E. I. du Pont de Nemours & Co.

Explosives Department
Wilmington 98, Delaware.

UNCLASSIFIED

By Authority of

DE-55-4-46

SR/H--924

- #2. R. J. Christl
- #3. H. Worthington - V. R. Thayer
- #4. L. C. Peery - SRP
- #5. L. S. Danser - SRP
- #6. H. H. Wahl - SRL
- #7. R. I. Martens - SRL
- #8. W FILE

1 ALLORIA ADD 11/23/89
Name Title Date

2 C. J. Banick AED CO 2/4/89
Name Title Date

FROM: R. J. CHRISTL

200 AREA WEEKLY REPORT

SOLVENT EXTRACTION PLANTS

Operations Status

221-H - Operations were increased to a 7.2 batch rate. It is too early to tell whether or not this rate can be maintained although so far the operation is satisfactory.

221-F - Operations were cut back to 3 batches per day because of coil leakage in one of the low activity waste evaporators. Even though the evaporator has been replaced, the rate is being maintained at 3 batches to match metal availability while H Area is exploring higher capacity.

221-F - Solvent Purification

A print and location review was held with the plant. General agreement was reached on the wash facilities. The plant feels that steam distillation would be less complicated to operate than the vacuum still mainly because of simpler disposal of still bottoms. Further consideration will be given to steam distillation. If vacuum distillation facilities are provided the plant feels that a steam ejector would be preferable to a vacuum pump because of solvent sludge formation in the oil. This would permit minimum pressure of 5 mm Hg instead of 1 mm and agreement is being sought for using the 5 mm limit.

221-F - NFE Dissolving

The general design problem was reviewed at the plant with representatives from Works Technical, Operations, SRL and Engineering. The design as developed so far was accepted as satisfactory. Several items commented on were:

1. Condensate return line from condenser should be 2-1/2 to 3-inch diameter.
2. Air inleakage should be 50 cfm during dissolving operation. 10-20 cfm are required with the present 8 x 8 dissolver.
3. Damage to jumpers resulting in gasket leakage because of equipment (lid, buckets and long element bundles) swing while handling with canyon crane. A 7° swing is possible.

MASTER

DOES NOT CONTAIN
UNCLASSIFIED CONTROLLED
NUCLEAR INFORMATION

Reviewing
Official: C. J. Banick, AED
Date: 2/4/89

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

12/17/55

4. It was the consensus that tube bundles could be used in the condenser, and facilities should be provided for washing down the tubes.
5. Redesign of the iodine reactor should provide for regeneration in place. This is standard practice at Hanford.
6. Drowning tank size.
7. Works Technical will work up and forward data on off-gas rates and heat release. This will be based on specific gravity of dissolver solution.
8. SRL presented the data they have on TNX dissolving tests on 2-1/2 foot long plates. The dissolving rate was 30% faster when the aluminum ribs were left as spacers compared to complete jacket dissolution. No comparison is available with dissolution rates on slugs, except TNX cycles are about the same as plant cycles. Off-gas rates and composition are to be obtained on future TNX runs. Dissolution tests are also to be run on tubular elements when they become available. Use of iron instead of aluminum straps for bundling long elements was discussed.

TNX expressed an opinion that the peak dissolver rate can be controlled at any temperature between 70° and 100°C and that the reaction appears to be nearly linear with temperature. This point will be developed further by TNX because it does have an important bearing on sizing the off-gas equipment. It may be desirable to check this in the present 8 x 8 dissolver after TNX develops more information.

241-F - Additional Waste Storage (WR 50027)

It is anticipated that the Order-of-Magnitude Estimate for this project will be ready for review early next week at which time Engineering will also present their schedule estimates for completion of the work. These will be correlated with AED's estimates of the time by which new tanks will be required. Agreements reached will dictate the way in which the Part I of this S-3 project is written.

In the meantime, to tide Design over until Part I funds are authorized, a Part II to the work request is being written for \$30,000.

221-F "A" Line - Bulk Handling (S-31021)

Engineering has advised that design work will be completed on this project by 12/10/55 and that job completion is estimated to be 4/1/56 (limited by long delivery of crane).

The preparation of the Construction Cost Estimate is nearly complete. A review early next week is anticipated after which the Part II will be written.

241 - Waste Tanks

It has been proposed that an investigation be made to determine whether ultrasonics can be substituted for X-Ray in the checking of the welds in the new F Area waste storage tanks. The investigation would consist of comparing the

results of ultrasonic and X-Ray checking of the welds made in the new H Area tanks. If the results are comparable, the use of ultrasonic testing on the F Area tanks would result in time and cost savings. The weld checking could follow the welding as it is done, and the results of the check are available immediately.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

RJC/blt