Transition Projects FY 1995 Multi-Year Program Plan (MYPP)/ Fiscal Year Work Plan (FYWP) WBS 1.3.1 and 7.1

D. B. Cartmell

Date Published
September 1994

Prepared for the U.S. Department of Energy
Office of Environmental Restoration and
Waste Management

**Westinghouse
Hanford Company**

P.O. Box 1970
Richland, Washington

Hanford Operations and Engineering Contractor for the
U.S. Department of Energy under Contract DE-AC06-87RL10930

Approved for Public Release

MASTER
yb

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SP-1126, Volume I,II, III, and IV

Document Title: Transition Projects FY 1995 Multi-Year Program Plan (MYPP)\Fiscal Year Work Plan (FYWP) WBS 1.3.1 and 7.1

Release Date: 09/22/94

* * * * *

This document was reviewed following the
procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

* * * * *

WHC Information Release Administration Specialist:

Kara Broz

(Signature)

09/22/94

(Date)

1.3.1.7

**B-PLANT/CESIUM CAPSULE RECOVERY
PROGRAM PERFORMANCE BASELINE SCHEDULES
(PPBS)**

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													
1KB101	ADMINISTRATION 749.0D		10/03/94	09/28/97																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																													

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB101BB61	GENERAL 249.0D		10/02/95	09/26/96													
1KB101BB62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96													
1KB101BB71	GENERAL 249.0D		09/30/96	09/26/97													
1KB101BB72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97													
1KB101CC	ADMINISTRATION BOB JULIAN 747.0D		10/03/94	09/26/97													
1KB101CC01	GENERAL 249.0D		10/03/94	09/26/95													
1KB101CC02	PERSONNEL DEVELOPMENT 249.0D		10/03/94	09/26/95													
1KB101CC03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D		09/28/95	09/26/95													
1KB101CC61	GENERAL 249.0D		10/02/95	09/26/96													
1KB101CC62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96													
1KB101CC71	GENERAL 249.0D		09/30/96	09/26/97													
1KB101CC72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97													
1KB101DD	ADMINISTRATION GAIL RENSINK 747.0D		10/03/94	09/26/97													

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101DD01	GENERAL 249.0D		10/03/94	09/28/95												
1KB101DD02	PERSONNEL DEVELOPMENT 249.0D		10/03/94	09/28/95												
1KB101DD03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D			09/28/95												
1KB101DD61	GENERAL 249.0D		10/02/95	09/26/96												
1KB101DD62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96												
1KB101DD71	GENERAL 249.0D		09/30/96	09/26/97												
1KB101DD72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97												
1KB101EE	ADMINISTRATION DEWEY ROBBINS 747.0D		10/03/94	09/26/97												
1KB101EE01	GENERAL 249.0D		10/03/94	09/28/95												
1KB101EE02	PERSONNEL DEVELOPMENT 249.0D		10/03/94	09/28/95												
1KB101EE03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D			09/28/95												
1KB101EE61	GENERAL 249.0D		10/02/95	09/26/96												
1KB101EE62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96												
					STRIP 3											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101EE71	GENERAL 249.0D		09/30/96	09/26/97																
1KB101EE72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97																
1KB101FF	ADMINISTRATION GALE VOYLES 747.0D		10/03/94	09/26/97																
1KB101FF01	GENERAL 249.0D		10/03/94	09/28/95																
1KB101FF02	PERSONNEL DEVELOPMENT 249.0D		10/03/94	09/28/95																
1KB101FF03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D		09/28/95	09/28/95																
1KB101FF61	GENERAL 249.0D		10/02/95	09/26/96																
1KB101FF62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96																
1KB101FF71	GENERAL 249.0D		09/30/96	09/26/97																
1KB101FF72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97																
1KB101GG	ADMINISTRATION ALAN LOWE 747.0D		10/03/94	09/26/97																
1KB101GG01	GENERAL 249.0D		10/03/94	09/28/95																
1KB101GG02	PERSONNEL DEVELOPMENT 249.0D		10/03/94	09/28/95																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101GG03		MILESTONE: BPC-95-11A COMP. IDF/PER. APPR. 0.0D		09/28/95					◇											
1KB101GG81		GENERAL 249.0D	10/02/95	09/26/96																
1KB101GG82		PERSONNEL DEVELOPMENT 249.0D	10/02/95	09/26/96																
1KB101GG71		GENERAL 249.0D	09/30/96	09/26/97																
1KB101GG72		PERSONNEL DEVELOPMENT 249.0D	09/30/96	09/26/97																
1KB101HH		ADMINISTRATION JEFF PAPPAN 747.0D	10/03/94	09/26/97																
1KB101HH01		GENERAL 249.0D	10/03/94	09/26/95																
1KB101HH02		PERSONNEL DEVELOPMENT 249.0D	10/03/94	09/26/95																
1KB101HH03		MILESTONE: BPC-95-11A COMP. IDF/PER. APPR. 0.0D		09/26/95					◇											
1KB101HH61		GENERAL 249.0D	10/02/95	09/26/96																
1KB101HH62		PERSONNEL DEVELOPMENT 249.0D	10/02/95	09/26/96																
1KB101HH71		GENERAL 249.0D	09/30/96	09/26/97																
1KB101HH72		PERSONNEL DEVELOPMENT 249.0D	09/30/96	09/26/97																
					STRIP 5															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101JJ	ADMINISTRATION PATTY BAILEY 747.0D	10/03/94	09/26/97																	
1KB101JJ01	GENERAL 249.0D	10/03/94	09/28/95																	
1KB101JJ02	PERSONNEL DEVELOPMENT 249.0D	10/03/94	09/28/95																	
1KB101JJ03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D	09/28/95	09/28/95																	
1KB101JJ61	GENERAL 249.0D	10/02/95	09/26/96																	
1KB101JJ62	PERSONNEL DEVELOPMENT 249.0D	10/02/95	09/26/96																	
1KB101JJ71	GENERAL 249.0D	09/30/96	09/26/97																	
1KB101JJ72	PERSONNEL DEVELOPMENT 249.0D	09/30/96	09/26/97																	
1KB101KK	ADMINISTRATION RICHARD SMITH 747.0D	10/03/94	09/26/97																	
1KB101KK01	GENERAL 249.0D	10/03/94	09/28/95																	
1KB101KK02	PERSONNEL DEVELOPMENT 249.0D	10/03/94	09/28/95																	
1KB101KK03	MILESTONE: BPC-95-11A COMP. IDP/PER. APPR. 0.0D	09/28/95	09/28/95																	
1KB101KK61	GENERAL 249.0D	10/02/95	09/26/96																	
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101KK62	PERSONNEL DEVELOPMENT 249.0D		10/02/95	09/26/96																
1KB101KK71	GENERAL 249.0D		09/30/96	09/26/97																
1KB101KK72	PERSONNEL DEVELOPMENT 249.0D		09/30/96	09/26/97																
1KB101LL	SYSTEMS ENGINEERING 627.0D		10/03/94	07/01/97																
1KB101LL10	MISSION ANALYSIS 1.0M		10/03/94	10/31/94																
1KB101LL11	MILESTONE: BPC-95-11B COMPLETE MISSION ANALYSIS 0.0D		10/31/94	10/31/94																
1KB101LL12	FUNCTION ANALYSIS 1.0M		11/01/94	12/01/94																
1KB101LL13	MILESTONE: BPC-95-11B COMPLETE FUNTION ANAYLISIS 0.0D		11/30/94	11/30/94																
1KB101LL14	REQUIREMENT IDENTIFICATION 1.0M		12/02/94	01/04/95																
1KB101LL15	MILESTONE: BPC-95-11B COMPLETE REQUIREMENT I.D. 0.0D		12/30/94	12/30/94																
1KB101LL16	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS 1.0M		01/05/95	02/02/95																
1KB101LL17	MILESTONE: BPC-95-11B COMPLETE REQ. ALLOC. SYS. 0.0D		01/31/95	01/31/95																
1KB101LL18	INNOVATION OF ALTERNATIVE SOLUTIONS 1.0M		02/03/95	03/06/95																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

STRIP 7

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101LL19	0.0D	MILESTONE: BPC-95-11B COMPLETE INNOV./ALT. SOL.	02/28/95	02/28/95																
1KB101LL20	1.0M	ALTERNATIVE SOLUTIONS CHARACTERIZATION	03/07/95	04/04/95																
1KB101LL21	0.0D	MILESTONE: BPC-95-11B COMPLETE ALT. SOL. CHART.	03/31/95	03/31/95																
1KB101LL22	1.0M	ALTERNATIVE SOLUTIONS REQUIREMENTS	04/05/95	05/03/95																
1KB101LL23	0.0D	MILESTONE: BPC-95-11B COMPLETE ALT. SOL. REQ'S.	05/01/95	04/28/95																
1KB101LL24	1.0M	DECISION CRITERIA DEV AND SOL SELECTION	05/04/95	08/02/95																
1KB101LL25	0.0D	MILESTONE: BPC-95-11B COMPLETE DECISION CRITERIA	05/31/95	05/31/95																
1KB101LL26	1.0M	REQUIREMENTS ANALYSIS	06/05/95	07/05/95																
1KB101LL27	0.0D	MILESTONE: BPC-95-11B COMPLETE REQ. ANALYSIS	06/30/95	06/30/95																
1KB101LL28	1.0M	ENGINEERING BASELINE	07/06/95	08/03/95																
1KB101LL29	0.0D	MILESTONE: BPC-95-11B COMPLETE ENG. BASELINE	07/31/95	07/31/95																
1KB101LL30	1.0M	REQUIREMENT IDENTIFICATION	08/04/95	09/01/95																
1KB101LL31	0.0D	MILESTONE: BPC-95-11B COMPLETE REQ. I.D.	08/31/95	08/31/95																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994															

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101LL32	18.0D	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS	09/05/95	09/28/95																
1KB101LL33	0.0D	MILESTONE: BPC-95-11B COMPLETE REQ. ALLOC. SYS.	09/28/95	09/28/95																
1KB101LL60	1.0M	MISSION ANALYSIS	10/02/95	10/30/95																
1KB101LL62	5.0M	FUNCTION ANALYSIS	10/31/95	04/02/96																
1KB101LL620	1.0M	ALTERNATIVE SOLUTIONS CHARACTERIZATION	10/31/95	11/30/95																
1KB101LL622	1.0M	ALTERNATIVE SOLUTIONS REQUIREMENTS	12/01/95	01/03/96																
1KB101LL624	1.0M	DECISION CRITERIA DEV AND SOL SELECTION	01/04/96	02/01/96																
1KB101LL626	1.0M	REQUIREMENTS ANALYSIS	02/02/96	03/04/96																
1KB101LL628	1.0M	ENGINEERING BASELINE	03/05/96	04/02/96																
1KB101LL630	1.0M	REQUIREMENT IDENTIFICATION	04/03/96	05/01/96																
1KB101LL632	18.0D	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS	05/02/96	05/28/96																
1KB101LL64	1.0M	REQUIREMENT IDENTIFICATION	04/03/96	05/01/96																
1KB101LL66	1.0M	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS	05/02/96	05/31/96																
1KB101LL68	1.0M	INNOVATION OF ALTERNATIVE SOLUTIONS	06/03/96	07/01/96																
1KB101LL70	1.0M	MISSION ANALYSIS	09/30/96	10/29/96																
1KB101LL72	5.0M	FUNCTION ANALYSIS	10/30/96	04/02/97																
1KB101LL720	1.0M	ALTERNATIVE SOLUTIONS CHARACTERIZATION	10/30/96	11/27/96																
1KB101LL722	1.0M	ALTERNATIVE SOLUTIONS REQUIREMENTS	12/02/96	01/02/97																
1KB101LL724	1.0M	DECISION CRITERIA DEV AND SOL SELECTION	01/03/97	01/31/97																
					STRIP 9															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB101

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB101LL726	1.0M	REQUIREMENTS ANALYSIS	02/03/97	03/04/97																
1KB101LL728	1.0M	ENGINEERING BASELINE	03/05/97	04/02/97																
1KB101LL730	1.0M	REQUIREMENT IDENTIFICATION	04/03/97	05/01/97																
1KB101LL732	18.0D	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS	05/02/97	05/28/97																
1KB101LL74	1.0M	REQUIREMENT IDENTIFICATION	04/03/97	05/01/97																
1KB101LL76	1.0M	REQUIREMENT ALLOCATION TO SYSTEM FUNCTIONS	05/02/97	06/02/97																
1KB101LL78	1.0M	INNOVATION OF ALTERNATIVE SOLUTIONS	08/03/97	07/01/97																
1KB101MM	500.0D	COMPUTER MAINTENANCE	10/02/95	09/25/97																
1KB101MM6	249.0D	COMPUTER MAINTENANCE	10/02/95	09/25/96																
1KB101MM7	249.0D	COMPUTER MAINTENANCE	09/30/96	09/25/97																
1KB101NN	747.0D	TRANSPORTATION	10/03/94	09/25/97																
1KB101NN01	249.0D	TRANSPORTATION	10/03/94	09/25/95																
1KB101NN61	249.0D	TRANSPORTATION	10/02/95	09/25/96																
1KB101NN71	249.0D	TRANSPORTATION	09/30/96	09/25/97																
					STRIP10															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB102

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB102	SITE SERVICE ASSESSMENTS 747.0D		10/03/94	09/26/97												
1KB102AA	SITE SERVICE ASSESSMENTS 747.0D		10/03/94	09/26/97												
1KB102AA01	SITE SERVICE ASSESSMENTS/ALL ORGANIZATIONS 249.0D		10/03/94	09/26/95												
1KB102AA02	MILESTONE: BPC-95-12A PROVIDE REQ'D. ASSESSMENT 0.0D		09/28/95	09/26/95												
1KB102AA61	SITE SERVICE ASSESSMENTS/ALL ORGANIZATIONS 249.0D		10/02/95	09/26/96												
1KB102AA62	MILESTONE: BPC-96 0.0D		09/30/96	09/27/96												
1KB102AA71	SITE SERVICE ASSESSMENTS/ALL ORGANIZATIONS 249.0D		09/30/96	09/26/97												
1KB102AA72	MILESTONE: BPC-97 0.0D		09/29/97	09/26/97												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103	AUDITS & OCCURRENCE REPORTING 1129.0D		04/01/94	01/13/99	<div></div>															
1KB103AA	B PLANT/WESF OCCURRENCE REPORTING 753.0D		10/03/94	10/01/97	<div></div>															
1KB103AA01	B PLANT SURVEILLANCE (16900) 252.0D		10/03/94	10/03/95	<div></div>															
1KB103AA0102	COORDINATE 24 HOUR NOTIFICATION REPORTS 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA0104	ISSUE 10 DAY OCCURRENCE REPORTS 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA0106	PERFORM ROOT CAUSE ANALYSIS ON OCCURRENCE REPORT 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA0108	ISSUE FINAL OCCURRENCE REPORTS 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA0110	REDUCE DELINQUENT FINAL REPORT BACKLOG TO ZERO 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA0112	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 252.0D		10/03/94	10/03/95	<div></div>															
1KB103AA011201	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		10/03/94	10/31/94	<div></div>															
1KB103AA011202	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		11/01/94	12/01/94	<div></div>															
1KB103AA011203	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		12/02/94	01/04/95	<div></div>															
1KB103AA011204	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		01/05/95	02/02/95	<div></div>															
1KB103AA011205	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		02/03/95	03/06/95	<div></div>															
1KB103AA011206	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		03/07/95	04/04/95	<div></div>															
1KB103AA011207	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		04/05/95	05/03/95	<div></div>															
1KB103AA011208	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		05/04/95	06/02/95	<div></div>															
1KB103AA011209	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		06/05/95	07/05/95	<div></div>															
1KB103AA011210	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		07/06/95	08/03/95	<div></div>															
1KB103AA011211	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		08/04/95	09/01/95	<div></div>															
1KB103AA011212	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		09/05/95	10/03/95	<div></div>															
1KB103AA0114	MILESTONE: BPC-95-13A SUPPORT OCCUR. RPT. REQ'S 0.0D		09/28/95	09/28/95	<div></div>															
1KB103AA02	OCCURRENCE REPORTING SUPPORT ORGANIZATIONS 249.0D		10/03/94	09/28/95	<div></div>															
1KB103AA61	B PLANT SURVEILLANCE (16900) 252.0D		10/02/95	10/01/96	<div></div>															
1KB103AA6102	COORDINATE 24 HOUR NOTIFICATION REPORTS 249.0D		10/02/95	09/26/96	<div></div>															
1KB103AA6104	ISSUE 10 DAY OCCURRENCE REPORTS 249.0D		10/02/95	09/26/96	<div></div>															
1KB103AA6106	PERFORM ROOT CAUSE ANALYSIS ON OCCURRENCE REPORT 249.0D		10/02/95	09/26/96	<div></div>															
1KB103AA6108	ISSUE FINAL OCCURRENCE REPORTS 249.0D		10/02/95	09/26/96	<div></div>															
1KB103AA6110	REDUCE DELINQUENT FINAL REPORT BACKLOG TO ZERO 249.0D		10/02/95	09/26/96	<div></div>															
1KB103AA6112	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 252.0D		10/02/95	10/01/96	<div></div>															
1KB103AA611201	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS 1.0M		10/02/95	10/30/95	<div></div>															

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994:				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR

Grph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															
1KB103AA611202	1.0M	PROVIDE OCCURRENCE TREND ANALYSIS/ MONTHLY BASIS	10/31/95	11/30/95																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																															</

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB103

ACTIVITY	DESCRIPTION	DURATION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103BB	B PLANT/WESF AUDITS/SURVEILLANCES/INSPECTIONS	748.0D	10/03/94	09/26/97												
1KB103BB01	B PLANT PROGRAM SUPPORT (16B00)	249.0D	10/03/94	09/26/95												
1KB103BB0102	COORDINATE B PLANT COMPLEX A/S/I	249.0D	10/03/94	09/26/95												
1KB103BB0104	SUPPORT VARIOUS AUDITING GROUPS AS REQUIRED	249.0D	10/03/94	09/26/95												
1KB103BB0106	COORDINATE INITIAL AUDIT RESPONSE'S	249.0D	10/03/94	09/26/95												
1KB103BB0108	SUBMIT FINDINGS & RESPONSES FOR DATABASE ENTRY	249.0D	10/03/94	09/26/95												
1KB103BB0110	MILESTONE: BPC-95-13B SUPPORT AUDITS/SURVL/INSPE	0.0D	09/26/95	09/26/95												
1KB103BB02	PROVIDE SUPPORT TO B PLANT COMPLEX FOR A/S/I'S	249.0D	10/03/94	09/26/95												
1KB103BB61	B PLANT PROGRAM SUPPORT (16B00)	250.0D	10/02/95	09/27/96												
1KB103BB6102	COORDINATE B PLANT COMPLEX A/S/I	249.0D	10/02/95	09/26/96												
1KB103BB6104	SUPPORT VARIOUS AUDITING GROUPS AS REQUIRED	249.0D	10/02/95	09/26/96												
1KB103BB6106	COORDINATE INITIAL AUDIT RESPONSE'S	249.0D	10/02/95	09/26/96												
1KB103BB6108	SUBMIT FINDINGS & RESPONSES FOR DATABASE ENTRY	249.0D	10/02/95	09/26/96												
1KB103BB6110	MILESTONE: BPC-96	0.0D	09/30/96	09/27/96												
1KB103BB62	PROVIDE SUPPORT TO B PLANT COMPLEX FOR A/S/I'S	249.0D	10/02/95	09/26/96												
1KB103BB71	B PLANT PROGRAM SUPPORT (16B00)	249.0D	10/01/96	09/26/97												
1KB103BB7102	COORDINATE B PLANT COMPLEX A/S/I	249.0D	10/01/96	09/26/97												
1KB103BB7104	SUPPORT VARIOUS AUDITING GROUPS AS REQUIRED	249.0D	10/01/96	09/26/97												
1KB103BB7106	COORDINATE INITIAL AUDIT RESPONSE'S	249.0D	10/01/96	09/26/97												
1KB103BB7108	SUBMIT FINDINGS & RESPONSES FOR DATABASE ENTRY	249.0D	10/01/96	09/26/97												
1KB103BB7110	MILESTONE: BPC-97	0.0D	09/29/97	09/26/97												
1KB103BB72	PROVIDE SUPPORT TO B PLANT COMPLEX FOR A/S/I'S	249.0D	09/30/96	09/26/97												
1KB103CC	B PLANT COMPLEX QUEST & FAITS ADMIN. SUPPORT	753.0D	10/03/94	10/01/97												
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Graph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB103CC01		B PLANT COMPLEX PROGRAM SUPPORT																			
	252.0D		10/03/94	10/03/95																	
1KB103CC0102		MONITOR QUEST ACTION ITEMS & COORDINATE CLOSURE																			
	249.0D		10/03/94	09/28/95																	
1KB103CC0104		ISSUE MONTHLY QUEST ACTION ITEMS STATUS/REPORTS																			
	249.0D		10/03/94	09/28/95																	
1KB103CC0106		ISSUE QUARTERLY QUEST ACTION ITEMS REPORTS/WHC																			
	249.0D		10/03/94	09/28/95																	
1KB103CC0108		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	252.0D		10/03/94	10/03/95																	
1KB103CC010801		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		10/03/94	10/31/94																	
1KB103CC010802		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		11/01/94	12/01/94																	
1KB103CC010803		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		12/02/94	01/04/95																	
1KB103CC010804		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		01/05/95	02/02/95																	
1KB103CC010805		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		02/03/95	03/06/95																	
1KB103CC010806		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		03/07/95	04/04/95																	
1KB103CC010807		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		04/05/95	05/03/95																	
1KB103CC010808		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		05/04/95	06/02/95																	
1KB103CC010809		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		06/05/95	07/05/95																	
1KB103CC010810		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		07/06/95	08/03/95																	
1KB103CC010811		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		08/04/95	09/01/95																	
1KB103CC010812		ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS																			
	1.0M		09/05/95	10/03/95																	
1KB103CC0110		MILESTONE: BPC-95-13C PROVIDE DATABASE RPT. Q&P																			
	0.0D		09/28/95	09/28/95																	
					STRIP 4																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					1994				1995				1996				1997				

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103CC71	B PLANT COMPLEX PROGRAM SUPPORT 252.0D		10/01/96	10/01/97																
1KB103CC7102	MONITOR QUEST ACTION ITEMS & COORDINATE CLOSURE 249.0D		10/01/96	09/28/97																
1KB103CC7104	ISSUE MONTHLY QUEST ACTION ITEMS STATUS/REPORTS 249.0D		10/01/96	09/28/97																
1KB103CC7106	ISSUE QUARTERLY QUEST ACTION ITEMS REPORTS/WHC 249.0D		10/01/96	09/28/97																
1KB103CC7108	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 252.0D		10/01/96	10/01/97																
1KB103CC710801	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		10/01/96	10/29/96																
1KB103CC710802	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		10/30/96	11/27/96																
1KB103CC710803	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		12/02/96	01/02/97																
1KB103CC710804	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		01/03/97	01/31/97																
1KB103CC710805	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		02/03/97	03/04/97																
1KB103CC710806	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		03/05/97	04/02/97																
1KB103CC710807	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		04/03/97	05/01/97																
1KB103CC710808	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		05/02/97	06/02/97																
1KB103CC710809	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		06/03/97	07/01/97																
1KB103CC710810	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		07/02/97	08/01/97																
1KB103CC710811	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		08/04/97	09/02/97																
1KB103CC710812	ISSUE MONTHLY FAITS STATUS & TRACKING REPORTS 1.0M		09/03/97	10/01/97																
1KB103CC7110	MILESTONE: BPC-97 0.0D		09/29/97	09/28/97																
1KB103DD	B PLANT COMPLEX ALARA PROGRAM 748.0D		10/03/94	09/28/97																
1KB103DD01	B PLANT COMPLEX PROGRAM SUPPORT 249.0D		10/03/94	09/28/95																
1KB103DD0102	COORDINATE & FACILITATE MONTHLY ALARA MEETING 249.0D		10/03/94	09/28/95																
1KB103DD0104	ISSUE MONTHLY ALARA MEETING MINUTES 249.0D		10/03/94	09/28/95																
1KB103DD0106	COORDINATE PLANT SPECIFIC ALARA GOAL DEVELOPMENT 249.0D		10/03/94	09/28/95																
1KB103DD0108	COORDINATE ALARA STATUS TRACKING DATABASE 249.0D		10/03/94	09/28/95																
1KB103DD0110	MILESTONE: BPC-95-13D COOR./ADMIN. B PLANT ALARA 0.0D		09/28/95	09/28/95																
1KB103DD061	B PLANT COMPLEX PROGRAM SUPPORT 250.0D		10/02/95	09/27/96																
1KB103DD06102	COORDINATE & FACILITATE MONTHLY ALARA MEETING 249.0D		10/02/95	09/28/96																
1KB103DD06104	ISSUE MONTHLY ALARA MEETING MINUTES 249.0D		10/02/95	09/28/96																
1KB103DD06106	COORDINATE PLANT SPECIFIC ALARA GOAL DEVELOPMENT 249.0D		10/02/95	09/28/96																
1KB103DD06108	COORDINATE ALARA STATUS TRACKING DATABASE 249.0D		10/02/95	09/28/96																
1KB103DD06110	MILESTONE: BPC-96 0.0D		09/30/96	09/27/96																

STRIP 5

ACTIVITY	DESCRIPTION	1ST				2ND				3RD				4TH				
		OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
DURATION	START	FINISH	1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Graph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103DD71	B PLANT COMPLEX PROGRAM SUPPORT 249.0D		10/01/96	09/26/97																
1KB103DD7102	COORDINATE & FACILITATE MONTHLY ALARA MEETING 249.0D		10/01/96	09/26/97																
1KB103DD7104	ISSUE MONTHLY ALARA MEETING MINUTES 249.0D		10/01/96	09/26/97																
1KB103DD7106	COORDINATE PLANT SPECIFIC ALARA GOAL DEVELOPMENT 249.0D		10/01/96	09/26/97																
1KB103DD7108	COORDINATE ALARA STATUS TRACKING DATABASE 249.0D		10/01/96	09/26/97																
1KB103DD7110	MILESTONE: BPC-97 0.0D		09/29/97	09/26/97																
1KB103EE	B PLANT COMPLEX SAFETY 748.0D		10/03/94	09/26/97																
1KB103EE01	B PLANT COMPLEX MANAGEMENT (16000) 249.0D		10/03/94	09/26/95																
1KB103EE0102	FACILITATE MONTHLY ACCIDENT PREVENTION MEETINGS 249.0D		10/03/94	09/26/95																
1KB103EE0104	COORDINATE & TRACK RESOLUTION OF SAFETY ISSUES 249.0D		10/03/94	09/26/95																
1KB103EE0106	REVIEW & ANALYZE FACILITY RECORDABLE INJURIES 249.0D		10/03/94	09/26/95																
1KB103EE0108	COORDINATE REPRESENTATION AT S.I.T. TEAM 249.0D		10/03/94	09/26/95																
1KB103EE0110	MILESTONE: BPC-95-13E COORD./ADMIN. S.I. & A 0.0D		09/26/95	09/26/95																
1KB103EE61	B PLANT COMPLEX MANAGEMENT (16000) 250.0D		10/02/95	09/27/96																
1KB103EE6102	FACILITATE MONTHLY ACCIDENT PREVENTION MEETINGS 249.0D		10/02/95	09/26/96																
1KB103EE6104	COORDINATE & TRACK RESOLUTION OF SAFETY ISSUES 249.0D		10/02/95	09/26/96																
1KB103EE6106	REVIEW & ANALYZE FACILITY RECORDABLE INJURIES 249.0D		10/02/95	09/26/96																
1KB103EE6108	COORDINATE REPRESENTATION AT S.I.T. TEAM 249.0D		10/02/95	09/26/96																
1KB103EE6110	MILESTONE: BPC-96 0.0D		09/30/96	09/27/96																
1KB103EE71	B PLANT COMPLEX MANAGEMENT (16000) 249.0D		10/01/96	09/26/97																
1KB103EE7102	FACILITATE MONTHLY ACCIDENT PREVENTION MEETINGS 249.0D		10/01/96	09/26/97																
1KB103EE7104	COORDINATE & TRACK RESOLUTION OF SAFETY ISSUES 249.0D		10/01/96	09/26/97																
1KB103EE7106	REVIEW & ANALYZE FACILITY RECORDABLE INJURIES 249.0D		10/01/96	09/26/97																
1KB103EE7108	COORDINATE REPRESENTATION AT S.I.T. TEAM 249.0D		10/01/96	09/26/97																
1KB103EE7110	MILESTONE: BPC-97 0.0D		09/29/97	09/26/97																
1KB103FF	B PLANT COMPLEX SELF-ASSESSMENTS 1129.0D		04/01/94	01/13/99																

STRIP 6

ACTIVITY	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
	DURATION			OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
				1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103FF01	828.0D	B PLANT COMPLEX PROGRAM SUPPORT AS SCHED.(18B00)	04/01/94	01/14/97																
1KB103FF0102	249.0D	COORD., TRACK, ISSUE C.OF OPES.SELF-ASSM.REPORTS	10/03/94	09/28/95																
1KB103FF0104	249.0D	COORD., TRACK, ISSUE C.OF MAINT.SELF-ASSM.REPORTS	10/03/94	09/28/95																
1KB103FF0106	249.0D	COORD., TRACK, ISSUE WEEKLY HOUSEKEEPING INSPEC.	10/03/94	09/28/95																
1KB103FF0108	249.0D	COORD., TRACK, ISSUE MONTHLY MGT. OBSERVATION RPT.	10/03/94	09/28/95																
1KB103FF0110	249.0D	COORD. RESP./ISSUE BI-ANNUAL ALARA SELF-ASSM RPT	10/03/94	09/28/95																
1KB103FF0112	828.0D	SELF-ASSESSMENT-CONDUCT OF MAINTENANCE	04/01/94	01/14/97																
1KB103FF011201	80.0D	Organization and Administration	10/13/95	01/11/96																
1KB103FF011202	84.0D	Training and Qualification	04/12/95	07/13/95																
1KB103FF011203	84.0D	Facilities, Equipment and Tools	07/12/96	10/10/96																
1KB103FF011204	83.0D	Types of Maintenance	10/13/94	01/18/95																
1KB103FF011205	80.0D	Maintenance Procedures	01/17/95	04/11/95																
1KB103FF011206	83.0D	Planning and Scheduling	04/11/96	07/11/96																
1KB103FF011207	84.0D	Control of Activities	04/01/94	10/12/94																
1KB103FF011208	82.0D	Post-Maintenance Testing	10/13/95	01/15/96																
1KB103FF011209	83.0D	Procurement of Materials	01/12/96	04/10/96																
1KB103FF011210	82.0D	Material Receipt and Handling	10/13/95	01/15/96																
1KB103FF011211	84.0D	Control of Test Equipment	07/14/95	10/12/95																
1KB103FF011212	83.0D	Tools and Equipment Control	10/11/96	01/14/97																
1KB103FF011213	83.0D	Facility Condition Inspection	01/12/96	04/10/96																
1KB103FF011214	84.0D	Management Involvement	04/12/95	07/13/95																
1KB103FF011215	84.0D	Maintenance History	07/12/96	10/10/96																
1KB103FF011216	80.0D	Analysis of Problems	10/13/94	01/11/95																
1KB103FF011217	80.0D	Modification Work	01/17/95	04/11/95																
1KB103FF011218	83.0D	Additional Management Requirements	04/11/96	07/11/96																
1KB103FF02	249.0D	SELF-ASSESSMENTS SUPPORT ORGANIZATIONS	10/03/94	09/28/95																
1KB103FF03	0.0D	MILESTONE: SPC-95-13F STATUS, TRACK, SCHED, SF ASSM	09/28/95	09/28/95																
1KB103FF81	828.0D	B PLANT COMPLEX PROGRAM SUPPORT AS SCHED.(18B00)	04/01/94	01/13/98																
1KB103FF8102	249.0D	COORD., TRACK, ISSUE C.OF OPES.SELF-ASSM.REPORTS	10/02/95	09/28/96																
1KB103FF8104	249.0D	COORD., TRACK, ISSUE C.OF MAINT.SELF-ASSM.REPORTS	10/02/95	09/28/96																
1KB103FF8106	249.0D	COORD., TRACK, ISSUE WEEKLY HOUSEKEEPING INSPEC.	10/02/95	09/28/96																
1KB103FF8108	249.0D	COORD., TRACK, ISSUE MONTHLY MGT. OBSERVATION RPT.	10/02/95	09/28/96																

STRIP 7

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB103FF6110		COORD. RESP./ISSUE BI-ANNUAL ALARA SELF-ASSM RPT																		
	249.0D		10/02/95	09/28/96																
1KB103FF6112		SELF-ASSESSMENT-CONDUCT OF MAINTENANCE																		
	828.0D		04/01/94	01/13/98																
1KB103FF611201		Organization and Administration																		
	80.0D		10/11/96	01/09/97																
1KB103FF611202		Training and Qualification																		
	84.0D		04/10/96	07/11/96																
1KB103FF611203		Facilities, Equipment and Tools																		
	84.0D		07/11/97	10/09/97																
1KB103FF611204		Types of Maintenance																		
	63.0D		10/12/95	01/15/96																
1KB103FF611205		Maintenance Procedures																		
	60.0D		01/16/96	04/09/96																
1KB103FF611206		Planning and Scheduling																		
	83.0D		04/10/97	07/10/97																
1KB103FF611207		Control of Activities																		
	84.0D		04/01/94	10/11/95																
1KB103FF611208		Post-Maintenance Testing																		
	82.0D		10/11/96	01/13/97																
1KB103FF611209		Procurement of Materials																		
	83.0D		01/10/97	04/09/97																
1KB103FF611210		Material Receipt and Handling																		
	82.0D		10/11/96	01/13/97																
1KB103FF611211		Control of Test Equipment																		
	84.0D		07/12/96	10/10/96																
1KB103FF611212		Tools and Equipment Control																		
	63.0D		10/10/97	01/13/98																
1KB103FF611213		Facility Condition Inspection																		
	83.0D		01/10/97	04/09/97																
1KB103FF611214		Management Involvement																		
	84.0D		04/10/96	07/11/96																
1KB103FF611215		Maintenance History																		
	84.0D		07/11/97	10/09/97																
1KB103FF611216		Analysis of Problems																		
	80.0D		10/12/95	01/10/96																
1KB103FF611217		Modification Work																		
	80.0D		01/16/96	04/09/96																
1KB103FF611218		Additional Management Requirements																		
	83.0D		04/10/97	07/10/97																
1KB103FF62		SELF-ASSESSMENTS SUPPORT ORGANIZATIONS																		
	249.0D		10/02/95	09/28/96																
1KB103FF63		MILESTONE: BPC-96																		
	0.0D		09/30/96	09/27/96																
1KB103FF71		B PLANT COMPLEX PROGRAM SUPPORT AS SCHED.(16B00)																		
	828.0D		04/01/94	01/13/99																
1KB103FF7102		COORD., TRACK, ISSUE C.OF OPES.SELF-ASSM.REPORTS																		
	249.0D		10/01/96	09/28/97																
1KB103FF7104		COORD., TRACK, ISSUE C.OF MAINT.SELF-ASSM.REPORTS																		
	249.0D		10/01/96	09/28/97																
1KB103FF7106		COORD., TRACK, ISSUE WEEKLY HOUSEKEEPING INSPCT.																		
	249.0D		10/01/96	09/28/97																
1KB103FF7108		COORD., TRACK, ISSUE MONTHLY MGT. OBSERVATION RPT.																		
	249.0D		10/01/96	09/28/97																
1KB103FF7110		COORD. RESP./ISSUE BI-ANNUAL ALARA SELF-ASSM RPT																		
	249.0D		10/01/96	09/28/97																
1KB103FF7112		SELF-ASSESSMENT-CONDUCT OF MAINTENANCE																		
	628.0D		04/01/94	01/13/99																
1KB103FF711201		Organization and Administration																		
	80.0D		10/13/97	01/09/98																
1KB103FF711202		Training and Qualification																		
	84.0D		04/10/97	07/11/97																
1KB103FF711203		Facilities, Equipment and Tools																		
	84.0D		07/13/98	10/09/98																
1KB103FF711204		Types of Maintenance																		
	83.0D		10/11/96	01/14/97																
1KB103FF711205		Maintenance Procedures																		
	60.0D		01/15/97	04/09/97																
					STRIP 6															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

THREE YEAR
Grph: 1KB103

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB103FF711206	Planning and Scheduling 63.0D		04/10/98	07/10/98													
1KB103FF711207	Control of Activities 64.0D		04/01/94	10/10/98													
1KB103FF711208	Post-Maintenance Testing 62.0D		10/13/97	01/13/98													
1KB103FF711209	Procurement of Materials 63.0D		01/12/98	04/09/98													
1KB103FF711210	Material Receipt and Handling 62.0D		10/13/97	01/13/98													
1KB103FF711211	Control of Test Equipment 64.0D		07/14/97	10/10/97													
1KB103FF711212	Tools and Equipment Control 63.0D		10/12/98	01/13/99													
1KB103FF711213	Facility Condition Inspection 63.0D		01/12/98	04/09/98													
1KB103FF711214	Management Involvement 64.0D		04/10/97	07/11/97													
1KB103FF711215	Maintenance History 64.0D		07/13/98	10/09/98													
1KB103FF711216	Analysis of Problems 60.0D		10/11/98	01/09/97													
1KB103FF711217	Modification Work 60.0D		01/15/97	04/09/97													
1KB103FF711218	Additional Management Requirements 63.0D		04/10/98	07/10/98													
1KB103FF72	SELF-ASSESSMENTS SUPPORT ORGANIZATIONS 249.0D		09/30/96	09/26/97													
1KB103FF73	MILESTONE: BPC-97 0.0D		09/29/97	09/26/97													

STRIP 9

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994	1995				1996				1997		

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104	748.0D	PROGRAM PLANNING & ANALYSIS	10/03/94	09/26/97																
1KB104AA	747.0D	B PLANT COMPLEX PROGRAM PLANNING	10/03/94	09/26/97																
1KB104AA01	0.0D	PROGRAM MANAGEMENT SUPPORT (10220)	10/03/94	09/28/95																
1KB104AA0102	60.0D	PROVIDE FACILITY SPECIFIC FINANCIAL CONTROL	10/25/94	09/28/95																
1KB104AA010201	5.0D	PROVIDE FINANCIAL CONTROL FOR OCTOBER	10/25/94	10/31/94																
1KB104AA010202	5.0D	PROVIDE FINANCIAL CONTROL FOR NOVEMBER	11/22/94	11/30/94																
1KB104AA010203	5.0D	PROVIDE FINANCIAL CONTROL FOR DECEMBER	12/22/94	12/30/94																
1KB104AA010204	5.0D	PROVIDE FINANCIAL CONTROL FOR JANUARY	01/25/95	01/31/95																
1KB104AA010205	5.0D	PROVIDE FINANCIAL CONTROL FOR FEBRUARY	02/22/95	02/28/95																
1KB104AA010206	5.0D	PROVIDE FINANCIAL CONTROL FOR MARCH	03/27/95	03/31/95																
1KB104AA010207	5.0D	PROVIDE FINANCIAL CONTROL FOR APRIL	04/24/95	04/28/95																
1KB104AA010208	5.0D	PROVIDE FINANCIAL CONTROL FOR MAY	05/23/95	05/30/95																
1KB104AA010209	5.0D	PROVIDE FINANCIAL CONTROL FOR JUNE	06/26/95	06/30/95																
1KB104AA010210	5.0D	PROVIDE FINANCIAL CONTROL FOR JULY	07/25/95	07/31/95																
1KB104AA010211	5.0D	PROVIDE FINANCIAL CONTROL FOR AUGUST	08/25/95	08/31/95																
1KB104AA010212	5.0D	PROVIDE FINANCIAL CONTROL FOR SEPTEMBER	09/22/95	09/28/95																
1KB104AA0104	22.0D	ISSUE MONTHLY FINANCIAL PERFORMANCE & STATUS RPT	11/01/94	09/20/95																
1KB104AA010401	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR OCTOBER	11/01/94	11/02/94																
1KB104AA010402	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR NOVEMBER	12/05/94	12/08/94																
1KB104AA010403	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR DECEMBER	01/09/95	01/10/95																
1KB104AA010404	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR JANUARY	02/08/95	02/09/95																
1KB104AA010405	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR FEBRUARY	03/13/95	03/14/95																
1KB104AA010406	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR MARCH	04/12/95	04/13/95																
1KB104AA010407	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR APRIL	05/12/95	05/15/95																
1KB104AA010408	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR MAY	06/14/95	06/15/95																
1KB104AA010409	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR JUNE	07/18/95	07/19/95																
1KB104AA010410	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR JULY	08/17/95	08/18/95																
1KB104AA010411	2.0D	ISSUE MONTHLY FINANCIAL P & S RPT FOR AUGUST	09/19/95	09/20/95																
1KB104AA0106	0.0D	ISSUE SITE MANAGEMENT SYSTEM INPUT	10/03/94	10/03/94																
1KB104AA0108	0.0D	ISSUE EARNED VALUE PERFORMANCE & STAFFING ANLS.	10/03/94	10/03/94																
1KB104AA0110	0.0D	MAINTAIN WBS & ASSESSMENT TRACKING	10/03/94	10/03/94																
1KB104AA0112	0.0D	MAINTAIN CENRTC/CONSTRUCTION BUDGET ANALYSIS	10/03/94	10/03/94																
1KB104AA0114	0.0D	COORD., INPUT & ISSUE FICIAL YEAR WORK PLAN	10/03/94	10/03/94																
1KB104AA0116	0.0D	COORD. YEAR-END CLOSING ANALYSIS	10/03/94	10/03/94																
1KB104AA0118	0.0D	COORD., INPUT, REVISE, & ISSUE MULTI-YEAR PRG. PLAN	10/03/94	10/03/94																

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104AA0120	COORD., INPUT, & ISSUE COST ACCOUNT AUTHORIZATIONS	0.0D	10/03/94	10/03/94																
1KB104AA0122	COORD., INPUT, & ISSUE MILESTONE DESCRIPTION SHEETS	0.0D	10/03/94	10/03/94																
1KB104AA0124	COORD., INPUT, & ISSUE CAP FOR FINANCIAL BASELINE	0.0D	10/03/94	10/03/94																
1KB104AA0126	PROVIDE RL PROGRAM BUDGET INTERFACE AS REQUIRED	0.0D	10/03/94	10/03/94																
1KB104AA02	PROGRAM PLANNING SUPPORT ORGINIZATIONS	0.0D	10/03/94	10/03/94																
1KB104AA61	PROGRAM MANAGEMENT SUPPORT (10220)	249.0D	10/02/95	09/26/96																
1KB104AA6102	PROVIDE FACILITY SPECIFIC FINANCIAL CONTROL	5.0D	10/02/95	10/06/95																
1KB104AA6104	ISSUE MONTHLY FINANCIAL PERFORMANCE & STATUS RPT	22.0D	10/02/95	10/31/95																
1KB104AA6106	ISSUE SITE MANAGEMENT SYSTEM INPUT	249.0D	10/02/95	09/26/96																
1KB104AA6108	ISSUE EARNED VALUE PERFORMANCE & STAFFING ANLS.	249.0D	10/02/95	09/26/96																
1KB104AA6110	MAINTAIN WBS & ASSESSMENT TRACKING	249.0D	10/02/95	09/26/96																
1KB104AA6112	MAINTAIN CENRTC/CONSTRUCTION BUDGET ANALYSIS	249.0D	10/02/95	09/26/96																
1KB104AA6114	COORD., INPUT & ISSUE FICIAL YEAR WORK PLAN	249.0D	10/02/95	09/26/96																
1KB104AA6116	COORD. YEAR-END CLOSING ANALYSIS	249.0D	10/02/95	09/26/96																
1KB104AA6118	COORD., INPUT, REVISE, & ISSUE MULTI-YEAR PRG. PLAN	249.0D	10/02/95	09/26/96																
1KB104AA6120	COORD., INPUT, & ISSUE COST ACCOUNT AUTHORIZATIONS	249.0D	10/02/95	09/26/96																
1KB104AA6122	COORD., INPUT, & ISSUE MILESTONE DESCRIPTION SHEETS	249.0D	10/02/95	09/26/96																
1KB104AA6124	COORD., INPUT, & ISSUE CAP FOR FINANCIAL BASELINE	249.0D	10/02/95	09/26/96																
1KB104AA6126	PROVIDE RL PROGRAM BUDGET INTERFACE AS REQUIRED	249.0D	10/02/95	09/26/96																
1KB104AA62	PROGRAM PLANNING SUPPORT ORGINIZATIONS	249.0D	10/02/95	09/26/96																
1KB104AA71	PROGRAM MANAGEMENT SUPPORT (10220)	249.0D	10/01/96	09/26/97																
1KB104AA7102	PROVIDE FACILITY SPECIFIC FINANCIAL CONTROL	5.0D	10/01/96	10/07/96																
1KB104AA7104	ISSUE MONTHLY FINANCIAL PERFORMANCE & STATUS RPT	22.0D	10/01/96	10/30/96																
1KB104AA7106	ISSUE SITE MANAGEMENT SYSTEM INPUT	249.0D	10/01/96	09/26/97																
1KB104AA7108	ISSUE EARNED VALUE PERFORMANCE & STAFFING ANLS.	249.0D	10/01/96	09/26/97																
1KB104AA7110	MAINTAIN WBS & ASSESSMENT TRACKING	249.0D	10/01/96	09/26/97																
1KB104AA7112	MAINTAIN CENRTC/CONSTRUCTION BUDGET ANALYSIS	249.0D	10/01/96	09/26/97																
1KB104AA7114	COORD., INPUT & ISSUE FICIAL YEAR WORK PLAN	249.0D	10/01/96	09/26/97																
1KB104AA7116	COORD. YEAR-END CLOSING ANALYSIS	249.0D	10/01/96	09/26/97																
1KB104AA7118	COORD., INPUT, REVISE, & ISSUE MULTI-YEAR PRG. PLAN	249.0D	10/01/96	09/26/97																
1KB104AA7120	COORD., INPUT, & ISSUE COST ACCOUNT AUTHORIZATIONS	249.0D	10/01/96	09/26/97																
1KB104AA7122	COORD., INPUT, & ISSUE MILESTONE DESCRIPTION SHEETS	249.0D	10/01/96	09/26/97																
					STRIP 2															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994					1995					1996					1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104AA7124	249.0D	COORD., INPUT, & ISSUE CAP FOR FINANCIAL BASELINE	10/01/96	09/26/97																
1KB104AA7126	249.0D	PROVIDE RL PROGRAM BUDGET INTERFACE AS REQUIRED	10/01/96	09/26/97																
1KB104AA72	249.0D	PROGRAM PLANNING SUPPORT ORGINIZATIONS	09/30/96	09/26/97																
1KB104BB	747.0D	B PLANT COMPLEX BUDGET PREPARATION	10/03/94	09/26/97																
1KB104BB01	249.0D	B PLANT COMPLEX MANAGEMENT (16000)	10/03/94	09/26/95																
1KB104BB0102	249.0D	PROVIDE MANAGEMENT SUPPORT IN BUDGET PREPARATION	10/03/94	09/26/95																
1KB104BB0104	249.0D	PROVIDE MANAGEMENT SUPPORT WORK ORDER PREP.	10/03/94	09/26/95																
1KB104BB0106	249.0D	PROVIDE MANAGEMENT SUPPORT CHANGE ORDER PREP.	10/03/94	09/26/95																
1KB104BB0108	249.0D	PROVIDE MANAGEMENT SUPPORT COST & SCHED VARIANCE	10/03/94	09/26/95																
1KB104BB0110	249.0D	PROVIDE MANAGEMENT SUPPORT MONTHLY PERFORM. RPT.	10/03/94	09/26/95																
1KB104BB0112	249.0D	PROVIDE BUDGET ANALYST SUPPORT TO P.T. CONTROL	10/03/94	09/26/95																
1KB104BB0114	249.0D	SUPPORT EXPENSE CAP DEVELOPMENT AND INPUT	10/03/94	09/26/95																
1KB104BB0116	249.0D	COMPLETE MONTHLY EARNED VALUE INPUT (BCWP)/ANLS.	10/03/94	09/26/95																
1KB104BB0118	249.0D	GENERATE STD./SOFT RPT./ & AD HOC FINANCIAL RPT.	10/03/94	09/26/95																
1KB104BB0120	249.0D	PREPARE COST CORRECTIONS	10/03/94	09/26/95																
1KB104BB0122	249.0D	PREP., COORD., TRACK, ISSUE MONTHLY RPT. ON W. ORDERS	10/03/94	09/26/95																
1KB104BB0124	249.0D	PREP., COORD., TRACK, ISSUE MONTHLY RPT. ON CONTRACT	10/03/94	09/26/95																
1KB104BB0126	249.0D	PREP., COORD., TRACK, ISSUE MONTHLY RPT. ON P. REQ'S	10/03/94	09/26/95																
1KB104BB02	0.0D	PROGRAM MANAGEMENT SUPPORT	10/03/94	10/03/94																
1KB104BB03	0.0D	B PLANT COMPLEX BUDGET PREP. BY SUPPORT ORG.	10/03/94	10/03/94																
1KB104BB61	249.0D	B PLANT COMPLEX MANAGEMENT (16000)	10/02/95	09/26/96																
1KB104BB6102	249.0D	PROVIDE MANAGEMENT SUPPORT IN BUDGET PREPARATION	10/02/95	09/26/96																
1KB104BB6104	249.0D	PROVIDE MANAGEMENT SUPPORT WORK ORDER PREP.	10/02/95	09/26/96																
1KB104BB6106	249.0D	PROVIDE MANAGEMENT SUPPORT CHANGE ORDER PREP.	10/02/95	09/26/96																
1KB104BB6108	249.0D	PROVIDE MANAGEMENT SUPPORT COST & SCHED VARIANCE	10/02/95	09/26/96																
1KB104BB6110	249.0D	PROVIDE MANAGEMENT SUPPORT MONTHLY PERFORM. RPT.	10/02/95	09/26/96																
1KB104BB6112	249.0D	PROVIDE BUDGET ANALYST SUPPORT TO P.T. CONTROL	10/02/95	09/26/96																
1KB104BB6114	249.0D	SUPPORT EXPENSE CAP DEVELOPMENT AND INPUT	10/02/95	09/26/96																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB104BB6118	249.0D	COMPLETE MONTHLY EARNED VALUE INPUT (BCWP)/ANLS.	10/02/95	09/26/96													
1KB104BB6118	249.0D	GENERATE STD./SOFT RPT./ & AD HOC FINANCIAL RPT.	10/02/95	09/26/96													
1KB104BB6120	249.0D	PREPARE COST CORRECTIONS	10/02/95	09/26/96													
1KB104BB6122	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON W.ORDERS	10/02/95	09/26/96													
1KB104BB6124	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON CONTRACT	10/02/95	09/26/96													
1KB104BB6126	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON P. REQ'S	10/02/95	09/26/96													
1KB104BB62	249.0D	PROGRAM MANAGEMENT SUPPORT	10/02/95	09/26/96													
1KB104BB63	249.0D	B PLANT COMPLEX BUDGET PREP. BY SUPPORT ORG.	10/02/95	09/26/96													
1KB104BB71	249.0D	B PLANT COMPLEX MANAGEMENT (16000)	10/01/96	09/26/97													
1KB104BB7102	249.0D	PROVIDE MANAGEMENT SUPPORT IN BUDGET PREPARATION	10/01/96	09/26/97													
1KB104BB7104	249.0D	PROVIDE MANAGEMENT SUPPORT WORK ORDER PREP.	10/01/96	09/26/97													
1KB104BB7106	249.0D	PROVIDE MANAGEMENT SUPPORT CHANGE ORDER PREP.	10/01/96	09/26/97													
1KB104BB7108	249.0D	PROVIDE MANAGEMENT SUPPORT COST & SCHED VARIANCE	10/01/96	09/26/97													
1KB104BB7110	249.0D	PROVIDE MANAGEMENT SUPPORT MONTHLY PERFORM. RPT.	10/01/96	09/26/97													
1KB104BB7112	249.0D	PROVIDE BUDGET ANALYST SUPPORT TO PJT. CONTROL	10/01/96	09/26/97													
1KB104BB7114	249.0D	SUPPORT EXPENSE CAP DEVELOPMENT AND INPUT	10/01/96	09/26/97													
1KB104BB7116	249.0D	COMPLETE MONTHLY EARNED VALUE INPUT (BCWP)/ANLS.	10/01/96	09/26/97													
1KB104BB7118	249.0D	GENERATE STD./SOFT RPT./ & AD HOC FINANCIAL RPT.	10/01/96	09/26/97													
1KB104BB7120	249.0D	PREPARE COST CORRECTIONS	10/01/96	09/26/97													
1KB104BB7122	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON W.ORDERS	10/01/96	09/26/97													
1KB104BB7124	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON CONTRACT	10/01/96	09/26/97													
1KB104BB7126	249.0D	PREP.,COORD.,TRACK,ISSUE MONTHLY RPT.ON P. REQ'S	10/01/96	09/26/97													
1KB104BB72	249.0D	PROGRAM MANAGEMENT SUPPORT	09/30/96	09/26/97													
1KB104BB73	249.0D	B PLANT COMPLEX BUDGET PREP. BY SUPPORT ORG.	09/30/96	09/26/97													
1KB104CC	748.0D	B PLANT COMPLEX SCHEDULES	10/03/94	09/26/97													
1KB104CC01	250.0D	B PLANT COMPLEX PROGRAM SUPPORT (16B00)	10/03/94	09/29/95													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104CC0102	DEVP., COORD., MAINT., ISSUE MONTHLY MILESTONE SUM.	237.0D	10/04/94	09/29/95																
1KB104CC010201	DEVP., COORD., MAINT., ISSUE FOR OCTOBER	20.0D	10/04/94	10/31/94	■															
1KB104CC010202	DEVP., COORD., MAINT., ISSUE FOR NOVEMBER	20.0D	11/01/94	11/30/94	■															
1KB104CC010203	DEVP., COORD., MAINT., ISSUE FOR DECEMBER	20.0D	12/01/94	12/30/94	■															
1KB104CC010204	DEVP., COORD., MAINT., ISSUE FOR JANUARY	20.0D	01/04/95	01/31/95		■														
1KB104CC010205	DEVP., COORD., MAINT., ISSUE FOR FEBRUARY	20.0D	01/31/95	02/28/95			■													
1KB104CC010206	DEVP., COORD., MAINT., ISSUE FOR MARCH	20.0D	03/06/95	03/31/95				■												
1KB104CC010207	DEVP., COORD., MAINT., ISSUE FOR APRIL	20.0D	04/04/95	05/01/95					■											
1KB104CC010208	DEVP., COORD., MAINT., ISSUE FOR MAY	20.0D	05/03/95	05/31/95						■										
1KB104CC010209	DEVP., COORD., MAINT., ISSUE FOR JUNE	20.0D	06/05/95	06/30/95							■									
1KB104CC010210	DEVP., COORD., MAINT., ISSUE FOR JULY	20.0D	06/29/95	07/28/95								■								
1KB104CC010211	DEVP., COORD., MAINT., ISSUE FOR AUGUST	20.0D	08/03/95	08/30/95									■							
1KB104CC010212	DEVP., COORD., MAINT., ISSUE FOR SEPTEMBER	20.0D	09/01/95	09/29/95										■						
1KB104CC0104	DEVP., COORD., MAINT., ISSUE BI-WLY SCHEDS/UPDATES	247.0D	10/03/94	09/26/95																
1KB104CC010401	DEVP., COORD., MAINT., ISSUE BI-WLY OCT. 1ST 2 WKS	11.0D	10/03/94	10/17/94	■															
1KB104CC010402	DEVP., COORD., MAINT., ISSUE BI-WLY OCT. 2ND 2 WKS	11.0D	10/18/94	11/01/94	■															
1KB104CC010403	DEVP., COORD., MAINT., ISSUE BI-WLY NOV. 1ST 2 WKS	11.0D	11/02/94	11/16/94	■															
1KB104CC010404	DEVP., COORD., MAINT., ISSUE BI-WLY NOV. 2ND 2 WKS	11.0D	11/17/94	12/05/94	■															
1KB104CC010405	DEVP., COORD., MAINT., ISSUE BI-WLY DEC. 1ST 2 WKS	11.0D	12/06/94	12/20/94	■															
1KB104CC010406	DEVP., COORD., MAINT., ISSUE BI-WLY DEC. 2ND 2 WKS	11.0D	12/21/94	01/09/95	■															
1KB104CC010407	DEVP., COORD., MAINT., ISSUE BI-WLY JAN. 1ST 2 WKS	11.0D	01/10/95	01/24/95	■															
1KB104CC010408	DEVP., COORD., MAINT., ISSUE BI-WLY JAN. 2ND 2 WKS	11.0D	01/25/95	02/08/95	■															
1KB104CC010409	DEVP., COORD., MAINT., ISSUE BI-WLY FEB. 1ST 2 WKS	11.0D	02/09/95	02/24/95	■															
1KB104CC010410	DEVP., COORD., MAINT., ISSUE BI-WLY FEB. 2ND 2 WKS	11.0D	02/27/95	03/13/95	■															
1KB104CC010411	DEVP., COORD., MAINT., ISSUE BI-WLY MAR. 1ST 2 WKS	11.0D	03/14/95	03/28/95	■															
1KB104CC010412	DEVP., COORD., MAINT., ISSUE BI-WLY MAR. 2ND 2 WKS	11.0D	03/29/95	04/12/95	■															
1KB104CC010413	DEVP., COORD., MAINT., ISSUE BI-WLY APR. 1ST 2 WKS	11.0D	04/13/95	04/27/95	■															
1KB104CC010414	DEVP., COORD., MAINT., ISSUE BI-WLY APR. 2ND 2 WKS	11.0D	04/28/95	05/12/95	■															
1KB104CC010415	DEVP., COORD., MAINT., ISSUE BI-WLY MAY. 1ST 2 WKS	11.0D	05/15/95	05/30/95	■															
1KB104CC010416	DEVP., COORD., MAINT., ISSUE BI-WLY MAY. 2ND 2 WKS	11.0D	05/31/95	06/14/95	■															
1KB104CC010417	DEVP., COORD., MAINT., ISSUE BI-WLY JUN. 1ST 2 WKS	11.0D	06/15/95	06/29/95	■															
1KB104CC010418	DEVP., COORD., MAINT., ISSUE BI-WLY JUN. 2ND 2 WKS	11.0D	06/30/95	07/18/95	■															
1KB104CC010419	DEVP., COORD., MAINT., ISSUE BI-WLY JUL. 1ST 2 WKS	11.0D	07/19/95	08/02/95	■															
1KB104CC010420	DEVP., COORD., MAINT., ISSUE BI-WLY JUL. 2ND 2 WKS	11.0D	08/03/95	08/17/95	■															
1KB104CC010421	DEVP., COORD., MAINT., ISSUE BI-WLY AUG. 1ST 2 WKS	11.0D	08/18/95	09/01/95	■															
1KB104CC010422	DEVP., COORD., MAINT., ISSUE BI-WLY AUG. 2ND 2 WKS	11.0D	09/05/95	09/19/95	■															
1KB104CC010423	DEVP., COORD., MAINT., ISSUE BI-WLY SEP. 1ST 2 WKS	5.0D	09/20/95	09/26/95	■															
1KB104CC0106	PREP. LOGIC SCHEDS. FOR SPECIFIC FYWP & MYPP'S	0.0D	10/03/94	10/03/94	◆															

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104CC02	Support Organization Schedules 251.0D		10/03/94	09/18/95																
1KB104CC61	B PLANT COMPLEX PROGRAM SUPPORT (16B00) 249.0D		10/02/95	09/26/96																
1KB104CC6102	DEVP.,COORD.,MAINT.,ISSUE MONTHLY MILESTONE SUM. 20.0D		10/02/95	10/27/95																
1KB104CC6104	DEVP.,COORD.,MAINT.,ISSUE BI-WLY SCHEDS/UPDATES 247.0D		10/02/95	09/24/96																
1KB104CC6106	PREP.LOGIC SCHEDS. FOR SPECIFIC FYWP & MYPP'S 249.0D		10/02/95	09/26/96																
1KB104CC62	Support Organization Schedules 251.0D		10/02/95	09/16/96																
1KB104CC71	B PLANT COMPLEX PROGRAM SUPPORT (16B00) 249.0D		10/01/96	09/26/97																
1KB104CC7102	DEVP.,COORD.,MAINT.,ISSUE MONTHLY MILESTONE SUM. 20.0D		10/01/96	10/28/96																
1KB104CC7104	DEVP.,COORD.,MAINT.,ISSUE BI-WLY SCHEDS/UPDATES 247.0D		10/01/96	09/24/97																
1KB104CC7106	PREP.LOGIC SCHEDS. FOR SPECIFIC FYWP & MYPP'S 249.0D		10/01/96	09/26/97																
1KB104CC72	Support Organization Schedules 251.0D		09/30/96	09/16/97																
1KB104DD	B PLANT COMPLEX EMERGENCY PREPAREDNESS 747.0D		10/03/94	09/28/97																
1KB104DD01	B PLANT COMPLEX PROGRAM SUPPORT (16B00) 249.0D		10/03/94	09/28/95																
1KB104DD0102	TRACK EMERG. PREP. DRILLS & MAINT. DATABASE 249.0D		10/03/94	09/28/95																
1KB104DD0106	ISSUE REVISED EMERG. PREP. PLAN 191.0D		10/25/94	07/31/95																
1KB104DD61	B PLANT COMPLEX PROGRAM SUPPORT (16B00) 249.0D		10/02/95	09/26/96																
1KB104DD6102	TRACK EMERG. PREP. DRILLS & MAINT. DATABASE 249.0D		10/02/95	09/26/96																
1KB104DD6106	ISSUE REVISED EMERG. PREP. PLAN 191.0D		10/26/95	07/31/96																
1KB104DD71	B PLANT COMPLEX PROGRAM SUPPORT (16B00) 249.0D		10/01/96	09/26/97																
1KB104DD7102	TRACK EMERG. PREP. DRILLS & MAINT. DATABASE 249.0D		10/01/96	09/26/97																
1KB104DD7106	ISSUE REVISED EMERG. PREP. PLAN 191.0D		10/25/96	07/31/97																
					STRIP 6															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB104

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB104EE		B PLANT COMPLEX CLEANOUT & STABILIZATION 621.0D	10/04/94	07/31/97																
1KB104EE01		TRANSITION ENGINEERING (16500) 206.0D	10/04/94	07/31/95																
1KB104EE0102		REVIEW THE B PLANT CSP, REV. 2 60.0D	10/04/94	12/30/94																
1KB104EE0103		MILESTONE:TRP-95-606 DECISION PT. PMP (ACC.CSP) 0.0D	05/01/95	04/28/95																
1KB104EE0104		REVISE CSP TO REFLECT SCOPE & MISSION CHANGES 60.0D	01/08/95	03/31/95																
1KB104EE0106		SUBMIT DRAFT OF CSP REV. 3 FOR COMMENTS 30.0D	03/17/95	04/28/95																
1KB104EE0108		RESOLVE/INCORPORATE COMMENTS CSP REV. 3 45.0D	05/10/95	07/14/95																
1KB104EE0110		ISSUE CSP REV. 3 FOR SIGNATURE APPROVAL 15.0D	07/11/95	07/31/95																
1KB104EE61		TRANSITION ENGINEERING (16500) 208.0D	10/03/95	07/31/96																
1KB104EE6102		REVIEW THE B PLANT CSP, REV. 2 60.0D	10/03/95	12/29/95																
1KB104EE6103		MILESTONE: TRP-96- DECISION PT PMP (ACC.CSP) 0.0D	01/30/96	01/30/96																
1KB104EE6104		REVISE CSP TO REFLECT SCOPE & MISSION CHANGES 60.0D	01/05/96	03/29/96																
1KB104EE6106		SUBMIT DRAFT OF CSP REV. 3 FOR COMMENTS 30.0D	03/18/96	04/26/96																
1KB104EE6108		RESOLVE/INCORPORATE COMMENTS CSP REV. 3 45.0D	05/09/96	07/15/96																
1KB104EE6110		ISSUE CSP REV. 3 FOR SIGNATURE APPROVAL 15.0D	07/11/96	07/31/96																
1KB104EE71		TRANSITION ENGINEERING (16500) 207.0D	10/03/96	07/31/97																
1KB104EE7102		REVIEW THE B PLANT CSP, REV. 2 60.0D	10/03/96	12/31/96																
1KB104EE7103		MILESTONE: TRP-95- DECISION POINT PMP (ACC.CSP) 0.0D	01/30/97	01/30/97																
1KB104EE7104		REVISE CSP TO REFLECT SCOPE & MISSION CHANGES 60.0D	01/08/97	03/31/97																
1KB104EE7106		SUBMIT DRAFT OF CSP REV. 3 FOR COMMENTS 30.0D	03/18/97	04/28/97																
1KB104EE7108		RESOLVE/INCORPORATE COMMENTS CSP REV. 3 45.0D	05/09/97	07/15/97																
1KB104EE7110		ISSUE CSP REV. 3 FOR SIGNATURE APPROVAL 15.0D	07/11/97	07/31/97																

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB106

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB106	COMPLIANCE 804.0D		10/03/94	09/18/97																	
1KB106AA	S/RID PREPARATION - CONTRACT 181.0D		01/03/95	09/29/95																	
1KB106AA10	ISSUE MANAGEMENT SYSTEMS 40.0D		01/03/95	02/28/95																	
1KB106AA11	MILESTONE: COMPLETE SRIDS FOR MANAGEMENT SYSTEM 0.0D		02/28/95	02/28/95																	
1KB106AA14	ISSUE CONFIGURATION MANAGEMENT 40.0D		01/03/95	02/28/95																	
1KB106AA15	MILESTONE: COMPLETE SRIDS FOR CONF. MANAGEMENT 0.0D		05/01/95	04/28/95																	
1KB106AA26	ISSUE OPERATIONS 40.0D		02/01/95	03/29/95																	
1KB106AA27	MILESTONE: COMPLETE SRIDS FOR OPERATIONS 0.0D		06/30/95	06/30/95																	
1KB106AA28	ISSUE MAINTENANCE 40.0D		02/01/95	03/29/95																	
1KB106AA29	MILESTONE: COMPLETE SRIDS FOR MAINTENANCE 0.0D		08/31/95	08/31/95																	
1KB106AA50	ADMINISTRATIVE ASSESSMENT 60.0D		04/03/95	06/26/95																	
1KB106AA51	MILESTONE: REQ ADHERENCE ASSESSMENT SRIDS 0.0D		08/31/95	08/31/95																	
1KB106AA52	ADHERENCE ASSESSMENT 120.0D		04/03/95	09/21/95																	
					STRIP 1																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB106

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB106AA63	0.0D	TRP-95- APPROVAL OF SRIDS	09/29/95	09/29/95																
1KB106BB	120.0D	10CFR820 PROCEDURAL RULES FOR DOE NUC ACT	10/03/94	03/27/95																
1KB106BB18	120.0D	SECTION 120 QUALITY ASSURANCE	10/03/94	03/27/95																
1KB106BB20	120.0D	SECTION 310 CONDUCT OF OPERATIONS	10/03/94	03/27/95																
1KB106BB22	120.0D	SECTION 320 TECHNICAL SAFETY REQUIREMENTS	10/03/94	03/27/95																
1KB106BB24	120.0D	SECTION 330 TRAINING AND CERTIFICATIONS	10/03/94	03/27/95																
1KB106BB26	120.0D	SECTION 340 MAINTENANCE MANAGEMENT	10/03/94	03/27/95																
1KB106BB28	120.0D	SECTION 350 OCCURRENCE REPORTING	10/03/94	03/27/95																
1KB106BB30	120.0D	10CFR834 RADIATION PROTECTION FOR THE ENVIRONMEN	10/03/94	03/27/95																
1KB106BB32	120.0D	10CFR835 RADIATION PROTECTION/OCCUPATIONAL WORKE	10/03/94	03/27/95																
1KB106CC10	181.0D	COMPLETE 6 SRID ASSESSMENT FY96	01/02/96	09/17/96																
1KB106DD18	120.0D	SECTION 120 QUALITY ASSURANCE	10/02/95	03/25/96																
1KB106DD20	120.0D	SECTION 310 CONDUCT OF OPERATIONS	10/02/95	03/25/96																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB106

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997							
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH					
1KB106DD22	SECTION 320 TECHNICAL SAFETY REQUIREMENTS 120.0D	10/02/95	03/25/96																		
1KB106DD24	SECTION 330 TRAINING AND CERTIFICATIONS 120.0D	10/02/95	03/25/96																		
1KB106DD26	SECTION 340 MAINTENANCE MANAGEMENT 120.0D	10/02/95	03/25/96																		
1KB106DD28	SECTION 350 OCCURRENCE REPORTING 120.0D	10/02/95	03/25/96																		
1KB106DD30	10CFR834 RADIATION PROTECTION FOR THE ENVIRONMEN 120.0D	10/02/95	03/25/96																		
1KB106DD32	10CFR835 RADIATION PROTECTION/OCCUPATIONAL WORKE 120.0D	10/02/95	03/25/96																		
1KB106EE10	COMPLETE 8 SRID ASSESSMENT FY97 181.0D	01/02/97	09/18/97																		
1KB106FF18	SECTION 120 QUALITY ASSURANCE 120.0D	10/01/96	03/25/97																		
1KB106FF20	SECTION 310 CONDUCT OF OPERATIONS 120.0D	10/01/96	03/25/97																		
1KB106FF22	SECTION 320 TECHNICAL SAFETY REQUIREMENTS 120.0D	10/01/96	03/25/97																		
1KB106FF24	SECTION 330 TRAINING AND CERTIFICATIONS 120.0D	10/01/96	03/25/97																		
1KB106FF26	SECTION 340 MAINTENANCE MANAGEMENT 120.0D	10/01/96	03/25/97																		
1KB106FF28	SECTION 350 OCCURRENCE REPORTING 120.0D	10/01/96	03/25/97																		
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 3				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

THREE YEAR
Grph: 1KB106

[illegible]

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201	752.0D	ESSENTIAL SYSTEMS	10/03/94	09/30/97																
1KB201AA	751.0D	PREVENTIVE MAINTENANCE FOR B PLANT FY95	10/03/94	09/29/97																
1KB201AA10	250.0D	B12 ELECTRICAL DISTRIBUTION 221B/271B & OUTBU	10/03/94	09/29/95																
1KB201AA1001	1.0M	OCT - B12 ELECTRICAL DISTRIBUTION 221B/271B	10/03/94	10/31/94																
1KB201AA1002	1.0M	NOV - B12 ELECTRICAL DISTRIBUTION 221B/271B	11/01/94	12/01/94																
1KB201AA1003	1.0M	DEC - B12 ELECTRICAL DISTRIBUTION 221B/271B	12/01/94	01/03/95																
1KB201AA1004	1.0M	JAN - B12 ELECTRICAL DISTRIBUTION 221B/271B	01/03/95	01/31/95																
1KB201AA1005	1.0M	FEB - B12 ELECTRICAL DISTRIBUTION 221B/271B	02/01/95	03/02/95																
1KB201AA1006	1.0M	MAR - B12 ELECTRICAL DISTRIBUTION 221B/271B	03/01/95	03/29/95																
1KB201AA1007	1.0M	APR - B12 ELECTRICAL DISTRIBUTION 221B/271B	04/03/95	05/01/95																
1KB201AA1008	1.0M	MAY - B12 ELECTRICAL DISTRIBUTION 221B/271B	05/01/95	05/30/95																
1KB201AA1009	1.0M	JUN - B12 ELECTRICAL DISTRIBUTION 221B/271B	06/01/95	06/29/95																
1KB201AA1010	1.0M	JUL - B12 ELECTRICAL DISTRIBUTION 221B/271B	07/05/95	08/02/95																
1KB201AA1011	1.0M	AUG - B12 ELECTRICAL DISTRIBUTION 221B/271B	08/01/95	08/29/95																
1KB201AA1012	20.0D	SEP - B12 ELECTRICAL DISTRIBUTION 221B/271B	09/01/95	09/29/95																
1KB201AA14	250.0D	B20 RAW/SANITARY WATER	10/03/94	09/29/95																
1KB201AA1401	1.0M	OCT - B20 RAW/SANITARY WATER	10/03/94	10/31/94																
1KB201AA1402	1.0M	NOV - B20 RAW/SANITARY WATER	11/01/94	12/01/94																
1KB201AA1403	1.0M	DEC - B20 RAW/SANITARY WATER	12/01/94	01/03/95																
1KB201AA1404	1.0M	JAN - B20 RAW/SANITARY WATER	01/03/95	01/31/95																
1KB201AA1405	1.0M	FEB - B20 RAW/SANITARY WATER	02/01/95	03/02/95																
1KB201AA1406	1.0M	MAR - B20 RAW/SANITARY WATER	03/01/95	03/29/95																
1KB201AA1407	1.0M	APR - B20 RAW/SANITARY WATER	04/03/95	05/01/95																
1KB201AA1408	1.0M	MAY - B20 RAW/SANITARY WATER	05/01/95	05/30/95																
1KB201AA1409	1.0M	JUN - B20 RAW/SANITARY WATER	06/01/95	06/29/95																
1KB201AA1410	1.0M	JUL - B20 RAW/SANITARY WATER	07/05/95	08/02/95																
1KB201AA1411	1.0M	AUG - B20 RAW/SANITARY WATER	08/01/95	08/29/95																
1KB201AA1412	20.0D	SEP - B20 RAW/SANITARY WATER	09/01/95	09/29/95																
1KB201AA18	250.0D	B22 STEAM SUPPLY	10/03/94	09/29/95																
1KB201AA1801	1.0M	OCT - B22 STEAM SUPPLY	10/03/94	10/31/94																
1KB201AA1802	1.0M	NOV - B22 STEAM SUPPLY	11/01/94	12/01/94																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 1

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB201AA1803	DEC - B22 STEAM SUPPLY 1.0M		12/01/94	01/03/95	☐															
1KB201AA1804	JAN - B22 STEAM SUPPLY 1.0M		01/03/95	01/31/95		☐														
1KB201AA1805	FEB - B22 STEAM SUPPLY 1.0M		02/01/95	03/02/95			☐													
1KB201AA1806	MAR - B22 STEAM SUPPLY 1.0M		03/01/95	03/29/95				☐												
1KB201AA1807	APR - B22 STEAM SUPPLY 1.0M		04/03/95	05/01/95					☐											
1KB201AA1808	MAY - B22 STEAM SUPPLY 1.0M		05/01/95	05/30/95						☐										
1KB201AA1809	JUN - B22 STEAM SUPPLY 1.0M		06/01/95	06/29/95							☐									
1KB201AA1810	JUL - B22 STEAM SUPPLY 1.0M		07/05/95	08/02/95								☐								
1KB201AA1811	AUG - B22 STEAM SUPPLY 1.0M		08/01/95	08/29/95									☐							
1KB201AA1812	SEP - B22 STEAM SUPPLY 20.0D		09/01/95	09/29/95										☐						
1KB201AA20	B23 COMPRESSED AIR 250.0D		10/03/94	09/29/95																
1KB201AA2001	OCT - B23 COMPRESSED AIR 1.0M		10/03/94	10/31/94	☐															
1KB201AA2002	NOV - B23 COMPRESSED AIR 1.0M		11/01/94	12/01/94		☐														
1KB201AA2003	DEC - B23 COMPRESSED AIR 1.0M		12/01/94	01/03/95			☐													
1KB201AA2004	JAN - B23 COMPRESSED AIR 1.0M		01/03/95	01/31/95				☐												
1KB201AA2005	FEB - B23 COMPRESSED AIR 1.0M		02/01/95	03/02/95					☐											
1KB201AA2006	MAR - B23 COMPRESSED AIR 1.0M		03/01/95	03/29/95						☐										
1KB201AA2007	APR - B23 COMPRESSED AIR 1.0M		04/03/95	05/01/95							☐									
1KB201AA2008	MAY - B23 COMPRESSED AIR 1.0M		05/01/95	05/30/95								☐								
1KB201AA2009	JUN - B23 COMPRESSED AIR 1.0M		06/01/95	06/29/95									☐							
1KB201AA2010	JUL - B23 COMPRESSED AIR 1.0M		07/05/95	08/02/95										☐						
1KB201AA2011	AUG - B23 COMPRESSED AIR 1.0M		08/01/95	08/29/95											☐					
1KB201AA2012	SEP - B23 COMPRESSED AIR 20.0D		09/01/95	09/29/95												☐				
1KB201AA22	B25 HVAC 221B/271B/225B AND OUTBUILDINGS 250.0D		10/03/94	09/29/95																
1KB201AA2201	OCT -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		10/03/94	10/31/94	☐															
1KB201AA2202	NOV -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		11/01/94	12/01/94		☐														
1KB201AA2203	DEC -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		12/01/94	01/03/95			☐													
1KB201AA2204	JAN -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		01/03/95	01/31/95				☐												
1KB201AA2205	FEB -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		02/01/95	03/02/95					☐											
1KB201AA2206	MAR -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		03/01/95	03/29/95						☐										
1KB201AA2207	APR -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		04/03/95	05/01/95							☐									
1KB201AA2208	MAY -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		05/01/95	05/30/95								☐								
1KB201AA2209	JUN -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		06/01/95	06/29/95									☐							
1KB201AA2210	JUL -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		07/05/95	08/02/95										☐						
1KB201AA2211	AUG -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 1.0M		08/01/95	08/29/95											☐					
1KB201AA2212	SEP -B25 HVAC 221B/271B/225B AND OUTBUILDINGS 20.0D		09/01/95	09/29/95												☐				
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201AA24	B26 FIRE PROTECTION 144.0D		11/01/94	05/30/95																
1KB201AA2401	NOV - B26 FIRE PROTECTION 1.0M		11/01/94	12/01/94																
1KB201AA2402	MAY - B26 FIRE PROTECTION 1.0M		05/01/95	05/30/95																
1KB201AA26	B41 CRANES 250.0D		10/03/94	09/29/95																
1KB201AA2601	OCT - B41 CRANES 1.0M		10/03/94	10/31/94																
1KB201AA2602	NOV - B41 CRANES 1.0M		11/01/94	12/01/94																
1KB201AA2603	DEC - B41 CRANES 1.0M		12/01/94	01/03/95																
1KB201AA2604	JAN - B41 CRANES 1.0M		01/03/95	01/31/95																
1KB201AA2605	FEB - B41 CRANES 1.0M		02/01/95	03/02/95																
1KB201AA2606	MAR - B41 CRANES 1.0M		03/01/95	03/29/95																
1KB201AA2607	APR - B41 CRANES 1.0M		04/03/95	05/01/95																
1KB201AA2608	MAY - B41 CRANES 1.0M		05/01/95	05/30/95																
1KB201AA2609	JUN - B41 CRANES 1.0M		06/01/95	06/29/95																
1KB201AA2610	JUL - B41 CRANES 1.0M		07/05/95	08/02/95																
1KB201AA2611	AUG - B41 CRANES 1.0M		08/01/95	08/29/95																
1KB201AA2612	SEP - B41 CRANES 20.0D		09/01/95	09/29/95																
1KB201AA28	B93 INSTRUMENTATION 250.0D		10/03/94	09/29/95																
1KB201AA2801	OCT - B93 INSTRUMENTATION 1.0M		10/03/94	10/31/94																
1KB201AA2802	NOV - B93 INSTRUMENTATION 1.0M		11/01/94	12/01/94																
1KB201AA2803	DEC - B93 INSTRUMENTATION 1.0M		12/01/94	01/03/95																
1KB201AA2804	JAN - B93 INSTRUMENTATION 1.0M		01/03/95	01/31/95																
1KB201AA2805	FEB - B93 INSTRUMENTATION 1.0M		02/01/95	03/02/95																
1KB201AA2806	MAR - B93 INSTRUMENTATION 1.0M		03/01/95	03/29/95																
1KB201AA2807	APR - B93 INSTRUMENTATION 1.0M		04/03/95	05/01/95																
1KB201AA2808	MAY - B93 INSTRUMENTATION 1.0M		05/01/95	05/30/95																
1KB201AA2809	JUN - B93 INSTRUMENTATION 1.0M		06/01/95	06/29/95																
1KB201AA2810	JUL - B93 INSTRUMENTATION 1.0M		07/05/95	08/02/95																
1KB201AA2811	AUG - B93 INSTRUMENTATION 1.0M		08/01/95	08/29/95																
1KB201AA2812	SEP - B93 INSTRUMENTATION 20.0D		09/01/95	09/29/95																
1KB201AA30	B96 RADIATION MONITORS 250.0D		10/03/94	09/29/95																
1KB201AA3001	B96 RADIATION MONITORS 1.0M		10/03/94	10/31/94																
1KB201AA3002	B96 RADIATION MONITORS 1.0M		11/01/94	12/01/94																

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201AA3003	DEC - B96 1.0M	RADIATION MONITORS	12/01/94	01/03/95																
1KB201AA3004	JAN - B96 1.0M	RADIATION MONITORS	01/03/95	01/31/95																
1KB201AA3005	FEB - B96 1.0M	RADIATION MONITORS	02/01/95	03/02/95																
1KB201AA3006	MAR - B96 1.0M	RADIATION MONITORS	03/01/95	03/29/95																
1KB201AA3007	APR - B96 1.0M	RADIATION MONITORS	04/03/95	05/01/95																
1KB201AA3008	MAY - JUN - B96 1.0M	RADIATION MONITORS	05/01/95	05/30/95																
1KB201AA3009	JUL - B96 1.0M	RADIATION MONITORS	06/01/95	06/29/95																
1KB201AA3010	AUG - B96 1.0M	RADIATION MONITORS	07/05/95	08/02/95																
1KB201AA3011	SEP - B96 1.0M	RADIATION MONITORS	08/01/95	08/29/95																
1KB201AA3012	OCT - B96 20.0D	RADIATION MONITORS	09/01/95	09/29/95																
1KB201AA32	B99 250.0D	GENERAL PLANT SUPPORT	10/03/94	09/29/95																
1KB201AA3201	OCT - B99 1.0M	GENERAL PLANT SUPPORT	10/03/94	10/31/94																
1KB201AA3202	NOV - B99 1.0M	GENERAL PLANT SUPPORT	11/01/94	12/01/94																
1KB201AA3203	DEC - B99 1.0M	GENERAL PLANT SUPPORT	12/01/94	01/03/95																
1KB201AA3204	JAN - B99 1.0M	GENERAL PLANT SUPPORT	01/03/95	01/31/95																
1KB201AA3205	FEB - B99 1.0M	GENERAL PLANT SUPPORT	02/01/95	03/02/95																
1KB201AA3206	MAR - B99 1.0M	GENERAL PLANT SUPPORT	03/01/95	03/29/95																
1KB201AA3207	APR - B99 1.0M	GENERAL PLANT SUPPORT	04/03/95	05/01/95																
1KB201AA3208	MAY - B99 1.0M	GENERAL PLANT SUPPORT	05/01/95	05/30/95																
1KB201AA3209	JUN - B99 1.0M	GENERAL PLANT SUPPORT	06/01/95	06/29/95																
1KB201AA3210	JUL - B99 1.0M	GENERAL PLANT SUPPORT	07/05/95	08/02/95																
1KB201AA3211	AUG - B99 1.0M	GENERAL PLANT SUPPORT	08/01/95	08/29/95																
1KB201AA3212	SEP - B99 20.0D	GENERAL PLANT SUPPORT	09/01/95	09/29/95																
1KB201AA3301	MILESTONE: BPC-95-21L 0.0D	1QTR COMP. OSR P.M.'S	01/03/95	12/30/94																
1KB201AA3361	MILESTONE: BPC-96- 0.0D	1QTR COMP. OSR P.M.'S	01/02/96	12/29/95																
1KB201AA3371	MILESTONE: BPC-97- 0.0D	1QTR COMP. OSR P.M.'S	12/31/96	12/31/96																
1KB201AA3401	MILESTONE: BPC-95-21N 0.0D	2QTR COMP. OSR P.M.'S	03/31/95	03/31/95																
1KB201AA3461	MILESTONE: BPC-96- 0.0D	2QTR COMP. OSR P.M.'S	04/01/96	03/29/96																
1KB201AA3471	MILESTONE: BPC-97- 0.0D	2QTR COMP. OSR P.M.'S	03/31/97	03/31/97																
1KB201AA3501	MILESTONE: BPC-95-21P 0.0D	3QTR COMP. OSR P.M.'S	06/30/95	06/30/95																
1KB201AA3561	MILESTONE: BPC-96- 0.0D	3QTR COMP. OSR P.M.'S	07/01/96	06/28/96																
1KB201AA3571	MILESTONE: BPC-97- 0.0D	3QTR COMP. OSR P.M.'S	06/30/97	06/30/97																
					STRIP 4															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
1KB201AA3601	0.0D	MILESTONE: BPC-95-21R 4QTR COMP. OSR P.M.'S		09/29/95																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB201AA71	B41 CRANES 250.0D		10/01/96	09/29/97													
1KB201AA72	B93 INSTRUMENTATION 250.0D		10/01/96	09/29/97													
1KB201AA73	B96 RADIATION MONITORS 250.0D		10/01/96	09/29/97													
1KB201AA74	B20 RAW/SANITARY WATER 250.0D		10/01/96	09/29/97													
1KB201AA75	B26 FIRE PROTECTION 144.0D		10/01/96	04/28/97													
1KB201AA76	B99 GENERAL PLANT SUPPORT 250.0D		10/01/96	09/29/97													
1KB201AA77	B25 HVAC 221B/271B/225B AND OUTBUILDINGS 250.0D		10/01/96	09/29/97													
1KB201AA78	B22 STEAM SUPPLY 250.0D		10/01/96	09/29/97													
1KB201AA79	B23 COMPRESSED AIR 250.0D		10/01/96	09/29/97													
1KB201AL	MAINTENANCE ADMINISTRATION 6016.5H		10/03/94	09/16/97													
1KB201AL01	MAINTENANCE ADMINISTRATION 250.7D		10/03/94	09/16/95													
1KB201AL61	MAINTENANCE ADMINISTRATION 250.7D		10/02/95	09/16/96													
1KB201AL71	MAINTENANCE ADMINISTRATION 250.7D		10/01/96	09/16/97													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201BB	J-1S/J-2S FOR FY95 752.0D		10/03/94	09/30/97																
1KB201BB10	B/C 12 ELECTRICAL DIST. 221B/271B & OUT J-1s/J-2 251.0D		10/03/94	10/02/95																
1KB201BB1001	OCT - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		10/03/94	10/31/94	■															
1KB201BB1002	NOV - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		11/01/94	12/01/94	■															
1KB201BB1003	DEC - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		12/01/94	01/03/95	■															
1KB201BB1004	JAN - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		01/03/95	01/31/95	■															
1KB201BB1005	FEB - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		02/01/95	03/02/95	■															
1KB201BB1006	MAR - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		03/01/95	03/29/95	■															
1KB201BB1007	APR - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		04/03/95	05/01/95	■															
1KB201BB1008	MAY - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		05/01/95	05/30/95	■															
1KB201BB1009	JUN - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		06/01/95	06/29/95	■															
1KB201BB1010	JUL - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		07/05/95	08/02/95	■															
1KB201BB1011	AUG - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		08/01/95	08/29/95	■															
1KB201BB1012	SEP - B/C 12 ELEC DIST. 221B/271B & OUT J-1s/J-2 1.0M		09/01/95	10/02/95	■															
1KB201BB12	B/C 15 PLANT COMMUNICATION SYSTEM J-1s/J-2s 245.0D		10/03/94	10/02/95																
1KB201BB1201	OCT - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		10/03/94	10/31/94	■															
1KB201BB1202	NOV - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		11/01/94	12/01/94	■															
1KB201BB1203	DEC - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		12/01/94	01/03/95	■															
1KB201BB1204	JAN - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		01/03/95	01/31/95	■															
1KB201BB1205	FEB - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		02/01/95	03/02/95	■															
1KB201BB1206	MAR - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		03/01/95	03/29/95	■															
1KB201BB1207	APR - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		04/03/95	05/01/95	■															
1KB201BB1208	MAY - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		05/01/95	05/30/95	■															
1KB201BB1209	JUN - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		06/01/95	06/29/95	■															
1KB201BB1210	JUL - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		07/05/95	08/02/95	■															
1KB201BB1211	AUG - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		08/01/95	08/29/95	■															
1KB201BB1212	SEP - B/C 15 PLANT COMM SYSTEM J-1s/J-2s 1.0M		09/01/95	10/02/95	■															
1KB201BB14	B/C 20 RAW WATER J-1s/J-2s 251.0D		10/03/94	10/02/95																
1KB201BB1401	OCT - B/C 20 RAW WATER J-1s/J-2s 1.0M		10/03/94	10/31/94	■															
1KB201BB1402	NOV - B/C 20 RAW WATER J-1s/J-2s 1.0M		11/01/94	12/01/94	■															
1KB201BB1403	DEC - B/C 20 RAW WATER J-1s/J-2s 1.0M		12/01/94	01/03/95	■															
1KB201BB1404	JAN - B/C 20 RAW WATER J-1s/J-2s 1.0M		01/03/95	01/31/95	■															
					STRIP 7															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB201BB1405	FEB - B/C 20 RAW WATER J-1s/J-2s 1.0M		02/01/95	03/02/95																	
1KB201BB1406	MAR - B/C 20 RAW WATER J-1s/J-2s 1.0M		03/01/95	03/29/95																	
1KB201BB1407	APR - B/C 20 RAW WATER J-1s/J-2s 1.0M		04/03/95	05/01/95																	
1KB201BB1409	JUN - B/C 20 RAW WATER J-1s/J-2s 1.0M		06/01/95	06/29/95																	
1KB201BB1410	JUL - B/C 20 RAW WATER J-1s/J-2s 1.0M		07/05/95	08/02/95																	
1KB201BB1411	AUG - B/C 20 RAW WATER J-1s/J-2s 1.0M		08/01/95	08/29/95																	
1KB201BB1412	SEP - B/C 20 RAW WATER J-1s/J-2s 1.0M		09/01/95	10/02/95																	
1KB201BB1413	MILESTONE: BPC-95-21D EVALUATE PUMP REQ./282BA 0.0M		06/30/95	06/30/95																	
1KB201BB16	B/C 21 SANITARY WATER J-1s/J-2s 251.0D		10/03/94	10/02/95																	
1KB201BB1601	OCT - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		10/03/94	10/31/94																	
1KB201BB1602	NOV - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		11/01/94	12/01/94																	
1KB201BB1603	DEC - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		12/01/94	01/03/95																	
1KB201BB1604	JAN - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		01/03/95	01/31/95																	
1KB201BB1605	FEB - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		02/01/95	03/02/95																	
1KB201BB1606	MAR - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		03/01/95	03/29/95																	
1KB201BB1607	APR - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		04/03/95	05/01/95																	
1KB201BB1608	MAY - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		05/01/95	05/30/95																	
1KB201BB1609	JUN - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		06/01/95	06/29/95																	
1KB201BB1610	JUL - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		07/05/95	08/02/95																	
1KB201BB1611	AUG - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		08/01/95	08/29/95																	
1KB201BB1612	SEP - B/C 21 SANITARY WATER J-1s/J-2s 1.0M		09/01/95	10/02/95																	
1KB201BB18	B/C 22 STEAM SUPPLY J-1s/J-2s 251.0D		10/03/94	10/02/95																	
1KB201BB1801	OCT - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		10/03/94	10/31/94																	
1KB201BB1802	NOV - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		11/01/94	12/01/94																	
1KB201BB1803	DEC - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		12/01/94	01/03/95																	
1KB201BB1804	JAN - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		01/03/95	01/31/95																	
1KB201BB1805	FEB - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		02/01/95	03/02/95																	
1KB201BB1806	MAR - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		03/01/95	03/29/95																	
1KB201BB1807	APR - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		04/03/95	05/01/95																	
1KB201BB1808	MAY - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		05/01/95	05/30/95																	
1KB201BB1809	JUN - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		06/01/95	06/29/95																	
1KB201BB1810	JUL - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		07/05/95	08/02/95																	
1KB201BB1811	AUG - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		08/01/95	08/29/95																	
1KB201BB1812	SEP - B/C 22 STEAM SUPPLY J-1s/J-2s 1.0M		09/01/95	10/02/95																	
1KB201BB1813	MILESTONE: BPC-95-21I CONTRACT. STEAM SYS. INSPCT. 0.0M		03/31/95	03/31/95																	
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201BB20		B/C 23 COMPRESSED AIR J-1s/J-2s 251.0D	10/03/94	10/02/95																
1KB201BB2001		OCT - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	10/03/94	10/31/94																
1KB201BB2002		NOV - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	11/01/94	12/01/94																
1KB201BB2003		DEC - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	12/01/94	01/03/95																
1KB201BB2004		JAN - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	01/03/95	01/31/95																
1KB201BB2005		FEB - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	02/01/95	03/02/95																
1KB201BB2006		MAR - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	03/01/95	03/29/95																
1KB201BB2007		APR - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	04/03/95	05/01/95																
1KB201BB2008		MAY - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	05/01/95	05/30/95																
1KB201BB2009		JUN - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	06/01/95	06/29/95																
1KB201BB2010		JUL - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	07/05/95	08/02/95																
1KB201BB2011		AUG - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	08/01/95	08/29/95																
1KB201BB2012		SEP - B/C 23 COMPRESSED AIR J-1s/J-2s 1.0M	09/01/95	10/02/95																
1KB201BB2013		MILESTONE:BPC-95-21B TEST TIEING B PIT AIR/221B 0.0M	06/30/95	06/30/95																
1KB201BB22		B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 251.0D	10/03/94	10/02/95																
1KB201BB2201		OCT - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	10/03/94	10/31/94																
1KB201BB2202		NOV - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	11/01/94	12/01/94																
1KB201BB2203		DEC - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	12/01/94	01/03/95																
1KB201BB2204		JAN - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	01/03/95	01/31/95																
1KB201BB2205		FEB - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	02/01/95	03/02/95																
1KB201BB2206		MAR - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	03/01/95	03/29/95																
1KB201BB2207		APR - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	04/03/95	05/01/95																
1KB201BB2208		MAY - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	05/01/95	05/30/95																
1KB201BB2209		JUN - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	06/01/95	06/29/95																
1KB201BB2210		JUL - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	07/05/95	08/02/95																
1KB201BB2211		AUG - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	08/01/95	08/29/95																
1KB201BB2212		SEP - B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 1.0M	09/01/95	10/02/95																
1KB201BB2213		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	10/31/94	10/31/94																
1KB201BB2214		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	11/30/94	11/30/94																
1KB201BB2215		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	01/03/95	12/30/94																
1KB201BB2216		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	01/31/95	01/31/95																
1KB201BB2217		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	02/28/95	02/28/95																
1KB201BB2218		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	03/31/95	03/31/95																
1KB201BB2219		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	05/01/95	04/28/95																
1KB201BB2220		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	05/31/95	05/31/95																
1KB201BB2221		MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA. FANS 0.0M	06/30/95	06/30/95																
					STRIP 9															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994	1995				1996				1997						

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB201BB2222	0.0M	MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA.	07/31/95	07/31/95																
1KB201BB2223	0.0M	MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA.	08/31/95	08/31/95																
1KB201BB2224	0.0M	MILESTONE: BPC-95-21E MAINT. M.SUPPLY&EXHA.	09/29/95	09/29/95																
1KB201BB24	251.0D	B/C 26 FIRE PROTECTION J-1s/J-2s	10/03/94	10/02/95																
1KB201BB2401	1.0M	OCT - B/C 26 FIRE PROTECTION J-1s/J-2s	10/03/94	10/31/94																
1KB201BB2402	1.0M	NOV - B/C 26 FIRE PROTECTION J-1s/J-2s	11/01/94	12/01/94																
1KB201BB2403	1.0M	DEC - B/C 26 FIRE PROTECTION J-1s/J-2s	12/01/94	01/03/95																
1KB201BB2404	1.0M	JAN - B/C 26 FIRE PROTECTION J-1s/J-2s	01/03/95	01/31/95																
1KB201BB2405	1.0M	FEB - B/C 26 FIRE PROTECTION J-1s/J-2s	02/01/95	03/02/95																
1KB201BB2406	1.0M	MAR - B/C 26 FIRE PROTECTION J-1s/J-2s	03/01/95	03/29/95																
1KB201BB2407	1.0M	APR - B/C 26 FIRE PROTECTION J-1s/J-2s	04/03/95	05/01/95																
1KB201BB2408	1.0M	MAY - B/C 26 FIRE PROTECTION J-1s/J-2s	05/01/95	05/30/95																
1KB201BB2409	1.0M	JUN - B/C 26 FIRE PROTECTION J-1s/J-2s	06/01/95	06/29/95																
1KB201BB2410	1.0M	JUL - B/C 26 FIRE PROTECTION J-1s/J-2s	07/05/95	08/02/95																
1KB201BB2411	1.0M	AUG - B/C 26 FIRE PROTECTION J-1s/J-2s	08/01/95	08/29/95																
1KB201BB2412	1.0M	SEP - B/C 26 FIRE PROTECTION J-1s/J-2s	09/01/95	10/02/95																
1KB201BB2413	0.0M	MILESTONE: TRP-95- CLOSURE OF RL FSMT AUDIT	08/30/95	08/30/95																
1KB201BB32	251.0D	B/C 41 CRANES J-1s/J-2s	10/03/94	10/02/95																
1KB201BB3201	1.0M	OCT - B/C 41 CRANES J-1s/J-2s	10/03/94	10/31/94																
1KB201BB3202	1.0M	NOV - B/C 41 CRANES J-1s/J-2s	11/01/94	12/01/94																
1KB201BB3203	1.0M	DEC - B/C 41 CRANES J-1s/J-2s	12/01/94	01/03/95																
1KB201BB3204	1.0M	JAN - B/C 41 CRANES J-1s/J-2s	01/03/95	01/31/95																
1KB201BB3205	1.0M	FEB - B/C 41 CRANES J-1s/J-2s	02/01/95	03/02/95																
1KB201BB3206	1.0M	MAR - B/C 41 CRANES J-1s/J-2s	03/01/95	03/28/95																
1KB201BB3207	1.0M	APR - B/C 41 CRANES J-1s/J-2s	04/03/95	05/01/95																
1KB201BB3208	1.0M	MAY - B/C 41 CRANES J-1s/J-2s	05/01/95	05/30/95																
1KB201BB3209	1.0M	JUN - B/C 41 CRANES J-1s/J-2s	06/01/95	06/29/95																
1KB201BB3210	1.0M	JUL - B/C 41 CRANES J-1s/J-2s	07/05/95	08/02/95																
1KB201BB3211	1.0M	AUG - B/C 41 CRANES J-1s/J-2s	08/01/95	08/29/95																
1KB201BB3212	1.0M	SEP - B/C 41 CRANES J-1s/J-2s	09/01/95	10/02/95																
1KB201BB34	251.0D	B/C 93 INSTRUMENTATION J-1s/J-2s	10/03/94	10/02/95																
1KB201BB3401	1.0M	OCT - B/C 93 INSTRUMENTATION J-1s/J-2s	10/03/94	10/31/94																
1KB201BB3402	1.0M	NOV - B/C 93 INSTRUMENTATION J-1s/J-2s	11/01/94	12/01/94																
1KB201BB3403	1.0M	DEC - B/C 93 INSTRUMENTATION J-1s/J-2s	12/01/94	01/03/95																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201BB3404	JAN - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 01/03/95		01/31/95																
1KB201BB3405	FEB - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 02/01/95		03/02/95																
1KB201BB3406	MAR - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 03/01/95		03/29/95																
1KB201BB3407	APR - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 04/03/95		05/01/95																
1KB201BB3408	MAY - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 05/01/95		05/30/95																
1KB201BB3409	JUN - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 06/01/95		06/29/95																
1KB201BB3410	JUL - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 07/05/95		08/02/95																
1KB201BB3411	AUG - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 08/01/95		08/29/95																
1KB201BB3412	SEP - B/C 93 INSTRUMENTATION 1.0M	J-1s/J-2s 09/01/95		10/02/95																
1KB201BB36	B/C 96 RADIATION MONITORS 251.0D	J-1s/J-2s 10/03/94		10/02/95																
1KB201BB3601	OCT - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 10/03/94		10/31/94																
1KB201BB3602	NOV - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 11/01/94		12/01/94																
1KB201BB3603	DEC - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 12/01/94		01/03/95																
1KB201BB3604	JAN - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 01/03/95		01/31/95																
1KB201BB3605	FEB - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 02/01/95		03/02/95																
1KB201BB3606	MAR - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 03/01/95		03/29/95																
1KB201BB3607	APR - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 04/03/95		05/01/95																
1KB201BB3608	May - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 05/01/95		05/30/95																
1KB201BB3609	JUN - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 06/01/95		06/29/95																
1KB201BB3610	JUL - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 07/05/95		08/02/95																
1KB201BB3611	AUG - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 08/01/95		08/29/95																
1KB201BB3612	SEP - B/C 96 RADIATION MONITORS 1.0M	J-1s/J-2s 09/01/95		10/02/95																
1KB201BB38	B/C 99 GENERAL PLANT SUPPORT 251.0D	J-1s/J-2s 10/03/94		10/02/95																
1KB201BB3801	OCT - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 10/03/94		10/31/94																
1KB201BB3802	NOV - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 11/01/94		12/01/94																
1KB201BB3803	DEC - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 12/01/94		01/03/95																
1KB201BB3804	JAN - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 01/03/95		01/31/95																
1KB201BB3805	FEB - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 02/01/95		03/02/95																
1KB201BB3806	MAR - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 03/01/95		03/29/95																
1KB201BB3807	APR - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 04/03/95		05/01/95																
1KB201BB3808	MAY - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 05/01/95		05/30/95																
1KB201BB3809	JUN - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 06/01/95		06/29/95																
1KB201BB3810	JUL - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 07/05/95		08/02/95																
1KB201BB3811	AUG - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 08/01/95		08/29/95																
1KB201BB3812	SEP - B/C 99 GENERAL PLANT SUPPORT 1.0M	J-1s/J-2s 09/01/95		10/02/95																
1KB201BB3813	MILESTONE: BPC-95-21C COMP. WINTER/FREEZE PRO. 0.0M		11/30/94	11/30/94																
					STRIP11															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB201BB40	MANIPULATORS 251.0D		10/03/94	09/18/95																	
1KB201BB42	FAB. & INSTALL CELL 4 WASTE DRUM PACKS 195.0D		10/03/94	06/30/95																	
1KB201BB43	MILESTONE: BPC-95-21G COMP.FAB&INTL CELL 4 PACKS 0.0D		07/31/95	07/28/95																	
1KB201BB44	I.D. INACTIVE PROCESS CELL DRAWINGS 132.8D		10/03/94	04/05/95																	
1KB201BB45	MILESTONE:BPC-95-21H OBSOLETE DRAWINGS FOR CELLS 0.0D		03/30/95	03/30/95																	
1KB201BB46	INCorp. ISR/OSR BY ELIMINATION/OSR MAINT & TEST 249.0D		10/03/94	09/14/95																	
1KB201BB47	MILESTONE:BPC-95-21J INCP. B PLT. ISR/OSR 0.0D		09/29/95	09/29/95																	
1KB201BB60	B/C 12 ELECTRICAL DIST. 221B/271B & OUT J-1s/J-2 252.0D		10/02/95	10/01/96																	
1KB201BB61	B/C 15 PLANT COMMUNICATION SYSTEM J-1s/J-2s 247.0D		10/02/95	09/24/96																	
1KB201BB62	B/C 20 RAW WATER J-1s/J-2s 252.0D		10/02/95	10/01/96																	
1KB201BB63	B/C 21 SANITARY WATER J-1s/J-2s 252.0D		10/02/95	10/01/96																	
1KB201BB64	B/C 22 STEAM SUPPLY J-1s/J-2s 252.0D		10/02/95	10/01/96																	
1KB201BB65	B/C 23 COMPRESSED AIR J-1s/J-2s 252.0D		10/02/95	10/01/96																	
					STRIP 12																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201BB66	B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 252.0D		10/02/95	10/01/96												
1KB201BB67	B/C 26 FIRE PROTECTION J-1s/J-2s 252.0D		10/02/95	10/01/96												
1KB201BB68	B/C 41 CRANES J-1s/J-2s 252.0D		10/02/95	10/01/96												
1KB201BB69	B/C 93 INSTRUMENTATION J-1s/J-2s 252.0D		10/02/95	10/01/96												
1KB201BB70	B/C 12 ELECTRICAL DIST. 221B/271B & OUT J-1s/J-2 251.0D		10/01/96	09/30/97												
1KB201BB71	B/C 15 PLANT COMMUNICATION SYSTEM J-1s/J-2s 247.0D		10/01/96	09/24/97												
1KB201BB72	B/C 20 RAW WATER J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB73	B/C 21 SANITARY WATER J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB74	B/C 22 STEAM SUPPLY J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB75	B/C 23 COMPRESSED AIR J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB76	B/C 25 HVAC 221B/271B/225B/OUT B J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB77	B/C 26 FIRE PROTECTION J-1s/J-2s 251.0D		10/01/96	09/30/97												
1KB201BB78	B/C 41 CRANES J-1s/J-2s 251.0D		10/01/96	09/30/97												
					STRIP13											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB201BB79	B/C 93 INSTRUMENTATION 251.0D	J-1s/J-2s	10/01/96	09/30/97													
1KB201BB80	B/C 96 RADIATION MONITORS 252.0D	J-1s/J-2s	10/02/95	10/01/96													
1KB201BB81	B/C 99 GENERAL PLANT SUPPORT 252.0D	J-1s/J-2s	10/02/95	10/01/96													
1KB201BB82	MANIPULATORS 251.0D		10/02/95	09/16/96													
1KB201BB83	FAB. & INSTALL CELL 4 WASTE DRUM PACKS 195.0D		10/02/95	06/28/96													
1KB201BB84	I.D. INACTIVE PROCESS CELL DRAWINGS 132.8D		10/02/95	04/03/96													
1KB201BB86	INCorp. ISR/OSR BY ELIMINATION/OSR MAINT & TEST 249.0D		10/02/95	09/12/96													
1KB201BB90	B/C 96 RADIATION MONITORS 251.0D	J-1s/J-2s	10/01/96	09/30/97													
1KB201BB91	B/C 99 GENERAL PLANT SUPPORT 251.0D	J-1s/J-2s	10/01/96	09/30/97													
1KB201BB92	MANIPULATORS 251.0D		10/01/96	09/16/97													
1KB201BB93	FAB. & INSTALL CELL 4 WASTE DRUM PACKS 195.0D		10/01/96	06/30/97													
1KB201BB94	I.D. INACTIVE PROCESS CELL DRAWINGS 132.8D		10/01/96	04/03/97													
1KB201BB96	INCorp. ISR/OSR BY ELIMINATION/OSR MAINT & TEST 249.0D		10/01/96	09/12/97													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP14
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP14

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB201BG	ELECTRIAL/ INST. ENGINEERING 747.0D	ADMINISTRATION 10/03/94	09/26/97																	
1KB201BG01	ELECTRIAL/ INST. ENGINEERING 249.0D	ADMINISTRATION 10/03/94	09/26/95																	
1KB201BG61	ELECTRIAL/ INST. ENGINEERING 249.0D	ADMINISTRATION 10/02/95	09/26/96																	
1KB201BG71	ELECTRIAL/ INST. ENGINEERING 249.0D	ADMINISTRATION 10/01/96	09/26/97																	
1KB201DD	CBRS - FOR FY95 751.0D	10/03/94	09/30/97																	
1KB201DD01	B PLANT CBRS - FOR FY95 251.0D	10/03/94	10/02/95																	
1KB201DD0101	OCT - B PLANT CBRS - FOR FY95 1.0M	10/03/94	10/31/94																	
1KB201DD0102	NOV - B PLANT CBRS - FOR FY95 1.0M	11/01/94	12/01/94																	
1KB201DD0103	DEC - B PLANT CBRS - FOR FY95 1.0M	12/01/94	01/03/95																	
1KB201DD0104	JAN - B PLANT CBRS - FOR FY95 1.0M	01/03/95	01/31/95																	
1KB201DD0105	FEB - B PLANT CBRS - FOR FY95 1.0M	02/01/95	03/02/95																	
1KB201DD0106	MAR - B PLANT CBRS - FOR FY95 1.0M	03/01/95	03/29/95																	
1KB201DD0107	APR - B PLANT CBRS - FOR FY95 1.0M	04/03/95	05/01/95																	
1KB201DD0108	MAY - B PLANT CBRS - FOR FY95 1.0M	05/01/95	05/30/95																	
1KB201DD0109	JUN - B PLANT CBRS - FOR FY95 1.0M	06/01/95	06/29/95																	
1KB201DD0110	JUL - B PLANT CBRS - FOR FY95 1.0M	07/05/95	08/02/95																	
1KB201DD0111	AUG - B PLANT CBRS - FOR FY95 1.0M	08/01/95	08/29/95																	
1KB201DD0112	SEP - B PLANT CBRS - FOR FY95 1.0M	09/01/95	10/02/95																	
1KB201DD0113	MILESTONE: BPC-95-21K 0.0D	1QTR COMP. OSR CALIB. 01/03/95	12/30/94																	
1KB201DD0114	MILESTONE: BPC-95-21M 0.0D	2QTR COMP. OSR CALIB. 03/31/95	03/31/95																	
1KB201DD0115	MILESTONE: BPC-95-21O 0.0D	3QTR COMP. OSR CALIB. 06/30/95	06/30/95																	
1KB201DD0116	MILESTONE: BPC-95-21Q 0.0D	4QTR COMP. OSR CALIB. 09/29/95	09/29/95																	
1KB201DD61	B PLANT CBRS - FOR FY96 250.0D	10/02/95	09/27/96																	
1KB201DD71	B PLANT CBRS - FOR FY97 251.0D	10/01/96	09/30/97																	
					STRIP15															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201EB01	MILESTONE: BPC-95-21A 0.0H		09/29/95	09/29/95																
1KB201GR	WORK CONTROL ADMINISTRATION 747.0D		10/03/94	09/26/97																
1KB201GR01	WORK CONTROL ADMINISTRATION 249.0D		10/03/94	09/28/95																
1KB201GR81	WORK CONTROL ADMINISTRATION FY96 249.0D		10/02/95	09/26/96																
1KB201GR71	WORK CONTROL ADMINISTRATION FY97 249.0D		10/01/96	09/26/97																
1KB201JJ	COMPLETE J-3 WORK PACKAGES FOR FY95 752.0D		10/03/94	09/30/97																
1kb201JJ01	COMPLETE J-3 WORK PACKAGES FOR FY95 251.0D		10/03/94	10/02/95																
1kb201JJ81	COMPLETE J-3 WORK PACKAGES FOR FY96 251.0D		10/02/95	09/30/96																
1kb201JJ71	COMPLETE J-3 WORK PACKAGES FOR FY97 251.0D		10/01/96	09/30/97																
1KB201JO	MECHANICAL ENGINEERING ADMINISTRATION 747.0D		10/03/94	09/26/97																
1KB201JO01	MECHANICAL ENGINEERING ADMINISTRATION 249.0D		10/03/94	09/28/95																
1KB201JO81	MECHANICAL ENGINEERING ADMINISTRATION FY96 249.0D		10/02/95	09/26/96																
1KB201JO71	MECHANICAL ENGINEERING ADMINISTRATION FY97 249.0D		10/01/96	09/26/97																
					STRIP 16															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201TD	OPER/TECH DIRECTION/PERFORMANCE MONITOR 747.0D		10/03/94	09/28/97												
1KB201TD10	ELECTRIAL 249.0D		10/03/94	09/28/95												
1KB201TD14	RAW AND SANITARY WATER 249.0D		10/03/94	09/14/95												
1KB201TD15	COMMUNICATIONS 249.0D		10/03/94	09/28/95												
1KB201TD16	STEAM 249.0D		10/03/94	09/28/95												
1KB201TD18	COMPRESSED AIR 249.0D		10/03/94	09/28/95												
1KB201TD20	HVAC 249.0D		10/03/94	09/28/95												
1KB201TD22	FIRE PROTECTION 249.0D		10/03/94	09/28/95												
1KB201TD24	CRANES 249.0D		10/03/94	09/28/95												
1KB201TD26	INSTRUMENTATION 249.0D		10/03/94	09/28/95												
1KB201TD28	RAD. MONITOR 249.0D		10/03/94	09/28/95												
1KB201TD30	MANIPULATOR 249.0D		10/03/94	09/28/95												
1KB201TD60	ELECTRIAL FY96 249.0D		10/02/95	09/28/96												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994	1995				1996				1997		

STRIP17

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB201TD61	RAW AND SANITARY WATER FY96 249.0D		10/02/95	09/12/96												
1KB201TD62	COMMUNICATIONS FY96 249.0D		10/02/95	09/26/96												
1KB201TD63	STEAM FY96 249.0D		10/02/95	09/26/96												
1KB201TD64	COMPRESSED AIR FY96 249.0D		10/02/95	09/26/96												
1KB201TD65	HVAC FY96 249.0D		10/02/95	09/26/96												
1KB201TD66	FIRE PROTECTION FY96 249.0D		10/02/95	09/26/96												
1KB201TD67	CRANES FY96 249.0D		10/02/95	09/26/96												
1KB201TD68	INSTRUMENTATION FY96 249.0D		10/02/95	09/26/96												
1KB201TD69	RAD. MONITOR FY96 249.0D		10/02/95	09/26/96												
1KB201TD70	ELECTRIAL FY97 249.0D		10/01/96	09/26/97												
1KB201TD71	RAW AND SANITARY WATER FY97 249.0D		10/01/96	09/12/97												
1KB201TD72	COMMUNICATIONS FY97 249.0D		10/01/96	09/26/97												
1KB201TD73	STEAM FY97 249.0D		10/01/96	09/26/97												
					STRIP 16											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB201

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB201TD74	COMPRESSED AIR FY97 249.0D		10/01/96	09/26/97													
1KB201TD75	HVAC FY97 249.0D		10/01/96	09/26/97													
1KB201TD76	FIRE PROTECTION FY97 249.0D		10/01/96	09/26/97													
1KB201TD77	CRANES FY97 249.0D		10/01/96	09/26/97													
1KB201TD78	INSTRUMENTATION FY97 249.0D		10/01/96	09/26/97													
1KB201TD79	RAD. MONITOR FY97 249.0D		10/01/96	09/26/97													
1KB201TD80	MANIPULATOR FY96 249.0D		10/02/95	09/26/96													
1KB201TD90	MANIPULATOR FY97 249.0D		10/01/96	09/26/97													
1KB201ZZ	ASBESTOS ABATEMENT 20.0D		10/19/94	01/31/95													
1KB201ZZ02	ICF/KH ISSUE MONITORING PLAN 20.0D		10/19/94	11/15/94													
1KB201ZZ04	MILESTONE: COMPLETION OF AIR DUCT CLEAN OUT 0.0D		11/15/94	11/15/94													
1KB201ZZ06	MILESTONE: BPC-95-21F COMP 271B TRANSITE SEALING 0.0D		01/31/95	01/31/95													
					STRIP19												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202	NUCLEAR FACILITY TRAINING 750.0D		10/03/94	09/29/97																
1KB2026A	DEVELOP, INITIATE & MAINTAIN TRAINING PLAN 87.0D		10/02/95	02/06/96																
1KB2026B	REVISE/DEVELOP CERTIFICATION PROGRAM 174.0D		10/02/95	06/10/96																
1KB2026C	CONDUCT FACILITY TRAINING 250.0D		10/02/95	09/27/96																
1KB2026D	OFFER JOB-SPECIFIC TRAINING 249.0D		10/02/95	09/26/96																
1KB2026E	OFFER/FACILITATE OTHER TRAINING 212.0D		10/02/95	08/05/96																
1KB2026F	FACILITATE DOE TRAINING ASSESSMENTS 10.0D		10/02/95	10/13/95																
1KB2027A	DEVELOP, INITIATE & MAINTAIN TRAINING PLAN 87.0D		09/30/96	02/05/97																
1KB2027B	REVISE/DEVELOP CERTIFICATION PROGRAM 174.0D		09/30/96	06/10/97																
1KB2027C	CONDUCT FACILITY TRAINING 250.0D		09/30/96	09/29/97																
1KB2027D	OFFER JOB-SPECIFIC TRAINING 249.0D		09/30/96	09/26/97																
1KB2027E	OFFER/FACILITATE OTHER TRAINING 212.0D		09/30/96	08/05/97																
1KB2027F	FACILITATE DOE TRAINING ASSESSMENTS 10.0D		09/30/96	10/14/96																
1KB202AA	DEVELOP, INITIATE & MAINTAIN TRAINING PLAN 249.0D		10/03/94	09/28/95																

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202AA01	87.0D	PREPARE TRAINING IMPLEMENTATION MATRIX	10/03/94	03/14/95																
1KB202AA0110	35.0D	PREPARE/REVISE TIM (B-PLANT)	10/03/94	11/18/94																
1KB202AA0115	26.0D	PREPARE/REVISE TIM (WHC)	11/21/94	12/30/94																
1KB202AA0120	26.0D	PREPARE FINAL DRAFT TIM	01/03/95	02/07/95																
1KB202AA0125	0.0D	MILESTONE: SUBMIT TIM TO DOE	03/14/95	03/14/95																
1KB202AA05	0.0D	DEVELOP & MAINTAIN TRAINING PLAN	10/03/94	09/28/95																
1KB202AA0501	20.0D	DRAFT TRAINING PLAN	01/03/95	01/30/95																
1KB202AA0505	15.0D	PREPARE TRAINING SCHEDULE	01/31/95	02/21/95																
1KB202AA0510	35.0D	REVIEW/REVISE TNG PLN & SCHED; PREP. PROCEDURE)	02/22/95	04/11/95																
1KB202AA0515	0.0D	INITIATE TRAINING PLAN EXECUTION	04/11/95	04/11/95																
1KB202AA0520	249.0D	COORD. TNG PLAN/PROC & MAINTAIN TNG RECORDS	10/03/94	09/28/95																
1KB202AA10	50.0D	PREPARE/PROCURE TRAINING MATERIALS & EQUIP.	10/17/94	03/01/95																
1KB202AA1001	10.0D	SYSTEMS TRAINING PREP.	12/15/94	12/30/94																
1KB202AA1005	10.0D	SURVEILLANCE (OUTSIDE) TRAINING PREP.	10/17/94	10/28/94																
1KB202AA1010	10.0D	SURVEILLANCE (INSIDE) TRAINING PREP.	11/15/94	11/30/94																
1KB202AA1015	10.0D	LIQUID WASTE TRAINING PREP.	12/15/94	12/30/94																
1KB202AA1020	10.0D	CASK HANDLING TRAINING PREP.	01/18/95	01/27/95																
1KB202AA1025	10.0D	HAZ. WASTE/WASTE CASK TRAINING PREP.	02/15/95	03/01/95																
1KB202AA1030	10.0D	STORAGE POOL TRAINING PREP.	11/15/94	11/30/94																
1KB202AA1035	10.0D	SURVEILLANCE (WESF) TRAINING PREP.	01/18/95	01/27/95																
1KB202AA1040	10.0D	DISPATCHER TRAINING PREP.	10/17/94	10/28/94																
1KB202AA1045	10.0D	RADIATION CONTROL PREP.	10/17/94	10/28/94																
1KB202BB	172.0D	REVISE/DEVELOP CERTIFICATION PROGRAM	10/03/94	06/08/95																
1KB202BB01	172.0D	REVISE CERTIFICATION PROGRAMS	10/03/94	06/08/95																
1KB202BB0101	100.0D	REVISE OPERATIONS CERT./RECERT.	10/03/94	02/27/95																
1KB202BB0105	90.0D	REVISE POWER OPERATIONS CERTIFICATION	10/03/94	02/10/95																
1KB202BB0110	90.0D	REVISE MANAGEMENT CERTIFICATION	02/01/95	06/08/95																
1KB202BB05	95.0D	DEVELOP TRAINING PROGRAM	10/03/94	02/17/95																

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB202

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202BB0501	DEVELOP HEALTH PHYSICS OJT PROGRAM	95.0D	10/03/94	02/17/95																
1KB202CC	CONDUCT FACILITY TRAINING	250.0D	10/03/94	09/29/95																
1KB202CC01	OFFER FACILITY ORIENTATION	250.0D	10/03/94	09/29/95																
1KB202CC0101	OFFER FACILITY ORIENTATIONS (OCT)	20.0D	10/03/94	10/28/94																
1KB202CC0105	OFFER FACILITY ORIENTATIONS (NOV)	20.0D	11/01/94	11/30/94																
1KB202CC0110	OFFER FACILITY ORIENTATIONS (DEC)	20.0D	12/01/94	12/30/94																
1KB202CC0115	OFFER FACILITY ORIENTATIONS (JAN)	20.0D	01/03/95	01/30/95																
1KB202CC0120	OFFER FACILITY ORIENTATIONS (FEB)	20.0D	02/01/95	03/01/95																
1KB202CC0125	OFFER FACILITY ORIENTATIONS (MAR)	20.0D	03/01/95	03/28/95																
1KB202CC0130	OFFER FACILITY ORIENTATIONS (APR)	20.0D	04/03/95	04/28/95																
1KB202CC0135	OFFER FACILITY ORIENTATIONS (MAY)	20.0D	05/01/95	05/26/95																
1KB202CC0140	OFFER FACILITY ORIENTATIONS (JUN)	20.0D	06/01/95	06/28/95																
1KB202CC0145	OFFER FACILITY ORIENTATIONS (JUL)	20.0D	07/05/95	08/01/95																
1KB202CC0150	OFFER FACILITY ORIENTATIONS (AUG)	20.0D	08/01/95	08/28/95																
1KB202CC0155	OFFER FACILITY ORIENTATIONS (SEP)	20.0D	09/01/95	09/29/95																
1KB202CC05	OFFER CONDUCT OF OPERATIONS TRAINING	233.0D	10/03/94	09/06/95																
1KB202CC0501	CONDUCT OF OPERATIONS TRAINING (OCT)	3.0D	10/03/94	10/05/94																
1KB202CC0505	CONDUCT OF OPERATIONS TRAINING (NOV)	3.0D	11/01/94	11/03/94																
1KB202CC0510	CONDUCT OF OPERATIONS TRAINING (DEC)	3.0D	12/01/94	12/05/94																
1KB202CC0515	CONDUCT OF OPERATIONS TRAINING (JAN)	3.0D	01/03/95	01/05/95																
1KB202CC0520	CONDUCT OF OPERATIONS TRAINING (FEB)	3.0D	02/01/95	02/03/95																
1KB202CC0525	CONDUCT OF OPERATIONS TRAINING (MAR)	3.0D	03/01/95	03/03/95																
1KB202CC0530	CONDUCT OF OPERATIONS TRAINING (APR)	3.0D	04/03/95	04/05/95																
1KB202CC0535	CONDUCT OF OPERATIONS TRAINING (MAY)	3.0D	05/01/95	05/03/95																
1KB202CC0540	CONDUCT OF OPERATIONS TRAINING (JUN)	3.0D	06/01/95	06/05/95																
1KB202CC0545	CONDUCT OF OPERATIONS TRAINING (JUL)	3.0D	07/05/95	07/07/95																
1KB202CC0550	CONDUCT OF OPERATIONS TRAINING (AUG)	3.0D	08/01/95	08/03/95																
1KB202CC0555	CONDUCT OF OPERATIONS TRAINING (SEP)	3.0D	09/01/95	09/06/95																
1KB202CC10	OFFER OSR/OSD TRAINING	190.0D	10/03/94	07/06/95																
1KB202CC1001	OSR/OSD TRAINING (OCT)	2.0D	10/03/94	10/04/94																
1KB202CC1005	OSR/OSD TRAINING (JAN)	2.0D	01/03/95	01/04/95																
1KB202CC1010	OSR/OSD TRAINING (APR)	2.0D	04/03/95	04/04/95																
					STRIP 3															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																					
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		
1KB202CC1015	OSR/OSD TRAINING (JUL) 2.0D		07/05/95	07/06/95																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																		

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202DD0525	ENGINEER CERTIFICATION--PHASE II (MAY) 3.0D		05/01/95	05/03/95				I												
1KB202DD0530	ENGINEER CERTIFICATION--PHASE II (JUL) 3.0D		07/05/95	07/07/95				I												
1KB202DD0535	ENGINEER CERTIFICATION--PHASE II (SEP) 3.0D		09/01/95	09/06/95								I								
1KB202DD0540	ENGINEER CERTIFICATION--EP/APC (JAN) 3.0D		01/03/95	01/05/95		I														
1KB202DD0545	ENGINEER CERTIFICATION--EP/APC (MAY) 3.0D		05/01/95	05/03/95				I												
1KB202DD0550	ENGINEER CERTIFICATION--EP/APC (SEP) 3.0D		09/01/95	09/06/95								I								
1KB202DD10	OFFER POWER OPERATIONS CERTIFICATION 219.0D		10/03/94	08/16/95																
1KB202DD1001	POWER OPERATIONS CORE TRAINING (OCT) 30.0D		10/03/94	11/11/94																
1KB202DD1003	POWER OPERATIONS CORE TRAINING (JUL) 30.0D		07/05/95	08/15/95																
1KB202DD1005	POWER OPERATIONS INITIAL TRAINING (FEB) 5.0D		02/13/95	02/17/95				I												
1KB202DD1006	POWER OPERATIONS INITIAL TRAINING (MAY) 5.0D		05/01/95	05/05/95								I								
1KB202DD1008	POWER OPERATIONS INITIAL TRAINING (AUG) 5.0D		08/01/95	08/07/95									I							
1KB202DD1010	POWER OPERATIONS RECERTIFICATION (FEB) 2.0D		02/13/95	02/14/95				I												
1KB202DD1015	POWER OPERATIONS RECERTIFICATION (MAR) 2.0D		03/15/95	03/16/95								I								
1KB202DD1020	POWER OPERATIONS RECERTIFICATION (APR) 2.0D		04/17/95	04/18/95									I							
1KB202DD1025	POWER OPERATIONS RECERTIFICATION (MAY) 2.0D		05/15/95	05/16/95										I						
1KB202DD1030	POWER OPERATIONS RECERTIFICATION (JUN) 2.0D		06/15/95	06/16/95											I					
1KB202DD1035	POWER OPERATIONS RECERTIFICATION (JUL) 2.0D		07/17/95	07/18/95												I				
1KB202DD1040	POWER OPERATIONS RECERTIFICATION (AUG) 2.0D		08/15/95	08/16/95													I			
1KB202DD15	OFFER OPERATIONS INITIAL CERTIFICATION 244.0D		10/03/94	09/21/95																
1KB202DD1501	SYSTEMS: INITIAL CERTIFICATION 16.0D		01/03/95	04/20/95																
1KB202DD150101	SYS. INITIAL CERT. (EARLY JAN) 4.0D		01/03/95	01/06/95																
1KB202DD150105	SYS. INITIAL CERT. (MID JAN) 4.0D		01/16/95	01/19/95																
1KB202DD150110	SYS. INITIAL CERT. (EARLY APRIL) 4.0D		04/03/95	04/06/95																
1KB202DD150115	SYS. INITIAL CERT. (MID APRIL) 4.0D		04/17/95	04/20/95																
1KB202DD1505	SURVEILLANCE (OUTSIDE): INITIAL CERT. 16.0D		11/01/94	03/20/95																
1KB202DD150501	SURV. (OUT.): INITIAL CERT. (EARLY NOV) 4.0D		11/01/94	11/04/94																
1KB202DD150505	SURV. (OUT.): INITIAL CERT. (MID NOV) 4.0D		11/15/94	11/18/94																
1KB202DD150510	SURV. (OUT.): INITIAL CERT. (EARLY MAR) 4.0D		03/01/95	03/06/95																
1KB202DD150515	SURV. (OUT.): INITIAL CERT. (MID MAR) 4.0D		03/15/95	03/20/95																
1KB202DD1510	SURVEILLANCE (INSIDE): INITIAL CERT. 12.0D		12/01/94	04/19/95																
1KB202DD151001	SURV. (IN.): INITIAL CERT. (EARLY DEC) 3.0D		12/01/94	12/05/94																
1KB202DD151005	SURV. (IN.): INITIAL CERT. (MID DEC) 3.0D		12/15/94	12/19/94																
1KB202DD151010	SURV. (IN.): INITIAL CERT. (EARLY APR) 3.0D		04/03/95	04/05/95																
1KB202DD151015	SURV. (IN.): INITIAL CERT. (MID APR) 3.0D		04/17/95	04/19/95																
1KB202DD1515	LIQUID WASTE: INITIAL CERT. 16.0D		01/03/95	05/18/95																
					STRIP 5															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

THREE YEAR
Grph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202DD151501	LIQ. WASTE: INITIAL CERT. (EARLY JAN) 4.0D	01/03/95	01/08/95																	
1KB202DD151505	LIQ. WASTE: INITIAL CERT. (MID JAN) 4.0D	01/18/95	01/19/95																	
1KB202DD151510	LIQ. WASTE: INITIAL CERT. (EARLY MAY) 4.0D	05/01/95	05/04/95																	
1KB202DD151515	LIQ. WASTE: INITIAL CERT. (MID MAY) 4.0D	05/15/95	05/18/95																	
1KB202DD1520	CASK HANDLING: INITIAL CERT. 20.0D	02/01/95	08/21/95																	
1KB202DD152001	CASK HAND: INITIAL CERT. (EARLY FEB) 5.0D	02/01/95	02/07/95																	
1KB202DD152005	CASK HAND: INITIAL CERT. (MID FEB) 5.0D	02/15/95	02/22/95																	
1KB202DD152010	CASK HAND: INITIAL CERT. (EARLY JUN) 5.0D	06/01/95	06/07/95																	
1KB202DD152015	CASK HAND: INITIAL CERT. (MID JUN) 5.0D	06/15/95	06/21/95																	
1KB202DD1525	HAZ. WASTE/WASTE CASK: INITIAL CERT. 18.0D	03/02/95	07/20/95																	
1KB202DD152501	HAZ WST/WST CASK: INITIAL CERT. (EARLY MAR) 4.0D	03/02/95	03/07/95																	
1KB202DD152505	HAZ WST/WST CASK: INITIAL CERT. (MID MAR) 4.0D	03/15/95	03/20/95																	
1KB202DD152510	HAZ WST/WST CASK: INITIAL CERT. (EARLY JUL) 4.0D	07/05/95	07/10/95																	
1KB202DD152515	HAZ WST/WST CASK: INITIAL CERT. (MID JUL) 4.0D	07/17/95	07/20/95																	
1KB202DD1530	STORAGE POOL: INITIAL CERT. 18.0D	12/01/94	05/18/95																	
1KB202DD153001	STOR. POOL: INITIAL CERT. (EARLY DEC) 4.0D	12/01/94	12/08/94																	
1KB202DD153005	STOR. POOL: INITIAL CERT. (MID DEC) 4.0D	12/15/94	12/20/94																	
1KB202DD153010	STOR. POOL: INITIAL CERT. (EARLY MAY) 4.0D	05/01/95	05/04/95																	
1KB202DD153015	STOR. POOL: INITIAL CERT. (MID MAY) 4.0D	05/15/95	05/18/95																	
1KB202DD1535	SURVEILLANCE (WESF): INITIAL CERT. 12.0D	01/30/95	07/20/95																	
1KB202DD153501	SURV. (WESF): INITIAL CERT. (EARLY JAN) 4.0D	01/30/95	02/02/95																	
1KB202DD153505	SURV. (WESF): INITIAL CERT. (MID JAN) 4.0D	01/30/95	02/02/95																	
1KB202DD153510	SURV. (WESF): INITIAL CERT. (EARLY JUL) 4.0D	07/05/95	07/10/95																	
1KB202DD153515	SURV. (WESF): INITIAL CERT. (MID JUL) 4.0D	07/17/95	07/20/95																	
1KB202DD1540	DISPATCHER: INITIAL CERT. 20.0D	11/01/94	09/2																	

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202DD2020	249.0D	CASK HANDLING RECERTIFICATION	10/03/94	09/28/95																
1KB202DD2025	249.0D	HAZ. WASTE/WASTE CASK RECERTIFICATION	10/03/94	09/28/95																
1KB202DD2030	249.0D	STORAGE POOL RECERTIFICATION	10/03/94	09/28/95																
1KB202DD2035	249.0D	SURVEILLANCE (WESF) RECERTIFICATION	10/03/94	09/28/95																
1KB202DD2040	249.0D	DISPATCHER RECERTIFICATION	10/03/94	09/28/95																
1KB202DD25	3.0D	OFFER CRANE OPERATOR CERTIFICATION	02/01/95	02/03/95																
1KB202DD2501	3.0D	CRANE OPERATOR CERTIFICATION	02/01/95	02/03/95																
1KB202DD30	175.0D	OFFER MANAGEMENT CERTIFICATION	10/03/94	06/13/95																
1KB202DD3001	5.0D	MANAGEMENT CERT: FUNDAMENTALS (OCT)	10/03/94	10/07/94																
1KB202DD3005	5.0D	MANAGEMENT CERT: FUNDAMENTALS (APR)	04/03/95	04/07/95																
1KB202DD3010	3.0D	MANAGEMENT CERT: ORAL BOARDS	06/09/95	06/13/95																
1KB202DD35	8.0D	OFFER MAINTENANCE QUALIFICATION TRAINING	08/01/95	08/01/95																
1KB202DD3501	3.0D	MAINT. QUAL. TNG: OVERHEAD CRANE	08/01/95	08/05/95																
1KB202DD3505	1.0D	MAINT. QUAL. TNG: CROSS CON. BACKFLOW	07/05/95	07/05/95																
1KB202DD3510	1.0D	MAINT. QUAL. TNG: ARYLE MANLIFT	07/17/95	07/17/95																
1KB202DD3515	1.0D	MAINT. QUAL. TNG: ELECTRICIAN	08/01/95	08/01/95																
1KB202DD40	235.0D	OFFER HEALTH PHYSICS CERTIFICATION	10/03/94	09/08/95																
1KB202DD4001	5.0D	HEALTH PHYSICS CERTIFICATION (OCT)	10/03/94	10/07/94																
1KB202DD4005	5.0D	HEALTH PHYSICS CERTIFICATION (NOV)	11/01/94	11/07/94																
1KB202DD4010	5.0D	HEALTH PHYSICS CERTIFICATION (DEC)	12/01/94	12/07/94																
1KB202DD4015	5.0D	HEALTH PHYSICS CERTIFICATION (JAN)	01/03/95	01/09/95																
1KB202DD4020	5.0D	HEALTH PHYSICS CERTIFICATION (FEB)	02/01/95	02/07/95																
1KB202DD4025	5.0D	HEALTH PHYSICS CERTIFICATION (MAR)	03/01/95	03/07/95																
1KB202DD4030	5.0D	HEALTH PHYSICS CERTIFICATION (APR)	04/03/95	04/07/95																
1KB202DD4035	5.0D	HEALTH PHYSICS CERTIFICATION (MAY)	05/01/95	05/05/95																
1KB202DD4040	5.0D	HEALTH PHYSICS CERTIFICATION (JUN)	06/01/95	06/07/95																
1KB202DD4045	5.0D	HEALTH PHYSICS CERTIFICATION (JUL)	07/05/95	07/11/95																
1KB202DD4050	5.0D	HEALTH PHYSICS CERTIFICATION (AUG)	08/01/95	08/07/95																
1KB202DD4055	5.0D	HEALTH PHYSICS CERTIFICATION (SEP)	09/01/95	09/08/95																
1KB202DD45	146.0D	OFFER HEALTH PHYSICS OJT	02/21/95	09/18/95																
					STRIP 7															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202DD4501	HEALTH PHYSICS OJT (FEB) 2.0D		02/21/95	02/22/95																
1KB202DD4505	HEALTH PHYSICS OJT (EARLY MARCH) 2.0D		03/01/95	03/02/95																
1KB202DD4510	HEALTH PHYSICS OJT (MID MARCH) 2.0D		03/15/95	03/16/95																
1KB202DD4515	HEALTH PHYSICS OJT (EARLY APRIL) 2.0D		04/03/95	04/04/95																
1KB202DD4520	HEALTH PHYSICS OJT (MID APRIL) 2.0D		04/17/95	04/18/95																
1KB202DD4525	HEALTH PHYSICS OJT (EARLY MAY) 2.0D		05/01/95	05/02/95																
1KB202DD4530	HEALTH PHYSICS OJT (MID MAY) 2.0D		05/15/95	05/16/95																
1KB202DD4535	HEALTH PHYSICS OJT (EARLY JUNE) 2.0D		06/01/95	06/02/95																
1KB202DD4540	HEALTH PHYSICS OJT (MID JUNE) 2.0D		06/15/95	06/16/95																
1KB202DD4545	HEALTH PHYSICS OJT (EARLY JULY) 2.0D		07/05/95	07/06/95																
1KB202DD4550	HEALTH PHYSICS OJT (MID JULY) 2.0D		07/17/95	07/18/95																
1KB202DD4555	HEALTH PHYSICS OJT (EARLY AUG) 2.0D		08/01/95	08/02/95																
1KB202DD4560	HEALTH PHYSICS OJT (MID AUG) 2.0D		08/15/95	08/16/95																
1KB202DD4565	HEALTH PHYSICS OJT (EARLY SEP) 2.0D		09/01/95	09/05/95																
1KB202DD4570	HEALTH PHYSICS OJT (MID SEP) 2.0D		09/15/95	09/18/95																
1KB202DD50	OFFER RADIATION WORKER TRAINING 231.0D		10/03/94	09/01/95																
1KB202DD5001	RADIATION WORKER TRAINING (OCT) 1.0D		10/03/94	10/03/94																
1KB202DD5005	RADIATION WORKER TRAINING (NOV) 1.0D		11/01/94	11/01/94																
1KB202DD5010	RADIATION WORKER TRAINING (DEC) 1.0D		12/01/94	12/01/94																
1KB202DD5015	RADIATION WORKER TRAINING (JAN) 1.0D		01/03/95	01/03/95																
1KB202DD5020	RADIATION WORKER TRAINING (FEB) 1.0D		02/01/95	02/01/95																
1KB202DD5025	RADIATION WORKER TRAINING (MAR) 1.0D		03/01/95	03/01/95																
1KB202DD5030	RADIATION WORKER TRAINING (APR) 1.0D		04/03/95	04/03/95																
1KB202DD5035	RADIATION WORKER TRAINING (MAY) 1.0D		05/01/95	05/01/95																
1KB202DD5040	RADIATION WORKER TRAINING (JUN) 1.0D		06/01/95	06/01/95																
1KB202DD5045	RADIATION WORKER TRAINING (JUL) 1.0D		07/05/95	07/05/95																
1KB202DD5050	RADIATION WORKER TRAINING (AUG) 1.0D		08/01/95	08/01/95																
1KB202DD5055	RADIATION WORKER TRAINING (SEP) 1.0D		09/01/95	09/01/95																
1KB202DD55	OFFER HAZARDOUS WASTE TRAINING 190.0D		10/03/94	07/06/95																
1KB202DD5501	HAZARDOUS WASTE TRAINING (OCT) 2.0D		10/03/94	10/04/94																
1KB202DD5505	HAZARDOUS WASTE TRAINING (JAN) 2.0D		01/03/95	01/04/95																
1KB202DD5510	HAZARDOUS WASTE TRAINING (APR) 2.0D		04/03/95	04/04/95																
1KB202DD5515	HAZARDOUS WASTE TRAINING (JUL) 2.0D		07/05/95	07/06/95																
1KB202EE	OFFER/FACILITATE OTHER TRAINING 212.0D		10/03/94	08/07/95																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB202EE01	189.0D	MANDATED ALL EMPLOYEE TRAINING	11/01/94	08/03/95																
1KB202EE0101	3.0D	MANDATED ALL EMPLOYEE TRAINING/QUARTER #1	11/01/94	11/03/94	I															
1KB202EE0105	3.0D	MANDATED ALL EMPLOYEE TRAINING/QUARTER #2	02/01/95	02/03/95	I															
1KB202EE0110	3.0D	MANDATED ALL EMPLOYEE TRAINING/QUARTER #3	05/01/95	05/03/95	I															
1KB202EE0115	3.0D	MANDATED ALL EMPLOYEE TRAINING/QUARTER #4	08/01/95	08/03/95	I															
1KB202EE05	200.0D	FACILITATE PROF./TECH. HPT TRAINING	10/03/94	07/20/95																
1KB202EE0501	12.0D	PROF./TECH. HPT TRAINING	10/03/94	10/18/94	□															
1KB202EE0505	12.0D	PROF./TECH. HPT TRAINING	01/03/95	01/18/95	□															
1KB202EE0510	12.0D	PROF./TECH. HPT TRAINING	04/03/95	04/18/95	□															
1KB202EE0515	12.0D	PROF./TECH. HPT TRAINING	07/05/95	07/20/95	□															
1KB202EE10	212.0D	FACILITATE PROF./TECH. OPERATIONS TRAINING	10/03/94	08/07/95																
1KB202EE1001	24.0D	PROF./TECH. OPERATIONS TRAINING (OCT)	10/03/94	11/03/94	□															
1KB202EE1005	24.0D	PROF./TECH. OPERATIONS TRAINING (JAN)	01/03/95	02/03/95	□															
1KB202EE1010	24.0D	PROF./TECH. OPERATIONS TRAINING (APR)	04/03/95	05/04/95	□															
1KB202EE1015	24.0D	PROF./TECH. OPERATIONS TRAINING (JUL)	07/05/95	08/07/95	□															
1KB202EE15	200.0D	FACILITATE PROF./TECH. MAINTENANCE TRAINING	10/03/94	07/20/95																
1KB202EE1501	12.0D	PROF./TECH. MAINT. TRAINING (OCT)	10/03/94	10/18/94	□															
1KB202EE1505	12.0D	PROF./TECH. MAINT. TRAINING (JAN)	01/03/95	01/18/95	□															
1KB202EE1510	12.0D	PROF./TECH. MAINT. TRAINING (APR)	04/03/95	04/18/95	□															
1KB202EE1515	12.0D	PROF./TECH. MAINT. TRAINING (JUL)	07/05/95	07/20/95	□															
1KB202EE20	212.0D	FACILITATE VENDOR TRAINING (FOR INSTRUCTORS)	10/03/94	08/07/95																
1KB202EE2001	24.0D	VENDOR TNG: FOR INSTRUCTORS (OCT)	10/03/94	11/03/94	□															
1KB202EE2005	24.0D	VENDOR TNG: FOR INSTRUCTORS (JAN)	01/03/95	02/03/95	□															
1KB202EE2010	24.0D	VENDOR TNG: FOR INSTRUCTORS (APR)	04/03/95	05/04/95	□															
1KB202EE2015	24.0D	VENDOR TNG: FOR INSTRUCTORS (JUL)	07/05/95	08/07/95	□															
1KB202FF	10.0D	FACILITATE DOE TRAINING ASSESSMENTS	12/01/94	04/07/95																
					STRIP 9															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB202

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB202FF01	PERFORM CONDUCT OF OPS. TRAINING ASSESSMENT 2.0D		12/01/94	12/02/94													
1KB202FF05	PERFORM TRAINING ASSESSMENT 3.0D		02/01/95	02/03/95													
1KB202FF10	FACILITATE DOE'S TRAINING ASSESSMENT 5.0D		04/03/95	04/07/95													

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB203	NUCLEAR FACILITY MANAGEMENT 250.0D		10/03/94	09/29/95																	
1KB203AA	OPERATIONAL MAINTENANCE SUPPORT 249.0D		10/03/94	09/28/95																	
1KB203AA02	PROVIDE WORK CONTROL ADMIN. SUPPORT 249.0D		10/03/94	09/28/95																	
1KB203AA06	PROVIDE MAINT. MANPOWER FOR CONFIG. & C OF MAINT 238.5D		10/03/94	09/14/95																	
1KB203AA0801	CYCLIC PAINTING FOR BPLANT 171.5D		10/03/94	09/14/95																	
1KB203AA060102	PREPARE/PAINT 207B DOOR & TRIM 3.0D		10/03/94	10/05/94																	
1KB203AA060104	PREPARE/PAINT 217B DOORS, WINDOWS & TRIM 5.0D		10/10/94	10/14/94																	
1KB203AA060106	PREPARE/PAINT 225B OUTSIDE DOORS & WINDOWS 6.0D		10/24/94	10/31/94																	
1KB203AA060108	PREPARE/PAINT 225B 3RD FLOOR AMU DOOR 5.0D		11/01/94	11/07/94																	
1KB203AA060110	PREPARE/PAINT 225B 3RD FLOOR MANIPULATOR SHOP 5.0D		11/11/94	11/17/94																	
1KB203AA060112	PREPARE/PAINT 225B TRANSMITTER ROOM 5.0D		11/18/94	11/28/94																	
1KB203AA060114	PREPARE/PAINT 271B INSTRUMENT SHOP 15.0D		12/01/94	12/21/94																	
1KB203AA060116	PREPARE/PAINT 271B 3RD FLOOR 15.0D		01/03/95	01/23/95																	
1KB203AA060118	PREPARE/PAINT 272B SHOP 5.0D		02/01/95	02/07/95																	
1KB203AA060120	PREPARE/PAINT COMPRESSOR ROOM 8.0D		02/13/95	02/23/95																	
1KB203AA060122	PREPARE/PAINT COMPRESSOR ROOM 18.0D		03/01/95	03/22/95																	
1KB203AA060124	PREPARE/PAINT 225B OUTSIDE DOOR & WINDOWS 4.0D		04/03/95	04/06/95																	
1KB203AA060126	PREPARE/PAINT COMPRESSOR ROOM 10.0D		04/07/95	04/20/95																	
1KB203AA060128	PREPARE/PAINT COMPRESSOR ROOM 15.0D		05/01/95	05/19/95																	
1KB203AA060130	PREPARE/PAINT 272B DOORS & TRIM 3.0D		06/01/95	06/05/95																	
1KB203AA060132	PREPARE/PAINT COMPRESSOR ROOM 13.0D		06/07/95	06/23/95																	
1KB203AA060134	PREPARE/PAINT 211B 3.5D		07/05/95	07/10/95																	
1KB203AA060136	PREPARE/PAINT COMPRESSOR ROOM 11.5D		07/12/95	07/27/95																	
1KB203AA060138	PREPARE/PAINT 221B 2ND FLOOR OPER. GALLERY 5.0D		08/01/95	08/07/95																	
1KB203AA060140	PREPARE/PAINT COMPRESSOR ROOM 11.0D		08/10/95	08/24/95																	
1KB203AA060142	PREPARE/PAINT SOUTH SIDE CANYON EXIT DOOR 7.5D		09/05/95	09/14/95																	
1KB203AA08	SUPPORT STANDARD CALIB. PROGRAM FOR MAINT. CALIB. 249.0D		10/03/94	09/28/95																	
1KB203AA62	PROVIDE WORK CONTROL ADMIN. SUPPORT 249.0D		10/02/95	09/28/96																	
					STRIP 1																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH					
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB203AA66	239.5D	PROVIDE MAINT. MANPOWER FOR CONFIG. & C OF MAINT	10/02/95	09/13/96													
1KB203AA68	249.0D	SUPPORT STANDARD PROGRAM FOR MAINT.CALIB. FY96	10/02/95	09/26/96													
1KB203AA72	249.0D	PROVIDE WORK CONTROL ADMIN. SUPPORT	09/30/96	09/26/97													
1KB203AA76	171.5D	PROVIDE MAINT. MANPOWER FOR CONFIG. & C OF MAINT	09/30/96	06/06/97													
1KB203AA78	249.0D	SUPPORT STANDARD CALIB. PROGRAM FOR MAINT.CALIB.	09/30/96	09/26/97													
1KB203BB	249.0D	PROCEDURE MAINTENANCE	10/03/94	09/28/95													
1KB203BB02	249.0D	PROVIDE ADMINISTRATIVE PROCEDURES	10/03/94	09/28/95													
1KB203BB04	249.0D	PROVIDE OPERATIONAL PROCEDURES	10/03/94	09/28/95													
1KB203BB06	249.0D	PROVIDE EMERGENCY PROCEDURES	10/03/94	09/28/95													
1KB203BB62	251.0D	PROVIDE ADMINISTRATIVE PROCEDURES FY96	10/02/95	09/30/96													
1KB203BB64	251.0D	PROVIDE OPERATIONAL PROCEDURES FY96	10/02/95	09/30/96													
1KB203BB66	251.0D	PROVIDE EMERGENCY PROCEDURES FY96	10/02/95	09/30/96													
1KB203BB72	250.0D	PROVIDE ADMINISTRATIVE PROCEDURES	09/30/96	09/29/97													
					STRIP 2												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203BB74	PROVIDE OPERATIONAL PROCEDURES 250.0D		09/30/96	09/29/97																
1KB203BB76	PROVIDE EMERGENCY PROCEDURES 249.0D		09/30/96	09/28/97																
1KB203CC	RADIATION MANAGEMENT 250.0D		10/03/94	09/29/95																
1KB203CC01	CANYON CLEAN-UP 249.0D		10/03/94	09/28/95																
1KB203CC02	AREA CONTAMINATION REDUCTION/ZONE MAINTENANCE 231.0D		10/03/94	09/01/95																
1KB203CC0201	PERFORM REDUCTION OF 40,000 SQ. / FT. 8.0M		10/03/94	04/04/95																
1KB203CC0202	PERFORM REDUCTION OF ADDITIONAL 40,000 SQ./FT. 5.0M		04/05/95	09/01/95																
1KB203CC03	RADIATION PROBLEM REPORT (RPR) 249.0D		10/03/94	09/28/95																
1KB203CC04	COMPLETE 10 CFR 835 IMPLEMENTATION REQUIREMENTS 250.0D		10/03/94	09/29/95																
1KB203CC0401	COMPLEX REPOSTING FOR 10CFR 835 3.0M		10/03/94	01/04/95																
1KB203CC0402	COMPLETE TRAINING OF RADCON MANUAL/10CFR 9.0M		01/03/95	09/29/95																
1KB203CC0403	COMPLETE APPLICABLE COMPLIANCE DOCUMENTATION 2.0M		10/03/94	12/01/94																
1KB203CC0404	SUBMIT COMPLETED COMPLIANCE PLAN TO PCI 10.0D		12/02/94	12/15/94																
1KB203CC05	RADIOLOGICAL ENGINEERING SUPPORT 249.0D		10/03/94	09/28/95																
1KB203CC06	EVALUATION OF EXPOSURE AND DOSIMETRY 249.0D		10/03/94	09/28/95																
1KB203CC61	CANYON CLEAN-UP 251.0D		10/02/95	09/30/96																
1KB203CC62	AREA CONTAMINATION REDUCTION/ZONE MAINTENANCE 231.0D		10/02/95	08/30/96																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203CC63	249.0D	RADIATION PROBLEM REPORT (RPR) FY96	10/02/95	09/26/96												
1KB203CC64	250.0D	COMPLETE 10 CFR 835 IMPLEMENTATION REQUIREMENTS	10/02/95	09/27/96												
1KB203CC65	249.0D	RADIOLOGICAL ENGINEERING SUPPORT FY95	10/02/95	09/26/96												
1KB203CC66	249.0D	EVALUATION OF EXPOSURE AND DOSIMETRY FY96	10/02/95	09/26/96												
1KB203CC71	250.0D	CANYON CLEAN-UP	09/30/96	09/29/97												
1KB203CC72	231.0D	AREA CONTAMINATION REDUCTION/ZONE MAINTENANCE	09/30/96	09/02/97												
1KB203CC73	249.0D	RADIATION PROBLEM REPORT (RPR)	09/30/96	09/26/97												
1KB203CC74	189.0D	COMPLETE 10 CFR 835 IMPLEMENTATION REQUIREMENTS	09/30/96	07/01/97												
1KB203CC75	249.0D	RADIOLOGICAL ENGINEERING SUPPORT	09/30/96	09/26/97												
1KB203CC76	249.0D	EVALUATION OF EXPOSURE AND DOSIMETRY	09/30/96	09/26/97												
1KB203DD	250.0D	SURVEILLANCES FOR B PLANT/WESF	10/03/94	09/29/95												
1KB203DD04	250.0D	ROUTINE ROUNDS/SURVEILLANCES	10/03/94	09/29/95												
1KB203DD0401	235.0D	MONTHLY SURVEILLANCES - ESSENTIAL SYSTEM	10/03/94	09/08/95												
1KB203DD040101	5.0D	INSPECTION OF OUT BUILDINGS AROUND B PLANT/WESF	10/03/94	10/07/94												
1KB203DD040102	5.0D	WINTERIZATION OF 221-BB SWAMP COOLER	10/03/94	10/07/94												
					STRIP 4											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203DD040103	5.0D	CLEANING OF POOL CELL PUMP SCREEN - WESF	12/30/94	01/06/95																
1KB203DD040104	1.0D	INVENTORY SHIPPING CONTAINERS PER/DOE-RL5480.1	06/30/95	06/30/95																
1KB203DD040105	5.0D	TEST 291-B FIRE PROTECTION SYSTEM - OSR RELATED	03/27/95	03/31/95																
1KB203DD040106	5.0D	REVIEW INDUSTRIAL SAFETY STANDARD W-6 - WESF	05/01/95	05/05/95																
1KB203DD040107	5.0D	INVENTORY B PLANT JUMPERS IN INTERIM STORAGE #1	10/03/94	10/07/94																
1KB203DD040108	5.0D	INVENTORY B PLANT JUMPERS IN INTERIM STORAGE #2	04/03/95	04/07/95																
1KB203DD040109	5.0D	INSPECT PLASTIC COVERING/MANIPULATORS 291-BD #1	01/30/95	02/03/95																
1KB203DD040110	5.0D	INSPECT PLASTIC COVERING/MANIPULATORS 291-BD #2	09/01/95	09/08/95																
1KB203DD040111	5.0D	CHECK B-64 DIVERSION BLADDERS/B-59 C. COVER #1	05/01/95	05/05/95																
1KB203DD040112	5.0D	CHECK B-64 DIVERSION BLADDERS/B-59 C. COVER #2	09/01/95	09/08/95																
1KB203DD040113	5.0D	CHANGE OUT EYE WASH SALINE IN ELEC. GALLERY #1	12/01/94	12/07/94																
1KB203DD040114	5.0D	CHANGE OUT EYE WASH SALINE IN ELEC. GALLERY #2	06/01/95	06/07/95																
1KB203DD040115	5.0D	VERIFY OPERATION OF THE TK-100 PUMP - WESF #1	12/01/94	12/07/94																
1KB203DD040116	5.0D	VERIFY OPERATION OF THE TK-100 PUMP - WESF #2	06/01/95	06/07/95																
1KB203DD0402	249.0D	MONTHLY SURVEILLANCES - EFFLUENT MANAGEMENT	10/04/94	09/29/95																
1KB203DD040201	80.0D	11 QUARTERLY TICKLERS FOR THE 1ST QUARTER	10/04/94	12/30/94																
1KB203DD040202	80.0D	11 QUARTERLY TICKLERS FOR THE 2ND QUARTER	01/06/95	03/31/95																
1KB203DD040203	80.0D	11 QUARTERLY TICKLERS FOR THE 3RD QUARTER	04/07/95	06/30/95																
1KB203DD040204	80.0D	11 QUARTERLY TICKLERS FOR THE 4TH QUARTER	07/07/95	09/29/95																
1KB203DD0403	250.0D	MONTHLY SURVEILLANCES - NUCLEAR FACILITY	10/03/94	09/29/95																
1KB203DD040301	21.0D	33 MONTHLY TICKLERS FOR OCTOBER	10/03/94	10/31/94																
1KB203DD040302	21.0D	33 MONTHLY TICKLERS FOR NOVEMBER	11/01/94	12/01/94																
1KB203DD040303	21.0D	33 MONTHLY TICKLERS FOR DECEMBER	12/02/94	01/04/95																
1KB203DD040304	21.0D	33 MONTHLY TICKLERS FOR JANUARY	01/05/95	02/02/95																
1KB203DD040305	21.0D	33 MONTHLY TICKLERS FOR FEBRUARY	02/03/95	03/06/95																
1KB203DD040306	21.0D	33 MONTHLY TICKLERS FOR MARCH	03/07/95	04/04/95																
1KB203DD040307	21.0D	33 MONTHLY TICKLERS FOR APRIL	04/05/95	05/03/95																
1KB203DD040308	21.0D	33 MONTHLY TICKLERS FOR MAY	05/04/95	06/02/95																
1KB203DD040309	21.0D	33 MONTHLY TICKLERS FOR JUNE	06/05/95	07/05/95																
1KB203DD040310	21.0D	33 MONTHLY TICKLERS FOR JULY	07/06/95	08/03/95																
1KB203DD040311	21.0D	33 MONTHLY TICKLERS FOR AUGUST	08/04/95	09/01/95																
1KB203DD040312	19.0D	33 MONTHLY TICKLERS FOR SEPTEMBER	09/05/95	09/29/95																
1KB203DD0404	250.0D	MONTHLY SURVEILLANCES - PROCESS SYSTEMS	10/03/94	09/29/95																
1KB203DD040401	5.0D	25 WEEKLY TICKLERS - WEEK #1	10/03/94	10/07/94																
1KB203DD040402	5.0D	25 WEEKLY TICKLERS - WEEK #2	10/10/94	10/14/94																
1KB203DD040403	5.0D	25 WEEKLY TICKLERS - WEEK #3	10/17/94	10/21/94																
1KB203DD040404	5.0D	25 WEEKLY TICKLERS - WEEK #4	10/24/94	10/28/94																
1KB203DD040405	5.0D	25 WEEKLY TICKLERS - WEEK #5	10/31/94	11/04/94																
1KB203DD040406	5.0D	25 WEEKLY TICKLERS - WEEK #6	11/07/94	11/11/94																
1KB203DD040407	5.0D	25 WEEKLY TICKLERS - WEEK #7	11/14/94	11/18/94																
1KB203DD040408	3.0D	25 WEEKLY TICKLERS - WEEK #8	11/21/94	11/23/94																
					STRIP 5															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203DD040409	25 WEEKLY 5.0D	TICKLERS - WEEK #9	11/28/94	12/02/94																
1KB203DD040410	25 WEEKLY 5.0D	TICKLERS - WEEK #10	12/05/94	12/09/94																
1KB203DD040411	25 WEEKLY 5.0D	TICKLERS - WEEK #11	12/12/94	12/16/94																
1KB203DD040412	25 WEEKLY 3.0D	TICKLERS - WEEK #12	12/19/94	12/21/94																
1KB203DD040413	25 WEEKLY 4.0D	TICKLERS - WEEK #13	12/22/94	12/29/94																
1KB203DD040414	25 WEEKLY 5.0D	TICKLERS - WEEK #14	12/30/94	01/06/95																
1KB203DD040415	25 WEEKLY 5.0D	TICKLERS - WEEK #15	01/09/95	01/13/95																
1KB203DD040416	25 WEEKLY 5.0D	TICKLERS - WEEK #16	01/16/95	01/20/95																
1KB203DD040417	25 WEEKLY 5.0D	TICKLERS - WEEK #17	01/23/95	01/27/95																
1KB203DD040418	25 WEEKLY 5.0D	TICKLERS - WEEK #18	01/30/95	02/03/95																
1KB203DD040419	25 WEEKLY 4.0D	TICKLERS - WEEK #19	02/06/95	02/09/95																
1KB203DD040420	25 WEEKLY 5.0D	TICKLERS - WEEK #20	02/10/95	02/16/95																
1KB203DD040421	25 WEEKLY 5.0D	TICKLERS - WEEK #21	02/17/95	02/24/95																
1KB203DD040422	25 WEEKLY 5.0D	TICKLERS - WEEK #22	02/27/95	03/03/95																
1KB203DD040423	25 WEEKLY 3.0D	TICKLERS - WEEK #23	03/06/95	03/08/95																
1KB203DD040424	25 WEEKLY 5.0D	TICKLERS - WEEK #24	03/09/95	03/15/95																
1KB203DD040425	25 WEEKLY 5.0D	TICKLERS - WEEK #25	03/16/95	03/22/95																
1KB203DD040426	25 WEEKLY 5.0D	TICKLERS - WEEK #26	03/23/95	03/29/95																
1KB203DD040427	25 WEEKLY 5.0D	TICKLERS - WEEK #27	03/30/95	04/05/95																
1KB203DD040428	25 WEEKLY 5.0D	TICKLERS - WEEK #28	04/06/95	04/12/95																
1KB203DD040429	25 WEEKLY 5.0D	TICKLERS - WEEK #29	04/13/95	04/19/95																
1KB203DD040430	25 WEEKLY 5.0D	TICKLERS - WEEK #30	04/20/95	04/25/95																
1KB203DD040431	25 WEEKLY 5.0D	TICKLERS - WEEK #31	04/27/95	05/03/95																
1KB203DD040432	25 WEEKLY 5.0D	TICKLERS - WEEK #32	05/04/95	05/10/95																
1KB203DD040433	25 WEEKLY 5.0D	TICKLERS - WEEK #33	05/11/95	05/17/95																
1KB203DD040434	25 WEEKLY 5.0D	TICKLERS - WEEK #34	05/18/95	05/24/95																
1KB203DD040435	25 WEEKLY 5.0D	TICKLERS - WEEK #35	05/25/95	06/01/95																
1KB203DD040436	25 WEEKLY 5.0D	TICKLERS - WEEK #36	06/02/95	06/08/95																
1KB203DD040437	25 WEEKLY 5.0D	TICKLERS - WEEK #37	06/09/95	06/15/95																
1KB203DD040438	25 WEEKLY 5.0D	TICKLERS - WEEK #38	06/16/95	06/22/95																
1KB203DD040439	25 WEEKLY 5.0D	TICKLERS - WEEK #38	06/23/95	06/29/95																
1KB203DD040440	25 WEEKLY 5.0D	TICKLERS - WEEK #40	06/30/95	07/10/95																
1KB203DD040441	25 WEEKLY 4.0D	TICKLERS - WEEK #41	07/11/95	07/14/95																
1KB203DD040442	25 WEEKLY 5.0D	TICKLERS - WEEK #42	07/17/95	07/21/95																
1KB203DD040443	25 WEEKLY 5.0D	TICKLERS - WEEK #43	07/24/95	07/28/95																
1KB203DD040444	25 WEEKLY 5.0D	TICKLERS - WEEK #44	07/31/95	08/04/95																
1KB203DD040445	25 WEEKLY 5.0D	TICKLERS - WEEK #45	08/07/95	08/11/95																
1KB203DD040446	25 WEEKLY 5.0D	TICKLERS - WEEK #46	08/14/95	08/18/95																
1KB203DD040447	25 WEEKLY 5.0D	TICKLERS - WEEK #47	08/21/95	08/25/95																
1KB203DD040448	25 WEEKLY 5.0D	TICKLERS - WEEK #48	08/28/95	09/01/95																
1KB203DD040449	25 WEEKLY 4.0D	TICKLERS - WEEK #49	09/05/95	09/08/95																
					STRIP 6															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203DD040450	25 WEEKLY TICKLERS - WEEK #50 5.0D		09/11/95	09/15/95																
1KB203DD040451	25 WEEKLY TICKLERS - WEEK #51 5.0D		09/18/95	09/22/95																
1KB203DD040452	25 WEEKLY TICKLERS - WEEK #52 5.0D		09/25/95	09/29/95																
1KB203DD0405	MONTHLY SURVEILLANCES - RADIOLOGICAL SYS 250.0D		10/03/94	09/29/95																
1KB203DD040501	456 SURVEILLANCES IN OCTOBER 21.0D		10/03/94	10/31/94																
1KB203DD040502	456 SURVEILLANCES IN NOVEMBER 21.0D		11/01/94	12/01/94																
1KB203DD040503	456 SURVEILLANCES IN DECEMBER 21.0D		12/02/94	01/04/95																
1KB203DD040504	456 SURVEILLANCES IN JANUARY 21.0D		01/05/95	02/02/95																
1KB203DD040505	456 SURVEILLANCES IN FEBRUARY 21.0D		02/03/95	03/06/95																
1KB203DD040506	456 SURVEILLANCES IN MARCH 21.0D		03/07/95	04/04/95																
1KB203DD040507	456 SURVEILLANCES IN APRIL 21.0D		04/05/95	05/03/95																
1KB203DD040508	456 SURVEILLANCES IN MAY 21.0D		05/04/95	06/02/95																
1KB203DD040509	456 SURVEILLANCES IN JUNE 21.0D		06/05/95	07/05/95																
1KB203DD040510	456 SURVEILLANCES IN JULY 21.0D		07/06/95	08/03/95																
1KB203DD040511	456 SURVEILLANCES IN AUGUST 21.0D		08/04/95	09/01/95																
1KB203DD040512	456 SURVEILLANCES IN SEPTEMBER 19.0D		09/05/95	09/29/95																
1KB203DD06	MONITOR & CONTROLS FACILITY SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD0601	MONITOR & CONTROL ESSENTIAL SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD0602	MONITOR & CONTROL EFFLUENT SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD0603	MONITOR & CONTROL NUCLEAR FACILITIES 249.0D		10/03/94	09/28/95																
1KB203DD0604	MONITOR & CONTROL PROCESS SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD08	RESPOND TO ABNORMAL CONDITIONS 249.0D		10/03/94	09/28/95																
1KB203DD0801	RESPOND TO ABNORMAL CONDITIONS-ESS. SYS 249.0D		10/03/94	09/28/95																
1KB203DD0802	RESPOND TO ABNORMAL CONDITIONS-EFFL. SYS 249.0D		10/03/94	09/28/95																
1KB203DD0803	RESPOND TO ABNORMAL CONDITIONS-NUCL FAC. 249.0D		10/03/94	09/28/95																
1KB203DD0804	RESPOND TO ABNORMAL CONDITION-PROC SYS 249.0D		10/03/94	09/28/95																
1KB203DD10	HOUSEKEEPING 249.0D		10/03/94	09/28/95																
1KB203DD1001	ESSENTIAL SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD1002	EFFLUENT SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD1003	NUCLEAR FACILITIES 249.0D		10/03/94	09/28/95																
1KB203DD1004	PROCESS SYSTEMS 249.0D		10/03/94	09/28/95																
1KB203DD64	ROUTINE ROUNDS/SURVEILLANCES 251.0D		10/02/95	09/30/96																
					STRIP 7															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203DD6401	MONTHLY SURVEILLANCES - ESSENTIAL SYSTEM 251.0D	10/02/95	09/30/96																	
1KB203DD6402	MONTHLY SURVEILLANCES - EFFLUENT MANAGEMENT 251.0D	10/02/95	09/30/96																	
1KB203DD6403	MONTHLY SURVEILLANCES - NUCLEAR FACILITY 251.0D	10/02/95	09/30/96																	
1KB203DD6404	MONTHLY SURVEILLANCES - PROCESS SYSTEMS 251.0D	10/02/95	09/30/96																	
1KB203DD6405	MONTHLY SURVEILLANCES - RADIOLOGICAL SYS 251.0D	10/02/95	09/30/96																	
1KB203DD66	MONITOR & CONTROLS FACILITY SYSTEMS 251.0D	10/02/95	09/30/96																	
1KB203DD6601	MONITOR & CONTROL ESSENTIAL SYSTEMS 251.0D	10/02/95	09/30/96																	
1KB203DD6602	MONITOR & CONTROL EFFLUENT SYSTEMS 251.0D	10/02/95	09/30/96																	
1KB203DD6603	MONITOR & CONTROL NUCLEAR FACILITIES 251.0D	10/02/95	09/30/96																	
1KB203DD6604	MONITOR & CONTROL PROCESS SYSTEMS 251.0D	10/02/95	09/30/96																	
1KB203DD68	RESPOND TO ABNORMAL CONDITIONS 251.0D	10/02/95	09/30/96																	
1KB203DD6801	RESPOND TO ABNORMAL CONDITIONS-ESS. SYS 251.0D	10/02/95	09/30/96																	
1KB203DD6802	RESPOND TO ABNORMAL CONDITIONS-EFFL. SYS 251.0D	10/02/95	09/30/96																	
1KB203DD6803	RESPOND TO ABNORMAL CONDITIONS-NUCL FAC. 251.0D	10/02/95	09/30/96																	
1KB203DD6804	RESPOND TO ABNORMAL CONDITION-PROC SYS 251.0D	10/02/95	09/30/96																	
1KB203DD69	HOUSEKEEPING 251.0D	10/02/95	09/30/96																	
1KB203DD70	HOUSEKEEPING 249.0D	09/30/96	09/28/97																	
1KB203DD74	ROUTINE ROUNDS/SURVEILLANCES 250.0D	09/30/96	09/29/97																	
1KB203DD76	MONITOR & CONTROLS FACILITY SYSTEMS 249.0D	09/30/96	09/28/97																	
1KB203DD78	RESPOND TO ABNORMAL CONDITIONS 249.0D	09/30/96	09/28/97																	
1KB203FF	DRILLS PROGRAMS 244.0D	10/03/94	09/21/95																	
1KB203FF02	EMERGENCY DRILL PROGRAM 244.0D	10/03/94	09/21/95																	
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 8

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203FF0201	CONDUCT RADIOLOGICAL EMER. DRILL 1ST QTR. 61.0D		10/03/94	12/30/94																
1KB203FF0202	CONDUCT RADIOLOGICAL EMER. DRILL 2ND QTR. 63.0D		01/03/95	03/31/95																
1KB203FF0203	CONDUCT RADIOLOGICAL EMER. DRILL 3RD QTR. 60.0D		04/03/95	06/28/95																
1KB203FF0204	CONDUCT RADIOLOGICAL EMER. DRILL 4TH QTR. 60.0D		06/27/95	09/21/95																
1KB203FF04	OPERATION DRILL PROGRAM 240.0D		10/03/94	09/15/95																
1KB203FF0401	OPERATION DRILLS - 4 IN OCTOBER 20.0D		10/03/94	10/28/94																
1KB203FF0402	OPERATION DRILLS - 4 IN NOVEMBER 20.0D		10/31/94	11/29/94																
1KB203FF0403	OPERATION DRILLS - 4 IN DECEMBER 20.0D		11/30/94	12/29/94																
1KB203FF0404	OPERATION DRILLS - 4 IN JANUARY 20.0D		12/30/94	01/27/95																
1KB203FF0405	OPERATION DRILLS - 4 IN FEBRUARY 20.0D		01/30/95	02/27/95																
1KB203FF0406	OPERATION DRILLS - 4 IN MARCH 20.0D		02/28/95	03/27/95																
1KB203FF0407	OPERATION DRILLS - 4 IN APRIL 20.0D		03/28/95	04/24/95																
1KB203FF0408	OPERATION DRILLS - 4 IN MAY 20.0D		04/25/95	05/22/95																
1KB203FF0409	OPERATION DRILLS - 4 IN JUNE 20.0D		05/23/95	06/20/95																
1KB203FF0410	OPERATION DRILLS - 4 IN JULY 20.0D		06/21/95	07/20/95																
1KB203FF0411	OPERATION DRILLS - 4 IN AUGUST 20.0D		07/21/95	08/17/95																
1KB203FF0412	OPERATION DRILLS - 4 IN SEPTEMBER 20.0D		08/18/95	09/15/95																
1KB203FF05	EMERGENCY DRILL PROGRAM 25.0D		03/01/95	08/07/95																
1KB203FF0501	EMERGENCY DRILL PROGRAM - BOMB THREAT 5.0D		04/03/95	04/07/95																
1KB203FF0502	EMERGENCY DRILL PROGRAM - CONTAMINATION SPREAD 5.0D		05/01/95	05/05/95																
1KB203FF0503	EMERGENCY DRILL PROGRAM - FIRE 5.0D		04/03/95	04/07/95																
1KB203FF0504	EMERGENCY DRILL PROGRAM - HAZARDOUS MATERIAL 5.0D		06/01/95	06/07/95																
1KB203FF0505	EMERGENCY DRILL PROGRAM - LOSS OF UTILITIES 5.0D		03/01/95	03/07/95																
1KB203FF0506	EMERGENCY DRILL PROGRAM - TAKE OVER 5.0D		08/01/95	08/07/95																
1KB203FF0507	EMERGENCY DRILL PROGRAM - EVACUATION 5.0D		08/01/95	08/07/95																
1KB203FF06	RADIOLOGICAL DRILLS 251.0D		10/03/94	09/18/95																
1KB203FF62	EMERGENCY RADIOLOGICAL DRILL PROGRAM 244.0D		10/02/95	09/19/96																
1KB203FF64	OPERATION DRILL PROGRAM 240.0D		10/02/95	09/13/96																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB203FF65	EMERGENCY DRILL PROGRAM 25.0D		03/01/96	08/07/96																
1KB203FF6501	EMERGENCY DRILL PROGRAM - BOMB THREAT 5.0D		04/03/96	04/09/96																
1KB203FF6502	EMERGENCY DRILL PROGRAM - CONTAMINATION SPREAD 5.0D		05/01/96	05/07/96																
1KB203FF6503	EMERGENCY DRILL PROGRAM - FIRE 5.0D		04/03/96	04/09/96																
1KB203FF6504	EMERGENCY DRILL PROGRAM - HAZARDOUS MATERIAL 5.0D		06/03/96	06/07/96																
1KB203FF6505	EMERGENCY DRILL PROGRAM - LOSS OF UTILITIES 5.0D		03/01/96	03/07/96																
1KB203FF6506	EMERGENCY DRILL PROGRAM - TAKE OVER 5.0D		08/01/96	08/07/96																
1KB203FF6507	EMERGENCY DRILL PROGRAM - EVACUATION 5.0D		08/01/96	08/07/96																
1KB203FF66	RADIOLOGICAL DRILLS FY96 251.0D		10/02/95	09/16/96																
1KB203FF72	EMERGENCY DRILL PROGRAM 244.0D		09/30/96	09/19/97																
1KB203FF74	OPERATION DRILL PROGRAM 240.0D		09/30/96	09/15/97																
1KB203FF75	EMERGENCY DRILL PROGRAM 5.0D		09/30/96	10/07/96																
1KB203FF76	RADIOLOGICAL DRILLS 251.0D		09/30/96	09/16/97																
1KB203GG	INFRASTRUCTURE 249.0D		10/03/94	09/28/95																
1KB203GG02	PROVIDE VALID COMPLEX DATABASE 249.0D		10/03/94	09/28/95																
1KB203GG04	PROVIDE COMPLEX RADIO MAINTENANCE SUPPORT 249.0D		10/03/94	09/28/95																
1KB203GG06	OP'S SUPPORT FOR CONFIG. CONTROL & SURVEILLANCES 249.0D		10/03/94	09/28/95																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP10			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203GG08	249.0D	COMMINGLING FOR B PLANT/WEST MAINT. ACTIVIES	10/03/94	09/28/95																
1KB203GG10	249.0D	LIGHT TRUCK HANDLING SERVICES FOR COMPLEX	10/03/94	09/28/95																
1KB203GG12	249.0D	HEAVY VEHICLE SUPPORT FOR COMPLEX	10/03/94	09/28/95																
1KB203GG14	249.0D	RESPIRATORY SUPPORT FOR COMPLEX	10/03/94	09/28/95																
1KB203GG16	249.0D	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE	10/03/94	09/28/95																
1KB203GG18	249.0D	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE	10/03/94	09/28/95																
1KB203GG20	249.0D	IRM MAINTENANCE AND TRAINING	10/03/94	09/28/95																
1KB203GG22	249.0D	LOCKSMITH SERVICES TO COMPLEX	10/03/94	09/28/95																
1KB203GG24	249.0D	SANITARY DRAIN FIELD MAINTENANCE	10/03/94	09/28/95																
1KB203GG26	249.0D	WEED SPRAY SERVICES ON YEARLY BASIS	10/03/94	09/28/95																
1KB203GG28	249.0D	PEST AND VARMIN CONTROL FOR COMPLEX	10/03/94	09/28/95																
1KB203GG30	243.0D	HAZMAT/RADMAT OPES SUPPORT FOR WASTE PACKAGES	10/03/94	09/20/95																
1KB203GG32	243.0D	WASTE MOVEMENT VEHICLE SUPPORT	10/03/94	09/20/95																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

STRIP11

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203GG33	CUSTODIAL AND FLOOR SERVICES 249.0D		10/03/94	09/28/95																
1KB203GG60	PROVIDE VALID COMPLEX DATABASE 251.0D		10/02/95	09/30/96																
1KB203GG61	PROVIDE COMPLEX RADIO MAINTENANCE SUPPORT 251.0D		10/02/95	09/30/96																
1KB203GG62	OP'S SUPPORT FOR CONFIG. CONTROL & SURVEILLANCES 251.0D		10/02/95	09/30/96																
1KB203GG63	COMMINGLING FOR B PLANT/WEST MAINT. ACTIVITIES 251.0D		10/02/95	09/30/96																
1KB203GG64	LIGHT TRUCK HANDLING SERVICES FOR COMPLEX 251.0D		10/02/95	09/30/96																
1KB203GG65	HEAVY VEHICLE SUPPORT FOR COMPLEX 251.0D		10/02/95	09/30/96																
1KB203GG66	RESPIRATORY SUPPORT FOR COMPLEX 251.0D		10/02/95	09/30/96																
1KB203GG67	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE 251.0D		10/02/95	09/30/96																
1KB203GG68	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE 251.0D		10/02/95	09/30/96																
1KB203GG69	IRM MAINTENANCE AND TRAINING 251.0D		10/02/95	09/30/96																
1KB203GG70	PROVIDE VALID COMPLEX DATABASE 249.0D		09/30/96	09/26/97																
1KB203GG71	PROVIDE COMPLEX RADIO MAINTENANCE SUPPORT 249.0D		09/30/96	09/26/97																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

STRIP 12

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203GG72	OP'S SUPPORT FOR CONFIG. CONTROL & SURVEILLANCES 249.0D		09/30/96	09/26/97																
1KB203GG73	COMMINGLING FOR B PLANT/WESF MAINT. ACTIVITIES 249.0D		09/30/96	09/26/97																
1KB203GG74	LIGHT TRUCK HANDLING SERVICES FOR COMPLEX 249.0D		09/30/96	09/26/97																
1KB203GG75	HEAVY VEHICLE SUPPORT FOR COMPLEX 249.0D		09/30/96	09/26/97																
1KB203GG76	RESPIRATORY SUPPORT FOR COMPLEX 249.0D		09/30/96	09/26/97																
1KB203GG77	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE 249.0D		09/30/96	09/26/97																
1KB203GG78	SAFETY (INDUST./NUCLEAR/GENERAL)/INDUST. HYGIENE 249.0D		09/30/96	09/26/97																
1KB203GG79	IRM MAINTENANCE AND TRAINING 249.0D		09/30/96	09/26/97																
1KB203GG80	LOCKSMITH SERVICES TO COMPLEX 249.0D		10/02/95	09/26/96																
1KB203GG81	SANITARY DRAIN FIELD MAINTENANCE 249.0D		10/02/95	09/26/96																
1KB203GG82	WEED SPRAY SERVICES ON YEARLY BASIS 249.0D		10/02/95	09/26/96																
1KB203GG83	PEST AND VARMINIT CONTROL FOR COMPLEX 249.0D		10/02/95	09/26/96																
1KB203GG84	HAZMAT/RADMAT OPES SUPPORT FOR WASTE PACKAGES 243.0D		10/02/95	09/18/96																
					STRIP13															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203GG85	WASTE MOVEMENT VEHICLE SUPPORT 243.0D		10/02/95	09/18/96																
1KB203GG86	CUSTODIAL AND FLOOR SERVICES 249.0D		10/02/95	09/28/96																
1KB203GG90	LOCKSMITH SERVICES TO COMPLEX 249.0D		09/30/96	09/26/97																
1KB203GG91	SANITARY DRAIN FIELD MAINTENANCE 249.0D		09/30/96	09/26/97																
1KB203GG92	WEED SPRAY SERVICES ON YEARLY BASIS 249.0D		09/30/96	09/26/97																
1KB203GG93	PEST AND VARMINT CONTROL FOR COMPLEX 249.0D		09/30/96	09/26/97																
1KB203GG94	HAZMAT/RADMAT OPES SUPPORT FOR WASTE PACKAGES 243.0D		09/30/96	09/18/97																
1KB203GG95	WASTE MOVEMENT VEHICLE SUPPORT 243.0D		09/30/96	09/18/97																
1KB203GG96	CUSTODIAL AND FLOOR SERVICES 249.0D		09/30/96	09/26/97																
1KB203HH	OUTSIDE OPERANIZATION SUPPORT OF FACILITY 249.0D		10/03/94	09/28/95																
1KB203HH02	Q & A 249.0D		10/03/94	09/28/95																
1KB203HH03	FAB SHOPS Q & A 249.0D		10/03/94	09/28/95																
1KB203HH04	SAFETY 249.0D		10/03/94	09/28/95																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL

STRIP14

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB203HH06	HPT 249.0D		10/03/94	09/28/95													
1KB203HH62	Q & A 249.0D		10/02/95	09/26/96													
1KB203HH63	FAB SHOPS Q & A 249.0D		10/02/95	09/26/96													
1KB203HH64	SAFETY 249.0D		10/02/95	09/26/96													
1KB203HH66	HPT 249.0D		10/02/95	09/26/96													
1KB203HH72	Q & A 249.0D		09/30/96	09/26/97													
1KB203HH73	FAB SHOPS Q & A 249.0D		09/30/96	09/26/97													
1KB203HH74	SAFETY 249.0D		09/30/96	09/26/97													
1KB203HH76	HPT 249.0D		09/30/96	09/26/97													
1KB203II	CONDUCT OF OPERATIONS 250.0D		10/03/94	09/29/95													
1KB203II04	CONDUCT OF OPERATIONS - RAD CON PERF INDICATORS 250.0D		10/03/94	09/29/95													
1KB203II0401	COMPLETE & DIST. OCT 94 1.0M		10/03/94	10/31/94													
1KB203II0402	COMPLETE & DIST. NOV 94 1.0M		11/01/94	12/01/94													
1KB203II0403	COMPLETE & DIST. DEC 94 1.0M		12/02/94	01/04/95													
1KB203II0404	COMPLETE & DIST. JAN95 1.0M		01/05/95	02/02/95													
1KB203II0405	COMPLETE & DIST. FEB95 1.0M		02/03/95	03/06/95													
1KB203II0406	COMPLETE & DIST. MAR95 1.0M		03/07/95	04/04/95													

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203H0407	COMPLETE & DIST. APR95 1.0M		04/05/95	05/03/95																
1KB203H0408	COMPLETE & DIST. MAY95 1.0M		05/04/95	06/02/95																
1KB203H0409	COMPLETE & DIST. JUN95 1.0M		06/05/95	07/05/95																
1KB203H0410	COMPLETE & DIST. JUL95 1.0M		07/06/95	08/03/95																
1KB203H0411	COMPLETE & DIST. AUG95 1.0M		08/04/95	09/01/95																
1KB203H0412	COMPLETE & DIST. SEP95 19.0D		09/05/95	09/29/95																
1KB203H0413	DEV MONTHLY PERFORMANCE INDICATOR FORMAT & INFO 0.0D		09/29/95	09/29/95																
1KB203H05	COMP. HSRM/DOE RADCON MANUAL REVIEWS 11.0D		03/24/95	09/29/95																
1KB203H0501	COMP. HSRM/DOE REQUIRED SURVEILLANCE PROGRAM #1 5.0D		03/24/95	03/30/95																
1KB203H0502	COMP. HSRM/DOE REQUIRED SURVEILLANCE PROGRAM #2 5.0D		09/25/95	09/29/95																
1KB203H0503	REVIEW OF RADIOACTIVE MATERIAL STORAGE AREA #1 5.0D		03/27/95	03/31/95																
1KB203H0504	REVIEW OF RADIOACTIVE MATERIAL STORAGE AREA #2 5.0D		09/25/95	09/29/95																
1KB203H0505	REVIEW OF RWP'S 5.0D		09/25/95	09/29/95																
1KB203H0506	WORK PLACE AIR SAMPLING PROGRAM 5.0D		09/25/95	09/29/95																
1KB203H6	CONDUCT OF OPERATIONS FY97 250.0D		09/30/96	09/29/97																
1KB203H7	CONDUCT OF OPERATIONS FY96 250.0D		10/02/95	09/27/96																
1KB203H74	CONDUCT OF OPERATIONS - RAD CON PERF INDICATORS 250.0D		09/30/96	09/29/97																
1KB203JJ02	OSHA COMPLIANCE ACTIVITIES 249.0D		10/03/94	09/28/95																
1KB203JJ62	OSHA COMPLIANCE ACTIVITIES 249.0D		10/02/95	09/28/96																
1KB203JJ72	OSHA COMPLIANCE ACTIVITIES 249.0D		09/30/96	09/28/97																
1KB203KK	INSTALL CONCRETE FILL POST/PER W.P.-ZB-93-01373 14.5D		10/03/94	10/21/94																
1KB203KK02	HPT'S 116.0H		10/03/94	10/21/94																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 16

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB203KK04	PRODUCTION CONTROL 20.0H		10/03/94	10/05/94													
1KB203KK06	ENGINEERING 20.0H		10/03/94	10/05/94													
1KB203KK08	LABORER'S 116.0H		10/03/94	10/21/94	□												
1KB203KK10	PAINTER'S 116.0H		10/03/94	10/21/94	□												
1KB203KK12	TEAMSTER'S 40.0H		10/03/94	10/07/94													
1KB203KK14	FITTER'S 20.0H		10/03/94	10/05/94													
1KB203LL	REPLACE OUTSIDE EXIT STAIRS FROM PIPE GALLERY 46.3D		11/01/94	01/11/95	▬												
1KB203LL01	IDENTIFY STAIRS TO BE REPLACED 2.0H		11/01/94	11/01/94													
1KB203LL02	PREPARE PACKAGE 16.0H		11/01/94	11/03/94													
1KB203LL03	DAVIS BACON 6.0H		11/03/94	11/03/94													
1KB203LL04	WASTE HANDLING PLAN 4.0H		11/03/94	11/03/94													
1KB203LL05	RWP 4.0H		11/03/94	11/03/94													
1KB203LL06	JSA 4.0H		11/03/94	11/03/94													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP17

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB203

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB203LL07	NEPA 2.0H		11/04/94	11/04/94																
1KB203LL08	REMOVE OLD STAIRS 3.0D		11/04/94	11/09/94																
1KB203LL09	FORM 5.0D		11/09/94	11/16/94																
1KB203LL10	PACKAGE LLW CONCRETE 32.0H		11/16/94	11/22/94																
1KB203LL11	MATERIALS 30.0D		11/22/94	01/10/95																
1KB203LL1101	WOOD FORMS 20.0D		11/22/94	12/22/94																
1KB203LL1102	REBAR 20.0D		11/22/94	12/22/94																
1KB203LL1103	CONCRETE 30.0D		11/22/94	01/10/95																
1KB203LL12	BOX DISPOSAL 8.0H		01/10/95	01/11/95																
1KB203MM	SUSPECT PARTS 229.0D		10/03/94	08/30/95																
1KB203MM02	I.D. B PLANT/NEW & MODIFIED SYS'S / 1981 PRESENT 45.0D		10/03/94	12/06/94																
1KB203MM04	1KB203DD040410 45.0D		10/03/94	12/06/94																
1KB203MM06	I.D. PROC./SUPP. SYS. SAFETY FOR WALKDOWN & INSP 45.0D		10/03/94	12/06/94																
1KB203MM08	PERFORM B PLANT INVENTORY ASSESSMENT 20.0D		12/07/94	01/06/95																
1KB203MM10	PERFORM B PLANT WALKDOWN, EVALUATION, & REMEDIATION 5.0M		12/07/94	05/08/95																

STRIP16

[illegible]

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204	Process & Inventory Management 542.0D		10/03/94	10/13/97												
1KB2047A	Store/Dispose (Spt Liq Org & Leg Ion Ex Res) 250.0D		10/01/96	09/29/97												
1KB2047A01	Operate Organic Process Cells & Equipment 250.0D		10/01/96	09/29/97												
1KB2047A06	Maintain Organic Process Cells & Equipment 250.0D		10/01/96	09/29/97												
1KB2047A10	Conduct System Performance Assessments 41.0D		10/01/96	11/26/96												
1KB2047A15	Replace Failed Agitators & Power Supply Jumpers 246.0D		10/01/96	09/23/97												
1KB2047A20	Fab. Spare Heat Det. Units/Obtain Spare Parts 190.0D		10/01/96	07/02/97												
1KB2047A25	Conduct Lab. Char. of Organic Samples 137.0D		10/01/96	04/17/97												
1KB2047A30	Conduct Eng. Eval. of Organic Disposal Options 147.0D		10/01/96	05/01/97												
1KB2047A35	Sample & Evaluate Legacy Resin 210.0D		10/01/96	08/01/97												
1KB2047B	Manage 291-B Filter Inventory 280.0D		10/01/96	10/13/97												
1KB2047B01	Operate Retired HEPA Filter Systems 250.0D		10/01/96	09/29/97												
1KB2047B10	Conduct System Performance Assessments 41.0D		08/15/97	10/13/97												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB2047B15	241.0D	Conduct Rad. & Vis. Inspections (B.C.D Filters)	10/01/96	09/16/97																
1KB2047C	250.0D	Maintain Process Equip. (Res. Contam. Stor.)	10/01/96	09/29/97																
1KB2047C01	250.0D	Operate LLW & Support Systems	10/01/96	09/29/97																
1KB2047C03	250.0D	K3 Duct Cleanout	10/01/96	09/29/97																
1KB2047C05	250.0D	Maintain LLW & Support Systems	10/01/96	09/29/97																
1KB2047C10	204.0D	Perform Cell/Hot Pipe Trench Inspections	10/01/96	07/24/97																
1KB2047D	250.0D	Store Cesium & Strontium Capsules in WESF	10/01/96	09/29/97																
1KB2047D01	250.0D	Operate Pool Cell Systems	10/01/96	09/29/97																
1KB2047D05	80.0D	Conduct System Performance Assessments	10/01/96	01/27/97																
1KB2047D10	250.0D	Maintain Pool Cells & Support System	10/01/96	09/29/97																
1KB2047D13	110.0D	Maintain Spare Parts (WESF Pool Cell Recirc Sys)	10/01/96	03/11/97																
1KB2047D15	75.0D	Remove Pool Cell Coverblocks	10/01/96	01/20/97																
1KB204AA	500.0D	Store/Dispose (Spt Liq Org & Leg Ion Ex Res)	10/03/94	09/27/96																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204AA01	Operate Organic Process Cells & Equipment 250.0D		10/03/94	09/29/95																
1KB204AA05	Maintain Organic Process Cells & Equipment 250.0D		10/03/94	09/29/95																
1KB204AA0501	Perform Corrective Maintenance 20.0D		10/03/94	10/28/94																
1KB204AA0505	Perform Preventive Maintenance 80.0D		10/03/94	08/01/95																
1KB204AA0510	Perform CBRS Instrumentation Calibrations 250.0D		10/03/94	09/29/95																
1KB204AA10	Conduct System Performance Assessments 41.0D		10/03/94	11/30/94																
1KB204AA15	Replace Failed Agitators & Power Supply Jumpers 248.0D		10/03/94	09/25/95																
1KB204AA1501	Update Drawings 42.0D		10/03/94	12/01/94																
1KB204AA1505	Procure Equipment 64.0D		12/02/94	03/07/95																
1KB204AA1510	Perform Fabrication & Tests 130.0D		03/08/95	09/11/95																
1KB204AA1515	Transport & Install Equipment 10.0D		09/12/95	09/25/95																
1KB204AA20	Fab. Spare Heat Det. Units/Obtain Spare Parts 148.0D		12/02/94	07/06/95																
1KB204AA2001	Fabricate Spare Heat Detector Units 148.0D		12/02/94	07/06/95																
1KB204AA2005	Obtain Spare Parts for 211BA 103.0D		01/30/95	06/23/95																
1KB204AA25	Conduct Lab. Char. of Organic Samples 137.0D		02/01/95	08/16/95																
1KB204AA2501	Prepare Sample Kits 5.0D		02/01/95	02/07/95																
1KB204AA2505	Extract Samples 1.0D		02/08/95	02/08/95																
1KB204AA2510	Transport Samples to Laboratory 1.0D		02/09/95	02/09/95																
1KB204AA2515	Analyze Samples & Report Results 130.0D		02/10/95	08/16/95																
1KB204AA30	Conduct Eng. Eval. of Organic Disposal Options 147.0D		02/10/95	09/11/95																
1KB204AA3001	Determine Requirements 65.0D		02/10/95	05/12/95																
1KB204AA3005	Evaluate Disposal Options 65.0D		03/29/95	06/28/95																
1KB204AA3015	Prepare Cost Estimate 20.0D		06/29/95	07/28/95																
1KB204AA3025	Develop Schedules 20.0D		06/29/95	07/28/95																
1KB204AA3030	Draft Evaluation Report 30.0D		07/31/95	09/11/95																
1KB204AA3031	MILESTONE: TRP-95- COMP. ORGANIC DISP. OPTIONS 0.0D		08/11/95	09/11/95																
					STRIP 3															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
GRD: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204AA3035	Issue Report 0.0D		09/11/95	09/11/95																
1KB204AA35	Sample & Evaluate Legacy Resin 210.0D		11/01/94	09/01/95																
1KB204AA3501	Perform Engineering Evaluation on Sampling 30.0D		11/01/94	12/14/94																
1KB204AA3505	Design Tool 30.0D		12/15/94	01/30/95																
1KB204AA3510	Fabricate Tool 30.0D		01/31/95	03/14/95																
1KB204AA3515	Prepare Operations Procedures 10.0D		03/15/95	03/28/95																
1KB204AA3520	Obtain Samples 20.0D		03/29/95	04/25/95																
1KB204AA3525	Lab. Analysis of Samples 80.0D		04/28/95	07/21/95																
1KB204AA3530	Prepare Final Report 30.0D		07/24/95	09/01/95																
1KB204AA3535	Issue Final Report 0.0D		09/01/95	09/01/95																
1KB204AA81	Operate Organic Process Cells & Equipment 250.0D		10/02/95	09/27/96																
1KB204AA85	Maintain Organic Process Cells & Equipment 250.0D		10/02/95	09/27/96																
1KB204AA8501	Perform Corrective Maintenance 20.0D		10/02/95	10/27/95																
1KB204AA8505	Perform Preventive Maintenance 80.0D		10/02/95	07/30/96																
1KB204AA8510	Perform CERS Instrumentation Calibrations 250.0D		10/02/95	09/27/96																
1KB204AA70	Conduct System Performance Assessments 41.0D		10/02/95	11/29/95																
1KB204AA75	Replace Failed Agitators & Power Supply Jumpers 246.0D		10/02/95	09/23/96																
1KB204AA7501	Update Drawings 42.0D		10/02/95	11/30/95																
1KB204AA7505	Procure Equipment 84.0D		12/01/95	03/05/96																
1KB204AA7510	Perform Fabrication & Tests 130.0D		03/06/96	09/09/96																
1KB204AA7515	Transport & Install Equipment 10.0D		09/10/96	09/23/96																
1KB204AA80	Fab. Spare Heat Det. Units/Obtain Spare Parts 131.0D		12/01/95	07/02/96																
1KB204AA8001	Fabricate Spare Heat Detector Units 148.0D		12/01/95	07/02/96																
1KB204AA8005	Obtain Spare Parts for 211BA 103.0D		01/30/96	06/24/96																
1KB204AA85	Conduct Lab. Char. of Organic Samples 137.0D		02/01/96	08/15/96																
1KB204AA8501	Prepare Sample Kits 5.0D		02/01/96	02/07/96																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB204AA8505	Extract Samples 1.0D		02/08/96	02/08/96													
1KB204AA8510	Transport Samples to Laboratory 1.0D		02/09/96	02/09/96													
1KB204AA8515	Analyze Samples & Report Results 130.0D		02/12/96	08/15/96													
1KB204AA90	Conduct Eng. Eval. of Organic Disposal Options 147.0D		02/12/96	09/11/96													
1KB204AA9001	Determine Requirements 65.0D		02/12/96	05/13/96													
1KB204AA9005	Evaluate Disposal Options 65.0D		03/28/96	06/27/96													
1KB204AA9015	Prepare Cost Estimate 20.0D		06/28/96	07/29/96													
1KB204AA9025	Develop Schedules 20.0D		06/28/96	07/29/96													
1KB204AA9030	Draft Evaluation Report 30.0D		07/30/96	09/10/96													
1KB204AA9031	MILESTONE: TRP-95- COMP. ORGANIC DISP. OPTIONS 0.0D		09/11/96	09/11/96													
1KB204AA9035	Issue Report 0.0D		09/10/96	09/10/96													
1KB204AA95	Sample & Evaluate Legacy Resin 210.0D		11/01/95	09/03/96													
1KB204AA9501	Perform Engineering Evaluation on Sampling 30.0D		11/01/95	12/14/95													
1KB204AA9505	Design Tool 30.0D		12/15/95	01/30/96													
1KB204AA9510	Fabricate Tool 30.0D		01/31/96	03/13/96													
1KB204AA9515	Prepare Operations Procedures 10.0D		03/14/96	03/27/96													
1KB204AA9520	Obtain Samples 20.0D		03/28/96	04/24/96													
1KB204AA9525	Lab. Analysis of Samples 60.0D		04/25/96	07/22/96													
1KB204AA9530	Prepare Final Report 30.0D		07/23/96	09/03/96													
1KB204AA9535	Issue Final Report 0.0D		09/03/96	09/03/96													
1KB204BB	Manage 291-B Filter Inventory 336.0D		10/03/94	10/11/96													
1KB204BB01	Operate Retired HEPA Filter Systems 250.0D		10/03/94	09/29/95													
1KB204BB10	Conduct System Performance Assessments 41.0D		08/15/95	10/11/95													
1KB204BB15	Conduct Rad. & Vis. Inspections (B,C,D Filters) 241.0D		10/03/94	09/18/95													
1KB204BB1501	Conduct B Filter Rad. & Vis. Inspections 147.0D		10/03/94	05/03/95													
1KB204BB1505	Conduct C Filter Rad. & Vis. Inspections 147.0D		12/09/94	07/12/95													
1KB204BB1510	Conduct D Filter Rad. & Vis. Inspections 147.0D		02/17/95	09/18/95													
					STRIP 5												
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204BB60	41.0D	Conduct System Performance Assessments	08/15/96	10/11/96												
1KB204BB61	250.0D	Operate Retired HEPA Filter Systems	10/02/95	09/27/96												
1KB204BB65	241.0D	Conduct Rad. & Vis. Inspections (B,C,D Filters)	10/02/95	09/16/96												
1KB204BB6501	147.0D	Conduct B Filter Rad. & Vis. Inspections	10/02/95	05/01/96												
1KB204BB6505	147.0D	Conduct C Filter Rad. & Vis. Inspections	12/08/95	07/10/96												
1KB204BB6510	147.0D	Conduct D Filter Rad. & Vis. Inspections	02/16/96	09/16/96												
1KB204CC	500.0D	Maintain Process Equip. (Res. Contam. Stor.)	10/03/94	09/27/96												
1KB204CC01	250.0D	Operate LLW & Support Systems	10/03/94	09/29/95												
1KB204CC0101	250.0D	Operate LLW System	10/03/94	09/29/95												
1KB204CC0105	250.0D	Operate Support Systems	10/03/94	09/29/95												
1KB204CC0106	55.0D	Perform "A" Cell Cleanout	10/03/94	12/20/94												
1KB204CC0110	218.0D	Dispose of Bulk NaOH in TK-SQ-143	10/03/94	08/15/95												
1KB204CC0115	30.0D	Cross-Connect Scale Tanks	10/03/94	12/29/94												
1KB204CC0120	110.0D	Remove Aband Chem Lines & Pumps 225-B	10/03/94	03/27/95												
1KB204CC0125	85.0D	Clean 211B Tanks	10/03/94	05/22/95												
1KB204CC03	250.0D	K3 Duct Cleanout	10/03/94	09/29/95												
1KB204CC0301	250.0D	Revise SAR for Duct Washdown	10/03/94	09/29/95												
1KB204CC0305	138.0D	TK100 Cleanout	10/03/94	04/18/95												
1KB204CC0310	60.0D	Design Washdown System	10/03/94	12/29/94												
1KB204CC0315	50.0D	Duct Characterization	10/03/94	12/13/94												
1KB204CC0320	10.0D	H2 Generation Calculation	12/14/94	12/29/94												
1KB204CC0325	20.0D	Prepare Operating Procedure	12/30/94	01/27/95												
1KB204CC0330	15.0D	Prepare Mock-up	01/30/95	02/17/95												
1KB204CC0335	5.0D	Set Up Equipment	02/21/95	02/27/95												
1KB204CC0340	60.0D	Tank Farms Negotiation	12/14/94	03/13/95												
1KB204CC0345	30.0D	Set Up Transfer Routes	03/14/95	04/24/95												
1KB204CC0350	5.0D	Wash Duct	04/25/95	05/01/95												
1KB204CC0355	10.0D	Transfer to Tank Farms	05/02/95	05/15/95												
					STRIP 6											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB204CC0360	Post Surveys 20.0D		05/02/95	05/30/95																
1KB204CC0365	Perform Cleanup 5.0D		05/18/95	05/22/95																
1KB204CC0370	Prepare Reports 20.0D		05/31/95	06/27/95																
1KB204CC05	Maintain LLW & Support Systems 250.0D		10/03/94	09/29/95																
1KB204CC0501	Perform Corrective Maintenance 250.0D		10/03/94	09/29/95																
1KB204CC0505	Perform Preventive Maintenance 240.0D		10/03/94	09/15/95																
1KB204CC0510	Perform CBRS Instrumentation Calibrations 250.0D		10/03/94	09/29/95																
1KB204CC10	Perform Cell/Hot Pipe Trench Inspections 204.0D		10/03/94	07/26/95																
1KB204CC1001	Perform Two Inspections (December) 24.0D		10/03/94	11/03/94																
1KB204CC1005	Perform Two Inspections (January) 24.0D		11/04/94	12/09/94																
1KB204CC1010	Perform Two Inspections (February) 24.0D		12/12/94	01/17/95																
1KB204CC1015	Perform Two Inspections (March) 24.0D		01/18/95	02/21/95																
1KB204CC1020	Perform Two Inspections (April) 24.0D		02/22/95	03/27/95																
1KB204CC1025	Perform Two Inspections (May) 24.0D		03/28/95	04/28/95																
1KB204CC1030	Perform Two Inspections (June) 24.0D		05/01/95	06/02/95																
1KB204CC1035	Perform Two Inspections (July) 24.0D		06/05/95	07/10/95																
1KB204CC1040	Perform One Inspection (August) 12.0D		07/11/95	07/26/95																
1KB204CC61	Operate LLW & Support Systems 250.0D		10/02/95	09/27/96																
1KB204CC6101	Operate LLW System 250.0D		10/02/95	09/27/96																
1KB204CC6105	Operate Support Systems 250.0D		10/02/95	09/27/96																
1KB204CC6106	Perform "A" Cell Cleanout 55.0D		10/02/95	12/19/95																
1KB204CC6110	Dispose of Bulk NaOH in TK-SQ-143 218.0D		10/02/95	08/13/96																
1KB204CC6115	Cross-Connect Scale Tanks 60.0D		10/02/95	12/28/95																
1KB204CC6120	Remove Aband Chem Lines & Pumps 225-B 110.0D		10/02/95	03/25/96																
1KB204CC6125	Clean 211B Tanks 85.0D		10/02/95	05/20/96																
1KB204CC63	Contamination Control Activities 250.0D		10/02/95	09/27/96																
1KB204CC65	Maintain LLW & Support Systems 250.0D		10/02/95	09/27/96																
1KB204CC6501	Perform Corrective Maintenance 250.0D		10/02/95	09/27/96																
1KB204CC6505	Perform Preventive Maintenance 240.0D		10/02/95	09/13/96																
1KB204CC6510	Perform CBRS Instrumentation Calibrations 250.0D		10/02/95	09/27/96																
					STRIP 7															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

STRIP 7

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB204

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204CC70	Perform Cell/Hot Pipe Trench Inspections	204.0D	10/02/95	07/24/96																
1KB204CC7001	Perform Two Inspections (December)	24.0D	10/02/95	11/02/95																
1KB204CC7005	Perform Two Inspections (January)	24.0D	11/03/95	12/08/95																
1KB204CC7010	Perform Two Inspections (February)	24.0D	12/11/95	01/18/96																
1KB204CC7015	Perform Two Inspections (March)	24.0D	01/17/96	02/20/96																
1KB204CC7020	Perform Two Inspections (April)	24.0D	02/21/96	03/25/96																
1KB204CC7025	Perform Two Inspections (May)	24.0D	03/26/96	04/26/96																
1KB204CC7030	Perform Two Inspections (June)	24.0D	04/29/96	05/31/96																
1KB204CC7035	Perform Two Inspections (July)	24.0D	06/03/96	07/08/96																
1KB204CC7040	Perform One Inspection (August)	12.0D	07/09/96	07/24/96																
1KB204DD	Store Cesium & Strontium Capsules in WESF	250.0D	10/02/95	09/27/96																
1KB204DD	Store Cesium & Strontium Capsules in WESF	500.0D	10/03/94	09/27/96																
1KB204DD01	Operate Pool Cell Systems	250.0D	10/03/94	09/29/95																
1KB204DD0101	Perform Quarterly Clunk Testing	101.0D	10/03/94	08/01/95																
1KB204DD0105	Maintain Capsule Database	250.0D	10/03/94	09/29/95																
1KB204DD0110	Design/Install New Clunk Testing Device	200.0D	10/03/94	07/20/95																
1KB204DD0115	Procure/Install New Underwater Lighting Sys.	115.0D	02/15/95	07/31/95																
1KB204DD05	Conduct System Performance Assessments	80.0D	10/03/94	01/27/95																
1KB204DD10	Maintain Pool Cells & Support System	250.0D	10/03/94	09/29/95																
1KB204DD1001	Perform Corrective Maintenance	250.0D	10/03/94	09/29/95																
1KB204DD1005	Perform Preventive Maintenance	60.0D	02/01/95	08/28/95																
1KB204DD1010	Perform CBRS Instrumentation Calibrations	250.0D	10/03/94	09/29/95																
1KB204DD13	Maintain Spare Parts (WESF Pool Cell Recirc Sys)	110.0D	01/03/95	08/07/95																
1KB204DD1301	Conduct Overview of Pool Cell Recirc. Sys.	20.0D	01/03/95	01/30/95																
1KB204DD1305	Review Sys. Inventory	20.0D	01/31/95	02/28/95																
1KB204DD1310	Procure Parts to Establish Inventory	40.0D	03/01/95	04/25/95																
1KB204DD1315	Replace Parts as Needed	30.0D	04/26/95	08/07/95																
1KB204DD1320	Maintain Inventory Levels	10.0D	04/26/95	05/09/95																
					STRIP 6															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Graph: 1KB204

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB204DD15	Remove Pool Cell Coverblocks 75.0D		10/03/94	01/20/95																
1KB204DD1501	Prepare Outrigger Drawings 20.0D		10/03/94	10/28/94																
1KB204DD1505	Catwalk Delivery 10.0D		10/03/94	10/14/94																
1KB204DD1510	Pool Cell Cover Block Lifting Procedure 10.0D		10/03/94	10/14/94																
1KB204DD1515	Pool Cell Cover Block Removal Procedure 30.0D		10/17/94	11/29/94																
1KB204DD1520	Review Procedures 20.0D		11/30/94	12/29/94																
1KB204DD1521	Assemble & Mount Catwalk/Handrails 20.0D		10/17/94	11/11/94																
1KB204DD1524	Remove Cover Blocks 15.0D		12/30/94	01/20/95																
1KB204DD1525	MILESTONE: TRP-95-- Remove Cover Blocks 0.0D		12/30/94	12/30/94																
1KB204DD61	Operate Pool Cell Systems 250.0D		10/02/95	09/27/96																
1KB204DD6101	Perform Quarterly Clunk Testing 101.0D		10/02/95	07/30/96																
1KB204DD6105	Maintain Capsule Database 250.0D		10/02/95	09/27/96																
1KB204DD6110	Design/Install New Clunk Testing Device 200.0D		10/02/95	07/18/96																
1KB204DD6115	Procure/Install New Underwater Lighting Sys. 115.0D		02/15/96	07/30/96																
1KB204DD65	Conduct System Performance Assessments 80.0D		10/02/95	01/26/96																
1KB204DD70	Maintain Pool Cells & Support System 250.0D		10/02/95	09/27/96																
1KB204DD7001	Perform Corrective Maintenance 250.0D		10/02/95	09/27/96																
1KB204DD7005	Perform Preventive Maintenance 80.0D		02/01/96	08/28/96																
1KB204DD7010	Perform CBRS Instrumentation Calibrations 250.0D		10/02/95	09/27/96																
1KB204DD73	Maintain Spare Parts (WESF Pool Cell Recirc Sys) 110.0D		01/02/96	06/05/96																
1KB204DD7301	Conduct Overview of Pool Cell Recirc. Sys. 20.0D		01/02/96	01/29/96																
1KB204DD7305	Review Sys. Inventory 20.0D		01/30/96	02/27/96																
1KB204DD7310	Procure Parts to Establish Inventory 40.0D		02/28/96	04/23/96																
1KB204DD7315	Replace Parts as Needed 30.0D		04/24/96	06/05/96																
1KB204DD7320	Maintain Inventory Levels 10.0D		04/24/96	05/07/96																
1KB204DD7521	Assemble & Mount Catwalk/Handrails 20.0D		10/02/95	10/27/95																

STRIP 9

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

STRIP 9

1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB205

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB205	INTERIM SAFETY BASIS DOCUMENTATION 250.0D		10/03/94	09/29/95																
1KB2057A	SAFETY DOCUMENTATION 249.0D		10/01/96	09/28/97																
1KB2057A03	DEVELOP WESF INTERIM SAFETY BASIS 249.0D		10/01/96	09/28/97																
1kb2057A04	IMPLEMENT NEW ISB'S 78.0D		10/01/96	01/23/97																
1KB2057B	SAFETY DOCUMENTATION-B-PLANT 249.0D		10/01/96	09/28/97																
1KB2057B01	MAINTAIN PLANT REVIEW COMMITTEE 249.0D		10/01/96	09/28/97																
1KB2057B02	PERFORM SAFETY (USQ) REVIEWS/EVALUATIONS 249.0D		10/01/96	09/28/97																
1KB2057B03	IDENTIFY AND RESOLVE EMERGENT POTENTIAL DIS./USQ 249.0D		10/01/96	09/28/97																
1KB2057B04	ISSUE OSR MATRIX 249.0D		10/01/96	09/28/97																
1KB2057B05	COMPLETE ANNUAL SAR UPDATES (UNFUNDED) 249.0D		10/01/96	09/28/97																
1KB205AA	SAFETY DOCUMENTATION 250.0D		10/03/94	09/29/95																
1KB205AA02	B PLANT ISB 135.0D		11/23/94	09/29/95																
1KB205AA0201	B PLANT ISB BY SEAC 15.0D		11/23/94	12/15/94																
1KB205AA0202	ISSUE B PLANT ISB DOE APPROVAL 120.0D		12/16/94	08/08/95																
1KB205AA0203	MILESTONE: ISSUE B PLANT ISB DOE APPROVAL 0.0D		10/02/95	09/29/95																
1KB205AA0204	MILESTONE: APP OF B PLANT ISB BY SEAC 0.0D		12/15/94	12/16/94																
1KB205AA0205	MILESTONE: TRP-95- SUBM. B PLANT ISB TO RL 0.0D		12/30/94	12/30/94																
					STRIP 1															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB205

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB205AA03	DEVELOP WESF INTERIM SAFETY BASIS 225.0D		10/03/94	09/28/95																
1KB205AA0301	FINALIZE WESF HAZOP 10.0D		10/03/94	10/14/94																
1KB205AA0302	DEVELOP WESF ISB - ACC ANALYSIS 150.0D		10/17/94	05/22/95																
1KB205AA0303	DEVELOP WESF ISB - TSRS (UNFUNDED) 20.0D		05/23/95	08/20/95																
1KB205AA0304	DEVELOP WESF ISB - SEL (UNFUNDED) 15.0D		06/21/95	07/13/95																
1KB205AA0305	DEVELOP WESF ISB - DRAFT ISB (UNFUNDED) 15.0D		07/14/95	08/03/95																
1KB205AA0306	DEVELOP WESF ISB - DOC. RELEASE (UNFUNDED) 15.0D		08/04/95	08/24/95																
1KB205AA0307	MILESTONE: WESF HAZOP 0.0D		04/11/95	04/11/95																
1KB205AA0308	MILESTONE: COMPLETE DRAFT OF WESF ISB 0.0D		09/28/95	09/28/95																
1KB205AA0309	MILESTONE: COMPLETE WESF TSRS AND SEL 0.0D		09/28/95	09/28/95																
1KB205AA0310	MILESTONE: COMPLETE WESF ACCIDENT ANALYSIS 0.0D		06/30/95	06/30/95																
1KB205AA04	IMPLEMENT NEW ISB'S 78.0D		06/09/95	09/29/95																
1KB205AA0401	ISB/OSR REQUIREMENTS - UPDATE CBRS 20.0D		06/09/95	07/10/95																
1KB205AA0402	ISB/OSR REQUIREMENTS - UPDATE INSTR. LABELING 20.0D		07/11/95	08/07/95																
1KB205AA0404	ISB/OSR REQUIREMENTS - ID AFFECTED PROCEDURES 10.0D		08/09/95	08/22/95																
1KB205AA0406	ISB/OSR REQUIREMENTS - PREPARE PCA'S 60.0D		08/23/95	09/19/95																
1KB205AA0408	REQUIRED REVIEW OF PCA'S (UNFUNDED) 58.0D		07/10/95	09/29/95																
1KB205AA0410	RELEASED PCA'S (UNFUNDED) 49.0D		07/21/95	09/29/95																
1KB205AA0412	ISR/OSR REQ -TRAIN ENGINEERS ON NEW RE 78.0D		08/09/95	09/29/95																
1KB205AA63	DEVELOP WESF INTERIM SAFETY BASIS 225.0D		10/02/95	09/27/96																
1KB205AA6301	FINALIZE WESF HAZOP 10.0D		10/02/95	10/13/95																
1KB205AA6302	DEVELOP WESF ISB - ACC ANALYSIS 150.0D		10/16/95	05/20/96																
1KB205AA6303	DEVELOP WESF ISB - TSRS 20.0D		05/21/96	08/18/96																
1KB205AA6304	DEVELOP WESF ISB - SEL 15.0D		06/19/96	07/11/96																
1KB205AA6305	DEVELOP WESF ISB - DRAFT ISB 15.0D		07/12/96	08/01/96																
1KB205AA6306	DEVELOP WESF ISB - DOC. RELEASE 15.0D		08/02/96	08/22/96																
1KB205AA6307	MILESTONE: WESF HAZOP 0.0D		04/11/96	04/11/96																
1KB205AA6308	MILESTONE: WHC APPROVAL OF WESF ISB 0.0D		12/15/95	12/15/95																
1KB205AA6309	MILESTONE: COMPLETE WESF TSRS AND SEL 0.0D		09/30/96	09/27/96																
1KB205AA6310	MILESTONE: COMPLETE WESF ACCIDENT ANALYSIS 0.0D		07/01/96	06/28/96																
1KB205AA64	IMPLEMENT NEW ISB'S 78.0D		10/02/95	01/24/96																
1KB205AA6401	ISB/OSR REQUIREMENTS - UPDATE CBRS 20.0D		10/02/95	10/27/95																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB205

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB205AA6402	20.0D	ISB/OSR REQUIREMENTS - UPDATE INSTR. LABELING	10/30/95	11/28/95													
1KB205AA6404	10.0D	ISB/OSR REQUIREMENTS - ID AFFECTED PROCEDURES	10/02/95	10/13/95													
1KB205AA6406	60.0D	ISB/OSR REQUIREMENTS - PREPARE PCA'S	10/16/95	01/12/96													
1KB205AA6408	58.0D	REQUIRED REVIEW OF PCA'S (UNFUNDED)	10/27/95	01/24/96													
1KB205AA6410	49.0D	RELEASED PCA'S (UNFUNDED)	11/09/95	01/24/96													
1KB205AA6412	78.0D	ISR/OSR REQ -TRAIN ENGINEERS ON NEW RE	10/02/95	01/24/96													
1KB205BB	249.0D	SAFETY DOCUMENTATION-B-PLANT	10/02/95	09/26/96													
1KB205BB	249.0D	SAFETY DOCUMENTATION-B-PLANT	10/03/94	09/28/95													
1KB205BB01	249.0D	MAINTAIN PLANT REVIEW COMMITTEE	10/03/94	09/28/95													
1KB205BB02	249.0D	PERFORM SAFETY (USQ) REVIEWS/EVALUATIONS	10/03/94	09/28/95													
1KB205BB03	249.0D	IDENTIFY AND RESOLVE EMERGENT POTENTIAL DIS./USQ	10/03/94	09/28/95													
1KB205BB04	249.0D	ISSUE OSR MATRIX	10/03/94	09/28/95													
1KB205BB05	249.0D	COMPLETE ANNUAL SAR UPDATES (UNFUNDED)	10/03/94	09/28/95													
1KB205BB61	249.0D	MAINTAIN PLANT REVIEW COMMITTEE	10/02/95	09/26/96													
1KB205BB62	249.0D	PERFORM SAFETY (USQ) REVIEWS/EVALUATIONS	10/02/95	09/26/96													
1KB205BB63	249.0D	IDENTIFY AND RESOLVE EMERGENT POTENTIAL DIS./USQ	10/02/95	09/26/96													
1KB205BB64	249.0D	ISSUE OSR MATRIX	10/02/95	09/26/96													
					STRIP 3												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995	1996	1997									
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994												

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB205

[illegible]

THREE YEAR
Grph: 1KB206

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB206	751.0D	CONFIGURATION MANAGEMENT	10/03/94	09/29/97																	
1KB206AA	751.0D	RELEASE AND MAINTAIN DOCUMENTS	10/03/94	09/29/97																	
1KB206AA01	250.0D	RELEASE & MAINTAIN ENGINEERING DRAWINGS AND SD'S	10/03/94	09/29/95																	
1KB206AA0101	249.0D	RELEASE & MAINTAIN ENGINEERING DRAWINGS & SDS	10/03/94	09/28/95																	
1KB206AA0102	249.0D	RELEASE 24 SUPPORTING DOCUMENTS	10/03/94	09/28/95																	
1KB206AA0103	0.0D	RELEASE 24 SUPPORTING DOCUMENTS	09/28/95	09/28/95																	
1KB206AA0104	249.0D	ISSUE 450 ENGINEERING AND CHANGE DOCUMENTS	10/03/94	09/28/95																	
1KB206AA0105	0.0D	ISSUE 450 ENGINEERING AND CHANGE DOCUMENTS	09/28/95	09/28/95																	
1KB206AA0106	1.0M	AUDIT CENTRAL PRINT FILE	12/01/94	01/03/95																	
1KB206AA0107	0.0D	AUDIT CENTRAL PRINT FILE - 1ST QTR	01/03/95	01/03/95																	
1KB206AA0108	1.0M	AUDIT CENTRAL PRINT FILE	03/01/95	03/29/95																	
1KB206AA0109	0.0D	AUDIT CENTRAL PRINT FILE - 2ND QTR	03/29/95	03/29/95																	
1KB206AA0110	1.0M	AUDIT CENTRAL PRINT FILE	06/01/95	06/29/95																	
1KB206AA0111	0.0D	AUDIT CENTRAL PRINT FILE - 3RD QUARTER	06/29/95	06/29/95																	
1KB206AA0112	1.0M	AUDIT CENTRAL PRINT FILE	09/01/95	09/29/95																	
1KB206AA0113	0.0D	AUDIT CENTRAL PRINT FILE- 4TH QTR	09/29/95	09/29/95																	
1KB206AA015	2.0M	AUDIT APERATURE CARD FILE	01/03/95	03/02/95																	
1KB206AA017	0.0D	AUDIT APERATURE CARD FILE	03/02/95	03/02/95																	
1KB206AA02	249.0D	REL AND MAINTAIN ENG DRAWINGS AND SD	10/03/94	09/28/95																	
1KB206AA61	251.0D	RELEASE & MAINTAIN ENGINEERING DRAWINGS AND SD'S	10/02/95	09/30/96																	
1KB206AA62	249.0D	REL AND MAINTAIN ENG DRAWINGS AND SD	10/02/95	09/28/96																	
1KB206AA71	250.0D	RELEASE & MAINTAIN ENGINEERING DRAWINGS AND SD'S	09/30/96	09/29/97																	
1KB206AA72	249.0D	REL AND MAINTAIN ENG DRAWINGS AND SD	09/30/96	09/28/97																	
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 1				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB206

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB206BB01	REL ENG PLANT OPERATING PROCURES 250.0D		10/03/94	09/29/95																
1KB206BB0101	RELEASE ENGINEERING PLANT OPERATING PROCEDURES 249.0D		10/03/94	09/28/95																
1KB206BB0102	REL ENG PLANT OPERATING PROCURES 1.0M		12/01/94	01/03/95																
1KB206BB0103	REL ENG PLANT OPERATING PROCURES - 1ST QTR 0.0D		01/03/95	01/03/95																
1KB206BB0104	REL ENG PLANT OPERATING PROCURES 1.0M		03/01/95	03/29/95																
1KB206BB0105	REL ENG PLANT OPERATING PROCURES - 2ND QTR 0.0D		03/29/95	03/29/95																
1KB206BB0106	REL ENG PLANT OPERATING PROCURES 1.0M		06/01/95	06/29/95																
1KB206BB0107	REL ENG PLANT OPERATING PROCURES - 3RD QTR 0.0D		06/29/95	06/29/95																
1KB206BB0108	REL ENG PLANT OPERATING PROCURES 1.0M		09/01/95	09/29/95																
1KB206BB0109	REL ENG PLANT OPERATING PROCURES - 4TH QTR 0.0D		09/29/95	09/29/95																
1KB206BB0112	AUDIT PLANT OPERATING PROCEDURE MANUALS 188.0D		01/03/95	09/28/95																
1KB206BB0114	AUDIT PLANT OPERATING PROCEDURE MANUALS 0.0D		09/28/95	09/28/95																
1KB206BB61	REL ENG PLANT OPERATING PROCURES 251.0D		10/02/95	09/30/96																
1KB206BB71	REL ENG PLANT OPERATING PROCURES 250.0D		09/30/96	09/29/97																
1KB206CC01	UPDATE ENG. PROC CONTROL MANUAL 249.0D		10/03/94	09/28/95																
1KB206CC61	UPDATE ENG. PROC CONTROL MANUAL 249.0D		10/02/95	09/26/96																
1KB206CC71	UPDATE ENG. PROC CONTROL MANUAL 249.0D		09/30/96	09/26/97																
1KB206DD01	RELEASE VENDOR INFORMATION 249.0D		10/03/94	09/28/95																
1KB206DD61	RELEASE VENDOR INFORMATION 249.0D		10/02/95	09/26/96																
1KB206DD71	RELEASE VENDOR INFORMATION 249.0D		09/30/96	09/26/97																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB207

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB207	HIGH ENERGY SYSTEMS 754.0D		10/03/94	10/02/97																
1KB207AA	CLEAN OUT & STABILIZATION 253.0D		09/30/96	10/02/97																
1KB207AB	MANAGEMENT OF PROJECT 249.0D		09/30/96	09/12/97																
1KB207BB	STEAM - MAJOR COMPONENT REPLACEMENT 373.0D		10/03/94	07/30/96																
1KB207BB02	1ST STEAM OUTAGE 55.0D		10/03/94	12/20/94																
1KB207BB0201	PREPARE WORK PACKAGES 25.0D		10/03/94	11/04/94																
1KB207BB0202	PROCURE MATERIALS 25.0D		11/07/94	12/13/94																
1KB207BB0203	WORK JOBS 5.0D		12/14/94	12/20/94																
1KB207BB04	2ND STEAM OUTAGE 55.0D		12/21/94	03/13/95																
1KB207BB0401	PREPARE WORK PACKAGES 25.0D		12/21/94	01/27/95																
1KB207BB0402	PROCURE MATERIALS 25.0D		01/30/95	03/06/95																
1KB207BB0403	WORK JOBS 5.0D		03/07/95	03/13/95																
1KB207BB06	3RD STEAM OUTAGE 55.0D		03/14/95	07/28/95																
1KB207BB0601	PREPARE WORK PACKAGES 25.0D		03/14/95	04/17/95																
1KB207BB0602	PROCURE MATERIALS 25.0D		04/18/95	05/22/95																
1KB207BB0603	WORK JOBS 5.0D		05/23/95	05/30/95																
1KB207BB0604	MILESTONE: REPLACE NON-CODE STEAM FITTINGS 0.0D		07/31/95	07/28/95																
1KB207BB62	1ST STEAM OUTAGE FY96 55.0D		10/02/95	12/19/95																
1KB207BB6201	PREPARE WORK PACKAGES 25.0D		10/02/95	11/03/95																
1KB207BB6202	PROCURE MATERIALS 25.0D		11/06/95	12/12/95																
1KB207BB6203	WORK JOBS 5.0D		12/13/95	12/19/95																
1KB207BB64	2ND STEAM OUTAGE FY96 55.0D		12/20/95	03/11/96																
1KB207BB6401	PREPARE WORK PACKAGES 25.0D		12/20/95	01/26/96																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 1			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB207

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB207BB6402	25.0D	PROCURE MATERIALS	01/29/96	03/04/96																
1KB207BB6403	5.0D	WORK JOBS	03/05/96	03/11/96																
1KB207BB66	96.0D	3RD STEAM OUTAGE FY96	03/12/96	07/30/96																
1KB207BB6601	25.0D	PREPARE WORK PACKAGES	03/12/96	04/15/96																
1KB207BB6602	25.0D	PROCURE MATERIALS	04/16/96	05/20/96																
1KB207BB6603	5.0D	WORK JOBS	05/21/96	05/28/96																
1KB207BB6604	0.0D	MILESTONE: REPLACE NON-CODE STEAM FITTINGS	07/30/96	07/30/96																
1KB207BC	165.0D	STEAM - MAJOR COMPONENT	09/30/96	05/28/97																
1KB207CC	458.0D	WESF HAVC REPAIRS/REPLACEMENT	10/03/94	08/28/96																
1KB207CC02	229.0D	PROTECTIVE ENCLOSURES FOR K-1/K-3 FANS	10/03/94	08/30/95																
1KB207CC0201	3.0M	ISSUE DESIGN	10/03/94	01/04/95																
1KB207CC0202	4.0M	PROCURE EQUIPMENT	01/05/95	05/03/95																
1KB207CC0203	1.0M	APPROVE WORK PACKAGE	02/01/95	03/02/95																
1KB207CC0204	2.0M	ICF/KH MOBILIZATION	03/01/95	04/27/95																
1KB207CC0205	3.0M	CONSTRUCTION	04/03/95	08/29/95																
1KB207CC0206	1.0M	INSPECTION & TESTING	08/30/95	08/01/95																
1KB207CC0207	2.0M	COMPLETE AS-BUILTS	06/30/95	08/30/95																
1KB207CC04	144.0D	FREEZE PROTECTION FOR K-1/K-3 SUPPLY PRE-FILTERS	10/31/94	05/26/95																
1KB207CC0401	4.1M	ISSUE DESIGN	10/31/94	03/07/95																
1KB207CC0402	2.6M	PROCURE EQUIPMENT	01/30/95	04/17/95																
1KB207CC0403	2.6M	APPROVE WORK PACKAGE	01/30/95	04/17/95																
1KB207CC0404	2.0M	COMPLETE INSTALLATION	03/01/95	04/27/95																
1KB207CC0405	1.0M	MODIFY PROCEDURES	03/01/95	03/29/95																
1KB207CC0406	1.0M	PROVIDE TRAINING	03/30/95	04/27/95																
1KB207CC0407	1.0M	TEST EQUIPMENT	04/28/95	05/26/95																
1KB207CC0408	1.0M	COMPLETE AS-BUILTS	04/28/95	05/26/95																
1KB207CC06	126.0D	CONCEPTUAL DESIGN FOR WESF VENT. CONTROL CHANGES	10/03/94	04/04/95																
1KB207CC0601	126.0D	PREPARE FDC	10/03/94	04/04/95																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB207

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB207CC080101	REVIEW ENGINEERING STUDY 1.0M		10/03/94	10/31/94																
1KB207CC080102	WRITE FDC 2.0M		11/01/94	01/04/95																
1KB207CC080103	FDC REVIEW & COMMENT 1.0M		01/05/95	02/02/95																
1KB207CC080104	FDC COMMENT RESOLUTION 1.0M		02/03/95	03/08/95																
1KB207CC080105	FDC APPROVAL / RELEASE 1.0M		03/07/95	04/04/95																
1KB207CC080107	MILESTONE: ISSUE WHC APPROVED CDR FOR WESF 0.0D		03/30/95	03/30/95																
1KB207CC82	PROTECTIVE ENCLOSURES FY96 229.0D		10/02/95	08/28/96																
1KB207CC64	FREEZE PROTECTION FY96 145.0D		10/02/95	04/29/96																
1KB207CC66	CONCEPTUAL DESIGN FY96 126.0D		10/02/95	04/02/96																
1KB207CC680101	REVIEW ENGINEERING STUDY 1.0M		10/02/95	10/30/95																
1KB207CC680102	WRITE FDC 2.0M		10/31/95	01/03/96																
1KB207CC680103	FDC REVIEW & COMMENT 1.0M		01/04/96	02/01/96																
1KB207CC680104	FDC COMMENT RESOLUTION 1.0M		02/02/96	03/04/96																
1KB207CC680105	FDC APPROVAL / RELEASE 1.0M		03/05/96	04/02/96																
1KB207CC680107	MILESTONE: ISSUE WHC APPROVED CDR FOR WESF 0.0D		04/01/96	03/29/96																
1KB207CD	WESF HAVC 204.0D		09/30/96	07/24/97																
1KB207DD	ELECTRICAL 503.0D		10/03/94	10/02/96																
1KB207DD04	ELECTRICAL REPAIR 230.0D		10/03/94	08/31/95																
1KB207DD0402	ELECTRICAL REPAIR - ISSUE DESIGN 60.0D		10/03/94	12/29/94																
1KB207DD0404	ELECTRICAL REPAIR - PROCURE EQUIPMENT 110.0D		12/30/94	06/06/95																
1KB207DD0406	ELECTRICAL REPAIR - APPROVE WORK PACKAGE 40.0D		04/11/95	06/06/95																
1KB207DD0408	ELECTRICAL REPAIR - MODIFY MAINTENANCE PROCEDURE 30.0D		04/03/95	05/12/95																
1KB207DD0412	ELECTRICAL REPAIR - MODIFY OPERATING PROCEDURE 10.0D		01/03/95	01/18/95																
1KB207DD0414	ELECTRICAL REPAIR - PROVIDE TRAINING 10.0D		07/18/95	07/31/95																
1KB207DD0416	ELECTRICAL REPAIR - TEST EQUIPMENT 40.0D		05/01/95	06/26/95																
1KB207DD0418	ELECTRICAL REPAIR - COMPLETE AS-BUILTS 20.0D		08/04/95	08/31/95																
1KB207DD0420	ELECTRICAL REPAIR - PLACE SYSTEM IN SERVICE 0.0D		08/01/95	08/01/95																
					STRIP 3															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB207

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB207DD08	253.0D	SHORT CIRCUIT/COORDINATION STUDIES	10/03/94	10/04/95																
1KB207DD0802	64.8D	SHORT CIRCUIT/COORD. STUDIES - ISSUE DESIGN	10/03/94	01/06/95																
1KB207DD0804	58.2D	SHORT CIRCUIT/COORD. STUDIES - PROCURE EQUIPMENT	01/06/95	05/11/95																
1KB207DD0806	20.0D	SHORT CIRCUIT/COORD. STUDIES - APPROVE WK PACKAGE	05/12/95	06/09/95																
1KB207DD0808	20.0D	SHORT CIRCUIT/COORD. STUDIES - MODIFY MAINT. PROC	06/12/95	07/11/95																
1KB207DD0810	20.0D	SHORT CIRCUIT/COORD. STUDIES - COMP. INSTALLATION	07/12/95	08/08/95																
1KB207DD0812	20.0D	SHORT CIRCUIT/COORD. STUDIES - MODIFY OP'S. PROC.	12/01/94	12/30/94																
1KB207DD0814	20.0D	SHORT CIRCUIT/COORD. STUDIES - PROVIDE TRAINING	08/09/95	09/06/95																
1KB207DD0816	80.0D	SHORT CIRCUIT/COORD. STUDIES - TEST EQUIPMENT	06/12/95	09/06/95																
1KB207DD0818	20.0D	SHORT CIRCUIT/COORD. STUDIES - COMP. AS-BUILTS	09/07/95	10/04/95																
1KB207DD0820	0.0D	SHORT CIRCUIT/COORD. STUDIES - PLACE SYS. IN SERV	10/04/95	10/04/95																
1KB207DD14	256.0D	REPLACE ATS WITH STS C8-S49	10/03/94	09/25/95																
1KB207DD1401	60.0D	ISSUE DESIGN	10/03/94	12/29/94																
1KB207DD140101	20.0D	PREPARE DESIGN	10/03/94	10/28/94																
1KB207DD140102	20.0D	COMPLETE USQ EVALUATION	10/31/94	11/29/94																
1KB207DD140103	20.0D	ISSUE DESIGN	11/30/94	12/29/94																
1KB207DD1402	30.0D	PROCURE EQUIPMENT	11/15/94	12/30/94																
1KB207DD140201	30.0D	PREPARE SPECIFICATION	11/15/94	12/30/94																
1KB207DD140202	30.0D	PREPARE PURCHASE REQUISITION	11/15/94	12/30/94																
1KB207DD140203	30.0D	COMPLETE BID PROCESS	11/15/94	12/30/94																
1KB207DD140204	30.0D	EQUIPMENT ON SITE	11/15/94	12/30/94																
1KB207DD1403	20.0D	APPROVE WORK PACKAGE	03/15/95	04/11/95																
1KB207DD140301	20.0D	DAVIS BACON DETERMINATION	03/15/95	04/11/95																
1KB207DD140302	10.0D	PREPARE RESOLUTION	03/15/95	03/28/95																
1KB207DD140303	5.0D	PREPARE RWP	03/15/95	03/21/95																
1KB207DD140304	5.0D	APPROVE WORKPACKAGE	03/15/95	03/21/95																
1KB207DD1404	41.0D	MODIFY MAINTENANCE PROCEDURE	06/01/95	07/31/95																
1KB207DD1405	40.0D	COMPLETE INSTALLATION	01/03/95	02/28/95																
1KB207DD140501	5.0D	WORK PACKAGE WALKDOWN	01/03/95	01/09/95																
1KB207DD140502	20.0D	FAB MATERIALS	01/10/95	02/08/95																
1KB207DD140503	15.0D	COMPLETE WP	02/07/95	02/28/95																
1KB207DD1406	10.0D	MODIFY OPERATING PROCEDURES	07/10/95	07/21/95																
1KB207DD1407	10.0D	PROVIDE TRAINING	05/15/95	05/26/95																
1KB207DD1408	30.0D	TEST EQUIPMENT	08/01/95	09/12/95																
1KB207DD140801	15.0D	DRAFT TEST PROCEDURE	08/01/95	08/21/95																
1KB207DD140802	5.0D	ISSUE TEST PROCEDURE	08/22/95	08/28/95																
					STRIP 4															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB207

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB207DD140803	COMPLETE TESTING 16.0D		08/22/95	09/12/95																
1KB207DD1409	COMPLETE AS BUILTS 9.0D		09/13/95	09/25/95																
1KB207DD1410	PLACE SYSTEM IN SERVICE 0.0D		09/25/95	09/25/95																
1KB207DD16	MONITOR & CONTROL WESP SYSTEMS/BAILEY UNIT 172.0D		02/01/95	09/28/95																
1KB207DD1601	ISSUE DESIGN 70.0D		02/01/95	05/10/95																
1KB207DD160101	PREPARE DESIGN 40.0D		02/01/95	03/29/95																
1KB207DD160102	COMPLETE USQ EVALUATION 20.0D		03/30/95	04/26/95																
1KB207DD160103	ISSUE DESIGN 10.0D		04/27/95	05/10/95																
1KB207DD1602	PROCURE EQUIPMENT 82.0D		06/01/95	09/27/95																
1KB207DD160201	PREPARE/APPROVE SPECIFICATION 2.0M		06/01/95	06/01/95																
1KB207DD160202	PREPARE/APPROVE PRUCHASE REQUISITION 40.0D		06/02/95	09/27/95																
1KB207DD1603	APPROVE WORKPACKAGE 42.0D		06/01/95	09/28/95																
1KB207DD160301	DAVIS BACON DETERMINATION 21.0D		06/01/95	06/29/95																
1KB207DD160302	PREPARE RESOLUTION 21.0D		06/30/95	09/28/95																
1KB207DD1604	MODIFY MAINTENANCE PROCEDURES 19.0D		09/01/95	09/28/95																
1KB207DD1605	COMPLETE INSTALLATION (IN FY96) 0.0D		09/05/95	09/01/95																
1KB207DD62	MONITOR & CONTROL WESP SYSTEMS/BAILEY UNIT 150.0D		10/02/95	09/30/96																
1KB207DD6201	ISSUE DESIGN 60.0D		10/02/95	12/28/95																
1KB207DD6202	PROCURE EQUIPMENT 82.0D		06/03/96	09/27/96																
1KB207DD6203	APPROVE WORKPACKAGE 42.0D		06/01/96	09/30/96																
1KB207DD6204	MODIFY MAINTENANCE PROCEDURES 19.0D		09/03/96	09/27/96																
1KB207DD6205	COMPLETE INSTALLATION (IN FY97) 0.0D		09/03/96	06/30/96																
1KB207DD64	ELECTRICAL REPAIR FY96 209.0D		10/02/95	07/31/96																
1KB207DD66	SHORT CIRCUIT/COORDINATION STUDIES 253.0D		10/02/95	10/02/96																
1KB207DD69	REPLACE ATS WITH STS C8-S49 256.0D		10/02/95	09/25/96																
1KB207DD760101	PREPARE DESIGN 40.0D		10/02/95	11/28/95																
1KB207DD760102	COMPLETE USQ EVALUATION 20.0D		11/29/95	12/28/95																
1KB207DD760201	PREPARE/APPROVE SPECIFICATION 2.0M		10/02/95	11/30/95																
					STRIP 5															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB207

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB207DD760202	40.0D	PREPARE/APPROVE PRUCHASE REQUISITION	12/01/95	01/30/96													
1KB207DD760301	21.0D	DAVIS BACON DETERMINATION	10/02/95	10/30/95													
1KB207DD760302	21.0D	PREPARE RESOLUTION	10/31/95	11/30/95													
1KB207DD76103	10.0D	ISSUE DESIGN	12/29/95	01/12/96													
1KB207DE	253.0D	ELECTRICAL	09/30/96	10/02/97													
					</												

THREE YEAR
Grph: 1KB391

					THREE YEAR Graph: 1KB301															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301	ENVIRONMENTAL MANAGEMENT 875.0D		10/03/94	03/30/98																
1KB301AA	TSD INTERIM STATUS 828.0D		10/03/94	01/21/98																
1KB301AA01	UPDATE & MAINTAIN PART A PERMIT 103.0D		10/03/94	09/08/95																
1KB301AA0101	SUBMIT PART A REV 2 TO ECOLOGY 77.0D		10/03/94	01/24/95																
1KB301AA0102	PERFORM ANNUAL PART A COMPLIANCE AUDIT 26.0D		08/03/95	09/08/95																
1KB301AA02	UPDATE & MAINTAIN RCRA INTERIM STATUS PLANS 180.0D		10/03/94	10/02/95																
1KB301AA0201	WASTE ANALYSIS PLAN 100.0D		12/05/94	10/02/95																
1KB301AA0202	WASTE MANAGEMENT TRAINING PLAN 44.0D		08/05/95	08/07/95																
1KB301AA0203	INSPECTION PLAN 70.0D		08/05/95	09/13/95																
1KB301AA0204	CONTINGENCY PLAN 25.0D		10/03/94	11/04/94																
1KB301AA03	HANFORD SITE WIDE PERMIT IMPLEMENTATION 95.0D		10/03/94	02/17/95																
1KB301AA0302	REVIEW HANFORD SITE PERMIT 42.0D		10/03/94	12/01/94																
1KB301AA0304	EVAL B PLANT COMPLIANCE 42.0D		12/02/94	02/02/95																
1KB301AA0306	DEVELOP COMPLIANCE DOC 10.0D		02/03/95	02/18/95																
1KB301AA0308	ISSUE COMPLIANCE DOC 1.0D		02/17/95	02/17/95																
1KB301AA04	TSD UNIT DOCUMENTATION 240.0D		11/03/94	10/18/95																
1KB301AA0401	ANNUAL DANGEROUS WASTE REPORT 28.0D		12/12/94	01/23/95																
1KB301AA0402	TSD REGULATORY FILE 240.0D		11/03/94	10/18/95																
1KB301AA05	SECONDARY CONTAINMENT ENGINEERING STUDY 325.0D		10/03/94	01/19/96																
1KB301AA0502	FUNCTIONS & REQUIREMENTS DOCUMENT 95.0D		10/03/94	02/17/95																
1KB301AA0504	PREPARE ENGINEERING STUDY 283.0D		01/03/95	01/19/96																
1KB301AA06	TSD UNIT TECHNICAL DESCRIPTION DOCUMENT 119.0D		01/03/95	06/20/95																
					STRIP 1															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB301

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301AA07	119.0D	FEASIBILITY EVALUATION OF LLW ADMIN CLOSURE	01/03/95	06/20/95																
1KB301AA0702	42.0D	REVIEW EVALUATION OF LLW ADMIN CLOSURE	01/03/95	03/02/95																
1KB301AA0704	21.0D	IDENTIFY RQRD ADMIN & PROC CHANGES	03/03/95	03/31/95																
1KB301AA0706	21.0D	DEVELOP RECOMMENDED ACTIONS	04/03/95	05/01/95																
1KB301AA0708	10.0D	WRITE REPORT	05/02/95	05/15/95																
1KB301AA0710	10.0D	REVIEW DRAFT REPORT	05/16/95	05/30/95																
1KB301AA0712	10.0D	RESOLVE/INC COMMENTS	05/31/95	06/13/95																
1KB301AA0714	5.0D	ISSUE REPORT	06/14/95	06/20/95																
1KB301AA61	103.0D	UPDATE & MAINTAIN PART A PERMIT	10/03/95	09/10/96																
1KB301AA6101	77.0D	SUBMIT PART A REV 2 TO ECOLOGY	10/03/95	01/24/96																
1KB301AA6102	26.0D	PERFORM ANNUAL PART A COMPLIANCE AUDIT	06/05/96	09/10/96																
1KB301AA62	180.0D	UPDATE & MAINTAIN RCRA INTERIM STATUS PLANS	10/03/95	10/02/96																
1KB301AA6201	100.0D	WASTE ANALYSIS PLAN	12/05/95	10/02/96																
1KB301AA6202	44.0D	WASTE MANAGEMENT TRAINING PLAN	08/05/96	08/07/96																
1KB301AA6203	70.0D	INSPECTION PLAN	06/05/96	09/13/96																
1KB301AA6204	25.0D	CONTINGENCY PLAN	10/03/95	11/06/95																
1KB301AA63	63.0D	HANFORD SITE WIDE PERMIT IMPLEMENTATION	10/03/95	01/04/96																
1KB301AA64	240.0D	TSD UNIT DOCUMENTATION	11/03/95	10/17/96																
1KB301AA6401	28.0D	ANNUAL DANGEROUS WASTE REPORT	12/12/95	01/23/96																
1KB301AA6402	240.0D	TSD REGULATORY FILE	11/03/95	10/17/96																
1KB301AA66	0.0D	TSD UNIT TECHNICAL DESCRIPTION DOCUMENT	10/02/95	10/02/95																
1KB301AA71	103.0D	UPDATE & MAINTAIN PART A PERMIT	10/02/96	03/04/97																
1KB301AA72	180.0D	UPDATE & MAINTAIN RCRA INTERIM STATUS PLANS	10/02/96	06/20/97																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB301

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301AA73	HANFORD SITE WIDE PERMIT IMPLEMENTATION 95.0D		10/02/96	02/20/97																
1KB301AA74	TSD UNIT DOCUMENTATION 210.0D		10/02/96	08/05/97																
1KB301AA75	SECONDARY CONTAINMENT ENGINEERING STUDY 325.0D		10/02/96	01/21/98																
1KB301AA76	TSD UNIT TECHNICAL DESCRIPTION DOCUMENT 119.0D		01/03/97	06/20/97																
1KB301AA77	FEASIBILITY EVALUATION OF LLW ADMIN CLOSURE 119.0D		10/02/96	03/26/97																
1KB301BB	ENVIRONMENTAL COMPLIANCE 875.0D		10/03/94	03/30/98																
1KB301BB01	LISTED WASTE ISSUE 372.0D		10/03/94	03/27/96																
1KB301BB0102	CHARAC OF LOW LEVEL WASTE 352.0D		10/31/94	03/27/96																
1KB301BB0104	RESOLVE LISTED WASTE ISSUES 147.0D		10/03/94	10/16/95																
1KB301BB02	UNDERGROUND DIESEL TANK REMOVAL 75.0D		10/10/94	04/28/95																
1KB301BB0202	ENGINEERING SUPPORT 88.0D		10/10/94	02/10/95																
1KB301BB0204	TANK REMOVAL & DISPOSAL 7.0D		01/04/95	01/12/95																
1KB301BB0206	MILESTONE: BPC-95-31A 0.0H		04/28/95	04/28/95																
1KB301BB03	REGULATORY APPROVAL DOCUMENTATION 250.0D		10/03/94	09/29/95																
1KB301BB0301	NEPA 250.0D		10/03/94	09/29/95																
1KB301BB04	ENVIRONMENTAL COMPLIANCE ASSESSMENT 162.0D		10/03/94	08/15/95																
1KB301BB0402	DEVELOP ADMIN PROCEDURE FOR CONDUCTING ECAs 102.0D		10/03/94	03/01/95																
1KB301BB0404	CONDUCT ECAs 60.0D		03/30/95	08/15/95																
					STRIP 3															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB301

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301BB05	248.0D	ENVIRONMENTAL INTERFACE	10/03/94	09/27/95												
1KB301BB0501	248.0D	ECO INTERFACE ACTIVITIES	10/03/94	09/27/95												
1KB301BB0502	248.0D	REGULATOR INTERFACE	10/03/94	09/27/95												
1KB301BB0503	248.0D	E APPROVAL DESIGNATOR REVIEW AND APPROVAL	10/03/94	09/27/95												
1KB301BB0504	248.0D	REGULATION REVIEW FOR PROJECT/TASK APPLICABILITY	10/03/94	09/27/95												
1KB301BB06	248.0D	RESOLUTION OF EMERGENT ISSUES	10/03/94	09/27/95												
1KB301BB61	353.0D	LISTED WASTE ISSUE	10/03/95	03/28/97												
1KB301BB6102	353.0D	CHARAC OF LOW LEVEL WASTE	10/31/95	03/28/97												
1KB301BB6104	147.0D	RESOLVE LISTED WASTE ISSUES	10/03/95	10/18/98												
1KB301BB63	250.0D	REGULATORY APPROVAL DOCUMENTATION	10/03/95	09/30/96												
1KB301BB6301	250.0D	NEPA	10/03/95	09/30/96												
1KB301BB64	162.0D	ENVIRONMENTAL COMPLIANCE ASSESSMENT	10/03/95	08/16/96												
1KB301BB6402	102.0D	DEVELOP ADMIN PROCEDURE FOR CONDUCTING ECAs	10/03/95	02/29/96												
1KB301BB6404	60.0D	CONDUCT ECAs	03/29/96	08/16/96												
1KB301BB65	248.0D	ENVIRONMENTAL INTERFACE	10/03/95	09/26/96												
1KB301BB6501	248.0D	ECO INTERFACE ACTIVITIES	10/03/95	09/26/96												
1KB301BB6502	248.0D	REGULATOR INTERFACE	10/03/95	09/26/96												
1KB301BB6503	248.0D	E APPROVAL DESIGNATOR REVIEW AND APPROVAL	10/03/95	09/26/96												
1KB301BB6504	248.0D	REGULATION REVIEW FOR PROJECT/TASK APPLICABILITY	10/03/95	09/26/96												
1KB301BB66	248.0D	RESOLUTION OF EMERGENT ISSUES	10/03/95	09/26/96												
1KB301BB71	372.0D	LISTED WASTE ISSUE	10/02/96	03/30/98												
					STRIP 4											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB301

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301BB72	75.0D	UNDERGROUND DIESEL TANK REMOVAL	10/02/96	01/22/97																
1KB301BB73	250.0D	REGULATORY APPROVAL DOCUMENTATION	10/02/96	10/01/97																
1KB301BB74	162.0D	ENVIRONMENTAL COMPLIANCE ASSESSMENT	10/02/96	05/27/97																
1KB301BB75	248.0D	ENVIRONMENTAL INTERFACE	10/03/96	09/29/97																
1KB301BB76	248.0D	RESOLUTION OF EMERGENT ISSUES	10/03/96	09/29/97																
1KB301CC	757.0D	HAZARDOUS MATERIAL MANAGEMENT	10/03/94	10/07/97																
1KB301CC01	248.0D	HAZARDOUS MATERIAL INVENTORY AND REPORTING	10/03/94	09/27/95																
1KB301CC0101	248.0D	PREPARE AND ISSUE EPCRA REPORTS	10/03/94	09/27/95																
1KB301CC0102	248.0D	CONTROL AND UPDATE HAZ MAT INVENTORY	10/03/94	09/27/95																
1KB301CC0103	248.0D	MAINTAIN PROCUREMENT CONTROL	10/03/94	09/27/95																
1KB301CC0104	248.0D	UPDATE AND MAINTAIN MSDS LOG	10/03/94	09/27/95																
1KB301CC02	254.0D	HAZARDOUS COMMUNICATION AND CONTROL PROGRAM	10/03/94	10/05/95																
1KB301CC0201	248.0D	MAINTAIN HAZARDOUS COMMUNICATION PLAN	10/03/94	09/27/95																
1KB301CC0202	248.0D	PROVIDE DIRECTION - PLNT HAZ COMMUNICATION PLAN	10/03/94	09/27/95																
1KB301CC0203	60.0D	MAINTAIN LEAD MANAGEMENT	10/03/94	07/18/95																
1KB301CC0204	254.0D	IMPLEMENT CARCINOGEN CONTROL PLAN (CCP)	10/03/94	10/05/95																
1KB301CC0205	248.0D	REPORT AND DOCUMENT RELEASES	10/03/94	09/27/95																
1KB301CC03	98.0D	POLLUTION PREVENTION	10/03/94	07/14/95																
1KB301CC0301	44.0D	MAINTAIN POLLUTION PREVENTION PLAN	02/06/95	04/07/95																
1KB301CC0302	15.0D	SUBMIT CY95 POLLUTION PREVENTION GOALS	01/17/95	02/06/95																
1KB301CC0303	47.0D	SUBMIT REQUIRED POLLUTION PREVENTION RPTS	10/03/94	07/14/95																
					STRIP 5															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB301

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB301CC81	HAZARDOUS MATERIAL INVENTORY AND REPORTING 248.0D		10/03/95	09/28/96																
1KB301CC8101	PREPARE AND ISSUE EPCRA REPORTS 248.0D		10/03/95	09/28/96																
1KB301CC8102	CONTROL AND UPDATE HAZ MAT INVENTORY 248.0D		10/03/95	09/28/96																
1KB301CC8103	MAINTAIN PROCUREMENT CONTROL 248.0D		10/03/95	09/28/96																
1KB301CC8104	UPDATE AND MAINTAIN MSDS LOG 248.0D		10/03/95	09/28/96																
1KB301CC82	HAZARDOUS COMMUNICATION AND CONTROL PROGRAM 254.0D		10/03/95	10/04/96																
1KB301CC8201	MAINTAIN HAZARDOUS COMMUNICATION PLAN 248.0D		10/03/95	09/28/96																
1KB301CC8202	PROVIDE DIRECTION - PLNT HAZ COMMUNICATION PLAN 248.0D		10/03/95	09/28/96																
1KB301CC8203	MAINTAIN LEAD MANAGEMENT 80.0D		10/03/95	07/19/96																
1KB301CC8204	IMPLEMENT CARCINOGEN CONTROL PLAN (CCP) 254.0D		10/03/95	10/04/96																
1KB301CC8205	REPORT AND DOCUMENT RELEASES 248.0D		10/03/95	09/28/96																
1KB301CC83	POLLUTION PREVENTION 89.0D		10/03/95	04/16/96																
1KB301CC8301	MAINTAIN POLLUTION PREVENTION PLAN 44.0D		02/06/96	04/08/96																
1KB301CC8302	SUBMIT CY95 POLLUTION PREVENTION GOALS 15.0D		01/17/96	02/08/96																
1KB301CC8303	SUBMIT REQUIRED POLLUTION PREVENTION RPTS 37.0D		10/03/95	04/16/96																
1KB301CC71	HAZARDOUS MATERIAL INVENTORY AND REPORTING 248.0D		10/02/96	09/29/97																
1KB301CC72	HAZARDOUS COMMUNICATION AND CONTROL PROGRAM 254.0D		10/02/96	10/07/97																
1KB301CC73	POLLUTION PREVENTION 88.0D		10/02/96	02/10/97																
					STRIP 6															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB302

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB302	EFFLUENT MANAGEMENT 749.0D		10/03/94	09/26/97																
1KB302AA	MAINTENANCE 747.0D		10/03/94	09/26/97																
1KB302AA01	CORRECTIVE MAINTENANCE XXX OF PACKAGE'S FY95 249.0D		10/03/94	09/26/95																
1KB302AA0101	207-BA SAMPLER REPLACEMENT 249.0D		10/03/94	09/26/95																
1KB302AA010102	207-BA SAMPLER REPLACEMENT - FAB SHELVES 5.0D		10/03/94	10/07/94																
1KB302AA010104	207-BA SAMPLER REPLACE - INSTALL EQUIP. - PIPE 5.0D		10/10/94	10/14/94																
1KB302AA010106	207-BA SAMPLER REPLACE - FAB SURGE TANK 5.0D		10/03/94	10/07/94																
1KB302AA010108	207-BA SAMPLER REPLACE - TIE IN EQUIPMENT 1.0D		10/17/94	10/17/94																
1KB302AA010110	CORRECTIVE MAINTENANCE XXX OF PACKAGE'S FY95 249.0D		10/03/94	09/26/95																
1KB302AA0102	ELECTRIC GALLERY BCE SUMP LINERS 80.0D		12/01/94	03/28/95																
1KB302AA0103	B-14 STACK BLANKING 1.0M		10/03/94	10/31/94																
1KB302AA02	CBRS CALIBRATIONS XXX OF PACKAGE'S FY95 249.0D		10/03/94	09/26/95																
1KB302AA03	J-3'S XXX OF PACKAGES FY95 249.0D		10/03/94	09/26/95																
1KB302AA6010106	207-BA SAMPLER REPLACE - FAB SURGE TANK 5.0D		10/02/95	10/06/95																
1KB302AA61	CORRECTIVE MAINTENANCE XXX OF PACKAGE'S FY96 249.0D		10/02/95	09/26/96																
1KB302AA6101	207-BA SAMPLER REPLACEMENT 249.0D		10/02/95	09/26/96																
1KB302AA610102	207-BA SAMPLER REPLACEMENT - FAB SHELVES 5.0D		10/02/95	10/06/95																
1KB302AA610104	207-BA SAMPLER REPLACE - INSTALL EQUIP. - PIPE 5.0D		10/09/95	10/13/95																
1KB302AA610106	207-BA SAMPLER REPLACE - TIE IN EQUIPMENT 1.0D		10/16/95	10/16/95																
1KB302AA610110	CORRECTIVE MAINTENANCE XXX OF PACKAGE'S FY96 249.0D		10/02/95	09/26/96																
1KB302AA6102	ELECTRIC GALLERY BCE SUMP LINERS 80.0D		12/01/95	03/27/96																
1KB302AA6103	B-14 STACK BLANKING 1.0M		10/02/95	10/30/95																
1KB302AA62	CBRS CALIBRATIONS XXX OF PACKAGE'S FY96 249.0D		10/02/95	09/26/96																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB302

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB302AA63	J-3'S XXX OF PACKAGES FY96 249.0D		10/02/95	09/28/96																
1KB302AA71	CORRECTIVE MAINTENANCE XXX OF PACKAGE'S FY97 249.0D		09/30/96	09/28/97																
1KB302AA72	CBRS CALIBRATIONS XXX OF PACKAGE'S FY97 249.0D		09/30/96	09/28/97																
1KB302AA73	J-3'S XXX OF PACKAGES FY97 249.0D		09/30/96	09/28/97																
1KB302BB	EFFLUENT OPERATION AND SUPPORT 749.0D		10/03/94	09/28/97																
1KB302BB01	OPERATE EFFLUENT SYSTEMS 249.0D		10/03/94	09/28/95																
1KB302BB0101	CONTROL/MONITOR SYSTEMS, ASSESS SYS. PERFORMANCE 249.0D		10/03/94	09/28/95																
1KB302BB0102	RESPOND TO ABNORMAL CONDITIONS 249.0D		10/03/94	09/28/95																
1KB302BB02	EFFLUENT SAMPLING/CHARACTERIZATION 249.0D		10/03/94	09/28/95																
1KB302BB0201	REVISE SAP'S 84.0D		10/03/94	02/02/95																
1KB302BB020102	REVIEW SAP'S 7.0D		10/03/94	10/11/94																
1KB302BB020104	SYSTEM DESCRIPTION CORRECTIONS 16.0D		10/12/94	11/02/94																
1KB302BB02010402	REVIEW RELEVANT DOCUMENTATION 8.0D		10/12/94	10/21/94																
1KB302BB02010404	COLLECT RELEVANT INFORMATION 8.0D		10/24/94	11/02/94																
1KB302BB020106	REVIEW & UPDATE SAMPLING CRITERIA 16.0D		11/03/94	11/28/94																
1KB302BB02010602	REVIEW RELEVANT DOCUMENTATION 8.0D		11/03/94	11/14/94																
1KB302BB02010604	INCORPORATE CHANGES 8.0D		11/15/94	11/28/94																
1KB302BB020108	COMPLETE REVISION DRAFT 7.0D		11/29/94	12/07/94																
1KB302BB020110	ROUTE DRAFT FOR COMMENTS 14.0D		12/08/94	12/29/94																
1KB302BB020112	INCORPORATE COMMENTS 7.0D		12/30/94	01/10/95																
1KB302BB020114	OBTAIN APPROVALS 14.0D		01/11/95	01/30/95																
1KB302BB020116	ISSUE SAP'S 3.0D		01/31/95	02/02/95																
1KB302BB0202	MINOR STACK SAMPLING STRATEGY 101.0D		11/07/94	04/04/95																
1KB302BB020202	DEVELOP BASIS/ PLAN 10.0D		11/07/94	11/18/94																
1KB302BB020204	INTERNAL MEMO 8.0D		11/21/94	12/02/94																
1KB302BB020206	TESTING NEW FREQUENCY 30.0D		12/05/94	01/18/95																
					STRIP 2															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB302

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB302BB020208	RECOMMENDATION REPORT 20.0D		01/19/95	02/15/95																
1KB302BB020210	CHANGE PROCEDURES 15.0D		02/18/95	03/09/95																
1KB302BB020212	ISSUE OSD 10.0D		03/10/95	03/23/95																
1KB302BB020214	FINAL INTERNAL MEMO 8.0D		03/24/95	04/04/95																
1KB302BB0203	ROUTINE EFFLUENT SAMPLING 249.0D		10/03/94	09/28/95																
1KB302BB020301	AIR SAMPLING 249.0D		10/03/94	09/28/95																
1KB302BB020302	LIQUID SAMPLING 249.0D		10/03/94	09/28/95																
1KB302BB020303	LIQUID CHARACTERIZATION SAMPLING 105.0D		05/01/95	09/28/95																
1KB302BB03	SUPPORT 249.0D		10/03/94	09/28/95																
1KB302BB0301	MONTHLY EFFLUENT REPORT 19.0D		10/03/94	10/27/94																
1KB302BB030102	MONTHLY EFFLUENT REPORT - COLLECT DATA 11.0D		10/03/94	10/17/94																
1KB302BB030104	MONTHLY EFFLUENT REPORT - INPUT/VERIFY DATA 3.0D		10/18/94	10/20/94																
1KB302BB030106	MONTHLY EFFLUENT REPORT - WRITE LETTER/GRAPHICS 2.0D		10/21/94	10/24/94																
1KB302BB030108	MONTHLY EFFLUENT REPORT - COG. ENG REVIEW/APP 2.0D		10/25/94	10/28/94																
1KB302BB030110	MONTHLY EFFLUENT REPORT - ISSUE REPORT 1.0D		10/27/94	10/27/94																
1KB302BB0302	STACK TECHNICAL DESCRIPTIONS 247.0D		10/03/94	09/28/95																
1KB302BB030202	STACK 296-B-5 30.0D		10/03/94	11/11/94																
1KB302BB03020202	REVIEW DOCUMENTS 10.0D		10/03/94	10/14/94																
1KB302BB03020204	PREPARE DESCRIPTIONS 20.0D		10/17/94	11/11/94																
1KB302BB030204	STACK 296-B-10 30.0D		12/05/94	01/18/95																
1KB302BB03020402	REVIEW DOCUMENTS 10.0D		12/05/94	12/16/94																
1KB302BB03020404	PREPARE DESCRIPTIONS 20.0D		12/19/94	01/18/95																
1KB302BB030206	STACK 296-B-13 30.0D		04/10/95	05/19/95																
1KB302BB03020602	REVIEW DOCUMENTS 10.0D		04/10/95	04/21/95																
1KB302BB03020604	PREPARE DESCRIPTIONS 20.0D		04/24/95	05/19/95																
1KB302BB030208	UNREGISTERED STACKS 30.0D		08/15/95	09/28/95																
1KB302BB03020802	REVIEW DOCUMENTS 10.0D		08/15/95	08/28/95																
1KB302BB03020804	PREPARE DESCRIPTIONS 20.0D		08/29/95	09/28/95																
1KB302BB0303	ASAR PREPARATION 110.0D		12/05/94	09/08/95																
1KB302BB030302	STACK 291-B-1 22.0D		12/05/94	01/08/95																
1KB302BB03030202	REVIEW PAST ASAR 3.0D		12/05/94	12/07/94																
1KB302BB03030204	WALKDOWN SYSTEM 3.0D		12/08/94	12/12/94																
1KB302BB03030206	REVIEW DRAWINGS 3.0D		12/13/94	12/15/94																
1KB302BB03030208	UPDATE DRAWINGS 3.0D		12/16/94	12/20/94																
1KB302BB03030210	REPORT 10.0D		12/21/94	01/06/95																
1KB302BB030304	STACK 296-B-5 22.0D		02/06/95	03/08/95																
1KB302BB03030402	REVIEW PAST ASAR 3.0D		02/06/95	02/08/95																
1KB302BB03030404	WALKDOWN SYSTEM 3.0D		02/09/95	02/13/95																
					STRIP 3															
ACTIVITY	DESCRIPTION				1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB302

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB302BB03030406	3.0D	REVIEW DRAWINGS	02/14/95	02/16/95																
1KB302BB03030408	3.0D	UPDATE DRAWINGS	02/17/95	02/22/95																
1KB302BB03030410	10.0D	REPORT	02/23/95	03/08/95																
1KB302BB03030308	22.0D	STACK 296-B-10	04/04/95	05/03/95																
1KB302BB03030602	3.0D	REVIEW PAST ASAR	04/04/95	04/06/95																
1KB302BB03030604	3.0D	WALKDOWN SYSTEM	04/07/95	04/11/95																
1KB302BB03030606	3.0D	REVIEW DRAWINGS	04/12/95	04/14/95																
1KB302BB03030608	3.0D	UPDATE DRAWINGS	04/17/95	04/19/95																
1KB302BB03030610	10.0D	REPORT	04/20/95	05/03/95																
1KB302BB03030308	22.0D	STACK 296-B-13	06/05/95	07/06/95																
1KB302BB03030602	3.0D	REVIEW PAST ASAR	06/05/95	06/07/95																
1KB302BB03030804	3.0D	WALKDOWN SYSTEM	06/08/95	06/12/95																
1KB302BB03030806	3.0D	REVIEW DRAWINGS	06/13/95	06/15/95																
1KB302BB03030808	3.0D	UPDATE DRAWINGS	06/16/95	06/20/95																
1KB302BB03030810	10.0D	REPORT	06/21/95	07/06/95																
1KB302BB030310	22.0D	UNREGISTERED STACKS	08/07/95	09/06/95																
1KB302BB03031002	3.0D	REVIEW PAST ASAR	08/07/95	08/09/95																
1KB302BB03031004	3.0D	WALKDOWN SYSTEM	08/10/95	08/14/95																
1KB302BB03031006	3.0D	REVIEW DRAWINGS	08/15/95	08/17/95																
1KB302BB03031008	3.0D	UPDATE DRAWINGS	08/18/95	08/22/95																
1KB302BB03031010	10.0D	REPORT	08/23/95	09/06/95																
1KB302BB030312	22.0D	CBC	12/05/94	01/08/95																
1KB302BB03031202	3.0D	REVIEW PAST ASAR	12/05/94	12/07/94																
1KB302BB03031204	3.0D	WALKDOWN SYSTEM	12/08/94	12/12/94																
1KB302BB03031206	3.0D	REVIEW DRAWINGS	12/13/94	12/15/94																
1KB302BB03031208	3.0D	UPDATE DRAWINGS	12/16/94	12/20/94																
1KB302BB03031210	10.0D	REPORT	12/21/94	01/06/95																
1KB302BB030314	22.0D	BCE	04/03/95	05/02/95																
1KB302BB03031402	3.0D	REVIEW PAST ASAR	04/03/95	04/05/95																
1KB302BB03031404	3.0D	WALKDOWN SYSTEM	04/06/95	04/10/95																
1KB302BB03031406	3.0D	REVIEW DRAWINGS	04/11/95	04/13/95																
1KB302BB03031408	3.0D	UPDATE DRAWINGS	04/14/95	04/18/95																
1KB302BB03031410	10.0D	REPORT	04/19/95	05/02/95																
1KB302BB030316	22.0D	BCP/BCS	08/07/95	09/06/95																
1KB302BB03031602	3.0D	REVIEW PAST ASAR	08/07/95	08/09/95																
1KB302BB03031604	3.0D	WALKDOWN SYSTEM	08/10/95	08/14/95																
1KB302BB03031606	3.0D	REVIEW DRAWINGS	08/15/95	08/17/95																
1KB302BB03031608	3.0D	UPDATE DRAWINGS	08/18/95	08/22/95																
1KB302BB03031610	10.0D	REPORT	08/23/95	09/06/95																
1KB302BB0305	105.0D	REVISE FEMP	05/01/95	09/28/95																
1KB302BB030502	5.0D	REVIEW FEMP	05/01/95	05/05/95																
					STRIP 4															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB302

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB302BB030504	FACILITY & SYSTEM DESCRIPTION CORRECTIONS	25.0D	05/08/95	08/12/95																	
1KB302BB03050402	REVIEW RELEVANT DOC.'S & IMPLIMENT CHANGES	13.0D	05/08/95	05/24/95																	
1KB302BB03050404	COLLECT RELEVANT INFO. & IMPLIMENT CHANGES	12.0D	05/25/95	08/12/95																	
1KB302BB030508	UPDATE/CREATE FIGURES AND TABLES	15.0D	06/13/95	07/05/95																	
1KB302BB03050802	REVIEW RELEVANT DOC.'S & IMPLIMENT CHANGES	10.0D	06/13/95	06/28/95																	
1KB302BB03050604	COLLECT/REVIEW DATA & IMPLIMENT CHANGES	5.0D	06/27/95	07/05/95																	
1KB302BB030508	COMPLETE REVISION DRAFT	10.0D	07/06/95	07/19/95																	
1KB302BB030510	ROUTE DRAFT FOR COMMENTS	15.0D	07/20/95	08/09/95																	
1KB302BB030512	INCORPORATE COMMENTS	10.0D	08/10/95	08/23/95																	
1KB302BB030514	OBTAIN APPROVALS	10.0D	08/24/95	09/07/95																	
1KB302BB030516	FINAL PUBLICATION	15.0D	09/08/95	09/28/95																	
1KB302BB0318	AIR EMISSIONS INVENTORY UPDATE	42.0D	10/03/94	05/01/95																	
1KB302BB031801	AIR EMISSIONS INVENTORY UPDATE - REVIEW DOCUMENT	7.0D	10/03/94	10/11/94																	
1KB302BB031802	AIR EMISSIONS INV UPDATE - EVAL SOURCE CHANGES	7.0D	10/12/94	10/20/94																	
1KB302BB031803	AIR EMISSIONS INV UPDATE - UPDATE DOCUMENTS	7.0D	10/21/94	10/31/94																	
1KB302BB031804	AIR EMISSIONS INVENTORY UPDATE - REVIEW DOCUMENT	7.0D	04/03/95	04/11/95																	
1KB302BB031805	AIR EMISSIONS INV UPDATE - EVALUATE SOURCE CHANGE	7.0D	04/12/95	04/20/95																	
1KB302BB031806	AIR EMISSIONS INV UPDATE - UPDATE DOCUMENTS	7.0D	04/21/95	05/01/95																	
1KB302BB04	SUPPORT	200.0D	10/03/94	07/21/95																	
1KB302BB0401	COOLING WATER FLOW REDUCTION PLAN	200.0D	10/03/94	07/21/95																	
1KB302BB040101	REVIEW DOCUMENTATION	20.0D	12/01/94	12/30/94																	
1KB302BB040105	COLLECT DATA	10.0D	01/03/95	01/16/95																	
1KB302BB040110	DRAFT PLAN	30.0D	01/17/95	02/28/95																	
1KB302BB040115	RECEIVE COMMENTS	20.0D	03/01/95	03/28/95																	
1KB302BB040120	FINALIZE PLAN	20.0D	03/29/95	04/25/95																	
1KB302BB040125	PROCURE SPOOL PIECE	40.0D	10/03/94	11/29/94																	
1KB302BB040130	FABRICATE SPACER	20.0D	12/01/94	12/30/94																	
1KB302BB040135	INSTALL FLOW METER	10.0D	01/03/95	01/16/95																	
1KB302BB040140	CALIBRATE FLOW METER	10.0D	01/17/95	01/30/95																	
1KB302BB040145	CONDUCT HEAT EXCHANGE STUDY	20.0D	01/31/95	02/28/95																	
1KB302BB040150	CALIBRATE DIAPHRAGM	20.0D	03/01/95	03/28/95																	
1KB302BB040155	PREPARE DETAILED REPORT	40.0D	03/29/95	05/23/95																	
1KB302BB040160	IMPLEMENT RESULTS	40.0D	05/24/95	07/21/95																	
1KB302BB0402	STACK FLOW MEASUREMENT/TESTING STRATEGY	87.0D	12/05/94	04/14/95																	
1KB302BB040201	TEST PLAN	25.0D	12/05/94	01/11/95																	
1KB302BB040202	GET SCAFFOLDING FROM PFP	1.0D	01/12/95	01/12/95																	
1KB302BB040204	TRANSPORT SCAFFOLDING FROM PFP	1.0D	01/13/95	01/13/95																	
1KB302BB040206	SCAFFOLDING UP	6.0D	01/16/95	01/23/95																	
					STRIP 5																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB302

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB302BB040208	8.0D	PREPARE VENT AND BALANCE WP'S	01/24/95	01/31/95																
1KB302BB040210	1.0D	VENT AND BALANCE AT SITE	02/01/95	02/01/95																
1KB302BB040212	1.0D	VENT AND BALANCE AT SITE	02/09/95	02/09/95																
1KB302BB040214	1.0D	VENT AND BALANCE AT SITE	02/15/95	02/15/95																
1KB302BB040216	1.0D	VENT AND BALANCE AT SITE	03/08/95	03/08/95																
1KB302BB040218	2.0D	SCAFFOLDING DOWN	03/13/95	03/14/95																
1KB302BB040220	1.0D	SCAFFOLDING BACK TO PFP	03/16/95	03/16/95																
1KB302BB040222	21.0D	REPORT	03/17/95	04/14/95																
1KB302BB0404	3.0M	SANITARY WATER FLOW REDUCTION	01/03/95	03/31/95																
1KB302BB040401	1.0M	SANITARY WATER FLOW RED - REVIEW EXISTING SYS	01/03/95	01/31/95																
1KB302BB040402	1.0M	SANITARY WATER FLOW RED - EVALUATE OPTIONS	02/01/95	03/02/95																
1KB302BB040403	1.0M	SANITARY WATER FLOW RED - ISSUE RECOMMENDATIONS	03/03/95	03/31/95																
1KB302BB0405	50.0D	LIQUID SYSTEM MODIFICATIONS	10/03/94	03/01/95																
1KB302BB040502	10.0D	LIQUID SYSTEM MODIFICATIONS - WP PREP B-63	02/01/95	02/14/95																
1KB302BB040504	20.0D	LIQUID SYSTEM MODIFICATIONS - PLANT FORCES REVIE	10/03/94	10/28/94																
1KB302BB040506	30.0D	LIQUID SYSTEM MODIFICATIONS - PROCUREMENT	10/03/94	11/11/94																
1KB302BB040508	10.0D	LIQUID SYSTEM MODIFICATIONS - INSTALLATION	02/15/95	03/01/95																
1KB302BB040510	20.0D	LIQUID SYSTEM MODIFICATIONS - PROCEDURE	10/03/94	10/28/94																
1KB302BB040512	20.0D	LIQUID SYSTEM MODIFICATIONS - DRAWINGS	10/03/94	10/28/94																
1KB302BB040514	10.0D	LIQUID SYSTEM MODIFICATIONS - WP PREP B-62	02/01/95	02/14/95																
1KB302BB040516	20.0D	LIQUID SYSTEM MODIFICATIONS - PLANT FORCES REVIE	10/03/94	10/28/94																
1KB302BB040518	30.0D	LIQUID SYSTEM MODIFICATIONS - PROCUREMENT	10/03/94	11/11/94																
1KB302BB040520	10.0D	LIQUID SYSTEM MODIFICATIONS - INSTALLATION	02/15/95	03/01/95																
1KB302BB040522	20.0D	LIQUID SYSTEM MODIFICATIONS - PROCUREMENT	10/03/94	10/28/94																
1KB302BB040524	20.0D	LIQUID SYSTEM MODIFICATIONS - DRAWINGS	10/03/94	10/28/94																
1KB302BB61	249.0D	OPERATE EFFLUENT SYSTEMS	10/02/95	09/26/96																
1KB302BB6101	249.0D	CONTROL/MONITOR SYSTEMS, ASSESS SYS. PERFORMANCE	10/02/95	09/26/96																
1KB302BB6102	249.0D	RESPOND TO ABNORMAL CONDITIONS	10/02/95	09/26/96																
1KB302BB62	251.0D	EFFLUENT SAMPLING/CHARACTERIZATION	10/02/95	09/30/96																
1KB302BB6201	84.0D	REVISE SAP'S	10/02/95	02/01/96																
1KB302BB620102	7.0D	REVIEW SAP'S	10/02/95	10/10/95																
1KB302BB620104	18.0D	SYSTEM DESCRIPTION CORRECTIONS	10/11/95	11/01/95																
1KB302BB62010402	8.0D	REVIEW RELEVANT DOCUMENTATION	10/11/95	10/20/95																
1KB302BB62010404	8.0D	COLLECT RELEVANT INFORMATION	10/23/95	11/01/95																
1KB302BB620106	18.0D	REVIEW & UPDATE SAMPLING CRITERIA	11/02/95	11/27/95																
1KB302BB62010602	8.0D	REVIEW RELEVANT DOCUMENTATION	11/02/95	11/13/95																
					STRIP 6															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB302

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB302BB62010604	INCORPORATE CHANGES 8.0D		11/14/95	11/27/95																	
1KB302BB620108	COMPLETE REVISION DRAFT 7.0D		11/28/95	12/06/95																	
1KB302BB620110	ROUTE DRAFT FOR COMMENTS 14.0D		12/07/95	12/28/95																	
1KB302BB620112	INCORPORATE COMMENTS 7.0D		12/29/95	01/09/96																	
1KB302BB620114	OBTAIN APPROVALS 14.0D		01/10/96	01/29/96																	
1KB302BB620116	ISSUE SAP'S 3.0D		01/30/96	02/01/96																	
1KB302BB6202	MINOR STACK SAMPLING STRATEGY 101.0D		11/07/95	04/03/96																	
1KB302BB620202	DEVELOP BASIS/ PLAN 10.0D		11/07/95	11/20/95																	
1KB302BB620204	INTERNAL MEMO 8.0D		11/21/95	12/04/95																	
1KB302BB620206	TESTING NEW FREQUENCY 30.0D		12/05/95	01/18/96																	
1KB302BB620208	RECOMMENDATION REPORT 20.0D		01/19/96	02/15/96																	
1KB302BB620210	CHANGE PROCEDURES 15.0D		02/16/96	03/08/96																	
1KB302BB620212	ISSUE OSD 10.0D		03/11/96	03/22/96																	
1KB302BB620214	FINAL INTERNAL MEMO 8.0D		03/25/96	04/03/96																	
1KB302BB6203	ROUTINE EFFLUENT SAMPLING 251.0D		10/02/95	09/30/96																	
1KB302BB620301	AIR SAMPLING 249.0D		10/02/95	09/26/96																	
1KB302BB620302	LIQUID SAMPLING 249.0D		10/02/95	09/26/96																	
1KB302BB620303	LIQUID CHARACTERIZATION SAMPLING 105.0D		05/01/96	09/30/96																	
1KB302BB63	SUPPORT 206.0D		10/02/95	09/30/96																	
1KB302BB6301	MONTHLY EFFLUENT REPORT 19.0D		10/02/95	10/26/95																	
1KB302BB630102	MONTHLY EFFLUENT REPORT - COLLECT DATA 11.0D		10/02/95	10/16/95																	
1KB302BB630104	MONTHLY EFFLUENT REPORT - INPUT/VERIFY DATA 3.0D		10/17/95	10/19/95																	
1KB302BB630106	MONTHLY EFFLUENT REPORT - WRITE LETTER/GRAPHICS 2.0D		10/20/95	10/23/95																	
1KB302BB630108	MONTHLY EFFLUENT REPORT - COG. ENG REVIEW/APP 2.0D		10/24/95	10/25/95																	
1KB302BB630110	MONTHLY EFFLUENT REPORT - ISSUE REPORT 1.0D		10/26/95	10/26/95																	
1KB302BB6302	STACK TECHNICAL DESCRIPTIONS 120.0D		10/02/95	09/26/96																	
1KB302BB630202	STACK 296-B-5 30.0D		10/02/95	11/10/95																	
1KB302BB63020202	REVIEW DOCUMENTS 10.0D		10/02/95	10/13/95																	
1KB302BB63020204	PREPARE DESCRIPTIONS 20.0D		10/16/95	11/10/95																	
1KB302BB630204	STACK 296-B-10 30.0D		12/05/95	01/18/96																	
1KB302BB63020402	REVIEW DOCUMENTS 10.0D		12/05/95	12/18/95																	
1KB302BB63020404	PREPARE DESCRIPTIONS 20.0D		12/19/95	01/18/96																	
1KB302BB630206	STACK 296-B-13 30.0D		04/10/96	05/21/96																	
1KB302BB63020602	REVIEW DOCUMENTS 10.0D		04/10/96	04/23/96																	
1KB302BB63020604	PREPARE DESCRIPTIONS 20.0D		04/24/96	05/21/96																	
1KB302BB630206	UNREGISTERED STACKS 30.0D		06/15/96	09/26/96																	
1KB302BB63020602	REVIEW DOCUMENTS 10.0D		06/15/96	06/28/96																	
1KB302BB63020604	PREPARE DESCRIPTIONS 20.0D		06/29/96	09/26/96																	
					STRIP 7																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB302

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB302BB6303	ASAR PREPARATION 111.0D		12/04/95	09/06/96													
1KB302BB630302	STACK 291-B-1 22.0D		12/04/95	01/05/96													
1KB302BB63030202	REVIEW PAST ASAR 3.0D		12/04/95	12/06/95													
1KB302BB63030204	WALKDOWN SYSTEM 3.0D		12/07/95	12/11/95													
1KB302BB63030206	REVIEW DRAWINGS 3.0D		12/12/95	12/14/95													
1KB302BB63030208	UPDATE DRAWINGS 3.0D		12/15/95	12/19/95													
1KB302BB63030210	REPORT 10.0D		12/20/95	01/05/96													
1KB302BB630304	STACK 296-B-5 22.0D		02/06/96	03/07/96													
1KB302BB63030402	REVIEW PAST ASAR 3.0D		02/06/96	02/08/96													
1KB302BB63030404	WALKDOWN SYSTEM 3.0D		02/09/96	02/13/96													
1KB302BB63030406	REVIEW DRAWINGS 3.0D		02/14/96	02/16/96													
1KB302BB63030408	UPDATE DRAWINGS 3.0D		02/20/96	02/22/96													
1KB302BB63030410	REPORT 10.0D		02/23/96	03/07/96													
1KB302BB630308	STACK 296-B-10 22.0D		04/04/96	05/03/96													
1KB302BB63030802	REVIEW PAST ASAR 3.0D		04/04/96	04/08/96													
1KB302BB63030804	WALKDOWN SYSTEM 3.0D		04/09/96	04/11/96													
1KB302BB63030806	REVIEW DRAWINGS 3.0D		04/12/96	04/16/96													
1KB302BB63030808	UPDATE DRAWINGS 3.0D		04/17/96	04/19/96													
1KB302BB63030810	REPORT 10.0D		04/22/96	05/03/96													
1KB302BB630308	STACK 296-B-13 22.0D		06/05/96	07/08/96													
1KB302BB63030802	REVIEW PAST ASAR 3.0D		06/05/96	06/07/96													
1KB302BB63030804	WALKDOWN SYSTEM 3.0D		06/10/96	06/12/96													
1KB302BB63030806	REVIEW DRAWINGS 3.0D		06/13/96	06/17/96													
1KB302BB63030808	UPDATE DRAWINGS 3.0D		06/18/96	06/20/96													
1KB302BB63030810	REPORT 10.0D		06/21/96	07/06/96													
1KB302BB630310	UNREGISTERED STACKS 22.0D		08/07/96	09/08/96													
1KB302BB63031002	REVIEW PAST ASAR 3.0D		08/07/96	08/09/96													
1KB302BB63031004	WALKDOWN SYSTEM 3.0D		08/12/96	08/14/96													
1KB302BB63031006	REVIEW DRAWINGS 3.0D		08/15/96	08/19/96													
1KB302BB63031008	UPDATE DRAWINGS 3.0D		08/20/96	08/22/96													
1KB302BB63031010	REPORT 10.0D		08/23/96	09/06/96													
1KB302BB630312	CBC 22.0D		12/05/95	01/08/96													
1KB302BB63031202	REVIEW PAST ASAR 3.0D		12/05/95	12/07/95													
1KB302BB63031204	WALKDOWN SYSTEM 3.0D		12/08/95	12/12/95													
1KB302BB63031206	REVIEW DRAWINGS 3.0D		12/13/95	12/15/95													
1KB302BB63031208	UPDATE DRAWINGS 3.0D		12/18/95	12/20/95													
1KB302BB63031210	REPORT 10.0D		12/21/95	01/08/96													
1KB302BB630314	BCE 22.0D		04/03/96	05/02/96													
1KB302BB63031402	REVIEW PAST ASAR 3.0D		04/03/96	04/05/96													
1KB302BB63031404	WALKDOWN SYSTEM 3.0D		04/08/96	04/10/96													
1KB302BB63031406	REVIEW DRAWINGS 3.0D		04/11/96	04/15/96													
					STRIP 6												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

THREE YEAR
Grph: 1KB302

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1KB302BB63031408	UPDATE DRAWINGS 3.0D		04/16/96	04/18/96																
1KB302BB63031410	REPORT 10.0D		04/19/96	05/02/96																
1KB302BB630316	BCP/BCS 22.0D		08/07/96	09/06/96																
1KB302BB63031602	REVIEW PAST ASAR 3.0D		08/07/96	08/09/96																
1KB302BB63031604	WALKDOWN SYSTEM 3.0D		08/12/96	08/14/96																
1KB302BB63031606	REVIEW DRAWINGS 3.0D		08/15/96	08/19/96																
1KB302BB63031608	UPDATE DRAWINGS 3.0D		08/20/96	08/22/96																
1KB302BB63031610	REPORT 10.0D		08/23/96	09/06/96																
1KB302BB6305	REVISE FEMP 106.0D		05/01/96	09/30/96																
1KB302BB630502	REVIEW FEMP 5.0D		05/01/96	05/07/96																
1KB302BB630504	FACILITY & SYSTEM DESCRIPTION CORRECTIONS 25.0D		05/08/96	06/12/96																
1KB302BB63050402	REVIEW RELEVANT DOC.'S & IMPLIMENT CHANGES 13.0D		05/08/96	05/24/96																
1KB302BB63050404	COLLECT RELEVANT INFO. & IMPLIMENT CHANGES 12.0D		05/28/96	06/12/96																
1KB302BB630506	UPDATE/CREATE FIGURES AND TABLES 15.0D		06/13/96	07/03/96																
1KB302BB63050602	REVIEW RELEVANT DOC.'S & IMPLIMENT CHANGES 10.0D		06/13/96	06/26/96																
1KB302BB63050604	COLLECT/REVIEW DATA & IMPLIMENT CHANGES 5.0D		06/27/96	07/03/96																
1KB302BB630508	COMPLETE REVISION DRAFT 10.0D		07/08/96	07/19/96																
1KB302BB630510	ROUTE DRAFT FOR COMMENTS 15.0D		07/22/96	08/09/96																
1KB302BB630512	INCORPORATE COMMENTS 10.0D		08/12/96	08/23/96																
1KB302BB630514	OBTAIN APPROVALS 10.0D		08/26/96	09/09/96																
1KB302BB630516	FINAL PUBLICATION 16.0D		09/10/96	09/30/96																
1KB302BB6318	AIR EMISSIONS INVENTORY UPDATE 42.0D		10/02/95	04/29/96																
1KB302BB631801	AIR EMISSIONS INVENTORY UPDATE - REVIEW DOCUMENT 7.0D		10/02/95	10/10/95																
1KB302BB631802	AIR EMISSIONS INV UPDATE - EVAL SOURCE CHANGES 7.0D		10/11/95	10/19/95																
1KB302BB631803	AIR EMISSIONS INV UPDATE - UPDATE DOCUMENTS 7.0D		10/20/95	10/30/95																
1KB302BB631804	AIR EMISSIONS INVENTORY UPDATE - REVIEW DOCUMENT 7.0D		04/01/96	04/09/96																
1KB302BB631805	AIR EMISSIONS INV UPDATE - EVALUATE SOURCE CHANGE 7.0D		04/10/96	04/18/96																
1KB302BB631806	AIR EMISSIONS INV UPDATE - UPDATE DOCUMENTS 7.0D		04/19/96	04/29/96																
1KB302BB71	OPERATE EFFLUENT SYSTEMS 249.0D		09/30/96	09/26/97																
1KB302BB72	EFFLUENT SAMPLING/CHARACTERIZATION 249.0D		09/30/96	09/26/97																
1KB302BB73	SUPPORT 249.0D		09/30/96	09/26/97																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB303

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303	SOLID WASTE MANAGEMENT 251.0D		10/03/94	10/02/95																
1KB303AA	CELL 4 MANAGEMENT - CELL LOADING 248.0D		10/03/94	09/27/95																
1KB303AA02	PACKAGE "A" CELL WASTE 206.0D		11/01/94	08/28/95																
1KB303AA0202	PKG "A" CELL WASTE FOR NOVEMBER 20.0D		11/01/94	11/30/94																
1KB303AA0203	PKG "A" CELL WASTE FOR DECEMBER 20.0D		12/01/94	12/30/94																
1KB303AA0204	PKG "A" CELL WASTE FOR JANUARY 21.0D		01/03/95	01/31/95																
1KB303AA0205	PKG "A" CELL WASTE FOR FEBRUARY 19.0D		02/01/95	02/28/95																
1KB303AA0206	PKG "A" CELL WASTE FOR MARCH 21.0D		03/01/95	03/29/95																
1KB303AA0207	PKG "A" CELL WASTE FOR APRIL 21.0D		03/30/95	04/27/95																
1KB303AA0208	PKG "A" CELL WASTE FOR MAY 21.0D		04/28/95	05/26/95																
1KB303AA0209	PKG "A" CELL WASTE FOR JUNE 21.0D		05/30/95	06/27/95																
1KB303AA0210	PKG "A" CELL WASTE FOR JULY 19.0D		06/28/95	07/26/95																
1KB303AA0211	PKG "A" CELL WASTE FOR AUGUST 23.0D		07/27/95	08/28/95																
1KB303AA04	DELIVER 10 CONTAINERS 188.0D		12/01/94	08/30/95																
1KB303AA0402	DELIVER 1 DRUM OF A CELL WASTE FOR DECEMBER 20.0D		12/01/94	12/30/94																
1KB303AA0403	DELIVER 1 DRUM OF A CELL WASTE FOR JANUARY 21.0D		01/03/95	01/31/95																
1KB303AA0404	DELIVER 1 DRUM OF A CELL WASTE FOR FEBRUARY 19.0D		02/01/95	02/28/95																
1KB303AA0405	DELIVER 1 DRUM OF A CELL WASTE FOR MARCH 23.0D		03/01/95	03/31/95																
1KB303AA0406	DELIVER 1 DRUM OF A CELL WASTE FOR APRIL 20.0D		04/03/95	04/28/95																
1KB303AA0407	DELIVER 1 DRUM OF A CELL WASTE FOR MAY 21.0D		05/01/95	05/30/95																
1KB303AA0408	DELIVER 1 DRUM OF A CELL WASTE FOR JUNE 22.0D		05/31/95	06/29/95																
1KB303AA0409	DELIVER 1 DRUM OF A CELL WASTE FOR JULY 19.0D		06/30/95	07/28/95																
1KB303AA0410	DELIVER 1 DRUM OF A CELL WASTE FOR AUGUST 23.0D		07/31/95	08/30/95																
1KB303AA06	CELL 4 INSPECTIONS 248.0D		10/03/94	09/27/95																
1KB303AA0601	CELL 4 INSPECTION FOR OCTOBER 21.0D		10/03/94	10/31/94																
1KB303AA0602	CELL 4 INSPECTION FOR NOVEMBER 20.0D		11/01/94	11/30/94																
1KB303AA0603	CELL 4 INSPECTION FOR DECEMBER 21.0D		12/01/94	01/03/95																
1KB303AA0604	CELL 4 INSPECTION FOR JANUARY 21.0D		01/03/95	01/31/95																
1KB303AA0605	CELL 4 INSPECTION FOR FEBRUARY 19.0D		02/01/95	02/28/95																
1KB303AA0606	CELL 4 INSPECTION FOR MARCH 23.0D		03/01/95	03/31/95																
1KB303AA0607	CELL 4 INSPECTION FOR APRIL 20.0D		04/03/95	04/28/95																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303AA0608	CELL 4 INSPECTION FOR MAY 21.0D		05/01/95	05/30/95																
1KB303AA0609	CELL 4 INSPECTION FOR JUNE 21.0D		06/01/95	06/29/95																
1KB303AA0610	CELL 4 INSPECTION FOR JULY 19.0D		07/05/95	07/31/95																
1KB303AA0611	CELL 4 INSPECTION FOR AUGUST 21.0D		08/01/95	08/29/95																
1KB303AA0612	CELL 4 INSPECTION FOR SEPTEMBER 18.0D		09/01/95	09/27/95																
1KB303AA62	PACKAGE "A" CELL WASTE 206.0D		11/01/95	08/27/96																
1KB303AA6202	PKG "A" CELL WASTE FOR NOVEMBER 20.0D		11/01/95	11/30/95																
1KB303AA6203	PKG "A" CELL WASTE FOR DECEMBER 20.0D		12/01/95	01/02/96																
1KB303AA6204	PKG "A" CELL WASTE FOR JANUARY 21.0D		01/03/96	01/31/96																
1KB303AA6205	PKG "A" CELL WASTE FOR FEBRUARY 19.0D		02/01/96	02/28/96																
1KB303AA6206	PKG "A" CELL WASTE FOR MARCH 21.0D		02/29/96	03/28/96																
1KB303AA6207	PKG "A" CELL WASTE FOR APRIL 21.0D		03/29/96	04/26/96																
1KB303AA6208	PKG "A" CELL WASTE FOR MAY 21.0D		04/29/96	05/28/96																
1KB303AA6209	PKG "A" CELL WASTE FOR JUNE 21.0D		05/29/96	06/26/96																
1KB303AA6210	PKG "A" CELL WASTE FOR JULY 19.0D		06/27/96	07/25/96																
1KB303AA6211	PKG "A" CELL WASTE FOR AUGUST 23.0D		07/26/96	08/27/96																
1KB303AA64	DELIVER 10 CONTAINERS 188.0D		12/01/95	08/29/96																
1KB303AA6402	DELIVER 1 DRUM OF A CELL WASTE FOR DECEMBER 20.0D		12/01/95	01/02/96																
1KB303AA6403	DELIVER 1 DRUM OF A CELL WASTE FOR JANUARY 21.0D		01/03/96	01/31/96																
1KB303AA6404	DELIVER 1 DRUM OF A CELL WASTE FOR FEBRUARY 19.0D		02/01/96	02/28/96																
1KB303AA6405	DELIVER 1 DRUM OF A CELL WASTE FOR MARCH 23.0D		02/29/96	04/01/96																
1KB303AA6406	DELIVER 1 DRUM OF A CELL WASTE FOR APRIL 20.0D		04/02/96	04/29/96																
1KB303AA6407	DELIVER 1 DRUM OF A CELL WASTE FOR MAY 21.0D		04/30/96	05/29/96																
1KB303AA6408	DELIVER 1 DRUM OF A CELL WASTE FOR JUNE 22.0D		05/30/96	06/28/96																
1KB303AA6409	DELIVER 1 DRUM OF A CELL WASTE FOR JULY 19.0D		07/01/96	07/29/96																
1KB303AA6410	DELIVER 1 DRUM OF A CELL WASTE FOR AUGUST 23.0D		07/30/96	08/29/96																
1KB303AA66	CELL 4 INSPECTIONS 242.0D		10/02/95	09/26/96																
1KB303AA6601	CELL 4 INSPECTION FOR OCTOBER 21.0D		10/02/95	10/30/95																
1KB303AA6602	CELL 4 INSPECTION FOR NOVEMBER 20.0D		11/01/95	11/30/95																
1KB303AA6603	CELL 4 INSPECTION FOR DECEMBER 21.0D		12/01/95	01/03/96																
1KB303AA6604	CELL 4 INSPECTION FOR JANUARY 21.0D		01/02/96	01/30/96																
1KB303AA6605	CELL 4 INSPECTION FOR FEBRUARY 19.0D		02/01/96	02/28/96																
1KB303AA6606	CELL 4 INSPECTION FOR MARCH 23.0D		03/01/96	04/02/96																
1KB303AA6607	CELL 4 INSPECTION FOR APRIL 20.0D		04/03/96	04/30/96																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303AA6608	CELL 4 INSPECTION FOR MAY	21.0D	05/01/96	05/30/96																
1KB303AA6609	CELL 4 INSPECTION FOR JUNE	21.0D	06/03/96	07/01/96																
1KB303AA6610	CELL 4 INSPECTION FOR JULY	19.0D	07/08/96	08/01/96																
1KB303AA6611	CELL 4 INSPECTION FOR AUGUST	21.0D	08/01/96	08/29/96																
1KB303AA6612	CELL 4 INSPECTION FOR SEPTEMBER	18.0D	09/03/96	09/26/96																
1KB303AA72	PACKAGE "A" CELL WASTE	206.0D	09/30/96	07/28/97																
1KB303AA74	DELIVER 10 CONTAINERS	188.0D	09/30/96	06/30/97																
1KB303AA76	CELL 4 INSPECTIONS	23.0D	09/30/96	10/31/96																
1KB303BB	REMOTE HANDLED BURIAL - BOX MODIFICATION	248.0D	10/03/94	09/27/95																
1KB303BB02	MODIFY REMOTE HANDLED BURIAL BOXES	164.0D	10/03/94	05/26/95																
1KB303BB0201	MODIFY REMOTE HANDLED BURIAL BOX #2	40.0D	10/03/94	11/29/94																
1KB303BB0202	MODIFY REMOTE HANDLED BURIAL BOX #3	40.0D	12/01/94	01/30/95																
1KB303BB0203	MODIFY REMOTE HANDLED BURIAL BOX #4	40.0D	02/01/95	03/29/95																
1KB303BB0204	MODIFY REMOTE HANDLED BURIAL BOX #5	40.0D	04/03/95	05/26/95																
1KB303BB03	FABRICATE THE CRADLE'S FOR R.H.B. BOXES	186.0D	10/03/94	06/26/95																
1KB303BB0301	FABRICATE THE CRADLE FOR THE 1ST QUARTER	61.0D	10/03/94	12/30/94																
1KB303BB0302	FABRICATE THE CRADLE FOR THE 2ND QUARTER	62.0D	01/03/95	03/30/95																
1KB303BB0303	FABRICATE THE CRADLE FOR THE 3RD QUARTER	62.0D	04/03/95	06/26/95																
1KB303BB04	PACKAGE AND SHIP REMOTE HANDLED BURIAL BOXES	248.0D	10/03/94	09/27/95																
1KB303BB0402	PACKAGE AND SHIP ONE R.H.B. 1ST QUARTER	62.0D	10/03/94	01/03/95																
1KB303BB0403	MILESTONE: TRP-95- PERFORM R.H. BURIAL	0.0D	12/19/94	12/18/94																
1KB303BB0404	PACKAGE AND SHIP ONE R.H.B. 2ND QUARTER	62.0D	01/04/95	03/31/95																
1KB303BB0406	PACKAGE AND SHIP ONE R.H.B. 3RD QUARTER	62.0D	04/03/95	06/26/95																
1KB303BB0408	PACKAGE AND SHIP ONE R.H.B. 4TH QUARTER	62.0D	06/29/95	09/27/95																
					STRIP 3															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB303

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303BB62	MODIFY REMOTE HANDLED BURIAL BOXES 160.0D		10/02/95	05/24/96																
1KB303BB6201	MODIFY REMOTE HANDLED BURIAL BOX #8 40.0D		10/02/95	11/28/95																
1KB303BB6202	MODIFY REMOTE HANDLED BURIAL BOX #7 40.0D		12/01/95	01/30/96																
1KB303BB6203	MODIFY REMOTE HANDLED BURIAL BOX #8 40.0D		02/01/96	03/28/96																
1KB303BB6204	MODIFY REMOTE HANDLED BURIAL BOX #8 40.0D		04/01/96	05/24/96																
1KB303BB63	FABRICATE THE CRADLE'S FOR R.H.B. BOXES 185.0D		10/02/95	06/26/96																
1KB303BB6301	FABRICATE THE CRADLE FOR THE 1ST QUARTER 61.0D		10/02/95	12/29/95																
1KB303BB6302	FABRICATE THE CRADLE FOR THE 2ND QUARTER 62.0D		01/02/96	03/28/96																
1KB303BB6303	FABRICATE THE CRADLE FOR THE 3RD QUARTER 62.0D		04/01/96	06/26/96																
1KB303BB64	PACKAGE AND SHIP REMOTE HANDLED BURIAL BOXES 248.0D		10/02/95	09/25/96																
1KB303BB6402	PACKAGE AND SHIP ONE R.H.B. 1ST QUARTER 62.0D		10/02/95	01/02/96																
1KB303BB6403	MILESTONE: TRP-96 PERFORM R.H. BURIAL 0.0D		12/18/95	12/15/95																
1KB303BB6404	PACKAGE AND SHIP ONE R.H.B. 2ND QUARTER 62.0D		01/03/96	03/29/96																
1KB303BB6406	PACKAGE AND SHIP ONE R.H.B. 3RD QUARTER 62.0D		04/01/96	06/26/96																
1KB303BB6408	PACKAGE AND SHIP ONE R.H.B. 4TH QUARTER 62.0D		08/27/96	09/25/96																
1KB303BB72	MODIFY REMOTE HANDLED BURIAL BOXES 40.0D		09/30/96	11/25/96																
1KB303BB73	FABRICATE THE CRADLE'S FOR R.H.B. BOXES 123.0D		09/30/96	03/28/97																
1KB303BB74	PACKAGE AND SHIP REMOTE HANDLED BURIAL BOXES 248.0D		09/30/96	09/25/97																
1KB303CC	WASTE STORAGE MANAGEMENT 251.0D		10/03/94	10/02/95																
1KB303CC02	WASTE STORAGE FOR B PLANT COMPLEX FOR FY95 249.0D		10/03/94	09/28/95																
1KB303CC0201	WASTE STORAGE AREA INSPECTIONS 13 1ST QUARTER 62.0D		10/03/94	01/03/95																
1KB303CC0202	WASTE STORAGE AREA INSPECTIONS 13 2ND QUARTER 62.0D		01/03/95	03/30/95																
1KB303CC0203	WASTE STORAGE AREA INSPECTIONS 13 3RD QUARTER 62.0D		04/03/95	06/28/95																
1KB303CC0204	WASTE STORAGE AREA INSPECTIONS 13 4TH QUARTER 61.0D		07/05/95	09/28/95																
					1994				1995				1996				1997			
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB303

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303CC06	251.0D	HOUSEKEEPING WASTE STORAGE & PACKAGING AREAS	10/03/94	10/02/95																
1KB303CC0601	20.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - OCTOBER	10/03/94	10/28/94																
1KB303CC0602	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - NOVEMBER	10/31/94	11/30/94																
1KB303CC0603	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - DECEMBER	12/01/94	01/03/95																
1KB303CC0604	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JANUARY	01/04/95	02/01/95																
1KB303CC0605	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - FEBRUARY	02/02/95	03/03/95																
1KB303CC0606	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - MARCH	03/06/95	04/03/95																
1KB303CC0607	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - APRIL	04/04/95	05/02/95																
1KB303CC0608	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - MAY	05/03/95	06/01/95																
1KB303CC0609	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JUNE	06/02/95	06/30/95																
1KB303CC0610	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JULY	07/05/95	08/02/95																
1KB303CC0611	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - AUGUST	08/03/95	08/31/95																
1KB303CC0612	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - SEPTEMBER	09/01/95	10/02/95																
1KB303CC82	246.0D	WASTE STORAGE FOR B PLANT COMPLEX FOR FY96	10/02/95	09/26/96																
1KB303CC8201	62.0D	WASTE STORAGE AREA INSPECTIONS 13 1ST QUARTER	10/02/95	01/02/96																
1KB303CC8202	62.0D	WASTE STORAGE AREA INSPECTIONS 13 2ND QUARTER	01/02/96	03/26/96																
1KB303CC8203	62.0D	WASTE STORAGE AREA INSPECTIONS 13 3RD QUARTER	04/01/96	06/26/96																
1KB303CC8204	61.0D	WASTE STORAGE AREA INSPECTIONS 13 4TH QUARTER	07/01/96	09/26/96																
1KB303CC86	251.0D	HOUSEKEEPING WASTE STORAGE & PACKAGING AREAS	10/02/95	09/30/96																
1KB303CC8601	20.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - OCTOBER	10/02/95	10/27/95																
1KB303CC8602	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - NOVEMBER	10/30/95	11/29/95																
1KB303CC8603	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - DECEMBER	11/30/95	01/02/96																
1KB303CC8604	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JANUARY	01/03/96	01/31/96																
1KB303CC8605	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - FEBRUARY	02/01/96	03/01/96																
1KB303CC8606	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - MARCH	03/04/96	04/01/96																
1KB303CC8607	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - APRIL	04/02/96	04/30/96																
1KB303CC8608	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - MAY	05/01/96	05/30/96																
1KB303CC8609	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JUNE	05/31/96	06/28/96																
1KB303CC8610	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - JULY	07/01/96	07/31/96																
1KB303CC8611	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - AUGUST	08/01/96	08/29/96																
1KB303CC8612	21.0D	HOUSEKEEPING 3 AREAS TWICE PER MONTH - SEPTEMBER	08/30/96	09/30/96																
1KB303CC72	62.0D	WASTE STORAGE FOR B PLANT COMPLEX FOR FY97	09/30/96	12/31/96																

STRIP 5

ACTIVITY	DESCRIPTION	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
DURATION	START	FINISH											
			1994		1995		1996		1997				

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DESCRIPTION	DURATION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303CC76	HOUSEKEEPING WASTE STORAGE & PACKAGING AREAS 251.0D		09/30/96	09/30/97																
1KB303DD	WASTE HANDLING MANAGEMENT 249.0D		10/03/94	09/28/95																
1KB303DD02	PACKAGE AND SHIP 220 WASTE CONTAINER FOR FY95 248.0D		10/03/94	09/27/95																
1KB303DD0201	PACKAGE AND SHIP 55 WASTE CONTAINER THE 1ST QTR. 62.0D		10/03/94	01/03/95																
1KB303DD0202	PACKAGE AND SHIP 55 WASTE CONTAINER THE 2ND QTR. 62.0D		01/04/95	03/31/95																
1KB303DD0203	PACKAGE AND SHIP 55 WASTE CONTAINER THE 3RD QTR. 62.0D		04/03/95	06/28/95																
1KB303DD0204	PACKAGE AND SHIP 55 WASTE CONTAINER THE 4TH QTR. 62.0D		06/29/95	09/27/95																
1KB303DD04	PACKAGE AND SHIPPING OUTSIDE SUPPORT 249.0D		10/03/94	09/28/95																
1KB303DD0402	B PLANT CANYON RADIONUCLIDE CHARACTERIZATION 115.0D		01/23/95	07/06/95																
1KB303DD0404	WASTE HANDLING PROCURE 249.0D		10/03/94	09/28/95																
1KB303DD0406	WASTE HANDLING/PROCURE/HMO 249.0D		10/03/94	09/28/95																
1KB303DD62	PACKAGE AND SHIP 220 WASTE CONTAINER FOR FY95 248.0D		10/02/95	09/25/96																
1KB303DD6201	PACKAGE AND SHIP 55 WASTE CONTAINER THE 1ST QTR. 62.0D		10/02/95	01/02/96																
1KB303DD6202	PACKAGE AND SHIP 55 WASTE CONTAINER THE 2ND QTR. 62.0D		01/03/96	03/29/96																
1KB303DD6203	PACKAGE AND SHIP 55 WASTE CONTAINER THE 3RD QTR. 62.0D		04/01/96	06/26/96																
1KB303DD6204	PACKAGE AND SHIP 55 WASTE CONTAINER THE 4TH QTR. 62.0D		06/27/96	09/25/96																
1KB303DD64	PACKAGE AND SHIPPING OUTSIDE SUPPORT 249.0D		10/02/95	09/26/96																
1KB303DD6402	B PLANT CANYON RADIONUCLIDE CHARACTERIZATION 115.0D		01/23/96	07/03/96																
1KB303DD6404	WASTE HANDLING PROCURE 249.0D		10/02/95	09/28/96																
1KB303DD6406	WASTE HANDLING/PROCURE/HMO 249.0D		10/02/95	09/25/96																
1KB303DD72	PACKAGE AND SHIP 220 WASTE CONTAINER FOR FY97 248.0D		09/30/96	09/25/97																
1KB303DD74	PACKAGE AND SHIPPING OUTSIDE SUPPORT 249.0D		09/30/96	08/26/97																
					STRIP 6															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303EE	DOCUMENTATION 249.0D		10/03/94	09/28/95																
1KB303EE02	FY95 SOLID WASTE ANNUAL SYSTEM ASSESSMENT RPT. 32.0D		07/17/95	08/29/95																
1KB303EE04	MAINTAIN WASTE CERTIFICATION PLAN 43.0D		06/05/95	08/04/95																
1KB303EE06	PROCEDURE REVISIONS 248.0D		10/03/94	09/25/95																
1KB303EE0602	MAINTAIN D/W STORAGE AREA INSECTION PROCEDURE 35.0D		10/03/94	11/18/94																
1KB303EE0604	MAINTAIN OPERATING PROCEDURES 211.0D		11/21/94	09/25/95																
1KB303EE08	THIRTY YEAR WASTE FORCAST 30.0D		06/05/95	07/18/95																
1KB303EE10	AUDITS & ASSESSMENTS 248.0D		10/03/94	09/25/95																
1KB303EE1002	SOLID WASTE MANAGEMENT ASSESSMENT 27.0D		10/03/94	11/08/94																
1KB303EE1004	ALL OTHER SOLID WASTE ASSESSMENTS 219.0D		11/09/94	09/25/95																
1KB303EE12	SARP REVISIONS 195.0D		12/05/94	09/13/95																
1KB303EE1202	SARP REVISIONS FOR 1ST HALF OF FY95 50.0D		12/05/94	02/15/95																
1KB303EE1204	SARP REVISIONS FOR 2ND HALF OF FY95 50.0D		07/05/95	09/13/95																
1KB303EE14	RIDS 15.0D		09/05/95	09/25/95																
1KB303EE16	PACKAGING AND TRANSPORTATION SUPPORT 249.0D		10/03/94	09/28/95																
1KB303EE6002	SOLID WASTE MANAGEMENT ASSESSMENT 27.0D		10/02/95	11/07/95																
1KB303EE6004	ALL OTHER SOLID WASTE ASSESSMENTS 219.0D		11/08/95	09/23/96																
					STRIP 7															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB303EE610	AUDITS & ASSESSMENTS 246.0D		10/02/95	09/23/96																
1KB303EE612	SARP REVISIONS 196.0D		10/02/95	07/12/96																
1KB303EE614	RIDS 15.0D		09/04/96	09/24/96																
1KB303EE616	PACKAGING AND TRANSPORTATION SUPPORT 249.0D		10/02/95	09/26/96																
1KB303EE62	FY96 SOLID WASTE ANNUAL SYSTEM ASSESSMENT RPT. 32.0D		07/17/96	08/29/96																
1KB303EE64	MAINTAIN WASTE CERTIFICATION PLAN 43.0D		06/05/96	08/06/96																
1KB303EE66	PROCEDURE REVISIONS 246.0D		10/03/95	09/24/96																
1KB303EE6602	MAINTAIN D/W STORAGE AREA INSECTION PROCEDURE 35.0D		10/03/95	11/20/95																
1KB303EE6604	MAINTAIN OPERATING PROCEDURES 211.0D		11/21/95	09/24/96																
1KB303EE68	THIRTY YEAR WASTE FORECAST 30.0D		06/05/96	07/18/96																
1KB303EE70	AUDITS & ASSESSMENTS 246.0D		09/30/96	09/23/97																
1KB303EE712	SARP REVISIONS 50.0D		09/30/96	12/11/96																
1KB303EE714	RIDS 15.0D		09/04/97	09/24/97																
1KB303EE716	PACKAGING AND TRANSPORTATION SUPPORT 249.0D		10/01/96	09/25/97																
1KB303EE72	FY97 SOLID WASTE ANNUAL SYSTEM ASSESSMENT RPT. 32.0D		07/17/97	08/29/97																
1KB303EE74	MAINTAIN WASTE CERTIFICATION PLAN 43.0D		06/05/97	08/06/97																
1KB303EE76	PROCEDURE REVISIONS 246.0D		09/30/96	09/23/97																
					STRIP 6															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB303

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
1KB303EE78	THIRTY YEAR WASTE FORCAST 30.0D		06/05/97	07/18/97																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB401

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB401	PROJECT MANAGEMENT AND SUPPORT 747.0D		10/03/94	09/26/97																
1KB401AA	CENTEC PROJECT "WESF EMERGENCY IN EXCHANGE" 747.0D		10/03/94	09/26/97																
1KB401AA01	PROJECT MANAGEMENT 249.0D		10/03/94	09/26/95																
1KB401AA61	PROJECT MANAGEMENT 249.0D		10/02/95	09/26/96																
1KB401AA71	CSP\HOT SIDE CLEAN-UP 249.0D		10/01/96	09/26/97																
1KB401BB	VALIDATE PROJECT W-059 249.0D		03/13/95	03/07/96																
1KB401CC71	CSP\WESF ISO 249.0D		10/01/96	09/26/97																
1KB401DD71	CSP\COLD SIDE CLEAN-UP 249.0D		10/01/96	09/26/97																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB402

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB402	ENVIRONMENTAL PROJECTS 498.0D		10/03/94	09/28/96																
1KB402AA	ENVIRONMENTAL PROJECT SUPPORT 128.0D		10/03/94	04/04/95																
1KB402AA02	ENVIRONMENTAL PROJECT SUPPORT 128.0D		10/03/94	04/04/95																
1KB402CC	LIQUID EFFLUENT PROJECT SUPPORT 498.0D		10/03/94	09/28/96																
1KB402CC01	PROJECT W-007H SUPPORT 123.0D		10/03/94	03/31/95																
1KB402CC0102	W-007H SUPPORT - 216-B-84 WIRE/TERM/ATP 10.0D		10/03/94	10/14/94																
1KB402CC0104	W-007H SUPPORT - WESP DRAIN REROUTE 75.0D		10/03/94	01/20/95																
1KB402CC0106	W-007H SUPPORT - INSTALL & TEST TK900 AND PIOPS 95.0D		10/03/94	02/17/95																
1KB402CC0108	W-007H SUPPORT - ASSEMBLE PUNCH LIST AND PLAN 10.0D		01/09/95	01/20/95																
1KB402CC0110	W-007H SUPPORT - COMPLETE PUNCH LIST 25.0D		01/16/95	02/17/95																
1KB402CC0112	W-007H SUPPORT - OACI SIGN OFF 10.0D		01/23/95	02/03/95																
1KB402CC0114	W-007H SUPPORT - COMPLETE EXCEPTIONS 30.0D		01/23/95	03/06/95																
1KB402CC0116	W-007H SUPPORT - COMPLETE AS-BUILT DRAWINGS 30.0D		01/23/95	03/06/95																
1KB402CC0118	W-007H SUPPORT - COMPLETE PROJECT CLOSE OUT 24.0D		02/27/95	03/30/95																
1KB402CC0120	MILESTONE: TRP-95- COMPLETE PROJECT W-007H 0.0D		03/31/95	03/31/95																
1KB402CC02	BCE/TEDF CONNECTION 194.0D		10/03/94	06/30/95																
1KB402CC0201	OPERATING PROCEDURES 105.0D		10/03/94	03/06/95																
1KB402CC020101	MODIFY TK-900 OPERATING PROCEDURE 2.0M		10/03/94	12/01/94																
1KB402CC020102	PREPARE BET/GAMMA OPERATING PROC. 2.0M		10/03/94	12/01/94																
1KB402CC020103	PREPARE MANNING SAMPLER OPER. PROC. 2.0M		10/03/94	12/01/94																
1KB402CC020104	ADD 216-B-84 TO SURVEILLANCE PROC. 3.0M		10/03/94	01/04/95																
1KB402CC020105	REVISE OPERATING SPECIFICATION DOC 4.0M		11/01/94	03/06/95																
1KB402CC0202	TRAINING 84.0D		10/03/94	02/02/95																
1KB402CC020201	PREPARE TRAINING PACKAGE 3.0M		10/03/94	01/04/95																
1KB402CC020202	TRAIN OPERATORS TO PROC. REVISIONS 3.0M		10/03/94	01/04/95																
1KB402CC020203	TRAIN OPERATORS TO FPMCS REVISIONS 3.0M		11/01/94	02/02/95																
1KB402CC0204	REVISE ESSENTIAL DRAWINGS 2.0M		01/03/95	03/02/95																
1KB402CC0205	FPMCS 3.0M		10/03/94	01/04/95																
1KB402CC020501	RECONFIGURE FPMCS 2.0M		10/03/94	12/01/94																
					STRIP 1															
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
 Grph: 1KB402

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB402CC020502	REVISE FPMCS CONTROL DOC. 2.0M		11/01/94	01/04/95																
1KB402CC0206	TESTING 5.0M		10/03/94	03/08/95																
1KB402CC020601	TK-900 OPERATIONAL TEST & REPORT 2.0M		10/03/94	12/01/94																
1KB402CC020602	PIOPS OPERATIONAL TEST & REPORT 2.0M		10/03/94	12/01/94																
1KB402CC020603	211-BA SAMPLER OTP & OTR 5.0M		10/03/94	03/08/95																
1KB402CC0207	MAINTENANCE 53.0D		10/03/94	01/04/95																
1KB402CC020701	PREPARE TK-900 PM PROCEDURE 3.0M		10/03/94	01/04/95																
1KB402CC020702	PREPARE TK-900 CALIB PROCEDURE 3.0M		10/03/94	01/04/95																
1KB402CC020703	PREPARE PIOPS CALIB. PROCEDURE 2.0M		10/03/94	12/01/94																
1KB402CC020704	PREPARE 211-BA PM PROCEDURE 1.0M		10/03/94	10/31/94																
1KB402CC020705	PREPARE 211-BA CALIB. PROCEDURE 2.0M		10/03/94	12/01/94																
1KB402CC020706	PREPARE 216-B-64 CALIB. PROCEDURE 2.0M		10/03/94	12/01/94																
1KB402CC020707	SET-UP VENDOR INFORMATION FILE 1.0M		10/03/94	10/31/94																
1KB402CC020708	SET-UP SPARE PARTS 2.0M		10/03/94	12/01/94																
1KB402CC0208	PERFORMANCE INDICATORS 187.0D		10/03/94	06/30/95																
1KB402CC020801	PREPARE PERFORMANCE INDICATORS 50.0D		10/03/94	12/13/94																
1KB402CC020802	COMPLETE PERFORMANCE INDICATORS 5.5M		12/14/94	05/31/95																
1KB402CC020803	COMPLETE TIE-IN TO TEDF 1.0M		06/01/95	06/29/95																
1KB402CC020804	MILESTONE: TRP-95- CEASE CHEM SEWER DISC. B POND 0.0M		06/30/95	06/30/95																
1KB402CC03	W-252 DESIGN 249.0D		10/03/94	09/28/95																
1KB402CC0301	W-252 DESIGN - ENG SUPPORT: ADV CONC/DEFIN DISIG 249.0D		10/03/94	09/28/95																
1KB402CC83	W-252 DESIGN 249.0D		10/02/95	09/28/96																
1KB402CC8301	W-252 DESIGN - ENG SUPPORT: ADV CONC/DEFIN DISIG 249.0D		10/02/95	09/28/96																
					1994				1995				1996				1997			
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB403

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB403	PROJECT W-059 4840.0H		10/03/94	09/26/97												
1KB403AA	PROJECT W-059 "B PLANT RETIRED HEPA FILTERS" 580.0D		10/03/94	09/26/97												
1KB403AA01	W-059 CONCEPTUAL DESIGN REPORT 109.0D		10/03/94	03/10/95												
1KB403AA02	VALIDATE PROJECT W-059 61.0D		03/13/95	06/06/95												
1KB403AA03	MILESTONE: BPC-95-43A COMPLETE CDR 0.0D		05/01/95	05/01/95												
1KB403AA04	MILESTONE: TRP-95- COMP. CDR / VENT UPGRADE 0.0D		05/31/95	05/31/95												
1KB403AA61	NEPA 100.0D		10/02/95	02/26/96												
1KB403AA62	PSAR 61.0D		02/27/96	05/21/96												
1KB403AA63	PROJECT MANAGEMENT 61.0D		10/02/95	12/29/95												
1KB403AA71	Project W-059 249.0D		10/01/96	09/26/97												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501	CESIUM RETURN PROGRAM-FY95 750.0D		10/03/94	09/28/97																
1KB501AA	NORMAL FORM (NF) CASK ACTIVITIES 838.0D		10/03/94	04/22/97																
1KB501AA02	MANAGE THE GE2000 CASK OPERATION REQ.'S DOCUMENT 249.0D		10/03/94	09/28/95																
1KB501AA0201	REV. & UPDATE IOTEC/H/WESF CASK OPE'S. PROCEDURE 10.0D		07/05/95	07/18/95																
1KB501AA0202	ISSUE SD DOC. FOR DRY RUN AT WEST/IOTEC 10.0D		10/03/94	10/14/94																
1KB501AA0203	PERFORM MISC. CONSULTING W/G.E. 249.0D		10/03/94	09/28/95																
1KB501AA04	ISSUE THE GE2000 CASK EMERGENCY USE PLAN 140.0D		01/16/95	09/07/95																
1KB501AA0401	ISSUE GE 2000 CASK EMERGENCY USE PLAN 20.0D		01/16/95	02/10/95																
1KB501AA0402	MARKET SURVEY OF CRANE CONT. (ARECO) 20.0D		06/01/95	06/28/95																
1KB501AA0403	REVIEW, UPDATE AND ISSUE OVERPACK OPS.PRO. 20.0D		02/13/95	03/13/95																
1KB501AA0404	PROCURE LONG LEAD ITEMS 100.0D		04/17/95	09/07/95																
1KB501AA62	MANAGE THE GE2000 CASK OPERATION REQ.'S DOCUMENT 249.0D		10/02/95	09/28/96																
1KB501AA74	ISSUE THE GE2000 CASK EMERGENCY USE PLAN 140.0D		09/30/96	04/22/97																
1KB501BB	SPECIAL FORM (SF) CASK ACTIVITIES 747.0D		10/03/94	09/28/97																
1KB501BB02	CONDUCT PERFORMANCE/ANNUAL TESTING ON BUSS CASK 60.0D		10/03/94	09/15/95																
1KB501BB0201	PERFORM 5 ANNUAL PM TESTING'S PER/BUSS CASK SARP 10.0D		09/01/95	09/15/95																
1KB501BB0202	PERFORM CLASS A/B EXAM ON TRAILER & REPAIR 5.0D		09/01/95	09/08/95																
1KB501BB0203	PERFORM I1 CASK & EQUIPMENT/PER MAINT.MANUAL 55.0D		10/03/94	09/08/95																
1KB501BB0204	MILESTONE: RPC-95-51A COMP. ANNUAL TESTING B/C 0.0D		09/15/95	09/15/95																
1KB501BB04	MAINT. CURRENT CoC ON BUSS CASK 249.0D		10/03/94	09/28/95																
1KB501BB0401	PREP. DOC FOR DOE&NRC RESOLVE Q.&I. AS ASKED 80.0D		10/03/94	01/27/95																
1KB501BB0402	MAINTAIN FILE W/CURRENT SARP,COC,TEST DOC. 249.0D		10/03/94	09/28/95																
1KB501BB0403	CONVER SNL-SARP ELECTRONIC FILE TO WP51FILE 20.0D		06/01/95	06/28/95																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 1			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994					1995					1996					1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501BB0404	ASSIST DOE ON CAPSULE SF ISSUE 249.0D		10/03/94	09/28/95																
1KB501BB06	MAINTAIN THE BUSS CASK USER PROGRAM PLAN 90.0D		10/03/94	02/15/95																
1KB501BB0801	REVIEW THE BCUP FOR UPDATING 20.0D		10/03/94	10/28/94																
1KB501BB0802	ISSUE A REVISED BCUPP DOCUMENT 10.0D		10/31/94	11/11/94																
1KB501BB0603	MANAGE SPARE PARTS INVENTORY FOR BUSS CASK 60.0D		11/14/94	02/10/95																
1KB501BB0604	MILESTONE: ISSUE REVISED B/C REQ.'S DOC. 0.0D		02/15/95	02/15/95																
1KB501BB08	PROVIDE RECORD MANG.ON SHIPPING DOC./IOTEC/WESF 0.0D		10/03/94	09/28/95																
1KB501BB0801	SUPPORTING DOC. SHIPMENT # 1 10.0D		11/14/94	11/29/94																
1KB501BB0802	SUPPORTING DOC. SHIPMENT # 2 10.0D		11/14/94	11/29/94																
1KB501BB0803	SUPPORTING DOC. SHIPMENT # 3 10.0D		12/02/94	12/16/94																
1KB501BB0804	SUPPORTING DOC. SHIPMENT # 4 10.0D		12/30/94	01/16/95																
1KB501BB0805	SUPPORTING DOC. SHIPMENT # 5 10.0D		01/30/95	02/13/95																
1KB501BB0806	SUPPORTING DOC. SHIPMENT # 6 10.0D		02/17/95	03/03/95																
1KB501BB0807	SUPPORTING DOC. SHIPMENT # 7 10.0D		03/09/95	03/23/95																
1KB501BB0808	SUPPORTING DOC. SHIPMENT # 8 10.0D		03/29/95	04/11/95																
1KB501BB0809	SUPPORTING DOC. SHIPMENT # 9 10.0D		04/17/95	05/01/95																
1KB501BB0811	UPDATE EDS FOR SHIPMENT # 1 5.0D		11/30/94	12/06/94																
1KB501BB0812	UPDATE EDS FOR SHIPMENT # 2 5.0D		11/30/94	12/06/94																
1KB501BB0813	UPDATE EDS FOR SHIPMENT # 3 5.0D		12/16/94	12/27/94																
1KB501BB0814	UPDATE EDS FOR SHIPMENT # 4 5.0D		01/16/95	01/23/95																
1KB501BB0815	UPDATE EDS FOR SHIPMENT # 5 5.0D		02/13/95	02/21/95																
1KB501BB0816	UPDATE EDS FOR SHIPMENT # 6 5.0D		03/06/95	03/10/95																
1KB501BB0817	UPDATE EDS FOR SHIPMENT # 7 5.0D		03/23/95	03/30/95																
1KB501BB0818	UPDATE EDS FOR SHIPMENT # 8 5.0D		04/12/95	04/18/95																
1KB501BB0819	UPDATE EDS FOR SHIPMENT # 9 5.0D		05/01/95	05/08/95																
1KB501BB0825	MAINTAIN FILE OF ALL ABOVE DOCUMENTATION 249.0D		10/03/94	09/28/95																
1KB501BB62	CONDUCT PERFORMANCE/ANNUAL TESTING ON BUSS CASK 60.0D		10/02/95	12/28/95																
1KB501BB64	MAINT. CURRENT CoC ON BUSS CASK 249.0D		10/02/95	09/26/96																
1KB501BB68	PROVIDE RECORD MANG.ON SHIPPING DOC./IOTEC/WESF 249.0D		10/02/95	09/26/96																

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501BB74	MAINT. CURRENT CoC ON BUSS CASK 249.0D		09/30/96	09/28/97																
1KB501CC	WESF PREPAREDNESS 747.0D		10/03/94	09/26/97																
1KB501CC02	MAINTAIN BUSS CASK UNLOADING PROCEDURES. 60.0D		10/03/94	07/13/95																
1KB501CC0201	ISSUE 6 PROC. CHANGES AGAINST WESF UNLOADING 30.0D		10/03/94	06/20/95																
1KB501CC0202	INCORPORATE CHANGES TO PROC. INTO 6 PROC. REV.'S 30.0D		10/24/94	07/13/95																
1KB501CC06	MAINTAIN WESF PREPAREDNESS TO RECEIVE BUSS CASK 249.0D		10/03/94	09/28/95																
1KB501CC0601	PERFORM CLASS A & B ON FORKLIFT 10.0D		12/15/94	06/21/95																
1KB501CC0602	MAINT. 25&15 TON CRANES / CORRECTIVE MAINTENANCE 249.0D		10/03/94	09/28/95																
1KB501CC0603	MAINT. PM RECORDS AT WESF/UPDATE ONCE PER/MONTH 249.0D		10/03/94	09/28/95																
1KB501CC0604	MAINT. G CELL PREPAREDNESS 47.0D		10/03/94	08/16/95																
1KB501CC0605	MAINTAIN POOL CELL READINESS 249.0D		10/03/94	09/28/95																
1KB501CC0606	MOVE & PACKAGE RAD.WASTE IN WESF CANYON 48.0D		10/03/94	08/23/95																
1KB501CC0607	PERFORM WEEKLY TICKLER TO SUPPORT CRP 234.0D		10/03/94	09/07/95																
1KB501CC0608	PERFORM WESF READINESS SURVEILLANC ACT. 249.0D		10/03/94	09/28/95																
1KB501CC08	MAINTAIN OPERATOR BUSS/GE2000 CERT. TRAINING PKG 100.0D		10/03/94	03/28/95																
1KB501CC0801	REVIEW PACKAGE & UPDATE & ISSUE REVISEC PKGS. 20.0D		01/03/95	01/30/95																
1KB501CC0802	TRAIN 3 OPERATORS IN BUSS CASK CERTIFICATIONS 40.0D		01/31/95	03/28/95																
1KB501CC0803	MAINTAIN FORKLIFT TRAINING CERTIFICATION 40.0D		10/03/94	11/29/94																
1KB501CC09	MAINTAIN WESF SAR 249.0D		10/03/94	09/28/95																
1KB501CC0901	ASSEMBLE/MAINTAIN CONTROLLED COPY OF SAR 249.0D		10/03/94	09/28/95																
1KB501CC0902	PERFORM 20 USQ SCREENING AGAINST OPS CHANGE DOC. 249.0D		10/03/94	09/28/95																
1KB501CC10	UNLOAD 1ST IOTEC BUSS CASK SHIPMENTS. 7.5D		10/18/94	10/27/94																
1KB501CC1001	RECEIPT INSPECTION ON BUSS CASK SHIPMENT 0.5D		10/18/94	10/18/94																
1KB501CC1002	DISASSEMBLE BUSS CASK SHIPMENTS 0.5D		10/18/94	10/18/94																
1KB501CC1003	TRANSPORT BUSS CASK TO G-CELL 1.0D		10/19/94	10/19/94																
1KB501CC1004	UNLOADING, TESTING & STORAGE OF CAPSULES 1.0D		10/20/94	10/20/94																
					STRIP 3															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501CC1005	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD 1.0D		10/21/94	10/21/94																
1KB501CC1006	DECON. RAD SURVEY & ASSEMBLE BUSS CASK 1.0D		10/24/94	10/24/94																
1KB501CC1007	SHIP BUSS CASK BACK TO IOTECH 0.5D		10/25/94	10/25/94																
1KB501CC1008	TROUBLE SHOOT OPERATION PROBLEMS 2.0D		10/25/94	10/27/94																
1KB501CC11	UNLOAD 2ND IOTECH BUSS CASK SHIPMENTS. 7.5D		11/04/94	11/15/94																
1KB501CC1101	RECEIPT INSPECTION ON BUSS CASK SHIPMENT 0.5D		11/04/94	11/04/94																
1KB501CC1102	DISASSEMBLE BUSS CASK SHIPMENTS 0.5D		11/07/94	11/07/94																
1KB501CC1103	TRANSPORT BUSS CASK TO G-CELL 1.0D		11/07/94	11/08/94																
1KB501CC1104	UNLOADING, TESTING & STORAGE OF CAPSULES 1.0D		11/08/94	11/09/94																
1KB501CC1105	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD 1.0D		11/09/94	11/10/94																
1KB501CC1106	DECON. RAD SURVEY & ASSEMBLE BUSS CASK 1.0D		11/10/94	11/11/94																
1KB501CC1107	SHIP BUSS CASK BACK TO IOTECH 0.5D		11/11/94	11/11/94																
1KB501CC1108	TROUBLE SHOOT OPERATION PROBLEMS 2.0D		11/14/94	11/15/94																
1KB501CC12	UNLOAD 3RD IOTECH BUSS CASK SHIPMENTS. 7.5D		11/23/94	12/06/94																
1KB501CC1201	RECEIPT INSPECTION ON BUSS CASK SHIPMENT 0.5D		11/23/94	11/23/94																
1KB501CC1202	DISASSEMBLE BUSS CASK SHIPMENTS 0.5D		11/23/94	11/23/94																
1KB501CC1203	TRANSPORT BUSS CASK TO G-CELL 1.0D		11/28/94	11/28/94																
1KB501CC1204	UNLOADING, TESTING & STORAGE OF CAPSULES 1.0D		11/29/94	11/29/94																
1KB501CC1205	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD 1.0D		11/30/94	11/30/94																
1KB501CC1206	DECON. RAD SURVEY & ASSEMBLE BUSS CASK 0.5D		12/01/94	12/01/94																
1KB501CC1207	SHIP BUSS CASK BACK TO IOTECH 1.0D		12/01/94	12/02/94																
1KB501CC1208	TROUBLE SHOOT OPERATION PROBLEMS 2.0D		12/02/94	12/06/94																
1KB501CC13	UNLOAD 4TH IOTECH BUSS CASK SHIPMENTS. 7.5D		12/21/94	01/04/95																
1KB501CC1301	RECEIPT INSPECTION ON BUSS CASK SHIPMENT 0.5D		12/21/94	12/21/94																
1KB501CC1302	DISASSEMBLE BUSS CASK SHIPMENTS 0.5D		12/21/94	12/21/94																
1KB501CC1303	TRANSPORT BUSS CASK TO G-CELL 1.0D		12/22/94	12/22/94																
1KB501CC1304	UNLOADING, TESTING & STORAGE OF CAPSULES 1.0D		12/27/94	12/27/94																
1KB501CC1305	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD 1.0D		12/28/94	12/28/94																
1KB501CC1306	DECON. RAD SURVEY & ASSEMBLE BUSS CASK 1.0D		12/29/94	12/29/94																
1KB501CC1307	SHIP BUSS CASK BACK TO IOTECH 0.5D		12/30/94	12/30/94																
1KB501CC1308	TROUBLE SHOOT OPERATION PROBLEMS 2.0D		12/30/94	01/04/95																
1KB501CC14	UNLOAD 5TH IOTECH BUSS CASK SHIPMENTS. 7.5D		01/23/95	02/01/95																
					STRIP 4															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501CC1401	0.5D	RECEIPT INSPECTION ON BUSS CASK SHIPMENT	01/23/95	01/23/95												
1KB501CC1402	0.5D	DISASSEMBLE BUSS CASK SHIPMENTS	01/23/95	01/23/95												
1KB501CC1403	1.0D	TRANSPORT BUSS CASK TO G-CELL	01/24/95	01/24/95												
1KB501CC1404	1.0D	UNLOADING, TESTING & STORAGE OF CAPSULES	01/25/95	01/25/95												
1KB501CC1405	1.0D	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD	01/26/95	01/26/95												
1KB501CC1406	1.0D	DECON, RAD SURVEY & ASSEMBLE BUSS CASK	01/27/95	01/27/95												
1KB501CC1407	0.5D	SHIP BUSS CASK BACK TO IOTECH	01/30/95	01/30/95												
1KB501CC1408	2.0D	TROUBLE SHOOT OPERATION PROBLEMS	01/30/95	02/01/95												
1KB501CC1409	0.0D	MILESTONE: BPC-95-51C COMP. TOTAL OF 5 B/C	02/01/95	02/01/95												
1KB501CC15	7.5D	UNLOAD 6TH IOTECH BUSS CASK SHIPMENTS.	02/09/95	02/21/95												
1KB501CC1501	0.5D	RECEIPT INSPECTION ON BUSS CASK SHIPMENT	02/09/95	02/09/95												
1KB501CC1502	0.5D	DISASSEMBLE BUSS CASK SHIPMENTS	02/10/95	02/10/95												
1KB501CC1503	1.0D	TRANSPORT BUSS CASK TO G-CELL	02/10/95	02/13/95												
1KB501CC1504	1.0D	UNLOADING, TESTING & STORAGE OF CAPSULES	02/13/95	02/14/95												
1KB501CC1505	1.0D	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD	02/14/95	02/15/95												
1KB501CC1506	1.0D	DECON, RAD SURVEY & ASSEMBLE BUSS CASK	02/15/95	02/16/95												
1KB501CC1507	0.5D	SHIP BUSS CASK BACK TO IOTECH	02/16/95	02/16/95												
1KB501CC1508	2.0D	TROUBLE SHOOT OPERATION PROBLEMS	02/17/95	02/21/95												
1KB501CC16	7.5D	UNLOAD 7TH IOTECH BUSS CASK SHIPMENTS.	03/02/95	03/13/95												
1KB501CC1601	0.5D	RECEIPT INSPECTION ON BUSS CASK SHIPMENT	03/02/95	03/02/95												
1KB501CC1602	0.5D	DISASSEMBLE BUSS CASK SHIPMENTS	03/02/95	03/02/95												
1KB501CC1603	1.0D	TRANSPORT BUSS CASK TO G-CELL	03/03/95	03/03/95												
1KB501CC1604	1.0D	UNLOADING, TESTING & STORAGE OF CAPSULES	03/06/95	03/06/95												
1KB501CC1605	1.0D	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD	03/07/95	03/07/95												
1KB501CC1606	1.0D	DECON, RAD SURVEY & ASSEMBLE BUSS CASK	03/08/95	03/08/95												
1KB501CC1607	0.5D	SHIP BUSS CASK BACK TO IOTECH	03/09/95	03/09/95												
1KB501CC1608	2.0D	TROUBLE SHOOT OPERATION PROBLEMS	03/09/95	03/13/95												
1KB501CC17	7.5D	UNLOAD 8TH IOTECH BUSS CASK SHIPMENTS.	03/21/95	03/30/95												
1KB501CC1701	0.5D	RECEIPT INSPECTION ON BUSS CASK SHIPMENT	03/21/95	03/21/95												
1KB501CC1702	0.5D	DISASSEMBLE BUSS CASK SHIPMENTS	03/22/95	03/22/95												
1KB501CC1703	1.0D	TRANSPORT BUSS CASK TO G-CELL	03/22/95	03/23/95												
1KB501CC1704	1.0D	UNLOADING, TESTING & STORAGE OF CAPSULES	03/23/95	03/24/95												
1KB501CC1705	1.0D	TRANS. BUSS CASK FROM G-CELL TO CRANE PAD	03/24/95	03/27/95												
1KB501CC1706	1.0D	DECON, RAD SURVEY & ASSEMBLE BUSS CASK	03/27/95	03/28/95												
					STRIP 6											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

[illegible]

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1KB501CC68	100.0D	MAINTAIN OPERATOR BUSS/GE2000 CERT. TRAINING PKG	10/02/95	03/26/96													
1KB501CC6801	20.0D	REVIEW PACKAGE & UPDATE & ISSUE REVISEC PKGS.	01/02/96	01/29/96													
1KB501CC6802	40.0D	TRAIN 3 OPERATORS IN BUSS CASK CERTIFICATIONS	01/30/96	03/26/96													
1KB501CC6803	40.0D	MAINTAIN FORKLIFT TRAINING CERTIFICATION	10/02/95	11/28/95													
1KB501CC69	249.0D	MAINTAIN WESF SAR	10/02/95	09/26/96													
1KB501CC6901	249.0D	ASSEMBLE/MAINTAIN CONTROLLED COPY OF SAR	10/02/95	09/26/96													
1KB501CC6902	249.0D	PERFORM 20 USQ SCREENING AGAINST OPS CHANGE DOC.	10/02/95	09/26/96													
1KB501CC7,2	7.5D	UNLOAD 3RD ONSITE CASK	10/17/96	10/28/96													
1KB501CC7,3	7.5D	UNLOAD 4TH ONSITE CASK	10/28/96	11/06/96													
1KB501CC70	249.0D	PREPARE ON SITE CASK FOR PNL CAPSULS	09/30/96	09/28/97													
1KB501CC71	249.0D	PREPARE WESF FOR ORNL SHIPMNET	09/30/96	09/28/97													
1KB501CC72	60.0D	MAINTAIN CASK UNLOADING PROCEDURES.	09/30/96	12/27/96													
1KB501CC76	249.0D	PERFORM ENGINEERING TASK FOR RE-INCAPSULATION	09/30/96	09/26/97													
1KB501CC79	249.0D	MAINTAIN WESF SAR	09/30/96	09/26/97													
1KB501DD	374.0D	IOTECH PREPAREDNESS	10/03/94	04/01/96													
1KB501DD02	249.0D	ASSIST DOE/MAINTAINING TRANSPORT PLAN	10/03/94	09/28/95													
1KB501DD0201	15.0D	PROVIDE A REVIEW OF EXISTING T.P. FOR DOE.	03/01/95	03/21/95													
1KB501DD0202	249.0D	ASSIST DOE WITH WGA TRANSPORTATION ISSUES	10/03/94	09/28/95													
1KB501DD0203	249.0D	ASSIST DOE ON WGA INTERFACE	10/03/94	09/28/95													
					STRIP 7												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

STRIP 7

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DESCRIPTION	DURATION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501DD0204	ASSIST DOE ON ISSUANCE OF NEW TRANSPORT PLAN	10.0D	03/22/95	04/04/95												
1KB501DD0205	REVIEW COMMUNICATION PLAN/RESOLVE WHC ISSUES	15.0D	03/01/95	03/21/95												
1KB501DD0206	REVIEW EMERGENCY PROCEDURES FOR TRI-STATE	5.0D	04/05/95	04/11/95												
1KB501DD0207	ASSIST DOE 1ST RESPONDER TRAINING	10.0D	03/01/95	03/14/95												
1KB501DD04	MAINTAIN FACILITY LOADING PROCD. FOR BUSS CASK	249.0D	10/03/94	09/28/95												
1KB501DD0401	PERFORM 9 POST LOADING REV./BUSS LOADING PROCD.	249.0D	10/03/94	09/28/95												
1KB501DD0402	REVISE CASK LOADING PROCEDURES 9 TIMES	249.0D	10/03/94	09/28/95												
1KB501DD62	ASSIST DOE/MAINTAINING TRANSPORT PLAN	125.0D	10/02/95	04/01/96												
1KB501DD64	MAINTAIN FACILITY LOADING PROCD. FOR BUSS CASK	125.0D	10/02/95	04/01/96												
1KB501EE	PROGRAM MANAGEMENT AND DOCUMENTATION	498.0D	10/03/94	09/26/96												
1KB501EE02	CONTRACT MGT. MOUNTAIN ST., PACTEC, RUST FED. ETC.	190.0D	10/03/94	07/06/95												
1KB501EE0201	PLACE OR AMEND CONTRACT FOR FY95 SCOPE OF WORK	80.0D	10/03/94	12/29/94												
1KB501EE0202	MONTHLY CONTRACT REPORT, STATUSING COST/EA ISSUE	190.0D	10/03/94	07/06/95												
1KB501EE0203	FDS ACCRUL BUDG. ANALYSIS MONTHLY/RESOLVE ISSUES	190.0D	10/03/94	07/06/95												
1KB501EE04	COMPLY WITH NEPA DOCUMENTS	249.0D	10/03/94	09/28/95												
1KB501EE0401	PERFORM & DOC. 6 NEPA REVIEWS ON CR PROGRAM	249.0D	10/03/94	09/28/95												
1KB501EE06	PREPARE PROGRAM DOC. FOR DOE/FY95 & FY96	249.0D	10/03/94	09/28/95												
1KB501EE0601	CESIUM RETURN PROGRAM MONTHLY REPORT TO DOE	249.0D	10/03/94	09/28/95												
1KB501EE0602	FY95 AND FY96 BUDGETS AND WORK SCOPE	20.0D	10/03/94	10/28/94												
1KB501EE0603	MONTHLY BUDGET VARIANCE REPORTS & CHG. DOC'S	249.0D	10/03/94	09/28/95												
1KB501EE0604	FY96 CESIUM RETURN PROGRAM PLAN	20.0D	05/01/95	05/26/95												
1KB501EE0605	ADS DOCUMENTATION FOR FY96 AND BEYOND	20.0D	04/03/95	04/28/95												
1KB501EE0606	EST. & MAINT. CRP LEVEL 3,4,5 SCHEDULES FOR FY95	249.0D	10/03/94	09/28/95												
1KB501EE0607	PROVIDE MANAGEMENT OF CRP	249.0D	10/03/94	09/28/95												
					STRIP 8											
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501EE14	SUPPORT FOR DOE LITIGATION REQUESTS 249.0D		10/03/94	09/28/95																
1KB501EE1401	MANAGE / WESF CESIUM CAP.HISTORY DOC 249.0D		10/03/94	09/28/95																
1KB501EE1402	MISC.INTERFACE WITH WHC LEGAL STAFF 249.0D		10/03/94	09/28/95																
1KB501EE1403	INTERFACE W/OUTSIDE LEGAL STAFF 249.0D		10/03/94	09/28/95																
1KB501EE614	SUPPORT FOR DOE LITIGATION REQUESTS 249.0D		10/02/95	09/28/96																
1KB501EE62	CONTRACT MGT. MOUNTAIN ST.,PACTEC,RUST FED.ETC. 190.0D		10/02/95	07/02/96																
1KB501EE64	COMPLY WITH NEPA DOCUMENTS 249.0D		10/02/95	09/28/96																
1KB501EE66	PREPARE PROGRAM DOC. FOR DOE/FY96 & FY97 249.0D		10/02/95	09/28/96																
1KB501FF	CAPSULE SURVEILLANCE 750.0D		10/03/94	09/28/97																
1KB501FF08	PROVIDE FINANCIAL SUPPORT/21 WESF CAPSULES @PNL 249.0D		10/03/94	09/28/95																
1KB501FF0801	SAFE STORAGE OF 21 WESF CESIUM CAPSULES AT PNL 249.0D		10/03/94	09/28/95																
1KB501FF10	WITNESS & CLUNK TEST @ ARECO 15.0D		04/03/95	05/05/95																
1KB501FF1001	WITNESS CLUNK TEST (ARECO) 5.0D		04/03/95	04/07/95																
1KB501FF1002	ISSUE SD DOC FOR CLUNK (ARECO) 10.0D		04/24/95	05/05/95																
1KB501FF1003	MILESTONE: B-C-95-51D W & DOC. C/CAP INSP ARECO 0.0D		05/05/95	05/05/95																
1KB501FF12	DEVELOP EQUIP. & PROCED. TO GAMMA SCAN CAP./PLACE 120.0D		05/01/95	10/19/95																
1KB501FF1201	MODIFY EXISTING GAMMA SCAN EQUIPMENT AT WESF 60.0D		05/01/95	07/26/95																
1KB501FF1202	ISSUE PROCEDURE AND TEST THE EQUIP. AT WESF 20.0D		07/27/95	08/23/95																
1KB501FF1203	ISSUE TEST REPORT ON EQUIP. TESTING 20.0D		08/24/95	09/21/95																
1KB501FF1204	ISSUE OPERATING PROCEDURES FOR WESF OPERATIONS 20.0D		09/22/95	10/19/95																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994					1995				1996				1997		

STRIP 9

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1KB501FF610	WITNESS & CLUNK TEST @ ARECO 15.0D		10/02/95	10/20/95																
1KB501FF612	DEVELOP EQUIP. & PROCED. TO GAMMA SCAN CAP./PLACE 120.0D		10/02/95	03/25/96																
1KB501FF688	PROVIDE FINANCIAL SUPPORT/21 WESF CAPSULES @PNL 249.0D		10/02/95	09/26/96																
1KB501FF6801	SAFE STORAGE OF 21 WESF CESIUM CAPSULES AT PNL 249.0D		10/02/95	09/26/96																
1KB501FF70	WITNESS & CLUNK TEST @ ARECO 15.0D		09/30/96	10/21/96																
1KB501FF72	DEVELOP EQUIP. & PROCED. TO GAMMA SCAN CAP./PLACE 120.0D		09/30/96	03/25/97																
1KB501FF78	PROVIDE FINANCIAL SUPPORT/21 WESF CAPSULES @PNL 249.0D		09/30/96	09/26/97																
1kb501GG	LOAD/SHIP 9 BUSS CASKS FY95 89.0D		10/10/94	10/24/96																
1kb501GG01	LOAD/SHIP BUSS CASK FY95 SHIPMENT #1 6.0D		10/10/94	10/17/94																
1kb501GG0101	RECEIPT/INSPECT/OFFLOAD 0.5D		10/10/94	10/10/94																
1kb501GG0102	DISASSEMBLE/SEALVERIFICATION 0.5D		10/10/94	10/10/94																
1kb501GG0103	TRANSPORT CASK TO POOL 0.5D		10/11/94	10/11/94																
1kb501GG0104	TEST/LOAD CAPSULES 1.0D		10/11/94	10/12/94																
1kb501GG0105	LEAK TEST/VACCUUM DRY 0.5D		10/12/94	10/12/94																
1kb501GG0106	ASSEMBLE CASK 0.5D		10/13/94	10/13/94																
1kb501GG0107	PLACE CASK ON TRAILER 0.5D		10/13/94	10/13/94																
1kb501GG0108	MISC. PREPARATION/POST LOAD/TRAVEL 0.5D		10/14/94	10/14/94																
1kb501GG0109	TROUBLESHOOT 0.5D		10/12/94	10/12/94																
1kb501GG0110	NOTIFICATION OF TSMT, TRANSCOM, CSP 0.5D		10/10/94	10/10/94																
1kb501GG0111	PREPARE SHIPPING PAPERS 0.5D		10/14/94	10/14/94																
1kb501GG0112	PRE-CVSA INSPECTION 0.5D		10/13/94	10/13/94																
1kb501GG0113	ESCORT SHIPMENT 1.0D		10/17/94	10/17/94																
1kb501GG0114	TRANSPORT TO HANFORD 1.0D		10/17/94	10/17/94																
1kb501GG02	LOAD/SHIP BUSS CASK FY95 SHIPMENT #2 6.0D		10/27/94	11/04/94																
					STRIP 10															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994					1995					1996					1997

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1kb501GG0407	0.5D	PLACE CASK ON TRAILER	12/12/94	12/12/94																	
1kb501GG0408	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	12/12/94	12/12/94																	
1kb501GG0409	0.5D	TROUBLESHOOT	12/09/94	12/09/94																	
1kb501GG0410	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	12/07/94	12/07/94																	
1kb501GG0411	0.5D	PREPARE SHIPPING PAPERS	12/13/94	12/13/94																	
1kb501GG0412	0.5D	PRE-CVSA INSPECTION	12/09/94	12/09/94																	
1kb501GG0413	1.0D	ESCORT SHIPMENT	12/20/94	12/20/94																	
1kb501GG0414	1.0D	TRANSPORT TO HANFORD	12/20/94	12/20/94																	
1kb501GG05	6.0D	LOAD/SHIP BUSS CASK FY95 SHIPMENT #5	01/04/95	01/20/95																	
1kb501GG0501	0.5D	RECEIPT/INSPECT/OFFLOAD	01/04/95	01/04/95																	
1kb501GG0502	0.5D	DISASSEMBLE/SEALVERIFICATION	01/05/95	01/05/95																	
1kb501GG0503	0.5D	TRANSPORT CASK TO POOL	01/05/95	01/05/95																	
1kb501GG0504	1.0D	TEST/LOAD CAPSULES	01/06/95	01/06/95																	
1kb501GG0505	0.5D	LEAK TEST/VACCU DRY	01/09/95	01/09/95																	
1kb501GG0506	0.5D	ASSEMBLE CASK	01/09/95	01/09/95																	
1kb501GG0507	0.5D	PLACE CASK ON TRAILER	01/10/95	01/10/95																	
1kb501GG0508	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	01/10/95	01/10/95																	
1kb501GG0509	0.5D	TROUBLESHOOT	01/09/95	01/09/95																	
1kb501GG0510	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	01/05/95	01/05/95																	
1kb501GG0511	0.5D	PREPARE SHIPPING PAPERS	01/11/95	01/11/95																	
1kb501GG0512	0.5D	PRE-CVSA INSPECTION	01/09/95	01/09/95																	
1kb501GG0513	1.0D	ESCORT SHIPMENT	01/20/95	01/20/95																	
1kb501GG0514	1.0D	TRANSPORT TO HANFORD	01/20/95	01/20/95																	
1kb501GG06	6.0D	LOAD/SHIP BUSS CASK FY95 SHIPMENT #6	02/01/95	02/09/95																	
1kb501GG0601	0.5D	RECEIPT/INSPECT/OFFLOAD	02/01/95	02/01/95																	
1kb501GG0602	0.5D	DISASSEMBLE/SEALVERIFICATION	02/02/95	02/02/95																	
1kb501GG0603	0.5D	TRANSPORT CASK TO POOL	02/02/95	02/02/95																	
1kb501GG0604	1.0D	TEST/LOAD CAPSULES	02/03/95	02/03/95																	
1kb501GG0605	0.5D	LEAK TEST/VACCU DRY	02/06/95	02/06/95																	
1kb501GG0606	0.5D	ASSEMBLE CASK	02/06/95	02/06/95																	
1kb501GG0607	0.5D	PLACE CASK ON TRAILER	02/07/95	02/07/95																	
1kb501GG0608	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	02/07/95	02/07/95																	
1kb501GG0609	0.5D	TROUBLESHOOT	02/06/95	02/06/95																	
1kb501GG0610	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	02/02/95	02/02/95																	
1kb501GG0611	0.5D	PREPARE SHIPPING PAPERS	02/08/95	02/08/95																	
1kb501GG0612	0.5D	PRE-CVSA INSPECTION	02/06/95	02/06/95																	
					STRIP12																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Graph: 1KBS01

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1kb501GG0613	1.0D	ESCORT SHIPMENT	02/08/95	02/09/95																	
1kb501GG0614	1.0D	TRANSPORT TO HANFORD	02/08/95	02/09/95																	
1kb501GG07	8.0D	LOAD/SHIP BUSS CASK FY95 SHIPMENT #7	02/22/95	03/01/95																	
1kb501GG0701	0.5D	RECEIPT/INSPECT/OFFLOAD	02/22/95	02/22/95																	
1kb501GG0702	0.5D	DISASSEMBLE/SEALVERIFICATION	02/22/95	02/22/95																	
1kb501GG0703	0.5D	TRANSPORT CASK TO POOL	02/23/95	02/23/95																	
1kb501GG0704	1.0D	TEST/LOAD CAPSULES	02/23/95	02/24/95																	
1kb501GG0705	0.5D	LEAK TEST/VACCUUM DRY	02/24/95	02/24/95																	
1kb501GG0706	0.5D	ASSEMBLE CASK	02/27/95	02/27/95																	
1kb501GG0707	0.5D	PLACE CASK ON TRAILER	02/27/95	02/27/95																	
1kb501GG0708	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	02/28/95	02/28/95																	
1kb501GG0709	0.5D	TROUBLESHOOT	02/24/95	02/24/95																	
1kb501GG0710	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	02/22/95	02/22/95																	
1kb501GG0711	0.5D	PREPARE SHIPPING PAPERS	02/28/95	02/28/95																	
1kb501GG0712	0.5D	PRE-CVSA INSPECTION	02/27/95	02/27/95																	
1kb501GG0713	1.0D	ESCORT SHIPMENT	03/01/95	03/01/95																	
1kb501GG0714	1.0D	TRANSPORT TO HANFORD	03/01/95	03/01/95																	
1kb501GG08	8.0D	LOAD/SHIP BUSS CASK FY95 SHIPMENT #8	03/13/95	03/21/95																	
1kb501GG0801	0.5D	RECEIPT/INSPECT/OFFLOAD	03/13/95	03/13/95																	
1kb501GG0802	0.5D	DISASSEMBLE/SEALVERIFICATION	03/14/95	03/14/95																	
1kb501GG0803	0.5D	TRANSPORT CASK TO POOL	03/14/95	03/14/95																	
1kb501GG0804	1.0D	TEST/LOAD CAPSULES	03/15/95	03/15/95																	
1kb501GG0805	0.5D	LEAK TEST/VACCUUM DRY	03/16/95	03/16/95																	
1kb501GG0806	0.5D	ASSEMBLE CASK	03/16/95	03/16/95																	
1kb501GG0807	0.5D	PLACE CASK ON TRAILER	03/17/95	03/17/95																	
1kb501GG0808	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	03/17/95	03/17/95																	
1kb501GG0809	0.5D	TROUBLESHOOT	03/16/95	03/16/95																	
1kb501GG0810	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	03/14/95	03/14/95																	
1kb501GG0811	0.5D	PREPARE SHIPPING PAPERS	03/20/95	03/20/95																	
1kb501GG0812	0.5D	PRE-CVSA INSPECTION	03/16/95	03/16/95																	
1kb501GG0813	1.0D	ESCORT SHIPMENT	03/20/95	03/21/95																	
1kb501GG0814	1.0D	TRANSPORT TO HANFORD	03/20/95	03/21/95																	
1kb501GG09	8.0D	LOAD/SHIP BUSS CASK FY95 SHIPMENT #9	03/31/95	04/07/95																	
1kb501GG0901	0.5D	RECEIPT/INSPECT/OFFLOAD	03/31/95	03/31/95																	
					STRIP13																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1kb501GG0902	0.5D	DISASSEMBLE/SEALVERIFICATION	03/31/95	03/31/95																
1kb501GG0903	0.5D	TRANSPORT CASK TO POOL	04/03/95	04/03/95																
1kb501GG0904	1.0D	TEST/LOAD CAPSULES	04/03/95	04/04/95																
1kb501GG0905	0.5D	LEAK TEST/VACCUUM DRY	04/04/95	04/04/95																
1kb501GG0906	0.5D	ASSEMBLE CASK	04/05/95	04/05/95																
1kb501GG0907	0.5D	PLACE CASK ON TRAILER	04/05/95	04/05/95																
1kb501GG0908	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	04/06/95	04/06/95																
1kb501GG0909	0.5D	TROUBLESHOOT	04/04/95	04/04/95																
1kb501GG0910	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	03/31/95	03/31/95																
1kb501GG0911	0.5D	PREPARE SHIPPING PAPERS	04/06/95	04/06/95																
1kb501GG0912	0.5D	PRE-CVSA INSPECTION	04/05/95	04/05/95																
1kb501GG0913	1.0D	ESCORT SHIPMENT	04/07/95	04/07/95																
1kb501GG0914	1.0D	TRANSPORT TO HANFORD	04/07/95	04/07/95																
1kb501GG67	6.0D	LOAD/SHIP BUSS CASK IOTECH FY96 SHIPMENT #1	10/02/95	10/09/95																
1kb501GG6701	0.5D	RECEIPT/INSPECT/OFFLOAD	10/02/95	10/02/95																
1kb501GG6702	0.5D	DISASSEMBLE/SEALVERIFICATION	10/02/95	10/02/95																
1kb501GG6703	0.5D	TRANSPORT CASK TO POOL	10/03/95	10/03/95																
1kb501GG6704	1.0D	TEST/LOAD CAPSULES	10/03/95	10/04/95																
1kb501GG6705	0.5D	LEAK TEST/VACCUUM DRY	10/04/95	10/04/95																
1kb501GG6706	0.5D	ASSEMBLE CASK	10/05/95	10/05/95																
1kb501GG6707	0.5D	PLACE CASK ON TRAILER	10/05/95	10/05/95																
1kb501GG6708	0.5D	MISC. PREPARATION/POST LOAD/TRAVEL	10/06/95	10/06/95																
1kb501GG6709	0.5D	TROUBLESHOOT	10/04/95	10/04/95																
1kb501GG6710	0.5D	NOTIFICATION OF TSMT, TRANSCOM, CSP	10/02/95	10/02/95																
1kb501GG6711	0.5D	PREPARE SHIPPING PAPERS	10/06/95	10/06/95																
1kb501GG6712	0.5D	PRE-CVSA INSPECTION	10/05/95	10/05/95																
1kb501GG6713	1.0D	ESCORT SHIPMENT	10/09/95	10/09/95																
1kb501GG6714	1.0D	TRANSPORT TO HANFORD	10/09/95	10/09/95																
1kb501GG68	6.0D	LOAD/SHIP BUSS CASK IOTECH FY96 SHIPMENT #2	10/20/95	10/27/95																
1kb501GG6801	0.5D	RECEIPT/INSPECT/OFFLOAD	10/20/95	10/20/95																
1kb501GG6802	0.5D	DISASSEMBLE/SEALVERIFICATION	10/20/95	10/20/95																
1kb501GG6803	0.5D	TRANSPORT CASK TO POOL	10/23/95	10/23/95																
1kb501GG6804	1.0D	TEST/LOAD CAPSULES	10/23/95	10/24/95																
1kb501GG6805	0.5D	LEAK TEST/VACCUUM DRY	10/24/95	10/24/95																
1kb501GG6806	0.5D	ASSEMBLE CASK	10/25/95	10/25/95																
1kb501GG6807	0.5D	PLACE CASK ON TRAILER	10/25/95	10/25/95																
					STRIP 14															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH

WESTINGHOUSE HANFORD COMPANY
Transition Project Three Year Schedule
B Plant Complex

THREE YEAR
Grph: 1KB501

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1kb501GG8808	MISC. PREPARATION/POST LOAD/TRAVEL 0.5D		10/26/95	10/26/95																
1kb501GG8809	TROUBLESHOOT 0.5D		10/24/95	10/24/95																
1kb501GG8810	NOTIFICATION OF TSMT, TRANSCOM, CSP 0.5D		10/20/95	10/20/95																
1kb501GG8811	PREPARE SHIPPING PAPERS 0.5D		10/26/95	10/26/95																
1kb501GG8812	PRE-CVSA INSPECTION 0.5D		10/25/95	10/25/95																
1kb501GG8813	ESCORT SHIPMENT 1.0D		10/27/95	10/27/95																
1kb501GG8814	TRANSPORT TO HANFORD 1.0D		10/27/95	10/27/95																
1kb501GG69	LOAD/SHIP BUSS CASK IOTEC FY96 SHIPMENT #3 8.0D		11/01/95	11/08/95																
1kb501GG8901	RECEIPT/INSPECT/OFFLOAD 0.5D		11/01/95	11/01/95																
1kb501GG8902	DISASSEMBLE/SEALVERIFICATION 0.5D		11/01/95	11/01/95																
1kb501GG8903	TRANSPORT CASK TO POOL 0.5D		11/02/95	11/02/95																
1kb501GG8904	TEST/LOAD CAPSULES 1.0D		11/02/95	11/03/95																
1kb501GG8905	LEAK TEST/VACCUUM DRY 0.5D		11/03/95	11/03/95																
1kb501GG8906	ASSEMBLE CASK 0.5D		11/06/95	11/06/95																
1kb501GG8907	PLACE CASK ON TRAILER 0.5D		11/06/95	11/06/95																
1kb501GG8908	MISC. PREPARATION/POST LOAD/TRAVEL 0.5D		11/07/95	11/07/95																
1kb501GG8909	TROUBLESHOOT 0.5D		11/03/95	11/03/95																
1kb501GG8910	NOTIFICATION OF TSMT, TRANSCOM, CSP 0.5D		11/01/95	11/01/95																
1kb501GG8911	PREPARE SHIPPING PAPERS 0.5D		11/07/95	11/07/95																
1kb501GG8912	PRE-CVSA INSPECTION 0.5D		11/06/95	11/06/95																
1kb501GG8913	ESCORT SHIPMENT 1.0D		11/08/95	11/08/95																
1kb501GG8914	TRANSPORT TO HANFORD 1.0D		11/08/95	11/08/95																
1kb501GG77	LOAD/SHIP SHIPMENT #1 DRY RUN 8.0D		09/30/96	10/08/96																
1kb501GG78	LOAD/SHIP SHIPMENT #2 ARECO 8.0D		10/09/96	10/16/96																
1kb501GG79	LOAD/SHIP SHIPMENT #3 ARECO 8.0D		10/17/96	10/24/96																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					1994				1995				1996				1997			

STRIP15

7.1.2

300 AREA FUEL SUPPLY

PROGRAM PERFORMANCE BASELINE SCHEDULES
(PPBS)

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3100	DP PROGRAM INTEGRATION 752 D		10/03/94	09/30/97												
1K310001	DP PROGRAM INTEGRATION 752 D		10/03/94	09/30/97												
1K31000101	DP PROGRAM INTEGRATION 752 D		10/03/94	09/30/97												
1K3100010100	FY95 DP BUDGET/COST/SCHEDULE CONTROL 250 D		10/03/94	09/29/95												
1K3100010114	COMPLETE FY95 DP PROGRAM PLAN 21 D		10/03/94	10/31/94												
1K3100010115	PREPARE ADS INPUT FOR FY97 DP FIVE YEAR PLAN 83 D		01/03/95	04/28/95												
1K3100010116	PREPARE AND SUBMIT FY96 DP PROGRAM PLAN 62 D		07/05/95	09/29/95												
1K3100010117	PREPARE OCT 95 DP MONTHLY REPORTS (SMS,PTS) 21 D		10/03/94	10/31/94												
1K3100010118	PROVIDE OCT 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		10/31/94	10/31/94												
1K3100010119	PREPARE NOV 95 DP MONTHLY REPORTS (SMS,PTS) 20 D		11/01/94	11/30/94												
1K3100010120	PROVIDE NOV 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		11/30/94	11/30/94												
1K3100010121	PREPARE DEC 95 DP MONTHLY REPORTS (SMS,PTS) 20 D		12/01/94	12/30/94												
1K3100010122	PROVIDE DEC 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		12/30/94	12/30/94												
1K3100010123	PREPARE JAN 95 DP MONTHLY REPORTS (SMS,PTS) 21 D		01/03/95	01/31/95												
1K3100010124	PROVIDE JAN 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		01/31/95	01/31/95												
1K3100010125	PREPARE FEB 95 DP MONTHLY REPORTS (SMS,PTS) 19 D		02/01/95	02/28/95												
1K3100010126	PROVIDE FEB 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		02/28/95	02/28/95												
1K3100010127	PREPARE MAR 95 DP MONTHLY REPORTS (SMS,PTS) 23 D		03/01/95	03/31/95												
1K3100010128	PROVIDE MAR 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		03/31/95	03/31/95												
1K3100010129	PREPARE APR 95 DP MONTHLY REPORTS (SMS,PTS) 20 D		04/03/95	04/28/95												
1K3100010130	PROVIDE APR 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		04/28/95	04/28/95												
1K3100010131	PREPARE MAY 95 DP MONTHLY REPORTS (SMS,PTS) 22 D		05/01/95	05/31/95												
1K3100010132	PROVIDE MAY 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		05/31/95	05/31/95												
1K3100010133	PREPARE JUN 95 DP MONTHLY REPORTS (SMS,PTS) 22 D		06/01/95	06/30/95												
1K3100010134	PROVIDE JUN 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		06/30/95	06/30/95												
1K3100010135	PREPARE JUL 95 DP MONTHLY REPORTS (SMS,PTS) 19 D		07/05/95	07/31/95												
1K3100010136	PROVIDE JUL 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		07/31/95	07/31/95												
1K3100010137	PREPARE AUG 95 DP MONTHLY REPORTS (SMS,PTS) 23 D		08/01/95	08/31/95												
1K3100010138	PROVIDE AUG 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		08/31/95	08/31/95												
1K3100010139	PREPARE SEP 95 DP MONTHLY REPORTS (SMS,PTS) 20 D		09/01/95	09/29/95												
1K3100010140	PROVIDE SEP 95 DP MONTHLY REPORTS (SMS,PTS) 0 D		09/29/95	09/29/95												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996			

STRIP 1

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3100010142	FY96 DP BUDGET/COST/SCHEDULE CONTROL 251 D		10/02/95	09/30/96																
1K3100010144	COMPLETE FY96 DP PROGRAM PLAN 22 D		10/02/95	10/31/95																
1K3100010145	PREPARE ADS INPUT FOR FY96 DP FIVE YEAR PLAN 85 D		01/02/96	04/30/96																
1K3100010146	PREPARE AND SUBMIT FY97 DP PROGRAM PLAN 63 D		07/01/96	09/30/96																
1K3100010147	PREPARE OCT 96 DP MONTHLY REPORTS (SMS,PTS) 22 D		10/02/95	10/31/95																
1K3100010148	PROVIDE OCT 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		10/31/95	10/31/95																
1K3100010149	PREPARE NOV 96 DP MONTHLY REPORTS (SMS,PTS) 20 D		11/01/95	11/30/95																
1K3100010150	PROVIDE NOV 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		11/30/95	11/30/95																
1K3100010151	PREPARE DEC 96 DP MONTHLY REPORTS (SMS,PTS) 19 D		12/01/95	12/29/95																
1K3100010152	PROVIDE DEC 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		12/29/95	12/29/95																
1K3100010153	PREPARE JAN 96 DP MONTHLY REPORTS (SMS,PTS) 22 D		01/02/96	01/31/96																
1K3100010154	PROVIDE JAN 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		01/31/96	01/31/96																
1K3100010155	PREPARE FEB 96 DP MONTHLY REPORTS (SMS,PTS) 20 D		02/01/96	02/29/96																
1K3100010156	PROVIDE FEB 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		02/29/96	02/29/96																
1K3100010157	PREPARE MAR 96 DP MONTHLY REPORTS (SMS,PTS) 21 D		03/01/96	03/29/96																
1K3100010158	PROVIDE MAR 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		03/29/96	03/29/96																
1K3100010159	PREPARE APR 96 DP MONTHLY REPORTS (SMS,PTS) 22 D		04/01/96	04/30/96																
1K3100010160	PROVIDE APR 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		04/30/96	04/30/96																
1K3100010161	PREPARE MAY 96 DP MONTHLY REPORTS (SMS,PTS) 22 D		05/01/96	05/31/96																
1K3100010162	PROVIDE MAY 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		05/31/96	05/31/96																
1K3100010163	PREPARE JUN 96 DP MONTHLY REPORTS (SMS,PTS) 20 D		06/03/96	06/28/96																
1K3100010164	PROVIDE JUN 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		06/28/96	06/28/96																
1K3100010165	PREPARE JUL 96 DP MONTHLY REPORTS (SMS,PTS) 21 D		07/01/96	07/31/96																
1K3100010166	PROVIDE JUL 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		07/31/96	07/31/96																
1K3100010167	PREPARE AUG 96 DP MONTHLY REPORTS (SMS,PTS) 22 D		08/01/96	08/30/96																
1K3100010168	PROVIDE AUG 96 DP MONTHLY REPORTS (SMS,PTS) 0 D		08/30/96																	

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3102	EM PROGRAM INTEGRATION 752 D		10/03/94	09/30/97																
1K310201	EM PROGRAM INTEGRATION 752 D		10/03/94	09/30/97																
1K31020101	EM PROGRAM INTEGRATION 752 D		10/03/94	09/30/97																
1K3102010100	FY95 EM BUDGET/COST/SCHEDULE CONTROL 250 D		10/03/94	09/29/95																
1K3102010114	COMPLETE FY95 EM PROGRAM PLAN 21 D		10/03/94	10/31/94																
1K3102010115	PREPARE ADS INPUT FOR EM FY97 FIVE YEAR PLAN 83 D		01/03/95	04/28/95																
1K3102010116	PREPARE AND SUBMIT EM FY96 PROGRAM PLAN 62 D		07/05/95	09/29/95																
1K3102010117	PREPARE OCT 95 EM MONTHLY REPORTS (SMS,PTS) 21 D		10/03/94	10/31/94																
1K3102010118	PROVIDE OCT 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		10/31/94	10/31/94																
1K3102010119	PREPARE NOV 95 EM MONTHLY REPORTS (SMS,PTS) 20 D		11/01/94	11/30/94																
1K3102010120	PROVIDE NOV 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		11/30/94	11/30/94																
1K3102010121	PREPARE DEC 95 EM MONTHLY REPORTS (SMS,PTS) 20 D		12/01/94	12/30/94																
1K3102010122	PROVIDE DEC 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		12/30/94	12/30/94																
1K3102010123	PREPARE JAN 95 EM MONTHLY REPORTS (SMS,PTS) 21 D		01/03/95	01/31/95																
1K3102010124	PROVIDE JAN 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		01/31/95	01/31/95																
1K3102010125	PREPARE FEB 95 EM MONTHLY REPORTS (SMS,PTS) 19 D		02/01/95	02/28/95																
1K3102010126	PROVIDE FEB 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		02/28/95	02/28/95																
1K3102010127	PREPARE MAR 95 EM MONTHLY REPORTS (SMS,PTS) 23 D		03/01/95	03/31/95																
1K3102010128	PROVIDE MAR 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		03/31/95	03/31/95																
1K3102010129	PREPARE APR 95 EM MONTHLY REPORTS (SMS,PTS) 20 D		04/03/95	04/28/95																
1K3102010130	PROVIDE APR 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		04/28/95	04/28/95																
1K3102010131	PREPARE MAY 95 EM MONTHLY REPORTS (SMS,PTS) 22 D		05/01/95	05/31/95																
1K3102010132	PROVIDE MAY 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		05/31/95	05/31/95																
1K3102010133	PREPARE JUN 95 EM MONTHLY REPORTS (SMS,PTS) 22 D		06/01/95	06/30/95																
1K3102010134	PROVIDE JUN 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		06/30/95	06/30/95																
1K3102010135	PREPARE JUL 95 EM MONTHLY REPORTS (SMS,PTS) 19 D		07/05/95	07/31/95																
1K3102010136	PROVIDE JUL 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		07/31/95	07/31/95																
1K3102010137	PREPARE AUG 95 EM MONTHLY REPORTS (SMS,PTS) 23 D		08/01/95	08/31/95																
1K3102010138	PROVIDE AUG 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		08/31/95	08/31/95																
1K3102010139	PREPARE SEP 95 EM MONTHLY REPORTS (SMS,PTS) 20 D		09/01/95	09/29/95																
1K3102010140	PROVIDE SEP 95 EM MONTHLY REPORTS (SMS,PTS) 0 D		09/29/95	09/29/95																

STRIP 1

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY				DESCRIPTION				1994				1995				1996				1997			
								OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
								1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
IK3102010143	FY98 EM BUDGET/COST/SCHEDULE CONTROL	251 D	10/02/95 09/30/96																				
IK3102010144	COMPLETE FY96 EM PROGRAM PLAN	22 D	10/02/95 10/31/95																				
IK3102010145	PREPARE ADS INPUT FOR FY98 EM FIVE YEAR PLAN	85 D	01/02/96 04/30/96																				
IK3102010146	PREPARE AND SUBMIT FY97 EM PROGRAM PLAN	63 D	07/01/96 09/30/96																				
IK3102010147	PREPARE OCT 96 EM MONTHLY REPORTS (SMS,PTS)	22 D	10/02/95 10/31/95																				
IK3102010148	PROVIDE OCT 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	10/31/95 10/31/95																				
IK3102010149	PREPARE NOV 96 EM MONTHLY REPORTS (SMS,PTS)	20 D	11/01/95 11/30/95																				
IK3102010150	PROVIDE NOV 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	11/30/95 11/30/95																				
IK3102010151	PREPARE DEC 96 EM MONTHLY REPORTS (SMS,PTS)	19 D	12/01/95 12/29/95																				
IK3102010152	PROVIDE DEC 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	12/29/95 12/29/95																				
IK3102010153	PREPARE JAN 96 EM MONTHLY REPORTS (SMS,PTS)	22 D	01/02/96 01/31/96																				
IK3102010154	PROVIDE JAN 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	01/31/96 01/31/96																				
IK3102010155	PREPARE FEB 96 EM MONTHLY REPORTS (SMS,PTS)	20 D	02/01/96 02/29/96																				
IK3102010156	PROVIDE FEB 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	02/29/96 02/29/96																				
IK3102010157	PREPARE MAR 96 EM MONTHLY REPORTS (SMS,PTS)	21 D	03/01/96 03/29/96																				
IK3102010158	PROVIDE MAR 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	03/29/96 03/29/96																				
IK3102010159	PREPARE APR 96 EM MONTHLY REPORTS (SMS,PTS)	22 D	04/01/96 04/30/96																				
IK3102010160	PROVIDE APR 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	04/30/96 04/30/96																				
IK3102010161	PREPARE MAY 96 EM MONTHLY REPORTS (SMS,PTS)	22 D	05/01/96 05/31/96																				
IK3102010162	PROVIDE MAY 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	05/31/96 05/31/96																				
IK3102010163	PREPARE JUN 96 EM MONTHLY REPORTS (SMS,PTS)	20 D	06/03/96 06/28/96																				
IK3102010164	PROVIDE JUN 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	06/28/96 06/28/96																				
IK3102010165	PREPARE JUL 96 EM MONTHLY REPORTS (SMS,PTS)	21 D	07/01/96 07/31/96																				
IK3102010166	PROVIDE JUL 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	07/31/96 07/31/96																				
IK3102010167	PREPARE AUG 96 EM MONTHLY REPORTS (SMS,PTS)	22 D	08/01/96 08/30/96																				
IK3102010168	PROVIDE AUG 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	08/30/96 08/30/96																				
IK3102010169	PREPARE SEP 96 EM MONTHLY REPORTS (SMS,PTS)	20 D	09/03/96 09/30/96																				
IK3102010170	PROVIDE SEP 96 EM MONTHLY REPORTS (SMS,PTS)	0 D	09/30/96 09/30/96																				
IK3102010172	FY97 EM BUDGET/COST/SCHEDULE CONTROL	251 D	10/01/96 09/30/97																				
IK3102010173	COMPLETE FY97 EM PROGRAM PLAN	23 D	10/01/96 10/31/96																				
IK3102010174	PERPARE ADS INPUT FOR FY99 EM FIVE YEAR PLAN	84 D	01/02/97 04/30/97																				
IK3102010175	PREPARE AND SUBMIT FY98 EM PROGRAM PLAN	63 D	07/01/97 09/30/97																				
IK3102010176	PREPARE OCT 97 EM MONTHLY REPORTS (SMS,PTS)	23 D	10/01/96 10/31/96																				
IK3102010177	PROVIDE OCT 97 EM MONTHLY REPORTS (SMS,PTS)	0 D	10/31/96 10/31/96																				
IK3102010178	PREPARE NOV 97 EM MONTHLY REPORTS (SMS,PTS)	19 D	11/01/96 11/27/96																				

STRIP 2

ACTIVITY				DESCRIPTION				1ST				2ND				3RD				4TH			
								OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
								1994	1995				1996				1997						

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3200	DP - SNM FACILITY SUPPORT 752 D		10/03/94	09/30/97																
1K320001	DP SNM CUSTODIAN 752 D		10/03/94	09/30/97																
1K32000101	K320C DP - SNM CUSTODIAN 752 D		10/03/94	09/30/97																
1K3200010100	FY95 K320C DP - SNM CUSTODIAN 250 D		10/03/94	09/29/95																
1K3200010105	FY95 ANNUAL INVENTORY OF SNM 41 D		12/01/94	01/31/95																
1K3200010107	ASSIST & SUPPORT FY95 ANNUAL INVENTORY OF SNM 0 D		01/31/95	01/31/95																
1K3200010130	FY96 K320C DP - SNM CUSTODIAN 251 D		10/02/95	09/30/96																
1K3200010135	FY96 ANNUAL INVENTORY OF SNM 41 D		12/01/95	01/31/96																
1K3200010137	ASSIST & SUPPORT FY96 ANNUAL INVENTORY OF SNM 0 D		01/31/96	01/31/96																
1K3200010180	FY97 K320C DP - SNM CUSTODIAN 251 D		10/01/96	09/30/97																
1K3200010165	FY97 ANNUAL INVENTORY OF SNM 42 D		12/02/96	01/31/97																
1K3200010167	ASSIST & SUPPORT FY97 ANNUAL INVENTORY OF SNM 0 D		01/31/97	01/31/97																
1K320002	DP SURVEILLANCE & MAINTENANCE 752 D		10/03/94	09/30/97																
1K32000201	K320P DP - PREVENTATIVE MAINTENANCE 118 D		02/01/95	09/29/97																
1K3200020101	FY95 K320P DP - PREVENTATIVE MAINTENANCE 19 D		02/01/95	02/28/95																
1K3200020105	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		02/28/95	02/28/95																
1K3200020110	FY95 K320P DP - PREVENTATIVE MAINTENANCE 20 D		09/01/95	09/29/95																
1K3200020115	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		09/29/95	09/29/95																
1K3200020120	FY96 K320P DP - PREVENTATIVE MAINTENANCE 20 D		02/01/96	02/29/96																
1K3200020125	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		02/29/96	02/29/96																
1K3200020130	FY96 K320P DP - PREVENTATIVE MAINTENANCE 20 D		09/03/96	09/30/96																
1K3200020135	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		09/30/96	09/30/96																
1K3200020140	FY97 K320P DP - PREVENTATIVE MAINTENANCE 19 D		02/03/97	02/28/97																
1K3200020145	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		02/28/97	02/28/97																
1K3200020150	FY97 K320P DP - PREVENTATIVE MAINTENANCE 20 D		09/02/97	09/29/97																
1K3200020155	PERFORM REQ'D BI-ANNUAL PREVENTATIVE MAINT. 0 D		09/29/97	09/29/97																
					STRIP 1															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K32000202	K320M DP - OTHER MAINTENANCE 752 D		10/03/94	09/30/97																
1K3200020295	FY95 K320M DP - OTHER MAINTENANCE 250 D		10/03/94	09/29/95																
1K3200020296	FY96 K320M DP - OTHER MAINTENANCE 251 D		10/02/95	09/30/96																
1K3200020297	FY97 K320M DP - OTHER MAINTENANCE 251 D		10/01/96	09/30/97																
1K32000203	DP SURVEILLANCES 752 D		10/03/94	09/30/97																
1K3200020302	PERFORM REQUIRED DP SURVEILLANCES OCT94 21 D		10/03/94	10/31/94																
1K3200020303	PERFORMED REQUIRED DP SURVEILLANCES OCT94 0 D		10/31/94	10/31/94																
1K3200020304	PERFORM REQUIRED DP SURVEILLANCES NOV94 20 D		11/01/94	11/30/94																
1K3200020305	PERFORMED REQUIRED DP SURVEILLANCES NOV94 0 D		11/30/94	11/30/94																
1K3200020306	PERFORM REQUIRED DP SURVEILLANCES DEC94 20 D		12/01/94	12/30/94																
1K3200020307	PERFORMED REQUIRED DP SURVEILLANCES DEC94 0 D		12/30/94	12/30/94																
1K3200020308	PERFORM REQUIRED DP SURVEILLANCES JAN95 21 D		01/03/95	01/31/95																
1K3200020309	PERFORMED REQUIRED DP SURVEILLANCES JAN95 0 D		01/31/95	01/31/95																
1K3200020310	PERFORM REQUIRED DP SURVEILLANCES FEB95 19 D		02/01/95	02/28/95																
1K3200020311	PERFORMED REQUIRED DP SURVEILLANCES FEB95 0 D		02/28/95	02/28/95																
1K3200020312	PERFORM REQUIRED DP SURVEILLANCES MAR95 23 D		03/01/95	03/31/95																
1K3200020313	PERFORMED REQUIRED DP SURVEILLANCES MAR95 0 D		03/31/95	03/31/95																
1K3200020314	PERFORM REQUIRED DP SURVEILLANCES APR95 20 D		04/03/95	04/28/95																
1K3200020315	PERFORMED REQUIRED DP SURVEILLANCES APR95 0 D		04/28/95	04/28/95																
1K3200020316	PERFORM REQUIRED DP SURVEILLANCES MAY95 22 D		05/01/95	05/31/95																
1K3200020317	PERFORMED REQUIRED DP SURVEILLANCES MAY95 0 D		05/31/95	05/31/95																
1K3200020318	PERFORM REQUIRED DP SURVEILLANCES JUN95 22 D		06/01/95	06/30/95																
1K3200020319	PERFORMED REQUIRED DP SURVEILLANCES JUN95 0 D		06/30/95	06/30/95																
1K3200020320	PERFORM REQUIRED DP SURVEILLANCES JUL95 19 D		07/05/95	07/31/95																
1K3200020321	PERFORMED REQUIRED DP SURVEILLANCES JUL95 0 D		07/31/95	07/31/95																
1K3200020322	PERFORM REQUIRED DP SURVEILLANCES AUG95 23 D		08/01/95	08/31/95																
1K3200020323	PERFORMED REQUIRED DP SURVEILLANCES AUG95 0 D		08/31/95	08/31/95																
1K3200020324	PERFORM REQUIRED DP SURVEILLANCES SEP95 20 D		09/01/95	09/29/95																
1K3200020325	PERFORMED REQUIRED DP SURVEILLANCES SEP95 0 D		09/29/95	09/29/95																
1K3200020332	PERFORM REQUIRED DP SURVEILLANCES OCT95 22 D		10/02/95	10/31/95																
1K3200020333	PERFORMED REQUIRED DP SURVEILLANCES OCT95 0 D		10/31/95	10/31/95																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3200020334	PERFORM REQUIRED DP 20 D	SURVEILLANCES NOV95	11/01/95	11/30/95																
1K3200020335	PERFORMED REQUIRED DP 0 D	SURVEILLANCES NOV95	11/30/95	11/30/95																
1K3200020336	PERFORM REQUIRED DP 19 D	SURVEILLANCES DEC95	12/01/95	12/29/95																
1K3200020337	PERFORMED REQUIRED DP 0 D	SURVEILLANCES DEC95	12/29/95	12/29/95																
1K3200020338	PERFORM REQUIRED DP 22 D	SURVEILLANCES JAN96	01/02/96	01/31/96																
1K3200020339	PERFORMED REQUIRED DP 0 D	SURVEILLANCES JAN96	01/31/96	01/31/96																
1K3200020340	PERFORM REQUIRED DP 20 D	SURVEILLANCES FEB96	02/01/96	02/29/96																
1K3200020341	PERFORMED REQUIRED DP 0 D	SURVEILLANCES FEB96	02/29/96	02/29/96																
1K3200020342	PERFORM REQUIRED DP 21 D	SURVEILLANCES MAR96	03/01/96	03/29/96																
1K3200020343	PERFORMED REQUIRED DP 0 D	SURVEILLANCES MAR96	03/29/96	03/29/96																
1K3200020344	PERFORM REQUIRED DP 22 D	SURVEILLANCES APR96	04/01/96	04/30/96																
1K3200020345	PERFORMED REQUIRED DP 0 D	SURVEILLANCES APR96	04/30/96	04/30/96																
1K3200020346	PERFORM REQUIRED DP 22 D	SURVEILLANCES MAY96	05/01/96	05/31/96																
1K3200020347	PERFORMED REQUIRED DP 0 D	SURVEILLANCES MAY96	05/31/96	05/31/96																
1K3200020348	PERFORM REQUIRED DP 20 D	SURVEILLANCES JUN96	06/03/96	06/28/96																
1K3200020349	PERFORMED REQUIRED DP 0 D	SURVEILLANCES JUN96	06/28/96	06/28/96																
1K3200020350	PERFORM REQUIRED DP 21 D	SURVEILLANCES JUL96	07/01/96	07/31/96																
1K3200020351	PERFORMED REQUIRED DP 0 D	SURVEILLANCES JUL96	07/31/96	07/31/96																
1K3200020352	PERFORM REQUIRED DP 22 D	SURVEILLANCES AUG96	08/01/96	08/30/96																
1K3200020353	PERFORMED REQUIRED DP 0 D	SURVEILLANCES AUG96	08/30/96	08/30/96																
1K3200020354	PERFORM REQUIRED DP 20 D	SURVEILLANCES SEP96	09/03/96	09/30/96																
1K3200020355	PERFORMED REQUIRED DP 0 D	SURVEILLANCES SEP96	09/30/96	09/30/96																
1K3200020361	PERFORM REQUIRED DP 23 D	SURVEILLANCES OCT96	10/01/96	10/31/96																
1K3200020362	PERFORMED REQUIRED DP 0 D	SURVEILLANCES OCT96	10/31/96	10/31/96																
1K3200020363	PERFORM REQUIRED DP 19 D	SURVEILLANCES NOV96	11/01/96	11/27/96																
1K3200020364	PERFORMED REQUIRED DP 0 D	SURVEILLANCES NOV96	11/27/96	11/27/96																
1K3200020365	PERFORM REQUIRED DP 20 D	SURVEILLANCES DEC96	12/02/96	12/31/96																
1K3200020366	PERFORMED REQUIRED DP 0 D	SURVEILLANCES DEC96	12/31/96	12/31/96																
1K3200020367	PERFORM REQUIRED DP 22 D	SURVEILLANCES JAN97	01/02/97	01/31/97																
1K3200020368	PERFORMED REQUIRED DP 0 D	SURVEILLANCES JAN97	01/31/97	01/31/97																
1K3200020369	PERFORM REQUIRED DP 19 D	SURVEILLANCES FEB97	02/03/97	02/28/97																
1K3200020370	PERFORMED REQUIRED DP 0 D	SURVEILLANCES FEB97	02/28/97	02/28/97																
1K3200020371	PERFORM REQUIRED DP 21 D	SURVEILLANCES MAR97	03/03/97	03/31/97																
1K3200020372	PERFORMED REQUIRED DP 0 D	SURVEILLANCES MAR97	03/31/97	03/31/97																
1K3200020373	PERFORM REQUIRED DP 22 D	SURVEILLANCES APR97	04/01/97	04/30/97																
					STRIP 3															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995					1996					1997		

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3200020374	PERFORMED REQUIRED DP SURVEILLANCES APR97 0 D	04/30/97 04/30/97																		
1K3200020375	PERFORM REQUIRED DP SURVEILLANCES MAY97 21 D	05/01/97 05/30/97																		
1K3200020376	PERFORMED REQUIRED DP SURVEILLANCES MAY97 0 D	05/30/97 05/30/97																		
1K3200020377	PERFORM REQUIRED DP SURVEILLANCES JUN97 21 D	06/02/97 06/30/97																		
1K3200020378	PERFORMED REQUIRED DP SURVEILLANCES JUN97 0 D	06/30/97 06/30/97																		
1K3200020379	PERFORM REQUIRED DP SURVEILLANCES JUL97 21 D	07/01/97 07/31/97																		
1K3200020380	PERFORMED REQUIRED DP SURVEILLANCES JUL97 0 D	07/31/97 07/31/97																		
1K3200020381	PERFORM REQUIRED DP SURVEILLANCES AUG97 21 D	08/01/97 08/29/97																		
1K3200020382	PERFORMED REQUIRED DP SURVEILLANCES AUG97 0 D	08/29/97 08/29/97																		
1K3200020383	PERFORM REQUIRED DP SURVEILLANCES SEP97 21 D	09/02/97 09/30/97																		
1K3200020384	PERFORMED REQUIRED DP SURVEILLANCES SEP97 0 D	09/30/97 09/30/97																		
1K32000204	FY95 DP RAD SURVEILLANCES 751 D	10/03/94 09/29/97																		
1K3200020401	FY95 DP RAD SURVEILLANCES 250 D	10/03/94 09/29/95																		
1K3200020403	PREFORM REQUIRED FY95 DP RAD SURVEILLANCES 21 D	01/03/95 01/31/95																		
1K3200020405	PREFORM REQUIRED FY95 DP RAD SURVEILLANCES 22 D	06/01/95 06/30/95																		
1K3200020410	FY96 DP RAD SURVEILLANCES 251 D	10/02/95 09/30/96																		
1K3200020413	PREFORM REQUIRED FY96 DP RAD SURVEILLANCES 22 D	01/02/96 01/31/96																		
1K3200020415	PREFORM REQUIRED FY96 DP RAD SURVEILLANCES 20 D	06/03/96 06/28/96																		
1K3200020420	FY97 DP RAD SURVEILLANCES 250 D	10/01/96 09/29/97																		
1K3200020423	PREFORM REQUIRED FY97 DP RAD SURVEILLANCES 22 D	01/02/97 01/31/97																		
1K3200020425	PREFORM REQUIRED FY97 DP RAD SURVEILLANCES 21 D	06/02/97 06/30/97																		
1K320003	DP - FACILITY OTHER SUPPORT 752 D	10/03/94 09/30/97																		
1K32000301	K3231 DP - NUCLEAR SAFETY 752 D	10/03/94 09/30/97																		
1K3200030100	FY95 K3231 DP - NUCLEAR SAFETY 250 D	10/03/94 09/29/95																		
1K3200030104	COMPLETE CY94 INTEGRATED ANNUAL APPRAISAL 21 D	10/03/94 10/31/94		</																

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

STRIP 5

GRAPH NAME: 300 AREA FUEL SUPPLY

[illegible]

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3200030243	0 D	CRITICALITY SAFETY TRAINING COMPLETED	05/31/96	05/31/96																
1K3200030245	21 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	06/03/96	07/01/96																
1K3200030246	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	07/01/96	07/01/96																
1K3200030247	22 D	CONDUCT CRITICALITY SAFETY TRAINING	08/01/96	08/30/96																
1K3200030248	0 D	CRITICALITY SAFETY TRAINING COMPLETED	08/30/96	08/30/96																
1K3200030250	20 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	09/03/96	09/30/96																
1K3200030251	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	09/30/96	09/30/96																
1K3200030260	251 D	FY97 K3232 DP - CRITICALITY SAFETY	10/01/96	09/30/97																
1K3200030262	19 D	CONDUCT CRITICALITY SAFETY TRAINING	11/01/96	11/27/96																
1K3200030263	0 D	CRITICALITY SAFETY TRAINING COMPLETED	11/27/96	11/27/96																
1K3200030265	20 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	12/02/96	12/31/96																
1K3200030266	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	12/31/96	12/31/96																
1K3200030267	19 D	CONDUCT CRITICALITY SAFETY TRAINING	02/03/97	02/28/97																
1K3200030268	0 D	CRITICALITY SAFETY TRAINING COMPLETED	02/28/97	02/28/97																
1K3200030270	21 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	03/03/97	03/31/97																
1K3200030271	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	03/31/97	03/31/97																
1K3200030272	21 D	CONDUCT CRITICALITY SAFETY TRAINING	05/01/97	05/30/97																
1K3200030273	0 D	CRITICALITY SAFETY TRAINING COMPLETED	05/30/97	05/30/97																
1K3200030275	21 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	06/02/97	06/30/97																
1K3200030276	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	06/30/97	06/30/97																
1K3200030277	21 D	CONDUCT CRITICALITY SAFETY TRAINING	08/01/97	08/29/97																
1K3200030278	0 D	CRITICALITY SAFETY TRAINING COMPLETED	08/29/97	08/29/97																
1K3200030280	21 D	CONDUCT CRITICALITY SAFETY INSP. AND REPORT	09/02/97	09/30/97																
1K3200030281	0 D	CRITICALITY SAFETY INSP. AND REPORT COMPLETED	09/30/97	09/30/97																
1K32000303	752 D	FY95 DP TRAINING COSTS	10/03/94	09/30/97																
1K3200030395	250 D	FY95 TRAINING COST	10/03/94	09/29/95																
1K3200030396	251 D	FY96 TRAINING COST	10/02/95	09/30/96																
1K3200030397	251 D	FY97 TRAINING COST	10/01/96	09/30/97																
1K320004	752 D	DP - UTILITIES & ASSESSMENTS	10/03/94	09/30/97																
1K32000401	752 D	K3241 DP - UTILITIES & ASSESSMENTS	10/03/94	09/30/97																

STRIP 7

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K3200040195	FY95 K3241 DP - UTILITIES & ASSESSMENTS 250 D		10/03/94	09/29/95													
1K3200040196	FY96 K3241 DP - UTILITIES & ASSESSMENTS 251 D		10/02/95	09/30/96													
1K3200040197	FY97 K3241 DP - UTILITIES & ASSESSMENTS 251 D		10/01/96	09/30/97													
1K320005	SAFEGUARDS & SECURITY/PATROL 752 D		10/03/94	09/30/97													
1K32000501	K325A SNM CUSTODIAL SUPPORT 752 D		10/03/94	09/30/97													
1K3200050195	FY95 K325A SNM CUSTODIAL SUPPORT 250 D		10/03/94	09/29/95													
1K3200050196	FY96 K325A SNM CUSTODIAL SUPPORT 251 D		10/02/95	09/30/96													
1K3200050197	FY97 K325A SNM CUSTODIAL SUPPORT 251 D		10/01/96	09/30/97													
1K32000502	K325B SNM CUSTODIAL SUPPORT - MC&A 752 D		10/03/94	09/30/97													
1K3200050203	FY95 K325B SNM CUSTODIAL SUPPORT - MC&A 250 D		10/03/94	09/29/95													
1K3200050205	ASSIST & SUPPORT ANNUAL INVENTORY OF SNM 41 D		12/01/94	01/31/95													
1K3200050206	ASSIST & SUPPORT OF ANNUAL INVENTORY OF SNM 0 D		01/31/95	01/31/95													
1K3200050296	FY96 K325B SNM CUSTODIAL SUPPORT - MC&A 251 D		10/02/95	09/30/96													
1K3200050297	FY97 K325B SNM CUSTODIAL SUPPORT - MC&A 251 D		10/01/96	09/30/97													
1K32000503	K325P PATROL 752 D		10/03/94	09/30/97													
1K3200050395	FY95 K325P PATROL 250 D		10/03/94	09/29/95													
1K3200050396	FY96 K325P PATROL 251 D		10/02/95	09/30/96													
1K3200050397	FY97 K325P PATROL 251 D		10/01/96	09/30/97													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3201	EM FACILITY SUPPORT 752 D		10/03/94	09/30/97																
1K320101	EM 300 FUEL PROJECT MGMT & SUPPORT 752 D		10/03/94	09/30/97																
1K32010101	K32FP 300 FUEL EM PROJECT MGMT 752 D		10/03/94	09/30/97																
1K3201010195	FY95 K32FP 300 FUEL EM PROJECT MGMT 250 D		10/03/94	09/29/95																
1K3201010196	FY96 K32FP 300 FUEL EM PROJECT MGMT 251 D		10/02/95	09/30/96																
1K3201010197	FY97 K32FP 300 FUEL EM PROJECT MGMT 251 D		10/01/96	09/30/97																
1K32010102	EM K32CV COMPLIANCE SUPPORT-GENERAL 752 D		10/03/94	09/30/97																
1K3201010200	FY95 EM K32CV COMPLIANCE SUPPORT-GENERAL 250 D		10/03/94	09/29/95																
1K3201010205	PREPARE USQ SUMMARY REPORTS 20 D		12/01/94	12/30/94																
1K3201010206	SUBMIT USQ SUMMARY REPORTS 0 D		12/30/94	12/30/94																
1K3201010210	PREPARE USQ SUMMARY REPORTS 23 D		03/01/95	03/31/95																
1K3201010211	SUBMIT USQ SUMMARY REPORTS 0 D		03/31/95	03/31/95																
1K3201010215	PREPARE USQ SUMMARY REPORTS 22 D		06/01/95	06/30/95																
1K3201010216	SUBMIT USQ SUMMARY REPORTS 0 D		06/30/95	06/30/95																
1K3201010220	PREPARE USQ SUMMARY REPORTS 20 D		09/01/95	09/29/95																
1K3201010221	SUBMIT USQ SUMMARY REPORTS 0 D		09/29/95	09/29/95																
1K3201010230	FY96 EM K32CV COMPLIANCE SUPPORT-GENERAL 251 D		10/02/96	09/30/96																
1K3201010235	PREPARE USQ SUMMARY REPORTS 19 D		12/01/95	12/29/95																
1K3201010236	SUBMIT USQ SUMMARY REPORTS 0 D		12/29/95	12/29/95																
1K3201010240	PREPARE USQ SUMMARY REPORTS 21 D		03/01/96	03/29/96																
1K3201010241	SUBMIT USQ SUMMARY REPORTS 0 D		03/29/96	03/29/96																
1K3201010245	PREPARE USQ SUMMARY REPORTS 20 D		06/03/96	06/28/96																
1K3201010246	SUBMIT USQ SUMMARY REPORTS 0 D		06/28/96	06/28/96																
1K3201010250	PREPARE USQ SUMMARY REPORTS 20 D		09/03/96	09/30/96																
1K3201010251	SUBMIT USQ SUMMARY REPORTS 0 D		09/30/96	09/30/96																
1K3201010260	FY97 EM K32CV COMPLIANCE SUPPORT-GENERAL 251 D		10/01/96	09/30/97																
1K3201010265	PREPARE USQ SUMMARY REPORTS 20 D		12/02/96	12/31/96																
1K3201010266	SUBMIT USQ SUMMARY REPORTS 0 D		12/31/96	12/31/96																
1K3201010270	PREPARE USQ SUMMARY REPORTS 21 D		03/03/97	03/31/97																
					STRIP 1															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3201010271		SUBMIT USQ SUMMARY REPORTS 0 D	03/31/97	03/31/97																
1K3201010275		PREPARE USQ SUMMARY REPORTS 21 D	06/02/97	06/30/97																
1K3201010276		SUBMIT USQ SUMMARY REPORTS 0 D	06/30/97	06/30/97																
1K3201010280		PREPARE USQ SUMMARY REPORTS 21 D	09/02/97	09/30/97																
1K3201010281		SUBMIT USQ SUMMARY REPORTS 0 D	09/30/97	09/30/97																
1K32010103		K3203 COMPLIANCE SUPPORT-SAFETY DOCU. 188 D	07/05/95	09/30/97																
1K3201010301		FY95 K3203 COMPLIANCE SUPPORT-SAFETY DOCU. 62 D	07/05/95	09/29/95																
1K3201010310		FY96 K3203 COMPLIANCE SUPPORT-SAFETY DOCU. 63 D	07/01/96	09/30/96																
1K3201010320		FY97 K3203 COMPLIANCE SUPPORT-SAFETY DOCU. 63 D	07/01/97	09/30/97																
1K32010104		K32C3 COMPLIANCE SUPPORT-SELF ASSESSMENT 752 D	10/03/94	09/30/97																
1K3201010400		FY95 K32C3 COMPLIANCE SUPPORT-SELF ASSESSMENT 250 D	10/03/94	09/29/95																
1K3201010405		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 21 D	01/03/95	01/31/95																
1K3201010406		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	01/31/95	01/31/95																
1K3201010410		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 22 D	06/05/95	07/06/95																
1K3201010411		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	07/06/95	07/06/95																
1K3201010430		FY96 K32C3 COMPLIANCE SUPPORT-SELF ASSESSMENT 251 D	10/02/95	09/30/96																
1K3201010435		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 22 D	01/02/96	01/31/96																
1K3201010436		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	01/31/96	01/31/96																
1K3201010440		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 20 D	06/03/96	06/28/96																
1K3201010441		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	06/28/96	06/28/96																
1K3201010460		FY97 K32C3 COMPLIANCE SUPPORT-SELF ASSESSMENT 251 D	10/01/96	09/30/97																
1K3201010465		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 22 D	01/02/97	01/31/97																
1K3201010466		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	01/31/97	01/31/97																
1K3201010470		PREPARE SEMI-ANNUAL SELF ASSESSMENT REPORTS 21 D	06/02/97	06/30/97																
1K3201010471		PROVIDE SEMI-ANNUAL SELF ASSESSMENT REPORTS 0 D	06/30/97	06/30/97																
1K32010105		K32ME EM 300 FUEL MANUAL PROCEEDURES 752 D																		

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

STRIP 3

1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
1994			1995				1996				1997

300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3201020108	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	12/30/94	12/30/94																
1K3201020109	21 D	EM PREVENTITIVE MAINTENENCE (10 PKG'S)	01/03/95	01/31/95																
1K3201020110	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	01/31/95	01/31/95																
1K3201020111	19 D	EM PREVENTITIVE MAINTENENCE (13 PKG'S)	02/01/95	02/28/95																
1K3201020112	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	02/28/95	02/28/95																
1K3201020113	23 D	EM PREVENTITIVE MAINTENENCE (4 PKG'S)	03/01/95	03/31/95																
1K3201020114	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	03/31/95	03/31/95																
1K3201020115	20 D	EM PREVENTITIVE MAINTENENCE (8 PKG'S)	04/03/95	04/28/95																
1K3201020116	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	04/28/95	04/28/95																
1K3201020117	22 D	EM PREVENTITIVE MAINTENENCE (7 PKG'S)	05/01/95	05/31/95																
1K3201020118	0 D	SUBMIT EM PREVENTITIVE MAINTENENCE REPORTS	05/31/95	05/31/95																
1K3201020119	22 D	EM PREVENTITIVE MAINTENENCE (9 PKG'S)	06/01/95	06/30/95																
1K3201020120	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	06/30/95	06/30/95																
1K3201020121	19 D	EM PREVENTITIVE MAINTENENCE (11 PKG'S)	07/05/95	07/31/95																
1K3201020122	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	07/31/95	07/31/95																
1K3201020123	23 D	EM PREVENTITIVE MAINTENENCE (7 PKG'S)	08/01/95	08/31/95																
1K3201020124	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	08/31/95	08/31/95																
1K3201020125	20 D	EM PREVENTITIVE MAINTENENCE (10 PKG'S)	09/01/95	09/29/95																
1K3201020126	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	09/29/95	09/29/95																
1K3201020130	251 D	FY96 EM PREVENTITIVE MAINTENENCE	10/02/95	09/30/96																
1K3201020133	22 D	EM PREVENTITIVE MAINTENENCE	10/02/95	10/31/95																
1K3201020134	0 D	SUBMIT EM PREVENTITIVE MAINTENENCE REPORTS	10/31/95	10/31/95																
1K3201020135	20 D	EM PREVENTITIVE MAINTENENCE	11/01/95	11/30/95																
1K3201020136	0 D	SUBMIT EM PREVENTITIVE MAINTENANCE REPORTS	11/30/95	11/30/95																
1K3201020137	19 D	EM PREVENTITIVE MAINTENENCE	12/01/95	12/29/95																
1K3201020138	0 D	SUBMIT EM PREVENTITIVE MAINTENENCE REPORTS	12/29/95	12/29/95																
1K3201020139	22 D	EM PREVENTITIVE MAINTENENCE	01/02/96																	

GRAPH NAME: 300 AREA FUEL SUPPLY

[illegible]

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K32010202	K3222 EM OTHER MAINTENANCE 752 D		10/03/94	09/30/97																
1K3201020295	FY95 EM OTHER MAINTENANCE 250 D		10/03/94	09/29/95																
1K3201020296	FY96 EM OTHER MAINTENANCE 251 D		10/02/95	09/30/96																
1K3201020297	FY97 EM OTHER MAINTENANCE 251 D		10/01/96	09/30/97																
1K32010203	FY95 K32JB JCS COORDINATOR 752 D		10/03/94	09/30/97																
1K3201020395	FY95 K32JB JCS COORDINATOR 250 D		10/03/94	09/29/95																
1K3201020396	FY96 K32JB JCS COORDINATOR 251 D		10/02/95	09/30/96																
1K3201020397	FY97 K32JB JCS COORDINATOR 251 D		10/01/96	09/30/97																
1K32010204	EM K324D STANDARD LAB/CALIBRATION 752 D		10/03/94	09/30/97																
1K3201020495	FY95 EM K324D STANDARD LAB/CALIBRATION 250 D		10/03/94	09/29/95																
1K3201020496	FY96 EM K324D STANDARD LAB/CALIBRATION 251 D		10/02/95	09/30/96																
1K3201020497	FY97 EM K324D STANDARD LAB/CALIBRATION 251 D		10/01/96	09/30/97																
1K32010205	FY95 EM K322N SURVEILLANCES 752 D		10/03/94	09/30/97																
1K3201020500	FY95 EM SURVEILLANCES 250 D		10/03/94	09/29/95																
1K3201020503	CONDUCT EM SURVEILLANCES 21 D		10/03/94	10/31/94																
1K3201020504	SUBMIT EM SURVEILLANCE REPORT 0 D		10/31/94	10/31/94																
1K3201020505	CONDUCT EM SURVEILLANCES 20 D		11/01/94	11/30/94																
1K3201020506	SUBMIT EM SURVEILLANCE REPORT 0 D		11/30/94	11/30/94																
1K3201020507	CONDUCT EM SURVEILLANCES 20 D		12/01/94	12/30/94																
1K3201020508	SUBMIT EM SURVEILLANCE REPORT 0 D		12/30/94	12/30/94																
1K3201020509	CONDUCT EM SURVEILLANCES 21 D		01/03/95	01/31/95																
1K3201020510	SUBMIT EM SURVEILLANCE REPORT 0 D		01/31/95	01/31/95																
1K3201020511	CONDUCT EM SURVEILLANCES 19 D		02/01/95	02/28/95																
1K3201020512	SUBMIT EM SURVEILLANCE REPORT 0 D		02/28/95	02/28/95																
1K3201020513	CONDUCT EM SURVEILLANCES 23 D		03/01/95	03/31/95																
1K3201020514	SUBMIT EM SURVEILLANCE REPORT 0 D		03/31/95	03/31/95																
1K3201020515	CONDUCT EM SURVEILLANCES 20 D		04/03/95	04/28/95																
1K3201020516	SUBMIT EM SURVEILLANCE REPORT 0 D		04/28/95	04/28/95																
					STRIP 6															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
1K3201020517	CONDUCT EM 22 D	SURVEILLANCES	05/01/95	05/31/95																
1K3201020518	SUBMIT EM 0 D	SURVEILLANCE REPORT	05/31/95	05/31/95																
1K3201020519	CONDUCT EM 22 D	SURVEILLANCES	06/01/95	06/30/95																
1K3201020520	SUBMIT EM 0 D	SURVEILLANCE REPORT	06/30/95	06/30/95																
1K3201020521	CONDUCT EM 19 D	SURVEILLANCES	07/05/95	07/31/95																
1K3201020522	SUBMIT EM 0 D	SURVEILLANCE REPORT	07/31/95	07/31/95																
1K3201020523	CONDUCT EM 23 D	SURVEILLANCES	08/01/95	08/31/95																
1K3201020524	SUBMIT EM 0 D	SURVEILLANCE REPORT	08/31/95	08/31/95																
1K3201020525	CONDUCT EM 20 D	SURVEILLANCES	09/01/95	09/29/95																
1K3201020526	SUBMIT EM 0 D	SURVEILLANCE REPORT	09/29/95	09/29/95																
1K3201020530	FY96 EM 251 D	SURVEILLANCES	10/02/95	09/30/96																
1K3201020533	CONDUCT EM 22 D	SURVEILLANCES	10/02/95	10/31/95																
1K3201020534	SUBMIT EM 0 D	SURVEILLANCE REPORT	10/31/95	10/31/95																
1K3201020535	CONDUCT EM 20 D	SURVEILLANCES	11/01/95	11/30/95																
1K3201020536	SUBMIT EM 0 D	SURVEILLANCE REPORT	11/30/95	11/30/95																
1K3201020537	CONDUCT EM 19 D	SURVEILLANCES	12/01/95	12/29/95																
1K3201020538	SUBMIT EM 0 D	SURVEILLANCE REPORT	12/29/95	12/29/95																
1K3201020539	CONDUCT EM 22 D	SURVEILLANCES	01/02/96	01/31/96																
1K3201020540	SUBMIT EM 0 D	SURVEILLANCE REPORT	01/31/96	01/31/96																
1K3201020541	CONDUCT EM 20 D	SURVEILLANCES	02/01/96	02/29/96																
1K3201020542	SUBMIT EM 0 D	SURVEILLANCE REPORT	02/29/96	02/29/96																
1K3201020543	CONDUCT EM 21 D	SURVEILLANCES	03/01/96	03/29/96																
1K3201020544	SUBMIT EM 0 D	SURVEILLANCE REPORT	03/29/96	03/29/96																
1K3201020545	CONDUCT EM 22 D	SURVEILLANCES	04/01/96	04/30/96																
1K3201020546	SUBMIT EM 0 D	SURVEILLANCE REPORT	04/30/96	04/30/96																
1K3201020547	CONDUCT EM 22 D	SURVEILLANCES	05/01/96	05/31/96																
1K3201020548	SUBMIT EM 0 D	SURVEILLANCE REPORT	05/31/96	05/31/96																
1K3201020549	CONDUCT EM 20 D	SURVEILLANCES	06/03/96	06/28/96																
1K3201020550	SUBMIT EM 0 D	SURVEILLANCE REPORT	06/28/96	06/28/96																
1K3201020551	CONDUCT EM 21 D	SURVEILLANCES	07/01/96	07/31/96																
1K3201020552	SUBMIT EM 0 D	SURVEILLANCE REPORT	07/31/96	07/31/96																
1K3201020553	CONDUCT EM 22 D	SURVEILLANCES	08/01/96	08/30/96																
1K3201020554	SUBMIT EM 0 D	SURVEILLANCE REPORT	08/30/96	08/30/96																
1K3201020555	CONDUCT EM 20 D	SURVEILLANCES	09/03/96	09/30/96																
1K3201020556	SUBMIT EM 0 D	SURVEILLANCE REPORT	09/30/96	09/30/96																
					STRIP 7															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K3201020560	FY97 EM SURVEILLANCES 251 D		10/01/96	09/30/97													
1K3201020563	CONDUCT EM SURVEILLANCES 23 D		10/01/96	10/31/96													
1K3201020564	SUBMIT EM SURVEILLANCE REPORT 0 D		10/31/96	10/31/96													
1K3201020565	CONDUCT EM SURVEILLANCES 19 D		11/01/96	11/27/96													
1K3201020566	SUBMIT EM SURVEILLANCE REPORT 0 D		11/27/96	11/27/96													
1K3201020567	CONDUCT EM SURVEILLANCES 20 D		12/02/96	12/31/96													
1K3201020568	SUBMIT EM SURVEILLANCE REPORT 0 D		12/31/96	12/31/96													
1K3201020569	CONDUCT EM SURVEILLANCES 22 D		01/02/97	01/31/97													
1K3201020570	SUBMIT EM SURVEILLANCE REPORT 0 D		01/31/97	01/31/97													
1K3201020571	CONDUCT EM SURVEILLANCES 19 D		02/03/97	02/28/97													
1K3201020572	SUBMIT EM SURVEILLANCE REPORT 0 D		02/28/97	02/28/97													
1K3201020573	CONDUCT EM SURVEILLANCES 21 D		03/03/97	03/31/97													
1K3201020574	SUBMIT EM SURVEILLANCE REPORT 0 D		03/31/97	03/31/97													
1K3201020575	CONDUCT EM SURVEILLANCES 22 D		04/01/97	04/30/97													
1K3201020576	SUBMIT EM SURVEILLANCE REPORT 0 D		04/30/97	04/30/97													
1K3201020577	CONDUCT EM SURVEILLANCES 21 D		05/01/97	05/30/97													
1K3201020578	SUBMIT EM SURVEILLANCE REPORT 0 D		05/30/97	05/30/97													
1K3201020579	CONDUCT EM SURVEILLANCES 21 D		06/02/97	06/30/97													
1K3201020580	SUBMIT EM SURVEILLANCE REPORT 0 D		06/30/97	06/30/97													
1K3201020581	CONDUCT EM SURVEILLANCES 21 D		07/01/97	07/31/97													
1K3201020582	SUBMIT EM SURVEILLANCE REPORT 0 D		07/31/97	07/31/97													
1K3201020583	CONDUCT EM SURVEILLANCES 21 D		08/01/97	08/29/97													
1K3201020584	SUBMIT EM SURVEILLANCE REPORT 0 D		08/29/97	08/29/97													
1K3201020585	CONDUCT EM SURVEILLANCES 21 D		09/02/97	09/30/97													
1K3201020586	SUBMIT EM SURVEILLANCE REPORT 0 D		09/30/97	09/30/97													
1K32010206	EM K322F RAD SURVEILLANCES & SUPPORT 752 D		10/03/94	09/30/97													
1K3201020600	FY95 EM RAD SURVEILLANCES & SUPPORT 250 D		10/03/94	09/29/95													
1K3201020603	CONDUCT EM RAD SURVEILLANCES & SUPPORT 21 D		10/03/94	10/31/94													
1K3201020604	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS 0 D		10/31/94	10/31/94													
1K3201020605	CONDUCT EM RAD SURVEILLANCES & SUPPORT 20 D		11/01/94	11/30/94													
1K3201020606	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS 0 D		11/30/94	11/30/94													
1K3201020607	CONDUCT EM RAD SURVEILLANCES & SUPPORT 20 D		12/01/94	12/30/94													
1K3201020608	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS 0 D		12/30/94	12/30/94													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP 8

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K3201020609	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	01/03/95	01/31/95													
1K3201020610	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	01/31/95	01/31/95													
1K3201020611	19 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	02/01/95	02/28/95													
1K3201020612	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	02/28/95	02/28/95													
1K3201020613	23 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	03/01/95	03/31/95													
1K3201020614	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	03/31/95	03/31/95													
1K3201020615	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	04/03/95	04/28/95													
1K3201020616	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	04/28/95	04/28/95													
1K3201020617	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	05/01/95	05/31/95													
1K3201020618	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	05/31/95	05/31/95													
1K3201020619	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	06/01/95	06/30/95													
1K3201020620	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	06/30/95	06/30/95													
1K3201020621	19 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	07/05/95	07/31/95													
1K3201020622	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	07/31/95	07/31/95													
1K3201020623	23 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	08/01/95	08/31/95													
1K3201020624	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	08/31/95	08/31/95													
1K3201020625	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	09/01/95	09/29/95													
1K3201020626	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	09/29/95	09/29/95													
1K3201020630	251 D	FY96 EM RAD SURVEILLANCES & SUPPORT	10/02/95	09/30/96													
1K3201020633	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	10/02/95	10/31/95													
1K3201020634	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	10/31/95	10/31/95													
1K3201020635	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	11/01/95	11/30/95													
1K3201020636	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	11/30/95	11/30/95													
1K3201020637	19 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	12/01/95	12/29/95													
1K3201020638	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	12/29/95	12/29/95													
1K3201020639	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	01/02/96	01/31/96													
1K3201020640	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	01/31/96	01/31/96													
1K3201020641	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	02/01/96	02/29/96													
1K3201020642	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	02/29/96	02/29/96													
1K3201020643	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	03/01/96	03/29/96													
1K3201020644	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	03/29/96	03/29/96													
1K3201020645	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	04/01/96	04/30/96													
1K3201020646	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	04/30/96	04/30/96													
1K3201020647	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	05/01/96	05/31/96													
1K3201020648	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	05/31/96	05/31/96													
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 9
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994												1995												1996												1997											
					OCT				JAN				APR				JUL				OCT				JAN				APR				JUL				OCT				JAN				APR				JUL			
					1ST				2ND				3RD				4TH				1ST				2ND				3RD				4TH				1ST				2ND				3RD				4TH			
1K3201020649	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	06/03/96	06/28/96																																																
1K3201020650	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	06/28/96	06/28/96																																																
1K3201020651	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	07/01/96	07/31/96																																																
1K3201020652	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	07/31/96	07/31/96																																																
1K3201020653	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	08/01/96	08/30/96																																																
1K3201020654	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	08/30/96	08/30/96																																																
1K3201020655	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	09/03/96	09/30/96																																																
1K3201020656	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	09/30/96	09/30/96																																																
1K3201020660	251 D	FY97 EM RAD SURVEILLANCES & SUPPORT	10/01/96	09/30/97																																																
1K3201020663	23 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	10/01/96	10/31/96																																																
1K3201020664	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	10/31/96	10/31/96																																																
1K3201020665	19 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	11/01/96	11/27/96																																																
1K3201020666	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	11/27/96	11/27/96																																																
1K3201020667	20 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	12/02/96	12/31/96																																																
1K3201020668	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	12/31/96	12/31/96																																																
1K3201020669	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	01/02/97	01/31/97																																																
1K3201020670	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	01/31/97	01/31/97																																																
1K3201020671	19 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	02/03/97	02/28/97																																																
1K3201020672	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	02/28/97	02/28/97																																																
1K3201020673	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	03/03/97	03/31/97																																																
1K3201020674	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	03/31/97	03/31/97																																																
1K3201020675	22 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	04/01/97	04/30/97																																																
1K3201020676	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	04/30/97	04/30/97																																																
1K3201020677	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	05/01/97	05/30/97																																																
1K3201020678	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	05/30/97	05/30/97																																																
1K3201020679	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	06/02/97	06/30/97																																																
1K3201020680	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	06/30/97	06/30/97																																																
1K3201020681	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	07/01/97	07/31/97																																																
1K3201020682	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	07/31/97	07/31/97																																																
1K3201020683	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	08/01/97	08/29/97																																																
1K3201020684	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	08/29/97	08/29/97																																																
1K3201020685	21 D	CONDUCT EM RAD SURVEILLANCES & SUPPORT	09/02/97	09/30/97																																																
1K3201020686	0 D	SUBMIT EM RAD SURVEILLANCES & SUPPORT REPORTS	09/30/97	09/30/97																																																

STRIP10

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																														
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											
1K32010207	FY95 K32WR WORK RESOLUTION 752 D		10/03/94	09/30/97																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																																											</

STRIP11

GRAPH NAME: SDD AREA FUEL SUPPLY

GRAPH NAME: 300 AREA FUEL SUPPLY																			
ACTIVITY		DESCRIPTION		1994				1995				1996				1997			
				OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN		
DURATION		START FINISH		1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND		
1K3201030160	FY97 EM K32TC QA SUPPORT 251 D		10/01/96 09/30/97																
1K32010302	EM K32CP SAFETY SUPPORT 752 D		10/03/94 09/30/97																
1K3201030295	FY95 EM K32CP SAFETY SUPPORT 250 D		10/03/94 09/29/95																
1K3201030296	FY96 EM K32CP SAFETY SUPPORT 251 D		10/02/95 09/30/96																
1K3201030297	FY97 EM K32CP SAFETY SUPPORT 251 D		10/01/96 09/30/97																
1K32010303	FY95 EM K32H2 JANITORIAL 752 D		10/03/94 09/30/97																
1K3201030395	FY95 EM JANITORIAL 250 D		10/03/94 09/29/95																
1K3201030396	FY96 EM JANITORIAL 251 D		10/02/95 09/30/96																
1K3201030397	FY97 EM JANITORIAL 251 D		10/01/96 09/30/97																
1K32010304	FY95 EM K32H3 WAREHOUSING 752 D		10/03/94 09/30/97																
1K3201030495	FY95 EM WAREHOUSING 250 D		10/03/94 09/29/95																
1K3201030496	FY96 EM WAREHOUSING 251 D		10/02/95 09/30/96																
1K3201030497	FY97 EM WAREHOUSING 251 D		10/01/96 09/30/97																
1K32010305	EM K32G8 TRAINING COSTS 752 D		10/03/94 09/30/97																
1K3201030595	FY95 EM K32G8 TRAINING COSTS 250 D		10/03/94 09/29/95																
1K3201030596	FY96 EM K32G8 TRAINING COSTS 251 D		10/02/95 09/30/96																
1K3201030597	FY97 EM K32G8 TRAINING COSTS 251 D		10/01/96 09/30/97																
1K320104	EM 300 FUEL UTILITIES-ASSESSMENTS 752 D		10/03/94 09/30/97																
1K32010401	EM K32JJ UTILITIES & ASSESSMENT 752 D		10/03/94 09/30/97																
1K3201040195	FY95 EM K32JJ UTILITIES & ASSESSMENT 250 D		10/03/94 09/29/95																
1K3201040196	FY96 EM K32JJ UTILITIES & ASSESSMENT 251 D		10/02/95 09/30/96																
1K3201040197	FY97 EM K32JJ UTILITIES & ASSESSMENT 251 D		10/01/96 09/30/97																
1K320105	EM OCCUPANCY 250 D		10/03/94 09/29/95																
				STRIP12															
ACTIVITY		DESCRIPTION		1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
DURATION		START FINISH		OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
				1994	1995				1996				1997						

GRAPH NAME: 300 AREA FUEL SUPPLY

[illegible]

300 AREA FUEL SUPPLY PROGRAM PERFORMANCE BASELINE SCHEDULE PLANT MANAGER: IVAN METCALF																	
GRAPH NAME: 300 AREA FUEL SUPPLY																	
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K3208	INVENTORY CHANGES - ESSENTIAL MATERIAL 752 D		10/03/94	09/30/97													
1K320801	INVENTORY CHANGES - ESSENTIAL MATERIAL 752 D		10/03/94	09/30/97													
1K32080101	FY95 INVENTORY CHANGES - ESSENTIAL MATERIAL 752 D		10/03/94	09/30/97													
1K3208010195	FY95 INVENTORY CHANGES - ESSENTIAL MATERIAL 250 D		10/03/94	09/29/95													
1K3208010196	FY96 INVENTORY CHANGES - ESSENTIAL MATERIAL 251 D		10/02/95	09/30/96													
1K3208010197	FY97 INVENTORY CHANGES - ESSENTIAL MATERIAL 251 D		10/01/96	09/30/97													
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

ACTIVITY				DESCRIPTION				1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
								OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
								1994	1995			1996				1997							
DURATION				START				FINISH															

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3209	INVENTORY CHANGES - METAL 752 D		10/03/94	09/30/97																
1K320901	INVENTORY CHANGES - METAL 752 D		10/03/94	09/30/97																
1K32090101	INVENTORY CHANGES - METAL 752 D		10/03/94	09/30/97																
1K3209010195	FY95 INVENTORY CHANGES - METAL 250 D		10/03/94	09/29/95																
1K3209010196	FY96 INVENTORY CHANGES - METAL 251 D		10/02/95	09/30/96																
1K3209010197	FY97 INVENTORY CHANGES - METAL 251 D		10/01/96	09/30/97																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3210		INVENTORY CHANGES - SPARE PARTS 752 D	10/03/94	09/30/97																
1K321001		INVENTORY CHANGES - SPARE PARTS 752 D	10/03/94	09/30/97																
1K32100101		INVENTORY CHANGES - SPARE PARTS 752 D	10/03/94	09/30/97																
1K3210010195		FY95 INVENTORY CHANGES - SPARE PARTS 250 D	10/03/94	09/29/95																
1K3210010196		FY96 INVENTORY CHANGES - SPARE PARTS 251 D	10/02/95	09/30/96																
1K3210010197		FY97 INVENTORY CHANGES - SPARE PARTS 251 D	10/01/96	09/30/97																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3212	INVENTORY CHANGES - RESERVE 752 D		10/03/94	09/30/97																
1K321201	INVENTORY CHANGES - RESERVE 752 D		10/03/94	09/30/97																
1K32120101	INVENTORY CHANGES - RESERVE 752 D		10/03/94	09/30/97																
1K3212010195	FY95 INVENTORY CHANGES - RESERVE 250 D		10/03/94	09/29/95																
1K3212010196	FY96 INVENTORY CHANGES - RESERVE 251 D		10/02/95	09/30/96																
1K3212010197	FY97 INVENTORY CHANGES - RESERVE 251 D		10/01/96	09/30/97																
ACTIVITY	DESCRIPTION	DURATION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3401	752 D	ENVIRONMENTAL COMPLIANCE	10/03/94	09/30/97																
1K340101	752 D	ENVIRONMENTAL COMPLIANCE SUPPORT	10/03/94	09/30/97																
1K34010101	752 D	K3411 ENVIRONMENTAL COMPLIANCE SUPPORT	10/03/94	09/30/97																
1K3401010100	250 D	FY95 K3411 ENVIRONMENTAL COMPLIANCE SUPPORT	10/03/94	09/29/95																
1K3401010101	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	10/03/94	10/31/94																
1K3401010102	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	10/03/94	10/31/94																
1K3401010103	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	11/01/94	11/30/94																
1K3401010104	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	11/01/94	11/30/94																
1K3401010105	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	12/01/94	12/30/94																
1K3401010106	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	12/01/94	12/30/94																
1K3401010107	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	01/03/95	01/31/95																
1K3401010108	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	01/03/95	01/31/95																
1K3401010109	19 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	02/01/95	02/28/95																
1K3401010110	19 D	PREPARE & SUBMIT STATUS RPT. TO TPA	02/01/95	02/28/95																
1K3401010111	23 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	03/01/95	03/31/95																
1K3401010112	23 D	PREPARE & SUBMIT STATUS RPT. TO TPA	03/01/95	03/31/95																
1K3401010113	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	04/03/95	04/28/95																
1K3401010114	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	04/03/95	04/28/95																
1K3401010115	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	05/01/95	05/31/95																
1K3401010116	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	05/01/95	05/31/95																
1K3401010117	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	06/01/95	06/30/95																
1K3401010118	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	06/01/95	06/30/95																
1K3401010119	19 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	07/05/95	07/31/95																
1K3401010120	19 D	PREPARE & SUBMIT STATUS RPT. TO TPA	07/05/95	07/31/95																
1K3401010121	23 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	08/01/95	08/31/95																
1K3401010122	23 D	PREPARE & SUBMIT STATUS RPT. TO TPA	08/01/95	08/31/95																
1K3401010123	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	09/01/95	09/29/95																
1K3401010124	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	09/01/95	09/29/95																
1K3401010134	251 D	FY96 K3411 ENVIRONMENTAL COMPLIANCE SUPPORT	10/02/95	09/30/96																
1K3401010135	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	10/02/95	10/31/95																
1K3401010136	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	10/02/95	10/31/95																

STRIP 1

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3401010137	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	11/01/95	11/30/95																
1K3401010138	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	11/01/95	11/30/95																
1K3401010139	19 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	12/01/95	12/29/95																
1K3401010140	19 D	PREPARE & SUBMIT STATUS RPT. TO TPA	12/01/95	12/29/95																
1K3401010141	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	01/02/96	01/31/96																
1K3401010142	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	01/02/96	01/31/96																
1K3401010143	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	02/01/96	02/29/96																
1K3401010144	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	02/01/96	02/29/96																
1K3401010145	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	03/01/96	03/29/96																
1K3401010146	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	03/01/96	03/29/96																
1K3401010147	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	04/01/96	04/30/96																
1K3401010148	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	04/01/96	04/30/96																
1K3401010149	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	05/01/96	05/31/96																
1K3401010150	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	05/01/96	05/31/96																
1K3401010151	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	06/03/96	06/28/96																
1K3401010152	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	06/03/96	06/28/96																
1K3401010153	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	07/01/96	07/31/96																
1K3401010154	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	07/01/96	07/31/96																
1K3401010155	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	08/01/96	08/30/96																
1K3401010156	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	08/01/96	08/30/96																
1K3401010157	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	09/03/96	09/30/96																
1K3401010158	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	09/03/96	09/30/96																
1K3401010168	251 D	FY97 K3411 ENVIRONMENTAL COMPLIANCE SUPPORT	10/01/96	09/30/97																
1K3401010169	23 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	10/01/96	10/31/96																
1K3401010170	23 D	PREPARE & SUBMIT STATUS RPT. TO TPA	10/01/96	10/31/96																
1K3401010171	19 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	11/01/96	11/27/96																
1K3401010172	19 D	PREPARE & SUBMIT STATUS RPT. TO TPA	11/01/96	11/27/96																
1K3401010173	20 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	12/02/96	12/31/96																
1K3401010174	20 D	PREPARE & SUBMIT STATUS RPT. TO TPA	12/02/96	12/31/96																
1K3401010175	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	01/02/97	01/31/97																
1K3401010176	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	01/02/97	01/31/97																
1K3401010177	19 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	02/03/97	02/28/97																
1K3401010178	19 D	PREPARE & SUBMIT STATUS RPT. TO TPA	02/03/97	02/28/97																
1K3401010179	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	03/03/97	03/31/97																
1K3401010180	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	03/03/97	03/31/97																
					STRIP 2															
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K3401010181	22 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	04/01/97	04/30/97													
1K3401010182	22 D	PREPARE & SUBMIT STATUS RPT. TO TPA	04/01/97	04/30/97													
1K3401010183	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	05/01/97	05/30/97													
1K3401010184	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	05/01/97	05/30/97													
1K3401010185	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	06/02/97	06/30/97													
1K3401010186	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	06/02/97	06/30/97													
1K3401010187	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	07/01/97	07/31/97													
1K3401010188	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	07/01/97	07/31/97													
1K3401010189	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	08/01/97	08/29/97													
1K3401010190	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	08/01/97	08/29/97													
1K3401010191	21 D	PREPARE & SUBMIT HAZARDOUS MAT. INVEN. RPT	09/02/97	09/30/97													
1K3401010192	21 D	PREPARE & SUBMIT STATUS RPT. TO TPA	09/02/97	09/30/97													
1K340102	752 D	ENVIR COMPLIANCE SURVEILLANCE	10/03/94	09/30/97													
1K34010201	752 D	K34EA ENVIR COMPLIANCE SURVEILLANCE	10/03/94	09/30/97													
1K3401020100	250 D	FY95 K34EA ENVIR COMPLIANCE SURVEILLANCE	10/03/94	09/29/95													
1K3401020105	20 D	PERFORM-90D STORAGE ACCUM.ASSES./313 SAA SURV.	12/01/94	12/30/94													
1K3401020106	0 D	COMPLETE-90D STORAGE ACCUM.ASSES./313 SAA SURV.	12/30/94	12/30/94													
1K3401020110	21 D	PERFORM 303K WASTE STORAGE TSD ASSESMENT SURV.	01/03/95	01/31/95													
1K3401020111	0 D	COMPLETE 303K WASTE STORAGE TSD ASSESMENT SURV.	01/31/95	01/31/95													
1K3401020115	22 D	PERFORM-90D STORAGE ACCUM.ASSES./313 SAA SURV.	06/01/95	06/30/95													
1K3401020116	0 D	COMPLETE-90D STORAGE ACCUM.ASSES./313 SAA SURV.	06/30/95	06/30/95													
1K3401020120	19 D	PERFORM 303K WASTE STORAGE TSD ASSESMENT SURV.	07/05/95	07/31/95													
1K3401020121	0 D	COMPLETE 303K WASTE STORAGE TSD ASSESMENT SURV.	07/31/95	07/31/95													
1K3401020130	251 D	FY96 K34EA ENVIR COMPLIANCE SURVEILLANCE	10/02/95	09/30/96													
1K3401020160	251 D	FY97 K34EA ENVIR COMPLIANCE SURVEILLANCE	10/01/96	09/30/97													
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3405010501	K345E 304 20 D	IMPLEMENTATION - DATA VALIDATION 12/01/94 12/30/94			☐											
1K34050106	K34FF 304 62 D	IMPLEMENTATION - SAMPLING SUPPORT 10/03/94 01/31/95			☐											
1K3405010601	K34FF 304 21 D	IMPLEMENTATION - SAMPLING SUPPORT 10/03/94 10/31/94			☐											
1K3405010603	K34FF 304 41 D	IMPLEMENTATION - SAMPLING SUPPORT 12/01/94 01/31/95			☐											
1K34050108	COMPLETE 304 0 D	CONCRETE FACILITY CLOSURE ACT'S 09/29/95 09/29/95							TRP-95-301 ◇							
1K340502	303K FACILITY CLOSURE 250 D	10/03/94 09/30/96			☐											
1K34050201	K34AB 303K CLOSURE PLAN 250 D	10/03/94 09/29/95			☐											
1K34050202	K34AC 303K OVERSIGHT 250 D	10/03/94 09/29/95			☐											
1K34050203	K343K 303K IMPLEMENTATION - SUPPORT 250 D	10/03/94 09/29/95			☐											
1K34050204	K34KA 303K IMPLEMENTATION - DECONNING 19 D	07/05/95 07/31/95						☐								
1K34050205	K34KB 303K IMPLEMENTATION - SAMPLING SUPPORT 209 D	11/01/94 08/31/95			☐											
1K34050206	K34KC 303K IMPLEMENTATION - SAMPLING ANALYSIS 23 D	08/01/95 08/31/95						☐								
1K34050208	K34KE 303K IMPLEMENTATION - HPT SUPPORT 40 D	01/03/95 02/28/95			☐											
1K34050209	COMPLETE 303K FACILITY RCRA CLOSURE ACTIVITIES 0 D	09/30/96 09/30/96											◇			
1K340503	WASTE ACID TREATMENT SYSTEM CLOSURE PLAN 250 D	10/03/94 09/29/95			☐											
					STRIP 2											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

GRAPH NAME: 300 AREA FUEL SUPPLY

[illegible]

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3501	SHUTDOWN MGMT & ACTIVITIES 752 D		10/03/94	09/30/97												
1K350101	SHUTDOWN ACTIVITIES MANAGEMENT 752 D		10/03/94	09/30/97												
1K35010101	SHUTDOWN ACTIVITIES MANAGEMENT 752 D		10/03/94	09/30/97												
1K3501010195	FY95 SHUTDOWN PROGRAM MGMT 250 D		10/03/94	09/29/95												
1K3501010196	FY96 SHUTDOWN PROGRAM MGMT 251 D		10/02/95	09/30/96												
1K3501010197	FY97 SHUTDOWN PROGRAM MGMT 251 D		10/01/96	09/30/97												
1K350102	SHUTDOWN SYSTEMS DEACTIVATION 501 D		10/03/94	09/30/97												
1K35010201	SHUTDOWN SYSTEMS DEACTIVATION 251 D		10/01/96	09/30/97												
1K35010202	K351B 333 BLDG - DEACTIVATE SYSTEM 250 D		10/03/94	09/29/95												
1K3501020201	DEACTIVATE 333 BLDG STEAM&FIRE SUPPRESSION SYS. 0 D		09/29/95	09/29/95												
1K3501020203	DECONTAMINATION OF 333 CHEM BAY AREA 61 D		10/03/94	12/30/94												
1K3501020205	RELOCATE 333 STAFF TO TRAILER 21 D		01/03/95	01/31/95												
1K3501020207	TRAILER INSTALLED 21 D		11/15/94	12/15/94												
1K3501020209	DRAINING OIL FOR PROCESS EQUIPMENT 42 D		02/01/95	03/31/95												
1K3501020211	SUPPORT REMOVAL OF CONBUSTIBLE 83 D		04/03/95	07/31/95												
1K3501020213	SUPPORT WATER & STEAM DEACTIVATION 43 D		08/01/95	09/29/95												
1K35010203	K351C 333 STEAM DISCONNECT - VALVING 43 D		08/01/95	09/29/95												
1K3501020305	FY95 K351C 333 STEAM DISCONNECT - VALVING 43 D		08/01/95	09/29/95												
1K35010204	K351C 333 STEAM DISCONNECT - SHUTOFF 43 D		08/01/95	09/29/95												
1K3501020401	K351C 333 STEAM DISCONNECT - SHUTOFF 43 D		08/01/95	09/29/95												
1K350103	SHUTDOWN ASSET DISPOSAL 502 D		10/02/95	09/30/97												
					STRIP 1											
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF

GRAPH NAME: 300 AREA FUEL SUPPLY

[illegible]

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3502	300 AREA SHUTDOWN WASTE HANDLING 752 D		10/03/94	09/30/97																
1K350202	WASTE PACKAGING 752 D		10/03/94	09/30/97																
1K35020201	FY95 WASTE PACKAGING 752 D		10/03/94	09/30/97																
1K3502020105	WASTE PACKAGING - LOW LEVEL - 1ST SHIPMENT 124 D		10/03/94	03/31/95																
1K3502020110	WASTE PACKAGING - LOW LEVEL - 2ND SHIPMENT 126 D		04/03/95	09/29/95																
1K3502020120	WASTE PACKAGING - HAZARDOUS - 1ST SHIPMENT 61 D		10/03/94	12/30/94																
1K3502020122	WASTE PACKAGING - HAZARDOUS - 2ND SHIPMENT 83 D		01/03/95	04/28/95																
1K3502020126	WASTE PACKAGING - HAZARDOUS - 3RD SHIPMENT 44 D		05/01/95	08/30/95																
1K3502020128	WASTE PACKAGING - HAZARDOUS - 4TH SHIPMENT 62 D		07/05/95	09/29/95																
1K3502020140	WASTE PACKAGING - MIXED - 1ST SHIPMENT 82 D		10/03/94	01/31/95																
1K3502020143	WASTE PACKAGING - MIXED - 2ND SHIPMENT 84 D		02/01/95	05/31/95																
1K3502020146	WASTE PACKAGING - MIXED - 3RD SHIPMENT 84 D		06/01/95	09/29/95																
1K3502020196	FY96 WASTE PACKAGING 251 D		10/02/95	09/30/96																
1K3502020197	FY97 WASTE PACKAGING 251 D		10/01/96	09/30/97																
1K35020203	K35UC HAZARDOUS MATERIAL INSPECTION 605 D		12/15/94	09/30/97																
1K3502020303	K35UC HAZARDOUS MATERIAL INSPECTION 10 D		12/15/94	12/30/94																
1K3502020305	K35UC MIXED MATERIAL INSPECTION 10 D		01/18/95	01/31/95																
1K3502020307	K35UC LOW LEVEL MATERIAL INSPECTION 10 D		03/20/95	03/31/95																
1K3502020309	K35UC HAZARDOUS MATERIAL INSPECTION 10 D		04/17/95	04/28/95																
1K3502020311	K35UC MIXED MATERIAL INSPECTION 10 D		05/17/95	05/31/95																
1K3502020313	K35UC HAZARDOUS MATERIAL INSPECTION 10 D		06/19/95	06/30/95																
1K3502020315	K35UC MIXED MATERIAL INSPECTION 10 D		09/18/95	09/29/95																
1K3502020317	K35UC HAZARDOUS MATERIAL INSPECTION 10 D		09/18/95	09/29/95																
1K3502020319	K35UC LOW LEVEL MATERIAL INSPECTION 10 D		09/18/95	09/29/95																
1K3502020321	PREP FOR 1996 SHIPMENTS 43 D		08/01/95	09/29/95																
1K3502020396	FY96 K35UC HAZARDOUS MATERIAL INSPECTION 251 D		10/02/95	09/30/96																
1K3502020397	FY97 K35UC HAZARDOUS MATERIAL INSPECTION 251 D		10/01/96	09/30/97																
					STRIP 1															
ACTIVITY		DESCRIPTION			1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH				
	DURATION		START	FINISH	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K35020204		K35UD SOLID WASTE DISPOSAL TRANSPORT 572 D	12/15/94	09/30/97																
1K3502020403		K35UD HAZARDOUS SOLID WASTE DISPOSAL TRANSPORT 10 D	12/15/94	12/30/94	□															
1K3502020405		K35UD MIXED SOLID WASTE DISPOSAL TRANSPORT 10 D	01/18/95	01/31/95	□															
1K3502020407		K35UD LOW LEVEL SOLID WASTE DISPOSAL TRANSPORT 10 D	03/20/95	03/31/95	□															
1K3502020409		K35UD HAZARDOUS SOLID WASTE DISPOSAL TRANSPORT 10 D	04/17/95	04/28/95	□															
1K3502020411		K35UD MIXED SOLID WASTE DISPOSAL TRANSPORT 10 D	05/17/95	05/31/95	□															
1K3502020413		K35UD HAZARDOUS SOLID WASTE DISPOSAL TRANSPORT 10 D	06/19/95	06/30/95	□															
1K3502020415		K35UD MIXED SOLID WASTE DISPOSAL TRANSPORT 10 D	09/18/95	09/29/95	□															
1K3502020417		K35UD HAZARDOUS SOLID WASTE DISPOSAL TRANSPORT 10 D	09/18/95	09/29/95	□															
1K3502020419		K35UD LOW LEVEL SOLID WASTE DISPOSAL TRANSPORT 10 D	09/18/95	09/29/95	□															
1K3502020496		FY96 K35UD SOLID WASTE DISPOSAL TRANSPORT 251 D	10/02/95	09/30/96																
1K3502020497		FY97 K35UD SOLID WASTE DISPOSAL TRANSPORT 251 D	10/01/96	09/30/97																

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3503	SHUTDOWN WASTE DISPOSAL 752 D		10/03/94	09/30/97												
1K350301	WASTE DISPOSAL ASSESSMENTS 752 D		10/03/94	09/30/97												
1K35030101	K353H HAZARDDOUS WASTE 752 D		10/03/94	09/30/97												
1K3503010195	FY95 K353H HAZARDDOUS WASTE 250 D		10/03/94	09/29/95												
1K3503010196	FY96 K353H HAZARDDOUS WASTE 251 D		10/02/95	09/30/96												
1K3503010197	FY97 K353H HAZARDDOUS WASTE 251 D		10/01/96	09/30/97												
1K35030102	FY95 K353L LOW LEVEL WASTE 752 D		10/03/94	09/30/97												
1K3503010295	FY95 LOW LEVEL ASSESSMENTS 250 D		10/03/94	09/29/95												
1K3503010296	FY96 LOW LEVEL ASSESSMENTS 251 D		10/02/95	09/30/96												
1K3503010297	FY97 LOW LEVEL ASSESSMENTS 251 D		10/01/96	09/30/97												
1K35030103	FY95 K353M MIXED WASTE 752 D		10/03/94	09/30/97												
1K3503010395	FY95 MIXED 250 D		10/03/94	09/29/95												
1K3503010396	FY96 MIXED 251 D		10/02/95	09/30/96												
1K3503010397	FY97 MIXED 251 D		10/01/96	09/30/97												
1K35030104	K353F LANDFILL 752 D		10/03/94	09/30/97												
1K3503010495	FY95 K353F LANDFILL 250 D		10/03/94	09/29/95												
1K3503010496	FY96 K353F LANDFILL 251 D		10/02/95	09/30/96												
1K3503010497	FY97 K353F LANDFILL 251 D		10/01/96	09/30/97												
1K35030105	WASTE REDUCTION 251 D		10/01/96	09/30/97												
1K3503010597	FY97 WASTE REDUCTION 251 D		10/01/96	09/30/97												
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3601	BLDG DEMOLITION 502 D		10/02/95	09/30/97																
1K360101	BLDG DEMOLITION MGMT 502 D		10/02/95	09/30/97																
1K36010101	BLDG DEMOLITION MGMT 502 D		10/02/95	09/30/97																
1K3601010196	FY96 BLDG DEMOLITION MGMT 251 D		10/02/95	09/30/96																
1K3601010197	FY97 BLDG DEMOLITION MGMT 251 D		10/01/96	09/30/97																
1K36010102	PREPARE PLAN 251 D		10/02/95	09/30/96																
1K3601010296	FY96 PREPARE PLAN 251 D		10/02/95	09/30/96																
1K36010103	HISTORICAL ANALYSIS 251 D		10/02/95	09/30/96																
1K3601010396	FY96 HISTORICAL ANALYSIS 251 D		10/02/95	09/30/96																
1K36010104	NEPA PREP 251 D		10/02/95	09/30/96																
1K3601010496	FY96 NEPA PREP 251 D		10/02/95	09/30/96																
1K360102	SAMPLING 251 D		10/02/96	09/30/96																
1K36010201	SAMPLING 251 D		10/02/96	09/30/96																
1K3601020196	FY96 SAMPLING 251 D		10/02/96	09/30/96																
1K360103	WATS CLOSURE 251 D		10/02/96	09/30/96																
1K36010301	WATS CLEANOUT 251 D		10/02/96	09/30/96																
1K3601030196	FY96 WATS CLEANOUT 251 D		10/02/96	09/30/96																
1K360104	DEMOLITION - SOUTHSIDE 502 D		10/02/96	09/30/97																
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	STRIP 1			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	
1K36010401		DEMOLITION - SOUTHSIDE 502 D	10/02/95	09/30/97													
1K3601040196		FY96 DEMOLITION - SOUTHSIDE 251 D	10/02/95	09/30/96													
1K3601040197		FY97 DEMOLITION - SOUTHSIDE 251 D	10/01/96	09/30/97													
1K360105		BLDG DEMOLITION - WASTE HANDLING 502 D	10/02/95	09/30/97													
1K36010501		BLDG DEMOLITION - WASTE HANDLING 502 D	10/02/95	09/30/97													
1K3601050196		FY96 BLDG DEMOLITION - WASTE HANDLING 251 D	10/02/95	09/30/96													
1K3601050197		FY97 BLDG DEMOLITION - WASTE HANDLING 251 D	10/01/96	09/30/97													

**300 AREA FUEL SUPPLY
PROGRAM PERFORMANCE BASELINE SCHEDULE
PLANT MANAGER: IVAN METCALF**

GRAPH NAME: 300 AREA FUEL SUPPLY

ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
1K3603	BLDG DEMO - WASTE DISPOSAL 502 D		10/02/95	09/30/97																
1K360301	WASTE DISPOSAL ASSESSMENTS 502 D		10/02/95	09/30/97																
1K36030101	WASTE DISPOSAL ASSESSMENTS 502 D		10/02/95	09/30/97																
1K3603010196	FY96 WASTE DISPOSAL ASSESSMENTS 251 D		10/02/95	09/30/96																
1K3603010197	FY97 WASTE DISPOSAL ASSESSMENTS 251 D		10/01/96	09/30/97																
ACTIVITY	DURATION	DESCRIPTION	START	FINISH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH	1ST	2ND	3RD	4TH
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

7.1.3

PLUTONIUM FINISHING PLANT

PROGRAM PERFORMANCE BASELINE SCHEDULES
(PPBS)

Graph Name: PFP-Logic-3Yr

Activity		Description	Start	Finish	1994	1995				1996				1997					
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL			
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th			
1K6A01	CORRECTIVE MAINTENANCE 1250 D	03Oct94	24Sep99																
1K6A010A	OSR SURVEILLANCE REQUIREMENT 1250 D	03Oct94	24Sep99																
1K6A010A01	OSR SURVEILLANCE REQUIREMENT 1250 D	03Oct94	24Sep99																
1K6A010A010A	OSR Equip Corrective Maintenance FY 1995 250 D	03Oct94	29Sep95																
1K6A010A010A0A	Perform OSR Corrective Maintenance 250 D	03Oct94	29Sep95																
1K6A010A010A0B	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	10/28/94	28Oct94																
1K6A010A010A0C	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	11/30/94	30Nov94																
1K6A010A010A0D	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	12/30/94	30Dec94																
1K6A010A010A0E	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	01/31/95	31Jan95																
1K6A010A010A0F	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	02/28/95	28Feb95																
1K6A010A010A0G	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	03/31/95	31Mar95																
1K6A010A010A0H	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	04/28/95	28Apr95																
1K6A010A010A0J	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	05/31/95	31May95																
1K6A010A010A0K	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	06/30/95	30Jun95																
1K6A010A010A0L	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	07/31/95	31Jul95																
1K6A010A010A0M	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	08/31/95	31Aug95																
1K6A010A010A0N	M/S-0, COMPL 2-4 OSR WORK PACKAGES 0 D	09/29/95	29Sep95																
1K6A010A010B	OSR Equip Corrective Maintenance FY 1996 250 D	02Oct95	27Sep96																
1K6A010A010C	OSR Equip Corrective Maintenance FY 1997 250 D	30Sep96	28Sep97																
1K6A010B	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z) 1250 D	03Oct94	24Sep99																
1K6A010B01	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z) 1250 D	03Oct94	24Sep99																
1K6A010B010A	Essential Equip Corrective Maint FY 1995 250 D	03Oct94	29Sep95																
1K6A010B010A0A	Perform Essential Equip Corrective Maint FY 1995 250 D	03Oct94	29Sep95																
1K6A010B010A0B	M/S-0, COMPL 95% ESSENT WORK PKGS 0 D	09/29/95	29Sep95																
1K6A010B010B	Essential Equip Corrective Maint FY 1996 250 D	02Oct95	27Sep96																
1K6A010B010C	Essential Equip Corrective Maint FY 1997 250 D	30Sep96	28Sep97																
1K6A010E	BALANCE OF PLANT SYSTEMS 1250 D	03Oct94	24Sep99																
1K6A010E01	BALANCE OF PLANT SYSTEMS 1250 D	03Oct94	24Sep99																
Activity	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
				OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
				1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6A010E010A	BOP Equip Corrective Maintenance FY 1996 250 D		03Oct94	29Sep95													
1K6A010E010A0A	Perform BOP Equip Corrective Maintenance FY 1996 250 D		03Oct94	29Sep95													
1K6A010E010A0B	M/S-O, COMPL 95% BOP WORK PKGS 0 D		08/29/95	29Sep95													
1K6A010E010B	BOP Equip Corrective Maintenance FY 1996 250 D		02Oct95	27Sep96													
1K6A010E010C	BOP Equip Corrective Maintenance FY 1997 250 D		30Sep96	28Sep97													

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A02	PREVENTATIVE MAINTENANCE	1250 D	03Oct94	24Sep99																
1K6A020A	OSR SURVEILLANCE REQUIREMENT	1250 D	03Oct94	24Sep99																
1K6A020A01	OSR SURVEILLANCE REQUIREMENT	1250 D	03Oct94	24Sep99																
1K6A020A010A	OSR Equip Preventative Maint FY 1995	250 D	03Oct94	29Sep95																
1K6A020A010A0A	Perform OSR Equip Preventative Main FY 1995	250 D	03Oct94	29Sep95																
1K6A020A010A0B	M/S-O, COMPL 40 WORK PACKAGES,	0 D	10/28/94	28Oct94	◆															
1K6A020A010A0C	M/S-O, COMPL 40 WORK PACKAGES,	0 D	11/30/94	30Nov94	◆															
1K6A020A010A0D	M/S-O, COMPL 40 WORK PACKAGES,	0 D	12/30/94	30Dec94	◆															
1K6A020A010A0E	M/S-O, COMPL 40 WORK PACKAGES,	0 D	01/31/95	31Jan95	◆															
1K6A020A010A0F	M/S-O, COMPL 40 WORK PACKAGES,	0 D	02/28/95	28Feb95	◆															
1K6A020A010A0G	M/S-O, COMPL 40 WORK PACKAGES,	0 D	03/31/95	31Mar95	◆															
1K6A020A010A0H	M/S-O, COMPL 40 WORK PACKAGES,	0 D	04/28/95	28Apr95	◆															
1K6A020A010A0J	M/S-O, COMPL 40 WORK PACKAGES,	0 D	05/31/95	31May95	◆															
1K6A020A010A0K	M/S-O, COMPL 40 WORK PACKAGES,	0 D	06/30/95	30Jun95	◆															
1K6A020A010A0L	M/S-O, COMPL 40 WORK PACKAGES,	0 D	07/31/95	31Jul95	◆															
1K6A020A010A0M	M/S-O, COMPL 40 WORK PACKAGES,	0 D	08/31/95	31Aug95	◆															
1K6A020A010A0N	M/S-O, COMPL 40 WORK PACKAGES,	0 D	09/29/95	29Sep95	◆															
1K6A020A010B	OSR Equip Preventative Maint FY 1996	250 D	02Oct95	27Sep96																
1K6A020A010C	OSR Equip Preventative Maint FY 1997	250 D	30Sep96	26Sep97																
1K6A020B	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z)	1250 D	03Oct94	24Sep99																
1K6A020B01	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z)	1250 D	03Oct94	24Sep99																
1K6A020B010A	Essential Equip Preventative Maint FY 1995	250 D	03Oct94	29Sep95																
1K6A020B010A0A	Perform Essent Equip Preventative Main FY 1995	250 D	03Oct94	29Sep95																
1K6A020B010A0B	M/S-O, COMPL 4 JCS PKGS 10/28/94	0 D	10/28/94	28Oct94	◆															
1K6A020B010A0C	M/S-O, COMPL 4 JCS PKGS 11/30/94	0 D	11/30/94	30Nov94	◆															
1K6A020B010A0D	M/S-O, COMPL 4 JCS PKGS 12/30/94	0 D	12/30/94	30Dec94	◆															
1K6A020B010A0E	M/S-O, COMPL 4 JCS PKGS 01/31/95	0 D	01/31/95	31Jan95	◆															
1K6A020B010A0F	M/S-O, COMPL 4 JCS PKGS 02/28/95	0 D	02/28/95	28Feb95	◆															
1K6A020B010A0G	M/S-O, COMPL 4 JCS PKGS 03/31/95	0 D	03/31/95	31Mar95	◆															
1K6A020B010A0H	M/S-O, COMPL 4 JCS PKGS 04/28/95	0 D	04/28/95	28Apr95	◆															
1K6A020B010A0J	M/S-O, COMPL 4 JCS PKGS 05/31/95	0 D	05/31/95	31May95	◆															
1K6A020B010A0K	M/S-O, COMPL 4 JCS PKGS 06/30/95	0 D	06/30/95	30Jun95	◆															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994															

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	Graph Name: FY-Log1-01																
					1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6A020B010A0L	M/S-0, COMPL 4 JCS PKGS 07/31/95 0 D		31Jul95	31Jul95				◇													
1K6A020B010A0M	M/S-0, COMPL 4 JCS PKGS 08/31/95 0 D		31Aug95	31Aug95				◇													
1K6A020B010A0N	M/S-0, COMPL 4 JCS PKGS 09/29/95 0 D		29Sep95	29Sep95				◇													
1K6A020B010B	Essential Equip Preventative Maint FY 1996 250 D		02Oct95	27Sep96																	
1K6A020B010C	Essential Equip Preventative Maint FY 1997 250 D		30Sep96	26Sep97																	
1K6A020E	BALANCE OF PLANT SYSTEMS 1250 D		03Oct94	24Sep99																	
1K6A020E01	BALANCE OF PLANT SYSTEMS 1250 D		03Oct94	24Sep99																	
1K6A020E010A	BOP Equip Preventative Maint FY 1995 250 D		03Oct94	29Sep95																	
1K6A020E010A0A	Perform BOP Preventative Main FY 1995 250 D		03Oct94	29Sep95																	
1K6A020E010A0B	M/S-0, COMPL 62 JCS PKGS 10/28/94 0 D		28Oct94	28Oct94	◇																
1K6A020E010A0C	M/S-0, COMPL 62 JCS PKGS 11/30/94 0 D		30Nov94	30Nov94	◇																
1K6A020E010A0D	M/S-0, COMPL 62 JCS PKGS 12/30/94 0 D		30Dec94	30Dec94	◇																
1K6A020E010A0E	M/S-0, COMPL 62 JCS PKGS 01/31/95 0 D		31Jan95	31Jan95	◇																
1K6A020E010A0F	M/S-0, COMPL 62 JCS PKGS 02/28/95 0 D		28Feb95	28Feb95	◇																
1K6A020E010A0G	M/S-0, COMPL 62 JCS PKGS 03/31/95 0 D		31Mar95	31Mar95	◇																
1K6A020E010A0H	M/S-0, COMPL 62 JCS PKGS 04/28/95 0 D		28Apr95	28Apr95	◇																
1K6A020E010A0J	M/S-0, COMPL 62 JCS PKGS 05/31/95 0 D		31May95	31May95	◇																
1K6A020E010A0K	M/S-0, COMPL 62 JCS PKGS 06/30/95 0 D		30Jun95	30Jun95	◇																
1K6A020E010A0L	M/S-0, COMPL 62 JCS PKGS 07/31/95 0 D		31Jul95	31Jul95	◇																
1K6A020E010A0M	M/S-0, COMPL 62 JCS PKGS 08/31/95 0 D		31Aug95	31Aug95	◇																
1K6A020E010A0N	M/S-0, COMPL 62 JCS PKGS 09/29/95 0 D		29Sep95	29Sep95	◇																
1K6A020E010B	BOP Equip Preventative Maint FY 1996 250 D		02Oct95	27Sep96																	
1K6A020E010C	BOP Equip Preventative Maint FY 1997 250 D		30Sep96	26Sep97																	
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 4				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
IK6A03	1250 D	NUCLEAR PROCESS/RADIATION SURVEILLANCE	03Oct94	24Sep99																
IK6A03OA	1250 D	NUCLEAR PROCESS SURVEILLANCE	03Oct94	24Sep99																
IK6A03OA01	1250 D	NUCLEAR PROCESS SURVEILLANCE	03Oct94	24Sep99																
IK6A03OA010A	250 D	Nuclear Process Surveillances FY 1995	03Oct94	29Sep95																
IK6A03OA010A0A	250 D	Perform Nuclear Process Surveillances FY 1995	03Oct94	29Sep95																
IK6A03OA010A0B	0 D	M/S-0, COMPL REQUIRED SURVEILLANCES 09/29/95	29Sep95	29Sep95																
IK6A03OA010B	250 D	Nuclear Process Surveillances FY 1996	02Oct95	27Sep96																
IK6A03OA010C	250 D	Nuclear Process Surveillances FY 1997	30Sep96	26Sep97																
IK6A03OB	1250 D	HEALTH PHYSICS SURVEILLANCES	03Oct94	24Sep99																
IK6A03OB01	1250 D	HEALTH PHYSICS SURVEILLANCES	03Oct94	24Sep99																
IK6A03OB010A	250 D	Health Physics Surveillances FY 1995	03Oct94	29Sep95																
IK6A03OB010A0A	250 D	Perform Health Physios Surveillances FY 1995	03Oct94	29Sep95																
IK6A03OB010A0B	0 D	M/S-0, COMPL REQUIRED HP SURVEILLANCES 09/29/95	29Sep95	29Sep95																
IK6A03OB010B	250 D	Health Physics Surveillances FY 1996	02Oct95	27Sep96																
IK6A03OB010C	250 D	Health Physics Surveillances FY 1997	30Sep96	26Sep97																
IK6A03OC	1250 D	SURVEILLANCE DATA ADMINISTRATION	03Oct94	24Sep99																
IK6A03OC01	1250 D	SURVEILLANCE DATA ADMINISTRATION	03Oct94	24Sep99																
IK6A03OC010A	250 D	Surveillance Data Administration FY 1995	03Oct94	29Sep95																
IK6A03OC010A0A	250 D	Perform Surveillance Data Administration FY 1995	03Oct94	29Sep95																
IK6A03OC010A0B	0 D	M/S-0, COMPL NUCLEAR PROCESS & RAD DOCS 09/29/95	29Sep95	29Sep95																
IK6A03OC010B	250 D	Surveillance Data Administration FY 1996	02Oct95	27Sep96																
IK6A03OC010C	250 D	Surveillance Data Administration FY 1997	30Sep96	26Sep97																
					1994				1995				1996				1997			
Activity	Duration	Description	Start	Finish	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A04	VENTILATION/POWER SURVEILLANCE	1250 D	03Oct94	24Sep99																
1K6A040A	POWER OPERATOR SURVEILLANCES	1250 D	03Oct94	24Sep99																
1K6A040A01	POWER OPERATOR SURVEILLANCES	1250 D	03Oct94	24Sep99																
1K6A040A010A	Power Operator Surveillances FY 1995	250 D	03Oct94	29Sep95																
1K6A040A010B	Power Operator Surveillances FY 1996	250 D	02Oct95	27Sep96																
1K6A040A010C	Power Operator Surveillances FY 1997	250 D	30Sep96	26Sep97																
1K6A040B	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
1K6A040B01	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
1K6A040B010A	Surveillance Data Admin. FY 1995	250 D	03Oct94	29Sep95																
1K6A040B010A0A	File, Track & Trend Surveillances FY 1995	250 D	03Oct94	29Sep95																
1K6A040B010A0B	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	10/28/94	28Oct94																
1K6A040B010A0C	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	11/30/94	30Nov94																
1K6A040B010A0D	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	12/30/94	30Dec94																
1K6A040B010A0E	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	01/31/95	31Jan95																
1K6A040B010A0F	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	02/28/95	28Feb95																
1K6A040B010A0G	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	03/31/95	31Mar95																
1K6A040B010A0H	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	04/28/95	28Apr95																
1K6A040B010A0J	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	05/31/95	31May95																
1K6A040B010A0K	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	06/30/95	30Jun95																
1K6A040B010A0L	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	07/31/95	31Jul95																
1K6A040B010A0M	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	08/31/95	31Aug95																
1K6A040B010A0N	M/S-0, COMPL DATA ADMIN SURVEILLANCE	0 D	09/29/95	29Sep95																
1K6A040B010B	Surveillance Data Admin. FY 1995	250 D	02Oct95	27Sep96																
1K6A040B010C	Surveillance Data Admin. FY 1995	250 D	30Sep96	26Sep97																
1K6A040C	POWER CONTROL ROOM ACTIVITIES	1250 D	03Oct94	24Sep99																
1K6A040C01	POWER CONTROL ROOM ACTIVITIES	1250 D	03Oct94	24Sep99																
1K6A040C010A	Power Control Room Surveillance FY 1995	250 D	03Oct94	29Sep95																
1K6A040C010A0A	Perform Power Control Room Surveillances FY 1995	250 D	03Oct94	29Sep95																
					STRIP 6															
Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6A040C010A0B	M/S-0, COMPL WEEKLY STATUS REPORTS 10/28/94 0 D		28Oct94	28Oct94	◇												
1K6A040C010A0C	M/S-0, COMPL WEEKLY STATUS REPORTS 11/30/94 0 D		30Nov94	30Nov94	◇												
1K6A040C010A0D	M/S-0, COMPL WEEKLY STATUS REPORTS 12/30/94 0 D		30Dec94	30Dec94	◇												
1K6A040C010A0E	M/S-0, COMPL WEEKLY STATUS REPORTS 01/31/95 0 D		31Jan95	31Jan95	◇												
1K6A040C010A0F	M/S-0, COMPL WEEKLY STATUS REPORTS 02/28/95 0 D		28Feb95	28Feb95	◇												
1K6A040C010A0G	M/S-0, COMPL WEEKLY STATUS REPORTS 03/31/95 0 D		31Mar95	31Mar95	◇												
1K6A040C010A0H	M/S-0, COMPL WEEKLY STATUS REPORTS 04/28/95 0 D		28Apr95	28Apr95	◇												
1K6A040C010A0J	M/S-0, COMPL WEEKLY STATUS REPORTS 05/31/95 0 D		31May95	31May95	◇												
1K6A040C010A0K	M/S-0, COMPL WEEKLY STATUS REPORTS 06/30/95 0 D		30Jun95	30Jun95	◇												
1K6A040C010A0L	M/S-0, COMPL WEEKLY STATUS REPORTS 07/31/95 0 D		31Jul95	31Jul95	◇												
1K6A040C010A0M	M/S-0, COMPL WEEKLY STATUS REPORTS 08/31/95 0 D		31Aug95	31Aug95	◇												
1K6A040C010A0N	M/S-0, COMPL WEEKLY STATUS REPORTS 09/29/95 0 D		29Sep95	29Sep95	◇												
1K6A040C010B	Power Control Room Surveillance FY 1996 250 D		02Oct95	27Sep96													
1K6A040C010C	Power Control Room Surveillance FY 1997 250 D		30Sep96	26Sep97													

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A05	ENVIRONMENTAL COMPLIANCE 752 D		03Oct94	30Sep97																
1K6A050A	ENVIRONMENTAL SURVEILLANCES 250 D		03Oct94	29Sep95																
1K6A050A01	ENVIRONMENTAL SURVEILLANCES 250 D		03Oct94	29Sep95																
1K6A050A010A	Environmental Surveillances FY 1995 250 D		03Oct94	29Sep95																
1K6A050A010A0A	Perform Environmental Surveillances FY 1995 250 D		03Oct94	29Sep95																
1K6A050A010A0B	M/S-0, COMPL REQUIRED SURVEILLANCES 10/28/94 0 D		28Oct94	28Oct94	◆															
1K6A050A010A0C	M/S-0, COMPL REQUIRED SURVEILLANCES 11/30/94 0 D		30Nov94	30Nov94	◆															
1K6A050A010A0D	M/S-0, COMPL REQUIRED SURVEILLANCES 12/31/94 0 D		30Dec94	30Dec94	◆															
1K6A050A010A0E	M/S-0, COMPL REQUIRED SURVEILLANCES 01/31/95 0 D		31Jan95	31Jan95	◆															
1K6A050A010A0F	M/S-0, COMPL REQUIRED SURVEILLANCES 02/28/95 0 D		28Feb95	28Feb95	◆															
1K6A050A010A0G	M/S-0, COMPL REQUIRED SURVEILLANCES 03/31/95 0 D		31Mar95	31Mar95	◆															
1K6A050A010A0H	M/S-0, COMPL REQUIRED SURVEILLANCES 04/28/95 0 D		28Apr95	28Apr95	◆															
1K6A050A010A0J	M/S-0, COMPL REQUIRED SURVEILLANCES 05/31/95 0 D		31May95	31May95	◆															
1K6A050A010A0K	M/S-0, COMPL REQUIRED SURVEILLANCES 06/30/95 0 D		30Jun95	30Jun95	◆															
1K6A050A010A0L	M/S-0, COMPL REQUIRED SURVEILLANCES 07/31/95 0 D		31Jul95	31Jul95	◆															
1K6A050A010A0M	M/S-0, COMPL REQUIRED SURVEILLANCES 08/31/95 0 D		31Aug95	31Aug95	◆															
1K6A050A010A0N	M/S-0, COMPL REQUIRED SURVEILLANCES 09/29/95 0 D		29Sep95	29Sep95	◆															
1K6A050A010B	Environmental Surveillances FY 1996 250 D		03Oct94	29Sep95																
1K6A050A010C	Environmental Surveillances FY 1997 250 D		03Oct94	29Sep95																
1K6A050A010D	Environmental Surveillances FY 1998 250 D		03Oct94	29Sep95																
1K6A050A010E	Environmental Surveillances FY 1999 250 D		03Oct94	29Sep95																
1K6A050B	TANK INTERIM STATUS ACTIONS 752 D		03Oct94	30Sep97																
1K6A050B01	TANK INTERIM STATUS ACTIONS 752 D		03Oct94	30Sep97																
1K6A050B010A	TANK INTERIM STATUS ACTIONS - FY 95 250 D		03Oct94	29Sep95																
1K6A050B010B	M/S-R, TANK INTERIM STATUS ACTIONS 12/31/94 0 D		30Dec94	30Dec94	◆															
1K6A050B010C	M/S-R, COMPL WSTE TNK SYS INTEG TEST 9/29/95 0 D		29Sep95	29Sep95	◆															
1K6A050B010D	TANK INTERIM STATUS ACTIONS - FY 96 250 D		02Oct95	30Sep96																
1K6A050B010F	M/S-R, COMPL WSTE TNK SYS INTEG TEST 9/30/96 0 D		30Sep96	30Sep96	◆															
1K6A050B010G	TANK INTERIM STATUS ACTIONS - FY 97 250 D		01Oct96	30Sep97																
1K6A050B010J	M/S-R, COMPL WSTE TNK SYS INTEG TEST 9/29/97 0 D		29Sep97	29Sep97	◆															
<p>ADD MILESTONE SYMBOL SHOULD BE "M/S-T" (TPA)</p> <p>THESE SYMBOLS SHOULD BE "M/S-K" (DOE-RL)</p>																				
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logie-3W

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A050D	CEASE DISCHARGE TO 216-Z-20 CRIB (6/30/95) 5 D		03Oct94	30Jun95																
1K6A050D01	CEASE DISCHARGE TO 216-Z-20 CRIB (6/30/95) 5 D		03Oct94	30Jun95																
1K6A050D010A	CEASE DISCHARGE TO 216-Z-20 CRIB - Misc 5 D		03Oct94	07Oct94																
1K6A050D010B	M/S-T, CEASE DISCH/Z-20 CRIB (M-17-16) 6/30/95 0 D		30Jun95	30Jun95																
1K6A050E	241-Z PART B PERMIT (5/31/96) 435 D		03Oct94	25Jun96																
1K6A050E01	241-Z PART D PERMIT (5/31/96) 435 D		03Oct94	25Jun96																
1K6A050E010A	241-Z Treatment & Storage Part B Permit 435 D		03Oct94	25Jun96																
1K6A050E010B	M/S-T, COMPL 241-Z PRT B PERM (M-20-48) 5/31/96 0 D		31May96	31May96																
1K6A050F	STACK COMPLIANCE 459 D		03Oct94	31Jul96																
1K6A050F01	STACK COMPLIANCE 459 D		03Oct94	31Jul96																
1K6A050F010A	Provide Support for Stack Compliance 250 D		03Oct94	29Sep95																
1K6A050F010B	M/S-K, COMP, 291-Z-1 STAC FM EQUIP UPGRD 6/31/96 0 D		31May96	31May96																
1K6A050F010C	M/S-K, COMP, 291-Z-1 STAC REQ EPA APPRVL 7/31/96 0 D		31Jul96	31Jul96																
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 9

WESTINGHOUSE HANFORD COMPANY Transition Projects Three Year Schedule Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-SYr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A08	1250 D	SAFETY BOUNDARY & EMERGENCY PLANNING ACTIVITIES	03Oct94	24Sep99																
1K6A060A	1250 D	SAFETY BOUNDARY DOCUMENTATION	03Oct94	24Sep99																
1K6A060A01	1250 D	SAFETY BOUNDARY DOCUMENTATION	03Oct94	24Sep99																
1K6A060A010A	250 D	Safety Boundary Documentation FY 1995	03Oct94	29Sep95																
1K6A060A010A0A	250 D	Perform Safety Boundary Documentation FY 1995	03Oct94	29Sep95																
1K6A060A010A0B	0 D	M/S-K, COMPLETE SAR ANNUAL UPDATE 8/31/95	31Aug95	31Aug95																
1K6A060A010B	250 D	Safety Boundary Documentation FY 1998	02Oct95	27Sep96																
1K6A060A010C	250 D	Safety Boundary Documentation FY 1997	30Sep96	26Sep97																
1K6A060B	1250 D	EMERGENCY PLANNING ACTIVITIES & DOCUMENTATION	03Oct94	24Sep99																
1K6A060B01	1250 D	EMERGENCY PLANNING ACTIVITIES & DOCUMENTATION	03Oct94	24Sep99																
1K6A060B010A	250 D	Emergency Planning & Documentation Act. FY 1995	03Oct94	29Sep95																
1K6A060B010A0A	250 D	Perform Emergency Planning & Doc FY 1995	03Oct94	29Sep95																
1K6A060B010A0B	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 10/28/94	28Oct94	28Oct94																
1K6A060B010A0C	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 11/30/94	30Nov94	30Nov94																
1K6A060B010A0D	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 12/30/94	30Dec94	30Dec94																
1K6A060B010A0E	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 01/31/95	31Jan95	31Jan95																
1K6A060B010A0F	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 02/28/95	28Feb95	28Feb95																
1K6A060B010A0G	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 03/31/95	31Mar95	31Mar95																
1K6A060B010A0H	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 04/28/95	28Apr95	28Apr95																
1K6A060B010A0J	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 05/31/95	31May95	31May95																
1K6A060B010A0K	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 06/30/95	30Jun95	30Jun95																
1K6A060B010A0L	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 07/31/95	31Jul95	31Jul95																
1K6A060B010A0M	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 08/31/95	31Aug95	31Aug95																
1K6A060B010A0N	0 D	M/S-0, CONDUCT EMERG PREPAREDNESS DRILL 09/29/95	29Sep95	29Sep95																
1K6A060B010B	250 D	Emergency Planning & Documentation Act. FY 1998	02Oct95	27Sep96																
1K6A060B010C	250 D	Emergency Planning & Documentation Act. FY 1997	30Sep96	26Sep97																

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A07	PROCEDURE MAINTENANCE 1250 D		030ct94	24Sep99																
1K6A070A	OPERATING PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070A01	OPERATING PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070A010A	Operating Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070A010A0A	Perform Operating Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070A010A0B	M/S-0, COMPL AN AVERAGE OF 376 TASKS 0 D		09/29/95	29Sep95																
1K6A070A010B	Operating Procedures FY 1996 250 D		020ct95	27Sep96																
1K6A070A010C	Operating Procedures FY 1997 250 D		30Sep96	26Sep97																
1K6A070B	MAINTENANCE PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070B01	MAINTENANCE PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070B010A	Maintenance Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070B010A0A	Maintain Maintenance Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070B010A0B	M/S-0, COMPL MAINTENANCE PROCEDURE REVS 0 D		09/29/95	29Sep95																
1K6A070B010B	Maintenance Procedures FY 1996 250 D		020ct95	27Sep96																
1K6A070B010C	Maintenance Procedures FY 1997 250 D		30Sep96	26Sep97																
1K6A070C	ADMINISTRATIVE PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070C01	ADMINISTRATIVE PROCEDURES 1250 D		030ct94	24Sep99																
1K6A070C010A	Administrative Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070C010A0A	Revise Administrative Procedures FY 1995 250 D		030ct94	29Sep95																
1K6A070C010A0B	M/S-0, REVISE ADMINISTRATIVE PROCEDURES 0 D		09/29/95	29Sep95																
1K6A070C010B	Administrative Procedures FY 1996 250 D		020ct95	27Sep96																
1K6A070C010C	Administrative Procedures FY 1997 250 D		30Sep96	26Sep97																
					STRIP11															
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A08	PLANT SPECIFIC SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080A	LAUNDRY SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080A01	LAUNDRY SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080A010A	Laundry Support FY 1995 250 D		03Oct94	29Sep95												
1K6A080A010A0A	Provide Laundry Support FY 1995 250 D		03Oct94	29Sep95												
1K6A080A010A0B	M/S-0, PROVIDE LAUNDRY SUPPORT TO PPF 0 D		09/29/95	29Sep95												
1K6A080A010B	Laundry Support FY 1996 250 D		02Oct95	27Sep96												
1K6A080A010C	Laundry Support FY 1997 250 D		30Sep96	26Sep97												
1K6A080B	STOCKROOM SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080B01	STOCKROOM SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080B010A	Stockroom Support FY 1995 250 D		03Oct94	29Sep95												
1K6A080B010A0A	Provide Support to PPF Stockroom FY 1995 250 D		03Oct94	29Sep95												
1K6A080B010A0B	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		10/28/94	28Oct94												
1K6A080B010A0C	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		11/30/94	30Nov94												
1K6A080B010A0D	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		12/30/94	30Dec94												
1K6A080B010A0E	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		01/31/95	31Jan95												
1K6A080B010A0F	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		02/28/95	28Feb95												
1K6A080B010A0G	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		03/31/95	31Mar95												
1K6A080B010A0H	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		04/28/95	28Apr95												
1K6A080B010A0J	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		05/31/95	31May95												
1K6A080B010A0K	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		06/30/95	30Jun95												
1K6A080B010A0L	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		07/31/95	31Jul95												
1K6A080B010A0M	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		08/31/95	31Aug95												
1K6A080B010A0N	M/S-0, PROVIDE STOCKROOM SUPPORT 0 D		09/29/95	29Sep95												
1K6A080B010B	Stockroom Support FY 1996 250 D		02Oct95	27Sep96												
1K6A080B010C	Stockroom Support FY 1997 250 D		27Sep96	26Sep97												
1K6A080C	PLASTIC SHOP SUPPORT 1250 D		03Oct94	24Sep99												
1K6A080C01	PLASTIC SHOP SUPPORT 1250 D		03Oct94	24Sep99												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

STRIP18

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish																	
					1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6A080C010A	260 D	Plastic Shop Support FY 1995	03Oct94	29Sep95																	
1K6A080C010A0A	250 D	Provide Support to Plastic Shop	03Oct94	29Sep95																	
1K6A080C010A0B	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	10/28/94	28Oct94	◆																
1K6A080C010A0C	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	11/30/94	30Nov94		◆															
1K6A080C010A0D	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	12/30/94	30Dec94			◆														
1K6A080C010A0E	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	01/31/95	31Jan95				◆													
1K6A080C010A0F	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	02/28/95	28Feb95					◆												
1K6A080C010A0G	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	03/31/95	31Mar95						◆											
1K6A080C010A0H	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	04/28/95	28Apr95							◆										
1K6A080C010A0J	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	05/31/95	31May95								◆									
1K6A080C010A0K	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	06/30/95	30Jun95									◆								
1K6A080C010A0L	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	07/31/95	31Jul95										◆							
1K6A080C010A0M	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	08/31/95	31Aug95											◆						
1K6A080C010A0N	M/S-0, 0 D	PROVIDE SUPPORT TO PLASTIC SHOP	09/29/95	29Sep95												◆					
1K6A080C010B	260 D	Plastic Shop Support FY 1996	02Oct95	27Sep96																	
1K6A080C010C	250 D	Plastic Shop Support FY 1997	30Sep96	26Sep97																	
1K6A080D	1250 D	WASTE HANDLING SUPPORT	03Oct94	24Sep99																	
1K6A080D01	1250 D	WASTE HANDLING SUPPORT	03Oct94	24Sep99																	
1K6A080D010A	250 D	Waste Handling Support FY 1995	03Oct94	29Sep95																	
1K6A080D010A0A	250 D	Provide Support to Waste Handling Act. FY 1995	03Oct94	29Sep95																	
1K6A080D010A0B	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	10/28/94	28Oct94	◆																
1K6A080D010A0C	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	11/30/94	30Nov94		◆															
1K6A080D010A0D	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	12/30/94	30Dec94			◆														
1K6A080D010A0E	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	01/31/95	31Jan95				◆													
1K6A080D010A0F	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	02/28/95	28Feb95					◆												
1K6A080D010A0G	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	03/31/95	31Mar95						◆											
1K6A080D010A0H	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	04/28/95	28Apr95							◆										
1K6A080D010A0J	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	05/31/95	31May95								◆									
1K6A080D010A0K	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	06/30/95	30Jun95									◆								
1K6A080D010A0L	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	07/31/95	31Jul95										◆							
1K6A080D010A0M	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	08/31/95	31Aug95											◆						
1K6A080D010A0N	M/S-0, 0 D	SUPPORT ALL WASTE HANDLING ACT.	09/29/95	29Sep95												◆					
1K6A080D010B	260 D	Waste Handling Support FY 1996	02Oct95	27Sep96																	
1K6A080D010C	250 D	Waste Handling Support FY 1997	30Sep96	26Sep97																	
1K6A080E	1250 D	FS FIRE SYSTEM SUPPORT	03Oct94	24Sep99																	
					STRIP 13																
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Vr

Activity	Duration	Description	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A080E01	FS FIRE SYSTEM SUPPORT 1250 D		03Oct94	24Sep99																
1K6A080E010A	FS Fire System Support FY 1995 250 D		03Oct94	29Sep95																
1K6A080E010A0A	Provide Fire System Maintenance Support FY 1995 250 D		03Oct94	29Sep95																
1K6A080E010A0B	M/S-O, FIRE SYSTEM MAINTENANCE SUPPORT 0 D		09/29/95	29Sep95																
1K6A080E010B	FS Fire System Support FY 1996 250 D		02Oct95	27Sep96																
1K6A080E010C	FS Fire System Support FY 1997 250 D		30Sep96	26Sep97																
1K6A080F	GENERAL LABORATORY SUPPORT 1250 D		03Oct94	24Sep99																
1K6A080F01	GENERAL LABORATORY SUPPORT 1250 D		03Oct94	24Sep99																
1K6A080F010A	General Laboratory Support FY 1995 250 D		03Oct94	29Sep95																
1K6A080F010A0A	Provide General Laboratory Support FY 1995 250 D		03Oct94	29Sep95																
1K6A080F010A0B	M/S-O, PROVIDE LABORATORY SUPPORT 10/28/94 0 D		28Oct94	28Oct94																
1K6A080F010A0C	M/S-O, PROVIDE LABORATORY SUPPORT 11/30/94 0 D		30Nov94	30Nov94																
1K6A080F010A0D	M/S-O, PROVIDE LABORATORY SUPPORT 12/30/94 0 D		30Dec94	30Dec94																
1K6A080F010A0E	M/S-O, PROVIDE LABORATORY SUPPORT 01/31/95 0 D		31Jan95	31Jan95																
1K6A080F010A0F	M/S-O, PROVIDE LABORATORY SUPPORT 02/28/95 0 D		28Feb95	28Feb95																
1K6A080F010A0G	M/S-O, PROVIDE LABORATORY SUPPORT 03/31/95 0 D		31Mar95	31Mar95																
1K6A080F010A0H	M/S-O, PROVIDE LABORATORY SUPPORT 04/28/95 0 D		28Apr95	28Apr95																
1K6A080F010A0J	M/S-O, PROVIDE LABORATORY SUPPORT 05/31/95 0 D		31May95	31May95																
1K6A080F010A0K	M/S-O, PROVIDE LABORATORY SUPPORT 06/30/95 0 D		30Jun95	30Jun95																
1K6A080F010A0L	M/S-O, PROVIDE LABORATORY SUPPORT 07/31/95 0 D		31Jul95	31Jul95																
1K6A080F010A0M	M/S-O, PROVIDE LABORATORY SUPPORT 08/31/95 0 D		31Aug95	31Aug95																
1K6A080F010A0N	M/S-O, PROVIDE LABORATORY SUPPORT 09/29/95 0 D		29Sep95	29Sep95																
1K6A080F010B	General Laboratory Support FY 1996 250 D		02Oct95	27Sep96																
1K6A080F010C	General Laboratory Support FY 1997 250 D		30Sep96	26Sep97																
					STRIP14															
Activity	Duration	Description	Start	Finish																
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6A09	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																
1K6A090A	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																
1K6A090A01	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																
1K6A090A010A	Project Management FY 1995 250 D		03Oct94	29Sep95																
1K6A090A010A0A	Provide Project Management Support FY 1995 250 D		03Oct94	29Sep95																
1K6A090A010A0B	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 10/28/94 0 D		28Oct94	28Oct94	◆															
1K6A090A010A0C	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 11/30/94 0 D		30Nov94	30Nov94		◆														
1K6A090A010A0D	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 12/30/94 0 D		30Dec94	30Dec94			◆													
1K6A090A010A0E	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 01/31/95 0 D		31Jan95	31Jan95				◆												
1K6A090A010A0F	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 02/28/95 0 D		28Feb95	28Feb95					◆											
1K6A090A010A0G	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 03/31/95 0 D		31Mar95	31Mar95						◆										
1K6A090A010A0H	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 04/28/95 0 D		28Apr95	28Apr95							◆									
1K6A090A010A0J	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 05/31/95 0 D		31May95	31May95								◆								
1K6A090A010A0K	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 06/30/95 0 D		30Jun95	30Jun95									◆							
1K6A090A010A0L	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 07/31/95 0 D		31Jul95	31Jul95										◆						
1K6A090A010A0M	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 08/31/95 0 D		31Aug95	31Aug95											◆					
1K6A090A010A0N	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 09/29/95 0 D		29Sep95	29Sep95												◆				
1K6A090A010B	Project Management FY 1996 250 D		02Oct95	27Sep96																
1K6A090A010C	Project Management FY 1997 250 D		30Sep96	28Sep97																
1K6A090B	DOE-HQ, DNFSB, TOURS SUPPORT 1250 D		03Oct94	24Sep99																
1K6A090B01	DOE-HQ, DNFSB, TOURS SUPPORT 1250 D		03Oct94	24Sep99																
1K6A090B010A	DOE-HQ, DNFSB, Tour support FY 1995 250 D		03Oct94	29Sep95																
1K6A090B010A0A	Perform DOE-HQ, DNFSB, Tours Support FY 1995 250 D		03Oct94	29Sep95																
1K6A090B010A0B	M/S-0, MONTHLY REPORT 10/28/94 0 D		28Oct94	28Oct94	◆															
1K6A090B010A0C	M/S-0, MONTHLY REPORT 11/30/94 0 D		30Nov94	30Nov94		◆														
1K6A090B010A0D	M/S-0, MONTHLY REPORT 12/30/94 0 D		30Dec94	30Dec94			◆													
1K6A090B010A0E	M/S-0, MONTHLY REPORT 01/31/95 0 D		31Jan95	31Jan95				◆												
1K6A090B010A0F	M/S-0, MONTHLY REPORT 02/28/95 0 D		28Feb95	28Feb95					◆											
1K6A090B010A0G	M/S-0, MONTHLY REPORT 03/31/95 0 D		31Mar95	31Mar95						◆										
1K6A090B010A0H	M/S-0, MONTHLY REPORT 04/28/95 0 D		28Apr95	28Apr95							◆									
1K6A090B010A0J	M/S-0, MONTHLY REPORT 05/31/95 0 D		31May95	31May95								◆								
1K6A090B010A0K	M/S-0, MONTHLY REPORT 06/30/95 0 D		30Jun95	30Jun95									◆							
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 15

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997							
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6A090B010A0L	M/S-0, MONTHLY REPORT 07/31/95 0 D		31Jul95	31Jul95				◇													
1K6A090B010A0M	M/S-0, MONTHLY REPORT 08/31/95 0 D		31Aug95	31Aug95				◇													
1K6A090B010A0N	M/S-0, MONTHLY REPORT 09/29/95 0 D		29Sep95	29Sep95				◇													
1K6A090B010B	DOE-HQ, DNFSB, Tour support FY 1996 250 D		02Oct95	27Sep96																	
1K6A090B010C	DOE-HQ, DNFSB, Tour support FY 1997 250 D		30Sep96	26Sep97																	
1K6A090C	TRAINING 1250 D		03Oct94	24Sep99																	
1K6A090C01	TRAINING 1250 D		03Oct94	24Sep99																	
1K6A090C010A	Training FY 1995 250 D		03Oct94	29Sep95																	
1K6A090C010A0A	Perform Training FY 1995 250 D		03Oct94	29Sep95																	
1K6A090C010A0B	M/S-0, ISSUE MONTHLY TRAINING REPORT 10/28/94 0 D		28Oct94	28Oct94	◇																
1K6A090C010A0C	M/S-0, ISSUE MONTHLY TRAINING REPORT 11/30/94 0 D		30Nov94	30Nov94		◇															
1K6A090C010A0D	M/S-0, ISSUE MONTHLY TRAINING REPORT 12/30/94 0 D		30Dec94	30Dec94			◇														
1K6A090C010A0E	M/S-0, ISSUE MONTHLY TRAINING REPORT 01/31/95 0 D		31Jan95	31Jan95				◇													
1K6A090C010A0F	M/S-0, ISSUE MONTHLY TRAINING REPORT 02/28/95 0 D		28Feb95	28Feb95					◇												
1K6A090C010A0G	M/S-0, ISSUE MONTHLY TRAINING REPORT 03/31/95 0 D		31Mar95	31Mar95						◇											
1K6A090C010A0H	M/S-0, ISSUE MONTHLY TRAINING REPORT 04/28/95 0 D		28Apr95	28Apr95							◇										
1K6A090C010A0J	M/S-0, ISSUE MONTHLY TRAINING REPORT 05/31/95 0 D		31May95	31May95								◇									
1K6A090C010A0K	M/S-0, ISSUE MONTHLY TRAINING REPORT 06/30/95 0 D		30Jun95	30Jun95									◇								
1K6A090C010A0L	M/S-0, ISSUE MONTHLY TRAINING REPORT 07/31/95 0 D		31Jul95	31Jul95										◇							
1K6A090C010A0M	M/S-0, ISSUE MONTHLY TRAINING REPORT 08/31/95 0 D		31Aug95	31Aug95											◇						
1K6A090C010A0N	M/S-0, ISSUE MONTHLY TRAINING REPORT 09/29/95 0 D		29Sep95	29Sep95												◇					
1K6A090C010B	Training FY 1996 250 D		02Oct95	27Sep96																	
1K6A090C010C	Training FY 1997 250 D		30Sep96	26Sep97																	
1K6A090D	OCCURRENCE REPORTING 1250 D		03Oct94	24Sep99																	
1K6A090D01	OCCURRENCE REPORTING 1250 D		03Oct94	24Sep99																	
1K6A090D010A	Occurrence Reporting FY 1995 250 D		03Oct94	29Sep95																	
1K6A090D010A0A	Provide Occurrence Reporting Support Fy 1995 250 D		03Oct94	29Sep95																	
1K6A090D010A0B	M/S-0, COMPL OCCURRENCE RPTS 09/29/95 0 D		29Sep95	29Sep95																	
1K6A090D010B	Occurrence Reporting FY 1996 250 D		02Oct95	27Sep96																	
1K6A090D010C	Occurrence Reporting FY 1997 250 D		30Sep96	26Sep97																	
1K6A090E	FACILITY PERFORMANCE ASSESSMENTS 1250 D		03Oct94	24Sep99																	
					STRIP 16																
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B01	INTERIM ACTIONS 960 D		03Oct94	30Jul99																
1K6B010A	HI-PU SLUDGE STABILIZATION 210 D		03Oct94	03Aug95																
1K6B010A01	Process 35 Sludge Items 210 D		03Oct94	03Aug95																
1K6B010A010A	Process 35 Sludge Items 30 D		03Oct94	11Nov94																
1K6B010A010B	Process 34 Sludge Items 20 D		14Nov94	13Dec94																
1K6B010A010C	Process 33 Sludge Items 20 D		14Dec94	13Jan95																
1K6B010A010D	Process 35 Sludge Items 20 D		16Jan95	10Feb95																
1K6B010A010E	Process 34 Sludge Items 20 D		13Feb95	13Mar95																
1K6B010A010F	M/S-R, COMPLETE 60% OF 236 ITEMS 0 D		31Mar95	31Mar95																
1K6B010A010G	Process 34 Sludge Items 20 D		14Mar95	10Apr95																
1K6B010A010H	Process 22 Sludge Items 15 D		11Apr95	01May95																
1K6B010A010I	Process Additional 50 PRF Glovebox Sludge Items 65 D		02May95	03Aug95																
1K6B010A010K	M/S-K, COMPL HI-PU SLUDGE STABIL. 0 D		03Aug95	03Aug95																
1K6B010B	10-L TRANSLOADING 245 D		03Oct94	22Sep95																
1K6B010B01	10-L TRANSLOADING 245 D		03Oct94	22Sep95																
1K6B010B010A	COMPLETE FIRST BATCH 31 D		03Oct94	14Nov94																
1K6B010B010A0A	Batch Staging 1 D		03Oct94	03Oct94																
1K6B010B010A0B	Prejob/Loadin 3 D		04Oct94	06Oct94																
1K6B010B010A0C	Sampling 2 D		07Oct94	10Oct94																
1K6B010B010A0D	Lab & Analyze 1 D		11Oct94	11Oct94																
1K6B010B010A0E	Download and Transfer 3 D		12Oct94	14Oct94																
1K6B010B010A0F	Process Testing 20 D		17Oct94	11Nov94																
1K6B010B010A0G	Repackaging 4 D		17Oct94	20Oct94																
1K6B010B010A0H	Ship to 2736-ZB 1 D		14Nov94	14Nov94																
1K6B010B010A0J	Support First Batch 31 D		03Oct94	14Nov94																
1K6B010B010B	COMPLETE SECOND BATCH 37 D		21Oct94	14Dec94																
1K6B010B010B0A	Batch Staging 1 D		21Oct94	21Oct94																
1K6B010B010B0B	Prejob/Loadin 3 D		24Oct94	26Oct94																
1K6B010B010B0C	Sampling 2 D		27Oct94	28Oct94																
1K6B010B010B0D	Lab & Analyze 1 D		31Oct94	31Oct94																
1K6B010B010B0E	Download and Transfer 3 D		01Nov94	03Nov94																
1K6B010B010B0F	Process Testing 20 D		14Nov94	13Dec94																
					STRIP 1															
Activity	Description	Duration	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B010B010B0G	Repackaging 4 D		15Nov94	18Nov94																
1K6B010B010B0H	Ship to 2736-ZB 1 D		14Dec94	14Dec94																
1K6B010B010B0J	Support Second Batch 36 D		21Oct94	13Dec94																
1K6B010B010C	COMPLETE THIRD BATCH 36 D		21Nov94	18Jan95																
1K6B010B010C0A	Batch Staging 1 D		21Nov94	21Nov94																
1K6B010B010C0B	Prejob/Loadin 3 D		22Nov94	28Nov94																
1K6B010B010C0C	Sampling 2 D		29Nov94	30Nov94																
1K6B010B010C0D	Lab & Analyze 1 D		01Dec94	01Dec94																
1K6B010B010C0E	Download and Transfer 3 D		02Dec94	06Dec94																
1K6B010B010C0F	Process Testing 20 D		14Dec94	13Jan95																
1K6B010B010C0G	Repackaging 4 D		15Dec94	20Dec94																
1K6B010B010C0H	Ship to 2736-ZB 1 D		16Jan95	16Jan95																
1K6B010B010C0J	Support Third Batch 36 D		21Nov94	16Jan95																
1K6B010B010D	COMPLETE FOURTH BATCH 36 D		21Dec94	13Feb95																
1K6B010B010D0A	Batch Staging 1 D		21Dec94	21Dec94																
1K6B010B010D0B	Prejob/Loadin 3 D		22Dec94	28Dec94																
1K6B010B010D0C	Sampling 2 D		29Dec94	30Dec94																
1K6B010B010D0D	Lab & Analyze 1 D		03Jan95	03Jan95																
1K6B010B010D0E	Download and Transfer 3 D		04Jan95	06Jan95																
1K6B010B010D0F	Process Testing 20 D		16Jan95	10Feb95																
1K6B010B010D0G	Repackaging 4 D		17Jan95	20Jan95																
1K6B010B010D0H	Ship to 2736-ZB 1 D		13Feb95	13Feb95																
1K6B010B010D0J	Support Fourth Batch 36 D		21Dec94	13Feb95																
1K6B010B010E	COMPLETE FIFTH BATCH 36 D		23Jan95	14Mar95																
1K6B010B010E0A	Batch Staging 1 D		23Jan95	23Jan95																
1K6B010B010E0B	Prejob/Loadin 3 D		24Jan95	26Jan95																
1K6B010B010E0C	Sampling 2 D		27Jan95	30Jan95																
1K6B010B010E0D	Lab & Analyze 1 D		31Jan95	31Jan95																
1K6B010B010E0E	Download and Transfer 3 D		01Feb95	03Feb95																
1K6B010B010E0F	Process Testing 20 D		13Feb95	13Mar95																
1K6B010B010E0G	Repackaging 4 D		14Feb95	17Feb95																
1K6B010B010E0H	SHIP TO 2736-ZB 1 D		14Mar95	14Mar95																
1K6B010B010E0J	Support Fifth Batch 36 D		23Jan95	14Mar95																
1K6B010B010F	M/S-R, COMPLETE 45% OF 11 BATCHES 0 D		31Mar95	31Mar95																
1K6B010B010G	COMPLETE SIXTH BATCH 36 D		21Feb95	11Apr95																
1K6B010B010G0A	Batch Staging 1 D		21Feb95	21Feb95																
1K6B010B010G0B	Prejob/Loadin 3 D		22Feb95	24Feb95																
1K6B010B010G0C	Sampling 2 D		27Feb95	28Feb95																
1K6B010B010G0D	Lab & Analyze 1 D		01Mar95	01Mar95																
1K6B010B010G0E	Download and Transfer 3 D		02Mar95	06Mar95																
1K6B010B010G0F	Process Testing 20 D		14Mar95	10Apr95																
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994															

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-SYr

Activity		Description	Graph Name: PVP-Logic-317																
Duration	Start	Finish	1994				1995				1996				1997				
			OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
			1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6B010B010G0G	Repackaging 4 D	15Mar95	20Mar95																
1K6B010B010G0H	Ship to 2736-ZB 1 D	11Apr95	11Apr95																
1K6B010B010G0J	Support Sixth Batch 36 D	21Feb95	11Apr95																
1K6B010B010H	COMPLETE SEVENTH BATCH 36 D	21Mar95	09May95																
1K6B010B010H0A	Batch Staging 1 D	21Mar95	21Mar95																
1K6B010B010H0B	Prejob/Loadin 3 D	22Mar95	24Mar95																
1K6B010B010H0C	Sampling 2 D	27Mar95	28Mar95																
1K6B010B010H0D	Lab & Analyze 1 D	29Mar95	29Mar95																
1K6B010B010H0E	Download and Transfer 3 D	30Mar95	03Apr95																
1K6B010B010H0F	Process Testing 20 D	11Apr95	08May95																
1K6B010B010H0G	Repackaging 4 D	12Apr95	17Apr95																
1K6B010B010H0H	Ship to 2736-ZB 1 D	09May95	09May95																
1K6B010B010H0J	Support Seventh Batch 36 D	21Mar95	09May95																
1K6B010B010J	COMPLETE EIGHTH BATCH 36 D	18Apr95	07Jun95																
1K6B010B010J0A	Batch Staging 1 D	18Apr95	18Apr95																
1K6B010B010J0B	Prejob/Loadin 3 D	19Apr95	21Apr95																
1K6B010B010J0C	Sampling 2 D	24Apr95	25Apr95																
1K6B010B010J0D	Lab & Analyze 1 D	26Apr95	26Apr95																
1K6B010B010J0E	Download and Transfer 3 D	27Apr95	01May95																
1K6B010B010J0F	Process Testing 20 D	09May95	08Jun95																
1K6B010B010J0G	Repackaging 4 D	10May95	15May95																
1K6B010B010J0H	Ship to 2736-ZB 1 D	07Jun95	07Jun95																
1K6B010B010J0J	Support Eighth Batch 36 D	18Apr95	07Jun95																
1K6B010B010K	COMPLETE NINTH BATCH 36 D	18May95	07Jul95																
1K6B010B010K0A	Batch Staging 1 D	18May95	18May95																
1K6B010B010K0B	Prejob/Loadin 3 D	17May95	19May95																
1K6B010B010K0C	Sampling 2 D	22May95	23May95																
1K6B010B010K0D	Lab & Analyze 1 D	24May95	24May95																
1K6B010B010K0E	Download and Transfer 3 D	26May95	30May95																
1K6B010B010K0F	PROCESS TESTING 20 D	07Jun95	06Jul95																
1K6B010B010K0G	Repackaging 4 D	08Jun95	13Jun95																
1K6B010B010K0H	Ship to 2736-ZB 1 D	07Jul95	07Jul95																
1K6B010B010K0J	Support Ninth Batch 36 D	16May95	07Jul95																
1K6B010B010L	COMPLETE TENTH BATCH 36 D	14Jun95	04Aug95																
1K6B010B010L0A	Batch Staging 1 D	14Jun95	14Jun95																
1K6B010B010L0B	Prejob/Loadin 3 D	15Jun95	19Jun95																
1K6B010B010L0C	Sampling 2 D	20Jun95	21Jun95																
1K6B010B010L0D	Lab & Analyze 1 D	22Jun95	22Jun95																
1K6B010B010L0E	Download and Transfer 3 D	23Jun95	27Jun95																
1K6B010B010L0F	Process Testing 20 D	07Jul95	03Aug95																
1K6B010B010L0G	Repackaging 4 D	10Jul95	13Jul95																

STRIP 3

Activity		Description	STRIP 3																
Duration	Start	Finish	1994				1995				1996				1997				
			OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
			1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6B010B010L0G	Repackaging 4 D	10Jul95	13Jul95																

WESTINGHOUSE HANFORD COMPANY Transition Projects Three Year Schedule Plutonium Processing Plant - (PPF)																				
Graph Name: PPF-Logic-3Yr																				
Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B010B010LOH	Ship to 2736-ZB 1 D		04Aug95	04Aug95																
1K6B010B010LOJ	Support Tenth Batch 36 D		14Jun95	04Aug95																
1K6B010B010M	COMPLETE ELEVENTH BATCH 36 D		14Jul95	01Sep95																
1K6B010B010MOA	Batch Staging 1 D		14Jul95	14Jul95																
1K6B010B010MOB	Prejob/Loadin 3 D		17Jul95	19Jul95																
1K6B010B010MOC	Sampling 2 D		20Jul95	21Jul95																
1K6B010B010MOD	Lab & Analyze 1 D		24Jul95	24Jul95																
1K6B010B010MOE	Download and Transfer 3 D		25Jul95	27Jul95																
1K6B010B010MOF	Process Testing 20 D		04Aug95	31Aug95																
1K6B010B010MOG	Repackaging 4 D		07Aug95	10Aug95																
1K6B010B010MOH	Ship to 2736-ZB 1 D		01Sep95	01Sep95																
1K6B010B010MOJ	Support Eleven Batch 36 D		14Jul95	01Sep95																
1K6B010B010N	M/S-K, COMPLETE 10-L TRANSLOADING 0 D		9/18/95	18Sep95																
1K6B010B010P	Maintenance Support 245 D		03Oct94	22Sep95																
1K6B010B010Q	Glove Changes 245 D		03Oct94	22Sep95																
1K6B010B010R	Job Specific Training 245 D		03Oct94	22Sep95																
1K6B010C	Cleanup PRF Glovebox 250 D		03Oct94	29Sep95																
1K6B010C01	Cleanup PRF Glovebox 250 D		03Oct94	29Sep95																
1K6B010C010A	Perform Cleanup of PRF Glovebox 250 D		03Oct94	29Sep95																
1K6B010D	Cleanup 241-Z Retention Basin 250 D		03Oct94	29Sep95																
1K6B010D01	Cleanup 241-Z Retention Basin 250 D		03Oct94	29Sep95																
1K6B010D010A	Perform of Cleanup 241-Z Retention Basin 250 D		03Oct94	29Sep95																
1K6B010E	Remove Gloveboxes 235-B-1, -3, -4 250 D		01Oct96	29Sep97																
1K6B010E01	Remove Gloveboxes 235-B-1, -3, -4 250 D		01Oct96	29Sep97																
1K6B010E010A	Perform Removal of Gloveboxes 235-B-1, -3, -4 250 D		01Oct96	29Sep97																
1K6B010G	Cleanup Analytical Lab Room 156 250 D		01Oct96	29Sep97																
1K6B010G01	Cleanup Analytical Lab Room 156 250 D		01Oct96	29Sep97																

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

[illegible]

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B02	FACILITY MODIFICATIONS FOR MINIMUM SURVEILLANCE	1250 D	03Oct94	27Sep99																
1K6B020A	EVALUATIONS TO IDENTIFY NEEDED MODIFICATIONS	750 D	01Oct96	27Sep99																
1K6B020A010C	Evaluate to Identify Needed Facility Mods - FY97	250 D	01Oct96	29Sep97																
1K6B020B	EXPENSE SUPPORT TO FUNDED MODIFICATIONS	1250 D	03Oct94	24Sep99																
1K6B020B01	EXPENSE SUPPORT TO FUNDED MODIFICATIONS	1250 D	03Oct94	24Sep99																
1K6B020B010A	Expense Support To Funded Modifications - FY95	250 D	03Oct94	29Sep95																
1K6B020B010A0A	Provide Expense Support To Funded Modifications	250 D	03Oct94	29Sep95																
1K6B020B010A0B	M/S-O, COMPLETE FUNDED MOD SUPPORT 9/29/95	0 D	29Sep95	29Sep95																
1K6B020B010B	Expense Support To Funded Modifications - FY96	250 D	02Oct95	27Sep96																
1K6B020B010C	Expense Support To Funded Modifications - FY97	250 D	30Sep96	26Sep97																
1K6B020C	EXPENSE SUPPORT TO CONTRACTOR MODIFICATIONS	1250 D	03Oct94	24Sep99																
1K6B020C01	EXPENSE SUPPORT TO CONTRACTOR MODIFICATIONS	1250 D	03Oct94	24Sep99																
1K6B020C010A	Expense Support To Contractor Mods - FY95	250 D	03Oct94	29Sep95																
1K6B020C010A0A	Provide Expense Support To Contractor Mods	250 D	03Oct94	29Sep95																
1K6B020C010A0B	M/S-O, COMPLETE CONTRACTOR MOD SUPPORT 9/29/95	0 D	29Sep95	29Sep95																
1K6B020C010B	Expense Support To Contractor Mods - FY96	250 D	02Oct95	27Sep96																
1K6B020C010C	Expense Support To Contractor Mods - FY97	250 D	30Sep96	26Sep97																
1K6B020D	ENGINEERING SUPPORT FOR PROJECT B-610	250 D	03Oct94	29Sep96																
1K6B020D01	Engineering Support for Project B-610	250 D	03Oct94	29Sep96																
1K6B020D010A	Provide Engineering Support for Project B-610	250 D	03Oct94	29Sep96																
1K6B020D010B	M/S-O, COMPL PFP ENG SUPPORT OF B-610 9/29/95	0 D	29Sep95	29Sep95																
1K6B020E	ENGINEERING SUPPORT FOR PROJECT B-631	250 D	03Oct94	29Sep96																
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 6			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL		OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th		1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B020E01	250 D	Engineering Support for Project B-631	03Oct94	29Sep95													
1K6B020E010A	250 D	Provide Engineering Support for Project B-631	03Oct94	29Sep95													
1K6B020E010B	0 D	M/S-O, COMPL PPF ENG SUPPORT OF B-631	9/29/95	29Sep95													
1K6B020F	41 D	ENGINEERING SUPPORT FOR PROJECT C-031H	03Oct94	30Nov94													
1K6B020F01	41 D	Engineering Support for Project C-031H	03Oct94	30Nov94													
1K6B020F010A	40 D	Provide Engineering Support for Project C-031H	03Oct94	29Nov94													
1K6B020F010B	0 D	M/S-O, COMPL PPF ENG SUPPORT OF C-031H	11/30/94	30Nov94													
1K6B020G	188 D	ENGINEERING SUPPORT FOR PROJECT C-116	03Oct94	30Jun95													
1K6B020G01	188 D	Engineering Support for Project C-116	03Oct94	30Jun95													
1K6B020G010A	188 D	Provide Engineering Support for Project C-116	03Oct94	30Jun95													
1K6B020G010C	0 D	M/S-R, COMPL READINESS ASSMNT OF C-116	5/31/95	31May95													
1K6B020H	250 D	ENGINEERING SUPPORT FOR PROJECT C-171	03Oct94	29Sep95													
1K6B020H01	250 D	Engineering Support for Project C-171	03Oct94	29Sep95													
1K6B020H010A	250 D	Provide Engineering Support for Project C-171	03Oct94	29Sep95													
1K6B020H010B	0 D	M/S-O, COMPL PPF ENG SUPPORT OF C-171	9/29/95	29Sep95													
1K6B020J	250 D	ENGINEERING SUPPORT FOR PROJECT C-189	03Oct94	29Sep95													
1K6B020J01	250 D	Engineering Support for Project C-189	03Oct94	29Sep95													
1K6B020J010A	250 D	Provide Engineering Support for Project C-189	03Oct94	29Sep95													
1K6B020J010B	0 D	M/S-O, COMPL PPF ENG SUPPORT OF C-189	9/29/95	29Sep95													
1K6B020K	250 D	ENGINEERING SUPPORT FOR PROJECT C-196	03Oct94	29Sep95													
1K6B020K01	250 D	Engineering Support for Project C-196	03Oct94	29Sep95													
					STRIP 7												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th		1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL		OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995					1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B020K010A	250 D	Provide Engineering Support for Project C-196	03Oct94	29Sep95																
1K6B020K010B	0 D	M/S-K, COMPL PFP ENG SUPPORT OF C-196	9/29/95	29Sep95																
1K6B020M	250 D	ENGINEERING SUPPORT FOR PROJECT C-200	03Oct94	29Sep95																
1K6B020M01	250 D	Engineering Support for Project C-200	03Oct94	29Sep95																
1K6B020M010A	250 D	Provide Engineering Support for Project C-200	03Oct94	29Sep95																
1K6B020M010B	0 D	M/S-O, COMPL PFP ENG SUPPORT OF C-200	9/29/95	29Sep95																
1K6B020N	250 D	ENGINEERING SUPPORT FOR PROJECT C-205	03Oct94	29Sep95																
1K6B020N01	250 D	Engineering Support for Project C-205	03Oct94	29Sep95																
1K6B020N010A	250 D	Provide Engineering Support for Project C-205	03Oct94	29Sep95																
1K6B020N010B	0 D	M/S-O, COMPL PFP ENG SUPPORT OF C-205	9/29/95	29Sep95																
1K6B020P	250 D	ENGINEERING SUPPORT FOR PROJECT C-210	03Oct94	29Sep95																
1K6B020P01	250 D	Engineering Support for Project C-210	03Oct94	29Sep95																
1K6B020P010A	250 D	Provide Engineering Support for Project C-210	03Oct94	29Sep95																
1K6B020P010B	0 D	M/S-O, COMPL PFP ENG SUPPORT OF C-210	9/29/95	29Sep95																
1K6B020R	250 D	ENGINEERING SUPPORT FOR PROJECT C-209	03Oct94	29Sep95																
1K6B020R01	250 D	Engineering Support For Project C-209	03Oct94	29Sep95																
1K6B020R010A	250 D	Provide Engineering Support For Project C-209	03Oct94	29Sep95																
1K6B020R010B	0 D	M/S-O, COMPL PFP ENG SUPPORT OF C-209	9/29/95	29Sep95																
					STRIP 8															
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6B03		ENGINEERING STUDIES/EVALUATIONS 1250 D	03Oct94	27Sep99												
1K6B030A		STUDIES FOR ADDITIONAL INTERIM ACTIONS 750 D	01Oct96	27Sep99												
1K6B030A01		STUDIES FOR ADDITIONAL INTERIM ACTIONS 750 D	01Oct96	27Sep99												
1K6B030A010C		Studies For Additional Interim Actions - FY97 250 D	01Oct96	28Sep97												
1K6B030B		DOE REQUESTS 1250 D	03Oct94	24Sep99												
1K6B030B01		DOE REQUESTS 1250 D	03Oct94	24Sep99												
1K6B030B010A		DOE Requests - FY95 250 D	03Oct94	29Sep95												
1K6B030B010A0A		Budget Exercises - FY95 250 D	03Oct94	29Sep95												
1K6B030B010A0B		Technical Requests - FY95 250 D	03Oct94	29Sep95												
1K6B030B010A0C		M/S-O, DOE SUPRT/BUDG-TECH REQ 0 D	COMPLETE 9/29/95	29Sep95												
1K6B030B010B		DOE Requests - FY96 250 D	02Oct95	27Sep96												
1K6B030B010B0A		Budget Exercises - FY96 250 D	02Oct95	27Sep96												
1K6B030B010B0B		Technical Requests - FY96 250 D	02Oct95	27Sep96												
1K6B030B010C		DOE Requests - FY97 250 D	30Sep96	26Sep97												
1K6B030B010C0A		Budget Exercises - FY97 250 D	30Sep96	26Sep97												
1K6B030B010C0B		Technical Requests - FY97 250 D	30Sep96	26Sep97												
1K6B030C		SRIDS ASSESSMENT 185 D	01Oct96	25Jun97												
1K6B030C01		SRIDS Assessment - FY95 185 D	01Oct96	25Jun97												
1K6B030C010A		Perform SRIDS Assessment 185 D	01Oct96	25Jun97												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

STRIP 9

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6B06	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																	
1K6B060A	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																	
1K6B060A01	PROJECT MANAGEMENT 1250 D		03Oct94	24Sep99																	
1K6B060A010A	Project Management - FY95 250 D		03Oct94	29Sep95																	
1K6B060A010A0A	Perform Project Management 250 D		03Oct94	29Sep95																	
1K6B060A010A0B	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		10/28/94	28Oct94																	
1K6B060A010A0C	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		11/30/94	30Nov94																	
1K6B060A010A0D	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		12/30/94	30Dec94																	
1K6B060A010A0E	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		01/31/95	31Jan95																	
1K6B060A010A0F	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		02/28/95	28Feb95																	
1K6B060A010A0G	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		03/31/95	31Mar95																	
1K6B060A010A0H	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		04/28/95	28Apr95																	
1K6B060A010A0J	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		05/31/95	31May95																	
1K6B060A010A0K	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		06/30/95	30Jun95																	
1K6B060A010A0L	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		07/31/95	31Jul95																	
1K6B060A010A0M	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		08/31/95	31Aug95																	
1K6B060A010A0N	M/S-0, ISSUE SCHED REPORTS-INTERIM ACT 0 D		09/29/95	29Sep95																	
1K6B060A010B	Project Management - FY96 250 D		02Oct95	27Sep96																	
1K6B060A010C	Project Management - FY97 250 D		30Sep96	26Sep97																	
1K6B060B	TRAINING 1250 D		03Oct94	24Sep99																	
1K6B060B01	TRAINING 1250 D		03Oct94	24Sep99																	
1K6B060B010A	Training - FY95 250 D		03Oct94	29Sep95																	
1K6B060B010A0A	Perform Training 250 D		03Oct94	29Sep95																	
1K6B060B010A0B	M/S-0, COMPLETE REQUIRED TRAINING 0 D		09/29/95	29Sep95																	
1K6B060B010B	Training - FY96 250 D		02Oct95	27Sep96																	
1K6B060B010C	Training - FY97 250 D		30Sep96	26Sep97																	
					STRIP 13																
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
1K6C02	SNM SHIPMENTS/RECEIPTS 1254 D		03Oct94	30Sep99																
1K6C020A	OFFSITE RECEIPTS 1254 D		03Oct94	30Sep99																
1K6C020A01	OFFSITE RECEIPTS 1254 D		03Oct94	30Sep99																
1K6C020A010A	Offsite Receipts - FY 1995 250 D		03Oct94	29Sep95																
1K6C020A010A0A	Perform offsite receipts 250 D		03Oct94	29Sep95																
1K6C020A010A0B	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		10/28/94	28Oct94	◆															
1K6C020A010A0C	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		11/30/94	30Nov94	◆															
1K6C020A010A0D	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		12/30/94	30Dec94	◆															
1K6C020A010A0E	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		01/31/95	31Jan95	◆															
1K6C020A010A0F	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		02/28/95	28Feb95	◆															
1K6C020A010A0G	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		03/31/95	31Mar95	◆															
1K6C020A010A0H	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		04/28/95	28Apr95	◆															
1K6C020A010A0J	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		05/31/95	31May95	◆															
1K6C020A010A0K	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		06/30/95	30Jun95	◆															
1K6C020A010A0L	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		07/31/95	31Jul95	◆															
1K6C020A010A0M	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		08/31/95	31Aug95	◆															
1K6C020A010A0N	M/S-0, PREP/COMPL OFFSITE RECEIPTS 0 D		09/29/95	29Sep95	◆															
1K6C020A010B	Offsite Receipts - FY 1996 251 D		02Oct95	30Sep96																
1K6C020A010C	Offsite Receipts - FY 1997 251 D		01Oct96	30Sep97																
1K6C020B	ONSITE RECEIPTS 1251 D		03Oct94	27Sep99																
1K6C020B01	ONSITE RECEIPTS 1251 D		03Oct94	27Sep99																
1K6C020B010A	Onsite Receipts - FY 1995 250 D		03Oct94	29Sep95																
1K6C020B010A0A	Prepare Onsite Receipts 250 D		03Oct94	29Sep95																
1K6C020B010A0B	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		10/28/94	28Oct94	◆															
1K6C020B010A0C	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		11/30/94	30Nov94	◆															
1K6C020B010A0D	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		12/30/94	30Dec94	◆															
1K6C020B010A0E	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		01/31/95	31Jan95	◆															
1K6C020B010A0F	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		02/28/95	28Feb95	◆															
1K6C020B010A0G	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		03/31/95	31Mar95	◆															
1K6C020B010A0H	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		04/28/95	28Apr95	◆															
1K6C020B010A0J	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		05/31/95	31May95	◆															
1K6C020B010A0K	M/S-0, PREP/COMPL ONSITE RECEIPTS 0 D		06/30/95	30Jun95	◆															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 1			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C020B010A01	M/S-0, PREP/COMPL ONSITE RECEIPTS 07/31/95 0 D		31Jul95	31Jul95				◇												
1K6C020B010A0M	M/S-0, PREP/COMPL ONSITE RECEIPTS 08/31/95 0 D		31Aug95	31Aug95				◇												
1K6C020B010A0N	M/S-0, PREP/COMPL ONSITE RECEIPTS 09/29/95 0 D		29Sep95	29Sep95				◇												
1K6C020B010B	Onsite Receipts - FY 1996 250 D		02Oct95	27Sep96																
1K6C020B010C	Onsite Receipts - FY 1997 251 D		30Sep96	29Sep97																
1K6C020C	OFFSITE SHIPMENTS 1254 D		03Oct94	30Sep99																
1K6C020C01	OFFSITE SHIPMENTS 1254 D		03Oct94	30Sep99																
1K6C020C010A	Off Shipments - FY 1995 250 D		03Oct94	29Sep95																
1K6C020C010A0A	Prepare Offsite Shipments 250 D		03Oct94	29Sep95																
1K6C020C010A0B	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 10/28/94 0 D		28Oct94	28Oct94	◇															
1K6C020C010A0C	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 11/30/94 0 D		30Nov94	30Nov94	◇															
1K6C020C010A0D	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 12/30/94 0 D		30Dec94	30Dec94	◇															
1K6C020C010A0E	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 01/31/95 0 D		31Jan95	31Jan95	◇															
1K6C020C010A0F	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 02/28/95 0 D		28Feb95	28Feb95	◇															
1K6C020C010A0G	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 03/31/95 0 D		31Mar95	31Mar95	◇															
1K6C020C010A0H	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 04/28/95 0 D		28Apr95	28Apr95	◇															
1K6C020C010A0J	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 05/31/95 0 D		31May95	31May95	◇															
1K6C020C010A0K	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 06/30/95 0 D		30Jun95	30Jun95	◇															
1K6C020C010A0L	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 07/31/95 0 D		31Jul95	31Jul95	◇															
1K6C020C010A0M	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 08/31/95 0 D		31Aug95	31Aug95	◇															
1K6C020C010A0N	M/S-0, PREP/COMPL OFFSITE SHIPMENTS 09/29/95 0 D		29Sep95	29Sep95	◇															
1K6C020C010B	Off Shipments - FY 1996 251 D		02Oct95	30Sep96																
1K6C020C010C	Off Shipments - FY 1997 251 D		01Oct96	30Sep97																
1K6C020D	ONSITE SHIPMENTS 1250 D		03Oct94	24Sep99																
1K6C020D01	ONSITE SHIPMENTS 1250 D		03Oct94	24Sep99																
1K6C020D010A	Onsite Shipments - FY 1995 250 D		03Oct94	29Sep95																
1K6C020D010A0A	Prepare Onsite Shipments 250 D		03Oct94	29Sep95																
1K6C020D010A0B	M/S-0, PREP/COMPL ONSITE SHIPMENTS 10/28/94 0 D		28Oct94	28Oct94	◇															
1K6C020D010A0C	M/S-0, PREP/COMPL ONSITE SHIPMENTS 11/30/94 0 D		30Nov94	30Nov94	◇															
1K6C020D010A0D	M/S-0, PREP/COMPL ONSITE SHIPMENTS 12/30/94 0 D		30Dec94	30Dec94	◇															
1K6C020D010A0E	M/S-0, PREP/COMPL ONSITE SHIPMENTS 01/31/95 0 D		31Jan95	31Jan95	◇															
1K6C020D010A0F	M/S-0, PREP/COMPL ONSITE SHIPMENTS 02/18/95 0 D		28Feb95	28Feb95	◇															
1K6C020D010A0G	M/S-0, PREP/COMPL ONSITE SHIPMENTS 03/31/95 0 D		31Mar95	31Mar95	◇															
1K6C020D010A0H	M/S-0, PREP/COMPL ONSITE SHIPMENTS 04/28/95 0 D		28Apr95	28Apr95	◇															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logie-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6C03	SNM INVENTORIES 1250 D		03Oct94	24Sep99													
1K6C030A	ROUTINE CONFIRMATION INVENTORIES 1250 D		03Oct94	24Sep99													
1K6C030A01	ROUTINE CONFIRMATION INVENTORIES 1250 D		03Oct94	24Sep99													
1K6C030A010A	Routine Confirmation Inventories - FY 1995 250 D		03Oct94	29Sep95													
1K6C030A010A0A	Perform Routine confirmation Inventories 250 D		03Oct94	29Sep95													
1K6C030A010A0B	M/S-O, COMPL Bi-Month RC Inventory 11/30/94 0 D		30Nov94	30Nov94													
1K6C030A010A0C	M/S-O, COMPL Bi-Month RC Inventory 01/31/95 0 D		31Jan95	31Jan95													
1K6C030A010A0D	M/S-O, COMPL Bi-Month RC Inventory 03/31/95 0 D		31Mar95	31Mar95													
1K6C030A010A0E	M/S-O, COMPL Bi-Month RC Inventory 05/31/95 0 D		31May95	31May95													
1K6C030A010A0F	M/S-O, COMPL Bi-Month RC Inventory 07/31/95 0 D		31Jul95	31Jul95													
1K6C030A010A0G	M/S-O, COMPL Bi-Month RC Inventory 09/29/95 0 D		29Sep95	29Sep95													
1K6C030A010B	Routine Confirmation Inventories - FY 1996 250 D		02Oct95	27Sep96													
1K6C030A010C	Routine Confirmation Inventories - FY 1997 250 D		30Sep96	26Sep97													
1K6C030B	SPECIAL INVENTORIES 1250 D		03Oct94	24Sep99													
1K6C030B01	SPECIAL INVENTORIES 1250 D		03Oct94	24Sep99													
1K6C030B010A	Special Inventories - FY 1995 250 D		03Oct94	29Sep95													
1K6C030B010A0A	Perform Special Inventories as required 250 D		03Oct94	29Sep95													
1K6C030B010A0B	M/S-O, COMPL SPECIAL INVENTORIES 09/29/95 0 D		29Sep95	29Sep95													
1K6C030B010B	Special Inventories - FY 1996 250 D		02Oct95	27Sep96													
1K6C030B010C	Special Inventories - FY 1997 250 D		30Sep96	26Sep97													
1K6C030C	RESPONSE TO CONTAINER ANOMALIES 1250 D		03Oct94	24Sep99													
1K6C030C01	RESPONSE TO CONTAINER ANOMALIES 1250 D		03Oct94	24Sep99													
1K6C030C010A	Response to Container Anomalies - FY 1995 250 D		03Oct94	29Sep95													
1K6C030C010A0A	Respond to Container Anomalies 250 D		03Oct94	29Sep95													
1K6C030C010A0B	M/S-O, COMPL REPACK CONTAIN ANOMALIES 09/29/95 0 D		29Sep95	29Sep95													
1K6C030C010B	Response to Container Anomalies - FY 1996 250 D		02Oct95	27Sep96													
1K6C030C010C	Response to Container Anomalies - FY 1997 250 D		30Sep96	26Sep97													
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C04	VAULT MODIFICATIONS 250 D		01Oct96	29Sep97																
1K6C040A	EVALUATIONS FOR NEED 250 D		01Oct96	29Sep97																
1K6C040A01	EVALUATIONS FOR NEED 250 D		01Oct96	29Sep97																
1K6C040A010B	2736Z/ZB Upgrades to HVAC (C-214) 125 D		01Oct96	02Apr97																
1K6C040A010D	S&S System Replacement Std. 60 D		01Oct96	27Dec96																
1K6C040A010E	Sensor Control Package 250 D		01Oct96	29Sep97																
1K6C040B	EXPENSE SUPPORT TO MODIFICATIONS 250 D		01Oct96	29Sep97																
1K6C040B01	Expense Support To Modifications 250 D		01Oct96	29Sep97																
1K6C040B010A	PFTF FUEL MOVE 250 D		01Oct96	29Sep97																
1K6C040B010A0A	Functional Design Criteria 125 D		01Oct96	01Apr97																
1K6C040B010B	2736Z & ZB UPGRADES TO HVAC 125 D		01Oct96	01Apr97																
1K6C040B010B0B	Functional Design Criteria 125 D		01Oct96	01Apr97																
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP 5

WESTINGHOUSE HANFORD COMPANY																		
Transition Projects Three Year Schedule																		
Plutonium Processing Plant - (PPF)																		
Graph Name: PPF-Logic-3Yr																		
Activity	Description	Duration	Start	Finish	1994		1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL		
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th		
1K6C06	IAEA SUPPORT ACTIVITIES 1253 D		03Oct94	29Sep99														
1K6C060A	PREPARE REQUIRED IAEA DOCUMENTS 1109 D		28Apr95	29Sep99														
1K6C060A01	PREPARE REQUIRED IAEA DOCUMENTS 1109 D		28Apr95	29Sep99														
1K6C060A010A	Prepare require IAEA Documents FY-1995 106 D		28Apr95	29Sep95														
1K6C060A010A0B	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		04/28/95	28Apr95														
1K6C060A010A0C	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		05/31/95	31May95														
1K6C060A010A0D	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		06/30/95	30Jun95														
1K6C060A010A0E	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		07/31/95	31Jul95														
1K6C060A010A0F	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		08/31/95	31Aug95														
1K6C060A010A0G	M/S-0, COMPL REQUIRED IAEA DOCS 0 D		09/29/95	29Sep95														
1K6C060A010B	Prepare require IAEA Documents 250 D		FY-1996 02Oct95	27Sep96														
1K6C060A010D	Prepare require IAEA Documents 251 D		FY-1997 30Sep96	29Sep97														
1K6C060B	SUPPORT IAEA SAFEGUARDS 250 D		03Oct94	29Sep95														
1K6C060B01	SUPPORT IAEA SAFEGUARDS 250 D		03Oct94	29Sep95														
1K6C060B010A	Provide support to IAEA Safeguards 250 D		03Oct94	29Sep95														
1K6C060B010B	M/S-0, INITIATE IAEA SAFEGUARDS VAULT #3 0 D		3/31/95	20Mar95														
1K6C060B010C	M/S-0, SUPPORT MODS TO VAULTS #1,4 0 D		9/28/95	28Sep95														
1K6C060B010D	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		04/28/95	28Apr95														
1K6C060B010E	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		05/31/95	31May95														
1K6C060B010F	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		06/30/95	30Jun95														
1K6C060B010G	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		07/31/95	31Jul95														
1K6C060B010H	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		08/31/95	31Aug95														
1K6C060B010J	M/S-0, COMPL INVENTORY OF VAULT #3 0 D		09/29/95	29Sep95														
1K6C060C	PLANT PROCEDURES, MATERIALS & TRAINING 1253 D		03Oct94	29Sep99														
1K6C060C01	PLANT PROCEDURES, MATERIALS & TRAINING 1253 D		03Oct94	29Sep99														
1K6C060C010A	Prepare procedures, materials & training FY 1995 250 D		03Oct94	29Sep95														
1K6C060C010A0A	Prepare procedures, materials & training 250 D		03Oct94	29Sep95														
1K6C060C010A0B	M/S-0, COMPL PROCS/SUP VAULT #3 INVENT. 0 D		3/31/95	02Oct95														

STRIP 7

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C060C010A0C	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			4/28/95 28Apr95				◇												
1K6C060C010A0D	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			5/31/95 31May95				◇												
1K6C060C010A0E	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			6/30/95 30Jun95				◇												
1K6C060C010A0F	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			7/31/95 31Jul95				◇												
1K6C060C010A0G	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			8/31/95 31Aug95				◇												
1K6C060C010A0H	M/S-O, MAINTAIN TRAINING TO CURRENT REQ O D			9/29/95 29Sep95				◇												
1K6C060C010B	Prepare procedures, materials & training FY 1996 250 D			02Oct95																
1K6C060C010C	Prepare procedures, materials & training FY 1997 251 D			30Sep96																
1K6C060D	SUPPORT TO DOE-HQ 1253 D		03Oct94	29Sep99																
1K6C060D01	SUPPORT TO DOE-HQ 1253 D		03Oct94	29Sep99																
1K6C060D010A	Support DOE-HQ - FY 1995 250 D		03Oct94	29Sep95																
1K6C060D010A0A	Provide support to DOE-HQ 250 D		03Oct94	29Sep95																
1K6C060D010A0B	M/S-O, REQUIRED DOE-HQ SUPPORT O D			10/28/94 28Oct94	◇															
1K6C060D010A0C	M/S-O, REQUIRED DOE-HQ SUPPORT O D			11/30/94 30Nov94	◇															
1K6C060D010A0D	M/S-O, REQUIRED DOE-HQ SUPPORT O D			12/30/94 30Dec94	◇															
1K6C060D010A0E	M/S-O, REQUIRED DOE-HQ SUPPORT O D			01/31/95 31Jan95	◇															
1K6C060D010A0F	M/S-O, REQUIRED DOE-HQ SUPPORT O D			02/28/95 28Feb95	◇															
1K6C060D010A0G	M/S-O, REQUIRED DOE-HQ SUPPORT O D			03/31/95 31Mar95	◇															
1K6C060D010A0H	M/S-O, REQUIRED DOE-HQ SUPPORT O D			04/28/95 28Apr95	◇															
1K6C060D010A0J	M/S-O, REQUIRED DOE-HQ SUPPORT O D			05/31/95 31May95	◇															
1K6C060D010A0K	M/S-O, REQUIRED DOE-HQ SUPPORT O D			06/30/95 30Jun95	◇															
1K6C060D010A0L	M/S-O, REQUIRED DOE-HQ SUPPORT O D			07/31/95 31Jul95	◇															
1K6C060D010A0M	M/S-O, REQUIRED DOE-HQ SUPPORT O D			08/31/95 31Aug95	◇															
1K6C060D010A0N	M/S-O, REQUIRED DOE-HQ SUPPORT O D			09/29/95 29Sep95	◇															
1K6C060D010B	Support DOE-HQ - FY 1996 250 D		02Oct95	27Sep96																
1K6C060D010C	Support DOE-HQ - FY 1997 251 D		30Sep96	29Sep97																
1K6C060E	IAEA TOURS/INSPECTIONS 1253 D		03Oct94	29Sep99																
1K6C060E01	IAEA TOURS/INSPECTIONS 1253 D		03Oct94	29Sep99																
1K6C060E010A	IAEA Tours & Inspections FY 1995 250 D		03Oct94	29Sep95																
1K6C060E010A0A	Provide support to IAEA Tours & Inspections 250 D		03Oct94	29Sep95																
1K6C060E010A0B	M/S-O, IAEA TOUR/INSPECT SUPP O D			11/30/94 30Nov94	◇															
1K6C060E010A0C	M/S-O, IAEA TOUR/INSPECT SUPP O D			01/31/95 31Jan95	◇															
1K6C060E010A0D	M/S-O, IAEA TOUR/INSPECT SUPP O D			03/31/95 31Mar95	◇															
1K6C060E010A0E	M/S-O, IAEA TOUR/INSPECT SUPP O D			05/31/95 31May95	◇															
					1st				1st				1st				1st			
Activity	Description	Duration	Start	Finish	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994				1995				1996				1997			

STRIP 6

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997							
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6C060E010A0F	M/S-0, IAEA TOUR/INSPECT SUPP PROVIDED 0 D		07/31/95 31Jul95	31Jul95				◇													
1K6C060E010A0G	M/S-0, IAEA TOUR/INSPECT SUPP PROVIDED 0 D		09/29/95 29Sep95	29Sep95				◇													
1K6C060E010B	IAEA Tours & Inspections FY 1996 250 D		02Oct95	27Sep96																	
1K6C060E010C	IAEA Tours & Inspections FY 1997 251 D		30Sep96	29Sep97																	
1K6C060F	PHYSICAL INVENTORY 1250 D		03Oct94	24Sep99																	
1K6C060F01	PHYSICAL INVENTORY 1250 D		03Oct94	24Sep99																	
1K6C060F010A	Physical Inventory - FY 1995 250 D		03Oct94	29Sep95																	
1K6C060F010A0A	Perform Physical Inventory 250 D		03Oct94	29Sep95																	
1K6C060F010A0B	M/S-0, INITIATE PHYSICAL INVENT VAULT #3 0 D		3/31/95 31Mar95	31Mar95			◇														
1K6C060F010A0J	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		04/28/95 28Apr95	28Apr95			◇														
1K6C060F010A0K	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		05/31/95 31May95	31May95				◇													
1K6C060F010A0L	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		06/30/95 30Jun95	30Jun95				◇													
1K6C060F010A0M	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		07/31/95 31Jul95	31Jul95					◇												
1K6C060F010A0N	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		08/31/95 31Aug95	31Aug95					◇												
1K6C060F010A0P	M/S-0, COMPL PHYSICAL INVENT VAULT #3 0 D		09/29/95 29Sep95	29Sep95					◇												
1K6C060F010B	Physical Inventory - FY 1996 250 D		02Oct95	27Sep96																	
1K6C060F010C	Physical Inventory - FY 1997 250 D		30Sep96	26Sep97																	
1K6C060G	IAEA VAULT EQUIPMENT MAINTENANCE 1250 D		03Oct94	24Sep99																	
1K6C060G01	IAEA VAULT EQUIPMENT MAINTENANCE 1250 D		03Oct94	24Sep99																	
1K6C060G010A	IAEA Vault Equipment Maintenance - FY 1995 250 D		03Oct94	29Sep95																	
1K6C060G010A0A	Perform IAEA Vault Equipment Maintenance 250 D		03Oct94	29Sep95																	
1K6C060G010A0B	M/S-0, COMPL REQUIRED MODS TO VAULT #3 0 D		03/20/95 20Mar95	20Mar95			◇														
1K6C060G010A0C	M/S-0, PROVIDE MISC MAINT SUPPORT 0 D		09/29/95 29Sep95	29Sep95					◇												
1K6C060G010B	IAEA Vault Equipment Maintenance - FY 1996 250 D		02Oct95	27Sep96																	
1K6C060G010C	IAEA Vault Equipment Maintenance - FY 1997 250 D		30Sep96	26Sep97																	
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 9				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

STRIP 9

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C08	CORRECTIVE MAINTENANCE 1254 D		03Oct94	30Sep99																
1K6C080A	OSR SURVEILLANCE REQUIREMENTS 1254 D		03Oct94	30Sep99																
1K6C080A01	OSR SURVEILLANCE REQUIREMENTS 1254 D		03Oct94	30Sep99																
1K6C080A010A	OSR Corrective Maintenance - FY 1995 250 D		03Oct94	29Sep95																
1K6C080A010A0A	Perform OSR Corrective Maintenance 250 D		03Oct94	29Sep95																
1K6C080A010A0B	M/S-O, COMPL OSR CORRECT MAINT 0 D		9/29/95	29Sep95																
1K6C080A010B	OSR Corrective Maintenance - FY 1996 251 D		02Oct95	30Sep96																
1K6C080A010C	OSR Corrective Maintenance - FY 1997 251 D		01Oct96	30Sep97																
1K6C080B	PLANT ESSENTIAL EQUIPMENT (ESSN & 22) 1254 D		03Oct94	30Sep99																
1K6C080B01	PLANT ESSENTIAL EQUIPMENT (ESSN & 22) 1254 D		03Oct94	30Sep99																
1K6C080B010A	Plnt Essential Equip - Correct Maint FY 1995 250 D		03Oct94	29Sep95																
1K6C080B010A0A	Perform Essent Equip Correct Maint 250 D		03Oct94	29Sep95																
1K6C080B010A0B	M/S-O, COMPL ESSENT EQUIP CORREC MAINT 0 D		9/29/95	29Sep95																
1K6C080B010B	Plnt Essential Equip - Correct Maint FY 1996 251 D		02Oct95	30Sep96																
1K6C080B010C	Plnt Essential Equip - Correct Maint FY 1997 251 D		01Oct96	30Sep97																
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

STRIP11

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity DurationDescriptionStartFinish					Graph Name: PFF-Logic-317															
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
1K6C09	PREVENTATIVE MAINTENANCE	1254 D	03Oct94	30Sep99																
1K6C090A	OSR SURVEILLANCE REQUIREMENTS	1254 D	03Oct94	30Sep99																
1K6C090A01	OSR SURVEILLANCE REQUIREMENTS	1254 D	03Oct94	30Sep99																
1K6C090A010A	OSR PM Surveillances - FY 1995	250 D	03Oct94	29Sep95																
1K6C090A010A0A	Perform OSR PM Surveillances	250 D	03Oct94	29Sep95																
1K6C090A010A0B	M/S-O, COMPL OSR PM SURVEILLANCES	0 D	29Sep95	29Sep95																
1K6C090A010B	OSR PM Surveillances - FY 1996	251 D	02Oct95	30Sep96																
1K6C090A010C	OSR PM Surveillances - FY 1997	251 D	01Oct96	30Sep97																
1K6C090B	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z)	1254 D	03Oct94	30Sep99																
1K6C090B01	PLANT ESSENTIAL EQUIPMENT (ESSN & 2Z)	1254 D	03Oct94	30Sep99																
1K6C090B010A	Plnt Essential Equip - Prevent Maint FY 1995	250 D	03Oct94	29Sep95																
1K6C090B010A0A	Perform Essent. Equip PM's	250 D	03Oct94	29Sep95																
1K6C090B010A0B	M/S-O, COMPL ESSENT EQUIP PM'S	0 D	29Sep95	29Sep95																
1K6C090B010B	Plnt Essential Equip - Prevent Maint FY 1996	251 D	02Oct95	30Sep96																
1K6C090B010C	Plnt Essential Equip - Prevent Maint FY 1997	251 D	01Oct96	30Sep97																
					STRIP 18															
Activity DurationDescriptionStartFinish					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C10	NUCLEAR PROCESS/RADIATION SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C100A	NUCLEAR PROCESS SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C100A01	NUCLEAR PROCESS SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C100A010A	Surveillance of SNM Vaults - FY 1995	250 D	03Oct94	29Sep95																
1K6C100A010A0A	Perform Surveillance of SNM Vaults	250 D	03Oct94	29Sep95																
1K6C100A010A0B	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	10/28/94	28Oct94	◆															
1K6C100A010A0C	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	11/30/94	30Nov94	◆															
1K6C100A010A0D	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	12/30/94	30Dec94	◆															
1K6C100A010A0E	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	01/31/95	31Jan95	◆															
1K6C100A010A0F	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	02/28/95	28Feb95	◆															
1K6C100A010A0G	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	03/31/95	31Mar95	◆															
1K6C100A010A0H	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	04/28/95	28Apr95	◆															
1K6C100A010A0J	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	05/31/95	31May95	◆															
1K6C100A010A0K	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	06/30/95	30Jun95	◆															
1K6C100A010A0L	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	07/31/95	31Jul95	◆															
1K6C100A010A0M	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	08/31/95	31Aug95	◆															
1K6C100A010A0N	M/S-0, Compl HSKP/CHKLST/Surv.	0 D	09/29/95	29Sep95	◆															
1K6C100A010B	Surveillance of SNM Vaults - FY 1996	251 D	02Oct95	30Sep96																
1K6C100A010C	Surveillance of SNM Vaults - FY 1997	251 D	01Oct96	30Sep97																
1K6C100B	HEALTH PHYSICS SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C100B01	HEALTH PHYSICS SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C100B010A	HP Surveillance of SNM Vaults - FY 1995	250 D	03Oct94	29Sep95																
1K6C100B010A0A	Perform HP Surveillance of SNM Vaults	250 D	03Oct94	29Sep95																
1K6C100B010A0B	M/S-0, COMPL HP VAULT SURVEYS	0 D	9/29/95	29Sep95	◆															
1K6C100B010B	Surveillance of SNM Vaults - FY 1996	251 D	02Oct95	30Sep96																
1K6C100B010C	Surveillance of SNM Vaults - FY 1997	251 D	01Oct96	30Sep97																
1K6C100C	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
1K6C100C01	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
					STRIP 13															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C11	VENTILATION/POWER SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C110A	POWER OPERATOR SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C110A01	POWER OPERATOR SURVEILLANCES	1254 D	03Oct94	30Sep99																
1K6C110A010A	Surveillance Procedures - FY 1995	250 D	03Oct94	29Sep95																
1K6C110A010A0A	Perform Power OP Surv Procedures	250 D	03Oct94	29Sep95																
1K6C110A010A0B	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	10/28/94	28Oct94	◆															
1K6C110A010A0C	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	11/30/94	30Nov94	◆															
1K6C110A010A0D	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	12/30/94	30Dec94	◆															
1K6C110A010A0E	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	01/31/95	31Jan95	◆															
1K6C110A010A0F	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	02/28/95	28Feb95	◆															
1K6C110A010A0G	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	03/31/95	31Mar95	◆															
1K6C110A010A0H	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	04/28/95	28Apr95	◆															
1K6C110A010A0J	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	05/31/95	31May95	◆															
1K6C110A010A0K	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	06/30/95	30Jun95	◆															
1K6C110A010A0L	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	07/31/95	31Jul95	◆															
1K6C110A010A0M	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	08/31/95	31Aug95	◆															
1K6C110A010A0N	M/S-O, COMPL POWER OP SURVEILLANCES	0 D	09/29/95	29Sep95	◆															
1K6C110A010B	Surveillance Procedures - FY 1996	251 D	02Oct95	30Sep96																
1K6C110A010C	Surveillance Procedures - FY 1997	251 D	01Oct96	30Sep97																
1K6C110B	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
1K6C110B01	SURVEILLANCE DATA ADMINISTRATION	1250 D	03Oct94	24Sep99																
1K6C110B010A	Surveillance Data Administration - FY 1995	250 D	03Oct94	29Sep95																
1K6C110B010A0A	Perform Surveillance Data Administration	250 D	03Oct94	29Sep95																
1K6C110B010A0B	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	10/28/94	28Oct94	◆															
1K6C110B010A0C	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	11/30/94	30Nov94	◆															
1K6C110B010A0D	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	12/30/94	30Dec94	◆															
1K6C110B010A0E	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	01/31/95	31Jan95	◆															
1K6C110B010A0F	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	02/28/95	28Feb95	◆															
1K6C110B010A0G	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	03/31/95	31Mar95	◆															
1K6C110B010A0H	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	04/28/95	28Apr95	◆															
1K6C110B010A0J	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	05/31/95	31May95	◆															
1K6C110B010A0K	M/S-O, COMPL SURV DATA ADMIN SUPPORT	0 D	06/30/95	30Jun95	◆															

STRIP16

WESTINGHOUSE HANFORD COMPANY Transition Projects Three Year Schedule Plutonium Processing Plant - (PPF)																	
Graph Name: PPF-Logic-3V																	
Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6C110B010A0L	M/S-0, COMPL SURV DATA ADMIN SUPPORT 07/31/95 0 D 31Jul95 31Jul95								◇								
1K6C110B010A0M	M/S-0, COMPL SURV DATA ADMIN SUPPORT 08/31/95 0 D 31Aug95 31Aug95								◇								
1K6C110B010A0N	M/S-0, COMPL SURV DATA ADMIN SUPPORT 09/29/95 0 D 29Sep95 29Sep95								◇								
1K6C110B010B	Surveillance Data Administration - FY 1996 250 D 02Oct95 27Sep96																
1K6C110B010C	Surveillance Data Administration - FY 1997 250 D 30Sep96 26Sep97																

STRIP 16

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6C13		PROJECT MANAGEMENT 1254 D	030ct94	30Sep99																
1K6C130A		PROJECT MANAGEMENT 1254 D	030ct94	30Sep99																
1K6C130A01		PROJECT MANAGEMENT 1254 D	030ct94	30Sep99																
1K6C130A010A		PM Support Staff - FY 1995 250 D	030ct94	29Sep95																
1K6C130A010A0A		Provide Project Management Support for Vaults 250 D	030ct94	29Sep95																
1K6C130A010A0B		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	28Oct94	28Oct94	◆															
1K6C130A010A0C		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	11/30/94 30Nov94	30Nov94	◆															
1K6C130A010A0D		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	12/30/94 30Dec94	30Dec94	◆															
1K6C130A010A0E		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	01/31/95 31Jan95	31Jan95		◆														
1K6C130A010A0F		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	02/28/95 28Feb95	28Feb95			◆													
1K6C130A010A0G		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	03/31/95 31Mar95	31Mar95				◆												
1K6C130A010A0H		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	04/28/95 28Apr95	28Apr95					◆											
1K6C130A010A0J		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	05/31/95 31May95	31May95						◆										
1K6C130A010A0K		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	06/30/95 30Jun95	30Jun95							◆									
1K6C130A010A0L		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	07/31/95 31Jul95	31Jul95								◆								
1K6C130A010A0M		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	08/31/95 31Aug95	31Aug95									◆							
1K6C130A010A0N		M/S-0, ISSUE MONTHLY PROJ SCHED RPT'S 0 D	09/29/95 29Sep95	29Sep95										◆						
1K6C130A010B		PM Support Staff - FY 1996 251 D	02Oct95	30Sep96																
1K6C130A010C		PM Support Staff - FY 1997 251 D	01Oct96	30Sep97																
1K6C130B		TRAINING 1250 D	030ct94	24Sep99																
1K6C130B01		TRAINING 1250 D	030ct94	24Sep99																
1K6C130B010A		Training - FY 1995 250 D	030ct94	29Sep95																
1K6C130B010A0A		Perform Training 250 D	030ct94	29Sep95																
1K6C130B010A0B		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	10/28/94 28Oct94	28Oct94	◆															
1K6C130B010A0C		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	11/30/94 30Nov94	30Nov94	◆															
1K6C130B010A0D		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	12/30/94 30Dec94	30Dec94	◆															
1K6C130B010A0E		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	01/31/95 31Jan95	31Jan95		◆														
1K6C130B010A0F		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	02/28/95 28Feb95	28Feb95			◆													
1K6C130B010A0G		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	03/31/95 31Mar95	31Mar95				◆												
1K6C130B010A0H		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	04/28/95 28Apr95	28Apr95					◆											
1K6C130B010A0J		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	05/31/95 31May95	31May95						◆										
1K6C130B010A0K		M/S-0, ISSUE MONTHLY TRAIN SCHED RPT'S 0 D	06/30/95 30Jun95	30Jun95							◆									
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP17			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997							
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
1K6D01	CHARACTERIZE FACILITY INITIAL STATES 950 D		01Oct96	28Jul00																	
1K6D010A	234-5Z CHARAC/REMEDATION PLAN 935 D		01Oct96	28Jul00																	
1K6D010A01	234-5Z CHARAC/REMEDATION PLAN 935 D		01Oct96	28Jul00																	
1K6D010A010A	Characterize Contamination 440 D		01Oct96	14Sep96																	
1K6D010A010A0A	Develop Scope of Work for Characterization 25 D		01Oct96	04Nov96																	
1K6D010A010A0C	Develop Sampling Plan 50 D		05Nov96	20Jan97																	
1K6D010A010B	Utility Characterization 130 D		01Oct96	08Apr97																	
1K6D010A010G	Internal Coordination & Communication 105 D		01Oct96	04Mar97																	
1K6D010B	236-Z CHARAC/REMEDATION PLAN 885 D		07Jan97	14Jul00																	
1K6D010B01	236-Z CHARAC/REMEDATION PLAN 885 D		07Jan97	14Jul00																	
1K6D010B010A	Characterize Contamination 415 D		07Jan97	28Aug98																	
1K6D010B010A0A	Develop Scope of Work for Characterization 25 D		07Jan97	10Feb97																	
1K6D010B010B	Utility Characterization 130 D		07Jan97	11Jul97																	
1K6D010B010G	Internal Coordination & Communication 105 D		07Jan97	04Jun97																	
1K6D010C	242-Z CHARACT./REMEDATION PLAN 140 D		01Oct96	22Apr97																	
1K6D010C01	242-Z CHARACT./REMEDATION PLAN 140 D		01Oct96	22Apr97																	
1K6D010C010A	Update Planning Documentation 110 D		01Oct96	11Mar97																	
1K6D010C010C	Internal Coordination & Communication 105 D		01Oct96	04Mar97																	
1K6D010C010D	Cost Estimating/Scheduling 25 D		01Oct96	04Nov96																	
1K6D010C010E	NEPA Review 130 D		01Oct96	08Apr97																	
1K6D010C010F	DAVIS-BACON Work Review 15 D		01Oct96	21Oct96																	
1K6D010C010H	Waste Disposal Requirements 130 D		01Oct96	08Apr97																	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 1				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6D02	DEVELOP FACILITY DEACTIVATION PLANS 753 D		01Oct96	30Sep99													
1K6D020A	PPF DEACTIVATION PLANNING 195 D		01Oct96	11Jul97													
1K6D020A01	PPF DEACTIVATION PLANNING 195 D		01Oct96	11Jul97													
1K6D020A010A	Develop Assumptions 25 D		01Oct96	04Nov96													
1K6D020A010B	Define/Validate Drivers 25 D		01Oct96	04Nov96													
1K6D020A010C	Characterize Facility 135 D		01Oct96	15Apr97													
1K6D020A010D	Characterize Facility Systems 90 D		01Oct96	10Feb97													
1K6D020A010E	Conceptual Planning 50 D		05Nov96	20Jan97													
1K6D020A010G	Cost Estimating/Scheduling 50 D		01Oct96	11Dec96													
1K6D020B	DEACTIVATION ENGINEERING STUDIES 753 D		01Oct96	30Sep99													
1K6D020B01	DEACTIVATION ENGINEERING STUDIES 753 D		01Oct96	30Sep99													
1K6D020B010A	Develop Assumptions 25 D		01Oct96	04Nov96													
1K6D020B010B	Define/Validate Drivers 25 D		01Oct96	04Nov96													
1K6D020B010C	Characterize Facility 135 D		01Oct96	15Apr97													
1K6D020B010D	Characterize Facility Systems 90 D		01Oct96	10Feb97													
1K6D020B010E	Conceptual Planning 50 D		05Nov96	20Jan97													
1K6D020B010G	Cost Estimating/Scheduling 50 D		01Oct96	11Dec96													
1K6D020B010S	Deactivation Engineering Studies - FY 97 251 D		01Oct96	30Sep97													

STRIP 3

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

					Graph Name: PFP-Logic-3Vr												
Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6E01	GENERAL ASSESSMENTS 1254 D		03Oct94	30Sep99													
1K6E010A	STEAM 1254 D		03Oct94	30Sep99													
1K6E010A01	STEAM 1254 D		03Oct94	30Sep99													
1K6E010A010A	Steam Utility Assessment/Billing - FY95 250 D		03Oct94	29Sep95													
1K6E010A010B	Steam Utility Assessment/Billing - FY96 251 D		02Oct95	30Sep96													
1K6E010A010C	Steam Utility Assessment/Billing - FY97 251 D		01Oct96	30Sep97													
1K6E010B	LAUNDRY & MASK 1254 D		03Oct94	30Sep99													
1K6E010B01	LAUNDRY & MASK 1254 D		03Oct94	30Sep99													
1K6E010B010A	Laundry/Mask Service Assessment - FY95 250 D		03Oct94	29Sep95													
1K6E010B010B	Laundry/Mask Service Assessment - FY96 251 D		02Oct95	30Sep96													
1K6E010B010C	Laundry/Mask Service Assessment - FY97 251 D		01Oct96	30Sep97													
1K6E010C	ELECTRICITY 1254 D		03Oct94	30Sep99													
1K6E010C01	ELECTRICITY 1254 D		03Oct94	30Sep99													
1K6E010C010A	Electrical Utility Assessment - FY95 250 D		03Oct94	29Sep95													
1K6E010C010B	Electrical Utility Assessment - FY96 251 D		02Oct95	30Sep96													
1K6E010C010C	Electrical Utility Assessment - FY97 251 D		01Oct96	30Sep97													
1K6E010D	UTILITIES 1254 D		03Oct94	30Sep99													
1K6E010D01	UTILITIES 1254 D		03Oct94	30Sep99													
1K6E010D010A	Electrical Maintenance Assessment - FY95 250 D		03Oct94	29Sep95													
1K6E010D010B	Electrical Maintenance Assessment - FY96 251 D		02Oct95	30Sep96													
1K6E010D010C	Electrical Maintenance Assessment - FY97 251 D		01Oct96	30Sep97													
1K6E010E	ENGINEERING EXCELLENCE 1254 D		03Oct94	30Sep99													
					STRIP 1												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

STRIP 1

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity					Description		Graph Name: PFP-Logic-3Yr											
Duration	Start	Finish	1994				1995				1996				1997			
			OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
			1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6E010E01	ENGINEERING EXCELLENCE	1254 D	03Oct94	30Sep99														
1K6E010E010A	Engineering Excellence Assessment - FY95	250 D	03Oct94	29Sep95														
1K6E010E010B	Engineering Excellence Assessment - FY96	251 D	02Oct95	30Sep96														
1K6E010E010C	Engineering Excellence Assessment - FY97	251 D	01Oct96	30Sep97														
1K6E010F	JOB CONTROL	1254 D	03Oct94	30Sep99														
1K6E010F01	JOB CONTROL	1254 D	03Oct94	30Sep99														
1K6E010F010A	Job Control System Assessment - FY95	250 D	03Oct94	29Sep95														
1K6E010F010B	Job Control System Assessment - FY96	251 D	02Oct95	30Sep96														
1K6E010F010C	Job Control System Assessment - FY97	251 D	01Oct96	30Sep97														
1K6E010G	FIRE MAINTENANCE	1254 D	03Oct94	30Sep99														
1K6E010G01	FIRE MAINTENANCE	1254 D	03Oct94	30Sep99														
1K6E010G010A	Fire System Maintenance Assessment - FY95	250 D	03Oct94	29Sep95														
1K6E010G010B	Fire System Maintenance Assessment - FY96	251 D	02Oct95	30Sep96														
1K6E010G010C	Fire System Maintenance Assessment - FY97	251 D	01Oct96	30Sep97														
1K6E010H	WATER	1254 D	03Oct94	30Sep99														
1K6E010H01	WATER	1254 D	03Oct94	30Sep99														
1K6E010H010A	Water Utility Assessment/Billing - FY95	250 D	03Oct94	29Sep95														
1K6E010H010B	Water Utility Assessment/Billing - FY96	251 D	02Oct95	30Sep96														
1K6E010H010C	Water Utility Assessment/Billing - FY97	251 D	01Oct96	30Sep97														
					STRIP 2													
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th		
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL		
					1994	1995				1996				1997				

STRIP 2

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6E02		ENVIRONMENTAL ASSESSMENTS 1254 D	03Oct94	30Sep99													
1K6E020A		SOLID WASTE BURIAL 1254 D	03Oct94	30Sep99													
1K6E020A01		SOLID WASTE BURIAL 1254 D	03Oct94	30Sep99													
1K6E020A010A		Solid Waste Assessment - FY95 250 D	03Oct94	29Sep95													
1K6E020A010B		Solid Waste Assessment - FY96 251 D	02Oct95	30Sep96													
1K6E020A010C		Solid Waste Assessment - FY97 251 D	01Oct96	30Sep97													
1K6E020B		ONSITE NON-RAD WASTE DISPOSAL 1254 D	03Oct94	30Sep99													
1K6E020B01		ONSITE NON-RAD WASTE DISPOSAL 1254 D	03Oct94	30Sep99													
1K6E020B010A		Onsite Non-Rad Waste Assessment - FY95 250 D	03Oct94	29Sep95													
1K6E020B010B		Onsite Non-Rad Waste Assessment - FY96 251 D	02Oct95	30Sep96													
1K6E020B010C		Onsite Non-Rad Waste Assessment - FY97 251 D	01Oct96	30Sep97													
1K6E020C		DRY WASTE DISPOSAL ASSESSMENT 1254 D	03Oct94	30Sep99													
1K6E020C01		DRY WASTE DISPOSAL ASSESSMENT 1254 D	03Oct94	30Sep99													
1K6E020C010A		Dry Waste Disposal - FY95 250 D	03Oct94	29Sep95													
1K6E020C010B		Dry Waste Disposal - FY96 251 D	02Oct95	30Sep96													
1K6E020C010C		Dry Waste Disposal - FY97 251 D	01Oct96	30Sep97													
1K6E020D		OFFSITE DISPOSAL ASSESSMENT 1254 D	03Oct94	30Sep99													
1K6E020D01		OFFSITE DISPOSAL ASSESSMENT 1254 D	03Oct94	30Sep99													
1K6E020D010A		Offsite Disposal Assessment - FY95 250 D	03Oct94	29Sep95													
1K6E020D010B		Offsite Disposal Assessment - FY96 251 D	02Oct95	30Sep96													
1K6E020D010C		Offsite Disposal Assessment - FY97 251 D	01Oct96	30Sep97													
					STRIP 3												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994			1995				1996				1997	

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6E03	FACILITY BASELINE CONTROL MANAGEMENT 1252 D		03Oct94	28Sep99												
1K6E030A	PPF FACILITY MANAGEMENT (LEVEL 3/2 MGRS) 1252 D		03Oct94	28Sep99												
1K6E030A01	PPF FACILITY MANAGEMENT (LEVEL 3/2 MGRS) 1252 D		03Oct94	28Sep99												
1K6E030A010A	PPF Management Support Staff - FY95 250 D		03Oct94	29Sep95												
1K6E030A010A0A	Provide Project Management Support 250 D		03Oct94	29Sep95												
1K6E030A010A0AB	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 10/28/94 0 D		28Oct94	28Oct94	◆											
1K6E030A010A0AC	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 11/30/94 0 D		30Nov94	30Nov94	◆											
1K6E030A010A0AD	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 12/30/94 0 D		30Dec94	30Dec94	◆											
1K6E030A010A0AE	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 01/31/95 0 D		31Jan95	31Jan95	◆											
1K6E030A010A0AF	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 02/28/95 0 D		28Feb95	28Feb95	◆											
1K6E030A010A0AG	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 03/31/95 0 D		31Mar95	31Mar95	◆											
1K6E030A010A0AH	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 04/28/95 0 D		28Apr95	28Apr95	◆											
1K6E030A010A0AJ	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 05/31/95 0 D		31May95	31May95	◆											
1K6E030A010A0AK	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 06/30/95 0 D		30Jun95	30Jun95	◆											
1K6E030A010A0AL	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 07/31/95 0 D		31Jul95	31Jul95	◆											
1K6E030A010A0AM	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 08/31/95 0 D		31Aug95	31Aug95	◆											
1K6E030A010A0AN	M/S-0, ISSUE SCHEDULE/STATUS RPT'S 09/29/95 0 D		29Sep95	29Sep95	◆											
1K6E030A010A0B	Contract WSR M308773 - SAIC Sys Eng. 250 D		03Oct94	29Sep95												
1K6E030A010A0C	Contract WSR M278954 - FSAR 250 D		03Oct94	29Sep95												
1K6E030A010A0D	Contract WSR M012804 - Chew & Assoc (FSAR) 250 D		03Oct94	29Sep95												
1K6E030A010A0E	M/S-K, IMPLEMENT P/X SOFTWARE, PHASE II 12/31/94 0 D		30Dec94	30Dec94	◆											
1K6E030A010A0F	M/S-0, PROVIDE TECH BASELINE 1/31/95 0 D		31Jan95	31Jan95	◆											
1K6E030A010A0G	M/S-0, UPDATE / ISSUE TECH BASELINE 9/29/95 0 D		29Sep95	29Sep95												
1K6E030A010B	PPF Management Support Staff - FY95 250 D		02Oct95	27Sep96												
1K6E030A010C	PPF Management Support Staff - FY97 251 D		30Sep96	29Sep97												
1K6E030B	PPF ADMINISTRATION 1252 D		03Oct94	28Sep99												
1K6E030B01	PPF ADMINISTRATION 1252 D		03Oct94	28Sep99												
1K6E030B010A	Management Support Staff - FY95 250 D		03Oct94	29Sep95												
1K6E030B010A0A	Provide Management Support 250 D		03Oct94	29Sep95												
1K6E030B010A0B	M/S-0, SUBMIT WSR/LWR/ATS RPTS 10/28/94 0 D		28Oct94	28Oct94	◆											
1K6E030B010A0C	M/S-0, SUBMIT WSR/LWR/ATS RPTS 11/30/94 0 D		30Nov94	30Nov94	◆											
1K6E030B010A0D	M/S-0, SUBMIT WSR/LWR/ATS RPTS 12/30/94 0 D		30Dec94	30Dec94	◆											
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

STRIP 4

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6E030B010A0E	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	01/31/95 31Jan95	31Jan95																	
1K6E030B010A0F	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	02/28/95 28Feb95	28Feb95																	
1K6E030B010A0G	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	03/31/95 31Mar95	31Mar95																	
1K6E030B010A0H	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	04/28/95 28Apr95	28Apr95																	
1K6E030B010A0J	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	05/31/95 31May95	31May95																	
1K6E030B010A0K	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	06/30/95 30Jun95	30Jun95																	
1K6E030B010A0L	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	07/31/95 31Jul95	31Jul95																	
1K6E030B010A0M	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	08/31/95 31Aug95	31Aug95																	
1K6E030B010A0N	M/S-0, SUBMIT WSR/LWR/ATS RPTS 0 D	09/29/95 29Sep95	29Sep95																	
1K6E030B010B	Management Support Staff - FY96 251 D	02Oct95	30Sep96																	
1K6E030B010C	Management Support Staff - FY97 251 D	01Oct96	30Sep97																	
1K6E030C	TRAINING 1252 D	03Oct94	28Sep99																	
1K6E030C01	TRAINING 1252 D	03Oct94	28Sep99																	
1K6E030C010A	Training - FY95 250 D	03Oct94	29Sep95																	
1K6E030C010A0A	Perform Training 250 D	03Oct94	29Sep95																	
1K6E030C010A0B	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	10/28/94 28Oct94	28Oct94																	
1K6E030C010A0C	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	11/30/94 30Nov94	30Nov94																	
1K6E030C010A0D	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	12/30/94 30Dec94	30Dec94																	
1K6E030C010A0E	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	01/31/95 31Jan95	31Jan95																	
1K6E030C010A0F	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	02/28/95 28Feb95	28Feb95																	
1K6E030C010A0G	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	03/31/95 31Mar95	31Mar95																	
1K6E030C010A0H	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	04/28/95 28Apr95	28Apr95																	
1K6E030C010A0J	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	05/31/95 31May95	31May95																	
1K6E030C010A0K	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	06/30/95 30Jun95	30Jun95																	
1K6E030C010A0L	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	07/31/95 31Jul95	31Jul95																	
1K6E030C010A0M	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	08/31/95 31Aug95	31Aug95																	
1K6E030C010A0N	M/S-0, ISSUE MONTHLY STATUS RPT 0 D	09/29/95 29Sep95	29Sep95																	
1K6E030C010B	Training - FY96 251 D	02Oct95	30Sep96																	
1K6E030C010C	Training - FY97 251 D	01Oct96	30Sep97																	
1K6E030D	Janitorial & Housekeeping 1250 D	03Oct94	24Sep99																	
1K6E030D01	Janitorial & Housekeeping 1250 D	03Oct94	24Sep99																	
1K6E030D010A	Janitorial & Housekeeping Operations - FY95 250 D	03Oct94	29Sep95																	
1K6E030D010A0A	Perform Janitorial & Housekeeping 250 D	03Oct94	29Sep95																	
1K6E030D010A0B	M/S-0, PM ASSESS HK (100% MEETS STNDRD) 0 D	10/28/94 28Oct94	28Oct94																	
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 5			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6F01		BASIC PHYSICAL SECURITY 1825 D	03Oct94	21Nov99													
1K6F010A		PATROL FOR VAULTS 1825 D	03Oct94	21Nov99													
1K6F010A01		PATROL FOR VAULTS 1825 D	03Oct94	21Nov99													
1K6F010A010A		Security Coverage- FY 1995 352 D	03Oct94	29Sep95													
1K6F010A010A0A		Perform Security Coverage 250 D	03Oct94	17Jun95													
1K6F010A010A0B		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 28Oct94	10/28/94 28Oct94	◆												
1K6F010A010A0C		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 30Nov94	11/30/94 30Nov94	◆												
1K6F010A010A0D		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 30Dec94	12/30/94 30Dec94	◆												
1K6F010A010A0E		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 31Jan95	01/31/95 31Jan95	◆												
1K6F010A010A0F		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 28Feb95	02/28/95 28Feb95	◆												
1K6F010A010A0G		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 31Mar95	03/31/95 31Mar95	◆												
1K6F010A010A0H		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 28Apr95	04/28/95 28Apr95	◆												
1K6F010A010A0J		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 31May95	05/31/95 31May95	◆												
1K6F010A010A0K		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 30Jun95	06/30/95 30Jun95	◆												
1K6F010A010A0L		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 31Jul95	07/31/95 31Jul95	◆												
1K6F010A010A0M		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 31Aug95	08/31/95 31Aug95	◆												
1K6F010A010A0N		M/S-O, PATROL POSTS MANNED 24 0 D	HRS/DAY 29Sep95	09/29/95 29Sep95	◆												
1K6F010A010B		Security Coverage- FY 1996 355 D	29Sep95	08Oct96													
1K6F010A010C		Security Coverage- FY 1997 355 D	08Oct96	18Oct97													
1K6F010A010F		General Patrol Administration- FY 1995 365 D	03Oct94	13Oct95													
1K6F010A010G		General Patrol Administration- FY 1996 365 D	13Oct95	22Oct96													
1K6F010A010H		General Patrol Administration- FY 1997 365 D	22Oct96	01Nov97													
													</				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logie-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6F02	SNM CUSTODIAL SUPPORT 1769 D		03Oct94	30Sep99																
1K6F020A	VAULT FACILITIES 1254 D		03Oct94	30Sep99																
1K6F020A01	VAULT FACILITIES 1254 D		03Oct94	30Sep99																
1K6F020A010A	Supporting Activities-- FY 1995 250 D		03Oct94	29Sep95																
1K6F020A010A0A	Provide SNM Custodial Support 250 D		03Oct94	29Sep95																
1K6F020A010A0B	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 10/28/94 28Oct94	28Oct94	♦															
1K6F020A010A0C	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 11/30/94 30Nov94	30Nov94	♦															
1K6F020A010A0D	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 12/30/94 30Dec94	30Dec94	♦															
1K6F020A010A0E	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 01/31/95 31Jan95	31Jan95	♦															
1K6F020A010A0F	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 02/28/95 28Feb95	28Feb95	♦															
1K6F020A010A0G	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 03/31/95 31Mar95	31Mar95	♦															
1K6F020A010A0H	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 04/28/95 28Apr95	28Apr95	♦															
1K6F020A010A0J	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 05/31/95 31May95	31May95	♦															
1K6F020A010A0K	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 06/30/95 30Jun95	30Jun95	♦															
1K6F020A010A0L	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 07/31/95 31Jul95	31Jul95	♦															
1K6F020A010A0M	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 08/31/95 31Aug95	31Aug95	♦															
1K6F020A010A0N	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 09/29/95 29Sep95	29Sep95	♦															
1K6F020A010B	Supporting Activities-- FY 1996 251 D		02Oct95	30Sep96																
1K6F020A010C	Supporting Activities-- FY 1997 251 D		01Oct96	30Sep97																
1K6F020B	BALANCE OF PLANT 1254 D		03Oct94	30Sep99																
1K6F020B01	BALANCE OF PLANT 1254 D		03Oct94	30Sep99																
1K6F020B010A	Supporting Activities-- FY 1996 250 D		03Oct94	29Sep95																
1K6F020B010A0A	Provide Monthly Support for Inventories 250 D		03Oct94	29Sep95																
1K6F020B010A0B	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 10/28/94 28Oct94	28Oct94	♦															
1K6F020B010A0C	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 11/30/94 30Nov94	30Nov94	♦															
1K6F020B010A0D	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 12/30/94 30Dec94	30Dec94	♦															
1K6F020B010A0E	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 01/31/95 31Jan95	31Jan95	♦															
1K6F020B010A0F	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 02/28/95 28Feb95	28Feb95	♦															
1K6F020B010A0G	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 03/31/95 31Mar95	31Mar95	♦															
1K6F020B010A0H	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 04/28/95 28Apr95	28Apr95	♦															
1K6F020B010A0J	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 05/31/95 31May95	31May95	♦															
1K6F020B010A0K	M/S-O, SUPPORT BIMONTH/MONTHLY 0 D		INVENT. 06/30/95 30Jun95	30Jun95	♦															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 2			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997						
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
1K6F03	SECURITY CONTROL DOCUMENTATION & STUDIES 1250 D		03Oct94	24Sep99																
1K6F030A	VAULT FACILITIES 1250 D		03Oct94	24Sep99																
1K6F030A01	VAULT FACILITIES 1250 D		03Oct94	24Sep99																
1K6F030A010A	Vault Security Documentation & Studies- 250 D		03Oct94	29Sep95																
1K6F030A010A0A	Perform Vault Security Documentation & Studies 250 D		03Oct94	29Sep95																
1K6F030A010A0B	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		10/28/94	28Oct94	◆															
1K6F030A010A0C	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		11/30/94	30Nov94	◆															
1K6F030A010A0D	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		12/30/94	30Dec94	◆															
1K6F030A010A0E	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		01/31/95	31Jan95	◆															
1K6F030A010A0F	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		02/28/95	28Feb95	◆															
1K6F030A010A0G	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		03/31/95	31Mar95	◆															
1K6F030A010A0H	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		04/28/95	28Apr95	◆															
1K6F030A010A0J	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		05/31/95	31May95	◆															
1K6F030A010A0K	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		06/30/95	30Jun95	◆															
1K6F030A010A0L	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		07/31/95	31Jul95	◆															
1K6F030A010A0M	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		08/31/95	31Aug95	◆															
1K6F030A010A0N	M/S-0, PROVIDE REC KEEP/SNM MTL ACCT. 0 D		09/29/95	29Sep95	◆															
1K6F030A010B	Vault Security Documentation & Studies- 250 D		02Oct95	27Sep96																
1K6F030A010C	Vault Security Documentation & Studies- 250 D		30Sep96	26Sep97																
1K6F030B	BALANCE OF PLANT 1250 D		03Oct94	24Sep99																
1K6F030B01	BALANCE OF PLANT 1250 D		03Oct94	24Sep99																
1K6F030B010A	BOP Security Documentation & Studies- 250 D		03Oct94	29Sep95																
1K6F030B010A0A	Perform security documentation studies 250 D		03Oct94	29Sep95																
1K6F030B010A0B	M/S-0, PROVIDE VAR UPDATE BY 1/31/95 0 D		31Jan95	31Jan95	◆															
1K6F030B010A0C	M/S-0, PROVIDE S&S MGT REPORT 0 D		09/29/95	29Sep95	◆															
1K6F030B010B	BOP Security Documentation & Studies- 250 D		02Oct95	27Sep96																
1K6F030B010C	BOP Security Documentation & Studies- 250 D		30Sep96	26Sep97																
					STRIP 4															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994	1995				1996				1997						

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Duration	Description	Start	Finish												
					1994				1995				1996			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6F040C	1250 D	EVALUATION FOR NEED IN BALANCE OF PLANT	03Oct94	24Sep99												
1K6F040C01	1250 D	EVALUATION FOR NEED IN BALANCE OF PLANT	03Oct94	24Sep99												
1K6F040C010A	250 D	Assess BOP safeguards & security - FY 1995	03Oct94	29Sep95												
1K6F040C010A0A	250 D	Perform evaluation of BOP S&S	03Oct94	29Sep95												
1K6F040C010A0B	0 D	M/S-0, COMPL SAS REPLACEMENT ENG STUDY	12/31/94	30Dec94	◇											
1K6F040C010A0C	0 D	M/S-0, PROVIDE SUPPORT BOP NEEDS EVAL	09/29/95	29Sep95					◇							
1K6F040C010B	250 D	Assess BOP safeguards & security - FY 1996	02Oct95	27Sep96												
1K6F040C010C	250 D	Assess BOP safeguards & security - FY 1997	30Sep96	26Sep97												
1K6F040D	1250 D	EXPENSE SUPPT TO MOD IN BALANCE OF PLANT	03Oct94	24Sep99												
1K6F040D01	1250 D	EXPENSE SUPPT TO MOD IN BALANCE OF PLANT	03Oct94	24Sep99												
1K6F040D010A	250 D	Support Modifications to SAS Equip - FY 1995	03Oct94	29Sep95												
1K6F040D010A0A	250 D	Develop/Issue FDC Documentation	03Oct94	29Sep95												
1K6F040D010A0B	0 D	M/S-0, INITIATE S&S SYSTEM UPGRADE FDC	01/01/95	30Dec94	I											
1K6F040D010A0C	0 D	M/S-0, INITIATE VSIS UPGRADE FDC	05/01/95	01May95				◇								
1K6F040D010A0D	0 D	M/S-0, COMPLETE SSU FDC	08/28/95	29Sep95					◇							
1K6F040D010B	250 D	Support Modifications to SAS Equip - FY 1996	02Oct95	27Sep96												
1K6F040D010C	250 D	Support Modifications to SAS Equip - FY 1997	30Sep96	26Sep97												

STRIP 5

Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1994			1995				1996				1997

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
1K6F05	S&S MAINTENANCE	1254 D	03Oct94	30Sep99																	
1K6F050A	PLANT ESSENTIAL S&S EQUIPMENT	1250 D	030ct94	24Sep99																	
1K6F050A01	PLANT ESSENTIAL S&S EQUIPMENT	1250 D	030ct94	24Sep99																	
1K6F050A010A	Security	1250 D	030ct94	24Sep99																	
1K6F050A010A0A	Lock and Key Control- FY 1995	250 D	030ct94	29Sep95																	
1K6F050A010A0B	Lock and Key Control- FY 1996	250 D	020ct95	27Sep96																	
1K6F050A010A0C	Lock and Key Control- FY 1997	250 D	30Sep96	26Sep97																	
1K6F050A010B	Maintenance	1250 D	030ct94	24Sep99																	
1K6F050A010B0A	Preventive Maintenance- FY 1995	250 D	030ct94	29Sep96																	
1K6F050A010B0AA	Perform Security-Vault Preventive Maintenance	250 D	030ct94	29Sep96																	
1K6F050A010B0AB	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	10/28/94	28Oct94	◆																
1K6F050A010B0AC	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	11/30/94	30Nov94	◆																
1K6F050A010B0AD	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	12/30/94	30Dec94	◆																
1K6F050A010B0AE	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	01/31/95	31Jan95	◆																
1K6F050A010B0AF	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	02/28/95	28Feb95	◆																
1K6F050A010B0AG	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	03/31/95	31Mar95	◆																
1K6F050A010B0AH	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	04/28/95	28Apr95	◆																
1K6F050A010B0AJ	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	05/31/95	31May95	◆																
1K6F050A010B0AK	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	06/30/95	30Jun95	◆																
1K6F050A010B0AL	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	07/31/95	31Jul95	◆																
1K6F050A010B0AM	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	08/31/95	31Aug95	◆																
1K6F050A010B0AN	M/S-O, COMPL REQ S&S PM'S (-90%)	0 D	09/29/95	29Sep95	◆																
1K6F050A010B0B	Corrective Maintenance- FY 1995	250 D	030ct94	29Sep96																	
1K6F050A010B0C	Materials & Equipment- FY 1995	250 D	030ct94	29Sep96																	
1K6F050A010B0D	Preventive Maintenance- FY 1996	250 D	020ct95	27Sep96																	
1K6F050A010B0E	Corrective Maintenance- FY 1996	250 D	020ct95	27Sep96																	
1K6F050A010B0F	Materials & Equipment- FY 1996	250 D	020ct95	27Sep96																	
1K6F050A010B0G	Preventive Maintenance- FY 1997	250 D	30Sep96	26Sep97																	
1K6F050A010B0H	Corrective Maintenance- FY 1997	250 D	30Sep96	26Sep97																	
1K6F050A010B0J	Materials & Equipment- FY 1997	250 D	30Sep96	26Sep97																	
1K6F050B	S&S TESTING & AUTOMATION	1250 D	030ct94	24Sep99																	
1K6F050B01	S&S TESTING & AUTOMATION	1250 D	030ct94	24Sep99																	
					STRIP 6																
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th					
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL					
					1994	1995				1996				1997							

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6F050R010A	S&S database testing & system Automation - 1995 250 D		03Oct94	29Sep95																
1K6F050B010A0A	Perform vault S&S testing and automation 250 D		03Oct94	29Sep95																
1K6F050B010A0B	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		10/28/94	28Oct94	10/28/94															
1K6F050B010A0C	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		11/30/94	30Nov94	11/30/94															
1K6F050B010A0D	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		12/30/94	30Dec94	12/30/94															
1K6F050B010A0E	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		01/31/95	31Jan95	01/31/95															
1K6F050B010A0F	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		02/28/95	28Feb95	02/28/95															
1K6F050B010A0G	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		03/31/95	31Mar95	03/31/95															
1K6F050B010A0H	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		04/28/95	28Apr95	04/28/95															
1K6F050B010A0J	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		05/31/95	31May95	05/31/95															
1K6F050B010A0K	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		06/30/95	30Jun95	06/30/95															
1K6F050B010A0L	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		07/31/95	31Jul95	07/31/95															
1K6F050B010A0M	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		08/31/95	31Aug95	08/31/95															
1K6F050B010A0N	M/S-O, COMPL FUNCT SENSOR TESTS (>98%) 0 D		09/29/95	29Sep95	09/29/95															
1K6F050B010B	S&S database testing & system Automation - 1996 250 D		02Oct95	27Sep96																
1K6F050B010C	S&S database testing & system Automation - 1997 250 D		30Sep96	26Sep97																
1K6F050C	PLANT ESSENTIAL S&S EQUIPMENT 1254 D		03Oct94	30Sep99																
1K6F050C01	PLANT ESSENTIAL S&S EQUIPMENT 1254 D		03Oct94	30Sep99																
1K6F050C010A	Lock and Key Control- FY 1995 250 D		03Oct94	29Sep95																
1K6F050C010B	Preventive Maintenance- FY 1995 250 D		03Oct94	29Sep95																
1K6F050C010B0AA	Perform Security Non-vault Preventive Maint. 250 D		03Oct94	29Sep95																
1K6F050C010B0AB	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		10/28/94	28Oct94	10/28/94															
1K6F050C010B0AC	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		11/30/94	30Nov94	11/30/94															
1K6F050C010B0AD	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		12/30/94	30Dec94	12/30/94															
1K6F050C010B0AE	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		01/31/95	31Jan95	01/31/95															
1K6F050C010B0AF	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		02/28/95	28Feb95	02/28/95															
1K6F050C010B0AG	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		03/31/95	31Mar95	03/31/95															
1K6F050C010B0AH	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		04/28/95	28Apr95	04/28/95															
1K6F050C010B0AJ	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		05/31/95	31May95	05/31/95															
1K6F050C010B0AK	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		06/30/95	30Jun95	06/30/95															
1K6F050C010B0AL	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		07/31/95	31Jul95	07/31/95															
1K6F050C010B0AM	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		08/31/95	31Aug95	08/31/95															
1K6F050C010B0AN	M/S-O, COMPL REQ S&S PM'S (>90%) 0 D		09/29/95	29Sep95	09/29/95															
1K6F050C010C	Corrective Maintenance- FY 1995 250 D		03Oct94	29Sep95																
1K6F050C010D	Materials and Equipment- FY 1995 250 D		03Oct94	29Sep95																
1K6F050C010E	Lock and Key Control- FY 1996 251 D		02Oct95	30Sep96																
1K6F050C010F	Preventive Maintenance- FY 1996 251 D		02Oct95	30Sep96																
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
					OCT 1994	JAN 1995	APR 1995	JUL 1995	OCT 1995	JAN 1996	APR 1996	JUL 1996	OCT 1996	JAN 1997	APR 1997	JUL 1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6F050C010G	Corrective Maintenance- FY 1996 251 D		02Oct95	30Sep96																
1K6F050C010H	Materials and Equipment- FY 1996 251 D		02Oct95	30Sep96																
1K6F050C010J	Lock and Key Control- FY 1997 251 D		01Oct96	30Sep97																
1K6F050C010K	Preventive Maintenance- FY 1997 251 D		01Oct96	30Sep97																
1K6F050C010L	Corrective Maintenance- FY 1997 251 D		01Oct96	30Sep97																
1K6F050C010M	Materials and Equipment- FY 1997 251 D		01Oct96	30Sep97																
1K6F050D	S&S TESTING & AUTOMATION 1254 D		03Oct94	30Sep99																
1K6F050D01	S&S TESTING & AUTOMATION 1254 D		03Oct94	30Sep99																
1K6F050D010A	Database Development- FY 1995 250 D		03Oct94	29Sep95																
1K6F050D010B	Modify Security System- FY 1995 250 D		03Oct94	29Sep95																
1K6F050D010B0A	Perform Security Testing & Modification 250 D		03Oct94	29Sep95																
1K6F050D010B0B	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		10/28/94	28Oct94																
1K6F050D010B0C	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		11/30/94	30Nov94																
1K6F050D010B0D	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		12/30/94	30Dec94																
1K6F050D010B0E	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		01/31/95	31Jan95																
1K6F050D010B0F	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		02/28/95	28Feb95																
1K6F050D010B0G	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		03/31/95	31Mar95																
1K6F050D010B0H	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		04/28/95	28Apr95																
1K6F050D010B0J	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		05/31/95	31May95																
1K6F050D010B0K	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		06/30/95	30Jun95																
1K6F050D010B0L	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		07/31/95	31Jul95																
1K6F050D010B0M	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		08/31/95	31Aug95																
1K6F050D010B0N	M/S-0, COMPL FUNCT SENSOR TESTS (-98%) 0 D		09/29/95	29Sep95																
1K6F050D010C	Database Development- FY 1996 251 D		02Oct95	30Sep96																
1K6F050D010D	Modify Security System- FY 1996 251 D		02Oct95	30Sep96																
1K6F050D010E	Database Development- FY 1997 251 D		01Oct96	30Sep97																
1K6F050D010F	Modify Security System- FY 1997 251 D		01Oct96	30Sep97																

STRIP 8

Activity	Description	1st				2nd				3rd				4th			
		1st				2nd				3rd				4th			
		1st				2nd				3rd				4th			
		1st				2nd				3rd				4th			
Duration	Start	Finish															

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PPF)

Graph Name: PPF-Logic-3Yr

Activity	Description	Duration	Start	Finish																
					1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th
1K6F08	PROJECT MANAGEMENT	1250 D	03Oct94	24Sep99																
1K6F080A	PROJECT MANAGEMENT	1250 D	03Oct94	24Sep99																
1K6F080A01	PROJECT MANAGEMENT	1250 D	03Oct94	24Sep99																
1K6F080A010A	PM support for Security & Safeguards - FY 1995	250 D	03Oct94	29Sep95																
1K6F080A010A0A	Provide Project Management Support	250 D	03Oct94	29Sep95																
1K6F080A010A0B	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	28Oct94	28Oct94																
1K6F080A010A0C	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	30Nov94	30Nov94																
1K6F080A010A0D	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	30Dec94	30Dec94																
1K6F080A010A0E	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	31Jan95	31Jan95																
1K6F080A010A0F	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	28Feb95	28Feb95																
1K6F080A010A0G	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	31Mar95	31Mar95																
1K6F080A010A0H	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	28Apr95	28Apr95																
1K6F080A010A0J	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	31May95	31May95																
1K6F080A010A0K	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	30Jun95	30Jun95																
1K6F080A010A0L	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	31Jul95	31Jul95																
1K6F080A010A0M	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	31Aug95	31Aug95																
1K6F080A010A0N	M/S-0, ISSUE MONTHLY SCHEDULE REPORTS	0 D	29Sep95	29Sep95																
1K6F080A010B	PM support for Security & Safeguards - FY 1996	250 D	02Oct95	27Sep96																
1K6F080A010C	PM support for Security & Safeguards - FY 1997	250 D	30Sep96	26Sep97																
1K6F080B	VAULT TRAINING	1250 D	03Oct94	24Sep99																
1K6F080B01	VAULT TRAINING	1250 D	03Oct94	24Sep99																
1K6F080B010A	Conduct Vault Related Training- FY 1995	250 D	03Oct94	29Sep95																
1K6F080B010A0A	Conduct Training	250 D	03Oct94	29Sep95																
1K6F080B010A0B	M/S-0, COMPLETE REQUIRED TRAINING	0 D	29Sep95	29Sep95																
1K6F080B010B	Conduct Vault Related Training- FY 1996	250 D	02Oct95	27Sep96																
1K6F080B010C	Conduct Vault Related Training- FY 1997	250 D	30Sep96	26Sep97																
1K6F080C	BALANCE OF PLANT TRAINING	1250 D	03Oct94	24Sep99																
1K6F080C01	BALANCE OF PLANT TRAINING	1250 D	03Oct94	24Sep99																
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	STRIP 9			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

WESTINGHOUSE HANFORD COMPANY
Transition Projects Three Year Schedule
Plutonium Processing Plant - (PFP)

Graph Name: PFP-Logic-3Yr

Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	1st	2nd	3rd	4th	1st	2nd	3rd	4th	
IK6F060C010A	Conduct BOP Training- FY 1995 250 D		03Oct94	29Sep95													
IK6F060C010A0A	Conduct Training 250 D		03Oct94	29Sep95													
IK6F060C010A0B	M/S-O, COMPLETE REQUIRED TRAINING O D		29Sep95	29Sep95													
IK6F060C010B	Conduct BOP Training- FY 1996 250 D		02Oct95	27Sep96													
IK6F060C010C	Conduct BOP Training- FY 1997 250 D		30Sep96	28Sep97													
											</						

7.1.6

PROGRAM AND ENVIRONMENTAL MANAGEMENT
PROGRAM PERFORMANCE BASELINE SCHEDULES
(PPBS)

WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	1st	2nd	3rd	4th
1K1101	TRP PROGRAM MANAGEMENT 1096 D		10/01/94	09/30/97																
1K11010A	PROGRAM MANAGEMENT 1096 D		10/01/94	09/30/97																
1K11010A0A	Operation and Transition 1096 D		10/01/94	09/30/97																
1K11010A0A01	Operation & Transition Monthly Reports- FY 1995 365 D		10/01/94	09/30/95																
1K11010A0A02	Issue Operation & Transition Monthly Report 0 D		10/07/94	10/07/94																
1K11010A0A03	Issue Operation & Transition Monthly Report 0 D		11/07/94	11/07/94																
1K11010A0A04	Issue Operation & Transition Monthly Report 0 D		12/07/94	12/07/94																
1K11010A0A05	Issue Operation & Transition Monthly Report 0 D		01/07/95	01/07/95																
1K11010A0A06	Issue Operation & Transition Monthly Report 0 D		02/07/95	02/07/95																
1K11010A0A07	Issue Operation & Transition Monthly Report 0 D		03/07/95	03/07/95																
1K11010A0A08	Issue Operation & Transition Monthly Report 0 D		04/07/95	04/07/95																
1K11010A0A09	Issue Operation & Transition Monthly Report 0 D		05/07/95	05/07/95																
1K11010A0A10	Issue Operation & Transition Monthly Report 0 D		06/07/95	06/07/95																
1K11010A0A11	Issue Operation & Transition Monthly Report 0 D		07/07/95	07/07/95																
1K11010A0A12	Issue Operation & Transition Monthly Report 0 D		08/07/95	08/07/95																
1K11010A0A13	Issue Operation & Transition Monthly Report 0 D		09/07/95	09/07/95																
1K11010A0A14	Operation & Transition Monthly Reports- FY 1996 365 D		10/01/95	09/30/96																
1K11010A0A15	Issue Operation & Transition Monthly Report 0 D		10/07/95	10/07/95																
1K11010A0A16	Issue Operation & Transition Monthly Report 0 D		11/07/95	11/07/95																
1K11010A0A17	Issue Operation & Transition Monthly Report 0 D		12/07/95	12/07/95																
1K11010A0A18	Issue Operation & Transition Monthly Report 0 D		01/07/96	01/07/96																
1K11010A0A19	Issue Operation & Transition Monthly Report 0 D		02/07/96	02/07/96																
1K11010A0A20	Issue Operation & Transition Monthly Report 0 D		03/07/96	03/07/96																
1K11010A0A21	Issue Operation & Transition Monthly Report 0 D		04/07/96	04/07/96																
1K11010A0A22	Issue Operation & Transition Monthly Report 0 D		05/07/96	05/07/96																
1K11010A0A23	Issue Operation & Transition Monthly Report 0 D		06/07/96	06/07/96																
1K11010A0A24	Issue Operation & Transition Monthly Report 0 D		07/07/96	07/07/96																
1K11010A0A25	Issue Operation & Transition Monthly Report 0 D		08/07/96	08/07/96																
1K11010A0A26	Issue Operation & Transition Monthly Report 0 D		09/07/96	09/07/96																
1K11010A0A28	Operation & Transition Monthly Reports- FY 1997 365 D		10/01/96	09/30/97																
1K11010A0A30	Issue Operation & Transition Monthly Report 0 D		10/07/96	10/07/96																
1K11010A0A32	Issue Operation & Transition Monthly Report 0 D		11/07/96	11/07/96																
1K11010A0A34	Issue Operation & Transition Monthly Report 0 D		12/07/96	12/07/96																
1K11010A0A36	Issue Operation & Transition Monthly Report 0 D		01/07/97	01/07/97																
1K11010A0A38	Issue Operation & Transition Monthly Report 0 D		02/07/97	02/07/97																
1K11010A0A40	Issue Operation & Transition Monthly Report 0 D		03/07/97	03/07/97																
1K11010A0A42	Issue Operation & Transition Monthly Report 0 D		04/07/97	04/07/97																
1K11010A0A44	Issue Operation & Transition Monthly Report 0 D		05/07/97	05/07/97																
1K11010A0A45	Issue Operation & Transition Monthly Report 0 D		06/07/97	06/07/97																
1K11010A0A46	Issue Operation & Transition Monthly Report 0 D		07/07/97	07/07/97																
1K11010A0A47	Issue Operation & Transition Monthly Report 0 D		08/07/97	08/07/97																
					STRIP 1															
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY TRANSITION PROJECTS THREE YEAR SCHEDULE PROGRAM AND ENVIRONMENTAL MANAGEMENT																		
Activity	Duration	Description	Start	Finish	1994		1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL		
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th		
1K11010A0A48	Issue Operation & Transition Monthly Report 0 D	09/07/97 09/07/97																
1K11010A0B	Non Labor Requirements 1096 D	10/01/94 09/30/97																
1K11010A0B01	Non Labor Requirements- FY 1995 365 D	10/01/94 09/30/95																
1K11010A0B02	Non Labor Requirements- FY 1996 365 D	10/01/95 09/30/96																
1K11010A0B03	Non Labor Requirements- FY 1997 365 D	10/01/96 09/30/97																
1K11010A0C	Training 1096 D	10/01/94 09/30/97																
1K11010A0C01	Training- FY 1995 365 D	10/01/94 09/30/95																
1K11010A0C02	Training- FY 1996 365 D	10/01/95 09/30/96																
1K11010A0C03	Training- FY 1997 365 D	10/01/96 09/30/97																
1K11010A0D	Staff Meetings 1096 D	10/01/94 09/30/97																
1K1102	TRP FINANCIAL INTEGRATION 1096 D	10/01/94 09/30/97																
1K11020A	OPERATIONS BUSINESS MANAGEMENT 1096 D	10/01/94 09/30/97																
1K11020A01	Operations Business Management 1096 D	10/01/94 09/30/97																
1K11020A0101	Operations Business Management- FY 1995 365 D	10/01/94 09/30/95																
1K11020A0102	Operations Business Management- FY 1996 365 D	10/01/95 09/30/96																
1K11020A0103	Operations Business Management- FY 1997 365 D	10/01/96 09/30/97																
1K11020A02	Non Labor Requirements 1096 D	10/01/94 09/30/97																
1K11020A0201	Non Labor Requirements- FY 1995 365 D	10/01/94 09/30/95																
1K11020A0202	Non Labor Requirements- FY 1996 365 D	10/01/95 09/30/96																
1K11020A0203	Non Labor Requirements- FY 1997 365 D	10/01/96 09/30/97																
1K11020A03	Staff Meetings 1096 D	10/01/94 09/30/97																
1K11020A0301	Staff Meetings- FY 1995 365 D	10/01/94 09/30/95																
1K11020A0302	Staff Meetings- FY 1996 365 D	10/01/95 09/30/96																
1K11020A0303	Staff Meetings- FY 1997 365 D	10/01/96 09/30/97																
1K11020A04	Training 1096 D	10/01/94 09/30/97																
1K11020A0401	Training- FY 1995 365 D	10/01/94 09/30/95																
1K11020A0402	Training- FY 1996 365 D	10/01/95																

STRIP 2

WESTINGHOUSE HANFORD COMPANY TRANSITION PROJECTS THREE YEAR SCHEDULE PROGRAM AND ENVIRONMENTAL MANAGEMENT																			
Activity		Description		1994				1995				1996				1997			
Duration		Start Finish		OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
				1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	9th	10th	11th	12th
1K11020B0106	Submit PTS Monthly Report to DOE-RL 0 D 12/30/94 12/30/94																		
1K11020B0107	Submit SMS Monthly Report to DOE-RL 0 D 01/20/95 01/20/95																		
1K11020B0108	Submit PTS Monthly Report to DOE-RL 0 D 01/30/95 01/30/95																		
1K11020B0109	Submit SMS Monthly Report to DOE-RL 0 D 02/20/95 02/20/95																		
1K11020B0110	Submit PTS Monthly Report to DOE-RL 0 D 02/28/95 02/28/95																		
1K11020B0111	Submit SMS Monthly Report to DOE-RL 0 D 03/20/95 03/20/95																		
1K11020B0112	Submit PTS Monthly Report to DOE-RL 0 D 03/30/95 03/30/95																		
1K11020B0113	Submit SMS Monthly Report to DOE-RL 0 D 04/20/95 04/20/95																		
1K11020B0114	Submit PTS Monthly Report to DOE-RL 0 D 04/30/95 04/30/95																		
1K11020B0115	Submit SMS Monthly Report to DOE-RL 0 D 05/20/95 05/20/95																		
1K11020B0116	Submit PTS Monthly Report to DOE-RL 0 D 05/30/95 05/30/95																		
1K11020B0117	Submit SMS Monthly Report to DOE-RL 0 D 06/20/95 06/20/95																		
1K11020B0118	Submit PTS Monthly Report to DOE-RL 0 D 06/30/95 06/30/95																		
1K11020B0119	Submit SMS Monthly Report to DOE-RL 0 D 07/20/95 07/20/95																		
1K11020B0120	Submit PTS Monthly Report to DOE-RL 0 D 07/30/95 07/30/95																		
1K11020B0121	Submit SMS Monthly Report to DOE-RL 0 D 08/20/95 08/20/95																		
1K11020B0122	Submit PTS Monthly Report to DOE-RL 0 D 08/30/95 08/30/95																		
1K11020B0123	Submit SMS Monthly Report to DOE-RL 0 D 09/20/95 09/20/95																		
1K11020B0124	Submit PTS Monthly Report to DOE-RL 0 D 09/30/95 09/30/95																		
1K11020B0125	Submit Mid-Year Review to DOE-HQ 0 D 05/30/95 05/30/95																		
1K11020B0126	Monthly Reporting- FY 1996 368 D 10/01/95 09/30/96																		
1K11020B0127	Submit SMS Monthly Report to DOE-RL 0 D 10/20/95 10/20/95																		
1K11020B0128	Submit PTS Monthly Report to DOE-RL 0 D 10/30/95 10/30/95																		
1K11020B0129	Submit SMS Monthly Report to DOE-RL 0 D 11/20/95 11/20/95																		
1K11020B0130	Submit PTS Monthly Report to DOE-																		

1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th
OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
1994	1995				1996				1997		

WESTINGHOUSE HANFORD COMPANY TRANSITION PROJECTS THREE YEAR SCHEDULE PROGRAM AND ENVIRONMENTAL MANAGEMENT																	
Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
1K11020B0148	Submit PTS Monthly Report to DOE-RL 0 D		08/30/96	08/30/96													
1K11020B0149	Submit SMS Monthly Report to DOE-RL 0 D		09/20/96	09/20/96													
1K11020B0150	Submit PTS Monthly Report to DOE-RL 0 D		09/30/96	09/30/96													
1K11020B0151	Submit Midyear Review to DOE-RL 0 D		05/30/96	05/30/96													
1K11020B0152	Monthly Reporting- FY 1997 365 D		10/01/96	09/30/97													
1K11020B0153	Submit SMS Monthly Report to DOE-RL 0 D		10/20/96	10/20/96													
1K11020B0154	Submit PTS Monthly Report to DOE-RL 0 D		10/30/96	10/30/96													
1K11020B0155	Submit SMS Monthly Report to DOE-RL 0 D		11/20/96	11/20/96													
1K11020B0156	Submit PTS Monthly Report to DOE-RL 0 D		11/30/96	11/30/96													
1K11020B0157	Submit SMS Monthly Report to DOE-RL 0 D		12/20/96	12/20/96													
1K11020B0158	Submit PTS Monthly Report to DOE-RL 0 D		12/30/96	12/30/96													
1K11020B0159	Submit SMS Monthly Report to DOE-RL 0 D		01/20/97	01/20/97													
1K11020B0160	Submit PTS Monthly Report to DOE-RL 0 D		01/30/97	01/30/97													
1K11020B0161	Submit SMS Monthly Report to DOE-RL 0 D		02/20/97	02/20/97													
1K11020B0162	Submit PTS Monthly Report to DOE-RL 0 D		02/28/97	02/28/97													
1K11020B0163	Submit SMS Monthly Report to DOE-RL 0 D		03/20/97	03/20/97													
1K11020B0164	Submit PTS Monthly Report to DOE-RL 0 D		03/30/97	03/30/97													
1K11020B0165	Submit SMS Monthly Report to DOE-RL 0 D		04/20/97	04/20/97													
1K11020B0166	Submit PTS Monthly Report to DOE-RL 0 D		04/30/97	04/30/97													
1K11020B0167	Submit SMS Monthly Report to DOE-RL 0 D		05/20/97	05/20/97													
1K11020B0168	Submit PTS Monthly Report to DOE-RL 0 D		05/30/97	05/30/97													
1K11020B0169	Submit SMS Monthly Report to DOE-RL 0 D		06/20/97	06/20/97													
1K11020B0170	Submit PTS Monthly Report to DOE-RL 0 D		06/30/97	06/30/97													
1K11020B0171	Submit SMS Monthly Report to DOE-RL 0 D		07/20/97	07/20/97													
1K11020B0172	Submit PTS Monthly Report to DOE-RL 0 D		07/30/97	07/30/97													
1K11020B0173	Submit SMS Monthly Report to DOE-RL 0 D		08/20/97	08/20/97													
1K11020B0174	Submit PTS Monthly Report to DOE-RL 0 D		08/30/97	08/30/97													
1K11020B0175	Submit SMS Monthly Report to DOE-RL 0 D		09/20/97														

STRIP 4

**WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT**

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
1K11020C0110		Complete Earned Value and Variance Reporting 0 D	09/30/96	09/30/96													
1K11020C0111		Baseline Execution- FY 1997 365 D	10/01/96	09/30/97													
1K11020C0112		Provide Uncosted Analysis Reporting 0 D	10/31/96	10/31/96													
1K11020C0113		Provide Uncosted Analysis Reporting 0 D	04/30/97	04/30/97													
1K11020C0114		Provide Uncosted Analysis Reporting 0 D	07/31/97	07/31/97													
1K11020C0115		Provide Uncosted Analysis Reporting 0 D	09/30/97	09/30/97													
1K11020D		PLANNING ACTIVITIES 1096 D	10/01/94	09/30/97													
1K11020D01		Planning Activities 1096 D	10/01/94	09/30/97													
1K11020D0101		Planning Activities- FY 1995 365 D	10/01/94	09/30/95													
1K11020D0102		Submit FY 1997 ADSs to DOE-RL 0 D	04/30/95	04/30/95													
1K11020D0103		Support DOE-HQ Review of ADSs 0 D	05/31/95	05/31/95													
1K11020D0104		Submit MYPP/FYWP to DOE-RL 0 D	08/31/95	08/31/95													
1K11020D0105		Support DOE-HQ Review of MYPP/FYWP 0 D	09/30/95	09/30/95													
1K11020D0106		Planning Activities- FY 1996 365 D	10/01/95	09/30/96													
1K11020D0107		Submit FY 1998 ADSs to DOE-RL 0 D	04/30/96	04/30/96													
1K11020D0108		Support DOE-HQ of ADSs 0 D	05/31/96	05/31/96													
1K11020D0109		Submit MYPP/FYWP to DOE-RL 0 D	08/31/96	08/31/96													
1K11020D0110		Support DOE-HQ Review of MYPP/FYWP 0 D	09/30/96	09/30/96													
1K11020D0111		Planning Activities- FY 1997 365 D	10/01/96	09/30/97													
1K11020D0112		Submit FY 1999 ADSs to DOE-RL 0 D	04/30/97	04/30/97													
1K11020D0113		Support DOE-HQ Review of ADSs 0 D	05/31/97	05/31/97													
1K11020D0114		Submit MYPP/FYWP to DOE-RL 0 D	08/31/97	08/31/97													
1K11020D0115		Support DOE-HQ Review of MYPP/FYWP 0 D	09/30/97	09/30/97													
1K1103		TRP CONDUCT OF OPERATIONS 1096 D	10/01/94	09/30/97													
1K11030A		NON LABOR ACTIVITIES 1096 D	10/01/94	09/30/97													
1K11030A01		Non Labor Activities 1096 D	10/01/94	09/30/97													
1K11030A0101		Non Labor Activities- FY 1995 365 D	10/01/94	09/30/95													
1K11030A0102		Non Labor Activities- FY 1996 366 D	10/01/95	09/30/96													
1K11030A0103		Non Labor Activities- FY 1997 365 D	10/01/96	09/30/97													
1K11030A02		Training 1096 D	10/01/94	09/30/97													
1K11030A0201		Training- FY 1995 365 D	10/01/94	09/30/95													
1K11030A0202		Training- FY 1996 366 D	10/01/95	09/30/96													
1K11030A0203		Training- FY 1997 365 D	10/01/96	09/30/97													
1K11030A03		Staff Meetings 1096 D	10/01/94	09/30/97													
1K11030A0301		Staff Meetings- FY 1995 365 D	10/01/94	09/30/95													
1K11030A0302		Staff Meetings- FY 1996 366 D	10/01/95	09/30/96													
1K11030A0303		Staff Meetings- FY 1997 365 D	10/01/96	09/30/97													
1K11030B		LESSONS LEARNED 1096 D	10/01/94	09/30/97													
1K11030B01		Lessons Learned 1096 D	10/01/94	09/30/97													
					STRIP 5												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

STRIP 5

WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT

Activity	Duration	Description	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
1K11030B0101	Lessons Learned- FY 1995 365 D		10/01/94	09/30/95													
1K11030B0102	Lessons Learned- FY 1996 366 D		10/01/95	09/30/96													
1K11030B0103	Lessons Learned- FY 1997 365 D		10/01/96	09/30/97													
1K11030C	PERFORMANCE INDICATOR 1096 D		10/01/94	09/30/97													
1K11030C01	Performance Indicators 1096 D		10/01/94	09/30/97													
1K11030C0101	Performance Indicators- FY 1995 365 D		10/01/94	09/30/95													
1K11030C0102	Performance Indicators- FY 1996 366 D		10/01/95	09/30/96													
1K11030C0103	Performance Indicators- FY 1997 365 D		10/01/96	09/30/97													
1K11030D	CHAMPIONS 1096 D		10/01/94	09/30/97													
1K11030D01	Champions 1096 D		10/01/94	09/30/97													
1K11030D0101	Champions- FY 1995 365 D		10/01/94	09/30/95													
1K11030D0102	Champions- FY 1996 366 D		10/01/95	09/30/96													
1K11030D0103	Champions- FY 1997 365 D		10/01/96	09/30/97													
1K11030E	ASSESSMENTS 1096 D		10/01/94	09/30/97													
1K11030E01	Assessments 1096 D		10/01/94	09/30/97													
1K11030E0101	Assessments- FY 1995 365 D		10/01/94	09/30/95													
1K11030E0102	Prepare Transition Project Self Assess Report 0 D		03/31/95	03/31/95													
1K11030E0103	Prepare Transition Project Self Assess Report 0 D		09/30/95	09/30/95													
1K11030E0105	Assessments- FY 1996 366 D		10/01/95	09/30/96													
1K11030E0106	Prepare Transition Project Self Assess Report 0 D		03/31/96	03/31/96													
1K11030E0107	Prepare Transition Project Self Assess Report 0 D		09/30/96	09/30/96													
1K11030E0110	Assessments- FY 1997 365 D		10/01/96	09/30/97													
1K11030E0111	Prepare Transition Project Self Assess Report 0 D		03/31/97	03/31/97													
1K11030E0112	Prepare Transition Project Self Assess Report 0 D		09/30/97	09/30/97													
1K11030F	OSS CONTINUITY OF OPS 1096 D		10/01/94	09/30/97													
1K11030F01	OSS Continuity of Ops 1096 D		10/01/94	09/30/97													
1K11030F0101	OSS Continuity of Ops- FY 1995 365 D		10/01/94	09/30/95													
1K11030F0102	OSS Continuity of Ops- FY 1996 366 D		10/01/95	09/30/96													
1K11030F0103	OSS Continuity of Ops- FY 1997 365 D		10/01/96	09/30/97													
1K11030H	MENTORS 1096 D		10/01/94	09/30/97													
1K11030H01	Mentors 1096 D		10/01/94	09/30/97													
1K11030H0101	Mentors- FY 1995 365 D		10/01/94	09/30/95													
1K11030H0102	Mentors- FY 1996 366 D		10/01/95	09/30/96													
1K11030H0103	Mentors- FY 1997 365 D		10/01/96	09/30/97													
1K1104	DP OFFSITE REPRESENTATIVE 1096 D		10/01/94	09/30/97													
1K11040A	DP OFFSITE REPRESENTATIVE 1096 D		10/01/94	09/30/97													
					STRIP 6												
Activity	Duration	Description	Start	Finish	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1994	1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	9th	10th	11th	12th
1K11040A01	DP Offsite Representative	1096 D	10/01/94	09/30/97																
1K11040A0101	DP Offsite Representative- FY 1995	365 D	10/01/94	09/30/95																
1K11040A0102	DP Offsite Representative- FY 1996	365 D	10/01/95	09/30/96																
1K11040A0103	DP Offsite Representative- FY 1997	365 D	10/01/96	09/30/97																
1K1105	EM OFFSITE REPRESENTATIVE	1096 D	10/01/94	09/30/97																
1K11050A	EM OFFSITE REPRESENTATIVE	1096 D	10/01/94	09/30/97																
1K11050A01	EM Offsite Representative	1096 D	10/01/94	09/30/97																
1K11050A0101	EM Offsite Representative- FY 1995	365 D	10/01/94	09/30/95																
1K11050A0102	EM Offsite Representative- FY 1996	365 D	10/01/95	09/30/96																
1K11050A0103	EM Offsite Representative- FY 1997	365 D	10/01/96	09/30/97																
1K1201	SAS SUPPORT TO TRANSITION PROJECTS	1096 D	10/01/94	09/30/97																
1K120101	PROGRAM MANAGEMENT	1096 D	10/01/94	09/30/97																
1K1201010B	Program Management- Safeguards Admin/Acct Contr	1096 D	10/01/94	09/30/97																
1K1201010B01	Program Mgmt- Safeg Admin/Acct Contr- FY 1995	365 D	10/01/94	09/30/95																
1K1201010B02	Program Mgmt- Safeg Admin/Acct Contr- FY 1996	365 D	10/01/95	09/30/96																
1K1201010B03	Program Mgmt- Safeg Admin/Acct Contr- FY 1997	365 D	10/01/96	09/30/97																
1K1201010C	Program Management- Safeguards	1096 D	10/01/94	09/30/97																
1K1201010C01	Program Management- Safeguards FY 1995	365 D	10/01/94	09/30/95																
1K1201010C02	Program Management- Safeguards FY 1996	365 D	10/01/95	09/30/96																
1K1201010C03	Program Management- Safeguards FY 1997	365 D	10/01/96	09/30/97																
1K1201010E	Program Management- Safeguards IRM Support	1096 D	10/01/94	09/30/97																
1K1201010E01	Program Mgmt- Safeguards IRM Support FY 1995	365 D	10/01/94	09/30/95																
1K1201010E02	Program Mgmt- Safeguards IRM Support FY 1996	365 D	10/01/95	09/30/96																
1K1201010E03	Program Mgmt- Safeguards IRM Support FY 1997	365 D	10/01/96	09/30/97																
1K120102	SAS DOCUMENT CONTROL & STUDIES	1096 D	10/01/94	09/30/97																
1K1201020A	Document Control & Studies- Safeguards	1096 D	10/01/94	09/30/97																
1K1201020A01	Document Control & Studies- Safeguards FY 1995	365 D	10/01/94	09/30/95																
1K1201020A02	Document Control & Studies- Safeguards FY 1996	365 D	10/01/95	09/30/96																
1K1201020A03	Document Control & Studies- Safeguards FY 1997	365 D	10/01/96	09/30/97																
1K120103	SNM CUSTODIAL SUPPORT	1096 D	10/01/94	09/30/97																
1K12010301	SNM Custodial Support- MC&A	1096 D	10/01/94	09/30/97																
1K1201030101	SNM Custodial Support- MC&A FY 1995	365 D	10/01/94	09/30/95																
1K1201030102	SNM Custodial Support- MC&A FY 1996	365 D	10/01/95	09/30/96																
1K1201030103	SNM Custodial Support- MC&A FY 1997	365 D	10/01/96	09/30/97																
1K12010302	Safeguards IRM Support	1096 D	10/01/94	09/30/97																
1K1201030201	Safeguards IRM Support- FY 1995	365 D	10/01/94	09/30/95																
1K1201030202	Safeguards IRM Support- FY 1996	365 D	10/01/95	09/30/96																
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	STRIP 7			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994			1995				1996				1997				

**WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT**

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	1st	2nd	3rd	4th
1K1201030203	Safeguards IRM Support- FY 1997 365 D		10/01/96	09/30/97																
1K120104	SAS PHYSICAL SECURITY PROTECTION SYSTEMS 1096 D		10/01/94	09/30/97																
1K12010401	SAS Physical Security Protection Systems 1096 D		10/01/94	09/30/97																
1K1201040101	SAS Physical Security Protection Systems FY 1995 365 D		10/01/94	09/30/95																
1K1201040102	SAS Physical Security Protection Systems FY 1996 365 D		10/01/95	09/30/96																
1K1201040103	SAS Physical Security Protection Systems FY 1997 365 D		10/01/96	09/30/97																
1K12010402	Security IRM Support 1096 D		10/01/94	09/30/97																
1K1201040201	Security IRM Support- FY 1995 365 D		10/01/94	09/30/95																
1K1201040202	Security IRM Support- FY 1996 365 D		10/01/95	09/30/96																
1K1201040203	Security IRM Support- FY 1997 365 D		10/01/96	09/30/97																
1K120105	SAS MAINTENANCE 1096 D		10/01/94	09/30/97																
1K12010501	SAS Maintenance 1096 D		10/01/94	09/30/97																
1K1201050101	SAS Maintenance- FY 1995 365 D		10/01/94	09/30/95																
1K1201050102	SAS Maintenance- FY 1996 365 D		10/01/95	09/30/96																
1K1201050103	SAS Maintenance- FY 1997 365 D		10/01/96	09/30/97																
1K1202	TRP SPECIAL NUCLEAR MATERIALS 1096 D		10/01/94	09/30/97																
1K12020A	SNM MANAGEMENT 1096 D		10/01/94	09/30/97																
1K12020A01	SNM Management 1096 D		10/01/94	09/30/97																
1K12020A0101	SNM Management- FY 1995 365 D		10/01/94	09/30/95																
1K12020A0102	M/S- RL Submit Hanford Matls Mgmt Plan to DOE-RL 0 D		08/15/95	09/15/95																
1K12020A0103	Submit Allotment Status Report to DOE-RL 0 D		11/15/94	11/15/94	♦															
1K12020A0104	Submit Inventory Assessment Report to DOE-RL 0 D		12/31/94	12/31/94		♦														
1K12020A0105	Submit Hanford Materials Forecast to DOE-RL 0 D		01/31/95	01/31/95			♦													
1K12020A0106	Submit Scrap Evaluation Report 0 D		10/31/94	10/31/94	♦															
1K12020A0107	Submit Scrap Evaluation Report 0 D		11/30/94	11/30/94		♦														
1K12020A0108	Submit Scrap Evaluation Report 0 D		12/31/94	12/31/94			♦													
1K12020A0109	Submit Scrap Evaluation Report 0 D		01/31/95	01/31/95				♦												
1K12020A0110	Submit Scrap Evaluation Report 0 D		02/28/95	02/28/95					♦											
1K12020A0111	Submit Scrap Evaluation Report 0 D		03/31/95	03/31/95						♦										
1K12020A0112	Submit Scrap Evaluation Report 0 D		04/30/95	04/30/95							♦									
1K12020A0113	Submit Scrap Evaluation Report 0 D		05/31/95	05/31/95								♦								
1K12020A0114	Submit Scrap Evaluation Report 0 D		06/30/95	06/30/95									♦							
1K12020A0115	Submit Scrap Evaluation Report 0 D		07/31/95	07/31/95										♦						
1K12020A0116	Submit Scrap Evaluation Report 0 D		08/31/95	08/31/95											♦					
1K12020A0117	Submit Scrap Evaluation Report 0 D		09/30/95	09/30/95												♦				
1K12020A0118	Submit Midyear Allotment Status to DOE-RL 0 D		05/15/95	05/15/95																
1K12020A0150	SNM Management- FY 1996 365 D		10/01/95	09/30/96																
1K12020A0151	M/S- RL Submit Hanford Matls Mgmt Plan to DOE-RL 0 D		09/15/96	09/15/96																
1K12020A0152	Submit Allotment Status Report to DOE-RL 0 D		11/15/95	11/15/95																

STRIP 8

WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT

Activity	Duration	Description	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	1st	2nd	3rd	4th
1K12020A0153	0 D	Submit Inventory Assessment Report to DOE-RL		12/31/95																
1K12020A0154	0 D	Submit Hanford Materials Forecast to DOE-RL		01/31/96																
1K12020A0155	0 D	Submit Scrap Evaluation Report	10/31/95	10/31/95																
1K12020A0156	0 D	Submit Scrap Evaluation Report	11/30/95	11/30/95																
1K12020A0157	0 D	Submit Scrap Evaluation Report	12/31/95	12/31/95																
1K12020A0158	0 D	Submit Scrap Evaluation Report	01/31/96	01/31/96																
1K12020A0159	0 D	Submit Scrap Evaluation Report	02/28/96	02/28/96																
1K12020A0160	0 D	Submit Scrap Evaluation Report	03/31/96	03/31/96																
1K12020A0161	0 D	Submit Scrap Evaluation Report	04/30/96	04/30/96																
1K12020A0162	0 D	Submit Scrap Evaluation Report	05/31/96	05/31/96																
1K12020A0163	0 D	Submit Scrap Evaluation Report	06/30/96	06/30/96																
1K12020A0164	0 D	Submit Scrap Evaluation Report	07/31/96	07/31/96																
1K12020A0165	0 D	Submit Scrap Evaluation Report	08/31/96	08/31/96																
1K12020A0166	0 D	Submit Scrap Evaluation Report	09/30/96	09/30/96																
1K12020A0167	0 D	Submit Midyear Allotment Status to DOE-RL	05/15/96	05/15/96																
1K12020A0175	365 D	SNM Management- FY 1997	10/01/96	09/30/97																
1K12020A0176	0 D	M/S- RL Submit Hanford Mtls Mgmt Plan to DOE-RL	09/15/97	09/15/97																
1K12020A0177	0 D	Submit Allotment Status Report to DOE-RL	11/15/96	11/15/96																
1K12020A0178	0 D	Submit Inventory Assessment Report to DOE-RL	12/31/96	12/31/96																
1K12020A0179	0 D	Submit Hanford Materials Forecast to DOE-RL	01/31/97	01/31/97																
1K12020A0180	0 D	Submit Scrap Evaluation Report	10/31/96	10/31/96																
1K12020A0181	0 D	Submit Scrap Evaluation Report	11/30/96	11/30/96																
1K12020A0182	0 D	Submit Scrap Evaluation Report	12/31/96	12/31/96																
1K12020A0183	0 D	Submit Scrap Evaluation Report	01/31/97	01/31/97																
1K12020A0184	0 D	Submit Scrap Evaluation Report	02/28/97	02/28/97																
1K12020A0185	0 D	Submit Scrap Evaluation Report	03/31/97	03/31/97																
1K12020A0186	0 D	Submit Scrap Evaluation Report	04/30/97	04/30/97																
1K12020A0187	0 D	Submit Scrap Evaluation Report	05/31/97	05/31/97																
1K12020A0188	0 D	Submit Scrap Evaluation Report	06/30/97	06/30/97																
1K12020A0189	0 D	Submit Scrap Evaluation Report	07/31/97	07/31/97																
1K12020A0190	0 D	Submit Scrap Evaluation Report	08/31/97	08/31/97																
1K12020A0191	0 D	Submit Scrap Evaluation Report	09/30/97	09/30/97																
1K12020A0192	0 D	Submit Midyear Allotment Status to DOE-RL	05/15/97	05/15/97																
1K12020A02	1096 D	Special Studies (HOYT)	10/01/94	09/30/97																
1K12020A0201	365 D	Special Studies (HOYT)- FY 1995	10/01/94	09/30/95																
1K12020A0202	366 D	Special Studies (HOYT)- FY 1996	10/01/95	09/30/96																
1K12020A0203	365 D	Special Studies (HOYT)- FY 1997	10/01/96	09/30/97																
1K12020B	1096 D	SNM DISPOSITION	10/01/94	09/30/97																
1K12020B01	1096 D	SNM Disposition	10/01/94	09/30/97																
1K12020B0101	365 D	SNM Disposition- FY 1995	10/01/94	09/30/95																
1K12020B0102	366 D	SNM Disposition- FY 1996	10/01/95	09/30/96																

STRIP 9

**WESTINGHOUSE HANFORD COMPANY
TRANSITION PROJECTS THREE YEAR SCHEDULE
PROGRAM AND ENVIRONMENTAL MANAGEMENT**

Activity	Description	Duration	Start	Finish	1994				1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	1st	2nd	3rd	4th
1K12020B0103	SNM Disposition- FY 1997 365 D		10/01/96	09/30/97																
1K12020B02	Special Studies (HOYT) 1096 D		10/01/94	09/30/97																
1K12020B0201	Special Studies (HOYT)- FY 1995 365 D		10/01/94	09/30/95																
1K12020B0202	Special Studies (HOYT)- FY 1996 366 D		10/01/95	09/30/96																
1K12020B0203	Special Studies (HOYT)- FY 1997 365 D		10/01/96	09/30/97																
1K12020B03	Packaging & Shipping Support 1096 D		10/01/94	09/30/97																
1K12020B0301	Packaging & Shipping Support- FY 1995 365 D		10/01/94	09/30/95																
1K12020B0302	Packaging & Shipping Support- FY 1996 366 D		10/01/95	09/30/96																
1K12020B0303	Packaging & Shipping Support- FY 1997 365 D		10/01/96	09/30/97																
1K12020B04	Packaging & Shipping QA 1096 D		10/01/94	09/30/97																
1K12020B0401	Packaging & Shipping QA- FY 1995 365 D		10/01/94	09/30/95																
1K12020B0402	Packaging & Shipping QA- FY 1996 366 D		10/01/95	09/30/96																
1K12020B0403	Packaging & Shipping QA- FY 1997 365 D		10/01/96	09/30/97																
1K12020C	NON LABOR ACTIVITIES 1096 D		10/01/94	09/30/97																
1K12020C01	Non Labor Activities 1096 D		10/01/94	09/30/97																
1K12020C0101	Non Labor Activities- FY 1995 365 D		10/01/94	09/30/95																
1K12020C0102	Non Labor Activities- FY 1996 366 D		10/01/95	09/30/96																
1K12020C0103	Non Labor Activities- FY 1997 365 D		10/01/96	09/30/97																
1K1203	TRP SYSTEMS ENGINEERING 1096 D		10/01/94	09/30/97																
1K12030A	HANFORD CLEAN UP 1096 D		10/01/94	09/30/97																
1K12030A01	Remedy 4.1 & 4.7 1096 D		10/01/94	09/30/97																
1K12030A0101	Remedy 4.1 & 4.7- FY 1995 365 D		10/01/94	09/30/95																
1K12030A0102	Complete Site/Prog Level Dev of 4.7 Func Area 0 D		09/30/95	09/30/95																
1K12030A0103	Remedy 4.1 & 4.7- FY 1996 366 D		10/01/95	09/30/96																
1K12030A0105	Remedy 4.1 & 4.7- FY 1997 365 D		10/01/96	09/30/97																
1K12030A02	Remedy 4.1 & 4.7- Systems Engineering Analysis 1096 D		10/01/94	09/30/97																
1K12030A0201	Remedy 4.1 & 4.7- Systems Eng Analysis FY 1995 365 D		10/01/94	09/30/95																
1K12030A0202	Remedy 4.1 & 4.7- Systems Eng Analysis FY 1996 366 D		10/01/95	09/30/96																
1K12030A0203	Remedy 4.1 & 4.7- Systems Eng Analysis FY 1997 365 D		10/01/96	09/30/97																
1K12030B	TECHNICAL BASELINE 1096 D		10/01/94	09/30/97																
1K12030B01	Technical Baseline 1096 D		10/01/94	09/30/97																
1K12030B0101	Technical Baseline- FY 1995 365 D		10/01/94	09/30/95																
1K12030B0102	Technical Baseline- FY 1996 366 D		10/01/95	09/30/96																
1K12030B0103	Technical Baseline- FY 1997 365 D		10/01/96	09/30/97																
1K12030B02	Technical Baseline- Systems Engineering 1096 D		10/01/94	09/30/97																
1K12030B0201	Technical Baseline- Systems Engineering FY 1995 365 D		10/01/94	09/30/95																
1K12030B0202	Technical Baseline- Systems Engineering FY 1996 366 D		10/01/95	09/30/96																
1K12030B0203	Technical Baseline- Systems Engineering FY 1997 365 D		10/01/96	09/30/97																
					STRIP 10															
Activity	Description	Duration	Start	Finish	1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th				
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL				
					1994				1995				1996				1997			

WESTINGHOUSE HANFORD COMPANY TRANSITION PROJECTS THREE YEAR SCHEDULE PROGRAM AND ENVIRONMENTAL MANAGEMENT																	
Activity	Description	Duration	Start	Finish	1994	1995				1996				1997			
					OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	OCT	JAN	APR	JUL	
					1st	2nd	3rd	4th	5th	6th	7th	8th	9th	10th	11th	12th	
1K12030C	NON LABOR REQUIREMENTS 1096 D		10/01/94	09/30/97													
1K12030C01	Non Labor Requirements 1096 D		10/01/94	09/30/97													
1K12030C0101	Non Labor Requirements- FY 1995 365 D		10/01/94	09/30/95													
1K12030C0102	Non Labor Requirements- FY 1996 366 D		10/01/95	09/30/96													
1K12030C0103	Non Labor Requirements- FY 1997 365 D		10/01/96	09/30/97													

STRIP 11

STRIP 11