AIM

Association for Information and Image Management

1100 Wayne Avenue, Suite 1100
Silver Spring, Maryland 20910
301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
BY APPLIED IMAGE, INC.

1 of 1

MAY 25 1993

RECEIVED
JUL 28 1993
OSTI

High SO₂ Removal Efficiency Testing

DE-AC22-92PC91338

Technical Progress Report

We have no objection from a patent standpoint to the publication or dissemination of this material.

H. W. Glan 6/18/93
Office of Intellectual Property Counsel
DOE Field Office, Chicago

Prepared for:

Janice Murphy
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Prepared by:

Gary Blythe
Radian Corporation
P.O. Box 201088
Austin, TX 78720-1088

MASTER

22 April 1993

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Ym LF
W. S. ...

DOE/PC/91338--T3

MAY 26 1993

High SO₂ Removal Efficiency Testing

DE-AC22-92PC91338

Technical Progress Report

Prepared for:

Janice Murphy
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Prepared by:

Gary Blythe
Radian Corporation
P.O. Box 201088
Austin, TX 78720-1088

22 April 1993

1.0

INTRODUCTION

This document provides a discussion of the technical progress on DOE-PETC Project Number DE-AC22-92PC91338, "High Efficiency SO₂ Removal Testing," for the time period from January 1 through March 31, 1993. The project involves testing at full-scale utility flue gas desulfurization (FGD) systems to evaluate low capital cost upgrades that may allow these systems to achieve up to 98% SO₂ removal efficiency. The options to be evaluated primarily involve the addition of organic acid buffers to the FGD systems. The "base" project involves testing at one site, Tampa Electric Company's Big Bend Station. Up to five optional sites may be added to the program at the discretion of DOE-PETC. By March 31, 1993, four of those five options had been exercised. The options include testing at Hoosier Energy's Merom Station (Option I), Southwestern Electric Power Company's (SWEPCo) Pirkey Station (Option II), PSI Energy's Gibson Station (Option III), and Duquesne Light's Elrama Station (Option IV).

The remainder of this document is divided into three sections. Section 2, Project Summary, provides a brief overview of the technical efforts on this project during the quarter. Section 3, Results, summarizes the outcome of those technical efforts. Results for the Base Program and for Options I and II are discussed in separate subsections. There are no technical results yet for Options III and IV, which were just exercised by DOE-PETC this quarter. In Section 4, Plans for the Next Reporting Period, an overview is provided of the technical progress that is anticipated for the second quarter of calendar year 1993.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

2.0

PROJECT SUMMARY

For the base program, testing was completed at Tampa Electric's Big Bend Station in November 1992. The upgrade option tested was DBA additive. Project efforts during the first quarter of calendar year 1993 primarily consisted of data reduction, chemical analyses, economic analyses, and reporting. A draft Technical Note for the Tampa site was submitted in February.

For Option I, Hoosier Energy's Merom Station, results from another program cofunded by the Electric Power Research Institute (EPRI) and the National Rural Electric Cooperative Association (NRECA) are being combined with results from DOE-funded testing. Three upgrade options have been tested: DBA additive, sodium formate additive, and high pH setpoint operation. All testing was completed by November 1992. As for the base program, project efforts during January through March consisted of chemical analyses, data reduction, economic analyses, and reporting. The draft Technical Note for the Merom site was submitted in early April.

Option II involves testing at SWEPCo's Pirkey Station. For this option, baseline testing was conducted the week of February 22. The upgrade option scheduled to be tested at this site was sodium formate additive. However, based on interim results from other sites and feedback from the Technology Working Group for this project, it was decided to test both sodium formate and DBA additives at Pirkey. Parametric testing with DBA additive was conducted March 8 through 18, and a Test Report for the baseline and DBA parametric testing was sent to DOE on March 26. Parametric testing with sodium formate additive is scheduled for April 1993.

Option III, testing at PSI Energy's Gibson Station, was exercised by DOE in February. The only efforts on this site were related to project management and to satisfying NEPA requirements.

Option IV is for testing at Duquesne Light's Elrama Station. This option was just exercised by DOE on March 31, so there were no technical efforts during the quarter.

3.0 RESULTS

Results from the base program (Tampa Electric's Big Bend Station) and the first two optional sites (Hoosier Energy's Merom Station and SWEPCo's Pirkey Station) are discussed in separate subsections below.

3.1 Tampa Electric's Big Bend Station

3.1.1 System Description

Unit 4 at Tampa Electric's Big Bend Station is a 450-MW unit that fires a 3% sulfur coal. The FGD system has four 33%-capacity absorber vessels, so at any one time three are in service and the fourth is off-line as a spare. Figure 1 is a flow diagram for the FGD system, depicting one of the three modules in service. The system vendor was Research-Cottrell, and the design employs a dual-loop absorber with packing in the upper loop (the downstream loop with respect to gas flow). Limestone is used as the reagent, and air is sparged into the reaction tanks for both loops to force oxidation to produce wallboard-grade gypsum as a byproduct of the FGD system.

The typical system SO₂ removal performance is 90%. The upgrade option evaluated for this system was the addition of dibasic acid (DBA), an organic acid buffer. EPRI's calibrated FGD Process Integration and Simulation Model (FGDPRISM) was used to predict the effects of varying packing depth and varying the number of pumps in service.

3.1.2 Test Description

Two test series were conducted on the FGD system as part of this program. First, in late September 1992, a baseline test series was conducted to measure the SO₂

Figure 1. TECo Big Bend Unit 4 Absorber Module

removal performance of the system at normal operating conditions and to collect the data required to calibrate FGDPRIISM for this system. The primary variables in the baseline tests were the pH setpoints for the upper and lower loop recirculating slurries, the flue gas velocity through the absorber, and the liquid-to-gas ratio (L/G) in the absorber. These baseline tests were conducted on a single absorber module in the FGD system.

After the baseline series was completed, the results from these tests were used to calibrate FGDPRIISM, and the calibrated model was used to predict DBA additive levels to be tested to achieve the targeted SO₂ removal levels of 95% to 98%. A second test series was conducted in November 1992, where DBA concentration was included as a variable along with the baseline variables of pH, flue gas velocity, and L/G. This series of tests was also conducted on a single module.

At the end of this parametric test series, a week-long additive consumption test was conducted. For this test, DBA was added to the entire FGD system at a concentration that was adequate to achieve a system-wide SO₂ removal level within the target range of 95% to 98%. After an initial spike to the required concentration, the amount of DBA additive needed to maintain the desired concentration was carefully measured.

3.1.3 Test Program Results

Baseline tests showed that the test module (Module B) achieved about 94% removal at normal operating conditions (upper loop pH = 5.8, lower loop pH = 4.2, flue gas velocity = 7.5 ft/s, and L/G = 84 gal/1000 acf). The module efficiency could be increased to about 98% by raising the pH setpoints to 6.2 in the upper loop and 5.2 in the lower loop. While these setpoints would appear to meet the high-efficiency SO₂ removal goals of the program, they do not represent feasible conditions for long-term operation. A high pH setpoint in the upper loop would tend to increase plugging in the absorber packing and mist eliminator. A high pH setpoint in the lower loop increased the

limestone content of the gypsum byproduct, making it no longer acceptable for wallboard applications.

Tests with DBA additive showed that the SO₂ removal across Module B could be increased to 99.8% at an upper loop DBA concentration of about 1000 ppm. The higher target SO₂ removal level for the program of 98% could be achieved at an upper loop DBA concentration of about 250 ppm. DBA addition appeared to have no significant effects on process operation or gypsum solids properties, with the possible exception of a decrease in filter cake solids content.

In the week-long DBA consumption test, where DBA was added to all three operating modules, a DBA feed rate of about 62 lbs/hr was required to maintain a DBA concentration of 320 ppm at an average Unit 4 load of 400 MW. About 85% of the DBA consumed was accounted for by degradation, while the remainder was lost with liquor leaving the FGD system. The measured DBA degradation rate averaged 5.8 lbs per ton of SO₂ removed by the FGD system. The total DBA consumption rate averaged 6.8 lbs/ton.

3.1.4 SO₂ Removal Upgrade Economics

The economics of DBA addition were evaluated based on additive system capital cost estimates by Stone & Webster Engineering Corporation, operating costs provided by the utility, and DBA additive costs provided by vendors of this material. The results of these calculations showed that DBA addition can be used to raise the SO₂ removal performance from the baseline value of 94% to the upper target value for this project of 98% at an incremental cost of \$50 per additional ton of SO₂ removed. This would require an upper loop DBA concentration of approximately 250 ppm.

By raising the upper loop DBA concentration to 500 ppm, the system SO_2 removal could be increased to 99.5%. The incremental cost of increasing the system SO_2 removal performance from 98% to 99.5% was calculated to remain below \$100 per additional ton of SO_2 removed.

The calibrated FGDPRIISM was used to simulate possible upgrade options that were not tested at full scale. The economics of these other options were also evaluated to determine how they would compare to DBA addition. The options evaluated included varying the number of slurry recycle pumps in service for the upper loop and varying the depth of packing material in the upper loop.

Operation with three rather than two pumps in service for the upper loop was not cost effective. Operation with one pump in service, but with higher DBA concentrations, was modeled to be able to achieve 98% removal at an incremental cost of about \$80 per additional ton of SO_2 removed, which is well above the predicted value of \$50 per ton with the normal two pumps in service and lower DBA concentrations. Also, there is some concern whether all of the packing would be adequately wetted at the lower slurry rate that results with only one pump in service. This non-ideal effect cannot be predicted by FGDPRIISM.

Operation with only 1 foot of packing and higher DBA levels in the upper loop was not cost effective for achieving 98% SO_2 removal, compared to the normal 2 feet of packing but lower DBA levels. Operation with 3 feet of packing and no DBA was predicted to achieve 98.7% SO_2 removal at an incremental cost between \$40 and \$50 per additional ton of SO_2 removed. While this compares favorably with the DBA case with 2 feet of packing (98% removal at an incremental cost of \$50 per additional ton), the utility is concerned that the additional 1 foot of packing in each absorber will increase tendencies for scaling and plugging in the absorbers.

Consequently, the case which was tested at full scale, with 2 feet of packing, two upper loop recycle pumps in operation, and 250 ppm DBA in the upper loop appears to be the preferred method of achieving 98% SO₂ removal with this system.

3.2 Hoosier Energy's Merom Station

3.2.1 System Description

Merom Station Units 1 and 2 are 535-MW units that fire a 3.7% to 4.2% sulfur coal. Each unit is equipped with an FGD system designed by Mitsubishi Heavy Industries. Figure 2 is a process flow diagram for the Merom Station FGD systems.

The FGD systems each have four cocurrent absorbers that contain an open-grid packing. All four absorbers operate when the unit is at full load. The FGD systems use limestone reagent and operate in an inhibited-oxidation mode. At the beginning of the project, oxidation was inhibited by the addition of truckload quantities of elemental sulfur emulsion to the FGD systems, approximately once per month. By the end of the project, on-site storage capacity was added such that elemental sulfur emulsion could be added as required on a daily basis.

3.2.2 Test Description

Three potential SO₂ removal options were evaluated in full-scale tests with funding from two sources. In a project cofunded by EPRI and NRECA, the effectiveness of DBA additive, sodium formate additive, and operation at higher recirculating slurry pH setpoints were evaluated in short-term (one-day or less duration) tests. Each of these three upgrade options was evaluated in one-week test blocks. As might be expected, the major test variables were additive concentration and recirculating slurry pH setpoint.

Also as part of this EPRI cofunded project, a long-term (two-week) DBA additive consumption test was conducted.

As part of the DOE-PETC project described in this Technical Progress Report, two sodium formate additive consumption tests were later conducted. The results from both the EPRI cofunded project and the DOE-funded project were available for FGDPRISM calibration and economic evaluation of upgrade options for the Merom Station.

3.2.3 Test Program Results

The baseline performance of the FGD system was measured several times throughout the project. At the normal pH setpoint of 5.55 for the absorber recirculating slurry, the SO₂ removal efficiency of a single absorber was measured at approximately 86%.

The results of the short-term, parametric tests conducted on the Merom Station FGD system showed that the first two upgrade options, DBA additive and sodium formate additive, were able to increase the SO₂ removal performance of a single module in the FGD system to 95% and greater. DBA concentrations in the range of 700 to 1000 ppm were required in the absorber recirculating slurry liquor to achieve 95% SO₂ removal, depending on the unit load and the recirculating slurry pH. For sodium formate additive, the liquid-phase formate ion concentrations required were about twice those required for DBA additive.

The third upgrade option, to increase the pH setpoint for the absorber recirculating slurry, was not able to achieve 95% SO₂ removal when the system limestone reagent preparation and delivery system was operating at its maximum rate; the maximum SO₂ removal measured with this option was 93.5%. At the maximum limestone delivery

rate, the measured limestone utilization values were approximately 80%. Upgrades to the limestone preparation system to increase the maximum delivery rate are not recommended as an approach to achieving 95% SO₂ removal. Operation at limestone utilization values below 80% is likely to result in operating problems, as well as significantly increasing the amount of solid byproduct produced by the FGD system.

In the two-week DBA consumption test, with the pH controllers at the normal setpoint of 5.55 and the recirculating liquor DBA concentration ranging from approximately 1000 to 1500 ppm, the system SO₂ removal averaged 96%. The measured DBA consumption rate averaged between 9 and 10 lbs per ton of SO₂ removed by the FGD system.

Two sodium formate consumption tests were conducted. The SO₂ removal efficiency was measured for three modules, while operating at a unit load of 325 MW. The first test averaged 93.4% SO₂ removal. This test maintained the normal pH setpoint for the absorber recirculating slurry (a pH controller setpoint of 5.55) and was conducted with an average formate ion level of 2300 to 2800 ppm in the absorber slurry liquor. The formate consumption rate was measured at 28 lbs of formate ion consumed per ton of SO₂ removed (42 lbs sodium formate per ton of SO₂).

Increasing the pH setpoint to 5.8 for the second consumption test achieved a higher SO₂ removal (95.5%) and did not significantly affect the sodium formate consumption rate. The consumption rate during this test was based on the first two inventories rather than including results from the third and final inventory, due to an unplanned increase in formate concentration just prior to taking the last inventory. During the period between the first two inventories, the average formate level in the absorber slurry ranged from 2800 to 3000 ppm. The sodium formate consumption rate was similar to that measured in the first test at 29 lbs of formate ion consumed per ton of SO₂ removed.

3.2.4 Economic Evaluation Results

The results of the consumption tests were combined with the parametric test results to calibrate FGDPISM to the Merom Station FGD system. Using the calibrated model, an economic evaluation was performed for the options of adding DBA or sodium formate, increasing the system reagent ratio, and increasing the amount of packing in the absorbers to increase SO₂ removal efficiency. Options requiring significant capital investment, such as increasing the L/G or building an additional module, were not considered in this study. The economics of each option were evaluated based on the capital costs of the additive system, additive costs, limestone costs, limestone preparation O&M costs, and the cost of additional packing.

Both additive options (DBA and sodium formate) appeared to be cost effective means of achieving 95% or greater SO₂ removal with the Merom FGD systems. DBA appeared to be more cost effective than sodium formate due to the lower concentration required to achieve 95% or greater SO₂ removal and the lower additive consumption rate. With DBA addition and the current mode of system operation, the cost estimates showed that 95% removal can be achieved at an incremental cost of \$30 to \$40 per additional ton of SO₂ removed. That is, the cost of removing additional SO₂, beyond the current level of 86% removal, amounts to \$30 to \$40 per additional ton removed. Closing the FGD system water balance to eliminate liquor blowdown would lower this cost by \$3/ton.

The incremental costs with sodium formate additive are about twice those of DBA, or about \$70/ton with the current mode of operation. Closed-loop operation would lower that cost by about \$7/ton.

For removals above 95%, the additive costs (DBA and sodium formate) increase dramatically. The practical limit for achieving higher levels of SO₂ removal with additive alone appears to be 97%.

The third SO₂ removal upgrade option tested at Merom, increasing the recirculating slurry pH setpoints, was not able to achieve the target of 95% removal or greater. A fourth upgrade option was not tested at full scale, but was modeled with the calibrated FGDPRIISM. This option involved adding more packing to the absorbers. There is a limit to the additional packing that can be added, amounting to at most a 2-foot increase in the level of packing in the absorbers. This amount of additional packing alone was not sufficient to achieve 95% SO₂ removal, but a combination of packing and DBA additive appears to be a cost-effective approach to achieving this removal level. The combination of 2 additional feet of packing and DBA additive was predicted to achieve 95% removal at an incremental cost of \$30 per additional ton of SO₂ removed. This combination was also predicted to be capable of achieving 98% SO₂ removal, whereas the options that used additive alone were not (the maximum predicted removal at full load with DBA was 97.8% and with sodium formate was 97.5%). Full-scale testing of this combination would be required to verify these model predictions.

3.3 Southwestern Electric Power Company's Pirkey Station

3.3.1 System Description

The Henry W. Pirkey Station is a 720-MW, mine-mouth lignite unit located near Marshall, Texas. The lignite sulfur content ranges from approximately 2 to 10 lbs of SO₂ per 10⁶ Btu. The FGD system typically achieves an outlet emission rate of approximately 1.05 lbs SO₂ per 10⁶ Btu. To achieve this outlet level, the four modules in the FGD system normally treat about 80% of the flue gas. The remainder of the flue gas is

bypassed directly to the stack, with the amount bypassed being varied to control the outlet emission rate.

Figure 3 is a flow diagram for a single module of the FGD system at Pirkey. The FGD system uses limestone reagent and operates in an inhibited-oxidation mode. To control sulfite oxidation, elemental sulfur emulsion is added on a continuous basis, and EDTA is added on a batch-wise basis about once per month. The absorber modules are dual-loop absorbers designed by UOP Air Correction Division. The lower loop has two spray headers; slurry is recycled to these headers from an integral reaction tank in the base of the module. The upper loop consists of three spray headers and a perforated plate located below the bottom spray header. Slurry is recycled to the upper loop headers from a large reaction tank that serves two modules. Vertical-gas-flow mist eliminators are located at the top of each absorber.

Mist eliminator wash water is collected below the mist eliminator and directed to the upper and lower loop reaction tanks or diverted to the waste slurry tank. The upper loop reaction tank feeds the lower loop by gravity overflow, and the lower loop tank overflows to the waste slurry tank. However, the scheme for controlling slurry level and weight percent solids level in the upper loop reaction tank calls for feed of slurry from the lower loop back to the upper loop reaction tank. This flow scheme results in the two loops having very similar dissolved species concentrations, whereas most dual-loop systems are more concentrated in dissolved species in the lower loop.

The FGD byproduct is dewatered in two parallel thickeners, followed by vacuum drum filters. Filter cake is combined with fly ash in a pug mill, and the mixture is landfilled on site. Thickener overflow and filtrate are reclaimed for mist eliminator wash and for limestone reagent grinding.

Figure 3. Simplified Process Flow Diagram for Pirkey FGD System

3.3.2 Test Description

The program consists of four separate test periods. The first two test periods were completed during this quarter. The baseline test period was a week-long effort to determine the SO₂ removal efficiency of the FGD system under normal operating conditions and to collect the information necessary to calibrate FGDPRISM for this system. The primary test variables were the pH setpoints for the upper and lower loop slurries. These tests were conducted in February 1993.

The second test period was a 10-day parametric series of DBA additive tests. The primary test variables were DBA additive level and the pH levels in the upper and lower loop slurries. These tests were conducted in March 1993.

The third test period will be a repeat of the DBA additive parametric test conditions, but with sodium formate additive instead. This series will be conducted in April 1993.

The fourth test period will be a week-long additive consumption test. The choice of additive to be tested will be based on the performance measured in the two parametric test series, on delivered additive cost, and on additive consumption rates indicated during the parametric series. This consumption test is expected to be conducted in May 1993.

3.3.3 Test Program Results

Results are available from the baseline tests and the DBA parametric test series. The baseline tests showed SO₂ removal efficiencies ranging from 85% at the lowest pH levels tested (5.7 in the upper loop and 4.9 in the lower loop) to about 98% at the highest pH levels tested (6.3 in the upper loop and 5.7 in the lower loop). Limestone

utilization values ranged from 97% at the lowest pH levels down to 78% at the highest pH values. At the normal Pirkey operating conditions (pH of 6.2 to 6.3 in the upper loop and pH of 5.5 in the lower loop), the SO₂ removal across the test module was measured at 97%, and the limestone utilization was measured at 87%.

During the baseline tests, sulfite oxidation averaged 17%, in spite of the additives intended to inhibit oxidation, and did not appear to vary with operating pH. However, longer test periods at each pH setpoint would be required to verify whether low pH operation will increase the sulfite oxidation percentage as was expected. Calculated gypsum relative saturation levels in the baseline test recirculating slurry liquors ranged from 0.9 to 1.1, as might be expected at these sulfite oxidation percentages. The sulfite oxidation percentages generally have to be maintained below 15% to keep gypsum relative saturation levels consistently below 1.0, which is desirable to eliminate the potential for gypsum scale formation in the absorbers and mist eliminators.

The baseline results indicated that the individual absorber modules were already achieving 97% SO₂ removal, which is within the target range for this upgrade program. However, an additive should clearly be able to raise the module SO₂ removal performance to the upper goal of 98% or higher. Also, an additive that might have additional effects, such as lowered sulfite oxidation percentages or improved limestone utilization at high SO₂ removal conditions, would be very desirable for this site.

The results of the DBA additive parametric tests showed the expected results of improved SO₂ removal performance. At the low pH setpoint conditions (5.7 in the upper loop and 5.0 in the lower loop) and 300 ppm DBA in the recirculating slurry liquor, the module SO₂ removal performance was increase to 92% (compared to 85% in the baseline test at very similar pH setpoint values). At the high pH, high DBA conditions (6.3 in the upper loop, 5.7 in the lower loop, and 2300 ppm DBA in both loops), the module SO₂ removal performance was measured at 99.6% compared to 98% at these pH

levels without DBA. These results indicate that if DBA is added to approximately 1500 ppm at the low pH setpoint conditions, the normal 97% SO₂ removal level can be achieved, but the limestone utilization will be improved from about 87% to about 97%.

The results of chemical analyses on slurry solids and liquor samples indicated an additional benefit from DBA additive. Sulfite oxidation percentages were observed to decrease from the normal level of 17% into the range of 10% or less, and a corresponding decrease in gypsum relative saturation values was observed. If DBA is selected for the additive consumption test to be conducted in May, this apparent effect will be better quantified during that test.

4.0

PLANS FOR THE NEXT REPORTING PERIOD

Technical progress during the second quarter of the calendar year 1993 will involve efforts for all five sites. The first two sites, for the base program and Option I, are in the final reporting phase. For the base program at the Big Bend site, the Topical Report will be prepared once review comments from the Technical Note for this site have been received and discussed. For the Hoosier Energy Merom site, efforts at the first of the quarter will involve completing and submitting the draft Technical Note. As review comments are received, the Topical Report for this site will be prepared later in the quarter.

At SWEPCo's Pirkey Station, efforts during the quarter will involve conducting the second of two parametric test series with sodium formate additive, then conducting an additive consumption test with either DBA or sodium formate additive (depending on parametric test results with the two additives). By the end of the quarter, chemical analyses, data reduction, and economic analyses for this site should be completed. The Technical Note for this site is currently scheduled to be submitted to DOE and to the host utility on July 1, 1993.

Baseline testing at PSI Energy's Gibson Station is scheduled for the week of May 3. Correspondingly, a Test Report for the baseline tests is scheduled to be submitted by May 28. Parametric testing at that site will likely not be completed until the third quarter of the calendar year 1993.

Option IV, for testing at Duquesne Light's Elrama site, was just exercised by DOE-PETC at the end of the first quarter of the calendar year 1993. The schedule for the testing efforts at this site has not been set. However, it is anticipated that the baseline testing at this site will be completed by the end of the quarter.

ACKNOWLEDGEMENTS

Portions of the baseline and parametric testing discussed in this progress report were the result of an effort that was jointly sponsored by the Rural Electric Research Program of the National Rural Electric Cooperative Association and the Electric Power Research Institute and conducted at Hoosier Energy's Merom Station.

**DATE
FILMED**

8 / 26 / 93

END