MHD Integrated Topping Cycle Project

Thirteenth Quarterly Technical Progress Report

Report No. MHD-ITC-92-001

Date Submitted: January 1992

Period Covered: August 1990 through October 1990

Reporting Organization: Applied Technology Division
TRW Space and Technology Group
One Space Park
Redondo Beach, California 90278

Sponsoring Organization: U.S. Department of Energy
Pittsburgh Energy Technology Center

Contract Number: DE-ACC22-87PC90274

MASTER

Table of Contents

	Page
Executive Summary	ix
1. INTRODUCTION	1-1
2. PROJECT DESCRIPTION	2-1
3. SYSTEMS ENGINEERING (TASK 1)	3-1
3.1 SYSTEMS ENGINEERING ANALYSIS	3-1
3.1.1 HPCS Electrical Isolation	3-1
3.1.2 Power Train Alignment	3-1
3.1.3 Rationale for Proposed 1A4 Operating Conditions	3-3
3.1.3.1 Summary	3-3
3.1.3.2 Introduction	3-3
3.1.3.3 Definition of "Prototypical" Conditions	3-5
3.1.3.4 Comparison of 1A4 to Retrofit and Baseload Studies	3-6
3.1.3.5 Conclusions	3-6
3.1.4 Reintroduction of Coal Fines into the Coal System at the CDIF	3-9
3.2 SYSTEM/SUBSYSTEM DOCUMENTATION	3-10
3.2.1 Subsystem Requirements	3-10
3.2.2 Interface Documentation	3-10
3.2.3 Test Plan	3-10
3.3 CDR FOLLOW-UP	3-10
4. COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (TASK 2)	4-1
4.1 COMBUSTION SUBSYSTEM DESIGN ACTIVITIES (SUBTASK 2.1.3)	4-1
4.1.1 Critical Design Review and Action Items	4-1
4.1.2 Power Train Alignment Procedure	4-2
4.1.3 Manufacturing Development Activities	4-4
4.1.4 Manufacturing Planning	4-5
4.2 HIGH PRESSURE COOLING SUBSYSTEM DESIGN (SUBTASK 2.1.3)	4-5
4.2.1 HPCS Procurement	4-10
4.2.2 Electrical Isolator Testing	4-10
4.3 PROTOTYPICAL PANEL CONFIRMATION TESTING (SUBTASK 2.1.3)	4-12
4.3.1 Test Preparations	4-12
4.2.3 LMF4-U Test Operations	4-16
4.3.3 Post Test Observations	4-18
5. PROTOTYPICAL CHANNEL DESIGN (TASK 3)	5-1
5.1 MARK VII SLAGGING ANODE EVALUATION TESTS	5-1
5.2 WATER CORROSION TEST RESULTS	5-9

5.2.1	Background	5-9
5.2.2	Materials	5-11
5.2.3	Water Chemistry	5-12
5.2.4	Electrochemistry	5-13
5.2.5	Tests	5-15
5.2.6	Molybdenum Corrosion	5-17
5.2.7	Analysis of Test Specimens from Tests 1 Through 3	5-18
5.2.7.1	Observations by Betz	5-18
5.2.7.2	Conclusion by Betz	5-20
5.2.7.3	Comments on Betz Analysis	5-20
5.2.8	Results of Test 5E	5-21
5.2.9	Conclusions	5-21
5.3	1A4 HARDWARE FABRICATION STATUS	5-22
5.3.1	Introduction	5-22
5.3.2	Fabrication Preparations	5-22
5.3.3	Configuration Control	5-23
5.3.3.1	Organization	5-24
5.3.3.2	Responsibilities	5-24
5.3.3.3	Configuration Identification	5-24
5.3.3.4	Configuration Control/Engineering Changes	5-24
5.3.3.5	Configuration Change Implementation	5-25
5.3.3.6	Configuration Status and Accounting	5-25
5.3.4	Project Status	5-25
5.3.5	Summary	5-25
6.	CURRENT CONSOLIDATION SUBSYSTEM DESIGN AND FABRICATION (TASK 5)	6-1
6.1	CONSOLIDATION CONVERTER TRANSFORMER	6-2
6.2	GTO AND SCR VOLTAGE RATINGS	6-2
6.3	GTO AND SCR CURRENT RATINGS	6-4
6.4	CONVERTER OUTPUT FILTER	6-4
6.5	CDIF CONTROL SYSTEM	6-4
6.6	HIGH VOLTAGE CONSIDERATIONS	6-5
6.7	BACKUP RESISTIVE CONSOLIDATION	6-7
6.8	MECHANICAL PACKAGING/LAYOUT	6-8
6.9	INVERTER IMPACT ON CURRENT CONSOLIDATION EQUIPMENT	6-8
7.	CDIF TESTING	7-1
7.1	BACKGROUND	7-1
7.1.1	Combustor	7-1
7.1.2	Channel	7-1

7.1.3	Current Controls and Consolidation	7-2
7.2	WORKHORSE POWER TRAIN TESTING (SUBTASK 6.3)	7-2
7.3	OTHER CDIF ACTIVITIES	7-6
7.3.1	Combustor Hardware Activities	7-6
7.3.2	Channel Hardware Activities	7-7
7.3.2.1	Sidewall	7-8
7.3.2.2	Anode	7-8
7.3.2.3	Cathode	7-8
7.3.2.4	Inlet Frame	7-8
7.3.3	Current Controls	7-8
7.3.4	Current Consolidation	7-12
7.3.5	Slag Rejection System Activities	7-12
7.4	TEST PLANS	7-12
8.	MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SUBTASK 1.3)	8-1
8.1	ANALYSIS OF PRECOMBUSTOR HEAT FLUX OSCILLATIONS	8-1
8.2	INVESTIGATION OF CDIF INTERANODE VOLTAGE IRREGULARITIES	8-2
8.2.1	Summary	8-2
8.2.2	Introduction	8-6
8.2.3	Observations	8-6
8.2.4	Possible Causes and Discussion	8-8
8.2.4.1	Corner Joint Deficiencies	8-8
8.2.4.2	Anode Wall Deficiencies	8-9
8.2.4.3	Anode Wall Test Coupons	8-9
8.2.4.4	Moisture Condensation on the Anode Wall	8-10
8.2.4.5	Reflection of Intercathode Voltage Irregularities	8-10
8.2.4.6	Excess Iron Oxide Addition	8-10
8.2.5	Conclusions	8-11
9.	TTIRC AND POC INTEGRATION TASK FORCE ACTIVITIES (TASK 8)	9-1
10.	PLANNED ACTIVITIES	10-1
11.	SUMMARY	11-1
12.	QUARTERLY REPORT DISTRIBUTION LIST	12-1
	APPENDIX A. NOMENCLATURE	A-1

List of Figures

Figure		Page
3-1	1A4 Channel Performance Over the Range of Anticipated Operating Conditions with SOW Western Coal	3-4
3-2	1A4 Channel Performance Over the Range of Anticipated Operating Conditions with SOW Eastern Coal	3-5
3-3	Distinction Between Jy(core) and Jy(ave)	3-6
3-4	1A4 Performance Characteristics at Reference Operating Condition #1: Power	3-8
3-5	1A4 Performance Characteristics at Reference Operating Condition #2: Stress	3-8
3-6	Ratio of Average Current Density to Core Current Density as a Function of Channel Size	3-9
4-1	Baffle Bore Slag Retention Grooves	4-2
4-2	Power Train Alignment	4-3
4-3	Baffle Fabrication Fixture	4-4
4-4	RTV Fixture Plexiglas Panels	4-5
4-5	Combustion Subsystem Manufacturing Schedule	4-6
4-6	HPCS Electrical Isolator	4-11
4-7	Test Electrical Isolator	4-11
4-8	Spool Section Assembly	4-13
4-9	Prototypical Spool Section Panel	4-14
4-10	Installation of Prototypical Panels into Spool Section	4-14
4-11	Spool Installation into CFFF Combustor Module	4-15
4-12	Combustor Operation During LMF4-U Startup	4-17
4-13	Spool Section Heat Flux During LMF4-U Startup	4-18
4-14	Prototypical Panel Heat Flux During LMF4-U Startup	4-19
4-15	Statistical Distribution of Prototypical Panel Heat Flux During LMF4-U Startup	4-20
4-16	Spool Section Heat Flux During 80-Hour Period at CFFF	4-21
4-17	Statistical Distribution of Prototypical Panel Heat Flux for 250-Hour Test	4-22
4-18	Panel Heat Flux Averages and Range During 80-Hour Period at CFFF	4-23
4-19	Prototypical Panel Grooves After 250-Hour Test	4-23
5-1	1A4 Slagging Anode Designs	5-2
5-2	Mark VII Anode Wall with 1A4 Slagging Anodes	5-3
5-3	Mark VII Slagging Anode Test Sequence	5-3
5-4	Mark VII Average Current Density - Test Date 10/11/90	5-4
5-5	Mark VII Average Current Density - Test Date 10/15/90	5-5
5-6	Mark VII Anode Wall Slagging Performance - 10/11/90	5-5
5-7	Mark VII Slagging Performance of the 1A4 Test Anodes - 10/11/90	5-6

5-8	Mark VII Anode Wall Slagging Performance - 10/15/90	5-6
5-9	Mark VII Slagging Performance of Four 1A4 Test Anodes - 10/15/90	5-7
5-10	Post-Test Condition of 1A4 Slagging Anodes	5-7
5-11	Post-Test Condition of 1A4 Slagging Anodes	5-8
5-12	Post-Test Condition of 1A4 Slagging Anodes	5-8
5-13	Comparison of Grain Structure: Pt vs. Zirconia Grain Stabilized Pt (each photo covers 33 x 43 mils, Approx. 100 X)	5-11
5-14	Schematic Temperature Distribution in High Heat Flux Mo Test Peg	5-18
5-15	SEM Photomicrographs of Inner Surface of Water Passage in Mo Specimen from Test 3 at 1000x Magnification	5-19
5-16	1A4 Channel and Diffuser Fabrication Schedule	5-23
5-17	Configuration Control Flow Chart	5-26
5-18	Configuration Control Change Distribution	5-27
5-19	Cathode Wall Fabrication Schedule	5-28
6-1	Consolidation Converter Transformer Secondary Voltage Selection	6-2
6-2	Consolidation Converter Components	6-3
6-3	Alternative Network Connections	6-6
6-4	High Voltage Considerations	6-7
6-5	Anode Side Resistive Network Connection	6-8
6-6	Candidate Floor Plan	6-9
6-7	Candidate Cabinet Layout	6-10
6-8	"Kirk" Key Interlock System	6-11
6-9	Electrical Relationship of an Individual Cathode Consolidation Converter and the CDIF Inverter	6-12
7-1	Typical Streamwise Current Distribution with Current Controls	7-5
7-2	Schematic of 1A4 Style Z-bar Sidewall Test Coupons	7-9
7-3	Schematic of 1A4 Style Anode Wall Test Coupons	7-10
7-4	Schematic of 1A4 Style Cathode Wall Test Coupons	7-10
7-5	Schematic of Second Stage Test Frame Which is Being Constructed Similar to the 1A4 Channel Inlet Frame	7-11
7-6	Current Consolidation Test and Installation Logic	7-12
8-1	Precombustor Transition Thermal Spiking - (90-MATL-5)	8-2
8-2	Effect of Test Duration on the Numbers of Thermal Spikes in the Transition Section	8-4
8-3	Effect of Test Duration on Major Thermal Spike Amplitudes	8-4
8-4	Effect of Lower Transition Heat Effect of Loss Value on Spike Amplitudes	8-5
8-5	Effect of Test Duration on Precombustor Can Heat Loss	8-5
8-6	Interanode Voltage Distribution at the End of the 80-Hour Build Test Series	8-7

8-7	Interanode Voltage Distribution at the End of the 20-Hour Build Test Series	8-7
8-8	Interanode Voltage Distribution in the 16-Hour Build Test Series	8-8
8-9	Map of the 1A4 Type Test Coupon Location in the 1A1 Channel: Forward Region	8-9
8-10	Map of the 1A4 Type Test Coupon Location in the 1A1 Channel: Aft Region	8-10
8-11	1A1 Anode Wall Plumbing: Forward and Aft Cooling Passes	8-11

List of Tables

Table	Page
2-1 MHD ITC Task Objectives	2-2
3-1 Summary of Systems Engineering Analyses	3-2
3-2 Typical 1A4 Power Conditions	3-3
3-3 Typical 1A4 Stress Conditions	3-4
3-4 Comparison of 1A4 to Retrofit and Baseload Studies	3-7
4-1 Comparison of CFFF Conditions to CDIF Conditions	4-15
5-1 Relative Resistance of Metals to Arc Erosion	5-10
5-2 Materials of Construction	5-12
5-3 Cathode Wear Rates	5-12
5-4 Dissolved Oxygen and pH in Power Plant Practice	5-13
5-5 Methods of Dissolved Oxygen and pH Control	5-14
5-6 Corrosion Test Summary	5-16
6-1 Current Consolidation Subsystem Requirements	6-1
7-1 Long Duration Thermal/Electrical Operation	7-3
7-2 CDIF Current Control Diagnostic Testing	7-4
7-3 CDIF Long Duration Continuous Electrical Testing	7-6
7-4 ITC CDIF Test Schedule as of 10/10/90	7-14
8-1 Precombustor Can and Transition Heat Losses for CDIF PC Tests	8-3
9-1 Recommendations for POC Program Integration	9-2

EXECUTIVE SUMMARY

This thirteenth quarterly technical progress report of the MHD Integrated Topping Cycle Project presents the accomplishments during the period August 1, 1990 to October 31, 1990. A summary of the work completed during this reporting period is presented in this Executive Summary.

SYSTEMS ENGINEERING (SECTION 3)

Testing of the High Pressure Cooling Subsystem electrical isolator continued this quarter. As of the end of this reporting period, testing to 1000 psi and 400°F was successfully completed. Duration testing is in progress.

The study on the alignment requirements for the prototypical power train, which will have different anchor points than the workhorse hardware, was completed. The results were reported at the CDR.

Critical Design Review's (CDR's) were held with DOE for the Combustion, High Pressure Cooling, and Channel Subsystems. The Preliminary Design Review (PDR) was held for the Current Consolidation Subsystem.

The integrated manufacturing schedule for the four subsystems was completed this quarter.

COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (SECTION 4)

The Combustion Subsystem design was approved for fabrication at the CDR.

The 250-hour panel design confirmation test was successfully performed at UTSI without any signs of deterioration in performance.

Sign-off of the Combustion Subsystem drawings is in progress.

Work continued on the high temperature electrical isolator.

CHANNEL SUBSYSTEM DESIGN (SECTION 5)

Increased corrosion on CDIF anodes compared to Mark VII at similar operating conditions is postulated to be the result of thicker boundary layers on the 1A1 (CDIF) which can produce larger Faraday arcs. To reduce arc size, a slagging anode design is now proposed for the 1A4, and two configurations are currently being tested in the Mark VII channel. The first test has been completed with good slagging performance and no serious platinum attack at prototypical current density.

Water corrosion tests were performed to establish the optimum water conditions for the POC test and to quantify, where possible, the corrosion rates expected for the water-side materials used. Variations in flow velocity, temperature, and pH were examined along with the use of a corrosion inhibitor.

The results of water corrosion tests determined that the use of an NRC-approved corrosion inhibitor such as CopperTrol or Tolytriazole which is compatible with existing materials should cause no difficulty. None of the materials being contemplated for use in the 1A4 channel exhibited serious water-side corrosion.

The recommended pH range for the water is 6 to 7.5 if molybdenum is used on the sidewall, and 6.7 to 7.5 if tungsten copper is used on the sidewall.

No serious effects were noted using the existing CDIF dissolved oxygen (DO) level of 3.2 to 3.4 ppm. Although a low DO range of 50 to 200 ppb is recommended as being the preferred level, acceptable operating performance is attainable with a range of dissolved oxygen up to 3.5 ppm.

The minimum acceptable resistivity for the deionized water is 500 kohm-cm. There is no maximum acceptable water resistance.

Facilities for fabrication of the 1A4 hardware are in place and are being used to build gas-side elements for the Mark VII and 1A channels. Procedures necessary for the hardware fabrication have been written as

have procedures for inspection and quality control. The channel and diffuser fabrication schedule shows delivery of the hardware to the CDIF in March 1992. The design of the diffuser is complete and assembly is in progress.

CURRENT CONSOLIDATION SUBSYSTEM DESIGN (SECTION 6)

The Preliminary Design Review (PDR) for the Current Consolidation Subsystem was conducted during this quarterly reporting period. The proposed prototypical design for the CDIF is a scaled version of the breadboard subsystem that was successfully tested on the Mark VII at Avco. The design review discussed the breadboard design and how this system will be scaled to meet the requirements for the CDIF.

An investigation of voltage transients appearing on the DC bus of the inverter at the CDIF was carried out. The cause of the transients was identified, and the installation of a simple RC filter from the positive bus to ground greatly reduced both the amplitude and frequency of the transient wave form. Also, it was shown that the spike does not affect any aspect of the proposed current consolidation subsystem design.

CDIF TESTING (SECTION 7)

Confirmation testing continued at the CDIF and consisted of three test series as follows: 1) facility checkout to confirm overall system readiness for a long duration test, 2) long duration thermal/electrical operation, and 3) current control design verification testing. There were a total of 46.6 thermal test hours which resulted in 15.7 power hours.

The results of a diagnostic test series established that the cause of the current control operational problems was a combination of voltage sag and line supply noise. Possible corrective actions being investigated include current control design modifications, filtering of the existing supply voltage, and/or separate supply power. MSE is providing a temporary "clean" supply voltage as an interim solution.

MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SECTION 8)

An evaluation of precombustor heat flux oscillations was performed in order to determine the origin and the general nature of the oscillations. An investigation of CDIF interanode voltage irregularities was performed to determine the cause of the irregularities on the 1A1 workhorse channel.

TTIRC (SECTION 9)

The POC Integration Task Force recommendations were reviewed, approved, ranked in order of importance, and passed on to the DOE.

SCHEDULE

The overall schedule for the ITC project is shown on the following pages.

MHD ITC Project
Revised Schedule Based on 21-month Stretch

MHD ITC Project
Revised Schedule Based on 21-month Stretch (Continued)

1. INTRODUCTION

The Magnetohydrodynamics (MHD) Integrated Topping Cycle (ITC) Project represents the culmination of the proof-of-concept (POC) development stage in the U.S. Department of Energy (DOE) program to advance MHD technology to early commercial development stage utility power applications. The project is a joint effort, combining the skills of three topping cycle component developers: TRW, Avco, and Westinghouse. TRW, the prime contractor and system integrator, is responsible for the 50 thermal megawatt (50 MW_t) slagging coal combustion subsystem. Avco is responsible for the MHD channel subsystem (nozzle, channel, diffuser, and power conditioning circuits), and Westinghouse is responsible for the current consolidation subsystem.

The ITC Project will advance the state-of-the-art in MHD power systems with the design, construction, and integrated testing of 50 MW_t power train components which are prototypical of the equipment that will be used in an early commercial scale MHD utility retrofit. Long duration testing of the integrated power train at the Component Development and Integration Facility (CDIF) in Butte, Montana will be performed, so that by the early 1990's, an engineering data base on the reliability, availability, maintainability and performance of the system will be available to allow scale up of the prototypical designs to the next development level.

Ten tasks comprise the ITC Project.

- Task 1 - Systems Engineering Studies
- Task 2 - 50 MW_t Combustor Design, Fabrication, and Shipment
- Task 3 - 50 MW_t Channel Design, Fabrication, and Shipment
- Task 4 - Diffuser Design, Fabrication, and Shipment
- Task 5 - Power Conditioning Design, Fabrication, and Shipment
- Task 6 - Test Engineering Activities at the CDIF
- Task 7 - Hardware Repair/Replacement
- Task 8 - MHD Technology Transfer/Integration
- Task 9 - Quality Assurance
- Task 10 - Integrated Project Management

This Thirteenth Quarterly Technical Progress Report covers the period August 1, 1990 to October 31, 1990. The report is organized into sections which roughly follow the above task structure. The first section is this introduction. Section 2 contains a concise description of the contract tasks to be performed and their objectives. Section 3 summarizes the systems engineering activities in Subtask 1.1. Sections 4 through 7 summarize progress on the combustion subsystem (Task 2), channel subsystem (Tasks 3 and 4), and current consolidation subsystem (Task 5) for this reporting period, and discuss testing at the CDIF (Subtasks 1.2 and 6.3). Section 8 reports the results of ongoing power train performance analyses, including cold flow modeling studies, which are part of Subtask 1.3. Activities of the Technology Transfer, Integration and Review Committee (TTIRC) are reported in Section 9. Planned activities during the next reporting period are summarized in Section 10. Section 11 is a brief summary of the work performed during the quarter, and Section 12 is the distribution list for this report.

2. PROJECT DESCRIPTION

The overall objective of the project is to design and construct prototypical hardware for an integrated MHD topping cycle, and conduct long duration proof-of-concept tests of the integrated system at the U.S. DOE Component Development and Integration Facility in Butte, Montana. The results of the long duration tests will augment the existing engineering design data base on MHD power train reliability, availability, maintainability, and performance, and will serve as a basis for scaling up the topping cycle design to the next level of development, an early commercial scale power plant retrofit.

The components of the MHD power train to be designed, fabricated, and tested include:

- A slagging coal combustor with a rated capacity of 50 MW thermal input, capable of operation with an Eastern (Illinois #6) or Western (Montana Rosebud) coal,
- A segmented supersonic nozzle,
- A supersonic MHD channel capable of generating at least 1.5 MW of electrical power,
- A segmented supersonic diffuser section to interface the channel with existing facility quench and exhaust systems,
- A complete set of current control circuits for local diagonal current control along the channel, and
- A set of current consolidation circuits to interface the channel with the existing facility inverter.

Specific objectives of the ten contract tasks are shown in Table 2-1. The overall approach to meeting these objectives is to: 1) utilize the design and operational experience gained from workhorse hardware to design and construct prototypical hardware, 2) conduct design verification tests on the prototypical hardware, and 3) integrate and operate the components for 1000 hours as a complete power train at the CDIF. At the current stage of the project, the technical approach is focusing on item (1) above. Critical design reviews have been held for three of the four subsystems of the ITC system and a preliminary design review has been held for the fourth ITC subsystem. Fabrication of prototypical hardware will begin this calendar year. Systems engineering disciplines are ensuring compatibility of each of the prototypical subsystems with the overall topping cycle system as well as with the CDIF where they eventually will be integrated. Finally, the TTIRC is disseminating information on the POC program and airing the major integration issues involved in retrofitting an existing power plant so as to permit utilities, the potential future users of the technology, to assume an active role in the U.S. MHD program.

TABLE 2-1. MHD ITC TASK OBJECTIVES

SYSTEMS ENGINEERING STUDIES (TASK 1)	Perform power train/facility integration activities to ensure compatibility of topping cycle components with the existing test bay at the CDIF
PROTOTYPICAL 50 MW _t COMBUSTOR DESIGN, FABRICATION, AND SHIPMENT (TASK 2)	<p>Define system level requirements and specifications for the integrated topping cycle power train</p> <p>Provide test planning and performance data analysis support for CDIF power train testing</p> <p>Design, fabricate and deliver to the CDIF a prototypical coal-fired combustor for the integrated topping cycle power train</p> <p>Conduct testing in support of the prototypical design effort or to evaluate the risks and benefits of proceeding to the development of an early commercial scale retrofit MHD power plant</p>
PROTOTYPICAL 50 MW _t CHANNEL (TASK 3)	<p>Design, fabricate and deliver to the CDIF a prototypical MHD channel (including the inlet nozzle and diagonal current controls) for the integrated topping cycle power train</p> <p>Conduct testing in support of the prototypical design effort or to evaluate the risks and benefits of proceeding to the development of an early commercial scale retrofit MHD power plant</p>
DIFFUSER (TASK 4)	Design, fabricate and deliver to the CDIF a diffuser section for the integrated topping cycle power train
POWER CONDITIONING AND INVERTER (TASK 5)	Design, fabricate and deliver to the CDIF current consolidation circuits for the prototypical channel
TEST ENGINEERING ACTIVITIES AT THE CDIF (TASK 6)	Provide to CDIF personnel technical direction and guidance for the installation, checkout and testing of CDIF MHD power train components and appropriate auxiliary equipment
HARDWARE REPAIR/REPLACEMENT (TASK 7)	Provide for the repair or replacement of power train components that show excessive wear, are damaged, or fail as a result of operations and testing at the CDIF
CHARTER AND PARTICIPATE IN AN MHD TECHNOLOGY TRANSFER, INTEGRATION AND REVIEW COMMITTEE (TASK 8)	<p>Organize, charter and co-chair a committee that will permit potential users of MHD technology in the private sector to assume an active role in the MHD Program</p> <p>Review and integrate POC program schedules and integration issues and provide for technology transfer to potential future users</p>
QUALITY ASSURANCE (TASK 9)	Prepare and implement a plan to assure that prototypical power train components are manufactured per the approved design
INTEGRATED PROJECT MANAGEMENT (TASK 10)	Provide for overall technical, programmatic and subcontract management for the project

3. SYSTEMS ENGINEERING (TASK 1)

Systems engineering activities related to the power train integration and testing at the CDIF are discussed in this section. These activities comprise Subtask 1.1 of the ITC Project.

A principal objective of the systems engineering task is to focus the program's technical effort so that the subsystems designed and built for the topping cycle not only perform well by themselves, but also perform well when interconnected and integrated into the 50 MW₁ power train at the CDIF. The integrated topping cycle system must be prototypical, and it must be designed to operate at conditions which closely approximate the operating state of a 250 MW₁ retrofit power plant.

To attain these objectives, systems engineering studies are being performed on specific issues as they arise, and systems engineering documentation is being developed and maintained current to provide a consistent basis for the design, fabrication and testing of the prototypical power train. Brief summaries of the status and/or results of investigations into the CDIF integration issues are reported in Section 3.1. This section also addresses the proposed operating conditions for the duration testing of the prototypical power train. The status of the systems engineering documentation for the project is reported in Section 3.2. The follow-up activities to the Critical Design Review (CDR) with DOE are discussed in Section 3.3.

3.1 SYSTEMS ENGINEERING ANALYSIS

Table 3-1 lists the systems engineering analyses performed to date on the ITC project, summarizes the results of the analyses, and presents the current resolution of the issues in terms of how they impact the testing at the CDIF. The technical issues listed in the table were surfaced by the Technology Transfer, Integration and Review Committee (TTIRC) and during the investigation of integrating the prototypical power train into the CDIF. Issues on which studies continued during this reporting period included the following:

- High Pressure Cooling Subsystem (HPCS) Electrical Isolation
- Power Train Anchor Point/Alignment Requirements
- Prototypical Test Conditions
- Reintroduction of Coal Fines

3.1.1 HPCS Electrical Isolation

The initial tests on the polyamide insulator material (Vespel) proved encouraging until the 450°F temperatures were reached when the insulator could no longer hold the pressure (1000 psi). Inspection of the material showed evidence of hydrolysis of the Vespel which led to cracking.

An alternate material, a poly-ether-ether-ketone (PEEK), was then tested successfully up to the full operating temperature and pressure. At the end of the reporting period, duration testing was just starting to obtain 50 hours of operation at 400°F and 1000 psi. Pending successful completion of the duration testing, the electrical isolator material evaluation phase will be successfully completed.

Additional details on the electrical isolator testing are contained in Section 4.2.2 of this report.

3.1.2 Power Train Alignment

At the end of the last quarter, measurements were being taken to understand the allowable channel skew about the magnet centerline and the allowable misalignment in relation to axial displacement within the magnet bore. These measurements were completed and reported at the System wrap-up at the end of the Channel CDR.

Additionally, the problem of having to rotate the combustor each time the channel was installed in order to complete the channel alignment was addressed and recommendations made to alleviate the problem. The recommendations were tried during subsequent channel installations and found to correct the problem. The combustor has since been secured to the stand as it will not require rotation now that the channel installation

TABLE 3-1. SUMMARY OF SYSTEMS ENGINEERING ANALYSES

Issue	Analysis Summary	Resolution
Oxidant Preheat	Does vitiated air as currently used at the CDIF sufficiently simulate preheated oxygen enriched air which would be used in a retrofit?	Analytical study demonstrated that preheated oxygen enriched air can be simulated by the use of an oil-fired vitiator. Additional oxygen is required in vitiator to combust fuel oil.
Oxidant Composition	Oxidant for the second stage of a retrofit plant has been proposed to be 40% oxygen enriched air preheated to 1200°F.	Higher oxygen enrichment levels are required during POC testing relative to projected retrofit operation to account for the use of an oil-fired vitiator, room temperature secondary oxidizer, higher coal moisture (8% vs. 5%), higher throat conductivity requirement (9.0 vs. 7.0 mho/m) and higher combustor heat losses (7.0% vs. 5-6%).
Prototypical Test Conditions	Define test conditions for CDIF testing that are prototypical of a retrofit operation.	Reference operating conditions have been defined for both Western and Eastern coal. Actual duration test conditions will be determined following Design Verification Testing.
Combustor Coolant Temperature (*)	The compatibility of combustor cooling water with boiler feed water was evaluated.	For cooling water to be efficiently used as boiler feed water, temperature exiting combustor should exceed 450°F. Therefore, the combustor will be designed for 450°F cooling.
Electrical Isolation	High Pressure Cooling Water Subsystem	High temperature isolation is the baseline approach.
	Slag Rejector	Studies of the electrical isolation of the slag rejection system have been completed.
Seed Material	Seed material can be regenerated to formate at a lower cost than to carbonate. Can formate be used as seed?	Formate has higher theoretical performance than carbonate, but is not available commercially. Some testing will be performed with dry or aqueous KCOOH using regenerated formate. Baseline will remain dry carbonate.
Coal System (*)	Fine coal may enhance performance in terms of carbon utilization and will simplify operation at the CDIF.	Coal fines were tested on the workhorse hardware; The CDIF system will be modified to re-introduce the coal fines that the bag house collects. This will have an adverse effect on slag recovery.
	Coal flow at the CDIF is not controllable in the ranges requested for POC testing.	The coal system was tested and was modified to improve control and measurement by improvement of the flow control valve operation.
	Coal grind size affects slag recovery, and CDIF grinder does not supply correct coal grind to achieve >60% slag recovery (SOW requirement). Major cost impact to replace grinder.	Theoretical grind size to achieve SOW requirement was defined, and tests are planned with classified coal to demonstrate >60% slag recovery. After confirmation, duration tests will be run with out-of-spec coal from existing coal system at reduced recovery.
Magnet	Magnet is a critical piece of hardware. Its failure could result in long delays in CDIF test program.	Spare coils were recommended; a dry (Halon) fire control system is recommended for the magnet power supply.
Startup/Shutdown	The fast starts and stops that are currently performed at the CDIF are very stressful on the power train hardware.	Reduced stress startup and shutdown procedures are being developed.
Oxygen Storage (*)	There is insufficient oxygen capacity at the CDIF to perform more than 8 hours of testing more than once a week.	Additional temporary oxygen storage was installed at the CDIF.
Power Train Anchor Point (*)	Stresses due to thermal growth of the power train are applied at different points, depending on the anchor point of the power train.	The anchor point will be at the slagging stage/slag tank interface.
	Alignment of combustor/channel requires new procedures due to fixed anchor point and higher cooling water temperature.	Study completed to determine channel alignment requirements. Procedures reported at CDR.
(*) Indicates a change from the previous quarterly report, or a study in progress.		Rev. 11/27/90

procedures have been implemented. Additional details on the power train alignment procedures are contained in Section 4.1.2 of this report.

3.1.3 Rationale for Proposed 1A4 Operating Conditions

3.1.3.1 Summary

A survey of previous retrofit and baseload MHD power plant studies was made to demonstrate the rationale for a "two-tier" Proof-of-Concept test plan. The required 1.5 MW_e will be demonstrated at generator operating conditions typical of the 1A1 workhorse tests. Prototypical electrical stresses, however, must be demonstrated at a lower power than that of the 1A4 "power" condition. The basis for prototypical "stress" conditions comes from comparisons with ECAS, ETF, APT, RRDB, Scholz and Corette retrofit plants, and Gilbert/Commonwealth studies.

3.1.3.2 Introduction

The efficiency of generators such as the 1A4 and the 1A1 are not as high as the baseload MHD generators due to the large surface loss effects at their small scales. The purpose of the Proof-of-Concept generator is to demonstrate lifetime and reliability. Table 3-2 summarizes the predicted performance of the 1A4 under typical "power" operating conditions for both SOW Western and Eastern coals. A conscious decision was made at the beginning of the ITC program to use the existing 3 Tesla iron core magnet at the CDIF. This decision was based primarily on cost. As a result of the lower field of this magnet, one cannot simultaneously demonstrate 1.5 MW_e and stresses representative of baseload power plants at a single power train operating condition. Because of this, a "two-tier," i.e., stress/power proposal is suggested for the ITC Proof-of-Concept testing. The bulk of the testing would occur at "stress" conditions with intermittent excursions to "power" conditions to demonstrate the ability of the 1A4 to produce 1.5 MW_e. Eight hundred of the required 1000 test hours would be conducted with SOW Rosebud coal; the balance would be achieved with SOW Illinois No. 6 coal. Table 3-3 summarizes the proposed test parameters for the POC "prototypical stress" condition. Figure 3-1 shows the predicted "power" and "stress" conditions for the 1A4 with SOW Rosebud coal. Similar characteristics, based on SOW Illinois No. 6 coal, are shown in Figure 3-2.

TABLE 3-2. TYPICAL 1A4 POWER CONDITIONS

		Western Coal	Eastern Coal
Combustor Pressure*	(atm)	5.71	5.61
Stoichiometry	(-)	0.90	0.88
N/O	(-)	0.70	0.78
Seed Fraction	(%K)	1.70	1.70
Channel Performance			
Magnetic Field	(T)	2.94	2.94
Hall Voltage	(kV)	6.13	6.08
Load Current	(A)	275	300
Output Power	(MWe)	1.69	1.82
Channel Stresses			
Peak Hall Field	(kV/m)	-2.06	-2.02
Peak Jy(core)	(A/cm ²)	-1.02	-1.08
Peak Jy(ave)	(A/cm ²)	-0.80	-0.85

*Note: Pressure changes are due to mass flow rate changes required to maintain a constant thermal input as the N/O ratio is varied.

TABLE 3-3. TYPICAL 1A4 STRESS CONDITIONS

		Western Coal	Eastern Coal
Combustor Pressure*	(atm)	6.06	5.93
Stoichiometry	(-)	0.90	0.88
N/O	(-)	0.84	0.92
Seed Fraction	(%K)	1.70	1.70
Channel Performance			
Magnetic Field	(T)	2.94	2.94
Hall Voltage	(kV)	6.23	5.97
Load Current	(A)	160	168
Output Power	(MW _e)	1.00	1.00
Channel Stresses			
Peak Hall Field	(kV/m)	-2.06	-1.98
Peak Jy(core)	(A/cm ²)	-0.79	-0.81
Peak Jy(ave)	(A/cm ²)	-0.61	-0.62

*Note: Pressure changes are due to mass flow rate changes required to maintain a constant thermal input as the N/O ratio is varied.

Figure 3-1. 1A4 Channel Performance Over the Range of Anticipated Operating Conditions with SOW Western Coal

Figure 3-2. 1A4 Channel Performance Over the Range of Anticipated Operating Conditions with SOW Eastern Coal

3.1.3.3 Definition of "Prototypical" Conditions

A comparison of predicted 1A4 performance and that predicted for conceptual designs of Retrofit plants and Baseload plants will be made. Before making this comparison, it is helpful to define "prototypical" stresses as used for this design.

$E_x = 2.0$ to 2.5 kV/m

$J_y(\text{core}) = 0.75$ to 0.80 A/cm²

Hall Parameter, $\beta = 4.0$

Heat Flux = 200 to 300 W/cm²

These were determined from a survey of the larger baseload and conceptual plant studies. It is also useful to differentiate between "average" and "core" transverse current density. The average current density is simply the total electrode current divided by the electrode surface area (electrode pitch x width). On the other hand, the core current density is the current density in the core flow region of the channel. The distinction between the two current densities is shown in Figure 3-3. Boundary layers in large MHD channels are small when compared to channel dimensions. For that reason, there is little difference between average and core current density in large MHD channels (it is all effectively core). Therefore, to operate the 1A4 at a current density equivalent to that of baseload plants requires that the core current density in the baseload channels, not the average transverse current density, be matched. This necessarily results in a lower average current density in a channel the size of the 1A4 (with its relatively large boundary layers), than the average current density in a baseload generator. It does not mean that the electrodes are operating at a lower current density, but that because of boundary layer effects at the sidewalls, only a fraction (roughly 80%) of each electrode is active.

Figure 3-3. Distinction Between $J_y(\text{core})$ and $J_y(\text{ave})$

3.1.3.4 Comparison of 1A4 to Retrofit and Baseload Studies

Comparisons of the 1A4 channel with channel designs used in previous retrofit and baseload plant studies, including the Corette retrofit plant ($\text{Power}_{\text{MHD}} = 28 \text{ MW}_e$); the Avco 200 MW_e Advanced Power Train ($\text{Power}_{\text{MHD}} = 85 \text{ MW}_e$) and the Avco 500 MW_e APT Baseload power plant ($\text{Power}_{\text{MHD}} = 230 \text{ MW}_e$), are made in Table 3-4 (based on References 3-1 through 3-7). This table makes additional comparisons with ECAS, ETF, Retrofit Reference Design Basis (RRDB), Scholz and Gilbert/Commonwealth conceptual studies. Figures 3-4 and 3-5 show the comparison between parameters (for Western coal) at power and stress conditions.

Over the "power" operating range shown in Figures 3-1 and 3-2, the transverse current density is higher for the 1A4 than for the majority of the baseload plants with which it is compared. At the "stress" operating range shown in the same figures, however, the transverse current density is comparable to the baseload power plants. At either power or stress conditions, the current density of the 1A4 is comparable to that of the 1A1. Figure 3-6 is a plot of the ratio of $J_y(\text{ave})$ to $J_y(\text{core})$ as a function of MHD channel size (output power). This figure was used to estimate the core or average transverse current densities when they were unavailable.

3.1.3.5 Conclusions

Several important conclusions supporting the "two-tier" Proof-of-Concept test plan are as follows:

- 1) A demonstration of 1.5 MW_e in the 1A4 requires a current density on the order of previous workhorse testing (i.e., $J_y(\text{ave}) = 0.8 \text{ A/cm}^2$)
- 2) The core, not the average, current density should be used as a basis of comparison between the 1A4 and retrofit and baseload studies

TABLE 3-4. COMPARISON OF 1A4 TO RETROFIT AND BASELOAD STUDIES

	L (in)	V _{hall} (KV)	P _{hd} (MHe)	S _{c, mid} (atmos/in)	U _{c, mid} (in/s)	B _{hd} (T)	S(UB)/2 (MW/m)	Ex, max (KV/m)	E _{rector} (KV/m)	J _{yve} (A/cm ²)	J _{ycore} (A/cm ²)	Beta (-)	Q _{max} (W/cm ²)	Notes
1A4 at Power Conditions	4.35	6.13	1.69	6.6	1560	2.9	139	-2.1	3.1	-0.80	-1.02	2.5	240	1
1A4 at Stress Conditions	4.35	6.23	1.00	4.4	1645	2.9	103	-2.1	3.1	-0.61	-0.79	2.6	235	1
1A1 at Power Conditions	4.35	6.18	1.22	—	—	2.9	—	-2.1	2.8	-0.81	-1.03	—	—	2
1A1 at Stress Conditions	4.35	6.00	0.84	—	—	2.9	—	-2.1	2.7	-0.62	-0.80	—	—	3
Corette Retrofit (MDC)	11.00	17.50	28.00	5.5	995	4.5	110	-2.3	4.6	-0.68	-0.77	2.8	217	—
200 MW APT (Avco)	10.00	22.10	85.70	5.4	1033	4.5	112	-2.6	4.6	-0.73	-0.76	4.0	316	—
500 MW Base-load APT (Avco)	16.00	28.50	230.00	4.8	1009	4.5	92	-2.1	4.1	-0.69	-0.72	3.7	394	—
ELAS (phase II, GE)	27.00	43.03	1452.00	4.9	757	5.5	85	-2.7	4.2	-0.73	-0.73	4.0	—	4
ERT (GE)	9.00	—	35.50	—	—	5.8	—	-2.5	—	-0.60	-0.65	4.4	—	4, 5
RUB	—	20.00	—	—	—	—	—	-2.5	—	-1.00	—	4.0	300	6, 7, 8
Scholz Retrofit (Westinghouse)	—	—	25.30	—	—	6.4	—	-2.7	—	-0.60	-0.67	4.0	—	8, 9

Gilbert/Commonwealth Studies:

Advanced Direct Fired MHD
MHD w/Sep. Fired Air Heater
O₂ Enriched MHD

Definitions:

- (1) L = Channel Length
- (2) V_{hall} = Hall Voltage
- (3) P_{hd} = Gross MHD power
- (4) S_{hd} = Mid-channel conductivity
- (5) U_{c, mid} = Core fluid velocity at mid-channel
- (6) B_{hd} = Magnetic field strength at mid-channel
- (7) S(UB)/2 = Power density
- (8) Ex, max = Maximum value of the Axial Electric Field
- (9) Ey, max = Maximum value of the Transverse Electric Field
- (10) J_{yve} = Maximum value of the Average Transverse Current Density
- (11) J_{ycore} = Maximum value of the Core Transverse Current Density
- (12) Beta = Maximum value of the Hall Parameter
- (13) Q_{max} = Maximum value of Heat Flux (quoted at channel inlet)

Notes:

- (1) Critical Design Review Values
- (2) Experimental results based on 90-CC-4, condition 11
- (3) Experimental results based on 90-WM-6, condition 2
- (4) J_{y(core)} was published. J_{y(ave)} was estimated from Figure 6.
- (5) ERT is based on 2500 F air preheat
- (6) RUB Hall Voltage is a maximum value
- (7) RUB J_y was chosen by surveying base-load plants and the 1M4 design at its Preliminary Design Review value. A value more in keeping with the 1M4 at its Critical Design Review (stress) value is recommended.
- (8) J_y definition was not specified; average has been assumed. If applicable, J_{y(core)} was estimated from Figure 6.
- (9) Assumes maximum value of B-field occurs at mid-channel

PDS-41

Figure 3-4. 1A4 Performance Characteristics at Reference Operating Condition #1: Power

Figure 3-5. 1A4 Performance Characteristics at Reference Operating Condition #2: Stress

Figure 3-6. Ratio of Average Current Density to Core Current Density as a Function of Channel Size

3) Following are prototypical stress levels for the 1A4:

$$J_y(\text{ave}) = 0.6 \text{ A/cm}^2$$

$$J_y(\text{core}) = 0.8 \text{ A/cm}^2$$

$$E_x = 2.1 \text{ kV/m}$$

The only way that both power and stress conditions can be demonstrated is with a two-tier test plan.

3.1.4 Reintroduction of Coal Fines into the Coal System at the CDIF

The existing coal pulverizing system at the CDIF rejects approximately 25% of the product to the baghouse. The rejected coal, referred to as coal fines, is generally of a very fine coal grind size (80% less than 500 mesh). Presently this coal is removed from the baghouse and disposed of in ponds which are periodically cleaned. A concern was raised that during the winter months the ponds would freeze, and it would be difficult, if not impossible, to clean them out. Therefore, the ponds holding capacity could limit test operations if they could not be cleaned during the winter months. One proposed solution was to reintroduce the coal fines back into the pulverized coal storage vessels and, hence, burn the coal in the combustor. A single test was performed utilizing a simulation of this approach during 1989. The test results indicated that the combustion heat loss was slightly higher, the power output was slightly lower, and the slag recovery was significantly lower as a result of the overall finer coal grind size. Additional testing should be performed to confirm these results prior to incorporating the permanent equipment required in order to reintroduce the coal fines into the coal feed system. These tests are scheduled for April/May 1991. Pending the results of these tests, the current plan is to install a permanent system during FY 1991.

3.2 SYSTEM/SUBSYSTEM DOCUMENTATION

Requirements, technical criteria, specifications and interfaces for the power train hardware are being documented to insure that Statement of Work requirements are met and that the subsystems designed and built for the power train are compatible with each other and with the test facility at the CDIF.

3.2.1 Subsystem Requirements

In support of the PDR, the Current Consolidation Subsystem Requirements were updated. The main changes from the previous version were the removal of the potential defining converter and the completion of the definition of the current per circuit and the output ripple current. These requirements were presented at the PDR and will be updated per the review comments for the CDR which is scheduled for the end of the year.

3.2.2 Interface Documentation

The interfaces for the Channel Subsystem were completed to support the CDR. The High Pressure Cooling Subsystem interfaces were updated to reflect the latest information. These interfaces can only be finalized after the design of the cooling assemblies is completed. This is presently scheduled for early in 1991.

The initial cut at the current consolidation interfaces was also completed and reviewed at the PDR. These interfaces will be completed and finalized prior to the CDR.

3.2.3 Test Plan

The test plan which covers all of the installation and checkout tests for the power train at the CDIF was reviewed at the CDR. An action item was assigned to update the test plan per the CDR comments. This was started late in this quarter and will be completed by the middle of November. A copy of the plan will then be sent to DOE as well as to all of the component developers and MSE for a detailed review. Although the testing is not scheduled to start until 1992, the test plan will be updated to be consistent with the latest master schedule and test logic.

3.3 CDR FOLLOW-UP

During this quarter, the CDR for the Combustion Subsystem, the High Pressure Cooling Subsystem, and the Channel Subsystem was held. Action items were assigned at the meetings and responses to the action items were initiated. A detailed schedule for responding to the action items was sent to DOE. Most of the items will be completed in November but the Facility Impact Report update will not be completed until mid-January.

REFERENCES FOR SECTION 3

- 3-1. MHD ITC Channel Subsystem CDR Data Package, Avco Research Laboratory, Inc., August 16, 1990.
- 3-2. Preliminary Test Report, "90-CC-4, Condition 11," MSE Inc., August 30, 1990.
- 3-3. Preliminary Test Report, "90-MATL-6, Condition 2," MSE Inc., September 20, 1990.
- 3-4. Summary of Internal Avco ECAS, Phase Two Calculations, "Oxygen Enrichment Studies," Part I, 1978.
- 3-5. Avco Everett Research Laboratory, Inc., "Engineering Test Facility (ETF) Conceptual Design," Final Report, Part 1, June 1978.
- 3-6. Viewgraph of RRDB Prototypical Conditions Provided by TTIRC Committee Member Bruce Pote.
- 3-7. Correspondence from Richard Weinstein (Gilbert/Commonwealth) to Edwin Schmitt (Avco), dated October 16, 1990.

4. COMBUSTION SUBSYSTEM DESIGN AND FABRICATION (TASK 2)

Task 2 combustion subsystem design support engineering and prototypical design activities are discussed in this section. Three subtasks comprise Task 2 of the ITC project: Subtask 2.1, prototypical combustor design; Subtask 2.2, prototypical combustor fabrication and assembly; and Subtask 2.3, prototypical combustor shipment.

During this quarterly reporting period, the efforts were concentrated on Subtasks 2.1 and 2.2. The 2.1 subtask encompasses design support engineering and testing, as well as the actual design of prototypical combustor hardware, and procurement specification development for the high pressure cooling subsystem (HPCS). The 2.2 subtask encompasses the combustor and HPCS fabrication and assembly, as well as the combustor hot fire design verification testing (DVT) at TRW.

Subtask 2.1 was originally comprised of five elements:

- Subtask 2.1.1, Design confirmation testing at TRW. This subtask has been completed and the results have been reported.
- Subtask 2.1.2, Wall construction evaluations. Also completed and the results reported.
- Subtask 2.1.3, Design of prototypical combustor.
- Subtask 2.1.4, Low pressure oxidant second stage testing and design. This subtask was deleted from the program.
- Subtask 2.1.5, 20 MW_t combustor/channel characterization. Also completed and the results reported.

Subtask 2.2 includes the following elements:

- Subtask 2.2.1, Component fabrication and assembly.
- Subtask 2.2.2, Hot fire DVT testing at TRW.

Section 4.1 titled Combustion Subsystem Design Activities, Section 4.2 titled High Pressure Cooling Subsystem Design, and Section 4.3 titled Prototypical Panel Confirmation Testing include elements of Subtask 2.1.3.

4.1 COMBUSTION SUBSYSTEM DESIGN ACTIVITIES (SUBTASK 2.1.3)

As part of the combustion subsystem design development, the following activities occurred during this reporting period:

- Prototypical combustor detail drawings are in the signature approval cycle and will be released in November and December.
- The Combustor Critical Design Review (CDR) with the Department of Energy was held September 8 and 9; the design was approved for fabrication.
- Responses to CDR action items were submitted as discussed in Section 4.1.1 below.
- A final CDR Data Package and Design Report are being prepared.
- An ITC Power Train Alignment procedure was developed and is described in Section 4.1.2.
- Manufacturing development activities continued and are described in Section 4.1.3.

4.1.1 Critical Design Review and Action Items

The prototypical combustor design was reviewed by DOE and approved for fabrication. Several design inquiries were made in the form of action items. These responses have been submitted and no unresolved combustor design issues remain at this time. However, some manufacturing development continues and these efforts are described in Section 4.1.3. The design issues which have been closed out include:

O-Ring Evaluation: The prototypical combustor flanges will be sealed with Viton o-rings as presented at the CDR. Information supporting this selection was contained in the Design Report. Viton o-rings have been tested in-house for 750 hours at 450°F without significant loss of properties.

Baffle Design: The baffle bore was redesigned as shown in Figure 4-1 to provide a better slag retention geometry. Due to questions at the CDR about the manufacturability of the baffle, a manufacturing sequence was also developed. The baffle manufacturing sequence is discussed in Section 4.1.3.

Inconel Cladding in Precombustor: The use of Inconel in the precombustor was confirmed and justified. While the slagging stage has a reducing atmosphere in general, the precombustor is an oxidizing region and Inconel 625 is well suited for this environment. The method of applying Inconel cladding to precombustor elements is the focus of the manufacturing efforts described in Section 4.1.3.

Power Train Alignment: Since the power train anchor point is the slagging stage, a procedure for aligning the MHD channel to the magnet using the slagging stage as an anchor was developed. The procedure is described in Section 4.1.2.

4.1.2 Power Train Alignment Procedure

The alignment procedure for the MHD Power Train was presented at the Channel CDR. In brief, the combustor will be the power train anchor point and will be bolted to the combustor stand. The initial combustor alignment will account for thermal growth during operation to optimize alignment. The fixed combustor becomes an additional reference point for channel alignment. The initial channel alignment is described in Figure 4-2 (after which time the combustor is locked in place). Using this technique, the channel has been removed and reinstalled to its proper location without adjustment of the combustor location.

Figure 4-1. Baffle Bore Slag Retention Grooves

METHOD USED FOR PROVIDING CHANNEL ALIGNMENT PARALLEL TO MONUMENTS

- 1) CHANNEL ATTACHED TO STRONGBACK
- 2) STRONGBACK ATTACHED TO CHAIN HOISTS
- 3) CHAIN HOISTS ATTACHED TO TROLLEY ON BEAM
- 4) PLUMB BOB'S LOCATED ON CHANNEL FLANGES ARE
PARALLEL BY ROTATING COMBUSTOR ON STAND PLATTEN.

ASSUMPTIONS FOR PARALLEL ALIGNMENT

- A) BEAM IS PARALLEL TO MONUMENTS
- B) CHANNEL FLANGES ARE PARALLEL
- C) CHANNEL IS STRAIGHT WRT TO FLANGES
- D) CHANNEL IS PARALLEL TO STRONGBACK (NO SIDE LOADS)
- E) MAGNET IS PARALLEL TO MONUMENTS

Figure 4-2. Power Train Alignment

4.1.3 Manufacturing Development Activities

A manufacturing sequence for the prototypical baffle was developed in response to a CDR action item. The key element is the use of a rigid fixture to which the baffle plate is attached during machining, welding, and heat treatment. The fixture, as shown in Figure 4-3, will control the flatness of the plate during manufacturing.

Two manufacturing options are being considered for the precombustor Inconel clad gas-side surfaces. The first option, explosively bonded cladding, has been demonstrated and can be used if necessary. The second option is to use an Inconel 625 weld overlay. Samples of this commercial process are being prepared to determine if it will meet hardware requirements. These evaluations will be completed in December. Preliminary tests have also been performed on a chromium carbide coating, Sermatech GG-CC-100. In these tests, this coating showed good adhesion strength. This material can be further tested if necessary.

Another area of manufacturing development is the brazed liners of the second stage copper frames. Braze alloys and braze cycle parameters are being optimized to reduce voids and porosity formation. This work will be completed in November.

Development of the technique for filling the gap between the cooling panels and the pressure shell with RTV is also in progress. A full-scale plexiglas model of the shell installation was constructed. The model simulates a region of three panels in the shell, covering a total area of 18 X 36 inches. The three panels, shown in Figure 4-4, are 18 X 12 inches (same as prototypical) and have tabs to set the proper installation gap. Initial tests have been performed. The gap has been successfully filled with RTV by pulling a vacuum in the installation gap while pouring the RTV. Final tests and a written procedure will be completed in December.

Figure 4-3. Baffle Fabrication Fixture

Figure 4-4. RTV Fixture Plexiglas Panels

4.1.4 Manufacturing Planning

Drawing releases for the Precombustor and Slagging Stage are scheduled for November. Pre-release detail drawings have been submitted to candidate vendors for review, comment, and budgetary estimates. Procedures for welding and in-process testing are being finalized. Candidate vendors will be performing weld evaluation coupons to qualify for prototypical hardware. The formal RFQ for the prototypical components will be submitted in November with released procedures and drawings.

The manufacturing schedule for the Prototypical Combustion Subsystem hardware is presented in Figure 4-5. Procurement for the long lead raw stock for the second stage has been completed. Long lead material items for the slagging stage have been ordered (two necessary forgings were identified). Sources for the shell and panel materials have been identified.

4.2 HIGH PRESSURE COOLING SUBSYSTEM DESIGN (SUBTASK 2.1.3)

During this reporting period, the following tasks were performed as a part of the High Pressure Cooling Subsystem (HPCS) design effort:

- A Request for Proposals (RFP) was released to eight prospective vendors. Of the eight, three vendors indicated that they would bid on the HPCS.
- At the end of this reporting period, one vendor (Bethlehem Corp.) had submitted a proposal. The two other vendors (Foster Wheeler and Dyna-Therm Corp.) had requested proposal due date extensions to mid-November.
- Primarily due to budgetary concerns, a working group was established to assess the impact of using the existing CDIF PCW cooling system to cool the prototypical combustion subsystem hardware.

Figure 4-5. Combustion Subsystem Manufacturing Schedule (continued)

Figure 4-5. Combustion Subsystem Manufacturing Schedule (continued)

Figure 4-5. Combustion Subsystem Manufacturing Schedule (continued)

- Electrical isolator testing was continued. Tests were successfully conducted to 400°F with the "PEEK" candidate insulating material.

4.2.1 HPCS Procurement

At the CDR in September 1990, the DOE requested that TRW assess the impact of dropping the HPCS and cooling the prototypical combustion subsystem with the existing cooling water systems at the CDIF. As a result of this request, TRW established a working group with representatives from the CDIF and TRW, and participation from Avco, ANL and a water treatment industry representative. The goal of the group is to determine what modifications (if any) to the PCW system would be required, and to provide cost and schedule estimates for the modifications. In addition, the group will also consider the option of using a low pressure, stand-alone cooling skid to cool the Combustion Subsystem, rather than making changes to the existing PCW system.

One of the primary concerns of the working group is compatibility of water chemistry. The Combustion Subsystem will probably require control of both pH and dissolved oxygen to prevent corrosion of the low alloy steel cooling panels. Since the existing CDIF PCW system does not utilize water chemistry control, it may require some modifications to cool the POC hardware. In addition, it has yet to be determined if the Combustion Subsystem, Channel Subsystem, magnet, and other systems supplied by the PCW can all utilize a common water treatment approach. It may be necessary to consider modifying the existing PCW system to provide two separate closed loop systems, each with different water chemistry approaches. Obviously, this type of modification will be very costly, with the expense perhaps approaching that of the HPCS itself.

The working group is currently making progress in addressing these and other issues, and will prepare a draft report by 15 December 1990, with a final report delivered to the DOE by 21 December 1990.

4.2.2 Electrical Isolator Testing

Tests on the high temperature, high pressure electrical isolator were continued during this reporting period. As previously reported, one of the primary goals of these tests is to identify an insulating material which maintains both mechanical and electrical integrity in the high temperature water environment. For reference, the prototype isolator design and the test isolator are shown in Figures 4-6 and 4-7, respectively. The isolator testing is scheduled for completion in mid-November, and a complete report on the test results will be presented in the next quarterly report. The test results to date are briefly summarized in the following paragraphs.

The first insulating material tested was the polyimide Vespel (produced by DuPont). The isolator mechanical integrity was verified by a hydrostatic proof test to 1800 psi with no leaks. At room temperature, up to 3000 V was applied to the isolator, with measured leakage current close to the theoretical predictions. Since the test isolator is one-third the length of the actual isolator, this test is equivalent to 9000 V on the actual isolator. The isolator was then tested to 250°F and 600 psi. No leaks were noted, however, the overall resistivity of the water was found to rapidly degrade with temperature. The isolator was then heated to 450°F and slowly pressurized to 1000 psi, at which point a leak was noted. Subsequent disassembly and inspection revealed cracks on the high stress I.D. region of the Vespel insulating plates. The suspected cause of the cracks is hydrolysis, and subsequent discussions with DuPont representatives supported this theory.

The second candidate material to be tested was a PEEK thermoplastic material, Vitrex 450GL20. The results with this material have been much more encouraging. At the end of this reporting period, a set of tests has been successfully completed at temperatures up to 400°F and 1000 psig. A total of 9 hours of operation at 400°F have been accumulated. Disassembly and inspection of the PEEK plates have not revealed any detrimental effects to the material. The water resistivity is still observed to decrease rapidly with temperature. Indications are that the effect is not driven by PEEK impurities introduced in the closed system, but is due to disassociation of the water itself ($H_2O \rightarrow H^+ + OH^-$).

Figure 4-6. HPCS Electrical Isolator

Figure 4-7. Test Electrical Isolator

During the next reporting period, a set of tests will be conducted to accumulate 50 hours of operation at 400°F and 1000 psig on the test isolator, followed by limited testing at 450°F and 1000 psig. These tests should validate the PEEK as a material for the prototypical isolator. In addition, a literature search will be made to further investigate the effect of temperature on water resistivity.

4.3 PROTOTYPICAL PANEL CONFIRMATION TESTING (SUBTASK 2.1.3)

The panel confirmation test was performed in the University of Tennessee Space Institute's Coal Fired Flow Facility (CFFF). The test was accomplished with the TRW prototypical spool section installed in the CFFF upstream annular combustor section. The long duration, Proof-of-Concept (POC) tests being conducted at the CFFF facility provided an excellent opportunity to test the prototypical panels and shell penetrations in the spool section under coal-fired conditions.

The spool section tested at CFFF consisted of 19 panels mounted to the inside of a stainless steel pressure shell as shown in Figure 4-8. Seventeen of these panels are steel or stainless steel test panels which were used in previous testing at Avco. These panels are mounted to the pressure shell with four hanger screws, and the cooling water tubes penetrate the shell through Swagelok fittings. The two prototypical-type panels are 0.9 inches thick, 12 inches long, and approximately 10 inches wide, as shown in Figure 4-9. They are fabricated from low-alloy steel ASTM A-387, Grade 11. These two panels are curved to match the combustor diameter and replace seven original test panels in a reworked region of the spool shell. Each prototypical panel has one shell penetration; one panel has a welded penetration, the other has a bolted penetration. These two configurations are shown installed in the shell in Figure 4-10.

The filler material in the panel to shell gap is pourable silicone rubber (RTV31), except that a 1/16-inch layer of silicone rubber sponge sheet was attached inside the shell before pouring. This material is not necessary if room temperature cooling water is used for the spool piece, but if 450°F cooling water were used, the foam is necessary to relieve the stresses due to the expansion of the silicone rubber. Although testing high temperature water was not possible during this test, it is necessary to check out the behavior of the foam for long duration.

The CFFF upstream combustor operates on coal and oil, which is burned with oxygen-enriched air to produce typical MHD plasma temperatures of 4900°F. The facility operates with 100% slag carry over, and the potassium seed (K_2CO_3) is mixed with the coal prior to injection. The combustion gases are ducted to extensive seed capture and scrubbing equipment in the downstream section, which is the primary focus of the CFFF facility.

The nominal upstream operating conditions for the LMF4-U test were: 19 MW_t (11 MW_t Illinois No. 6 coal and 8 MW_t oil), $\Phi=0.85$, N/O = 1.00 (by weight), and a K₂/S ratio of 1.1. The conditions at CFFF are compared to nominal CDIF operating conditions in Table 4-1.

Confirmation of the prototypical panel design was ultimately determined by the survivability of the prototypical-type panels in a representative combustion environment, but a further objective was to observe several other factors. Erosion and corrosion rates of panel surfaces, evidence of plastic deformation, and panel slag retention characteristics were observed. The performance of the panel gap filler materials was also observed for prevention of slag migration behind panels.

4.3.1 Test Preparations

The spool section was installed in the CFFF upstream annular combustor section as shown in Figure 4-11. Since the annular section had an inside diameter of 21.25 inches, the spool inside diameter of 23.16 inches had to be adapted with two transition rings.

Figure 4-9. Prototypical Spool Section Panel

Figure 4-10. Installation of Prototypical Panels into Spool Section

Figure 4-11. Spool Installation into CFFF Combustor Module

TABLE 4-1. COMPARISON OF CFFF CONDITIONS TO CDIF CONDITIONS

CFFF Conditions	CDIF Conditions
20 MW _t Thermal Input	50 MW _t Thermal Input
Eastern Coal	Western Coal
3% Sulfur, 4% H ₂ O	1% Sulfur, 5% H ₂ O
Phi = 0.85	Phi 1 = 0.55
N/O Molar = 1.20	N/O Molar = 1.15
T _{gas} = 4800°F (in annular combustor)	T _{gas} = 4000°F (air inlet region)
Plug Velocity = 50 ft/sec	Plug Velocity = 50 ft/sec
Tangential Velocity Negligible	Tangential Velocity = 300 ft/sec
Pressure = 65 psia	Pressure = 85 psia

Water chemistry controls were installed in the cooling tower to control calcium levels and the pH of the facility water. The prototypical panels would run with higher water-side metal temperatures than typical CFFF hardware, and scaling could present a problem over a long duration test. The water pH level was controlled between 7.3 and 7.7, and conductivity was held below 400 $\mu\text{mho/cm}$.

Existing instrumentation on the CFFF manifolds was used, and instrumentation was added to meet spool requirements. The operational status of instrumentation and any applicable automatic calculations

were checked out. The two prototypical panels were designated as panels 3 and 4 for the purpose of identification and data acquisition.

4.3.2 LMF4-U Test Operations

The LMF4-U test consisted of 262.7 hours of total operation (oil and coal-fired operation), 251.6 hours of coal-fired operation. A single sustained period of 80.5 hours of coal operation was achieved. Fourteen startups and shutdowns were recorded.

Figures 4-12 through 4-18 present a sampling of the experimental data from the LMF4-U test which summarize operation and performance of the TRW 20 MW_t combustor spool section. Two periods of this test are reviewed. The first period illustrates the heat flux transients that the spool piece experienced during a typical startup. The second period is an 80-hour period of continuous coal-fired operation. Figure 4-12 shows the combustor operating point for a startup period of the LMF4-U test. The transient heat transfer response of the spool section to combustor startup can be seen as operation passes through a normal startup procedure, i.e., vitiation heater light off, an oil-fired combustion period which is held to complete preheat of the entire LMF test train, and finally ignition of the combustor with coal. The startup period encompasses about two hours of testing.

Figure 4-13 is a time history plot of the average heat flux of the spool during startup. Note that the global heat flux level responds to change in combustor operating conditions, but overall the average heat flux during both oil and coal-fired operation is in the 50 W/cm² range.

Time history traces of the heat flux to the two prototypical panels during the startup period are shown in Figure 4-14. Distinct responses to the change in the combustor operating point are indicated by the spikes in the heat flux levels at initiation of heater light off, combustor oil firing and coal firing. Several interesting characteristics can be seen in Figure 4-14. The first is the general levels of the heat flux that these panels sustain during startup. Heat flux during the major portion of the startup period remained below the 80 W/cm² level. A 20 W/cm² increase in heat flux occurred between combustor oil-fired and coal-fired operation. The peak heat flux level that either of the prototypical panels experienced during the test was during this startup transient and was around 95 W/cm². This peak level was attained when operational changes to the vitiation heater air and oxygen were made in an attempt to reduce the heat flux reported on the vitiation heater burner plate. The heat flux in the region of the prototypical panels was also affected by oil flow fluctuations on other occasions.

Figure 4-15 is a distribution plot which presents the statistical characteristics of the prototypical cooling panels heat flux during the startup period. The bar graphs were constructed by statistical evaluation of the heat flux data to determine the frequency with which specific heat flux ranges (2.0 W/cm² bands) were experienced during the total two-hour period. Two groupings or distinct distributions are evident for the oil-fired and coal-fired periods.

Throughout the LMF4-U test, there were several instances where heat flux changes occurred either gradually or abruptly. Even during an 80-hour continuous coal-fired period, heat flux fluctuations occurred. Figure 4-16 shows variations in total spool heat flux during this period. Although some anomalies in oil burner flow were noted during this test, most fluctuations can be attributed to normal slag coverage perturbations.

A second statistical distribution plot is given in Figure 4-17. This figure presents analysis of data for the entire 250 hours of LMF4-U. A broad heat flux distribution is apparent in these plots which indicates the range and duration of heat flux transients. The statistical mean for the two prototypical panels is still in the 70 W/cm² range. Since the existing heat flux levels in the 50 MW_t combustor are on the order of 50 W/cm², this was an extreme test for the prototypical panel design.

Figure 4-18 presents the experimental circumferential heat flux distribution as derived from LMF4-U data. This bar chart gives the distribution of the heat flux for each cooling panel of the spool piece transformed onto a rectangular coordinate system, starting at the top (0°) and continuing around a complete

TRANSIENT OPERATION - INITIAL STARTUP

Figure 4-12. Combustor Operation During LMF4-U Startup

Figure 4-13. Spool Section Heat Flux During LMF4-U Startup

360° circuit. The level of each bar on this plot represents the mean value of heat flux while the plotted points indicate the maximum and minimum heat flux that was experienced during the 80-hour time period. The general trend of the circumferential distribution which is most striking is the extreme reduction in heat flux on the bottom of the combustion chamber. This characteristic is due to the thick pool of slag which forms in the bottom of the combustor due to gravity. For all practical purposes, the lower cooling panels were almost completely insulated from the flame by the slag pool. Aside from this obvious characteristic, the circumferential flux distribution is fairly uniform over the exposed portion of the internal perimeter. A slightly higher heat flux level is apparent in the region of the prototypical panels.

4.3.3 Post Test Observations

The spool section survived the test without incident. At the conclusion of 250 hours of testing, there were no signs of erosion or other damage on the prototypical panels. All panels in the spool had slag coverage, although the thickness of the slag layer varied considerably. On the prototypical panels, the layer was 1/16-inch thick, while the panels in the bottom of the combustor were covered by a 3-inch pool of slag. In Figure 4-19, the slag layer has been removed from a section of a prototypical panel; the grooves appear unaffected by testing. Post test installation gaps were consistent with pre-test measurements, indicating there had been no major panel shifts during the test.

Although combustor pressure had been detected behind the prototypical panels during the test, no slag or coal had migrated behind the panels. Gaps between panels and at the spool flanges also remained slagged. The RTV silicone rubber was not damaged. Gap measurements indicated the spool panels had not shifted or deformed during the test.

Further tests and analysis were performed on the prototypical panels. The panels were proof-tested to 1800 psi, and no leakage was found. A low-alloy steel test panel was sectioned to check for sulphur attack or early signs of fatigue cracking. Only a thin, stable oxide layer was found on the gas-side of the panel.

Figure 4-14. Prototypical Panel Heat Flux During LMF4-U Startup

IIC PROTOTYPICAL COOLING PANELS - TRW 20 MW COMBUSTOR SPOOL SECTION
(INITIAL STARTUP PERIOD VH/OIL/COAL - 2 HOUR PERIOD)

Figure 4-15. Statistical Distribution of Prototypical Panel Heat Flux During LMF4-U Startup

Figure 4-16. Spool Section Heat Flux During 80-Hour Period at CFFF

On the water-side, iron oxide deposits and some sulfur corrosion was found; this may have been due to the water chemistry controls used during the test. H_2SO_4 was used to control the water pH, but other acids could be substituted.

Testing of the prototypical test panels at CFFF confirmed the operational reliability of the baseline prototypical cooling panel design and installation method. Although not all issues have been thoroughly proven (i.e. high temperature cooling water compatibility), the issues of lifetime and scalability have been demonstrated with the prototypical panel design.

ITC PROTOTYPICAL COOLING PANELS - TRW 20 MW COMBUSTOR SPOOL SECTION
(DATA FROM ENTIRE TEST - OVER 250 HOURS OF OPERATION: OIL/COAL-FIRING)

Figure 4-17. Statistical Distribution of Prototypical Panel Heat Flux for 250-Hour Test

Figure 4-18. Panel Heat Flux Averages and Range During 80-Hour Period at CFFF

Figure 4-19. Prototypical Panel Grooves After 250-Hour Test

5. PROTOTYPICAL CHANNEL DESIGN (TASK 3)

The Avco channel subsystem design activities during this quarter include prototypical channel design, slagging anode evaluation tests, water corrosion tests, and 1A4 hardware fabrication.

Increased corrosion on CDIF anodes compared to Mark VII at similar operating conditions may be due to the thicker boundary layers on the 1A1 (CDIF) which can produce larger Faraday arcs. To reduce arc size, a slagging anode design is now proposed for the 1A4 and two configurations are currently being tested in the Mark VII channel. The first test has been completed with good slagging performance and no serious platinum attack at prototypical current density.

Water corrosion tests were performed to establish the optimum water conditions for the POC test and to quantify, where possible, the corrosion rates expected for the water-side materials used. Variations in flow velocity, temperature, and pH were examined along with the use of a corrosion inhibitor.

The results of water corrosion tests determined that the use of an NRC-approved corrosion inhibitor such as CopperTrol or Tolytriazole which is compatible with existing materials should cause no difficulty. None of the materials being contemplated for use in the 1A4 channel exhibited serious water-side corrosion.

The recommended pH range for the water is 6 to 7.5 if molybdenum is used on the sidewall, and 6.7 to 7.5 if tungsten-copper is used on the sidewall.

No serious effects were noted using the existing CDIF dissolved oxygen (DO) level of 3.2 to 3.4 ppm. Although a low DO range of 50 to 200 ppb is recommended as being the preferred level, acceptable operating performance is attainable with a range of dissolved oxygen up to 3.5 ppm.

The minimum acceptable resistivity for the deionized water is 500 kohm-cm. There is no maximum acceptable water resistance.

Facilities for fabrication of the 1A4 hardware are in place and are being used to build gas-side elements for the Mark VII and 1A channels. Procedures necessary for the hardware fabrication have been written as have procedures for inspection and quality control. The channel and diffuser fabrication schedule shows delivery of the hardware to the CDIF in March 1992.

5.1 MARK VII SLAGGING ANODE EVALUATION TESTS

At the CDR for the "proof-of-concept" channel (1A4), an open issue regarding anode life was put forth and discussed. Accelerated corrosion of anode materials has been observed at the CDIF. Laboratory analysis of the anode wall slag samples from both the coal-fired CDIF channel and the ash-injected Mark VII channel resulted in virtually identical compositions. This would seem to eliminate any difference in slag chemistry as the cause. It is postulated that the thicker boundary layers of the CDIF channel result in stronger Faraday arcs on the anode wall. Higher arc currents produce higher local temperatures in the arc foot region. This has resulted in an order of magnitude increase over the Mark VII corrosion rate on stainless steel capped anodes. Very much smaller but still observable increases in attack of the platinum caps has occurred on the 1A4 test coupons. The nature and detail of the platinum corrosion are being investigated and will be reported in a later Quarterly Progress Report.

As a result of this increased corrosion observed with the CDIF 1A channel, changing the 1A4 anode to a fully slagging design has been evaluated. This results in two very crucial differences in the operation of the anode wall:

1. Slagging raises the average wall temperature from something less than 1000°K to approximately 1800°K. At given gas conditions and normal boundary layer development, this is the only way to reduce the size of the Faraday arcs while retaining a "cold" metal temperature.
2. Complete slag cover will eliminate temperature nonuniformities on the wall caused by local slag puddles and/or streamers. These "hot" spots accentuate current concentrations resulting in regions of high localized corrosion.

Two slagging anode configurations have been fabricated for tests in the Mark VII. Details of these designs are shown in Figure 5-1. The anode on the left has two slag grooves per pitch and two reinforced platinum corners in the regions where current concentrations occur. The lower stressed areas of this anode employ tungsten as the gas-side material. The design on the right of Figure 5-1 is a simple modification of the original 1A4 anode in which the insulator has been widened and recessed to provide a single slag retention groove. Platinum over tungsten is the gas-side material.

Figure 5-2 is a photo of the Mark VII anode wall with the test electrodes installed. Anodes 22 through 29 are the double grooved configuration (31 through 45 cm on the scale). Anodes 30 through 50 have a recessed insulator as the only slag groove and a full platinum gas-side cap (46 through 82 cm on the scale). Anodes 39 and 41 are special designs to assess temperature effects (No. 39 is platinum over 3/32 inch of stainless steel and No. 41 is platinum over copper). The remainder of the wall is assembled with recessed insulators between earlier 1A4 candidate designs to provide maximum slag retention. Anodes 33 through 36 are separately cooled and instrumented for heat loss measurements to compare their slagging performance to the overall anode wall.

The test plan to evaluate the slagging anode design is outlined in Figure 5-3. If no platinum damage occurs at the normal POC current density of $J_y(\text{core}) = 0.8 \text{ amps/cm}^2$, the current density will be increased approximately 50% in an effort to produce damage at the Mark VII scale. If damage is produced at either level of current, then a test utilizing FeO additive to the anode wall will be conducted to see if reduction of the slag polarization voltage (very high with platinum) will mitigate the damage.

The first test has been completed with two 9-hour power runs (October 11th and October 15th) at the POC (and base load) current density of $J_y(\text{core}) = 0.8 \text{ amps/cm}^2$. In the Mark VII channel a core current density of 0.8 amps/cm^2 produces an average current density of approximately 0.65 amps/cm^2 in the total cross-section of the plasma, i.e., core plus sidewall boundary layers. This value was set in the central

Figure 5-1. 1A4 Slagging Anode Designs

Figure 5-2. Mark VII Anode Wall with 1A4 Slagging Anodes

Figure 5-3. Mark VII Slagging Anode Test Sequence

current control group of electrodes 35 to 49 in the diagonally loaded channel. Electrodes at either end had lower values of current due to the normal "end effect" distribution in the one meter long channel. Plots of "average" J_y (electrode current (electrode width x pitch) averaged over each 9-hour test are shown in Figures 5-4 and 5-5. Note, in these graphs electrodes 1 through 10 are unloaded bars in the supersonic nozzle (the first active anode is No. 11).

Slagging of the channel walls is accomplished at the combustor "light" condition, i.e., low flow, high N/O producing a reduced heat flux. Once the wall temperatures have equilibrated (normally about 30 minutes) the mass flow, oxygen and fuel are brought to operating conditions. Figures 5-6 and 5-7 are plots of heat loss versus time for the entire anode wall and the separately instrumented group of four 1A4 slagging anode designs. Note that the heat loss reduction in both cases is just under 30% indicating that the test group slagged as well as the rest of the anode wall. Figures 5-8 and 5-9 are similar plots for the second 9-hour test four days later. Indications are that slag was almost completely retained as there was little, if any, heat loss reduction during the slagging period.

At the completion of 18 power hours, the channel was disassembled for detail inspection. Slag retention on both 1A4 candidate groups was approximately 70%. Close inspection of the interface between slagged and unslagged areas showed the majority had sharp edges indicating that slag had spalled off during shutdown or in removal and disassembly of the channel.

The anode slag was then removed for inspection of the metal surfaces, particularly the platinum. Figures 5-10, 5-11 and 5-12 are closeup photos of the gas-side metal from anode 25 to 50, all in the 1A4 test group. Accelerated platinum damage, the so-called "marble" pattern (believed to be grain boundary attack) as distinct from the always present axial striations (arc melting), was observed only on anode No. 39. This is a special temperature effect anode that has a 3/32-inch thick cap of explosion bonded stainless steel between the platinum gas-side cap and a copper base. The stainless steel increases the

Figure 5-4. Mark VII Average Current Density - Test Date 10/11/90

Figure 5-5. Mark VII Average Current Density - Test Date 10/15/90

Figure 5-6. Mark VII Anode Wall Slagging Performance - 10/11/90

Figure 5-7. Mark VII Slagging Performance of the 1A4 Test Anodes - 10/11/90

Figure 5-8. Mark VII Anode Wall Slagging Performance - 10/15/90

Figure 5-9. Mark VII Slagging Performance of Four 1A4 Test Anodes - 10/15/90

Figure 5-10. Post-Test Condition of 1A4 Slagging Anodes

Figure 5-11. Post-Test Condition of 1A4 Slagging Anodes

Figure 5-12. Post-Test Condition of 1A4 Slagging Anodes

platinum temperature approximately 150°F over that of the platinum capped tungsten anodes or from about 400 to 550°F. This hardly seems significant. What is much more likely, the cause is the difference in thermal properties (i.e., thermal conductivity, specific heat and melting point) between stainless steel and tungsten. The significance of thermal properties in an arcing environment is demonstrated in Table 5-1 which lists the relative resistance of metals to arc erosion for both pulsed and steady heat loads. Tungsten is one of the most resistant metals while iron is one of the least resistant.

Note that anodes 36 and 48 are different from those shown in the "before test" picture of Figure 5-2. At the last minute a quantity of ZrO₂ stabilized platinum was obtained that was sufficient to install upstream corners on two of the test anodes. No platinum top foil was used on these tungsten blocks. The addition of a few hundred parts per million of ZrO₂ mitigates platinum grain growth at elevated temperatures (see Figure 5-13).

In the next test the channel current density will be increased approximately 50% above prototypical conditions to see if the slagged anodes will continue to resist platinum grain boundary attack. Future Mark VII tests will also include the 1A4 Z configuration sidewall until approximately 50 power hours have been accumulated on it.

Conclusions drawn from the Mark VII slagging anode evaluation tests are as follows:

1. Both 1A4 slagging anode designs did appear to slag adequately in the first 18-hour power test.
2. At prototypical (and POC) current densities, no platinum grain boundary attack was observed on any of the platinum/tungsten candidate anodes.

5.2 WATER CORROSION TEST RESULTS

5.2.1 Background

In 1988 corrosion was observed (Reference 5-1) in 75W25Cu sidewall pegs at the CDIF. A specimen was sent to Betz Entec for analysis. At the water tube end there was galvanic corrosion and some etching near the o-ring seal. Inside the waterline there was a copper rich surface, relative to the host. There was no scale buildup from the CDIF water but there was a corrosion layer of W and Cu oxide crystals 5 mils thick with a chemical composition consisting of 50% W and 50% Cu in this area. Thus the copper was enriched in this region by a factor of two over the base metal composition. A comparison copper peg showed general corrosion due to the pH 6.8* water (Cu prefers pH 9) with evidence of high velocity effects because of the patchy way the protective film came off. High velocity polishing of the copper surface, while it removes the protective oxide film, also maintains good thermal contact between metal and coolant, thus lowering the metal interface temperature. Minimum corrosion of copper occurs near pH 9. The value 6.8 for pH is a result of a measurement on November 20, 1990 by a Betz engineer and is not necessarily the pH that existed during the 1987 tests. The pH at the time would depend upon the operating procedures and on the state of the resin bed.

Pits were also observed in the 75W25Cu water hole inner surface. This is a common form of corrosion due to leaching of the host into deionized water. None of the observed corrosion was deemed to be life limiting with the possible exception of the pitting in the 75W25Cu o-ring seal area. However, this would not be a problem on a bar sidewall which has no o-ring seals and which, therefore, has greatly reduced electrochemical currents. Refractory metals are attacked slowly in basic solutions but are relatively stable in acidic solutions (Reference 5-2). Therefore, it was recommended that the pH be maintained at 6 or 7, and that a corrosion inhibitor, Tolytriazole or Betz Entec CopperTrol (40 to 50 ppm), be added to the deionized water for the protection of the copper. In addition, high heat flux tests were deemed necessary to determine if the corrosion layer on the 75W25Cu will significantly elevate the metal temperature since no comparable experience could be found.

*All references to pH are with respect to 20 degrees C.

TABLE 5-1. RELATIVE RESISTANCE OF METALS TO ARC EROSION

IMPULSIVE HEAT LOAD $(T_{mp} - T_B)(\lambda \rho c)^{0.5}$		CONTINUOUS HEAT LOAD $(T_{mp} - T_B)\lambda$	
Graphite	7200	Tungsten	3980
Tungsten	6800	Graphite	3600
Iridium	5550	Copper	3540
Osmium	5400	Molybdenum	3530
Molybdenum	5250	Iridium	3300
Rhenium	4580	Silver	3180
Rhodium	4570	Osmium	3120
Copper	3750	Gold	2900
Chromium	3440	Rhodium	2620
Tantalum	3300	Rhenium	2150
Platinum	2820	Tantalum	1450
Gold	2800	Platinum	1360
Silver	2770	Aluminum	1230
Beryllium	2740	Beryllium	1180
Niobium	2730	Niobium	1160
Nickel	2500	Chromium	1160
Cobalt	2480	Nickel	950
Iron	1970	Cobalt	835
Aluminum	1370	Iron	575
T_{mp} = Melting Point T_B = Bulk Temperature λ = Thermal Conductivity ρ = Specific Density c = Specific Heat

Figure 5-13. Comparison of Grain Structure: Pt vs. Zirconia Grain Stabilized Pt (each photo covers 33 x 43 mils, Approx. 100x)

5.2.2 Materials

Table 5-2 is a summary of all the materials of construction considered for wall elements in the 1A4 channel design. Under the water-side materials category in the left-hand column are the materials which have traditionally been used and which are proven. Nevertheless, these materials were included in many of the tests described herein for comparison purposes and because some of the water conditions used represent departures from previous practice.

Two additional materials under the water-side materials category in the right hand column are molybdenum and 75W-25Cu, which also are two of the primary materials being considered for the sidewall gas-side surface. The advantages of utilizing the same material on the gas-side and water-side are numerous; the primary advantage is that no brazing of the elements is necessary (just one solid piece) which significantly increases the reliability of the element, as well as reducing the cost of fabrication. In addition, utilizing a water-side material which is resistant to anodic corrosion minimizes the risk of undercutting the top cap (i.e. corrosion below the level of the top cap). The wear mechanisms on the sidewalls are very similar to those observed on the cathode and, therefore, data on gas-side wear rates for cathode materials is also pertinent for determining the best materials to utilize on the sidewalls. Table 5-3 is a tabulation of pertinent gas-side wear rates for channel materials tested on the cathode wall. The anodic leading edge of a cathode is a very severe location for materials and represents the ideal location for controlled materials testing. Tests were carried out with high (120 to 160 V) voltage intercathode gaps and with low voltage (0 to 60 V) gaps. Some materials were tested in varying thicknesses to determine possible surface temperature effects on wear, if any.

TABLE 5-2. MATERIALS OF CONSTRUCTION

	Anode	Cathode and Sidewall
Gas-Side:	Platinum Tungsten	Tungsten Molybdenum 75W - 25Cu 90W - 10Cu
Water-Side:	Copper Naval Brass 410 SS Brazes	Molybdenum 75W - 25Cu Copper Naval Brass 410 SS Braze

TABLE 5-3. CATHODE WEAR RATES

	Life (hrs)	Comments
Tungsten	3700	high V
Moly	1950	high V
90WCu	1400	high V
75WCu	700	high V

The results are presented both in terms of cross-sectional area lost and extrapolated cathode lifetime. In the presence of high voltage cathode wall nonuniformities, the ranking of materials is W, Mo, 90WCu, and 75WCu, in that order, with W approximately 5 times longer lived than 75WCu, and Mo 3 times longer lived. Since at present there is no guarantee that iron oxide will be a viable solution over the long-term for eliminating cathode wall nonuniformities (it may lead to worse cathode wall shorting due to accumulated iron deposits), and planning for the worst, the longest lived material compatible with manufacturing and water-side corrosion constraints was chosen. Even if iron oxide works, however, the sidewall may generate moderately high voltages. In that situation, the ranking of materials remains the same.

Since tungsten cannot be fabricated with water holes, it cannot be considered as a potential water-side candidate material. This leaves Mo and W-Cu as candidate materials, and water-side corrosion testing has been carried out at Avco and other places to evaluate these materials. The most important considerations for these tests are heat flux, pH, and dissolved oxygen. The baseline heat flux is 250W/cm² and the recommended pH range is 6 to 7.

5.2.3 Water Chemistry

Table 5-4 shows the dissolved oxygen and pH levels accepted as standard in U.S. power plant practice. For reference, the German standard which differs from the U.S. standard is included because of the presence of carbon steel in the German plants. Also for comparison, the levels for dissolved oxygen and pH for the CDIF and for the Avco test conditions are shown. Note that current testing is done with dissolved oxygen levels almost 3 orders of magnitude larger than called for by accepted practice. The following was observed:

TABLE 5-4. DISSOLVED OXYGEN AND pH IN POWER PLANT PRACTICE

<p>DISSOLVED OXYGEN:</p> <p>U.S. POWER PLANT PRACTICE:</p> <p>MINIMUM > 7 ppb MAXIMUM < 20 ppb</p> <p>LIMITS MAINTAINED USING THERMAL DEAERATION AND HYDRAZINE</p> <p>GERMAN POWER PLANT PRACTICE: 100 to 200 ppb</p>
<p>pH IN U.S. POWER PLANTS:</p> <p>pH = 9.0 to 9.6 FOR ALL FERROUS METALLURGY pH = 8.8 to 9.3 FOR MIXED FE-CU METALLURGY pH < 7.0 CALLS FOR IMMEDIATE SHUTDOWN</p>
<p>CDIF TEST WATER:</p> <p>DO = 3.3 ± 0.3 ppm pH = 5.5 ± 0.5 (DYNAMIC), 8.0 (STAGNANT)</p> <p>AVCO TEST WATER: DO = 3.2 ppm pH = 6, 7</p>

1. To minimize water-side corrosion, strict controls are kept on dissolved oxygen in power plants. Nevertheless, Avco has endeavored to keep within the CDIF facility limitation of testing without dissolved oxygen control. The imposition of dissolved oxygen controls at the CDIF would be beneficial to the lifetime of MHD materials and compatible with the expectations and facility operation of the ultimate customer. Certainly it would be good engineering practice.
2. The presence of copper in a system restricts the pH to a moderately basic region of operation, 8.8 to 9.3 (Reference 5-3). The operation of copper below pH 7 is marginal, and below pH 6 is unacceptable in standard practice. The normal operating pH at the CDIF is 6.8. Avco has tried to reach a compromise operating pH by testing materials in two pH ranges, 6 to 6.5 and 7 to 7.5, to find a suitable operating pH for MHD materials.

Table 5-5 lists the standard techniques for maintaining desired oxygen and pH levels in a power plant system. Included in the table is a rough estimate of the amount of each additive needed to bring the two parameters to proper working levels initially. All indicated techniques are standard and the amounts of control agents are not excessive. Only the use of hydrazine to control dissolved oxygen poses potential problems in an R&D environment and is therefore not recommended by Avco. Although it is the standard control agent in nuclear power plants, it is not recommended for MHD use because of its potential toxicity as a carcinogen and because, in an environment in which oxygen is constantly generated, too high a percentage of ammonia may develop in the water system leading to ammonia-based corrosion problems.

5.2.4 Electrochemistry

Because the individual elements in an MHD channel are electrically active, voltages exist between the water-cooled elements. This leads to interelement electrochemical effects which can produce or exacerbate existing corrosion pathways, enhancing material loss and shortening element lifetime. The presence of these voltages was considered as an important element in the water-side corrosion tests. For the same

TABLE 5-5. METHODS OF DISSOLVED OXYGEN AND pH CONTROL

DISSOLVED OXYGEN:	
HYDRAZINE	3 LB/10,000 GAL. CARCINOGENIC
HYDROQUINONE	20 LB/10,000 GAL.
THERMODYNAMIC DEAERATION	
pH:	
PROPORTIONAL FEED OF NaOH and H ₂ SO ₄ SOLUTIONS: 60 PINTS/10,000 GAL.	

reason, in MHD systems the water conductivity is closely monitored and held to levels at which electrochemical corrosion is acceptable.

How much conductivity can be tolerated in the water line depends upon the distance between channel elements in series in the water line, the voltage between them, and the relative effects of conducting ions, the corrosion inhibiting buffers which add to the conductivity, and the current available to drive the reactions. In addition, electrochemical corrosion is dependent upon having a medium (in this case aqueous) in which the anode material will dissolve. Thus two conditions are necessary: 1) an electric potential, which can be either externally applied or internally generated, and 2) a medium which can chemically attack the anode. When these conditions are satisfied, the current will drive the chemical reaction. The internally generated potential difference is caused by the thermoelectric difference between dissimilar metals or between different regions of the same metal due to inhomogeneities in the metal.

Once these conditions are met and a given current is applied between anode and cathode, the current will divide itself between the various possible reactions according to the reaction rate and presence of a limiting polarization layer or development of a passivating layer. An example of a low reaction rate is a platinum anode in water. It does not erode anodically, instead the other available reaction occurs, the electrolysis of water. However if the proper concentration of the right reagent is added, the reaction can proceed with dissolution of the platinum. Passivation of stainless steel occurs because the oxide surface layer prevents chemical and electrochemical attack. But if the stainless steel is placed in an HCl or other chloride environment, the stainless steel is no longer passivated, the oxide film has been compromised, and the stainless steel can now be chemically and electrochemically active.

The development of a water specification for tungsten-copper with stainless water tubes follows the above logic. The issue is whether a pH can be found which produces satisfactorily low chemical attack, thus keeping the electrochemical attack low. Also, an additive which can assist in corrosion protection needs to be found along with a water conductivity compatible with the chemistry and low enough to keep reaction rates low. No difficulties are anticipated in attaining these goals on the basis of corrosion tests.

The water tubes should protect the bars from electrochemical effects (but not chemical attack) by providing partial electrical isolation of the bar from its neighbor. Electrochemical reactions will therefore take place primarily, but not exclusively, between water tubes.

As an example to clarify this, consider the path between water tubes to be 3 cm long, while the path between an anodic element and its neighbor's water tube as cathode will be 3 cm plus the water tube length for 9 cm total. A current of 8 microamps will be generated between the element's water tubes if there is a 100 volt drop along a 3 cm water path 0.55 cm in diameter and filled with 1 micromho/cm water. These water tubes can be chosen to be electrochemically passivated and so will not corrode away. The maximum electrochemical current between cathodic water tube and anodic element body is 1/3 that possible between

water tubes, 2.7 microamps. Note that such conditions with a pegwall could, if the copper reacts with the water, give 240 microamps over the 1 mm distance between pegs. 240 microamps of current move 578 micrograms of cuprous copper per hour, 57.8 mg in 100 hours. At a density of 9 g/cc this means 6.4 mm³ of Cu is lost at the water seal. This is easily enough to compromise an o-ring seal. By contrast, erosion around the surface of a water hole diameter of 5.54 mm (0.218 inch) removes only 0.0037 cm or 1.4 mils over 1 cm interior length in 100 hours. This would not compromise a water tube.

If pitting corrosion is a likely pathway, as seems possible from the pieces examined so far, then limiting the corrosion to pits can lead to effectively deeper erosion. The surface area of one cm of water passage is 1.74 cm². The surface area of 10 one mm pits located in that length of water passage is 0.08 cm², 1/22 of the surface area of that length of passage. The erosion of 10 uniform pits would be 4.4 mils over 1000 hours if all of the erosion was localized to those pits. This is not a serious level of erosion because the electrochemical erosion rate in such low conductivity water is not serious. By contrast, pitting corrosion with a pegwall configuration is more serious because of the high currents involved and because of the fragile nature of an o-ring seal, should a pit occur there. Ten pits similar to those above would erode 308 mils over 1000 hours in a peg. The pit depth measured in the 75W25Cu CDIF peg, Test 5A, is 11 to 14 mils implying 40 hours of operation. Actual time was 31.5 hours electrical, 67 hours thermal and thousands of hours under stagnant conditions. It is not possible to conclude from this whether operation or stagnation caused the corrosion.

5.2.5 Tests

Table 5-6 is a summary of the corrosion tests performed to date at Avco and includes some additional tests and information. The first two tests, pH = 6 to 6.5 and pH = 7 to 7.5, served to establish the pH levels acceptable to the materials in question. These tests were run with the materials indicated in the table and also with stainless steel and brass water tubes brazed into the test coupons. Materials not listed in the table showed little or no corrosion. In addition to pH control, each coupon was made 100 V anodic with respect to a common element. The water was polished in a resin bed and was treated with 40 to 50 ppm CopperTrol, a benzotriazole derivative known to inhibit corrosion in Cu by forming an organic complex on the surface. It has no effect on water conductivity.

At the conclusion of Tests 1 and 2, two issues remained to be considered:

1. How well will Mo and 75W25Cu perform under an applied heat flux?
2. Will the corrosion layer observed in Mo cause any problems?

In an effort to answer these questions, Test 3 was performed with neutral pH and applied heat flux, 93 W/cm², which produced a metal temperature of 265°F when the film drop is considered. The result was that there was no difference in performance between this test and the first two.

Test 4 has been completed for Mo and is in progress for 75W25Cu. This is the final confirmation of the results of the first 3 tests. The test duration is 100 hours each for Mo and 75W25Cu with an applied heat flux of 250 W/cm². Figure 5-14 is a schematic of the calculated temperatures in the Mo test peg operated under the conditions of Test 4, showing only selected locations for clarity. These conditions are summarized in Table 5-6. The results for Mo are no different for this test than they were for Mo in Test 1, except that the loose corrosion layer which developed on Mo in this test was only 5 microns thick as opposed to 10 microns in Test 1. No change in the Mo water hole ID was noted. It was noted in this test that the stainless steel water tubes developed an iron oxide scale presumably from the pump and the iron pipe used in the system. Although no problems are expected in 1000 hours, the possibility of such a scale buildup can be avoided in carbon steel-containing systems if the pH is maintained near 7 and if dissolved oxygen controls are instituted to hold the dissolved oxygen below 200 ppb.

The tests listed in Table 5-6 as Test 5, A through E, include the 40-hour exposure of the 75W25Cu peg in the CDIF; a closed-cycle high temperature materials test at the CDIF; a Mo plate installed in the channel nozzle, a region of high heat flux; a zero dissolved oxygen test reported in the literature; and a "zero flow

TABLE 5-6. CORROSION TEST SUMMARY

	Length hrs.	Water/ Metal Temp. F	Heat-flux Wcm ⁻²	pH	D.O. ppm	Additive	Water Vel. ft/sec	Anodic Potential Applied	Mo Result	75W-25Cu Result	Cu Result
Test 1	430	165/160	-	7-7.5	3.2	Copper- Trol	12	yes	10 μ loose oxide scale	clean, discolored, W leaching	clean, discolored
Test 2	571	160/160	-	6-6.5	3.2	"	12	yes	<1 μ loose oxide scale	slight corr. no scale, not as clean as Test 1	slight corr, some pitting, not as clean as Test 1
Test 3	104	170/265	93	6.7- 7.3	3.2	"	16	yes	same as Test 1	same as Test 1	same as Test 1
Test 4	103	170/ 280-400	250	7-7.8	3.2	"	16	yes	<5 μ loose oxide scale	TBD	-
Test 5A	31.5 (power)	100/250	150	6.8	3.2	no	25	yes	-	5 mil oxide & W leach	-
Test 5B	250	150/150	-	6.87	3.2	no	25	no	same as Test 1	-	-
Test 5C	60+	100/300	300	6.8	3.2	no	25	no	TBD	-	-
Test 5D	2000	212/212	-	7	0 ppb	no	7	no	no corr. J. Electrochem. Soc. 118, 443(71)	-	-
Test 5E	180	250/250	-	4-10	3-7.5 ppm	yes	0	1-90 ma	----- see text -----		

rate" isothermal test carried out at Argonne. The results of the 40-hour exposure of the 75W25Cu peg at the CDIF were discussed in Section 5.2.1. The closed cycle materials water corrosion test performed at the CDIF corroborated the scale buildup on Mo, and showed the deposition of Cu on the surface of the Mo, which was dissolved by the pH 5.5 water. The Mo nozzle plate has about 55 hours on it at this point and will continue to be tested for several additional months at least. Test 5D shows that if deionized water is used with no dissolved oxygen, no corrosion of the Mo occurs. This and the results of test 5E are discussed in the next section.

5.2.6 Molybdenum Corrosion

Test 5D showed that in the absence of dissolved oxygen no corrosion of Mo takes place. This means that the reaction of Mo with water is not a simple one, like sodium and water forming the hydroxide. In fact, the reaction is electrochemical and occurs as follows:

1. Water and oxygen react at the metal-liquid interface forming a nonprotective porous corrosion film.
2. The spongy corrosion film serves as an electrolyte; oxygen and water migrate toward the bare metal and corrosion continues.

The overall reactions include the dissolution of metallic molybdenum to molybdenum ions and the reduction of oxygen to hydroxide ions:

These reactions occur simultaneously by the passage of charge. They do not occur separately as charge conservation requires that the electrons which are freed by the oxidation of Mo be used in the reduction of water.

If no dissolved oxygen is present then Reduction 1 cannot proceed and Reduction 2 proceeds. Reduction 2 is a hydrogen evolution reaction, and a hydrogen evolution reaction is very slow in neutral solutions. Since the rate of oxidation depends on the rate of reduction, this reaction can be increased by dissolved oxygen. This explains why the simultaneous presence of oxygen is required to corrode molybdenum. This type of corrosion is characterized by a porous corrosion film forming and reacting continuously until the metal is completely consumed.

It would be of concern if this porous film grew large enough to prevent heat transfer to the coolant. In this case gas-side corrosion could be catastrophic. Figure 5-15 shows the porous film which developed on the waterwall surface of the Mo test coupon from Test 3. Figure 5-15A shows the typical disposition of the film in situ after drying. Note the "dry lake" or mud cracking structure to the film. In Figure 5-15B, which shows some scale deposit which was removed from the specimen, several pieces of the scale can be seen edge-on. This shows the thickness of the scale to be less than 10 microns. This scale is indistinguishable from the scale seen after Test 1 in which there was no heat flux but which lasted 4 times longer. That scale was 10 microns thick. The scale from Test 2 was less than one micron thick and indicates that a pH of 6 to 6.5 is better, though not necessary, for molybdenum.

On the basis of test results so far, the two principal test issues may be answered for molybdenum as follows:

1. Under an applied heat flux Mo develops a porous corrosion layer similar to that developed under identical water conditions but in the absence of heat flux. The limiting thickness of the corrosion scale appears to be 10 microns.
2. The loss rate of material does not appear to be close to life-limiting over a 2000-hour period. And even at a thermal conductivity of 1 W/mK, a porous, 10-micron corrosion layer would develop only 20°K temperature drop at 200 W/cm² heat flux.

3. In designing the water cooling system, it must be taken into consideration that Mo will develop, in comparison to copper, an uneven skin temperature around the circumference of the water hole because of its much poorer thermal conductivity. For example, with 170°F water temperature and 16 feet/sec velocity at 250 W/cm² heat flux, the metal temperature is calculated to be 280°F (Figure 5-14) at the bottom of the water hole and 400°F at the top. It must be considered whether some of this interior surface will be in the boiling regime for the coolant.

5.2.7 Analysis of Test Specimens from Tests 1 Through 3 (Reference 5-4)

The observations and conclusions of the Betz Analytic Laboratory are reproduced here as tendered to Avco. Following that comments will be made where appropriate since some of these results must be interpreted in the light of the test goals for each set of specimens analyzed.

5.2.7.1 Observations by Betz

1. Best pH range appears to be 6.0 to 6.5, although brief excursions in the range of 6.0 to 7.5 appear to be well tolerated.
2. Best dissolved oxygen range is estimated to be 50 to 200 ppb (parts per billion). Additional testing may show that dissolved oxygen (DO) levels as low as 1 ppb may also be acceptable.
3. Dissolved oxygen levels should be controlled by using either hydrazine or hydroquinone. Neither adds any inorganic solids to the water and would not affect the resistivity (or conductance) of the water. Hydrazine has historically been the oxygen scavenger of choice in high pressure boiler applications but recent concerns about safety and health in handling this material has begun a widespread switch to hydroquinone. Both are expected to perform equally well.
4. If continuous oxygen infiltration is possible, it is strongly recommended that hydroquinone be used as hydrazine generates ammonia as a decomposition by-product and ammonia in the presence of oxygen can severely attack copper components of the system.

Figure 5-14. Schematic Temperature Distribution in High Heat Flux Mo Test Peg

Figure 5-15. SEM Photomicrographs of Inner Surface of Water Passage in Mo Specimen from Test 3 at 1000x Magnification. Figure 5-15A shows the cracked and dessicated nature of this deposit with many rounded particles on top of the scale. Figure 5-15B shows that some of the scrapings taken from the wall and seen edge-on are not as thick as the 10-micron reference scale shown.

5. CopperTrol should be applied in the 40 to 50 ppm range to help minimize copper corrosion.
6. It is very doubtful that any of the passivating layers so far examined would prove detrimental to the system even under high heat flux.
7. In low dissolved oxygen water (i.e., less than 200 ppb) we would expect the rate of oxide layer buildup to be severely reduced. With the use of CopperTrol we would expect essentially no oxide layer to develop beyond a 1 to 2 molecule thickness. Previous experience shows that with continued CopperTrol addition, even with dissolved oxygen excursions into the 1 to 2 ppm (parts per million) range the oxide layer does not exceed 10 angstroms after 2000 hours operation.
8. It would be better to limit the water velocity to 12 ft/sec with 15 ft/sec as an upper limit for excursions.
9. We have not assumed metal loss to be a problem due to the thickness of the components. If design considerations change, metal loss studies might be in order.

5.2.7.2 Conclusions by Betz

1. None of the samples analyzed appeared to be experiencing extreme corrosion rates.
2. Best overall results (i.e. least corrosion and scale) appeared to have been achieved on the 7-02-90 group.
3. Scale material consists of oxides of base metal which are corrosion by-products and are not water borne deposits.

5.2.7.3 Comments on Betz Analysis

Observation 1: This conclusion was based on the use of Mo in the system. Other than producing a higher corrosion rate, the scale buildup on Mo never exceeded 10 microns. In order to specifically test this, Test 4 was conducted for 103 hours in the pH range 7.0 to 7.8. No differences were observed between these results and those of Test 1.

Observation 2: As above, all of Avco's tests were carried out with existing dissolved oxygen, 3.2 ppm. No adverse effects were observed and no life-limiting threat to the POC test exists.

Observation 6: Clearly this is an important question. Since traditional experience is generally restricted to low heat flux regimes, Avco undertook Tests 3 and 4 specifically to lay this issue to rest.

Observation 8: High water velocities are necessary in high heat flux cooling systems. There is no evidence of a life-limiting threat to velocity erosion in the MHD system for the POC test. The removal of protective films by high velocity water maintains good heat transfer between metal and water. This issue must be addressed for 10,000 to 100,000 hour operation.

Conclusion 1: One would clearly wish to reevaluate this data for scaleup to 10,000 to 100,000 hour lifetimes. In that situation, tighter controls of pH must be kept along with conventional steam plant levels of DO. The question of using Mo in a system with the other materials including tungsten-copper may require separate water cooling systems.

Conclusion 2: This conclusion, essentially the same as Observation 1, bears the same comments. Given the desire to use Mo and given the better performance of Mo at the lower pH (the 7-02-90 sample group were the Test 2 specimens, pH = 6 to 6.5), the fact that the other materials were still clean was the deciding factor in their decision to recommend the lower pH. Avco's pH recommendations are based on the fact that the bulk of the materials in the MHD channel were not Mo and that these materials operated cleaner at the higher pH, and the fact that specific tests of Mo at the higher pH showed no life-limiting or heat flux-limiting changes in performance. These facts were overriding in the decision to recommend an operating range which included higher pH.

5.2.8 Results of Test 5E (Reference 5-5)

The materials tested include the water-side candidates of Table 5-2 plus beryllium-copper, free machining brass, 304 SS, and 90W-10Cu. These materials were tested in an autoclave at 250°F with water used in a once through system of negligible flow rate. Because of this, it is difficult to control the dissolved oxygen (effluent varied from 3 to 7.5 ppm) and the pH (decreased from 10 to 4 throughout the test). Especially critical to any water corrosion test is the maintenance of constant pH. The variation of pH from basic to acidic makes it difficult to evaluate the results for any material, especially the materials of high interest, the copper-containing and refractory metal-containing specimens. In addition, because of the physical layout of the system, applied electrical currents to provide the appropriate electrochemical pathways were not controlled to levels compatible with MHD systems (10 to 100 microamps). Current from the sample assembly was maintained at 1 amp for 50 hours. This averages 90 microamps for each of the 11 specimens, a factor of 10 to 100 too large. Clearly this would have exaggerated considerably the electrochemical corrosion effects.

The conclusions from this test are as follows:

1. All materials tested except Mo performed better than OFHC copper. Since OFHC copper is in no danger of life-limiting failure in the MHD system, these materials are also good choices.
2. Mo dissolved in the system 1.6 times faster by volume loss than did OFHC copper. This is still not a life threatening rate and is elevated due to the operation of the system at pH = 10. But the conclusion that in 100 hours, a Mo water hole should expand its diameter by 23 mils is not borne out in Tests 3 and 4, in which the pH was controlled and in which there was an applied heat flux. There the loss of material in 100 hours, with a coolant velocity of 12 or 16 feet/sec, was zero in Test 4 and in Test 3 was less than 10% of that predicted on the basis of the Argonne Test 5E. The control of dissolved oxygen would virtually eliminate all molybdenum loss.
3. The corrosion of Cu, the loss of Zn from the brass, and the loss of Cu from the tungsten-copper alloys is attributed to the acidic environment (pH down to 4) and to the presence of sulfate ions in the water.
4. The use of sulfuric acid to control the pH during basic swings introduces the sulfate ion which was observed at several of the corrosion sites. This is not necessarily undesirable from a corrosion point of view. Acetic acid, the only viable alternative, is far less efficient as a pH control agent and its use would lead to high carbon buildup in a closed water system, leading to bio-organic growth. The buildup of the sulfate ion is not considered a serious source of water-side corrosion. The chloride ion would be worse, especially for high alloy steels.

5.2.9 Conclusions

The results of this test program determine the suitability of the various materials for water-side use in the 1A4 channel and will establish water quality criteria for the channel cooling water at the CDIF. The use of an NCR-approved corrosion inhibitor compatible with existing materials should cause no difficulty. It is anticipated that the pH control will be in a range also compatible with existing CDIF materials.

A summary of the results of the water corrosion tests is as follows:

1. None of the materials being contemplated for use in the 1A4 channel exhibited serious water-side corrosion.
- 1A. Mo is the worst performer of all materials tested but in operation it is still neither life-limited nor heat flux-limited by its corrosion.
- 1B. Though Mo has the highest rate of dissolution and has been known to poison small bench-scale deionization systems, there should be no impact on CDIF operation given the scale of the water system and the duration of the POC test. No change in the Mo water hole inside diameter was noted in the tests.

2. The recommended pH range for the water is 6 to 7.5 if molybdenum is used on the sidewall, and 6.7 to 7.5 if tungsten-copper is used on the sidewall. These numbers represent shutdown alarm points, though there is some leeway in the 6.7 low alarm for tungsten-copper. It is noted that with ferrous-copper water systems power plant practice calls for pH restricted to 8.8 to 9.3.
- 2A. pH control should be effected through the use of NaOH and H₂SO₄ reagents. The low sulfate ion concentration introduced by the use of H₂SO₄ is not considered to be a problem.
- 2B. Since pure water should be close to neutral pH, it is believed that the low pH originally reported by the CDIF was an artifact caused by the absorption of CO₂ during sampling. If the low pH were a genuine characteristic of the water and caused by carbonation due to the design of the system, then saturating the water with nitrogen should remove the CO₂, restore the pH balance, and reduce or eliminate the need for external pH control. In regenerating the resin bed, care must be taken with the regenerating reagents to insure that the chemical neutrality of the resin bed is maintained.
- 2C. The recommended pH range in Avco tests has prevented the development of a corrosion layer in 75W25Cu such as was observed at the CDIF. Therefore, it is most likely that the corrosion layer developed under standing conditions between tests. This issue must still be investigated.
- 2D. If pH control should be necessary, a proportional integrating controller for the maintenance of pH levels is recommended over the simpler on-off controls in order to keep the conductivity fluctuations down to a minimum. It is likely that an on-off type of controller will cause high conductivity alarm shutdowns.
3. Though the Betz-recommended dissolved oxygen (DO) range, 50 to 200 ppb, is the most desirable, and although power plant practice is to use even lower DO levels which are also better for Mo, no serious effects were noted using the existing CDIF DO level of 3.2 to 3.4 ppm. Therefore, for the POC test Avco recommends a low DO range of 50 to 200 ppb as being the preferred level but that acceptable operating performance is attainable with a range of dissolved oxygen up to 3.5 ppm.
- 3A. Should DO controls be implemented, hydroquinone is the control reagent of choice.
- 3B. The possibility of a scale buildup on stainless steel can be avoided in carbon steel-containing systems if the pH is maintained near 7 and if dissolved oxygen controls are instituted to hold the dissolved oxygen below 200 ppb.
4. The minimum acceptable resistivity for the deionized water is 500 kohm-cm. There is no maximum acceptable water resistance.
5. The use of an NRC-approved copper corrosion inhibitor is recommended. Two such inhibitors are CopperTrol and Tolytriazole. The recommended concentration of CopperTrol is 40 to 50 ppm.

5.3 1A4 HARDWARE FABRICATION STATUS

5.3.1 Introduction

The 1A4 channel and diffuser fabrication schedule is shown in Figure 5-16. This schedule provides the duration and fabrication sequence for the diffuser, each of the channel walls, and final assembly of the channel and diffuser prior shipment to the CDIF in Butte, Montana, in March 1992. Channel fabrication activities include fabrication area setup with appropriate work stations, qualification of fabrication procedures and establishment of the quality assurance and quality control processes. A discussion and status of these activities is provided below.

5.3.2 Fabrication Preparations

Facilities preparation for fabrication included area layout and equipment setup. Specific work stations include areas and facilities for acid and caustic dips for pre-braze cleaning of tungsten and molybdenum; pre-braze glass-bead blasting of copper, stainless and brass parts. Specific locations for parts segregation,

5.3.3.1 Organization

Relationship to the Program Manager

The Program Manager (PM) is responsible for configuration management and will provide final approval for determining the Class of a change. The PM will provide final approval for implementation of a change.

Structure

Implementation of the configuration management procedures is delegated to the Project Configuration Manager (PCM).

5.3.3.2 Responsibilities

The PCM is the single point of contact for all matters pertaining to configuration management and is responsible for the functions listed below:

- Prepare, implement and maintain the Configuration Management Plan.
- Assign identification numbers.
- Implement established requirements for the preparation, maintenance, and control of drawings, specifications, procedures, inspection reports and test results.
- Generate and distribute configuration identification and status reports.
- Implement preparation and submittal of Engineering Change Proposals (ECP).

5.3.3.3 Configuration Identification

Configuration Identification Number (CIN)

An identifying number will be assigned to all configuration changes. The CIN will have a prefix code of the project (S513), followed by the document or drawing number affected and a unique three digit code.

Specifications and Procedures

Specifications are assigned a drawing number. Procedures are identified as: Fabrication Procedures (FP), Inspection Procedures (IP) and Test Procedures (TP). These documents are maintained on file by the PCM.

Drawings

Each Drawing shall be identified by a single drawing number. The prefix for every drawing will be 643-. A master drawing list, including a current list of revisions will be maintained by the PCM.

5.3.3.4 Configuration Control/Engineering Changes

Proposed changes are categorized as Class I or Class II. Class I changes:

- Result in revisions to documents listed in the contract which require TRW approval.
- Affect major milestones or costs, or changes that may adversely affect the performance, life, reliability, interface requirements, and delivery of shipped hardware.

All other changes shall be classified as Class II.

Class I changes will be submitted on a Supplier Information Request Form (SIR) to TRW for approval, which must be granted before the change is implemented.

Class II changes made prior to the completion of the acceptance tests will not be processed through TRW. These changes will be documented, signed by the responsible engineer and verified by Quality Assurance (QA). All Class II changes will be included in the CEI Documentation.

5.3.3.5 Configuration Change Implementation

All engineering changes to specifications, procedures and drawings will be processed by the PCM for distribution and storage. The PCM will obtain concurrence for the proposed change from the Design Engineer, the Fabrication Engineer and approval of the PM. The PCM will then document the approved change in accordance with the stipulations of a Class I or Class II change.

Both Class I and class II changes will be submitted to the PCM on an Engineering Change Request (ECR) form. The PCM will log the ECR and process it in accordance with the Change System Process Flow Chart shown in Figure 5-17. QA will certify that the change control process has been accomplished.

The PCM will distribute all approved changes to the initiator, the Design Engineer, the Fabrication Engineer, and drafting.

5.3.3.6 Configuration Status and Accounting

Each engineering change order will be tabulated along with the drawing numbers affected by the request and the status of each order (i.e., pending, authorized/not-authorized, complete). The approved configuration change will be distributed in accordance with Figure 5-18.

5.3.4 Project Status

A detailed baseline schedule for the 1A4 channel cathode wall and diffuser fabrication is shown in Figure 5-19. This schedule provides the logic and current status of each item.

As shown on the schedule, procurement of cathode tungsten caps, copper bases, brass tubes, studs and plugs was initiated. Other cathode wall activities are on schedule.

5.3.5 Summary

Facilities for fabrication of the 1A4 hardware are in place and are being used to build gas-side elements for the Mark VII and 1A channels. Procedures necessary for the hardware fabrication have been written as have procedures for inspection and quality control. The channel and diffuser fabrication schedule shows delivery of the hardware to the CDIF in March 1992.

REFERENCES FOR SECTION 5

- 5-1. Glovan, Ron, MSE, private communication.
- 5-2. Refractory metals may be etched in basic solutions with the assistance of applied electric current. This electrochemical etching procedure is used in the industry to produce an enriched Cu surface on Tungsten Copper alloys before brazing. Similarly, because of the stability of refractory materials to strong acids, electrochemical acid etching can be used to produce a lustrous refractory-metal-rich surface by removing the copper from tungsten copper alloys.
- 5-3. EPRI Report CS 4629, Interim Consensus Guideline on Fossil Plant Cycle Chemistry, June 1986.
- 5-4. Betz Analytical Services, P.O. Box 4300, 9669 Grogan's Mill Rd., The Woodlands, TX 77380.
- 5-5. Natesan, K., and Soppet, W.K., "Water Corrosion Test with an Organic Additive in Support of an MHD Channel," ANL, 1990.

P5554

Figure 5-17. Configuration Control Flow Chart

Figure 5-18. Configuration Control Change Distribution

Figure 5-19. Cathode Wall Fabrication Schedule

6. CURRENT CONSOLIDATION SUBSYSTEM DESIGN AND FABRICATION (TASK 5)

The Preliminary Design Review (PDR) for the Current Consolidation Subsystem was conducted during the last quarterly reporting period. The proposed CDIF design is a scaled version of the breadboard system tested on the Mark VII at Avco. The same two-pulse midpoint converter topology will be utilized for the current consolidators, except the component ratings are selected based on the requirements presented in Table 6-1. The design considerations in selecting the key components are presented in this section.

TABLE 6-1. CURRENT CONSOLIDATION SUBSYSTEM REQUIREMENTS

Parameter	Requirement	Source
Number of Consolidators in Each PTO Region	30	Avco
Current Consolidator DC Output Voltage Range	± 375 VDC	Avco/Westinghouse
Current Consolidator Output Current Range	0-40 Amps Max. 0-30 Amps Avg.	Avco/Westinghouse
Output Ripple Current (RMS)	5% of Maximum Load Current	Westinghouse
Electrical Isolation	12 KV	TRW
AC Input Voltage to Consolidation Converter Transformers	60 Hz, 4160 VAC	Westinghouse
Cooling Requirements	Forced Air	Westinghouse
Ambient Temperature	0-40°C	Westinghouse
Design Life	In Excess of POC Equipment (>20,000 Hr, 2000 Start/Stop)	Westinghouse
Compatibility	Operate at CDIF	SOW
Design Basis	Based on Avco Mark VII Breadboard	Westinghouse
Scalability	Allow an evaluation for scaling up to commercial retrofit MHD power plant size	SOW
Inspection/Maintainability	Ready access for inspection and parts replacement	Westinghouse
Personnel Safety	Standard Practices ANSI C2-1990	Westinghouse
Interfaces	CDIF Inverter 1A4 PTO Electrodes	SOW
Off-normal Conditions	Zone 3 seismic	Westinghouse
EMI Effects	All critical circuitry equipped with EMI shielding	Westinghouse
Instrumentation	All measurements required for operation self-contained	Westinghouse
Current Consolidator	300 msec	Westinghouse
AC Voltage Tolerance	10%	Westinghouse

An investigation of voltage transients appearing on the DC bus of the inverter at the CDIF was carried out. The cause of the transients was identified, and the installation of a simple RC filter from the positive bus to ground greatly reduced both the amplitude and frequency of the transient wave form. Also, it was shown that the spike does not affect any aspect of the proposed current consolidation subsystem design.

6.1 CONSOLIDATION CONVERTER TRANSFORMER

Derivation of the transformer secondary voltage rating needed to supply the 750 V electrode span voltage is presented in Figure 6-1. The resultant transformer secondary is a center tapped winding supplying a V_s of 443 VAC between the center tap and each end.

6.2 GTO AND SCR VOLTAGE RATINGS

The voltage ratings of the thyristors (SCRs) and gate turnoff thyristors (GTOs) used in the 2-pulse converters are dependent on the source voltage, protection networks, and operating conditions. Representative 2-pulse GTO and SRC converters with associated suppression, overvoltage protection, and output filters are shown in Figure 6-2. The normal forward and reverse voltage stress that each GTO experiences is equal to twice the peak of the source voltage V_s . With a V_s of 443 VAC, this voltage is:

$$E1 = (2.82)(443) = 1253 \text{ V}$$

A more severe voltage is produced by a fault condition that would result in one of the GTOs being turned OFF while carrying current I and not having its companion GTO being turned ON. The MOV overvoltage protector acts as an alternate path to carry current I and dissipates the energy stored in inductor $L5$ of the converter output filter. The resultant voltage stress produced across the GTOs can be as much as the sum of the MOV clamping voltage and the peak of the source voltage V_s . The forward and reverse voltage ratings, V_{drm} and V_{rrm} , of the GTOs must be greater than this sum. A possible choice for the MOV device is a GE V480HE450 that has a RMS voltage rating of 480 V and a maximum clamping voltage of 1320 VDC (at 300 A). The energy rating of this MOV is 450 Joule.

Figure 6-1. Consolidation Converter Transformer Secondary Voltage Selection

Figure 6-2. Consolidation Converter Components

$$V_{dm} > 1320 + (1.414)(443) = 1946 \text{ V}$$

$$V_{rm} > 1946 \text{ V}$$

A POWEREX FG600C-50 with a V_{dm} and V_{rm} rating of 2500 V is a suitable choice for the GTOs. The voltage ratings of the snubber diodes and snubber capacitors in the GTO consolidation converter also should be 2500 V.

The normal forward and reverse voltage stress encountered by SCR1 and SCR2 in the SCR consolidation converter is, again, twice the peak of the source voltage V_s . The commutation of current from one SCR to the other in the operation of the inverter produces a transient voltage that may exceed this level. Inductors L3 and L4 limit the rate-of-change of current, di/dt , that occurs during the hard commutation of current from one SCR path to the other. The source voltage, di/dt inductors L3 and L4, suppression network (i.e. R1 and C1), and the recovery characteristics of the SCR determine the voltage transient produced during commutation and the consequent required voltage rating of the SCR. The maximum voltage transient occurs when the effective commutation voltage is:

$$E_c = (2)(1.414)V_s = 1253 \text{ V}$$

Using an inductance of 50 microhenry for each of L3 and L4, the commutation di/dt is:

$$di/dt = 1253/0.0001 = 12.5 \text{ A per microsecond}$$

The SCR reverse recovery charge, Q_{rr} , is an important device parameter which should be minimized to reduce the commutation recovery voltage. A pessimistic value of the peak reverse recovery current, I_{os} , is given by:

$$I_{os} = \sqrt{(2 * Q_{rr} * di/dt)}$$

For a $Q_{rr} = 150$ microcoulombs, $I_{OS} = 61.2$ A. Computer simulation of the recovery voltage transient produced with $R1=20$ and $C1=0.5 \mu F$ indicates a peak reverse voltage transient of 1600 V.

A POWEREX T72H2430 SCR with a voltage rating of 2400 V and a Q_{rr} rating of 150 μc is a suitable choice for the SCR consolidation converters. A 2000 V voltage rating for C1 is conservative.

6.3 GTO AND SCR CURRENT RATINGS

The maximum required output current of a given consolidation converter is 40 A. The corresponding required average current rating for the individual GTOs and SCRs is 20 A. The average current ratings of the above identified GTO and SCR are 170 A and 300 A, respectively, which far exceed the required average current rating. The apparent mismatch between device current rating and required rating is a consequence of the unavailability of commercial SCRs and GTOs with lower current ratings along with appropriate voltage, Q_{rr} , etc., characteristics.

6.4 CONVERTER OUTPUT FILTER

The output filter component values for each converter is similar to that used in the breadboard current consolidation subsystem supplied for the Mark VII MHD channel at Avco. Referring to Figure 6-2, the L1-L2-C5-R5-R7 combination comprises the output filter. R5 is used to assure the discharge of C5 after the equipment is de-energized and is not a factor in the performance of the filter. The current and voltage ratings of the filter components will conform to the 40 A maximum current (30 amps average) and 400 V maximum voltage requirement of the individual consolidation converters. The various resonant frequencies of the filter are the same as those for the breadboard subsystem so that the expected response time of the converter will be similar. The expected maximum RMS output ripple current from the converter-filter combination is 5% of rated maximum output.

6.5 CDIF CONTROL SYSTEM

The CDIF system will use the same type of control system utilized on the breadboard system tested at Avco. Each consolidation converter will be controlled by dedicated circuitry which is fed a reference operating point from a computer which is coordinating the operation of all the consolidators in the group. This type of system was used on the breadboard subsystem that was tested on the Mark VII. The computation and administrative demands on the computers will be greater for the CDIF system due to the greater number of electrodes. Thus, computers will be selected that accommodate the faster data processing requirements for the CDIF.

The additional electrodes also impact the current in the indirectly controlled electrode. As the number of electrodes goes up, more control tolerance errors can accumulate in this electrode. Thus, there is concern that with a large number of electrodes, this electrode current will substantially deviate from its desired profile.

Even though direct current control is not used on this electrode, in general its current is still determined by how the other electrodes are programmed. To review, the indirectly controlled electrode satisfies the following criteria:

1. Allows for passing currents due to control tolerance errors and transients on the other controllers. Since the other controllers implement PI type control which operates with zero error in steady state, a pathway for currents due to control tolerance errors must be provided.
2. Establishes the voltage of the consolidation point with respect to the channel so that the voltage excursion required for the remaining converters is minimized. If the electrode that is at the mid-span voltage of the PTO region is used, then the controllers could be designed for a voltage range that is 1/2 of PTO span.

To resolve this problem, it has already been proposed that there will be an "adjustment" algorithm implemented where this electrode current is monitored and the other references will be fine tuned to make sure this current stays within reasonable bounds. This technique was not implemented in the Mark VII test,

since the number of electrodes was limited. The data collected showed that the current in this electrode was more active than the others, but still followed the basic desired profile. However, this algorithm can be added for future Mark VII tests.

Another approach is to use a proportional type control on all of the consolidators including this one. A proportional control is a non-zero error type control and would not be affected by the small control tolerance errors. The system operates with a steady state error between the feedback and the reference. This would allow a direct current control on all the converters and would minimize concerns that one of the electrode currents will deviate from its desired profile. This is illustrated as "Alternative 1" in Figure 6-3.

If this type of approach is used, then some other means must be specified to reference the consolidation point to the channel. Otherwise, it will be necessary for each of the converters to have a voltage range equal to that of the PTO region. For the CDIF system, this is 750 V. To cut this range in half as it is for the baseline approach, it would be necessary to reference the consolidation point to a sidebar on the channel that is at the midpoint voltage of the PTO span.

There are two points on this type of control:

1. In theory, the sidebar location at the mid-span PTO potential does exist, but sufficient data on sidebar characteristics are not available to make this a clear choice. Thus, further testing is required to determine the feasibility of this approach.
2. The connection to the sidebar provides a means for the tolerance error and transient currents to flow. Thus, it should be possible to operate the current consolidators as PI type control, as in the baseline approach.

Another approach is shown as "Alternate 2" in Figure 6-3. This is the same as the baseline approach, except the consolidators adjacent to the direct connection electrode are operated in the voltage mode. They would be set for a voltage output corresponding to the expected interelectrode voltage in their respective location. This allows for additional paths for the error currents to flow. The voltages can be set within some band so that the currents will remain within a certain range. Thus, some degree of current control will be possible in these electrodes.

In conclusion, the proposed control hardware configuration for the CDIF can accommodate any of the above approaches. Each current consolidator can be operated in a voltage or current mode, and the consolidation reference point connection can be made by moving cables around. Thus, the critical design process can continue without making a firm decision. However, the breadboard testing showed that the baseline approach is viable. To accommodate the CDIF system with more electrodes, this can be enhanced by additional software to fine tune the indirectly controlled electrode current.

6.6 HIGH VOLTAGE CONSIDERATIONS

Appropriate measures must be employed to assure proper voltage isolation for the various consolidation converters and for the different signal communications between the converters and the controls. This is particularly true for the anode electrode consolidation networks that may operate at potentials around 12 kV with respect to system ground. Figure 6-4 shows a block diagram of the anode consolidation converters. The 4160 V:886 V power transformer, T_p , will provide voltage isolation between the 4160 V power source and the anode consolidation point. The components for the different converters and filters will be mounted on internal cabinet structures that are suitably isolated from system ground. Supply transformer(s), T_s , will supply energy from the secondary of T_p to the gate driver for each converter. The primary to secondary voltage insulation for these transformers will be at least 2.5 kV. The average voltage between the primary and secondary of T_s is as much as 443 VAC and the peak transient voltage can be as high as 2 kV.

The gating pattern will be transmitted from the control to the gate driver by a fiber optic cable. This provides complete voltage isolation and excellent noise immunity. A current transducer, CTIn, is used to

Figure 6-3. Alternative Network Connections

Figure 6-3. Alternative Network Connections

Figure 6-4. High Voltage Considerations

sense the current to anode electrode n . The transducer itself will be mounted at system ground potential and a cable carrying the anode electrode current will pass through the core window of the current transducer. The high voltage insulation properties of this cable will provide the required voltage isolation between electrode potential and the transducer output signal $I(n)$.

The interelectrode potential between anode electrode n and anode electrode $n+1$ is sensed by producing a 0 to 5 mA current through a resistor R connected between these two electrodes. This current will also excite the sense winding of current transducer CTV_n . The voltage isolation rating between the sense winding of CTV_n and its output signal, $E(n)$, will be at least 20 kV. The potential between a given anode electrode and the anode consolidation bus can be derived by summing the involved interelectrode potentials.

Similar construction and voltage isolation measures will be utilized in the construction of the cathode consolidation converters where it is economically feasible. Since the cathode equipment does not require the 12 kV isolation levels, components with lower levels will be used where the cost savings are significant.

Since this equipment will be operating in an electrically noisy environment, it is important that all of the electronics are properly shielded from EMI emissions. For equipment operating in this type of environment, it is standard practice to enclose the gate drive circuitry for the power semiconductors in metallic enclosures. Proper measures to enclose the control electronics and computers will also be required.

6.7 BACKUP RESISTIVE CONSOLIDATION

As a backup to the current consolidation subsystem, an automatic switch over to a resistive consolidation system was provided. The benefits of this feature is that it eliminates the possibility of open circuiting the channel while the system is on-line. It also minimizes the need to shut the system down due to a failure in the current consolidation subsystem, such as a computer failure. It should be noted that the likelihood of losing all of the current consolidators is extremely unlikely, given the methods for setting the

current references. However, resistive backup is recommended because the additional circuitry required is relatively simple.

Figure 6-5 focuses on the resistive consolidation network as connected to the anode side. The overvoltage trigger fires the thyristor if excessive voltage is detected across any of the consolidation converters. An excessive voltage is one that exceeds the output range of the consolidation converters. The circuitry contained in the overvoltage trigger derives its power from the channel. Thus, this network is completely independent of the remainder of the current consolidation system.

6.8 MECHANICAL PACKAGING/LAYOUT

Several candidate designs are being considered for the packaging of the consolidation converter equipment and controls. One of the designs under consideration is shown in Figure 6-6 to present an estimate of the floor space required for the equipment. This design packages the power equipment for each side in two 84" x 72" x 96" (L x W x H) cabinets, with doors to access the equipment from both sides. These cabinets house the power equipment, and are electrically isolated from the controls, which are contained in separate cabinets. The input transformer for each side is also housed in a separate cabinet. With dimensions of approximately 24 x 28 feet, the current consolidation equipment requires 672 square feet of floor space. Figure 6-7 shows the candidate cabinet layout. Figure 6-8 shows the system of key interlocks used to prevent accidental exposure to high voltages.

6.9 INVERTER IMPACT ON CURRENT CONSOLIDATION EQUIPMENT

The electrical relationship of an individual cathode consolidation converter and the CDIF inverter is illustrated in Figure 6-9. The center tap of the secondary voltage winding of transformer T_p is the cathode consolidation point for the various cathode consolidation converters and is directly connected to the positive

Figure 6-5. Anode Side Resistive Network Connection

Figure 6-6. Candidate Floor Plan

Figure 6-7. Candidate Cabinet Layout

"KIRK" KEY SAFETY INTERLOCK SYSTEM :

ON TWO KEY LOCKS BOTH KEYS MUST BE PRESENT TO OPERATE LOCK.

SYSTEM OPERATING -- INITIAL CONDITIONS:

MASTER CONTROL CABINET LOCK SWITCH CLOSED. KEY 1 HELD CAPTIVE.
 ANODE & CATHODE CONTROL CABINET LOCK SWITCHES CLOSED. KEYS 2 & 3 HELD CAPTIVE.
 DISCONNECT SWITCH LOCKED CLOSED. KEY 4 HELD CAPTIVE.
 ACCESS GATE LOCKED CLOSED. KEY 5 HELD CAPTIVE.

SYSTEM SHUT-DOWN. A-C BREAKER OPEN. ACCESS PROCEDURE TO FENCED IN AREA:

MASTER CONTROL CABINET LOCK SWITCH OPENED. START-UP INHIBITED. KEY 1 RELEASED.
 KEY 1 INSERTED IN ANODE CONTROL CABINET LOCK SWITCH.
 ANODE CONTROL CABINET LOCK SWITCH OPENED. CONTROL POWER ENERGIZATION INHIBITED.
 KEY 2 RELEASED IN ANODE CONTROL CABINET LOCK SWITCH. KEY 1 HELD CAPTIVE.
 KEY 2 INSERTED IN CATHODE CONTROL CABINET LOCK SWITCH.
 CATHODE CONTROL CABINET LOCK SWITCH OPENED. CONTROL POWER ENERGIZATION INHIBITED.
 KEY 3 RELEASED IN CATHODE CONTROL CABINET LOCK SWITCH. KEY 2 HELD CAPTIVE.
 KEY 3 INSERTED IN DISCONNECT SWITCH LOCK.
 DISCONNECT SWITCH OPENED & OPERATING MECHANISM LOCKED IN OPEN POSITION..
 KEY 3 HELD CAPTIVE IN DISCONNECT SWITCH LOCK. KEY 4 RELEASED.
 KEY 4 INSERTED IN ACCESS GATE LOCK.
 ACCESS GATE UNLOCKED. KEY 4 HELD CAPTIVE. KEY 5 RELEASED.
 KEY 5 CARRIED BY RESPONSIBLE PARTY WHILE IN FENCED IN AREA.
 ACCESS FROM FENCED IN AREA:
 RESPONSIBLE PARTY ENSURES AREA IS CLEAR OF ALL PERSONNEL.
 KEY 5 INSERTED IN ACCESS GATE LOCK.
 ACCESS GATE LOCKED. KEY 5 HELD CAPTIVE. KEY 4 RELEASED.
 KEY 4 INSERTED IN DISCONNECT SWITCH LOCK. OPERATING MECHANISM UNLOCKED.
 KEY 4 HELD CAPTIVE IN DISCONNECT SWITCH LOCK. KEY 3 RELEASED.
 DISCONNECT SWITCH CLOSED.
 KEY 3 INSERTED IN CATHODE CONTROL CABINET LOCK SWITCH.
 CATHODE CONTROL CABINET LOCK SWITCH CLOSED. CONTROL POWER ENERGIZATION ENABLED.
 KEY 2 RELEASED IN CATHODE CONTROL CABINET LOCK SWITCH. KEY 3 HELD CAPTIVE.
 KEY 2 INSERTED IN ANODE CONTROL CABINET LOCK SWITCH.
 ANODE CONTROL CABINET LOCK SWITCH CLOSED. CONTROL POWER ENERGIZATION ENABLED.
 KEY 1 RELEASED IN ANODE CONTROL CABINET LOCK SWITCH. KEY 2 HELD CAPTIVE.
 MASTER CONTROL CABINET LOCK SWITCH CLOSED. START-UP ENABLED. KEY 1 HELD CAPTIVE.

Figure 6-8. "Kirk" Key Interlock System

Figure 6-9. Electrical Relationship of an Individual Cathode Consolidation Converter and the CDIF Inverter

(+) bus of the CDIF inverter. Voltage spikes (with respect to ground) existing on the inverter positive bus will also be present at the cathode consolidation point. The voltage spikes are coupled to the different cathode electrodes through their associated C1-R1-L1 filter networks. The high-frequency, short duration (i.e. 10 kHz, 200 μ sec) content of the voltage spike does not affect the voltage on C1. Consequently, the solid-state components (SCRs or GTOs) of the different converters are not affected by these voltage spikes. In the same manner, the anode consolidation converters are unaffected by voltage transients originating from the CDIF inverter.

Control signals between the gate drivers for the consolidation converters (not shown) and the consolidation converter controls (not shown) are also unaffected since fiber optics are used to transmit these signals.

7. CDIF TESTING

Workhorse power train testing at the CDIF is divided into two phases: 1) design verification testing (DVT) of the coal-fired precombustor (CFPC) and 2) the Confirmation Test Series. During previous reporting periods, the precombustor DVT program was completed and the confirmation testing was initiated. The Confirmation Test Series is focused on confirming the design of the prototypical power train components prior to fabrication of the actual prototypical hardware.

7.1 BACKGROUND

Confirmation testing continued during the thirteenth quarter and consisted of a continuation of two of the test series which had been initiated during last quarter: the 90-CC-Series which focused on the checkout and design verification testing of the current control subsystem and the 90-MATL-Series which focused on testing of the Avco prototypical channel coupons. Concurrent with these test series, there were several attempts at long duration (24-hour) continuous thermal/electrical operation in order to evaluate: 1) the long term effects of iron oxide injection on the cathode wall voltage nonuniformities, and 2) the impact of long duration thermal operation on the accumulation of slag (fouling) within the coal-fired precombustor components.

Six tests were conducted during this quarter, accumulating 46.6 thermal hours and 15.7 power hours. A long duration thermal test of 21 hours, 15 minutes was completed which marked a new milestone in CDIF test history.

The power train configuration for this series of tests is described in the following sections.

7.1.1 Combustor

The combustion subsystem configuration was identical to that utilized for testing during the previous reporting period. The second stage oxygen was configured with an effective L/W of 2.7 and 12-port horizontal injection.

For this series of tests, the existing workhorse "filler" section was replaced with a new component which simulates the gas-side metal temperatures which will exist during prototypical operation with higher cooling water temperatures. The filler is the component which transitions from the coal-fired precombustor to the first stage. The new filler is identical in terms of method of construction to the existing workhorse filler, however: 1) the gas-side metal thickness was increased in order to attain the higher metal surface temperatures that will exist with the prototypical hardware, and 2) the materials of construction have been changed to match the materials selected for the prototypical hardware. The purpose of the new filler section is to evaluate the effect of metal surface temperature and metal composition on the propensity for slag accumulation within this region of the combustor.

7.1.2 Channel

The 1A1 channel is currently configured with prototypical anode elements at electrode positions 40 through 45 and at 108 through 110. Elements in the first group have a 0.6-inch pitch and elements in the second group have a 0.7-inch pitch. Cathodes with prototypical cross-sections are located at electrode positions 69 through 76 (0.6-inch pitch) and 98 through 103 (0.7-inch pitch). A group of sidewall elements composed of: 1) molybdenum caps on copper bases, 2) 75% tungsten-25% copper solid element, 3) tungsten caps on copper bases, and 4) tungsten elements on 75% tungsten-25% copper bases are also installed.

Prior to the start of this test series, the workhorse elements on the anode wall were replaced. The new elements were modified by filling the existing slag retention groove with a stainless steel rod and, hence, providing a "non-slagging" anode wall design.

7.1.3 Current Controls and Consolidation

The current control and consolidation configurations were identical to that utilized for testing during the previous reporting period. Four cabinets of 64 circuits each, for a total of 256 circuits, have been installed in the Trans-Rex room and were wired to control currents in all of the diagonal connections with an N+15 overlap. The forward and aft channel power take-off regions were resistively consolidated. Special instrumentation was installed on the current controls and inverter for diagnostic measurements.

7.2 WORKHORSE POWER TRAIN TESTING (SUBTASK 6.3)

90-CHEK-02 - Facility Checkout Test (08/10/90)

The primary objective of this test was to confirm overall system readiness for a long duration (~24-hour) test attempt. With the exceptions of the seed system and the fuel oil injection system, most systems operated well. The seed system was unable to attain the requisite flow rate due to large aggregates of seed material plugging the mix tee and feed lines. The problem appears to be the result of moisture contamination of the seed system during down times and will require a system and/or operational modification in order to mitigate the problem.

The fuel oil system, which feeds the oil-fired vitiator, was also unable to attain the requisite flow rate. Problems with the fuel oil system were two-fold: 1) the facility divert valve was leaking which allowed a portion of the oil flow to leak into the recirculation line and, hence, less flow was directed to the burner assembly, and 2) the orifices in the burner assembly were partially plugged. The oil burner assembly will be redesigned, prior to the duration test, in order to minimize oil coking on the internal oil injection ports which eventually results in plugging of the injection orifices.

After the conclusion of the test, the seed system was cleaned, the oil burner assembly was cleaned, and a manual shut-off valve was added to the fuel oil recirculation loop in order to prepare for the long duration test attempt.

90-MATL-05 - Long Duration Test Attempt (08/14/90-08/15/90)

The objective of this test was to provide long duration, continuous thermal/electrical operation in order to evaluate: 1) the long term effects of iron oxide injection on cathode wall voltage nonuniformities, and 2) the impact of long duration thermal operation on the accumulation of slag (fouling) within the coal-fired precombustor components (Table 7-1). Power generation was terminated during the early portion of the test due to observations of irregularities in the interanode voltage distribution and was not reinstated for the duration of the test. The interanode voltage nonuniformities had been observed during earlier tests, and the results of an investigation into the cause of the irregularities is discussed in Section 8 of this report.

The thermal portion of the test was 21 hours, 15 minutes and provided the longest continuous thermal run duration in CDIF history. The facility was able to provide continuous operation of all consumable systems. However, the N/O ratio and equivalence ratio varied during the test due to fluctuations in coal and oxygen flow rate ($N/O = 0.68$ to 0.72 , $\phi_1 = 0.53$ to 0.57 , $\phi_2 = 0.88$ to 0.92). The test was terminated when the oxygen supply was depleted. It should be noted that the hatch slag tank system is run time limited and, hence, at approximately 14 hours into the test, the slag tap was closed off and 100% of the slag was carried over into the channel.

Post-test observations identified that there was not any accumulation of slag (fouling) within the combustion can of the coal-fired precombustor or the transition to the first stage assembly (called the "filler" section). However, there was a bridge of slag which formed extending from the base of the combustion can to the inlet of the filler section. This slag formation appeared to be self-limiting. However, additional long duration, continuous operation is required in order to confirm this observation. It should be noted that the filler assembly installed for this test incorporated an increased internal metal thickness such that the metal surface temperature was the same as that predicted during operation of the prototypical combustor with higher cooling water temperatures. A post-test leak check identified that there was a minor leak in one of

TABLE 7-1. LONG DURATION THERMAL/ELECTRICAL OPERATION

THERMAL TIME = 21.25 HOURS

POWER TIME = 0.5 HOURS

SECOND STAGE CONFIGURATION			TESTING OBJECTIVES				TEST RESULTS		
• L/W = 2.7, 12-port horizontal 0.363 - inch ø injectors			• Long term effects of iron oxide injection • Impact of long duration operation on accumulation of slag (fouling)				• No fouling of filler or combustion can after a 21-hour 15-minute continuous thermal run		
TEST DESIGNATION			ACTUAL TEST CONDITIONS						
TEST	DATE	N/O	PREHEAT	PHI1	PHI2	%K	S.S. POWER	SLAG *REC.	CFC H.L.
90-MATL-05	08/14/90	0.70	1200/2900	0.55	0.90	1.7	N/A	~28%	≈7%

*Note: Slag recovery assumed to be 28% based on an estimate of 14 hours as the time that the slag tank was full of slag.

the second stage oxygen injection frames (located at L/W = 0.8). A decision was made not to replace the injection frame until the next time the channel is removed.

90-CC-03 and 90-CC-04 - 1A4 Current Control Design Verification Test Series (08/28/90-08/30/90)

The objective of this test series was a continuation of the 1A4 current control design verification testing initiated during the previous reporting period. During the previous reporting period, it was determined that the 1A4 current control units, as installed at the CDIF, were not performing as designed. The initial design verification tests, 90-CC-01 and 90-CC-02, confirmed that the currents within several control groups were not being properly controlled and the number and location of the uncontrolled regions varied randomly with time and test conditions.

A number of clock and driver boards were removed from the CDIF cabinets and returned to Avco for a series of bench top and Mark VII channel tests. These tests identified that the boards were functioning properly and, therefore, it was concluded that the problems experienced at the CDIF were unique to the environments and installation at the CDIF.

These results and observations were reviewed by the recently formed Power Management Working Group and a diagnostic test series was formulated to understand and resolve the operational problems. Possible causes of the operational problems included:

- the inverter voltage transient which appears on the positive DC bus,
- noise from the magnet power supply (RF and EMI), or
- noise on the line voltage supply.

To identify the specific cause(s) of the problem, the facility system was configured as described in Section 7.1.3. In addition, however, one bay of the current controls (Cabinet 2, Bay 3) consisting of a master and 15 slaves was fully instrumented for high speed voltage and current across the diagonal links. A patch board network was also installed which allowed simultaneous monitoring of the voltages and currents, the clock board gate pulse characteristics, and the 480 VAC supply voltage.

The initial test conducted during the test series on 08/28/90 (90-CC-03) was structured primarily to determine if the inverter voltage transients were interfering with the operation of the current controls (Table 7-2). The test was performed with the inverter on, under open/short circuit conditions, and therefore functionally disconnected from the power train. During the test, it was observed that the current control operation was, as with the previous tests, erratic. As the magnetic field strength was increased, by increasing the current on the magnet power supply, the number of current control circuits and the control deadband increased. Since the test was performed without the inverter functionally on-line, the inverter voltage transients were essentially eliminated as the root cause of the current control problem.

Additional testing was conducted both on and off-line in an attempt to isolate the operational problems. These included:

- Shielding the current control enclosures
- Operation with selected plant systems turned on and off
- Clean, regulated DC power provided to power the current control units

These diagnostic tests eventually established that the cause of the current control operational problems was a combination of voltage sag and line supply noise. It was observed that the supply voltage was noisy when the magnet power supply was activated and was "pulled down" by as much as 20 to 25 percent when all plant systems were in operation. This reduction in supply voltage resulted in insufficient regulated DC power to the clock boards which resulted in constant gate pulses to the GTOs and eventually intermittent loss of control over the entire group of circuits (master and 15 slaves).

In preparation for 90-CC-04, MSE provided temporary power to the current control circuits that was decoupled from the remaining plant systems. It provided a clean constant AC supply voltage between 440 to 460 VAC (depending on the phase) during the test. Several different test conditions were performed during the test, including a short circuit and open circuit test and power tests over a range of voltages and currents with the inverter connected. The current control units performed as designed during the entire test series and maintained current balances within design specifications at all conditions. A typical streamwise distribution of the electrode current is shown in Figure 7-1. To ensure that the inverter voltage transient

TABLE 7-2. CDIF CURRENT CONTROL DIAGNOSTIC TESTING

Thermal Time = 6-1/4 hours Power Time = 3-1/3 hours

SECOND STAGE CONFIGURATION			TESTING OBJECTIVES				TEST RESULTS		
• L/W = 2.7, 12 EACH 0.363" ø horizontal injection			• To determine cause of current controls not performing • To implement fix to current controls				• Power source to cabinets was cause of nonperformance of current controls • Modification to driver boards or new power source required at the CDIF		
TEST DESIGNATION			ACTUAL TEST CONDITIONS						
TEST	DATE	N/O	PREHEAT	PHI1	PHI2	%K	S.S. POWER	SLAG REC.	CFC H.L.
90-CC-03	08/28/90	0.70	1200/2900	0.55	0.90	1.7	N/A	28%	0.70
90-CC-04	08/29/90	0.70	1200/2900	0.55	0.90	1.7	N/A	?	0.70

Figure 7-1. Typical Streamwise Current Distribution with Current Controls

does not affect the operation of the current controls, a power test was conducted both with and without the R-C filter installed on the positive DC bus. The inverter filter consisted of an equivalent $1\Omega - 3.6\mu\text{F}$ R-C circuit, which has been effective in reducing the measured voltage transient by one half. The current controls operated effectively in either mode. However, the current measured across the diagonal links detected a current spike with the inverter in operation and the R-C filter removed. The frequency of the observed spike coincided with the measured frequency of the inverter voltage transient ($\sim 180\text{ Hz}$). The current spike was not detectable by the instrumentation with the R-C filter installed. This suggests that the inverter voltage transient enters the channel in the PTO region and propagates down the channel through the diagonal connections. This demonstrates the importance of attenuating the inverter voltage transient, and further attenuation may be desirable.

In summary, the design verification testing of the current control units has been completed. The current controls are capable of predictable performance over a wide range of operating conditions, provided an acceptable/compatible supply voltage is available. The Power Management Working Group is investigating possible corrective actions in supply voltage compatibility including current control design modifications, filtering of the existing supply voltage, and/or separate supply power.

90-MATL-06 (09/20/90) and 90-MATL-07 (09/27/90) - Electrical Duration Tests with Current Controls in Operation

The primary objectives of this series of tests were to (Table 7-3):

- 1) Accumulate 50 electrical hours on the prototypical channel elements (coupon) installed in the 1990 1A1 channel. (This channel was fully described in the eleventh quarterly report.)

TABLE 7-3. CDIF LONG DURATION CONTINUOUS ELECTRICAL TESTING

Max. Achievable Power Time = 7.8 hours

SECOND STAGE CONFIGURATION			TESTING OBJECTIVES			TEST RESULTS			
• L/W = 2.7, 12 port horiz. 0.363" ø injectors			• 22-hour continuous electrical test			• Unachievable to date			
TEST DESIGNATION			ACTUAL TEST CONDITIONS						
TEST	DATE	N/O	PREHEAT	PHI1	PHI2	% K	S.S. POWER	SLAG REC.	CFC H.L.
90-MATL-06	09/20/90	0.75,0.80	2900	0.55	0.90	1.7	1.0	44%	7.5%
90-MATL-07	09/27/90	0.77	2900	0.55	0.90	1.7	.85	44.9%	7.5%

- 2) Provide long duration, continuous electrical operation in order to evaluate the impact of long term iron oxide injection on cathode wall voltage nonuniformities.
- 3) Provide long duration, continuous thermal operation in order to evaluate the impact of long term operation on slag accumulation within the precombustor components.

These tests were conducted at new operating conditions (N/O = 0.78 versus N/O = 0.70 during previous test) in order to more closely approximate the electrical stress levels predicted for the POC and retrofit power train operation. A detailed discussion of how these new operating conditions were developed was presented in Section 3.1.3 of this report.

90-MATL-06 was comprised of two tests which accumulated a total of 8.8 thermal hours and 7.8 power hours. The first test was terminated due to arcing to ground on a thermocouple connection which came in contact with the test stand. The second test was terminated due to the formation of a plug in the vent line on the coal system which resulted in the inability to continue to process coal. Modifications to the coal feed system are planned in order to mitigate this problem and provide reliable coal feed for long duration operation. Post-test inspection identified a minor water leak in the channel forward workhorse bar sidewall and in one of the combustor second stage frames. These were not repaired prior to 90-MATL-07.

90-MATL-07 was comprised of two tests which accumulated a total of 3.2 thermal and 1.9 power hours. The first test was terminated due to a leak in the quench water system. The second test was terminated due to indications of rising CO levels within the magnet bore, indicative of a gas leak. Post-test it was determined that the high CO levels were probably due to a gas leak at the channel/diffuser interface which occurred as a result of warpage of the diffuser plate. A post-test decision was made to remove the channel and repair the sidewall leak and to remove the second stage and replace the frame which was leaking

7.3 OTHER CDIF ACTIVITIES

Other activities at the CDIF mainly involving test train repair are described in the following sections.

7.3.1 Combustor Hardware Activities

The primary combustion subsystem hardware related activities performed during this reporting period were:

1. the replacement of one of the second stage oxygen injector frames,
2. the installation of a new second stage frame which allows retorquing of the second stage assembly while it is installed, and

3. the installation of a modified precombustor combustion can which simulates the prototypical hardware surface conditions (material type and grooves).

The second stage oxygen injector frame was replaced due to a cooling water leak along the bottom surface. The leak occurred in an area where gun-drilling of a coolant passage in the copper results in a reduced copper thickness (<0.040 inch) between the copper and stainless steel cladding surface. This is the second failure of this type. The previous failure also occurred on an oxygen injection frame (identical design) located in the same position ($L/W = 0.9$) within the second stage assembly. In both cases, the oxygen injector frame was not being utilized to inject oxygen (oxygen was injected upstream of this frame, at $L/W = 2.7$, and the oxygen ports on this frame were plugged). The exact cause of these failures is being investigated. Preliminary indications are that the brazing procedure (segmentation of stainless steel caps, length of time at braze temperature) results in increased porosity of the copper which makes it susceptible to stress-corrosion cracking during operation and/or downtimes when acids condense on the surface. A new brazing procedure is being developed and the failure analysis on the existing frames is continuing.

A new second stage frame was installed and the assembly was modified in order to allow a retorquing of the assembly tie rods, if required, without removal of the second stage and channel assemblies from the CDIF test stand. A tie rod preload is necessary to create gas pressure o-ring sealing between the individual second stage frames. The tie rod preload has been observed to relax following extended operation. The new second stage frame was essentially a modification of an existing frame which consisted of removing material along the frame edges to allow access to the tie rods. Second stage design parameters such as mixing length (L/W), cooling water passage layout, and tie rod/o-ring requirements for the assembly were preserved for this retorquing assembly. This assembly is currently being confirmed at the CDIF for the prototypical hardware design.

The workhorse precombustor combustion chamber was modified in order to confirm that the prototypical hardware surface conditions, in particular the material type and surface grooves, would not result in increased slag accumulation during long duration operation. The prototypical design requires axial grooves along the inner surface in order to reduce thermal stresses during operation with high temperature cooling water. The combustion chamber inner surface was plasma-sprayed with Inconel 625 coating (65% nickel, 21% chromium) to a thickness of 0.025 inches. After polishing to a 125# finish, round-bottomed grooves were then machined 0.015 inches into the surface, along the axial direction of the chamber. This component is currently being tested at the CDIF without changes to the chamber L/D , instrumentation or cooling water requirements.

7.3.2 Channel Hardware Activities

The channel was removed and disassembled following 90-MATL-07. Inspection of the individual walls revealed that:

1. The workhorse elements on the left forward bar sidewall had only a limited remaining lifetime and required replacement. (It should be noted that the right forward sidewall is a pegwall design.)
2. Some of the workhorse elements on the anode wall had severely worn leading edges and/or loss of the material which had been used to fill the slagging groove. In both cases, copper was exposed on the gas-side surface. The elements required replacement.
3. Several of the diffuser plates had received less coolant flow than required (due to unbalanced parallel flow paths) which had resulted in CaCO_3 precipitation on the inner coolant passages and loss of heat transfer capability. The plates were warped and required cleaning of the passageways, straightening of the walls and installation of stiffener plates on the sidewall.

The prototypical coupons on the anode wall and sidewall were removed and sent to Avco for evaluation. The results of this evaluation will be reported in a subsequent quarterly report.

In order to minimize the downtime (non-test) period, the decision was made to only implement the repairs/replacements identified in items 2 and 3 above and to replace the left forward bar sidewall with an existing new pegwall. Because of this decision, the prototypical sidewall coupons could not be reinstalled; however, the prototypical anode coupons were reinstalled in the refurbished anode wall. The channel was reassembled and readied for installation at the end of this reporting period.

Concurrent with this activity, a new anode wall and two forward bar sidewalls (one new, one refurbished) are being prepared in order to incorporate new prototypical channel elements. These new elements are described in the following sections.

7.3.2.1 Sidewall

Two sets of 1A4 style sidewall bars are being fabricated. These elements incorporate the Z-bar geometry of the 1A4 channel design. Elements for installation in both the right and left forward sidewalls are being fabricated. There will be twelve rows of elements in each group. Each row will be comprised of five bars, two end bars and three intermediate bars. These sidewall elements are designed with a 0.7-inch pitch. Figure 7-2 shows a layout of the bars, including element cross sections. Two base materials will be incorporated. Molybdenum is the primary choice and 75% tungsten 25% copper press-sintered alloy is used as a backup. The final design choice will be contingent upon water-side corrosion and gas-side erosion studies currently underway at Avco. Tungsten caps are used on rows adjacent to the cathode wall in areas of high electrical stress.

The 1A4 sidewall is designed with four intermediate bars, i.e., rows are comprised of six total elements. However, geometric considerations reduced the number of sidewall segments in the 1A channel. This adjustment and the fact that the 1A channel sidewall bar height is 1.00 inch, while the 1A4 uses 1.25-inch high elements, is not expected to significantly influence the test results.

7.3.2.2 Anode

Several 1A4 style anode elements are being readied for installation in the 1A channel. Both slagging and "nonslagging" elements will be installed. A map for the element installation and their respective cross sections are shown in Figure 7-3.

7.3.2.3 Cathode

A group of 1A4 style cathodes are also being installed in the channel. As shown in Figure 7-4, these tungsten-capped elements have the exact cross section of the 1A4 elements and will be installed at positions 91 to 97.

7.3.2.4 Inlet Frame

Work continued on fabrication of the second stage test frame that is being constructed similar to the 1A4 channel inlet frame. The frame is depicted in Figure 7-5.

7.3.3 Current Controls

The design verification test of the current control units was completed during this reporting period. As described in Section 7.2, the units performed well over a wide range of conditions as long as a clean (minimal voltage sag, low noise) 480 VAC supply voltage was provided. A temporary "clean" 480 VAC line has been provided by MSE as an interim solution. However, a more permanent fix must be implemented. During this downtime, Avco replaced the step-down transformers powering the clock boards in order to increase the voltage on the secondary side. This modification should prevent the clock boards from dropping out even if the supply voltage sags or has a significant noise level. Operation of the current controls with the new transformers and the "old" (not "clean") 480 VAC supply line will be checked out during the next reporting period.

Figure 7-2. Schematic of 1A4 Style Z-bar Sidewall Test Coupons

Figure 7-3. Schematic of 1A4 Style Anode Wall Test Coupons

Figure 7-4. Schematic of 1A4 Style Cathode Wall Test Coupons

PS-413

Figure 7-5. Schematic of Second Stage Test Frame Which is Being Constructed Similar to the 1A4 Channel Inlet Frame

7.3.4 Current Consolidation

As directed by an action item from the Channel Subsystem CDR with DOE, Avco is following a plan to test the current controls as backup consolidators to the Westinghouse circuits. A schematic of the proposed test sequence is shown in Figure 7-6. In general, the two current control cabinets presently installed in the high voltage room (Cabinets 7 and 8) will be used to investigate consolidation first in the forward power take-off (PTO) region, then in the rear. In the meantime, MSE will install the two stored cabinets (Cabinets 5 and 6) in the Trans-Rex room. When this has been completed, all four of the original current control cabinets will be used to simultaneously consolidate the front and rear PTO regions.

During this downtime, current control Cabinets 7 and 8 were installed as current consolidators for the forward PTO region. Operation of these units will be checked out during the next reporting period.

7.3.5 Slag Rejection System Activities

Phase 1 of the slag rejection system installation was initiated and completed during this reporting period. Phase 1 entailed removal of the existing slag tank extension and installation of the continuous slag rejector components (denseveyor, valves and collection tank). The instrumentation and controls for this system will not be installed until Phase 2 and, hence, the system will still be operated as a batch holding system (~10 hours capacity) until Phase 2 equipment is installed.

7.4 TEST PLANS

The testing required for the workhorse hardware is shown in Table 7-4. With the repaired channel the test objectives for next quarter include:

Figure 7-6. Current Consolidation Test and Installation Logic

- Testing the current controls as current consolidators
- A long duration (22-hour electrical) test completion

The Z-wall sections (test coupon sections) will be installed on the forward sidewalls. Additional coupons will be installed on the anode and cathode wall (0.7-inch pitch). This channel (1991 coupon channel) will attempt to have 50 electrical hours completed prior to February 15, 1991.

TABLE 7-4. ITC CDIF TEST SCHEDULE AS OF 10/10/90

[illegible]

ITC TEST GROUPS - CONFIRMATION TESTING IS NUMBERED

FY-1991

NY-1992

FY-1993

	22 Hour Cont. Elec. Power Generation Test	(1) Current Control Checkout	(2) C/O Cont. Slag Rejection
1	100%	100%	100%
2	100%	100%	100%
3	100%	100%	100%
4	100%	100%	100%
5	100%	100%	100%
6	100%	100%	100%
7	100%	100%	100%
8	100%	100%	100%
9	100%	100%	100%
10	100%	100%	100%
11	100%	100%	100%
12	100%	100%	100%
13	100%	100%	100%
14	100%	100%	100%
15	100%	100%	100%
16	100%	100%	100%
17	100%	100%	100%
18	100%	100%	100%
19	100%	100%	100%
20	100%	100%	100%
21	100%	100%	100%
22	100%	100%	100%
23	100%	100%	100%
24	100%	100%	100%
25	100%	100%	100%
26	100%	100%	100%
27	100%	100%	100%
28	100%	100%	100%
29	100%	100%	100%
30	100%	100%	100%
31	100%	100%	100%
32	100%	100%	100%
33	100%	100%	100%
34	100%	100%	100%
35	100%	100%	100%
36	100%	100%	100%
37	100%	100%	100%
38	100%	100%	100%
39	100%	100%	100%
40	100%	100%	100%
41	100%	100%	100%
42	100%	100%	100%
43	100%	100%	100%
44	100%	100%	100%
45	100%	100%	100%
46	100%	100%	100%
47	100%	100%	100%
48	100%	100%	100%
49	100%	100%	100%
50	100%	100%	100%
51	100%	100%	100%
52	100%	100%	100%
53	100%	100%	100%
54	100%	100%	100%
55	100%	100%	100%
56	100%	100%	100%
57	100%	100%	100%
58	100%	100%	100%
59	100%	100%	100%
60	100%	100%	100%
61	100%	100%	100%
62	100%	100%	100%
63	100%	100%	100%
64	100%	100%	100%
65	100%	100%	100%
66	100%	100%	100%
67	100%	100%	100%
68	100%	100%	100%
69	100%	100%	100%
70	100%	100%	100%
71	100%	100%	100%
72	100%	100%	100%
73	100%	100%	100%
74	100%	100%	100%
75	100%	100%	100%
76	100%	100%	100%
77	100%	100%	100%
78	100%	100%	100%
79	100%	100%	100%
80	100%	100%	100%
81	100%	100%	100%
82	100%	100%	100%
83	100%	100%	100%
84	100%	100%	100%
85	100%	100%	100%
86	100%	100%	100%
87	100%	100%	100%
88	100%	100%	100%
89	100%	100%	100%
90	100%	100%	100%
91	100%	100%	100%
92	100%	100%	100%
93	100%	100%	100%
94	100%	100%	100%
95	100%	100%	100%
96	100%	100%	100%

☐	Testing That Takes Precedence	Confirmation
		14) Eastern Conf^A

- (5) Seed Utiliz. Efficiency
- (6) Formate Seed Tests
- (7) 50 Hour Cont. Elec.
- (8) Tailored Coal Testing
- (9) Checkout DAS & slag Removal System

DVT – POC Design Verification Testing
(A) Cold Water Tests-Combustion Subsystem
(B) Hot Water Tests-Combustion Subsystem
(C) 1A4 50 Hour Cont. Elec. Tests
(d) DVT Combustion Subsystem with 1A1
(E) Current Consolidators with 1A1

DVT Channel Plus Duration Testing

WORK START DATE CONSTRAINTS

(X) = Z-WALL COUPONS INSTALLED
IN BAR WALLS

(Y) = DAS ARRIVAL GUARANTEED, 02
TANKS ARRIVAL GUARANTEED

(Z) = ARRIVAL OF HPCS, COMBUST
CURRENT CONSOL. CIRCUITS

CDIF FACILITY ACTIVITIES

1 = C.S.R. PHASE 1, CHANNEL W/3-BAR WALL

Δ_2 = Z-BAR WALL INSTALLATION

3 = C.S.R. PHASE 2

Δ₄ = C.S.R./S.R.S. PHASE 3

5 = PIPING TIE-IN 50 HOUR O₂, N₂

• Not Budgeted

△ = FORMATE MODS.

7 = RECT. S.S. INSTALL

8 = DAS INSTALLATION

$$\Delta_9 = \text{HPCS INSTALL} + \text{C/O}$$
 $\Delta_{10} = \text{A-BAY MODS}$

△11 = CURRENT CONSOL. MODS/INSTALL

△₁₂ = INSTALL 1A4 & INSULATE COMB.

13 = INSTALL 1A1 FOR DVT'S

△₁₄ = INSTALL 1A4

8. MODELING AND PERFORMANCE ANALYSIS ACTIVITIES (SUBTASK 1.3)

Subtask 1.3 of the ITC program, Power Train Performance Analysis, encompasses a broad range of activities aimed at: 1) understanding the fundamental chemical, electrical, and flow phenomena which occur in an MHD topping cycle power train, and 2) analyzing and interpreting the results of the many ongoing test programs to determine hardware performance. By thoroughly understanding the basic processes and knowing how the components and subsystems perform, information is obtained on ways to design better equipment and assess the risks of scaling up to the next level of development.

Modeling and performance analysis are ongoing parts of the ITC program. Two major efforts which are part of this subtask and which will continue throughout the contract are cold flow modeling of the combustion subsystem components and analysis of power train performance data obtained during testing at the CDIF. From time to time, other modeling and analysis activities arise from or are performed to support these major modeling and performance analysis efforts.

During the last quarter, a variety of performance analysis and modeling tasks were performed. In Section 8.1, an evaluation of precombustor heat flux oscillations is described. The evaluation was performed in order to determine the origin and the general nature of the oscillations. In Section 8.2, an investigation of CDIF interanode voltage irregularities is presented.

8.1 ANALYSIS OF PRECOMBUSTOR HEAT FLUX OSCILLATIONS

An analysis of precombustor component heat flux variations or "events" was performed in order to determine the origin and to evaluate the general nature of the variations. The characteristic heat flux oscillations are most prevalent in the transition section (located between the combustion can and the air inlet), although oscillations have also been observed in the CFPC combustion can and filler section.

An example of the heat flux events which occur in the transition section is shown in Figure 8-1. The thermal spike is unique in that it increases abruptly and then decreases slowly until the occurrence of the next abrupt spike. The abrupt increase in heat loss is thought to be due to the loss of a slag layer along the transition walls which had grown too large and was sheared off. This is supported by the fact that the maximum heat loss is equal to that value observed at the beginning of the test, when the transition walls were free from slag. The slow decrease in heat loss is thought to be due to the accumulation of slag which spills over from the precombustor can. Post-test, both the precombustor can and transition section have been observed periodically to possess a small amount of slag.

Table 8-1 shows the precombustor can and transition heat loss data for tests ranging from 89-CFC-14 to 90-MATL-7. This range of precombustor tests covers a little over one years worth of testing. Two precombustor can heat loss values are documented for each test. The first is the maximum heat loss value, which is the maximum steady state heat loss value excluding startup spikes. Second, a minimum precombustor can heat loss is documented since, in many cases, the precombustor can steady state heat loss is observed to decrease during the test, possibly due to slagging. Also shown in Table 8-1 are the number of transition heat loss spikes (characteristic spikes) observed for each test. The characteristic spikes in the transition section have been observed since early in the precombustor testing. The amplitudes of the spikes during a test tend to vary and thus both total spikes and also "major" spikes (maximum amplitude spikes) are counted for each test. General order of magnitude spike durations are also given in Table 8-1. Furthermore, upper, lower, and average transition heat loss values are given for each test.

Figure 8-2 shows a plot of the effect of test duration on the number of characteristic thermal spikes observed in the transition section. As observed from the plot, thermal spiking does not increase with longer test periods.

Figure 8-3 shows the effect of test duration on major thermal spike amplitudes in the transition section. The thermal spike amplitudes are observed to be larger for tests with longer duration. The increase in spike amplitude is observed to be due to a lower minimum transition heat loss value, with the upper transition heat

Figure 8-1. Precombustor Transition Thermal Spiking - (90-MATL-5)

loss value steady and unchanged. This is shown in Figure 8-4 by a linear plot of spike amplitude versus the transition lower heat loss value.

Figure 8-5 shows the effect of test duration on precombustor can heat loss. The maximum precombustor can heat loss is observed to be very steady and reproducible for all tests. On the other hand, the minimum precombustor can heat loss (toward end of test) is observed to be lower for tests with longer test periods. This could be due to increased slag accumulation on the precombustor can walls for the longer tests. Also, increased slag accumulation in the precombustor can translates to more slag overflow to the transition section, consistent with the larger spike amplitudes observed in Figure 8-3.

Conclusions to be drawn from this heat flux variation study are as follows:

- Characteristic spiking in the transition section has been observed since early in the precombustor testing.
- The number of thermal spikes in the transition section was observed to be independent of test duration.
- For all tests to date, the apparent buildup of slag in the combustion can and transition section has had little or no impact on combustor pressure drop or general performance and appears to be self-limiting. However, the situation will continue to be monitored in upcoming long-duration tests.

8.2 INVESTIGATION OF CDIF INTERANODE VOLTAGE IRREGULARITIES

8.2.1 Summary

Studies were performed to investigate the cause of observed irregularities in interanode voltage distribution on the 1A1 workhorse channel between 90-DIAG-13 and 90-MATL-4 tests. Possible causes of interanode irregularities include details of wall(s) construction, moisture condensation on the anode wall, a

TABLE 8-1. PC CAN AND TRANSITION HEAT LOSSES FOR CDIF PC TESTS

Test	Date	Duration (mins)	PC coal/ (lbs/s)	PC can heat loss		Total coal (lbs)	Transition hl spikes		Major empl. (btu/s)	Spike Durations (mins)	Avg. hl (btu/s)	Lower hl (btu/s)	Upper hl (btu/s)
				max. (btu/s)	min. (btu/s)		Total Spikes	Major Spikes					
mat7	9/27/90	185	0.58	225	188	6438	4	1	30		142	120	150
mat6	9/20/90	524	0.58	212	175	18235	4	2	30		142	120	150
90cc4	8/30/90	283	0.55	200	162	9339	4	2	22		150	135	158
mat5	8/14/90	1279	0.5	215	162	38370	11	6	38	60-120	135	105	150
90chek2	8/10/90	116	0.55	238	212	3828	2	2	15		142	135	150
90west3	8/2/90	207	0.55	230	230	6831	0	0					
mat4	8/22/90	1012	0.5	230	150	30360	6	1	30	60	139	128	150
mat3	8/19/90	250	0.55	250	225	8250	5	1	20	30	140	128	150
mat2	6/18/90												
mat1	6/13/90	128	0.5	225	225	3840	3	3	15	30	141	132	150
90cc2	5/21/90												
90cc1	5/21/90	72	0.5	250	220	2160	0	0					
90diag13	2/6/90	775	0.55	220	180	25575	6	3	20	30-60	144	131	158
90diag12	1/23/90	587	0.55	238	200	19371	8	3	20	30	142	135	150
90diag11	1/19/90	274	0.55	225	225	9042	7	4	22	30	146	135	158
90diag10	1/18/90	191	0.55	238	200	6303	2	2					
90diag8	12/19/89	216	0.55	220	220	7128	0	0					
90diag7	12/12/89	485	0.55	220	220	16005	5	5	20	20-30	150	142	158
90elec2	12/1/89	183	0.5	225	225	5490	5	5	20	20-30	146	135	158
90coal1	11/21/89	148	0.5	210	210	4440	0	0					
90diag6	11/15/89	479	0.55	225	200	15807	9	5	22	20-30	150	142	158
90diag5	11/8/89	243	0.55	225	225	11319	4	2	20	20			
90diag4	10/28/89	403	0.55	225	225	13299	7	5	22	20	150	142	158
90diag3	10/24/89	433	0.55	238	238	14289	0	0					
90chek1	10/19/89	87	0.5	225	225	2610	0	0					
90diag2	10/13/89	439	0.55	238	200	14487	0	0					
90diag1	10/5/89	402	0.55	250	225	13266	2	2					
89diag12	9/28/89	340	0.55	250	225	11220	2	1	22	30	141	132	150
89diag11	9/20/89	388	0.55	235	210	12804	4	2	22	20	150	142	158
89diag9	9/6/89	313	0.55	250	210	10329	4	4	15	30	150	142	158
89diag4	8/16/89	397	0.55	238	200	13101	4	2					
89cfc14	7/25/89	144	0.55	225	225	4752	0	0					
average		369	0.54	230	208	11943	4	2	22		144	132	154
		heat flux		82.7	74.8		heat flux				37.6	34.5	40.2

Figure 8-2. Effect of Test Duration on the Numbers of Thermal Spikes in the Transition Section

Figure 8-3. Effect of Test Duration on Major Thermal Spike Amplitudes

Figure 8-4. Effect of Lower Transition Heat Effect of Loss Value on Spike Amplitudes

Figure 8-5. Effect of Test Duration on Precombustor Can Heat Loss

reflection of cathode wall shorting onto the anode wall, and too much iron oxide addition. Only the last two proposals have been ruled out.

The largest contribution to anode irregularities was due to high voltages established at the bar sidewall/anode junction. The bar sidewall results in unfavorable voltage gradients which lead to breakdown and degradation of the corner joint seal. This deficiency is mitigated on the 1A4 by the use of a Z-bar sidewall design and an improved corner joint insulator. Tests are ongoing in the Mark VII to quantify these improvements and the results will be reported in a future quarterly.

8.2.2 Introduction

Ragged interanode voltage distributions have been observed during several recent test series (between 90-DIAG-13 and 90-MATL-4 tests). It has been suggested that moisture condensation may be a cause of anode shorts and accompanying interanode shortings. This and other possibilities are discussed below. A list of observations is presented first. This is followed by possible causes of the interanode irregularities and finally the most probable cause is discussed.

8.2.3 Observations

Observations were made for three separate channel builds. The first channel build is that used for 90-DIAG-1 through 90-DIAG-13 and is referred to as the "80-hour channel." The second channel build is that used for the initial portion of the coupon test series (90-MATL-1 through 90-MATL-4) and is designated as the "20-hour channel." The final build described is that used for the next segment of testing (90-WEST-1, 2, 3, 90-CK-2, 90-MATL-5, 90-CC-3 and 4, 90-MATL-6 and 7) and is referred to as the "16-hour channel."

The 80-hour channel experienced heavy wear on the anode gas-side surfaces. Some of this wear is believed to be caused by slagging groove depth exceeding the height of the stainless steel cap and led to undercutting. Evidence of arc attacks was present on the anode wall adjacent to the left and right aft sidewalls (both forward sidewalls were pegwalls).

Test data for the 80-hour channel indicated an interanode voltage discontinuity at the mid-channel flange. The number of interanode shorts and irregularities grew as the 80-hour test progressed. Figure 8-6 is an interanode voltage distribution from the end of the 80-hour test.

The 20-hour channel experienced the same kind of wear seen in the 80-hour channel but in a lesser degree. With time, the gas-side surface of the 20-hour channel would probably look like that of the 80-hour channel. This channel had only one forward peg wall (the right). In the anodes adjacent to the barwall, arc damage like that observed in the 80-hour channel was present. 1A4-type anode test coupons were installed for this build. The corner joint for this build was notably thinner than is usual (seen by examining the glass/RTV seal).

Test data for the 20-hour channel indicated an interanode voltage discontinuity at the mid-channel flange. Also, much irregularity in the interanode voltage distributions was present. Unlike the 80-hour build, interanode irregularities appeared early in this test series. Certain electrode gaps (besides the mid-joint flange) were consistently irregular. Figure 8-7 shows an interanode voltage distribution toward the end of the 20-hour channel build.

The 16-hour channel build was still installed at the time this investigation was made. As a result, detailed hardware inspections like those made at the conclusion of tests with the other two builds was not possible. There is a difference, however, between the 20-hour build and the 16-hour build. The latter uses a boron nitride strip (approximately 75 mils thick) instead of the fiberglass/RTV joint (nominally 30 mils thick) in the two previous builds. The sidewalls in the 16-hour build are the same ones used in the 20-hour build.

Preliminary test data from 90-MATL-5, 90-CC-3 and 90-CC-4 show little shorting thus far. There were insufficient electrical hours on this channel build to discern whether the boron nitride corner joint will

Figure 8-6. Interanode Voltage Distribution at the End of the 80-Hour Build Test Series

Figure 8-7. Interanode Voltage Distribution at the End of the 20-Hour Build Test Series

prevent arc damage with continued service. Future work in the balance of this test series could examine the wear. The 16-hour build has a voltage discontinuity at the mid-channel joint, as seen in Figure 8-8.

8.2.4 Possible Causes and Discussion

There are six possible causes of the irregularities observed in recent interanode distributions. These are:

- Anode/sidewall corner joint deficiencies,
- Anode wall deficiencies,
- Anode wall test coupons,
- Moisture condensation on the anode wall,
- Reflection of cathode wall shorting, and
- Shorting as a result of too much iron oxide addition

Each of these will be discussed in turn.

8.2.4.1 Corner Joint Deficiencies

The evidence presented above suggests that the corner joint was deficient in some recent test series. The most likely cause of this damage is arcing on the sidebars or simply the large potential difference between 1A1 barwall elements and anode elements. If this were the case, then the JxB force would force these arcs into the corner joint causing damage. There is evidence that many anodes are shorted together as a result of arcing activity. Post-test inspections revealed pieces of metal embedded in the interanode insulator as a result of arcing. The channel builds for the 80-hour test series and the 20-hour test series (90-MATL-1 through 90-MATL-4) both experienced severe wear in the corner regions adjacent to sidebars. The 16-hour build (90-MATL-5, 90-CC-3 and 90-CC-4) had boron nitride strips placed between the sidebar and the anode wall which might alleviate arcing.

Figure 8-8. Interanode Voltage Distribution in the 16-Hour Build Test Series

It is likely that the deterioration in the quality of interanode voltages during the 80-hour test was simply the result of large bar-to-anode potentials or large interbar voltages over a long period. This could have lead to the eventual failure of the corner joint and subsequent interanode shorts.

Interanode shorting in the 20-hour channel build are most likely the result of a poorly made corner joint. The corner joint in this build was quite thin and might have allowed rapid arc damage that lead to interanode shorting.

The 1A4 Z-bar sidewall should more closely match the gas equipotential in both the core and boundary layer regions. This may eliminate or mitigate a source of arcing and reduce the possibility of this type of damage in the 1A4 channel.

8.2.4.2 Anode Wall Deficiencies

The 20-hour channel build exhibited interanode shorting during its initial power operation. Since (non-coupon related) voltages were similar in the 16-hour build and the 80-hour build, it is unlikely that shorting originated on the anode wall. The voltage discontinuity at anode 160, however, is attributed to the mid-channel joint.

8.2.4.3 Anode Wall Test Coupons

A portion of the irregularities in the 20-hour build and the 16-hour build can be attributed to anode wall test coupons. For example, both the 20-hour build and the 16-hour build experienced interanode voltage irregularities at gaps 81 and 224. These gaps are the ends of two types of 0.6-inch anode coupons. Figures 8-9 and 8-10 show the location of forward and aft anode coupons, respectively. Dissimilar materials in adjacent anodes can cause variations in the boundary layer voltage drop which will result in abnormal interanode voltage distributions. None of the irregularities in the 80-hour build can be attributed to test coupons since none were included in that build.

Figure 8-9. Map of the 1A4 Type Test Coupon Location in the 1A1 Channel: Forward Region

Figure 8-10. Map of the 1A4 Type Test Coupon Location in the 1A1 Channel: Aft Region

8.2.4.4 Moisture Condensation on the Anode Wall

Although condensation was originally suggested as the cause of interanode voltage irregularities, this theory was not supported by post-test observations. Neither the channel build used in the 80-hour test series nor that used in the 20-hour build exhibited pitting on the backside of anodes that might be expected to accompany moisture condensation. Calculations were carried out to investigate whether a change in the equivalence ratio or an internal water leak would make the channel more susceptible to moisture condensation. These calculations indicate that the dew point does not change considerably (no more than 6 degrees Fahrenheit) with variations in equivalence ratio, or even if an internal water leak doubled the amount of water in the channel. Figure 8-11 shows the location of cooling water passes on the anode wall. There is no consistent pattern between the location of the cooling pass boundaries and interanode irregularities.

8.2.4.5 Reflection of Intercathode Voltage Irregularities

Anode wall shorting could be a result of the reflection of cathode wall shorting resulting from slag polarization. This was quickly ruled out by examining associated anode and cathode wall interelement voltage distributions. After accounting for the overlap (typically 11 electrodes), there is no correlation between the anode and cathode shorts. In addition, anode shorts often occurred when the cathode was unpolarized.

8.2.4.6 Excess Iron Oxide Addition

It has been demonstrated that an excess of iron oxide will fail to reduce shorting and can actually induce shorting (Reference 8-1). While iron oxide was sometimes employed on the anode wall during the 80-hour test series, it was never used during the 20-hour channel test series. From this, it was concluded that iron oxide was not the cause of irregularities on the anode wall.

Figure 8-11. 1A1 Anode Wall Plumbing: Forward and Aft Cooling Passes

8.2.5 Conclusions

After a review of hardware and test results from three channel builds, no definitive conclusions can be made as to the cause of the interanode irregularities. However, it is likely that the irregularities are from several sources:

- 1) A combination of large interbar or sidebar-anode voltages and weak corner joints may be a source of arcing and subsequent anode shorts. The use of "Z" barwalls and stronger corner joints on the 1A4 will reduce sidebar-anode voltages (by matching the gas equipotential in the core and in the boundary layer regions) and reduce the possibility of corner damage, respectively.
- 2) As (non-coupon related) voltages were similar in the 16-hour build and the 80-hour build, it is unlikely that shorting originated on the anode wall.
- 3) The interanode discontinuity associated with the mid-channel flange will be eliminated with the 1A4 design.
- 4) Some of the irregularities from the last two builds are a result of dissimilar materials in adjacent electrodes. This type of irregularity will be eliminated with the 1A4 design.
- 5) Moisture condensation on the anode wall does not appear to be the source of anode irregularities.
- 6) The origin of the anode irregularities is not associated with cathode wall shorting.
- 7) An excess of iron oxide on the anode wall is not the cause of anode wall shorting.

REFERENCE FOR SECTION 8

- 8-1. TRW, MHD Integrated Topping Cycle, Eleventh Quarterly Technical Progress Report, February 1990 through April 1990, MHD-ITC-90-312, U.S. Department of Energy Contract No. DE-AC22-87PC90274, Section 8.4.

9. TTIRC AND POC INTEGRATION TASK FORCE ACTIVITIES (TASK 8)

The Task 8 activities of the ITC program relate to the operation of the MHD Technology Transfer, Integration and Review Committee (TTIRC) and TRW's role in ensuring the integration of the three POC program: Integrated Topping Cycle, Integrated Bottoming Cycle and Seed Regeneration Process. The integration function is the responsibility of the POC Integration Task Force.

In the previous reporting period, the POC Integration Task Force completed its evaluation of the three POC programs. The recommendations for additions and/or amendments to the program which would be beneficial to meet the requirements of the Retrofit Reference Design Basis (RRDB) were reviewed and approved.

The Task Force recommendations were ranked in order of importance by a cross-section of TTIRC and POC program participants to be demonstrated as part of the POC testing and/or prior to proceeding to the repowering of a coal-fired power station. These prioritized recommendations, summarized in tabular form in Table 9-1, were passed on to the DOE early in the reporting period.

Final distribution of the fourth semi-annual status report of the MHD TTIRC was completed during the reporting period.

A draft copy of the fifth semi-annual status report MHD TTIRC was prepared and distributed to the DOE and TTIRC Executive Committee for review. Final distribution of the report will be completed after review and discussion at the winter Executive Committee meeting.

TABLE 9-1. RECOMMENDATIONS FOR POC PROGRAM INTEGRATION

K₂/S Ratio

It is recommended that the following activities be addressed:

- Document and investigate, analytically and experimentally, the sulfur level and K₂/S ratio corrosion relationship for the components exposed to sulfur containing gases.
- Technical and economic analysis of seed regeneration operation for low sulfur Western coal incorporating K₂CO₃-K₂SO₄ separation prior to regeneration or seed bypass at conditions which still fulfill the requirements for projected NSPS sulfur removal.
- Continue to study the effects of K₂/S ratio on HRSR, ESP and baghouse performance and costs.

ESP/Baghouse Operation

It is recommended that ESP and baghouse performance continue to be investigated over the range of gas temperatures (250-750°F) and K₂/S ratios (1-3).

Other relevant industrial and DOE experience should be investigated.

Seed Regeneration Integration and Slag Rejection

It is recommended that the seed regeneration process be integrated into both of the retrofit conceptual designs.

The feeding of molten salt or an aqueous salt solution (transport and injection methods) should be investigated within the POC program.

It is recommended that seed recovery efficiency and economics be evaluated to establish a lower limit for slag rejection.

Overhaul MHD Combustor Stoichiometry

It is recommended that testing be performed at the lowest stoichiometries possible, and still meet performance and reliability requirements, sufficient to develop performance maps within the 0.80 to 0.95 range.

Additives

It is recommended that the impact and economics of iron oxide addition on the HRSR and seed regeneration process be assessed if iron oxide is selected for MHD channel operation.

Other methods for alleviating cathode wall shorting should continue to be investigated.

Single Load Versus Multiple Load Operation

It is recommended that multiple load operation be investigated as part of the POC program because it is necessary for efficient retrofit operation.

Performance and Reliability

It is recommended that the POC program build a reliability data base by operating the power train at projected retrofit channel stresses.

RAM (Reliability, Availability, Maintainability) analysis should be incorporated into the test programs.

Part Load Operation

It is recommended that analytical design efforts be performed to establish part load operating conditions, integrated control strategies and information on test requirements.

Second Stage Oxidant

It is recommended that testing of low pressure second stage preheated oxidant injection be performed.

**TABLE 9-1. RECOMMENDATIONS FOR POC PROGRAM INTEGRATION
(CONTINUED)**

Scalability

It is recommended that the basic design selected for testing of critical components and equipment should be capable of scaleup and applied to early commercial systems. Discrepancies between the POC programs, the projected retrofit components and early commercial systems should be investigated and resolved.

Integrated Plant Control Strategy

It is recommended that integrated plant control strategies be studied in the POC programs. Studies should include plant control, fault analysis, dynamic modeling, part load, startup/shutdown.

Seed Impurities

Once the levels of impurities are known, after POC seed regeneration plant demonstration, the effects on various components should be evaluated in conjunction with methods for controlling buildup to acceptable levels.

Superconducting Magnets

It is recommended that previous experiences with SCM's from both MHD technology and other technologies be catalogued and specific design parameters compared with SCM requirements for a retrofit facility and early commercial plant.

Second Stage Cooling

It is recommended that the impact of second stage cooling on an early commercial facility be assessed.

10. PLANNED ACTIVITIES

Task 1

- Continue the bench scale testing of the electrical isolator PEEK material to get 50 hours of operation at 400°F, 1000 psi.
- Continue the interface definition for the current consolidation subsystem.
- Prepare for the manufacturing readiness review.
- Maintain the detailed integrated schedule for the manufacturing phase of the program.

Task 2

- Complete sign-off of the Combustion Subsystem drawings.
- Resolve remaining manufacturing issues.
- Complete vendors selection process.
- Assess impact of operating Combustion Subsystem with low pressure water and make recommendation regarding the CDIF cooling water system.

Tasks 3 and 4

- Complete Mark VII evaluation of slagging anode and Z-bar sidewall designs.
- Complete fabrication of new prototypical channel element coupons for installation and evaluation in 1A1.
- Complete high heat flux (250 W/cm²) water-side corrosion tests.
- Continue fabrication of 1A4 channel and diffuser elements.

Task 5

- Finish full-scale Current Consolidation Subsystem design.
- Hold Current Consolidation Subsystem CDR with TRW.

Task 6

- Checkout testing of Phase 1 of the slag rejection system.
- Begin checkout testing of the current controls as current consolidators.
- Install and test new prototypical channel element coupons including Z-bar sidewall sections and slagging anode designs.
- Continue long duration, continuous electrical operation of the power train.

Task 8

- Schedule TTIRC Executive Committee meeting for early February, 1991 in conjunction with DOE Contractor's Review meeting in Pittsburgh, PA.
- Prepare final copy of fifth semi-annual status report for distribution.

11. SUMMARY

Critical Design Reviews (CDRs) were held with DOE for the Combustion, High Pressure Cooling and Channel Subsystems. A Preliminary Design Review (PDR) was held for the Current Consolidation Subsystem. The Combustion Subsystem design was approved for fabrication at the conclusion of the design review. Some open channel design issues were identified at the CDR which will require additional test data to resolve, therefore, a "close-out" CDR will be held in February 1991 in order to complete the design review process.

A number of key activities were performed during this reporting period as part of the Combustion Subsystem manufacturing activities. The detailed drawings of all of the components have been completed and the process of checking and approving the drawings (sign-off) is 80% complete. A long duration (250-hour) hot-fire test of the prototypical panel design was successfully performed at UTSI. This test essentially confirmed not only the design but also the manufacturing and assembly process. In addition, test of a prototypical high pressure/temperature electrical isolator for the HPCS continued during this reporting period.

Mark VII and bench scale testing was performed at Avco to support the prototypical channel design and manufacturing development. The Mark VII tests focused on comparison of slagging and non-slagging anode designs as well as Z-bar sidewall confirmation tests. Bench scale tests were performed in order to establish the optimum water conditions for the proof-of-concept tests and to quantify, where possible, the corrosion rates expected for the water-side materials used. None of the materials being contemplated for use in the 1A4 channel exhibited serious water-side corrosion. The recommended pH range for the water is 6 to 7.5 if molybdenum is used as the water-side material and 6.7 to 7.5 if tungsten-copper is used. The use of an NCR-approved corrosion inhibitor such as CopperTrol or Tolytrianzole is recommended. The existing CDIF dissolved oxygen level of 3.2 to 3.4 ppm is acceptable, although a lower range (50 to 200 ppb) is recommended as being the preferred level. The minimum acceptable resistivity is 500 kohm-cm.

Facilities for fabrication of the 1A4 hardware are in place and are being used to build gas-side elements for the Mark VII and 1A channels. Procedures necessary for the hardware fabrication have been written as have procedures for inspection and quality control. The channel and diffuser fabrication schedule shows delivery of the hardware to the CDIF in March 1992. The design of the diffuser is complete and assembly is in progress.

Confirmation testing continued at the CDIF and consisted of three test series as follows: 1) facility checkout to confirm overall system readiness for a long duration test, 2) long duration thermal/electrical operation, and 3) current control design verification testing. There were a total of 46.6 thermal test hours which resulted in 15.7 power hours.

The results of a diagnostic test series established that the cause of the current control operational problems was a combination of voltage sag and line supply noise. Possible corrective actions being investigated include current control design modifications, filtering of the existing supply voltage, and/or separate supply power. MSE is providing a temporary "clean" supply voltage as an interim solution.

12. QUARTERLY REPORT DISTRIBUTION LIST
Required U.S. Department of Energy Distribution

Dr. Harold Chambers
Technical Project Office
PM-40, MS 922-206
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Ms. Debra Ball
Contracting Officer
AD-22, MS 921-165
U.S. Department of Energy
Pittsburgh Energy Technology Center
P. O. Box 10940
Pittsburgh, PA 15236

Dr. Victor Der
U. S. Department of Energy
Office of Fossil Energy
FE-32
Washington, DC 20545

General Counsel for Patents
U.S. Department of Energy
Chicago Operations Office
9800 South Cass Avenue
Argonne, IL 60439

U.S. Department of Energy *
Office of Technology Transfer
P. O. Box 10940, MS 922
Pittsburgh, PA 15236

* First obtain clearance from Office of Patent Counsel, Chicago, then mail copies to OTT with statement, "Patents Cleared by Chicago Office of Patent Counsel on (Insert Date) ".

Additional Distribution

Dr. William Swift
Argonne National Laboratory
9700 South Cass Avenue
Argonne, IL 60439

Dr. R. Kessler
Avco Research Laboratory
2385 Revere Beach Parkway
Everett, MA 02149

Mr. S. Petty
Avco Research Laboratory
2385 Revere Beach Parkway
Everett, MA 02149

Mr. John Rackley
Babcock & Wilcox
1562 Beeson Street
Alliance, OH 44601

Dr. J. L. Bates
Battelle Pacific Northwest Labs
PSL Building 3000 Area
Box 999
Richland, WA 99352

Dr. Bert Zauderer
Coal Tech Corporation
P. O. Box 154
Merion Station, PA 19066-0154

Mr. R. King
U.S. Department of Energy
Butte Project Office
P.O. Box 3462
Butte, MT 59702

Mr. G. Staats
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940, PM-20/MS 922-208
Pittsburgh, PA 15236

Dr. R. Rosa
Montana State University
Department of Mechanical Engineering
Bozeman, MT 59715

Mr. L. Farrar
Montec Associates
P.O. Box 4182
Butte, MT 59702

Mr. Norm Swift
U.S. Department of Energy
Chicago Operations Office
9800 South Cass Avenue
Argonne, IL 60439

Dr. R. A. Carabetta
U.S. Department of Energy
Pittsburgh Energy Technology Center
P.O. Box 10940
Pittsburgh, PA 15236

Mr. Leo Makovsky
U.S. Department of Energy
Pittsburgh Energy Technology Center
P. O. Box 10940, MS 922-206
Pittsburgh, PA 15236

Dr. A. Cohn
Electric Power Research Institute
P.O. Box 10412
3412 Hillview Avenue
Palo Alto, CA 94303

Mr. A. C. Dolbec
Electric Power Research Institute
P. O. Box 10412
3412 Hillview Avenue
Palo Alto, CA 94303

Dr. William Owens
Gilbert/Commonwealth, Inc.
19664 Club House Road, Suite 820
Gaithersburgh, MD 20879

Dr. Peter Marston
MIT/Plasma Fusion Center
175 Albany Street
NW17-207
Cambridge, MA 02139

Dr. W. S. Shepard
Mississippi State University
D.I.A.L.
P.O. Drawer MM
Mississippi State, MS 39762

Dr. C. Kruger
Stanford University
Terman Mech. Eng., Room 214
Stanford, CA 94305

Mr. S. Demetriades
STD Corporation
P.O. Box "C"
Arcadia, CA 91006

Mr. Jeff Richards
TRW
P.O. Box 3767
Industrial Park
Butte, MT 59702

Mr. G. Funk
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

Mr. J. Sherick
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702
Attn: Librarian

Dr. W. Thielbahr
U.S. Department of Energy
Idaho Operations Office
785 Doe Place
Idaho Falls, ID 83402

Mr. L. Kovalsky
Westinghouse Electric Corp.
Research and Development Center
1310 Beulah Road
Pittsburgh, PA 15235

Mr. M. Tuck
MSE, Inc.
P.O. Box 3767
Industrial Park
Butte, MT 59702

Dr. Bob Wright
U. S. Department of Energy
Office of Fossil Energy
FE-32
Washington, DC 20545

Mr. C. Maxwell
STD Corporation
P.O. Box "C"
Arcadia, CA 91006

Mr. N. Johanson
University of Tennessee Space
Institute
Tullahoma, TN 37388

Dr. Susan Wu
Engineering Research and
Consulting, Inc.
P. O. Box 417
Tullahoma, TN 37388

Mr. L. Van Bibber
Westinghouse Electric Corporation
Advanced Energy Systems Division
P.O. Box 10864
Pittsburgh, PA 15236

Mr. W. Irving
WMI, Inc.
236 N. Falmouth Highway
North Falmouth, MA 02556

Dr. Carl C. P. Pian
Avco Research Laboratory
2385 Revere Beach Parkway
Everett, MA 02149

Mr. J. M. Bauer
TRW Space and Technology Group
One Space Park, O1/1160
Redondo Beach, CA 90278

Dr. Joel Muehlhauser
Univ. of Tennessee
Space Institute
Tullahoma, TN 37388

APPENDIX A. NOMENCLATURE

Abbreviations

1. AIC - Ash Injected Combustor
2. CDIF - Component Development and Integration Facility
3. CDR - Critical Design Review
4. CFC - Coal-Fired Combustor
5. CFPC - Coal-Fired Precombustor
6. CTS - Capistrano Test Site (TRW)
7. DCT - Design Confirmation Test
8. DOE - Department of Energy
9. DVT - Design Verification Test
10. FETS - Fossil Energy Test Site (TRW)
11. GOX - Gaseous oxygen
12. ITC - Integrated Topping Cycle
13. MEF - Material Evaluation Fixture
14. OFV - Oil-Fired Vitiator
15. PDR - Preliminary Design Review
16. POC - Proof-of-Concept
17. PRD - Project Requirements Document
18. PEM - Performance Evaluation Module
19. TTIRC - Technology Transfer, Integration and Review Committee

Symbols

20. β - Beta - Hall parameter
21. δ - Boundary layer thickness (Meters)
22. σ - Plasma Conductivity (Mhos/m) - There are several definitions for plasma conductivity, as follows:
 1. Mid-channel conductivity - the conductivity at the channel mid-point determined experimentally from a plot of conductivity vs. channel axial length. This is the conductivity most often used in presenting test results. Unless otherwise specified, σ refers to this conductivity.
 2. Inlet conductivity - the conductivity at the channel inlet. This parameter can be determined experimentally by extrapolating the conductivity vs. channel length curve to zero.
 3. Bulk conductivity - the conductivity determined in the 1A1 channel at CDIF by taking the voltage drop divided by the current. This parameter is available on-line and is used to spot conductivity changes during testing.
 4. PEM conductivity - the conductivity measured at the Performance Evaluation Module at CTS at subsonic (stagnation) conditions.
23. ϕ_{O_1} - Precombustor Equivalence Ratio - Ratio of oxygen input to the coal-fired precombustor combustion chamber to stoichiometric oxygen required for complete combustion of fuels.

24. ϕ_1 - First Stage Equivalence Ratio - Ratio of oxygen input to the first stage to stoichiometric oxygen required for complete combustion of fuels.
25. ϕ_2 - Overall Equivalence Ratio - Ratio of total oxygen inputs to stoichiometric oxygen required for complete combustion of fuels.
26. AR - Aspect Ratio - The height H (anode to cathode distance) divided by the width D (sidewall to sidewall distance) of the channel
27. B - Magnetic field (Tesla)
28. E_x - Axial electric field (volts/m)
29. I_e - Electric current (amps)
30. I_{sc} - Short circuit current (amps)
31. I_x - Axial current (amps)
32. I_{leak} - Constant current leakage that is proportional to the Hall voltage (relating to cathode wall nonuniformities, plasma nonuniformities, and/or voltage drops) (amps).
33. J_y - Faraday current density (amps/cm²)
34. %K - Amount of potassium injected as a percent of total mass flow through power train.
35. L/D - Length -to-hydraulic diameter ratio (second stage)
36. MW_e - Electric megawatts (power output)
37. MW_t - Thermal megawatts (heat input rate)
38. N/O - Molar ratio of nitrogen to oxygen inputs (all input streams).
39. N_{ovlp} - Number of overlapped electrodes in channel.
40. P - electrode pitch (m)
41. P_b - burner pressure (atm)
42. P_{diss} - Power dissipated in ballast resistors (watts)
43. R - Resistance between shorted cathode gaps (ohms/gap)
44. R_{leak} - An end-to-end resistance that is independent of Hall voltage (i.e., current transport through the liquid slag layer) (ohms/gap).
45. R_{link} - Resistance value of link resistor (ohms)
46. T₂₅₀ - Temperature at which slag viscosity equals 250 poise
47. V_{oc} - Open-circuit voltage (volts)
48. ΔV - Transverse voltage drop (e.g., ΔV_{bl} - across boundary layer) (volts)

Definitions

49. Heat Flux - Heat loss per unit area (watts/cm²).
50. Heat Loss - Sensible heat loss to cooling circuits, usually stated as a percent of total thermal input to the combustor.
51. Slag Recovery - Weight of dry slag collected in slag tank as a percentage of dry, SO₃ -free ash fed to the combustor (SO₃ is volatile and is not found in the slag).
52. Weight Percent Oxygen in First Stage (wt. % O₂) - Weight percent of oxygen in vitiated gases entering combustor first stage.

END

**DATE
FILMED**

9 / 4 / 92