DOE/PC/79796--T44

ENHANCING THE USE OF COALS BY
GAS REBURNING-SORBENT INJECTION

DE-FC22-87PC 79796

Quarterly Report No. 31
For the Period
April 1 through June 30, 1995

Prepared for
U.S. Department of Energy
Gas Research Institute
State of Illinois Department of
Energy and Natural Resources

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

August 11, 1995

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Task 1 - Project Management	4-1
4.2 Task 2 - Technology Demonstration	4-1
4.3 Task 3 - Evaluation of Results	4-2
4.4 Task 4 - Restoration	4-2
4.5 Task 5 - Technology Transfer	4-3
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), and the State of Illinois Department of Energy and Natural Resources (ENR). Neither, GRI, DOE, ENR, nor members of GRI, DOE, ENR, nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

The objective of this project is to evaluate and demonstrate a cost effective emission control technology for acid rain precursors, oxides of nitrogen (NO_x) and sulfur (SO_x), on two coal fired utility boilers in Illinois. The units selected are representative of pre-NSPS design practices: tangential and cyclone fired. Work on a third unit, wall fired, has been stopped because of funding limitations. The specific objectives are to demonstrate reductions of 60 percent in NO_x and 50 percent in SO_x emissions, by a combination of two developed technologies, gas reburning (GR) and sorbent injection (SI).

With GR, about 80-85 percent of the coal fuel is fired in the primary combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by overfire air addition. SO_x emissions are reduced by injecting dry sorbents (usually calcium based) into the upper furnace. The sorbents trap SO_x as solid sulfates that are collected in the particulate control device.

This project is conducted in three phases at each site: (1) Design and Permitting, (2) Construction and Startup, and (3) Operation, Data Collection, Reporting and Disposition. Technology transfer to industry is accomplished through the formation of an industry panel. Phase I of the project commenced on June 5, 1987. Phases I, II and III for the Illinois Power Project have been completed; Phases I and II for the CWLP project have been completed; Phase III is in progress. All site activities have been completed with the exception of restoration at CWLP.

In Phase AIII at Hennepin - Testing, Data Collection, Reporting and Disposition - Gas Reburning runs were made that indicate as high as 77% reduction in NO_x emission using about 18% gas. Gas Reburning - Sorbent Injection test results indicated as high as 62% reduction in SO_2 . These results are significantly higher than the project emission reduction goals of 60% NO_x and 50% SO_2 and provided a wide safety margin for maintaining the 60% and 50% emission reductions during long term routine testing. A year of long term testing was completed

in October, 1992. During late October and November of 1992, Hennepin Unit 1 was down for a scheduled outage. Ultrasonic tube thickness measurements were made to determine wear rates in the various areas of the boiler. In December 1992, and January 1993, a series of parametric tests was conducted on three promoted sorbents with significantly improved SO₂ capture and calcium utilization.

Illinois Power chose to retain the gas reburning (GR) system for possible use in meeting regulatory limits in 1995 or subsequent years. A limited restoration of the Sorbent Injection (SI) system was completed in December, 1993. The final project report was released October 27, 1994.

Phase CIII at Lakeside - Testing, Data Collection, Reporting and Disposition - Over the long-term GR-SI demonstration the average NO_x reduction was 63% and the average SO₂ reduction was 58%. These were achieved with average gas heat input of 22% and an average Ca/S molar ratio of 1.8. Higher NO_x reductions were measured at low loads, due likely to formation of more uniform reducing conditions in the reburning zone, while higher SO₂ reductions were achieved at elevated loads, due to more favorable gas temperatures for sorbent sulfation. The maximum NO_x reductions by GR while maintaining adequate CO burnout were 65% at full load and 71% at mid (25 MW_e), achieved with gas heat inputs of 23 to 24% respectively. At a moderate Ca/S molar ratio of 1.9 and gas heat inputs of 22 to 26%, the maximum SO₂ reductions were 65% at full load and 61% at mid load. Emissions of CO₂ were reduced by approximately 8% due to fuel switching, since coal and natural gas have different carbon/hydrogen ratios. Emissions of CO, which indicate lack of combustion completion, were increased under GR, necessitating use of more burnout air than expected. Over the long-term GR-SI demonstration the CO emissions averaged 185 ppm (@ 3% O₂). Particulate emissions under GR-SI at full load were maintained well below the 0.1 lb/MBtu (43 mg/MJ) limit, at 0.016 lb/MBtu (6.9 mg/MJ). Opacities were maintained in the 2 to 7% range.

CWLP has indicated verbally that the gas reburning system will be retained. A decision regarding the sorbent injection system is forthcoming.

Key Words

SO_x

SO₂

NO_x

NO

Pond

Startup

CEMS

Reburning

Humidification

Ash

Coal

Gas

Sorbent

Construction

Instrumentation

Industry Panel

Injection

BPMS

Emission

Control

Boiler

Precipitator (ESP)

Flue Gas

Contracts

Ducts

PromiSORB™

Restoration

The specific goal of this project is to demonstrate NO_x and SO_x emission reductions of 60 percent and 50 percent, respectively, on two coal fired utility boilers having the design characteristics mentioned above. Host Site Agreements have been signed by EER and utility companies in the State of Illinois: Illinois Power Company (Test Site A, Hennepin Unit 1, 71 MW_{net} tangentially fired boiler in Hennepin), and City Water Light and Power (Test Site C, Lakeside Unit 7, 33 MW_{net} cyclone fired boiler in Springfield).

To achieve the objectives of the project, it is being conducted in the following three phases at each host site.

Phase I: Design and Permitting

Phase II: Construction and Startup

Phase III: Operation, Data Collection, Reporting and Disposition

Phase I is complete

Phase II is complete

Phase III: Phase AIII GR-SI Long Term Testing was completed at Hennepin in 1992, followed by Alternate Sorbents tests. In December 1993, a limited restoration of the Sorbent Injection (SI) system was completed after Illinois Power chose to keep the gas reburning (GR) system. Phase CIII parametric testing of Gas Reburning and Sorbent Injection systems has occurred at the Lakeside site as has the combined gas reburning-sorbent injection (GR-SI) optimization. The long term load following gas reburning-sorbent injection (GR-SI) testing began in early October, 1993 and was completed in June, 1994. The last phase of testing, alternate sorbents, was completed in October, 1994.

During the past quarter the principal objectives of the work performed were as follows:

A. Hennepin Unit 1

1. None.

B. Lakeside Unit 7

1. Continue project management activities.
2. Continue progress on the Lakeside Final Report.
3. Submit a preliminary report of technology performance and boiler inspections to CWLP to assist in a decision regarding restoration.

Within the final phase of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases 1 and 2 project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Technology Demonstration

Subtask 2.1 - Optimization Testing

- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Subtask 2.2 - Evaluation of Alternative Coals and Sorbents

- Evaluation of performance of alternative sorbents:
 - Selection of sorbents from modified high surface area hydrated limes.

Subtask 2.3 - Long-Term Testing

- Operation of GR-SI equipment under optimized conditions for approximately one-year duration at each host site.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 3 - Evaluation of Demonstration Results

- Analysis of test data.
- Preparation of guideline manuals for application of GR-SI technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 4 - Restoration

- Disposition of GR-SI equipment installation:
 - To be retained by host site or removal and restoration work.

Task 5 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel at one host site to review results obtained there and plans for other host sites.
- Meeting with Industry Panel at completion of project.

4.0 PROJECT STATUS

4.1 Task 1 - Project Management

Monthly and other reporting activities were fulfilled according to the reporting requirements of the Cooperative Agreement.

4.2 Task 2 - Technology Demonstration

Hennepin - Demonstration, operations and testing were completed in January, 1993.

Lakeside - All testing at Lakeside has now been completed. The remaining site activity is restoration (if required).

4.2.1 Contracts

Hennepin - None to report.

Lakeside - None to report.

4.2.2 Construction Drawings

Hennepin - None to report.

Lakeside - None to report.

4.2.3 Equipment Purchasing

Hennepin - No equipment was purchased for the Hennepin Site during this quarter.

Lakeside - No equipment was purchased for the Lakeside Site during this quarter.

4.2.4 Miscellaneous

Hennepin - None to report.

Lakeside - None to report.

4.3 Task 3 - Evaluation of Results

Hennepin - The final report was issued in October, 1994. A report on the Edwards Project was also released.

Lakeside - Summary reports of the GR-SI performance and boiler impact were submitted to CWLP during this quarter. The submittal was followed with a meeting between EER and CWLP to present the final results of the project. A decision must now be made by CWLP regarding any restoration requirements.

4.4 Task 4 - Restoration

Hennepin - In May 1993, Illinois Power announced a decision to retain the Gas Reburning system, but to remove/restore the Sorbent Injection system. The restoration work was completed during the last quarter of 1993.

Lakeside - CWLP has indicated verbally that the gas reburning system will be retained. A decision regarding retainage of the sorbent system will be made by CWLP following review of the summary reports.

The final industry panel meeting has been scheduled for October 18-19, 1995 in Philadelphia. The event will begin with a Participants-only meeting on the morning of the 18th. During this session, EER will present a summary of the CCT Project results and discuss marketing strategies for the Project technologies.

The Industry Panel/Workshop will begin on the afternoon of the 18th and conclude at mid-afternoon of the 19th. The focus of the Workshop is reburning and its role in developing cost effective NO_x compliance strategies. The meeting will be conducted as an informal affair with presentations by EER and selected utilities plus round-table discussions focusing on specific applications to meet Clean Air Act NO_x requirements.

EER is focusing its solicitation for this Workshop on the utilities in the Northeast U.S., due to their imminent requirement to meet NO_x reduction limits (refer to Ozone Transport Commission Memorandum of Understanding) and due to the high use of oil as the primary fuel (cost competitive with natural gas). During the past reporting period, these utilities have been phoned to determine the appropriate contact names and assess their interest in attending the Workshop. Preliminary indications have been very positive.

A technical paper has been prepared to present the results of the GR-SI projects at the Fourth Annual Clean Technology Conference to be held in Denver in September, 1995.

5.0 PLANNED ACTIVITIES

During the next quarter (July through September, 1995) the following work is planned.

A. Hennepin Unit 1

1. Completed.

B. Lakeside Unit 7

1. Continue project management activities.
2. Continue progress on Final Report.
3. Complete preparations for the Industry Panel Meeting.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Harry J. Ritz (2)

PETC Technical Project Manager

Mail Stop 920-L

U.S. Department of Energy/PETC

P.O. Box 10940

Pittsburgh, PA 15236

Mr. John Augustine (1)

Contracting Specialist

AD-24, Mail Stop 921-118

U.S. Department of Energy/PETC

P.O. Box 10940

Pittsburgh, PA 15236

Mr. Douglas Uthus (1)

HQ Program Manager

FE-22, 3E-042, Forrestal

U.S. Department of Energy

Washington, DC 20545

Office of Patent Counsel (1)
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Department of Energy (3)
Office of Technology Transfer
Mail Stop 58-105
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Charles Drummond (1)
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

6.1.2 Gas Research Institute

Mr. John Pratapas (2)
Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, IL 60631

6.1.3 Illinois Department of Energy and Natural Resources

Mr. Kim Underwood (2)
Illinois Department of Energy and Natural Resources
325 West Adams Street
Springfield, IL 62706

6.2 Host Utility Distribution

6.2.1 City Water Light and Power

Mr. James Rechner (1)
Electric Division Manager
City Water Light and Power
Municipal Building
Springfield, IL 62757

6.2.2 Illinois Power Company

Mr. T. J. May (6)
Illinois Power Company
500 South 27th Street
Decatur, IL 62521

6.2.3 Central Illinois Light Company

Mr. James F. Wittmer (1)
Central Illinois Light Company
300 Liberty Street
Peoria, IL 61602