EARTH POWER RESOURCES, INC.

2534 EAST 53RD STREET
TULSA, OKLAHOMA 74105
TEL. 918-743-5593
FAX 918-743-5594

QC 1
B. Disson

April 16, 1996

Ms. Linda Hallum, Contract Specialist
Procurement Services Division
Department of Energy
Idaho Operations Office
850 Energy Drive
Idaho Falls, ID 83401-1563

RECEIVED
APR 22 1996
OSTI

Re: Lee Hot Springs Project Management Plan;
Cooperative Agreement DE-FC07-96ID13349

Dear Ms. Hallum:

Pursuant to our talk Wednesday, March 20, 1996 Earth is herewith re-submitting its management plan. After numerous interruptions working on the Project, I believe the report is complete.

Earth is making excellent progress on the Project. The first milestone due May 1, 1996 for the issuance of drilling permits will be met. The EA from the BLM for drilling has been completed and is expected be signed off very shortly, and the State of Nevada is expected to issue an areawide drilling permit.

The permitting has been a cooperative effort amongst Earth team members and the drilling contractor--Continental Equipment, Summit Envirosolutions, Inc. and the regulatory agencies. A brochure on Summit is attached. Having obtained the drilling permits, Summit has assured Earth that the permits to construct the plant and the transmission line also can be obtained before the November 1, 1996 milestone date.

Earth is planning to build the Project in two clusters, each of three (3) 1,000 kw projects. The first 3,000 kws will come on-line before November 1, 1997, and the second in mid 1998 to make 6,000 kws. Power will be generated in 1997 from the project.

The two clusters and two start dates are a result of three factors: 1.) The second 3,000 kws will qualify for a higher price by starting in 1998; 2.) Only one new well needs to be drilled for the first 3,000 kws--an offset well to the 72-33 original discovery well; and 3.) The Project does not contemplate a historically typical "project lender," but rather will use all equity--in two installments which lowers the investment for the first 3,000 kws.

The Project does not change by going from 5,000 kws to 6,000 kws. The DOE Grant funds, if allocated \$600,000 to the \$3,000,000 estimated plant cost for the first 3,000 kws, represents a 20% share of the Project's plant costs rather than 9%+ of the total project costs, as now constituted. The plan to construct in two parts conforms to the provision of the Earth-DOE contract whereby Earth pays at least 50% of all project costs.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

Arrangements or funding will be in place by May 1 to start work preparatory for drilling, including grading roads, and building drill pads for the slim test wells and production wells. Earth requests that the DOE concur that a showing of work scheduled and starting in this manner is sufficient to satisfy the May 1, 1996 milestone.

The lack of the enhanced contractual arrangements, the new PPAs, is slowing the process of obtaining the financing that ideally would be committed or on hand at May 1. Draft contracts from all three utilities have been received, the last on March 28, 1996. Progress is excellent but the PPAs most likely will need to be signed in order to close financing for the Project.

In this regard, Earth has set forth a request in the Management Plan under section 4. "Scheduling" to reschedule the "Confirmation of geothermal resources" milestone from August 1 to October 1, and to consolidate the October 1 milestone "Plant financing obtained" with those set for November 1, 1996. These will remain at November 1, 1996, and will not result in the start date being changed. As part of the request, Earth agrees not to request that the DOE advance the \$20,000 for engineering or any other funding until after all milestones due on or before November 1, 1996 are met.

The DOE support is vital to the Lee project. Earth is working diligently and singularly toward the objectives required to get the project up and running by mid-year 1997. Earth is planning to proceed with the Project with or without DOE funding, but the task will be much more difficult if the DOE funding does not remain in place. Earth respectfully requests that it remain.

Please call, write, or fax if you need additional information, your attention and consideration in this matter is appreciated.

Sincerely yours,

Ronald C. Barr,
President

ccs. DOE Distribution List:

Willettia Crockett-Amos, Project Manager
Financial Services Division, U.S. DOE
✓ Brione Dison, Information Control & Acct'y Branch
Gregory L. Mines, Technical Monitor

Earth Power Management Team:

Lynn Week
Colin Goranson
David Langekamp
Mitch Marken (Summit)

Attachments; Brochure & Management Plan

After five years and \$16 million in revenues, we still haven't peaked.

At Summit Envirosolutions, our goal is to become the premier environmental consulting firm in the nation. Already, we've made giant strides toward that goal. We've assembled some of the best talent in the industry and now have a staff of more than 85 employees. We've opened four other district offices to complement our Minneapolis headquarters. And 1995 revenues will probably exceed \$8 million – a steep increase from our 1990 revenues of \$70,000.

One key to our success has been our common-sense approach to consulting: keep it simple. We don't believe in applying a large, costly team to every project or project phase. We do believe in saving your money instead of spending it. And we believe in communicating openly and effectively with clients and regulators.

To serve our clients' changing and wide-ranging needs, we've diversified our services. Subsurface

assessments and remediation remain a large part of our business. But other services such as natural and cultural resources management, agricultural chemical research studies, assessment and remediation, and wellhead protection are growing rapidly – and now account for more than half of our total

business. To serve clients as conveniently as possible, we've also diversified geographically, establishing district offices in Minneapolis, Milwaukee, Seattle, Reno and Palm Beach.

"Many thanks to all our loyal employees and clients who have helped us succeed during our first five years in business. If you're not yet part of the Summit family, please call us at (612) 595-8888. And let's both become even more successful in the years to come."

William J. Stoddard, President/CEO

A new approach to environmental consulting.

Mitchell W. Marken, Ph.D.
Program Manager/Senior Archaeologist

1475 Terminal Way • Suite B
Reno, NV 89502
Phone (702) 785-8888 • Fax (702) 785-8899