COMPLETE

ENGINEERING CHANGE NOTICE

Page 1 of 21. ECN **No 617465**Proj.
ECN

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. L.T. Cunningham, 15530, T5-55, 373-3685		4. Date January 11, 1995																																
	5. Project Title/No./Work Order No. HC-21C Off-Gas Test/K6031	6. Bldg./Sys./Fac. No. 234-5Z/73T/PFP	7. Approval Designator Q																																
	8. Document Numbers Changed by this ECN (includes sheet no. and rev.) WHC-SD-CP-TC-032, Rev. 0	9. Related ECN No(s). N/A	10. Related PO No. N/A																																
11a. Modification Work ☐ Yes (fill out Blk. 11b) ☒ No (NA Blks. 11b, 11c, 11d)	11b. Work Package No. N/A	11c. Modification Work Complete N/A _____ Cog. Engineer Signature & Date	11d. Restored to Original Condition (Temp. or Standby ECN only) N/A _____ Cog. Engineer Signature & Date																																
12. Description of Change Document WHC-SD-CP-TC-032 was changed to reflect modifications done in the field such as: new rotameters, relocation of needle valves, and piping replacement. Tests were changed to reflect new ideas for solving the liquid formation problem.																																			
13a. Justification (mark one) Criteria Change ☒ Design Improvement ☐ Environmental ☐ As-Found ☐ Facilitate Const. ☐ Const. Error/Omission ☐ Design Error/Omission ☐																																			
13b. Justification Details Field changes necessitated the modification of the test procedure.																																			
<table border="0"> <tr> <td colspan="4">14. Distribution (include name, MSIN, and no. of copies)</td> </tr> <tr> <td>R. Bocanegra</td> <td>T5-50 1</td> <td>Central Files</td> <td>L8-04 2</td> </tr> <tr> <td>G.B. Chronister</td> <td>T5-50 1</td> <td>OSTI</td> <td>L8-07 2</td> </tr> <tr> <td>L.T. Cunningham</td> <td>T5-55 1</td> <td>L. Edvalson</td> <td>T5-48 1</td> </tr> <tr> <td>M.W. Gibson</td> <td>T5-55 1</td> <td>A. Anderson</td> <td>T4-19 1</td> </tr> <tr> <td>D.R. Groth</td> <td>T4-19 1</td> <td></td> <td></td> </tr> <tr> <td>W.S. Lewis</td> <td>T5-55 1</td> <td></td> <td></td> </tr> <tr> <td>W.D. Seaborg</td> <td>T5-50 1</td> <td></td> <td></td> </tr> </table> RELEASE STAMP FEB 02 1995 55 Stc. 5				14. Distribution (include name, MSIN, and no. of copies)				R. Bocanegra	T5-50 1	Central Files	L8-04 2	G.B. Chronister	T5-50 1	OSTI	L8-07 2	L.T. Cunningham	T5-55 1	L. Edvalson	T5-48 1	M.W. Gibson	T5-55 1	A. Anderson	T4-19 1	D.R. Groth	T4-19 1			W.S. Lewis	T5-55 1			W.D. Seaborg	T5-50 1		
14. Distribution (include name, MSIN, and no. of copies)																																			
R. Bocanegra	T5-50 1	Central Files	L8-04 2																																
G.B. Chronister	T5-50 1	OSTI	L8-07 2																																
L.T. Cunningham	T5-55 1	L. Edvalson	T5-48 1																																
M.W. Gibson	T5-55 1	A. Anderson	T4-19 1																																
D.R. Groth	T4-19 1																																		
W.S. Lewis	T5-55 1																																		
W.D. Seaborg	T5-50 1																																		

A-7900-013-2 (06/94) GEF095

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

A-7900-013-1

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

ENGINEERING CHANGE NOTICE				Page 2 of 3	1. ECN (use no. from pg. 1) 617465																																																																																																
15. Design Verification Required ☒ Yes Indep. Rev. ☐ No	16. Cost Impact <table style="width: 100%; border: none;"> <tr> <th colspan="2" style="text-align: center;">ENGINEERING</th> <th colspan="2" style="text-align: center;">CONSTRUCTION</th> </tr> <tr> <td style="width: 25%;">Additional</td> <td style="width: 25%; text-align: center;">☐ \$ N/A</td> <td style="width: 25%;">Additional</td> <td style="width: 25%; text-align: center;">☐ \$ N/A</td> </tr> <tr> <td>Savings</td> <td style="text-align: center;">☐ \$ N/A</td> <td>Savings</td> <td style="text-align: center;">☐ \$ N/A</td> </tr> </table>			ENGINEERING		CONSTRUCTION		Additional	☐ \$ N/A	Additional	☐ \$ N/A	Savings	☐ \$ N/A	Savings	☐ \$ N/A	17. Schedule Impact (days) Improvement ☐ Delay ☐ N/A																																																																																					
ENGINEERING		CONSTRUCTION																																																																																																			
Additional	☐ \$ N/A	Additional	☐ \$ N/A																																																																																																		
Savings	☐ \$ N/A	Savings	☐ \$ N/A																																																																																																		
18. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 12. Enter the affected document number in Block 19.																																																																																																					
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%;">SDD/DD</td> <td style="width: 33%;">N/A</td> <td style="width: 33%;">Seismic/Stress Analysis</td> <td style="width: 33%;">N/A</td> <td style="width: 33%;">Tank Calibration Manual</td> <td style="width: 33%;">N/A</td> </tr> <tr> <td>Functional Design Criteria</td> <td></td> <td>Stress/Design Report</td> <td></td> <td>Health Physics Procedure</td> <td></td> </tr> <tr> <td>Operating Specificatio</td> <td></td> <td>Interface Control Drawing</td> <td></td> <td>Spares Multiple Unit Listing</td> <td></td> </tr> <tr> <td>Criticality Specification</td> <td></td> <td>Calibration Procedure</td> <td></td> <td>Test Procedures/Specification</td> <td></td> </tr> <tr> <td>Conceptual Design Report</td> <td></td> <td>Installation Procedure</td> <td></td> <td>Component Index</td> <td></td> </tr> <tr> <td>Equipment Spec.</td> <td></td> <td>Maintenance Procedure</td> <td></td> <td>ASME Coded Item</td> <td></td> </tr> <tr> <td>Const. Spec.</td> <td></td> <td>Engineering Procedure</td> <td></td> <td>Human Factor Consideration</td> <td></td> </tr> <tr> <td>Procurement Spec.</td> <td></td> <td>Operating Instruction</td> <td></td> <td>Computer Software</td> <td></td> </tr> <tr> <td>Vendor Information</td> <td></td> <td>Operating Procedure</td> <td></td> <td>Electric Circuit Schedule</td> <td></td> </tr> <tr> <td>OM Manual</td> <td></td> <td>Operational Safety Requirement</td> <td></td> <td>ICRS Procedure</td> <td></td> </tr> <tr> <td>FSAR/SAR</td> <td></td> <td>IEFD Drawing</td> <td></td> <td>Process Control Manual/Plan</td> <td></td> </tr> <tr> <td>Safety Equipment List</td> <td></td> <td>Cell Arrangement Drawing</td> <td></td> <td>Process Flow Chart</td> <td></td> </tr> <tr> <td>Radiation Work Permit</td> <td></td> <td>Essential Material Specification</td> <td></td> <td>Purchase Requisition</td> <td></td> </tr> <tr> <td>Environmental Impact Statement</td> <td></td> <td>Fac. Proc. Samp. Schedule</td> <td></td> <td>Tickler File</td> <td></td> </tr> <tr> <td>Environmental Report</td> <td></td> <td>Inspection Plan</td> <td></td> <td></td> <td></td> </tr> <tr> <td>Environmental Permit</td> <td></td> <td>Inventory Adjustment Request</td> <td></td> <td></td> <td></td> </tr> </table>						SDD/DD	N/A	Seismic/Stress Analysis	N/A	Tank Calibration Manual	N/A	Functional Design Criteria		Stress/Design Report		Health Physics Procedure		Operating Specificatio		Interface Control Drawing		Spares Multiple Unit Listing		Criticality Specification		Calibration Procedure		Test Procedures/Specification		Conceptual Design Report		Installation Procedure		Component Index		Equipment Spec.		Maintenance Procedure		ASME Coded Item		Const. Spec.		Engineering Procedure		Human Factor Consideration		Procurement Spec.		Operating Instruction		Computer Software		Vendor Information		Operating Procedure		Electric Circuit Schedule		OM Manual		Operational Safety Requirement		ICRS Procedure		FSAR/SAR		IEFD Drawing		Process Control Manual/Plan		Safety Equipment List		Cell Arrangement Drawing		Process Flow Chart		Radiation Work Permit		Essential Material Specification		Purchase Requisition		Environmental Impact Statement		Fac. Proc. Samp. Schedule		Tickler File		Environmental Report		Inspection Plan				Environmental Permit		Inventory Adjustment Request			
SDD/DD	N/A	Seismic/Stress Analysis	N/A	Tank Calibration Manual	N/A																																																																																																
Functional Design Criteria		Stress/Design Report		Health Physics Procedure																																																																																																	
Operating Specificatio		Interface Control Drawing		Spares Multiple Unit Listing																																																																																																	
Criticality Specification		Calibration Procedure		Test Procedures/Specification																																																																																																	
Conceptual Design Report		Installation Procedure		Component Index																																																																																																	
Equipment Spec.		Maintenance Procedure		ASME Coded Item																																																																																																	
Const. Spec.		Engineering Procedure		Human Factor Consideration																																																																																																	
Procurement Spec.		Operating Instruction		Computer Software																																																																																																	
Vendor Information		Operating Procedure		Electric Circuit Schedule																																																																																																	
OM Manual		Operational Safety Requirement		ICRS Procedure																																																																																																	
FSAR/SAR		IEFD Drawing		Process Control Manual/Plan																																																																																																	
Safety Equipment List		Cell Arrangement Drawing		Process Flow Chart																																																																																																	
Radiation Work Permit		Essential Material Specification		Purchase Requisition																																																																																																	
Environmental Impact Statement		Fac. Proc. Samp. Schedule		Tickler File																																																																																																	
Environmental Report		Inspection Plan																																																																																																			
Environmental Permit		Inventory Adjustment Request																																																																																																			
19. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.																																																																																																					
<table style="width: 100%; border: none;"> <tr> <td style="width: 33%;">Document Number/Revision</td> <td style="width: 33%;">Document Number/Revision</td> <td style="width: 33%;">Document Number/Revision</td> </tr> <tr> <td>ZO-160-032</td> <td></td> <td></td> </tr> </table>						Document Number/Revision	Document Number/Revision	Document Number/Revision	ZO-160-032																																																																																												
Document Number/Revision	Document Number/Revision	Document Number/Revision																																																																																																			
ZO-160-032																																																																																																					
20. Approvals																																																																																																					
<table style="width: 100%; border: none;"> <tr> <th style="width: 40%;">Signature</th> <th style="width: 10%;">Date</th> <th style="width: 40%;">Signature</th> <th style="width: 10%;">Date</th> </tr> <tr> <td colspan="4">OPERATIONS AND ENGINEERING</td> </tr> <tr> <td>Cog. Eng. L.T. Cunningham <i>LTC</i></td> <td style="text-align: center;">1-31-95</td> <td>PE</td> <td></td> </tr> <tr> <td>Cog. Mgr. M.W. Gibson <i>M. W. Gibson</i></td> <td style="text-align: center;">1-31-95</td> <td>QA</td> <td></td> </tr> <tr> <td>QA D.R. Groth <i>D.R. Groth</i></td> <td style="text-align: center;">1-31-95</td> <td>Safety</td> <td></td> </tr> <tr> <td>Safety</td> <td></td> <td>Design</td> <td></td> </tr> <tr> <td>Environ.</td> <td></td> <td>Environ.</td> <td></td> </tr> <tr> <td>Other <i>W. Lewis</i></td> <td style="text-align: center;">1/31/95</td> <td>Other</td> <td></td> </tr> <tr> <td style="text-align: center;">Independent Review</td> <td></td> <td></td> <td></td> </tr> <tr> <td colspan="4" style="text-align: center; padding-top: 20px;">DEPARTMENT OF ENERGY</td> </tr> <tr> <td colspan="4" style="text-align: center;">Signature or a Control Number that tracks the Approval Signature</td> </tr> <tr> <td colspan="4" style="text-align: center; padding-top: 10px;">ADDITIONAL</td> </tr> </table>						Signature	Date	Signature	Date	OPERATIONS AND ENGINEERING				Cog. Eng. L.T. Cunningham <i>LTC</i>	1-31-95	PE		Cog. Mgr. M.W. Gibson <i>M. W. Gibson</i>	1-31-95	QA		QA D.R. Groth <i>D.R. Groth</i>	1-31-95	Safety		Safety		Design		Environ.		Environ.		Other <i>W. Lewis</i>	1/31/95	Other		Independent Review				DEPARTMENT OF ENERGY				Signature or a Control Number that tracks the Approval Signature				ADDITIONAL																																																			
Signature	Date	Signature	Date																																																																																																		
OPERATIONS AND ENGINEERING																																																																																																					
Cog. Eng. L.T. Cunningham <i>LTC</i>	1-31-95	PE																																																																																																			
Cog. Mgr. M.W. Gibson <i>M. W. Gibson</i>	1-31-95	QA																																																																																																			
QA D.R. Groth <i>D.R. Groth</i>	1-31-95	Safety																																																																																																			
Safety		Design																																																																																																			
Environ.		Environ.																																																																																																			
Other <i>W. Lewis</i>	1/31/95	Other																																																																																																			
Independent Review																																																																																																					
DEPARTMENT OF ENERGY																																																																																																					
Signature or a Control Number that tracks the Approval Signature																																																																																																					
ADDITIONAL																																																																																																					

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

UNREVIEWED SAFETY QUESTION SAFETY REVIEW FORM

(Per WHC-IP-0842, 15.9)

Page 3 of 3

ECN-617465

REFERENCE DOCUMENT(S):

EDT/ECN No. 617464

PCA No.

Work Pkg No. N/A

Other (Specify) USQ PFP-005
WHC-SD-CP-SAR-021**TITLE:** HC-21C Off-Gas Test Procedure**Does the PROPOSED CHANGE:**

A. Represent a change to the facility as described in the AUTHORIZATION BASIS documentation?

☐ N/A ☒ No ☐ Yes/Maybe

Basis: The operation of the Thermal Stabilization furnaces located in glovebox HC-21C are described in USQ PFP-94-005. This test plan allows for modifications to the off gas system that will eliminate condensation of moisture in the off gas line. None of the modifications will affect the safety basis of the system as described in USQ PFP-94-005. Modifications will be installed with approved designs that will undergo USQ screening process.

B. Represent a change to procedures as described in the AUTHORIZATION BASIS?

☐ N/A ☒ No ☐ Yes/Maybe

Basis: This change does not affect the procedures as described in the safety basis. Any operating procedure changes will be performed using PCA(s) that will include a USQ screening process.

C. Represent a test or experiment not described in the AUTHORIZATION BASIS documentation?

☐ N/A ☒ No ☐ Yes/Maybe

Basis: This test will be controlled by this test plan. At no time will operations deviate from the safety basis as described in USQ PFP-94-005, or as described in USQ screening process documents for the implementation design or PCA(s).

D. Does the change impact:

- Implemented OSRs or IOSRs? ☐ N/A ☒ No ☐ Yes/Maybe
- Approved IOSR Compliance Implementation Plans? ☐ N/A ☒ No ☐ Yes/Maybe

Basis: There are no OSRs associated with these operations or this change.

Based on the above, a Safety Evaluation ☐ DOES ☒ DOES NOT
Need to be performed for this change

USQE No. 1

WS Lewis
Print Name

USQE No. 2

Mark W Gibson
Print Name

Signature

WS Lewis

Date

1/31/95

Signature

m w Gibson

Date

1/31/95

RELEASE AUTHORIZATION

Document Number: WHC-SD-CP-TC-032, REV.1

Document Title: HC-21C Off-Gas Test Procedure

Release Date: February 1, 1995

This document was reviewed following the
procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Jamara Kohn, for
Chris Willingham

February 1, 1995

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

MASTER

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

A-6001-400.2 (09/94) WEF256

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Handwritten signature/initials

SUPPORTING DOCUMENT

1. Total Pages 23

2. Title

HC-21C Off-Gas Test Procedure

3. Number

WHC-SD-CP-TC-032

4. Rev No.

1

5. Key Words

HC-21C, Thermal Stabilization, Off-gas, 26-inch Vacuum, Plutonium

6. Author

Name: L.T. Cunningham

Signature

Organization/Charge Code 15530/K6031

7. Abstract

This test procedure will be used to help determine the cause and remediation of water formation in the off-gas system for the HC-21C sludge stabilization furnaces.

8. RELEASE STAMP

[illegible]

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 2 OF 23

TABLE OF CONTENTS

1.0 HISTORY OF LIQUID IN OFF-GAS SYSTEM	4
2.0 TEST ITEM IDENTIFICATION	6
3.0 GENERAL DESCRIPTION	6
3.1 Test Objectives	6
3.2 Test Method	6
4.0 TEST CONDITION LIMITS	7
5.0 INSTRUMENTS AND CALIBRATION	7
6.0 FACILITIES, EQUIPMENT, AND MATERIAL	8
7.0 SAFETY	8
8.0 MAINTENANCE AND FAILURES	9
9.0 TEST DATA	9
10.0 PERSONNEL REQUIREMENTS	9
11.0 PROCEDURE	10
11.1 Vacuum on Rotameter Test	10
11.2 Lower Dwell Temperature Test	11
11.3 Off-Gas Filter Preheat Test	12
11.4 Increased Off-Gas Flow Test	13
11.5 Heat Trace Off-Gas Piping Test	14
12.0 DISPOSITION OF TEST ITEMS	15
Figure 1 - Temporary Thermocouple Location	16
VACUUM ON ROTAMETER TEST DATA SHEET	17
LOWER DWELL TEMPERATURE TEST DATA SHEET	18
FILTER PREHEAT TEST DATA SHEET	19

MASTER

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 3 OF 23

TABLE OF CONTENTS (cont.)

INCREASED OFF-GAS FLOW TEST DATA SHEET	20
HEAT TRACE OFF-GAS PIPING TEST DATA SHEET	21
Attachment 1 - Modified Controller Program 1 and/or 2	22
Attachment 2 - Controller Program 5 (Prn 5)	23

THINK **ALARA** IN ALL WE DO

1.0 HISTORY OF LIQUID IN OFF-GAS SYSTEM

The formation of liquid in the off-gas system was first seen during the performance of the Operational Test Procedure (WHC-SD-CP-OTP-151). The liquid formation occurred during testing of the controller programs with no material present in the furnace. The appearance of the liquid was clear. Initial indications pointed to the 26" vacuum as being the source of the liquid. It was surmised that water was draining down from the 26" vacuum header in room 263. Several adjacent vacuum line drops were opened and water was removed from them, confirming this source of liquid. However, the liquid formation continued in the off-gas rotameters. Furnace activities continued, as the OTP concluded that some residual vacuum header liquid, and drying out of the cast in place insulation in the filter housings, could be the source of the water. Engineering and Operations agreed that minor amounts of liquid in the rotameters was acceptable to initially start-up operations provided the off-gas flow was not hindered by the liquid.

The liquid formation continued once the furnaces were placed in service and actual feed items were run through heating cycles. The liquid in the rotameters now was dark green. The development laboratory provided analysis of the green liquid showing the presence of Cr, Ni, and I. It was concluded the liquid contained nickel compounds from the corrosion of the Inconel 600 off-gas tubing. The green liquid in the rotameter when dried formed a layer of film in the rotameter requiring rotameter replacement due to sticking rotameter floats.

The heat exchangers were speculated to be the cause of condensation of liquid in the rotameters. The initial design of the off gas system was based on calculations showing temperatures in the range of 600 C at the heat exchanger's inlet. The expectation was that the water vapor and NO_x fumes from charge stabilization would remain in the hot off gas through the rotameter and needle valve, and the higher vapor capacity on the vacuum side of the needle valve would allow the liquid to stay in the vapor phase and exit through the 26" vacuum and subsequently the E-4 exhaust system. However, the OTP showed that temperatures were much cooler on the piping exiting the glovebox and entering/exiting the heat exchangers (about 160°F at the glovebox and 140/130 in/out of the heat exchanger).

The heat exchangers were bypassed and a test procedure (WHC-SD-CP-TC-031) was performed to check the effectiveness of removing the heat exchangers from service. The test showed that removing the heat exchangers did reduce the condensation of liquid in the rotameters. Four 'dry' oxide type feed charges were run without observing liquid formation in the rotameter. However, a slug of green liquid entered rotameter FI-21C-2 when running a fifth item, a much 'wetter' oxalate charge.

The sudden appearance of liquid in rotameter FI-21C-2 indicates that liquid did not condense in the rotameter. It was suspected the liquid slug could be the result of condensation in the filter housing. Work package 2Z-94-2151 was written to inspect the filter housings and work package 2Z-94-2150 was written to replace the damaged rotameter. During the execution of package 2Z-94-2151, difficulty was encountered when disconnecting the inlet to filter #1.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 5 OF 23

1.0 HISTORY OF LIQUID IN OFF-GAS SYSTEM (cont.)

A fitting galled and was replaced with work package 2Z-94-2152. Further inspection of the filters has been suspended until this test procedure is performed. Operation of the furnaces with 'dry' feed items was to continue in the interim.

Processing continued until the off-gas filters became plugged. During operation of furnace 2 it was observed that small amounts of smoke was billowing from the door of the furnace. Upon further scrutiny, it was found the bottom of the door was not seated completely. The smoke from the door stopped, but the off-gas piping near rotameter FI-21C-2 was cool to the touch. The rotameter still indicated over 120 scfh. However, the rotameter could not sustain a flow greater than 130 scfh when the other rotameter was at operating flow (120-140 scfh). This indicated that leaks may be present in the off-gas tubing. The following day, one fitting (tee on outlet of filter) was tightened using work package 2Z-94-2193. The decreased flow capacity was still not remedied. A check of the filter differential pressure indicated a dP of >4 psi @ 120 scfh and 10.5 psi at 180 scfh. Work Package 2Z-94-2210 was initiated to replace the filter cartridge in filter #2.

During the operation of furnace #1 on the same day, off-gas air flow was lost when a brown film coated the interior of FI-21C-1 at a furnace temperature of about 700°C. The heating cycle was terminated. The scope of work package 2Z-94-2210 was increased to include the replacement of the filter cartridge in filter #1 as well as replace the inconel tubing from the filter housing to the rotameter. The off-gas tubing was changed from Inconel 600 to SS 304 or SS 304L. The SS 304/304L is more resistant to nitric acid corrosion than is Inconel 600 and should help prevent corrosion products from damaging the rotameters. Also, any corrosion products currently in the lines, which may be transported by condensed liquids into the rotameters, will be eliminated.

After restarting the process, additional green solution formed in rotameter number 2. The green is due to the residual nickel nitrate crystals that were in the pig-tail located on the outlet to the filter housing. Continued processing resulted in a plug in the off-gas system. This time in the 1/2 inch tubing located between valve V-10 and the rotameters. This line was replaced with 3/4 inch tubing. The old line appeared to be plugged with nickel nitrate crystals.

While the piping was being replaced the decision was made to move the needle valves from the vacuum side of the rotameters to the process side of the rotameters. By changing the location of the needle valves, the rotameters are under roughly 20 inches of vacuum rather than the 5 inches vacuum (calculated) that the rotameters were previously under. This change will decrease the dew point, thus reducing the chance of condensation in the rotameter. Any condensation that does occur should be removed with the increased vacuum.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 6 OF 23

2.0 TEST ITEM IDENTIFICATION

Stabilization of plutonium bearing scrap material occurs in furnaces, FUR-21C-1 and FUR-21C-2, located in glovebox HC-21C. During previous testing and processing operations, water has been observed forming in the off-gas rotameters, FI-21C-1 and FI-21C-2. The off-gas is filtered through a 2 micron ceramic filter, F-21C-1 or F-21C-2, before discharge into the 26" vacuum system.

3.0 GENERAL DESCRIPTION

3.1 Test Objectives

The goal of this test plan is to determine the cause and location of water formation in the sludge stabilization off-gas system. The results should help determine what design improvements or processing steps will be implemented to prevent this phenomena from occurring in the future.

3.2 Test Method

This test procedure will include a series of tests to determine where and why liquid is condensing in the HC-21C furnace off-gas system. The tests will take a sequential, graded approach and may be concluded once the results/conclusions have satisfactorily resolved the liquid formation problem. Additional tests and modifications may be added to those in this test procedure by Engineering Change Notice if the liquid formation problem is not resolved.

Temporary thermocouples will be attached to the off-gas piping before and after each filter housing to assist in the collection of data for each test. A layer of insulation has been installed under off-gas filter 2. An additional thermocouple will be placed between this insulation and filter housing. Off-gas filter 1 has been set on it's side to facilitate access to the top of the filter housing for future filter change-outs. This configuration change eliminates the heat sink from the bottom of filter 1 and insulation will not be utilize. The thermocouple configuration is shown in Figure 1.

A baffle will be installed in the back of each furnace near the off-gas piping. The baffle will help control the amount of material that is carried to the off-gas filter.

The initial test will assess the effectiveness of increasing the vacuum at the rotameter by moving the needle valve from the vacuum to the process side of the rotameter. Because air in vacuum atmosphere is less dense, the rotameters will be set at higher flow rates to establish the same mass flow rate required to establish 120-180 scfh through the furnace. A chart has been added to procedure Z0-160-032 to enable the operator to correctly set the rotameters.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 7 OF 23

3.2 Test Method (cont.)

A test will be run for material containing higher amounts of moisture. This test will be performed using either sludge or oxalate material. The heating cycle for these material will be modified to include an initial dwell at a temperature between 110°C and 130°C for up to an hour. The heating cycle will continue to a dwell at 175°C for what remains of the original 1½ hour dwell time for sludge items and a new total of 1½ hours for oxalate items. The purpose of the lower dwell temperature is to decrease the rate at which water and other volatile material is vaporized.

Further testing will include setting-up a filter preheat cycle to be run prior to performing a heating cycle. The filter preheat program (Prn 5) will heat the furnaces up to 200°C at 300°C/hr and hold that temperature for 1 hours. Each furnace will then be allowed to cool to 120°C before a charge is started.

Additional tests will be to increase off-gas flow rates as high as 5 cfm. The next test will be to install heat trace on the off-gas piping.

A possible future modification being considered is an off-gas scrubber. This is an complex change that will require a new CSER and extensive piping modifications.

4.0 TEST CONDITION LIMITS

The furnaces will be operated per the directions provided in procedure 20-160-032. The preheat cycle test will be performed by the test engineer providing a Program #5 on the programmable controller, and a temporary Procedure Change Authorization to the procedure to include the extra cycle. A temporary PCA will also be used to implement the higher off gas flow rate when that test is performed.

If liquid appears in either rotameter, the test engineer or supervision may request operations to stop heating cycle and off-gas flow for the affected furnace. The affected off-gas filter can then be inspected per 2Z-94-2151 once the furnace temperature reaches <100°F.

5.0 INSTRUMENTS AND CALIBRATION

Portable thermocouple
Transmation instrumentation from PPSL for temporary thermocouples

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 8 OF 23

6.0 FACILITIES, EQUIPMENT, AND MATERIAL

Temporary thermocouples will be connected to the inlet and outlet piping for the off-gas filter. An additional thermocouple will be placed under the filter housing. These thermocouples will be in place before testing starts.

Additional off-gas rotameters (Omega model FL-1503A or Dwyer Model RMC-103, 20-200 scfh) will be available for replacement of FI-21C-1 and FI-21C-2 as required.

7.0 SAFETY

The testing described in this plan will be performed under the existing safety envelope for the HC-21C furnace operations, and all OSD limits will be met, with the exception of off gas flow rate increases for one test. The increased off gas flow will provide enhanced dilution of potential combustible gas and thus enhance safety. The preheat cycle is analogous to the current dwell cycle for sludge feeds, and the preheat temperature is well below the temperature for butene ignition documented in the safety envelope. An Unreviewed Safety Question Evaluation has been performed for this test procedure.

7.1 Safety - All individuals performing actions prescribed by this procedure are required to read applicable RWP's.

7.2 Pre-job Meeting - A pre-job safety meeting will be conducted for all individuals performing tasks associated with this test procedure.

7.3 Pre-job Meeting Attendance Sign-in Sheet.

PRESENTER:		DATE:	
ATTENDEE		ORGANIZATION	

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 9 OF 23

8.0 MAINTENANCE AND FAILURES

Should water formation occur during processing operations conducted under the direction of this test, the test engineer and operations supervisor can request that the heating cycle be stopped. The affected furnace's off-gas filter is to be inspected per work package 2Z-94-2151. Testing can resume once the affected equipment is deemed operable by engineering and operations.

Modification may occur as directed by this test procedure and any work packages needed to support the changes. This will suspend testing activities until the necessary modifications are complete. Testing can resume once the modifications are accepted by engineering.

9.0 TEST DATA

Various temperature data will be taken during the performance of each of the tests. Data tables for recording the desired information for each test are attached. In addition, the test engineer will keep a log of pertinent events for the duration of the testing. Visual observations of physical changes such as water formation will also be recorded. Additional data pages can be added to the test procedure as needed and will be numbered with the page number followed by a, b, c etc.

10.0 PERSONNEL REQUIREMENTS

The test engineer must be present to obtain required data collection. Operators will perform operation of the furnaces per ZO-160-032 and will assist with data collection per supervision direction.

Adjustments to this test procedure may be necessary in the field as the test progresses. Therefore, the test engineer is permitted to authorize test site personnel to ink in minor changes to the OTP with appropriate concurrence as required per approval designator.

11.0 PROCEDURE

11.1 Vacuum on Rotameter Test

NOTE

This test may need to be repeated several days to establish a baseline for the remaining tests in this test procedure.

The off-gas piping has been modified to move the needle valve from the vacuum to the process side of the rotameter prior to performing this test.

- 11.1.1 Request operations to prepare charge(s) per Z0-160-032.
- 11.1.2 Request operations to start furnace(s) per Z0-160-032.
- 11.1.3 Record required time and temperature data on BASELINE TEST DATA SHEET every 15 minutes during the heating and cooling cycles.

NOTE

The Omega model FL-1503A rotameters are rated for 250°F. This value is set based on the calibrations of the rotameters.

- 11.1.4 Should the inlet temperature to the rotameter exceed 250°F, the test engineer and operations will evaluate the need to shutdown the heating cycle.
- 11.1.5 Observe and make note of any liquid formation in the off-gas rotameters.
- 11.1.6 If liquid is seen in the rotameters during the heating cycle, the test engineer may request operations to stop the heating cycle and stop the off-gas so that the filters can be inspected.
- 11.1.7 Repeat steps 11.1.1 through 11.1.6 as requested by Test Engineer.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 11 OF 23

11.2 Lower Dwell Temperature Test

NOTE

This test may need to be repeated several days to establish the effectiveness of using lower initial dwell temperatures during the heating cycle on reducing the amount of liquid formation in the rotameters.

Heating programs 1 and/or 2 will be modified with the new dwell and is shown in Attachment 1.

- 11.2.1 Request operations to prepare charge(s) per Z0-160-032.
- 11.2.2 Request operations to start furnace(s) per Z0-160-032.
- 11.2.3 Record time and temperature data required on FILTER PREHEAT DATA SHEET every 15 minutes during the heating and cooling cycles.

NOTE

The Omega model FL-1503A rotameters are rated for 250°F. This value is set based on the calibrations of the rotameters.

- 11.2.4 Should the inlet temperature to the rotameter exceed 250°F, the test engineer and operations will evaluate the need to shutdown the heating cycle.
- 11.2.5 Observe and make note of any liquid formation in the off-gas rotameters.
- 11.2.6 If liquid is seen in the rotameters during the heating cycle, the test engineer may request operations to stop the heating cycle and stop the off-gas so that the filters can be inspected.
- 11.2.7 Repeat steps 11.2.1 through 11.2.7 as requested by Test Engineer.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 12 OF 23

11.3 Off-Gas Filter Preheat Test

NOTE

This test may need to be repeated several days to establish the effectiveness of preheating the filters before initiating the heating cycle.

A temporary PCA will be written to provide directions for running filter preheat cycle.

The preheat program (Prn 5) is shown in Attachment 2.

- 11.3.1 Request operations to perform filter preheat cycle (Prn 5) per Temporary PCA to procedure ZO-160-032.
- 11.3.2 Request operations to prepare charge(s) per ZO-160-032.
- 11.3.3 Request operations to start furnace(s) per ZO-160-032.
- 11.3.4 Record time and temperature data required on FILTER PREHEAT DATA SHEET every 15 minutes during the heating and cooling cycles.

NOTE

The Omega model FL-1503A rotameters are rated for 250°F. This value is set based on the calibrations of the rotameters.

- 11.3.5 Should the inlet temperature to the rotameter exceed 250°F, the test engineer and operations will evaluate the need to shutdown the heating cycle.
- 11.3.6 Observe and make note of any liquid formation in the off-gas rotameters.
- 11.3.7 If liquid is seen in the rotameters during the heating cycle, the test engineer may request operations to stop the heating cycle and stop the off-gas so that the filters can be inspected.
- 11.3.8 Repeat steps 11.3.1 through 11.3.7 as requested by Test Engineer.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 13 OF 23

11.4 Increased Off-Gas Flow Test

NOTE

This test may need to be repeated several days to establish the effectiveness of increased off-gas flow.

A temporary PCA will be issued to procedure Z0-160-032 to allow the off-gas flow rate to be set per supervision and engineering direction.

- 11.4.1 Request operations to prepare charge(s) per Z0-160-032.
- 11.4.2 Request operations to start furnace heating cycle(s) per Z0-160-032 using the off-gas flow rate requested by engineering.
- 11.4.3 Record off-gas flow rate on INCREASED OFF-GAS FLOW TEST DATA SHEET.
- 11.4.4 Record required time and temperature data on INCREASED OFF-GAS FLOW TEST DATA SHEET every 15 minutes during the heating and cooling cycles.

NOTE

The Omega model FL-1503A rotameters are rated for 250°F. This value is set based on the calibrations of the rotameters.

- 11.4.5 Should the inlet temperature to the rotameter exceed 250°F, the test engineer and operations will evaluate the need to shutdown the heating cycle.
- 11.4.6 Observe and make note of any liquid formation in the off-gas rotameters.
- 11.4.7 If liquid is seen in the rotameters during the heating cycle, the test engineer may request operations to stop the heating cycle and stop the off-gas so that the filters can be inspected.
- 11.4.8 Repeat steps 11.4.1 to 11.4.7 for additional off-gas flow rate as requested by Test Engineer.

11.5 Heat Trace Off-Gas Piping Test

NOTE

This test may need to be repeated several days to establish the effectiveness of heat tracing the off-gas piping.

Heat Trace will be installed on the off-gas piping before this test is to begin.

- 11.5.1 Ensure heat trace has been install and is operating before this test begins.
- 11.5.2 Request operations to prepare charge(s) per ZO-160-032.
- 11.5.3 Request operations to start furnace(s) per ZO-160-032.
- 11.5.4 Record off-gas flow rate on HEAT TRACE OFF-GAS PIPING TEST DATA SHEET.
- 11.5.5 Record required time and temperature data on HEAT TRACE OFF-GAS PIPING TEST DATA SHEET every 15 minutes during the heating and cooling cycles.

NOTE

The Omega model FL-1503A rotameters are rated for 250°F. This value is set based on the calibrations of the rotameters.

- 11.5.6 Should the inlet temperature to the rotameter exceed 250°F, the test engineer and operations will evaluate the need to shutdown the heating cycle.
- 11.5.7 Observe and make note of any liquid formation in the off-gas rotameters.
- 11.5.8 If liquid is seen in the rotameters during the heating cycle, the test engineer may request operations to stop the heating cycle and stop the off-gas so that the filters can be inspected.
- 11.5.9 Repeat steps 11.5.1 to 11.5.8 for as requested by Test Engineer.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 15 OF 23

12.0 DISPOSITION OF TEST ITEMS

The temporary thermocouples installed on the inlet and outlet filter piping and under filter housing will be removed at the end of the tests and disposed of as waste.

The transman instrumentation will be returned to PPSL.

Any additional temporary modifications will be removed per appropriate work package.

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 16 OF 23

Figure 1 - Temporary Thermocouple Location

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 17 OF 23

VACUUM ON ROTAMETER TEST DATA SHEET

Page ___ of ___
Date Test is Started: ___ / ___ / ___

Test Engineer:														
Time														
TIC-21C-1 (°C)														
Filter F-21C-1 Inlet (°C)														
Filter F-21C-1 Outlet (°C)														
Off-gas Tubing (Furn 1) @ glovebox wall (°F)														
FI-21C-1 Inlet (°F)														
FI-21C-1 Outlet (°F)														
TIC-21C-2 (°C)														
Filter F-21C-2 Inlet (°C)														
Filter F-21C-2 Outlet (°C)														
Filter F-21C-2 Bottom (°C)														
Off-gas Tubing (Furn 2) @ glovebox wall (°F)														
FI-21C-2 Inlet (°F)														
FI-21C-2 Outlet (°F)														
Initial Vacuum Reading PI-21C-1 => _____ in.Hg Initial setting for FI-21C-1 => _____ % and FI-21C-2 => _____ %														

Comments _____
 _____
 _____

----->

THINK
A

----->

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 18 OF 23

LOWER DWELL TEMPERATURE TEST DATA SHEET

Date Test is Started: Page 7 of 7 Lower Dwell Temp: °C

Test Engineer:															
Time															
TIC-21C-1 (°C)															
Filter F-21C-1 Inlet (°C)															
Filter F-21C-1 Outlet (°C)															
Off-gas Tubing (Furn 1) @ glovebox wall (°F)															
FI-21C-1 Inlet (°F)															
FI-21C-1 Outlet (°F)															
TIC-21C-2 (°C)															
Filter F-21C-2 Inlet (°C)															
Filter F-21C-2 Outlet (°C)															
Filter F-21C-2 Bottom (°C)															
Off-gas Tubing (Furn 2) @ glovebox wall (°F)															
FI-21C-2 Inlet (°F)															
FI-21C-2 Outlet (°F)															
Initial Vacuum Reading PI-21C-1 => in.Hg Initial setting for FI-21C-1 => % and FI-21C-2 => %															

Comments _____

_____

_____

----->

THINK

<-----

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 19 OF 23

FILTER PREHEAT TEST DATA SHEET

Page   of

Date Test is Started: /   /

Test Engineer:	TIME													
Time														
TIC-21C-1 (°C)														
Filter F-21C-1 Inlet (°C)														
Filter F-21C-1 Outlet (°C)														
Off-gas Tubing (Furn 1) @ glovebox wall (°F)														
FI-21C-1 Inlet (°F)														
FI-21C-1 Outlet (°F)														
TIC-21C-2 (°C)														
Filter F-21C-2 Inlet (°C)														
Filter F-21C-2 Outlet (°C)														
Filter F-21C-2 Bottom (°C)														
Off-gas Tubing (Furn 2) @ glovebox wall (°F)														
FI-21C-2 Inlet (°F)														
FI-21C-2 Outlet (°F)														
Initial Vacuum Reading PI-21C-1 => <u> </u> in.Hg Initial setting for FI-21C-1 => <u> </u> % and FI-21C-2 => <u> </u> %														

Comments _____

_____

_____

----->

THINK
A

<-----

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 20 OF 23

INCREASED OFF-GAS FLOW TEST DATA SHEET

Date Test is Started: /   /   Page   of   Off-gas Flow Rate -   (cfm)

Test Engineer:	TIME													
Time														
TIC-21C-1 (°C)														
Filter F-21C-1 Inlet (°C)														
Filter F-21C-1 Outlet (°C)														
Off-gas Tubing (Furn 1) @ glovebox wall (°F)														
FI-21C-1 Inlet (°F)														
FI-21C-1 Outlet (°F)														
TIC-21C-2 (°C)														
Filter F-21C-2 Inlet (°C)														
Filter F-21C-2 Outlet (°C)														
Filter F-21C-2 Bottom (°C)														
Off-gas Tubing (Furn 2) @ glovebox wall (°F)														
FI-21C-2 Inlet (°F)														
FI-21C-2 Outlet (°F)														
Initial Vacuum Reading PI-21C-1 => in.Hg Initial setting for FI-21C-1 => % and FI-21C-2 => %														

Comments _____

_____

_____

----->

THINK

<-----

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 21 OF 23

HEAT TRACE OFF-GAS PIPING TEST DATA SHEET

Page ____ of ____
Date Test is Started: ____ / ____ / ____

Test Engineer: _____	TIME												
Time													
TIC-21C-1 (°C)													
Filter F-21C-1 Inlet (°C)													
Filter F-21C-1 Outlet (°C)													
Off-gas Tubing (Furn 1) @ glovebox wall (°F)													
FI-21C-1 Inlet (°F)													
FI-21C-1 Outlet (°F)													
TIC-21C-2 (°C)													
Filter F-21C-2 Inlet (°C)													
Filter F-21C-2 Outlet (°C)													
Filter F-21C-2 Bottom (°C)													
Off-gas Tubing (Furn 2) @ glovebox wall (°F)													
FI-21C-2 Inlet (°F)													
FI-21C-2 Outlet (°F)													
Initial Vacuum Reading PI-21C-1 => _____ in.Hg Initial setting for FI-21C-1 => _____ % and FI-21C-2 => _____ %													

Comments _____
 _____
 _____

Attachment 1 - Modified Controller Program 1 and/or 2

Program Prn 1 and/or 2			
Pr1	300	Pr6	75
Or1	--	Or6	--
P11	110-130	P16	1000
Pd1	1.0	Pd6	1.0
Od1	--	Od6	--
Pr2	300	Pr7	Step
Or2	--	Or7	--
P12	175	P17	25
Pd2	0.5	Pd7	0.0
Od2	--	Od7	--
Pr3	300	Pr8	End
Or3	--	Or8	--
P13	500	P18	0
Pd3	0.0	Pd8	0.0
Od3	--	Od8	--
Pr4	200	Cnt	Cnt n
Or4	--	P1c	1
P14	700		
Pd4	0.0		
Od4	--		
Pr5	125		
Or5	--		
P15	900		
Pd5	0.0		
Od5	--		

TEST PROCEDURE	SLUDGE STABILIZATION TEST PROCEDURE	WHC-SD-CP-TC-032 REV-1 PAGE 23 OF 23

Attachment 2 - Controller Program 5 (Prn 5)

Program Prn 5			
Pr1	300	Pr6	End
Or1	- -	Or6	- -
P11	200	P16	0
Pd1	1.5	Pd6	0.0
Od1	- -	Od6	- -
Pr2	Step	Pr7	End
Or2	- -	Or7	- -
P12	25	P17	0
Pd2	0.0	Pd7	0.0
Od2	- -	Od7	- -
Pr3	End	Pr8	End
Or3	- -	Or8	- -
P13	0	P18	0
Pd3	0.0	Pd8	0.0
Od3	- -	Od8	- -
Pr4	End	Cnt	Cnt n
Or4	- -	P1c	1
P14	0		
Pd4	0.0		
Od4	- -		
Pr5	End		
Or5	- -		
P15	0		
Pd5	0.0		
Od5	- -		