DOE/PC/90547--T24

EVALUATION OF GAS-REBURNING AND LOW NO_x
BURNERS ON A WALL FIRED BOILER

DE-FC 22-91PC 90547

Technical Progress Report No. 22
For the Period
January 1 through March 31, 1996

RECEIVED
MAY 16 1996
OSTI

Prepared for
U.S. Department of Energy
Gas Research Institute
Public Service Company of Colorado
Colorado Interstate Gas Company
Electric Power Research Institute

Prepared by
Energy and Environmental Research Corporation
18 Mason
Irvine, California 92718

MASTER

April 15, 1996

U.S. DOE PATENT CLEARANCE IS NOT REQUIRED
PRIOR TO THE PUBLICATION OF THIS DOCUMENT

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

OK

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

TABLE OF CONTENTS

LEGAL NOTICE	ii
1.0 SUMMARY	1-1
2.0 INTRODUCTION	2-1
3.0 PROJECT DESCRIPTION	3-1
4.0 PROJECT STATUS	4-1
4.1 Phase I Design & Permitting	4-1
4.2 Phase II Construction & Startup	4-1
4.3 Phase III Operation, Data Collection, Reporting and Disposition	4-1
5.0 PLANNED ACTIVITIES	5-1
6.0 REPORT DISTRIBUTION LIST	6-1

LEGAL NOTICE

This report was prepared by Energy and Environmental Research Corporation (EER) as an account of work sponsored by the Gas Research Institute (GRI), the United States Department of Energy (DOE), Colorado Interstate Gas Company (CIG), and the Electric Power Research Institute (EPRI). Neither, GRI, DOE, CIG, EPRI, nor members of GRI, DOE, CIG, EPRI nor any person acting on their behalf;

- a. Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately-owned rights, or
- b. Assumes any liability with respect to the use of, or for damages resulting from the use of, any information, apparatus, method, or process disclosed in this report.

Clean Coal Technology (CCT) implies the use of coal in an environmentally acceptable manner. Coal combustion results in the emission of oxides of nitrogen (NO_x), which are precursors of both acid rain and ozone formation. The primary objective of this CCT project is to evaluate the use of Gas Reburning and Low NO_x Burners (GR-LNB) for NO_x emission control from a wall fired boiler. It is anticipated that, if the demonstration is successful, the GR-LNB technology could become commercialized during the 1990's and will be capable of (1) achieving significant reduction in the emissions of nitrogen oxides and sulfur dioxide (another acid rain precursor) from existing facilities to minimize environmental impacts such as transboundary and interstate pollution and/or (2) providing for future energy needs in an environmentally acceptable manner.

Low NO_x burners are designed to delay the mixing of the coal fuel with combustion air to minimize the NO_x formation. Typically, one may obtain up to 50% reduction in NO_x emissions through the use of LNB. For LNB applications, the technology is developed and a number of LNB designs are commercially available.

With GR, about 80-85 percent of the coal fuel is fired in the main combustion zone. The balance of the fuel is added downstream as natural gas to create a slightly fuel rich environment in which NO_x is converted to N_2 . The combustion process is completed by over-fire air addition. SO_x emissions are reduced to the extent that natural gas replaces sulfur-containing coal. The level of NO_x reduction achievable with 15-20% natural gas is on the order of 50-60%. Thus the emission reduction target of the combination of these two developed technologies is about 70%.

Specifically, the technical objectives of this project are to:

1. Demonstrate the full effectiveness of GR-LNB for NO_x emission control. This includes the performance of the separate technologies and of the integrated GR-LNB technology.

2. Demonstrate the compatibility of GR-LNB with existing wall fired boilers.
3. Demonstrate the additional reductions in SO₂, particulate and CO₂ achievable with GR-LNB.
4. Demonstrate the synergism of GR-LNB with sorbent injection for SO₂ control if a sorbent injection system is installed outside the scope of this project.
5. Develop a data base which can be used to establish the commercial viability of GR-LNB to meet existing and projected emission control regulations.
6. Transfer the project results to industry to ensure that GR-LNB is a recognized cost effective competitor for utility boiler emission control.

This project is being conducted in three phases at the host site, a 172 MW_e wall fired boiler of Public Service Company of Colorado (PSCo), Cherokee Unit 3 in Denver, Colorado: Phase I - Design and Permitting, Phase II - Construction and Start-up, and Phase III - Operation, Data Collection, Reporting and Disposition. Technology transfer to industry is accomplished through the formation of an industry panel.

Phase I of the project commenced on October 13, 1990 and was completed June 30, 1992.

Phase II of the project commenced on June 13, 1991, and was completed on September 2, 1992.

Phase III of the project was approved and commenced on April 15, 1992. Phase III activities during this reporting period involved the following:

1. Compilation, analysis and assembly of the final report and initiation of restoration activities.
2. Rectoration of the gas reburning system involving removal of the flue gas recirculation system (permanent Second Generation Gas Reburning).
3. Participants meeting and reburning workshop.

Long term testing of the equipment demonstrated an average NO_x reduction of 65 % using 18% gas heat input. After removing the flue gas recirculation system (Second Generation GR), an average NO_x of 64% was achieved using 13% gas heat input. The project goal of 70% reduction was achieved, but not on an average basis due to the load requirements of the utility.

Key Words

SO_x

SO₂

NO_x

NO

Burners

Start-up

CEMS

Reburning

BPMS

Ash

Coal

Gas

Low NO_x Burners

Construction

Instrumentation

Industry Panel

Injection

Emission

Control

Boiler

Precipitator

Flue Gas

Contracts

Baghouse

Ducts

2.0 INTRODUCTION

The specific goal of this project is to demonstrate NO_x emission reductions of 70 percent or more as a result of combining LNB and GR on a utility boiler having the design characteristics mentioned above. A Host Site Agreement has been signed by EER and a utility company in the State of Colorado: Public Service Company of Colorado (Cherokee Unit No. 3, 172 MW,) front wall fired boiler near Denver.

To achieve the objectives of the project, it is being conducted in the following three phases at the host site.

- Phase I: Design and Permitting
- Phase II: Construction and Start-up
- Phase III: Operation, Data Collection, Reporting and Disposition

Phase I is complete.

Phase II is complete.

Phase III of the project (Operation, Data Collection, Reporting and Disposition) officially began on April 15, 1992 with Task 1, Project Management work. Due to delays such as the rebuilding of pulverizers, Task 2, Optimization commenced mid-September, 1992. Planned and unplanned boiler shutdowns delayed completion of Task 2 until late April 1993. Task 3, Long Term Testing began on April 27, 1993 with Gas Reburning controls configured in automatic to provide a load following test condition. Long term testing continued through January 20, 1994. The six week Cherokee Unit #3 outage followed, concluding on March 6, 1994. After completion of the outage, during which EER made a number of enhancements to the Gas Reburning (GR) system, the Low NO_x Burners were started up and optimized. Guarantee tests followed. This was followed by testing of the Second Generation Gas Reburning System. Restoration to remove the flue gas recirculation system was completed on December 22, 1995.

Major work performed during this past quarter was as follows:

1. Compilation, analysis and assembly of the final report continued.

Within the final phase of the project, the following tasks will be performed to demonstrate the cost effective control of NO_x and SO_x emissions from pre-NSPS coal fired utility boilers:

Phase III: OPERATION, DATA COLLECTION, REPORTING AND DISPOSITION

Task 1 - Project Management

- Continuation of Phases I and II project management activities.
- Conducting final project review at conclusion of project.

Task 2 - Optimization Testing

- Optimization of LNB installation.
- Optimization of GR-LNB technology
- Evaluation of effects of process variables on emission control performance.
- Determination of operating conditions for optimum overall performance.

Task 3 - Long Term Tests

- Operation of GR-LNB equipment under optimized conditions for approximately one-year duration.
- Measurement of emission control system performance.
- Determination of boiler impacts.

Task 4 - Evaluation of Field Test Results

- Analysis of test data.

- Preparation of guideline manuals for application of GR-LNB technology, including design recommendations, cost projection and comparisons with competing technologies.

Task 5 - Restoration

- Disposition of GR-LNB equipment installation:
To be retained by host site or removal and restoration work.

Task 6 - Technology Transfer

- Continuation of technology transfer activities from Phases I and II.
- Meeting with Industry Panel to review results obtained.

Task 7 - Gas Reburning Enhancements

- Modification of OFA and Natural Gas injectors.
- Elimination of FGR system.
- Parametric and Long Term Testing of GR Enhancements.

4.0 PROJECT STATUS

4.1 Phase I Design and Permitting

Phase I is Complete.

4.2 Phase II Construction and Startup

Phase II is Complete.

4.3 Phase III Operation, Data Collection, Reporting and Disposition

Reports are in progress.

4.3.1 Task 1 - Project Management

Project management activities this reporting period consisted of coordinating and planning, data analysis and management of restoration activities.

4.3.2 Task 2 - Optimization Testing

Optimization testing is completed.

4.3.3 Task 3 - Long Term Testing

Long term testing is completed.

4.3.4 Task 4 - Evaluation of Results

Testing of the Second Generation Gas Reburning System was completed on January 26, 1995. The results show that the re-design of the natural gas injectors plus removal of the flue

gas recirculation system resulted in virtually the same NO_x reduction as found before the modification, while using a lower gas heat input. The re-design of the overfire air nozzles resulted in a reduced level of CO emissions.

4.3.5 Restoration

PSCo has retained the gas reburning and overfire air portions of the system, but required restoration of the flue gas recirculation.

4.3.6 Technology Transfer

A technical paper was prepared titled, "Gas Reburning for High Efficiency NO_x Control, Boiler Durability Assessment." The paper will be presented at the American Power Conference in Chicago on March 11, 1996 and at the Air & Waste Management Association 89th Annual Meeting in Nashville, Tennessee on June 23-28, 1996.

4.3.7 Gas Reburning Enhancements

Parametric/optimization testing of the second generation gas reburning was completed in January, 1995.

5.0 PLANNED ACTIVITIES

During the next quarter (January through March, 1996) the following work is planned:

1. Project Management continues into the next quarter concentrating on preparation of final reports.
2. Submit final reports. Submittals include the Final Technical Report and the Guideline Manual.

6.0 REPORT DISTRIBUTION LIST

The number in parentheses () indicates the total number of copies submitted.

6.1 Funding Organization Distribution

6.1.1 U.S. Department of Energy

Mr. Jerry Hebb (2)
PETC Technical Project Manager
Mail Stop 920-L
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Mr. John Augustine (1)
Contracting Specialist
AD-21, Mail Stop 921-165
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. C. Lowell Miller (1)
Associate Deputy for Clean Coal
Office of Clean Coal Technology
FE-24, C-178
U.S. Department of Energy
Washington, DC 20545

Mr. Paul A. Gottlieb (1)
Office of Patent Counsel
U.S. Department of Energy
9800 South Cass Avenue
Argonne, IL 60439

Office of Technology Transfer (3)
Mail Stop 58-MEZZ
U.S. Department of Energy/PETC
P.O. Box 10940
Pittsburgh, PA 15236

Dr. S.N. Roger Rao (1)
Burns and Roe Technical Group Manager
P.O. Box 18288
Pittsburgh, PA 15236

Mr. Douglas Uthus (1)
HQ DOE Program Manager
FE-22, 3E-042, Forrestal
U.S. Department of Energy
Washington, D.C. 20585

6.1.2 Gas Research Institute

Mr. Paul Bautista (2)
Gas Research Institute
8600 W. Bryn Mawr Ave.
Chicago, Illinois 60631

6.1.3 Colorado Interstate Gas Company

Mr. R. Patrick Cummins (2)
Manager, Planning Evaluation
Colorado Interstate Gas Company
P.O. Box 1087
Colorado Springs, Colorado 80944

6.1.4 Electric Power Research Institute

Mr. Tony Facchiano (2)
Electric Power Research Institute
3412 Hillview Avenue
Palo Alto, California 94303

6.2 Host Utility Distribution

Mr. Charles Bomberger (6)
Production Services Manager
Public Service Company of Colorado
5900 East 39th Avenue
Denver, Colorado 80207