Sta 4-60

MAY 15 1997

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT No 613043

2. To: (Receiving Organization) TWRS Safety Programs		3. From: (Originating Organization) TWRS Equipment Engineering		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: 74F10		6. Design Authority/ Design Agent/Cog. Engr.: J. R. Kriskovich/ E. M. Veith/ O. D. Nelson		7. Purchase Order No.: N/A	
8. Originator Remarks: This is the Operational Test Report, 500 CFM Portable Exhauster. This operational test was done in accordance with OTP-060-001 (Appendix A) Distribute per cover sheet. ETN-96-0018				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 200 G	
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No				12. Major Assm. Dwg. No.: H-14-100765, Rev. 0	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	
15. DATA TRANSMITTED					
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	(F) Approval Designator
1	WHC-SD-WM-OTR-176 HNF-	all	0	Operational Test Report, 500 cfm Portable Exhauster	Q
16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information		4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	
				1. Approved 2. Approved w/comment 3. Disapproved w/comment	
				4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	
17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)					
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	/	Design Authority	J. R. Kriskovich	4-28-97	S1-56
1	/	Design Agent	E. M. Veith	4-28-97	S2-68
1	/	Cog.Eng. O. D. Nelson	O. Nelson	11/2/96	S2-24
1	/	Cog. Mgr. D. W. Crass	D. Crass	3/4/97	S5-68
1	/	QA T. J. Volkman	T. Volkman	3/4/97	TR-07
		Safety			
		Env.			
18.		19.		20.	
O. D. Nelson Signature of EDT Originator		D. W. Crass Authorized Representative Date for Receiving Organization		D. W. Crass Design Authority/ Cognizant Manager	
11/2/96 Date		3/4/97 Date		3/4/97 Date	
				21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	

83-51597
HMF-

WMC-SD-WM-OTR-226, Rev. 0

Operational Test Report, 500 CFM Portable Exhauster

O. D. Nelson

Numatec, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: ~~613040~~ ⁶¹³⁰⁴³ ~~613040~~ ⁶¹³⁰⁴³

UC: 2030

Org Code: 74F10

Charge Code: N2053

B&R Code: ~~FW3120072~~

Total Pages: 93

Key Words: ventilation, portable exhauster, HEPA filter

Abstract: This is the operational test report for a 500 cfm portable exhauster for use on Tank Farms single shell tanks during saltwell pumping operations.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WMC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval

Date

Release Stamp

Approved for Public Release

HNF-
~~WHC~~-SD-WM-OTR-226 Revision 0
DC
5/16/97

OPERATIONAL TEST REPORT
FOR
500 CFM PORTABLE EXHAUSTER

Approved by: O. Nelson Date: 11/21/96

O. D. Nelson
NUMATEC Mechanical Engineering
Portable Exhauster Cognizant Engineer
Per Telecon to:

Approved by: O. Nelson Date: 3/4/97

D. W. Crass
Manager Lockheed Mechanical Systems

1.0 INTRODUCTION	1
2.0 RESULTS AND DISCUSSION	1
2.1 OTP Exceptions	1
2.1.1 Filter 1 Differential Pressure HI-HI Alarm Acknowledgement	1
2.1.2 Filter 2 Differential Pressure HI-HI Alarm Acknowledgement	2
2.1.3 Filter 1 & 2 Differential Pressure HI-HI and LO Alarm Acknowledgement...2	2
2.1.4 Plenum Differential Under Alarm	2
2.1.5 Prefilter Pressure HI	3
2.1.6 Stackflow LO Alarm Test	3
2.1.7 Glycol Pump/Heater Test	3
2.1.8 Glycol Heater Test	3
3.0 SUMMARY AND CONCLUSIONS	4
APPENDIX - A (OTP)	A-1

1.0 INTRODUCTION

A 500 Cubic foot per minute (CFM) portable exhauster system was fabricated for use on 241-A-101 during saltwell pumping activities. An operational test was performed on this unit during 9/20/96 through 10/14/96 in the 241-A Tank Farm. This operational test was done in accordance with OTP-060-001 Rev 0 (See Appendix A of this report). The test was performed with exceptions.

2.0 RESULTS AND DISCUSSION

The 500 cfm portable exhauster was tested by OTP-060-001 Rev 0 with the following exceptions as listed in the Operational Test Procedure (OTP) Exception Log:

- 1) Filter 1 differential pressure HI-HI alarm acknowledgment.
- 2) Filter 2 differential pressure HI-HI alarm acknowledgment
- 3) Filter 1& 2 differential pressure HI-HI alarm acknowledgment
- 4) Plenum differential pressure HI.
- 5) Prefilter pressure HI.
- 6) Stackflow LO alarm test.
- 7) Glycol pump/heater test.
- 8) Glycol heater test.

2.1 OTP Exceptions

The exceptions listed in section 2.0 were taken from the OTP exception log. For each item listed above, a discussion of the impact and resolution is presented in the following sections.

2.1.1 Filter 1 Differential Pressure HI-HI Alarm Acknowledgment

When testing HEPA filter 1 differential pressure HI-HI & LO alarms, a "stack flow under" and a "< 0.0 cfm" alarms were received. In addition a filter 1 differential pressure HI alarm is received and required acknowledgment as the test pressure is

brought down from the HI-HI set point.

These were items not present in the OTP and changes were made to the OTP to detail these conditions. All changes were redlined, initialed and dated by the Test Director.

2.1.2 Filter 2 Differential Pressure HI-HI Alarm Acknowledgment

When testing HEPA filter 2 differential pressure HI-HI & LO alarms, a “stack flow under” and a “< 0.0 cfm” alarms were received. In addition a filter 2 differential pressure HI alarm is received and required acknowledgment as the test pressure is brought down from the HI-HI set point.

These were items not present in the OTP and changes were made to the OTP to detail these conditions. All changes were redlined, initialed and dated by the Test Director.

2.1.3 Filter 1 & 2 Differential Pressure HI-HI and LO Alarm Acknowledgment

When testing HEPA filter 1 & 2 (overall differential pressure) for alarms associated with differential pressure HI-HI and LO, each was accompanied by a “stack flow under” and a “< 0.0 cfm” alarms. In addition, the shutdown of the fan when a pressure signal was inputted for a LO differential pressure took 15 seconds instead of 10 seconds.

These were items not present in the OTP and changes were made to the OTP to detail these conditions. All changes were redlined, initialed and dated by the Test Director. The fan shutdown in the computer program was changed from 15 seconds to 10 seconds and witnessed by the Cognizant Engineer and QC engineer.

2.1.4 Plenum Differential Under Alarm

Plenum differential under alarm appears on the alarm message panel when the OTP specified that a plenum pressure LO alarm would appear.

This item was incorrect per the OTP and changes were made to the OTP to detail this condition. All changes were redlined, initialed and dated by the Test Director.

2.1.5 Prefilter Pressure HI

Prefilter pressure HI alarm message is received while OTP specified a plenum pressure LO.

This item was not correct per the OTP and changes were made to the OTP to detail this condition. All changes were redlined, initialed and dated by the Test Director.

2.1.6 Stackflow LO Alarm Test

Inadequate test direction was given to simulate a STACK FLOW LO condition without racing the exhaust fan. The STACKFLOW UNDER is received on acknowledgment of stackflow LO.

Additional direction was added to the OTP. All changes were redlined, initialed and dated by the Test Director.

2.1.7 Glycol Pump/Heater Test

Acknowledgment of "GLYCOL PUMP OFF" and "GLYCOL LEVEL LOW" is required during activating power and was not specified in the OTP. Verification that the glycol pump is required and was not specified in the OTP. Additionally, "GLYCOL LEVEL LO" is incorrectly called out as "GLYCOL LO".

These items were not present in the OTP and changes were made to the OTP to detail these conditions. All changes were redlined, initialed and dated by the Test Director.

2.1.8 Glycol Heater Test

The OTP omitted turning on breaker #6 to the ON position and acknowledging various alarms during the initial power up of the glycol heater system. The OTP incorrectly specifies "HEATER TEMP LO" as "AIR TEMPERATURE LO".

These items were not present in the OTP and changes were made to the OTP to detail these conditions. All changes were redlined, initialed and dated by the Test Director.

3.0 SUMMARY AND CONCLUSIONS

The 500 cfm portable exhauster had a OTP performed after installation in 241-A Tank Farm. The 500 cfm portable exhauster is part of a hydrogen mitigation system outlined in *Safety Assessment For Salt Well Jet Pumping Operations Tank 241-A-101: Hanford Site, Richland, Washington*, WHC-SD-WM-SAD-036, Revision O, 1996.

The purpose of the portable exhauster is to;

- enhance mixing of dome vapors;
- reduce flammable gas inventory;
- reduce flammable gas residence time;
- increase tank farm personnel safety.

The 500 cfm portable exhauster was successfully tested and performed as designed.

HNF-
WHC-SD-WM-OTR-226 Revision 0
DPC
3.15.97

A-1

APPENDIX - A (OTP)

WORKING COPY

Printed on: Sep 19, 96 11:46 am

TANK FARM PLANT OPERATIONAL TEST PROCEDURE

OTP

OPERATIONAL TEST PROCEDURE FOR THE 500 CFM PORTABLE EXHAUSTER

The original signatures are on file.

PCA Incorporated:		<u>NEW</u>	<u>SQ</u>
Procedure Signatures for OTP-060-001. 0		TYPE OF CHANGE	REVIEW DESIGNATOR
POSITION/ORG	DELEGATE	DATE	
Sys Engineer	<u>T.D. Kaiser</u>	<u>9/11/96</u>	
0	<u>T.E. Brighton</u>	<u>9/10/96</u>	
QA	<u>T.D. Volkman</u>	<u>9/11/96</u>	
WFT Nuc Safety	<u>L.S. Krogsrud</u>	<u>9/10/96</u>	
Stab Act Man/WTFTP	<u>D.J. Saueressig</u>	<u>9/10/96</u>	
Acceptance Review	<u>B.E. Raymond</u>	<u>9/16/96</u>	
Approval Authority	<u>D.P. Reber</u>	<u>9/16/96</u>	

Release Date	Document No.	Rev/Mod	Page
9/16/96	OTP-060-001	0	1 of 76

WORKING COPY

Printed on: Sep 19, 96 11:46 am

TABLE OF CONTENTS

PAGE

1.0 PURPOSE	3
2.0 INFORMATION	3
2.1 SCOPE	3
2.2 TERMS AND DEFINITIONS	3
2.3 RESPONSIBILITIES	4
2.4 REFERENCES	6
2.5 SAFETY	7
2.6 RADIATION AND CONTAMINATION CONTROL	7
2.7 QUALITY ASSURANCE	7
2.8 GENERAL INFORMATION	8
2.9 LIMITS AND PRECAUTIONS	9
3.0 RECORDS	9
4.0 PREREQUISITES	10
5.0 PROCEDURE	14
5.1 POWER SYSTEM CHECK	14
5.2 EXHAUSTER FAN CHECK	19
5.3 FAN VIBRATION TEST	21
5.4 PRESSURE DECAY TEST	25
5.5 INTERLOCK/ALARM CHECK	34
5.6 SYSTEM ISOLATION	68
DATA SHEET 1 - LEAKAGE RATE CALCULATION	71
DATA SHEET 2 - LEAKAGE RATE CALCULATION	72
OPERATIONAL TEST PROCEDURE EXCEPTION LOG	73
OPERATIONAL TEST PROCEDURE EXCEPTION RECORD	74
OPERATIONAL TEST PROCEDURE ACCEPTANCE RECORD	75
PROCEDURE SIGNATURE HISTORY	76

WORKING COPY

Printed on: Sep 19, 96 11:46 am

1.0 PURPOSE

- 1.1 There is a concern that flammable gases may exceed the Lower Flammability Limit during interim stabilization of identified waste storage tanks. The Portable Exhauster System will be utilized to reduce potential flammable gases that may exist within the dome vapor space of the tank.
- 1.2 This Operational Test Procedure will test and verify that the Exhauster meets the specified Functional Requirements, Safety requirements, Operations Requirements, and, provide a record of the functional test results. The systems/functions that will be tested are listed in the Scope section that follows.

2.0 INFORMATION

2.1 SCOPE

NOTE - This Operational Test Procedure will be performed prior to the system being connected to an underground storage tank.

2.1.1 POWER SYSTEM CHECK

This check will verify that there is proper electrical power to all the Exhauster systems.

2.1.2 PRESSURE DECAY TEST

This will check integrity of the Exhauster train assembly air boundary, including the Seal Pot. The test is designed to address the requirements specified in ASME N510-1989, Testing of Nuclear Air Treatment System, Section 6.5.3, "Pressure Decay Method".

2.1.3 INTERLOCK ALARM CHECK

This check will verify that interlocks perform as required to specific alarm conditions.

2.1.4 EXHAUSTER FAN CHECK

This check will verify the exhaust fan and motor rotation.

2.1.5 FAN VIBRATION CHECK

This check will verify the fan assembly meets AMSE N509 criteria.

2.2 TERMS AND DEFINITIONS

- 2.2.1 HEPA - High Efficiency Particulate Air
- 2.2.2 IN W.C. - inches Water Column

Document No.	Rev/Mod	Page
OTP-060-001	0	3

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.3 RESPONSIBILITIES

2.3.1 The Maintenance craft personnel are responsible for:

- Provide the test supplies found in step 4.1.
- Providing assistance during the test.

2.3.2 Quality Control (Quality Control) is responsible for:

- Verifying that the procedure sections were performed correctly by witnessing procedure steps as they occur.

2.3.3 Health Physics Technician personnel are responsible for:

- Conducting surveys of all equipment used during this Operational Test Procedure.
- Conducting surveys of all affected areas

Document No.	Rev/Mod	Page
OTP-060-001	0	4

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.3 RESPONSIBILITIES (Cont.)

2.3.4 Test Director

- Provides concurrence that Operational Test Procedure may commence.
- Ensures the equipment found in step 4.1 of this procedure is available.
- Records equipment status and data per this procedure
- Conducts a pre-job planning meeting.
- Conducts a 241-A-101 Facility and VTP-2212A, Skid A Exhauster walkdown.
- Stop any test which may cause damage to the system until the test procedure has been revised.
- Observe tests, record test data and maintain test log.
- Evaluate recorded data, discrepancies, and exceptions.
- Initiate Procedure Change Authorizations and approve authorized field changes to the Operational Test Procedure.
- Sign and date every procedure section on the working copy as it is completed.
- Record exceptions and test steps that are not performed on the Operational Test Procedure EXCEPTION RECORD. Add additional Operational Test Procedure EXCEPTION RECORD sheets as needed.
- Sequentially log all exceptions on the Operational Test Procedure EXCEPTION LOG. Add additional Operational Test Procedure EXCEPTION LOG sheets as needed.
- Obtain required signatures on the Operational Test Procedure master prior to reproduction and distribution.

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.4 REFERENCES

- 2.4.1 The following documents were used to write or are referenced in this procedure:
- WHC-CM-CM-1-10, SAFETY MANUAL, "WKS-6, PRE-JOB SAFETY PLANNING", "WKS-15, ELECTRICAL WORK SAFETY".
 - WHC-SD-WM-ATP-176, "ATP FOR 500 CFM PORTABLE EXHAUSTER".
 - WHC-CM-6-1 EP 4.2., STANDARD ENGINEERING PRACTICE, "TESTING REQUIREMENTS"
 - WHC-IP-1026 APPX M, ENGINEERING PRACTICE GUIDELINES "ACCEPTANCE TEST PROCEDURES AND REPORTS"
 - H-14-100737, 500 CFM PORTABLE EXHAUSTER Mechanical drawings
 - H-14-100764, ELECTRICAL EXHAUSTER SKID DIAGRAM drawings
 - H-14-100765, ELECTRICAL EXHAUSTER SKID PLANS and ELEVATIONS drawings
 - H-14-100766, ELECTRICAL EXHAUSTER SKID DETAILS drawings
 - 6-TF-155, MAINTENANCE PROCEDURE "AIR FLOW TEST FOR TANK FARM STACKS AND DUCTS", REV. 1, CHG B.
 - 6-TF-155-Q, MAINTENANCE PROCEDURE "500 CFM PORTABLE EXHAUSTER AIR FLOW TEST DATA SHEETS", REV. 1, CHG A.
 - 6-TF-156, MAINTENANCE PROCEDURE "HEPA FILTER IN-PLACE LEAK TEST (AEROSOL TEST)", REV. 0, CHG B.
 - 6-TF-156-TU, MAINTENANCE PROCEDURE "500 CFM PORTABLE EXHAUSTER HEPA FILTER AEROSOL TEST DATA SHEETS", REV. 0, CHG 0.
 - 6-TF-160, MAINTENANCE PROCEDURE "STATIC BONDING FOR PORTABLE EQUIPMENT IN TANK FARMS", REV. 1, CHG 0.
 - VENDOR INFORMATION
 - WORK PACKAGE, 2E-96-0548
 - WORK PACKAGE, 2E-96-0728

Document No.	Rev/Mod	Page
OTP-060-001	0	6

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.5 SAFETY

Warning - Energized circuits and leads are contained inside the cabinets. Observe appropriate electrical precautions. Comply with WHC-CM-1-10, WKS-15, ELECTRICAL WORK SAFETY.

2.5.1 The following administrative procedures control work performed in this procedure:

- Building Emergency Plan, WHC-IP-0263-TF
- Industrial Hygiene Manual, WHC-CM-4-40 and WHC-CM-1-11
- Safety Manual, WHC-CM-1-10
- Tank Farm Health and Safety Plan (HASP), WHC-SD-WM-HSP-002

2.6 RADIATION AND CONTAMINATION CONTROL

2.6.1 Health Physics Technician assistance is required in accordance with Radiation Work Permit.

2.6.2 The following administrative procedures control work performed in this procedure:

- Hanford Site Radiological Control Manual (HSRCM), Rev. 2
- Safety Manual, WHC-CM-1-10

2.7 QUALITY ASSURANCE

2.7.1 Ensure that the test(s) are performed per procedure. The Quality Control Inspector shall sign and date each procedure section verifying the data (if any) obtained and that the procedure section has been performed correctly.

Document No.	Rev/Mod	Page
OTP-060-001	0	7

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.8 GENERAL INFORMATION

- 2.8.1 Complete each procedure step in the given order, unless otherwise noted or as directed by the Test Director.
- 2.8.2 All entries recorded in this procedure shall be made in black ink.
- 2.8.3, Editorial changes required to this Operational Test Procedure may be made per the Procedure Change Authorization method by the Test Director and Cognizant Engineer as long as they do not impact operational facility safety function, or performance and will not compromise or influence the test data. Any changes affecting the above stated criteria shall be made in accordance with WHC-CM-6-1, Standard Engineering Practices, EP-2.2, Engineering Document Change Control Requirements.
- 2.8.4 Do not perform any part of this procedure on faulty equipment. If faulty equipment is discovered, STOP the execution of this procedure and resolve the problem (i.e. repair equipment or write up faulty equipment as an exception and continue).
- 2.8.5 If the performance of this procedure is suspended for any reason, ensure the requirements of the Lock and Tag System are met before leaving the test site.
- 2.8.6 At the completion of daily Operational Test Procedure testing, ensure that the VTP-2212A, Skid A Exhauster is shutdown and in a safe condition.
- 2.8.7 Restore the VTP-2212A, Skid A Exhauster to operating status to continue the Operational Test Procedure.
- 2.8.8 This procedure DOES NOT contain any separate data/verification sheets. Verification of procedural steps and validity of the data is incorporated into the specific section.
- 2.8.9 When any unusual hazards are identified, the Job Hazards Analysis form may be used with the Pre-Job Safety Meeting Form as a tool to document the items, needed information and personnel. The Pre-job Safety Meeting Form used with the Job Hazards Analysis will document the meeting. It requires a signature and verification from the Person In Charge of what was covered in the meeting.

Document No.	Rev/Mod	Page
OTP-060-001	0	8

WORKING COPY

Printed on: Sep 19, 96 11:46 am

2.8 GENERAL INFORMATION (Cont.)

- 2.8.10 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the Operational Test Procedure EXCEPTION LOG. Thus, case-by-case resolution, recording, approval of each exception will be achieved.
- 2.8.11 Test area of this Operational Test Procedure is the immediate area around the Portable Exhauster that is placed at the 241-A-101 Tank.

2.9 LIMITS AND PRECAUTIONS

General Recovery Action - If any Specification Limit in this procedure is violated, immediately notify Shift Manager or Test Director of the condition, unless a specific Recovery Action is stated with the limit.

3.0 RECORDS

- 3.1 The completed working copy of this Operational Test Procedure and all exception logs and exception records generated by this Operational Test Procedure, will be kept as permanent records and released in an Operational Test Report.

Document No.	Rev/Mod	Page
OTP-060-001	0	9

WORKING COPY

Printed on: Sep 19, 96 11:46 am

7 PREREQUISITES

4.1 The following supplies shall be available at the work place:

- ✓ • Pressure Source: minimum range 0 - 15 inches Water Column
Calibration No. 817-28-09-004 Expiration Date 7.15.97
- ✓ • Digital Multi meter: Portable, 0-600 volts ac, $\pm 2\%$ accuracy.
- Type J Thermocouple Simulator and connection wire
Calibration No. 817-13-55-014 Expiration Date 10.13.96
Calibration No. 817-13-55-022 Expiration Date 3.11.97
" " 817-13-55-015 " " 5.21.97 SE 9.26.96
- ✓ • Pressure measurement device, accurate to ± 0.1 in. wg, approximate range of 0 to 12 in. wg.
Calibration No. 778-31-04-134 Expiration Date 6.13.97
- Barometer, accurate to ± 0.01 in. Hg, or use Hanford weather station data
- Compressed air source (or blower), pressure reducer (or damper), isolation valve, and safety relief mechanism
- Vacuum source (Capable of producing -12.0 inches Water Column)
- Desktop/Laptop computer to interface with the Exhauster Small Logic Controller 500 program
- Vibration measurement instrument Microlog (CMVAL0)
Calibration No. 752-84-02-001 Expiration Date 11-6-96

4.2 The following documents maybe required to perform this procedure:

- Engineering drawings, maintenance procedures, work packages, and appropriate vendor information listed in section 2.4.
- Propylene Glycol Material Safety Data Sheet (# 01552)

TRANSMATION FLEXITESTER 1080 (CURRENT GENERATOR)
CAL. NO. 681-13-20-001 CAL DUE 10.26.96

Document No.	Rev/Mod	Page
OTP-060-001	0	10

WORKING COPY

Printed on: Sep 19, 96 11:46 am

9 **PREREQUISITES (Cont.)**

4.3 The following conditions must be met before this test may commence:

4.3.1 A pre-job safety meeting has been held before performing this procedure in accordance with WHC-IP-0842, Vol V Section 4.1, PRE-JOB SAFETY MEETING FORM. ☒

4.3.2 Verify that the Exhauster is ready for testing by walking down the test area, defined by step 2.8.13, to identify and clear all hazardous conditions. ☒

4.3.3 Verify NEC field inspection is complete per the work package 2E-96-0548. ☒

4.3.4 Verify the Exhauster has been grounded per the work package 2E-96-0548. ☒

4.4 Test Director **SHALL VERIFY** that section 4.3 is **COMPLETE** by **SIGNING** below.

Michael A. Kell
Test Director Signature

9-20-96
Date

4.5 Quality Control Inspector **SHALL VERIFY** that section 4.3 has been **COMPLETED** by **SIGNING** below.

Kerr W. Wilton
Quality Control Inspector Signature

9/20/96
Date

WORKING COPY

Printed on: Sep 19, 96 11:46 am

PREREQUISITES (Cont.)

NOTE - Quality Control Inspector shall verify current calibration by inspecting calibration stickers on instruments in the field. In the event a sticker is missing or shows a device to be out of calibration, consult the Job Control System Preventative Maintenance/Surveillance system calibration verification.

4.6 Quality Control Inspector shall **VERIFY** the current calibration and, **RECORD** the calibration date and calibration due date on the table below.

INSTRUMENT		CALIBRATION DATE	CALIBRATION DUE DATE
PLENUM PRESSURE XMIT	VTP-PI-2213A	9-17-96	9-17-97
VTP-HTR-2214A D/P	VTP-PDI-2214A	9-17-96	9-17-97
PRE-FILTER FLT-2215A D/P	VTP-PDI-2215A	9-17-96	9-17-97
HEPA FILTER FLT-2216A D/P	VTP-PDI-2216A	9-17-96	9-17-97
HEPA FILTER FLT-2217A D/P	VTP-PDI-2217A	9-17-96	9-17-97
FILTER TRAIN D/P	VTP-PDI-2218A	9-17-96	9-17-97
EXH STACK FLOW	VTP-FI-2221A	9-18-96	9-18-97
SEAL POT LEVEL	VTP-LI-2210A	9-18-96	9-18-97
GLYCOL TANK LEVEL	VTP-LI-2223A	9-18-96	9-18-97
VENT SKID INLET TEMP	VTP-TI-2221A	9-23-96	9-23-97
1ST HEPA FILTER INLET TEMP	VTP-TI-2222A	9-23-96	9-23-97

* Inspected & verified prior to test. Remaining
 Quality Control Inspector Signature RJ Shulman
 Date 10-14-96
 PUA
 PUA COMPLETE BY 11-12-96

4.8 Quality Control Inspector SHALL VERIFY that section 4.0 has been COMPLETED by SIGNING below.

Test Director Signature M. M. M. M.
 Date 10/14/96

4.7 Test Director SHALL VERIFY that section 4.0 is COMPLETE by SIGNING below.

INSTRUMENT	CALIBRATION DATE	CALIBRATION DUE DATE
PLENUM PRESSURE VTP - PT-2213A	9-17-96	9-17-97
HEATER DOOR VTP - PDT-2214A	9-17-96	9-17-97
PREFILTER DP VTP - PDT-2215A	9-17-96	9-17-97
STACK FLOW CFM VTP - FT-2221A	9-18-96	9-18-97
FILTER #1 DP VTP - PDT-2216A	9-17-96	9-17-97
FILTER #2 DP VTP - PDT-2217A	9-17-96	9-17-97
FILTER #1/2 DP VTP - PDT-2218A	9-17-96	9-17-97
SEAL POT LEVEL VTP - LT-2210A	no sticker	
GLYCOL LEVEL VTP - LT-2223A	no sticker	
INLET AIR VTP - TE-2221A	no sticker	
1ST HEPA INLET VTP - TB-2222A	no sticker	

7 PREREQUISITES (Cont.)

WORKING COPY Printed on: Sep 19, 96 11:46 am

WORKING COPY

Printed on: Sep 19, 96 11:46 am

PROCEDURE

5.1 POWER SYSTEM CHECK

- 5.1.1 VERIFY panel MCC-A1, disconnect B-2 (A-101 PICS and EXHAUSTER POWER) is OFF. ☒
- 5.1.2 VERIFY Main 480V Disconnect Switch VTP-CKT-2201A is in the OFF position. ☒
- 5.1.3 VERIFY Exhauster Fan Motor 480V Disconnect Switch VTP-DS-2212A EXH FAN DR UNIT VFD-2212A PWR is in the OFF position. ☒
- 5.1.4 VERIFY Glycol Heater 480V Disconnect Switch VTP-DS-2213A FILTER TRAIN GLY HEATER PWR is in the OFF position. ☒
- 5.1.5 VERIFY that Mini Power Zone 480V primary Circuit Breaker VTP-CKT-2210A (located in Cabinet VTP-PNL-2204A, DP-2204A MINI POWER ZONE) is OFF. ☒
- 5.1.6 VERIFY that Mini Power Zone 240V secondary Circuit Breaker VTP-CKT-2211A (located at Cabinet VTP-PNL-2204A) is OFF. ☒

Document No.	Rev/Mod	Page
OTP-060-001	0	14

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.1 POWER SYSTEM CHECK (Cont.)

5.1.7 VERIFY the following 120V circuit breakers (located at Cabinet VTP-PNL-2204A) are OFF: *ACT. PAK, FANS, HEAT, MESSAGE VIEWS*

- Circuit Breaker # 1 (Enclosure Heaters and Fans) ☒

- Circuit Breaker # 2 (*MONT.* Flammable Gas Monitor) ☒

- Circuit Breaker # 3 (PLC ~~power~~) ☒

- Circuit Breaker # 4 (Heat Trace) ☒

- Circuit Breaker # 5 (*CONV. RECEPT.* Convenience Receptacle) ☒

- Circuit Breaker # 6 (PLC control ~~circuit~~, Module 8) ☒

- Circuit Breaker # 7 (PLC control ~~circuit~~, *MDL 9 OUT* Module 9) ☒

EXH FAN OFF/ENABLE SEL SW

5.1.8 VERIFY ~~Fan Control Selector Switch~~ VTP-HS-2212A (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in OFF position. ☒

ON/OFF SEL SW 2210A

5.1.9 VERIFY Glycol Pump ~~control Switch~~ VTP-HS-2213A (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in OFF position. ☒

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.1 POWER SYSTEM CHECK (Cont.)

PNL 2205A FAN VTP-HS-2213A
5.1.10 VERIFY GAS HEAT/COOL Selector Switch (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in OFF position. ☒

PNL 2206A VTP-HS-2214A
5.1.11 VERIFY GAS HEAT/COOL Selector Switch (located on door of BARRIER INSTRUMENT CABINET VTP-PNL-2206A) is in OFF position. ☒

WARNING

Energized circuits and leads are contained inside the cabinet. Observe appropriate electrical precautions. Comply with WHC-CM-1-10, WKS-15, ELECTRICAL WORK SAFETY.

5.1.12 POSITION panel MCC-A1, disconnect B-2 (A-101 PICS and EXHAUSTER POWER) to ON. ☒

5.1.13 POSITION Main 480V Disconnect Switch VTP-CKT-2201A 480 VOLT VENT SYSTEM SUPPLY to ON position. ☒

VTP-DP-2204 480 VOLT INPUT BKR
~~VTP-DP-2204A 240/120 INPUT BKR~~
5.1.14 TURN ON Mini Power Zone 480V primary Circuit Breaker VTP-CKT-2210A (located at Mini Power Zone Cabinet VTP-PNL-2204A). ☒

DP-2204A 240/120 INPUT BKR
5.1.15 TURN ON Mini Power Zone 240V secondary Circuit Breaker VTP-CKT-2211A (located at Mini Power Zone Cabinet). VTP-PNL-2204A ☒

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.1 POWER SYSTEM CHECK (Cont.)

5.1.16 POSITION the following 120V circuit breakers (located at Mini Power Zone Cabinet) to ON:

- Circuit Breaker # 1 (Enclosure Heaters and Fans)
- Circuit Breaker # 3 (PLC power)
- Circuit Breaker # 4 (Heat Trace)
- Circuit Breaker # 5 (Convenience Receptacle)
- Circuit Breaker # 6 (PLC control circuit, Module 8)
- Circuit Breaker # 7 (PLC control circuit, Module 9)

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.1 POWER SYSTEM CHECK (Cont.)

5.1.17 **VERIFY** the following indicating lights (located on door of Exhauster Control Cabinet VTP-PNL-2205A) are **ILLUMINATED**:

- Green FAN OFF light. ☒
- Wilkerson Digital readouts. ☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.1.18 Test Director **SHALL VERIFY** that section 5.1 is **COMPLETE** by **SIGNING** below.

[Signature]
Test Director Signature

9/23/96
Date

5.1.19 Quality Control Inspector **SHALL VERIFY** that section 5.1 has been **COMPLETED** by **SIGNING** below.

* *[Signature]* 9.23.96
Quality Control Inspector Signature Date

* PENDING PCA TO MAKE NOTED CHANGES IN DEVICE NAMES.
PCA COMPLETE. RE 11.12.96

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.2 EXHAUSTER FAN CHECK

- 5.2.1 POSITION the ^{EXH FAN DR UNIT VFD-2212A PWR} (EXHAUSTER FAN MOTOR DISCONNECT SWITCH) [→] VTP-DS-2212A to ON. ☒
- 5.2.2 VERIFY Fan does NOT start automatically. ☒
- 5.2.3 VERIFY Green FAN OFF light (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is ILLUMINATED. OFF ☒
- 5.2.4 VERIFY Red FAN RUNNING light (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is NOT ILLUMINATED. RUN ☒
- 5.2.5 POSITION Fan Control Switch VTP-HS-2212A to "ENABLE" position (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.2.6 ^{EXH FAN START} PRESS Fan Start Button (PBSTRT) VTP-PB-2212M [→] AND THEN PRESS Fan Stop Button (PBSTP) VTP-PB-2212M ^{EXH FAN STOP} (i.e. bump the fan). (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.2.7 POSITION Fan Control Switch VTP-HS-2212A to OFF position (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.2.8 VERIFY that direction of rotation of the Exhauster fan is in the DIRECTION of the arrow on the fan shaft cover (or motor shroud). ☒
- 5.2.9 IF direction of rotation of the Exhauster Fan is in the CORRECT direction THEN GO TO step 5.2.11. ☒

WORKING COPY

Printed on: Sep 19, 96 11:46 am

5.2 EXHAUSTER FAN CHECK (Cont.)

5.2.10 IF direction of rotation of the Exhauster Fan is in the incorrect direction, then **PERFORM** the following:

5.2.10.1 **DO NOT EXECUTE** any further part of 5.3 in this Operational Test Procedure **UNTIL** next step through 5.3.8.5

are **COMPLETED**. ☐

5.2.10.2 **POSITION** Fan Motor Disconnect Switch VTP-DS-2212A to **OFF**. ☐

WARNING

Energized circuits and leads are contained inside the cabinet. Observe appropriate electrical precautions. Comply with WHC-CM-1-10, WKS-15, ELECTRICAL WORK SAFETY.

5.2.10.3 **CORRECT** the Exhauster motor as required per the JCS process. ☐

5.2.10.4 **POSITION** Fan Motor Disconnect Switch VTP-DS-2212A to **ON**. ☐

5.2.10.5 **REPEAT** steps 5.2.6 through 5.2.9. ☐

5.2.11 Test Director **SHALL VERIFY** that section 5.2 is **COMPLETE** by **SIGNING** below.

M.H. K.
Test Director Signature

9-23-96
Date

5.2.12 Quality Control Inspector **SHALL VERIFY** that section 5.2 is **COMPLETE** by **SIGNING** below.

* P. J. Clement 9-23-96
Quality Control Inspector Signature Date

* PENDING CHANGES AS NOTED TO DEVICE NAMES.
PCA COMPLETE. PLE 11-12-96

Document No.

OTP-060-001

Rev/Mod

0

Page

20

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.3 FAN VIBRATION CHECK

- 5.3.1 POSITION Fan Motor Disconnect switch VTP-DS-2212A to OFF. ☒
- 5.3.2 REMOVE fan shaft guard as required to allow access to the fan shaft bearings. ☒
- 5.3.3 CONNECT the lap top CPU to the SLC 500 and FORCE the fan to output to 100%. ☐
- 5.3.4 POSITION Fan Motor Disconnect switch VTP-DS-2212A to ON. ☒
- 5.3.5 VERIFY/POSITION Fan Control Switch VTP-HS-2212A to "ENABLE" position (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.3.6 PRESS Fan Start Button (PBSTRT) VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A) ☒
- 5.3.7 VERIFY the RED FAN RUNNING light is illuminated on VTP-PNL-2205A. ☒
- 5.3.8 ENSURE Exhaust Fan is operating normally with no unusual noise. ☒
- NOTE - Next step starts the Exhauster Fan vibration test. The testing is based on ASME N509 requirements for 3450 RPM (100% output).
- 5.3.9 USING the Microlog (CMUA10) vibration instrument, RECORD the measured data in the table at next step. ☐

3540

5.3.2.1 OPEN VTP-V-2251A VENT EXHAUST TRAIN OUTLET ISOLATION

5.3.2.2 OPEN VTP-V-2250A VENT EXHAUST TRAIN INLET ISO

Document No.	Rev/Mod	Page
OTP-060-001	1	21

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.3 FAN VIBRATION CHECK (Cont.)

5.3.10 VERIFY that the Filter Bearing Vibration Level on the fan shaft bearings should meet the following criteria:

0 Displacement < 0.6 MILS (PK-TO PK) at one times the fan speed.

-OR-

0 Velocity < 0.12 IN/SEC (PK) at one times the fan speed

PLANE	AXIAL	OK	HORIZONTAL	OK	VERTICAL	OK
Sheave End Fan Shaft Bearing Displacement (Mils) Velocity (IN/SEC)	.014 ips	✓	.008 ips	✓	.08 ips	✓
Fan End Fan Shaft Bearing Displacement (Mils) Velocity (IN/SEC)	.082	✓	.022 ips	✓	.108 ips	✓

5.3.11 USING the vibration instrument, RECORD the measured data in the table at next step.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.3 FAN VIBRATION CHECK (Cont.)

5.3.12 **VERIFY** that the Overall (unfiltered) Bearing Vibration Levels on the fan shaft bearings meet the following:

0 Displacement < 1.7 MILS (PK TO PK) Overall.

-OR-

0 Velocity < 0.31 IN/SEC (PK) Overall.

PLANE	AXIAL	OK	HORIZONTAL	OK	VERTICAL	OK
Sheave End Fan Shaft Bearing Displacement (Mils) Velocity (IN/SEC)	.040 ips	✓	.051 ips	✓	.121 ips	✓
Fan End Fan Shaft Bearing Displacement (Mils) Velocity (IN/SEC)	.120 ips	✓	.055 ips	✓	.127 ips	✓

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.3 FAN VIBRATION CHECK (Cont.)

5.3.13 **VERIFY** Exhauster Fan and Motor meet the above requirements.

5.3.13.1 **IF** exhauster meets requirements **GO TO** step 5.3.14.

5.3.13.2 **IF** the exhauster Fan Motor fails the above criteria and write an exception and isolate the system as follows:

5.3.13.3 **PRESS** Fan Stop Button VTP-PB-2212H (located on the door of the exhauster control cabinet VTP-PNL-2205A).

5.3.13.4 **VERIFY** the GREEN FAN STOP light is illuminated on VTP-PNL-2205A.

5.3.13.5 **POSITION** Fan Motor Disconnect switch VTP-DS-2212A to **OFF**.

5.3.13.6 **POSITION** Fan Control Switch (SSFC) VTP-HS-2212A to **"OFF"** position (located on door of Exhauster Control Cabinet VTP-PNL-2205A).

5.3.13.7 **DISCONNECT** the CPU from SLC 500.

5.3.13.8 **STOP** Operational Test Procedure until exception resolution is accepted.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.3 FAN VIBRATION CHECK (Cont.)

5.3.14 PRESS Fan Stop Button VTP-PB-2212H (located on the door of the exhaustor control cabinet VTP-PNL-2205A). ☒

5.3.15 VERIFY the GREEN FAN STOP light is illuminated on VTP-PNL-2205A.

OPEN disconnect VTP-DS-2212A ☒

5.3.16 IF required, REPLACE fan shaft guard removed to allow access to the fan shaft bearings. ☒

5.3.17 POSITION Fan Control Switch (SSFC) VTP-HS-2212A to "OFF" position (located on door of Exhaustor Control Cabinet VTP-PNL-2205A). ☒

5.3.18 REMOVE force and DISCONNECT CPU from SLC 500. ☒

5.3.19 Test Director SHALL VERIFY that section 5.3 is COMPLETE by SIGNING below.

WILL LL
Test Director Signature

9/24/96
Date

5.3.20 Quality Control Inspector SHALL VERIFY that section 5.3 is COMPLETE by SIGNING below.

PJ Clements
Quality Control Inspector Signature

11.12.96
Date

WITNESSED SECTION 9.3 AS RECORDED. WILL SIGN WHEN
EXCEPTIONS/PCA CHANGES ARE RESOLVED. PJ Clements 9.24.96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST

5.4.1 PERFORM the following inspections:

- 5.4.1.1 VERIFY** Filter Train ductwork, housings, filters, connections, gaskets, and seals **DO NOT** have signs of damage, component misalignment, improper installation, or other functional problems.
SEE NOTES BELOW

5.4.2 CLOSE Filter train Inlet valve VTP-V-2250A.

note:

- Rubber gaskets on inlet valve are ripped, external to sealing surface
- Entire assembly is insulated with insulation in good repair, housings appear square and true.
- Rubber gaskets on discharge valve are compressed but appear ~~in tact~~ to be intact.
- Visual inspection revealed no immediate problems, but insulation makes 100% verification difficult

9/25/96 8:37 29.48 BAROM. PRESS

Document No.	Rev/Mod	Page
OTP-060-001	1	26

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

5.4.3 CLOSE Filter train Outlet valve VTP-V-2251A. ☒

5.4.4 POSITION the following DP transmitter Manifold Valves: ☒

- "Plenum Pressure Manifold VTP-PT-2213A" ✓
VTP-V-2286A CLOSED
VTP-V-2287A CLOSED
VTP-V-2280A CLOSED
- "Heater D/P Manifold VTP-PDT-2214A" ✓
VTP-V-2262A CLOSED
VTP-V-2263A CLOSED
VTP-V-2261A CLOSED
- "Pre-Filter D/P Manifold VTP-PDT-2215A" ✓
VTP-V-2264A CLOSED
VTP-V-2265A CLOSED
VTP-V-2281A CLOSED
- "Filter #1 D/P Manifold VTP-PDT-2216A" ✓
VTP-V-2266A CLOSED
VTP-V-2267A CLOSED
VTP-V-2282A CLOSED
- "Filter #2 D/P Manifold VTP-PDT-2217A" ✓
VTP-V-2268A CLOSED
VTP-V-2269A CLOSED
VTP-V-2284A CLOSED
- "Filter #1/2 D/P Manifold VTP-PDT-2218A" ✓
VTP-V-2270A CLOSED
VTP-V-2271A CLOSED
VTP-V-2283A CLOSED
- "Stack Flow D/P Manifold VTP-PDT-2221A" ✓
VTP-V-2289A CLOSED
VTP-V-2290A CLOSED
VTP-V-2288A CLOSED

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

- 5.4.5 VERIFY Seal Pot VTP-SP-2210A is empty by OPENING seal pot drain valve VTP-V-2259A. ☒
- 5.4.6 VERIFY Seal Pot Funnel ISO Valve VTP-V-2258A is CLOSED. ☒
- 5.4.7 VERIFY Seal Pot Overflow Drain Line Valve VTP-V-2260A is CLOSED. ☒
- 5.4.8 VERIFY/CLOSE Seal Pot Drain Valve VTP-V-2259A. ☒
- 5.4.9 VERIFY Fan Drain Line Valve VTP-V-2257A is CLOSED. ☒
- 5.4.10 UNSCREW cap on the first stage HEPA Filter Aerosol Injection Port VTP-FTP-2201A on the test section next to Pre-filter. ☒
- 5.4.11 INSTALL AND SEAL the pressure measuring device into the first stage HEPA Filter Aerosol Injection Port VTP-FTP-2201A. ☒
- ~~EXCEPTION #1~~
mjk 9/30/96 5.4.12 INSTALL the air supply line (with safety relief mechanism, isolation valve, and pressure reducer) into the second stage HEPA Filter Aerosol Test Port VTP-FTP-2204A. ☒

NOTE - Next step starts checking positive pressure decay.

- 5.4.13 PRESSURIZE test housing/duct assembly to $+11.5 \pm 0.5$ in wg. ☒

WORKING COPY

Printed on: Sep 30, 96 14:11 pm

5.4 PRESSURE DECAY TEST (Cont.)

5.4.14 **LOCATE** (using a suitable bubble solution) and **SEAL** all leaks as practical. ☒

5.4.15 **MAINTAIN** constant pressure until temperature remains constant within ± 0.5 °F for a minimum of 10 minutes. ☒

5.4.16 **ISOLATE** the air supply from the filter housing while **STARTING** the clock. ☒

5.4.17 **RECORD** the initial time, barometric pressure, pressure, and temperature.

Barometric Pressure 29.42 " Hg Temp: 62.4 °F

Time Taken: 13.45

5.4.18 **RECORD** pressure and temperature readings a minimum of once a minute, **UNTIL** pressure decays to 75% of the recorded starting pressure (previous step) or for a maximum of 15 minutes, which ever comes first on the following table. ☒

MINUTE	0	1	2	3	4	5	6	7
PR (IN WC)	12.0	11.7	11.6	11.4	11.3	11.2	11.0	11.0
TEMP (°F)	62.4	62.4	62.2	62.0	62.2	62.6	62.6	62.8
MINUTE	8	9	10	11	12	13	14	15
PR (IN WC)	10.8	10.7	10.6	10.5	10.3	10.3	10.1	10.0
TEMP (°F)	62.7	62.8	63.1	63.1	62.9	63.0	63.0	62.8

Document No.

OTP-060-001

Rev/Mod

1

Page

29

WORKING COPY

Printed on: Sep 30, 96 14:11 pm

5.4 PRESSURE DECAY TEST (Cont.)

5.4.19 **RECORD** final time, barometric pressure, and temperature.

Barometric Pressure 29.42" Hg Temp: 62.8°F

Time Taken: 1400

5.4.20 **PERFORM** the leak rate calculations per Data Sheet 1.

5.4.21 **ENSURE** the leak rate calculations are verified independently by Quality Control.

5.4.22 **IF** $Q < L$, then **RECORD** "PASS" on Data Sheet 1. Otherwise, **RECORD** "RETEST" on Data Sheet 1.

5.4.23 **IF** a retest is needed, **THEN PERFORM** the following:

5.4.23.1 **DETERMINE** the leak path(s) and **REPAIR** leaks as noted on the Exception Resolution.

5.4.23.2 **REPEAT** steps 5.4.14 through 5.4.24 using new data sheets.

5.4.24 **DISCONNECT** the air supply.

5.4.25 **SLOWLY RELIEVE** pressure from Filter Train housing.

5.4.26 **CONNECT** a vacuum source to the Pressure Test Assembly at Aerosol Injection Port VTP-FTP-2204A.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

NOTE - Next step starts checking negative pressure decay.

5.4.27 **DECREASE** Filter Train housing internal pressure to -11.5 $\pm$ 0.5 inches Water Column as **INDICATED** by the Pressure measuring device. ☒

5.4.28 **MAINTAIN** constant pressure until temperature remains constant within $\pm$ 0.5 °F for a minimum of 10 minutes. ☒

5.4.29 **ISOLATE** the vacuum source from the filter housing while starting the clock. ☒

5.4.30 **RECORD** the initial time, barometric pressure, pressure, and temperature on Data Sheet 2.

Barometric Pressure 29.42 Temp: 64.3

Time Taken: 14.23

5.4.31 **RECORD** pressure and temperature readings a minimum of once a minute, **UNTIL** pressure decays to 75% of the recorded starting pressure (previous step) or for a maximum of 15 minutes, whichever ever comes first on the following table.

MINUTE	0	1	2	3	4	5	6	7
PR (IN WC)	-12.0	-11.8	-11.6	-11.3	-11.1	-11.0	-10.8	-10.6
TEMP (°F)	64.3	64.3	64.5	64.9	65.2	65.4	65.6	65.5
MINUTE	8	9	10	11	12	13	14	15
PR (IN WC)	-10.5	-10.3	-10.1	-9.9	-9.7	-9.6	-9.5	-9.2
TEMP (°F)	65.3	65.3	65.3	65.5	65.6	65.6	65.6	65.7

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

5.4.32 RECORD final time, barometric pressure and temperature

Barometric Pressure 29.40 Temp: 65.7

Time Taken: 1430

5.4.33 PERFORM the leak rate calculations per Data Sheet 2.

5.4.34 ENSURE the leak rate calculations are verified independently by Quality Control.

5.4.35 IF $Q < L_s$ then RECORD "PASS" on Data Sheet 2 AND GO TO step 5.4.37, Otherwise, RECORD "RETEST" on Data Sheet 2.

5.4.36 IF a retest is needed, then PERFORM the following:

5.4.36.1 DETERMINE the leak path(s) and REPAIR leaks as noted on the Exception Resolution.

5.4.36.2 REPEAT steps 5.4.28 through 5.4.37 using new data sheets.

5.4.37 DISCONNECT the test equipment.

5.4.38 SLOWLY equalize Filter Train housing pressure to atmospheric.

5.4.39 REINSTALL the test port plugs VTP-FTP-2201A and VTP-FTP-2204A.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

5.4.40 OPEN Filter Train Inlet valve VTP-V-2250A.

5.4.41 OPEN Filter Train outlet valve VTP-V-2251A.

5.4.42 OPEN Fan Drain Line valve VTP-V-2257A.

5.4.43 Position the following DP transmitter Manifold Valves:

• "Plenum Pressure Manifold VTP-PT-2213A"

VTP-V-2286A OPEN ✓
 VTP-V-2287A OPEN ✓
 VTP-V-2280A CLOSED ✓

• "Heater D/P Manifold VTP-PDT-~~2221~~ ^{2214A}"

VTP-V-2262A OPEN ✓
 VTP-V-2263A OPEN ✓
 VTP-V-2261A CLOSED ✓

• "Pre-Filter D/P Manifold VTP-PDT-2215A"

VTP-V-2264A OPEN ✓
 VTP-V-2265A OPEN ✓
 VTP-V-2281A CLOSED ✓

• "Filter #1 D/P Manifold VTP-PDT-2216A"

VTP-V-2266A OPEN ✓
 VTP-V-2267A OPEN ✓
 VTP-V-2282A CLOSED ✓

• "Filter #2 D/P Manifold VTP-PDT-2217A"

VTP-V-2268A OPEN ✓
 VTP-V-2269A OPEN ✓
 VTP-V-2284A CLOSED ✓

• "Filter #1/2 D/P Manifold VTP-PDT-2218A"

VTP-V-2270A OPEN ✓
 VTP-V-2271A OPEN ✓
 VTP-V-2283A CLOSED ✓

• "Stack Flow D/P Manifold VTP-PDT-2221A"

VTP-V-2289A OPEN ✓
 VTP-V-2290A OPEN ✓
 VTP-V-2288A CLOSED ✓

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.4 PRESSURE DECAY TEST (Cont.)

- 5.4.44 Test Director SHALL VERIFY that section 5.4 is COMPLETE by SIGNING below.

Michael
Test Director Signature

10/14/96
Date

- 5.4.45 Quality Control Inspector SHALL VERIFY that section 5.4 is COMPLETE by SIGNING below.

P. J. Quinlan 10-14-96
Quality Control Inspector Signature Date

With PCA CHANGES AS NOTED.

PCA COMPLETE. DE 11-12-96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK

NOTE - During the performance of the Interlock Checks multiple alarms may be displayed. The Test Director may need to reset message view several times to clear the unit alarm.

- The following prerequisites must be met before performing the interlock checks.

5.5.1 VERIFY VTP-PNL-2205A cabinet temperature on VTP-TI-2211A Control Cabinet Temperature gauge perform the following. ☒

5.5.1.1 IF cabinet temperatures are ^{82°} > 70°F VERIFY/REMOVE the winter covers on the Cabinet Fan VTP-F-2205A outlet and Cabinet VTP-PNL-2205A Inlet. ☒

5.5.1.2 IF cabinet temperatures are > 70°F POSITION VTP-HS-2213A to ~~COOL~~ SUM ☒

5.5.1.3 IF cabinet temperatures are ≤ 40°F VERIFY/INSTALL the winter covers on the Cabinet Fan VTP-F-2205A outlet and Cabinet VTP-PNL-2205A Inlet. ☒ NA

5.5.1.4 IF cabinet temperatures are ≤ 40°F POSITION VTP-HS-2213A to ^{NA} HEAT. ☒

5.5.1.5 VERIFY VTP-PNL-2206A cabinet temperature on VTP-TI-2212A Barrier Inst Cabinet Temperature gauge perform the following. ☒

5.5.1.6 IF cabinet temperatures are > 70°F POSITION VTP-HS-2214A to ^{73°} ~~COOL~~ SUM ☒

5.5.1.7 IF cabinet temperatures are ≤ 40°F POSITION VTP-HS-2214A to ^{NA} HEAT. ☒

5.5.1.8 VERIFY/OPEN the following butterfly valves: ☒

- "VENT EXHAUST TRAIN INLET ISO" VTP-V-2250A
- "VENT EXHAUST TRAIN OUTLET ISO" VTP-V-2251A

Document No.	Rev/Mod	Page
OTP-060-001	1	35

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

4:40 pm
9/25/96

- 5.5.1.9 NOTIFY CASS operator that the portable 500 cfm exhaustor VTP-2212, Skid A is to be started. ☒
- 5.5.1.10 VERIFY/POSITION the following valves (located on "VENT SKID SEAL POT" VTP-SP-2210A) are POSITIONS: ☒
- "SEAL POT DRAIN ISO" VTP-V-2259A CLOSED
 - "SEAL POT FUNNEL ISO" VTP-V-2258A CLOSED
 - "SEAL POT OVERFLOW ISO" VTP-V-2260A OPEN
- 5.5.1.10.1 IF seal pot level is ≥ 50 % Volume (on VTP-LI-2210A) go to step 5.5.2. ☒
- 5.5.1.11 IF REQUIRED, FILL the seal pot with water as follows: ☒
- 5.5.1.12 VERIFY valve seal pot overflow is OPEN VTP-V-2260A. ☒
- 5.5.1.13 REMOVE fill cover plug for the seal pot reservoir, "VENT SKID SEAL POT" VTP-SP-2210A. ☒
- 5.5.1.14 OPEN valve, "SEAL POT FUNNEL ISO" VTP-V-2258A. ☒
- 5.5.1.15 ADD water to the seal pot until VTP-LI-2210A level reads 60 % of Volume. ☒
- 5.5.1.16 CLOSE the seal pot funnel valve VTP-V-2258A. ☒
- 5.5.1.17 REPLACE the fill plug for the SEAL POT reservoir VTP-SP-2210A. ☒
- 5.5.2 VERIFY/POSITION the following valves (located on "GLYCOL HEATER RECIRCULATION SYSTEM " VTP-SP-2223A) POSITIONS: ☒
- "GLY PMP SUCT VALVE " VTP-V-2254A OPEN
 - " GLY PMP DISCH VALVE" VTP-V-2255A OPEN
 - " GLY TK HTR OUTLET ISO VLV" VTP-V-2256A OPEN

Document No.	Rev/Mod	Page
OTP-060-001	1	36

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.2.1 IF seal pot level is ^{62%} $\geq 50\%$ Volume (on VTP-LI-2223A) as indicated on VTP-LI-2223A Glycol Tank Level go to step 5.5.4. ☒

- 5.5.3 IF REQUIRED, FILL the GLYCOL EXPANSION TANK VTP-TK-2201A with 50% glycol and 50% water mixture as follows: ☒

- 5.5.3.1 OPEN fill cover VTP-PRV-2201A for the glycol EXPANSION TANK VTP-TK-2201A. ☒

- 5.5.3.2 ADD 50 % water and 50% glycol to the GLYCOL EXPANSION TANK until VTP-LI-2223A GLYCOL TANK LEVEL reads 50 % of Volume ☒

- 5.5.3.3 CLOSE the fill cover VTP-PRV-2201A for the glycol EXPANSION TANK VTP-TK-2201A. ☒

NOTE - Next step starts check on filter #1 differential pressure transmitter.

- 5.5.4 CLOSE valves labeled VTP-V-2266A and VTP-^{-V}2267A on the three valve manifold at HEPA FILTER #1 Transmitter VTP-PDT-2216A (located on top of Filter Train). ☒

- 5.5.5 REMOVE plug from calibration port on the transmitter VTP-PDT-2216A. ☒

- 5.5.6 CONNECT a pressure source to calibration port on the transmitter VTP-PDT-2216A. ☒

- 5.5.7 SET pressure source pressure to approximately 3.0 inches Water Column. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.8 POSITION Fan Control ^{switch} ~~Button~~ ^{MS} VTP-PB-2212A to ENABLE position (located on door of exhauster control cabinet VTP-PNL-2205A). ☒
- 5.5.9 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.10 WAIT for the Exhauster fan to come up to speed. ☒
- 5.5.11 INCREASE pressure source pressure to approximately 4.5 inches Water Column. ☒
- 5.5.12 VERIFY the following:
- Rotating Beacon is ILLUMINATED. ☒
 - ^{RUN} Red FAN RUNNING light is ILLUMINATED. ☒
 - ^{OFF} Green FAN OFF light is NOT ILLUMINATED. ☒
 - Wilkerson indicator VTP-PDI-2216A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2216A, is READING within a range of ^{4.5} ($\pm 5\%$) 4.0 inches Water Column and 5.0 inches Water Gauge ☒
 - Message View Displays VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) DISPLAY FILTER 1 DP HI. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.13 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒
- 5.5.14 VERIFY Rotating Beacon is NOT ILLUMINATED. ☒
- 5.5.15 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS FILTER 1 DP HI. ☒
- 5.5.16 INCREASE pressure source pressure to approximately 5.4 inches Water Gauge. ☒
- 5.5.17 VERIFY the following:
- Exhauster Fan has SHUTDOWN. ☒
 - Red FAN ^{RUN} RUNNING light is NOT ILLUMINATED. ☒
 - Green FAN ^{OFF} OFF light is ILLUMINATED. ☒
 - Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
 - Wilkerson indicator VTP-PDI-2216A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDI-2216A, is READING within a range of ($\pm 5\%$) 4.5 inches Water Column and 5.9 inches Water Column. ☒
 - Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) DISPLAYS FILTER 1 DP HIHI and FAN SHUTDOWN. ☒
 - Differential Pressure Transmitter readout DISPLAYS a value approximately equal to 5.4 inches Water (Column) Gauge. ☒
- 5.5.18 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒
- verify stackflow under on VTP-2207A ☒
VTP-UI-2207A ☒
- ACKNOWLEDGE STACKFLOW UNDER ☒

EXCEPTION #1
Fan

Document No.	Rev/Mod	Page
OTP-060-001	1	39

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.19 VERIFY Rotating Beacon is NOT ILLUMINATED.

5.5.20 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS FILTER 1 DP HIHI and ~~FAN SHUTDOWN~~. STACKFLOW < 0.0 CFM

5.5.21 DECREASE pressure source pressure to approximately 3.0 inches Water Column.

5.5.22 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A).

acknowledged FILTER 1 DP HIGH

5.5.23 WAIT for the Exhauster fan to come up to speed.

5.5.24 DECREASE pressure source pressure to approximately 0.1 inches Water Column.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.25 VERIFY the following AFTER 10 seconds has passed:

- Exhauster Fan has **SHUTDOWN** after 10 sec.

RUN

- Red FAN RUNNING light is **NOT ILLUMINATED**.

OFF

- Green FAN OFF light is **ILLUMINATED**.

- Rotating Beacon (located on stack supporting framing) is **ILLUMINATED**.

EXCEPTION #1
CONT

- Wilkerson indicator VTP-PDI-2216A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2216A, is **READING** within a range of 0.047 inches Water (Column) Gauge and 0.053 inches Water (Column) Gauge.

.05 read

Note: alarm appears
on 2208A only very
briefly.

- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAYS FILTER 1 DP LO and FAN SHUTDOWN.**
~~2208A STACKFLOW L.O.~~

5.5.26 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

ACKNOWLEDGE STACKFLOW UNDER

5.5.27 VERIFY Rotating Beacon is NOT ILLUMINATED.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.28 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) ~~STILL DISPLAYS FILTER 1 DP LO and FAN SHUTDOWN. STACKFLOW 40.0 CFM~~

5.5.29 DISCONNECT pressure source from the transmitter calibration port.

5.5.30 REPLACE plug to calibration port on the transmitter VTP-PDT-2216A.

5.5.31 OPEN valves labeled VTP-V-2266A and VTP-V-2267A on three valve manifold at transmitter VTP-PDT-2216A (located on top of Filter Train).

NOTE - Next step starts check on Filter #2 Differential Pressure Transmitter.

5.5.32 CLOSE valves labeled VTP-V-2268A and VTP-V-2269A on the three valve manifold at HEPA FILTER #2 Transmitter VTP-PDT-2217A (located on top of Filter Train).

5.5.33 REMOVE plug from calibration port on the transmitter VTP-PDT-2217A.

5.5.34 CONNECT a pressure source to calibration port on the transmitter VTP-PDT-2217A.

5.5.35 SET pressure source pressure to approximately 2.5 inches Water Column.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.36 **VERIFY** Wilkerson indicator VTP-PDI-2217A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is **READING** within a range ($\pm 5\%$) of 2.3 inches Water Column and 2.8 inches Water Column. ☒
- 5.5.37 **PRESS** Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.38 **WAIT** for the Exhauster fan to come up to speed. ☒
- 5.5.39 **INCREASE** pressure source pressure to approximately 3.2 inches Water Column. ☒
- 5.5.40 **VERIFY** the following:
- Rotating Beacon is **ILLUMINATED**. ☒
 - ^{RUN} Red FAN **RUNNING** light is **ILLUMINATED**. ☒
 - ^{OFF} Green FAN **OFF** light is **NOT ILLUMINATED**. ☒
 - Wilkerson indicator VTP-PDI-2217A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2217A, is **READING** within a range of ($\pm 5\%$) 2.90 inches Water Column and 3.50 inches Water Column. ☒
 - Message View Displays VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAY FILTER 2 DP HI**. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.41 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the **ENTER** button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

5.5.42 **VERIFY** Rotating Beacon is **NOT ILLUMINATED**.

5.5.43 **VERIFY** Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **STILL DISPLAYS FILTER 2 DP HI**.

5.5.44 **INCREASE** pressure source pressure to approximately 3.7 inches Water Column.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.45 VERIFY the following:

- Exhauster Fan has **SHUTDOWN**. ☒
- Red FAN ^{RUN} RUNNING light is **NOT ILLUMINATED**. ☒
- Green FAN ^{OFF} OFF light is **ILLUMINATED**. ☒
- Rotating Beacon (located on stack supporting framing) is **ILLUMINATED**. ☒
- Wilkerson indicator VTP-PDI-2217A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2217A, is **READING** within a range of ($\pm$ 5%) 3.40 inches Water (Column) Gauge and 4.0 inches Water (Column) Gauge. ☒
- Message View Display ViP-UI-2207A (located at Alarm Cabinet Swing Out Panel) **DISPLAYS FILTER 2 DP HIHI and FAN SHUTDOWN**. ☒

EXCEPTION
#2

5.5.46 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

ACKNOWLEDGE STACKFLOW UNDER

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.47 VERIFY Rotating Beacon is NOT ILLUMINATED.

5.5.48 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS FILTER 2 DP HIHI and ~~FAN SHUTDOWN~~. STACKFLOW < 0.0 CFM

5.5.49 DECREASE pressure source pressure to approximately 2.5 inches Water Column.

ACKNOWLEDGE FILTER 2 DP HIGH

5.5.50 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A).

5.5.51 WAIT for the Exhauster fan to come up to speed.

5.5.52 DECREASE pressure source pressure to approximately 0.1 inches Water Column.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.53 VERIFY the following:

EXCEPTION
#2 CONT

- Exhauster Fan has ¹⁵SHUTDOWN after ~~10~~ sec.

- Red FAN ^{RUN} RUNNING light is NOT ILLUMINATED.

- Green FAN ^{OFF} OFF light is ILLUMINATED.

- Rotating Beacon (located on stack supporting framing) is ILLUMINATED.

EXCEPTION #2
CONT

- Wilkerson indicator VTP-PDI-2217A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2217A, is READING within a range of ($\pm 5\%$) 0.08 inches Water Column and 0.40 inches Water Column. ^{DOB}

note: 2208A
SHOWS FILTER 2 DP
LO ONLY VERY BEERY

- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) ~~DISPLAYS FILTER 2 DP LO and FAN SHUTDOWN.~~

5.5.54 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

ACKNOWLEDGE STACKFLOW UNDER

Document No.	Rev/Mod	Page
OTP-060-001	1	47

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.55 VERIFY Rotating Beacon is NOT ILLUMINATED.

5.5.56 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS FILTER 2 DP LO and FAN SHUTDOWN. STACKFLOW ~~LOW~~ < 0.0 CFM

5.5.57 DISCONNECT pressure source from the transmitter calibration port.

5.5.58 REPLACE plug to calibration port on the transmitter VTP-PDT-2217A.

5.5.59 OPEN valves labeled VTP-V-2268A and VTP-V-2269A on three valve manifold at transmitter VTP-PDT-2217A (located on top of Filter Train).

NOTE - Next step starts check on filter #1/2 differential pressure transmitter.

5.5.60 CLOSE valves labeled VTP-V-2270A and VTP-V-2271A on the three valve manifold at HEPA FILTER #1/2 Transmitter VTP-PDT-2218A (located on top of Filter Train).

5.5.61 REMOVE plug from calibration port on the transmitter VTP-PDT-2218A.

5.5.62 CONNECT a pressure source to calibration port on the transmitter VTP-PDT-2218A.

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.63 SET pressure source pressure to approximately 3.0 inches Water Column. ☒
- 5.5.64 VERIFY Wilkerson indicator VTP-PDI-2218A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is **READING** within a range ($\pm 5\%$) of 2.5 inches Water (Column) Gauge and 3.50 inches Water (Column) Gauge. ☒
- 5.5.65 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.66 WAIT for the Exhauster fan to come up to speed. ☒
- 5.5.67 INCREASE pressure source pressure to approximately 4.5 inches Water Column. 4.52 ☒
- 5.5.68 VERIFY the following:
- Rotating Beacon is **ILLUMINATED**. ☒
 - Red FAN ^{RUN} RUNNING light is **ILLUMINATED**. ☒
 - Green FAN ^{OFF} OFF light is **NOT ILLUMINATED**. ☒
 - Wilkerson indicator VTP-PDI-2218A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDI-2218A, is **READING** within a range of ($\pm 5\%$) 4.0 inches Water (Column) Gauge and 5.0 inches Water (Column) Gauge. ☒
 - Message View Displays VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAY FILTER** 1&2 DP HI. ☒
- 5.5.69 ACKNOWLEDGE the alarm by **PRESSING** the "1" button, then **PRESSING** the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒
- 5.5.70 VERIFY Rotating Beacon is **NOT ILLUMINATED**. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.71 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **STILL DISPLAYS FILTER 1&2 DP HI.** ☒
- 5.5.72 INCREASE pressure source pressure to approximately 5.4 inches Water Column. *5.42* ☒
- 5.5.73 VERIFY the following:
- Exhauster Fan has **SHUTDOWN.** ☒
 - Red FAN ^{RUN} RUNNING light is **NOT ILLUMINATED.** ☒
 - Green FAN ^{OFF} OFF light is **ILLUMINATED.** ☒
 - Rotating Beacon (located on stack supporting framing) is **ILLUMINATED.** ☒
 - Wilkerson indicator VTP-PDI-2218A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2218A, is **READING** within a range of ($\pm 5\%$) 4.90 inches Water (Column) Gauge and 5.90 inches Water (Column) Gauge. ☒
 - EXCEPTION #3 • Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAY FILTER 1&2 DP HIHI and FAN SHUTDOWN.** ☒
- 5.5.74 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the **ENTER** button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒
- ACKNOWLEDGE STACKFLOW UNDER** ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.75 VERIFY Rotating Beacon is NOT ILLUMINATED. ☒
- 5.5.76 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS FILTER 1&2 DP HIHI and FAN SHUTDOWN. STACKFLOW 40.0 CFM ☒
- 5.5.77 DECREASE pressure source pressure to approximately 3.0 inches Water Column.
ACKNOWLEDGE FILTER 1&2 DP HIHI ☒
- 5.5.78 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.79 WAIT for the Exhauster fan to come up to speed. ☒
- 5.5.80 DECREASE pressure source pressure to approximately 0.1 inches Water Column. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

Exception #3

5.5.81 VERIFY the following:

- Exhauster Fan has SHUTDOWN after ¹⁵10 sec. ☒
- Red FAN ^{RUN}RUNNING light is NOT ILLUMINATED. ☒
- Green FAN ^{OFF}OFF light is ILLUMINATED. ☒
- Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
- Wilkerson indicator VTP-PDI-2218A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDT-2218A, is READING within a range of ($\pm 5\%$) 0.04 inches Water (Column) Gauge and 0.60 inches Water (Column) Gauge. ^{.09}☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) DISPLAYS FILTER 1&2 DP LO and FAN SHUTDOWN. ☒

EXCEPTION #3 CONT

NOTE:
2208A SECS
FILTER 1&2 DP LO
ONLY MOMENTARILY

5.5.82 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

ACKNOWLEDGE STACK FLOW UNDER ☒

5.5.83 VERIFY Rotating Beacon is NOT ILLUMINATED. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.84 **VERIFY** Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **STILL DISPLAYS FILTER 1&2 DP LO and FAN SHUTDOWN. STACKFLOW < 0.0 CFM** ☒

5.5.85 **DISCONNECT** pressure source from the transmitter calibration port. ☒

5.5.86 **REPLACE** plug to calibration port on the transmitter VTP-PDT-2218A. ☒

5.5.87 **OPEN** valves labeled VTP-V-2270A and VTP-V-2271A on three valve manifold at transmitter VTP-PDT-2218A (located on top of Filter Train). ☒

NOTE - Next step starts check on plenum pressure differential pressure transmitter interlock.

5.5.88 **CLOSE** valves labeled VTP-V-2286A and VTP-V-2287A on the three valve manifold at Plenum Pressure Differential Pressure Transmitter VTP-PT-2213A (located on top of Filter Train). ☒

5.5.89 **REMOVE** plug from calibration port on the transmitter VTP-PT-2213A. ☒

5.5.90 **CONNECT** a pressure source to calibration port on the transmitter VTP-PT-2213A. ☒

5.5.91 **SET** pressure source pressure to 2.5 inches Water Column. ☒

5.5.92 **PRESS** Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.93 WAIT for the Exhauster fan to come up to speed. ☒
- 5.5.94 INCREASE pressure source pressure to 3.5 inches Water Column. ☒
- 5.5.95 VERIFY the following:
- Exhauster Fan has SHUTDOWN. ☒
 - Red FAN ^{RUN} RUNNING light is NOT ILLUMINATED. ☒
 - Green FAN ^{OFF} light is ILLUMINATED. ☒
 - Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
 - Wilkerson indicator VTP-PDI-2213A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PT-2213A, is READING within a range ($\pm 5\%$) of 3.00 inches Water (Column) Gauge and 4.00 inches Water (Column) Gauge. ☒
: 2208A
 - Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) DISPLAYS PLENUM PRESSURE HI and FAN SHUTDOWN. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.96 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then **PRESSING** the **ENTER** button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).

ACKNOWLEDGE STACKFLOW UNDER

5.5.97 **VERIFY** Rotating Beacon is **NOT ILLUMINATED**.

5.5.98 **VERIFY** Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **STILL DISPLAYS** "PLENUM PRESSURE HI and **FAN SHUTDOWN**. *STACKFLOW < 0.0 CFM*

5.5.99 **DECREASE** pressure source pressure to approximately 1.5 inches Water Column.

5.5.100 **PRESS** Fan Start Button PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A).

5.5.101 **WAIT** for the Exhauster fan to come up to speed.

5.5.102 **DECREASE** pressure source pressure to - 0.1 inches Water Column.

Document No.

OTP-060-001

Rev/Mod

1

Page

55

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.103 VERIFY the following ~~AFTER 10 seconds has passed:~~

- Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
- Wilkerson indicator VTP-PI-2213A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PT-2213A, is READING approximately -0.1 inches Water Column. ☒
- EXCEPTION #4 • Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) DISPLAY PLENUM PRESSURE ~~LO DP UNDER~~ ☒

5.5.104 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.5.105 VERIFY Rotating Beacon is NOT ILLUMINATED. ☒

5.5.106 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) STILL DISPLAYS PLENUM PRESSURE ~~LO DP UNDER~~. ☒

5.5.107 DISCONNECT pressure source from the transmitter calibration port. ☒

DP OR
PRESSURE?

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.108 REPLACE plug to calibration port on the transmitter VTP-PT-2213A. ☒
- 5.5.109 OPEN valves labeled VTP-V-2286A and VTP-V-2287A on three valve manifold at transmitter VTP-PI-2213A (located on top of Filter Train). ☒
- NOTE - Next step starts check on pre-filter Differential Pressure Transmitter alarm.
- 5.5.110 CLOSE valves labeled VTP-V-2264A and VTP-V-2265A on the three valve manifold at Pre-filter Differential Pressure Transmitter VTP-PDT-2215A (located on top of Filter Train). ☒
- 5.5.111 REMOVE plug from calibration port on the transmitter VTP-PDT-2215A. ☒
- 5.5.112 CONNECT a pressure source to calibration port on the transmitter VTP-PDT-2215A. ☒
- 5.5.113 SET pressure source pressure to 0.5 inches Water Column. ☒
- 5.5.114 PRESS Fan Start Button VTP-PB-2212M (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.115 WAIT for the Exhauster fan to come up to speed. ☒
- 5.5.116 INCREASE pressure source pressure to 1.0 inches Water Column. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.117 VERIFY the following:

- Rotating Beacon is **ILLUMINATED**. ☒
- ^{RUN} Red FAN RUNNING light is **ILLUMINATED**. ☒
- ^{OFF} Green FAN OFF light is **NOT ILLUMINATED**. ☒
- Wilkerson indicator VTP-PDI-2215A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-PDI-2215A, is **READING** within a range of 0.90 inches Water Column and 1.10 inches Water Column. ☒
- Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) **DISPLAYS PREFILTER DP HI**. ☒
PRESS

5.5.118 ACKNOWLEDGE the alarm by **PRESSING** the "1" button, then **PRESSING** the **ENTER** button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.5.119 VERIFY Rotating Beacon is **NOT ILLUMINATED**. ☒

EXCEPTION
#5
DP OR PRESSURE?

5.5.120 VERIFY Message View Display VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **STILL DISPLAYS PLENUM PRESSURE LO**. ☒
PREFILTER PRESSURE HI

SHUTDOWN EXHAUSTER ☒
BY PRESSING VTP-PB-2212 ^H ~~AA~~

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.121 DISCONNECT pressure source from the transmitter calibration port. ☒

5.5.122 REPLACE plug to calibration port on the transmitter VTP-PDT-2215A. ☒

5.5.123 OPEN valves labeled VTP-V-2264A and VTP-V-2265A on three valve manifold at transmitter VTP-PDT-2215A (located on top of Filter Train). ☒

NOTE - Next step starts testing of stack flow Differential Pressure Transmitter.

5.5.124 CLOSE valves labeled VTP-V-2289A and VTP-V-2290A on the three valve manifold at Stack Flow Differential Pressure Transmitter VTP-FI-2221A (located next to Stack). ☒

5.5.125 REMOVE plug from calibration port on the transmitter. VTP-FI-2221A. ☒

5.5.126 CONNECT a pressure source to calibration port on the transmitter VTP-FI-2221A. ☒

5.5.127 SET pressure source pressure to 0.36 inches Water (Column) Gauge (this corresponds to a flow of 391 CFM). ☒

5.5.128 VERIFY Wilkerson indicator VTP-PDI-2221A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is READING within a range of 401 CFM and 401 CFM. ☒

381

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.129 INCREASE pressure source pressure to 0.62 inches Water (Column) Gauge (this corresponds to a flow of 530 CFM). ☒

5.5.130 VERIFY the following:

- Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
- Wilkerson indicator (VTP-PDI-2221A) (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-FI-2221, is READING a flow rate within a range of 520 CFM and 540 CFM. ☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) DISPLAY STACK FLOW HI. ☒

5.5.131 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.5.132 VERIFY Rotation Beacon is NOT ILLUMINATED. ☒

5.5.133 VERIFY Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) CLEARS alarm message. ☒

5.5.134 DECREASE pressure source pressure to 0.60 inches Water (Column) Gauge (this corresponds to a flow of 500 CFM). 522 ☒

5.5.135 DECREASE pressure source pressure to 0.15 inches Water (Column) Gauge (this corresponds to a flow of 250 CFM). ☒

EXCEPTION #6
VALUE XMITER BACK IN STACK 250 CFM
START EXHAUSTER BY VTP-PB-2212M
PLACE EXHAUSTER IN MANUAL AT OCS
VALVE XMITER TO PRESSURE SOURCE

- 1.0 250 CFM

GRADUALLY LOWER TO .15" H₂O

- VENT LOW SIDE OF XMITER

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.136 VERIFY the following AFTER 10 seconds has passed:

- Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
- Wilkerson indicator VTP-PDI-2221A (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-FT-2221A, is READING a flow rate within a range of 220 CFM and 240 CFM. 252 ☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) DISPLAY STACK FLOW LO. ☒
- After 20 seconds the fan has shutdown ☒

5.5.137 ACKNOWLEDGE the alarm by PRESSING the "1" button, then PRESSING the ENTER button three times on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel).
ACKNOWLEDGE STACKFLOW UNDER ☒

5.5.138 VERIFY Rotating Beacon is NOT ILLUMINATED. ☒

5.5.139 VERIFY Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) CLEARS alarm message. ☒

5.5.140 DISCONNECT pressure source from the transmitter. ☒

5.5.141 REPLACE plug to the calibration port. ☒

5.5.142 OPEN valves labeled VTP-V-2289A and VTP-V-2290A on three valve manifold at the stack flow differential pressure transmitter VTP-FT-2221A. ☒

PLACE BACK IN AUTO

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

NOTE - This section tests the 1st HEPA Filter High Temperature shutdown.

- 5.5.143 POSITION Circuit Breaker #6 (located at Mini Power Zone Cabinet VTP-PNL-2204A) to OFF. ☒
- 5.5.144 DISCONNECT Glycol Liquid Level Transmitter VTP-LT-2223A, 24 VDC, 4-20 mA signal wires and connect mA simulator. To SIGNAL WIRE ☒
- 5.5.145 INPUT 16 Ma through the simulator. ☒
- 5.5.146 POSITION Circuit Breaker #6 (located at Mini Power Zone Cabinet VTP-HS-2204A) to ON. ☒
- ACKNOWLEDGE GLYCOL PUMP OFF AND GLYCOL LEVEL LOW ON VTP-UI-2201A DISPLAY (SEE NOTE IN SECTION 5.5) ☒
- 5.5.147 POSITION Glycol Pump Control Switch VTP-HS-2210A to ON (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.148 VERIFY the Glycol Heater has STARTED by USING viewing the Glycol Heater Contactor VTP-CON-2213A (located inside Control Cabinet VTP-PNL-2205A):
VERIFY The Glycol Circulation Pump VTP-S-2210A has STARTED by LISTENING to and/or FEELING the pump ☒
- 5.5.149 SLOWLY REDUCE the Glycol Liquid Level Transmitter VTP-LT-2223A signal to 12 Ma through the simulator. TRIPPED @ 11.92 mA ☒
- 5.5.150 VERIFY Glycol Heater has SHUTDOWN by viewing the Glycol Heater Contactor (located at Control Cabinet VTP-PNL-2205A): ☒
- 5.5.151 VERIFY the Glycol Circulation Pump VTP-S-2210A has SHUTDOWN by LISTENING to and/or FEELING the pump. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.152 VERIFY Rotating Beacon (located on stack supporting framing) is ILLUMINATED. ☒
- 5.5.153 VERIFY Wilkerson indicator ~~VTP-TI-2221A~~ ^{VTP-LI-2223A} (located on door of Exhauster Control Cabinet VTP-PNL-2205A), corresponding to transmitter VTP-LI-2223A (Level Indicator), is **READING** a liquid level of 50 % Volume. ^{71% Volume Actual} ☒
- 5.5.154 VERIFY Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAY GLYCOL** ^{LEVEL} ☒
- 5.5.155 **ACKNOWLEDGE** the alarm by **PRESSING** the "1" button, then three times **ENTER** button on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒
- 5.5.156 VERIFY Rotation Beacon is **NOT ILLUMINATED**. ☒
- 5.5.157 VERIFY Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) **CLEARs** alarm message. ☒
- 5.5.158 **POSITION** Circuit Breaker #6 (located at Mini Power Zone Cabinet VTP-PNL-2204A) to OFF. ☒
- 5.5.159 **RECONNECT** Glycol Liquid Level Transmitter VTP-LI-2223A, 24 VDC, 4-20 Ma signal wires and disconnect Ma simulator. ☒
- 5.5.160 **POSITION** Circuit Breaker #3 (located at Mini Power Zone Cabinet VTP-PNL-2204A) to OFF. ☒

WORKING COPY

Printed on: Sep 24, 95 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.161 CONNECT Thermocouple Simulator to the terminals wires located in thermowell junction VTP-TE-2222A. ☒
- 5.5.162 SET Thermocouple Simulator to 120°F.
POSITION Circuit Breaker #6 (VTP-PNL-2204A PANEL) TO ON. ☒
- 5.5.163 POSITION Circuit Breaker #3 (located at Mini Power Zone Cabinet VTP-PNL-2204A) to ON.
ACKNOWLEDGE ALARMS ON VTP-VI-2207A DISPLAY ☒
- 5.5.164 POSITION Glycol Pump Control Switch VTP-HS-2207A to ON (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒
- 5.5.165 VERIFY the Glycol Heater has STARTED by viewing the Glycol Heater Contactor VTP-CON-2213A (located in Control Cabinet VTP-PNL-2205A): ☒
- 5.5.166 VERIFY Wilkerson indicator VTP-TI-2222A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) is READING 120°F.
118°F ☒
- 5.5.167 SET Thermocouple Simulator to 200°F. ☒
- 5.5.168 VERIFY the Glycol Heater has SHUTDOWN by viewing the Glycol Heater Contactor (located at Control Cabinet VTP-PNL-2205A): ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.169 VERIFY the following:

- Rotating Beacon (located on stack supporting framing) is **ILLUMINATED**. ☒
- Wilkerson indicator VTP-TI-2222A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) corresponding to VTP-TE-2222A, is **READING 200°F**. ☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAY HEATER AIR TEMPERATURE HI**. ☒

5.5.170 ACKNOWLEDGE the alarm by PRESSING the "1" button, then three times ENTER button on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.5.170.1 VERIFY Rotation Beacon is NOT ILLUMINATED. ☒

5.5.170.2 Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) CLEARS alarm message. ☒

5.5.171 SET Thermocouple Simulator to 40°F. ☒

5.5.172 VERIFY the Glycol Heater has STARTED by VIEWING the Glycol Heater Contactor (located at Control Cabinet VTP-PNL-2205A): ☒

Document No.	Rev/Mod	Page
OTP-060-001	1	65

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

5.5.173 . VERIFY the following:

- Rotating Beacon (located on stack supporting framing) is **ILLUMINATED.** ☒
- Wilkerson indicator VTP-TI-2222A (located on door of Exhauster Control Cabinet VTP-PNL-2205A) corresponding to VTP-TE-2222A, is **READING 40°F.** ☒
- Message View Display VTP-UI-2207A and VTP-UI-2208A (located at Alarm Cabinet Swing Out Panel) **DISPLAYS AIR TEMPERATURE LO.** **HEATER** ☒

5.5.174 ACKNOWLEDGE the alarm by PRESSING the "1" button, then three times ENTER button on the Message View Display (located at Alarm Cabinet VTP-PNL-2207A Swing Out Panel). ☒

5.5.174.1 VERIFY Rotation Beacon is NOT ILLUMINATED. ☒

5.5.174.2 Message View Display VTP-UI-2207A (located at Alarm Cabinet Swing Out Panel) CLEARS alarm message. ☒

5.5.175 POSITION Circuit Breaker #3 (located at Mini Power Zone Cabinet VTP-PNL-2204A) to OFF. ☒

5.5.176 POSITION Glycol Pump Control Switch VTP-HS-2210A to OFF (located on door of Exhauster Control Cabinet VTP-PNL-2205A). ☒

5.5.177 DISCONNECT Thermocouple Simulator to the terminals wires located in thermowell junction VTP-TE-2222A ☒

5.5.178 RECONNECT Thermocouple to the terminals located in thermowell junction VTP-TE-2222A. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.5 INTERLOCK/ALARM CHECK (Cont.)

- 5.5.179 Test Director SHALL VERIFY that section 5.5 is COMPLETE by SIGNING below.

WHL RKL
Test Director Signature

11/12/96
Date

- 5.5.180 Quality Control Inspector SHALL VERIFY that section 5.5 is COMPLETE by SIGNING below.

PJ Quendy
Quality Control Inspector Signature

11-12-96
Date

WITNESSED SECTION 5.5 AS REQUIRED. Will SIGN WHEN
EXCEPTIONS/PCA CHANGES ARE RESOLVED. PJ Quendy 9-26-96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.6 SYSTEM ISOLATION

- 5.6.1 VERIFY/POSITION panel MCC-A1, disconnect B-2 (A-101 PICS and EXHAUSTER POWER) is OFF. *LEFT IN ON POSITION, PER TEST DIRECTOR* ☒ NA
- 5.6.2 VERIFY/POSITION Main 480V Disconnect Switch VTP-CKT-2201A is in the OFF position. ☒
- 5.6.3 VERIFY/POSITION Exhauster Fan Motor 480V Disconnect Switch VTP-DS-2212A EXH FAN DR UNIT VFD-2212A PWR is in the OFF position. ☒
- 5.6.4 VERIFY/POSITION Glycol Heater 480V Disconnect Switch VTP-DS-2213A FILTER TRAIN GLY HEATER PWR is in the OFF position. ☒
- 5.6.5 VERIFY/POSITION Mini Power Zone 480V primary Circuit Breaker VTP-CKT-2210A (located in Cabinet VTP-PNL-2204A, DP-2204A MINI POWER ZONE) is OFF. ☒
- 5.6.6 VERIFY/POSITION Mini Power Zone 240V secondary Circuit Breaker VTP-CKT-2211A (located at Cabinet VTP-PNL-2204A) is OFF. ☒

WORKING COPY

Printed on: Sep 24, 98 9:11 am

5.6 SYSTEM ISOLATION (Cont.)

5.6.7 **VERIFY/POSITION** the following 120V circuit breakers (located at Cabinet VTP-PNL-2204A) are **OFF**:

- Circuit Breaker # 1 (Enclosure Heaters and Fans) ☒
- Circuit Breaker # 2 (Flammable Gas Monitor) ☒
- Circuit Breaker # 3 (PLC power) ☒
- Circuit Breaker # 4 (Heat Trace) ☒
- Circuit Breaker # 5 (Convenience Receptacle) ☒
- Circuit Breaker # 6 (PLC control circuit, Module 8) ☒
- Circuit Breaker # 7 (PLC control circuit, Module 9) ☒
- Circuit Breaker # 8 (spare) ☒

5.6.8 **VERIFY/POSITION** Fan Control Selector Switch VTP-HS-2212A (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in **OFF** position. ☒

5.6.9 **VERIFY/POSITION** Glycol Pump Control Switch VTP-HS-2210A (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in **OFF** position. ☒

WORKING COPY

Printed on: Sep 24, 96 9:11 am

5.6 SYSTEM ISOLATION (Cont.)

- 5.6.10 VERIFY/POSITION CAB HEAT/COOL Selector Switch VTP-HS-2213A (located on door of EXHAUSTER CONTROL CABINET VTP-PNL-2205A) is in OFF position. ☒
- 5.6.11 CLOSE Filter train Inlet valve VTP-V-2250A. ☒
- 5.6.12 CLOSE Filter train Outlet valve VTP-V-2251A. ☒
- * 5.6.13 LOCK AND TAG the Main 480V Disconnect Switch VTP-CKT-2201A. ☐
- 5.6.14 ~~REMOVE Inlet test section of the Portable Exhauster.~~ ☐
- 5.6.15 Test Director SHALL VERIFY that section 5.6 is COMPLETE by SIGNING below.

[Signature]
Test Director Signature

11/12/96
Date

- 5.6.16 Quality Control Inspector SHALL VERIFY that section 5.6 is COMPLETE by SIGNING below.

R.J. Plummer 11-12-96
Quality Control Inspector Signature Date

WITNESSED SECTION 5.6 AS RECORDED ON 9/26/96. Will sign WHEN PCA CHANGES ARE COMPLETE. *[Signature]*

* Note: step 5.6.13 was not performed as

the exhauster required power for freeze protection. Breakers were closed to power heaters.
[Signature] 11/12/96

WORKING COPY

Printed on: Sep 30, 96 14:22 pm

DATA SHEET 1 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 9/30/96

TEST #: 1 (PRESSURE)

	INITIAL	FINAL
Time	ti = 1345	tf = 1400
Pressure (psig)	Pi = 12.0 inches Water Column/ 27.7 = .433	Pf = 10.0 inches Water Column/ 27.7 = .362
Barometric pr (psi)	Bpi = 29.42 (IN Hg)(0.491) = 14.5 14.445 MEL 10/14/96	BPf = 29.42 (IN Hg)(0.491) = 14.5 14.445 MEL 10/14/96
Duct pr (psfa)	DPI = (Pi + Bpi)(144) = 2150.4 2142.432 MEL 10/14/96	DPf = (Pf + Bpf)(144) = 2140.0 2132.06 MEL 10/14/96
Temperature (*R)	Ti = 62.4 *F + 460 = 522.4	Tf = 62.8 *F + 460 = 522.8

Test Volume: V = 61.8 cubic feet

Gas constant: R = 53.35 ft-lb/(lb*degR)

Test Duration: $\Delta t = (tf - ti) = 15$ minutes

$Q = (DPI/Ti - DPf/Tf)V / (R \times \Delta t \times 0.075) = .024$ SCFM

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).
MEL 10/14/96

$L_s = \text{Allowable Leak Rate} = .5 .3$ SCFM

per cog engineer direction 9/30/96
[Lower Nelson determined .3 SCFM criteria]

M. H. R. L.
Test Director Signature

10/14/96
Date

P. J. G. Mendenhall
Quality Control Signature

10/14/96
Date

WORKING COPY

Printed on: Sep 24, 96 9:11 am

DATA SHEET 2 - LEAKAGE RATE CALCULATION

(This page may be reproduced as necessary)

DATE: 9/30/96

TEST #: 1 (vacuum)

	INITIAL	FINAL
Time	ti = 1423	tf = 1438
Pressure (psig)	Pi = <u>-12</u> inches Water Column/ 27.7 = <u>- .433</u>	Pf = <u>-9.2</u> inches Water Column/ 27.7 = <u>- .332</u>
Barometric pr (psi)	Bpi = <u>29.42</u> (IN Hg)(0.491) = <u>14.45</u> 14.445 max 10/14/96	Bpf = <u>29.40</u> (IN Hg)(0.491) = <u>14.43</u> 14.435 max 10/14/96
Duct pr (psfa)	DPI = (Pi + Bpi)(144) = <u>2,018.4</u> 2017.728 max 10/14/96	DPf = (Pf + Bpf)(144) = <u>2,030.832</u>
Temperature (°R)	Ti = <u>64.3</u> °F + 460 = <u>524.3</u>	Tf = <u>65.7</u> °F + 460 = <u>525.7</u>

Test Volume: V = 61.8 cubic feet

Gas constant: R = 53.35 ft-lb/(lb-degR)

Test Duration: $\Delta t = (tf - ti) =$ 15 minutes

$Q = (DPi/Ti - DPf/Tf)V / (R \times \Delta t \times 0.075) =$ 0.047013 SCFM Pass
max 10/14/96

Q is the Average total leak rate per ASME N510-1989, Section 6.5.3.9, in standard ft³/min (SCFM).

$L_s =$ Allowable Leak Rate = 0.5 ⁻³ SCFM per cog engineer direction 9/30/96
[Owen Nelson established -3 criteria]

M. J. R. L. L. 10/14/96
Test Director Signature Date

P. J. G. L. L. 10/14/96
Quality Control Signature Date

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION LOG

This page may be reproduced as necessary

PAGE 1 of 1

[illegible]

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 2

Operational Test Procedure step number: 5.5.17 THROUGH 5.5.28	Operational Test Procedure Exception Log Number: 1
Description of Exception: FAN SHUTDOWN was not received simultaneously with FILTER 1 DP HIGH. STACKFLOW UNDER alarm was received after acknowledging FILTER 1 DP HIGH. STACKFLOW 40.0 CFM on VTP-UI-220BA when procedure calls for fan shutdown. is received after acknowledging STACKFLOW UNDER. FILTER 1 DP HIGH is received as pressure signal is lowered from HIGH alarm. Procedure incorrectly specifies pressure tolerance (5.5.25).	
Resolution of Exception: Correct procedure via PCA to acknowledge individual alarms as they appear, exactly as they appear. Note at beginning of section 5.5 directing Test Director to reset message view several times is not specific enough. PCA will correct to specifics. PCA will also correct pressure tolerance.	
Date of Resolution:	10/1/96
Test Director signature:	Mikel K. <i>Mikel K. 10/11/96</i>
Cognizant Engineer signature:	<i>Timothy Peterson Mikel K. 10/11/96</i>
Quality Control signature:	PJ <i>11.12.96</i>
Tank Farm Operations signature:	T.E.B. <i>th</i>

CONTINUED

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 2 of 2

Operational Test Procedure step number: <u>5.5.17 Through 5.5.28 CONTINUED</u>	Operational Test Procedure Exception Log Number: <u>1</u>
Description of Exception: <u>WHEN TESTING FILTER 1 DP LO alarm,</u> <u>STACKFLOW UNDER is received after ACKNOWLEDGING DPLO.</u> <u>FAN SHUTDOWN is an incorrect procedure message.</u> <u>STACKFLOW < 0.0 CFM is received. after STACKFLOW UNDER</u> <u>is acknowledged. met 10/1/96</u>	
Resolution of Exception: <u>SEE RESOLUTION PAGE 1 OF 2.</u>	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Control signature:	
Tank Farm Operations signature:	

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: 5.5.45 THROUGH 5.5.56	Operational Test Procedure Exception Log Number: <u>2</u>
Description of Exception: * <u>MEX 12/19/96, DUT 12/19/96</u> <u>FILTER 2 DP HI, FILTER 2 DP HIHI,</u> <u>and FILTER 2 DP LO are each accompanied by STACKFLOW</u> <u>UNDER alarms and STACKFLOW < 0.0 CFM alarms upon</u> <u>acknowledgement. In addition a FILTER 2 DP HI alarm</u> <u>is received and requires acknowledgement as pressure source</u> <u>is brought down from HIHI alarm. Pressure tolerance is incorrect.</u> <small>STEPS 5.5.53, shutdown took 19 sec.</small>	
Resolution of Exception: <u>(OP)</u> <u>Correct procedure via PCA to</u> <u>acknowledge individual and subsequent alarms as they</u> <u>appear, exactly as they appear, rather than interpreting</u> <u>note at beginning of section 5.5 to acknowledge all</u> <u>alarms. Correct tolerance via PCA.</u>	
<u>Correct Software for 10S delay with Cog Eng. and QC witness</u>	
Date of Resolution:	<u>10/1/96</u>
Test Director signature:	<u>MEX 11/1</u>
Cognizant Engineer signature:	<u>R 10/9/96</u> <u>D. Nelson 10/9/96</u>
Quality Control signature:	<u>PS 11/12/96</u>
Tank Farm Operations signature:	<u>T.E.B. 11/12/96</u>

Software Correction Witness Ray D. Hain Cog Eng 11/12/96
QC PS 11/12/96

* QC CONCURRENCE
Gained From
Janie Elmendorf
per telecon
12/16/96

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number:	5.5.73 THROUGH 5.5.84
Exception Log Number:	3
Description of Exception:	FILTER 182 DP H1H1 and FILTER 182 DP
LD alarms are accompanied by STACKFLOW UNDER and	STACKFLOW +0.0 CFM upon acknowledgment. FAN SHUTDOWN
alarm message never appears.	
5.5.81 Took 15 seconds instead of 10s.	
Resolution of Exception:	(copy) correct procedure via PCA to
acknowledge individual alarms as they appear,	exactly as they appear.
Note at beginning of section 5.5 directing test	director to reset multiple alarms is not enough
direction to document results.	AK/AN/
correct software for IOS delays, cc, cc witness.	
Date of Resolution:	11/1/96
Test Director signature:	AK/AN/
Cognizant Engineer signature:	AK/AN/ 10/19/96
Quality Control signature:	AK/AN/ 11.12.96
Tank Farm Operations signature:	AK/AN/ 11.12.96

SoftWare correction witness

C. J. Ryan

10/25/96

AK/AN/ 11/12/96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: 5.5.103, 5.5.106,	Operational Test Procedure Exception Log Number: 4
Description of Exception: PLENUM DP UNDER alarm appears when procedure asks for PLENUM PRESSURE LO.	
Resolution of Exception: Correct procedure (OTP) via PCA.	
Date of Resolution:	10/1/96
Test Director signature:	<i>[Signature]</i>
Cognizant Engineer signature:	<i>[Signature]</i> 10/9/96
Quality Control signature:	PJ Plummer 11.12.96
Tank Farm Operations signature:	<i>[Signature]</i>

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: <u>5.5.120</u>	Operational Test Procedure Exception Log Number: <u>5</u>
Description of Exception: <u>PREFILTER PRESSURE HI alarm</u> <u>message is received while procedure incorrectly</u> <u>calls for PLENUM PRESSURE LO.</u>	
Resolution of Exception: <u>Correct procedure (OTP) via PCA.</u>	
Date of Resolution:	<u>10/1/96</u>
Test Director signature:	<u>[Signature]</u>
Cognizant Engineer signature:	<u>[Signature] 10/1/96</u> <u>O. Urban 10/1/96</u>
Quality Control signature:	<u>[Signature] 11-12-96</u>
Tank Farm Operations signature:	<u>[Signature]</u>

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: <u>5.5.133 Through 5.5.142</u>	Operational Test Procedure Exception Log Number: <u>6</u>
Description of Exception: <u>Inadequate test direction is</u> <u>given to simulate a STACK FLOW LO without racing</u> <u>the Fan. STACKFLOW UNDER alarm is received on</u> <u>acknowledging STACK FLOW LO.</u>	
Resolution of Exception: <u>Correct procedure (OTP)</u> <u>test steps via PCA. Correct procedure to</u> <u>add correct alarm acknowledgements</u>	
Date of Resolution:	<u>10/1/96</u>
Test Director signature:	<u>M. M. L.</u>
Cognizant Engineer signature:	<u>R. 10/9/96</u> <u>C. H. B. 10/9/96</u>
Quality Control signature:	<u>PJ 11.12.96</u>
Tank Farm Operations signature:	<u>T. B.</u>

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: 5-5-146	Operational Test Procedure Exception Log Number: 7
Description of Exception: ACKNOWLEDGEMENT of GLYCOL PUMP OFF and GLYCOL LEVEL LOW is required on power up. Verification of pump run is required. GLYCOL LEVEL LO is incorrectly called out a GLYCOL LO.	
Resolution of Exception: Correct (OTP) via PCA.	
Date of Resolution: 10/1/96	
Test Director signature:	M. L. K.
Cognizant Engineer signature:	D. R. 10/5/96 D. R. 10/9/96
Quality Control signature:	PJ 11/12/96
Tank Farm Operations signature:	T. B. 11/12/96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page 1 of 1

Operational Test Procedure step number: <u>5.5.162 THROUGH 5.5.173</u>	Operational Test Procedure Exception Log Number: <u>8</u>
Description of Exception: <u>Glycol heater test steps:</u>	
<u>- OMIT TURNING BREAKER #6 ON</u>	
<u>- OMIT ACKNOWLEDGING ALARMS ON POWER UP</u>	
<u>- INCORRECTLY SPECIFIES HEATER TEMP LO AS AIR TEMPERATURE</u>	
<u>LO</u>	
Resolution of Exception: <u>Procedure (PCA)</u> <u>CORRECT VIA PCA</u>	
<div style="border: 1px solid black; padding: 5px;"> <u>CLARIFICATION:</u> The test steps omitted the breaker turn on and alarm acknowledgment, the PCA will <u>Add</u> these items. </div>	
Date of Resolution:	<u>10/1/96</u>
Test Director signature:	<u>M.H. LL</u>
Cognizant Engineer signature:	<u>C.R. 10/9/96</u> <u>D. H. 10/9/96</u>
Quality Control signature:	<u>PS 11-12-96</u>
Tank Farm Operations signature:	<u>T-B</u>

MHC
12/6/96
CH
12/6/96

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE EXCEPTION RECORD

This page may be reproduced as necessary.

Page ____ of ____

Operational Test Procedure step number:	Operational Test Procedure Exception Log Number:
Description of Exception:	
Resolution of Exception:	
Date of Resolution:	
Test Director signature:	
Cognizant Engineer signature:	
Quality Control signature:	
Tank Farm Operations signature:	

Document No.	Rev/Mod	Page
OTP-060-001	1	74

WORKING COPY

Printed on: Sep 24, 96 9:11 am

OPERATIONAL TEST PROCEDURE ACCEPTANCE RECORD

This Operational Test Procedure has been completed and the results, including Procedure Change Authorizations, exceptions, and exception resolutions, have been reviewed for compliance with the intent of the Purpose (Section 1.0). The Operational Test Procedure results are accepted by the undersigned:

<u>D. Wilson</u> Cognizant Engineer	<u>1/14/97</u> Date
<u>Long D. Kamin</u> East Tank Farm Operations	<u>1/14/97</u> Date
<u>Z. S. Krogstad</u> Safety	<u>11/14/96</u> Date
<u>D. J. Almond</u> Quality Control	<u>11.12.96</u> Date
<u>Michael R. Kahl</u> Test Director	<u>11.13.96</u> Date

WORKING COPY

Printed on: Sep 24, 96 9:11 am

PROCEDURE SIGNATURE HISTORY

PCA Incorporated:

Procedure Signatures for OTP-060-001. 0

TYPE OF CHANGE

REVIEW
DESIGNATOR**NEW****SO**

POSITION/ORG

DELEGATE

DATE

Sys Engineer

I.D. Kaiser

9/11/96

NPO

T.E. Brighthon

9/10/96

QA

T.D. Volkman

9/11/96

WFT Nuc Safety

L.S. Krogsrud

9/10/96

Stab Act Man/WTFIP

D.J. Saueressig

9/10/96

Acceptance Review

B.E. Raymond

9/16/96

Approval Authority

D.P. Reber

9/16/96

OTP-060-001

Rev/Mod

1

Page

76

DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	OD Nelson	Date 11/21/96
Project Title/Work Order		EDT No. 613043
<i>DC 5/15/97</i> HNF WMC-SD-WM-OTR-226, REV 0, Operational Test Report, 500 cfm Portable Exhauster.		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
D. W. Crass	H5-68	X			
T. D. Kaiser	T4-07	X			
J. R. Kriskovich	R1-56	X			
L. S. Krogsrud	T4-07	X			
G. D. Johnson	S7-14	X			
W. H. Meader	S8-05	X			
O. D. Nelson	S2-24	X			
G. E. Rensink	S2-24	X			
D. J. Saueressig	S8-05	X			
E. M. Veith	H5-68	X			
T. J. Volkman	T4-07	X			