SEP 30 1996

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 619165

2. To: (Receiving Organization) Facility System Engineering		3. From: (Originating Organization) Facility System Engineering		4. Related EDT No.: 619165	
5. Proj./Prog./Dept./Div.: 15510		6. Design Authority/ Design Agent/Cog. Engr.: John D. Dick		7. Purchase Order No.: N/A	
8. Originator Remarks: NO USE REQUIRED.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: N/A	
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-CP-ER-044		0	PLUTONIUM FINISHING PLANT ASSESSMENT OF CONFINEMENT SYSTEM BYPASS LEAKAGE	N/A	2		

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information		4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	
				1. Approved 2. Approved w/comment 3. Disapproved w/comment	
				4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
2	1	Design Authority	John D. Dick	9/28/96	T4-20	3		JJ MCCracken		RS-79	
2	1	Design Agent	John D. Dick	9/28/96	T4-20	3		EC VOGT		TS-50	
1	1	Cog. Eng.	John D. Dick	9/28/96	T4-20	3		CM KRONVALL		TS-15	
2	1	Cog. Mgr.	G. R. Thompson	9/28/96	T4-20	3		TW HAHN		T4-20	
		QA									
		Safety									
		Env.									

18. Signature of EDT Originator John D. Dick 9/28/96		19. Authorized Representative Date for Receiving Organization		20. Design Authority/ Cognizant Manager G. R. Thompson 9/28/96		21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	

PLUTONIUM FINISHING PLANT ASSESSMENT OF CONFINEMENT SYSTEM BYPASS LEAKAGE

John D. Dick

Westinghouse, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 619165

UC: 2050

Org Code: 15510

Charge Code: E55171

B&R Code: EW7002010

Total Pages: 31

Key Words: HVAC, CONFINEMENT, BYPASS

Abstract: The purpose of this report is to document walk-through's of the safety class confinement systems at the Plutonium Finishing Plant (PFP). In addition this document outlines the actions taken to assess the confinement system for bypass leakage as well as establishing disposition for discovered deficiencies at the PFP.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval

Date

Approved for Public Release

WHC-SD-CP-ER-044 REV 0

PLUTONIUM FINISHING PLANT

ASSESSMENT OF CONFINEMENT SYSTEM BYPASS LEAKAGE

I.	<u>BACKGROUND</u>	4
II.	<u>PURPOSE</u>	4
III.	<u>ENGINEERING ASSESSMENTS</u>	4
IV.	<u>CORRECTIVE ACTION</u>	6
V.	<u>CONCLUSIONS</u>	7
VI.	<u>REFERENCES</u>	7
VII.	<u>ATTACHMENTS</u>	7

I. BACKGROUND

On March 15, 1996, the Department of Energy (DOE) issued a response to the Defense Nuclear Facilities Safety Board the "Plutonium Ventilation System Study Report" dated February 1996. One of the conclusions of the report was to perform a more detailed assessment of ventilation system bypass leakage and acceptance testing for safety-class ventilation systems at our facilities. "Bypass leakage" refers to the potential for unfiltered exhaust from safety-class confinement systems, during either normal operation or accident conditions.

In response to the report, the DOE committed to perform walk-throughs of safety-class confinement systems to find any untested bypass leakage paths, analyze them and either take action to ensure that leakage testing includes these paths in the future or document why the facility would remain within its authorization basis if such leakage testing were not performed.

II. PURPOSE

The purpose of this report is to document walk-through's of the safety class confinement systems at the Plutonium Finishing Plant (PFP). In addition this document outlines the actions taken to assess the confinement system for bypass leakage as well as establishing disposition for discovered deficiencies at the PFP.

III. ENGINEERING ASSESSMENTS

The consensus standard currently used to assess the performance of the PFP nuclear air cleaning system is the American Society of Mechanical Engineers (ASME) standard N510. This standard covers both duct damper bypass testing and system bypass testing.

REQUIREMENT

Duct Damper Bypass Testing (ASME N510 section 12): This section involves leakage through closed dampers or valves intended to eliminate flow through duct work designed to bypass a HEPA filter air cleaning system.

III. ENGINEERING ASSESSMENTS (con't)

ASSESSMENT

During the a self assessment of PFP ventilation system completed in September, 1995, a possible bypass leak vulnerability was discovered. This vulnerability consisted of the ability to route air from open face hoods located in room 159 around exhaust HEPA filters (see attachment 1). Due to system's configuration it is impossible to perform a meaningful bypass damper test.

REQUIREMENT

System Bypass Testing (ASME N510 section 13): This section focuses on other bypass routes associated with systems using HEPA filters that may contain bypass dampers, ducts, conduits, floor drains pipe penetrations, ect., which could potentially defeat the purpose of high efficiency nuclear air treatment components.

ASSESSMENT

The PFP Final Safety Analysis Report, WHC-SD-CP-SAR-021 states leakage through unfiltered pathways would occur if the facility became pressurized. The safety analysis also states that several events must occur for a discharge to the atmosphere to occur. These events include a damper supplying ventilation air to an area housing confinement vessels must have failed; loose materials is present in the glovebox or hood; there must be a breach of the glovebox or hood large enough so that the confinement structure or ventilation cannot maintain an adequate differential pressure across the breach to maintain contamination control; and, finally, the flow path to the existing exhaust system must be incapable of sweeping all the materials into the exhaust duct such as would occur if the wall to the outside had opened a large hole. Without detailed examination it is clear that such a series of independent events has a very low probability when combined with the low onsite/offsite consequences of plutonium spills into rooms postulated in WHC-SD-CP-SAR-021, Sections 9.1.1 through 9.1.4.

Walls that separate radioactive material confinement zones from the atmosphere and non-radioactive material zones are considered safety class design features per the PFP Operational Safety Requirements (OSR) WHC-SD-CP-OSR-010, appendix B. These design features are maintained by configuration management procedures established in manuals WHC-CM-6-1 (Standard Engineering Practices) and WHC-CM-5-8 (Plutonium Finishing Plant Administration).

A walkdown of the PFP complex confinement features was completed July 8, 1996. The walkdown consisted of a visual inspection of ventilation/structural barriers between radiative material zones, non-radioactive material zones and atmosphere. The inspection revealed some minor air leakage paths around existing conduits, pipe, air ducts and door seals. Attachment 2 of this report lists deficiencies discovered during the inspection.

IV. CORRECTIVE ACTION

To comply with requirements outlined in ASME N510 sections 12 and 13 the following actions were taken:

- Open face hoods in Room 159 were removed from service and the damper locked and tagged closed until the duct work between filter box FB-9AB and the stack manifold could be removed (see redline section of H-2-99531 sheet 1 attached). This duct was removed April 30, 1996 as part of project 94-1.
- Work authorization 2Z-96-2009 has been initiated to correct the minor deficiencies listed in attachment 2 of this report. In addition, as a good maintenance practice, procedure ZSR-25-100 was established to provide annual ventilation zone barrier surveillance and insure compliance of safety class design feature requirements of the OSR.

V. CONCLUSIONS

In conclusion, once the bypass route between filter box FB-9AB and the Stack Manifold was removed the possibility of bypassing a safety class filtration systems within PFP no longer exists. Therefore, the consensus standard ASME N510, section 12 has been met.

The PFP safety analysis includes system bypass leakage consideration in the accident scenarios established in chapter 9 of the FSAR. Structural and ventilation confinement is a safety class design feature that require formal documentation in order to modify. However, in order to insure conformance to design procedures and identify deterioration of a structural component and/or door seals a annual surveillance was initiated. Therefore, the intent of the consensus standard, ASME N510 Section 13 have been met.

VI. REFERENCES

- 1) DOE EM-60 memo to RL dated May 3, 1996 (Reference 961533.5B)
- 2) Plutonium Ventilation System Study Report, dated February, 1996
- 3) Letter from O'leary to Conway dated March 15, 1996
- 4) ASME Standard N510, sections 12 and 13
- 5) PFP Safety Analysis Report WHC-SD-CP-SAR-021, dated 03/03/95
- 6) RL letter to WHC 96-TPD-65

VII. ATTACHMENTS

- 1) WHC drawing H-2-99531, sheets 1-5
- 2) BYPASS LEAKAGE INSPECTION DEFICIENCIES
- 3) PFP Safety Envelope (structural and ventilation confinement) Procedure ZSR-25-100

WHC-SD-CP-ER-044 REV.0
WHC drawing H-2-99531, sheets 1-5

ATTACHMENT 1

- E4 = FLANDERS BAG-OUT FILTER HOUSING (24 X 24)
BO = HANFORD BAG-OUT FILTER HOUSING
MC = HANFORD METAL-COVER FILTER HOUSING
VH = VACUUM FILTER HOUSING
SC = SELF CONTAINED FILTER
G1 = FLANDERS BAG-OUT FILTER HOUSING (12 X 12)
- GB = GLOVEBOX
E3 = ROOM EXHAUST
F = FILTER
FB = FILTER BOX
EF = EXHAUST FILTER
HF = HEPA FILTER

1. THIS SCHEMATIC IS ONLY A SYSTEM OVERVIEW AND IS NOT INTENDED FOR PLANT OPERATION. SEE ESSENTIAL DRAWINGS H-2-23400, H-2-26089, H-2-98418 (PROCESS VAC) & H-2-140537 (ASV).
2. GLOVEBOX AND AIRLOCK FILTERS ARE NOT SHOWN.

BUILDING NUMBER: 234-SZ, 242-Z, 291-Z, 232-Z, 2736-Z, 2736-ZA

SUPPORT DRAWING

H-2-140537 PFP AIR SAMP VAC P & IG		H-2-131359 TESTABLE HEPA FILTER SCHED	
H-2-98418 PROC VAC PP & INSTR DIAG			
H-2-26089 EFD HVAC CONT SYS 25A			
H-2-23400 E4 EXH VENT EFD SYS 25A			
DWG NO	TITLE	REV NUMBER	TITLE
84-8000-0270/00	DRAWING TRACEABILITY LIST	84-8000-0270/00	84-8000-0270/00
8	7	6	5
U.S. DEPARTMENT OF ENERGY Oak Ridge Y-12 Plant, Building 7000 Westinghouse Hanford Company		Simplified Exhaust Filtration Schematics	
H-2-99531		H-2-99531	
REV 0		REV 0	
DATE 10/17/94		DATE 10/17/94	
BY 8900		BY 8900	
CHECK 700242		CHECK 700242	
APP 1		APP 1	

FOR GENERAL NOTES AND LEGEND, SEE SHEET 1

SEE ESSENTIAL DWG H-2-29674

SUPPORT DRAWING

SEE SHEET 1		SEE SHEET 1		SEE SHEET 1	
DWG NO	TITLE	REV NUMBER	TITLE	REV NUMBER	TITLE
H-2-99531	EXHAUST FILTRATION SCHEMATIC	1	EXHAUST FILTRATION SCHEMATIC	1	EXHAUST FILTRATION SCHEMATIC
DRAWING TRACEABILITY LIST		NEXT USED ON		CAPFILE	
H-2-99531 SH 1		H-2-99531 SH 1		B0995319	
				CADCODE	
				DOS:8.CAD0011244953	

U.S. DEPARTMENT OF ENERGY	
DOE Field Office, Richmond	
Washington-Hanford Company	
SIMPLIFIED EXHAUST FILTRATION SCHEMATIC	
REV	DATE
F	236-Z
REV	DATE
1	8900
REV	DATE
2	700242
REV	DATE
3	700242

FOR GENERAL NOTES AND LEGEND, SEE SHEET 1

BUILDING NUMBER 2736-Z, 2736-ZA, 241-Z, 241-ZA

SUPPORT DRAWING

[illegible]

SUPPORT DRAWING

SEE SHEET 1		SEE SHEET 1		3		5		6		7		8		9		10		11		12		13		14		15		16		17		18		19		20		21		22		23		24		25		26		27		28		29		30		31		32		33		34		35		36		37		38		39		40		41		42		43		44		45		46		47		48		49		50		51		52		53		54		55		56		57		58		59		60		61		62		63		64		65		66		67		68		69		70		71		72		73		74		75		76		77		78		79		80		81		82		83		84		85		86		87		88		89		90		91		92		93		94		95		96		97		98		99		100		101		102		103		104		105		106		107		108		109		110		111		112		113		114		115		116		117		118		119		120		121		122		123		124		125		126		127		128		129		130		131		132		133		134		135		136		137		138		139		140		141		142		143		144		145		146		147		148		149		150		151		152		153		154		155		156		157		158		159		160		161		162		163		164		165		166		167		168		169		170		171		172		173		174		175		176		177		178		179		180		181		182		183		184		185		186		187		188		189		190		191		192		193		194		195		196		197		198		199		200		201		202		203		204		205		206		207		208		209		210		211		212		213		214		215		216		217		218		219		220		221		222		223		224		225		226		227		228		229		230		231		232		233		234		235		236		237		238		239		240		241		242		243		244		245		246		247		248		249		250		251		252		253		254		255		256		257		258		259		260		261		262		263		264		265		266		267		268		269		270		271		272		273		274		275		276		277		278		279		280		281		282		283		284		285		286		287		288		289		290		291		292		293		294		295		296		297		298		299		300		301		302		303		304		305		306		307		308		309		310		311		312		313		314		315		316		317		318		319		320		321		322		323		324		325		326		327		328		329		330		331		332		333		334		335		336		337		338		339		340		341		342		343		344		345		346		347		348		349		350</	

54-6000-0727(5/82)

WHC-SD-CP-ER-044 REV.0
ATTACHMENT 2
page 1 of 5

BYPASS LEAKAGE INSPECTION DEFICIENCIES

DESCRIPTION	BLDG/ROOM
LEXAN MANHOLE COVERS (TAPE LOOSE)	241-Z
NO DEFICIENCIES	236-Z/38
NO DEFICIENCIES	243-Z
VENTILATORS EXIST BETWEEN ATMOSPHERE AND WALL STUDS OF THE 2736-Z AND 2736-ZB AIRLOCK	2736-Z COMPLEX
DOOR 162 (TAPED)	232-Z
DUCTWORK PAST FINAL FILTERS BLDG 234-5Z	
NO DEFICIENCIES	STACK MANIFOLD 262
2 RUST SPOTS MAY PENETRATE ON OUTLET OF FR310	262
FLANGE SEPARATED AT WALL CRACK ON OUTLET OF FR309	308
TAPE ON OUTLET OF FR311	308
FR311 DOS PORTS TAPED	308
FR312 DOS PORTS TAPED	308
FR314 DOS PORTS TAPED	308
FR315 DOS PORTS TAPED	308
FR318 DOS PORTS TAPED OR OPEN	308
DAMPER LINKAGE PENETRATIONS ON ALL FILTER RM OUTLETS	308
PRESSURE BOUNDARIES BLDG 234-5Z	
2" PENETRATION W/2 PIPES	180
DOOR 108A (TAPED)	AL 108
1/2" HOLE	221F
DOOR 125	171 (AL)
DOOR 129	CORR 16 AL
DOOR 131	CORR 7A AL

/ 4 /

WHC-SD-CP-ER-044 REV.0
ATTACHMENT 2
page 2 of 5

DESCRIPTION	BLDG/ROOM
1/2" HOLE EYE LEVEL	262
3" FIRE LINE FLOOR LEVEL	262
1" CND FLOOR LEVEL	262
1/2" CND EYE LEVEL	262
1/2" PIPE EYE LEVEL	262
1" CND EYE LEVEL	262
EXH PLENUM WALL PENETRATION	262
1/4" TUBE EYE LEVEL	262
2 EA 1-2" CND/PIPES HIGH OVERHEAD	262
1" HOLE EYE LEVEL	262
LARGE DUCT PENETRATION OVERHEAD (SUP TO VAULTS)	262
STRUCTURAL STL PENETRATIONS FOR OUTSIDE DUCT SUPPORT	262
DOOR 563	248 AL COL 7 OVERPASS
DOOR 564	249 COL 7 OVERPASS
2" HOLE (TAPED) FLOOR LEVEL	308
7 EA 1/2-1" CND OVERHEAD	308
CEILING LEAK (TAR)	308

WHC-SD-CP-ER-044 REV.0
ATTACHMENT 2
page 3 of 5

DESCRIPTION	BLDG/ROOM
1/2" HOLE FLOOR LEVEL	308
4" DRAIN PIPES TO ROOF (TAR)	308
1/2" 90# AIR EYE LEVEL	308
1" GLYCOL FLOOR LEVEL	308
STRUCTURAL STL PENETRATION AT ROOF TRANSITION	308
3" FIRE PIPE FLOOR LEVEL	308
1" CND OVERHEAD	308
1" PENETRATION W/1 WIRE EYE LEVEL	320
1" 90# AIR OVERHEAD	CORR 34
2 EA 1/2" HOLES	CORR 34
DOOR 462 (BAY DOOR)	CORR 34
BATH VENT (FROM 329)	CORR 34
1" CND OVERHEAD	308 (BY EF-13)
DOOR 280	221B
DOOR 305	233
DOOR 306	233
DOOR 651	235D
2" HLAN THRU UPPER SEC.	194A
1" CND ABOVE 261 AL	260
1" CND	260

WHC-SD-CP-ER-044 REV.0
ATTACHMENT 2
page 4 of 5

DESCRIPTION	BLDG/ROOM
3" HOLE (TAPED) FLR LEVEL	260
2" CND (TAPED)	260
OPEN CND CHASE 3"-4" CEILING LEVEL	260
OPEN CND CHASE 3"-4" CEILING LEVEL	260
1 1/2 & 1" CND	260
1" CND, 2-1/8 TUBES IN 3" PIPE (LWBS)	265
1" CND	265
4-1" CND, SAME PENETRATION	265
6" ROOF DRAIN	265
2-2" CND FROM NEW MCC B	265
3" CND, MCC B	265
CRACKED GROUT AT DRY AIR DUCT PENETRATION	265
1 1/2" CND	265
3" PENETRATION W/3 CND'S	265
1/2 CND	265
2-1 1/2" HOLES OVERHEAD	170
SIDING SEPARATED ABOVE DOOR 126	179
2" HOLE ABOVE PHONE HEAD HEIGHT	236
2" HOLE HEAD HEIGHT	154
1" SAN WATER	235B
1" CND	265
1/2 & 1" CND	265
5 CND'S EYE LEVEL	270
5 CND'S OVERHEAD	270

WHC-SD-CP-ER-044 REV.0
ATTACHMENT 2
page 5 of 5

DESCRIPTION	BLDG/ROOM
2-4" HOLES (TAPED)	270
1" CND	270
DOOR 668 SLIDING (CAULKED)	STR 26

18

WHC-SD-CP-ER-044 REV.0
PFP Safety Envelope Procedure ZSR-25-100

ATTACHMENT 3

**GENERAL
USE**

**PLUTONIUM FINISHING PLANT
PROCEDURE**

**VENTILATION ZONE BARRIER INSPECTION
SYSTEM 25**

ZSR-25-100

Rev/Mod A-0

Page 1 of 12

Approval Designator S

ISSUE DATE 8/28/96

Periodic Review Date 8/27/98

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 2 of 12

REVISION STATUS

<u>CHANGE</u>	<u>PAGE(S)</u>	<u>DESCRIPTION</u>

VALIDATION DATE 08/27/96

Rev. A-0	All	New Procedure
DAF-96-1031		
DATE 8/28/96		

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 3 of 12

TABLE OF CONTENTS

<u>SECTION</u>	<u>DESCRIPTION</u>	<u>PAGE</u>
1.	INTRODUCTION	4
1.1	PURPOSE AND SCOPE	4
2.	PERFORMANCE DOCUMENTS	4
3.	PERSONNEL REQUIREMENTS	4
4.	PRECAUTIONS AND LIMITATIONS	4
5.	SPECIAL TOOLS, EQUIPMENT, AND MATERIALS	4
6.	PREREQUISITES	4
7.	INSTRUCTIONS	5
7.1	Minor Maintenance During Inspections	5
7.2	Zone Confinement Barrier Inspections	5
8.	RESTORATION	6
9.	TESTING AND ACCEPTANCE	6
10.	DISPOSITION	7
11.	BIBLIOGRAPHY	7
	DATA SHEET 1 - ZONE CONFINEMENT BARRIER INSPECTION	8
	DATA SHEET 2	12

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 4 of 12

1. INTRODUCTION

1.1 PURPOSE AND SCOPE

This procedure provides a safe, uniform method of performing inspections of Ventilation Zone confinement barriers at the Plutonium Finishing Plant (PFP). Inspection of zone barriers ensures potential bypass leakage areas are identified. This procedure provides direction for performance of barrier inspection and documents deficiencies.

2. PERFORMANCE DOCUMENTS

H-2-27650, H-2-27651, H-2-27652, Internal Confinement Bldg. Ventilation Zones

3. PERSONNEL REQUIREMENTS

Carpenter(s)
Vent and Balance Power Operator
Radiological Control Technician (RCT), as required.

4. PRECAUTIONS AND LIMITATIONS

None

5. SPECIAL TOOLS, EQUIPMENT, AND MATERIALS

Flashlight

6. PREREQUISITES

- 6.1 Potential for radiological contamination EXISTS, REQUEST RCT to perform survey prior to beginning maintenance, or prior to removal of equipment or component from its installed location.

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 5 of 12

7. INSTRUCTIONS

7.1 Minor Maintenance During Inspections

Listed below are minor maintenance activities which may be performed during inspections. Minor maintenance are activities performed without use of additional materials, or by using shop stock materials such as tape or caulking.

Deficiencies observed which require fabrication or procurement of materials or support of additional groups not outlined in this procedure shall be documented on Zone Confinement Barrier Inspection Data Sheet and appropriate JCS package initiated.

Minor maintenance activities which may be performed are as follows;

- 7.1.1 Taping holes in ductwork and barrier walls.
- 7.1.2 Sealing conduit and piping penetrations with caulk.
- 7.1.3 Sealing doors with tape.

7.2 Zone Confinement Barrier Inspections

- 7.2.1 OBTAIN current revision of drawings H-2-27650, H-2-27651 and H-2-27652.
- 7.2.2 Visually INSPECT the following barrier walls for leakage paths (i.e. holes, cracks, penetrations or doors not sealed).
  - Barrier between 234-5Z Zone 1 and Zones 3 and 3B (first, second and third floors)
  - Barrier between 234-5Z Zones 3, 3A and 3B and outside atmosphere and uncontrolled air spaces (tunnels, first, second, third floors and roof)

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 6 of 12

- 7.2.2
- Barrier between 2736-ZB Zone 4 and Zone 2
  - Barrier between 2736-ZB and 2736-Z Zone 2 and outside atmosphere
  - Barrier between 2736-ZB Zone 3 (Rm 600) and outside atmosphere
  - Barrier between 236-Z Zone 3 and outside atmosphere
  - Barrier between 241-Z Zone 4 (sump pits) and uncontrolled air space in Building 241-Z
  - Barrier between 243-Z Zone 2 and outside atmosphere
  - Barrier between 232-Z Zone 3 and outside atmosphere and uncontrolled air spaces (filter room and change room)
- 7.2.3 Visually INSPECT the following ductwork past the final filters inside 234-5Z for leakage paths (i.e. holes not sealed)
- Outlet duct from filter rooms in Room 308
  - Stack Manifold duct in Room 262

8. RESTORATION

NOTIFY Shift Manager work is complete.

9. TESTING AND ACCEPTANCE

- 9.1 Minor repairs were satisfactorily completed and appropriate JCS packages initiated.
- 9.2 No visible bypass leakage through ventilation zone barriers.

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 7 of 12

10. DISPOSITION

10.1 PIC to record actions taken to resolve deficiencies in comments section of DATA SHEET 2.

10.1.1 IF no deficiencies were noted, enter "N/A" and sign data sheet.

10.2 Shift Manager to document acceptance of work on DATA SHEET 2.

11. BIBLIOGRAPHY

HSRCM-1, Hanford Site Radiological Control Manual

WHC-IP-1184, Ventilation and Balance Training Program

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 9 of 12

DATA SHEET 1 - ZONE CONFINEMENT BARRIER INSPECTION

Page 2 of 4

BUILDING 2736-ZB AND 2736-Z	
LOCATION	DISCREPANCIES/REMARKS

BUILDING 236-Z	
LOCATION	DISCREPANCIES/REMARKS

WORK PERFORMED BY: _____

INITIALS	PRINTED NAME	SIGNATURE

INITIALS	PRINTED NAME	SIGNATURE

VENTILATION ZONE BARRIER INSPECTION
SYSTEM 25

ZSR-25-100
REV A-0
Page 10 of 12

DATA SHEET 1 - ZONE CONFINEMENT BARRIER INSPECTION

Page 3 of 4

BUILDING 241-Z

LOCATION	DISCREPANCIES/REMARKS

BUILDING 243-Z

LOCATION	DISCREPANCIES/REMARKS

BUILDING 232-Z

LOCATION	DISCREPANCIES/REMARKS

WORK PERFORMED BY: _____
 INITIALS / PRINTED NAME / SIGNATURE

_____
 INITIALS / PRINTED NAME / SIGNATURE

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 11 of 12

DATA SHEET 1 - ZONE CONFINEMENT BARRIER INSPECTION

Page 4 of 4

DUCTWORK INSPECTION	
LOCATION	DISCREPANCIES/REMARKS

WORK PERFORMED BY: _____ / _____ / _____
INITIALS PRINTED NAME SIGNATURE

_____ / _____ / _____
INITIALS PRINTED NAME SIGNATURE

VENTILATION ZONE BARRIER INSPECTION SYSTEM 25	ZSR-25-100 REV A-0 Page 12 of 12

DATA SHEET 2

Step
10.1

RECORD below actions taken (e.g., minor maintenance performed or J-1/J-2 submitted).

Comments: _____

_____

_____

_____

_____

PIC: _____

INITIALS	/	PRINTED NAME	/	SIGNATURE

Step
10.2

Shift Manager acknowledges work on this procedure is complete.

_____

INITIALS	/	PRINTED NAME	/	SIGNATURE