LOCKHEED MARTIN

ORNL/ER-401/V3

**ENVIRONMENTAL
RESTORATION
PROGRAM**

**Field Grouting Summary Report
on the WAG 4 Seeps 4 and 6
Removal Action Project,
Oak Ridge National Laboratory,
Oak Ridge, Tennessee**

Volume 3. Appendixes E and F

MASTER

This document has been approved by the
ORNL Technical Information Office
for release to the public. Date: 5/16/97

ENERGY SYSTEMS

MANAGED BY
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

ECO Grouting Specialists Limited

contributed to the preparation of this document and should not be considered an eligible contractor for its review.

**Field Grouting Summary Report
on the WAG 4 Seeps 4 and 6
Removal Action Project,
Oak Ridge National Laboratory,
Oak Ridge, Tennessee**

Volume 3. Appendixes E and F

Date Issued—May 1997

Prepared by
ECO Grouting Specialists Limited
Cheltenham, Ontario, Canada
under subcontract 12X-ND857V

Prepared for the
U.S. Department of Energy
Office of Environmental Management
under budget and reporting code EW 20

Environmental Management Activities at the
OAK RIDGE NATIONAL LABORATORY
Oak Ridge, Tennessee 37831
managed by
LOCKHEED MARTIN ENERGY SYSTEMS, INC.
for the
U.S. DEPARTMENT OF ENERGY
under contract DE-AC05-84OR21400

EXECUTIVE SUMMARY

During the summer of 1996, a unique multi-phase, multi-stage, low-pressure permeation grouting pilot program was performed inside portions of four unlined waste disposal trenches at Waste Area Grouping (WAG) 4 at Oak Ridge National Laboratory (ORNL) in Oak Ridge, Tennessee. The project was deemed a non-time-critical removal action under the Comprehensive Environmental Response, Compensation, and Liability Act of 1980 (CERCLA); however, due to a history of heavy precipitation in the fall, the schedule was fast-tracked to meet an October 31, 1996 grouting completion date.

The technical objective of the removal action was to reduce the off-site transport of Strontium 90 (^{90}Sr) by grouting portions of four waste disposal trenches believed to be responsible for over 70 percent of the ^{90}Sr leaving the site. A goal of the grouting operation was to reduce the average in situ hydraulic conductivity of the grouted waste materials to a value equal to or less than 1×10^{-6} cm/sec. This target hydraulic conductivity value was established to be at least two orders of magnitude lower than that of the surrounding natural ground.

Field grouting activities started in July 1996 and were completed October 21, 1996. Sleeve pipes (driven semi-remotely) were injected at least four times with multiple formulae of regular portland cement based grouts, ultrafine cement based grouts, and acrylamide grouts. Multiple-hole grout injection was monitored using real-time monitoring equipment allowing apparent Lugeon values to be continuously calculated by treating the entire grouting operation as an extended hydraulic conductivity test using grout as the test fluid. By comparing the in situ permeability of the formation to the apparent Lugeon values, the grout formulae were continually adjusted to ensure injection of the grout formulation containing the maximum possible solids content without limiting its ability to permeate the formation. Regular portland and ultrafine cement based grouts had delayed set-times and contained up to eight different ingredients.

Approximately 137,600 gallons of grout were injected. At the completion of production grouting, the effectiveness of the grout spread and the residual in situ hydraulic conductivity of the grouted mass were assessed. The results of hydraulic conductivity tests performed through check pipes after grouting indicate that the average in situ hydraulic conductivity of the waste materials was reduced to a value less than 1×10^{-6} cm/sec. The success of this project demonstrates the potential of low pressure permeation grouting as a predictable engineered containment technology for the treatment of low level nuclear waste burial sites.

This report describes brief background to the project, describes and analyzes the grouting operations, draws conclusions from the work performed, and presents some of the "lessons learned."

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, make any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

APPENDIX E

DAILY GROUTING REPORTS

DAILY GROUTING REPORT
AUGUST 5, 1996

DAILY GROUTING REPORT
AUGUST 7, 1996

Report 3 August 1966

1. Activities:

Driving sleeve-pipes: Trench I :

Number of pipes successfully driven to refusal: 15
Number of pipes not driven to full depth : 3
Number of pipes prematurely terminated (hard shallow object): 1
Pipes driven 1038 to 1056 (incl)

Water testing:

In situ hydraulic conductivity testing:

- testing of ALL zones with single-fold double packer in pipes 1001 to 1016 (inclusive)
- head-losses test with sleeve pipe enrobed in bentonite cement, using singlefold double packer: 1 series of tests
- head-losses test with sleeve pipe enrobed in bentonite cement, using doublefold double packer: 1 series of tests
- head-losses test with straight sleeve pipe, using singlefold double packer: 1 series of tests

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving. In the vicinity of W107, a shallow hard object was encountered, preventing the driving of pipe 1056 in this area. Decision was made to attempt and place pipes on the 4 sides of the object to try and grout the zone below the hard object. In the meantime, the contractor skipped this zone and moved over to pipe 1057.

Note that sleeve pipes 1040, 1041 and 1042 have not yet been driven to full depth because of hard objects at a depth greater than 10 ft. This matter was discussed. The contractor objected against driving with a mandrel on the inside of the pipe, because it would delay the project. Agreement was reached to drive additional pipes at the following spaces:

- between #1038 and #1041 : pipe 1201
- between #1039 and #1043 : pipe 1202
- between #1041 and #1045 : pipe 1203
- between #1043 and #1046 : pipe 1204
- between #1045 and #1048 : pipe 1205
- between #1046 and #1049 : pipe 1206

The incident on Friday, pertaining to the back-flush of radioactive material into sleeve pipe #1029 was discussed. All parties involved concluded that the problem was dealt with adequately and that the spread of contamination had been controlled.

Report Tuesday 3 August 1966

1. Activities:

Driving sleeve-pipes: Trench I :

Number of pipes successfully driven to refusal: 20
Number of pipes not driven to full depth : 1
Number of pipes prematurely terminated (hard shallow object): 2 (1072 and 1077)
Pipes driven 1061 to 1083 (incl)
Problems encountered with # 1064 (foam+ not driven to full depth) & 1080 (gas + not driven to full depth)

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grout was installed around the following pipes:
1019, 1020, 1025, 1027 thru 1038 : 15 pipes

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving of most pipes.

The driving of pipe 1080 was interrupted because of high LEL (gas) levels, after driving the first 10 feet of pipe. Moreover, the pipe had already reached premature driving refusal.

Some 1 hour after driving pipe #1064, it started to produce a foam, obviously indicating a failure of the sleeve pipe. The pipe had only been driven 10 ft because gas had been observed and the HP suggested to let the gas bleed off as had been done successfully with 1034, (abandoned last week- 10 ft in the ground and completed earlier on Monday 5 August).

The contractor was given instructions to drive pipes #1007 and #1008 in the vicinity of #1001.

Also instruction was given to drive two new pipes to replace #1064

Also: additional pipes 1005 and 1006 (near 1047) were cancelled

An attempt will be made to redrive 1072 and 1077

It is a given that a replacement pipe for 1056 will be needed

Remains to be completed in trench 1 : The 4 pipes 1057, 1058, 1059 and 1060 + the additional pipes

also: a visit was made to the site at Remond. The acrylamide plant is not adequate to perform the acrylamide grouting. A lot more work needs to be done to bring the plant up to acceptable standards. The contractor decided to mobilise a plant from ACT, to arrive on site tomorrow.

1. Activities:

Driving sleeve-pipes: Trench I :

Number of pipes successfully driven to refusal: 15
Number of pipes not driven to full depth : 3
Number of pipes prematurely terminated (hard shallow object): 1
Pipes driven 1038 to 1056 (incl)

Water testing:

In situ hydraulic conductivity testing:

- testing of ALL zones with single-fold double packer in pipes 1001 to 1016 (inclusive)
- head-losses test with sleeve pipe enrobed in bentonite cement, using singlefold double packer: 1 series of tests
- head-losses test with sleeve pipe enrobed in bentonite cement, using doublefold double packer: 1 series of tests
- head-losses test with straight sleeve pipe, using singlefold double packer: 1 series of tests

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving. In the vicinity of W107, a shallow hard object was encountered, preventing the driving of pipe 1056 in this area. Decision was made to attempt and place pipes on the 4 sides of the object to try and grout the zone below the hard object. In the meantime, the contractor skipped this zone and moved over to pipe 1057.

Note that sleeve pipes 1040, 1041 and 1042 have not yet been driven to full depth because of hard objects at a depth greater than 10 ft. This matter was discussed. The contractor objected against driving with a mandrel on the inside of the pipe, because it would delay the project. Agreement was reached to drive additional pipes at the following spaces:

- between #1038 and #1041 : pipe 1201
- between #1039 and #1043 : pipe 1202
- between #1041 and #1045 : pipe 1203
- between #1043 and #1046 : pipe 1204
- between #1045 and #1048 : pipe 1205

ACT REMBOD JOINT VENTURE
Orin Wag 4 Seeps 4 & 8 Removal Action Project

Daily Work Record For

Date: Monday August 05, 1996

The incident on Friday, pertaining to the back-flush of radioactive material into sleeve pipe #1029 was discussed. All parties involved concluded that the problem was dealt with adequately and that the spread of contamination had been controlled.

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum				100.00%
2	Supply of sleeve-pipes					
	a) 15 feet long	each	245	0	85	85
	b) 20 feet long	each	75	0	1	1
3	Driving of sleeve-pipes to full depth and capping					
	a) 15 feet long	each	197	18	43	61
	b) 20 feet long	each	61	0	1	1
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	1	3	4
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	0	13	13
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0	0	0
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	1,562	1,562
10	Supply and installation of grout peds	each	348	0	126	126
11	In situ hydraulic conductivity tests	each	1,000	103	0	103
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	0	0	0
	b) Bentonite	pounds	18,000	0	0	0
	c) Pozzolans	pounds	96,000	0	0	0
	d) Silica fume	pounds	36,000	0	0	0
	e) Viscosity modifier	pounds	480	0	0	0
	f) Dispensing agent / retarder	pounds	7,200	0	0	0
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	0	0
14	Ingredients for ultrafine cement based grout	per pound mixed				
	a) Ultrafine cement	pounds	34,800	0	0	0
	b) Bentonite	pounds	1,320	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispensing agent (non-retarding)	pounds	240	0	0	0
	f) Dispensing agent / retarder	pounds	300	0	0	0
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	0

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

Date: Monday August 05, 1996

17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
8	Two person labor crew for CM-directed work	per crew hour	20			
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	1	17	18
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0	4	4

COMMENTS

Driving sleeve-pipes in Trench 1. Completed sleeve-pipes 1038 - 1056.

Hydraulic conductivity testing in Trench 1. Completed testing in holes 1001 - 1014 all sleeves. Holes 15 and 16 all sleeves except the bottom sleeve. Hole 1026, the bottom sleeve was tested.

Driving crew on standby for 1 hour waiting for MK-F Health Physics personnel to arrive on site.

NOTE: Items 4 & 5 have been corrected. Previously reported quantities were incorrect.

X
Reviewed: Luigi Narduzzo, ECO

Concur: Lee McQuade, MK-F

ACT Rembco Representative

8.8.96
IT Corporation Representative

Report Tuesday - August 1

1. Activities:

Driving sleeve-pipes: Trench 1 :

Number of pipes successfully driven to refusal: 20
Number of pipes not driven to full depth : 1
Number of pipes prematurely terminated (hard shallow object): 2 (1072 and 1077)
Pipes driven 1061 to 1083 (incl)
Problems encountered with # 1064 (foam+ not driven to full depth) & 1080 (gas + not driven to full depth)

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grout was installed around the following pipes:
1019, 1020, 1025, 1027 thru 1038 : 15 pipes

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving of most pipes.

The driving of pipe 1080 was interrupted because of high LEL (gas) levels, after driving the first 10 feet of pipe. Moreover, the pipe had already reached premature driving refusal.

Some 1 hour after driving pipe #1064, it started to produce a foam, obviously indicating a failure of the sleeve pipe. The pipe had only been driven 10 ft because gas had been observed and the HP suggested to let the gas bleed off as had been done successfully with 1034, (abandoned last week- 10 ft in the ground and completed earlier on Monday 5 August).

The contractor was given instructions to drive pipes #1007 and #1008 in the vicinity of #1001.

Also instruction was given to drive two new pipes to replace #1064

An attempt will be made to redrive 1072 and 1077

It is a given that a replacement pipe for 1056 will be needed

Remains to be completed in trench 1 : The 4 pipes 1057, 1058, 1059 and 1060 + the additional pipes

Also: a visit was paid to the shop of Rembco. The acrylamide plant is not adequate to perform the acrylamide grouting. A lot more work needs to be done to bring the plant up to acceptable standards. The contractor decided to mobilise a plant from ACT, to arrive on site tomorrow.

Daily Work Record For
Date: Tuesday August 06, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total To Date
1	Blockization	lump sum				
2	Supply of sleeve-pipes	each	245	20	65	105
	a) 15 feet long	each				
	b) 20 feet long	each				
3	Driving of sleeve-pipes to full depth and capping	each	197	21	61	82
	a) 15 feet long	each				
	b) 20 feet long	each				
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	2	4	6
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	26	0	13	13
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0	0	0
8	Decoratification of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	591	1,592	2,183
10	Supply and installation of grout pads	each	346	1	126	127
11	Insert hydraulic conductivity tests	each	1,000	0	103	103
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	0	0	0
	b) Barite	pounds	18,000	0	0	0
	c) Pozzolane	pounds	98,000	0	0	0
	d) Silica fume	pounds	38,000	0	0	0
	e) Viscosity modifier	pounds	480	0	0	0
	f) Dispersing agent / retarder	pounds	7,200	0	0	0
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	0	0
14	Ingredients for ultrafine cement based grout	per pound mixed				
	a) Ultrafine cement	pounds	34,800	0	0	0
	b) Barite	pounds	1,320	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	0

COMMENTS

Driving sleeve-pipes in Trench 1. Completed sleeve-pipes 1061-1071, 1073-1076, 1078-1083 full depth. Partially driven sleeve-pipe numbers are 1072 and 1077.

Casing grouting in Trench 1, holes 1019, 1020, 1025, 1027, 1028, 1030-1038 completed.

Grout pads placed.

All operations stopped when gas emerged from hole 1064. Standby time = 45 minutes.

17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CMI-grouted work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	0	0
20	Standby time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.75	18.00	18.75
	b) Crew for grouting / insert hydraulic conductivity testing	per crew hour	100	0.75	4.00	4.75

Daily Work Record For
Date: Tuesday August 06, 1996
CMI Vag - 4008 - 1 - Removal Action Project

Reviewed: Luigi Narduzzi, ECO
Consent: Lisa McCluskey, BACF

ACI Portland Representative
BACF Representative

8.8.96

1001-3

245 km

AUG 5 / 96

Page 1

1-2021

7-2001

七

WATER TESTING

966150304

22

Aug 5/96

PAGE 2

11:30 AM

AUG 5/96

PAGE 3

11:30 AM

1001 - b 11:35 AM

1003 - 1 11:33 AM

1001 - 5 11:30 AM

11:30 AM

[illegible]

Witt II C-200

1007-1

15-51

Aug 5/96

pg 6

1002-6

12:43 pm

1008-12:45pm

100-5-5

Wd 27.2m

1005-1

1:00 PM

AUG 5/96

Pg 7

1014-3

12:58 PM

2.0000

-1.2000

-0.4000

0.4000

7CH

1006

1 1/2

12:58 PM

0

10

20

30

40

50

60

2.0000

-1.2000

-0.4000

0.4000

20CH

1014-2

12:58 PM

2.0000

-1.2000

-0.4000

0.4000

19CH

1014-5

1014-1:13 PM

1014-4

1014 - 8

1:29 PM

~~1:29 PM~~

WATER OUT AROUND TOP HAT

AUG 5/96

Pg 9

1014 - 7

1:25 PM

2.0000
20CH
2

-1.2000

-0.4000

0.4000

1014 - 6

1:22 PM

0 10 20 30 40 50 60

2.0000
20CH
1

-1.2000

-0.4000

0.4000

1003 - 1

1:18 PM

pg 10

1013-4

1013-3 1:37 PM

1013-2

Aug 5/96

Pg 11

1013-7

1013-6 1:45 PM

1013-5

[illegible]

1004-3

2:23pm

AUG 5/90

Pg 15

1011-4

2:31pm

1004-2

2:25pm

1011-3

2:23pm

1004-5 2:41 PM

1004-6 2:41 PM

1004-4 2:41 PM

1004-5 2:41 PM

2.0000	-1.2000	-0.4000	AUG 5/96	0.4000
			P ₃ 17	

1004-7 2:49 pm

2.0000	-1.2000	-0.4000	0.4000
15CH			12

1010-4 2:47 pm

2.0000	-1.2000	-0.4000	0.4000
15CH			11

1004-6 2:45 pm

10	20	30	40	50	60
ADVANCED CONSTRUCTION TECHNIQUES					
-2.0000	-1.2000		-0.4000		0.4000
15CH					11

1004-7 2:43 pm

2.0000	-1.2000	-0.4000	0.4000
15CH			11

Aug 5 '96

Pg 18

1010-7

2:59 PM

1005-3

2:57 PM

1010-6

2:55 PM

005-2 / 2:53 PM

10-5

2:51 PM

1005-6

3:09 PM

Aug 5/96

Pg 19

1009-3

3:28 PM

2.0000
BCH

-1.2000

-0.4000

0.4000

8

1005-5

3:05 PM

2.0000
BCH

-1.2000

-0.4000

0.4000

7

1009-2

3:03 PM

2.0000
BCH

-1.2000

-0.4000

0.4000

4

5

1005-4

3:01 PM

2.0000
BCH

-1.2000

-0.4000

0.4000

4

1006-4

1009-5

1006-3

1009-4

1008-4

1008-6

1008-3

1008-5

1008-6

1008-5 3:30 pm

1007-3

1008-4 3:34 pm

1007-2

=

1016-2

3:59 PM

Aug 5 / 96

13 24

2:0000

-1.2000

-0.4000

0.4000

1015-3

3:57 PM

0

10

20

30

40

50

60

2:0000

-1.2000

-0.4000

0.4000

1007-10

3:55 PM

2:0000

-1.2000

-0.4000

0.4000

1005-2

3:53 PM

2:0000

-1.2000

-0.4000

0.4000

1004-5

3:51 PM

20

30

40

50

60

1016-4

4:00 PM

Aug 5/96

P3 25

1015-5

4:05 PM

1016-3

4:03 PM

1015-4

4:01 PM

1016-6

1015-7 / 4:15 PM

1016-5

2

1015-6 / 4:09 PM

Aug 5/96
Pg 27

1010-7

Report wednesday 7 August 1996
=====

1. Activities:

Driving sleeve-pipes: Trench I : 16

Number of pipes successfully driven to refusal: 17
Number of pipes not driven to full depth : 0
Number of pipes prematurely terminated (hard shallow object): 0
Observation wells driven : 1
Problems encountered with # 1056 (gas) and # 1064 (foamy gas).
For the record: the numbers of the pipes that were driven:
R#1056 (redrill), Well 107, # 1077 (previously installed #1077 and was safely pulled),
Redrive 1072, holes 1201 thru 1204, holes 1206 thru 1210, holes 1057 thru 1060

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grout was installed around the following pipes:
#1039 thru #1070 with the exception of 1064 and 1057
The newly placed holes near 1040, 1041 & 1042 were not casing grouted either. The volume of casing grout was approximately 4000 litres.

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving of most pipes.

During driving of #1056 and #1064 problems occurred:

- In 1064, foam came to surface (high Lel levels)
- In 1056 high Lel levels were monitored

The contractor drove pipes #1206 and #1210 at the downstream end of trench I, on the C-line respectively 7 & 14 ft downstream of #1003 as instructed. It became obvious that trench I extends further than originally anticipated. The plan is to extend trench I further downstream to delineate its boundaries. All holes downstream of the row formed by 1001, #1002 & 1003 will be used to grout a bulkhead downstream of this row and create the necessary downstream confinement for the grout.

Also instruction was given to drive two new pipes to replace #1064.

Three pipes were installed near #1080, to replace this hole; the sleeve pipe will be cut off and grouted via a top-hole packer.

Also: additional pipes 1005 and 1006 (near 1047) were cancelled

Also the old pipes #1072 and #1077 as well as two old pipes (attempts to place Observation Well 7) were cut off and a new observation well was driven.

A replacement pipe for #1056 has been driven and the old sleeve pipe #1056 was cut off.

The 4 remaining pipes near O.W #7 (i.e #1057, 1058, 1059 and 1060) were carefully driven. It was not easy but the contractor managed to drive them to refusal at an acceptable depth.

The casing grouting was very well organised. The contractor injected two sleeves (on different sleeve pipes) at the time and placed exactly 25 liters through each sleeve.

At the end of the shift, the contractor started the flushing operation. the following occurred:

- It was noted that the (rather soft) curing casing grout surrounding #1034 was radioactive : 20 000 dpm.
The localised area (less than 1 square foot) was covered with an inch of gravel and monitored (on 9 August there was no more radioactivity measured).
- In hole #1056, the packer came out slightly radioactive (200 dpm). It was rinsed and checked before being used again.
On 9 August the level of radioactivity had subsided to 180 dpm.
The back-ground noise is approximately 60 dpm in that area.
- In hole # 1069, the flush-water returned radioactive. It was contained in a birm around the hole. On 9 August the gelling casing grout was checked and readings as high as 200 000 dpm were recorded in a circle with a radius of 6 inch around the hole.
- Contamination was encountered around hole #1058, extending to OW 17, over a 6 inch wide zone. Approximately 200 dpm were noted.

Report wednesday ~ August 1996

=====

1. Activities:

Driving sleeve-pipes: Trench I : 16

Number of pipes successfully driven to refusal: 17

Number of pipes not driven to full depth : 0

Number of pipes prematurely terminated (hard shallow object): 0

Observation wells driven : 1

Problems encountered with # 1056 (gas) and # 1064 (foamy gas).

For the record: the numbers of the pipes that were driven:

R#1056 (redrill), Well 107, # 1077 (previously installed

#1077 and was safely pulled),

Redrive 1072, holes 1201 thru 1204, holes 1206 thru 1210,

holes 1057 thru 1060

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grout was installed around the following pipes:

#1039 thru #1070 with the exception of 1064 and 1057

The newly placed holes near 1040, 1041 & 1042 were not casing grouted either. The volume of casing grout was approximately 4000 litres.

2. Comments:

Driving of sleeve pipes: typically little resistance was encountered during the driving of most pipes.

During driving of #1056 and #1064 problems occurred:

- In 1064, foam came to surface (high Lel levels)
- In 1056 high Lel levels were monitored

The contractor drove pipes #1206 and #1210 at the downstream end of trench I, on the C-line respectively 7 & 14 ft downstream of #1003 as instructed. It became obvious that trench I extends further than originally anticipated. The plan is to extend trench I further downstream to delineate its boundaries. All holes downstream of the row formed by 1001, #1002 & 1003 will be used to

grout a bulkhead downstream of this row and create the necessary downstream confinement for the grout.

Also instruction was given to drive two new pipes to replace #1064.

Three pipes were installed near #1080, to replace this hole; the sleeve pipe will be cut off and grouted via a top-hole packer.

Also: additional pipes 1005 and 1006 (near 1047) were cancelled

Also the old pipes #1072 and #1077 as well as two old pipes (attempts to place Observation Well 7) were cut off and a new observation well was driven.

A replacement pipe for #1056 has been driven and the old sleeve pipe #1056 was cut off.

The 4 remaining pipes near O.W #7 (i.e #1057, 1058, 1059 and 1060) were carefully driven. It was not easy but the contractor managed to drive them to refusal at an acceptable depth.

The casing grouting was very well organised. The contractor injected two sleeves (on different sleeve pipes) at the time and placed exactly 25 liters through each sleeve.

At the end of the shift, the contractor started the flushing operation. the following occurred:

- It was noted that the (rather soft) curing casing grout surrounding #1034 was radioactive : 20 000 dpm. The localised area (less than 1 square foot) was covered with on inch of gravel and monitored (on 9 August there was no more radioactivity measured).
- In hole #1056, the packer came out slightly radioactive (200 dpm). It was rinsed and checked before being used again. On 9 August the level of radioactivity had subsided to 180 dpm. The back-ground noise is approximately 60 dpm in that area.
- In hole # 1069, the flush-water returned radioactive. It was contained in a birm around the hole. On 9 August the gelling casing grout was checked and readings as high as 200 000 dpm were recorded in a circle with a radius of 6inch around the

hole.

- Contamination was encountered around hole #1058, extending to OW 17. over a 6 inch wide zone. Approximately 200 dpm was

ACT REMBCO JOINT VENTURE
Omni Way & Seeps & S Removal Action Project
Daily Work Record For
Wednesday August 07, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date
1	Modifications	lump sum			
2	Supply of sleeve-pipes	each	245	105	115
	a) 15 feet long	each	75	1	2
	b) 20 feet long	each	187	15	87
3	Driving of sleeve-pipes to full depth and capping	each	187	15	87
	a) 15 feet long	each	81	1	2
	b) 20 feet long	each	187	15	87
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	6	6
5	Supply of observation wells	each	35	24	24
6	Driving of observation wells to full depth and capping	each	28	1	14
7	Pumping of brackish water into government-supplied trailer or tanks	per 1,000 gallons	60	0	0
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0
9	Supply and injection of casing grout	per gallon	11,700	1,210	3,300
10	Supply and installation of grout pads	each	348	127	127
11	Install hydraulic conductivity tests	each	1,000	103	103
12	Ingredients for regular portland cement based grout	per pound			
	a) Regular portland cement	pounds	490,000	0	0
	b) Barite	pounds	18,000	0	0
	c) Pozzolans	pounds	96,000	0	0
	d) Slacks (lime)	pounds	36,000	0	0
	e) Viscomy modifier	pounds	480	0	0
	f) Dispersing agent / retarder	pounds	7,200	0	0
	g) Type "T" fly ash	pounds	60,000	0	0
13	Injection of regular portland cement based grout	per gallon	67,200	0	0
	placed				
14	Ingredients for ultrathin cement based grout	per pound			
	a) Ultrathin cement	pounds	34,000	0	0
	b) Barite	pounds	1,320	0	0
	c) Slacks (lime)	pounds	3,720	0	0
	d) Viscomy modifier	pounds	42	0	0
	e) Dispersing agent / retarder	pounds	240	0	0
	f) Dispersing agent / retarder	pounds	300	0	0
15	Injection of ultrathin cement based grout	per gallon	10,000	0	0
	placed				
16	Supply of acrylamide (includes all ingredients)	per pound of monomer based	37,600	0	0

ACT REMBCO JOINT VENTURE
Omni Way & Seeps & S Removal Action Project
Daily Work Record For
Wednesday August 07, 1996

17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0
	placed				
18	Two person labor crew for CMAA-directed work	per crew hour	100	0	0
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "D" work	per crew day	30	0	1
20	Standby time - Equipment and labor for:				
	a) Crew for installing pipes	per crew hour	100	0.00	18.75
	b) Crew for grouting / install hydraulic conductivity logging	per crew hour	100	0.00	4.75

COMMENTS
Driving sleeve-pipes in Trench No. 1. Completed holes 1057-1060, 1201-1204, 1205-1210 to full depth. Hole 1210 = 20'-0".
Relocated holes 1056, 1072, 1077 and Well W107.
Casing grouting in holes 1039-1054, 1058-1063, 1065-1070.

Reviewed: Luigi Narduzzi, ECO
Consult: Lee McCune, MRF
IT Corporation Representative

Aug 7/96

pg 1

ADVANCED CONSTRUCTION TECHNIQUES

CASING GROUT AUG. 07/96 Trench No. 1

[illegible]

[illegible]

The image displays a 12x12 grid of squares. Each square contains a small, faint, and mostly illegible mark or symbol. The marks appear to be handwritten or stamped characters, possibly representing a code or data. The grid is organized into four groups of three rows each, with labels 10, 20, 30, and 40 visible on the right side of the grid.

565

[illegible]

1997

Aug 7/96

89

12

11

60

50

40

30

20

10

0

60

50

40

30

20

10

0

15.0

15.0

15.0

15.0

15.0

15.0

15.0

15.0

Aug 7/96

Pg 10

Aug 7/96

B312

Aug 7/96

Pg 13

DAILY GROUTING REPORT
AUGUST 8, 1996

Report thursday 8 August 1996
=====

1. Activities:

Driving sleeve-pipes: Trench I :

Number of pipes successfully driven to refusal: 6
Number of pipes not driven to full depth : 0
Number of pipes prematurely terminated (hard shallow object): 0
Pipes driven: 1211, 1210, 1212, 1213, 1214, 1205

Driving sleeve pipes in Trench II:

Number of pipes successfully driven to refusal: 6
Number of pipes not driven to full depth : 0
Number of pipes prematurely terminated (hard shallow object): 0
Pipes driven: 2036 thru 2041
(note that some re-numbering of the pipes took place in the area near #2036; as such there won't be a #2033, #2034 nor #2035).

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grouting operation was suspended, until the contractor implements his method of flushing the pipe after installing casing grout, as per his original submittal.
Health Physics object against the free flow of potentially contaminated flush-water from the pipe.

Placing concrete pads:

The contractor placed "top-hats" and concrete pads around the 7 sleeve pipes located downstream of the phase I pipes in trench I.

2. Comments:

In the morning, a frisking station was set up at the entrance of the exclusion zone. Starting today some PPE must be used in the exclusion zone.

It was noted that around hole 1069, a high concentration of radioactivity was present. It was covered with gravel, reducing the DPM from 15 000 to 200 DPM.

Also the zone between OW 7 and #1058 was slightly contaminated. It was covered with gravel, which provided adequate shielding.

In order to prevent to repeat the problem with the flushing of defective sleeve-pipes, the contractor will pump the flush -water, from the extended top-hat into the plastic tanks, located on the trench-site. The extended top-hat has a side-valve from where the flush water is

Driving of sleeve pipes in trench II: extremely little resistance was encountered during the driving of most sleeve pipes along the A-line in trench II (southern section).

ACT REMBCO JOINT VENTURE
Oral Wag & Seeps 4 & 5 Removal Action Project
Daily Work Record For
Thursday August 08, 1996

Description	Item	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity
Qty of sleeve-pipes	each	245	30	115	145	280
5 feet long	each	75	0	2	2	2
10 feet long	each	187	9	97	106	202
Qty of sleeve-pipes to full depth and capping	each	187	9	97	106	202
5 feet long	each	61	2	2	4	6
10 feet long	each	60	0	6	6	6
Qty of sleeve-pipes & observation wells to partial depth	each	60	0	6	6	6
Qty of observation wells	each	35	0	24	24	24
Qty of observation wells to full depth and capping	each	28	0	14	14	14
Qty of branch water into government-supplied or or tanks	per 1,000 gallons	80	0	0	0	0
Organization of equipment using two-person crew	per crew hour	100	0	0	0	0
Organization of equipment and equipment	per crew hour	100	0	0	0	0
Qty and location of casing grout	per gallon	11,700	0	3,368	3,368	15,068
Qty and location of grout pads	each	346	7	127	134	247
Hydraulic conductivity tests	each	1,000	0	103	103	103
Qty of regular portland cement based grout	per gallon	97,200	0	0	0	97,200
Qty of regular portland cement based grout	per gallon	97,200	0	0	0	97,200
Qty of regular portland cement based grout	per pound	480,000	0	0	0	480,000
Qty of regular portland cement based grout	per pound	480,000	0	0	0	480,000
Qty of regular portland cement based grout	per pound	18,000	0	0	0	18,000
Qty of regular portland cement based grout	per pound	36,000	0	0	0	36,000
Qty of regular portland cement based grout	per pound	480	0	0	0	480
Qty of regular portland cement based grout	per pound	7,200	0	0	0	7,200
Qty of regular portland cement based grout	per pound	60,000	0	0	0	60,000
Qty of regular portland cement based grout	per pound	97,200	0	0	0	97,200
Qty of regular portland cement based grout	per pound	34,800	0	0	0	34,800
Qty of regular portland cement based grout	per pound	1,320	0	0	0	1,320
Qty of regular portland cement based grout	per pound	3,720	0	0	0	3,720
Qty of regular portland cement based grout	per pound	42	0	0	0	42
Qty of regular portland cement based grout	per pound	240	0	0	0	240
Qty of regular portland cement based grout	per pound	300	0	0	0	300
Qty of regular portland cement based grout	per pound	10,800	0	0	0	10,800
Qty of regular portland cement based grout	per pound	37,800	0	0	0	37,800

Page 2

ACT REMBCO JOINT VENTURE
Oral Wag & Seeps 4 & 5 Removal Action Project
Daily Work Record For
Thursday August 08, 1996

17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0
18	Two person labor crew for C&I-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from 5 & H Level "C" to Level "D" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	18.75	20.25	39.00
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	1.50	4.75	6.25

COMMENTS

Driving sleeve-pipes in Trench No. 1. Completed holes 1205, 1211-1214 to full depth.

Driving sleeve-pipes in Trench No. 2. Completed holes 2036-2038, 2040 to full depth. 2041 is 20'-0" deep.

Hole 2039 is 20'-0" deep and not at bottom yet.

Placed grout pads around holes 1205, 1206 and 1210-1214 using pre-bagged material at the Grouting Engineer's request and approval.

1) order to be able to casing grout these holes tomorrow.

All operations on standby because M&E-F Health Physics personnel not on site.

All work on site now being performed under RVP.

All hole flushing water is now being purged into the tanks.

Reviewed: Luigi Hernandez, EEO

Concurred: Lee McCauley, M&E-F

IT Corporation Representative

ACT REMBCO JOINT VENTURE

Page 2

DAILY GROUTING REPORT
AUGUST 9, 1996

Report Friday 9 August 1996

=====

1. Activities:

Driving sleeve pipes in Trench II:

Number of sleeve-pipes successfully driven to refusal: 9

Number of pipes not driven to full depth : 0

Number of disposal pipes driven to full depth: 2

Number of disposal pipes prematurely terminated (hard shallow object): 1

Pipes driven: 2042 thru 2050 inclusive

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Casing grouting operation was performed, in the seven sleeve pipes downstream of trench I. After the grouting the flush-water was pumped without any further problem to the holding tank. It was noted that the water-level increased by 4" because of the flushing of the pipes.

Placing concrete pads:

The contractor placed extra grout around the "top-hats" on top of the concrete pads around the 7 sleeve pipes located downstream of the phase I pipes in trench I.

2. Comments:

It was an uneventful day until a meeting was held with the regulators, pertaining to the disposal of water pumped from the trenches coming to surface from the well-pipes.

The regulators were presented with precedents on other WAG sites. Unfortunately it was too straight forward and the regulators followed a hard line, unwilling to allow the contractor to dispose of waste-water on the grassy slopes.

Report Monday 12 August 1996

=====

1. Activities:

Driving sleeve pipes : None

Water testing:

In situ hydraulic conductivity testing: none

Casing grouting:

Placing concrete pads:

2. Comments:

It was raining in the morning. The H.P.s could not perform their job under the circumstances and shut the site down because of the weather conditions.

A meeting was held in the morning. Nothing extraordinarily was discussed. The meeting of last Friday was discussed and the logic for disposing water coming from the trenches onto the grassy area, as well as Dick Ketele's on site treatment idea were tabled. Eric and Steve were to use their diplomacy to convince the state regulators.

In the afternoon the sun was shining. All (but a couple) of the workers had already gone home. The acrylamide grout-plant was erected.

ACT REMBCO JOINT VENTURE
 Onn Vag & Seeps & 6 Removal Action Project
 Daily Work Record For
 Friday August 08, 1998

Item	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
excavation	each	245	145	0	390
depth and capping	each	75	145	0	220
excavation waste to partial depth	each	197	106	0	303
excavation waste to full depth	each	61	17	0	78
full depth and capping	each	60	6	0	66
government-supplied	per 1,000 gallons	28	0	0	28
using two-person crew	per crew hour	100	0	0	100
apartment	per gallon	11,700	434	0	12,134
per gallon	reflected	3,369	3,369	0	6,738
each	each	346	134	0	480
each	each	1,000	100	0	1,100
per pound	reflected	97,200	0	0	97,200
seed grain	per pound	34,000	0	0	34,000
seed grain	per pound	3,720	0	0	3,720
per pound	per pound	42	0	0	42
per pound	per pound	240	0	0	240
per pound	per pound	300	0	0	300
per pound	per pound	10,000	0	0	10,000
per pound of	per pound of	37,000	0	0	37,000

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	30,000
18	Two person labor crew for Cal-directed work	per crew hour	100	0	0	100
19	Loss of efficiency due to upgrade from S & H Level "C" work to Level "D" work	per crew day	30	0	0	30
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.00	0.00	100.00
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	0.00	100.00
20.25				0.25	0.25	0.50

COMMENTS

Driving grout disposal pipes D1-D3 at the North end of Trench 2.
 Driving sleeve-pipes in Trench No. 2. Completed holes 2042, 2043-2047, 2049 & 2050 to full depth of 15'-0".
 Completed holes 2043, 2044 and 2045 to full depth of 20'-0".
 Placed grout pads around holes 1205, 1206 and 1210-1214 again using batched material at the Grouting Engineer's request and approval.
 All work on site continues to be executed under RMP.
 All hole flushing water continues to be pumped into lake.

PLEASE NOTE: QUANTITIES TO DATE HAVE BEEN RECONCILED AND ADJUSTED ACCORDINGLY.

Reviewed: Luigi Narduzzi, EEO

Concurred: Lee McClelland, ECF

IT Corporation Representative

ACT Remedial Representative

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday August 12, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum				100.00%
2	Supply of sleeve-pipes					
a)	15 feet long	each	243	24	143	190
b)	20 feet long	each	75	0	21	21
3	Driving of sleeve-pipes to full depth and capping					
a)	15 feet long	each	197	0	98	98
b)	20 feet long	each	61	0	21	21
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	0	14	14
7	Pumping of trench water into government-supplied tanker trailers	per 1,000 gallons	80	0	0	0
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,633	3,633
10	Supply and installation of grout pads	each	346	0	104	104
1	In situ hydraulic conductivity tests	each	1,000	0	103	103
2	Ingredients for regular portland cement based grout	per pound mixed				
a)	Regular portland cement	pounds	480,000	0	0	0
b)	Bentonite	pounds	18,000	0	0	0
c)	Pozzolane	pounds	98,000	0	0	0
d)	Silica fume	pounds	38,000	0	0	0
e)	Viscosity modifier	pounds	480	0	0	0
f)	Dispensing agent / retarder	pounds	7,200	0	0	0
g)	Type "F" fly ash	pounds	60,000	0	0	0
3	Injection of regular portland cement based grout	per gallon injected	97,200	0	0	0
4	Ingredients for ultrafine cement based grout	per pound mixed				
a)	Ultrafine cement	pounds	34,800	0	0	0
b)	Bentonite	pounds	1,320	0	0	0
c)	Silica fume	pounds	3,720	0	0	0
d)	Viscosity modifier	pounds	42	0	0	0
e)	Dispensing agent (non-retarding)	pounds	240	0	0	0
f)	Dispensing agent / retarder	pounds	300	0	0	0
5	Injection of ultrafine cement based grout	per gallon injected	10,800	0	0	0
5	Supply of acrylamide (includes all ingredients)	per pound of monomer related	37,800	0	0	0

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday August 12, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CM-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
a)	Crew for installing pipes	per crew hour	100	8.00	20.25	28.25
b)	Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	8.00	6.25	14.25

COMMENTS

All operations placed on standby by MK-F Health Physics personnel due to rain.

Reviewed: Luigi Nardone, EEO

Concur: Lee McGuire, MK-F

ACT Rambo Representative

IT Corporation Representative

120-4 25 L

120-6 25 L

120-5 25 L

120-4 25 L

120-3 25 L

120-2 50 L

120-1 25 L

1

CASE

0 5 10

AUG / 09₃₀ / 96

40

50

160

2000
2001

Aug 9/96

25

11

CASE GRANT AUG. 07/96

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

Pg 6
Aug 9/96

DAILY GROUTING REPORT
AUGUST 13, 1996

1. Activities:

Driving sleeve pipes in Trench II:

Number of sleeve-pipes successfully driven to refusal: 2
Number of pipes not driven to full depth : 0
Number of well pipes driven to full depth: 2

Pipes driven: 20.. and 20..

Water testing: none

Casing grouting: none

Placing concrete pads:

The contractor placed some of his extra grout around the "top-hats" at approximately 12 locations in trench II. These were holes intersecting the concrete pads. The contractor backfilled the zone around the pipes first with coarse and fine granular soils before pouring waste grout (to clean out plugged packers).

Grouting: A revised grouting plan was developed (appendix 1 to yesterday's daily report). Only the first pass in the middle zones of pipes 1211 and 1210 were grouted. The contractor placed slightly less than 6 000 litres of regular cement based suspension grouts. (with reference to appendix b).

2. Comments:

- 2.1 Driving of the pipes: The last few pipes were driven on trench II. The contractor moved his equipment to trench IV and started laying out the holes.
- 2.2 The grouting of the middle zones in #2011 and # 2010 indicated a void-filling mode throughout the operation. A number of shortcomings and problems became apparent during this second grouting day:
- only one high shear mixer on site, which has trouble mixing the grouts with a viscosity over 65 seconds
 - inability to perform secondary grouting when required by the Engineer (before curing of the grout placed during the first grouting stage) as required by the specifications.
 - clogging of the packer on a continuous basis; This frustrated the contractor and he did not even finish placing the theoretical volume in the central zone of # 2011 & #2014.

The contractor blamed the formulations for his problems. He also had the by-pass line clog up several times and informed us he was going to replace it with a line with smaller diameter.

- We expressed to the contractor that his by-pass line is kept under very high pressure, in order to have the grout race through the lines back to the pump. The lines to the holes tend to clog at the ball-valves, because of the high pressure gradient over the valves. As a result, the flow was very often interrupted and lumps of grout subjected to pressure filtration moved to the packer, which has lines which are only 7-8 mm in diameter.
- The grouting operation was interrupted several times because the contractor ran out of grout, or one or both packers became plugged. The major deficiency of the present operation is:

* inability to produce a continuous and engineered grouting program:

- inability to perform second or third stage grouting when notified, before the grout from the previous grout stage has cured
- requirement to have three qualified crew leaders for the grouting operation. Only 2 are on site. There is no experienced person at the mixing plant.
- inability to perform the required types of grouting in the sequence that it is needed to meet the standards of a professionally executed grouting program (whether it is grouting to create confinement or to perform a secondary pass grouting before grout has cured, or to advance the grout-front to contain the water-flow. The inability to perform the above contract requirements are related to a lack of skilled crew-leaders and colloidal mixing equipment.
- the lack of continuity in the operation allows the highly thixotropic grout to stiffen (increase in yield stress), making it very difficult to make it move again once the grouting operation is "on again". The grouts with high solids contents are very difficult to remobilize. According to Lombardi, the pressure required to move a grout through a flow-channel with diameter $2r$ is $2CL/r$ (with C : cohesion of the grout, L the length of the flow-channel).

* The inability to check amenability of the formation for the various grout formulations was also a problem. It is unacceptable that we are not able to perform a properly engineered grouting program, that can be verified and steered, all because there is a stupid by-pass.

* It is possible that the water-tests are all meaningless because the impact of the

Appendix 1:

Grouting program for tuesday 13 August 1996

Grouting of the most downstream area
(downstream of trench I)

Grouting through the following sleeve pipes:

#1213; #1212; #1210; #1214; #1206; #1211;

Zones in sleeve pipes:

zone A : bottom zone - sleeves 1 & 2
zone B : middle zone - sleeves 3 & 4 & 5
zone C : top zone - sleeves 6 & 7 (all 5 pipes except
1210)
- sleeves 6, 7 & 8 (1210)

Theoretical volume:

The zone to be grouted is approximately 26 m² (surface area).
The thickness of the zone to be grouted is approximately 3.3 m
thick. The theoretical volume of grout is therefore approximately
35.5 cubic metres.

Sequence of operations:

1. Inject middle zones in sleeve pipes 1213 and 1212 with
threefold double packer.
Start with formulation W (regular cement based grout)
assess amenability, apparent Lugeon value and reduction rates.
Gradually step up solids content, reducing the W/C ratio from
2 to 1.25 during the injection of the first 2 cubic metres.
Total volume to be injected during the first pass in the
first middle zones (3 pipes) : 6 cubic metres.
This amount is sufficient to create slightly overlapping
grout-cylinders in this zone (4ft spread - spacing 7 ft -
overlap 1 ft)
Changes to be made to increase solids content and viscosity,
pending on the response of the formation.
2. Place 6 cubic metres in the middle zones in holes 1210 & 1211
Follow the same type of procedures, but adjustments to be
made, based on what was learned during the grouting of the
first 6 cubic metres.
3. Execute the grouting (first pass) in the upper zone of holes

1213 & 1212. Inject 4 cubic metres of medium viscosity stable
regular cement based grout

4. Execute second pass grouting in the middle zones in holes
1213 & 1212. Estimated take: 2-3 cubic metres.
5. Perform first pass grouting in upper zones of pipes 1211 &
1210 : estimated quantity: 4 cubic metres
6. Execute second pass in the middle zones in holes 1211 & 1210
Estimated take: 2 - 3 cubic metres
7. Execute second pass in upper zones of 1213 & 1212, 1210, 1211,
Estimated quantities: 2 - 3 cubic metres
8. Execute the grouting of the bottom sections in the 6 holes.
Use low viscosity regular cement based suspension grout.
Gradually increase viscosity until refusal is obtained
9. Grout all 4 pipes to refusal via single packer located 5 ft
below the grout-pads. Wash out all pipes

During the entire grouting operation, assessment of the reduction
rates has to be made

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Tuesday August 13, 1996

Grout Ingredient	Mix W'	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	170.00	170.00	146.00	120.00	106.00	86.00
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	10.00	5.00	5.00	5.00	5.00	5.00
Pumice (Kg)	12.00	12.00	12.00	12.00	12.00	18.00
Ligno Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Total Batch Weight (Kg)	282.17	277.17	253.17	227.17	213.17	199.17
S.G. of Batch (KG/L)	1.21	1.28	1.34	1.36	1.40	1.53
Yield per Batch (L)	233.20	216.54	188.93	167.03	152.28	130.17
Total Batches	1.00	4.50	1.50	1.50	3.00	31.00
Total Volume (L)	233.20	974.41	283.39	251	457	4,035

Ingredients Batched

Bentonite	153.00	Kg =	337	Lbs
Silica Fume	217.50	Kg =	479	Lbs
Pumice	696.00	Kg =	1,531	Lbs
Ligno Sulphonate	51.00	Kg =	112	Lbs
Cement Type 3	3,624.40	Kg =	7,974	Lbs
Welan Gum	3.66	Kg =	8	Lbs

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Tuesday August 13, 1996

Total Grout Volume Injected Today

Recorder Volume:	6,237	L =	1,650	Gallons
Actual Volume:	6,234	L =	1,649	Gallons
Total Grout Injected:	6,234	L =	1,649	Gallons

Holes Injected

Hole	1212	3,200	L =	847	Gallons
Hole	1213	3,037	L =	803	Gallons

Total Recorded Volume: 6,237 L = 1,650 Gallons

 ACT Rembco Representative

QUANTITY RECONCILIATION: TUESDAY AUGUST 13, 1996													
MIX	MIXES MADE	H ₂ O (KG)	BENT. (KG)	SILICA FUME (KG)	PUMICE (KG)	RETARDER (KG)	FLY ASH (KG)	WELAN GUM (KG)	CEMENT TYPE III (KG)	TOTAL INGRED. (KG)	S.G.	MIX YIELD (KG)	TOTAL VOLUME (LITERS)
W'	1	170	3.6	10	12	1.2	0	0.086	85.28	282	1.21	233	233
W	4.5	170	3.6	5	12	1.2	0	0.086	85.28	277	1.28	217	974
V	1.5	146	3.6	5	12	1.2	0	0.086	85.28	253	1.34	189	283
X	1.5	120	3.6	5	12	1.2	0	0.086	85.28	227	1.36	167	251
E	3	106	3.6	5	12	1.2	0	0.086	85.28	213	1.4	152	457
F	31	86	3.6	5	18	1.2	0	0.086	85.28	199	1.53	130	4035
F'	0	86	2.4	5	18	1.2	0	0.086	85.28	198	1.54	129	0
TOTALS 42.5			153	217.5	696	51.0	0	3.66	3624	9064			6234
TOTALS (LBS.)			337	479	1531	112	0	8	7974				
TOTALS TO DATE (LBS.)			337	479	1531	112	0	8	7974				
RECORDER VOLUME (LITERS)													6100
NET DIFFERENCE (LITE)													134
VALUE FOR PAYMENT (LITERS)													6234
VOLUME FOR PAYMENT TYPE III (GAL.)													1647
TOTAL VOLUME TYPE III INJECTED (GAL.)													1647
TOTAL VOLUME TYPE III INJECTED TO DATE (GAL.)													1647
TOTAL													6237

JDL
8/22/96

ACT REMBCO JOINT VENTURE
Omni Way 4 Seeps & 8 Removal Action Project
Daily Work Record For
Tuesday August 13, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity
1	Mobilization	lump sum				100.00%
2	Supply of waste-pipes	each	245	75	11	169
	a) 15 feet long					
	b) 20 feet long					
3	Driving of waste-pipes to full depth and capping	each	197	12	96	110
	a) 15 feet long					
	b) 20 feet long					
4	Driving of waste-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	1	14	15
7	Pumping of branch water into government-supplied barrel or tanks	per 1,000 gallons	60	0	0	0
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon	11,700	0	3,833	3,833
10	Supply and installation of grout pads	each	346	0	104	104
11	Install hydraulic conductivity tests	each	1,000	14	103	117
12	Ingradients for regular portland cement based grout	per pound				
	a) Regular portland cement	pounds	490,000	7,992	0	7,992
	b) Barite	pounds	16,000	307	0	307
	c) Pozzolans	pounds	96,000	1,535	0	1,535
	d) Slacks	pounds	36,000	490	0	490
	e) Viscoelastic modifier	pounds	490	8	0	8
	f) Dispensing agent / retarder	pounds	7,200	113	0	113
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Ingradients for regular portland cement based grout	per gallon	97,200	1,050	0	1,050
	a) Ingradients for lithium cement based grout	per pound				
	b) Barite	pounds	34,800	1,330	0	1,330
	c) Slacks	pounds	3,720	42	0	42
	d) Viscoelastic modifier	pounds	240	0	0	0
	e) Dispensing agent / retarder	pounds	240	0	0	0
	f) Dispensing agent / retarder	pounds	300	0	0	0
15	Injection of lithium cement based grout	per gallon	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer used	37,800	0	0	0

COMMENTS

Driving waste-pipes in Trench 2.
15'-0" long waste-pipes driven to full depth: 2005, 2009, 2011-2014, 2017, 2018-2021, 2025, & 2027.
20'-0" long waste-pipes driven to full depth: 2010, 2015, 2016, 2018, 2019, 2022-2024, 2028-2030, & 2032.
10'-0" wells driven to full depth W2026.
Hydraulic conductivity testing in Trench 1. Testing in sleeve-pipes 1205, 1206, & 1210-1214.
Portland cement grouting bulkhead in sleeve-pipes 1212 & 1213. *First pass*

ACT REMBCO JOINT VENTURE
Omni Way 4 Seeps & 8 Removal Action Project
Daily Work Record For
Tuesday August 13, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0
	injected					
18	Two person labor crew for CMI-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for: a) Crew for installing pipes b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	28.25	28.25
					14.25	14.25

Contract: Lee McCauley, MCF
Reviewed: Luigi Hernandez, EEO

ACT REMBCO Representative

IT Corporation Representative

1206 -

9:00 AM

Aug 13 / 96

Pg 2

1205-1

8:56 AM

1214-1

8:52 AM

~~1214~~ 1210-1

8:43 AM

1260 - 9:28 AM

Aug 13/96

P33

1213 2,3,4 9:10 AM

1212-1

= 1211-1 7:00 AM

pg 5

9:50 AM

118

9:45 AM

2.0000	-1.2000	-0.4000	Aug 13/96
			Pg 6

1212-4510 BLUE

1213-3745 RED

GROUTING : AUG 13/96

13

[illegible]

DAILY GROUTING REPORT
AUGUST 14, 1996

Report Wednesday 13 August 1996

=====

1. Activities:

Driving sleeve pipes in Trench II:

Number of sleeve-pipes successfully driven to refusal: 2

Number of pipes not driven to full depth : 0

Number of well pipes driven to full depth: 2

Pipes driven: 20.. and 20..

Water testing: none

Casing grouting: none

Placing concrete pads:

The contractor placed some of his extra grout around the "top-hats" at approximately 12 locations in trench II. These were holes intersecting the concrete pads. The contractor backfilled the zone around the pipes first with coarse and fine granular soils before pouring waste grout (to clean out plugged packers).

Grouting: A revised grouting plan was developed (appendix 1 to yesterday's daily report). Only the first pass in the middle zones of pipes 1211 and 1210 were grouted. The contractor placed slightly less than 6 000 litres of regular cement based suspension grouts. (with reference to appendix b).

2. Comments:

- 2.1 Driving of the pipes: The last few pipes were driven on trench II. The contractor moved his equipment to trench IV and started laying out the holes.
- 2.2 The grouting of the middle zones in #2011 and # 2010 indicated a void-filling mode throughout the operation. A number of shortcomings and problems became apparent during this second grouting day:
 - only one high shear mixer on site, which has trouble mixing the grouts with a viscosity over 65 seconds

... the engineer before placing it in the grout lines during the first grouting stage! as required by the specifications.

- clogging of the packer on a continuous basis; This frustrated the contractor and he did not even finish placing the theoretical volume in the central zone of # 2011 & #2014. The contractor blamed the formulations for his problems. He also had the by-pass line clog up several times and informed us he was going to replace it with a line with smaller diameter.
- We expressed to the contractor that his by-pass line is kept under very high pressure, in order to have the grout race through the lines back to the pump. The lines to the holes tend to clog at the ball-valves, because of the high pressure gradient over the valves. As a result, the flow was very often interrupted and lumps of grout subjected to pressure filtration moved to the packer, which has lines which are only 7-8 mm in diameter.
- The grouting operation was interrupted several times because the contractor ran out of grout, or one or both packers became plugged. The major deficiency of the present operation is:
 - * inability to produce a continuous and engineered grouting program:
 - inability to perform second or third stage grouting when notified, before the grout from the previous grout stage has cured
 - requirement to have three qualified crew leaders for the grouting operation. Only 2 are on site. There is no experienced person at the mixing plant.
 - inability to perform the required types of grouting in the sequence that it is needed to meet the standards of a professionally executed grouting program (whether it is grouting to create confinement or to perform a secondary pass grouting before

grout has cured, or to advance the grout-front to contain the water-flow. The inability to perform the above contract requirements are related to a lack of skilled crew-leaders and colloidal mixing equipment.

- the lack of continuity in the operation allows the highly anisotropic grout to stiffen (increase in yield stress), making it very difficult to make it move again once the grouting operation is "on again". The grouts with high solids contents are very difficult to remobilize. According to Lombardi, the pressure required to move a grout through a flow-channel with diameter $2r$ is $2CL/r$ (with C: cohesion of the grout, L the length of the flow-channel).

- * The inability to check amenability of the formation for the various grout formulations was also a problem. It is unacceptable that we are not able to perform a properly engineered grouting program, that can be verified and steered, all because there is a stupid by-pass.

- * It is possible that the water-tests are all meaningless because the impact of the permeability of the formation is negligible in comparison to the pressures required to race the grout through the by-pass line.

Grouting Record Sheet for AUGUST 14, 1996

Hole/zone	Time	Flow (l/min) 1211 / 1210	Gage Pres. (psi)	Comments/Remarks
11 - 4,5,6	08:21	13.7	10.4	BRING ON LINE (STARTING WITH W-)
10 - 5,6,7	08:23	11.6	8.9	BRING ON LINE MIX
	08:28	12.6 / 11.0	9.6 / 10.2	[W-MIX 38 sec MARSH] 1.3 1.22
	08:34	12.7 / 8.8	10.2 / 10.6	6" W MIXES MADE (1.0 sec)
	08:38	12.9 / 13.0	12.5 / 18.5	SWITCH TO X MIX (INCREASED GRIND)
	08:43	16.0 / 17.6	23.6 / 24.1	[X-MIX - 42 TO 43 second MARSH] 1.3 1.22
	08:51	16.7 / 18.2	16.7 / 23.2	
	08:55	13.6 / 14.3	12.5 / 16.3	STILL VOID FILLING MODE
	08:57	14.4 / 14.8	15.3 / 19.5	7" X MIXES MADE
	09:02	14.6 / 14.9	15.5 / 19.8	SWITCH TO E-MIX (08:58)
	09:03			RAN OUT OF MIX
	09:08	14.0 / 11.3	16.8 / 13.0	BACK ON WITH E-MIX
	09:11	15.0 / 14.5	22.2 / 29.7	E-MIX → 56 second MARSH 1.3 1.45
	09:15	13.9 / 16.6	24.7 / 35.9	
	09:18	15.0 / 15.0	29.2 / 30.1	600 1210 BLUE, 640 RED 1211
	09:30	14.9 / 16.3	32.7 / 31.1	8" E-MIXES SO FAR
	09:41	2 / 14	90 / 29	CHECK 1211 FOR PLUG
RW66CD	09:44	0.1 / 33.8	55.6 / 60	10" E MIXES MADE, SWITCH TO F' MIX
ONLY	09:46	0.1 / 34	17 / 57.6	1211 STILL OFF, 1210 IS ON
	09:50	8. / 37	120 / 44	TRY 1211 AGAIN
1211	09:53	0.1 / 23	77 / 43	
	09:57			RAN OUT OF MIX
	10:00	0.1 / 23.8	136 / 62	RE-START. 1211 STILL PLUGGED, KEYS
	10:05			ON PLUGGING, PUT SYSTEM ON BY-PASS
-START	10:16	31.7 / 26	90 / 67	RESTART
	10:17	2.2 / 31	55 / 47	1211 STILL APPEARS PLUGGED.
10 ONLY	10:21	0.1 / 31	83 / 65	PROBLEMS WITH THE COLLOIDAL MIXER. NOT MIXING PROPERLY.
	10:39	- / 18.4	- / 42.6	
	10:40			1211 = 1147 LITRES

1210 = 2018 LITRES

Grouting Record Sheet for AUGUST 14, 1996

Hole/zone	Time	Flow (l/min)	Gage Pres (psi)	Comments/Remarks
1211 - 4,5,6	11:11	0.1 / 0.1	33 / 17	RAN OUT OF GROUT
1210 - 5,6,7	11:14	0.1 / 12.6	- / 33.5	RESTART
	11:27	- / 23.7	- / 55.8	STILL ON F' MIX
	11:41	/ 21	/ 50	HOLE 1211 @ 2,700 LITRES.
	11:47	11 / 20.7	/ 45.7	RE-TRY 1211 IMMEDIATELY PLUGS UP.
1210 OFF	11:55	/ 0	/ 0	STOP ON 1210 - VOLUME 3029 L
1211 ON	11:58	13 / OFF	49 / OFF	1211
	12:00	STOP		RE-CIRCULATE GROUT IN LINE.
				1211 @ 1632 LITRES
1211 / 4,5,6	12:48			RE-START MIXING
	12:59	19.4 / OFF	64 / OFF	START PUMPING ON 1211 AGAIN
	13:04	19.7 / OFF	62 / OFF	
	13:08	24 / OFF	68 / OFF	STILL ON F' MIX - 1.5T 1.6
	13:10	27 / OFF	85 / OFF	
	13:25	0.9 / OFF	/ OFF	RAN OUT OF MIX
	13:42	34 / OFF	108 / OFF	PLUGGED PACKER LIKELY PARTIAL.
	13:43	25 / OFF	69 / OFF	
	13:50	0.1 / OFF	32 / OFF	PACKER PLUGGED
	13:59	20 / OFF	65 / OFF	BACK ON-LINE
	14:04	0.1 / OFF	35 / OFF	PACKER PLUGGED AGAIN
	14:13	20 / OFF	59 / OFF	RE-START 31 F' MIXES SO FAR
	14:15	0.1 / OFF	34.7 / OFF	1211 @ 2688 LITRES, PACKER PLUGGED
	14:48	25	48	PUMP OUT BATCH INTO PADS
	14:54	22	46.8	" " " " "
	14:56	18.7	45.6	" " " " "
				USED 900 LITRES FOR PAD GROUT

**ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Wednesday August 14, 1996

Grout Ingredient	Mix F	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	88.00	170.00	148.00	120.00	106.00	86.00
Bentonite (Kg)	2.40	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00
Pumice (Kg)	18.00	12.00	12.00	12.00	12.00	18.00
Ligno Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Total Batch Weight (Kg)	197.97	277.17	253.17	227.17	213.17	199.17
G. of Batch (KG/L)	1.54	1.28	1.34	1.38	1.45	1.53
Yield per Batch (L)	128.55	216.54	188.93	164.61	147.01	130.17
Total Batches	31.00	3.00	0.00	3.50	10.00	0.00
Total Volume (L)	3,985.03	649.61	0.00	576	1,470	0

Ingredients Batched

Bentonite	133.80	Kg =	294	Lbs
Silica Fume	237.50	Kg =	523	Lbs
Pumice	758.00	Kg =	1,663	Lbs
Ligno Sulphonate	57.00	Kg =	125	Lbs
Cement Type 3	4,050.80	Kg =	8,912	Lbs
Welan Gum	4.09	Kg =	9	Lbs

**ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Wednesday August 14, 1996

Total Grout Volume Injected Today

Recorder Volume:	5,798	L =	1,534	Gallons
Actual Volume:	6,681	L =	1,767	Gallons
Total Grout Injected:	6,681	L =	1,767	Gallons

Holes Injected

Hole	1210	2,688	L =	711	Gallons
Hole	1211	3,110	L =	823	Gallons

Total Recorded Volume:	5,798	L =	1,534	Gallons
------------------------	-------	-----	-------	---------

ACT Rembco Representative

[illegible]

.. 207
8/22/96

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday August 14, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum				100.00%
2	Supply of sleeve-pipes					
	a) 15 feet long	each	245	50	160	219
	b) 20 feet long	each	75	1	32	33
3	Driving of sleeve-pipes to full depth and capping					
	a) 15 feet long	each	197	1	110	111
	b) 20 feet long	each	61	1	32	33
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	0	15	15
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0	0	0
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,633	3,633
10	Supply and installation of grout pads	each	348	23	104	127
11	In situ hydraulic conductivity tests	each	1,000	0	117	117
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	5,932	7,992	16,924
	b) Bentonite	pounds	18,000	295	337	632
	c) Pozzolone	pounds	96,000	1,667	1,535	3,202
	d) Silica fume	pounds	36,000	524	480	1,004
	e) Viscosity modifier	pounds	480	0	8	17
	f) Dispersing agent / retarder	pounds	7,200	126	113	239
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	97,200	1,534	1,650	3,184
14	Ingredients for ultrafine cement based grout	per pound mixed				
	a) Ultrafine cement	pounds	34,800	0	0	0
	b) Bentonite	pounds	1,320	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	0

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday August 14, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CM-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
	b) Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Driving sleeve-pipes in Trench 2.

15'-0" long sleeve-pipes driven to full depth: 2031

20'-0" long sleeve-pipes driven to full depth: 2033

Portland cement grouting bulkhead in sleeve-pipes 1210 & 1211 first pass.

All sleeve-pipes and wells have been driven in Trenches 1 & 2. Sleeve-pipe driving operations setup for Trenches 3 & 4.

Reviewed: Luigi Nardoni, ECO

Concur: Lee McCusick, MK-F

IT Corporation Representative

slow pump down
to test valves

131

Aug 14, 196

SEE 1 P
PICK-UP FLOW
PICK-UP FLOW

PICK-UP FLOW
X-WIRE - 43 seconds
PICK-UP FLOW

WATER
SCHEMATIC
CONTROL

switch 6 X, 10 X

2.0000

1.2000

0.4000

0.4000

VOID

VOID

FILLING
TEND.

FILLING
TEND.

2. ADVANCED

CONSTRUCTION TECHNIQUES

W-MIX 38

seconds

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

2.0000

1.2000

0.4000

0.4000

1210 BLUE

1211

1210

BLUE

TUES / AUG 14 / 96

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

1210

1210

BLUE

Aug 14/86

Pg 3

1210 STILL S

VOID FILLING
MODE

4

5

1210000
17CH

STILL PLUGGED

1210 - ONLY

RE-START

1210000
17CH

TO SYSTEM ON 20 PR TO 30
FOR SYSTEM TO SCREEN OUT
PARTICLES

1210000
17CH

ALL KEPT
FOR

0.4000 0.4000 0.4000

0.4000 0.4000 0.4000

0.4000 0.4000 0.4000

12

11

Aug 14 / 96

Pg 4

[illegible]

DAILY GROUTING REPORT
AUGUST 15, 1996

Report thursday 15 August 1996

=====

1. Activities:

Driving sleeve pipes in Trench IV:

No pipes have been driven, because there were 2 operators who did not show up.

Water testing: none

Casing grouting: none

Placing concrete pads: none

Grouting: Only some (incomplete) second pass grouting in the middle zones of pipes 1211 and 1210 were grouted. The contractor placed approximately 2000 liters of stable cement based suspension grout in the aforementioned zones, but suspended the operation in total frustration, because the packer continued to plug.

2. Comments:

2.1 Driving of the pipes:

No comments: nothing happened.

Gabe Martin appeared to be frustrated that his technicians did not even have the courtesy to call him that they were not showing up.

2.2 The second pass grouting of the middle zones in #2011 and # 2010 could not be assessed, because the operation was conducted in an erratic and amateurish fashion. The pressure in the "loop-line" was too high hence the flow of the grout going into each individual hole could not be controlled and fluctuated between zero and 40 litres per minute.

The grout mix started with the low viscosity regular cement based suspension grout for the first 1600 litres. We were grouting the medium low viscosity Y mix when the contractor - in total frustration - aborted the operation and refused to continue until the problems would be sorted out.

Even more shortcomings and problems became apparent during this third grouting day:

- inability to bring grout-zones to a proper refusal and simply aborting the operation is simply unacceptable.

Grouting Record Sheet for THURS. AUG. 15, 2012

Hole/zone	Time	RED Flow (l/min) 1211 / 1210	BLUE Gage Pres (psi) 1211 / 1210	Comments/Remarks
1210-5,6,7	13:30	START MIXING		SECOND STAGE GROUTING OF HOLES 1210 & 1211
1211-4,5,6				GROUTED YESTERDAY. START OFF WITH W-MIX: LOW
	13:36	0.1 / 1.2	37 / 44	VISCOSITY. START PUMPING. SOMETHING
				W-MIX 41 SEC MARSH, 1.27 m/s s.c.
	13:43	20 / 16	55 / 44	BACK ON LINE
	13:45	10 / 18	47 / 58	ADJUSTING FLOWS
	13:47	14 / 22	52 / 50	
	13:48	STOP PUMPING FOR < 1 MINUTE		CHECK PACKERS
	13:46:45	30 / 0.3	66 / PLUGGED	BACK-ON. BLUE (1210) IS PLUGGED
	13:50	BACK OFF - CLOSED BY FIELD PERSONNEL		
	14:05	RE-TRY; SHUT BACK DOWN		
1210	14:09	0.29 / 0.25	70 / 63	RE-START 1210 IS CLEARED
	14:10	0.28 / 0.25	65 / 63	
	14:12	0 / 8	95	1210 IS PLUGGING UP AGAIN.
	14:13	0	141	1210 IS PLUGGED AGAIN
1211	14:15	10-17 / 0	53 / 0	1211 IS CLEAR
	14:16	20 / 0	57.8 / 0	1211 = 170 LITRES, STILL INJECTING W-MIX
	14:20	21 / 0	59 / 0	
	14:24	20 / 0	61 / 0	
	14:25	16 / 25		
	14:25:15	16.9 / 0.1	57 / 7	RE-ATTEMPT 1210. STILL PLUGGED
	14:28	1.0 / 48		
1211 & 1210 BOTH	14:29	16.2 / 18.7	55 / 44	BOTH ON LINE
BACK ON-LINE	14:35	6.19 / 9-18	81 / 53	
1211 PLUGGED	14:37:33	1.0 / 13	80 / 54	1211 PLUGGED AGAIN? YES
1210 ON-LINE ONLY	14:42	0.1 / 21.6	76.7 / 57	GAGE SHOWED ME WHAT LOOKED LIKE HYDRATED CEMENT COLLECTED
	14:46	0.1 / 21.9	77.4 / 60	FROM SCREEN AT AGITATION TANK.
	14:48	0.1 / 26.0	62.9	
	14:48:40	9.5 / 28	118 / 69	RE-TRY 1211
	14:51	12.5	50	
	14:52:41	22	50	
	14:54	32.5	70	

Grouting Record Sheet for THURS. AUG. 15, 2012

Hole/zone	Time	RED Flow (l/min) 1211 / 1210	BLUE Gage Pres (psi) 1211 / 1210	Comments/Remarks
1210-5,6,7	14:57	3.6 / 0.3	159 / 176	PACKER IN 1210 APPEARS TO BE PLUGGING UP, 1211 ALSO PLUG
1211-4,5,6	14:59	0.2 / 0.2	43 / 171	1210 = 744 LITRES
	15:06	26 / 10	50 / 81	BACK ON LINE WITH 1210; 11" W MIXES MADE SO FAR.
	15:11	0.1 / 36	81	1210 = 907 LITRES; SWITCH TO "X" MIX
1211 BACK ON	15:14	19 / 24	52 / 50	BOTH HOLES ON LINE NOW
	15:17	16 / 20	53 / 82	
	15:20:35	18 / 0.7	69 / 140	BLUE (1210) IS PLUGGED AGAIN.
	15:23	34 / 0.2	82.6 / 117	
	15:26:20	35.9 / 0.2	83 / -	1210 = 1069 LITRES, 1211 = 912 LITRES
	15:31	35 / 0.1	81 / -	STILL ON X-MIX; MARSH 46 SECONDS; 2.4 / 140
	15:38	0.1 / 0.1	106 / 112	BOTH PLUGGED (STOP CHART FEED)
FLUSH OUT PUMPING SYSTEM.				FLUSH OUT SYSTEM WITH WATER. 10' RETURN LINE
1210	16:01	- / 14	- / 42	8' FEED LINE. 15' 55" READY TO MOCK MIXER BACK ON
	16:02	- / 14.8	- / 42.5	PARTICLES AS LARGE AS 9mm GET THROUGH CURRENT SCREEN
	16:04	- / 13.9	- / 41.8	SYSTEM. GAGE GETS IN TOUCH WITH APPROPRIATE PEOPLE &
	16:05	- / 10.7	- / 46.4	WILL HAVE AN IN LINE FILTER SYSTEM IN THE MORNING.
	16:05:18	- / 0.6	- / 48.3	PLUGGED AGAIN: 1210 = 1139 LITRES
				1211 = 1076 LITRES.
	16:09	- / 32.4	- / 71	
	16:11:30	- / 35.5	- / 73	
	16:12:02	- / 40	- / 80	
	16:16	- / 37	- / 76	
	16:17	- / 46	- / 89	5" X MIXES WERE MADE
	16:18	- / 48	- / 94	
	16:18:11	- / 0.7	- / 22	END OF MIXED GROUT
				1210 = 1,480 LITRES } END OF DAY TOTALS
				1211 = 1,076 LITRES }

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 15, 1996

Grout Ingredient	Mix F	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	86.00	170.00	148.00	120.00	106.00	86.00
Bentonite (Kg)	2.40	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00
Pumice (Kg)	18.00	12.00	12.00	12.00	12.00	18.00
Ligno Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Weilan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Total Batch Weight (Kg)	197.97	277.17	253.17	227.17	213.17	199.17
S.G. of Batch (KG/L)	1.54	1.29	1.34	1.38	1.44	1.53
Yield per Batch (L)	128.55	214.86	188.93	164.61	148.03	130.17
Total Batches	0.00	11.00	0.00	4.00	0.00	0.00
Total Volume (L)	0.00	2,383.43	0.00	658	0	0

Ingredients Batched

Bentonite	54.00	Kg =	119	Lbs
Silica Fume	75.00	Kg =	165	Lbs
Pumice	180.00	Kg =	396	Lbs
Ligno Sulphonate	18.00	Kg =	40	Lbs
Cement Type 3	1,279.20	Kg =	2,814	Lbs
Weilan Gum	1.29	Kg =	3	Lbs

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 15, 1996

Total Grout Volume Injected Today

Recorder Volume:	2,556	L =	676	Gallons
Actual Volume:	3,022	L =	799	Gallons
Total Grout Injected:	3,022	L =	799	Gallons

Holes Injected

Hole	1210	1,480	L =	392	Gallons
Hole	1211	1,076	L =	285	Gallons

Total Recorded Volume: 2,556 L = 676 Gallons

 ACT Rembco Representative

QUANTITY RECONCILIATION: THURSDAY AUGUST 15, 1996											
MIX	MIXES MADE	H2O (KG)	BENT. (KG)	SILICA FUME (KG)	PUMICE (KG)	RETARDER (KG)	FLY ASH (KG)	WELAN GUM (KG)	CEMENT TYPE III (KG)	TOTAL INGRED. (KG)	S.G.
W	0	170	3.6	10	12	1.2	0	0.086	85.28	282	1.21
W	11	170	3.6	5	12	1.2	0	0.086	85.28	277	1.27
V	0	146	3.6	5	12	1.2	0	0.086	85.28	253	1.34
X	4	120	3.6	5	12	1.2	0	0.086	85.28	227	1.4
E	0	106	3.6	5	12	1.2	0	0.086	85.28	213	1.45
F	0	86	3.6	5	18	1.2	0	0.086	85.28	199	1.53
F	0	86	2.4	5	18	1.2	0	0.086	85.28	198	1.54
TOTALS	15		54	75	180	18.0	0	1.29	1279	3957	
TOTALS (LBS.)			119	165	396	40	0	3	2814		
TOT PREV. SHIFT (LBS.)			631	1002	3194	237	0	17	16886		
TOTALS TO DATE (LBS.)			750	1167	3590	277	0	20	19700		
RECORDER VOLUME (LITER)											2556
NET DIFFERENCE (LITERS)											494
HOLES GROUTED:											3050
SLEEVES GROUTED DURING:											806
HOLE NO.	FIRST STAGE	SEC. STAGE	THIRD STAGE	GROUT VOL (L)							
1210		5,6,7		1480							
1211		4,5,6		1076							
				0							
				0							
TOTAL											2556
VOLUME FOR PAYMENT TYPE III (GAL)											806
TOTAL VOLUME TYPE III INJECTED (GAL)											806
TOT VOL TYPE III INJECT TO DATE INCL PAD GROUT (GAL)											4218
CUM. TOTAL VOLUME TYPE III FOR PAY (GAL)											3980

JDL
8/22/96

ACT REMBCO JOINT VENTURE
Orni Way 4 Seeps & 6 Removal Action Project
Daily Work Record For
Thursday August 15, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity To Date	Previous Quantity To Date	Total Quantity To Date
1	Location	lump sum				100.00%
2	Supply of seepage pipes	each	243	75	0	219
	a) 15 feet long					
	b) 20 feet long					
3	Driving of seepage pipes to full depth and capping	each	187	0	0	187
	a) 15 feet long					
	b) 20 feet long					
4	Driving of seepage pipes & observation wells to partial depth	each	60	0	0	60
5	Supply of observation wells	each	35	0	0	35
6	Driving of observation wells to full depth and capping	each	28	0	0	28
7	Pumping of brackish water into government-supplied tanks or tanks	per 1,000 gallons	80	0	0	80
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	100
9	Supply and injection of casing grout	per gallon	11,700	0	0	11,700
	mixed					
10	Supply and installation of grout pads	each	346	0	0	346
11	Install hydraulic conductivity tests	each	1,000	44	0	1,044
12	Ingredients for regular portland cement based grout	per pound				
	a) Regular portland cement	pounds	480,000	2,821	0	482,821
	b) Portland	pounds	18,000	119	0	18,119
	c) Pozzolona	pounds	98,000	397	0	98,397
	d) Silica fume	pounds	36,000	106	0	36,106
	e) Viscoelastic modifier	pounds	400	3	0	403
	f) Dispersing agent / retarder	pounds	7,200	40	0	7,240
	g) Type "F" fly ash	pounds	60,000	0	0	60,000
13	Ingredients for regular portland cement based grout	per gallon	87,200	800	0	88,000
	mixed					
14	Ingredients for urethane cement based grout	per pound				
	a) Urethane cement	pounds	34,800	0	0	34,800
	b) Benzocaine	pounds	1,320	0	0	1,320
	c) Silica fume	pounds	3,720	0	0	3,720
	d) Viscoelastic modifier	pounds	42	0	0	42
	e) Dispersing agent / retarder	pounds	240	0	0	240
	f) Dispersing agent / retarder	pounds	300	0	0	300
15	Injection of urethane cement based grout	per gallon	10,800	0	0	10,800
16	Supply of seepage pipes (includes all ingredients)	per pound of seepage material	37,800	0	0	37,800

COMMENTS

Hydraulic conductivity testing on Trench 1 in seepage pipes: 1017-1028, 1030-1033, & 1035-1038.
Portland cement grouting installed in seepage pipes 1210 & 1211, second pass.

ACT REMBCO JOINT VENTURE
Orni Way 4 Seeps & 6 Removal Action Project
Daily Work Record For
Thursday August 15, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	30,000
	mixed					
18	Two person labor crew for CM-directed work	per crew hour	100	0	0	100
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "C" work	per crew day	30	0	0	30
20	Standby Time - Equipment and Labor for					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	128.25
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	14.25	114.25

1017-1 9:41 AM AUG 15/96

Pg 1

1017-2

9:39 AM

1018-2 9:35 AM

~~1018-1~~

1017-1

9:23 AM

WATER TESTING AUGUST 15/96

AUG 15/96

Pg 2

1021-1 9:50 AM

1027-4 9:48 AM

1020-1 9:46 AM

1017-3 9:43 AM

AUG 15/96			
-2.0000	3	-1.2000	-0.4000
Pg. 6			
0.4000			

1018-7 10:28 AM

2.0000 10 20 30 40 50 60

1030-1 10:26 AM

2.0000 -1.2000 -0.4000 0.4000

1018-10 10:24 AM

2.0000 -1.2000 -0.4000 0.4000

11078-1 10:20 AM

0 10 20 30 40 50 60

Pg 8

①: 47 am

0	10	20	30	40	50	60
---	----	----	----	----	----	----

-2.0000
ECH

1035-11

10:44 AM

0000	0000	0000	0000
------	------	------	------

11,2000

-3. *000

0.4000

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1-2000

— 400 —

७. ५३३३

0 033-10

10:40 AM

20

30

40

50

60

	4			
			AUG 15 / 96	
1038-9		11:00 AM	Pg 9

1020-4 11:33 AM AUG 15/96 Pg 10

[illegible]

 				
12/9/58	1000.00				
12/10/58	1000.00				
12/11/58	1000.00				
12/12/58	1000.00				
12/13/58	1000.00				
12/14/58	1000.00				

2.0000
1.2000
-0.4000
0.4000

[illegible][illegible]

The graph illustrates the relationship between the number of hours per week (X-axis) and the number of hours per day (Y-axis). The X-axis ranges from 0 to 60 in increments of 10. The Y-axis ranges from 0 to 60 in increments of 10. A solid line represents the relationship, starting at (0,0) and ending at (60,60). A dashed line represents the relationship, starting at (0,0) and ending at (60,60). The graph shows that the number of hours per day is equal to the number of hours per week.

[illegible]

5-0201 11:55 AM

[illegible]

2.0000	-1-2000	-0-4000	0-4000
--------	---------	---------	--------

1. The first step in the process is to identify the problem or issue that needs to be addressed. This involves gathering information and understanding the context of the situation.

2. Once the problem is identified, the next step is to define the objectives and goals of the project. This helps to clarify what is to be achieved and provides a clear direction for the team.

3. The third step is to develop a plan or strategy to address the problem. This involves breaking down the problem into smaller, manageable tasks and determining the resources needed to complete them.

4. The fourth step is to implement the plan. This involves putting the strategy into action and monitoring progress regularly to ensure that the project is on track.

5. The final step is to evaluate the results of the project. This involves comparing the actual outcomes against the objectives and goals to determine the effectiveness of the intervention.

6. Based on the evaluation, the team can then decide on the next steps, which may include refining the plan, addressing any challenges, or celebrating success.

7. It is important to maintain communication throughout the process, as this helps to ensure that everyone is working towards the same goals and can provide support and feedback as needed.

 

RE-TRY 1210

AUG/15/96
P. 12

WORKING ON CLEARING PLUG IN 1210 PACKER

1211 BACK-ON
2-170 LITERS

1210 IS PLUGGED AGAIN

WORKING ON
CLEARING
PACKERS

PACKER IS PLUGGING UP

1210 UNPLUGGED & BACK ON

CHANNELS 1 & 2

1211-4,5,6

CHANNELS 3 & 4

1210-5,6,7

CHECK

2 PACKERS

BLUE PACKER IS PLUGGED

-2.0000
17CH

-1.2000

-0.4000

0.4000

BACK ON LINE

1 STOP CHART

SOMETHING WRONG WITH THE
RETURN LINE

0.2.0000
17CH

10

-1.2000

20

30

-0.4000

40

50

0.4000

60

1211 RED CH. 1 & 2

1210-BLUE CH. 3 & 4

51211 on 4,5,6

SECOND STAGE GROUTING OF HOLES (1210 on 5,6,7)

THURS AUG 15, 1996

August 5/96

10

Still ~~dry~~ - mix

$R = 912 \text{ V}$
 $R = 1069 \text{ V}$

AUG 15/96

Pg 14

R = 1076 LITRES

R = 1,480 LITRES IN 1210

IN 1211

STOP FOR THE DAY

2.0000

1.2000

0.4000

0.4000

17CH

0

10

20

30

40

50

60

1210 BACK ON LINE

2.0000

1.2000

0.4000

0.4000

17CH

1211 = 1076 LITRES

1210 = 1139 LITRES

2.0000

BACK ON LINE WITH 1210

0.4000

0.4000

17CH

FLUSH OUT RETURN LINE & FEED LINE WITH CLEAN WATER

BOTH PACKERS PLUGGED

PLUG IN

1211

8

7

DAILY GROUTING REPORT
AUGUST 16, 1996

Report Friday 13 August 1996

=====

1. Activities:

Driving sleeve pipes in Trench IV:

Number of sleeve-pipes successfully driven to refusal:

Number of pipes not driven to full depth :

Number of well pipes driven to full depth:

Pipes driven: 4002 thru 4... inclusive + (inclusive)

Sleeve Pipe # 4001 has not been driven because of the presence of overhanging branches (radioactive)

Water testing:

In situ hydraulic conductivity testing: trench # 1 central row using a singlefold double packer.

Values were typically high. As head-losses curve, a curve located between the one established with casing grout and one without casing grout was accepted.

Also water-testing of residual permeability in the first four holes (bulkhead) grouted earlier.

Casing grouting: none

Placing concrete pads : none

Grouting: no grouting performed while sorting out the problems

2. Comments:

2.1 Driving sleeve pipes:

- The driving results were confusing. It is very difficult to delineate trench IV. Based on observations of adjacent trenches it appears that the trenches might be as narrow as 6 feet.

Furthermore, it is possible that the trenches are not very straight. Some pipes might actually be in different trenches.

- The driving depth (before hitting refusal) is less than usual :

- Discussions were held between John Long, Luigi and Alex regarding the location of the trenches. Old reports (installation of old wells) were checked. There is still a lot of confusion, especially since one of the hottest wells on WAG IV, well appears to be 8 feet outside the trench. Decision was made to envelope the zone around this hot well, with a series of 10 grout-pipes located on a grid-system.

- Hole 4001 was not driven because of overhanging (radioactive) branches

- Shortly before lunch time the contractor was instructed to drive the observation wells first, before doing too many of the sleeve pipes near the downstream end. It appears that Observation well 4004 kicked towards the north. It refused at a depth of approximately 9 feet. Observation Well # 406 was moved 7 feet towards the north and all indications are that this pipe was outside the trenches.

2.2 Grouting:

Alex expressed serious concerns that the contractor appears to be understaffed, inadequately equipped and cannot deliver the grout in a continuous fashion as required by the contract documents. There were other aspects of the project in which the contractor did not appear to meet the contract requirements.

Alex stated that the contractor should make major changes to his set-up or be shut down. Alex expressed that the area downstream of the phase I grouting operation (the so called bulkhead zone had not been grouted in accordance with the specifications. Decision was made to make the contractor drive one extra sleeve pipe at no cost to the Owner, should the central zones in pipes 2011 thru 2014 prove to be inaccessible to regular cement based suspension grout. The contract-violation in this regard is: failure to return to a zone to perform secondary grouting within 2 hours after being notified by the Engineer. Decision was made to perform a series of permeability tests to evaluate the secondary permeability values in the central zones in holes 1013, 1012, 1011 and 1014.

The results of the permeability tests in the above holes indicated that most horizons in the middle zone are still wide open. Although 2 of the 12 zones indicate a reduction in hydraulic conductivity not allowing the introduction of regular cement based grout, we decided to give the contractor a break.

Gace Martin with ACT discovered that the type 30 cement contains lumps larger than 1/4 inch. He checked several bags from several batches by sieving the cement powder. After providing the evidence, IT was informed that the cement did no longer meet the specifications (criterion regarding maximum particle size) and was therefore rejected.

We were informed both by Messrs. Cockburn Martin that a new colloidal mixer was to be air-freighted to site before monday, 19 August 1996.

CT RAMBOO JOINT VENTURE
3rd Waq - Seeps 4 & 5 Removal Action Project

Daily Work Record For
Friday August 18, 1995

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Modification	lump sum				100.00%
2	Supply of sleeve-pipes					
	a) 15 feet long	each	245	0	219	219
	b) 20 feet long	each	75	0	33	33
3	Driving of sleeve-pipes to full depth and capping					
	a) 15 feet long	each	107	24	111	135
	b) 20 feet long	each	61	0	33	33
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	6	15	21
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0	0	0
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,633	3,633
10	Supply and installation of grout pads	each	346	0	127	127
11	In situ hydraulic conductivity tests	each	1,000	114	161	275
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	0	18,745	18,745
	b) Bentonite	pounds	18,000	0	751	751
	c) Pozzolone	pounds	98,000	0	3,598	3,598
	d) Silica fume	pounds	36,000	0	1,189	1,189
	e) Viscosity modifier	pounds	480	0	20	20
	f) Dispersing agent / retarder	pounds	7,200	0	279	279
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	3,960	3,960
14	Ingredients for ultrafine cement based grout	per pound mixed				
	a) Ultrafine cement	pounds	34,800	0	0	0
	b) Bentonite	pounds	1,320	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	0

CT RAMBOO JOINT VENTURE
3rd Waq - Seeps 4 & 5 Removal Action Project

Daily Work Record For
Friday August 18, 1995

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CM-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
	b) Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Hydraulic conductivity testing on Trench 1.

Using sleeve-pipes and wells in Trench 4.

Reviewed: Luigi Narduzzi, ECO

Concur: Lee McQuade, MCF

IT Corporation Representative

1022-3	8:43 AM				AUG 16/96
					Pg 1
2.0000

1021-8	9:01 AM	AUG 16/96
		Pg 3

1022-7	8:59 AM	
02.0000	10	-1.2000 30 -0.4000 50 0.6000

1022-7	8:53 AM	
02.0000		-1.2000 -0.4000 0.4000

1022-6	8:55 AM	
02.0000		-1.2000 -0.4000 0.4000

1021-6	8:53 AM	
0	10	20 30 40 50 60

-2.0000 17CH		-1.2000		-0.4000	AUG 16/96	0.4000
					Pg 4	

1024-3 9:09 AM

-2.0000 17CH		-1.2000		-0.4000		0.4000

1023-2 9:07 AM

-2.0000 17CH		-1.2000		-0.4000		0.4000

1024-2 9:05 AM

0 10 20 30 40 50 60

-2.0000 17CH		-1.2000		-0.4000		0.4000

1022-B 9:03 AM

-2.0000 17CH		-1.2000		-0.4000		0.4000

69

AUG 16/96
 Pg 10
 1210-6 10:27 AM PREVIOUS GRANTED ZONE

1210-4 10:24 AM PREVIOUS GRANTED ZONE

1210-5 10:19 AM PREVIOUS GRANTED ZONE

AUG 16/96

Pg 11

211-6

10:38 AM

prev. GRANTED ZONE

0 2.0000 10 -1.2000 30 -0.4000 50 0.6000

210-7

10:34 AM

prev. GRANTED ZONE

2.0000 -1.2000 -0.4000 0.4000

211-5

10:31 AM

prev. GRANTED ZONE

0 2.0000 10 -1.2000 30 -0.4000 50 0.6000

1027-7 11:40 AM

1030-6 11:30 AM

1027-8 11:30 AM

1030-5 11:34 AM

				AUG 16 / 96	
2.0000 19CH		-1.2000		-0.4000 Pg 17	0.4000

1032-7	12:06pm				
2.0000 19CH	10	20	30	40	50
					60
					11
1037-5	12:04pm				
ADVANCED CONSTRUCTION TECHNIQUES					11
2.0000 19CH		-1.2000		-0.4000	0.4000
1032-6	12:02pm				
2.0000 19CH		-1.2000		-0.4000	0.4000
1037-4	12:00pm	20	30	40	50
					60

				AUG 16/96	
				Pg 18	

2.0000 ECH		-1.2000		-0.4000	0.4000
---------------	--	---------	--	---------	--------

1032-7 12:12 PM

2.0000 ECH		-1.2000		-0.4000	0.4000
---------------	--	---------	--	---------	--------

0 1032-8 12:10 PM 20 30 40 50 60

2.0000 ECH		-1.2000		-0.4000	0.4000
---------------	--	---------	--	---------	--------

1032-6 12:08 PM

PAGE 23

1344-6 2:02 PM

1044-8	2:11 PM	AUG 16/96
		Pg 24

Pg 25

					AUG 16 / 96
					Pg 25

1050 - 4 2:17 pm

0	10	20	30	40	50	60
ADVANCED CONSTRUCTION TECHNIQUES						
2.0000		-1.2000		-0.4000		0.4000
1SCH						

1053-2 2:15 pm

2.0000	-1.2000	-0.4000	0.4000
1000			

050-3 2:13 PM

1053-4 ~~2:28 pm~~ 2:29 pm
 AUG 16/96
 Pg 26

1033-6 2:33pm

1050-7 2:35pm

1053-5 2:33pm

1050-6 2:31pm

AUG 16/96

Page 28

1053-8 2:46 pm

1050-9 2:44 pm

1053-7 2:42 pm

1050-8 2:40 pm

1041-1 3:52 pm

1055 6:47 3:46 pm

1040-1 3:43 pm

AUG 16 / 96

Pg 31

1057 445

4:01 PM

0 10 20 30 40 50 60

2.0000
1.0000

-1.2000

-0.4000

0.4000

12

11

1042-1

3:50 PM

2.0000
1.0000

-1.2000

-0.4000

0.4000

1057 243 3:54 PM

0 10 20 30 40 50 60

AUG 16/96

pg 32

1057 10:47 4:00 PM

1042-1 4:00 PM

DAILY GROUTING REPORT
AUGUST 19 & 20, 1996

Report Monday 13 August 1967
=====

1. Activities:

Driving sleeve pipes in Trench IV:

Number of sleeve-pipes successfully driven to refusal: over
20

Number of pipes not driven to full depth : 0
Number of well pipes driven to full depth: all

Pipes driven: 40.. and 40..

Water testing: some rather meaningless water-testing was performed in trench I with the by-pass still wide open. We later learned that, without the by-pass, the head-losses were only a fraction of what they were with the by-pass in place.

Casing grouting: none

Placing concrete pads: none

Grouting:

The middle zones of pipes 1212 and 1213 were grouted for the second time. The contractor placed 3 769 litres of (predominantly) type E mix in pipe #1213 and 3125 litres in pipe 1212.. Pipe 1212 refused. The apparent Lugeon value after grouting 3 hours and 20 minutes in 1213 was still 112 Lugeon.

There is a lot of grouting left to do in this horizon !

Type E mix is a regular cement based suspension grout with a water/powder ratio of approximately 1). (with reference to appendix b). The grouting was interrupted for lunch which is not in accordance with the specifications (criterion on the continuity).

During the second part of the afternoon, for about 90 minutes all the sleeves below the 6th sleeve in hole #1211 and all sleeves below the 7th sleeve in #1210 were grouted. This is the third grouting stage in the middle zone for these holes and the first grouting phase for the lower zone.

Sleeve pipe # 1210 took 1487 litres and did not refuse.

Sleeve pipe # 1211 took 1025 litres and did not refuse.

The apparent Lugeon value of both zones was similar when the operation was suspended for the evening was approximately 8 Lugeon.

2. Comments:

2.1 Driving of the pipes: Sleeve pipes and observation pipes were driven in trench IV. The contractor was guided by both John Long and Dale Huff, in order to try and find the trench that contained the hottest contamination (old well #). An extra 21(?) pipes were driven to reach this goal.
We believe

2.2 The total volume grouted during this 4th day of grouting was 9 412 litres.

The grouting of the middle zones (third stage) in #2011 and # 2010 grouting in conjunction with the lower zones indicated a permeation grouting mode throughout the operation, with gradual reduction in apparent Lugeon value from approximately 50 Lugeon to a value of 8 Lugeon.

The (second stage) grouting of the central zones in # 1212 and #1213 revealed a permeation grouting program with gradual reduction in apparent Lugeon value from approximately 600 Lugeon in both holes to zero in #1212 and 120 Lugeon in #1213.

During the grouting the waterlevel in OW #1 located in the downstream end of trench I, rose from 3'6" below surface to an elevation of 2'4" from surface. During grouting water was expelled from the rockpads.

It should be noted that initially, it took approximately 1 hour for each grouting operation to expel water (turning into a murky suspension with low solid (grout) contents) from the pads. After the lunch break, it took also 1 hour. The latter is indicative that the surrounding soil formation has the ability to absorb a lot of the water.

finish the project in time, regardless of the obstacles he is going to make to get things done in time.

It will require at least 1 lead-off team for casing - grouting and water-testing. Two production grouting teams, each placing 12 cubic metres of grout should spearhead the production grouting operation, finishing at least 16 pipes per day (central zone) or 32 pipes (bottom or top zones). These two teams should be followed (de-phased 24 hours) by a second pass grouting operation done by a fourth crew with their own equipment. This fourth crew should finish at least 8 pipes per day (all zones). Since this will be a very slow operation, multiple hole grouting with a lot of holes grouted simultaneously will be in order. A fifth crew is finishing of the operation performing arcyamide grouting, finishing off 8 pipes per day. At this rate it will take 30 working days of non-stop grouting with 5 crews (not allowing for any mechanical break-downs).

Today there was less clogging of the packer. The operation is becoming more acceptable as far as creating a continuous grouting operation without interruptions.

Shortcomings and problems became apparent during this second grouting day:

- only one high shear mixer on site, which has trouble to produce the end-product in a timely manner.
- The note-taking and recording by the contractor does not meet the specifications. The intent is to reduce the apparent Lugeon value to virtually zero. The contractor continually asks when he can abort the operation.
- water-testing performed today provided meaningless results because of the presence of the by-pass line. A new head-logged curve needs to be established and a series of water-tests should be conducted again in order to assess the grouting operation.

The major deficiency of the present operation is:

- * inability to produce a continuous and engineered

- it will be required to engage several qualified people to run 5 crews simultaneously.

- It requires 2 more quality control people and 4 more key-persons as well as 10 more helpers to finish this job by the end of September or early October 1996. At the present rate, it will take 66 weeks to complete the project... (or end November 1997).

9/19/96

$R_R = 3817$
 $R_{GI} = 3165$
15.08

Bottom Zones

Start at

15:15 Red: 21 p=70 Red: 3974 X-mix
 Blue: 21 p=70 Blue: 3377

15:25 Red: 21 lpm p=70 Blue: 3332

15:35 Red: 22 lpm 77 psi 4355
 Blue: 21 lpm 83 psi 3720

16:02 Red: 5 lpm 75 psi Red: 5023
 Blue: 0 70 psi Blue: 3822

16:12 blue badon (was off for 15 minutes to replace pump)

16:20 Blue: 9.5 l/min 65 psi Red: 3885
 Red: 0 l/min Blue: 5110

Red 5323 l } 5 l/min 70 psi
 Blue 4223 l } 0 l/min 70 psi

total

9526 li

m

2.2'

31 feet → 2' 4" 15h.

Op - the mile

2' 2' 17a

with S.G 9301

8/19/96

20 K60 1200 L/r

1212 & 1213

1211

1210

4, 5, 6

5, 6, 7

Station X 120 ↔ 86 3% B 15 chrs
Station B.C. 106

Monday Morning 19/8/96

Start Operation 9:00 am

small flow of clear H₂O from pipe in corner

(blue) green in 1212

Red in 1213

1211 & 1210 (single)

no by-pass on leader

10:05 Start up

1212 goes at 16 lpm 30 psi → goes down to 15 psi

10:15 15 x 5 lpm 20 psi 1355 (blue)

10:25 18 x 22 25 psi 1384 (red)

10:40 13 x 13 20 psi blue: 645 Red: 691

11:00 18 x 18 40 psi blue: 950 Red: 980

11:10 16 x 17 41 psi blue: 1140 Red: 1150

ply in blue packer at 11:25

11:25 only Red: 33 lpm

11:30 18 x 20 47 psi

11:45 18 x 18 50 psi 40 blue

11:55 20 x 17 54 psi

12:00 0 x 0 35 x 40 Red: 100

Blue: 1272 Red: 1550

Blue: 1300 Red: 1575

Blue: 1500 Red: 1700

Blue: 1702 Red: 2007

Blue: 1772 Red: 2037

Blue: 1862 Red: 2177

break for lunch

flow slow to trickle → no solsh.

457 627 - large bars

8/19/96

Resume at 13:00 hours

1215

Red: 13 lpm $R_c = 2260$

$p = 70 \text{ psi}$ only truck

13:00

Blue: 14 lpm $R_c = 1931$

$p = 50 \text{ psi}$ now in corner

1212

2nd zone over main system - column 100 ft

13:12 Resume

13:30

Blue: 22 lpm

$R_c = 2072$

$p = 70 \text{ psi}$

13:30

Red: 14 lpm

$R_c = 2600$

$p = 57 \text{ psi}$

Blue: 15 lpm

$R_c = 22240$

$p = 73 \text{ psi}$

13:40

Red: 20 lpm

$R_c = 2791$

$p = 62 \text{ psi}$

Blue: 18 lpm

$R_c = 2391$

$p = 70 \text{ psi}$

13:50

Red: 15 lpm

$R_c = 2940$

$p = 75 \text{ psi}$

Blue: 16 lpm

$R_c = 2500$

$p = 66 \text{ psi}$

water starts

to run

14:00

Red: 17.5 lpm

$R_c = 3105$

$p = 80 \text{ psi}$

Blue: 14 lpm

$R_c = 2661$

$p = 70 \text{ psi}$

14:10

Red: 13 lpm

$R_c = 1301$

$p = 85 \text{ psi}$

Blue: 25 lpm

$R_c = 2844$

$p = 90 \text{ psi}$

14:20

Red: 14

$R_c = 3422$

$p = 80 \text{ psi}$

Blue: 24

$R_c = 3076$

$p = 90 \text{ psi}$

14:25

Red: 7-6

$R_c = 3503$

$p = 85 \text{ psi}$

Blue: 1.5

$R_c = 3163$

$p = 60 \text{ psi}$

14:37

Red: 30 lpm

$R_c = 3707$

$p = 80 \text{ psi}$

Blue: 0 lpm

$R_c = 3165$

$p = 80 \text{ psi}$

14:40

Red: 32 lpm

$R_c = 3817$

$p = 85 \text{ psi}$

Blue: 0 lpm

$R_c = 3165$

$p = 85 \text{ psi}$

Change to bottom zone of 1211 & 1210

above 6

above 7

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Monday August 19, 1996

Grout Ingredient	Mix F	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	86.00	170.00	146.00	120.00	106.00	86.00
Montonite (Kg)	2.40	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00
Silica (Kg)	18.00	12.00	12.00	12.00	12.00	18.00
Sodium Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Grout Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Latex Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Total Batch Weight (Kg)	197.97	277.17	253.17	227.17	213.17	199.17
Sp. of Batch (KG/L)	1.54	1.29	1.34	1.38	1.44	1.53
Yield per Batch (L)	128.55	214.86	188.93	164.61	148.03	130.17
Total Batches	0.00	4.00	0.00	9.00	47.00	0.00
Total Volume (L)	0.00	859.43	0.00	1,482	6,958	0

Ingredients Batched

Montonite	218.00	Kg =	475	Lbs
Silica Fume	300.00	Kg =	660	Lbs
Silica	720.00	Kg =	1,584	Lbs
Sodium Sulphonate	72.00	Kg =	158	Lbs
Grout Type 3	5,116.80	Kg =	11,257	Lbs
Latex Gum	5.16	Kg =	11	Lbs

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Monday August 19, 1996

Total Grout Volume Injected Today

Recorder Volume:	9,525	L =	2,520	Gallons
Actual Volume:	9,298	L =	2,460	Gallons
Total Grout Injected:	9,298	L =	2,460	Gallons

Holes Injected

Hole	1210	1,506	L =	398	Gallons
Hole	1211	1,037	L =	274	Gallons
Hole	1212	3,165	L =	837	Gallons
Hole	1213	3,817	L =	1,010	Gallons

Total Recorded Volume: 9,525 L = 2,520 Gallons

ACT Rembco Representative

QUANTITY RECONCILIATION: MONDAY AUGUST 19, 1996											
MIX	MIXES MADE	H2O (KG)	BENT. (KG)	SILICA FUME (KG)	PUMICE (KG)	RETARDER (KG)	FLY ASH (KG)	WELAN GUM (KG)	CEMENT TYPE III (KG)	TOTAL INGRED. (KG)	S.G.
W	0	170	3.6	10	12	1.2	0	0.086	85.28	282	1.21
W	4	170	3.6	5	12	1.2	0	0.086	85.28	277	1.29
V	0	146	3.6	5	12	1.2	0	0.086	85.28	253	1.34
X	9	120	3.6	5	12	1.2	0	0.086	85.28	227	1.38
E	47	108	3.6	5	12	1.2	0	0.086	85.28	213	1.44
F	0	86	3.6	5	18	1.2	0	0.086	85.28	199	1.53
F'	0	86	2.4	5	18	1.2	0	0.086	85.28	198	1.54
TOTALS		60	216	300	720	72.0	0	5.16	5117	13172	
TOTALS (LBS.)			475	660	1584	158	0	11	11257		
TOT PREV. SHIFT (LBS.)			750	1167	3590	277	0	20	19700		
TOTALS TO DATE (LBS.)			1225	1827	5174	435	0	31	30957		
NOTE: MISSED RECORDING A BATCH OF GROUT.											
AVERAGED THEORETICAL AND MEASURED VOLUMES FOR PAY VOLUME.								RECORDER VOLUME (LITERS)			
HOLES GROUTED:								NET DIFFERENCE (LITERS)			
SLEEVES GROUTED DURING:								VOLUME FOR PAYMENT TYPE III (LITERS) = (9298+9526)			
HOLE NO.	FIRST STAGE	SEC. STAGE	THIRD STAGE	GROUT VOL (L)	VOLUME FOR PAYMENT TYPE III (GAL.)						
1210	1,2,3,4		1,2,3,4,5,6	1487	TOTAL VOLUME TYPE III INJECTED (GAL.)						
1211	1,2,3		1,2,3,4,5	1025	TOT VOL TYPE III INJECT TO DATE INCL PAD GROUT (GAL.)						
1212		MID. Z		3769	CUM. TOTAL VOLUME TYPE III FOR PAY (GAL.)						
1213		MID. Z		3125							
TOTAL				9406							

MIX YIELD (KG)	TOTAL VOLUME (LITERS)
33	0
15	859
89	0
65	1482
48	6958
30	0
29	0
	9298
	9526
	228
	9412
	2487
	2487
	6705
	6467

987
8/22/96

ACT REMBCO JOINT VENTURE
Dred Vag & Seeps & S Removal Action Project
Daily Work Record For
Monday August 18, 1986

No.	Description	Unit	Estimate	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Material	large size				
2	Supply of coarse-grain	each	245	219	219	219
	a) 15 bag long					
	b) 20 bag long					
3	Delivery of coarse-grain to bed depth and emptying	each	187	135	135	135
	a) 15 bag long					
	b) 20 bag long					
4	Delivery of coarse-grain & observation water to point depth	each	80	7	7	7
5	Supply of observation water	each	35	24	24	24
6	Delivery of observation water to bed depth and emptying	each	25	21	21	21
7	Emptying of bucket water into coarse-grain	per 1,000 gallons	80	0	0	0
8	Transportation of equipment along two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Emptying and bucketing of coarse-grain	per gallon	11,700	3,033	3,033	3,033
10	Supply and bucketing of coarse-grain	each	346	30	127	150
11	Install hydraulic conductivity basin	each	1,000	31	275	306
12	Equivalent for regular Portland cement based gravel	per pound				
	a) Regular Portland cement	pounds	490,000	11,283	19,745	31,028
	b) Portland	pounds	18,000	476	751	1,227
	c) Portland	pounds	90,000	1,568	2,568	5,187
	d) Saline brine	pounds	38,000	882	1,788	1,931
	e) Weekly material	pounds	480	11	20	31
	f) Compacting agent / material	pounds	7,200	189	279	438
	g) Type "C" fly ash	pounds	80,000	0	0	0
13	Equivalent of regular Portland cement based gravel	per gallon	87,200	2,487	3,000	6,477
14	Equivalent for aggregate coarse based gravel	per pound				
	a) Aggregate	pounds	34,000	0	0	0
	b) Gravel	pounds	1,300	0	0	0
	c) Gravel	pounds	3,300	0	0	0
	d) Weekly material	pounds	20	0	0	0
	e) Gravel	pounds	30	0	0	0
	f) Compacting agent / material	pounds	30	0	0	0
	g) Compacting agent / material	pounds	30	0	0	0
15	Equivalent of aggregate coarse based gravel	per gallon	10,000	0	0	0
16	Supply of aggregate (includes all ingredients)	per pound of	37,000	0	0	0

ACT REMBCO JOINT VENTURE
Dred Vag & Seeps & S Removal Action Project
Daily Work Record For
Monday August 18, 1986

No.	Description	Unit	Estimate	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Equivalent of coarse-grain (10 - 20% coarse)	per gallon				
18	Two person labor crew for Cal-drilled work	per crew hour	100	0	0	0
19	Loss of efficiency due to seepage from B & H Level "C"	per crew day	30	0	0	0
20	Hourly Time - Equipment and Labor for:					
	a) Crew for existing basin	per crew hour	700	0.00	28.25	28.25
	b) Crew for existing basin	per crew hour	700	0.00	14.50	14.50

COMMENTS

Hydraulic conductivity testing on Trench 1.
 Drilling cleanup began on Trench 4.
 Cores drilled on Trench 1 with Portland cement based gravel.
 Item 10 data sheets required. All gravel pads have been finished on Trench 1 and 2.

Contract: Large Removal, EOD
 Contract: Large Removal, EOD
 ACT REMBCO JOINT VENTURE
 ACT REMBCO JOINT VENTURE

					AUG/19/96		
1060	445	8:10 AM			Pg 1

Aug 19/96
Pg 2

AUG 19 1996

Pg 4

1755-1 8:34 AM

— १५३ —

1-21-77

一五、李均修

ថ. ៤១០០

2395

11

1065 243 9:32 AM

— ५ —

Jan. 2000

18, 1800

8.4000

 $\frac{1}{2} \times \frac{7}{8} = \frac{7}{16}$

11-11-11

0

10

20

30

40

50

60

1054 - 1 8:30 AM

12 0000

1726

13. 4. 2018

0.4000

६३५५

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
---	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

1063 647 8:27 am

					AUG/19/96
1060	-	0:50 AM			Pg 6

AUG 19/96

638

10 20 30 40 50 60

RESEARCH CONSTRUCTION TECHNIQUES

2.0000

1.5000

-1.5000

1070 638 9:23 AM

2.0000

1.5000

-1.2000

-0.4000

0.4000

12

1070 638 9:06 AM

2.0000

1.5000

-1.2000

-0.4000

11

0.4000

1070 638 9:04 AM

2.0000

1.5000

-1.2000

-0.4000

0.4000

1070 638 9:02 AM

AUG 19/96 Pg 14

contamination (old well #).

- 2.2 The total volume grouted during this 5th day of grouting was 9 184 litres.

- 2.3 The first batch of holes (1210,1211 1212 1213) was grouted with regular cement based grouts with gradually increasing solids content.
It is fair to say that the grouting executed today further enhanced establishing a bulhead in the corner, squeezing the water up the trenches. A lot of

It appears 1210 was tightening well with gradually increasing viscosity. After all, this was the fourth time we were grouting this hole. It took 760 litres. Hole #1212 on the other hand did not display any real reduction in apparent lugeon value and took 1422 litres. Hole #1211, which was also grouted for the fourth time, displayed no real reduction in apparent lugeon value, also indicating it was feeding grout to the gravel pad. Hole #1213 showed a gradual reduction in apparent lugeon value, followed by an increase in apparent lugeon value. It took a total of 1149 litres.

- 2.4 The second batch of holes contained 1205 1206 1003 and #1214. Hole #1214 was only grouted for the first time. This hole was only driven 10 feet and is - at best - at the edge of the trench or out of it. It took only 132 litres at moderate pressures. Hole #1206 was only grouted for the first time. It took 1530 litres. There was no real reduction trend (in apparent Lugeon value) noticed. Hole #1205, which is not in the trench took 1212 litres. It appears that we were pumping into the construction debris and from there into the gravel-pad. Hole 1003 was grouted for the first time and consumed 1600 litres in a void filling mode.

The operation was partly impacted by the break-out of grout at the end of the gravel-path.

Report tuesday 20 August 1996

=====

1. Activities:

Driving sleeve pipes in Trench IV:

Number of sleeve-pipes successfully driven to refusal: see driving records.

Number of pipes not driven to full depth : ?

Number of well pipes driven to full depth: ?

Water testing: none

Casing grouting: none

Placing concrete pads: none

Grouting:

Only grouting in afternoon. Jim Cockburn on site. Meetings held regarding schedule. Confusion. Some bad feelings. Evaluate means and methods to speed up operations.

Afternoon grouting:

Holes 1210,1211 1212 1213 grouted simultaneously.

Holes 1003, 1205, 1206 and 1214 also grouted simultaneously.

Grout comes out through the drainage pipe in the corner. Grout runs through grassy area from the gravel-path to the corner, mixes with water from other trenches and exits in corner.

Attempts are made to stem flow of grout. Probably a couple hundred litres of grout are stemmed. The unusually high water table in the trenches really affects the operation.

The contractor injects over 9100 litres of grout.

2. Comments:

- 2.1 Driving of the pipes: Sleeve pipes and observation pipes were driven in trench IV. The contractor was guided by both John Long and Dale Huff, in order to try and find the trench that contained the hottest

982
8/22/96

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

Tuesday August 20, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum				90.00%
2	Supply of sleeve-pipes					
	a) 15 feet long	each	245	0	219	219
	b) 20 feet long	each	75	0	33	33
3	Driving of sleeve-pipes to full depth and capping					
	a) 15 feet long	each	197	4	183	197
	b) 20 feet long	each	61	0	33	33
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	24	24
6	Driving of observation wells to full depth and capping	each	28	0	21	21
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0	0	0
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,833	3,833
10	Supply and installation of grout pads	each	346	0	150	150
11	Install hydraulic conductivity tests	each	1,000	0	308	308
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	11,728	31,028	42,754
	b) Bentonite	pounds	18,000	490	1,227	1,722
	c) Pozzolane	pounds	90,000	1,716	5,187	6,903
	d) Silica fume	pounds	35,000	686	1,831	2,519
	e) Viscosity modifier	pounds	480	12	31	43
	f) Dispersing agent / retarder	pounds	7,200	165	438	603
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	67,200	2,528	6,477	9,006
14	Ingredients for ultraline cement based grout	per pound mixed				
	a) Ultraline cement	pounds	34,800	0	0	0
	b) Bentonite	pounds	1,350	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
15	Injection of ultraline cement based grout	per gallon injected	10,800	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,500	0	0	0

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

Tuesday August 20, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CM-directed work	per crew hour	100	0	0	0
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Driving sleeve-pipes in Trench 4. Sleeve-pipe driving operations suspended until further directed by MK-Ferguson.

Routing bulkhead in Trench 1 with portland cement based grout.

Reviewed: Luis Hernandez, ECO

Concur: Lee McGuire, MK-F

IT Corporation Representative

AUG 20/96

Pg 1

AUG/20/96

Pg 3

DAILY GROUTING REPORT
AUGUST 21, 1996

Lugeon value was increasing, clearly indicating a breakthrough to the gravel-path . This was the second grouting stage.

Grouting of hole #1005 (lower three sleeves): second grouting stage in this hole. Only slight reduction in apparent Lugeon value.

Grouting of hole #1006 (lower 4 sleeves):

First pass : place 2 485 litres in the lower zone. No real change in apparent Lugeon value : void filling mode.

Grouting of 1205 : Hole is not in trench Grout went into gravel-pad resulting in heaving and loss of pure grout at end of trench. No point in coming back to this hole.

Grouting of 1206 : second pass tru this zone. We heave the pad.

Grouting of 1214 : last pass tru this zone. We heave the pad.

Report wednesday 21 August 1996

=====

1. Activities:

Water testing: none

Casing grouting: none

Placing concrete pads: none

Grouting:

Grouting of holes :

1001 sleeves 1,2,3 : 2000 litres - first pass
1003 Sleeves 5 to 1 : second pass: 1912 litres
1004 sleeves 1 tru 4 : first pass: 2241 litres
1005 sleeves 1 tru 4 : first pass ; 2272 litres
1006 sleeves 1 tur 4 : first pass 2274 litres
1205 sleeves 1 and 2 : second pass 821 litres
1206 sleeves 1 tru 7 : second pass 1734 litres
1210 sleeves 1 tur 3 : second pass; 1874 litres

During the grouting of the latter holes, the ground heaved and at least 300 litres of type F grout ran out at the end of the gravel-pad. The total production for the day was 15 339 litres.

2. Comments:

Grouting of hole 1001 : apparent Lugeon value has been reduced from 8 to clause to zero , at which time the grout broke through somewhere and the apparent Lugeon value increased back to 24 Lu. This hole should be grouted one more time.

Grouting of hole 1003 : nice reduction in apparent Lugeon value during the first 2.5 hours of grouting followed by a an increase in apparent Lugeon-value indicative that the grout is breaking tru to the surface- gravel-layers. This was the second grouting stage.

Grouting of hole #1004 : Shortly after starting, the apparent

Grouting Record Sheet for WED AUG 21/96

Time	Time	RED Flow (l/min)	BLUE Flow (l/min)	GRAY Flow (l/min)	RED Gage Pres (psi)	BLUE Gage Pres (psi)	GRAY Gage Pres (psi)	Comments/Remarks
5'	13:40	14 12.4 / 11 / 14	51 51 / 27 / 31					ALL HOLES ON LINE. NOTE DID NOT
6'	13:44	14 13.8 / 10 / 12	75 55 / 28 / 33					RE-SET ANY TOTALIZERS
4.5'	13:48	13 13.8 / 12 / 13	78 57 / 25 / 30					13:44 GROUT SEEPING @ PAV/GRAND CONTACT
5'	13:49	14 14.5 / 13 / 12	79 59 / 25 / 30					AUT UPSTREAM OF INSTALLED SILT CURTAIN
	13:53	14 15.3 / 11 / 12	82 63 / 25 / 30					GO TO E-MIX
	14:00	16 19 / 13 / 15	84 65 / 34 / 37					
	14:05	15 110 / 13 / 17	84 66 / 32 / 37					
	14:09	14 18 / 13 / 19	86 68 / 36 / 40					
	14:16	13 17 / 11 / 15	88 71 / 33 / 37					SWITCH TO F-MIX
	14:26	10 15.4 / 12 / 12	82 70 / 38 / 41					
	14:31	9 12.8 / 6 / 10	79 65 / 25 / 30					
1206 OFF	14:36	8 14 15 / 7	86 72 / 35 / 33					SEEP @ PAV/GRAND CONTACT STOPPED.
1206 OFF	15:05	0.1 13 / 11 / 10	173 126 / 32					
1206 OFF	15:10	6.5 16.2 / 15 / 12	83 70 / 40 / 44					RED BACK ON
1206 OFF	15:20	8.6 14.6 / 12 / 9	81 75 / 44 / 48					
1206 OFF	15:24	7.2 14.2 / 13 / 11	85 78 / 39 / 44					NO FURTHER MOVEMENT IN GROUT SEEP STOPPED.
1206 OFF	15:32	6.8 14.8 / 15 / 11	83 77 / 41 / 46					
1206 OFF	15:40	8.6 16.2 / 17 / 14	80 73 / 37 / 68					1206 8-1214 SHUT OFF DUE TO
1206 OFF	15:50	OFF / OFF / OFF / 30	OFF / OFF / OFF / 95					LEAK AT END OF TRENCH
1206 OFF	15:53	OFF / OFF / OFF / 36.8	OFF / OFF / OFF / 119					
1206 OFF	15:56	OFF / OFF / OFF / 36.6	OFF / OFF / OFF / 113					
1206 OFF	15:57	OFF / OFF / OFF / OFF	OFF / OFF / OFF / OFF					TOTAL RECORDER VOLUME = 15,339
		1 1 1	1 1 1					HOLE SUMMARY
		1 1 1	1 1 1					1001/1,2,3 = 2,000
		1 1 1	1 1 1					1003/5' = 1,912
		1 1 1	1 1 1					1004/1,2,3,4 = 2,241
		1 1 1	1 1 1					1005/1,2,3 = 2,272
		1 1 1	1 1 1					1006/1,2,3,4 = 2,485

1205/6' : 821

1206/5' : 1,734

1214/4.5' : 1,874

Grouting Record Sheet for WED AUG 21/96

Hole/zone	Time	RED Flow (l/min)	BLUE Flow (l/min)	GRAY Flow (l/min)	RED Gage Pres (psi)	BLUE Gage Pres (psi)	GRAY Gage Pres (psi)	Comments/Remarks
1001/1,2,3	9:35	2.1 113 / 24 / 1006	38 140 / 24 / 24					YELLOW PLUGGED -> 1004
1004/1,2,3,4	9:50	15 18 / 12 / 1	35 131 / 12 / 1					
1005/1,2,3	10:00	14 16 / 13.4 / 11.4	43 140 / 30 / 23					SWITCH TO F-MIX
1006/1,2,3,4	10:15	13 14.4 / 12.8 / 11.1	50 147 / 24 / 26					~10.15 GROUT CAME
		1005 1001 1006 1004	1005 1001 1006 1004					RECORDER = 3,848 LITRES
	10:51	6 13 / 9 / 9	54 145 / 34 / 37					GO BACK TO "E" MIX IN NOT WANT
	10:55	10 13 / 10 / 10	55 149 / 30 / 35					TO CHOOSE HOLE 1001
	11:00	8 11.2 / 7 / 8	46 139 / 18 / 23					
	11:02	16 12.3 / 15 / 15	51 144 / 19 / 26					HOLE 1001/1,2,3 ON REFUEL MISC. CP
	11:06	18 16 / 19 / 18	55 147 / 24 / 33					ITS PLUGGED BUT THE START
	11:10	14 16 / 14 / 14	53 145 / 18 / 26					
	11:18	14 15.1 / 16 / 15	51 145 / 23 / 31					
	11:29	10 17 / 13 / 15	48 140 / 17 / 29					
	11:35	17 17 / 19 / 19	53 145 / 23 / 35					
STOP ON HOLES	11:40	18 17 / 19 / 18	60 154 / 26 / 36					WELL WIND NOW GROUT CONNECTION
1005 &	11:55	SHUT OFF 116 / SHUT OFF 1	SHUT OFF 150 / SHUT OFF 1					1005/1,2,3 = 2,272 LITRES
1006	12:00	STOP 110 / STOP 1	STOP 143 / STOP 1					1001/1,2,3 = 1,135 LITRES
MOVE TO:	12:17	STOP 17.2 / STOP 1	STOP 145 / STOP 1					1006/1,2,3,4 = 2,485 LITRES
1206/5'	12:26	19.7 / 1	149 / 1					1004/1,2,3,4 = 1,625 LITRES
1214/4.5'	12:28	MOVE INTO 19.0 / MOVE INTO 1	MOVE INTO 149 / MOVE INTO 1					SET-UP IN 1206/5' & 1214/4.5'
	12:32	1206 7.6 (12H) -	1206 148.4 (12H) -					SWITCH BACK TO X-MIX
ALL BACK-ON	12:54	14 11 / 10 / 16	59 152 / 28 / 31					START-UP
	13:00	15 110 / 9 / 18	63 153 / 32 / 37					
	13:06	15 19 / 7 / 18	67 156 / 31 / 35					
	13:24	16 11 / 10 / 16	77 166 / 33 / 33					
	13:30	12 18 / 18 / 12	74 161 / 22 / 25					MOVE TO 1205/6' & 1003/5'
STOP 1004 &		1 1 1	1 1 1					WHEN HIT 2000 LITRES IN 1001
1001	13:30	20 15TOP, 19 15TOP	79 15TOP, 12 15TOP					1004 = 2,241 LITRES STOP

1001 = 2,000 LITRES STOP.

$$L_{u/1001} = \frac{2.4 \times 143}{57} \times \frac{8}{57} = 8.13 = 24$$

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday August 21, 1996

Grout Ingredient	Mix F	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	86.00	170.00	146.00	120.00	106.00	86.00
Bentonite (Kg)	2.40	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00
Pumice (Kg)	18.00	12.00	12.00	12.00	12.00	18.00
Ligno Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Cal Batch Weight (Kg)	197.97	277.17	253.17	227.17	213.17	199.17
S.G. of Batch (KG/L)	1.54	1.29	1.34	1.38	1.45	1.53
Yield per Batch (L)	128.55	214.88	188.93	164.61	147.01	130.17
Total Batches	0.00	0.00	0.00	25.00	43.00	38.00
Total Volume (L)	0.00	0.00	0.00	4,115	8,321	4,947

Ingredients Batched

Bentonite	381.60	Kg =	840	Lbs
Silica Fume	530.00	Kg =	1,168	Lbs
Pumice	1,500.00	Kg =	3,300	Lbs
Ligno Sulphonate	127.20	Kg =	280	Lbs
Cement Type 3	9,039.68	Kg =	19,887	Lbs
Welan Gum	9.12	Kg =	20	Lbs

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday August 21, 1996

Total Grout Volume Injected Today

Recorder Volume:	15,339	L =	4,058	Gallons
Actual Volume:	15,383	L =	4,070	Gallons
Total Grout Injected:	15,383	L =	4,070	Gallons

Holes Injected

Hole	1001	2,000	L =	529	Gallons
Hole	1003	1,912	L =	508	Gallons
Hole	1004	2,241	L =	593	Gallons
Hole	1005	2,272	L =	601	Gallons
Hole	1006	2,485	L =	657	Gallons
Hole	1205	821	L =	217	Gallons
Hole	1208	1,734	L =	459	Gallons
Hole	1214	1,874	L =	496	Gallons

Total Recorded Volume: 15,339 L = 4,058 Gallons

 ACT Rembco Representative

QUANTITY RECONCILIATION: WEDNESDAY AUGUST 21, 1996													
MIX	MIXES MADE	H2O (KG)	BENT. (KG)	SILICA FUME (KG)	PUMICE (KG)	RETARDER (KG)	FLY ASH (KG)	WELAN GUM (KG)	CEMENT TYPE III (KG)	TOTAL INGRED. (KG)	S.G.	MIX YIELD (KG)	TOTAL VOLUME (LITERS)
W'	0	170	3.6	10	12	1.2	0	0.086	85.28	282	1.21	233	0
W	0	170	3.6	5	12	1.2	0	0.086	85.28	277	1.29	215	0
V	0	146	3.6	5	12	1.2	0	0.086	85.28	253	1.34	189	0
X	25	120	3.6	5	12	1.2	0	0.086	85.28	227	1.38	165	4115
E	43	106	3.6	5	12	1.2	0	0.086	85.28	213	1.45	147	6321
F	38	86	3.6	5	18	1.2	0	0.086	85.28	199	1.53	130	4947
F'	0	86	2.4	5	18	1.2	0	0.086	85.28	198	1.54	129	0
TOTALS	108		381.6	530	1500	127.2	0	9.12	9040	22414			15383
TOTALS (LBS.)			840	1166	3300	280	0	20	19887				
TOT PREV. SHIFT (LBS.)			1720	2515	6890	600	0	43	42683				
TOTALS TO DATE (LBS.)			2560	3681	10190	880	0	63	62570				
RECORDER VOLUME (LITERS)													15339
HOLES GROUTED:													
NET DIFFERENCE (LITERS)													44
SLEEVES GROUTED DURING:													
VOLUME FOR PAYMENT TYPE III (LITERS)													15383
HOLE NO.	FIRST STAGE	SEC. STAGE	THIRD STAGE	FOURTH STAGE	GROUT VOL.(L)								
VOLUME FOR PAYMENT TYPE III (GAL.)													4064
1001	1,2,3				2000								4064
1003		BELOW 5'			1912								
1004	1,2,3,4				2241								13308
1005	1,2,3				2272								
1006	1,2,3,4				2485								13070
1205		BELOW 6'			821								
1206		BELOW 5'			1734								
1214		BELOW 4.5'			1874								
TOTAL					15339								

JEL
5/22/96

ACT REMEDCO JOINT VENTURE
Daily Work Record For
Onal Wieg & Seeps & B Removal Action Project
Wednesday August 21, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
1	Excavation	cubic yard				
2	Supply of waste-pipes	each	245	219		464
	a) 15 feet long					
	b) 20 feet long					
3	Drilling of waste-pipes to full depth and capping	each	187	167		354
	a) 15 feet long					
	b) 20 feet long					
4	Drilling of waste-pipes & conservation wells to partial depth	each	60	30		90
5	Supply of conservation wells	each	30	24		54
5	Drilling of conservation wells to full depth and capping	each	28	21		49
7	Pumping of trench water into government-supplied filter or tanks	per 1,000 gallons	60	0		60
3	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0		100
1	Supply and injection of casing grout	per gallon	11,700	3,833		15,533
0	Supply and installation of grout pads	each	340	159		499
1	Install hydraulic conductivity tests	each	1,000	308		1,308
2	Ingredients for regular portland cement based grout	per pound		42,754	62,641	105,395
	a) Regular portland cement	pounds	480,000	19,867	18,000	507,867
	b) Diatomaceous	pounds	18,000	640	1,722	19,362
	c) Pozzolans	pounds	3,300	6,903	10,203	20,406
	d) Silica fume	pounds	98,000	1,108	2,519	100,627
	e) Viscosity modifier	pounds	400	20	43	463
	f) Dispersing agent / retarder	pounds	7,200	280	803	8,283
	g) Type "I" fly ash	pounds	60,000	0	0	60,000
3	Injection of regular portland cement based grout	per gallon	97,200	4,070	8,008	109,278
	Ingredients for ultraviolet cement based grout	per pound				
	a) Ultraviolet cement	pounds	34,800	0	0	34,800
	b) Barite	pounds	1,200	0	0	1,200
	c) Silica fume	pounds	3,720	0	0	3,720
	d) Viscosity modifier	pounds	240	0	0	240
	e) Dispersing agent / retarder	pounds	300	0	0	300
	f) Ultraviolet cement based grout	per gallon	10,000	0	0	10,000
	Supply of acrylamide (includes all ingredients)	per pound of monomer used	37,600	0	0	37,600

Page 1

ACT REMEDCO JOINT VENTURE
Daily Work Record For
Onal Wieg & Seeps & B Removal Action Project
Wednesday August 21, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	30,000
	Inject					
18	Two person labor crew for C&D-related work	per crew hour	100	0	0	100
19	Loss of efficiency due to upgrade from 3 & H Level "C" to Level "D" work	per crew day	30	0	0	30
20	Standby Time - Equipment and Labor for					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	128.25
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	14.25	114.25

COMMENTS

Grouting in Trench 1 with portland cement based grout.

Contract: Lisa McCusker, MFC

Reviewed: Luigi Marotta, ECO

IT Corporation Representative

ACT Remedco Representative

3.5

DAILY GROUTING REPORT
AUGUST 22, 1996

respectively. The mode was a void-filling mode.

2.5 Third batch of holes: second stage of 1001 & 1004 (top down). These holes took 1543 and 1374 litres respectively. The apparent lugeon value dropped from 27 to 12 Lu during the grouting of 1001, while the apparent lugeon value dropped from 156 to 66 Lugeon during this operation.

The third grouting stage was performed in holes #1003 and #1206. Hole 1206 only took 201 litres and refused which is nice to see. Hole 1003 saw a reduction in apparent lugeon value from 39 to 20 Lu and consumed 1347 litres. The total amount of grout injected in 1003 is now 4860 litres. This exceeds the theoretical volume by quite a bit.

Report thursday 22 August 1996
=====

1. Activities:

Driving sleeve pipes : none

Water testing: none

Casing grouting: none

Placing concrete pads: none

Grouting: Phase I grouting

Today, well over 18 000 liters of grout were placed.
Agreement was reached regarding payment quantities: 18600 liters

2. Comments:

- 2.1 The total volume grouted during this 8th day of grouting was 18 412 litres.
The production was good; the quality of the work was good; the only problem is that there is so much that remains to be done before the contract deadline.
Meetings were held to discuss and address this problem.
- 2.2 Towards the end of the shift, grout leaked into the drainage ditch while grouting 1008 & 1009 (second stage) (from the top down) and 1005 & 1006. Approximately 1500 litres were injected in these holes, when decision was made to abort the operation.
- 2.3 First batch of holes: 1007; 1008; 1009 and 1010 :
only bottom zone : grouting of theoretical volumes,
The three latter holes received the theoretical volume of 1500 litres, except for 1007 which only was given 1441 litres. The operation was predominantly a void-filling operation.
- 2.4 Second batch of holes contained holes 1011, 1013, 1014 and 1015. Theoretical quantities were injected:
1383 litres, 1500 litres, 1814 litres and 1656 litres

Grouting Record Sheet for THURS/AUG/22/96

RED BLUE BLACK YELLOW

Hole/zone	Time	Flow (l/min) 1010/1009/1007	Gage Pres (psi) 1010/1009/1007	Comments/Remarks	DAY #2 OF PHASE I GROUTING PER PLAN
1010/1,2,3,4	07:54	13/12/18/8	4/4/17/22	STAGE 1 PMS ON HOLDS 1007, 06, 05, 10	
1009/1,2,3,4	08:00	12.5/14.6/21.4/10.7	21/18.5/17.5/28	START WITH 'X' MIX	
1007/1,2,3	08:12	13/15/21/11	23/110/116/126	CHANGE TO 'E' MIX	
1007/1,2,3,4	08:20	14/14/19/8	18/112/115/130		
	08:28	11/10/16/1.1	27/114/120/128		
	08:38	9/7/13/2	26/116/121/29	(APPARENT SUCTION VALUE DROPPING ON EACH HOLE)	
	08:44	10/8/13/6	28/118/123/30		
	08:56	11/10/13/5.6	30/121/123/31		
	09:06	10/8/10/4.4	28/124/118/24		
	09:11	13/12/13/7.5	29/125/125/34	1009 @ 1,200 LITRES	
	09:21	15/15/18/11	33/126/123/37		
STOP 1009/1,2,3 MOVE TO:	09:26	18/17/20/12	37/128/123/36	MOVE 1009 TO 1013/1,2,3,4	
3/1,2,3,4	09:31	11/9/11.6/5.5	27/123/121/33.5	1009/1,2,3 HAS -1,500 LITRES (STAGE 1)	
	09:38	12/11/16/3.8	19/117/116/27.3	SWITCH TO 'F' MIX	
	09:44	14/12/17/6.6	28/120/118/30.1	HOLE 1016 SHOWING MIX OF GRU/WATER	
	09:52	10/8.6/13/7.4	30/121/122/31.4		
STOP 1010/1,2,3,4 MOVE TO	10:05	-/13/16/10	-/145/132/145	1010/1,2,3,4 HAS 1,500 LITRES (STAGE 1)	
1015/1,2,3,4	10:08	15/18/12/6	31/137/128/36	ON LINE (HOLE 1015 PRODUCE IS 40% H ₂ O)	
STOP 1008 MOVE TO 1011/1,2	10:11	17/9/14/7.5	35/140/129/38	SWITCH BACK TO 'E' MIX	
1011 NEW ON LINE	10:17	11/9/8/4.6	41/143/138/44	1008/1,2,3,4 HAS 1,500 LITRES (STAGE 1)	
	10:24	11.4/9/8/3.3	45/146/140/45		
	10:34	15/14/11/0.2	36/135/124/31		
	10:46	15/14/17/0.2	35/134/124/31	CHECK 1007 METER IS CLEAR HOLE REFLECTS	
MOVE 1007/4'	10:56	16/15/16/1.4	39/135/121/28	MOVE PUMP TO 4' BELOW SURFACE TOTAL VOLUME = 1,089 LITRES	
	11:00	16/14/14/11	36/130/118/29	1007/1,2,3,4 REFRESH 1,089 LITRES (STAGE 1)	
	11:10	16/13/14/5	44/135/120/29		
	11:15	18/15/17/7	48/137/124/35		
	11:18	17/14/14/3.8	49/139/118/26.7		

Grouting Record Sheet for THURS/AUG/22/96

RED BLUE BLACK YELLOW

Hole/zone	Time	Flow (l/min) 1015/1011/1013/1007	Gage Pres (psi) 1015/1011/1013/1007	Comments/Remarks
STOP 1013/1-4	11:25	22/119/1-110	53/142/1-137	STAGE 1 PMS ON PHASE I PER PLAN
MOVE TO:	11:33	22/120/1-18.6	58/147/1-138	1013/1,2,3,4 = 1,500 LITRES
1014/1,2,3,4	11:37	16/118/15/21	57/143/15/29	COUNT RED FM = 3,002 DISE FM = 2,715 BLACK FM = 3,146
	11:52	16/116/113/15.8	57/146/11/14.2	YELLOW FM = 1,412 1011/1,2,3,4 = 1,383 LITRES
	11:55	OFF/10FF/26/10FF	OFF/10FF/17/10FF	
LEAVE 1014 ON	12:04	OFF/10FF/12/10FF	OFF/10FF/12/10FF	1007/5.6 = 352 LITRES
	12:51	-/1-140/1-	-/1-119/1-	1015/1,2,3,4 = 1,686 LITRES
	13:06	-/1-127.4-	-/1-119/1-	RED 3156L BLUE = 2,813 L
	13:09	8/19/127/1-	86/147/119/1-	MIXED = 1,441 L
BING ON LINE	13:14	16/14/10/12	73/154/125/1-	
1004/4.5'	13:24	1/1/1	1/1/1	
1003/5'	13:34	16/14/10/12	77/160/10FF/148	OFF 1014/1,2,3,4 = 1,814 LITRES
106/5'	13:38	12/19/116/0.8	75/161/29/33	BLACK 1206 ON LINE
1001/3.5'	13:53	10/19/117/1.5	86/172/140/44	BING 1001 ON LINE
	14:04	10/19/116/0.2	85/173/142/50	
	14:14	2/110/12/10.2	87/175/144/52	
	14:22	11/12/116/0.2	82/167/131/37	
	14:27	8/12/115/0.2	84/172/132/38	SWITCH TO 'F' MIX
	14:34	9/13/115/0.2	90/176/134/37	2.3YH @ 36% IN 573L @ 1.529
	14:44	7/11/115/1.5	86/164/134/40	
	14:54	8/110/113/0.2	89/176/149/57	
STOP 1206 LINE MOVE TO	15:00	3.4/12/115/0.2	95/182/156/65	
1005/1 TO 5	15:17	1/1-1-	1/1-1-	STOP 1206 & 1001 @ 6.17 YEL 1642
1006/1 TO 6	15:23	15/11/116/4.5	100/188/137/43	1001/5' = 1,543 LITRES @ 4.177
	15:27	13/19/115/6.5	88/178/138/44	1206/5' = 201 LITRES @ 4.117
	15:30	14/19/116/3.3	83/175/135/41	
STOP 1003 & 1004	15:33	-/1-126/18	-/1-145/155	1003/5' = 1,347 LITRES
	15:37	-/1-121/110	1/141/150	1004/4.5' = 1,374 LITRES

Grouting Record Sheet for THURS / AUG / 22 / 96

[illegible]

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 22, 1996

Grout Ingredient	Mix F	Mix W	Mix V	Mix X	Mix E	Mix F
Water (Kg)	86.00	170.00	146.00	120.00	106.00	86.00
Bentonite (Kg)	2.40	3.60	3.60	3.60	3.60	3.60
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00
Pumice (Kg)	18.00	12.00	12.00	12.00	12.00	18.00
Ligno Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09
Total Batch Weight (Kg)	197.97	277.17	253.17	227.17	213.17	199.17
S.G. of Batch (KG/L)	1.54	1.29	1.34	1.38	1.45	1.53
Yield per Batch (L)	128.55	214.86	188.93	164.61	147.01	130.17
Total Batches	0.00	0.00	0.00	8.00	88.50	35.50
Total Volume (L)	0.00	0.00	0.00	1,317	13,010	4,621

Ingredients Batched

Bentonite	475.20	Kg =	1,045	Lbs
Silica Fume	660.00	Kg =	1,452	Lbs
Pumice	1,797.00	Kg =	3,953	Lbs
Ligno Sulphonate	158.40	Kg =	348	Lbs
Cement Type 3	11,258.96	Kg =	24,765	Lbs
Welan Gum	11.35	Kg =	25	Lbs

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 22, 1996

Total Grout Volume Injected Today

Recorder Volume:	18,237	L =	4,825	Gallons
Actual Volume:	18,949	L =	5,013	Gallons
Total Grout Injected:	18,949	L =	5,013	Gallons

Holes Injected

Hole	1001	1,543	L =	408	Gallons
Hole	1003	1,347	L =	356	Gallons
Hole	1004	1,374	L =	363	Gallons
Hole	1005	684	L =	181	Gallons
Hole	1006	169	L =	45	Gallons
Hole	1007	1,441	L =	381	Gallons
Hole	1008	1,735	L =	459	Gallons
Hole	1009	1,890	L =	500	Gallons
Hole	1010	1,500	L =	397	Gallons
Hole	1011	1,383	L =	366	Gallons
Hole	1013	1,500	L =	397	Gallons
Hole	1014	1,814	L =	480	Gallons
Hole	1015	1,658	L =	438	Gallons
Hole	1206	201	L =	53	Gallons

Total Recorded Volume: 18,237 L = 4,825 Gallons

ECO Representative

ACT Rembco Representative

Thursday August 22, 1968

Item No.	Description	Units	Estimated Quantity	100% Quantity	Revised Quantity	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person motor crew for Cal-decked work	per crew hour	100	4.50	0.00	4.50
19	Loss of productivity due to upgrade from B & H Level "C" to Level "D" work	per crew day	30	0	0	0
20	Standby Time - Equipment and Labor for: a) Crew for installing pipes b) Crew for grouting / finish hydraulic conductivity testing	per crew hour	100	0.00	0.00	0.00
					14.25	14.25
					28.25	28.25

CONTENTS

Grouting in Trench 1 with portland cement based grout.

Adding up may dates as directed by Mark-Ferguson personnel.

Received August 22, 1956

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Allocation	lump sum				90.00%
2	Supply of assees-pipes	each	245	0	219	219
	a) 15 feet long	each				
	b) 20 feet long	each				
3	Driving of assees-pipes to full depth and capping	each	75	0	33	33
	a) 15 feet long	each				
	b) 20 feet long	each				
4	Driving of assees-pipes & observation wells to partial depth	each	61	0	33	167
	a) 15 feet long	each	187	0	167	167
	b) 20 feet long	each				
5	Supply of observation wells	each	60	0	7	7
6	Driving of observation wells to full depth and capping	each	35	0	24	24
7	Pumping of branch water into government-supplied tank or tanks	each	28	0	21	21
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,333	3,333
10	Supply and installation of grout packs	each	348	0	159	159
11	Install hydraulic conductivity tests	each	1,000	0	306	306
12	Ingredients for regular portland cement based grout	per pound mixed	480,000	24,765	62,641	67,405
	a) Regular portland cement	pounds	16,000	2,562	5,607	14,156
	b) Barite	pounds	98,000	3,953	10,203	14,156
	c) Pozzolane	pounds	30,000	1,452	3,085	5,137
	d) Silica fume	pounds	400	25	63	69
	e) Viscosity modifier	pounds	7,200	348	683	1,231
	f) Dispersing agent / retarder	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	67,200	5,013	13,078	18,096
	a) Ultrathine cement	per pound mixed	34,000	0	0	0
	b) Barite	pounds	1,200	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
14	Ingredients for ultrathine cement based grout	per pound mixed				
	a) Ultrathine cement	per pound mixed				
	b) Barite	pounds	1,200	0	0	0
	c) Silica fume	pounds	3,720	0	0	0
	d) Viscosity modifier	pounds	42	0	0	0
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	0	0
15	Injection of ultrathine cement based grout	per gallon injected	10,000	0	0	0
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	0

AUG/22/96
P. 1

MOVE TO: 1013/12.34

1009/12.3
@ 1,500 Lines
Move to 1013/12.34

TOTALS

RED = 3.638

BLUE = 3.682

AUG/22/96

8.3

11

2.0000

0.4000

1004/4.5'

1003/5'

1001/3.5'

1206/5'

2.0000

-1.2000

-0.4000

0.4000

2.0000

-1.2000

-0.4000

0.4000

0 1004/4.5' 10

1003/5' 20

30

1001/3.5' 40

1206/5' 50

60

2.0000

-1.2000

-0.4000

0.4000

2.0000

1011/4.5' 50

-0.4000

1007/5.0' 352

0.4000

१९५५

美、中、日

2023年

Trees

30

10-11-12

5

LITRES

100835

1008

stop 103

W
O
O
A
E
W
I

1006

25

.....

Abstract

12345

20

11-11-11

6

DAILY GROUTING REPORT
AUGUST 23, 1996

Grouting Report 13/08/96

1. Summary of activities

Grouting: Today most holes located in the phase 1 portion of trench 1 received their second / third or fourth grouting treatment.

In total approximately 10,000 litres of regular & microfine cement based grouts were used. As of today, all cement grouting in phase 1 is complete. It is anticipated that on Wednesday 27/08/96, the acrylamide will be injected in the phase 1 area of this trench. The reasons for this delay are :

- create an extra buffer of cement based grout beyond this point to contain the acrylamide
- construct a stainless steel, multiple grout-hole leader
- allow cement to cure & shrink

2. Comments: Today we tightened up most holes in phase 1 :

first batch of holes

#1007 : from top down (all sleeves located at least 4' below surface : sleeves 1-->5 incl.)

507 litres of regular C.B. susp. grout

#1010 : Sleeves 1 - 6 incl. : 233 litres of regular C.B. Susp. grout

#1013 : Sleeves 1 - 5 incl. : 942 litres of regular cement based susp. grout

#1011 : Sleeves 1 - 5 incl. : 726 litres of regular cement based susp. grout

After about 30 minutes, grout started to escape through the slope between the grout zone and the asphalt lined ditch, in spite of low grouting pressures.

second batch of holes

#1015 (double packer over sleeves 4,5 & 6) :
1,198 litres of R.C.B. Susp. grout

#1016 (double packer over sleeves 4,5 & 6) :
516 litres of R.C.B. Susp. grout

#1017 (double packer over sleeves 4,5 & 6) :
1,270 litres of R.C.B. Susp. grout

minutes after starting ...
additional 341 litres of grout was placed

*It was noted that the apparent lugeon value in #1017 dropped gradually from 155 --> 15 Lu during the 2 hours of grouting. This is very encouraging.

*Hole #1015 displayed a gradual reduction in apparent Lugeon value followed by a gradual increase : we obviously were injecting into the clear stone once a pathway was created to this horizon.

*Hole #1011 only displayed a minor reduction in apparent Lugeon value : from 82 --> 65 Lu. this is indicative of some grouts into the gravel path.

*Hole #1016 : no or hardly any reduction in apparent lugeon value. We likely accessed the gravel-layer of the grout-pad during the placement of the 516 litres of grout.

After the lunch break, the remaining batches (F mix) were injected into hole #1029. This hole contained contaminated material. It was injected via a top-hole packer.

the third batch of holes

The third batch of holes was a real tightening program. Microfine cement based grout was used for the first time.

#1001 : 4 sleeves : 185 litres of microfine suspension grout

#1004 : 5 sleeves : 96 litres of microfine suspension grout

#1005 : 5 sleeves : 54 litres of microfine suspension grout

#1006 : 5 sleeves : 5 litres of microfine suspension grout

The grout was injected through hydrofracturing at high pressures. We obtained a clear indication that the formation is already very tight and was further tightened with microfine cement.

the fourth batch of holes

The fourth batch of holes involved further tightening of holes located in the phase 1 zone.

Hole #1007 : (sleeves 1 thru 5) : 2 litres
Hole #1008 : (sleeves 1 - 5 incl.) : 480 litres
Hole #1009 : (sleeves 1 - 4 incl.) : 3 litres
Hole #1010 : (sleeves 1 - 6 incl.) : 80 litres

Hole 1007 & hole 1009 refused immediately. Hole 1010 was accessible but high grouting pressures were required. Hole 1008 needed 90 minutes to refuse.

the fifth batch of holes

#1013 : 123 litres of microfine cement based susp.
grout placed in lowest 5 sleeves
#1017 : 275 litres of microfine cement based susp.
grout placed in lowest 6 sleeves
#1011 : 882 litres of microfine cement based susp.
grout placed in lowest 5 sleeves
#1014 : 1654 litres of microfine cement based susp.
grout placed in lowest 6 sleeves

Holes 1014, 1017 & 1011 showed no reduction in apparent lugeon value during grouting. It is likely that the grout went predominantly into the gravel-pad.

Only hole 1013 indicated a slight reduction in apparent lugeon value.

Because of the weekend, the grout will be too old to be fractured on Monday to use microfine cement. This could mean that more acrylamide might be needed in the last few holes of phase 1.

The following total quantities (followed by number of grout stages in brackets)

#1001 : 3,728 litres (3 stages)
#1003 : 4,860 litres (4 stages)
#1004 : 3,711 litres (3 stages)
#1005 : 3,010 litres (3 stages)
#1006 : 2,659 litres (3 stages)
#1007 : 1,950 litres (3 stages)
#1008 : 2,215 litres (3 stages)
#1009 : 1,893 litres (3 stages)
#1010 : 1,812 litres (3 stages)

#1011 : 3,430 litres (4 stages)
#1013 : 1,563 litres (3 stages)
#1014 : 3,470 litres (2 stages)
#1015 : 2,854 litres (2 stages)

Taking into account the 2 check pipes (1002 & 1012) the average take (cement based grout) is $38,559 \text{ L}/15 = 2570.6 \text{ litres / pipe}$. Projection : with approximately 200 pipes to go we expect a total take in cement (regular + microfine) based suspension grout of 514 000 litres of grout, which is considerably more than the anticipated volume at the time of tender.

Grouting Record Sheet for F31/AHC/23/26

Hole/zone	Time	Flow (l/min) 1007 1011 1013 1010	Flow (l/min) 1007 1011 1013 1010	Flow (l/min) 1007 1011 1013 1010	Comments/Remarks
1007/0.3.5'	07:49	1 1 1	1 1 1		START MIXING
1010/0.1.5.5'	08:00	15 120 141 1.9	34 130 145 1.56		
1013/0.3.4.5'	08:08	15 120 251 0.1	37 140 129 1.65		DE:CB ALKE INSTRUCTS ME NOT TO SIGN
1011/0.3.5.5'	08:15	15 120 211 0.1	42 150 130 1.45		OFF ON QUANTITIES UNLESS TAG SYSTEM IN
	08:21	15 115 291 0.1	34 136 134 1.43		PLACE. ALSO FIRST PHASE NO MORE THAN
	08:22	13 116 301 0.1	37 136 135 1.07		40 PSI PRESSURE, OUR TAG SYSTEM IS ON
	08:34	11 113 221 9	29 138 121 1.25		6 1/2" ALL FINDER
		1 1 1	1 1 1		DISCONNECT LINE AND END 1010. AT CB 34
STOP	08:40	DUE TO GROUT LEAK IN DRAIN			STOP PUMP. GROUT LEAKING SAME.
1007 OFF 1007		DITCH. HOLE 1007 IS BELIEVED TO BE THE			AREA AS YESTERDAY.
1010 1011 1013	08:44	OFF 110 121 1.6	OFF 120 131 1.35		
1013 OFF 1013	08:49	9 112 1.07 1.8	33 124 1.07 1.41		TRY TAKING 1013 OFF LINE, 1007 AND ON
1007 1007	08:54	10 110 1.07 1.7	37 135 1.07 1.39		STILL FLOWING LEAK ACTUALLY COMING
1007 OFF 1007	08:58	OFF 115 1.07 1.40	OFF 145 1.07 1.52		OUT OF GROUND ABOUT 8' FROM EDGE OF DRAIN PAD.
ALL OFF	09:00	OFF 1.07 1.07 1.07 1.07	OFF 1.07 1.07 1.07 1.07		1007 = 507 L; 1011 = 726 L; 1013 = 942 L
		1017 1015 1.016	1017 1015 1.016		1010 = 223 L
1013 (4.5.6)	09:45	18 115 1 - 1 -	28 120 1 - 1 -		MOVE TO NEW SET OF HOLES
1016 (4.5.6)	09:47	16 115 1 - 1 -	29 125 1 - 1 -		ON E-MIX
1017 (4.5.6)	09:48	12 112 1 - 1 -	32 134 1 - 1 -		PRE-MIXING PACKER FOR 1015
1015 (4.5.6)	09:53	9 119 1 - 1.6	26 130 1 - 1.29		
	09:54	12 111 1 - 1.6	28 134 1 - 1.35		
	10:00	12.5 112.1 - 1.5.5	33 138 1 - 1.34		
	10:13	12.5 111.7 1 - 1.3.7	34 141.4 1 - 1.37.6		
	10:18	12.3 112.1 - 1.3.9	35.9 141.4 1 - 1.36.1		
	10:24	13.1 114.1 1 - 1.4.0	37.4 145 1 - 1.36.0		
	10:30	11.3 111.2 1 - 1.3.9	37.3 142.8 1 - 1.35.2		
	10:34	8.2 117.5 1 - 1.2.9	34 136 1 - 1.26.6		
	10:42	6.0 114.9 1 - 1.2.0	33 135.7 1 126.6		

Grouting Record Sheet for FW/ 16/23/92

Hole/zone	Time	REN Flow (l/min)				Gage Pres (psi)				Comments/Remarks
		1017	1015	1011	1016	1017	1015	1011	016	
1011/1,3,3,4,5	10:44	6.1	15.0	3.0	2.0	33.2	35.2	24	12.6	START 1011/1,3,3,4,5 and L.W.
	10:48	6.7	16.5	15.3	13.0	40.1	42.2	33.0	35.0	
	10:51	7.3	18.3	17.7	14.3	45.8	50.9	43	45.0	Flow drops to 0 (out of mix)
	10:55	10.3	113.4	17.3	14.0	45.6	49.5	137.7	143.7	
	10:57	13.4	17.7	19.0	14.7	48	141	142	146.0	
	11:01	19	18.0	19.1	14.4	48.7	37.6	31.2	37	1017 = 45.7; L ₁₀₁₅ = 49.5; L ₁₀₁₁ = 62; L ₁₀₁₆ = 24
	11:06	18	17.9	113.1	15	48.8	136.5	135.5	141	
	11:11	13.1	19.0	12.7	16.0	46.1	40.5	35.9	38.0	
	11:15	12.5	18.5	10.2	5.8	43.8	40.6	33.4	27.4	L ₁₀₁₇ = 48; L ₁₀₁₅ =
	11:20	10.5	17	10.6	5.4	41	42.1	32.9	36.7	L ₁₀₁₇ = 40; L ₁₀₁₅ = 32; L ₁₀₁₁ = 64; L ₁₀₁₆ = 28
	11:25	6.1	18.5	120.6	8.3	46.0	41.8	51	49.6	L ₁₀₁₇ = 24; L ₁₀₁₅ = 42
	11:30	5.3	16.9	12.7	6.6	45.2	45.2	42.5	48.7	TOTAL REMAINDER 1017: 16.7; L ₁₀₁₅ = 16.9; L ₁₀₁₁ = 14.5; L ₁₀₁₆ = 66.2
	11:37	0.1	19.9	113.3	16.0	47.6	50.4	135.9	141.1	
	11:43	8.1	116.4	116.8	16.2	57	146	142.7	144	
	11:47	0.1	110.6	116.6	14.1	53	151.4	124.7	137.7	L ₁₀₁₇ = 14; L ₁₀₁₅ = 48; L ₁₀₁₁ = 63; L ₁₀₁₆ = 23
	11:53	0.1	13.2	118.5	16.9	57	147	126	146.2	
	11:55	SHUT DOWN FOR LUNCH				1	1			TOTAL REMAINDER VALUES
		1	1	1		1	1			1753 L ₁₀₁₇ 1919 L ₁₀₁₅ 1769 L ₁₀₁₁ 799 L ₁₀₁₆
		ADJUST REMAINDER OF F BATCHES W/TO 1029								1017 = 1246 L ₁₀₁₅ 1011 = 1227 L ₁₀₁₆
MICROFINE		1005	1004	1008	1006	1005	1004	1008	1006	1015 = 1193 L ₁₀₁₆ = 516 L ₁₀₁₇
	12:49	-	1	-	1/4	-	1	-	1/11	
SET-UP IN	13:15	-	1	-	1/11	-	1	-	1/12	YIELDING = 1.077
1001/Below 6'	13:25	TRN TO OPEN				1	1	1		164 Liters in 1023 & 164 Liters in 1024
1004/Below 6'	13:30	29.1	-	1	-	102	1	-	1	
1005/Below 6'	13:31-24	8.9	1	-	1	100	1	-	1	
1006/Below 6'		1.9	1	-	1	94	1	-	1	
	13:33	-	10.2	1	-	-	164	1	1	
	13:24	-	1	-	128	1	-	1	188	1

Grouting Record Sheet for FA1/146/23/54

Hole/zone	Time	Flow (l/min) 1014/1017/1011/1013	Gage Pres (psi) 1014/1017/1011/1013	Comments/Remarks
1017/Below 5'	15:23	16.6/18.8/18.8/9.8	23.20/23.20/33.4/28	PICK ON 1013 WITH YELLOW
	15:41	14.2/12.8/14.6/7.0	23.20/23.20/23/26	
	15:48	13.6/6.6/3.4/5.2	23.20/23.20/23/28	
	15:53	11.9/5.8/3.1/3.4	23.20/23.20/23/27.2	
	15:56	11.8/5.8/2.7/0.2	23.21/23.20/23/28	
	16:00	13.3/8.0/3.2/0.2	23.30/23.30/28/32.6	
	16:07	17.3/16.4/7.3/1.8	1/131.4/148.6	
	16:12	8/16.4/0/0.2	1/116/120	SWITCH TO E-MIX
		1/1/1	1/1/1	
		1/1/1	1/1/1	RED = 3555 l
		1/1/1	1/1/1	BLUE = 2775 l
		1/1/1	1/1/1	BLACK = 2852 l
		1/1/1	1/1/1	YELLOW = 1208 l
		1/1/1	1/1/1	
1014/146	16:54	1/1/1	1/1/1	
1009/144	3 l	1/1/1	1/1/1	
1008/145	480 l	1/1/1	1/1/1	
1007/145	507 l + 2 l	1/1/1	1/1/1	
1011/145	724 l + 841 l + 882	1/1/1	1/1/1	
1013/145	942 l + 1123 l	1/1/1	1/1/1	
1010/146.6	233 l + 79 l	1/1/1	1/1/1	
1017/456.12	1270 l + 275 l	1/1/1	1/1/1	
1015/456	1,198 l	1/1/1	1/1/1	
1016/456	516 l	1/1/1	1/1/1	
1005/143	54 l	1/1/1	1/1/1	
1004/145	96 l	1/1/1	1/1/1	
1001/144	185 l	1/1/1	1/1/1	
1006/145	5 l	1/1/1	1/1/1	

Grouting Record Sheet for FA1/AUG/1/54

Hole/zone	Time	Flow (l/min) 1005/1004/1007/1006	Gage Pres (psi) 1005/1004/1007/1006	Comments/Remarks
	13:36	- 1 - 183/1 -	- 1 - 183/1 -	
	13:38	- 1 - 121.7/1 -	- 1 - 158.8/1 -	
	13:39:51	- 1 - 115/1 -	- 1 - 149/1 -	
	13:42	- 1 - 1 - 10.1	- 1 - 1 - 122	1005 = 54 Litres 1004 = 5 Litres
	13:42:53	- 117/1 - 1 -	- 164/1 - 1 -	1004 = 96 Litres, 1001 = 185 Litres
	13:44:32	- 18.5/1 - 1 -	- 164/1 - 1 -	REFUSE THIS SET WITH SUSPENSION GROUT
1007/Below 5'	TOTALS	183/120/117/8/108/2	1/1/1	MOVE TO NEXT SET
1008/Below 5'	14:00	1010/1008/1007/1006	1010/1008/1007/1006	
1009/Below 5'	14:05	7.8/117/1/1	99.6/172/1/1	1005
1010/Below 5'	14:08	8.3/18.7/1/1	100.1/183/1/1	NOTE: RED & BLUE FLOW METER
STOP 1007/1009		1/1/1	1/1/1	HAS FAILED PRESSURE GAGES
1011/Below 5' (14)		1/1/1	1/1/1	
1014/Below 5'	14:15	0.1/10/10/0.2	109/193/150/55	
	14:20	0.1/19.6/15.4/0.2	113/192/157/65	STOP 1010 & MOVE TO 1014
1014/Below 5'	14:25	14.8/15.7/19/1	106/197/146/1	
	14:28	10.1/5.0/8.3/0.2	1/152/160	STOP 1013 & MOVE TO 1016: Back on
1016/Below 5'	14:32	12.4/16.3/19.4/1	40.5/140/160.9/65	have been plugged. checked
	14:37	16/17.7/12.1/1	40.5/140/161/31/1	
	14:42	16.7/14.0/12.5/1	40.5/140/161/40/1	
1013 Back on	14:46	12.6/16.1/19.8/3.2	40.5/140/161/45/155	Back on with 1013
	14:50	12.2/13.3/16.4/0.2	51.36/51.54/51.7/56	
1016/Below 5' (14)	14:57	16/13.1/16.7/0.2	1/164/165	STOP 1013 NOW MOVE TO 1016
	14:58	20/11.8/11/0.2	1/159/162	
	15:04	16.6/10.2/15/0.2	1/147/153	
	15:11	17.7/10.2/11.4/0.3	1/125/141	
	15:18	17.6/10.2/18.7/0.3	1/133/1	Check 1008; Clear
	15:23	17.7/10.2/18.4/0.2	1/131/1	1008 is REFUSED = 180 LITRES
	15:25	18.1/10.2/19.8/0.2	1/1/1	MOVE TO 1017

ACT REMBCO JOINT VENTURE
 Semi Wag 4 Soaps 4 & 3 Removal Action Project

Grout Quantity Reconciliation

Friday August 23, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A
Water (Kg)	170.00	146.00	120.00	108.00	86.00	86.00	78.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Sigmo Sulphonate (Kg)	1.20	1.20	1.20	1.20	1.20	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.17	213.17	199.17	197.97	137.14	
G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.28	
Yield per Batch (L)	214.88	188.93	164.61	147.01	130.17	128.55	108.84	
Total Batches Produced	0.00	0.00	18.50	25.00	2.50	0.00	34.50	
Total Volume Mixed (L)	0.00	0.00	2,718.12	3,675.28	325.43	0.00	3,755.11	

Ingredients Batched

	Type 3 Portland Cement Ingredients			Ultrafine Cement Ingredients		
Bentonite	158.40	Kg =	348	Lbs	51.75	Kg = 114 Lbs
Silica Fume	220.00	Kg =	484	Lbs	131.10	Kg = 288 Lbs
Pumice	543.00	Kg =	1,195	Lbs	172.50	Kg = 380 Lbs
Sigmo Sulphonate	52.80	Kg =	116	Lbs	27.80	Kg = 61 Lbs
Cement Type 3	3,752.32	Kg =	8,255	Lbs		
Welan Gum	3.78	Kg =	8	Lbs	1.48	Kg = 3 Lbs
Ultrafine Cement					1,725.00	Kg = 3,795 Lbs
Acrylamide	0.00	Kg =	0	Lbs		

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	6,233	1,649	6,717	1,777	6,717	1,777
Ultrafine Cement	3,829	1,013	3,755	993	3,755	993
Acrylamide						
Totals	10,062	2,662	10,472	2,770	10,472	2,770

ACT REMBCO JOINT VENTURE
 Semi Wag 4 Soaps 4 & 3 Removal Action Project

Grout Quantity Reconciliation

Friday August 23, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected		Grout Type
1	1007		507	Litres = 134	Gallons Portland
1	1010		233	Litres = 62	Gallons Portland
1	1011		1,587	Litres = 415	Gallons Portland
1	1013		942	Litres = 249	Gallons Portland
1	1015		1,198	Litres = 317	Gallons Portland
1	1016		516	Litres = 137	Gallons Portland
1	1017		1,270	Litres = 338	Gallons Portland
1	1001		185	Litres = 49	Gallons Ultrafine
1	1004		96	Litres = 25	Gallons Ultrafine
1	1005		54	Litres = 14	Gallons Ultrafine
1	1008		5	Litres = 1	Gallons Ultrafine
1	1007		2	Litres = 1	Gallons Ultrafine
1	1008		480	Litres = 127	Gallons Ultrafine
1	1009		3	Litres = 1	Gallons Ultrafine
1	1010		79	Litres = 21	Gallons Ultrafine
1	1011		882	Litres = 233	Gallons Ultrafine
1	1013		123	Litres = 33	Gallons Ultrafine
1	1014		1,645	Litres = 435	Gallons Ultrafine
1	1017		275	Litres = 73	Gallons Ultrafine
Totals:			10,062	Litres = 2,662	Gallons

ECO Representative

ACT Rembco Representative

ACT REMSCO JOINT VENTURE
Daily Work Record For
Orin Way 4 Seeps 4 & 6 Removal Action Project
Friday August 23, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum				90.00%
2	Supply of seep-pipes	each	245	0	219	33
	a) 15 feet long					
	b) 20 feet long					
3	Drilling of seep-pipes to full depth and capping	each	75	0	33	33
	a) 15 feet long					
	b) 20 feet long					
4	Drilling of seep-pipes & observation wells to partial depth	each	60	0	167	33
	a) 15 feet long					
	b) 20 feet long					
5	Supply of observation wells	each	35	0	24	24
6	Drilling of observation wells to full depth and capping	each	28	0	21	21
7	Pumping of brackish water into government-supplied barrier or tanks	per 1,000 gallons	80	0	0	0
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon	11,700	0	3,833	3,833
10	Supply and installation of grout pads	each	348	0	150	150
11	Install hydraulic conductivity tests	each	1,000	0	308	308
12	Ingredients for regular portland cement based grout	per pound				
	a) Regular portland cement	pounds	480,000	8,255	87,408	95,661
	b) Barite	pounds	18,000	348	14,156	15,731
	c) Pozzolane	pounds	95,000	1,575	14,156	15,731
	d) Salts	pounds	30,000	484	3,137	3,621
	e) Viscosity modifier	pounds	400	8	86	94
	f) Dispersing agent / retarder	pounds	7,200	116	1,231	1,347
	g) Type "C" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon	87,200	1,777	16,068	19,845
14	Ingredients for ultrafine cement based grout	per pound				
	a) Ultrafine cement	pounds	34,800	3,785	114	3,795
	b) Barite	pounds	1,320	114	0	114
	c) Salts	pounds	3,720	288	0	288
	d) Viscosity modifier	pounds	42	3	0	3
	e) Dispersing agent / retarder	pounds	240	61	0	61
	f) Ultrafine cement based grout	per gallon	10,200	883	0	883
15	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,000	0	0	0

ACT REMSCO JOINT VENTURE
Daily Work Record For
Orin Way 4 Seeps 4 & 6 Removal Action Project
Friday August 23, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon				
18	Two person floor crew for C&I directed work	per person				
19	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
20	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
21	Supply Time - Equipment and Labor for	per crew day				
22	Crew for grouting / install hydraulic conductivity testing	per crew hour				
23	Supply Time - Equipment and Labor for	per crew day				
24	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
25	Supply Time - Equipment and Labor for	per crew day				
26	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
27	Supply Time - Equipment and Labor for	per crew day				
28	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
29	Supply Time - Equipment and Labor for	per crew day				
30	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
31	Supply Time - Equipment and Labor for	per crew day				
32	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
33	Supply Time - Equipment and Labor for	per crew day				
34	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
35	Supply Time - Equipment and Labor for	per crew day				
36	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
37	Supply Time - Equipment and Labor for	per crew day				
38	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
39	Supply Time - Equipment and Labor for	per crew day				
40	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
41	Supply Time - Equipment and Labor for	per crew day				
42	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
43	Supply Time - Equipment and Labor for	per crew day				
44	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
45	Supply Time - Equipment and Labor for	per crew day				
46	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
47	Supply Time - Equipment and Labor for	per crew day				
48	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
49	Supply Time - Equipment and Labor for	per crew day				
50	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
51	Supply Time - Equipment and Labor for	per crew day				
52	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
53	Supply Time - Equipment and Labor for	per crew day				
54	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
55	Supply Time - Equipment and Labor for	per crew day				
56	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
57	Supply Time - Equipment and Labor for	per crew day				
58	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
59	Supply Time - Equipment and Labor for	per crew day				
60	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
61	Supply Time - Equipment and Labor for	per crew day				
62	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
63	Supply Time - Equipment and Labor for	per crew day				
64	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
65	Supply Time - Equipment and Labor for	per crew day				
66	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
67	Supply Time - Equipment and Labor for	per crew day				
68	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
69	Supply Time - Equipment and Labor for	per crew day				
70	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
71	Supply Time - Equipment and Labor for	per crew day				
72	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
73	Supply Time - Equipment and Labor for	per crew day				
74	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
75	Supply Time - Equipment and Labor for	per crew day				
76	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
77	Supply Time - Equipment and Labor for	per crew day				
78	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
79	Supply Time - Equipment and Labor for	per crew day				
80	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
81	Supply Time - Equipment and Labor for	per crew day				
82	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
83	Supply Time - Equipment and Labor for	per crew day				
84	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
85	Supply Time - Equipment and Labor for	per crew day				
86	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
87	Supply Time - Equipment and Labor for	per crew day				
88	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
89	Supply Time - Equipment and Labor for	per crew day				
90	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
91	Supply Time - Equipment and Labor for	per crew day				
92	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
93	Supply Time - Equipment and Labor for	per crew day				
94	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
95	Supply Time - Equipment and Labor for	per crew day				
96	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
97	Supply Time - Equipment and Labor for	per crew day				
98	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				
99	Supply Time - Equipment and Labor for	per crew day				
100	Loss of efficiency due to upgrade from 5 & 6 Level "D"	per crew hour				

AUG/23/96

P. 1

1016/4,5,6

1017/4,5,6

1018/3,4,5

1015/4,5,6

1016/4,5,6

1017/4,5,6

1018/3,4,5

MOVE TO NEW SET OF HOLES TOP ZONE

2.0000

-1.2000

-0.4000

0.4000

BCH

11

10

20

30

40

50

60

SHUT ALL

HOLES

OFF

BACK OFF

2.0000

-1.2000

-0.4000

0.4000

BCH

1007 BACK OFF

SHUT OFF 1013

BCH

STOP DUE TO LEAK IN DRAINAGE DITCH, SHUT OFF 1007 AND RETAY

1007/Below 3.5'

1011/Below 3.5'

1013/Below 3.5'

1010/Below 3.5'

RED

BLUE

BLACK

YELLOW DIRT ON LWE
BURSTAGE WAS FOUND
IN THE LINE
YELLOW CHECK SYSTEM

2

ADVANCED CONSTRUCTION TECHNIQUES

2.0000

-1.2000

-0.4000

0.4000

BCH

1007/Below 3.5'

1011/Below 3.5'

1013/Below 3.5'

1010/Below 3.5'

FRIDAY AUGUST 23, 1996
DAY #3 OF PHASE I GROUTING PROGRAM

0

10

20

30

40

50

60

RED = 3,555 l BLUE = 2,775 l

BLACK = 2,852 l YELLOW = 1,208 l

FLOW METER DAY TOTALS

STOP

DAY TOTAL
= 10,390 l

AUG 23/96

P. 4

2.0000
10CH

-1.2000

-0.4000

0.4000

0 1014

10

1017 20

30

1049

5013

60

2.0000
10CH

MOVE TO
1017.5

-0.4000

0.4000

Refused

Check 1008

End on
1013

2.0000
10CH

-1.2000

-0.4000

0.4000

DAILY GROUTING REPORT
AUGUST 26, 1996

Grouting Report for: Monday August 26, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 7 holes were grouted into today. Treatment varied from first stage to third stage. In total just over 12,500 litres of grout were placed today.

2. Comments: Grout was expelled onto the asphalt paved ditch on two occasions today.

First batch of holes: 1018/sleeves 3 to 5: A triple fold double packer was used to grout the "top" zone of this hole - 1,523 litres of regular type 3 cement grout was installed.

1019/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 1,508 litres of regular type 3 cement grout was installed.

1020/sleeves 3 to 5: A triple fold double packer was used to grout the "top" zone of this hole - 1,354 litres of regular type 3 cement grout was installed.

1021/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 1,500 litres of regular type 3 cement grout was installed.

1016/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 294 litres of regular type 3 cement grout was installed.

1023/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 110 litres of regular type 3 cement grout was installed.

1024/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 267 litres of regular type 3 cement grout was installed.

As holes 1018, 1021 and 1019 reached the target volumes new holes were brought on line namely, 1016, 1023 and 1024. The initial start-up set of holes was suspended when after three hours since the start of today's grouting operation a grout leak was observed into the asphalt paved ditch. Grouting was moved to the bottom zones of those holes first started this morning.

Second batch of holes: These holes consisted of:
1018/sleeves 1 & 2 = 818 litres
1019/sleeves 1 to 3 = 846 litres
1020/sleeves 1 & 2 = 249 litres
1021/sleeves 1 to 3 = 871 litres

After about 90 minutes of grouting into these zones another grout leak was observed expelling grout into the asphalt paved ditch. The grouting was moved to the bottom zones of holes 1023, 1024 and 1016.

Third batch of holes: These holes consisted of:

1016/sleeves 1 to 3 = 999 litres
1023/sleeves 1 to 3 = 1,167 litres
1024/sleeves 1 to 3 = 1,000 litres

The total quantities of grout installed are summarized below:

1016/sleeves 4 to 6 = 294 litres
1016/sleeves 1 to 3 = 999 litres
1018/sleeves 3 to 5 = 1,523 litres
1018/sleeves 1 & 2 = 818 litres
1019/sleeves 4 to 6 = 1,508 litres
1019/sleeves 1 to 3 = 846 litres
1020/sleeves 3 to 5 = 1,354 litres
1020/sleeves 1 & 2 = 249 litres
1021/sleeves 4 to 6 = 1,500 litres
1021/sleeves 1 to 3 = 871 litres
1023/sleeves 4 to 6 = 110 litres
1023/sleeves 1 to 3 = 1,167 litres
1024/sleeves 4 to 6 = 267 litres
1024/sleeves 1 to 3 = 1,000 litres

Grouping Record Sheet for May June/July

Node/No	Time	File (min)	Size (KB)	Rate (KB/s)	Size (KB)	Rate (KB/s)	Comments/Remarks
1021/456	0:35	32.10.10.10	0	22.10.10.10	0	0	CHECK BLUE BACK YELLOW JACKETS
1018/456	0:35	25.10.10.10	0	30.10.10.10	0	0	" " " "
1021/456	0:45	15.3.10.10	10	20.14.10.10	10	10	BLACK/YELLOW NOT ON
1020/456	0:54	12.10.10.10	0	22.120.10.124	0	124	BLACK NOT ON
1019/456	09:04	10.19.15.4.7.9	0	23.123.120.123.1	23.1	23.1	BLACK (1020) NOW ON LINE
Black plugged	09:09	0.3.1.7.1.0ff.10.6	0	16.123.123.125.3	0	3	
	09:27	11.5.112.2.1off.19.3	0	21.4.124.5.10ff.125.6	0	6	$L_{10} = 93 / L_{10ff} = 45 / \text{off} / L_{10ff} = 69$
	09:41	7.2.10.4.13.4.19.1	0	23.9.126.7.120.124.7	0	7	
	09:49	7.2.10.5.14.4.19.3	0	25.4.127.8.120.7.124.8	0	8	$L_{10} = 54 / L_{10ff} = 72 / L_{10ff} = 38 / L_{10} = 71$
	09:56	7.2.10.6.14.4.19.8	0	25.3.128.1.122.0.125.4	0	4	$L_{10} = 58 / L_{10ff} = 71 / L_{10ff} = 38 / L_{10ff} = 73$
	10:01	7.1.11.5.14.4.2.19.7	0	24.4.128.9.122.1.125.2	0	2	INCREASES PLUG RATE SLIGHTLY
	10:09	8.8.113.2.16.6.110.5	0	28.4.129.3.127.4.30.9	0	9	$L_{10} = 67 / L_{10ff} = 105 / L_{10ff} = 5 / L_{10ff} = 80$
	10:17	8.9.112.9.16.1.113.3	0	27.4.132.1.124.8.128.1	0	1	$L_{10} = 70 / L_{10ff} = 94 / L_{10ff} = 55 / L_{10ff} = 114$
1018/456		1016.1.1.1	0	1016.1.1.1	0	1	1018/55 1523. Lifes
1016/456	10:26	2.1.115.5.19.0.14.1	0	27.0.140.7.128.3.132.1	0	1	
	10:30	3.9.110.4.112.7.11.2	0	30.2.139.5.132.3.127.2	0	2	
	10:36	5.6.140.4.114.4.12.4	0	32.141.0.132.3.124.2	0	2	
	10:46	6.7.111.0.115.9.17.3	0	42.8.145.2.135.120.3	0	3	
1021/456	10:51	4.3.179.6.113.4.13.1	0	40.145.5.130.4.126.9	0	9	MOVE TO 1024/456
1024/456		1016.1024.1020.1019	0	1016.1024.1020.1019	0	1019	1021/456 = 1,500 LIFES.
	10:56	5.3.15.9.116.5.14.0	0	39.6.136.6.132.9.127.3	0	3	
	10:04	4.1.15.8.113.9.112.2	0	35.5.139.1.127.8.125.5	0	5	
	11:12	2.4.16.0.114.2.112.5	0	36.7.141.3.131.7.129.2	0	2	$L_{10} = 13 / L_{10ff} = 30 / L_{10ff} = 112 / L_{10} = 103$
1023/456		1.1.1.1.1023	0	1.1.1.1.1023	0	1023	1019/456 = 1508 LIFES
	11:18	5.9.19.7.117.5.11ff.11	0	47.1.130.1.139.1.11ff.11	0	11	
	11:22	4.0.16.6.112.9.112.3	0	36.2.144.8.126.1.132.1	0	1	
	11:30	4.2.16.6.112.7.118.5	0	40.150.6.128.2.132.8	0	8	TOTALS
	11:33	1.120.1.1	0	1.1.1.1.1	0	1	1.817 1767 1354 1618

Continued record sheet for 12/1/72

Hole/Zone	Time	Flow (gpm) 1016/1017/1018/1019	Core Data (gpm) 1016/1017/1018/1019	Comments/Remarks
1020/456	1:35.5	3.1	5.9	STOP DUE TO LEAK IN PUMP.
1023/456	1:10	5.1	10.1	MOVE TO BOTTOM ZONE OF
1024/456	2:07	1.1	1.1	HOLES DONE THIS MORNING.
1016/456	2:94	1.1	1.1	
START	12:41	1018/1020/1021/1019	1018/1020/1021/1019	BOTTOM ZONES
1018/12	12:45	1.0	1.0	
1019/12.3	12:49	5.9	10.1	
1020/12	12:55	6.3	10.1	
1021/12.3	13:02	7.8	10.4	
	13:07	6.2	13.6	
	13:16	8.3	15.1	
	13:25	7.7	10.1	
	13:33	9.4	15.1	
	13:37	10.2	15.3	
	13:42	10.1	14.9	
	13:46	10.1	15.4	
	13:56	9.1	17.6	
	14:09	10.6	12.9	
	14:18	9.2	14.5	
	14:23	34.8	12.5	
NOTE TO :		1023/1016/1024	1023/1016/1024	
1023/12.3	14:55	17.6	14.1	
1024/12.3		1.1	1.0	
1016/12.3	15:02	1.15	14.0	
	15:04	1.12	14.5	
	15:11	14.6	17.9	
	15:30	15.5	18.2	
	15:37	14.3	16.1	

Grouting Record Sheet for MAN/AUG/26/96

Loc/zone	Time	Flow (l/min)/ 1023/1016/1024	Gage Pres (psi) 1023/1016/1024	Comments/Remarks
	15:45	110.7/15.9/10.7	121.1/51/51	
	15:44	1 19.71	1 102 1	
	15:45	121.1/5.0/7.3	121.1/51/51	
	15:46:30	129.9/15.8/12.1	143.4/145.6/151	
	15:49	119 16 19	127 148 145	
	15:53	119.4/15.5/9.3	127 146.7/147.9	
	15:57	119.1/14.9/10.9	126.6/146.1/146.2	
	16:02	119.1/14.6/10.3	125.7/144.4/146.4	RTALS ON METER
	16:05	121 14.3/11.3	130 142 137	BK = 3342, YEL = 2,904, ORANGE = 850
OFF 1023	16:08	10FF 18.6/17	10FF 161 155	BK = 3392
	16:09	10FF 17.6/17	10FF 152 152	
	16:18	10FF 16.7/16.7	10FF 147 148	
	16:20	1 - 110.9/13.6	1 - 150.9/150.7	
	16:25	1 - 110.7/15.8	1 - 150 149.0	STILL LEAKING WATER BY
	16:29	1 - 15.6/10FF	1 - 129 10FF	DRAWAGE DITCH.
	16:30	1 - 112.8/1 -	1 - 156.8/1 -	
	16:31	1 - 19 1 -	1 - 142 1 -	1016/4,5,6 = 294 l
	16:34	1 - 19 1 -	1 - 143 1 -	1016/1,2,3 = 999 l
	16:41	1 18.6/1	1 144.5/1	1018/3,4,5 = 1,523 l
	16:49	1 115 1	1 175 1	1018/1,2 = 818 l
	16:54	1 111 1	1 150 1	1019/4,5,6 = 1,508 l
	16:56	1 113 1	1 161 1	1019/1,2,3 = 846 l
		1 1 1	1 1 1	1020/3,4,5 = 1,354 l
		1 1 1	1 1 1	1020/1,2 = 249 l
		1 1 1	1 1 1	1021/4,5,6 = 1,500 l
		1 1 1	1 1 1	1021/1,2,3 = 871 l
		1 1 1	1 1 1	1023/4,5,6 = 110 l
		1 1 1	1 1 1	1023/1,2,3 = 1,167 l

1024/4,5,6 = 267 l

1024/1,2,3 = 1,000 l

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Monday August 26, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A
Water (Kg)	170.00	148.00	120.00	106.00	86.00	86.00	78.00	
Montonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Silica (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Sodium Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Grout Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Isolan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Urethane (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
Vol. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.28	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	53.50	2.50	26.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	8,818.43	368.04	3,389.62	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Montonite	295.20	Kg =	649	Lbs	0.00	Kg =	0	Lbs
Silica Fume	410.00	Kg =	902	Lbs	0.00	Kg =	0	Lbs
Silica	1,140.00	Kg =	2,508	Lbs	0.00	Kg =	0	Lbs
Sodium Sulphonate	123.00	Kg =	271	Lbs	0.00	Kg =	0	Lbs
Grout Type 3	6,992.96	Kg =	15,385	Lbs				
Isolan Gum	7.05	Kg =	16	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Urethane	0.00	Kg =	0	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	12,506	3,308	12,578	3,327	12,578	3,327
Ultrafine Cement	0	0	0	0	0	0
Urethane	0	0	0	0	0	0
Totals	12,506	3,308	12,578	3,327	12,578	3,327

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Monday August 26, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
1	1018	3,4,5	1,523	Litres =	403	Gallons Portland
1	1021	4,5,6	1,500	Litres =	397	Gallons Portland
1	1020	3,4,5	1,354	Litres =	358	Gallons Portland
1	1019	4,5,6	1,508	Litres =	399	Gallons Portland
1	1018	4,5,6	294	Litres =	78	Gallons Portland
1	1024	4,5,6	267	Litres =	71	Gallons Portland
1	1023	4,5,6	110	Litres =	29	Gallons Portland
1	1018	1,2	818	Litres =	216	Gallons Portland
1	1020	1,2	249	Litres =	66	Gallons Portland
1	1021	1,2,3	871	Litres =	230	Gallons Portland
1	1019	1,2,3	846	Litres =	224	Gallons Portland
1	1023	1,2,3	1,167	Litres =	309	Gallons Portland
1	1018	1,2,3	999	Litres =	264	Gallons Portland
1	1024	1,2,3	1,000	Litres =	265	Gallons Portland
1				Litres =	0	Gallons Portland
1				Litres =	0	Gallons Portland
1				Litres =	0	Gallons Portland
1				Litres =	0	Gallons Portland
1				Litres =	0	Gallons Portland
1				Litres =	0	Gallons Portland
Totals:			12,506	Litres =	3,308	Gallons

*
ECO Representative

ACT Rembco Representative

ACT REMED-CO-JOINT VENTURE
Omi Wag & Seeps & 5 Removal Action Project
Daily Work Record For
Monday August 28, 1995

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Location	Lump sum				50,000%
2	Supply of waste-pipes	each	245	219	219	219
	(a) 15 feet long	each				
	(b) 20 feet long	each				
3	Drilling of waste-pipes to full depth and capping	each	75	33	33	33
	(a) 15 feet long	each				
	(b) 20 feet long	each				
4	Drilling of waste-pipes & observation wells to partial depth	each	197	107	107	107
	(a) 15 feet long	each				
	(b) 20 feet long	each				
5	Supply of observation wells	each	30	24	24	24
6	Drilling of observation wells to full depth and capping	each	28	21	21	21
7	Pumping of trench water into government-supplied	per 1,000 gallons	50	0	0	0
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and erection of casing pipe	per section	11,700	3,633	3,633	3,633
10	Supply and erection of grout pads	each	348	158	158	158
11	Install hydraulic conductivity tests	each	1,000	308	308	308
12	Ingredients for regular portland cement based grout	per pound	480,000	19,350	84,641	111,046
	(a) Regular portland cement	pounds		649	3,055	4,804
	(b) Barite	pounds		18,000	15,731	18,230
	(c) Water	pounds		2,906	8,021	8,523
	(d) Silica fume	pounds		902	1,242	1,618
	(e) Viscosity modifier	pounds		400	92	112
	(f) Dispersing agent / retarder	pounds		7,200	1,242	1,618
13	Section of regular portland cement based grout	per gallon	87,300	3,327	19,600	22,183
14	Ingredients for ultrahigh cement based grout	per pound				
	(a) Ultrahigh cement	pounds		0	3,790	3,790
	(b) Barite	pounds		0	114	114
	(c) Silica fume	pounds		0	208	208
	(d) Viscosity modifier	pounds		0	3	3
	(e) Dispersing agent / retarder	pounds		0	61	61
15	Section of ultrahigh cement based grout	per gallon	30,000	0	903	903
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,500	0	0	0

ACT REMEDCO-JOINT VENTURE
Omi Wag & Seeps & 5 Removal Action Project
Daily Work Record For
Monday August 28, 1995

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0
18	Two person labor crew for Cat-directed work	per crew hour	100	2,000	6,600	10,500
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "C" work	per crew day	30	0	1	1
20	Standby time - Equipment and labor for crew for kneeling pipe	per crew hour	100	0,000	28,250	28,250
	(a) Crew for kneeling pipe	per crew hour				
	(b) Crew for grouting / install hydraulic conductivity testing	per crew hour				

COMMENTS

Grouting in Trench 1 with portland cement based grout.
Picking up any bases as directed by MLC-Ferguson personnel.

IT Corporation Representative

ACT Remedco Representative

Contract: Lee McCauley, MCF

Remedco: Luigi Hernandez, ECO

MONDAY AUGUST 26 1996

Pg 3

OFF
LINE

OFF
LINE

RED

BLUE

BLACK

YEL

ORGE.

2.0000
7CH

-1.2000

-0.4000

0.4000

1023/1,2,3

1024/1,2,3

1016/1,2,3

YELLOW FLOW
METER

ORANGE
FLOW
METER

STOP DUE
TO LEAK

IN SAME
GENERAL AREA
AS THIS MORNING

-0.4000

0.4000

0 10 20 30 40 50 60 70

2
2.0000
7CH

-1.2000

-0.4000

0.4000

1018/1,2

1021/1,2,3

1019/1,2,3

1020/1,2

SHUT OFF
BLUE FLOW
METER

MOVE TO
ORANGE
FLOW METER

1020/1,2

2.0000
7CH

-1.2000

-0.4000

0.4000

MONDAY AUGUST 26, 1996

B₃ 4

DAILY GROUTING REPORT
AUGUST 27, 1996

the grouting operation was moved over to the area of holes 1035 to 1038.

Grouting Report for: Tuesday August 27, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 11 holes were grouted into today. Treatment varied from first stage to third stage. In total just under 12,100 litres of grout were placed today. Also today, observation well pipe driving began (and was completed) in trench 3 and the additional 3 observation well pipes in trench 4 were also installed. A total of 10 observation well pipes were driven (completed) today. All observation well pipes were driven to full depth.

2. Comments: Grout was expelled onto the gravel pad today after three hours of grouting operations. The area where this occurred was abandoned (left to rest) and grouting continued further upslope approximately 15' from where this event happened.

First batch of holes: 1020/sleeves 1 & 2: Bottom two sleeves were injected - 1,004 litres of regular type 3 cement grout was installed.

1024/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 1,377 litres of regular type 3 cement grout was installed.

1019/sleeves 1 to 3: Bottom three sleeves were injected - 1,020 litres of regular type 3 cement grout

1023/sleeves 4 to 6: A triple fold double packer was used to grout the "top" zone of this hole - 1,123 litres of regular type 3 cement grout was installed.

1025/sleeves 1 to 3: Bottom three sleeves were injected - 164 litres of regular type 3 cement grout was installed.

1024/sleeves 1 & 2: Bottom two sleeves were injected - 303 litres of regular type 3 cement grout was installed.

During the first set: Grouting was terminated in holes 1019 and 1020 and hole 1025 and 1018 were brought on line. After about three hours since the start of today's grouting operation grout was expelled to the surface of the gravel pad, immediately around holes 1024 and 1025. Naturally this area was abandoned and

Second batch of holes:

These holes consisted of:

1035/sleeves 3 to 5 = 1,049 litres
1036/sleeves 3 to 5 = 1,874 litres
1037/sleeves 3 to 5 = 1,805 litres
1038/sleeves 2 to 4 = 1,248 litres
1033/sleeves 3 to 5 = 1,035 litres

The apparent lugeon value for each of the above holes fluctuated up and down. There was no significant decrease in apparent lugeon value at the termination of grouting. Hole 1038 reached a target amount of 1,248 and was terminated just over 120 minutes after it was first started. In its place hole 1033 was brought on line.

The total quantities of grout installed are summarized below:

1023/sleeves 4 to 6 = 1,123 litres
1024/sleeves 4 to 6 = 1,377 litres
1020/sleeves 1 & 2 = 1,004 litres
1019/sleeves 1 to 3 = 1,020 litres
1025/sleeves 1 to 3 = 164 litres
1018/sleeves 1 & 2 = 303 litres
1033/sleeves 3 to 5 = 1,035 litres
1035/sleeves 3 to 5 = 1,049 litres
1036/sleeves 3 to 5 = 1,874 litres
1037/sleeves 3 to 5 = 1,805 litres
1038/sleeves 2 to 4 = 1,248 litres

Grouting Record Sheet for TUES/AUG/27 96

[illegible]

ACT REMCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project
Grout Quantity Reconciliation

Tuesday August 27, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix F	Mix M	Mix A
Water (Kg)	170.00	148.00	120.00	108.00	88.00	88.00	78.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Weilan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	8.00	13.00	68.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	1,318.84	1,913.83	8,865.16	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients			Ultrafine Cement Ingredients		
Bentonite	320.40	Kg =	705 Lbs	0.00	Kg =	0 Lbs
Silica Fume	445.00	Kg =	979 Lbs	0.00	Kg =	0 Lbs
Pumice	1,478.00	Kg =	3,247 Lbs	0.00	Kg =	0 Lbs
Ligno Sulphonate	133.50	Kg =	294 Lbs	0.00	Kg =	0 Lbs
Cement Type 3	7,589.92	Kg =	16,898 Lbs			
Weilan Gum	7.65	Kg =	17 Lbs	0.00	Kg =	0 Lbs
Ultrafine Cement				0.00	Kg =	0 Lbs
Acrylamide	0.00	Kg =	0 Lbs			

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	12,002	3,175	12,098	3,200	12,098	3,200
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	12,002	3,175	12,098	3,200	12,098	3,200

ACT REMCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project
Grout Quantity Reconciliation

Tuesday August 27, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected		Grout Type
1	1023	4,5,8	1,123	Litres = 297 Gallons	Portland
1	1024	4,5,8	1,377	Litres = 364 Gallons	Portland
1	1020	1,2	1,004	Litres = 268 Gallons	Portland
1	1019	1,2,3	1,020	Litres = 270 Gallons	Portland
1	1025	1,2,3	184	Litres = 43 Gallons	Portland
1	1018	1,2	303	Litres = 80 Gallons	Portland
1	1033	3,4,5	1,035	Litres = 274 Gallons	Portland
1	1035	3,4,5	1,049	Litres = 278 Gallons	Portland
1	1036	3,4,5	1,874	Litres = 498 Gallons	Portland
1	1037	3,4,5	1,805	Litres = 478 Gallons	Portland
1	1038	2,3,4	1,248	Litres = 330 Gallons	Portland
1				Litres = 0 Gallons	Portland
1				Litres = 0 Gallons	Portland
1				Litres = 0 Gallons	Portland
1				Litres = 0 Gallons	Portland
Totals:			12,002 Litres = 3,175 Gallons		

ECO Representative

ACT Remco Representative

ACT REMSCO JOINT VENTURE
Ornd Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Tuesday August 27, 1996

Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
Supply of clean-places	each				50,00%
a) 15 feet long	each	243	0	219	219
b) 20 feet long	each	79	0	33	33
Driving of clean-places to full depth and capping	each				
a) 15 feet long	each	197	0	167	167
b) 20 feet long	each	61	0	33	33
Driving of clean-places & observation wells to partial depth	each	60	0	120	120
Supply of observation wells	each	135	10	24	34
Driving of observation wells to full depth and capping	each	25	10	21	31
Supply of trench water into government-supplied water or tanks	per 1,000 gallons	80	0	0	0
Accumulation of equipment using two-person crew on "air-lift" supplies and equipment	per crew hour	100	0	0	0
Use of and injection of casing grout	per gallon injected	11,700	0	3,633	3,633
Apply and installation of grout pads	each	348	0	150	150
Use hydraulic conductivity tests	each	1,000	0	300	300
Preparation for regular portland cement based grout	per pound (mixed)	400,000	14,608	111,048	127,744
Barite	pounds	16,000	705	4,604	6,309
Silica fume	pounds	50,000	3,247	18,236	21,483
Acrylic modifier	pounds	50,000	879	6,523	7,402
Aggregates (light / retarder)	pounds	400	17	112	129
Water by air	pounds	7,200	284	1,618	1,902
Cost of regular portland cement based grout	per gallon injected	60,000	0	0	0
Costs for ultrafine cement based grout	per gallon injected	67,200	3,200	23,193	26,393
Water cement	per pound mixed				
Water	pounds	34,800	0	3,765	3,765
Acrylic modifier	pounds	1,500	0	114	114
Aggregates (non-retarder)	pounds	3,720	0	268	268
Water by air	pounds	42	0	3	3
Cost of ultrafine cement based grout	per gallon injected	300	0	61	61
Cost of ultrafine cement based grout	per gallon injected	10,000	0	683	683
Cost of ultrafine cement based grout	per gallon injected	37,200	0	0	0

ACT REMSCO JOINT VENTURE
Ornd Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Tuesday August 27, 1996

Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
Site grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
Use for CHL directed vent	per crew hour	100	0.00	10.50	10.50
Use for Upgrade from 8 & 11 Level "C"	per crew day	30	0	1	1
Grout and Labor for:					
1) Fine hydraulic conductivity testing	per crew hour	100	0.00	28.25	28.25
2) Grout	per crew hour	100	0.00	14.25	14.25

and cement based grout.
as Trench 3 and 5 on Trench 4.

[Signature]
J. H. HARRIS
Project Manager

11 Contract Documents

TUESDAY AUGUST 27, 1996

PAGE 2

1038/23.4

1037/34.5

MOVE

1036/34.5

1035/34.5

MOVE

MOVE

STOP GROUT

5' LEAK TO

SURFACE

OF PAD

10

20

30

40

50

60

70

RED

BACK ON LINE

BLACK

YELLOW

ORANGE

1038/23.4

1039/23.4

TUESDAY AUGUST 27, 1996

Pg 4

1033/34.5

= 1035.24

2.0000
17CH

-1.2000

-0.4000
1036/34.5

0.4000
1035/34.5

= 1074.44

1037/34.5
= 1,049.44

1100.00

2.0000
17CH

-1.2000

-0.4000

0.4000

2.0000
17CH

-1.2000

-0.4000

0.4000

2.0000
17CH

-1.2000

-0.4000

0.4000

1033/34.5

1036/34.5

1037/34.5

1035/34.5

Quake Line

Pecker Ridge

0 10 20 30 40 50 60 70

DAILY GROUTING REPORT
AUGUST 28, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 19 holes were grouted into today. Treatment varied from first stage to third stage. In total just under 10,000 litres of grout (microfine and cement grout) were placed today. Also today, sleeve pipe driving began in trench 3. A total of 13 sleeve pipe were driven (completed) today. All sleeves pipes were driven to full depth.

2. Comments: Evidence of upslope migration of the "grout front" was evident today as grout was expelled from observation well hole W106. Additionally, water was expelled from several holes in the 1040's series.

First batch of holes: 1018/sleeves 1 to 5: All sleeves below 5' from surface of gravel pad - 650 litres of ultrafine cement grout + 58 litres of regular type 3 cement grout
1016/sleeves 1 to 6: All sleeves below 5' from surface of gravel pad - 51 litres of ultrafine cement grout (refused).
1019/sleeves 1 to 5: All sleeves below 5' from surface of gravel pad - 854 litres of ultrafine cement grout + 83 litres of regular type 3 cement grout
1015/sleeves 1 to 5: All sleeves below 5' from surface of gravel pad - 60 litres of ultrafine cement grout (refused).
1020/sleeves 1 to 4: All sleeves below 5' from surface of gravel pad. This hole was brought on-line after hole 1016 was deemed refused - 55 litres of ultrafine cement grout.
1021/sleeves 1 to 5: All sleeves below 5' from surface of gravel pad. This hole was brought on-line after hole 1015 was deemed refused - 730 litres of ultrafine cement grout + 112 litres of regular type 3 cement grout
1023/sleeves 1 to 5: All sleeves below 5' from surface of gravel pad. This hole was brought on-line after hole 1020 was deemed refused.

Holes 1016 and 1015 refused after only 20 minutes of grouting with the ultrafine cement based suspension grout. After about 2 hours after the start of the grouting operation a grout leak was noted by the silt fence installed upstream of the asphalt paved ditch. The grouting was suspended and a second batch of holes were brought on line.

Second batch of holes:

1035/sleeves 1,2,3: 725 litres: This hole started out with an apparent Lu value of 44 and had a decreasing trend for about 45 minutes but then increased and ended up at 57 at the conclusion of this set of holes
1036/sleeves 1,2,3: 418 litres: This hole started out at an apparent Lu value of 44, decreased gradually to 33 but as hole 1035 picked up again and ended up at 55 Lu, indicated filling of the gravel pad.
1037/sleeves 1,2,3: 657 litres: This hole actually was possibly filling the gravel pad from the start. The initial apparent lugeon value was 56 and the final ended up at 110 Lu.
1038/sleeves 1,2,3: 1032 litres: This hole started out with an apparent lugeon value of 120, dropped to 99 during the initial 25 minutes, hit a peak of 153 Lu, and basically ended up where it began at 122 Lu.

For the second batch of holes only the regular type 3 cement grout was used. The grouting operation on this set of holes lasted approximately 90 minutes. Each hole indicated filling of the gravel pad.

Third batch of holes: This set was very short lived. After only 5 minutes into the operation a grout leak to surface was noted. The leak came out between trench 1 and 2.

These holes consisted of:

1018/sleeves 1 to 5 = 22 litres
1019/sleeves 1 to 5 = 2 litres
1023/sleeves 1 to 5 = 70 litres
1024/sleeves 1 to 5 = 48 litres

Fourth batch of holes:

1028/sleeves 1 to 5 = 1,234 litres
1030/sleeves 1 to 6 = 426 litres
1031/sleeves 1 to 5 = 604 litres
1033/sleeves 1 to 6 = 424 litres

The apparent lugeon value for each of these four holes increased over the first hour. Holes 1030, 1031 and 1033 were taken off line after the first hour. Hole 1028 was left on line.

Fifth batch of holes:

This last set of holes consisted of hole 1028 from the fourth set and the following other holes:

1025/sleeves 1 to 3
1026/sleeves 1 to 5
1027/sleeves 1 to 5

Holes 1028 and 1029 increased in apparent lugeon value, and holes 1025 and

1026 slightly decreased. When this set of holes was brought on line, an almost instantaneous grout connection was made back to hole 1031. This was the first time that a hole indicated a failure in the sleeves directly as a result of the grouting operation.

The total quantities of grout installed are summarized below:

5 sleeves 1 to 5 = 51 litres
1016/sleeves 1 to 5 = 60 litres
1018/sleeves 1 to 5 = 22 litres
1019/sleeves 1 to 5 = 2 litres
1020/sleeves 1 to 4 = 55 litres
1021/sleeves 1 to 5 = 842 litres
1023/sleeves 1 to 5 = 249 litres
1024/sleeves 1 to 5 = 48 litres
1025/sleeves 1 to 3 = 268 litres
1026/sleeves 1 to 5 = 412 litres
1027/sleeves 1 to 5 = 545 litres
1028/sleeves 1 to 5 = 1,234 litres
1030/sleeves 1 to 6 = 426 litres
1031/sleeves 1 to 5 = 604 litres
1033/sleeves 1 to 6 = 424 litres
1035/sleeves 1 to 3 = 725 litres
1036/sleeves 1 to 3 = 418 litres
1037/sleeves 1 to 3 = 657 litres
1038/sleeves 1 to 3 = 1,032 litres

Grouting Report 28/08/96

1. Summary of activities

Today, a number of holes received their their third and fourth grouting stage and are now deemed complete

2. Comments: Today we grouted the following holes:

first batch of holes

Holes #1015 & #1016 & 1018 & #1019

+ Holes # 1015 and # 1016 were not accepting any grout-quantities to speak off, which should not come as a surprise, since they had received two grouting-stages and six days ago. The 60 and 51 liters of grout were five mainly recorded for filling the hoses. They refused virtually immediately. Note that hole 1016 consumed 2450 litres in total and had been influenced by the grouting in the phase I area.

+ Hole #1018 was grouted for the fifth time today. The apparent Lugeon value stayed around 20 Lugeon during the grouting for the 2 hour duration of the operation. Likely the grout migrated into the gravel, without doing too much tightening.

+ Hole #1019
This hole was grouted for the fifth time today. Mainly because of blow-outs in and through the grout-pad, this hole had not received complete grout-phases. The total amount of grout placed is 4311 litres, including today's grouting with microfine cement based suspension grout. Unfortunately the hole never refused. There was hardly a drop in apparent Lugeon value during today's grouting operation.

second batch of holes

Holes 1020 , #1021 and #1023:

- Hole 1020 was grouted in several stages.

In total, hole #1020 accepted some litres over 4 stages.

- Hole 1021 on the other hand, did not refuse: the apparent Lugeon value increased dramatically after 1 hour of grouting, clearly indicating that we were grouting into the gravel pad.

+ Grouting in hole #1023 was again aborted, as happened during previous grouting phases in this area, due to a rather small leak coming to the surface in the gravel pad. Only 100 litres of microfine cement based grout were placed. In total 2650 litres were placed during the grouting of this hole.

the third batch of holes

Holes #1035, #1036, #1037, #1038

During the grouting of the third batch of holes water and grout were expelled from the holes near #1043. None of the holes actually refused. An increase in apparent Lugeon value was noted when switching to the more viscous F mix occurred.

+ Hole 1035 (bottom zone) accepted 735 litres during the 90 minutes of grouting. The hole actually refused. When the pressure was suddenly increased, hydrofracturing took place (grout to the gravel-pads ? or further down the trench ?). It was noted that the stiffer mix was used when the increase in apparent Lugeon value was created through the hydrofracturing.

+ Hole 1036 (bottom zone) accepted only 418 litres of grout today. The hole took 2 292 litres of grout over the two operations.

+ Hole 1037 (bottom zone) took 757 litres of regular cement based grouts. Hole did not refuse at all. We do not yet consider it ready for the acrylamide grouting.

Hole 1024 bottom zone took 1032 litres of grout today.
arranging the total to 1032 litres.
There was absolutely no reduction in apparent Lugeon value
during this grouting exercise.

the fourth batch of holes

1018, #1019, #1023, #1024

We accessed the holes we had grouted earlier in the day, with
regular cement based grout, but the grout broke out again,
migrating towards trench II. The takes were very nominal:

1018: 22 litres
1019 2litres
1023 : 70 litres
1024 : 48 litres

the fifth batch of holes

Holes #1028 #1030; #1031; #1033

This fifth batch was characterised by a nice gradual reduction in
apparent Lugeon value followed by a dramatic increase in apparent
Lugeon value, after one hour of grouting, at which point we
suspended the grouting program.

- + Hole 1028: was actually grouted 2 times (second time with a
sixth batch of holes). The total take over these 2
operations was 1 234 litres.
- + Hole 1030 took 426 litres (first pass only)
- + Hole 1031 took 604 litres (" " " ")
- + Hole 1033 took 424 litres (second pass)

the sixth batch of holes

Holes #1025 #1026; #1027; #1028

- Hole 1025 took 266 litres of grout. The apparent Lugeon
Lugeon. This hole is still at the borderline of the
grouting in the vicinity, and could actually on the
borderline of the trenches.

- + Hole 1026 took 412 litres. The apparent lugeon value was
marginally reduced from 63 to 57 Lu during the operation.
This hole needs some more work. Only one phase done.
- + Hole 1027 (lower 5 sleeves): took 545 litres with initial
reduction in apparent Lugeon value from 92 to 59, followed
by a major increase during the last 5 minutes of grouting.
This was only the first stage of grouting
- + Hole 1028 (lower 5 sleeves) took an additional 806 litres
of grout, as reported earlier in this report. This was the
second time that this hole was grouted. The apparent
Lugeon vlaue escalated during the grouting operation.

Grouting Record Sheet for WED/10/2/50

Hole/zone	Time	RED / BLACK / YELLOW / GRANGE Flow (l/min) 1016 / 1016 / 1019 / 1015	RED / BLACK / YELLOW / GRANGE Gage Pres (psi) 1016 / 1016 / 1019 / 1015	Contents/Remarks
1018/1 to 5	08:03	27 1 - 1 - 1 -	10 1 - 1 - 1 -	USING ULTRAFINE CEMENT
1016/1 to 6	08:04	1 1 1	1 1 1	* NOTE: FOR THIS PRESSURE TIME AVE.
1019/1 to 5	08:09	9.9 10 117.8 11.4	40.8 48 148.7 49.7	OF BLACK, YELLOW & GRANGE FOR SYSTEM PRESSURE.
1015/1 to 5	08:12	12 1 OFF 1 OFF 1 OFF	109 * 1 OFF 1 OFF 1 OFF	TRY TO OPEN 1018
	08:13:31	12.6 10.6 10.2 1 21	46 * 153 17 1 75	TRY TO OPEN 1015
	08:15	12.9 10.0 11.5 10.1	31 * 143 145 145	
	08:19	11.5 10.0 11.4 10.1	43 * 145.9 140.7 147.9	
	08:21	10.9 10.0 11.4 10.1	45 * 146.4 142 147.9	
	08:24	11.3 10.0 11.4 10.1	45.7 * 147 142 148.1	
STOP 1015 & 1016 MOVE TO 1020/1 to 4	08:26	11 1 OFF 11.7 1 OFF	46.6 * 143 1 OFF	STOP 1015 & 1016
	08:27	11020 11021	11020 11021	1015/1 to 5 = 60 Litres
	08:32	6.1 11.5 17.8 14.1	36.5 35.3 33.9 30.3	1016/1 to 6 = 51 Litres
	08:46	6.5 12.3 16.9 10.2	40.8 140.4 131.2 128.3	$L_{u,AP} = 21 / L_{u,AP} = 7 / L_{u,AP} = 22 / L_{u,AP} = 49$
	08:55	8.4 10.3 18.7 10.3	41 * 143 141.6 126.2	
	09:00	5.8 10.1 11.4 12.2	30.8 * 146.9 148 118.0	TRY TO OPEN 1020
	09:05	6.0 11.9 18.8 9.4	23.8 * 132.2 134.8 132.9	
	09:08	5.3 10.0 18.8 11.5	37 * 137.4 139.5 136.9	
SHUT OFF 1020	09:12	6.4 10.0 17.5 16.2	40.2 * 140 141.6 136.6	1020/1 to 4 = 55 Litres
1023/1 to 5		1 OFF 1	1 OFF 1	
	09:19	5.8 10.1 10.9 13.6	33 * 130.2 133 129.2	$L_{u,AP} = 22 / L_{u,AP} = 26 / L_{u,AP} = 31 / L_{u,AP} = 66$
	09:26	5.9 17.5 19.4 13.9	32.9 * 130.2 133 129.3	$L_{u,AP} = 23 / L_{u,AP} = 33 / L_{u,AP} = 36 / L_{u,AP} = 63$
	09:32	0 1 F 1 F + L	1 1 N 1 E 1	PLUG ON BOTTOM OF MIXER CAME LOOSE.
		GET METER TOTALS: RED = 690 BLACK = 99 YELLOW = 854 GRANGE = 730		
	09:58	4.2 18.3 15.5 17.9	36 * 125 128.5 126	SWITCH TO PORTLAND CEMENT MIX
	10:02	5.1 18.4 18.6 11.3	38.9 * 131.8 135 130.8	
	10:09	4.1 18.7 10.3 11.4	39 * 129 132 127	GRUNT VISIBLE BY SILT SPRAY

STOP. MOVE TO NEW SET OF HOLES

Grouting Record Sheet for WED/10/2/50

Hole/zone	Time	RED / BLACK / YELLOW / GRANGE Flow (l/min) 1026 / 1030 / 1033 / 1031	RED / BLACK / YELLOW / GRANGE Gage Pres (psi) 1026 / 1030 / 1033 / 1031	Contents/Remarks
1028/1 to 5	13:36	12 10.6 12.1 12.6	54 * 141 144 139	$L_{u,AP} = 87 / L_{u,AP} = 80 / L_{u,AP} = 89 / L_{u,AP} = 99$
1030/1 to 6	13:42	5.4 15.6 19.1 16.1	20.6 30 133.8 131.7	
1031/1 to 5	13:46	5.5 15.4 18.2 14.1	27 127 131.8 130.2	
1033/1 to 6	13:48	11.8 13.6 11.2 18.3	39 135.7 140.9 138.6	$L_{u,AP} = 93 / L_{u,AP} = 31 / L_{u,AP} = 102 / L_{u,AP} = 67$
	13:55	6.4 17.3 17.6 16.4	30 127.5 132 130.5	$L_{u,AP} = 68 / L_{u,AP} = 88 / L_{u,AP} = 72 / L_{u,AP} = 65$
	14:00	6.0 17.1 17.9 16.6	31 129 133.5 132.1	$L_{u,AP} = 50 / L_{u,AP} = 75 / L_{u,AP} = 75 / L_{u,AP} = 63$
	14:05	5.4 16.3 18.2 16.2	35 132.7 137.4 135.7	$L_{u,AP} = 48 / L_{u,AP} = 60 / L_{u,AP} = 20 / L_{u,AP} = 55$
	14:15	5.3 17.6 11.0 15.3	31 129.5 134.4 132.6	$L_{u,AP} = 52 / L_{u,AP} = 80 / L_{u,AP} = 96 / L_{u,AP} = 51$
	14:24	4.9 15.6 11.0 16.6	32 130.5 135.0 133.6	
	14:29	6.2 16.1 11.0 15.3	35 133 137.9 137.5	
SHUT OFF	14:38	8.8 16.7 19.5 11.0	20 119 122 122	$L_{u,AP} = 152 / L_{u,AP} = 123 / L_{u,AP} = 116 / L_{u,AP} = 155$
TO 3 NEW HOLES + 1	1028/1026/1025/1027	1028/1026/1025/11027	1028/1026/1025/11027	1028/1 to 5 = 426 + THIS SET
1025/1 to 3	14:57	13.8 11.0 16.3 15.2	34 135 137 132	1030/1 to 6 = 426 Litres
1026/1 to 5	15:00	10.3 17.0 16.6 10.8	33 130 135 133	1031/1 to 5 = 424 Litres
1027/1 to 5	15:02	10.0 16.5 16.5 12	33 131 135 133	1033/1 to 6 = 604 Litres
1028/1 to 5	15:05	10.3 16.6 16.8 10.8	32 129.7 134.4 132.6	GRUNT CONNECTION BACK TO 1031
	15:14	9.6 16.6 16.3 11	33 132.4 137 136	$L_{u,AP} = 91 / L_{u,AP} = 63 / L_{u,AP} = 53 / L_{u,AP} = 92$
	15:18	7.0 13.9 13.3 18.4	31 127.9 133.9 132.1	$L_{u,AP} = 69 / L_{u,AP} = 41 / L_{u,AP} = 31 / L_{u,AP} = 80$
	15:26	7.7 14.7 13.0 17.0	30 127.7 132.9 130.2	$L_{u,AP} = 81 / L_{u,AP} = 54 / L_{u,AP} = 28 / L_{u,AP} = 72$
	15:35	9.9 16.2 13.2 12.1	35 133 138 136.8	$L_{u,AP} = 88 / L_{u,AP} = 57 / L_{u,AP} = 25 / L_{u,AP} = 17$
	15:43	11.5 16.4 13.1 10.2	33 131.8 137.4 135.9	
	15:46	8.9 15.5 12.0 15.8	31 128.9 132.0 130.2	$L_{u,AP} = 88 / L_{u,AP} = 66 / L_{u,AP} = 18 / L_{u,AP} = 59$
	15:54	9.3 14.5 12.6 15.8	30 127.5 132.6 130.7	
	16:02	9.9 14.3 12.5 15.8	30 126.8 131.7 129.8	$L_{u,AP} = 100 / L_{u,AP} = 49 / L_{u,AP} = 24 / L_{u,AP} = 59$
	16:10	11.8 14.6 12.8 14.6	28 124.6 129.3 127.4	
	16:12	12.1 14.8 13.0 10.1	29 127.8 131.5 129.1	

Grouting Record Sheet for WSD/AUG/23/96

Zone	Time	Flow (l/min)	Gage Pres (psi)	Comments/Remarks
		1025/1027/1027/1027	12/102/102/102	
	13:14	12.5/15.4/13.1/11.1	27/127.3/3.7/3.5	1025/1027/1027/1027 = 571 L = 74/100 = 145
		1025/1027/1027/1027	12/102/102/102	
		/ / /	/ / /	LAST SET OF HOLES:
		/ / /	/ / /	1025/1 to 5 = 1234 litres
		/ / /	/ / /	1026/1 to 5 = 412 litres
		/ / /	/ / /	1027/1 to 5 = 245 245 litres
		/ / /	/ / /	1025/1 to 3 = 245 245 litres
		/ / /	/ / /	1030/1 to 6 = 426 litres
		/ / /	/ / /	1031/1 to 5 = 604 litres
		/ / /	/ / /	1033/1 to 6 = 424 litres
		/ / /	/ / /	1024/1 to 5 = 48 litres
		/ / /	/ / /	1035/1,2,3 = 725 litres
		/ / /	/ / /	1036/1,2,3 = 418 litres
		/ / /	/ / /	1037/1,2,3 = 657 litres
		/ / /	/ / /	1038/1,2,3 = 1,032 litres
		/ / /	/ / /	1018/1 to 5 = 650 M.F. + 52 P.C. = 708 litres
		/ / /	/ / /	1019/1 to 5 = 854 M.F. + 83 P.C. = 937 litres
		/ / /	/ / /	1020/1 to 4 = 55 M.F. litres
		/ / /	/ / /	1021/1 to 5 = 730 M.F. + 112 P.C. = 842 litres
		/ / /	/ / /	1023/1 to 5 = 99 M.F. + 150 P.C. = 249 litres
		/ / /	/ / /	1016/1 to 6 = 51 M.F. litres
		/ / /	/ / /	1015/1 to 5 = 60 M.F. litres
		/ / /	/ / /	
		/ / /	/ / /	TOTAL RECORDED = 9,695 litres
		/ / /	/ / /	
		/ / /	/ / /	

ACT REMBICO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday August 28, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A
Water (Kg)	170.00	148.00	120.00	108.00	88.00	88.00	78.00	
Bentonite (Kg)	3.80	3.80	3.80	3.80	3.80	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.28	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	12.00	3.00	35.00	0.00	25.50	
Total Volume Mixed (L)	0.00	0.00	1,977.97	441.65	4,582.95	0.00	2,775.51	

Ingredients Batched

	Type 3 Portland Cement Ingredients			Ultrafine Cement Ingredients		
Bentonite	180.00	Kg =	398 Lbs	38.25	Kg =	84 Lbs
Silica Fume	250.00	Kg =	550 Lbs	96.80	Kg =	213 Lbs
Pumice	810.00	Kg =	1,782 Lbs	127.50	Kg =	281 Lbs
Ligno Sulphonate	75.00	Kg =	185 Lbs	20.40	Kg =	45 Lbs
Cement Type 3	4,284.00	Kg =	9,381 Lbs			
Welan Gum	4.30	Kg =	9 Lbs	1.10	Kg =	2 Lbs
Ultrafine Cement				1,275.00	Kg =	2,805 Lbs

Acrylamide	0.00	Kg =	0 Lbs
------------	------	------	-------

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	7,175	1,898	6,983	1,847	6,983	1,847
Ultrafine Cement	2,520	667	2,776	734	2,776	734
Acrylamide	0	0	0	0	0	0
Totals	9,695	2,565	9,758	2,582	9,758	2,582

ACT REMBICO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday August 28, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
1	1015	1,2,3,4,5	60	Litres =	18	Gallons Ultrafine
1	1018	1,2,3,4,5,6	51	Litres =	13	Gallons Ultrafine
1	1018	1,2,3,4,5	650	Litres =	172	Gallons Ultrafine
1	1019	1,2,3,4,5	854	Litres =	228	Gallons Ultrafine
1	1018	1,2,3,4,5	36	Litres =	10	Gallons Portland
1	1019	1,2,3,4,5	81	Litres =	21	Gallons Ultrafine
1	1020	1,2,3,4	55	Litres =	15	Gallons Ultrafine
1	1021	1,2,3,4,5	730	Litres =	193	Gallons Ultrafine
1	1021	1,2,3,4,5	112	Litres =	30	Gallons Portland
1	1035	1,2,3	725	Litres =	192	Gallons Portland
1	1037	1,2,3	657	Litres =	174	Gallons Portland
1	1018	1,2,3,4,5	22	Litres =	6	Gallons Portland
1	1023	1,2,3,4,5	99	Litres =	28	Gallons Ultrafine
1	1023	1,2,3,4,5	80	Litres =	21	Gallons Portland
1	1023	1,2,3,4,5	70	Litres =	19	Gallons Portland
1	1038	1,2,3	1,032	Litres =	273	Gallons Portland
1	1038	1,2,3	418	Litres =	111	Gallons Portland
1	1033	1,2,3,4,5,6	604	Litres =	160	Gallons Portland
1	1024	1,2,3,4,5	48	Litres =	13	Gallons Portland
1	1019	1,2,3,4,5	2	Litres =	1	Gallons Portland
1	1031	1,2,3,4,5	424	Litres =	112	Gallons Portland
1	1030	1,2,3,4,5,6	428	Litres =	113	Gallons Portland
1	1028	1,2,3,4,5	1,234	Litres =	328	Gallons Portland
1	1028	1,2,3,4,5	412	Litres =	109	Gallons Portland
1	1025	1,2,3	288	Litres =	71	Gallons Portland
1	1027	1,2,3,4,5	545	Litres =	144	Gallons Portland
Totals:		9,695	Litres =	2,585	Gallons	

ECO Representative

ACT Rembico Representative

ACT REMBCO JOINT VENTURE
 Oni Wag & Seep & 6 Removal Action Project
 Daily Work Record For
 Wednesday August 27, 1996

ACT REMBCO JOINT VENTURE
 Oni Wag & Seep & 6 Removal Action Project
 Daily Work Record For
 Wednesday August 27, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity
1	Modification	lamp runs				90.00%
2	Supply of sleeve-pipes	each	245	0	219	219
	a) 15 feet long					
	b) 20 feet long		75	14	33	47
3	Driving of sleeve-pipes to full depth and capping	each	187	0	187	187
	a) 15 feet long					
	b) 20 feet long		61	14	33	47
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	34	34
6	Driving of observation wells to full depth and capping	each	28	0	31	31
7	Pumping of trench water into government-supplied tank or bins	per 1,000 gallons	60	2.50	0.00	2.50
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,633	3,633
10	Supply and installation of grout pads	each	348	0	158	158
11	Install hydraulic conductivity heads	each	1,000	0	308	308
12	Ingredients for regular portland cement based grout	per pound mixed				
	a) Regular portland cement	pounds	480,000	9,381	127,744	137,125
	b) Portland	pounds	18,000	308	5,708	5,708
	c) Pozzolane	pounds	98,000	2,063	21,489	23,549
	d) Silica fume	pounds	36,000	950	7,502	8,052
	e) Viscoelastic modifier	pounds	480	9	138	138
	f) Dispersing agent / retarder	pounds	7,200	168	1,912	2,077
	g) Type "C" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon injected	87,200	1,847	28,303	28,240
14	Ingredients for ultrathin cement based grout	per pound mixed				
	a) Ultrathin cement	pounds	34,800	2,905	3,795	6,900
	b) Portland	pounds	1,300	64	114	188
	c) Silica fume	pounds	3,720	213	288	501
	d) Viscoelastic modifier	pounds	42	3	3	4
	e) Dispersing agent / retarder	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	45	81	108
15	Injection of ultrathin cement based grout	per gallon injected	10,800	734	983	1,727
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	20,000	0	20,000

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for C&I-directed work	per crew hour	100	0.00	10.50	10.50
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "D" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Grouting in Trench 1 with portland cement based grout and ultrathin cement based grout.
 One of the 2,500 gallon government supplied tanks has been pumped full.
 One of the 2,500 gallon government supplied tanks has been pumped full.

Reviewed: Luigi Hernandez, ECO
 Concur: Lee McCuade, MCF
 ACT Remediation Representative
 IT Corporation Representative

WEDNESDAY AUGUST 28, 96

Pg 1

PLUG AT ACTION C
MIXER CAME WOOSH

1023/105

MIXER TO

1020/105

1015/105

1010/105

1005/105

1000/105

995/105

990/105

985/105

980/105

975/105

970/105

965/105

960/105

955/105

950/105

945/105

940/105

935/105

930/105

925/105

920/105

915/105

910/105

905/105

900/105

895/105

890/105

885/105

880/105

875/105

870/105

865/105

860/105

855/105

ADVANCED CONSTRUCTION TECHNIQUES

2.0000

7CH

018/105

Red Flow Meter

1016/106

Black Flow Meter

1019/105

Yellow Flow Meter

Orange Flow Meter

WEDNESDAY AUGUST 28, 1996 : ULTRA CEMENT STAGE W

GRouting OPERATION

10

20

30

40

50

60

70

80

Move to

Move to

Move to

Move to

WED/AUG/28/96

Pg. 2

1035/1,2,3
= 725 lbs

STOP THIS SET OF HOLES

1036/1,2,3
= 418 lbs

1037/1,2,3
= 657 lbs

1038/1,2,3
= 1,032 lbs

1035/1,2,3

1036/1,2,3

1037/1,2,3

1038/1,2,3

ADVANCED CONSTRUCTION TECHNIQUES

ADVANCED CONSTRUCTION TECHNIQUES

10

20

30

40

50

60

70

1035/1,2,3

1036/1,2,3

1037/1,2,3

1038/1,2,3

MOVE TO

MOVE TO

MOVE TO

MOVE TO

1018/1,2,3 = 1,032 lbs

1023/1,2,3 = 517 lbs

1019/1,2,3 = 955 lbs

1021/1,2,3 = 842 lbs

STOP DUE TO MINOR LEAK OFFICE OF GRAVEL PAD

WED / AUG / 28 / 96

Pg. 4

TOTAL RECORDER VOLUME = 9695 litres

DAILY GROUTING REPORT
AUGUST 29, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 19 holes were grouted into today. Treatment covered first, second and third stages. In total 10,250 litres of grout (cement grout) were placed today. Also today, sleeve pipe driving continued in trench 3. A total of 15 sleeve pipe were driven (completed) today. All sleeves pipes were driven to full depth.

2. Comments: Evidence of upslope migration of the "grout front" was evident today as grout was expelled from observation well hole W105, which was capped off.

First stage grouting:

- 1044/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 1063 litres of Type 3 cement grout for stage 1. The apparent lugeon trend showed a slight decrease during grouting, starting at 213 and ending at 185.
- 1043/sleeves 3,4,5 : Sleeves below 5' from surface of gravel pad - 1028 litres of Type 3 cement grout for stage 1. The apparent lugeon trend showed a slight increase during grouting, starting at 71 and ending at 125.
- 1040/sleeves 2,3,4 : Sleeves below 5' from surface of gravel pad - 620 litres of Type 3 cement grout for stage 1. Did not get target volume of 1000 litres grout due to faulty packer. When problem realized and amended, grouting continued, however, grout began to show at surface and was therefore terminated. The apparent lugeon trend increased during grouting, starting at 51 and ending at 110.
- 1039/sleeves 3,4,5 : Sleeves below 5' from surface of gravel pad - 1011 litres of Type 3 cement grout for stage 1. The apparent lugeon trend increased during grouting, starting at 98 and ending at 137.
- 1204/sleeves 3,4,5 : Sleeves below 5' from surface of gravel pad - 1204 litres of type 3 cement grout for stage 1. The apparent lugeon trend decreased during grouting, starting at 234 and ending at 102.
- 1203/sleeves 3,4,5 : Sleeves below 5' from surface of gravel pad - 444 litres of type 3 cement grout for stage 1. Hole shut off due to surface leak. The apparent lugeon trend decreased during grouting, starting at 167 and ending at 120.
- 1046/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 1026 litres of

- 1047/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 823 litres of type 3 cement grout for stage 1. The apparent lugeon trend decreased during grouting, starting at 174 and ending at 130. Grouting was stopped due to leaks at surface.
- 1048/sleeves 5,6,7 : Sleeves below 5' from surface of gravel pad - 25 litres of type 3 cement grout. Grouting was stopped because grout was entering upper sleeves.
- 1045/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 477 litres of type 3 cement grout. The apparent lugeon trend decreased during grouting. Grouting stopped because of several grout leaks on surface.
- 1053/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - Concluded day by injecting remaining 458 litres of type 3 cement grout in tank into this hole at end of shift. Lugeon value remained essentially the same.

Second stage grouting:

- 1025/sleeves 1,2,3 : Sleeves below 5' from surface of gravel pad - 79 litres of Type 3 cement grout. Second set of holes done. Stopped grouting because grout leak into asphalt ditch. Apparent lugeon value showed a stable trend that decreased to 0.
- 1026/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 310 litres of Type 3 cement grout. Second set of holes done. Stopped grouting because grout leak into asphalt ditch. Apparent lugeon values had a slight trend upward.
- 1027/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 324 litres of Type 3 cement grout. Second set of holes done. Stopped grouting because grout leak into asphalt ditch. Apparent Lugeon values relatively stable.
- 1030/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 280 litres of Type 3 cement grout. third set of holes done. Stopped because of leaks into asphalt ditch. Stable apparent Lugeon values.
- 1031/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 72 litres of Type 3 cement grout. Same as 1030. Stable trend, slightly decreasing.

Third stage grouting:

- 1028/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 387 litres of

Type 3 cement grout. Second set of holes done. Stopped grouting because grout leak into asphalt ditch. Little change in apparent Lugeon values.

1033/sleeves 1 to 5: Sleeves below 5' from surface of gravel pad - 548 litres of Type 3 cement grout. Third set of holes done. Stopped grouting because grout leak into asphalt ditch. Slight decrease in apparent Lugeon values.

1037/sleeves 1 to 5: Sleeves below 5' from surface of gravel pad - 216 litres of Type 3 cement grout. Third set of holes done. Downward trend until Refusal obtained.

Grouting Record Sheet for THURS/AMC/12/23

Hole/zone	Time	RED/BLACK/WHITE/GRAN	RED/BLACK/WHITE/GRAN	Comments/Remarks
		Flow (l/min)	Gage Pres (psi)	
		1044/1039/1043/1040	1044/1039/1043/1040	
1039/3,4,5	07:45	24 1 - 1 - 1 -	1.2 1 - 1 - 1 -	START WITH X-MIX
1040/2,3,4	07:50	5.8 1 - 1 - 1 -	4.0 1 - 1 - 1 -	
1043/3,4,5	07:51	12.7 1 - 1 - 1 -	4.4 1 - 1 - 1 -	
1044/4,5,6	07:56	16.5/113.2/11.0/6.2	6.7/124.3/12.7/21.4	$L_{u,AP} = 213 / L_{u,AP} = 98 / L_{u,AP} = 71 / L_{u,AP} = 51$
	08:04	13.8/110.6/12.0/5.1	15.2/121.8/12.5/12.4	SWITCH TO E-MIX
	08:13	15.0/113.4/12.2/0.1	17.0/123.1/12.5/12.9	$L_{u,AP} = 218 / L_{u,AP} = 127 / L_{u,AP} = 81 / L_{u,AP} = 0$
	08:19	13.2/112.9/11.5/1.5	15.2/120.9/12.3/12.2	$L_{u,AP} = 192 / L_{u,AP} = 144 / L_{u,AP} = 109 / L_{u,AP} = 14$
	08:28	12.0/110.4/10.9/2.9	16.7/122.4/12.8/12.8	SWITCH TO F-MIX
	08:33	11.2/110.9/11.9/2.6	17.8/124.9/13.0/13.0	$L_{u,AP} = 263 / L_{u,AP} = 43 / L_{u,AP} = 146 / L_{u,AP} = 30$
	08:43	10.6/112.7/14.9/2.5	20.0/126.9/13.4/13.6	
	08:46	1 1 1	1 1 1	OUT OF GROUT
	08:47	10.8/119.8/12.5/2.8	20.4/130.1/13.2/13.8	$L_{u,AP} = 210 / L_{u,AP} = 116 / L_{u,AP} = 109 / L_{u,AP} = 30$
	08:52	11.4/110.2/10.3/0.1	21.7/124.6/12.8/12.8	WIOS EXPULSED PURE GROUT, CANNED OFF
	08:58	11.2/119.7/12.8/0.1	22.9/126.9/12.8/12.8	$L_{u,AP} = 185 / L_{u,AP} = 137 / L_{u,AP} = 125 / L_{u,AP} = 0$
	09:08	13.8/110.1/11.1/0.1	25.4/122.6/12.5/12.2	Checking 1040 Packer
	09:14	11.3/119.1/17.1/3.8	26.2/126.6/13.0/12.5	
OFF 1044	09:15	OFF 111.0/119.7/11.5	OFF 129.6/131.9/13.3	1044/4,5,6 = 1,063 litres
1204/3,4,5	09:20	1204 9.8/119.5/16.8/6.4	1204 16.7/124.2/12.8/12.5	
	09:25	10.6/119.2/16.7/5.3	18.0/124.7/12.8/12.3	$L_{u,AP} = 234 / L_{u,AP} = 145 / L_{u,AP} = 85 / L_{u,AP} = 68$
	09:30	1 OFF/1	1 OFF/1	1039/3,4,5 = 1,011 litres
1203/3,4,5	09:37	1203 12.9/111.8/1 OFF/14.7	1203 24.7/130.4/1 OFF/13.0	1043/3,4,5 = 1,028 litres
1048/3,4,5	09:37	1048 11.9/110.2/11.3/19.2	1048 25.5/124.9/17.7/13.0	TRY TO OPEN ORANGE.
	09:42	11.6/119.5/112.7/0.2	20.6/128.0/13.1/12.9	CHECK 1040
	09:49	10.1/116.8/11.1/16.7	23.123/125/124.5	$L_{u,AP} = 167 / L_{u,AP} = 107 / L_{u,AP} = 174 / L_{u,AP} = 101$
	09:57	10.8/116.6/112/16.8	25.122.7/125.1/24.2	$L_{u,AP} = 162 / L_{u,AP} = 109 / L_{u,AP} = 189 / L_{u,AP} = 102$
	10:02	11.9/117.0/111.3/16.5	24.3/122.3/125.1/24.3	WIOS EXPULSED PURE GROUT, CANNED OFF

Grouting Record Sheet for THURS/AMC/12/23

Hole/zone	Time	RED/BLACK/WHITE/GRAN	RED/BLACK/WHITE/GRAN	Comments/Remarks
		Flow (l/min)	Gage Pres (psi)	
		1204/1203/1046/1040	1204/1203/1046/1040	
	10:07	13.2/117.2/11.1/5.3	24.9/121.6/123.9/22.4	$L_{u,AP} = 268 / L_{u,AP} = 126 / L_{u,AP} = 184 / L_{u,AP} = 8$
	10:16	8.9/110.7/17.8/8.7	23.9/126.4/122.7/130.2	$L_{u,AP} = 140 / L_{u,AP} = 136 / L_{u,AP} = 129 / L_{u,AP} = 10$
MOVE TO:	10:21	7.6/110.6/17.1/110.7	23.3/131.7/120.9/135.9	$L_{u,AP} = 120 / L_{u,AP} = 125 / L_{u,AP} = 136 / L_{u,AP} = 1$
1046/4,5,6		1 OFF/1	1 OFF/1	SHUT OFF 1203 & 1040 DUE TO SURF
1047/4,5,6		1204 1047/1046/1045	1204 1047/1046/1045	LEAK. CLEAN & CONTAINED.
	10:26	26.4/1 OFF/10.1/1 OFF	29.3/1 OFF/13.8/1 OFF	1203/4,5,6 = 444 litres
	10:32	13.6/123.113.2/1.4	25.7/125.6/124.7/128.3	1040/2,3,4 = 620 litres
	10:42	7.0/117.7/19.2/7.6	22.4/126.4/22.3/12.1	$L_{u,AP} = 113 / L_{u,AP} = 104 / L_{u,AP} = 152 / L_{u,AP} = 9$
	10:52	6.8/117.7/19.2/6.8	23.9/126.9/123.3/126.7	$L_{u,AP} = 102 / L_{u,AP} = 102 / L_{u,AP} = 10 / L_{u,AP} = 8$
	10:56	OFF 18.2/110.5/18.1	OFF 128/121.9/28.6	
1204/3,4,5 OFF	11:03	OFF 110.6/110.7/5.1	OFF 128.6/120.1/127.0	1044/3,4,5 = 1,063 litres
	11:24	1 OFF/1	1 OFF/1	1046/4,5,6 = 1,026 litres
MOVE TO:	11:26	OFF 116.1/1 OFF/13	OFF 139/1 OFF/140.8	TRY 1048/3,4,5, IMMEDIATELY
1048/5,6,7.		OFF 1 1204 1048 OFF IMMEDIATELY. 1 OFF	OFF 1 1204 1048 OFF IMMEDIATELY. 1 OFF	GROUT CAME OUT SLIME PIPE. ALSO
	11:43	OFF 130.4/1 OFF/1 OFF	OFF 130.4/1 OFF/1 OFF	GROUT CAME TO SURFACE.
STOP		SWITCH TO X-MIX 1 1 1	1 1 1	1045/4,5,6 = 477 litres
MOVE TO:		1 1 1	1 1 1	1048/5,6,7 = 25 litres
1027/1 to 5		1027/1028/1026/110.25	1027/1028/1026/102.5	1047/4,5,6 = 823 litres
1028/1 to 5	13:01	8.5/114.6/6.2/16.1	33.8/131.7/135.8/133.9	$L_{u,AP} = 35 / L_{u,AP} = 66 / L_{u,AP} = 24 / L_{u,AP} = 2$
1026/1 to 5	13:07	6.9/119/17.4/13.0	35.6/134.8/38.7/137.9	
1025/1 to 3	13:14	9.4/174/110.8/18.0	42.4/115.7/145/145	$L_{u,AP} = 30 / L_{u,AP} = 72 / L_{u,AP} = 32 / L_{u,AP} = 2$
	13:19	9.8/116.2/111.1/10.2	44.6/115.5/135.7/148.6	CHECK PACKER, OK, TRY TO OPEN
	13:24	11.1/116.1/110.5/10.2	45.2/116.7/139.1/152.9	$L_{u,AP} = 33 / L_{u,AP} = 52 / L_{u,AP} = 37 / L_{u,AP} = 0$
	13:30	STOP / GROUT	LEAK INTO / ASD / ALT PAVED DITCH.	
		MOVE, TRY NEW SET 1 1	1 1	1025/1 to 3 = 79 litres
		1 1 1	1 1 1	1026/1 to 5 = 310 litres

1027/1 to 5 = 329 litres
1028/1 to 5 = 387 litres

Grouting Record Sheet for THURS/AUG/29/96

[illegible]

ACT REMBICO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 29, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix P	Mix M	Mix A
Water (Kg)	170.00	148.00	120.00	106.00	88.00	88.00	78.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.28	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	16.00	15.00	42.50	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	2,637.29	2,208.27	5,540.72	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	284.80	Kg =	582	Lbs	0.00	Kg =	0
Silica Fume	387.50	Kg =	809	Lbs	0.00	Kg =	0
Pumice	1,137.00	Kg =	2,501	Lbs	0.00	Kg =	0
Ligno Sulphonate	110.25	Kg =	243	Lbs	0.00	Kg =	0
Cement Type 3	8,288.08	Kg =	13,780	Lbs			
Welan Gum	8.32	Kg =	14	Lbs	0.00	Kg =	0
Ultrafine Cement					0.00	Kg =	0
Acrylamide	0.00	Kg =	0	Lbs			

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	10,254	2,713	10,388	2,748	10,388	2,748
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	10,254	2,713	10,388	2,748	10,388	2,748

ACT REMBICO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday August 29, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1017	1,2,3,4,5	218	Litres =	57	Gallons	Portland
1	1025	1,2,3	79	Litres =	21	Gallons	Portland
1	1028	1,2,3,4,5	310	Litres =	82	Gallons	Portland
1	1027	1,2,3,4,5	324	Litres =	86	Gallons	Portland
1	1028	1,2,3,4,5	387	Litres =	102	Gallons	Portland
1	1030	1,2,3,4,5	280	Litres =	74	Gallons	Portland
1	1031	1,2,3,4,5	72	Litres =	19	Gallons	Portland
1	1033	1,2,3,4,5	548	Litres =	145	Gallons	Portland
1	1039	3,4,5	1,011	Litres =	267	Gallons	Portland
1	1040	2,3,4	820	Litres =	164	Gallons	Portland
1	1043	3,4,5	1,028	Litres =	272	Gallons	Portland
1	1044	4,5,6	1,063	Litres =	281	Gallons	Portland
1	1045	4,5,6	477	Litres =	126	Gallons	Portland
1	1046	4,5,6	1,028	Litres =	271	Gallons	Portland
1	1047	4,5,6	823	Litres =	218	Gallons	Portland
1	1048	5,6,7	25	Litres =	7	Gallons	Portland
1	1053	4,5,6	458	Litres =	121	Gallons	Portland
1	1203	3,4,5	444	Litres =	117	Gallons	Portland
1	1204	4,5,6	1,063	Litres =	281	Gallons	Portland
Totals:			10,254	Litres =	2,713	Gallons	

[Signature]
EEO Representative

[Signature]
ACT Rembico Representative

IT Corporation Representative

Concurs: Lee McCune, MK-F

Reviewed: Luigi Nardone, ECO

All work on Trenches 1 and 2 (Paid 1) is being performed under a RWP.

Grouting in Trench 1 with portland cement based grout.

13 sleeve pipes in Trench 3.

COMMENTS				
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0
16	Two person labor crew for Cid-directed work	per crew hour	100	10.50
15	Loss of efficiency due to upgrade from 8 & H Level "C" to Level "D" work	per crew day	30	1
20	Standby Time - Equipment and Labor for			
	a) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	28.25
	b) Crew for testing pipe	per crew hour	100	14.25
Total				
				14.25

ACT REMBOLD JOINT VENTURE

Omi Wag & Seeps 4.50 Removal Action Project

Daily Work Record For

Wednesday August 29, 1995

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
1	Mobilization	lump sum				90,000%
2	Supply of sleeve-pipes	each	245	219	219	219
	a) 15 feet long	each	75	5	47	52
	b) 20 feet long	each	170	9	167	176
3	Driving of sleeve-pipes to full depth and capping	each	167	9	167	176
	a) 15 feet long	each	61	5	47	52
	b) 20 feet long	each	106	4	102	106
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	0	60
5	Supply of observation wells	each	34	0	0	34
6	Driving of observation wells to full depth and capping	each	28	0	0	28
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	0	2.50
6	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon	11,700	0	0	3,633
10	Supply and installation of grout pads	each	346	0	159	159
11	Install hydraulic conductivity tests	each	1,000	0	306	306
12	Ingredients for regular portland cement based grout	per pound	480,000	137,129	137,129	150,915
	a) Regular portland cement	pounds	18,000	542	5,702	6,257
	b) Barite	pounds	68,000	2,507	23,447	26,000
	c) Pozzolane	pounds	38,000	608	6,052	6,661
	d) Slacks	pounds	400	14	136	152
	e) Viscosity modifier	pounds	7,200	243	2,017	2,260
	f) Dispersing agent / retarder	pounds	60,000	0	0	0
	g) Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement based grout	per gallon	87,300	2,748	28,240	30,988
	Ingredients for ultrarite cement based grout	per pound				
	a) Ultrarite cement	pounds	34,800	0	6,000	6,000
	b) Barite	pounds	1,200	0	198	198
	c) Slacks	pounds	3,200	0	501	501
	d) Viscosity modifier	pounds	42	0	2	5
	e) Dispersing agent (non-setting)	pounds	240	0	0	0
	f) Dispersing agent / retarder	pounds	300	0	108	108
15	Injection of ultrarite cement based grout	per gallon	10,600	1,727	1,727	1,727
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000

-1.2000

1039/3,4,5

= 1,028 Liters

14

1204/3,4,5

THURS / AUGUST / 29 / 96

13

1044/4,5,6

Pg. 1

1063/4,5,6

1039/3,4,5

1043/3,4,5

1040/2,3,4

12

11

0.0000

-1.2000

0.4000

0.4000

1.20

10

20

30

40

50

60

70

80

0.0000

-1.2000

0.4000

1.20

2. ADVANCED CONSTRUCTION TECHNIQUES

-1.2000

0.4000

0.4000

1.20

1044/4,5,6

1039/3,4,5

1043/3,4,5

1040/2,3,4

CONTINUATION OF PHASE 2 PRODUCTION GRADING

THURSDAY AUGUST 29, 1996

10

20

30

40

50

60

70

80

THURSDAY AUGUST 29, 1996

Pg 2

1045/256

1045/256

= 477

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1045/256

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1203/345

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1047/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1045/456

1046/345

1046/345

1046/345

1046/345

1046/345

1046/345

1046/345

1046/345

THURS/AUG/29/96

Pg 4

0 10 20 30 40 50 60 70

STOP
458

14
13

12
11
10
9
8
7
6
5
4
3
2
1

1053

DAILY GROUTING REPORT
AUGUST 30, 1996

Grouting Report for: Friday August 30, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 8 holes were grouted into today. Treatment covered first stage only. In total, 7,438 litres of grout (cement grout) were injected. Sleeve pipe driving continued in trench 3. A total of 19 sleeve pipes were driven (completed). All sleeve pipes were driven to full depth.

2. Comments: Grouting operation went slow today. No leaks were detected at the surface during grouting. The apparent Lugeon value dropped during grouting in 50% (4 ea) of the primary holes, increased in 25% (2 ea) of the holes, and stayed about the same in 25% (2 ea) of the holes.

First stage grouting:

- 1049/sleeves 5,6,7 : Sleeves below 5' from surface of gravel pad - 920 litres of Type 3 cement grout for stage 1. The apparent lugeon trend showed a slight decrease during grouting, starting at 87 and ending at 40.
- 1050/sleeves 5,6,7 : Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 1. The apparent lugeon values showed a slight increase during grouting, starting at 98 and ending at 136.
- 1051/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 1. The apparent lugeon trend remained quite high (260) for the duration of the grout injection.
- 1052/sleeves 3,4,5 : Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 1. The apparent lugeon trend remained relatively stable, if anything, showing a slight decrease, starting at 74 and ending at 63.
- 1054/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 1005 litres of type 3 cement grout for stage 1. The apparent lugeon trend decreased tremendously during grouting, starting at 410 and ending at 36.
- 1056/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 952 litres of type 3 cement grout for stage 1. The apparent lugeon trend remained relatively stable during grouting, starting at 110 and ending at 117.
- 1057/sleeves 4,5,6 : Sleeves below 5' from surface of gravel pad - 938 litres of type 3 cement grout for stage 1. The apparent lugeon trend decreased during grouting, starting at 175 and ending at

123.

Sleeves below 5' from surface of gravel pad - 535 litres of type 3 cement grout for stage 1. The apparent lugeon trend increased significantly during grouting, starting at 51 and ending at 154. Grouting stopped at 536 because of the contractor's desire to shut down early in anticipation of the long weekend.

Grouting Record Sheet for ERI/AUG/30/96

Hole/zone	Time	RED/BLACK/YELLOW/GRANITE Flow (l/min)	RED/BLACK/YELLOW/GRANITE Gage Pres (psi)	Comments/Remarks
1051/4.5.6	07:54	10.51/10.52/10.49/10.50	10.51/10.52/10.49/10.50	RED ON LINE (X-MIX) THEN YELLOW
1052/3.4.5	07:59	12.61 - 12.9/13.4	7.7 - 12.0/21.0	GRANITE ON LINE
1049/5.6.7	08:03	15.9/10.8/11.0/13.4	8.0/14.3/27/21.0	
1050/5.6.7	08:07	10.8/17.1/10.2/10.9	8.4/14.6/19/119.5	
	08:11	12.2/17.6/10.1/11.6	8.7/10.7/123.3/21	
	08:15	12.4/110.1/10.1/17.4	9.0/10.5/123.6/20.4	
	08:18	12.6/110.9/10.1/19.8	9.2/117.6/123.7/21.7	
	08:24	12.8/172.1/19.2/112.9	9.7/117.1/120.8/18.5	
	08:30	11.4/19.0/8.6/18.6	9.7/119.6/123.4/21.2	
	08:37	12.5/10.1/16.5/18.6	10.1/119.9/123.7/21.9	
	08:44	12.8/10.9/15.6/19.0	10.6/123.9/127.7/25.1	
	08:49	11.1/11.5/14.2/10.6	11.0/122.2/126.0/23.7	
	08:57	12.7/100.1/5.5/10.9	11.6/123.9/123.2/25.3	
				Pressure - Closest to hole grout
				4th day
				Start F-MIX @ 9:04
	09:08	11.6/19.1/15.1/10.4	12.3/122.1/126.9/23.7	
	09:13	12.4/19.6/14.9/10.9	12.8/125.1/120.9/22.7	
	09:16	OFF		
	09:16	10.54	10.54	
	09:20	10.1/10.0/15.5/19.7	9.1/105.4/120.2/25.4	
	09:24	8.3/18.8/14.3/1	9.5/125.4/123.7/	
	09:28	8.8/17.9/14.0/10.1	10.1/127.1/132.0/23.7	
	09:33	9.5/16.9/10.0/11.0	10.4/127.4/132.4/30.1	
Put back	10:42			Out of grout - Follow w/ mixer
	10:42	7.7/13.6/12.1/12.0	11.8/128.1/136.1/33	Grout remaining after 1 hr stop.

* F-MIX started @ 9:04. $L_{gr} = 915$ probably still due to E-MIX.

Grouting Record Sheet for ERI/AUG/30/96

Hole/zone	Time	RED/BLACK/YELLOW/GRANITE Flow (l/min)	RED/BLACK/YELLOW/GRANITE Gage Pres (psi)	Comments/Remarks
	10:46	10.54/10.52/10.49/10.50	10.54/10.52/10.49/10.50	CHECHINA ORANGE F-MIX.
	10:50	12.6/10.3/19.4/10.1	12.1/120.1/137.7/37.6	
		7.3/10.6/10.1/10.1	12.5/132.9/130.4/37.4	
	10:54	9.6/19.6/18.7/10.1	13.1/133.4/139.0/1	
	11:00	5.4/16.5/15.9/11.1	13.7/130.0/135.3/33.5	
	11:05	5.5/15.2/17.6/10.9	14.1/129.0/136.2/30.5	
	11:08	10.6/11.1/11.1	10.6/11.1/11.1	
	11:11	12.3/11.1/11.1	12.0/11.1/11.1	
	11:13	7.2/12.9/12.1/1	16.5/141.1/145.3/1	
	11:15	1.1/1.1/1.1	1.1/1.1/1.1	
	11:16	5.8/18.9/16.5/12.7	17.1/129.8/132.2/29.0	
	11:18	1.1/1.1/1.1	1.1/1.1/1.1	
	11:22	4.4/14.9/14.1/16.3	18.7/125.7/132.1/27.1	
	11:44	4.9/16.2/12.9/18.1	24.2/125.3/132.1/26.2	
	11:51	4.8/16.1/13.9/18.3	24.4/124.2/128.6/23.7	
	11:55	1.1/1.1/1.1	1.1/1.1/1.1	
	12:30	3.9/15.0/15.1/17.5	22/122.0/129.3/23.2	
	12:41	4.9/16.3/12.7/17.4	27.4/124.3/130.4/24.5	
	12:48	4.3/16.1/13.3/16.9	30.2/122.7/129/124.2	
	12:53	5.7/17.4/10.2/18.1	33.2/127.4/131.8/23.9	
	12:55	1.1/1.1/1.1	1.1/1.1/1.1	
	12:57	1.1/1.1/1.1	1.1/1.1/1.1	
	13:01	7.5/17.1/17.1/19.5	34.1/123.5/135.5/28.8	
		7.5/18.1/14.5/10.6	34.6/124.3/131.8/25.6	

Good.

Grouting Record Sheet for FRI/AUG/30/96

[illegible]

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Friday August 30, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum	100.00%			90.00%
2	Supply of sleeve-pipes					
a)	15 feet long	each	245	0	219	219
b)	20 feet long	each	75	19	52	71
3	Driving of sleeve-pipes to full depth					
a)	15 feet long	each	197	8	176	184
b)	20 feet long	each	61	11	52	63
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	0	34	34
6	Driving of observation wells to full depth	each	28	0	31	31
7	Pumping of trench water into government tanker or tanks	per 1,000 gallons	80	0.00	2.50	2.50
8	Decontamination of equipment used with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon injected	11,700	0	3,833	3,833
10	Supply and installation of grout pipes	each	348	0	159	159
11	In situ hydraulic conductivity tests	each	1,000	0	306	306
12	Ingredients for regular portland cement grout	per pound mixed				
a)	Regular portland cement	pounds	480,000	10,225	150,915	161,140
b)	Bentonite	pounds	18,000	432	6,287	6,719
c)	Pozzolans	pounds	96,000	1,973	26,050	28,023
d)	Silica fume	pounds	36,000	600	8,861	9,461
e)	Viscosity modifier	pounds	480	10	152	162
f)	Dispersing agent / retarder	pounds	7,200	180	2,320	2,500
g)	Type "F" fly ash	pounds	60,000	0	0	0
13	Injection of regular portland cement grout	per gallon injected	97,200	1,968	30,988	32,956
14	Ingredients for ultrafine cement grout	per pound mixed				
a)	Ultrafine cement	pounds	34,800	0	6,600	6,600
b)	Bentonite	pounds	1,320	0	198	1,518
c)	Silica fume	pounds	3,720	0	501	501
d)	Viscosity modifier	pounds	42	0	5	5
e)	Dispersing agent (non-retarder)	pounds	240	0	0	0
f)	Dispersing agent / retarder	pounds	300	0	106	106
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	1,727	1,727

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Friday August 30, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	0	0
18	Two person labor crew for CM-directed work	per crew hour	100	1.00	10.50	11.50
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
20	Standby Time - Equipment and Labor for:					
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
b)	Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Grouting in Trench 1 with portland cement based grout.

Driving sleeve pipes in Trench 3.

All work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

One man locating culvert pipe located in Trench 3 as directed by MK-Ferguson personnel.

Reviewed: Luigi Narduzzo, ECO

Concurred: Lee McQuade, MK-F

ACT Remco Representative

IT Corporation Representative

Friday August 30, 1996

Ingredients Batched

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
type 3 Portland Cement	7,351	1,945	7,438	1,968	7,438	1,968
Utrafino Cement	0	0	0	0	0	0
crylamide	0	0	0	0	0	0
Totals	7,351	1,945	7,438	1,968	7,438	1,968

Friday August 30, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1051	4,56	1,000	Litres =	265	Gallons	Portland
1	1052	3,45	1,000	Litres =	265	Gallons	Portland
1	1049	5,67	920	Litres =	243	Gallons	Portland
1	1050	5,67	1,000	Litres =	265	Gallons	Portland
1	1054	4,56	1,095	Litres =	266	Gallons	Portland
1	1056	4,56	952	Litres =	252	Gallons	Portland
1	1059	4,56	536	Litres =	142	Gallons	Portland
1	1057	4,56	938	Litres =	248	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
				Litres =	0	Gallons	Portland
Totals:			7,351	Litres =	1,945	Gallons	

X [Signature]
ECO Representative

AC Rembo Representative

DAILY GROUTING REPORT
SEPTEMBER 3, 1996

Grouting Report for: Tuesday September 3, 1996

Summary of Activities

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 15 holes were grouted into today. Treatment covered second stage only. A total of 12,341 litres of grout (cement grout) were injected. Sleeve pipe driving continued in trench 3. A total of sleeve pipes were driven (completed). All sleeve pipes were driven to full depth.

2. Comments:

Second stage grouting:

- 1039/sleeves 1,2,3 : Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon trend remained relatively stable, starting at 76 and finishing at 70.
- 1044/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon value started and ended at 50.
- 1047/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 956 litres of Type 3 cement grout for stage 2. The apparent lugeon values decreased from 62 to 47.
- 1050/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon values showed a slight increase going from 48 to 63.
- 1040/sleeves 1 to 4 : Sleeves below 5' from surface of gravel pad - 968 litres of type 3 cement grout for stage 2. The apparent lugeon values dropped, starting at 57 and dropping to 31.
- 1049/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 900 litres of type 3 cement grout for stage 2. The apparent lugeon values increased slightly, going from 32 to 58.
- 1046/sleeves 1 to 4 : Sleeves below 5' from surface of gravel pad - 971 litres of type 3 cement grout for stage 2. The apparent lugeon values decreased from a start of 89 dropping to 77.
- 1048/sleeves 1 to 5: Sleeves below 5' from surface of gravel pad - 852 litres of Type 3 cement grout for stage 2. The apparent lugeon values dropped from a starting value of 75 to a final value of 56.
- 1056/sleeves 1 to 4 : Sleeves below 5' from surface of gravel pad - 997 litres of type 3 cement grout for stage 2. The apparent lugeon values stayed relatively constant, starting at 50 and ending at 43.

- 1057/sleeves 1 to 4 : Sleeves below 5' from surface of gravel pad - 1031 litres of type 3 cement grout for stage 2. The apparent lugeon values increased, starting at 42 and increasing to 148.
- 1043/sleeves 1,2,4 : Sleeves below 5' from surface of gravel pad - 523 litres of type 3 cement grout for stage 2. The apparent lugeon values decreased, going from an initial value of 60 to a final value of 17.

Third stage grouting:

- 1030/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 517 litres of Type 3 cement grout for stage 3. The apparent lugeon values decreased from a starting value of 79 and finished at 34.
- 1031/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 311 litres of Type 3 cement grout for stage 3. The apparent lugeon value decreased slightly, starting at 39 and stopping at 21.
- 1025/sleeves 1,2,3 : Sleeves below 5' from surface of gravel pad - 850 litres of type 3 cement grout for stage 3. The apparent lugeon values dropped slightly, starting at 38 and ending at 20.
- 1026/sleeves 1 to 5 : Sleeves below 5' from surface of gravel pad - 465 litres of type 3 cement grout for stage 3. The apparent lugeon trend increased from 19 to 38 during grouting.

TUESDAY SEPTEMBER 03, 1996

Daily Grouting Record

Page 1 of 2

Hole/Zone	Time	Flow (l/min.)				Gage Pressure (psi)				Comment/Remarks
		RED	BLACK	YELLOW	ORANGE	RED	BLACK	YELLOW	ORANGE	
1047/1 to 4		RED	BLACK	YELLOW	ORANGE	RED	BLACK	YELLOW	ORANGE	START WITH 'X' - MIX
1039/1 to 3	08:02	10.47	10.39	10.50	10.44	10.47	10.39	10.50	10.44	
1050/1 to 4	08:04	9.8	16.1	16.1	—	23.1	47.0	47.0	—	
1044/1 to 4	08:05	5.7	8.0	4.6	8.2	17.0	19.0	24.7	23.6	
	08:10	5.8	8.0	9.0	10.0	16.5	25.4	30.8	28.7	
	08:21	5.4	8.0	12.8	9.1	26.0	23.9	36.7	33.1	
	08:30	6.8	8.6	15.5	8.0	34.5	32.5	43.5	38.1	
	08:38	6.1	8.0	10.4	6.7	37.1	26.8	34.2	31.9	
	08:46	5.6	10.0	13.9	8.7	38.0	27.0	37.2	32.6	SWITCH TO 'E' - MIX
	08:49	5.1	11.0	14.3	9.0	38.8	29.2	38.4	32.4	
	08:56	5.3	11.0	13.5	8.0	38.6	31.0	37.9	35.4	
	09:04	5.1	10.0	13.1	6.5	39.5	31.4	37.7	34.3	
	09:11	5.1	10.0	13.5	7.0	39.4	27.0	36.3	30.5	
	09:19	5.5	10.0	13.6	6.7	39.0	27.0	36.8	30.3	
1039/1 to 3	09:23	7.9	N.O	OFF	13.5	47.2	32.4	OFF	35.6	1050/1 to 4 = 1,000 litres
1049/1 to 5	09:29			10.49				10.49		
	09:29:32	6.5	10.0	10.6	10.2	32.2	27.6	32.3	29.3	
	09:32	5.8	10.0	11.6	9.2	33.0	28.7	33.1	30.1	
	09:37	6.0	10.5	11.8	8.5	34.4	27.0	32.2	29.6	
1039/1 to 3	09:47	7.8	OFF	15.6	11.3	39.2	OFF	38.0	32.2	1039/1 to 3 = 1,000 litres
1040/1 to 5				10.40				10.40		
	09:51	6.9	8.0	12.6	11.1	34.8	24.2	32.9	30.5	
	09:55	6.2	8.0	10.0	12.2	35.3	25.1	28.8	31.7	
1044/1 to 4	09:58			OFF					OFF	
	10:06	10.2	10.0	14.3	—	38.3	27.8	36.2	—	1044/1 to 4 = 1,000 litres
1046/1 to 4	10:03	7.4			10.46	35.1			10.46	
	10:03	7.4	10.5	10.9	11.4	35.1	24.8	27.6	26.0	
	10:13	7.6	10.5	10.4	11.6	34.1	23.1	27.0	25.1	
	10:16	7.8	10.8	10.8	11.9	34.3	25.7	31.0	26.1	
	10:22	STOP : GROUT - EXCELLED - NEAR				FRANKS STATION - SITE				
1051/1 to 3	10:25					10.25				
1025/1 to 3	10:40	10.9	7.2	2.0	15.3	40.7	27.9	16.9	21.2	1047/1 to 4 = 956 litres
	10:50	6.4	8.5	7.1	14.1	34.5	25.8	24.3	26.3	
	10:54	1.4	6.5	9.2	16.8	35.5	30.8	31.8	25.3	
	11:00	3.2	10.8	20.1	12.9	31.0	27.0	27.8	25.7	

Date: TUESDAY, SEPTEMBER 03, 1996

Daily Grouting Record

Page 2 of 3

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		RED	BLACK	YELLOW	ORANGE	RED	BLACK	YELLOW	ORANGE	RED	BLACK	YELLOW	ORANGE	
1025/1 to 5		1025	1040	1043	1046	1025	1040	1043	1046	1025	1040	1043	1046	
1025/1 to 5	11:04	4.2	10.0	5.3	13.8	32.9	32.8	21.7	31.8	19	56	42	115	
1025/1 to 5	11:07	10.1	10.0	10.5	8.3	36.1	24.7	30.8	8.3	32	69	63	89	
1025/1 to 5	11:15	5.5	10.0	8.3	10.4	37.3	28.1	26.6	20.0	32	65	58	102	GROUT LEAK, SAME AREA
1025/1 to 5				OFF				OFF				OFF		1049/1 to 5 = 903
1026/1 to 5	11:25	7.8	14.3	1026	5.1	50	19	1026	14.1			1026		
1026/1 to 5	11:29	6.2	8.3	4.3	6.2	44	27.9	34.4	16.8					
1026/1 to 5	11:34	6.4	8.0	4.0	8.2	46.2	31.6	35.2	19.8	38	44	19	77	
1026/1 to 5	11:49		OFF		OFF		OFF		OFF					1046/1 to 5 = 968
1026/1 to 5	11:55	5	7.0	11	10.4	44	14	10.5	10.5					1046/1 to 5 = 971
1056/1 to 4			1056		1057				1056			1056	1057	
1057/1 to 4	12:32	6.9	13	6.5	10.3	24	45	39.9	21.7	52	50	28	92	
1057/1 to 4	12:36	7.8	13	5.0	9.2	37	40	45.8	19.9					
1057/1 to 4	12:41	19.2	11	3.9	15	52	57.4	32	22.6					
1057/1 to 4	12:45	4.3	6	7.1	10.1	50	20.23	53	19.4	14	45	22	103	
1057/1 to 4	12:50	4.6	12	5.7	22.2	38.5	33.5	56.3	26.3	20	64	17	104	
1057/1 to 4	12:57	1.7	9	11	12.2	32	34.0	46.3	20.1					
1057/1 to 4	12:59	8.9	10	72	14.4	33.2	23.0	28.0	12.0	46	71	55	150	
1057/1 to 4	13:07	4.5	8.5	11.0	12.5	40.1	41.9	50	19.5					
1057/1 to 4	13:14	5.0		8.3	9.2	40.9	13.5	36.1	18.5	46		38	81	look noticed in trench
1057/1 to 4	13:25			OFF		OFF		OFF						shot 1049/1025 OFF
1049/1 to 5		1049		1043		1046		1043		1046		1043		1049/1 to 5 = 944
1049/1 to 5		9.8	10.0	11.5	12.1	50.2	30.1	21.0	15	50	60	102		1025/1 to 5 = 950
1049/1 to 5	13:36	8.2	12	15.4	16.6	25.4	30.3	47.0	47.0					
1049/1 to 5	13:40	10.7	14.1	15.3	14.3	28	32	46	16.2					
1049/1 to 5	13:44	12.6	21.1	9.7	14.9	28.7	32.5	33.1	18.6	38.0	49	50	161	
1049/1 to 5	13:54	14.9	10	9.4	14.3	32.9	34.0	40.1	23.6	31	51	40	115	
1049/1 to 5						27.6	27.1	10			48	29	112	

[illegible]

ACT REMEDCO JOINT VENTURE
 Oml Wag & Seeps & S Removal Action Project
 Daily Work Record For
 Tuesday September 03, 1996

Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
Mobilization	kump sum	100.00%			90.00%
Supply of sleeve-pipes	each	245	0	0	219
a) 15 feet long	each	75	0	0	71
b) 20 feet long	each	197	0	0	184
Driving of sleeve-pipes to full depth and capping	each	61	0	0	63
a) 15 feet long	each	197	0	0	184
b) 20 feet long	each	61	0	0	63
Driving of sleeve-pipes & observation wells to partial depth	each	60	0	0	7
Supply of observation wells	each	35	0	0	34
Driving of observation wells to full depth and capping	each	28	0	0	31
Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	2.50	2.50	5.00
Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
Supply and injection of casing grout	per gallon	11,700	0	3,833	3,833
Injection of regular portland cement based grout	per pound	1,000	0	306	306
Ingredients for regular portland cement based grout	per pound	15,686	161,140	178,806	178,806
a) Regular portland cement	pounds	18,000	651	7,380	7,380
b) Bentonite	pounds	98,000	2,204	28,023	30,227
c) Pozzolane	pounds	36,000	919	9,461	10,380
d) Slacks fume	pounds	400	16	162	178
e) Viscosity modifier	pounds	7,200	276	2,500	2,776
f) Dispersing agent / retarder	pounds	60,000	0	0	0
g) Type "F" fly ash	pounds	97,200	3,292	32,956	36,248
Injection of regular portland cement based grout	per gallon	36,248	0	0	0
Injection of ultrafine cement based grout	per pound	34,800	0	6,600	6,600
a) Ultrafine cement	pounds	1,320	0	198	198
b) Bentonite	pounds	3,720	0	501	501
c) Slacks fume	pounds	42	0	5	5
d) Viscosity modifier	pounds	240	0	0	0
e) Dispersing agent (non-retarding)	pounds	300	0	0	0
f) Dispersing agent / retarder	pounds	10,800	1,727	106	108
Injection of ultrafine cement based grout	per gallon	1,727	0	0	0

ACT REMEDCO JOINT VENTURE
 Oml Wag & Seeps & S Removal Action Project
 Daily Work Record For
 Tuesday September 03, 1996

Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date
Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	0	20,000
Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0
Two person labor crew for CM-directed work	per crew hour	100	1.00	11.50	12.50
Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
Standby time - Equipment and Labor for:					
a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
b) Crew for grouting / testu hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25

COMMENTS

Grouting in Trench 1 with portland cement based grout.
 All work on Tranches 1 and 2 (Pad 1) is being performed under a RWP.
 One man spreading gravel on Trench 3 as directed by MK-Ferguson personnel.
 Another of the 2,500 gallon government supplied tanks has been pumped full.

Reviewed: Luigi Narduzzo, ECO
 Concur: Lee McGuire, MK-F

ACT REMEDCO Representative
 IT Corporation Representative

TUESDAY SEPTEMBER 3, 1996

Page 2

1030/1 to 5

517. 2. 1. 19

1031 / 1:70 +

31th Lhs

11

1030/705

1031/144

1056 1056

५९१०००

[illegible]

523

1057/44

$\alpha = 1.0312$

1-2000

10	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100
----	---	---	---	---	---	---	---	---	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	----	-----

25-11-20

4.

10

20

30

40

50

60

70

1048/1 r. 5

1043/143

$$1025 = 350 \text{ d.h.}$$

26.465 2105

	K.A.	0000
	CH -	

-1,2000

-0,4000

0.4500

1025

1056/1 to 4

1057/1 to 4

1026

CONTINUED

STOP FOR LUNCH BREAK

CONTINUED

GRAUT LEAK INTO
ASPHALT PAVED DITCH

404252

968

1. مقدمة

1046/164 = 976 Edm.

DAILY GROUTING REPORT
SEPTEMBER 4, 1996

Grouting Report for: Wednesday, September 4, 1996

lugeon values ranged between

Summary of Activities:

Grouting: Production grouting in Trench 1 continued today. A total of 28 holes were grouted into today. Approximately 7.9 cubic metres of grout were injected - a total of 780 litres of ultrafine cement based suspension grout were pumped into 20 holes and a total of 7100 litres of regular cement based suspension grout were pumped into 8 holes. Refusal was reached on all of the ultrafine holes.

Pipe-driving in Trench III was completed on this date. Four pipes were driven in one observation well and three sleeve-pipes.

2. Comments:

First stage grouting:

1063/sleeves 4 to 6: Sleeves between 5' and 9' from surface of gravel pad - 1097 litres of Type 3 cement grout for stage 1. The apparent lugeon trend decreased from 130 to 98, at which the formulation was adjusted and the value increased to 120.

1060/sleeves 4 to 6: Sleeves between 5' and 9' from surface of gravel pad - 1060 litres of Type 3 cement grout for stage 1. The apparent lugeon values ranged from 36 to 83.

1062/sleeves 4 to 6: Sleeves between 5' and 9' from surface of gravel pad - 1022 litres of Type 3 cement grout for stage 1. The apparent lugeon values trend increased from 20 to 72.

1061/sleeves 4 to 6: Sleeves between 5' and 9' from surface of gravel pad - 1006 litres of Type 3 cement grout for stage 1. The apparent lugeon values showed a slight increase going from 52 to 78.

1067/sleeves 4 to 6: Sleeves between 5' and 9' from surface of gravel pad - 1050 litres of Type 3 cement grout for stage 1. The apparent

1068/sleeves 3 to 5 :

Sleeves between 6' and 10' from surface of gravel pad - 920 litres of type 3 cement grout for stage 1. The apparent lugeon values trend increased from 96 to 150 (although there were large fluctuations).

1066/sleeves 4 to 6:

Sleeves between 5' and 9' from surface of gravel pad - 940 litres of Type 3 cement grout for stage 1. The apparent lugeon values started at 109, quickly dropped to 67 and averaged that value thereafter.

1070/sleeves 4 to 6:

Sleeves between 5' and 9' from surface of gravel pad - 1080 litres of Type 3 cement grout for stage 1. The apparent lugeon values increased from 63 to 105.

Ultrafine grouting:

1025/sleeves 1 to 3 :

Sleeves below 6' from surface of gravel pad - 48 litres of ultrafine cement grout. The holes was refused.

1024/sleeves 1 to 5 :

Sleeves below 6' from surface of gravel pad - 42 litres of ultrafine cement grout. The hole was refused.

1027/sleeves 1 to 3 :

Sleeves below 6' from surface of gravel pad - 88 litres of ultrafine cement grout. The hole was refused.

1026/sleeves 1 to 5 :

Sleeves below 6' from surface of gravel pad - 142 litres of ultrafine cement grout. The hole was refused.

1028/sleeves 1 to 3 :

Sleeves below 6' from surface of gravel pad - 210 litres of ultrafine cement grout. The

1030/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 55 litres of ultrafine cement grout. The hole was refused.

1031/sleeves 1 to 4 : Sleeves below 6' from surface of gravel pad - 29 litres of ultrafine cement grout. The holes was refused.

1033/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 2 litres of ultrafine cement grout. The hole was refused.

1036/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 10 litres of ultrafine cement grout. The hole was refused.

1035/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 7 litres of ultrafine cement grout. The hole was refused.

1039/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 26 litres of ultrafine cement grout. The hole was refused.

1040/sleeves 1 to 3 : Sleeves below 6' from surface of gravel pad - 18 litres of ultrafine cement grout. The hole was refused.

1037/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 0 litres of ultrafine cement grout.

1038/sleeves 1 to 4 : Sleeves below 6' from surface of gravel pad - 21 litres of ultrafine cement grout. The hole was refused.

1043/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 29 litres of ultrafine cement grout. The holes was refused.

1041/sleeves 1 to 3 : Sleeves below 6' from surface of gravel pad - 52 litres of

ultrafine cement grout. The

1044/sleeves 1 to 5 : Sleeves below 6' from surface of gravel pad - 84 litres of ultrafine cement grout. The hole was refused.

1046/sleeves 1 to 6 : Sleeves below 6' from surface of gravel pad - 217 litres of ultrafine cement grout. The hole was refused.

1047/sleeves 1 to 6 : Sleeves below 6' from surface of gravel pad - 9 litres of ultrafine cement grout. The hole was refused.

1048/sleeves 1 to 6 : Sleeves below 6' from surface of gravel pad - 0 litres of ultrafine cement grout. The hole was refused.

Note: Holes 1066, 1067, 1068, and 1070 have been denoted RAD holes.

Date: WEDNESDAY, SEPTEMBER 04, 1996

Daily Grouting Record

Page 1 of 4

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
1063/4.56		1063	1060	1062	1061	1063	1060	1062	1061	1063	1060	1062	1061	STAGE 1 GROUTING
1060/4.56	08:17	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	STARTING WITH TYPE X
1062/4.56	08:18	22.6	4.5	2.8	5.9	2.9	12.2	21.2	20.3					08:00 START MIXING
1061/4.56	08:24	12.8	4.5	2.7	6.6	18.9	20.9	21.8	22.1	130	36	20	52	
	08:30	9.6	6.1	3.8	7.0	20.0	28.8	26.4	25.8	86	42	24	47	
	08:48	10.7	9	5.4	9.3	20.8	28.3	29.6	29.0	98	54	30	54	
	08:56	12.1	9	5.9	9.9	21.0	31.6	32.7	31.5	108	46	29	53	
	09:15	10.8	8	4.0	10.7	21.8	30.8	32.7	30.9	92	44	20	60	
	09:34	11.7	9.5	4.8	9.9	22.1	31.8	32.6	31.9	98	50	24	78	SWITCH TO E MIX
	09:42	11.6	9.5	4.5	10.7	22.3	30.0	31.7	30.2	126	66	73	77	
	09:52	OFF	9.7	6.6	13.9	OFF	38.8	37.5	37.6	OFF	51	36	78	1063/4.56 = 1.097
1067/4.56	10:04	1067			OFF	1067			OFF	1067				1067/4.56 = 1.006
	10:02	7.5	14.5	11.0	OFF	18.7	37.1	32.0	OFF	190	83	72	OFF	
		OFF		1068		OFF		1068		OFF		1068		1068/4.56 = 1.060
1068/4.56	10:10	10:5	OFF	15.1	2.3	20.8	OFF	36.2	13.9					
			1066				1066			1066				
1066/4.56	10:12	8.8	6.0	11.5	8.3	21	12.4	20.1	19.4	93	109	135	96	
	10:19	8.4	8.0	7.0	9.2	21.8	25.6	21.2	21.5	89	67	94	94	
	10:31	8.3	6.0	9.2	10.1	22.4	29.1	22.4	22.1	81	56	90	106	
	10:42	8.6	6.0	9.8	9.1	21.0	27.6	22.0	19.7	81	44	111	103	
	10:50	7.9	6.0	9.9	9.2	23.5	26.8	21.8	19.8	73	46	100	104	1062/4.56 = 1.022
1070/4.56				18.0				OFF						
	10:59	8.8	8.0	9.5	9.7	25.0	25.7	31.5	19.4	76	67	69	112	
	11:12	8.6	8.0	9.9	9.4	24.4	27.5	30.7	19.1	76	62	68	111	
	11:19	8.1	7.5	9.7	8.8	24.2	24.5	29.2	18.8	72	66	70	105	
	11:27	7.8	7.5	10.3	8.6	24.8	25.2	29.0	19.1	68	64	75	101	
	11:34	9.3	8.0	10.5	6.9	25.4	28.1	34.6	16.8	79	60	65	95	
	11:40	10.3	8.0	13.6	5.4	25.8	29.4	31.1	14.7	89	57	95	81	
	11:45	7.3	8.0	14.3	9.7	11.3	29.2	30.3	20.7					1067/4.56 = 1.05

Date: WEDNESDAY, SEPTEMBER 04, 1996

Daily Grouting Record

Page 1 of 4

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
	11:52	OFF	1066	1070	1068	OFF	1066	1070	1068	OFF	1066	1070	1068	SHUT DOWN FOR LUN
	12:38	OFF	7.5	10.3	2.1	OFF	33.1	27.8	10.9	OFF	60	78	40	
	12:46	OFF	7.0	9.7	11.1	OFF	18.5	27.5	19.9	OFF	86	75	132	
	12:51	OFF	7.0	10.5	8.1	OFF	22.3	29.0	6.6	OFF	69	80	3	
	12:59	OFF	OFF	7.3	12.5	OFF	OFF	19.7	19.7	OFF	OFF	183	150	1066/4.56 = 940
	13:03			10.7	OFF			27.4	OFF			87	OFF	1068/4.56 = 920
	13:12			11.1				24.1				105		
	13:18			13.0				25.1						
	13:28			2.0				44						
	13:40			OFF				OFF						1062/4.56 = 108
1025/10.3	13:45	1025	1024			1025	1024							1025/10.3 = 48
1024/10.3		1010	1010			120	120							1024/10.3 = 42
		1027	1026			1028	1027	1026		1028				
1027/10.4	13:50	4.7	0.1			2.1	52.7	9.5		80				
1026/10.5			0.2					89.7						
1028/10.5	14:02	0.1	10			2.1	52	61.1		116				
	14:04	5.0	10			9.2	53.3	48		57				
	14:07	0.1	11			11	60	60		60				
1030/10.5	14:09	0.3	0.9	1030	4.3	71.2	135	1030	20					1028/10.3 = 6
		OFF	OFF			OFF	OFF							1026/10.5 = 12
	14:15	OFF	OFF	8.2	13.7			71.1	66					
	14:18			2.4	13.0			59	60					
	14:20			0.2				60	47					
	14:22			OFF	14.4			OFF	70					1028/10.3 = 55
	14:23			OFF	0.4			OFF	43					
	14:25			OFF				OFF						1028/10.3 = 2
		1031				1031								
	14:27	10.5				53.4								

Grout Quantity Reconciliation

Wednesday, September 04, 1996

Grout Ingredient	Mix W.	Mix V.	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A.
Water (Kg)	170.00	148.00	120.00	108.00	86.00	88.00	78.00	
Bentonite (Kg)	3.60	3.80	3.60	3.80	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.86	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	19.50	33.50	0.00	0.00	10.50	
Total Volume Mixed (L)	0.00	0.00	3,214.19	4,931.80	0.00	0.00	1,142.86	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	190.80	Kg =	420 Lbs	15.75	Kg =	35 Lbs	
Silica Fume	265.00	Kg =	583 Lbs	39.90	Kg =	88 Lbs	
Pumice	638.00	Kg =	1,399 Lbs	52.50	Kg =	116 Lbs	
Ligno Sulphonate	79.50	Kg =	175 Lbs	8.40	Kg =	18 Lbs	
Cement Type 3	4,519.84	Kg =	9,944 Lbs				
Welan Gum	4.58	Kg =	10 Lbs	0.45	Kg =	1 Lbs	
Ultrafine Cement				525.00	Kg =	1,155 Lbs	
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	8,078	2,137	8,146	2,155	8,146	2,155
Ultrafine Cement	1,089	288	1,143	302	1,143	302
Acrylamide	0	0	0	0	0	0
Totals	9,167	2,425	9,289	2,457	9,289	2,457

Grout Quantity Reconciliation

Wednesday, September 04, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1063	4,5,6	1,097	Litres =	290	Gallons	Portland
1	1060	4,5,6	1,080	Litres =	280	Gallons	Portland
1	1062	4,5,6	1,022	Litres =	270	Gallons	Portland
1	1061	4,5,6	1,008	Litres =	268	Gallons	Portland
1	1067	4,5,6	953	Litres =	252	Gallons	Portland
1	1088	4,5,6	940	Litres =	249	Gallons	Portland
1	1070	4,5,6	1,080	Litres =	286	Gallons	Portland
1	1068	3,4,5	920	Litres =	243	Gallons	Portland
1	1024	1,2,3,4,5	42	Litres =	11	Gallons	Ultrafine
1	1025	1,2,3	48	Litres =	13	Gallons	Ultrafine
1	1026	1,2,3,4,5	142	Litres =	38	Gallons	Ultrafine
1	1027	1,2,3,4	88	Litres =	23	Gallons	Ultrafine
1	1028	1,2,3,4,5	210	Litres =	58	Gallons	Ultrafine
1	1030	1,2,3,4,5	55	Litres =	15	Gallons	Ultrafine
1	1031	1,2,3,4	29	Litres =	8	Gallons	Ultrafine
1	1033	1,2,3,4,5	2	Litres =	1	Gallons	Ultrafine
1	1035	1,2,3,4,5	7	Litres =	2	Gallons	Ultrafine
1	1038	1,2,3,4,5	10	Litres =	3	Gallons	Ultrafine
1	1037	1,2,3,4,5	0	Litres =	0	Gallons	Ultrafine
1	1038	1,2,3,4	21	Litres =	6	Gallons	Ultrafine
1	1039	1,2,3,4,5	28	Litres =	7	Gallons	Ultrafine
1	1040	1,2,3	18	Litres =	5	Gallons	Ultrafine
1	1041	1,2,3	52	Litres =	14	Gallons	Ultrafine
1	1043	1,2,3,4,5	29	Litres =	8	Gallons	Ultrafine
1	1044	1,2,3,4,5	84	Litres =	22	Gallons	Ultrafine
1	1046	1,2,3,4,5,6	217	Litres =	57	Gallons	Ultrafine
1	1047	1,2,3,4,5,6	9	Litres =	2	Gallons	Ultrafine
1	1048	1,2,3,4,5,6	0	Litres =	0	Gallons	Ultrafine
Totals:			9,167	Litres =	2,425	Gallons	

ECO Representative

ACT Rembco Representative

ACT REMBCC JOINT VENTURE
Ornt Wag & Soepe 4 & 6 Removal Action Project
Daily Work Record For
Wednesday September 04, 1996

Q.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
6	Supply of acrylamide (includes all ingredients)	monomer mixed	37,800	0	20,000	20,000
7	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0
8	Two person labor crew for CH-dredged work	per crew hour	100	7.00	12.50	19.50
9	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1
0	Standby Time - Equipment and Labor for: a) Crew for grouting / in situ hydraulic conductivity testing b) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25
		per crew hour	100	0.00	14.25	14.25

COMMENTS

cutting in Trench 1 with portland cement based grout and ultrafine cement based grout.
work on Trenches 1 and 2 (Paid 1) is being performed under a RWP.
no man crew transferring contents of the two 2,500 gallon tanks into tanker truck as directed by MKF-erguson personnel.
living sleeve-pipes and wells on Trench 3.

Reviewed: Luigi Narduzzi, ECO
Concurs: Lee McCuside, MKF
ACT Remediation Representative
IT Corporation Representative

ACT REMBCC JOINT VENTURE
Ornt Wag & Soepe 4 & 6 Removal Action Project
Daily Work Record For
Wednesday September 04, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date
1	Mobilization	lump sum	100.00%			90.00%
2	Supply of sleeve-pipes a) 15 feet long b) 20 feet long	each	245	0	219	219
3	Driving of sleeve-pipes to full depth and capping a) 15 feet long b) 20 feet long	each	197	4	184	188
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7
5	Supply of observation wells	each	35	1	34	36
6	Driving of observation wells to full depth and capping	each	28	1	31	32
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	5.00	5.00
1	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0
9	Supply and injection of casing grout	per gallon	11,700	0	3,833	3,833
10	Supply and installation of grout pads	each	348	0	159	159
11	In situ hydraulic conductivity tests	each	1,000	0	306	306
12	Ingredients for regular portland cement based grout a) Regular portland cement b) Bentonite c) Pozzolan d) Sacks turns e) Viscosity modifier f) Dispersing agent / retarder g) Type "F" fly ash	per pound pounds pounds pounds pounds pounds pounds	9,944 18,000 96,000 39,000 480 175 60,000	9,944 18,000 96,000 39,000 480 175 60,000	176,808 7,380 30,227 10,380 178 2,776 2,951	186,750 7,800 31,742 10,963 188 2,951 2,951
13	Injection of regular portland cement based grout	per gallon	97,200	2,156	36,248	38,403
14	Ingredients for ultrafine cement based grout a) Ultrafine cement b) Bentonite c) Sacks turns d) Viscosity modifier e) Dispersing agent (non-retarding) f) Dispersing agent / retarder	per pound pounds pounds pounds pounds pounds	1,156 34 3,720 35 240 300	1,156 34 3,720 35 240 300	6,600 198 501 5 0 106	7,755 233 569 6 0 124
15	Injection of ultrafine cement based grout	per gallon	10,800	302	1,727	2,029

WEDNESDAY SEPTEMBER 4, 1996

Page
2

1044/105

1046/106

1047/106

1048/106

1038/104

20

30

1049/105

1041/103

1037/105

80

1099/105

1040/103

1031/104

1033/105

1036/105

1035/105

1027/104

1026/105

1030/103

1028/105

1025/103

1024/105

1070/105

1070/105

1026/105

1068/105

920 Rms

10

20

30

40

50

60

70

80

DAILY GROUTING REPORT
SEPTEMBER 5, 1996

Grouting Report for: Thursday, September 5, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Grouting continued on trench 1. A total of 14 holes were grouted into today. Treatment covered second stage only. A total of 15,415 litres of grout (cement grout) were injected.

2. Comments:

Second stage grouting:

1061/sleeves 1 to 4: Sleeves below 9' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon trend decreased dramatically from 322 and finishing at 77.

1060/sleeves 1 to 4: Sleeves below 9' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon values showed a decreasing trend from a starting value of 172 to the ending value of 57.

1062/sleeves 1 to 4: Sleeves below 9' from surface of gravel pad - 1027 litres of Type 3 cement grout for stage 2. The apparent lugeon values decreased from 150 to 56.

1063/sleeves 1 to 4: Sleeves below 9' from surface of gravel pad - 1000 litres of Type 3 cement grout for stage 2. The apparent lugeon values showed a slight increase going from 73 to 97.

1066/sleeves 1 to 4: Sleeves below 9' from surface of gravel pad - 1000 litres of type 3 cement grout for stage 2. The apparent lugeon values dropped slightly, starting at 109 and dropping to 76.

1203/sleeves 1 to 3: Sleeves below 9' from surface of gravel pad - 1084 litres of type 3 cement grout for stage 2. The apparent lugeon values decreased slightly, going from 78 to 68.

1204/sleeves 1 to 3: Sleeves below 9' from surface of gravel pad - 1042 litres of type 3 cement grout for stage 2. The apparent lugeon values increased from a starting

value of 2 increasing to 3.
of gravel pad - 1034 litres of Type 3 cement grout for stage 2. The apparent lugeon values increased from a starting value of 24 to a final value of 34. Sleeves below 5' from surface of gravel pad - 1000 litres of type 3 cement grout for stage 2. The apparent lugeon values dropped slightly from 104 to 81.

1068/sleeves 1 to 6: Sleeves below 5' from surface of gravel pad - 1203 litres of type 3 cement grout for stage 2. The entire interval of this hole was grouted because it started expelling contaminated water, indicating a damaged interval. The apparent lugeon values decreased, starting at 104 and ending at 83.

1065/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 1025 litres of type 3 cement grout for stage 2. The apparent lugeon values decreased, going from an initial value of 160 to a final value of 107.

1069/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 1128 litres of Type 3 cement grout for stage 2. The apparent lugeon values decreased from a starting value of 74 and finished at 55.

1067/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 1473 litres of Type 3 cement grout for stage 2. This volume was pumped to run out the mixer at the end of the shift. The apparent lugeon value increased slightly, starting at 97 and stopping at 137.

1058/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 1180 litres of type 3 cement grout for stage 2. The apparent lugeon values increased a considerable amount, starting at 64 and ending at 175. No breakouts occurred during pumping.

1070/sleeves 1 to 6: Sleeves below 5' from surface of gravel pad - 1180 litres of type 3 cement grout for stage 2. The apparent lugeon values increased a considerable amount, starting at 64 and ending at 175. No breakouts occurred during pumping.

Date: THURSDAY SEPTEMBER 5, 1996

Daily Grouting Record

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		1061	1060	1062	1063	RED	BLACK	GREEN	BLUE	1061	1060	1062	1063	
1061/1 to 4		RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	
1060/1 to 4	07:44	2.4	9.0	15.9	0.1	1.6	9.5	28	2.4					START WITH X.M.
1062/1 to 4		1061	1060	1062	1063	1061	1060	1062	1063					
1063/1 to 4	07:49	14.8	15	18	1.8	9.8	15	22	135	322	172	150	2	CHECK BLUE PACKER
	07:51	13.0	15	10.9	OFF	10.2	18.5	20.4	OFF					
	07:58	9.9	7	7.3	8.1	11.6	15.6	18.2	17.0	145	70	61	73	BLUE BACK ON (if any)
	08:06	11.7	9.5	9.6	12.1	13.9	20.9	23.6	22.7	149	67	59	82	
	08:13	12.7	10	10.1	13.2	15.8	22.7	25.0	23.9	136	64	61	79	
	08:20	8.4	7	10	10.9	17.0	26.6	24.2	20.0	76	37	60	86	
	08:30	8.8	8	10	10.5	17.3	29.6	24.8	21.9	78	38	58	74	
	08:47	9.1	9.5	10.9	6.5	18.3	31.9	26.5	16.0	75	41	61	63	
	08:57	8.8	11.0	12.0	7.1	18.7	33.5	29.5	19.0	71	47	59	56	
	09:02	8.8	13.0	11.4	6.6	19.4	29.8	25.7	17.2	68	66	66	59	SWITCH TO 'E' MIX
	09:12	8.3	13.6	10.7	5.9	22.6	32.8	28.1	20.5	67	75	70	50	
	09:22	8.8	10	8.1	10.7	2.1	30.6	26	21.8	77	57	56	95	
				OFF				OFF				OFF		1,062 = 1,027
1066/1 to 4	09:27	OFF	OFF	1066		OFF	OFF	1066		OFF	OFF	1066		1,061/1 to 4 = 1,000
	09:30	-	-	11.7	12.4	-	-	20.9	23.6	-	-	109	100	1,060/1 to 4 = 1,000
	09:33	1203	1204	7.6	18.4	1203	1204	17.0	34.9	1203	1204	86	97	
1203/1 to 3	09:36	9.0	9.5	9.1	7.5	13.7	29.6	18.0	15.7					
1204/1 to 3	09:40	11.5	12.3	11.9	OFF	17.0	32.5	22.0	OFF					1,063/1 to 4 = 1,000
	09:41	10.9	8.6	10.9	10.45	18.5	34.0	21.2	10.45			1045		
1045/1 to 4	09:45	9.0	8	11.2	5.4	21.2	35.0	22.0	37.3	78	39	98	24	
	09:53	8.7	12	12.7	0.9	26.0	34.3	25.6	48.6					
	09:59	7.6	8	10.5	7.7	28.9	25.5	23.3	42.5	46	53	86	39	
	10:09	8.3	8.5	9.0	14.6	20.0	26.9	21.5	43.6	77	56	77	58	
	10:19	13.6	9	9.4	10.4	31.7	26.4	20.9	33.3	77	61	87	56	
	10:31	10.4	8.5	9.7	8.5	32.3	30.1	22.0	32.0	58	48	81	45	
	10:38	10.0	8.5	8.3	7.3	31.7	32.2	20.9	32.9	55	46	73	39	

Date: THURSDAY SEPTEMBER 5, 1996

Daily Grouting Record

Pg.

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		1203	1204	1066	1045	1203	1204	1066	1045	1203	1204	1066	1045	
	10:44	9.3	8.5	9.3	7.4	32.9	31.7	20.2	32	49	47	85	40	
	10:54	9.1	8.5	8.5	9.3	33.7	31.4	20.6	35.3	47	47	76	45	
	11:12	10.6	16.0	OFF	8.5	28.6	42.4	OFF	31	68	65	OFF	34	1,066/1 to 4 = 1,000
	11:24	15.8	OFF		15.5	35.4	OFF		33.5		OFF			1,204/1 to 3 = 1,042
	11:35	OFF			OFF	OFF			OFF					1,203/1 to 3 = 1,031
														1,045/1 to 4 = 1,031
1068/1 to 6						HOLE 1065 EXPELLED CONTAMINATED WATER								
1065/1 to 7		1068	1065	1069	1067	1068	1065	1069	1067	1068	1065	1069	1067	SWITCH TO 'F' MIX
1069/1 to 7	12:59	16	6.9	11.4	10.7	12.2	21.8	17.2	12.3					
1067/1 to 7	13:07	9.9	6.5	10.2	14.5	8.7	19.2	20.3	11.9					STARTS TO RAIN
	13:17	8.1	7.7	13	6.3	9.0	17.7	20.1	15.7	305	104	160	141	
	13:27	5.3	7.3	16.4	7.9	10.4	24.0	24.0	18.1	125	69	172	74	
	13:33	11.4	7.0	14.0	7.5	11.7	25.1	25.8	28.8					
	13:38	9.7	7.7	8.5	10.0	12.4	22.2	22.0	23.9	205	80	99	95	
	13:48	11.1	6.2	8.4	8.8	13.8	21.0	19.7	22.9	225	68	100	88	
	14:00	13.0	7.2	8.9	10.0	15.4	20.6	19.5	21.7	227	81	107	106	
	14:14	12.4	5.7	7.9	12.1	14.9	19.5	18.8	20.7					
	14:28	13.4	8.8	9.2	9.4	14.9	19.0	16.5	19.2					
	14:33	OFF	11.2	9.5	15.3	OFF	20.6	18.3	21.4	OFF				1,068/1 to 6 = 1,000
1058/1 to 7	14:35	1058				1058				1058				
	14:36	2.5	12.1	10.0	14.4	14.0	22.9	19.9	21.2					
	14:45	4.5	8.9	14.3	7.5	19.5	23.1	24.1	29.3					1,069/1 to 7 = 1,000
	14:48			OFF				OFF				OFF		
1070/1 to 6				1070				1070				1070		
	14:58	12.2	10.7	5.2	4.5	28.7	26.7	19.1	19.0	188	94	64	56	
	15:04	14.0	10.0	5.1	4.2	32.6	25.4	18.6	17.3	97	89	65	55	
	15:14	10	11	10.6	OFF	29.3	19.6	20.8	OFF			OFF		1,067/1 to 7 = 1,120

Date: THURSDAY SEPTEMBER 5, 1996

Daily Grouting Record

Page 3 of 3[illegible]

Oml Wag 4 Seeps & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday September 05, 1996

Grout Ingredient	Mix W:	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A
Vater (Kg)	170.00	146.00	120.00	106.00	86.00	86.00	76.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.86	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	19.00	38.50	50.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	3,131.78	5,667.89	6,518.50	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	387.00	Kg =	851	Lbs	0.00	Kg =	0	Lbs
Silica Fume	537.50	Kg =	1,183	Lbs	0.00	Kg =	0	Lbs
Pumice	1,590.00	Kg =	3,498	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	161.25	Kg =	355	Lbs	0.00	Kg =	0	Lbs
Cement Type 3.	9,167.60	Kg =	20,169	Lbs				
Welan Gum	9.25	Kg =	20	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	0.00	Kg =	0	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	15,169	4,013	15,318	4,052	15,318	4,052
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	15,169	4,013	15,318	4,052	15,318	4,052

ACT REMBOCO JOINT VENTURE

Grout Quantity Reconciliation

Thursday September 05, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1045	1,2,3,4	1,034	Litres =	274	Gallons	Portland
1	1058	1,2,3,4,5,6,7	1,473	Litres =	390	Gallons	Portland
1	1060	1,2,3,4	1,000	Litres =	265	Gallons	Portland
1	1061	1,2,3,4	1,000	Litres =	265	Gallons	Portland
1	1062	1,2,3,4	1,027	Litres =	272	Gallons	Portland
1	1063	1,2,3,4	1,000	Litres =	265	Gallons	Portland
1	1065	1,2,3,4,5,6,7	1,203	Litres =	318	Gallons	Portland
1	1066	1,2,3,4	973	Litres =	257	Gallons	Portland
1	1067	1,2,3,4,5,6,7	1,128	Litres =	298	Gallons	Portland
1	1068	1,2,3,4,5,6	1,000	Litres =	265	Gallons	Portland
1	1069	1,2,3,4,5,6,7	1,025	Litres =	271	Gallons	Portland
1	1070	1,2,3,4,5,6	1,180	Litres =	312	Gallons	Portland
1	1203	1,2,3	1,084	Litres =	287	Gallons	Portland
1	1204	1,2,3	1,042	Litres =	276	Gallons	Portland
Totals:		15,169	Litres =	4,013	Gallons		

ECO Representative

ACT Remboco Representative

Location	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Percentage of Total Quantity
Supply of sleeve-pipes	each	245	219	219	89%
a) 15 feet long	each	197	188	188	95%
b) 20 feet long	each	48	32	32	66%
Driving of sleeve-pipes to full depth and capping	each	197	188	188	95%
Driving of sleeve-pipes & observation wells to partial depth	each	80	7	7	12%
Supply of observation wells	each	35	35	35	100%
Driving of observation wells to full depth and capping	each	26	32	32	114%
Filling of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	5.00	5.00	8%
Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0%
Supply and injection of casing grout	per gallon	11,700	3,833	3,833	33%
Supply and installation of grout pads	each	346	158	158	46%
Install hydraulic conductivity tests	each	1,000	0	0	0%
Ingredients for regular portland cement based grout	per pound	460,000	20,189	188,750	41%
a) Regular portland cement	pounds	18,000	851	7,800	43%
b) Pozzolane	pounds	98,000	3,489	31,742	37%
c) Slacks	pounds	30,000	1,183	10,983	36%
d) Viscosity modifier	pounds	480	20	188	4%
e) Dispersing agent / retarder	pounds	7,200	355	2,851	4%
f) Type "F" fly ash	pounds	60,000	0	0	0%
Injection of regular portland cement based grout	per gallon	87,200	4,033	38,403	44%
Ingredients for ultrahigh cement based grout	per pound				
a) Ultrahigh cement	pounds	34,800	0	7,754	22%
b) Barite	pounds	1,200	233	568	18%
c) Slacks	pounds	3,720	0	568	15%
d) Viscosity modifier	pounds	42	0	8	14%
e) Dispersing agent (non-retarding)	pounds	240	0	0	0%
f) Dispersing agent / retarder	pounds	300	0	124	41%
Injection of ultrahigh cement based grout	per gallon	10,800	0	2,028	19%

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Total Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	0	0	0%
18	Two person labor crew for Cal-divided work	per crew hour	100	2.00	19.50	21.50	22%
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for Crew for installing pipes	per crew hour	100	0.00	14.25	14.25	14%
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25	14%

COMMENTS

Grouting in Trench 1 with portland cement based grout.

All work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

Laying for grout pads on Trenches 3 and 4.

One person fabricating and erecting construction signs as directed by MR-C-Ferguson personnel.

Reviewed: Luigi Narduzzi, ECO

Concort Lee McQuade, MR-C

ACT REMCO Representative

IT Corporation Representative

THURSDAY SEPTEMBER 5, 1996

Page 2

1058/1 to 7

= 1,143

STOP

1070/1 to 6

= 1,180

1065/1 to 7

= 1,203

1058/1 to 7

1068/1 to 6

= 1,200

1070/1 to 6

1069/1 to 7

= 1,250

1068/1 to 6

1065/1 to 7

1069/1 to 7

1067/1 to 7

DAILY GROUTING REPORT
SEPTEMBER 6 & 7, 1996

Grouting Report for: Friday, September 6, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today. Acrylamide grouting commenced this shift in trench 1. A total of 8 holes were acrylamide grouted today. A total of 2,560 litres of acrylamide grout (10% concentration) was injected. The set times used for the acrylamide grouting varied from 40 minutes to 4 minutes. Eight holes were injected simultaneously. Casing grouting was completed in all trench 1 holes and started in trench 2.

Comments:

Acrylamide stage grouting:

1001/sleeves 1 to 4:	Sleeves below 6' from surface of gravel pad - 960 litres of 10% acrylamide grout for the final stage of grouting. The gravel pad appears to have lifted terminating the grouting on this hole.
1003/sleeves 1 to 5:	Sleeves below 6' from surface of gravel pad - 250 litres of 10% acrylamide grout for the final stage of grouting.
1004/sleeves 1 to 6:	Sleeves below 5' from surface of gravel pad - 250 litres of 10% acrylamide grout for the final stage of grouting.
1005/sleeves 1 to 4:	Sleeves below 5.5' from surface of gravel pad - 250 litres of 10% acrylamide grout for the final stage of grouting.
1006/sleeves 1 to 5 :	Sleeves below 5.5' from surface of gravel pad - 250 litres of 10% acrylamide grout for the final stage of grouting.
1007/sleeves 1 to 5 :	Sleeves below 6' from surface of gravel pad - 250 litres of type 10% acrylamide grout for the final stage of grouting.
1008/sleeves 1 to 5 :	Sleeves below 6' from surface of gravel pad - 250 litres of 10% acrylamide grout for the final stage of grouting.
1009/sleeves 1 to 4:	Sleeves below 6' from surface of gravel pad - 100 litres of 10% acrylamide grout for the final stage of grouting.

Grout Quantity Reconciliation
Friday September 06, 1996

Grout Ingredient	Mix W.	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M.	Mix A
Water (Kg)	170.00	146.00	120.00	108.00	86.00	86.00	76.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								250.00
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.28	
Yield per Batch (L)	214.86	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Silica Fume	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Pumice	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Cement Type 3	0.00	Kg =	0 Lbs				
Welan Gum	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement				0.00	Kg =	0	Lbs
Acrylamide	250.00	Kg =	550 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	2,560	677	2,560	677	2,560	677
Totals	2,560	677	2,560	677	2,560	677

Holes Injected

Grout Quantity Reconciliation
Friday September 06, 1996

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
1	1001	1,2,3,4	960	Litres =	254	Gallons Acrylamide
1	1003	1,2,3,4,5	250	Litres =	66	Gallons Acrylamide
1	1004	1,2,3,4,5,6	250	Litres =	66	Gallons Acrylamide
1	1005	1,2,3,4	250	Litres =	66	Gallons Acrylamide
1	1006	1,2,3,4,5	250	Litres =	66	Gallons Acrylamide
1	1007	1,2,3,4,5	250	Litres =	66	Gallons Acrylamide
1	1008	1,2,3,4,5	250	Litres =	66	Gallons Acrylamide
1	1009	1,2,3,4	100	Litres =	26	Gallons Acrylamide
Totals:			2,560	Litres =	677	Gallons

[Signature]
ECO Representative

[Signature]
ACT Rmbco Representative

SEPTEMBER 6, 1996

Ag

2 ADVANCED CONSTRUCTION TECHNIQUES
2.0000 1-1-2000

FRIDAY SEPTEMBER 6 1996

- casting spent on R&D

FRIDAY SEPTEMBER 6, 1996

Pg 2.

1064

ACRYLAMIDE GROUTING : FRIDAY SEPTEMBER 6, 1996

ACE REMEDIAL JOINT VENTURE
Orin Wag & Seep & G Removal Action Project

Daily Work Record For

Saturday September 07, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%			80.00%	80%
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	98%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	187	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0.00	5.00	5.00	8%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0	0%
9	Supply and injection of casing grout	per gallon injected	11,700	820	4,780	5,600	48%
	Supply and installation of grout peds	each	348	0	158	158	46%
11	Insitu hydraulic conductivity tests	each	1,000	0	306	306	31%
12	Ingredients for regular portland cement based grout	per pound mixed					
	a) Regular portland cement	pounds	480,000	0	206,919	206,919	43%
	b) Bentonite	pounds	18,000	0	8,651	8,651	48%
	c) Pozzolans	pounds	98,000	0	35,240	35,240	37%
	d) Silica fume	pounds	36,000	0	12,148	12,148	34%
	e) Viscosity modifier	pounds	480	0	208	208	43%
	f) Dispersing agent / retarder	pounds	7,200	0	3,308	3,308	46%
	g) Type "F" fly ash	pounds	60,000	0	0	0	0%
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	42,455	42,455	44%
14	Ingredients for ultrafine cement based grout	per pound mixed					
	a) Ultrafine cement	pounds	34,800	0	7,755	7,755	22%
	b) Bentonite	pounds	1,320	0	233	233	18%
	c) Silica fume	pounds	3,720	0	589	589	16%
	d) Viscosity modifier	pounds	42	0	6	6	14%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	0	124	124	41%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	2,029	2,029	19%

ACT REMBCO JOINT VENTURE
One Wing 4 Seeps 4 & 6 Removal Action Project
Daily Work Record For
Saturday September 07, 1996

Item No.	Description	Basic Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
6	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
7	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	677	677	2%
8	Two person labor crew for CM-directed work	per crew hour	100	0.00	21.50	21.50	22%
9	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
0	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25	14%

COMMENTS

work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

ing grout performed on Trenches 1 and 2.

Reviewed: Luigi Narduzzo, EGG

Concur: Lee McQuade, MK-F

ACT Rembco Representative

IT Corporation Representative

DAILY GROUTING REPORT
SEPTEMBER 9, 1996

1. Summary of Activities:

Grouting: Phase 2 production grouting continued today in trench 1. A total of 10,525 litres of type 3 cement grout was injected into 8 holes. Grout volumes in all 8 holes exceeded 1,000 litres, the required amount. For the first 4 holes, numbers 1051, 1052, 1053, 1054, the grout volume was over the limit on account of rain in the morning. It started to rain at approximately 9:25 am. The health physics personel didn't want to be changing holes in the rain because the water makes taking radiological readings difficult or impossible. It was decided to continue to inject grout into these holes rather than stop grouting at the specified volume and then wait until it stopped raining to move to different holes. Holes 1071, 1072, 1073, 1074 were grouted past their specified quantities of 1,000 litres because the end of the shift was nearing. Stopping at 1,000 litres would have cut short the day because the contractor didn't want to start new holes at 3:30 in the afternoon.

Comments: Basic phase 2 grouting was conducted today. Production rates were fairly good, achieving 10,000+ litres in 8 holes. Weather hindered operations slightly; the contractor may have been able to get another 2 holes in today without the rain. Mixer problems delayed the contractor for approximately an hour today. The crew was apparently not mixing the grout at a high enough rpm, which caused a buildup of material in the piping under the mixer.

Type 3 Cement Grouting:

- 1051/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 1,209 litres of type 3 cement grout. Apparent Lugeon values started at 58 and ended at 25. Grouting stopped due to grout leaking from surface.
- 1052/sleeves 1 to 3: Sleeves below 5' from surface of gravel pad - 1,550 litres of type 3 grout. Apparent Lugeon values started at 45 and ended at 53. Grouting stopped due to grout leaking from surface.
- 1053/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 1,275 litres of type 3 cement grout. Apparent Lugeon values started at 59 and ended at 41.
- 1054/sleeves 1 to 4: Sleeves below 5' from surface of gravel pad - 1,273 litres of type 3 cement grout. Apparent Lugeon values started at 14 and ended at 41.
- 1071/sleeves 3,4,5: Sleeves below 5' from surface of gravel pad - 1,380 litres of type 3 cement grout. Apparent Lugeon values started at 100 and ended at 90.
- 1072/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 1,381 litres of

- type 3 cement grout. Apparent Lugeon values started at 45 and ended at 25.
- 1073/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 1,373 litres of type 3 cement grout. Apparent Lugeon values started at 48 and ended at 89.
- 1074/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 1,395 litres of type 3 cement grout. Apparent Lugeon values started at 76 and ended at 67.

Date: MONDAY - SEPTEMBER 07, 1996

Daily Grouting Record

Page

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		RED ⁵	BLACK	GREEN	BLUE	RED ⁵	BLACK	GREEN	BLUE					
1051/104														
1052/103	09:16	1051	1052	1053	1054	1051	1052	1053	1054					
1053/104	09:25	12.5	9.2	12.9	3.2	31.1	28.9	31.8	31.4	58	45	59	14	STARTED RAINING
1054/104	09:44	12.8	9.7	8.8	5.4	30.8	28.6	24.7	30.5	60	48	51	24	
09:47					5	T	O	P						PUMP REMAINING OF GROUT MIX
09:55		13.0	9.8	12.7	3.0	29.4	27.8	30.8	30.2	65	50	60	13	
10:03		13.2	10.4	14.1	0.2	33.0	31.1	33.8	33.8					
10:12		7.0	13.1	7.3	10.6	21.8	30.0	18.7	38.0	47	63	59	39	
10:30		5.7	12.0	8.3	11.4	24.0	30.8	24.6	41.8	33	57	49	38	
10:39		5.9	13.7	7.1	11.9	23.4	32.3	23.0	39.5	37	61	45	42	
10:46		5.6	11.9	8.4	12.3	23.4	31.2	24.7	40.7	33	55	49	42	
11:07		5.5	12.2	8.2	12.4	21.2	28.5	23.0	40.4	36	63	52	43	
11:16		5.7	12.2	8.1	12.7	21.5	29.7	25.2	39.7	37	60	46	46	1051/104 = 1.20V
11:28		4.0	11.7	8.0	12.7	21.9	32.5	27.5	43.1	25	53	44	41	1052/103 = 1.55V
11:40		STOP												1053/104 = 1.23V
														1054/104 = 1.27V
11:50		1074	1071	1072	1073	1074	1071	1072	1073	1074	1071	1072	1073	
1071/103	11:50	11.1	9.0	9.0	5.8	24.0	20.4	24.0	21.2	76	100	65	48	START w/x-MIX
1072/103	11:53	10.0	9.9	9.3	6.9	24.2	21.0	26.4	26.0	71	83	60	47	
1073/103	11:56	11.9	9.8	9.5	6.4	23.0	21.9	27.5	27.1	85	78	58	40	
1074/103	11:58	10.9	9.4	9.4	6.8	26.0	23.1	24.3	28.7	75	71	54	40	
11:43		6.1	7.5	7.4	8.5	17.1	19.6	25.7	28.2	65	60	49	51	Adjusted Flow etc.
11:48														
11:49														MIXED CEMENT
11:52		9.0	6.0	10.3	27.23	21.7	25.3	25.6	52	72	45	90		STARTED CEMENT
11:56		9.3	6.3	10.9	25.2	23.0	28.3	27.7	85	92	47	26		
11:59		9.9	6.2	9.0	21.4	20.0	26.6	24.9	100	110	50	78		
12:10		9.5	10.0	5.0	10.6	24.8	23.6	30.8	21.6	82	95	38	85	
12:14		9.1	9.4	6.0	10.0	24.6	23.8	32.4	21.4	87	89	37	81	

Date: 4/2/26

Daily Grouting Record

i'_{a_2}

[illegible]

Monday September 09, 1996

Totals: 10,345 Litres = 2,737 Gallons

ECO Representative

ACT Rembo Co Representative

Monday September 09, 1996

Grout Ingredient.	Mix W.	Mix V	Mix X.	Mix E	Mix F	Mix F*	Mix M	Mix A
Water (Kg)-	170.00	148.00	120.00	108.00	88.00	88.00	76.00	
Bentonite (Kg)-	3.60	3.60	3.60	3.60	3.80	2.40	1.50	
Silica Fume (Kg)-	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)-	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ugno Sulphonate (Kg)-	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement-Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (Kg/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	36.00	31.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	5,933.90	4,583.78	0.00	0.00	0.00	

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
241.20	Kg =	531	Lbs	0.00	Kg =	0	Lbs
335.00	Kg =	737	Lbs	0.00	Kg =	0	Lbs
804.00	Kg =	1,769	Lbs	0.00	Kg =	0	Lbs
100.50	Kg =	221	Lbs	0.00	Kg =	0	Lbs
5,713.76	Kg =	12,570	Lbs				
5.76	Kg =	13	Lbs	0.00	Kg =	0	Lbs
				0.00	Kg =	0	Lbs

Acrylamide	0.00	Kg =	0	Lbs
------------	------	------	---	-----

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	10345	2,737	10,498	2,777	10497.7	2,777
Ultrafine Cement	0	0	0	0	0	0
Acrylamide:	0	0	0	0	0	0
Totals	10,345	2,737	10,498	2,777	10,498	2,777

Holes Injected

ACT REMBO JOINT VENTURE
Omni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday September 09, 1996

Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
Mobilization	lump sum	100.00%			90.00%	90%
Supply of sleeve-pipes						
a) 15 feet long	each	245	0	219	219	89%
b) 20 feet long	each	75	0	74	74	99%
Driving of sleeve-pipes to full depth and capping						
a) 15 feet long	each	197	0	168	168	85%
b) 20 feet long	each	61	0	62	62	102%
Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
Supply of observation wells	each	35	0	35	35	100%
Driving of observation wells to full depth and capping	each	28	0	32	32	114%
Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0.00	5.00	5.00	8%
Discontinuation of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0	0%
Supply and injection of casing grout	per gallon injected	11,700	0	5,600	5,600	48%
Supply and installation of grout pads	each	348	0	150	150	43%
In situ hydraulic conductivity tests	each	1,000	11	306	317	32%
Ingredients for regular portland cement based grout	per pound mixed					
a) Regular portland cement	pounds	480,000	12,570	206,919	219,489	46%
b) Bentonite	pounds	18,000	531	8,651	9,182	51%
c) Pozzolans	pounds	96,000	1,708	35,240	37,009	39%
d) Silica fume	pounds	38,000	737	12,148	12,883	34%
e) Viscosity modifier	pounds	480	13	208	221	46%
f) Dispersing agent / retarder	pounds	7,200	221	3,306	3,527	49%
g) Type "F" fly ash	pounds	60,000	0	0	0	0%
Injection of regular portland cement based grout	per gallon injected	97,200	2,777	42,455	45,232	47%
Ingredients for ultrafine cement based grout	per pound mixed					
a) Ultrafine cement	pounds	34,600	0	7,755	7,755	22%
b) Bentonite	pounds	1,320	0	233	233	18%
c) Silica fume	pounds	3,720	0	569	569	15%
d) Viscosity modifier	pounds	42	0	6	6	14%
e) Dispersing agent (non-retarding)	pounds	340	0	0	0	0%
f) Dispersing agent / retarder	pounds	300	0	124	124	41%
Injection of ultrafine cement based grout	per gallon injected	10,600	0	2,029	2,029	19%

ACT REMBO JOINT VENTURE
Omni Wag 4 Seeps 4 & 6 Removal Action Project
Daily Work Record For
Monday September 09, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	677	677	2%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	21.50	21.50	22%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	14.25	14.25	14%

COMMENTS

All work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

Grouting in Trench 1 with portland cement grout.

In situ conductivity testing in Trench 1.

Reviewed: Luigi Narduzzo, ECO

Concur: Lee McQuade, MCF

ACT Rembo Representative

IT Corporation Representative

MONDAY SEPTEMBER 09, 1996

TRENCH NO. 1

WATER TESTING

MONDAY SEPTEMBER 9, 1996

Page 2

1074/14.5

1074/14.5

1074/14.5

1073/14.5

Restart 13.00

STOP DUE GROUT LEAK

1051/10.2

1,209 lbs

1052/10.3

550 lbs

1053/10.2

1,275 lbs

1054/10.2

1,273 lbs

10

20

30

40

50

60

70

80

1051/10.4

1052/10.3

1053/10.4

1054/10.4

MONDAY SEPTEMBER 9, 1996 - GROUTING TRENCH 1

10

20

30

40

50

60

70

80

DAILY GROUTING REPORT
SEPTEMBER 10, 1996

Comments: Only 5 holes showed decreasing Lugcon values; the other 11 holes showed increasing Lugcon values. The increase in Lugcon values is most likely due to the added confinement in the trench now that almost all bulk grouting is complete.

- Hole 1077 shows a definite downward trend which then increases dramatically, indicating possible that grout is travelling into the gravel pad.

- Hole 1080 had mildly fluctuating Lugcon values, ranging from 89 to 120, for most of the 2-hour duration. The last reading showed a jump from 107 to 249. This increase is most likely due to the header jumping as one packer was shut off; however, the hole was shut off following this high reading, preventing a possible grout blow-out.

- Hole 1207 showed a doubling of Lugcon values from 52 to 112. This increase is possibly due to the shut-down of 2 holes during grouting. It is often observed that the Lugcon values increase when a hole is shut off or changes are made at the grout header.

- The other 8 increases in Lugcon values were relatively minor, and could be the result of fluctuations in the trench fill as well as operational changes in pressure and flow rate.

- Of holes with decreasing Lugcon values, hole 1059 exhibits a very good decrease to actual refusal.

- A small leak grout occurred during grouting of holes 1073, 1071, 1059, and 1072. The leak was located approximately 20 feet from the pad. All these holes were being grouted for the second time. Apparent Lugcon values of two of these holes showed only minor increases. The other two holes showed decreases during grouting. It is possible that the grout started flowing in a path that led out of the trench, which is why the Lugcon values did not show any major increases.

- Contaminated water was forced up from around Well 109 during grouting and spilled onto the pad. Well 109 was previously blocked, the water came up and cracked the pad. It is likely that this happened because the holes around Well 109 were grouted in a sequence that trapped the water and forced it up rather than away. Three blanking holes, 1077, 1078 and 1079 were grouted in the morning. Two approach holes, 1207 and 1208 were grouted in the late morning. This left hole 1080 as the only escape route for water. Hole 1080 was grouted simultaneously with hole 1209, which probably forced much of this water into the confined area created by the holes grouted in the morning.

First Stage Grouting	
Type 3 Cement Grouting:	
1078/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 1,000 litres of type 3 cement grout. Apparent Lugcon values started at 133 and ended at 98.
1079/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 1,000 litres of type 3 grout. Apparent Lugcon values started at 152 and ended at 96.
1077/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 1,000 litres of type 3 cement grout. Apparent Lugcon values started at 58 and ended at 112.
1076/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 1,000 litres of type 3 cement grout. Apparent Lugcon values started at 67 and ended at 74.
1080/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 886 litres of type 3 cement grout. Apparent Lugcon values started at 89 and ended at 249. Although apparent Lugcon values increased, no grout leaks or surface heave reported. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.
1081/sleeves 4,5,6:	Sleeves below 5' from surface of gravel pad - 808 litres of type 3 cement grout. Apparent Lugcon values started at 158 and ended at 240. No grout leaks or surface heave reported with increasing Lugcon values. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce

excessive grout leaks or heave

- 1082/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 128 and ended at 68. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.
- 1083/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 803 litres of type 3 cement grout. Apparent Lugeon values started at 70 and ended at 100. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.
- 1207/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 52 and ended at 112. No grout leaks or surface heave reported with increasing Lugeon values. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.
- 1208/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 571 litres of type 3 cement grout. Apparent Lugeon values started at 156 and ended at 209. Grouting halted in this hole due to grout leaks to surface. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.
- 1209/sleeves 4,5,6: Sleeves below 5' from surface of gravel pad - 811 litres of type 3 cement grout. Apparent Lugeon values started at 186 and ended at 205. Target volume of only 800 litres because the hole spacing in this injection area is 1/2 of the spacing elsewhere - did not want to induce excessive grout leaks or heave.

Second Stage Grouting

- 1059/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 700 litres of type 3 cement grout. Apparent Lugeon values started at 25 and ended at 1.6 - hole grouted to refusal.
- 1071/sleeves 1,2,3: Sleeves below 8' from surface of gravel pad - 1222 litres of

type 3 cement grout. Apparent Lugeon values started at 45 and ended at 1.1

- 1072/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 1008 litres of type 3 cement grout. Apparent Lugeon values started at 120 and ended at 137.
- 1073/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 1117 litres of type 3 cement grout. Apparent Lugeon values started at 117 and ended at 124.
- 1074/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 316 litres of type 3 cement grout. Apparent Lugeon values started at 20 and ended at 26.

Date: 09/10/96

Daily Grouting Record

-01

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		Red	Black	Green	Blue	Red	Black	Green	Blue	Red	Black	Green	Blue	Triple fold 1.5 luge
		1078	1079	1076	1077	1078	1079	1076	1077	1078	1079	1076	1077	Formulation X -1.6
1078/4,5,6	7:39	21.5	24.0	16.6	10.2	17.0	13.9	10.7	13.4				1077	7:43 Block 0:
1074/4,5,6	7:40	10.5	11.2	8.3	6.6	16.4	15.2	21.8	20.3	133	152	67	58	7:48 Block 0:
1076/4,5,6	7:59	11.8	8.8	6.8	5.7	20.5	19.0	19.6	23.0	109	83	62	42	8:11 Water p. 10.
1077/4,5,6	8:09	11.4	7.3	5.7	9.7	19.8	18.3	23.3	23.0	109	72	40	32	8:15 Start U. -1.0
	8:19	10.8	8.4	9.8	13.8	20.0	21.0	26.4	25.7	102	70	64	96	
	8:29	9.4	8.1	8.5	14.4	18.3	18.2	23.0	28.8	93	80	72	88	
	8:39	8.2	9.1	8.6	20.0	20.3	19.5	21.5	23.3	74	80	78.7	166	
	8:49	8.9	9.2	8.3	13.5	20.2	19.5	25.5	24.5	79	84.8	86	99	Call Change 0
	8:59	8.8	8.6	6.4	12.8	18.8	19.1	24.3	24.6	85	82	45	94	Formulation -2.0
	9:09	9.1	8.8	6.6	12.6	21.4	21.4	26.5	25.4	94	90	54	112	
	9:19	11.1	9.6	8.5	X	23.7	21.0	23.6	X	106	100	78	X	
1082/4,5,6	9:20				1082				1082				1082	1077 ~ 1000 ✓
	9:21	8.9	8.7	8.3	14.5	20.3	20.0	25.4	25.4	98	96	70	12.8	
1207/4,5,6		1207				1207				1207				1078 ~ 1000 ✓
	9:29	6.8	10.5	9.0	8.9	27.7	22.5	27.3	19.7	52	108	78	100	
	9:39	4.9	10.2	9.5	7.9	27.5	22.4	27.3	21.3	76	106	74	82	
1208/4,5,6	9:45		1208			1208				1208				1079 ~ 1000 ✓
	9:47	13.1	14.1	X	7.3	27.8	22.1	X	18.2	104	156	X	90	
1083/4,5,6				1083				1083				1093		1080 ~ 1000 ✓
	9:50	9.6	13.0	7.3	7.2	23.1	18.0	22.9	18.6	96	176	70	88	
	9:58	6.4	14.3	8.1	7.5	25.9	20.8	25.8	21.2	54	162	68	78	
	10:08	7.6	13.6	8.0	7.3	25.4	18.4	23.3	18.8	64	192	74	86	Call for M. F ~ 3.5

Date: 11/10/96

Daily Grouting Record

2 of 2

Hole/Zone	Time	Flow (L/min.)	Blue	Gage Pressure (psi)	BU	RD	Apparent Lugeon	BU	Comments/Notes					
		1207	1208	1083	1082	1207	1208	1083	1082					
	10:18	6.7	13.5	8.9	5.8	29.5	25.4	29.3	21.8	84	209	112	97	
	10:26	OFF				OFF					OFF			1208 SHUT OFF, C
	10:30	12.2	X	12.0	9.8	28.4	X	38.2	28.5		X			TO SURFACE AROUND
1081/4,5,6			1081			1081					1081			1208 ~ 8571
	10:34	9.8	12.1	6.9	5.0	29.3	29.4	18.0	28.5	112	158	152	63	
	10:44	10.0	4.5	9.6	5.3	32.6	8.5	29.5	28.7	112	229	120	68	
	10:54	0	8.7	13.8	9.6	11.3	11.6	39.7	32.9	1				1207 ~ 800
1080/2,3,4	11:00	OFF			OFF									1208 ~ 800
1209/5,6,7			1080			1080				1209	1080		1209	
	11:06	7.2		7.4		29.5								CHANGING SLEEVES
	11:10	15.1		16.3		42.5			33.9				106	~ 800
	11:16	6.2	8.5	7.9	11.9	25.8	17.7	27.4	27.9	89	108	107	164	
	11:23	9.0	4.5	10.5	9.6	21.7	13.4	35.1	22.1	111	131	111	175	
	11:30	5.5	11.5	8.7	8.0	26.9	24.4	33.1	33.1	73	186	96	241	Still turning in
	11:34	6.6	9.0	9.5	10.5	28.3	20.0	34.4	21	86	175	100	220	- wide fluctuation
	11:39	8.4	13.5	OFF	15.0	28.0	17.3	OFF	19.0	111	312		373	low pressure
	11:45	7.3	13.9		12.6	29.4	20.0		16.2	92	287		342	1083 ~ 1000
1059/5,6,7	11:48			1059				1059				1059		
packer H	11:50	10.0	11.1	2.9	7.4	32.8	18.9	37.5	13.4	111	246	25	235	
	11:52	8.3	9.8	6.7	7.8	27.3	19.6	30.4	14.0	104	195	65	234	
		1.4												
	12:50	9.9	6.7	8.0	8.9	26.3	11.0	43.0	13.7	141	277	66	275	
	12:55	9.9	7.7	7.3	30.0	14.6	45.2	16.0	121	240	60	237		
	13:00	10.0		10.7	11.1	31.0		53	17.6	118	73	270	205	1081 ~ 1000
	13:08	12.6		10.1	31.6			54.5	13.0	124	66	205	205	1209 ~ 1000
1071/1-3	13:14	10.8	1071	8.0	OFF	32.1	1071	47.0	OFF	1071	0	OFF		
	13:16	6.2	12.8	8.2		21.2	33.3	48.4		112	145	60		

Page 3 of 3

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon			
		Rd	BK	Gw	Bu	Rd	BK	Gw	Bu	Rd	BK	Gw	Bu
1072/1-4		1080	1071	1059	OFF	1080	1071	1059	OFF	1080	1071	1059	OFF
	1320	9.6	15	7.2	—	32.6	37.6	53	—	107	152	48	—
	1326	0	9.4	3.6	1072	—	20.6	39.8	1072	—	176	32	1012
	1330	0	9.1	3.1	8.8	0	21.5	40.2	1012	0	173	34	120
	1337	—	4.1	—	3.7	—	14.8	—	17.6	—	106	—	79
1073/1-4	1341	7.4	10.8	—	9.7	12.8	26.1	—	33.3	249	162	—	106
	1352	1073				1073				1073			
	1353	11.2	14.0	8.1	9.8	35.3	33.0	47.0	32.2	117	160	61	109
	1400	9.4	8.6	9.7	8.7	31.0	24.2	54.6	31.2	104	124	62	102
	1404	10.2	8.2	5.9	6.7	32.2	20.9	48.3	24.8	119	152	43	102
1074	1411	10.3	4.3	5.6	10.1	31.9	14.6	50.5	27.6	122	113	38	142
	1418	8.5	8.5	4.6	6.4	27.3	22.8	47.5	22.5	116	170	84	109
						COMING OUT				CH-1	520	FOR	
										82	118	36	120
										120	151	15	131
1074/1-4	1427	7.3	11.6	5.2	10.7	32.3	29.9	50.8	33.5	117	152	24	140
	1437	10.7	12.9	2.2	13.8	33.5	32.3	50.9	35.3	112	158	1.3	146
	1443	10.8	13.0	3.7	12.9	34.5	32.4	53.1	34.4	100	143	1.2	134
	1451	8.5	11.2	0.2	11.9	28.2	27.5	50.3	30.9	103	131	1.6	137
	1504	8.6	11.7	0.2	11.7	31.6	31.1	56.3	32.9		OFF	OFF	OFF
1074/1-4	1511	9.1	9.6	0.2	10.9	32.3	27.7	42.8	30.4				
	1512		OFF	OFF	OFF		OFF	OFF	OFF				
	1518	17.1	—	1074	2.1	45.2	—	1074	—				
	1518	17.1	—	2.1	—	45.2	—	35.9	—	141	20		
	1522	6.8	—	10.2	—	20.6	—	44.6	—	123	83		
1074/1-4	1530	5.7	—	9.8	—	17.1	—	41.7	—	110	84		
	1542	7.0	—	9.2	—	22	—	40.7	—	122	81		
	1544	6.8	—	8.5	—	18.5	—	41.6	—	136	75		
	1403	6.9	—	4.1	—	20.4	—	53.6	—	124	26		
						OFF				OFF			

ACT REMBCO JOINT VENTURE
Cm1 Wap 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation
Tuesday September 10, 1996

Grout Ingredient	Mix W.	Mix V.	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A.
Water (Kg)	170.00	146.00	120.00	108.00	86.00	88.00	78.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Sigmo Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Velan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.88	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	11.50	27.00	63.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	1,895.55	3,974.88	8,213.31	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	385.40	Kg =	804 Lbs	0.00	Kg =	0	Lbs
Silica Fume	507.50	Kg =	1,117 Lbs	0.00	Kg =	0	Lbs
Pumice	1,598.00	Kg =	3,511 Lbs	0.00	Kg =	0	Lbs
Sigmo Sulphonate	152.25	Kg =	335 Lbs	0.00	Kg =	0	Lbs
Cement Type 3	8,655.92	Kg =	19,043 Lbs				
Velan Gum	8.73	Kg =	19 Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement				0.00	Kg =	0	Lbs
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	13842	3,662	14,084	3,726	14,084	3,726
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	13,842	3,662	14,084	3,726	14,084	3,726

Holes Injected

ACT REMBCO JOINT VENTURE
Cm1 Wap 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation
Tuesday September 10, 1996

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
1	1078	4,5,6	1,000	Litres =	265 Gallons	Portland
1	1079	4,5,6	1,000	Litres =	265 Gallons	Portland
1	1076	4,5,6	1,000	Litres =	265 Gallons	Portland
1	1077	4,5,6	1,000	Litres =	265 Gallons	Portland
1	1207	4,5,6	800	Litres =	212 Gallons	Portland
1	1208	4,5,6	571	Litres =	151 Gallons	Portland
1	1083	4,5,6	803	Litres =	212 Gallons	Portland
1	1082	4,5,6	800	Litres =	212 Gallons	Portland
1	1080	2,3,4	886	Litres =	234 Gallons	Portland
1	1081	4,5,6	808	Litres =	214 Gallons	Portland
1	1059	1,2,3,4	700	Litres =	185 Gallons	Portland
1	1209	5,6,7	811	Litres =	215 Gallons	Portland
1	1071	1,2,3	1,222	Litres =	323 Gallons	Portland
1	1072	1,2,3,4	1,008	Litres =	267 Gallons	Portland
1	1073	1,2,3,4	1,117	Litres =	296 Gallons	Portland
1	1074	1,2,3,4	316	Litres =	84 Gallons	Portland

Totals: 13,842 Litres = 3,662 Gallons

ECO Representative

ACT Rembco Representative

CONFIDENTIAL

~~Reviewed: Luigi Narduzzi, ECO~~

~~Admission Record~~

Placed gravel pads around all holes in Trenches 3 & 4. All gravel pads are completed.

...ing by French 1 with Portland cement grout.

All work on Tranche 1 and 2 (Pad 1) is being performed under a RWP.

COMMENTS

Line	Item	Quantity	Unit	Price	Amount	Percentage of Quantity
15	Supply of acrylonitrile (includes all ingredients)	37,500	per pound net	0	20,000	53%
16	Injection of acrylonitrile graft (10 - 30% solution)	30,000	per gallon	0	677	2%
17	Two person labor crew for Cold-drawn work	100	per crew hour	0.00	21.50	22%
18	Loss of efficiency due to upgrade from 4 & 4 H Level "D" to Level "C" work	30	per crew day	0	1	3%
19	Standby time - Equipment and Labor for a) Crew for making pipe b) Crew for grading / install hydraulic conductivity testing	100 100	per crew hour per crew hour	0.00 0.00	28.25 28.25	16% 14%

[illegible]

TUESDAY, SEPTEMBER 10, 1996

Page 1

1080 2,3,4

1209/5,6,7

15

1021 4,5,6

~~1021~~

OFF
DUE TO
LEAK AROUND
AND

12

11

-1.2000

-0.4000

0.4000

1.2000

5

1083

1.4.01

1008

1207

1082

-1.2000

-0.4000

0.4000

1.2000

10

20

30

40

50

60

70

80

1078

1079

1076

1077

SHIELD CONSTRUCTION TECHNIQUES

Tuesday, September 10, 1996 Trench I Phase II Grouting

TUESDAY SEPTEMBER 10, 1996

Page 2

DAILY GROUTING REPORT
SEPTEMBER 11, 1996

Grouting Report for Wednesday, September 11, 1996

1. Summary of activities

Grouting:

Stage 2 production grouting continued today in trench 1. 12 holes received their first batch of grout and 4 holes received their second batch of grout. A total of 12,880 litres of type 3 cement grout was injected into 11 holes. Microfine grouting will start tomorrow in trench 1.

Comments:

Second stage grouting was conducted in a small cluster of holes at the upper boundary of the grouting zone in the trench. Of the 11 holes grouted, only 4 showed any increase in Lugeon values. The increases were slight, the highest being an 20% increase over the initial value. No grout breakouts or water blisters were noticed today, indicating that any grout or water releases were confined to the gravel layer. The other 7 holes had net decreases in Lugeon values, the highest reduction being 41%. The lowest ending Lugeon value is 27, the highest is 130, and the average ending value is 65.

High rad water was detected in holes 1079 and 1208, so both were grouted using a top packer to inject the entire interval.

Casing grouting continued today in trench 3. Casing grouting should be finished by September 13. Pad grouting was finished on September 10.

With the added ECO resources, grout quality control tests have resumed. The marsh readings have been below the specified times. The contractor was made aware of this and will work to remedy it. The contractor has a person doing some of these tests. That person should have notified Gabe or James that they were getting lower readings. He has been informed that this is his responsibility. The situation will be monitored and independent tests will be conducted as a check.

Type 3 Cement Grouting:

Second Stage Grouting

1077/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 1017 litres of type 3 cement grout. Apparent Lugeon values started at 93 and ended at 78.

1078/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 800 litres of type 3 grout. Apparent Lugeon values started at 298 and ended at 60. This starting Lugeon value is the initial

1209/sleeves 1 to 5: Sleeves below 8' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 51 and ended at 54.

reading and is not backed up by other high values. The second Lugeon value taken 6 minutes later was 31, so the Lugeon values actually increased during grouting.

1080/sleeves 1, 2 : Sleeves below 9' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 119 and ended at 75.

1081/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 39 and ended at 42.

1076/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 1,000 litres of type 3 cement grout. Apparent Lugeon values started at 60 and ended at 49.

1207/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 130 and ended at 77.

1208/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 2,903 litres of type 3 cement grout. the entire interval was grouted because high rad counts were observed at this hole. It was also decided to grout this hole all day since it is at the upper end of the trench. Apparent Lugeon values started at 117 and ended at 130.

1079/sleeves 1 to 7: Sleeves below 5' from surface of gravel pad - 2,310 litres of type 3 cement grout. High rad readings were taken from this hole, so the packer was installed at the top. This hole was also grouted for an extended period because it is at the upper end of the trench. Apparent Lugeon values started at 86 and ended at 103.

1083/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 850 litres of type 3 cement grout. Apparent Lugeon values started at 40 and ended at 27. The trend decreased nicely from 40 to 7 in the first 80 minutes of grouting and then increased to 24-30. At this point the hole was shut off for a period to allow it to rest. It was started 15 minutes later. The new Lugeon value started 25 and remained fairly constant, ending at 27.

1082/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 800 litres of type 3 cement grout. Apparent Lugeon values started at 45 and ended at 40.

190.5'±

NOTES:

1. LOCATIONS, WIDTHS AND DEPTHS OF TRENCHES ARE APPROXIMATE.
2. IN ADDITION TO GROUT HOLES AS SHOWN, A MAXIMUM OF 5 GROUT HOLES PER TRENCH MAY BE REQUIRED FOR IMPROVED TRENCH DELINEATION.
3. FOR DETAILS OF GROUT HOLES, CHECK PIPES, INJECTION HOLES AND NEW WATER LEVEL OBSERVATION WELLS SEE DWG C3E020917A032.
4. GROUT HOLES MAY BE REQUIRED THROUGH ASPHALT, PAVED DITCH AT TRENCH III.
5. THE FACILITIES MANAGER (FM) WILL DRILL OVER TRENCH II DOWN THROUGH CONCRETE CAP AND INSTALL 6" DIA SCHEDULE 40 CARBON STEEL CASING TO PROVIDE ACCESS FOR SLEEVE PIPES AND OBSERVATION WELLS.
6. SUPPLEMENTAL CASED HOLES WILL BE PROVIDED BY THE FM FOR USE AS DIRECTED BY THE GROUTING ENGINEER.
7. SEE SPECIFICATION SECTIONS 02180 AND 02181 FOR SLEEVE PIPE INSTALLATION AND GROUTING SEQUENCE.
8. FOR WATER LEVEL INFORMATION SEE SPECIFICATION SECTION 02181, ATTACHMENT B.

Date: WEDNESDAY SEPTEMBER 11, 1996

Daily Grouting Record

Page 1

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
1207/1+4		1207	1081	1078	1077	1207	1081	1078	1077	1207	1081	1078	1077	
1081/1+4	1	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE					START WITH 'E' MIX
1078/1+4	07:48	7.3	14.5	10	4.5	7.0	7.8	8.3	9.6	230	402	298	93	THE AREA AROUND THE
1077/1+4	07:54	11.6	4.3	3.5	10.9	18.1	19.2	21.0	19.6	130	37	31	110	HAS CONTAMINATION. SPREAD
	08:04			13				123						TRY TO OPEN 1078
	08:07	7.6	2.4	5.6	8.6	14.7	27.9	27.8	17.2	102	28	34	96	
	08:16	9.6	7.7	4.3	10.5	16.0	34.3	39.0	21.5	117	39	35	95	(START CASING C...
	08:22	9.0	8.9	4.2	11.4	16.0	36.0	41.0	23.1	109	43	17	94	TRENCH 4)
	08:28	9.3	7.2	3.0	12.3	17.9	41.0	45.0	26.2	98	30	11	87	
	08:38	7.2	10.1	2.7	12.1	16.6	46.7	55.0	28.9	84	37	8	77	
	08:46	7.1	8.5	0.1	13.3	17.9	49.7	57.9	30.7	75	29	<1	79	
	08:55	9.7	12.2	0.1	12.8	19.4	64	89	23.0	93	32	<1	106	CHECK 1078 FOR
	09:03	9.7	4.4		12.5	18.0	19.1		28.7	102	40		80	BROUGHT WATER OUT
Back on 1078	09:08	5.0	5.2	12.8	6.2	12.2	16.8	34.1	15.5	77	55	67	78	HOLE 1079 NOW H...
1080/1+2	09:28	OFF			OFF	OFF				OFF			OFF	1207/1+4 = 800
1076/1+4		1080			1076	1080			1076	1080			1076	1077/1+4 = 1017
	09:34	11.2	5.6	13.3	7.6	18.9	22.4	34.1	23.0	119	46	69	60	
	09:45	10.6	5.5	14.1	6.3	20.4	23.9	40.9	25.1	102	42	60	45	
	09:55	11.5	OFF	OFF	18.4	30.8	X	X	41.0	85	X	X	78	1208 NOW WITH H...
1209/1+5			1209	1082			1209	1082		1209	1082			1081/1+4 = 800
1082/1+4	10:11	9.7	6.8	11.0	9.6	16.6	24.1	42.5	23.9	112	51	45	72	1078/1+4 = 800
	10:36	8.9	7.4	10.6	9.1	21.8	29.9	51.8	29.5	75	43	35	54	
1079/1+7	10:46	1079				1079				1079				1080/1+2 = 800
	10:48	8.7	6.7	9.1	9.0	16.1	27.8	52.1	27.0	86	43	29	59	
	10:54	9.6	6.7	9.7	9.7	15.4	29.3	54.6	28.9	100	40	30	59	
	10:59	9.6	6.6	9.4	8.5	16.1	29.8	53.2	27.4	95	39	28	55	
	11:10	STOP	PUMPING			WATER BEING PUSHED OUT WELL HOLE								
	11:30	12.5	6.4	7.4	7.6	18.8	28.4	49.8	27.4	109	40	25	49	
	11:33	18.8	7.8	8.5	OFF	19.2	30.0	19.8	OFF	170	27	28	OFF	1207/1+4 = 800

Date: WEDNESDAY SEPTEMBER 11, 1996

Daily Grouting Record

Page 1

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		1079	1209	1082	X	1079	1209	1082	X	1079	1209	1082	X	
					1208				1208				1208	
1208/1+7	11:40	13.2	5.2	5.9	13.7	16.4	25.7	50.0	22.4	168	36	40	117	
	11:52	SHUT	DOWN	FOR	LUNCH	BREAK								1082/1+4 = 800
	12:50		OFF					OFF					OFF	
	12:51	9.2	9.6	X	9.8	15.1	39.0	X	46.2	98	42	X	37	
	13:01	13.5	5.7	X	15.0	16.7	19.4	X	25.7	137	52	X	89	
	13:11	12.4	6.7	15.1	15.1	16.0	22.4	X	20.0	133	54	X	130	
	13:17	12.3	6.6	X	15.3	15.9	22.4	X	19.7	133	54	X	134	
	13:22	14.6	OFF	X	19.2	17.3	OFF	X	21.3	OFF	OFF	X		1209/1+5 = 800
1083/1+4			1083			1083				1083				
	13:26	11.9	6.6		13.4	14.3	30.2		16.1	163	40		161	
	13:32	12.7	3.8		14.5	16.0	34.9		31.5	137	18		68	TRY TO OPEN 1083
	13:43	8.1	7.0		12.8	12.8	44.9		17.9	107	26		41	
	13:53	6.9	6.8		12.9	12.9	53.9		19.1	90	20		110	
	14:03	6.9	6.7		12.9	13.3	55.4		19.1	86	17		110	
	14:12	7.3	6.0		12.8	13.9	53.9		19.1	86	15		109	
	14:21	6.7	5.8		12.2	14.0	51.8		19.0	79	16		104	
	14:26	8.1	3.3		11.0	14.6	64.3		18.4	90	7		98	
	14:35	7.7	6.7	8.8	9.6	13.7	50.6		19.6	193	24		73	ALSO DUE TO THE
	14:42	7.4	9.6		13.8	14.9	42.5		26.9	180	18		85	1083 FOR A W...
	14:44	8.1	OFF		14.5	15.5	OFF		23.6	184	OFF		95	* OFF TO LET GROUT SET
	14:52	9.5			14.3	15.4			20.0	199			115	
	15:00	10.0			14.3	15.5			14.3	1103			120	
	15:02	8.6	5.9	5.1	12.3	15.3	39.2		16.8	140	25		107	Back on e 15:1
	15:12	8.6	8.6		11.4	16.1	31.2		20.1	185	35		91	
	15:22	11.3	5.5		17.6	15.0	44.2		18.7	214	24		110	Flow fluctuating bet
	15:27	14.6	5.7		17.6	15.0	44.2		18.7	214	24		110	
	15:34	7.9	5.3		14.5	15.0	30.6		22.8	182	14		97	Switch to e 15:1

Date: 7/14/96

Daily Grouting Record

Page 3 of 3[illegible]

Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday September 11, 1996

Grout Ingredient	Mix W	Mix V	Mix X	Mix E	Mix F	Mix F'	Mix M	Mix A
Water (Kg)	170.00	146.00	120.00	106.00	86.00	86.00	76.00	
Bentonite (Kg)	3.60	3.60	3.60	3.60	3.60	2.40	1.50	
Silica Fume (Kg)	5.00	5.00	5.00	5.00	5.00	5.00	3.80	
Pumice (Kg)	12.00	12.00	12.00	12.00	18.00	18.00	5.00	
Ligno Sulphonate (Kg)	1.20	1.20	1.50	1.50	1.50	1.20	0.80	
Cement Type 3 (Kg)	85.28	85.28	85.28	85.28	85.28	85.28		
Velan Gum (Kg)	0.09	0.09	0.09	0.09	0.09	0.09	0.04	
Ultrafine Cement (Kg)							50.00	
Acrylamide (Kg)								
Total Batch Weight (Kg)	277.17	253.17	227.47	213.47	199.47	197.97	137.14	
S.G. of Batch (KG/L)	1.29	1.34	1.38	1.45	1.53	1.54	1.26	
Yield per Batch (L)	214.86	188.93	164.83	147.22	130.37	128.55	108.84	
Total Batches Produced	0.00	0.00	0.00	82.00	7.50	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	#####	977.77	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	322.20	Kg =	709 Lbs	0.00	Kg =	0	Lbs
Silica Fume	447.50	Kg =	985 Lbs	0.00	Kg =	0	Lbs
Pumice	1,119.00	Kg =	2,462 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	134.25	Kg =	295 Lbs	0.00	Kg =	0	Lbs
Cement Type 3	7,632.56	Kg =	16,792 Lbs				
Velan Gum	7.70	Kg =	17 Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement				0.00	Kg =	0	Lbs
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	12880	3,407	13,050	3,452	13,050	3,452
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	12,880	3,407	13,050	3,452	13,050	3,452

Holes Injected

ACT REMBO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday September 11, 1996

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1207	1,2,3,4	800	Litres =	212	Gallons	Portland
1	1081	1,2,3,4	800	Litres =	212	Gallons	Portland
1	1078	1,2,3,4	800	Litres =	212	Gallons	Portland
1	1077	1,2,3,4	1,017	Litres =	269	Gallons	Portland
1	1080	1,2	800	Litres =	212	Gallons	Portland
1	1209	1,2,3,4,5	800	Litres =	212	Gallons	Portland
1	1082	1,2,3,4	800	Litres =	212	Gallons	Portland
1	1076	1,2,3,4	1,000	Litres =	265	Gallons	Portland
1	1079	1,2,3,4,5,6,7	2,310	Litres =	611	Gallons	Portland
1	1083	1,2,3,4	850	Litres =	225	Gallons	Portland
1	1208	1,2,3,4,5,6,7	2,903	Litres =	768	Gallons	Portland
1				Litres =	0	Gallons	Portland
1				Litres =	0	Gallons	Portland
1				Litres =	0	Gallons	Portland
1				Litres =	0	Gallons	Portland
1				Litres =	0	Gallons	Portland
Totals:			12,880	Litres =	3,407	Gallons	

ECO Representative

ACT Rembo Representative

WED / SEPT / 11 / 96

RED	BLACK	GREEN	BLUE
$1207/1 \div 4$ $= 800 \text{ litres}$	$1081/1 \div 4$ $= 800 \text{ litres}$	$1078/1 \div 4$ $= 800 \text{ litres}$	$1077/1 \div 4$ $= 1017 \text{ l}$

= 000 Litres	= 800 Litres	= 800 Litres	= 1,000 Litres
1079/1 to 7	1083/1 to 4		1208/1 to 7
= 2310	= 850		= 2903

968.B PE.
NON COMPLIANCE

107
1212 BK
1464 GN
1
107

978 Red
760 OK
1336
1342 Blue

ACT REMBO JOINT VENTURE

Omni Wag 4 Steps 4 & 6 Removal Action Project

Daily Work Record For

Wednesday September 11, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Installation	lump sum	100.00%			60.00%	95%
2	Supply of sleeve-pipes	each	245	0	219	219	89%
	a) 15 feet long	each	75	0	74	74	99%
	b) 20 feet long	each	170	0	145	145	85%
3	Driving of sleeve-pipes to full depth and capping	each	197	0	188	188	95%
	a) 15 feet long	each	61	0	62	62	102%
	b) 20 feet long	each	136	0	126	126	92%
4	Driving of sleeve-pipes & observation wells to partial depth	each	80	0	7	7	9%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	28	28	100%
7	Pumping of trench water into government-supplied liner or tanks	per 1,000 gallons	80	0.00	0.00	0.00	0%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	0	0	0%
9	Supply and injection of casing grout	per gallon injected	11,700	882	9,800	10,682	91%
10	Supply and installation of grout pads	each	340	0	285	285	84%
11	In situ hydraulic conductivity tests	each	3,000	0	317	317	11%
12	Ingredients for regular portland cement based grout	per pound mixed	480,000	19,782	238,532	258,314	54%
	a) Regular portland cement	pounds	18,000	700	9,006	9,706	54%
	b) Bentonite	pounds	90,000	2,402	40,520	42,922	48%
	c) Pozzolans	pounds	35,000	885	14,005	14,890	43%
	d) Silica fume	pounds	400	17	240	257	64%
	e) Viscosity modifier	pounds	7,200	265	3,862	4,127	57%
	f) Dispensing agent / retarder	pounds	60,000	0	0	0	0%
13	Injection of regular portland cement based grout	per gallon injected	97,200	3,462	48,858	52,320	54%
14	Ingredients for ultrafine cement based grout	per pound mixed	34,600	0	7,755	7,755	22%
	a) Ultrafine cement	pounds	1,320	0	233	233	18%
	b) Bentonite	pounds	3,720	0	580	580	16%
	c) Silica fume	pounds	42	0	6	6	14%
	d) Viscosity modifier	pounds	240	0	0	0	0%
	e) Dispensing agent (non-retarding)	pounds	300	0	124	124	41%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	2,028	2,028	19%

COMMENTS:

All work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

Grouting in Trench 1 with portland cement grout. Portland cement grouting on Trench 1 is complete.

Casing grouting on Trench 4.

Reviewed: Luigi Narduzzo, ECO

ACT Rembo Representative

Concur: Lee McQuade, MK-F

IT Corporation Representative

STOP PUMPING : HOT WATER
EXPRESSING

WEDNESDAY SEPTEMBER 11, 1996

Page 4

1079/1 to 7

1080/1 to 2

800 Ltr

1209/1 to 5

1082/1 to 4

1080/1 to 2

800 Ltr

1078/1 to 4

800 Ltr

1080/1 to 2

1207/1 to 4

800 Ltr

1076/1 to 4

1077/1 to 4

1017 Ltr

START WITH MIX 'E'

1201/1 to 4

1081/1 to 4

1078/1 to 4

1077/1 to 4

WEDNESDAY SEPTEMBER 11, 1996

TRENCH II GROUTING

10

20

30

40

50

60

70

80

30.

WEDNESDAY SEPTEMBER 11, 1996

0000

—1—
2000

5
6
7
8
9
10

Page 2

12

2024-11-11

DAILY GROUTING REPORT
SEPTEMBER 12, 1996

Grouting Report for Thursday, September 12, 1996

1. Summary of Activities:

Grouting:

Microfine grouting was conducted in trench 1. A total of 8,936 litres of microfine grout was injected into 25 holes. Cement based grouting should be finished in trench 1 tomorrow.

Casing grouting continued in trenches 3 and 4. As per ECO's permission, ACT is now grouting two sleeves at a time to speed up production. Grouting two sleeves at once should not compromise the quality of the grouting program. When grouting the sleeves 2 and 3 (lower two, sleeve 1 is often in native material), 3 sleeves worth of grout is injected. the contractor has been grouting sleeves in this manner since September 6.

Comments:

ECO conducted more spot checks on the grout quality today. The casing grout was found to have a lower marsh reading (44 and 47) than required (90). Contractor found that he was not using walen gum in the mix, as required. Walen gum was added at this point. Additional tests will be conducted by ECO to monitor the contractor's QC efforts.

The microfine grouting has rarely shown the classic hole refusal pattern whereby the pressure increases and the flow rate decreases. This is perhaps due to the high grouting pressures and low confinement. The lack of typical hole refusal does not imply that the trench grout is not being tightened and sealed. One other problem is that there appears to be a Yo-Yo effect whereby a couple of holes will take grout at the expense of the others, then it will switch, and the starved holes will take grout. While economically impractical, it would be best to pump each hole individually.

Microfine Grouting:

- 1045/sleeves 1 to 6: Sleeves below 5' from surface of gravel pad - 105 litres of microfine cement grout. Apparent Lugeon values started at 6 and ended at 0.
- 1049/sleeves 1 to 6: Sleeves below 5' from surface of gravel pad - 1,333 litres of microfine grout. Apparent Lugeon values started at 11 and ended at 21. Grouting stopped when leak occurred near disposal water tank.
- 1050/sleeves 1 to 6: Sleeves below 5' from surface of gravel pad - 1174 litres of microfine grout. Apparent Lugeon values started at 25 and ended at 23. Grouting stopped when leak occurred near disposal water tank.

- 1051/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 724 litres of microfine grout. Apparent Lugeon values started at 9 and ended at 3.
- 1052/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 162 litres of microfine grout. Apparent Lugeon values were inconclusive. Interval didn't open for several minutes, then only for a short while. Grouting ceased when leak occurred in same area.
- 1053/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 258 litres of microfine grout. Apparent Lugeon values started at 28 and ended at 24. Leak stopped grouting.
- 1054/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 254 litres of microfine grout. Apparent Lugeon values started at 19 and ended at 23.
- 1056/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 9 litres of microfine grout. Interval didn't crack open until several minutes into grouting, by then a leak occurred and grouting ceased.
- 1057/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 336 litres of microfine grout. Apparent Lugeon values started at 36 and ended at 55. Another grout leak occurred during grouting, which shut off this batch.
- 1059/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 106 litres of microfine grout. Apparent Lugeon values started at 3 and ended at 16.
- 1060/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 16 litres of microfine grout. Apparent Lugeon values started at 11 and ended at 2.
- 1061/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 177 litres of microfine grout. Apparent Lugeon values started at 20 and ended at 20.
- 1062/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 22 litres of microfine grout. Apparent Lugeon values started at 10 and ended at 7.

1063/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 108 litres of microfine grout. Apparent Lugeon values started at 16 and ended at 2.

1066/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 358 litres of microfine grout. Apparent Lugeon values started at 10 and ended at 26.

1071/sleeves 1 to 4: Sleeves below 8' from surface of gravel pad - 1119 litres of microfine grout. Apparent Lugeon values started at 24 and ended at 25.

1072/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 15 litres of microfine grout. Interval would not accept grout at injection pressures of over 50 psi.

1073/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 1022 litres of microfine grout. Apparent Lugeon values started at 34 and ended at 21. This hole was probably responsible for much of the grout that was observed exiting into the ditch during hole washing at the end of the shift.

1074/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 189 litres of microfine grout. Apparent Lugeon values started at 16 and ended at 19.

1076/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 7 litres of microfine grout. Interval wouldn't open at 70 psi.

1077/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 181 litres of microfine grout. Apparent Lugeon values started at 18 and ended at 1. Hole appeared to have reached actual refusal. Problems with pressure transducer during grouting makes analysis difficult.

1078/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 209 litres of microfine grout. Apparent Lugeon values started at 11 and ended at 18.

1082/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 647 litres of microfine grout. Apparent Lugeon values started at 14 and ended at 11.

1203/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 41 litres of

microfine grout. Grouting stopped due to leak at surface.

1204/sleeves 1 to 5: Sleeves below 6' from surface of gravel pad - 364 litres of microfine grout. Apparent Lugeon values started at 15 and ended at 23. Grouting stopped due to leak at surface.

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	
		1051	1204	1050	1049	1051	1204	1050	1049					1051/1+5 = 724 Liters ✓ 1204/1+6 = 364 Liters ✓ 1050/1+6 = 1174 Liters ✓
	10:42	STOP DUE TO LEAK NEAR DISPOSAL TANKS - 10M ± TO 1050												
1054/1+5		1054	1053	1052	1056	1054	1053	1052	1056	1054	1053	1052	1056	1054/1+5 = 333 Liters ✓
1053/1+5	10:52	6.9	8.8	4.3	0.2	41	39	43	41					
1052/1+5	10:58	7.4	10.7	0.1	0.1	46.4	45.7	27	42.3	19	28			
1056/1+5	11:08	10.8	8.3	0.1	0.1	45.5	36.6	25.8	45.5	29	28	<1	<1	
	11:18	7.2	7.3	4.9	0.1	38.1	37.2	44.6	39.9	23	24	13	<1	
	11:26	STOP DUE TO LEAK NEAR DISPOSAL TANKS - SAME AREA AS ABOVE												
1061/1+5														1054/1+5 = 254 Liters ✓
1057/1+5														1053/1+5 = 258 Liters ✓
1059/1+5		1061	1057	1057	1060	1061	1057	1059	1060	1061	1057	1059	1060	1056/1+5 = 9 Liters ✓
1060/1+5	11:43	7.5	12.8	1.3	4.3	51	49.5	51	52.1	20	36	3	11	
	11:48	7.6	11.6	0.2	0.1	43.6	36.8	50.6	44.6	24				1057/1+5 = 333 Liters ✓ 1059/1+5 = 1060 Liters ✓ 1060/1+5 = 1060 Liters ✓
	11:53	STOP FOR LUNCH BREAK												
	12:35	6.7	0.0	9.2	0.1	45.0	15	58.3	46	20	<1	22	<1	
	12:50	0.1	12.6	6.5	0.4	32.5	33.6	53	24.5	<1	55	16	2	
	12:59	STOP DUE TO LEAK NEAR DISPOSAL TANKS												
1062/1+5		1071	1063	1062	1066	1071	1063	1062	1071	1070	1063	1062	1066	
1063/1+5	13:07	7.2	5.2	4.6	3.4	41.3	43.1	58.8	44	24	16	10	10	
1066/1+5	13:12	10.4	7.2	0.2	0.2	36.2	45.1	42.8	48.2	43	29	<1	<1	
1071/1+6	13:20	9.4	7.6	0.2	4.3	30.9	47.6	44.0	41.4	43	22	<1	14	
	13:28	8.2	0.2	0.6	11.8	36.2	47.0	66	48.7	36	<1	1	34	
	13:38	10.0	0	0.2	11.1	31.4	42.9	53.0	47.3	41	<1	<1	33	1062/1+5 = 22 Liters ✓
1072/1+5	13:48	12.5	8.1	3.5	7.5	37.5	60	67	31.0	45	2	7	26	1072/1+5 = 105 Liters ✓
1073/1+5	13:55		1073	1072		1075	1072			1075	1072			

Date: THURSDAY SEPTEMBER 12, 1996

Daily Grouting Record

Page 1 of 3

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	
1051/1+5		RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	ULTRAFINE MIX.
1045/1+6		1051	1045	1050	1049	1051	1045	1050	1049	1051	1045	1050	1049	
1059/1+6	07:40	F	I	L	L	I	N	G	L	I	N	E	S	
1049/1+6	07:44	2.6	2.1	7.8	3.9	25	25.4	25.4	28.0	9	6	25	11	
	07:51	3.5	0.3	3.8	6.4	24	33.3	18.5	32.9	8	1	17	16	
	07:59	0.1	0.1	2.5	17.2	185	56	14.6	53.9	<1	<1	13	25	
	08:07	-	6.3	-	-	-	110	-	-	-	-	-	-	TRY TO OPEN BLACK
	08:09	9.0	1.3	0.0	6.2	34.1	50	25.1	24.5	20	2	26	20	
	08:15	6.9	3.0	0.1	18.2	29.2	50.6	10.7	37.2	19	4	1	22	
	08:20	4.0	6.4	6.5	6.3	25.6	43.6	20.5	33.5	12	11	26	15	
	08:27	0.0	6.4	6.6	6.8	51.0	38.3	23.0	30.4	0	13	23	18	1045/1+6 = 105 Liters ✓
	08:36	5.8	0.0	7.8	5.5	30.2	57	26.0	29.4	15	0	24	14	
	08:39	5.9	X	8.1	7.2	31.2	X	26.7	32.5	14	X	24	17	
		1203				1203				1203				
1203/1+5	08:42	5.3	0.4	8.8	7.0	37.0	36.5	28.8	37.7	11	1	24	14	
	08:49	5.9	0.6	0.1	14.4	47.1	45.3	13.6	49.5	10	1	1	23	
	08:58	2.9	0.0	9.9	9.4	37.8	37.1	29.0	37.2	6	0	27	20	
	09:07	4.9	0.0	16.8	0.2	34.4	40.1	39.9	40.7	11	0	33	<1	
	09:18	7.9	9.5	7.3	4.2	48	45.0	18.8	50.1					
	09:21	7.1	0.1	5.6	3.4	45	61.7	16.6	60.5	12	<1	27	4	
	09:33	4.1	0.0	8.9	9.3	34.1	33.0	27.9	34.5	9	0	25	21	
	09:41	7.3	2.0	0.2	11.2	46.4	51.9	12.5	41.5	12	3	1	21	
	09:44	9.7	0.1	0.1	9.3	51.2	60.4	12.0	38.9	14	<1	<1	18	Check Ashes on 1203 - OK
		X				X				X				1203/1+5 = 49 Liters ✓
1204/1+6		1204				1204				1204				
	09:50	4.4	6.2	6.8	5.5	32.0	32.6	25.2	33.2	10	15	22	13	
	10:00	8.4	6.1	7.4	6.0	54.0	29	32.8	33.8	12	17	18	13	
	10:14	0.1	6.4	10.9	7.2	33.3	31.1	34.7	33.3					
	10:30	1.9	11.9	10.2	9.0	45.9	41.0	35.0	34.0	3	23	23	21	INCREASE SOLIDS CONTENT MIX 36

Daily Grouting Record

Date: THURSDAY SEPTEMBER 12, 1996

[illegible]

ACT REMBO JOINT VENTURE
Onit Wag & Seeps & 8 Removal Action Project
Daily Work Record For
Thursday, September 12, 1996

Description	Item	Units	Estimated Quantity	Today's Quantity To Date	Previous Quantity To Date	Percentage of Total
Installation				100.00%		90%
Supply of sawe-pipes	a) 15 feet long	each	245	0	219	98%
	b) 20 feet long	each	75	0	74	98%
Driving of sawe-pipes to full depth and capping	a) 15 feet long	each	197	0	186	95%
	b) 20 feet long	each	61	0	62	102%
Driving of sawe-pipes & observation wells to partial depth		each	60	0	7	12%
Supply of observation wells		each	35	0	35	100%
Driving of observation wells to full depth and capping		each	28	0	32	114%
Pumping of brackish water into government-supplied tanks or tanks		per 1,000 gallons	60	0.00	6.00	6%
Decommissioning of equipment using two-person crew with required supplies and equipment		per crew hour	100	0	0	0%
Supply and injection of casing grout		per gallon	11,700	1,528	6,462	68%
Supply and installation of grout pads		each	346	0	265	62%
Install hydraulic conductivity tests		each	1,000	0	317	32%
Ingredients for regular portland cement based grout		per pound			255,324	53%
a) Regular portland cement		pounds	450,000	0	10,665	59%
c) Pozzolans		pounds	66,000	666	42,950	46%
d) Silica fume		pounds	36,000	0	14,965	42%
e) Viscosity modifier		pounds	7,200	0	257	54%
f) Dispersing agent / retarder		pounds	4,157	0	4,157	56%
g) Type "F" fly ash		pounds	60,000	0	0	0%
Injection of regular portland cement based grout		per gallon	87,200	0	52,410	54%
Ingredients for ultrahigh cement based grout		per pound			7,755	50%
a) Ultrahigh cement		pounds	34,600	280	223	40%
b) Barite		pounds	3,720	736	569	36%
c) Silica fume		pounds	42	6	14	33%
d) Viscosity modifier		pounds	240	0	0	0%
e) Dispersing agent / retarder		pounds	300	271	124	132%
Injection of ultrahigh cement based grout		per gallon	10,600	2,368	2,029	41%

Page 1

ACT REMBO JOINT VENTURE
Onit Wag & Seeps & 8 Removal Action Project
Daily Work Record For
Thursday, September 12, 1996

Item No.	Description	Item	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Total
16	Supply of acrylamide (includes all ingredients)		per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)		per gallon	30,000	0	677	677	2%
18	Two person labor crew for Cat-tracked work		per crew hour	100	0.00	21.50	21.50	22%
19	Loss of efficiency due to upgrade from 5 & H Level "D" to Level "C" work		per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for: a) Crew for installing pipes b) Crew for grouting / install hydraulic conductivity testing		per crew hour	100	0.00	28.25	28.25	26%
						14.25	14.25	14%

COMMENTS

All work on Trenches 1 and 2 (Pad 1) is being performed under a RWP.

ing in Trench 1 with Ultrahigh Cement Grout.

Casing grouting on Trenches 3 & 4.

Reviewed: Luigi Hernandez, ECO

Concur: Lee McClellan, MCF

IT Corporation Representative

ACT Remedial Representative

Page 2

ACT REMBCO JOINT VENTURE
Cml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday September 12, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix F'		Mix A
Water (Kg)	78.00	68.00	120.00	108.00	88.00	88.00		
Bentonite (Kg)	1.50	1.50	3.80	3.80	3.80	2.40		
Silica Fume (Kg)	3.80	3.80	5.00	5.00	5.00	5.00		
Pumice (Kg)	5.00	5.00	12.00	12.00	18.00	18.00		
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50		
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28		
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09		
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	127.74	227.47	213.47	199.47	188.27		
S.G. of Batch (KG/L)	1.28	1.31	1.38	1.45	1.53	1.54		
Yield per Batch (L)	109.32	97.51	164.83	147.22	130.37	128.74		
Total Batches Produced	38.00	50.00	0.00	0.00	0.00	0.00		
Total Volume Mixed (L)	4,154.15	4,875.69	0.00	0.00	0.00	0.00		

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0 Lbs	132.00	Kg =	290	Lbs
Silica Fume	0.00	Kg =	0 Lbs	334.40	Kg =	738	Lbs
Pumice	0.00	Kg =	0 Lbs	440.00	Kg =	968	Lbs
Ligno Sulphonate	0.00	Kg =	0 Lbs	123.20	Kg =	271	Lbs
Cement Type 3	0.00	Kg =	0 Lbs				
Welan Gum	0.00	Kg =	0 Lbs	3.78	Kg =	8	Lbs
Ultrafine Cement				4,400.00	Kg =	9,680	Lbs
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	8,938	2,364	9,030	2,389	9,030	2,389
Acrylamide	0	0	0	0	0	0
Totals	8,938	2,364	9,030	2,389	9,030	2,389

Holes Injected

ACT REMBCO JOINT VENTURE
Cml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday September 12, 1996

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
1	1051	1,2,3,4,5	724	Litres =	192	Gallons Ultrafine
1	1045	1,2,3,4,5,8	105	Litres =	28	Gallons Ultrafine
1	1050	1,2,3,4,5,8	1,174	Litres =	311	Gallons Ultrafine
1	1049	1,2,3,4,5,8	1,333	Litres =	353	Gallons Ultrafine
1	1054	1,2,3,4,5	254	Litres =	67	Gallons Ultrafine
1	1203	1,2,3,4,5	41	Litres =	11	Gallons Ultrafine
1	1052	1,2,3,4,5	162	Litres =	43	Gallons Ultrafine
1	1058	1,2,3,4,5	9	Litres =	2	Gallons Ultrafine
1	1061	1,2,3,4,5	177	Litres =	47	Gallons Ultrafine
1	1204	1,2,3,4,5,8	384	Litres =	98	Gallons Ultrafine
1	1059	1,2,3,4,5	108	Litres =	28	Gallons Ultrafine
1	1060	1,2,3,4,5	18	Litres =	4	Gallons Ultrafine
1	1071	1,2,3,4	1,119	Litres =	296	Gallons Ultrafine
1	1053	1,2,3,4,5	258	Litres =	68	Gallons Ultrafine
1	1062	1,2,3,4,5	22	Litres =	6	Gallons Ultrafine
1	1068	1,2,3,4,5	358	Litres =	95	Gallons Ultrafine
1	1078	1,2,3,4,5	209	Litres =	55	Gallons Ultrafine
1	1057	1,2,3,4,5	338	Litres =	89	Gallons Ultrafine
1	1072	1,2,3,4,5	15	Litres =	4	Gallons Ultrafine
1	1082	1,2,3,4,5	847	Litres =	171	Gallons Ultrafine
1	1063	1,2,3,4,5	108	Litres =	29	Gallons Ultrafine
1	1076	1,2,3,4,5	7	Litres =	2	Gallons Ultrafine
1	1073	1,2,3,4,5	1,022	Litres =	270	Gallons Ultrafine
1	1077	1,2,3,4,5	181	Litres =	48	Gallons Ultrafine
1	1074	1,2,3,4,5	189	Litres =	50	Gallons Ultrafine
Totals:			8,938	Litres =	2,364	Gallons

ECO Representative

ACT Rembo Representative

THURSDAY SEPTEMBER 12, 1996

Page 12

DAILY GROUTING REPORT
SEPTEMBER 13, 1996

2

Grouting Report for Friday, September 13, 1996

1. Summary of Activities:

Grouting:

Ultrafine cement grouting was completed in trench 1. Water testing in trench 2 was also completed (with the exclusion of the 17 rad holes - these holes will not be water tested - an initial test hole shot of 1000 l of water will be done to push contamination away and/or fix it. These holes will then be flushed the following day and depending on the levels of contamination present at this time, will be treated like regular holes. If these holes remain hot a higher level of PPE hole packer will be required).

Comments:

Five holes were grouted with ultrafine cement based suspension grout. A total of 2120 l of ultrafine and 967 l of regular cement based grout were injected. Only one hole refused after 363 l of ultrafine were injected. There appeared to be hydrofracturing occurring during the grouting - in hole 1083 the lugeon value dropped from 46 to 0 when the pressure was reduced from 34.4 to 15 psi - in hole 1209 the lugeon value jumped from 0 to 120 when the pressure was increased from 14 to 28 psi (this hole was already open and had Lugeon values as high as 53 previously). At this point a switch to formulation "F" was made. An additional 739 l of grout were pumped before a leak to surface was detected. At this point the last hole (1081) in trench 1 was put on line and the remainder of grout in the hopper was injected into this hole (228 l).

- Hole 1207 (sleeves 1 to 5 - below 5') Lugeon values both increased and decreased but averaged around 30 during the entire operation.
- Hole 1080 (sleeves 1 to 3 - below 5') Lugeon values dropped quickly from 120 to 0. This hole was refused with ultrafine.
- Hole 1209 (sleeves 1 to 8 - below 5') Lugeon values varied considerably. The Lugeon values dropped to zero when the pressure dropped below 16 psi.
- Hole 1083 (sleeves 1 to 7 - below 5') Lugeon values varied during the grouting operation. The Lugeon value dropped to zero when the pressure dropped below 16 psi.
- Hole 1081 (sleeves 1 to 7 - below 5') the remaining 228 l of formulation F grout in the hopper were injected into this hole.

Grouting Report for Monday, September 16, 1996

- Rain day! Planned for tomorrow -
- initial shot of 800 l in some of the RAD holes in trench II.
 - stage I production grouting in trench II.
 - acrylimide grouting trench I.

Page 1 of 1

[illegible]

Page 2 of 2

[illegible]

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity Estimated or
1	Modification	ump sum	100.00%			Percentage of
2	Supply of sleeve-pipes	each	245	0	219	Quantity
3	Driving of sleeve-pipes to full depth and capping	each	187	0	168	
4	Driving of sleeve-pipes & observation wells to partial depth	each	61	0	62	
5	Supply of observation wells	each	60	0	7	
6	Driving of observation wells to full depth and capping	each	28	0	32	
7	Pumping of trench water into government-supplied trailer or tank	per 1,000 gallons	60	6,00	10,00	
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	5	5	
9	Supply and injection of casing grout	per gallon	11,700	1,148	7,891	
10	Supply and installation of grout pads	each	346	0	285	
11	Install hydraulic conductivity tests	each	1,000	63	317	
12	Ingredients for regular portland cement based grout	per pound	490,000	3,002	254,324	
13	Regular portland cement	pounds	18,000	127	10,865	
14	Silica fume	pounds	98,000	678	43,950	
15	Dispersing agent / retarder	pounds	39,000	178	16,285	
16	Type "F" fly ash	pounds	7,200	53	4,157	
17	Injection of regular portland cement based grout	per gallon	97,200	552	32,410	
18	Ingredients for ultrahigh cement based grout	per pound	34,800	2,430	17,435	
19	Ultrahigh cement	pounds	1,200	73	508	
20	Silica fume	pounds	3,720	184	1,508	
21	Dispersing agent / retarder (non-retarding)	pounds	240	0	16	
22	Dispersing agent / retarder	pounds	300	68	483	
23	Injection of ultrahigh cement based grout	per gallon	10,000	568	4,416	

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity Estimated or
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	Quantity
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	877	
18	Two person labor crew for cut-directed work	per crew hour	100	2,50	21,50	
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	
20	Standby Time - Equipment and Labor for Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	28.25	

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.
Casing grouting on Trenches 3 & 4. Casing grout is complete.
Hydraulic conductivity testing on Trench 2.
Item 8 has been adjusted to reflect decommissioning of equipment that has been required to date.
Two more tanks have been pumped full.
Two men transferring water from tanks to tanker truck as directed by HRC-Ferguson personnel.

Reviewed: Luigi Narduzzo, ECO

Concurs: Lee McCusker, HRC-F

IT Corporation Representative

ACT Remco Representative

Friday September 13, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix F'		Mix A
Water (Kg)	76.00	66.00	120.00	106.00	86.00	86.00		
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	2.40		
Silica Fume (Kg)	3.80	3.80	5.00	5.00	5.00	5.00		
Silica (Kg)	5.00	5.00	12.00	12.00	18.00	18.00		
Sulphate Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50		
Admixture Type 3 (Kg)			85.28	85.28	85.28	85.28		
Woolan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09		
Ultrafine Cement (Kg)	50.00	50.00						
Urethane (Kg)								
Total Batch Weight (Kg)	137.74	127.74	227.47	213.47	199.47	188.27		
G. of Batch (KG/L)	1.28	1.31	1.38	1.45	1.53	1.54		
Yield per Batch (L)	109.32	97.51	164.83	147.22	130.37	128.74		
Total Batches Produced	0.00	22.00	0.00	0.00	16.00	0.00		
Total Volume Mixed (L)	0.00	2,145.30	0.00	0.00	2,085.92	0.00		

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	57.60	Kg =	127	Lbs	33.00	Kg =	73	Lbs
Silica Fume	80.00	Kg =	176	Lbs	83.60	Kg =	184	Lbs
Silica	288.00	Kg =	634	Lbs	110.00	Kg =	242	Lbs
Sodium Sulphonate	24.00	Kg =	53	Lbs	30.80	Kg =	68	Lbs
Cement Type 3	1,384.48	Kg =	3,002	Lbs				
Velan Gum	1.38	Kg =	3	Lbs	0.95	Kg =	2	Lbs
Ultrafine Cement					1,100.00	Kg =	2,420	Lbs
Acrylamide	0.00	Kg =	0	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	2,008	531	2,088	552	2,088	552
Ultrafine Cement	2,120	561	2,145	568	2,145	568
Acrylamide	0	0	0	0	0	0
Totals	4,128	1,092	4,231	1,119	4,231	1,119

Holes Injected

ACT REMBCO JOINT VENTURE

Grout Quantity Reconciliation

Friday September 13, 1996

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	1207	1 - 5	451	Litres =	119	Gallons	Ultrafine
1	1080	1 - 3	383	Litres =	96	Gallons	Ultrafine
1	1209	1 - 8	649	Litres =	172	Gallons	Ultrafine
1	1083	1 - 7	657	Litres =	174	Gallons	Ultrafine
1	1207	1 - 5	314	Litres =	83	Gallons	Portland
1	1209	1 - 8	727	Litres =	192	Gallons	Portland
1	1083	1 - 7	739	Litres =	196	Gallons	Portland
1	1081	1 - 7	228	Litres =	60	Gallons	Portland
		</

ECO Representative

ACT Rembo Representative

2001-1

-1.0000

2025-1

2006-3

FRIDAY

SEPTEMBER 13, 1996

Page 2

2024-1

2002-1

2022-1

-1.0000

-0.4000

2001-6

2002-5

20

30

40

50

60

70

2018-1

2002-1

2002-13-1

-1.2000

-0.4000

0.4000

2002-3

2006-1

-1.2000

-0.4000

0.4000

2002-2

WATER TESTING

2001-1

2001-10

2006-6

30

40

50

60

70

FRIDAY SEPTEMBER 13, 1996

Page 5

DAILY GROUTING REPORT
SEPTEMBER 17, 1996

Grouting report for Tuesday, September 17, 1996

Started production grouting of trench II today. Acrylamide grouting continued in trench I.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench	0
Theoretical Volume (TV) cubic meters	121.5	% TV Grouted	10%
Type III today (litres)	11,606	Type III total (litres)	11,606
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II A total of 11,606 liters of regular cement grout were injected into 13 sleeve pipes (averaging 885 litres/pipe). Ten of the pipes were RAD holes and were injected with top hole packers set at 5'6" from surface (9,800 litres). The three non-RAD holes were injected via triple fold, double packers (1,669 litres). Formulations F (1,372 litres) and G (10,128 litres) were used. Type G contains flyash and has a marsh time of 150 sec. It was decided early in the day that a higher level of PPE would be used when pulling packers from the RAD holes.

Trench I A total of 3 cubic meters of acrylamide were injected into 13 sleeve pipes (average 230 litres per pipe). Sleeves 1-5 were injected in the first pipes. These holes were found to be very open and a total of 1,529 litres were injected. A blow-out was detected via the ground in front of the hay bails. It was suspected that the acrylamide was moving up along the sleeve-pipe and into the gravel pad. Only the bottom two sleeves were injected in the remainder of the holes done yesterday. Lower flow rates and higher pressures were obtained, but the holes were still open. We will continue to grout only the bottom two sleeves in the majority of pipes. In the other pipes the upper sleeves will be included for treatment.

Tomorrow, continuation of the grouting in both trench I and II is planned. Hydraulic conductivity tests in two observation wells in Trench I are also planned. Tests will be done one sleeve at a time, starting at the bottom sleeve and using acrylamide as the test

fluid. Pressures will be kept as low as possible to prevent the opening of a pathway to the surface along the sleeve-pipe, as is suspected to have been the case in the majority of holes grouted thus far.

Year	Species	Type I	Type II	Microline	Microline	Acrid	Acrid
2001	4, 5, 6	1069	1069				
2002							
2003	1 - 6	191	191				
2004	1 - 6	140	140				
2005	1 - 5	100	100				
2006	2, 3, 4	62	62				
2007							
2008	2, 3, 4	538	538				
2009							
2010	1 - 6	1132	1132				
2011	1 - 5	1834	1834				
2012	1 - 5	2101	2101				
2013							
2014	1 - 5	875	875				
2015	1 - 9	1667	1667				
2016	1 - 6	894	894				
2017	1 - 5	696	696				
2018							
2019							
2020							
2021							
2022							
2023							
2024							
2025							
2026							
2027							
2028							
2029							
2030							
2031							
2032							
2033							
2034							
2035							
2036							
2037							
2038							
2039							
2040							
		11499	11499				

Number	Number(s)		Type	Lugeon	Lugeon	
2003	at 4 feet	191 litres	Type III	123	145	
2004	at 5 feet	140 litres	Type III	52	0	
2005	4,5,6	100 litres	Type III	25	0	
2010	at 5 feet	1,132 litres	Type III	92	41	
2011	at 5 feet	1,834 litres	Type III	87	78	
2015	at 5 feet	1,667 litres	Type III	124	173	
2006	at 5 feet	62 litres	Type III	22	56	
2008	2,3,4	538 litres	Type III	31	29	
2014	1 to 5	875 litres	Type III	92	183	
2016	1 to 6	894 litres	Type III	53	159	
2017	1 to 5	896 litres	Type III	95	121	
1010	1 to 5	250 litres	Acryl			
1011	1 to 5	250 litres	Acryl			
1013	1 to 5	250 litres	Acryl			
1014	1 to 5	770 litres	Acryl			
1015	1, 2	200 litres	Acryl			
1016	1,2	200 litres	Acryl			
1017	1,2	200 litres	Acryl			
1018	1,2	380 litres	Acryl			
1019	1,2	100 litres	Acryl			
1020	1,2	100 litres	Acryl			
1021	1,2	300 litres	Acryl			
1023	1,2	100 litres	Acryl			
1024	1 to 5	0 litres	"			

Date: TUESDAY SEPTEMBER 17, 1996

Daily Grouting Record

Page 1 of 3

[illegible]

Date: 09/17/96

Daily Grouting Record

Page 2 : 33

[illegible]

ICT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 5 Removal Action Project

Daily Work Record For
Tuesday September 17, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	99%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	10.00	10.00	13%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	400	400	40%
12	Ingredients for regular portland cement based grout	per pound mixed					
	a) Regular portland cement	pounds	450,000	18,792	256,328	275,118	57%
	b) Bentonite	pounds	18,000	708	10,882	11,591	64%
	c) Pozzolans	pounds	98,000	3,544	44,828	48,370	50%
	d) Silica fume	pounds	38,000	985	15,161	16,146	45%
	e) Viscosity modifier	pounds	490	17	290	277	58%
	f) Dispersing agent / retarder	pounds	7,200	295	4,210	4,505	63%
	g) Type "F" fly ash	pounds	60,000	1,287	0	1,287	2%
13	Injection of regular portland cement based grout	per gallon injected	67,200	3,070	52,982	56,032	56%
14	Ingredients for ultrafine cement based grout	per pound mixed					
	a) Ultrafine cement	pounds	34,800	0	19,853	19,853	57%
	b) Bentonite	pounds	1,320	0	596	596	45%
	c) Silica fume	pounds	3,720	0	1,509	1,509	41%
	d) Viscosity modifier	pounds	42	0	18	18	38%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	0	463	463	154%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	4,986	4,986	46%

ICT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 5 Removal Action Project

Daily Work Record For
Tuesday September 17, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0		20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	620	677	1,497	5%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

using in Trench 2 with Portland cement grout.

Grouting in Trench 1 with Acrylamide grout.

Reviewed: Luigi Narbucco, ECO

Concur: Lee McQuade, MK-F

ICT Remco Representative

IT Corporation Representative

ACT REMBCO JOINT VENTURE
Dml Wag 4 Decks 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Tuesday September 17, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	88.00	120.00	106.00	88.00	88.00	88.00	
Montonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	3.80	5.00	5.00	5.00	5.00	5.00	
Slime (Kg)	5.00	5.00	12.00	12.00	18.00	18.00	18.00	
Wet Ash (Kg)						10.00	5.00	
Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Portland Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Alum Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						318.00
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	127.74	227.47	213.47	199.47	209.47	204.47	
Vol. of Batch (KG/L)	1.28	1.31	1.38	1.45	1.53	1.62	1.62	
Vol. per Batch (L)	109.32	97.51	164.83	147.22	130.37	129.30	126.21	
Total Batches Produced	0.00	0.00	0.00	0.00	31.00	58.50	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	4,041.47	7,584.05	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Montonite	322.20	Kg =	709	Lbs	0.00	Kg =	0	Lbs
Silica Fume	447.50	Kg =	985	Lbs	0.00	Kg =	0	Lbs
Slime	1,811.00	Kg =	3,544	Lbs	0.00	Kg =	0	Lbs
Wet Ash	585.00	Kg =	1,287	Lbs	0.00	Kg =	0	Lbs
Sulphonate	134.25	Kg =	295	Lbs	0.00	Kg =	0	Lbs
Portland Cement Type 3	7,632.58	Kg =	16,792	Lbs				
Alum Gum	7.70	Kg =	17	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	318.00	Kg =	700	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	11,499	3,042	11,608	3,070	11,608	3,070
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,100	820	3,100	820	3,100	820
Totals	14,599	3,862	14,708	3,890	14,708	3,890

ACT REMBCO JOINT VENTURE
Dml Wag 4 Decks 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Tuesday September 17, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2003	1 - 6	191	Litres =	51	Gallons	Ultrafine
2	2005	1 - 5	100	Litres =	26	Gallons	Ultrafine
2	2004	1 - 6	140	Litres =	37	Gallons	Ultrafine
2	2001	4 - 6	1,089	Litres =	283	Gallons	Ultrafine
2	2010	1 - 6	1,132	Litres =	299	Gallons	Portland
2	2012	1 - 5	2,101	Litres =	556	Gallons	Portland
2	2011	1 - 5	1,834	Litres =	485	Gallons	Portland
2	2015	1 - 9	1,887	Litres =	441	Gallons	Portland
2	2014	1 - 5	875	Litres =	231	Gallons	Portland
2	2016	1 - 6	894	Litres =	237	Gallons	Portland
2	2008	3 - 5	62	Litres =	16	Gallons	Portland
2	2017	1 - 5	898	Litres =	237	Gallons	Portland
2	2008	2 - 4	538	Litres =	142	Gallons	Portland
1	1010	1 - 5	250	Litres =	66	Gallons	Acrylamide
1	1011	1 - 5	250	Litres =	66	Gallons	Acrylamide
1	1013	1 - 5	250	Litres =	66	Gallons	Acrylamide
1	1014	1 - 5	770	Litres =	204	Gallons	Acrylamide
1	1015	1.2	200	Litres =	53	Gallons	Acrylamide
1	1016	1.2	200	Litres =	53	Gallons	Acrylamide
1	1017	1.2	200	Litres =	53	Gallons	Acrylamide
1	1018	1.2	380	Litres =	101	Gallons	Acrylamide
1	1019	1.2	100	Litres =	26	Gallons	Acrylamide
1	1020	1.2	100	Litres =	26	Gallons	Acrylamide
1	1021	1.2	300	Litres =	79	Gallons	Acrylamide
1	1023	1.2	100	Litres =	26	Gallons	Acrylamide
1	1024	1.2	0	Litres =	0	Gallons	Acrylamide
Totals:			14,599	Litres =	3,862	Gallons	

ALL
PORTLAND

ECO Representative

AC Rembco Representative

TUESDAY SEPTEMBER 17, 1996

Page 1

15
15

50mm/h

205.09 00:00

1.2000 0.4000 0.4000 1.2000 2.00

1010 7
1011 5
1013 5
1014 5
ACRYLAMIDE
GROUTING
TRENCH 1

20 30 40 50 60 70 80 90 2.00

2003/5 2004/5 2005/5

50mm/h

205.08 22:00

SECTION TECHNIQUES 0.4000 0.4000 1.2000 2.00

2003/4 2005/3 2004/5 2001/5

TUESDAY SEPTEMBER 17, 1996

BER 17, 1996

START OF PRODUCTION GROUTING
TRENCH 2

Page 2

1. 2. 3. 4. 5. 6. 7. 8. 9. 10. 11. 12. 13. 14. 15. 16. 17. 18. 19. 20. 21. 22. 23. 24. 25. 26. 27. 28. 29. 30. 31. 32. 33. 34. 35. 36. 37. 38. 39. 40. 41. 42. 43. 44. 45. 46. 47. 48. 49. 50. 51. 52. 53. 54. 55. 56. 57. 58. 59. 60. 61. 62. 63. 64. 65. 66. 67. 68. 69. 70. 71. 72. 73. 74. 75. 76. 77. 78. 79. 80. 81. 82. 83. 84. 85. 86. 87. 88. 89. 90. 91. 92. 93. 94. 95. 96. 97. 98. 99. 100. 101. 102. 103. 104. 105. 106. 107. 108. 109. 110. 111. 112. 113. 114. 115. 116. 117. 118. 119. 120. 121. 122. 123. 124. 125. 126. 127. 128. 129. 130. 131. 132. 133. 134. 135. 136. 137. 138. 139. 140. 141. 142. 143. 144. 145. 146. 147. 148. 149. 150. 151. 152. 153. 154. 155. 156. 157. 158. 159. 160. 161. 162. 163. 164. 165. 166. 167. 168. 169. 170. 171. 172. 173. 174. 175. 176. 177. 178. 179. 180. 181. 182. 183. 184. 185. 186. 187. 188. 189. 190. 191. 192. 193. 194. 195. 196. 197. 198. 199. 200. 201. 202. 203. 204. 205. 206. 207. 208. 209. 210. 211. 212. 213. 214. 215. 216. 217. 218. 219. 220. 221. 222. 223. 224. 225. 226. 227. 228. 229. 230. 231. 232. 233. 234. 235. 236. 237. 238. 239. 240. 241. 242. 243. 244. 245. 246. 247. 248. 249. 250. 251. 252. 253. 254. 255. 256. 257. 258. 259. 260. 261. 262. 263. 264. 265. 266. 267. 268. 269. 270. 271. 272. 273. 274. 275. 276. 277. 278. 279. 280. 281. 282. 283. 284. 285. 286. 287. 288. 289. 290. 291. 292. 293. 294. 295. 296. 297. 298. 299. 300. 301. 302. 303. 304. 305. 306. 307. 308. 309. 310. 311. 312. 313. 314. 315. 316. 317. 318. 319. 320. 321. 322. 323. 324. 325. 326. 327. 328. 329. 330. 331. 332. 333. 334. 335. 336. 337. 338. 339. 340. 341. 342. 343. 344. 345. 346. 347. 348. 349. 350. 351. 352. 353. 354. 355. 356. 357. 358. 359. 360. 361. 362. 363. 364. 365. 366. 367. 368. 369. 370. 371. 372. 373. 374. 375. 376. 377. 378. 379. 380. 381. 382. 383. 384. 385. 386. 387. 388. 389. 390. 391. 392. 393. 394. 395. 396. 397. 398. 399. 400. 401. 402. 403. 404. 405. 406. 407. 408. 409. 410. 411. 412. 413. 414. 415. 416. 417. 418. 419. 420. 421. 422. 423. 424. 425. 426. 427. 428. 429. 430. 431. 432. 433. 434. 435. 436. 437. 438. 439. 440. 441. 442. 443. 444. 445. 446. 447. 448. 449. 450. 451. 452. 453. 454. 455. 456. 457. 458. 459. 460. 461. 462. 463. 464. 465. 466. 467. 468. 469. 470. 471. 472. 473. 474. 475. 476. 477. 478. 479. 480. 481. 482. 483. 484. 485. 486. 487. 488. 489. 490. 491. 492. 493. 494. 495. 496. 497. 498. 499. 500. 501. 502. 503. 504. 505. 506. 507. 508. 509. 510. 511. 512. 513. 514. 515. 516. 517. 518. 519. 520. 521. 522. 523. 524. 525. 526. 527. 528. 529. 530. 531. 532. 533. 534. 535. 536. 537. 538. 539. 540. 541. 542. 543. 544. 545. 546. 547. 548. 549. 550. 551. 552. 553. 554. 555. 556. 557. 558. 559. 560. 561. 562. 563. 564. 565. 566. 567. 568. 569. 570. 571. 572. 573. 574. 575. 576. 577. 578. 579. 580. 581. 582. 583. 584. 585. 586. 587. 588. 589. 590. 591. 592. 593. 594. 595. 596. 597. 598. 599. 600. 601. 602. 603. 604. 605. 606. 607. 608. 609. 610. 611. 612. 613. 614. 615. 616. 617. 618. 619. 620. 621. 622. 623. 624. 625. 626. 627. 628. 629. 630. 631. 632. 633. 634. 635. 636. 637. 638. 639. 640. 641. 642. 643. 644. 645. 646. 647. 648. 649. 650. 651. 652. 653. 654. 655. 656. 657. 658. 659. 660. 661. 662. 663. 664. 665. 666. 667. 668. 669. 670. 671. 672. 673. 674. 675. 676. 677. 678. 679. 680. 681. 682. 683. 684. 685. 686. 687. 688. 689. 690. 691. 692. 693. 694. 695. 696. 697. 698. 699. 700. 701. 702. 703. 704. 705. 706. 707. 708. 709. 710. 711. 712. 713. 714. 715. 716. 717. 718. 719. 720. 721. 722. 723. 724. 725. 726. 727. 728. 729. 730. 731. 732. 733. 734. 735. 736. 737. 738. 739. 740. 741. 742. 743. 744. 745. 746. 747. 748. 749. 750. 751. 752. 753. 754. 755. 756. 757. 758. 759. 760. 761. 762. 763. 764. 765. 766. 767. 768. 769. 770. 771. 772. 773. 774. 775. 776. 777. 778. 779. 780. 781. 782. 783. 784. 785. 786. 787. 788. 789. 790. 791. 792. 793. 794. 795. 796. 797. 798. 799. 800. 801. 802. 803. 804. 805. 806. 807. 808. 809. 810. 811. 812. 813. 814. 815. 816. 817. 818. 819. 820. 821. 822. 823. 824. 825. 826. 827. 828. 829. 830. 831. 832. 833. 834. 835. 836. 837. 838. 839. 840. 84

$$= 100 = \frac{1}{4} \times 100 = 25\%$$

000000

— 5 —

0.000

1.200

14

1024/1-5

1990

—

DATE	DESCRIPTION	DEBIT	CREDIT	BALANCE
1/1/20	Opening Balance			
1/2/20	...			
1/3/20	...			
1/4/20	...			
1/5/20	...			
1/6/20	...			
1/7/20	...			
1/8/20	...			
1/9/20	...			
1/10/20	...			
1/11/20	...			
1/12/20	...			
1/13/20	...			
1/14/20	...			
1/15/20	...			
1/16/20	...			
1/17/20	...			
1/18/20	...			
1/19/20	...			
1/20/20	...			
1/21/20	...			
1/22/20	...			
1/23/20	...			
1/24/20	...			
 			
4/4/20	...			
4/5/20	...			
4/6/20	...			
4/7/20	...			
4/8/				

5

3

10

...

23

—

1

•

1. உயர்ப்படி

١٠٠

— 2 —

—

100

51

158

3

1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21	22	23	24	25	26	27	28	29	30	31	32	33	34	35	36	37	38	39	40	41	42	43	44	45	46	47	48	49	50	51	52	53	54	55	56	57	58	59	60	61	62	63	64	65	66	67	68	69	70	71	72	73	74	75	76	77	78	79	80	81	82	83	84	85	86	87	88	89	90	91	92	93	94	95	96	97	98	99	100

100

10-5-3-2-1

700-30 500-100

1. 1000

— 〇 —

—

576259

1. The first step is to identify the problem or question that needs to be addressed. This involves understanding the context and the specific requirements of the task.

stop 30 For

LUNCH BREAK

5

5

04

EC

 

DAILY GROUTING REPORT
SEPTEMBER 18, 1996

Grouting report for Wednesday, September 18, 1996

Continued type III grouting in Trench 2, acrylamide grouting continued in Trench 1. Hydraulic conductivity tests were also conducted in check holes in Trench 1.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	1
Theoretical Volume (TV)
cubic meters	121.5	% TV Grouted	17%
Type III today (litres)	9,277	Type III total (litres)	20,883
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II A total of 9,277 liters of regular cement grout were injected into 11 sleeve pipes (averaging 843 litres/pipe). Three of the pipes were bent (holes 2003, 2004, and 2005), and the packer could only go down to about 4 feet depth. The holes were injected with grout via top hole packers set at 4' from surface. Two holes, 2003 and 2005, took negligible amounts of grout, 77 and 3 litres, respectively. Hole 2003 leaked immediately to the surface. The third hole, 2004, took 1,364 litres of grout. Formulations F and G' were used. Lower sleeves (1 to 5) in holes 2019, 2020, 2021 were grouted and middle sleeves (4,5,6) in holes 2006, 2007, 2010, 2012 were grouted.

Trench I A total of 3,420 liters of acrylamide were injected into 7 sleeve pipes (average 488 litres per pipe). Sleeve 1 was injected in pipe 1002. Sleeves 1 and 2 were injected in pipes 1030 and 1031; sleeves 1 through 3 were injected in pipes 1025, 1027 and 1028; and sleeves 1 through 5 were injected in pipe 1026.

Core Number	Sleeve Numbers	Volume 18-Sep	Volume 17-Sep	Total Volume	Grout Today	Grout Total	Grout Today	Grout Total
2001			1069	1069				
2002				0				
2003	1 - 6	77	191	268				
2004	1 - 6	1364	140	1504				
2005	1 - 5	3	100	103				
2006	3, 4, 5	1145	62	1207				
2007	4, 5, 6	1177		1177				
2008			538	538				
2009				0				
2010	4, 5, 6	1070	1132	2202				
2011			1834	1834				
2012	3, 4, 5	733	2101	2834				
2013				0				
2014	1 - 5	564	875	1439				
2015			1667	1667				
2016			894	894				
2017			896	896				
2018				0				
2019	1 - 6	1005		1005				
2020	1 - 6	1007		1007				
2021				0				
2022				0				
2023				0				
2024				0				
2025				0				
2026				0				
2027				0				
2028				0				
2029				0				
2030				0				
2031				0				
2032				0				
2033				0				
2034								
2035								
2036								
2037								
2038								
2039								
2040								
			11499	19644				

Number	Number(s)	Volume	Type	Lugeon	Lugeon
2003	at 4 feet	191 litres	Type III	123	145
2004	at 5 feet	140 litres	Type III	52	0
2005	4,5,6	100 litres	Type III	25	0
2010	at 5 feet	1,132 litres	Type III	92	41
2011	at 5 feet	1,834 litres	Type III	87	78
2015	at 5 feet	1,667 litres	Type III	124	173
2006	at 5 feet	62 litres	Type III	22	56
2008	2,3,4	538 litres	Type III	31	29
2014	1 to 5	875 litres	Type III	92	183
2016	1 to 6	894 litres	Type III	53	159
2017	1 to 5	896 litres	Type III	95	121
1010	1 to 5	250 litres	Acryl		
1011	1 to 5	250 litres	Acryl		
1013	1 to 5	250 litres	Acryl		
1014	1 to 5	770 litres	Acryl		
1015	1, 2	200 litres	Acryl		
1016	1,2	200 litres	Acryl		
1017	1,2	200 litres	Acryl		
1018	1,2	380 litres	Acryl		
1019	1,2	100 litres	Acryl		
1020	1,2	100 litres	Acryl		
1021	1,2	300 litres	Acryl		
1023	1,2	100 litres	Acryl		
1024	1 to 5	0 litres	"		

Date: WEDNESDAY: SEPTEMBER 18, 1936

Daily Grouting Record

Page 4 of 4

PRODUCTION GROUTING IN TRENCH 2 : DAY 2 OF TRENCH 2 GROUTING.

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
2025/1-6		2020	2021	2019	2007	2020	2021	2019	2007	2020	2021	2019	2007	START WITH F-MIX
2021/1-6	08:20	7.3	1.8	3.7	7.0	7.4	8.4	11.6	10.4	269	48	81	188	
2019/1-6	08:29	7.9	6.9	9.0	1.9	18.8	18.5	20.8	19.6					
2007/4-5	08:36	7.1	6.6	8.5	1.4	20.1	20.0	22.4	21.2	83	77	87	14	
1734/1-6	08:44	9.6	9.4	10.7	1.8	24.0	23.6	25.0	24.8	91	91	101	15	
1734/1-6	08:57	13.0	11.6	9.1	2.2	22.4	21.6	20.0	25.0	140	131	106	18	SWITCH TO G-MIX 08:57
1734/1-6	09:09	7.8	9.1	9.1	3.7	16.0	17.7	19.8	21.7	200	190	169	58	(5 kg FLYASH ADDED)
1734/1-6	09:20	8.3	9.6	10.8	2.1	23.4	22.4	21.0	27.0	125	152	195	25	
1734/1-6	09:44	6.0	9.7	10.0	3.0	27.2	27.7	29.6	35.3	73	120	175	27	
1734/1-6	09:54	8.5				25.5								Low Flow Rates
1734/1-6	09:59	6.2	9.7	4.7	0.1	19.8	25.6	30.5	35.7	113	111	43	0	Out of Grout?
1734/1-6	10:04	10.0	6.5	9.4	0.2	23.5	27.1	27.1	65.3	125	104	94	0	
1734/1-6	10:19	9.6	8.1	11.7	0.1	28.4	30.4	29.2	62.2	92	98	142	0	Check if 2002 Fin.
1734/1-6	10:24	8.9	10.0	11.8		25.3	28.4	28.0		120	150	150		
1734/1-6	10:42	13.1			14.5	29.9			46.2	155			105	2002/1-6 1005 1.1
1734/1-6	10:52													2009/1-6 33 1.1
2003/1														2020/1-6 7 1.1
2004/1														
2005/1														2009 can't
2003/1-1	11:30	2003	2005	2004		2003	2005	2004						2010 get down
2004/1	11:39			13.5	11.5			36.5	42.9			124	88	either
2005/1-5	11:44			13.3	11.3			37.0	45.2			120	82	
2004/1	11:54			15.1	11.2			38.6	45.7			139	81	2003 - 77 L.L.
2004/1	12:00													2005 - 3 L.L.
2004/1-5														Real Tight
2006/1-5		2006	2010		2012	2006	2010		2012	2006	2010		2012	2003 Leak to surface
2006/1-5	12:42	8.8	3.7	9.3	7.6	39.1	36.2	29.6	40.2	31	33	107	61	2007 - 11.7 L.L.
2006/1-5	12:52	4.1	5.5	7.0	7.0	35.8	34.3	29.7	38.3	33	52	138	60	
2006/1-5	1:02	7.5	6.0	5.6	7.9	29.2	28.2	25.8	33.2	40	70	72	39	

Date: WEDNESDAY SEPTEMBER 18, 1946

Daily Grouting Record

Page : 12

[illegible]

Date: WEDNESDAY, SEPTEMBER 18, 1996

Daily Grouting Record

Page 1 of 12

HYDRAULIC CONDUCTIVITY TESTING OF CHECK HOLES IN TRENCH 1

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1002/1		CHECK HOLES 1002 & 1012 TESTED EACH INDIVIDUALLY			HYDRAULIC CONDUCTIVITY TESTING USING 10% ACRYLAMIDE SOLUTION
		SLEEVE. ACRYLAMIDE IS THE TEST FLUID.			GEL TIME.
	09:56	FILLING LINES IN HEADER & SYSTEM			
1002/1	09:59	STILL LINE FILLING.			
	10:04	0.0 TO 7.0	10 TO 16		BECAUSE WE'RE USING THE ORACO PUMP IT IS IMPOSSIBLE TO MAINTAIN AN ACCURATE EFFECTIVE PRESSURE. WE HAVE TO SET UP FOR TESTING WITH WATER WITH THE FLOYD PUMP.
		CANNOT ACHIEVE STEADY STATE CONDITIONS (27 Liters injected into sleeve 1)			
1025/1-3		MOVE TO "PRODUCTION" ACRYLAMIDE GROUTING.			
1026/1-5	10:24	10.5	43.0		USING THE 47 MIN GEL TIME
	10:31	12.5	18		
	10:41	17.4	26.3		
	10:50	15	25		
	10:57	16	23		
	11:07	16.6	43		1025 GELLED.
	11:39	18	38		
	11:48	14.1	39.4		
	11:55	16	29		SHOT OFF ACRYLAMIDE PUMP. OUT OF NITROGEN.
	12:10	20	43		
	12:47	20	38.5		
	13:00	22	49		
	13:02	STOP DUE TO GROUT LEAK IN ASPHALT PAVED DITCH.			1247 LITERS ON FILE.
1027/1,2	13:25	4.2	28		Actual = 1373 Liters.
1028/1,2	13:30	0.	110		1028 - NO TAKE
	13:30:18	14	41		
	13:47	11	30.6		
	14:23	14.8	30.0		
	14:27	19	33		

Date: WEDNESDAY, SEPTEMBER 18, 1996

Daily Grouting Record

Page 1 of 12

TRENCH 1 - ACRYLAMIDE GROUTING

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1027/1,2	14:44	24.3	34.5		
1028/1,2	14:51	20.1	36.0		
	14:58	27.0	33.9		
	15:10	15	26		
	15:16	20	33		
	15:25	STOP DUE TO GROUT LEAK IN ASPHALT PAVED DITCH.			HOLE 1 DUG TRENCH/HOLE DIAGRAM
1030/1,3	15:35	18	40		BETWEEN 1017 & 1019
1031/1,2,3	15:45	17	36		AS SOON AS CUTTHROAT IS
	16:05	26	40		FILTER FABRIC/GEOTEXTILE
	16:24	18	36		HIT ACRYLAMIDE GROUT (1' down)
	16:44	17	43		
	16:57	21	40		BETWEEN 1012 & 1010
					HOLE 2 2' GRAVEL, 2 LAYERS OF FILTER CLOTH, UNDER SECOND LAYER WAS CEMENT BASED GROUT.
					HOLE 3 18" DEEP AND SOME THINER LAYERS
					SOME ACRYLAMIDE GROUT CEMENT GROUT.
					BREAK DOWN OF GROUT TAKES:
	1002/1 =	27			
	1025/1-3 =	373			
	1026/1-5 =	1000			
	1027/1,2 =	1,247			
	1028/1,2 =	0			
	1030/1,3 =	410			
	1031/1,2,3 =	410			
					TOTAL ACRYLAMIDE = 3420

ACT REMBCO JOINT VENTURE
Daily Work Record For
Wednesday, September 18, 1996
Orin Way & Seeps & E Removal Action Project

Item No.	Description	Units	Estimated Quantity	Today's Quantity To Date	Previous Quantity To Date	Percentage of Total Estimated Quantity
1	Mobilization	lump sum	100.00%			90%
2	Supply of sleeve pipes	each	245	219	219	90%
	a) 15 feet long					
	b) 20 feet long					
3	Drilling of sleeve pipes to full depth and casing	each	187	166	166	90%
	a) 15 feet long					
	b) 20 feet long					
4	Drilling of sleeve pipes & observation wells to partial depth	each	81	82	82	102%
5	Supply of observation wells	each	35	35	35	100%
6	Drilling of observation wells to full depth and casing	each	28	30	30	114%
7	Plugging of branch water into government-supplied water or tanks	per 1,000 gallons	80	10,000	10,000	13%
8	Dismantling of equipment using two-person crew with required supplies and equipment	per crew hour	100	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	8,158	8,158	70%
0	Supply and installation of grout pads	each	348	303	303	87%
1	Install hydraulic conductivity pump	each	1,000	400	400	40%
2	Expenses for regular Portland cement based grout	per pound	450,000	275,118	268,828	60%
	a) Regular Portland cement	pounds	18,000	370	11,581	6%
	b) Portland	pounds	35,000	48,370	51,221	53%
	c) Slime lime	pounds	36,000	782	18,148	47%
	d) Viscosity modifier	pounds	3,720	1,508	1,508	41%
	e) Dispersing agent (non-retarding)	pounds	240	16	16	6%
	f) Type "C" fly ash	pounds	7,200	4,505	4,505	63%
3	Injection of regular Portland cement based grout	per gallon	87,200	2,454	58,032	60%
	a) Regular Portland cement	pounds	34,800	18,855	18,855	57%
	b) Portland	pounds	3,720	1,508	1,508	41%
	c) Slime lime	pounds	3,720	1,508	1,508	41%
	d) Viscosity modifier	pounds	42	16	16	38%
	e) Dispersing agent (non-retarding)	pounds	240	16	16	6%
	f) Type "C" fly ash	pounds	300	483	483	164%
5	Injection of ultimate cement based grout	per gallon	10,800	4,888	4,888	45%

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.
Casting in Trench 2 with Portland cement grout.
Graveling in Trench 1 with Acrylamide grout.

COMMENTS

Item No.	Description	Units	Estimated Quantity	Today's Quantity To Date	Previous Quantity To Date	Percentage of Total Estimated Quantity
16	Supply of acrylamide (includes all impediments)	per pound of monomer mixed	37,000	0	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	905	1,497	5%
18	Two person labor crew for C&D-directed work	per crew hour	100	0.00	24.00	24%
19	Loss of efficiency due to upgrades from B & H Level "C" to Level "C" work	per crew day	30	0	1	3%
20	Standby Time - Equipment and Labor for Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	24.25	25%
21	Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	24.25	24%

ACT REMBCO JOINT VENTURE
Daily Work Record For
Wednesday, September 18, 1996
Orin Way & Seeps & E Removal Action Project

Reviewed: Luigi Marullo, ECO
Concurs: Lee MacQuade, JRCF
ACT REMBCO Representative
IT Corporation Representative

ACT REMBCO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday September 18, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	66.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	3.80	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	5.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	127.74	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.31	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	97.51	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	10.00	0.00	62.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	1,303.70	0.00	7,972.89	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients				
Bentonite	259.20	Kg =	570	Lbs	0.00	Kg =	0	Lbs
Silica Fume	380.00	Kg =	792	Lbs	0.00	Kg =	0	Lbs
Pumice	1,296.00	Kg =	2,851	Lbs	0.00	Kg =	0	Lbs
Fly Ash	310.00	Kg =	682	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	108.00	Kg =	238	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	6,140.18	Kg =	13,508	Lbs				
Welan Gum	6.19	Kg =	14	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	182.00	Kg =	400	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	9,178	2,428	9,277	2,454	9,277	2,454
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,420	905	3,420	905	3,420	905
Totals	12,598	3,333	12,697	3,359	12,697	3,359

ACT REMBCO JOINT VENTURE
Omi Wag - Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday September 18, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2020	1-6	1,007	Litres =	268	Gallons	Portland
2	2021	1-6	1,033	Litres =	273	Gallons	Portland
2	2019	1-6	1,005	Litres =	268	Gallons	Portland
2	2007	4-6	1,177	Litres =	311	Gallons	Portland
2	2003	1-6	77	Litres =	20	Gallons	Portland
2	2005	1-5	3	Litres =	1	Gallons	Portland
2	2004	1-6	1,364	Litres =	361	Gallons	Portland
2	2012	3-5	733	Litres =	194	Gallons	Portland
2	2006	3-6	1,145	Litres =	303	Gallons	Portland
2	2010	4-6	1,070	Litres =	283	Gallons	Portland
2	2014	1-5	564	Litres =	149	Gallons	Portland
1	1002	1	27	Litres =	7	Gallons	Acrylamide
1	1025	1-3	373	Litres =	99	Gallons	Acrylamide
1	1026	1-5	1,000	Litres =	265	Gallons	Acrylamide
1	1027	1-3	1,200	Litres =	317	Gallons	Acrylamide
1	1028	1-3	0	Litres =	0	Gallons	Acrylamide
1	1030	1,2	410	Litres =	108	Gallons	Acrylamide
1	1031	1,2	410	Litres =	108	Gallons	Acrylamide
Totals:			12,598	Litres =	3,333	Gallons	

ECO Representative

ACT Rembco Representative

WEDNESDAY SEPTEMBER 18, 1994

Page 1

ADVANCED CONSTRUCTION TECHNIQUES

1025/6
81026/6
STOP

102/1
HYDRAULIC CONDUIT
TESTING OF CHECK PILES
TRENCH 1
MOVES 1002 & 1012
ONE SLEEVE & A
TIME 1.2.1996

2020/1-6

2021/1-6

2019/1-6

2007/4,5,6

WEDNESDAY SEPTEMBER 18, 1996

PRODUCTION GRouting IN TRENCH 2
& AGRILAMIDE GRouting IN TRENCH 1 (FIRST TEST
CHECK PILES)

WEDNESDAY SEPTEMBER 18, 1996

Page 2

DAILY GROUTING REPORT
SEPTEMBER 19, 1996

Continued type III grouting in Trench 2, acrylamide grouting continued in Trench 1. Hydraulic conductivity tests were also conducted in check holes in Trench 1.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	2
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted	19%
Type III today (litres)	2,349	Type III total (litres)	23,232
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II A total of 2,349 liters of regular cement grout were injected into 5 sleeve pipes (averaging 470 litres/pipe). The pipes grouted were 2001, 2003, 2004, 2005, 2006. Sleeves 1, 2 were grouted through in pipes 2001 and 2006. Sleeves 1 through 5 were grouted through in pipe 2005, and sleeves 1 through 6 were grouted through in pipes 2003, 2004. An additional 1,796 litres of grout were pumped into sleeves above the area of the concrete cap in an effort to seal the hole in the concrete cap. Nine holes were grouted in this fashion.

A spreadsheet is attached to this report showing the volume of grout injected into the holes on each date. Each day, the spreadsheet will be updated, with the current day shown on the right side and the previous days' work rolled to another column. This will provide a time-volume history and map to show the time elapsed between grouting passes in each hole, as well as the daily and cumulative grout volumes.

Trench I Hydraulic conductivity testing was conducted in check holes 1012 and 1022. A total of 17 tests were conducted. Of the 17 tests conducted, only 5 showed possible acceptable results (hydraulic conductivity of $1E-6$ cm/sec). The flowmeters are not sensitive enough to read below 0.1 lpm. Any reading above 0.1 lpm will indicate hydraulic conductivities that are above those acceptable, those readings below 0.1 might be acceptable, but cannot be determined.

Another problem is the formula for determining Lugdon values and hence hydraulic

work by Lugdon. This is also being settled in the field.

A total of 680 liters of acrylamide were injected into 2 sleeve pipes, 1033 and 1035. Grouting through sleeves 1 and 2 was attempted in both holes, but the intervals were too tight. The packer was then moved up 40 inches, and sleeves 3 and 4 were grouted through. Hole 1033, sleeves 3 and 4 took 280 litres until the hole refused. Refusal was artificially obtained when the pumping rate was lowered, causing the grout to gel closer to the grout pipe, if not in it. Gel set times of 12.5 minutes were used. Hole 1035 took 400 litres. Grouting ceased due to a leak at the pump.

Acrylamide grout samples have been taken at the mixing station approximately 100 meters from the pad. A grout sample was taken at the header to determine what the temperature increase might be as the grout flows through the line and its affect on grout set time. The grout sample taken at the header set approximately 2 min, 30 sec after being sampled.

TRENCH 2 PRODUCTION LOG									
Hole	Sleeve	Type III
Volume	Type III
Volume	Type III
Volume	Type III
Total
Volume	Microfine
Grout
Today	Microfine
Grout
Total	Acryl
Grout
Today	Acryl
Grout
Total
Number	Numbers	19-Sep	18-Sep	17-Sep	Volume	Today	Total	Today	
2001	1.2	1161		1069	2230				
2002					0				
2003	-3				235				
2004	1-6	3	1364	140	1507				
2005	1-5	4	3	100	107				
2006		3-	-5		207				
2007			1177		1177				
2008				538	538				
2009					0				
2010			1070	1132	2202				
2011				1834	1834				
2012			733	2101	2834				
2013					0				
2014			564	875	1439				
2015				1667	1667				
2016				894	894				
2017				896	896				
2018					0				
2019			1005		1005				
2020			1007		1007				
2021			1033		1033				
2022					0				
2023					0				
2024					0				
2025					0				
2026					0				
2027					0				
2028					0				
2029					0				
2030					0				
2031					0				
2032					0				
2033					0				
2034					0				
2035					0				
2036					0				
2037					0				
2038					0				
2039					0				
2040					0				
		2349	9178	11499	23026				

Date: THURSDAY SEPTEMBER 19, 1996

Daily Grouting Record

Page 1 of 2

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	RED	BLACK	GREEN	BLUE	
2023/3' (A)		2015	2022	2026	2030									GRouting of Area A
2022/3' 11"														CONCRETE CAP
2026/3' 6"	10:25	1.1	5.5	5.9	3.9	23	8.6	13	23					
2023/4' 4"	10:30	1.9	6.0	10.	0.1	38.6			10.6					2025/4 = 81 Liters
	10:44	0.1	8.8	5.0	0.1	8.1	39.7	53	6.7					2022/8
	10:56	0.1	7.1	0.1	10.2	37.7	19.2	38.1	35.9					2026/7 = 55 Liters
	11:05	0.1	6.9	0.1	8.3	37.4	24.4	40.7	39.3					2023/7 = 215 Liters
2024/7	11:15	1	10.2	8.1	0.1	40.2	38.3	48	9.0					
2024/8		2034		2039	2030									
2020/4		2034												
	11:32	-	9.0	-	-	-	31.7	-	-					
	11:34	6.5	2.9	13.6	0.2	34.8	16.3	20.0	22.5					
	11:47	1.4	4.5	1.7	5.7	30.6	25.9	26.7	23.7					
	11:56	21	5.0	0.7	5.6	27	28.8	33.8	24.0					2023/8 = 135 Liters
	12:00		L	U	N	C	H							2030/4 = 228 Liters
2023/7		2034	2022	2037	2035	2034	2022	2037	2035	2034	2022	2037	2035	
2025/8	12:47	1	4.2	4.9	1.7	23	33.8	34	17.6					
	12:53	3.0	3.1	0.2	5.6	34.3	32.6	14.4	16.4					
	13:05	0.4	4.8	0.3	0.1	24.5	32.6	15.4	15.6					
	13:10	0.6	2.5	3.1	4.7	52.3	29.6	32.3	24.2					2022/8 = 2700 Liters
	13:13	5.5	-	-		44.2	-	-						
2021/1	13:22		2001			2021								2024/7 = 160 Liters
	13:25	0.1	4.7	2.9	4.2	26.0	24.8	28.5	31.6					2035/8 = 422 Liters
	13:40	0.1	5.0	2.3	5.0	25.5	23.0	28.1	38.3					
	13:52	1.3	4.0	0.1	7.8	28.0	20.2	32.9	38.1					
	14:02	0.1	4.2	0.1	7.2	30.3	34.6	33.5	42.0					
	14:15	0.1	2.4	1.3	0.2	30	26.7	30.6	53					
	14:27	-		6.0	-	-	46	-						

Date: 9-17

Daily Grouting Record

Page 5 of 12

[illegible]

Date: THURSDAY SEPTEMBER 19, 1996

Daily Grouting Record

Page 1 of 1

[illegible]

Date: Sept. 19 / 1916

Acrylamide
Daily Grouting Record

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1033					Pumping Batch Sec'd
2-0-35	12:49	0	40		Very Tight
/1-2					No take
/3-4	12:56	3.0	50.2		Pull slip 40"
	12:59	3.4	45.5		
	1:05	5.2	53		
	1:10	8.5	36		
	1:15	13.5	43		
	1:25	12.1	52		
	1:40	10.2	26.1		High take - low cut flow rate in
	1:50	5.8	20.7		Refused.
	1:52	0.0	80		1033/3.4 - 2.0 ltr
		off			
-1035	2:35				
/1-2					
/3-4	2:37	13.3	21.0		
	2:42	12.0	19.4		
	2:52	9.0	22.7		
	2:58	10.4	29.4		
	3:08	10.9	23.1		
	3:14	10.3	24.3		1035/1-4 = 4.0 ltr
	3:20	5.0	30.0		
	3:25	13.4	28.0		Pump Pallet:
2-35					Piston stuff
					TOTAL ACRYLAMIDE INJECTED = 680 gal.

.

* sample-label in (...) header before " / " in label.

Daily Work Record For
 Thursday, September 18, 1998

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity	Percentage of Total
1	Mobilization	lump sum	100.00%				30%
2	Supply of sleeve-pipes	each	745	0	219	219	80%
	a) 15 feet long	each	187	0	168	168	85%
	b) 20 feet long	each	81	0	62	62	100%
3	Churning of sleeve-pipes to full depth and capping	each	75	0	74	74	99%
	a) 15 feet long	each	60	0	7	7	12%
	b) 20 feet long	each	35	0	35	35	100%
4	Churning of observation wells to partial depth	each	60	0	32	32	114%
5	Supply of observation wells	each	28	0	32	32	100%
6	Churning of observation wells to full depth and capping	each	60	0	10.00	10.00	13%
7	Pumping of branch water into government-supplied tanker or truck	per 1,000 gallons	60	0	4	4	5%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	9.139	9.139	76%
9	Supply and injection of casing grout	per gallon	11,700	0	265	265	82%
10	Supply and installation of grout pads	each	346	0	400	400	42%
11	Insert hydraulic conductivity base	each	1,000	17	255	255	82%
12	Ingredients for regular portland cement based grout	per pound	480,000	6,690	255,265	255,265	82%
	a) Regular portland cement	pounds	18,000	1,281	51,221	51,221	88%
	b) Bentonite	pounds	96,000	1,405	16,908	16,908	48%
	c) Viscosity modifier	pounds	480	7	291	291	62%
	d) Dispersing agent / retarder	pounds	7,200	117	4,743	4,743	58%
	e) Type "C" fly ash	pounds	60,000	0	1,988	1,988	3%
13	Injection of regular portland cement based grout	per gallon	97,200	1,224	59,496	59,496	61%
14	Ingredients for ultrarime cement based grout	per pound					
	a) Ultrarime cement	pounds	34,800	0	19,855	19,855	57%
	b) Bentonite	pounds	1,320	0	586	586	45%
	c) Salica fume	pounds	3,720	0	1,508	1,508	41%
	d) Viscosity modifier	pounds	42	0	16	16	38%
	e) Dispersing agent (non-retarding)	pounds	240	0	463	463	154%
	f) Dispersing agent / retarder	pounds	300	0	0	0	0%
15	Injection of ultrarime cement based grout	per gallon	10,200	0	4,696	4,696	46%

Daily Work Record For
 Thursday, September 18, 1998

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity	Percentage of Total
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	160	2,402	2,562	9%
18	Two person labor crew for Cat-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:
a) Crew for installing pipes
b) Crew for grouting / insert hydraulic conductivity testing	per crew hour	100	0.00	28.25	28.25	28%

COMMENTS

All work on Franchises 1, 2, 3, and 4 is being performed under a RWP.

Working in Franchise 2 with Portland cement grout.

Working in Franchise 1 with Acrylamide grout.

Hydraulic conductivity testing on Franchise 1.

Reviewed: *[Signature]*
 Daniel Nardozzo, ECO

Concurs: Lee McCuside, MCR-F

IT Corporation Representative

Reviewed: *[Signature]*
 MCR Representative

ACT REMBCO JOINT VENTURE
Cml Wad 4 Seeds 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Thursday September 19, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Port (Kg)	78.00	68.00	120.00	108.00	88.00	88.00	88.00	
tonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
o Fume (Kg)	3.80	3.80	5.00	5.00	5.00	5.00	5.00	
ice (Kg)	5.00	5.00	12.00	12.00	18.00	18.00	18.00	
ash (Kg)						10.00	5.00	
o Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
ment Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
on Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
fine Cement (Kg)	50.00	50.00						
amide (Kg)								182.00
Batch Weight (Kg)	137.74	127.74	227.47	213.47	199.47	209.47	204.47	
of Batch (KG/L)	1.26	1.31	1.38	1.45	1.53	1.62	1.59	
per Batch (L)	109.32	97.51	164.83	147.22	130.37	129.30	128.59	
Batches Produced	0.00	0.00	0.00	0.00	35.50	0.00	0.00	
Volume Mixed (L)	0.00	0.00	0.00	0.00	4,628.13	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
tonite	127.80	Kg =	281 Lbs	0.00	Kg =	0 Lbs	
o Fume	177.50	Kg =	391 Lbs	0.00	Kg =	0 Lbs	
ice	639.00	Kg =	1,408 Lbs	0.00	Kg =	0 Lbs	
ash	0.00	Kg =	0 Lbs	0.00	Kg =	0 Lbs	
o Sulphonate	53.25	Kg =	117 Lbs	0.00	Kg =	0 Lbs	
ment Type 3	3,027.44	Kg =	6,680 Lbs				
on Gum	3.05	Kg =	7 Lbs	0.00	Kg =	0 Lbs	
fine Cement				0.00	Kg =	0 Lbs	
amide	182.00	Kg =	400 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
ie 3 Portland Cement	4,538	1,200	4,628	1,224	4,628	1,224
fine Cement	0	0	0	0	0	0
amide	680	180	680	180	680	180
us	5,216	1,380	5,308	1,404	5,308	1,404

ACT REMBCO JOINT VENTURE
Cml Wad 4 Seeds 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Thursday September 19, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
2	2025	4	31	Litres =	8	Gallons Portland
2	2022	8	700	Litres =	185	Gallons Portland
2	2026	7	55	Litres =	15	Gallons Portland
2	2023	7	215	Litres =	57	Gallons Portland
2	2034	7	160	Litres =	42	Gallons Portland
2	2001	1-2	1,161	Litres =	307	Gallons Portland
2	2029	8	80	Litres =	21	Gallons Portland
2	2030	4	13	Litres =	3	Gallons Portland
2	2005	1-5	4	Litres =	1	Gallons Portland
2	2037	7	511	Litres =	135	Gallons Portland
2	2035	8	422	Litres =	112	Gallons Portland
2	2004	1-6	3	Litres =	1	Gallons Portland
2	2003	1-8	17	Litres =	4	Gallons Portland
2	2006	1-2	1,164	Litres =	308	Gallons Portland
1	1033	1-2	0	Litres =	0	Gallons Acrylamide
1	1033	1-4	280	Litres =	74	Gallons Acrylamide
1	1035	1-2	0	Litres =	0	Gallons Acrylamide
1	1035	1-4	400	Litres =	106	Gallons Acrylamide
Totals:			5,216	Litres =	1,380	Gallons

ECO Representative

ACT Rembco Representative

THURSDAY SEPTEMBER 19, 1996

Pg. 1

1022/1

1022/7

1012/5

1022/6

1012/4

1022/5

2.00

1022/4

1012/3

30

40

50

60

70

1.2000

250mm/h

2.00

1022/3

SECTION TECHNIQUES

1022/2

1.2000

2.00

1012/1

WATER TESTING OF CHECK PIPES 1012 & 1022

THURSDAY SEPTEMBER 18, 1996

DAY 3 OF TRENCH

PRODUCTION GRADING

THURSDAY SEPTEMBER 19, 1996

Pg 2.

13

12

204/1

202/0

203/4

20

30

40

50

60

70

80

50mm/h

1

Aug. 11 00:00

023:02 023:30

50mm/h

2025/3'

2022/2'

2026/3.6'

2033/4.4'

TRENCH 2

PRODUCTION

GROUTING

(GROUTING OF AREA ABOVE CONCRETE CAP)

2000

0.4000

0.4000

1.2000

250mm/h

2.000

Aug. 10 23:00

000

0.4000

0.4000

1.2000

2.000

2000

20

30

0.4000

40

50

0.4000

60

70

1.2000

80

90

2.000

1

THURSDAY SEPTEMBER 19, 1996

B3.

DAILY GROUTING REPORT
SEPTEMBER 20 & 21, 1996

Grouting records for September 2014/96

Grouted with Type III in Trench 2 all day. Results of hydraulic conductivity tests performed on Sept 19 appear to indicate that the desired level of hydraulic conductivity is not being met in Trench 1. It was decided not to proceed much further in Trench 2 until the hydraulic conductivity issues in Trench 1 were resolved. However, Trench 2 could not be shut down completely with grout in it that would set and prevent further grouting through various sleeves. It was decided to continue to grout in Trench 2, but only in the lower portion, and develop a grout front that would move forward and upward at a slow pace. Once the lower end of the trench was grouted and a uniform grout front is formed, attention can be switched to Trench 1.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	3
Theoretical Volume (TV) (@ 50 % voids) cubic meters	121.5	% TV Grouted	27%
Type III today (litres)	9,206	Type III total (litres)	32,438
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II A total of 8,798 liters of regular cement grout were injected into 6 sleeve pipes. The pipes grouted were 2001, 2006, 2007, 2008, 2010, 2011, and 2012. Grouting proceeded in stage-up fashion with a single packer. The lower two zones were grouted, then the packer was pulled up 2 more intervals and grouted again. No grout break-outs were noticed during the work today.

Number	Sleeve Numbers	20-Sep	19-Sep	18-Sep	17-Sep	Volume	Today	Total	Today
2001	1-2	1407	1161		1069	3637			
2002						0			
2003			17	77	191	285			
2004			3	1364	140	1507			
2005			4	3	100	107			
2006	1-5	3390	1164	1145	62	5761			
2007	1-6	1436		1177		2613			
2008	1-6	2542			538	3080			
2009						0			
2010	1-5	6		1070	1132	2208			
2011	1-5	408			1834	2242			
2012	1-5	17		733	2101	2851			
2013						0			
2014				564	875	1439			
2015					1667	1667			
2016					894	894			
2017					896	896			
2018						0			
2019				1005		1005			
2020				1007		1007			
2021				1033		1033			
2022						0			
2023						0			
2024						0			
2025						0			
2026						0			
2027						0			
2028						0			
2029						0			
2030						0			
2031						0			
2032						0			
2033						0			
2034						0			
2035						0			
2036						0			
2037						0			
2038						0			
2039						0			
2040						0			
			2349	9178	11499	32232			

Gross Quantity Reconciliation

Friday September 20, 1996

Holes injected

[illegible]

ECO Representative

ACT Reimbo Repre

| Grout
Ingredient	Mix M	Mix N	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (kg)	70.00	68.00	120.00	106.00	88.00	88.00	88.00	88.00
Bentonite (kg)	1.50	1.50	3.80	3.60	3.60	3.60	3.60	3.60
Silica Fume (kg)	3.80	3.80	5.00	5.00	5.00	5.00	5.00	5.00
Pumice (kg)	5.00	5.00	12.00	12.00	18.00	18.00	18.00	18.00
Fly Ash (kg)								
Ligno Sulphonate (kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	1.50
Cement Type 3 (kg)			85.28	85.28	85.28	85.28	85.28	85.28
Wetland Gum (kg)	0.04	0.04	0.08	0.08	0.09	0.09	0.09	0.09
Ultrafine Cement (kg)	50.00	50.00						
Acrylamide (kg)								
Total Batch Weight (kg)	137.74	127.74	227.47	213.47	199.47	209.47	204.47	204.47
S.G. of Batch (KG/L)	1.26	1.31	1.38	1.45	1.53	1.62	1.59	1.59
Yield per Batch (L)	109.32	97.51	164.83	147.22	130.37	129.30	128.59	128.59
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	15.00	0.00	57.00
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	1,955.55	0.00	7,329.81	0.00

Friday September 20, 1996

Group Quantity Reconciliation

Umi Vag 4 Steps 4 & 5 Removal Action Project

SECRET, UNCLASSIFIED

Type 3 Portland Cement Ingredients		Ultrathine Cement Ingredients	
Bentonite	259.20 Kg =	570 Lbs	0.00 Kg =
Silica Fume	360.00 Kg =	792 Lbs	0.00 Kg =
Pumice	1,286.00 Kg =	2,851 Lbs	0.00 Kg =
Fly Ash	285.00 Kg =	627 Lbs	0.00 Kg =
Ligno Sulphonate	108.00 Kg =	238 Lbs	0.00 Kg =
Cement Type 3	6,140.16 Kg =	13,508 Lbs	0.00 Kg =
Weilan Gum	6.19 Kg =	14 Lbs	0.00 Kg =
Ultrathine Cement			0.00 Kg =
Acrylamide	0.00 Kg =		0 Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (lbs)	Recorded (Gallons)	Mixed (lbs)	Mixed (Gallons)	Payment (lbs)	Payment (Gallons)
Type 3 Portland Cement	9,206	2,435	9,285	2,458	9,285	2,458
Ultralite Cement	0	0	0	0	0	0
Acrylume	0	0	0	0	0	0
Totals	9,206	2,435	9,285	2,458	9,285	2,458

ACT REMBO JOINT VENTURE
Orin Way 4 Seeps & 6 Removal Action Project
Daily Work Record For
Friday, September 20, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Acceleration	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes	each	245	0	219	219	90%
	a) 15 feet long	each	187	0	166	166	90%
	b) 20 feet long	each	75	0	74	74	90%
3	Driving of sleeve-pipes to full depth and capping	each	187	0	166	166	90%
	a) 15 feet long	each	187	0	166	166	90%
	b) 20 feet long	each	75	0	74	74	90%
4	Driving of sleeve-pipes to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	50	0	50	50	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Purging of trench water into government-supplied trailer or tank	per 1,000 gallons	60	0.00	10.00	10.00	15%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Install hydraulic conductivity tests	each	1,000	0	417	417	42%
12	Ingredients for regular portland cement based grout	per pound	460,000	13,508	285,286	308,794	67%
	a) Regular portland cement	pounds	18,000	570	12,442	13,012	72%
	b) Barite/silica	pounds	96,000	2,851	52,821	55,672	58%
	c) Floc/silica	pounds	36,000	782	17,239	18,021	50%
	d) Viscosity modifier	pounds	480	14	438	312	65%
	e) Dispersing agent / retarder	pounds	2,200	238	4,090	5,090	71%
	f) Type "F" fly ash	pounds	60,000	627	1,898	2,596	4%
13	Injection of regular portland cement based grout	per gallon	97,200	2,458	59,710	62,168	64%
14	Ingredients for ultratype cement based grout	per pound	34,600	0	19,855	19,855	57%
	a) Ultratype cement	pounds	1,320	0	588	588	45%
	b) Barite/silica	pounds	3,720	0	1,508	1,508	41%
	c) Viscosity modifier	pounds	42	0	16	16	38%
	d) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	e) Dispersing agent / retarder	pounds	300	0	483	483	154%
15	Injection of ultratype cement based grout	per gallon	10,800	0	4,868	4,868	45%

ACT REMBO JOINT VENTURE
Orin Way 4 Seeps & 6 Removal Action Project
Daily Work Record For
Friday, September 20, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	2,582	2,582	9%
18	Two person labor crew for C&I-directed work	per crew hour	100	0.00	24.00	24.00	24%
	Loss of efficiency due to upgrade from S & H Level "C" to Level "D" work	per crew day	30	0	1	1	3%
19	Standby time - Equipment and Labor for	per crew hour	100	0.00	26.25	26.25	26%
20	a) Crew for installing pipes	per crew hour	100	0.00	24.25	24.25	24%
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RVP.

Grouting in Trench 2 with Portland cement grout.

Reviewed: Luigi Hernandez, EDO

Concurred: Lee McCusker, MRCF

IT Corporation Representative

ACT REMBO JOINT VENTURE Representative

Sept 20

2 of 2

⑤

Grouting report for Saturday, September 21, 1996

Hydraulic conductivity testing was conducted in trench 1 for the duration of the working day. Fifteen holes were tested. Nine of the holes were in areas where acrylamide grouting has not been conducted, the remaining six holes tested were in areas of past acrylamide grouting.

The procedure for testing the boxes consisted of two parts. The first part was to test the boxes for the presence of a double fold, double packer to test 2 intervals at a time.

The results for the water testing are tabulated and are attached to this report. The formula for calculating the hydraulic conductivity has been suspect as being in error and that the 'l' value should be in the denominator, not numerator. It doesn't matter much in 1 meter long holes, however, in shorter holes it will make a big difference.

Basically, Lugeon values for the un-acrylamide grouted holes ranged from near zero to 92. This is not at all unreasonable to expect for holes that have not finished yet. In holes that have been grouted, water testing shows that all but 1 (1 in 5) had values that indicated a no-flow condition.

Date: Saturday 7/21/96

Daily Grouting Record

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1030/1.2	8:30	0.2	13.7	21	
1030/3.4	9:00	0.4	11.8	41	
1039/1.2	9:07	0.2	13.3	22	
1039/3.4	9:39	0.1	18.5	15	
1041/4.5	8:49	0.1	7.4		
1042/1.2	8:46	3.3	17.4	294	
1042/3.4	7:11	1.7	9.8	253	
1049/1.2	8:57	0.2	12.7	23	
1049/3.4	9:13	0.6	11.5	95	
1049/5.6	9:26	0.6	11.3	95	
1055/1.2	7:14	0.3	13.4	33	
1055/3.4	7:33	5.7	10.0	784	
1061/1.2	9:24	0.5	20.6	35	
1061/3.4	9:39	2.5	12.5	317	
1075/1.2	7:31	2.5	13.5	209	
1075/3.4	7:40	2.0	14.0	225	
1075/5.6					

Date: Saturday 7/21/96

Daily Grouting Record

Page 2 of 1

HYDRAULIC CONDUCTIVITY TESTS					
Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1078/1.2	9:36	0.2	21.5	14	
1078/3.4	9:52	0.4	18.6	52	
1080/1.2	9:44	0.2	21.5	14	Short Hole.
1080					
1005/1.2	10:17	0.2	17.5	17	
1005/3.4	10:28	0.1	21	7	
1011/1.2	10:36	0.1	24.5	6	
1011/3.4	10:22	0.2	22.1	13	
1015/1.2	10:27	0.1	24.5	6	
1015/3.4	10:34	0.1	23.5	6	
1017/1.2	10:21	0.2	23.0	13	
1017/3.4	10:44	0.4	23.5		
1021/1.2	10:44	0.2	23.5	6	
1021/3.4	10:45	0.1	24.5	12	
1023/3.4	10:50	2			
1025/1.2	10:54	0.1	26.2	13	

Date: Saturday 9/21/96

Daily Grouting Record

Page __ of __

HYDRAULIC CONDUCTIVITY TESTING IN TRENCH 1

[illegible][illegible]

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	jump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipe	each	245	0	219	219	89%
	a) 15 feet long	each	75	0	74	74	99%
	b) 20 feet long	each	197	0	188	188	95%
3	Driving of sleeve-pipe to full depth and capping	each	61	0	62	62	102%
4	Driving of sleeve-pipe & observation wells to perked depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	33	33	118%
7	Pumping of trench water into government-supplied tank of tanks	per 1,000 gallons	60	0.00	10.00	10.00	17%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per pailon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Install hydraulic conductivity tests	each	1,000	30	417	447	45%
12	Ingredients for regular portland cement based grout	per pailon mixed	400,000	0	308,764	308,764	77%
	a) Regular portland cement	pounds	18,000	0	13,012	13,012	72%
	b) Barite	pounds	88,000	0	58,476	58,476	66%
	c) Silica fume	pounds	38,000	0	16,121	16,121	42%
	d) Viscosity modifier	pounds	400	0	312	312	78%
	e) Dispersing agent (non-reacting)	pounds	7,200	0	5,060	5,060	70%
	f) Dispersing agent (reacting)	pounds	60,000	0	2,560	2,560	4%
13	Injection of regular portland cement based grout	per pailon injected	97,200	0	82,188	82,188	84%
14	Ingredients for ultrafine cement based grout	per pailon mixed	34,800	0	19,453	19,453	56%
	a) Ultrafine cement	pounds	1,320	0	206	206	16%
	b) Barite	pounds	3,720	0	1,509	1,509	41%
	c) Viscosity modifier	pounds	42	0	18	18	43%
	d) Dispersing agent (non-reacting)	pounds	240	0	0	0	0%
	e) Dispersing agent (reacting)	pounds	300	0	463	463	154%
15	Injection of ultrafine cement based grout	per pailon injected	10,800	0	4,096	4,096	38%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.
 Hydraulic conductivity testing on Trench 1.
 Installing grout sleeves out of holes on Trench 1 as directed by ECO.

Paul Perry
 Reviewed and Directed ECO

Samuel
 IT Corporation Representative

Concur Lee McQuinn, J&KF

IT Corporation Representative

DAILY GROUTING REPORT
SEPTEMBER 23, 1996

688 litres. hole 2014 took 1251 litres. hole 2015 took 2359 litres. hole 2016 took 787 litres and hole 2018 took 254 litres.

Holes 2002, 2003, 2004 are bent pipes that the contractor cannot get grout into, or at least only negligible amounts. Holes 2007, 2008, 2009, 2010 are also not open, although mainly because the grout from Friday's operations in holes 2006, 2007, and 2008 shut the sleeves. It may be necessary, after conducting water tests in check pipes 2002 and 2013 to try to install additional pipes to these areas. Grout results from tomorrow's production should provide an indication of whether this area is getting sufficient grout coverage.

Grouting report for Monday, September 23, 1996

Grouted with microfine in Trench 2 all day. No operations in Trench 1

Two crew left site this morning to work elsewhere. Crew size small and stretched too thin to perform all the work as per spec and to meet schedule.

Finished day with three pressure transducers not working.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	6
Theoretical Volume (TV) (@ 50 % voids) cubic meters	121.5	% TV Grouted	27%
Type III today (litres)	0	Type III total (litres)	32,438
Ultrafine today (litres)	7,079	Ultrafine total (litres)	7,079
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II

Microfine grouting was conducted in trench 1 in an effort to avoid choking the holes that were grouted following the weekend. The grout samples taken on Friday of the G mix had set and were quite hard, so the decision to start with microfine was appropriate. Grouting was continued in this trench in spite of the concerns over the hydraulic conductivity issues in trench 1 because the front of grout established in trench 2 would set and prevent further grouting in this area. Subsequent to a meeting held later in the day with John Long, Steve Laman, Lee McQuade, Marcelo and Tim, it was determined that the low flow readings taken during water testing, i.e., 0.1 and 0.2 were indicative of no flow conditions, and that the hydraulic conductivity goal had been met.

A total of 7,079 liters of microfine cement grout were injected into 11 sleeve pipes. The pipes grouted were 2001, 2006, 2007, 2008, 2010, 2011, and 2012, 2012, 2014, 2015, 2016, 2018. Grouting proceeded in stage-up fashion with a single packer. Holes 2001 through 2010, inclusive, and 2012 took negligible quantities of grout. Hole 2011 took

TRENCH 2 PRODUCTION LOG									
Hole	Sleeve	Microfine	Type III	Type III	Type III	Type III	Type III	Microfine	Acryl
Number	Numbers	Volume	Volume	Volume	Volume	Volume	Total	Grout	Grout
		23-Sep	20-Sep	19-Sep	18-Sep	17-Sep	Volume	Total	Total
2001	1, 2:3,4	61	1407	1161		1069	3698	61	
2002							0		
2003				17	77	191	285		
2004				3	1364	140	1507		
2005				4	3	100	107		
2006	1,2:3,4	37	3390	1164	1145	62	5798	37	
2007	1,2:3,4	3	1436		1177		2616	3	
2008	1 - 5	14	2542			538	3094	14	
2009							0		
2010	1 - 5	1	6		1070	1132	2209	1	
2011	1 - 5	688	408			1834	2930	688	
2012	1,2	6	17		733	2101	2857	6	
2013							0		
2014	1 - 5	1251			564	875	2690	1251	
2015	1 - 9	2359				1667	4026	2359	
2016	1 - 9	787				894	1681	787	
2017						896	896		
2018	1,2;1 - 4	1816					1816	1816	
2019					1005		1005		
2020					1007		1007		
2021					1033		1033		
2022							0		
2023							0		
2024							0		
2025							0		
2026							0		
2027							0		
2028							0		
2029							0		
2030							0		
2031							0		
2032							0		
2033							0		
2034							0		
2035							0		
2036							0		
2037							0		
2038							0		
2039							0		
2040							0		
							0		
		7028	9206	2349	9178	11499	39255		

7079

Date: 09/23/16

Daily Grouting Record

Page 1 of 2

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
2001/1-2		2001	2006	2008	2008	2001	2008	2008	2001					M+ 43 sec 43 = 1.53
2006/1-2		No	Take	Up to	50-70	PSI								Marsla S.G. ~ 1.3
2007/1-2	8:50													76 H ₂ O 1.5 Rev.
2008/1-2														2 S.F. 3 P 1.4 Ret
2009/1-4	9:00	No	Take	Up to	50-70	PSI								43 W.G. 2 Bags
2006/1-4														Pressure on Blue
2007/1-4														not working.
2001/1-2														2001/1-2 ~ 26 l. bag
2006/1-2														2006/1-2 ~ 26 l. bag
2007/1-2														2007/1-2 ~ 26 l. bag
2008/1-2														2008/1-2 ~ 5 l. bag
2009/1-4														2009/1-4 ~ 35 l. bag
2012/1-2	10:00	0.1	9.4	0.1	43.5	43.2	43.1	7		2010	2018	2010		2006/1-4 ~ 21 l. bag
2014/1-5														2007/1-4 ~ 21 l. bag
2018/1-2		2014	2011	2018	2015	2014	2011	2018	2015					2008/1-4 ~ 9 l. bag
2010/1-5		(4-5)	(4-5)	(1-4)	(1-4)									2018/1-4 ~ 15 l. bag
2018/1-4	10:15	6.6	2.7	0.1	12.0	49.8	36.8	31.7	8.6					2018/1-4 ~ 15 l. bag
2014/1-5	10:24	4.8	6.7		10.3	30.2	32.2		17.6					2018/1-4 ~ 15 l. bag
2014/1-5	10:30	9.0	6.6		18.2	30.0	29.8		19.5					2018/1-4 ~ 15 l. bag
2015/1-9														2007/1-5 ~ 4 l. bag
2018/1-6														2007/1-5 ~ 4 l. bag
2018/1-2	10:37	2.4	5.3	10.8	8.1	31.1	29.8	31.2	19.0					2010/1-5 ~ 1 l. bag
2018/1-2	10:45	2.6	4.1	11.6	8.1	32.2	31.0	32.3	21.2					2006/1-4 ~ 4 l. bag
	10:52	2.8	5.1	10.8	8.1	32.9	31.6	33.6	22.2					2012/1-5 ~ 6 l. bag
	11:25	4.4	5.4	8.1	9.6	30.6	32.9	32.2	27.8					Back into ~ 2048
	11:44	4.2	3.7	7.7	7.6	32.2	34.5	32.5	23.8					Backer pluggin before
	11:51	2.5	1.9	10.3	14.2	32.2	34.3	33	28.7					

Lunch

Daily Grouting Record

Daily Grouting Record

[illegible]

**ACT REMBCO JOINT VENTURE
Omni Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Monday September 23, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2001	1 - 2	26	Litres =	7	Gallons	Ultrafine
2	2001	3 - 4	9	Litres =	2	Gallons	Ultrafine
2	2001	5 - 6	6	Litres =	2	Gallons	Ultrafine
2	2012	1 - 5	6	Litres =	2	Gallons	Ultrafine
2	2014	1 - 5	1,251	Litres =	331	Gallons	Ultrafine
2	2006	1 - 2	16	Litres =	4	Gallons	Ultrafine
2	2006	3 - 4	5	Litres =	1	Gallons	Ultrafine
2	2006	5	4	Litres =	1	Gallons	Ultrafine
2	2011	1 - 5	688	Litres =	182	Gallons	Ultrafine
2	2016	1 - 6	787	Litres =	208	Gallons	Ultrafine
2	2008	1 - 2	1	Litres =	0	Gallons	Ultrafine
2	2008	3 - 4	1	Litres =	0	Gallons	Ultrafine
2	2008	5	2	Litres =	1	Gallons	Ultrafine
2	2018	1 - 2	1,652	Litres =	437	Gallons	Ultrafine
2	2018	3 - 4	254	Litres =	67	Gallons	Ultrafine
2	2007	1 - 2	5	Litres =	1	Gallons	Ultrafine
2	2007	3 - 4	4	Litres =	1	Gallons	Ultrafine
2	2007	5	2	Litres =	1	Gallons	Ultrafine
2	2010	1 - 5	1	Litres =	0	Gallons	Ultrafine
2	2015	1 - 9	2,359	Litres =	624	Gallons	Ultrafine
Totals:			7,079	Litres =	1,873	Gallons	

ECO Representative

ACT Rembco Representative

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday September 23, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	99%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	81	0	82	82	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tank or tanks	per 1,000 gallons	80	0.00	10.00	10.00	13%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Insitu hydraulic conductivity tests	each	1,000	0	447	447	45%
12	Ingredients for regular portland cement based grout	per pound mixed					
	a) Regular portland cement	pounds	480,000	0	308,784	308,784	64%
	b) Bentonite	pounds	18,000	0	13,012	13,012	72%
	c) Pozzolans	pounds	98,000	482	55,478	55,940	58%
	d) Silica fume	pounds	38,000	0	18,121	18,121	50%
	e) Viscosity modifier	pounds	480	0	312	312	65%
	f) Dispersing agent / retarder	pounds	7,200	0	5,098	5,098	71%
	g) Type "F" fly ash	pounds	80,000	0	2,588	2,588	4%
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	82,188	82,188	84%
14	Ingredients for ultrafine cement based grout	per pound mixed					
	a) Ultrafine cement	pounds	34,800	7,700	19,855	27,555	79%
	b) Bentonite	pounds	1,320	231	596	827	63%
	c) Silica fume	pounds	3,720	308	1,509	1,817	49%
	d) Viscosity modifier	pounds	42	7	18	23	55%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	218	463	679	226%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	1,908	4,968	6,894	84%

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday September 23, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	2,582	2,582	8%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trench 2 with Ultrafine cement grout.

 Reviewed: Luigi Narduzzo, ECO

Concur: Lee McQuade, MK-F

 ACT Rembco Representative

IT Corporation Representative

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Monday September 23, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.30	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	103.03	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	70.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	7,212.32	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0	Lbs	105.00	Kg =	231	Lbs
Silica Fume	0.00	Kg =	0	Lbs	140.00	Kg =	308	Lbs
Pumice	0.00	Kg =	0	Lbs	210.00	Kg =	462	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0	Lbs	98.00	Kg =	216	Lbs
Cement Type 3	0.00	Kg =	0	Lbs				
Welan Gum	0.00	Kg =	0	Lbs	3.01	Kg =	7	Lbs
Ultrafine Cement					3,500.00	Kg =	7,700	Lbs

Acrylamide	0.00	Kg =	0	Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	7,079	1,873	7,212	1,908	7,212	1,908
Acrylamide	0	0	0	0	0	0
Totals	7,079	1,873	7,212	1,908	7,212	1,908

		9/20	7/19	9/13	9/17		
Hole Number	Sleeve Numbers	Type III Volume Today (D)	Type III Volume at (D-1)	Type III Volume at (D-2)	Type III Volume at (D-3)	Type III Total Volume	Microfine Grout Today
2001	1, 2	1407	1161		1069	3637	
2002						0	
2003			17	77	191	285	
2004			3	1364	140	1507	
2005			4	3	100	107	
2006	1 - 5	3390	1164	1145	62	5761	
2007	1 - 6	1436		1177		2613	
2008	1 - 6	2542			538	3080	
2009						0	
2010	1 - 5	6		1070	1132	2208	
2011	1 - 5	408			1834	2242	
2012	1 - 5	17		733	2101	2851	
2013						0	
2014				564	875	1439	
2015					1667	1667	
2016					894	894	
2017					896	896	
2018						0	
2019				1005		1005	
2020				1007		1007	
2021				1033		1033	
2022						0	
2023						0	
2024						0	
2025						0	
2026						0	
2027						0	
2028						0	
2029						0	
2030						0	
2031						0	
2032						0	
2033						0	
2034						0	
2035						0	
2036						0	
2037						0	
2038						0	
2039						0	
2040						0	
			2349	9178	11499	32232	

1.
 20893
 2349
23232
 9178
 20677

[illegible]

DAILY GROUTING REPORT
SEPTEMBER 24, 1996

Trench I

Only two holes were grouted with acrylamide in trench 1. The grout pump was down all morning and did not get on line until about 1:10 in the afternoon. Holes 1037 and 1036 were grouted stage up. No refusal was noted during grouting. Both holes took 930 litres each.

Grouting with microfine cement

Grouted with microfine grout in Trench 1 all day, only a small amount of type III was used. Acrylamide grouted in Trench 1.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	7
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted	36%
Type III today (litres)	250	Type III total (litres)	32,688
Ultrafine today (litres)	3,838	Ultrafine total (litres)	10,917
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench II

Microfine grouting was conducted in trench 1 in an effort to avoid choking the holes that were grouted following the weekend. The grout samples taken on Friday of the G mix had set and were quite hard, so the decision to start with microfine was appropriate. Grouting was continued in this trench in spite of the concerns over the hydraulic conductivity issues in trench 1 because the front of grout established in trench 2 would set and prevent further grouting in this area.

A total of 3,838 liters of microfine cement grout were injected into 5 sleeve pipes. The pipes grouted were 2011, 2014, 2015, 2016, and 2017. Grouting proceeded in stage-up fashion with a single packer. Hole 2011 took 558 litres of microfine injected through all 5 sleeves. This hole was grouted to refusal, holding 50 psi for 10 minutes. Hole 2014 was grouted stage up and took 1,359 litres; Lugeon values went from 45 to <1. Hole number 2015 was grouted stage up and took 599 litres. Lugeon values were generally decreasing during grouting. Hole number 2016 took 899 litres of microfine in stage up grouting. The Lugeon values dropped from 30 to 0 during grouting. Hole number 2017 took 423 litres of microfine and 250 litres of type III. The reason for the two mix types was that we wanted to grout with microfine all day in the holes previously grouted with type III. The contractor ran out of microfine toward the very end of the shift, so went to type III to continue with his production.

Date: 09/24/1996

Daily Grouting Record

Page 1 of 1

1 222

Hole/Zone	Time	Flow (L/min.)			Gage Pressure (psi)			Apparent Lugcon			Comments/Notes
		Red	Black	Green	Blue						
2011/1-5			2016	2011		2016	2011	2016	2011		2011 Can't not
2015/1-2			1-2	1-5		1-2	1-5	1-2	1-5		2011 fast
											2011 fast
	8:27	—	8.4	7.5	—	25.9	30.1	79	27	—	Mix Mt
	8:31	—	4.3	5.8	—	48.1	46.7	21	13	—	Mush 43 = 1.5
	8:38	—	0.1	9.9	—	47.3	47.2	0	22	—	28
	8:42	—	0	10.1	—	50.0	48.3	0	22	—	
	8:47	—	0	10.2	—	50.5	48.5	0	22	—	2016/1-2 - 41 litres
2016/1-4			2016			2016		2016			
			1-4			1-4		1-4			Slow due to
											Bad holes.
	8:57	—	0	10.7	—	50.3	48.3	0	24	—	2016 - Hose
	9:07	—	0	11.0	—	47.6	47.8	0	24	—	was plugged
	9:17	—	0	11.5	—	0	58.1	0	23	—	go back to
2016/1-2			2016			2016		2016			bottom
			1-2			1-2		1-2			
	9:19	—	5.5	6.1	—	40.0	45.1	31	14	—	
	9:24	—	7.1	3.7	—	38.0	46.1	44	8	—	
	9:31	—	6.5	0.1	—	32.6	50.1	47	0	—	2011/1-5-58 litres?
2015/1-2											Leak up to
											70 psi held
											50 psi for
											(2) 10 min
	9:38	—	5.0	7.4	—	29.5	38.7	39	45	—	
	9:44	—	4.5	7.8	—	29.3	41.5	35	42	—	
	9:54	—	6.1	6.2	—	37.7	46.1	38	31	—	
	10:04	—	5.5	5.7	—	41.1	45.1	30	28	—	

Date: 9/24/96

Daily Grouting Record

Red Blk GN Blue

Hole/Zone	Time	Flow (L/min.)		Gage Pressure (psi)		Apparent Lugcon		Comments/Notes
		2016	2015	2016	2015	2016	2015	
		✓	✓	✓	✓	✓	✓	
		✓	1-2	✓	1-2	✓	1-2	
		✓	6.3	✓	39.5	✓	37	
1	10:15	✓	4.3	✓	46.4	✓	21	
	10:24	✓	6.3	✓	41.7	✓	17	
	10:44	✓	6.1	✓	42.3	✓	18	
	10:44	✓	✓	✓	✓	✓	✓	
	2014	✓	✓	✓	✓	✓	✓	
	1-2	✓	✓	✓	✓	✓	✓	
	10:50	8.0	3.6	40.1	46.1	45	17	
	10:55	6.8	5.3	46.6	49.7	33	14	
	11:03	6.2	3.2	48.9	51.8	29	14	
	11:06	✓	✓	✓	✓	✓	✓	
	11:19	2.3	1.0	50.1	50.1	10	3	
	2014	2016	2015	2014	2015	2014	2015	
	1-4	1-4	1-4	1-4	1-4	1-4	1-4	
	11:22	3.7	7.1	49.8	53.3	16.2	30	
	11:28	3.1	5.3	39.9	40.4	18	30	
	11:38	3.2	0	46.7	26.0	15	0	
	11:40	Problem	in th	g mount	pump.	?	?	
	11:42	working	fine	none	0			
	11:45	system	pressure	about	95 psi			
	11:56	5.1	9.0	40.7	43.9	28	47	
	11:56	7.8	4.0	54.2	44.0	32.5	20	
	12:35	8.7	7.6	STOPPED	LAUNCH			
	12:45	7.5	0.1	52.5	59	28	31	
		1.5	—	30.6	—	32	17	
	12:59	6.1	3.0	37.7	—	—	—	
	13:05	3.2	0.2	38.0	40.2	—	—	

2014 166 (1-2)
 2016 753 (1-2)
 2015 428 (1-2)

2015 might be plugged off line.
 2015 plugged hoses to go back in

filling off. no view
 @ 0.05

1015/1-4 3144

plug. Plugge.

[illegible]

Daily Grouting Record

ACRYLAMIDE GROUTING

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1037/1-2	9:17	9.3	24.5		1037 shut off - Pressure
1037/1-2	9:25	3.5	11.8		shut up - 6 min -
no flow
	9:42	6.5	18.8		Pump done 9:25
9:34 what ever
went in has
now gelled.
					1036 only one
taking 9:42
rFE again 9:43
	9:59				ON A-GAIN
OFF A-GAIN
1036/1-2	13:07				ON AGAIN
1037/1-6		4.7	20.5		Taken Again
(V) / OFF
IN.
	14:25	15.7	13.8		Kelly Holes Taken.
	14:35	14.5	18.1		
	14:45	17.7	20.8		
	14:55	23.3	28.4		
	15:05	31.8	25.2		186 O.P. Acryl E.
502 1036 = 730 l
	15:20	27.5	25.0		502 1037 730 l
	15:35	19	38.4		
1036/1-4	15:40	23.2	20.3		
	15:55	20.1	13.6		
	16:05	20.4	22.3		
	16:30	27.4	23.5		

THURSDAY SEPTEMBER 1, 1996

		A SIDE	B SIDE	TEMP.	TOTAL CL	TIME SAMPLE TAKEN	GEL TIME
④	45% A, 10% B, 50% BAC	Good	1.8 kg A.P.	19°C	380	1:02	12 minutes
①		"	"	19°C	326	1:50	10-9 minutes
③	sample 6	"	"	22°C	380	@ header 2:34:30	2:30"
⑤	sample 3						
⑦	Thick						

* Sample taken @ header
hold.

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Tuesday September 24, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
	Mobilization	lump sum	100.00%			30.00%	30%
2	Supply of sleeve-pipes						
a)	15 feet long	each	245	0	219	219	89%
b)	20 feet long	each	75	0	74	74	99%
3	Driving of sleeve-pipes to full depth and capping						
a)	15 feet long	each	197	0	188	188	95%
b)	20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	10.00	10.00	13%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	346	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	447	447	45%
12	Ingredients for regular portland cement based grout	per pound mixed					
a)	Regular portland cement	pounds	480,000	469	308,794	309,263	64%
b)	Bentonite	pounds	18,000	(40)	13,012	12,972	72%
c)	Pozzolans	pounds	96,000	343	55,840	56,283	59%
d)	Silica fume	pounds	36,000	28	18,121	18,149	50%
e)	Viscosity modifier	pounds	480	0	312	312	65%
f)	Dispersing agent / retarder	pounds	7,200	8	5,096	5,108	71%
g)	Type "F" fly ash	pounds	60,000	0	2,596	2,596	4%
13	Injection of regular portland cement based grout	per gallon injected	97,200	86	62,166	62,252	64%
14	Ingredients for ultrafine cement based grout	per pound mixed					
a)	Ultrafine cement	pounds	34,600	4,070	27,555	31,625	91%
b)	Bentonite	pounds	1,320	122	827	949	72%
c)	Silica fume	pounds	3,720	163	1,817	1,980	53%
d)	Viscosity modifier	pounds	42	4	23	27	64%
e)	Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
f)	Dispersing agent / retarder	pounds	300	114	679	793	264%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	1,009	6,894	7,903	73%

ACT REMBCO JOINT VENTURE
Ornd Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Tuesday September 24, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
15	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,900	7	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	492	2,582	3,074	10%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trench 2 with Ultrafine cement grout and Portland cement grout.

Grouting in Trench 1 with Acrylamide grout.

Reviewed: Luigi Narduzzo, ECO

ACT Rembo Representative

Concur: Lee McQuade, MK-F

IT Corporation Representative

**ACT REMBCO JOINT VENTURE
Omni Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Tuesday September 24, 1996

| Grout
ingredient	Mix M	Mix M"	Mix X	Mix E	Mix F	Mix G	Mix G '	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.30	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	103.03	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	37.00	0.00	0.00	2.50	0.00	0.00	
Total Volume Mixed (L)	0.00	3,812.22	0.00	0.00	325.92	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	9.00	Kg =	20	Lbs	55.50	Kg =	122	Lbs
Silica Fume	12.50	Kg =	28	Lbs	74.00	Kg =	163	Lbs
Pumice	45.00	Kg =	99	Lbs	111.00	Kg =	244	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	3.75	Kg =	8	Lbs	51.80	Kg =	114	Lbs
Cement Type 3	213.20	Kg =	469	Lbs				
Welan Gum	0.22	Kg =	0	Lbs	1.59	Kg =	4	Lbs
Ultrafine Cement					1,850.00	Kg =	4,070	Lbs
Acrylamide	182.00	Kg =	400	Lbs				

Total Grout Volumes Injected Today

| Grout Type | Recorded
(Litres) | Recorded
(Gallons) | Mixed
(Litres) | Mixed
(Gallons) | Payment
(Litres) | Payment
(Gallons) |
|------------------------|----------------------|-----------------------|-------------------|--------------------|---------------------|----------------------|
| Type 3 Portland Cement | 250 | 68 | 326 | 86 | 326 | 86 |
| Ultrafine Cement | 3,838 | 1,015 | 3,812 | 1,009 | 3,812 | 1,009 |
| Acrylamide | 1,860 | 492 | 1,860 | 492 | 1,860 | 492 |
| Totals | 5,948 | 1,574 | 5,998 | 1,587 | 5,998 | 1,587 |

**ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Tuesday September 24, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2014	1 - 2	168	Litres =	44	Gallons	Ultrafine
2	2014	3 - 4	100	Litres =	26	Gallons	Ultrafine
2	2014	5 - 6	1,093	Litres =	289	Gallons	Ultrafine
2 423 mf	2017	1 - 2	423	Litres =	112	Gallons	Ultrafine
2 300 in	2017	1 - 2	250	Litres =	66	Gallons	Portland
2	2016	1 - 2	753	Litres =	199	Gallons	Ultrafine
2	2016	3 - 4	136	Litres =	36	Gallons	Ultrafine
2	2016	5 - 6	10	Litres =	3	Gallons	Ultrafine
2	2011	1 - 5	558	Litres =	148	Gallons	Ultrafine
2	2015	1 - 2	429	Litres =	113	Gallons	Ultrafine
2	2015	3 - 4	144	Litres =	38	Gallons	Ultrafine
2	2015	5 - 6	21	Litres =	6	Gallons	Ultrafine
2	2015	7 - 8	5	Litres =	1	Gallons	Ultrafine
1	1036	1 - 4	930	Litres =	246	Gallons	Acrylamide
1	1037	1 - 6	930	Litres =	246	Gallons	Acrylamide
Totals: 5,948 Litres = 1,574 Gallons							

ECO Representative

ACT Rembco Representative

DAILY GROUTING REPORT
SEPTEMBER 25, 1996

Date: 09/25/96

Hole/Zone	Time	Flow (L/min.)			Gage Pressure (psi)			Apparent Lugeon			Comments/Notes
		Red	Black	Green	Blue	Red	Black	Green	Blue		
2017/1-2	8:01	2017	2019	2018		2017	2014	2018			
2017/1-2	8:07	7.0	2.6	0.2		63.6	61.1	64.3	-1		Type P mix
2018/1-2		0.1	4.5	0.1		61.9	66.7	79.7	-1		53 at 2.0
2018/1-2									-1		
2017/1-4	8:23	2017	2014	2018		2017	2014	2018	0.9		Tried upto 80 to 90 P.S.I. / pulled up two more sleeves
2018/1-4		1-4	1-4	1-4		1-4	1-4	1-4			
2019/1-4		2017	2014	2018		52.7	62.3	65.4	h		
2018/1-4									-1		
2019/1-6	8:30	2017	2014	2018		2017	2014	2018	↑		Have not had a chance to set up blue yet
2018/1-6		1-6	1-6	1-6		1-6	1-6	1-6	↓		
2019/1-2	8:46	3.5	3.6	0.6	0.1	42.3	41.4	45.5	30.8		2017 - 110 litres
2020/1-2	8:49	7.2	4.5	0.1	11.1	47.7	47.6	52.6	40.1		2014 - 78 litres
2023/1-5	8:56	3.7	6.2	✓	10.7	37.1	55.1	✓	41.6		2018 - 60 litres
2018/1-4	9:00	5.9	6.3	✓	11.3	45.6	52.2	✓	39.3		Looks to surface around big casing
2018/1-6	9:10	8.0	5.6	✓	7.6	45.4	50.3	✓	45.3		
2025/1-3	9:26	0.1	0.0	8.5	2.5	50.7	47.3	49.6	40.1		2018/1-2 - 7 litres
2025/1-3		2022	2020	2021	2023	2022	2020	2021	2023		2018 stopped
2025/1-3		1-2	1-2	1-2	1-2	1-2	1-2	1-2	1-2		2018 - minimal
2025/1-3		2022	2020	2021	2023	2022	2020	2021	2023		2018 - minimal
2025/1-3		1-4	1-4								2018/1-2 137 litres
2025/1-3	9:34	2.9	4.7	6.4	10.8	44.1	40.4	22.9	40.6		2022/1-2 202 litres

Date 06/25/96

Daily Grouting Record

1 1 1 2.5

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeron	Comments/Notes
		2022	2020	2025	2023	2022	2020	2025	2023		
		1-4	1-4	1-5	1-5	1-4	1-4	1-2	1-5		
	9:44	10.2	9.3	10.2	5.2	55.1	41.9	10.5	33.5		2022/1-4-49 Litres
	9:49	0.1	4.5	9.6	7.1	40.1	39.3	40.5	39.4		
2022/1-6		2022									
		1-6									
	10:00	12.9	9.0	6.2	7.7	45.9	40.9	45.5	53.9		
	10:12	10.7	1.3	12.8	9.7	34.5	39.5	36.8	40.1		
	10:23	13.5	1.8	9.3	11.6	41.3	48.2	39.1	39.2		
	10:35	10.2	4.2	9.5	0.2	40.1	37.3	41.3	49.2		
	10:49	10.8	6.1	8.3	13.7	22.1	32.9	24.7	29.1		
	10:59	9.9	7.1	9.0	14.1	18.9	33.8	21.3	28.7		Pressure Prop.
	11:06	9.5	5.4	9.9	12.1	21.0	31.6	29.0	26.0		Flow Rates Up
	11:13	4.9	7.2	10.2	13.4	21.2	38.1	31.7	36.6		Check for leaks
	11:18	12.3	6.6	11.8	1.9	34.5	38.1	42.2	41.0		None
	11:23	7.8	8.7	14.4	9.0	15.5	34.3	36.5	38.5		
	11:38	8.1	9.4	4.7	9.2	20.6	40.3	45.2	23.3		
	11:34	13.6	9.9	0.1	11.9	27.9	45.8	55.1	35.7		
	11:45	13.4	9.7	0.1	13.5	32.0	45.7	52	41.6		2025/1-1090L
Lunch											
2022/1-6	12:40			1028	1-6			2028	1-6		2028 wide
	12:47	15.6	8.9	9.5	10.2	33.3	30.2	15.8	31.3		open
	12:53	9.4	9.4	11.5	6.4	23.5	25.7	14.3	29.9		
	12:57	10.0	10.9	11.8	5.9	24.7	26.9	16.1	31.1		
	1:05	8.9	10.4	12.1	0.4	23.5	24.7	15.5	31.5		
	1:10	9.3	9.0	9.6	8.2	26.0	24.7	14.1	28.7		
	1:17	9.8	8.3	10.0	7.8	24.2	22.1	14.0	29.0		
	1:25	10.2	8.5	8.9	8.3	28.6	28.5	18.4	32.3		
	1:30	10.9	9.2	8.0	8.5	20.2	28.9	16.7	33.5		

Date: 09/25/96

Daily Grouting Record

Page 3 of 3

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		2022	2020	2028	2023	2022	2020	2028	2023					
		1-6	1-4	1-6	1-5	1-6	1-4	1-6	1-5					
	1135	11.7	10.0	9.0	9.6	27.6	27.6	19.0	32.6					
	1140	11.2	10.1	8.4	9.0	31.4	28.6	15.9	34.4					
	1335	9.9	9.0	8.5	8.1	28.5	27.5	18.1	35.3					
	2:03													OFF Since
														1:55 run out
														of mix. mixer
														clogged
	2:34	8.1	7.0	6.2	6.6	29.6	27.0	12.8	32.0					3:30 up and
	2:47	4.5	3.8	10.1	3.8	21.7	18.7	21.7	23.0					running
	2:53	8.0	6.7	15.0	4.1	25.4	22.1	20.3	24.0					
	3:05	7.6	5.6	14.3	3.9	25.7	22.8	21.5	27.5					
						stopped								Gabe helping mixers
	3:07	6.4	4.4	10.4	3.4	25.3	22.1	22.3	26.3					
	3:15	7.5	5.6	13.6	4.1	29.8	28.5	26.1	33.4					
	3:22	8.3	5.9	8.2	5.5	22.5	29.0	15.4	34.6					Change Nitrogen
	3:29	10.6	6.2	7.0	7.1	37.7	34.1	15.0	38.0					
	3:37	9.8	7.7	7.9	7.7	38.0	34.9	18.1	41.0					
	3:45	14.8	10.8	8.6	15.1	44.6	38.2	15.7	50.1					
	3:52	9.9	8.8	6.6	9.2	26.1	28.0	11.4	24.8					
	4:00	8.1	9.0	11.5	6.9	22.7	30.0	17.6	22.3					
	4:12	8.1	7.2	15.9	2.9	8.6	31.6	21.6	19.2					
	4:25	21.1	11.7	14.8	4.0	27.5	12.8	—	35.4					
	4:25	3.2	10.5	9.4	15.6	19.7	33.7	15.8	38.5					
	4:46	4.1	8.6	12.5	10.3	28.5	21.8	17.4	32.8					
	05:11													
														$\Sigma = 12,436$

Daily Grouting Record

Page A of 2

ACRYLAMIDE

Date: 9/25/98

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1038/12	8:05	9.7	29.5		4.1038 not taking 85 min
1039/12					5.1103 taking 92 min
1039/12	8:05	9.9	40.6		
1039/12	8:25	15.0	22.7		
1039/12	8:33	10.8	21.8		
1039/12	8:40	6.2	15.7		
1039/12	8:50	11.8	25.3		
1039/12	9:00	8.6	22.2		
1039/12	9:05	7.4	22.1		Σ = 144 acryl
(charging faster)
(charging tartrate) 45 min
1038/12	9:10	11.5	27.3		
1039/12	9:15	11.0	28.7		
1039/12	9:25	9.1	39.1		
1039/12	9:33	8.5	32.3		
1039/12	9:45	14.7	31.7		
1039/12	9:55	10.4	27.7		
1039/12	10:07	11.3	39.4		
1038/12	10:12	13.6	34.1		
1039/12	10:20	10.4	36.1		
1039/12	10:40	10	32.4		
1039/12	10:46	7.6	34.1		slowing pump down
1/2 gal get closer
1/2 closer!
1039/12	10:52	5.2	21.9		
1039/12	11:02	4.9	33.7		
1039/12	11:16	5.0	33		
1039/12	11:29	4.4	38.5		charging tartrate 1038 - 39 before
1039/12	11:40	7.3	39.3		Stop ACRYLAMIDE
1039/12	11:46	4.4	36.4		Σ = 1180 L
					1038, 1039

9/25/96

23808

Aeryl n. no. - 9125		A - SIDE		B - SIDE		TEMP	Σ	TIME SAMPLED	GEI TIME
402	AV100	100g APP
600 ml Cat	1.8 kg A.P.			23°	380
420	7:40	83 min
1	15 gm KFeCN								
2	10 gm KFeCN	"	"			23	380	8:02	45 min
10 min 2 handle
3	5 gm KFeCN	"	"				300	9:18	39 min
4	2 gm KFeCN	"	"			20°	380	10:25	10 min
5	2A 10 gm	"	"			22°	380	10:57	37 min
6	10 gm KFeCN	"	"			24°	380	1:30	Did not leave
7	10 gm	"	"			23	380	1:44	3:12 20 min
10 min - felt
8	"	"	"			23	380	3:45	4 min

Wednesday September 25/90

SPORTLAND

$$\begin{aligned} \text{MW F} & \quad k_F = 0.024 \text{ MW}^{-1/2} \\ \text{S.G.} & \quad = 1.54 \\ \text{MW:H} & = \infty \end{aligned}$$

RED	2017	2017	2017	2022	2022	2022	2022	3434
	1,2	1-4	1-6	1,2	1-4	1-6		
	71 L	L	L	L	L	L	L	L
	82	110	361	3324				
BLACK	2019	2019	2019	2020	2020	2020	2020	2578
	1,2	1-4	1-5	1,2	1-4			
	47 L	L	L	L	L	L	L	L
	64	78	2363					
GREEN	2018	2018	2018	2021	2021	2021	2021	3146
	1,2	1-4	1-6	1,2	1-4	1-6	1-6	
	22 L	L	L	7 L	L	L	L	L
	36	60	67	68	1090 L	1158		
BLUE	2023	2023	2023	2023	2023	2023	2023	3178
				1-5				
	L	L	L	L	L	L	L	L

ACT REMCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday September 25, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
	Mobilization	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	98%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	10.00	10.00	13%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	346	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	447	447	45%
12	Ingredients for regular portland cement based grout	per pound					
	a) Regular portland cement	mixed pounds	480,000	18,199	309,263	327,462	68%
	b) Bentonite	pounds	18,000	768	12,972	13,740	76%
	c) Pozzolans	pounds	96,000	3,841	56,283	60,124	63%
	d) Silica fume	pounds	36,000	1,067	18,149	19,216	53%
	e) Viscosity modifier	pounds	480	18	312	330	69%
	f) Dispersing agent / retarder	pounds	7,200	320	5,106	5,428	75%
	g) Type "F" fly ash	pounds	80,000	0	2,598	2,598	4%
13	Injection of regular portland cement based grout	per gallon injected	97,200	3,345	62,252	65,597	67%
14	Ingredients for ultrafine cement based grout	per pound					
	a) Ultrafine cement	mixed pounds	34,800	0	31,625	31,625	91%
	b) Bentonite	pounds	1,320	0	949	949	72%
	c) Silica fume	pounds	3,720	0	1,980	1,980	53%
	d) Viscosity modifier	pounds	42	0	27	27	64%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	0	793	793	264%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	7,903	7,903	73%

ACT REMBCO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday September 25, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
*6	Supply of acrylamide (Includes all ingredients)	per pound of monomer mixed	37,300	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	630	3,074	3,704	12%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

routing in Trench 2 with Portland cement grout.

Grouting in Trench 1 with Acrylamide grout.

Reviewed: ECR Representative

Concur: Lee McQuade, MK-F

ACT Rembo Representative

IT Corporation Representative

**ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project**

Grout Quantity Reconciliation

Wednesday September 25, 1996

| Grout
Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.30	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	103.03	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	97.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	12,645.88	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	349.20	Kg =	768	Lbs	0.00	Kg =	0	Lbs
Silica Fume	485.00	Kg =	1,067	Lbs	0.00	Kg =	0	Lbs
Pumice	1,746.00	Kg =	3,841	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	145.50	Kg =	320	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	8,272.16	Kg =	18,199	Lbs				
Welan Gum	8.34	Kg =	18	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	182.00	Kg =	400	Lbs				

Total Grout Volumes Injected Today

| Grout Type | Recorded
(Litres) | Recorded
(Gallons) | Mixed
(Litres) | Mixed
(Gallons) | Payment
(Litres) | Payment
(Gallons) |
|------------------------|----------------------|-----------------------|-------------------|--------------------|---------------------|----------------------|
| Type 3 Portland Cement | 12,436 | 3,290 | 12,646 | 3,345 | 12,646 | 3,345 |
| Ultrafine Cement | 0 | 0 | 0 | 0 | 0 | 0 |
| Acrylamide | 2,380 | 630 | 2,380 | 630 | 2,380 | 630 |
| Totals | 14,816 | 3,920 | 15,026 | 3,975 | 15,026 | 3,975 |

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Wednesday September 25, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2017	1 - 2	71	Litres =	19	Gallons	Portland
2	2017	3 - 4	11	Litres =	3	Gallons	Portland
2	2017	5 - 6	28	Litres =	7	Gallons	Portland
2	2022	1 - 2	202	Litres =	53	Gallons	Portland
2	2022	3 - 4	49	Litres =	13	Gallons	Portland
2	2022	5 - 6	3,073	Litres =	813	Gallons	Portland
2	2019	1 - 2	47	Litres =	12	Gallons	Portland
2	2019	3 - 4	17	Litres =	4	Gallons	Portland
2	2019	5	14	Litres =	4	Gallons	Portland
2	2020	1 - 2	137	Litres =	36	Gallons	Portland
2	2020	3 - 4	2,363	Litres =	625	Gallons	Portland
2	2018	1 - 2	22	Litres =	6	Gallons	Portland
2	2018	3 - 4	14	Litres =	4	Gallons	Portland
2	2018	5 - 6	24	Litres =	6	Gallons	Portland
2	2021	1 - 2	7	Litres =	2	Gallons	Portland
2	2021	3 - 4	0	Litres =	0	Gallons	Portland
2	2021	5 - 6	1	Litres =	0	Gallons	Portland
2	2025	1 - 3	1,090	Litres =	288	Gallons	Portland
2	2028	1 - 6	1,988	Litres =	526	Gallons	Portland
2	2023	1 - 5	3,278	Litres =	867	Gallons	Portland
1	1038	1 - 5	570	Litres =	151	Gallons	Acrylamide
1	1039	1 - 5	570	Litres =	151	Gallons	Acrylamide
1	1040	1 - 4	230	Litres =	61	Gallons	Acrylamide
1	1041	1 - 4	720	Litres =	190	Gallons	Acrylamide
1	1043	1 - 4	290	Litres =	77	Gallons	Acrylamide

Total Grout Injected: 14,816 Litres = 3,920 Gallons

 ECO Representative

 ACT Rembco Representative

Sept 25

2/2

DAILY GROUTING REPORT
SEPTEMBER 26, 1996

grouting report for Thursday, September 26, 1996

Grouted with Type 3 grout, mix 'F' in Trench 2 today. Acrylamide grout, mix 'G' in Trench

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	9
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted.	56%
Type III today (litres)	12,465	Type III total (litres)	57,589
Ultrafine today (litres)	0	Ultrafine total (litres)	10,917
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 2

Bulk grouting continued in Trench 2 today. Mix 'F' was used. The more bulkier mix, mix G and G' were not used because of the earlier set noticed in the mix G grouts placed last Friday, September 20. To determine set properties of G mix, the first batch made was a G mix. Samples were taken to monitor over the next few days and a bulk sample was taken to conduct cone tests. The G mix was placed in the holding tank and diluted with F mix and injected into the trench.

Holes 2026, 2027, 2029 and 2030 were grouted using the F mix. All holes were grouted stage up. It was decided to grout these holes as long as possible for two reasons. The first reason is that the new strategy entails not getting so far ahead of the microfine grouting with the bulk grouting such that the bulk grout sets up. The second reason to get good first pass coverage in this area where a 7 foot gap exists between sleeve pipes. Grouting commenced in the morning and continued all day. At about 9:30, grout was observed coming up sleeve pipes 2028 and 2022 - a sign that the grout front was moving ahead. At approximately 11:45, water was being expelled and pumped out of holes 2035, 2036, 2038 and 2039. Finally, at 3:25 a grout pocket was noticed between sleeves 1031 and 1035, and several cracks were noticed between trenches 1 and 2 slightly uptrench from the area being grouted. Grouting was immediately ceased. Apparently, the grout pressure had built up under the concrete cap of trench 2 and moved laterally into the upper portion of trench 1. Holes 2026, 2027, 2029 and 2030 took 3466, 3015,

2538 and 3031 litres, respectively. Hole 2032, a RAD hole, was hooked up to and the remaining 5 litres of grout injected into it.

Trench 1

Acrylamide grouting continued in Trench 1. Grouting was conducted stage up, with 2 sleeves being grouted each pass. Eight holes were grouted. Holes 1043, 1045, 1047, 1048, 1049, 1203, and 1204 were grouted. A total of 4,080 litres of acrylamide grout was injected, for an average of 516 litres per hole. Acrylamide grout was noted at the surface near sleeve pipe 1201.

| Hole Number | Sleeve Numbers | TRENCH 2 PRODUCTION LOG | | | | | | | | | Microfine
Grout
Total | Grout
Total |
|-------------|----------------|------------------------------|------------------------------|-------------------------------|-------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|--------------------------|-----------------------------|----------------|
| | | Type III
Volume
26-Sep | Type III
Volume
25-Sep | Microfine
Volume
24-Sep | Microfine
Volume
23-Sep | Type III
Volume
20-Sep | Type III
Volume
19-Sep | Type III
Volume
18-Sep | Type III
Volume
17-Sep | Grout
Total
Volume | | |
2001					61	1407	1161		1069	3698	61	
2002										0		
2003							17	77	191	285		
2004							3	1364	140	1507		
2005							4	3	100	107		
2006					37	3390	1164	1145	62	5798	37	
2007					3	1436		1177		2616	3	
2008					14	2542			538	3094	14	
2009										0		
2010					1	6		1070	1132	2209	1	
2011				558	688	408			1834	3488	558	
2012					6	17		733	2101	2857	6	
2013										0		
2014				1359	1251			564	875	4049	1359	
2015				599	2359				1667	4625	599	
2016				899	787				894	2580	899	
2017			110	673					896	1679	110	
2018			60		1816					1876	60	
2019			78					1005		1083	78	
2020			2500					1007		3507	2500	
2021			8					1033		1041	8	
2022			3324							3324	3324	
2023			3278							3278	3278	
2024										0		
2025			1090							1090	1090	
2026	1 - 4	3466								3466	3466	
2027	1 - 6	3015								3015	3015	
2028			1988							1988	1988	
2029	1 - 6	2538								2538	2538	
2030	1 - 6	3031								3031	3031	
2031										0		
2032	1 - 6	415								415	415	
2033										0		

Date: 9/26/16

Daily Grouting Record

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)			Gage Pressure (psi)			Apparent Lugdon			Comments/Notes
		2030	2026	2029	2027	2028	2029	2030	2031	2032	
2026/1-2											
2029/1-2	8:45	11.9	12.9	5.8		37.7	35.9	40.1			2029 w/ 6' MIX-1
2029/1-2	8:55	10.2	13.3	0.1		33.9	30.9	35.9			2029 - Preserved
	9:01	10.7	12.7	✓		31.4	29.4	✓			to 140 psi - no flow
	9:07	11.2	11.6	✓		32.1	29.7	✓			- Packets Plugged
	9:14	10.1	11.5	4.5		35.1	32.3	37.7			Switch to mix F
2027/1-1	9:20	10.2	11.6	4.1		35.9	33.6	37.2			Green Plugged
	9:38	9.8	6.7	8.9	2027	35.0	22.1	16	2027		2028 and 2022
				1-6	1-6						blown sleeves
	9:40	6.9	8.0	15.5	15.5	27.6	28.0				mixing grout
	9:45	12.6	15.1	0.1	20.0	41.8	39.1	4.1	30.9		Monitoring well
	10:00	8.8	9.6	5.0	7.8	33.3	29.5	33.9	22.1		filling water
				2024							
	10:08	8.9	10.1	11.0	10.7	33.8	33.2	36.0	27.6		
	10:22	10.0	10.8	12.8	✓	37.1	34.8	38.6	✓		
	10:33	8.5	9.4	10.7	7.6	33.2	30.8	33.8	24.1		
	10:42	8.6	10.3	11.7	5.9	35.0	32.6	35.1	20.9		
	10:51	7.6	8.8	10.2	10.3	30.9	27.9	31.2	26.3		
	11:04	8.3	9.6	9.2	9.9	35.0	32.1	33.1	26.9		
	11:09	7.1	8.3	9.3	9.7	35.2	31.9	35.7	30.1		
	11:15	6.8	8.3	10.4	11.2	33.6	31.8	35.0	28.5		
	11:22	8.9	12.4	12.6	13.2	38.4	35.4	39.3	31.2		
	11:42	7.9	11.2	12.4	0.2	33.8	33.6	38.4	13.0		
				Lunch							Piling water out of
	12:40	6.3	11.8	12.0	9.9	39.6	36.6	37.6	25.7		1035, 2036, 2038, 2039
	1:03	9.4	9.9	10.6	5.4	42.2	38.6	39.8	10.1		
	1:28	7.0	9.0	5.8	18.8	32.6	30.0	23.3	37.2		
	1:55	6.6	7.8	12.3	5.8	35.0	30.5	36.5	21.3		

116

Daily Grouting Record

[illegible]

Date: 9/25/96

Daily Grouting Record
ACEYUAM105

Page 41 of 41

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
1203/1-2	7:55	7			
1043/1-5	7:55	12.6	28.6		BOTH HOLES TAKING
	8:10	7.8	24.7		
	8:35	20.9	32.5		
	8:45	17.1	31.7		
1203/1-4	8:55	18.6	44.2		TRANSFERRED TANKS
	9:00	14.8	33.4		
	9:07	11.4	43.2		TRANSFERRED TANKS
1044/1-2	9:12	8.4	33.1		1203/1-5 - 330 L/min.
	9:20	8.3	39.5		
	9:40	6.2	37.3		
1203/1-6	9:50	6.3	42.4		
	10:00	7.4	40.4		
	10:24	9.3	38.2		
	10:35	8.6	32.5		TRANSFER TANKS
	10:41	9.2	32.3		1203/520 L/min.
1044/1-4	10:48				
1204/1-2	10:50	20.7	40.1		1204/1-2 Not taking Pull
	10:57	20.5	30.2		Lower Transfer Tank
	11:07	14.3	29.3		
	11:14	18.1	34.0		TRANSFER TANKS
	11:25	17.8	30.1		
	11:41	18.1	32.1		
	11:50	11.5	22.2		
	12:07	22.0	28.0		
	12:20	19.5	28.0		
	12:40	17.9	38.3		1204/1-4 - 570 L/min.
1045/1-2	01:00	8.6	40.4		1044/1-4 - 760 L/min.

Date: ~~THURSDAY~~
SEPT. 26

Daily Grouting Record

Page 12 of 12

ACRYLAMIDE

Hole/Zone	Time	Flow (L/min.)			Gage Pressure (psi)			Apparent Lugeon			Comments/Notes
1045/1-2	1:02	18.7			36.5						
1047/1-2	1:15	16.7			45.3						
	1:30	10.7			27.4						TANK OUT - NEXT TANK
	1:45	6.8			31.9						
1045/1-4	1:50	9.4			31.4						
1047/1-4	2:10	10.5			32.7						
	2:25	12.3			30.4						
	2:47	17.0			33.7						Smugel in field
	2:52	17.4			30.2						TIE-TRANSFERING TANK
	3:05	6.5			27.0						
	3:27	6.9			15.4						
1045/1-5	3:32	20.1			43.4						TIE
1047/1-5											TRANSFERING
	3:46	19.0			25.1						BIG BULGE IN
	3:52	18.6			28.8						PAD - TRENCH 1
	4:10	18.2			39.8						BETWEEN 34 & 35
											PITCHERS MOUND
											BETWEEN TRENCHES
1048/1-2	4:10										
1049/1-2	4:15	16.4			35.5						Acrylamide
1049/1-4	4:22	17.1			44.0						coming to
1048/1-4	4:32	13.4			20.5						sur tank
	4:50	15.3			36.1						12 @ 12 in holes
	5:05	15.7			32.4						12 @ 1
											1045/1-5 610 ltr
											1047/1-5 610 ltr
											1049/1-4 = 340 ltr
											1049/1-4 = 340 ltr
											$\Sigma = 4030 \text{ ltr}$

Pulled up

ACT REMBO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Thursday September 28, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
	Mobilization	lump sum	100.00%			30.00%	30%
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	99%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
8	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	10.00	10.00	13%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Insitu hydraulic conductivity tests	each	1,000	0	447	447	45%
12	Ingredients for regular portland cement based grout	per pound mixed					
	a) Regular portland cement	pounds	480,000	18,011	327,462	345,473	72%
	b) Bentonite	pounds	18,000	780	13,740	14,500	81%
	c) Pozzolans	pounds	96,000	3,802	60,124	63,928	67%
	d) Silica fume	pounds	36,000	1,058	19,216	20,272	56%
	e) Viscosity modifier	pounds	480	18	330	348	73%
	f) Dispersing agent / retarder	pounds	7,200	317	5,428	5,743	80%
	g) Type "F" fly ash	pounds	60,000	0	2,598	2,598	4%
13	Injection of regular portland cement based grout	per gallon injected	97,200	3,311	65,567	68,908	71%
14	Ingredients for ultrafine cement based grout	per pound mixed					
	a) Ultrafine cement	pounds	34,800	0	31,625	31,625	91%
	b) Bentonite	pounds	1,320	0	949	949	72%
	c) Silica fume	pounds	3,720	0	1,980	1,980	53%
	d) Viscosity modifier	pounds	42	0	27	27	64%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	0	793	793	264%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	7,903	7,903	73%

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Thursday September 26, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
3	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	1,078	3,704	4,783	16%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trench 2 with Portland cement grout.

Grouting in Trench 1 with Acrylamide grout.

Reviewed: ECO Representative

ACT Rembeco Representative

Concur: Lee McQuade, MK-F

IT Corporation Representative

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday September 26, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	36.00	36.00	36.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								159.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.30	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	103.03	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	95.00	0.00	1.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	12,385.14	0.00	128.59	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	345.60	Kg =	760	Lbs	0.00	Kg =	0	Lbs
Silica Fume	480.00	Kg =	1,056	Lbs	0.00	Kg =	0	Lbs
Pumice	1,728.00	Kg =	3,802	Lbs	0.00	Kg =	0	Lbs
Fly Ash	5.00	Kg =	11	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	144.00	Kg =	317	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	8,186.88	Kg =	18,011	Lbs				
Welan Gum	8.26	Kg =	18	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	159.00	Kg =	350	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	12,459	3,296	12,514	3,311	12,514	3,311
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	4,080	1,079	4,080	1,079	4,080	1,079
Totals	16,539	4,375	16,594	4,390	16,594	4,390

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday September 26, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2030	1 - 2	3,031	Litres =	802	Gallons	Portland
2	2026	1 - 2	2,654	Litres =	702	Gallons	Portland
2	2026	3 - 4	812	Litres =	215	Gallons	Portland
2	2029	1 - 2	226	Litres =	60	Gallons	Portland
2	2029	3 - 4	1,625	Litres =	430	Gallons	Portland
2	2029	5 - 6	681	Litres =	180	Gallons	Portland
2	2027	1 - 6	3,015	Litres =	798	Gallons	Portland
2	2032	1 - 7	415	Litres =	110	Gallons	Portland
1	1043	1 - 5	330	Litres =	87	Gallons	Acrylamide
1	1203	1 - 6	520	Litres =	138	Gallons	Acrylamide
1	1044	1 - 6	780	Litres =	201	Gallons	Acrylamide
1	1204	1 - 6	570	Litres =	151	Gallons	Acrylamide
1	1045	1 - 5	610	Litres =	161	Gallons	Acrylamide
1	1047	1 - 5	610	Litres =	161	Gallons	Acrylamide
1	1048	1 - 4	340	Litres =	90	Gallons	Acrylamide
1	1049	1 - 4	340	Litres =	90	Gallons	Acrylamide
Total Grout Injected:			16,539	Litres =	4,375	Gallons	

 ECO Representative

 ACT Rembco Representative

Sept 26

2017

Sep 26
2012

DAILY GROUTING REPORT
SEPTEMBER 27, 1996

Acrylic with Ultra-fine grout, being injected in Trench 1.

Trench 2

Acrylamide grouting continued in Trench 1. Grouting was conducted stage up, with 2 sleeves being grouted each pass. Nine holes were grouted. See attached summary sheet for injection totals. Holes 1050 and 1052 were very open so we opted to go well past the 500 litre mark in an effort to tighten-up this area.

Summary of Trench II Operations					
Start Date	Sept. 17	Days Elapsed This Trench.	10		
Theoretical Volume (TV)
(at 50 % voids) cubic meters	121.5	% TV Grouted	58%		
Type III today (litres)	1,821	Type III total (litres)	59,410		
Ultrafine today (litres)	1907	Ultrafine total (litres)	12,824		
Acrylamide today (litres)	0	Acrylamide total (litres)	0		

Note: totals not complete - missing volumes injected into 2034/1-2, 2038/1-2, 2039/1-2 and 2038/1-4. Information on site and Mondays report will be updated to include these totals.

Trench 2

Ultra-fine grout injected into the holes that were bulk grouted Wednesday and Thursday. In holes 2020, 2017, 2018, and 2027 it was not possible to get the packers down to the bottom of the pipes. There was hardened grout in the pipes - it was determined that the grout was not from Thursday grouting but was most likely ultra-fine grout injected on September 23, 1996. It was not possible to bring many of these holes to refusal due to leaks to surface and bulging between the trenches. This was no surprise - since we saw leaks and bulging on Thursday when grouting this area of the trench. We will come back on Monday and inject ultra-fine grout again. Hopefully the grouts injected on Wednesday and Thursday will have gelled enough to allow us to inject more ultra-fine without jacking the pads. During the afternoon bulk grouting continued in Trench 2. Mix 'F' was used. Again a considerable number of leaks and jacking between the pads occurred. We are getting near the end of the trench and it is possible the trench is quite full. Again we hope that by Monday the grouts injected earlier in the week will have gelled - so that they no longer transmit pressure like fluids do.

The mix G samples from Thursday were observed (Friday afternoon - 34 hours old), these samples had some gelation but would still not resist re-access to the formation. The samples will be observed again tomorrow and Monday.

ACT REMBCO JOINT VENTURE
Cml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Friday September 27, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Slumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Sigmo Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Nelan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								159.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
G. of Batch (KG/L)	1.28	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	22.00	0.00	0.00	35.00	0.00	0.00	
Total Volume Mixed (L)	0.00	2,435.33	0.00	0.00	4,562.95	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	128.00	Kg =	277 Lbs	33.00	Kg =	73 Lbs	
Silica Fume	175.00	Kg =	385 Lbs	44.00	Kg =	97 Lbs	
Slumice	630.00	Kg =	1,388 Lbs	68.00	Kg =	145 Lbs	
Fly Ash	0.00	Kg =	0 Lbs	0.00	Kg =	0 Lbs	
Sigmo Sulphonate	52.50	Kg =	116 Lbs	30.80	Kg =	68 Lbs	
Cement Type 3	2,984.80	Kg =	6,567 Lbs				
Nelan Gum	3.01	Kg =	7 Lbs	0.95	Kg =	2 Lbs	
Ultrafine Cement				1,100.00	Kg =	2,420 Lbs	
Acrylamide	159.00	Kg =	350 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	4,488	1,181	4,583	1,207	4,583	1,207
Ultrafine Cement	2,431	643	2,435	644	2,435	644
Acrylamide	3,000	794	3,000	794	3,000	794
Totals	9,897	2,618	9,998	2,645	9,998	2,645

ACT REMBCO JOINT VENTURE
Cml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Friday September 27, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
2	2018	1-5	16	Litres =	4	Gallons Ultrafine
2	2018	6	4	Litres =	1	Gallons Ultrafine
2	2023	1-4	187	Litres =	49	Gallons Ultrafine
2	2023	5-6	12	Litres =	3	Gallons Ultrafine
2	2027	1-6	480	Litres =	127	Gallons Ultrafine
2	2029	1-2	134	Litres =	35	Gallons Ultrafine
2	2017	1-5	8	Litres =	2	Gallons Ultrafine
2	2017	6	5	Litres =	1	Gallons Ultrafine
2	2022	1-4	883	Litres =	234	Gallons Ultrafine
2	2028	1-2	37	Litres =	10	Gallons Ultrafine
2	2020	1-6	25	Litres =	7	Gallons Ultrafine
2	2021	1-6	4	Litres =	1	Gallons Ultrafine
2	2025	1-3	3	Litres =	1	Gallons Ultrafine
2	2026	1-2	119	Litres =	31	Gallons Ultrafine
2	2026	3-6	402	Litres =	106	Gallons Ultrafine
2	2030	1-2	112	Litres =	30	Gallons Ultrafine
2	2035	1-4	162	Litres =	43	Gallons Portland
2	2039	1-2	588	Litres =	156	Gallons Portland
2	2039	3-4	488	Litres =	129	Gallons Portland
2	2041	1-2	295	Litres =	78	Gallons Portland
2	2034	1-2	51	Litres =	13	Gallons Portland
2	2038	1-2	1,576	Litres =	417	Gallons Portland
2	2032	1-7	35	Litres =	9	Gallons Portland
2	2037	1-2	978	Litres =	259	Gallons Portland
2	2033	1-7	293	Litres =	78	Gallons Portland
1	1048	1-6	220	Litres =	58	Gallons Acrylamide
1	1049	1-6	220	Litres =	58	Gallons Acrylamide
1	1050	1-5	760	Litres =	201	Gallons Acrylamide
1	1051	1-4	0	Litres =	0	Gallons Acrylamide
1	1052	1-5	760	Litres =	201	Gallons Acrylamide
1	1054	1-6	20	Litres =	5	Gallons Acrylamide
1	1056	1-6	230	Litres =	61	Gallons Acrylamide
1	1057	1-6	230	Litres =	61	Gallons Acrylamide
1	1059	1-6	410	Litres =	108	Gallons Acrylamide
1	1060	1-6	150	Litres =	40	Gallons Acrylamide

Total Grout Injected: 9,897 Litres = 2,618 Gallons

ECO Representative

ACT Rembco Representative

ACT REMBCO JOINT VENTURE
Orin Way 4 Seeps 4 & 6 Removal Action Project
Daily Work Record For
Friday September 27, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous To Date Quantity	Total Quantity	Percentage of
1	Blockstation	lamp run	100.00%			100.00%	100%
2	Supply of manhole-pipes	each	245	218	218	218	89%
	a) 15 feet long	each	73	0	73	73	99%
	b) 20 feet long	each	172	0	172	172	100%
3	Churning of manhole-pipes to full depth and capping	each	61	0	62	62	100%
4	Churning of manhole-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Churning of observation wells to full depth and capping	each	28	0	32	32	114%
7	Purging of trench water into government-supplied	per 1,000 gallons	60	0.00	10.00	10.00	15%
8	Decommissioning of equipment (using two-person crew with required supplies and equipment)	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Wells (hydraulic conductivity tests)	each	1,000	0	447	447	45%
12	Ingredients for regular portland cement based grout	per pound	460,000	8,567	345,475	353,042	77%
	a) Regular portland cement	pounds	18,000	277	14,500	14,777	82%
	b) Barite	pounds	96,000	1,431	65,828	67,259	69%
	c) Pozzolane	pounds	36,000	383	20,272	20,655	57%
	d) Silica fume	pounds	460	7	5,258	5,265	1%
	e) Viacorelly modifier	pounds	2,200	118	5,243	5,258	81%
	f) Dispersing agent / retarder	pounds	60,000	0	2,568	2,568	4%
13	Injection of regular portland cement based grout	per gallon	97,200	1,207	68,908	70,115	72%
	a) Type "I" fly ash	pounds	300	68	780	848	28%
	b) Dispersing agent / retarder	pounds	240	0	0	0	0%
	c) Silica fume	pounds	42	2	27	29	69%
	d) Viacorelly modifier	pounds	3,720	97	1,060	2,077	56%
	e) Barite	pounds	1,320	73	948	1,021	77%
	f) Pozzolane	pounds	34,000	31,425	34,045	34,045	99%
14	Ingredients for ultrafine cement based grout	per pound					
	a) Ultrafine cement	pounds					
	b) Barite	pounds					
	c) Silica fume	pounds					
	d) Viacorelly modifier	pounds					
	e) Dispersing agent / retarder	pounds					
15	Injection of ultrafine cement based grout	per gallon	10,800	644	7,903	8,547	79%

ACT REMBCO JOINT VENTURE
Orin Way 4 Seeps 4 & 6 Removal Action Project
Daily Work Record For
Friday September 27, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous To Date Quantity	Total Quantity	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,000	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	794	4,783	5,577	19%
18	Two person labor crew for C&D-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "D" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for Crew for breaking pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	24%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RVP.

using in Trench 2 with Ultrafine and Portland cement grout.

Grouting in Trench 1 with Acrylamide grout.

Reviewed: ECD Representative

Concurs: Lee McCuside, MCF

IT Corporation Representative

ACT REMBCO Representative

ACT REMBO JOINT VENTURE
 Onn Way 4 Seeps & 8 Removal Action Project
 Daily Work Record For
 Saturday September 28, 1986

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	hour	100.00%			90.00%	90%
2	Supply of sewage-pipes	each	245	219	74	219	89%
	a) 15 feet long	each					
	b) 20 feet long	each					
3	Driving of sewage-pipes to full depth and capping	each	187	168	74	168	90%
	a) 15 feet long	each					
	b) 20 feet long	each					
4	Driving of sewage-pipes & observation wells to partial depth	each	60	7	7	7	12%
5	Supply of observation wells	each	35	35		35	100%
6	Driving of observation wells to full depth and capping	each	28	32		32	114%
7	Pumping of brackish water into government-supplied tanker or barge	per 1,000 gallons	80	10.00		10.00	13%
8	Recommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	5		5	5%
9	Supply and injection of casing grout	per gallon	11,700	9,139		9,139	78%
	Supply and installation of grout pads	each	548	265		265	48%
11	Wells hydraulic conductivity tests	each	1,000	447		447	45%
12	Ingredients for regular portland cement based grout	per pound	450,000	353,040		353,040	79%
	a) Regular portland cement	pounds	18,000	14,777		14,777	82%
	b) Water	pounds	66,000	65,457		65,457	99%
	c) Slacks	pounds	36,000	20,657		20,657	57%
	d) Viscosity modifier	pounds	400	355		355	74%
	e) Dispersing agent / retarder	pounds	7,200	5,858		5,858	81%
	f) Type "F" fly ash	pounds	60,000	2,598		2,598	4%
13	Injection of regular portland cement based grout	per gallon	97,200	70,115		70,115	72%
14	Ingredients for ultrarite cement based grout	per pound	34,800	34,045		34,045	98%
	a) Ultrarite cement	pounds	1,320	1,022		1,022	77%
	b) Barite	pounds	3,720	2,077		2,077	56%
	c) Slacks	pounds	42	29		29	69%
	d) Viscosity modifier	pounds	240	0		0	0%
	e) Dispersing agent / retarder	pounds	300	601		601	201%
15	Injection of ultrarite cement based grout	per gallon	10,800	8,547		8,547	79%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.
 Acrylamide grouting operations placed on standby by M&F-Ferguson Health Physics personnel because their instrumentation would not
 form due to the rain.

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0		0	0%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0		0	0%
18	Two person labor crew for C&A-directed work	per crew hour	100	0.00	24.00	24.00	24%
19	Loss of efficiency due to upgrade from 5 & H Level "C" to Level "D" work	per crew day	30	0	1	1	3%
20	Standby time - equipment and labor for:
a) Crew for installing pipes
b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	24.25	24.25	25%

ACT REMBO JOINT VENTURE
 Onn Way 4 Seeps & 8 Removal Action Project
 Daily Work Record For
 Saturday September 28, 1986

Concort Lee McGuire, M&F

Reviewed: ECO Representative

IT Corporation Representative

ACT Rembo Representative

DAILY GROUTING REPORT
SEPTEMBER 30, 1996

grouted with Ultra-fine grout during morning, switched to Type 3 - mix F in afternoon (in Trench 2). Acrylamide grouting in Trench 1.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	13
Theoretical Volume (TV)
(at 50 % voids) cubic meters	121.5	% TV Grouted	73%
Type III today (litres)	2,687	Type III total (litres)	66,557
Ultrafine today (litres)	6,708	Ultrafine total (litres)	21,963
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 2

Ultra-fine grout injected into the holes that were bulk grouted Wednesday, Thursday and Friday. Holes 2017, 2026, 2028, and 2030 were stage grouted from the bottom up, with the exception of 2017, which could only get down 6 feet. Holes 2026 and 2028 took 566 and 312 litres of ultrafine grout, respectively, until grout broke through the surface. Hole 2017 was tight and took 8 litres. Hole 2030 was tight as well and only took 23 litres. Holes 2032 and 2033 were also tight, taking only 14 and 17 litres, respectively. Ultrafine continued in holes closer to the end of the bulk grout front left on Friday. Holes 2034, 2035, 2037 and 2038 were the last holes to be grouted with ultrafine. These holes are on the edge of the bulk grout front. During grouting, only hole 2037 showed any reduction in apparent Lugeon values, dropping to nearly zero. The other three holes showed increasing takes. The decision was then made to stop ultrafine grouting and switch to mix "E".

The remaining holes from 2034 to 2044 were grouted with mix "E". Only small amounts of grout (between 150 and 350 litres) were injected in any hole before heave or grout breakout occurred. Continued breakouts occurred as the packers were moved to hole further up the trench, until the end of the trench was reached. Hole 2044 was being grouted when a small grout leak occurred near hole 2046 - a sleeve in the upper corner of the trench. This would indicate that the easily reached voids in the tunnel are now grouted. Further tightening of the grout in the trench will continue tomorrow.

Acrylamide grouting continued in Trench 1. Grouting was conducted stage up, with 2 sleeves being grouted each pass. Seven holes were grouted. See attached summary sheet for injection totals. A total of 2,420 litres of grout were injected for an average of 345 litres of grout per hole.

- 1 1/2 TANKS 1000 G. WATER.
 - 3 HOURS PUMPING INTO TANKS

HOLE INJECTION LOG FOR

MONDAY SEPT. 30/96

EMIT - 1.41 11.16
 - 1.18

MICROFINE

PORTLAND

RED	2020	1-2	13 L	579	2033	1-4	4 L	583	2033	1-6	13 L	1985 L	2038	1-7	349 L	252 L	2042	
	506 L																	
BLACK	2017	1-5	14 L	22	2033	1-2	1-2	1-4	2034	1-4	477 L	1876	2034	1-4	1-2	450	2043	
	8 L																	
GREEN	2020	1-3	304 L	324	2033	1-3	501 L	577 L	2037	1-5	163 L	1565	2037	1-5	363 L	1928	2040	
	20 L																	
BLUE	2030	1-2	1-4	985 L	1008	2033	1-2	1-4	2035	1-4	297 L	1973	2035	1-4	1-2	101 L	2047	
	20 L																	
	20																	

6,400 L
 MICROFINE

2,607 L
 PORTLAND

9,391 L

Hole Number	Type III Volume 30-Sep	Microfine Volume 30-Sep	Type III Volume 27-Sep	Microfine Volume 27-Sep	TRENCH 2 PRODUCTION LOG								Grout Total Volume	Microfine Grout Total
					Type III Volume 26-Sep	Type III Volume 25-Sep	Microfine Volume 24-Sep	Microfine Volume 23-Sep	Type III Volume 20-Sep	Type III Volume 19-Sep	Type III Volume 18-Sep	Type III Volume 17-Sep		
2001								61	1407	1161		1069	3698	61
2002													0	0
2003										17	77	191	285	0
2004										3	1364	140	1507	0
2005										4	3	100	107	0
2006								37	3390	1164	1145	62	5798	37
2007								3	1436		1177		2616	3
2008								14	2542			538	3094	14
2009													0	0
2010								1	6		1070	1132	2209	1
2011							558	688	408			1834	3488	1246
2012								6	17		733	2101	2857	6
2013													0	0
2014							1359	1251			564	875	4049	2610
2015							599	2359				1667	4625	2958
2016							899	787				894	2580	1686
2017		8		13		110	673					896	1700	694
2018				20		60		1816					1896	1836
2019						78					1005		1083	0
2020				25		2500					1007		3532	25
2021				4		8					1033		1045	4
2022				883		3324							4207	883
2023				199		3278							3477	199
2024													0	0
2025				3		1090							1093	3
2026		566		521	3466								4553	1087
2027				480	3015								3495	480
2028		324		37		1988							2349	361
2029				134	2538								2672	134
2030		23		112	3031								3166	135
2031													0	0
2032		14	700		415								1129	14
2033		30											30	30
2034	349	1606	51										2006	1606
2035	293	1657	162										2112	1657
2036													0	0
2037	163		978										1141	0
2038	248	1402	1576										3226	1402
2039			1076										1076	0

2040	272												272	0
2041			295										295	0
2042	252												252	0
2043	450												450	0
2044	468												468	0
2045													0	0
2046													0	0
2047	101												101	0
Σ'S	2596	5630	4838	2431	12465	12436	4088	7023	9206	2349	9178	11499	83739	17770

ADVANCED CONSTRUCTION TECHNIQUES

10 20 30 40 50 60 70 80

DAILY GROUTING REPORT
OCTOBER 1, 1996

Working Report of Tuesday, September 17, 1968

Concluded bulk grouting in trench 2 and acrylamide grouting in trench 1. Used Type 3 - mix G' in Trench 2.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench	14
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted	77%
Total Today (Type III and Ultra)	5,542	Total this Trench	94,062
Type III today (litres)	5,542	Type III total (litres)	72,099
Ultrafine today (litres)	0	Ultrafine total (litres)	21,963
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 2

Grouted Trench 2 with type III, mix G'. Used a thick mix to squeeze the thin mix injected yesterday into the trench material. A total of 5,542 litres of grout was injected. Holes 2042, 2044, 2045, and 2047 were stage up grouted. Grouting in these holes continued all morning until a blister at the surface was observed around 11:30. The apparent Lugeon values remained relatively constant during grouting. At this point we stopped for lunch. After lunch we moved down the trench to holes that had taken little type 3 or ultrafine and grouted again with the type 3, G' mix. Grouting continued in an upstage fashion until another grout blister formed. Grouting at this point stopped for the day.

The total volume of type 3 and ultrafine grout injected into trench 2 was 94,062 litres. The trench, at this point, appears to be full. The percentage of voids filled, if there were 50% to begin with in a trench of 243 m³, is 77%. If, however, we actually filled 95% of the voids, there were 99 m³ of voids. The void ratio would then be 99/243 = 41%. Alternatively, the trench volume could have been overestimated.

Trench 1

Completed acrylamide grouting in trench 1. A total of 3,100 litres of grout were injected at an average of 1.5 litres of grout per hole. Holes 1208, 1209, and 1083 were plugged with grout and therefore not grouted.

HOLE INJECTION LOG FOR
PORTLAND - G' MIX

TUESDAY OCTOBER 01/96

RED	2042	2042	2042	2032	2032					
	1,2	1-4	1-5	1- 5	1-7					
	590 L	287 L	666 L	5 L	6 L	L	L	L		
		877	1543	1548	1554					
BLACK	2045	2045	2045	2033	2033	2033				
	1,2	1-4	1-6	1- 5	1- 5	1-7				
	509 L	156 L	427 L	7 L	1 L	1 L	L	L		
		665	1072	1099	1100	1101				
GREEN	2044	2044	2044	2040	2040					
	1,2	1-4	1-5	1,2	1-4					
	705 L	197 L	394 L	334 L	267 L	L	L	L		
		902	1296	1630	1877					
BLUE	2047	2047	2047	2041						
	1,2	1-4	1-5	1-8						
	518 L	39 L	432 L	1 L	L	L	L	L		
		557	989	990						
	L	L	L	L	L	L	L	L		

4,920

5,542 L TOTAL
= 1,466 GAL TOTAL

TRENCH 2 PRODUCTION LOG

| 101 XLS | Type III
Volume
1-Oct | Type III
Volume
30-Sep | Microfine
Volume
30-Sep | Type III
Volume
27-Sep | Microfine
Volume
27-Sep | Type III
Volume
26-Sep | Type III
Volume
25-Sep | Microfine
Volume
24-Sep | Microfine
Volume
23-Sep | Type III
Volume
20-Sep | Type III
Volume
19-Sep | Type III
Volume
18-Sep | Type III
Volume
17-Sep | Grout
Total
Volume |
|---------|-----------------------------|------------------------------|-------------------------------|------------------------------|-------------------------------|------------------------------|------------------------------|-------------------------------|-------------------------------|------------------------------|------------------------------|------------------------------|------------------------------|--------------------------|
| 2001 | | | | | | | | | 61 | 1407 | 1161 | | | 0 |
| 2002 | | | | | | | | | | | | | 1069 | 3698 |
| 2003 | | | | | | | | | | | | | | 0 |
| 2004 | | | | | | | | | | | 17 | 77 | 191 | 285 |
| 2005 | | | | | | | | | | | 3 | 1364 | 140 | 1507 |
| 2006 | | | | | | | | | | | 4 | 3 | 100 | 107 |
| 2007 | | | | | | | | 37 | 3390 | 1164 | 1145 | 62 | 5798 | |
| 2008 | | | | | | | | 3 | 1436 | | 1177 | | | 2616 |
| 2009 | | | | | | | | 14 | 2542 | | | | 538 | 3094 |
| 2010 | | | | | | | | | | | | | | 0 |
| 2011 | | | | | | | | 1 | 6 | | | 1070 | 1132 | 2209 |
| 2012 | | | | | | | | 558 | 688 | 408 | | | 1834 | 3488 |
| 2013 | | | | | | | | 6 | 17 | | | 733 | 2101 | 2857 |
| 2014 | | | | | | | | | | | | | | 0 |
| 2015 | | | | | | | | 1359 | 1251 | | | 564 | 875 | 4049 |
| 2016 | | | | | | | | 599 | 2359 | | | | 1667 | 4625 |
| 2017 | | | | | | | | 899 | 787 | | | | 894 | 2580 |
| 2018 | | | 8 | | 13 | | 110 | 673 | | | | | 896 | 1700 |
| 2019 | | | | | 20 | | 60 | | 1816 | | | | | 1896 |
| 2020 | | | | | | | 78 | | | | | 1005 | | 1083 |
| 2021 | | | | | 25 | | 2500 | | | | | 1007 | | 3532 |
| 2022 | | | | | 4 | | 8 | | | | | 1033 | | 1045 |
| 2023 | | | | | 883 | | 3324 | | | | | | | 4207 |
| 2024 | | | | | 199 | | 3278 | | | | | | | 3477 |
| 2025 | | | | | | | | | | | | | | 0 |
| 2026 | | | | | 2 | | 1090 | | | | | | | 1093 |
| 2027 | | | 566 | | 521 | 3468 | | | | | | | | 4553 |
| 2028 | | | | | 480 | 3015 | | | | | | | | 3495 |
| 2029 | | | 324 | | 372 | 1988 | | | | | | | | 2349 |
| 2030 | | | | | 134 | 2538 | | | | | | | | 2672 |
| 2031 | | | | | 112 | 8031 | | | | | | | | 3166 |
| 2032 | | | | | | | | | | | | | | 0 |
| 2033 | 11 | | 14 | 700 | | 415 | | | | | | | | 1140 |
| 2034 | 9 | | 30 | | | | | | | | | | | 39 |
| 2035 | | 349 | 1606 | 51 | | | | | | | | | | 2006 |
| 2036 | | 293 | 1657 | 162 | | | | | | | | | | 2112 |
| | | | | | | | | | | | | | | 0 |

Page 1

101 XLS

2037		163		978										1141
2038		248	1402	1576										3226
2039				1076										1076
2040	601	272												873
2041	1			295										296
2042	1543	252												1795
2043		450												450
2044	1296	468												1764
2045	1092													1092
2046														0
2047	989	101												1090
	5542	2596	5630	4838	2431	12485	12438	4088	7023	8206	2349	9178	11499	89281

ACT REMBCO JOINT VENTURE
Dml Wag 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 01, 1996

Holes Injected

Anchor Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
2	2042	1-2	590	Litres =	158	Gallons	Portland
2	2042	3-4	287	Litres =	78	Gallons	Portland
2	2042	5	668	Litres =	178	Gallons	Portland
2	2032	1-5	5	Litres =	1	Gallons	Portland
2	2032	6-7	6	Litres =	2	Gallons	Portland
2	2045	1-2	509	Litres =	135	Gallons	Portland
2	2045	3-4	156	Litres =	41	Gallons	Portland
2	2045	5-6	427	Litres =	113	Gallons	Portland
2	2033	1-3	7	Litres =	2	Gallons	Portland
2	2033	4-5	1	Litres =	0	Gallons	Portland
2	2033	6-7	1	Litres =	0	Gallons	Portland
2	2044	1-2	705	Litres =	187	Gallons	Portland
2	2044	3-4	197	Litres =	52	Gallons	Portland
2	2044	5	394	Litres =	104	Gallons	Portland
2	2040	1-2	334	Litres =	88	Gallons	Portland
2	2040	3-4	267	Litres =	71	Gallons	Portland
2	2047	1-2	518	Litres =	137	Gallons	Portland
2	2047	3-4	39	Litres =	10	Gallons	Portland
2	2047	5	432	Litres =	114	Gallons	Portland
2	2041	1-8	1	Litres =	0	Gallons	Portland
1	1073	1-5	450	Litres =	119	Gallons	Acrylamide
1	1074	1-5	450	Litres =	119	Gallons	Acrylamide
1	1077	1-5	570	Litres =	151	Gallons	Acrylamide
1	1078	1-5	570	Litres =	151	Gallons	Acrylamide
1	1080	1-2	20	Litres =	5	Gallons	Acrylamide
1	1207	1-5	520	Litres =	138	Gallons	Acrylamide
1	1082	1-5	520	Litres =	138	Gallons	Acrylamide

Grout Injected: 8,642 Litres = 2,288 Gallons

IO Representative

ACT Rembco Representative

ACT REMBCO JOINT VENTURE
Dml Wag 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 01, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	44.50	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	5,722.48	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	180.20	Kg =	352	Lbs	0.00	Kg =	0	Lbs
Silica Fume	222.50	Kg =	490	Lbs	0.00	Kg =	0	Lbs
Pumice	801.00	Kg =	1,762	Lbs	0.00	Kg =	0	Lbs
Fly Ash	222.50	Kg =	490	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	68.75	Kg =	147	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	3,794.98	Kg =	8,349	Lbs				
Welan Gum	3.83	Kg =	8	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	182.00	Kg =	400	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	5,542	1,468	5,722	1,514	5,722	1,514
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,100	820	3,100	820	3,100	820
Totals	8,642	2,288	8,822	2,334	8,822	2,334

DAILY GROUTING REPORT
OCTOBER 2, 1996

Grouting report for Wednesday, October 2, 2006

Started to acrylamide grout trench 2. No work in trench 1. Water testing was conducted in trenches 3 and 4. Hot dog stand and other equipment relocated to the other side to start grouting operations in trench 3 and 4.

The microfine sample taken on September 23 finally hardened. Samples of the G' mix taken yesterday are still ungelled.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	15
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted	77%
Total Today (Type III and Ultra)	0	Total this Trench	94,062
Type III today (litres)	0	Type III total (litres)	72,099
Ultrafine today (litres)	0	Ultrafine total (litres)	21,963
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 2

Grouted Trench 2 with acrylamide. Grouted 21 holes, 11 of which were tight and took no grout. The other 10 took amounts ranging from 30 litres to 680 litres. At the far end of the trench, holes 2001, 2006, 2007, 2008, 2010, 2011, 2012 were very tight. No take or sleeve opening at pressures up to 100 psi. The minimum pressure used was 55 psi. Holes 2011 and 2014 were stage up grouted and took 680 litres each. Holes 2014 and 2016 were stage up grouted, yet pressures were high (40 - 45 psi) and flow was low. Only 40 litres of grout was placed in each.

The middle third of the trench had similar results. Holes 2029, 2030, and 2031 were tight and took no grout. Holes 2026, 2028, 2032, 2033 and 2034 took grout. Acrylamide grout was observed flowing out a pipe at the end of the trench during grouting of holes 2026 and 2028. Grout was also noticed coming out near hole 1035.

Many of the holes had grout to the bottom of them as noted when the packer was installed. The 2 holes mentioned were contaminated by grout intrusion from other sections, either the sleeves failed, or possibly, the pipes bent and cracked, allowing grout to flow in. The bottom line is that in subsequent trenches, holes adjacent to the area being grouted should be cleaned out, even though they may not have been grouted in that pass.

Trench 3 and 4

Fourteen holes were water pressure tested in trench 4. Eighteen holes were water pressure tested in trench 3. Water pressure testing will conclude in trench 3 tomorrow.

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

9. ~~1-2-5-10-15-20-25-30-35-40-45-50-55-60-65-70-75-80-85-90-95-100~~
~~MIXED TO 100%~~

Acrylamide Batching Record For WEDNESDAY OCTOBER 02/96

Batch No.	Time of Batch	Tank A			Tank B		Sample No.	Time of Sample	pH	Sample Temp. (Deg. C)	Gel Time (min)	Comments
		AV-100 (L)	CAT-T+ (mL)	KFeCN (grams)	AP (Kg)	Buffer (Kg)						
300L	1	REMAINING										2001/1-2 - TIGHT
												2006/1-2 - TIGHT
300L	2	REMAINING										2001/1-4 -
												2006/1-4 -
300L	3	9:55	95	600	10	1.8	0	S-1	10:01 AM	7.5	20	2001/1-5
												2014/1-4
300L	4	10:15 AM	95	600	10	1.8	0	S-2	10:21 AM	7.5	20	2011/1-5
												2014/1-5
300L	5	10:25 AM	95	600	10	1.8	0	S-3	11:40 AM	7.5	21	2011/1-5 - 1000 LB
												2014/1-5 - 1000 LB
300L	6	11:45 AM	95	600	10	1.8	0	S-4	11:50 AM	7.5	22	2015/1-5 - 1000 LB
												2016/1-5 - 1000 LB
300L	7	1:45 PM	95	600	10	1.8	0	S-5	2:00 PM	7.5	22	2022/1-5 - 1000 LB
												2023/1-5 - 1000 LB
												2026/1-5 - 1000 LB
												2028/1-5 - 1000 LB
												2029/1-5 - 1000 LB
												2030/1-5 - 1000 LB
												2031/1-5 - 1000 LB
												2032/1-5 - 1000 LB
												2033/1-5 - 1000 LB
												2034/1-5 - 1000 LB
												2035/1-5 - 1000 LB
												2036/1-5 - 1000 LB
												2037/1-5 - 1000 LB
												2038/1-5 - 1000 LB
												2039/1-5 - 1000 LB
												2040/1-5 - 1000 LB

ACT Rembco Representative

Acrylamide Batching Record For

~~7007 E~~

ACT Rembco Representative

Date: Oct 2, 1996

Daily Grouting Record

Water Testing

Hole/Zone	Time	Pump Running	Gage Pressure (psi)	Apparent Lugcon	Comments/Notes
4016/2	12:45	16	44.8		
4016/1		9	48		
4021/1		14	47		
4016/1	13:00	8.4	25.7		
4021/2	13:00	5.9	38.0		
4024/1	13:07	22	22		
4024/3	13:07	22	18.3		
4024/4	13:14	22	35		
4024/1	13:18	16	26		
4024/2	13:20	16	24		
4027/1	13:24	16			
4024/3	13:25	17	16		

GN

✓

B

GN

GN

B

11/10/22 - Back to T

Date: 10/2/96

Daily Grouting Record

Page 2 of 2

WPT

Hole/Zone	Time	Flow (L/min.)		Gage Pressure (psi)		Apparent Lugeon				Comments/Notes
4026/4	13:28	13		30						
4042/1	13:29	41	24	43.3	50					44x15 - Bent @ 12'
4044/1										110x41 - Only 24'
4045/1										
4030/2	13:35	18		23						
4049/1	13:33	18		14.7						
4052/1	13:37	19		14						
4053/2	13:39	12		8						
4053/1	13:42	16		16						
4033/3	13:43	73		30						
4033/4	13:47	27		47.4						
4054/1	13:46	11		14						
4056/1	13:54	15		16						
4037/2	13:55	9		26						
4037/3	13:56	9		30						
4037/4	13:57	18		30						

Date: Oct 2

Daily Grouting Record

WPT

Page 3 of

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
4042/2		20				33								
4042/3	14:01	22				34								
4042/4	14:07	24				36								
4049/2	14:09	28				22								
13	14:11	24				40								
14	14:12	34				40								
4052/2	14:16	22				16								
13	14:18	25				21								
14	14:20	22				13								
15	14:22	25				20								
4054/3	14:27	21				20								
4054/2	14:25	24				16								
4054/4	14:32	25				22								
4056/2	14:38	33				38								
3001/1	14:42	22				17								
4056/3	14:45	24				27								
3003/1	14:51	14				20								
4056/4	14:44	17				20								
3001/2		11				24								
3007/1	15:02	14				8								
3007/1	—	—												
3009/1		13				9								
3009/1		19				14								
3009/4		13				8								
3001/1		20				16								
4053/4		25				20								

Date: 10/2/96

40

5

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon
3001/5		30	25	
3014/1		8	34	
3001/6		26	40	
3018/1		11	33	
3003/2		16	24	
3020/1		12	18	
3003/3		13	6	
3002/4		24	24	
3024/1		25	20	
3003/5		15	12	
3006/1		24	26	
3003/6		17	13	
3028/1		11	11	
3007/2		21	35	
3031/1		9	29	
3007/3		15	20	
3032/1		25	18	
3007/4		10	20	
3034/1		14	40	
3007/5		23	32	
3036/1		21	18	
3009/2		19	12	

Date: 10/2/96

Daily Grouting Record

WPT

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugdon	Comments/Notes
3038/1	21	16			
3009/3	21	16			
3041/1	12	36			
3009/4	18	23			
3044/1	16	19			
3009/5	17	24			
3048/1	15	11			
3011/2	32	32			
3011/3	24	34			
3050/1	17	15			
3011/84	27	21			
3044/2	17	17			
3014/3	18	18			
3014/4	8	15			
3014/5	15	50 →	46 TD 100		
3014/6	15	66			
3018/2	11	13			
3018/3	16	18			
3018/4	14	22			
3018/5	13	17			
3018/6	16	46			
3018/7					

LM

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugcon
3020/2	0.6	100psi	1.1 hgt →	
3020/3	1.9	63		
3020/4	1.5	65		
3020/5	2	120		
3020/6	2	72		

Date: Oct 2, 1996
Tuesday

Daily Grouting Record

Page 1 of

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
2001/1-2	9:00	0.0 75			2001/1-2 tight
2006/1-2	9:10	0.0 75			2006/1-2 tight
2001/3-4	9:15	0.0 75			2001/1-2 tight
2006/3-4		0.0 75			2006/1-2 tight
2001/5	9:17	0.0 65			2001/5 tight
2007/1-2	9:17	0.0 55			2007/1-2 tight
2007/3-4		0.0 55			1.5 ft
2008/1-2		0.0 67			
2008/3-4	9:25	0.0 55			2008/1-2 tight
2008/1-5	9:24	4.7 8.9			
2008/1-5	9:26	0.0 93.4			2008/1-2 tight
2012/	9:30	0.0 7100			
2014/	9:32	0.0 80			
2014/	9:35				
2014/	9:35	20.4 24.6			
2011/	9:40	28.5 28.0			
	9:50	4.7 29.6			
	10:00	17.7 20.2			
	10:12	77.1 26.3			

2000
 8:40
 8:50
 9:00
 9:10
 9:20
 9:30
 9:40
 9:50
 10:00
 10:10
 10:20
 10:30
 10:40
 10:50
 11:00
 11:10
 11:20
 11:30
 11:40
 11:50
 12:00

Daily Grouting Record

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
2011/1-5	9:27	16.7 26.5			2011/1-5 = 680 l
2014/1-5	9:47	18.8 27.5			2014/1-5 = 680 l
	9:56	19.0 26.5			
	10:20	11.1 26.7			
	10:00	20.2 34.2			
	11:40	12.4 32.1			
	11:47	13.6 22.4			
2015/1-2	12:08	11.4 40.2			15-17.1
2016/1-6					10 16/ 1-4 hic
2015/1-4	12:15				
2015/1-6	12:20	3.1 28.3			40 l
2015/1-9	12:32	9.6 44.1			40 l
2016/1-6	12:37	4.8 42.9			
2017/1-5	12:47	4.6 41.2			30 l
2013/1-5	12:50	3.7 38.5			30 l
	13:05	3.6 38.9			

Date: 10/2/96

Daily Grouting Record

Page 8 of 8

Hole/Zone	Time	Flow (L/min.)		Gage Pressure (psi)			Apparent Lugcon	Comments/Notes
2026/B'	13:15	00	100	120				Diffusion zone v. tight
2026/B'								
2026/B'	13:22	4.7		30.6				
2026/B'								2026/1-5 - 1 line blocked
2026/B'		0.8		30.5				
2026/3	13:25	8.5		4.3				
2029/1	13:29	0						2029/1 - Tight
2029/3-4	13:31							2029/1 - Tight
2026/13-2	13:43	6.1		35.1				2026/12 - 0
2028/1-2								
2028/1-5	1:44	8.0		24.1				
	1:52	11.2		29.1				
	2:09	11.9		28.3				
	2:20	11.7		45.3				
2028/1-7	2:27	11.8		29.8				
	2:34	13.1		35.0				Acyl 11/12 - 12
	2:39	12.5		26.8				cont of
	2:50	17		20.1				14 cement
		13.0		35.8				15 hole
2030/1-2								NO
2030/1-2								
2032/4		8.4		38.9				
2033/1	15:31	7.5		31.6				2033/1-7 2033/1

Date: 10/2/96

Daily Grouting Record

Page 4 of 5

ACB

[illegible]

ACT REMECO JOINT VENTURE
Cmi Wag 4 Seeps 4 & 8 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 02, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ugno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Velan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						204.50
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Silica Fume	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Pumice	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ugno Sulphonate	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Velan Gum	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs

Acrylamide	204.50	Kg =	450	Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,480	921	3,480	921	3,480	921
Totals	3,480	921	3,480	921	3,480	921

ACT REMECO JOINT VENTURE
Cmi Wag 4 Seeps 4 & 8 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 02, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
1	2001	1-5	0	Litres =	0	Gallons	Acrylamide
1	2008	1-5	0	Litres =	0	Gallons	Acrylamide
1	2007	1-5	0	Litres =	0	Gallons	Acrylamide
1	2008	1-4	0	Litres =	0	Gallons	Acrylamide
1	2010	1-8	0	Litres =	0	Gallons	Acrylamide
1	2011	1-5	680	Litres =	180	Gallons	Acrylamide
1	2012	1-5	0	Litres =	0	Gallons	Acrylamide
1	2014	1-5	680	Litres =	180	Gallons	Acrylamide
1	2015	1-9	40	Litres =	11	Gallons	Acrylamide
1	2016	1-8	40	Litres =	11	Gallons	Acrylamide
1	2022	1-6	30	Litres =	8	Gallons	Acrylamide
1	2023	1-8	30	Litres =	8	Gallons	Acrylamide
1	2026	1-5	430	Litres =	114	Gallons	Acrylamide
1	2028	1-7	430	Litres =	114	Gallons	Acrylamide
1	2029	1-8	0	Litres =	0	Gallons	Acrylamide
1	2030	1-2	0	Litres =	0	Gallons	Acrylamide
1	2032	1-7	70	Litres =	19	Gallons	Acrylamide
1	2033	1-7	525	Litres =	139	Gallons	Acrylamide
1	2034	1-8	525	Litres =	139	Gallons	Acrylamide
Total Grout Injected:		3,480	Litres =	921	Gallons		

ECO Representative

ACT Remeco Representative

DAILY GROUTING REPORT
OCTOBER 3, 1996

6. Grouting report for trench 2 - 3/90

Trench dimensions - 7' x 70' x 6' - 2,940 ft³ = 83 m³
Assuming 50% voids, void space = 42 m³.

Summary of Trench 4 Operations				
Start Date	Oct. 3	Days Elapsed This Trench.	0	
Theoretical Volume (TV)
(at 50% voids) cubic meters	42 m ³	% TV Grouted	15%	
Total Today (Type III and Ultra)	6,282	Total this Trench	6,282	
Type III today (litres)	6,282	Type III total (litres)	6,282	
Ultraline today (litres)	0	Ultraline total (litres)	0	
Acrylamide today (litres)	0	Acrylamide total (litres)	0	

Three holes supposedly out of the trench were water pressure tested, 4013, 4034, and 4047. These holes also had very high water takes at low pressures, indicating that the rock was very open. It cannot be determined that the openness of these holes is due to the hole being in the trench.

Grouting in trench 4 commenced by placing a bulkhead at the anticipated end of the trench in holes 4016, 4018, 4019, and 4021. Mix G' was used. A total of 5,984 litres of grout was placed in these holes. Grouting stopped when a grout bubble was noticed down slope of the area being grouted. This happened near the end of the day, so one packer was set in hole 4026 and the remaining 298 litres of grout was pumped into this hole.

continued acrylamide grouting in trench 2. No work in trench 2. Water testing was concluded in trenches 3 and 4. Bulkhead grouting started in trench 4. Samples of the grout mix taken October 1 are still ungelled.

Trench 2

Grouted Trench 2 with acrylamide. Grouted 5 holes for a total of 3,640 litres, however, the fifth hole was tight. The average take was 910 litres per hole. Holes 2035, 2037, 2038, 2039 and 2040 were grouted. Hole 2040 was tight - grout pressures of up to 200 psi were applied before the pump was stopped. No grout leaks noticed today.

Summary of Trench II Operations				
Start Date	Sept. 17	Days Elapsed This Trench.	15	
Theoretical Volume (TV)
(at 50% voids) cubic meters	121.5	% TV Grouted	77%	
Total Today (Type III and Ultra)	0	Total this Trench	94,062	
Type III today (litres)	0	Type III total (litres)	72,099	
Ultraline today (litres)	0	Ultraline total (litres)	21,963	
Acrylamide today (litres)	3,640	Acrylamide total (litres)	7,120	

Trench 3

Hydraulic conductivity testing was concluded in trench 3. All holes tested were, as expected, very open. Two holes, supposedly outside the trench, holes 3040 and 3045 were water tested to compare values. These holes are speculated to be outside the trench upon review of the driving records. Hydraulic conductivity testing results show that the hole is not tight, but is very open.

| Hole Number | Sleeve Numbers | Type III
Volume
3 Oct | Type III
Total
Volume | Microfine
Grout
Total | TOTAL
GROUT
VOLUME | Acryl
Grout
Today | Acryl
Grout
Total |
|-------------|----------------|-----------------------------|-----------------------------|-----------------------------|--------------------------|-------------------------|-------------------------|
| 4011 | | | | | 0 | | |
| 4012 | | | | | 0 | | |
| 4013 | | | | | 0 | | |
| 4014 | | | | | 0 | | |
| 4015 | | | | | 0 | | |
| 4016 | 1,2 | 1541 | 1541 | | 1541 | | |
| 4017 | | | | | 0 | | |
| 4018 | 1,2 | 1576 | 1576 | | 1576 | | |
| 4019 | 1,2 | 1189 | 1189 | | 1189 | | |
| 4020 | | | | | 0 | | |
| 4021 | 1,2 | 1678 | 1678 | | 1678 | | |
| 4022 | | | | | 0 | | |
| 4023 | | | | | 0 | | |
| 4024 | | | | | 0 | | |
| 4025 | | | | | 0 | | |
| 4026 | | 298 | 298 | | 298 | | |
| 4027 | | | | | 0 | | |
| 4028 | | | | | 0 | | |
| 4029 | | | | | 0 | | |
| 4030 | | | | | 0 | | |
| 4031 | | | | | 0 | | |
| 4032 | | | | | 0 | | |
| 4033 | | | | | 0 | | |
| 4034 | | | | | 0 | | |
| 4035 | | | | | 0 | | |
| 4036 | | | | | 0 | | |
| 4037 | | | | | 0 | | |
| 4038 | | | | | 0 | | |
| 4039 | | | | | 0 | | |
| 4040 | | | | | 0 | | |
| | DailyTot | Daily Tot | Type III | Micro | Total | | |
| | 0 | 6282 | 6282 | 0 | 6282 | | |

Date: Oct 3, 1966

Daily Grouting Record

Page 11 of 11

Acrylamide

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
2035/1-3	8:03	8.0	16.3		400 litres to start.
2037/1-2	8:08	9.2	21.0		
2037/1-2	8:18	7.0	25.9		
2037/1-2	8:28	6.0	22.1		
2037/1-2	8:38	3.8	27.2		
2037/1-2	8:43	3.5	30.0		0.8 mile between 0-10 LPM.
2035/1-4	9:00	8.2	31.2		Dripping tanks
2037/1-4	9:04	7.0	25.1		
2037/1-4	9:17	7	24.1		
2037/1-4	9:25	11.3	23		9:21 Compressor is down
2037/1-4	9:30	11.7	20.6		9:25 Compressor back-up
2037/1-4	9:45	12.6	17.1		
2037/1-5	9:52	8.5	12.3		low pressure - no return
2037/1-5	10:00	10.5	19.6		No great leaks detected, but
2037/1-5	10:12	10.3	25.3		2
2037/1-5	11:15	14.4	6.3		2037/1-7 - 910.00
2037/1-5	11:20	13.3	13.0		2037/1-5 - 910.00
2037/1-5	11:42	12.2	18.2		
2037/1-5	12:20	13	16		
2037/1-5	12:33	11	28		Drilling Tanks
2037/1-5	12:45	12	42.7 pressure stroke		
2037/1-5	13:05	11	34.5		
2037/1-5	13:18	12	21		Drilling Tanks

Date: 10/3/96

Daily Grouting Record

Page 2 of

ACRY

[illegible]

Bay GROUT G' - FORMING Bullhead End of Trench. 4

[illegible]

Date: Oct 3, 1996

Daily Grouting Record

Water Test:

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon	Comments/Notes
3022/6	8:06	19	30		
3022/2	7:55	13	43		Packer
/3	7:58	8	44		
/4	8:00	12	33		
/5	8:03	11	36		
3024/2	7:50	3	90		
/3	7:57	1	84		Packer
/4	7:59	1	83		Plugged
/5	8:02	3	80		Results
/6	8:04	4	80		No Good
3026/2	8:08	2	55		Packer
/3	8:11	4	75		Plugged
/4	8:14	1	90		Results
/5	8:18	1	95		No Good
/6	8:21	1	72		
3028/2	8:09	17	16		
/3	8:12	19	19		
/4	8:16	18	19		
/5	8:20	10	17		
/6	8:22	16	20		

Date: Oct 3, 1996

Daily Grouting Record

Water Test

Hole/Depth	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugcon	Comments/Notes
3030/2		12	40		Blue is
3030/3		16	25		plugged go
3030/4		10	20		back and
3030/5					redo 3024 and
3030/6					3026
3032/2	8:30	12	13		
3032/3	8:33	17	19		
3032/4		19	26		
3032/5		13	19		
3032/6		14	20		
3026/2	9:05	9	9		
3026/3		22	12		
3026/4		13	14		
3026/5		12	17		
3026/6		14	32		
3024/2	9:15	13	20		
3024/3		14	25		
3024/4		13	6		
3024/5		12	6		
3024/6		11	23		
3024/2	9:25	12	6		
3024/3		13	7		
3024/4		13	13		
3024/5		18	23		
3024/6		17	22		

Date: 10/3/96

Daily Grouting Record

WPT

Page 3 of 3

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon			
3036/2	9:30	16				16							
23		14				11							
4		13				10							
5		19				15							
6		22	15			24	11						
3020/2		22				24							
3		23				21							
4		23				23							
5		15				15							
6		19				36							
3038/2		13				6							
3		15				15							
4		18				26							
5		20				23							
6		8				7							
3041/2		16				26							
3		15				35							
4	10:10	18	16			12	42	2					
5		13				31							
6													
3044/2		8				7							
3		17				18							
4	10:10	12				18							
5		16				20							
6		17				20							

Comments/Notes

Daily Grouting Record

Date: 10/2/96

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugcon
3048/2	10:15	20	17	
3		17	20	
4				
5				
6				
7				
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				
36				
37				
38				
39				
40				
41				
42				
43				
44				
45				
46				
47				
48				
49				
50				
51				
52				
53				
54				
55				
56				
57				
58				
59				
60				
61				
62				
63				
64				
65				
66				
67				
68				
69				
70				
71				
72				
73				
74				
75				
76				
77				
78				
79				
80				
81				
82				
83				
84				
85				
86				
87				
88				
89				
90				
91				
92				
93				
94				
95				
96				
97				
98				
99				
100				

Comments/Notes

Supposedly out of line
hatched

Supposed to be
out of line

Supposed to be
out of line

ACT REMBECO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday October 03, 1996

Grout Ingredient	Mix M	Mix M*	Mix X	Mix E	Mix F	Mix G	Mix G*	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						363.60
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	49.50	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	6,365.45	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	178.20	Kg =	392	Lbs	0.00	Kg =	0	Lbs
Silica Fume	247.50	Kg =	545	Lbs	0.00	Kg =	0	Lbs
Pumice	891.00	Kg =	1,960	Lbs	0.00	Kg =	0	Lbs
Fly Ash	247.50	Kg =	545	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	74.25	Kg =	163	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	4,221.38	Kg =	9,287	Lbs				
Welan Gum	4.28	Kg =	9	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	363.60	Kg =	800	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	6,282	1,662	6,365	1,684	6,365	1,684
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,640	963	3,640	963	3,640	963
Totals	9,922	2,625	10,005	2,647	10,005	2,647

ACT REMBECO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Thursday October 03, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
4	4021	1 - 2	1,878	Litres =	444	Gallons Acrylamide
4	4026	1 - 2	298	Litres =	79	Gallons Acrylamide
4	4018	1 - 2	1,189	Litres =	315	Gallons Acrylamide
4	4019	1 - 2	1,576	Litres =	417	Gallons Acrylamide
4	4016	1 - 2	1,541	Litres =	408	Gallons Acrylamide
1	2035	1 - 7	910	Litres =	241	Gallons Acrylamide
1	2037	1 - 5	910	Litres =	241	Gallons Acrylamide
1	2038	1 - 8	810	Litres =	214	Gallons Acrylamide
1	2039	1 - 5	1,010	Litres =	267	Gallons Acrylamide
1	2040	1 - 8	0	Litres =	0	Gallons Acrylamide
Total Grout Injected:			9,922	Litres =	2,625	Gallons

M. Chugan
ECO Representative

Sam Hain
ACT Rembeco Representative

DAILY GROUTING REPORT
OCTOBER 4, 1996

Grouting report for Oct 4 1996

finished ultrafine grouting in trench 2. To work in trench 1. Bulk grouting continued in trench 4.

Trench 2

Grouted Trench 2 with ultrafine. Used same grouting procedure as was used for acrylamide. Two holes were grouted using one flow meter/pressure transducer (this was to allow full-production bulk-grouting in Trench 4 - contractor equipment limited). Grouted 6 holes for a total of 866 litres. Holes 2041, 2042, 2043, 2044, 2045 and 2047 were grouted. Holes 2040, 2041 and 2042 were tight - grout pressures of up to 100 psi were applied before the pump was stopped. Holes 2043 through 2047 were grouted, but took low quantities. Holes 2043 and 2044 took 440 litres each, hole 2045 took 50 litres, hole 2047 took 346 litres.

Summary of Trench II Operations			
Start Date	Sept. 17	Days Elapsed This Trench.	16
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	121.5	% TV Grouted	78%
Total Today (Type III and Ultra)	0	Total this Trench	94,062
Type III today (litres)	0	Type III total (litres)	72,099
Ultrafine today (litres)	0	Ultrafine total (litres)	21,963
Acrylamide today (litres)	866	Acrylamide total (litres)	7,986

trench dimensions - " " " " = 2.940 ft = 0.9 m
Assuming 50% voids, void space = 42 m³.

Conducted bulk grouting in trench 4. Injected 13,533 litres of bulk grout. About 1,250 litres of mix G* were initially injected into holes 4016, 4018, 4019, and 4021. Switched to grout mix F to start new holes. Didn't want the grout setting over the weekend. During the first series of hole grouting, a grout bubble formed down the trench, 10 feet from the end. Grouting stopped and packers were moved to holes 4026, 4028, 4031 and 4035. After 15 minutes, moved out of 4026 and 4028 and into 4037 and 4041. Stayed on these holes most of the day, moving up a stage later in the afternoon. Hole 4031 took a total of 2085 litres, hole 4035 took 2504 litres, hole 4037 took 2164 litres and hole 4041 took 2602 litres of grout. Moved into holes 4044, 4047, 4049 and 4052 to finish the day. These holes took 272, 930, 1154 and 825 litres, respectively.

Summary of Trench 4 Operations			
Start Date	Oct. 3	Days Elapsed This Trench.	0
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	42 m ³	% TV Grouted	15%
Total Today (Type III and Ultra)	13,533	Total this Trench	19,815
Type III today (litres)	13,533	Type III total (litres)	19,815
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Date: Oct. 4, 1946

Daily Grouting Record

TV

Page 1 of 1

Bu K Grouting Trench

Hole/Zone	Time	R	Flow (l/min)	Blue	Gage Pressure (psi)			Apparent Leakage
4018/1-2	8:06	8.4	12.4	8.6	9.5	11.5	20.1	22
4021/1-4	8:11	8.1	7.8	8.9	39.2	39.1	40.6	40.1
4016/1-3	8:22	6.5	4.5	4.8	25.8	27.4	39.2	36.1
4019/1-3								
	8:33	8.0	4.6	6.6	42.8	39.5	43.1	42.6
	8:39							
4026/1-2	8:55	12.4	10.6	7.4	46.2	45.3	47.1	46.9
4028/1-2								
4031/1-2								
4035/1-2		40.35	40.31	40.37			40.37	40.11
	9:12	4.7	4.7	4.2	27.9	28.5	24.8	27.3
4037/1-2	9:22	8.1	7.4	8.7	29.9	30.2	26.3	27.5
4041/1-2	9:30	11.1	9.2	10.3	21.5	32.2	27.5	Choke
	9:50	11.6	13.3	Choke	40.2	39.2		
	9:57	7.3	8.9	8.6	27.5	29.2	25.7	17.9
	10:30	7.0	7.6	8.2	27.1	26.3	24.4	24.7
	10:52	8.1	7.0	10.6	28.7	26.4	27.4	27.9
	11:00	8.3	7.4	10.8	30.5	29.6	31.1	27.2
	11:15	10.8	8.6	11.7	30.4	28.4	29.0	34.4
	11:30	7.2	6.9	10.2	30.7	28.1	29.6	32.4
	11:45	7.4	4.9	10.2	30.5	30.3	29.9	31.9
12:14.8	6.2	5.3	10.4	9.4	32.1	39.0	38.0	40.4
12:55	7.2	6.2	10.8	10.3	27.5	34.7	29.6	34.4
		40.35/14	40.31/14	40.37/14	1-4			
	1:06	7.2	8.5	9.7	20.6	29.6	24.6	34.4
	1:14	9.7	7.3	11.9	30.1	28.8	31.7	30.8
	1:25	11.8	11.6	14.3	33.8	31.8	34.4	35.3

Blue
Black
Green
Red

Red
Black
Green
Red

Comments/Notes
Mix 6
Compressor
Down 5 min
Bubble - Further
Down - 10 feet further
Blue 4018/263
Green 4019/258
Black 4021/18
Red 4019/255
Hole 21 walking
Water
Grout coming out
and around hole
- Switch to F Mix
@ 9:15 - F Mix
will hit holes
~ 9:40
4. Wall 4 repelling Grout
Plugged.
4041/15
4037/15
4031/15
4035/15

Date: 10/4/96

Daily Grouting Record

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugcon			
		4035	4031	4037	4041								
		1-4	1-4	9.4	1-4								
		1830	11.1	7.8	10.8	9.7	20.6	21.3	28.0	30.1			
		1838	11.1	7.5	9.5	10.0	30.0	24.9	27.5	31.1			
		1845	11.6	6.4	5.6	10.2	32.1	27.5	24.9	22.9			
		1857	10.8	6.3	9.9	8.7	31.1	24.6	30.3	32.9			
		2:08	10.8	6.0	10.1	9.0	32.3	20.5	32.3	34.1			
		2:17	10.3	7.2	9.5	9.4	30.8	28.0	28.4	32.6			
		2:27	10.6	6.3	9.4	9.7	31.5	29.3	29.7	34.0			
		2:37	10.5	7.5	10.1	9.7	28.3	29.3	28.8	32.6			
4052/1-2	2:50	4052	4047	4049	4049								
4047/1-2	2:51	9.9	10.7	9.4	8.5	31.1	28.9	33.2	32.0				
4044/1-2	3:05	10.6	11.2	9.5	8.4	30.8	24.3	31.7	31.7				
4044/1-2	3:15	11.3	9.9	8.7	6.6	30.2	30.1	25	34.2				
	3:35	11.5	11.6	8.8	7.8	34.1	29.6	34.3	30.2				
	4:10	7.1	8.7	6.1	8.4	27.3	28.5	29.0	30.2				

Comments/Notes

10/15 so far today
 10/15 2884
 10/15 1967
 10/15 2062
 10/15 1-4 972.0
 10/15 1-4 682.0
 10/15 1-4 581.0
 10/15 1-4 1348.0
 10/15 4037 medary
 10/15 1-2 825.0
 10/15 1-2 930.0
 10/15 1-2 1454.0
 10/15 292.0
 10/15 3178
 10/15 3605
 10/15 2199
 10/15 3551
 10/15 13533

Date: Oct. 4, 1996

Daily Grouting Record

Page 1 of 1

Micro-Fine Trench II

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeon
2041/1-1	8:13	0	50.0	
2042/1-2	10:22	10.2	56.2	
2043/1-2	0.1	0.1	57.0	
2042/1-4	8:29	17.7	21.0	
2043/1-4				
2044/1-5	8:40	8.6	26.6	
2043/1-4	8:53	19.4	25.1	
2044/1-5	9:00	20.1	25.1	Old Crack - forming
	9:08	12.6	16.3	Opening further
	9:24	16.9	22.1	
2045/1-4	9:1	19.4		2045 2047
2047/1-4			1.4	1.4
			Virgin V. Tile	
2045/1-6	9:43			
2047/1-5	9:50	11.4	32.4	
		5.6	41.2	
2045/1-8	9:54	9.0	40.1	
2047/1-7	10:18	8.2	32.6	
	10:32	14.9	40.7	

off →

Comments/Notes
by itself
holes are quite
tight.
Mix M
2042 - high pressure
31-Litres
2043 possibly
fracture pressure
ramped and pressure
disappeared all at once
2043 / 446L - 22.0
2044 / 1220L
2045 / 50.2
2047 - making grout
Plugged off
2047 / 346L
866L Microfine

ACT 751ABCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 8 Removal Action Project
Daily Work Record For
Friday October 04, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity To Date	Previous Quantity To Date	Percentage of
1	Mobilization	kamp sum	100.00%			90%
2	Supply of sleeve-pipes	each	245	0	219	89%
	a) 15 feet long	each	197	0	168	95%
	b) 20 feet long	each	81	0	62	102%
3	Driving of sleeve-pipes to full depth and capping	each	197	0	168	95%
4	Driving of observation wells to partial depth	each	60	0	7	12%
5	Supply of observation wells	each	35	0	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	114%
7	Pumping of branch water into government-supplied tank or tank	per 1,000 gallons	60	0.00	13.75	17%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	78%
	Supply and installation of grout pads	each	346	0	265	82%
11	Install hydraulic conductivity tests	each	1,000	0	632	63%
12	Ingredients for regular portland cement based grout	per pound	480,000	19,700	375,147	82%
	a) Regular portland cement	pounds	18,000	632	15,668	92%
	b) Barite	pounds	96,000	4,211	70,076	73%
	c) Silica fume	pounds	36,000	1,155	23,051	64%
	d) Viscosity modifier	pounds	400	20	378	95%
	e) Dispersing agent / retarder	pounds	7,200	347	6,577	91%
	f) Type "F" fly ash	pounds	80,000	196	3,631	6%
13	Injection of regular portland cement based grout	per gallon injected	97,200	3,613	74,034	80%
14	Ingredients for ultrahigh cement based grout	per pound	34,000	660	40,665	120%
	a) Ultrahigh cement	pounds	1,320	26	1,227	95%
	b) Barite	pounds	3,720	35	2,350	64%
	c) Silica fume	pounds	42	1	35	80%
	d) Viscosity modifier	pounds	240	0	0	0%
	e) Dispersing agent (non-retarding)	pounds	300	25	1,052	359%
15	Injection of ultrahigh cement based grout	per gallon injected	10,800	234	10,363	96%

ACT 751ABCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 8 Removal Action Project
Daily Work Record For
Friday October 04, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	6,921	6,921	30%
18	Two person labor crew for C&I-directed work	per crew hour	100	0.00	27.00	27.00	27%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:
a) Crew for installing pipes
b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	26.25	26.25	26%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.
ding in Trench 2 with Ultrahigh cement grout.
Grouting in Trench 4 with Portland cement grout.

Reviewed: ECO Representative

Concur: Lee McCluskey, MR-F

ACT Rambco Representative

IT Corporation Representative

ACT REMBCO JOINT VENTURE
Dm1 Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Friday October 04, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	88.00	86.00	
Bentonite (Kg)	1.50	1.50	3.80	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	8.00	0.00	0.00	87.00	0.00	18.00	
Total Volume Mixed (L)	0.00	885.57	0.00	0.00	11,342.18	0.00	2,314.71	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	378.00	Kg =	832 Lbs	12.00	Kg =	26 Lbs	
Silica Fume	525.00	Kg =	1,155 Lbs	18.00	Kg =	35 Lbs	
Pumice	1,890.00	Kg =	4,158 Lbs	24.00	Kg =	53 Lbs	
Fly Ash	90.00	Kg =	198 Lbs	0.00	Kg =	0 Lbs	
Ligno Sulphonate	157.50	Kg =	347 Lbs	11.20	Kg =	25 Lbs	
Cement Type 3	8,954.40	Kg =	19,700 Lbs				
Welan Gum	9.03	Kg =	20 Lbs	0.34	Kg =	1 Lbs	
Ultrafine Cement				400.00	Kg =	880 Lbs	
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	13,533	3,580	13,657	3,613	13,657	3,613
Ultrafine Cement	868	229	886	234	886	234
Acrylamide	0	0	0	0	0	0
Totals	14,399	3,809	14,542	3,847	14,542	3,847

ACT REMBCO JOINT VENTURE
Dm1 Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Friday October 04, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
4	4019	1 - 3	222	Litres =	59	Gallons	Portland
4	4035	1 - 2	1,532	Litres =	405	Gallons	Portland
4	4035	3 - 4	972	Litres =	257	Gallons	Portland
4	4052	1 - 2	825	Litres =	218	Gallons	Portland
4	4021	1 - 4	184	Litres =	49	Gallons	Portland
4	4031	1 - 2	1,403	Litres =	371	Gallons	Portland
4	4031	3 - 4	682	Litres =	180	Gallons	Portland
4	4047	1 - 2	930	Litres =	246	Gallons	Portland
4	4016	1 - 3	257	Litres =	68	Gallons	Portland
4	4026	1 - 2	30	Litres =	8	Gallons	Portland
4	4037	1 - 2	1,583	Litres =	419	Gallons	Portland
4	4037	3 - 4	581	Litres =	154	Gallons	Portland
4	4049	1 - 2	1,154	Litres =	305	Gallons	Portland
4	4018	1 - 2	263	Litres =	70	Gallons	Portland
4	4028	1 - 2	41	Litres =	11	Gallons	Portland
4	4041	1 - 2	1,254	Litres =	332	Gallons	Portland
4	4041	3 - 4	1,348	Litres =	357	Gallons	Portland
4	4044	1 - 2	272	Litres =	72	Gallons	Portland
2	2041	1 - 8	0	Litres =	0	Gallons	Ultrafine
2	2042	1 - 5	30	Litres =	8	Gallons	Ultrafine
2	2043	1 - 5	220	Litres =	58	Gallons	Ultrafine
2	2044	1 - 5	220	Litres =	58	Gallons	Ultrafine
2	2045	1 - 8	50	Litres =	13	Gallons	Ultrafine
2	2047	1 - 5	348	Litres =	92	Gallons	Ultrafine
Total Grout Injected:			14,399	Litres =	3,809	Gallons	

M. Chugani
ECO Representative

[Signature]
ACT Rembco Representative

OCT 4 1042

Oct 4, 1996 Bulkhead Trench #1
Micro Fine Trench 2

DAILY GROUTING REPORT
OCTOBER 7, 1996

October 7

No work in trench 2 today. Contractor short staffed today, could only do one operation. Worked in trenches 3 and 4 bulk grouting. Got to end of shortened area of trench 4 by 9:22 am. Continued to grout two holes in trench 4 and started in trench 3. After Monday morning meeting, Dr. Huff suggested that the lower half of trench 4 be grouted as well. This adds another 14 holes to the grouting program.

Trench 2

No work in trench 2 today.

Trench 4

Conducted bulk grouting in trench 4. Injected 13,533 litres of bulk grout, mix F. Started in holes 4016, 4018, 4019 and 4021. These holes were tight. Moved to holes 4026, 4028, 4031 and 4035. These holes were also tight - pressures reached upwards of 75 psi. with negligible flow (< 0.3 lpm). Hole 4026 took 10 litres of grout. Moved to holes 4037, 4040, 4044, and 4052. Again, these holes took little (10 litres) to no grout at high pressures. Moved to the last two holes, 4049 and 4056 and also moved to holes 3001 and 3002. These holes were grouted most of the day with mix F. Hole 4054 took 2044 litres of grout, hole 4056 took 2111 litres of grout. Hole 3001 took 3552 litres of grout and hole 3002 took 3823 litres of grout.

Summary of Trench 4 Operations			
Start Date	Oct. 3	Days Elapsed This Trench.	4
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	42 m ³	% TV Grouted	57%
Total Today (Type III and Ultra)	0	Total this Trench	23,980
Type III today (litres)	4,165	Type III total (litres)	23,980
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 3.

Trench dimensions - 8'x 110'x 9' = 7,926 ft³ = 224 m³

Assuming 50% voids, void space = 112 m³.

Summary of Trench 3 Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	0
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	112 m ³	% TV Grouted	7%
Total Today (Type III and Ultra)	7,375	Total this Trench	7,375
Type III today (litres)	7,375	Type III total (litres)	7,375
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Started to grout trench 3 this morning. Later this morning the request was made to continue grouting holes at the south end of trench 4, which were recently cut from the program. Holes 3001 and 3002 were grouted with mix F. The quantities of grout injected into these holes expelled water first from hole 3003 and 1 hour later from hole 3004.

Trench 4A

This is the designation for the south end of trench 4 that was cut from the grouting program and then added back. This area is not going to be included in the tally for trench 4 because the end of the trench was bulk-headed thereby separating the two trenches. Additionally, it is believed that these holes (trench 4a) are now in trench 3.

Trench dimensions - 7'x 31.5'x 6' = 1,323 ft³ = 37.4 m³
Assuming 50% voids, void space = 18.7m³.

Summary of Trench 3 Operations

Start Date	Oct. 7	Days Elapsed This Trench.	0
Theoretical Volume (TV)
3.50 % voids, cubic meters	18.7	% TV Grouted	17%
Total Today (Type III and Ultra)	3,104	Total this Trench	3,104
Type III today (litres)	3,104	Type III total (litres)	3,104
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Plan is to continue now in both trench 3 and trench 4a simultaneously and move the grout front up the trenches. This should increase production by reducing the overwhelming volume of grout injected in one area, and splitting it into two trenches.

Date: 10/7/90

Daily Grouting Record

Trench 3/4 Bulk Grouting

Page 1

Hole/Zone	Time	Flow (L/min)			Gage Pressure (psi)			Apparent Lugeon		
		871	921	1100						
		4054	4056	3002	3001					
	10:05	4.5	4.3	13.9	6.2	28.5	21.7	31.6		
4054/1-4	10:12	5.8	7.2	15.0	6.4	32.9	31.7	33.9		
4056/1-4	10:30	9.0	7.8	11.4	0.1	37.0	39.7	5.6		
3002/1-5	10:37	6.6	4.6	18.2	7.7	31.1	34.8	33		
3001/1-4	11:07	9.4	12.7	10.5	8.0	34.5	26.0	34.8		
	11:23	4.6	6.7	13.2	14.1	31.1	34.1	30.9		
	11:38	4.3	7.1	12.9	13.8	30.5	33.5	31.5		
	12:50	5.7	12.2	9.2	13.3	28.7	24.7	22.4		
	13:00	4.1	10.8	11.0	11.2	30.1	26.8	21.4		
	13:25	8.9	9.1	8.1	11.6	28.7	27.5	21.8		
	13:40	10.4	9.0	11.4	12.0	44	41.9	32.6		
	14:00	8.9	5.9	12.7	11.1	28.4	26.7	23.7		
	14:10	9.1	6.8	15.9	9.7	32	27.6	21.8		
	14:25	7.7	6.3			34.4	40.1			
	15:00	11.5	0:	14.0	13.9	29.1	21	25.2		
		4009	4007	4006	4005					
4004/1-2	15:10			14.5	11.7		49.1	32.1	27.1	
4009/1-2	15:25									
4005/	15:30	10.2	8.0	8.9	10.4	40.0	29.0	29.5		
4004/	15:45	15.2	8.0	-	11.8	35.6	-	41.3		305.6
	15:55	10.4	7.1	8.1	9.8	23.8	28.7	29.3	32.4	792.9
	16:10	10.3	9.0	8.8	9.5	35.0	34.6	38.7		442.8
	16:25	6.9	13.1	10.2	10.2	37.7	32.4	-		403.1
	16:35	7.9	16.0	7.2	13.9	31.5	28.1	34.1		
	16:47	11.6	8.1	11.7	5.9	17.9	20.3	29.9		1464.0

Comments/Notes

Hole 3003. 3001-7
Water

Hole 3004. 3001-7
Water

Hole 4058. 4058-15
Grout

More grout coming out
top of pad around 4058

4054/1-4

4056/1-4

3001/1-5

3002/1-5

4001/1-2

4003/1-2

4004/1-2

4005/

Date: 10/7/96

Daily Grouting Record

Bulk Grout No.

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon			
		Red	Black	Green	Blue								
4021/		4021	4019	4018	4016								
4019/													
4018/	8:22												
4016/		ALL HOLES TIGHT											
		4018	4026	4031	4035								
4021/1-2	8:30	5.6	-	5.9	0.1	41.5	-	47.4	49.0				
4028/1-2													
4021/1-3.4				ALL HOLES TIGHT									
4035/1-3.4		0.1	0.2	0.1	0.3	65	67	66					
4016/1-4		4026	4026	4031	4040								
4031/1-													
4040/1-2	8:45	2.3	0.2	0.1	0.0	44.1	44.6	46.0	44.0				
4040/1-4		4052	4047	4044	4040								
4052/1-4	8:59	0.5	1.1	0.1	0.5	48	47	50	50				
4044/1-4													
4047/1-4					4								
		4054	4056	4055	4019								
4054/1-2	9:10	6.5	6.9	0.1	0.1	41.2	39.6	41.3	41.2				
4055/1-4	9:17	6.6	11.3	0.1	0.1	41.0	37.8	49	48.0				
4056/1-2													
4057/1-4													
3001/				3002	3001								
3002/1-2	9:22	7.2	7.9	0.4	9.4	32.4	31.3	34.9	31.0				
	9:25	5.3	6.0	0.1	14.0	26.3	24.6	62.0	26.0				
3002/1-4	9:35	5.2	6.7	14.7	15.0	24.6	28.1	30.6	29.6				
	9:58	3.1	7.1	15.4	11.4	32.6	34.2	25.1	35.2				

Comments/Notes

5' MIX OF
THURS / FR. HARD

START MIX FILLER

4021, 4019. TIGHT

4016, 4018. TIGHT

BLACK PURPLE

4026 - Maymies

4026 - 10.2

4028/1-4

4031/1-4

4037/1-4

4049/1-2

4040/1-4

4047/1-4

4052/1-4

4044/1-4

4055/1-4

4049/1-4

ACT REMBO JOINT VENTURE
Cml Wag 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Monday October 07, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Sigmo Sulphonate (Kg)	1.40	1.40	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Velan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.94	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.21	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	110.70	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	113.50	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	14,798.99	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	408.60	Kg =	899	Lbs	0.00	Kg =	0	Lbs
Silica Fume	587.50	Kg =	1,249	Lbs	0.00	Kg =	0	Lbs
Pumice	2,043.00	Kg =	4,495	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Sigmo Sulphonate	170.25	Kg =	375	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	9,679.28	Kg =	21,294	Lbs				
Velan Gum	9.76	Kg =	21	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	0.00	Kg =	0	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	14,844	3,874	14,797	3,915	14,787	3,915
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	14,844	3,874	14,797	3,915	14,787	3,915

ACT REMBO JOINT VENTURE
Cml Wag 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Monday October 07, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
4	4021	1-4	0	Litres =	0	Gallons Portland
4	4028	1-4	10	Litres =	3	Gallons Portland
4	4052	1-4	0	Litres =	0	Gallons Portland
4	4054	1-4	2,034	Litres =	538	Gallons Portland
4	4003	1-2	1,012	Litres =	268	Gallons Portland
4	4019	1-3	0	Litres =	0	Gallons Portland
4	4026	1-2	0	Litres =	0	Gallons Portland
4	4047	1-4	10	Litres =	3	Gallons Portland
4	4056	1-4	2,101	Litres =	556	Gallons Portland
4	4001	1-2	818	Litres =	216	Gallons Portland
4	4018	1-3	0	Litres =	0	Gallons Portland
4	4031	1-4	0	Litres =	0	Gallons Portland
4	4037	1-4	0	Litres =	0	Gallons Portland
4	4044	1-4	0	Litres =	0	Gallons Portland
4	4055	1-4	0	Litres =	0	Gallons Portland
3	3002	1-5	3,823	Litres =	1,011	Gallons Portland
4	4005	1-2	605	Litres =	160	Gallons Portland
4	4018	1-2	0	Litres =	0	Gallons Portland
4	4035	1-4	0	Litres =	0	Gallons Portland
4	4040	1-4	10	Litres =	3	Gallons Portland
4	4048	1-4	0	Litres =	0	Gallons Portland
3	3001	1-6	3,552	Litres =	940	Gallons Portland
4	4004	1-2	669	Litres =	177	Gallons Portland
Total Grout Injected:			14,844	Litres =	3,874	Gallons

M. Chuaguer
ECO Representative

ACT REMBO Representative

MONDAY OCTOBER 07 1966

TIA

Bulk Grant

DAILY GROUTING REPORT
OCTOBER 8, 1996

Grouting report for Tuesday, October 8, 1996

Acrylamide grouted in trench 2 and conducted microfine grouting in trench 4.

Trench 2

Grouting in trench 2 was completed. The amount of grout used was not recorded.

Trench 4

Conducted microfine grouting in trench 4. Injected 11,359 litres of microfine grout, mix M'. The amount of retarder in the grout was reduced to 2%. Started in holes 4016, 4018, 4019 and 4021. These holes, except 4019, were tight and didn't take grout. Hole 4019 took 1615 litres of grout. Moved to holes 4026, 4028, 4031 and 4035. Two of these holes, 4026 and 4031 were also tight. Hole 4028 took 1398 litres of grout, and hole 4035 took 625 litres of grout. Moved to holes 4037, 4040, 4041, and 4044. Hole 4040 took 941 litres; holes 4041 and 4044 were tight and did not take grout, hole 4037 took 1991 litres of grout. A grout bubble formed on the surface during grouting of these holes. The bubble was about 6 feet from hole 4019. Moved to holes 4047, 4049, 4052 and 4054. Hole 4054 was tight and did not take grout. Hole 4047 took 2,053 litres, hole 4049 was tight, and hole 4052 took 921 litres. A grout bubble formed between holes 4045 and 4044. Holes 4055 and 4056 were grouted last, and took 432 and 86 litres, respectively.

Summary of Trench 4 Operations			
Start Date	Oct. 3	Days Elapsed This Trench.	5
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	42 m ³	% TV Grouted	84%
Total Today (Type III and Ultra)	11,359	Total this Trench	35,339
Type III today (litres)	0	Type III total (litres)	23,980
Ultrafine today (litres)	11,359	Ultrafine total (litres)	11,359
Acrylamide today (litres)	0	Acrylamide total (litres)	0

ACT REMBCO JOINT VENTURE
Smi Wag 4 Seeps - & 8 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 08, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	106.00	86.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Weilan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	106.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	11,508.58	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0 Lbs	159.00	Kg =	350	Lbs
Silica Fume	0.00	Kg =	0 Lbs	212.00	Kg =	468	Lbs
Pumice	0.00	Kg =	0 Lbs	318.00	Kg =	700	Lbs
Fly Ash	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0 Lbs	106.00	Kg =	233	Lbs
Cement Type 3	0.00	Kg =	0 Lbs				
Weilan Gum	0.00	Kg =	0 Lbs	4.58	Kg =	10	Lbs
Ultrafine Cement				5,300.00	Kg =	11,660	Lbs

Acrylamide	182.00	Kg =	400	Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	11,359	3,005	11,509	3,045	11,509	3,045
Acrylamide	2,740	725	2,740	725	2,740	725
Totals	14,099	3,730	14,249	3,769	14,249	3,769

ACT REMBCO JOINT VENTURE
Smi Wag 4 Seeps - & 8 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 08, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
4	4021	1 - 4	0	Litres =	0	Gallons	Ultrafine
4	4028	1 - 2	29	Litres =	8	Gallons	Ultrafine
4	4035	1 - 4	625	Litres =	165	Gallons	Ultrafine
4	4041	1 - 4	20	Litres =	5	Gallons	Ultrafine
4	4049	1 - 4	10	Litres =	3	Gallons	Ultrafine
4	4052	1 - 5	921	Litres =	244	Gallons	Ultrafine
4	4019	1 - 2	1,615	Litres =	427	Gallons	Ultrafine
4	4037	1 - 4	1,991	Litres =	527	Gallons	Ultrafine
4	4054	1 - 4	0	Litres =	0	Gallons	Ultrafine
4	4055	1 - 2	432	Litres =	114	Gallons	Ultrafine
4	4018	1 - 2	0	Litres =	0	Gallons	Ultrafine
4	4028	1 - 4	1,398	Litres =	370	Gallons	Ultrafine
4	4040	1 - 4	1,889	Litres =	447	Gallons	Ultrafine
4	4016	1 - 3	25	Litres =	7	Gallons	Ultrafine
4	4031	1 - 4	465	Litres =	123	Gallons	Ultrafine
4	4044	1 - 4	0	Litres =	0	Gallons	Ultrafine
4	4047	1 - 4	2,053	Litres =	543	Gallons	Ultrafine
4	4056	1 - 2	88	Litres =	23	Gallons	Ultrafine
2	2041	1 - 8	300	Litres =	79	Gallons	Acrylamide
2	2042	1 - 5	530	Litres =	140	Gallons	Acrylamide
2	2043	1 - 5	1,000	Litres =	265	Gallons	Acrylamide
2	2044	1 - 5	530	Litres =	140	Gallons	Acrylamide
2	2047	1 - 5	380	Litres =	101	Gallons	Acrylamide
Total Grout Injected:			14,099	Litres =	3,730	Gallons	

ECO Representative

ACT Rembco Representative

CT 3E3:BCO - CIVIL - FUTURE
Orin Way & Seeps & 5 Removal Action Project
Tuesday, October 08, 1998
Daily Work Record For

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity	Percentage of
1	Backfill	kemp sum	100.00%				90%
2	Supply of sleeve-pipes	each	245		219	219	89%
	a) 15 feet long	each	75		74	74	98%
	b) 20 feet long	each					
3	Drilling of sleeve-pipes to full depth and capping	each	197		168	168	95%
	a) 15 feet long	each	61		62	62	102%
	b) 20 feet long	each					
4	Drilling of sleeve-pipes & observation wells to partial depth	each	60		7	7	12%
5	Supply of observation wells	each	35		35	35	100%
6	Drilling of observation wells to full depth and capping	each	28		32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0.00	13.75	13.75	17%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	346	0	265	265	82%
11	Install hydraulic conductivity tests	each	1,000	0	632	632	63%
12	Ingredients for regular portland cement based grout	per pound	480,000	0	414,141	414,141	86%
	a) Regular portland cement	pounds	16,000	0	17,389	17,389	97%
	b) Bentonite	pounds	96,000	700	78,762	79,462	83%
	c) Pozzolans	pounds	36,000	0	24,300	24,300	68%
	d) Silica fume	pounds	400	0	417	417	107%
	e) Viscosity modifier	pounds	7,200	0	6,952	6,952	97%
	f) Dispersing agent / retarder	pounds	60,000	0	3,828	3,828	6%
	g) Type "F" fly ash	pounds	0	0	0	0	0%
13	Injection of regular portland cement based grout	per gallon	97,200	0	81,562	81,562	84%
14	Ingredients for ultrahigh cement based grout	per pound					
	a) Ultrahigh cement	pounds	34,000	11,660	41,745	53,405	153%
	b) Bentonite	pounds	1,200	350	1,253	1,003	121%
	c) Silica fume	pounds	3,720	400	2,353	2,051	77%
	d) Viscosity modifier	pounds	42	10	35	40	110%
	e) Dispersing agent / retarder	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	233	1,077	1,310	437%
15	Injection of ultrahigh cement based grout	per gallon	10,800	3,045	10,597	13,642	126%

CT 3E3:BCO - CIVIL - FUTURE
Orin Way & Seeps & 5 Removal Action Project
Tuesday, October 08, 1998
Daily Work Record For

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,000	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	725	6,921	9,646	32%
18	Two person labor crew for cut-directed work	per crew hour	100	0.00	27.00	27.00	27%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:
a) Crew for installing pipes
b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	26.25	26.25	26%
					32.25	32.25	32%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWFP.

/ing in Trench 4 with Ultrahigh cement grout.

Couling in Trench 2 with Acrylamide solution grout. Trench 2 grouting completed.

Concur: Lee McCuske, M.C.F.

Reviewed: E.C.C. Representative

IT Corporation Representative

ACT Remedial Representative

Page 4 of 5

ACRYLAMIDE

[illegible]

Date: 10/08/96

Daily Grouting Record

MICROFINE GRATING M'

Page 1 of 3

12 Retainer

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)		Apparent Lugene	
		Red	Black	Green	Blue				
4021/1-2		4021/1-2	4019/1-2	4018/1-2	4016/1-2				
4019/1-2	8:30	0.0	10.2	0.4	2.1	48.1	35.5	48.6	52.5
4018/1-2		4014/1-2				52.8			
4016/1-2	8:33	0.0	0.0	0.1	2.3	47.5	37.2	42.3	47.4
		4016		4028	4016				
4026/1-2	8:39	7.4		0.1	5.7	21.6		49.7	43.1
4028/1-2	8:46	2.1	11.0	9.7	0.1	40.5	39	31	46.1
4021/1-2	8:52	0.1	14.4	8.3	0.2	49.7	44.1	37.4	56
		4035			4014				
4035/1-2	9:00	0.1	12.1	9.7	4.9	48.6	38.0	37.4	31.7
		4035							
	9:03	3.4	9.6	6.5	2.3	23.3	30.6	32.4	32.9
	9:07	8.1	9.0	8.0	3.6	37.1	33.9	36.1	42.3
	9:15	8.2	11.4	9.6	4.8	40.7	36.5	33.5	42.5
	9:22	7.0	10.8	10.6	1.1	21.1	35.3	29.0	40.1
	9:27	6.0	13.6	4.3	0.1	31.7	42.5	21.4	54.7
	9:28	5.8	12.0	4.7	40.3	36.1	38.9	34.7	
	9:45	4.7	8.2	9.7	7.2	36.7	30.5	29.6	40.0
	9:55	6.1	10.0	12.1	4.8	41.7	35.6	33.6	44.9
	10:09	7.2	1.7	14.3	0.7	37	28.8	32	49.4
	10:20	3.2	4.8	8.1	4.3	34.8	21.4	23.3	39.4
	10:25	2.5	7.1	7.4	8.10	32.6	31.1	22.7	47.2
	10:35	1.7	6.3	1.0	2.9	34.8	32.1	26.4	31.9
	10:45	2.1	8.1	6.6	2.5	31.3	34.5	25.9	35.5
	10:53	2.2	8.2	6.7	2.6	36.2	35.0	29.4	36.9
	11:03	2.7	8.8	6.8	2.7	42.1	40.4	26.6	44.3
	11:13	2.0	7.8	8.2	2.8	39.3	37.0	30.8	40.3

Red

Black

Green

Blue

Comments/Notes
4021/1-2 TIE-INS
4019/1-2 TIE-INS
4018/1-2 TIE-INS
4016 - leaking - off
4016/1-3 TIE-INS
4026/1-2 TIE-INS
4031/1 TIE-INS
4031/1-2 TIE-INS
4031/1-3 TIE-INS
4031/1-4 TIE-INS
4031/1-5 TIE-INS
4031/1-6 TIE-INS
4031/1-7 TIE-INS
4031/1-8 TIE-INS
4031/1-9 TIE-INS
4031/1-10 TIE-INS
4031/1-11 TIE-INS
4031/1-12 TIE-INS
4031/1-13 TIE-INS
4031/1-14 TIE-INS
4031/1-15 TIE-INS
4031/1-16 TIE-INS
4031/1-17 TIE-INS
4031/1-18 TIE-INS
4031/1-19 TIE-INS
4031/1-20 TIE-INS
4031/1-21 TIE-INS
4031/1-22 TIE-INS
4031/1-23 TIE-INS
4031/1-24 TIE-INS
4031/1-25 TIE-INS
4031/1-26 TIE-INS
4031/1-27 TIE-INS
4031/1-28 TIE-INS
4031/1-29 TIE-INS
4031/1-30 TIE-INS
4031/1-31 TIE-INS
4031/1-32 TIE-INS
4031/1-33 TIE-INS
4031/1-34 TIE-INS
4031/1-35 TIE-INS
4031/1-36 TIE-INS
4031/1-37 TIE-INS
4031/1-38 TIE-INS
4031/1-39 TIE-INS
4031/1-40 TIE-INS
4031/1-41 TIE-INS
4031/1-42 TIE-INS
4031/1-43 TIE-INS
4031/1-44 TIE-INS
4031/1-45 TIE-INS
4031/1-46 TIE-INS
4031/1-47 TIE-INS
4031/1-48 TIE-INS
4031/1-49 TIE-INS
4031/1-50 TIE-INS
4031/1-51 TIE-INS
4031/1-52 TIE-INS
4031/1-53 TIE-INS
4031/1-54 TIE-INS
4031/1-55 TIE-INS
4031/1-56 TIE-INS
4031/1-57 TIE-INS
4031/1-58 TIE-INS
4031/1-59 TIE-INS
4031/1-60 TIE-INS
4031/1-61 TIE-INS
4031/1-62 TIE-INS
4031/1-63 TIE-INS
4031/1-64 TIE-INS
4031/1-65 TIE-INS
4031/1-66 TIE-INS
4031/1-67 TIE-INS
4031/1-68 TIE-INS
4031/1-69 TIE-INS
4031/1-70 TIE-INS
4031/1-71 TIE-INS
4031/1-72 TIE-INS
4031/1-73 TIE-INS
4031/1-74 TIE-INS
4031/1-75 TIE-INS
4031/1-76 TIE-INS
4031/1-77 TIE-INS
4031/1-78 TIE-INS
4031/1-79 TIE-INS
4031/1-80 TIE-INS
4031/1-81 TIE-INS
4031/1-82 TIE-INS
4031/1-83 TIE-INS
4031/1-84 TIE-INS
4031/1-85 TIE-INS
4031/1-86 TIE-INS
4031/1-87 TIE-INS
4031/1-88 TIE-INS
4031/1-89 TIE-INS
4031/1-90 TIE-INS
4031/1-91 TIE-INS
4031/1-92 TIE-INS
4031/1-93 TIE-INS
4031/1-94 TIE-INS
4031/1-95 TIE-INS
4031/1-96 TIE-INS
4031/1-97 TIE-INS
4031/1-98 TIE-INS
4031/1-99 TIE-INS
4031/1-100 TIE-INS

Date: 10/8/96

10

Exam. f. Bu 66/e

124 + 67 Privately

6/9, 10/9, 11/9, 12/9, 1/10, 2/10, 3/10, 4/10, 5/10, 6/10, 7/10, 8/10, 9/10, 10/10, 11/10, 12/10, 1/11, 2/11, 3/11, 4/11, 5/11, 6/11, 7/11, 8/11, 9/11, 10/11, 11/11, 12/11, 1/12, 2/12, 3/12, 4/12, 5/12, 6/12, 7/12, 8/12, 9/12, 10/12, 11/12, 12/12, 1/13, 2/13, 3/13, 4/13, 5/13, 6/13, 7/13, 8/13, 9/13, 10/13, 11/13, 12/13, 1/14, 2/14, 3/14, 4/14, 5/14, 6/14, 7/14, 8/14, 9/14, 10/14, 11/14, 12/14, 1/15, 2/15, 3/15, 4/15, 5/15, 6/15, 7/15, 8/15, 9/15, 10/15, 11/15, 12/15, 1/16, 2/16, 3/16, 4/16, 5/16, 6/16, 7/16, 8/16, 9/16, 10/16, 11/16, 12/16, 1/17, 2/17, 3/17, 4/17, 5/17, 6/17, 7/17, 8/17, 9/17, 10/17, 11/17, 12/17, 1/18, 2/18, 3/18, 4/18, 5/18, 6/18, 7/18, 8/18, 9/18, 10/18, 11/18, 12/18, 1/19, 2/19, 3/19, 4/19, 5/19, 6/19, 7/19, 8/19, 9/19, 10/19, 11/19, 12/19, 1/20, 2/20, 3/20, 4/20, 5/20, 6/20, 7/20, 8/20, 9/20, 10/20, 11/20, 12/20, 1/21, 2/21, 3/21, 4/21, 5/21, 6/21, 7/21, 8/21, 9/21, 10/21, 11/21, 12/21, 1/22, 2/22, 3/22, 4/22, 5/22, 6/22, 7/22, 8/22, 9/22, 10/22, 11/22, 12/22, 1/23, 2/23, 3/23, 4/23, 5/23, 6/23, 7/23, 8/23, 9/23, 10/23, 11/23, 12/23, 1/24, 2/24, 3/24, 4/24, 5/24, 6/24, 7/24, 8/24, 9/24, 10/24, 11/24, 12/24, 1/25, 2/25, 3/25, 4/25, 5/25, 6/25, 7/25, 8/25, 9/25, 10/25, 11/25, 12/25, 1/26, 2/26, 3/26, 4/26, 5/26, 6/26, 7/26, 8/26, 9/26, 10/26, 11/26, 12/26, 1/27, 2/27, 3/27, 4/27, 5/27, 6/27, 7/27, 8/27, 9/27, 10/27, 11/27, 12/27, 1/28, 2/28, 3/28, 4/28, 5/28, 6/28, 7/28, 8/28, 9/28, 10/28, 11/28, 12/28, 1/29, 2/29, 3/29, 4/29, 5/29, 6/29, 7/29, 8/29, 9/29, 10/29, 11/29, 12/29, 1/30, 2/30, 3/30, 4/30, 5/30, 6/30, 7/30, 8/30, 9/30, 10/30, 11/30, 12/30, 1/31, 2/31, 3/31, 4/31, 5/31, 6/31, 7/31, 8/31, 9/31, 10/31, 11/31, 12/31, 1/32, 2/32, 3/32, 4/32, 5/32, 6/32, 7/32, 8/32, 9/32, 10/32, 11/32, 12/32, 1/33, 2/33, 3/33, 4/33, 5/33, 6/33, 7/33, 8/33, 9/33, 10/33, 11/33, 12/33, 1/34, 2/34, 3/34, 4/34, 5/34, 6/34, 7/34, 8/34, 9/34, 10/34, 11/34, 12/34, 1/35, 2/35, 3/35, 4/35, 5/35, 6/35, 7/35, 8/35, 9/35, 10/35, 11/35, 12/35, 1/36, 2/36, 3/36, 4/36, 5/36, 6/36, 7/36, 8/36, 9/36, 10/36, 11/36, 12/36, 1/37, 2/37, 3/37, 4/37, 5/37, 6/37, 7/37, 8/37, 9/37, 10/37, 11/37, 12/37, 1/38, 2/38, 3/38, 4/38, 5/38, 6/38, 7/38, 8/38, 9/38, 10/38, 11/38, 12/38, 1/39, 2/39, 3/39, 4/39, 5/39, 6/39, 7/39, 8/39, 9/39, 10/39, 11/39, 12/39, 1/40, 2/40, 3/40, 4/40, 5/40, 6/40, 7/40, 8/40, 9/40, 10/40, 11/40, 12/40, 1/41, 2/41, 3/41, 4/41, 5/41, 6/41, 7/41, 8/41, 9/41, 10/41, 11/41, 12/41, 1/42, 2/42, 3/42, 4/42, 5/42, 6/42, 7/42, 8/42, 9/42, 10/42, 11/42, 12/42, 1/43, 2/43, 3/43, 4/43, 5/43, 6/43, 7/43, 8/43, 9/43, 10/43, 11/43, 12/43, 1/44, 2/44, 3/44, 4/44, 5/44, 6/44, 7/44, 8/44, 9/44, 10/44, 11/44, 12/44, 1/45, 2/45, 3/45, 4/45, 5/45, 6/45, 7/45, 8/45, 9/45, 10/45, 11/45, 12/45, 1/46, 2/46, 3/46, 4/46, 5/46, 6/46, 7/46, 8/46, 9/46, 10/46, 11/46, 12/46, 1/47, 2/47, 3/47, 4/47, 5/47, 6/47, 7/47, 8/47, 9/47, 10/47, 11/47, 12/47, 1/48, 2/48, 3/48, 4/48, 5/48, 6/48, 7/48, 8/48, 9/48, 10/48, 11/48, 12/48, 1/49, 2/49, 3/49, 4/49, 5/49, 6/49, 7/49, 8/49, 9/49, 10/49, 11/49, 12/49, 1/50, 2/50, 3/50, 4/50, 5/50, 6/50, 7/50, 8/50, 9/50, 10/50, 11/50, 12/50, 1/51, 2/51, 3/51, 4/51, 5/51, 6/51, 7/51, 8/51, 9/51, 10/51, 11/51, 12/51, 1/52, 2/52, 3/52, 4/52, 5/52, 6/52, 7/52, 8/52, 9/52, 10/52, 11/52, 12/52, 1/53, 2/53, 3/53, 4/53, 5/53, 6/53, 7/53, 8/53, 9/53, 10/53, 11/53, 12/53, 1/54, 2/54, 3/54, 4/54, 5/54, 6/54, 7/54, 8/54, 9/54, 10/54, 11/54, 12/54, 1/55, 2/55, 3/55, 4/55, 5/55, 6/55, 7/55, 8/55, 9/55, 10/55, 11/55, 12/55, 1/56, 2/56, 3/56, 4/56, 5/56, 6/56, 7/56, 8/56, 9/56, 10/56, 11/56, 12/56, 1/57, 2/57, 3/57, 4/57, 5/57, 6/57, 7/57, 8/57, 9/57, 10/57, 11/57, 12/57, 1/58, 2/58, 3/58, 4/58, 5/58, 6/58, 7/58, 8/58, 9/58, 10/58, 11/58, 12/58, 1/59, 2/59, 3/59, 4/59, 5/59, 6/59, 7/59, 8/59, 9/59, 10/59, 11/59, 12/59, 1/60, 2/60, 3/60, 4/60, 5/60, 6/60, 7/60, 8/60, 9/60, 10/60, 11/60, 12/60, 1/61, 2/61, 3/61, 4/61, 5/61, 6/61, 7/61, 8/61, 9/61, 10/61, 11/61, 12/61, 1/62, 2/62, 3/62, 4/62, 5/62, 6/62, 7/62, 8/62, 9/62, 10/62, 11/62, 12/62, 1/63, 2/63, 3/63, 4/63, 5/63, 6/63, 7/63, 8/63, 9/63, 10/63, 11/63, 12/63, 1/64, 2/64, 3/64, 4/6

les fructifères.

we if we

only

1620

1637/1:2

1951. 25

07915406

0116-1-9A72-#185

SECRET

100

13

1957

...

100

100

10

100

097

1831-1832

100

4037/1-2

45207 1991/11/18

THE UNIVERSITY OF CHICAGO

Hole/Zone	Time	Flow (L/min.)		Gage Pressure (psi)			Apparent Lugdon
4044/							
4044/							
4040/		4041/12	4043/12	4044			
4037/	11:38	0.4	0.2	1.6	1.1	49.7	35.9 32.3 33.7
4047/1-2				1-			
		4041	4037	4040	4047		
		1-4	1-4	1-2	1-12		4041 / 1-4 TIGHT
	12:46	0	2.8	13.3	4045	60	41.3 41.1
4049/1-4	12:52	4049	8.0	9.8			
	12:52	7.9	7.6	9.3	9.3	35.1	34.4 35.2 33.
	12:55	8.0	7.8	12.9	6.8	53	32.5 46.7 30.3
		4052					
4052/	1300	300	8.1	10.4	13.1	63.4	29.5 35.8 31.6
	1305	0.3	5.9	11.8	8.3	60.2	25.4 37.6 29.1
	1307	2.6	7.1	10.2	6.4	44.9	29.8 37.1 30.7
	1315	2.6	7.4	7.3	12.6	21.5	29.3 31.3 35.5
	1325	3.4	7.8	6.4	12.7	35.7	30.0 30.5 31.9
	1335	5.2	7.0	4.5	12.0	33.8	27.4 28.2 38.3
	1345	4.9	6.1	8.5	10.7	33.5	27.0 41.0 36.2
	1355	4.5	6.3	8.7	10.6	31.7	28.9 41.9 36.5
	1416	4.6	12.4	6.6	10.8	28.6	25.6 31.4 23.1
	2:20	4.5	14.5	1.1	10.8	36.2	33.0 38.0 32.4
	2:30	5.3	12.4	2.5	12.8	34.1	28.0 38.8 31.9
	2:40	4.2	13.1	6.9	5.2	37.2	32.9 38.9 20.0
	2:47	4.4	16.3	11.5	0.1	36.8	32.8 39.8 11.7
	2:57	4.5	13.7	6.7	9.8	34.5	30.0 36.1 29.1
	3:07	3.7	14.8	4.5	10.8	35.1	29.9 36.2 31.7
	3:44	5.2	13.1	6.9	13.8	40.7	30.5 42.2 40.6

Date: 10/8/76

Daily Grouting Record

Page 13 of 13

[illegible]

Comments/Notes

Move 4054/14
Tight

4054. 1.0147

Bubble between

4045 and 4046

Move 4040 4047

LEWIS ... 10/10/10

16040/194/11-755

1-4

1047/1-2, 7304

4047/1-4 4 3 2 1

4052/1-5: 93115

11057 1-2 4.8.13

1056/1-2 :: 8610

10/13/91

DAILY GROUTING REPORT
OCTOBER 9, 1996

October 9 1996

Worked in trenches 3 and 4A bulk grouting.

Trench 3

pages 3 - 13
plus one more

Summary of Trench 3 Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	2
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	112 m ³	% TV Grouted	14%
Total Today (Type III and Ultra)	8,329	Total this Trench	15,704
Type III today (litres)	8,329	Type III total (litres)	15,704
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Continued to grout trench 3 this morning. Holes 3003, 3004, 3008 and 3009 were grouted using mix F. The strategy of grouting with two packers per trench increased the daily production by allowing a higher total quantities of grout to be pumped, but distributed over two trenches. This kept blowouts and bulges to a minimum. The 4 holes took 6,806 litres of grout.

Weather personel out in the woods noticed a small stream of grout about 30 m from the pad. The grout appears to have been there for a while, having a gel to it. It probably leaked out the bottom end of the trench during initial grouting. No flowing grout was observed throughout the remaining part of the day.

The grout is definately pushing its way up the trench. Holes uptrench have been expelling water. Hole 3003 has been also making grout. The hole was plugged and grouting continued.

Trench 4A

Grouted 7 holes for a total of 7,811 litres of grout. Holes 4001, 4002, 4003, 4004, 4005, 4007 and 4008 were grouted.

Summary of Trench 4A Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	2
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	18.7	% TV Grouted	58%
Total Today (Type III and Ultra)	7,811	Total this Trench	10,915
Type III today (litres)	7,811	Type III total (litres)	10,915
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Line	Code	Value	Unit	Total	Unit	Total	Unit
3001				3552		3552	
3002				3823		3823	
3003		3425			3425		
3004		3381			3381		
3005				0		0	
3006				0		0	
3007				0		0	
3008		1394			1394		
3009	1-6	1256			1256		
3010	1-4			0		0	
3011	1-4			0		0	
3012	1-4			0		0	
3013				0		0	
3014	1-4			0		0	
3015				0		0	
3016				0		0	
3017				0		0	
3018				0		0	
3019				0		0	
3020				0		0	
3021				0		0	
3022				0		0	
3023	1,2			0		0	
3024	1,2			0		0	
3025	1,2			0		0	
3026	1,2			0		0	
3027				0		0	
3028				0		0	
3029				0		0	
3030				0		0	
3031				0		0	
3032				0		0	
3033				0		0	
3034				0		0	
3035				0		0	
3036				0		0	
3037				0		0	
3038				0		0	
3039				0		0	
3040				0		0	
3041				0		0	
3042				0		0	
3043				0		0	
	DailyTot	DailyTot	DailyTot	DailyTot	Type III	Micro	Total
	0	9456	0	7375	16831	0	16831

Line	Code	Value	Unit	Total	Unit	Total	Unit
4001				313		313	
4002	1-5	2209			2209		
4003	1-4	556	0	1012	1568		1568
4004	1-4	65	0	669	734		734
4005	1-4	0		605	605		605
4006					0		0
4007	1,2	1002			1002		1002
4008	1,2	446			446		446
4009					0		0
4010					0		0
4011					0		0
4012					0		0
4013					0		0
4014					0		0
4015					0		0
4016					0		0
	DailyTot	DailyTot	DailyTot	DailyTot	Type III	Micro	Total
	0	6684	0	3104	9788	0	9788

Daily Grouting Record

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)				Cage Pressure (psf)			Apparent Lugeron			Comments/Notes
		Red	Black	Green	Blue							
3003												
3004												
4001/1-4	8:10:5	5.6	6.7	16.3		42.3	43.0	47.3				1- MIX
4002/												
		4001	4002	3003	3004							
	8:15:5	16.3	5.7	6.7	6.7	47.3	-	42.3	43.8			Start with two mixers. Try to increase pump rate by being in two trenches at same time.
	8:25:5	1.2	3.7	14.3	5.1	35.1	22.7	34.2	31.4			
	8:30:5	10.2	10.1	13.3	11.5	45.8	47.2	32.8	46.1			
	8:33:7	0.1	16.2	8.8	13.4	60.8	48.3	29.7	39.6			Red probably plugged
	8:43:3	4.5	11.3	11.3	11.3	27.2	37.2					Second mixer down - decrease pump rate
	8:44:4		9.5	14.3	8.9	27.2	31.1	20.3				Red back on
	8:48:5	7.9	8.4	11.6	10.1	27.6	27.2	29.3	29.6			
	8:55:5	9.2	6.7	10.7	9.4	31.7	31.8	34.0	32.2			
	9:05:5	9.4	4.5	11.4	10.1	35.3	35.5	38.8	33.1			
	9:13:3	8.3	5.0	11.2	10.0	35.9	33.9	36.0	36.3			
	9:19:9	8.4	5.2	11.4	10.0	35.9	34.4	38.0	37.0			
	9:29:9	4.7	5.0	12.0	12.3	29.9	29.1	32.1	37.1			
	9:45:5	8.7	3.4	11.4	12.5	35.1	34.1	35.3	35.8			
	10:00:0	8.0	6.0	9.4	11.1	36.4	31.4	34.0	32.6			3.112. MAKING WATER
	10:15:5	7.9	7.3	11.0	11.1	34.8	33.9	36.2	35.1			
	10:30:0	7.2	6.4	12.9	10.6	36.7	37.3	37.7	37.8			4/10/1-4 1164.8
	10:40:0	6.4	5.1	11.6	12.8	37.1	36.0	35.9	37.3			4.02/1-2 1084.8
		4001	4002	3003	3004							8.03/1-2 1933.8
		6.0	4.7	11.3	12.0	37.4	35.8	39.3	37.4			3.04/1-2 1688.8
4002/1-4	11:03:5	5.8	9.9	11.0	13.2	38.7	37.4	38.6	38.9			
3003/1-4	11:20:0	8.7	4.7	9.8	12.8	39.2	35.2	38.2	36.8			
3004/1-4	11:30:0	9.2	3.6	11.7	10.9	39.3	38.6	38.2	40.4			
	11:40:0	7.9	1.6	10.9	12.3	40.6	43.1	43.2	42.2			

Date: 10/9/96

Daily Grouting Record

Page 2 of 2

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugeon				Comments/Notes
		BK	GN	BL										
		4001	4002	3003	3004									
		1-5	1-4	1-4	1-4									
11:50		5.6	6.1	9.7	8.9	35.1	39.5	42.7	34.4					
11:51		1-5	1-5	1-5	1-5									1 inch *****
12:50		5.6	7.4	13.0	13.2	41.2	37.1	43.1	43.8					
13:15		7.4	5.1	9.1	9.6	32.0	29.9	31.2	32.0					Ground "Stream"
13:38		8.6	5.7	10.0	11.2	32.1	31.9	32.6	33.8					noticed at end of
13:55		11.4	7.7	13.2	12.5	29.5	27.8	24.5	23.8					fract. Grout probably
3008/				3008	3009									from Monday and this
3009/	14:10	9.4	5.4	10.4	5.9	35.4	31.8	35.9	35.2					morning.
4003/1,2	14:25	10.9	5.5	10.6	8.0	43.5	42.2	45.1	44.9					
	14:27	4003												11/2305, can only
	14:30	10.4	5.0	11.7	10.6	34.9	34.1	35.3	34.6					get down 1 1/2 feet.
	14:45	10.3	6.7	7.1	9.2	35.0	34.4	37.9	36.9					filled w/ grout.
	18:00	12.6	5.3	8.8	9.4	34.4	33.7	38.6	36.0					2962
2106
	15:15	12.5	6.6	12.6	9.8	43.9	42.7	45.3	46.1					556
4004/1-4	15:23	4004	4005	3008	3009									311/1.1 = 3425 L
4005/1-4	15:27	4.6	4007	7.0	6.7	35.2	36.4	35.4						3002/1.1 = 3381 L
3008/1-4	15:38	0.1	13.7	11.1	12.6	38.1	25.1	38.3	37.9					4001/1 = 2406 L
3009/1-4		4008/1/2												4001/1 = 2447.5 L
4008/1-4	15:45	7.0	9.4	10.4	7.9	38.8	18.0	36.9	41.5					4003/1 = 2415.5 L
4007/1,2	16:00	6.5	15	9.7	7.6	36.6	29	40.7	38.0					11/11 3003 in trench 3
	16:15	6.6	12.2	8.4	6.9	40.4	21.0	37.2	40.1					making grout.
	16:40	5.8	11.1	8.1	8.0	29.2	16.7	29.2	28.7					4005 - TIGHT
														11/11 3024 - Water
														flowing out.
														4001/1 = 65 L
														4002 = 446 L
														4001 = 1002 L
														4002 = 780 L

< - 11 11011

ACT REMBECO JOINT VENTURE
Cmrl Wag - Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 09, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ugno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Weilan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						0.00
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	125.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	16,296.24	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	450.00	Kg =	990	Lbs	0.00	Kg =	0	Lbs
Silica Fume	625.00	Kg =	1,375	Lbs	0.00	Kg =	0	Lbs
Pumice	2,250.00	Kg =	4,950	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ugno Sulphonate	187.50	Kg =	413	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	10,680.00	Kg =	23,452	Lbs				
Weilan Gum	10.75	Kg =	24	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	0.00	Kg =	0	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	16,140	4,270	16,296	4,311	16,296	4,311
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	16,140	4,270	16,296	4,311	16,296	4,311

ACT REMBECO JOINT VENTURE
Cmrl Wag - Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 09, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
4	4001	1 - 5	2,406	Litres =	637	Gallons	Portland
4	4003	1 - 4	556	Litres =	147	Gallons	Portland
4	4004	1 - 4	65	Litres =	17	Gallons	Portland
4	4008	1 - 2	448	Litres =	118	Gallons	Portland
4	4002	1 - 5	2,209	Litres =	584	Gallons	Portland
4	4005	1 - 4	0	Litres =	0	Gallons	Portland
4	4007	1 - 2	1,002	Litres =	265	Gallons	Portland
A 3	3003	1 - 6	3,425	Litres =	906	Gallons	Portland
A 3	3008	1 - 4	1,394	Litres =	369	Gallons	Portland
A 3	3004	1 - 5	3,381	Litres =	894	Gallons	Portland
A 3	3009	1 - 4	1,256	Litres =	332	Gallons	Portland
Total Grout Injected:			16,140	Litres =	4,270	Gallons	

ECO Representative

ACT Rembeco Representative

50 mph/h
Aug. 31 31:00

-1.2000

-0.4000

0.4000

1.2000

20

30

40

50

60

70

80

90

1.2000

-0.4000

0.4000

1.2000

50 mph/h
Aug. 30 23:00

LOCATION TECHNIQUES
1.2000

-0.4000

0.4000

1.2000

4001

4002

3003

3004

000000 000000

Oct. 9, 1996

1 of 2

20

30

40

50

60

70

80

90

Oct. 9

2072

DAILY GROUTING REPORT
OCTOBER 10, 1996

GROUTING REPORT for Oct 10/1996

Worked in trenches 3 and 4 - bulk grouting.

Trench 3

Grouted 10 holes in trench 3, injected 13,244 litres of mix F. Grout pushing water and grout ahead of it. Wells 304B making grout early in the day. Later in the day around 3:25, a large crack opened in the gravel. No grout was extruded. Packers moved 10 feet up the trench to holes 3023, 3024, 3025 and 3026. Remained in these holes for the rest of the day.

Summary of Trench 3 Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	3
Theoretical Volume (TV) (at 50 % voids) cubic meters	112 m ³	% TV Grouted	26%

Total Today (Type III and Ultra)	13,244	Total this Trench	28,948
Type III today (litres)	13,244	Type III total (litres)	28,948
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Trench 4A

Plan was to continue grouting trenches 3 and 4A with two packers in each. This way higher production could be continued during bulk grouting. 5 holes were grouted in the trench before a blister appeared on the surface. The packers were moved up trench and started again. The blister immediately started expelling grout. At this point, the two packers in this trench were moved to trench 3 for the remainder of the day.

Summary of Trench 4A Operations			
Start Date	Oct. 7	Days Elapsed This	3

Theoretical Volume (TV) (at 50 % voids) cubic meters	18.7	% TV Grouted	50%
Total Today (Type III and Ultra)	3,355	Total this Trench	14,270
Type III today (litres)	3,355	Type III total (litres)	14,270
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

3002					3552	3552	3552		
3003			3425		3823	3823	3823		
3004			3381			3425	3425		
3005						3381	3381		
3006						0	0		
3007						0	0		
3008			1394			0	0		
3009	1-8	1724	1256			1394	1394		
3010	1-4	1569				2980	2980		
3011	1-4	1817				1569	1569		
3012	1-4	1935				1817	1817		
3013						1935	1935		
3014	1-4	1451				0	0		
3015						1451	1451		
3016						0	0		
3017						0	0		
3018						0	0		
3019						0	0		
3020						0	0		
3021						0	0		
3022						0	0		
3023	1,2	482				0	0		
3024	1,2	504				482	482		
3025	1,2	456				504	504		
3026	1,2	407				456	456		
3027						407	407		
3028						0	0		
3029						0	0		
3030						0	0		
3031						0	0		
3032						0	0		
3033						0	0		
3034						0	0		
3035						0	0		
3036						0	0		
3037						0	0		
3038						0	0		
3039						0	0		
3040						0	0		
3041						0	0		
3042						0	0		
3043						0	0		
	DailyTot	DailyTot	DailyTot	DailyTot	DailyTot	Type III	Micro	Total	
	0	10345	9456	0	7375	27176	0	27176	

4002						2209	2209	2209	
4003	1-4	1230	556	0	1012	1568	1568	1568	
4004	1-4	354	65	0	669	1088	1088	1088	
4005			0		605	605	605	605	
4006						0	0	0	
4007	1,2	994	1002			1996	1996	1996	
4008	1,2	291	446			737	737	737	
4009	1,2	486				486	486	486	
4010						0	0	0	
4011						0	0	0	
4012						0	0	0	
4013						0	0	0	
4014						0	0	0	
4015						0	0	0	
4016						0	0	0	
	DailyTot	DailyTot	DailyTot	DailyTot	DailyTot	Type III	Micro	Total	
	0	3355	6684	0	3104	11913	0	11913	

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

Thursday October 10, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes						
a)	15 feet long	each	245	0	219	219	89%
b)	20 feet long	each	75	0	74	74	98%
3	Driving of sleeve-pipes to full depth and capping						
a)	15 feet long	each	197	0	188	188	95%
b)	20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	33	0	30	30	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0	15.75	15.75	17%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Inject hydraulic conductivity tests	each	1,000	5	642	647	65%
12	Ingredients for regular portland cement based grout	per pound mixed					
a)	Regular portland cement	pounds	480,000	24,615	437,593	461,508	96%
b)	Bentonite	pounds	18,000	1,014	18,350	19,403	108%
c)	Pozzolans	pounds	68,000	5,068	64,432	69,501	99%
d)	Silica fume	pounds	38,000	1,408	23,675	27,083	71%
e)	Viscosity modifier	pounds	480	24	441	465	97%
f)	Dispersing agent / retarder	pounds	7,200	422	7,305	7,727	107%
g)	Type "F" fly ash	pounds	60,000	0	3,820	3,820	6%
13	Injection of regular portland cement based grout	per gallon injected	97,200	4,415	65,675	70,290	72%
14	Ingredients for ultrafine cement based grout	per pound mixed					
a)	Ultrafine cement	pounds	34,800	0	33,405	33,405	100%
b)	Bentonite	pounds	1,320	0	1,003	1,003	76%
c)	Silica fume	pounds	3,720	0	2,651	2,651	71%
d)	Viscosity modifier	pounds	42	0	48	48	114%
e)	Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
f)	Dispersing agent / retarder	pounds	300	0	1,310	1,310	437%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	13,402	13,402	125%

13,642

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

Thursday October 10, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	9,646	9,646	32%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	27.00	27.00	27%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
b)	Crew for grouting / inject hydraulic conductivity testing	per crew hour	100	0.00	32.25	32.25	32%

COMMENTS:

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

outing in Trenches 3 & 4 with Portland cement grout.

Hydraulic conductivity testing in Trench 1.

Trenches 1 and 2 are now completed.

Tim Overy
Reviewed: ECO Representative

John J. [Signature]
ACT Remediation Representative

Consent: Lee McQuade, MCF

IT Corporation Representative

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Grout Quantity Reconciliation

Thursday October 10, 1996

Thursday October 10, 1996

Holes Injected

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	108.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)					10.00	10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (Kg/L)	1.26	1.23	1.36	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.93	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	128.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	16,697.35	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients	Ultrafine Cement Ingredients
Bentonite Kg = 1,014 Lbs = 0.00 Kg = 0 Lbs	
Silica Fume Kg = 1,408 Lbs = 0.00 Kg = 0 Lbs	
Pumice Kg = 5,069 Lbs = 0.00 Kg = 0 Lbs	
Fly Ash Kg = 0 Lbs = 0.00 Kg = 0 Lbs	
Ligno Sulphonate Kg = 422 Lbs = 0.00 Kg = 0 Lbs	
Cement Type 3 Kg = 24,015 Lbs = 0.00 Kg = 0 Lbs	
Welan Gum Kg = 24 Lbs = 0.00 Kg = 0 Lbs	
Ultrafine Cement Kg = 0.00 Kg = 0 Lbs	
Acrylamide Kg = 0.00 Kg = 0 Lbs	

Total Grout Volumes Injected Today

Grout Type	Recorded (Lbs)	Recorded (Gallons)	Mixed (Lbs)	Mixed (Gallons)	Payment (Gallons)
Type 3 Portland Cement	16,598	4,391	16,697	4,415	4,415
Ultrafine Cement	0	0	0	0	0
Acrylamide	0	0	0	0	0
Totals	16,598	4,391	16,697	4,415	4,415

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected	Grout Type
4	4004	1-4	354 Litres = 94 Gallons	Portland
4	4007	1-2	894 Litres = 263 Gallons	Portland
4	4009	1-2	488 Litres = 129 Gallons	Portland
3	3014	1-4	1,451 Litres = 384 Gallons	Portland
4	4003	1-4	1,230 Litres = 325 Gallons	Portland
4	4008	1-2	281 Litres = 77 Gallons	Portland
3	3012	1-4	1,935 Litres = 512 Gallons	Portland
3	3008	1-4	2,899 Litres = 767 Gallons	Portland
3	3010	1-4	1,569 Litres = 415 Gallons	Portland
3	3009	1-6	1,724 Litres = 456 Gallons	Portland
3	3011	1-4	1,817 Litres = 481 Gallons	Portland
3	3026	1-2	407 Litres = 108 Gallons	Portland
3	3023	1-2	482 Litres = 128 Gallons	Portland
3	3025	1-2	456 Litres = 121 Gallons	Portland
3	3024	1-2	504 Litres = 133 Gallons	Portland
Total Grout Injected:			16,599 Litres = 4,391 Gallons	

Ann Gray
ECO Representative

Shirley Ann
ACT Rembo Representative

Date: 10/10/96

Daily Grouting Record

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)			Gage Pressure (psi)			Apparent Lugeon			Comments/Notes
		R/L	MLK	GN	Blue						
4004/1-4		4004	4003	3008	3009						H-E-MIX
4003/1-4		4004	4003	3008	3009						
4006/1-4	8:08	11.3	14.9	17.4	7.9	24.9	24.3	28.9			
4007/1-6	8:17	5.6	8.1	10.5	6.1	33.8	32.1	34.7			4004/1-4 = 354.0
	8:30	7.7	9.0	11.7	7.8	37.6	38.7	42.0			
	8:45	7.5	9.8	12.1	10.1	43.1	41.0	45.3			
	9:00		12.5	15.9	11.5		44.5	41.2			
		4007									
4007/1-2	9:05	13.5	8.0	11.2	8.1	32.5	34.3	37.6			34
	9:20	14.4	9.2	16.4	6.6	31.1	35.4	38.8			Water between making
	9:45	15.4	9.5	13.7	6.4	33.8	37.3	39.9			pure grout.
	10:00	12.4	8.2	12.0	8.7	30.3	32.6	38.2			* Hole 3026 - making with
	10:15	15.9	11.4	14.2	9.2	31.8	34.3	39.7			
4008/1-2		4009	4008								** MOUND FORMING
4008/1-2	10:20	11.4	9.5	16.2	9.2	30.9	31.4	34.5			ARMING 7005.
	10:30	11.2	6.8	12.7	7.3	31.7	31.1	33.4			4004/1-2 = 994.0
	10:45	10.8	8.4	10.2	6.7	32.1	30.2	32.3			4003/1-4 = 1,230.0
	11:00	10.6	40.2								** MOUND SETTING
4009/1-2	11:08	30.14	30.14	6.12							BLISS L.P.
4009/1-2	11:10	4.2	5.3	9.9	5.5	33.2	28.7	28.2			4004/1-2 = 1291.0
	11:33	9.7	8.2	11.1	5.9	40.2	35.4	40.9			4004/1-2 = 1,486.0
4010/1-2	12:45	6.7	9.2	13.8	7.9	33.3	29.2	37.1			Grout coming out
4010/1-2	12:45			30.10	30.11						Bulge. STOPPING FOR
	13:00	7.1	5.5	9.4	10.4	36.2	32.0	35.9			Now TO LET GRANT
	13:05	7.5	5.3	11.3	10.0	37.6	35.5	38.5			Get.
	13:15	7.2	7.5	9.7	10.2	37.1	34.1	38.0			3008 = 2877.0
	13:45	0.1	10.7	10.7	6.1	42.2	39.0	44.4			3009 = 1724.0
	14:15	6.3	9.3	8.4	11.3	37.7	34.3	40.7			3011/1-4
	14:40	6.3	8.3	10.0	11.4	44.3	39.1	42.8			

Daily Grouting Record

Page 2 of 2

[illegible]

0.01 0.0100

DAILY GROUTING REPORT
OCTOBER 11, 1996

Grouting report for E. 101, Oct 11, 1966

Worked in trenches 3 and 4. microfine grouting in the morning. acrylamide grouting in trench 4.

Trench 3

Started ultrafine grouting. Grouted holes 3001, 3002, 3003, 3004, 3008, 3009. Holes were quite tight. Hole 3001 took no grout at 50 psi pressure. Hole 3002 took only 53 litres of grout. Moved to hole 3003; this hole took 786 litres of grout. Hole 3004 took 344 litres of grout, hole 3008 took 454 litres and hole 3009 took 39 litres. A grout leak near 3009 was noticed, so ultrafine grouting stopped and bulk grouting commenced at about 10:30.

Moved into holes 3015, 3017, 3019, and 3020. Holes 3015, 3017 and 3019 were relatively tight and took only 29, 7 and 11 litres, respectively. Moved to holes 3021, 3022, and 3023. Hole 3022 was tight and took 11 litres. Holes 3021 and 3023 were open, and took 1007 and 801 litres, respectively. At the same time, holes 3020 and 3025 took 1062 and 856 litres, respectively. A leak near the hot dog stand as well as a stream of grout exiting a culvert at the end of trench 4a stopped the grouting in the previous 4 holes. The packers were moved farther up trench into holes 3032, 3034, 3035 and 3037. These holes took 626, 289, 829 and 877 litres of grout, respectively. Stopped grouting at 3:40 to end day.

Summary of Trench 3 Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	4
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	112 m ³	% TV Grouted	26%
Total Today (Type III and Ultra)	13,244	Total this Trench	28,948
Type III today (litres)	13,244	Type III total (litres)	28,948
Ultrafine today (litres)	0	Ultrafine total (litres)	0
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Ultrafine grouting started in the morning using two packers. Started in holes 4001, 4002. Hole 4002 was tight, taking only 28 litres. Hole 4001 took 448 litres. At 9:18, a grout leak was observed 12 feet off the trench. Grouting in this trench stopped.

This trench poses some physical problems on the grouting operation. The trench slopes off into the woods, which causes the grout to flow in that direction. Over time, the grout at the end of the trench should gel and prevent further release of grout.

Summary of Trench 4A Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	3
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	18.7	% TV Grouted	76%
Total Today (Type III and Ultra)		Total this Trench	14,270
Type III today (litres)		Type III total (litres)	14,270
Ultrafine today (litres)	791	Ultrafine total (litres)	791
Acrylamide today (litres)	0	Acrylamide, total (litres)	0

Trench 4

Started to acrylamide grout this trench. Set time started out rather high due to cold morning. Reduced retarder to decrease set time. Grouted holes 4016, 4018 first pass. Hole 4018 was tight and took no grout. Moved to hole 4021, again no take. Then moved to hole 4026. Holes 4016 and 4026 on line and taking grout. Pumped 610 litres of grout into each hole. Moved to holes 4028 and 4031. Hole 4031 tight. Moved to hole 4035. This hole taking grout. Brought it on line with 4028. Not using retarder in early batches to counteract cold. Getting 20 minute set times. Moved to holes 4040 and 4037. Hole 4040 took 430 litres and hole 4037 took 150 litres of grout. Moved to hole 4019 and 4041. Hole 4041 was tight and took no grout. Moved to hole 4044. Grouted into 4019 and 4044 - both now taking grout.

MICROFINE Bulk

Daily Grouting Record

Page 1 of 1

Date: 10/11/96

Hole/Zone	Time	Flow (L/min.)		Grage Pressure (psi)		Apparent Lugcon	Comments/Notes
4001/12		RD	GR	BL			
4002/12		4001	3001	3002			4001, 4002, 3001
3001/12	8:15	-	-	5.0	26.5	26.5	Zone 1, 2 - Tight
3002/12							
3001/12	8:30	47	-	3003	39.9		3001/12 = 0.0
3002/12	8:35	42	-	13.4	39.3	-	4002/12 = 2.8
4003/12							
3001/12	8:37	41	10.6	9.8	39.2	28.5	3001/12 = 5.3
	8:45	11.4	9.3	10.6	40.9	35.3	
	8:50	11.3	10.9	8.5	34.5	29.4	
	9:00	9.6	10.4	9.7	30.8	29.1	
	9:10	8.4	6.9	7.3	32.0	27.5	
3008/		3009	3008				* MICROFINE FINING
4009/	9:45	15.8	5.0	11.2	20.4	21.9	OUT T.T.
	10:00	0	12.6	10.4	7.4	30.0	4001/12 = 4.4
	10:10		13.5	7.3	39.8	34.2	4003/12 = 3.5
3010/		3010	3017	3019	23.0	24.6	3001/12 = 3.9
3011/1-5	10:40	2.5	0.5	0.9	23.0	24.9	* MICROFINE coming
3019/1-6	10:50	9.8	0.0	0.1	35.9	42.2	OUT around hole
3015/	10:55	7.2	-	0.1	34.4	32.5	* 3009
			3023	3024	45.9	53.0	3008/12 = 4.5
3021/	10:57	9.3	6.6	12.4	34.5	40.2	3004/12 = 3.1
3022/	11:03	9.6	10.3	9.9	34.5	40.2	3005/12 = 1.8
3023/							
3024/	11:15	8.4	7.8	7.0	38.1	38.0	3022/12 = 1.1
3025/	11:40	7.4	4.9	4.8	40.7	40.3	* HOLE 24 Making H2O
	12:40	6.3	6.3	6.7	39.0	58.1	
	12:55	6.3	7.2	1.8	47.5	44	
	1:30	9.5	0	10.8	45.8	46.5	Leak right in

Part of 10/10/96

Date: 10/11/96

Daily Grouting Record

[illegible]

Page 7 of 7

Comments/Notes:

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugeron	Comments/Notes
4016/1,2					4018 = Tight
4017/					4021 = Tight
4021/					
4026/1,2	9:50	8.3	20.9		4016/ = 6100
	10:00	6.6	20.0		4026/ = 6100
	10:55	14.0	34.3		
4028/	11:02	8.6	41.3		4031/ = 7120
4031/	11:20	12.0	34.6		
4035	11:40	8.6	31.9		4028/10 = 7120
4037/1,2	12:00	15.7	28.6		4035/14 = 1900
4040/1,2	12:30	5.0	26.9		Celled line
	12:42	8.3	38.3		
	13:00	7.0	38.1		Piston tight
	1:40				Line - meter
4044/	2:55	7.9	20.5		Heavy cover - lock P
4049/	3:47	15.9	25.4		Pile well apart.
					Current right
					front of A
					1 - dog stand
4050/1-4					4010/1-4 = 4900
4057/1,2					4057/1,2 = 1500

ACT REMECO JOINT VENTURE
Dredging - 1 & 2 Removal Action Project

Grout Quantity Reconciliation

Friday October 11, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								182.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	30.00	0.00	0.00	44.50	0.00	0.00	
Total Volume Mixed (L)	0.00	3,257.15	0.00	0.00	5,801.48	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	160.20	Kg =	352 Lbs	45.00	Kg =	99	Lbs
Silica Fume	222.50	Kg =	490 Lbs	60.00	Kg =	132	Lbs
Pumice	801.00	Kg =	1,762 Lbs	90.00	Kg =	198	Lbs
Fly Ash	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	68.75	Kg =	147 Lbs	30.00	Kg =	66	Lbs
Cement Type 3	3,794.96	Kg =	8,349 Lbs				
Welan Gum	3.83	Kg =	8 Lbs	1.29	Kg =	3	Lbs
Ultrafine Cement				1,500.00	Kg =	3,300	Lbs
Acrylamide	182.00	Kg =	400 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	5,815	1,485	5,801	1,535	5,801	1,535
Ultrafine Cement	3,257	862	3,257	862	3,257	862
Acrylamide	3,320	878	3,320	878	3,320	878
Totals	12,192	3,225	12,379	3,275	12,379	3,275

ACT REMECO JOINT VENTURE
Dredging - 1 & 2 Removal Action Project

Grout Quantity Reconciliation

Friday October 11, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
4	4001	1-4	448	Litres =	119 Gallons	Ultrafine
3	3009	1-6	39	Litres =	10 Gallons	Ultrafine
3	3020	1-6	200	Litres =	53 Gallons	Ultrafine
4	4002	1-5	28	Litres =	7 Gallons	Ultrafine
4	4003	1-4	315	Litres =	83 Gallons	Ultrafine
3	3008	1-2	454	Litres =	120 Gallons	Ultrafine
3	3017	1-5	7	Litres =	2 Gallons	Ultrafine
3	3023	1-6	250	Litres =	66 Gallons	Ultrafine
3	3001	1-6	0	Litres =	0 Gallons	Ultrafine
3	3003	1-2	786	Litres =	208 Gallons	Ultrafine
3	3019	1-6	11	Litres =	3 Gallons	Ultrafine
3	3021	1-5	282	Litres =	75 Gallons	Ultrafine
3	3002	1-5	53	Litres =	14 Gallons	Ultrafine
3	3004	1-5	344	Litres =	91 Gallons	Ultrafine
3	3015	1-5	29	Litres =	8 Gallons	Ultrafine
3	3022	1-6	11	Litres =	3 Gallons	Ultrafine
3	3020	1-2	882	Litres =	228 Gallons	Portland
3	3032	1-2	626	Litres =	166 Gallons	Portland
3	3023	1-2	551	Litres =	146 Gallons	Portland
3	3034	1-2	289	Litres =	76 Gallons	Portland
3	3021	1-2	725	Litres =	192 Gallons	Portland
3	3035	1-2	829	Litres =	219 Gallons	Portland
3	3025	1-2	856	Litres =	226 Gallons	Portland
3	3037	1-2	877	Litres =	232 Gallons	Portland
4	4018	1-2	0	Litres =	0 Gallons	Acrylamide
4	4021	1-4	0	Litres =	0 Gallons	Acrylamide
4	4016	1-3	610	Litres =	161 Gallons	Acrylamide
4	4026	1-3	610	Litres =	161 Gallons	Acrylamide
4	4031	1-4	0	Litres =	0 Gallons	Acrylamide
4	4028	1-4	190	Litres =	50 Gallons	Acrylamide
4	4035	1-4	190	Litres =	50 Gallons	Acrylamide
4	4040	1-4	430	Litres =	114 Gallons	Acrylamide
4	4037	1-4	150	Litres =	40 Gallons	Acrylamide
4	4041	1-4	0	Litres =	0 Gallons	Acrylamide
4	4019	1-3	570	Litres =	151 Gallons	Acrylamide
4	4044	1-4	570	Litres =	151 Gallons	Acrylamide
Total Grout Injected:			12,192	Litres =	3,225 Gallons	

[Signature]
ECO

[Signature]
ACT REMECO

ACT REMBCO JOINT VENTURE
Ornl Wdg & Seeps & 8 Removal Action Project
Daily Work Record For
Friday, October 11, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of
1	Mobilization	lump sum	100.00%	0	0	90.00%	90%
2	Supply of sleeve-pipes	each	245	219	219	219	69%
	a) 15 feet long	each	75	0	74	74	96%
	b) 20 feet long	each	170	0	145	145	85%
3	Charging of sleeve-pipes to full depth and capping	each	197	165	165	165	84%
	a) 15 feet long	each	61	0	62	62	102%
	b) 20 feet long	each	136	0	103	103	76%
4	Charging of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Charging of observation wells to full depth and capping	each	28	0	32	32	114%
7	Purging of branch water into government-supplied water or tanks	per 1,000 gallons	50	0.00	13.75	13.75	17%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	15,700	0	8,139	8,139	76%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	Install hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound	460,000	461,006	460,557	460,557	96%
	a) Largeport portland cement	pounds	18,000	352	19,403	19,403	110%
	b) Pozzolane	pounds	90,000	1,900	91,461	91,461	93%
	c) Silica fume	pounds	36,000	400	27,063	27,573	77%
	d) Viscosity modifier	pounds	450	6	473	473	98%
	e) Dispersing agent / retarder	pounds	7,200	147	7,394	7,394	110%
	f) Type "C" fly ash	pounds	60,000	0	3,629	3,629	6%
13	Injection of regular portland cement based grout	per gallon	87,200	1,535	90,286	91,623	94%
14	Ingredients for ultrahine cement based grout	per pound	34,800	3,405	56,705	56,705	163%
	a) Ultrahine cement	pounds	1,320	89	1,003	1,003	129%
	b) Barite	pounds	3,720	132	2,963	2,963	80%
	c) Silica fume	pounds	42	3	46	46	117%
	d) Viscosity modifier	pounds	240	0	1,310	1,310	456%
	e) Dispersing agent / retarder	pounds	300	66	1,316	1,316	456%
15	Injection of ultrahine cement based grout	per gallon	10,800	862	13,842	14,504	134%

Page 1

ACT REMBCO JOINT VENTURE
Ornl Wdg & Seeps & 8 Removal Action Project
Daily Work Record For
Friday, October 11, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	678	9,646	10,524	35%
18	Two person labor crew for CMAA-directed work	per crew hour	100	0.00	27.00	27.00	27%
19	Loss of efficiency due to upgrade from 8 & H Level "C" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:
a) Crew for installing pipes
b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	28.25	28.25	28%
					32.25	32.25	32%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trenches 3 & 4 with Ultrahine cement grout.

Grouting in Trench 3 with Portland cement grout.

Grouting in Trench 4 with Acrylamide solution grout.

Reviewed: ECO Representative

Concur: Lee McCasade, JRC-F

ACT Rembed Representative

IT Corporation Representative

Page 2

50m/s
31.00 00:00

-0.4000 0.4000 1.2000 2.0000

30 40 50 60 70 80 90 100

-0.4000 0.4000

50m/s
31.01 21:00

A1-100
START

TECHNIQUES
-0.4000 0.4000 1.2000 2.0000

Oct. 11, 1916 1 of 2

-0.4000 0.4000 1.2000 2.0000

30 40 50 60 70 80 90 100

Oct 11/76
292

DAILY GROUTING REPORT
OCTOBER 12, 1996

Grouting report for Saturday, October 12, 1996

Pumped acrylamide all day. Worked in treches 3, 4 and 4a.

Finished acrylamide grouting of Trench 4. Grouted holes 4049, 4047, 4052, 4054, 4055, and 4056. Holes 4047, 4052, 4054 and 4056 were tight and took no grout at pressures up to 60 psi. Holes 4049 and 4055 took 740 litres each.

Moved to trench 3 and started acrylamide grouting. Grouted holes 3001, 3002, 3004 and 3009. Holes 3001 and 3002 took 490 litres of grout each. Holes 3004 and 3009 took 570 litres of grout each.

Started grouting trench 4a. Holes 4001, 4002, and 4003 were grouted. Hole 4002 was tight and took no grout. Holes 4001 and 4002 took only 190 litres of grout before an acrylamide leak was noticed in the culvert. Grouting operations stopped at this point.

Daily Grouting Record

ACRYLAMIDE

Date: 10/12/96

Page 1 of 1

Hole/Zone	Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugcon	Comments/Notes
4049	8:19				4049/1-4 Tight
4050/1-2					4050/1-2 - Tight
4051/1-2					4051/1-2 - Tight
4052/1-1	8:42	15	19.8		4052/1-1 - Tight
4053/1-1	9:00	11.4	15.4		4053/1-1 - Tight
4054/1-1	9:10	15.2	24.5		4054/1-1 - Tight
4055/1-1	9:25	13.8	33		4055/1-1 - Tight
4056/1-1	9:45	15	30.2		4056/1-1 - Tight
4057/1-1	10:15	15.6	34.3		4057/1-1 - Tight
4058/1-1	10:30	-	60		4058/1-1 - Tight
4059/1-1	10:40	9.9	23.8		4059/1-1 - Tight
4060/1-1	11:30	8.5	24.5		4060/1-1 - Tight
4061/1-1	11:58	-			4061/1-1 - Tight
4062/1-1	12:10	14	27.5		4062/1-1 - Tight
4063/1-1	1:10	13.4	34.5		4063/1-1 - Tight
4064/1-1	1:39				4064/1-1 - Tight
4065/1-1	1:45	12.4	19.6		4065/1-1 - Tight
4066/1-1	2:15	12.1	32.1		4066/1-1 - Tight
4067/1-1	2:25				4067/1-1 - Tight
4068/1-1					4068/1-1 - Tight
4069/1-1					4069/1-1 - Tight
4070/1-1					4070/1-1 - Tight
4071/1-1					4071/1-1 - Tight
4072/1-1					4072/1-1 - Tight
4073/1-1					4073/1-1 - Tight
4074/1-1					4074/1-1 - Tight
4075/1-1					4075/1-1 - Tight
4076/1-1					4076/1-1 - Tight
4077/1-1					4077/1-1 - Tight
4078/1-1					4078/1-1 - Tight
4079/1-1					4079/1-1 - Tight
4080/1-1					4080/1-1 - Tight
4081/1-1					4081/1-1 - Tight
4082/1-1					4082/1-1 - Tight
4083/1-1					4083/1-1 - Tight
4084/1-1					4084/1-1 - Tight
4085/1-1					4085/1-1 - Tight
4086/1-1					4086/1-1 - Tight
4087/1-1					4087/1-1 - Tight
4088/1-1					4088/1-1 - Tight
4089/1-1					4089/1-1 - Tight
4090/1-1					4090/1-1 - Tight
4091/1-1					4091/1-1 - Tight
4092/1-1					4092/1-1 - Tight
4093/1-1					4093/1-1 - Tight
4094/1-1					4094/1-1 - Tight
4095/1-1					4095/1-1 - Tight
4096/1-1					4096/1-1 - Tight
4097/1-1					4097/1-1 - Tight
4098/1-1					4098/1-1 - Tight
4099/1-1					4099/1-1 - Tight
4100/1-1					4100/1-1 - Tight
4101/1-1					4101/1-1 - Tight
4102/1-1					4102/1-1 - Tight
4103/1-1					4103/1-1 - Tight
4104/1-1					4104/1-1 - Tight
4105/1-1					4105/1-1 - Tight
4106/1-1					4106/1-1 - Tight
4107/1-1					4107/1-1 - Tight
4108/1-1					4108/1-1 - Tight
4109/1-1					4109/1-1 - Tight
4110/1-1					4110/1-1 - Tight
4111/1-1					4111/1-1 - Tight
4112/1-1					4112/1-1 - Tight
4113/1-1					4113/1-1 - Tight
4114/1-1					4114/1-1 - Tight
4115/1-1					4115/1-1 - Tight
4116/1-1					4116/1-1 - Tight
4117/1-1					4117/1-1 - Tight
4118/1-1					4118/1-1 - Tight
4119/1-1					4119/1-1 - Tight
4120/1-1					4120/1-1 - Tight
4121/1-1					4121/1-1 - Tight
4122/1-1					4122/1-1 - Tight
4123/1-1					4123/1-1 - Tight
4124/1-1					4124/1-1 - Tight
4125/1-1					4125/1-1 - Tight
4126/1-1					4126/1-1 - Tight
4127/1-1					4127/1-1 - Tight
4128/1-1					4128/1-1 - Tight
4129/1-1					4129/1-1 - Tight
4130/1-1					4130/1-1 - Tight
4131/1-1					4131/1-1 - Tight
4132/1-1					4132/1-1 - Tight
4133/1-1					4133/1-1 - Tight
4134/1-1					4134/1-1 - Tight
4135/1-1					4135/1-1 - Tight
4136/1-1					4136/1-1 - Tight
4137/1-1					4137/1-1 - Tight
4138/1-1					4138/1-1 - Tight
4139/1-1					4139/1-1 - Tight
4140/1-1					4140/1-1 - Tight
4141/1-1					4141/1-1 - Tight
4142/1-1					4142/1-1 - Tight
4143/1-1					4143/1-1 - Tight
4144/1-1					4144/1-1 - Tight
4145/1-1					4145/1-1 - Tight
4146/1-1					4146/1-1 - Tight
4147/1-1					4147/1-1 - Tight
4148/1-1					4148/1-1 - Tight
4149/1-1					4149/1-1 - Tight
4150/1-1					4150/1-1 - Tight
4151/1-1					4151/1-1 - Tight
4152/1-1					4152/1-1 - Tight
4153/1-1					4153/1-1 - Tight
4154/1-1					4154/1-1 - Tight
4155/1-1					4155/1-1 - Tight
4156/1-1					4156/1-1 - Tight
4157/1-1					4157/1-1 - Tight
4158/1-1					4158/1-1 - Tight
4159/1-1					4159/1-1 - Tight
4160/1-1					4160/1-1 - Tight
4161/1-1					4161/1-1 - Tight
4162/1-1					4162/1-1 - Tight
4163/1-1					4163/1-1 - Tight
4164/1-1					4164/1-1 - Tight
4165/1-1					4165/1-1 - Tight
4166/1-1					4166/1-1 - Tight
4167/1-1					4167/1-1 - Tight
4168/1-1					4168/1-1 - Tight
4169/1-1					4169/1-1 - Tight
4170/1-1					4170/1-1 - Tight
4171/1-1					4171/1-1 - Tight
4172/1-1					4172/1-1 - Tight
4173/1-1					4173/1-1 - Tight
4174/1-1					4174/1-1 - Tight
4175/1-1					4175/1-1 - Tight
4176/1-1					4176/1-1 - Tight
4177/1-1					4177/1-1 - Tight
4178/1-1					4178/1-1 - Tight
4179/1-1					4179/1-1 - Tight
4180/1-1					4180/1-1 - Tight
4181/1-1					4181/1-1 - Tight
4182/1-1					4182/1-1 - Tight
4183/1-1					4183/1-1 - Tight
4184/1-1					4184/1-1 - Tight
4185/1-1					4185/1-1 - Tight
4186/1-1					4186/1-1 - Tight
4187/1-1					4187/1-1 - Tight
4188/1-1					4188/1-1 - Tight
4189/1-1					4189/1-1 - Tight
4190/1-1					4190/1-1 - Tight
4191/1-1					4191/1-1 - Tight
4192/1-1					4192/1-1 - Tight
4193/1-1					4193/1-1 - Tight
4194/1-1					4194/1-1 - Tight
4195/1-1					4195/1-1 - Tight
4196/1-1					4196/1-1 - Tight
4197/1-1					4197/1-1 - Tight
4198/1-1					4198/1-1 - Tight
4199/1-1					4199/1-1 - Tight
4200/1-1					4200/1-1 - Tight

ACT REMBCO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Saturday October 12, 1996

| Grout
Ingredient	Mix M	Mix M"	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								341.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Silica Fume	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Pumice	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	0.00	Kg =	0	Lbs				
Welan Gum	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	341.00	Kg =	750	Lbs				

Total Grout Volumes Injected Today

| Grout Type | Recorded
(Litres) | Recorded
(Gallons) | Mixed
(Litres) | Mixed
(Gallons) | Payment
(Litres) | Payment
(Gallons) |
|------------------------|----------------------|-----------------------|-------------------|--------------------|---------------------|----------------------|
| Type 3 Portland Cement | 0 | 0 | 0 | 0 | 0 | 0 |
| Ultrafine Cement | 0 | 0 | 0 | 0 | 0 | 0 |
| Acrylamide | 3,980 | 1,053 | 3,980 | 1,053 | 3,980 | 1,053 |
| Totals | 3,980 | 1,053 | 3,980 | 1,053 | 3,980 | 1,053 |

CT 751800, JINT 1 ENTURE
JNT Way - Deep & Removal Action Project

Daily Work Record For
Saturday October 12, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of
1	Modification	lump sum	100.00%				90%
2	Supply of sleeve-pipes	each	245	0	219	219	90%
	a) 15 feet long						
	b) 20 feet long		75	0	74	74	90%
3	Driving of sleeve-pipes to full depth and capping	each	187	0	166	166	95%
	a) 15 feet long						
	b) 20 feet long		61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	26	0	32	32	114%
7	Pumping of trench water thro government-supplied tank or tanks	per 1,000 gallons	60	0.00	13.75	13.75	17%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	0	9,138	9,138	78%
10	Supply and installation of grout pads	each	346	0	265	265	82%
	brass hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound	480,000	0	469,857	469,857	98%
	a) Regular portland cement	pounds	18,000	0	19,755	19,755	110%
	b) Bentonite	pounds	95,000	0	91,481	91,481	95%
	c) Silica fume	pounds	35,000	0	27,573	27,573	77%
	d) Viscosity modifier	pounds	420	0	473	473	98%
	e) Dispersing agent / retarder	pounds	1,200	0	7,934	7,934	110%
	f) Type "F" fly ash	pounds	60,000	0	3,829	3,829	6%
13	Injection of regular portland cement based grout	per gallon	97,200	0	91,823	91,823	94%
14	Ingredients for ultrafine cement based grout	per pound					
	a) Ultrafine cement	pounds	34,800	0	58,703	58,703	163%
	b) Bentonite	pounds	1,200	0	1,702	1,702	129%
	c) Silica fume	pounds	3,720	0	2,983	2,983	80%
	d) Viscosity modifier	pounds	42	0	49	49	117%
	e) Dispersing agent (non-retarding)	pounds	240	0	1,376	1,376	450%
	f) Dispersing agent / retarder	pounds	300	0	1,376	1,376	450%
15	Injection of ultrafine cement based grout	per gallon	10,000	0	14,504	14,504	134%

CT 751800, JINT 1 ENTURE
JNT Way - Deep & Removal Action Project

Daily Work Record For
Saturday October 12, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	1,053	10,524	11,577	39%
18	Two person labor crew for Cat-directed work	per crew hour	100	0.00	27.00	27.00	27%
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for
a) Crew for installing pipes
b) Crew for grouting / brass hydraulic conductivity testing	per crew hour	100	0.00	26.25	26.25	26%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trenches 3 & 4 with Acrylamide solution grout.

Reviewed: ECO Representative

Concurs: Lee McGuire, M.E.

IT Corporation Representative

ACT Corporation Representative

SAF. 05112196 APR 100 TRENCH 4
100 4

12/4

 

[illegible]

DAILY GROUTING REPORT
OCTOBER 14, 1996

Grouting report for Trench 3, Oct 14, 1964

Worked in trenches 1 and 4A microfine grouting in the morning. Bulk grouting followed the microfine.

Trench 3

Started ultrafine grouting. Started in holes 3003 and 3008. Hole 3008 was tight and only took 22 litres. Hole 3003 took 601 litres. Grouting stopped when microfine was observed coming out the trench in the same area as some of the large seeps. At this point since there were no other holes to microfine, grouting operations shifted to bulk grouting.

Four batches of holes in this trench were bulk grouted. The first batch consisted of holes 3011 and 3012. Both holes took little grout, with 3011 taking 90 litres and hole 3012 taking 91 litres. The second batch contained holes 3014 and 3015. Again, these holes took little grout, with hole 3014 taking 71 litres and hole 3015 taking 80 litres. The third batch consisted of holes 3028, 3030, 3031, and 3032. Hole 3028 took 504 litres, hole 3030 took 610 litres, hole 3031 took 326 litres and hole 3032 took 940 litres. Grouting in these holes ceased when grout came up near holes 3029 and 3030. The packers were moved to holes 3033, 3035, 3036, and 3037. These holes were too close to the last grout blowout, and soon after they were started, grout leaked out of the same area. The packers were moved farther up the trench and hooked up to holes 3045, 3047, 3048, and 3050. Hole 3045 took 540 litres, hole 3047 took 1033 litres, hole 3048 took 1243 litres, and hole 3050 took 1084 litres.

Summary of Trench 3 Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	7
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	112 m ³	% TV Grouted	33%
Total Today (Type III and Ultra)	8,354	Total this Trench	37,302
Type III today (litres)	7,631	Type III total (litres)	36,579
Ultrafine today (litres)	723	Ultrafine total (litres)	723
Acrylamide today (litres)	0	Acrylamide total (litres)	0

Microfine grouting started in the morning using two packers. Started in holes 4004, 4005. Hole 4005 was tight, taking only 22 litres. This packer was moved to hole 4007, which took 888 litres. Hole 4004 took 968 litres. At 9:54, a grout leak was occurred and grouting with microfine stopped.

Bulk grouting commence following microfine grouting. Holes 4012 and 4013 were paired with two holes in trench 3. Grout pressures in hole 4012 were quite high, so grouting in this hole ceased. Hole 4012 took 150 litres. Hole 4014 was brought on line. All four holes in this trench were now taking grout at suitable pressures. Eventually, grout was noticed flowing out the culvert, at which point grouting ceased. Hole 4013 took 1016 litres and hole 4014 took 485 litres. Grouting in this trenches ceased for the day.

Summary of Trench 4A Operations			
Start Date	Oct. 7	Days Elapsed This Trench.	3
Theoretical Volume (TV)
(@ 50 % voids) cubic meters	18.7	% TV Grouted	99%
Total Today (Type III and Ultra)	3,534	Total this Trench	18,595
Type III today (litres)	1,217	Type III total (litres)	15,587
Ultrafine today (litres)	2,317	Ultrafine total (litres)	3,108
Acrylamide today (litres)	0	Acrylamide total (litres)	0

ACT REMEDCO JOINT VENTURE
DML Waq 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Monday October 14, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
4	4004	1-4	968	Litres =	258	Gallons	Ultrafine
4	4005	1-4	27	Litres =	7	Gallons	Ultrafine
3	3003	1-6	601	Litres =	159	Gallons	Ultrafine
3	3008	1-4	22	Litres =	6	Gallons	Ultrafine
4	4007	1-3	888	Litres =	235	Gallons	Ultrafine
4	4013	1-2	384	Litres =	102	Gallons	Ultrafine
4	4012	1-2	50	Litres =	13	Gallons	Ultrafine
3	3012	1-6	50	Litres =	13	Gallons	Ultrafine
3	3011	1-5	50	Litres =	13	Gallons	Ultrafine
4	4013	1-2	632	Litres =	167	Gallons	Portland
4	4012	1-2	100	Litres =	26	Gallons	Portland
3	3012	1-6	41	Litres =	11	Gallons	Portland
3	3011	1-5	40	Litres =	11	Gallons	Portland
4	4014	1	485	Litres =	128	Gallons	Portland
3	3014	1-4	71	Litres =	19	Gallons	Portland
3	3015	1-6	80	Litres =	21	Gallons	Portland
3	3018	1-2	316	Litres =	84	Gallons	Portland
3	3016	1-2	459	Litres =	121	Gallons	Portland
3	3032	1-4	940	Litres =	249	Gallons	Portland
3	3030	1-2	610	Litres =	161	Gallons	Portland
3	3031	1-4	326	Litres =	86	Gallons	Portland
3	3028	1-4	504	Litres =	133	Gallons	Portland
3	3037	1-4	149	Litres =	39	Gallons	Portland
3	3036	1-2	114	Litres =	30	Gallons	Portland
3	3035	1-4	54	Litres =	14	Gallons	Portland
3	3033	1-2	57	Litres =	15	Gallons	Portland
3	3047	1-2	1,003	Litres =	265	Gallons	Portland
3	3045	1-2	540	Litres =	143	Gallons	Portland
3	3050	1-2	1,084	Litres =	287	Gallons	Portland
3	3048	1-2	1,243	Litres =	329	Gallons	Portland
Total Grout Injected:			11,888	Litres =	3,145	Gallons	

M. Chmelnik
ECO Representative

[Signature]
ACT Remedco Representative

ACT REMEDCO JOINT VENTURE
DML Waq 4 Seeps 4 & 5 Removal Action Project

Grout Quantity Reconciliation

Monday October 14, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	28.00	0.00	0.00	68.50	0.00	0.00	
Total Volume Mixed (L)	0.00	3,040.00	0.00	0.00	8,930.34	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	246.60	Kg =	543 Lbs	42.00	Kg =	92	Lbs
Silica Fume	342.50	Kg =	754 Lbs	56.00	Kg =	123	Lbs
Pumice	1,233.00	Kg =	2,713 Lbs	84.00	Kg =	185	Lbs
Fly Ash	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	102.75	Kg =	228 Lbs	28.00	Kg =	62	Lbs
Cement Type 3	5,841.88	Kg =	12,852 Lbs				
Welan Gum	5.89	Kg =	13 Lbs	1.20	Kg =	3	Lbs
Ultrafine Cement				1,400.00	Kg =	3,080	Lbs
Acrylamide	0.00	Kg =	0 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	8,848	2,341	8,930	2,383	8,930	2,383
Ultrafine Cement	3,040	804	3,040	804	3,040	804
Acrylamide	0	0	0	0	0	0
Totals	11,888	3,145	11,970	3,187	11,970	3,187

CT 75MBCO-CINT. ENTURE
 7m 724g 4.000 4.000 7m 724g 4.000 4.000

Daily Work Record For
 Monday October 14, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	kamp sum	100.00%			90%
2	Supply of sleeve-pipes	each	245	219	219	89%
	a) 15 feet long	each				
	b) 20 feet long	each	75	74	74	98%
3	Driving of sleeve-pipes to full depth and capping	each	197			
	a) 15 feet long	each				
	b) 20 feet long	each	61	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	7	7	12%
5	Supply of observation wells	each	30	35	35	100%
6	Driving of observation wells to full depth and capping	each	26	32	32	114%
7	Pumping of brackish water into government-supplied trailer or tanks	per 1,000 gallons	60	13.75	13.75	17%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	9,139	9,139	78%
10	Supply and installation of grout pads	each	346	285	285	82%
11	Install hydraulic conductivity tests	each	1,000	647	647	65%
12	Ingredients for regular portland cement based grout	per pound				
	a) Regular portland cement	pounds	450,000	469,567	469,567	104%
	b) Bentonite	pounds	18,000	19,753	19,753	110%
	c) Pozzolane	pounds	60,000	64,568	64,568	108%
	d) Silica fume	pounds	30,000	27,573	27,573	92%
	e) Vacuum mixer	pounds	480	496	496	103%
	f) Dispensing agent (non-bleeding)	pounds	7,200	7,804	7,804	107%
	g) Type "C" fly ash	pounds	60,000	5,829	5,829	10%
13	Injection of regular portland cement based grout	per gallon	87,200	91,823	91,823	97%
14	Ingredients for lightweight cement based grout	per pound				
	a) Lightweight cement	pounds	34,800	59,765	59,765	172%
	b) Bentonite	pounds	1,200	1,784	1,784	148%
	c) Silica fume	pounds	3,720	3,105	3,105	84%
	d) Vacuum mixer	pounds	240	0	0	0%
	e) Dispensing agent (non-bleeding)	pounds	300	1,439	1,439	479%
	f) Dispensing agent / retarder	per gallon	10,800	14,504	14,504	134%
15	Injection of lightweight cement based grout	per gallon				

CT 75MBCO-CINT. ENTURE
 7m 724g 4.000 4.000 7m 724g 4.000 4.000

Daily Work Record For
 Monday October 14, 1996

Item No.	Description	Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	11,577	39%
18	Two person labor crew for Cal-directed work	per crew hour	100	0.00	27.00	27%
19	Loss of efficiency due to upgrade from S & H Level "C" to Level "C" work	per crew day	30	0	1	3%
20	Standby Time - Equipment and Labor for:					
	a) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	28.25	28%
	b) Crew for installing pipes	per crew hour	100	0.00	32.25	32%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

cutting in Trenches 3 & 4 with Litecrete and Portland cement based grout.

Acrylamide grouting crew on standby because work was performed on Saturday as requested by M.K. Ferguson.

Concurs: Lee McClellan, M.E.F.

Reviewed: ECO Representative

IT Corporation Representative

ACT Ramonco Representative

१६५॥४॥

Hole/Zone	Time	Flow (L/min.)				Cage Pressure (psi)			Apparent Lugeron	Comments/Notes
		ED	BLK	GRN	BL					
4004/		4004	4005	3003	3008					1 KROONE -
4005/	8:10	6.1	0.1	0.1	0.4	62.1	80	43.8	37.4	3000/4.22.8
4006/					4007					4025/1.4 = 24.8
4007/	8:16	10.4	0.5	8.9	6.5	38.8	-	38.0	24.6	
4008/	8:58	6.7	-	8.6	13.8	38.9	-	31.5	28.7	
4009/	7:28	9.6	-	8.8	8.4	32.3	-	34.1	31.3	
4010/	9:40	12.7	-	5.5	10.3	22.5	-	24.1	22.6	1 KROONE OUT
4011/	9:54									1 KROONE NORA
4012/										4004/ = 768.8
4013/										4005/ = 222.8
4014/	9:10:18	12.1	0.7	3.1	3.8	28.5		30.5	30.2	4003/ = 601.8
4015/	10:20						49	30.2		4002/ = 888.8
4016/										4011/ = 900
4017/	10:32	5.0	9.5	5.2	2.1	4.2	41	45.1	45.0	4012/ = 918
4018/	10:46	15.4	5.0	8.0	8.7	44.3	43	5.0	48.2	4012/ = 1508
4019/										4014/ = 71.2
4020/	15:01	11.1	4.8	2.6	4.2	33.3	32.8	15.8	35.1	4015/ = 80.8
4021/	18:01	13.4	13.8	4.0	2.6	34.9	37.1	37.4	35.3	
4022/	11:11	11.2	10.6	9.1	5.8	25.2	22.7	32.9	33.9	
4023/	11:21	9.0	4.6	7.7	13.8	29.2	31.1	45.8	40.3	
4024/	11:40									
4025/										
4026/										
4027/										
4028/										
4029/										
4030/										
4031/										
4032/										
4033/										
4034/										
4035/										
4036/										
4037/										
4038/										
4039/										
4040/										
4041/										
4042/										
4043/										
4044/										
4045/										
4046/										
4047/										
4048/										
4049/										
4050/										
4051/										
4052/										
4053/										
4054/										
4055/										
4056/										
4057/										
4058/										
4059/										
4060/										

Daily Grouting Record

Date: 10/14/86

Page 2 of 2

Hole/Zone	Time	Flow (L/min.)				Gage Pressure (psi)				Apparent Lugcon				Comments/Notes
3032/	30	3032	3030	3038	3033									
3030/	1:17	9.8	2.1	4.4	6.1	34.9	38.2	43.7	41.8					Turn Pump Down
3031/	1:35	11.3	11.5	8.5	6.6	37.6	43.6	47.7	46.3					
3032/	1:50	6.2	15.8	0.2	8.3	38.9	60.	63	61.7					
3033/	1:55		10.3				35.9							and coming up
3034/	2:05	10.4	9.8	3.5	6.1	33.9	29.3	40.7	37.4					11.62 29.30
3035/	2:20	10.7	20.76	20.75	30.33									1028/14 = 504.8
3036/	2:35	12.8	9.8	5.4	5.0	35.9	33.1	31.4	36.3					1030/12 = 610.8
3037/	2:47	30.47	30.45	30.50	30.48									1031/14 = 326.8
3038/	3:14	7.2	1.5	9.6	7.5	22.1	17.1	23.4	21.8					1032/14 = 940.8
3039/	3:35	5.4	4.6	8.9	9.7	72.1	20.0	24.6	23.8					11.8888 m
3040/	3:45	6.5	3.8	9.0	7.6	24.4	22.1	24.5	23.9					20.4 of gaut
3041/	4:00	7.5	2.1	5.3	8.6	73.1	20.4	23.9	22.4					
3042/	4:15	7.0	2.3	9.9	8.5	74.0	23.8	27.8	26.7					
3043/	4:30	7.4	4.4	8.3	8.2	16.3	23.8	26.3	25.1					
3044/	4:51	6.6	4.1	8.2	9.2	25.6	22.7	26.9	25.9					
3045/														
3046/														
3047/														
3048/														
3049/														
3050/														
3051/														
3052/														
3053/														
3054/														
3055/														
3056/														
3057/														
3058/														
3059/														
3060/														
3061/														
3062/														
3063/														
3064/														
3065/														
3066/														
3067/														
3068/														
3069/														
3070/														
3071/														
3072/														
3073/														
3074/														
3075/														
3076/														
3077/														
3078/														
3079/														
3080/														
3081/														
3082/														
3083/														
3084/														
3085/														
3086/														
3087/														
3088/														
3089/														
3090/														
3091/														
3092/														
3093/														
3094/														
3095/														
3096/														
3097/														
3098/														
3099/														
3100/														

3042/1-2 = 1033.0
 3045/1-2 = 540.8
 3050/1-2 = 1094.0
 3048/1-2 = 1243.0

11.888 m

ACT REMECO JOINT VENTURE
Cmt Wag 4 Seeps 4.3 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 15, 1996

Grout Ingredient	Mix M	Mix N	Mix X	Mix E	Mix F	Mix G	Mix H	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	86.00	86.00	86.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Weilan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.23	1.38	1.45	1.53	1.62	1.58	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	77.50	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	10,103.87	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	279.00	Kg =	614	Lbs	0.00	Kg =	0
Silica Fume	387.50	Kg =	853	Lbs	0.00	Kg =	0
Pumice	1,395.00	Kg =	3,069	Lbs	0.00	Kg =	0
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0
Ligno Sulphonate	118.25	Kg =	256	Lbs	0.00	Kg =	0
Cement Type 3	6,609.20	Kg =	14,540	Lbs	0.00	Kg =	0
Weilan Gum	6.87	Kg =	15	Lbs	0.00	Kg =	0
Ultrafine Cement					0.00	Kg =	0
Acrylamide	0.00	Kg =	0	Lbs			

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	10,009	2,648	10,104	2,673	10,104	2,673
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	0	0	0	0	0	0
Totals	10,009	2,648	10,104	2,673	10,104	2,673

ACT REMECO JOINT VENTURE
Cmt Wag 4 Seeps 4.3 Removal Action Project

Grout Quantity Reconciliation

Tuesday October 15, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
4	4009	1-2	42	Litres =	11	Gallons Portland
4	4008	1-2	19	Litres =	5	Gallons Portland
3	3006	1-5	33	Litres =	9	Gallons Portland
3	3010	1-6	25	Litres =	7	Gallons Portland
4	4012	1-2	10	Litres =	3	Gallons Portland
4	4010	1-3	6	Litres =	2	Gallons Portland
3	3018	1-5	8	Litres =	2	Gallons Portland
3	3015	1-6	5	Litres =	1	Gallons Portland
4	4013	1-2	318	Litres =	84	Gallons Portland
4	4014	1	258	Litres =	68	Gallons Portland
3	3022	1-5	904	Litres =	239	Gallons Portland
3	3016	1-5	20	Litres =	5	Gallons Portland
4	4017	1-2	710	Litres =	188	Gallons Portland
4	4015	1-2	454	Litres =	120	Gallons Portland
3	3033	1-6	191	Litres =	51	Gallons Portland
3	3020	1-6	5	Litres =	1	Gallons Portland
3	3026	1-5	133	Litres =	35	Gallons Portland
3	3027	1-4	324	Litres =	86	Gallons Portland
3	3042	1-2	52	Litres =	14	Gallons Portland
3	3021	1-6	12	Litres =	3	Gallons Portland
3	3028	1-6	159	Litres =	42	Gallons Portland
3	3037	1-6	435	Litres =	115	Gallons Portland
3	3048	1-6	1,172	Litres =	310	Gallons Portland
3	3023	1-6	6	Litres =	2	Gallons Portland
3	3036	1-4	524	Litres =	139	Gallons Portland
3	3039	1-2	62	Litres =	16	Gallons Portland
3	3025	1-6	908	Litres =	240	Gallons Portland
3	3038	1-2	113	Litres =	30	Gallons Portland
3	3045	1-6	633	Litres =	167	Gallons Portland
3	3035	1-6	325	Litres =	86	Gallons Portland
3	3047	1-6	845	Litres =	250	Gallons Portland
3	3044	1-2	187	Litres =	49	Gallons Portland
3	3050	1-5	1,015	Litres =	269	Gallons Portland
Total Grout Injected:			10,009	Litres =	2,648	Gallons

M. Chuep
ECO Representative

ACT Remeco Representative

Oct 14/20
282

ICT REMBO JOINT VENTURE
27th Ave & Lees & J. Removal Action Project

Daily Work Record For
Tuesday October 15, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity Estimated	Percentage of
1	Mobilization	lamp sum	100.00%			50.00%	90%
2	Supply of sleeve-pipes	each	245	219	74	219	69%
	a) 15 feet long	each	75	0	0	75	90%
	b) 20 feet long	each	197	0	0	197	95%
3	Driving of sleeve-pipes to full depth and capping	each	61	0	0	61	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	0	60	12%
5	Supply of observation wells	each	30	0	0	30	100%
6	Driving of observation wells to full depth and capping	each	26	0	0	26	114%
7	Pumping of trench water into government-supplied tank or tanks	per 1,000 gallons	60	0.00	13.75	13.75	17%
8	Disaggregation of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	9,139	0	9,139	78%
0	Supply and installation of grout pads	each	346	0	0	205	62%
11	Install hydraulic conductivity tests	each	1,000	0	0	647	65%
12	Ingredients for regular portland cement based grout	per pound	450,000	452,008	457,349	457,349	104%
	a) Regular portland cement	pounds	16,000	614	20,208	20,812	119%
	b) Barite	pounds	96,000	3,099	94,359	97,458	101%
	c) Pozzolans	pounds	36,000	853	29,327	29,180	81%
	d) Silica fume	pounds	400	15	406	501	104%
	e) Viscosity modifier	pounds	7,200	256	8,160	6,416	117%
	f) Dispersing agent / retarder	pounds	90,000	0	3,629	3,629	0%
13	Injection of regular portland cement based grout	per gallon	97,200	2,673	94,186	96,859	100%
14	Ingredients for ultrafine cement based grout	per pound	54,800	56,765	56,765	56,765	172%
	a) Barite	pounds	1,320	0	1,794	1,794	136%
	b) Silica fume	pounds	3,720	0	3,106	3,106	83%
	c) Viscosity modifier	pounds	240	0	52	0	0%
	d) Dispersing agent / retarder	pounds	300	0	1,436	1,436	479%
15	Injection of ultrafine cement based grout	per gallon	10,800	0	15,306	15,306	142%

ICT REMBO JOINT VENTURE
Daily Work Record For
Tuesday October 15, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity Estimated	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	11,577	11,577	39%
18	Two person labor crew for CM-directed work	per crew hour	100	10.00	27.00	37.00	37%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby time - Equipment and labor for:
a) Crew for installing pipes
b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	0.00	28.25	28.25	28%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

uding in Trenches 3 & 4 with Portland cement based grout.

Two men clearing hardened grout out of asphalt ditch adjacent to Trench 1, as directed by MR-Ferguson personnel.

Mr. Chung
Reviewed: ECO Representative

[Signature]
ICT Rembo Representative

Concurrence: Lee McClellan, MR-F

ICT Corporation Representative

Date: 10/15/96

Daily Grouting Record

Page 1 of 1

Regular Cement Based Grout

Hole/Zone	Time	Flow (L/min.)	Cage Pressure (psi)		Apparent Lugon	
4008/1-2		4009 4008 3656	3010			
4008/1-2						
3006/1-6	8:10	5.6 4.1	1.0 4.7	43 45	45 42	
3010/1-6						
4012/1-2	8:20	4012 4010	3015			
4010/1-3		1.2 1.23				
3015/1-6		Light Tight				
4015/1-2	8:40	4013 4014	3016			
4014/1-2		1.2 1.1	1.5			
3016/1-5	8:45	Light Tight				
4018/1-4	8:46	10	40			
3020/1-6	8:47					
3018/1-4		3018 3020				
3021/1-6	8:50	7.0 10.0	0.4 1.4	340 342	50.2 50.0	
3022/1-2	8:52		3018 3021			
3023/1-6			1.6 1.6			
3025/1-6		7.8 10.5	0.1 3.4	39.9 38.5	48.8 46.9	
	8:54	11.2 10.1		39.5 38.3		
			3022 3023			
			1.2 1.6			
	9:05	12.5 10.4	0.1 0.1	46.1 35.5	40.3 8.3	
			3025			
			1.6			
	9:13	8.1 10.5	4.4 5.7	35.3 29.1	42.2 46.0	
		More More				
4017/1-2						
4015/1-2						

Comments/Notes

Heat pump

Notes are

Light More

4009/1-2 3010

4008/1-2 3010

3010/1-6 3010

4012/1-2 3010

4010/1-2 3010

3015/1-6 3010

4015/1-2 3010

3016/1-5 3010

4018/1-4 3010

3020/1-6 3010

3018/1-4 3010

3021/1-2 3010

3023/1-6 3010

3025/1-6 3010

3022/1-2 3010

3023/1-6 3010

3025/1-6 3010

3022/1-2 3010

3023/1-6 3010

3025/1-6 3010

3022/1-2 3010

3023/1-6 3010

3025/1-6 3010

Hole/Zone	Time	Flow (L/min.)		Gage Pressure (psi)		Apparent Lugon		Comments/Notes
3038/1-1	3038	3048	3042	3044				1000
3039/1-2	1:2	11-2	1-2	1-2				1000
3042/1-2	8:9	3:9	4:5	114	29.6	23.3	317	30.5
3044/1-2	3044	3045	3048	3050				1000
3045/1-4	1-4	1-4	1-4	1-4				1000
3048/1-4	2:23	3:0	5:6	7:4	25.5	23.3	28.1	25.1
3052/1-4	2:34	5:2	7:0	6:8	27.8	25.7	30.3	28.1
3053/1-2	2:50	6:1	3:2	6:9	24.8	28.7	24.5	24.4
3054/1-2	3:13	3:9	2:1	5:0	26.2	25.9	24.7	28.6
3055/1-2	3:30	7:1	5:5	9:1	28.8	25.8	24.1	28.1
3056/1-2	3:40	5:9	4:2	7:8	35.4	32.0	36.8	36.2
3057/1-2	3:50	6:1	4:3	7:7	34.5	32.5	37.3	34.9
3058/1-2	4:15	4:7	2:8	7:4	37.7	34.9	39.5	37.2
3059/1-2	4:25	5:0	4:8	6:6	33.7	32.2	36.3	34.9
3060/1-2	4:35	5:3	4:5	4:4	32.1	31.8	35.3	34.7
3061/1-2	4:45	6:1	5:7	4:7	38.0	33.9	39.8	38.6
3062/1-2								
3063/1-2								
3064/1-2								
3065/1-2								
3066/1-2								
3067/1-2								
3068/1-2								
3069/1-2								
3070/1-2								
3071/1-2								
3072/1-2								
3073/1-2								
3074/1-2								
3075/1-2								
3076/1-2								
3077/1-2								
3078/1-2								
3079/1-2								
3080/1-2								
3081/1-2								
3082/1-2								
3083/1-2								
3084/1-2								
3085/1-2								
3086/1-2								
3087/1-2								
3088/1-2								
3089/1-2								
3090/1-2								
3091/1-2								
3092/1-2								
3093/1-2								
3094/1-2								
3095/1-2								
3096/1-2								
3097/1-2								
3098/1-2								
3099/1-2								
3100/1-2								

NO. 1
SHEEP 4 and 6
STANDARD SECTION PROJECT

ADVANCED-CONSTRUCTION TECHNIQUES

October 15/96
183

500000
04-16 09:00

00706515/96

283

004-AS 12100-

004-15 15100-

94.0
LPM

DAILY GROUTING REPORT
OCTOBER 16, 1996

CT REMCO CONTRACTURE
Cmi Waq - Seeps 4 & J Removal Action Project

Daily Work Record For
Wednesday October 16, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes						
a)	15 feet long	each	245	0	219	219	89%
b)	20 feet long	each	75	0	74	74	99%
3	Driving of sleeve-pipes to full depth and capping						
a)	15 feet long	each	187	0	188	188	95%
b)	20 feet long	each	81	0	82	82	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	5.00	13.75	18.75	23%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casting grout	per gallon injected	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	346	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound mixed					
a)	Regular portland cement	pounds	480,000	4,800	497,349	502,039	105%
b)	Bentonite	pounds	18,000	198	20,912	21,110	117%
c)	Potzolans	pounds	96,000	1,142	97,428	98,570	103%
d)	Silica fume	pounds	36,000	275	29,180	29,455	82%
e)	Viscosity modifier	pounds	480	5	501	506	105%
f)	Dispensing agent / retarder	pounds	7,200	83	8,418	8,499	118%
g)	Type "F" fly ash	pounds	80,000	0	3,829	3,829	5%
13	Injection of regular portland cement based grout	per gallon injected	97,200	862	98,858	97,721	101%
14	Ingredients for ultrafine cement based grout	per pound mixed					
a)	Ultrafine cement	pounds	34,800	2,530	59,785	82,315	179%
b)	Bentonite	pounds	1,320	78	1,794	1,870	142%
c)	Silica fume	pounds	5,720	101	3,108	3,207	86%
d)	Viscosity modifier	pounds	42	2	52	54	129%
e)	Dispensing agent (non-retarding)	pounds	240	0	0	0	0%
f)	Dispensing agent / retarder	pounds	300	51	1,438	1,488	496%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	661	15,308	15,969	148%

CT REMCO CONTRACTURE
Cmi Waq - Seeps 4 & J Removal Action Project

Daily Work Record For
Wednesday October 16, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	11,577	11,577	39%
18	Two person labor crew for CM-directed work	per crew hour	100	5.00	37.00	42.00	42%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
b)	Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	42.25	42.25	42%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trenches 3 & 4 with Portland and Ultrafine cement based grout.

Transferring water from tanks into tanker as directed by MK-Ferguson personnel.

Reviewed: EEO Representative

Concur: Lee McQuade, MK-F

ACT Remco Representative

IT Corporation Representative

ACT REMBCO JOINT VENTURE
 2nd May - 1996 - 13 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 16, 1996

Grout Ingredient	Mix M	Mix M*	Mix X	Mix E	Mix F	Mix G	Mix G *	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Antonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Umicel (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Hy Ash (Kg)						10.00	5.00	
Sodium Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Ument Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Urelan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Urylamide (Kg)								0.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	23.00	0.00	0.00	25.00	0.00	0.00	
Total Volume Mixed (L)	0.00	2,497.15	0.00	0.00	3,259.25	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Antonite	90.00	Kg =	198	Lbs	34.50	Kg =	76	Lbs
Silica Fume	125.00	Kg =	275	Lbs	48.00	Kg =	101	Lbs
Umicel	450.00	Kg =	990	Lbs	89.00	Kg =	192	Lbs
Hy Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Sodium Sulphonate	37.50	Kg =	83	Lbs	23.00	Kg =	51	Lbs
Ument Type 3	2,132.00	Kg =	4,690	Lbs				
Urelan Gum	2.15	Kg =	5	Lbs	0.99	Kg =	2	Lbs
Ultrafine Cement					1,150.00	Kg =	2,530	Lbs

Urylamide	0.00	Kg =	0	Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	3,231	855	3,259	862	3,259	862
Ultrafine Cement	2,491	659	2,497	661	2,497	681
Urylamide	0	0	0	0	0	0
Totals	5,722	1,514	5,756	1,523	5,756	1,523

ACT REMBCO JOINT VENTURE
 2nd May - 1996 - 13 Removal Action Project

Grout Quantity Reconciliation

Wednesday October 16, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected			Grout Type
3	3039	1 - 4	656	Litres =	174	Gallons Portland
3	3024	1 - 6	811	Litres =	215	Gallons Portland
3	3042	1 - 4	904	Litres =	239	Gallons Portland
3	3044	1 - 6	362	Litres =	96	Gallons Portland
3	3027	1 - 6	105	Litres =	28	Gallons Portland
3	3030	1 - 4	48	Litres =	13	Gallons Portland
3	3031	1 - 7	45	Litres =	12	Gallons Portland
4	4038	1 - 3	150	Litres =	40	Gallons Portland
4	4048	1 - 3	150	Litres =	40	Gallons Portland
4	4010	1 - 2	322	Litres =	85	Gallons Ultrafine
4	4009	1 - 2	241	Litres =	64	Gallons Ultrafine
4	4012	1 - 2	177	Litres =	47	Gallons Ultrafine
4	4008	1 - 2	111	Litres =	29	Gallons Ultrafine
4	4015	1 - 2	268	Litres =	70	Gallons Ultrafine
4	4017	1 - 2	181	Litres =	48	Gallons Ultrafine
4	4013	1 - 2	290	Litres =	77	Gallons Ultrafine
4	4014	1	169	Litres =	45	Gallons Ultrafine
3	3010	1 - 6	42	Litres =	11	Gallons Ultrafine
3	3008	1 - 5	52	Litres =	14	Gallons Ultrafine
3	3011	1 - 6	17	Litres =	4	Gallons Ultrafine
3	3008	1 - 8	18	Litres =	5	Gallons Ultrafine
3	3015	1 - 8	561	Litres =	148	Gallons Ultrafine
3	3012	1 - 6	19	Litres =	5	Gallons Ultrafine
3	3016	1 - 5	18	Litres =	5	Gallons Ultrafine
3	3018	1 - 5	7	Litres =	2	Gallons Ultrafine
Total Grout Injected:		5,722	Litres =	1,514	Gallons	

 ECO Representative

 ACT Rembco Representative

Portland

Oct. 16 / 1996

Microfine

HOLE INJECTION LOG FOR

	Portland		Microfine	
RED	3039	3" 27	4048	
	1-4	16	1-8	
	656 L	1017	150 L	
	656	701		
BLACK	3024			
	1-6			
	811 L	L	L	
	1811			
GREEN	3042	3030	4038	
	1-4	14	1-8	
	909 L	48 L	150 L	
	904	958		
BLUE	3044	3031	4038	
	1-4/56	1-7	1-8	
	3626	45 L	150 L	
	362	407		
	L	L	L	
RED	3008	1-6		
BLACK	761			
GREEN	811			
BLUE	958			
	407			
CUM. TOT.	3237			

Reset
Flow meters

108 R/Batch

130 L/1.1m toh

25 Bnd hes

= 23

108 R/Batch

108 R/Batch

Quality Control Report

Oct. 16th 1996

| Time of Test | Mix | Specific Gravity
(Kg/Lite) | Marsh
Funnel
(seconds) | Coefficient
Pressure
Filtration
(seconds-1/2) | Static
Penetrometer
(mm) |
|--------------|-----|-------------------------------|------------------------------|--|--------------------------------|
| 8:00 AM | F | 1.50 | 105 sec. | | |
| 8:10 AM | F | 1.52 | | | |
| 8:20 AM | F | 1.53 | 108 sec. | | |
| 8:30 AM | F | 1.53 | | | |
| 8:40 AM | F | 1.53 | 107 sec. | | |
| 8:50 AM | F | 1.53 | | | |
| 9:00 AM | F | 1.53 | 113 sec. | | |
| 9:10 AM | F | 1.53 | | | |
| 9:20 AM | F | 1.53 | 112 sec. | | |
| 9:30 AM | F | 1.53 | | | |
| 9:40 AM | F | 1.53 | 115 sec. | | |
| 9:50 AM | F | 1.53 | | | |
| 10:05 AM | F | 1.54 | 125 sec. | | |
| New Mix | M" | | | | |
| 11:10 AM | M" | 1.25 | 45 sec. | | |
| 11:20 AM | M" | 1.24 | | | |
| 11:30 AM | M" | 1.25 | 46 sec. | | |
| 11:40 AM | M" | 1.24 | | | |
| 12:35 PM | M" | 1.24 | 43 sec. | | |
| 12:45 PM | M" | 1.24 | | | |
| 12:55 PM | M" | 1.24 | 44 sec. | | |
| 1:05 PM | M" | 1.23 | | | |
| 1:15 PM | M" | 1.24 | 44 sec. | | |
| 1:25 PM | M" | 1.24 | | | |
| 1:35 PM | M" | 1.23 | 46 sec. | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |
| | | | | | |

1344am	40	9825am	16	12:40am
146am	41	9827am	17	12:43am
148am	42	9835am	18	12:47am
149am	43	9840am	19	12:52am
150am	44	9842am	20	12:55am
152am	45	9846am	21	1:02am
160am	46	9846am	22	1:05am
162am	47	9846am	23	1:15am

164am	48	9850am	24	
163am	49	9852am	25	
165am	50	9854am		
167am	51			
169am	52			
171am	53			
172am	54			
174am	55			
176am	56			
178am	57			
180am	58			
182am	59			
184am	60			
186am	61			
188am	62			
190am	MIX M ⁴			
192am	1.	10:35AM		
194am	2.	11:05AM		
196am	3.	11:18AM		
198am	4.	11:10AM		
200am	5.	11:12AM		
202am	6.	11:15AM		
204am	7.	11:18AM		
206am	8.	11:21AM		
208am	9.	New Pellet		
210am	10.	11:26AM		
212am	11.	11:29AM		
214am	12.	11:47AM		
216am	13.	11:50AM		
218am	14.	12:30AM		
220am	15.	12:33AM		
222am	16.	12:37AM		

Time	Flow (L/min.)	Gate Pressure (psi)	Apparent Lugon	Comments/Notes
10:08	4038	4038		3028
1-6	1-6	1-6		3116
10:28	0-1	40.1		3116
10:38				3116
10:48				3116
10:58				3116
11:08				3116
11:18				3116
11:28				3116
11:38				3116
11:48				3116
11:58				3116
12:08				3116
12:18				3116
12:28				3116
12:38				3116
12:48				3116
12:58				3116
13:08				3116
13:18				3116
13:28				3116
13:38				3116
13:48				3116
13:58				3116
14:08				3116
14:18				3116
14:28				3116
14:38				3116
14:48				3116
14:58				3116
15:08				3116
15:18				3116
15:28				3116
15:38				3116
15:48				3116
15:58				3116
16:08				3116
16:18				3116
16:28				3116
16:38				3116
16:48				3116
16:58				3116
17:08				3116
17:18				3116
17:28				3116
17:38				3116
17:48				3116
17:58				3116
18:08				3116
18:18				3116
18:28				3116
18:38				3116
18:48				3116
18:58				3116
19:08				3116
19:18				3116
19:28				3116
19:38				3116
19:48				3116
19:58				3116
20:08				3116
20:18				3116
20:28				3116
20:38				3116
20:48				3116
20:58				3116
21:08				3116
21:18				3116
21:28				3116
21:38				3116
21:48				3116
21:58				3116
22:08				3116
22:18				3116
22:28				3116
22:38				3116
22:48				3116
22:58				3116
23:08				3116
23:18				3116
23:28				3116
23:38				3116
23:48				3116
23:58				3116
24:08				3116
24:18				3116
24:28				3116
24:38				3116
24:48				3116
24:58				3116
25:08				3116
25:18				3116
25:28				3116
25:38				3116
25:48				3116
25:58				3116
26:08				3116
26:18				3116
26:28				3116
26:38				3116
26:48				3116
26:58				3116
27:08				3116
27:18				3116
27:28				3116
27:38				3116
27:48				3116
27:58				3116
28:08</				

9117/1116

[illegible]

9:00 AM START

OCT. 16, 1996

192

DAILY GROUTING REPORT
OCTOBER 17, 1996

CONFIDENTIAL - ECD REPRESENTATIVE

Daily Work Record For
Thursday, October 17, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date	Percentage of
1	Mobilization	hump sum	100.00%				90%
2	Supply of sleeve-pipes	each	245	219	219		89%
	a) 15 feet long	each					
	b) 20 feet long	each	75	74	74		98%
3	Driving of sleeve-pipes to full depth and capping	each	197	188	188		95%
	a) 15 feet long	each					
	b) 20 feet long	each	81	82	82		102%
4	Driving of sleeve-pipes to partial depth	each	60	7	7		12%
5	Supply of observation wells	each	35	35	35		100%
	a) 15 feet long	each					
	b) 20 feet long	each	28	32	32		114%
6	Driving of observation wells to full depth and capping	each	28	32	32		114%
7	Pumping of trench water into government-supplied bucket or tanks	per 1,000 gallons	60	18.75	18.75		25%
8	Decommissioning of equipment using two-person crew with required supplies and equipment	per crew hour	100	5	5		5%
9	Supply and injection of casing grout	per gallon	11,700	9,138	9,138		78%
10	Supply and installation of grout pads	each	348	285	285		82%
11	Install hydraulic conductivity tests	each	1,000	647	647		65%
12	Ingredients for regular portland cement based grout	per pound					
	a) Regular portland cement	pounds	450,000	502,039	502,039		105%
	b) Bentonite	pounds	18,000	21,110	21,110		117%
	c) Pozzolane	pounds	98,000	98,570	98,570		100%
	d) Silica fume	pounds	36,000	29,455	29,455		82%
	e) Viscosity modifier	pounds	480	508	508		105%
	f) Dispersing agent / retarder	pounds	7,500	8,439	8,439		110%
	g) Type "F" fly ash	pounds	60,000	3,829	3,829		6%
13	Injection of regular portland cement based grout	per gallon	97,200	97,721	97,721		101%
14	Ingredients for ultrathin cement based grout	per pound					
	a) Ultrathin cement	pounds	34,800	62,315	62,315		178%
	b) Bentonite	pounds	1,320	1,870	1,870		142%
	c) Silica fume	pounds	3,720	3,207	3,207		86%
	d) Viscosity modifier	pounds	42	54	54		129%
	e) Dispersing agent (non-retarding)	pounds	240	0	0		0%
	f) Dispersing agent / retarder	pounds	300	1,488	1,488		495%
15	Injection of ultrathin cement based grout	per gallon	10,800	15,968	15,968		148%

CONFIDENTIAL - ECD REPRESENTATIVE

Daily Work Record For
Thursday, October 17, 1996

Item No.	Description	Unit	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity To Date	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	0	11,577	11,577	39%
	mixed						
18	Two person labor crew for C&D-directed work	per crew hour	100	0.00	42.00	42.00	42%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / install hydraulic conductivity testing	per crew hour	100	20.00	42.25	62.25	62%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Both Microne and Acrylamide grouting crews placed on standby by ECD personnel because of the number of surface leaks during the previous two days of grouting.

Concur: Lee McCusker, MCF

Reviewed: ECD Representative

IT Corporation Representative

ACT Representative

DAILY GROUTING REPORT
OCTOBER 18, 1996

CT-5183C CONT-5183C
 JMI Wag & Deep 4 & 5 Removal Action Project
 Daily Work Record For
 Friday, October 18, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity Estimated	Percentage of
1	Mockup pour	kamp sum	100.00%			90.00%	90%
2	Supply of sleeve-pipes	each	245	219	219	219	89%
3	Driving of sleeve-pipes to full depth and capping	each	197	188	188	188	95%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	62	62	62	102%
5	Supply of observation wells	each	35	35	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	32	32	32	114%
7	Pumping of brack water into government-supplied tanker or tanks	per 1,000 gallons	80	16.75	16.75	16.75	21%
8	Decommission of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	9,139	9,139	9,139	78%
10	Supply and installation of grout pads	each	346	265	265	265	82%
11	Install hydraulic conductivity tests	each	1,000	647	647	647	65%
12	Ingredients for regular portland cement based grout	per pound	480,000	502,039	502,039	502,039	105%
13	Injection of regular portland cement based grout	per gallon	97,200	87,721	87,721	87,721	90%
14	Ingredients for ultrafine cement based grout	per pound	34,800	62,315	62,315	62,315	182%
15	Injection of ultrafine cement based grout	per gallon	10,000	1,235	1,235	1,235	12%

CT-5183C CONT-5183C
 Daily Work Record For
 Friday, October 18, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity Estimated	Percentage of
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon	30,000	1,003	11,577	12,580	42%
18	Two person labor crew for Cal-bridged work	per crew hour	100	0.00	42.00	42.00	42%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:
a) Crew for grouting / install hydraulic conductivity testing
b) Crew for washing pipes	per crew hour	100	0.00	28.25	28.25	28%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trench 3 with Ultrafine cement based grout.

Grouting in Trenches 3 & 4 with Acrylamide grout.

Reviewed: ECO Representative

Concurs: Lee McCauley, MCF

IT Corporation Representative

CT-5183C CONT-5183C

ACT REMBCO JOINT VENTURE
 DTM Vag - Deep - and Penetration Grout Project

Grout Quantity Reconciliation

Friday October 18, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	108.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						182.00
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	43.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	4,688.58	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0 Lbs	84.50	Kg =	142	Lbs
Silica Fume	0.00	Kg =	0 Lbs	88.00	Kg =	189	Lbs
Pumice	0.00	Kg =	0 Lbs	129.00	Kg =	284	Lbs
Fly Ash	0.00	Kg =	0 Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0 Lbs	43.00	Kg =	95	Lbs
Cement Type 3	0.00	Kg =	0 Lbs				
Welan Gum	0.00	Kg =	0 Lbs	1.85	Kg =	4	Lbs
Ultrafine Cement				2,150.00	Kg =	4,730	Lbs
Acrylamide	182.00	Kg =	400 Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	4,804	1,218	4,689	1,235	4,689	1,235
Acrylamide	3,790	1,003	3,790	1,003	3,790	1,003
Totals	8,394	2,221	8,459	2,238	8,459	2,238

ACT REMBCO JOINT VENTURE
 DTM Vag - Deep - and Penetration Grout Project

Grout Quantity Reconciliation

Friday October 18, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
3	3023	1 - 8	0	Litres =	0	Gallons	Ultrafine
3	3027	1 - 8	18	Litres =	5	Gallons	Ultrafine
3	3032	1 - 8	0	Litres =	0	Gallons	Ultrafine
3	3037	1 - 8	115	Litres =	30	Gallons	Ultrafine
3	3039	1 - 5	10	Litres =	3	Gallons	Ultrafine
3	3044	1 - 8	222	Litres =	59	Gallons	Ultrafine
3	3047	1 - 8	1,005	Litres =	266	Gallons	Ultrafine
3	3020	1 - 6	0	Litres =	0	Gallons	Ultrafine
3	3026	1 - 5	23	Litres =	6	Gallons	Ultrafine
3	3030	1 - 5	0	Litres =	0	Gallons	Ultrafine
3	3038	1 - 6	423	Litres =	112	Gallons	Ultrafine
3	3045	1 - 6	412	Litres =	109	Gallons	Ultrafine
3	3022	1 - 5	0	Litres =	0	Gallons	Ultrafine
3	3025	1 - 6	11	Litres =	3	Gallons	Ultrafine
3	3031	1 - 7	7	Litres =	2	Gallons	Ultrafine
3	3035	1 - 8	623	Litres =	165	Gallons	Ultrafine
3	3048	1 - 8	618	Litres =	163	Gallons	Ultrafine
3	3021	1 - 8	0	Litres =	0	Gallons	Ultrafine
3	3024	1 - 8	30	Litres =	8	Gallons	Ultrafine
3	3028	1 - 6	2	Litres =	1	Gallons	Ultrafine
3	3033	1 - 8	8	Litres =	2	Gallons	Ultrafine
3	3036	1 - 8	94	Litres =	25	Gallons	Ultrafine
3	3042	1 - 8	274	Litres =	72	Gallons	Ultrafine
3	3050	1 - 5	709	Litres =	188	Gallons	Ultrafine
4	4004	1 - 4	0	Litres =	0	Gallons	Acrylamide
4	4005	1 - 4	0	Litres =	0	Gallons	Acrylamide
4	4007	1 - 3	350	Litres =	93	Gallons	Acrylamide
4	4008	1 - 2	350	Litres =	93	Gallons	Acrylamide
4	4009	1 - 2	150	Litres =	40	Gallons	Acrylamide
4	4010	1 - 2	150	Litres =	40	Gallons	Acrylamide
4	4012	1 - 2	80	Litres =	21	Gallons	Acrylamide
4	4013	1 - 2	80	Litres =	21	Gallons	Acrylamide
4	4014	1	20	Litres =	5	Gallons	Acrylamide
4	4015	1 - 2	20	Litres =	5	Gallons	Acrylamide
4	4017	1 - 2	290	Litres =	77	Gallons	Acrylamide
3	3006	1 - 5	0	Litres =	0	Gallons	Acrylamide
3	3003	1 - 8	410	Litres =	108	Gallons	Acrylamide
3	3008	1 - 8	410	Litres =	108	Gallons	Acrylamide
3	3010	1 - 8	20	Litres =	5	Gallons	Acrylamide
3	3011	1 - 8	20	Litres =	5	Gallons	Acrylamide
3	3012	1 - 5	10	Litres =	3	Gallons	Acrylamide
3	3015	1 - 8	10	Litres =	3	Gallons	Acrylamide
3	3016	1 - 5	290	Litres =	77	Gallons	Acrylamide

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

Friday October 18, 1996

3	3018	1-5	290	Litres =	77	Gallons	Acrylamide
3	3020	1-6	200	Litres =	53	Gallons	Acrylamide
3	3021	1-6	100	Litres =	26	Gallons	Acrylamide
3	3024	1-6	0	Litres =	0	Gallons	Acrylamide
3	3025	1-6	0	Litres =	0	Gallons	Acrylamide
3	3022	1-5	0	Litres =	0	Gallons	Acrylamide
3	3023	1-6	0	Litres =	0	Gallons	Acrylamide
3	3026	1-5	0	Litres =	0	Gallons	Acrylamide
3	3027	1-6	0	Litres =	0	Gallons	Acrylamide
3	3028	1-6	60	Litres =	16	Gallons	Acrylamide
3	3030	1-5	60	Litres =	16	Gallons	Acrylamide
3	3031	1-7	140	Litres =	37	Gallons	Acrylamide
3	3032	1-6	140	Litres =	37	Gallons	Acrylamide
3	3033	1-6	40	Litres =	11	Gallons	Acrylamide
Total Grout Injected:				8,394 Litres =	2,221	Gallons	

 ECO Representative

 ACT Remco Representative

Date Oct 18/1996

Daily Grouting Record

Page 4 of 6

Acrylamide

Time	Flow (L/min.)	Gage Pressure (psi)	Apparent Lugon	Comments/Notes
8:38	400			1st Try (400L)
8:40	400			1st Try (400L)
8:42	400			1st Try (400L)
8:44	400			1st Try (400L)
8:46	400			1st Try (400L)
8:48	400			1st Try (400L)
8:50	400			1st Try (400L)
8:52	400			1st Try (400L)
8:54	400			1st Try (400L)
8:56	400			1st Try (400L)
8:58	400			1st Try (400L)
9:00	400			1st Try (400L)
9:02	400			1st Try (400L)
9:04	400			1st Try (400L)
9:06	400			1st Try (400L)
9:08	400			1st Try (400L)
9:10	400			1st Try (400L)
9:12	400			1st Try (400L)
9:14	400			1st Try (400L)
9:16	400			1st Try (400L)
9:18	400			1st Try (400L)
9:20	400			1st Try (400L)
9:22	400			1st Try (400L)
9:24	400			1st Try (400L)
9:26	400			1st Try (400L)
9:28	400			1st Try (400L)
9:30	400			1st Try (400L)
9:32	400			1st Try (400L)
9:34	400			1st Try (400L)
9:36	400			1st Try (400L)
9:38	400			1st Try (400L)
9:40	400			1st Try (400L)
9:42	400			1st Try (400L)
9:44	400			1st Try (400L)
9:46	400			1st Try (400L)
9:48	400			1st Try (400L)
9:50	400			1st Try (400L)
9:52	400			1st Try (400L)
9:54	400			1st Try (400L)
9:56	400			1st Try (400L)
9:58	400			1st Try (400L)
10:00	400			1st Try (400L)
10:02	400			1st Try (400L)
10:04	400			1st Try (400L)
10:06	400			1st Try (400L)
10:08	400			1st Try (400L)
10:10	400			1st Try (400L)
10:12	400			1st Try (400L)
10:14	400			1st Try (400L)
10:16	400			1st Try (400L)
10:18	400			1st Try (400L)
10:20	400			1st Try (400L)
10:22	400			1st Try (400L)
10:24	400			1st Try (400L)
10:26	400			1st Try (400L)
10:28	400			1st Try (400L)
10:30	400			1st Try (400L)
10:32	400			1st Try (400L)
10:34	400			1st Try (400L)
10:36	400			1st Try (400L)
10:38	400			1st Try (400L)
10:40	400			1st Try (400L)
10:42	400			1st Try (400L)
10:44	400			1st Try (400L)
10:46	400			1st Try (400L)
10:48	400			1st Try (400L)
10:50	400			1st Try (400L)
10:52	400			1st Try (400L)
10:54	400			1st Try (400L)
10:56	400			1st Try (400L)
10:58	400			1st Try (400L)
11:00	400			1st Try (400L)
11:02	400			1st Try (400L)
11:04	400			1st Try (400L)
11:06	400			1st Try (400L)
11:08	400			1st Try (400L)
11:10	400			1st Try (400L)
11:12	400			1st Try (400L)
11:14	400			1st Try (400L)
11:16	400			1st Try (400L)
11:18	400			1st Try (400L)
11:20	400			1st Try (400L)
11:22	400			1st Try (400L)
11:24	400			1st Try (400L)
11:26	400			1st Try (400L)
11:28	400			1st Try (400L)
11:30	400			1st Try (400L)
11:32	400			1st Try (400L)
11:34	400			1st Try (400L)
11:36	400			1st Try (400L)
11:38	400			1st Try (400L)
11:40	400			1st Try (400L)
11:42	400			1st Try (400L)
11:44	400			1st Try (400L)
11:46	400			1st Try (400L)
11:48	400			1st Try (400L)
11:50	400			1st Try (400L)
11:52	400			1st Try (400L)
11:54	400			1st Try (400L)
11:56	400			1st Try (400L)
11:58	400			1st Try (400L)
12:00	400			1st Try (400L)

Page 42 of 42

[illegible]

192

Daily Grouting Record

Date 08-18/1996

Hour/Zone	Time	Flow (L/min.)	Grage Pressure (psi)	Apparent Lugcon	Comments/Notes
	11:50	3008	22.7		11012 - 8000
	11:56	7-14	15.6		11013 - 8000
	12:08	12.9	0.6A - 9.6A	16.1	11014 - 2010
	12:17	8.2	36.5		11015 - 8000
	12:29	9.0	18.5		11016 - 8000
	12:45	4.3	26.1		11017 - 8000
	12:54	10.7	16.9		11018 - 8000
	12:57	5.4	29.5		11019 - 8000
	1:00	3011	17.0		11020 - 8000
	1:10	3015			11021 - 8000
	1:18	3018	26.5		11022 - 8000
	1:40	8.4	20.2		11023 - 8000
	1:46	9.5	25.2		11024 - 8000
	1:54	9.5	25.5		11025 - 8000
	2:15	3.2	17.8		11026 - 8000
	2:22	8.5	25.5		11027 - 8000
	2:26	8.5	24.5		11028 - 8000
	2:39	6.7	25.7		11029 - 8000
	2:42	7.0	25.3		11030 - 8000
	2:49	7.3	29.6		11031 - 8000
	2:58	8.5	25.5		11032 - 8000

11012 - 8000
11013 - 8000
11014 - 2010
11015 - 8000
11016 - 8000
11017 - 8000
11018 - 8000
11019 - 8000
11020 - 8000
11021 - 8000
11022 - 8000
11023 - 8000
11024 - 8000
11025 - 8000
11026 - 8000
11027 - 8000
11028 - 8000
11029 - 8000
11030 - 8000
11031 - 8000
11032 - 8000

Microfine Coherent
Based Suspension Grout

Flush Lines
Dash 25-30 gallons
into ground

$$\begin{array}{r} 13 \times 108 \\ - 4144 \\ \hline \end{array}$$

Acrylamide Batching Record For Oct. 18 / 1996

ACT Remit. Representative

James = 0 bags of 10 min 10 min

HOLE INJECTION LOG FOR

Oct 18/1996

Acrylamide

4004	4007	4009	4012	4014	4017	3006	3003	3011	312	3016
4005	4008	4010	4013	4018	4019	1111	3008	3011	115	318
0 L	760	300	160	40	290	0 L	0 L	40	20	580
	350 Each	150 Each	80 Each	20	290	0 L	460	20	10 each	290
	350	150	80	20	290	0 L	460	20	10 each	290
	700	1000	1160	1200	1490	1490	2300	2300	2360	2940
Cum Tot										
Black										
3020	3022	3024	3026	3028	3031	3033				
3021	3023	3025	3027	3030	3032	XX				
400	6	0	0	120	280	40	L		L	L
3200	0	0	0	60 each	140 each	140				
3340	3340	3340	5340	3460	3740	3780				
Cum Tot										
Blue										
RED										
BLACK										
GREEN										
BLUE										
CUM TOT	700	1000	1160	1200	1490	1490	1900	2340	2360	2940

37.0 pumped
11200 mixed 11200 from before

389
2690 + 389

Page 1 of 5[illegible]

Daily Grouting Record

[illegible]

Comments/Notes

3036	-	94 l
3038	-	423 l
3035	-	623 l
3034		
3012	-	274 l
3034	-	143 l
3037	-	115 l
3014	-	322 l
Fish		
Mice fine		
leak to surface		
1	from hole	
31		
3018-618 l		
3017/1-6	1005 l	
3017/1-6	412 l	
3017/1-6		
5-50/1-5	709 l	

Daily Grouting Record

...

[illegible]

ACT REMBCO JOINT VENTURE
Oml Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

October 18, 1996

Grout Ingredient	Mix M	Mix M*	Mix X	Mix E	Mix F	Mix G	Mix G*	Mix A
Water (Kg)	76.00	76.00	120.00	106.00	36.00	36.00	36.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Weilan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.26	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced		43						
Total Volume Mixed (L)		4648						

Ingredients Batched

Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	Kg =		Lbs	64.5	Kg =	147	Lbs
Silica Fume	Kg =		Lbs	86	Kg =	189	Lbs
Pumice	Kg =		Lbs	129	Kg =	284	Lbs
Fly Ash	Kg =		Lbs	0	Kg =	0	Lbs
Ligno Sulphonate	Kg =		Lbs	43	Kg =	95	Lbs
Cement Type 3	Kg =		Lbs	0	Kg =	0	Lbs
Weilan Gum	Kg =		Lbs	1.72	Kg =	3.8	Lbs
Ultrafine Cement				2150	Kg =	4730	Lbs

Acrylamide	182	Kg =	400	Lbs

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	4605	1217	4644	1227	4605	1217
Acrylamide	3780	999	4200	1110	3780	999
Totals						

Superceeded

ACT REMBCO JOINT VENTURE
Omi Wag 4 Seeps 4 & 6 Removal Action Project

Grout Quantity Reconciliation

October 18, 1996

Holes Injected

Trench Number	File Number	Sieves Injected	Volume of Grout Injected				Grout Type
3	3023	1-6	0	Litres =		Gallons	UF
3	3022	1-6	18	Litres =		Gallons	UF
3	3032	1-6	0	Litres =		Gallons	UF
3	3037	1-6	115	Litres =		Gallons	UF
3	3039	1-5	10	Litres =		Gallons	UF
3	3044	1-6	222	Litres =		Gallons	UF
3	3047	1-6	1005	Litres =		Gallons	UF
3	3020	1-6	6	Litres =		Gallons	UF
3	3026	1-5	23	Litres =		Gallons	UF
3	3030	1-5	0	Litres =		Gallons	UF
3	3038	1-6	423	Litres =		Gallons	UF
3	3045	1-6	412	Litres =		Gallons	UF
3	3022	1-5	0	Litres =		Gallons	UF
3	3025	1-6	11	Litres =		Gallons	UF
3	3031	1-7	7	Litres =		Gallons	UF
3	3035	1-6	623	Litres =		Gallons	UF
3	3048	1-6	618	Litres =		Gallons	UF
3	3021	1-6	0	Litres =		Gallons	UF
3	3024	1-6	30	Litres =		Gallons	UF
3	3028	1-6	7	Litres =		Gallons	UF
3	3033	1-6	8	Litres =		Gallons	UF
3	3036	1-6	94	Litres =		Gallons	UF
3	3042	1-6	274	Litres =		Gallons	UF
3	3050	1-5	709	Litres =		Gallons	UF
4	4004	1-4	0	Litres =		Gallons	Acryl
4	4005	1-4	0	Litres =		Gallons	Acryl
4	4007	1-3	350	Litres =		Gallons	"
4	4008	1-2	350	Litres =		Gallons	"
4	4009	1-2	150	Litres =		Gallons	"
4	4010	1-2	150	Litres =		Gallons	"
4	4012	1-3	80	Litres =		Gallons	"
4	4013	1-2	80	Litres =		Gallons	"
4	4014	# 1	20	Litres =		Gallons	"
4	4015	1-2	20	Litres =		Gallons	"
4	4017	1-2	290	Litres =		Gallons	"
3	3006	1-5	0	Litres =		Gallons	"
3	3003	1-6	410	Litres =		Gallons	"
3	3008	1-6	410	Litres =		Gallons	"
3	3010	1-6	20	Litres =		Gallons	"
Total Grout Injected:			Litres =	Gallons			

M. Chugan
ECO Representative

[Signature]
ACT Rembco Representative

Super seeded

ACT REMEDIAL JOINT VENTURE
Oral Wag 4 Seeps 4 & 6 Removal Action Project
Daily Work Record For
October 18, 1995

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
							CS
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	98%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	13.75	13.75	17%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon	11,700	0	9,139	9,139	78%
	Injected						
	Supply and installation of grout pads	each	346	0	285	285	82%
1	In situ hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound					
	mixed						
	a) Regular portland cement	pounds	480,000	0	502039	502039	0%
	b) Bentonite	pounds	18,000	0	21110	21110	0%
	c) Pozzolans	pounds	98,000	284	98418	98702	0%
	d) Silica fume	pounds	36,000	0	29455	29455	0%
	e) Viscosity modifier	pounds	480	0	506	506	0%
	f) Dispersing agent / retarder	pounds	7,200	0	8499	8499	0%
	g) Type "F" fly ash	pounds	60,000	0	3829	3829	0%
13	Injection of regular portland cement based grout	per gallon	97,200	0	97714	97714	0%
	Injected						
14	Ingredients for ultrafine cement based grout	per pound					
	mixed						
	a) Ultrafine cement	pounds	34,800	4730	62315	67045	0%
	b) Bentonite	pounds	1,320	147	1870	2012	0%
	c) Silica fume	pounds	3,720	189	5267	3396	0%
	d) Viscosity modifier	pounds	42	32	54	58	0%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	95	1489	1584	0%
	PORTLAND			284			
15	Injection of ultrafine cement based grout	per gallon	10,800	1217	15967	17184	0%
	Injected						

Super ceeded

ACT REMBO JOINT VENTURE
Oral Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For

October 18, 1995

Item	Description	Rate Units	Estimated Quantity	Today's Quantity	Previous Quantity 3/2/95	Total Quantity 3/2/95	Percentage of Estimated Quantity
6	Success of acrylamide (includes all ingredients)	per pound of monomer mixed	37,300	0	28,800	30,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	11,577	12,576	6%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	37.00	37.00	37%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	50	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
b)	Crew for grouting / initial hydraulic conductivity testing	per crew hour	100	0.00	4.25	4.25	4%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RMP.

M. Chmager
 Revised: ECO Representative

[Signature]
 ACT Rembo Representative

Concur: Lee McQuade, MK-F

IT Corporation Representative

Super seeder

HOLE INJECTION LOG FOR

Oct-18 / 1996

Microfine Cement
Based Suspension grout

RED	3023	27	3032	3037	3039	3044	3047					
	1-6	1-6	1-6	1-6	1-5	1-6	1-6					
	0	0	0	115L	10L	222L	1005L					
	0	18L	18L	133	143	365	1370					
BLACK	3020	3026	3030	3038	3045							
	1-6	1-5	1-5	1-6	1-6							
	0	0	0	423L	412L	L	L					
	0	23	23	446	858							
GREEN	3022	3025	3031	3035	3048							
	1-5	1-6	1-6	1-6	1-6							
	0	0	0	623L	618L	L	L					
	0	19L	19L	642	1260							
BLUE	3021	3024	3028	3033	3036	3042	3050					
	1-6	1-6	1-6	1-6	1-6	1-6	1-5					
	0	0	0	8L	94L	274L	709L					
	0	0	0	40L	134	408	1117L					
	L	L	L	L	L	L	L					
RED												
BLACK												
GREEN												
BLUE												
CUM. TOT.						2.291	4605					

Flush Lines
Push 25-30 gallons into ground

43 x 108
= 11544

43 Batches

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Acrylamide Batching Record For Oct. 18 / 1996

Batch No.	Time of Batch	AV 100 (l.)	Tank A		Tank B		Sample No.	Time of Sample	pH	Sample Temp. (Deg. C)	Gel Time (min)	Comments
			AT-T+	KFeCN	AP	Buffer						
(mL)	(grams)	(Kg)	(Kg)									
1							0					From Last Time (400 l.)
2	8:02			10			1	8:03		20°C	53	15 min at header (380 l.)
3	9:30			10			2	9:32		20°C	60	16 min at header (380 l.)
4	10:05			10			3	10:06		20°C	62	(380 l.)
5	10:49			10			4	10:50		18°C	69	(380 l.)
6	11:37			10			5	11:38		20°C	68	(380 l.)
7	12:47			10			6	12:44		15°C	70	(380 l.)
8	1:20			5			7	1:47		20°C	-	miss it (380 l.)
9	2:13			5			8	2:14		18°C	70	(380 l.)
10	3:26			5			9	3:22		18°C	43	(380 l.)
11	4:17			5			10	4:19		19°C		(380 l.)

ACT Rembco Representative

DC 18 / 1996 185

DAILY GROUTING REPORT
OCTOBER 21, 1996

Acrylamide Batching Record For Oct. 21 1996

ACT Inc. mbco Representative

HOLE INJECTION LOG FOR

Oct. 21 / 1996

Acryl.
REX	3035/1-6	3037/1-6	3038/1-6	3042/1-6	3045/1-6	3048/1-6	3050/1-6
	3036/1-6		3039/1-5	3044/1-6	3046/1-6	3047/1-6	3043/1-5
	620L	1220L	40L	0L	760L	L	1180L
	3036-0L	3035-380
3037-380	3038-610
3039-610	3042-20
3044-20	3045-0	380-Each
380-Each	590-Each
590-Each
BLACK							
	L	L	L	L	L	L	L
GREEN							
	L	L	L	L	L	L	L
BLUE							
	L	L	L	L	L	L	L
	L	L	L	L	L	L	L
RED							
BLACK							
GREEN							
BLUE							
CUM. TOT.	620L	1840L	1880	1880	2640	3920	

15 Bags AV-100 Mixed Today

ACT REMBCO JOINT VENTURE
Ornl Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday October 21, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity	Percentage of Estimated Quantity
2	Supply of sleeve-pipes						
	a) 15 feet long	each	245	0	219	219	89%
	b) 20 feet long	each	75	0	74	74	98%
3	Driving of sleeve-pipes to full depth and capping						
	a) 15 feet long	each	197	0	188	188	95%
	b) 20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	80	0.00	18.75	18.75	23%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound mixed					
	a) Regular portland cement	pounds	480,000	0	502,039	502,039	105%
	b) Bentonite	pounds	18,000	0	21,110	21,110	117%
	c) Pozzolans	pounds	98,000	0	98,854	98,854	103%
	d) Silica fume	pounds	36,000	0	29,455	29,455	82%
	e) Viscosity modifier	pounds	480	0	508	508	105%
	f) Dispersing agent / retarder	pounds	7,200	0	8,499	8,499	118%
	g) Type "F" fly ash	pounds	60,000	0	3,829	3,829	6%
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	97,721	97,721	101%
14	Ingredients for ultrafine cement based grout	per pound mixed					
	a) Ultrafine cement	pounds	34,800	0	67,045	67,045	193%
	b) Bentonite	pounds	1,320	0	2,012	2,012	152%
	c) Silica fume	pounds	3,720	0	3,396	3,396	91%
	d) Viscosity modifier	pounds	42	0	58	58	138%
	e) Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
	f) Dispersing agent / retarder	pounds	300	0	1,584	1,584	528%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	17,204	17,204	159%

ACT REMBCO JOINT VENTURE
Orni Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Monday October 21, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity	Total Quantity	Percentage of Estimated
16	Acrylic methacrylate (includes all ingredients)	per pound of monomer mixed	17,000		13,580	13,580	79%
17	Injection of acrylicamide grout (10 - 20% solution)	per gallon injected	30,000	1,011	12,580	13,591	45%
18	Two person labor crew for CM-directed work	per crew hour	100	0.00	42.00	42.00	42%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
	a) Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
	b) Crew for grouting / insitu hydraulic conductivity testing	per crew hour	100	0.00	62.25	62.25	62%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Grouting in Trench 3 with Acrylamide grout. All grouting is now completed on all Trenches.

Reviewed: ECO Representative

Concur: Lee McQuade, MK-F

ACT Rembco Representative

IT Corporation Representative

ACT REMBCO JOINT VENTURE

Grout Quantity Reconciliation

Monday October 21, 1996

Grout Ingredient	Mix M	Mix M'	Mix X	Mix E	Mix F	Mix G	Mix G'	Mix A
Water (Kg)	78.00	78.00	120.00	106.00	88.00	88.00	88.00	
Bentonite (Kg)	1.50	1.50	3.60	3.60	3.60	3.60	3.60	
Silica Fume (Kg)	3.80	2.00	5.00	5.00	5.00	5.00	5.00	
Pumice (Kg)	5.00	3.00	12.00	12.00	18.00	18.00	18.00	
Fly Ash (Kg)						10.00	5.00	
Ligno Sulphonate (Kg)	1.40	1.00	1.50	1.50	1.50	1.50	1.50	
Cement Type 3 (Kg)			85.28	85.28	85.28	85.28	85.28	
Welan Gum (Kg)	0.04	0.04	0.09	0.09	0.09	0.09	0.09	
Ultrafine Cement (Kg)	50.00	50.00						
Acrylamide (Kg)								341.00
Total Batch Weight (Kg)	137.74	133.54	227.47	213.47	199.47	209.47	204.47	
S.G. of Batch (KG/L)	1.28	1.23	1.38	1.45	1.53	1.62	1.59	
Yield per Batch (L)	109.32	108.57	164.83	147.22	130.37	129.30	128.59	
Total Batches Produced	0.00	0.00	0.00	0.00	0.00	0.00	0.00	
Total Volume Mixed (L)	0.00	0.00	0.00	0.00	0.00	0.00	0.00	

Ingredients Batched

	Type 3 Portland Cement Ingredients				Ultrafine Cement Ingredients			
Bentonite	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Silica Fume	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Pumice	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Fly Ash	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ligno Sulphonate	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Cement Type 3	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Welan Gum	0.00	Kg =	0	Lbs	0.00	Kg =	0	Lbs
Ultrafine Cement					0.00	Kg =	0	Lbs
Acrylamide	341.00	Kg =	750	Lbs				

Total Grout Volumes Injected Today

Grout Type	Recorded (Litres)	Recorded (Gallons)	Mixed (Litres)	Mixed (Gallons)	Payment (Litres)	Payment (Gallons)
Type 3 Portland Cement	0	0	0	0	0	0
Ultrafine Cement	0	0	0	0	0	0
Acrylamide	3,820	1,011	3,820	1,011	3,820	1,011
Totals	3,820	1,011	3,820	1,011	3,820	1,011

ACT REMBCO JOINT VENTURE

Grout Quantity Reconciliation

Monday October 21, 1996

Holes Injected

Trench Number	Hole Number	Sleeves Injected	Volume of Grout Injected				Grout Type
3	3035	1-6	310	Litres =	82	Gallons	Acrylamide
3	3036	1-6	0	Litres =	0	Gallons	Acrylamide
3	3037	1-6	310	Litres =	82	Gallons	Acrylamide
3	3038	1-6	610	Litres =	161	Gallons	Acrylamide
3	3039	1-5	610	Litres =	161	Gallons	Acrylamide
3	3042	1-6	20	Litres =	5	Gallons	Acrylamide
3	3044	1-6	20	Litres =	5	Gallons	Acrylamide
3	3045	1-6	0	Litres =	0	Gallons	Acrylamide
3	3047	1-6	380	Litres =	101	Gallons	Acrylamide
3	3048	1-6	380	Litres =	101	Gallons	Acrylamide
3	3043	1-5	590	Litres =	156	Gallons	Acrylamide
3	3050	1-6	590	Litres =	156	Gallons	Acrylamide
Total Grout Injected:		3,820	Litres =	1,011	Gallons		

ECO Representative

ACT Rembco Representative

[illegible]

ACT REMBCO JOINT VENTURE
Trenching, Shoring, and Removal, LLC

Daily Work Record For
Tuesday, October 22, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%				90%
2	Supply of sleeve-pipes						
a)	15 feet long	each	245	0	219	219	89%
b)	20 feet long	each	75	0	74	74	96%
3	Driving of sleeve-pipes to full depth and capping						
a)	15 feet long	each	197	0	188	188	95%
b)	20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0.00	18.75	18.75	23%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,130	9,130	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	0	647	647	65%
12	Ingredients for regular portland cement based grout	per pound mixed					
a)	Regular portland cement	pounds	450,000	0	502,030	502,030	105%
b)	Bentonite	pounds	18,000	0	21,110	21,110	117%
c)	Pozzolans	pounds	98,000	0	98,854	98,854	103%
d)	Silica fume	pounds	38,000	0	29,453	29,453	82%
e)	Viscosity modifier	pounds	480	0	508	508	106%
f)	Dispensing agent / retarder	pounds	7,200	0	8,498	8,498	118%
g)	Type "F" fly ash	pounds	60,000	0	3,829	3,829	6%
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	97,721	97,721	101%
14	Ingredients for ultrafine cement based grout	per pound mixed					
a)	Ultrafine cement	pounds	34,800	0	67,043	67,043	193%
b)	Bentonite	pounds	1,320	0	2,012	2,012	152%
c)	Silica fume	pounds	3,720	0	3,308	3,308	91%
d)	Viscosity modifier	pounds	42	0	58	58	138%
e)	Dispensing agent (non-retarding)	pounds	240	0	0	0	0%
f)	Dispensing agent / retarder	pounds	300	0	1,584	1,584	528%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	17,204	17,204	159%

ACT REMBCO JOINT VENTURE
Trenching, Shoring, and Removal, LLC

Daily Work Record For
Tuesday, October 22, 1996

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	13,591	13,591	45%
18	Two person labor crew for CMA-directed work	per crew hour	100	6.00	42.00	48.00	48%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
b)	Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	4.00	62.25	66.25	66%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Removing salt fence from asphalt ditch adjacent to Trench 1.

Hydraulic conductivity testing crew on standby awaiting testing apparatus from LMES.

Hydraulic conductivity testing crew working 4 hours water testing with LMES apparatus.

All holes on all trenches have been capped.

Reviewed: ECO Representative

Concur: Lee McQuade, NAK-F

ACT Rembco Representative

IT Corporation Representative

GENERAL DESIGN AND COMPUTATION SHEET

Acrylamide

JOB NO. DATE Oct 21 SHEET 1 of 3
 ESO NO. COMPUTED BY CHECKED BY

Holes/Zone	Time	Flow	Pressure	Comments
→ 3035/1-6	8:14	4.9	30	3035 on line
3037/1-6	8:17	4.9		3037 on line
→ 3037/1-6	8:24	6.1	25.5	400L (to start)
	8:33	7.9	28.8	3037/1-6 400L
	8:37	9.3	20.7	
	8:43	14.2	28.6	
	8:50	9.4	19.0	
	8:59	11.7	26.9	
	9:05	10.2	25.5	
	9:11	4.6	22.6	
3038/1-6				Tap 100 (80L)
3039/1-5	9:23	5.9	18.0	3039 310L
	9:30	14.6	23.3	3039 310L
	9:38	19.1	27.7	
	9:52	18.4	27.6	
	9:59	11.3	16.9	
	10:05	14.2	19.7	
	10:13	9.3	12.3	
	10:21	11.3	18.7	
	10:32	11.6	20.2	
	10:39	11.2	22.0	
	10:56	11.5	22.6	
	11:00	11.7	24.9	
	11:05	8.2	12.9	
	11:16	11.4	23.9	
	11:22	3.1	24.1	Tap 100 at 40L
3042/1-6				
3044/1-6	11:27	5.5	20.1	3044 310L
	11:31	3.0	27.1	3044 310L
3045 Tight	Tight			3045 310L
3047/1-6	11:39	6.0	17.3	3047 310L
3048/1-6	11:40	5.3	20.6	3048 310L

GENERAL DESIGN AND COMPUTATION SHEET

Acrylamide

DATE Oct 21

SHEET 2 of 3

ESQ NO.

COMPUTED BY

CHECKED BY

Holes / Zone	Time	Flow	Pressure	Comments
	11:40	9.5	20.0	3047 on 1-10
	11:54	5.2	16.2	
	12:18	9.9	25.6	
	12:22	24.0	35.0	Disp. Tank (380)
	12:35	13.9	25.3	
	12:44	13.2	22.7	
	12:50	10.0	16.8	
	12:54	12.9	22.9	
	1:00	11.5	22.7	
	1:06	8.1	16.9	
	1:12	15.2	26.6	
	1:20	15.6	27.1	
3050 / 1-6				
3043 / 1-5				
	1:27	13.4	18.7	3047-3054
	1:33	9.5	16.0	3047-3054
	1:40	12.7	17.0	Leak coming out of collector
	1:42	12.0	21.0	
3050 / 1-6				
3043 / 1-5				
	1:47	12.2	20.0	Disp. Tank (380)
	1:56	14.0	22.4	
	2:04	11.7	22.5	
	2:14	15.8	29.5	
	2:21	14.7	27.8	
	2:25	11.8	20.0	
	2:35	10.5	27.5	
	2:40	10.9	22.3	
	2:50	10.7	27.7	

Acrylamide

JOE

ESO NO.

COMPUTED

DATE _____

Oct-2

SMKE

SHEET 3

CHECKED BY

Holes/Zone	Time	Flow	Pressure	Comments
	2:53	10 ST	291 ST	
	2:57	11.2	32.2	
	3:04	11.8	28.9	

[illegible]

$$\begin{array}{r} 9 \times 380 \\ + 400 \\ \hline \end{array}$$

5	3820	←

Mixed
15 bags AV-100
= 7.50 16's

$$\frac{75016 \times 10}{2.2}$$

$$\begin{array}{r} 3400 \\ + 400 \\ \hline \end{array}$$

3809 λ_{max} $\leftarrow$

Checks out

DAILY GROUTING REPORT
OCTOBER 23, 1996

ACT REMBCO JOINT VENTURE
Orin Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday October 23, 1998

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
1	Mobilization	lump sum	100.00%	10%	90%	100.00%	100%
2	Supply of sleeve-pipes						
a)	15 feet long	each	245	0	219	219	89%
b)	20 feet long	each	75	0	74	74	89%
3	Driving of sleeve-pipes to full depth and capping						
a)	15 feet long	each	197	0	185	185	95%
b)	20 feet long	each	61	0	62	62	102%
4	Driving of sleeve-pipes & observation wells to partial depth	each	60	0	7	7	12%
5	Supply of observation wells	each	35	0	35	35	100%
6	Driving of observation wells to full depth and capping	each	28	0	32	32	114%
7	Pumping of trench water into government-supplied tanker or tanks	per 1,000 gallons	60	0.00	18.75	18.75	23%
8	Decontamination of equipment using two-person crew with required supplies and equipment	per crew hour	100	0	5	5	5%
9	Supply and injection of casing grout	per gallon injected	11,700	0	9,139	9,139	78%
10	Supply and installation of grout pads	each	348	0	285	285	82%
11	In situ hydraulic conductivity tests	each	1,000	12	647	659	66%
12	Ingredients for regular portland cement based grout	per pound mixed					
a)	Regular portland cement	pounds	480,000	0	502,039	502,039	105%
b)	Bentonite	pounds	18,000	0	21,110	21,110	117%
c)	Pozzolans	pounds	98,000	0	98,854	98,854	103%
d)	Silica fume	pounds	36,000	0	29,455	29,455	82%
e)	Viscosity modifier	pounds	480	0	506	506	105%
f)	Dispersing agent / retarder	pounds	7,200	0	8,499	8,499	118%
g)	Type "F" fly ash	pounds	60,000	0	3,829	3,829	6%
13	Injection of regular portland cement based grout	per gallon injected	97,200	0	97,721	97,721	101%
14	Ingredients for ultrafine cement based grout	per pound mixed					
a)	Ultrafine cement	pounds	34,800	0	67,045	67,045	193%
b)	Bentonite	pounds	1,320	0	2,012	2,012	152%
c)	Silica fume	pounds	3,720	0	3,398	3,398	91%
d)	Viscosity modifier	pounds	42	0	58	58	138%
e)	Dispersing agent (non-retarding)	pounds	240	0	0	0	0%
f)	Dispersing agent / retarder	pounds	300	0	1,584	1,584	528%
15	Injection of ultrafine cement based grout	per gallon injected	10,800	0	17,204	17,204	159%

ACT REMBCO JOINT VENTURE
Orin Wag 4 Seeps 4 & 6 Removal Action Project

Daily Work Record For
Wednesday October 23, 1998

Item No.	Description	Item Units	Estimated Quantity	Today's Quantity	Previous Quantity To Date	Total Quantity To Date	Percentage of Estimated Quantity
16	Supply of acrylamide (includes all ingredients)	per pound of monomer mixed	37,800	0	20,000	20,000	53%
17	Injection of acrylamide grout (10 - 20% solution)	per gallon injected	30,000	0	13,591	13,591	45%
18	Two person labor crew for CM-directed work	per crew hour	100	1.50	48.00	49.50	50%
19	Loss of efficiency due to upgrade from S & H Level "D" to Level "C" work	per crew day	30	0	1	1	3%
20	Standby Time - Equipment and Labor for:						
a)	Crew for installing pipes	per crew hour	100	0.00	28.25	28.25	28%
b)	Crew for grouting / in situ hydraulic conductivity testing	per crew hour	100	0.00	66.25	66.25	66%

COMMENTS

All work on Trenches 1, 2, 3, and 4 is being performed under a RWP.

Removing silt fence from ditch adjacent to Trench 3 as directed by MK-Ferguson personnel.

Hydraulic conductivity testing in Trenches 3 & 4. Crew working 6 hours water testing with LINES apparatus as directed by ECO personnel.
All hydraulic conductivity testing is now completed.

General site cleanup and demobilization in progress.

Reviewed: ECO Representative
Concur: Lee McQuade, MK-F

ACT Rembco Representative
IT Corporation Representative

0.0
07CM

1000.0
PSI

010522 412140

50mm
Oct. 23 15:00

STAT

APPROX

17:30pm

94.8
LPH

20 30 40 50 60 70 80 90

50mm
Oct. 23 09:00

CONSTRUCTION TECHNIQUES
1000.0
PSI

BLUE

008:05 408:29 50

OCT. 23/90 H2O TESTING

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
1001	12'4"	Jul 23	x		
1002	12'6"	Jul 23	x		
1003	13'1"	Jul 23	x		
1004	14'8"	Jul 23	x		
1005	12'1"	Jul 24	x		
1006	13'10"	Jul 24	x		
1007	14'0"	Jul 24	x		
1008	14'0"	Jul 24	x		
1009	12'8"	Jul 24	x		
1010	14'0"	Jul 24	x		
1011	14'10"
0'4"	Jul 24
Aug 8	x		
1012	14'8"	Jul 24	x		
1013	14'4"	Jul 24	x		
1014	14'10"	Aug 1	x		
1015	14'7"	Aug 1	x		
1016	15'6"	Aug 1	x		
1017	14'7"	Aug 1	x		
1018	13'9"	Aug 1	x		
1019	14'10"	Aug 1	x		
1020	13'0"	Aug 1	x		
1021	14'8"	Aug 1	x		
1022	14'11"	Aug 1	x		
1023	14'9"	Aug 1	x		
1024	14'9"	Aug 1	x		
1025	11'0"	Aug 1	x		Premature refusal
1026	14'7"	Aug 1	x		
1027	13'8"	Aug 1	x		

1028	14'0"	Aug 1	x		

Total this page (upto and including August 9):

- = 28 sleeve pipes @ 15'

Trench 1

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
1029	14'8"	Aug 1	x-1		Rad: 40,000 dpm noted flushing operation casing grt
1030	14'8"	Aug 1	x		
1031	13'2"	Aug 1	x		
1032	14'4"	Aug 1	x		
1033	14'8"	Aug 1	x		
1034	14'8"	Aug 1	x		V.O.C. in hole at 8'
1035	14'6"	Aug 1	x		
1036	14'6"	Aug 1	x		
1037	14'6"	Aug 1	x		
1038	13'4"	Aug 5	x		
1039	14'2"	Aug 5	x		
1040	11'4"	Aug 5	x		Premature refusal
1041	11'4"	Aug 5	x		Premature refusal
1042	11'4"	Aug 5	x		Premature refusal
1043	14'2"	Aug 5	x		
1044	14'11"	Aug 5	x		
1045	16'5"	Aug 5	x		2.5' Extension
1046	16'4"	Aug 5	x		2.5' Extension
1047	16'4"	Aug 5	x		2.5' Extension
1048	16'6"	Aug 5	x		2.5' Extension
1049	16'6"	Aug 5	x		2.5' Extension
1050	16'8"	Aug 5	x		2.5' Extension
1051	14'10"	Aug 5	x		
1052	14'4"	Aug 5	x		
1053	14'7"	Aug 5	x		Premature refusal
1054	14'10"	Aug 5	x		

3

1055	15'0"	Aug 5	x		

Total this page (upto and including August 9):

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
1056	1'6"	Aug 5		x	Need to relocate
R1056	14'11"	Aug 7	x-1		Rad: 200 dpm noted during casing grout
1057	15'0"	Aug 7	x		
1058	15'0"	Aug 7	x		
1059	15'0"	Aug 7	x		
1060	14'11"	Aug 7	x		
1061	14'11"	Aug 6	x		
1062	15'0"	Aug 6	x		
1063	15'0"	Aug 6	x		
1064	8'6"
15'2"	Aug 6
Aug 7	x-1		V.O.C. @ 8.5' entered
Drove remaining depth
1065	15'0"	Aug 6	x		
1066	14'10"	Aug 6	x		
1067	14'11"	Aug 6	x		
1068	14'0"	Aug 6	x		
1069	15'0"	Aug 6	x-1		Rad: 15,000 dpm noted:
1070	14'11"	Aug 6	x		
1071	13'4"	Aug 6	x		
1072	2'6"	Aug 6		x	Need to relocate
R1072	14'11"	Aug 7	x		
1073	15'0"	Aug 6	x		
1074	14'10"	Aug 6	x		
1075	15'0"	Aug 6	x		
1076	15'0"	Aug 6	x		
1077	12'4"	Aug 6		x	Need to relocate
R1077	14'11"	Aug 7	x		

1078	14'11"	Aug 6	x		
1079	15'1"	Aug 6	x		

Total this page (upto and including August 9):

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
1080	10'0"	Aug 6	x-1		V.C.C. gases noted
Premature refusal
1081	15'0"	Aug 6	x		
1082	15'1"	Aug 6	x		
1083	15'0"	Aug 6	x		
1201	14'10"	Aug 7	x		Between 1038-1041
1202	15'0"	Aug 7	x		Between 1039-1043
1203	14'10"	Aug 7	x		Between 1041-1045
1204	16'1"	Aug 7	x		Between 1043-1046
2.5' Extension
1205	9'4"	Aug 8	x		7' south of 1001
1206	16'10"	Aug 7	x		7' south of 1003
2.5' Extension
1207	14'10"	Aug 7	x		Between 1078-1081
1208	14'10"	Aug 7	x		Between 1079-1082
1209	16'6"	Aug 7	x		Between 1080-1083
17'4" of sleeve pipe
1210	20'0"	Aug 7	x		14' south of 1003
20' sleeve pipe
1211	17'2"	Aug 8	x		Between 1003-1206, 3'
east of C-line
1212	18'0"	Aug 8	x		Between 1210-1206, 5'
east of C-line
1213	17'5"	Aug 8	x		7' south of 1210, 5'
east of C-line
1214	9'8"	Aug 8	x		Between 1210-1206, on
B-line

Total this page (upto and including August 9):

- 11 - (1 failed) sleeve pipe @ 15' = 10 sleeve pipe @ 15'
- 2 sleeve pipe @ 15' with 2.5' extensions
- 5 sleeve pipe @ 20'

Appendix 1

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
W101	10'	Jul 24	x		Observation well
W102	10'	Jul 24	x		Observation well
W103	10'	Jul 24	x		Observation well
W104	10'	Jul 24	x		Observation well
W105	10'	Jul 24	x		Observation well
W106	10'	Jul 24	x		Observation well
W107-a	1'6"	Jul 24		x	Need to relocate well
W107-b	1'6"	Jul 24		x	Need to relocate well
RW107	10'	Aug 7	x		Observation well
W108	10'	Jul 24	x		Observation well
W109	10'	Jul 24	x		Observation well
W110	10'	Jul 24	x		Observation well

Total this page (upto and including August 9, :

10 observation well pipes installed
2 observation well pipes driven to partial depth

SUMMARY TRENCH 1:

Page 1: 28 sleeve pipe at 15' = 28
Page 2: 21 sleeve pipe at 15' - 1 failed sleeve pipe = 20
6 sleeve pipe at 15' with 2.5' extensions = 6'
Failed pipes: 1029
Page 3: 27 sleeve pipe at 15' - 3 failed sleeve pipes = 24°
Failed pipes: R1056, 1064, 1069
3 partial driven sleeve pipes included in 24°
Page 4: 11 sleeve pipe at 15' - 1 failed sleeve pipe = 10
Failed pipe: 1080
2 sleeve pipe at 15' with 2.5' extensions = 2°
5 sleeve pipe at 20' = 5
Page 5: 10 observation wells
2 observation wells drove to partial depth

9

TOTALS TRENCH 1:

Total 15 footers: 82 (including 3 at partial depth) = 82
Total 15 foot with 2.5 foot extensions: 8 = 8°
Total 20 footers: 5 = 5

Total observation well: 10 = 10
Total observation wells driven to partial depth = 2

T-11111

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
2001	13'7"	Jul 22			To be deepened
2002	14'4"	Jul 22			To be deepened
2003	14'4"	Jul 22	::		
2004	15'	Jul 22	::		
2005	13'1"	Jul 23	x		
2006	14'6"	Jul 23	x		
2007	15'4"	Jul 23	x		
2008	' "				
2009	' "				
2010	' "				
2011	' "				
2012	' "				
2013	' "				
2014	' "				
2015	' "				
2016	' "				
2017	' "				
2018	' "				
2019	' "				
2020	' "				
2021	' "				
2022	' "				
2023	' "				
2024	' "				
2025	' "				
2026	' "				

Total this page (upto and including August 9):

7 sleeve pipe @ 15'

Trench

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
2027	' "				
2028	' "				
2029	' "				

111

2031	' "				
2032	' "				
2033	' "				
2034	' "				
2035	' "				
2036	17'6"	Aug 8	x		20' sleeve pipe item
2037	15'10"	Aug 8	x		20' sleeve pipe item
2038	17'6"	Aug 8	x		20' sleeve pipe item
2039	20'0"	Aug 8	x		20' sleeve pipe item
Not at bottom yet
2040	14'8"	Aug 8	x		
2041	20'0"	Aug 8	x		20' sleeve pipe item
2042	' "	Aug 9	x		
2043	' "	Aug 9	x		20' sleeve pipe item
2044	' "	Aug 9	x		20' sleeve pipe item
2045	' "	Aug 9	x		
2046	' "	Aug 9	x		
2047	' "	Aug 9		x	New to relocate
R2047		Aug 9	x		
2048	' "	Aug 9	x		20' sleeve pipe item
2049	' "	Aug 9	x		
2050	' "	Aug 9	x		
D1	10'0"	Aug 9	x		Not a pay item
D2	10'0"	Aug 9	x		Not a pay item

3

D3	4'0"	Aug 9		x	Not a pay item

Total this page (upto & including August 9) :

8 sleeve pipe @ 20'

8 sleeve pipe @ 15'

Trench 2

Hole No	Depth Driven	Date Driven	Full Depth	Partial Depth	
W201	10'	Jul 22	x		Observation well
W202	10'	Jul 22	x		Observation well
W203	10'	Jul 22	x		Observation well
W204	10'	Jul 22		x	Need to relocate well
RW204					Observation well
W205	10'	Jul 22	x		Observation well

Total this page (upto and including August 9):

- 4 Observation wells
- 1 Observation well driven to partial depth

SUMMARY TRENCH 2 (upto and including August 9):

Page 1: 7 sleeve pipe at 15' = 7
Page 2: 8 sleeve pipe at 15' = 8
8 sleeve pipe at 20' = 8°
1 partial driven sleeve pipe included in 8° above
Page 3: 4 observation wells = 4
Partial driven well = 1

TOTALS TRENCH 2:

Total 15 footers: 15
(including 1 sleeve pipe @ partial depth) = 15
Total 20 footers: 8 = 8
Total observation well: 4 = 4
Total observation wells driven to partial depth: = 1

=====

Total 15's = T1(82) + T2(15) = 97 (taken into account 5 failed sleeve pipe 1029, R1056, 1064, 1069, 1080)

5

Total 20's = T2(13) + T2(8) = 21

Total Partial driven pipes: 3 in T1 + 1 in T2 = 4
Total Partial driven observation wells: 2 in T1 + 1 in T2 = 3

Total observation wells: T1(10) + T2(4) = 14

APPENDIX F

GROUT INJECTION SUMMARY TABLE

Hole		First	2nd	3rd	4th	5th	Type	Grout
No.	Date	Stage	Stage	Stage	Stage	Stage	of Grout	Vol. (L)
1001	8/21/96	1,2,3					T3	2000
1001	8/22/96		1,2,3,4,5				T3	1543
1001	8/23/96			1,2,3,4			UF	185
1001	9/6/96				1,2,3,4		A	960
1002	9/18/96					1	A	27
1003	8/20/96	1,2,3,4,5					T3	1600
1003	8/21/96		1,2,3,4,5				T3	1912
1003	8/22/96			1,2,3,4,5			T3	1347
1003	9/6/96				1,2,3,4,5		A	250
1004	8/21/96	1,2,3,4					T3	2241
1004	8/22/96		1,2,3,4,5,6				T3	1374
1004	8/23/96			1,2,3,4,5			UF	96
1004	9/6/96				1,2,3,4,5,6,7		A	250
1005	8/21/96	1,2,3					T3	2272
1005	8/22/96		1,2,3,4,5				T3	684
1005	8/23/96			1,2,3			UF	54
1005	9/6/96				1,2,3,4,5,6		A	250
1006	8/21/96	1,2,3,4					T3	2485
1006	8/22/96		1,2,3,4,5,6				T3	169
1006	8/23/96			1,2,3,4,5			UF	5
1006	9/6/96				1,2,3,4,5		A	250
1007	8/22/96		1,2,3,4				T3	1089
1007	8/22/96			1,2,3,4,5,6			T3	352

Date: 11/24/96

Page 6

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
1007	8/23/96				1,2,3,4,5,6		T3	507
1007	8/23/96					1,2,3,4,5	UF	2
1007	9/6/96					1,2,3,4,5	A	250
1008	8/22/96	1,2,3,4					T3	1500
1008	8/22/96		1,2,3,4,5,6				T3	235
1008	8/23/96			1,2,3,4,5			UF	480
1008	9/6/96				1,2,3,4,5		A	250
1009	8/22/96	1,2,3					T3	1500
1009	8/22/96		1,2,3,4,5				T3	390
1009	8/23/96			1,2,3,4			UF	3
1009	9/6/96				1,2,3,4		A	100
1010	8/22/96	1,2,3,4					T3	1500
1010	8/23/96		1,2,3,4,5,6				T3	233
1010	8/23/96			1,2,3,4,5			UF	79
1010	9/17/96				1,2,3,4,5		A	250
1011	8/22/96	1,2,3,4,5					T3	1383
1011	8/23/96		1,2,3,4,5,6,7				T3	726
1011	8/23/96			1,2,3,4,5			T3	841
1011	8/23/96				1,2,3,4,5,6		UF	882
1011	9/17/96					1,2,3,4,5	A	250
1013	8/22/96	1,2,3,4					T3	1500
1013	8/23/96		1,2,3,4,5,6				T3	942
1013	8/23/96			1,2,3,4,5			UF	123
1013	9/17/96				1,2,3,4,5		A	250
1014	8/22/96	1,2,3,4					T3	1814
1014	8/23/96		1,2,3,4,5,6				UF	1645
1014	9/17/96				1,2,3,4,5		A	770
1015	8/22/96	1,2,3,4					T3	1658
1015	8/23/96		4,5,6				T3	1198
1015	8/28/96			1,2,3,4,5			UF	60
1015	9/17/96				1,2		A	200
1016	8/23/96	4,5,6					T3	516
1016	8/26/96		4,5,6				T3	294
1016	8/26/96			1,2,3			T3	999
1016	8/28/96				1,2,3,4,5,6		UF	16
1016	9/17/96					1,2	A	200
1017	8/23/96	4,5,6					T3	1270
1017	8/23/96		1,2,3,4,5,6				UF	275
1017	8/29/96			1,2,3,4,5			T3	216
1017	9/17/96				1,2		A	200
1018	8/26/96	3,4,5					T3	1523
1018	8/26/96		1,2				T3	818
1018	8/27/96			1,2			T3	303
1018	8/28/96				1,2,3,4,5		T3	58
1018	8/28/96					1,2,3,4,5	UF	650

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
1018	9/17/96					1,2	A	380
1019	8/26/96	4,5,6					T3	1508
1019	8/26/96		1,2,3				T3	846
1019	8/27/96			1,2,3			T3	1020
1019	8/28/96				1,2,3,4,5		T3	83
1019	8/28/96					1,2,3,4,5	UF	854
1019	9/17/96					1,2	A	100
1020	8/26/96	3,4,5					T3	1354
1020	8/26/96		1,2				T3	249
1020	8/27/96			1,2			T3	1004
1020	8/28/96				1,2,3,4		UF	55
1020	9/17/96					1,2	A	100
1021	8/26/96	4,5,6					T3	1500
1021	8/28/96		1,2,3				T3	871
1021	8/28/96			1,2,3,4,5			T3	112
1021	8/28/96				1,2,3,4,5		UF	730
1021	9/17/96					1,2	A	380
1023	8/26/96	4,5,6					T3	110
1023	8/26/96		1,2,3				T3	1167
1023	8/27/96			4,5,6			T3	1123
1023	8/28/96				1,2,3,4,5		T3	150
1023	8/28/96					1,2,3,4,5	UF	99
1023	9/17/96					1,2	A	100
1024	8/26/96	4,5,6					T3	267
1024	8/26/96		1,2,3				T3	1000
1024	8/27/96			4,5,6			T3	1377
1024	8/28/96				1,2,3,4,5		T3	48
1024	9/17/96					1,2	A	0
1025	8/27/96	1,2,3					T3	164
1025	8/28/96		1,2,3				T3	268
1025	8/29/96			1,2,3			T3	79
1025	9/3/96				1,2,3		T3	850
1025	9/4/96					1,2,3	UF	48
1025	9/18/96					1,2,3	A	373
1026	8/28/96	1,2,3,4,5					T3	412
1026	8/29/96		1,2,3,4,5				T3	310
1026	9/3/96			1,2,3,4,5			T3	465
1026	9/4/96				1,2,3,4,5		UF	142
1026	9/18/96					1,2,3,4,5	A	1000
1027	8/28/96	1,2,3,4,5					T3	545
1027	8/29/96		1,2,3,4,5				T3	324?
1027	9/4/96			1,2,3,4			UF	88
1027	9/18/96				1,2		A	1200
1028	8/28/96	1,2,3,4,5					T3	1234
1028	8/29/96		1,2,3,4,5				T3	387

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
1028	9/4/96				1,2,3,4		UF	210
1028	9/18/96					1,2	A	0
1030	8/28/96	1,2,3,4,5,6					T3	426
1030	8/29/96		1,2,3,4,5				T3	280
1030	9/3/96			1,2,3,4,5			T3	517
1030	9/4/96				1,2,3,4,5		UF	55
1030	9/18/96					1,2,3	A	410
1031	8/28/96	1,2,3,4,5					T3	424
1031	8/29/96		1,2,3,4,5				T3	72
1031	9/3/96			1,2,3,4			T3	311
1031	9/4/96				1,2,3,4		UF	29
1031	9/18/96					1,2,3	A	210
1033	8/27/96	3,4,5					T3	1035
1033	8/28/96		1,2,3,4,5,6				T3	604
1033	8/29/96			1,2,3,4,5			T3	548
1033	9/4/96				1,2,3,4,5		UF	2
1033	9/19/96					1,2,3,4	A	280
1035	8/27/96	3,4,5					T3	1049
1035	8/28/96		1,2,3				T3	725
1035	9/4/96				1,2,3,4,5		UF	7
1035	9/19/96					1,2,3,4	A	400
1036	8/27/96	3,4,5					T3	1874
1036	8/28/96		1,2,3				T3	418
1036	9/4/96			1,2,3,4,5			UF	10
1036	9/24/96				1,2,3,4		A	930
1037	8/27/96	3,4,5					T3	1805
1037	8/28/96		1,2,3				T3	657
1037	9/4/96				1,2,3,4,5		UF	0
1037	9/24/96					1,2,3,4,5,6	A	930
1038	8/27/96	2,3,4					T3	1248
1038	8/28/96		1,2,3				T3	1032
1038	9/25/96			1,2,3,4,5			A	570
1039	8/29/96	3,4,5					T3	1011
1039	9/3/96		1,2,3				T3	1000
1039	9/4/96			1,2,3,4,5			UF	26
1039	9/25/96				1,2,3,4,5		A	570
1040	8/29/96	2,3,4					T3	620
1040	9/4/96		1,2,3				UF	18
1040	9/25/96			1,2,3,4			A	230
1041	9/4/96	1,2,3					UF	52
1041	9/25/96		1,2,3,4				A	720
1043	8/29/96	3,4,5					T3	1028
1043	9/3/96		1,2,3,4				T3	523
1043	9/4/96			1,2,3,4,5			UF	29
1043	9/25/96				1,2,3,4		A	290

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
1043	9/26/96					1,2,3,4,5	A	330
1044	8/29/96	4,5,6					T3	1063
1044	9/3/96		1,2,3,4				T3	1000
1044	9/4/96			1,2,3,4,5			UF	84
1044	9/26/96				1,2,3,4		A	760
1045	8/29/96	4,5,6					T3	1077
1045	9/5/96		1,2,3,4				T3	1034
1045	9/12/96			1,2,3,4,5,6			UF	105
1045	9/26/96				1,2,3,4,5		A	610
1046	8/29/96	4,5,6					T3	1026
1046	9/3/96		1,2,3,4				T3	971
1046	9/4/96			1,2,3,4,5,6			UF	217
1047	8/29/96	4,5,6					T3	823
1047	9/3/96		1,2,3,4				T3	956
1047	9/4/96			1,2,3,4,5,6			UF	9
1047	9/26/96				1,2,3,4,5		A	610
1048	8/29/96	5,6,7					T3	25
1048	9/3/96		1,2,3,4,5				T3	852
1048	9/4/96			1,2,3,4,5,6			UF	0
1048	9/26/96				1,2,3,4		A	340
1048	9/27/96					1,2,3,4,5,6	A	220
1049	8/30/96	5,6,7					T3	920
1049	9/3/96		1,2,3,4,5				T3	903
1049	9/12/96			1,2,3,4,5,6			UF	1333
1049	9/26/96				1,2,3,4		A	340
1049	9/27/96					1,2,3,4,5,6	A	220
1050	8/30/96	5,6,7					T3	1000
1050	9/3/96		1,2,3,4				T3	1000
1050	9/12/96			1,2,3,4,5,6			UF	1174
1050	9/27/96				1,2,3,4,5		A	760
1051	8/30/96	4,5,6					T3	1000
1051	9/9/96		1,2,3,4				T3	1209
1051	9/12/96			1,2,3,4,5			UF	724
1052	8/30/96	3,4,5					T3	1000
1052	9/9/96		1,2,3				T3	1550
1052	9/12/96			1,2,3,4,5			UF	162
1052	9/27/96				1,2,3,4,5		A	760
1053	8/29/96	4,5,6					T3	458
1053	9/9/96		1,2,3,4				T3	1275
1053	9/12/96			1,2,3,4,5			UF	258
1054	8/30/96	4,5,6					T3	1005
1054	9/9/96		1,2,3,4				T3	1273
1054	9/12/96			1,2,3,4,5			UF	254
1054	9/27/96				1,2,3,4		A	20
1056	9/12/96	1,2,3,4,5					UF	9

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
1056	9/27/96		1,2,3,4,5,6				A	230
1057	8/30/96	4,5,6					T3	938
1057	9/3/96		1,2,3,4				T3	1031
1057	9/12/96			1,2,3,4,5			UF	336
1057	9/27/96				1,2,3,4,5,6		A	230
1058	9/5/96	1,2,3,4,5,6,7					T3	1473
1059	8/30/96	4,5,6					T3	536
1059	9/10/96		1,2,3,4				T3	700
1059	9/12/96			1,2,3,4,5			UF	106
1059	9/27/96				1,2,3,4,5,6		A	410
1060	9/4/96	4,5,6					T3	1060
1060	9/5/96		1,2,3,4				T3	1000
1060	9/12/96			1,2,3,4,5			UF	16
1060	9/27/96				1,2,3,4,5,6		A	150
1061	9/4/96	4,5,6					T3	1006
1061	9/5/96		1,2,3,4				T3	1000
1061	9/12/96			1,2,3,4,5			UF	177
1061	9/30/96				1,2,3,4,5		A	520
1062	9/4/96	4,5,6					T3	1022
1062	9/5/96		1,2,3,4				T3	1027
1062	9/12/96			1,2,3,4,5			UF	22
1062	9/30/96				1,2,3,4,5		A	520
1063	9/4/96	4,5,6					T3	1097
1063	9/5/96		1,2,3,4				T3	1000
1063	9/12/96			1,2,3,4,5			UF	108
1063	9/30/96				1,2,3,4,5		A	440
1064	9/6/96	1,2,3,4,5,6,7					T3	700
1065	9/5/96	1,2,3,4,5,6,7					T3	1203
1066	9/4/96	4,5,6					T3	940
1066	9/5/96		1,2,3,4				T3	1000
1066	9/12/96			1,2,3,4,5			UF	358
1066	9/30/96				1,2,3,4,5		A	440
1067	9/4/96	4,5,6					T3	1050
1067	9/5/96		1,2,3,4,5,6,7				T3	1128
1068	9/4/96	3,4,5					T3	920
1068	9/5/96		1,2,3,4,5,6				T3	1000
1069	9/5/96	1,2,3,4,5,6,7					T3	1025
1070	9/4/96	3,4,5					T3	1080
1070	9/5/96		1,2,3,4,5,6				T3	1180
1071	9/9/96	3,4,5					T3	1381
1071	9/10/96		1,2,3				T3	1222
1071	9/12/96			1,2,3,4			UF	1119
1071	9/30/96				1,2,3,4		A	320
1072	9/9/96	4,5,6					T3	1069
1072	9/10/96		1,2,3,4				T3	1008

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
1072	9/12/96			1,2,3,4,5			UF	15
1072	9/30/96				1,2,3,4,5		A	180
1073	9/9/96	4,5,6					T3	1378
1073	9/10/96		1,2,3,4				T3	1117
1073	9/12/96			1,2,3,4,5			UF	1022
1073	10/1/96				1,2,3,4,5		A	570
1074	9/9/96	4,5,6					T3	1395
1074	9/10/96		1,2,3,4				T3	316
1074	9/12/96			1,2,3,4,5			UF	189
1074	10/1/96				1,2,3,4,5		A	450
1076	9/10/96	4,5,6					T3	1000
1076	9/11/96		1,2,3,4				T3	1000
1076	9/12/96			1,2,3,4,5			UF	7
1077	9/10/96	4,5,6					T3	1000
1077	9/11/96		1,2,3,4				T3	1017
1077	9/12/96			1,2,3,4,5			UF	181
1077	10/1/96				1,2,3,4,5		A	570
1078	9/10/96	4,5,6					T3	1000
1078	9/11/96		1,2,3,4				T3	800
1078	9/12/96			1,2,3,4,5			UF	209
1078	10/1/96				1,2,3,4,5		A	570
1079	9/10/96	4,5,6					T3	1000
1079	9/11/96		1,2,3,4,5,6,7				T3	2310
1080	9/10/96	2,3,4					T3	886
1080	9/11/96		1,2				T3	800
1080	9/13/96			1,2,3			UF	363
1080	10/1/96				1,2		A	20
1081	9/10/96	4,5,6					T3	808
1081	9/11/96		1,2,3,4				T3	800
1081	9/13/96			1,2,3,4,5,6,7			T3	228
1082	9/10/96	4,5,6					T3	800
1082	9/11/96		1,2,3,4				T3	800
1082	9/12/96			1,2,3,4,5			UF	647
1082	10/1/96				1,2,3,4,5		A	520
1083	9/10/96	4,5,6					T3	803
1083	9/11/96		1,2,3,4				T3	850
1083	9/13/96			1,2,3,4,5,6,7			UF	657
1083	9/13/96			1,2,3,4,5,6,7			T3	739
1202	9/18/96		3,4,5				T3	733
1203	8/29/96	3,4,5					T3	444
1203	9/5/96		1,2,3				T3	1084
1203	9/12/96			1,2,3,4,5			UF	41
1203	9/26/96				1,2,3,4,5,6		A	570
1204	8/29/96	4,5,6					T3	1063
1204	9/5/96-		1,2,3				T3	1042

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
1204	9/12/96			1,2,3,4,5,6			UF	364
1204	9/26/96				1,2,3,4		A	570
1205	8/20/96	1,2					T3	1212
1205	8/21/96		1,2				T3	821
1206	8/20/96	1,2,3,4,5,6,7					T3	1530
1206	8/21/96		1,2,3,4,5,6,7				T3	732
1206	8/22/96			1,2,3,4,5,6,7			T3	201
1207	9/10/96	4,5,6					T3	800
1207	9/11/96		1,2,3,4				T3	800
1207	9/13/96			1,2,3,4,5			UF	451
1207	9/13/96			1,2,3,4,5			T3	314
1207	10/1/96				1,2,3,4,5		A	520
1208	9/10/96	4,5,6					T3	571
1208	9/11/96		1,2,3,4,5,6,7				T3	2903
1209	9/10/96	5,6,7					T3	811
1209	9/11/96		1,2,3,4,5				T3	800
1209	9/13/96			1 to 8			UF	649
1209	9/13/96			1 to 8			T3	727
1210	8/14/96	5,6,7					T3	2688
1210	8/15/96	5,6,7					T3	1480
1210	8/19/96	1,2,3,4		1,2,3,4,5,6			T3	1487
1210	8/20/96				1 TO 9		T3	760
1211	8/14/96	4,5,6					T3	3110
1211	8/15/96	4,5,6					T3	1076
1211	8/19/96	1,2,3		1,2,3,4,5			T3	1025
1211	8/20/96				1 TO 8		T3	1379
1212	8/13/96	4,5,6					T3	3200
1212	8/19/96		4,5,6				T3	3769
1212	8/20/96				1 TO 8		T3	1422
1213	8/13/96	3,4,5					T3	3037
1213	8/19/96		3,4,5				T3	3125
1213	8/20/96				1 TO 8		T3	1149
1214	8/20/96	1,2,3					T3	132
1214	8/21/96		1,2,3				T3	1874
1056 R	8/30/96	4,5,6					T3	952
Total Volume								241325
TRENCH								
2001	9/17/96	1,2,3,4,5,6					T3	1069
2001	9/19/96		1,2				T3	1161
2001	9/20/96			1,2,3,4			T3	971

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
2001	9/20/96				1,2,3,4,5,6		T3	436
2001	9/23/96					1,2	UF	26
2001	9/23/96					1,2,3,4	UF	35
2001	9/23/96					1,2,3,4,5,6	UF	6
2001	10/2/96					1,2,3,4,5	A	0
2001	9/17/96	1,2,3,4,5,6					T3	90
2003	9/18/96		1,2,3,4,5,6,7	BENT			T3	77
2003	9/19/96			1,2,3,4,5,6			T3	17
2004	9/17/96	1,2,3,4,5,6					T3	140
2004	9/18/96		1,2,3,4,5,6	BENT			T3	1364
2004	9/19/96			1,2,3,4,5,6			T3	3
2005	9/17/96	1,2,3,4,5,6					T3	100
2005	9/18/96		1,2,3,4,5	BENT			T3	3
2005	9/19/96			1,2,3,4,5			T3	4
2006	9/17/96	1,2,3,4,5,6					T3	62
2006	9/18/96		3,4,5				T3	1145
2006	9/19/96			1,2			T3	1,164
2006	9/20/96				1,2,3,4		T3	1701
2006	9/20/96					1,2,3,4,5,6	T3	1689
2006	9/23/96					1,2	UF	16
2006	9/23/96					1,2,3,4	UF	21
2006	9/23/96					1,2,3,4,5	UF	5
2006	10/2/96					1,2,3,4,5	A	0
2007	9/18/96	1,2,3,4,5,6					T3	1177
2007	9/20/96		1,2				T3	1537
2007	9/20/96			1,2,3,4			T3	179
2007	9/20/96				1,2,3,4,5,6		T3	126
2007	9/23/96					1,2	UF	1
2007	9/23/96					1,2,3,4	UF	2
2007	9/23/96					1,2,3,4,5	UF	2
2007	10/2/96					1,2,3,4,5	A	0
2008	9/17/96	2,3,4					T3	538
2008	9/20/96		1,2				T3	1131
2008	9/20/96			1,2,3,4			T3	531
2008	9/20/96			1,2,3,4,5,6			T3	474
2008	9/23/96				1,2		UF	5
2008	9/23/96				1,2,3,4		UF	9
2008	9/23/96				1,2,3,4,5		UF	4
2008	10/2/96					1,2,3,4	A	0
2009	9/18/96			CLOGGED			T3	0
2010	9/17/96	1,2,3,4,5,6					T3	1132
2010	9/18/96		4,5,6	BENT			T3	1070
2010	9/20/96			1,2,3,4,5			T3	6
2010	9/23/96				1,2,3,4,5		UF	1
2010	10/2/96					1,2,3,4,5,6	A	0

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
2011	9/17/96	1,2,3,4,5,6					T3	1843
2011	9/20/96		1,2,3,4,5				T3	408
2011	9/23/96			1,2,3,4,5			UF	688
2011	9/24/96				1,2,3,4,5		UF	558
2011	10/2/96					1,2,3,4,5	A	180
2012	9/17/96	1,2,3,4,5,6					T3	2101
2012	9/20/96		1,2,3,4,5				T3	17
2012	9/23/96			1,2,3,4,5			UF	15
2012	10/2/96				1,2,3,4,5		A	0
2014	9/17/96	1,2,3,4,5					T3	875
2014	9/18/96		1,2,3,4,5				T3	564
2014	9/23/96			1,2,3,4,5			UF	1251
2014	9/24/96				1,2		UF	168
2014	9/24/96					1,2,3,4	UF	100
2014	9/24/96					1,2,3,4,5,6	UF	1093
2014	10/2/96					1,2,3,4,5	A	180
2015	9/17/96	1,2,3,4,5,6					T3	1667
2015	9/23/96		1 to 9				UF	2159
2015	9/24/96			1,2			UF	429
2015	9/24/96				1,2,3,4		UF	144
2015	9/24/96					1,2,3,4,5,6	UF	21
2015	9/24/96					1 to 8	UF	5
2015	10/2/96					1 to 9	A	11
2016	9/17/96	1,2,3,4,5,6					T3	894
2016	9/23/96		1,2,3,4,5,6				UF	787
2016	9/24/96			1,2			UF	753
2016	9/24/96				1,2,3,4		UF	136
2016	9/24/96					1,2,3,4,5,6	UF	10
2016	10/2/96					1,2,3,4,5,6	A	11
2017	9/17/96	1,2,3,4,5					T3	896
2017	9/24/96		1,2				UF	423
2017	9/24/96			1,2,3,4			UF	250
2017	9/25/96				1,2		T3	71
2017	9/25/96				1,2,3,4		T3	11
2017	9/25/96					1,2,3,4,5,6	T3	28
2017	9/27/96					1,2,3,4,5,6	UF	13
2017	9/30/96					1,2,3,4,5	UF	8
2018	9/23/96	1,2					UF	15
2018	9/23/96		1,2,3,4				UF	15
2018	9/23/96			1,2,3,4,5,6			UF	1562
2018	9/23/96				1,2		UF	254
2018	9/23/96					1,2,3,4	UF	254
2018	9/25/96					1,2	T3	22
2018	9/25/96					1,2,3,4	T3	14
2018	9/25/96					1,2,3,4,5,6	T3	24

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
2018	9/27/96					1,2,3,4,5	UF	20
2018	9/27/96					6	UF	4
2019	9/18/96	1,2,3,4,5,6					T3	1033
2019	9/25/96		1,2				T3	47
2019	9/25/96		1,2,3,4				T3	17
2019	9/25/96		1,2,3,4,5				T3	17
2020	9/18/96	1,2,3,4,5,6					T3	1007
2020	9/25/96		1,2				T3	137
2020	9/25/96		1,2,3,4				T3	2148
2020	9/27/96			1,2,3,4,5,6			UF	25
2021	9/18/96	1,2,3,4,5,6					T3	1005
2021	9/25/96		1,2				T3	7
2021	9/25/96		1,2,3,4				T3	0
2021	9/25/96		1,2,3,4,5,6				T3	1
2022	9/19/96	8					T3	700
2022	9/25/96		1,2				T3	202
2022	9/25/96			1,2,3,4			T3	49
2022	9/25/96				1,2,3,4,5,6		T3	2963
2022	9/27/96					1,2,3,4	T3	883
2022	10/2/96					1,2,3,4,5,6	A	8
2023	9/25/96	1,2,3,4,5					T3	3278
2023	9/27/96		1,2,3,4				UF	187
2023	9/27/96			1,2,3,4,5,6			UF	12
2023	10/2/96				1,2,3,4,5,6		A	8
2025	9/19/96	4					T3	31
2025	9/25/96		1,2,3				T3	1090
2025	9/27/96			1,2,3			UF	3
2026	9/19/96	7					T3	55
2026	9/26/96		1,2,3,4				T3	3466
2026	9/27/96			1,2			UF	119
2026	9/27/96				1,2,3,4,5,6		T3	402
2026	9/30/96					1,2	UF	566
2026	10/2/96					1,2,3,4,5	A	114
2027	9/26/96	1,2,3,4,5,6					T3	3015
2027	9/27/96		1,2,3,4,5,6				T3	486
2028	9/25/96	1,2,3,4,5,6					T3	1988
2028	9/27/96		1,2				T3	37
2028	9/30/96			1,2,3,4,5			UF	324
2028	10/2/96				1,2,3,4,5,6,7		A	114
2029	9/19/96	8					T3	135
2029	9/26/96		1,2,3,4,5,6				T3	2536
2029	9/27/96			1,2			T3	134
2029	10/2/96				1,2,3,4,5,6		A	0
2030	9/19/96	4					T3	228
2030	9/26/96		1,2,3,4,5,6				T3	3031

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
2030	9/27/96			1,2			UF	112
2030	9/30/96				1,2,3,4		UF	23
2030	10/2/96					1,2	A	0
2032	9/26/96	1,2,3,4,5,6					T3	415
2032	9/27/96		1,2,3,4,5,6,7				T3	35
2032	9/30/96						T3	-
2032	10/1/96				1,2,3,4,5,6,7		T3	11
2032	10/2/96					1,2,3,4,5,6,7	A	19
2033	9/19/96	7					T3	215
2033	9/27/96		1,2,3,4,5,6,7				T3	293
2033	9/30/96			1,2,3,4,5,6			UF	30
2033	10/1/96				1,2,3,4,5,6,7		T3	9
2033	10/2/96					1,2,3,4,5,6,7	A	139
2034	9/19/96	7					T3	160
2034	9/27/96		1,2				T3	51
2034	9/30/96			1,2,3,4			UF	1606
2034	9/30/96				1,2,3,4		T3	349
2034	10/2/96					1,2,3,4,5,6	A	139
2035	9/19/96	8					T3	8
2035	9/27/96		1,2,3,4				T3	162
2035	9/30/96			1,2,3,4			UF	1657
2035	9/30/96				1,2,3,4		T3	293
2035	10/3/96					1,2,3,4,5,6,7	A	910
2037	9/19/96	7					T3	511
2037	9/27/96		1,2				T3	978
2037	9/30/96			1,2,3,4,5,6,7			T3	163
2037	10/3/96				1,2,3,4,5		A	910
2038	9/27/96	1,2					T3	1576
2038	9/30/96		1,2,3,4,5,6,7				UF	1402
2038	9/30/96			1,2,3,4,5,6,7			T3	248
2038	10/3/96				1,2,3,4,5,6,7,8		A	810
2039	9/27/96	1,2,3,4					T3	1076
2039	10/3/96		1,2,3,4,5				A	1010
2040	9/30/96	1,2					T3	272
2040	10/1/96		1,2,3,4				T3	601
2040	10/3/96			1,2,3,4,5,6,7,8			A	0
2041	9/27/96	1,2					T3	295
2041	10/1/96		1,2,3,4,5,6,7,8				T3	1
2041	10/4/96			1,2,3,4,5,6,7,8			UF	0
2041	10/8/96				1,2,3,4,5,6,7,8		A	300
2042	9/30/96	1,2					T3	252
2042	10/1/96		1,2,3,4,5				T3	1543
2042	10/4/96			1,2,3,4,5			UF	30

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
2042	10/8/96				1,2,3,4,5		A	530
2043	9/30/96	1,2					T3	450
2043	10/4/96		1,2,3,4,5				UF	220
2043	10/8/96			1,2,3,4,5			A	1000
2044	9/30/96	1,2					T3	468
2044	10/4/96		1,2,3,4,5				UF	220
2044	10/8/96			1,2,3,4,5	1,2,3,4,5		A	530
2045	10/1/96	1,2,3,4,5,6					T3	1092
2045	10/4/96		1,2,3,4,5				UF	50
2047	9/30/96	1,2					T3	101
2047	10/1/96		1,2,3,4,5				T3	989
2047	10/4/96			1,2,3,4,5			UF	346
2047	10/8/96				1,2,3,4,5		A	380
Total Grout								98188
Trench 3								
3001	10/7/96	1,2,3,4,5,6					T3	3552
3001	10/11/96		1,2,3,4,5,6				UF	0
3001	10/12/96			1,2,3,4,5			A	490
3002	10/7/96	1,2,3,4,5					T3	3823
3002	10/11/96		1,2,3,4,5				UF	53
3002	10/12/96			1,2,3,4,5			A	490
3003	10/9/96	1,2,3,4,5,6					T3	3425
3003	10/11/96		1,2				UF	786
3003	10/14/96			1,2,3,4,5,6			UF	601
3003	10/18/96				1,2,3,4,5,6		A	410
3004	10/9/96	1,2,3,4,5					T3	3381
3004	10/11/96		1,2,3,4,5				UF	344
3004	10/12/96			1,2,3,4,5			A	570
3006	10/15/96	1,2,3,4,5					T3	33
3006	10/16/96		1,2,3,4,5				UF	52
3006	10/18/96			1,2,3,4,5			A	0
3008	10/9/96	1,2,3,4					T3	1394
3008	10/10/96		1,2,3,4				T3	2889
3008	10/11/96			1,2			UF	454
3008	10/14/96				1,2,3,4		UF	22
3008	10/18/96					1,2,3,4,5,6	UF	18

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
3008	10/18/96					1,2,3,4,5,6	A	410
3009	10/9/96	1,2,3,4					T3	1256
3009	10/10/96		1,2,3,4,5,6				T3	1724
3009	10/11/96			1,2,3,4,5,6			UF	39
3010	10/12/96				1,2,3,4,5,6			
3010	10/10/96	1,2,3,4					T3	1256
3010	10/15/96		1,2,3,4,5,6				T3	25
3010	10/16/96			1,2,3,4,5,6			UF	42
3010	10/18/96				1,2,3,4,5,6		A	20
3011	10/10/96	1,2,3,4					T3	1817
3011	10/14/96			1,2,3,4,5			UF	50
3011	10/14/96		1,2,3,4,5				T3	40
3011	10/16/96				1,2,3,4,5,6		UF	17
3011	10/18/96					1,2,3,4,5,6	A	20
3012	10/10/96	1,2,3,4					T3	1935
3012	10/14/96			1,2,3,4,5,6			UF	50
3012	10/14/96		1,2				T3	41
3012	10/16/96				1,2,3,4,5,6		UF	19
3012	10/18/96					1,2,3,4,5	A	10
3014	10/10/96	1,2,3,4					T3	1451
3014	10/14/96		1,2,3,4				T3	71
3015	10/11/96	1,2,3,4,5					UF	29
3015	10/14/96		1,2,3,4,5,6				T3	80
3015	10/15/96			1,2,3,4,5,6			T3	5
3015	10/16/96				1,2,3,4,5,6		UF	561
3015	10/18/96					1,2,3,4,5,6	A	10
3016	10/14/96	1,2					T3	459
3016	10/15/96		1,2,3,4,5				T3	20
3016	10/16/96			1,2,3,4,5			UF	18
3016	10/18/96				1,2,3,4,5		A	290
3017	10/11/96	1,2,3,4,5					UF	7
3018	10/14/96	1,2					T3	316
3018	10/15/96		1,2,3,4,5				T3	8
3018	10/16/96			1,2,3,4,5			UF	7
3018	10/18/96				1,2,3,4,5		A	77
3019	10/11/96	1,2,3,4,5,6					UF	11
3020	10/11/96	1,2,3,4,5,6					UF	200
3020	10/11/96		1,2				T3	862
3020	10/15/96			1,2,3,4,5,6			T3	5
3020	10/18/96				1,2,3,4,5,6		UF	0
3020	10/18/96					1,2,3,4,5,6	A	53
3021	10/11/96	1,2,3,4,5					UF	282
3021	10/11/96		1,2				T3	725
3021	10/15/96			1,2,3,4,5,6			T3	-12
3021	10/18/96				1,2,3,4,5,6		UF	0

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
3021	10/18/96					1,2,3,4,5,6	A	53
3022	10/11/96	1,2,3,4,5,6					UF	11
3022	10/15/96		1,2,3,4,5				T3	904
3022	10/18/96			1,2,3,4,5			UF	0
3022	10/18/96				1,2,3,4,5		A	0
3023	10/11/96		1,2,3,4,5,6				UF	250
3023	10/11/96			1,2			T3	551
3023	10/15/96				1,2,3,4,5,6		T3	6
3023	10/18/96					1,2,3,4,5,6	UF	0
3023	10/18/96					1,2,3,4,5,6	A	0
3024	10/10/96	1,2					T3	504
3024	10/16/96		1,2,3,4,5,6				T3	811
3024	10/18/96			1,2,3,4,5,6			UF	30
3024	10/18/96				1,2,3,4,5,6		A	0
3025	10/10/96	1,2					T3	456
3025	10/11/96		1,2				T3	856
3025	10/15/96			1,2,3,4,5,6			T3	906
3025	10/18/96				1,2,3,4,5,6		UF	11
3025	10/18/96					1,2,3,4,5,6	A	0
3026	10/10/96	1,2					T3	407
3026	10/15/96		1,2,3,4,5				T3	133
3026	10/18/96			1,2,3,4,5			UF	23
3026	10/18/96				1,2,3,4,5		A	0
3027	10/15/96	1,2,3,4					T3	324
3027	10/16/96		1,2,3,4,5,6				T3	105
3027	10/18/96			1,2,3,4,5,6			UF	18
3027	10/18/96				1,2,3,4,5,6		A	0
3028	10/14/96	1,2,3,4					T3	504
3028	10/15/96		1,2,3,4,5,6				T3	159
3028	10/18/96			1,2,3,4,5,6			UF	2
3028	10/18/96				1,2,3,4,5,6		A	60
3030	10/14/96	1,2					T3	610
3030	10/16/96		1,2,3,4				T3	48
3030	10/18/96	1,2,3,4,5					UF	0
3030	10/18/96		1,2,3,4,5				A	60
3031	10/14/96	1,2,3,4					T3	326
3031	10/16/96		1,2,3,4,5,6,7				T3	45
3031	10/18/96			1,2,3,4,5,6,7			UF	7
3031	10/18/96				1,2,3,4,5,6,7		A	140
3032	10/11/96	1,2					T3	626
3032	10/14/96		1,2,3,4				T3	940
3032	10/18/96			1,2,3,4,5,6			UF	0
3032	10/18/96				1,2,3,4,5,6		A	140
3033	10/14/96	1,2					T3	57

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
3033	10/15/96		1,2,3,4,5,6				T3	191
3033	10/18/96			1,2,3,4,5,6			UF	8
3033	10/18/96				1,2,3,4,5,6		A	40
3034	10/11/96	1,2					T3	289
3035	10/11/96	1,2					T3	829
3035	10/15/96			1,2,3,4,5,6			T3	325
3035	10/18/96				1,2,3,4,5,6		UF	623
3035	10/21/96					1,2,3,4,5,6	A	310
3036	10/14/96	1,2					T3	114
3036	10/15/96		1,2,3,4				T3	524
3036	10/18/96			1,2,3,4,5,6			UF	94
3036	10/21/96				1,2,3,4,5,6		A	0
3037	10/11/96	1,2					T3	877
3037	10/14/96		1,2,3,4				T3	149
3037	10/15/96			1,2,3,4,5,6			T3	435
3037	10/18/96				1,2,3,4,5,6		UF	115
3037	10/21/96					1,2,3,4,5,6	A	310
3038	10/15/96	1,2					T3	113
3038	10/18/96		1,2,3,4,5,6				UF	423
3038	10/21/96			1,2,3,4,5,6			A	610
3039	10/15/96	1,2					T3	62
3039	10/16/96		1,2,3,4				T3	656
3039	10/18/96			1,2,3,4,5			UF	10
3039	10/21/96				1,2,3,4,5		A	610
3042	10/15/96	1,2					T3	52
3042	10/16/96		1,2,3,4				T3	904
3042	10/18/96			1,2,3,4,5,6			UF	274
3042	10/21/96				1,2,3,4,5,6		A	20
3043	10/21/96	1,2,3,4,5					A	590
3044	10/15/96	1,2					T3	187
3044	10/16/96		1,2,3,4,5,6				T3	362
3044	10/18/96			1,2,3,4,5,6			UF	222
3044	10/21/96				1,2,3,4,5,6		A	20
3045	10/14/96	1,2					T3	540
3045	10/15/96		1,2,3,4,5,6				T3	633
3045	10/18/96			1,2,3,4,5,6			UF	412
3045	10/21/96				1,2,3,4,5,6		A	0
3047	10/14/96	1,2					T3	1003
3047	10/15/96		1,2,3,4,5,6				T3	945
3047	10/18/96			1,2,3,4,5,6			UF	1005
3047	10/21/96				1,2,3,4,5,6		A	380
3048	10/14/96	1,2					T3	1243
3048	10/15/96		1,2,3,4,5,6				T3	1172
3048	10/18/96			1,2,3,4,5,6			UF	618

Hole		First	2nd	3rd	4th	5th	Type	Grout
No.	Date	Stage	Stage	Stage	Stage	Stage	of Grout	Vol. (L)
3048	10/21/96				1,2,3,4,5,6		A	380
3050	10/14/96	1,2					T3	1084
3050	10/15/96		1,2,3,4,5				T3	1015
3050	10/18/96			1,2,3,4,5			F	709
3050	10/21/96				1,2,3,4,5,6		A	590

| Total
Volume								70696
Trench
4								
4001	10/7/96	1,2					T3	818
4001	10/9/96		1,2,3,4,5				T3	2406
4001	10/11/96			1,2,3,4			UF	448
4001	10/12/96				1,2,3,4,5		A	50
4002	10/9/96	1,2,3,4,5					T3	2029
4002	10/11/96		1,2,3,4,5				UF	28
4002	10/12/96			1,2,3,4,5			A	0
4003	10/7/96	1,2					T3	1012
4003	10/9/96		1,2,3,4				T3	556
4003	10/10/96			1,2,3,4			T3	1230
4003	10/11/96				1,2,3,4		UF	315
4003	10/12/96					1,2,3,4	A	50
4004	10/7/96	1,2					T3	669
4004	10/9/96		1,2,3,4				T3	65
4004	10/10/96			1,2,3,4			T3	354
4004	10/14/96				1,2,3,4		UF	968
4004	10/18/96					1,2,3,4	A	0
4005	10/7/96	1,2					T3	605
4005	10/9/96		1,2,3,4				T3	0
4005	10/14/96			1,2,3,4			UF	27
4005	10/18/96				1,2,3,4		A	0
4007	10/9/96	1,2					T3	1002
4007	10/10/96		1,2				T3	994
4007	10/14/96			1,2,3			UF	888
4007	10/18/96				1,2,3		A	350
4008	10/9/96	1,2					T3	446
4008	10/10/96		1,2				T3	291
4008	10/15/96			1,2			T3	19
4008	10/16/96				1,2		UF	111

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
4008	10/18/96					1,2	A	350
4009	10/10/96	1,2					T3	486
4009	10/15/96		1,2				T3	42
4009	10/16/96			1,2			UF	241
4009	10/18/96				1,2		A	150

4010	10/16/96		1,2				UF	322
4010	10/18/96			1,2			A	150
4012	10/14/96	1,2					UF	50
4012	10/14/96		1,2				T3	100
4012	10/15/96			1,2			T3	10
4012	10/16/96				1,2		UF	177
4012	10/18/96					1,2	A	80
4013	10/14/96	1,2					UF	384
4013	10/14/96		1,2				T3	632
4013	10/15/96			1,2			T3	318
4013	10/16/96				1,2		UF	290
4013	10/18/96					1,2	A	80
4014	10/14/96	1,					T3	485
4014	10/15/96		1,				T3	256
4014	10/16/96			1,			UF	169
4014	10/18/96				1,		A	20
4015	10/15/96	1,2					T3	454
4015	10/16/96		1,2				UF	266
4015	10/18/96			1,2			A	20
4016	10/3/96				1,2		T3	1541
4016	10/4/96					1,2,3	T3	257
4016	10/7/96					1,2,3	T3	0
4016	10/8/96					1,2,3	UF	25
4016	10/11/96					1,2,3	A	610
4017	10/15/96	1,2					T3	710
4017	10/16/96		1,2				UF	181
4017	10/18/96			1,2			A	290
4018	10/3/96	1,2					T3	1189
4018	10/4/96		1,2				T3	263
4018	10/7/96			1,2			T3	0
4018	10/8/96				1,2		UF	0
4018	10/11/96					1,2	A	0
4019	10/3/96	1,2					T3	1576
4019	10/4/96		1,2,3				T3	222
4019	10/7/96			1,2,3			T3	0
4019	10/8/96				1,2		UF	1615
4019	10/11/96					1,2,3	A	570
4021	10/3/96	1,2					T3	1678
4021	10/4/96		1,2,3,4				T3	184

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L.)
4021	10/7/96			1,2,3,4			T3	0
4021	10/8/96				1,2,3,4		UF	0
4021	10/11/96					1,2,3,4	A	0
4026	10/3/96	1,2					T3	298
4026	10/4/96		1,2				T3	30
4026	10/7/96			1,2			T3	0
4026	10/8/96				1,2		UF	29
4026	10/11/96					1,2,3	A	610
4028	10/4/96	1,2					T3	41
4028	10/7/96		1,2,3,4				T3	10
4028	10/8/96			1,2,3,4			UF	1398
4028	10/11/96				1,2,3,4		A	190
4031	10/4/96	1,2,3,4					T3	2085
4031	10/7/96		1,2,3,4				T3	0
4031	10/8/96			1,2,3,4			UF	465
4031	10/11/96				1,2,3,4		A	0
4035	10/4/96	1,2,3,4					T3	2504
4035	10/7/96		1,2,3,4				T3	0
4035	10/8/96			1,2,3,4			UF	625
4035	10/11/96				1,2,3,4		A	190
4037	10/4/96	1,2,3,4					T3	2164
4037	10/7/96		1,2,3,4				T3	0
4037	10/8/96			1,2,3,4			UF	1991
4037	10/11/96				1,2,3,4		A	150
4038	10/16/96	1,2,3					T3	150
4040	10/7/96	1,2,3,4					T3	10
4040	10/8/96		1,2,3,4				UF	1689
4040	10/11/96			1,2,3,4			A	430
4041	10/4/96				1,2,3,4		T3	2602
4041	10/8/96					1,2,3,4	UF	20
4041	10/11/96					1,2,3,4	A	0
4044	10/4/96	1,2					T3	272
4044	10/7/96		1,2,3,4				T3	0
4044	10/8/96			1,2,3,4			UF	0
4044	10/11/96				1,2,3,4		A	570
4047	10/4/96	1,2					T3	930
4047	10/7/96		1,2,3,4				T3	10
4047	10/8/96			1,2,3,4			UF	2053
4047	10/12/96				1,2,3,4		A	0
4048	10/16/96	1,2,3					T3	150
4049	10/4/96		1,2				T3	1154
4049	10/7/96			1,2,3,4			T3	0
4049	10/8/96				1,2,3,4		UF	10
4049	10/12/96					1,2,3,4	A	196
4052	10/4/96	1,2					T3	825

ORNL WAG 4 Seeps 4 and 6 Removal Action Project

Hole No.	Date	First Stage	2nd Stage	3rd Stage	4th Stage	5th Stage	Type of Grout	Grout Vol. (L)
4052	10/7/96		1,2,3,4				T3	0
4052	10/8/96			1,2,3,4,5			UF	921
4052	10/12/96				1,2,3,4,5		A	0
4054	10/7/96	1,2,3,4					T3	2034
4054	10/8/96		1,2,3,4				UF	0
4054	10/12/96			1,2,3,4			A	0
4055	10/7/96	1,2,3,4					T3	0
4055	10/8/96		1,2				UF	432
4056	10/7/96	1,2,3,4					T3	2101
4056	10/8/96		1,2				UF	86
4056	10/12/96			1,2,3,4			A	196
Total Volume								61801

DISTRIBUTION

1. L. V. Asplund
2. W. D. Brickeen
3. D. D. Huff
4. T. M. Koepp
5. S. L. Laman
- 6-7. J. D. Long
8. P. T. Owen
9. L. B. Raulston
10. Central Research Library
11. File—EMEF DMC—RC
- 12-14. A. Naudts, ECO Grouting Specialists Limited, Cheltenham, Ontario, Canada
15. R. Boyd, International Technology Corporation, 312 Directors Drive, Knoxville, TN 37923
16. R. Berry, Rembco Engineering Corporation, 10001 Kingston Pike, Knoxville, TN 37922
17. J. Cockburn, Advanced Construction Techniques Limited, 10495 Keele St., Maple, Ontario, Canada L6A1R7