COPY

**U.S. Department of Energy
Grand Junction Office Remedial Action Project
Final Report of the Radiological
Release Survey of Building 56
at the Grand Junction Office Facility**

September 1997

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

**U.S. Department
of Energy**

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed in this report, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Grand Junction Office Remedial Action Project

**Final Report
of the Radiological Release Survey
of Building 30B at the
Grand Junction Office Facility**

September 1997

Prepared for
U.S. Department of Energy
Albuquerque Operations Office
Grand Junction Office

Prepared by
WASTREN-Grand Junction
Grand Junction, Colorado

WASTREN-Grand Junction has been granted authorization to conduct remedial action under the Decontamination and Decommissioning Program. Remedial action was conducted at the DOE-GJO facility in accordance with all applicable or relevant and appropriate requirements.

Work Performed Under DOE Contract No. DE-AC13-96GJ87460
Approved for public release; distribution is unlimited.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DISCLAIMER

**Portions of this document may be illegible
in electronic image products. Images are
produced from the best available original
document.**

Signature Page

Prepared by:

P. A. Krauland, Environmental Technician
Grand Junction Office Remedial Action Project
Holmes & Narver Services, Inc.

9-15-97

Date

S. G. Corle, Technical Lead
Grand Junction Office Remedial Action Project
Holmes & Narver Services, Inc.

9/16/97

Date

Approved by:

J. W. Gardner, Project Manager
Grand Junction Office Remedial Action Project
Holmes & Narver Services, Inc.

9/16/97

Date

R. L. Morris, Radiation protection Program Manager
WASTREN-Grand Junction

9/16/97

Date

B. H. Young, Project Manager
U.S. Department of Energy
Grand Junction Office

9/16/97

Date

This page intentionally blank

Abstract

The U.S. Department of Energy (DOE) Grand Junction Office (GJO) occupies a 61.7-acre facility along the Gunnison River near Grand Junction, Colorado. This site was contaminated with uranium ore concentrates and mill tailings during vanadium refining activities of the Manhattan Engineer District, and during sampling, assaying, pilot milling, storage, and brokerage activities conducted for the U.S. Atomic Energy Commission's domestic uranium procurement program. The DOE Defense Decontamination and Decommissioning Program established the GJO Remedial Action Project (GJORAP) to clean up and restore the facility lands, improvements, and underlying aquifer. *WASTREN-Grand Junction* is the site contractor for the facility and the remedial action contractor for GJORAP.

Building 30B and the underlying soil were found not to be radiologically contaminated; therefore, the building can be released for unrestricted use. Placards have been placed at the building entrances indicating the completion of the radiological release survey and prohibiting the introduction of any radioactive materials within the building without written approvals from the GJO Facilities Operations Manager. This document was prepared in response to a DOE-GJO request for an individual final release report for each GJO building.

This page intentionally blank

Contents

	Page
Acronyms	ix
I. Introduction and Background	1
Description of Facility	1
Description of Project	1
Description of Building 30B	3
Basis for Remedial Action	3
II. Decommissioning Criteria, Objectives, and Work Scope	3
Applicable Guidelines and Standards	3
III. Work Performed	3
Remedial Investigation/Feasibility Study and Record of Decision	3
Characterization	4
Remedial Design	4
IV. Final Release Survey	4
Instrumentation	5
Background Determinations	5
Reference Grids	5
Scanning Results	5
Direct Measurements	5
RDC Results	6
Sample Results	6
V. Cost and Schedule	6
VI. Occupational Exposure	6
VII. Waste Volumes	6
VIII. Final Condition	6
IX. Lessons Learned	8
X. References	9

Figures

	Page
Figure 1. DOE-GJO Site Map and Location of Building 30B	2
B-1. Building 30B Exterior Ground Survey	B-11
B-2. Building 30B Floor and Interior Gamma Survey	B-13
B-3. Building 30B Ceiling Survey	B-15
B-4. Building 30B Interior Wall Survey	B-17
B-5. Building 30B Exterior Wall Survey	B-19
B-6. Building 30B Roof Survey	B-21

Tables

Table 1. Applicable or Relevant and Appropriate Standards	4
2. Gamma Exposure Rate and Soil Concentration Background Values for the DOE-GJO Facility	5
3. Certification Summary for All Survey Units	7
B-1. Survey Instrumentation Sensitivities	B-4
B-2. Survey Unit 2 Surface Measurement Data	B-5
B-3. Survey Unit 3 Surface Measurement Data	B-6
B-4. Additional Measurement Data	B-7
B-5. Gamma Exposure Rate Measurement Data	B-8
B-6. Soil Sample Results for Exterior Areas	B-9
B-7. Statistical Summary of Measurement Surveys	B-10

Appendices

Appendix A. Applicable Program and Quality Assurance Requirements and Procedures	A-1
B. Final Radiological Conditions	B-1

Acronyms

CERCLA	Comprehensive Environmental Response, Compensation, and Liability Act
CFR	<i>U.S. Code of Federal Regulations</i>
D&D	Decontamination and Decommissioning
DOE	U.S. Department of Energy
EPA	U.S. Environmental Protection Agency
FOS	Facilities Operations & Support contractor (<i>WASTREN-Grand Junction</i>)
FUSRAP	Formerly Utilized Sites Remedial Action Program
GJO	Grand Junction Office
GJORAP	Grand Junction Office Remedial Action Project
GJPORAP	Grand Junction Projects Office Remedial Action Program
ICRP	International Commission on Radiological Protection
IVC	independent verification contractor (Oak Ridge National Laboratory)
LTSM	long-term surveillance and maintenance
MDC	minimum detectable concentration
ORNL	Oak Ridge National Laboratory
RDC	radon decay-product concentration
ROD	Record of Decision
SARA	Superfund Amendments and Reauthorization Act
SFMP	Surplus Facilities Management Program
TAR	Technical Assistance & Remediation contractor (MACTEC-ERS)
U.S.C.	United States Code
WL	working level

I. Introduction and Background

This report summarizes the results of the radiological release survey for Building 30B at the U.S. Department of Energy Grand Junction Office (DOE-GJO) facility. After all Grand Junction Office Remedial Action Project (GJORAP) remedial action is completed, the DOE-GJO facility will be transferred to the Long-Term Surveillance and Maintenance (LTSM) Program to monitor the passive restoration of the underlying aquifer. Additional reports summarize the remediation and release surveys of the exterior land areas, the other buildings, and associated utilities on the DOE-GJO facility.

Description of Facility

The DOE-GJO facility (Figure 1), is located approximately 0.6 mile (1 kilometer) south and west of populated areas of the city of Grand Junction in Sections 26 and 27, Township 1 South, Range 1 West, Ute Principal Meridian, Mesa County, Colorado. The facility occupies 61.7 acres (25 hectares) of floodplain within an accretionary bend along the east bank of the Gunnison River.

The elevation of the DOE-GJO facility is approximately 4,560 feet, or 1,390 meters (m). The facility is situated on silty sandy gravel underlain by mudstone bedrock. Two bodies of water with associated wetlands are located on the DOE-GJO facility: the North Pond and the South Pond. A freshwater alluvial aquifer underlying the facility is in direct hydraulic contact with the ponds and the Gunnison River. A semiarid climate prevails.

Access to the occupied portion of the facility currently is restricted by security personnel and a fence. There are approximately 36 structures on the facility. Beyond the fence are vehicle parking lots to the east and an earthen dike along the Gunnison River to the west and north. The area adjacent to the facility to the north was formerly Black Bridge Park, now owned by DOE. The facility is bordered on the east by the Union Pacific Railroad right-of-way.

DOE-GJO facility lands were acquired by the U.S. War Department in 1943 for the Manhattan Engineer District. A vanadium refinery was operated on the site from 1943 to 1946 to treat and concentrate uranium oxide. The U.S. Atomic Energy Commission operated a uranium-concentrate sampling plant and assay laboratory on the site until 1974. Pilot-scale uranium ore mills were operated from 1953 to 1958, processing 30,000 tons (27,200 metric tons) of ore (DOE 1987a). Mill operations were the primary source of contaminated materials at the DOE-GJO facility, resulting in the on-site burial of approximately 247,000 cubic yards (189,000 cubic meters) of uranium mill products. Other potential sources of contamination included laboratory and vehicle-maintenance wastes and byproducts, and activities related to sampling and stockpiling uranium concentrates (including yellowcake— U_3O_8). Approximately 22 acres (8.9 hectares) of open land and 19 buildings were contaminated.

Description of Project

In 1984, the DOE-GJO facility was accepted into the DOE Surplus Facilities Management Program (SFMP) for the purpose of eliminating health hazards resulting from uranium mill tailings and associated contaminated materials at the facility; and to bring contaminated portions of the facility, including the underlying aquifer, into compliance with applicable environmental regulations (DOE 1989a).

The facility was transferred to the DOE Decontamination and Decommissioning (D&D) Program in 1988. The D&D Program is responsible for the surveillance and maintenance of surplus DOE facilities, and performing any necessary decontamination and decommissioning activities. DOE-GJO has specific responsibility for GJORAP under the D&D Program.

WASTREN-Grand Junction (WASTREN) is the Facilities Operations & Support (FOS) contractor for DOE-GJO, and is the remedial action contractor for GJORAP. The GJORAP

Figure 1. DOE- GJO Site Map and Location of Building 30B

organization and implementation strategy was defined in the *Grand Junction Projects Office Remedial Action Project Remedial Action Plan* (DOE 1990d). The project originally was administered as the Grand Junction Projects Office Remedial Action Project (GJPORAP).

Description of Building 30B

Building 30B was erected on the DOE-GJO facility in 1980. It originally was used as a machine shop and electronics laboratory until converted to its present usage in 1985. Currently, Building 30B is being used to store and calibrate small field instruments and house personal protective equipment for the FOS Safety & Health Group. The building also houses contaminated trash in transit from controlled areas to radioactive material storage areas, and radioactive sources in controlled source cabinets.

The building has a footprint of approximately 1,217 square feet, or 113.1 square meters (m^2). It is a single-story steel frame structure with metal siding and a flat metal roof on a concrete foundation. The floor of the building is asphalt pavement.

Basis for Remedial Action

In 1980, the U.S. Congress enacted the Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) (42 *United States Code* [U.S.C.] 9601). In 1986, Congress amended CERCLA with the Superfund Amendments and Reauthorization Act (SARA). Section 120 of SARA and Executive Order 12580, *Superfund Implementation*, directed DOE to coordinate with the U.S. Environmental Protection Agency (EPA) to respond to actual or potentially imminent releases of hazardous substances into the environment at federally-owned DOE facilities. D&D Program policy specifies that remedial action will be conducted in accordance with DOE Order O 440.1, *Worker Protection Management for DOE Federal and Contractor Employees*, and all other applicable environmental regulations.

The DOE-GJO facility was evaluated using the CERCLA Hazard Ranking System. Although the resulting score of 14.6 (DOE 1989b) did not qualify the facility for placement on the National Priorities List, remedial action under GJORAP conformed to the applicable provisions of CERCLA, as amended by SARA, the Uranium Mill Tailings Radiation Control Act (42 U.S.C. 7901), the National Environmental Policy Act (42 U.S.C. 4321), and other applicable Federal and State regulations. Remedial action has been conducted with an emphasis on maintaining all health and safety risks as low as reasonably achievable.

II. Decommissioning Criteria, Objectives, and Work Scope

Applicable Guidelines and Standards

Table 1 presents the guideline documents that specify the authorized limits for releasing GJORAP buildings and open land (the applicable authorized limits are provided in Table 3). Remedial action activities on the facility have been conducted in accordance with approved plans and procedures (Appendix A) which incorporate the applicable provisions of Title 10, *U. S. Code of Federal Regulations*, Part 830 (10 CFR 830), Section 120, "Quality Assurance Requirements."

III. Work Performed

Remedial Investigation/Feasibility Study and Record of Decision

The Remedial Investigation/Feasibility Study—Environmental Assessment for GJPORAP was released in 1989 (DOE 1989a). Building 30B was not included in this study because it was outside the original scope of GJPORAP. Consequently, the release survey of this building was not addressed in the Record of Decision (ROD) (DOE 1990a).

Post-ROD Changes—An Explanation of Significant Differences will be prepared at the

Table 1. Applicable or Relevant and Appropriate Standards

Type of Occurrence	Standard
Contamination in Soil	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Surface Activity (building surfaces)	FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Gamma Exposure Rate (interior areas only)	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c
Radon Decay-Product Concentration (interior areas only)	40 CFR 192 ^a FUSRAP/SFMP Guidelines ^b DOE Order 5400.5 ^c

^a40 CFR 192, "Health and Environmental Protection Standards for Uranium and Thorium Mill Tailings."

^bGuidelines for Residual Radioactive Material at Formerly Utilized Sites Remedial Action Program and Remote Surplus Facilities Management Program Sites (DOE 1987b).

^cDOE Order 5400.5, Radiation Protection of the Public and the Environment.

conclusion of GJORAP remedial action activities to address departures from the ROD, including the release survey of Building 30B.

Characterization

A three-month-long radon decay-product concentration (RDC) measurement, completed in February 1990, was 0.0285 working level (WL) (DOE 1990c).

Building 30B was included in the 1993 comprehensive survey of the structures at the DOE-GJO facility. No radiological contamination was identified (Chem-Nuclear Geotech, Inc. 1993).

The soil within 3 m of the building was evaluated during the decontamination and decommissioning of the open land areas of the DOE-GJO facility. No remediation occurred adjacent to the building because the soil was found not to exceed the authorized limits (DOE 1995a).

Remedial Design

A remedial design was not required because no radioactive contamination was identified with Building 30B.

IV. Final Release Survey

Building 30B was surveyed in February and April 1997 in accordance with the *Survey Plan for Releasing the Buildings at the Grand Junction Projects Office for Unrestricted Use* (DOE 1995b).

The soil areas adjacent to and beneath Building 30B were classified as unaffected because the soil adjacent to the building was found not to be contaminated during remediation of the open land areas (DOE 1995a). One exterior soil survey unit was established: Survey Unit 1 (156m²) consisting of the exterior ground surfaces within 3 m of the building.

The building surfaces were also classified as unaffected, because existing survey data and the history of the building indicated a low potential for contamination. Two survey units were established: Survey Unit 2 (355m²) consisting of the interior walls, floor, and ceiling; and Survey Unit 3 (268 m²) consisting of the exterior walls and roof.

Oak Ridge National Laboratory (ORNL) at Grand Junction was the independent verification contractor (IVC) for GJORAP. Oversight activities were conducted by representatives of

the FOS Safety & Health Group and GJORAP Project Management.

Instrumentation

Radiation detection instruments were calibrated and used in accordance with the FOS *Calibration and Control Program Manual*. The instruments were checked daily for current calibration and proper operation. Calibrations used traceable standards and complied with 10 CFR 835, "Occupational Radiation Protection," DOE Order O 420.1, *Facility Safety*, and DOE Order O 440.1, *Worker Protection Management for DOE Federal and Contractor Employees*. Minimum detectable concentrations (MDCs) were calculated to ensure sufficient instrument sensitivity for measuring beta-gamma activity and gamma exposure rates at or below the authorized limits (WASTREN 1997b). MDCs are provided in Appendix B, Table B-1.

Background Determinations

Gamma-exposure-rate and radionuclide-concentration background values, determined for the DOE-GJO facility during previous investigations, are summarized in Table 2. Beta-gamma background activities used for this release survey were based on an average ambient air activity of 1500 disintegrations per minute per 100 square centimeters (dpm/100 cm²) plus material-specific activities determined from measurements collected on construction materials similar to those used on the DOE-GJO facility (WASTREN 1997a,

DOE 1997). The applicable beta-gamma background activities are listed in Appendix B, Tables B-2 through B-4.

Reference Grids

A 1-m by 1-m survey grid, tied to the southwest corner of the building and the DOE-GJO facility survey grid, was established for the building-surface survey units. Survey Unit 1 (exterior ground surfaces) was divided into eight approximately equal verification cells of 25 m² or less.

Scanning Results

One hundred percent of the exposed ground surface and the floor were scanned for gamma activity. Gross gamma exposure rates for the exterior ground surfaces and the floor are shown in Appendix B, Figures B-1 and B-2, respectively.

One-square-meter grid blocks were scanned for beta-gamma activity at randomly-selected locations on the building surfaces. Measured activities are listed in Appendix B, Tables B-2 and B-3.

Direct Measurements

Direct beta-gamma measurements were taken within the scanned grid blocks for statistical analysis. These measurement results are provided in Appendix B, Tables B-2 and B-3. Results of additional measurements taken behind building surfaces are included in

Table 2. Gamma Exposure Rate and Soil Concentration Background Values for the DOE-GJO Facility

Criterion	Background Value	Source of Data
Gamma Exposure Rate	14 μ R/h	DOE 1986
Radium-226 Concentration in Soil	1.0 pCi/g	DOE 1990b
Thorium-230 Concentration in Soil	2.0 pCi/g	DOE 1990b
Total Uranium Concentration in Soil	2.0 pCi/g	DOE 1990b

Key: μ R/h = microrentgens per hour; pCi/g = picocuries per gram

Appendix B, Table B-4. Measurement locations are shown in Appendix B, Figures B-1 through B-6. The projected upper limits of the mean activities, calculated at the 95 percent confidence level, indicate that the surface activities on the building surfaces do not exceed the authorized limits (Appendix B, Table B-7). The additional measurements indicated no significantly elevated activities.

In addition to measurements on building surfaces, direct beta-gamma measurements were taken on exterior soil surfaces within 3 m of the building to screen for uranium. No significantly elevated activities were measured (Appendix B, Table B-4).

Alpha activity was not measured because any alpha-emitting contaminant at this site would also emit a detectable beta particle. For surfaces, uranium is the alpha-emitting contaminant of concern. Since uranium emits beta and alpha particles in a ratio nearly 1:1, compliance with authorized limits for beta-gamma activity demonstrates compliance with authorized limits for alpha activity.

Interior and exterior gamma exposure rates were measured 1 m above the floor or ground. Measurement locations are shown in Appendix B, Figures B-1 and B-2, and results are provided in Appendix B, Table B-5. The projected upper limits of the mean exposure rates, calculated at the 95 percent confidence level, indicate that the gamma exposure rates do not exceed the interior authorized limit or exterior guideline (Appendix B, Table B-7).

RDC Results

The average of three RDC measurements taken in Building 30B during a three-month-long period in 1997 was 0.0025 WL, which indicates that the working level is below the authorized limit.

Sample Results

Soil samples were collected at the location of highest surface gamma exposure rate within each verification cell. The samples were

analyzed for Ra-226, Th-230, and total uranium. The results demonstrate that the radionuclide concentrations do not exceed the authorized limits for radionuclide concentrations in hot spots or averaged over 100 m² (Appendix B, Table B-6). The projected upper limits of the mean concentrations, calculated at the 95 percent confidence level, indicate that the radionuclide concentrations do not exceed the authorized limits. Ra-226 concentrations measured in a 1-m deep borehole at location 30B-V-2a (Appendix B, Figure B-1) did not exceed the authorized limit for subsurface layers.

V. Cost and Schedule

Project costs and the schedule for the radiological release survey of Building 30B will be presented in a summary final report addressing all GJORAP buildings.

VI. Occupational Exposure

Health and safety procedures were followed in accordance with *The GJO Health and Safety Standards* and *The GJO Site Radiological Control Manual* to ensure personnel associated with the release survey activities were protected from radiological and nonradiological hazards.

VII. Waste Volumes

Building 30B did not require remediation; therefore, no radiologically-contaminated materials were generated.

VIII. Final Condition

All release requirements identified for GJORAP have been met for Building 30B (Table 3). The IVC will issue a Statement of Verification to signify concurrence that the release survey has achieved program objectives.

Table 3. Certification Summary for All Survey Units

Certification Criteria	Number of Observations	Authorized Limit	Results ^a
Surface Activity (building surfaces only)	60 direct beta-gamma measurements	Alpha or beta-gamma activity shall not exceed 5,000 dpm/100 cm ² fixed averaged over 1 m ² .	Maximum beta-gamma = 620 dpm/100 cm ² $\mu_{95\%}$ = 300 dpm/100 cm ² for Survey Unit 2 $\mu_{95\%}$ = 120 dpm/100 cm ² for Survey Unit 3
	0 smears ^b	Alpha or beta-gamma activity shall not exceed 1,000 dpm/100 cm ² removable.	Maximum direct beta-gamma = 620 dpm/100 cm ²
	60 scan beta-gamma measurements ^b	Alpha or beta-gamma activity shall not exceed 15,000 dpm/100 cm ² maximum averaged over 100 cm ² .	Maximum direct beta-gamma = 620 dpm/100 cm ²
Gamma Exposure Rate (habitable areas only)	4 static measurements ^c	$\leq 20 \mu\text{R/h}$ above background ^d	Maximum rate = 1.1 $\mu\text{R/h}$ $\mu_{95\%}$ = 0.6 $\mu\text{R/h}$
	100% floor scan	$\leq 20 \mu\text{R/h}$ above background ^d	Ranged from -1.9 to 0.3 $\mu\text{R/h}$
Radon Decay-Product Concentration (habitable areas only)	3 three-month measurements	Annual average shall not exceed 0.02 WL, to the extent practicable, and in no case shall exceed 0.03 WL.	$\bar{x}$ = 0.0025 WL
Radionuclide Concentrations in Soil	9 individual samples	Ra-226 and Th-230: Shall not exceed 5 pCi/g above background ^d in the 15-cm surface layer, averaged over 100 m ² .	Ra-226: $\bar{x}_{\text{max}}$ = 3.0 pCi/g $\bar{x}$ = 2.1 pCi/g $\mu_{95\%}$ = 3.7 pCi/g Th-230: $\bar{x}_{\text{max}}$ = 1.3 pCi/g $\bar{x}$ = 0.3 pCi/g $\mu_{95\%}$ = 2.0 pCi/g
	None	Shall not exceed 15 pCi/g above background ^d in any 15-cm-thick soil layer more than 15 cm below the surface, averaged over 100 m ² .	Not applicable
	9 individual samples	Total uranium: Shall not exceed 106 pCi/g above background ^d in any 15-cm-thick layer, averaged over 100 m ² .	$\bar{x}_{\text{max}}$ = 1.5 pCi/g $\bar{x}$ = 1.0 pCi/g $\mu_{95\%}$ = 1.7 pCi/g
Soil Hot-Spot Criteria	As required for samples exceeding authorized limits	Limit = (authorized limit) $\times$ (100/area) ^{0.5}	S_{ng} = 11.0 pCi/g Ra-226: 30B-V-8 = 9.1 pCi/g Th-230: 30B-V-8 = 7.6 pCi/g

^aNet results (background subtracted).

^bCompliance was demonstrated by a combination of scans and direct measurements. Direct measurements were made at locations of highest elevated activity if elevated activity was present. Otherwise, direct measurements were made at the centers of the 1-m² grid blocks.

^cGamma exposure rates were measured 1 m above the floor.

^dBackground values are summarized in Table 2.

Table 3 (continued). Certification Summary for All Survey Units

Key for Table 3:

dpm/100 cm ²	=	disintegrations per minute per 100 square centimeters
cm	=	centimeter(s)
m ²	=	square meter(s)
$\mu_{95\%}$	=	upper limit of the true population mean at the 95 percent confidence level
μ R/h	=	microrentgens per hour

WL	=	working level
Ra-226	=	radium-226
Th-230	=	thorium-230
pCi/g	=	picocuries per gram
$\bar{x}$	=	mean of all sample concentrations
$\bar{x}_{\max}$	=	maximum concentration averaged over a contiguous 100 m ² area
S _{hg}	=	hot spot limit (from DOE 1987b)

Building 30B can be released for unrestricted use. Placards have been placed at the building entrances indicating the completion of the radiological release survey and prohibiting the introduction of any radioactive materials within the building without written approvals from the GJO Facilities Operations Manager.

Because of the limitations of current technology and procedures for identifying and remediating radiologically-contaminated materials, unknown deposits of contamination may be identified in the future. The potential for encountering contamination during future construction activities will be determined and at-risk activities will be monitored for radiological and nonradiological contamination. The DOE-GJO facility is routinely surveyed for radiation and other hazards.

At the time of this report, contamination is still present in other buildings located on the DOE-GJO facility; access to these areas is controlled and will be addressed by future GJORAP remedial actions. After the interior remedial actions are completed, the DOE-GJO facility will be managed as an LTSM site by DOE until the alluvial aquifer is restored by natural flushing.

IX. Lessons Learned

Several lessons were learned during release survey activities involving the DOE-GJO buildings in FY 1997. The experience gained has been applied to subsequent surveys, and

should be considered for use on other DOE projects. The following lessons have been learned:

- Radiological protection managers should ensure that survey technicians and their trainers are fully trained and tested on every type of equipment that will be used for performing release surveys. A small quantity of unusable data were collected because survey crew members misinterpreted the display on a new type of survey instrument. Although the problem was caught early, it could have resulted in a large quantity of useless and expensive data. Special care is required when new types of equipment are introduced into the field. Furthermore, it may be desirable to involve manufacturers' technical representatives in the initial training and testing of personnel who will use the equipment.
- Project team members should be encouraged to think critically about all project activities so that wasteful or otherwise inappropriate practices are recognized and eliminated as soon as possible. An example of this process occurred when personnel not directly involved in the release surveys questioned the practice of measuring beta-gamma background activity on surfaces in the same buildings being surveyed for release. This practice could mask contamination by incorporating its activity in the background measurement, thus compromising the validity of release survey results. A subsequent study of beta-gamma activities

contributed by common building materials indicated that most background measurements for beta-gamma activity in the DOE-GJO buildings can be performed by measuring ambient background activity in air.

- Good communication and coordination of activities is essential for limiting unnecessary delays and costs. For example, organizations that prepare survey plans should also be involved in the release surveys. A staff member from the organization that prepared the GJORAP survey plan met with the survey crews each morning and occasionally during each day to answer survey crews' questions and observe the work. As a result, problems related to staffing, recording data, reading survey instruments, and interpreting the plan were identified and corrected before they resulted in delays to the project or significantly increased costs.

X. References

Chem-Nuclear Geotech, Inc., 1993.

Comprehensive Building Survey Completion Report for Building 30B, memorandum from K.D. Briar to D.M. Frye, U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, July 6.

U. S. Department of Energy (DOE), 1986. *Radiologic Characterization of the Department of Energy Grand Junction Projects Office Facility*, GJ-41, prepared by Bendix Field Engineering Corporation for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, January.

_____, 1987a. *Historical Survey of the Grand Junction Projects Office Facility—Hazardous (Non-radioactive) Wastes*, prepared by UNC Technical Services, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, February.

_____, 1987b. *Guidelines for Residual Radioactive Material at Formerly Utilized Sites Remedial Action Program and Remote Surplus Facilities Management Program Sites*, Rev. 2, March.

_____, 1989a. *Final Remedial Investigation/Feasibility Study—Environmental Assessment for the U.S. Department of Energy Grand Junction (Colorado) Projects Office Facility*, DOE/EA-0402, prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, July.

_____, 1989b. "Review of Remedial Investigation/Feasibility Study (RI/FS) for a Site Which is Not Included on the National Priorities List (NPL)," letter from Dee Williamson, U.S. Department of Energy Grand Junction Projects Office, to David Schaller, U.S. Environmental Protection Agency Region VIII, Grand Junction, Colorado, August 4.

_____, 1990a. *Grand Junction Projects Office Remedial Action Project, Declaration for the Record of Decision and Record of Decision Summary* [includes the *Responsiveness Summary*], prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, April.

_____, 1990b. *Grand Junction Projects Office Remedial Action Project, Radiological Assessment for Construction Phase IB*, prepared by UNC Geotech, Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, April.

_____, 1990c. *Results of the U.S. Department of Energy Indoor Radon Survey*, Volume 2, DOE-ID-12584-75 Vol. 2, prepared by UNC Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, August.

_____, 1990d. *Grand Junction Projects Office Remedial Action Project Remedial Action Plan*, P-GJPO-142, prepared by UNC Geotech,

Inc., for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, December.

_____, 1995a. *Final Report of the Decontamination and Decommissioning of the Exterior Land Areas at the Grand Junction Projects Office Facility*, prepared by Rust Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, September.

_____, 1995b. *Survey Plan for Releasing the Buildings at the Grand Junction Projects Office for Unrestricted Use*, prepared by Rust Geotech for the U.S. Department of Energy Grand Junction Projects Office, Grand Junction, Colorado, December.

_____, 1997. *Survey for Determining Background Activities of Common Building Materials*, prepared by WASTREN-Grand Junction for the U.S. Department of Energy Grand Junction Office, Grand Junction, Colorado, August.

WASTREN-Grand Junction, 1997a. *Ambient Air Activity for Release Surveys of Buildings 11, 19, 29, 30B, 54, and 56*, memorandum from S.G. Corle to GJORAP Building Files, U.S. Department of Energy Grand Junction Office, Grand Junction, Colorado, August 8.

_____, 1997b. *MDC Calculations for GJORAP*, memorandum from R.L. Morris to S.G. Corle, U.S. Department of Energy Grand Junction Office, Grand Junction, Colorado, August 22.

Appendix A

Applicable Program and Quality Assurance Requirements and Procedures

This page intentionally blank

The following manuals and guidance documents were used as applicable for conducting GJORAP administrative and performance activities. The specific manuals and documents pertinent to the activities associated with the release survey of this building are noted in the text of this report.

Joint Contractor Manuals

The GJO Quality Assurance Manual (GJO 1)

The GJO Health and Safety Standards (GJO 2)

The GJO Site Radiological Control Manual (GJO 3)

The GJO Training Manual (GJO 4)

The GJO Construction Procedures Manual (GJO 5)

The GJO Environmental Procedures Catalog (GJO 6)

The GJO Formality of Operations Manual (GJO 7)

The GJO Emergency Preparedness & Response Plan (GJO 8)

FOS Contractor Manuals

Safety and Health Manual

Environmental Compliance Manual

Operations Management Manual

Information Services Manual

Project Management Controls System Description

Budget Manual

Site Management Manual

Calibration and Control Program Manual

Information Management Support Manual

Grand Junction Projects Office Remedial Action Project Quality Assurance Program Plan (P-GJPO-141, Rev. 6)

Grand Junction Projects Office Remedial Action Project Records Management Plan (P-GJPO-143)

Grand Junction Projects Office Remedial Action Project Health and Safety Plan (P-GJPO-144, Rev. 7)

Engineering Support Procedures Manual

AutoCAD Standards Manual

Analytical Chemistry Laboratory Administrative Plan and Quality Control Procedures

Analytical Chemistry Laboratory Handbook of Analytical and Sample Preparation Procedures, Volumes I, II, III, and IV

TAR Contractor Manual

Field Services Procedures Manual (Manual MAC-3000)

Other Guidance

10 CFR 830, "Nuclear Safety Management."

10 CFR 835, "Occupational Radiation Protection."

40 CFR 192, "Health and Environmental Protection Standards for Uranium and Thorium Mill Tailings."

40 CFR 261, "Identification and Listing of Hazardous Waste."

40 CFR 300, "National Oil and Hazardous Substances Pollution Contingency Plan."

A Manual for Implementing Residual Radioactive Material Guidelines Using RESRAD Version 4.0, Argonne National Laboratory, June 1989.

"Approval of the Grand Junction Projects Office Remedial Action Project: National Environmental Policy Act and Comprehensive Environmental Response, Compensation, and Liability Act Documents," DOE, February 29, 1990.

"Calculation of Total Uranium Specific Activity From Total Uranium Chemical Concentration by Weight," Rust Geotech, November 11, 1994.

Community Relations in Superfund: A Handbook, EPA, January 1992.

Defense Decontamination and Decommissioning Program: Program Management Plan, DOE, December 1989.

DOE Order O 420.1, *Facility Safety*

DOE Order O 440.1, *Worker Protection Management for DOE Federal and Contractor Employees*.

DOE Order 5400.5, *Radiation Protection of the Public and the Environment*, Change 2.

DOE Order 5700.6C, *Quality Assurance*, Change 1.

DOE Order 5820.2A, *Radioactive Waste Management*.

Environmental Implementation Guide for Radiological Survey Procedures, draft report, DOE, November 1992.

GJPORAP/IVC Project Management Summary, ORNL, May 1994.

Guidelines for Decontamination of Facilities and Equipment Prior to Release for Unrestricted Use or Termination of Licenses for Byproduct, Source, or Special Nuclear Material, U.S. Nuclear Regulatory Commission, 1982.

Guidelines for Residual Radioactive Material at Formerly Utilized Sites Remedial Action Program and Remote Surplus Facilities Management Program Sites, Rev. 2, DOE, March 1987.

Interim Final Guidance on Preparing Superfund Decision Documents: The Proposed Plan, The Record of Decision, Explanation of Significant Differences, The Record of Decision Amendment, EPA, July 1989.

Limits for Intakes of Radionuclides by Workers, International Commission on Radiological Protection (ICRP), August 1982.

Manual for Conducting Radiological Surveys in Support of License Termination, NUREG/CR 5849 [draft], prepared by Oak Ridge Associated Universities for the U.S. Nuclear Regulatory Commission, June 1992.

Procedures for Completion and Deletion of National Priority List Sites, EPA, October 1988.

Project Plan for the U.S. Department of Energy Grand Junction Projects Office Remedial Action Project, DOE, March 1986.

Proposed GJPORAP Release Criteria and Scope Impacts," DOE, July 20, 1989.

Public Participation in Environmental Restoration Activities, DOE, November 1991.

Quality Assurance Program for Nuclear Facilities, ANSI/ASME NQA-1, American Society of Mechanical Engineers, 1989.

Recommendations of the ICRP, ICRP, August 1987.

Record of Decision for Remedial Action at the Climax Uranium Company Uranium Mill Site, Grand Junction, Colorado, DOE, August 1988.

SFMP Resource Manual, DOE, 1989.

Verification and Certification Protocol for the Office of Environmental Restoration, Formerly Utilized Sites Remedial Action Program and Decontamination and Decommissioning Program, Rev. 3, DOE, November 1990.

*Work Plan for Independent Verification of the
Grand Junction Projects Office Remedial Action
Project, ORNL, October 1991.*

Appendix B

Final Radiological Conditions

This page intentionally blank

Appendix B Table Summary

Table B-1 provides MDC calculation results for the instruments used for beta-gamma activity and gamma exposure rate measurements. Beta-gamma scan and direct-measurement survey data for the building surfaces are listed in Tables B-2 and B-3. Table B-4 presents the results of additional measurements made during the release survey. Interior and exterior static gamma exposure rate measurement data are provided in Table B-5. Listed in Table B-6 are the soil sample results for the exterior ground area located within 3 meters of Building 30B. Table B-7 presents the statistical summary of the measurement results.

Appendix B Figure Summary

The verification cells and sample and measurement locations for the exterior ground area are shown on Figure B-1. Figures B-2 through B-6 show the locations where beta-gamma scans were performed and direct measurements were made on the surfaces of the building. Interior gamma scans of the floor surface and static gamma measurement locations (1 m above the floor) are shown on Figure B-2.

Table B-1. Survey Instrumentation Sensitivities

Type of Measurement	Instrumentation		MDC ^a	
	Detector	Meter	Static	Scan
Beta-Gamma	Eberline SHP-340 Gas Proportional	Eberline E-600	530 dpm/100 cm ²	1700 dpm/100 cm ²
Gamma	Same as meter	Mount Sopris SC-132 Portable Scintillometer ^b	Not calculated ^c	3.4 μR/h

^aCalculations include background counts for a specified time period. Equations and calculations are provided in *MDC Calculations for GJORAP (WASTREN 1997b)*.

^bThe instrument has a 1.5 x 1.5-inch sodium iodide detector.

^cThe calculation of MDC for static gamma measurements is not appropriate due to empirical characteristics of the measurement method and associated variables. However, instrument detection is expected to be at least as sensitive as the scan MDC.

Key for Table B-1:

MDC = minimum detectable concentration
dpm/100 cm² = disintegrations per minute per 100 square centimeters
μR/h = microrentgens per hour

The following equations and factors were used to calculate instrument sensitivities (from *WASTREN 1997b*):

$$\text{Static MDC}_{\beta-\gamma} = \frac{3 + 4.65 * \sqrt{C_b}}{T * \epsilon_T * A * K} = \frac{3 + 4.65 * \sqrt{230}}{1 * 0.19 * 73 * 0.01} = 530 \text{ dpm/100 cm}^2$$

$$\text{Scan MDC}_{\beta-\gamma} = \frac{\frac{d' * \sqrt{B_r * T}}{T}}{\sqrt{E_{hf}} * \epsilon_T * A * K} = \frac{\frac{2 * \sqrt{230 * 1/60}}{1/60}}{\sqrt{1} * 0.19 * 73 * 0.01} = 1700 \text{ dpm/100 cm}^2$$

$$\text{Scan MDC}_{\gamma} = \frac{\frac{d' * \sqrt{B_r * T}}{T}}{\sqrt{E_{hf}} * \epsilon_i * K} = \frac{\frac{2 * \sqrt{6300 * 1/60}}{1/60}}{\sqrt{0.65} * 450 * 1} = 3.4 \text{ μR/h}$$

Where:

MDC_{β-γ} = minimum detectable concentration for measuring beta-gamma activities
MDC_γ = minimum detectable concentration for measuring gamma exposure rates
C_b = background counts for a count time T
T = count time or observational interval in minutes
ε_T = total detector efficiency in counts per disintegration (based on 1997 calibration)
A = probe area in square centimeters
K = unit or time conversion factors
d' = index of sensitivity
B_r = applicable background count rate in counts per minute
E_{hf} = human factors efficiency
ε_i = instrument efficiency in counts per minute per μR/h (based on 1997 calibration where exposure rate (μR/h) = cps x 0.0748 + 6.03; therefore 105 cps = 13.9 μR/h, and 1 μR/h = 450 cpm)

Table B-2. Survey Unit 2 Surface Measurement Data

Loc. No.	Surface	Media	Background Activity ^a	Scan Beta-Gamma Activity				Direct Beta-Gamma Activity	
				Gross Max.	Gross Min.	Net Max.	Net Min.	Gross	Net
31	Interior Wall	Insulation	1500	2020	1384	520	-116	1573	73
32	Interior Wall	Insulation	1500	1661	1216	161	-284	1501	1
33	Interior Wall	Insulation	1500	2010	994	510	-506	1399	-101
34	Interior Wall	Insulation	1500	2030	1474	530	-26	1776	276
35	Interior Wall	Insulation	1500	1962	1529	462	29	1599	99
36	Interior Wall	Insulation	1500	1736	1232	236	-268	1461	-39
37	Interior Wall	Insulation	1500	1956	1100	456	-400	1383	-117
38	Interior Wall	Insulation	1500	1758	1185	258	-315	1638	138
39	Interior Wall	Insulation	1500	2080	1099	580	-401	1389	-111
40	Interior Wall	Insulation	1500	2270	1478	770	-22	1999	499
41	Interior Wall	Insulation	1500	1878	1240	378	-260	1874	374
42	Interior Wall	Insulation	1500	2260	1722	760	222	2100	600
43	Floor	Asphalt	1800	2490	1685	690	-115	2420	620
44	Floor	Asphalt	1800	2540	1970	740	170	2120	320
45	Floor	Asphalt	1800	2780	1497	980	-360	1998	198
46	Floor	Asphalt	1800	2470	1526	670	-274	2050	250
47	Floor	Asphalt	1800	2230	1694	430	-106	1933	133
48	Floor	Asphalt	1800	2880	1978	1080	178	2240	440
49	Floor	Asphalt	1800	2440	1775	640	-25	2410	610
50	Floor	Asphalt	1800	2480	2012	680	212	2390	590
51	Floor	Asphalt	1800	2860	1785	1060	-15	2240	440
52	Ceiling	Insulation	1500	2010	1501	510	1	1737	237
53	Ceiling	Insulation	1500	2190	1423	690	-77	1560	60
54	Ceiling	Insulation	1500	2100	1551	600	51	1671	171
55	Ceiling	Insulation	1500	2320	1447	820	-53	1773	273
56	Ceiling	Fiberglass	1500	2500	1155	1000	-345	1763	263
57	Ceiling	Insulation	1500	2130	1533	630	33	1723	223
58	Ceiling	Insulation	1500	2011	1355	511	-145	1769	269
59	Ceiling	Insulation	1500	2011	1406	511	-94	1691	191
60	Interior Wall	Insulation	1500	1500	941	0	-559	1206	-294

^aBackground activity includes average background ambient air and average material-specific activities (DOE 1997, WASTREN 1997a).

Note: All measurements were read in dpm/100 cm² and were collected with an Eberline E-600 meter with an Eberline SHP-340 probe to measure gross beta-gamma activity.

Table B-3. Survey Unit 3 Surface Measurement Data

Loc. No.	Surface	Media	Background Activity ^a	Scan Beta-Gamma Activity				Direct Beta-Gamma Activity	
				Gross Max.	Gross Min.	Net Max.	Net Min.	Gross	Net
1	Exterior Wall	Steel Siding	1500	2145	1095	645	-405	1950	450
2	Exterior Wall	Steel Siding	1500	1764	974	264	-526	1165	-335
3	Exterior Wall	Steel Siding	1500	2050	1475	550	-25	1796	296
4	Exterior Wall	Steel Siding	1500	1972	1250	472	-250	1678	178
5	Exterior Wall	Steel Siding	1500	1848	1126	348	-374	1396	-104
6	Exterior Wall	Steel Siding	1500	1990	1162	490	-338	1494	-6
7	Exterior Wall	Steel Siding	1500	1861	1047	361	-453	1304	-196
8	Exterior Wall	Steel Siding	1500	1694	1196	194	-304	1579	79
9	Exterior Wall	Steel Door	1500	2030	1060	530	-440	1415	-85
10	Exterior Wall	Steel Door	1500	1962	1235	462	-265	1363	-137
11	Exterior Wall	Steel Siding	1500	1691	1151	191	-349	1527	27
12	Exterior Wall	Steel Siding	1500	1833	1022	333	-478	1422	-78
13	Exterior Wall	Steel Siding	1500	1959	1093	459	-407	1763	263
14	Exterior Wall	Steel Siding	1500	2040	1306	540	-194	1566	66
15	Exterior Wall	Steel Siding	1500	2030	1195	530	-305	1540	40
16	Exterior Wall	Steel Siding	1500	1918	1056	418	-444	1579	79
17	Exterior Wall	Steel Siding	1500	1897	1294	397	-206	1645	145
18	Exterior Wall	Steel Siding	1500	1881	1280	381	-220	1605	105
19	Roof	Steel	1500	2020	1215	520	-285	1444	-56
20	Roof	Steel	1500	2030	1262	530	-238	1437	-63
21	Roof	Steel	1500	1954	1359	454	-141	1415	-85
22	Roof	Steel	1500	2316	1627	816	127	1784	284
23	Roof	Steel	1500	1922	1238	422	-262	1394	-106
24	Roof	Steel	1500	1920	1389	420	-111	1631	131
25	Roof	Steel	1500	1833	1113	333	-387	1498	-2
26	Roof	Steel	1500	2220	1470	720	-30	1570	70
27	Roof	Steel	1500	2130	1109	630	-391	1763	263
28	Roof	Steel	1500	2130	1309	630	-191	1653	153
29	Roof	Steel	1500	1983	1271	483	-229	1688	188
30	Roof	Steel	1500	2020	1320	520	-180	1904	404

^aBackground activity includes average background ambient air and average material-specific activities (DOE 1997, WASTREN 1997a).

Note: All measurements were read in dpm/100 cm² and were collected with an Eberline E-600 meter with an Eberline SHP-340 probe to measure gross beta-gamma activity.

Table B-4. Additional Measurement Data

Loc. No. ^a	Surface	Media	Background Activity ^b	Scan Beta-Gamma Activity				Direct Beta-Gamma Activity	
				Gross Max.	Gross Min.	Net Max.	Net Min.	Gross	Net
30B-V-2	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2450	950
30B-V-2a	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2960	1460
30B-V-3	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2270	770
30B-V-4	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	1999	199
30B-V-5	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2140	340
30B-V-6	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2553	753
30B-V-7	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2170	370
30B-V-8	Exterior Ground	Soil	1800	NM	NM	N/A	N/A	2680	1180
32a	Interior Wall	Steel	1800	NM	NM	N/A	N/A	1527	27
34a	Interior Wall	Steel	1500	NM	NM	N/A	N/A	1461	-39
35a	Interior Wall	Steel	1500	NM	NM	N/A	N/A	1448	-52
37a	Interior Wall	Steel	1500	NM	NM	N/A	N/A	1658	158
38a	Interior Wall	Steel	1500	NM	NM	N/A	N/A	1822	322
39a	Interior Wall	Steel	1500	NM	NM	N/A	N/A	1343	-157
52a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1950	450
53a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1507	7
54a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1540	40
55a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1612	112
57a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1992	492
58a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1809	309
59a	Ceiling	Steel	1500	NM	NM	N/A	N/A	1920	420

^aAlpha-numeric location numbers (e.g. 32a) represent intrusive measurements taken on material under or behind the surface material.

^bBackground activity includes average background ambient air and average material-specific activities (DOE 1997, WASTREN 1997a).

Note: All measurements were read in dpm/100 cm² and were collected with an Eberline E-600 meter with an Eberline SHP-340 probe to measure gross beta-gamma activity.

Key for Table B-4:

NM = no measurement
N/A = not applicable

Table B-5. Gamma Exposure Rate Measurement Data

Interior Static Measurements

Location Number	Gross		Net ^a
	cps	μR/h	μR/h
G1	80	12.1	-1.9
G2	120	15.1	1.1
G3	70	11.3	-2.7
G4	80	12.1	-1.9

Exterior Static Measurements

Location Number	Gross		Net ^a
	cps	μR/h	μR/h
30B-V-1	100	13.6	-0.4
30B-V-2	100	13.6	-0.4
30B-V-2a	100	13.6	-0.4
30B-V-3	100	13.6	-0.4
30B-V-4	90	12.8	-1.2
30B-V-5	100	13.6	-0.4
30B-V-6	100	13.6	-0.4
30B-V-7	105	14.0	0.0
30B-V-8	110	14.3	0.3

^aBackground gamma exposure rate for the facility is 14 μR/h (Table 2).

Note: Gamma exposure rates were read in cps and were measured with a Mount Sopris SC-132 scintillometer at 1 m above the floor or ground.

Key for Table B-5:

cps = counts per second
 μR/h □ microroentgens per hour ($\mu\text{R/h} = \text{cps} \times 0.0748 + 6.1$)

Table B-6. Soil Sample Results for Exterior Areas

Sample Number	Cell Area (m ²)	Soil Sample Ticket No.	Sample Depth ^a (cm)	Concentration (pCi/g)					
				Ra-226		Th-230		Total Uranium	
				Gross	Net ^b	Gross	Net ^b	Gross	Net ^b
30B-V-1	18.9	NCM 065	0 - 15	2.20 ± 0.49	1.2	1.5	-0.5	4.4	2.4
30B-V-2	18.0	NCM 066	0 - 15	1.88 ± 0.48	0.9	1.3	-0.7	3.0	1.0
30B-V-2a	18.0	NCM 067	0 - 15	2.22 ± 0.43	1.2	2.3	0.3	4.9	2.9
30B-V-3	22.9	NCM 068	0 - 15	3.09 ± 0.57	2.1	2.1	0.1	3.0	1.0
30B-V-4	22.1	NCD 153	8 - 23	2.13 ± 0.50	1.1	1.2	-0.8	2.0	0.0
30B-V-5	16.5	NCD 149	8 - 23	1.64 ± 0.56	0.6	0.74	-1.3	1.8	-0.2
30B-V-6	17.3	NCD 150	8 - 23	1.95 ± 0.59	1.0	1.2	-0.8	2.4	0.4
30B-V-7	20.0	NCD 151	8 - 23	2.51 ± 0.53	1.5	0.75	-1.3	2.0	0.0
30B-V-8	20.6	NCD 152	0 - 15	10.11 ± 1.01	9.1^c	9.6	7.6^c	3.4	1.4

^aSubsurface soil sample depths indicate the presence of an overlying pavement not included in the sample.

^bSee Table 2 for background concentrations used to calculate net concentrations.

^cLaboratory results for individual sample 30B-V-8 exceed the Ra-226 and Th-230 authorized limits for the surface layer; however, the maximum 100 m² averages (see Note 4) are less than the authorized limits, and the sample results do not exceed the hot spot limit [$S_{hg} = (5.0) \times (100/20.6)^{0.5} = 11.0$ pCi/g]. Therefore, the release criteria for the surface soil layer are met.

Notes:

- 1) Ra-226 was analyzed by gamma spectrometry.
- 2) Th-230 and total uranium were analyzed by induction-coupled plasma-mass spectrometry with a flow-injection analysis system.
- 3) Analytical laboratory measurement methods, results, uncertainties, and quality control for these samples are contained in the Grand Junction Office Analytical Laboratory *Analytical Report*, Volumes 1 and 2, for Project L20A41000, June 11, 1997. All Ra-226 results were above minimum detectable activities. Uncertainties were not calculated for Th-230 and total uranium.
- 4) Bolded results were used to calculate the maximum net mean concentrations for contiguous areas totalling approximately 100 m², which are:

Ra-226	=	3.0 pCi/g
Th-230	=	1.3 pCi/g
Uranium	=	1.5 pCi/g

Key for Table B-6:

m² = square meter(s)
 cm = centimeter(s)
 pCi/g = picocuries per gram
 Ra-226 = radium-226
 Th-230 = thorium-230

Table B-7. Statistical Summary of Measurement Surveys

Net Building Surface Beta-Gamma Activity

Survey Unit	Surfaces	n	$t_{95\%,d.f.}$	Net Activity (dpm/100 cm ²)		
				$\bar{x}$	s	$\mu_{95\%}$
2	Interior walls, floor, ceiling	30	1.699	222.87	234.75	300
3	Exterior walls, roof	30	1.699	65.60	178.70	120

Net Interior Gamma Exposure Rates

n	$t_{95\%,d.f.}$	Net Gamma Exposure Rates ($\mu R/h$)		
		$\bar{x}$	s	$\mu_{95\%}$
4	2.353	-1.35	1.68	0.6

Net Exterior Gamma Exposure Rates

n	$t_{95\%,d.f.}$	Net Gamma Exposure Rates ($\mu R/h$)		
		$\bar{x}$	s	$\mu_{95\%}$
9	1.860	-0.37	0.40	-0.1

Net Soil Concentrations (Surface Layer)

Contaminant	n	$t_{95\%,d.f.}$	Net Concentrations (pCi/g)			
			$\bar{x}_{max.}$	$\bar{x}$	s	$\mu_{95\%}$
Ra-226	9	1.860	3.0	2.08	2.67	3.7
Th-230	9	1.860	1.3	0.29	2.80	2.0
Total Uranium	9	1.860	1.5	0.99	1.09	1.7

Note: See Tables B-2, B-3, B-5, and B-6 for the survey data.

Key for Table B-7:

- dpm/100 cm² = disintegrations per minute per 100 square centimeters
- $\mu R/h$ = microroentgens per hour
- pCi/g = picocuries per gram
- n = number of measurements
- $t_{95\%,d.f.}$ = Student's t distribution statistic for n-1 degrees of freedom at 95% confidence
- $\bar{x}_{max.}$ = maximum mean of soil sample concentrations representing contiguous areas totalling approximately 100 m² (not used to calculate s and $\mu_{95\%}$)
- $\bar{x}$ = sample mean
- s = sample standard deviation
- $\mu_{95\%}$ = upper limit of the true population mean at the 95% confidence level, derived from:

$$\mu_{95\%} = \bar{x} + t_{95\%} \frac{s}{\sqrt{n}}$$

Figure B-1. Building 30B

SCALE IN METERS

(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
=(410.23, 557.33) FACILITY COORDINATE
SYSTEM [METERS]

LEGEND

- ◆ BASE COORDINATE FOR 1-METER GRID SYSTEM
- DIRECT MEASUREMENT LOCATION
- SOIL SAMPLE LOCATION
- △ BOREHOLE LOCATION

30B-V-2 SOIL SAMPLE IDENTIFIER

13.6 GAMMA EXPOSURE RATE MEASUREMENT
AT 1 M ABOVE GROUND ($\mu R/h$)

12-14 GAMMA EXPOSURE RATE RANGE AT GROUND
LEVEL ($\mu R/h$)

□ EXTERIOR VERIFICATION AREA BOUNDARY

U.S. DEPARTMENT OF ENERGY GRAND JUNCTION OFFICE, COLORADO	
Figure B-1		BUILDING 30B EXTERIOR GROUND SURVEY	
PREPARED:	CHECKED:	DATE PREPARED: JUNE 1997	
PROJECT NUMBER: TCR-031-0017-00-000		FILENAME: T00066AA	

Exterior Ground Survey

Figure B-2. Building 30B Floor

SCALE IN METERS

(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
=(410.23, 557.33) FACILITY COORDINATE
SYSTEM [METERS]

LEGEND

BASE COORDINATE FOR 1-METER GRID SYSTEM

DIRECT MEASUREMENT LOCATION

GAMMA EXPOSURE RATE MEASUREMENT LOCATION
AT 1 M ABOVE FLOOR

35

MEASUREMENT LOCATION NUMBER

12-14

GAMMA EXPOSURE RATE RANGE AT FLOOR
LEVEL ($\mu\text{R/h}$)

2

ROOM NUMBER

U.S. DEPARTMENT OF ENERGY
GRAND JUNCTION OFFICE,
COLORADO

Figure B-2

BUILDING 30B
FLOOR AND INTERIOR
GAMMA SURVEY

PREPARED:

CSW

CHECKED:

PLK

DATE PREPARED:

JUNE 1997

PROJECT NUMBER:

TCR-031-0017-00-000

FILENAME:

T00067AA

Figure B-3. Building

SCALE IN METERS

Y
X
(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
=(410.23, 557.33) FACILITY COORDINATE SYSTEM [METERS]

LEGEND

- ◆ BASE COORDINATE FOR 1-METER GRID SYSTEM
- DIRECT MEASUREMENT LOCATION
- △ INTRUSIVE MEASUREMENT LOCATION
- 35 MEASUREMENT LOCATION NUMBER
- 2 ROOM NUMBER

U.S. DEPARTMENT OF ENERGY GRAND JUNCTION OFFICE, COLORADO	
Figure B-3		BUILDING 30B CEILING SURVEY	
PREPARED: <i>Cse</i>	CHECKED: <i>PK</i>	DATE PREPARED: JUNE 1997	
PROJECT NUMBER: TCR-031-0017-00-000		FILENAME: T00068AA

Figure B-4. Building 30

SCALE IN METERS

Y
X
(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
=(410.23, 557.33) FACILITY COORDINATE SYSTEM [METERS]

LEGEND

- ◆ BASE COORDINATE FOR 1-METER GRID SYSTEM
- DIRECT MEASUREMENT LOCATION
- △ INTRUSIVE MEASUREMENT LOCATION
- 35, 1.5 MEASUREMENT LOCATION NUMBER, FOLLOWED BY HEIGHT ABOVE FLOOR (METERS)
- 2 ROOM NUMBER

		U.S. DEPARTMENT OF ENERGY GRAND JUNCTION OFFICE, COLORADO	
Figure B-4		BUILDING 30B INTERIOR WALL SURVEY	
PREPARED: <i>cdw</i>	CHECKED: <i>PK</i>	DATE PREPARED: JUNE 1997	
PROJECT NUMBER: TCR-031-0017-00-000		FILENAME: T00069AA	

Interior Wall Survey

Figure B-5. Building 30b

SCALE IN METERS

(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
 =(410.23, 557.33) FACILITY COORDINATE
 SYSTEM [METERS]

LEGEND

- ◆ BASE COORDINATE FOR 1-METER GRID SYSTEM
- DIRECT MEASUREMENT LOCATION
- 35, 1.5 MEASUREMENT LOCATION NUMBER, FOLLOWED BY
HEIGHT ABOVE FLOOR (METERS)

		U.S. DEPARTMENT OF ENERGY GRAND JUNCTION OFFICE, COLORADO	
Figure B-5		BUILDING 308 EXTERIOR WALL SURVEY	
PREPARED: 	CHECKED: 	DATE PREPARED: JUNE 1997	
PROJECT NUMBER: TCR-031-0017-00-000		FILENAME: T00070AA	

Exterior Wall Survey

Figure B-6. Building

SCALE IN METERS

(X,Y)=(0,0) BUILDING COORDINATE SYSTEM
 =(410.23, 557.33) FACILITY COORDINATE
 SYSTEM [METERS]

LEGEND

- ◆ BASE COORDINATE FOR 1-METER GRID SYSTEM
- DIRECT MEASUREMENT LOCATION
- 35 MEASUREMENT LOCATION NUMBER

U.S. DEPARTMENT OF ENERGY GRAND JUNCTION OFFICE, COLORADO	
Figure B-6		BUILDING 30B ROOF SURVEY	
PREPARED: <i>CSW</i>	CHECKED: <i>PLK</i>	DATE PREPARED: JUNE 1997	
PROJECT NUMBER: TCR-031-0017-00-000		FILENAME: T00071AA	