Nevada
Environmental
Restoration
Project

DOE/NV--552

Corrective Action Investigation Plan
for Corrective Action Unit 230:
Area 22 Sewage Lagoons and
Corrective Action Unit 320:
Area 22 Desert Rock Airports Trainer Box,
Nevada Test Site, Nevada

Controlled Copy No.: ____

Revision No.: 0

June 1999

Approved for public release; further distribution is authorized.

Environmental Restoration
Division

U.S. Department of Energy
Nevada Operations Office

Available to the public from -

U.S. Department of Commerce
National Technical Information Service
5285 Port Royal Road
Springfield, VA 22161
(703) 487-4650

Available electronically at <http://www.doe.gov/bridge>. Available to
U.S. Department of Energy and its contractors in paper from -

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831-0062
(423) 576-8401

*Reference herein to any specific commercial product, process, or service by
trade name, trademark, manufacturer, or otherwise, does not necessarily
constitute or imply its endorsement, recommendation, or favoring by the
United States Government or any agency thereof or its contractors or
subcontractors*

**CORRECTIVE ACTION INVESTIGATION PLAN
FOR CORRECTIVE ACTION UNIT 230:
AREA 22 SEWAGE LAGOONS AND
CORRECTIVE ACTION UNIT 320:
AREA 22 DESERT ROCK AIRPORT STRAINER BOX,
NEVADA TEST SITE, NEVADA**

DOE Nevada Operations Office
Las Vegas, Nevada

Controlled Copy No.: ____

Revision No.: 0

June 1999

Approved for public release; further distribution is authorized.

**CORRECTIVE ACTION INVESTIGATION PLAN
FOR CORRECTIVE ACTION UNIT 230:
AREA 22 SEWAGE LAGOONS AND
CORRECTIVE ACTION UNIT 320:
AREA 22 DESERT ROCK AIRPORT STRAINER BOX,
NEVADA TEST SITE, NEVADA**

Approved by: _____ Date: _____

Janet Appenzeller-Wing, Project Manager
Industrial Sites Project

Approved by: _____ Date: _____

Runore C. Wycoff, Division Director
Environmental Restoration Division

Table of Contents

List of Figures.....	iii
List of Tables.....	iv
List of Acronyms and Abbreviations	v
Executive Summary	ES-1
1.0 Introduction.....	1
1.1 Purpose	4
1.2 Scope.....	4
1.3 CAIP Contents	5
2.0 Facility Description.....	7
2.1 Physical Setting.....	7
2.2 Operational History.....	8
2.3 Waste Inventory	8
2.4 Release Information	10
2.5 Investigative Background	10
3.0 Objectives	12
3.1 Conceptual Site Model	12
3.2 Contaminants of Potential Concern	12
3.3 Preliminary Action Levels	14
3.3.1 Field Screening Levels	14
3.3.2 Chemical Preliminary Action Levels	15
3.3.3 Radiological Preliminary Action Levels.....	15
3.4 DQO Process Discussion	16
4.0 Field Investigation	17
4.1 Sampling Strategy.....	18
4.1.1 Sampling Locations	18
4.1.2 Soil Sampling	18
4.1.3 Field Screening and Field Surveys	20
4.1.4 Sample Selection for Laboratory Analyses	20
4.2 Sample Collection and Decontamination Procedures.....	21
4.2.1 Quality Control Samples.....	21
5.0 Waste Management.....	22
5.1 Waste Minimization	22
5.2 Potential Waste Streams	22
5.3 Investigation-Derived Waste Management	23
5.3.1 Sanitary Waste	23

Table of Contents (Continued)

5.3.2	Low-Level Radioactive Waste	23
5.3.3	Hydrocarbon Waste	24
5.3.4	Hazardous Waste	24
5.3.5	Mixed Waste Management	25
6.0	Duration and Records Availability	27
6.1	Duration	27
6.2	Records Availability	27
7.0	References	28

Appendix A - Data Quality Objectives Worksheets

A.1.0	Introduction	A-1
A.1.1	Problem Statement	A-1
A.1.2	DQO Kickoff Meeting	A-1
A.2.0	Conceptual Site Model	A-3
A.3.0	Potential Contaminants	A-7
A.4.0	Decisions and Inputs	A-9
A.4.1	Decisions	A-9
A.4.2	Inputs and Strategy	A-9
A.5.0	Investigation Strategy	A-13
A.6.0	Decision Rules	A-15
A.7.0	Decision Error	A-19

Appendix B - Project Organization

B.1.0	Project Organization	B-1
-------	----------------------------	-----

Appendix C - Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and Radiochemistry Analytical Requirements for Industrial Sites

C.1.0	References	C-6
-------	------------------	-----

Appendix D - Document Review Sheets

List of Figures

<i>Number</i>	<i>Title</i>	<i>Page</i>
1-1	Nevada Test Site and CAU 230/320 Sewage Lagoons Site Location Map, Nevada	2
1-2	CAU 230/320 Sewage Lagoons Site Location Map, Nevada Test Site	3
2-1	CAU 230/320 Sewage Lagoons Site Area 22, Nevada Test Site	9
3-1	CAU 230/320 Conceptual Site Model.	13
4-1	Planned Soil Sampling Locations for the CAU 230/320 Sewage Lagoons Site	19

List of Tables

<i>Number</i>	<i>Title</i>	<i>Page</i>
A.1-1	DQO Kickoff Meeting Participants.	A-2
A.2-1	Conceptual Site Model Element Descriptions.	A-4
A.3-1	CAU 230/320 Sewage Lagoons Contaminants of Potential Concern.	A-8
A.4-1	Decisions, Inputs, and General Strategies	A-10
A.6-1	CAU 230/320-Specific Decision Points and Rules.	A-16
C.1-1	Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and Radiochemistry Analytical Requirements for Industrial Sites	C-1

List of Acronyms and Abbreviations

bgs	Below ground surface
CADD	Corrective Action Decision Document
CAIP	Corrective Action Investigation Plan
CAS	Corrective Action Site(s)
CAU	Corrective Action Unit(s)
CFR	<i>Code of Federal Regulations</i>
cm	Centimeter(s)
COPC	Contaminant(s) of potential concern
DOE	U.S. Department of Energy
DOE/NV	U.S. Department of Energy, Nevada Operations Office
DQO	Data Quality Objective(s)
EPA	U.S. Environmental Protection Agency
ERD	Environmental Restoration Division
FFACO	<i>Federal Facility Agreement and Consent Order</i>
FSL	Field screening level(s)
ft	Foot (feet)
HASP	<i>Health and Safety Plan</i>
HWAA	Hazardous waste accumulation area
IDW	Investigation-derived waste
in.	Inch(es)
ISMS	Integrated Safety Management System
IT	IT Corporation
ITLV	IT Corporation, Las Vegas Office
LLW	Low-level radioactive waste
mi	Mile(s)
mg/kg	Milligram(s) per kilogram

List of Acronyms and Abbreviations (Continued)

NAC	<i>Nevada Administrative Code</i>
NDEP	Nevada Division of Environmental Protection
NEPA	<i>National Environmental Policy Act</i>
NTS	Nevada Test Site
NTSWAC	Nevada Test Site Waste Acceptance Criteria
PAL	Preliminary action level(s)
PPE	Personal protective equipment
ppm	Part(s) per million
PRG	Preliminary remediation goal(s)
QA/QC	Quality assurance/quality control
QAPP	<i>Quality Assurance Project Plan</i>
QC	Quality control
RCRA	<i>Resource Conservation and Recovery Act</i>
SAIC	Science Applications International Corporation
SSHASP	Site-specific health and safety plan
SVOC	Semivolatile organic compound(s)
TCLP	Toxicity Characteristic Leaching Procedure
TID	Tamper-indicating device(s)
TPH	Total petroleum hydrocarbon(s)
VOC	Volatile organic compound(s)

Executive Summary

This Corrective Action Investigation Plan contains the environmental sample collection objectives and the criteria for conducting site investigation activities for:

- Corrective Action Unit 230, Area 22 Sewage Lagoons
 - Corrective Action Site 22-03-01, Sewage Lagoon
- Corrective Action Unit 320, Area 22 Desert Rock Airport Strainer Box
 - Corrective Action Site 22-99-01, Strainer Box

For the purpose of this discussion, these Corrective Action Units will be referred to as either Corrective Action Unit 230/320 or as the Sewage Lagoons site. The Sewage Lagoons site also includes an Imhoff tank, sludge bed, and associated buried sewer piping. The Corrective Action Investigation Plan has been developed in accordance with the *Federal Facility Agreement and Consent Order* that was agreed to by the U.S. Department of Energy, Nevada Operations Office; the State of Nevada Division of Environmental Protection; and the U.S. Department of Defense.

The Sewage Lagoons site was used for disposal of sanitary sewage effluent from the historic Camp Desert Rock Facility which was primarily active between 1951 to 1958 at the Nevada Test Site, Nevada. The Camp Desert Rock Facility was dismantled after 1958 (DOE/NV, 1996a). The contaminants of potential concern, if present, are associated with disposal of the products into the sanitary sewage system for the Camp Desert Rock Facility. The site-specific conceptual model for the Sewage Lagoons site assumes that the contaminants of potential concern are limited vertically to 12 feet below ground surface and laterally to the soil immediately adjacent to or within the areas of concern (e.g., the sludge bed and sewage lagoons).

Impacts to groundwater from contaminants of potential concern are unlikely because the depth to groundwater is extensive (greater than 800 feet) (Winograd and Thordarson, 1975; LaCamera and Westenburg, 1994) and the arid environmental conditions at the site (i.e., arid climate, high evaporation) are not conducive to downward migration of contaminants.

There are approximately 19 sampling locations for this site. The sampling locations are biased to suspected worst-case locations (e.g., the sludge bed, sewage lagoons, and surface drainage).

Field screening will be performed at all sample locations for volatile organic compounds and total petroleum hydrocarbons. Soil samples will be collected as follows:

- Direct-push method from intervals 1 to 2 feet and 3 to 4 feet below ground surface
- Backhoe to excavate a trench or test pit at approximately 3-foot intervals below ground surface

All soil samples will be analyzed for total semivolatile organic compounds. For waste management purposes or if field screening indicates the presence of contaminants of potential concern, additional analyses will be conducted at some sample locations for Toxicity Characteristic Leaching Procedure for volatile organic compounds, semivolatile organic compounds, *Resource Conservation and Recovery Act* metals, and pesticides. Gamma spectroscopy will also be conducted for waste management purposes. During the field investigation other sample locations may be selected at the discretion of the Site Supervisor.

All waste generated during this investigation will be managed under applicable federal, state, and local regulations and requirements. Details of the waste management plan for the Sewage Lagoons site are included in [Section 5.0](#) of the Corrective Action Investigation Plan. Investigation-derived waste soil will be returned to the site sample locations pending the corrective action decision.

Under the *Federal Facility Consent and Agreement Order*, the Corrective Action Investigation Plan for the Sewage Lagoons site will be submitted to the Nevada Division of Environmental Protection by August 2, 1999. The field investigation will be conducted following Nevada Division of Environmental Protection's approval of the Corrective Action Investigation Plan. The results of the field investigation will be used to support an evaluation of corrective action alternatives in the Corrective Action Decision Document.

1.0 Introduction

This Corrective Action Investigation Plan (CAIP) has been developed in accordance with the *Federal Facility Agreement and Consent Order* (FFACO) that was agreed to by the U.S. Department of Energy, Nevada Operations Office (DOE/NV); the State of Nevada Division of Environmental Protection (NDEP); and the U.S. Department of Defense (FFACO, 1996). The CAIP is a document that provides or references all of the specific information for investigation activities associated with Corrective Action Units (CAUs) or Corrective Action Sites (CASs). According to the FFACO (1996), CASs are sites potentially requiring corrective action(s) and may include solid waste management units or individual disposal or release sites. A CAU consists of one or more CASs grouped together based on geography, technical similarity, or agency responsibility for the purpose of determining corrective actions. The DOE/NV and NDEP agreed to combine the Area 22 CAU 230 Sewage Lagoons and CAU 320 Desert Rock Airport Strainer Box into the same CAIP because they are part of the same sewage system and the corrective action investigations were to occur concurrently (NDEP, 1998).

This CAIP contains the environmental sample collection objectives and the criteria for conducting site investigation activities at the CAU 230 Area 22 Sewage Lagoons, CAS 22-03-01 Sewage Lagoons and CAU 320 Area 22 Desert Rock Airport Strainer Box, CAS 22-99-01 Strainer Box. For purposes of this discussion, these CAUs will be referred to as either CAU 230/320 or as the Sewage Lagoons site. The Sewage Lagoons site also includes an Imhoff Tank, sludge bed, and associated buried sewer piping.

The Sewage Lagoons site is located in Area 22 of the Nevada Test Site (NTS). The NTS is approximately 65 miles [mi] northwest of Las Vegas, Nevada ([Figure 1-1](#)) (DOE/NV, 1996a). The Sewage Lagoons site ([Figure 1-2](#)) was used for disposal of sanitary sewage effluent for the Camp Desert Rock Facility which was primarily operational from 1951 to 1958 at the NTS, Nevada. The Camp Desert Rock Facility was dismantled after 1958 (DOE/NV, 1996a).

Figure 1-1
Nevada Test Site and CAU 230/320 Sewage Lagoons Site Location Map, Nevada

h:\cau_230_320\caip\draft\sewloc.dgn
01-APR-1998

1.1 Purpose

This CAIP presents a plan to investigate the Sewage Lagoons site. The purpose of the corrective action investigation described in this CAIP is as follows:

- Determine the presence of contaminants of potential concern (COPCs).
- Identify the nature of COPCs.
- Determine the vertical and lateral extent of COPCs.
- Provide sufficient information and data to determine the need for and develop and evaluate appropriate corrective actions for the Sewage Lagoons site.

This CAIP was developed using the U.S. Environmental Protection Agency's (EPA) Data Quality Objectives (DQOs) (EPA, 1994) process to clearly define the goals for collecting environmental data, to determine data uses, and to design a data collection program that will satisfy these goals and uses. A DQO scoping meeting was held prior to preparation of this plan; a brief summary of the DQOs is presented in [Section 3.4](#). A more detailed summary of the DQO process and results are included in [Appendix A](#).

1.2 Scope

The scope of this CAIP is to resolve the problem statement identified during the DQO process, which states that potentially hazardous wastes may have been discharged to the sanitary sewer system. Existing information regarding the nature and extent of contamination is insufficient to evaluate and select preferred corrective actions for this site (see [Appendix A](#)). Therefore, the scope of the corrective action investigation for the Sewage Lagoons site will include the following tasks.

Determine the presence of COPCs at the Sewage Lagoons site.

- Sampling locations are biased to suspected worst-case areas including:
 - Sludge bed
 - Sewage lagoon inlet(s) and outlet(s)
 - Disturbed soil surrounding the sewage lagoons

- Surface drainage channel south of the sewage lagoons
 - Area near the Imhoff Tank (The Imhoff Tank operates similar to a septic tank to remove and anaerobically digest settleable solids. The Imhoff consists of a two-story tank where sedimentation occurs in the upper compartment and digestion of the settled solids occurs in the lower compartment [Metcalf & Eddy, Inc., 1991]).
- Collect soil samples using a backhoe and/or a direct-push method.
 - Determine the nature and extent of COPCs:
 - Identify the types and concentrations of COPCs through field and laboratory analytical methods and techniques.
 - If COPCs above preliminary action levels are found, then determine the lateral and vertical extent through analyses of field data and/or with additional sampling as necessary.

1.3 CAIP Contents

[Section 1.0](#) of this CAIP provides an introduction to the CAU230/320 Sewage Lagoons site including the purpose and scope for this corrective action investigation. The remainder of the document details the investigation strategy and complies with the following required FFACO (1996) elements:

- Management
- Technical aspects
- Quality assurance
- Health and safety
- Public involvement
- Field sampling
- Waste management

The managerial aspects of this project are discussed in the DOE/NV *Project Management Plan* (DOE/NV, 1994a) and the site-specific Field Management Plan that will be developed prior to field activities. The technical aspects of this CAIP are contained in [Section 3.0](#) and [Section 4.0](#) of this document and in the DQO summary presented in [Appendix A](#). General field and laboratory quality assurance and quality control (QA/QC) issues, including collection of quality control (QC) samples, are presented in the *Industrial Sites Quality Assurance Project Plan* (QAPP) (DOE/NV, 1996b); the methods for field QA/QC are discussed in approved procedures. The general health and safety aspects of this project are discussed in the *Environmental Restoration Project*

Health and Safety Plan (HASP) (DOE/NV, 1998) and will also be supplemented with a site-specific health and safety plan (SSHASP) written and approved prior to the start of field work. No CAU-specific public involvement activities are planned at this time; however, an overview of public involvement is documented in the “Public Involvement Plan” in Appendix V of the FFACO (1996). Field sampling activities are discussed in [Section 4.0](#) of this CAIP; waste management issues are discussed in [Section 5.0](#). The project schedule and records availability information for this CAIP are discussed in [Section 6.0](#), and [Section 7.0](#) provides a list of project references.

2.0 Facility Description

The Area 22 Camp Desert Rock Facility, NTS, Nevada, was operated by the Sixth Army Installation and was primarily active between 1951 to 1958. The Camp Desert Rock Facility was dismantled after 1958 (DOE/NV, 1996a). Camp Desert Rock was used as a staging area to accommodate up to 6,000 troops from all four military services involved in training exercises associated with nuclear weapons testing by the U.S. Atomic Energy Commission (the U.S. Atomic Energy Commission eventually became the U.S. Department of Energy [DOE]) on the Nevada Proving Ground (later known as the NTS). The Camp Desert Rock Facility included an airstrip; a sanitary sewer system; and approximately 100 semipermanent buildings and 500 tents for housing, administration, storage, and other uses. Numerous aboveground fuel storage tanks were located throughout the facility, in addition to three 10,000-gallon gasoline underground storage tanks.

2.1 Physical Setting

Surficial soil at the Sewage Lagoons site is alluvial and consists of poorly sorted silt, sand, gravel, and cobbles. The vegetation in the northern lagoon is sparse and smaller than the vegetation in the middle and southern lagoons. The northern lagoon received the majority of the effluent and may have a higher salt content which could stress vegetation. The vegetation in the vicinity of the Imhoff Tank (backfilled with dirt) is green and lush compared to adjacent vegetation. Moisture probably accumulates in the Imhoff Tank from precipitation events. During precipitation events, water most likely infiltrates through the uncompacted backfill and/or may drain from any pipeage that may still be connected to the Imhoff Tank. The Imhoff Tank functions like a large planter with a source of water and soil that allows the vegetation to grow larger. The vegetation in the area of the sludge bed is more sparse than adjacent vegetation probably due to the recent grading activities (within the last ten years). The sludge bed appears to have been filled in and graded when the Desert Rock Airport air traffic control tower was being built during the late 1980s and early 1990 (RSL, 1987; RSL, 1990).

The overall topography for Area 22 slopes to the southwest at a relatively slight gradient with ephemeral surface drainage flowing in the same direction. Average annual precipitation for valleys in the South-Central Great Basin ranges from 3 to 6 inches (in.) (Winograd and Thordarson, 1975). Annual evapotranspiration rates have not been precisely determined for plant communities and bare

soil conditions for most of the Death Valley Region (D'Agnese et al., 1997). The arid environment is characterized by low humidity, high temperatures, abundant sunshine, and light to moderate winds that can produce very high potential evaporation rates (D'Agnese et al., 1997). The potential annual evaporation from lake and reservoir surfaces was estimated to range from 60 to 82 in. (Meyers, 1962; Winograd and Thordarson, 1975). At the Sewage Lagoons site, a sufficient driving force no longer exists (i.e., the site has not been active for 35 to 40 years) to aid in mobilizing COPCs beyond the expected maximum depth of 12 feet (ft) due to the arid environment, high evaporation, soil type, and the relative immobility of the COPCs.

Depth to ground water is estimated at 800 to 1,100 ft below ground surface (bgs) (LaCamera and Westenberg, 1994). The distance to the nearest water-supply well, Army Well 1, is approximately 2.75 mi southwest of the Camp Desert Rock Facility (BN, 1997). Army Well 1 currently is used as the back-up water supply for Mercury, Nevada. The groundwater flow direction is generally to the southwest (Laczniak et al., 1996).

2.2 Operational History

The sanitary sewer system was not operational when Camp Desert Rock opened in 1951 (Debusk, 1951; Bires, 1951; Oliver, 1998). The sewer system is operational in aerial photograph SC051098 (RSL, 1955) which shows a rectangular structure, most likely the Imhoff Tank (a tank where solid and liquid sewage are separated), a sludge bed (disturbed area south and west of the Imhoff Tank), and liquid (sewage effluent) being discharged to the surface immediately south of the Imhoff Tank ([Figure 2-1](#)). The sewage lagoons are not present in the 1955. However, the sewage lagoons are shown in a 1957 aerial photograph (RSL, 1957). Basic information maps that describe existing components of the Camp Desert Rock Facility show the entire sewage system including the sewage lagoons, Imhoff Tank, strainer box, sludge bed, and associated piping (USACE, 1958). Currently, there are no visible stains or odors at the site.

2.3 Waste Inventory

Information regarding the types and/or volumes of any products and/or waste inventory for the Camp Desert Rock Facility was not identified. Basic information maps describing the existing components of the Camp Desert Rock Facility (USACE, 1958), site photographs (RSL, 1955;

h:\cau_230_320\cap\draftsewette.dgn

31 MAR 1999

Explanation

- Manholes

— Sewage Pipe Line

VC = Vitric Clay Pipe

Source

Area 22 Sanitary Sewer Camp Desert Rock Facility,
 Nevada Test Site
 (USACE, 1958; DOE/NV, 1966).

Scale

Figure 2-1
CAU 230/320 Sewage Lagoons Site
Area 22, Nevada Test Site

RSL, 1957), site inspections (IT, 1999) indicate the sewer system was used only for sanitary sewage disposal (see [Section 2.0](#)). There is no evidence of industrial operations or maintenance shops at the Camp Desert Rock Facility that were connected to the sewer system.

2.4 Release Information

No documented evidence exists regarding the release of COPCs, if any occurred. Any release(s) is assumed to be associated with the disposal of product to the sanitary sewer system during normal operations of the facility. More than 35 years have passed since the Sewage Lagoons site was operational.

2.5 Investigative Background

Three preliminary soil samples were collected, one from both the east and west ends of the northern lagoon and one from the center of the middle lagoon by IT Corporation, Las Vegas Office (ITLV) personnel on August 16, 1997 (Forsgren, 1998). The intent of the preliminary sampling was to collect soil considered most likely to be contaminated to determine the identity of COPCs. The preliminary soil samples were analyzed for the following:

- Volatile organic compounds (VOCs)
- Semivolatile organic compounds (SVOCs)
- Total petroleum hydrocarbons (TPH)-diesel/waste oil
- Total *Resource Conservation and Recovery Act* (RCRA) metals
- Polychlorinated biphenyls and pesticides
- Gross alpha and beta-emitting isotopes
- Gamma spectroscopy was conducted for gamma-emitting isotopes

Arsenic was the only COPC identified above industrial preliminary remediation goals (PRGs) (EPA, 1998). The PRG for arsenic is 3.0 milligrams per kilogram (mg/kg). However the arsenic concentrations of 6.9 mg/kg, 8.2 mg/kg, and 4.6 mg/kg for samples ERS00013, ERS00014, and ERS00015, respectively, are not unusual for the state of Nevada (Shacklette and Boerngen, 1984).

Site investigation activities associated with CAU 230/320 have been identified and documented in the *Final Environmental Impact Statement for the Nevada Test Site and Off-Site Locations in the State of Nevada* (DOE/NV, 1996a). In accordance with the DOE/NV *National Environmental*

Policy Act (NEPA) compliance program, a NEPA checklist will be completed prior to commencement of site investigation activities at CAU 230/320. This checklist compels DOE/NV projects to evaluate their proposed project against a list of several potential environmental impacts which include, but are not limited to, air quality, chemical use, waste generation, noise level, and land use. Completion of the checklist results in a determination of the appropriate level of NEPA documentation by the DOE/NV NEPA Compliance Officer.

3.0 Objectives

The DQOs are qualitative and quantitative statements that specify the quality of the data required to support potential corrective action(s) for the Sewage Lagoons site. The DQOs were developed to clearly define the purposes for which environmental data will be used and to design a data collection program that will satisfy these purposes. The formulation of a conceptual site model is an aid to the development of DQOs for the site.

3.1 Conceptual Site Model

The conceptual site model used to develop the sampling strategy in the DQO process is presented in [Appendix A](#). Based on this model the COPCs, if present, are as follows:

- Associated with products disposed to the sanitary sewage system
- Limited vertically to less than 12 ft bgs
- Limited laterally to the soil immediately adjacent to or within the near vicinity of:
 - the sewage lagoons and the disturbed soil surrounding the sewage lagoons
 - the surface drainage channel south of the sewage lagoons to about 30 ft downstream
 - sludge bed
 - strainer box
 - Imhoff Tank
 - breaches in the sewer pipeline

Groundwater impact is unlikely because the depth to groundwater is extensive (greater than 800 ft) (Winograd and Thordarson, 1975; LaCamera and Westenburg, 1994), and the environmental conditions at the site (i.e., arid climate, high evaporation) are not conducive to significant downward migration of COPCs. [Figure 3-1](#) depicts the area potentially impacted by COPCs.

3.2 Contaminants of Potential Concern

The following list of COPCs to be investigated at the Sewage Lagoons site was developed during the DQO process:

- VOCs
- SVOCs

Figure 3-1
CAU 230/320 Conceptual Site Model

- TPH (gasoline and diesel/waste oil)
- Radionuclides (not expected, but considered for precautionary purposes only)

Radiological emitters are not considered likely contaminants, but field surveys will be conducted for alpha/beta emitters during the investigation. If field screening levels for alpha and beta emitters (see [Section 3.3.1](#)) are exceeded, then sampling will stop and the investigation will be reevaluated in accordance with the SSHASP. Additional soil samples will be collected and analyzed for waste management purposes. The additional soil samples will be collected from the sludge bed and analysed for the following:

- Toxicity Characteristic Leaching Procedure (TCLP) VOCs
- TCLP SVOCs
- TCLP RCRA metals
- TCLP Pesticides
- Gamma Spectroscopy (20-minute count)

All the COPCs identified in the list will be analyzed in accordance to the analytical requirements found in [Appendix C](#).

3.3 Preliminary Action Levels

Preliminary field screening levels (FSLs) for on-site field screening methods and preliminary action levels (PALs) for off-site laboratory analytical methods will be used to determine the presence of contamination.

3.3.1 Field Screening Levels

The following field screening levels will be used for on-site field screening/surveying methods:

- Volatile organic compounds headspace is 20 parts per million (ppm) or 2.5 times background, whichever is greater, using a photoionization detector.

- Total petroleum hydrocarbons is 100 ppm using the Hanby™ method.
- Alpha/beta radionuclides are set at the mean of 20 surficial-background activity level locations plus two times the standard deviation of the mean surficial-background activity level.

Concentrations exceeding FSLs will indicate potential contamination at that particular sample location. This information will be documented and the investigation will be continued to delineate the extent of the contamination as necessary. Additionally, these field screening data will be used to select discretionary samples to be submitted to the laboratory.

3.3.2 Chemical Preliminary Action Levels

Off-site laboratory analytical results will be compared to the following PALs to evaluate the need for possible corrective actions:

- NDEP Corrective Action Regulations (NAC, 1998a); for purposes of this investigation, the risk-based Industrial Soil PRGs for EPA Region IX will be used as the PALs.
- The TPH concentrations above the TPH limit of 100 mg/kg per the *Nevada Administrative Code* (NAC) 445A.2272 (NAC, 1998b)

Laboratory results will be compared to PALs in the Corrective Action Decision Document (CADD). Laboratory results above PALs indicate the presence of COPCs at levels that may require corrective action. The evaluation of potential corrective actions and the justification for a preferred corrective action will be included in the CADD based on the results of this field investigation.

3.3.3 Radiological Preliminary Action Levels

Radiological contamination is not expected at this site. However, as a precautionary measure alpha/beta radiological field surveys will be conducted as specified in [Section 3.3.1](#). If alpha/beta field survey results exceed the field screening levels, gamma spectroscopy will be conducted at an off-site laboratory. The PALs for radionuclides are isotopic specific and are defined as the maximum concentration for that isotope found in environmental samples taken from undisturbed background locations. Environmental background samples may be taken in the vicinity of CAU 230/320. These

samples will analyzed and compared with the results for environmental samples taken from other undisturbed background locations in Area 23. In addition, the radionuclide concentrations in the CAU 230/320 and Area 23 background samples will be compared with the radionuclide concentrations found in environmental samples taken from undisturbed background locations in the vicinity of the NTS presented in McArthur and Miller (1989) and Atlan-Tech (1992). The PAL for each isotope will be the maximum concentration of that isotope found in any of the samples taken from the undisturbed background locations described above.

3.4 DQO Process Discussion

Details of the DQO process are presented in [Appendix A](#). During the DQO discussions for the Sewage Lagoons, a biased sampling strategy was identified for this site. Contamination is not expected to occur deeper than 12 ft bgs and the investigation will utilize direct-push and trenching, as necessary, to conduct soil sampling. The COPC ([Section 3.2](#)) analytical methods and reporting limits agreed upon during the DQO process are shown in [Appendix C](#). Data quality will be verified and evaluated as part of the CADD preparation process.

4.0 Field Investigation

The general sampling strategy will focus on answering the problem question: “Is the site contaminated?” Sampling locations for this site will be biased to suspected worst-case locations to evaluate whether or not the site is contaminated. Field screening techniques and laboratory analyses are the primary investigation tools for determining if COPCs are present. The sampling strategy and approach are as agreed to by the DOE/NV and the NDEP during the DQO process. All sampling activities will be conducted in compliance with the Industrial Sites QAPP (DOE/NV, 1996b) and other applicable, approved procedures. Quality assurance and quality control requirements for field and laboratory environmental sampling are also contained in the Industrial Sites QAPP (DOE/NV, 1996b) and in [Appendix C](#).

Field activities will be performed according to the current version of the *Environmental Restoration Project HASP* (DOE/NV, 1998), and an approved SSHASP. As required by the DOE Integrated Safety Management System (ISMS), these documents outline the requirements for protecting the health and safety of the workers and the public, and procedures for protection of the environment.

Safety, health, and protection of the environment will take precedence over expediency. The ISMS program requires site personnel to take every reasonable step to reduce or eliminate the possibility of injury, illness, or accidents, and to protect the environment during all project activities. The following will be taken into consideration when evaluating the hazards and associated control procedures for the field activities:

- Potential hazards to site personnel and the public including, but not limited to, COPCs identified in [Section 3.2](#), adverse and rapidly changing weather, remote location, motor vehicle and heavy equipment operation, drilling, and excavations
- Proper training of all site personnel to recognize and mitigate the anticipated hazards
- Work controls to reduce or eliminate the hazards including engineering controls, substitution of less hazardous materials, and personal protective equipment
- Occupational exposure monitoring to prevent overexposures to hazards such as radionuclides, chemicals, and physical agents (heat, cold, and high wind)

- Use of the as low as reasonably achievable principle when dealing with radiological hazards
- Emergency and contingency planning and communications to include medical care and evacuation, decontamination and spill control measures, and appropriate notification of project management

4.1 Sampling Strategy

The following subsections describe the sampling strategy for CAU 230/320.

4.1.1 Sampling Locations

Soil sampling locations ([Figure 4-1](#)) are biased to suspected worst-case locations at the Sewage Lagoons site as described in [Appendix A](#) ([Sections A.4.0, A.5.0, and A.6.0](#)). Biased sampling is appropriate because there are specific point source locations (i.e., disposal points including the sludge bed and sewage lagoons) that can be sampled directly.

4.1.2 Soil Sampling

Soil sampling will be conducted with a backhoe and/or Geoprobe[®] (or other direct-push method). When using the Geoprobe[®], soil samples will be collected using a Geoprobe Macrocore[®] sampler with either a polyvinyl chloride or stainless-steel liner. The primary soil sampling/field screening intervals will be at 1 to 2 ft and 3 to 4 ft bgs. If COPCs are detected above the FSLs at a sample location, sampling will continue at two-foot intervals until a nondetect result has been obtained. If sampling with the Geoprobe[®] is not satisfactory, a backhoe will be used to collect soil samples. If COPCs are present at 12 ft and are above the specified FSLs ([Section 3.3](#)), the investigation will stop and be rescoped.

Trenching/test pits will be excavated with a backhoe at the sludge bed location and in areas where the Geoprobe[®] is not satisfactory. Soil sampling at each test pit will be at 3-ft intervals up to a maximum depth of 12 ft bgs. If COPCs are present at 12 ft and are above the specified FSLs ([Section 3.3](#)), the investigation will stop and be rescoped.

**Explanation:
 Soil Sample Locations**

⊗ Test Pit

⊕ Geoprobe[®]

Source: Modified from RSL, 1994 (Modified from USACE, 1958)

Figure 4-1
Planned Soil Sampling Locations for the CAU 230/320 Sewage Lagoons Site

Additional samples may be collected or step-out sampling conducted at the discretion of the Site Supervisor. Additional sampling or step-out sampling may be necessary should the following occur:

- Sample analytical results are inadequate for preparing a CADD.
- Lateral and vertical extent of contamination needs to be further delineated.
- There is inadequate information to make a waste management determination.

4.1.3 Field Screening and Field Surveys

Field screening will be conducted at all sample locations to aid identifying COPCs, if present. A photoionization detector will be used to field screen for VOCs, and a Hanby™ kit will be used to screen for TPH. Field surveys for alpha/beta radiological emitters will be conducted with an Electra alpha/beta scintillator (or equivalent).

Field-screening data will serve three purposes. First, to provide semiquantitative measurement of the soil conditions. Second, to provide a mechanism for guiding the investigation. Third, to be used to aid in the selection of samples to be submitted for laboratory analysis.

4.1.4 Sample Selection for Laboratory Analyses

At the CAU 230/320 site, if the field-screening results are below the FSLs, then all environmental samples will be sent to the laboratory for SVOC analysis in accordance with [Appendix C](#). If VOC field screening results are greater than FSLs, samples will be analyzed for VOCs as well as SVOCs. If TPH field-screening results are greater than FSLs, samples will be analyzed for TPH-gasoline, TPH-diesel/waste oil and SVOCs. Additional samples may be selected and sent to the laboratory for analyses at the discretion of the Site Supervisor.

Waste management soil samples will be collected from the sludge pit location. When these samples are sent to the laboratory for analysis, they will be analyzed for TCLP VOCs, TCLP SVOCs, TCLP RCRA metals, and TCLP Pesticides, and Gamma Spectroscopy (20-minute count) will be also be conducted in accordance with [Appendix C](#).

4.2 Sample Collection and Decontamination Procedures

All samples, including QA/QC samples, will be collected in accordance with *Standard Operating Procedures Manual* (DOE/NV, 1994c) and the Industrial Sites QAPP (DOE/NV, 1996b). Records will be kept of the soil description, field-screening measurements, and other relevant data. All pertinent and required sampling information (i.e., date, time, sample interval) will be documented. All samples will be accompanied by the appropriate chain of custody documentation to ensure the defensibility of these data.

All equipment which contacts the soil will be decontaminated prior to and between samples in accordance with the DOE/NV Environmental Restoration Division (ERD) Procedure ERD-05-701, "Sampling Equipment Decontamination," Rev. 0 (DOE/NV, 1994b), to minimize the potential for cross-contamination between samples.

4.2.1 Quality Control Samples

Quality control samples will be collected in accordance with the Industrial Sites QAPP (DOE/NV, 1996b) and include trip blanks, equipment blanks, field blanks, field duplicates, and matrix spike/matrix spike duplicate samples. Except for trip blanks, all QC samples will be analyzed for applicable parameters in accordance with [Appendix C](#). Trip blanks will only be analyzed for VOCs. The QC samples will be collected according to the QAPP and approved procedures. Additional QC samples may be submitted at the discretion of the Site Supervisor.

5.0 Waste Management

Management of investigation-derived waste (IDW) will be based on regulatory requirements, field observations, process knowledge, and the results of laboratory analysis of the Sewage Lagoons site investigation samples.

There is no process knowledge to indicate that any “listed” hazardous waste was disposed at this site. Therefore, if hazardous waste constituents are present, they will be considered “characteristic” rather than “listed.”

Sanitary, low-level, hydrocarbon, hazardous, and mixed waste (if generated) will be managed and disposed of in accordance with DOE Orders, U.S. Department of Transportation regulations, RCRA regulations, *Nevada Revised Statutes* and agreements and permits between the DOE and NDEP.

5.1 Waste Minimization

Corrective action investigation activities have been planned to minimize IDW generation. Decontamination activities will only use as much water as necessary to decontaminate equipment and personnel, and at the same time minimize the amount of rinsate generated. Disposable sampling equipment, decontamination rinsate, and personal protective equipment (PPE) will be segregated to the greatest extent possible to minimize the generation of any waste.

5.2 Potential Waste Streams

Historical records and process knowledge indicate that the Camp Desert Rock sewage system was used for the disposal of sanitary sewage (USACE, 1958). The COPCs at this site, if present, would be related to sanitary sewage disposal (see [Section 3.2](#)). Waste generated during the investigation activities will include, but is not limited to, the following:

- Potentially contaminated disposable sampling equipment (such as plastic, paper, sample containers, aluminum foil, spoons, scoops, and bowls) and PPE

- Decontamination rinsate
- Hanby™ kit waste (spent solvent, water/soil mixture, and contaminated PPE)

The waste will be managed in three distinct waste streams; additional segregation will occur within each waste stream based on sample location. Waste will be traceable to its source and to individual samples; this information will be recorded in the waste management logbook. Excess soil will be returned to the sample location and will be addressed through the CADD and corrective action process.

5.3 Investigation-Derived Waste Management

Management requirements for sanitary, low-level radioactive, hydrocarbon, hazardous, and mixed waste are discussed further in the following sections. Investigation-derived waste generated by sampling activities will be managed as potentially hazardous waste until laboratory results indicate either the presence or absence of RCRA-regulated constituents. Excess soil, not needed for sample analyses, will be returned to the sample location.

Waste associated with the Hanby™ kit will be managed as hazardous waste upon generation. Additional waste that is generated is classified as contaminated waste only by virtue of contact with potentially contaminated media. Therefore, direct sampling of the IDW stream will not be required. The data generated as a result of site characterization and process knowledge will be used to assign the appropriate waste type (i.e., sanitary, low-level, hydrocarbon, hazardous, mixed) to the IDW.

5.3.1 Sanitary Waste

Sanitary wastes not directly associated with sampling activities typically consist of plastic, food, and paper products. This waste will be contained in plastic bags and will be transported to an approved solid waste management unit.

5.3.2 Low-Level Radioactive Waste

Radiological COPCs are not anticipated at the CAU. Radiological controls will not be instituted unless survey results exceed FSLs specified in [Section 3.3](#). If FSLs are exceeded, the waste will be

managed as low-level radioactive waste (LLW) pending analytical results. If LLW is generated, it will be managed in accordance with DOE Orders and the requirements of the Nevada Test Site Waste Acceptance Criteria (NTSWAC) (DOE/NV, 1997). Investigation-derived waste such as PPE will be placed in plastic bags marked/tagged with the date and associated sampling location and/or sample number. The bags will be placed in drums that meet DOT specifications as defined in 49 *Code of Federal Regulations* (CFR) 172 (CFR, 1998j) and will be properly labeled and locked or fitted with tamper-indicating devices (TIDs). The drums will be staged at a designated Radioactive Materials Area pending disposal.

Low-level waste will be characterized in accordance with the requirements of the NTSWAC and the contractor-specific waste certification program plan and implementing procedures. Characterization will be based on laboratory results, field screening, process knowledge, or a combination thereof.

5.3.3 Hydrocarbon Waste

The action level for soil contaminated with hydrocarbons is 100 mg/kg in the State of Nevada (NAC, 1998b). Investigation-derived waste with TPH levels above 100 mg/kg which contain RCRA-regulated constituents below regulatory limits shall be managed as hydrocarbon waste and shall be disposed of in accordance with all applicable regulations in a hydrocarbon landfill.

5.3.4 Hazardous Waste

Hazardous waste will be managed in accordance with RCRA and State of Nevada hazardous waste management regulations, interpreted as follows. Suspected hazardous waste will be placed in 55-gallon drums that meet DOT specifications 49 CFR 172 (CFR, 1998j) and will be locked or fitted with TIDs. The IDW containers will comply with 40 CFR 265.1087 (CFR, 1998i) and shall be compatible with the waste (CFR, 1998e). No incompatible waste are expected to be generated; however, if incompatible waste is encountered in the field, it will be managed in accordance with 40 CFR 265.177 (CFR, 1998h) (i.e., shall not be placed in the same container and shall be separated so that in the event of a spill, leak, or release, incompatible wastes shall not contact one another). Drums shall be handled and inspected in accordance with the requirements of 40 CFR 265.173 and 174, respectively (CFR, 1998f; CFR, 1998g).

Hazardous waste will be characterized in accordance with the requirements of 40 CFR 261 (CFR, 1998a). Characterization will be based on analytical results and process knowledge (CFR, 1998b). Drums containing IDW pending characterization will be marked with the words "Hazardous Waste Pending Analysis" until its regulatory status can be determined through interpretation and evaluation of laboratory results. The IDW shall be traceable to its source and/or samples considered analogous to the IDW (such as PPE associated with a sample). Traceability shall be maintained by assigning unique waste tracking numbers to each container and by maintaining records that trace the IDW back to the samples. After receipt of analytical results and if hazardous waste is identified, it will be labeled and marked in accordance with the requirements of 40 CFR 262.32 (CFR, 1998c) and State of Nevada requirements.

Hazardous waste management methods including the establishment of satellite accumulation areas or a 90-day hazardous waste accumulation area (HWAA) will be employed to temporarily accumulate IDW pending characterization. These methods will be appropriate for the amount of waste being accumulated and in compliance with applicable State of Nevada and federal requirements.

Suspected hazardous waste temporarily stored in a 90-day HWAA will be accumulated at or near the site of generation in accordance with 40 CFR 262.34 (CFR, 1998d). Prior to or on the ninetieth day of accumulation, hazardous waste will be shipped by a licensed/permitted hazardous waste transporter to a permitted treatment storage and disposal facility. If hazardous waste must remain on site for longer than 90 days due to unforeseen, temporary, and uncontrollable circumstances, a letter requesting an extension for up to 30 days will be sent to the NDEP in accordance with 40 CFR art 262.34(b) (CFR, 1998d). A copy of the uniform hazardous waste manifest shall be provided to the State of Nevada.

5.3.5 Mixed Waste Management

No mixed waste is expected to be generated at this site. However, if mixed waste is generated, DOE/NV will notify NDEP upon discovery. The waste shall be managed in accordance with State of Nevada and federal hazardous waste regulations as well as DOE requirements for radioactive waste, interpreted as follows.

Where there is a conflict in regulations or requirements, the most stringent shall apply. For example, the 90-day accumulation time limit and weekly inspections per RCRA regulations will be applied to mixed waste even though it is not required for radioactive waste. Conversely, while RCRA does not require documented traceability, the waste acceptance program for low-level radioactive waste does; therefore, traceability shall be documented. In general, mixed waste shall be managed in the same manner as hazardous waste, with added mandatory radioactive waste management program requirements. Suspected mixed waste will be managed in accordance with applicable regulations and requirements and will be marked with "Awaiting Analysis" stickers pending characterization and confirmation of the regulatory status. However, mixed waste shall be transported to the NTS transuranic waste storage pad for storage pending treatment or disposal. Mixed waste with hazardous waste constituents below land disposal restrictions may be disposed of at the NTS Area 5 Radioactive Waste Management Site. Mixed waste not meeting land disposal restrictions will remain in Area 5 and require development of a treatment plan under the requirements of the Mutual Consent Order between DOE and the State of Nevada (NDEP, 1995).

6.0 *Duration and Records Availability*

6.1 *Duration*

The following is a tentative schedule of activities (in calendar days) that will be initiated after the submittal of the Final CAIP for CAU 230/320 to the NDEP (FFACO deadline of August 2, 1999).

- Day 0: Field work preparation begins.
- Day 30: Field work, including field screening and sampling begins.
- Day 40: Field work is complete and samples shipped to the laboratory for analyses.
- Day 150: The quality-assured laboratory analytical sample data is available for review.
- The FFACO deadline for the CADD is May 1, 2000.

6.2 *Records Availability*

This document is available in the DOE public reading rooms located in Las Vegas and Carson City, Nevada, or by contacting the DOE/NV Project Manager. The NDEP maintains the official Administrative Record for all activities conducted under the auspices of the FFACO.

7.0 References

BN, see Bechtel Nevada.

Bechtel Nevada. 1997. "Point of Rocks Quadrangle *Federal Facility Agreement and Consent Order* Corrective Action Site," July. Modified from USGS digital topographic maps. Las Vegas, NV.

Bires, B. 1951. Journal entry where Bill Bires describes operational activities at Camp Desert Rock in late 1951. In general, he describes that in September 1951 Camp Desert Rock was just being constructed, 5 November. <http://www.aracnet.com/~histgaz/atomy/bires/week1-9.htm>

CFR, see *Code of Federal Regulations*.

Code of Federal Regulations. 1998a. 40 CFR 261, "Identification and Listing Of Hazardous Waste." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998b. 40 CFR Part 262.11, "Hazardous Waste Determination." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998c. 40 CFR 262.32, "Marking." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998d. 40 CFR 262.34, "Accumulation Time." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998e. 40 CFR 265.172, "Compatibility of Waste with Container." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998f. 40 CFR 265.173, "Management of Containers." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998g. 40 CFR 265.174, "Inspections." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998h. 40 CFR 265.177, "Special Requirements for Incompatible Wastes." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998i. 40 CFR 265.1087, "Standards: Containers." Washington, DC: U.S. Government Printing Office.

Code of Federal Regulations. 1998j. 49 CFR 172, "Hazardous Materials Table, Special Provisions, Hazardous Materials Communications, Emergency Response Information, and Training." Washington, DC: U.S. Government Printing Office.

D'Agnese, F.A., C.C. Faunt, A.K. Turner, and M.C. Hill. 1997. *Hydrogeologic Evaluation and Numerical Simulation of the Death Valley Regional Ground-Water Flow System, Nevada and California*. Denver CO: U.S. Geological Survey.

DeBusk, J. 1951. Journal entry where John DeBusk describes activities at Camp Desert Rock in late 1951. He documents the living conditions at Camp Desert Rock, 27 October.
<http://www.aracnet.com/~pdxavets/debusk.htm>

DOE, see U.S. Department of Energy.

DOE/NV, see U.S. Department of Energy, Nevada Operations Office.

EPA, see U.S. Environmental Protection Agency.

FFACO, see *Federal Facility Agreement and Consent Order*.

Federal Facility Agreement and Consent Order. 1996 (as amended). Agreed to by the State of Nevada, the U.S. Department of Energy, and the U.S. Department of Defense.

Forsgren, F. (IT Corporation). 1998. Memorandum to Ronald Jackson titled "CAU 230, CAS 22-03-01 Sampling Report," 25 March. Las Vegas, NV.

Holmes and Narver. 1976. Weather Observation Facility, Desert Rock. Includes Drawing Numbers JS-022-22-1-C2, and JS-022-22-1-C3.2. Mercury, NV: Archives and Records Center.

Holmes and Narver. 1988. Desert Rock Airport Modifications. Includes Drawing Numbers JS-022-003-C3.2 and JS-022-003-C10.4. Mercury, NV: Archives and Records Center.

Holmes and Narver. 1990. Desert Rock Airport Modifications. Includes As-Built Drawing Number JS-022-003-C2.1. Mercury, NV: Archives and Records Center.

IT, see IT Corporation.

IT Corporation. 1998. Nevada Test Site Road and Facilities Road, and Facility Map modified from Raytheon Services Nevada Road and Facility Map, 1992. Las Vegas, NV.

IT Corporation. 1999. Project Files for CAU 230/320 Area 22 Sewage Lagoons Site. Las Vegas, NV.

LaCamera, R.J., and C.L. Westenburg. 1994. *Selected Ground-Water Data for Yucca Mountain Region, Southern Nevada and Eastern California, Through December 1992*. Carson City, NV: U.S. Geological Survey.

Laczniak, R.J., J.C. Cole, D.A. Sawyer, and D.T. Trudeau. 1996. *Summary of Hydrogeological Controls on Ground-Water Flow at the Nevada Test Site, Nye County, Nevada*, U.S. Geological Survey Water-Resources Investigations Report 96-4109. Denver, CO: U.S. Geological Survey.

Metcalf & Eddy, Inc. 1991. *Wastewater Engineering, Treatment, Disposal, and Reuse*, Third Edition. New York, NY: McGraw-Hill, Inc.

Meyers, J.S. 1962. *Evaporation from 17 Western States With a Section on Evaporation Rates by T.J. Nordenson*, U.S. Geological Survey Professional Paper 272-D. Denver, CO: U.S. Geological Survey.

NAC, see *Nevada Administrative Code*.

Nevada Administrative Code. 1998a. NAC445A.345 - 445A.22755, "Corrective Action Regulations." Carson City, NV: Nevada Division of Environmental Protection.

Nevada Administrative Code. 1998b. NAC 445A.2272, "Contamination of Soil: Establishment of Action Levels." Carson City, NV: Nevada Division of Environmental Protection.

NDEP, see Nevada Division of Environmental Protection.

Nevada Division of Environmental Protection. 1995. *Mutual Consent Agreement Between the State of Nevada and the U.S. Department of Energy for the Storage of Low-Level Land Disposal Restricted Mixed Waste*, 6 June. Carson City, NV.

Nevada Division of Environmental Protection. 1998. "DOE's Request to Combine CAUs 230 and 320 Federal Facility Agreement and Consent Order," 8 October. Carson City, NV.

Oliver, R. 1998. Journal entry where Robert Oliver describes arriving at Camp Desert Rock in August 1951. He described that the camp was just desert and they had to pitch tents and dig slit trenches for bathroom facilities, 4 September. <http://www.aracnet.com/~pdxavets/oliver.htm>

Raytheon Services Nevada. 1992. "Road and Facility Map, Nevada Test Site," Nevada Test Site - All Areas. Las Vegas, NV.

RSL, see Remote Sensing Laboratory.

Remote Sensing Laboratory. 1955. Photo of Camp Desert Rock facility, photograph #SC510958. Nellis Air Force Base, NV: Photo Archive Library.

Remote Sensing Laboratory. 1957. Photo of Camp Desert Rock facility, photograph #SC509666. Nellis Air Force Base, NV: Photo Archive Library.

Remote Sensing Laboratory. 1987. Photo of Desert Rock Airport, prior to construction of the air traffic control tower, photograph #NF-6417. Nellis Air Force Base, NV: Photo Archive Library.

- Remote Sensing Laboratory. 1990. Photo of Camp Desert Rock facility, during construction of the air traffic control tower, photograph #NF-11003. Nellis Air Force Base, NV: Photo Archive Library.
- Remote Sensing Laboratory. 1994. Recent photograph of the Camp Desert Rock facility, photograph #EG & G 7895-7. Nellis Air Force Base, NV: Photo Archive Library.
- Shacklette, H.T., and J.G. Boerngen. 1984. *Element Concentrations in Soils and Other Surficial Materials of the Conterminous United States*, U.S. Geological Survey Professional Paper 1270. Washington, DC: U.S. Government Printing Office.
- USACE, see U.S. Army Corps of Engineers.
- U.S. Army Corps of Engineers. 1958. "Basic Information Maps for Camp Desert Rock." Barstow, CA.
- U.S. Department of Energy. 1992. *Environmental Measurements Laboratory Procedures Manual*, HASL-300, 27th Edition, Vol. 1. New York, NY.
- U.S. Department of Energy, Nevada Operations Office. 1966. Aerial Photograph of the Camp Desert Rock Facility taken on January 18. Las Vegas, NV: ITLV Technical Information Center Photographs.
- U.S. Department of Energy, Nevada Operations Office. 1994a. *Project Management Plan*, Rev. 0. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1994b. *Sampling Equipment Decontamination*, ERD-05-701, Rev. 0. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1994c (as amended). *Standard Operating Procedures Manual*. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1996a. *Final Environmental Impact Statement for the Nevada Test Site and Off-Site Locations in the State of Nevada*, DOE/EIS 0243. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1996b. *Industrial Sites Quality Assurance Project Plan*, DOE/NV--372. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1997. *Nevada Test Site Waste Acceptance Criteria*, NTSWAC, Rev. 1. Las Vegas, NV.
- U.S. Department of Energy, Nevada Operations Office. 1998. *Environmental Restoration Project Health and Safety Plan*, Rev. 3. Las Vegas, NV.

- U.S. Environmental Protection Agency. 1994. *Guidance for the Data Quality Objectives Process*, EPA QA/G-4. Washington, DC.
- U.S. Environmental Protection Agency. 1996. *Test Methods for Evaluating Solid Waste, Physical/Chemical Methods*, SW-846, Third Edition, CD ROM, PB97-501928GEI. Washington, DC.
- U.S. Environmental Protection Agency. 1998. Memorandum from S.J. Smucker regarding *Region IX Preliminary Remediation Goals*, 1 August. San Francisco, CA.
- Winograd, I.J., and W. Thordarson. 1975. *Hydrologic and Hydrochemical Framework, South-Central Great Basin, Nevada-California, with Special Reference to the Nevada Test Site*, U.S. Geological Survey Professional Paper 712C. Washington, DC: U.S. Government Printing Office.

Appendix A

Data Quality Objectives Worksheets

A.1.0 Introduction

A.1.1 Problem Statement

Potentially hazardous wastes may have been released at the CAU 230 Area 22 Sewage Lagoons, CAS 22-03-01 Sewage Lagoon and CAU 320 Area 22 Desert Rock Airport Strainer Box, CAS 22-99-01 Strainer Box. The Sewage Lagoons site components include three sewage lagoons, a strainer box, an Imhoff tank, sludge bed, and buried sewer piping associated with the sanitary sewer system for the historical Camp Desert Rock Facility. For purposes of this discussion these CAUs will be referred to as either CAU 230/320 or as the Sewage Lagoons site. Existing information about the nature and extent of potential contamination is insufficient to evaluate and select preferred corrective actions for the site.

The Sewage Lagoons site investigation will be based on the DQOs developed by representatives of NDEP and DOE/NV. This investigation will determine if COPCs are present and if concentrations exceed preliminary action levels in soils within the CAU. If COPCs are detected, the lateral and vertical extent of contamination will be delineated. Data adequate to close the site under State of Nevada regulations, RCRA, and DOE requirements will be collected.

A.1.2 DQO Kickoff Meeting

[Table A.1-1](#) lists the participants present at the FFACO-required DQO Kickoff Meeting and any subsequent meetings. The goal of the DQO process is to establish the quantity and quality of environmental data required to support corrective action decisions for the CAUs. The process ensures that the information collected will provide sufficient and reliable information to identify, evaluate, and technically defend the chosen corrective action.

Table A.1-1
DQO Kickoff Meeting Participants

Participant	Affiliation	Meeting Date
		Kickoff Meeting February 25, 1999
Robert Curiale	IT	X
Sabine Curtis	DOE/NV	X
Dustin Wilson	SAIC	X
Syl Hersh	IT	X
Greg Raab	NDEP	X
Juliana Herrington	SAIC	X
Jerry Bonn	BN	X
Mary Todd	SAIC	X
Lydia Coleman	SAIC	X

BN - Bechtel Nevada
DOE/NV - U.S. Department of Energy, Nevada Operations Office
IT - IT Corporation
NDEP - Nevada Division of Environmental Protection
SAIC - Science Applications International Corporation

A.2.0 Conceptual Site Model

The Sewage Lagoons site was used for sanitary waste disposal from the historic Camp Desert Rock Facility at Area 22 of the NTS, Nevada. The Sewage Lagoons site is shown on basic information maps for the Camp Desert Rock Facility (USACE, 1958). The Camp Desert Rock Facility was actively used by the Sixth Army Installation for housing military personnel taking part in military exercises at the NTS, primarily from 1951 to 1958. The Camp Desert Rock Facility was dismantled after 1958 (DOE/NV, 1996a).

The sewage was conveyed from the Camp Desert Rock Facility (e.g., showers, latrines, and sinks) through pipes to the strainer box. From the strainer box, the sewage passed through to the Imhoff tank where the sewage is separated in the sedimentation chamber. From the Imhoff tank, the solid waste was conveyed through a cast iron pipe to the sludge bed and the liquid waste was conveyed through a vitrified clay pipe initially to surface drainage and then later to the sewage lagoons (oxidation ponds).

The conceptual site model for the Sewage Lagoons site is provided in [Table A.2-1](#).

Table A.2-1
Conceptual Site Model Element Descriptions
(Page 1 of 3)

Conceptual Site Model Element	Description	Source
Area 22 Sewer System Period of Operation	<p>Camp Desert Rock Facility was primarily active from 1951 to 1958 and was then dismantled (DOE/NV, 1996a).</p> <ul style="list-style-type: none"> - Effluent was discharged to surface drainage south of Camp Desert Rock (RSL, 1955) - 1958 Basic Information Maps (created for analysis of existing facilities) for the Camp Desert Rock Facility showing - the sewer system including sewer piping, strainer box, Imhoff tank, sludge bed, and sewage lagoons (RSL, 1957; USACE, 1958). - In 1966, the sewage lagoons, sludge bed, and Imhoff tank are shown in an aerial photograph (DOE/NV, 1966). The sewage lagoons appear to have been recently scraped out (with a bulldozer), as evidenced by the piles of dirt and scrape marks around the lagoons (DOE/NV, 1966). 	Process knowledge, Aerial Photographs, Engineer Drawings
	<p>Desert Rock Airport Control Tower: 1987 modifications plans show existing 750-gallon septic tanks and leachfield (Holmes and Narver, 1988). A 1990 as-built drawing shows a profile of the upgraded 1,500-gallon septic tank, sewer line, and leach field (Holmes and Narver, 1990). There is no evidence of effluent from this building ever discharging to the CAU230/320 sewer system.</p> <p>Weather observation station 1976 (as-built 1979) plans shows a 1,000 gallon septic tank and leachfield (Holmes and Narver, 1976). There is no evidence of effluent from this building ever discharging to the CAU230/320 sewer system.</p>	Engineering Drawings

Table A.2-1
Conceptual Site Model Element Descriptions
(Page 2 of 3)

Conceptual Site Model Element	Description	Source
Sewage System Components	<p>Buried Sewer Piping: There is approximately 8,000 linear feet of vitrified clay sanitary sewer pipeline (~6- to 10-in. diameter).</p>	<p>Engineering drawings (USACE, 1958), Process knowledge (DOE/NV, 1996a), Aerial photographs (RSL, 1955; DOE/NV, 1966)</p>
	<p>Strainer Box: The Strainer Box is a 3 by 3 ft concrete vault with a 10 in. vitrified clay pipe leading to the Imhoff tank. There is dried sediment at the bottom of the vault about 3 ft bgs. There is an indication (from visual inspection) that the piping in the box may have been changed or modified from the original because there is no pump or mechanical workings that requires access (concrete vault). The piping goes straight through the strainer box to the Imhoff tank. REECO in 1991 reported the strainer box as a sump.</p>	
	<p>Imhoff Tank: An engineering map indicates that the capacity of the Imhoff tank is designed to treat sewage from the camp for 1,500 persons on a daily basis.</p>	
	<p>Sludge Bed: The Sludge Bed location is to the west of the northernmost sewage lagoon (USACE, 1958; DOE/NV, 1966).</p>	
	<p>Sewage Lagoons: Three sewage lagoons used as oxidation ponds for liquid effluent: - Northern Lagoon 175 X 91 ft - Middle Lagoon 191 X 100 ft - Southern Lagoon 213 X 52 ft</p>	
	<p>No evidence exists that would indicate the site was used for industrial purposes. For example, there is no evidence of maintenance or shop buildings.</p>	
	<p>Water supply pipelines include about 5,500 ft of 6-in. welded steel; 4,500 ft of 4-in. welded steel; 1,350 ft of 2-in. galvanized steel; 1,500 ft of 1-in. galvanized steel; 1,175 ft of 1/2-in. galvanized steel. Water was supplied from an above ground 100,000-gallon redwood tank (with chlorinator). The water supply system is shown on 1958 Basic Information Maps of the Camp Desert Rock Facility (USACE, 1958).</p>	

Table A.2-1
Conceptual Site Model Element Descriptions
(Page 3 of 3)

Conceptual Site Model Element	Description	Source
Evidence for COPCs	The site was used for sanitary sewage disposal. If COPCs are present, they would most likely be associated products disposed of into the sanitary sewer system for the Camp Desert Rock Facility.	Engineering drawings (USACE, 1958)
	Sewage effluent was discharged to surface drainage as shown in a 1955 aerial photograph #SC510958.	Aerial photograph (RSL, 1955), Process knowledge
	Preliminary surface-soil samples were collected and arsenic was detected above industrial preliminary remediation goals. However, the arsenic concentrations were well within background for the state of Nevada.	(Forsgren, 1998)
	Any releases of COPCs to the sanitary sewer system are most likely due to accidental spills and not deliberate disposal. There is no evidence of industrial buildings or shops that may have disposed of industrial wastes to the sewage system.	Engineering drawings (USACE, 1958)
	There is no visible staining or odors at the site.	Site Inspection, Visual observation
Extent of COPCs	If COPCs were released, the assumption is that there will be relatively low contaminant concentrations due to dilution and biodegradation.	Dilution of COPCs with sanitary effluent. Degradation of COPCs due to natural biological processes.
	The extent of lateral contamination, if present, is not expected to occur beyond the disturbed soil surrounding the bermed sewage lagoons, the sludge bed area, Imhoff tank and strainer box areas, and within the drainage channel beyond 30 ft downgradient from the sewage lagoons.	Aerial photograph (DOE/NV, 1966)
	Minor vertical extent is assumed (not greater than 12 ft bgs) based on soil type and high evaporation rate.	Process Knowledge
	The site was used for sanitary sewage disposal to the surface drainage and sludge bed for a limited amount of time (1951 to 1958). The sewage lagoons were most likely only operational for one or two years (RSL, 1955; RSL, 1957). Annual precipitation is not adequate to cause appreciable downward contaminant movement.	Aerial photograph (RSL, 1955), Process knowledge (DOE/NV, 1996a)
Future use of the site	Restricted per the NTS Environmental Impact Statement.	Environmental Impact Statement (DOE/NV, 1996a)
Potential receptors	Site workers	NTS excavation activities
Exposure Pathways	Ingestion, inhalation, and dermal contact. Groundwater is not anticipated to be affected and is not considered a pathway.	

A.3.0 Potential Contaminants

[Section 3.0](#) of the CAIP provides additional information on the COPCs for the Sewage Lagoons site, including PALs and QA/QC requirements (see [Appendix D](#) of the CAIP). Only trace amounts of COPCs are expected (if present at all).

The COPCs possibly associated with disposal practices into the sanitary sewage system for the historic Camp Desert Rock Facility Sewage Lagoons site are:

- VOCs will be field screened for using a headspace technique and a photoionization detector. If VOC field screening results exceed field screening levels then laboratory analyses will be conducted for VOCs.
- SVOCs will be analyzed for all samples sent to the laboratory.
- TPH as gasoline and TPH as diesel/waste oil. Field screening will be conducted for TPH using the Hanby™ colorimetric technique. Only samples where field screening results are above FSLs will be analyzed at the laboratory.
- Radiological emitters will be field surveyed for only as a precautionary measure. An alpha/beta field radiological survey will be conducted to evaluate for the presence of radiological emitters.

Table A.3-1
CAU 230/320 Sewage Lagoons
Contaminants of Potential Concern

Analyte	Comments	Field Screening Method	Field Screening Level	Conduct Analytical?	Analytical Method	Preliminary Action Level	Source ^c
Volatile Organic Compounds	Potential for volatiles associated with sanitary cleaning agents	Headspace	20 ppm or 2.5X background (use greater value)	Only if field screening results exceed the field screening level	8260B ^a	PRGs ^b	NAC 445A
Semivolatile Organic Compounds	Potential for petroleum, oil, and lubricants	N/A	N/A	Yes	8270C ^a	PRGs ^b	NAC 445A
Total Petroleum Hydrocarbons	Potential for petroleum, oil, and lubricants	Hanby™	>100 mg/kg (100 ppm)	Only if field screening results exceed the field screening level	8015B modified ^a	100 mg/kg ^b	NAC 445A
Radionuclides*	Not anticipated, precautionary measure	Electra (alpha/beta scintillator)	Mean plus 2 standard deviations of 20 surficial-background readings	Only if field screening level is exceeded.	Gamma Spectroscopy Method ^d	Isotope-specific value based on maximum isotopic background data	N/A

^a*Test Methods for Evaluating Solid Waste*, Third Edition, Parts 1-4, SW-846 (EPA, 1996)

^b*Region IX Preliminary Remediation Goals* (PRGs) (EPA, 1998)

^c*Nevada Administrative Code* (NAC, 1998a)

^dGamma-Ray Spectrometry (DOE, 1992) or equivalent method

* If radiological surveys exceed field screening levels, then sampling will stop and the investigation will be rescoped.

A.4.0 Decisions and Inputs

A.4.1 Decisions

Decisions to be resolved by the investigation include:

- Determine the presence or absence of COPCs.
- If COPCs are present, determine whether COPC concentrations exceed field screening levels.
- If COPCs are present, determine whether COPC concentrations exceed PALs.
- Determine the nature and extent of contamination (or absence of contamination) with enough certainty to develop and evaluate a range of potential corrective actions, including closure in place and clean closure.

A.4.2 Inputs and Strategy

Inputs are those elements of information used to support the decisions in addressing the identified problem. A list of information inputs, existing data, identified data gaps, and brief strategies are discussed in [Table A.4-1](#). A more detailed discussion of investigation strategies is found in [Section A.5.0](#).

Table A.4-1
Decisions, Inputs, and General Strategies
(Page 1 of 3)

Decision	Input	Existing Data	Data Gap	Strategy
Are COPCs present above PALs at site?	Potential contaminant identification	<p>Process knowledge</p> <p>Preliminary surface-soil sampling data for three samples indicate the presence of arsenic above industrial preliminary remediation goals (EPA, 1998).</p>	Type of COPCs	<p>Plug/disconnect pipeline upgradient from strainer box prior to investigation.</p> <p>Geophysical survey or trench to locate metal piping used to discharge sludge to the sludge bed, if the sludge bed can not be located utilizing drawings and aerial photographs.</p>
	Potential contaminant concentration	<p>Preliminary assessments sampling data shown arsenic concentrations for the three samples are 4.6, 6.9, and 8.2 mg/kg.</p>	Concentration of COPCs	<p>Collect soil samples for laboratory analyses for COPCs using a direct-push method (e.g., Geoprobe®) and a backhoe to establish the presence and extent of COPCs.</p>
	Potential contaminant distribution	<p>Location of the Sewage Lagoons and strainer box are known.</p> <p>The locations of the Imhoff tank, sludge bed, and buried piping are assumed but not verified.</p> <p>The vertical and lateral extent of COPCs is assumed to be limited and only minor in nature. COPCs detected in preliminary samples exist in only low concentrations. A significant amount of time has passed (approximately 40 years). There is a lack of driving force due to arid environment. COPCs are relatively immobile.</p>	Identify lateral and vertical extent of COPCs	<p>Field screen for VOCs and TPH and field survey for alpha/beta radiological emitters up to a maximum depth of 12 ft bgs.</p> <p>Video survey of piping to assess any breaks in the pipeline and potential leak locations, if necessary.</p>

Table A.4-1
Decisions, Inputs, and General Strategies
(Page 2 of 3)

Decision	Input	Existing Data	Data Gap	Strategy
Are potential contaminants migrating?	Meteorologic data	NTS and Yucca Mountain data on annual precipitation, evapotranspiration, and weather; weather station present near the site	Sufficient information should be available	No site-specific meteorological data collection will be collected; general weather conditions and wind speed and direction are noted on daily field notes.
	Geologic/hydrologic data	General geologic/hydrologic characteristics of site; specific geologic conditions of nearby sites (i.e., CAUs 340 and 650)	No data gap identified	No specific geologic or hydrologic sample data will be collected for this site. Assume mainly near-surface investigation. General soil characteristics will be noted on sample collection log.
	Biological degradation factors	Assume biological degradation has occurred for COPCs.	None anticipated	There are no plans to collect microbial samples; however, if field screening results have higher than expected concentrations, samples may be collected.
	Radiological data	Man-made radionuclides not expected at this site	None anticipated, but will conduct precautionary radiological survey for alpha/beta emitters.	Establish background; field screen for alpha/beta radiation using Electra instrument; if field screening levels are exceeded, sampling will stop and the field investigation will be rescoped (Table A.3-1).

Table A.4-1
Decisions, Inputs, and General Strategies
(Page 3 of 3)

Decision	Input	Existing Data	Data Gap	Strategy
Data sufficient to support closure options?	No further action	There is no existing evidence of COPCs being released to the environment.	Presence, concentration, and extent of COPCs	Insufficient evidence to proceed without some investigation. Collect field and laboratory samples; compare results to PALs. If no COPCs above PALs, prepare CADD/ Closure Report.
	Closure in place by administrative controls	Potential for RCRA constituents and hydrocarbons; assume industrial soil PRGs per NAC 445A (NAC, 1998b); assume 100 ppm for TPH per NAC 445A; assume use restrictions with signs and fencing as needed.	Presence of regulated COPCs; concentrations above PALs	Collect field and laboratory samples; compare results to PALs. If no COPCs above PALs, prepare CADD/ Closure Report; otherwise prepare CADD
	Clean closure by contaminant removal	Potential for TPH and RCRA constituents; assume industrial PRGs per NAC 445A; assume 100 ppm for TPH per NAC 445A	Presence, concentration, and extent of COPCs; volume of contaminated material above PALs	Collect field and laboratory samples; compare results to PALs. If no COPCs above PALs, prepare CADD/ Closure Report; otherwise prepare CADD.

TPH - Total petroleum hydrocarbons
PRGs - Preliminary Remediation Goal(s)
NAC - Nevada Administrative Code
ppm - Parts per million
PALs - Preliminary Action Level(s)
CADD - Corrective Action Decision Document

A.5.0 Investigation Strategy

The strategy for investigation of the Sewage Lagoons site will include:

- Utilize Geoprobe® for collection of soil samples from sewage lagoons, disturbed soil area surrounding the sewage lagoons and drainage channel downgradient from the sewage lagoons. If the Geoprobe® is not able to be used at a particular location a backhoe may be used instead.
 - 2 ft and 4 ft - Geoprobe®
- Utilize backhoe for collection of soil samples from the sludge bed area and areas where Geoprobe® is not able to be utilized. The backhoe may need to be used for partial removal of the berms surrounding the sewage lagoons in order to gain access for sampling with the Geoprobe®.
 - Every 3 ft bgs up to a maximum of 12 ft while trenching with backhoe
- Conduct a geophysical survey or trenching to establish location of piping for sludge bed if its location can not be determined using engineer drawings and aerial photographs.
- Field survey for radiological emitters using an Electra alpha/beta scintillator. If radiological results are greater than FSLs ([Table A.3-1](#)), then work will stop, appropriate personnel notified, and the project will be rescoped.
- Submit all samples to the laboratory for analyses for SVOCs.
- Field screen for VOCs using the headspace technique with a photoionization detector. Submit samples with VOC results greater than FSLs ([Table A.3-1](#)) to laboratory for VOC analyses.
- Field screen samples for TPH using the Hanby™ method. Submit samples with Hanby™ results greater than FSLs ([Table A.3-1](#)) to laboratory for TPH gasoline and TPH diesel/waste oil analyses.
- At each sample location where COPCs are above the field screening levels ([Table A.3-1](#)):
 - Continue sampling and field screening at the next 2-ft interval (Geoprobe®) or 3-ft interval (backhoe) to a maximum of 12 ft bgs and/or until a nondetect result has been obtained. Submit the samples above FSLs as well as the nondetect sample to laboratory for appropriate analyses (see preceding bullets).

- Additional samples may be collected and submitted for analyses at the discretion of the Site Supervisor.
- If field screening results indicate that COPCs exceeding FSLs extend beyond 12 ft, then the investigation will be rescoped.
- If field screening and/or laboratory results indicate contamination is present, then a video survey may be conducted of the sewer pipeline for the Camp Desert Rock Facility to identify the location of possible breaks in the pipeline where leaks may have occurred. Soil sampling with either the Geoprobe® or backhoe may be conducted at these breaches along the sewer pipeline.
- Perform laboratory analyses for as specified in [Table A.3-1](#).
- Additional soil samples will be collected and analyzed (in accordance [Appendix C](#)) for waste management purposes in the event that remediation is necessary. The additional soil samples to be collected from the sludge bed include:
 - TCLP VOCs
 - TCLP SVOCs
 - TCLP RCRA metals
 - TCLP Pesticides
 - Gamma Spectroscopy (20-minute count)
- If COPCs are not detected, then prepare CADD/Closure Report.

A.6.0 Decision Rules

The following decision rules shown in [Table A.6-1](#) are applicable to the Sewage Lagoons site and will be used to guide the investigation and subsequent data evaluation:

- In the course of the investigation, if either of the following occur, then the investigation will be halted and rescoped as necessary:
 - The conceptual model fails to such a degree that rescoping is required.
(i.e., contamination extends beyond limits of the sampling design and equipment or significant radiological contamination is found.)
 - Sufficient data are collected to support evaluation of corrective actions.
- If analytical results are not adequate for preparation of a CADD and/or for waste management purposes, then additional sampling including step-out sampling may be conducted and submitted for analyses at the discretion of the Site Supervisor.
- If COPCs extend beyond 12 ft, then rescope investigation.
- If laboratory results indicate the presence of COPCs above PALs, then a CADD will be prepared.
- If no COPCs are identified above PALs, then a CADD/Closure Report will be prepared according to the outline agreed upon by NDEP and DOE/NV.

Table A.6-1
CAU 230/320-Specific Decision Points and Rules
(Page 1 of 3)

Investigation Activity	Decision Point	Decision Result	Decision Rule
Trenching and Soil Sample Collection	Can sludge bed be located?	Yes	Proceed with subsurface investigation.
		Yes, but in a different location	Adjust investigation location.
		No	Sludge bed may have been removed; proceed with subsurface investigation; evaluate field data (i.e., visual soil characteristics and field screening results) to determine if investigation is properly located; notify NDEP; adjust investigation location as required; use geophysical and/or video surveys to locate sludge bed piping and to aid in finding sludge bed.
	Are Radiological Survey results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Stop sampling and rescope investigation.
	Are VOC results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Submit sample for VOC and SVOC laboratory analyses. Continue sampling at 3-ft intervals up a maximum of 12 ft or until a nondetect sample is collected. Submit the detect sample(s) and nondetect sample to the laboratory for VOC and SVOC analyses.
	Are Hanby™ results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Submit sample for SVOC and TPH-gasoline and TPH-diesel/waste oil analyses. Continue sampling at 3-ft intervals up a maximum of 12 ft or until a nondetect sample is collected. Submit the detect sample(s) and nondetect sample to the laboratory for SVOC, TPH-gasoline, and TPH-diesel/waste oil analyses.

Table A.6-1
CAU 230/320-Specific Decision Points and Rules
(Page 2 of 3)

Investigation Activity	Decision Point	Decision Result	Decision Rule
Geoprobe® Soil Sampling	Can soil samples be adequately collected with Geoprobe®?	Yes	Proceed with subsurface investigation.
		Yes, but in a different location	Adjust investigation location.
		No	If Geoprobe® is not able to penetrate substrate or sample location is not conducive to sampling with the Geoprobe®, then utilize backhoe and proceed with subsurface investigation.
	Are Radiological Survey results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Stop sampling and rescope investigation.
	Are VOC results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Submit sample for VOC and SVOC laboratory analyses. Continue sampling at 2-ft intervals up a maximum of 12 ft or until a nondetect sample is collected. Submit the detect sample(s) and nondetect sample to the laboratory for VOC and SVOC analyses.
	Are Hanby™ results above field screening levels in Table A.3-1 ?	No	Submit sample for SVOC laboratory analysis.
		Yes	Submit sample for SVOC and TPH-gasoline and TPH-diesel/waste oil analyses. Continue sampling at 2-ft intervals up a maximum of 12 ft or until a nondetect sample is collected. Submit the detect sample(s) and nondetect sample to the laboratory for SVOC, TPH-gasoline, and TPH-diesel/waste oil analyses.

Table A.6-1
CAU 230/320-Specific Decision Points and Rules
(Page 3 of 3)

Investigation Activity	Decision Point	Decision Result	Decision Rule
Video Survey and Soil Sampling	Is significant contamination detected in the sludge beds or sewage lagoon areas as determined from field screening or laboratory analyses?	Yes	Conduct a video survey of sewage pipeline to identify breaks in pipeline where leakage may have occurred.
		No	No video survey is necessary.
	Is there a break in the line where leakage may have occurred?	Yes	Collect soil sampling with either the backhoe or Geoprobe®.
		No	No soil sampling is necessary.

A.7.0 Decision Error

Biased sampling locations will be selected for soil sampling at the CAU 230/320 Sewage Lagoons site as identified in [Sections A.4.0, A.5.0, and A.6.0](#). The sampling strategy targets the worst-case contamination by directly sampling areas where contamination will most likely be present. Sampling areas include the sludge bed, sewage lagoons, disturbed soil surrounding the sewage lagoons berms, the drainage channel south of the sewage lagoons, and area near the Imhoff tank and strainer box. This sampling strategy will reduce the possibility of missing contamination and will yield the highest confidence that the extent of contamination, if present, has been adequately bounded. All samples will be sent to an off-site laboratory for analyses using the rationale in [Section 5.0](#) and [Section 6.0](#).

Appendix B

Project Organization

B.1.0 Project Organization

The DOE/NV Industrial Sites Project Manager is Janet Appenzeller-Wing and her telephone number is (702) 295-0461.

The names of the project Health and Safety Officer and the Quality Assurance Officer can be found in the appropriate DOE/NV plan. However, personnel are subject to change, and it is suggested that the Project Manager be contacted for further information. The Task Manager will be identified in the FFACO Biweekly Activity Report prior to the start of field activities.

Appendix C

Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and Radiochemistry Analytical Requirements for Industrial Sites

Table C.1-1
Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and
Radiochemistry Analytical Requirements for Industrial Sites
(Page 1 of 5)

Parameter or Analyte	Medium or Matrix	Analytical Method	Minimum Reporting Limit	Regulatory Limit	Relative Percent Difference (RPD) ^a	Percent Recovery (%R) ^b
ORGANICS						
Total Volatile Organic Compounds (VOCs)	Water	8260B ^c	Analyte-specific estimated quantitation limits ^d	Not Applicable (NA)	14 ^e	61-145 ^e
	Soil				24 ^e	59-172 ^e
Toxicity Characteristic Leaching Procedure (TCLP) VOCs						
Benzene	Aqueous	1311/8260B ^c	0.050 mg/L ^d	0.5 mg/L ^d	14 ^e	61-145 ^e
Carbon Tetrachloride			0.050 mg/L ^d	0.5 mg/L ^d		
Chlorobenzene			0.050 mg/L ^d	100 mg/L ^d		
Chloroform			0.050 mg/L ^d	6 mg/L ^d		
1,2-Dichloroethane			0.050 mg/L ^d	0.5 mg/L ^d		
1,1-Dichloroethene			0.050 mg/L ^d	0.7 mg/L ^d		
Methyl Ethyl Ketone			0.050 mg/L ^d	200 mg/L ^d		
Tetrachloroethene			0.050 mg/L ^d	0.7 mg/L ^d		
Trichloroethene			0.050 mg/L ^d	0.5 mg/L ^d		
Vinyl Chloride			0.050 mg/L ^d	0.2 mg/L ^d		
Total Semivolatile Organic Compounds (SVOCs)	Water	8270C ^c	Analyte-specific estimated quantitation limits ^d	NA	50 ^e	9-127 ^e
	Soil				50 ^e	11-142 ^e
TCLP SVOCs						
o-Cresol	Aqueous	1311/8270C ^c	0.10 mg/L ^d	200 mg/L ^d	50 ^e	9-127 ^e
m-Cresol			0.10 mg/L ^d	200 mg/L ^d		
p-Cresol			0.10 mg/L ^d	200 mg/L ^d		
Cresol (total)			0.30 mg/L ^d	200 mg/L ^d		
1,4-Dichloro-benzene			0.10 mg/L ^d	7.5 mg/L ^d		
2,4-Dinitrotoluene			0.10 mg/L ^d	0.13 mg/L ^d		

Table C.1-1
Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and
Radiochemistry Analytical Requirements for Industrial Sites
(Page 2 of 5)

Parameter or Analyte	Medium or Matrix	Analytical Method	Minimum Reporting Limit	Regulatory Limit	Relative Percent Difference (RPD) ^a	Percent Recovery (%R) ^b
Hexachloro-benzene	Aqueous	1311/8270C ^c	0.10 mg/L ^d	0.13 mg/L ^d	50 ^e	9-127 ^e
Hexachloro-butadiene			0.10 mg/L ^d	0.5 mg/L ^d		
Hexachloro-ethane			0.10 mg/L ^d	3 mg/L ^d		
Nitrobenzene			0.10 mg/L ^d	2 mg/L ^d		
Pentachloro-phenol			0.50 mg/L ^d	100 mg/L ^d		
Pyridine			0.10 mg/L ^d	5 mg/L ^d		
2,4,5-Trichloro-phenol			0.10 mg/L ^d	400 mg/L ^d		
2,4,6-Trichloro-phenol			0.10 mg/L ^d	2 mg/L ^d		
Total Pesticides	Water	8081A ^c	Analyte-specific (CRQL) ^e	NA	27 ^e	38-131 ^e
	Soil				50 ^e	23-139 ^e
TCLP Pesticides						
Chlordane	Aqueous	1311/8081A ^c	0.0005 mg/L ^e	0.03 mg/L ^d	27 ^e	38-131 ^e
Endrin			0.001 mg/L ^e	0.02 mg/L ^d		
Heptachlor			0.0005 mg/L ^e	0.008 mg/L ^d		
Heptachlor Epoxide			0.0005 mg/L ^e	0.008 mg/L ^d		
Gamma-BHC (Lindane)			0.0005 mg/L ^e	0.4 mg/L ^d		
Methoxychlor			0.005 mg/L ^e	10 mg/L ^d		
Toxaphene			0.05 mg/L ^e	0.5 mg/L ^d		
Polychlorinated Biphenyls (PCBs)	Water	8082 ^c	Analyte-specific contract required quantitation limits (CRQL) ^e	NA	Lab-specific ^f	Lab-specific ^f
	Soil					
Total Herbicides	Water	8151A ^c	1.3 µg/L ^c	NA	Lab-specific ^f	Lab-specific ^f
	Soil		66 µg/kg ^c			
TCLP Herbicides						
2,4-D	Aqueous	1311/8151A ^c	0.002 mg/L ^d	10 mg/L ^d	Lab-specific ^f	Lab-specific ^f
2,4,5-TP			0.00075 mg/L ^d	1 mg/L ^d		

Table C.1-1
Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and
Radiochemistry Analytical Requirements for Industrial Sites
(Page 3 of 5)

Parameter or Analyte	Medium or Matrix	Analytical Method	Minimum Reporting Limit	Regulatory Limit	Relative Percent Difference (RPD) ^a	Percent Recovery (%R) ^b
Total Petroleum Hydrocarbons (TPH)	Water Gasoline	8015B modified ^c	0.1 mg/L ^g	NA	Lab-specific ^f	Lab-specific ^f
	Soil Gasoline		0.5 mg/kg ^g			
	Water Diesel		0.5 mg/L ^g			
	Soil Diesel		25 mg/kg ^g			
Explosives	Water	8330 ^c	14 µg/L ^c	NA	Lab-specific ^f	Lab-specific ^f
	Soil		2.2 mg/kg ^c			
Polychlorinated Dioxins and Furans	Water	8280A/8290 ^c	0.05 µg/L ^c	NA	Lab-specific ^f	Lab-specific ^f
	Soil		5 µg/kg ^c			
INORGANICS						
Total Resource Conservation and Recovery Act (RCRA) Metals						
Arsenic	Water	6010B/7470A ^c	10 µg/L ^{g,h}	NA	20 ^h	75-125 ^h
	Soil	6010B/7471A ^c	1 mg/kg ^{g,h}			
Barium	Water	6010B/7470A ^c	200 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	20 mg/kg ^{g,h}			
Cadmium	Water	6010B/7470A ^c	5 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	0.5 mg/kg ^{g,h}			
Chromium	Water	6010B/7470A ^c	10 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	1 mg/kg ^{g,h}			
Lead	Water	6010B/7470A ^c	3 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	0.3 mg/kg ^{g,h}			
Mercury	Water	6010B/7470A ^c	0.2 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	0.1 mg/kg ^{g,h}			
Selenium	Water	6010B/7470A ^c	5 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	0.5 mg/kg ^{g,h}			
Silver	Water	6010B/7470A ^c	10 µg/L ^{g,h}			
	Soil	6010B/7471A ^c	1 mg/kg ^{g,h}			

Table C.1-1
Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and
Radiochemistry Analytical Requirements for Industrial Sites
(Page 4 of 5)

Parameter or Analyte	Medium or Matrix	Analytical Method	Minimum Reporting Limit	Regulatory Limit	Relative Percent Difference (RPD) ^a	Percent Recovery (%R) ^b
TCLP RCRA Metals						
Arsenic	Aqueous	1311/6010B ^c 1311/7470A ^c	0.10 mg/L ^{g,h}	5 mg/L ^d	20 ^h	75-125 ^h
Barium			2 mg/L ^{g,h}	100 mg/L ^d		
Cadmium			0.05 mg/L ^{g,h}	1 mg/L ^d		
Chromium			0.10 mg/L ^{g,h}	5 mg/L ^d		
Lead			0.03 mg/L ^{g,h}	5 mg/L ^d		
Mercury			0.002 mg/L ^{g,h}	0.2 mg/L ^d		
Selenium			0.05 mg/L ^{g,h}	1 mg/L ^d		
Silver			0.10 mg/L ^{g,h}	5 mg/L ^d		
Cyanide	Water	9010B ^c	0.01 mg/L ^h	NA	20 ^h	75-125 ^h
	Soil		1.0 mg/kg ^h			
Sulfide	Water	9030B/9034 ^c	0.4 mg/L ^c	NA	Lab-specific ^f	Lab-specific ^f
	Soil or Sediment		10 mg/kg ^g			
pH/Corrosivity	Water	9040B ^c	NA	pH >2 ⁱ	Lab-specific ^f	Lab-specific ^f
	Soil	9045C ^c		pH<12.5 ^j		
Ignitability	Water	1010 ^c	NA	Flash Point <140° F ^d	NA	NA
	Soil	1030 ^c		Burn Rate ^c >2.2 mm/sec nonmetals; >0.17 mm/sec metals		
RADIOCHEMISTRY						
Gamma-emitting Radionuclides ^j	Water	EPA 901.1 ^k	Isotope-specific ^m	NA	20	Tracer Yield 30-105 Laboratory Control Sample Yield 80-120
	Soil	HASL 300 ^l			35	
Isotopic Plutonium ^j	Water	NAS-NS-3058 ^{n,o}	2 pCi/L	NA	20	
	Soil		0.1 pCi/g Pu-238 ^p 0.4 pCi/g Pu-239/240 ^p		35	
Isotopic Uranium ^j	Water	NAS-NS-3050 ^{q,r}	2 pCi/L	NA	20	
	Soil		1 pCi/g		35	
Strontium - 90 ^j	Water	SM 7500-Sr ^s	8 pCi/L ^t	NA	20	
	Soil	Martin 79 ^u	1 pCi/g ^v		35	

Table C.1-1 Laboratory Chemical, Toxicity Characteristic Leaching Procedure, and Radiochemistry Analytical Requirements for Industrial Sites (Page 5 of 5)

^aRPD is used to Calculate Precision

Precision is estimated from the relative percent difference of the concentrations measured for the matrix spike and matrix spike duplicate analyses of unspiked field samples, or field duplicates of unspiked samples. It is calculated by:

$RPD = 100 \times \{(|C_1 - C_2|) / [(C_1 + C_2) / 2]\}$, where C_1 = Concentration of the analyte in the first sample aliquot, C_2 = Concentration of the analyte in the second sample aliquot.

^b%R is used to Calculate Accuracy

Accuracy is assessed from the recovery of analytes spiked into a blank or sample matrix of interest, or from the recovery of surrogate compounds spiked into each sample. The recovery of each spiked analyte is calculated by: $\%R = 100 \times (C_s - C_u / C_n)$, where C_s = Concentration of the analyte in the spiked sample, C_u = Concentration of the analyte in the unspiked sample, C_n = Concentration increase that should result from spiking the sample

^cU.S. Environmental Protection Agency (EPA) Test Methods for Evaluating Solid Waste, 3rd Edition, Parts 1-4, SW-846 (EPA, 1996)

^dEstimated Quantitation Limit as given in SW-846 (EPA, 1996)

^eEPA Contract Laboratory Program Statement of Work for Organic Analysis (EPA, 1988b; 1990; 1991; and 1994b)

^fIn-House Generated RPD and %R Performance Criteria

It is necessary for laboratories to develop in-house performance criteria and compare them to those in the methods. The laboratory begins by analyzing 15-20 samples of each matrix and calculating the mean %R for each analyte. The standard deviation (SD) of each %R is then calculated, and the warning and control limits for each analyte are established at ± 2 SD and ± 3 SD from the mean, respectively. If the warning limit is exceeded during the analysis of any sample delivery group (SDG), the laboratory institutes corrective action to bring the analytical system back into control. If the control limit is exceeded, the sample results for that SDG are considered unacceptable. These limits are reviewed after every 20-30 field samples of the same matrix and are updated at least semiannually. The laboratory tracks trends in both performance and control limits by the use of control charts. The laboratory's compliance with these requirements is confirmed as part of an annual laboratory audit. Similar procedures are followed in order to generate acceptance criteria for precision measurements.

^g*Industrial Sites Quality Assurance Project Plan* (DOE/NV, 1996)

^hEPA Contract Laboratory Program Statement of Work for Inorganic Analysis (EPA, 1988a; 1993; and 1994a)

ⁱRCRA Regulations and Keyword Index, 1998 Edition

^jIsotopic minimum detectable concentrations are defined during the DQO process and specified in the CAIP as applicable

^k*Prescribed Procedures for Measurements of Radioactivity in Drinking Water* (EPA, 1980) or equivalent method

^l*Environmental Measurements Laboratory Procedures Manual* (DOE, 1992) or equivalent method

^mIsotope-Specific Minimum Reporting Limit to be specified in CAIP

ⁿThe Radiochemistry of Plutonium (Coleman, 1965) or equivalent method

^o*Separation and Preconcentration of Actinides from Acidic Media by Extraction Chromatography* (Horwitz, 1993) or equivalent method

^pThe Nevada Test Site Performance Objective Criteria requirement for certifying that hazardous waste has no added radioactivity requires that the total plutonium (the sum of the Pu-238, 239, 240 concentrations) not exceed 0.5 pCi/g (BN, 1995)

^qThe Radiochemistry of Uranium (Grindler, 1962) or equivalent method

^r*Separation and Preconcentration of Uranium from Acidic Media by Extraction Chromatography* (Horwitz, 1992) or equivalent method

^sStandard Methods for the Examination of Water and Waste Water (APHA, 1992) or equivalent method

^t40 CFR 141.16, Table A, "Average Annual Concentrations Assumed to Produce a Total Body or Organ Dose of 4.0 mrem/yr" (CFR, 1976)

^uDetermination of Strontium-89 and -90 in soil with Total Sample Decomposition (Analytical Chemistry, 1979) or equivalent method

^vThe 1.0 pCi/g concentration is approximately twice the concentration of fallout Sr-90 in background surface soils reported in the "Environmental Monitoring Report for the Proposed Ward Valley California Low-Level Radioactive Waste Facility" (Atlan-Tech, 1992)

Definitions:

$\mu\text{g/kg}$ = Microgram(s) per kilogram

mg/kg = Milligram(s) per kilogram

pCi/L = Picocurie(s) per liter

mg/L = Milligram(s) per liter

pCi/g = Picocurie(s) per gram

$\mu\text{g/L}$ = Microgram(s) per liter

C.1.0 References

APHA, see American Public Health Association.

American Public Health Association. 1992. *Standard Methods for the Examination of Water and Waste Water*, 18th Edition. Washington, DC.

Analytical Chemistry. 1979. *Determination of Strontium-89 and -90 in Soil with Total Sample Decomposition*, Martin 79, October.

Atlan-Tech. 1992. *Environmental Monitoring Report for the Proposed Ward Valley California Low-Level Radioactive Waste Facility*. Roswell, GA.

Bechtel Nevada. 1995. *Nevada Test Site Performance Objective for Certification of Nonradioactive Hazardous Waste*, Rev. 0. Las Vegas, NV.

Code of Federal Regulations. 1976. 40 CFR 141.16, Table A, "Average Annual Concentrations Assumed to Produce a Total Body or Organ Dose of 4 mrem/yr." Washington, DC: U.S. Government Printing Office.

Coleman, G.H. 1965. *The Radiochemistry of Plutonium*, NAS-NS-3058. Washington, DC: National Academy of Sciences.

Grindler, J.E. 1962. *The Radiochemistry of Uranium*, NAS-NS-3050. Washington, DC: National Academy of Science.

Horwitz. 1992. "Separation and Preconcentration of Uranium from Acidic Media by Extraction Chromatography." In *Analytica Chimica Acta*.

Horwitz. 1993. "Separation and Preconcentration of Actinides from Acidic Media by Extraction Chromatography." In *Analytica Chimica Acta*.

RCRA Regulations and Keyword Index. 1998. ISSN 1074-1364. New York, NY: Elsevier Science Inc.

U.S. Department of Energy. 1992. *Environmental Measurements Laboratory Procedures Manual*, HASL-300, 27th Edition, Vol. 1. New York, NY.

U.S. Department of Energy, Nevada Operations Office. 1996. *Industrial Sites Quality Assurance Project Plan, Nevada Test Site, Nevada*, DOE/NV--372. Las Vegas, NV.

U.S. Environmental Protection Agency. 1980. *Prescribed Procedures for Measurements of Radioactivity in Drinking Water*, EPA-600/4-79-020. Washington, DC.

U.S. Environmental Protection Agency. 1988a. *Contract Laboratory Program Statement of Work for Inorganic Analysis*, ILMO 3.0. Washington, DC.

U.S. Environmental Protection Agency. 1988b. *Contract Laboratory Program Statement of Work for Organic Analysis*, 2/88. Washington, DC.

U.S. Environmental Protection Agency. 1990. *Contract Laboratory Program Statement of Work for Organic Analysis*, 3/90. Washington, DC.

U.S. Environmental Protection Agency. 1991. *Contract Laboratory Program Statement of Work for Organic Analysis*, OLMO 1.8. Washington, DC.

U.S. Environmental Protection Agency. 1993. *Contract Laboratory Program Statement of Work for Inorganic Analysis*, ILMO 3.0. Washington, DC.

U.S. Environmental Protection Agency. 1994a. *Contract Laboratory Program Statement of Work for Inorganic Analysis*, ILMO 4.0. Washington, DC.

U.S. Environmental Protection Agency. 1994b. *Contract Laboratory Program Statement of Work for Organic Analysis*, OLMO 3.1. Washington, DC.

U.S. Environmental Protection Agency. 1996. *Test Methods for Evaluating Solid Waste, Physical/Chemical Methods*, SW-846, 3rd Edition (which includes updates to 1986, 1992, and 1994 revisions), CD-ROM. Washington, DC.

Appendix D

Document Review Sheets

NEVADA ENVIRONMENTAL RESTORATION PROJECT DOCUMENT REVIEW SHEET

1. Document Title/Number: Draft Corrective Action Investigation Plan for Corrective Action Unit 230: Area 22 Sewage Lagoons and Corrective Action Unit 320: Area 22 Desert Rock Airport Strainer Box, Nevada Test Site, Nevada			2. Document Date: April 1999	
3. Revision Number: 0			4. Originator/Organization: IT Corporation	
5. Responsible DOE/NV ERP Project Mgr.: Janet Appenzeller-Wing			6. Date Comments Due:	
7. Review Criteria: Full				
8. Reviewer/Organization/Phone No.: Gregory A. Raab, NDEP, 486-2867			9. Reviewer's Signature:	

10. Comment Number/ Location	11. Type*	12. Comment	13. Comment Response	14. Accept
1) Section 3.1, Page 12 of 31		[Missing is a cross-sectional drawing of the Conceptual Site Model as described in Attachment A, Figure A-3, of the "Soil Screening Guidance: User's Guide," Second Edition, EPA/540/R-96/018, July 1996. Include an estimated extent of the contaminants to approximate scale.]	Figure 3-1 was added depicting the conceptual site model.	Yes
2) Section 4.1, Page 16 of 31, 1 st Paragraph, Last Sentence:Appendix D		[There is no Appendix D in this CAIP. If the Appendix is in the IS QAPP, then state that clearly.]	Text was changed to "Appendix C."	Yes
3) Section 4.1, Page 16 of 31, 1 st Paragraph		[For clarity, introduce a new heading in Section 4.1, "Site Health and Safety." Move the first paragraph and heading "Sampling Strategy" to below the second and third paragraphs with subsequent bullets. Add a new section, Section 4.2, with the heading "Sampling Strategy," renumber the other sections, check possible references to these sections, and change Table of Contents.]	The text on the first page was left under the Section 4.0 header. The Section 4.1 header was moved to the second page of the section immediately before Section 4.1.1. This is consistent with other CAIPs.	In Part
4) Section 4.1.2, Page 17 of 31, 1 st Paragraph, 1 st Sentence		...with <u>either</u> a polyvinyl chloride,... [Also, please explain the rationale for the selection of the appropriate core barrel liner relative to the target COPCs.]	Change made. A Geoprobe [®] representative stated that stainless steel liners are appropriate for all COPCs. PVC liners are not appropriate for sampling media contaminated with chlorinated solvents because the chlorinated solvents will degrade the PVC. With respect to the volatile diffusion, stainless steel was recommended over PVC only if the sample was to be stored in the liner.	Yes

NEVADA ENVIRONMENTAL RESTORATION PROJECT DOCUMENT REVIEW SHEET

10. Comment Number/ Location	11. Type*	12. Comment	13. Comment Response	14. Accept
5) Section 5.3.5 Mixed Waste, 1 st Paragraph, 2 nd Sentence		However, if mixed waste is generated, <u>DOE will notify NDEP upon discovery, and the waste...</u>	Text was changed to "However, if mixed waste is generated, DOE/NV will notify NDEP upon discovery. The waste shall be managed..."	Yes
6) Section A.2.0, Page A-3 of A-19		Conceptual <u>Site</u> Model	Change made.	Yes
7) Section A.2.0, Page A-3 of A-19, Last Sentence on Page		The conceptual <u>site</u> model...	Change made.	Yes
8) Section A.2.0, Page A-4, 5, 6 of A-19, Table A.2-1		Conceptual <u>Site</u> Model Element Descriptions	Change made.	Yes
9) Section A.2.0, Page A-5 of A-19, Imhoff Tank		An engineering map indicates that the capacity of the Imhoff tank is <u>designed to treat sewage from the camp for 1,500 persons on a daily basis.</u>	Change made.	Yes
10) Page A-15 of A-19, Under the 1 st Bullet		<ul style="list-style-type: none"> The conceptual model fails to such a degree that rescoping is required. [Please elaborate as to what "degree" of failure requires the rescoping, i.e. at what point does the conceptual model fail.] 	A parenthetical statement was added after the first dash under the first bullet as follows: "(i.e., contamination extends beyond the limits of the sampling design and equipment or significant radiological contamination is found)."	Yes
11) Page A-16 of A-19, Table A-6.1, Decision Point		"Can sludge bed be located," the Decision Rule: [The decision rule description does not give enough information on how to determine if the sludge bed has been removed. Please elaborate for clarity.]	The potential to use video surveying to locate the end of the discharge pipe to the sludge bed was added. The location of the sludge bed is fairly accurately known from photographs and engineering drawings. The text now reflects this response. Visual evidence (organic layer) or field screening results that exceed field screening levels would indicate that the investigation is properly located. The trenching will be expanded if necessary.	Yes

NEVADA ENVIRONMENTAL RESTORATION PROJECT DOCUMENT REVIEW SHEET

10. Comment Number/ Location	11. Type*	12. Comment	13. Comment Response	14. Accept
12) Page A-19 of A-19, Decision Error		[Please include confidence levels for the COPC driving the investigation. See CAU 232 CAIP, A.7.0 Decision Error for an example.]	The calculation of confidence levels is based on an assumed normal distribution of contaminants and must be determined by a random sampling process. Because the investigation at CAU 230/320 will consist of sampling at biased locations, the distribution is skewed away from normal towards the worst case and the determination of confidence levels does not apply. Therefore, the investigation by default has a high degree of confidence of finding the contamination. The laboratory analysis against the EPA requirements, along with the validation process, ensure the data set will be of high quality.	No

^a Comment Types: M = Mandatory, S = Suggested.

Return Document Review Sheets to DOE/NV Environmental Restoration Division, Attn: QAC, M/S 505.

Distribution

*Provide copy in distribution of Rev. 0 and subsequent revisions if applicable.

Copies of only the NDEP-approved document will be distributed to others.

Paul J. Liebendorfer
State of Nevada
Bureau of Federal Facilities
Division of Environmental Protection
333 W. Nye Lane, Room 138
Carson City, NV 89706-0851

2 (Controlled)*

Michael McKinnon
State of Nevada
Bureau of Federal Facilities
Division of Environmental Protection
555 E. Washington, Suite 4300
Las Vegas, NV 89101

1 (Controlled)*

Sabrina Lawrence
Environmental Restoration Division
DOE/Nevada Operations Office
P.O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

1 (Controlled)*

Janet Appenzeller-Wing
Environmental Restoration Division
DOE/Nevada Operations Office
P.O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

1 (Uncontrolled)*

Kevin Cabble
Environmental Restoration Division
DOE/Nevada Operations Office
P.O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

1 (Uncontrolled)*

Steve Nacht
Bechtel Nevada
P.O. Box 98521, M/S NTS306
Las Vegas, NV 89193-8521

1 (Uncontrolled)*

Jerry Bonn
Bechtel Nevada
P.O. Box 98521, M/S NTS306
Las Vegas, NV 89193-8521

1 (Uncontrolled)*

IT Corporation Central Files
P.O. Box 93838
Las Vegas, NV 89193

1 (Uncontrolled)*

Julianna Herrington
SAIC
P.O. Box 93838
Las Vegas, NV 89193

1 (Controlled)*

Dustin Wilson
SAIC
P.O. Box 93838
Las Vegas, NV 89193

1 (Uncontrolled)*

Technical Information Resource Center
DOE/Nevada Operations Office
P.O. Box 98518, M/S 505
Las Vegas, NV 89193-8518

1 (Uncontrolled)

U.S. Department of Energy
Office of Scientific and Technical Information
P.O. Box 62
Oak Ridge, TN 37831

1 (Uncontrolled, electronic copy)

Manager Southern Nevada FFACO
Public Reading Room
P.O. Box 98521, M/S NLV040
Las Vegas, NV 89193-8521

1 (Controlled)

1 (Uncontrolled)

Manager Northern Nevada FFACO
Public Reading Room
c/o Rosa Silver
IT Corporation
P.O. Box 93838
Las Vegas, NV 89193

1 (Uncontrolled)

FFACO Public Reading Room Coordinator
Rosa Silver
IT Corporation
P.O. Box 93838
Las Vegas, NV 89193

1 (Controlled)