DISCLAIMER

DOE/LC/11063-T2

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DOE/LC/11063--T2

DE92 017780

**ANNUAL PROGRESS REPORT - 1991
FOR
ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT**

BY

**UNITED ENGINEERS & CONSTRUCTORS, INC.
(Western Operations)
5555 Greenwood Plaza Blvd.
Englewood, CO 80111**

Submitted to

**GAS RESEARCH INSTITUTE
8600 WEST BRYN MAWR AVENUE
CHICAGO, ILLINOIS 60631**

MARCH, 1992

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

for

United Engineers
& Constructors Inc
Western Operations

Street Address
5555 Greenwood Plaza Blvd
Englewood, CO 80111

Mailing Address
P O Box 5888
Denver CO 80217

303 843 2000
Telex 45540
FAX 303 843 2358, 3022 or 2208

United Engineers & Constructors

A Raytheon Company

March 26, 1992

Gas Research Institute
8600 West Bryn Mawr Avenue
Chicago, Illinois 60631

Attention: J. M. Evans

Reference: Rocky Mountain 1 Underground Coal Gasification Test
Stearns-Roger Project No. 8320/8400/8426
Gri Contract No. 5084-222-1047
Letter No. S-R/GRI-483

Subject: Project Annual Progress Report - 1991

Dear Mr. Evans:

Enclosed are ten copies of the subject report for the Rocky Mountain 1 Underground Coal Gasification Project. The organization of the report generally follows the format of previous reports, although we have continued to include more information on the financial aspects of the project.

Please let us know if you have any questions or comments concerning the report.

Very truly yours,

UNITED ENGINEERS & CONSTRUCTORS INC.

M. H. Vardaman
Project Manager

DSD:MHV:kar

Enclosure:

cc: Vern Hill (GRI) -1
Urban Sharum (DOE) - 2
Laura Brandt (DOE/METC) -2
Finance & Budget Branch (DOE/METC) - 1
Lee Marchant (WRI) -2
M. H. Vardaman - 1
Steve Dennis - 1
Rick Pezzoli - 1
File -1

ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT

ANNUAL PROGRESS REPORT - 1991

TABLE OF CONTENTS

<u>Section</u>	<u>Title</u>	<u>Page</u>
1.0	SUMMARY	1-1
2.0	GENERAL PROJECT ACTIVITIES	2-1
2.1	Project/Site Management Activities	2-1
2.2	Environmental Permitting Activities	2-2
2.3	TASC and SMC Meetings	2-13
3.0	SITE ACTIVITIES	3-1
3.1	WRI Groundwater Sampling	3-1
3.2	WDEQ, LQD Annual Site Inspection and Site Maintenance Activities	3-3
4.0	FUNDING, BUDGET AND SCHEDULE	4-1
4.1	Project Funding (Table 4-1)	4-1
4.2	Tasks 1 to 11 Budget Information (Tables 4-2 to 4-6)	4-1
4.3	Tasks 12 to 15 Budget and Schedule Information (Tables 4-7 to 4-9)	4-4
APPENDIX A	Western Research Institute's Annual Technical Progress Report	

SECTION 1.0

SUMMARY

The Rocky Mountain 1 Underground Coal Gasification Test or Burn was conducted from approximately mid-November, 1987 through February, 1988. After the burn the project began proceeding with the following overall tasks:

- venting, flushing and cooling of the cavities;
- subsurface or groundwater cleanup;
- post-burn coring and drilling;
- groundwater monitoring, and
- site restoration/reclamation.

By the beginning of 1991 field activities associated with venting, flushing and cooling of the cavities and post-burn coring and drilling had been completed. However, data analysis continued including the University of North Dakota analyzing drilling and coring data, and the U.S. Department of Energy (DOE)/EG&G developing a chronological listing of project events.

During 1988 and 1989 subsurface or groundwater cleanup activities involved pumping water from the cavities to the surface for treatment. In 1991, United Engineers & Constructors, Stearns-Roger Division (UE&C/S-R) continued discussions with the Wyoming Department of Environmental Quality, Land Quality Division (WDEQ, LQD) concerning a release from future groundwater cleanup activities. WDEQ, LQD indicated verbally that they will consider granting a release after they receive the December, 1991 groundwater sampling data. WDEQ, LQD will evaluate this data and other sampling data for groundwater parameter stability and compliance with R&D License No. 15 conditions. WDEQ, LQD will involve the WDEQ, Water Quality Division in the evaluation of the groundwater quality data and the decision whether or not to grant the project a release.

In early 1991 the project was issued an approval from WDEQ, LQD to proceed with semi-annual or twice-a-year groundwater samplings (June and December) in 1991 and 1992. Thus, this report provides available information on the June and December, 1991 groundwater samplings.

The Western Research Institute (WRI) collected and analyzed the groundwater samples from the site during 1991. Groundwater quality at the site continued to approach or be similar to baseline concentrations for most parameters. Although higher than baseline concentrations also continued to be observed primarily for total organic carbon (TOC), total dissolved solids (TDS) and ammonia in the southwest quadrant of the site. WDEQ, LQD agreed with the project that these elevated concentrations are probably due to the influx of groundwater from offsite areas.

During 1991 there were no major activities associated with site restoration/reclamation. The only remaining equipment on the site is equipment that will be used for additional groundwater cleanup activities, if required. Site restoration/reclamation activities will be completed in 1993. WDEQ, LQD will then monitor reclamation success for 5 to 10 years.

The project continued to have a good relationship with WDEQ, LQD. A verbal agreement was reached with WDEQ, LQD that they will consider a bond reduction in 1992 from approximately \$803,000 to \$300,000, if the release from future groundwater cleanup activities is granted.

WDEQ, LQD's annual site inspection went well. As a result of WDEQ, LQD commenting about the Canada thistle on the site, UE&C/S-R sprayed the thistle twice with herbicide. If these sprayings are deemed unsuccessful in 1992, a commercial herbicide applicator will be hired to spray the thistle.

In 1991 the total project funding continued to remain at \$14,254,700. Tasks 1 to 11 are complete except for Task 9 (plant dismantling/reclamation). As indicated above, Task 9 will not be complete until 1993. The estimate to complete Task 9 remains at \$110,000.

Tasks 12 and 13 were completed in 1990. Task 14 (subsurface water cleanup) will not be complete until 1992 when WDEQ, LQD presumably grants the project a release from future or additional groundwater restoration activities. Task 15 (groundwater restoration monitoring) continued on a semi-annual basis in 1991 and will be completed in 1992 with the June and December samplings. The estimate to complete Tasks 14 and 15 is \$260,920.

Following site reclamation (1994 and beyond), the project will require funds for continuing to interface with WDEQ, LQD. This will involve evaluating reclamation success and possibly continued reductions in the project's bond. Full bond release may not occur until 2003. Based on past discussions with WDEQ, LQD the project's permit and bond are effective for 10 years after site reclamation is deemed complete. However, bond reduction can occur following,

1. backfilling, regrading, topsoil replacement, recontouring and drainage control, and
2. successful site revegetation.

Although, if WDEQ, LQD reduces the project's bond in 1992 to approximately \$300,000, it is unlikely that they will reduce it below this level. Typically WDEQ, LQD reduces a bond following site reseeding, to 15 percent of the original bond value and this is the amount required until site reclamation is deemed complete. The Rocky Mountain 1 project's original bond was \$2,231,952; 15 percent of the amount is approximately \$335,000. Thus, UE&C/S-R assumes that WDEQ, LQD will maintain a \$300,000 bond for the

project until reclamation is deemed complete and there is full bond release.

SECTION 2.0

GENERAL PROJECT ACTIVITIES

The General Project Activities involved primarily managing the project/site and environmental permitting activities as discussed below.

2.1 PROJECT/SITE MANAGEMENT ACTIVITIES

During 1991 the Project Management Team (PMT) consisted of the Stearns-Roger Division of United Engineers & Constructors (UE&C/S-R) and the Western Research Institute (WRI). The PMT continued to function under the direction of the Technical Advisory Subcommittee (TASC) and the Sponsors Management Committee (SMC).

Project management activities primarily involved the following with the primary PMT member responsibility indicated in parentheses:

1. Maintaining communication with the Wyoming Department of Environmental Quality (WDEQ), Land Quality Division (LQD); Gas Research Institute (GRI), U. S. Department of Energy (DOE), and Western Research Institute (WRI) as discussed further in Section 2.2 (UE&C/S-R).
2. Participating in TASC and SMC meetings discussed in more detail in Section 2.3 (UE&C/S-R, WRI).
3. Reporting of semi-annual or twice-a-year groundwater sampling results to WDEQ, LQD following sampling/analyses by WRI (UE&C/S-R).

2.2 ENVIRONMENTAL AND PERMITTING ACTIVITIES

Throughout 1991 the project had contact with a number of organizations involved with environmental and permitting activities. These organizations were as follows:

1. WDEQ, LQD;
2. GRI;
3. DOE and EG&G;
4. WRI;
5. University of Colorado at Boulder;
6. Union Pacific Resources Company, and
7. Pacific Steel & Recycling.

The contacts with each of these organizations are briefly described below in chronological order. The listing includes information on letters and meetings. Information on telephone conversations is generally not included, except as noted.

WDEQ, LQD

In 1991 the majority of the environmental and permitting work on the RM 1 project was with WDEQ, LQD. The contacts with WDEQ, LQD focused on transmitting groundwater sampling information and the annual inspection. During 1991, the project began twice-a-year or semi-annual groundwater sampling in June and December. This sampling schedule also will be followed in 1992.

The sequence of contacts with WDEQ, LQD during 1991 were as follows:

1. January 3, 1991 Letter No. S-R/DEQ-136 to WDEQ, LQD indicating that TOC, TDS and ammonia levels

are apparently increasing in some groundwater monitoring wells because of the influx of groundwater from southwest and west of the site.

2. January 8, 1991 Letter No. S-R/DEQ-137 to WDEQ, LQD transmitting the September, 1990 post-burn quarterly groundwater compliance monitoring data.
3. January 11, 1991 Letter No. S-R/DEQ-138 to WDEQ, LQD requesting that the project, (a) be allowed to go to semi-annual or twice-a-year groundwater sampling in 1991 and 1992, and (b) be released from any further aquifer restoration activities or pumpouts of the test burn cavities.
4. February 8, 1991 telephone conversation between WDEQ, LQD's Richard Vincent and UE&C/S-R's Steve Dennis. Mr. Vincent indicated that the project will be allowed to proceed with semi-annual groundwater sampling in 1991 and 1992, and probably will be released from future groundwater restoration activities.
5. February 25, 1991 telephone conversation between Richard Vincent and Steve Dennis in which Mr. Vincent indicated a letter will be sent to UE&C/S-R confirming that the project will be allowed to proceed with semi-annual groundwater sampling during 1991 and 1992. However, WDEQ, Water Quality Division (WQD) does not want to release the project from future groundwater restoration activities until after receipt of the December, 1991 sampling data.

6. February 25, 1991 letter from WDEQ, LQD to UE&C/S-R confirming rejection of request for release from future groundwater restoration activities and approval for semi-annual groundwater sampling during 1991 and 1992.
7. April 17, 1991 Letter No. S-R/DEQ-139 to WDEQ, LQD transmitting the December, 1990 post-burn quarterly groundwater compliance monitoring data.
8. May 17, 1991 Letter No. S-R/DEQ-140 to WDEQ, LQD discussing the TASC meeting on May 23, 1991.
9. Undated letter from WDEQ, LQD to UE&C/S-R (received on June 6, 1991) transmitting the former's review of the December, 1990 groundwater sampling data. WDEQ, LQD concluded in their review that, "No immediate concerns were noted from the December sampling results. However, several individual deviations from previous sampling results ... should be watched for changes in water quality from the next round of sampling." The latter comment referred primarily to an increase of TDS in well EMW-1 and ammonia in well VIW-1.
10. June 18, 1991 UE&C/S-R meeting minutes of WDEQ, LQD annual site inspection. The site was found to be in acceptable condition by WDEQ, LQD except for the presence of Canada thistle. WDEQ, LQD recommended treatment of thistle with herbicide in order to avoid future problems during reclamation.

11. July 31, 1991 letter transmitting the 1991 Annual Inspection Report from WDEQ, LQD to UE&C/S-R.
12. August 9, 1991 Letter No. S-R/DEQ-142 to WDEQ, LQD discussing UE&C/S-R's first treatment of the site's Canada thistle with herbicide.
13. September 20, 1991 Letter No. S-R/DEQ-143 to WDEQ, LQD discussing UE&C/S-R's second treatment of the site's Canada thistle with herbicide.
14. October 10, 1991 Letter No. S-R/DEQ-141 to WDEQ, LQD transmitting post-burn groundwater compliance monitoring data for June, 1991.
15. On December 5, 1991 WDEQ, LQD participated in the TASC telephone conference. WDEQ, LQD confirmed their willingness to reconsider the project's request for a release from future groundwater treatments after receipt of the December, 1991 groundwater sampling data. If the release is granted the WDEQ, LQD will consider reducing the project's bond further from approximately \$803,000 to \$300,000.
16. December 13, 1991 Letter No. S-R/DEQ-144 to WDEQ, LQD concerning the project's agreement to continue sampling for benzene in the inner-ring and cavity wells during 1992.

GRI

Throughout 1991, UE&C/S-R kept GRI appraised of the environmental and permitting aspects of the project by copying

GRI with appropriate correspondence, by telephone contact, and at TASC/SMC meetings. In addition, UE&C/S-R had the following correspondence with GRI related to environmental and permitting activities.

1. March 4, 1991 Letter No. SCC/MISC-474 to GRI transmitting letter from WDEQ, LQD. In the letter WDEQ, LQD approved semi-annual groundwater sampling during 1991 and 1992; however, a release from future groundwater restoration activities was rejected.
2. May 17, 1991 Letter No. S-R/GRI-480 to GRI concerning the TASC meeting on May 23, 1991.
3. June 12, 1991 memorandum from Vern Hill to Jim Evans with copies to TASC members. Mr. Hill provided comments on the May 23, 1991 TASC meeting notes related to post-burn coring and process analysis.
4. July 2, 1991 Letter No. S-R/GRI-481 to GRI transmitting comments on the TASC meeting minutes of May 23, 1991.
5. July 30, 1991 Letter No. S-R/GRI-482 to GRI transmitting the UE&C/S-R Annual Progress Report for 1990.

DOE and EG&G

During 1991, UE&C/S-R kept DOE appraised of various aspects of the project by telephone, copying DOE with project related correspondence, and at TASC/SMC meetings as discussed below. Because DOE uses EG&G on an as-needed-basis for the RM 1

project, contacts with EG&G also are included.

1. February 11, 1991 telephone conversation between DOE's Urban Sharum and UE&C/S-R's Steve Dennis. Mr. Sharum indicated that the next proposed TASC meeting is on May 23, 1991. Also, WRI had issued their postburn coring report for 1990.
2. February 25, 1991 telephone conversation between Messrs. Sharum and Dennis. Mr. Sharum was informed that WDEQ, LQD had approved semi-annual sampling of groundwater, but rejected the project's request for a release from future groundwater treatments. Mr. Sharum indicated that he would send UE&C/S-R a copy for review of WRI's post-burn phase II coring report.
3. March 11, and 12, 1991 telephone conversations between Messrs. Sharum and Dennis. The December 1990 groundwater sampling report was discussed.
4. March 14, 1991 Letter No. S-R/DOE-261 to DOE discussing UE&C/S-R's comments on WRI's report on phase II post-burn drilling coring and logging.
5. May 17, 1991 Letter No. S-R/DOE-265 to DOE concerning the TASC meeting on May 23, 1991.
6. September 16, 1991 telephone conversation between Messrs. Sharum and Dennis concerning the DOE Tiger team site visit and locks on the wells.
7. September 16, 1991 telephone conversation between Steve Dennis and EG&G's Jim Covell concerning the locks on the wells.

8. September 18, 1991 telephone conversation between Messrs. Sharum and Dennis concerning the well locks. Mr. Sharum indicated that about seven wells with latches needed locks and four wells needed pipe extensions, latches and locks.
9. September 19, 1991 meeting between DOE's Keith Westhusing and Urban Sharum, and UE&C/S-R's Marion Vardaman and Steve Dennis. A DOE inventory and status of wells on the RM 1 site was discussed. It was agreed that locks would be placed on all wells in anticipation of an end of September, 1991 Tiger team visit.
10. September 30, 1991 telephone call between Messrs. Sharum and Vardaman. UE&C/S-R was informed that the Tiger team visit had been deferred to May, 1992.
11. October 9, 1991 FAX from Jim Covell to Steve Dennis discussing locking of wells on the RM 1 site.

WRI

During 1991 WRI conducted the semi-annual groundwater samplings during June and December. The analytical results for the June, 1991 sampling were provided to UE&C/S-R for transmittal to WDEQ, LQD during 1991. The complete results of the December, 1991 sampling are expected to be provided to UE&C/S-R for transmittal to WDEQ, LQD the second quarter of 1992.

Major correspondence during 1991 between WRI and UE&C/S-R are summarized below.

1. January 15, 1991 letter from WRI's Steve Lindblom to UE&C/S-R's Steve Dennis transmitting WRI's annual technical progress report for 1990.
2. January 23, 1991 letter from Mr. Lindblom to Mr. Dennis transmitting preliminary groundwater quality information from the December, 1990 sampling.
3. February 8, 1991 telephone conversation between Messrs. Lindblom and Dennis discussing the December, 1990 groundwater sampling data and other groundwater sampling issues.
4. February 12, 1990 telephone conversation between WRI's Lee Marchant and Mr. Dennis concerning the format of the December, 1990 groundwater sampling report.
5. February 12, 1991 Letter No. S-R/WRI-117 to WRI indicating that during 1991 benzene is to be sampled in the inner-ring and cavity wells.
6. February 25, 26, 27, 1991 and March 1, 1991 telephone conversations between Messrs. Lindblom and Dennis concerning groundwater sampling issues including WDEQ, LQD approving semi-annual sampling during 1991 and 1992.
7. March 8, 1991 telephone conversation between Messrs. Marchant and Dennis concerning the status of the December, 1990 groundwater sampling report.
8. April 25, 1991 meeting between Messrs. Lindblom,

Vardaman and Dennis concerning the groundwater monitoring schedule and sampling parameters for 1991 and 1992.

9. May 17, 1991 Letter No. S-R/WRI-118 concerning the May 23, 1991 TASC meeting.
10. June 26, 1991 Letter No. S-R/WRI-119 to WRI transmitting UE&C/S-R's comments on the draft manuscript, "Groundwater Restoration at the Rocky Mountain 1 Underground Coal Gasification Site, Hanna, Wyoming."
11. July 9, 1991 telephone conversation between Messrs. Lindblom and Dennis concerning the June, 1991 ground water sampling.
12. July 25, 26 and 29, 1991 telephone conversations between Messrs. Lindblom and Dennis concerning the June, 1991 groundwater sampling data.
13. August 5, 1991 telephone conversation between Messrs. Lindblom and Dennis concerning ammonia concentrations in wells CCW-1 and VIW-1 during the June 1991 groundwater sampling.
14. September 16, 1991 telephone conversation between Messrs. Lindblom and Dennis concerning locks on the groundwater monitoring wells and the status of the June groundwater sampling report.
15. September 16, 1991 telephone conversation between Messrs. Marchant and Dennis concerning locks on the groundwater monitoring wells.

16. October 31, 1991 and November 1, 1991 telephone conversations between Messrs. Lindblom and Dennis concerning the parameters to be analyzed for the December, 1991 sampling of groundwater.
17. November 25, 26, 1991 and December 2, 1991 telephone conversations between Messrs. Lindblom and Dennis concerning the December, 1991 groundwater sampling including Chuck Patterson's (University of Colorado at Boulder) participation.
18. December 13, 1991 telephone conversation between Messrs. Lindblom and Dennis confirming the completion of the December sampling. Also, problems encountered in sampling well CCW-1 and the potential need for an alternate CRIP cavity sampling well (e.g., CPW-2A) were discussed. CCW-1 has an obstruction at 240 feet that is difficult to get around.
19. December 16, 1991 Letter No. S-R/WRI-120 to WRI requesting their 1991 Project Annual Progress Report by February 3, 1992.
20. December 18 to 19, 1991 telephone conversations between Messrs. Lindblom and Dennis. Based on a site visit, Mr. Lindblom recommended against using CPW-2A as an alternate sampling well in the CRIP cavity. CPW-1 is a possibility although the pump stuck in the well may pump too large a volume of water to collect good samples for some parameters (e.g., benzene). CCW-1 may continue to be sampled even if the pump cannot be lowered below 200 feet since the water elevation is at 100 feet.

University of Colorado at Boulder

During September, 1991 Chuck Patterson of the University of Colorado at Boulder, contacted WRI (Dave Sheesley) by letter and GRI (Jim Evans) concerning participating in the December, 1991 and one other groundwater sampling. Mr. Patterson also indicated that the purpose of his "...study is to use the measured concentrations of the dissolved gases to determine the redox conditions in the aquifer." Mr. Patterson further stated that he and his advisor (Don Runnells) hope that the "...method will offer an improvement over electrode methods, and provide a more accurate value of Eh to input in computer models of geochemistry of natural waters."

UE&C/S-R's Marion Vardaman received similar information from Mr. Patterson during a telephone conversation on September 26, 1991. This was followed by an undated letter from Mr. Patterson which was received by Mr. Vardaman on October 2, 1991.

In response to Mr. Patterson's request UE&C/S-R FAXed a letter on December 2, 1991 from Mr. Vardaman to Mr. Patterson which discussed the following major items (the letter also was sent by U. S. mail to Mr. Patterson):

1. approval to collect groundwater samples at the RM 1 site during December, 1991 and at least one other time;
2. access to the site is allowed only when accompanied by a project representative, and
3. any pictures or reports, etc. must be reviewed by UE&C/S-R before they can be used in developing presentations or publications.

With respect to the latter comment, UE&C/S-R will have other appropriate project team members review the documents before they can be used in presentations or publications.

In order to ensure that Mr. Patterson would comply with UE&C/S-R's requests, Mr. Patterson's advisor (Professor Don Runnells) was provided a copy of the December 2, 1991 UE&C/S-R letter. The letter was forwarded to Professor Runnells under Letter No. S-R/Misc-114.

Union Pacific Resources Company (UPR-C)

UE&C/S-R and UPR-C discussed project activities primarily by telephone and at TASC/SMC meetings. There was the following additional correspondence.

1. March 4, 1991 Letter No. SCC-39 to UPR-C concerning site access agreement (License Agreement).
2. May 17, 1991 Letter No. S-R/UPR-040 to UPR-C concerning the May 23, 1991 TASC meeting.

Pacific Steel & Recycling

During early 1991 Pacific Steel & Recycling requested from UE&C/S-R design information on the incinerator and flare. In response to this request, UE&C/S-R forwarded (Letter No. SCC/Misc-108) information that had originally been submitted to the WDEQ, Air Quality Division (AQD). This information had been submitted per WDEQ, AQD air emission Permit to Construct requirements under Letter No. S-R/DEQ-057.

2.3 TASC and SMC MEETINGS

In 1991, UE&C/S-R and other project team members participated

in one TASC meeting in Denver on May 23, 1991. Due to some project team members having funding limitations, a TASC telephone conference was held on December 5, 1991.

The TASC meeting and telephone conference focused primarily on discussing the following topics:

- status of site;
- semi-annual groundwater samplings;
- results of post-burn drilling and coring and associated UND research, and
- WDEQ, LQD issues: annual inspection, release from future groundwater treatments and bond reduction.

Following the TASC meeting and telephone conference, the SMC discussed:

- financial aspects of the project;
- activities associated with WDEQ, LQD, and
- other project items such as sampling of groundwater by University of Colorado at Boulder personnel.

TASC and SMC meeting or telephone conference notes were issued to document what project participants had discussed.

SECTION 3.0

SITE ACTIVITIES

During 1991 the site activities were limited to the following:

- WRI collecting and analyzing semi-annual or twice-a-year groundwater samples during June and December, and
- the WDEQ, LQD annual site inspection and site maintenance activities.

These activities are discussed below:

3.1 WRI GROUNDWATER SAMPLING

In 1991 WRI conducted semi-annual groundwater samplings and analyses during June and December. The results of the sampling and analyses are discussed in Appendix A. During the samplings the following wells were generally sampled:

<u>Inner-Ring Wells</u>				<u>Outer-Ring Wells</u>	
EMW-1	TW-2			TW-11	TW-16
EMW-3	TW-3			TW-12	TW-17
EMW-9	TW-4			TW-13	TW-18
EMW-11A	TW-5			TW-15	
EMW-10 (overburden)					
<u>Cavity Wells</u>				<u>Unit A Overburden Wells</u>	
CRIP Well CCW-1				EMW-2	
ELW WELL VIW-1				EMW-8	

In 1991 sampling of wells EMW-4 and TW-14A was discontinued because of obstructions in the wells. In addition, because of an obstruction in the CRIP cavity sampling well CPW-2, well CCW-1 was sampled in the CRIP cavity during both the June and December samplings. However, well CCW-1 was difficult to sample because of an obstruction at an approximate depth of 240 feet. If sampling CCW-1 is not possible in 1992, another sampling well will have to be used for the CRIP cavity.

During the June sampling the compliance suite of parameters and benzene (inner-ring wells only) were analyzed for. The full suite of parameters were analyzed for in December. The parameters within each of these suites are listed in Table 1 of WRI's report in Appendix A.

WDEQ, LQD's R&D License No. 15 specifies that during 1991 and 1992 the project is required to only analyze for the compliance suite of parameters. However, as part of the GRI overlay program, during the December samplings the full suite of parameters is to be analyzed for. Thus, in order to minimize project costs by having WRI write one report for GRI and one report for submittal by UE&C/S-R to WDEQ, LQD, the project elected to submit the same report to GRI and WDEQ, LQD. In addition, R & D License No. 15 does not require analyzing for benzene in the inner-ring wells. The project team agreed to analyze for benzene per a request from WDEQ, LQD.

The groundwater sampling data for 1991 continued to approach baseline concentrations. Although, in wells primarily in the southwestern part of the site elevated levels of total organic carbon (TOC), total dissolved solids (TDS) and ammonia continued to be observed. On January 3, 1991, a letter was sent to WDEQ, LQD (Letter No. S-R/DEQ-136) discussing an

evaluation by WRI indicating that these elevated levels are due to the influx of groundwater from southwest and west of the site.

Throughout the project, key test burn parameters monitored in groundwater have been ammonia, boron, cyanide, phenols, TDS and TOC. Per WDEQ, LQD requirements, following the burn target restoration values (TRVs) were established for these parameters. The TRVs were established to be the range of concentrations (ammonia, boron, TDS, TOC) or mean concentration (cyanide and phenols) for each parameter. During the June and December, 1991 samplings the wells shown in Table 3-1 equaled or exceeded the upper TRVs for the parameters indicated with an "x". Although some parameters continued to exceed TRVs, groundwater quality at the RM 1 site continued to improve when compared with other post-burn samplings.

As indicated previously, benzene and volatile organic compounds (VOAs which include benzene) were sampled for during the June and December, 1991 groundwater samplings, respectively. During the June sampling benzene was detected in wells EMW-1 (44 $\mu\text{g/l}$) and EMW-3 (29 $\mu\text{g/l}$); in December benzene concentrations had decreased to 19 and 18 $\mu\text{g/l}$ in these wells, respectively

3.2 WDEQ, LQD ANNUAL SITE INSPECTION AND SITE MAINTENANCE ACTIVITIES

On June 18, 1991, WDEQ, LQD AND UE&C/S-R held the annual site inspection. During this inspection WDEQ, LQD found the site, to be in acceptable condition except for the presence of Canada thistle. The thistle was scattered throughout the site but was most abundant along the access road and in the drainage going through the site. In order to avoid spreading the thistle during site reclamation, WDEQ, LQD recommended that the thistle be treated with herbicide. Therefore,

TABLE 3-1

ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT

WELLS EXCEEDING TARGET RESTORATION
VALUES (TRVs) DURING 1991

Well	Sampling Period	Parameter			
		Ammonia	Boron	Phenols	TDS
EMW-2	June	X ^a	-	X	X
	December ^b	X	-	-	X
EMW-8	June	- ^a	-	-	X
	December	-	-	-	X
TW-18	June	X	-	-	-
	December	-	-	-	-
CCW-1	June	X	X	-	-
	December	-	X	-	-
VIW-1	June	-	X	-	X
	December	-	X	-	X

Footnote: ^a - "X" indicates that parameters exceeded the target restoration values (TRVs) in the designated wells; whereas, "-" indicates that TRVs were not exceeded.

^b - December sampling data is based on preliminary information from WRI. The complete report probably will not be available until the second quarter 1992.

UE&C/S-R treated the thistle with herbicide on July 10, 1991 and September 19, 1991.

Because WDEQ, LQD found the site to be acceptable during the 1991 annual inspection (except for the presence of Canada thistle) the treatment of the thistle with herbicide was the only site maintenance activity performed by UE&C/S-R.

SECTION 4.0

FUNDING, BUDGET AND SCHEDULE

Tables 4-1 through 4-8 at the end of this section, provide information on the funding and budget for Tasks 1 to 15. Table 4-9, also at the end of this section, shows a summary schedule for Tasks 12 to 15. These tables are discussed below.

4.1 PROJECT FUNDING (Table 4-1)

Table 4-1 shows the overall Rocky Mountain 1 Project's funding and sources (entity) of funding. The total subcontract funding for Tasks 1 to 11 (UCG Test Burn) is \$10,969,900; whereas the total for Tasks 12 to 15 (Ground Water Restoration) is \$2,584,800. Therefore, the total funding for Tasks 1 to 15 is \$13,554,700 plus \$700,000 (industry inkind funding), for a total project funding of \$14,254,700. These funding amounts are the same as were reported in the 1990 Project Annual Progress Report.

4.2 TASKS 1 TO 11 BUDGET INFORMATION (Tables 4-2 to 4-6)

Tasks 1 to 11 focused on activities leading up to the burn (Tasks 1 to 6, 10, 11), the burn or operation (Task 7), post-burn analyses (Task 8), and plant dismantling/reclamation (Task 9). All tasks under the UCG Test Burn have been completed, except Task 9 for plant dismantling/reclamation.

Table 4-2 shows the budget details for Tasks 1 to 11. As can be seen from the table, the Estimate to Complete Task 9 is \$110,000. This estimated amount is based on the following:

Source

Flock Restoration and Seeding	\$83,460
Co. Estimate (November 27, 1990)	
5 Percent Escalation for 1991	8,555
and 1992	
3 Percent Escalation for 1993	2,760
UE&C Costs	<u>15,000</u>
	\$109,775
	(\$110,000)

Similar information concerning Task 9 was presented in the Annual Progress Report for 1990. When this is considered with the 1991 Task 1 to 11 credit of approximately \$30,420, the Table 4-2 Committed to Date amount is reduced to \$16,118 (\$46,538 - \$30,420) and the Forecast amount also decreases to \$126,118 (\$156,538 - \$30,420) for all Task 9 work. This results in a variance or underrun of \$61,035 (Evaluated Budget of \$187,153 - Forecast of \$126,118) for Task 9.

The 1991 credit for Tasks 1 to 11 of \$30,420 is discussed below in more detail in conjunction with Table 4-3, the Cash Flow Report.

Current plans are to complete Task 9 during the second half of 1993, when the site will be reclaimed.

The cash flow for Tasks 1 to 11 is shown in Table 4-3. The information in this table represents planned and actual cash required from the GRI/Consortium and DOE. As can be seen from this table, during 1991 from January to December, there was only one invoice (No. 55) in October for a total credit of approximately \$30,420. This credit was a result of a FY 1986 indirect rate adjustment. The GRI/Consortium part of the credit was approximately \$19,208; whereas, DOE's portion was approximately \$11,212.

As can be seen from Table 4-3, there is no cash flow planned for Tasks 1 to 11 during 1991 and 1992. The cash flow in 1993 reflects site reclamation (Task 9). Current plans are to begin developing the scope and request for bids for reclamation in June, 1993. Bids will be solicited in late June with contract award in July, following GRI/DOE approval. Site reclamation will then begin in August, 1993 with reseeding in September.

In late 1991 UE&C/S-R found that in some of the 1990 invoice letters to GRI and DOE for Tasks 1 to 11, mistakes were made in the Billed to Date funding amounts. A mistake in the Billed to Date funding amount to GRI and DOE was initially made in Invoice Nos. 51, 52, and 52A (Letter Nos. S-R/GRI-464 and S-R/DOE-242 of February 27, 1990). A similar mistake was made in the Billed to Date funding amount to GRI and DOE in Invoice Nos. 54 (Letter No. S-R/GRI-469 and S-R/DOE-249 of April 25, 1990). The original and corrected 1990 funding amounts that should have been reported in the invoice letters are shown in Table 4-4. These calculations assume that the Billed to Date funding amounts reported in Invoice No. 49 and carried over to Invoice No. 50, are correct.

The correct 1990 Tasks 1 to 11 funding amounts for the GRI/Consortium and DOE are shown in Tables 4-5 and 4-6, respectively, in comparison to the invoice letter amounts, and the 1990 and 1991 Annual Report's cash flow. The correct amounts have been incorporated in Table 4-3 in order to more accurately reflect the cash flow of Tasks 1 to 11 as of November, 1991. In this and subsequent reports any differences between the funding amounts and the cash flow report can be attributed to rounding.

4.3 TASKS 12 TO 15 BUDGET AND SCHEDULE INFORMATION
(Tables 4-7 to 4-9)

Tasks 12 to 15 are activities following the Rocky Mountain 1 burn. Tasks 12 (groundwater monitoring during burn) and 13 (cavity venting and cool down) were completed during 1990; whereas, Tasks 14 (subsurface water cleanup) and 15 (restoration groundwater monitoring) continued into 1991.

Table 4-7 shows the Estimate to Complete for Tasks 12 to 15 is \$296,259. An estimated \$68,583 for Task 14 has been allowed for additional groundwater cleanup operations (\$12,000) and preparation of the final report for groundwater cleanup (\$56,583). For Task 15 an estimated \$227,676 has been allowed for groundwater restoration monitoring and management and preparation of the final report on restoration monitoring (\$57,200).

The Estimate to Complete Task 15 for this 1991 Annual Report has been reduced from that presented in the 1990 Annual Report by approximately \$35,339. This was the amount that GRI paid on Task 15 during 1991 and results in an amount Committed to Date of \$600,572 (1990 amount of \$565,233 + \$35,339). The paid amount of \$35,339 takes into consideration \$12,245 plus 5.55 percent G&A (\$679.60) for reclamation bond expenses for the period April 10, 1990 through April 10, 1992. The \$12,245 resulted from \$24,411 in premiums and \$12,166 in returned premiums. The latter was refunded to the project in 1991 by the bonding company because of WDEQ, LQD reducing the project's reclamation bond during 1990.

Table 4-8 shows the cash flow for Tasks 12 to 15. As discussed for Tasks 1 to 11, the cash flow represents planned and actual cash required for these tasks from the GRI/Consortium and DOE. During 1991 from January to

December, the actual cash expended for Tasks 12 to 15 was approximately:

- \$ 0 for DOE and
- \$35,339.41 for the GRI/Consortium

The GRI/Consortium cash flow was based on the following:

<u>Month</u>	<u>Invoice Number</u>	<u>Invoice Amount</u>
January	48 and 49	\$4,019.00
February	50	1,038.13
March	51	991.21
April	52	837.50
May	53	1,463.29
June	54	1,116.45
July	55 and 55A	6,920.68
August	56	2,123.48
September	57 and 57A	2,364.24
October	58	943.48
November	59	12,924.60
December	60	597.35
		Total \$35,339.41

The Tasks 12 to 15 planned cash flow for 1992 reflects activities associated with twice-a-year ground water samplings; interactions with WDEQ, LQD; TASC/SMC meetings, and bond payments. Cash flow during 1993 will involve primarily interactions with WDEQ, LQD; TASC/SMC meetings, and bond payments.

It should be noted that additional funds will be required in 1994 and beyond for activities related to various WDEQ, LQD

releases. This will include releases from further site reclamation activities and associated reductions in bond.

As previously indicated and shown on Table 4-9, Tasks 12 and 13 were completed in 1990. Task 14 was partially completed with the development of WRI's report on, "Groundwater Restoration at the Rocky Mountain 1 Underground Coal Gasification Site, Hanna, Wyoming". Task 14 cannot be completed until WDEQ, LQD grants a release from future or additional groundwater restoration activities. UE&C/S-R will request this release with the initial submittal in February, 1992 of the December, 1991 groundwater sampling data. Thus, WDEQ, LQD's release from future groundwater restoration activities is not expected until about mid-1992.

The post-burn groundwater monitoring or restoration monitoring (Task 15) will continue on a twice-a-year or semi-annual basis during 1992. The final report for Task 15 will be issued by WRI in late 1993 and will include pre-burn monitoring activities as discussed in the December 5, 1991 TASC telephone conference. This will complete Tasks 12 to 15. However, the project will continue to interface with WDEQ, LQD with activities associated with site reclamation and bond reduction.

TABLE 4-1

ROCKY MOUNTAIN 1

UNDERGROUND COAL GASIFICATION PROJECT
PROJECT FUNDING SUMMARY

STATUS: DEC-91

JOB#	DESCRIPTION	FUNDING ENTITY	BASE FUNDING	ADD'L NOV-87	ADD'L MAY-88 GRI-#3	ADD'L JUL-88 GRI-#4	ADD'L DEC-89 GRI-#6	TOTAL FUNDING	TOTAL FORECAST	OVER (UNDER)
8328083	UCG TEST BURN	* IND	\$4,350.0	\$230.0	\$38.8	\$209.0		* \$4,827.8	* \$9,489.6	\$3.3
		* DOE CASH	\$2,500.0	\$106.1	\$229.0			* \$2,835.1	*	
		* DOE IK	\$2,000.0		(\$176.6)			* \$1,823.4	*	
8400001	PERMITTING	IND	\$0.0	\$622.9	\$11.2			\$634.1	\$630.9	(\$3.2)
XXXXXXX	RISK PREMIUM	IND	\$0.0	\$420.0				\$420.0	\$420.0	\$0.0
XXXXXXX	TECHNOLOGY TRANSFER	IND	\$0.0	\$13.5	\$16.0			\$29.5	\$29.5	\$0.0
	CONTRACTOR	CTP	\$400.0					\$400.0	\$400.0	
	SUBTOTAL CONTRACT TASKS 1-11		\$9,250.0	\$1,392.5	\$118.4	\$209.0	\$0.0	\$10,969.9	\$10,970.0	\$0.1
8426001	GROUND WATER RESTORATION	* IND	\$0.0	\$1,062.1	\$100.0	(209.0)	\$358.0	* \$1,311.1	* \$2,550.0	\$1.0
	TASKS 12-15	* DOE CASH	\$0.0	\$518.9				* \$518.9	*	
		* DOE IK	\$0.0	\$719.0				* \$719.0	*	
	CONTRACTOR	CTP	\$0.0				\$35.8	\$35.8	\$35.8	
	SUBTOTAL CONTRACT TASKS 12-15		\$0.0	\$2,300.0	\$100.0	(\$209.0)	\$393.8	\$2,584.8	\$2,585.8	\$1.0
	TOTAL PROGRAM TASKS 1-15		\$9,250.0	\$3,692.5	\$218.4	\$0.0	\$393.8	\$13,554.7	\$13,558.8	\$1.1
XXXXXXX	INDUSTRY INKIND	* IND	\$1,000.0	\$0.0	\$0.0	(\$300.0)	\$0.0	\$700.0	* \$700.0	\$0.0
	TOTAL PROGRAM		\$10,250.0	\$3,692.5	\$218.4	(\$300.0)	\$393.8	\$14,254.7	\$14,255.8	\$1.1

NOTES: * - TASK ITEMS RECOGNIZED BY DOE FUNDING AGREEMENT,
AMENDMENT NO. A0006 FOR \$12,677.31 - FUNDING PER MAY-88 CONTRACT AGREEMENTS
2 - EXCLUDES KELLOG METHANATION WORK3 - EXCLUDES TRACE GAS & PARTICULATE ANALYSIS SUPPORT BY SR/PCC
4 - EXCLUDES NDMR1 CORE HOLE SUPPORT BY SR/PCC

5 - COST TRANSFER OF \$85,774 IS INCLUDED IN JOB 8426 GWR FORECAST

FUNDING ENTITY LEGEND:

IND - INDUSTRY FUNDING (GRI)
DOE CASH - DEPARTMENT OF ENERGY, CASH
DOE IK - DEPARTMENT OF ENERGY, IN KIND
CTP - CONTRIBUTION TO PROJECT

totprog

TABLE 4-2 ROCKY MOUNTAIN 1 UNDERGROUND COAL GASIFICATION PROJECT TASKS 1 TO 11 BUDGET DETAILS										STATUS DATE: DEC-91	
TASK	DESCRIPTION	DEFINITIVE ESTIMATE	EVALUATED CHANGES	EVALUATED BUDGET	COMMITTED TO DATE	ESTIMATE TO COMPLETE	FORECAST	VARIANCE			
01	PROJECT DESIGN, ENGINEERING & MANAGEMENT	\$1,964,599	\$209,000	\$2,173,599	\$2,268,031	\$0	\$2,268,031	\$94,432			
02	SITE SELECTION AND CHARACTERIZATION	\$ 638,091	\$0	\$638,091	\$ 638,091	\$0	\$638,091	\$0			
03	SITE SURVEYING & PREPARATION	\$ 140,540	\$0	\$140,540	\$ 135,985	\$0	\$135,985	(\$4,555)			
04	PROCESS WELL DRILLING	\$ 728,817	\$0	\$728,817	\$ 810,873	\$0	\$810,873	\$82,056			
05	INSTRUMENT WELL DRILLING	\$ 45,837	\$4,531	\$ 50,368	\$ 61,767	\$0	\$ 61,767	\$11,399			
06	SURFACE PLANT CONSTRUCTION	\$2,019,282	\$0	\$2,019,282	\$1,822,074	\$0	\$1,822,074	(\$197,208)			
07	OPERATION	\$1,936,534	\$0	\$1,936,534	\$2,289,220	\$0	\$2,289,220	\$352,686			
08	POST BURN ANALYSIS	\$ 176,600	(\$176,600)	\$0	\$0	\$0	\$0	\$0			
09	PLANT DISMANTLING	\$191,684	(\$4,531)	\$ 187,153	\$16,118	\$110,000	\$126,118	(\$61,035)			
10	LLNL TECHNICAL ASSISTANCE	\$1,200,000	\$0	\$1,200,000	\$1,200,000	\$0	\$1,200,000	\$0			
11	HYDROLOGICAL MONITORING WELL DRILLING	\$ 185,016	\$0	\$ 185,016	\$185,611	\$0	\$185,611	\$595			
TOTAL PROJECT		\$9,227,000	\$32,400	\$9,259,400	\$9,427,770	\$110,000	\$9,598,610	\$339,210			
WIDCO COST		\$603,400	\$0	\$603,400	\$603,400	\$0	\$603,400	\$0			
ROCKY MOUNTAIN 1 - UCG		\$8,623,600	\$32,400	\$8,656,000	\$8,824,370	\$110,000	\$8,995,210	\$339,210			

totl vl2

JOB NO: C28083/C28094

TABLE 4-3
ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 1 TO 11 CASH FLOW REPORT
(X \$1,000)

STATUS DATE: DEC-91

	GRI/CONSORTIUM CASH				DOE CASH				TOTAL SCC CASH			
	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM
1985 JUL#1	254.0	254.0	254.0	254.0	0.0	0.0	0.0	0.0	254.0	254.0	254.0	254.0
AUG#2	125.0	379.0	125.0	379.0	0.0	0.0	0.0	0.0	125.0	379.0	125.0	379.0
SEP#3	40.0	419.0	40.0	419.0	0.0	0.0	0.0	0.0	40.0	419.0	4.0	419.0
OCT#4	115.0	534.0	115.0	534.0	0.0	0.0	0.0	0.0	115.0	534.0	115.0	534.0
NOV#5	61.0	595.0	61.0	595.0	0.0	0.0	0.0	0.0	61.0	595.0	61.0	595.0
DEC#6	61.0	656.0	61.0	656.0	0.0	0.0	0.0	0.0	61.0	656.0	61.0	656.0
1986 JAN#7	86.0	742.0	86.0	742.0	0.0	0.0	0.0	0.0	86.0	742.0	86.0	742.0
FEB#8	84.0	826.0	84.0	826.0	0.0	0.0	0.0	0.0	84.0	826.0	84.0	826.0
MAR#9	66.0	892.0	66.0	892.0	0.0	0.0	0.0	0.0	66.0	892.0	66.0	892.0
APR#10	110.0	1002.0	110.0	1002.0	0.0	0.0	0.0	0.0	110.0	1002.0	110.0	1002.0
MAY#11	30.0	1032.0	30.0	1032.0	0.0	0.0	0.0	0.0	30.0	1032.0	30.0	1032.0
JUN#12	189.0	1221.0	189.0	1221.0	0.0	0.0	0.0	0.0	189.0	1221.0	189.0	1221.0
JUL#13&14	216.0	1437.0	216.0	1437.0	0.0	0.0	0.0	0.0	216.0	1437.0	216.0	1437.0
AUG#15	230.0	1667.0	230.0	1667.0	97.0	97.0	97.0	97.0	327.0	1764.0	327.0	1764.0
SEP#16	10.0	1677.0	10.0	1677.0	87.0	184.0	87.0	184.0	97.0	1861.0	97.0	1861.0
OCT#17	10.0	1687.0	10.0	1687.0	144.0	328.0	144.0	328.0	154.0	2015.0	154.0	2015.0
NOV#18	10.0	1697.0	10.0	1697.0	124.0	452.0	124.0	452.0	134.0	2149.0	134.0	2149.0
DEC#19	10.0	1707.0	10.0	1707.0	117.0	569.0	117.0	569.0	127.0	2276.0	127.0	2276.0
1987 JAN#20	10.0	1717.0	10.0	1717.0	182.0	751.0	182.0	751.0	192.0	2468.0	192.0	2468.0
FEB#21&A	-183.5	1533.5	-183.5	1533.5	97.0	848.0	97.0	848.0	-86.5	2381.5	-86.5	2381.5
MAR#22	83.5	1617.0	83.5	1617.0	81.5	929.5	81.5	929.5	165.0	2546.5	165.0	2546.5
APR#23	98.2	1715.2	98.2	1715.2	56.5	986.0	56.5	986.0	154.7	2701.2	154.7	2701.2
MAY#24	140.3	1855.5	140.3	1855.5	80.6	1066.6	80.6	1066.6	220.9	2922.1	220.9	2922.1
JUN#25	156.0	2011.5	156.0	2011.5	89.7	1156.3	89.7	1156.3	245.7	3167.8	245.7	3167.8
JUL#26	273.0	2284.5	273.0	2284.5	156.9	1313.2	156.9	1313.2	429.9	3597.7	429.9	3597.7
AUG#27&A&B	257.3	2541.8	257.3	2541.8	147.9	1461.1	147.9	1461.1	405.2	4002.9	405.2	4002.9
SEP#28	343.1	2884.9	343.1	2884.9	197.2	1658.3	197.2	1658.3	540.3	4543.2	540.3	4543.2
OCT#29	349.0	3233.9	349.0	3233.9	200.6	1858.9	200.6	1858.9	549.6	5092.8	549.6	5092.8
NOV#30	270.5	3504.4	270.5	3504.4	138.2	1997.1	138.2	1997.1	408.7	5501.5	408.7	5501.5
DEC#31&A	314.4	3818.8	314.4	3818.8	219.9	2217.0	219.9	2217.0	534.3	6035.8	534.3	6035.8

JOB NO: C28083/C28094

TABLE 4-3
ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 1 TO 11 CASH FLOW REPORT
(X \$1,000)

STATUS DATE:

DEC-91

	GRI/CONSORTIUM CASH				DOE CASH				TOTAL SCC CASH			
	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM	PLANNED PERIOD	ACTUAL CUM
1988 JAN#32&A	242.2	4061.0	242.2	4061.0	97.3	2314.3	97.3	2314.3	339.5	6375.3	339.5	6375.3
FEB#33	263.6	4324.6	263.6	4324.6	150.1	2464.4	150.1	2464.4	413.7	6789.0	413.7	6789.0
MAR#34	271.7	4596.3	271.7	4596.3	154.9	2619.3	154.9	2619.3	426.6	7215.6	426.6	7215.6
APR#35	5.0	4601.3	5.0	4601.3	23.2	2642.5	23.2	2645.5	28.2	7243.8	28.2	7243.8
MAY#36	5.0	4606.3	5.0	4606.3	13.5	2656.0	13.5	2656.0	18.5	7262.3	18.5	7262.3
JUN#37	4.5	4610.8	4.5	4610.8	25.3	2681.3	25.3	2681.3	29.8	7292.1	29.8	7292.1
JUL#38	5.0	4615.8	4.5	4615.8	3.7	2685.0	3.7	2685.0	8.7	7300.8	8.7	7300.8
AUG#39	3.0	4618.8	3.0	4618.8	8.0	2693.0	8.0	2693.0	11.0	7311.8	11.0	7311.8
SEP#40	0.0	4618.8	0.0	4618.8	3.0	2696.0	3.0	2696.0	3.0	7314.8	3.0	7314.8
OCT#41	0.0	4618.8	0.0	4618.8	7.2	2703.2	7.2	2703.2	7.2	7322.0	7.2	7322.0
NOV	0.0	4618.8	0.0	4618.8	0.0	2703.2	0.0	2703.2	0.0	7322.0	0.0	7322.0
DEC#42+	0.0	4618.8	0.0	4618.8	73.3	2776.5	73.3	2776.5	73.3	7395.3	73.3	7395.3
1989 JAN#44	0.0	4618.8	0.0	4618.8	3.4	2779.9	3.4	2779.9	3.4	7398.7	3.4	7398.7
FEB#45	0.0	4618.8	0.0	4618.8	3.2	2783.1	3.2	2783.1	3.2	7401.9	3.2	7401.9
MAR#46	0.0	4618.8	0.0	4618.8	17.4	2800.5	17.4	2800.5	17.4	7419.3	17.4	7419.3
APR#47	0.0	4618.8	0.0	4618.8	0.4	2801.0	0.4	2801.0	0.4	7419.8	0.4	7419.8
MAY#48	0.0	4618.8	0.0	4618.8	16.4	2817.4	16.4	2817.4	16.4	7436.2	16.4	7436.2
JUN#49	0.0	4618.8	0.0	4618.8	0.1	2817.5	0.1	2817.5	0.1	7436.3	0.1	7436.3
JUL	0.0	4618.8	0.0	4618.8	0.0	2817.5	0.0	2817.5	0.0	7436.3	0.0	7436.3
AUG	0.0	4618.8	0.0	4618.8	0.0	2817.5	0.0	2817.5	0.0	7436.3	0.0	7436.3
SEP	0.0	4618.8	0.0	4618.8	0.0	2817.5	0.0	2817.5	0.0	7436.3	0.0	7436.3
OCT	0.0	4618.8	0.0	4618.8	0.0	2817.5	0.0	2817.5	0.0	7436.3	0.0	7436.3
NOV#50	209.0	4827.8	209.0	4827.8	0.0	2817.5	0.0	2817.5	209.0	7645.3	209.0	7645.3
DEC	0.0	4827.8	0.0	4827.8	0.0	2817.5	0.0	2817.5	0.0	7645.3	0.0	7645.3
1990 JAN#51, 52&A	0.3	4828.1	0.3	4828.1	8.0	2825.5	8.0	2825.5	8.3	7653.6	8.3	7653.6
FEB#53, 53A	-29.1	4799.0	-29.1	4799.0	0.0	2825.5	0.0	2825.5	-29.1	7624.5	-29.1	7624.5
MAR#54	0.2	4799.2	0.2	4799.2	0.0	2825.5	0.0	2825.5	0.2	7624.7	0.2	7624.7
APR	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
MAY	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
JUN	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7

JOB NO: C28083/C28094

TABLE 4-3
ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 1 TO 11 CASH FLOW REPORT
(X \$1,000)

STATUS DATE: DEC-91

	GRI/CONSORTIUM CASH				DOE CASH				TOTAL SCC CASH			
	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM
JUL	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
AUG	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
SEP	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
OCT	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
NOV	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
DEC	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
1991 JAN	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
FEB	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
MAR	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
APR	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
MAY	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
JUN	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
JUL	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
AUG	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
SEP	0.0	4799.2	0.0	4799.2	0.0	2825.5	0.0	2825.5	0.0	7624.7	0.0	7624.7
OCT#55	-19.2	4780.0	-19.2	4780.0	-11.2	2814.3	-11.2	2814.3	-30.4	7594.3	-30.4	7594.3
NOV	0.0	4780.0	0.0	4780.0	0.4	2814.7	0.4	2814.7	0.4	7594.7	0.4	7594.7
DEC	0.0	4780.0	0.0	4780.0	0.0	2814.7	0.0	2814.7	0.0	7594.7	0.0	7594.7
1992 JAN	0.0	4780.0			0.0	2814.7			0.0	7594.7		
FEB	0.0	4780.0			0.0	2814.7			0.0	7594.7		
MAR	0.0	4780.0			0.0	2814.7			0.0	7594.7		
APR	0.0	4780.0			0.0	2814.7			0.0	7594.7		
MAY	0.0	4780.0			0.0	2814.7			0.0	7594.7		
JUN	0.0	4780.0			0.0	2814.7			0.0	7594.7		
JUL	0.0	4780.0			0.0	2814.7			0.0	7594.7		
AUG	0.0	4780.0			0.0	2814.7			0.0	7594.7		
SEP	0.0	4780.0			0.0	2814.7			0.0	7594.7		
OCT	0.0	4780.0			0.0	2814.7			0.0	7594.7		
NOV	0.0	4780.0			0.0	2814.7			0.0	7594.7		
DEC	0.0	4780.0			0.0	2814.7			0.0	7594.7		

JOB NO: C28083/C28094

TABLE 4-3
 ROCKY MOUNTAIN 1
 UNDERGROUND COAL GASIFICATION PROJECT
 TASKS 1 TO 11 CASH FLOW REPORT
 (X \$1,000)

STATUS DATE: DEC-91

	GRI/CONSORTIUM CASH				DOE CASH				TOTAL SCC CASH			
	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM	PLANNED PERIOD	CUM	ACTUAL PERIOD	CUM
1993 JAN	0.0	4780.0			0.0	2814.7			0.0	7594.7		
FEB	0.0	4780.0			0.0	2814.7			0.0	7594.7		
MAR	0.0	4780.0			0.0	2814.7			0.0	7594.7		
APR	0.0	4780.0			0.0	2814.7			0.0	7594.7		
MAY	0.0	4780.0			0.0	2814.7			0.0	7594.7		
JUN	0.6	4780.6			0.4	2815.1			1.0	7595.7		
JUL	1.9	4782.5			1.1	2816.2			3.0	7598.7		
AUG	53.6	4836.1			31.4	2847.6			85.0	7683.7		
SEP	13.2	4849.3			7.8	2855.4			21.0	7704.7		
OCT	0.0	4849.3			0.0	2855.4			0.0	7704.7		
NOV	0.0	4849.3			0.0	2855.4			0.0	7704.7		
DEC	0.0	4849.3			0.0	2855.4			0.0	7704.7		

TABLE 4-4

ROCKY MOUNTAIN 1

UNDERGROUND COAL GASIFICATION PROJECT
TASKS 1 TO 11 TOTAL FUNDING AMOUNTSFUNDING AMOUNTS^a

Invoice Letter No.	GRI	DOE	Total
50	\$4,827,800.00	\$2,817,853.24	\$7,645,653.24
	(4,827,800.00)	(2,817,853.24)	(7,645,653.24)
51, 52, & 52A	4,828,111.34	2,824,931.55	7,653,042.89
	(4,828,111.34)	(2,825,877.03)	(7,653,988.37)
53 & 53A	4,798,987.30	2,824,931.55	7,623,918.85
	(4,798,987.30)	(2,825,877.03)	(7,624,864.33)
54	4,800,085.72	2,824,931.55	7,625,017.27
	(4,799,176.94)	(2,825,877.03)	(7,625,053.97)
55	4,780,877.08	2,813,719.82	7,594,596.90
	(4,779,968.30)	(2,814,665.30)	(7,594,633.60)

Footnote: a . The original funding amounts reported in the invoice letters are indicated first, followed by the corrected invoice amounts in parentheses.

TABLE 4-5
 ROCKY MOUNTAIN 1
 UNDERGROUND COAL GASIFICATION PROJECT
 TASKS 1 TO 11 CASH FLOW CORRECTIONS
 FOR GRI/CONSORTIUM CASH (X \$1,000)

<u>Invoice Letter No.</u>	<u>Invoice Letter Amount</u>	<u>Annual Report Amount^a</u>	<u>Correct Amount</u>
50	4,827.8	4,827.8 (1990)	4,827.8
51, 52 & 52A	4,828.1	4,828.1 (1990)	4,828.1
53 & 53A	4,799.0	4,799.0 (1990)	4,799.0
54	4,800.1	4,799.2 (1990)	4,799.2
55	4,780.9	4,780.0 (1991)	4,780.0
Footnote: ^a - The year of the Annual Report is indicated in parentheses.			

TABLE 4-6
 ROCKY MOUNTAIN 1
 UNDERGROUND COAL GASIFICATION PROJECT
 TASKS 1 TO 11 CASH FLOW CORRECTIONS
 FOR DOE CASH (x \$1,000)

Invoice Letter No.	Invoice Letter Amount	Annual Report Amount ^a	Correct Amount
50	2,817.9	2,817.5 (1990)	2,817.9
51, 52 & 52A	2,824.9	2,825.5 (1990)	2,825.9
53 & 53A	2,824.9	2,825.5 (1990)	2,825.9
54	2,824.9	2,825.5 (1990)	2,825.9
55	2,813.7	2,814.3 (1991)	2,814.7

Footnote: ^a - The year of the Annual Report is indicated in parentheses.

TABLE 4-7
ROCKY MOUNTAIN 1
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 BUDGET DETAILS

JOB NO: 8426
GROUND WATER RESTORATION

STATUS DATE: 12/31/91

TASK	DESCRIPTION	DEFINITIVE ESTIMATE	EVALUATED CHANGES	EVALUATED BUDGET	COMMITTED TO DATE	ESTIMATE TO COMPLETE	FORECAST	VARIANCE
12	GROUND WATER MONITORING							
121	WRI TEST MONITORING (DURING BURN)	\$81,000	\$0	\$81,000	\$183,007	\$0	\$183,007	\$102,007
122	FINAL REPORT	\$17,973	\$0	\$17,973	\$ 17,962	\$0	\$ 17,962	(\$11)
12	TOTAL	\$98,973	\$0	\$98,973	\$200,969	\$0	\$200,969	\$101,996
13	VENT AND COOL DOWN							
131	CAVERN VENT & COOL DOWN	\$147,610	\$0	\$147,610	\$222,875	\$0	\$222,875	\$ 75,265
133	WATER INFILUX CONTROL	\$150,000	\$0	\$150,000	\$ 55,739	\$0	\$ 55,739	(\$ 94,261)
134	FINAL REPORT	\$ 16,853	\$0	\$ 16,853	\$ 16,538	\$0	\$ 16,538	(\$315)
13	TOTAL	\$314,463	\$0	\$314,463	\$295,152	\$0	\$295,152	(\$ 19,311)
14	SUBSURFACE WATER CLEANUP							
141	DESIGN, PROCURE CONSTRUCT	\$956,564	(\$14,000)	\$942,564	\$990,209	\$0	\$990,209	\$47,645
142	CLEANUP OPERATIONS	\$355,610	(\$29,000)	\$326,610	\$136,978	\$12,000	\$148,978	(\$177,632)
143	FINAL REPORT	\$ 58,324	\$0	\$ 58,324	\$0	\$56,583	\$56,583	(\$1,741)
14	TOTAL	\$1,370,498	(\$43,000)	\$1,327,498	\$1,127,187	\$68,583	\$1,195,770	(\$131,728)
15	RESTORATION MONITORING							
151	RESTORATION MONITORING & MANAGEMENT	\$458,866	\$227,800	\$686,666	\$600,572	\$135,137	\$735,709	\$49,043
152	HYDROLOGY TESTS	\$0	\$0	\$0	\$0	\$0	\$0	\$0
153	FINAL REPORT	\$57,200	\$0	\$57,200	\$0	\$57,200	\$57,200	\$0
15	TOTAL	\$516,066	\$227,800	\$743,866	\$600,572	\$192,337	\$792,909	\$49,043
	GRAND TOTAL COMPLIANCE CAST	\$2,300,000	\$184,800	\$2,484,800	\$2,223,880	\$260,920	\$2,484,800	\$0

gwrsummary

TABLE 4-8
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 CASH FLOW REPORT
(x \$1,000)

JOB NO: 8426001
PROJECT: GROUND WATER RESTORATION
REPLANNED DEC-15-89

STATUS DATE: DEC-91

GRI/CONSORTIUM CASH										DOE CASH				TOTAL PROJECT CASH			
	PLANNED		ACTUAL		GRI FUNDING CUM	PLANNED		ACTUAL		DOE FUNDING CUM	PLANNED		ACTUAL		TOTAL FUNDING CUM		
	PERIOD	CUM	PERIOD	CUM		PERIOD	CUM	PERIOD	CUM		PERIOD	CUM	PERIOD	CUM			
1987 FEB#1&2	89.2	89.2	89.2	89.2		0.0	0.0	0.0	0.0		89.2	89.2	89.2	89.2	89.2		
MAR#3	3.6	92.8	3.6	92.8		0.0	0.0	0.0	0.0			92.8	3.6	92.8			
APR#4	1.7	94.5	1.7	94.5		0.0	0.0	0.0	0.0			94.5	1.7	94.5			
MAY#5	1.2	95.7	1.2	95.7		0.0	0.0	0.0	0.0			95.7	1.2	95.7			
JUN#6	7.3	103.0	7.3	103.0		0.0	0.0	0.0	0.0			103.0	7.3	103.0			
JUL#7	9.3	112.3	9.3	112.3		0.0	0.0	0.0	0.0			112.3	9.3	112.3			
AUG#8&8A	23.3	135.6	23.3	135.6		0.0	0.0	0.0	0.0			135.6	23.3	135.6			
SEP#9	59.6	195.2	59.6	195.2		0.0	0.0	0.0	0.0			195.2	59.6	195.2			
OCT#10	54.8	250.0	54.8	250.0		0.0	0.0	0.0	0.0			250.0	54.8	250.0			
NOV#11	49.4	299.4	49.4	299.4		0.0	0.0	0.0	0.0			299.4	49.4	299.4			
DEC#12	38.3	337.7	38.3	337.7	375.0	0.0	0.0	0.0	0.0			337.7	38.3	337.7	375.0		
1988 JAN#13	20.2	357.9	20.2	357.9		34.0	34.0	34.0	34.0			391.9	54.2	391.9			
FEB#14	46.8	404.7	46.8	404.7		79.1	113.1	79.1	113.1			517.8	125.9	517.8			
MAR#15	53.5	458.2	53.5	458.2		90.3	203.4	90.3	203.4			661.6	143.8	661.6			
APR#16	76.9	535.1	76.9	535.1		129.8	333.2	129.8	333.2			868.3	206.7	868.3			
MAY#17	40.5	575.6	40.5	575.6		68.4	401.6	68.4	401.6			977.2	108.9	977.2			
JUN#18&A	123.6	699.2	123.6	699.2		117.3	518.9	117.3	518.9			1218.1	240.9	1218.1			
JUL#19	67.9	767.0	67.9	767.0		0.0	518.9	0.0	518.9			1285.9	67.9	1285.9			
AUG#20	128.0	895.0	128.0	895.0		0.0	518.9	0.0	518.9			1413.9	128.0	1413.9			

TABLE 4-8
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 CASH FLOW REPORT
(x \$1,000)

JOB NO: 8426001
PROJECT: GROUND WATER RESTORATION
REPLANNED DEC-15-89

STATUS DATE: DEC-91

GRI/CONSORTIUM CASH				DOE CASH				TOTAL PROJECT CASH							
	PLANNED CUM		ACTUAL CUM		GRI FUNDING CUM	PLANNED CUM		ACTUAL CUM		DOE FUNDING CUM	PLANNED CUM		ACTUAL CUM		TOTAL FUNDING CUM
	PERIOD		PERIOD			PERIOD		PERIOD			PERIOD		PERIOD		
SEP#21	113.3	1008.3	113.3	1008.3		0.0	518.9	0.0	518.9		113.3	1527.2	113.3	1527.2	
OCT#22	91.3	1099.5	91.3	1099.5		0.0	518.9	0.0	518.9		91.3	1618.4	91.3	1618.4	
NOV#23	23.1	1122.6	23.1	1122.6		0.0	518.9	0.0	518.9		23.1	1641.5	23.1	1641.5	
DEC#24&A	(42.9)	1079.8	(42.9)	1079.8	744.0	0.0	518.9	0.0	518.9	519.0	(42.9)	1598.7	(42.9)	1598.7	1263.0
1989 JAN#25	1.1	1080.9	1.1	1080.9		0.0	518.9	0.0	518.9		1.1	1599.8	1.1	1599.8	
FEB#26	9.4	1090.3	9.4	1090.3		0.0	518.9	0.0	518.9		9.4	1609.2	9.4	1609.2	
MAR#27	21.9	1112.2	21.9	1112.2		0.0	518.9	0.0	518.9		21.9	1631.1	21.9	1631.1	
APR#28	26.1	1138.3	26.1	1138.3		0.0	518.9	0.0	518.9		26.1	1657.2	26.1	1657.2	
MAY#29	(10.9)	1127.4	(10.9)	1127.4		0.0	518.9	0.0	518.9		(10.9)	1646.3	(10.9)	1646.3	
JUN#30	7.9	1135.3	7.9	1135.3		0.0	518.9	0.0	518.9		7.9	1654.2	7.9	1654.2	
JUL#31	27.2	1162.5	27.2	1162.5		0.0	518.9	0.0	518.9		27.2	1681.4	27.2	1681.4	
AUG#32	51.9	1214.3	51.9	1214.3		0.0	518.9	0.0	518.9		51.9	1733.2	51.9	1733.2	
SEP	0.0	1214.3	0.0	1214.3		0.0	518.9	0.0	518.9		0.0	1733.2	0.0	1733.2	
OCT#33	110.6	1324.9	110.6	1324.9		0.0	518.9	0.0	518.9		110.6	1843.8	110.6	1843.8	
NOV#34	(209.0)	1115.9	(209.0)	1115.9		0.0	518.9	0.0	518.9		(209.0)	1634.8	(209.0)	1634.8	
DEC	0.0	1115.9	0.0	115.9	1311.0	0.0	518.9	0.0	518.9	519.0	0.0	1634.8	0.0	1634.8	1,830.0
1990 JAN#35,36&A	27.4	1143.3	27.4	1143.3		(12.0)	506.9	(12.0)	506.9		15.4	1650.2	15.4	1650.2	
FEB#37&A	8.6	1151.9	8.6	1151.9		12.0	518.9	12.0	518.9		20.6	1670.8	20.6	1670.8	

TABLE 4-8
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 CASH FLOW REPORT
(x \$1,000)

JOB NO: 8426001
PROJECT: GROUND WATER RESTORATION
REPLANNED DEC-15-89

STATUS DATE: DEC-91

GR1, CONSORTIUM CASH				DOE CASH				TOTAL PROJECT CASH			
	PLANNED CUM		GRI FUNDING CUM	ACTUAL CUM		DOE FUNDING CUM	PLANNED CUM		ACTUAL CUM		TOTAL FUNDING CUM
	PERIOD	CUM		PERIOD	CUM		PERIOD	CUM	PERIOD	CUM	
MAR#38	7.9	1159.8		7.9	1159.8		0.0	518.9	0.0	518.9	
APR#39	5.1	1164.9		5.1	1164.9		0.0	518.9	0.0	518.9	
MAY#40	2.2	1167.1		2.2	1167.1		0.0	518.9	0.0	518.9	
JUN#41	3.2	1170.3		3.2	1170.3		0.0	518.9	0.0	518.9	
JUL#42	3.8	1174.1		3.8	1174.1		0.0	518.9	0.0	518.9	
AUG#43	2.7	1176.8		2.7	1176.8		0.0	518.9	0.0	518.9	
SEP	0.0	1176.8		0.0	1176.8		0.0	518.9	0.0	518.9	
OCT#44-46	9.7	1186.5		9.7	1186.5		0.0	518.9	0.0	518.9	
NOV#47	0.7	1187.2		0.7	1187.2		0.0	518.9	0.0	518.9	
DEC	0.0	1187.2		0.0	1187.2		0.0	518.9	0.0	518.9	
1991 JAN#48,49	4.0	1191.2		4.0	1191.2		0.0	518.9	0.0	518.9	
FEB#50	1.0	1192.2		1.0	1192.2		0.0	518.9	0.0	518.9	
MAR#51	1.0	1193.2		1.0	1193.2		0.0	518.9	0.0	518.9	
APR#52	1.0	1194.2		1.0	1194.2		0.0	518.9	0.0	518.9	
MAY#53	1.5	1195.7		1.5	1195.7		0.0	518.9	0.0	518.9	
JUN#54	1.1	1196.8		1.1	1196.8		0.0	518.9	0.0	518.9	
JUL#55&A	6.9	1203.7		6.9	1203.7		0.0	518.9	0.0	518.9	
AUG#56	2.1	1205.8		2.1	1205.8		0.0	518.9	0.0	518.9	
SEP#57,57A	2.4	1208.2		2.4	1208.2		0.0	518.9	0.0	518.9	

GRMOCFR1

TABLE 4-8

ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 CASH FLOW REPORT
(x \$1,000)

JOB NO: 8426001
PROJECT: GROUND WATER RESTORATION
REPLANNED DEC-15-89

STATUS DATE: DEC-91

GRI/CONSORTIUM CASH				DOE CASH				TOTAL PROJECT CASH			
	PLANNED		GRI FUNDING CUM	ACTUAL		DOE FUNDING CUM	ACTUAL		DOE FUNDING CUM	TOTAL	
	PERIOD	CUM		PERIOD	CUM		PERIOD	CUM		PERIOD	CUM
OCT#58	1.0	1209.2		1.0	1209.2		0.0	518.9		1.0	1728.1
NOV#59	12.9	1222.1		12.9	1222.1		0.0	518.9		12.9	1741.0
DEC#60	0.6	1222.7		0.6	1222.7		0.0	518.9		0.6	1741.6
1992 JAN	1.0	1223.7								1.0	1742.6
FEB	1.0	1224.7								1.0	1743.6
MAR	1.0	1225.7								1.0	1744.6
APR	6.0	12231.7								6.0	1750.6
MAY	1.0	1232.7								1.0	1751.6
JUN	1.0	1233.7								1.0	1752.6
JUL	1.0	1234.7								1.0	1753.6
AUG	1.0	1235.7								1.0	1754.6
SEP	1.0	1236.7								1.0	1755.6
OCT	1.0	1237.7								1.0	1756.6
NOV	1.0	1238.7								1.0	1757.6
DEC	1.0	1239.7								1.0	1758.6
1993 JAN	1.0	1240.7								1.0	1759.6
FEB	1.0	1241.7								1.0	1760.6
MAR	1.0	1242.7								1.0	1761.6
APR	6.0	1248.7								6.0	1767.6

JOB NO: 8426001
PROJECT: GROUND WATER RESTORATION
REPLANNED DEC-15-89

TABLE 4-8
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 CASH FLOW REPORT
(x \$1,000)

STATUS DATE: DEC-91

GRI/CONSORTIUM CASH				DOE CASH				TOTAL PROJECT CASH							
	PLANNED CUM		ACTUAL CUM		GRI FUNDING CUM	PLANNED CUM		ACTUAL CUM		DOE FUNDING CUM	PLANNED CUM		ACTUAL CUM		TOTAL FUNDING CUM
	PERIOD		PERIOD			PERIOD		PERIOD			PERIOD		PERIOD		
MAY	2.0	1250.7				0.0	518.9				2.0	1769.6			
JUN	1.0	1251.7				0.0	518.9				1.0	1770.6			
JUL	1.0	1252.7				0.0	518.9				1.0	1771.6			
AUG	2.0	1254.7				0.0	518.9				2.0	1773.6			
SEP	1.0	1255.7				0.0	518.9				1.0	1774.6			
OCT	1.0	1256.7				0.0	518.9				1.0	1775.6			
NOV	2.0	1258.7				0.0	518.9				2.0	1777.6			
DEC	2.0	1260.7				0.0	518.9				2.0	1779.6			

TABLE 4-9
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 SUMMARY SCHEDULE

STEARNS-ROGER DIVISION		A = ACTUAL P = PLANNED		GROUNDWATER CLEANUP SUMMARY SCHEDULE TWO 35 DAY CLEANUP CYCLES		STATUS DATE: DEC 31, 1991					
GR1 TASK #	ITEM DESCRIPTION	RESP. ORGAN.	START DATE	FINISH DATE	1987 ASOND	1988 JFHAMJJASOND	1989 JFHAMJJASOND	1990 JFHAMJJASOND	1991 JFHAMJJASOND	1992 JFHAMJJASOND	1993 JFHAMJJASOND
12	GROUND WATER MONITORING										
12.1	WRI TEST MONITORING	WRI	11-17-87	02-24-88	AA	AA					
12.2	FINAL REPORT	WRI/SR	03-01-90	06-30-90				AAAA			
13	VENT & COOL DOWN										
13.1&2	CAVERN VENT & COOLDOWN (SEE BELOW)										
A	PCC VENT & FLUSH CONSTRUCT	PCC	09-01-87	09-30-87	A						
B	VENT & FLUSH OPERATION	WRI/SR	02-27-88	04-01-88		AA					
13.3	WATER INFLUX CONTROL	WRI/SR	03-18-88	08-01-88		AAAAA					
13.4	FINAL REPORT	WRI/SR	03-01-90	06-30-90				AAAA			
14	SUBSURFACE WATER CLEANUP										
14.1	DESIGN, PROCURE & CONSTRUCT(BELOW)	SR/PCC									
A	WRI CONCEPTUAL DESIGN	WRI	NA	NA							
B	SCC DESIGN & PROCURE	SR	08-24-87	03-18-88	AAAAA	AAA					
C	PCC CWC CONSTRUCTION	PCC	04-01-88	08-01-88		AAAAA					
14.2	CLEANUP OPERATIONS(SEE BELOW)										
A	FIRST 35 DAY OPERATIONS	WRI/SR	08-22-88	09-22-88		AA					

TABLE 4-9
ROCKY MOUNTAIN I
UNDERGROUND COAL GASIFICATION PROJECT
TASKS 12 TO 15 SUMMARY SCHEDULE

STEARNS-ROGER DIVISION			A = ACTUAL P = PLANNED		GROUNDWATER CLEANUP SUMMARY SCHEDULE TWO 35 DAY CLEANUP CYCLES							STATUS DATE: DEC 31, 1991			
GRI TASK #	ITEM DESCRIPTION	RESP. ORGAN.	START DATE	FINISH DATE	1987 ASOND	1988 JFMAMJJASOND	1989 JFMAMJJASOND	1990 JFMAMJJASOND	1991 JFMAMJJASOND	1992 JFMAMJJASOND	1993 JFMAMJJASOND				
B	CLOSE SITE FOR WINTER	WRI/SR	09-23-88	07-11-89		AAA	AAAAAAA								
C	SECOND 35 DAY OPERATION	WRI/SR	07-12-89	11-18-89			AAAAA								
14.3	FINAL REPORT	WRI/SR	11-30-90	03-31-92				AA	AAAAAAAAAAAAA	PPP					
15	RESTORATION MONITORING														
15.1	RESTORATION MONITORING & MANAGEMENT	WRI/SR	02-10-88	12-31-93		AAAAAAAAAAAAA	AAAAAAAAAAAAA	AAAAAAAAAAAAA	AAAAAAAAAAAAA	PPPPPPPPPPPP	PPPPPPPPPPPP				
15.2	HYDROLOGY TESTS	WRI/SR	03-31-88	12-31-92	A A	A A A A	A A A A	A A A A	A A A	P P	P				
15.3	FINAL REPORT	WRI/SR	03-01-93	12-31-93							PPPPPPPPPPPP				

APPENDIX A

WESTERN RESEARCH INSTITUTE'S
ANNUAL TECHNICAL PROGRESS REPORT

WRI-92-R014

ROCKY MOUNTAIN 1 UNDERGROUND COAL GASIFICATION
PROJECT ANNUAL TECHNICAL PROGRESS REPORT

By
Steven R. Lindblom

January-December 1991

For
United Engineers and Constructors
Stearns-Roger Division

By
The University of Wyoming Research Corporation
a.k.a. Western Research Institute
Laramie, Wyoming

TABLE OF CONTENTS

	<u>Page</u>
LIST OF TABLES AND FIGURES.....	iii
RM1 ENVIRONMENTAL EVALUATION FOR PERMITTING COMPLIANCE.....	1
June 1991 Semiannual Sampling Event.....	7
December 1991 Semiannual Sampling Event.....	9
Discussion.....	9
REFERENCES.....	11
PUBLICATIONS AND PRESENTATIONS-1991.....	12
Publications.....	12
Papers in Preparation.....	12
Presentations.....	12

LIST OF TABLES AND FIGURES

<u>Table</u>	<u>Page</u>
1. Rocky Mountain 1 Groundwater Analysis Suites.....	5
2. Rocky Mountain 1 Groundwater Restoration Monitoring Schedule..	6
3. Rocky Mountain 1 Cavity Water Analysis December, 1991.....	10

<u>Figure</u>	<u>Page</u>
1. ELW Configuration.....	1
2. CRIP Configuration.....	2
3. RM1 Monitoring Wells and Approximate Cavity Locations.....	3

RM1 ENVIRONMENTAL EVALUATION FOR PERMITTING COMPLIANCE

The Rocky Mountain 1 (RM1) underground coal gasification (UCG) test was conducted from November 16, 1987, through February 26, 1988, near Hanna, Wyoming. The test was conducted to simultaneously test two UCG configurations in separate process modules and to address environmental concerns associated with UCG operations. The elongated linked well (ELW) configuration consists of a horizontal production well connecting one or more vertical injection wells (Figure 1).

The other configuration, the controlled retracting injection point (CRIP), consists of a horizontal injection well connected to a vertical or horizontal production well (Figure 2). A metal liner was inserted through the casing and open hole of the injection well. A mobile ignitor and burner were then inserted inside the liner. Initially, the ignitor and burner are situated back from the end of the liner. During gasification, air or oxygen is injected through the liner. As the gasification cavity expands, overburden material becomes exposed to the gasification process. Because of heat loss to the overburden, gasification efficiency begins to decline. When the efficiency declines to the predetermined point, the burner is ignited, and the liner is burnt off. This exposes fresh coal to the UCG process and, as a result, the gasification efficiency increases. After the liner is burnt off, the burner is shut off and retracted to the next injection point.

The CRIP module was operated for 97 days and consumed 11,280 tons of coal. The ELW module was operated for 61 days and consumed 4,430 tons of coal (United Engineers and Constructors 1989). Gas losses during the gasifications were estimated at 10 and 12% for the ELW and CRIP modules, respectively. The approximate areal extent and the locations of the two modules are shown in Figure 3.

Figure 1. ELW Configuration

Figure 2. CRIP Configuration

Figure 3. RM1 Monitoring Wells and Approximate Cavity Locations

Major objectives of the RM1 project have been to evaluate the environmental impacts of the test, to mitigate the impacts, and to comply with environmental permitting requirements. An extensive environmental program was developed to accomplish these objectives. The program was sponsored by the U.S. Department of Energy, the Gas Research Institute, Amoco Production, Union Pacific Resources Inc., and the Electric Power Research Institute.

Long-term groundwater monitoring began at the completion of gasification operations (February 26, 1988) and is scheduled to be completed in 1992. Details of the groundwater sampling plan were presented by Mason and Johnson (1988). Quarterly sampling was scheduled through 1989. Semiannual sampling was scheduled to begin in 1990 and continue through 1992. However, a request by the Wyoming Department of Environmental Quality (WDEQ) changed the sampling frequency to quarterly sampling in 1990. Semiannual sampling was then initiated in 1991.

Four stratigraphic units were monitored. These consisted of an understrata unit, approximately 20 ft below the bottom of the coal seam; the Hanna #1 coal seam (gasification target); an adjacent overburden unit (unit A), which extends approximately 50 ft above the top of the coal; and a more distant overburden unit (unit C), which extends from approximately 180 to 270 ft above the top of the coal seam.

Figure 3 shows the monitoring well network and approximate gasification area. Of the monitoring wells at the RM1 site, 22 wells were originally designated for sampling. Sixteen of these are located in the Hanna #1 coal seam and form two concentric rings around the test area. Two wells (EMW-4 and EMW-10) are completed in the upper overburden unit, two wells (EMW-2 and EMW-8) are completed in the lower overburden unit, and two cavity wells that served as UCG process wells are also sampled. These include wells VIW-1 in the ELW cavity and CPW-2 in the CRIP cavity. Subsequent subsurface changes at the site have caused wells TW-14a and EMW-4 to be eliminated from the sampling program. In addition, CRIP cavity well CCW-1 has replaced well CPW-2.

Different suites of analyses are performed on the samples (Table 1) according to the schedule in Table 2. Compliance suite analyses represent permit required analyses. The additional analyses in the limited- and full-suite analyses represent primarily a research component of the monitoring program and are jointly funded by the U.S. Department of Energy and the Gas Research Institute. Although, during some samplings limited- and full-suite analyses were required by WDEQ.

Western Research Institute (WRI) is responsible for the groundwater sampling and analyses. This report primarily covers the 1991 sampling events in June and December.

Table 1. Rocky Mountain 1 Groundwater Analysis Suites^a

Compliance Suite	Limited Suite	Full Suite	Field Measurements
Ammonia	Ammonia	Alkalinity	Alkalinity
Boron	Bicarbonate	Aluminum	Conductivity
Cyanide	Boron	Ammonia	Discharge Rate
Phenols	Cyanide	Arsenic	Eh
Sulfate	Fluoride	Barium	pH
Sulfide	Manganese	Bicarbonate	Pumping Time
TDS	Nitrate	BNA	Temperature
TOC	Nitrite	Boron	Water Level
	Phenols	Bromide	
	Sodium	Cadmium	
	Sulfate	Calcium	
	Sulfide	Carbonate	
	TDS	Chemical Oxygen Demand	
	TKN	Chloride	
	TOC	Chromium	
		Copper	
		Cyanide	
		Fluoride	
		Iron	
		Lead	
		Lithium	
		Magnesium	
		Manganese	
		Mercury	
		Molybdenum	
		Nickel	
		Nitrate	
		Nitrite	
		pH	
		Phenols	
		Potassium	
		Selenium	
		Silver	
		Sodium	
		Sulfate	
		Sulfide	
		TDS	
		TKN	
		Thiocyanate	
		TOC	
		Volatile Organics	
		Vanadium	
		Zinc	

^a From Mason and Johnson, 1988

Table 2. Rocky Mountain 1 Groundwater Restoration Monitoring Schedule^a

Year	Quarter	Inner-Ring Wells	Outer-Ring Wells	Cavity Wells
1988	1. March	FS ^b	LS ^c	FS
	2. June	CS ^d	CS	FS
	3. September	CS	CS	CS
	4. December	CS	CS	CS
1989	1. March	CS	CS	CS
	2. June ^e	CS, VOA ^f	CS	CS, VOA
	3. September ^e	CS, VOA	CS	CS, VOA
	4. December	FS	FS	FS
1990	1. March ^e	CS, VOA	CS	CS, VOA
	2. June ^e	LS, VOA	LS	LS, VOA
	3. September ^e	CS, VOA	CS	CS, VOA
	4. December	FS	FS	FS
1991	2. June ^e	LS, benzene	LS, benzene	LS, benzene
	4. December	FS	FS	FS
1992	2. June ^e	LS, benzene	LS, benzene	LS, benzene
	4. December	FS	FS	FS

^a Modified from Mason and Johnson, 1988

^b FS - Full Suite

^c LS - Limited Suite

^d CS - Compliance Suite

^e VOA or benzene analyses on inner-ring coal seam wells

^f VOA - Volatile Organic Analysis

Each well is purged before sample collection to ensure that the samples are obtained from the hydrostratigraphic unit and not from the well bore. Stabilization of purging parameters (purge time, temperature, conductivity, pH, Eh, water level, and pump discharge rate) is used to indicate formation water recovery. As dictated by the Rocky Mountain 1 Postburn Groundwater Quality Assurance Plan (Mason and Johnson, 1988), wells are purged a minimum of 80 min at approximately 1.0 gal/min to ensure sampling of formation water. Flow rates are reduced only after 80 min to obtain sample. Field measurements are recorded at 20-min intervals during well purging.

Comprehensive quality assurance and control procedures are followed in the sampling and sample analyses. Standards, duplicates, trip blanks, and rinsate samples are evaluated to ensure sample quality. In the WRI analytical laboratories, equipment calibrations, duplicate analysis, and spike analysis are routinely performed to ensure quality analyses.

June 1991 Semiannual Sampling Event

The June 1991 semiannual groundwater sampling took place from June 17 through June 22, 1991. This event occurred nearly 22 months after the second groundwater restoration at the RMI site and was the thirteenth sampling event since UCG operations ceased. Samples were collected for analyses on a limited-suite set of parameters (Table 1) with additional benzene samples from inner-ring coal seam wells, according to the sampling schedule in Table 2.

Water levels were measured across the site before any sampling activities were begun. Water-table elevations in the coal seam aquifer rose approximately 8 ft since December 1990. A 6 ft hydraulic gradient existed from the southeast corner of the site to the northwest corner.

A total of 20 of the specified 22 wells were sampled during the June 1991 semiannual sampling. No sample was collected from the unit C overburden well EMW-4 because there was an obstruction in the well bore at a depth of approximately 115 ft. This obstruction was first encountered during the December 1990 quarterly sampling. This deletion was discussed with Wyoming Department of Environmental Quality (WDEQ) at the May 23, 1991, Technical Advisory Subcommittee (TASC) meeting. CRIP cavity well CCW-1 was sampled in place of cavity well CPW-2 because a roof collapse in the CRIP cavity caused the casing to shift in CPW-2 (Lindblom 1990). This substitution was approved by WDEQ at the November 28, 1990, TASC meeting. The casing in well CCW-1 may also have shifted since the December 1990 sampling. An obstruction was encountered at a depth between 230 ft and 240 ft when WRI lowered the sampling pump in well CCW-1. After several attempts, the sampling pump was successfully lowered to the required sampling depth.

Analysis of samples collected during the June 1991 semiannual sampling showed that most parameters were consistent with previous sampling events and that groundwater quality at the RMI site is at or near baseline levels. The highest baseline concentration (HBC) was established for some constituents prior to gasification operations at the RMI site. The baseline concentration for benzene was set below the detection limit $<5 \mu\text{g/L}$. On several occasions, benzene concentrations have exceeded HBC in wells in and around the cavities. Recently, a cyclic pattern of benzene contamination became apparent in coal seam well EMW-1. In March 1989, the benzene concentration in EMW-1 was $28 \mu\text{g/L}$. In June 1989 the benzene concentration was $43 \mu\text{g/L}$. In September and December of 1989, benzene decreased to below analytical detection limits ($<5 \mu\text{g/L}$). This pattern of benzene concentrations around $30 \mu\text{g/L}$ in the spring, increasing to near $40 \mu\text{g/L}$ during the summer, and dropping below detection limits during the fall and winter was repeated in 1990. During the June 1991 sampling event, the benzene concentration was $44 \mu\text{g/L}$ in EMW-1 and $29 \mu\text{g/L}$ in EMW-3. This lent further support to a cyclic pattern of benzene concentrations in well EMW-1. The cause of this pattern is unknown. Benzene was also detected in coal seam well EMW-3; however, no pattern of benzene concentrations is apparent in this well.

Highest baseline concentration (HBC) was established for some constituents prior to gasification at the RM1 site. Concentrations of total organic carbon (TOC), total dissolved solids (TDS), and ammonia exceeding HBC levels have been consistently measured in coal seam wells in the eastern section of the RM1 site. These high concentrations are probably due to an influx of water from offsite rather than directly resulting from UCG operations. Of these three constituents, only ammonia exceeded HBC in any wells in June 1991 (8.3 mg/L in well TW-18; 8.2 mg/L in well CCW-1).

Boron concentrations in the CRIP and the ELW cavities have also consistently exceeded baseline levels. Boron concentrations have exceeded HBC in noncavity coal seam wells on four occasions since postburn sampling started. Boron concentrations did not exceed HBC by more than 0.01 mg/L in any of the noncavity coal seam wells on any occasion. Two groundwater restorations at the RM1 site were unable to reduce the boron concentration.

Highest baseline concentrations for specific indicator constituents were exceeded in several wells in June 1991 (all units are mg/L):

Coal Seam Wells

<u>TDS</u>	<u>Ammonia</u>
VIW-1 = 3536	TW-18 = 8.3
	CCW-1 = 8.2
HBC = 2750	HBC = 7.9
<u>Boron</u>	<u>Benzene</u>
CCW-1 = 0.805	EMW-1 = 0.040
VIW-1 = 0.678	EMW-3 = 0.029
HBC = 0.037	HBC = <0.005

Overburden Wells

<u>Ammonia</u>	<u>Phenol</u>	<u>TDS</u>
EMW-2 = 8.8	EMW-2 = 0.024	EMW-2 = 1360
HBC = 4.7	HBC = <0.020	HBC = 1040

The values obtained for the limited-suite parameters in June 1991 are comparable to baseline values obtained prior to gasification operations. Except for the instances noted here, the groundwater is near baseline conditions. Information on the June 1991 sampling event is taken from Lindblom (1991).

December 1991 Semiannual Sampling Event

The December 1991 sampling event took place from December 4 through December 11, 1991. Samples for a full suite set of parameters were collected. This was the fourteenth sampling event since the completion of gasification operations and occurred approximately 28 months after the second groundwater restoration. Water levels measured at the site on December 5, 1991 showed that water table elevations in the coal seam aquifer rose approximately 4 ft since June 1991. A 6 ft hydraulic gradient existed from the southeast corner of the site to the northwest corner.

A total of 20 of the 22 wells originally specified in the Rocky Mountain 1 Postburn Groundwater Monitoring Quality Assurance Plan (Mason and Johnson 1988) were sampled during the June 1991 semiannual sampling. No sample was collected from the unit C overburden well EMW-4 because of the obstruction discussed previously. CRIP cavity well CCW-1 was again sampled in place of cavity well CPW-2 because a roof collapse in the CRIP cavity caused the casing to shift in CPW-2 (Lindblom 1990). An obstruction was encountered at a depth between 230 ft and 240 ft when we lowered the sampling pump in well CCW-1. After several attempts, the sampling pump was successfully lowered to the required sampling depth.

Results from VOA analyses of samples from December 1991 show a benzene concentration of 19 $\mu\text{g/L}$ in coal seam well EMW-1. This does not follow the previously observed pattern of benzene levels in EMW-1 dropping below detection limits during the winter. However, the benzene concentration did drop from 40 $\mu\text{g/L}$ in June 1991 to 19 $\mu\text{g/L}$ in December 1991. The remaining analytical results for samples collected in December 1991 have not been completed. A full report on the December 1991 sampling event will be issued in February 1992.

Discussion

Western Research Institute's groundwater samplings show that the groundwater quality at the Rocky Mountain 1 underground coal gasification site is, for the most part, at or approaching baseline conditions. Exceptions to this include the higher than baseline levels of total organic carbon (TOC), total dissolved solids (TDS), and ammonia in the southwest quadrant of the site. The increased concentration of these constituents may not be a direct result of UCG operations, but may result from an influx of groundwater having high TOC, TDS, and ammonia concentrations from southwest of the RM1 site. Movement of this groundwater may have been accelerated by the increased hydraulic gradient toward the UCG cavities during UCG operations and groundwater restoration activities.

In general, the December 1991 semiannual sampling showed that the cavity water is within the baseline (pregasification) range for all constituents, except for total dissolved solids and boron. Table 3 compares the baseline range for constituents associated with UCG contamination with the results of the December 1991 sampling.

Table 3. Rocky Mountain 1 Cavity Water Analysis (mg/L) December, 1991

Constituent	Baseline Range	December 1991	
		ELW	CRIP
Benzene	<0.005	<0.010	<0.010
Phenols	<0.020	<0.020	<0.020
TDS	1,360-2,750	3,520	2,010
TOC	11-45	<10	<10
Boron	<0.010-0.037	0.662	0.721
Ammonia	2.7-8.0	4.5	6.8
Cyanide	<0.020	<0.020	<0.020

In summary, groundwater quality across the test site is at or near baseline quality. Concentrations of TDS, TOC, and ammonia are elevated in the southwest area of the test site; however, the reason for the increase is likely the flow of groundwater with naturally occurring high concentrations of these constituents into the test area.

As mentioned previously, subsurface changes at the RM1 site have caused some substitutions and deletions of wells originally listed in the Rocky Mountain 1 Postburn Sampling Quality Assurance Plan (Mason and Johnson 1988). Coal seam well TW-14a has an obstruction in the well bore at 268 ft and has been dropped from sampling. This well lies at a right angle to the groundwater flow direction from the cavities and has not shown any evidence of contamination. This deletion was approved by the Wyoming Department of Environmental Quality at the November 1991 TASC meeting. Overburden well EMW-4 is blocked at a depth of 110 ft. Several attempts were made to sample this well. However, due to its slow recharge rate, the water level in the well bore dropped below the level of the pump after only a short period of pumping. Dropping EMW-4 from sampling was approved by WDEQ at the May 1991 TASC meeting. The casing in CRIP cavity well CPW-2 is shifted at a depth of 320 ft, thus preventing lowering the sample pump to the required sample depth. CRIP cavity well CCW-1 has been sampled in place of CPW-2 since December 1990. During the June and December sampling events of 1991, obstructions were encountered in CCW-1 at 240 ft. After repeated attempts, the sample pump was lowered to 310 ft in June 1991 and to 300 ft in December 1991. This well is cased to 304 ft and was originally open to 330-335 ft. It appears that the uncased borehole has almost completely collapsed since December 1990.

On December 18, 1991, a WRI employee traveled to the RM1 site to determine the integrity of CRIP cavity well CPW-2a and possibly substituting it for CCW-1. Initial observations showed the soil around the well casing was washed out to a distance of 4-6 inches at the surface and to a depth at least to the water table. This well is cased to only 220 ft. WRI was unable to determine to what depth the hole is open. The water in the well bore had a strong odor of decay, very much like sewage. This indicates that the water in CPW-2a is not representative of site groundwater. WRI recommends that this well not be considered for sampling and that sampling CCW-1 be continued.

REFERENCES

- Lindblom, S.R., 1990, Sampling and Analysis Report for September 1990 Quarterly Postburn Sampling at the RM1 UCG Site, Hanna, Wyoming. WRI report to DOE, Laramie, WY, WRI-90-R041.
- Lindblom, S.R., 1991, Sampling and Analyses Report for June 1991 Semiannual Postburn Sampling at the RM1 UCG Site, Hanna, Wyoming. WRI report to DOE, Laramie, WY, WRI-91-R063.
- Mason, J.M. and L.S. Johnson, 1988, Rocky Mountain 1 Postburn Groundwater Monitoring Quality Assurance Plan. Unpublished WRI report to DOE and GRI, WRI-91-R011.
- United Engineers and Constructors Inc., Stearns-Roger Div., 1989, Rocky Mountain 1 Underground Coal Gasification Test, Hanna, Wyoming, Summary Report, Volume 1, Operations. Stearns-Roger Project Report.
- Western Research Institute, 1989, Annual Project Plan, Laramie, WY.

PUBLICATIONS AND PRESENTATIONS 1991

During 1991, WRI presented, or is preparing to present, information relating to the Rocky Mountain 1 UCG site in the following reports and presentation.

Publications

Lindblom, S.R., 1991, Sampling and Analyses Report for June 1991 Semiannual Postburn Sampling at the RM1 UCG Site, Hanna, Wyoming. WRI report to DOE, Laramie, WY, WRI-91-063.

Lindblom, S.R., 1992, Sampling and Analyses Report for December 1991 Semiannual Postburn Sampling at the RM1 UCG site, Hanna, Wyoming. WRI report to DOE, Laramie, Wyoming.

Papers in Preparation

Covell, J.R., S.R. Lindblom, D.S. Dennis, and J.E. Boysen, 1991, Groundwater Restoration at the Rocky Mountain 1 Underground Coal Gasification Site, Hanna, Wyoming. WRI report to DOE, Laramie, WY, WRI-91-R039.

Presentations

Lindblom, S.R., 1991, Groundwater Monitoring of the RM1 UCG Site, Hanna, Wyoming. Presented at the U.S. Department of Energy Technical Progress Review, Laramie, WY.

END

**DATE
FILMED
8 / 31 / 92**