DOE/mc

DOE/MC/25069--T2

DE92 017539

TECHNICAL PROGRESS REPORT

November 1988 - January 1989

For:

**U.S. Department of Energy
Morgantown Energy Technology Center**

Under:

**DOE Contract No. DE-AC21-88MC25069
Pulse Atmospheric Fluidized Bed Combustion**

By:

**MANUFACTURING AND TECHNOLOGY CONVERSION
INTERNATIONAL, INC.**

P.O. Box 21, Columbia, Maryland 21045

March 1989

MASTER

ED
DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

PREFACE

This third Quarterly Technical Progress Report presents the results of work accomplished during the period November 1 through February 5, 1989 under Contract No. DE-AC21-88MC25069 entitled "Pulsed Atmospheric Fluidized Bed Combustion (PAFBC).

The overall objective of the program is the development of a pulsed atmospheric fluidized-bed combustion (PAFBC) technology to burn coal and to provide heat and steam to commercial, institutional, and small industrial applications at a reasonable price in an environmentally acceptable manner. The program scope consisted of two tasks; the first was to establish preliminary feasibility by the use of theoretical and state-of-the-art information. The task was completed during the first quarter of the contract period and a topical report entitled, "Pulsed Atmospheric Fluidized Bed Combustion (PAFBC) - Preliminary Feasibility Study" was prepared as a "decision point to proceed" deliverable in accordance with the terms of the contract. The first quarterly progress report therefore also covered the contract activities subsequent to the approval of the feasibility study and the decision to proceed with the Task 2 effort. As the initial quarterly technical progress report, that document included a subsection on background which has been omitted in this third quarterly technical progress report.

During this reporting period, a total of eight shakedown and debugging coal combustion tests were performed in the AFBC. A start-up procedure was established, system improvements implemented, and preliminary material and heat balances made based on these tests. The pulse combustor for the AFBC system was fabricated and installed and a series of tests was conducted on the system.

TABLE OF CONTENTS

	<u>Page</u>
1.0 PROJECT DESCRIPTION AND WORK STATUS	1
1.1 PROGRAM DESCRIPTION	1
1.2 TASK DESCRIPTIONS	2
Task 1: Feasibility	2
Task 2: Laboratory-Scale Development and Testing	4
1.3 SUMMARY STATUS	6
2.0 TECHNICAL DISCUSSION OF WORK COMPLETED DURING THE REPORTING PERIOD	7
Task 2.1: Design, Procurement, and Construction of an Atmospheric Fluidized-Bed Combustor	7
Task 2.2: Coal Combustion Tests in the AFBC System	7
Task 2.3: Modification of AFBC to Pulse AFBC	22
3.0 PLANS FOR THE NEXT PERIOD	34

LIST OF FIGURES

	<u>Page</u>
FIGURE 1: ATMOSPHERIC FLUIDIZED-BED COMBUSTOR SYSTEM AT MTCI'S TEST FACILITY	8
FIGURE 2a: VITIATED AIR BURNER LINE FOR AFBC SYSTEM	9
FIGURE 2b: AIR DISTRIBUTION MANIFOLD CONNECTED TO THE PIPE GRIDS	9
FIGURE 3: INJECTION SCREW WATER COOLING SYSTEM	11
FIGURE 4: DIAGRAM FOR THE MAIN SCREW WATER-COOLING SYSTEM	12
FIGURE 5: SKETCH OF THE VENTURI FOR THE AFBC QUENCH SYSTEM	15
FIGURE 6: DIAGRAM FOR THE AFBC QUENCH SYSTEM	17
FIGURE 7: MODIFIED WATER SPRAY QUENCH SYSTEM FOR AFBC SYSTEM	18
FIGURE 8: CONFIGURATION OF THE PRESSURE TAPS	20
FIGURE 9: BED TEMPERATURE PROFILE FOR TEST #6	21
FIGURE 10: NEW SETUP FOR THE COAL AND LIMESTONE FEEDER FOR THE AFBC SYSTEM	23
FIGURE 11: BED TEMPERATURE PROFILE FOR TEST #8	24
FIGURE 12: DIAGRAM OF THE MODIFIED SCRUBBER SYSTEM FOR THE AFBC SYSTEM	25
FIGURE 13: SCHEMATIC OF THE PULSE ATMOSPHERIC FLUIDIZED BED COMBUSTOR	26
FIGURE 14: SYSTEM LAYOUT FOR THE PAFBC UNIT	28
FIGURE 15: TEST SETUP USED TO VERIFY THE OPERABILITY OF THE PULSE COMBUSTOR WITH TAILPIPE UNDER AN IMPOSED STATIC PRESSURE	29
FIGURE 16: FIRST-GENERATION PULSE COMBUSTOR DESIGN FOR THE AFBC SYSTEM	31
FIGURE 17: SCHEMATIC OF THE CLASSIFIER	33

LIST OF TABLES

	<u>Page</u>
TABLE 1: ULTIMATE AND PROXIMATE ANALYSIS ON THE TEST COALS	13
TABLE 2: PARTICLE SIZE ANALYSIS ON THE TEST COALS	13
TABLE 3: SHAKEDOWN AND DEBUGGING TESTS	16
TABLE 4: SHAKEDOWN TESTS IN THE PAFBC UNIT	30
TABLE 5: CONDITIONS FOR THE PAFBC TEXT MATRIX	32

SECTION 1.0

PROJECT DESCRIPTION AND WORK STATUS

1.1 PROGRAM DESCRIPTION

The overall objective of the program is to develop the pulsed atmospheric fluidized-bed combustion (PAFBC) technology to burn coal and to provide heat and steam to commercial, institutional, and small industrial applications at a reasonable price in an environmentally acceptable manner.

Significant advancements have taken place regarding the design and operation of AFBC units of 50,000 - 100,000 pounds steam per hour capacity, but the potential of AFBC technology has not been fully investigated for small-scale applications. The AFBC technology has a tremendous market potential in small-scale installations of less than 50,000 pounds steam per hour equivalents. These smaller units meet the needs for process heat, hot water, low-quality steam, and space heating for a wide variety of uses. Currently, oil- and natural gas-fired equipment are being used for these applications. Due to the large difference between the prices of these fuels and coal, a coal-fueled AFBC technology engineered for these small-scale applications has the potential of being very competitive. A successful coal-fueled system will not only be less expensive, but will also lessen the nation's dependence on foreign oil and open up new markets for domestic coal.

The technical characteristics of systems which can meet the objectives for entering these market sectors with packaged air heaters and boilers requires an AFBC technology that can supply process heat, process steam, hot air, and hot water for small industries, commercial and residential buildings, warehouses, hospitals and other such users. These small units must produce clean energy from high sulfur coals at competitive prices. Innovative

concepts and advanced AFBC systems having the following characteristics are needed to meet this objective:

- High combustion efficiency
- High SO₂ capture capacity
- Low NO_x emissions
- Reliability, maintainability and safety of operations equivalent to oil- and gas-fired packaged systems
- Compatibility with conventional heat and steam distribution and control technology
- Cost competitiveness with gas- and oil-fueled systems
- Capacities in the ranges of 1,000 - 10,000 lbs. steam per hour equivalent.

The scale-down of large systems will probably not meet these requirements and there is therefore a need for:

- Simplification of system configurations and methods of control
- Improvements in system start-up capability and load following
- Enhanced system throughput with adequate pollution control and cost reduction.

1.2 TASK DESCRIPTIONS

TASK 1: FEASIBILITY

Subtask 1.1: Evaluation - The Contractor shall perform evaluation of state-of-the-art information on atmospheric fluidized-bed combustor (PAFBC) technology and pulsed combustion of coal. The Contractor shall review relevant published data and evaluate it for use in the feasibility study. Data on coals, sorbents, SO₂ and NO_x control, characteristics of fluidized-bed coal combustors, pulsed combustion of coals, regeneration of spent sorbents, steam generation, ash disposal, and other aspects shall be used to formulate a design basis for the study.

Subtask 1.2: Market Analysis - For the new technology, the Contractor shall identify potential markets for generating heat and steam for different uses and shall make projections on the increased use of coal. The Contractor shall assess the competition from oil- and gas-fired units.

Subtask 1.3: Conceptual Design and Cost Estimate - Using the design basis formulated in Subtask 1.1, the Contractor shall develop a conceptual design of a PAFBC system that will product 1,000 lbs/hr of steam equivalent . The Contractor shall prepare a preliminary cost estimate and shall compare the cost of the proposed system with the cost of oil- and gas-fired units currently in use.

Subtask 1.4: Test Plan for Task 2 Work - The Contractor shall identify problematic aspects of the technology and develop a test plan to resolve the problems through theoretical and experimental approaches. The Test Plan shall be submitted to the DOE/Contracting Officer's Technical Representative (COTR) for review and approval.

Subtask 1.5: Task 1 Topical Report - A Topical Report shall be prepared summarizing the PAFBC package boiler concept. The report shall include market, technical, design and cost information developed under Subtasks 1.1, 1.2, and 1.3, and the Test Plan developed under Subtask 1.4. The report shall include a review of the coal/sorbent feed, ash handling and cleanup systems, and the sensitivity of these factors on environmental system capital and operating and maintenance costs. The report shall also address the system's potential for meeting the following criteria and provide the material required to proceed to the performance of Task 2:

- The PAFBC combustor and controls technology must be competitive with gas-/oil-fired technology and scaleable to the 1,000 lb/hr steam equivalent range.
- The solids handling problems must be amenable to automated dust-free operation.

- Overall emissions (SO₂, NO_x, and particulates) must be comparable to those of conventional gas-/oil-fired equipment.
- The PAFBC system must require no operating or maintenance skills beyond those needed to operate equivalent gas-/oil-fired equipment.
- A significant market potential must exist for the integrated PAFBC technology.

TASK 2: LABORATORY-SCALE DEVELOPMENT AND TESTING

The testing specified in these subtasks will be conducted in accordance with the approved Test Plan.

Subtask 2.1: Design, Procurement, and Construction of an Atmospheric Fluidized-Bed Combustor - The Contractor shall design, procure, and build a fluidized-bed system with the following features:

Capacity:	1,000 lbs steam/hr
Fluidizing Velocity:	5 - 10 ft/sec
Sorbent:	Precalcined dolomite or limestone
Coal:	Bituminous/Sulfur Content: 2 - 4%
Temperature of Operation:	1400 - 1750°F

Subtask 2.2: Coal Combustion Tests in the PAFBC System - The Contractor shall carry out coal combustion tests under a range of conditions as set forth in the approved Test Plan to establish baseline performance data. Tests shall be carried out under the following conditions:

Superficial Velocity:	5 - 10 ft/sec
Temperature:	1400 - 1750°F
Pressure:	Near Atmospheric
Mode of Operation:	Batch with respect to sorbent and continuous with respect to coal

Coal:	Bituminous/Sulfur Content: 2 - 4%
Sorbent:	Precalcined dolomite or limestone
Ca/S:	2 - 4

The Contractor shall use the test data to optimize operational parameters with respect to fluidization velocity, sorbent/coal ratio, temperature of operation, combustion efficiency, steam generation, NO_x control and sulfur capture, and establish optimum operational parameters and baseline performance data.

Subtask 2.3: Modification of PAFBC System for Pulsed Combustion of Coal - The Contractor shall modify the PAFBC system by the incorporation of a pulse combustor that supplies pulsed effluent gas to fluidize the bed. The needed modifications and the geometry of the pulsed PAFBC combustor shall be as determined under Subtask 1.3 study.

Subtask 2.4: Operation of the Pulsed PAFBC Without Coal - The Contractor shall operate the fluidized-bed combustor in the pulsed mode to establish fluidization parameters under pulsing conditions and determine the effect of pulsations on fluidization velocity, bed expansion, and particle elutriation at optimum conditions for fluidization under pulsed conditions.

Subtask 2.5: Coal Combustion Tests in the PAFBC System - The Contractor shall carry out coal combustion tests under a range of conditions established under Subtasks 2.1 and 2.4, generating test data to evaluate operability, performance and pollution control efficiency of the PAFBC system, and optimization of design and operational parameters.

Subtask 2.6: Technical, Environmental, and Economic Assessment - The Contractor shall perform technical, environmental, and economic evaluations based on experimental data generated under Subtasks 2.2, 2.4, and 2.5.

1.3 SUMMARY STATUS

During the last reporting period the assembly and installation of the system was completed and installed at the test site. Some additional safety features were included in the system to avoid accumulation of any unburned gases in the freeboard section during operation. A start-up burner system for the baseline tests was also installed in the main combustion air stream. A delivery of a high sulphur coal from Island Creek Coal Company, as well as calcium grits was received and shakedown as well as cold-flow tests were initiated.

AFBC system testing was performed during this reporting period. A start-up procedure for these hot-fluidization and initial coal combustion tests was established. Observations made during these tests were evaluated in order to improve system performance. Subsequently, a total of eight shakedown and debugging coal combustion tests were performed in the AFBC using West Kentucky #9 coal. These tests indicated where system improvements needed to be made and provided preliminary material and heat balance data on the AFBC system. The data showed a combustion efficiency of 93 percent, thermal efficiency of 44 percent and sulfur capture efficiency of over 60 percent at a Ca/S molar ratio of 2. As part of these shakedown tests, many process improvements were made. These included improvements to the scrubber, increasing the number of orifices on the air distribution pipe grids, and improvement to the coal feeder and coal classifier.

Fabrication and installation of the pulse combustor for the AFBC system has been completed. A series of tests to verify the operability of the pulse combustor installed in the AFBC system have been conducted. These tests are also discussed in the quarterly report.

SECTION 2.0
TECHNICAL DISCUSSION OF WORK COMPLETED
DURING THE REPORTING PERIOD

TASK 2.1: DESIGN, PROCUREMENT, AND CONSTRUCTION OF
AN ATMOSPHERIC FLUIDIZED-BED COMBUSTOR

This subtask was completed during the last period. Figure 1 shows the overall picture of the AFBC system. The system includes a fluidized bed combustor, stainless steel cyclone, quench system and scrubber, air blower, and the steam-generating circuit. Figure 2a shows the vitiated air burner line used to preheat the AFBC system during start-up. The vitiated air preheater consists of a Roots blower, a 500,000 Btu/hr gas-fired burner, and flow-controlling gate valves to adjust burner stoichiometry and final preheat temperature. Figure 2b shows the air distribution manifold connected to the pipe grids.

TASK 2.2: COAL COMBUSTION TESTS IN THE AFBC SYSTEM

A series of hot fluidization and initial coal combustion tests were performed in the AFBC system during this reporting period. This series consisted of a total of eight shakedown and debugging coal combustion tests. Feed coal used for all the combustion tests was West Kentucky #9 coal. The coal particle size specified was 1/4 inch-0; however, some of the coal drums contained about 25 percent by weight of coal particles larger than 1/2 inch with some as large as 2 inches.

AFBC START-UP PROCEDURES:

Main combustion air supplied by a Roots blower type 710 AF is preheated to about 1200°F before entering into the air distribution pipe grids. Air is preheated by a gas-fired burner located in the main air line which is operated at a firing rate of 500,000 Btu/hr. Starting with a cold bed, the air flow

**FIGURE 1: ATMOSPHERIC FLUIDIZED BED COMBUSTOR SYSTEM
AT MTCI'S TEST FACILITY**

(2A)

(2B)

**FIGURE 2: A) VITIATED AIR BURNER LINE FOR AFBC SYSTEM
B) AIR DISTRIBUTION MANIFOLD CONNECTED
TO THE PIPE GRIDS**

rate is set near the maximum blower capacity of approximately 500 cfm. As the bed temperature increases to about 350 to 400°F, incipient fluidization occurs. As the bed heats further, the air flow rate is adjusted to maintain a superficial air velocity of 4.0 ft/sec through the bed. Pressure taps are located at 1 ft. intervals in the bed section, which allows interpolation of the bed level during the tests. The height of the slumped bed is 2 ft. above the air distribution pipe grids. During fluidization, the bed height expands to about 3 ft. which is sufficient to cover all of the steam-generating surfaces contained within the bed. An induced draft fan supplies approximately 1/2-inch H₂O of suction in the freeboard during start-up. The hot flue gases exiting the fluidized bed combustor furnace enter a stainless steel cyclone. The pressure drop through the cyclone is less than 1-inch H₂O. The flue gas exiting the cyclone is then cooled to approximately 150°F as it passes through the water spray quench system before it is vented to the atmosphere.

As the bed temperature approaches 800°F, coal is injected into the fluidized bed combustor using a speed-controlled, over-bed screw feeder. In order to avoid over heating of the screw, a water-cooled hollow screw is employed. In addition, the screw barrel is water jacketed. Figure 3 shows a picture of the injection screw water-cooling system. A rotating joint is used to supply water from a stationary source to the rotating hollow injection screw. Water enters the rotating joint through a 1/4-inch tube and it returns through a concentric annulus. Figure 4 is a diagram of the main screw water-cooling system.

The coal feed rate is controlled at approximately 150 lb/hr in order to attain the design firing rate. As the bed temperature reaches about 1550 to 1600°F, adjustment of water flow through the steam-generating coils is made in order to maintain the bed temperature at the design condition. A 1/4" x 0 West Kentucky #9 coal was used for coal combustion tests. Table 1 provides the ultimate and proximate analysis for the test coal. Table 2 shows the particle size distribution for the coal. Note that the coal is representative of feeds containing a relatively high level of fines. It was anticipated that over-bed feeding in the conventional AFBC would result in significant levels

FIGURE 3: INJECTION SCREW WATER COOLING SYSTEM

FIGURE 4: DIAGRAM FOR THE MAIN SCREW WATER-COOLING SYSTEM

TABLE 1: ULTIMATE AND PROXIMATE ANALYSIS ON THE TEST COALS

	<u>KENTUCKY NO. 9</u>	<u>PITTSBURGH NO. 8</u>
<u>PROXIMATE (Wt.%)</u>		
Moisture	7.64	5.25
Ash	21.07	9.84
Volatile Matter	31.67	39.80
Fixed Carbon	39.62	45.11
Heating Value (Btu/lb)	10040	12388
<u>ULTIMATE (Wt.%)</u> <u>(DRY BASIS)</u>		
Ash	22.81	10.39
Carbon	60.84	71.61
Hydrogen	4.22	5.02
Nitrogen	1.39	1.33
Sulfur	3.40	4.21
Oxygen By Difference	7.34	7.44

TABLE 2: PARTICLE SIZE ANALYSIS ON THE TEST COALS**KENTUCKY NO. 9:**

KENTUCKY NO. 9 COAL WAS OBTAINED FROM ISLAND CREEK COAL COMPANY FROM ONE OF THEIR COAL PREPARATION PLANTS.

- RAW (UNCRUSHED) -1/2" x 0

PITTSBURGH NO. 8:

PITTSBURGH NO. 8 COAL WAS OBTAINED FROM TRW FROM THEIR EXCESS INVENTORY

(- NOMINALLY 1/4" x 0)

<u>SCREEN</u> <u>MESH NO.</u>	<u>DIAMETER (MICRONS)</u>	<u>KY. #9</u> <u>WT.% RETAINED</u>	<u>PITT. #8</u> <u>WT.% RETAINED</u>
6	3350	24.60	9.06
10	2000	15.66	20.40
14	1400	10.15	15.85
20	850	14.20	20.53
30	600	7.30	8.27
70	212	20.49	23.81
Pan	0	7.60	2.06

of elutriation of coal fines. These fines, however, will be burned at high efficiency in the pulse combustor when it is incorporated into the AFBC.

The initial shakedown and debugging of the AFBC provided a great deal of operational process information that would be useful for the PAFBC. This included some modifications to the AFBC and ancillary equipment. However, some of the modifications and process changes resulting from these checkout and debugging tests were only pertinent to the AFBC operation and baselining.

As anticipated, an excessive amount of fines were carried out in the flue gas during the initial shakedown tests of the AFBC system. While a large portion of fines were recovered in the cyclone, a significant quantity was seen to escape through the quench system. Since the initial limestone bed particle sizes contained only about 1 percent fines, it is believed that high air velocities through the distributor orifices resulted in excessive elutriation. While high elutriation rates are anticipated for limestone which has not been appreciable sulfated, the number of air distributor orifices were increased to prevent jetting and its concomitant effect on elutriation rate. To reduce the jetting effect in the bed, the number of orifices on the air distribution pipe grids was increased from a total of 608 to 1216. Also, to improve scrubbing efficiency and to reduce fines emissions to the atmosphere, a venturi scrubber was initially installed downstream of the cyclone.

Figure 5 shows the diagram of the venturi used in the AFBC system. A high-pressure water spray nozzle was placed at the throat of the venturi. After passing through the venturi scrubber in the AFBC system, some tests were performed which indicated excellent performance of the venturi scrubber. However, the venturi imposed additional line pressure losses which limited the achievable suction pressure in the freeboard. Modifications to the venturi were considered to relieve these limitations. After some additional testing with a straight section substituted for the venturi to determine the source of the pressure drop, the venturi was modified and replaced after Test #8. The venturi scrubber for the AFBC system incorporates a pump-around loop. Water is pumped from a 30-gallon tank at a rate of 15 gpm and 40 psi into the spray

FIGURE 5: SKETCH OF THE VENTURI FOR THE AFBC QUENCH SYSTEM

nozzle. Downstream of the venturi, the water is collected into a drain drum which includes a demister. Each test run is summarized in Table 3.

TABLE 3: SHAKEDOWN AND DEBUGGING TESTS

<u>Date</u>	<u>Coal Feed Rate (lb/hr)</u>	<u>Gas Velocity (ft/sec)</u>	<u>Bed Temp. (°F)</u>	<u>Fluidized Bed Height (in.)</u>	<u>Steam Rate (lb/hr)</u>
12/02/88	---	4.0	1400	48	---
12/06/88	---	3.5	1500	25	---
12/09/88	---	4.0	1400	20	---
12/20/88	---	4.0	1470	30	---
12/28/88	---	4.5	1480	25	---
01/04/89	160	4.0	1400	30	800
01/06/89	130	3.0	1457	38	800
01/12/89	150	5.5	1550	38	620

pad. Fresh water is supplied to the 30-gallon tank at a rate of 3 gpm in order to provide a continuous overflow line which will allow collection and the ability to quantify the fines for material balance purposes. Figure 6 shows the diagram for the quench system.

In addition to venturi scrubber modifications, the main coal injection screw shaft was replaced with a heavier wall stainless steel shaft. The collection drum was replaced with a larger volume drum, and the screen which holds the packing in the drum was changed to a larger opening screen. The flue gas cooling water circulation was modified to become a closed loop system with no overflow drain line. In this new system a liquid level valve keeps a constant water level in the drum as the water level decreases in the drum due to evaporation. The solids collected in the drum at the end of each run are measured to determine the amount of carbon in the solids. Figure 7 shows the modified water spray quench system for the AFBC system.

In addition, the pressure tap locations in the bed were moved so that they extended about 1 inch into the bed and at each elevation. An orifice

FIGURE 6: DIAGRAM FOR THE AFBC QUENCH SYSTEM

FIGURE 7: MODIFIED WATER SPRAY QUENCH SYSTEM FOR AFBC SYSTEM

plate with 1/16-inch opening connected to an air purge line was placed in the line to keep the pressure taps from plugging. Figure 8 shows the configuration of the pressure taps.

The induced draft fan was placed on the roof of the building about 17 feet high and a short length of exit duct was placed at the blower to prevent condensation back into the blower fan.

The liquid level switch for the steam drum was rewired and a water flow meter connected to the steam drum was calibrated to keep a constant water level inside the steam drum.

In Test #6 the AFBC system operated properly; however, as the water circulation was started through the steam coils, the bed temperature dropped to about 1400°F. The bed temperature was sensitive to the change in the coal feed rate and also to the change in the cooling surface area in the bed. The bed temperature did not reach 1550°F which is the design bed temperature at which the sulfur capture is maximized. In order to raise the bed temperature higher, the coal feeder was modified to feed twice as much coal as in the previous runs by using two feed screws instead of one feed screw. Figure 9 shows the bed temperature profile during Test #6. Due to high fines percentage in the feed coal (27% below 600 microns), it was decided to operate the fluidized bed at a lower gas velocity and increase the slumped bed height from 20 to 30 inches to improve the in-bed combustion efficiency.

A higher bed temperature was obtained in Test #7 reducing the gas velocity; however, the design bed temperature of 1550°F was not reached. The coal feeder was removed from the AFBC unit and after recalibration of the feeder it was noticed that some of the West Kentucky #9 coal drums contained about 25 percent by weight of particle sizes larger than 1/2 inch with some as large as 2 inches. These large coal particles tended to partially plug the screw feeder and the desired coal feed rate was not reached. At this time the feed coal was changed to the Pittsburgh #8 coal with a particle size range of 3/8 inch-0 and no particle size larger than 3/8 inch. Due to the stickiness of this coal, the coal feeder had to be changed to a Reliaflo feeder with an

FIGURE 8: CONFIGURATION OF THE PRESSURE TAPS

FIGURE 9: BED TEMPERATURE PROFILE FOR TEST #6

agitator bin to yield a steady coal feed rate. The Reliaflo feeder has a speed-controlled electric motor which controls the coal feed rate. The Reliaflo feeder was calibrated with the Pittsburgh #8 coal and the feed range was from 40 lb/hr to 400 lb/hr of coal. Figure 10 shows the new setup for the coal and limestone feeder for the AFBC system.

The AFBC system operation was also successful in the eighth shakedown test. Figure 11 shows the bed temperature profile during this test. Preliminary material and heat balances on the AFBC system showed closure within about 10 percent. The data also showed a combustion efficiency of about 93 percent, a thermal efficiency of 44 percent and a sulfur capture efficiency of over 60 percent at a Ca/S molar ratio of 2. The fines content of the coal feed was rather high (approximately 25%) during this test and there was no cooling or steam-generating surface in the freeboard section. Therefore, both the freeboard and the cyclone were running hot (about 1700°F and 1400°F, respectively). This enhanced the freeboard combustion and also resulted in some post-combustion in the cyclone. Since the combustion efficiency is calculated based on carbon analysis of different streams, the value given earlier is likely to be an upper bound. The thermal efficiency is low due to the lack of cooling surfaces in the freeboard and convective pass.

In AFBC shakedown Test #8, some black smoke was occasionally seen at the stack; the scrubber system therefore was modified. The water spray circulation pump was replaced with a larger volume pump in order to provide a better scrubbing effect. Also, two water spray nozzles were placed in the flue gas stream to cool down the flue gas before it enters the venturi scrubber. This should reduce the pressure drop through the venturi scrubber. Figure 12 shows the diagram for the new scrubber system.

TASK 2.3: MODIFICATION OF AFBC TO PULSE AFBC

Fabrication of the pulse combustor for the AFBC system has been completed. The pulse combustor was installed in the AFBC system and was operated successfully. Figure 13 shows the schematic of the pulse atmospheric

FIGURE 10: NEW SETUP FOR THE COAL AND LIMESTONE FEEDER FOR THE AFBC SYSTEM

FIGURE 11: BED TEMPERATURE PROFILE FOR TEST #8

FIGURE 12: DIAGRAM OF THE MODIFIED SCRUBBER SYSTEM FOR THE AFBC SYSTEM

FIGURE 13: SCHEMATIC OF THE PULSE ATMOSPHERIC FLUIDIZED BED COMBUSTOR

fluidized bed combustor. The expansion section at the end of the tailpipe is to reduce the flue gas exit velocity and prevent channeling. After the flue gas from the pulse combustor exits the tailpipe, it enters a diffuser section which provides fines re-circulation and increased particle residence time in the bed.

The water-cooling coil for the pulse combustor tailpipe has been changed to a water jacket cooling system due to the high radiation heat transfer from the tailpipe and the AFBC furnace. This change should also eliminate the possibility of hot spots on the tailpipe resulting from the shape of the original water-cooling coil.

A series of tests were performed at MTCI in order to verify the operability of the pulse combustor with a tailpipe effluent under an imposed static pressure. Figure 14 shows the set-up used for these tests. A 100,000 Btu/hr pulse combustor made of S.S. body with a 3/4-inch tailpipe was immersed into various depths of a water tank. The pulse combustor was able to operate with significant static pressures representing a boost ratio of approximately 2 percent. Additional draft requirements necessary for a deep fluid bed will be provided by a forced draft blower. Design of the pulse combustor has been completed. Figure 15 shows the design of the single tailpipe pulse combustor. The tailpipe will be partially water-cooled using a 1/2-inch coil. The single tailpipe unit represents the first-generation design.

Table 4 shows a summary of the shakedown tests performed with the pulse combustor installed in the AFBC system and also the pulse combustor operational characteristics. Figure 16 shows the system layout for the pulse-assisted AFBC. A total of seven tests are planned for the PAFBC. Table 5 shows the conditions for these tests.

A classifier has been designed and built by MTCI to separate the fines and coarse particles from the coal feed. In the PAFBC system the fines burn in the pulse combustor and the coarse coal burns in the fluidized bed. Figure 17 shows the schematic of the classifier. This classifier was operated off-line for the tests conducted during this period.

V-1	V-2	V-3	V-4	V-5	V-6	V-7	V-8
STEAM DRUM	LIMESTONE BIN	BED SOLIDS COLLECTION DRUM	CYCLONE SOLIDS COLLECTION DRUM	WATER DRAIN DRUM	CYCLONE	SILENCER	COAL BIN
3-1	3-2	3-3	3-4	F-1	P-1	E-1 / E-2	V-9
FBC	PRIMARY AIR SLOWER	PREHEAT AIR BURNER	PILOT BURNER	FORCED DRAFT FAN	LIQUID PUMP	FLUID BED STEAM COIL	SOLIDS DRAIN VALVE
							PULSE COMBUSTOR

FIGURE 14: SYSTEM LAYOUT FOR THE PAFBC UNIT

FIGURE 15: TEST SET UP USED TO VERIFY THE OPERABILITY OF PULSE COMBUSTOR WITH TAILPIPE UNDER AN IMPOSED STATIC PRESSURE

TABLE 4: SHAKEDOWN TESTS IN THE PAFBC UNIT

PAFBC SHAKEDOWN TESTS

<u>TEST NO.</u>	<u>DATE</u>	<u>FUEL</u>	<u>COAL FEED RATE (lb/hr)</u>	<u>GAS VELOCITY (ft/sec)</u>	<u>BED TEMP. (°F)</u>	<u>FLUIDIZED BED HEIGHT (inches)</u>	<u>STEAM RATE (lb/hr)</u>
1	1/21/89	Gas	---	---	---	---	---

Comment: Checked the operation of the pulse combustor after installation in the AFBC unit.

2	1/23/89	Gas	---	---	600	30	---
---	---------	-----	-----	-----	-----	----	-----

Comment: Evaluated the operating characteristics of the pulse combustor.

3	1/24/89	Pitts No. 8	150	5.5	1520	30	620
---	---------	----------------	-----	-----	------	----	-----

Comment: PAFBC system test.

PULSE COMBUSTOR OPERATIONAL CHARACTERISTICS

Firing rate:	650,000 Btu/hr
Frequency:	50 Hz
Peak-to-Peak Pressure:	14 psi
Boost Pressure:	15 inches of water
Air Plenum Pressure:	42 inches of water
Chamber Temperature:	2000°F
Tailpipe Exit Temperature:	1700°F

**FIGURE 16: FIRST-GENERATION PULSE COMBUSTOR
DESIGN FOR THE AFBC SYSTEM**

TABLE 5: CONDITIONS FOR THE PAFBC TEST MATRIX

PAFBC TEST MATRIX

<u>TEST NO.</u>	<u>COAL</u>	<u>COAL SIZE TO PC</u>	<u>BED TEMP. (°F)</u>	<u>Ca/S</u>	<u>TERTIARY AIR</u>
1	Pittsburgh #8	Gas to PC (Coarse coal to bed)	1550	3	No
2	Pittsburgh #8	-30 mesh	1550	3	No
3	Pittsburgh #8	-30 mesh	1550	3	Yes
4	Pittsburgh #8	-30 mesh	1650	3	No
5	Pittsburgh #8	-30 mesh	1550	1.5	No
6	Kentucky #9	-30 mesh	1550	3	No
7	Pittsburgh #8	1/4" x 0	1550	3	No

TEST CONDITIONS

Superficial Velocity: 5 - 6 ft/sec

Sorbent: Limestone

FIGURE 17: SCHEMATIC OF THE CLASSIFIER

SECTION 3.0

PLANS FOR NEXT PERIOD

During the next quarter, shakedown tests of the PAFBC system will be completed. Any additional baseline testing of the AFBC will also be completed. It is anticipated that pulsed PAFBC system testing will be initiated and close to completion by the end of the period.

END

**DATE
FILMED**

8 / 28 / 92