TIDD PFBC DEMONSTRATION PROJECT
TECHNICAL PROGRESS REPORT

FOURTH QUARTER, CY 1992

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the Ohio Power Company, the American Electric Power Service Corporation, or the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees makes any warranty, expressed or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by tradename, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the Ohio Power Company, the American Electric Power Service Corporation, and the United States Government or any agency thereof.

Prepared by:

American Electric Power Service Corporation
Columbus, Ohio 43215

Prepared for:

The United States Department of Energy
Under DOE Instrument No. DE-FC21-87 MC-24132.000

January, 1993

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED
for

TABLE OF CONTENTS

	<u>PAGE</u>
GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT	ii
I. INTRODUCTION AND SUMMARY	1
II. DESIGN AND PERMITTING	3
A. Mechanical Engineering Division	3
1) Engineering and Design	3
2) Meetings	6
3) Phase III - Testing and Data Collection	6
B. Instrumentation and Controls Division	7
C. Environmental and Technical Assessment Division	7
D. Electrical Engineering Department	8
III. PROJECT MANAGEMENT AND CONSTRUCTION	9
A. Construction Activities	9
B. Permitting	9
IV. TIDD PFBC PLANT OPERATIONS	10
A. Operations	10
B. Maintenance	24
V. MANPOWER REPORT	27
VI. COST DATA	29

GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT

AARP	Annunciator Alarm Response Procedures
AB	ASEA Babcock - a business partnership between a subsidiary of ABBC and the Babcock & Wilcox Company (USA)
AEP	American Electric Power Company, Inc.
AEPSC	American Electric Power Service Corporation, a subsidiary of AEP
AFC	Approved for Construction
AFL	Approved for Layout
ABBC	ABB Carbon - a subsidiary of ASEA-Brown Boveri (subcontractor)
AOP	Abnormal Operating Procedure
B&W	The Babcock & Wilcox Company (subcontractor)
BWCC	The Babcock & Wilcox Construction Company (subcontractor)
BOP	Balance of Plant
CBI	Chicago Bridge and Iron, Inc. (subcontractor)
CSWD	Cable Schematics Wiring Drawings
DOE	Department of Energy (United States)
DRC	Design Review Committee
E&SC	Electrical Equipment Service Corporation (subcontractor)
ECP	Engineering Control Procedure
EMP	Environmental Monitoring Plan
EOP	Emergency Operating Procedure
EPA	Environmental Protection Agency
ESP	Electrostatic Precipitator
FAT	Net 90 - Factory Acceptance Test
GSU	Generator Step-up Transformer
HVAC	Heating, Ventilating & Air Conditioning
I&C	Instrumentation & Control
IOI	Initial Operating Instructions
MCR	Material Control Record
MCS	Management Command System

GLOSSARY OF ACRONYMS AND ABBREVIATIONS USED IN THIS REPORT

MCC	Motor Control Center
MED	Mechanical Engineering Division
NDE	Nondestructive Examination
NEMA	National Electric Manufacturers Association
NOP	Normal Operating Procedure
NOVAA	North Ohio Valley Air Authority
NPDES	National Pollutant Discharge Elimination System
OEPA	Ohio Environmental Protection Agency
OCDO	Ohio Coal Development Office - a part of Ohio Department of Development
OPCo	Ohio Power Company
PES	Plant Electrical Systems
PFBC	Pressurized Fluidized Bed Combustion
PMP	Project Management Plan
POPS	Plant Operations and Performance System
ppb	Parts Per Billion
PTI	Permit to Install
PTO	Permit to Operate
PWHT	Post Weld Heat Treatment
RDR	Request for Drawing Revision
RFQ	Request for Quotation
SD-0	System Description (Rev. 0)
SD-1	System Description (Rev. 1)
SD-2	System Description (Rev. 2)
SD-2.5	System Description (Rev. 2.5)
SD-3.0	System Description (Final)
SPCC	Spill Prevention Control & Countermeasures

I. INTRODUCTION AND SUMMARY

This is the 23rd Technical Progress Report submitted to the Department of Energy in connection with the cooperative agreement between the DOE and the Ohio Power Company for the Tidd PFBC Demonstration Plant. This report covers the period from October 1, 1992 to December 31, 1992.

Major activities during this period involve:

- The unit was operated for a total of 714 hours (including gas turbine air prewarming). There were seven gas turbine starts, seven bed preheater starts, and seven operating periods with coal fire. The peak gross output of 64 MWH was achieved for the period of 1000 to 1100 hours on November 23, 1992. The longest coal fire was 285 hours beginning at 1211 hours on November 25, 1992.
- During the quarter, total gross generation was 24,643, and coal consumption was 11,900 tons.
- The hot gas clean up system was commissioned.
- Active end fluidization system to address sparge duct cracking and deformation problem was jointly initiated by ABB Carbon, B&W and AEPSC.
- All testing continued using Plum Run dolomite. This approach was taken as a conservative means to avoid sintering and unit trips which were encountered during the previous two start-ups in September using limestone.
- Monitoring of solid, liquid and gaseous waste streams, as detailed in the operations phase monitoring requirements in the EMP, were performed throughout the quarter. Results of the monitoring will be included in the Fourth Quarter - 1992 EMP Report, which is scheduled to be sent to the DOE by the end of February, 1993.

Major items planned for the next period include:

- Continuation with the operation and testing of the unit. Testing will focus on a series of performance tests to bench mark sorbent utilization at various bed levels. The apparent (but not yet verified) relationship between bed sintering and limestone (instead of Plum Run dolomite) feed will be investigated.
- Continuation with the development of an active end fluidization system for Tidd, working jointly with ABB Carbon and B&W.
- Revise the primary cyclone ash removal system to eliminate excessive air in-leakage.
- Commission the sorbent fines injection system.
- Revise (temporarily) the sorbent feed system to increase the effective number of dry sorbent feed points.

II. DESIGN AND PERMITTING

A. Mechanical Engineering Division

1. Engineering and Design

The Mechanical Engineering Division has been involved in the following engineering and design activities during this reporting period:

- **Secondary Ash Removal System:**

Work continued this quarter to optimize the secondary ash removal system and to improve its overall reliability and availability.

The two major areas addressed during this quarter were erosion in the return chambers of the internal ash coolers and pluggage in the secondary internal ash cooler collection headers.

Early in the quarter, a program was begun to evaluate the suitability of long radius 90° bends in place of tee bends in order to reduce potential erosion. During the early October outage, 12 tee bends were replaced with 10 long radius bends. Two of the original bends were eliminated to simplify routing of the secondary ash line in the combustor. To date, no problems have been encountered.

Also during the outage, all secondary internal cooler return chambers were replaced with a new reinforced return chamber design. In September, one of the tee bend style return chambers failed due to erosion. Two other chambers also revealed erosion. Therefore, all of the chambers were replaced in early October. Again, no problems to date have been encountered on the new chambers.

- S23 and S24 Ash Lines Problem:

Another problem encountered during this quarter was related to periodical pluggage in the S23 and S24 ash lines. After extensive evaluation, the cause of this pluggage was identified as the configuration of the first inlet casting on the secondary cooler collection headers.

Work is now underway on replacement of the collection header in order to eliminate the pluggage.

Future work during the First Quarter of 1993 will include the installation and testing of an independent ash line from the S24 dip leg to the economizer.

- Sparge Duct Cracking and Deformation:

Representatives from ABB Carbon and OPCo inspected the sparge ducts during September, 1992. The report from this inspection was received in October. It noted extensive damage to the ends of the sparge ducts and some cracking of the corner welds of the duct box sections. It was determined that the end deformation and weld cracking were related and were due to restraint of thermal growth of the ducts by bed ash trapped between the ends of the ducts and boiler walls. ABB Carbon noted that the Tidd design differs from that at Vartan and Escatron and that neither of those units have experienced the problem. The Vartan and Escatron units incorporate active end fluidization systems that are periodically pulsed during bed preheating (when the ducts grow the most) to fluidize the ash at the ends of the ducts. The Tidd design, on the other hand, is a passive system that just apportions part of the normal bed fluidizing air to the end region via end pipes on the ducts. Since the passive system is always in service, the total amount of air must be limited because continuous end

fluidization cannot be permitted during normal operation. The air flow can be much higher with the active design since it is turned off during normal operation.

As a result of the above finding, an effort was jointly initiated by ABB Carbon, B&W, and AEPSC to develop the design for an active end fluidization system for Tidd. Additionally, the method of unit start-up was changed in an attempt to provide an operational solution to the problem. During outages, the bed ash level was drained to just below the ducts. No bed material would be added until after the bed preheating system was lit. In this manner, much of the thermal duct expansion would occur unrestricted by bed ash.

One drawback to the operational fix is that an outage would be required after every combustor trip from coal fire. Thus, hot restarts would be unacceptable. Due to excessive time delays associated with that approach, a number of hot restarts have occurred since October. Periodic inspections of the ducts have revealed continuing damage. As such, the present plan is to proceed with the implementation of the active end fluidization system at Tidd.

- Gas Turbine:

A step change in vibration was experienced at the #1 bearing of the gas turbine on September 30, 1992. An inspection of the LPC/LPT coupling on October 7, 1992 revealed that the vibration was caused by loose coupling bolts. Five of the eight bolts that held the LPC coupling half to the LPC rotor had backed out of the rotor and were laying loose in the LPT shaft. The other three bolts had partially backed out. Further inspection showed that all of the fits had loosened and the radial splines between the coupling hub and LPC shaft were damaged. Temporary repairs were made by chroming the fits in the bore of the coupling hub

and hand dressing the damaged shaft splines. A new coupling hub and LPC shaft end have been ordered from ABBC.

During the same outage, the LPT and LPT guide vane ring were removed to replace the #3/4 bearing vibration pickups. The indication from the pickups had become erratic during turbine operation. It was found that a glue used to attach the pickups had become brittle and failed.

An inspection of the LPC first and second stage guide vanes found small cracks in the stator to guide vane brazing on 15 guide vanes. These cracks were determined to be acceptable as long as the cracks did not grow completely around the guide vane. The inspection was conducted because of other cracks found in Vartan's LPC guide vanes.

2. Meetings

The Tidd Test Committee met on the following dates:

October 1, 1992
October 9, 1992
October 28, 1992
December 9, 1992

3. Phase III - Testing and Data Collection

Due to the bed sintering problems experienced during two unit start-ups with limestone in September, 1992, Plum Run dolomite was used as the sorbent during all runs in the last quarter of 1992. This approach was taken as a conservative means to avoid unit trips due to excessive bed sintering, since bed sintering had previously been controllable through increased splitting air when using Plum Run dolomite. This also provided a means to evaluate whether something other than the limestone was causing the sintering.

During three successful unit start-ups from October through November, 1992, no excessive sinter formation occurred while using Plum Run dolomite. However, after a hot restart of the unit on November 25, 1992, the unit did experience a condition of excessive egg sinter formation. The sinters were eventually eliminated by a combination of increased coal paste moisture, reduced bed temperature, and increased splitting air flow. After bed conditions stabilized, the paste moisture, bed temperature and splitting air flow were returned to normal with no subsequent sinter problem occurring throughout the remaining six days of that run. No cause for the sintering was identified. Since this sintering event occurred on a start-up, which was the same as with the Delaware limestone, it was decided that a test will be run with the limestone after the unit is successfully started on Plum Run dolomite. This test is scheduled for the First Quarter of 1993.

B. Instrumentation and Controls Division

No major instrumentation activities pertinent to this plant were performed during the period from October 1 through December 31, 1992.

C. Environmental and Technical Assessment Division

- All air-related monthly and quarterly reports were filed with the North Ohio Valley Air Authority and Ohio EPA, as required.
- On November 25, 1992, OPCo was granted a Permit to Install (PTI) a new sorbent storage silo at Tidd Plant. The silo and associated sorbent fines handling system are part of a program aimed at improving the sorbent utilization rate of PFBC technology; this program is being done in conjunction with the PFBC-001 project. The new sorbent fuel system is expected to come on-line in mid-February.

- The DOE's Environmental Monitoring Plan requires quarterly reports be filed within 60 days of the quarter's end. In compliance with that requirement, the EMP Quarterly Report for the Third Quarter (July - September) - 1992 was submitted to the DOE in late November.
- Monitoring of solid, liquid and gaseous waste streams, as detailed in the operations phase monitoring requirements in the EMP, were performed throughout the quarter. Results of the monitoring will be included in the Fourth Quarter - 1992 EMP Report due to the DOE at the end of February, 1993.

D. Electrical Engineering Department

- Completed electrical engineering work on the sorbent fines system (RDR #TI-00-7045).
- Operations procedure review for the emergency diesel generator system was completed.

III. PROJECT MANAGEMENT AND CONSTRUCTION

A. Construction Activities

The major construction activities performed at the Tidd Plant relate to the Hot Gas Clean Up Project and the sorbent fines unloading and handling system.

1. Hot Gas Clean Up Project

This project is being performed in accordance with Cooperative Agreement DE-FC21-89MC26042. Separate quarterly reports are submitted to the DOE covering the project details.

2. Sorbent Fines Unloading and Handling System

The facility is being installed in accordance with Cooperative Agreement DE-FC21-90MC26304 as part of the PFBC Utility Demonstration Project. Operation of the facility will be incorporated in the current Tidd Phase III Demonstration Program.

Construction of the facility started November 30 and is scheduled for completion during February, 1993.

B. Permitting

A Permit to Install the sorbent fines unloading and handling system was issued by the Ohio EPA on November 25, 1992.

IV. TIDD PFBC PLANT OPERATIONS

A. Operations

The following is a summary of accumulated operating data for the period October 1, 1992 through December 31, 1992:

Steam Turbine Generation	20,226 MWH
Gas Turbine Generation	4,417 MWH
Total Gross Generation	24,643 MWH
Peak Generation for 1 Hour	64 MWH
Total Oil Fire Operating Time	58 Hours
Total Coal Fire Operating Time	593 Hours
Total Coal Injected	11,900 Tons
Total Sorbent Injected	9,364 KLB

The unit was operated for a total of 714 hours (including gas turbine air prewarming). There were seven gas turbine starts, seven bed preheater starts, and seven operating periods with coal fire. The peak gross output of 64 MWH was for the period of 1000 to 1100 hours on November 23, 1992. The longest coal fire was 285 hours beginning at 1211 hours on November 25, 1992.

The unit was in service at the beginning of the quarter, but was removed from service at 0101 hours on October 1, 1992 because of very poor bed dynamics (sinters).

1. Start-Up TD-SU-92-16-01 - October 26 - November 2, 1992

The unit was started for the purpose of initial operation of the hot gas clean up advanced particle filter.

Hot gas piping modifications were completed and the combustor was released by the Maintenance Department at 1930 hours on October 26, 1992.

Gas recirculation was started at 2254 hours and combustor warming began at 2330 hours. Warming of the APF and backup cyclone began at 0142 hours on October 27, 1992.

At approximately 0200 hours, the HGCU air preheater was removed from service because of grounded elements. (A total of 11 elements were found to be grounded.) The HGCU back pulse compressor tripped twice while in this holding mode due to high fourth stage discharge pressure and at 0547 hours, the compressor was left out of service to clean the fourth stage discharge filter and the coalescing filter. Water and oil carryover from the first stage was accumulating in these filters.

At 1305 hours, the compressor was returned to service, air flow established and at 1325 hours, the air preheater was put in service.

The gas turbine was rolled at 2005 hours, paralleled at 2022 hours, and the valves opened and air flow established through the combustor and APF at 2040 hours. Back pulsing of the filter elements was initiated at this time.

An eight hour backup cyclone refractory curing period on air heating was observed before lighting the bed preheater. During this hold, a hot spot was detected on the dirty gas instrument spool piece at a future ash sample connection. This spot later cooled down to pipe temperature.

The bed preheater was lit at 0446 hours on October 28, 1992.

The steam turbine was rolled and paralleled at 1312 hours.

An eight hour backup cyclone refractory cooling period on oil fire was observed before initiating a coal fire. During this time period, hot spots were found on the clean gas instrument spool piece, on the backup cyclone, and on the APF vessel head.

At 1810 hours, a coal fire was established.

Boiler once-through operation was achieved at 0452 hours on October 29, 1992.

Load was held at approximately 65 inches of bed level because of an interference between clean gas piping and structural steel. Restraints were reinstalled on the piping and the unit was released for load increase at 1132 hours.

Problems were experienced at this time with the APF lockhopper ash removal system. The lockhopper vent and equalizing line plugged. The pressure transmitter impulse lines for the lockhopper and the surge hopper also plugged. These lines were unplugged and the system returned to service.

When 112 inches of bed level was reached, a very hot spot (850°F) was found on the clean gas instrument spool piece. Fans were installed to cool the piping. The dust detector instrument also failed and hot gases leaked out through the probe. This instrument was disconnected electrically and secured. Bed level was reduced to 107 inches to lower the gas temperatures and the hot spot temperatures.

At 0004 hours on October 30, 1992, the south paste tank agitator tripped on high current. The paste tank level was allowed to drop to 30 inches, fans were installed on both motors, and the south tank agitator was restarted at 0111 hours.

At approximately 1000 hours, bed level was lowered to 90 inches to decrease gas temperatures and piping temperatures to a lower, more stable, point for the next few days.

Problems were encountered over the next two days with the ash removal systems. First, the equalizing line at the bag filter plugged, then the bag filter itself required manual cleaning. After these problems were corrected, the APF ash removal lockhopper ash transport line plugged when the lockhopper failed to vent properly because of vent line pluggage.

After these items were repaired, the ash removal system functioned fairly well for the next day.

The #23 secondary cyclone plugged during the afternoon of October 31, 1992. Attempts at stirring did not help, nor did increasing pressure vessel pressure. Early in the morning of November 1, 1992, this cyclone unplugged.

At 1430 hours on November 1, 1992, the APF ash removal system again developed pluggage. The surge hopper to lockhopper pressure equalizing line plugged; also, the lockhopper inlet valve would not open. The vent line plug was removed, but the inlet valve could not be opened with the actuator nor with mechanical help. At 2332 hours, the combustor was tripped to prevent ash backing up into the APF elements.

The steam turbine tripped at 2335 hours.

Automatic reversing of all six paste lines was accomplished. Clean blowing of the nozzles was delayed until the boiler was opened. All six lines were able to be clean blown with 100 psig plant air.

Bed material was put in the bed as reinjection vessels, cooling with the gas turbine was completed, and the gas turbine tripped at 0354 hours on November 2, 1992.

The combustor and APF continued to be cooled using air circulation and combustor cooling. Cooling of the APF required forcing air flow through the cooling valves on the clean gas piping to the atmosphere by closing down on the combustor cooling outlet valve.

When the combustor, the APF, and the backup cyclone were cooled, the unit was released to the Maintenance Department for outage work.

The APF filter functioned well during this initial run and the back pulsing system was able to maintain a very reasonable differential pressure drop across the filter. No sign of ash leakage through the elements into the filter dome or into the backup cyclone was found.

2. Start-Up TD-SU-92-17-01 - November 14-17, 1992

The combustor was released by Maintenance at 2028 hours on November 14, 1992. Air circulation warming was started at 2255 hours. While air circulation warming was in progress, work continued on HGCU revisions and reassembly of instrument purge air piping.

The gas turbine was rolled at 1759 hours on November 16, 1992. Parallel occurred at 1825 hours and the intercept valves were opened at 1845 hours.

Oil fire was established at 2321 hours. The bed bottom was filled with bed material which had been put in the east sorbent injection vessel. The primary cyclone ash transport system pressure and flow were low during the entire period of time that start bed level was being established.

The steam turbine was rolled at 0251 hours on November 17, 1992, and was paralleled at 0358 hours.

Coal fire was achieved at 0933 hours on November 17, 1992. Soon after coal fire, #13, #14 and #15 primary cyclones plugged. Air flow was increased to provide more transport air pressure and freeboard mixing was put in service in an attempt to reduce ash loading to these primary cyclones. The #15 cyclone cleared, but #13 and #14 remained plugged and started to carry over into #23 and #24 secondary cyclones. At 1050 hours, the combustor was tripped.

Automatic reversing of the fuel nozzles was accomplished with the larger nitrogen supply line.

The gas turbine was used to cool the bed material and then was removed from service at 1132 hours. All bed material was then removed to below the sparge ducts.

During the heating period, hot spots were found on the APF at the upper seal weld area and on the backup cyclone at the inlet pipe.

The combustor was cooled and released to maintenance for outāge work.

3. Start-Up TD-SU-18-01 - November 20-25, 1992

The combustor was released by Maintenance at 1515 hours on November 20, 1992. Air circulation warming was started at 1701 hours.

The gas turbine was rolled at 0338 hours, paralleled at 0354 hours, and air flow established through the combustor at 0407 hours on November 21, 1992.

An oil fire was established at 1008 hours. System 274 (sand) was used to increase the bed level.

The steam turbine was rolled at 1412 hours and was paralleled at 1501 hours.

A coal fire was established at 1841 hours. Air flow was increased and freeboard mixing put in service. The sorbent injection system was placed in service at 2007 hours.

Once-through boiler operation was accomplished at 0324 hours on November 22, 1992.

The hot spots at the top of the APF dome and on the backup cyclone inlet reached approximately 600°F.

Bed level was increased to a maximum height of 138 inches at 1252 hours on November 23, 1992.

On November 23, 1992, the back pulse compressor fourth stage cylinder failed. Low pressure nitrogen was connected to the primary accumulator tank to supply purge air to the instruments until a high pressure supply could be obtained for back pulsing.

Load was reduced on the unit to reduce the APF differential. This differential had steadily increased because of the absence of back pulsing medium. On November 24, 1992, high pressure nitrogen was used from a bulk truck to pressurize the primary accumulator tank.

After back pulsing was resumed with the high pressure nitrogen, the differential could not be reduced to the previous level. Back pulsing was again stopped, the differential allowed to build to 200 inches WG, and then back pulsed with a higher pressure in an attempt to remove the cake from the candles. After this back pulsing, problems were experienced with the APF ash removal. The ash was hanging up in the bottom of the APF, as evidenced by the high level alarm and the dropping of the ash outlet temperatures.

Problems were then experienced with the fuel prep system crusher and with pluggage in the sizer (caused by wet incoming coal) during the evening of November 24, 1992. Load was reduced to conserve fuel, but the paste tank level continued to drop. The combustor was tripped at 2250 hours when the tank level was so low that the pumps were in danger of losing suction.

The bed was taken up into the 274 vessels and at 0408 hours on November 25, 1992, the gas turbine was removed from service.

The coal prep system was cleaned and returned to service. The ash was removed from the bottom of the APF. The back pulse compressor was returned to service after being repaired.

Preparations were then made to hot restart the unit.

4. Start-Up TD-SU-92-18-02 - November 25 - December 7, 1992

The unit was prepared for a hot restart after the fuel prep system was purged of the wet coal and cleaned. The APF ash hopper had been cleaned and the back pulse compressor repaired and returned to service.

The gas turbine was rolled at 0721 hours, paralleled at 0733 hours, and air flow established through the combustor at 0740 hours on November 25, 1992.

An oil fire was established at 0752 hours. Bed level was increased with little to no problem with dust carryover to the ash removal system.

The steam turbine was rolled at 1048 hours and was paralleled at 1118 hours.

A coal fire was established at 1211 hours. Air flow was increased and freeboard mixing put in service and at 1257 hours, the sorbent injection system was placed in service.

Once-through boiler operation was accomplished at 1542 hours.

While increasing bed level, a cyclone fire was experienced in #11 primary cyclone. Air flow was increased and the water content in the paste decreased. The high temperatures in the cyclone decreased as a result of these actions when bed level was increased.

The back pulse compressor failed again on November 27, 1992. (Fourth stage cylinder and cylinder 2-3 crosshead.) High pressure nitrogen again was obtained for back pulsing. (Approximately one day without back pulsing the APF.) After this period without pulsing, the filter differential had increased to over 200 inches WG. When back pulsing was resumed with HP nitrogen, the differential could not be lowered to the base line that was previously achieved.

While holding the level constant at approximately 100 inches, the bed density never stabilized. Sinters were being made in the bed. Splitting air flow was raised, the water content in the paste was increased, and the bed temperature was lowered in an attempt to reduce sinter production. Conditions stabilized and over the next two days, sinters disappeared from the bed.

On November 30, 1992, the #7 expansion joint developed a hot spot of approximately 500°F. Also, the pressure on the telltale pressure gauge increased to 30 psig. This was closely monitored for any change.

On December 1, 1992, load was reduced to approximately 40 inches bed level, and the APF filters were back pulsed on half hour sequence intervals with 1300 psi supply pressure for a two hour period. This lowered the tube sheet differential to 1.9 psid from 4.9 psid.

Bed level was increased to approximately 115 inches. The APF tube sheet differential gradually increased.

High levels of ash were again experienced in the APF ash hopper, as evidenced by the high level alarm, decreased temperatures at the ash outlet, as well as dropping temperatures at the top of the lower cone. The bottom of the APF was pounded with rubber hammers and ash blowdown air was used in attempts to remove the ash.

On December 2, 1992, ash was discovered in the backup cyclone, indicating a leak through the APF.

On December 3, 1992, the APF tube sheet differential pressure had increased to 7.2 psid. Load was reduced to approximately 100 inches to keep the temperature at the tube sheet below 1400°F to protect the tube sheet.

On December 4, 1992, the unit was again brought to a minimum load of 40 inches bed level to try to clean the filter elements by back pulsing at a higher pressure and more frequent sequence. After back pulsing at this minimum load, the tube sheet differential pressure dropped from approximately 5 to 1 psid.

Unit load was then increased to approximately 110 inches bed level and maintained (trying to keep APF inlet temperature below 1400°F). The APF tube sheet differential operated between 2 and 4 psid for the remainder of the run.

The back pulse compressor was repaired and returned to service on December 4, 1992, and remained in service for the rest of the run.

On December 6, 1992, the telltale pressure gauge on #7 expansion joint increased to 86 psig, indicating a possible inner bellows leak. On December 7, 1992, this leak was verified and the unit was removed from service at 0956 hours.

All bed material was cooled to be removed with 272 system and at 1713 hours, the gas turbine was removed from service.

The combustor was cooled and released to the Maintenance Department for outage work.

Approximately 60 tons of #6A Harrison Mine coal was run through the fuel prep system on December 7, 1992, to determine how the crusher would handle this coal. No adverse effects were observed.

5. Start-Up TD-SU-92-19-01 - December 12-17, 1992

After isolating HGCU and configuring the ash removal system to a six string operation, the combustor was released to operations at 2340 hours on December 12, 1992.

Air circulation warming was started at 0152 hours on December 13, 1992.

The gas turbine was rolled at 1301 hours, paralleled at 1315 hours, and intercept valves opened at 1323 hours.

An oil fire was established at 1917 hours. Secondary cyclones #22 and #26 appeared to be plugged at this time.

The steam turbine was rolled at 2223 hours and was paralleled at 2322 hours.

Bed level was increased to 26 inches and a coal fire was established at 0302 hours on December 14, 1992 (6A Harrison Mine coal). Air flow was increased and freeboard mixing put in service and at 0439 hours, the sorbent injection system was placed in service.

Once-through boiler operation was accomplished at 1209 hours.

Bed level was increased to 115 inches and maintained to allow the bed conditions to stabilize.

On the evening of December 15, 1992, conditions were set to 114 inches bed level, 1540°F bed temperature, and air flow of 620 kpph for a sorbent utilization test to begin the next morning. The test was started at 0800 hours. During the test, wet incoming coal which was being dumped from the incoming trucks into the truck hopper caused an increase in the moisture content of the paste. This resulted in post-bed combustion in the freeboard. The water content of the paste was decreased and the freeboard temperatures stabilized.

The incoming wet coal caused unstable fuel prep crusher operation and a decrease in the paste tank level.

Unit load was decreased to conserve fuel. While at lower load, #23 and #24 secondary cyclones plugged.

Paste quality in the tank was poor due to the unstable operation of the crusher system. The #1 paste pump nozzle plugged. It was removed from service, reversed, cleaned and returned to service. Later, #2 paste pump nozzle plugged and the pump was removed from service to clean. While the #2 pump was out of service, the #5 paste pump nozzle plugged.

The combustor was manually tripped at 0951 hours on December 17, 1992 because of the loss of these two paste pumps.

All bed material was cooled to be removed with 272 system and at 1139 hours, the gas turbine was removed from service.

The combustor was cooled and released to the Maintenance Department for outage work.

6. Start-Up TD-SU-92-20-01 - December 27-28, 1992

The combustor was released by the Maintenance Department at 1200 hours on December 23, 1992. Clearances were picked up and support systems readied for a start-up after the holiday.

Air warming was started at 0835 hours on December 27, 1992. The gas turbine was rolled at 2343 hours, parallel occurred at 2358 hours, and the intercept valves were opened at 0011 hours on December 28, 1992. The LPC was cleaned using Carboblast during the air preheating period.

An oil fire was established at 0745 hours. The #13 primary cyclone suction nozzle did not respond to the oil fire temperature as the other primary cyclones did.

The steam turbine was rolled at 1208 hours and paralleled at 1316 hours on December 28, 1992.

When the coal paste pumps were put into recirc preparing for a coal fire, over hydraulic pressure alarms were received on #1 and #3 pumps. These pumps were checked and the strainer on #3 pump was removed and cleaned. The #2 and #3 pumps

also experienced high differential pressure while in recirc. Large pieces of coal were found in the suction boxes of these pumps. Inspection of the fuel prep system sizer found a rip and a hole in the fine screen. This screen was replaced.

It was determined to go ahead and try to coal fire with this tank of paste. A coal fire was initiated at 1620 hours on December 28, 1992. At 1645 hours, the #3 paste pump tripped on low splitting air flow. At 1651 hours, the #2 paste pump went over hydraulic pressure and quit pumping. At 1701 hours, the #2 pump was returned to service and at 1712 hours, the #3 pump was returned to service. At 1727 hours, the #1 paste pump tripped; at 1729 hours the #2 and #3 paste pumps tripped. (All three tripped on low splitting air flow.) The combustor was manually tripped at 1730 hours.

The gas turbine was removed from service at 1902 hours.

The paste tank was emptied, the tank and pumps and "S" tubes were cleaned.

7. Start-Up TD-SU-92-20-02 - December 29-31, 1992

Following the paste tank emptying and cleaning of the tank and pumps, the gas turbine was rolled at 0445 hours, paralleled at 0458 hours, and the intercept valves opened at 0516 hours on December 29, 1992.

An oil fire was established at 0609 hours with 20 inches of sand bed level. The #13 cyclone and #23 cyclone suction nozzle temperatures remained slightly low during the oil firing period.

The steam turbine was rolled at 0832 hours and paralleled at 0905 hours on December 29, 1992.

A coal fire was initiated at 1029 hours. The #5 paste pump flow was swinging around, but finally stabilized. At 1242 hours, the #2 paste pump tripped due to low splitting air flow. The fuel line was operated in reverse sequence, clean blow, and returned to service.

Once-through boiler operation was accomplished at 2037 hours.

The #13 primary cyclone seemed to have an in-leak of air, but was collecting and removing ash. The #23 cyclone plugged and unplugged unexplainably during the run.

At approximately 2240 hours, throttle pressure control started swinging following the stop valve testing. This started a swing in feedwater. The steam turbine governor was put in manual and the turbine bypass valve was put in pressurization mode and the swing stopped. The governor was then returned to auto and the TSV returned to manual and all was well.

Bed level was increased to 104 inches and held for the controls to integrate into a better range while displacing the sand with bed material. Bed level was then increased to 115 inches and held to allow the bed to stabilize for the upcoming sorbent utilization test.

The sorbent preparation vibrating feeder outlet to the drying mill began to plug with wet sorbent accumulations. This material was removed and the system returned to service.

On the evening of December 30, 1992, conditions were set for the sorbent utilization test on the following day.

At approximately 0400 hours on December 31, 1992, the #16 primary cyclone showed signs of not collecting or transporting ash. Air flow was increased and sorbent injection stopped to try to unplug this cyclone. No changes were observed.

At 0759 hours, the combustor was tripped because of the #16 primary cyclone carryover into the #26 secondary cyclone.

B. Maintenance

1. Outage TD-OT-92-15 - October 1-26, 1992

Gas Turbine:

Repaired LPT/LPC coupling fit and replaced bolts.

Repaired 3/4 bearing vibration probes.

Inspected LPT guide vanes.

Miscellaneous:

Replaced HCV-B817 and HCV-B827 Cooper valves with Neles-Jamesbury valves.

Installed larger seal air blowers on duct opacity monitor.

Located and removed parts of grinder from bottom of vertical separator.

Replaced current transformer on phase #2 of steam turbine generator.

Replaced paddles on coal water mixer.

Repaired cyclone inlet on #12, #15 and #17 primary cyclones at the freeboard.

Cleaned cyclone ash removal system.

2. Outage TD-OT-92-16 - November 2-14, 1992

Gas Turbine:

Inspected guide vanes on LPC; found 3 on first stage and 12 on second stage with cracks.

Hot Gas Clean Up:

Dried refractory in backup cyclone with Cooper heat contractor.

Miscellaneous:

Repaired head leak on the outboard end of north boiler feed pump.

Repaired door liners in sparge duct area.

Removed bottom blades in the paste tank agitators.

Cleaned cyclone ash removal system.

3. Outage TD-OT-92-17 - November 17-20, 1992

Hot Gas Clean Up:

Repaired failed fourth stage cylinder and broken crosshead on back pulse compressor.

Modified lubrication to fourth stage cylinder on back pulse compressor.

Enlarged drain system on moisture separators on back pulse compressor.

Miscellaneous:

Made repairs to sparge duct dust covers.

Cleaned cyclone ash removal system.

4. Outage TD-OT-92-18 - December 7-12, 1992

Hot Gas Clean Up:

Isolated HGCU from PFBC and switched to six cyclone string operation while repairs are being made to HGCU.

Miscellaneous:

Repaired broken ash line on #24 secondary cyclone.

Replaced upper half of sorbent preparation system cyclone separator.

Installed new recycle chute and screw feeder on fuel preparation system.

Switched secondary ash lines #22 with #23, and #24 with #26.

Revised chute at sorbent preparation system inlet to the 200 ton storage vessel to improve distribution.

Reinstalled lower blades on paste tank agitators.

Repaired small leaks on sparge ducts.

5. Outage TD-OT-92-19 - December 17-23, 1992

Miscellaneous:

Replaced middle bellows box gasket on #15 primary cyclone.

Replaced all fuel nozzles.

Repaired hole in #6 oxygen analyzer sample line.

Machined both rolls on the fuel preparation system crusher.

V. MANPOWER REPORT

As of December 31, 1992, AEPSC actual work-hours for Phase III accounted for 25.2% of the total budget of 135,098. Figure 1 represents the budget versus actual work-hours for this phase.

Figure 1

2. Contracts Awarded During Fourth Quarter - 1992

No major contractual commitments were issued during this reporting period.

pg 29
removed.

Figure 2

TIDD PFBC DEMONSTRATION PROJECT CUMULATIVE CAPITAL CASH FLOW

\$ IN MILLIONS

Forecast

Actual

Cumulative Expenditures
(\$ in millions)

	Forecast	Actual
Thru 86	5.7	5.7
1Q/87	10.2	10.2
2Q/87	15.8	15.8
3Q/87	21.8	21.8
4Q/87	28.7	28.7
1Q/88	34.8	34.8
2Q/88	43.8	43.8
3Q/88	54.5	54.5
4Q/88	69.7	69.7
1Q/89	74.0	73.0
2Q/89	93.4	91.1
3Q/89	115.4	102.6
4Q/89	130.7	116.5
1Q/90	140.1	122.5
2Q/90	146.4	131.6
3Q/90	154.8	137.3
4Q/90	156.9	142.2
1Q/91	163.1	146.2
2Q/91	166.5	149.6
3Q/91	169.8	152.7
4Q/91	173.1	159.0
1Q/92	176.5	161.8
2Q/92	179.8	164.4
3Q/92	183.1	169.4
4Q/92	186.5	173.3
1Q/93	189.8	
2Q/93	193.1	
3Q/93	196.5	
4Q/93	199.8	
1Q/94	202.0	

Figure 3

TIDD PFBC DEMONSTRATION PROJECT QUARTERLY EXPENDITURES-ALL PARTICIPANTS PH. I, II & III

\$ IN MILLIONS

Figure 4

TIDD PFBC DEMONSTRATION PROJECT QUARTERLY EXPENDITURES-DOE SHARE PHASE III

END

**DATE
FILMED**

7 / 9 / 93