DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	Nuclear Fuel Evaluations	Date 2/8/95
Project Title/Work Order		EDT No. 610153
"Test Plan for K-Basin Fuel Handling Tools," WHC-SD-SNF-TP-010 / LD11B		ECN No.

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
R. A. Anderson	X2-15	X			
R. B. Baker	L5-01	X			
C. L. Bennett	X3-77	X			
D. W. Bergmann	R3-86	X			
A. E. Bridges (2)	L5-01	X			
S. A. Chastain	L5-01	X			
G. M. Davis	X3-80	X			
T. A. Delucchi	L6-38	X			
G. E. Dixon	N1-41	X			
D. S. Dutt	L6-13	X			
T. E. Griffin	L6-13	X			
J. C. Hamrick	X0-22	X			
J. J. Jernberg	X3-61	X			
P. F. Kison	S2-45	X			
M. J. Langevin	X3-74	X			
L. A. Lawrence	L5-01	X			
B. J. Makenas	L5-01	X			
T. A. Meling	L5-01	X			
J. D. Mathews	X3-61	X			
S. A. Norling	L6-57	X			
R. P. Omberg	R3-85	X			
A. L. Pitner	L5-01	X			
D. W. Smith	R3-85	X			
J. R. Thielges	L6-38	X			
C. A. Thompson	X3-72	X			
D. J. Trimble	L5-01	X			
NFE Files	L5-01	X			
SNF Project File	N1-31	X			
Central Files (Orig. + 2)	L8-04	X			
OSTI (2)	L8-07	X			

2. To: (Receiving Organization) Nuclear Fuel Evaluations/W8M710		3. From: (Originating Organization) Nuclear Fuel Evaluations/W8M710		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: SNFP/LD11B/W8M710		6. Cog. Engr.: A. E. Bridges		7. Purchase Order No.: N/A	
8. Originator Remarks: ETN 95-0021 The purpose of this transmittal is to submit the Test Plan for K-Basin Fuel Handling Tools for approval.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 105 KE & KW Basins	
				12. Major Assm. Dwg. No.: N/A	
11. Receiver Remarks:				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: 2/8/95	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-SNF-TP-010	A11	0	Test Plan for K-Basin Fuel Handling Tools	Q	1,2	1	

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)										(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1,2	/	Cog.Eng. A. E. Bridges	<i>A. E. Bridges</i>	2/6/95	LS-01						
1,2	/	Cog. Mgr. R. P. Omberg	<i>R. P. Omberg</i>	2/8/95							
1,2	/	QA D. W. Smith	<i>D. W. Smith</i>	2/7/95	83-80						
		Safety									
		Env.									
1,2	/	D. S. Dutt	<i>D. S. Dutt</i>	2/8/95							
1,2	/	C. A. Thompson	<i>C. A. Thompson</i>	2/8/95							

18. A. E. Bridges <i>A. E. Bridges</i> 2/6/95 Signature of EDT Originator Date	19. R. P. Omberg <i>R. P. Omberg</i> 2/8/95 Authorized Representative Date for Receiving Organization	20. R. P. Omberg <i>R. P. Omberg</i> 2/8/95 Cognizant Manager Date	21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments

MASTER

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SD-SNF-TP-010, REV. 0

Document Title: Test Plan for K-Basin Fuel Handling Tools

Release Date: 2/8/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Chris Willingham
C. Willingham

2/8/95

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

SUPPORTING DOCUMENT		1. Total Pages ~~23~~ 34
2. Title Test Plan for K-Basin Fuel Handling Tools	3. Number WHC-SD-SNF-TP-010	4. Rev No. 0
5. Key Words Fuel, K-Basin, Test Plan, Tools	6. Author Name: A. E. Bridges <i>Alvra E. Bridges</i> Signature Organization/Charge Code W8M710/LD11B	
7. Abstract This document provides the test plan procedure forms for conducting the acceptance testing of the K Basins Fuel Handling Tools in the 305 Building Cold Test Facility.		
8. RELEASE STAMP OFFICIAL RELEASE (20) BY WHC DATE FEB 08 1995 <i>Sta. 21</i>		

TEST PLAN FOR K-BASIN FUEL HANDLING TOOLS

February 1995

PREPARED BY:

A. E. Bridges
Nuclear Fuel Evaluations

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

1.0	INTRODUCTION	3
1.1	PURPOSE	3
1.2	SCOPE	3
2.0	APPLICABLE/REQUIRED DOCUMENTS	3
3.0	DEFINITIONS	4
4.0	MANAGEMENT/PERSONNEL RESPONSIBILITIES	5
4.1	MANAGER - NUCLEAR FUEL EVALUATIONS	5
4.2	COGNIZANT ENGINEER - NUCLEAR FUEL EVALUATIONS	5
4.3	TEST ENGINEER - NUCLEAR FUEL EVALUATIONS	6
4.4	TEST PERFORMER	6
4.5	QUALITY ASSURANCE ENGINEER	6
4.6	QUALITY CONTROL INSPECTORS	6
4.7	SAFETY	7
5.0	TESTING REQUIREMENTS	7
5.1	TEST CONTROLS	7
5.2	TEST DATA	7
5.3	TEST CONFIGURATION	7
5.4	PROCEDURE CONTROL	7
5.5	RETEST PROCEDURE CONTROL	8
5.6	OPEN ITEMS	8
6.0	TEST DESCRIPTION	8
6.1	TEST EQUIPMENT	8
6.2	ANCILLARY EQUIPMENT AND TOOLS	8
7.0	TEST FACILITY	8
8.0	SAFETY	9
9.0	TEST PROCEDURE	9
9.1	TEST PERFORMER ASSIGNMENT	9
9.2	TEST READINESS REVIEW	9
9.3	TEST PROCEDURE STEPS	9
APPENDIX A:	SIGNATURE VERIFICATION DATA SHEET	11
APPENDIX B:	TEST CONFIGURATION DOCUMENTATION LIST	13
APPENDIX C:	TEST READINESS REVIEW CHECKLIST	16
APPENDIX D:	JOB HAZARD ANALYSIS AND MATERIAL SAFETY DATA SHEETS	20
APPENDIX E:	TRAVELER FORM	22
APPENDIX F:	RETEST PROCEDURE AND DATA SHEETS	28
APPENDIX G:	PRE-JOB BRIEFING ATTENDANCE FORMS	30

1.0 INTRODUCTION

1.1 PURPOSE

The purpose of this document is to provide the test plan and procedures for the acceptance testing of the handling tools enveloped for the removal of an N-Reactor fuel element from its storage canister in the K-Basins storage pool and insertion into the Single Fuel Element Can for subsequent shipment to a Hot Cell for examination. Examination of these N-Reactor fuel elements is part of the overall characterization effort. New hand tools were required since previous fuel movement has involved grasping the fuel in a horizontal position.

1.2 SCOPE

The primary objective of this test plan is to complete acceptance testing of hand tools for the K-Basins' operators to use in removing N-Reactor fuel elements from storage canisters and place them in Single Fuel Element cans for subsequent shipping to a Hot Cell. The tools were designed to Safety Class 3 with safety and quality assurance approvals, in accordance with WHC-CM-3-5, *Document Control and Records Management Manual*, Section 12.7, Approval of Environmental, Safety, and Quality Affecting Documents.

2.0 APPLICABLE/REQUIRED DOCUMENTS

The following documents are applicable and/or required for the acceptance testing of the fuel handling tools:

- WHC-SD-SNF-PCP-001, Rev. 1, *305 Building Cold Test Facility Management Plan*.
- WHC-SD-SNF-FRD-005, *305 Building Cold Test Facility Functions and Requirements*.
- WHC-SD-SNF-WP-011, *Work Plan for Development of K-Basin Fuel Handling Tools*.
- WHC-CM-6-1, *Standard Engineering Practices*.
- WHC-IP-1026, *Engineering Practices Guidelines*.
- WHC-CM-2-1, *Procurement Manual and Procedures*, PP 1, Purchase Requisition.
- WHC-CM-3-5, *Document Control and Records Management Manual*, Section 12.7, Approval of Environmental, Safety, and Quality Affecting Documents.
- WHC-CM-4-2, *Quality Assurance Manual*.
- WHC-CM-4-3, *Industrial Safety Manual*.
- Signature Verification Data Sheet (Appendix A).
- Test Configuration Documentation List (Appendix B).

3.0 DEFINITIONS

The engineering practice EP-4.2, Testing Requirements, of WHC-CM-6-1 lists applicable definitions for testing of the fuel handling tools. The following additional definitions were taken from WHC-SD-SNF-TP-007, *Test Plan for Sludge Retrieval and Packaging* and WHC-SD-SNF-TC-001, *Test Procedure Forms for Sludge Retrieval and Packaging*.

- Outside Vendor Acceptance Testing - Testing completed by vendors or non-WHC personnel which verifies the operation of components to perform intended function.
- Signature Verification - The act of acknowledging the completion of a step, response, action, data, recording, etc., by signature (or initial) as required by a test procedure.
- Development Testing - Development testing is performed to provide or develop ideas, concepts, design information, or criteria. Development testing shall require a 305 Building Work Plan and a JHA if testing is beyond the normal routine of the facility.
- Feature Testing - Feature testing is performed to test certain features of a piece of equipment or system to demonstrate that fabrication, assembly, installation, and/or operation requirements have been met for that feature. Feature testing shall require a 305 Building Work Plan and a JHA if testing is beyond the normal routine of the facility.
- Functional Test - Functional testing is performed to test the final equipment configuration or system of assembled equipment items in preparation for acceptance testing. During functional testing, all components of the equipment or system are operated as a whole to determine that the equipment or system satisfactorily meets the overall functional, operational, and design requirements. Functional testing is used to determine if final changes are required before acceptance testing. Functional testing shall utilize this test plan and require a test procedure.
- Acceptance Test - Acceptance testing is performed with the equipment or system in the final in-service configuration (in the Cold Test Facility) to verify that functional, operational, and design requirements have been met. Acceptance testing shall utilize this test plan and require a test procedure. This testing may be performed by Cold Test Facility personnel or by KE Basin Operations. This acceptance testing may be performed in conjunction with operation training. For equipment destined for K Basins, the acceptance criteria for use in K Basins will be delineated and approved by K Basins Operations.
- Test Index Logbook - A controlled logbook for recording the test number, description, and date of each test or activity in sequence, whether controlled by a work plan or test procedure.
- Test Logbook - A logbook for recording all data and observations by

the test performer which are not included in a test procedure.

- Test Control Copy - The single copy of all record documentation maintained at the test facility and used for all required signatures, approvals, and data recording.
- Performance Criteria - All functions, requirements and operating criteria for measuring the successful performance of test equipment.
- Work Instruction - What is to be accomplished.
- Approvals - Test engineer and building administrator approval is required on all 305 Building Work Plans.
- Restrictions/Conditions - Any mechanical/electrical safety concern that may affect personnel. Equipment operating limitations.
- Hold Points/Inspections/Verifications - Test witnesses required, QA/QC involvement, material, drawing or dimensional checks.
- Supporting Documents - Drawings, procedures, vendor specifications, test plans, etc.
- Materials Required - Material for fabrication or testing.
- Special Tools, Building Modifications - Lifting or handling equipment or anything unique to the work requested.
- Test Layout/Schematic - A layout showing configuration of test setup, including all mechanical, electrical, and instrumentation systems. This layout should simulate, where possible, the actual operating conditions of the test.
- Equipment List - A list of all materials, equipment, instrumentation, and tools required to complete the test.
- Acceptance Criteria - Requirements for equipment destined for use in K Basins to be used for accepting the equipment, to be delineated and approved by K Basin Operations.

4.0 MANAGEMENT/PERSONNEL RESPONSIBILITIES

4.1 MANAGER - NUCLEAR FUEL EVALUATIONS

- Approve the test plan, test procedure, and final test report.

4.2 COGNIZANT ENGINEER - NUCLEAR FUEL EVALUATIONS

Note: The cognizant engineer may perform test engineer activities.

- Provide specific equipment for cold testing.

- Provide all documentation of equipment being tested.
- Provide a hazards list for equipment being tested.
- Prepare performance criteria for equipment.
- Prepare and approve test procedures.
- Review and evaluate test results.
- Review and approve outside vendor test procedures and test data.

4.3 TEST ENGINEER - NUCLEAR FUEL EVALUATIONS

- Overall responsibilities for maintaining and controlling testing.
- Provide liaison with facility used for testing.
- Provide liaison with Safety and Quality Assurance for testing activities and reviews of Job Hazard Analysis (JHA) related to testing, as required.
- Assist in preparing test procedures.
- Obtain test documentation identification numbers.
- Overall testing responsibilities and assignment of responsibilities.
- Review test results and prepares and issues test report.
- Monitor testing for compliance with the test procedures.

4.4 TEST PERFORMER

- Perform test in accordance with approved test plan and procedure.
- Maintain a file of documented information pertinent to the test(s).

4.5 QUALITY ASSURANCE ENGINEER

- Review and approve the test plan, test procedure, and test report for both WHC and outside vendor testing.
- Ensure that quality requirements are defined and satisfied for the test.
- Ensure that inspection planning is adequate for the test.

4.6 QUALITY CONTROL INSPECTORS

- Monitor test activities and provides signature verification as required at WHC and outside vendor facilities.

4.7 SAFETY

- Provides review of JHA per WHC-CM-4-3, *Industrial Safety Manual*, Standard A-3, "Pre-Job Planning/Job Hazard Analysis."
- Reviews and approves all test-related documents in accordance with WHC-CM-3-5, *Document Control and Records Management*, Section 12.7, "Approval of Environment, Safety, and Quality-Affecting Documents."

5.0 TESTING REQUIREMENTS

5.1 TEST CONTROLS

All persons responsible for signature verification(s) during testing will complete a portion of the Signature Verification Data Sheet (Appendix A).

5.2 TEST DATA

- Data shall be recorded on the data sheets provided in this document using indelible ink.
- All changes to the configuration of tested items will be documented by markups of the controlled design documentation (drawings, procedures, etc.) using indelible ink. Changes will be approved by the test engineer who will initial and date the markup item. It is not necessary for the test performer to stop the testing when the test engineer is not available to approve these changes. Elimination or addition of a step which requires QC verification will require a hold point for QA review and approval.
- The test performer shall maintain a test logbook which will contain all pertinent observations, off-normal events, sketches, photographs, test data, etc. This logbook should list the testing in chronological order with the logged entries signed and dated.

5.3 TEST CONFIGURATION

- Engineering documents such as drawings and sketches that define the test configuration shall be recorded on the Test Configuration Documentation List (Appendix B).
- Documents that are not released at the time of the test shall be marked TEST CONTROL COPY and included in the test procedure package.

5.4 PROCEDURE CONTROL

- A controlled test procedure package shall be used in the conduct of the testing described in this document. This package shall include: 1) this test plan and procedure; 2) items identified in Section 5.3 as necessary for defining the test configuration; 3) the test logbook; and 4) other data sheets, travelers, etc. that

provide information necessary for conducting the test. The test procedure package will be stamped TEST CONTROL COPY.

- The items in the test procedure package shall be dated prior to completing the Test Readiness Review Checklist required in Section 9.2. All items that are deficient shall be noted on the checklist.

5.5 RETEST PROCEDURE CONTROL

- Retesting is permitted by using either additional copies of this test plan and procedure or by using new procedures per Section 9.0.
- Any new procedures required for retesting shall be included in this test plan and procedure as Appendix F (Retest Procedure and Data Sheets). These sheets must be stamped TEST CONTROL COPY.
- Minor changes or revisions to the test plan and procedure may be made by redlining the text or figure and having the test engineer initial and date it.
- Only documentation marked TEST CONTROL COPY shall be used in the testing area.

5.6 OPEN ITEMS

Items or actions identified during the conduct of the testing which require future resolution/completion shall be noted on the data sheets and in the test logbook. These open items shall be identified in the test completion report.

6.0 TEST DESCRIPTION

6.1 TEST EQUIPMENT

Test equipment lists, descriptions, and drawings/sketches shall be included with the Test Traveler (Appendix E) if they are not released items (See the Test Configuration Documentation List in Appendix B).

6.2 ANCILLARY EQUIPMENT AND TOOLS

All ancillary equipment and tools required for the conduct of the test will be listed in an attachment to the Test Traveler (Appendix E).

7.0 TEST FACILITY

The 305 Building Cold Test Facility will be used to conduct the acceptance testing of the Fuel Handling Tools. Upon completion of this acceptance testing and any subsequent training of operators, the tools will be transferred to the 105 KW Basin for installation and use.

8.0 SAFETY

The following items describing safety requirements are based on the document WHC-SD-SNF-TC-001, *Test Procedure Forms for Sludge Retrieval and Packaging*:

- A Job Hazard Analysis (JHA) form specific to this test may be required in accordance with WHC-CM-4-3, Standard A-3. Existing JHAs may also be applicable.
- The applicable JHAs for this test are listed in Appendix D (Job Hazard Analysis and Material Safety Data Sheets).
- The applicable Material Safety Data Sheets (MSDSs) for this test are listed in Appendix D.
- All applicable JHAs and MSDSs shall be posted or located in the Cold Test Facility test area.
- All test area personnel shall observe all safety precautions outlined in the MSDS and JHA.
- Pre-job briefings for personnel involved in the testing shall be conducted and documented in Appendix G.

9.0 TEST PROCEDURE

9.1 TEST PERFORMER ASSIGNMENT

The test performer for this test plan and procedure is _____.

9.2 TEST READINESS REVIEW

The Test Readiness Review shall be conducted in accordance to the checklist in Appendix C prior to proceeding with Section 9.3.

9.3 TEST PROCEDURE STEPS

The Test Traveler forms that are required in the following steps are in Appendix E.

- Perform the pre-operational checkout steps per Test Traveler operation 1.0, *Pre-operational Checkout*.

Completed:

_____
Test Performer

_____
Date

- Perform calibration steps per Test Traveler operation 2.0, *Calibration Checks*.
- Attach equipment list per Test Traveler operation 3.0,

Completed:

_____
Test Performer

_____
Date

- Attach Test Layout/Schematic per Test Traveler operation 4.0

Completed:

_____
Test Performer

_____
Date

- Perform equipment setup per Test Traveler operation 5.0,

Completed:

_____
Test Performer

_____
Date

- Perform test per Test Traveler operation 6.0,

Completed:

_____
Test Performer

_____
Date

- Perform final verification per Test Traveler operation 7.0,

Completed:

_____
Test Performer

_____
Date

- Training objectives may be accomplished during the conduct of this test plan and procedure. The Test Traveler shall include a hold point on equipment removal to assure completion of the training objectives.

Completed:

_____
Test Performer

_____
Date

APPENDIX A

SIGNATURE VERIFICATION DATA SHEET

APPENDIX A
SIGNATURE VERIFICATION DATA SHEET

NAME (PRINT)	POSITION	COMPANY	SIGNATURE	INITIALS	DATE

APPENDIX B

TEST CONFIGURATION DOCUMENTATION LIST

APPENDIX B

TEST CONFIGURATION DOCUMENTATION LIST

Item: This may be major equipment, tooling, instrumentation, facility, etc. Use equipment name (and number if assigned).

Document Title: Title of drawing, sketch, figure, publication, vendor information, etc. More than one document may be applicable to a given item. List each document separately.

Document Number: Drawing, sketch, figure, vendor publication numbers, etc. Include revision if released.

Released: Enter YES, NO, or N/A (Not Applicable).

Included: Enter YES or NO. Copies of all documents not released shall be included.

ITEM	DOCUMENT TITLE	DOCUMENT NO.	RELEASED	INCLUDED

APPENDIX B

TEST CONFIGURATION DOCUMENTATION LIST (CONTINUED)

ITEM	DOCUMENT TITLE	DOCUMENT NO.	RELEASED	INCLUDED

APPENDIX C

TEST READINESS REVIEW CHECKLIST

APPENDIX C
TEST READINESS REVIEW CHECKLIST

Date: _____

REVIEWERS

NAME (PRINT)	POSITION	SIGNATURE	DATE

CHECKLIST

1. Is this test procedure released?

Yes _____ No _____

Comments: _____
_____

2. Are there any open items which need to be addressed prior to start of testing?

Yes _____ No _____

Comments: _____
_____

APPENDIX C

TEST READINESS REVIEW CHECKLIST (CONTINUED)

3. Is the test procedure package complete per Section 5.4 and are all pages, attachments, etc., marked TEST CONTROL COPY?

Yes _____ No _____

Comments: _____

_____

4. Are all JHAs and MSDSs required by the procedure posted or located in the test area?

Yes _____ No _____

Comments: _____

_____

5. Is all equipment per Section 6.1 installed or available at the test area for installation?

Yes _____ No _____

Comments: _____

_____

6. Are all test materials per Section 6.2 available at the test area?

Yes _____ No _____

Comments: _____

_____

7. Are the facility support systems available in the test area?

Yes _____ No _____

Comments: _____

_____

APPENDIX C

TEST READINESS REVIEW CHECKLIST (CONTINUED)

8. Pre-job briefing complete.

Yes _____ No _____

Comments: _____
_____

APPENDIX D

JOB HAZARD ANALYSIS AND MATERIAL SAFETY DATA SHEETS

APPENDIX D

JOB HAZARD ANALYSIS AND MATERIAL SAFETY DATA SHEETS

The following JHAs and MSDSs are posted in the test area:

(List by title and number as applicable; this may be a hand-written entry, initialed, and dated.)

[illegible]

APPENDIX E

TRAVELER FORM

APPENDIX E

TEST TRAVELER				Page <u>1</u> of <u> </u>		Number	
Job Description:				Work Order No.		Prepared by:	
System Engineer Approval:		Phone:	Date Required:	Approval Designator:		QA Approval:	Date:
System Manager Approval:		Phone:	Bldg Manager Approval:		Date:	Safety Approval:	Date:

Operation Number	Test Instruction	Ref., Dwg., Proc. Spec.	Completion Sign/Stamps	Date	Notes
1.0	Pre-operational Checkout		Q <u>NA</u> T <u> </u> N <u>NA</u> E <u> </u> C <u>NA</u>		
1.1	Verify all test performer blanks in Section 8.0 and Appendices A, B, C, and D are completed. Stamp "TEST CONTROL COPY" on entire procedure per Section 5.4.		Q <u>NA</u> T <u> </u> N <u>NA</u> E <u> </u> C <u>NA</u>		
1.2	Conduct the "pre-job briefing" of operations, including a review of all procedures, drawings, and other engineering documents required to complete the test. Signoff Appendix G.		Q <u>NA</u> T <u> </u> N <u>NA</u> E <u> </u> C <u>NA</u>		
1.3	Verify that the performance criteria is included as Attachment 1 of this traveler.		Q <u> </u> T <u> </u> N <u>NA</u> E <u> </u> C <u>NA</u>		

Q = QC Inspector, T = Technician, N = NDE Inspector, E = Engineer, and C =Craft

APPENDIX E

TEST TRAVELER (Continuation Sheet)		Page	2 of ____	Number	
Operation Number	Test Instruction	Ref., Dwg., Proc. Spec.	Completion Sign/Stamps	Date	Notes
2.0	Calibration Checks: Verify that all instruments and equipment have current calibration stickers.		Q <u>NA</u> T _____ N <u>NA</u> E _____ C <u>NA</u>		
3.0	Issue and verify the equipment list (Attachment 2).		Q <u>NA</u> T _____ N <u>NA</u> E _____ C <u>NA</u>		
4.0	Complete and verify the test layout/schematic (Attachment 3).		Q <u>NA</u> T _____ N <u>NA</u> E _____ C <u>NA</u>		
5.0	Set up the test equipment per the test layout/schematic.		Q _____ T _____ N <u>NA</u> E _____ C _____		

Q = QC Inspector, T = Technician, N = NDE Inspector, E = Engineer, and C =Craft

APPENDIX E

TEST TRAVELER (Continuation Sheet)		Page	3 of ____	Number	
Operation Number	Test Instruction	Ref., Dwg., Proc. Spec.	Completion Sign/Stamps	Date	Notes
6.0	Perform Test(s)				
6.1	Ensure the fuel handling tool collar is at its minimum diameter.		Q _____ T _____ N NA _____ E _____ C NA _____		
6.2	Insert the fuel handling tool into the dummy element. Note: Care must be taken when inserting the end of the handling tool into the annulus of the fuel element to not bend the collar sections.		Q _____ T _____ N NA _____ E _____ C NA _____		
6.3	Engage the fuel handling tool by turning the knurled wheel clockwise until it is hand tight. Do not use any tool to increase the torque on the wheel.		Q _____ T _____ N NA _____ E _____ C NA _____		
6.4	Lift the dummy element at least 3 feet and move it laterally 5 feet. This simulates the movement of a fuel element from the storage canister to the Single Fuel Element Can.		Q _____ T _____ N NA _____ E _____ C NA _____		

Q = QC Inspector, T = Technician, N = NDE Inspector, E = Engineer, and C =Craft

MHC-SD-SNF-TP-010, Rev. 0

APPENDIX E

TEST TRAVELER (Continuation Sheet)		Page 4 of ____	Number		
Operation Number	Test Instruction	Ref., Dwg., Proc. Spec.	Completion Sign/Stamps	Date	Notes
6.5	Place the dummy element back in the canister.		Q _____ T _____ N NA E _____ C NA		
6.6	Disengage the fuel handling tool by turning the knurled wheel counterclockwise until at least 1 inch of thread is exposed. Strike the top of the handle with a soft hammer to drive the mandrel out of the collar. After the fuel handling tool is disengaged from the dummy element, it can be lifted out of the element.		Q _____ T _____ N NA E _____ C NA		
6.7	Steps 6.1 through 6.6 can be repeated for additional test/training purposes.		Q _____ T _____ N NA E _____ C NA		

Q = QC Inspector, T = Technician, N = NDE Inspector, E = Engineer, and C =Craft

APPENDIX E

TEST TRAVELER (Continuation Sheet)		Page	5 of ____		Number
Operation Number	Test Instruction	Ref., Dwg., Proc. Spec.	Completion Sign/Stamps	Date	Notes
7.0	Verify that all steps in this traveler have bee completed.		Q _____ T _____ N NA _____ E _____ C NA _____		
List of Required Attachments: 1. Performance Criteria 2. Equipment List 3. Test Layout/Schematic Optional Attachments: 4. Acceptance Criteria for K Basin Equipment					

Q = QC Inspector, T = Technician, N = NDE Inspector, E = Engineer, and C =Craft

APPENDIX F

RETEST PROCEDURE AND DATA SHEETS

APPENDIX F

Q = Quality Assurance T = Technician E = Test Engineer O = Other DEFINED _____

Index additions by hand-written entries, initial, and date.

[illegible]

APPENDIX G

PRE-JOB BRIEFING ATTENDANCE FORMS

PREJOB SAFETY PLANNING/JOB HAZARD ANALYSIS SIGNOFF

Job Description _____

Job Location _____

[illegible]

HANFORD JOB HAZARD ANALYSIS CHECKLIST										Page 1 of _____	
Prepared By _____					Date _____		Area _____		Bldg. _____		
Scope/Description: _____										☐ New ☐ Revised	
Emergency Contact Person(s): Primary: _____ Secondary: _____ Emergency Radio/Phone Number: _____										JHA Number (not required): _____	
Specific Work Location(s): _____											
KNOWN OR POTENTIAL HAZARDS											
	Yes	No	✓	●	Reference		Yes	No	✓	●	Reference
1. Radiation Area Work			✓	●		10. Respiratory Hazards			✓	●	
2. Hazardous Waste Operations			✓	●		11. Electrical Hazards			✓	●	
3. Confined Space Entry			✓	●		12. Lock and Tag			✓	●	
4. Cutting/Welding				●		13. Scaffolding					
5. Roof Work						14. Aerial Lifts			✓	●	
6. Fall Hazards (> = 10')						15. Asbestos Removal			✓	●	
7. Excavation/Trenching				●		16. Other (see JHA Sht. 2):					
8. Asbestos Inspection Report				●		✓ = Formal training required.					
9. Hazardous Materials			✓			● = Items than require a permit/form/report.					
Other Hazards					Yes	No	Control Measures				
1. Temperature Extremes											
2. Noise											
3. Poor Lighting											
4. Animals/Insects											
5. Process Chemicals/Steam											
6. Dust											
7. Flammable/Combustible Materials											
8. Ladders											
9. Wet/Slippery Floors											
10. Uneven Terrain											
11. Open Excavations/Trenches											
12. Adjacent Water Hazard											
13. Vehicle Traffic											
14. Heavy Equipment											
15. Rigging Operation											
16. Manual Lifting											
17. Power Tools											
18. Pinch Points											
19. Falling Objects											
20. Sharp Objects											
21. Overhead Obstructions											
22. Site Control (Signs/Barricades)											
23. Remote Work Area											
24. Other (see JHA Sht. 2):											
MINIMUM DRESS REQUIREMENTS: _____											
APPROVALS											
Does further evaluation of the job steps, associated hazards, or safety measures need to be performed? ☐ Yes ☐ No											
If Yes, continue job hazard analysis on the following pages.											
Supervisor, Person in Charge (Signature) _____						Industrial Safety/Hygiene (Signature) _____					

[illegible]