~~XXXX~~ RMIS View/Print Document Cover Sheet ~~XXXX~~

This document was retrieved from the Documentation and Records Management (DRM) ISEARCH System. It is intended for Information only and may not be the most recent or updated version. Contact a Document Service Center (see Hanford Info for locations) if you need additional retrieval information.

Accession #: D196075853

Document #: SD-WM-ATR-149

Title/Desc:

ACCEPTANCE TEST REPORT FOR THE 241AN107 CAUSTIC
ADDITION MIXER PUMP DATALOGGER

Pages: 107

APR 08 1996 ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT NO 141086

2. To: (Receiving Organization) TWRS/ENG	3. From: (Originating Organization) KHC/ETS	4. Related EDT No.: None
5. Proj./Prog./Dept./Div.: AN-107 Caustic Addition	6. Cog. Engr.: J. L. Dowell	7. Purchase Order No.: N/A
8. Originator Remarks: Document routed for review and approval prior to release.		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: 241-AN-274
11. Receiver Remarks:		12. Major Assm. Dwg. No.: N/A
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: ASAP

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Trans- mittal	Orig- in- ator Dispo- sition	Receiv- er Dispo- sition
1	WHC-SD-WM-ATR-149		0	Acceptance Test Report for the 241-AN-107 Caustic Addition Mixer Pump Datalogger	<i>NA</i>	1,2	1	

16. KEY											
Approval Designator (F)		Reason for Transmittal (G)				Disposition (H) & (I)					
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review		1. Approved		4. Reviewed no/comment				
		2. Release	5. Post-Review		2. Approved w/comment		5. Reviewed w/comment				
		3. Information	6. Dist. (Receipt Acknow. Required)		3. Disapproved w/comment		6. Receipt acknowledged				
17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G)	(H)									(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	1	Cog.Eng. J.L. Dowell	<i>J.L. Dowell</i>	1-8-96	E6-21	KG Carothers	<i>KG Carothers</i>	3-12-96	R1-51	3	
1	1	Cog. Mgr. GN Hansen	<i>KG Carothers</i>	3-13-96	S5-05	RS Nicholson	<i>KG Carothers</i>	3-13-96	S5-05	1	1
3		QA JJ Verderber			S1-57	MD Harding	<i>M.D. Harding</i>	3-13-96		1	1
3		Safety SU Zaman			R3-08						
		Env. N/A									

18. Signature of EDT Originator <i>J.L. Dowell</i> Date <i>1/8/96</i>	19. Authorized Representative for Receiving Organization <i>KG Carothers</i> Date <i>3/12/96</i>	20. Cognizant Manager Date <i>KG Carothers 3-13-96</i>	21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments
---	--	--	---

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATR-149, REV 0

Document Title: Acceptance Test Report for the 241-AN-107 Caustic Addition Mixer Pump Datalogger

Release Date: 4/5/96

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara Broz

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy. Printed in the United States of America. To obtain copies of this report, contact:

Westinghouse Hanford Company - Document Control Services
P.O. Box 1970, Mailstop H6-08, Richland, WA 99352
Telephone: (509) 372-2420; Fax: (509) 376-4989

SUPPORTING DOCUMENT

1. Total Pages **103**

2. Title

Acceptance Test Report for the 241-AN-107 Caustic Addition Mixer Pump Datalogger

3. Number

WMC-SD-WM-ATR-149

4. Rev No.

0

5. Key Words

caustic addition, AN-107, mixer pump, datalogger, data acquisition, test report

6. Author

Name: J. L. Dowell

J. L. Dowell
Signature

Organization/Charge Code 57C00/E49954

7. Abstract

The purpose of this report is to document that the Caustic Addition Mixer Pump Datalogger, functioned as intended as installed at 241-AN-107 tank farm.

Lotus 1-2-3 is a trademark of the Lotus Development Corp.

8. RELEASE STAMP

DATE:	HANFORD RELEASE	ID:
STA: 4		2
APR 08 1996		

ACCEPTANCE TEST REPORT
FOR THE
241-AN-107 CAUSTIC ADDITION MIXER PUMP DATALOGGER

November 1995

J. L. Dowell

Westinghouse Hanford Company
P.O. Box 1970
Richland, Washington 99352

CONTENTS

1.0 INTRODUCTION	3
2.0 DESCRIPTION OF TEST	3
2.1 THE WORKSTATION/COMPUTER CRITERIA	3
2.2 DATALOGGER CRITERIA	4
3.0 TEST METHOD AND TEST EQUIPMENT	4
4.0 TEST RESULTS	5
5.0 CONCLUSIONS AND RECOMMENDATIONS	6
6.0 DISPOSITION OF ITEM BEING TESTED	6
Attachment A	A-1

ACCEPTANCE TEST REPORT
FOR THE 241-AN-107 CAUSTIC ADDITION MIXER PUMP DATALOGGER

1.0 INTRODUCTION

The Acceptance Test Procedure for the 241-AN-107 Caustic Addition Mixer Pump Datalogger, WHC-SD-WM-ATP-149, was started on September 25, 1995, and completed November 13, 1995. K. G. Carothers of Tank Waste Remediation Engineering requested the test procedure and ICF Kaiser Control Systems Engineering group wrote the test procedure and executed it at the 305 building in 300 area and at the 241-AN Tank Farm in 200 East area.

2.0 DESCRIPTION OF TEST

Testing was done in two phases: pre-installation testing at the 305 building in 300 Area, and post-installation testing at 241-AN Tank Farm. The purpose of the pre-installation testing portion (Section 1.7) was to formally close out engineering development activities by verifying and documenting the datalogger met the functional design criteria [listed in section 1.3 of the test procedure and reproduced below]. Once the datalogger successfully completed the pre-installation testing it was turned over for installation in the field.

The purpose of the post-installation testing (Section 1.8) was to verify the proper operation of each channel of the datalogger system. Testing was intended to verify that the datalogger met the functional, operational, and design requirements in its final in-service configuration. The computer workstation and datalogger were evaluated against the following criteria:

2.1 THE WORKSTATION/COMPUTER CRITERIA

- 2.1.1 Boots up to DOS prompt or the WAM menu.
- 2.1.2 Communicates with the datalogger via the serial interface using the DeCipher program.
- 2.1.3 Displays data in engineering units with timestamp.
- 2.1.4 Transfers the data from the datalogger to the workstation memory.
- 2.1.5 Stores data in a Lotus 1-2-3™ compatible format including the timestamp.

2.2 DATALOGGER CRITERIA

- 2.2.1 Transfers the data to the workstation when commanded by the program.
- 2.2.2 If power is removed the datalogger will continue to record and will retain all recorded data (until the battery is drained). When power returns the datalogger continues as before the power loss.
- 2.2.3 Runs the "schedule" to record the following seven parameters every 5 minutes when the Motor Torque exceeds 5% (nominal):

Parameter	Datalogger Channel	Low Range	High Range
Pump motor power	1	0	90kW
Pump motor rpm	2	0	1800
Pump motor temperature	3	50	250 (deg F)
Pump column vibration	4	0	1 in/sec
Pump column strain	5	0	150 lbs
Motor voltage	6	0	460 Volt
Motor torque	7	0	150%

Note: The signals for channels 1-5 are a 0.4 to 2.0 volts (4-20 mA current loop across a 100 ohm, 0.1% resistor). The signal for channel 6 is a 0 to 6V dc voltage. The signal for channel 7 is a 0 to 10V dc voltage.

3.0 TEST METHOD AND TEST EQUIPMENT

The test method for the pre-installation portion followed these general steps:

1. Assure the computer communicated with the datalogger.
2. Put a low-scale/near zero signal on Channel 1.
3. Trigger Channel 7 by simulating an input of ~0.33 volts.
4. Take at least 3 readings.
5. Change the signal to mid-scale; take at least 3 readings.
6. Change the signal to full-scale (or near full-scale); take at least 3 readings.
7. Change the signal to low-scale/near zero; take at least 3 readings.
8. Change Channel 7 to under 0.32 volts (to end recording).
9. Repeat steps 2 through 8 for Channels 2 through 6.
10. Assure Channel 7 responds.
11. Transfer readings from datalogger to computer disc.
12. Repeat steps 2 through 9 above, except after doing Channel 4, turn off datalogger power for 1 minute, then turn power back on, then continue with Channels 5 through 7.
13. Transfer readings from datalogger to computer disc.
14. Evaluate the data.

WHC-SD-WM-ATR-149
Revision 0

For the post-installation testing, the general test method was to:

1. Assure the computer communicated with the datalogger.
2. Put a mid-scale signal on Channel 1.
3. Trigger Channel 7 by simulating an input of ~0.33 volts.
4. Take 2 readings.
5. Change Channel 7 to under 0.32 volts.
6. Repeat steps 2 through 5 for Channels 2 through 6.
7. Assure Channel 7 responds.
8. Transfer readings from datalogger to computer disc.
9. Evaluate the data.

Test equipment included 2 signal sources, and (if uncalibrated) a calibrated multimeter plus an assortment of hand tools.

4.0 TEST RESULTS

Pre-installation test results: Communication between the datalogger and computer workstation was without problems. The datalogger performed well but several minor test exceptions (TE #1 thru 5) were generated. Test Exception (TE) #1 noted a minor test measurement equipment failure (batteries died) that had no impact on test performance. The balance of the Test Exceptions dealt with minor "glitches" in the procedure itself or minor errors in performance of the procedure.

Post-installation test results: During the informal checkout communication problems between the datalogger and computer workstation were traced to a poor connection. Once the connectors were resealed the datalogger communicated with the computer workstation. Testing appeared to go well, but again several Test Exceptions (TE #6-9) were generated. These again dealt with minor procedural corrections, a missing nameplate and an interruption for some troubleshooting. However, upon graphing the data channel by channel it was discovered that the static signal on Channel 5 was equal to the signal applied during the procedure. Thus, it was not possible to unambiguously state that Channel 5 responded to the applied signal. Thus TE #10 was generated and Channel 5 was retested. The retest modified the procedure slightly and a mid-scale signal was applied for the first reading, but a slightly higher signal was applied for the second reading. Channel 5 responded exactly as expected and the post-installation test was ended.

The DeCipher program batch file successfully communicated with the datalogger and obtained the data. The datalogger files were successfully converted into a spreadsheet compatible file. A copy of the test control copy of the procedure is in Attachment A. The data sheets containing all data taken are included in Attachment A as are the channel by channel graphs of the data recorded plus the Test Exceptions, Test Log, and Test Execution Sheet.

Test exceptions were generated for all steps that were not performed satisfactorily or were modified and all test exceptions were resolved satisfactorily.

5.0 CONCLUSIONS AND RECOMMENDATIONS

The results of the Test Procedure shows the datalogger functions as required for the 241-AN-107 Caustic Addition program.

6.0 DISPOSITION OF ITEM BEING TESTED

The datalogger, computer workstation, DeCipher program, and "batch" file CA_PUMP.CMD were all accepted as tested and are ready for operational use.

WHC-SD-WM-ATR-149

Revision 0

Attachment A

Master Copy

of

Acceptance Test Procedure

for the

241-AN-107 Caustic Addition Mixer Pump Datalogger

WHC-SD-WM-ATP-149

WHC-SD-WM-ATR-149
Revision 0

ACCEPTANCE TEST PROCEDURE
FOR THE 241-AN-107
CAUSTIC ADDITION MIXER PUMP DATALOGGER

September 1995

J. L. Dowell

Westinghouse Hanford Company
P.O. Box 1970
Richland, Washington 99352

TEST CONTROL
COPY

CONTENTS

TEST
CONTROL
COPY

1.0	INSTRUCTION SECTION	4
1.1	PURPOSE/SCOPE	4
1.2	DESCRIPTION OF THE SYSTEM	4
1.2.1	The Datalogger	4
1.2.2	The DeCipher software	4
1.3	CRITERIA	5
1.3.1	The Workstation/Computer Criteria	5
1.3.2	Datalogger Criteria	5
1.4	REFERENCES	6
1.4.1	Drawings/ECN	6
1.5	RESPONSIBILITIES	6
1.5.1	Project Engineer	6
1.5.2	Test Director	7
1.5.3	Safety	7
1.5.4	Recorder	8
1.5.5	Quality	8
1.6	TEST CONDITIONS & EQUIPMENT REQUIRED	9
1.6.1	Test Conditions	9
1.6.2	Equipment Required	9
1.7	ACCEPTANCE TEST - PRE-INSTALLATION	10
1.7.1	Preliminary Conditions	10
1.7.2	Datalogger Setup	11
1.7.3	Datalogger Test: Normal operation	12
1.7.4	Display Logged Data	13
1.7.5	Datalogger Test: Loss of power operation	14
1.7.6	Review	16
1.8	ACCEPTANCE TEST - POST INSTALLATION	17
1.8.1	Preliminary Conditions	17
1.8.2	Datalogger Setup	18
1.8.3	Datalogger: Record Data	19
1.8.4	Display Logged Datab	21
1.8.5	Review	22
1.9	TEST DATA SHEETS	23
1.10	TEST LOG SHEET	23
2.0	CHANGE CONTROL AND EXCEPTIONS TO ACCEPTANCE TEST SECTION	24
2.1	ACCEPTANCE TEST PROCEDURE CHANGE CONTROL	24
2.2	TEST EXECUTION	24
2.2.1	Without Exception	24
2.2.2	With Exception/Resolved	24
2.2.3	With Exception/Outstanding	24
3.0	RECORDING AND RESOLVING EXCEPTIONS	25
3.1	GENERAL	25
3.2	RECORDING	25
3.3	RETEST/RESOLUTION	25
3.4	APPROVAL AND ACCEPTANCE	25
3.5	DISTRIBUTION	25

TEST CONTROL
COPY

CONTENTS (cont)

APPENDIX A - TEST DATA SHEETS	A-1
APPENDIX B - TEST EXCEPTION SHEET	B-1
APPENDIX C - TEST LOG SHEET	C-1
APPENDIX D - TEST EXECUTION SHEET	D-1
APPENDIX E - DeCipher/DeTerminal SCREENS	E-1
APPENDIX F - FIGURES	F-1

TEST
CONTROL
COPYACCEPTANCE TEST PROCEDURE FOR
THE 241-AN-107 CAUSTIC ADDITION MIXER PUMP DATALOGGER

1.0 INSTRUCTION SECTION

1.1 PURPOSE/SCOPE

The purpose of this document is to demonstrate that the Data Logger monitoring the Caustic Addition Mixer pump functions per the design media and criteria. It is the intent of this test procedure to satisfy the requirements of an ATP to complete development (Section 1.7) and an OTP for the field installation (Section 1.8). Testing is expected to be done at the 305 Building (Section 1.7) and at 241-AN-274 (Section 1.8). Satisfactory completion of Section 1.7 is required before the datalogger and associated equipment are turned over for field installation. As of this writing, testing is expected to be performed in September 1995 and will take less than one week (excluding field installation) to complete.

The purpose of this procedure is to verify the data logger correctly records various parameters associated with the Caustic Addition Mixer pump. This test will also perform verification and validation of the programs and files associated with the datalogger. Testing described in this document will verify that the hardware and software function per the criteria (Section 1.3) prior to starting tank mixing tests.

1.2 DESCRIPTION OF THE SYSTEM

The Datalogger is a part of the AN-107 Caustic Addition Mixer Pump that periodically records 7 mixer pump parameters. The five 4-20 mA signals and two DC voltage signals are generated by the mixer pump instruments and the Variable Frequency drive (VFD). In order to correlate the recorded data to other independent data acquisition activities all data will be time stamped.

The following items will be tested for functionality: the datalogger assembly, DeCipher software (running on a standard workstation) using the datalogger "schedule", the interconnecting cables/wiring and other accessories.

1.2.1 The Datalogger

The datalogger has the terminals that connect to the various signals to be recorded. It also has a port to communicate to the workstation via the serial port using the DeCipher program.

1.2.2 The DeCipher software

Communicates to the datalogger via the serial interface using the DeCipher program and stores the data in a Lotus 1-2-3™ file format.

1.3 CRITERIA

This test procedure will be successful if the following criteria are met:

1.3.1 The Workstation/Computer Criteria

- 1.3.1.1 Boots up to DOS prompt or the WAM menu.
- 1.3.1.2 Communicates with the datalogger via the serial interface using the DeCipher program.
- 1.3.1.3 Displays data in engineering units with timestamp.
- 1.3.1.4 Transfers the data from the datalogger to the workstation memory.
- 1.3.1.5 Stores data in a Lotus 1-2-3TM compatible format including the timestamp.

1.3.2 Datalogger Criteria

- 1.3.2.1 Transfers the data to the workstation when commanded by the program.
- 1.3.2.2 If power is removed the datalogger will continue to record and will retain all recorded data (until the battery is drained). When power returns the datalogger continues as before the power loss.
- 1.3.2.3 Runs the "schedule" to record the following seven parameters every 5 minutes when the Motor Torque exceeds 5% (nominal):

Parameter	Datalogger Channel	Low Range	High Range
Pump motor power	1	0	90kW?
Pump motor rpm	2	0	1800
Pump motor temperature	3	50	250 (deg F)
Pump column vibration	4	0	1 in/sec
Pump column strain	5	0	150 lbs
Motor voltage	6	0	460 Volt
Motor torque	7	0	150%

Note: The signals for channels 1-5 are a 0.4 to 2.0 volts (4-20 mA current loop across a 100 ohm, 0.1% resistor). The signal for channel 6 is a 0 to 6V dc voltage. The signal for channel 7 is a 0 to 10V dc voltage.

TEST
CONTROL
COPY

1.4 REFERENCES

1.4.1 Drawings/ECN

- ECN 621961, shows installation of data logger to monitor 5 parameters
- ECN 623762, shows connection of data logger to record motor voltage and motor torque.
- H-2-85573, Electrical, Caustic Addition Project

Note: the above listing may not be complete.

1.5 RESPONSIBILITIES

Each organization participating in the execution of this Test procedure will designate personnel for the responsibilities and duties as defined herein for their respective roles. The names of these designees shall be provided to the Recorder for listing on the Recorder's copy of the Test Execution Sheet prior to the performance of any part of this Test procedure.

All individuals shall carry out their assigned work in a safe manner to protect themselves, others, and the equipment from undue hazards and to prevent damage to property and environment. Performance of test activities shall always include safety and health aspects as delineated in the operations manuals and as directed by the Project Engineer. Any hazard identified during the performance of the Test procedure shall be reported to the Test Director.

1.5.1 Project Engineer

- 1.5.1.1 Designate a Test Director.
- 1.5.1.2 Coordinate testing with facility management.
- 1.5.1.3 Act as liaison between the participants in testing.
- 1.5.1.4 Ensure informal testing and inspection is complete.
- 1.5.1.5 Schedule and conduct a meeting with test participants prior to the start of testing.
- 1.5.1.6 Notify the persons performing and witnessing the test prior to the start of testing.
- 1.5.1.7 Notify all concerned parties when a change is made in the testing schedule.
- 1.5.1.8 Approve field changes to this test procedure.
- 1.5.1.9 Sign/date Test Execution Sheet (Appendix D) when This test procedure is approved and accepted.
- 1.5.1.10 Take necessary action to clear exceptions to this test procedure.

TEST
CONTROL
COPY

1.5.1.11 Sign/date Test Exception Sheet (Appendix B) when an exception has been resolved.

1.5.1.12 Provide a distribution list for the approved and accepted test procedure.

1.5.1.13 Confirm that all equipment required for performing this test, as listed in Section 1.6.2, will be available for the test duration.

1.5.1.14 Provide equipment required for performing this test, which has not been designated as being provided by others.

1.5.2 Test Director

1.5.2.1 Witness the tests.

1.5.2.2 Coordinate all testing.

1.5.2.3 Confirm that shop testing (if any) and/or inspection (if any) of the test unit(s) or portion of the test unit(s) have been completed.

1.5.2.4 Stop any test which may cause damage to the test unit(s) until the test procedure has been revised.

1.5.2.5 Approve field changes to this test procedure.

1.5.2.6 Obtain revisions to this test procedure, as necessary, to comply with authorized field changes or to accommodate existing field conditions.

1.5.2.7 Evaluate recorded data, discrepancies, and exceptions.

1.5.2.8 Obtain from the Project Engineer, any information or changes necessary to clear or resolve exceptions.

1.5.2.9 Sign/date Test Data sheets and Test Execution sheet (Appendix A & D) when execution of this test procedure has been completed.

1.5.2.10 Sign/date Test Exception Sheet (Appendix B) when acceptable retest has been performed.

1.5.2.11 Prepare and obtain required signatures on the Test Report prior to reproduction and distribution.

1.5.3 Safety

1.5.3.1 Review and approve this Test Procedure.

TEST
CONTROL
COPY

1.5.4 Recorder

- 1.5.4.1 Witness testing and perform all recording using black ink.
- 1.5.4.2 Record names of all designated personnel on the Test Execution sheet (Appendix D) on the Recorder's copy of this test procedure prior to testing.
- 1.5.4.3 Observe tests, record test data (Appendix A) and maintain Test Log (Appendix C).
- 1.5.4.4 Sign/date the Test Execution Sheet, Test Data sheets and Test Exception sheet(s) (Appendices A, B & D) as the Recorder.
- 1.5.4.5 Initial every test step on the Recorder's copy as it is completed, next to the step number and under the appropriate gauge identifier.
- 1.5.4.6 Record authorized field changes to this test procedure.
- 1.5.4.7 Record, on a Test Exception Sheet, exceptions and test steps that are either modified or are not performed. Additional Test Exception Sheets can be reproduced as needed (Appendix B).
- 1.5.4.8 Orally notify the Test Director at the time an objection is made.
- 1.5.4.9 After this test procedure is complete assign page numbers to Test Exception Sheets.
- 1.5.4.10 Submit the completed test procedure to the Test Director for approval signatures and distribution.

1.5.5 Quality

- 1.5.5.1 Witness the tests.
- 1.5.5.2 Evaluate recorded data, discrepancies, and exceptions.
- 1.5.5.3 Approve field changes to this test procedure.
- 1.5.5.4 Sign/date Test Execution Sheet (Appendix D) when execution of this test procedure is completed and again when it is approved and accepted.
- 1.5.5.5 Sign/date Test Exception Sheet (Appendix B) when an exception is made and again when it has been resolved.
- 1.5.5.6 Initial/mark Test Data sheets (Appendix A), assuring data is entered correctly.

TEST
CONTROL
COPY

1.6 TEST CONDITIONS & EQUIPMENT REQUIRED

1.6.1 Test Conditions

No unique or unusual chemical, fire, release of energy, or criticality safety hazards are involved with performing or supporting these tests. Normal laboratory and facility safety rules shall be followed during these tests. All electrical and mechanical apparatus shall be operated as designed.

The test items, equipment and facilities used in this test procedure are not expected to be affected permanently by this procedure. Test equipment that has been damaged shall be repaired or replaced.

The testing of the Datalogger will be performed in the 305 Building (Section 1.7, pre-installation) and 241-AN-274 building (Section 1.8, post installation).

1.6.2 Equipment Required

The Project Engineer shall assure all test equipment is available unless otherwise noted. The following list is provided as an aid and is not intended to be an exhaustive list.

Qty	Description
2	- 3 1/2 digit multi-meter with current valid calibration
2	- Adjustable DC power supply, 0-2 volt (min) @ 100 mA (nominal)
or 2	- Field Calibrator with current valid calibration
1	- IBM [™] (or compatible) computer/monitor with DeCipher/DeTerminal software
1	- Interface cable, 9 pin "D"
1	- Manual for DataTaker [™] .
A/R	- Assorted hand tools
A/R	- Jumper wires
A/R	- Blank computer diskettes (3 1/2 or 5 1/4 inch, as needed)

TEST CONTROL
COPY

1.7 ACCEPTANCE TEST - PRE-INSTALLATION

1.7.1 Preliminary Conditions

The following shall be satisfactorily completed before performing Section 1.7.2.

- ✓ 1.7.1.1 The datalogger has been inspected for general workmanship and is connected per Figure 1, Appendix F.
- ✓ 1.7.1.2 Continuity and megger tests have been performed on portions of the electrical and instrument systems being tested, as required.
- ✓ 1.7.1.3 All test instruments requiring calibration have a currently valid calibration stamp attached that indicates a calibration traceable to the National Institute of Standards and Testing.
- ✓ 1.7.1.4 Personnel responsible for directing and witnessing the performance of the tests described in this test procedure have read and understand their roles.
- ✓ 1.7.1.5 All other items have been tested to insure their proper function.
- ✓ 1.7.1.6 The test unit(s) and associated components have been checked and informally operated to ensure that they are in good general working order.
- ✓ 1.7.1.7 All components and equipment are de-energized.

J. J. Devel
Test Director

9-25-95
Date

1.7.2 Datalogger Setup

The purpose of this section is to assure the workstation boots up properly and the datalogger communicates with the DeCipher program via the serial link.

- P 1.7.2.1 Verify all the steps in Section 1.7.1 are complete.
- P 1.7.2.2 Record the model number and serial number of the datalogger.
- P 1.7.2.3 Turn on power to the computer, datalogger and any other associated equipment. Assure computer boots up normally.
- P 1.7.2.4 Go to the subdirectory where "DeCipher" is located; type DCP <Enter> to start "DeCipher". Assure the appropriate messages and screen appears (see pages 7 & 8 of the DataTaker manual, "Getting Started with DataTaker" and Appendix E).
- P 1.7.2.5 In the Command menu, go to the Command Edit window. Open and load command file CA PUMP. This file will log all 7 analog data channels every 5 minutes when the motor torque exceeds 5%, nominal.
- P 1.7.2.6 Go to the Data menu. In the Source window, select "Logged then Stop". In the Select Chans window assure all channels are selected.
- P 1.7.2.7 Go to the File menu. In the Format window, select "Lotus". In the Channels window assure the "Time with Date" channel is selected and that all the other data channels are selected. In the Send To window select the following:
File	Yes
Name	[NORMDATA
Printer	No
Screen	Yes
- P 1.7.2.8 Go to the Run menu. In the Run what? window select the following:
File	Yes
Plot	No
Meter	No
Screen	File
- P 1.7.2.9 Return to the Command menu. From the Command Edit window, arrow up (↑) to view the file CA PUMP. Alter the "report schedule" to log all 7 analog data channels with timestamp every 5 seconds (instead of every 5 minutes). Send the file to the datalogger by pressing Alt-A [Send All].

- P 1.7.2.10 Assure the "report schedule" was correctly loaded by using the "STATUS2" command (Ref. page 4, headed "Schedules" of the DataTaker Manual). Record the report schedule reported using the "STATUS2" command.

1.7.3 Datalogger Test: Normal operation

The purpose of this section is to assure the datalogger records the data properly, transfers the data to the workstation, and stores the data in a Lotus 1-2-3™ compatible file.

- P 1.7.3.1 Verify all the steps in Section 1.7.2 are complete.
- P 1.7.3.2 Assure the signal to the datalogger Channels 1 through 5 is 0.4 volts or less, and the signal to datalogger Channels 6 and 7 is 0.0 volts (nominal), unless otherwise directed.
- P 1.7.3.3 Exit DeCipher to the DOS prompt.
- P 1.7.3.4 Set the Channel 7 signal to 0.33 (-0.00, + 0.02) volts. (This simulates a motor load of over 5% and starts the datalogger recording.) Record the Channel 7 voltage.
- P 1.7.3.5 Set the Channel 1 signal to 0.4 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.
- P 1.7.3.6 Set the Channel 1 signal to 1.2 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.
- P 1.7.3.7 Set the Channel 1 signal to 2.0 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.
- P 1.7.3.8 Set the Channel 1 signal to 0.4 volts or less. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.
- P 1.7.3.9 Repeat Steps 1.7.3.5 to 1.7.3.8 for Channel 2.
- P 1.7.3.10 Repeat Steps 1.7.3.5 to 1.7.3.8 for Channel 3.
- P 1.7.3.11 Repeat Steps 1.7.3.5 to 1.7.3.8 for Channel 4.
- P 1.7.3.12 Repeat Steps 1.7.3.5 to 1.7.3.8 for Channel 5.
- P 1.7.3.13 Set the Channel 6 signal to 0.1 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.

- P 1.7.3.14 Set the Channel 6 signal to 3.0 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- P 1.7.3.15 Set the Channel 6 signal to 5.8 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- P 1.7.3.16 Set the Channel 6 signal to 0.1 volts or less. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- P 1.7.3.17 Set the Channel 7 signal to 5.0 ± 0.10 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 7 voltage.
- P 1.7.3.18 Set the Channel 7 signal to 9.9 ± 0.10 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 7 voltage.
- P 1.7.3.19 Set the Channel 7 signal to less than 0.30 volts. (This simulates a motor torque of less than 5%, ending data recording). Record the Channel 7 voltage.
- P 1.7.3.20 Go to the subdirectory where "DeCipher" is located, if needed; type DCP <Enter> to start the "DeCipher". Assure the appropriate messages and screen appears (see pages 7 & 8 of the DataTaker manual, "Getting Started with Datataker").
- P 1.7.3.21 Transfer the data from the datalogger to the computer. Save the data as a Lotus 1-2-3™ compatible file. RECORD the drive, directory and file name.

1.7.4 Display Logged Data

The purpose of this section is to assure the data can be displayed in engineering units with timestamp.

- P 1.7.4.1 Copy the data from the Data Logger memory to a file. Name the file NORMDATA.
- P 1.7.4.2 Erase the internal memory of the Data Logger and erase the data in the From Datataker window of the Command menu.
- TE 1.7.4.3 Go to the File menu. In the Send To window select the following:

File	Yes
Name	[NORMDATA]
Printer	No
Screen	Yes

TE 3 1.7.4.4 View the data; verify the data for channels 1 through 7 inclusive have a profile per Figure 2, Appendix F.

1.7.5 Datalogger Test: Loss of power operation

This section assures the datalogger will not lose data due to a power loss.

Note: this section is similar to the Normal Operation section but power is removed from the datataker for a short time. Data is then examined to assure no loss occurred.

✓ 1.7.5.1 Assure the signal to the datalogger Channels 1 through 5 is 0.4 volts or less, and Channels 6 and 7 is 0.0 volts (nominal), unless otherwise directed.

✓ 1.7.5.2 Exit DeCipher to the DOS prompt.

✓ 1.7.5.3 Set the Channel 7 signal to 0.33 (-0.00, + 0.02) volts. (This simulates a motor load of over 5% and starts the datalogger recording.) Record the Channel 7 voltage.

✓ 1.7.5.4 Set the Channel 1 signal to 0.4 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.

✓ 1.7.5.5 Set the Channel 1 signal to 1.2 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.

✓ 1.7.5.6 Set the Channel 1 signal to 2.0 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.

TE 4 ✓ 1.7.5.7 Set the Channel 1 signal to 0.4 volts or less. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 1 voltage.

✓ 1.7.5.8 Repeat Steps 1.7.5.4 to 1.7.5.7 for Channel 2.

✓ 1.7.5.9 Repeat Steps 1.7.5.4 to 1.7.5.7 for Channel 3.

✓ 1.7.5.10 Repeat Steps 1.7.5.4 to 1.7.5.7 for Channel 4.

✓ 1.7.5.11 Remove power from the datalogger for about 1 minute; then restore the power.

✓ 1.7.5.12 Repeat Steps 1.7.5.4 to 1.7.5.7 for Channel 5.

- ✓ 1.7.5.13 Set the Channel 6 signal to 0.1 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- ✓ 1.7.5.14 Set the Channel 6 signal to 3.0 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- ✓ 1.7.5.15 Set the Channel 6 signal to 5.8 ± 0.05 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- ✓ 1.7.5.16 Set the Channel 6 signal to 0.1 volts or less. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 6 voltage.
- ✓ 1.7.5.17 Set the Channel 7 signal to 5.0 ± 0.10 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 7 voltage.
- ✓ 1.7.5.18 Set the Channel 7 signal to 9.9 ± 0.10 volts. Have it remain at this level long enough for 3 readings (min) to be taken by the datalogger. Record the Channel 7 voltage.
- ✓ 1.7.5.19 Set the Channel 7 signal to less than 0.30 volts. (This simulates a motor load of less than 5%, ending data recording).
- ✓ 1.7.5.20 ~~Enter DeCipher~~ ^{JSD 4-23-93} Copy the data from the Data Logger memory to a file. Name the file PWR_OFF.
- ✓ 1.7.5.21 Erase the internal memory of the Data Logger and erase the data in the From Datataker window of the Command menu.
- ✓ 1.7.5.22 Go to the File menu. In the Send To window select the following:
File	Yes
Name	[PWR_OFF]
Printer	No
Screen	Yes
- ✓ 1.7.5.23 Go to the subdirectory where "DeCipher" is located, if needed; type DCP <Enter> to start the "DeCipher". Assure the appropriate messages and screen appears (see pages 7 & 8 of the DataTaker manual, "Getting Started with DataTaker").
- ✓ 1.7.5.24 View the data; verify the data for channels 1 through 7 inclusive have a profile per Figure 2, Appendix F.
- ✓ 1.7.5.25 Remove power from the datalogger and all other test equipment.

TES

1.7.6 Review

P 1.7.6.1 Verify that all steps in Section 1.7 have been satisfactorily completed.

P 1.7.6.2 Print out and include the following files as part of the test data: command file CA PUMP ; data files NORMDATA and PWR_OFF and any graphs generated.

P 1.7.6.3 The cognizant engineer(s), by their signature below state that the Datalogger and associated equipment have satisfactorily completed development testing, are functional and ready for final installation at 241-AN-274.

JH Dgault 9-25-95
Cognizant Engineer Date

N/A
Cognizant Engineer Date

TEST CONTROL
COPY

1.8 ACCEPTANCE TEST - POST INSTALLATION

1.8.1 Preliminary Conditions

The following shall be satisfactorily completed before performing Section 1.8.2.

Kw 1.8.1.1 Verify all steps in Section 1.7 are satisfactorily completed.

Kw 1.8.1.2 The datalogger has been installed in 241-AN-274 per the design drawing(s) and applicable ECNs.

Kw 1.8.1.3 Continuity and megger tests have been performed on portions of the electrical and instrument systems being tested, as required.

Kw 1.8.1.4 All test instruments requiring calibration have a currently valid calibration stamp attached that indicates a calibration traceable to the National Institute of Standards and Testing.

Kw 1.8.1.5 Personnel responsible for directing and witnessing the performance of the tests described in this test procedure have read and understand their roles.

Kw 1.8.1.6 All other items have been tested to insure there proper function.

TEB 1.8.1.7 All nameplates, equipment tags, etc. are installed/attached per the design drawing(s).

Kw 1.8.1.8 The test unit(s) and associated components have been checked and informally operated to ensure that they are in good general working order.

N/A 1.8.1.9 All components and equipment are de-energized.

Kw 1.8.1.10 Assure an Instrument Technician/Electrician and any other craft support are identified and available.

[Signature]
Test Director

11-15-95
Date

JAD 11-2-95
will turn on
in 2 steps. Equipment
already on

1.8.2 Datalogger Setup

T6-6 1.8.2.1 Verify all the steps in Section 1.8.1 are complete.

KW 1.8.2.2 Assure the computer is connected to the datalogger via the serial interface cable.

N/A 1.8.2.3 Turn on power to the computer, datalogger and any other associated equipment. Assure computer boots up normally.

KW 1.8.2.4 Go to the subdirectory where "DeCipher" is located; type DCP <Enter> to start the "DeCipher". Assure the appropriate messages and screen appears (see pages 7 & 8 of the DataTaker manual, "Getting Started with DataTaker").

KW 1.8.2.5 In the Command menu, go to the Command Edit window. Open and load command file CA_PUMP. This file will log all 7 analog data channels every 5 minutes after the motor torque exceeds 5% (nominal).

KW 1.8.2.6 Go to the Data menu. In the Source window, select "Logged then Stop". In the Select Chans window assure all channels are selected.

KW 1.8.2.7 Go to the File menu. In the Format window, select "Lotus". In the Channels window assure the "Time with Date" channel is selected and that all the other data channels are selected. In the Send To window select the following:

File	Yes
Name	[CAM_DAT
Printer	No
Screen	Yes

KW 1.8.2.8 Go to the Run menu. In the Run what? window select the following:

File	Yes
Plot	No
Meter	No
Screen	File

KW 1.8.2.9 Return to the Command menu. From the Command Edit window, arrow up (↑) to view the file CA_PUMP. Send the file to the datalogger by pressing Alt-A [Send All].

KW 1.8.2.10 Verify and record the "report schedule" was correctly loaded by using the "STATUS2" command (Ref. page 4, headed "Schedules" of The DataTaker Manual).

1.8.3 Datalogger: Record Data

- Kw 1.8.3.1 Verify all the steps in Section 1.8.2 are complete.
- Kw 1.8.3.2 Verify there is no power to the variable frequency drive for the caustic addition mixer pump.
- Kw 1.8.3.3 Open the VFD enclosure.
- Kw 1.8.3.4 Lift wires DL-7-(+) and DL-7(-) on TB1 and connect to a signal source. Assure the signal source is at 0.1 volts DC or less.
- Kw 1.8.3.5 Lift wires DL-6-(+) and DL-6(-) on TB1 and connect to a signal source. Assure the signal source is at 0.1 volts DC or less.
- Kw 1.8.3.6 Set the signal source connected to wires DL-6-(+) and DL-6(-) to 3.0 ± 0.10 volts. Record the value of this signal.
- TC-7 { Kw 1.8.3.7 Set the signal source connected to wires DL-7-(+) and DL-7(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.8 Wait 7 minutes.
- Kw 1.8.3.9 Set both signal sources to less than 0.1 volts.
- Kw 1.8.3.10 Disconnect the signal source connected to wires DL-6-(+) and DL-6(-). Reconnect the wires to the terminals they were removed from.

Note: The signal sources used, for the rest of this section, may be a 0.4-2.0 volt or a 4-20 mA source. The datalogger Channels 1 through 5 have a 100 ohm (0.1%) resistor across the input terminals. Thus the personnel may freely use either type of signal source at the Test Directors discretion.

- Kw 1.8.3.11 Lift wires DL-1-(+) and DL-1(-) on TB-AB and connect to a signal source. Assure the signal source is at 0.4 volts or less.
- Kw 1.8.3.12 Set the signal source connected to wires DL-1-(+) and DL-1(-) to 1.2 ± 0.05 volts. Record the value of this signal.
- Kw 1.8.3.13 Set the signal source connected to wires DL-7-(+) and DL-7(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.14 Wait 7 minutes.
- Kw 1.8.3.15 Set both signal sources to less than 0.1 volts.

- Kw 1.8.3.16 Disconnect the signal source connected to wires DL-1(+) and DL-1(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.17 Lift wires DL-2(+) and DL-2(-) on TB-AB and connect to a signal source. Assure the signal source is at 0.4 volts or less.
- Kw 1.8.3.18 Set the signal source connected to wires DL-2(+) and DL-2(-) to 1.2 ± 0.05 volts. Record the value of this signal.
- Kw 1.8.3.19 Set the signal source connected to wires DL-7(+) and DL-7(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.20 Wait 7 minutes.
- Kw 1.8.3.21 Set both signal sources to less than 0.1 volts.
- Kw 1.8.3.22 Disconnect the signal source connected to wires DL-2(+) and DL-2(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.23 In the instrument cabinet lift wires DL-3(+) and DL-3(-) from TB-1A and connect to a signal source. Assure the signal source is at 0.4 volts or less.
- Kw 1.8.3.24 Set the signal source connected to wires DL-3(+) and DL-3(-) to 1.2 ± 0.05 volts. Record the value of this signal.
- Kw 1.8.3.25 Set the signal source connected to wires DL-7(+) and DL-7(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.26 Wait 7 minutes.
- Kw 1.8.3.27 Set both signal sources to less than 0.1 volts.
- Kw 1.8.3.28 Disconnect the signal source connected to wires DL-3(+) and DL-3(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.29 In the instrument cabinet lift wires DL-4(+) and DL-4(-) from TB-1A and connect to a signal source. Assure the signal source is at 0.4 volts or 4 mA.
- Kw 1.8.3.30 Set the signal source connected to wires DL-4(+) and DL-4(-) to 1.2 ± 0.05 volts. Record the value of this signal.
- Kw 1.8.3.31 Set the signal source connected to wires DL-7(+) and DL-7(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.32 Wait 7 minutes.

- Kw 1.8.3.33 Set both signal sources to less than 0.1 volts.
- Kw 1.8.3.34 Disconnect the signal source connected to wires DL-4-(+) and DL-4-(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.35 In the instrument cabinet lift wires DL-5-(+) and DL-5-(-) from TB-1A and connect to a signal source. Assure the signal source is at 0.4 volts or less.
- Kw 1.8.3.36 Set the signal source connected to wires DL-5-(+) and DL-5-(-) to 1.2 ± 0.05 volts. Record the value of this signal.
- Kw 1.8.3.37 Set the signal source connected to wires DL-7-(+) and DL-7-(-) to 0.33 (-0.00, +0.02) volts. Record the value of this signal.
- Kw 1.8.3.38 Wait 7 minutes.
- Kw 1.8.3.39 Set both signal sources to less than 0.1 volts.
- Kw 1.8.3.40 Disconnect the signal source connected to wires DL-5-(+) and DL-5-(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.41 Set the signal source connected to wires DL-7-(+) and DL-7-(-) to 5.0 (± 0.10) volts. Record the value of this signal.
- Kw 1.8.3.42 Wait 7 minutes.
- Kw 1.8.3.43 Set the signal source to less than 0.1 volts.
- Kw 1.8.3.44 Disconnect the signal source connected to wires DL-7-(+) and DL-7-(-). Reconnect the wires to the terminals they were removed from.
- Kw 1.8.3.45 Close the door of the VFD.
- Kw 1.8.3.46 Transfer the data from the datalogger to a computer drive. Save the data as a 1-2-3TM compatible file. RECORD the drive, directory and file name.

1.8.4 Display Logged Datab

The purpose of this section is to assure the data can be displayed in engineering units with timestamp.

- Kw 1.8.4.1 Copy the data from the Data Logger memory to a file. Name the file CAM_DAT.

1.8.4.3 Go to the File menu. In the Send To window select the following:

KW
11-2-95

18-9 1.8.4.5 Remove all test equipment connections and remove power from the data logger.

1.8.5.1 Verify that Section 1.8 has been completed.

1.8.5.2 The cognizant engineer(s), by their signature below state that the Data Logger and associated equipment are functional and ready for operational use at 241-AN-274.

11-15-95

N/A

Date _____

TEST
CONTROL
COPY

1.9 TEST DATA SHEETS

The Test Data Sheets are used to document any procedure step requiring verification. All entries are made in black ink. A description of the data sheet format follows.

1. Date--Record the date the test is performed.
2. Title Of Test Section--There are several sections of this one test being performed by this procedure, e.g. the Preliminary Conditions, Data logger Setup, etc.
3. Test Unit Number--Record the unit number of the test unit, if any.
4. Equipment Serial Number(s)--Record the serial numbers of any device used during the tests.
5. Test Performed By--Print the name of the person performing the test.
6. Procedure Step Number--This column contains the test steps requiring verification.
7. Item--This column contains the item being verified, (Pump, Air Conditioner, Heater, etc). or the parameter (voltage, pressure, etc.) being recorded.
8. Value--This column contains the quantitative or qualitative measure of the item being verified, i.e. a line voltage may have a value of 120V, whereas a pump may have a value of ON or OFF.
9. Range--This column indicates the anticipated value of the item being measured. If a value is recorded for later analysis, there may not be a tolerance associated with it.
10. Accept/Reject--Indicate whether the value obtained is acceptable in comparison with the Range. If a value is recorded for later analysis, the accept/reject decision may be determined later.
11. Comment--If the value is rejected, give a justification for denial.
12. QA--This column indicates that QA concurred with the items recorded or verified.

Test Data Sheets are in Appendix A.

1.10 TEST LOG SHEET

Test Log Sheets are used to document test start and stop times and to document any other notes concerning the execution of the Acceptance Test Procedure. A Test Log Sheet is included in Appendix C.

TEST CONTROL
COPY

2.0 CHANGE CONTROL AND EXCEPTIONS TO ACCEPTANCE TEST SECTION

2.1 ACCEPTANCE TEST PROCEDURE CHANGE CONTROL

Acceptance testing is to be conducted in accordance with the steps and requirements specified in this procedure. Any required field changes must be per Sections 1.5.2, 1.5.3, and 1.5.4. Field changes shall also be recorded as an exception.

2.2 TEST EXECUTION

The acceptance test procedures detailed in Section 1.7 and 1.8 shall be performed in sequential steps starting with Section 1.7.1. As required by Section 1.5.4, the Recorder will initial and date every test step in the space provided on the Recorder's copy of the ATP as each step is completed. Any step that requires verification must also be recorded on the Test Data Sheet.

2.2.1 Without Exception

- 2.2.1.1 Check applicable space on the Test Execution Sheet (Appendix D) to show that the ATP has been performed and no exceptions have been recorded.
- 2.2.1.2 Sign and date the Test Execution Sheet in the spaces provided.
- 2.2.1.3 Distribute requisite copies of ATP.

2.2.2 With Exception/Resolved

- 2.2.2.1 Check applicable space on the Test Execution Sheet to show that the ATP has been performed with exceptions recorded and resolved.
- 2.2.2.2 Sign and date the Test Execution Sheet in the spaces provided.
- 2.2.2.3 Distribute requisite copies of ATP.

2.2.3 With Exception/Outstanding

- 2.2.3.1 Check applicable space on the Test Execution Sheet to show that the ATP has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved.
- 2.2.3.2 Sign and date the Test Execution Sheet in the spaces provided.
- 2.2.3.3 Distribute requisite copies of ATP.

TEST
CONTROL
COPY

3.0 RECORDING AND RESOLVING EXCEPTIONS

3.1 GENERAL

Exceptions to the ATP are sequentially numbered and recorded on individual Exception Sheets. This enables case-by-case resolution, recording, approval, and distribution of each exception.

3.2 RECORDING

- 3.2.1 Number each exception sequentially as it occurs and record it on a Test Exception Sheet.
- 3.2.2 Enter name and organization of objecting party for each exception.
- 3.2.3 Enter planned action to resolve each exception when such determination is made.

3.3 RETEST/RESOLUTION

- 3.3.1 Record the action taken to resolve each exception on the Test Exception Sheet. Action taken may not be the same as planned action.
- 3.3.2 When action taken results in an acceptable retest, sign and date Acceptable Retest section of the Test Exception Sheet.-
- 3.3.3 When action taken does not involve an acceptable retest, strike out the Acceptable Retest section of the Test Exception Sheet. Resolve exception per Section 3.4 below.

3.4 APPROVAL AND ACCEPTANCE

- 3.4.1 The Project Engineer provides final approval and acceptance of exception by checking one of the following on the Test Exception Sheet:
 - Retest Approved and Accepted: Applicable when Retest Execution and Acceptance section is completed.
 - Exception Accepted-As-Is: Requires detailed explanation.
 - Other: Requires detailed explanation.
- 3.4.2 The Project Engineer signs and dates the Test Exception Sheet and obtains other internal approval, if required.

3.5 DISTRIBUTION

Distribute requisite copies of completed the Test Exception Sheets to the client.

WHC-SD-WM-ATR-149

Revision 0

APPENDIX A - TEST DATA SHEETS

Test Data Sheets.....	A2-A8
Graph 1: Channel 1, Normal Operation.....	A9
Graph 2: Channel 2, Normal Operation.....	A10
Graph 3: Channel 3, Normal Operation.....	A11
Graph 4: Channel 4, Normal Operation.....	A12
Graph 5: Channel 5, Normal Operation.....	A13
Graph 6: Channel 6, Normal Operation.....	A14
Graph 7: Channel 7, Normal Operation.....	A15
Graph 8: Channel 1, Loss of Power.....	A16
Graph 9: Channel 2, Loss of Power.....	A17
Graph 10: Channel 3, Loss of Power.....	A18
Graph 11: Channel 4, Loss of Power.....	A19
Graph 12: Channel 5, Loss of Power.....	A20
Graph 13: Channel 6, Loss of Power.....	A21
Graph 14: Channel 7, Loss of Power.....	A22
Graph 15: Channel 1, Post Installation.....	A23
Graph 16: Channel 2, Post Installation.....	A24
Graph 17: Channel 3, Post Installation.....	A25
Graph 18: Channel 4, Post Installation.....	A26
Graph 19: Channel 5, Post Installation.....	A27
Graph 20: Channel 5, Post Installation (retest).....	A28
Graph 21: Channel 6, Post Installation.....	A29
Graph 22: Channel 7, Post Installation.....	A30
Listing 1: CA_PUMP.CMD.....	A31
Listing 2: NORMDATA.PRN.....	A32
Listing 3: PWR_OFF.PRN.....	A36
Listing 4: CAM_DAT.PRN (annotated).....	A40
Listing 5: CAM_RT.PRN (annotated).....	A41

Test Control
Copy

TEST DATA SHEET

Date of test: <u>9-25-85</u>			Test Unit Number: <u># 21755</u>			
Test Section Title: <u>DATA LOGGER SETUP</u>			Equipment Serial Number(s): <u>752-45-08-001 DUE 4-28-96</u>			
Test Performed By: <u>NORMAN J. LEECH</u>			<u>752-45-08-012 DUE 11-2-95</u> <u>TE1</u>			
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.7.2.1	Section 1.7.1	Completed (yes)	<u>YES</u>	<u>A</u>		<u>P</u>
1.7.2.2	Model no.	Record Value	<u>605</u>	<u>A</u>		<u>P</u>
	Serial no.	Record Value	<u>21755</u>	<u>A</u>		<u>P</u>
1.7.2.10	Report Schedule	Record Value	<u>2X, ACTIVE</u> <u>A, HALTED</u>	<u>A</u>		<u>P</u>
1.7.3.1	Section 1.7.2	Completed (yes)	<u>YES</u>	<u>A</u>		<u>P</u>
1.7.3.4	Channel 7 voltage	0.33 (-0.00, +0.02) volts	<u>.332</u>	<u>A</u>		<u>P</u>
1.7.3.5	Channel 1 voltage	0.4 $\pm$ 0.05 volts	<u>0.400</u>	<u>A</u>		<u>P</u>
1.7.3.6	Channel 1 voltage	1.2 $\pm$ 0.05 volts	<u>1.200</u>	<u>A</u>		<u>P</u>
1.7.3.7	Channel 1 voltage	2.0 $\pm$ 0.05 volts	<u>2.00</u>	<u>A</u>		<u>P</u>
1.7.3.8	Channel 1 voltage	0.4 volts or less	<u>0.40</u>	<u>A</u>		<u>P</u>
1.7.3.9	Channel 2 voltage	0.4 $\pm$ 0.05 volts	<u>0.40</u>	<u>A</u>		<u>P</u>
	Channel 2 voltage	1.2 $\pm$ 0.05 volts	<u>1.20</u>	<u>A</u>		<u>P</u>
	Channel 2 voltage	2.0 $\pm$ 0.05 volts	<u>2.00</u>	<u>A</u>		<u>P</u>
	Channel 2 voltage	0.4 volts or less	<u>0.00</u>	<u>A</u>		<u>P</u>

TEST DATA SHEET

Date of test: <i>9-25-95</i>			Test Unit Number: <i>SN # 21755</i>			
Test Section Title: <i>NORMAL OPERATION</i>			Equipment Serial Number(s): <i>752-45-08-001 DUE 4-28-96</i>			
Test Performed By: <i>NORM J. LEECH</i>						
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.7.3.10	Channel 3 voltage	0.4 $\pm$ 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	1.2 $\pm$ 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	2.0 $\pm$ 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>
1.7.3.11	Channel 4 voltage	0.4 $\pm$ 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	1.2 $\pm$ 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	2.0 $\pm$ 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>
1.7.3.12	Channel 5 voltage	0.4 $\pm$ 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 5 voltage	1.2 $\pm$ 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 5 voltage	2.0 $\pm$ 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 5 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>

TEST DATA SHEET

Date of test: <i>9-25-85</i>			Test Unit Number: <i>SU # 21755</i>			
Test Section Title: <i>NORMAL OPERATION - L.O.P.</i>			Equipment Serial Number(s): <i>752-45-08-001 SUE 42896</i>			
Test Performed By: <i>NORM J. LEECH</i>						
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.7.3.13	Channel 6 voltage	0.1 $\pm$ 0.05 volts	0.100	A		P
1.7.3.14	Channel 6 voltage	3.0 $\pm$ 0.05 volts	3.00	A		P
1.7.3.15	Channel 6 voltage	5.8 $\pm$ 0.05 volts	5.80	A		P
1.7.3.16	Channel 6 voltage	0.1 volts or less	0.00	A		P
1.7.3.17	Channel 7 voltage	5.0 $\pm$ 0.10 volts	5.00	A		P
1.7.3.18	Channel 7 voltage	9.9 $\pm$ 0.10 volts	9.91	A		P
1.7.3.19	Channel 7 voltage	0.3 volts or less	0.21	A		P
1.7.3.21	Drive and directory	Record Value	<i>C:\DATA</i>	A		P
	File Name	Record Value	<i>NORM DATA</i>	A	<i>.PRU</i>	P
1.7.4.4	Data Channels 1 through 7	Match Figure 2 profile (Yes)	<i>YES</i>	A	<i>T.E.3</i>	P
1.7.5.3	Channel 7 voltage	0.33 (-0.00, +0.02) volts	0.342	A		P
1.7.5.4	Channel 1 voltage	0.4 $\pm$ 0.05 volts	0.400	A		P
1.7.5.5	Channel 1 voltage	1.2 $\pm$ 0.05 volts	1.20	A		P
1.7.5.6	Channel 1 voltage	2.0 $\pm$ 0.05 volts	2.00	A		P
1.7.5.7	CHANNEL 1 VOLTAGE	.40 VOLTS OR LESS	0.00	A	<i>TE 4</i>	P

TEST DATA SHEET

Date of test: <i>9-25-95</i>			Test Unit Number: <i>SN# 21755</i>			
Test Section Title: <i>LOSS OF POWER</i>			Equipment Serial Number(s): <i>752-45-08-001 BUS 4-25-96</i>			
Test Performed By: <i>NORM L. LEECH</i>						
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.7.5.8	Channel 2 voltage	0.4 ± 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 2 voltage	1.2 ± 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 2 voltage	2.0 ± 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 2 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>
1.7.5.9	Channel 3 voltage	0.4 ± 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	1.2 ± 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	2.0 ± 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 3 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>
1.7.5.10	Channel 4 voltage	0.4 ± 0.05 volts	<i>0.40</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	1.2 ± 0.05 volts	<i>1.20</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	2.0 ± 0.05 volts	<i>2.00</i>	<i>A</i>		<i>P</i>
	Channel 4 voltage	0.4 volts or less	<i>0.00</i>	<i>A</i>		<i>P</i>

TEST DATA SHEET

Date of test: <u>9-25-95</u>			Test Unit Number: <u>SN# 21755</u>			
Test Section Title: <u>LOG OF ADJUSTER</u>			Equipment Serial Number(s): <u>752-45-08 COI ME 42E-96</u>			
Test Performed By: <u>NORM J. LEECH</u>						
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.7.5.12	Channel 5 voltage	0.4 ± 0.05 volts	0.40	A		P
	Channel 5 voltage	1.2 ± 0.05 volts	1.20	A		P
	Channel 5 voltage	2.0 ± 0.05 volts	2.00	A		P
	Channel 5 voltage	0.4 volts or less	0.00	A		P
1.7.5.13	Channel 6 voltage	0.1 ± 0.05 volts	0.10	A		P
1.7.5.14	Channel 6 voltage	3.0 ± 0.05 volts	3.00	A		P
1.7.5.15	Channel 6 voltage	5.8 ± 0.05 volts	5.80	A		P
1.7.5.16	Channel 6 voltage	0.1 volts or less	0.00	A		P
1.7.5.17	Channel 7 voltage	5.0 ± 0.10 volts	5.00	A		P
1.7.5.18	Channel 7 voltage	9.9 ± 0.10 volts	9.89	A		P
1.7.5.19	Channel 7 voltage	0.3 volts or less	0.20	A		P
1.7.5.24	Data Channels 1 through 7	Match Figure 2 profile (Yes)	YES	A		P
1.7.6.1	Section 1.7	Complete (Yes)	YES	A		P
1.8.1.1	Section 1.7	Complete (Yes)	YES	A		KW
1.8.2.1	Section 1.8.1	Complete (Yes)	TE-#6	A	NONE PLATE INSTALLED	KW

11/15/95

TEST DATA SHEET

Date of test: <i>9-25-95</i>			Test Unit Number: <i>SAI 21755</i>			
Test Section Title:			Equipment Serial Number(s): <i>817-23-01-005 Due 12-17-95</i> <i>752-45-08-001 Due 4-28-96</i> <i>817-23-01-007 Due 7-12-96</i> <i>817-45-08-051 Due 11-16-95</i>			
Test Performed By: <i>NORM J. LEECH</i>						
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.8.2.1	Section 1.8.1	Complete (Yes)	<i>YES</i>		<i>TE-6</i>	<i>Kw</i>
1.8.2.10	Report Schedule	Record Value	<i>RX, A ACTIVE, HALTED</i>	<i>A</i>		<i>Kw</i>
1.8.3.1	Section 1.8.2	Complete (Yes)	<i>YES</i>	<i>A</i>		<i>Kw</i>
1.8.3.2	VFD Power	OFF	<i>off</i>	<i>A</i>		<i>Kw</i>
1.8.3.6	DL Channel 6	3.0 $\pm$ 0.10 volts	<i>3.00 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.7	DL Channel 7	0.33, -0.00, +0.02 volts	<i>3.00 V</i> <i>3400 V</i>	<i>A</i>	<i>TE-7</i>	<i>Kw</i>
1.8.3.12	DL Channel 1	1.2 $\pm$ 0.05 volts	<i>1.20 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.13	DL Channel 7	0.33, -0.00, +0.02 volts	<i>.340 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.18	DL Channel 2	1.2 $\pm$ 0.05 volts	<i>1.200 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.19	DL Channel 7	0.33, -0.00, +0.02 volts	<i>.3400 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.24	DL Channel 3	1.2 $\pm$ 0.05 volts	<i>1.200 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.25	DL Channel 7	0.33, -0.00, +0.02 volts	<i>.3400 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.30	DL Channel 4	1.2 $\pm$ 0.05 volts	<i>1.20 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.31	DL Channel 7	0.33, -0.00, +0.02 volts	<i>3400 V</i>	<i>A</i>		<i>Kw</i>
1.8.3.36	DL Channel 5	1.2 $\pm$ 0.05 volts	<i>1.20 V</i>	<i>A</i>		<i>Kw</i>

TEST DATA SHEET

Date of test: 9-25-95			Test Unit Number: SN 21155			
Test Section Title:			Equipment Serial Number(s): 817-23-01-005 Due 12-19-95			
Test Performed By: NORM J. LEECH			752-45-08 001 Due 4-28-96 817-23-01-007 Due 7-12-96 817-45-08-051 Due 11-16-95			
Procedure Step Number	Item	Range	Value	(A/R)	Comment	QA
1.8.3.37	DL Channel 7	0.33, -0.00, +0.02 volts	3900 V	A		KW
1.8.3.41	DL Channel 7	5.0 ± 0.1 volts	5.00 V	A		KW
1.8.3.46	Drive and Directory	Record Value	C:\DCP\DL DATA	A		KW
	File Name	Record Value	CARD_DAT.PRW	A		KW
1.8.4.4	Data Channels 1 through 7	Match Figure 3 profile (Yes)	1-4 YES 6-7 YES S see TE-10	A	TE-10	KW
1.8.5.1	Section 1.8	Complete (Yes)	YES	A		KW

WHC-SD-WM-ATR-149
Revision 0

Graph 1: Channel 1 data collected during Section 1.7.3, Normal Operation

Channel 1 is Motor Power
Vertical scale is kW (Range is 0-9kW)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: Matches Figure 2 criteria.

Graph 2: Channel 2 data collected during Section 1.7.3, Normal Operation

Channel 2 is Motor RPM

Vertical scale is RPM (Range is 0-1800 RPM)

Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being at zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable.

Revision 0

Channel 3 is Motor Temperature
Vertical scale is degrees F (Range is 0-250 degrees F)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: The first three (3) data points are for an input of 0.0 volts. The following 27 data points are for an input of 0.4 volts, per the procedure. The first 27 data points were inadvertently shown in this graph. The third to last data point is a transition voltage recorded as the input was being changed from 2.0 volts to 0.0 volts.

WHC-SD-WM-ATR-149
Revision 0

Graph 4: Channel 4 data collected during Section 1.7.3, Normal Operation

Channel 4 is Pump Column Vibration
Vertical scale is inch/sec (Range is 0-1.0 inch/sec)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being at zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable.

WHC-SD-WM-ATR-149
Revision 0

Graph 5: Channel 5 data collected during Section 1.7.3, Normal Operation

Channel 5 is Pump Column Strain
Vertical scale is Pounds (Range is 0-150 lbs)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable. Also, the forth data point is a transition voltage recorded while the input was being changed from 0.4 volt to 1.2 volts.

Graph 6: Channel 6 data collected during Section 1.7.3, Normal Operation

Channel 6 is Motor Voltage
Vertical scale is Volts (Range is 0-460 volts)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: The slight increase after the third data point is where 0.1 volt was applied to the datalogger input per the procedure. Transitional data points were recorded between the mid-scale and full-scale change and between the full-scale and low-scale change. This is acceptable.

WHC-SD-WM-ATR-149
Revision 0

Graph 7: Channel 7 data collected during Section 1.7.3, Normal Operation

Channel 7 is Motor Torque
Vertical scale is % Full Load (Range is 0-150%)
Horizontal scale is time (5 sec/division)

□ = data point

Comments: Transitional data points were recorded between the low to mid scale change, the mid to full scale change, and the full-low scale change. While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. The second to last data point is less than 0.4 volts, but is not 0.0 volts (nominal) like the last two (2). This is acceptable.

WHC-SD-WM-ATR-149
Revision 0

Graph 8: Channel 1 data collected during Section 1.7.5, Loss of Power

Channel 1 is Motor Power

Vertical scale is kW

Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable.

WHC-SD-WM-ATR-149
Revision 0

Graph 9: Channel 2 data collected during Section 1.7.5, Loss of Power

Channel 2 is Motor RPM
Vertical scale is Thousands RPM
Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable.

Graph 10: Channel 3 data collected during Section 1.7.5, Loss of Power

Channel 3 is Motor Temperature

Vertical scale is degrees F

Horizontal scale is time (5 sec/division)

□ = data point

Comments: The first three (3) data points are for an input of 0.0 volts. The following four (4) data points are for an input of 0.4 volts, per the procedure. Transitional data points were recorded between the low to mid-scale change, and the full-low scale change. While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable.

Graph 11: Channel 4 data collected during Section 1.7.5, Loss of Power

Channel 4 is Pump Column Vibration
Vertical scale is inch/sec
Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable. Also, the fourth data point is a transition voltage recorded while the input was being changed from 0.4 volt to 1.2 volts.

Note: After this data was recorded power was removed from the datalogger for about one (1) minute.

WHC-SD-WM-ATR-149
Revision 0

Graph 12: Channel 5 data collected during Section 1.7.5, Loss of Power

Channel 5 is Pump Column Strain
Vertical scale is Pounds
Horizontal scale is time (5 sec/division)

□ = data point

Comments: While Figure 2 shows the right most data points as being zero, the procedure says to reduce the voltage to 0.4 volts or less. During the test the datalogger input was usually grounded, thus resulting in the "Negative" values shown. This is acceptable. Also, the forth data point is a transition voltage recorded while the input was being changed from 0.4 volt to 1.2 volts.

WHC-SD-WM-ATR-149
Revision 0

Graph 13: Channel 6 data collected during Section 1.7.5, Loss of Power

Channel 6 is Motor Voltage

Vertical scale is Volts

Horizontal scale is time (5 sec/division)

□ = data point

Comments: The slight increase after the second data point is where 0.1 volt was applied to the datalogger input per the test procedure.

WHC-SD-WM-ATR-149
Revision 0

Graph 14: Channel 7 data collected during Section 1.7.5, Loss of Power

Channel 7 is Motor Torque
Vertical scale is % Full Load
Horizontal scale is time (5 sec/division)

□ = data point

Comments: Transitional data points were recorded between the low to mid scale change, the mid to full scale change, and the full-low scale change. While Figure 2 shows the three (3) right most data points as being zero, the procedure says to reduce the voltage to less than 0.4 volts, which is below the setpoint which causes the datalogger to cease recording, thus there are not three (3) low-scale data points. This is acceptable.

Graph 15: Channel 1 data collected during Section 1.8

Channel 1 is Motor Power

Vertical scale is kW (Range is 0-9kW)

Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 8 & 9 are the two points associated with Steps 1.8.3.13 & 1.8.3.14. These are clearly seen to be at mid-range, as expected. The -23 reading for all other readings (except #10 - a spurious reading) is the data loggers attempt to scale a zero mA input on a 4-20 mA input. This is acceptable and matches Figure 3 criteria.

Graph 16: Channel 2 data collected during Section 1.8

Channel 2 is Motor RPM

Vertical scale is RPM (Range is 0-1800 RPM)

Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 11 & 12 are the two points associated with Steps 1.8.3.19 & 1.8.3.20. These are clearly seen to be at mid-range, as expected. The -0.43 reading for all other readings is the data loggers attempt to scale a zero mA input on a 4-20 mA input. This is acceptable and matches Figure 3 criteria.

Graph 17: Channel 3 data collected during Section 1.8

Channel 3 is Motor Temperature

Vertical scale is degrees F (Range is 0-250 degrees F)

Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 13 & 14 are the two points associated with Steps 1.8.3.25 & 1.8.3.26. These are clearly seen to be at mid-range, as expected. The 95 reading for all other readings is the data logger reading the ambient signal on the Channel 3 input. This is acceptable and matches Figure 3 criteria.

WHC-SD-WM-ATR-149
Revision 0

Graph 18: Channel 4 data collected during Section 1.8

Channel 4 is Pump Column Vibration
Vertical scale is inch/sec (Range is 0-1.0 inch/sec)
Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 15 & 16 are the two points associated with Steps 1.8.3.31 & 1.8.3.32. These are clearly seen to be at mid-range, as expected. The 1.17 reading for all other readings is the data loggers reading the static signal on channel 4. This is acceptable and matches Figure 3 criteria.

Graph 19: Channel 5 data collected during Section 1.8

Channel 5 is Pump Column Strain
Vertical scale is Pounds (Range is 0-150 lbs)
Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 17 & 18 are the two points associated with Steps 1.8.3.38 & 1.8.3.39. These are clearly seen to be at mid-range, as expected. Unfortunately the 75 pound reading for all other readings does not allow the conclusion that the data logger responded to the applied input. This is NOT acceptable and does not match Figure 3 criteria: see Test Exception #10 and Graph 20 for data taken on retest.

Graph 20: Channel 5 data collected during retest per Test Exception #10

Channel 5 is Pump Column Strain
Vertical scale is Pounds (Range is 0-150 lbs)
Horizontal scale is time (data point number)

□ = data point

Comments: Data point #1 is a spurious reading caused by noise while connecting the signal source to the data logger terminals. Data Points 2 & 3 are the two points associated with Steps 1.8.3.38 & 1.8.3.39. Data point #2 is clearly seen to be at mid-range and the following data point is slightly higher, as expected. This is per the retest directions in Test Exception #10 and is acceptable.

WHC-SD-WM-ATR-149
Revision 0

Graph 21: Channel 6 data collected during Section 1.8

Channel 6 is Motor Voltage
Vertical scale is Volts (Range is 0-460 volts)
Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 5 & 6 are the two points associated with Steps 1.8.3.7 & 1.8.3.8. These are clearly seen to be at mid-range, as expected. The near zero reading for all other readings (except #1, 3, and 4 - spurious readings introduced by wires being connected/disconnected during the test procedure and efforts to determine actual "trip point" of data logger) is the data loggers reading an "open circuit" on a voltage input. This is acceptable and matches Figure 3 criteria.

Graph 22: Channel 7 data collected during Section 1.8

Channel 7 is Motor Torque

Vertical scale is % Full Load (Range is 0-150%)

Horizontal scale is time (data point number)

□ = data point

Comments: Data Points 19 & 20 are the two points associated with Steps 1.8.3.41 & 1.8.3.42. These are clearly seen to be at mid-range, as expected. The near zero reading for all other readings is the data loggers attempt to read an "open circuit" on a voltage input. This is acceptable and matches Figure 3 criteria.

WHC-SD-WM-ATR-149

Revision 0

Listing 1: Datalogger Command file CA_PUMP.CMD

```

RESET
\W2
'PROGRAM FOR 241-AN-107
'CREATED BY NJ LEECH WHC SEPT 15,1995
'LAST MOD BY NJ LEECH WHC SEPT 20,1995
'THIS PROGRAM MONITORS MOTOR TORQUE (CH7) ONCE A SECOND (BY RZ)
'IF >.34V CH 1..7 ARE LOGGED WITHIN 1 SEC (BY RX) AND THEN EVERY 5 MIN (BY RA)
'UNTIL CH7 <.32V, ALARM 1 LED IS ON WHILE LOGGING

'SET TIME TO PC, ADD DATE STAMP, UN SYNC TIME
T=\t D=\d /T /D /s

'SET ALARM SCAN TO 1 SEC (RZ)
RZ1S
'DEFINE SPANS
S1=0,90,.4,2" KW"
S2=0,1800,.4,2" RPM"
S3=50,250,.4,2" deg F"
S4=0,1,.4,2" in/sec"
S5=0,150,.4,2" lbs"
S6=0,460,0,6" VAC"
S7=0,150,0,10" %"

'SET TRIG FOR LOGGING AND DEFINE SCANS
'IF1 CH 7=>.33V LED1 IS TURNED ON, LOGGING IS STARTED, RX IS TRIGGERED,
'AND RA IS STARTED
'IF2 CH 7<.32V RA IS HALTED, LED1 IS TURNED OFF, LOGGING HALTED

IF1(7HV>.34)"[LOGON X GA]"
IF2(7HV<.32)"[HA LOGOFF]"
BEGIN
RX
1HV(S1,FF0," MOTOR POWER ")
2HV(S2,FF0," MOTOR RPM ")
3HV(S3,FF0," MOTOR TEMP ")
4HV(S4,FF2," COLUMN VIBS ")
5HV(S5,FF0," COLUMN STRAIN ")
6HV(S6,FF0," MOTOR VOLTS ")
7HV(S7,FF0," MOTOR TORQUE ")
RA5M
1HV(S1,FF0," MOTOR POWER ")
2HV(S2,FF0," MOTOR RPM ")
3HV(S3,FF0," MOTOR TEMP ")
4HV(S4,FF2," COLUMN VIBS ")
5HV(S5,FF0," COLUMN STRAIN ")
6HV(S6,FF0," MOTOR VOLTS ")
7HV(S7,FF0," MOTOR TORQUE ")
END

```

WHC-SD-WM-ATR-149

Revision 0

Listing 2: File NORMDATA.PRN

```

,,,,,-0,-450,-0,-0.25,-38,-0,5
-0,-450,0,-0.25,-37,-0,5,,,,,
-0,-450,-0,-0.25,-38,-0,5,,,,,
-0,-450,-0,-0.25,-37,-0,5,,,,,
,,,,,-0,-450,-0,-0.25,-38,-0,5
-0,-450,0,-0.25,-38,0,5,,,,,
,,,,,-0,-450,0,-0.25,-38,-0,5
-0,-450,-0,-0.25,-38,-0,5,,,,,
-0,-450,-0,-0.25,-38,-0,5,,,,,
-0,-450,-0,-0.25,-38,0,5,,,,,
-0,-450,-0,-0.25,-38,-0,5,,,,,
,,,,,90,-450,-0,-0.25,-38,-0,5
,,,,,90,-450,-0,-0.25,-38,-0,5
90,-450,0,-0.25,-38,0,5,,,,,
90,-450,-0,-0.25,-38,0,5,,,,,
90,-450,-0,-0.25,-38,0,5,,,,,
90,-450,-0,-0.25,-38,-0,5,,,,,
90,-450,-0,-0.25,-37,-0,5,,,,,
34,-450,-0,-0.25,-37,-0,5,,,,,
45,-450,0,-0.25,-38,-0,5,,,,,
45,-450,-0,-0.25,-37,0,5,,,,,
45,-450,0,-0.25,-38,0,5,,,,,
96,-450,0,-0.25,-38,-0,5,,,,,
90,-450,0,-0.25,-37,0,5,,,,,
90,-450,-0,-0.25,-38,-0,5,,,,,
90,-450,0,-0.25,-37,-0,5,,,,,
90,-450,-0,-0.25,-38,-0,5,,,,,
0,-450,-0,-0.25,-37,0,5,,,,,
0,-450,0,-0.25,-37,0,5,,,,,
0,-450,0,-0.25,-37,-0,5,,,,,
0,-450,0,-0.25,-37,0,5,,,,,
0,-450,0,-0.25,-37,0,5,,,,,
-23,1,0,-0.25,-37,-0,5,,,,,
-22,1,0,-0.25,-37,0,5,,,,,
-23,1,0,-0.25,-38,0,5,,,,,
-23,1,0,-0.25,-37,0,5,,,,,
-23,1,0,-0.25,-37,0,5,,,,,
-23,901,0,-0.25,-38,0,5,,,,,
-23,901,0,-0.25,-37,0,5,,,,,
-23,901,0,-0.25,-37,-0,5,,,,,
-23,1800,0,-0.25,-38,0,5,,,,,
-23,1800,-0,-0.25,-37,0,5,,,,,
-23,1801,-0,-0.25,-37,0,5,,,,,
-23,-232,-0,-0.25,-37,0,5,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,
-23,-450,50,-0.25,-37,0,5,,,,,
-23,-450,50,-0.25,-37,0,5,,,,,

```


Revision 0

[illegible]

Listing 2 (Continued)

-22,-450,0,-0.25,0,0,5,,,,,,,,,
-23,-450,0,-0.25,77,0,5,,,,,,,,,
-23,-450,0,-0.25,75,0,5,,,,,,,,,
-23,-450,0,-0.25,75,0,5,,,,,,,,,
-23,-450,0,-0.25,75,0,5,,,,,,,,,
-23,-450,0,-0.25,150,0,5,,,,,,,,,
-23,-450,0,-0.25,150,0,5,,,,,,,,,
-23,-450,-0,-0.25,150,0,5,,,,,,,,,
-23,-450,0,-0.25,-4,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,31,5,,,,,,,,,
-22,-450,0,-0.25,-37,2,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-22,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-22,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-22,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-22,-450,0,-0.25,-37,-0,5,,,,,,,,,
-22,-450,0,-0.25,-37,8,5,,,,,,,,,
-23,-450,0,-0.25,-38,8,5,,,,,,,,,
-23,-450,0,-0.25,-37,8,5,,,,,,,,,
-23,-450,0,-0.25,-37,8,5,,,,,,,,,
-23,-450,-0,-0.25,-37,8,5,,,,,,,,,
-23,-450,0,-0.25,-37,230,5,,,,,,,,,
-22,-450,0,-0.25,-37,230,5,,,,,,,,,
-23,-450,0,-0.25,-37,230,5,,,,,,,,,
-23,-450,0,-0.25,-37,230,5,,,,,,,,,
-23,-450,0,-0.25,-37,375,5,,,,,,,,,
-23,-450,0,-0.25,-37,445,5,,,,,,,,,
-23,-450,0,-0.25,-37,445,5,,,,,,,,,
-22,-450,0,-0.25,-37,445,5,,,,,,,,,
-22,-450,0,-0.25,-37,445,5,,,,,,,,,
-23,-450,0,-0.25,-38,445,5,,,,,,,,,
-22,-450,0,-0.25,-37,8,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-38,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,5,,,,,,,,,
-23,-450,0,-0.25,-37,0,77,,,,,,,,,
-23,-450,0,-0.25,-37,0,75,,,,,,,,,
-23,-450,0,-0.25,-37,0,75,,,,,,,,,
-23,-450,0,-0.25,-37,0,75,,,,,,,,,
-22,-450,0,-0.25,-37,0,75,,,,,,,,,
-22,-450,0,-0.25,-37,0,87,,,,,,,,,

WHC-SD-WM-ATR-149
Revision 0

Listing 2 (Continued)

-22,-450,0,-0.25,-37,0,148,,,,,,,,
-23,-450,0,-0.25,-37,0,148,,,,,,,,
-22,-450,0,-0.25,-37,-0,148,,,,,,,,
-23,-450,0,-0.25,-37,0,148,,,,,,,,
-23,-450,0,-0.25,-37,0,149,,,,,,,,
-23,-450,0,-0.25,-37,0,118,,,,,,,,
-22,-450,0,-0.25,-37,0,3,,,,,,,,

Listing 3: File PWR_OFF.PRN

2458.43509,,,,,-23,-451,-0,-0.25,-38,-0,8
2458.43513,-23,-451,-0,-0.25,-38,-0,8,,,,,
2458.43521,,,,,-23,-451,-0,-0.25,-38,-0,6
2458.43958,,,,,-23,-450,-0,-0.25,-38,0,5
2458.43964,-23,-450,0,-0.25,-38,-0,5,,,,,
2458.43970,-23,-450,-0,-0.25,-37,-0,5,,,,,
2458.43976,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.43981,-23,-450,0,-0.25,-37,-0,5,,,,,
2458.43987,-23,-450,0,-0.25,-38,-0,5,,,,,
2458.43993,-23,-450,0,-0.25,-38,-0,5,,,,,
2458.43999,-0,-450,-0,-0.25,-38,-0,5,,,,,
2458.44005,-0,-450,-0,-0.25,-37,-0,5,,,,,
2458.44010,-0,-450,-0,-0.25,-37,0,5,,,,,
2458.44016,-0,-450,0,-0.25,-37,0,5,,,,,
2458.44022,45,-450,-0,-0.25,-38,0,5,,,,,
2458.44028,45,-450,0,-0.25,-37,0,5,,,,,
2458.44034,45,-450,0,-0.25,-37,0,5,,,,,
2458.44039,45,-450,0,-0.25,-37,0,5,,,,,
2458.44045,90,-450,0,-0.25,-37,0,5,,,,,
2458.44051,90,-450,0,-0.25,-38,0,5,,,,,
2458.44057,90,-450,0,-0.25,-38,0,5,,,,,
2458.44063,-17,-450,0,-0.25,-37,0,5,,,,,
2458.44068,-23,-450,0,-0.25,-37,0,5,,,,,
2458.44074,-22,-450,0,-0.25,-37,0,5,,,,,
2458.44080,-23,-450,0,-0.25,-37,0,5,,,,,
2458.44086,-23,-450,0,-0.25,-37,0,5,,,,,
2458.44091,-23,-450,0,-0.25,-37,0,5,,,,,
2458.44097,-23,-450,0,-0.25,-37,0,5,,,,,
2458.44103,-22,-450,0,-0.25,-37,0,5,,,,,
2458.44109,-22,-450,0,-0.25,-37,0,5,,,,,
2458.44115,-22,-450,0,-0.25,-37,0,5,,,,,
2458.44120,-23,-451,-0,-0.25,-38,-0,5,,,,,
2458.44126,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44132,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44138,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44144,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44149,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44155,-23,-450,0,-0.25,-38,-0,5,,,,,
2458.44161,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44167,-23,-451,-0,-0.25,-38,-0,5,,,,,
2458.44172,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44178,-23,-450,0,-0.25,-38,0,5,,,,,
2458.44184,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44190,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44196,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44201,-23,-450,-0,-0.25,-38,-0,5,,,,,
2458.44207,-23,-450,-0,-0.25,-38,0,5,,,,,
2458.44213,-22,-450,-0,-0.25,-38,-0,5,,,,,
2458.44219,-22,-450,-0,-0.25,-38,-0,5,,,,,
2458.44225,-23,-450,-0,-0.25,-38,-0,5,,,,,

Listing 3 (Continued)

2458.44230,-23,-450,0,-0.25,-37,-0.5,,,,,,,,,
2458.44236,-23,-450,-0,-0.25,-37,-0.5,,,,,,,,,
2458.44242,-23,-450,-0,-0.25,-38,0.5,,,,,,,,,
2458.44248,-22,-450,-0,-0.25,-38,-0.5,,,,,,,,,
2458.44253,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44259,-23,-450,0,-0.25,-38,0.5,,,,,,,,,
2458.44265,-22,-450,0,-0.25,-38,0.5,,,,,,,,,
2458.44271,-22,-450,0,-0.25,-38,0.5,,,,,,,,,
2458.44277,-22,-450,-0,-0.25,-38,0.5,,,,,,,,,
2458.44282,-22,-450,0,-0.25,-38,-0.5,,,,,,,,,
2458.44288,-23,-450,-0,-0.25,-38,0.5,,,,,,,,,
2458.44294,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44300,-22,-450,-0,-0.25,-37,0.5,,,,,,,,,
2458.44306,-23,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44311,-22,-450,0,-0.25,-37,-0.5,,,,,,,,,
2458.44317,-23,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44323,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44329,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44334,-22,-450,0,-0.25,-38,0.5,,,,,,,,,
2458.44340,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44346,-22,0,0,-0.25,-37,0.5,,,,,,,,,
2458.44352,-22,-0,0,-0.25,-37,0.5,,,,,,,,,
2458.44358,-22,-0,-0,-0.25,-37,0.5,,,,,,,,,
2458.44363,-22,-0,0,-0.25,-37,0.5,,,,,,,,,
2458.44369,-22,900,0,-0.25,-37,0.5,,,,,,,,,
2458.44375,-22,900,0,-0.25,-37,0.5,,,,,,,,,
2458.44381,-22,900,0,-0.25,-37,0.5,,,,,,,,,
2458.44387,-22,1800,0,-0.25,-37,0.5,,,,,,,,,
2458.44392,-22,1800,0,-0.25,-37,0.5,,,,,,,,,
2458.44398,-22,1800,0,-0.25,-37,0.5,,,,,,,,,
2458.44404,-22,1800,0,-0.25,-37,0.5,,,,,,,,,
2458.44410,-22,-450,0,-0.25,-37,0.5,,,,,,,,,
2458.44416,-23,-450,50,-0.25,-38,-0.5,,,,,,,,,
2458.44421,-23,-451,50,-0.25,-38,-0.5,,,,,,,,,
2458.44427,-23,-450,50,-0.25,-38,-0.5,,,,,,,,,
2458.44433,-23,-451,50,-0.25,-38,-0.5,,,,,,,,,
2458.44439,-23,-450,147,-0.25,-38,-0.5,,,,,,,,,
2458.44444,-23,-450,150,-0.25,-38,-0.5,,,,,,,,,
2458.44450,-23,-450,150,-0.25,-38,-0.5,,,,,,,,,
2458.44456,-23,-450,150,-0.25,-38,-0.5,,,,,,,,,
2458.44462,-23,-450,250,-0.25,-38,-0.5,,,,,,,,,
2458.44468,-23,-450,250,-0.25,-38,-0.5,,,,,,,,,
2458.44473,-23,-450,250,-0.25,-38,-0.5,,,,,,,,,
2458.44479,-23,-450,125,-0.25,-38,-0.5,,,,,,,,,
2458.44485,-23,-451,-0,-0.25,-38,-0.5,,,,,,,,,
2458.44491,-23,-450,-0,-0.00,-38,-0.5,,,,,,,,,
2458.44497,-23,-450,-0,-0.00,-38,-0.5,,,,,,,,,
2458.44502,-23,-450,-0,-0.00,-38,-0.5,,,,,,,,,
2458.44508,-23,-450,-0,0.42,-38,-0.5,,,,,,,,,
2458.44514,-23,-450,-0,0.50,-38,-0.5,,,,,,,,,

Listing 3 (Continued)

2458.44520,-23,-450,-0,0.50,-38,-0,5,,,,,,,,,
2458.44525,-23,-450,-0,0.50,-38,-0,5,,,,,,,,,
2458.44531,-23,-450,-0,1.00,-38,-0,5,,,,,,,,,
2458.44537,-23,-450,-0,1.00,-38,-0,5,,,,,,,,,
2458.44543,-23,-450,-0,1.00,-38,-0,5,,,,,,,,,
2458.44549,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44554,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44560,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44566,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44572,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44578,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44583,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44589,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44595,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44601,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44606,-23,-450,0,-0.25,-38,-0,5,,,,,,,,,
2458.44612,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44618,-22,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44624,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44630,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44635,-23,-450,-0,-0.25,-38,0,5,,,,,,,,,
2458.44641,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44647,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44653,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44659,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44664,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44670,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44676,-23,-450,0,-0.25,-38,-0,5,,,,,,,,,
2458.44682,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44688,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44693,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44699,-22,-450,0,-0.25,-38,0,5,,,,,,,,,
2458.44705,-23,-450,0,-0.25,-0,-0,5,,,,,,,,,
2458.44711,-22,-450,0,-0.25,-0,-0,5,,,,,,,,,
2458.44716,-23,-450,-0,-0.25,-0,-0,5,,,,,,,,,
2458.44722,-22,-450,0,-0.25,-0,-0,5,,,,,,,,,
2458.44728,-22,-450,0,-0.25,75,0,5,,,,,,,,,
2458.44734,-23,-450,0,-0.25,75,-0,5,,,,,,,,,
2458.44740,-22,-450,-0,-0.25,75,-0,5,,,,,,,,,
2458.44745,-22,-450,-0,-0.25,158,0,5,,,,,,,,,
2458.44751,-23,-450,-0,-0.25,150,-0,5,,,,,,,,,
2458.44757,-22,-450,0,-0.25,150,-0,5,,,,,,,,,
2458.44763,-23,-450,-0,-0.25,150,-0,5,,,,,,,,,
2458.44769,-23,-451,-0,-0.25,150,-0,5,,,,,,,,,
2458.44774,-23,-450,-0,-0.25,-37,-0,5,,,,,,,,,
2458.44780,-23,-450,0,-0.25,-38,-0,5,,,,,,,,,
2458.44786,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,
2458.44792,-23,-450,-0,-0.25,-38,8,5,,,,,,,,,
2458.44797,-23,-450,0,-0.25,-38,8,5,,,,,,,,,
2458.44803,-23,-450,-0,-0.25,-38,8,5,,,,,,,,,

WHC-SD-WM-ATR-149
Revision 0

Listing 3 (Continued)

2458.44809,-23,-451,-0,-0.25,-38,10,5,,,,,,,,,
2458.44815,-23,-450,-0,-0.25,-38,230,5,,,,,,,,,
2458.44821,-23,-450,-0,-0.25,-38,230,5,,,,,,,,,
2458.44826,-23,-450,-0,-0.25,-38,230,5,,,,,,,,,
2458.44832,-23,-450,-0,-0.25,-37,230,5,,,,,,,,,
2458.44838,-23,-450,0,-0.25,-37,445,5,,,,,,,,,
2458.44844,-23,-451,-0,-0.25,-37,445,5,,,,,,,,,
2458.44850,-23,-450,-0,-0.25,-37,445,5,,,,,,,,,
2458.44855,-23,-450,-0,-0.25,-38,445,5,,,,,,,,,
2458.44861,-23,-450,-0,-0.25,-38,1,5,,,,,,,,,
2458.44867,-23,-450,-0,-0.25,-37,-0,5,,,,,,,,,
2458.44873,-23,-450,-0,-0.25,-38,0,5,,,,,,,,,
2458.44878,-23,-450,-0,-0.25,-37,0,35,,,,,,,,,
2458.44884,-23,-450,0,-0.25,-38,-0,75,,,,,,,,,
2458.44890,-23,-450,-0,-0.25,-38,-0,75,,,,,,,,,
2458.44896,-23,-450,0,-0.25,-38,0,75,,,,,,,,,
2458.44902,-23,-450,-0,-0.25,-38,0,75,,,,,,,,,
2458.44907,-23,-450,-0,-0.25,-38,0,135,,,,,,,,,
2458.44913,-23,-450,-0,-0.25,-38,0,148,,,,,,,,,
2458.44919,-23,-450,0,-0.25,-38,0,148,,,,,,,,,
2458.44925,-23,-450,0,-0.25,-38,0,148,,,,,,,,,
2458.44931,-23,-450,-0,-0.25,-37,0,148,,,,,,,,,
2458.44936,-23,-450,-0,-0.25,-37,0,148,,,,,,,,,
2458.44942,-23,-450,0,-0.25,-38,-0,106,,,,,,,,,
2458.44948,-23,-450,-0,-0.25,-38,-0,5,,,,,,,,,

WHC-SD-WM-ATR-149
Revision 0

Listing 4: File CAM_DAT.PRN (annotated: data in Lotus 1-2-3 format)

<u>Time/date</u>	<u>Channel</u>	<u>1-7 data</u>	<u>Step No.</u>	<u>Comment</u>
2496.46652,,,,,,	-23,-451,95,1.17,75,230,-0		Spurious	Note 1
2496.47498,,,,,,	-23,-451,94,1.17,75,-0,-0		Spurious	Note 2
2496.47723,,,,,,	-23,-451,94,1.17,75,230,6		Spurious	Note 2
2496.47942,,,,,,	-23,-450,94,1.17,75,230,7		Spurious	Note 2
2496.47972,,,,,,	-23,-451,94,1.17,75,230,5		Step 1.8.3.7	Channel 6
2496.48319,-23,-451,94,1.17,75,230,5,,,,,			Step 1.8.3.8	
2496.54443,,,,,,	-23,-451,94,1.17,75,-6,-0		Spurious	Note 1
2496.54707,,,,,,	43,-450,94,1.17,75,-5,5		Step 1.8.3.13	Channel 1
2496.55054,43,-451,94,1.17,75,-2,5,,,,,			Step 1.8.3.14	
2496.55091,,,,,,	39,-450,94,1.17,75,-2,5		Spurious	Note 1
2496.55459,,,,,,	-23,864,94,1.17,75,1,5		Step 1.8.3.19	Channel 2
2496.55807,-23,858,94,1.17,75,-4,5,,,,,			Step 1.8.3.20	
2496.57380,,,,,,	-23,-451,150,1.17,75,-3,5		Step 1.8.3.25	Channel 3
2496.57727,-23,-451,150,1.17,75,-3,5,,,,,			Step 1.8.3.26	
2496.58229,,,,,,	-23,-451,94,0.50,75,-0,5		Step 1.8.3.31	Channel 4
2496.58576,-23,-451,94,0.50,75,3,5,,,,,			Step 1.8.3.32	
2496.58898,,,,,,	-23,-451,94,1.17,75,1,5		Step 1.8.3.38	Channel 5
2496.59245,-23,-451,94,1.17,75,-2,5,,,,,			Step 1.8.3.39	
2496.59373,,,,,,	-23,-451,94,1.17,75,-2,75		Step 1.8.3.41	Channel 7
2496.59720,-22,-450,94,1.17,75,-0,75,,,,,			Step 1.8.3.42	

Note 1: Spurious trip caused by wires being connected/disconnected during the test procedure.

Note 2: Spurious trip caused by efforts to determine datalogger "trip point". It was determined that the datalogger would NOT "trip" [and record the data] at 0.33 volts, but would respond at 0.34 volts which is within the tolerance specified in the procedure [0.33 (-0.00, +0.02) volts].

WHC-SD-WM-ATR-149

Revision 0

Listing 5: File CAM_RT.PRN (annotated: data in Lotus 1-2-3 format)

<u>Time/date</u>	<u>Channel 1-7 data</u>	<u>Step No.</u>	<u>Comment</u>
2507.58913,,,,,,,,	-23,-450,94,1.17,77,20,0	Spurious	Note 1
2507.58928,,,,,,,,	-23,-450,93,1.17,76,15,5	Step 1.8.3.38	Channel 5
2507.59275,-23,-450,94,1.17,95,8,5,,,,,,,,		Step 1.8.3.39	

Note 1: Spurious trip caused by wires being connected/disconnected during the test procedure.

WHC-SD-WM-ATR-149
Revision 0

APPENDIX B - TEST EXCEPTIONS

WHC-SD-WM-ATR-149
Revision 0

TEST EXCEPTION # 1

Test Title: WHC-SD-WM-ATP-149, REV 0			Test Item Number: 217SS (3/4)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.7.3.4	9-25-95	Voltmeter batteries died. Will use other voltmeter as simultaneous readings not required.	J.D. 9-25-95	P	N/A

OBJECTING PARTY: Test Director

RECORDER

Date

ACCEPTABLE RETEST PERFORMED: YES ☐ NO ☒ N/A ☒

N/A
Quality Date

J.D.
Test Director Date

N/A
Safety Date

EXCEPTION RESOLVED:

J.D.
Project Engineer

9-25-95
Date

N/A
Quality

9-25-95
Date

TEST EXCEPTION # 2

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (s/n)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.7.4.3	9-25-95	Used 1-2-3 to view data as data had already been erased from Deeper.	<i>[Signature]</i> 9-25-95	P	N/A

OBJECTING PARTY: Test Director *[Signature]* 9-25-95
RECORDER Date

ACCEPTABLE RETEST PERFORMED: YES ☐ NO ☒ N/A
[Signature] 9-25-95 *[Signature]* 9-25-95
Quality Date Test Director Date

N/A
Safety Date

EXCEPTION RESOLVED *[Signature]* 9-25-95
Project Engineer Date
[Signature] 9-25-95
Quality Date

WHC-SD-WM-ATR-149
Revision 0

TEST EXCEPTION # 3

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (34)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.7.4.4	9-25-95	Data Collected lacked time stamp. Retest not done as section 1.7.5 data will show time stamp.	<i>JTD</i> 9-25-95	<i>P</i>	N/A

OBJECTING PARTY: Test Director

W. P. [Signature]
RECORDER

9-25-95
Date

ACCEPTABLE RETEST PERFORMED: YES ☐ NO ☐ N/A ☒

W. P. [Signature]
Quality

9-25-95
Date

JTD
Test Director

9-25-95
Date

N/A
Safety

Date

EXCEPTION RESOLVED:

JTD
Project Engineer

9-25-95
Date

W. P. [Signature]
Quality

9-25-95
Date

TEST EXCEPTION # 4

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (S/n)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.7.5.7	9-25-95	Test Data Sheet lacks spot to record data. Added line to test data sheet.	J.S. 95 9-25-95	VP 9/25/95	N/A

OBJECTING PARTY: RecorderACCEPTABLE RETEST PERFORMED: YES ___ NO ___ N/A ☒

RECORDER

Date

W.A. Chubb 9-25-95
 Quality Date

J.L. Donnell 9-25-95
 Test Director Date

N/A
 Safety Date

EXCEPTION RESOLVED:

J.L. Donnell
 Project Engineer
W.A. Chubb
 Quality

9-25-95
 Date

9-25-95
 Date

WHC-SD-WM-ATR-149
Revision 0

TEST EXCEPTION # 5

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (3/n)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.7.5.20	9-25-95	Procedure lacked step to re-enter/re-start De Cipher. Added step; showed moving of step 1.7.5.23 to precede 1.7.5.20. Also assure "Date with time" in the channels window is selected as part of 1.7.5.22.	JSD 9-25-95	VP 9/25/95	N/A

OBJECTING PARTY: Test Director

RECORDER

Date

ACCEPTABLE RETEST PERFORMED: YES NO N/A

Quality

Date

Test Director

Date

Safety

Date

EXCEPTION RESOLVED:

Project Engineer

9-25-95

Date

Quality

Date

TEST EXCEPTION # 6

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: S/N 21755		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.8.1.7	11-2-95	Nameplate not installed per ECN 621961. Exception will be resolved when nameplate is installed. NAME PLATE INSTALLED	JED 11-2-95	KW 11/2/95	N/A
			JED 11-15-95	KW 11/15/95	N/A

OBJECTING PARTY: Test Director Kon Wilberg 11/2/95
RECORDED Date

ACCEPTABLE RETEST PERFORMED: YES N/A NO N/A
Kon Wilberg 11/2/95 David 11-15-95
Quality Date Test Director Date

N/A
Safety Date

EXCEPTION RESOLVED: JED 11-15-95
Project Engineer Date
Kon Wilberg 11/15/95
Quality Date

TEST EXCEPTION # 7

Test Title: WHC-SD-WM-ATP-149, REV 0			Test Item Number: 21755 (S/N)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.8.3.7, 1.8.3.8	11-2-95	Data for 5 minutes after step 1.8.3.7 did not record. Investigation showed the datalogger will not record w/ a 0.3300 volt input on channel 7, but will record w/ a 0.3400 volt input. (w/in specified tolerance). Add General Note after step 1.8.3.8 reading: "Assurance that the datalogger is working may be done by looking at the FROM DATAXER window of the command menu: it displays the data read by the datalogger."	<i>[Signature]</i>	KW 11/2/95	N/A

OBJECTING PARTY: Project Engineer *[Signature]* 11/2/95
RECORDED Date

ACCEPTABLE RETEST PERFORMED: YES NO *[Signature]* 11/2/95
Quality Date Test Director *[Signature]* 11-15-95 Date

N/A
Safety Date

EXCEPTION RESOLVED *[Signature]* 11-2-95
Project Engineer Date
[Signature] 11/2/95
Quality Date

TEST EXCEPTION # 8

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (S/W)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.8.4.3	11-2-95	Step calls out use of DeCryption program to view data. When data was saved, it was in Lotus 1-2-3 format. Replace this step w/ following: Import file into Lotus- 1-2-3	JLD 11-2-95	KW 11/1/95	N/A

OBJECTING PARTY: Project Engineer Kon Wilkoff 11/2/95
RECORDER Date

ACCEPTABLE RETEST PERFORMED: YES NA NO NA
Kon Wilkoff 11/2/95 [Signature] 11-15-95
Quality Date Test Director Date

N/A
Safety Date

EXCEPTION RESOLVED: [Signature] 11-2-95
Project Engineer Date
Kon Wilkoff 11/2/95
Quality Date

TEST EXCEPTION # 9

Test Title: WHC-SD-WM-ATR-149, REV 0			Test Item Number: 21755 (S/N)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.8.4.5	11-2-95	Step tells to remove power from Data Logger. This part of the step 1.8.4.5 will not be done, leaving power to the Datalogger ON at the end of the test.	<i>[Signature]</i> 11-2-95	<i>KW</i> 11/2/95	N/A

OBJECTING PARTY: Project Engineer *[Signature]* 11-2-95
 ACCEPTABLE RETEST PERFORMED: YES NO *N/A* *[Signature]* 11-2-95
 Quality *KW* 11/2/95 Date *[Signature]* 11-15-95
 Test Director Date
 N/A
 Safety Date

EXCEPTION RESOLVED: *[Signature]* 11-2-95
 Project Engineer Date
[Signature] 11/15/95
 Quality Date

TEST EXCEPTION # 10

Test Title: WHC-SD-WM-ATP-149, REV 0			Test Item Number: 217SS (S/N)		
EXCEPTIONS			CORRECTION APPROVAL		
Procedure Step Number	Date	Description	Initials/Date		
			Project Engineer	Quality	Safety
1.8.4.4	11-10-95	<p>Data Recorded on channel 5 showed no change in response to signals applied. (Static signal was 0 to applied signal)</p> <p>Resolution: Retest channel 5 Initial Conditions for retest</p> <ol style="list-style-type: none"> 1) Assume computer is communicating with data logger. 2) Connect signal source to channel 6. 3) Connect signal source to channel 7. 4) Perform steps 1.8.3.36-1.8.3.37 inclusive, modified per the following: after 1.8.3.37, set signal source connected to channel 5 to ± 14 mA. 5) Perform 1.8.3.44. 6) Perform 1.8.4 except name file CAM-RET. & profile matches above changes. 7) Record values below: <p>1.8.3.36 12.000 mA 1.8.3.37 34.000 V 1.8.3.37a (per above) 14.000 mA</p>	<p>KW 11-10-95</p> <p>KW 11-13-95</p> <p>KW 11-13-95</p>	N/A	

OBJECTING PARTY: Project Eng.

ACCEPTABLE RETEST PERFORMED: YES ☒ NO ☐ —

Ker Willoughby 11/13/95
 Quality Date
 KER WILLGOWSBY

Ker Willoughby 11-13-95
 Test Director Date
 MATE
 817-23-01-005 DUE 12/19/95
 817-23-01-007 DUE 7/12/96

N/A
 Safety Date

EXCEPTION RESOLVED: [Signature] 11-13-95
 Project Engineer Date
Ker Willoughby 11/13/95
 Quality Date

WHC-SD-WM-ATR-149
Revision 0

APPENDIX C - TEST LOG SHEET
(Copy as needed)

TEST LOG: WHC-SD-WM-ATP-149, REV 0

[illegible]

APPENDIX D - TEST EXECUTION SHEET

TEST EXECUTION SHEET: PRE-INSTALLATION

Date: 9-25-95

Document Number: WHC-SD-WM-ATP-149, REV 0

Test Unit Number: # 21755

TEST PERSONNEL

Project Engineer:

J L Dowell

Test Director:

J L DOWELL

Recorder:

W. A. VAN PELT

Quality:

W. A. VAN PELT

Other:

Other:

TEST EXECUTION

Test Director

9-25-95

Date

Recorder

Date

Other

Date

Quality

Date

TEST APPROVAL AND ACCEPTANCE

Without
Exception With
Exception/ResolvedWithout
Exception/Outstanding

Project Engineer

9-25-95

Date

Quality

Date

Other

Date

TEST EXECUTION SHEET: POST-INSTALLATION

Date: 11/2/95		Document Number: WHC-SD-WM-ATP-149, REV 0	
Test Unit Number: S/W 21755			
TEST PERSONNEL			
Project Engineer: <i>JL Dowell</i> JL DOWELL		Test Director: <i>Mike Cost</i> <i>David J. Dandekar</i>	
Recorder: <i>Ken Willoughby</i> KEN WILLUGHBY		Quality: <i>Ken Willoughby</i> KEN WILLUGHBY	
Other: <i>Norm LEECH</i>			
TEST EXECUTION			
<i>David J. Dandekar</i> Test Director		11-15-95 Date	
<i>Ken Willoughby</i> Recorder		11/2/95 Date	
Other		11/2/95 Date	
<i>Ken Willoughby</i> Quality		11/2/95 Date	
TEST APPROVAL AND ACCEPTANCE			
☐ Without Exception ☒ With Exception/Resolved ☐ With Exception/Outstanding			
<i>JL Dowell</i> Project Engineer		11-15-95 Date	
<i>Ken Willoughby</i> Quality		11/15/95 Date	
* POST INSTALLATION ONLY KW 11-75-95			
Other		Date	

WHC-SD-WM-ATR-149
Revision 0

APPENDIX E - DeCipher/DeTerminal SCREENS

WHC-SD-WM-ATR-149

Revision 0

Connect Command Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

Connection—Alt—New—View—Connect—Release—Modify—Delete—Startup—	
Name	Description
COM 1	Auto baud rate connection on COM1
COM_1P	COM 1 with protocol
*S COM_2	Auto baud rate connection on COM2
COM_2_1	Logger 1 on COM2
DEMO	File connection to air-conditioning data
FILEDATA	Default file connection to \DCP\DCP_DATA\FILEDATA.DCP
MODEM_1	Call 123 4567 on Hayes 1200 modem - COM1 to local Datataker

Connected to COM_2

6 13622

WHC-SD-WM-ATR-149

Revision 0

Connect **Command** Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

From Datataker Tab

Lines: 0

Command Edit Alt Open Save Clear Print Send All Send Line

Line#: 1 F1 Help

Connected to COM_2

6 12688

WHC-SD-WM-ATR-149

Revision 0

Connect **Command** Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

From Dataloader		Tab	
Lines:	0	Load command file Ext : CMD Dir : C:\DCP\IPT_CMD>> File:	
Command Edit	Alt	Open	d All
Line#:	1	F1 Help	

Connected to COM_2

6 12880

Revision 0

Source	Type	Alt RealTime	Task Logged then Stop	Task Logged then Continue

Select Chans		Tab		
A	B	C	D	X
G—5M:1W •Motor Power kW •Motor RPM •Motor Temp Deg F •Column Vibrat •Column Strain •Motor Voltage •Motor Torque • •				

Description	Tab
Title	[]

0 13412

WHC-SD-WM-ATR-149

Revision 0

Connect Command Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

Format		Alt
Name	Description	
EXCEL	Tab separated fields, default extension XLT	
* LOTUS	, separated fields, default extension PRN	

Channels		Tab	
Use	Channel	Units	Format
	Date with Time	Timestamp	ddd.ddddd Days
	Date	Timestamp	dd/mm/yyyy
	Time	Timestamp	hh:mm:ss
◆	A. Motor Power kW		#.###

Send To		Tab
File	No	Yes
Printer	No	Yes
Screen	No	Yes

Connected to COM_2

0 13958

WHC-SD-WM-ATR-149

Revision 0

Connect Command Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

Format Tab	
Name	Description
* LOTUS	, separated fields, default extension PRN
QUATTRO	, separated fields, default extension QTR

Channels Tab			
Use	Channel	Units	Format
♦	Date with Time	Timestamp	ddd.ddddd Days
	Date	Timestamp	dd/mm/yyyy
	Time	Timestamp	hh:mm:ss
♦	A. Motor Power kW		#.###

Send To	Alt	Printer Setup
File	No Yes	
Name	NORMDATA	]
Printer	No Yes	
Screen	No Yes	

Connected to COM_2

6 14228

WHC-SD-WM-ATR-149
Revision 0

Connect Command Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

Run what?	Alt	Run now
File	No	<u>Yes</u>
Plot	<u>No</u>	Yes
Meter	<u>No</u>	Yes
Screen: File		Printer:

Connected to COM_2

6 13048

WHC-SD-WM-ATR-149

Revision 0

Connect Command Data File Plot Meter Run Setup ? C2 ↑ 09:10:10

Setup Type	Alt	Save
	System	Task

General	Tab
Startup Connect	Yes No
Autoload Task	Yes No
Auto Match	Yes No

Video	Tab
Monitor Type	Auto Colour Monochrome
Startup Colours	Mono Blue/White Red/White LCD Gas Plasma
Video Mode	Auto VGA EGA Hercules

Printers	Tab
Setup a text or graphics printer	

Connected to COM_2

0 12976

WHC-SD-WM-ATR-149
Revision 0

APPENDIX F – FIGURES

WHC-SD-WM-ATR-149
Revision 0

Figure 23. Connection Diagram for Testing the Datalogger.

WHC-SD-WM-ATR-149
Revision 0

Figure 2. Typical Data Profile for Section 1.7.

WHC-SD-WM-ATR-149
Revision 0

2 READINGS (TYP)
@ MID-SCALE

□ DATA POINT

Figure 3. Typical Data Profile for Section 1.8.

DISTRIBUTION SHEET

To	From	Page 1 of 1
Distribution	Control Systems Engineering	Date
Project Title/Work Order		EDT No. 141086
WHC-SD-WM-ATR-149, Rev. 0, Acceptance Test Report for the 241-AN-107 Caustic Addition Mixer Pump DataLogger		ECN No. N/A

Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only
T. R. Beaver	H0-33	X			
K. G. Carothers	R1-51	X			
J. L. Dowell	E6-21	X			
G. N. Hanson	S5-05				X
M. D. Harding	S5-10	X			
O. B. Haugen	S5-10	X			
M. N. Islam	R3-08				X
W. E. Meeuwsen	S5-05	X			
R. E. Parizin	S4-43				X
J. J. Verderber	S1-57	X			
S. U. Zaman	R3-08	X			
Central Files	A3-88	X			
TFIC	R1-20	X			