DOE/PC/89661--T2

CDOE21505N

Issue A

Low NO_x/SO_x Burner Retrofit for Utility Cyclone Boilers

**Quarterly Technical Progress Report
July - September, 1991**

**Reference Cooperative Agreement
DE-FC22-90PC89661**

**Patents Cleared by Chicago
on October 9, 1991**

SEP 08 1992

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Low NO_x/SO_x Burner Retrofit for Utility Cyclone Boilers

**Quarterly Technical Progress Report
July - September, 1991**

*Trans-Alta Technologies
Marion, Ill.*

**Reference Cooperative Agreement
DE-FC22-90PC89661**

**Patents Cleared by Chicago
on October 9, 1991**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

CONTENTS

	<u>Page</u>
1.0 Introduction	1
2.0 Process Design	2
3.0 LNS Burner Design	3
4.0 Balance of Plant Engineering	4
5.0 Technology Transfer	5
6.0 Termination of Project at End of Budget Period I	6
7.0 Submission of Reports	8

APPENDIX A

Technology Transfer Paper

1.0 INTRODUCTION

This report is the fifth, and last, in the series of quarterly technical progress reports issued to the U.S. Department of Energy and other Funding Parties in accordance with the requirements of the Cooperative Agreement for this project, (DOE Instrument Number DE-FC22-90PC89661). It covers the period from July 1, 1991 to September 30, 1991.

Work on process design and LNS Burner design was deferred during this period, pending a reassessment of the project by TransAlta prior to commencement of Budget Period II, and only limited Balance of Plant engineering work was done.

Site construction activity is still on hold and, with the exception of maintenance staff, the site is demobilized.

2.0 PROCESS DESIGN

Work in this area was on hold throughout the period covered by this report pending a reassessment of the project by TransAlta prior to commencement of Budget Period II.

As a result of the decision to terminate the project at the end of Budget Period I on September 30, 1991, (see Section 6.0 of this report), no further process design will be done for this project.

3.0 LNS BURNER DESIGN

Work in this area was on hold throughout the period covered by this report pending a reassessment of the project by TransAlta prior to commencement of Budget Period II.

As a result of the decision to terminate the project at the end of Budget Period I on September 30, 1991, (see Section 6.0 of this report), no further LNS Burner design work will be done for this project.

4.0 BALANCE OF PLANT ENGINEERING

Pending a reassessment of the project by TransAlta prior to commencement of Budget Period II, only limited work in this area was carried out during the period covered by this report.

Electrical schematic and connection drawings for the fuel handling equipment and flame scanner/ignitor systems were completed. A study of the plant air system to determine the minimum available air pressure for the ignitor oil guns was also completed. Limited engineering continued on detailed conduit and termination design for the LNS Burner instrumentation, combustion control system and bunker and silo air cannon control systems. Design of modifications and rewiring for Unit No. 1 control room console started.

Work continued on preparation of detailed system descriptions. Final instruction manuals and mechanical equipment drawings and documents were issued to the field.

A detailed review of all retrofit equipment delivered to the site was started to ensure that all the equipment had been delivered and is properly stored.

As a result of the decision to terminate the project at the end of Budget Period I on September 30, 1991, (see Section 6.0 of this report), no further Balance of Plant engineering work will be done for this project.

5.0 TECHNOLOGY TRANSFER

A draft paper on the LNS Burner program for presentation by DOE and TTI at the International Joint Power Generation Conference in San Diego on October 6, 1991 was submitted to DOE for comment and the final paper is in course of preparation.

A copy of the final draft of this paper is attached as Appendix A.

6.0 TERMINATION OF PROJECT AT END OF BUDGET PERIOD I

A Continuation Application for authorization to proceed with Budget Period II was submitted to DOE on July 24, 1991, together with a revised Project EAC of \$26.2 million to take account of the extension of Budget Period I to September 30, 1991, Budget Period I cost overruns and the revised estimated costs for Budget Period II. The Continuation Application was conditional upon:

1. TransAlta's right to stop demonstration testing when project costs reach the EAC.
2. Prior agreement on the scope and costs of restoration work.
3. Satisfactory results from the LNS-CAP heavy Oil Recovery Demonstration Project at Cold Lake in Alberta.
4. DOE funding of 50% of Budget Period II costs and the availability of additional funding from other Participants.

On August 20, 1991, DOE formally advised TransAlta that approval of the Continuation Application would be contingent upon:

1. A commitment by TransAlta to complete the project.
2. Limitation of DOE funding to 125% of its original share.
3. The arrangement by TransAlta of all additional funding required to complete the project.
4. The submission to DOE of successful results from the Cold Lake LNS-CAP Project.

On September 10, 1991, TransAlta informed DOE that it was unable to obtain the additional funding required to complete Budget Period II and

that the Cold Lake LNS-CAP Project was close to termination without confirmation of the technology. On that date, TransAlta gave formal notice of termination of the Cyclone Boiler Retrofit Project, such termination to be effective at the end of Budget Period I on September 30, 1991.

A more detailed discussion and supporting documentation is included in Topical Report CDOE21601N, Termination of the Cyclone Retrofit Project, which is in course of preparation and will be issued early in October, 1991.

7.0 SUBMISSION OF REPORTS

The submission of technical and project progress reports to DOE continued on schedule throughout this report period.

The final issue of the Baseline Test Report CDOE30601N, Issue B, was sent to DOE Chicago office for patent clearance and to DOE Pittsburgh on September 23, 1991. Patent clearance for this report was given on September 24, 1991 and a full issue will be made early in October, 1991.

A Topical Report on the termination of the project is being prepared for submission to DOE in mid-October, 1991.

All other outstanding reports will also be submitted by mid-October, 1991.

APPENDIX A

DEMONSTRATION OF TRANSALTA'S LOW NO_x/SO_x BURNER

By

W.L. Fraser
Special Consultant, TransAlta Technologies, Inc.
and
Gerard G. Elia, Ph.D., P.E.
Project Manager, U.S. Department of Energy

at the

International Joint Power Generation Conference
Oct. 6 - 10, 1991
San Diego, Calif.

A fresh coal combustion technology, the Low NO_x/SO_x (LNS) Burner, has been in demonstration in Canada and was planned to be demonstrated in the U.S. In Alberta, Canada a 50 MBtu/h LNS Burner coupled to a Heavy Oil Recovery steam generator has completed testing at Esso Resources Canada Limited Cold Lake production site. In the U.S., a LNS Burner retrofit of a 33 MW utility cyclone boiler was started and then discontinued at Southern Illinois Power Co-operative near Marion, Illinois. This was a Round II Innovative Clean Coal Technologies project sponsored by the U.S. Department of Energy.

The LNS Burner provides cost-effective control of both SO₂ and NO_x emissions during the combustion process. The experience gained from these demonstration programs could prove the LNS Burner for commercial use, thereby providing the utility industry an option to meet the environmental legislation of the 1990 Clean Air Act.

INTRODUCTION

Political and environmental pressures continue for the control of emissions from coal-fired power plants. The need for sulfur dioxide (SO₂) control has been recognized for some time. More recently, the role of nitrous oxide (NO_x) emissions on the environment has become better understood. With appropriate cost effective technology, the abundant energy in coal will provide low cost electricity and make the resources of gas and oil available for better use.

Anticipating these concerns, the utility industry has searched for cost-effective methods to burn coal in an environmentally acceptable manner. A review of the many approaches reveals the problem is fundamentally one of economics, not technology. Several air pollution technologies demonstrate strong emissions control. However in most cases, the capital, operating and energy costs of these systems are high. On the other hand, simple, inexpensive technologies provide limited emissions control, and usually of only one pollutant (e.g. SO₂).

The LNS Burner, utilizing a combustion process to control SO_2 and NO_x , shows promise of being a new cost-effective technology for coal-fired boilers.

LNS Burner

The LNS Burner was conceived in 1979 as the result of theoretical combustion work done at Rockwell International. This theory predicts that both the sulfur and the nitrogen compounds formed from burning coal can be reduced to nearly zero during combustion. In the 1980's, a series of concept verification tests followed by more prototypical burner tests supported the underlying LNS Burner theory.

Classed as a slagging combustor, the LNS Burner involves high-temperature fuel-rich combustion. As shown in the schematic of Figure 1, coal, pulverized with limestone as required to provide a 2/1 calcium/sulfur ratio, is burned in a refractory-lined air-cooled chamber. Using one-half of the total combustion air, the burner creates a hot fuel-rich gas. During combustion, the fuel sulfur is captured by calcium and is retained in the melted coal ash. Nitrogen chemically bound in the coal is converted to harmless molecular nitrogen. These emission control operations are completed in the burner. The hot fuel-rich gas exiting the LNS Burner is then burned with excess air in the boiler to fully release the heat energy in the coal. Additional steps are taken during the final in-furnace combustion to control formation of any thermal NO_x . No chemicals or other fuels need be injected down stream in the furnace, and no flue gas scrubbing is necessary.

The very high combustion temperatures in the LNS Burner melt the coal ash. The majority of the molten slag droplets that form collect on the burner surface or on a slag screen. This slag is

drained through a slag tap to a water quench tank under the burner. The remaining very fine slag droplets cool quickly and solidify as they continue through the boiler furnace section. They are then collected downstream as fly ash by a bag house or electrostatic precipitator.

LNS Burner History

The LNS Burner development at Rockwell International continued from 1980 to 1986 with a 25 MBtu/h (1 T/h coal) Pilot Scale facility. Much of this work was supported by a consortium of interested utilities. TransAlta Resources Investment Corporation, a non-regulated subsidiary of TransAlta Utilities Corporation located in Calgary, Canada, acquired the LNS Burner from Rockwell International in 1986. TransAlta Technologies, Inc., has since been formed to commercialize the technology. With additional government and industry sponsorship, TransAlta has continued the combustion R&D started at Rockwell and has initiated two major demonstration programs; the Low NO_x/SO_x Burner - Coal Application Pilot (LNS-CAP) heavy oil recovery (bitumen) project in Alberta, Canada and the Clean Coal Technology (CCT) Cyclone Retrofit Project in Marion, Illinois.

Cost Analysis

The actual LNS Burner cost is a minor part of the total site-specific retrofit costs. Modifications to the boiler and other auxiliary systems are the major retrofit costs.

In the planning stages of the Cyclone Retrofit Program, an assessment was made of the engineering, procurement, and construction (EPC) and the operation and maintenance (O&M) costs of a selected 500 MW cyclone boiler firing a medium-sulfur

coal. The total retrofit cost for the 500 MW unit was \$130/kW. The additional operating and maintenance cost (primarily for limestone) was \$6.5 million per year. For comparison, the costs to achieve similar emissions control with a wet limestone scrubber and an SCR system retrofit to a cyclone was compiled from EPRI and DOE publications, and estimated at \$320/kW, with operating costs of \$18.2 million per year. Table 1 summarizes the results and Table 2 lists the assumptions and references.

Further comparisons are shown for the LNS Burner and other technologies applied to a new PC-fired 300 MW plant. Using the EPC and O&M costs for the new plant (without SO₂ control) as the base costs, Table 1 provides the expected cost adder for different technologies that provide comparable emissions control. The LNS Burner promises to be the new low-cost option for emissions control.

Note that the data presented in Tables 1 and 2 represent order-of-magnitude costs to evaluate various alternatives. The data does not provide nor is it intended to be used to determine the absolute cost of a specific technology.

LNS-CAP PROJECT

Introduction to Project

The LNS-CAP project, located at Esso Resources' Mahihkan heavy oil recovery site near Cold Lake, Alberta, Canada is a new facility with a 50 MBtu (3 T/h coal) LNS Burner and a heavy oil recovery steam generator. This project completed demonstration testing of a Western low sulfur sub-bituminous coal on September 15, 1991. The C\$13.3 million LNS-CAP project is sponsored by:

- Alberta Office of Coal Research and Technology.
- Esso Resources Canada Limited.
- Shell Canada Limited.
- Alberta Power Limited.
- TransAlta Utilities Corporation.
- TransAlta Resources Investment Corporation.
- Fording Coal Limited.

Project engineering started in late October 1988. Detailed engineering by Monenco Consultants Limited was completed early in 1989. Esso managed the procurement and initiated construction in March of 1989. The plant began commissioning and startup in late June, 1990 first by firing natural gas at low levels to cure the burner refractory.

Cold Lake Area

The Cold Lake oil field is an extensive deposit of heavy oil (bitumen) located several thousand feet under ground. At the present time in Alberta, natural gas is the fuel for steam production for in-situ bitumen recovery operations. The recovery technology is the cyclic steam stimulation or "huff and puff" process wherein high pressure, low-quality, steam is injected into the oil sands. When the oil sands formation warms to about 200°F, the bitumen viscosity is reduced sufficiently so that it can be recovered using conventional pump jack technology.

Esso has several 220 MW_T steam production stations, each consisting of six 180 MBtu/h gas-fired steam generators. The steam production for each site is piped radially for as much as one mile and injected into the heavy oil formation. The continuous steam production is directed to pump sectors on a schedule that maximizes the energy-in/oil-out production rate.

- Department of Western Economic Diversification.

Description of LNS-CAP Project

The LNS-CAP project is a stand alone facility (see Figure 2 for photograph), taking boiler feedwater, gas and other utilities from the commercial Mahihkan (Phases 3 and 4) plant and returning high pressure steam to the plant. The demonstration facility had its own complement of operator/maintenance technicians and operates as a separate entity. The LNS-CAP process combines four major systems that are similar to most pulverized coal fired facilities: (See Process Flow Diagram in Figure 3.)

- Coal receiving and storage.
- Coal preparation.
- Coal combustion and steam generation.
- Solid waste handling.

The coal is delivered from TransAlta's Highvale Mine west of Edmonton in super B (40 T) side dump trucks. The coal receiving and storage system consists of a 20 T coal receiving hopper, 100 T/h conveyor, and a 92 T storage bunker. A limestone storage and feed system is included to provide additional capacity if required. The coal is pulverized in a 3.5 T/h Williams roller mill to a standard utility grind of 70 percent minus 200 mesh. After the pulverizer, a coal baghouse removes the excess sweep air from the coal. The coal is then metered through rotary valves and is conveyed by air to the LNS Burner. A building houses all equipment and minimizes any coal dust emissions during operations.

The LNS Burner, shown in Figure 4, is mounted vertically with a 115 degree elbow into the steam generator. The sharp elbow into the boiler causes a majority of the slag to be retained on the walls and drain out the slag tap. A gas burner is used to preheat the refractory wall and initiate startup on coal. Once hot, the LNS Burner operation is very

stable, following load as required with a 2:1 turndown. Operation to very low loads is limited by air cooling of the first stage. The slag which exits the burner via a slag tap, is quenched in a water filled trough and removed via conveyor to a dumpster unit for haulage from the site.

The commercial heavy oil steam generators are specially designed to utilize water containing high concentrations (10,000 ppm) of dissolved solids. The entrance and exit of the horizontal radiant section are tapered to eliminate dead spots where entrained fly ash may accumulate. Sonic-horn soot blowers and "puffer pipes" along the floor have been installed to re-entrain any fly ash. The convection section includes a variety of tubes, some with different fin size and spacing configurations, to evaluate the fly ash effects.

The fly ash product is collected in a pulse-jet baghouse and transferred to a portabulker unit. The slag and fly ash are returned to the Highvale Mine for disposal. The flue gas vents to the atmosphere via a conventional flue gas stack with instrumentation for O₂, SO₂, NO_x and opacity. A distributed control systems (DCS) provides control of all burner and boiler systems and also provides operation and emissions data for performance reporting.

Performance and Lessons Learned

Performance goals for the LNS-CAP project included, in addition to SO₂ and NO_x control, goals for carbon burnout, ash removal from the gas stream before entering the boiler slag tap operation, refractory durability, and both burner and boiler operability. The project encountered engineering challenges related to tapping of the slag, loss of refractory in the burner, fouling in the steam generator, and coal and air flows.

Before discussing these challenges, it should be understood that the LNS-CAP project was built to demonstrate the feasibility of using the LNS Burner to convert existing gas fired steam generators to coal. This requirement dictated the vertical configuration of the burner, in order that a conversion would be carried out within the restricted foot print of an existing steam generator. It also dictated that the steam generator be designed similar to a typical gas fired unit, i.e., generally not designed to handle coal ash.

The original design of the slag tap was small, and for mechanical reasons was offset from the center of the burners (a relatively large amount of heat was lost from the tap). In the early stages of operation, slag tap freezing was experienced.

During the early operation of the burner the refractory was being washed away and mixed with the molten slag. This significantly raised the freezing temperature of what was now a slag/refractory mixture, and added to the challenge of maintaining slag flow. In the early operation of the facility, this problem was not well understood.

A new larger slag tap was designed and installed.

The original choice of refractory was based on experience gained in operating the LNS Burner pilot plant at Rockwell's Los Angeles facility. This choice proved to be incompatible with the Highvale coal being burnt in the LNS-CAP project. An intensive program was initiated to understand the chemistry of the slag/refractory interaction and to identify a suitable refractory. A number of potential candidate refractories were selected and sample panels of each were installed in the burner for a demonstration run to verify durability.

Based on this experience, a new refractory was selected and used to replace the majority of the original refractory.

With the new refractory in place, and with the new design of slag tap, no more problems with slag tap freezing have been experienced.

The original design of the steam generator was not able to cope with the coal ash without fouling. Limited soot blowing was designed into the original generator, and the finned tubes in the economizer section experienced significant fouling. Additional air blowers and sonic soot blowers were added. It is clear that existing gas fired steam generators will not cope with coal ash without some modification.

The emission goals for the project are compared in Table 3 with uncontrolled emission levels from delivered Highvale coal and with current Canadian federal SO₂ and NO_x guidelines. Given the low sulfur content of the delivered coal, 40% sulfur capture was required to meet the project goals and no sulfur capture was required to meet Canadian guidelines. The measured emissions from the project have been better than the project goals.

NO_x control has been clearly demonstrated. Operating the burner to achieve NO_x levels below project goals was easily accomplished.

Coal sulfur levels proved to be quite variable, and measurements were taken only on a spot basis. Accordingly, continuous percent sulfur capture has been difficult to quantify. In addition, we have to date been unable to identify the sulfur in the slag from the LNS-CAP project. It is possible that the sulfur is located within the slag in a very complex molecular structure, but this is proving difficult to verify. Until we are able

to identify sulfur in the slag, we cannot accurately complete a sulfur balance.

Because of these factors, the analysis to date of percent sulfur capture is inconclusive.

Carbon burnout in the LNS-CAP project was very good, with only about 0.1% carbon measured in the fly ash.

Another lesson learned is that accurate coal and air flow control is important for proper LNS Burner performance. These flows, however, are readily manageable with a Distributed Control System (DCS).

Testing at the LNS-CAP project has now been concluded. Data analysis and report writing will be completed by year end.

LNS BURNER / CYCLONE RETROFIT PROJECT

Clean Coal Technology (CCT) Programs

The CCT Program is a jointly funded effort between the U.S. government and private industry to move the most promising advanced coal-based energy technologies from the R&D stage into the commercial marketplace. The private sector participant contributes at least 50% of the total cost of the project. The goal of Clean Coal projects is to demonstrate the commercial feasibility of the most promising advanced coal-based technologies which have already reached the proof-of-concept stage.

To date through the fourth round of competitive solicitations, DOE has 42 projects covering a variety of advanced coal-based technologies. One more solicitation is planned, with the total program exceeding \$2.5 billion in federal funds. These demonstrations are chosen at a scale large

enough to generate appropriate data from design, construction, and operation such that the private sector may judge the commercial potential for the technologies. The CCT Program promises to provide information to the public to demonstrate the technological effectiveness, the commercial viability, and the environmental safety of the advanced coal-based systems. When the CCT Program is completed, the public will have at its disposal a wide range of technical, economic, and operation data on a variety of technologies to reduce the uncertainties of commercial-scale applications.

Utility Cyclone Boilers

Utilities in the United States have cyclone-design boilers which comprise about 26,000 MW of generating capacity. The typical cyclone boiler fires a high-sulfur bituminous coal at high temperatures, which result in high SO₂ and NO_x emissions. These boilers are generally mature units, grandfathered with respect to emission control regulations. The net result is that while cyclones comprise only 9% of the total steam generating capacity in the United States, they contribute nearly 20% of total NO_x emissions from all coal-fired utility boilers. As the LNS Burner operates at high temperatures and produces a similar slag product, the retrofit of cyclone boilers is an obvious near term application.

Introduction to Project

Using LNS Burners sized 4 times larger than at the LNS-CAP project, a 33 MW cyclone boiler at Southern Illinois Power Cooperative near Marion, Illinois was proposed for retrofit with two 200 MBtu/h (8 T/h coal) LNS Burners. This project titled, *Low NO_x/SO_x Burner Retrofit for Utility Cyclone Boilers*, was a U.S. Department of Energy Round II Clean Coal Technology

Program, managed from the Pittsburgh Energy Technology Center (PETC) in Pittsburgh, Pennsylvania. The project, originally estimated at \$13.6 million (U.S.), is today estimated at \$26.2 million (U.S.). Cost-share participants included:

- U.S. Department of Energy
- TransAlta Resources Investment Corporation.
- Illinois Department of Energy and Natural Resources.
- The Electric Power Research Institute, Palo Alto, California.
- Baltimore Gas & Electric, Baltimore, Maryland.
- Central Illinois Public Service Company, Springfield, Illinois.
- The National Rural Electric Cooperative Association represented by Associated Electric Cooperative, Inc., Springfield, Missouri.

Host Site - Southern Illinois Power Co-operative

Southern Illinois Power Co-operative (SIPC) is located on the 2,300-acre Lake of Egypt near Marion, Illinois. The Marion plant is SIPC's only generating facility, with a total installed capacity of 272 MW. Unit 4, a 173 MW cyclone boiler, was placed in service in 1979 and carries the system baseload. The plant's first units 1, 2 and 3, each rated at 33 MW, were placed in service in 1963. These units are normally on cold standby and are used during the peak load periods in winter and summer. The 33 MW unit 1 was selected for the retrofit demonstration.

Project Fuel - Marion Station Coal

The coal currently being fired at SIPC is a blend of high-sulfur (3.5%) bituminous Illinois #5 coal and mining waste material.

Coal is supplied from both surface and deep shaft mines year round. The waste material, commonly referred to as "carbon", is obtained from old mining screenings and coal washer rejects which at that time were unprofitable to market. In 1988, approximately 651,000 tons of fuel were delivered at an average cost of \$17.55 a ton.

Marion Station Unit 1

Unit 1 is a Babcock & Wilcox front-wall-cyclone two-drum pressurized furnace rated at 33 MW similar to that shown in Figure 5. The two horizontal cyclone burners are about 7 ft in diameter by 9.5 ft long. The cyclone burner walls and reentrant throat are fabricated from water-cooled tubes. The tubes are studded and coated with refractory for protection from the high heat fluxes in this region.

Crushed coal (.25 inch) is introduced through a primary burner along with tertiary air and immediately swirled by the incoming tangential primary air input at the head end of the cyclone. Secondary air is introduced tangentially into the cyclone barrel to maintain a high velocity swirl that keeps the slag on the walls. Combustion occurs primarily along the chamber wall zone in the mixture of slag and coal. The slag flows down the chamber wall and passes into the boiler through a key slot that is located in the lower portion of the cyclone boiler back wall. The reentrant throat is designed to minimize slag carryover in the gas stream entering the boiler. Typical slag (bottom ash) rejection rates are about 50% to 60%. Maintaining high combustion temperatures is critical to achieving proper slag flow. At present, SO₂ emissions are controlled by monitoring the maximum sulfur content in the coal and no control requirements are imposed for NO_x.

Baseline Test Results

In October, 1990, a series of Baseline tests were performed on Marion unit 1 to establish engineering information and data for the LNS Burner retrofit work. Preceding the test, SIPC and TransAlta had conducted all necessary repair and instrumentation additions.

The baseline test was conducted with boiler operation at 50%, 75%, and full load. Some eighty data points were taken on the boiler and stack including thermal mapping of the boiler internals. The results (boiler efficiency and emissions) are listed in Table 4. It was a surprise to note the carbon in the fly ash was quite high. This had a significant effect on the boilers calculated efficiency.

LNS Burner Retrofit Configuration

Most of the Marion unit 1 plant such as the cyclone boiler, coal bunkers and weigh-belt feeders, and the ID fan would continue to be used in the retrofit. The schematic of Figure 6 shows those new components required for the LNS Burner retrofit.

To fit the LNS Burner to the cyclone plant requires:

- Modifying the front of the cyclone boiler with the LNS Burner and replacing the cyclone throat with a slag screen.
- Reworking the coal preparation and conveying system to provide pulverized coal.
- Providing a system to add limestone and other additives to the coal.

The coal from the existing bunkers and weigh belts is pulverized with limestone to provide a Ca/S ratio of 2:1. The pulverizer

sweep air is separated from the coal with a cyclone separator. Transport air conveys the fuel mix through coal splitters to the LNS Burners.

Each LNS Burner, mounted on the front of the cyclone burner would be about 15 feet long and 7 feet in diameter. Figure 7 shows the LNS Burner retrofit configuration. A new slag screen assembly of studded refractory-coated water-wall tubes vertically traversing the opening would replace the existing cyclone throat. As the slag droplets collect on the screen, the slag drains to the existing slag tap located in the boiler's insulated lower section. This design would increase the slag removal efficiency such that, even with the increased quantity of ash from the limestone additive, no increase is expected in the fly ash load to the ESP. The slag quantity for disposal, however, will double.

Projects Goals

Key demonstration goals were to show the LNS Burner durability and reliability of operation in a utility setting sufficient to prove commercial use. It was expected to demonstrate 70% SO₂ control (with a goal of 90%) along with very low NO_x emissions of 0.2 lb/MBtu while firing high sulfur Illinois #5 bituminous coal. Because the LNS Burner's carbon conversion is very good, the retrofit was expected to significantly improve the efficiency of Marion unit 1, even with the minor heat loss from the increased quantity of slag.

Project Status

This project has been discontinued. Prior to stopping work, construction was approximately 50% complete. The new fuel preparation and pulverizer building had been completed, and the boiler had been thoroughly examined and repaired. What

remained was to fabricate, install and connect the LNS Burner to the boiler, and to complete installation of the Distributed Control System (DCS). If work had proceeded, it is estimated that commissioning would have begun in April of 1992, with the demonstration program complete by the end of 1992.

FUTURE LNS BURNER ACTIVITIES

Last month TransAlta made a decision to minimize future investment in the Low NO_x/SO_x Burner development program, while at the same time continuing to protect the value of the technology. To this end, we have jointly concluded with the Department of Energy to terminate the Cyclone Retrofit Project in Illinois.

We will at the same time complete the HOR Project at Cold Lake finalizing all analysis and reports.

A number of factors influenced this difficult decision for TransAlta including:

1. TransAlta does not foresee application of the LNS Burner technology within its own utility system in the foreseeable future.
2. TransAlta planned to enlist a partner with manufacturing and marketing skills to provide a path to future commercial availability of the technology. Despite significant efforts during the past year, we have been unsuccessful in securing such a partner.
3. The HOR project at Cold Lake has cost significantly more than originally estimated, and was about one year late. This has delayed the availability of information necessary to finalize

and design an LNS Burner for the Cyclone Retrofit Project. In addition, performance results on sulfur capture are currently inconclusive.

4. Cost estimates for the Cyclone Retrofit Project have almost doubled from an initial estimate of \$13.6 million (U.S.) to our current estimate of \$26.2 million (U.S.) The Department of Energy is restricted by law to a maximum 25% increase in funding over its original contribution (\$6.8 million) to the project. This would add \$1.7 million (U.S.) to the original funding for a total of \$8.5 million (U.S.), leaving the majority of the cost increase to be absorbed by TransAlta. Increased costs have resulted from project delays, higher engineering and construction costs, a realization that a significantly longer commissioning period would be required, and underestimated reporting requirements.

5. Our current evaluation of the potential market for the LNS Burner is smaller than previously estimated. In the near term, compliance options such as coal switching or blending, or natural gas, appear to be a more economic and preferred alternative for many utilities. A larger demonstration (200 MW - 500 MW) of the burner will still be necessary before it can be considered commercially acceptable. The burner will not be available in time to be an option for utilities to meet the Phase I compliance date in the revised Clean Air Act.

Accordingly, TransAlta is now proceeding to:

- a. Complete the HOR Cold Lake project data analysis and reporting requirements by the end of 1991.
- b. Terminate the Cyclone Retrofit Project and restore the host unit to the original operating condition by early 1992, together with completion of all required project reports.
- c. Complete research and patent work which will preserve the value of our efforts to date.

TransAlta has significantly advanced the LNS Burner technology over the past five years. The current action plan will permit the technology to be pursued and advanced at a later date if appropriate.

TABLE 1. TECHNOLOGY COST COMPARISONS*

Technology	Emission Control (%) (SO_x/NO_x)	EPC^b Cost^c (\$/kW)	O&M Cost^c (\$10⁶/year)
Cyclone retrofit 500 MW plant			
• Low NO _x /SO _x Burner	90/80	130	6.5
• Wet scrubber with SCR	90/80	320	33.2
New 300 MW PC plant (with low NO_x Burners)	0/50	1150	10.7
Added cost for emissions control			
• PC plant with scrubber	90/50	170	8.2
• PC plant with scrubber and SCR	90/80	320	18.2
• Low NO _x /SO _x Burner	90/80	5	2.7
• Fluidized bed with SCR ^d	90/80	175	17.5
• IGCC ^e	90/80	350	16.7

*These data have been compiled and factored principally from EPRI and DOE publications. The data represent order-of-magnitude costs that may be useful for comparisons of various alternatives but not for absolute costs of the specific technology.

^bEPC—engineering, procurement, construction.

^cOrder-of-magnitude costs adjusted to June 1988 dollars.

^dSCR—selective catalytic reduction (required to achieve 80% NO_x removal).

^eIGCC—Integrated Gasification Combined Cycle

TABLE 2. ASSUMPTIONS AND REFERENCES UNDERLYING TABLE 4

Assumptions	
1.	Capital costs are not site specific. Economic life is taken to be 30 years.
2.	Operating costs are based on Electric Power Research Institute (EPRI) data published in Refs. 2 and 8 and exclude fuel costs. SCR O&M costs include replacing the catalysis bed after 3 years at 2/3 the cost of the original installation and include nominal costs for NH ₃ at \$400/MW-year. SCR hazardous waste disposal costs have been excluded. O&M costs also include (1) scrubber power consumption at 2% gross power at \$0.05/kW-hr and (2) IGCC oxygen power consumption at 11.5% gross power at \$0.05/kW-hr.
3.	New plant costs were obtained from Refs. 2 and 3. Costs for AFDC (interest during construction), start-up, inventory, and land costs were backed out of the data so that all costs represented the basic EPC costs. EPRI costs were factored from 200-250 and 500 MW plants to obtain costs for a 300 MW plant. December 1985 EPRI costs were escalated by 2% for 1986, 2% for 1987, and 1% for 1988.
4.	Repowering costs are based on DOE information (Ref. 5). The 500 MW unit in the reference has been factored and escalated in the same manner as used for new plant costs.
5.	Retrofit costs are from estimates prepared for TransAlta's DOE clean coal proposal (Ref. 7) and from data in Ref. 4 that have been factored and escalated.
6.	EPRI data basis: <ul style="list-style-type: none"> • PC steam cycle conditions are 2400 psig, 1000°F/1000°F. The steam generator is rated at 2620 psig and 1005°F at the superheater outlet. • CFB steam-cycle conditions are 1990 psig, 1000°F/1000°F. The steam generators are rated at 2400 psig and 1000°F at the superheater outlet. The 300 MWe CFB comprises two 150 MWe combined units, forming one plant. • IGCC design and cost are based on a prototype full-heat-recovery process.
7.	Low NO _x /SO _x Burner costs are assumed to be the same as conventional PC burner costs.
8.	Coal-burning applications use Eastern bituminous coal (3.5% sulfur by weight).
9.	An SCR price of \$150/kW for the PC and cyclone plants was obtained by escalating the high range of the EPRI data (German currency rates) at 10%/year for 2 years. An SCR price of \$75/kW for the fluidized bed plant was obtained by similarly escalating the low range (less NO _x to be removed) of the EPRI data.
10.	FGD costs are based on Bechtel's CT-121 process and were escalated to present dollars from Ref. 6.
References	
1.	EPRI, <i>ECS Update, Summer 1987</i> , No. 9, Environmental Control System.
2.	EPRI, <i>Technical Assessment Guide</i> , Vol. 1, Electrical Supply, 1986.
3.	EPRI, <i>Future Power Plants...Choosing among the Many Options</i> , a presentation by Stanley Vejtasa, 1 December 1987.
4.	EPRI, <i>Economic Evaluation of FGD Systems</i> , CS-3342, October 1986.
5.	DOE, <i>The role of Repowering in America's Power Generation Future</i> , November 1987.
6.	Bechtel, <i>Flue Gas Desulfurization, The Bechtel CT-121 Process</i> .
7.	Bechtel/TransAlta, submittal to DOE (DE-PS01-88FE61530, Vol. II) and associated estimate.
8.	EPRI projection for a mature IGCC facility, October 1987.

TABLE 3. PROJECT SO_x AND NO_x EMISSION CRITERIA

Emissions	Project Goals	Delivered Coal	Canadian Guidelines*
SO _x lb/MBtu (ng/J)	0.3 (129)	0.5 (215)	0.6 (258)
NO _x lb/MBtu (ng/J)	0.2 (86)	0.6 (258)	0.6 (258)

* For Canadian Utility Power Plants

TABLE 4. CYCLONE BOILER PERFORMANCE

Marion Unit	Baseline Test (ASME 84-6)	LNS Burner (Retrofit Design Basis)
Steam flow (lb/hr)	315,000	335,000
Coal Flow (lb/hr)	44,600	38,000
Additive (lb/hr)		
Limestone	0	6346
Other	0	1752
Emissions at the stack (lb/MBtu)		
SO ₂	5.93	1.76
NO _x	0.83	0.2
Opacity (%)	<20	<20
Solids (lb/hr)		
Slag	5949	9424
Fly Ash	3956	2277
Stack Emissions	118	79
Ash tapped as slag (%)	60	80
Boiler efficiency (net)	83.69	88.05

Figure 1. LNS Burner Schematic

Figure 2. LNS-CAP Facility

Figure 3. LNS-CAP Process Flow Diagram

Figure 4. LNS-CAP LNS Burner

Figure 5 General View of Cyclone Boiler

Figure 6. LNS Burner/Cyclone Retrofit Schematic

Figure 7. LNS Burner/Cyclone Retrofit

ACKNOWLEDGEMENTS

There have been many people, dedicated to bring the LNS Burner to commercial use. In addition to those sponsors mentioned, TransAlta wishes to recognize the following companies and their staff:

LNS-CAP Project

- Dykema Engineering, Inc.
- Canadian Erectors, STIW Division.
- Monenco Consultants Limited.
- Alberta Research Council.
- Rockwell International.
- CANMET.

LNS Burner Cyclone Retrofit Project

- Southern Illinois Power Cooperative; with special acknowledgement for providing the Host site.
- Bechtel Power.
- Riley Stoker Corporation.
- Ed Griffin Inc.
- Union Electric Company (Feasibility study).
- Wisconsin Power & Light Company (Feasibility study).

Utility Consortium

- Alberta Power Limited.
- Houston Light & Power (inactive).
- Southern California Edison (inactive).
- Niagara Mohawk Power Company.
- TransAlta Utilities Corporation.
- Wisconsin Public Service.

END

DATE
FILMED

10 / 21 / 92