COLORADO-UTE
NUCLA STATION
CFB DEMONSTRATION
P R O G R A M

QUARTERLY TECHNICAL
PROGRESS REPORT
for the Period
October-December 1990

Prepared for the
United States Department of Energy by
Colorado-Ute Electric Association, Inc.
by Cooperative Agreement
DE-FC21-89MC25137

7/28/92

Q6/b

NUCLA CIRCULATING ATMOSPHERIC FLUIDIZED BED DEMONSTRATION PROJECT

QUARTERLY TECHNICAL PROGRESS REPORT

for the period

October through December 1990

Prepared by:

COLORADO-UTE ELECTRIC ASSOCIATION, INC.

Prepared for:

U. S. DEPARTMENT OF ENERGY

Under D.O.E. Instrument No.
DE-FC21-89MC25137

January 31, 1991

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

DRAFT

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither Colorado-Ute Electric Association, Inc. or the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors, or their employees makes an warranty, express or implied, or assumes any legal liability of responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by tradename, trademark, manufactured, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the Colorado-Ute Electric Association, Inc. or the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of Colorado-Ute Electric Association, Inc. or the United States Government or any agency thereof.

TABLE OF CONTENTS

<u>Section</u>		<u>Page</u>
1	SUMMARY	1-1
	1.1 Plant Operating Summary	1-2
	1.2 Performance Testing	1-6
	1.3 Other Testing Completed	1-11
	1.4 Future Testing	1-12
2	PLANT OPERATING SUMMARY	2-1
	2.1 Plant Operating History - Third Quarter	
	1990	2-1
	2.2 Plant Operating History - Fourth Quarter	
	1990	2-22
3	PERFORMANCE TESTS CONDUCTED DURING THE QUARTER	3-1
4	PERFORMANCE TEST RESULTS	4-1
	4.1 Emissions Data Summary	4-3
	4.2 Combustion Efficiency	4-22
	4.3 Boiler Efficiency	4-28
5	PLANT COMMERCIAL PERFORMANCE STATISTICS	5-1
	5.1 Summary	5-1
	5.2 Definitions for Plant Commercial Performance	
	Statistics	5-15
6	PERIODIC BOILER INSPECTIONS	6-1
	6.1 Summary of Recommendations to Extend Useful	
	Refractory Life	6-2

<u>Section</u>	<u>Page</u>
7	SPECIAL STUDY AREAS 7-1
7.1	Environmental Characterization 7.1-1
7.2	Ash Reinjection 7.2-1
7.3	Dynamic Testing 7.3-1
7.4	Cyclone Efficiency Measurements 7.4-1
7.5	Alternate Fuels Testing 7.5-1
7.6	Secondary Superheater Failure Analysis 7.6-1
<u>Appendix</u>	
A	Run Summaries Conducted During the Fourth Quarter of 1990 A-1
B	Process Operating Summary Reports B-1
C	Material Conditions Assessment of Boiler Tubes From Colorado Ute Electric Association Circulating Fluidized Bed Boiler C-1
D	Incident Report Summary D-1
D.1	Third Quarter 1990 D-1
D.2	Fourth Quarter 1990 D-21

ILLUSTRATIONS

<u>Figures</u>		<u>Page</u>
2-1	Total Nucla Coal Hours	2-2
2.2	Total Load, July 1990	2-13
2.3	Total Load, August 1990	2-16
2.4	Total Load, September	2-22
2.5	Total Load, October 1990	2-30
2.6	Total Load, November 1990	2-39
2.7	Total Load, December 1990	2-49
3-1	Test PS17 Process Parameter Trends	3-9
3-2	Test PS18 Process Parameter Trends	3-10
3-3	Test PS24 Process Parameter Trends	3-11
3-4	Test PS19 Process Parameter Trends	3-12
3-5	Test PS26 Process Parameter Trends	3-13
3-6	Test PS25 Process Parameter Trends	3-14
3-7	Test PS27 Process Parameter Trends	3-15
3-8	Test PS24R1 Process Parameter Trends	3-16
3-9	Test PS28 Process Parameter Trends	3-17
3-10	Test PS29 Process Parameter Trends	3-18
3-11	Test AT1 Process Parameter Trends	3-19
3-12	Test PS01 Process Parameter Trends	3-20
3-13	Test PS08 Process Parameter Trends	3-21
3-14	Test PS10 Process Parameter Trends	3-22
3-15	Test PS12R1 Process Parameter Trends	3-23
3-16	Test PS02 Process Parameter Trends	3-24
3-17	Test PS13M1 Process Parameter Trends	3-25
3-18	Test PS09M1 Process Parameter Trends	3-26
3-19	Test PS31 Process Parameter Trends	3-27
3-20	Test PS14B Process Parameter Trends	3-28
3-21	Test PS14A Process Parameter Trends	3-29
3-22	Test PS15 Process Parameter Trends	3-30
3-23	Test PS16 Process Parameter Trends	3-31
3-24	Test PS32 Process Parameter Trends	3-32

ILLUSTRATIONS (continued)

<u>Figures</u>		<u>Page</u>
3-25	Test PSPS11A,B Process Parameter Trends	3-33
3-26	Test PS33A,B Process Parameter Trends	3-34
4.1-1	Effect of Ca/S Molar Ratio on Sulfur Retention.	4-11
4.1-2	Effect of Temperature on Ca/S Requirement	4-13
4.1-3	NOx Emissions VS Bed Temperature	4-16
4.1-4	Effect of Ca/N Weight Ratio on NOx	4-17
4.1-5	CO Emissions VS Bed Temperature	4-21
4.2-1	Combustion Efficiency VS Unit Load	4-26
4.2-2	Effect of Average Bed Temperature on Combustion Efficiency	4-27
4.3-1	Effect of Excess Air on Dry Flue Gas Exit Loss	4-30
4.3-2	Effect of Freeboard Velocity on Unburned Carbon Loss	4-31
4.3.3	Effect of Average Bed Temperature on Unburned Carbon Loss	4-33
5-1	Nucla CFB Operating Availability	5-9
5-2	Nucla CFB Equivlaent Availability	5-10
5-3	Nucla CFB Capacity Factors	5-11
5-4	Nucla CFB Net Plant Heat Rate	5-12
7.3-1	Control Schematics	7.3-2
7.3-2	Test LF04 Historical Plots	7.3-4
7.3-3	Test LF01 Historical Plots	7.3-5
7.3-4	Test LF02 Historical Plots	7.3-6
7.3-5	Test LF03 Historical Plots	7.3-8
7.4-1	Cyclone Model Predictions for PPCo Cyclone Full Load	7.4-2
7.4-2	Cyclone Model Predictions for PPCo Cyclone Half Load	7.4-3
7.5	Sulfur Retention vs. stack SO ₂ Concentration	7.5-2
7.6-1	SHII and Flow Diagram	7.6-2

ILLUSTRATIONS (continued)

<u>Figures</u>		<u>Page</u>
7.6-2	Newly Installed Erosion Shelf, SHII, Panel 2	7.6-5
7.6-3	Newly Installed Erosion Shelf, SHII, Panel 2	7.6-5
7.6-4	Combustion Shelving Over SHII, Panel 2	7.6-6
7.6-5	Combustion Shelving Over SHII. Panel 2	7.6-6
7.6-6	Location of Tube Samples in SHII	7.6-9
7.6-7	Radiant Superheat Omega Panel Design	7.6-17
7.6-8	SHII Tube Temperature at 3.3% O ₂ , 110 MWe	7.6-24
7.6-9	Attemperator Flow for 760°F SHII Inlet	7.6-25
7.6-10	SHII Tube Temperature at 2.8° O ₂ , 110 MWe	7.6-26
7.6-11	Attemperator Flow for 760°F SHII Inlet	7.6-27
7.6-12	Attemperator Flow for 1025°F SHII Metal	7.6-28
7.6-13	SHII Tube Temperature at 2.8% O ₂ , 110MWe	7.6-29
7.6-14	SH Out vs.SHII Metal Temperature 2.8% O ₂	7.6-30

Appendix A

A-1	Colorado Calibration Change	A-8
A-2	Coal Size Data Averages	A-57
A-3	Coal Size Comparison	A-72

TABLES

<u>Table</u>		<u>Page</u>
1.2-1	Steady-State Test Matrix	1-8
2-1	1989-1990 Outage Summary Report	2-4
3-1	Parametric Test Matrix	3-5
4.1-1	Gas Analysis Summary	4-4
4.1-2	Plant Stack Emission Summary	4-6
4.1-3	Gas Analysis: SO ₂ Emission	4-8
4.1-4	Effect of Limestone Feed on NO _x Emissions	4-18
4.2-1	Combustion Efficiency & Related Parameters	4-23
4.3-1	Contributions to Boiler Heat Loss	4-29
5-1	Plant Commercial Performance Statistics, July	5-2
5-2	Plant Commercial Performance Statistics, Aug.	5-3
5-3	Plant Commercial Performance Statistics, Sept.	5-4
5-4	Plant Commercial Performance Statistics, Oct.	5-5
5-5	Plant Commercial Performance Statistics, Nov.	5-6
5-6	Plant Commercial Performance Statistics, Dec.	5-7
5-7	Nucla Plant Commercial Performance Statistics	5-8
7.1-1	CFBC Environmental Characterization Chemical Substances	7.1-3
7.3-1	Dynamic Response Test Conditions	7.3-3

<u>Table</u>		<u>Page</u>
A-1	Operating Parameters, Test PS17	A-3
A-2	Operating Parameters, Test PS24	A-7
A-3	Operating Parameters, Test PS19	A-13
A-4	Coal Size Comparison	A-14
A-5	Operating Parameters, Test PS18	A-17
A-6	Coal Size Comparison	A-18
A-7	Operating Parameters, Test PS28	A-21
A-8	Operating Parameters, Test PS25	A-24
A-9	Operating Parameters, Test PS27	A-27
A-10	Operating Parameters, Test 24R1	A-31
A-11	Operating Parameters, Test PS28	A-34
A-12	Operating Parameters, Test PS29	A-37
A-13	Average Process Parameters	A-38
A-14	Operating Parameters. Tests PS01	A-42
A-15	Operating Parameters, Tests PS08	A-46
A-16	Operating Parameters. Test PS10	A-49
A-17	Average Process Parameters	A-50
A-18	Operating Parameters, Test 12R1	A-53
A-19	Operating Parameters, Test PS02	A-56
A-20	Average Process Parameters	A-58
A-21	Operating Parameters, Test PS13M1	A-61
A-22	Average Process Parameters	A-62
A-23	Operating Parameters, Test PS09M1	A-66
A-24	Average Process Parameters	A-67
A-25	Operating Parameters, Test PS31	A-71
A-26	Average Process Parameters	A-73
A-27	Operating Parameters, Test PS14A	A-77
A-28	Operating Parameters, Test PS14B	A-78
A-29	Average Process Parameters	A-79
A-30	Operating Parameters, Test PS15	A-82
A-31	Average Process Parameters	A-83
A-32	Operating Parameters, Test PS16	A-87

TablePage

A-33	Average Process Parameters	A-88
A-34	Operating Parameters, Test PS32	A-91
A-35	Average Process Parameters	A-92
A-36	Operating Parameters, Test PS11A	A-96
A-37	Operating Parameters, Test PS11B	A-97
A-38	Average Process Parameters	A-98
A-39	Operating Parameters, Test PS33A	A-102
A-40	Operating Parameters, Test PS33B	A-103
A-41	Average Process Parameters	A-104

FOREWORD

This is the twelfth in a series of Quarterly Technical Progress Reports on Phase II of Colorado-Ute Electric Association's (CUEA) Nucla Circulating Fluidized Bed (CFB) Demonstration Program sponsored by the U.S. Department of Energy (DOE). It covers the period from October through December 1990, although plant commercial performance statistics, operating summaries, and outage summaries for the period from July through September 1990 are also included in this report. Co-sponsorship of the Test Program by the Electric Power Research Institute (EPRI) was completed at the conclusion of Phase I testing on June 15, 1990.

During the fourth quarter of 1990, the unit operated with an average availability of 85.0%, an equivalent availability of 85.7%, and a plant capacity factor of 57.7%. The plant accumulated an additional 1876 operational hours on coal, bringing the cumulative total since initial unit start-up in June 1987 to 15,001 hours. The November and December operating availabilities of 97.2% and 97.9%, and the capacity factor for November of 85.7%, represent Nucla Station operating records and are indicative of improvements in equipment reliability. During the third quarter of 1990, the unit had an average operating availability of 44.6%, an equivalent availability of 42.4%, and a capacity factor of 17.0%. These numbers were influenced considerably by a series of secondary superheater tube leaks. An apparent solution to this problem was implemented at the close of the third quarter and has contributed to the record numbers during the fourth quarter.

During the third quarter of 1990, the U.S. Department of Energy and CUEA developed a test plan and matrix for Phase II of the Demonstration Test Program. This plan identified test areas that were not covered in Phase I or had limited data

from this period of testing. Emphasis was placed on assessing unit performance for changes in coal and sorbent sizing and feed distribution, air/fuel ratios, and fuel type. Specialized tests were also identified for completing dynamic response tests and environmental characterization of the stack flue gas, both of which were initiated in Phase I. Other tests involve estimating cyclone fractional collection efficiencies and assessing the impact of flyash reinjection on combustor temperature and emissions control.

During the fourth quarter, CUEA completed a total of twenty-three steady-state performance tests as part of the Phase II test plan. Nine of these tests were completed at half load and fourteen were at full load. From these totals, four tests were performed with different coal size distributions, thirteen tests with various coal and limestone feed point configurations, two tests at different air/fuel ratios, two tests with different bed inventories, and two baseline tests were completed. Baseline tests represent the data standards at a given load to which all other performance tests are compared. In addition, two steady-state performance tests were completed with different bed inventories to establish the effect of this parameter on process temperature control and emissions performance.

From this list of completed tests, solids data have been processed by the off-site analytical laboratory and returned to the site for all of the half-load tests. The performance calculations have been finalized for these tests and data are included in tabular and graphical format in this report. Due to time constraints created by the large number of performance tests conducted in this reporting period, the analysis of these data are limited and final correlations and conclusions will be reported in the next quarterly period. Solids data have also been received from the off-site

laboratory for some full-load tests, but these data will not be processed and reported on until the next quarterly period.

During Phase I of the Test Program, dynamic response tests were successfully completed up to 5 MWe/min ramp rates. During the fourth quarter, four dynamic response tests were completed at ± 7 MWe/min over 20 and 40 MWe load changes. On the last 7 MWe/min test while ramping the unit down across a 40 MWe range from 110 MWe to 70 MWe, the unit tripped on low drum level. Data analysis suggests poor steam flow indication, as calculated using first stage pressure drop across the 4A turbine, as the major problem with drum level stability while in three-element control. There does not appear to be a boiler limitation at this rate, particularly one that might be CFB-related. Testing is planned during the next quarter at ramp rates up to 9 MWe/min.

Also during the period, a series of full-load operational tests were performed to evaluate the effect of attemperator spray flows on secondary superheater metal temperatures. The objective of this testing was to reduce superheater metal temperatures and prevent or reduce the number of tube failures that plagued unit operation in the second and third quarters of 1990. Using the results of these operational tests, spray flows were increased at the end of September 1990 and the unit ran successfully through the fourth quarter of 1990 without a tube failure. These results are discussed in detail in this report along with a summary of all superheater tube failures to date and an assessment of their condition made during an inspection in the third quarter of 1990. Inspections of boiler component refractory parts were also made during this period by two independent outside refractory consultants. Conclusions from one of these inspections are contained in Section 6.1 of this report.

Progress made in the special study plan areas of the test program during this quarter are also summarized in this report. These include plans for environmental characterization, flyash reinjection, cyclone fractional collection efficiency, and alternate fuels testing.

In summary, Phase II parametric testing was completed at half and full load for air/fuel ratio, and coal and limestone feed distribution tests. Two coal size distribution tests were completed at both half and full load and remaining tests are planned in the first quarter of 1991. Limestone size testing will also be completed during this period.

The next quarterly report will include data presentations for all steady-state performance tests conducted during Phase II testing and not presented in this report. A full analysis of all test data will be presented with comparisons between results from tests conducted during Phases I and II of the Test Program. Results of tests in the special study areas will also be presented.

This report has been written by the following individuals and organizations:

T. J. Heller, Colorado-Ute Electric Association
S. A. Bush, Colorado-Ute Electric Association
M. A. Friedman, Combustion Systems Inc.
T. A. Towers, Combustion Systems Inc.
P. A. Jones, Bechtel Corporation
W. W. Boles, Bechtel Corporation

This report has been compiled, edited, and published by Combustion Systems Inc. for the Colorado-Ute Electric Association.

Section 1

SUMMARY

During the fourth quarter of 1990, steady-state performance testing at the Nucla CFB resumed under sponsorship of the U.S. Department of Energy (DOE). Co-sponsorship of the Demonstration Test Program by the Electric Power Research Institute (EPRI) was completed on June 15, 1990. From October through December, 1990, CUEA completed a total of 23 steady-state performance tests, 4 dynamic tests, and set operating records during November and December as the result of improved unit operating reliability. Highlight events and achievements during this successful period of operation and testing include:

- Nine half-load performance tests were completed. Two of these tests were performed with different coal size distributions, four tests with various coal feed point configurations, two tests with different limestone feed configurations, and one baseline test was completed with all operating parameters configured for design operation. The baseline test forms the performance standard to which the other tests are compared.
- Fourteen full-load performance tests were completed. Two tests were performed with different coal feed size distributions, seven tests with various coal and limestone feed point configurations, two tests at different excess air levels, two tests with different bed inventories, and one baseline test was completed with all operating parameters configured for design operation.
- Four dynamic load response tests were completed over 20 and 40 MWe ranges at a maximum rate of 7 MWe/min.

- A series of full-load operational tests were performed to evaluate the effect of attemperator spray flows on secondary superheater metal temperatures and final steam temperatures. The objective of these tests was to investigate possibilities where process changes could result in reductions in superheater metal temperatures and increased tube life.
- Plant records for unit operating availability were set in November and December with values of 97.2% and 97.9%, respectively. The previous high of 92.1% was achieved in March 1990. The plant capacity factor of 85.3% for November was also a monthly record despite eight days of half-load testing as part of the Phase II Test Program. The previous record capacity factor of 83.9% was set in April 1990. During the latter half of December, dynamic testing and reduced load operation to conserve coal inventories restricted the monthly capacity factor to 56.2%.

Currently, the field test engineering organization consists of the CUEA project engineer, two full time test engineers from Bechtel, two part time engineers from Combustion Systems Inc., and two CUEA engineering aides. The off-site analytical laboratory is the Radian Corporation. No changes to this structure are anticipated during the next quarterly period.

1.1 PLANT OPERATING SUMMARY

During this reporting period, the plant operated on coal for 1876 hours with an average operating availability of 85.0%, an equivalent availability of 84.7%, and a plant capacity factor of 57.7%. Cumulative operational hours on coal since

unit startup in June 1987 are 15,001 hours. The November and December operating availabilities of 97.2% and 97.9% respectively, and the capacity factor for November of 85.7% represent Nucla Station operating records since initial start up in June 1987. The 4th quarterly averages represent a significant improvement over the 3rd quarter of 1990 which included an average operating availability of 44.6%, an equivalent availability of 42.4%, and a capacity factor of 17.0%. Availability during the 3rd quarter was seriously affected by a series of boiler tube leaks on the secondary superheaters. In addition, the capacity factor in the third quarter was influenced by low dispatch demand for station power.

1.1.1 Startup, Shutdown, and Continuous Operation.

Fourth quarter commercial performance statistics showed significant improvements over previous quarters as the result of long periods of sustained unit operation at high loads. The plant operated for 43 consecutive days from November 1 to December 14 without a unit trip. Full load operation at 110 MWe was sustained for the latter 36 days of this period. The plant operated for 20 days in October and was on-line every day during November and December of 1990.

Capacity factors for October and November were affected by part-load testing as part of the DOE test program. In addition, low system demand during October and December affected averages for these months. Monthly averages for plant commercial performance statistics are presented in Section 5.0 of this report.

For the quarter, there were two cold and seven hot restarts. One cold restart occurred at the beginning of October, following a 500 hour unscheduled outage to repair a superheater tube leak that occurred on September 16th in the

previous quarter. The second occurred on November 1st, following a scheduled six day shutdown for boiler inspections as part of the contract close-out on the CFB boiler. This shutdown was initiated in a controlled sequence. Four unit trips occurred during the fourth quarter from induced draft (ID) or secondary air (SA) fan trips. Restarts from these incidents are usually achieved in less than 4 hours. One unit MFT occurred as the result of low drum level during the dynamic testing sequence as part of the DOE test program. One controlled shutdown was initiated to repair a flange leak on the final steam line and one trip occurred due to temporary loss of primary air damper control.

1.1.2 Secondary Superheater Tube Failures.

Part of the cause for low availability and capacity factors in 1990 was the recurrence of secondary superheater tube failures. These typically result in two to three week outages for repair. An inspection was conducted between 9/21 and 9/30 of the third quarter during an unscheduled outage resulting from a secondary superheater tube failure. The assessment report by an outside boiler vendor on the condition of the secondary superheaters during this inspection is contained in Appendix C. A summary of all secondary superheater tube failures along with an evaluation of the Appendix C report is contained in section 7.6.

Results in these reports indicate a reduction in available life to outside tubes in the first three panels of the secondary superheater as the result of long term overhear. Tube erosion from the downward flow of solids (bed material) along the boiler walls is also a problem in localized areas of the secondary superheaters. These areas generally contain tube and/or tube support geometries conducive to solids flow channelling. Erosion is also a problem with horizontal secondary superheater tubes that are out of plane. Tube

erosion is particularly troublesome along the back side of the superheater panels where visual inspection is difficult. The addition of shelving along the outside tube rows of each panel may alleviate both problems by reducing the heat transfer to these tubes and by breaking up the downward flow of solids and preventing flow behind each panel.

In October, the plant performed a series of operational tests to assess the impact of attemperation on secondary superheater metal temperatures and final steam temperatures. Tube metal temperatures were monitored using eight thermocouples located on the top four tubes of SHII panels 1 and 2. These were installed during the September 1990 outage. Based on the results of these tests, attemperator spray flows have been increased to reduce secondary superheater metal temperatures from a maximum value of 1075°F to 1025°F at full load. Although final steam temperatures decreased 40°F from 1000°F to 960°F, resulting in some loss in overall cycle efficiency, no additional secondary superheater tube failures have occurred since this adjustment.

1.1.3 Boiler Inspection

Combustion chamber 4A cyclone refractory was inspected during the September, 1990 outage by two outside refractory consultants. The condition of the refractory during this inspection was similar to that reported and documented during the first two quarters of 1990. Refractory repairs were made during this outage to the bullnose on 4A cyclone, the scroll piece (inlet spiral shelf) on both cyclones, and to areas in the cones of each cyclone where pieces of the outer abrasion-resistant layer of refractory were missing. One consultant concluded that a harder refractory over most surfaces combined with a more flexible refractory in the vicinity of penetrations and joints would increase overall life. The

second consultant concluded that the lower combustor design and cyclone inlet were areas that required further study, while near-term replacement was required in the cyclones for the roof down through the downcomers to the loop seals. The conclusions from this latter report are contained in Appendix E of this report.

Also during the September outage, water-wall tubes were selectively pad welded at the water-wall/refractory interface in localized regions where tube wall thinning had progressed. In addition, 100 bubble caps in 4A and 20 in 4B combustion chambers were discovered loose or missing and were replaced.

On 10/26, the plant initiated a controlled shutdown sequence from 50% MCR and started a six day outage for boiler inspections as part of the CFB boiler contract close-out. The secondary superheaters, water walls, and refractory were inspected by CUEA and the boiler vendor at this time.

1.2 PERFORMANCE TESTING

During the 3rd quarter of 1990 following the completion of Phase I testing, CUEA and the DOE developed a test plan for Phase II testing covering the period from October 1990 through March 1991. The overall objectives of this plan were as follows:

- a.) Continue steady-state performance testing on Salt Creek coal in areas where data from the Phase I test program were sparse or incomplete.
- b.) Perform baseline steady-state performance tests on alternate fuels with higher sulfur and ash contents compared to Salt Creek coal.

- c.) Complete the Environmental Characterization Plan started during Phase I. This consists of detailed gas and solids sampling for trace constituents at the stack.
- d.) Complete dynamic response testing at ramp rates of 7 and 9 MWe/min, if possible. Ramp rates up to 5 MWe/min across 20 MWe and 40 MWe load ranges were conducted during Phase I.
- e.) Compare predicted versus actual cyclone collection efficiency.
- f.) Assess the impact of fly ash reinjection on combustor temperature control and emissions performance.

1.2.1 Test Matrix

To achieve these objectives, a test plan was developed and resources were procured to implement this plan. Twenty-nine steady-state performance tests were defined on Salt Creek coal, sixteen of which were at full load and the remainder at half load. Operating variables for these tests included air/fuel ratios, and coal and limestone sizing and feed point configurations. The original parametric test matrix is shown in Table 1.2-1. A total of eight dynamic response tests were planned at 7 and 9 MWe/min over 20 and 40 MWe ramp ranges. An alternate fuels test matrix was developed for full load testing on fuels different than Salt Creek coal. In addition, special test plans were developed for fly ash reinjection, environmental characterization of the flue gas, and for predicting cyclone fractional collection efficiency.

Table 1.2-1

STEADY-STATE TEST MATRIX PERFORMANCE CHARACTERIZATION

TEST NUMBER	SCHD DATE	LOADS %	A/F RATIO	SULFUR RETENTION	FUEL SIZE	FUEL TYPE	FUEL CONFIG	SORBENT SIZE	SORBENT TYPE	SORBENT CONFIG	REPEAT TEST	COMMENTS
FULL LOAD PARAMETRIC STUDIES												
PS01		100	D	D	MIN	D	D	D	D	D	R	
PS02		100	D	D	MAX1	D	D	D	D	D	R	
PS03		100	D	D	MAX2	D	D	D	D	D		
PS04		100	D	D	INT	D	D	D	D	D		
PS05		100	D	D	O	D	D	MIN	D	D		
PS06		100	D	D	O	D	D	MAX1	D	D	R	
PS07		100	D	D	O	D	D	MAX2	D	D		
PS08		100	D	D	O	D	50/50	O	D	D	R	
PS09		100	D	D	O	D	75/25	O	D	D	R	
PS10		100	D	D	O	D	FW	O	D	D	R	
PS11		100	D	D	O	D	LS	O	D	D	R	
PS12		100	D	D	O	D	O	O	D	SW	R	
PS13		100	D	D	O	D	O	O	D	SW+FW	R	
PS14		100	LOW/LOW	D	O	D	O	O	D	O	R	
PS15		100	LOW	D	O	D	O	O	D	O	R	
PS16		100	HIGH	D	O	D	O	O	D	O	R	
50% LOAD PARAMETRIC STUDIES												
PS17		50	D	D	MIN	D	D	D	D	D		
PS18		50	D	D	MAX1	D	D	D	D	D		
PS19		50	D	D	MAX2	D	D	D	D	D		
PS20		50	D	D	INT	D	D	D	D	D		
PS21		50	D	D	O	D	D	MIN	D	D		
PS22		50	D	D	O	D	D	MAX1	D	D		
PS23		50	D	D	O	D	D	MAX2	D	D		
PS24		50	D	D	O	D	50/50	O	D	D		
PS25		50	D	D	O	D	75/25	O	D	D		
PS26		50	D	D	O	D	FW	O	D	D		
PS27		50	D	D	O	D	LS	O	D	D		
PS28		50	D	D	O	D	O	O	D	SW		
PS29		50	D	D	O	D	O	O	D	SW+FW		

LEGEND:

D - DESIGN
 O - OPTIMIZED VALUE
 MIN - MINIMUM VALUE
 MAX1 - MAXIMUM VALUE 1
 MAX2 - MAXIMUM VALUE 2
 INT - INTERMEDIATE VALUE
 R - TEST PREVIOUSLY PERFORMED

50/50 - 50% TOTAL COAL FLOW TO THE LOOP SEAL FEEDERS
 75/25 - 75% TOTAL COAL FLOW TO THE LOOP SEAL FEEDERS
 FW - COAL FEED TO THE FRONT WALL FEEDERS ONLY
 LS - COAL FEED TO THE LOOP SEAL FEEDERS ONLY
 SW - SIDE WALL SORBENT FEED POINT OUT OF SERVICES IN EACH COMBUSTOR
 SW+FW - SIDE WALL AND ONE FRONT WALL SORBENT FEED POINT OUT OF SERVICE IN EACH COMBUSTOR

1.2.2 Performance Tests Completed

A total of 23 steady-state performance tests were conducted during the fourth quarter; nine of these were at half load and fourteen were at full load. A breakdown of these are summarized below. More detail is presented in Section 3.0.

50% Load Tests

- BASELINE TEST - PS17. This was originally planned as a minimum coal size test. However, adjustment of the final crushers to achieve this produced a coal size similar to that burned under Phase I testing. This test was then designated as a baseline test.
- COAL SIZING TESTS - PS18 and PS19. Solids samples were not collected for test PS19 since the coarse coal size prevented extended operation due to ash cooler pluggage. Operating data and a run summary report were generated for this test.
- COAL FEED CONFIGURATION - PS24R1, PS25, PS26 and PS27 are complete. Test PS24R1 represents a repeat test with the same conditions as the original test PS24.
- LIMESTONE FEED CONFIGURATION - PS28 and PS29.

100% Load Tests

- BASELINE TEST - PS02. This was originally designated a maximum coal size test and was configured by adjusting the final crushers. However, after completing the test, size distribution data were similar to baseline conditions from Phase I testing.

- COAL SIZING TESTS - PS01 and PS31. PS01 was a minimum coal size test and PS31 represented a larger size distribution than baseline test PS02.
- COAL FEED CONFIGURATION - PS08, PS09M1, PS10, PS11, and PS33. PS09M1 was similar to the original test PS09 except that one side-wall limestone feeder was out of service. PS33 represents a new test configuration designed to optimize sulfur capture with coal flow to the loop seals only.
- LIMESTONE FEED CONFIGURATION - PS12R1 and PS13M1. PS12R1 represents a repeat test with conditions identical to the original test PS12. PS13M1 represents a modification to the original PS13 where the coal feed configuration was adjusted to provide a more optimum test condition.
- AIR/FUEL RATIO - PS14 and PS15. PS14 was at 1.8 vol. % O₂ and PS15 was at 3.5 vol. % O₂.
- BED INVENTORY - PS16 and PS32. PS16 and PS32 were tests to determine the effect of bed inventory on operating temperature and emissions performance. The original test PS16 was defined as a high excess air test. This condition could not be achieved due to PA fan limitations at full load and the new test was substituted.

1.2.3 Performance Tests Cancelled

50% Load Tests - Test PS21, which is a minimum limestone size test, has been cancelled since the "design" limestone sizing currently being used is nearly as fine as can be achieved. Test PS23 has also been cancelled. This is a maximum limestone size test. Originally, two different maximum coal

size tests were scheduled but equipment procured for this test is capable of only one size distribution. This will be test PS23.

100% Load Tests - Test PS03 was replaced by test PS31. PS05 and PS07 are fine and coarse limestone sizing tests respectively, which are not achievable due to equipment limitations (see 50% load tests above).

1.2.4 Remaining Performance Tests

The following steady-state performance tests outlined in the original test matrix for Salt Creek Coal are scheduled for the next quarterly period:

50% Load Tests - PS20 coal size test and PS22 coarse limestone size test.

100% Load Tests - PS04 coal sizing test and PS06 coarse limestone sizing test.

1.3 OTHER TESTING COMPLETED

A series of full load operational tests were performed in October to evaluate the effect of attemperator spray flows on secondary superheater metal temperatures and final steam temperatures. As a result of these tests, the spray logic has been changed so that secondary superheater tube metal temperatures are maintained at or below 1025°F. Previously, the sprays were controlled to maintain a constant secondary superheater inlet steam temperature of 760°F, while metal temperatures drifted to an equilibrium value of approximately 1075°F. The sprays are now set to maintain secondary superheater outlet steam temperatures at approximately 925°F, or whatever set point is required such that metal temperatures do not rise above 1025°F. Although the final

steam temperature at full load has decreased by 40°F, resulting in some decrease in overall cycle efficiency, there have been no further secondary superheater tube failures since this process control change was implemented.

1.4 FUTURE TESTING

The following test activities are planned during the next quarter:

- Alternate fuels testing with a local Dorchester coal. Approximately 5000 tons of this coal will be burned at full load over a five to seven day period. Based on the suppliers analysis, ash and sulfur contents of this coal are 22 wt.% and 1.4 wt.% respectively.
- Fly ash reinjection will be performed at full load to assess the impact on combustor temperature control and emissions performance. Fly ash will be loaded into trucks from the storage silo and blown into the bottom ash reinjection line at various rates. The bottom ash reinjection line enters the combustion chambers at the top of the loop seal recycle entrance just downstream of the coal feed point.
- Recycle material and fly ash solids samples will be collected at 50% and 100% MCR and analyzed for size distribution. Data will be input into two classical cyclone models to compare predicted versus actual performance.
- Following review of dynamic test data from the fourth quarter at 7 MWe/min, testing will continue at 9 MWe/min ramp rates provided that plant safety and equipment life are not compromised.

- Alternate fuels testing is in the planning stages with a 2.0-2.5 wt.% sulfur eastern coal.
- The Environmental Characterization Plan will be conducted at the stack inlet at full and part loads.

Section 2

PLANT OPERATING SUMMARY

During the fourth quarter of 1990, unit operating objectives included the following:

- Conduct Phase II steady-state performance tests on Salt Creek coal as part of the DOE test program.
- Perform dynamic response tests at ramp rates up to 7 MWe/min across 20 MWe and 40 MWe load ranges.
- Prepare logistics for fly ash reinjection tests, coal and limestone sizing tests, and alternate fuels tests (if any).

During the fourth quarter of 1990, the Nucla CFB demonstration plant operated with a unit availability of 85.0%, an equivalent availability of 84.7%, and a plant capacity factor of 57.7%. The total operating time on coal was 1876 hours, bringing the total cumulative time on coal since initial start-up in June 1987 to 15,001 hours. A breakdown of the coal hours by month since this period is shown in Figure 2.0-1. During the third quarter of 1990, the unit had an average operating availability of 44.6%, an equivalent availability of 42.4%, and a capacity factor of 17.0%.

This section contains an outage summary report for 1989 and 1990. The date, outage duration, and summary description of the outage cause are listed in the Table 2-1. During the fourth quarter, there were two extended unit outages occurring at the beginning and end of October. The first outage began September 16 and lasted until October 6. This three week unscheduled outage was caused by a secondary

Figure 2-1

superheater tube leak in the 4A combustion chamber. During the ensuing period of repair, an outside boiler vendor conducted a detailed inspection of secondary superheater surfaces. Their inspection report is contained in Section 6.0 of this report.

The second extended outage occurred toward the end of October and lasted approximately six days. This was a planned/scheduled outage that was initiated from a controlled shutdown sequence. The intent of this outage was for inspection of boiler component parts in connection with the contract close-out between CUEA and the boiler vendor.

There were seven short duration outages lasting eight hours or less. Four of these were the result of secondary or induced draft fan trips, one was the result of a drum level trip during the dynamic response tests as part of Phase II testing, and two were for miscellaneous reasons.

As can be seen from the Table 2-1, the plant operated for 43 consecutive days from November 1 to December 14 without a unit trip. Full load operation was sustained for 36 continuous days during this period. The plant operated for 20 days in October and was on-line every day during December and November of 1990.

A chronological summary of events for the third and fourth quarters of 1990 are also included in this section. Trend plots of gross unit output for each month from July through December supplement these summaries. The third quarter of 1990 has been added to this section to provide continuity in reporting.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
5-Sep-90	5:52	6-Oct-90	15:47	490	UNIT MFT ON HIGH FURNACE DRAFT PRESSURE DUE TO A BOILER TUBE LEAK IN 4A COMBUSTOR. DURING THE REPAIR OUTAGE B&W CONDUCTED A REMAINING USEFUL LIFE ANALYSES ON THE RADIANT SUPERHEATER TUBES (SH II) AN TUBE METAL TEMPERATURE THERMO-COUPLES WERE INSTALLED.
5-Oct-90	17:06	7-Oct-90	0:36	8	CONTROLLED SHUTDOWN DUE TO A FLANGE LEAK BETWEEN THE THROTTLE AND CONTROL VALVES. DURING START-UP.
5-Oct-90	2:04	19-Oct-90	5:45	4	UNIT MFT ON PHANTOM ID FAN TRIP. TWO CONTROL FUSES IN THE FAN DELTA SIDE CONTACTOR WERE REPLACED PRIOR TO RESTART.
3-Oct-90	13:00	23-Oct-90	14:16	1	UNIT MFT ON LOW AIR FUEL RATIO DUE TO A STUCK 4A UNDERBED DAMPER. DESSICANT DUST FROM THE CONTROL AIR DRYER CAUSED THE DAMPER TO STICK.
5-Oct-90	17:13	1-Nov-90	20:05	147	CONTROLLED SHUTDOWN FOR PYROPOWER TO INSPECT 4A AND 4B COMBUSTOR REFRACTORY AS PART OF THE CONTRACT CLOSEOUT. CUEA HIRED UNITED ENGINEERS AND CONSTRUCTORS TO PERFORM AN INDEPENDENT EVALUATION OF THE BOILER REFRACTORY.
5-Dec-90	5:01	14-Dec-90	12:27	7	UNIT TRIP ON MFT DUE TO LOSS OF ID FAN RESULTING FROM SYSTEM DISTURBANCE. THE FAN TRIP OCCURRED DURING A RECLOSURE ON 69KV BREAKER N-931.
5-Dec-90	10:29	17-Dec-90	12:24	2	UNIT TRIP ON MFT DUE TO MYSTERY TRIP OF ID FAN
7-Dec-90	17:19	20-Dec-90	19:59	3	UNIT MFT ON LOW DRUM LEVEL DURING DYNAMIC LOAD RAMP TESTING AS PART OF THE DOE TEST PROGRAM.
11-Dec-90	16:19	22-Dec-90	20:08	4	UNIT MFT ON SA FAN TRIP DUE TO LOSS OF WDPF DROP 2. THE DROP WAS LOST DUE TO PROBLEMS WITH THE WDPF LOGIC ROOM HVAC SYSTEM.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
28-May-90	14:24	28-May-90	15:31	1	DURING A CONTROLLED SHUTDOWN DUE TO HIGH VIBRATION READINGS ON NO. 3 TURBINE BEARING, SWITCH-YARD BREAKER N-521 TRIPPED. THE HIGH VIBRATION SOURCE WAS DETERMINED TO BE TRANSIENT AND A HOT RESTART FOLLOWED.
31-May-90	9:16	7-Jun-90	1:38	160	UNIT MFT ON LOW DRUM LEVEL DUE TO A BOILER WW TUBE LEAK IN 4A COMBUSTOR.
7-Jun-90	8:11	7-Jun-90	20:21	12	CONTROLLED SHUTDOWN - PROPANE SUPPLY < 22%
7-Jun-90	22:21	7-Jun-90	23:37	1	PROPANE VAPORIZER TRIP
27-Jun-90	20:14	28-Jun-90	0:47	5	SA WVERTER FAULT
28-Jun-90	14:27	10-Jul-90	4:48	278	SHII 4A COMBUSTOR TUBE LEAK
17-Jul-90	18:25	28-Jul-90	8:56	255	UNIT MFT ON HIGH FURNACE DRAFT DUE TO A BOILER TUBE LEAK IN 4A COMBUSTOR. AT THE TIME OF THE TRIP, OPERATIONS PERSONNEL WERE REDUCING LOAD TO REMOVE THE BOILER FROM SERVICE VIA A CONTROLLED SHUTDOWN SEQUENCE.
1-Aug-90	18:08	19-Aug-90	17:06	431	CONTROLLED SHUTDOWN DUE TO WATERWALL TUBE LEAK IN 4A COMBUSTOR. REPAIRS WERE COMPLETED AND THE UNIT WAS AVAILABLE FOR SERVICE AT 15:00 ON 8/16. HOWEVER, THE UNIT WAS PLACED ON RESERVE SHUTDOWN UNTIL 8/19.
25-Aug-90	0:12	7-Sep-90	12:09	324	CONTROLLED SHUTDOWN FOR RESERVE SHUTDOWN
8-Sep-90	1:43	8-Sep-90	6:32	5	UNIT MFT ON PHANTOM PA FAN TRIP, A BLOWN FUSE IN THE FAN Y SIDE CONTROLLER WAS REPLACED.
12-Sep-90	0:12	13-Sep-90	4:05	28	CONTROLLED SHUTDOWN DUE TO A WATERWALL TUBE LEAK IN 4B COMBUSTOR. THE LEAK WAS EXTERNAL TO THE BOILER AT THE LOOPSEAL WALLBOX CONNECTION.
13-Sep-90	21:27	13-Sep-90	23:46	2	UNIT MFT ON PHANTOM PA FAN TRIP.
14-Sep-90	0:34	14-Sep-90	1:53	1	UNIT MFT ON HIGH DRUM LEVEL DURING START-UP SHORTLY AFTER SYNCHRONIZATION.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
9-Feb-90	22:36	10-Feb-90	2:36	4	UNIT MFT DUE TO LOW VACUUM ON UNIT 4 CONDENSER.
10-Feb-90	17:23	21-Feb-90	6:55	254	UNIT MFT ON HIGH FURNACE DRAFT PRESSURE DUE TO A BOILER TUBE LEAK IN 4A FURNACE. WATER FROM THE TUBE CAUSED AGGLOMERATION OF THE BED MATERIAL IN 4A COMBUSTOR AND WINDBOX. 4A BFP WAS FOUND SEIZED WHILE ATTEMPTING BOILER HYDRO-STATIC TEST AFTER COMPLETING TUBE REPAIRS.
6-Feb-90	0:08	3-Mar-90	9:41	130	CONTROLLED SHUTDOWN DUE TO WATERWALL TUBE LEAK OUTSIDE THE BOILER. THE LEAK WAS LOCATED IN A FLOOR TUBE WHERE THE WINDBOX TIES INTO THE FLOOR TUBES. THE OUTAGE WAS EXTENDED TO REPAIR A SECTION OF ABRASION RESISTANT REFRACTORY IN 4B CYCLONE CONE SECTION.
2-Mar-90	13:36	22-Mar-90	15:23	2	UNIT TRIP ON MFT DUE TO LOSS OF ID FAN RESULTING FROM SYSTEM DISTURBANCE.
3-Apr-90	18:02	3-Apr-90	20:20	2	UNIT TRIP ON MFT DUE TO LOSS OF ID FAN RESULTING FROM SYSTEM DISTURBANCE.
3-Apr-90	19:00	22-Apr-90	10:30	88	UNIT TRIP ON MFT DUE TO LOSS OF EXCITATION DUE TO EXCITER TRANSFORMER FAILURE.
2-May-90	6:29	20-May-90	6:16	432	UNIT MFT ON LOW DRUM LEVEL RESULTING FROM A BOILER TUBE LEAK IN 4A COMBUSTOR. AT THE TIME OF THE TRIP, OPERATIONS PERSONNEL WERE REDUCING LOAD TO REMOVE THE BOILER FROM SERVICE VIA A CONTROLLED SHUTDOWN SEQUENCE.
2-May-90	6:29	20-May-90	15:33	9	UNIT TRIP ON MFT DUE TO LOSS OF SA FAN RESULTING FROM A 4 KV LINE VOLTAGE. THE GENERATOR BREAKER HAD TO BE OPENED MANUALLY.
2-May-90	15:59	22-May-90	6:19	38	UNIT TRIP ON MFT DUE TO LOSS OF SA FAN RESULTING FROM A 4 KV VOLTAGE LINE SURGE. THE GENERATOR REVERSE CURRENT RELAY HAD TO BE MANUALLY TRIPPED. THE BOILER WAS BOTTLED UP WHILE A RELAY WIRING FAULT WAS IDENTIFIED AND CORRECTED.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
8-Dec-89	4:37	15-Dec-89	14:00	177	CONTROLLED SHUTDOWN DUE TO HIGH BED PRESSURE IN 4A COMBUSTOR DURING TYPE "B" COAL ACCEPTANCE TESTING USING A HIGH SULFUR COAL (1.8% S). SUBSEQUENT INSPECTIONS REVEALED A TOTAL OF TWENTY SEVEN BUBBLE CAPS ADRIFT IN 4A COMBUSTOR (25), 4B COMBUSTOR (1), AND 4B LOOP SEAL (1).
17-Dec-89	23:26	18-Dec-89	5:27	6	UNIT MFT DUE TO UNIT 4 EXCITER FIRING CIRCUIT CARD FAILURE.
18-Dec-89	6:42	20-Dec-89	17:27	59	UNIT MFT DUE TO UNIT 4 EXCITER AFTER AN UNSUCCESSFUL ATTEMPT TO RESTART THE UNIT. CUEA OBTAINED ENOUGH GOOD CARDS BETWEEN THE TWO REDUNDENT FIRING CIRCUITS TO RETURN THE UNIT TO SERVICE.
30-Dec-89	5:08	30-Dec-89	8:56	4	UNIT MFT ON LOW DRUM LEVEL DUE TO A UNIT 4 TURBINE UPSET. THE UPSET WAS THE RESULT OF A TURBINE CONTROL PROBLEM CAUSED BY AN IMPROPERLY CALIBRATED MW TRANSDUCER.
30-Dec-89	9:11	30-Dec-89	18:34	9	CONTROLLED SHUTDOWN DUE TO LEAK IN UNIT 4 GOVERNOR OIL CIRCUIT.
7-Jan-90	18:14	9-Jan-90	20:40	50	CONTROLLED SHUTDOWN DUE TO LOSS OF THE COAL PREP SYSTEM FROM A 4A COAL CRUSHER MOTOR BEARING FAILURE. THE OUTAGE WAS EXTENDED BECAUSE OF A STEAM LEAK ON THE WEST STEAM LEAD FLANGE BETWEEN THE WEST THROTTLE VALVE AND THE GOVERNOR VALVE WHICH DEVELOPED DURING RESTART.
18-Jan-90	14:10	19-Jan-90	18:51	29	UNIT MFT ON GENERATOR LOW FREQUENCY RESULTING FROM A RELAY WIRING ERROR. DURING RESTART A SH SAFETY VALVE FLANGE LEAK WAS DISCOVERED AND REPAIRED AFTER THE BOILER WAS COOLED DOWN.
26-Jan-90	18:37	6-Feb-90	21:16	267	CONTROLLED SHUTDOWN TO REPAIR THE "VORTEX FINDER" IN 4B COMBUSTOR CYCLONE AND TO CLEAN OUT BACKSIFTED MATERIAL FROM 4A AND 4B COMBUSTOR WINDBOXES.
9-Feb-90	4:18	9-Feb-90	21:36	17	CONTROLLED SHUTDOWN DUE TO VIBRATION IN THE SA FAN INLET DUCT. TWO STIFFENERS WERE ADDED TO A FAN INLET TURNING VANE TO RESOLVE THE PROBLEM.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
Aug-89	11:35	11-Sep-89	13:25	338	CONTROLLED SHUTDOWN DUE TO WATERWALL TUBE LEAK AT WALL BOX CONNECTION ON OUTSIDE OF BOILER. THE UNIT MFT'd DURING RESTART DUE TO A TRIP ON EXCITER VOLTAGE CABINET FAN FAILURE. THE NO. 2 THROTTLE VALVE REMAINED 11 % OPEN AFTER THE UNIT TRIP. THE VALVE WAS DISASSEMBLED AND THE UPPER STEM GUIDE BUSHING WAS REMACHINED TO THE MANUFACTURER'S SPECIFICATIONS. TWO ADRIFT NOZZLE CAPS NEAR THE LOOP SEAL IN 4B COMBUSTOR WERE ALSO CAPPED FROM THE WINDBOX SIDE AS A TEMPORARY REPAIR.
-Sep-89	3:03	13-Sep-89	11:50	9	UNIT TRIP ON MFT DUE TO LOSS OF THE SA FAN ON "PHANTOM" TRIP. AFTER SEVERAL UNSUCCESSFUL ATTEMPTS TO RESART THE FAN IN A NORMAL FASHION, THE FAN WAS RESTARTED "ACROSS THE LINE". A CONDENSER TUBE LEAK WAS ISOLATED AND REPAIRED BEFORE UNIT 1 WAS RETURNED TO SERVICE.
-Sep-89	14:01	17-Sep-89	14:46	1	UNIT MFT ON LOW DRUM LEVEL DUE TO IMPROPER OPERATION OF THE MAIN FEEDWATER CONTROL VALVE.
-Sep-89	22:21	9-Oct-89	22:29	384	UNIT MFT DUE TO LOSS OF THE PA FAN ON "PHANTOM" TRIP. STARTED SCHEDULED OUTAGE FOR PYROPOWER TO REPLACE THE PA FAN WHEEL.
-Oct-89	19:41	11-Nov-89	18:08	694	UNIT MFT ON HIGH FURNACE DRAFT PRESSURE DUE TO A BOILER TUBE LEAK IN 4B FURNACE. WATER FROM THE TUBE CAUSED AGGLOMERATION OF THE BED MATERIAL IN 4B COMBUSTOR, 4B WINDBOX, AND 4D BOTTOM ASH COOLER. SUBSEQUENT INSPECTION OF THE SUPERHEATER II PLATENS IN BOTH COMBUSTORS REVEALED MANY AREAS OF LOCALIZED EROSION WHICH WERE REPAIRED.
-Nov-89	18:27	12-Nov-89	20:27	2	UNIT MFT ON LOW AIR/FUEL RATIO DUE TO AN IMPROPER BTU BIAS SETTING.
-Dec-89	10:33	4-Dec-89	11:36	1	UNIT MFT ON LOW ELECTRO-HYDRAULIC CONTROL (EHC) SYSTEM PRESSURE. PROBLEM OCCURRED WHILE I&C TECHNICIAN WAS VALVING AN EHC ACCUMULATOR BACK IN-SERVICE AFTER BEING RECHARGED.

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
14-May-89	11:22	22-May-89	17:30	198	UNIT TRIP ON MFT DUE TO SA FAN TRIP. REPLACED BAD FAN CONTROL CARD. DURING OUTAGE REINSTALLED 4B FEEDWATER PUMP. UNIT ON RESERVE SHUTDOWN AT 20:50 ON 5/19.
22-May-89	20:00	23-May-89	6:31	11	CONTROLLED SHUTDOWN DUE TO LACK OF PROPANE
23-May-89	13:17	23-May-89	16:47	3	CONTROLLED SHUTDOWN DUE TO LACK OF PROPANE
30-May-89	9:17	30-May-89	10:33	1	UNIT TRIP ON MFT DUE TO 'PHANTOM' SA FAN TRIP REASON UNDER INVESTIGATION.
9-Jun-89	13:57	9-Jun-89	18:12	4	CONTROLLED SHUTDOWN TO REMOVE "CLINKER" FROM 4C BOTTOM ASH COOLER. THREE BUBBLE CAPS WERE ALSO FOUND ADRIFT IN THIS COOLER AND REPLACED.
23-Jun-89	19:47	9-Jul-89	3:29	368	SCHEDULED SHUTDOWN AT THE COMPLETION OF ALTERNATE FUEL TESTING TO COMPLETE PA FAN INLET BOX AND LIMESTONE FEED SYSTEM MODIFICATIONS.
28-Jul-89	14:47	28-Jul-89	16:49	2	UNIT TRIP ON MFT DUE TO LOSS OF ID FAN RESULTING FROM SYSTEM DISTURBANCE. 4A BFP SIEZED DURING THE UNIT ROLLDOWN WHEN ITS RECIRCULATION VALVE DID NOT PROPERLY OPERATE.
30-Jul-89	22:47	7-Aug-89	18:24	188	CONTROLLED SHUTDOWN TO ISOLATE 4A BFP FOR REMOVAL AND OFF-SITE REPAIR. UNIT STATUS CHANGED TO RESERVE SHUTDOWN FROM 12:00 HRS ON 8/2 TO 16:10 ON 8/4. THE INSTRUMENT AIR COMPRESSOR CHECK VALVE BETWEEN THE HIGH AND LOW PRESSURE STAGES FAILED AND WAS REPLACED.
20-Aug-89	0:45	26-Aug-89	4:43	148	CONTROLLED SHUTDOWN TO REINSTALL 4A BFP. OUTAGE EXTENDED TO REPLACE 23 DISTRIBUTOR PLATE "BUBBLE CAPS" IN A COMBUSTOR AND TO COMPLETE ADDITIONAL INSTRUMENT AIR COMPRESSOR REPAIRS.
26-Aug-89	5:43	26-Aug-89	16:28	11	CONTROLLED SHUTDOWN DUE TO LACK OF PROPANE

Table 2-1. 1989-1990 OUTAGE SUMMARY REPORT

START OUTAGE		STOP OUTAGE		DURATION (APPROX.)	CAUSE
DATE	TIME	DATE	TIME	HRS.	
Jan-89	10:45	13-Feb-89	7:41	933	CONTROLLED SHUT DOWN DUE TO HOT SPOT AT LOOP SEAL 4B WELDED JOINT. DECISION MADE TO START PPCO OUTAGE TO REPAIR DAMAGED REFRACTORY IN THE LOOP SEALS AND CONES OF THE CYCLONES.
Feb-89	16:36	16-Feb-89	2:33	58	UNIT TRIP ON FUEL/AIR RATIO MISMATCH. THE MFT RESULTED FROM SYSTEM SOFTWARE UPDATE PROBLEM. ALSO FOUND LEAKING FLANGE GASKET ON SH SAFETY VALVE.
Feb-89	2:33	16-Feb-89	3:44	1	UNIT TRIP IMMEDIATELY AFTER SYNCHRONIZATION ON MFT DUE TO ID FAN UNDERVOLTAGE TRIP.
Feb-89	15:15	23-Feb-89	12:14	141	CONTROLLED SHUTDOWN TO REPAIR SEIZED 4B CIRCULATING WATER PUMP. INLET AND DISCH. VALVES LEAKING BY TOO MUCH TO ISOLATE PUMP AND REPAIR ON LINE.
Mar-89	12:24	3-Mar-89	19:40	7	UNIT TRIP ON MFT DUE TO LOW PA FLOW TO 'B' FURNACE. THE LOW PA FLOW WAS CAUSED BY A SUDDEN LOOP SEAL SURGE WHICH INCREASED BED PRESSURE TO APPROXIMATELY 60" WC.
Mar-89	23:23	29-Mar-89	22:46	119	SCHEDULED SHUTDOWN TO INSPECT COMBUSTORS AFTER COMPLETING TEST BURN WITH 'SALT CREEK' COAL. REPAIRED 4A BOILER FEED PUMP MECHANICAL SEAL DURING THIS OUTAGE.
Apr-89	16:53	18-Apr-89	17:31	145	CONTROLLED SHUTDOWN DUE TO ASH REMOVAL PROBLEMS IN "A" FURNACE RESULTING FROM A BENT FLUIDIZING TUBE AT THE ENTRANCE TO EACH BOTTOM ASH COOLER.
Apr-89	17:02	21-Apr-89	21:17	4	UNIT TRIP ON MFT DUE TO LOSS OF THE ID FAN RESULTING FROM A TRANSMISSION SYSTEM DISTURBANCE.
Apr-89	22:00	10-May-89	7:06	297	CONTROLLED SHUTDOWN DUE TO MECHANICAL SEAL LEAKS ON BOTH 4A AND 4B FEEDWATER PUMPS. 4B FEED PUMP ALSO REQUIRED CASING REPAIRS WHICH WERE COMPLETED OFF SITE.
May-89	7:21	10-May-89	23:25	16	UNIT TRIP ON MFT DUE TO LOSS OF THE ID FAN RESULTING FROM LOOSE ELECTRICAL CONNECTION WHICH CAUSED THE COMMUTATOR TO SHORT OUT.

2.1 PLANT OPERATING HISTORY - 3RD QUARTER 1990

2.1.1 Chronological Summary, July 1990

<u>Date</u>	<u>Description of Events</u>
-------------	------------------------------

7/1-

7/7/90	All units were out of service due to a boiler tube leak in 4A combustor. The combustor was inspected on 7/2 and the leak pinpointed in SHII, panel 1, tube 64 near the outlet header. The decision was made to cap this tube at both the inlet and outlet headers since it had failed in a similar fashion on three previous occasions. Repairs on the above were completed on 7/3. Other outage work activities included replacement of 59 missing bubble caps in 4A combustor and 3 in 4B combustor, replacement of 4 bottom ash cooler nozzles (due to air lance erosion damage), minor refractory repairs, and a routine UT inspection of the water-wall tubes at the refractory interface. The outage was extended while several water-wall tubes at the refractory interface, found to be below minimum wall thickness, were pad-weld repaired.
--------	---

7/8-

7/11/90	Boiler tube repairs were completed on 7/8 and the boiler was successfully hydrostatically tested at 1558 psig. 4A and 4B cyclone loop seals were then cleaned out and bed material was reinjected into 4A combustor. Gas fires were established at 17:48 on 7/9 with Unit 4 on line at 04:47 on 7/10 after two MFT's on low drum level. Unit 2 was put on line at 19:50 and load was increased to 74 MWe where it was restricted due to boiler chemistry (high silica)
---------	--

problems. Units 3 and 1 were placed on line at 07:12 and 16:00, respectively, on 7/11.

7/12-

7/19/90 All units on line. Unit load was varied as per system dispatch from 7/12 thru 7/16. The unit MFT'd at 18:17 on 7/17 on high furnace draft due to a boiler tube leak in 4A combustor. Units 1,2, and 3 were manually tripped at 18:19 with unit 4 taken off line at 18:25. Bed material removal and boiler cool down continued through 7/19.

7/20-

7/26/90 The 4A combustor was inspected on 7/20. The initial leak was pinpointed in SHII, panel 1, tube 2, at a window weld. This leak washed center water-wall tubes 5 and 6 causing tube 6 to leak. Tube 6 in turn washed out rear water-wall tubes 9 thru 20 causing tube 11 to rupture. Antelope construction completed tube repairs and the boiler was successfully hydrostatically tested on 7/26. A 6'x 5' piece of erosion-resistant refractory, which had fallen off the cyclone impact area, was removed from the scroll (inlet spiral floor) of 4A combustor and replaced.

7/27-

7/31/90 The loop seals were emptied and cleaned out prior to unit start up. Gas fires were established at 11:20 with unit 4 on line at 08:56 on 7/28 and 100% coal firing at 12:42. The unit remained derated at various load levels throughout the remainder of the month due to boiler chemistry problems (high silica).

Figure 2-2

TOTMW-TOTAL LOAD IN MW 1,2,3,4

2.1.2 Chronological Summary, August 1990

<u>Date</u>	<u>Description of Events</u>
-------------	------------------------------

8/1-

8/3/90	All units in-service. Boiler chemistry limitations, due to high silica, were lifted at 00:01 and load increased to 100% MCR at 06:45. Operations personnel noted indications of a boiler tube leak in 4A combustor during the day which was verified using VAX computer trend plots. Units 1, 2, and 3 were taken off line at 17:42, 17:43, and 17:49, respectively. Unit 4 was tripped at 18:08 and was successfully overspeed trip tested. At 04:54 on 8/2, during boiler cool down, the SA fan tripped on a converter/inverter fault. Upon investigation, the C phase motor lead was found disconnected at the motor junction box due to vibration.
--------	--

8/3-

8/5/90	4A combustor was inspected on 8/3 and two water-wall tube leaks were found. In addition, several water-wall tubes showed signs of impingement damage. The root cause for the initial failure was determined to be the result of a flow restriction (blockage). The restriction occurred during the previous shutdown when bed material packed into this tube. On 8/4 and 8/5 operations personnel cleaned out 4A and 4B windboxes, combustors, and cyclone inlets.
--------	--

8/6-

8/16/90	Ultrasonic thickness measurements were taken in 4A combustor on 8/6. As a result, sixteen water-wall tubes were identified for replacement due to
---------	---

impingement damage in addition to the two failed tubes. During this outage the bull noses (access ports) were removed on all upper and lower water-wall headers to allow internal inspection. Cemented bed material, found at various locations in the headers and in the two failed tubes, was removed using a high pressure water jet (hydro-blaster). Antelope Construction completed the above repairs on 8/15 and the boiler was successfully hydrostatically tested (1510 psig) at 08:30 on 8/16. The system dispatcher was notified that Nucla was available for service at 15:00 hours on 8/16. However, the unit was put on reserve shutdown until 8/20.

8/17-

8/31/90 All units down or reserve shutdown. On 8/18 bed material was reinjected into 4A and 4B combustors. The boiler was lit off at 01:04 on 8/19 with unit 4 on line at 17:06 after three MFT's on drum level. Load was increased to 40 MWe and held due to high silica. Boiler chemistry limitations continued through 8/21. the unit operated at various load levels as per system dispatch on 8/22 and 8/23. On 8/24 unit 3 tripped out of service at 11:39 and 15:20 for no apparent reason. Upon investigation a problem was found with the low bearing oil pressure regulator. The unit was left out of service for repairs. After notification by system dispatch that Nucla station was to shutdown on reserve, unit 2 came off line at 21:50, on 8/24, unit 4 came off line at 23:38, and unit 1 came off line at 23:58. The unit remained on reserve shutdown through the end of the month.

Figure 2-3

TOTMW-TOTAL LOAD IN MW 1,2,3,4

2.1.3 Chronological Summary, September 1990

<u>Date</u>	<u>Description of Events</u>
-------------	------------------------------

9/1-

9/6/90	Unit out of service on reserve shutdown. Work performed during this period included replacement of 4 missing bubble caps in 4A combustor and 1 missing bubble cap in 4B combustor, the cleaning out of unit 1-4 cooling tower basins, recalibration of A thru F coal feeders, unit 1-4 condenser tube leak checks and repairs where necessary, and modification to east and west drum access doors. These doors were retrofit with the hold-down brackets from one of the retired stoker-fired boilers to improve drum access and provide a more positive seal.
--------	---

9/7-

9/9/90	Initiated unit start up per system dispatch on 9/7. Gas fires were established at 00:35 on 9/7, with unit 4 on line at 12:09. Load was increased to a total of 47 MWe on units 2, 3, and 4. At 01:29 on 9/8, the primary air fan tripped without warning bringing all units down by 01:43. The root cause of the trip was determined to be a blown fuse in the Y side SCR controller for the PA fan. This fuse was replaced and unit 4 was back on line at 06:23. Load was increased to 110 MWe and the unit ran according to dispatch requirements. Some problems were experienced with the baghouses on 9/9, which resulted in several hours of reduced load operation.
--------	---

9/10-

9/16/90 On 9/10, an external leak was found at the loop seal wall box connection to the 4B combustor. The boiler continued to operate due to high system demand. However, the leak became more severe on 9/11 and the decision was made to shut down for repairs.

Unit 4 was taken off line at 00:10 on 9/12. After unit cooldown, the leak was repaired from outside the boiler. Gas fires were initiated in the boiler at 20:58 on 9/12. The unit 4 generator was brought on line after one MFT on high drum level, at 4:05 on 9/13. Units 1-3 were successfully overspeed tested prior to being brought on line. A PA fan trip due to unknown cause occurred at 21:16 on 9/13 with Unit 4 off line at 21:27. Gas fires were reestablished at 22:09 and the unit 4 generator was back on line at 01:53 on 9/14 after two low drum level trips. Problems with the coal feeders caused an MFT at 04:23 on 9/14, however, coal firing was reestablished at 05:17 without tripping the turbine. Full load was reached by 10:05 and maintained until 05:45 on 9/16 when a tube leak in 4A combustor caused an MFT on high furnace draft. Unit 4 was removed from service at 05:52. When boiler drum pressure decayed to approximately 25 psig, an auxiliary boiler steam tie was opened in an unsuccessful attempt to maintain a positive boiler steam pressure at the rupture location (to prevent bed material from flowing into the ruptured tube during bed removal). The PA fan, therefore, could not be used to help facilitate bed removal and boiler cooldown.

9/17-

9/20/90 As it was not possible to use the boiler's bottom ash removal system to empty the bed, vacuum trucks from Stanco were brought in to perform this task. Inspection of the leak area in combustor 4A revealed that the initial leak began with a crack in a window weld in tube 63 of superheater II, panel 1, along the side wall. In addition to the initial failure, two other superheater tubes and one water-wall tube failed as a result of steam impingement. The decision was made to extend the outage to permit extensive inspections of the secondary superheater, the water walls, and the combustor, cyclone and loop seal refractories.

9/21-

9/30/90 In addition to repairs of the damaged water-wall and superheater tubes, the following inspections were made during this outage.

- Babcock and Wilcox inspected superheater II
- Reintjes inspected the refractory
- CUEA inspected:
 - superheater II
 - water walls
 - bubblecaps
 - refractory

Preliminary results from B&W's inspection of superheater II show that the top tubes in each of the three lower panels in each combustor have experienced higher temperatures than the other tubes. This indicates that there may be a design problem with the superheater II circuit, and that the 1987 overheat incident in combustor 4A is probably not responsible for the tube failures

experienced to date. B&W will also be doing metallurgical testing of 4 selected superheater tube samples sent to their lab, and will include the results in a final report (Appendix C).

Reintjes' conclusion from their inspection of the refractory was that the refractory is in poor condition. They suggested changes that could be made to increase refractory life. These changes include using a harder refractory over most surfaces in conjunction with a more flexible refractory in the vicinity of penetrations and joints.

During CUEA's inspection of superheater II the following observations were made:.

- Tube 63 on panel one in combustor 4A (site of the initial tube leak) was found packed with bed material.
- Localized erosion was found on the faces of out-of-plane tubes, and on the front faces behind the water-wall support tubes.
- Much less erosion was found in combustor 4A, possibly because of the protection provided by the hard oxide coating which formed on the outside surface of the tubes as a result of the overheat incident.
- The erosion shields that were installed above panel 2 have reduced erosion on this panel. As a result, erosion shields will be installed above panels 1 and 3 during some future outage.

Overall, tube erosion was not extensive. A few areas where considerable thinning has occurred were pad welded.

The inspection of the water walls revealed only the expected gouging at the refractory interface. In several locations (mostly near the front corners), tubes with particularly deep gouges were selectively pad welded.

In combustor 4A, 60 bubble caps were found knocked-off and another 40 were found loose. All were replaced. In combustor 4B, approximately 20 bubble caps were found to be missing or loose and were also replaced.

During CUEA's inspection of the refractory, damage (large chunks missing) was found in the following areas.

- The bullnose in cyclone 4A
- the scroll piece (inlet spiral shelf) of both cyclones
- The cone of cyclone 4A

It appears that the damage to the cone in cyclone 4A was the result of refractory falling from the scroll piece above it. Repairs to the refractory in these areas were still in progress at the end of the month.

Figure 2-4

TOTMW-TOTAL LOAD IN MW 1,2,3,4

2.2 PLANT OPERATING HISTORY - FOURTH QUARTER 1990

2.2.1 Chronological Summary, October 1990

During the previous month, the unit was operating at full load prior to an MFT on 9/16 due to a tube leak in the 4A combustor. Upon investigation the initial tube failure on SHII was from a crack at a window weld on tube 63, panel 1. A cascade of superheater and water-wall tubes failed in this area as a result of the initial leak. Plant operations/engineering decided to extend the outage for a complete inspection of superheater II in 4A and 4B combustors. Several SHII tube specimens were removed from both combustion chambers. During this outage, 101 bubble caps in 4A and 20 in 4B combustors were replaced. In addition, pad welding was performed at the refractory interface on the center wall of 4B combustor.

10/1-

10/5/90

Boroscope inspections on the inlet and outlet of superheater II headers on the 4A combustor were made on 10/1-10/2 and showed no sign of bed material accumulation. An inspection of 4A combustor and 4A and 4B cyclones also was completed during the period. Worn refractory was apparent above the 4A loop seal downcomer brickwork and two small patches of refractory have spalled just under the scroll on the west and north sides of the 4A cyclone. Repairs to a large area on the south side of the 4B cyclone cone were completed on 10/5.

Following boiler tube repairs and final inspection on 10/13, the boiler was closed and filled in preparation for a hydrostatic test. The fill was halted at 11:25 due to a water-wall tube leak on the 4A west wall. The

leak was on a tube adjacent to one that was replaced and was damaged during the repair process. No leaks were found during the subsequent 1500-1550 psig hydrostatic test. Bed material reinjection to combustor 4B was started on 10/5.

10/6-

10/8/90 Duct burners were placed in service on 10/6, but unit 4 MFT'd on high drum level at 08:25. Unit 4 was back on line at 15:45, but was taken off line again at 17:05 due to a flange leak on the main steam line that was detected during a boiler walk down. Repairs were made and unit 4 was back on line at 00:35 on 10/7 and was on 100% coal (no propane) at 03:20. Unit 3 was on line at 04:50 with gross plant output at 50 MWe. Superheater II attemperator flow logic was changed during the start-up period to allow the operator to control tube metal temperatures at or below 1025°F.

10/9-

10/12/90 Units 2, 3, and 4 were in service at 92 MWe. Load was reduced to 55 MWe at 14:00 on 10/9 in preparation for DOE half load testing. Unit 3 baghouse was taken out of service to locate leaking bags. DOE test PS17 (half load baseline test with all coal feeders in service) was completed on 10/11 after limestone feed rates, which had varied during the previous night (presumably due to size segregation in the coal silo), returned to normal. Preparation for DOE test PS24 began on 10/11. This half load test, with 50% coal to the front wall and 50% to the loop seal, was completed on 10/12.

10/13

10/16/90 Following this test, the coal preparation system was set up with the final crushers out of service to achieve maximum coal size in preparation for DOE test PS19.

Clinkers developed in the bottom ash system on 10/13 and 10/14, apparently from large pieces of coal burning inside the ash coolers and ash cooler drains. The final crushers were returned to service late on the 14th and the clinkering problem slowly went away. The final coal crushers were adjusted on 10/15 to provide a coarse coal in preparation for DOE test PS18 at half load. This was done by adjusting the breaker bars on the final crusher wide open. Hammer rotation of the final crusher was maintained since it was discovered during the earlier test that the coal was too coarse with no rotation.

10/17-

10/23/90 On 10/17, units 2, 3, and 4 were in service at 56.3 MWe in preparation for PS18. Load was adjusted to 55.7 MWe to duplicate load conditions from DOE test PS17. The test was completed after the system returned to steady state following a limestone feed upset. Preparation for DOE test PS24 (50% front wall and 50% loop seal coal feed) began on 10/18. However, the unit MFT'd at 01:55 on 10/19 due to an ID fan trip. Units 2 and 3 were taken off line at 02:05 and unit 4 was taken off line at 02:05. Control fuses were changed on the SCR delta side contactor and unit 4 and 3 were put back on line at 05:45 and 10:20 respectively. The air heater and economizer were soot blown on 10/20, and test conditions were reset for DOE test PS24. Throttle pressure fluctuations, caused by control swings with this coal feed configuration, continued to create problems. The configuration was changed to prepare for DOE test PS26 (half load with front wall coal feed only) at 12:45 on 10/22. Test PS26 was started at 08:30 on 10/23. 4C coal feeder tripped due to belt misalignment at 11:55. At 1210, the unit MFT'd on low underbed primary air flow when the 4B primary air flow control damper stuck

at 21% open. The problem was later discovered to be the result of dessicant in the air line to the damper actuator. Unit 3 and 4 were taken off line at 12:20 and 13:00, respectively, and the test was cancelled. Units 4 and 3 came back on line at 14:16 and 18:00 respectively. Realignment of the 4C coal feeder began in preparation for DOE test PS26.

10/24-

10/26/90 DOE test PS26 was completed at 14:20 on 10/24, one hour earlier then scheduled, when the 4B primary air underbed damper stuck again. It was freed by 14:25 and conditions were set for DOE test PS25 (half load with 75% coal to the loop seal and 25% to the front wall). Test PS25 was completed at 15:30 on 10/25 and conditions were set for DOE test PS27 (half load with 100% coal feed to loop seal). Test PS27 was conducted from 09:30-16:00. Unit 3 was taken off line at 17:20 and unit 4 at 17:35 in preparation for Pyropower and United Engineers inspections. Bentley Nevada personnel were on site on 10/26 monitoring turbine vibration, prior to and during the unit 4 turbine roll down.

10-27

10/31/90 Unit out of service for inspections. Bed removal was completed at 06:20 on 10/28 and fans were shut down. The loop seals and the ductwork leading into the cyclones were then cleaned. The 4C bottom ash cooler contained many large clinkers resulting from the DOE test with the large sized coal. 4A and 4B windboxes contained a large amount of backsifted bed material; primarily due to prolonged operation at 50% MCR with low underbed primary air flows. The west wall of 4A superheater was inspected by PPC on 10/29. Pyropower finished their inspection on 10/30. The 4A windbox was cleaned out on 10/30. Six nozzles were replaced in

combustor 4A, and one in 4B. The combustors were inspected by representatives from United Engineers on 10/31. Ash reinjection began at 16:30. The unit is expected to run at half load through 11/7 testing, and then go up to full load as required.

3.0 ACTIVITIES SCHEDULED FOR NOVEMBER 1990

3.1 Continue with DOE test program.

4.0 NUCLA STATION PROJECT LOAD SCHEDULE (INCLUDING
OUTAGES) FOR NOVEMBER 1990

4.1 Nucla station is released for full load and
will maintain load as requested by dispatch or
dictated by DOE testing.

- 5.1 Backsifting of bed material into the windboxes continues to be a problem. A large amount of bed material was manually removed from 4A and 4B windboxes during the last outage; primarily due to prolonged operation at 50% MCR with low underbed primary air flows. Further modifications to the windbox drain system will be required to improve the reliability of this system.
- 5.2 Radiant SHII tube failures are an area of concern and the primary cause for unit downtime in the last year. Shutdown procedures in the event of a tube leak have been developed to prevent bed ingestion and agglomeration in the tubes and/or lower combustor which have lengthened tube failure outages. However, the root cause of the problem has not been addressed. Results from a B&W analysis of the SHII tube indicate that specific tubes have been exposed to higher than design temperatures which have shortened their service life. In addition erosion is evident at locations where tube misalignment exists. CUEA is investigating several possible corrections including replacement of selected tubes with higher temperature alloy steels, radiation shields, erosion protection shelves, and if necessary a complete redesign.
- 5.3 A temperature imbalance still exists at full load between 4A and 4B combustors. This problem has not yet been resolved.

5.4 Cracking and spalling of refractory, especially in the 4A and 4B lower combustors, is becoming a problem. Several large chunks are breaking off and contributing to bubble cap loss and bed removal problems. In addition, the target area of both cyclones is eroding to a point where several anchors are showing. Repair work in both these areas will be required in the near future.

5.5 Bubble cap loss and erosion continue to be a problem. Several bubble caps in front of the loop seal area have eroded through and have been replaced.

Figure 2-5

TOTMW-TOTAL LOAD IN MW 1,2,3,4

2.2.2 Chronological Summary, November 1990

At the end of the last reporting period, the unit was out of service (controlled shut down on 10/26) for refractory inspections as part of the final contract close out between CUEA and Pyropower. Separate inspections were performed by PpC and a CUEA contractor - United Engineers and Constructors. These inspections were completed on 10/31 and the plant commenced with bed material reinjection in preparation for start up.

11/1-

11/6/90 The plant completed bed reinjection and initiated the start up sequence. The unit was on-line at 20:05 on 11/1 with 100% coal firing (no propane assistance) by 02:50 on 11/2. Load was increased to 55 MWe (gross) in preparation for test PS24R which was a "repeat" test with 50% total coal feed to the loop seal feed points and balanced limestone feed. This test was repeated because balanced limestone feed was not maintained during the initial test on 10/12. The unit reached stable, equilibrium bed conditions on 11/6 and the test was completed at 15:30. The coal and limestone feed configuration was then set for test PS28 with balanced coal feed and the side wall limestone feeders out of service.

11/7-

11/8/90 Test PS28 was completed at 15:30 on 11/7 and set-up for test PS29 with one front wall and the loop seal coal feeder in service per combustor and limestone feed to the corresponding locations. A problem with the 4B SO₂ monitor (used for limestone feed rate control) was discovered following test PS28 and the EPRI SO₂ analyzer was substituted. Test

PS29 was completed at 15:30 on 11/8 and load was increased in preparation for full load DOE testing and SHII attemperator spray flow testing.

11/9/90 Load was increased to 105 MWe gross by 04:00 on 11/9 and held for several hours due to high differential pressure across the flue gas baghouses. The cause of the problem was determined to be a blockage of the #3 baghouse inlet duct with accumulated fly ash. This occurred when the #3 baghouse was out of service for a long time period during 50% load testing. Fly ash settled out in the inlet ductwork which is connected in parallel to the other baghouses. The blockage was cleared and load was increased to 100% MCR by 11:00. CUEA then conducted a series of attemperator spray tests on the secondary superheater SHII. The objective of these tests was to determine 1) the operating metal temperature of instrumented SHIIA tubes while using PpC provided attemperation logic (760°F at SHII inlet), 2) if adequate attemperating flow capacity existed to reduce SHIIA metal temperatures to "acceptable" levels (1025°F per PpC recommendation), 3) the effect of increased attemperation flow on final SH steam temperature, and 4) the increased operating costs resulting from the lower final SH outlet temperature. The highest metal temperature recorded during the first portion of the test was 1075°F on SHIIA, panel 1 tube 62 (the outside tube since tubes 63 and 64 were previously removed). This temperature was successfully lowered to 1025°F by increasing attemperation to SHIIA from 11-27 klbs/hr but reduced the final SH outlet temperature from its design value of 1005°F to 960°F. The lowered main steam inlet temperature causes a 29% drop in

turbine efficiency. The estimated cost of this reduction was calculated to be \$120,000/year based on 3000 hours/year of full load operation.

11/10-

11/13/90 All turbine/generators were on-line at 110 MWe gross output on 11/10 and the boiler was set up for test PS01 - a full-load baseline test with all coal and limestone feeders in service. Conditions were stabilized on 11/12 but the test was postponed due to erratic limestone feed on the 4A feeder and problems with the SO₂ emissions measurement on 4B combustor (RAT2). The test was started at 09:00 on 11/13 but was aborted when the 4B coal feeder tripped at 13:20 because of tramp metal jamming the rotary feeder.

11/14-

11/18/90 Test PS01 was finally started at 09:00 on 11/14 and completed at 15:30. Conditions were then set for test PS08 with all coal and limestone feeders in service but with 50% of the total coal flow to the loop seal coal feeders. This test was conducted between 09:00 and 15:30 on 11/15. The plant next set up for test PS10 with front wall coal feed only and balanced limestone feed. This test was completed on 11/16 and conditions set for test PS09 with all coal and limestone feeders in service, but with 75% of the total coal feed to the loop seals. The plant operated at these conditions through the weekend.

11/19-

11/25/90 Test PS09 was completed at 15:30 on 11/19, conditions were then set for test PS12 with balanced coal feed and the sidewall limestone

feeder out of service. This test was conducted between 09:30 and 15:30 on 11/20. However, upon completion of the test, a problem was found with the O₂ analyzer on 4A combustor which caused the results from tests PS09 and PS12 to be rejected. The O₂ probe was replaced and test PS12 was repeated 11/21. Test PS09 is being rescheduled. The final crushers were adjusted full open in preparation for test PS02 (maximum coal size test). The plan was to run through the Thanksgiving Holiday weekend to allow the combustor to reach equilibrium with the new coal size distribution.

11/26-

11/30/90 Test PS02 was completed at 15:00 on 11/26 and the final crusher settings were returned to normal. Boiler conditions were set for test PS13M1 with one front wall and the loop seal coal feeder in service and the corresponding limestone feeders in service. Because of the higher temperatures in 4B combustor, SO₂ emissions compliance could not be maintained on 4B side with only two limestone feed points in service. A "split" combustor PS13M1 test was therefore conducted, on 4A combustor only, on 11/28. Conditions were set for test PS30 with loop seal coal feed only and limestone feed to one front wall and the loop seal per combustor. This test condition was aborted at 04:00 on 11/29 because of erratic boiler operation and will be rescheduled. Conditions were reset for test PS09 with 75% total coal flow to the loop seals and the side wall limestone feeders out of service. This test was completed on 11/30 and conditions set for test PS02R1 were set for operation through the weekend. Test PS02R1 is a repeat of test PS02 with balanced coal and limestone feed and the final

crushers adjusted for maximum coal sizing. This test is required because sizing data (maximum coal size) for test PS02 were identical to those from (minimum coal size) test PS01 indicating the final crushers were improperly adjusted.

3.0 ACTIVITIES SCHEDULED FOR DECEMBER 1990

3.1 Continue with DOE test program.

4.0 NUCLA STATION PROJECT LOAD SCHEDULE (INCLUDING
OUTAGES) FOR DECEMBER 1990

4.1 Nucla station is released for full load and
will maintain load as requested by dispatch or
dictated by DOE testing.

SUMMARY OF OPERATING/TESTING PROBLEMS FOR NOVEMBER

- 5.1 A problem was found with 4B SO₂ analyzer on 11/8 during a routine calibration. However, the EPRI SO₂ analyzer was substituted and the test schedule was not adversely affected.
- 5.2 Load was curtailed to 105 MWe gross on 11/9/90 for several hours due to high baghouse pressure drop. The cause of the problem was determined to be a blockage of the #3 baghouse inlet duct with accumulated fly ash. This occurred when the #3 baghouse was out of service for an extended time period during 50% load testing. The blockage was cleared and load increased to 100% MCR. The test schedule again was not adversely affected.
- 5.3 Test PS01 was postponed on 11/12 due to continued problems with 4B combustor SO₂ emissions measurement and aborted on 11/13 after a coal feeder trip during the test. This test was finally completed on 11/14.
- 5.4 Results from test PS09 on 11/19 and PS12 on 11/20 were rejected after a problem with the 4A analyzer was found. 4A O₂ probe was replaced and tests PS12 and PS09 were completed on 11/21 and 11/20, respectively.
- 5.5 Test PS30 with loop seal only coal feed was postponed on 11/29, prior to starting the test, due to erratic boiler operation. Plans are to reschedule this test.

5.6 Test PS02 (maximum coal size) was completed on 11/26. However, sizing data from this test were identical to test PS01 (minimum coal sizing) indicating the final coal crushers were not properly adjusted. This test has been scheduled to be repeated on 12/3.

Figure 2-6

TOTMW-TOTAL LOAD IN MW 1,2,3,4

2.2.3 Chronological Summary, December 1990

At the end of the last reporting period, the plant had completed 30 days of continuous operation and was in the process of setting up for test PS02R1. This was a repeat of test PS02, which is a coal sizing test performed with the tertiary crusher breakers backed all the way out. Because of an improper crusher set-up, the coal sizing for the original test PS02 (maximum coal size) was almost identical with test PS01 (minimum coal size).

12/1-

12/5/90 The unit was operated at full load over the weekend in order to stabilize following the change in coal size from adjustments to the final crushers on 11/30. The boiler was sootblown on it's normal weekly schedule on 12/2 and test PS02R1 was completed on 12/3. Upon completion, the O₂ set point was changed to 2.0 vol. % in preparation for full load, low excess air test PS14. This O₂ set point was eventually lowered to 1.8 % and a "split" combustor test was performed on 12/5. Although indicated bed and cyclone inlet temperatures were evenly matched between combustors, limestone feed was approximately 4000 lb/hr on 4A combustor and 7000 lb/hr on 4B combustor. NO_x and CO emissions were also different for each combustor. Additional analysis will be performed once solids analytical results are received. The plant set up for test PS15 which is a full load excess air test at 3.5% O₂.

12/6-

12/9/90 Test PS15 was successfully completed on 12/6 and the plant made adjustments to conduct an additional excess air test at 4.5 vol. % O₂. However, the I.D. fan was unable to provide the necessary capacity and the high excess air test was aborted. As an alternative, a new test PS16 was set up with windbox pressures of 54", which is about 4" higher than normal operation. The purpose of this test was to determine the effect of high bed inventory on solids distribution, combustor temperature, and emissions performance.

This test was successfully completed on 12/7 and conditions were returned to full-load baseline (2.8% O₂ and 50" of windbox pressure). The unit operated at these conditions for the remainder of 12/7 and all of 12/8. On 12/8, Radian conducted stack testing to verify previous particulate measurements taken as part of the environmental characterization plan. This testing was completed at 15:30 on 12/8 and windbox pressures were lowered to 45" in preparation for test PS32. This test will be used to assess the impact of low bed inventory on solids distribution and temperature control. It was added to the original test matrix, along with test PS16, as substitutes for the original test PS16 at high excess air, which could not be performed. The unit was sootblown on 12/9 following a 7 day interval.

12/10-

12/13/90 All units were on-line at full load and test PS22 was successfully completed on 12/10. Bed material was then reinjected into the boiler to raise windbox pressures back to 50", coal feed was

configured to loop seals only, and limestone feed configuration was balanced in preparation for test PS11. This test was completed on 12/11 as a split combustor test with 4A and 4B combustor temperatures at 1674°F and 1715°F, respectively. Conditions were set for test PS33 with loop seal coal feed only and the limestone feed configured for one front wall and the loop seal feed points only. This test was delayed due to necessary repairs of the 4A coal feeder on 12/12. Problems also developed with erratic limestone feed as the result of having only two transport lines in service. A third transport line was put in service periodically to stabilize the flow. Test PS33 was completed on 12/13 and operating conditions were restored to full load baseline. The plant began receiving supplies of Dorchester coal which will be tested as an alternate fuel during the current DOE test program.

12/14-

12/17/90 With the unit operating at full load, coal feeder 4A was taken out of service at 01:00 on 12/14 due to a bearing failure on the horizontal drag conveyor. The unit MFT'd at 04:50 as a result of an I.D. fan trip from a system disturbance. Following some minor delays due to a problem with the auxiliary steam system, the unit was brought back on-line at 12:27 with 100% coal firing (no propane assistance) at 14:55. Load was increased to 74 MWe for most of 12/15 and was again to 110 MWe by 12/16. Soot blowing was completed on the air heater and economizer as per the weekly schedule. The decision was made to delay dynamic testing at 7 MWe/min and 9 MWe/min ramp rates until repairs were completed on the 4A drag conveyor.

This was done because coal feed configuration is important to emissions performance which will be carefully monitored during these transient tests. The test team decided instead to calibrate coal feeders which had not been done since the start of the DOE testing. However, at 10:27 on 12/17, a second I.D. fan trip brought the unit off-line at 10:30. Unit 4 was back on-line at 12:25 and load was raised to 90 MWe with all units in service by 19:20. At 21:40, load was reduced to 50 MWe net per the request of dispatch. Plans were to remain at 50 MWe net to conserve fuel until the 4A coal feeder was repaired, complete the dynamic testing, then switch to Dorchester coal for alternate fuels testing.

12/18-

12/20/90 All units on line at 50 MWe throughout the day on 12/18. At 06:00 on 12/19, the coal was run off 4F coal feeder in preparation for calibration. However, the unit MFT'd at 09:36 on an 8% coal flow imbalance between the 4A and 4B combustors. The trip occurred because the output signal from 4F coal feeder was not properly isolated from the WDPF system during the calibration. Units 1, 2, and 3 were taken off line at 09:50, 09:51, and 09:56, respectively. Fires were reestablished and throttle pressure stabilized without taking unit 4 off line. Units 3, 1, and 2 were back on line at 11:31, 11:50, and 14:16, respectively and load was increased to 50 MWe. 4F coal feeder was returned to service at 16:30 and 4A coal feeder was finally repaired and in service at 17:10. Load was set at 70 MWe in preparation for dynamic testing at 7 MWe/min. Dynamic test LF04 (40 MWe ramp up), LF01 (20 MWe ramp down), and LF02 (20 MWe ramp up) were

successfully completed on 12/20. Test LF03 (40 MWe ramp down) was also attempted but caused a boiler MFT on low drum level at 17:02. Units 2, 1, 3, and 4 were taken off line at 17:02, 17:04, 17:05 and 17:14, respectively. After a short time delay because the PA fan could not be restarted, the boiler was re-lit at 18:46 with unit 4 on line at 19:21. Unit 1 was back on line at 23:00. The decision was made to postpone the remaining dynamic tests until results from test LF03 are analyzed.

12/21-

12/25/90 Units 1 and 4 on line. Plans were to run only these two units at 50% load until after New Years to build up a better inventory of both Salt Creek and Dorchester coals. Savage, the coal trucking company, is having a very difficult time delivering Dorchester coal due to bad weather conditions. At 16:00 on 12/22, Westinghouse WDPF drops 28 and 2 were lost causing an MFT on loss of the SA fan. Units 1 and 4 were taken off line at 16:02 and 16:19, respectively. The drops were reset and after a PA fan trip at 18:40, unit 4 was back on line at 20:08. Unit 1 was put on line at 23:19 and load increased to 50 MWe net on 12/23. However, WDPF drop 2 was again lost at 21:41 causing a second MFT on loss of the SA fan. Unit 1 was taken off line at 21:45. Boiler pressures were stabilized and unit 4 was not taken off line. Unit 1 was back on line at 00:49 on 12/24. These WDPF problems appear to be associated with the cold weather and are under investigation. At 06:03 on 12/24 the unit MFT'd for a third time on loss of the SA fan after loosing WDPF drop 2. Unit 1 was

taken off line at 06:03 and put back on line at 10:20 after boiler conditions were stabilized again. Load was increased to 50 MWe net during the day.

12/26-

12/31/90 Units 1 and 4 on line at 50 MWe net. Load was maintained at this level through the end of the month to build up supplies of Salt Creek coal in preparation for future coal sizing tests using rented equipment. Problems also continued, due to the inclement weather, in receiving Dorchester coal supplies for use as an alternate fuel during the current DOE test program. When the month ended, approximately 5000 tons were in storage on site.

3.0 ACTIVITIES SCHEDULED FOR JANUARY 1991

3.1 Continue with DOE test program

3.2 Alternate fuels testing with Dorchester Coal

3.3 Complete dynamic testing (if possible)

3.4 Fly ash reinjection testing

4.0 NUCLA STATION PROJECT LOAD SCHEDULE (INCLUDING
OUTAGES) FOR JANUARY 1991

4.1 Nucla station is released for full load and
will maintain load as requested by dispatch or
dictated by DOE testing.

5.0

SUMMARY OF OPERATING/TESTING PROBLEMS FOR DECEMBER

- 5.1 Test PS14 on 12/5 was conducted at 1.8% excess O₂ instead of 1.5% O₂, as originally planned, because of erratic limestone feed at the higher combustor temperatures.
- 5.2 High-high excess air test PS16, planned at 4.2% excess O₂, could not be completed due to a lack of adequate PA fan capacity. This test was replaced by two bed inventory tests, at 3.5% excess O₂, which were completed during this month.
- 5.3 Test PS33 was delayed due to problems with 4A coal feeder and the limestone feed system. The limestone feed system problem was instability caused by the use of only two conveyors per combustor. This test was completed on 12/13.
- 5.4 Dynamic load following tests LF01 thru LF04 were delayed due to a bad bearing on 4A coal feeder horizontal conveyor. The coal feeder was removed from service until repairs were completed.
- 5.5 The boiler MFT'd on 12/14 and 12/17 due to "phantom" I.D. fan trips. The root cause for these trips is still under investigation.
- 5.6 The boiler MFT on low drum level during dynamic load following test LF03 (7MWe/min over 40 MWe load ramp down).

5.7 The boiler MFT'd three (3) times on loss of the SA fan. The trips were due to problems with the HVAC system for the Westinghouse WDPF. Repairs to the HVAC system were completed and no future problems are expected.

Figure 2-7

TOTMW-TOTAL LOAD IN MW 1,2,3,4

Section 3

PERFORMANCE TESTS CONDUCTED DURING THE QUARTER

Twenty-two steady-state performance tests with solids sampling and one steady-state performance test without solids sampling were conducted this quarter. Nine tests, designated PS17, PS18, PS19, PS24R1, PS25, PS26, PS27, PS28, and PS29 were conducted at a nominal 50% boiler load. Fourteen tests, designated PS01, PS02, PS08, PS09M1, PS10, PS11, PS12R1, PS13M1, PS14, PS15, PS16, PS31, PS32, and PS33 were conducted at a nominal 100% boiler load. The results of the nine tests at 50% load are included in this quarterly report. The results of all full load tests will be presented in the next quarterly report as the solids analytical data becomes available.

Solids samples are collected for each steady-state performance test from the coal and limestone input streams, and the flyash and bottom ash waste streams. Sampling is performed as close as possible to the boiler control volume used in the performance calculations. For coal, full-cut belt samples are collected at the end of each of six gravimetric feeders; three per combustion chamber. Approximately 5 gallons of coal are collected from each feeder. Limestone samples are collected with a thief probe from each of two gravimetric feeders; one per combustion chamber. A one gallon sample container is filled with limestone sample for each feeder. Each gravimetric feeder splits into four feed lines for each combustion chamber. Bottom ash samples are collected with a thief probe at the outlet of the ash coolers. There are a total of four ash coolers; two per combustion chamber. Approximately one gallon of sample is collected for each of the ash coolers that are in service during the test. Flyash samples are collected at the inlet to the storage silo with an automatic

full-cut stream sampler. Flyash has been combined and mixed from both combustion chambers at this collection point. The automatic sampler collects an averaged sample over time, which dampens the effect of any chemical differences between baghouse, air heater, and economizer hoppers. Flyash from each of these locations sequentially pass through the sampler during the hopper disposal cycles. Between 2 and 5 gallons of flyash sample are collected.

The flue gas composition is measured at the air heater inlet using two 8-point sampling grids. Up to this location in the exhaust path, flue gas from each combustion chamber has passed separately through the combustion chambers and cyclones and into a common convection pass prior to the tubular air heater. Flue gas measurements during Phase I testing indicated that very little mixing occurs at this location between gaseous products of combustion from each chamber.

Normal steady-state performance test methodology involves sampling all six coal feeders and combining the samples into a gross composite. Limestone is sampled at the inlet to each of two gravimetric feeders and combined into a gross composite. Bottom ash is sampled from each ash cooler that is in operation and is combined into a gross composite. Flyash is sampled by an automatic sampler at the inlet to the storage silo. For each test, five coal, six flyash, and 2 each of limestone and bottom ash samples are collected. These quantities of samples were established using uncertainty analysis combined with the results from Hot-Mode testing in March, 1989. Flue gas is sampled from the 16 point sample grid, and therefore represents a mixed average of the flue gas at this location. The test is normally conducted over a five hour period. A twelve to forty-eight hour holding period at steady-state conditions is required before starting a test following a change in process

conditions. The actual duration depends on the type and severity of the process change.

A DEC VAX 8200 computer linked to the Westinghouse WDPF plant control system automatically records important process parameters. Process data are scanned once every 30 seconds and averaged over a 15 minute interval for the duration of the test.

This test methodology described above is referred to as a "dual" combustor test and is used when process conditions, particularly bed temperatures, SO_2 , and limestone flow, are similar between combustion chambers. Flue gas emissions and solids samples are combined between chambers for these type of tests. In some tests, the above parameters differ significantly between chambers and a "split" combustor test is conducted. For these tests, flue gas and solids samples from each combustor are collected and kept separate. Because the flyash sample is still common to both combustors, only the emissions performance of each chamber can be assessed. Calculations for combustion and boiler efficiency must be averaged for test results from each combustor.

The test duration for a split combustor test is approximately 6 hours i.e., 3 hours for each combustor. Four coal, three flyash, two bottom ash, and two limestone samples are required on each combustion chamber to satisfy uncertainty analysis requirements. After a three hour test on one combustion chamber, the gas analyzers are switched from the eight point sample grid on one combustor side to the adjacent combustor.

The fewer sample quantities collected per combustor for a "split" combustor test compared to a "dual" combustor test results from the fact that only emissions performance is calculated (i.e., calcium utilization, sulfur retention, and

Ca/S molar ratio). Calculation of combustion and boiler efficiency requires more solids data to satisfy uncertainty requirements.

Table 3-1 contains the list of tests performed during this quarterly period. The table indicates the type of test, (i.e., coal size, baseline, etc.), the independent parameters, and the date completed. A "split" combustor test is evident by an I.D. number ending in "A" or "B". Tests PS14, PS11, and PS33 fall into this category. All remaining test were "dual" combustor tests.

Test PS17 was run as the 50% load baseline test. A baseline test represents the performance standard to which other 50% load tests are conducted. Originally, PS17 was intended as a minimum coal size test. However, adjustment of the final crushers to their minimum tolerances produced a coal size similar to "design" used in the Phase I program. This was therefore designated as baseline. Of the remaining seven 50% load tests, one was a large coal size test, and six were coal and limestone configuration tests.

Test PS19 was intended as a large coal sizing test. Coal from the raw storage pile was fed directly to the boiler without tertiary crushing. Operational problems were encountered with removal of bottom ash during the test set-up period, including clinkering in the ash coolers and pluggage of lines from the combustion chamber to the coolers. The test was cancelled without solids sampling and the tertiary crushers were placed back into service to keep the unit on-line. Operating data and a run summary are available for this test.

Test PS02 was run initially as a coal sizing test. However, the post-test size distribution was very similar to "design" and test PS02 was designated a baseline test. Of the

Table 3-1
PARAMETRIC TEST MATRIX

DOE Test ID	Test Date & Time	PA/SA Split	Bed Temp	Excess S O ₂	Load MWe	Ca/S	Limestone Feed Configuration	Coal Feed Configuration	Test Type
PS17	10/10/90 9:00-15:00	D	AF	5.9	55	*	Balanced	Balanced	Baseline
PS18	10/17/90 10:30-16:30	D	AF	6.0	56	*	Balanced	Balanced	Coal Size
PS19	10/4/90 0:00-6:00	D	AF	6.0	55	*	Balanced	Balanced	Coal Size
PS26	10/24/90 9:00-15:00	D	AF	6.0	55	*	Balanced	Front Wall	Coal Distribution
PS25	10/25/90 9:30-15:00	D	AF	6.0	55	*	Balanced	75% Loop Seal 25% Front Wall	Coal Distribution
PS27	10/26/90 10:00-16:00	D	AF	6.0	55	*	Balanced	Loop Seal	Coal Distribution
PS24R1	11/6/90 9:00-15:00	D	AF	6.0	56	*	Balanced	50% Loop Seal 50% Front Wall	Coal Distribution
PS28	11/27/90 9:00-15:00	D	AF	6.0	56	*	Loop Seal & 2 Front Wall	Balanced	Limestone Distribution
PS29	11/8/90 9:30-15:30	D	AF	6.0	56	*	Loop Seal & 1 Front Wall	1 Front Wall & Loop Seal	Coal and Limestone Distribution

* - As required for 75% sulfur retention
D - As determined by the Plant Control System and manual control to maintain steady-state conditions.
AF - As found

Table 3-1 (cont'd)
PARAMETRIC TEST MATRIX

DOE Test ID	Test Date & Time	PA/SA Split	Bed Temp	Excess % O ₂	Load MWe	Ca/S	Limestone Feed Configuration	Coal Feed Configuration	Test Type
PS01	11/14/90 9:30-15:30	D	AF	2.8	110	*	Balanced	Balanced	Baseline ¹
PS08	11/15/90 9:00-15:00	D	AF	2.8	110	*	Balanced	50% Loop Seal 50% Front Wall	Coal Distribution
PS10	11/6/90 9:00-15:00	D	AF	2.8	110	*	Balanced	100% Front Wall	Coal Distribution
PS12R1	11/21/90 9:00-15:00	D	AF	2.8	110	*	Loop Seal & 2 Front Wall	Balanced	Limestone Distribution
PS02	11/26/90 9:00-15:00	D	AF	2.8	110	*	Balanced	Balanced	Baseline (Intended as Coal Sizing)
PS13M1	11/28/90 9:00-14:00	D	AF	2.8	110	*	Loop Seal & 1 Front Wall	Loop Seal 1 Front Wall	Coal & Limestone Distribution
PS09M1	11/30/90 9:00-15:00	D	AF	2.8	110	*	Loop Seal & 2 Front Wall	75% Loop Seal 25% Front Wall	Coal & Limestone Distribution
PS31	12/3/90 9:00-15:00	D	AF	2.8	110	*	Balanced	Balanced	Coal Size

* - As required for 75% sulfur retention

D - As determined by the Plant Control System and manual control to maintain steady-state conditions.

AF - As found

1 - Replaced by PS02 as the baseline test

Table 3-1 (cont'd)
PARAMETRIC TEST MATRIX

DOE Test ID	Test Date & Time	PA/SA Split	Bed Temp	Excess % O ₂	Load MWe	Ca/S	Limestone Feed Configuration	Coal Feed Configuration	Test Type
PS14B	12/5/90 9:15-12:15	D	AF	1.8	110	*	Balanced	Balanced	Excess Air
PS14A	12:55-15:30								
PS15	12/6/90 9:00-15:00	D	AF	3.5	110	*	Balanced	Balanced	Excess Air
PS16	12/7/90 9:00-15:00	D	AF	3.5	110	*	Balanced	Balanced	Bed Inventory (High)
PS32	12/10/90 9:30-15:30	D	AF	3.5	110	*	Balanced	Balanced	Bed Inventory (Low)
PS11A	12/11/90 9:00-12:00	D	AF	2.8	110	*	Balanced	Loop Seal	Coal Distribution
PS11B	12:30-16:00								
PS33	12/13/90 9:00-15:00	D	AF	2.8	110	*	Loop Seal 1 Front Wall	Loop Seal	Coal & Limestone Distribution

* - As required for 75% sulfur retention
D - As determined by the Plant Control System and manual control to maintain steady-state conditions.
AF - As found

remaining 100% load tests, two were coal size tests, 2 were excess air tests, 2 were bed inventory tests, and 7 were coal and limestone configuration tests. Test PS13M1 was conducted on combustor 4A only, since combustor 4B was restricted from having the desired limestone feed configuration.

Figures 3-1 through 3-26 are plots displaying measured process values of significant plant parameters of all the performance tests in Table 3-1. The intent of these plots is to provide a visual, qualitative display of the process stability during a test.

Four dynamic tests, designated LF01, LF02, LF03, and LF04 were conducted this quarter to assess the response to load changes. These tests are described in detail in Section 7.

A recalibration of the megawatt output of the three 12 MW units at Nucla was performed this quarter. The recalibration resulted in a slight decrease in the indicated load prior to 12/5/90.

Figure 3-2

Figure 3-3

Figure 3-5

3-15

Figure 3-8

Figure 3-9

Figure 3-10

Figure 3-11

Figure 3-15

Figure 3-16

Figure 3-19

Figure 3-22

3-33

Figure 3-25

SECTION 4

PERFORMANCE TEST RESULTS

During the fourth quarter of 1990, 23 performance tests were conducted. Solids samples were taken during 22 of these tests. Test PS19 had to be aborted before any solids samples could be taken, so it is not possible to analyze performance data for this test. Trend plots and a run summary are available for this test. Performance results were calculated for nine of these tests. Each of these nine were run at half load on Salt Creek coal. A total of 54 tests have now been analyzed over the course of the EPRI and DOE test programs. Eight of these tests were run on Peabody coal, and 46 were run on Salt Creek coal. Of these 54 tests, 20 were run at half load, four were run at three-quarter load and 30 were run at full load.

Because of the operating temperature differential that exists between combustors at full load, tests run at these conditions have been routinely conducted as split combustor tests, as described in Section 3. Of the 54 tests analyzed to this point, 23 were split combustor tests. For tests P65, P69, and M04, data for only one combustor were analyzed, and only one summary report was generated for each (P65B, P69B, AND M04A). For each of the other 20 split combustor tests, three summary reports were generated. A total of 94 data sets have been analyzed, 43 of which represent single combustor analysis. The remaining 51 sets represent data from the entire boiler.

Summary reports for the tests analyzed in the fourth quarter of 1990 are presented in Appendix B. The reports summarize process operating conditions, performance results, and solids chemical analysis data for each of the data sets analyzed during the last quarter of the test program. Summary reports for all data sets analyzed to date appear in this or previous quarterlies.

In this section, the following areas of performance test analysis are described:

- Emissions
- Combustion efficiency
- Boiler efficiency

4.1

EMISSIONS DATA SUMMARY

To date, flue gas emissions data and associated operating parameters have been tabulated for 64 test runs. These data have been analyzed to establish trends and correlations. Of these 64 test runs, 54 were full scale performance tests. The remaining 10 were "pre-hot-mode" tests for which no solids samples were taken. Discussions of these pre-hot-mode tests can be found in TPR No. 6 and TPR No. 7.

As two sets of emissions data can be obtained from each split combustor test, the 54 performance tests have provided 74 sets of emissions data. Sulfur retention and calcium to sulfur ratio are included in these 74 data sets, while the 10 pre-hot-mode data sets include only information regarding process conditions and flue gas composition (i.e., information recorded from on-line instrumentation).

Tables 4.1-1, 4.1-2 and 4.1-3 contain:

- Gas emissions data collected at the
 - Air heater inlet
 - Boiler stack
- Associated operating parameters for
 - 10 pre-hot-mode tests (PHM series)
 - 3 hot-mode tests (SD1, P30, P31)
 - 8 alternate fuel tests (A series) on Peabody coal
 - 43 performance tests (P, C, M, & PS series) on Salt Creek coal

Since CUEA emissions data are readily available, they are included for verification of the emissions data measured at the air heater inlet. All emissions data in these tables are corrected to 3 volume percent O₂ in dry flue gas to compensate for the dilution

GAS ANALYSIS SUMMARY
(Air heater inlet)

Date	Time	Test no.	Coal Type	Load GM/hrs	Mean bed Temp. A Deg F	Mean bed Temp. B Deg F	SA/PA Ratio	O2 A Side Wet % Vol	O2 B Side Wet % Vol	O2 Dry % Vol	CO2 Dry % Vol	CO PPMv Dry	PPMv Dry	NOx 3% O2	Lb/ 10 ⁶ Blu	SO2 PPMv Dry	3% O2	Lb/ 10 ⁶ Blu	Ca/S (Sorbent) Ratio
3/7/89	8:00-12:00	PHM1	PB	100	1509	1526	0.8	3.4	3.3	NA	NA	NA	NA	NA	NA	NA	NA	NA	NA
3/7/89	12:00-18:00	PHM2	PB	101	1504	1501	0.9	4.3	4.5	4.9	14.6	115	128	85	0.11	138	154	0.28	NA
3/8/89	9:00-10:00	PHM5	PB	101	1518	1530	1.0	4.0	4.0	4.5	15.0	105	114	86	0.11	136	147	0.27	NA
3/8/89	10:00-14:00	PHM5a	PB	101	1545	1544	1.0	3.5	3.6	3.9	15.7	97	102	85	0.11	136	145	0.26	NA
3/8/89	16:00-20:00	PHM6	PB	101	1546	1528	0.7	3.5	3.6	3.8	15.8	91	95	89	0.12	140	147	0.27	NA
3/6/89	8:00-12:00	PHM7	PB	80	1454	1459	0.6	3.5	3.9	4.1	15.6	117	124	43	0.06	122	129	0.23	NA
3/10/89	16:30-17:30	PHM7a	PB	81	1482	1432	0.7	3.5	3.8	3.8	15.8	116	121	56	0.08	137	144	0.26	NA
3/6/89	12:00-15:00	PHM8	PB	80	1435	1437	0.7	4.5	4.6	4.8	15.6	124	138	43	0.06	125	139	0.24	NA
3/6/89	15:00-19:00	PHM9	PB	80	1422	1431	0.8	5.2	5.5	5.8	13.6	129	152	39	0.06	127	150	0.28	NA
3/9/89	18:00-20:00	PHM14	PB	61	1473	1527	0.8	5.0	5.0	5.1	14.5	125	141	43	0.06	142	160	0.29	NA
4/2/89	8:00-16:30	A01	PB	105	1574	1638	0.9	3.3	3.3	3.7	15.3	80	83	141	0.20	152	189	0.37	1.8
5/26/89	8:00-17:30	A07	PB	55	1492	1497	0.9	5.1	5.1	5.9	12.9	93	111	44	0.07	150	179	0.35	1.5
6/6/89	7:30-14:30	A04	PB	82	1601	1614	0.8	3.5	3.5	4.2	14.8	73	78	132	0.19	162	174	0.33	1.7
6/7/89	8:00-14:30	A05	PB	82	1582	1611	0.8	3.5	3.4	4.3	15.0	67	72	175	0.25	9	10	0.02	3.9
6/8/89	8:30-15:30	A06	PB	83	1586	1611	0.8	3.5	3.5	4.2	15.0	75	80	132	0.14	381	408	0.76	0.6
6/16/89	10:00-17:00	A02	PB	104	1609	1645	0.9	3.3	3.3	3.5	15.8	70	72	202	0.27	13	13	0.02	3.7
6/17/89	10:00-17:00	A03	PB	104	1602	1625	0.8	3.3	3.3	3.5	15.8	65	67	132	0.18	388	398	0.73	0.7
6/19/89	10:00-17:00	A08	PB	104	1629	1621	0.8	3.2	3.3	3.4	15.9	59	61	150	0.20	188	193	0.35	1.8
3/13/89	8:00-20:00	SD1	SC	105	1567	1556	0.9	3.5	3.5	3.9	15.1	99	104	59	0.08	136	144	0.27	1.4
3/20/89	8:00-21:00	P30	SC	55	1469	1516	0.9	5.2	5.4	5.7	13.7	119	139	26	0.04	77	91	0.17	2.1
3/21/89	8:00-21:00	P31	SC	82	1534	1578	0.8	3.5	3.5	3.8	15.3	92	96	58	0.08	78	82	0.15	2.0
7/17/89	10:00-17:00	P49	SC	98	1633	1650	0.8	3.3	3.4	3.5	15.6	59	61	114	0.16	424	436	0.81	0.9
7/19/89	9:15-13:15	P50	SC	98	1617	1659	0.8	3.3	3.3	3.5	15.6	63	65	152	0.21	111	114	0.21	3.5
8/17/89	8:00-14:00	P52	SC	55	1526	1520	1.0	5.5	5.5	6.3	12.4	72	88	38	0.07	85	104	0.20	2.8
8/11/89	8:30-15:30	P21	SC	55	1526	1513	1.0	5.5	5.5	6.3	12.6	83	101	47	0.08	50	61	0.12	3.1
8/9/89	8:15-15:00	P39	SC	55	1533	1542	1.0	5.8	5.5	6.0	12.6	82	98	51	0.09	94	113	0.22	2.6
11/29/89	9:20-11:45	P55A	SC	108	1532	NA	1.0	3.3	3.3	3.5	14.9	85	87	134	0.19	37	38	0.07	4.8
11/29/89	12:30-15:10	P55B	SC	108	NA	1659	1.0	3.3	3.3	3.5	14.8	66	68	193	0.28	165	170	0.33	4.8
11/30/89	9:15-12:15	P56A	SC	108	NA	1688	0.9	2.3	2.3	2.5	15.9	82	80	139	0.19	42	41	0.08	5.2
11/30/89	12:35-15:35	P56B	SC	108	NA	1688	0.9	2.3	2.3	2.5	15.7	85	63	188	0.26	189	184	0.36	5.0
1/11/90	9:00-15:30	P20	SC	55	1484	1503	0.8	6.1	6.1	6.2	10.8	111	134	20	0.04	308	379	0.79	0.0
1/15/90	9:00-15:00	P57	SC	55	1451	1483	0.9	6.3	6.3	6.6	11.6	115	141	13	0.07	24	30	0.06	3.3
1/17/90	10:40-15:00	P58	SC	55	1420	1440	0.8	6.4	6.3	6.6	11.6	150	188	37	0.07	24	30	0.06	3.3
1/23/90	9:45-12:30	P60A	SC	109	1601	NA	0.8	2.3	2.4	2.5	16.4	80	78	167	0.22	26	25	0.05	5.1
1/23/90	13:00-15:30	P60B	SC	109	NA	1712	0.8	2.3	2.4	2.5	16.2	61	59	224	0.23	125	122	0.23	4.7
1/25/90	11:40-14:00	P61A	SC	109	1670	NA	0.7	2.3	2.4	2.5	16.3	63	61	227	0.30	39	37	0.07	4.7
1/25/90	14:30-17:00	P61B	SC	109	NA	1716	0.8	2.3	2.4	2.5	16.2	56	54	244	0.32	111	108	0.20	4.5
3/6/90	9:30-15:00	P62	SC	56	1454	1472	0.8	6.3	6.3	6.6	12.4	105	131	63	0.11	7	9	0.02	3.8
3/8/90	9:30-15:00	P63	SC	56	1464	1481	0.9	6.3	6.3	6.6	12.1	87	109	61	0.11	23	29	0.06	3.4
3/10/90	9:00-15:00	P64	SC	56	1417	1442	0.7	6.3	6.4	6.6	12.3	100	125	35	0.06	28	35	0.07	3.1
3/15/90	12:30-15:45	P65B	SC	111	1674	NA	0.7	2.8	2.8	3.0	15.9	78	78	176	0.24	133	133	0.25	3.5
3/16/90	10:00-12:45	M01A	SC	111	1649	NA	0.7	2.8	2.9	3.0	15.9	74	74	139	0.15	125	125	0.23	2.7
3/16/90	13:15-15:15	M01B	SC	111	NA	1675	0.7	2.8	2.9	3.0	15.9	63	63	162	0.22	145	145	0.27	2.6
3/20/90	9:00-11:55	M02A	SC	111	1638	NA	0.7	2.8	2.8	3.0	16.0	70	70	211	0.28	128	128	0.24	3.7
3/20/90	12:50-15:00	M02B	SC	110	NA	1672	0.7	2.8	2.8	3.0	16.0	63	63	261	0.35	159	159	0.30	5.5
3/23/90	9:00-11:00	P06A	SC	110	1642	NA	0.7	3.0	3.0	3.0	16.5	79	79	152	0.20	109	109	0.20	3.0
3/23/90	12:15-14:50	P06B	SC	110	NA	1695	0.7	2.8	2.8	3.0	16.6	70	70	236	0.31	138	138	0.25	4.6
3/27/90	10:25-12:15	M03A	SC	111	1640	NA	0.7	2.8	2.8	3.1	16.0	76	76	146	0.20	127	128	0.24	3.3

GAS ANALYSIS SUMMARY
(Air heater Inlet)

Date	Time	Test no.	Coal Type	Load GMWt	Mean bed Temp. A Deg F	Mean bed Temp. B Deg F	SA/PA Ratio	O2 A Side Wet % Vol	O2 B Side Wet % Vol	O2 Dry % Vol	CO2 Dry % Vol	CO PPMV Dry	3% O2	PPMV Dry	NOx 3% O2	Lb/ 10 ⁶ Btu	PMV Dry	3% O2	Lb/ 10 ⁶ Btu	Ca/S (Sorbent) Ratio
3/27/90	13:00-15:20	M03B	SC	110	NA	1701	0.7	2.8	2.8	3.0	16.0	76	76	204	205	0.27	138	138	0.26	6.8
3/29/90	10:16-13:00	P66A	SC	111	1658	NA	0.7	1.8	1.8	2.0	17.1	76	72	146	138	0.16	124	117	0.22	3.6
3/29/90	13:35-16:00	P68B	SC	111	NA	1711	0.7	1.8	1.8	2.0	17.1	72	68	225	213	0.28	127	120	0.22	9.0
3/30/90	12:45-15:00	P32A	SC	111	1610	NA	0.8	4.0	4.0	4.4	14.7	85	92	142	154	0.21	115	124	0.23	2.3
3/30/90	9:00-11:45	P32B	SC	111	NA	1636	0.8	4.1	4.1	4.4	14.7	84	84	164	177	0.24	112	121	0.23	2.5
4/2/90	8:15-10:45	P67A	SC	111	1613	NA	0.7	2.8	2.8	3.0	16.0	85	85	118	117	0.16	115	114	0.21	2.1
4/2/90	11:30-14:00	P67B	SC	111	NA	1708	0.7	2.8	2.8	3.1	16.0	73	74	219	220	0.29	129	129	0.24	4.9
4/5/90	9:00-11:45	P68A	SC	111	1623	NA	0.7	2.8	2.8	2.9	15.7	102	102	116	115	0.16	120	120	0.23	2.3
4/5/90	12:30-15:00	P68B	SC	111	NA	1689	0.7	2.8	2.8	3.1	15.6	93	93	198	198	0.27	130	130	0.25	5.4
4/6/90	12:30-15:00	P07A	SC	111	1624	NA	0.7	2.8	3.0	3.0	15.7	92	92	128	128	0.17	118	118	0.22	2.5
4/6/90	9:45-11:45	P07B	SC	111	NA	1692	0.7	2.7	2.9	3.2	15.8	82	83	198	200	0.27	129	130	0.25	3.9
4/11/90	9:15-11:45	P08A	SC	111	1628	NA	1.0	2.8	2.8	3.0	15.9	84	84	121	120	0.16	115	115	0.22	2.6
4/11/90	12:30-14:45	P08B	SC	110	NA	1692	1.0	2.8	2.8	3.1	15.8	72	72	210	211	0.28	135	136	0.25	4.8
4/13/90	12:15-15:00	P69B	SC	110	NA	1664	1.0	2.8	2.8	3.0	15.7	74	74	134	135	0.18	149	149	0.28	2.9
4/17/90	9:00-11:45	P36A	SC	110	1546	NA	0.5	2.8	2.8	3.0	15.8	96	96	77	77	0.10	115	115	0.22	2.0
4/17/90	12:30-14:50	P36B	SC	109	NA	1685	0.5	2.8	2.8	3.0	15.9	77	77	223	223	0.30	126	126	0.24	5.9
4/18/90	9:00-12:00	P70A	SC	110	1549	NA	0.6	2.8	2.8	3.0	15.7	89	89	78	78	0.11	127	127	0.24	2.1
4/18/90	12:45-15:45	P70B	SC	110	NA	1689	0.6	2.8	2.8	3.0	15.7	75	75	228	228	0.31	118	118	0.22	5.7
4/27/90	9:10-11:45	P71A	SC	111	1612	NA	1.0	2.8	2.8	2.9	15.9	91	90	104	103	0.14	121	121	0.23	2.4
4/27/90	12:30-15:30	P71B	SC	111	NA	1694	1.0	2.8	2.8	3.1	15.8	72	72	203	203	0.27	140	141	0.26	5.6
5/25/90	9:00-11:50	C01A	SC	110	1643	NA	0.7	2.8	2.8	3.0	15.9	65	65	181	181	0.24	107	107	0.20	3.0
5/25/90	12:30-15:30	C01B	SC	110	NA	1700	0.8	2.8	2.8	3.2	15.8	56	57	263	266	0.24	138	140	0.26	3.7
6/12/90	8:30-11:15	C02A	SC	109	1650	NA	0.8	2.8	2.8	3.0	15.9	75	75	181	182	0.24	117	117	0.22	3.0
6/12/90	12:00-16:00	C02B	SC	109	NA	1708	0.9	2.8	2.8	3.1	15.8	63	63	276	278	0.37	132	133	0.25	5.1
6/14/90	8:25-11:10	M05A	SC	110	1643	NA	0.7	2.8	2.8	3.0	16.0	72	72	175	175	0.23	144	144	0.27	1.6
6/14/90	12:00-14:45	M05B	SC	110	NA	1698	0.8	2.8	2.8	3.1	16.2	63	63	300	301	0.40	163	163	0.30	5.8
6/15/90	8:30-12:00	M04A	SC	110	1644	NA	0.7	2.8	2.8	3.0	16.0	73	73	187	187	0.25	126	126	0.23	3.3
10/11/90	9:00-15:00	PS17	SC	56	1547	1501	0.7	5.9	5.9	6.3	13.0	98	121	98	121	0.07	41	50	0.09	2.0
10/12/90	9:00-15:00	PS24	SC	56	1550	1508	0.7	6.0	6.0	6.4	13.0	66	81	66	81	0.06	38	48	0.09	1.8
10/17/90	10:30-16:30	PS18	SC	56	1534	1490	0.8	6.0	6.0	6.5	13.0	100	124	100	124	0.05	33	41	0.08	1.8
10/24/90	9:00-14:20	PS26	SC	55	1506	1446	0.8	6.1	6.0	6.4	12.7	91	113	91	113	0.06	33	41	0.08	2.1
10/25/90	8:30-15:00	PS25	SC	55	1543	1460	0.7	6.1	6.0	6.4	12.7	87	107	87	107	0.06	34	42	0.08	1.9
10/26/90	10:10-15:45	PS27	SC	55	1530	1439	0.8	6.1	5.9	6.4	12.7	84	103	84	103	0.06	33	41	0.08	1.8
11/6/90	9:00-15:00	PS28H	SC	56	1562	1512	0.7	6.0	6.0	6.4	12.7	93	115	93	115	0.06	38	47	0.09	1.7
11/7/90	9:00-15:00	PS28	SC	56	1544	1498	0.8	6.0	6.0	6.3	13.0	102	126	102	126	0.05	32	40	0.07	1.7
11/8/90	9:30-15:30	PS29	SC	56	1545	1483	0.7	6.0	6.0	6.4	13.0	97	120	97	120	0.06	34	42	0.08	1.6

PLANT STACK EMISSION SUMMARY:

Date	Time	Test No.	Type of coal	Load GMW%	NOX Lb/ 10 ⁶ Btu	SO2 PPMV	SO2 LB/ 10 ⁶ Btu	SO2 A Side PPMV	SO2 B Side PPMV	Opacity %
3/20/90	12:50-15:00	M02B	S.C.	110.4	0.31	129	0.26	95	99	3
3/23/90	9:00-11:00	P06A	S.C.	110	0.26	109	0.23	83	83	3
3/23/90	12:15-14:50	P06B	S.C.	110.1	0.25	109	0.23	84	83	3
3/27/90	10:25-12:15	M03A	S.C.	110.6	0.23	122	0.26	94	95	5
3/27/90	13:00-15:20	M03B	S.C.	110.4	0.23	109	0.23	89	81	6
3/29/90	10:16-13:00	P66A	S.C.	110.7	0.22	114	0.23	89	85	3
3/29/90	13:35-16:00	P66B	S.C.	110.6	0.23	104	0.21	89	71	3
3/30/90	12:45-15:00	P32A	S.C.	110.8	0.22	94	0.21	82	64	5
3/30/90	9:00-11:45	P32B	S.C.	110.8	0.23	94	0.21	79	62	4
4/2/90	8:15-10:45	P67A	S.C.	111.1	0.22	107	0.21	88	70	4
4/2/90	11:30-14:00	P67B	S.C.	110.8	0.21	108	0.22	88	70	3
4/5/90	9:00-11:45	P68A	S.C.	111.0	0.20	105	0.22	89	71	3
4/5/90	12:30-15:00	P68B	S.C.	110.5	0.20	106	0.22	89	70	3
4/6/90	12:30-15:00	P07A	S.C.	110.7	0.22	107	0.22	88	71	4
4/6/90	9:45-11:45	P07B	S.C.	110.9	0.20	108	0.22	89	69	4
4/11/90	9:15-11:45	P08A	S.C.	110.9	0.21	122	0.24	110	0	4
4/11/90	12:30-14:45	P08B	S.C.	110.3	0.21	110	0.22	83	206	4
4/13/90	9:00-11:45	P69A	S.C.	110.6	0.11	96	0.20	54	72	4
4/13/90	12:15-15:00	P69B	S.C.	110.3	0.11	108	0.23	80	66	6
4/17/90	9:00-11:45	P36A	S.C.	109.7	0.20	107	0.23	86	174	5
4/17/90	12:30-14:50	P36B	S.C.	109.4	0.20	95	0.21	81	78	3
4/18/90	9:00-12:00	P70A	S.C.	109.8	0.21	104	0.22	93	139	4
4/18/90	12:45-15:45	P70B	S.C.	109.7	0.21	103	0.22	94	133	4
4/27/90	9:10-11:45	P71A	S.C.	110.7	0.20	105	0.21	88	95	5
4/27/90	12:30-15:30	P71B	S.C.	110.7	0.20	106	0.22	87	91	4
5/25/90	9:00-11:50	C01A	S.C.	109.9	0.31	98	0.21	84	101	6
5/25/90	12:30-15:30	C01B	S.C.	109.6	0.29	106	0.24	91	104	6
6/12/90	8:30-11:15	C02A	S.C.	109.6	0.30	104	0.22	90	80	5
6/12/90	12:00-16:00	C02B	S.C.	109.5	0.32	102	0.22	89	82	5
6/14/90	8:25-11:10	M05A	S.C.	109.8	0.31	131	0.27	113	103	4
6/14/90	12:00-14:45	M05B	S.C.	109.6	0.31	124	0.26	98	104	4
6/15/90	8:30-12:00	M04A	S.C.	110.1	0.33	119	0.25	96	97	5
10/11/90	9:00-15:00	PS17	S.C.	55.7	0.07	87	0.24	79	82	3
10/12/90	9:00-15:00	PS24	S.C.	55.8	0.06	84	0.22	79	89	3
10/17/90	10:30-16:30	PS18	S.C.	56.2	0.05	86	0.22	86	88	4
10/24/90	9:00-14:20	PS26	S.C.	55.4	0.06	104	0.30	92	95	4
10/25/90	9:30-15:00	PS25	S.C.	55.2	0.06	93	0.23	91	95	3
10/26/90	10:10-15:45	PS27	S.C.	55.1	0.06	92	0.23	90	95	3
11/6/90	9:00-15:00	PS24R1	S.C.	55.7	0.06	96	0.24	86	76	3
11/7/90	9:00-15:00	PS28	S.C.	55.8	0.05	103	0.25	92	82	3
11/8/90	9:30-15:30	PS29	S.C.	55.8	0.06	80	0.20	98	50	4

PLANT STACK EMISSION SUMMARY:

Date	Time	Test No.	Type of coal	Load GMW	NOX Lb/ 10 ⁶ Btu	SO2 PPMV	SO2 LB/ 10 ⁶ Btu	SO2 A Side PPMV	SO2 B Side PPMV	Opacity %
3/7/89	8:00-12:00	PHM1	P.B.	100.4	0.12	92	0.20	75	47	3
3/7/89	12:00-18:00	PHM2	P.B.	100.7	0.12	117	0.29	112	NA	4
3/8/89	9:00-10:00	PHM5	P.B.	100.7	0.12	117	0.28	124	32	4
3/8/89	10:00-14:00	PHM5a	P.B.	100.7	0.12	117	0.27	112	43	10
3/8/89	16:00-20:00	PHM6	P.B.	100.5	0.12	119	0.27	125	50	3
3/6/89	8:00-12:00	PHM7	P.B.	79.5	0.01	71	0.06	101	54	3
3/10/89	16:30-17:30	PHM7a	P.B.	80.5	0.08	116	0.26	112	103	3
3/6/89	12:00-15:00	PHM8	P.B.	79.6	0.22	104	0.24	123	50	3
3/6/89	15:00-19:00	PHM9	P.B.	79.5	0.06	106	0.25	112	62	4
3/9/89	18:00-20:00	PHM14	P.B.	60.6	0.06	118	0.29	93	138	3
3/13/89	8:00-20:00	SD1	S.C.	105.3	0.08	117	0.25	101	14	4
3/20/89	08:00-21:00	P30	S.C.	55.2	0.04	63	0.15	65	126	3
3/21/89	08:00-21:00	P31	S.C.	82.3	0.08	65	0.15	51	97	4
4/2/89	8:00-16:30	A01	P.B.	105.2	0.20	174	0.39	170	67	0
5/26/89	8:00-17:30	A07	P.B.	54.9	0.07	141	0.35	137	107	3
6/6/89	7:30-14:30	A04	P.B.	82.4	0.18	151	0.30	135	125	6
6/7/89	8:00-14:30	A05	P.B.	82.4	0.26	9	0.02	4	10	9
6/8/89	8:30-15:30	A06	P.B.	82.6	0.14	355	0.84	322	313	10
6/16/89	10:00-17:00	A02	P.B.	103.6	0.28	3	0.00	4	9	7
6/17/89	10:00-17:00	A03	P.B.	103.8	0.18	367	0.79	302	299	7
6/19/89	10:00-17:00	A08	P.B.	104	0.20	175	0.36	167	122	8
7/17/89	10:00-17:00	P49	S.C.	98.2	0.17	395	0.83	389	321	8
7/19/89	9:15-13:15	P50	S.C.	98.2	0.22	98	0.21	99	82	8
8/17/89	8:00-14:00	P52	S.C.	55.4	0.07	70	0.19	67	64	7
8/11/89	8:30-15:30	P21	S.C.	55.4	0.08	37	0.09	36	33	7
8/9/89	8:15-15:00	P39	S.C.	55.4	0.08	76	0.19	68	74	7
11/29/89	9:20-11:45	P55A	S.C.	107.7	0.24	84	0.18	22	116	9
11/29/89	12:30-15:10	P55B	S.C.	107.8	0.23	85	0.18	21	116	9
11/30/89	9:15-12:15	P56A	S.C.	108.2	0.21	101	0.21	27	142	9
11/30/89	12:35-15:35	P56B	S.C.	108.3	0.21	99	0.20	26	136	9
1/11/90	9:00-15:30	P20	S.C.	55.3	0.03	119	0.32	105	116	6
1/15/90	9:00-15:00	P57	S.C.	55.1	0.01	289	0.83	261	240	5
1/17/90	10:40-15:00	P58	S.C.	55.4	0.06	17	0.04	17	10	4
1/23/90	9:45-12:30	P60A	S.C.	108.6	0.27	58	0.11	16	75	6
1/23/90	13:00-15:30	P60B	S.C.	108.5	0.27	63	0.13	16	80	6
1/25/90	11:40-14:00	P61A	S.C.	108.7	0.32	65	0.12	24	69	7
1/25/90	14:30-17:00	P61B	S.C.	108.8	0.31	65	0.13	27	68	7
3/6/90	9:30-15:00	P62	S.C.	55.6	0.11	0	0.00	0	13	3
3/8/90	9:30-15:00	P63	S.C.	55.7	0.10	10	0.02	8	20	4
3/10/90	9:00-15:00	P64	S.C.	55.7	0.06	15	0.03	22	23	3
3/15/90	12:30-15:45	P65B	S.C.	110.7	0.15	70	0.12	88	89	4
3/16/90	10:00-12:45	M01A	S.C.	110.9	0.20	109	0.22	99	101	4
3/16/90	13:15-15:15	M01B	S.C.	110.9	0.19	121	0.25	102	109	4
3/20/90	9:00-11:55	M02A	S.C.	110.7	0.30	128	0.26	95	96	3

GAS ANALYSIS: SO₂ EMISSION

Date	Time	Test no.	Type of coal	Load In MW	Mean bed Temp. A In F	Mean bed Temp. B In F	PPMV	SO ₂ PPMV @ 3% O ₂	LB/ 10 ⁶ BTU	Ratio Ca/S Sorbent	SO ₂ Retention %	Ca Utilization (%) Sorbent	SO ₂ Sorbent
3/7/89	8:00-12:00	PM11	PB	100.4	1509	1526	NA	NA	NA	NA	NA	NA	NA
3/7/89	12:00-18:00	PM12	PB	100.7	1504	1501	138	154	0.28	NA	NA	NA	NA
3/8/89	9:00-10:00	PM15	PB	100.7	1518	1530	136	147	0.27	NA	NA	NA	NA
3/8/89	10:00-14:00	PM15a	PB	100.7	1545	1544	138	145	0.26	NA	NA	NA	NA
3/8/89	16:00-20:00	PM15	PB	100.5	1546	1528	140	147	0.27	NA	NA	NA	NA
3/6/89	8:00-12:00	PM17	PB	79.5	1454	1459	122	129	0.23	NA	NA	NA	NA
3/10/89	16:30-17:30	PM17a	PB	80.5	1482	1492	137	144	0.26	NA	NA	NA	NA
3/6/89	12:00-15:00	PM18	PB	79.6	1435	1437	125	139	0.24	NA	NA	NA	NA
3/6/89	15:00-19:00	PM19	PB	79.5	1422	1431	127	150	0.28	NA	NA	NA	NA
3/9/89	18:00-20:00	PM14	PB	60.6	1473	1527	142	160	0.29	NA	NA	NA	NA
4/2/89	8:00-16:30	A01	PB	105.2	1574	1638	192	199	0.37	1.8	73	41	36
5/26/89	8:00-17:30	A07	PB	54.9	1492	1497	150	179	0.35	1.5	78	54	34
6/6/89	7:30-14:30	A04	PB	82.4	1601	1614	162	174	0.33	1.7	75	45	30
6/7/89	8:00-14:30	A05	PB	82.4	1582	1611	9	10	0.02	3.9	98	25	21
6/8/89	8:30-15:30	A06	PB	82.6	1586	1611	381	408	0.76	0.6	37	60	29
6/16/89	10:00-17:00	A02	PB	103.6	1609	1645	13	13	0.02	3.7	98	26	24
6/17/89	10:00-17:00	A03	PB	103.8	1602	1625	388	398	0.73	0.7	45	69	38
6/19/89	10:00-17:00	A08	PB	104	1629	1621	188	193	0.35	1.8	73	40	35
3/13/89	8:00-20:00	SD1	SC	105.3	1567	1556	136	144	0.27	1.4	69	49	34
3/20/89	08:00-21:00	P30	SC	55.2	1469	1516	77	91	0.17	2.1	78	37	27
3/21/89	08:00-21:00	P31	SC	82.3	1534	1578	78	82	0.15	2.0	83	42	34
7/17/89	10:00-17:00	P49	SC	98.2	1633	1650	424	436	0.81	0.9	14	15	10
7/19/89	9:15-13:15	P50	SC	98.2	1617	1659	111	114	0.21	3.5	78	22	20
8/17/89	8:00-14:00	P52	SC	55.4	1526	1520	85	104	0.20	2.8	81	29	25
8/11/89	8:30-15:30	P21	SC	55.4	1526	1513	50	61	0.12	3.1	89	29	26
8/9/89	8:15-15:00	P39	SC	55.4	1533	1542	94	113	0.22	2.6	80	31	27
11/29/89	9:20-11:45	P55A	SC	107.7	1532	NA	37	38	0.07	4.8	92	19	18
11/29/89	12:30-15:10	P55B	SC	107.8	NA	1659	165	170	0.33	4.8	61	13	12
11/30/89	9:15-12:15	P56A	SC	108.2	1552	NA	42	41	0.19	5.2	90	17	16
11/30/89	12:35-15:35	P56B	SC	108.3	NA	1688	189	184	0.36	5.0	57	11	10
1/11/90	9:00-15:30	P20	SC	55.3	1484	1503	138	167	0.38	1.4	68	47	34
1/15/90	9:00-15:00	P57	SC	55.1	1451	1483	308	379	0.79	0.0	22	60	60
1/17/90	10:40-15:00	P58	SC	55.4	1420	1440	24	30	0.06	3.3	94	29	24
1/23/90	9:45-12:30	P60A	SC	108.6	1601	NA	26	25	0.05	5.1	95	19	17
1/23/90	13:00-15:30	P60B	SC	108.5	NA	1712	125	122	0.23	4.7	75	16	14
1/25/90	11:40-14:00	P61A	SC	108.7	1670	NA	39	37	0.07	4.7	92	20	16
1/25/90	14:30-17:00	P61B	SC	108.8	NA	1716	111	108	0.21	4.5	79	18	16
3/6/90	9:30-15:00	P62	SC	55.6	1454	1472	7	9	0.02	3.8	98	26	21
3/8/90	9:30-15:00	P63	SC	55.7	1464	1481	23	29	0.06	3.4	94	28	25
3/10/90	9:00-15:00	P64	SC	55.7	1417	1442	28	35	0.07	3.1	92	29	25
3/15/90	12:30-15:45	P65B	SC	110.7	NA	1674	133	133	0.25	3.5	70	20	18
3/16/90	10:00-12:45	M01A	SC	110.9	1649	NA	125	125	0.24	2.7	73	27	24
3/16/90	13:15-15:15	M01B	SC	110.9	NA	1675	145	145	0.27	2.6	69	26	23
3/20/90	9:00-11:55	M02A	SC	110.7	1636	NA	128	128	0.24	3.7	71	19	17
3/20/90	12:50-15:00	M02B	SC	110.4	NA	1672	159	159	0.30	5.5	66	12	11
3/23/90	9:00-11:00	P06A	SC	110	1642	NA	109	109	0.20	3.0	76	26	22

GAS ANALYSIS: SO2 EMISSION

Date	Time	Test no.	Type of coal	Load In MW	Mean bed Temp. A In F	Mean bed Temp. B In F	PPMV	SO2 PPMV @ 3% O2	LB/ 10 ⁶ BTU	Ratio Ca/S Sorbent	SO2 Retention %	Ca Utilization (%) Sorbent
3/23/90	12:15-14:50	P06B	SC	110.1	NA	1695	138	138	0.25	4.6	70	15
3/27/90	10:25-12:15	M03A	SC	110.6	1640	NA	127	128	0.24	3.3	71	22
3/27/90	13:00-15:20	M03B	SC	110.4	NA	1701	138	138	0.26	6.8	69	10
3/29/90	10:16-13:00	P66A	SC	110.7	1658	NA	124	117	0.22	3.6	75	21
3/29/90	13:35-16:00	P66B	SC	110.5	NA	1711	127	120	0.22	9.0	74	8
3/30/90	12:45-15:00	P32A	SC	110.8	1610	NA	115	124	0.23	2.3	72	31
3/30/90	9:00-11:45	P32B	SC	110.8	NA	1636	112	121	0.23	2.5	73	29
4/2/90	8:15-10:45	P67A	SC	111.1	1613	NA	115	114	0.21	2.1	77	36
4/2/90	11:30-14:00	P67B	SC	110.8	NA	1708	129	129	0.24	4.9	72	14
4/5/90	9:00-11:45	P68A	SC	111.0	1623	NA	120	120	0.23	2.3	74	32
4/5/90	12:30-15:00	P68B	SC	110.5	NA	1688	130	130	0.25	5.4	72	13
4/6/90	12:30-15:00	P07A	SC	110.7	1624	NA	118	118	0.22	2.5	76	31
4/6/90	9:45-11:45	P07B	SC	110.9	NA	1692	129	130	0.25	3.9	73	19
4/11/90	9:15-11:45	P08A	SC	110.9	1626	NA	115	115	0.22	2.6	78	30
4/11/90	12:30-14:45	P08B	SC	110.3	NA	1692	135	136	0.26	4.8	74	15
4/13/90	12:15-15:00	P69B	SC	110.3	NA	1664	149	149	0.28	2.9	67	23
4/17/90	9:00-11:45	P36A	SC	109.7	1546	NA	115	115	0.22	2.0	79	39
4/18/90	12:30-14:50	P70A	SC	109.8	1549	NA	126	126	0.24	5.9	63	13
4/18/90	12:45-15:45	P70B	SC	109.7	NA	1689	127	127	0.24	2.1	79	37
4/27/90	9:10-11:45	P71A	SC	110.7	1612	NA	121	121	0.22	5.7	78	14
4/27/90	12:30-15:30	P71B	SC	110.7	NA	1694	141	141	0.23	2.4	75	31
5/25/90	9:00-11:50	C01A	SC	109.9	1643	NA	107	107	0.20	5.6	70	13
5/25/90	12:30-15:30	C01B	SC	109.6	NA	1700	138	140	0.26	3.7	82	27
6/12/90	8:30-11:15	C02A	SC	109.6	1650	NA	117	117	0.22	3.0	82	28
6/12/90	12:00-16:00	C02B	SC	109.5	NA	1708	132	133	0.25	5.1	79	15
6/14/90	8:25-11:10	M05A	SC	109.8	1643	NA	144	144	0.27	2.6	78	30
6/14/90	12:00-14:45	M05B	SC	109.6	NA	1698	163	163	0.30	5.8	75	13
6/15/90	8:30-12:00	M04A	SC	110.1	1644	NA	126	126	0.23	3.3	80	24
10/11/90	9:00-15:00	PS17	SC	55.7	1547	1501	102	99	0.23	2.0	79	39
10/12/90	9:00-15:00	PS24	SC	55.8	1550	1508	97	94	0.22	1.8	79	44
10/17/90	10:30-16:30	PS18	SC	56.2	1534	1490	98	95	0.23	1.8	78	44
10/24/90	9:00-14:20	PS26	SC	55.4	1506	1448	104	101	0.25	2.1	77	36
10/25/90	9:30-15:00	PS25	SC	55.2	1543	1460	104	100	0.24	1.9	77	42
10/26/90	10:10-15:45	PS27	SC	55.1	1530	1439	102	99	0.24	1.8	76	41
11/6/90	9:00-15:00	PS24R1	SC	55.7	1562	1512	114	111	0.27	1.7	75	44
11/7/90	9:00-15:00	PS28	SC	55.8	1544	1498	120	118	0.28	1.7	71	43
11/8/90	9:30-15:30	PS29	SC	55.8	1545	1483	113	109	0.26	1.6	72	46

Table 4-1-3 (Page 2 of 2)

effect of excess air. Mean bed temperatures shown are the arithmetic average of all thermocouple readings in the refractory-lined lower combustor section.

The above tests were run under a variety of operating conditions; turbine load varied from 55 to 111 MWe, O₂ in the flue gas varied from 2.0 to 6.6 percent, and overgrid to undergrid air flow ratios (SA/PA split) varied from 0.5 to 1. Pre-hot-mode tests and alternate fuels tests were run with Peabody coal while hot-mode tests and all performance tests were run with Salt Creek coal. Sulfur retention and calcium utilization values were not calculated for any of the PHM tests because solids sampling was not included as a part of these tests (see Section 6 in TPR No. 7).

Emissions analyses are presented in separate sub-sections for SO₂, NO_x and CO. Sufficient performance tests have been conducted to reach firm conclusions on the effects of operating temperature on Ca/S requirements and gas emissions. In other areas, such as SA/PA ratio, coal and limestone feed configuration and excess air effects on gas emissions, data are limited and may not lead to absolute conclusions; nevertheless, the trends indicated are important and may be used as a basis for further studies.

4.1.1 Sulfur Retention

Figure 4.1-1 is a plot of SO₂ retention versus Ca/S molar ratio. Ca/S molar ratios were calculated based on the calcium content of the sorbent only and do not account for the calcium content of the coal. A correlation between sulfur retention and Ca/S molar ratio is apparent with the exception of some performance tests with Salt Creek coal performed at bed temperatures in excess of 1630 °F and tests departing from balanced coal and limestone feed. The high temperature tests do not fit this correlation. It is generally believed that the CaO structure is compromised at elevated temperatures.

SO₂ RETENTION VS Ca/S MOLAR RATIO

Figure 4.1-1. Effect of Ca/S molar ratio on sulfur retention

In the optimum temperature range, the sulfur retention, R, was shown to follow an equation of the form:

$$R = 100 (1 - e^{-a \cdot Ca/S})$$

where

a = Parameter dependent on the type of sorbent used, mean particle size of the sorbent in the bed, gas residence time in the combustor, recycle ratio, mean bed temperature, etc.

An attempt to establish a relationship between the parameter "a" and sorbent reactivity, mean bed temperature and the gas residence time along the lines of the Grimethorpe correlation was not successful. The Grimethorpe correlation was of the form:

$$a = k t^{0.5} e^{-E/T}$$

where t is the gas residence time and T is the mean bed temperature. Values of k and E were extracted from an Arrhenius-type plot. The same approach with Nucla data resulted in poor correlation, possibly because of the relatively narrow range of temperatures used in the Arrhenius plot.

The value of a used in the correlation was obtained by averaging all values of a and was found to be 0.75. As seen in Figure 4.1-1, this correlation fits the lower temperature data very well. The predicted Ca/S requirements for 70%, 90% and 95% retention are 1.6, 3.1 and 4.0, respectively.

The upper temperature limit for acceptable sulfur capture in the Nucla boiler was obtained from a plot of Ca/S molar ratio and bed temperature for tests with sulfur retention close to 70% (Figure 4.1-2). The data analyzed so far indicate that the Ca/S molar requirement for 70% retention increases considerably above 1600 °F.

Ca/S RATIO VS. MEAN BED TEMPERATURE
(For 70+3 % retention)

Figure 4.1-2 Effect of Temperature on Ca/S Requirement

A bed temperature in the range 1550 - 1600 °F seems to be the best for the Nucla CFB boiler from a calcium requirement standpoint.

In TPR No. 11, the effect of coal and limestone feed configuration on Ca/S requirement was studied. Analysis of the data that has come in since that time has not changed the conclusion that the optimum coal feed configuration appears to be 50% loop seal feed, and that the effect of limestone feed configuration appears to be optimized when limestone is fed in at the same point as the coal.

Alone, excess air has not been shown to impact SO₂ emissions substantially. However, bed temperatures increase at lower excess air levels, and, as discussed earlier, calcium requirements increase. A higher excess air level may therefore be desirable to control bed temperature and thus optimize sulfur capture.

No noticeable influence of SA/PA ratio was seen on SO₂ emissions in the range investigated (0.5 to 1).

4.1.2 NO_x Emissions for Peabody and Salt Creek Coal

NO_x emission levels for all tests completed have been less than 0.34 lb/MMBtu, which is well within the emission limit of 0.50 lb/MMBtu. Mechanisms and reactions that lead to NO_x formation in fluidized bed combustion systems are complicated, and for a given coal and limestone, may be affected by:

- CO concentration
- Bed temperature
- Boiler load
- SA/PA ratio
- Coal nitrogen content (char vs volatile fractions)
- Excess air levels
- Ca/N ratio

- Feed distribution
- Gas/solids mixing patterns

The effect of bed temperature on NO_x emissions has been well researched and documented. For fluidized bed boilers operating well below the thermal NO_x formation temperature of 2500°F, fuel NO_x formation is dominant. In general, NO_x emissions have been shown to increase with increasing bed temperatures. A plot which shows this behavior at the Nucla CFB is included in Figure 4.1-3.

A second order polynomial relationship seemed to fit the data points over the wide range of temperatures investigated. The relationship was of the form:

$$[\text{NO}_x] = 3821 - 5.45 * T + 2.00\text{E-}3 * T^2$$

where

[NO_x] = NO_x concentration corrected to 3% O₂, ppmv

T = Mean bed temperature, °F

An attempt to explain the scatter in the NO_x versus bed temperature plot for all balanced coal feed configuration tests identified limestone feed as another variable affecting NO_x. Figure 4.1-4 shows NO_x plotted against bed temperature for different Ca/N weight ratios. Ca/N weight ratio serves as a measure of limestone feed normalized to the nitrogen input of the coal. Figure 4.1-4 does not include the pre-hot mode test data for which solid sampling was not done. Table 4.1-4 contains all relevant data for Figure 4.1-4.

CaO has been known to influence both NO_x formation and reduction. Oxidation of volatile nitrogen, present in the form of NH₃, is catalyzed by CaO. This may explain the higher NO_x emissions with increasing Ca/N weight ratios.

NOx EMISSION VS MEAN BED TEMPERATURE

Figure 4-16 NOx emission VS bed temperature

NOx VS BED TEMPERATURE
 (@ different Ca/N weight ratios)

Figure 4.1-4 Effect of Ca/N weight ratio on NOx

EFFECT OF LIMESTONE FEED ON NO_x EMISSIONS

Test No.	NO _x PPMV @3% O ₂	Mean Bed Temp. deg F	O ₂ % Vol.	Nitrogen content of coal	Coal feed rate Klb/hr	Limestone feed rate Klb/hr	Ca/N weight ratio	Volatile content of coal
P57	16	1467	6.4	0.43	60.72	0.00	0.00	31.32
P49	118	1642	3.5	1.29	94.62	1.50	0.44	33.48
SD1	62	1562	3.9	1.53	103.25	2.27	0.52	31.25
A06	103	1599	4.2	0.94	85.46	1.17	0.52	28.10
AC3	136	1614	3.5	1.06	106.72	1.68	0.54	28.96
P68A	115	1623	2.9	1.47	54.01	1.97	0.89	32.90
P36A	77	1546	3.0	1.31	55.05	2.00	1.00	32.33
P30	30	1493	5.7	1.03	57.68	1.65	1.00	31.66
P07A	128	1624	3.0	1.42	52.72	2.18	1.05	32.79
M01B	162	1675	3.0	1.23	57.06	2.06	1.06	32.13
P67A	117	1613	3.0	1.21	54.52	1.94	1.06	32.45
P71A	103	1612	2.9	1.23	56.81	2.15	1.11	32.53
M01A	139	1649	3.0	1.31	56.11	2.26	1.11	32.60
P32A	154	1610	4.4	1.12	54.33	1.91	1.13	32.62
P70A	78	1549	3.0	1.24	55.42	2.22	1.17	31.65
P32B	177	1636	4.4	1.12	54.11	2.00	1.19	32.39
P08A	120	1626	3.0	1.28	55.34	2.36	1.20	32.23
P69B	135	1664	3.0	1.30	55.60	2.45	1.23	31.87
P52	46	1523	6.3	1.50	54.23	2.89	1.28	33.61
P64	44	1430	6.6	1.29	60.56	2.87	1.32	32.87
P65B	176	1674	3.0	1.38	55.83	2.86	1.34	32.67
P31	58	1556	3.8	0.84	79.61	2.57	1.38	33.70
P50	156	1638	3.5	1.64	94.18	6.19	1.44	30.76
P58	46	1430	6.6	1.16	62.76	2.93	1.45	30.76
P06A	152	1642	3.0	1.13	53.53	2.45	1.46	32.57
P63	76	1473	6.6	1.25	57.80	3.01	1.50	31.74
M02A	211	1636	3.0	1.32	55.52	3.10	1.52	30.40
A07	52	1495	5.9	0.93	58.56	2.33	1.54	28.82
M03A	146	1640	3.1	1.19	51.57	2.64	1.55	32.55
P39	61	1538	6.0	1.13	57.53	2.85	1.58	28.79
P20	24	1494	6.2	0.52	64.17	1.47	1.59	33.32
P62	79	1463	6.3	1.30	58.38	3.46	1.64	31.94
P07B	200	1692	3.2	1.35	53.90	3.48	1.72	32.90
M05A	175	1643	3.0	1.24	55.34	3.31	1.74	33.85
A04	141	1608	4.2	0.77	85.71	3.22	1.76	29.47
P66A	138	1658	2.0	1.13	54.82	3.06	1.78	32.34
C01A	181	1643	3.0	1.21	56.39	3.39	1.79	32.72
P21	58	1520	6.3	1.23	56.64	3.56	1.84	32.82
C02A	182	1650	3.0	1.26	55.41	3.80	1.96	32.86
P55B	199	1659	3.6	1.33	109.59	8.00	1.98	30.33
M04A	187	1644	3.0	1.26	54.59	3.78	1.98	33.49
P68B	198	1689	3.1	1.50	53.55	4.59	2.06	32.94
A08	154	1625	3.4	0.81	99.71	4.64	2.07	30.56

EFFECT OF LIMESTONE FEED ON NO_x EMISSIONS

Test No.	NO _x PPMV @3% O ₂	Mean Bed Temp. deg F	O ₂ % Vol.	Nitrogen content of coal	Coal feed rate Kib/hr	Limestone feed rate Kib/hr	Ca/N weight ratio	Volatile content of coal
P55A	138	1532	3.5	1.26	108.47	7.88	2.08	30.72
A01	146	1606	3.7	0.82	97.62	4.64	2.09	30.19
P60B	218	1712	2.5	1.24	113.60	8.39	2.14	32.42
P60A	162	1601	2.5	1.24	112.34	8.49	2.19	32.77
P61A	220	1670	2.5	1.21	111.87	8.28	2.20	30.69
P56A	135	1552	2.5	1.22	111.22	8.33	2.21	27.84
P56B	182	1688	2.5	1.17	111.86	8.05	2.21	30.12
P67B	220	1708	3.1	1.25	53.63	4.13	2.22	32.76
P06B	236	1695	3.0	1.15	55.31	3.98	2.25	31.94
P61B	237	1716	2.5	1.24	112.52	8.77	2.26	32.59
P08B	211	1692	3.1	1.26	57.54	4.71	2.34	31.07
M02B	261	1672	3.0	1.29	56.12	4.78	2.38	30.97
C01B	266	1700	3.2	1.17	57.98	4.67	2.48	31.65
P71B	203	1694	3.1	1.23	56.68	4.84	2.51	32.16
P70B	228	1689	3.0	1.26	55.25	5.48	2.84	31.95
P36B	223	1685	3.0	1.31	55.02	5.78	2.88	32.26
M03B	205	1701	3.0	1.17	51.65	5.38	3.21	32.80
C02B	278	1708	3.1	1.27	55.88	6.60	3.35	33.03
A05	189	1597	4.3	0.88	85.37	7.02	3.36	31.74
A02	208	1627	3.5	0.94	99.43	9.46	3.64	32.87
M05B	301	1698	3.1	1.24	55.23	7.19	3.79	33.33
P66B	213	1711	2.0	1.11	55.36	7.62	4.46	31.95
PS17	121	1506	6.3	0.35	62.77	2.42	3.99	31.57
PS24	81	1498	6.4	0.52	59.85	2.03	2.33	32.47
PS18	124	1496	6.5	1.27	60.92	1.99	0.93	32.47
PS26	113	1465	6.4	1.23	60.96	2.44	1.18	32.26
PS25	107	1495	6.4	1.21	57.42	1.98	1.02	32.31
PS27	103	1483	6.4	1.25	58.03	1.95	0.97	31.30
PS24R1	115	1518	6.4	1.22	59.63	1.81	0.90	32.63
PS28	126	1502	6.3	1.32	59.70	1.65	0.76	34.63
PS29	120	1500	6.4	1.25	58.96	1.48	0.72	34.37

The effects of coal feed configuration, limestone feed configuration, and excess air on NO_x emissions were discussed in TPR No. 11. No further analyses of these effects has yet been made.

4.1.3 Carbon Monoxide Emissions

Figure 4.1-5 is a plot of CO emissions, corrected to 3 percent O₂ in dry flue gas, against mean bed temperature for all test runs completed to date. In general, CO emissions decrease as mean bed temperature increases. A second order polynomial curve was used to fit the data points. The correlation was of the form:

$$[\text{CO}] = 2950 - 3.35 * T + 9.72\text{E-}4 * T^2$$

where

[CO] = CO concentration corrected to 3% O₂, ppmv

T = Mean bed temperature, °F

CO emissions, during all the different coal feed configuration tests, were within 15 ppmv of each other (in the comparable temperature range), and did not seem to be significantly affected by changes in coal feed pattern. Limestone feed configuration changes did not affect CO emissions either.

Excess air, except for its influence on temperature, did not affect CO emissions. Neither did SA/PA ratio affect CO emissions.

CO EMISSION VS MEAN BED TEMPERATURE

Figure 4.1-5 CO emissions VS bed temperature

4.2 COMBUSTION EFFICIENCY

In this section, combustion efficiency is discussed for the 51 performance tests run over the course of the test program for which this parameter was calculated. The values obtained for combustion efficiency range from 96.9% to 98.9%. Combustion data are summarized in Table 4.2-1. No significant differences between the Salt Creek and Peabody coals were found, and no single process parameter (e.g., bed temperature, SA/PA ratio, coal feeder configuration, etc.) appeared to affect the results over the full range of operating conditions.

Combustion efficiency is a measure of the quantity of carbon that leaves the boiler before being fully oxidized to CO₂. There are four sources of incompletely burned carbon:

- Carbon in the fly ash
- Carbon in the bottom ash
- Carbon monoxide in the flue gas
- Hydrocarbons in the flue gas

Carbon in the fly ash is the largest source of heat loss from incomplete combustion of carbon at Nucla. For tests conducted to date, this stream averaged about 93% of the incompletely burned carbon leaving the boiler. Another 5% is contained in the bottom ash stream. In addition to having a lower carbon content, the flow rate of bottom ash averages only 15% of the fly ash flow rate. The contribution from carbon monoxide in the flue gas averages 2%. Hydrocarbons in the flue gas were measured during one test and were found to be negligible.

In Section 4.2 of TPR No. 11, the combustion efficiencies obtained during the course of parametric testing at full load were presented. These results showed that combustion efficiency does not appear to be affected by excess air, secondary to primary air ratio or coal feed configuration over the the full range of operating conditions.

TEST	COMBUSTION EFFICIENCY %	UNIT LOAD MW	EXCESS AIR %	AVG BED TEMP DEGF	AVG WINDBOX PRESSURE INWG	FLYASH/ BOTTOM ASH RATIO	FLYASH CARBON %	BOTTOM ASH CARBON %	FLUE GAS CO PPMV
SD1	98.1	105	23	1558	44	4.9	7.5	1.0	99
P30	98.7	55	36	1491	32	3.1	6.1	1.0	96
P31	98.6	82	22	1552	37	4.5	6.5	0.8	79
A01	97.6	105	21	1611	45	4.6	10.6	2.5	80
A07	97.6	55	39	1495	33	1.7	8.3	2.2	93
A04	98.3	82	25	1607	42	3.7	5.7	1.4	73
A05	97.9	82	25	1597	42	4.6	5.9	1.5	67
A06	97.9	83	24	1599	42	3.2	7.6	1.1	75
A02	98.0	104	19	1627	45	9.8	6.9	1.3	70
A03	97.8	104	20	1614	45	3.1	8.6	1.8	65
A08	97.7	104	19	1625	44	5.0	8.8	1.7	59
P49	98.6	98	20	1643	44	36.0	6.0	0.4	59
P50	98.7	98	20	1636	45	15.6	5.6	0.7	63
P39	98.8	55	39	1537	39	2.4	5.2	1.4	82
P21	98.7	55	42	1518	38	3.6	5.1	2.1	83
P52	98.9	55	42	1516	37	2.7	5.2	2.1	72
P55	98.2	108	20	1598	48	4.9	6.6	1.2	75
P56	97.9	108	13	1619	50	6.2	7.3	1.4	74
P20	98.5	55	40	1492	47	2.5	4.8	0.7	111
P57	98.3	55	42	1466	43	3.8	5.8	2.8	115
P58	98.1	55	46	1427	48	3.4	6.2	1.5	113
P60	97.9	109	13	1653	54	7.4	6.9	1.1	71
P61	98.0	109	13	1686	49	7.8	6.3	1.4	59
P62	98.5	56	45	1463	45	4.0	5.8	1.3	105
P63	98.5	56	45	1470	48	2.6	5.6	2.0	87

TABLE 4.2-1 (PAGE 1 OF 2)

COMBUSTION EFFICIENCY AND RELATED PARAMETERS FOR ALL TESTS

TEST	COMBUSTION EFFICIENCY %	UNIT LOAD MW	EXCESS AIR %	AVG BED TEMP DEGF	AVG WINDBOX PRESSURE IN WG	FLYASH/ BOTTOM ASH RATIO	FLYASH CARBON %	BOTTOM ASH CARBON %	FLUE GAS CO PPMV
P64	97.9	56	45	1430	43	2.1	8.8	2.3	100
M01	97.7	111	16	1664	49	5.7	7.9	1.5	69
M02	97.8	111	16	1654	49	7.4	7.9	1.9	67
P06	97.4	110	16	1669	50	10.9	9.1	1.1	75
M03	97.3	110	17	1671	50	10.3	9.4	1.9	76
P66	97.5	111	10	1686	49	6.5	8.6	1.5	74
P32	97.5	111	26	1622	50	10.1	10.3	1.6	81
P67	97.9	111	16	1661	54	13.5	4.7	1.2	79
P68	97.1	111	16	1656	56	8.9	10.6	1.6	98
P07	97.3	111	17	1657	55	11.4	9.8	1.2	87
P08	96.9	111	16	1660	54	5.1	10.1	1.4	78
P36	97.2	110	17	1615	57	10.0	8.6	1.1	87
P70	97.6	110	16	1622	52	6.5	7.4	1.7	83
P71	97.3	111	16	1654	52	10.4	7.9	1.1	81
C01	98.0	110	17	1672	50	13.8	5.7	0.9	61
C02	98.1	110	17	1679	50	13.5	6.1	0.9	68
M05	98.3	110	17	1670	50	14.3	5.4	0.6	68
PS17	98.5	56	42	1506	42	2.9	8.4	0.7	98
PS24	98.5	56	43	1498	41	3.9	5.5	1.0	66
PS18	98.4	56	44	1496	42	2.3	5.5	2.5	100
PS26	98.2	55	43	1465	42	4.1	6.0	1.3	91
PS25	98.8	55	43	1495	42	1.9	4.7	1.4	87
PS27	98.6	55	43	1483	41	2.4	4.8	1.6	84
PS24R1	98.5	56	42	1518	42	4.9	5.0	1.1	93
PS28	98.5	56	42	1502	41	3.3	5.5	1.1	102
PS29	98.6	56	43	1500	42	3.1	5.6	1.5	97

An additional nine half-load tests were analyzed this quarter, bringing the total number of half-load tests analyzed to 20. Figure 4.2-1 is a plot showing combustion efficiency versus load for all tests analyzed to date.

While the temperature of the bed does not seem to correlate well to combustion efficiency at higher temperatures, it does correlate rather well below 1550 °F. This can be seen in Figure 4.2-2, which is a plot of combustion efficiency versus average bed temperature for all tests. Further discussion of this behavior can be found in Section 4.3 of this report. Section 4.3 is devoted to boiler efficiency, and the behavior of unburned carbon loss (which is essentially the complement of combustion efficiency) is covered there in more detail.

Figure 4.2-1
Combustion Efficiency vs. Unit Load
(All Dual Combustor Tests)

Figure 4.2-2
Effect of Average Bed Temperature on Combustion Efficiency

In this section, the results of the analysis of boiler gross efficiency by the loss method are presented for the 51 performance tests for which this parameter was calculated. Efficiencies for these tests vary from 86.5% to 88.6%. This range (2.1%) is significant relative to the uncertainty band of $\pm 0.3\%$ that has been calculated for these values. The results from the 8 Peabody coal tests fall within the range of the results from the 43 Salt Creek coal tests.

Table 4.3-1 shows the average and range of values for the various contributions to heat loss that have been calculated for all 51 tests. Sensible heat of the dry flue gas and burning hydrogen are the largest contributors to the total heat loss from the boiler. However, the widest variation in heat loss is due to unburned carbon. A closer look at the results shows that the only two losses that might be affected by controllable combustion process parameters (e.g., excess air) are unburned carbon and sensible heat of dry flue gas.

Additional analysis of the data shows that flue gas exit losses (adjusted for air inlet temperature) increase as excess air increases. (Figure 4.3-1). It is obvious that flue gas exit loss would go up with increasing excess air. The cause of the scatter that can be seen in Figure 4.3-1 is not obvious. Further analysis will be made to try to determine the factors responsible for the half percent variation in flue gas exit loss at a given level of excess air.

Unburned carbon loss is plotted against freeboard gas velocity in Figure 4.3-2. In this figure it appears that this loss stays at a fairly low level to about 16 ft/s, then increases. One possible explanation for this behavior is that the residence time of the burning coal particles is reduced at these higher velocities, so that they don't have time to burn completely before exiting the

CONTRIBUTIONS TO BOILER HEAT LOSS
FOR ALL DUAL COMBUSTOR TESTS TO DATE
(% OF ENERGY IN)

DESCRIPTION	AVERAGE	MINIMUM	MAXIMUM	RANGE
• UNBURNED CARBON	1.9	1.1	3.1	2.0
• SENSIBLE HEAT IN DRY FLUE GAS	4.7	4.0	5.4	1.4
• FUEL & SORBENT MOISTURE	0.9	0.5	1.1	0.5
• LATENT HEAT IN BURNING HYDROGEN	3.4	2.9	3.6	0.7
• SORBENT CALCINATION	0.3	0.0	0.6	0.6
• RADIATION AND CONVECTION	0.6	0.4	0.8	0.4
• BOTTOM ASH COOLING WATER	0.6	0.4	1.2	0.8
• MISCELLANEOUS	0.2	0.1	0.3	0.1
• TOTAL	12.5	11.4	13.5	2.1

* Miscellaneous includes heat loss due to CO formation and to sensible heat in the fly ash and bottom ash.

TABLE 4.3-1

Figure 4.3-1
Effect of Excess Air on Dry Flue Gas Exit Loss
(adjusted for inlet air temperature -
All Dual Combustor Tests)

Figure 4.3-2
Effect of Freeboard Gas Velocity on
Unburned Carbon Loss
(All Dual Combustor Tests)

cyclone. It is also possible that cyclone efficiency goes down at the higher velocities, and more large particles of unburned carbon are carried out as a result.

Figure 4.3-3 shows how temperature affects the unburned carbon loss. It can be seen that from about 1430 °F to 1500 °F, this loss goes down steadily with temperature. Above 1550 °F, however, it begins to increase with temperature. From 1425 °F to 1500 °F, increasing temperatures result in faster reaction times, leading to a lower loss. As freeboard gas velocities increase as temperature increases, the increasing loss seen above 1550 °F is most likely caused by the increasing gas velocities discussed in the preceding paragraph.

Other major contributors to boiler heat loss are dependent upon feed stock properties and plant design parameters. Moisture in the feed stocks and burning hydrogen in the coal are properties of the fuel and sorbent. The quantity of energy absorbed by the calcination reaction is dependent entirely upon the calcium flow rate, which turn determined by the quantity of sulfur in the coal and the calcium to sulfur ratio needed for the required SO₂ emission level. The bottom ash cooling water heat loss is controlled by the design of the bottom ash coolers and the temperature of the cooling water entering the control volume. The heat loss due to radiation and convection depends upon the design of the boiler, ambient temperature, and load.

The total number of half load tests for which boiler efficiency has been calculated now stands at 20. Boiler efficiency for these tests ranges from 86.5% to 87.9%. An attempt was made to determine plant parameters be responsible for this 1.4% range, but no correlations to any controllable plant parameters could be found. Attempts to explain the 1.9% variation in boiler efficiency (86.7% to 88.6%) for 27 full load tests were made in the second quarter of 1990. No correlations were found using that

Figure 4.3-3
Effect of Average Bed Temperature on
Unburned Carbon Loss
(All Dual Combustor Tests)

data either. A discussion can be found in Section 4.3 of TPR No. 11.

Heat balance summary reports can be found for each of the tests analyzed in the fourth quarter of 1990 in Appendix B.

Section 5

PLANT COMMERCIAL PERFORMANCE STATISTICS

5.1 SUMMARY

Tables 5.1 through 5.6 are the plant commercial performance statistics (PCPS) reports for the months of July 1990 through December 1990, respectively. Table 5.7 shows unit operating availability, capacity factor and heat rate values from July 1988 through December 1990 and equivalent availability values from July 1989 through December 1990. Equivalent availability values prior to July 1989 were incorrectly calculated (see Quarterly Report no. 10) and are therefore not included. The net heat rate values for July and August 1988 were also not available. The net heat rate value for February 1990 is approximated due to an auxiliary power consumption meter problem during the month. This information is presented graphically in Figures 5.1 through 5.4.

During July 1990, the unit was in service for 268 hours and was on-line 12 days during the period. The net operating availability was 36.1% with a net capacity factor of 21.4%. Two unit start-ups were required during the month after two separate shutdowns due to boiler tube leaks in combustor 4A SHII and subsequent repairs on tubes and refractory. The unit remained derated at various load levels after the second startup due to boiler chemistry (high silica) problems.

During August 1990, the unit was in service for 145 hours and was on-line 7 days during the period. The net operating availability was 51.8% with a net capacity factor of 11.4%. The unit was shut down on the first of the month due to water-wall tube leaks which resulted from tube blockage from ingested bed material during the previous shutdown. After

TABLE 5-1
PLANT COMMERICAL REFORMANCE STATISTICS
JULY 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	17,846	268,301	414,020	969,108
NET, MWh	15,920	243,462	374,594	867,982
STATION SERVICE				
MWh	1,926	24,839	39,426	101,126
PERCENT OF GROSS	10.8	9.3	9.5	10.4
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	744.00	5,087.00	8,760.00	27,768.00
SERVICE HOURS	268.28	3,047.75	4,712.32	15,386.22
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	0	28,937	73,288	246,343
HOURS	0.00	289.37	732.88	2,463.43
FORCED OUTAGES				
NET GEN. LOSS, MWh	47,572	174,988	356,263	971,258
HOURS	475.72	1,749.88	3,262.63	9,712.58
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.00
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	4,604	34,433	54,618	205,763
HOURS	149.42	753.15	1,515.58	5,513.83
FACTORS (NET)				
AVAILABILITY, %	36.1	59.9	54.4	56.2
EQUIV. AVAILABILITY, %	29.9	53.1	48.2	48.6
CAPACITY, %	21.4	47.9	42.8	31.3
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	11,111.9	10,697.8	10,649.3	10,797.4
NET, Btu/kWh	12,456.3	11,789.2	11,770.2	12,055.4

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

TABLE 5-2
PLANT COMMERCIAL REFORMANCE STATISTICS
AUGUST 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	9,494	277,795	403,943	978,602
NET, MWh	8,458	251,920	365,521	876,440
STATION SERVICE				
MWh	1,036	25,875	38,422	102,162
PERCENT OF GROSS	10.9	9.3	9.5	10.4
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	744.00	5,831.00	8,760.00	28,512.00
SERVICE HOURS	145.33	3,193.08	4,519.40	15,531.55
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	0	28,937	67,348	246,343
HOURS	0.00	289.37	673.48	2,463.43
FORCED OUTAGES				
NET GEN. LOSS, MWh	35,830	210,818	332,675	1,007,088
HOURS	358.30	2,108.18	3,326.75	10,070.88
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.00
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	135	34,567	40,038	205,897
HOURS	12.23	765.38	1,233.53	5,526.07
FACTORS (NET)				
AVAILABILITY, %	51.8	58.9	54.3	56.0
EQUIV. AVAILABILITY, %	51.7	53.0	49.8	48.7
CAPACITY, %	11.4	43.2	41.7	30.7
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	11,211.1	10,715.3	10,645.5	10,801.4
NET, Btu/kWh	12,584.7	11,815.9	11,764.5	12,060.5

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

TABLE 5-3
PLANT COMMERCIAL REFORMANCE STATISTICS
SEPTEMBER 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	14,692	292,487	394,182	993,294
NET, MWh	13,206	265,126	356,800	889,646
STATION SERVICE				
MWh	1,486	27,361	37,382	103,648
PERCENT OF GROSS	10.1	9.4	9.5	10.4
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	720.00	6,551.00	8,760.00	29,232.00
SERVICE HOURS	173.63	3,366.72	4,405.62	15,705.18
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	0	28,937	50,363	246,343
HOURS	0.00	289.37	503.63	2,463.43
FORCED OUTAGES				
NET GEN. LOSS, MWh	39,022	249,840	345,423	1,046,110
HOURS	390.22	2,498.40	3,454.23	10,461.10
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.0
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	41	34,609	37,383	205,939
HOURS	3.45	768.83	981.47	5,529.52
FACTORS (NET)				
AVAILABILITY, %	45.8	57.4	54.8	55.8
EQUIV. AVAILABILITY, %	45.7	52.2	50.6	48.6
CAPACITY, %	18.3	40.5	40.7	30.4
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	10,778.8	10,718.5	10,653.3	10,801.1
NET, Btu/kWh	11,991.7	11,824.7	11,769.5	12,059.5

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

TABLE 5-4
PLANT COMMERCIAL REFORMANCE STATISTICS
OCTOBER 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	26,347	318,834	412,209	1,019,641
NET, MWh	23,560	288,685	372,904	913,205
STATION SERVICE				
MWh	2,787	30,149	39,305	106,435
PERCENT OF GROSS	10.6	9.5	9.5	10.4
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	745.00	7,296.00	8,760.00	29,977.00
SERVICE HOURS	469.35	3,836.07	4,781.67	16,174.53
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	12,738	41,675	41,675	259,082
HOURS	127.38	416.75	416.75	2,590.82
FORCED OUTAGES				
NET GEN. LOSS, MWh	14,827	264,667	316,507	1,060,937
HOURS	148.27	2,646.67	3,165.07	10,609.37
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.00
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	339	34,947	37,721	206,277
HOURS	33.87	802.70	1015.33	5,563.38
FACTORS (NET)				
AVAILABILITY, %	63.0	58.0	59.1	56.0
EQUIV. AVAILABILITY, %	62.5	53.2	54.8	49.0
CAPACITY, %	31.6	39.6	42.6	30.5
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	10,961.5	10,738.6	10,679.8	10,805.2
NET, Btu/kWh	12,254.4	11,860.1	11,805.5	12,064.6

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

TABLE 5-5
PLANT COMMERCIAL PERFORMANCE STATISTICS
NOVEMBER 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	67,614	386,448	432,947	1,087.255
NET, MWh	61,449	350,134	392,023	974.654
STATION SERVICE				
MWh	6,165	36,314	40,924	112,600
PERCENT OF GROSS	9.1	9.4	9.5	10.4
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	720.00	8,016.00	8,760.00	30,697.00
SERVICE HOURS	699.92	4,535.98	5,021.75	16,874.45
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	2,008	43,683	43,683	261,090
HOURS	20.08	436.83	436.83	2,610.90
FORCED OUTAGES				
NET GEN. LOSS, MWh	0	264,667	290,490	1,060,937
HOURS	0.00	2,646.67	2,904.90	10,609.37
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.00
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	175	35,122	35,730	206,452
HOURS	13.00	815.70	853.67	5,576.38
FACTORS (NET)				
AVAILABILITY, %	97.2	61.5	61.9	56.9
EQUIV. AVAILABILITY, %	97.0	57.2	57.8	50.1
CAPACITY, %	85.3	43.7	44.8	31.8
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	10,546.4	10,705.0	10,677.6	10,789.2
NET, Btu/kWh	11,604.5	11,815.2	11,792.3	12,035.6

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

TABLE 5-6
PLANT COMMERCIAL REFORMANCE STATISTICS
DECEMBER 1990

	CURRENT MONTH	YEAR TO DATE	TWELVE MONTHS	LIFE TO DATE
<u>PRODUCTION</u>				
GENERATION				
GROSS, MWh	60,860	447,308	447,308	1,148,115
NET, MWh	55,039	405,174	405,174	1,029,694
STATION SERVICE				
MWh	5,821	42,134	42,134	118,421
PERCENT OF GROSS	9.6	9.4	9.4	10.3
MAX. NET CAPACITY, MW	100	100	100	100
<u>UNIT OPERATION</u>				
PERIOD HOURS	744.00	8,760.00	8,760.00	31,441.00
SERVICE HOURS	728.18	5,264.17	5,264.17	17,602.63
SCHEDULED OUTAGES				
NET GEN. LOSS, MWh	0	43,683	43,683	261,090
HOURS	0.00	436.83	436.83	2,610.90
FORCED OUTAGES				
NET GEN. LOSS, MWh	1,582	266,248	266,248	1,062,518
HOURS	15.82	2,662.48	2,662.48	10,625.18
SCHEDULED CURTAILMENTS				
NET GEN. LOSS, MWh	0	0	0	2,850
HOURS	0.00	0.00	0.00	100.00
FORCED CURTAILMENTS				
NET GEN. LOSS, MWh	165	35,288	35,288	206,618
HOURS	11.3	827.00	827.00	5,587.68
FACTORS (NET)				
AVAILABILITY, %	97.9	64.6	64.6	57.9
EQUIV. AVAILABILITY, %	97.7	60.6	60.6	51.2
CAPACITY, %	74.0	46.3	46.3	32.8
<u>PERFORMANCE DATA</u>				
UNIT HEAT RATE				
GROSS, Btu/kWh	10,641.9	10,696.4	10,696.4	10,781.3
NET, Btu/kWh	11,767.3	11,808.7	11,808.7	12,021.3

NOTE: GENERATION IS IN MWh; CAPACITY IS IN MW

Table 5-7. Nucla CFB Plant Commercial Performance Statistics

MONTH	OPERATING AVAIL (%)	EQUIVALENT AVAIL (%)	CAPACITY FACTOR (%)	HEAT RATE (Btu/Nkwh)
Jul-88	85.2	N/A	51.8	N/A
Aug-88	0.5	N/A	0.1	N/A
Sep-88	23.5	N/A	12.6	12427
Oct-88	68.1	N/A	47.6	12168
Nov-88	78.9	N/A	48.5	11673
Dec-88	81.6	N/A	48.1	12301
Jan-89	14.3	N/A	9.3	11883
Feb-89	26.0	N/A	13.0	13424
Mar-89	83.0	N/A	60.2	11710
Apr-89	69.1	N/A	46.2	12089
May-89	48.5	N/A	17.0	13131
Jun-89	75.5	N/A	53.3	11800
Jul-89	70.1	64.9	50.4	11911
Aug-89	52.5	29.2	23.8	12429
Sep-89	40.0	36.0	30.4	12064
Oct-89	12.5	12.5	10.0	11876
Nov-89	63.9	60.3	57.9	11854
Dec-89	65.5	64.8	56.2	11934
Jan-90	72.5	57.0	54.3	11817
Feb-90	27.3	18.4	14.9	11638
Mar-90	92.1	79.9	78.3	11672
Apr-90	87.8	75.1	83.9	11596
May-90	33.1	30.9	26.2	12127
Jun-90	69.4	69.0	54.2	12313
Jul-90	36.1	29.9	21.4	12456
Aug-90	51.8	51.7	11.4	12585
Sep-90	45.8	45.7	18.3	11992
Oct-90	63.0	62.5	31.3	12258
Nov-90	97.2	97.0	85.7	11604
Dec-90	97.9	97.6	56.2	11767
AVG	57.1	54.6	39.0	12088.5

Figure 5.2

Nucla CFB Equivalent Availability: July 1989 through December 1990.

Figure 5.2

Figure 5.3

Nucla CFB Net Plant Heat Rate: July 1988 through December 1990.

Figure 5.4

repairs, the unit remained on reserve shutdown until the second startup of the month on 8/16. Unit 3 tripped out of service due to a problem with the low bearing oil pressure regulator, and the other 3 units were taken off line on reserve shutdown through the end of the month.

In Septmeber 1990, the unit was in service for 174 hours and was on-line 9 days during the period. The net operating availability was 45.8% with a net capacity factor of 18.3%. Three unit startups were required during the month; the first was after the unit was out of service on reserve shutdown, the second was after an MFT due to a blown fuse in the PA fan SCR controller. The third startup was required after an external leak at the loop seal wall box connection to the 4B combustor. Another SHII leak at a window weld resulted in the unit being out of service for the remainder of the month for repairs and inspections.

During October 1990, the unit was in service for 469 hours and was on-line 20 days during the period. The net operating availability was 63% with a net capacity factor of 31.6%. The unit was out of service at the beginning of the month for inspections, superheater and water-wall tube repairs, refractory repairs, and bubbule cap replacement. Five startups were required during the month; the first was after the repair outage; the second was due to a unit 4 trip on high drum level. The third startup was required after repairs were made to a flange leak on the main steam line, and the fourth was after an MFT due to an ID fan trip. The fifth startup of the month was after a unit MFT on low PA flow due to dessicant in the air line to the damper actuator. The unit was then shut down at the end of the month for inspections.

In November 1990, the unit was in service for 700 hours and was on-line 30 days during the period. The operating

availability was 97.2% with a net capacity factor of 85.3%. Only one startup was required during the month as a result of the controlled shutdown in October for inspections.

During December 1990, the unit was in service for 728 hours and was on-line 31 days during the period. The operating availability was 97.9% with a net capacity factor of 74.0%. Four startups were required during the period; the first was after a unit MFT as a result of an I.D. fan trip from a system disturbance. The second startup was also after an I.D fan trip. The third startup was after an MFT on an 8% coal flow imbalance between the 4A and 4B combustors, and the fourth was after a boiler MFT on low drum level. Three MFT's due to the repeated loss of two Westinghouse drops were the cause of the final three startups of the month.

5.2 DEFINITIONS FOR PLANT COMMERCIAL PERFORMANCE STATISTICS

The following definitions are used by CUEA in generating plant commercial performance statistics that are presented and discussed in Section 5.1. These definitions are adopted from those used by the North American Electric Reliability Council in their report "Data Reporting Instructions for the Generating Availability Data System", October, 1990.

The definition for equivalent availability does not include seasonally adjusted derate hours which is included with planned and unplanned derate hours in the NERC GADS definition.

Availability Factor: $(\text{Available Hours} / \text{Period Hours}) * 100\%$

Available: State in which a unit is capable of providing service, whether or not it is actually in service, regardless of the capacity level that can be provided.

Available Hours (AH): Sum of all Service Hours and Reserve Shutdown Hours;

Period Hours less Planned Outage Hours, Forced Outage Hours, and Maintenance Outage Hours.

Average Period Heat Rate (On Line, Net):

$$[\text{Coal HHV} * \text{Coal Consumed}] + [(\text{Gas HHV} * \text{Gas Consumed (On-Line)}) / \text{Net Generation}]$$

Forced Derating/Curtailment: An unplanned component failure or other condition that requires the load on the unit be reduced

immediately or before the next weekend.

Forced Outage:

An unplanned component failure or other condition that requires the unit be removed from service immediately or before the next weekend.

Gross Actual Generation:

Actual number of electrical megawatt hours generated by the unit during the period being considered.

Gross Maximum Capacity:

Maximum capacity a unit can sustain over a specified period of time when not restricted by seasonal, or other deratings.

Maintenance Derating:

The removal of a component for scheduled repairs that can be deferred beyond the end of the next weekend, but requires a reduction of capacity before the next planned outage.

Maintenance Outage:

The removal of a unit from service to perform work on specific components that can be deferred beyond the end of the next weekend, but requires the unit be removed from service before the next planned outage. Typically, a maintenance outage may occur anytime during the year, have flexible start dates, and may or may not have a predetermined duration.

Net Actual Generation (MWh): Actual number of electrical megawatt hours generated by the unit during the period being considered less any generation (MWh) utilized for that unit's station service or auxiliaries.

Net Maximum Capacity: Gross maximum capacity less the unit capacity utilized for that unit's station service or auxiliaries.

Number of Unit Starts: The number of times Unit 4 was electrically connected to the system during the reporting period.

Period Hours: Number of hours a unit was in the active state.

Planned Derating: The removal of a component for repairs that is scheduled well in advance and has a predetermined duration.

Planned Outage: The removal of a unit from service to perform work on specific components that is scheduled well in advance and has a predetermined duration (e.g., annual overhaul, inspections, testing).

Reserve Shutdown: A state in which a unit is available but not in service for economic reasons.

<u>Scheduled Derating Extension:</u>	The extension of a maintenance or planned derating.
<u>Scheduled Deratings/ Curtailments:</u>	Scheduled deratings are a combination of maintenance and planned deratings.
<u>Scheduled Outage Extension:</u>	The extension of a maintenance or planned outage.
<u>Scheduled Outages:</u>	Scheduled outages are a combination of maintenance and planned outages.
<u>Service Hours:</u>	Total number of hours a unit was electrically connected to the system.
<u>Unavailable:</u>	State in which a unit is not capable of operation because of the failure of a component, external restriction, testing, work being performed, or some adverse condition.
<u>Unavailable Hours:</u>	Sum of all Forced Outage Hours, Maintenance Outage Hours, and Planned Outage Hours.
<u>Unplanned Derated:</u>	Sum of all hours experienced during Forced Deratings, Maintenance Deratings and Scheduled Derating Extensions of any Maintenance Deratings.

Unplanned Outage: Sum of all hours experienced during Forced Outages, Maintenance Outages, and Scheduled Outage Extensions of any Maintenance Outages.

Equivalent Availability:
$$\frac{[(\text{Available Hours} - (\text{Planned Derate} + \text{Unplanned Derate})) / \text{Period Hours}] * 100\%}{}$$

Note: In Section 5 tables and figures, Equivalent Availabilities are calculated using the gross equivalent availability equation prior to July, 1990 and using the net equivalent availability equation from July, 1990 to present.

Net Capacity Factor:
$$[\text{Net Actual Generation} / (\text{Period Hours} * \text{Net Maximum Capacity})] * 100\%$$

Note: In Section 5 tables and figures, Capacity Factors are calculated using the gross capacity factor equation prior to July, 1990 and using the net capacity factor equation from July, 1990 to present.

Capacity Factor:
$$(\text{Gross Generation} / \text{Gross Maximum Capacity}) * 100\%$$

Note: In Section 5 tables and figures, Capacity Factors are calculated using the gross capacity factor equation prior to July, 1990 and using the net capacity factor equation from July, 1990 to present.

Gross Equivalent Availability:
$$\frac{(\text{Gross Maximum Capacity} * \text{Available Hours} - \text{MWh loss due to Derating})}{(\text{Gross Maximum Capacity} * \text{Period Hours})}$$

Note: In Section 5 tables and figures, Equivalent Availabilities are calculated using the gross equivalent availability equation prior to July, 1990 and using the equivalent availability equation from July, 1990 to present.

Section 6

PERIODIC BOILER INSPECTIONS

During the third quarter of 1990, an inspection of the CFB refractory and secondary superheater tubes was made during a three week unplanned outage that was initiated on September 16, 1990. Inspections were also made of the distributor plate bubble caps and water walls.

The report by an outside refractory consultant (summary in Section 6.1) during this outage suggested using a harder refractory over most surfaces in conjunction with a more flexible refractory in the vicinity of penetrations and joints. CUEA's inspection noted damaged and/or missing refractory in the bullnose on cyclone 4A, the scroll piece/inlet spiral shelf of both cyclones, and the cone of cyclone 4A. It appeared that the damage to the cone in cyclone 4A was the result of refractory falling from the scroll piece above it. Repairs to damaged areas were made during this outage with "Blue Ram" refractory.

The superheater inspection was made by CUEA and Babcock and Wilcox. A detailed report on the problems encountered with the superheaters, an assessment of the materials reports, and recommendations for resolution of this problem are contained in Section 7.6.1. Section 7.6.2 includes results from operational tests with the attemperators designed to reduce superheater metal temperatures. The detailed report by Babcock and Wilcox is contained in Appendix A.

Inspection of the water walls at the refractory interface did not reveal any significant acceleration of erosion. In several locations near the front corners of the combustors, pad weld was added to tubes where localized gouging from particle erosion had progressed.

In combustor 4A, 60 bubble caps were found detached and another 40 were found loose. All of these were replaced. Approximately 20 bubble caps were found missing or loose in combustor 4B and were replaced.

A second, planned inspection outage occurred on October 27, 1990. Both CUEA and the boiler vendor were involved in this inspection as part of the contract close-out. The boiler condition noted at this time was similar to the September 1990 inspection. An outside A&E firm was also brought in by CUEA at this time for a second refractory assessment. The preliminary conclusions from their report are listed below.

6.1 SUMMARY OF RECOMMENDATIONS TO EXTEND USEFUL LIFE

The state of art for fluidized bed Refractory Systems is a rapidly changing art. It is through the experience of systems like the NUCLA station that the state of art has advanced. In some cases the latest generation fixes have no more than 18 months of service life to date. It is important that the latest state of the art be pursued both from the original boiler vender and others in the industry.

The recommended plan for extending the useful life of the Boiler's Refractory Systems involves elements of study, replacement, and repair. The areas of design needing further study prior to replacement are the combustor design and the entrance to the cyclone. The areas requiring complete replacement in the near term are the cyclone from the roof down and the downcomers. The combustors' refractory should be slated for some short-term repairs. The areas which will require some repair in the future are the loop seal and the crossover duct.

A replacement combustor refractory design should be carefully developed and address the processes of deterioration which have been observed. The principle areas which the design team should address are:

- A. The tube erosion at the refractory-tube interface.
- B. Start-up burner tube destruction
- C. Expansion joint designs for the combustor
- D. Anchor placement for the hotface
- E. Reduction of the refractory thickness
- F. Expansion-contraction movement of the Refractory System
- G. The use of low cement castable materials within the combustor to help minimize spalling.

The cyclone should be upgraded with respect to materials, anchoring, and construction technique. A brick design should be considered. There have been some bricks specifically formulated for use in circulating fluidized bed applications. The only areas of the cyclone which cannot be bricked and should be plastic are the roof and the portal between the combustion chamber and the cyclone. Expansion joints and anchor ties would be required as appropriate throughout the bricked areas.

The failure of the refractory has been aggravated by the extreme number of cycles of the plant. It is normal for a fluidized bed unit to experience frequent cycling at startup. The cycling of the plant should decrease with time as more is understood about the equipment at the plant, the fuel, and the limestone. The processes of deterioration, such as ash

jacking, spalling, and expansion cracking of the refractory, would be minimized with reduced cycling. A program should be developed and implemented which would focus upon minimizing the cycling of the plant.

The fuel switching that the plant must go through for the EPRI and DOE programs is hindering the operating of the plant in the following important ways. The first problem is that the operators have a difficult task to fine tune the process to the most optimal point. The processes of erosion of tubes and refractory are affected by the various fuels. Therefore, to ensure the erosion is consistent the plant should operate with a single fuel mix. Frequent cycling is also caused by the fuel switching. In the interest of extending the operation of the plant, consideration should be given to operating the unit on a baseline fuel.

Section 7

SPECIAL STUDY AREAS

The following sections contain test plans for completing Ash Reinjection, Environmental Characterization of the stack flue gas, calculation of Cyclone Collection Efficiency, and Alternate Fuels testing. Preliminary data are presented on the results of the Dynamic Response tests which were completed at rates up to 7 MWe/min across ± 20 MWe and ± 40 MWe ranges. A report on the Secondary Superheater Tube Failures is also included. This report contains results from a detailed inspection in September 1990, data and conclusions from tests using the attemperators to control metal temperature, and recommendations for resolution of this problem.

7.1 ENVIRONMENTAL CHARACTERIZATION

During Phase I testing, a plan was implemented to measure and report organic and inorganic chemical substances in the flue gas of the Nucla CFB near the stack. The specific objectives were as follows:

- Characterize emissions from the CFBC unit with respect to existing regulations for a commercial coal-fired steam generator;
- Obtain information enabling utilities to specify equipment designs and obtain permits for CFBC units; and
- Characterize the emissions of compounds which may be the subject of future regulations.

To achieve these objectives, gaseous and particulate samples were collected from the flue gas at the stack and solids samples were collected for flyash and bottom ash. Table 7.1-1 lists the chemical substances that were measured in these streams and include volatile organic compounds, semi-volatile organic compounds, nitrosamines, metals, and other miscellaneous compounds.

These data were collected at full load on Salt Creek coal only. Although the original plan called for three sets of data to be collected, only one set was acquired as the result of a three week unplanned outage to repair failed superheater tubes. This occurred during sampling at full load soon after completion of the first data set.

During Phase II in the first quarter of 1991, this plan will be repeated as originally planned. Three data sets will be collected on Salt Creek coal. In addition, the sampling

sequence will be duplicated at half load. A request for quotation (RFQ) has been issued to qualified analytical laboratories for completion of this work.

Table 7.1-1

CFBC ENVIRONMENTAL CHARACTERIZATION CHEMICAL SUBSTANCES

Volatile Organic Compounds

1,1,1-Trichloroethane (methyl chloroform)	Chlorobenzene
1,1,2-Trichloroethane	Chloroethane
1,1-Dichloroethylene	Chloroform
1,2-Dichloroethane	Chloromethane
2-Hexanone	Dichloroethylene
4-Methyl-2-pentanone	Ethyl methacrylate
Acetaldehyde	Hexane
Acetone	Iodomethane (methyl iodide)
Acetonitrile	Methyl ethyl ketone (2-butanone)
Acrolein	Methyl methacrylate
Acrylonitrile	Tetrachloroethylene
Benzene	Toluene
Bromomethane	Trichloroethylene
Carbon disulfide	Vinyl acetate
Carbon tetrachloride	Vinyl chloride
	Xylene

Semivolatile Organic Compounds

1,2-Diphenylhydrazine	7,12-Dimethylbenz(a)anthracene
1,4-Dichlorobenzene	Acenaphthylene
1,4-Naphthaquinone	Acenaphthene
1-Naphthylamine	Anthracene
2,4,5-Trichlorophenol	Benzo(a)anthracene
2,4,6-Trichlorophenol	Benzo(a)pyrene
2,4-Dimethyl phenol	Benzo(b)fluoranthene
2,4-Dinitrotoluene	Benzo(g,h,i)perylene
2,6-Dinitrotoluene	Benzo(k)fluoranthene
2-Methyl phenol	Bis(2-ethylhexyl)phthalate
3-Methyl phenol	Butyl benzyl phthalate
4-Methyl phenol	Chrysene
2-Methyl aniline (o-toluidine)	Dibenzo(a,h)anthracene
2-Methylnaphthalene	Dibenz(a,h)acridine
2-Methylpyridine	Dibutyl phthalate
2-Nitrophenol	Diethyl phthalate
3-Methylchloroanthrene	Dimethyl phthalate
4,6-Dinitro-o-cresol	Di-n-octyl phthalate
4-Aminobiphenyl	Fluoranthene
4-Nitrophenol	Fluorene

Table 7.1-1 (cont'd)

CFBC ENVIRONMENTAL CHARACTERIZATION CHEMICAL SUBSTANCES

Semivolatile Organic Compounds (Continued)

Hexachlorobenzene	Pyrene
Hexachloroethane	Pyridine
Hexachloro-1,3-butadiene	p-Benzoquinone
Indeno(1,2,3-cd)pyrene	p-Dimethylaminoazobenzene
m-Dinitrobenzene	Resorcinol

Naphthalene
 Nitrobenzene
 Pentachlorophenol
 Phenanthrene
 Phenol

Nitrosamines

N-Nitrosodiethylamine	N-Nitrosopiperidine
N-Nitrosodimethylamine	N-Nitrosopyrrolidine
N-Nitrosodi-n-propylamine	N-Nitrosomorpholine
N-Nitrosodibutylamine	

Metals

Aluminum	Cadmium	Lead	Nickel	Silver	Tin
Antimony	Calcium	Lithium	Potassium	Sodium	Titanium
Arsenic	Chromium	Magnesium	Phosphorus	Strontium	Uranium
Barium	Cobalt	Manganese	Selenium	Sulfur	Vanadium
Beryllium	Copper	Mercury	Silicon	Thallium	Zinc
Boron	Iron	Molybdenum			

Other Compounds

Acetaldehyde
 Formaldehyde
 Hydrogen chloride
 Hydrogen fluoride
 Nitrous oxide

7.2 ASH REINJECTION

A series of qualitative tests are planned for the first quarter of 1991 to assess the effects of flyash reinjection on combustor performance. In particular, the ability of flyash reinjection to affect combustor operating temperatures and emissions characteristics will be investigated.

Fly ash will be injected into combustor 4B via the existing bed material reinjection system. By injecting flyash into only one combustion chamber, a direct comparison can be made between the performance of the two chambers in real time. Combustor 4B was chosen for reinjection since it is instrumented with pressure taps along the rear wall of the chamber at a vertical distance of approximately every eight to ten feet. Additional pressure taps are also available along the 4B cyclone downcomer and loopseal.

Dry flyash from the storage silo will be loaded into enclosed trucks which are equipped with pneumatic discharge systems. The trucks will be weighed before loading and after discharge. Flyash will be injected at 50% and 100% boiler load at two different flow rates. The flow rate will be determined by the unloading capability of the truck. The effects on combustor temperature, dP across the combustor, loop seal pressures, and emissions will be assessed. Key data will be stored on the test program data acquisition system every 30 seconds. No solids samples will be taken for this test.

7.3 DYNAMIC TESTING

Four dynamic response, or load following tests, designated LF01, LF02, LF03 and LF04 were conducted this quarter. Previous testing during Phase I was performed at rates up to 5 MWe/min over load ranges of ± 20 MWe and ± 40 MWe. The tests this quarter were conducted at 7 MWe/min over load ranges of ± 20 MWe and ± 40 MWe.

Boiler Controls

The following is a brief description of the boiler master and turbine load controls:

A simplified schematic of these controls is shown in Figure 7.3-1. Prior to the start of the test, the turbine load ramp is set at the desired rate of change across a specified range, i.e., 20 or 40 MWe. Upon actuation of the control system to the new setpoints, the following occurs: 1) the MWe ramp generator begins to ramp toward the new load demand setting at a rate determined by the load ramp setpoint, and 2) the turbine load PID controller drives the governor valves to a position where the unit load equals the output of the MWe ramp generator.

The boiler master then adjusts the fuel and air controls to maintain steam throttle pressure. Steam flow is the only anticipatory parameter driving the boiler master. The Nucla boiler has no direct measurement of steam flow. The inlet pressure at the first stage of the unit 4 turbine is used to calculate a steam flow. This indication of steam flow is only accurate as long as the pressure of the controlled extraction (which provides steam for the unit 1, 2 and 3 turbines) is held at a constant pressure. During some transients, and at low loads, this pressure is not constant, and this method will give false steam flow indications. The

Turbine Load Control

Boiler Master

Simplified Unit Control Configuration

Figure 7.3-1 Control Schematics

output of units 1, 2 and 3 were kept constant during all the dynamic testing. All load changes were made by varying the output of the unit 4 generator.

Dynamic Test Results

Table 7.3-1 summarizes the conditions of the four tests. The average ramp rate was graphically determined from Figures 7.3-2, 3, 4 and 5.

Table 7.3-1

<u>Test No.</u>	<u>Load Change (MWe)</u>	<u>Ramp Rate Set Point (MW/min)</u>	<u>Average Ramp Rate (MW/min)</u>
LF01	-20	7	3.5
LF02	20	7	3.1
LF03	-40	7	Trip
LF04	40	7	4.0

In test LF04 (Figure 7.3.2) conducted on 12/20/90, load was increased by 40 MWe. Opening the unit 4 governor valves to increase load resulted in an increase in steam pressure to units 1, 2, and 3 from 620 psig to 650 psig. Swings in drum level and throttle pressure were dampened by the control system. The load ramp automatically set the excess air to 2.3% O₂.

In test LF01 (Figure 7.3-3), conducted on 12/20/90, load was decreased 20 MWe. For test LF02 (Figure 7.3-4), conducted on 12/20/90, load was increased by 20 MWe. The unit encountered no problems with the ± 20 MWe demand changes.

TOTMW-TOTAL LOAD IN MW 1,2,3,4 DLT1PC-DRUM LEVEL - EAST

TOTMW-TOTAL LOAD IN MW 1,2,3,4 EF11-MAIN STEAM FLOW
EFT3TC-FEEDWATER FLOW(TMP CMP)

TOTMW-TOTAL LOAD IN MW 1,2,3,4 KTE1-FINAL SH STEAM OUT TEMP
KPT300-FINAL SH STEAM OUT PRESS

Figure 7.3-2 Test LF04
7.3-4

TOTMW-TOTAL LOAD IN MW 1,2,3,4 DLT1PC-DRUM LEVEL - EAST

TOTMW-TOTAL LOAD IN MW 1,2,3,4 EF11-MAIN STEAM FLOW
EFT3TC-FEEDWATER FLOW(TMP CMF)

TOTMW-TOTAL LOAD IN MW 1,2,3,4 KTE1-FINAL SH STEAM OUT TEMP
KPT300-FINAL SH STEAM OUT PRESS

Figure 7.3-3 Test LF01
7.3-5

TOTMW-TOTAL LOAD IN MW 1,2,3,4 DLT1PC-DRUM LEVEL - EAST

TOTMW-TOTAL LOAD IN MW 1,2,3,4 EF11-MAIN STEAM FLOW
EFT3TC-FEEDWATER FLOW(TMP CMP)

TOTMW-TOTAL LOAD IN MW 1,2,3,4 KTE1-FINAL SH STEAM OUT TEMP
KPT300-FINAL SH STEAM OUT PRESS

Figure 7.3-4 Test LF02

In test LF03 (Figure 7.3-5), conducted on 12/20/90, an attempt was made to decrease load by 40 MWe. As discussed earlier, the change in demand setpoint caused the unit 4 governor valves to close. The resulting increase in drum pressure causes a collapse of steam voids in the boiler. The void reduction causes a drop in drum level.

As the load in units 1, 2 and 3 is held constant, the same quantity of steam is taken at the controlled extraction point. Whenever there is a reduction in the quantity of steam flowing through the first stage of the unit 4 turbine, resulting from a load reduction, the steam flow through the unit 4 turbine downstream of the extraction valve is also reduced along with the corresponding pressure drop. During test LF03, the pressure drop through this stage was reduced to the point that the "controlled" extraction pressure could not be maintained. This pressure dropped below its 600 psi set point. When this occurs, the main steam pressure indication, which is based on the first stage turbine inlet pressure reading, will indicate lower steam flow than actual. Since this reading is used in 3-element control of drum level, the control system will cut back on feedwater flow to make the flow of water into the drum match this false indication of steam flow out of the drum. The control system's response to the drum level indication is dampened to prevent control system induced instabilities. Therefore, under these conditions, the control system will not respond quickly enough to an indication of low drum level to prevent a trip.

This problem can be avoided by using a better indication of steam flow as an input to the 3-element drum level controller. At Nucla, a good indication of steam flow out of the drum can be obtained by installing a dP transmitter across the first stage superheater.

TOTMW-TOTAL LOAD IN MW 1,2,3,4 OLT1PC-DRUM LEVEL - EAST

TOTMW-TOTAL LOAD IN MW 1,2,3,4 EF11-MAIN STEAM FLOW
EFT3TC-FEEDWATER FLOW(TMP CMP)

TOTMW-TOTAL LOAD IN MW 1,2,3,4 KTE1-FINAL SH STEAM OUT TEMP
KPT300-FINAL SH STEAM OUT PRESS

Figure 7.3-5 Test LF03
7.3-8

Test LF03 will be repeated after some modification to the control system is made. Additional testing at ramp rates of 9 MWe/min will be performed at that time.

7.4 Cyclone Efficiency Measurements

Data at Nucla have shown that maintenance of the solids inventory in the furnace is essential to control of the furnace temperatures. The hot cyclones used on CFB boilers will require high collection efficiencies in order to maintain the proper solids inventory. CFB manufacturers have been using several design equations to design these cyclones. Two of these design models are given in Chapter 5 of the Atmospheric Fluidized Bed Combustion Technical Source Book prepared by the Department of Energy. The first is the Lapple model that was developed in 1951. The second model is the Leith and Licht Backmixing model developed in 1972. However, these correlations were developed on cyclones that are substantially smaller than the ones required for CFB boilers.

In order to verify the usefulness of the design equations at the scale of CFB cyclones, the predicted performance of the Nucla cyclones will be compared to the actual performance at two loads, 50 and 100% load. Figures 7.4-1 and 7.4-2 show the predicted fractional collection efficiency for the Nucla cyclones using the two cyclone design models described above. Table 7.4-1 shows a comparison of the predicted particle size for 95% collection efficiency from these two models.

Table 7.4-1. Particle Size at 95% Collection Efficiency

	Full Load	Half Load
Lapple	83 μ	104 μ
Leith-Licht	150 μ	200 μ

By using size distribution and particle density data for the fly ash and the cyclone dipleg, there are two procedures we can use to try to verify the design equations. First, by plotting the size distribution of the two streams, we will be able to identify a size range where the collection efficiency

**Figure 7.4-1 Cyclone Model Predictions
For PPCo Cyclone Full Load**

**Figure 7.4-2 Cyclone Model Predictions
For PPCo Cyclone Half Load**

approaches 100%. Comparison of this range with the predicted 95% collection efficiency will help to confirm this portion of the design equations.

Work done at Chatham using isokinetic sampling at the cyclone inlet has demonstrated that the upper combustor pressure drop can be used to estimate the flow rate of solids entering the cyclone. Using this procedure at Nucla, along with the size distribution, the fractional collection efficiency curve for the cyclones will be constructed. These can then be compared to the models.

These two procedures can be performed using data from a full load performance test and a half load performance test. Samples of the cyclone catch will be obtained from the dipleg sample port located at the bottom of the cyclone dipleg. Fly ash samples will be obtained using the same procedure that is utilized during a performance test. At least three samples of both streams will be obtained during the performance tests to insure repeatability of the data. The size distribution of the cyclone catch will be measured using the sample screens at Nucla. The size distribution of the fly ash will be measured at an independent laboratory using a coulter counter or other suitable measurement device. Plots containing the size distribution of the two streams will be prepared and used to determine the cut point of the cyclones.

The upper combustor pressure drop will be used to calculate the cyclone inlet solids flow rate using the procedure developed at Chatham. The fly ash flow rate will be calculated using the inerts balance procedure used for the performance tests. This data along with the size distribution data will be used to calculate the fractional collection efficiency as a function of size. This data will be plotted along with the predicted fractional collection efficiency from the two cyclone models.

Comparisons of the model predictions to the test data will provide some new insight into the applicability of these models at the scale of the Nucla cyclones.

7.5 ALTERNATE FUELS TESTING

A series of performance tests with coal(s) higher in sulfur content than Salt Creek coal are planned for the first quarter of 1991. The objective is to measure limestone requirements (Ca/S molar ratio) necessary for 75% sulfur retention for comparison with the baseline coal. The quantity and chemistry of the ash waste streams generated with the higher sulfur fuel are also desired.

To this end, a relatively local fuel supply designated Dorchester coal has been identified for possible testing. This coal has a heating value of approximately 9000 Btu/lb, an ash content of 20 wt.%, and a sulfur content of 1.4 wt.%. This sulfur content is approximately three times that of the baseline Salt Creek coal.

Figure 7.5-1 is a plot of sulfur retention (per cent of sulfur in the coal not exiting the combustion process as gaseous SO₂) versus the stack SO₂ concentration in ppmv for coals of different sulfur content. Also shown is the approximate SO₂ concentration at the stack corresponding to the emission limit of 0.4 lbs SO₂ /MMBtu. It is predicted that sulfur retention of approximately 87% is required to meet this limit.

The current test plan includes half and full load baseline testing at 75% retention for comparison to similar tests with Salt Creek coal. As mentioned, this is to determine if the Ca/S ratio varies with the sulfur content of the fuel. If fuel quantities are sufficient, additional testing is planned at higher sulfur retentions.

Figure 7.5 Sulfur Retention vs. Stack SO₂ Concentration

7.6 SECONDARY SUPERHEATER FAILURE ANALYSIS

7.6.1 Statement Of The Problem

The Nucla AFBC has experienced eight secondary superheater (SHII) tube failures during the plant's 15,000 hours of operation on coal. This has adversely affected unit operating availability and resulted in expensive repair outages.

7.6.2 Background

The large number of SHII tube failures have been caused by a combination of particle erosion and tube metal overheat (creep damage). The superheater design will be discussed below along with problems associated with this design.

The secondary superheaters are located in the upper zones of each combustion chamber and are configured into four panels. Each panel is arranged as a horizontal pendant adjacent to the combustor front and sidewalls and contains 32 tubes arranged in 64 rows. A schematic of the SHII tubes is shown in Figure 7.6-1. Heat transfer to these panels is by a combination of conduction/convection from the downward flow of circulating bed material (internal recycle) and radiation. Tube material is SA213-T22, 1.5"x220 MWT with a design pressure of 1760 psig and a design temperature of 916°F.

The temperature of the steam exiting the final superheater is controlled by two stages of attemperation (desuperheating). First-stage attemperators are located between the primary and secondary superheater in each combustion chamber. Second-stage attemperators are located between the secondary and final superheaters on each combustion chamber.

SECONDARY SUPERHEATER (II) AND
FLOW DIAGRAM

The problems associated with this design are listed below:

1. The top tube in the three lower SHII panels of each combustor are subject to damage from long term overheating.
2. The SHII panels are located in a high erosion area of the boiler without adequate protection.

The tube metal temperature of the outside/top tube (tube 64) in the three lower SHII panels is higher than the remaining tubes because it has:

- the highest fire-side heat transfer coefficient due to direct impingement of downward flowing bed material on its top face, and
- a larger surface area exposed to the boiler heat sources than the remaining tubes. The top tube in the uppermost panel in each combustor is subject to the above problems to a lesser degree because it is located above the cyclone entrance. Most of the bed material carried to this level exits the combustor to the cyclone.

Since SHII attemperator flows are controlled to maintain a constant bulk outlet temperature, the tube metal temperature of the outside tube on the three lower panels is much higher than the control setpoint. Metal temperatures on these outside tubes are high enough that tube life is being adversely affected.

The SHII panels are subject to erosion problems because they are located along the combustor walls in the path of the internal recycle stream. Many areas in both combustor SHII panels show signs of falling particle erosion. The problem

appears to be localized and primarily affects three areas: 1) the top tube in each of the bottom three panels, 2) tubes out of alignment, and 3) tube sections behind the waterwall support tubes. To date, superheater erosion in 4B combustor has been worse than in 4A combustor. This is presumably because of a tough magnetite external oxide coating deposited only on the tubes in 4A combustor during the overheat incident of September 1987.

After the first SHII erosion failure in October 1989, erosion shelves were installed above the second panel in each combustor. These shelves, shown in Figure 7.6-2 and 7.6-3, were made from 310 stainless steel and scalloped around the waterwall tubes. Refractory was packed on top of these shelves, adjacent to the waterwall tubes, to prevent material from slipping through the space between the scallops and the waterwall tubes. In general, these shelves appear to have reduced erosion on panel 2 only. Erosion to panels 1 and 3 has continued. No erosion is evident on panel 4. While these shelves have helped the second panel, they have become warped and distorted over time and the refractory has fallen off (Figures 7.6-4 and 7.6-5). Also, some sections have fallen off during operation and have been found in the bottom of the combustion chambers during repair outages.

With the localized erosion problems described above, it is very important that periodic inspections and UT testing be conducted to identify and repair areas of excessive wear. Unfortunately, as these 8' high panels are located within 2" of the combustor front and sidewalls, it is not possible to inspect or repair the face adjacent to the waterwalls.

Figure 7.6-2 Newly Installed Erosion Shelf
Above SHII, Panel II

Figure 7.6-3 Newly Installed Erosion Shelf
Above SHII, Panel II

Figure 7.6-4 4A Combustor Shelving Over SHII,
Panel 2 - October 1990

Figure 7.6-5 4A Combustor Shelving Over SHII,
Panel 2 - October 1990

7.6.3 Summary Of Existing Information Documenting Operating Temperatures and Erosion Problems

During the September 1990 boiler tube repair outage, Babcock and Wilcox conducted a condition assessment study on SHII which included a visual examination, a NOTIS^R (Nondestruction Oxide Thickness Services) remaining useful life evaluation, and a metallurgical analysis of four selected tubes. Results are included in Appendix C. Observations from visual inspections are summarized below:

- A major area of erosion is the top surface of the radiant superheater panels. Recommendations for protecting these surfaces from the downward flow of particles along the sidewalls include the use of shelves or shields.
- Superheater tubes that are out of alignment are susceptible to erosion. Alignment in 4A combustor is poorer than in 4B combustor. It was suggested that CUEA replace sections of the superheater to improve overall alignment.
- There is a problem in the 4A combustor with tubes sagging between supports. This sagging does not allow the tubes to properly drain, making them susceptible to out-of-service corrosion.
- There is also a problem with superheater supports in the 4A combustor. The metal support plate attached to each hanger tube has failed and does not appear to be allowing proper movement for expansion. It was recommended that any failed supports be repaired.

The NOTIS^R method is a nondestructive measurement of the wall and internal oxide layer thickness of a boiler tube. This

information is combined with design and operating data on the unit to predict remaining useful life. Tube wall loss, where severe, is also taken into account since wall thinning causes increased stresses in the thinned areas.

After inspecting results from the preliminary NOTIS report, the following comments can be made:

- SHII tubes near the top of each of the three lowest panels in each combustor have a thicker internal oxide layer than the remaining tubes, indicating a higher temperature history. The top tube in each of these panels has a significantly thicker internal oxide layer than the adjacent tubes.
- SHII tubes calculated to be near the "end of life" are all top tubes on their respective panel.
- The average remaining useful life of tubes in the 4A combustor is calculated to be somewhat less than for 4B combustor. The difference is not significantly greater than the measurement uncertainty, however.

Four SHII tubes from select locations were removed for complete visual metallurgical analysis. The location of these tubes is shown in Figure 7.6-6. Results are summarized below.

- The mid-wall microstructure of each of these samples was ferritic with spheroidized carbides within the grains and carbide precipitation along ferritic grain boundaries. This is not typical of original SA 213 - T 22 material because of excessive coalescence of the carbides. Preponderance of the precipitation of carbides along the ferrite grain boundaries was also noted. This condition could be indicative of extended

COLORADO UTE ELECTRIC ASSOCIATION NUCLA GENERATING STATION

Figure 7.6-6

LOCATION OF TUBE SAMPLES IN SUPERHEATER (II)

<u>SAMPLE #1</u>	<u>SAMPLE #2</u>	<u>SAMPLE #3</u>	<u>SAMPLE #4</u>
4A Combustor	4A Combustor	4B Combustor	4B Combustor
SH (II)	SH (II)	SH (II)	SH (II)
Panel 1	Panel 2	Panel 1	Panel 2
Tube 62	Tube 64	Tube 64	Tube 64
West Wall	West Wall	East Wall	East Wall
Near Outlet Header	Near Outlet Header	Near Outlet Header	Near Outlet Header

7.6-9

SUPERHEATER (II) FLOW DIAGRAM SHOWING LOCATION OF ANALYZED TUBE SAMPLES

elevated operating temperatures (above 1000°F). No transformation products were observed in the microstructure, which indicates that the lower critical transformation temperature of 1480°F for SA213-T22 steel was not exceeded.

- Wall thinning occurred in three of the four samples. The walls had thinned to 1-14 percent below the specified minimum wall thickness. Since the original tube thicknesses were slightly greater than the minimum, actual wall loss is slightly greater than this.
- Thick scales were observed on the external surface of the four superheater tube samples. X-ray diffraction analysis of the external scale from Sample #3 revealed the major crystalline constituent to be Fe_3O_4 (magnetite) and minor FeO (wustite). The presence of FeO indicates that temperatures in excess of 1058°F (the FeO eutectoid temperature) are being achieved.
- Estimated average operating tube metal temperatures of the four superheater tube samples varied from 1076 to 1132°F.

On 11/9/90, CUEA conducted a series of tests at full load on SHII (Section 7.6.7). One objective of these tests was to determine the metal temperature of instrumented SHIIA tubes while using original attemperation logic. During this portion of the test the boiler was operated at 2.8% excess O_2 with SHII attemperator flows adjusted to maintain 760°F at the SHII inlet as per original operating instructions. SHIIA metal temperatures were monitored using eight thermocouples located external to the boiler casing. These thermocouples

were installed on the top four tubes of SHIIA near the outlet header during a boiler tube repair outage in September 1990.

Thermocouple readings for this portion of the test are listed in Table 7.6-1. The following observations can be made from these results:

1. The maximum temperature of the top tube (tube 62) in the lowest panel (panel 1) of 4A combustor (1076°F) was at least 75°F higher than for any other tube monitored. (Tubes 63 and 64 have been removed from panel 1 in combustor 4A).
2. The maximum temperature of the top tube (tube 64) in the second panel (panel 2) of 4A combustor (996°F) is approximately the same as that of the adjacent tube.
3. The tube metal temperatures in panel 1 are generally higher than in panel 2.

The first observation listed adds support to the theory that the outside tube in each panel absorbs more heat than remaining tubes. This is not true in panel 2 because a protective shelf was installed above this panel which has limited heat transfer to the outside tube. The second observation indicates that protective shelving lowers metal temperatures in addition to reducing solids particle erosion. The last observation supports the conclusion that heat transfer to the lower panels is higher than the upper panels due to a higher solids loading. This contributes to temperature imbalance problems.

Table 7.6-1

**SH II TUBE METAL TEMPERATURES DURING
FULL-LOAD OPERATION AT 2.8 VOLUME %
EXCESS O2 USING PYROPOWER PROVIDED
ATTEMPERATION LOGIC (760 F AT SHII INLET)**

DESCRIPTION	METAL TEMPERATURE
RAD SHIIA, PANEL 1	
TUBE 62	1077
TUBE 61	N/A
TUBE 60	1006
TUBE 59	1002
RAD SHIIA, PANEL 2	
TUBE 64	996
TUBE 63	996
TUBE 62	958
TUBE 61	930

7.6.4 Past Effects Of SHII Problems

The Nucla CFB has experienced a total of seven SHII tube related failures since October 1, 1989. These failures have had an adverse affect on unit operating availability and required expensive repair outages.

Table 7.6-2 is an outage summary report from October 1, 1989 thru December 31, 1990. During this time, the plant operating availability was 64.8%. The plant was out of service for 2718 hours (113+ days) due to SHII tube related problems (70.4% of the total outage time during this period). If this outage time is neglected, the operating availability of the plant increases to 89.6%.

SHII tube leaks have also required expensive repairs. An initial leak is normally difficult to detect until it causes steam/ash impingement damage to adjacent waterwall tubes and the unit trips on low drum level or high furnace draft pressure. Repairs to the SHII tubes and adjacent waterwall tubes are difficult because access from inside the combustor requires the installation of skyclimbers and access from the outside often requires scaffolding. There is also a danger of bed material agglomerating in the lower combustors and/or of bed material becoming ingested into the boiler tubes through leaks during the shutdown process. CUEA has developed shutdown procedures to be followed in the event of a tube leak which minimize the consequences of these leaks.

7.6.5 Operating Effects Of Maintaining Temperatures Below Current Set Point

The operating effects of reducing SHII metal temperatures to an acceptable level was determined by CUEA during a series of tests conducted at full load on 11/9/90. Results are discussed in Section 7.6.7 and summarized below: SHIIA and

Table 7.6-2

OUTAGE SUMMARY OCT.1, 89 - JAN.1, 91

	OUTAGE %	OUTAGE HRS	# OF OUTAGES
BOILER SHII TUBES	70.38%	2718	7
REFRATORY/VORTEX FINDER	10.72%	414	2
PA,SA, & ID FANS	7.95%	307	12
EXCITER/RELAY	4.74%	183	5
BOILER WATERWALL TUBES	4.09%	158	2
MISCELLANEOUS	2.12%	82	10
TOTAL	100%	3862	38
OUTAGE DURATION	35.21%	3862	
OPERATING AVAILABILITY	64.79%	7106	
PERIOD HOURS	100.00%	10968	

SHIIB attemperator flows were increased from 11-27 klbs/hr and from 15-28 klbs/hr, respectively, to reduce SHII metal temperatures to 1025°F. As a result, final superheater outlet temperature was reduced from its design value of 1005°F to 960°F.

7.6.6 Possible Long-Term Solutions

Three alternatives for addressing the SHII problems are listed below:

1. No SHII modification
2. Upgrade existing SHII design
3. Complete replacement of SHII with improved design.

Each of these alternatives are discussed below.

1. No SHII Modifications - This is the least desirable alternative. If the SHII is not modified, CUEA will have to continue over-attemperating to control tube metal temperatures and pay the cost associated with a decrease in turbine efficiency. This alternative also does not address the SHII tube erosion problem. Periodic inspections may allow repairs to eroded areas on the front side of these tubes. However, back side erosion will continue to cause forced outages resulting in lost operating availability, decreased generating revenues, and increased maintenance costs.
2. Upgrade Existing SHII Design - This alternative would include one or more of the following:

- A. Shelving above the lower three panels in each combustor to limit heat transfer to the top tube in each panel and to prevent tube erosion. Shelving should be made from a super alloy (i.e. Hanes 556) which would not warp in this high temperature environment.
- B. Shielding on the bottom tube of the lower three panels in each combustor. This would limit heat transfer to these tubes and help balance SHII tube metal temperatures near the outlet headers.
- C. Installation of additional SHII tube metal thermocouples. There are currently a total of eight thermocouples installed in 4A combustor on the top four tubes in the two lowest panels. Any thermocouples installed in the future should be dual A type to allow verification of high temperature readings.
- D. Replacement of selected SHII tubes, identified in the B&W assessment as approaching their end of life. If tube shelving and shielding reduce metal temperatures to acceptable levels and stop erosion, a replacement with current materials would be acceptable. Otherwise, a tube metal material upgrade would be required.
- E. Replacement of bad panel slide supports which are not allowing for proper movement during cycling.

The advantages of this alternative are: 1) that it is less expensive than a complete replacement with an improved design, 2) it does not require an

PYROFLOW CIRCULATING FLUIDIZED BED BOILER

Figure 7.6-7

Radiant Superheater Omega Panel Design

engineering evaluation, and 3) it addresses both the high SHII tube metal temperature and erosion problems. The disadvantages of this alternative are that the shelving may move erosion to adjacent waterwall tubes, periodic tube inspections and repairs would still be required, the present condition of the backside of the SHII tubes would remain unknown and may cause future forced outages. However, it can be assumed that the shielding would prevent further back side erosion.

3. Complete Replacement With Improved Design - If SHII is replaced, CUEA should incorporate Pyropower's omega tube design if possible. A schematic of this design is shown in Figure 7.6-7 and includes several improvements over the existing arrangement in the Nucla CFB. They include:

- A. In the omega tube design, the panels are centered in the combustor and not adjacent to the front and side walls. Although velocities are higher in the center of the combustor, this region may be less erosive due to lower solids density.
- B. The tubes are welded together to help prevent vertical misalignment.
- C. The tubes are flat sided to prevent flow discontinuities which serve as possible erosion sites.
- D. The panels are accessible for complete inspection on both sides.

E. The panels contain intermediate headers to help equalize tube metal temperatures at the outlet header.

Pyropower has incorporated this omega tube design into the CFB they built in Trona, California. However, this plant was only recently commissioned and does not provide an adequate operating history to prove the omega tube design successful. To change the SHII tubes at Nucla CFB to the omega design would require both a complete engineering redesign and a long duration outage. It would also be very expensive.

7.6.7 Test AT1 - Special Attenuator Spray Test

On 11/9/90, CUEA conducted a series of full load tests on the secondary superheater (SHII) by adjusting attenuator spray flows and measuring inlet, outlet, and final steam temperatures. The objective of these tests was to determine the following:

- 1) the operating metal temperature of instrumented SHIIA tubes while using PpC provided attenuation logic.
- 2) the effect of increased attenuation flow on final SH steam temperature.
- 3) to determine if adequate attenuating flow capacity is available to reduce SHIIA metal temperatures to "acceptable" levels.
- 4) the approximate increase in operating cost resulting from the lower final SH outlet temperatures.

Listed below is a chronological summary of events followed by a discussion of results:

02:00-11:00	Raise unit load from 85 to 113 MWe
11:00-13:45	Stable operation at 3.3% excess O ₂ with SHIIA and SHIIB inlet temperatures maintained at 750-760°F SHII tube 62, panel 1 metal temperature increases to 1065°F.

13:15-14:40 Unit load reduced to 110 MWe and O₂ lowered to 2.8%. SHII tube 62, panel 1 metal temperature increases to 1075°F.

14:40 Started to increase attemperation flows at the inlet to SHIIA and SHIIB as necessary to reduce SHIIA metal temperatures to 1025°F or below with balanced SHII outlet temperatures.

23:00 Stable operation at 2.8% excess O₂, with SHIIA metal temperatures at or below 1025°F with SHII outlet temperatures balanced.

Results

During the first portion of the test, the boiler was operated at 3.3 vol % O₂ with a later adjustment to 2.8 vol % O₂. The SHII attemperator set points were adjusted to maintain approximately 760°F at SHII inlet, as per boiler manufacturer's original operating instructions. SHIIA metal temperatures were then monitored using eight thermocouples located external to the boiler casing. These thermocouples were installed on the top four tubes of SHIIA panels 1 and 2.

Results in Figure 7.6-8 show the metal temperature on SHIIA, panel 1, tube 62 at full load with 3.3% O₂. Note that this is now an outside tube since tubes 63 and 64 have been removed from the circuit. The other tube metal temperatures monitored were lower than the average 1065°F in Figure 7.6-8 and are not reported here. Figure 7.6-9 shows the inlet attemperator flows and inlet steam temperatures for the same period. Figures 7.6-10 and 7.6-11 show the same results, but the excess air level is reduced to 2.8 vol % O₂. Note that tube 62 metal temperatures increased by approximately 10°F,

but that attemperator spray flows were also lower while maintaining the same SHII inlet steam temperature. The reduction in spray requirements may have resulted from reduced heat transfer to SHII at the reduced flue gas flow rate.

During the second portion of the test, from 14:40 to 23:40, attemperation flows to SHIIA and SHIIB were increased as necessary to reduce SHII metal temperatures to acceptable levels. The decision was made to maintain all SHIIA metal temperatures at or below 1025°F. Figures 7.6-12 and 7.6-13 show the additional attemperation flow requirements, and the effect of this on SHII inlet steam and outlet metal temperatures. SHIIA and SHIIB attemperator flows were increased from 11-27 Klbs/hr and from 15-28 Klbs/hr, respectively. SHII inlet temperature dropped from 760°F to approximately 715°F as a result. Figure 7.6-14 shows that when SHII attemperation spray flows were increased to reduce SHII metal temperatures to 1025°F, the final superheater outlet temperature was reduced from its design value of 1005°F to 960°F.

The effect of increased SH attemperation flow is a reduction in boiler efficiency while the effect of reduced steam outlet temperature is an increase in boiler efficiency. During this test, the two effects negated each other, resulting in an unchanged boiler efficiency. However, turbine cycle efficiency is sensitive to main steam temperature. The results from this test indicate that the steam flow required per MWe of power produced increased by 2% when the main steam temperature dropped from 1005°F to 960°F. The increase in annual operating cost for a 2% decrease in steam turbine efficiency has been calculated to be \$120,000. This figure was arrived at using the following assumptions:

- 3,000 hours/year of operation at full load
- \$26/ton coal cost
- \$16/ton limestone cost
- \$10/ton ash disposal cost
- 30% baseline unit net efficiency
- 3 to 1 sorbent calcium to coal sulfur mole ratio
- 10,500 Btu/lb coal
- 0.4% sulfur in the coal
- 88% boiler gross efficiency
- 38% calcium weight % in sorbent

Figure 7.6-8

ETE56A-RAD SHII 4A WEST TUBE METAL GAT9A-ECON 4A PCT O₂ (PLANT)
TOTMW-TOTAL LOAD IN MW 1,2,3,4

Figure 7.6-9

ETE7A-SH IIA STEAM INLET TEMP
ETE8A-SH IIB STEAM INLET TEMP
EFT7-SH IIA ATTENUATOR FLOW
EFT8-SH IIB ATTENUATOR FLOW

Figure 7.6-10

ETE56A-RAD SHII 4A WEST TUBE METAL GAT9A-ECON 4A PCT 02 (PLANT)
 TOTMW-TOTAL LOAD IN MW 1,2,3,4

Figure 7.6-11

ETE8A-SH IIB STEAM INLET TEMP
EFT8-SH IIB ATTENUATOR FLOW

ETE7A-SH IIA STEAM INLET TEMP
EFT7-SH IIA ATTENUATOR FLOW

Figure 7.6-12

ETE7A-SH IIA STEAM INLET TEMP
ETE8A-SH IIB STEAM INLET TEMP
EFT7-SH IIA ATTENUATOR FLOW
EFT8-SH IIB ATTENUATOR FLOW

Figure 7.6-13

ETE56A-RAD SHII 4A WEST TUBE METAL GAT9A-ECON 4A PCT 02 (PLANT)
TOTMW-TOTAL LOAD IN MW 1,2,3,4

Figure 7.6-14

X-AXIS : ETE56A RAD SHII 4A WEST TUBE METAL

Appendix A

RUN SUMMARIES FOR TESTS CONDUCTED DURING THE FOURTH QUARTER OF 1990 INCLUDING:

PS17	PS24
PS19	PS18
PS26	PS25
PS27	PS24R1
PS28	PS29
PS01	PS08
PS10	PS12R1
PS02	PS13M1
PS09M1	PS31
PS14A,B	PS15
PS16	PS32
PS11A,B	PS33

TEST PS17 - HALF LOAD BASELINE TEST

TEST START TIME: 10/11/90 09:00
TEST END TIME: 10/11/90 15:00
TEST DURATION: 6 HOURS

LOAD: 56 MWe GROSS
FLUE GAS O₂: 6.0 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)

LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS, BALANCED

COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTING

LIMESTONE SIZE: DESIGN

SULFUR RETENTION: 75%

Objective

The data from this test is a baseline to which data from other half load tests can be compared.

Overview

This test began 105 hours after the unit was returned to service after an extended outage for repair of a superheater II tube leak. The unit ran for 18 hours at 90 MWe before being lowered and held steady at 56 MWe for 43 hours prior to the start of the test. Steady state bed inventory and combustor temperature were reached before the test began. Limestone feed rates had been relatively stable for the 40 hours of operation at half load preceding the test, with the exception of significant drops in the feed rate to both sides which occurred roughly 4 to 5 hours before the test. It is

believed that these drops occurred because of segregation in the coal silos. This phenomenon has been observed before. When the level in the coal silo drops to a certain point, it is believed that larger numbers of large coal chunks (which tend to congregate on the top layers in a pile of coal) are fed to the boiler. The larger coal chunks tend to have a lower concentration of sulfur than do small coal chunks. The limestone feed rate therefore drops in response to a lower quantity of sulfur being fed into the boiler.

Test conditions were steady throughout the test period. The test was run as a dual combustor test, as conditions in the two combustors were very similar. Important operating parameters are summarized in Table A-1.

Coal Feed System - All six feeders ran without incident during the test.

Limestone Feed System - All eight feeders ran without incident during the test. Limestone feed rates were maintained in automatic control throughout the test.

Bottom Ash System - The 4B and 4C bottom ash coolers were in service throughout the test. The bottom ash withdrawal rate was set as required to maintain a steady bed inventory.

Fly Ash System - High dP's in the fly ash filter resulted in the 4B exhaustor being taken out of service during the following intervals:

Out of service:	Back in service:
10:03	10:19
11:06	11:34
12:49	13:10

Table A-1

TEST PS17 FROM 10/11/90, 9:0:0 TO 10/11/90, 15:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	5.6	5.5	5.6
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	145.1	144.9	145.3
KTE1	FINAL SH STEAM OUT TEMP	DEGF	97.1	97.0	97.3
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	5.9	5.9	6.0
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	5.9	5.9	6.0
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.3	6.3	6.4
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	7.9	7.3	8.2
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	8.2	8.0	8.6
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	10.2	10.0	10.6
SAT52	CEM MONITOR SO2 PPMV	PPMV	8.7	8.3	9.1
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.22	0.54
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	4.1	3.8	4.3
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.06	0.05	0.07
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	9.8	9.1	10.4
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	12.1	12.4
	SORBENT FEED RATE - TOTAL	LB/HR	2422	2009	3437
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	1397	1168	2088
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	1025	841	1349
	LIMESTONE/COAL - TOTAL	%	3.9	3.2	5.4
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	3.8	6.6
	LIMESTONE/COAL - COMBUSTOR B	%	3.2	2.7	4.2
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	156.1	155.5	157.2
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	152.6	152.1	153.9
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	146.2	145.7	147.1
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	138.5	138.1	139.6
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	150.8	150.4	151.4
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	151.5	151.2	152.1
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	148.7	148.3	149.3
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	138.6	138.1	139.1
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.5	2.3	2.5
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	2.9	2.7	3.0
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	4.3	4.2	4.3
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	4.2	4.1	4.2
TOTCOALA	TOTAL COAL FLOW	KLB/HR	6.3	6.2	6.4
	KLB COAL/MW	RATIO	1.13	1.12	1.13
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	3.7	3.6	3.7
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	3.3	3.3	3.4
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

From 11:12 to 13:44 the 4A exhauster was out of service so that the gates could be checked. The 4B exhauster was taken out of service from 13:44 to 16:16 to have its gates checked.

Miscellaneous - SO₂ probes RAT1 and RAT2 were calibrated before the test at 08:00.

**TEST PS24 - HALF LOAD COAL FEED CONFIGURATION TEST
WITH 50% COAL FEED TO LOOP SEAL, 50% TO FRONT WALL
FEEDERS**

TEST START TIME: 10/12/90 09:00
TEST END TIME: 10/12/90 15:00
TEST DURATION: 6 HOURS

LOAD: 56 MWe GROSS
FLUE GAS O₂: 6.0 VOL % WET
COAL FEED

CONFIGURATION: 50% LOOP SEAL, 50% FRONT WALL
LIMESTONE FEED

CONFIGURATION: 7 FEEDERS IN SERVICE - FEEDER 4C OUT OF
SERVICE (COMBUSTOR 4A SIDEWALL)

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

OBJECTIVE

The purpose of this test is to assess unit performance with a coal feed configuration other than design. The design coal feed configuration is 33% to each feeder; for this test, 50% of the coal was fed through the loop seal feeder while the rest was fed through the front wall feeders.

OVERVIEW

This test was begun 18 hours after the end of test PS17, the baseline half load test. Coal feed configuration was switched over from the design configuration of 33% per feeder to 50% loop seal coal feed one hour after the end of test PS17. The unit ran smoothly at steady state throughout the night prior to the test until about 07:50 on 10/12. At this

time the 4D coal feeder (combustor 4B loop seal) tripped. It was brought back into service and conditions appeared to be back to normal by 09:00 and the test was begun. Also at 07:50, limestone feeder rotary valve 4C (front wall, combustor 4A) was taken out of service for repacking. This rotary valve remained out of service for the duration of the test. Plant SO₂ analyzers RAT1 and RAT2 were calibrated between 08:00 and 08:30. Limestone feed rates required some time to reestablish equilibrium after calibration, but appeared to be at steady state by the start of the test. The Btu bias was increased at 09:30 from 2.0 to 2.4. At 11:45 coal feeder 4D tripped again. It was back in service at 12:00. Except for the period during which this feeder was out of service, the process conditions remained fairly stable throughout the test period. The cause of the trip was a bad indicator, which was taken out of service. All planned solids samples were taken. Important operating parameters are summarized in Table A-2.

DISCUSSION

While all important process temperatures and pressures remained very nearly the same for test PS24 as for baseline test PS17, two significant process conditions, flue gas CO concentration and limestone feed rate, do appear to have changed. Calibration information obtained for the CO analyzer, however, indicates that this difference more likely resulted from problems with the instrument than from an actual change in process conditions, as shown in Figure A-1. Replacement parts for the analyzer have been ordered. While the limestone feed rate for test PS24 was 2027 lb/hr compared to 2422 lb/hr for test PS17, it can be seen that 340 lb/hr out of the total difference of 400 lb/hr can be accounted for by the limestone flow rates to combustor 4A. The front wall limestone feed point in combustor 4A was out of service for the duration of this test. Since the limestone feed

Table A-2

TEST PS24 FROM 10/12/90, 9:0:0 TO 10/12/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	5.6	5.5	5.6
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	145.1	144.8	145.5
KTE1	FINAL SH STEAM OUT TEMP	DEGF	969	968	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	5.8	6.1
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.2
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.3	6.6
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	7.9	5.7	9.4
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	8.9	8.3	9.7
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	9.7	8.9	10.6
SAT52	CEM MONITOR SO2 PPMV	PPMV	8.4	7.3	9.2
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.22	0.19	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	3.8	3.6	4.0
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.06	0.05	0.07
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	6.6	6.1	7.0
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	12.1	12.5
	SORBENT FEED RATE - TOTAL	LB/HR	2027	571	3134
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	1061	98	1494
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	965	473	1640
	LIMESTONE/COAL - TOTAL	%	3.4	1.0	5.1
	LIMESTONE/COAL - COMBUSTOR A	%	3.6	0.3	4.9
	LIMESTONE/COAL - COMBUSTOR B	%	3.2	1.6	5.3
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1561	1554	1567
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1528	1521	1534
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1442	1439	1445
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1373	1367	1381
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1528	1484	1542
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1522	1485	1532
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1439	1406	1445
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1382	1377	1387
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.6	2.4	2.9
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	2.9	2.7	3.1
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	4.1	4.1	4.2
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	4.1	4.1	4.2
TOTCOALA	TOTAL COAL FLOW	KLB/HR	6.0	5.9	6.1
	KLB COAL/MW	RATIO	1.07	1.07	1.09
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	5.1	5.1	5.2
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	4.7	2.2	4.9
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

GAT315Z-CO ECON FLUE GAS OUTLET

Figure A-1

requirements in combustor 4B were only slightly lower for test PS17 than for test PS24, it would appear that from a limestone requirement standpoint, 50% loop seal coal feed is only slightly more desirable than balanced (33% to each feeder) coal feed. Due to the fact that the test was not run with the design limestone feed configuration, however, the test has been repeated.

**TEST PS19 - HALF LOAD COAL SIZE TEST WITH TERTIARY
CRUSHERS REMOVED FROM SERVICE**

TEST START TIME: 10/14/90 00:00
TEST END TIME: 10/14/90 06:00
TEST DURATION: 6 HOURS

LOAD: 56 MWe GROSS
FLUE GAS O₂: 6.0 VOL. % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - BALANCED (ALL 8 FEEDERS IN
SERVICE)

COAL SIZE: MAX 2 (WITHOUT TERTIARY CRUSHERS)
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test was to assess unit performance at half load with a larger coal size distribution than that of baseline test PS17. The larger coal size was achieved by removing the two tertiary crushers (4A and 4B) from service. Coal delivered to the site normally goes through two stages of crushing before being stacked out to outside storage. Therefore, this test documents unit performance with coal feed straight off the raw storage pile.

Overview

In preparation for this test, the tertiary coal crushers were removed from service at 14:00 on 10/12. No parts were removed or adjusted on the tertiary crushers but rather the

hammer rotation was shut off. The operating plan was to run with the coarser coal through the weekend and set up for a steady-state performance test at the beginning of the following week.

Based on coal feed rates at 50% MCR and silo weights prior to being filled with the coarse coal, it was estimated that the unit would be operating 100% on coarse coal between midnight and 06:00 on 10/13, with some amount of this coal working into the boiler prior to this time.

At 22:45 on 10/12, the 4B bottom ash rotary valve jammed. Operators removed large pieces of "shale and partings" to free the rotor and placed the cooler back into service. This was the first indication of a bottom ash removal problem following the switch to the coarser coal.

The following additional entries appeared in the operators log through the weekend:

07:40 on 10/13 - 4B bottom ash screw cooler not feeding
(RODDING OUT SYSTEM NEAR SURGE HOPPER ON
OUTLET AND INLET LINE)

08:30 on 10/13 - 4B bottom ash hopper is full and the inlet
and outlet are being rodded out. A large
clinker was observed in the weigh hopper.

13:00 on 10/13 - Rodded out 4C and 4D bottom ash coolers.
Removed several large clinkers from 4C bottom
ash rotary valve.

21:03 on 10/13 - 4C bottom ash cooler clinkered up inside and
has been removed from service.

22:50 on 10/13 - 4D bottom ash cooler plugged and operators used the air lance to break up the blockage.

The tertiary coal crushers were placed back into service at 10:00 on 10/14 to maintain operations because of continued difficulty removing coarse bed material from the boiler. The steady-state performance test scheduled on 10/15 with the coarse coal size was subsequently canceled.

No solids samples were collected during this test period. Five coal samples were collected off "C" belt (downstream of the secondary crushers) on 10/16 so that a comparison could be made with baseline test PS17. Important operating parameters are summarized in Table A-3.

Discussion

As mentioned, the tertiary crushers were removed from service at 14:00 on 10/12 in order to increase the as-fired coal size. No discernable difference in emissions and limestone feed rates were noted during the period of operation with the coarse coal. Some shift in bed pressure and temperature is apparent around 06:00 on 10/13, but it is not obvious that this was the result of the coal size change.

The largest effect of removing the tertiary crushers from service was on unit operations rather than performance. In particular, the larger size coal produced a coarser bottom ash which caused erratic ash cooler operation. In addition, the larger coal requires a longer burn-up time, which results in burning coal entering the drain lines to and from the ash coolers. The presence of a significant amount of this coal causes clinkering in the drain lines, coolers, and weigh hoppers. Because of this, the tertiary crushers were returned to service and the solids sampling portion of the steady-state test was cancelled. Unit operations were

Table A-3

TEST PS19 FROM 10/14/90, 0:0:0 TO 10/14/90, 6:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	56	55	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1448	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	965	965	966
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	6.0	6.1
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.8	6.4
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.5	6.3	6.6
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	79	74	85
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	95	92	99
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	100	97	105
SAT52	CEM MONITOR SO2 PPMV	PPMV	84	80	89
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.22	0.21	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	34	33	38
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.06	0.05	0.06
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	118	102	134
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.1	11.9	12.2
	SORBENT FEED RATE - TOTAL	LB/HR	2442	1755	3101
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	1375	1019	1821
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	1067	737	1280
	LIMESTONE/COAL - TOTAL	%	4.0	2.9	5.0
	LIMESTONE/COAL - COMBUSTOR A	%	4.6	3.4	6.0
	LIMESTONE/COAL - COMBUSTOR B	%	3.5	2.4	4.1
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1536	1533	1540
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1497	1493	1501
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1421	1417	1429
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1355	1347	1365
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1525	1491	1534
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1517	1488	1526
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1485	1453	1497
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1369	1352	1377
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	3.0	2.9	3.2
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.0	2.9	3.2
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	40	40	41
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	44	43	45
TOTCOALA	TOTAL COAL FLOW	KL B/HR	61	60	62
	KL B COAL/MW	RATIO	1.10	1.09	1.11
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	0	0	0
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	19	34
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	5

restored following this change. The 4C ash cooler remained out of service, however, because of a clinker which was formed during this test.

Five coal samples were collected off of "C" belt for size distribution. A comparison is made with the average size distribution data from the baseline test PS17 in Table A-4 below. As can be seen, the median diameter increased from approximately 1700 microns for the baseline test to almost 1/4" for test PS19 with approximately 20% of the coal greater than 1/2".

Table A-4. Coal Size Comparison

<u>SIEVE SIZE</u>	<u>PS19</u>	<u>PS17</u>
1"	97.7	100
3/4"	94.0	100
1/2"	80.1	100
1/4"	52.5	87.8
4	43.7	80.9
6	35.2	70.8
8	28.5	60.8
10	23.0	50.6
14	18.4	41
20	14.7	31.9
28	12.2	27.7
48	7.3	16.3
100	3.9	9.2
150	2.6	6.9
200	2.6	6.9
325	2.6	6.9
400	2.6	6.9

**TEST PS18 - HALF LOAD COAL SIZE TEST, TERTIARY
CRUSHERS OPERATING AT COARSEST SETTINGS**

TEST START TIME: 10/17/90 AT 10:30
TEST END TIME: 10/17/90 AT 16:30
TEST DURATION: 6 HOURS

LOAD: 56 MWe GROSS
FLUE GAS O₂: 6 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE
COAL SIZE: MAX 1, TERTIARY CRUSHERS ON WITH BREAKERS
ADJUSTED ALL THE WAY OUT (COARSEST
SETTINGS)

LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

OBJECTIVE

The purpose of this test is to assess unit performance with a coal size coarser than design. This was accomplished by adjusting the breaker bars on the tertiary crushers 4A and 4B to the maximum open setting with the hammers still rotating at normal speed. The previous test, PS19, was operated with the breaker bars wide open and the hammer rotation speed at zero. This produced a much coarser coal size distribution which caused operational problems with bottom ash removal. Placing the hammers back into rotation with the breaker bars set wide open decreased the coal top size (compared to test PS19) enough such that operation of the bottom ash system was not a problem.

OVERVIEW

The tertiary crushers 4A and 4B were placed back in service with the breakers wide open at 14:30 on 10/14. An ID fan trip brought the unit off-line early on 10/15. The unit ran throughout 10/16 at 55 MWe and operations prepared for test PS18 early on 10/17. At approximately 07:30, the stack CEM was calibrated, but the limestone feeders were inadvertently left in automatic control. The apparent increase in SO₂ emissions caused the limestone feed rates to increase from approximately 1000 lbs/hr to over 5000 lbs/hr on each combustor for a period of 10 minutes. This caused a severe transient in SO₂ emissions and the test was postponed until 10:30. By this time, the process stabilized and the test was run without incident through 16:30. All planned solids samples were collected. Important operating parameters are summarized in Table A-5.

DISCUSSION

Table A-6 is a comparison of the coal size data from the baseline test PS17, the coarse coal test PS19 (max 2), and from this test PS18 (max 1).

Table A-5

TEST PS18 FROM 10/17/90, 10:30:0 TO 10/17/90, 16:30:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	56	56	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1450	1453
KTE1	FINAL SH STEAM OUT TEMP	DEGF	963	962	964
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	6.0	6.1
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.1
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.5	6.4	6.5
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	86	82	90
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	88	85	92
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	98	96	102
SAT52	CEM MONITOR SO2 PPMV	PPMV	86	83	89
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.22	0.21	0.23
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	33	32	33
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.06	0.06	0.06
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	100	94	104
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	12.3	12.4
	SORBENT FEED RATE - TOTAL	LB/HR	1988	1208	2406
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	941	469	1147
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	1047	739	1259
	LIMESTONE/COAL - TOTAL	%	3.3	2.0	3.9
	LIMESTONE/COAL - COMBUSTOR A	%	3.1	1.6	3.8
	LIMESTONE/COAL - COMBUSTOR B	%	3.4	2.4	4.1
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1548	1544	1555
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1510	1507	1515
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1442	1439	1446
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1357	1354	1359
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1509	1504	1515
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1510	1507	1514
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1487	1482	1493
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1362	1358	1368
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	3.0	2.9	3.1
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.3	3.2	3.3
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	42	41	42
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	42	41	42
TOTCOALA	TOTAL COAL FLOW	KLB/HR	61	60	61
	KLB COAL/MW	RATIO	1.08	1.08	1.09
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	35	35	36
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	33	34
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	6

Table A-6. Coal Size Comparison

<u>SIEVE SIZE</u>	<u>PS18</u>	<u>PS19</u>	<u>PS17</u>
1"	100	97.7	100
3/4"	100	94.0	100
1/2"	100	80.1	100
1/4"	76.5	52.5	87.8
4	68.0	43.7	80.9
6	56.8	35.2	70.8
8	47.3	28.5	60.8
10	38.2	23.0	50.6
14	30.6	18.4	41
20	24.6	14.9	31.9
28	20.1	12.2	27.7
48	12.3	7.3	16.3
100	4.8	3.9	9.2
150	4.8	2.6	6.9
200	4.8	2.6	6.9
325	4.8	2.6	6.9
400	0	2.6	6.9

As can be seen from this table, the size distribution for this test fell in between the coarse coal test, PS19, and the reference test, PS17. The median size for this test was approximately 3000 microns, compared to 2000 microns for the reference test. In the five samples taken for test PS18, there were no coal particles larger than 1/2".

Bed temperatures for test PS18 were lower than those of the reference test by approximately 20°F on combustor 4A and were nearly identical on combustor 4B. Consequently, limestone feed rates were nearly identical on 4B combustor and were 30% lower on 4A combustor when compared to the reference test. Overall NO_x emissions were approximately 15% lower for test PS18 and CO emissions were comparable.

**TEST PS26 - HALF LOAD COAL FEED CONFIGURATION TEST
WITH FRONT WALL FEED ONLY**

TEST START TIME: 10/26/90 09:00
TEST END TIME: 10/26/90 15:00
TEST DURATION: 6 HOURS

LOAD: 56 MWE GROSS
FLUE GAS O₂: 6 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: FRONT WALL COAL FEED ONLY
LIMESTONE FEED

CONFIGURATION: ALL 8 FEEDERS IN SERVICE
COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to assess the effect of changing the coal feed configuration from the design configuration (33% coal feed to each feeder) to feeding all of the coal through the front wall feeders. Results from this test will be compared with baseline test PS17 and other half load fuel configuration tests.

Overview

The front wall coal feed configuration was established by 02:00 on 10/24. Bed temperatures immediately decreased by approximately 25°F in both chambers and then increased slowly until about 06:00. Temperatures then began to rise at an increased rate between 06:00 and 07:30. Limestone feed had been erratic since 02:00 and the test was delayed until

09:00. Prior to the start, the boiler coal and limestone flow, air flow, windbox pressure, etc., began to oscillate. The plant took the unit off "MWe loop control" and this stabilized the process. During the test, 4A windbox pressures slowly climbed from 41 in. wg to 42 in. wg and operations made attempts to restore bed inventory to normal. The problem was discovered to be a large piece of refractory which had become wedged in the 4A bottom ash cooler inlet line. No further problems were encountered and the test was completed at 15:00 on 10/24. Important operating parameters are summarized in Table A-7. Care must be exercised when evaluating the results of this test because of the increase in bed inventory throughout the course of this test.

Discussion

Comparing preliminary results of this test with those of baseline test PS17, average bed temperatures decreased by approximately 30°F at the 20" level and 40°F at the 40" and 80" levels. Combustor pressure differentials increased by approximately 0.2 in. wg compared with the baseline test, possibly as a consequence of zero coal flow to the loop seals. Emissions and limestone feed requirements were comparable with the baseline test.

Table A-7

TEST PS26 FROM 10/24/90, 9:0:0 TO 10/24/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	55	55	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1447	1456
KTE1	FINAL SH STEAM OUT TEMP	DEGF	966	965	967
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.1	5.9	6.4
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.4
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.3	6.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	92	82	101
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	95	83	99
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	104	92	112
SAT52	CEM MONITOR SO2 PPMV	PPMV	104	44	281
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.30	0.22	0.76
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	34	31	40
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.08	0.04	0.46
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	91	86	95
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	11.9	12.5
	SORBENT FEED RATE - TOTAL	LB/HR	2405	1457	2986
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	1237	773	1627
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	1168	684	1358
	LIMESTONE/COAL - TOTAL	%	4.0	2.5	4.9
	LIMESTONE/COAL - COMBUSTOR A	%	4.1	2.7	5.4
	LIMESTONE/COAL - COMBUSTOR B	%	3.8	2.3	4.4
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1526	1522	1534
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1489	1485	1495
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1421	1416	1429
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1372	1364	1379
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1482	1470	1493
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1480	1468	1493
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1445	1436	1456
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1367	1360	1373
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.7	2.6	2.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.1	2.8	3.3
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	43	42	44
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	42	42	44
TOTCOALA	TOTAL COAL FLOW	KLB/HR	61	58	61
	KLB COAL/MW	RATIO	1.10	1.06	1.10
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	0	0	0
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	0	0	0
SAT50	CEM OPACITY - 6 MIN AVG	%	4	4	5

**TEST PS25 - HALF LOAD COAL FEED CONFIGURATION TEST
WITH 75% COAL FEED TO LOOP SEAL, 25% TO FRONT WALL
FEEDERS**

TEST START TIME: 10/25/90 09:30
TEST END TIME: 10/25/90 15:00
TEST DURATION: 5.5 HOURS

LOAD: 55 MWe GROSS
FLUE GAS O₂: 6 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 75% LOOP SEAL (NOMINAL)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL FEEDERS IN SERVICE
(BALANCED)

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION 75% (SET POINT)

OBJECTIVE

The purpose of this test is to assess the effect of changing the coal feed configuration from the design configuration (33% coal feed to each feeder) to feeding 75% of the coal to the loop seal. The results from this test can be compared to baseline test PS17.

OVERVIEW

This test was started 18 hours after the end of test PS26. Test PS26 was another coal feed configuration test, in which all coal was fed through the front wall feeders. The coal feed configuration was changed to that required for test PS25

shortly after the end of test PS26. Important operating parameters are shown in Table A-8.

There were two coal feeder trips in the 8 hours preceding the start of this test. At 01:40 coal feeder 4D tripped on belt misalignment and was restarted 15 minutes later. Coal feeder 4A ran out of coal and was out of service from 06:22 to 06:32. This feeder apparently ran out of coal because of uneven filling of the 4A silo. The silo was filled unevenly because the gate at the top of the silo, closest to the side of the silo from which feeder 4A gets its coal, is not generally kept open during filling. This is because this gate is close to the silo penetration for the dust suppression system, and when coal comes in through this gate, it overloads and plugs up the dust suppression system. Failure to use this gate when filling, however, can result in the coal piling up in the silo on the side opposite feeder 4A, which in this case led to starvation of this feeder.

As GAT9A and GAT9B (plant O_2) and RAT1 and RAT2 (plant SO_2) had not been calibrated since 10/19/90, calibration of these instruments was initiated. As calibration interfered with the start of the test however, only GAT9A and GAT9B were calibrated. Calibration of RAT1 and RAT2 was postponed.

Bottom ash cooler 4D was found to be plugged up at about 08:45, resulting in an increase in windbox 4B pressure to 43 in. wc. The cooler was cleaned out and bottom ash flow was reinitiated by 09:20.

One problem that became apparent in the course of running this test was that there is a significant difference in the coal flow indications of the front wall coal feeders and the rear wall coal feeders. When the coal feed configuration was switched from 100% front wall coal feed to 75% loop seal coal feed, the indicated total coal flow dropped from 61 klb/hr to

Table A-8

TEST PS25 FROM 10/25/90, 9:30:0 TO 10/25/90, 15:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	55	55	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1448	1460
KTE1	FINAL SH STEAM OUT TEMP	DEGF	983	982	984
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.1	6.0	6.2
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.8	6.1
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.3	6.6
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	91	84	95
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	95	91	99
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	104	100	106
SAT52	CEM MONITOR SO2 PPMV	PPMV	93	89	96
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.23	0.22	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	34	32	36
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.05	0.04	0.05
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	87	85	90
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	12.1	12.4
	SORBENT FEED RATE - TOTAL	LB/HR	1975	1453	2649
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	1026	756	1437
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	949	698	1212
	LIMESTONE/COAL - TOTAL	%	3.4	2.6	4.5
	LIMESTONE/COAL - COMBUSTOR A	%	3.6	2.7	4.9
	LIMESTONE/COAL - COMBUSTOR B	%	3.3	2.5	4.0
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1549	1543	1554
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1520	1514	1524
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1443	1437	1450
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1356	1348	1361
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1540	1531	1552
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1517	1510	1528
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1489	1479	1500
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1364	1358	1374
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.7	2.6	2.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.2	3.1	3.2
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	41	41	42
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	42	41	43
TOTCOAL	TOTAL COAL FLOW	KLB/HR	58	56	59
	KLB COAL/MW	RATIO	1.04	1.02	1.07
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	86	85	86
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	85	86	85
SAT50	CEM OPACITY - 6 MIN AVG	%	3	2	4

58 klb/hr. This problem was noted during the last test program. The procedures used for calibrating the feeders provide no clues as to the reason for this discrepancy; the as-found calibration data for the feeders has always indicated that all feeders should give readings that are within 2% to 3% of the actual values. This problem will be looked into more in the future.

DISCUSSION

For this test, temperatures in the bed appear to be somewhat lower (10° to 20° F) than for the baseline test PS17, and the water-wall dP's are somewhat higher (0.2 in. wc). The flue gas O₂ is also somewhat higher for this test, 6.0% and 6.1% instead of 5.9%. Process conditions that appear to be significantly different are limestone flow and flue gas NO_x. The limestone flow rate for this test is 1975 lb/hr, compared to 2422 lb/hr for PS17. 370 lb/hr of this 450 lb/hr difference is due to a difference in the feed rate to combustor 4A. The flue gas NO_x average for this test is 34 ppmv compared to 41 ppmv for the baseline test. It is believed that the higher NO_x during the baseline test was due to the fact that the unit had not yet reached equilibrium after startup. At equilibrium, the higher char concentration in the bed results in lower NO_x levels.

When the preliminary results from this test are compared to those from test PS26, the front wall coal feed only test, it can be seen that the flue gas compositions, windbox pressures and water-wall dP's are all almost exactly the same, but bed temperatures are 25°F to 60°F higher and the limestone flow rates are about 20% lower for test PS25. The reduction in limestone flow rate is the same for both combustors.

**TEST PS27 - HALF LOAD COAL FEED CONFIGURATION TEST
WITH 100% COAL FEED TO THE LOOP SEAL**

TEST START TIME: 10/26/90 10:00
TEST END TIME: 10/26/90 16:00
TEST DURATION: 6 HOURS

LOAD: 55 MWe GROSS
FLUE GAS O₂: 6 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 100% LOOP SEAL
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL FEEDERS IN SERVICE
(BALANCED)

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75% (SET POINT)

OBJECTIVE

The purpose of this test is to assess the effect of changing the coal feed configuration from the design configuration (33% coal feed to each feeder) to feeding all of the coal through the loop seal. The results from this test can be compared to baseline test PS17, 0% loop seal coal feed test PS26, and 75% loop seal coal feed test PS25.

OVERVIEW

This test was started 18 hours after the end of test PS25, the 75% loop seal coal feed test. The coal feed configuration was changed to that required for test PS27 30 minutes after the end of test PS25. Important operating parameters are summarized on Table A-9.

Table A-9

TEST PS27 FROM 10/26/90,10:0:0 TO 10/26/90, 16:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	55	55	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1446	1460
KTE1	FINAL SH STEAM OUT TEMP	DEGF	955	943	961
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	6.0	6.2
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	5.9	5.8	6.0
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.1	6.5
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	89	56	99
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	95	91	100
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	101	84	108
SAT52	CEM MONITOR SO2 PPMV	PPMV	92	76	97
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.23	0.18	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	33	25	34
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.04	0.04	0.05
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	85	74	121
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.5	10.4	12.7
	SORBENT FEED RATE - TOTAL	LB/HR	1908	741	2859
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	967	112	1676
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	941	628	1183
	LIMESTONE/COAL - TOTAL	%	3.3	1.3	4.8
	LIMESTONE/COAL - COMBUSTOR A	%	3.4	0.4	5.8
	LIMESTONE/COAL - COMBUSTOR B	%	3.2	2.2	4.0
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1540	1535	1548
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1513	1509	1521
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1436	1429	1445
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1356	1352	1363
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1538	1534	1542
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1510	1506	1515
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1473	1468	1484
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1362	1357	1369
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.7	2.7	2.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.2	3.1	3.4
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	41	41	41
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	42	41	42
TOTCOALA	TOTAL COAL FLOW	KLb/HR	58	57	59
	KLb COAL/MW	RATIO	1.05	1.04	1.06
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	99	77	100
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	100	76	101
SAT50	CEM OPACITY - 6 MIN AVG	%	3	2	4

There were three trips of coal feeder 4D in the 10 hours before the start of test PS27. They occurred at 23:02 on 10/25/90, and at 01:41 and 04:59 on 10/26/90. Recovery from 2 of the three trips was made without incident. During the recovery from the trip at 01:41 however, the operator inadvertently put the 4B combustor fuel master on manual. From 01:50 to 07:15, when the problem was discovered, automatic control of throttle pressure was therefore maintained by adjustments to the 4A coal feeder only. This resulted in fluctuations in O₂, limestone feed rate, 4A coal flow, and throttle pressure throughout this time period. Conditions were reestablished and the test was begun at 10:00, a one hour postponement of the original schedule.

Plant flue gas O₂ monitors GAT9A and GAT9B were calibrated at 08:30 on 10/25/90. Plant flue gas SO₂ monitors RAT1 and RAT2 were calibrated at 15:25 on 10/25/90.

DISCUSSION

The boiler ran very smoothly over the course of this test, experiencing no significant process variations. One unusual observation was made, however, that final superheater steam outlet temperature, KTE1, dropped suddenly by about 15°F at about 14:00. This was apparently due to a problem with the instrumentation rather than an actual change in steam temperature, as neither of the thermocouples which measure the outlet steam temperature from east and west final superheater outlet headers ETE9B and ETE10B (immediately upstream of KTE1), registered any drop in temperature. As a result, the average temperature calculated for KTE1 during test PS27, 955°F, is about 5°F lower than what the actual value should be. Other than this one spurious measurement, there are no significant differences between this test and test PS25.

**TEST PS24R1 - REPEAT OF HALF LOAD COAL FEED
CONFIGURATION TEST PS24 WITH 50% COAL FEED TO THE LOOP
SEAL AND 50% TO THE FRONT WALL FEEDERS**

TEST START TIME: 11/6/90 09:00
TEST END TIME: 11/6/90 15:00
TEST DURATION: 6 HOURS

LOAD: 55 MWe GROSS
FLUE GAS O₂: 6.0 VOL % WET
COAL FEED

CONFIGURATION: 50% LOOP SEAL
LIMESTONE FEED

CONFIGURATION: 8 FEEDERS IN SERVICE
COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

OBJECTIVE

The purpose of this test is to assess unit performance with a coal feed configuration other than design. The design coal feed configuration is 33% to each feeder; for this test, 50% of the coal was fed through the loop seal feeder, while the rest was fed through the front wall feeders. This is a repeat of test PS24, as PS24 had one limestone feeder out of service.

OVERVIEW

This test was begun approximately 97 hours after operation at 55 MWe. The unit had been shut down for a planned inspection. Coal feed configuration, 50% to the loop seal and 50% to the front wall, was established at 15:00 on 11/2. There were no coal or limestone feeder problems prior to

initiation of the test. Plant SO₂ analyzers RAT1 and RAT2 were calibrated on 11/2. Process conditions were fairly stable throughout the test. There was a variation in throttle pressure, excess O₂ (GAT9A, 9B) and bed temperatures. Limestone feed rate exhibited the usual variation. All scheduled solids samples were taken. Important operating parameters are summarized on Table A-10.

DISCUSSION

This test, a repeat of test PS24, is compared to baseline test PS17. Test PS24 had a limestone feeder out of service, hence the reason to repeat the test. Most process parameters were the same for tests PS17 and this test, PS24R1, as well as PS24. Significant differences are combustor 4B temperatures are higher by 44° at the 20-inch level; SO₂ emissions are 12 ppm higher; and limestone feed rate is 600 lb/hr lower (400 lb/hr on combustor 4A, 200 lb/hr on 4B). Emissions of CO and NO_x are lower by 5 ppm and 3 ppm, respectively. The reduction in limestone feed, from 2422 lb/hr for PS17 to 1812 lb/hr for PS24R1, and an increase in SO₂ from 102 ppm to 114 ppm, indicates a reduction in limestone feed of approximately 25% with a penalty of an 11% increase in SO₂. This may be partly due to a more optimum bed temperature in the 4B combustor.

There were no equipment malfunctions during the test, except for six shutdowns of the flyash transport system due to high bag filter dP.

Table A-10

TEST PS24R1 FROM 11/6/90, 9:0:0 TO 11/6/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	5.6	5.6	5.6
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	145.1	145.0	145.4
KTE1	FINAL SH STEAM OUT TEMP	DEGF	983	962	964
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	5.9	6.1
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.1
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.3	6.4
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	8.8	8.1	9.2
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	7.8	7.4	8.0
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	11.4	11.1	11.7
SAT52	CEM MONITOR SO2 PPMV	PPMV	9.6	9.3	9.9
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.22	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	3.8	3.6	3.9
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.05	0.04	0.05
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	9.3	9.2	9.5
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.5	11.9	13.2
	SORBENT FEED RATE - TOTAL	LB/HR	1812	1062	2204
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	987	365	1216
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	825	698	988
	LIMESTONE/COAL - TOTAL	%	3.0	1.8	3.7
	LIMESTONE/COAL - COMBUSTOR A	%	3.3	1.2	4.1
	LIMESTONE/COAL - COMBUSTOR B	%	2.7	2.3	3.3
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1568	1563	1574
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1532	1527	1538
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1463	1457	1470
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1376	1372	1381
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1552	1549	1559
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1533	1531	1539
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1504	1500	1509
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1373	1370	1377
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.7	2.6	2.7
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	2.8	2.7	2.9
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	4.2	4.1	4.2
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	4.2	4.1	4.2
TOTCOALA	TOTAL COAL FLOW	KLB/HR	6.0	5.9	6.0
	KLB COAL/MW	RATIO	1.07	1.06	1.08
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	5.1	5.1	5.3
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	5.2	5.2	5.2
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

**TEST PS28 - HALF LOAD LIMESTONE FEED CONFIGURATION
TEST WITH 33% FEED TO THE LOOP SEAL AND 67% TO THE
FRONT WALL FEEDERS**

TEST START TIME: 11/7/90 09:00
TEST END TIME: 11/7/90 15:00
TEST DURATION: 6 HOURS

LOAD: 55 MWe GROSS
FLUE GAS O₂: 6.0 VOL % WET

COAL FEED

CONFIGURATION: BALANCED

LIMESTONE FEED

CONFIGURATION: 6 FEEDERS IN SERVICE - FEEDERS 4C AND 4F
OUT OF SERVICE (COMBUSTOR SIDEWALL)

COAL SIZE: DESIGN

LIMESTONE SIZE: DESIGN

SULFUR RETENTION: 75%

OBJECTIVE

The purpose of this test is to assess unit performance with a limestone feed configuration other than design. The design limestone feed configuration is 25% to the loop seal, 50% to the front wall, and 25% to the sidewall. For this test, the sidewall feeder was secured. The limestone distribution was 33% to the loop seal and 67% to the front wall. Coal feed distribution was also the same.

OVERVIEW

This test was begun 18 hours after completion of test PS24R1. Coal feed and limestone feed distributions were established 17 1/4 hours before the test began. The unit ran smoothly before and during the test. Important operating parameters

are summarized on Table A-11. SO₂ analyzers had last been calibrated on 11/2. The calibration was checked at the conclusion of the test, and RAT2 was found to read about half of the real value. This partially explains the increase in SO₂ emissions and decrease in limestone feed from test PS24R1, which had the same set point. All scheduled solids samples were taken.

DISCUSSION

This test, PS28, is compared to the baseline test, PS17. As mentioned earlier, the SO₂ emissions were higher, 120 ppm compared to 102 ppm, and the limestone feed rate was lower, 1653 lb/hr compared to 2422 lb/hr. These differences are partly due to malfunction of RAT2. Bed temperatures in combustor 4A were slightly lower (10°F) and slightly higher (20°F at the 20-inch level) for combustor 4B. CO and NO_x were 102 ppmv and 32 ppmv, respectively, for this test, compared to 98 ppmv and 41 ppmv for test PS17. Analysis of the solids data is required to determine the sulfur retention for this test for comparison to the baseline limestone feed configuration. That is, the measured 33% decrease in limestone feed and the 20% increase in SO₂ emissions may also occur in the baseline configuration if the combustor temperatures are identical.

Table A-11

TEST PS28 FROM 11/7/90, 9:0:0 TO 11/7/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	56	56	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1450	1453
KTE1	FINAL SH STEAM OUT TEMP	DEGF	961	960	962
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	5.9	6.0
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.1
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.3	6.3	6.4
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	92	88	95
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	82	80	84
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	120	116	122
SAT52	CEM MONITOR SO2 PPMV	PPMV	103	98	108
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.24	0.26
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	32	31	33
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.04	0.04	0.04
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	102	101	103
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	14.7	11.3	17.0
	SORBENT FEED RATE - TOTAL	LB/HR	1653	1351	1916
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	905	721	1035
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	748	631	882
	LIMESTONE/COAL - TOTAL	%	2.8	2.3	3.2
	LIMESTONE/COAL - COMBUSTOR A	%	3.1	2.5	3.5
	LIMESTONE/COAL - COMBUSTOR B	%	2.5	2.1	2.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1552	1549	1555
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1516	1513	1520
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1451	1447	1456
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1370	1366	1373
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1530	1525	1535
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1517	1513	1522
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1488	1483	1493
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1368	1364	1374
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.8	2.8	2.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.0	2.9	3.1
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	41	41	41
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	41	41	41
TOTCOALA	TOTAL COAL FLOW	KLB/HR	60	59	60
	KLB COAL/MW	RATIO	1.07	1.06	1.08
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	35	35	36
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	32	33
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

**TEST PS29 - HALF LOAD COAL AND LIMESTONE FEED
CONFIGURATION TEST WITH 50% FEED TO THE LOOP SEAL AND
50% TO ONE FRONT WALL FEEDER PER COMBUSTOR**

TEST START TIME: 11/8/90 09:00
TEST END TIME: 11/8/90 15:00
TEST DURATION: 6 HOURS

LOAD: 55 MWe GROSS
FLUE GAS O₂: 6.0 VOL % WET
COAL FEED

CONFIGURATION: 50% TO LOOP SEAL, 50% TO ONE FRONT WALL
COAL FEEDER (4A, 4C, 4D, 4F)

LIMESTONE FEED

CONFIGURATION: 4 FEEDERS IN SERVICE - FEEDERS 4A, 4D, 4E
AND 4H

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to assess unit performance with coal and limestone feed configurations other than design. The design coal feed configuration is 33% to the loop seal and 33% to each of the two front wall feeders. This test had 50% coal feed to the loop seal and 50% to one front wall feeder. The normal limestone feed configuration is 25% to the loop seal 25% to the sidewall and 25% to each of two front wall feeders. This test had 50% limestone feed to the loop seal and 50% to one front wall feeder.

Overview

This test was begun 18 1/2 hours after completion of test PS28. Coal feed and limestone feed configurations were established 16 3/4 hours before the test. The unit ran smoothly before and during the test. The test was delayed 1/2 hour due to adjustment of the SO₂ set point on 4B combustor. RAT2 on combustor 4B does not span correctly. All scheduled solids samples were taken. Important operating parameters are summarized in Table A-12.

Discussion

This test, PS29, is compared to tests PS24R1 (same coal feed configuration and all limestone feeders in service), PS17 (baseline test), and PS28 (all coal feeders in service, sidewall limestone feeder out of service). Averages of process parameters are shown in Table A-13.

Comparing tests PS29 and PS24R1, the bed temperatures are approximately 15-20°F lower for PS29, the SO₂ emissions are the same, and the NO_x and CO are slightly higher and lower, respectively, for test PS29. The largest difference in the tests appears to be that limestone consumption in combustor 4A was reduced by approximately 30%, whereas the 4B consumption was unchanged. The data suggest that there is no advantage to limestone feed to the sidewall, nor to two coal feed points on the front wall.

Comparing tests PS29 and PS17, the 4A bed temperatures are lower by 15-20°F for test PS29, the 4B bed temperatures are approximately 12°F higher, SO₂ is 11% higher, NO_x is 7 ppm (16%) lower and CO is the same compared to test PS17. The major difference is again a reduction in limestone consumption of 50% and 20% in combustors 4A and 4B, respectively, with only

Table A-12

TEST PS29 FROM 11/8/90, 9:30:0 TO 11/8/90, 15:30:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	56	56	56
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1449	1453
KTE1	FINAL SH STEAM OUT TEMP	DEGF	961	960	962
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	6.0	5.9	6.0
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	6.0	5.9	6.1
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.4	6.4	6.5
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	98	93	104
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	48	52
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	113	108	117
SAT52	CEM MONITOR SO2 PPMV	PPMV	80	-1	187
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.20	-0.03	0.47
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	34	30	36
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.08	-0.02	0.53
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	97	96	100
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	10.3	10.2	10.4
	SORBENT FEED RATE - TOTAL	LB/HR	1478	984	2043
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	664	317	1039
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	814	666	1004
	LIMESTONE/COAL - TOTAL	%	2.5	1.7	3.4
	LIMESTONE/COAL - COMBUSTOR A	%	2.3	1.1	3.4
	LIMESTONE/COAL - COMBUSTOR B	%	2.7	2.3	3.3
O001X19S	BED TEMP CMB 4A 20IN AVG	DEGF	1544	1537	1548
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1517	1510	1520
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1448	1440	1455
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1370	1363	1376
O003X11S	BED TEMP CMB 4B 20IN AVG	DEGF	1538	1519	1552
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1520	1506	1531
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1485	1473	1494
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1372	1364	1379
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	2.9	2.8	3.0
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	3.0	2.8	3.2
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	42	41	42
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	42	41	42
TOTCOALA	TOTAL COAL FLOW	KLB/HR	59	58	61
	KLB COAL/MW	RATIO	1.06	1.04	1.09
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	51	51	51
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	47	47	48
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	5

Table A.13 Average Process Parameters

TAG NUMBER	DESCRIPTION	UNITS	TEST PS17 FROM 10/11/90 AT 9:00 TO 10/11/90 AT 15:00	TEST PS24R1 FROM 11/ 6/90 AT 9:00 TO 11/ 6/90 AT 15:00	TEST PS28 FROM 11/ 7/90 AT 9:00 TO 11/ 7/90 AT 15:00	TEST PS29 FROM 11/ 8/90 AT 9:30 TO 11/ 8/90 AT 15:30
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	56	56	56	56
RPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1451	1451	1451
KTE1	FINAL SH STEAM OUT TEMP	DEGF	971	983	981	981
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	5.9	6.0	6.0	6.0
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	5.9	6.0	6.0	6.0
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	6.3	6.4	6.3	6.4
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	79	86	82	88
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	82	76	82	50
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	102	114	120	113
SAT152	CEM MONITOR SO2 PPMV	PPMV	87	96	103	80
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.24	0.25	0.20
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	41	38	32	34
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.06	0.05	0.04	0.08
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	98	93	102	87
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	12.3	12.5	14.7	10.3
RPT4	SORBENT FEED RATE - TOTAL	LB/HR	2422	1912	1653	1478
RPT14	SORBENT FEED RATE CMB 4A	LB/HR	1397	987	905	664
RPT13	SORBENT FEED RATE CMB 4B	LB/HR	1025	925	748	814
	LIMESTONE/COAL - TOTAL	%	3.9	3.0	2.8	2.5
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	3.3	3.1	2.3
	LIMESTONE/COAL - COMBUSTOR B	%	3.2	2.7	2.5	2.7
Q001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1561	1588	1552	1544
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1526	1532	1516	1517
GTE56AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1462	1463	1451	1448
GTE54	CYCLONE 4A GAS INLET TEMP	DEGF	1388	1376	1370	1370
Q003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1508	1552	1530	1538
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1515	1533	1517	1520
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1487	1504	1488	1485
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1386	1373	1368	1372
GAT6A	DP 24 FT TO 100 FT CMB A	NWC	2.5	2.7	2.8	2.9
GAT8B	DP 24 FT TO 100 FT CMB B	NWC	2.9	2.8	3.0	3.0
GPT52	WINDBOX PRESSURE CMB 4A	NWG	4.3	4.2	4.1	4.2
GPT53	WINDBOX PRESSURE CMB 4B	NWG	4.2	4.2	4.1	4.2
TOTCOAL	TOTAL COAL FLOW	KL/HR	63	60	60	68
	KL/COAL/MW	RATIO	1.13	1.07	1.07	1.08
QFT25	COAL FLOW CMB A REAR WALL (4A)	%	37	51	35	51
QFT26	COAL FLOW CMB B REAR WALL (4B)	%	33	52	33	47
SAT50	CEM CAPACITY - 6 MIN AVG	%	3	3	3	4

an 11% increase (11 ppm) in SO₂ emissions. The data suggest the PS29 coal and limestone feed configurations are closer to optimum.

Comparing tests PS29 and PS28, the combustor temperatures are essentially identical, SO₂ is 7 ppm (6%) lower, and NO_x and CO are essentially identical. There is a slight decrease of 9% (175 lb/hr) of overall limestone use for test PS29.

In conclusion, the optimum limestone configuration appears to be injection at the coal injection point, as in tests PS28 and PS29, compared to tests PS17 and PS24R1. Coal configuration optimization requires even distribution between the front and rear walls.

TEST PS01 - FULL LOAD BASELINE TEST

TEST START TIME: 11/14/90 09:00
TEST END TIME: 11/14/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE
(BALANCED)

COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTING
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

NOTE: This test was replaced by test PS02 as the
baseline test.

Objective

The objective of test PS01 is to obtain baseline operating data at 100% load (110 MWe). Coal feed configuration is three feeders per combustor, balanced flow. Limestone feed configuration is four feeders per combustor, balanced flow. Excess O₂ is a nominal 2.8%. Sulfur retention is a nominal 75%. Coal and limestone sizing was determined by the normal settings of the preparatory systems. Windbox pressures are a nominal 50 in. wg.

Overview

This test was started on 11/13/90 and aborted due to a coal feeder trip due to a foreign object. The test was completed on 11/14/90. The test was initiated after approximately 117 hours at 110 MWe. There were several coal feeder trips prior to starting the test, the last being approximately 5 hours before the test. The SO₂ controller for the 4B combustor, RAT2, was known to read low by a factor of approximately 2. The control set point was adjusted to compensate. Prior to the test, at 01:20 hours, the operator placed the 4A limestone feeder in manual control due to feed rate oscillation. The feeder was placed in automatic control at 07:45, and the set point to automatic at 08:15. Some periods of oscillation were observed during the test but no trend or loss of control occurred. Coal feeder 4D was noted to cycle itself on-off at 12:10. The feeder was manually stopped and restarted, then returned to automatic control. No effects on the test were noted. All scheduled solids samples were taken. Important operating parameters are summarized in Table A-14.

Discussion

This test is the baseline for a series of tests at nominal 100% load. Compared to the 50% baseline test, PS17, the lb SO₂/MM Btu are equal and NO_x increased from 0.06 to 0.19 lb/MM Btu. The cyclone inlet temperature increased from approximately 1385°F to 1666°F. The higher temperatures increased NO_x formation, and limestone requirements increased to maintain SO₂ emissions. Limestone feed increased from 2422 lb/hr to 5579 lb/hr, which, assuming constant sulfur and calcium in the coal, is not proportional to the increase in coal feed. Combustor dP increased more for combustor 4A than for 4B, indicating the continuation of the problem of

Table A-14

TEST PS01 FROM 11/14/90,9:0:0 TO 11/14/90, 15:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1447	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	963	961	965
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.9
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	104	117
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	48	55
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	131	126	136
SAT52	CEM MONITOR SO2 PPMV	PPMV	120	114	127
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.23	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	154	149	160
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.19	0.19	0.21
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	68	66	72
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.7	15.7	15.8
	SORBENT FEED RATE - TOTAL	LB/HR	5579	4738	6495
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2463	2012	2941
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	3116	2725	3554
	LIMESTONE/COAL - TOTAL	%	5.1	4.4	5.8
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	3.7	5.3
	LIMESTONE/COAL - COMBUSTOR B	%	5.7	5.0	6.4
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1671	1665	1676
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1625	1623	1627
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1619	1615	1624
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1659	1651	1663
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1667	1660	1674
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1648	1641	1655
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1648	1642	1654
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1672	1666	1677
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.5	6.3	6.7
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.8	5.7	6.0
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	49	49	50
TOTCOALA	TOTAL COAL FLOW	KLb/HR	109	108	111
	KLb COAL/MW	RATIO	0.99	0.98	1.00
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	33	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	31	33
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

maintaining bed inventory in combustor 4B, although to a lesser degree compared to the EPRI test series.

**TEST PS08 - FULL LOAD COAL CONFIGURATION TEST WITH 50%
FEED TO THE LOOP SEAL AND 50% TO THE FRONT WALL
FEEDERS**

TEST START TIME: 11/15/90 09:00
TEST END TIME 11/15/90 15:00
TEST DURATION 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 50% TO LOOP SEAL, 25% TO EACH FRONT WALL
FEEDER

LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE
(BALANCED)

COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTING
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to assess unit performance with a coal feed configuration other than design. Design configuration is 33% coal feed to the loop seal and 33% to each of two front wall feeders. This test had 50% coal feed to the loop seal and 25% to each of the front wall feeders. Limestone feed was balanced between the 4 feeders to each combustor. Excess O₂ was a nominal 2.8%, SO₂ retention was a nominal 75%. Coal and limestone sizing was determined by the normal settings of the preparatory systems. Windbox pressures were a nominal 50 in. wg.

Overview

This test was started at 09:00 on 11/15/90 and completed at 15:00 on 11/15/90. The test was performed the day after completion of test PS01. Test conditions were established at 17:30 on 11/14/90. There was one coal feeder trip at 03:19 on 11/15 prior to the test. The SO₂ controller for combustor 4B, RAT2, was known to read low by a factor of approximately 2 and the set point was adjusted accordingly. The unit ran very smoothly throughout the test. Important operating parameters are summarized in Table A-15. No equipment trips or process excursions were noted. All scheduled solids samples were taken.

Discussion

This test, PS08, is compared to the baseline test, PS02. The tests are almost identical. The emissions of SO₂, NO_x and CO changed, at most, 5 ppm from test PS02 to test PS08. Limestone feed rate increased from 5300 lb/hr to 5749 lb/hr (8%). Combustor 4A average temperature increased by 23°F and increased by 15°F for combustor 4B. Cyclone inlet temperature also increased by 12°F. Furnace dP's decreased by 0.4 and 0.2 in. wg for combustor 4A and 4B, respectively. This fuel configuration increases temperatures sufficiently to require more limestone, yet not to appreciably change NO_x or CO. A more detailed analysis will be performed after receipt of the solids analyses.

Table A-15

TEST PS08 FROM 11/15/90, 9:0:0 TO 11/15/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1449	1456
KTE1	FINAL SH STEAM OUT TEMP	DEGF	965	964	967
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.2	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	105	113
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	47	53
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	132	127	137
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	113	125
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.23	0.26
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	151	146	157
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.19	0.19	0.20
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	70	66	74
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	17.6	15.9	17.8
	SORBENT FEED RATE - TOTAL	LB/HR	5749	4886	6365
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2826	2377	3496
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2924	2509	3369
	LIMESTONE/COAL - TOTAL	%	5.2	4.5	6.1
	LIMESTONE/COAL - COMBUSTOR A	%	5.2	4.4	6.3
	LIMESTONE/COAL - COMBUSTOR B	%	5.3	4.6	6.0
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1675	1669	1684
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1633	1630	1639
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1627	1622	1633
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1661	1655	1669
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1693	1688	1699
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1669	1663	1677
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1670	1663	1678
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1680	1677	1682
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.5	6.3	6.6
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.5	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	5.1	5.0	5.1
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	5.0	5.0	5.1
TOTCOALA	TOTAL COAL FLOW	KLB/HR	110	109	112
	KLB COAL/MW	RATIO	1.00	0.99	1.01
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	50	49	52
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	51	50	52
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

**TEST PS10 - FULL LOAD COAL FEED CONFIGURATION TEST
WITH FRONT WALL COAL FEED ONLY**

TEST START TIME: 11/16/90 09:00
TEST END TIME: 11/16/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 50% TO EACH FRONT WALL FEEDER (100% TO FRONT
WALL)

LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)

COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTING

LIMESTONE SIZE: DESIGN

SULFUR RETENTION: 75%

Objective

The purpose of this test is to obtain operating data with a coal feed configuration other than design. The design coal feed configuration is 33% to the loop seal and 33% to each of two front wall feeders. For this test the configuration was 50% coal feed to each front wall feeder. Limestone feed was balanced, with all four limestone feeders per combustor in service.

Overview

The test was performed on 11/16/90, after test PS08 was completed on 11/15/90. The test configuration was established approximately 16 1/2 hours prior to the start of the test. There was a trip of coal feeder 4C from 20:15 to 20:30 hours on 11/15.

Test conditions remained steady throughout the test. Important operating parameters are summarized in Table A-16. All scheduled solids samples were taken.

Discussion

This test, PS10, is compared to the baseline test, PS02, and test PS08 (50% coal to the loop seal, 25% to each front wall feeder). Average process parameters are shown in Table A-17.

Compared to test PS02, SO₂ emissions were 6 ppm (4%) higher during test PS10, but the limestone feed rate needed to maintain a nominal 75% sulfur retention increased from 5300 lb/hr to 7868 lb/hr. Data from the 50% load tests indicates that limestone utilization is much better when limestone is injected close to the coal feed point. This test confirms that data. NO_x increased significantly, from 153 ppmv to 212 ppmv, whereas average bed temperatures decreased by approximately 5°F. Cyclone inlet temperatures, however, increased by approximately 18°F. This suggests additional combustion occurring higher in the combustor as the source of the NO_x increase. CO decreased only slightly from 75 ppmv to 72 ppmv. Furnace dP was slightly lower. Tests PS02 and PS08 had similar process conditions except bed temperatures were higher and limestone feed was 479 lb/hr higher. This test, compared to test PS08, had higher limestone feed with approximately 35°F higher bed temperatures and 6°F lower cyclone inlet temperatures. Furnace dP was also lower. A more detailed analysis of all these tests will be performed after receipt of the solids analyses.

Table A-16

TEST PS10 FROM 11/16/90, 9:0:0 TO 11/16/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1447	1456
KTE1	FINAL SH STEAM OUT TEMP	DEGF	965	964	966
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	101	117
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	45	56
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	142	131	152
SAT52	CEM MONITOR SO2 PPMV	PPMV	127	114	137
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.26	0.24	0.28
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	212	205	217
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.27	0.19	0.29
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	72	65	77
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.8	15.7	15.8
	SORBENT FEED RATE - TOTAL	LB/HR	7868	5705	9357
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3682	2611	4457
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	4186	3094	4900
	LIMESTONE/COAL - TOTAL	%	6.9	5.1	7.9
	LIMESTONE/COAL - COMBUSTOR A	%	6.4	4.7	7.6
	LIMESTONE/COAL - COMBUSTOR B	%	7.3	5.5	8.2
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1646	1639	1653
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1605	1601	1608
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1602	1595	1609
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1669	1663	1673
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1644	1637	1649
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1632	1625	1640
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1634	1625	1645
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1685	1680	1690
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.7	6.5	7.0
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.9	5.7	6.1
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	50	51
TOTCOALA	TOTAL COAL FLOW	KLB/HR	115	112	118
	KLB COAL/MW	RATIO	1.04	1.02	1.07
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	0	0	0
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	0	0	0
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

Table A-17. Average Process Parameters

TAG NUMBER	DESCRIPTION	UNITS	TEST PS08 FROM 11/15/90 AT 9:0:0 TO 11/15/90 AT 15:0:0	TEST PS10 FROM 11/16/90 AT 9:0:0 TO 11/16/90 AT 15:0:0	TEST PS02 FROM 11/26/90 AT 9:0:0 TO 11/26/90 AT 15:0:0
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT11	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1452	1451
KTE11	FINAL STEAM OUT TEMP	DEGF	985	985	989
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.2	3.1	3.1
F111	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	110	110
F112	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	50	57
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	132	142	136
SAT82	CEM MONITOR SO2 PPMV	PPMV	118	127	118
SAT83	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.28	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	151	212	153
SAT151	CEM NO (LB/MBTU)	#/MBTU	0.19	0.27	0.19
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	70	72	78
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	17.8	15.8	15.8
RFT14	SORBENT FEED RATE - TOTAL	LB/HR	8749	7898	9300
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2826	3682	2493
	SORBENT FEED RATE CMB 4B	LB/HR	2924	4186	2807
	LIMESTONE/COAL - TOTAL	%	5.2	6.9	4.8
	LIMESTONE/COAL - COMBUSTOR A	%	5.2	6.4	4.5
	LIMESTONE/COAL - COMBUSTOR B	%	5.3	7.3	5.1
CO01X185	BED TEMP CMB 4A 20IN AVG	DEGF	1875	1848	1852
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1633	1605	1612
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1627	1602	1603
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1861	1868	1850
CO03X115	BED TEMP CMB 4B 20IN AVG	DEGF	1693	1844	1671
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1669	1632	1655
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1670	1634	1662
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1680	1685	1668
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.5	6.7	6.9
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.9	5.9
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	51	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	51	51
TOTCONA	TOTAL COAL FLOW	KLB/HR	110	115	110
	KLB C.../MW	RATIO	1.00	1.04	0.89
OFT25	COAL FLOW CMB A, REAR WALL (4A)	%	50	0	34
OFT26	COAL FLOW CMB B, REAR WALL (4B)	%	51	0	32
SAT80	CEM OPACITY - 6 MIN AVG	%	3	3	3

TEST PS12R1 - REPEAT OF FULL LOAD LIMESTONE FEED
CONFIGURATION TEST PS12 WITH SIDEWALL FEEDERS OUT OF
SERVICE

TEST START TIME: 11/21/90 09:00
TEST END TIME: 11/21/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: BALANCED, ALL FEEDERS IN SERVICE
LIMESTONE FEED

CONFIGURATION: SIDEWALL FEEDER OUT OF SERVICE, EACH COMBUSTOR
COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTINGS
LIMESTONE SIZE: DESIGN
SULFUR RETENTION 75%

Objective

The purpose of this test is to assess unit performance at a limestone feed configuration other than design. Design limestone feed configuration is four feeders per combustor, balanced feed. For this test, the sidewall feeder for each combustor was out of service. Coal feed was balanced, with all feeders in service. Excess O₂ was a nominal 2.8%, SO₂ retention was a nominal 75%. Coal and limestone sizing were determined by the normal settings of the preparatory systems. Windbox pressures were a nominal 50 in. wg.

Overview

This test was a repeat of PS12. PS12 was voided, as the plant O₂ analyzer for combustor 4A, GAT9A, provided a higher than actual O₂ reading. Thus, combustor 4A was actually running fuel rich compared to combustor 4B.

The test was conducted on 11/21/90 from 09:00 to 15:00. The test was performed the day after test PS09 (which is also voided). Test conditions were established at 18:04 on 11/19/90. A new O₂ probe for GAT6A was installed at 17:00 on 11/20/90. The SO₂ controller for combustor 4B, RAT2, was known to read low by a factor of approximately 2 and the set point was adjusted accordingly. The unit ran very smoothly throughout the test. Important operating parameters are summarized in Table A-18. No equipment trips or process excursions were noted. All scheduled solids samples were taken.

Discussion

This test, PS12R1, is compared to the baseline test PS02. The average process values are very similar. Combustor 4A average bed temperatures are slightly higher (3°F) for test PS12R1, and combustor 4B is slightly higher (10°F). Emissions of SO₂ are the same, NO_x is 14 ppm (9%) higher and CO is 6 ppm lower. Total limestone usage increased from 5300 lb/hr to 5455 lb/hr. Cyclone inlet temperatures increased 4°F for combustor 4A and 14°F for combustor 4B. In conclusion, from an SO₂ emission standpoint, there is no advantage to the sidewall feed point.

Table A-18

TEST PS12R1 FROM 11/21/90, 9:00 TO 11/21/90, 15:00			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1449	1453
KTE1	FINAL SH STEAM OUT TEMP	DEGF	970	968	972
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	105	116
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	57	54	77
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	136	129	163
SAT52	CEM MONITOR SO2 PPMV	PPMV	124	117	151
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.22	0.27
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	167	161	170
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.20	0.20	0.21
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	69	67	70
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.8	15.7	15.9
	SORBENT FEED RATE - TOTAL	LB/HR	5455	2408	6394
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2475	1947	2966
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2980	461	3428
	LIMESTONE/COAL - TOTAL	%	5.0	2.2	5.8
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	3.6	5.4
	LIMESTONE/COAL - COMBUSTOR B	%	5.4	0.8	6.1
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1657	1651	1660
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1615	1611	1617
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1605	1598	1609
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1654	1651	1658
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1685	1680	1689
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1667	1662	1672
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1667	1662	1674
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1682	1679	1686
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.8	6.7	6.9
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.6	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	50
TOTCOAL	TOTAL COAL FLOW	KLB/HR	110	109	111
	KLB COAL/MW	RATIO	0.99	1.00	1.00
OFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	34
OFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	32	33
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	4

TEST PS02 - FULL LOAD COAL SIZE TEST, COAL SIZE LARGER THAN DESIGN

TEST START TIME: 11/26/90 09:00
TEST END TIME: 11/26/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)
COAL SIZE: MAX 1, ONE PLATE ON FINAL CRUSHER TO
MAXIMUM OPENING

LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

NOTE: This test, although intended as a coal sizing test, is now the baseline test at 100% load.

Objective

The objective of test PS02 is to obtain operating data at 100% load (110 MWe) using larger than design coal. Coal feed configuration is three feeders per combustor, balanced flow. Limestone feed configuration is four feeders per combustor, balanced flow. Excess O₂ is a nominal 2.8%. Sulfur retention is a nominal 75%. Coal size was increased by moving one of two plates on the final crusher to its maximum opening, and setting the crusher rotation toward that plate. Limestone size is determined by the normal setting of the preparatory system. Windbox pressures are a nominal 50 in. wg.

Overview

This test was started at 09:00 on 11/26 and completed at 15:00 on 11/26. The crushers were adjusted at 16:00 on 11/21. There was a coal feeder trip at 00:15 the day of the test. The SO₂ controller for the 4B combustor, RAT2, was known to read low by a factor of approximately 2 and the control set point was adjusted accordingly. The plant O₂ and SO₂ analyzers were calibrated just prior to the test.

The unit ran fairly smoothly throughout the test period. Important operating parameters are summarized on Table A-19. There was a throttle pressure spike at 09:35, accompanied by a spike in the 4A limestone feed rate. There appeared to be more variation in excess O₂, although this may be due to coal variation, as the coal pile is being reduced by approximately 700 TPD. All scheduled solids samples were taken.

Discussion

Although this test was intended as a coal sizing test, the actual size was determined to be identical to baseline test PS01. Figure A-2 shows the coal size as percentage passing the sieves. Table A-20 compares important process parameters for tests PS01 and PS02. There are slight (<10%) differences in SO₂, NO_x, and CO emissions and limestone use. Combustor 4B temperatures increased 4-14°F combustor 4A temperature decreased approximately 16°F. Combustor 4A dP increased from 6.5 in. wg to 6.9; combustor 4B dP increased from 5.8 in. to 5.9 in. wg.

Table A-19

TEST PS02 FROM 11/26/90, 9:0:0 TO 11/26/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1448	1457
KTE1	FINAL SH STEAM OUT TEMP	DEGF	968	966	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	3.0
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.0	3.1
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	107	116
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	57	52	63
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	136	130	147
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	112	127
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.22	0.27
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	153	147	157
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.19	0.19	0.20
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	75	72	77
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.8	15.7	16.0
	SORBENT FEED RATE - TOTAL	LB/HR	5300	3787	6436
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2493	2036	3232
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2807	1751	3204
	LIMESTONE/COAL - TOTAL	%	4.8	3.5	5.8
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	3.7	5.9
	LIMESTONE/COAL - COMBUSTOR B	%	5.1	3.2	5.8
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1652	1650	1654
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1612	1610	1616
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1603	1599	1607
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1650	1645	1656
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1671	1667	1675
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1655	1652	1658
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1662	1657	1667
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1668	1664	1673
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.9	6.8	7.0
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.9	5.8	6.0
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	51	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	50	51
TOTCOALA	TOTAL COAL FLOW	KLB/HR	110	110	110
	KLB COAL/MW	RATIO	0.99	0.99	0.99
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	33	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	32	32	32
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

COAL SIZE DATA (AVERAGES OF 8 SAMPLES FROM EACH TEST)

Figure A-2

Table A 20. Average Process Parameters

TAG NUMBER	DESCRIPTION	UNITS	TEST PS01 FROM 11/14/90 AT 9:0:0 TO 11/14/90 AT 15:0:0	TEST PS02 FROM 11/26/90 AT 9:0:0 TO 11/26/90 AT 15:0:0
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1451
KIE1	FINAL 5H STEAM OUT TEMP	DEGF	963	963
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.6	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.1
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	110
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	60	57
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	131	138
SAT62	CEM MONITOR SO2 PPMV	PPMV	120	118
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	154	153
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.19	0.19
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	58	75
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.7	15.8
RFT4	SORBENT FEED RATE - TOTAL	LB/HR	5879	5300
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2483	2493
	SORBENT FEED RATE CMB 4B	LB/HR	3118	2807
	LB Limestone COAL - TOTAL	%	5.1	4.8
	LB Limestone COAL - COMBUSTOR A	%	4.5	4.5
	LB Limestone COAL - COMBUSTOR B	%	5.7	5.1
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1871	1852
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1825	1812
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1818	1803
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1859	1880
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1887	1871
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1848	1855
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1848	1882
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1872	1868
GAT6A	DP 24 FT TO 100 FT CMB A	IN WG	5.5	6.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WG	5.8	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	49	51
TOTCOAL	TOTAL COAL FLOW	KL B/HR	108	110
	KL B COAL/MW	RATIO	0.98	0.99
OFT25	COAL FLOW CMB A, REAR WALL (4A)	%	34	34
OFT26	COAL FLOW CMB B, REAR WALL (4B)	%	33	32
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3

**TEST PS13M1 - FULL LOAD COAL AND LIMESTONE FEED
CONFIGURATION TEST FOR COMBUSTOR 4A WITH 50% FEED TO
THE LOOP SEAL AND 50% FEED TO ONE FRONT WALL FEEDER**

TEST START TIME: 11/28/90 09:00
TEST END TIME: 11/28/90 14:00
TEST DURATION: 5 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL FEED

CONFIGURATION: 50% LOOP SEAL, 50% TO ONE FRONT WALL
FEEDER

LIMESTONE FEED

CONFIGURATION: 2 FEEDERS IN SERVICE (ONE FRONT WALL AND
SIDEWALL FEEDER OUT OF SERVICE)

COAL SIZE

DETERMINATION: FINAL CRUSHERS ON MINIMUM SETTING
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The objective of test PS13M1 is to obtain operating data at coal and limestone feed configurations other than design. Design coal configuration is 33% to the loop seal and 33% to each of two front wall coal feeders. For this test, 50% coal was fed to the loop seal and 50% to one front wall feeder. The design limestone feed configuration is four feeders per combustor, with 25% feed to the loop seal, 25% to the sidewall and 25% to the front wall. For this test, 50% limestone was fed to the loop seal and 50% to one front wall feeder. This is the same configuration as half load test PS29.

Overview

Test configuration was established on 11/27. Combustor 4A was in compliance for SO₂ emissions. Combustor 4B SO₂ emissions were so high that the station was out of compliance. Limestone feeder 4B was shut down and checked to determine if there was a feeder problem which could have caused a limestone distribution problem. Finally, it was decided to test combustor 4A only. Fewer samples were taken for this test; two limestone, bottom ash and fly ash samples were taken, and 4 coal samples were taken. All samples, except fly ash, are for combustor 4A only. The flue gas analysis equipment was set to combustor 4A. Important operating parameters are summarized in Table A-21.

Discussion

This test is compared to baseline test PS02; test PS12R1, balanced coal feed and sidewall limestone feed out of service; test PS10, 100% coal feed to the front wall and balanced limestone feed; test PS08, 50% coal to the loop seal, 25% to each front wall feeder and balanced limestone feed. Two other tests to be used for comparison, PS09 and PS09M1, each have 75% loop seal coal feed and 12.5% coal to each front wall feeder. Test PS09 has balanced limestone feed configuration and test PS09M1 has the sidewall feeder out of service. Average process parameters are shown in Table A-21.

Limestone feed rate and SO₂ emission spikes were observed throughout this test. The SO₂ spikes (high) preceded the limestone feed rate spikes. These spikes occurred at approximately 25 minute intervals, implying a change in process conditions that prevented reaction of the injected limestone or reaction of calcined lime present in the combustor solids inventory. It is noted that the coal pile

Table A-21

TEST PS13M1 FROM 11/28/90, 9:0:0 TO 11/28/90, 14:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	111	112
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	145.1	144.9	145.4
KTE1	FINAL SH STEAM OUT TEMP	DEGF	969	967	972
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	2.9	2.8	2.9
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	91	125
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	74	58	107
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	141	117	162
SAT52	CEM MONITOR SO2 PPMV	PPMV	113	93	149
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.23	0.17	0.32
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	181	173	192
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.27	0.26	0.28
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	75	72	78
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.9	15.8	16.0
	SORBENT FEED RATE - TOTAL	LB/HR	5988	2387	9000
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2698	1285	4585
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	3290	1102	4415
	LIMESTONE/COAL - TOTAL	%	5.6	2.2	8.3
	LIMESTONE/COAL - COMBUSTOR A	%	5.0	2.4	8.5
	LIMESTONE/COAL - COMBUSTOR B	%	6.1	2.1	8.2
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1670	1667	1672
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1624	1621	1627
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1616	1612	1622
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1660	1656	1663
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1697	1693	1700
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1681	1677	1684
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1686	1681	1692
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1686	1682	1688
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.7	6.5	6.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.7	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	50
TOTCOALA	TOTAL COAL FLOW	KLb/HR	108	107	108
	KLb COAL/MW	RATIO	0.97	0.97	0.97
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	50	50	51
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	32	34
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

Table A 22. Average Process Parameters

TAG NUMBER	DESCRIPTION	UNITS	TEST PS08 FROM 11/15/90 AT 8:0:0 TO 11/15/90 AT 15:0:0	TEST PS10 FROM 11/16/90 AT 8:0:0 TO 11/16/90 AT 15:0:0	TEST PS12R1 FROM 11/21/90 AT 8:0:0 TO 11/21/90 AT 15:0:0	TEST PS02 FROM 11/26/90 AT 8:0:0 TO 11/26/90 AT 15:0:0	TEST PS13M1 FROM 11/28/90 AT 9:0:0 TO 11/28/90 AT 14:0:0
TOT1MW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111	111	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1452	1451	1451	1451
KTE1	FINAL SH18 TEAM OUT TEMP	DEGF	969	969	970	968	969
GAT9A	ECON 4A PCT O2 (PLANT)	%O2	2.8	2.8	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%O2	2.8	2.8	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%O2	3.2	3.1	3.1	3.1	2.9
MA11	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	110	110	110	110
MA12	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	50	57	57	74
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	132	142	139	136	141
SAT62	CEM MONITOR SO2 PPMV	PPMV	118	127	124	118	113
SAT63	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.26	0.24	0.24	0.23
GAT314Z	NOX @ ECON P' - 4 GAS OUTLET	PPMV	151	212	167	153	181
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.18	0.27	0.20	0.19	0.27
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	70	72	68	78	75
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%O2	17.6	15.8	15.8	15.8	15.9
RF14	SORBENT FEED RATE - TOTAL	LB/HR	5749	7868	5455	5300	5888
RF13	SORBENT FEED RATE CMB 4A	LB/HR	2826	3882	2475	2493	2698
	SORBENT FEED RATE CMB 4B	LB/HR	2924	4186	2980	2907	3280
	LIMESTONE COAL - TOTAL	%	5.2	6.9	5.0	4.8	5.6
	LIMESTONE COAL - COMBUSTOR A	%	5.2	6.4	4.5	4.5	5.0
	LIMESTONE COAL - COMBUSTOR B	%	5.3	7.3	5.4	5.1	6.1
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1875	1848	1857	1852	1870
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1693	1605	1616	1612	1624
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1627	1602	1605	1603	1618
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1681	1669	1664	1650	1660
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1693	1644	1685	1671	1697
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1669	1622	1667	1655	1681
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1670	1634	1667	1662	1686
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1680	1685	1682	1668	1686
GAT6A	DP 24 FT TO 100 FT CMB A	"NWC	6.6	6.7	6.8	6.9	6.7
GAT6B	DP 24 FT TO 100 FT CMB B	"NWC	5.7	5.9	5.7	5.9	5.7
GPT52	WINDBOX PRESSURE CMB 4A	"NWG	51	51	50	51	50
GPT53	WINDBOX PRESSURE CMB 4B	"NWG	50	51	50	51	50
TOTCOAL	TOTAL COAL FLOW	KLB/HR	110	115	110	110	108
	KLB COAL/MW	RATIO	1.00	1.04	0.99	0.99	0.97
QFT25	COAL FLOW CMB A, REAR WALL (4A)	%	50	0	34	34	50
QFT26	COAL FLOW CMB B, REAR WALL (4B)	%	51	0	33	32	33
SA150	CEM CAPACITY - 6 MIN AVG	%	3	3	4	3	3

is being reduced by 700 TPD, thus, coal quality may be changing.

The primary test for comparison is the baseline test PS02. For this test, SO₂ was higher by 5 ppm (4%), NO_x was higher by 28 ppm (18%) and CO was the same. Limestone feed was 5988 lb/hr for PS13M1 compared to 5300 lb/hr for PS02. Combustor 4A temperatures were 14° higher. Combustor 4B temperatures were 25°F higher. Excess O₂ was 2.9% vs. 3.1%, thereby resulting in a temperature increase.

The conclusion from the series of tests to date is that test PS10, 100% coal feed to the front wall and balanced limestone feed, requires the most limestone feed (48% more) to maintain SO₂ emissions and has the highest NO_x. Test PS13M1 has the next highest NO_x and requires about 13% more limestone compared to test PS02, although these values are somewhat skewed due to a reduction in excess O₂.

**TEST PS09M1 - FULL LOAD COAL AND LIMESTONE FEED
CONFIGURATION TEST WITH 75% COAL FEED TO LOOP SEAL,
25% COAL FEED TO THE FRONT WALL FEEDERS, AND SIDEWALL
LIMESTONE FEEDERS OUT OF SERVICE**

TEST START TIME: 11/30/90 09:00
TEST END TIME: 11/30/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 75% TO THE LOOP SEAL, 12.5% TO EACH FRONT
WALL FEEDER

LIMESTONE FEED

CONFIGURATION: 6 FEEDERS IN SERVICE, SIDEWALL OUT OF
SERVICE

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The objective of test PS09M1 is to obtain operating data at 100% load (110 MWe) using coal and limestone feed configurations other than design. Design coal feed configuration is three feeders per combustor, balanced flow. Design limestone feed configuration is four feeders per combustor, balanced flow. Excess O₂ is a nominal 2.8%. Sulfur retention is a nominal 75%. For this test, 75% of the coal was fed to the loop seal and the remaining 25% was split between the two front wall feeders. To inject limestone nearest the coal, the sidewall limestone feeders were removed from service. Limestone and coal size are determined by the

normal setting of the preparatory system. Windbox pressures are a nominal 50 in. wg.

Overview

This test was started at 09:00 on 11/30/90 and completed at 15:00 on 11/30. Test conditions were established at approximately 8:00 on 11/29. Prior to this test, conditions were set at approximately 17:00 on 11/28 for a loop seal only coal feed test. The operator started additional coal feeders at 5:00 on 11/29 due to throttle pressure swings, so the loop seal coal feed test was aborted.

The unit ran steadily until approximately 13:45. Combustor 4B temperature (20" bed level) dropped 15-20°F from 1725°F, then went to 1732°F at 14:02. Throttle pressure swung. Limestone feed to the combustor began to swing at 12:30 between 0-10000 lb/hr until 14:10 when feed stability suddenly returned. Important operating parameters are summarized on Table A-23. All scheduled solids samples were taken.

Discussion

This test is compared to the baseline test PS02, and to a series of coal configuration and limestone configuration tests, PS08, PS10, PS12R1 and PS13M1. The summaries of the important process parameters are shown in Table A-24. Refer also to the individual test discussions. "Test Loop seal" in Table A-24 is average data during the set up for the 100% loop seal coal test which was aborted.

The tests to date indicate that 100% front wall or loop seal coal feed requires significantly more (40-45%) limestone to maintain 75% sulfur retention. NO_x emissions are also higher. The data also indicate that sidewall limestone feed provides

Table A-23

TEST PS09M1 FROM 11/30/90, 9:0:0 TO 11/30/90, 15:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1449	1455
KTE1	FINAL SH STEAM OUT TEMP	DEGF	970	969	971
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.7	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.2	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	95	107
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	96	42	115
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	123	92	135
SAT52	CEM MONITOR SO2 PPMV	PPMV	115	79	236
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.19	0.48
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	165	159	183
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.22	0.12	0.24
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	57	51	63
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.5	15.3	15.6
	SORBENT FEED RATE - TOTAL	LB/HR	5905	1782	10695
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2585	1764	3289
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	3320	18	7407
	LIMESTONE/COAL - TOTAL	%	5.6	1.7	10.1
	LIMESTONE/COAL - COMBUSTOR A	%	4.9	3.4	6.2
	LIMESTONE/COAL - COMBUSTOR B	%	6.3	0.0	13.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1683	1680	1686
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1641	1639	1644
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1629	1624	1635
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1661	1658	1668
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1715	1707	1723
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1685	1677	1691
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1687	1678	1697
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1682	1677	1687
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.4	6.3	6.5
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.6	5.5	5.7
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	49	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	49	50
TOTCOALA	TOTAL COAL FLOW	KL B/HR	105	104	106
	KL B COAL/MW	RATIO	0.95	0.95	0.96
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	72	70	74
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	72	70	76
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

TAG NUMBER	DESCRIPTION	UNITS	TEST PS08 FROM 11/15/90 AT 0 0 0 TO 11/15/90 AT 15 0 0	TEST PS10 FROM 11/16/90 AT 0 0 0 TO 11/16/90 AT 15 0 0	TEST PS12R1 FROM 11/21/90 AT 0 0 0 TO 11/21/90 AT 15 0 0	TEST PS02 FROM 11/26/90 AT 0 0 0 TO 11/26/90 AT 15 0 0	TEST PS13M1 FROM 11/28/90 AT 0 0 0 TO 11/28/90 AT 14 0 0	TEST LOOP SEAL FROM 11/28/90 AT 18 0 0 TO 11/29/90 AT 2 0 0	TEST PS09M1 FROM 11/30/90 AT 0 0 0 TO 11/30/90 AT 15 0 0
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111	111	111	112	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1452	1451	1451	1451	1451	1452
KTE1	FINAL SH STEAM OUT TEMP	DEGF	965	965	970	968	969	972	970
GAT9A	ECON 4A PCT O2 (PLANT)	% VOL	2.8	2.8	2.8	2.8	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	% VOL	2.8	2.8	2.8	2.8	2.8	2.8	2.8
GAT16Z	O2 @ ECON FLUE GAS OUTLET	% VOL	3.2	3.1	3.1	3.1	2.9	3.0	3.2
RA11	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	110	110	110	110	110	102
RA12	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	50	57	57	74	82	86
GAT19J	SO2 @ ECON FLUE GAS OUTLET	PPMV	132	142	136	136	141	130	123
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	127	124	118	113	119	115
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.26	0.24	0.24	0.23	0.24	0.25
GAT14Z	NOX @ ECON FLUE GAS OUTLET	PPMV	151	212	167	153	181	217	165
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.4	0.27	0.20	0.19	0.27	0.26	0.22
GAT15Z	CO @ ECON FLUE GAS OUTLET	PPMV	70	72	89	75	75	65	57
GAT18Z	CO2 @ ECON FLUE GAS OUTLET	% VOL	17.6	15.8	15.8	15.9	15.9	16.0	15.5
RF14	SORBENT FEED RATE - TOTAL	LB/HR	5749	7858	5455	5300	5958	7430	5905
RF14	SORBENT FEED RATE CMB 4A	LB/HR	2826	3682	2475	2493	2658	3219	2685
RF13	SORBENT FEED RATE CMB 4B	LB/HR	2924	4186	2980	2807	3290	4211	3320
	LIMESTONE/COAL - TOTAL	%	5.2	6.9	5.0	4.8	5.6	7.0	5.6
	LIMESTONE/COAL - COMBUSTOR A	%	5.2	6.4	4.5	4.5	5.0	6.1	4.9
	LIMESTONE/COAL - COMBUSTOR B	%	5.3	7.3	5.4	5.1	6.1	8.0	6.3
CO07X1B5	BED TEMP CMB 4A 20IN AVG	DEGF	1675	1646	1657	1662	1670	1680	1683
GTE5AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1633	1605	1615	1612	1624	1639	1641
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1627	1602	1605	1603	1616	1629	1629
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1661	1659	1654	1650	1660	1664	1661
CO03X115	BED TEMP CMB 4B 20IN AVG	DEGF	1693	1644	1685	1671	1697	0	1715
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1669	1632	1667	1655	1681	1697	1685
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1670	1634	1667	1662	1686	1680	1687
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1680	1685	1682	1668	1688	1697	1682
GAT8A	DP 24 FT TO 100 FT CMB A	NWC	6.5	6.7	6.8	6.9	6.7	6.4	6.4
GAT6B	DP 24 FT TO 100 FT CMB B	NWC	5.7	5.9	5.7	5.9	6.7	6.4	6.6
GPT152	WINDBOX PRESSURE CMB 4A	NWVG	51	51	50	51	50	50	50
GPT153	WINDBOX PRESSURE CMB 4B	NWVG	50	51	50	51	50	50	50
TOTCOALA	TOTAL COAL FLOW	KL/HR	119	115	119	119	108	106	105
	KL/COAL/MW	RATIO	1.00	1.04	0.89	0.99	0.97	0.95	0.95
OF125	COAL FLOW CMB A REAR WALL (4A)	%	50	0	34	34	50	100	72
OF126	COAL FLOW CMB B REAR WALL (4B)	%	51	0	33	32	33	101	72
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4	3	3	3	3

little benefit. There appears to be little difference in process conditions between balanced coal feed (PS02), 50% to the loop seal and 50% to the front wall (PS08 or PS13M1), or 75% to the loop seal and 25% to the front wall (PS09M1). It is necessary to inject the sorbent as close to the coal as possible. Limestone feed equipment limitations preclude adjusting the limestone feed rate to determine if the limestone feed should be proportional to the coal feed at that point.

**TEST PS31 - FULL LOAD COAL SIZE TEST, COAL SIZE LARGER
THAN DESIGN**

TEST START TIME: 12/3/90 09:00
TEST END TIME: 12/3/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)

LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)

COAL SIZE

DETERMINATION: BOTH PLATES ON FINAL CRUSHER TO MAXIMUM
OPENING

LIMESTONE SIZE: DESIGN

SULFUR RETENTION: 75%

Objective

The objective of test PS31 is to obtain operating data at 100% load (110 MWe) using coal size larger than design. Coal feed configuration is three feeders per combustor, balanced flow. Limestone feed configuration is four feeders per combustor, balanced flow. Excess O₂ is a nominal 2.8%. Sulfur retention is a nominal 75%. Coal size was increased by moving the two plates on the final crusher to their maximum opening. Limestone size is determined by the normal setting of the preparatory system. Windbox pressures are a nominal 50 in. wg.

Overview

This test was started on 12/3/90 at 9:00 and completed at 15:00 on 12/3. The crushers were adjusted at approximately 14:00 on 11/30/90. A high pressure feedwater heater was removed from service from 6:52 to 7:20 on 12/3. Coal feeder 4A tripped from 5:46 to 5:48 on 12/3.

The unit ran fairly smoothly throughout the test. A limestone feed rate and SO₂ spike in combustor 4B were noted about 10:50. Some swings in the freeboard pressure and furnace dP in combustor 4B were also noted. Around 13:00 total coal feed rate increased. At 14:00 the blowdown valve was opened fully, causing a drop in drum level. All scheduled solids samples were taken. Important process parameters measured during the test are shown in Table A-25.

Discussion

This test is compared to the baseline test, PS02. Figure A-3 shows the coal size versus per cent passing for tests PS02 and PS31. The average size (50% larger than) is approximately 1020 microns for PS02 and 1070 microns for PS31. Table A-26 shows the important process parameters for these two tests. There is a slight decrease in SO₂ emissions of 6 ppm (4%) and an increase in limestone feed from 5300 lb/hr to 5885 lb/hr. Note that the combustor 4A limestone feed rate decreased by 204 lb/hr while the 4B feedrate increased by 786 lb/hr. Combustor 4A bed temperatures and cyclone inlet temperatures were unchanged (+3°F); combustor 4B temperatures increased slightly (13°F). NO_x emissions increased 29 ppm (19%) and CO emissions decreased 21 ppm (28%). Furnace dP was unchanged for combustor 4A and increased by 0.2 in. wc for combustor 4B. A more detailed analysis will be performed after receipt of the solids analysis data. However, the changes in NO_x and CO do not

Table A-25

TEST PS31 FROM 12/3/90,9:0:0 TO 12/3/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1448	1457
KTE1	FINAL SH STEAM OUT TEMP	DEGF	965	961	969
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.9
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.2	3.2	3.3
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	98	105
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	102	93	115
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	130	124	136
SAT52	CEM MONITOR SO2 PPMV	PPMV	119	114	128
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.23	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	182	180	185
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.23	0.19	0.24
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	54	48	61
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.7	15.5	15.7
	SORBENT FEED RATE - TOTAL	LB/HR	5885	3994	7099
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2289	1902	2713
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	3596	2092	4386
	LIMESTONE/COAL - TOTAL	%	5.4	3.7	6.4
	LIMESTONE/COAL - COMBUSTOR A	%	4.2	3.5	4.9
	LIMESTONE/COAL - COMBUSTOR B	%	6.6	3.9	7.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1657	1647	1663
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1616	1610	1619
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1604	1596	1609
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1645	1639	1650
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1685	1681	1691
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1670	1666	1675
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1674	1669	1680
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1673	1670	1676
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.9	6.7	7.0
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.1	6.0	6.2
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	51
TOTCOALA	TOTAL COAL FLOW	KLB/HR	109	108	111
	KLB COAL/MW	RATIO	0.99	0.99	1.00
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	32	33
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	5

Figure A-3

AVERAGE VALUES FOR IMPORTANT PROCESS PARAMETERS (FROM THE DATA HIGHWAY)

TAG NUMBER	DESCRIPTION	UNITS	TEST PS02 FROM 11/26/90 AT 9 0 0 TO 11/26/90 AT 15 0 0	TEST PS31 FROM 12/ 3/90 AT 9 0 0 TO 12/ 3/90 AT 15 0 0
TOIMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1451
KTEL	FINAL STEAM OUT TEMP	DEGF	868	866
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8
GAT316Z	O2 @ ECON FLOW GAS OUTLET	%VOL	3.1	3.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	102
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	57	102
GAT313	SO2 @ ECON FLOW GAS OUTLET	PPMV	138	130
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	118
SAT53	CEM SO2 (LB/MTU)	#/MTU	0.24	0.24
GAT314Z	NOX @ ECON FLOW GAS OUTLET	PPMV	153	182
SAT51	CEM NO (LB/MTU)	#/MTU	0.19	0.23
GAT315Z	CO @ ECON FLOW GAS OUTLET	PPMV	75	54
GAT318Z	CO2 @ ECON FLOW GAS OUTLET	%VOL	15.8	15.7
RFT14	SORBENT FEED RATE - TOTAL	LB/HR	5300	5885
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2493	2289
	SORBENT FEED RATE CMB 4B	LB/HR	2807	3596
	LIMESTONE COAL - TOTAL	%	4.8	5.4
	LIMESTONE COAL - COMBUSTOR A	%	4.5	4.2
	LIMESTONE COAL - COMBUSTOR B	%	5.1	6.8
Q001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1652	1657
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1812	1816
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1803	1804
GTE54	CYCLONE 4A GAS INLET TEMP	DEGF	1680	1645
Q003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1671	1685
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1655	1670
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1662	1674
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1668	1673
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.9	6.8
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.9	6.1
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	50
TOTOCOLA	TOTAL COAL FLOW	KL/HR	110	109
	KL/ COAL/MW	RATIO	0.99	0.99
OF125	COAL FLOW CMB A, REAR WALL (4A)	%	34	34
OF126	COAL FLOW CMB B, REAR WALL (4B)	%	32	33
SAT50	CEM OPACITY - 5 MIN AVG	%	3	4

appear commensurate with recorded changes in bulk bed temperatures.

**TEST PS14A AND PS14B - FULL LOAD EXCESS AIR TEST,
EXCESS O₂ REDUCED TO 1.8%**

TEST START TIME: 12/5/90 09:30
TEST END TIME: 12/5/90 15:30
TEST DURATION: 6 HOURS

LOAD: 109 MWe GROSS
FLUE GAS O₂: 1.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)
COAL SIZE: DESIGN (FINAL CRUSHERS TO MINIMUM OPENING)
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to obtain operating data at low excess air. The normal excess O₂ is 2.9%. For this test the excess O₂ was reduced to 1.8%. All coal and limestone feeders were in service, with flows balanced. Sulfur retention was a nominal 75%. Coal and limestone size was determined by the normal settings of the preparatory systems. Windbox pressures were a nominal 50 in. wg.

Overview

This test was performed as a split combustor test due to differences in combustor temperatures and limestone usage. Called test PS14A and PS14B for combustor 4A and 4B

respectively. Combustor 4B was tested from 09:30 - 12:30 and 4A from 13:00 to 15:30 on 12/5. The test was initially set up at 1.5% excess O₂. Approximately two hours after 1.5% O₂ was established, limestone feed rate stability was lost. The limestone feeders could not stably feed the required limestone to combustor 4B. Excess O₂ was raised to 1.8% on 12/4 at 14:30. Limestone feed to combustor 4B was in manual. At 8:15 on test day, the combustor 4B limestone feed was placed in AUTO. At 9:40, just after the test on combustor 4B was started, the 4B limestone feed went to 12,000 lb/hr. The feeder was stopped, then placed in manual control at 09:55 for the duration of the test. Coal feeder 4D was stopped for four minutes to remove metal from the conveyor. Its flow was slowly reduced to minimize effects, although an unavoidable SO₂ spike occurred. There were no further incidents for the duration of the test period on either combustor. All scheduled solids samples for a split combustor test were taken (3 coal, 2 bottom ash and 2 limestone, plus and additional fly ash [3 instead of 2]). Average values for process parameters taken during the tests are shown in Tables A-27 and A-28.

Discussion

This test is compared to the baseline test, PS02. Table A-29 shows the average values of process parameters for these tests. Although the indicated bed temperatures for tests PS14A and PS14B are nearly identical, and the cyclone inlet is only 13°F hotter for combustor 4B, the limestone requirements for 4B is 6213 lb/hr compared to 3866 lb/hr for combustor 4A, for a total of approximately 10,000 lb/hr. This compares to limestone usage of 5300 lb/hr for test PS02. Another indicator of higher temperatures in combustor 4B is higher NO_x, 264 ppm compared to 206 ppm for combustor 4A. These values compare to 153 ppm for test PS02. CO is lower for combustor 4B than for 4A, 90 ppm vs 120 ppm, while CO was

Table A-27

TEST PS14A FROM 12/5/90, 12:55:0 TO 12/5/90,15:30:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	109
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1450	1455
KTE1	FINAL SH STEAM OUT TEMP	DEGF	960	959	961
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	1.8	1.8	1.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	1.8	1.8	1.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	2.1	2.0	2.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	99	110
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	112	96	135
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	127	123	138
SAT52	CEM MONITOR SO2 PPMV	PPMV	128	117	144
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.22	0.28
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	206	199	213
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.29	0.29	0.30
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	120	100	129
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.5	16.4	16.6
	SORBENT FEED RATE - TOTAL	LB/HR	10061	9157	11212
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3866	3066	4899
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	6195	6091	6313
	LIMESTONE/COAL - TOTAL	%	9.1	8.4	10.0
	LIMESTONE/COAL - COMBUSTOR A	%	7.0	5.6	8.8
	LIMESTONE/COAL - COMBUSTOR B	%	11.2	11.1	11.3
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1703	1695	1709
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1657	1653	1662
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1652	1646	1657
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1689	1686	1692
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1703	1701	1706
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1685	1682	1688
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1693	1690	1696
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1702	1699	1707
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.4	6.3	6.4
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.1	6.0	6.2
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	5.1	5.1	5.1
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	5.0	5.0	5.1
TOTCOALA	TOTAL COAL FLOW	KLB/HR	111	109	112
	KLB COAL/MW	RATIO	1.01	1.01	1.02
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	33	33
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	4

Table A-28

TEST PS14B FROM 12/5/90, 9:15:0 TO 12/5/90,12:15:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1450	1445	1460
KTE1	FINAL SH STEAM OUT TEMP	DEGF	959	956	961
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	1.8	1.8	1.9
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	1.8	1.7	2.0
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	2.1	1.9	2.2
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	81	116
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	112	69	160
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	152	100	202
SAT52	CEM MONITOR SO2 PPMV	PPMV	126	85	157
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.23	0.20	0.29
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	264	253	274
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.29	0.28	0.30
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	90	85	95
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.7	16.6	16.9
	SORBENT FEED RATE - TOTAL	LB/HR	9968	5693	14451
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3755	3206	4957
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	6213	2488	9495
	LIMESTONE/COAL - TOTAL	%	9.0	5.2	12.8
	LIMESTONE/COAL - COMBUSTOR A	%	6.8	5.8	8.8
	LIMESTONE/COAL - COMBUSTOR B	%	11.2	4.5	16.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1703	1699	1708
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1658	1655	1659
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1651	1647	1656
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1691	1686	1698
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1701	1692	1713
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1684	1676	1693
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1692	1681	1704
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1702	1697	1707
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.3	6.2	6.4
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.2	6.2	6.3
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	51
TOTCOALA	TOTAL COAL FLOW	KL B/HR	111	110	112
	KL B COAL/MW	RATIO	1.02	1.01	1.02
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	32	24	32
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	5

75 ppm for test PS02. This indicates an increase in CO does occur as excess O₂ is decreased. Furnace dP is similar for tests PS14A and PS14B, but lower than test PS02. Therefore, not as much solid material is suspended in the combustor at the reduced air flow. Bed temperatures for PS14A and PS14B are approximately 50°F and 30°F higher for combustor 4A and 4B respectively than for test PS02. Final steam temperature is higher for test PS02, showing a decrease in heat absorption with lower air flow.

**TEST PS15 - FULL LOAD EXCESS AIR TEST, EXCESS O₂
INCREASED TO 3.5%**

TEST START TIME: 12/6/90 09:00
TEST END TIME: 12/6/90 15:00
TEST DURATION: 6 HOURS

LOAD: 109 MWe GROSS
FLUE GAS O₂: 3.5 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)
COAL SIZE: DESIGN (FINAL CRUSHER TO MINIMUM OPENING)
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to obtain operating data at high excess air. The normal excess O₂ is 2.8%. For this test the excess O₂ was 3.5%. All coal and limestone feeders were in service, with flows balanced. Sulfur retention was a nominal 75%. Coal and limestone size was determined by the normal settings of the preparatory systems. Windbox pressures were a nominal 50 in. wg.

Overview

This test was performed the day after test PS14. Test conditions were established at 15:35 on 12/5. The test was started at 9:00 on 12/6 and completed at 15:00 on 12/6. The SO₂ setpoints were raised 5 ppm at 8:15 on 12/6, as the SO₂ retention appeared closer to 80% than 75%. Problems with the

CO analyzer had recently been encountered. Calibration gas was run through the sampler until 11:20 when repair and calibration were completed. Gas analyzer data (GAT313, GAT314Z, GAT315Z, GAT316Z, GAT318Z) is from 11:40 to 15:00. All scheduled solids samples were taken. Average values of process parameters taken during the test are shown in Table A-30.

Discussion

This test is compared to the baseline test, PS02, and with test PS14, comprises a test series of different excess O₂ levels at constant bed inventory and SO₂ retention.

Table A-31 shows the average process parameters for these three tests. Compared to PS02, this test had approximately the same temperature in combustor 4A but approximately 26°F cooler in combustor 4B. Combustor 4A cyclone inlet was 9°F higher; combustor 4B cyclone inlet was a 15°F lower.

Limestone requirements were 4686 lb/hr compared to 5300 lb/hr for PS02, however SO₂ was 129 ppm compared to 136 ppm for test PS02. NO_x was higher, 159 ppm vs 53 ppm and CO was lower, 60 ppm vs 75 ppm. Furnace dP decreased in combustor 4A, but increased in 4B. With increased air flow, it is expected that the dP should increase. Final steam temperature was the same at nearly the same cyclone inlet temperatures, thus showing no additional heat absorption in the backpass.

Compared to test PS14A and PS14B (split combustor tests) combustor temperatures at 1.8% O₂ are approximately 60°F lower, cyclone inlet temperatures are 33°F and 53°F lower for combustors 4A and 4B respectively. Limestone feedrate rate is approximately 4700 lb/hr compared to approximately 10,000 lb/hr, with SO₂ emissions of 129 ppm compared to 127 ppm and 152 ppm for combustor 4A and 4B respectively. NO_x and CO are 159 ppm and 60 ppm respectively compared to 206 and 264 ppm of NO_x and 120 and 90 ppm CO for combustor 4A and 4B,

Table A-30

TEST PS15 FROM 12/6/90, 9:0:0 TO 12/6/90, 15:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1450	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	969	968	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	3.5	3.5	3.5
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	3.5	3.5	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.8	3.8	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	98	104
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	101	98	104
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	129	126	131
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	114	120
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.24	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	159	155	163
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.21	0.21	0.23
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	60	59	64
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.0	16.0	16.3
	SORBENT FEED RATE - TOTAL	LB/HR	4686	3828	5577
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2276	2010	2830
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2410	1818	2746
	LIMESTONE/COAL - TOTAL	%	4.2	3.5	5.0
	LIMESTONE/COAL - COMBUSTOR A	%	4.1	3.7	5.1
	LIMESTONE/COAL - COMBUSTOR B	%	4.4	3.3	4.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1647	1644	1651
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1611	1608	1614
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1597	1592	1602
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1659	1656	1663
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1646	1643	1653
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1628	1626	1634
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1636	1632	1642
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1653	1649	1656
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.1	5.9	6.2
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.3	6.1	6.4
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	51	51
TOTCOAL	TOTAL COAL FLOW	KLB/HR	110	109	111
	KLB COAL/MW	RATIO	1.01	1.00	1.01
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	35
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	32	33
SAT50	CEM OPACITY - 6 MIN AVG	%	4	4	5

Table A 31 Average Process Parameters

TAG NUMBER	DESCRIPTION	UNITS	TEST PS02 FROM 11/26/90 AT 9:00 TO 11/26/90 AT 15:00	TEST PS14B FROM 12/ 5/90 AT 9:45 0 TO 12/ 5/90 AT 12:15 0	TEST PS14A FROM 12/ 5/90 AT 12:55 0 TO 12/ 5/90 AT 15:30 0	TEST PS15 FROM 12/ 6/90 AT 9:00 TO 12/ 6/90 AT 15:00
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	111	109	109	109
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1450	1452	1452
KTE1	FINAL SH STEAM OUT TEMP	DEGF	966	959	960	969
GAT9A	ECON 4A PCT O2 (PLANT)	% VOL	2.8	1.8	1.8	3.5
GAT9B	ECON 4B PCT O2 (PLANT)	% VOL	2.8	1.8	1.8	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	% VOL	3.1	2.1	2.1	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	102	102	102
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	87	112	112	101
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	138	152	127	129
SAT52	CEM MONITOR SO2 PPMV	PPMV	118	126	128	118
SAT63	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.23	0.24	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	153	284	206	159
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.19	0.29	0.29	0.21
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	75	90	120	80
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	% VOL	15.8	16.7	16.5	16.0
RPT14	SORBENT FEED RATE - TOTAL	LB/HR	5300	9868	10061	4686
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2493	3755	3856	2276
	SORBENT FEED RATE CMB 4B	LB/HR	2807	6213	6195	2410
	LIMESTONE/COAL - TOTAL	%	4.8	9.0	9.1	4.2
	LIMESTONE/COAL - COMBUSTOR A	%	4.5	6.8	7.0	4.1
	LIMESTONE/COAL - COMBUSTOR B	%	5.1	11.2	11.2	4.4
Q001X105	BED TEMP CMB 4A 20IN AVG	DEGF	1662	1703	1703	1647
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1612	1658	1657	1611
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1603	1651	1652	1597
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1650	1691	1689	1659
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1671	1701	1703	1646
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1655	1684	1685	1628
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1662	1692	1693	1636
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1668	1702	1702	1653
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.9	6.3	6.4	6.1
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.9	6.2	6.1	6.3
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	50	51	50
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	50	50	51
TOTCOALA	TOTAL COAL FLOW	LB/HR	110	111	111	110
	CEM FLOW CMB A, REAR WALL (4A)	RATIO	0.95	1.02	1.01	1.01
OFT25	COAL FLOW CMB B, REAR WALL (4B)	%	34	34	34	34
OFT26	COAL FLOW CMB B, REAR WALL (4D)	%	32	32	33	33
SAT50	CEM OPACITY - 6 MIN AVG	%	3	4	4	4

respectively. Combustor dP's were comparable. Final steam temperature was higher, indicating increased heat absorption in the backpass with increased air flow. A more detailed analysis of the tests will be performed after receipt of the solids analysis. It is intended to compare the economics of excess O₂ level.

**TEST PS16 - FULL LOAD EXCESS AIR AND BED INVENTORY
TEST, EXCESS O₂ INCREASED TO 3.5% AND WINDBOX PRESSURE
INCREASED TO 54 IN. WG**

TEST START TIME: 12/7/90 09:00
TEST END TIME: 12/7/90 15:00
TEST DURATION: 6 HOURS

LOAD: 109 MWe GROSS
FLUE GAS O₂: 3.5 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)
COAL SIZE: DESIGN (FINAL CRUSHER TO MINIMUM OPENING)
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The purpose of this test is to obtain operating data at higher excess air and higher bed inventory. This is to assess if bed inventory or excess air has the greater effect on combustor temperatures. Excess O₂ was 3.5% (wet) and windbox pressures were a nominal 54 in. wg. All coal and limestone feeders were in service with flow balanced. Sulfur retention was a nominal 75%. Coal and limestone size was determined by the normal settings of the preparatory system.

Overview

This test was started at 9:00 on 12/7/90 and completed at 15:00 on 12/7/90. This test followed test PS15 on 12/5/90. Bed material was re-injected to increase windbox pressures.

Test conditions were established at 21:00 on 12/6/90. Load was reduced by 1 MWe during the set-up period due to low ID fan inlet pressure. There was an eight minute trip of coal feeder 4A at 4:30 on 12/7. All scheduled solids samples were taken. Average values of important process parameters measured during the test are shown in Table A-32.

Discussion

This test is compared to test PS15. Windbox pressures were increased from 50 to 54 inches, and from 51 to 53 inches for combustor 4A and 4B respectively. The average data for these two tests are shown in Table A-33. The effect of increasing bed was more pronounced on combustor 4A, which had approximately the same bed temperatures but 30°F lower to the cyclone and 0.9 in. increase in furnace dP. The bed temperatures for combustor 4B increased slightly (8°F), while the cyclone inlet cooled by 8°F and the furnace dP increased 0.2 in. Limestone requirements were comparable with 4A lowering from 2276 lb to 2026 lb/hr. SO₂ emissions were comparable lowering by 3 ppm. No_x was reduced by from 159 ppm to 151 ppm, while CO increased from 60 ppm to 71 ppm.

The effect of 2-3 inches increase in windbox pressure was a gain in furnace dP and a reduction of 3°F to 8°F in bed temperatures, and a decrease in cyclone inlet temperatures. The effect of changing excess O₂ from 2.8% to 3.5% (wet) for tests PS02 and PS15 was also a decrease in bed temperatures, with combustor 4B showing a greater decrease. Thus, changing O₂ had a greater effect on 4B combustor than changing windbox pressure.

Table A-32

TEST PS16 FROM 12/7/90, 9:0:0 TO 12/7/90, 15:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1448	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	968	967	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	3.5	3.4	3.5
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	3.5	3.4	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.8	3.7	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	97	107
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	102	99	107
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	126	122	131
SAT52	CEM MONITOR SO2 PPMV	PPMV	115	111	121
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.24	0.23	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	151	147	155
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.20	0.19	0.20
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	71	68	75
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.9	15.9	16.0
	SORBENT FEED RATE - TOTAL	LB/HR	4443	2876	5274
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2026	1036	2517
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2417	1840	2757
	LIMESTONE/COAL - TOTAL	%	4.2	2.8	4.9
	LIMESTONE/COAL - COMBUSTOR A	%	3.9	2.0	4.7
	LIMESTONE/COAL - COMBUSTOR B	%	4.6	3.5	5.2
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1641	1637	1646
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1606	1604	1610
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1603	1598	1609
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1629	1625	1634
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1654	1648	1659
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1635	1628	1639
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1645	1638	1650
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1645	1638	1649
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	7.0	6.9	7.1
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	6.5	6.4	6.6
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	54	54	55
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	53	52	53
TOTCOALA	TOTAL COAL FLOW	KLB/H	105	104	107
	KLB COAL/MW	RATIO	0.96	0.96	0.97
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34	34
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	33	33	34
SAT50	CEM OPACITY - 6 MIN AVG	%	4	3	5

TAG NUMBER	DESCRIPTION	UNITS	TEST PS15 FROM 12/ 6/90 AT 9 0 0 TO 12/ 6/90 AT 15: 0 0	TEST PS16 FROM 12/ 7/90 AT 9 0 0 TO 12/ 7/90 AT 15: 0 0
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1462	1452
KTE1	FINAL SH STEAM OUT TEMP	DEGF	989	988
GAT19A	ECON 4A PCT O2 (PLANT)	% VOL	3.5	3.5
GAT19B	ECON 4B PCT O2 (PLANT)	% VOL	3.5	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	% VOL	3.8	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	102
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	101	102
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	129	126
SAT152	CEM MONITOR SO2 PPMV	PPMV	118	115
SAT153	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.24
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	159	151
SAT151	CEM NO (LB/MBTU)	#/MBTU	0.21	0.20
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	60	71
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	% VOL	16.0	15.9
	SORBENT FEED RATE - TOTAL	LB/HR	4666	4443
RFT14	SORBENT FEED RATE CMB 4A	LB/HR	2276	2026
RFT15	SORBENT FEED RATE CMB 4B	LB/HR	2410	2417
	LIMESTONE/COAL - TOTAL	%	4.2	4.2
	LIMESTONE/COAL - COMBUSTOR A	%	4.1	3.9
	LIMESTONE/COAL - COMBUSTOR B	%	4.4	4.6
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1647	1641
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1611	1606
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1597	1603
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1659	1629
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1646	1654
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1628	1635
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1636	1645
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1653	1645
GAT8A	DP 24 FT TO 100 FT CMB A	IN WG	6.1	7.0
GAT8C	DP 24 FT TO 100 FT CMB B	IN WG	6.3	6.5
GPT152	WINDBOX PRESSURE CMB 4A	IN WG	50	54
GPT153	WINDBOX PRESSURE CMB 4B	IN WG	51	53
TOTCOALA	TOTAL COAL FLOW	KL/HR	130	105
	KL/COAL/MW	RATIO	1.01	0.98
OFT25	COAL FLOW CMB A, REAR WALL(4A)	%	34	34
OFT26	COAL FLOW CMB B, REAR WALL(4B)	%	33	33
SAT150	CEM OPACITY - 6 MIN AVG	%	4	4

**TEST PS32 - FULL LOAD EXCESS AIR AND BED INVENTORY
TEST, EXCESS AIR INCREASED TO 3.5% AND WINDBOX
PRESSURE DECREASED TO 46 IN. WG**

TEST START TIME: 12/10/90 09:30
TEST END TIME: 12/10/90 15:30
TEST DURATION: 6 HOURS

LOAD: 109 MWe GROSS
FLUE GAS O₂: 3.5 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: DESIGN - BALANCED (33% EACH FEEDER)
LIMESTONE FEED

CONFIGURATION: DESIGN - ALL 8 FEEDERS IN SERVICE (BALANCED)
COAL SIZE: DESIGN (FINAL CRUSHER TO MINIMUM OPENING)
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The objective of this test is to obtain operating data at higher excess air and lower bed inventory. This is to assess if bed inventory or excess air has the greater effect on combustor temperatures. Excess O₂ was 3.5% (wet) and windbox pressures were a nominal 46 in. wg. All coal and limestone feeders were in service with balanced flow. Sulfur retention was a nominal 75%. Coal and limestone size was determined by the normal settings of the preparatory systems.

Overview

This test was started at 9:30 on 12/10/90 and completed at 15:30 on 12/10. Test conditions were established at approximately 9:30 on 12/9/90. Bottom ash had to be forced

out of the combustors into the ash coolers to try to maintain windbox pressures at the low value for the test. There was a trip of coal feeder 4A at 7:40 on 12/10, which caused a 1/2 hour delay in the test. All scheduled solids samples were taken. Average values of important process parameters measured during the test are shown in Table A-34.

Discussion

This test is compared to tests PS15, and PS16, which had nominal 50 and 54 in. wg windbox pressures, respectively. The average values of process parameters for these tests are shown in Table A-35. Compared to the baseline conditions of PS15, this test had slightly higher bed and cyclone inlet temperatures with combustor 4A showing the greater increase. Limestone feed rates were 400 lb/hr higher in each combustor, with SO₂ decreasing by 4 ppm. Furnace dP's were lower with combustor 4A decreasing slightly more than combustor 4B. NO_x increased from 159 to 187 ppm and CO also increased from 60 to 65 ppm for this test. NO_x and CO usually move in opposite directions. Steam outlet temperature increased by 6°F. Compared to test PS16, the change in windbox pressure of approximately 7 in. wg altered bed temperatures by approximately 14°F and 4°F in combustors 4A and 4B respectively. Cyclone inlet changed by 45°F and 25°F for combustor 4A and 4B respectively. Limestone requirements changed by approximately 1000 lb/hr at the same SO₂ emissions. NO_x and CO changed by 36 ppm and 6 ppm respectively. A change in excess O₂ from 1.8% to 3.5% (tests PS02 and PS14A and PS14B) changed temperatures by approximately 50°F, limestone feed by 5000 lb/hr, NO_x by 70 ppm and CO by 45 ppm. Process control, especially limestone feed, was more difficult at 1.8% O₂. In conclusion, air flow has a greater effect than bed inventory on process conditions. The data indicates a higher excess O₂ and lower bed inventory increases final

Table A-34

TEST PS32			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
FROM 12/10/90, 9:30:0 TO 12/10/90, 15:30:0					
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1443	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	975	973	976
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	3.5	3.4	3.5
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	3.5	3.5	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.7	3.7	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	95	91	100
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	97	93	101
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	124	120	130
SAT52	CEM MONITOR SO2 PPMV	PPMV	112	109	117
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.23	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	187	182	194
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.25	0.24	0.26
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	65	62	68
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	15.9	15.8	16.1
	SORBENT FEED RATE - TOTAL	LB/HR	5486	4908	6510
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	2686	2451	3003
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2800	2457	3507
	LIMESTONE/COAL - TOTAL	%	5.1	4.6	6.0
	LIMESTONE/COAL - COMBUSTOR A	%	5.0	4.6	5.5
	LIMESTONE/COAL - COMBUSTOR B	%	5.2	4.6	6.4
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1661	1656	1665
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1624	1621	1628
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1608	1602	1614
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1674	1668	1679
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1651	1639	1658
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1635	1630	1641
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1636	1630	1642
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1670	1666	1674
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	5.2	5.1	5.3
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.6	5.5	5.7
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	4.7	4.6	4.7
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	4.6	4.6	4.7
TOTCOALA	TOTAL COAL FLOW	KLB/HR	108	107	109
	KLB COAL/MW	RATIO	0.99	0.99	1.00
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	35	34	35
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	32	32	33
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

AVERAGE VALUES FOR IMPORTANT PROCESS PARAMETERS (FROM THE DATA HIGHWAY)

TAG NUMBER	DESCRIPTION	UNITS	TESTPS15 FROM 12/ 6/90 AT 9:00 TO 12/ 7/90 AT 15:00	TESTPS16 FROM 12/ 7/90 AT 9:00 TO 12/10/90 AT 15:30	TESTPS32 FROM 12/10/90 AT 9:30 TO 12/10/90 AT 15:30
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	109	109	109
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1452	1451
KTE1	FINAL STEAM OUT TEMP	DEGF	969	969	975
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	3.5	3.5	3.5
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	3.5	3.5	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.8	3.8	3.7
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	102	102	95
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	101	102	97
GAT313	SO2 (O) @ ECON FLUE GAS OUTLET	PPMV	129	128	124
SATB2	CEM MONITOR SO2 PPMV	PPMV	118	116	112
SAT53	CEM SO2 (LB/MBTU)	#MBTU	0.25	0.24	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	159	151	187
SAT51	CEM NO (LB/MBTU)	#MBTU	0.21	0.20	0.25
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	60	71	69
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.0	15.9	15.9
RFT4	SORBENT FEED RATE - TOTAL	LB/HR	4888	4443	5488
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2278	2028	2888
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	2410	2417	2800
	LIMESTONE/COAL - TOTAL	%	4.2	4.2	5.1
	LIMESTONE/COAL - COMBUSTOR A	%	4.1	3.9	5.0
	LIMESTONE/COAL - COMBUSTOR B	%	4.4	4.8	5.2
G001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1647	1641	1661
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1811	1806	1824
GTE56AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1597	1803	1808
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1659	1629	1674
G003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1646	1654	1651
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1628	1635	1635
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1636	1845	1636
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1653	1645	1670
GAT6A	DP 24 FT TO 100 FT CMB A	NWC	6.1	7.0	5.2
GAT6B	DP 24 FT TO 100 FT CMB B	NWC	6.3	6.5	5.8
GPT52	WINDBOX PRESSURE CMB 4A	NWG	5.0	5.4	4.7
GPT53	WINDBOX PRESSURE CMB 4B	NWG	5.1	5.3	4.6
TOTCOAL	TOTAL COAL FLOW	KLBAHR	110	105	108
OF T25	COAL FLOW CMB A REAR WALL (4A)	RATIO	1.01	0.96	0.99
OF T26	COAL FLOW CMB B REAR WALL (4B)	%	34	34	35
SAT50	CEM OPACITY - 6 MIN AVG	%	33	33	32
		%	4	4	3

temperature with an increase in limestone requirements and NO_x emissions.

**TEST PS11 - FULL LOAD COAL FEED CONFIGURATION TEST
WITH 100% FEED TO LOOP SEAL**

TEST START TIME: 12/11/90 09:00
TEST END TIME: 12/11/90 15:00
TEST DURATION: 7 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 100% TO THE LOOP SEAL
LIMESTONE FEED

CONFIGURATION: 8 FEEDERS IN SERVICE, BALANCED FLOW
COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The objective of this test is to obtain operating data at 100% load with all coal feed to the loop seal. Normal coal feed is 33% to the loop seal and 33% to each of the two front wall coal feeders. Limestone feed configuration was design: 4 feeders per combustor, balanced flow. Excess O₂ is a nominal 2.8%, sulfur retention is a nominal 75%. Windbox pressures are a nominal 50 in. wg.

Overview

This test was performed as a split combustor test, designated PS11A and PS11B for combustors 4A and 4B respectively. Differences in bed temperatures and limestone feed rates

between the combustors required a split combustor test. Test PS11A was conducted from 9:00 to 12:00 and PS11B was conducted from 14:00 to 16:00, both tests on 12/11/90. Test conditions were established at approximately 22:00 on 12/10. Limestone feed was in manual to preclude limestone feed rate spikes. This test was conducted the day after PS32 (3.5% O₂ and 46 in. wg windbox) so bed was re-injected to reach 50 in. windbox pressure.

The plant SO₂ analyzers, RAT1 and RAT2, were calibrated on 12/10, but did not appear to be correct. GAT313 and the stack SO₂ monitor indicated RAT1 and/or RAT2 was reading low. Due to SO₂ emission compliance problems, the limestone feed to combustor 4B was increased at 10:10 (during the 4A test) and again at 12:55. The change at 12:55 appeared to overfeed limestone, so reductions were made at 13:20 and 13:50. The 4B test was delayed until 14:00. All scheduled solids samples were taken for a split combustor test, including an extra flyash sample. Important process parameters are summarized on Tables A-36 and A-37.

Discussion

This test is one in a series of coal feed configuration tests: PS02, baseline; PS08 50% loop seal, 50% front wall; PS09M1, 75% loop seal, 12.5% to each front wall feeder; and PS10, 50% to each front wall feeder. Test PS09M1 had the sidewall limestone feeders out of service. The summaries of the important process parameters for these tests are shown in Table A-38.

Compared to the baseline test, PS02, combustor temperatures were higher and furnace dP's lower. Limestone requirements were 33% higher, with comparable SO₂ emissions, for combustor 4A. SO₂ emissions were 24 ppm lower for combustor 4B, with 219% more limestone required. NO_x was higher for both

Table A-36

TEST PS11A FROM 12/11/90, 9:0:0 TO 12/11/90, 12:0:0			AVERAGE	MINIMUM	MAXIMUM
TAG NUMBER	DESCRIPTION	UNITS	VALUE	VALUE	VALUE
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1448	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	971	968	973
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.7	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.7	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.0	3.1
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	108	98	121
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	118	105	139
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	140	129	162
SAT52	CEM MONITOR SO2 PPMV	PPMV	134	120	149
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.28	0.24	0.31
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	178	172	225
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.24	0.18	0.26
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	68	62	71
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.7	16.6	16.7
	SORBENT FEED RATE - TOTAL	LB/HR	7672	7308	8507
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3396	3240	4058
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	4276	4068	4448
	LIMESTONE/COAL - TOTAL	%	7.3	7.0	8.0
	LIMESTONE/COAL - COMBUSTOR A	%	6.5	6.2	7.6
	LIMESTONE/COAL - COMBUSTOR B	%	8.1	7.8	8.4
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1676	1673	1679
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1634	1632	1636
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1624	1620	1628
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1664	1660	1667
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1711	1708	1717
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1684	1681	1689
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1671	1668	1677
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1696	1693	1699
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.0	5.9	6.1
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.6	5.7
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	50
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	50
TOTCOALA	TOTAL COAL FLOW	KLB/HR	105	104	106
	KLB COAL/MW	RATIO	0.95	0.95	0.96
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	100	100	100
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	100	100	100
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	3

Table A-37

TEST PS11B			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
FROM 12/11/90, 14:0:0 TO 12/11/90, 16:0:0					
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1449	1455
KTE1	FINAL SH STEAM OUT TEMP	DEGF	972	970	974
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	3.1	2.8	4.2
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.7	3.5
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.0	2.9	3.0
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	77	73	86
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	78	65	93
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	112	91	132
SAT52	CEM MONITOR SO2 PPMV	PPMV	92	85	101
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.19	0.17	0.21
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	241	239	244
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.28	0.28	0.28
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	68	66	70
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.8	16.8	16.8
	SORBENT FEED RATE - TOTAL	LB/HR	10363	10117	11234
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	4204	4155	4283
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	6159	5962	6952
	LIMESTONE/COAL - TOTAL	%	10.0	9.8	10.8
	LIMESTONE/COAL - COMBUSTOR A	%	8.1	8.1	8.2
	LIMESTONE/COAL - COMBUSTOR B	%	11.8	11.5	13.3
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1680	1678	1684
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1638	1636	1640
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1628	1625	1631
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1669	1667	1670
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1715	1710	1717
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1684	1679	1685
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1668	1666	1672
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1696	1692	1700
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	5.9	5.9	6.0
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.5	5.4	5.6
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	50
TOTCOALA	TOTAL COAL FLOW	KLb/HR	104	103	104
	KLb COAL/MW	RATIO	0.94	0.94	0.95
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	100	100	100
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	100	100	100
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	4

AVERAGE VALUES FOR IMPORTANT PROCESS PARAMETERS (FROM THE DATA HIGHWAY)

TAG NUMBER	DESCRIPTION	UNITS	TEST PS08 FROM 11/15/90 AT 9:0:0 TO 11/15/90 AT 15:0:0	TEST PS10 FROM 11/16/90 AT 9:0:0 TO 11/16/90 AT 15:0:0	TEST PS02 FROM 11/26/90 AT 9:0:0 TO 11/26/90 AT 15:0:0	TEST PS08M1 FROM 11/30/90 AT 9:0:0 TO 11/30/90 AT 15:0:0	TEST PS11 (a) FROM 12/11/90 AT 9:0:0 TO 12/11/90 AT 12:0:0	TEST PS11 (b) FROM 12/11/90 AT 14:0:0 TO 12/11/90 AT 16:0:0
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	111	110	110	110
KPT11	TURBINE 4A THROTTLE PRESSURE	PSIG	1452	1452	1451	1452	1451	1451
KTE1	FINAL SHTEAM OUT TEMP	DEGF	868	865	868	870	871	872
GAT19A	ECON 4A PCT O2 (PLANT)	%O2	2.8	2.8	2.8	2.8	2.8	3.1
GAT19B	ECON 4B PCT O2 (PLANT)	%O2	2.8	2.8	2.8	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%O2	3.2	3.1	3.1	3.2	3.1	3.0
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	110	110	110	102	108	77
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	50	50	57	98	118	78
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	132	142	136	123	140	112
SAT162	CEM MONITOR SO2 PPMV	PPMV	118	127	118	115	134	92
SAT153	CEM SO2 (LB/MTU)	#/MTU	0.25	0.26	0.24	0.25	0.28	0.19
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	151	212	153	165	178	241
SAT151	CEM NO (LB/MTU)	#/MTU	0.19	0.27	0.19	0.22	0.24	0.28
GAT152Z	CO @ ECON FLUE GAS OUTLET	PPMV	79	72	75	67	68	68
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%O2	17.6	15.8	15.8	15.5	16.7	16.8
RFT4	SORBENT FEED RATE - TOTAL	LB/HR	5749	7888	5300	5805	7872	10369
RFT13	SORBENT FEED RATE CMB 4A	LB/HR	2828	3882	2493	2585	3398	4204
	SORBENT FEED RATE CMB 4B	LB/HR	2924	4106	2807	3320	4275	6159
	LIMESTONE/COAL - TOTAL	%	5.2	6.9	4.8	5.6	7.3	10.0
	LIMESTONE/COAL - COMBUSTOR A	%	5.2	6.4	4.5	4.9	6.5	8.1
	LIMESTONE/COAL - COMBUSTOR B	%	5.3	7.3	5.1	6.3	8.1	11.8
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1875	1848	1852	1883	1878	1880
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1853	1805	1812	1841	1834	1838
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1827	1802	1803	1829	1824	1828
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1881	1868	1850	1881	1884	1889
O002X115	BED TEMP CMB 4B 20IN AVG	DEGF	1693	1644	1671	1715	1711	1715
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1669	1632	1655	1685	1684	1684
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1670	1634	1662	1687	1671	1668
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1680	1685	1668	1682	1696	1696
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.5	6.7	6.9	6.4	6.0	5.9
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.9	5.9	5.8	5.7	5.5
GPT152	WINDBOX PRESSURE CMB 4A	IN WG	51	51	51	50	50	50
GPT153	WINDBOX PRESSURE CMB 4B	IN WG	50	51	51	50	50	50
TOTCOWA	TOTAL COAL FLOW	KL/HR	110	116	110	105	105	104
	KL/COAL/AVG	RATIO	1.00	1.04	0.98	0.95	0.95	0.94
OFT25	COAL FLOW CMB A, REAR WALL (4A)	%	50	0	34	72	100	100
OFT26	COAL FLOW CMB B, REAR WALL (4B)	%	51	0	32	72	100	100
SAT50	CEM CAPACITY - 6 MIN AVG	%	3	3	3	3	3	3

combustors, and CO was lower for both combustors. Final steam temperature was 3-4°F higher.

Compared to test PS08, 50% loopseal and 50% front walls feed, this test required more limestone, with combustor 4A temperatures similar and combustor 4B temperatures approximately 10°F higher (combustor 4B had 20 ppm less SO₂ emissions). NO_x was higher, CO was similar. Furnace dP was slightly lower.

Compared to test PS09M1, 75% loop seal, 25% front wall bed temperatures were comparable to slightly cooler, although cyclone inlet temperatures were higher. Limestone requirements were higher. NO_x and CO emissions were both higher. Furnace dP were slightly lower.

Compared to test PS10, front wall only coal feed, this test required more limestone, and had higher combustor temperatures. NO_x emissions were similar. Yet CO was 10% lower. Furnace dP's were lower.

A more detailed analysis will be performed after receipt of the solids analyses. Since the SO₂ emissions on combustor 4B are approximately 20 ppm lower than the other tests, analysis of the sulfur retention data at the test temperatures will be required before final conclusions can be made.

**TEST PS33 - FULL LOAD COAL AND LIMESTONE FEED
CONFIGURATION TEST WITH 100% COAL FEED TO THE LOOP
SEAL, LIMESTONE FEED: LOOP SEAL AND ONE FRONT WALL
FEEDER (COMBUSTOR 4A), LOOP SEAL AND BOTH FRONT WALL
FEEDERS (COMBUSTOR 4B)**

TEST START TIME: 12/13/90 09:00
TEST END TIME: 12/13/90 15:00
TEST DURATION: 6 HOURS

LOAD: 110 MWe GROSS
FLUE GAS O₂: 2.8 VOL % WET
COAL TYPE: SALT CREEK
COAL FEED

CONFIGURATION: 100% TO THE LOOPSEAL
LIMESTONE FEED

CONFIGURATION: 5 FEEDERS IN SERVICE: LOOPSEAL AND ONE
FRONT WALL IN COMBUSTOR 4A; LOOPSEAL
AND BOTH FRONT WALL IN COMBUSTOR 4B

COAL SIZE: DESIGN
LIMESTONE SIZE: DESIGN
SULFUR RETENTION: 75%

Objective

The objective of test PS33 is to obtain operating data at 100% load using coal and limestone feed configurations other than design. Design configuration is three feeders per combustor, balanced flow, and 4 limestone feeders, balanced flow. For the test, 100% coal feed was to the loop seal. Combustor 4A had 2 limestone feed points - loop seal and front wall. Combustor 4B had three limestone feed points - loop seal and two front wall. Excess O₂ was a nominal 2.8%.

SO₂ retention was a nominal 75%. Windbox pressures were a nominal 50 in. wg.

Overview

This test was conducted as a split combustor test, designated PS33A and PS33B for combustor 4A and 4B respectively, due to different bed temperatures and limestone feed configurations. Combustor 4B used three limestone feeders in order to maintain SO₂ emissions within compliance limits. Combustor 4A test was conducted from 9:00 to 12:00 and combustor 4B from 12:30 to 14:40 on 12/13/90. Test conditions were established at approximately 6:45 on 12/13, due to coal and limestone feeder trips later than 18:00 on 12/12. There were no operating incidents during the respective test periods. There was an upset in limestone feed to combustor 4B during the combustor 4A test. The feed rate went high, feed was secured and a change to the Ca/S bias was made to lower the maximum allowable rate. All scheduled solids samples were taken for a split combustor test, including an extra flyash sample. Average values of important process parameters are shown in Tables A-39 and A-40.

Discussion

The primary purpose of this test is a limestone configuration test with loop seal only coal feed, for comparison to tests PS11A and PS11B which had 4 limestone feed points. Table A-41 shows the average values of process parameters for these four tests. Comparison is made only between different tests on the same combustor. For combustor 4A, temperatures were comparable, although furnace dP was 0.3 in. wg higher. SO₂ emission were 17 ppm (12%) lower with 5% higher limestone feed. NO_x and CO were both about 10 ppm higher. For combustor 4B, temperatures were slightly lower. SO₂ emissions were 35 ppm (31%) higher and limestone feed was 1000 lb/hr

Table A-39

TEST PS33A FROM 12/13/90, 9:0:0 TO 12/13/90, 12:0:0			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	109	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1447	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	989	988	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.7	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.2	3.1	3.8
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	96	87	103
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	84	45	112
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	123	113	138
SAT52	CEM MONITOR SO2 PPMV	PPMV	111	83	138
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.22	0.16	0.27
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	187	182	210
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.12	0.00	0.28
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	78	75	80
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.6	16.1	16.7
	SORBENT FEED RATE - TOTAL	LB/HR	9218	6370	13500
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3560	2967	4294
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	5658	3404	9206
	LIMESTONE/COAL - TOTAL	%	8.9	6.2	13.0
	LIMESTONE/COAL - COMBUSTOR A	%	6.9	5.8	8.3
	LIMESTONE/COAL - COMBUSTOR B	%	10.9	6.6	17.7
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1675	1669	1678
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1638	1634	1640
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1629	1623	1632
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1667	1662	1670
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1714	1707	1723
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1685	1678	1693
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1668	1661	1673
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1688	1683	1695
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.3	6.2	6.4
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.6	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	51	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	50	51
TOTCOALA	TOTAL COAL FLOW	KLB/HR	103	103	104
	KLB COAL/MW	RATIO	0.94	0.94	0.95
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	100	100	100
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	100	100	100
SAT50	CEM OPACITY - 6 MIN AVG	%	3	2	3

Table A-40

TEST 33B			AVERAGE VALUE	MINIMUM VALUE	MAXIMUM VALUE
FROM 12/13/90, 12:30:0 TO 12/13/90, 14:40:0					
TAG NUMBER	DESCRIPTION	UNITS			
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1449	1454
KTE1	FINAL SH STEAM OUT TEMP	DEGF	969	968	970
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.7	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.0	3.0	3.1
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	95	91	102
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	97	91	103
GAT313	SO2(LO) @ ECON FLUE GAS OUTLET	PPMV	147	138	154
SAT52	CEM MONITOR SO2 PPMV	PPMV	119	111	126
SAT53	CEM SO2 (LB/MBTU)	#/MBTU	0.25	0.22	0.26
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	229	228	233
SAT51	CEM NO (LB/MBTU)	#/MBTU	0.11	0.00	0.28
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	74	72	76
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.8	16.7	16.8
	SORBENT FEED RATE - TOTAL	LB/HR	9137	7236	10520
RFT4	SORBENT FEED RATE CMB 4A	LB/HR	3996	3111	4787
RFT13	SORBENT FEED RATE CMB 4B	LB/HR	5141	4125	5734
	LIMESTONE/COAL - TOTAL	%	8.7	6.9	10.0
	LIMESTONE/COAL - COMBUSTOR A	%	7.6	6.0	9.1
	LIMESTONE/COAL - COMBUSTOR B	%	9.8	7.9	10.9
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1670	1668	1672
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1636	1633	1637
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1627	1625	1629
GTE58	CYCLONE 4A GAS INLET TEMP	DEGF	1667	1663	1670
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1704	1699	1711
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1681	1676	1686
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1666	1662	1670
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1690	1687	1692
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.2	6.1	6.3
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.8	5.7	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	51	51	51
TOTCOALA	TOTAL COAL FLOW	KLb/HR	105	104	105
	KLb COAL/MW	RATIO	0.95	0.95	0.96
QFT25	COAL FLOW CMB A, REAR WALL(4A)	%	100	100	100
QFT26	COAL FLOW CMB B, REAR WALL(4D)	%	100	100	100
SAT50	CEM OPACITY - 6 MIN AVG	%	3	3	3

AVERAGE VALUES FOR IMPORTANT PROCESS PARAMETERS (FROM THE DATA HIGHWAY)

TAG NUMBER	DESCRIPTION	UNITS	TEST PS11 (a) FROM 12/11/90 AT 9:00 TO 12/11/90 AT 12:00	TEST PS11 (b) FROM 12/11/90 AT 14:00 TO 12/11/90 AT 16:00	TEST PS33 (a) FROM 12/13/90 AT 9:00 TO 12/13/90 AT 12:00	TEST PS33 (b) FROM 12/13/90 AT 12:30 TO 12/13/90 AT 14:00
TOTMW	TOTAL LOAD IN MW 1,2,3,4	MW	110	110	110	110
KPT1	TURBINE 4A THROTTLE PRESSURE	PSIG	1451	1451	1451	1451
KTE1	FINAL SH STEAM OUT TEMP	DEGF	871	872	869	869
GAT9A	ECON 4A PCT O2 (PLANT)	%VOL	2.8	3.1	2.8	2.8
GAT9B	ECON 4B PCT O2 (PLANT)	%VOL	2.8	2.8	2.8	2.8
GAT316Z	O2 @ ECON FLUE GAS OUTLET	%VOL	3.1	3.0	3.2	3.0
RAT1	COMBUSTOR 4A SO2 (PLANT)	PPMV	108	77	98	95
RAT2	COMBUSTOR 4B SO2 (PLANT)	PPMV	118	78	84	97
GAT313	SO2 @ ECON FLUE GAS OUTLET	PPMV	140	112	123	147
SAT62	CEM MONITOR SO2 PPMV	PPMV	124	92	111	119
SAT53	CEM SO2 (LB/MTU)	#/MTU	0.28	0.19	0.22	0.25
GAT314Z	NOX @ ECON FLUE GAS OUTLET	PPMV	178	241	187	229
SAT51	CEM NO (LB/MTU)	#/MTU	0.24	0.28	0.12	0.11
GAT315Z	CO @ ECON FLUE GAS OUTLET	PPMV	98	68	78	74
GAT318Z	CO2 @ ECON FLUE GAS OUTLET	%VOL	16.7	16.8	16.6	16.8
RF14	SORBENT FEED RATE - TOTAL	LB/HR	7872	10363	9218	9127
RF14	SORBENT FEED RATE CMB 4A	LB/HR	3398	4204	3560	3986
RF113	SORBENT FEED RATE CMB 4B	LB/HR	4276	6159	5658	5141
	LIMESTONE COAL - TOTAL	%	7.3	10.0	8.9	8.7
	LIMESTONE COAL - COMBUSTOR A	%	6.5	8.1	6.9	7.6
	LIMESTONE COAL - COMBUSTOR B	%	8.1	11.8	10.9	9.8
O001X195	BED TEMP CMB 4A 20IN AVG	DEGF	1676	1680	1675	1670
GTE54AVG	BED TEMP CMB 4A 40IN AVG	DEGF	1634	1638	1638	1636
GTE55AVG	BED TEMP CMB 4A 80IN AVG	DEGF	1624	1628	1628	1627
GTE56	CYCLONE 4A GAS INLET TEMP	DEGF	1684	1689	1687	1687
O003X115	BED TEMP CMB 4B 20IN AVG	DEGF	1711	1715	1714	1704
GTE56AVG	BED TEMP CMB 4B 40IN AVG	DEGF	1684	1684	1685	1681
GTE57AVG	BED TEMP CMB 4B 80IN AVG	DEGF	1671	1668	1668	1668
GTE63	CYCLONE 4B GAS INLET TEMP	DEGF	1696	1698	1698	1690
GAT6A	DP 24 FT TO 100 FT CMB A	IN WC	6.0	5.9	6.3	6.2
GAT6B	DP 24 FT TO 100 FT CMB B	IN WC	5.7	5.5	5.7	5.8
GPT52	WINDBOX PRESSURE CMB 4A	IN WG	50	50	51	50
GPT53	WINDBOX PRESSURE CMB 4B	IN WG	50	50	51	51
TOTCOAL A	TOTAL COAL FLOW	KL/HR	105	104	103	108
	KLB COAL/MW	RATIO	0.95	0.94	0.94	0.95
OFT25	COAL FLOW CMB A, REAR WALL (4A)	%	100	100	100	100
OFT26	COAL FLOW CMB B, REAR WALL (4B)	%	100	100	100	100
SAT80	CEM CAPACITY - 6 MIN AVG	%	3	3	3	3

(17%) lower. NO_x was 12 ppm lower while CO was 6 ppm higher. Furnace dP was also 0.3 in. wg higher.

Until the solids analysis data is received, differences due to limestone feed configuration appear to be minor. A more detailed analysis will be performed after receipt of the solids analysis.

Appendix B

PROCESS OPERATING SUMMARY REPORTS
FOR TESTS:

PS17	PS24
PS18	PS26
PS25	PS27
PS24R1	PS28
PS29	

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:16:57.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.69
Final SH Stm. Flow (klb/hr)			490.83
Final SH Out. Press (psig)			1451.47
Final SH Out. Temp. (F)			971.16
Coal Rate Frnt-Wst (klb/hr)	9.98	11.71	
Coal Rate Frnt-Est (klb/hr)	9.72	9.40	
Coal Rate Rear (klb/hr)	11.33	10.63	
Total (klb/hr)	31.03	31.74	62.77
Limestone Rate (klb/hr)	1.40	1.02	2.42
Bed Drain Rate (klb/hr)	2.13	1.97	4.10
Flyash Flow (klb/hr)			11.71
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.99	7.20	
Freeboard (Inlet Air)	10.06	10.16	
Dist. Plate (O2 Method)	6.73	6.94	
Freeboard (O2 Method)	9.75	9.85	
Avg. Bed Temp. (F) 20"	1546.54	1501.40	
Avg. Bed Temp. (F) 66"	1525.81	1514.90	
Avg. Bed Temp. (F) 118"	1462.37	1487.11	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			696.59
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.33
CO2 (v%)			13.00
CO (ppmv)			98.36
NOX (ppmv)			40.77
(lbs/10 ⁶ btu)			0.07
SO2 (ppmv)			102.23
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			647.62
Primary Air Flow (klb/hr)			388.28
Sec. Air Flow (klb/hr)			259.34
SA/PA Ratio	B-1		0.67

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:16:57.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.65
PA AH Out. Press. (in WG)	46.48	46.59	
SA AH Out. Press. (in WG)	31.78	31.88	
Windbox Press. (in WG)	42.56	41.91	
Bed Press. 18" Above Grid (in WG)	23.59	20.88	
Freeboard Press. (in WG)	-0.34	-0.22	
Cyclone Out. Press. (in WG)			-2.71
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.53
AH DP (in WG)			3.22
Baghouse In. Press. (in WG)			-6.59
ID Fan In. Press. (in WG)			-12.78
Cyclone In. Temp. (F)	1387.82	1386.31	
Cyclone Out. Temp. (F)	1405.95	1402.59	
Loop Seal Solids Temp. (F)	1464.26	1500.24	
AH Gas In. Temp. (F)	501.26	504.85	
AH Gas Out. Temp. (F)	288.48	286.01	
Pri. Air AH In. Temp. (F)			139.34
Pri. Air AH Out. Temp. (F)	384.70	387.58	
Sec. Air AH In. Temp. (F)			175.85
Sec. Air AH Out. Temp. (F)	413.27	410.06	
Feedwater Flow (klb/hr)			469.21
SH2 Attemp. Flow (klb/hr)			21.92
SH3 Attemp. Flow (klb/hr)			0.71
Drum Press. (Psig)			1504.93
Ambient Temp. (F)			117.25
Baro. Press. (In Hg)			24.59
Rel. Humidity (%)			11.17

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:10.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	38.61	2.02
Ca Utilization % (Coal and Sorbent).....	28.37	2.36
Alkali Utilization % (Coal and Sorbent).....	25.07	2.01
Ca To S (Sorbent Only).....	2.04	0.09
Ca To S (Coal and Sorbent).....	2.78	0.23
Alkali To S (Coal and Sorbent).....	3.15	0.25
SO2 Retention %	78.95	2.12
Combustion Efficiency %	98.49	0.10

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.72	0.32
Boiler Efficiency (I/O Method) %	85.81	3.03
Excess Air %	42.28	1.42
Air Heater Effectiveness	0.76	0.02
Boiler Load %MCR	54.62	0.93
Wet flue gas flow - O2 Method (klbs/hr)	696.59	18.28

MATERIAL BALANCE

Total balance %	99.94	0.55
Carbon balance %	96.61	8.11
Hydrogen balance %	100.35	0.06
Oxygen balance %	98.89	4.72
Nitrogen balance %	100.62	1.39
Sulfur balance %	95.63	7.47
Calcium balance %	117.82	11.10

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10947.	275.
Net Heat Rate (btu/kwhr)	12236.	333.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:12.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	62.77	2.42	709.13	774.32
C	35.87	0.28		36.15
H	2.69	0.00	0.72	3.41
N	0.22		539.99	540.21
O	10.55	1.12	168.41	180.09
S	0.34	0.00		0.34
Ca	0.32	0.87		1.19

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	696.59	11.71	4.10	712.39	92.00
C	34.32	0.55	0.05	34.92	96.61
H	3.35	0.01	0.00	3.36	98.50
N	496.43			496.43	91.89
O	162.62	0.60	0.43	163.64	90.87
S	0.07	0.14	0.12	0.33	95.63
Ca		0.83	0.57	1.40	117.82

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	62.77	2.42	647.62	712.81
C	35.87	0.28		36.15
H	2.69	0.00	0.66	3.35
N	0.22		493.16	493.37
O	10.55	1.12	153.80	165.48
S	0.34	0.00		0.34
Ca	0.32	0.87		1.19

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	696.59	11.71	4.10	712.39	99.94
C	34.32	0.55	0.05	34.92	96.61
H	3.35	0.01	0.00	3.36	100.35
N	496.43			496.43	100.62
O	162.62	0.60	0.43	163.64	98.89
S	0.07	0.14	0.12	0.33	95.63
Ca		0.83	0.57	1.40	117.82

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:14.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
	-----	-----	-----	-----
HHV (Btu/lb)	9711.67			
Total Moisture (%)	8.87	0.08		
Air Dry Loss (%)	3.39			
Blk Den (#/cft)	0.00			
Volatiles (%)	31.57			
Fixed C (%)	38.70			
Ash (%)	20.86			
CONSTITUENTS (%)				
C	57.15		4.68	1.23
H	3.29	0.00	0.06	0.10
O	8.93			
N	0.35			
S	0.55	0.00	1.17	2.89
Ca	0.50	36.13	7.09	13.94
Mg	0.13	0.44	0.57	0.56
Fe	0.34	0.19	1.61	0.96
CO2		42.43	0.69	0.82

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:17.00

Percentage Less Than

Mesh	Actual Microns			
		Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	86.92	100.00	96.25
4	4750	80.22	100.00	93.45
6	3350	70.76	100.00	88.45
8	2360	60.90	100.00	83.70
10	1700	50.76	100.00	77.20
14	1180	41.30	100.00	69.15
20	850	33.28	100.00	58.45
28	600	27.14	81.00	46.70
48	300	16.44	69.50	18.75
100	150	9.26	60.70	3.10
150	106	6.96	57.00	1.15
200	75	6.96	52.40	0.35
325	45	6.96	46.40	0.35
400	38	6.96	43.80	0.35
Median diameter		1649.05	61.10	661.34

----- HEAT BALANCE REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0
End.....10/11/90 15: 0: 0
Printed.....17-JAN-1991 14:17:19.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	86.72
---------------------------------------	-------

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	610127.06	97.22
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	12255.75	1.95
2. Sensible heat in entering as-fired coal	-153.28	-0.02
3. Sensible heat in entering wet sorbent	11.72	0.00
4. Heat credit for sulfation reaction	1817.15	0.29
5. Bottom ash cooling water input	3518.03	0.56
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8921.83	1.42
2. Heat loss from sensible heat in dry flue gas	34104.66	5.43
3. Heat loss due to moisture in as-fired fuel and sorbent	6377.08	1.02
4. Latent heat loss due to moisture from burning of hydrogen	21121.05	3.37

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS17

Start.....10/11/90 9: 0: 0

End.....10/11/90 15: 0: 0

Printed.....17-JAN-1991 14:17:19.00

	Value(KBtu/hr)	% of total *
	<hr/>	<hr/>
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	563.30	0.09
6. Heat loss due to calcination of sorbent	1497.00	0.24
7. Heat loss due to formation of CO	262.86	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.80
10. Heat loss due to sensible heat in flue dust	492.27	0.08
11. Heat loss due to sensible heat in bed drain	252.80	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4778.28	0.76
<hr/>		
SUM OF LOSSES TERMS	83371.13	13.28

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:01.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.75
Final SH Stm. Flow (klb/hr)			486.97
Final SH Out. Press (psig)			1453.73
Final SH Out. Temp. (F)			968.98
Coal Rate Frnt-Wst (klb/hr)	7.38	9.00	
Coal Rate Frnt-Est (klb/hr)	7.16	6.89	
Coal Rate Rear (klb/hr)	15.06	14.36	
Total (klb/hr)	29.60	30.25	59.85
Limestone Rate (klb/hr)	1.06	0.96	2.03
Bed Drain Rate (klb/hr)	1.27	1.42	2.69
Flyash Flow (klb/hr)			10.52
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.66	6.98	
Freeboard (Inlet Air)	9.86	10.09	
Dist. Plate (O2 Method)	6.52	6.83	
Freeboard (O2 Method)	9.64	9.87	
Avg. Bed Temp. (F) 20"	1550.24	1508.32	
Avg. Bed Temp. (F) 66"	1527.94	1522.28	
Avg. Bed Temp. (F) 118"	1442.08	1439.03	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			702.91
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.44
CO2 (v%)			13.00
CO (ppmv)			65.79
NOX (ppmv)			38.47
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			97.44
(lbs/10 ⁶ btu)			0.22
Total Air Flow (klb/hr)			654.21
Primary Air Flow (klb/hr)			377.26
Sec. Air Flow (klb/hr)			276.95
SA/PA Ratio			0.73

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:01.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.64
PA AH Out. Press. (in WG)	46.45	46.53	
SA AH Out. Press. (in WG)	31.99	32.03	
Windbox Press. (in WG)	41.45	41.40	
Bed Press. 18" Above Grid (in WG)	27.58	21.13	
Freeboard Press. (in WG)	-0.33	-0.23	
Cyclone Out. Press. (in WG)			-2.50
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.55
AH DP (in WG)			3.18
Baghouse In. Press. (in WG)			-6.47
ID Fan In. Press. (in WG)			-12.56
Cyclone In. Temp. (F)	1376.68	1381.57	
Cyclone Out. Temp. (F)	1395.29	1398.17	
Loop Seal Solids Temp. (F)	1456.23	1499.55	
AH Gas In. Temp. (F)	496.32	500.52	
AH Gas Out. Temp. (F)	271.93	268.61	
Pri. Air AH In. Temp. (F)			115.57
Pri. Air AH Out. Temp. (F)	373.72	377.38	
Sec. Air AH In. Temp. (F)			149.20
Sec. Air AH Out. Temp. (F)	403.11	406.84	
Feedwater Flow (klb/hr)			468.59
SH2 Attemp. Flow (klb/hr)			19.02
SH3 Attemp. Flow (klb/hr)			0.35
Drum Press. (Psig)			1504.31
Ambient Temp. (F)			99.19
Baro. Press. (In Hg)			24.73
Rel. Humidity (%)			8.11

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:21.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	44.03	2.32
Ca Utilization % (Coal and Sorbent).....	32.20	3.13
Alkali Utilization % (Coal and Sorbent).....	28.79	2.71
Ca To S (Sorbent Only).....	1.79	0.08
Ca To S (Coal and Sorbent).....	2.44	0.24
Alkali To S (Coal and Sorbent).....	2.73	0.25
SO2 Retention %	78.68	2.24
Combustion Efficiency %	98.50	0.12
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.34	0.30
Boiler Efficiency (I/O Method) %	85.40	3.08
Excess Air %	43.24	1.44
Air Heater Effectiveness	0.76	0.01
Boiler Load %MCR	54.74	1.00
Wet flue gas flow - O2 Method (klbs/hr)	702.91	17.40
MATERIAL BALANCE		
Total balance %	100.01	0.55
Carbon balance %	97.71	8.20
Hydrogen balance %	100.32	0.05
Oxygen balance %	99.46	4.84
Nitrogen balance %	100.42	1.38
Sulfur balance %	81.74	3.56
Calcium balance %	105.07	10.79
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10950.	283.
Net Heat Rate (btu/kwhr)	12213.	340.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:23.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.85	2.03	708.88	770.76
C	36.03	0.23		36.27
H	2.64	0.00	0.31	2.95
N	0.31		542.67	542.98
O	9.66	0.93	165.91	176.50
S	0.33	0.00		0.33
Ca	0.27	0.73		1.00

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	702.91	10.52	2.69	716.12	92.91
C	34.83	0.58	0.03	35.44	97.71
H	2.93	0.01	0.00	2.94	99.52
N	503.25			503.25	92.68
O	162.03	0.50	0.28	162.81	92.25
S	0.07	0.11	0.09	0.27	81.74
Ca		0.68	0.37	1.05	105.07

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.85	2.03	654.21	716.09
C	36.03	0.23		36.27
H	2.64	0.00	0.28	2.93
N	0.31		500.82	501.13
O	9.66	0.93	153.11	163.70
S	0.33	0.00		0.33
Ca	0.27	0.73		1.00

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	702.91	10.52	2.69	716.12	100.01
C	34.83	0.58	0.03	35.44	97.71
H	2.93	0.01	0.00	2.94	100.32
N	503.25			503.25	100.42
O	162.03	0.50	0.28	162.81	99.46
S	0.07	0.11	0.09	0.27	81.74
Ca		0.68	0.37	1.05	105.07

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:26.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10201.00			
Total Moisture (%)	8.73	0.07		
Air Dry Loss (%)	2.99			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.47			
Fixed C (%)	40.63			
Ash (%)	18.17			
CONSTITUENTS (%)				
C	60.21		5.49	1.04
H	3.44	0.00	0.06	0.10
O	8.39			
N	0.52			
S	0.55	0.00	1.03	3.29
Ca	0.45	36.04	6.44	13.77
Mg	0.10	0.44	0.50	0.55
Fe	0.27	0.19	1.63	0.95
CO2		42.19	0.86	0.20

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:29.00

Percentage Less Than

Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	84.70	100.00	94.60
4	4750	77.06	100.00	91.75
6	3350	67.06	100.00	86.55
8	2360	56.92	100.00	80.90
10	1700	46.86	100.00	74.90
14	1180	37.76	100.00	66.05
20	850	30.16	100.00	54.50
28	600	24.56	87.55	42.50
48	300	14.56	75.95	15.25
100	150	8.02	65.55	2.20
150	106	5.82	60.95	0.65
200	75	5.82	54.95	0.05
325	45	5.82	47.25	0.05
400	38	5.82	43.65	0.05
Median diameter		1882.60	53.97	745.92

----- HEAT BALANCE REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0

End.....10/12/90 15: 0: 0

Printed.....17-JAN-1991 14:14:32.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.34

	Value(KBtu/hr)	% of total *
	<hr/>	<hr/>
CHEMICAL HEAT INPUT OF THE COAL:	611064.69	97.85
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8672.28	1.39
2. Sensible heat in entering as-fired coal	-146.90	-0.02
3. Sensible heat in entering wet sorbent	9.81	0.00
4. Heat credit for sulfation reaction	1729.88	0.28
5. Bottom ash cooling water input	3141.01	0.50
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8966.57	1.44
2. Heat loss from sensible heat in dry flue gas	31768.19	5.09
3. Heat loss due to moisture in as-fired fuel and sorbent	5939.85	0.95
4. Latent heat loss due to moisture from burning of hydrogen	20924.99	3.35

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS24

Start.....10/12/90 9: 0: 0
End.....10/12/90 15: 0: 0
Printed.....17-JAN-1991 14:14:32.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	221.73	0.04
6. Heat loss due to calcination of sorbent	1249.44	0.20
7. Heat loss due to formation of CO	178.45	0.03
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.80
10. Heat loss due to sensible heat in flue dust	403.96	0.06
11. Heat loss due to sensible heat in bed drain	166.02	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4258.26	0.68
SUM OF LOSSES TERMS	79077.45	12.66

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:38.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			56.21
Final SH Stm. Flow (klb/hr)			493.13
Final SH Out. Press (psig)			1452.27
Final SH Out. Temp. (F)			962.90
Coal Rate Frnt-Wst (klb/hr)	10.07	11.52	
Coal Rate Frnt-Est (klb/hr)	9.46	9.15	
Coal Rate Rear (klb/hr)	10.57	10.13	
Total (klb/hr)	30.11	30.80	60.92
Limestone Rate (klb/hr)	0.94	1.05	1.99
Bed Drain Rate (klb/hr)	2.11	2.11	4.22
Flyash Flow (klb/hr)			
Calculated			9.85
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.47	6.75	
Freeboard (Inlet Air)	9.91	9.78	
Dist. Plate (O2 Method)	6.28	6.55	
Freeboard (O2 Method)	9.64	9.51	
Avg. Bed Temp. (F) 20"	1533.97	1489.65	
Avg. Bed Temp. (F) 66"	1510.19	1510.00	
Avg. Bed Temp. (F) 118"	1442.32	1486.98	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			698.76
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.49
CO2 (v%)			13.00
CO (ppmv)			100.04
NOX (ppmv)			32.90
(lbs/10 ⁶ btu)			0.05
SO2 (ppmv)			98.36
(lbs/10 ⁶ btu)			0.23
Total Air Flow (klb/hr)			649.45
Primary Air Flow (klb/hr)			371.01
Sec. Air Flow (klb/hr)			278.43
SA/PA Ratio			0.75

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:38.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.69
PA AH Out. Press. (in WG)	46.39	46.49	
SA AH Out. Press. (in WG)	34.58	34.66	
Windbox Press. (in WG)	41.59	41.69	
Bed Press. 18" Above Grid (in WG)	28.35	22.01	
Freeboard Press. (in WG)	-0.29	-0.23	
Cyclone Out. Press. (in WG)			-2.71
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.57
AH DP (in WG)			3.11
Baghouse In. Press. (in WG)			-6.45
ID Fan In. Press. (in WG)			-12.67
Cyclone In. Temp. (F)	1360.41	1361.21	
Cyclone Out. Temp. (F)	1378.29	1381.36	
Loop Seal Solids Temp. (F)	1435.11	1482.31	
AH Gas In. Temp. (F)	486.48	497.84	
AH Gas Out. Temp. (F)	272.78	271.29	
Pri. Air AH In. Temp. (F)			120.93
Pri. Air AH Out. Temp. (F)	371.97	380.33	
Sec. Air AH In. Temp. (F)			147.28
Sec. Air AH Out. Temp. (F)	405.29	392.76	
Feedwater Flow (klb/hr)			469.11
SH2 Attemp. Flow (klb/hr)			24.55
SH3 Attemp. Flow (klb/hr)			0.46
Drum Press. (Psig)			1504.26
Ambient Temp. (F)			105.58
Baro. Press. (In Hg)			24.79
Rel. Humidity (%)			5.67

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:53.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	44.10	2.32
Ca Utilization % (Coal and Sorbent).....	29.48	3.71
Alkali Utilization % (Coal and Sorbent).....	26.18	3.07
Ca To S (Sorbent Only).....	1.78	0.08
Ca To S (Coal and Sorbent).....	2.66	0.34
Alkali To S (Coal and Sorbent).....	2.99	0.35
SO2 Retention %	78.35	2.25
Combustion Efficiency %	98.41	0.27

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.14	0.35
Boiler Efficiency (I/O Method) %	85.67	2.95
Excess Air %	43.77	1.45
Air Heater Effectiveness	0.77	0.02
Boiler Load %MCR	55.02	0.83
Wet flue gas flow - O2 Method (klbs/hr)	698.76	14.97

MATERIAL BALANCE

Total balance %	100.07	0.55
Carbon balance %	98.31	8.24
Hydrogen balance %	100.26	0.04
Oxygen balance %	99.89	4.85
Nitrogen balance %	100.32	1.38
Sulfur balance %	101.72	26.63
Calcium balance %	106.75	18.48

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10937.	263.
Net Heat Rate (btu/kwhr)	12216.	319.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:55.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.92	1.99	708.55	771.45
C	35.65	0.23		35.88
H	2.68	0.00	0.26	2.94
N	0.77		542.74	543.51
O	9.92	0.92	165.55	176.39
S	0.32	0.00		0.32
Ca	0.36	0.72		1.07

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.76	9.85	4.22	712.83	92.40
C	34.63	0.55	0.10	35.28	98.31
H	2.92	0.00	0.00	2.93	99.53
N	499.84			499.84	91.96
O	161.50	0.44	0.47	162.41	92.07
S	0.07	0.11	0.15	0.33	101.72
Ca		0.58	0.57	1.15	106.75

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.92	1.99	649.45	712.35
C	35.65	0.23		35.88
H	2.68	0.00	0.24	2.92
N	0.77		497.47	498.24
O	9.92	0.92	151.74	162.58
S	0.32	0.00		0.32
Ca	0.36	0.72		1.07

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.76	9.85	4.22	712.83	100.07
C	34.63	0.55	0.10	35.28	98.31
H	2.92	0.00	0.00	2.93	100.26
N	499.84			499.84	100.32
O	161.50	0.44	0.47	162.41	99.89
S	0.07	0.11	0.15	0.33	101.72
Ca		0.58	0.57	1.15	106.75

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:10:57.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10091.33			
Total Moisture (%)	8.68	0.13		
Air Dry Loss (%)	3.24			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.47			
Fixed C (%)	39.86			
Ash (%)	18.99			
CONSTITUENTS (%)				
C	58.52		5.54	2.46
H	3.43	0.00	0.04	0.07
O	8.58			
N	1.26			
S	0.53	0.00	1.08	3.60
Ca	0.58	36.06	5.86	13.47
Mg	0.12	0.44	0.55	0.60
Fe	0.30	0.20	1.48	1.44
CO2		42.49	0.70	0.42

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
 End.....10/17/90 16:30: 0
 Printed.....17-JAN-1991 14:11:00.00

		Percentage Less Than		
Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	76.12	100.00	91.00
4	4750	67.72	100.00	86.85
6	3350	56.42	100.00	80.60
8	2360	46.98	100.00	75.35
10	1700	37.68	100.00	70.05
14	1180	30.02	100.00	64.15
20	850	24.04	100.00	57.20
28	600	19.54	88.90	49.55
48	300	11.78	79.75	28.85
100	150	6.48	71.20	5.45
150	106	4.48	67.15	1.10
200	75	4.48	61.55	0.25
325	45	4.48	53.95	0.25
400	38	4.48	50.15	0.25
Median diameter		2639.32	0.00	613.07

----- HEAT BALANCE REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:11:02.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	87.14
---------------------------------------	-------

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	615285.75	97.81
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8912.90	1.42
2. Sensible heat in entering as-fired coal	-149.25	-0.02
3. Sensible heat in entering wet sorbent	9.63	0.00
4. Heat credit for sulfation reaction	1701.99	0.27
5. Bottom ash cooling water input	3305.48	0.53
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	9511.76	1.51
2. Heat loss from sensible heat in dry flue gas	31867.98	5.07
3. Heat loss due to moisture in as-fired fuel and sorbent	6020.57	0.96
4. Latent heat loss due to moisture from burning of hydrogen	21261.80	3.38

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS18

Start.....10/17/90 10:30: 0
End.....10/17/90 16:30: 0
Printed.....17-JAN-1991 14:11:02.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	187.35	0.03
6. Heat loss due to calcination of sorbent	1240.22	0.20
7. Heat loss due to formation of CO	269.70	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.79
10. Heat loss due to sensible heat in flue dust	381.86	0.06
11. Heat loss due to sensible heat in bed drain	260.24	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4882.41	0.78
SUM OF LOSSES TERMS	80883.90	12.86

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:42.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.40
Final SH Stm. Flow (klb/hr)			492.13
Final SH Out. Press (psig)			1452.37
Final SH Out. Temp. (F)			965.54
Coal Rate Frnt-Wst (klb/hr)	15.03	16.61	
Coal Rate Frnt-Est (klb/hr)	14.99	14.30	
Coal Rate Rear (klb/hr)	0.05	-0.02	
Total (klb/hr)	30.06	30.90	60.96
Limestone Rate (klb/hr)	1.24	1.20	2.44
Bed Drain Rate (klb/hr)	1.44	1.35	2.78
Flyash Flow (klb/hr)			
Calculated			11.36
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.42	6.35	
Freeboard (Inlet Air)	9.84	9.79	
Dist. Plate (O2 Method)	6.31	6.24	
Freeboard (O2 Method)	9.65	9.59	
Avg. Bed Temp. (F) 20"	1505.51	1447.79	
Avg. Bed Temp. (F) 66"	1488.21	1481.10	
Avg. Bed Temp. (F) 118"	1420.49	1445.03	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			698.26
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.44
CO2 (v%)			12.70
CO (ppmv)			91.25
NOX (ppmv)			33.21
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			104.21
(lbs/10 ⁶ btu)			0.25
Total Air Flow (klb/hr)			649.99
Primary Air Flow (klb/hr)			365.46
Sec. Air Flow (klb/hr)			284.53
SA/PA Ratio			0.78

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:42.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.76
PA AH Out. Press. (in WG)	46.43	46.56	
SA AH Out. Press. (in WG)	32.76	32.83	
Windbox Press. (in WG)	42.65	41.97	
Bed Press. 18" Above Grid (in WG)	28.70	21.75	
Freeboard Press. (in WG)	-0.29	-0.24	
Cyclone Out. Press. (in WG)			-2.17
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.55
AH DP (in WG)			3.18
Baghouse In. Press. (in WG)			-6.49
ID Fan In. Press. (in WG)			-13.91
Cyclone In. Temp. (F)	1375.45	1367.08	
Cyclone Out. Temp. (F)	1393.80	1387.65	
Loop Seal Solids Temp. (F)	1444.09	1480.54	
AH Gas In. Temp. (F)	506.05	518.39	
AH Gas Out. Temp. (F)	281.40	280.47	
Pri. Air AH In. Temp. (F)			117.50
Pri. Air AH Out. Temp. (F)	383.44	391.08	
Sec. Air AH In. Temp. (F)			152.73
Sec. Air AH Out. Temp. (F)	416.98	418.79	
Feedwater Flow (klb/hr)			471.04
SH2 Attemp. Flow (klb/hr)			21.60
SH3 Attemp. Flow (klb/hr)			0.49
Drum Press. (Psig)			1504.81
Ambient Temp. (F)			105.58
Baro. Press. (In Hg)			24.88
Rel. Humidity (%)			10.89

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:55.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	36.19	2.03
Ca Utilization % (Coal and Sorbent).....	28.61	2.41
Alkali Utilization % (Coal and Sorbent).....	25.13	2.07
Ca To S (Sorbent Only).....	2.13	0.10
Ca To S (Coal and Sorbent).....	2.70	0.22
Alkali To S (Coal and Sorbent).....	3.07	0.24
SO2 Retention %	77.21	2.32
Combustion Efficiency %	98.23	0.11

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.56	0.35
Boiler Efficiency (I/O Method) %	83.20	2.98
Excess Air %	43.31	1.44
Air Heater Effectiveness	0.76	0.02
Boiler Load %MCR	54.75	1.03
Wet flue gas flow - 02 Method (klbs/hr)	698.26	24.54

MATERIAL BALANCE

Total balance %	99.86	0.55
Carbon balance %	95.47	8.18
Hydrogen balance %	100.35	0.43
Oxygen balance %	98.14	4.80
Nitrogen balance %	100.81	1.39
Sulfur balance %	90.76	5.06
Calcium balance %	99.75	8.69

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	11094.	290.
Net Heat Rate (btu/kwhr)	12379.	348.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:08:58.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.96	2.44	703.79	767.20
C	35.85	0.27		36.12
H	2.66	0.00	0.49	3.16
N	0.75		537.48	538.22
O	10.02	1.07	165.82	176.91
S	0.32	0.00		0.32
Ca	0.23	0.86		1.09

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.26	11.36	2.78	712.41	92.86
C	33.77	0.68	0.04	34.48	95.47
H	3.12	0.01	0.00	3.13	99.15
N	501.14			501.14	93.11
O	160.36	0.48	0.35	161.19	91.11
S	0.07	0.11	0.11	0.29	90.76
Ca		0.65	0.44	1.09	99.75

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	60.96	2.44	649.99	713.39
C	35.85	0.27		36.12
H	2.66	0.00	0.46	3.12
N	0.75		496.39	497.13
O	10.02	1.07	153.15	164.24
S	0.32	0.00		0.32
Ca	0.23	0.86		1.09

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	698.26	11.36	2.78	712.41	99.86
C	33.77	0.68	0.04	34.48	95.47
H	3.12	0.01	0.00	3.13	100.35
N	501.14			501.14	100.81
O	160.36	0.48	0.35	161.19	98.14
S	0.07	0.11	0.11	0.29	90.76
Ca		0.65	0.44	1.09	99.75

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:00.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
HHV (Btu/lb)	10080.40			
Total Moisture (%)	8.85	0.10		
Air Dry Loss (%)	3.24			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.26			
Fixed C (%)	40.26			
Ash (%)	18.63			
CONSTITUENTS (%)				
C	58.81		5.97	1.27
H	3.38	0.00	0.06	0.12
O	8.58			
N	1.23			
S	0.53	0.00	0.99	3.88
Ca	0.38	35.41	5.74	15.78
Mg	0.13	0.52	0.62	0.62
Fe	0.29	0.21	1.46	1.15
CO2		40.04	0.59	0.58

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
 End.....10/24/90 14:20: 0
 Printed.....17-JAN-1991 14:09:02.00

Percentage Less Than

Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	88.20	100.00	95.95
4	4750	80.52	100.00	93.00
6	3350	69.60	100.00	89.85
8	2360	58.74	100.00	86.30
10	1700	47.60	100.00	81.30
14	1180	37.68	100.00	74.75
20	850	29.76	100.00	65.55
28	600	23.70	90.90	54.70
48	300	13.52	80.80	27.95
100	150	7.00	71.60	5.35
150	106	4.84	67.95	1.00
200	75	4.84	62.55	0.20
325	45	4.84	55.55	0.20
400	38	4.84	51.25	0.20
Median diameter		1825.01	0.00	533.66

----- HEAT BALANCE REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:06.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

86.56

	Value(KBtu/hr)	% of total *
	<hr/>	<hr/>
CHEMICAL HEAT INPUT OF THE COAL:	615073.19	97.60
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	9095.63	1.44
2. Sensible heat in entering as-fired coal	-149.78	-0.02
3. Sensible heat in entering wet sorbent	11.83	0.00
4. Heat credit for sulfation reaction	1684.76	0.27
5. Bottom ash cooling water input	4473.79	0.71
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	10659.33	1.69
2. Heat loss from sensible heat in dry flue gas	33259.11	5.28
3. Heat loss due to moisture in as-fired fuel and sorbent	6165.15	0.98
4. Latent heat loss due to moisture from burning of hydrogen	21007.42	3.33

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS26

Start.....10/24/90 9: 0: 0
End.....10/24/90 14:20: 0
Printed.....17-JAN-1991 14:09:06.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	376.48	0.06
6. Heat loss due to calcination of sorbent	1539.16	0.24
7. Heat loss due to formation of CO	245.56	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.79
10. Heat loss due to sensible heat in flue dust	462.16	0.07
11. Heat loss due to sensible heat in bed drain	171.57	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	5788.38	0.92
SUM OF LOSSES TERMS	84674.33	13.44

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:31.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.15
Final SH Stm. Flow (klb/hr)			496.04
Final SH Out. Press (psig)			1452.33
Final SH Out. Temp. (F)			962.78
Coal Rate Frnt-Wst (klb/hr)	4.10	4.47	
Coal Rate Frnt-Est (klb/hr)	-0.09	-0.15	
Coal Rate Rear (klb/hr)	24.23	24.86	
Total (klb/hr)	28.24	29.18	57.42
Limestone Rate (klb/hr)	1.03	0.95	1.98
Bed Drain Rate (klb/hr)	1.84	2.50	4.34
Flyash Flow (klb/hr)			
Calculated			8.41
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.45	6.30	
Freeboard (Inlet Air)	9.54	9.91	
Dist. Plate (O2 Method)	5.91	5.75	
Freeboard (O2 Method)	9.02	9.37	
Avg. Bed Temp. (F) 20"	1543.03	1459.57	
Avg. Bed Temp. (F) 66"	1519.95	1517.08	
Avg. Bed Temp. (F) 118"	1443.30	1488.80	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			669.58
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.38
CO2 (v%)			12.70
CO (ppmv)			87.20
NOX (ppmv)			33.89
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			103.51
(lbs/10 ⁶ btu)			0.24
Total Air Flow (klb/hr)			823.78
Primary Air Flow (klb/hr)			359.43
Sec. Air Flow (klb/hr)			264.35
SA/PA Ratio			0.74

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:31.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.82
PA AH Out. Press. (in WG)	46.34	46.48	
SA AH Out. Press. (in WG)	33.37	33.38	
Windbox Press. (in WG)	41.36	41.69	
Bed Press. 18" Above Grid (in WG)	27.21	22.27	
Freeboard Press. (in WG)	-0.48	-0.23	
Cyclone Out. Press. (in WG)			-2.16
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.54
AH DP (in WG)			3.09
Baghouse In. Press. (in WG)			-6.43
ID Fan In. Press. (in WG)			-13.02
Cyclone In. Temp. (F)	1360.39	1363.89	
Cyclone Out. Temp. (F)	1383.16	1387.21	
Loop Seal Solids Temp. (F)	1440.70	1490.56	
AH Gas In. Temp. (F)	506.77	517.07	
AH Gas Out. Temp. (F)	281.30	278.84	
Pri. Air AH In. Temp. (F)			119.94
Pri. Air AH Out. Temp. (F)	386.60	393.62	
Sec. Air AH In. Temp. (F)			140.32
Sec. Air AH Out. Temp. (F)	409.35	431.15	
Feedwater Flow (klb/hr)			477.81
SH2 Attemp. Flow (klb/hr)			18.73
SH3 Attemp. Flow (klb/hr)			0.50
Drum Press. (Psig)			1505.51
Ambient Temp. (F)			108.16
Baro. Press. (In Hg)			24.86
Rel. Humidity (%)			11.26

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:46.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	41.54	2.92
Ca Utilization % (Coal and Sorbent).....	31.17	3.12
Alkali Utilization % (Coal and Sorbent).....	27.18	2.58
Ca To S (Sorbent Only).....	1.85	0.13
Ca To S (Coal and Sorbent).....	2.46	0.25
Alkali To S (Coal and Sorbent).....	2.83	0.26
SO2 Retention %	76.81	2.33
Combustion Efficiency %	98.76	0.18

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.81	0.40
Boiler Efficiency (I/O Method) %	88.24	3.41
Excess Air %	42.73	1.43
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	52.08	1.31
Wet flue gas flow - O2 Method (klbs/hr)	669.58	17.84

MATERIAL BALANCE

Total balance %	99.88	0.55
Carbon balance %	95.55	8.24
Hydrogen balance %	100.31	0.07
Oxygen balance %	98.26	4.80
Nitrogen balance %	100.78	1.39
Sulfur balance %	95.60	4.58
Calcium balance %	109.52	12.88

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10570.	319.
Net Heat Rate (btu/kwhr)	11753.	374.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:48.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	57.42	1.98	700.27	759.66
C	34.12	0.22		34.34
H	2.57	0.00	0.55	3.12
N	0.70		534.39	535.09
O	9.20	0.87	165.33	175.40
S	0.30	0.00		0.30
Ca	0.23	0.70		0.93

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	669.58	8.41	4.34	682.33	89.82
C	32.35	0.40	0.06	32.81	95.55
H	3.06	0.01	0.00	3.07	98.39
N	480.46			480.46	89.79
O	153.83	0.34	0.44	154.60	88.14
S	0.07	0.08	0.14	0.29	95.60
Ca		0.46	0.57	1.02	109.52

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	57.42	1.98	623.78	683.18
C	34.12	0.22		34.34
H	2.57	0.00	0.49	3.06
N	0.70		476.02	476.72
O	9.20	0.87	147.27	157.34
S	0.30	0.00		0.30
Ca	0.23	0.70		0.93

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	669.58	8.41	4.34	682.33	99.88
C	32.35	0.40	0.06	32.81	95.55
H	3.06	0.01	0.00	3.07	100.31
N	480.46			480.46	100.78
O	153.83	0.34	0.44	154.60	98.26
S	0.07	0.08	0.14	0.29	95.60
Ca		0.46	0.57	1.02	109.52

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
 End.....10/25/90 15: 0: 0
 Printed.....17-JAN-1991 14:06:51.00

	<u>Coal</u>	<u>Sorbent</u>	<u>Fly Ash</u>	<u>Bed Drain Matl</u>
HHV (Btu/lb)	10153.17			
Total Moisture (%)	8.55	0.13		
Air Dry Loss (%)	3.22			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.31			
Fixed C (%)	40.81			
Ash (%)	18.33			
CONSTITUENTS (%)				
C	59.43		4.71	1.41
H	3.52	0.00	0.06	0.09
O	8.44			
N	1.21			
S	0.53	0.00	0.97	3.19
Ca	0.41	35.45	5.45	13.02
Mg	0.13	0.54	0.66	0.63
Fe	0.28	0.21	1.54	1.30
CO2		40.21	0.54	0.18

NOTE: Only constituents used in the Performance
 Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
End.....10/25/90 15: 0: 0
Printed.....17-JAN-1991 14:06:55.00

		Percentage Less Than		
Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	86.64	100.00	95.30
4	4750	79.56	100.00	92.45
6	3350	69.96	100.00	88.45
8	2360	59.26	100.00	83.75
10	1700	48.98	100.00	77.80
14	1180	39.28	100.00	70.15
20	850	31.26	100.00	61.30
28	600	25.26	92.50	52.30
48	300	14.94	83.05	29.60
100	150	8.00	73.65	5.30
150	106	5.70	69.65	0.95
200	75	5.70	63.45	0.05
325	45	5.70	55.45	0.05
400	38	5.70	51.60	0.05
Median diameter		1756.47	0.00	560.80

----- HEAT BALANCE REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0

End.....10/25/90 15: 0: 0

Printed.....17-JAN-1991 14:06:59.00

BOILER EFFICIENCY (%)(LOSSES METHOD)

86.81

	Value(KBtu/hr)	% of total *
	<hr/>	<hr/>
CHEMICAL HEAT INPUT OF THE COAL:	583480.06	97.62
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8052.99	1.35
2. Sensible heat in entering as-fired coal	-140.19	-0.02
3. Sensible heat in entering wet sorbent	9.58	0.00
4. Heat credit for sulfation reaction	1567.64	0.26
5. Bottom ash cooling water input	4713.50	0.79
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	6993.14	1.17
2. Heat loss from sensible heat in dry flue gas	31726.71	5.31
3. Heat loss due to moisture in as-fired fuel and sorbent	5604.57	0.94
4. Latent heat loss due to moisture from burning of hydrogen	20611.95	3.45

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS25

Start.....10/25/90 9:30: 0
 End.....10/25/90 15: 0: 0
 Printed.....17-JAN-1991 14:06:59.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	401.86	0.07
6. Heat loss due to calcination of sorbent	1272.50	0.21
7. Heat loss due to formation of CO	224.85	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.84
10. Heat loss due to sensible heat in flue dust	340.70	0.06
11. Heat loss due to sensible heat in bed drain	267.58	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6398.00	1.07
SUM OF LOSSES TERMS	78841.86	13.19

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:17.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.12
Final SH Stm. Flow (klb/hr)			497.47
Final SH Out. Press (psig)			1452.40
Final SH Out. Temp. (F)			955.20
Coal Rate Frnt-Wst (klb/hr)	0.01	-0.02	
Coal Rate Frnt-Est (klb/hr)	-0.08	-0.14	
Coal Rate Rear (klb/hr)	28.62	29.65	
Total (klb/hr)	28.54	29.49	58.03
Limestone Rate (klb/hr)	1.00	0.95	1.95
Bed Drain Rate (klb/hr)	1.67	2.39	4.06
Flyash Flow (klb/hr)			
Calculated			9.55
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.44	6.23	
Freeboard (Inlet Air)	9.61	9.94	
Dist. Plate (O2 Method)	5.96	5.76	
Freeboard (O2 Method)	9.13	9.45	
Avg. Bed Temp. (F) 20"	1529.55	1438.90	
Avg. Bed Temp. (F) 66"	1512.98	1510.14	
Avg. Bed Temp. (F) 118"	1435.90	1472.70	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			674.29
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.39
CO2 (v%)			12.70
CO (ppmv)			83.95
NOX (ppmv)			32.99
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			102.27
(lbs/10 ⁶ btu)			0.24
Total Air Flow (klb/hr)			628.66
Primary Air Flow (klb/hr)			358.41
Sec. Air Flow (klb/hr)			270.26
SA/PA Ratio			0.75

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:17.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			51.89
PA AH Out. Press. (in WG)	46.32	46.45	
SA AH Out. Press. (in WG)	33.43	33.45	
Windbox Press. (in WG)	40.83	41.68	
Bed Press. 18" Above Grid (in WG)	26.47	22.29	
Freeboard Press. (in WG)	-0.47	-0.23	
Cyclone Out. Press. (in WG)			-2.19
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.55
AH DP (in WG)			3.09
Baghouse In. Press. (in WG)			-6.46
ID Fan In. Press. (in WG)			-12.90
Cyclone In. Temp. (F)	1360.46	1361.26	
Cyclone Out. Temp. (F)	1384.97	1388.17	
Loop Seal Solids Temp. (F)	1438.81	1489.04	
AH Gas In. Temp. (F)	506.68	517.66	
AH Gas Out. Temp. (F)	280.70	278.23	
Pri. Air AH In. Temp. (F)			120.05
Pri. Air AH Out. Temp. (F)	388.94	396.04	
Sec. Air AH In. Temp. (F)			137.41
Sec. Air AH Out. Temp. (F)	412.42	433.03	
Feedwater Flow (klb/hr)			480.08
SH2 Attemp. Flow (klb/hr)			17.87
SH3 Attemp. Flow (klb/hr)			0.52
Drum Press. (Psig)			1505.99
Ambient Temp. (F)			109.00
Baro. Press. (In Hg)			24.76
Rel. Humidity (%)			11.63

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:27.00

CHEMICAL PROCESS SUMMARY	VALUE	UNC*
Ca Utilization % (Sorbent Only).....	41.45	2.41
Ca Utilization % (Coal and Sorbent).....	30.23	2.91
Alkali Utilization % (Coal and Sorbent).....	26.48	2.44
Ca To S (Sorbent Only).....	1.84	0.09
Ca To S (Coal and Sorbent).....	2.53	0.24
Alkali To S (Coal and Sorbent).....	2.89	0.26
SO2 Retention %	76.44	2.39
Combustion Efficiency %	98.58	0.08

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	86.52	0.33
Boiler Efficiency (I/O Method) %	89.84	3.23
Excess Air %	42.77	1.44
Air Heater Effectiveness	0.75	0.01
Boiler Load %MCR	51.16	0.96
Wet flue gas flow - 02 Method (klbs/hr)	674.29	16.76

MATERIAL BALANCE

Total balance %	99.89	0.55
Carbon balance %	95.74	8.23
Hydrogen balance %	100.34	0.05
Oxygen balance %	98.38	4.79
Nitrogen balance %	100.75	1.38
Sulfur balance %	98.14	58.92
Calcium balance %	108.38	10.57

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10438.	275.
Net Heat Rate (btu/kwhr)	11607.	328.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (02 METHOD) -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:29.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	58.03	1.95	700.90	760.87
C	34.37	0.21		34.58
H	2.55	0.00	0.58	3.13
N	0.72		534.63	535.36
O	8.78	0.85	165.68	175.31
S	0.30	0.00		0.30
Ca	0.25	0.68		0.94

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.29	9.55	4.06	687.90	90.41
C	32.58	0.46	0.07	33.11	95.74
H	3.07	0.00	0.01	3.08	98.41
N	483.87			483.87	90.38
O	154.88	0.37	0.42	155.67	88.80
S	0.07	0.09	0.13	0.29	98.14
Ca		0.49	0.53	1.02	108.38

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	58.03	1.95	628.66	688.64
C	34.37	0.21		34.58
H	2.55	0.00	0.52	3.07
N	0.72		479.54	480.26
O	8.78	0.85	148.61	158.24
S	0.30	0.00		0.30
Ca	0.25	0.68		0.94

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.29	9.55	4.06	687.90	99.89
C	32.58	0.46	0.07	33.11	95.74
H	3.07	0.00	0.01	3.08	100.34
N	483.87			483.87	100.75
O	154.88	0.37	0.42	155.67	98.38
S	0.07	0.09	0.13	0.29	98.14
Ca		0.49	0.53	1.02	108.38

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:31.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
	<u> </u>	<u> </u>	<u> </u>	<u> </u>
HHV (Btu/lb)	9913.60			
Total Moisture (%)	8.94	0.14		
Air Dry Loss (%)	3.51			
Blk Den (#/cft)	0.00			
Volatiles (%)	31.30			
Fixed C (%)	40.26			
Ash (%)	19.51			
CONSTITUENTS (%)				
C	59.22		4.80	1.62
H	3.39	0.00	0.05	0.13
O	7.19			
N	1.25			
S	0.51	0.00	0.97	3.19
Ca	0.44	35.18	5.15	12.97
Mg	0.12	0.54	0.62	0.61
Fe	0.30	0.22	1.55	1.32
CO2		40.09	0.49	0.42

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:33.00

		Percentage Less Than		
Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	82.12	100.00	94.95
4	4750	74.12	100.00	91.75
6	3350	63.56	100.00	87.60
8	2360	53.48	100.00	83.65
10	1700	43.78	100.00	78.65
14	1180	34.92	100.00	71.65
20	850	27.78	100.00	62.70
28	600	22.28	91.80	53.20
48	300	13.06	81.95	29.05
100	150	7.06	72.70	4.95
150	106	4.98	68.50	0.80
200	75	4.98	62.55	0.10
325	45	4.98	54.50	0.10
400	38	4.98	50.65	0.10
Median diameter		2097.69	0.00	549.15

----- HEAT BALANCE REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0
End.....10/26/90 15:45: 0
Printed.....17-JAN-1991 14:04:36.00

BOILER EFFICIENCY (%) (LOSSES METHOD)	86.52
---------------------------------------	-------

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	575790.13	97.74
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	7957.86	1.35
2. Sensible heat in entering as-fired coal	-141.82	-0.02
3. Sensible heat in entering wet sorbent	9.43	0.00
4. Heat credit for sulfation reaction	1528.01	0.26
5. Bottom ash cooling water input	3973.60	0.67
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	7969.74	1.35
2. Heat loss from sensible heat in dry flue gas	31856.67	5.41
3. Heat loss due to moisture in as-fired fuel and sorbent	5921.15	1.01
4. Latent heat loss due to moisture from burning of hydrogen	20055.52	3.40

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS27

Start.....10/26/90 10:10: 0

End.....10/26/90 15:45: 0

Printed.....17-JAN-1991 14:04:36.00

	Value(KBtu/hr)	% of total *
<hr/>		
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	429.12	0.07
6. Heat loss due to calcination of sorbent	1222.97	0.21
7. Heat loss due to formation of CO	218.01	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.85
10. Heat loss due to sensible heat in flue dust	385.49	0.07
11. Heat loss due to sensible heat in bed drain	250.29	0.04
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	6093.16	1.03
<hr/>		
SUM OF LOSSES TERMS	79402.12	13.48

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:46.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.67
Final SH Stm. Flow (klb/hr)			494.41
Final SH Out. Press (psig)			1453.22
Final SH Out. Temp. (F)			963.05
Coal Rate Frnt-Wst (klb/hr)	7.33	8.27	
Coal Rate Frnt-Est (klb/hr)	6.99	6.12	
Coal Rate Rear (klb/hr)	15.22	15.70	
Total (klb/hr)	29.54	30.09	59.63
Limestone Rate (klb/hr)	0.99	0.82	1.81
Bed Drain Rate (klb/hr)	1.06	1.21	2.27
Flyash Flow (klb/hr) Calculated			11.17
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.63	6.77	
Freeboard (Inlet Air)	9.93	9.95	
Dist. Plate (O2 Method)	6.13	6.29	
Freeboard (O2 Method)	9.45	9.47	
Avg. Bed Temp. (F) 20"	1561.54	1511.92	
Avg. Bed Temp. (F) 66"	1532.47	1533.09	
Avg. Bed Temp. (F) 118"	1463.00	1504.00	
Wet Flue Gas Flow - O2 Method (klb/hr)			674.32
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.35
CO2 (v%)			12.70
CO (ppmv)			93.22
NOX (ppmv)			38.07
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			114.26
(lbs/10 ⁶ btu)			0.27
Total Air Flow (klb/hr)			627.27
Primary Air Flow (klb/hr)			365.42
Sec. Air Flow (klb/hr)			261.86
SA/PA Ratio			0.72

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:46.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			52.97
PA AH Out. Press. (in WG)	45.35	45.47	
SA AH Out. Press. (in WG)	30.92	30.96	
Windbox Press. (in WG)	41.73	41.73	
Bed Press. 18" Above Grid (in WG)	22.88	24.71	
Freeboard Press. (in WG)	-0.46	-0.13	
Cyclone Out. Press. (in WG)			-3.30
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.57
AH DP (in WG)			3.18
Baghouse In. Press. (in WG)			-6.63
ID Fan In. Press. (in WG)			-13.10
Cyclone In. Temp. (F)	1379.33	1372.82	
Cyclone Out. Temp. (F)	1398.48	1394.08	
Loop Seal Solids Temp. (F)	1446.98	1496.00	
AH Gas In. Temp. (F)	508.49	517.72	
AH Gas Out. Temp. (F)	274.54	272.78	
Pri. Air AH In. Temp. (F)			108.79
Pri. Air AH Out. Temp. (F)	380.78	390.42	
Sec. Air AH In. Temp. (F)			156.22
Sec. Air AH Out. Temp. (F)	415.90	421.92	
Feedwater Flow (klb/hr)			475.75
SH2 Attemp. Flow (klb/hr)			19.90
SH3 Attemp. Flow (klb/hr)			0.46
Drum Press. (Psig)			1504.70
Ambient Temp. (F)			100.24
Baro. Press. (In Hg)			24.50
Rel. Humidity (%)			9.53

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:56.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	44.35	3.42
Ca Utilization % (Coal and Sorbent).....	31.54	3.57
Alkali Utilization % (Coal and Sorbent).....	27.92	3.05
Ca To S (Sorbent Only).....	1.70	0.10
Ca To S (Coal and Sorbent).....	2.39	0.27
Alkali To S (Coal and Sorbent).....	2.70	0.28
SO2 Retention %	75.43	2.42
Combustion Efficiency %	98.49	0.12

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.17	0.29
Boiler Efficiency (I/O Method) %	86.58	3.06
Excess Air %	42.40	1.43
Air Heater Effectiveness	0.78	0.02
Boiler Load %MCR	53.57	0.93
Wet flue gas flow - O2 Method (klbs/hr)	674.32	14.70

MATERIAL BALANCE

Total balance %	99.86	0.55
Carbon balance %	95.45	8.19
Hydrogen balance %	100.33	0.09
Oxygen balance %	98.16	4.80
Nitrogen balance %	100.81	1.38
Sulfur balance %	90.49	4.78
Calcium balance %	101.23	11.47

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10754.	272.
Net Heat Rate (btu/kwhr)	11933.	325.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
End.....11/ 6/90 15: 0: 0
Printed.....17-JAN-1991 14:02:58.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.63	1.81	700.92	762.36
C	34.57	0.20		34.77
H	2.70	0.00	0.37	3.07
N	0.73		536.10	536.83
O	10.11	0.79	164.44	175.35
S	0.32	0.00		0.32
Ca	0.28	0.68		0.95

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.32	11.17	2.27	687.76	90.21
C	32.60	0.56	0.03	33.18	95.45
H	3.03	0.01	0.00	3.04	99.05
N	484.38			484.38	90.23
O	154.42	0.46	0.29	155.16	88.49
S	0.08	0.11	0.10	0.29	90.49
Ca		0.63	0.33	0.96	101.23

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.63	1.81	627.27	688.72
C	34.57	0.20		34.77
H	2.70	0.00	0.33	3.03
N	0.73		479.77	480.50
O	10.11	0.79	147.17	158.07
S	0.32	0.00		0.32
Ca	0.28	0.68		0.95

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.32	11.17	2.27	687.76	99.86
C	32.60	0.56	0.03	33.18	95.45
H	3.03	0.01	0.00	3.04	100.33
N	484.38			484.38	100.81
O	154.42	0.46	0.29	155.16	98.16
S	0.08	0.11	0.10	0.29	90.49
Ca		0.63	0.33	0.96	101.23

----- CHEMICAL ANALYSIS REPORT -----

TEST . PS24R1

Start.....11/ 6/90 9: 0: 0
 End.....11/ 6/90 15: 0: 0
 Printed.....17-JAN-1991 14:03:00.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
	-----	-----	-----	-----
HHV (Btu/lb)	10039.00			
Total Moisture (%)	8.88	0.12		
Air Dry Loss (%)	3.74			
Blk Den (#/cft)	0.00			
Volatiles (%)	32.63			
Fixed C (%)	39.69			
Ash (%)	18.80			
CONSTITUENTS (%)				
C	57.97		4.98	1.12
H	3.54	0.00	0.07	0.08
O	9.06			
N	1.22			
S	0.53	0.00	1.01	4.29
Ca	0.46	37.42	5.64	14.70
Mg	0.11	0.47	0.56	0.59
Fe	0.26	0.22	1.48	1.14
CO2		40.07	0.44	0.34

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
 End.....11/ 6/90 15: 0: 0
 Printed.....17-JAN-1991 14:03:03.00

		Percentage Less Than		
Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	80.84	100.00	97.15
4	4750	72.46	100.00	93.45
6	3350	63.58	100.00	88.05
8	2360	54.28	100.00	82.75
10	1700	44.90	100.00	76.40
14	1180	36.24	100.00	68.85
20	850	28.96	100.00	59.35
28	600	23.26	87.95	48.00
48	300	14.02	76.90	17.65
100	150	7.60	66.85	2.60
150	106	5.32	62.90	1.15
200	75	5.32	56.85	0.55
325	45	5.33	49.50	0.55
400	38	5.32	45.85	0.55
Median diameter		2032.32	46.64	638.17

----- HEAT BALANCE REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0
 End.....11/ 6/90 15: 0: 0
 Printed.....17-JAN-1991 14:03:05.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.17

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	599219.13	97.87
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8236.83	1.35
2. Sensible heat in entering as-fired coal	-146.95	-0.02
3. Sensible heat in entering wet sorbent	8.77	0.00
4. Heat credit for sulfation reaction	1616.06	0.26
5. Bottom ash cooling water input	3357.45	0.55
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8792.52	1.44
2. Heat loss from sensible heat in dry flue gas	30942.68	5.05
3. Heat loss due to moisture in as-fired fuel and sorbent	6033.20	0.99
4. Latent heat loss due to moisture from burning of hydrogen	21460.67	3.50

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS24R1

Start.....11/ 6/90 9: 0: 0

End.....11/ 6/90 15: 0: 0

Printed.....17-JAN-1991 14:03:05.00

	Value(KBtu/hr)	% of total *
<hr/>		
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	265.18	0.04
6. Heat loss due to calcination of sorbent	1214.99	0.20
7. Heat loss due to formation of CO	242.21	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.82
10. Heat loss due to sensible heat in flue dust	436.91	0.07
11. Heat loss due to sensible heat in bed drain	139.96	0.02
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4001.05	0.65
<hr/>		
SUM OF LOSSES TERMS	78529.38	12.83

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:27.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.75
Final SH Stm. Flow (klb/hr)			495.58
Final SH Out. Press (psig)			1453.03
Final SH Out. Temp. (F)			961.34
Coal Rate Frnt-Wst (klb/hr)	9.88	11.29	
Coal Rate Frnt-Est (klb/hr)	9.31	8.93	
Coal Rate Rear (klb/hr)	10.40	9.90	
Total (klb/hr)	29.58	30.12	59.70
Limestone Rate (klb/hr)	0.91	0.75	1.65
Bed Drain Rate (klb/hr)	1.38	1.65	3.03
Flyash Flow (klb/hr)			10.02
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.57	6.80	
Freeboard (Inlet Air)	9.85	9.91	
Dist. Plate (O2 Method)	6.54	6.77	
Freeboard (O2 Method)	9.72	9.78	
Avg. Bed Temp. (F) 20"	1543.59	1497.51	
Avg. Bed Temp. (F) 66"	1516.44	1516.93	
Avg. Bed Temp. (F) 118"	1451.00	1488.00	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			701.38
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.35
CO2 (v%)			13.00
CO (ppmv)			102.27
NOX (ppmv)			32.25
(lbs/10 ⁶ btu)			0.05
SO2 (ppmv)			119.88
(lbs/10 ⁶ btu)			0.28
Total Air Flow (klb/hr)			652.65
Primary Air Flow (klb/hr)			366.75
Sec. Air Flow (klb/hr)			285.90
SA/PA Ratio			0.78

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:27.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			52.81
PA AH Out. Press. (in WG)	46.15	46.26	
SA AH Out. Press. (in WG)	30.95	31.00	
Windbox Press. (in WG)	41.11	40.95	
Bed Press. 18" Above Grid (in WG)	22.43	20.71	
Freeboard Press. (in WG)	-0.46	-0.14	
Cyclone Out. Press. (in WG)			-3.31
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.57
AH DP (in WG)			3.17
Baghouse In. Press. (in WG)			-6.64
ID Fan In. Press. (in WG)			-14.30
Cyclone In. Temp. (F)	1372.65	1367.25	
Cyclone Out. Temp. (F)	1391.97	1388.63	
Loop Seal Solids Temp. (F)	1438.42	1487.84	
AH Gas In. Temp. (F)	505.88	515.81	
AH Gas Out. Temp. (F)	274.73	273.15	
Pri. Air AH In. Temp. (F)			111.62
Pri. Air AH Out. Temp. (F)	379.31	388.33	
Sec. Air AH In. Temp. (F)			161.81
Sec. Air AH Out. Temp. (F)	415.32	421.83	
Feedwater Flow (klb/hr)			475.96
SH2 Attemp. Flow (klb/hr)			20.16
SH3 Attemp. Flow (klb/hr)			0.49
Drum Press. (Psig)			1505.19
Ambient Temp. (F)			103.84
Baro. Press. (In Hg)			24.62
Rel. Humidity (%)			10.78

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:36.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	42.94	2.67
Ca Utilization % (Coal and Sorbent).....	27.52	5.25
Alkali Utilization % (Coal and Sorbent)	24.14	4.19
Ca To S (Sorbent Only).....	1.65	0.08
Ca To S (Coal and Sorbent).....	2.57	0.51
Alkali To S (Coal and Sorbent).....	2.93	0.52
SO2 Retention %	70.74	2.65
Combustion Efficiency %	98.52	0.12
BOILER PERFORMANCE SUMMARY		
Boiler Efficiency (Loss Method) %	87.04	0.38
Boiler Efficiency (I/O Method) %	85.60	3.07
Excess Air %	42.30	1.42
Air Heater Effectiveness	0.78	0.02
Boiler Load %MCR	54.19	1.03
Wet flue gas flow - O2 Method (klbs/hr)	701.38	24.67
MATERIAL BALANCE		
Total balance %	100.06	0.55
Carbon balance %	98.19	8.27
Hydrogen balance %	100.26	0.06
Oxygen balance %	99.82	4.84
Nitrogen balance %	100.34	1.39
Sulfur balance %	101.96	4.56
Calcium balance %	103.37	20.40
UNIT HEAT RATE		
Gross Heat Rate (btu/kwhr)	10862.	283.
Net Heat Rate (btu/kwhr)	12063.	337.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:37.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.70	1.65	701.72	763.06
C	35.70	0.18		35.88
H	2.74	0.00	0.47	3.20
N	0.79		536.06	536.85
O	9.27	0.73	165.19	175.19
S	0.29	0.00		0.29
Ca	0.34	0.60		0.94

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	701.38	10.02	3.03	714.42	93.63
C	34.65	0.55	0.03	35.23	98.19
H	3.17	0.01	0.00	3.18	99.24
N	501.07			501.07	93.34
O	162.60	0.39	0.36	163.34	93.24
S	0.09	0.09	0.12	0.30	101.96
Ca		0.53	0.44	0.97	103.37

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	59.70	1.65	652.65	714.00
C	35.70	0.18		35.88
H	2.74	0.00	0.43	3.17
N	0.79		498.58	499.37
O	9.27	0.73	153.64	163.64
S	0.29	0.00		0.29
Ca	0.34	0.60		0.94

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	701.38	10.02	3.03	714.42	100.06
C	34.65	0.55	0.03	35.23	98.19
H	3.17	0.01	0.00	3.18	100.26
N	501.07			501.07	100.34
O	162.60	0.39	0.36	163.34	99.82
S	0.09	0.09	0.12	0.30	101.96
Ca		0.53	0.44	0.97	103.37

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
 End.....11/ 7/90 15: 0: 0
 Printed.....17-JAN-1991 14:01:40.00

	Coal	Sorbent	Fly Ash	Bed Drain Matl
	-----	-----	-----	-----
HHV (Btu/lb)	10144.40			
Total Moisture (%)	8.63	0.13		
Air Dry Loss (%)	3.38			
Blk Den (#/cft)	0.00			
Volatiles (%)	34.63			
Fixed C (%)	38.46			
Ash (%)	18.27			
CONSTITUENTS (%)				
C	59.80		5.46	1.13
H	3.62	0.00	0.05	0.09
O	7.87			
N	1.32			
S	0.49	0.00	0.94	3.87
Ca	0.56	36.31	5.31	14.40
Mg	0.12	0.45	0.61	0.61
Fe	0.28	0.23	1.64	1.13
CO2		40.32	0.45	0.29

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:42.00

Percentage Less Than

Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	81.92	100.00	94.65
4	4750	73.56	100.00	91.25
6	3350	63.14	100.00	86.95
8	2360	53.42	100.00	82.60
10	1700	44.36	100.00	77.25
14	1180	36.14	100.00	69.80
20	850	29.40	100.00	60.55
28	600	24.24	85.20	49.90
48	300	15.68	73.80	21.75
100	150	8.94	64.15	3.60
150	106	6.18	60.35	1.10
200	75	6.18	55.40	0.40
325	45	6.18	49.05	0.40
400	38	6.18	45.50	0.40
Median diameter		2085.34	48.58	602.32

----- HEAT BALANCE REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:44.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.04

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	606156.50	97.73
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	9345.83	1.51
2. Sensible heat in entering as-fired coal	-148.30	-0.02
3. Sensible heat in entering wet sorbent	8.01	0.00
4. Heat credit for sulfation reaction	1386.51	0.22
5. Bottom ash cooling water input	3507.41	0.57
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8687.71	1.40
2. Heat loss from sensible heat in dry flue gas	32207.25	5.19
3. Heat loss due to moisture in as-fired fuel and sorbent	5870.28	0.95
4. Latent heat loss due to moisture from burning of hydrogen	21983.97	3.54

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS28

Start.....11/ 7/90 9: 0: 0
End.....11/ 7/90 15: 0: 0
Printed.....17-JAN-1991 14:01:44.00

	Value(KBtu/hr)	% of total *
	<hr/>	<hr/>
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	346.47	0.06
6. Heat loss due to calcination of sorbent	1070.55	0.17
7. Heat loss due to formation of CO	275.92	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.81
10. Heat loss due to sensible heat in flue dust	392.37	0.06
11. Heat loss due to sensible heat in bed drain	186.65	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4375.28	0.71
<hr/>		
SUM OF LOSSES TERMS	80396.45	12.96

* Total equals: Chemical input of coal plus credits

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 13:59:51.00

	Combustor A	Combustor B	Unit
Gross Plant Output (MWe)			55.76
Final SH Stm. Flow (klb/hr)			496.46
Final SH Out. Press (psig)			1452.03
Final SH Out. Temp. (F)			961.24
Coal Rate Frnt-Wst (klb/hr)	-0.19	15.88	
Coal Rate Frnt-Est (klb/hr)	14.22	-0.18	
Coal Rate Rear (klb/hr)	15.08	14.15	
Total (klb/hr)	29.11	29.85	58.96
Limestone Rate (klb/hr)	0.66	0.81	1.48
Bed Drain Rate (klb/hr)	1.28	1.66	2.95
Flyash Flow (klb/hr)			9.13
Calculated			
Superficial Velocity (ft/sec)			
Distributor Plate (Inl Air)	6.58	6.64	
Freeboard (Inlet Air)	9.79	9.89	
Dist. Plate (O2 Method)	6.11	6.18	
Freeboard (O2 Method)	9.32	9.41	
Avg. Bed Temp. (F) 20"	1544.72	1482.79	
Avg. Bed Temp. (F) 66"	1516.86	1520.11	
Avg. Bed Temp. (F) 118"	1448.00	1485.00	
Wet Flue Gas Flow			
- O2 Method (klb/hr)			674.74
Flue Gas Composition (AH Inlet)			
O2 (v%)			6.40
CO2 (v%)			13.00
CO (ppmv)			97.19
NOX (ppmv)			34.27
(lbs/10 ⁶ btu)			0.06
SO2 (ppmv)			112.51
(lbs/10 ⁶ btu)			0.26
Total Air Flow (klb/hr)			626.48
Primary Air Flow (klb/hr)			365.72
Sec. Air Flow (klb/hr)			260.76
SA/PA Ratio	B-65		0.71

----- PROCESS OPERATING SUMMARY REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 13:59:51.00

	Combustor A	Combustor B	Unit
PA Fan Out. Press. (in WG)			0.00
SA Fan Out. Press. (in WG)			52.78
PA AH Out. Press. (in WG)	46.13	46.25	
SA AH Out. Press. (in WG)	31.21	31.26	
Windbox Press. (in WG)	41.56	41.82	
Bed Press. 18" Above Grid (in WG)	22.64	22.38	
Freeboard Press. (in WG)	-0.47	-0.12	
Cyclone Out. Press. (in WG)			-3.28
SH 1 & 3 Flue Gas DP (in WG)			0.00
Economizer Flue Gas DP (in WG)			0.56
AH DP (in WG)			3.14
Baghouse In. Press. (in WG)			-6.62
ID Fan In. Press. (in WG)			-13.55
Cyclone In. Temp. (F)	1373.87	1371.53	
Cyclone Out. Temp. (F)	1391.86	1392.51	
Loop Seal Solids Temp. (F)	1436.30	1489.80	
AH Gas In. Temp. (F)	506.02	514.75	
AH Gas Out. Temp. (F)	277.04	274.92	
Pri. Air AH In. Temp. (F)			116.81
Pri. Air AH Out. Temp. (F)	380.48	389.63	
Sec. Air AH In. Temp. (F)			155.86
Sec. Air AH Out. Temp. (F)	415.03	425.76	
Feedwater Flow (klb/hr)			477.34
SH2 Attemp. Flow (klb/hr)			19.61
SH3 Attemp. Flow (klb/hr)			0.51
Drum Press. (Psi _g)			1505.17
Ambient Temp. (F)			109.24
Baro. Press. (In Hg)			24.69
Rel. Humidity (%)			10.44

----- PERFORMANCE SUMMARY REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:02.00

	VALUE	UNC*
CHEMICAL PROCESS SUMMARY		
Ca Utilization % (Sorbent Only).....	45.71	2.68
Ca Utilization % (Coal and Sorbent).....	32.67	4.35
Alkali Utilization % (Coal and Sorbent).....	28.23	3.43
Ca To S (Sorbent Only).....	1.57	0.07
Ca To S (Coal and Sorbent).....	2.20	0.30
Alkali To S (Coal and Sorbent).....	2.55	0.32
SO2 Retention %	71.89	2.62
Combustion Efficiency %	98.58	0.12

BOILER PERFORMANCE SUMMARY

Boiler Efficiency (Loss Method) %	87.31	0.34
Boiler Efficiency (I/O Method) %	86.65	3.24
Excess Air %	42.98	1.44
Air Heater Effectiveness	0.77	0.02
Boiler Load %MCR	53.75	1.21
Wet flue gas flow - O2 Method (klbs/hr)	674.74	19.88

MATERIAL BALANCE

Total balance %	99.99	0.55
Carbon balance %	97.25	8.18
Hydrogen balance %	100.28	0.05
Oxygen balance %	99.23	4.77
Nitrogen balance %	100.50	1.39
Sulfur balance %	94.20	5.02
Calcium balance %	110.81	16.09

UNIT HEAT RATE

Gross Heat Rate (btu/kwhr)	10745.	304.
Net Heat Rate (btu/kwhr)	11927.	359.

* Uncertainty, +/- in same units as variable.

----- MATERIAL BALANCE REPORT (O2 METHOD) -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:04.00

METHOD "A" MEASURED AIR FLOWS

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	58.96	1.48	699.63	760.07
C	34.66	0.16		34.82
H	2.63	0.00	0.53	3.15
N	0.73		534.05	534.78
O	10.51	0.65	165.06	176.22
S	0.27	0.00		0.27
Ca	0.21	0.54		0.75

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.74	9.13	2.95	686.82	90.36
C	33.31	0.51	0.04	33.86	97.25
H	3.10	0.01	0.00	3.11	98.52
N	481.36			481.36	90.01
O	157.08	0.38	0.27	157.74	89.51
S	0.08	0.10	0.08	0.26	94.20
Ca		0.50	0.33	0.83	110.81

METHOD "B" CALCULATED AIR FLOW

INPUTS(klb/hr)	Coal	Sorbent	Air	Total Input
Total	58.96	1.48	626.48	686.92
C	34.66	0.16		34.82
H	2.63	0.00	0.47	3.10
N	0.73		478.21	478.94
O	10.51	0.65	147.80	158.97
S	0.27	0.00		0.27
Ca	0.21	0.54		0.75

OUTPUTS(klb/hr)	Flue Gas	Fly Ash	Bed Drain	Total Output	% Acc For
Total	674.74	9.13	2.95	686.82	99.99
C	33.31	0.51	0.04	33.86	97.25
H	3.10	0.01	0.00	3.11	100.28
N	481.36			481.36	100.50
O	157.08	0.38	0.27	157.74	99.23
S	0.08	0.10	0.08	0.26	94.20
Ca		0.50	0.33	0.83	110.81

----- CHEMICAL ANALYSIS REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
 End.....11/ 8/90 15:30: 0
 Printed.....17-JAN-1991 14:00:06.00

	<u>Coal</u>	<u>Sorbent</u>	<u>Fly Ash</u>	<u>Bed Drain Matl</u>
HHV (Btu/lb)	10163.20			
Total Moisture (%)	9.19	0.12		
Air Dry Loss (%)	3.46			
Blk Den (#/cft)	0.00			
Volatiles (%)	34.37			
Fixed C (%)	39.22			
Ash (%)	17.22			
CONSTITUENTS (%)				
C	58.79		5.55	1.50
H	3.43	0.00	0.06	0.11
O	9.67			
N	1.25			
S	0.46	0.00	1.06	2.83
Ca	0.36	36.42	5.51	11.22
Mg	0.11	0.46	0.63	0.61
Fe	0.26	0.22	1.64	1.25
CO2		40.32	0.50	0.61

NOTE: Only constituents used in the Performance Calculations are reported.

----- PHYSICAL ANALYSIS REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:08.00

		Percentage Less Than		
Mesh	Actual Microns	Coal	Sorbent	Bed Drain
1.50	37500	100.00	100.00	100.00
1.00	25000	100.00	100.00	100.00
0.75	19000	100.00	100.00	100.00
0.50	12500	100.00	100.00	100.00
0.25	6300	75.20	100.00	91.85
4	4750	66.50	100.00	88.15
6	3350	55.82	100.00	80.70
8	2360	45.96	100.00	74.35
10	1700	36.96	100.00	67.05
14	1180	29.10	100.00	58.25
20	850	22.88	100.00	47.80
28	600	18.14	85.00	37.25
48	300	10.64	74.70	13.25
100	150	5.56	65.90	1.90
150	106	3.82	62.50	0.60
200	75	3.82	58.55	0.20
325	45	3.82	52.65	0.20
400	38	3.82	49.55	0.20
Median diameter		2724.15	38.99	911.01

----- HEAT BALANCE REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0

End.....11/ 8/90 15:30: 0

Printed.....17-JAN-1991 14:00:11.00

BOILER EFFICIENCY (%) (LOSSES METHOD)

87.31

	Value(KBtu/hr)	% of total *
CHEMICAL HEAT INPUT OF THE COAL:	599732.56	97.78
I. CREDITS		
1. Heat credit for sensible heat in entering moist air	8845.82	1.44
2. Sensible heat in entering as-fired coal	-148.14	-0.02
3. Sensible heat in entering wet sorbent	7.15	0.00
4. Heat credit for sulfation reaction	1323.16	0.22
5. Bottom ash cooling water input	3611.79	0.59
6. Sootblowing steam	0.00	0.00
II. LOSSES		
1. Heat loss from unburned coal	8247.38	1.34
2. Heat loss from sensible heat in dry flue gas	31289.35	5.10
3. Heat loss due to moisture in as-fired fuel and sorbent	6174.31	1.01
4. Latent heat loss due to moisture from burning of hydrogen	20576.49	3.35

* Total equals: Chemical input of coal plus credits

----- HEAT BALANCE REPORT -----

TEST : PS29

Start.....11/ 8/90 9:30: 0
End.....11/ 8/90 15:30: 0
Printed.....17-JAN-1991 14:00:11.00

	Value(KBtu/hr)	% of total *
II. LOSSES (CONT)		
5. Latent heat loss due to moisture in the air	380.61	0.06
6. Heat loss due to calcination of sorbent	933.24	0.15
7. Heat loss due to formation of CO	252.06	0.04
8. Heat loss due to unburned hydrocarbons in flue gas	0.00	0.00
9. Heat loss due to radiation and convection	5000.00	0.82
10. Heat loss due to sensible heat in flue dust	361.76	0.06
11. Heat loss due to sensible heat in bed drain	181.86	0.03
12. Heat loss due to sootblower steam	0.00	0.00
13. Heat loss to bottom ash cooler cooling water	4453.62	0.73
SUM OF LOSSES TERMS	77850.68	12.69

* Total equals: Chemical input of coal plus credits

Appendix C

MATERIAL CONDITIONS ASSESSMENT OF BOILER TUBES FROM COLORADO UTE ELECTRIC ASSOCIATION CIRCULATING FLUIDIZED BED BOILER

SUMMARY

The metallurgical examination of five boiler tubes from Colorado Ute Electric Association, Nuclea Generating Station has been completed. Highlights of the metallurgical findings are presented below:

<u>Sample No.</u>	<u>Superheater Tubes</u>				<u>Superheater Alignment Tube</u>
	<u>1</u>	<u>2</u>	<u>3</u>	<u>4</u>	<u>5</u>
I.D. Scale/Deposit Wgt. (g/ft ²)	79.1	151	167	145	4.0
I.D. Scale Thk. (Mils)	8.0	16.0	20.5	15.0	Not Analyzed

Mid-Wall Microstructure

Samples #1, #2, #3, #4 (SA213-T22) Ferrite, Spheroidized Carbides
Within Grains and Carbide
Precipitation Along Ferrite
Grain Boundaries

Sample #5 (SA210 A1) Ferrite and Pearlite

Other Test Results

- Tubes conformed to the chemical composition requirements of their respective material specifications.
- Wall thinning occurred in Samples #1, #2, #4 and #5. The amount of wall loss varied from about 1 to 14 percent of the specified minimum wall thickness.
- No exfoliation of scale was noted at the internal surface of tubes examined.

- Moderate amounts of copper, zinc, calcium and magnesium were detected in the internal deposits of superheater alignment tube Sample #5.
- Thick scales were observed on the external surface of superheater tube Samples #1-#4. X-ray diffraction analysis of the external scale from Sample #3 revealed the major crystalline constituent to be Fe_3O_4 (magnetite) and minor FeO (wüstite).
- Estimated average operating tube metal temperatures of superheater tube Samples #1-#4 varied from 1076 to 1132°F.

INTRODUCTION

Five boiler tubes from Colorado Ute Electric Association's Nucla Generating Station, Pyropower Circulating Fluidized Bed Boiler were examined by the Metallurgy Department of the Babcock & Wilcox Alliance (Ohio) Research Center. The objective was to assess the material condition of service-exposed boiler tubes. This report deals primarily with the metallurgical examination of four superheater tubes and a superheater alignment tube. A side elevation of the boiler is presented in Sketch A. A schematic drawing showing the arrangement of the superheater tubes in the boiler and location of the analyzed tubes are presented in Sketch B.

BOILER INFORMATION

CUSTOMER:	Colorado Ute Electric Association
BOILER:	Pyropower Circulating Fluidized Bed Boiler
STATION:	Nucla Generating Station
LOCATION:	Nucla, Colorado
SERVICE DISTRICT:	Denver, Colorado
DATE OF OUTAGE:	September 21, 1990

OPERATING CONDITIONS:

- Fuel Fires Coal and Limestone
- Steam Flow 925,000 lb/hr
- Pressure 1550 psig
- Temperature 915°F

Operating Hours: 13,000 hours

DESCRIPTION AND LOCATION OF TUBES EXAMINED

• Description

<u>Sample No.</u>	<u>Tube</u>	<u>Material</u>	<u>Specified Tube Size (Inches) (O.D. x MW)</u>
1	Superheater	SA213-T22	1.5 x 0.220
2	Superheater	SA213-T22	1.5 x 0.220
3	Superheater	SA213-T22	1.5 x 0.220
4	Superheater	SA213-T22	1.5 x 0.220
5*	Superheater Alignment	SA210 Al	2.5 x 0.220

*Water cooled

• Location of Tubes in Boiler

<u>Sample No.</u>	<u>Combustor</u>	<u>Superheater</u>	<u>Panel</u>	<u>Tube</u>	<u>Wall</u>	<u>Other</u>
1	4A	(II)	1	62	West	Near Outlet Header
2	4A	(II)	2	64	West	Near Outlet Header
3	4B	(II)	1	64	East	Near Outlet Header
4	4B	(II)	2	64	East	Near Outlet Header

Sample location of superheater alignment tube Sample #5 was not supplied by customer.

DESCRIPTION OF WORK

Tubes were subjected to the following examination:

1. Photographs of as-received tubes.
2. Visual examination.
3. Dimensional measurements (O.D. and wall thickness) of grit blasted ring sections.
4. Verification of tube material by Direct Reading Emission Spectrographic Analysis.
5. Optical Emission Spectrographic Analysis, X-ray Diffraction Analysis, and weight determination of internal and external scale/deposits.
6. Optical metallography of polished transverse tube sections.
7. Hardness inspection at the mid-wall of the tube thickness.
8. Estimation of operating tube metal temperatures.

PROCEDURES

Before the tubes were sectioned for the analysis, a line was drawn the length of each tube for reference purposes. The line was referred to as the 12 o'clock position. In this manner, one could go to a desired part of the tube circumference merely by knowing its "clock" position. The 12 o'clock position was made coincident with the fireside of the tube (hence, 6 o'clock position was located opposite the fireside).

Tubes were dry saw cut into the following sections for analysis:

1. A section of each tube was split longitudinally into two halves. Internal scale/deposits were scraped from the fireside of the tubes for the determination of scale/deposit weights (expressed in grams per square foot). Spectrographic and X-ray diffraction analysis were also performed on the deposits from superheater alignment tube Sample #5.
2. A full ring section was cut transverse to the tube axis. This section was grit blasted for outer diameter and wall thickness measurements.
3. A full ring section was also cut adjacent to the ring described in Item 2, above. Segments at the 12 and 6 o'clock positions were cut and prepared for metallographic examination. These segments were used to examine tube's microstructure and measure the internal scale thickness.
4. A small piece of each tube was used for chemical material analysis to verify the tube material composition.
5. Scale/deposits from the external surface of superheater tube Sample #3 were analyzed by spectrographic and X-ray diffraction analysis.
6. Two methods for calculating tube metal temperatures were employed. Both methods were based on the relationship between the internal scale thickness, Larson Miller Parameter and service time.

RESULTS

Visual Inspection

Photographs showing an overall view of the external surface of the as-received tube samples are presented in Figures 1 through 5. Thick scales were observed on the external surface of tube Samples #1-#4. Photographs illustrating the internal scale/deposits of the tubes examined and their internal scale/deposit weight measurements are shown in Figures 6 and 7. No exfoliation of scale was noted of superheater tube Samples #1-#4. Silhouettes of grit blasted full ring sections are shown in Figures 8 and 9. External and internal surfaces of grit blasted ring sections are presented in Figures 10 through 14.

Tube Material Identification

The results of the spectrographic analysis of tube samples are given in the following in percent by weight. Tubes conformed to the chemical composition requirements of their respective material specification.

<u>Sample No.</u>	<u>Material</u>	<u>C</u>	<u>Mn</u>	<u>P</u>	<u>S</u>	<u>Si</u>	<u>Cr</u>	<u>Mo</u>
1	SA213-T22	.095	.46	.017	.005	.16	2.07	.97
2	SA213-T22	.11	.47	.016	.005	.16	2.09	.96
3	SA213-T22	.081	.47	.016	.005	.16	2.08	.94
4	SA213-T22	.12	.46	.016	.005	.15	2.07	.94
5	SA210 Al	.11	.65	.018	.004	.15	.12	<.05
Specification for SA213-T22		.15 Max.	.30- .60	.030 Max.	.030 Max.	.50 Max.	1.9- 2.6	.87- 1.13
Specification for SA210 Al		.27 Max.	.93 Max.	.048 Max.	.058 Max.	.10 Min.	—	—

Internal Scale/Deposit Weight Measurements

<u>Sample No.</u>	<u>Material</u>	<u>Internal Scale/Deposit Wgt. (g/ft²)</u> (Fireside of Tube)
1	SA213-T22	79.1
2	SA213-T22	151
3	SA213-T22	167
4	SA213-T22	145
5	SA210 Al	4.0

Internal Deposit Analysis

Results of the internal deposit analysis performed on superheater alignment tube Sample #5 are listed in Table 1 and summarized below:

<u>Sample No.</u>	<u>Tube</u>	<u>X-ray Diffraction</u> <u>Crystalline Constituent</u> Major/Others	<u>Spectrographic *</u> <u>Contaminant (>1.0%)</u>
5	Superheater Alignment	Fe ₃ O ₄ /Fe ₂ O ₃ , Ca ₃ (PO ₄) ₃ (OH), Cu, Cu ₂ O	Ca, Mg, Cu, Zn

*(Ca) Calcium - 8.0%
(Mg) Magnesium - 4.0%
(Cu) Copper - 6.4%
(Zn) Zinc - 1.2%

External Deposit/Scale Analysis

Results of the external deposit/scale analysis performed on superheater tube Sample #3 are listed in Table 2 and summarized below:

<u>Sample No.</u>	<u>Tube</u>	<u>X-ray Diffraction Crystalline Constituent Major/Medium</u>	<u>Spectrographic* Contaminant (>1.0%)</u>
3	Superheater	Fe ₃ O ₄ /FeO	Si, Cu, (S)

*(Si) Silicon - 1.7%
(Ca) Calcium - 1.7%
(S) Sulphur - 0.66%

The presence of FeO indicates that temperatures in excess of 1058°F (the FeO eutectoid temperature) are being achieved.

Dimensional Measurements

Measurements of the outer diameter and wall thickness around the circumference of grit blasted full rings were recorded. Results of these measurements are as follows:

Specified Tube Dimensions

Samples #1, #2, #3, #4 1.5" O.D. x 0.220" MW
Sample #5 2.5" O.D. x 0.220" MW

<u>Sample Outside Diameter (Inches)</u>					<u>Clock Position</u>
<u>#1</u>	<u>#2</u>	<u>#3</u>	<u>#4</u>	<u>#5</u>	
1.488	1.456	1.482	1.511	2.486	6:00 - 12:00
1.470	1.465	1.485	1.509	2.491	7:30 - 1:30
1.474	1.472	1.487	1.492	2.490	9:00 - 3:00
1.487	1.468	1.498	1.498	2.486	10:30 - 4:30

<u>Sample Wall Thickness (Inches)</u>					<u>Clock Position</u>
<u>#1</u>	<u>#2</u>	<u>#3</u>	<u>#4</u>	<u>#5</u>	
.190*	.193*	.224	.194*	.217*	12:00
.198*	.209*	.233	.214*	.238	1:30
.216*	.222	.235	.224	.231	3:00
.226	.211*	.234	.230	.237	4:30
.231	.234	.233	.225	.252	6:00
.243	.232	.242	.212*	.237	7:30
.225	.226	.243	.211*	.238	9:00
.228	.209*	.227	.211*	.236	10:30

*Below specified minimum wall thickness.

Wall thinning was noted of Samples #1, #2, #4 and #5. The amount of wall loss is given below:

<u>Sample No.</u>	<u>Tube</u>	<u>Material</u>	<u>Wall Thickness (Inches)</u>		<u>Wall Loss*</u>	<u>Wall Loss</u> (%)
			<u>Specified</u> (Min.)	<u>Actual*</u> (Min.)		
1	Superheater	SA213-T22	.220	.190	.030	13.6
2	Superheater	SA213-T22	.220	.193	.027	12.3
4	Superheater	SA213-T22	.220	.194	.026	11.8
5	Superheater Alignment	SA210 Al	.220	.217	.003	1.4

*Since original wall would have been slightly greater than the minimum wall, actual wall loss would be slightly greater than reported above.

Mid-Wall Hardness

Results of the mid-wall hardness measurements of the tube wall are given below: (Hardness measurements are also presented on Figures 15 through 19.)

<u>Sample No.</u>	<u>Material</u>	<u>Rockwell Hardness (HRB)</u> (Average 3 Readings)	
		<u>Fireside</u>	<u>Opposite Fireside</u>
1	SA213-T22	73	74
2	SA213-T22	67	67
3	SA213-T22	68	70
4	SA213-T22	69	69
5	SA210 Al	60	60

Specification for SA213-T22 Not to Exceed 85 HRB

Specification for SA210 Al Not to Exceed 79 HRB

Tubes exhibited hardness within mill specifications with no significant difference between the fireside and opposite fireside. Samples #1-#4 did show a lower hardness than typically observed in SA213-T22 steel. The low hardness reflects the softening of the steel attributable to extensively spheroidized carbides.

Optical Metallography

Mid-wall microstructures and internal scales of tubes examined are shown in Figures 15 through 19. Description of mid-wall microstructures are summarized below:

<u>Sample No.</u>	<u>Material</u>	<u>Microstructural Constituents</u>
1,2,3,4	SA213-T22	Ferrite, Spheroidized Carbides Within Grains and Carbide Precipitation Along Ferrite Grain Boundaries.
5	SA210 Al	Ferrite and Pearlite*

*Considered normal for SA210 Al steel.

The mid-wall microstructure at the fireside and opposite the fireside of superheater tube Samples #1-#4 show that the microstructure is not typical of original SA213-T22 material because of excessive coalescence of the carbides. A preponderance of the precipitation of carbides along the ferrite grain boundaries were also noted. This condition could be indicative of extended elevated operating temperatures (above 1000°F). No transformation products were observed in the microstructure which indicates that the lower critical transformation temperature of 1480°F for SA213-T22 steel was not exceeded.

One of the objectives of the metallographic examination was to measure the internal oxide thickness at the fireside and opposite the fireside of tube Samples #1-#4. The results of these measurements are presented below:

<u>Sample No.</u>	<u>Material</u>	<u>Internal Oxide Thk. (Mils)</u>	
		<u>Fireside</u>	<u>Opp. Fireside</u>
1	SA213-T22	8.0	7.5
2	SA213-T22	16.0	14.0
3	SA213-T22	20.5	11.0
4	SA213-T22	15.0	14.0

Examples of external scale morphology that formed on the fireside and opposite fireside of tubes examined are presented in Figures 20 through 24. Thick scales were observed on the external surface of tube Samples #1-#4.

Estimation of Tube Metal Temperatures

Two methods for calculating operating metal temperatures were employed. The thickness of the oxide on the steam side (inside diameter) tube surface was used to estimate the operating metal temperature of the superheater tube. French's* approximation of data by Rehn**, who had correlated oxide thickness with the Larson-Miller parameter (LMP), resulted in the following equation:

$$\log X = 0.00022 (T + 460) (20 + \log t) - 7.25 \quad \text{Equation 1}$$

where:

X = steam side oxide in mils (10^{-3} in)
T = mean operating temperature ($^{\circ}\text{F}$)
t = service time (hours)

Due to the scatter band of the LMP values on the correlated thickness/LMP curve, an observed oxide thickness on a tube and a known service time translate into a mean and a range of operating temperatures. The LMP values correlated to the measured oxide thickness were taken from Rehn's data, and the following equation was used to calculate the operating metal temperatures (minimum, maximum, and mean temperatures based on LMP scatter band).

$$\text{LMP} = (T + 460) (20 + \log t) \quad \text{Equation 2}$$

where:

LMP = Larson-Miller Parameter
t = service time (hours)
T = estimated metal temperature ($^{\circ}\text{F}$)

* French, D. N., Metallurgical Failures in Fossil Fired Boilers, John Wiley & Sons, New York, 1983.

**Rehn, I. M., "Corrosion Problems in Coal-Fired Boiler Superheater and Reheater Tubes: Steam-Side Oxidation and Exfoliation," Report CS-1811, Project 644-1, Electric Power Research Institute, Palo Alto, Calif., April 1981.

By knowing X (I.D. oxide thickness), a range of LMP values is obtained from Rehn's data, and knowing t (service time), the mean and a range of metal temperatures can be calculated. The results of the calculated metal temperatures are presented below:

<u>Sample No.</u>	<u>Tube</u>	<u>Material</u>	<u>I.D. Oxide Thickness, Mils</u>	<u>Estimated Metal Temp., °F</u>			
				<u>Eq. 1</u>	<u>Equation 2</u>		
					<u>Mean</u>	<u>Min.</u>	<u>Max.</u>
1	Superheater	SA213-T22	8.0	1077	1076	1068	1083
2	Superheater	SA213-T22	16.0	1134	1117	1105	1128
3	Superheater	SA213-T22	20.5	1154	1132	1122	1141
4	Superheater	SA213-T22	15.0	1128	1113	1103	1122

Estimated service time: 13,000 hours.

Estimated metal temperature is based on tube wall metal temperature rising with time as internal oxide thickness increases. Temperature is the calculated operating metal temperature over life of unit.

Results from both methods are reported above. French's method is considered a reasonable approximation of operating metal temperatures. However, its accuracy decreases due to the wide scatter band of LMP values on the correlated thickness/LMP curve. Using the original Rehn data results in reliable temperature predictions, although very broad due to the scatter band of the oxide data. Therefore, the operating metal temperatures directly from Rehn's data are probably the best approximations.

CONCLUSIONS

1. Based on chemistry comparison, tubes examined met the chemical composition requirements of their respective tube material specifications.
2. Based on specified minimum wall thickness, moderate wall loss occurred in superheater tube Samples #1, #2, #4 and minor wall loss occurred in superheater alignment tube Sample #5.
3. Heavy scale loading was noted at the internal surface of superheater tube Samples #2, #3 and #4. No exfoliation of internal scale was observed of tubes examined.
4. Degradation of microstructure of superheater tube Samples #1-#4 indicates that higher than anticipated operating temperatures (perhaps between 1000-1480°F) are being achieved.
5. The detection of FeO in the external scale of superheater tube Sample #3 indicates that temperatures in excess of 1058°F (the FeO eutectoid temperature) are being achieved.
6. Estimated operating tube metal temperatures of superheater tube Samples #1-#4 supports the elevated temperature operation of these tubes.

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SKETCH A BOILER SECTIONAL ARRANGEMENT - SIDE ELEVATION

COLORADO UTE ELECTRIC ASSOCIATION NUCLA GENERATING STATION

LOCATION OF TUBE SAMPLES IN SUPERHEATER (II)

<u>SAMPLE #1</u>	<u>SAMPLE #2</u>	<u>SAMPLE #3</u>	<u>SAMPLE #4</u>
4A Combustor	4A Combustor	4B Combustor	4B Combustor
SH (II)	SH (II)	SH (II)	SH (II)
Panel 1	Panel 2	Panel 1	Panel 2
Tube 62	Tube 64	Tube 64	Tube 64
West Wall	West Wall	East Wall	East Wall
Near Outlet Header	Near Outlet Header	Near Outlet Header	Near Outlet Header

SKETCH B SUPERHEATER (II) FLOW DIAGRAM SHOWING LOCATION OF ANALYZED TUBE SAMPLES

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

TABLE 1 I.D. DEPOSIT/SCALE ANALYSIS

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

Deposit Weight, g/ft² 4.0

Spectrographic Semi-Quantitative Analysis (%)*

Silicon as SiO ₂	<0.1
Aluminum as Al ₂ O ₃	0.2
Iron as Fe ₂ O ₃	>25.0
Titanium as TiO ₂	0.1
Calcium as CaO	8.0
Magnesium as MgO	4.0
Sodium as Na ₂ O	Zinc Interference
Nickel as NiO	0.2
Chromium as Cr ₂ O ₃	0.3
Molybdenum as MoO ₃	<0.06
Vanadium as V ₂ O ₅	<0.1
Cobalt as CoO	<0.06
Manganese as MnO ₂	3.5
Copper as CuO	6.4
Zinc as ZnO	1.2
Lead as PbO	<0.06
Tin as SnO ₂	<0.06
Zirconium as ZrO ₂	<0.06

X-ray Diffraction (Crystalline Constituents)

Major	Fe ₃ O ₄
Medium	Fe ₂ O ₃
Minor	Ca ₅ (PO ₄) ₃ (OH), Cu
Trace	Cu ₂ O

* The results of spectrographic analysis are reported by the Research Center as the oxides. This does not necessarily mean that the elements are present as such in the sample.

NUCLA GENERATING STATION

TABLE 2 O.D. DEPOSIT/SCALE ANALYSIS
SAMPLE #3
 SUPERHEATER TUBE
 SA213-T22

Sulfur, % as S	0.66
<u>Spectrographic Semi-Quantitative Analysis (%)*</u>	
Silicon as SiO ₂	1.7
Aluminum as Al ₂ O ₃	0.9
Iron as Fe ₂ O ₃	>25.0
Titanium as TiO ₂	0.2
Calcium as CaO	1.7
Magnesium as MgO	<0.1
Sodium as Na ₂ O	<0.1
Nickel as NiO	<0.06
Chromium as Cr ₂ O ₃	1.5
Molybdenum as MoO ₃	0.6
Vanadium as V ₂ O ₅	<0.1
Cobalt as CoO	<0.06
Manganese as MnO ₂	0.6
Copper as CuO	0.1
Zinc as ZnO	0.5
Lead as PbO	<0.06
Tin as SnO ₂	<0.06
Zirconium as ZrO ₂	<0.06

X-ray Diffraction (Crystalline Constituents)

Major	Fe ₃ O ₄
Medium	FeO

- * The results of spectrographic analysis are reported by the Research Center as the oxides. This does not necessarily mean that the elements are present as such in the sample.

Photograph Illustrating External Surface of Tube Sample #3

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #1
SUPERHEATER TUBE
SA213-T22
1.5" O.D. x 0.220"MW

TUBE SAMPLE LOCATION
4A Combustor
SH (11)
Panel 1
Tube 62
West Wall
Near Outlet Header

FIGURE 1 AS RECEIVED SUPERHEATER TUBE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

1	2
---	---

SAMPLE #2
SUPERHEATER TUBE
SA213-T22
1.5" O.D. x 0.220" MW

TUBE SAMPLE LOCATION
4A Combustor
SH (11)
Panel 2
Tube 64
West Wall
Near Outlet Header

FIGURE 2 AS RECEIVED SUPERHEATER TUBE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #3
SUPERHEATER TUBE
SA213-T22
1.5" O.D. x 0.220" MW

TUBE SAMPLE LOCATION
4B Combustor
SH (11)
Panel 1
Tube 64
East Wall
Near Outlet Header

FIGURE 3 AS RECEIVED SUPERHEATER TUBE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #4
SUPERHEATER TUBE
SA213-T22
1.5" O.D. x 0.220"MW

TUBE SAMPLE LOCATION
4B Combustor
SH (11)
Panel 2
Tube 64
East Wall
Near Outlet Header

FIGURE 4 AS RECEIVED SUPERHEATER TUBE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1
2.5" O.D. x 0.220" MW

TUBE SAMPLE LOCATION
4A Combustor
Panel 1

FIGURE 5 AS RECEIVED SUPERHEATER ALIGNMENT TUBE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

FIRESIDE
(Internal Surface of Tube)

SAMPLE #1
SUPERHEATER TUBE
SA213-T22

OPPOSITE FIRESIDE
(Internal Surface of Tube)

SAMPLE #2
SUPERHEATER TUBE
SA213-T22

SAMPLE #3
SUPERHEATER TUBE
SA213-T22

SAMPLE #4
SUPERHEATER TUBE
SA213-T22

FIGURE 6 LONGITUDINAL HALF-SECTION ILLUSTRATING INTERNAL SURFACE OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

1
INCHES

FIGURE 7 LONGITUDINAL HALF-SECTION ILLUSTRATING INTERNAL SURFACE OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #1
SUPERHEATER TUBE
SA213-T22

SAMPLE #2
SUPERHEATER TUBE
SA213-T22

SAMPLE #3
SUPERHEATER TUBE
SA213-T22

SAMPLE #4
SUPERHEATER TUBE
SA213-T22

FIGURE 8 GRIT BLASTED FULL RING SECTION

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

FIGURE 9 GRIT BLASTED FULL RING SECTION
C-28

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #1
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

FIGURE 10 O.D. AND I.D. SURFACE OF GRIT BLASTED RING SECTION
C-29

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #2
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

FIGURE 11 O.D. AND I.D. SURFACE OF GRIT BLASTED RING SECTION

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #3
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

FIGURE 12 O.D. AND I.D. SURFACE OF GRIT BLASTED RING SECTION
C-31

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #4
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

FIGURE 13 O.D. AND I.D. SURFACE OF GRIT BLASTED RING SECTION
C-32

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

FIRESIDE
(External Surface of Tube)

FIRESIDE
(Internal Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(Internal Surface of Tube)

FIGURE 14 O.D. AND I.D. SURFACE OF GRIT BLASTED RING SECTION

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #1
SUPERHEATER TUBE
SA213-T22

FIGURE 15 TRANSVERSE CROSS SECTION OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #2
SUPERHEATER TUBE
SA213-T22

FIGURE 16 TRANSVERSE CROSS SECTION OF TUBE SAMPLE
C-35

COLORADO UTE ELECTRIC ASSOCIATION NUCLA GENERATING STATION

SAMPLE #3
SUPERHEATER TUBE
SA213-T22

FIGURE 17 TRANSVERSE CROSS SECTION OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #4
SUPERHEATER TUBE
SA213-T22

FIGURE 18 TRANSVERSE CROSS SECTION OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

FIGURE 19 TRANSVERSE CROSS SECTION OF TUBE SAMPLE

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #1
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

FIGURE 20 EXAMPLES OF EXTERNAL SCALE MORPHOLOGY

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #2
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

FIGURE 21 EXAMPLES OF EXTERNAL SCALE MORPHOLOGY
C-40

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #3
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

Nickle Plate

OPPOSITE FIRESIDE
(External Surface of Tube)

Nickel Plate

FIGURE 22 EXAMPLES OF EXTERNAL SCALE MORPHOLOGY
C-41

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #4
SUPERHEATER TUBE
SA213-T22

FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

FIGURE 23 EXAMPLES OF EXTERNAL SCALE MORPHOLOGY

COLORADO UTE ELECTRIC ASSOCIATION
NUCLA GENERATING STATION

SAMPLE #5
SUPERHEATER ALIGNMENT TUBE
SA210A1

FIRESIDE
(External Surface of Tube)

OPPOSITE FIRESIDE
(External Surface of Tube)

FIGURE 24 EXAMPLES OF EXTERNAL SCALE MORPHOLOGY

Appendix D

INCIDENT REPORT SUMMARY

Appendix D

INCIDENT REPORT SUMMARY

D.1 THIRD QUARTER 1990

D.1.1 Water-wall Tube Failure, 7/17/90

At 18:17 on 7/17/90, the Nucla CFB MFT'd on high furnace draft approximately 6 minutes after indication of a boiler tube leak in 4A combustor. At the time of the trip, operations personnel were reducing load in an attempt to remove the boiler from service via a controlled shutdown sequence.

1. Status of Unit

Prior to the above incident, the unit was operating steadily at close to full load (109 MWe) conditions with all boiler and turbine controls in automatic.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner.

3. Summary of Events

At 18:11 on 7/17/90, the control room operator received simultaneous alarms on low drum level and combustor 4A high furnace draft pressure. The supervisor was notified that a boiler tube leak was suspected in 4A combustor. Additional alarms included baghouse high differential pressure (18:12), combustor 4B high furnace draft pressure (18:13), and economizer 4A percent O₂

low (18:14). The decision was made to remove the unit from service. The boiler master was reset to manual control and its output reduced to zero in accordance with operating procedure N-SI-18, "Safe Shutdown Procedure in the Event of a Boiler Tube Leak". However, at 18:17, the unit MFT'd on furnace 4A high pressure.

Based on VAX computer operating parameter trend plots, the tube leak occurred at approximately 18:11 and was large in magnitude. The control room operator immediately determined a tube leak existed and notified the shift supervisor. A controlled shutdown sequence was initiated 4 minutes later.

4. Analysis of Cause

The results of the 4A combustor inspection on 7/19/90 showed two ruptured water-wall tubes and a SHII tube leak. In addition, several water-wall tubes showed signs of impingement damage. The initial failure occurred on SHII, panel 1, tube 2, on the combustor center wall. A window weld on this tube, performed during a previous outage, failed at the 6 o'clock position and impinged on center wall tubes 5 and 6. Tube 6 ruptured and impinged on several rear wall tubes. Tube 11 ruptured, causing the boiler to MFT on high furnace draft pressure.

UT measurements were taken on all water-wall tubes in the area of the tube leaks. As a result, the following repairs were made:

1. SHII, panel 1, tube 63 was replaced from the outlet header back to the northeast corner of the boiler.
2. 2 to 3 foot sections of center wall tubes 5 and 6 were replaced.
3. 2 to 3 foot sections of rear wall tubes 9 through 20 were replaced.
4. The cracked weld on SHII, panel 1, tube 2 was ground out and rewelded.

5. Critique of Personnel/Equipment Performance

Operations personnel determined a tube leak existed and attempted a controlled shutdown in a timely fashion. Appropriate operating procedures were used during the shutdown process.

6. Corrective Action

The failed window weld on SHII, panel 1, tube 2, was ground out and rewelded. No additional corrective actions were performed at this time or planned in the future.

D.1.2 Water-wall Tube Failure, 8/1/90

At 16:43 on 8/1/90, the system operator was notified that a boiler tube leak existed in 4A combustor. A controlled shutdown sequence was initiated with unit 4 removed from service at 18:08 via the oil pressure trip device.

1. Status of Unit

Prior to the above incident, the unit was operating steadily at full load (110 MWe) conditions with all boiler and turbine controls in automatic.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner.

3. Summary of Events

The unit had been operating steadily at full load conditions since 08:00 on 8/1/90 with 4A combustor windbox pressure and 4A furnace pressure drop at approximately 48 in. wg and 6.5 in. wc, respectively. At 13:40, the control room operator noticed 4A combustor windbox pressure had decreased to 44 in. wg and furnace pressure drop had decreased to 5.5 in. wc. He discontinued bed removal from 4A combustor. At 14:30, the shift supervisor was notified of the situation. Westinghouse WDPF pre-defined trend plots were inspected for indications of a possible tube leak since previous leaks had caused a similar loss in bed material. Trend plots on parameters which included flue gas CO, furnace draft, combustor temperatures, attemperator flow, 4A combustor SO₂, and 4A limestone feed rate were checked but showed no conclusive evidence of a tube leak. The control room operator then increased the H.P. blower discharge set point from 180 to 200 in. wg with no

effect. At approximately 15:00, the operations superintendent was notified that 4A windbox pressure had dropped to 42 in. wg and was continuing to decrease.

The incoming shift supervisor walked down 4A cyclone and downcomer for signs of refractory loss and checked the loop seal flow meters for signs of defluidization. Additional trend plots were generated using the VAX computer. These trend plots indicated that a small tube leak occurred in 4A combustor at approximately 11:40. Drum level, feed water flow, steam flow and throttle pressure did not change appreciably as in past tube leak episodes. Flue gas CO, normally a primary indicator of a tube leak, also did not change very much because the instrument was not in calibration. At 16:43, the system dispatcher was notified that the Nucla CFB was to be removed from service. Units 1, 2, and 3 were manually tripped off-line at 17:42, 17:43, and 17:49, respectively. Unit 4 was tripped at 18:08, using the oil pressure trip device.

4. Analysis of Cause

The results of the 4A combustor inspection on 8/3/90 showed three water-wall tube leaks approximately 20 feet above the refractory interface; two on the rear wall and one on the center wall. In addition, several water-wall tubes adjacent to these failures showed signs of impingement damage. The bed was also found to be cemented in the southwest corner of the combustor, covering approximately 1/4 of the nozzles. Upon investigation, the initial failure was determined to have occurred in rear water-wall tube 11 due to overheating. This tube was found to be packed with cemented bed material which entered the tube during a previous tube leak incident (see incident report dated 7/17/90). When tube 11 failed, it washed adjacent tube 10 causing it to fail and wash several water-wall tubes on the center wall, causing tube 8 to rupture. Since the unit was successfully removed from service via a controlled shutdown sequence, the rupture in center water-wall

tube 8 probably occurred subsequent to removing the boiler from service.

UT measurements were taken on all tubes in the area of the leaks. As a result, the following repairs were made:

1. 2 to 3 foot sections of rear wall tubes 9 through 12 were replaced.
2. 2 to 3 foot sections of center wall tubes 5 through 16 were replaced.
3. Tube 11 (rear wall) and tube 8 (center wall), determined to contain blockages, were rodded out and cleaned using a bit on a rod and/or a hydroblaster.
4. Cemented bed material was cleaned out of 4A combustor and the corresponding nozzles rodded out.
5. The 4A water-wall inlet header bullnoses were removed to inspect the headers for blockages. Cemented bed material was removed from both the rear and center wall headers.
5. Critique the Personnel/Equipment Performance

Operations personnel determined a tube leak existed and removed the unit from service via a controlled shutdown sequence. Appropriate operating procedures were used during the shutdown process.

6. Corrective Action

Operating procedure N-SI-18 "Safe Shutdown Procedure in the Event of a Boiler Tube Leak" had been developed based on experience during previous tube leak episodes. In this procedure, the

nitrogen blanketing system was utilized to maintain a positive pressure during boiler cool down and bed removal to prevent bed material from entering tube leaks. However, during the tube leak episode on 7/17/90, the nitrogen system capacity was inadequate to prevent bed material from entering rear water-wall tube 11 which had a large "fish mouth" type failure.

Based on the results of the tube failure investigation, the following modifications are being made to prevent repeated tube failures of this type.

1. The auxiliary boiler is being tied to the SHI outlet header to provide a source of steam to help maintain positive boiler tube pressure during boiler cool down and bed removal. The auxiliary boiler is capable of providing approximately 15,000 lbs/hr of saturated steam at 100 psig.

2. A fitting is being added at the boiler steam drum vent for a 0-60 psig pressure gauge to be connected. This will provide a means for accurate drum pressure measurement during subsequent shutdowns. The existing 0-1800 psig drum pressure gauges are not accurate at low boiler pressure.

3. Operating procedure N-SI-18 is being updated to explain how to use the newly installed piping and instrumentation described above and to provide contingency plans in the event that the auxiliary boiler cannot maintain adequate pressure.

D.1.3 Unit 3 Trip, 8/24/90

At 11:39 on 8/24/90, unit 3 turbine tripped for no apparent reason. Upon investigation, the trip was determined to be the result of a cracked diaphragm in the low bearing oil pressure trip device, which caused a gradual decay in the hydraulic pressure necessary to keep the throttle valve latched.

1. Status

Prior to the above incident, the unit was operating steadily at half-load (55 MWe) with all boiler and turbine controls in automatic.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service. However, when unit 3 tripped there was no indication that the generator breaker opened on the Westinghouse WDPF computer and no annunciator alarm.

3. Summary Of Events

At 11:39 on 8/24/90, unit 3 tripped. The turbine console indicated the generator breaker tripped open. However, there was no annunciator alarm or indication of the trip on the Westinghouse WDPF computer. No cause for the trip was found and an attempt to restart the unit was made at 14:22. The unit tripped a second time at 14:28. The operators noted that the throttle valve slowly unlatched, causing the unit to trip. The unit was left out of service to allow the maintenance and E&I groups to investigate the problem.

4. Analysis Of Cause

Upon investigation, the low bearing oil pressure trip device was found to be leaking oil due to a cracked diaphragm. This caused a gradual decay in the hydraulic oil pressure necessary to keep the throttle valve latched.

5. Critique Of Personnel/Equipment Performance

Operations personnel determined an oil pressure problem existed and removed the unit from service using appropriate operating procedures. Maintenance and E&I group personnel were called to investigate the problem.

6. Corrective Action

The cracked diaphragm on the unit 3 low oil pressure trip device was replaced. These devices on units 1 and 2 will be checked at the next available opportunity. Wiring modifications were made to provide indication of a unit 1, 2, or 3 trip on the WDPF computer and an annunciator alarm.

D.1.4 PA Fan Trip. 9/8/90

At 01:29 hours on 9/8/90, the boiler MFT'd on a PA fan trip. The MFT was determined to be the result of a blown fuse in the PA fan Y side silicon control rectifier (SCR) cabinet.

1. Status Of Unit

Units 2, 3, and 4 in service at 49 MWe with all boiler and turbine controls in automatic.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner. At the time of the trip the following alarms were printed at the fan variable speed control cabinet in the VSD room.

1. 27 - PTK J3 Cable OFF
2. 13 - PTK Card Failure
3. 30 - Gating Power Loss
4. 25 - PGA Cable Off
5. 12 - PGA Card Failure

In addition, lockout relay 86-PA operated in the 4160V breaker room.

3. Summary Of Events

Prior to the above incident, units 2, 3, and 4 were in service at 49 MWe. Unit 4 had been synchronized at 12:09 on 9/7 after a reserve shutdown period of approximately ten days. At 01:29 on 9/8/90, the PA fan tripped without warning. Units 3, 2, and 4 were taken off-line at 01:32, 01:33, and 01:43, respectively. Lockout relay 86-PA, which showed a red flag, could not be reset.

Several alarms were also printed at the fan variable speed control cabinet. The E&I supervisor was called in and replaced a blown fuse in the VSD power supply circuit. The PA fan was back in service at 05:02 with unit 4 on-line at 06:21.

4. Analysis Of Cause

The PA fan trip resulted from a blown fuse in the power supply for the gate circuits of the SCR's.

5. Critique of Equipment/Personnel Performance

Operations personnel used appropriate operating procedures to remove the unit from service after the MFT. E&I group personnel were called in to investigate the problem.

6. Corrective Action

The blown fuse was replaced. Further investigation is underway with Westinghouse to determine if the fuse blew as the result of an additional problem.

D.1.5 Waterwall / Wall Box Tube Leak, 9/12/90

At 00:12 on 9/12/90 the unit was taken off-line because of an external steam leak at the combustor 4B loop seal wall box.

1. Status Of Unit

Prior to shutdown, the unit was operating at full load (110 MWe) with all boiler controls in automatic.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner.

3. Summary Of Events

The unit was operating on dispatch since a startup on 9/7/90. At 19:00 hours, 9/10/90, with the unit at full load, a leak was discovered at the 4B chamber loop seal wall box. It was decided that the leak was not severe, and to try to remain on-line until the following weekend to meet peak power demand. Lagging was removed from the affected area on 9/11/90.

At 21:30 on 9/11/90, the leak appeared to worsen. At 00:12 on 9/12/90, the unit was taken off-line.

4. Analysis Of Cause

It is believed that the large number of startups and the stresses associated with uneven heating during each one is responsible for this crack. During startup, uneven heating of boiler components may not be compensated for by existing expansion joints. Refractory jacking is also common in this area, supporting this hypothesis.

5. Critique Of Personnel/Equipment Performance

Operations personnel decided the leak was increasing and correctly removed the unit from service.

6. Corrective Action

The crack was repaired and wrap welds were added to strengthen the area.

D.1.6 Station Service Disconnect, 9/12/90

At 09:39 on 9/12/90, station service disconnect switch N-584 was mistakenly opened under load. As a result, a.c. power was lost to the Nucla station and San Miguel Power Association for approximately 6 minutes.

1. Status of Unit

Prior to the above incident, the unit was out of service for boiler tube repairs. Station service was being provided from the 115 KV switchyard through disconnect switch N-584.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner.

3. Summary of Events

At approximately 09:30 on 9/12/90, P.O. Bill Barrett was instructed to open the disconnect switches (N-554, N-564, and N-574) for unit 1, 2, and 3 generator breakers by his shift supervisor Jim Wheeler. The E&I group had requested these disconnects be opened to allow them to perform trip relay checks on the generator breakers. At 09:39, P.O. Barrett mistakenly opened live disconnect switch N-584 which was supplying power to the station service transformer. As a result, differential relay 87B operated and tripped lockout relays 86B and 86BB. Power circuit breakers N-511, N-531, and N-581 tripped open causing a loss of a.c. power to the Nucla station and the 69KV distribution system supply to San Miguel Power Association. At 09:44, system control was notified that the lockout relays were reset. At 09:45, breaker N-511 was closed to reestablish power to S.M.P.A.. At 09:48, station service breaker lockout relays 86T and 86T1 were

reset, and breaker N-581 was closed to reestablish a.c. supply to the Nucla station.

4. Analysis of Cause

The above incident was caused by an operating error in conjunction with non-compliance to normal operating procedures.

5. Critique of Personnel/Equipment Performance

Normal operating procedures were not complied with and contributed to the above incident.

1. Normal operating procedure is for the shift supervisor to request and obtain a switching order from the system controller to perform high tension switching. However, the system controller has recently been providing only verbal consent to operate the unit 1-4 generator breaker disconnects.
2. High tension switching is normally performed by more than one operator to prevent valving errors. However, due to shortage of P.O.'s and the unit being out of service, only one operator was working during the shift.
3. The operator did not verify that the power circuit breaker adjacent to the disconnect switch he operated was open.
4. The operator opened the wrong disconnect switch. The disconnect switch he operated previously was the unit 3 generator disconnect switch. However, when the plant was retrofit with a fourth turbine, this disconnect was changed to provide the station service transformer.

Prior to this incident, Bill Barrett has had a very good operating record and is regarded as a knowledgeable plant operator by his supervisors.

6. Corrective Action

In order to prevent a recurrence of the above incident, switching orders will be requested from the shift supervisors to perform high tension switching. A shift supervisor will also personally supervise all high tension switching operations.

D.1.7 PA Fan Trip, 9/13/90

At 21:16 on 9/13/90, the boiler MFT'd on a PA fan trip. The cause of the trip is under investigation.

I. Status Of Unit

All four units on-line at full load, steady-state conditions, with all boiler and turbine controls in automatic.

II. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner. At the time of the trip the following alarms were printed at the variable speed control cabinet in the VDS room.

1. A Side-83 Input Breaker Opened Externally
2. Y Side-05 Regulator Reset.

In addition, lockout relay 86-PA operated in the 4160V room.

III. Summary Of Events

Prior to the above incident, all units were in service at 110 MWe. Unit 4 had been synchronized at 04:05 on 9/13/90 after a forced outage to repair a wall box leak at 4B combustor loop seal penetration. At 21:16 on 9/13/90, the PA fan tripped without warning. Lockout relay 86-PA, in the 4160 V breaker room, was found tripped. No other targets were found. The lockout relay was reset and the 4160 breaker for 4A PA fan was reclosed at approximately 21:20.

However, throttle pressure had decayed to approximately 500 PSI and units 2, 3, and 4 were removed from service at 21:22, 21:24, and 21:27, respectively. Drum level and air flow were reestablished by 22:09 prior to boiler light-off using propane gas. Unit 4 was back on-line at 23:46.

Analysis Of Cause

The cause of the trip is unknown but under investigation. The problem may be in the Y side 115 VAC regulated power supply.

5. Critique Of personnel/equipment performance

Operations personnel used appropriate operating procedures to remove the unit from service after the MFT.

6. Corrective Action

The Y side 115 VAC regulated power supply is being instrumented to help determine the root cause of this trip. The PA fan trip of 9/8/90 also came from the Y side controls and may be related to this trip.

D.1.8 Loss of Coal Feed, 9/14/90

At 04:23 on 9/14/90, the boiler MFT'd on loss of coal flow to 4B combustor. The MFT was determined to be the result of a relay problem with 4E and 4F coal feeder rotary valves.

I. Status of Unit

Unit 4 on-line at 35 MWe with unsupported coal firing.

II. Alarm/Relay status

All relevant advance trip and trip alarms were in service. However, the coal rotary valves were not equipped with an annunciator panel alarm to indicate if a rotary valve stops.

III. Summary of Events

Prior to the above incident the unit was in hot restart after a PA fan trip at 21:16 on 9/13/90. Unit 4 had been synchronized on 9/14 and coal feed was established at 03:14. Coal feed was lost to 4B combustor at 03:38 when in-service feeders 4E and 4F tripped, however, the boiler did not MFT because startup gas burners were still in service. Coal feed was reestablished at 03:45 with feeders 4A, 4C, 4D, and 4F in service. 4E coal feeder could not be restarted. At 04:04, an E&I technician was called in to check on 4E rotary valve. All remaining startup gas burners were removed at 04:18 as the plant went to 100% coal firing. 4D coal feeder tripped out of service at 04:23 due to a plugged chute, causing an MFT on loss of coal flow to 4B combustor. 4F coal feeder was also out of service at this time due to a rotary valve failure but had not annunciated an alarm. Load on unit 4 was reduced from 35 to 24 MWe to help maintain throttle conditions until gas and coal firing was reestablished at 04:30.

IV. Analysis of cause

Upon investigation, a problem was found with the interposing start relays for 4E and 4F coal feeder rotary valve motors. Every motor in the plant 480V or larger, except the variable speed drive fans, has an interposing start relay of this type and several have failed in the past.

V. Critique of Personnel/Equipment Performance

Operations personnel determined a problem existed with 4E coal feeder and called in an E&I technician.

VI. Corrective Action

The failed interposing start relays for 4E and 4F coal feeder rotary valve motors were replaced. An annunciator panel alarm was added to each rotary valve to indicate if the valve stops.

D.2 FOURTH QUARTER 1990

D.2.1 ID Fan Trip, 10/19/90

I. Status of Unit

Units 2, 3, and 4 were on-line generating 54 MWe gross. Coal firing configuration per DOE test PS20. All control loops were in automatic. Fine turning of boiler master controls in progress to dampen out throttle pressure excursions.

II. Alarm/Relay Status

All alarms and relays were in operational mode.

III. Summary of Events

At 01:55 alarms GNA 9D, GNA 9Y, GNF 9Y annunciated, indicating 4A D and Y side ID fan drives tripped. All other combustion fans sequentially tripped, as is normal. This operation caused a master fuel trip. Upon inspection of the VSD cubicles, two (2) alarms would not reset on 4A D side ID fan. These two alarms were #54-converter overcurrent, and #80-output contactor open (while drive operating). The decision was made to bottle up the boiler until Daniels could resolve problem. Removed units 2 and 3 from line at 02:03. Removed unit 4 from line at 02:04. System controller reports that a 115 kV line relayed at Blue Mesa at the same time the 4A ID fan relayed.

IV. Analysis of Cause

At 03:30 two blown control fuses on D side contactor cubicle were found. These were replaced and the 4A ID fan was restarted at 03:35.

D.2.2 PA Fan Trip, 10/23/90

At 12:11 on 10/23/90, the boiler MFT'd on low primary air flow to 4B combustor (<115 klbs/hr). The MFT was determined to be the result of desiccant in the control air system, which caused the 4B PA underbed air control damper to stick. Unit 4 was manually tripped at 13:00 due to subsequent problems with the startup gas system.

1. Status of Unit

Units 3 and 4 were in service at 55 MWe with all boiler and turbine controls in automatic. DOE performance test PS26 in progress with front wall coal feed only.

2. Alarm/Relay Status

All relevant advance trip and trip alarms were in service and operated in a satisfactory manner. However, there was no trip alarm on the operator's console to indicate that the cause of the initial boiler MFT was due to low PA underbed air flow to 4B combustor.

3. Summary of Events

Prior to the above incident, units 3 and 4 were in service at 55 MWe. Test PS26 was in progress with front wall coal feeders (4B, 4C, 4E and 4F) in service. At 11:54, coal feeder 4C tripped due to belt misalignment. A P.O. set the feeder control to local, adjusted the 4C feeder belt pulley, and jogged the feeder (for approximately five seconds) at 11:59. An annunciator alarm indicated low PA air flow to combustor 4B (<170 klbs/hr). The P.O. jogged 4C coal feeder a second time at 12:06. The CRO then noted that the 4B PA underbed damper was stuck at only 21% open and unsuccessfully attempted to reopen the damper manually. E&I

was notified of the problem. However, at 12:11 the boiler MFT'd on low PA underbed air flow to 4B combustor (<115 klbs/hr). The damper was freed up and reset to normal position before gas fires were relit at 12:20. The system controller was also notified of plant status at this time. Unit 3 was removed from service at 12:21. All gas burners tripped on low pressure at 12:40 after a vaporizer trip. Startup gas burners were relit at approximately 12:45. Problems were encountered putting 4D start-up burner in service. At 12:53 the alarms "S/U BURNER 4D FAILURE" and "S/U BNR GAS VLVS NCLS" annunciated, causing valve 256 MOV1 to close, which in turn caused a boiler MFT on low gas pressure. The valve could not be reopened. Unit #4 was manually tripped off line at 13:00 when throttle pressure decayed to 600 psig. Valve 256 MOV1 was finally reopened at 13:21. Gas fires were relit and unit 4 came back on line at 14:16.

END

**DATE
FILMED**

9 / 8 / 92