DISTRICT COOLING ENGINEERING AND DESIGN PROGRAM

U.S. Department of Energy
Instrument DE-FG01-91CE26616

FINAL REPORT

District Heating and Cooling
Design and Technical Assessment

Prepared By

DISTRICT ENERGY CORPORATION
OF LINCOLN AND LANCASTER COUNTY

LINCOLN, NEBRASKA

September 1992

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

	<u>Page</u>
I SYSTEM OVERVIEW	1
II OPERATIONS SUMMARY	5
III SYSTEM PERFORMANCE	18
IV OPERATING PROCEDURES	23
V OPERATING MODES	28
V-1 ICE PRODUCTION AND STORAGE	28
V-2 AMMONIA CHILLERS	40
V-3 THERMAL ICE USE	50
V-4 CENTRIFUGAL CHILLERS	56
V-5 AMMONIA HEAT PUMPS	63
V-6 GAS/OIL-FIRED BOILERS	74
V-7 WELL PUMPS	80
VI CONCLUSIONS	88

LIST OF FIGURES

	<u>Page</u>
I-1 SUMMER OPERATION	4
I-2 WINTER OPERATION	4
II-1 DEC COOLING LOAD	9
II-2 DEC TOTAL SYSTEM COP, TOTAL SYSTEM KW/TON	10
II-3 DEC EQUIPMENT UTILIZATION, INTERRUPTION DAY	11
II-4 DEC TYPICAL DAILY COOLING ENERGY, INTERRUPTION DAY	12
II-5 DEC TOTAL COOLING KW/TON, INTERRUPTION DAY	13
II-6 DEC EQUIPMENT UTILIZATION, NON-INTERRUPTION DAY	14
II-7 DEC COOLING KW/TON, NON-INTERRUPTION DAY	15
II-8 DEC EQUIPMENT UTILIZATION; CHILLER, ICE STORAGE, NON-INTERRUPTION	16
II-9 DEC TOTAL COOLING KW/TON; CHILLER, ICE STORAGE, NON-INTERRUPTION	17
 V OPERATING MODES	
V-1-1 AMMONIA ICE STORAGE, ICE MAKING MODE	35
V-1-2 ICE BUILD OPERATION, SUMMER MODE (S-1)	36
V-1-3 REFRIGERANT FLOW DIAGRAM, ICE BUILD OPERATION (S-1, MODE 1)	37
V-1-4 THERMAL STORAGE ICE PRODUCTION, INVENTORY CONTROL, ICE BUILD (7/21/92)	38
V-1-5 THERMAL STORAGE DISCHARGE, INVENTORY CONTROL, ICEMELT (7/21/92)	39
V-2-1 AMMONIA CHILLER, CHILLED WATER MODE	47
V-2-2 CHILLER OPERATION, SUMMER MODE (S-2)	48
V-2-3 REFRIGERANT FLOW DIAGRAM, CHILLER OPERATION (S-2, MODE 2)	49
V-3-1 ICE MELT MODE	56
V-3-2 ICE MELT OPERATION, SUMMER MODE (S-3)	57
V-5-1 AMMONIA HEAT PUMP, HOT WATER MODE	71
V-5-2 HEAT PUMP OPERATION, WINTER MODE (W-1)	72
V-5-3 REFRIGERANT FLOW DIAGRAM, HEAT PUMP OPERATION	73
V-6-1 GAS/OIL FIRED BOILER, STEAM HEATING MODE	79
V-7-1 DEC WELL PIPING LAYOUT, DEC CENTRAL PLANT WELL PUMP IN OPERATION	85
V-7-2 DEC WELL PIPING LAYOUT, DEC CITY COUNTY WELL IN OPERATION	86
V-7-3 DEC CENTRAL PLANT WELL, ENERGY CONSUMPTION & COMPRESSOR DISCHARGE PRESSURE	87

I. SYSTEM OVERVIEW

The District Energy Corporation of Lincoln and Lancaster County is a nonprofit corporation providing the space heating and cooling needs for two major buildings: the County-City Building at 555 South 10th Street, housing local government offices, and the adjacent Lancaster County Jail.

This innovative project had its origins in studies initiated in 1984 by the Lincoln Electric System and the City of Lincoln, with the aid of grants from the U.S. Department of Energy, Western Area Power Administration, and U.S. Department of Housing and Urban Development.

These studies confirmed it would be economically feasible to use large commercial heat pumps to heat and cool several buildings, using the underground salt water at the site as the energy exchange medium. Additional benefits would be available by integrating thermal energy storage into the system; that is, using ice and chilled water to help cool the buildings, thus reducing peak electrical demand. Final feasibility studies indicated heating and cooling costs for the County-City Building and new jail could be reduced with a district heating and cooling system.

In late 1989, incorporation papers and related contracts were approved by the Lincoln City Council and Lancaster County Board. The nonprofit District Energy Corporation was created to construct the system with tax-exempt financing and bill various public buildings in the same fashion as other utility services. The District Energy Corporation Board of

Directors, appointed by the Lancaster County Board, Lincoln City Council, Mayor and LES Administrative Board, held its first meeting December 15, 1989. The Lincoln Electric System was selected to provide management services.

Construction of the district heating and cooling system began in 1990. Major items included drilling two wells, one adjacent to the County-City Building at 10th and J Streets and one adjacent to the District Energy Plant at 9th and K Streets; necessary piping from the plant to the County-City Building and County Jail; and new refrigeration equipment, heat pumps and outdoor ice storage tanks at the plant. On June 13, 1991, the District Energy Plant began delivering cooling energy.

During the summer (Fig. I-1), the large water source heat pumps remove heat from the buildings and transfer it to underground water. During late evening and early morning hours, when low-cost electrical generation is available, the heat pumps produce ice that is stored for use during afternoon periods of peak demand for electricity.

During the winter (Fig. I-2), the heat pumps extract heat from the underground water and transfer it to the buildings. Supplemental gas and oil-fired boilers are available when needed.

This innovative heating and cooling system can be expanded to the future to serve other buildings. These could include the former K Street power

plant tentatively scheduled for renovation, as well as other nearby governmental buildings.

Funding for instrumentation, analysis and assistance in preparing this report was provided by both the U.S. Department of Energy and the American Public Power Association.

SUMMER OPERATION

Fig. I-1

WINTER OPERATION

Fig. I-2

II. OPERATIONS SUMMARY

A typical cooling day load profile is shown in Fig. II-1. Also based on operating data the available cooling system efficiencies are shown in Fig. II-2. During the design of the District Energy System it was anticipated that the various modes of operation would function as shown in Fig. II-3 through II-5. The ammonia chiller would operate during the morning hours. Each day at the beginning of the Lincoln Electric System peak electrical demand period the chilling equipment would be shut down and the system would provide ice water cooling to the County-City Building and the Jail facility. Following a four-hour interruption, the Central Plant would be switched to the ice-making mode and the ice tanks would be recharged for the next day's use. During the ice making period the existing County-City Building centrifugal R-11 chillers would operate as the chilled water supply to the County-City Building and Jail. These modes of operation were specifically programmed into the system because it was considered the most likely method of operating the system.

Based on operating experience the system has evolved into a more simplified operation. The ice making equipment is operated only to store ice in the evenings or on weekends and the ice is held in storage until an electrical interruption is called for by the Lincoln Electric System. The reason for this operational change was that the ammonia chillers, being the most efficient system for chilled water delivery, should operate at a maximum number of hours. The equipment utilization is shown in Fig. II-6. The second consideration in this revised operating mode was that the

utility electrical rate provides a significant credit during the summer month for electrical interruption on demand. For this reason it was felt that the production of ice each day and the use of ice each day would be more expensive than simply storing and banking the ice in the ice tanks and waiting for an interruption. This fact is detailed in Fig. II-7 which indicates an average daily efficiency for the system of .89 kW/ton, providing an improvement of 11% from the design operation. With the ice in storage the Central Plant chilled water system can be operated as the base load system.

The above operating mode shown in Fig. II-6 has worked very well during the 1992 summer cooling season. However, the existing chillers in the County-City Building are approximately 25 years old and utilize a CFC refrigerant. This R-11 refrigerant is scheduled for initial phase out during the 1995 time frame and use of these chillers on a long-term basis is now in question. The analysis of performance test results for the various modes of operation indicates that the ice building mode provides a very efficient system. It is not as efficient as the ammonia based chilled water operation; however, with the lower temperature water delivered to the County-City Building, the pumping cost for this delivery are significantly reduced. By comparing the COP of chilled water delivery from the existing centrifugal R-11 chillers to the total cost of delivery of ice chilled water to the County-City Building, it was found that the instantaneous chilling capacity is significantly increased and when all pumping costs are included the efficiency of the two systems are nearly equivalent. Since the cost of the two chilled water modes is nearly the

same and the long-term operation of the existing CFC centrifical chillers is in question the County-City Building may best be served by the daily use of the ice storage system. The resulting equipment utilization and the efficiency of this modified operating mode is shown in Fig. II-8 and II-9.

Work required to incorporate this new mode of operation into the control scheme would include the blending of ice chilled water from the ice tanks with ammonia system chilled water delivery during the day. Blending is necessary since ice must be maintained at all times to provide the four hour electrical interruption. However, with ice water delivery in parallel with chilled water delivery, the capacity of the Central Plant can be increased to a point at which the existing chillers would not be required. It is now expected that this new mode can be incorporated into the scheme with only the modification of the system control program. When this mode is incorporated it is felt that the third ice tank which is now being held in reserve will be activated and the District will increase its thermal storage capacity to maintain approximately 4,500 ton-hours. The savings under this operating scenario would include the elimination of the high electrical demand charge caused by the County-City Building chiller operation and the much improved efficiency of the ammonia system by forcing the full load operation of all equipment required during both ice making and chilled water operation. In addition to the above control modifications, several well water and chilled water pumping changes have been identified which will also improve overall system efficiencies.

During the heating season the Central Plant was not considered to be the primary heating source for the two building, however, it was considered quite likely that the heat pumps could heat both the County-City Building and the Jail down to ambient temperature of approximately 40°F. Below 40°F ambient temperatures the delivered water temperature would not be sufficient to heat the County-City Building and heating would be switched to the steam converters within the County-City Building basement. The District Central Plant would continue to provide heating to the Jail down to a temperature of approximately 10°F. Below 10°F the entire facility would be switched to the steam converters and the Central Plant heat pump would be shut down.

DEC COOLING LOAD

Fig. 11-1

DEC TOTAL SYSTEM COP

DEC TOTAL SYSTEM KW/TON

Fig. II-2

DEC EQUIPMENT UTILIZATION

INTERRUPTION DAY

Fig. II-3

DEC TYPICAL DAILY COOLING ENERGY INTERRUPTION DAY

Fig. II-4

DEC TOTAL COOLING KW/TON

INTERRUPTION DAY

Fig- 11-5

DEC EQUIPMENT UTILIZATION

NON-INTERRUPTION DAY

Fig. II-6

DEC COOLING KW/TON

NON-INTERRUPTION DAY

Fig. II-7

DEC EQUIPMENT UTILIZATION

CHILLER, ICE STORAGE, NON-INTERRUPTION

Fig. 11-8

DEC TOTAL COOLING KW/TON

CHILLER, ICE STORAGE, NON-INTERRUPTION

Fig. 11-9

III. SYSTEM PERFORMANCE

The comparison of heating and cooling system operating efficiencies is a primary goal of this report. The control system installed for system operation incorporates the capability to monitor and data log the critical parameters during operation. Test runs have been completed to evaluate the average and instantaneous performance of the various operating modes. The results of these tests are presented in the section and are summarized in Fig. III-1.

Thermal Ice Storage and Use

The efficiency estimate for this operating mode is based on full load operation of a single 300 horsepower compressor. The efficiency is a function of both the compressor suction and discharge pressure. For this estimate the pressures used are an average over a typical ten-hour ice making cycle. The efficiency here is defined as the energy stored in the ice tanks divided by the total energy input to the system. Total energy input includes not only the compressor drive energy but also all auxiliary pumps utilized in this mode of operation. No tank or storage losses are included here since these are considered parasitic losses in the ice-melt mode.

$$\begin{aligned}\text{Average Ice Making Efficiency} &= 1.08 \text{ kW/ton} \\ &3.2 \text{ C.O.P.}\end{aligned}$$

Based on this efficiency and utilizing the current electrical energy rates of \$.0169/kWh the energy cost of ice production is estimated to be \$.0183 /ton-hr. The electrical demand charge is difficult to assign since this charge is assessed monthly and is further complicated by the demand credit provided through the interruption rate. The demand related costs must be assigned based on an evaluation of equipment capacity, operating time and seasonal utilization.

Ammonia Chillers

Ammonia water chiller efficiency is based on and extended full load operation of a single ammonia compressor. All auxiliary equipment energy costs are included and operating parameters are as outlined in the specific operating mode section of this report.

Ammonia Chiller Efficiency = .703 kW/ton

5.0 C.O.P.

Based on the above efficiency and a summer electrical energy cost of \$.0169/kW the energy cost per ton-hr for chilled water deliveries is \$.0119/ton-hr. The electrical fixed cost or demand charge will be proportioned based on actual utilization of this mode.

Centrifugal Chiller Efficiency

The efficiency of the existing twenty-five year old centrifugal chillers was measured from an extended operating period in which building chilled water deliveries were measured as well as total electrical input to the chilled water system. During this operational test only one of the chillers was allowed to be on line and an attempt was made to insure that the chiller operated near its maximum capacity. Again the electrical energy rate of \$.0169/kW-hr has been used for the operating mode costs.

$$\begin{aligned}\text{Centrifugal Chiller Efficiency} &= 1.15 \text{ kW/ton} \\ &3.1 \text{ C.O.P.}\end{aligned}$$

$$\text{Cost of Operation} = \$.0194 \text{ ton-hr}$$

Ammonia Heat Pumps

The evaluation of operating efficiency for the heat pump heating cycle requires an extended operating cycle which includes both the compressor operating cycle and the period of hot water deliveries from the water storage tank follow compressor shut down. The average efficiency during this period also represents a partial loading condition of a single compressor since the building heating load is inadequate for full load compressor operation. The efficiency developed for this mode of operation is:

$$\text{Ammonia Heat Pump Efficiency} = 2.6 \text{ C.O.P.}$$

Based on operating experience, if adequate heating load were available this efficiency could be increased to approximately 4.0 C.O.P. Energy production costs for the present heat pump operation have been computed to be \$1.90/MMBTU with the potential to reduce this cost to \$1.24/MMBTU.

Gas/Oil-Fired Boilers

The efficiency for the operation of the fossil-fired boilers has been developed in the specific section covering this operating mode. For the purposes of this report an efficiency of 78% has been used.

The cost of energy production during the boiler operation is calculated based on an average February 1992 natural gas rate of \$2.816/MMBTU. During the 1991-1992 heating season the thermal energy supplied from the boilers to the buildings is delivered at \$3.61/MMBTU.

Figure III-1

DISTRICT ENERGY SYSTEM

EFFICIENCIES AND OPERATING COSTS

Operating Mode	Current Efficiency C.O.P	Maximum Expected Efficiency	Production Costs			Projected Minimum Cost (\$/MMBTU)
			Current Variable Energy Cost (\$/MMBTU)	Current ⁽¹⁾ Fixed Energy Cost (\$/MMBTU)	Total Energy Cost (\$/MMBTU)	
Thermal Ice Storage and Use	3.2	3.66	\$1.525	\$3.71 ⁽²⁾	\$5.235	\$5.04
Ammonia Chillers	5.0	7.0	\$.992	\$3.71 ⁽²⁾	\$4.702	\$4.40
Existing Centrifugal Chillers	3.1	3.51	\$1.617	\$3.71 ⁽²⁾	\$5.327	\$5.13
Ammonia Heat Pumps	2.6	4.0	\$1.90	\$0 ⁽³⁾	\$1.90/MMBTU	\$1.235
Gas/Oil Boilers	.78	.78	\$3.61	\$600/yr \$.08/MMBTU	\$3.69/MMBTU	\$3.69

⁽¹⁾ Includes electrical demand and customer charges for compressor operating modes and for boiler operation includes billing fixed charges.

⁽²⁾ Based on 10,612 MMBTU annual cooling energy deliveries during 1992 cooling season.

⁽³⁾ All electrical demand and ratcheted demand charges are included in the cooling modes.

IV. OPERATING PROCEDURES

The following procedures have been developed for use by the Central Plant and County-City Building equipment operators. These operating standards do not include the parallel use of the ice storage and chilled water system but will enable the operating personnel to optimize the equipment now available.

General Procedures -

- The primary purpose of the DEC system is to provide thermal heating and cooling to its customers in a uniform uninterruptible level throughout the year.
- The system needs to be operated and maintained on a 24-hour basis.
- The system needs to maintain the design water temperatures and pressures to its customers.
- The system should be operated and maintained as efficiently as possible.
- High efficient machines should be operated at near full capacity before the machines are brought on line.

- Operating system pressures, temperatures and flows should be maintained and monitored regularly.
- Prior notice should be given to DEC customers when system is to be shut down for any maintenance work.
- Customers should be notified of emergency shutdown and informed of when the system is to be brought on-line.
- Accuracy of customer metering should be maintained and monitored for billing purposes.
- All systems Operation and Maintenance personnel should follow all DEC, City, State, and National safety procedures.
- All safety equipment should be tested, monitored and maintained on a regular basis.
- The system should be open for safety inspection during normal business hours all year-round.
- If refrigerant presents a hazardous situation, these occurrences should be reported to the necessary City, State, and National regulating agencies as soon as possible.

- The system Operation and Maintenance personnel should undergo ongoing safety and operation training.
- All necessary drawings, records, logs and files should be maintained at the plant site, the Maintenance office and Contract Manager's offices.
- All necessary tools, drawings, and safety equipment should be serviced and maintained on site.
- Proper safety labels, posters and signs should be installed where necessary.
- Proper inventory and maintenance records should be maintained.
- At any given time a responsible individual will be in charge of the operation of the system.
- The Operation, Maintenance and Management Contractor personnel should work towards enhancing the system efficiency, capacity and capabilities for existing and future needs.

Specific Procedures -

- For highest efficiency, selection of operating modes should be as follows:

Cooling Operation:

1. Ammonia Refrigeration - water chilling
2. Ammonia Refrigeration - thermal storage
3. Existing Centrifugal R-11 - water chilling

Heating Operation:

1. Heat Pump
 2. Fossil Fired Boilers
- Year-round water treatment for corrosion control is required in both heating and cooling systems.
 - Ice tank water treatment should include ph control and microbiological control.
 - Well pumping should be from the Central Plant well.
 - Well water flow rate for cooling operation should be no lower than 400 gpm and no higher than 700 gpm.
 - Chilled water flow rate to the Central Plant should be no greater than 750 gpm during chilled water operation.

- To maintain proper ammonia vessel levels ice making operation should be initiated once per week.
- Ice should be maintained in ice tanks at all times.
- Ice should be fully discharged once per week to maintain uniform ice distribution in tanks.
- Boilers should be opened, cleaned and inspected following each heating season.
- Even minor ammonia leaks should be corrected immediately.
- Emergency generator day tank should be maintained at a full level at all times.
- Any well water leaks should be corrected immediately.
- All plate and frame heat exchangers should be cleaned at least once per year.

V. OPERATING MODES

1. ICE PRODUCTION AND STORAGE

a. General

The purpose of the thermal ice storage system is to provide electrical demand interruptions during the peak cooling hours of the day. Ice is produced by the refrigeration system within three ice-on tube thermal ice storage tanks. The ice is stored for extended periods of time as required and is available on demand by Lincoln Electric System whenever predetermined conditions for an electrical interruption are met. An interruption request is made by the electric utility and the interruption is scheduled through the computer control system. At the start of an interruption the refrigeration system pumps are deactivated, the compressors are shut down and the ice tank and ice water pumps are activated to transfer thermal energy to the County/City Building and the Lancaster County Jail from the storage tanks. The three tanks can easily handle any peak thermal load experienced within the buildings. The current rate is structured such that the maximum electrical interruption lasts for a four-hour period of any day during a five-day work week. The system has been in operation throughout 1991 and 1992 and has performed as specified.

b. Required Equipment

The thermal ice storage system consists of three Baltimore air coil Ice-on-tube tanks, model No. TSU-1710G, two ammonia pumps, Cornell Model 2CB, and a low pressure ammonia receiver. The system utilizes either one or both of the Vilter reciprocating compressors. Ice making capacity is approximately 200 tons per compressor. This capacity is a function of the ice thickness in the tank and the condenser temperature. A rule of thumb used for the District System is that when operating only one compressor in the ice making mode that for each hour of electrical interruption and ice use, approximately two hours are required to restore ice to the tank. Therefore, for a four-hour interruption it will require an eight hours ice building period during the evening. This build period can be reduced with the operation of both compressors; however, the second compressor has been held in reserve since this would double the electrical demand during the ice making period. As with each of the refrigeration systems, condenser cooling is provided from the underground salt water aquifer well system.

c. Operation Summary

The following descriptions is a summary of the generalized refrigeration scheme shown in Figure V-1-1. The general

method of operating this system is to first initiate operation of the well water system which provides approximately 800 gallon/min of 57 degree well water to the condenser water heat exchanger. The condenser loop pump P-5 circulates approximately 700 gpm of condenser water to the ammonia refrigeration condenser. Ammonia is condensed in the shell and tube condenser and falls into the high pressure receiver where it is then automatically fed through the ammonia liquid solenoid valve to the low pressure receiver. The low pressure receiver is the liquid ammonia storage vessel. The liquid ammonia is pumped from the low pressure receiver by pump P-1A or 1B, to the three ice storage tanks. Ammonia evaporates in the ice tank coils and ice is formed on the interior of the refrigerant tubes. The ammonia vapor is drawn back to the low pressure receiver which also acts as the vapor storage vessel. The ammonia vapor is drawn back into the compression cycle and the refrigeration cycle begins again. The specific system configuration and the detailed active refrigeration loop are shown in Figs. V-1-2 and V-1-3.

d. Specific Design, Problems and Solutions

During operation of the ice storage tanks it is critical to inventory and monitor the actual ice stored within the tank. Several methods have been used on other installations, including ice thickness sensors or water level sensors. The

District has chosen a third method. As ice builds on the ammonia tubes, the system suction pressure is reduced. Ice acts as an insulator and increases the insulating effect for heat transfer from the water to the ammonia. If the compression cycle runs too long, ice will bridge between tubes and form a solid ice mass within the ice tank. This in turn reduces the heat transfer surface area and the rate of energy exchange is reduced. The solution to this problem was to install a separate program within the control system which monitors both suction pressure and temperature at the low pressure receiver. As this pressure is pulled down the values of both pressure and temperature are used as an indication of the actual ice stored in the ice tanks. Ice thickness monitors were supplied as part of the ice tank installation. These, however, were found to be unsatisfactory. The tanks are not generally fully discharged and ice is removed to a greater extent from the perimeter of the tank. With a consistent partial discharge and build cycle, ice will eventually accumulate within the center of the tank and this thickness cannot be monitored. By using the compressor suction pressure as an indication of thermal storage, the operator can avoid gross overfreezing of the tank and can program an approximate inventory when ice is being restored to the tank. The results of recording suction pressure and temperature versus ice storage inventory is shown in Figs. V-1-4 and V-1-5.

A second problem experienced with the thermal ice storage system was the migration of ammonia from the low pressure receiver during periods of down time. Ammonia is fed automatically to the low pressure receiver to maintain satisfactory ammonia pump head pressure. Ammonia will continually vaporize in the low pressure receiver then condense in the ice tank. Eventually nearly all ammonia will be transferred from the high pressure receiver through the low pressure receiver into the ice tanks. If the system is down for extended periods of time the high pressure receiver ammonia level will be reduced to a point at which the chilled water refrigeration operations is not possible. To correct this problem the ice making operation is initiated and the ammonia is pulled from the ice tanks back into the high pressure receiver. The District now monitors the high pressure receiver liquid level and operates the ice storage system periodically to maintain ice inventory and to maintain or balance the ammonia system at satisfactory levels.

e. Performance Results

The operating conditions for a typical ice making cycle are listed in the following table.

ICE PRODUCTION
OPERATING CONDITIONS

7/21/92 23:50

Ammonia Suction Pressure	38.72 psig
Ammonia Discharge Pressure	132.8 psig
Condenser Temperature In	61.98°F
Condenser Temperature Out	69.82°F
Well Water Temperature In	57.54°F
Well Water Temperature Out	65.57°F
Condenser Water Flow	755 gpm
Well Water Flow	744 gpm
Well Water Energy Rejection	253.8 Ton
Condenser Water Energy Rejection	251.7 Ton
Ice Production Rate (Est.)	240 Ton
Compressor Horsepower (Est.)	140 HP
System KW Demand	215
Compressor Efficiency	.435 kW/Ton

The thermal energy production efficiency can be improved by storing only a minimum amount of ice in the ice tanks. Operating at a minimum ice storage level will provide a minimum ice thickness, which minimizes thermal insulation for heat transfer within the ice tank.

AMMONIA ICE STORAGE

ICE MAKING MODE

Fig- V-1-1

ICE BUILD

SUMMER MC

NOTES:

1. LEAD CHILLER IS ALWAYS ON, LAG CHILLER DEPENDS ON LOAD SET POINT.
2. LEAD PUMP IS ALWAYS ON. IF LEAD FAILS, LAG PUMP IS AUTOMATICALLY ENGAGED.
3. P-28 & P-29 ARE VARIABLE SPEED PUMPS WHICH DEPEND ON BUILDING LOAD.
4. EQUIPMENT FOR FUTURE BUILDING SERVICE.

Fig. 1

OPERATION

DE (S-1)

DISTRICT ENERGY CENTRAL PLANT REFRIGERATION PRESSURES & TEMPERATURES				
SOUTH COMPRESSOR	LOW	DESIRED	HIGH	CRITICAL
SUCTION PRESSURE	15	25	35	<10/39>
DISCHARGE PRESSURE (EAST)	130	175	190	200
DISCHARGE PRESSURE (WEST)	130	175	190	200
OIL PRESSURE (P OIL - P SUC)	20	40	50	<20/50>
SUCTION TEMP.	14	19	25	<12
DISCHARGE TEMP. (EAST)	215	235	250	275
DISCHARGE TEMP. (WEST)	215	235	250	275
OIL TEMP.	100	120	135	140
FILTER DIFF. PRESSURE	N/A	5	20	30
ICE BUILD OPERATION				
LOW PRESSURE REC.				
PRESSURE	15	25	100	120
LEVEL	35%	47%	70%	75%
HIGH PRESSURE REC.				
PRESSURE	130	175	190	200

• CRITICAL - IMMEDIATELY NOTIFY LINE LEE/FRED LITTLE

LEGEND

COMP	COMPRESSOR
HX	HEAT EXCHANGER
P	PUMPS
P-1A/1B	AMMONIA PUMPS
IT	ICE TANKS
V	CONTROL VALVE
SV	SOLENOID VALVE
FM	FLOW METER
TS	TEMPERATURE SENSOR
AP	AIR PUMPS
R	REFRIGERANT
WW	WELL WATER
CNDW	CONDENSER WATER
CW	CHILLED WATER

PROJECT:

DISTRICT ENERGY CORPORATION
HTG. & CLG. CENTRAL PLANT
LINCOLN, NE

REFRIGERANT

ICE BUILD OPERAT

NOTES:

- SV4 OPEN & CLOSES AUTOMATICALLY DEPENDING ON AMMONIA LEVEL IN THE LOW PRESSURE RECEIVER.
- LEAD PUMP ON, IF LEAD PUMP FAILS, LAG PUMP IS AUTOMATICALLY ON. IF AMMONIA LEVEL IN LOW PRESSURE RECEIVER GOES BELOW SET POINT, AMMONIA PUMPS P1-A & P1-B TRIP AUTOMATICALLY.
- COMPRESSOR #1 & #2 DEPENDS ON PUMP 1A & 1B, HEAD PRESSURE, & SUCTION PRESSURE.
- SV5, SV6, & SV7 ARE ENERGIZED AUTOMATICALLY WHEN ICE BUILD OPERATION IS INITIATED. (DEPENDS ON ICE LEVEL IN THE ICE TANKS.)

Fig.

FLOW DIAGRAM

ON (S-1, MODE 1)

1-1-3

PROJECT:
DISTRICT ENERGY CORPORATION
HTG. & CLG. CENTRAL PLANT
LINCOLN, NE

DATE 1-9-91	DRAWING NO. CA-2079	SHEET 12 OF 25	REV. A
----------------	------------------------	-------------------	-----------

THERMAL STORAGE ICE PRODUCTION

INVENTORY CONTROL

ICEBUILD (7/21/92)

Fig- V-1-4

THERMAL STORAGE DISCHARGE

INVENTORY CONTROL

ICEMELT (7/21/92)

Fig. V-1-5

2. AMMONIA CHILLERS

a. General

The second mode of operation for the District Energy System is water chilling. Chilled water is delivered to the County/City Building and Lancaster County Jail in parallel with older existing centrifugal chillers. The new ammonia chiller is considered the primary chilling source for the two buildings and is the major cooling supply for the District Energy Corporation. Chilled water is delivered to the County/City Building at a temperature from 45-47°F as required to satisfy building cooling and dehumidification needs. The return water temperature is approximately 57°F. Chilled water operation is the primary mode of operation during all summer cooling days with exception of periods of interruption or ice building operation. Occasionally cooling loads are so low that the ammonia compressor is shut down and chilled water needs are supplied from the existing centrifugal chillers.

b. Required Equipment

The Ammonia Chiller mode is shown schematically in Fig. V-2-1. In this mode condenser cooling for the refrigeration system is again provided by the underground salt water aquifer wells. Well water is routed through the condenser water heat

exchangers and condenser water is then provided to the ammonia condenser at approximately 62 degrees. Ammonia is condensed in the refrigeration system and drops into the high pressure receiver where it is fed automatically to the ammonia water chiller. The ammonia vapor is drawn back to the compressor where the refrigeration cycle begins again. In this cycle only one of the Vilter compressors is used for chiller operation. The chiller capacity is nominally rated at 265 tons and the condenser rating is approximately 600 tons. Equipment required during the ammonia chiller mode of operation includes the condenser pump P-5 operating at approximately 700 gallon/min., compressor No. 2 and pump 33, which is a variable speed chilled water pump located in the County/City Building. In addition, well pump No. P-7 is also the primary well pump used for this operating mode.

c. Operation Summary

During chiller operation the compressor is automatically staged to one of three levels equaling one-third, two-thirds or full capacity of the compressor. This staging is controlled by a two-part proportional integral loop which senses chiller ammonia pressure and chilled water delivery temperature. Whichever input, temperature or pressure, reaches its set point first will be the controlling factor in staging the compressor. On very mild days the compressor

capabilities will pull the ammonia pressure down since little or no cooling load exists within the chiller. Either the chiller pressure or the delivery temperatures will reach the set point and the compressor will stage from stage 3 to stage 2 and then to stage 1. Under very low load conditions the compressor will eventually go off for a period of time until building loads recover. Chiller operation set points for control of the staging are 52 lbs/sq.in. and 43°F delivery water temperature. The capacity of the compressor has been determined to be approximately 280 tons under full load conditions with a condensing temperature of 62°F. Specific equipment associated with the water side and refrigerant side of this operating mode are shown in Fig. V-2-2 and V-2-3.

d. Specific Design Problems and Solutions

Several problems were encountered in the start-up of the chiller system, the first of which was the mislocation of the pressure transducer in the ammonia system. The transducer had originally been located on the downstream side of the ammonia pressure regulating solenoid. Under these conditions when the regulating solenoid was closed, the chiller pressure could not be read by the control system. Since the ammonia system is a dual system used for both ice making and the chilled water production, any leakage in the regulator/stop valve could produce an extremely low temperature in the chiller and freeze

any static water in the chiller vessel. The pressure transducer was subsequently moved to the chiller side of the regulating valve and an emergency trip was installed in the control program to trip the entire refrigeration system whenever chiller pressure reaches a low safety limit.

The second start-up problem involved tuning of the chiller operation control loops. To reduce equipment cycling and start and stop operations, it is important to modify the control of staging and shutdown cycles on the compressor. The manufacture's recommendations call for no more than three compressor starts per hour. This requirement is intended to minimize compressor drive motor winding heating. Under low-load conditions the compressor will stage down to one-third capacity. However, as load reduces below approximately 90 tons the compressor staging loop will eventually shut the compressor down. The difficulty found is that the compressor will fully stage up under low load conditions to satisfy the cooling load and then begin immediately to stage down to an off position. Under these conditions the operators were first instructed to manually disable one or two stages of the compressor to enable continued operation of the compressor under low load periods. The next operational change was to delay staging up to the third compressor stage. This modification allowed the building load to exceed the compressor capacity while operating on two stages with the

average cooling output on the system to be somewhere between the second and third stage. The final control modification attempted has been to delay the start-up of the existing centrifugal chillers. This again allowed the building load to exceed the on-line chiller capacity. This staging control will be investigated in the future since it appears that a function to calculate the stage timing could be developed within a feedback control loop from various building, times, and ambient conditions.

e. Performance Results

The following table contains typical operating parameters for the ammonia chiller operation.

AMMONIA CHILLER
OPERATING CONDITIONS

Ammonia Chiller Pressure	54.38 psig
Ammonia Discharge Pressure	132.4 psig
Condenser Temperature In	62.27°F
Condenser Temperature Out	72.87°F
Well Water Temperature In	57.43°F
Well Water Temperature Out	67.99°F
Chilled Water Temperature (Supply)	48.91°F
Chilled Water Temperature (Return)	56.49°F
Condenser Water Flow	731 gpm
Well Water Flow	722 gpm
Chilled Water Flow	951 gpm *
Well Energy Rejection	304.9
Condenser Energy Rejection	309.9
Chiller Energy Delivery	288.3
Cooling Rate	288.3 Tons (Field Data)
	310 Manuf. Data
Compressor BHP (Est.)	158 HP
Chilled Water Production Efficiency	5.5 C.O.P.
Compressor Efficiency	.408 kW/ton

* Chilled water flows were reduced to a maximum of 750 gpm following this test run.

Under these conditions the performance of the system approaches a COP of approximately 5.5. This efficiency rating is, however, reduced as the compressor is staged down since energy input to the compressor cycle is not linearly proportional to cooling output. At one-third and two-thirds capacity the coefficient performance is approximately 4.6 and 2.8 respectively. From data gathered to this point the chilled water system efficiency meets or exceeds design expectations and is considered a highly efficient chilled water system.

AMMONIA CHILLER CHILLED WATER MODE

Fig- V-2-1

P-7
WELL PUMP

CHILLER (

SUMMER M

NOTES:

1. COUNTY/CITY LEAD & LAG CHILLERS DEPEND ON BUILDING LOAD & SET POINT ON SYSTECON PANEL.
2. P-26 & P-27 DEPEND ON LEAD & LAG COUNTY/CITY CHILLER OPERATION.
3. P-28 & P-29 ARE VARIABLE SPEED PUMPS WHICH DEPEND ON BUILDING LOAD.
4. P-33 IS ON FIXED SPEED (950 GPM).
5. EQUIPMENT FOR FUTURE BUILDING SERVICE.

LEGEND

COMP	COMPRESSOR
HX	HEAT EXCHANGER
P	PUMPS
P-1A/1B	AMMONIA PUMPS
IT	ICE TANKS
V	CONTROL VALVE
SV	SOLENOID VALVE
FM	FLOW METER
TS	TEMPERATURE SENSOR
AP	AIR PUMPS
R	REFRIGERANT
WW	WELL WATER
CNDW	CONDENSER WATER
CW	CHILLED WATER

Fig.

OPERATION

ODE (S-2)

PROJECT:

DISTRICT ENERGY CORPORATION
HTG. & CLG. CENTRAL PLANT
LINCOLN, NE

DATE
1-9-91

DRAWING NO.
CA-2079

SHEET
4 OF 25

REV.
A

V-2-2

REFRIGERANT CHILLER OPERATION

NOTES:

1. SV3 VALVE OPENS & CLOSES AUTOMATICALLY DEPENDING ON CHILLER AMMONIA LEVEL.
2. SV1 REGULATES PRESSURE AT 52 PSI ON THE CHILLER SIDE.
3. SV4 OPEN & CLOSES AUTOMATICALLY DEPENDING ON AMMONIA LEVEL IN THE LOW PRESSURE RECEIVER.

Fig.

FLOW DIAGRAM

(S-2, MODE 2)

1-2-3

PROJECT:
DISTRICT ENERGY CORPORATION
HTG. & CLG. CENTRAL PLANT
LINCOLN, NE

DATE	DRAWING NO.	SHEET	REV.
1-9-91	CA-2079	12 OF 25	A

3. THERMAL ICE USE

a. General

The purpose of the thermal ice water delivery system is to provide chilled water to the District customers during periods of electrical demand interruption. Ice is produced by the ammonia refrigeration system and stored in the ice-on-tube storage tanks. Three storage tanks have been installed, each with the capacity of approximately 1,500 ton hours. The third tank is not required for present load conditions but was installed for future District Energy System load growth. Presently with the two tanks the District can store approximately 3,000 ton hours of cooling capacity. The County/City Building and Jail load on peak cooling days is approximately 500 to 550 tons. Based on these load conditions the 3,000 ton hours available from the two operating tanks is more than adequate for the four-hour rate interruption period.

b. Required Equipment

The thermal energy delivery system shown in general by Fig. V-3-1 consists of the ice water piping to the two ice water pumps which deliver 32°F water to the ice water heat exchanger HX2. HX2 is a plate frame heat exchanger Alfa-Laval, Model

A15-BFG, which interchanges energy with the building chilled water system. The two full capacity ice water pumps, 3A and 3B, provide redundancy for ice water delivery. Since the delivery water temperature is significantly lower than normal chilled water, reduced flows are required and only one pump is operated.

c. Operation Summary

Active equipment utilized in the ice use mode is shown in Fig. V-3-2. The method of operating the system is to first interrupt all refrigeration and water pumping equipment including the underground water well at the building Central Plant. Pump 3A or 3B is started to deliver water to the ice water heat exchanger HX2. This heat exchanger acts as an alternate chilling source to the chilled water system. The chilled water from the County/City Building is routed through the heat exchanger from variable speed Pump 33 located at the County/City Building. The speed of Pump 33 is automatically controlled to match the flow of the secondary chilled water flow in the County-City Building and Jail facility. Typical flow rates during the ice melting operation for Pump 33 are from 500-1,000 gal/min. Ice is melted in the tank as chilled water is withdrawn from the tank and is warmed by the building return water at HX2. Typically at the end of the ice-use period, some ice remains in the ice tank. As long as the tank

is not fully discharged the ice tank water delivery temperature remains at 32 to 34°F. Control conditions installed to automate the ice use mode include control of maximum ice water temperature in the tanks. Whenever the delivery water from the ice tank exceeds 39°F for a period of 20 minutes the system either transfers to chilled water delivery mode and starts the water chilling operation or shuts the system down and the building temperature is allowed to drift until the interruption period is over. Experience has dictated that the thermal ice-use cycle be scheduled to precede the interruption period by approximately one-half hour and to continue through the interruption period to include an additional one-half hour. This five-hour interruption then insures that all pumps and refrigeration equipment are at a deenergized condition during the four-hour interruption billing period.

d. The Specific Design Problem and Solution

As was described in a previous section, the primary design difficulty with this system is determining and monitoring the stored thermal energy available within the ice storage tank. The description of this control system was included in Section 1. Other than the inventory consideration the system has performed exceptionally well with dead load thermal pickup capabilities exceeding expectations and storage capabilities

of the tank which exceed the actual building peak cooling loads.

One additional consideration for this mode has been in determining the ability to operate the chilled water system and the thermal ice-use mode in parallel. By modulating the control valve which isolates the chilled water from the ice water heat exchanger both systems could be operated simultaneously. This modified operating mode would enable the ice system to act as a peaking thermal source when loads exceed the capabilities of the Central Plant chiller. If in the future the existing R-11 freon chillers in the County/City Building were unavailable, this mode of operation would enable the District to supply high peak loads and to provide chilling to the building without the use of the older County/City centrifugal compressors.

e. Performance Results

The operating conditions for the thermal ice use cycle are listed below.

ICE USE
OPERATING CONDITIONS

7/21/92 12:50

Chilled Water Temperature (Supply)	41.23°F
Chilled Water Temperature (Return)	49.76°F
Ice Tank Water Temperature (Supply)	32.77°F
Ice Tank Water Temperature (Return)	40.38°F
Chilled Water Flow	748.1 gpm
Ice Tank Water Flow	745.8 gpm
Ice Tank Energy Delivery	238.3 tons
Chilled Water Delivery	259.1 tons
Cooling Rate (Estimated)	255 tons
System KW Demand	60 kW
Highest Recorded Demand Reduction for four hours	302 kW

Under the conditions given, chilled water can be delivered to the building at approximately 45°F. The District has yet to determine the capabilities of storage within these tanks since some overfreezing is possible by exceeding the ice thickness recommendations of the manufacture. At this time it is estimated that approximately 5% of ice stored in the tank is lost each day due to tank thermal losses.

ICE MELT MODE

Fig- V-3-1

1. P-33 IS A VARIABLE SPEED PUMP DEPENDENT ON BUILDING LOAD
2. P-25 & P-35 ARE VARIABLE SPEED PUMPS WHICH DEPENDS ON BUILDING LOAD
3. FAL PUMP IS A WATON. IF FAL FAULT, LAG PUMP IS AUTOMATICALLY TURNED ON
4. EQUIPMENT FOR ENTIRE BUILDING SERVICE

LEGEND

IN ON H MR ENDW HX	ICE WATER CHILLED WATER REFRIGERANT WEL WATER CONDENSER WATER HEAT EXCHANGER
P IT V SV FM TS AP	PUMPS ICE TANKS CONTROL VALVE SOLENOID VALVE FLOW METER TEMPERATURE SENSOR AIR PUMPS

407 IN USE

EQUIPMENT FLOW ON

EXISTING EQUIPMENT

Fig. 1

MELT OPERATION

SUMMER MODE (S-3)

REGULATED WATER SUPPLY TO THE MELT OPERATION

PROJECT:
DISTRICT ENERGY CORPORATION
HGS & CO. CENTRAL PLANT
TECHN. DE

DATE

11-9-91

DRAWING NO.

1A-2179

SHEET

5 OF 25

REV.

1

4. CENTRIFUGAL CHILLERS

a. General

The County/City Building was constructed in 1967. At that time two R-11 centrifugal chillers were installed to provide cooling to the north and south halves of the building. These chillers were initially provided with condensing water from an on-site below grade cooling tower. During construction of the Jail facility the cooling tower was eliminated, and an underground water well was installed for condenser cooling. The chillers were repiped so that either chiller could provide backup cooling capability to the entire County/City Building and Jail complex. When the Central Plant was constructed, these chillers were included in the Central District Energy Corporation's facilities as a backup chilling source to the Central Plant ammonia refrigeration system. The centrifugal chillers utilize freon refrigerant R-11 which is on the CFC phaseout schedule for 1995. While the District is maintaining and operating this equipment there are no plans for upgrading or utilizing this equipment on a long-term basis.

b. Required Equipment

The two County-City Building chillers are Trane Centravac R-11 hermetic centrifugal water chillers. The system within the

basement of the County/City Building consists of two 40 hp redundant condenser pumps and two 40 hp primary pumps for the chillers. The chillers are piped in parallel with the Central Plant ammonia chilled water system. Controls for the chillers are provided by a Syscon programmable controller based staging and tonnage sequencing system. This system is then interfaced to the building energy management system which provides control for the central ammonia facility. The condenser cooling for these two compressors is provided by the Central Plant well pump which first cools the Central plant chiller and the rejected well water is piped across the street to the centrifugal chiller heat exchanger. Water is then rejected either to the storm sewer or second well which was originally used for condenser cooling at the County/City Building.

c. Operation Summary

The method for operating these chillers is as backup equipment to the Central Plant facility. The chillers are automatically started along with the condenser pumps and primary pumps as tonnage for the two facilities reaches a predetermined level. The chillers will then run until the load is satisfied and drops to a set point at which the chillers are again shut down. The load staging of the centrifugal chillers is accomplished based on the outlet temperature of delivered

chilled water. Generally only one of the County/City Building chillers is required as backup for the Central Plant facility. However, when load is at very minimal level these chillers serve at times as a primary source with the Central Plant ammonia chilled water system shut down due to low load staging difficulties. The operating requirements for the 25-year old centrifugal chillers are such that condenser temperature is specified at 80°F. In order to operate at this level an automatically controlled bypass valve was installed at the well water heat exchanger to bypass condenser water as required to maintain the operating condenser temperature for the chillers. By operating the chillers as a secondary cooling source and providing well water which is being rejected by the Central Plant, the temperature of the well water has already been raised by approximately 10°F and the minimal amount of bypass is required in the condenser loop.

d. Specific Design Problems and Solutions

Specific problems which have occurred with the operation of the centrifugal chillers included a condition in which 67°F well water temperatures were too cool for directly cooling the condenser loop. This problem was solved with the installation of the condenser water bypass valve.

A second problem has occurred during parallel performance of these machines with the Central Plant ammonia chiller. Initially this problem was thought to be a control problem within the pneumatic system on the centrifugal chillers. The centrifugal chillers would automatically assume a lead chiller status and act as the primary chiller forcing the Central Plant chiller off-line. After a review of the primary and secondary water pumping system, it was determined that the bypass line between the primary and secondary pumping system was piped incorrectly. Under low secondary flow conditions with both the Central Plant chiller and one County/City Building chiller on-line the bypass flow would reverse and chilled water would be delivered directly to the Central Plant chiller as return water. Since this water was significantly colder than expected, the Central Plant would begin to stage down and eventually go off-line. This operating condition forced the entire system into an inefficient operating mode and caused staging problems for both the Central Plant and the County/City Building chillers. The bypass piping system will be modified to enable the Central Plant to act as the primary source under all conditions.

e. Performance Results

Typical operating performance for the County-City centrifugal chillers has been derived from electrical energy records and

cooling delivery recorded during periods when the Central Plant is off-line. At this point no optimization of this chilled water operation has occurred. Potential for slight improvement have been identified; however, the long-term goal is to phase out the use of these chillers.

5. AMMONIA HEAT PUMPS

a. General

Probably the most interesting mode of operation for the Central Plant facility involves using the ammonia refrigerant compressor as heat pumps. Under these conditions the condenser and chiller functions are reversed and hot water is delivered to the County/City Building and Jail rather than to the well water heat rejection system. Heat is absorbed from the well water in the chiller barrel and transferred to the condenser where the condenser water piping has been valved into the hot water delivery system for the County/City Building. Initial expectations were for a minimal heating delivers to the County/City Building, due primarily to the higher temperature fin-tube building heating system. The Jail on the other hand was constructed to utilize lower water temperatures and it was anticipated that a major portion of the Jail heating could be provided from the heat pump system.

b. Required Equipment

Equipment utilized in the heat pump mode is generally detailed in Fig. V-5-1. Equipment includes a single ammonia compressor, the chiller vessel, condenser well pump, ammonia

desuperheater, hot water storage tank and all associated pumps. This mode is essentially the same as the chilled water mode with only the water loop heat exchange systems reversed and the addition of the ammonia desuperheater and hot water storage system.

c. Operating Summary

Under the heat pump operating mode, show in Figures V-5-2 and V-5-3 the compressor typically operates at a suction pressure of approximately 53 lbs/sq.in. and a discharge pressure of 214 lbs/sq.in. These conditions are significantly higher than the chilled water mode since the heat is withdrawn from the 57°F well water and the condenser water temperature must be held above 95°F. Under these conditions the horsepower requirements of the compressor are significantly increased and the capacity of the system is reduced. Heat can be withdrawn from the heat pump system at a rate of approximately 3.6 million BTU/hr. Water delivery temperatures have been in the range of 95-105°F with return water temperatures of approximately 95°F. This again is significantly lower than the existing boiler fed hot water system. The compressor is a three-stage reciprocating compressor which loads in one-third, two-thirds and full capacity. The staging is accomplished via a three part proportional integral demand loop with the conditions for staging being evaporator delivery

water temperature, condenser temperature and chiller suction pressure. Operating limits include a temperature limit of 103°F for the condenser temperature which is a safety limit placed on the ammonia compressor system. Evaporator operating limits are currently set at 48 psig ammonia pressure and 41°F water temperature. Since the compressor discharges ammonia directly to the desuperheater, heat is drawn from the ammonia prior to reaching the condenser. This heat is pulled from the desuperheater and stored within a 2,500 gallon hot water storage tank. The method of operating the hot water storage system is to draw heat from the ammonia as long as the system is operating. The hot tank water is then bled back into the hot water system upon shutdown of the refrigerant system as the loop temperature begins to fall. The hot water control valve begins to open and water is injected in the building hot water system. This then provides an additional 2,500 gallons of water storage and effectively increases the volume of the hot water delivery loop.

d. Specific Design Problems and Solutions

Since this mode of operation is the most innovative of all Central Plant modes, several design and operating difficulties were encountered. The first of these and the most significant is the high capacity of the system for delivering hot water to the building. While this would appear to be a welcome

situation, the results of this excess capacity are that the compressor is forced to operate at a very low load condition, primarily on only one stage or at one-third capacity. The control difficulties while operating the compressor on only one stage are that the compressor is either on or off depending on the staging of the control system. This can cause multiple starts on the 300 hp drive motor which is limited to three starts per hour. The low load condition is caused by the efficient design of the new Jail facility which as an energy efficient structure requires very little outside heating due to its internal heat gain. As stated previously, the County/City Building heating system is a perimeter fin-tube system and has limited capability to reject heat from low temperature water source. With these two building load conditions the system was operated on one stage or one-third capacity and delivered approximately .85 MMBTU/hr of heat to the building. In this mode of operation the system will heat the building water loop to the capabilities of the compressor, hold that load until the entire loop is heated to a level which forces the refrigeration system off-line due to high condenser temperature. When the shutdown occurs the hot water storage tank valve opens and the building hot water loop is allowed to coast down in temperature until it reaches a startup point for the compressor system. It is expected that if additional building loads can be added or additional heat rejected to these buildings, significantly longer operating

times can be accomplished and much higher operating efficiencies can be reached with this system.

Another interesting aspect of this system was the installation of variable speed drive on the well water system. With the capability to control the well water flow rate, the heat production capabilities of the system can be controlled by means of well water flow control. In order to reduce the suction pressure, which effectively reduces the compressor capacity and aids in operating cycle times, the flow of well water can be reduced which lowers the chiller operating temperature. To increase capacity to the system, well water flow can be increased which increases heat absorption within the chiller and increases the capacity of the system. A number of experiments operating the system under these conditions are expected in the future. It is anticipated that the well water flow rate can be automatically controlled by the building energy management system to aid in cycle times and establishing longer run times for the compressors.

The ability to operate the building heating systems from either the low pressure steam system at the Central Plant or with the heat pump system, provides several interesting operating conditions. Under steam heating operation, the delivery water temperature can be set as high as 180°F. Under these conditions the return water temperature ranges from 130

to 160°F. This return water is unacceptable for the heat pump system since if pumped through the condenser it would raise the condenser ammonia pressure to levels exceeding safety set points. In order to operate the two systems a period of coast down is required after operation of the steam heat system. When the return water temperature from the building is at a level acceptable for the ammonia refrigeration system the heat pump mode is allowed to restart. In working through the details of this operating scenario it was determined that the hot water delivery temperature to the County/City Building was being controlled at significantly higher levels than necessary to provide efficient heating to the building. The second finding was that the fin-tube heat exchangers on the perimeter of the building had not been cleaned since the building was constructed in the late 1960's. The heat exchangers will be scheduled for cleaning and this should aid in the rejection of heat to the building for both the steam heating hot water delivery system and the heat pump hot water system.

e. Performance Results

The following table contains typical operating parameters for the ammonia heat pump operating mode.

AMMONIA HEAT PUMP
OPERATING CONDITIONS

Running Average - 2 hr 30 minutes

3/13/92 03:43 to 06:13

Ammonia Evaporator Pressure Av.	53.16 psig
Ammonia Discharge Pressure Av.	214.1 psig
Condenser Temperature In Av.	98.44 °F
Condenser Temperature Out Av.	100.47 °F
Well Water Temperature In Av.	
Well water Temperature Out Av.	
Evaporator Water Temperature In Av.	56.86 °F
Evaporator Water Temperature Out Av.	54.99 °F
Condenser Water Flow Av.	888 gpm
Well Water Flow	
Evaporator Water Flow Av.	702 gpm
Condenser Energy Rejection	.871 MMBTU
Evaporator Energy Rejection	.687 MMBTU
Heating Rate	.857 MMBTU
Compressor BHP (Est.)	
System Kw Demand	151 kW
Hot Water Production Efficiency	2.6 C.O.P.
Cooling C.O.P. *	1.55 C.O.P.

* Included for reference only. All cooling capability is delivered to the well water system.

Under these conditions hot water can be delivered to the County/City Building and Jail at a coefficient performance of approximately 2.6. This again is a performance level of only one-third staging on a single compressor. As load is added to the District system and the compressor is allowed to stage up, it is expected that the coefficient of performance will improve significantly with a potential to exceed 4.0. One of the most encouraging results of the heat pump operation is that the capabilities of the compressor to deliver energy to the buildings far exceeds the normal building operating conditions. The heating load within these two buildings is much lower than anticipated based on the building Architect's estimates. Under these conditions it appears that at least one additional and possibly two additional buildings designed similar to the Jail facility could be heated from the Central Plant operation. The boilers would act as the backup or peaking source for the heating system and the Central Plant service could be extended significantly to provide heating to additional area structures.

AMMONIA HEAT PUMP

HOT WATER MODE

Fig- V-5-1

HEAT PUM

WINTER

NOTES

1. DIFF. PRESSURE TRANSMITTER TO PUMP 4 AND CONTROLLER (SYSTEM) LOCATED OUTSIDE COUNTY CITY MECHANICAL ROOM
2. PUMP 4 OPERATION DEPENDS ON BUILDING HEATING LOAD & FLOW
3. EQUIPMENT FOR FUTURE BUILDING SERVICE

NOT IN USE

EQUIPMENT TO BE USED

EXISTING EQUIPMENT

Fig.

P OPERATION

MODE (W-1)

DISTRICT ENERGY CENTRAL PLANT REFRIGERATION PRESSURES & TEMPERATURES				
SOUTH COMPRESSOR	LOW	DESIRED	HIGH	CRITICAL
SOLUTION PRESSURE	48	52	85	47
DISCHARGE PRESSURE (EAST)	130	210	225	235
DISCHARGE PRESSURE (WEST)	130	210	225	235
Oil PRESSURE (EAST)	20	40	50	120-500
SOLUTION TEMP	38	41	60	130
DISCHARGE TEMP (EAST)	160	235	250	270
DISCHARGE TEMP (WEST)	160	235	250	270
Oil TEMP	170	172	135	140
FILTER NET PRESSURE	N.A.	5	20	N.A.
CHILLER				
PRESSURE	48	52	130	150
LEVEL	N.A.	50%	60%	65%
HIGH PRESSURE REC.				
PRESSURE	130	150	250	270

• CRITICAL - IMMEDIATELY NOTIFY MIKE LEE/FRED LITTLE

LEGEND

COMP	COMPRESSOR
HX	HEAT EXCHANGER
P	PUMP
AM	AMMONIA PUMPS
IT	ICE TANKS
CV	CONTROL VALVE
SV	SOLENOID VALVE
FM	FLOW METER
TS	TEMPERATURE SENSOR
AP	AIR PUMPS
R	REFRIGERANT
HW	HEAT WATER
HP	HEAT PUMP
EW	HEAT WATER EVAPORATION
LP	LOW PRESSURE
ST	STEAM

1. Check the pressure and temperature of the refrigerant.
2. Check the oil level in the compressor.
3. Check the flow rate of the refrigerant.
4. Check the temperature of the condenser.
5. Check the temperature of the evaporator.
6. Check the pressure of the receiver.
7. Check the pressure of the chiller.
8. Check the pressure of the high pressure receiver.
9. Check the pressure of the low pressure receiver.
10. Check the pressure of the well.

DATE	REVISION	BY	APP
10/1/00	1	A. J. L.	

REFRIGERANT

HEAT PUMP OPERAT

NOTES:

1. SV3 VALVE OPENS & CLOSES AUTOMATICALLY DEPENDING ON CHILLER AMMONIA LEVEL.
2. SV1 REGULATES PRESSURE AT 52 PSI ON THE CHILLER SIDE.
3. SV4 OPENS & CLOSES AUTOMATICALLY, DEPENDING ON AMMONIA LEVEL IN THE LOW PRESSURE RECEIVER.

Fig.

FLOW DIAGRAM

ON (W-1, MODE 4)

1-5-3

PROJECT:
DISTRICT ENERGY CORPORATION
HTG. & CLG. CENTRAL PLANT
LINCOLN, NE

DATE
1-9-91

DRAWING NO.
CA-2079

SHEET
12 OF 25

REV.
A

6. GAS/OIL-FIRED BOILERS

a. General

Prior to the District Energy construction, the County-City Building had been served by two Kewanee low-pressure steam boilers. These boilers provided heating for both the north and south side of the County-City Building through steam to hot water converters in the basement of the County-City Building structure. The boiler plant is located across Ninth Street and has been incorporated into the District Energy Corporation Central Plant facility. The boilers supply low pressure steam through an underground steam service to the County-City Building with a condensate return to the Central Plant facility.

b. Required Equipment

The boiler system shown in Fig. V-6-1 consists of two Kewanee Duplex 15KU 4500 boilers which were installed in 1977. At that time the boilers replaced the previous district energy steam service to the facility. Steam to hot water converters located in the County-City Building basement include single converters for both the north and south sides of the building, a new converter for the jail facility, and steam to hot water converters for domestic hot water for both the north and the

south side of the building. Hot water is then delivered to the building via zone water pumps which were part of the original County-City Building construction.

c. Operations Summary

The typical method of operating the gas-fired boilers is to energize the boilers in the fall and provide heating to the County-City Building throughout the winter season. Typically one boiler is in standby condition with the lead boiler operating in a hot condition for steam deliveries upon demand. These boilers are operated on pressure control and automatically feed steam to the County-City Building and Jail throughout the heating season.

d. Specific Design Problems and Solutions

Since the boilers were an existing system, only a minimal amount of analysis was completed on this system. The boilers act as a backup to the District Energy Corporation system. However, with the difficulties in operating the heat pump system at full load the boilers have over the last year provided the bulk of the heating for the facility.

e. Performance Results

Operating conditions and performance results for the Central Plant boiler system follow:

Two efficiency figures have been obtained for the County-City gas boilers; an indirect efficiency, obtained by flue gas analysis, and a direct efficiency, calculated using an energy balance approach. The indirect measurement was taken using a Bacharach Model 200 Combustion Analyzer. The analyzer measures % O₂ and net stack temperature and calculates % CO₂, % excess air and boiler efficiency. The instantaneous measurements and calculations were:

	<u>North Boiler</u>	<u>South Boiler</u>
% O ₂	9.8	10.9
% CO ₂	6.1	5.6
% Excess Air	79	99
Net Stack Temp. °F	149	165
% Efficiency	84.5	83.6

The seasonal efficiency was calculated using the following equation:

$$\text{Efficiency} = \frac{\text{OUTPUT}}{\text{INPUT}} = \frac{\text{lb steam} \times \text{BTU/lb}}{\text{MCF gas} \times \text{BTU/MCF}}$$

The pounds of steam produced and the BTU content of the steam are calculated from the following equations:

$$\text{lb steam} = \# \text{ gal feed water} \times \text{volume mass conversion factor} \\ \text{(from steam table)}$$

$$\text{BTU/lb} = \text{BTU/lb needed to increase water temperature from} \\ 125^{\circ}\text{F to } 240^{\circ}\text{F} + \text{BTU/lb content of saturated} \\ \text{steam} - \text{BTU/lb content of saturated water}$$

990,000 BTU/MCF for natural gas is assumed.

Over a previous 189 day period, 5,220 MCF of gas and 464,781 gallons of feed water were used by the County-City boilers. The seasonal efficiency for this period is:

$$\text{lb steam} = 464,781 \text{ gal} \times 8.24 \text{ lb/gal} = 3,829,795$$

$$\text{BTU/lb} = 115 \text{ BTU/lb} + 1,160 \text{ BTU/lb} - 209 \text{ BTU/lb} = 1,066 \text{ BTU/lb}$$

$$\text{Efficiency} = \frac{3,829,795 \text{ lb} \times 1,066 \text{ BTU/lb}}{5,220 \text{ MCF} \times 990,000 \text{ BTU/MCF}} = 79\%$$

The % error in this calculation is given by the following equation:

$$\% \text{ error} = (\text{error in lb steam})^2 + (\text{error in MCF gas})^2 + \\ (\text{error in BTU/lb})^2 + (\text{error in BTU/MCF})^2$$

As an example, if we anticipate errors of $\pm 2\%$ in the MCF of the gas, $\pm 1.5\%$ in lb. steam, $\pm 1.5\%$ in BTU/lb., and $\pm 1\%$ in BTU/MCF, the total error from our reading would be:

$$\sqrt{(1.5)^2 + (1.5)^2 + (1.0)^2 + (2.0)^2} = 3.08\% \text{ error}$$

Assuming a 79% efficiency for the boiler, a $\pm 2.43\%$ error ($.79 \times 3.08$) in the actual boiler efficiency could be expected. The actual boiler efficiency would be from 76.6% to 81.4%.

GAS/OIL FIRED BOILER STEAM HEATING MODE

Fig. V-6-1

7. WELL PUMPS

a. General

A primary energy source for the District Energy heat pump and chilled water systems is the underground salt water aquifer wells. The original well installed just north of the County-City Building has an estimated capacity of 1,000 gal/min. A second well installed adjacent to the District Energy Central Plant has an estimated capacity of over 1,500 gal/min. The water is pumped from the aquifer has a year-round temperature of approximately 57°F. The well water is used both in the chilled water operation for heat rejection and is utilized in the heat pump operation as the energy source for hot water deliveries to the County-City Building and Jail. The well system replaced the original cooling tower system which was installed as the condenser cooling system for the County-City Building.

b. Required Equipment

The configuration of the District well water system is shown in Figs. V-7-1 and V-7-2. The first well pump installed for the District Energy System is a 40 horsepower submersible stainless steel pump. The depth of this pump is approximately 210 feet. This well first served the County-City Building

chillers and was subsequently piped to the Central Plant for use as a standby cooling water source for the Central Plant equipment. The second District Energy well is a similar design and is installed just north of the Central Plant facility. The well pump has a rating of 75 horsepower. This well is also connected to the District Energy Plant and the County-City Building chillers as the primary condenser cooling source for the County-City Building centrifugal chillers. The piping for the well system has been installed so that water rejected from the well at the District Central Plant can be routed to the County-City Building and used again as cooling water for the centrifugal chillers. The water then can be rejected either to the second well or to the storm sewer system. The District has attained both discharge and reinjection permits for this facility. The County-City Building well water piping is installed so that the County-City centrifugal chillers can be cooled and the water then routed to the Central Plant as the cooling source for the Central Plant system. Water can then be routed to the storm sewer at the Central Plant or can be routed and reinjected at the Central Plant well. Currently all well water is being rejected to the storm sewer.

c. Operations Summary

The underground water well at the Central Plant is the primary cooling source for the entire facility. This pump has been equipped with a variable speed drive, manufacture IDM, Model No. G3S 46075. This drive allows the District operation to optimize well water flow, minimizing flow rates and maximizing the cooling effect of the water for the particular system in operation. The variable speed drive is important to reduce condenser temperatures and thereby reduce head pressures on the chilled water and ice making system. The lower head pressures improve performance of these modes of operation. In the heat pump operation the well water flow can be reduced and suction pressure can be raised to aide in controlling capacity of the Central Plant heat pump system.

It was found to be extremely important that this well operation utilize a variable speed drive since the well pump operation is required in continuous operation in all modes except boiler operation and ice-use mode. With the large number of operating hours for this pump the variable speed drive enables the District to make significant reductions in horsepower and kilowatt hour consumption for the cooling system.

d. Specific Design Problems and Solutions

The original well utilized for cooling the County-City Building, Central Plant, and centrifical chillers operated without problem for two years prior to completion of the Central Plant facility. The design of the second well was similar to this first well; however, the second well capacity was increased by approximately fifty percent. This increase in capacity created several operating problems unforeseen at the time of design. The wells were installed with full voltage starting and as the larger capacity well was energized it stressed the PVC well water piping system. This situation was considered unsafe and the variable speed drive was installed. The variable speed drive is now programmed to bring the well from zero speed to operating speed over an approximate two minute period. This soft start eliminated starting shock for the system and will prevent any damage to the piping systems. The second problem associated with the initial installation was the excessive horsepower drawn by the Central Plant well pump. The operating head pressure for this Central Plant well was much lower than originally expected. Very high flows were provided by the well which subsequently caused high horsepower requirements from this submersible well. It was difficult to provide additional restrictions in this flow and by throttling the well water flow little or no energy consumption gains would be achieved. The variable

speed drive reduced kilowatt hour consumption for the well by approximately 75% and prevented any overload conditions on the well pump. It is expected that the well life has been greatly improved by this variable speed drive and operating flexibility has been added to the system. In addition, with the lower well water flow rates the District has experienced a reduction in fouling of the well water heat exchanger.

e. Performance Results

Several tests have been run to determine the optimum flow rates for the various modes of operations. The results of these tests are shown in Fig. V-7-3. The well is currently operating on a manually programmed position of 40% speed with a flow rate of approximately 500 gal/min. Based on this analysis it is anticipated that the Central Plant well could supply condenser cooling for an additional 600 to 800 tons of Central Plant cooling equipment.

DEC WELL PIPE

DEC CENTRAL PLANT WELL

Fig-

PIPING LAYOUT

WELL PUMP IN OPERATION

1-7-1

DEC WELL PIPING

DEC CITY COUNTY WELL

Fig. 1

G LAYOUT

IN OPERATION

DEC CENTRAL PLANT WELL

ENERGY CONSUMPTION & COMPRESSOR DISCHARGE PRESSURE

Fig- V-7-3

VI. CONCLUSIONS

Based on the first year of Central Plant operation the conclusions are that the system is extremely flexible and can be consistently operated in a highly efficient manner. The chilled water production efficiency from the ammonia refrigerant chiller is significantly higher than the existing freon based centrifugal equipment and is probably the most efficient central cooling operation in the area. This efficiency is the result of several factors: 1) the selection of ammonia as the refrigerant, 2) the use of underground wells as the condensing source, and 3) the decision to construct an industrial type cooling facility rather than conventional commercial cooling plant.

The ice production and ice use modes were found to be very simple to operate and provided cooling capacity exceeding the present building needs. Ice production efficiency was again higher than expected. The most unexpected result of the thermal storage and use operation was that when all cooling energy costs are considered, i.e. compressor, chilled water pumping, condenser pumping and building distribution pumping, the ice mode is nearly competitive with chilled water deliveries which follow a variable building load. After review, the result is more obvious and can be explained by the following: 1) the delivered water temperature from the thermal storage system is lower which provides a reduced water flow requirement to the building, 2) while in the ice making mode the compressors operate at maximum output and maximum efficiency, and 3) based

on this constant operating level the condenser and well water pumping rate can be optimized for the specific compressor operating conditions.

The heat pump mode of operation, while technically and operationally possible, performed with some difficulty. This resulted from an error during the design phase in predicting the initial building heating loads. This error caused a mismatch between the heat production capability of the system and the ability of the buildings to utilize the energy produced. The most obvious solution to this difficulty is to bring additional heating load on to the system. A second alternative is to incorporate some additional level of hot water storage within the hot water delivery loop. Whatever solution is found the potential for inexpensive heat pump energy deliveries has been clearly proven.

In summary the system installed was assembled from readily available technologies. It operates well within the design parameters of the equipment selected. The efficiencies accomplished in each phase meet or exceed our expectations. However, in the final analysis the key to the success of this project was the flexibility provided by the direct digital control system. The system controls have been modified significantly from the original design. These modifications and available data gathering were performed many times while the system was on-line. Without the capability to tune and adjust the six separate modes for energy delivery with the many associated control loops, trouble-free operation of this project would not have been possible.

END

**DATE
FILMED**

12 / 1 / 92