

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID		Status								Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	
	Sites (Actions)									

TEXAS

AIR FORCE — LAUGHLIN AFB / TX657152410500												
SITES		Study	8	6			\$1,438	\$96	\$269	\$597	FY97	\$547
No. with Response Complete:	6	Interim Actions					\$0	\$0	\$0	\$1,144	FY98	\$1,720
No. In Progress:	8	Design	2		6		\$0	\$0	\$0	\$249	FY99	\$813
Total:	14	Cleanup	6		6		\$35	\$0	\$0	\$0	FY00	\$387
Total							\$1,473	\$96	\$269	\$1,990	FY01	\$425
											FY95-2008†	\$15,533

Progress in FY94:
Completed Preliminary Assessment and Site Inspection at Area of Concern.

Progress in FY95-FY96:
Complete phased PCRA Facility Investigation at multiple sites and Remedial Investigation and Feasibility Study at site SS-14.

AIR FORCE — RANDOLPH AIR FORCE BASE / TX657152411700												
SITES		Study	17	4			\$1,010	\$0	\$0	\$0	FY97	\$130
No. with Response Complete:	16	Interim Actions		1(1)			\$372	\$172	\$0	\$0	FY98	\$1,520
No. In Progress:	5	Design	3		3		\$650	\$0	\$0	\$0	FY99	\$407
Total:	21	Cleanup	11		3		\$632	\$31	\$118	\$1,594	FY00	\$1,407
Total							\$2,664	\$203	\$118	\$1,594	FY01	\$906
											FY95-2009†	\$16,082

Progress in FY94:
Continued Long-Term Monitoring (LTM) at BX service station bioventing site FT-04.

Progress in FY95-FY96:
Continue LTM BX service station and complete Remedial Investigation and Feasibility Study at multiple sites.

AIR FORCE — REESE AIR FORCE BASE / TX657152409100												
SITES		Study	8	5		REG	\$7,694	\$3,709	\$2,969	\$1,278	FY97	\$5,045
No. with Response Complete:	8	Interim Actions		1(1)		TECH	\$302	\$0	\$3,444	\$2,700	FY98	\$9,000
No. In Progress:	5	Design	4		3		\$984	\$134	\$0	\$0	FY99	\$10,250
Total:	13	Cleanup	4		3		\$10,835	\$1,159	\$0	\$1,666	FY00	\$16,000
Total							\$19,815	\$5,002	\$6,413	\$5,644	FY01	\$19,000
											FY95-2020†	\$115,352

Progress in FY94:
Continued Long-Term Monitoring at five sites. Continued RCRA Facility Investigation (RFI) at three sites and Removal Action at lower area.

Progress in FY95-FY96:
Complete interim action and Removal Action. Complete RFI.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status			Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)				
	Sites (Actions)												
TEXAS													
◆ AIR FORCE — SHEPPARD AIR FORCE BASE / TX657152416100													
SITES		Study	8	10		REG	\$5,464	\$3,349	\$233	\$0	FY97	\$134	Progress in FY94: Completed state review of all previous investigations. Progress in FY95-FY96: Work with state to scope and implement final investigation at remaining sites.
No. with Response Complete:		Interim Actions					\$100	\$0	\$0	\$0	FY98	\$94	
No. in Progress:		Design	4				\$487	\$0	\$0	\$0	FY99	\$50	
Total:		Cleanup	4				\$524	\$20	\$135	\$72	FY00	\$750	
Total							\$6,575	\$3,369	\$368	\$72	FY01	\$450	
											FY95-2002†	\$7,018	
◆ FUDS — ALOE AAF / TX69799F647700													
SITES		Study		5			\$0	\$0	\$10	\$0	FY97	\$66	Progress in FY94: No activities were scheduled in FY94. Progress in FY95-FY96: Begin design and Removal Action.
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0	
No. in Progress:		Design			3		\$0	\$0	\$10	\$20	FY99	\$136	
Total:		Cleanup			5		\$0	\$0	\$91	\$0	FY00	\$0	
Total							\$0	\$0	\$111	\$20	FY01	\$0	
											FY95-2002†	\$7,754	
◆ FUDS — ATLAS AIR FORCE FACILITY S-11 / TX69799F651300													
SITES		Study	1	2			\$11	\$11	\$0	\$0	FY97	\$0	Progress in FY94: Completed Site Inspection in FY89. Progress in FY95-FY96: Close groundwater monitoring wells in FY95.
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$400	
No. in Progress:		Design	1		2		\$0	\$0	\$87	\$0	FY99	\$882	
Total:		Cleanup	1		3		\$0	\$0	\$12	\$0	FY00	\$0	
Total							\$11	\$11	\$99	\$0	FY01	\$0	
											FY95-2002†	\$2,941	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID		Status								Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	
	Sites (Actions)									

TEXAS

FUDS — BRYAN AIR FORCE BASE / TX69799F669200													
SITES		Study	2	1			\$234	\$221	\$0	\$0	FY97	\$0	
No. with Response Complete:	1	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:	2	Design	2				\$0	\$0	\$0	\$0	FY99	\$0	
Total:	3	Cleanup	1	1	1		\$818	\$495	\$350	\$0	FY00	\$0	
							Total	\$1,052	\$716	\$350	\$0	FY01	\$3,880
												FY95-2002†	\$5,810

Progress in FY94:
Completed Removal Action of Underground Storage Tank in FY94 and completed Removal Action of chlorine cylinder in FY93.

Progress in FY95-FY96:
Complete hydrocarbon plume investigation in FY95.

FUDS — DALHART ARMY AIRFIELD / TX69799F665100													
SITES		Study	2	3			\$13	\$0	\$500	\$0	FY97	\$498	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:	5	Design	2		1		\$26	\$21	\$0	\$0	FY99	\$500	
Total:	5	Cleanup	2		2		\$39	\$0	\$0	\$0	FY00	\$0	
							Total	\$78	\$21	\$500	\$0	FY01	\$0
												FY95-2005†	\$3,656

Progress in FY94:
Scope Remedial Design for removing lead from firing range.

Progress in FY95-FY96:
Award Remedial Action contract.

FUDS — ELLINGTON FIELD / TX69799F648200													
SITES		Study		3			\$112	\$43	\$55	\$123	FY97	\$125	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$128	
No. In Progress:	3	Design		2			\$87	\$42	\$0	\$0	FY99	\$130	
Total:	3	Cleanup		1	2		\$100	\$100	\$0	\$0	FY00	\$0	
							Total	\$299	\$185	\$55	\$123	FY01	\$0
												FY95-2003†	\$2,121

Progress in FY94:
Began Remedial Design and Remedial Action for Underground Storage Tank and building demolition and debris removal projects.

Progress in FY95-FY96:
Conduct Remedial Investigation and Feasibility Study.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Table B-1 Defense Environmental Restoration Program

Installation / FID	Status	Additional Progress Information	Phase		Sites (Actions)		Schedule Impact in FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
			Completed	Underway	Future	Current						

TEXAS

FUDS — FLAMINGO PROP CO (REV) / TX69799F672100												
SITES	No. with Response Complete:	1										
	No. in Progress:	2										
	Total:	3										
	Study	1	2					\$13	\$0	\$0	\$0	\$0
	Interim Actions							\$1,299	\$1,299	\$100	\$0	\$107
	Design	1	1					\$79	\$0	\$55	\$0	\$0
Cleanup		2					\$356	\$0	\$72	\$0	\$0	
Total:								\$1,747	\$1,299	\$227	\$0	\$1,902
Total								\$1,747	\$1,299	\$227	\$0	\$1,902
Progress in FY94: Awarded Interim Remedial Action contract.												
Progress in FY95-FY96: Initiate Remedial Design and Remedial Action.												

FUDS — FORT BOWIE / TX69799F644400												
SITES	No. with Response Complete:											
	No. in Progress:	3										
	Total:	3										
	Study	1	2					\$13	\$0	\$0	\$0	\$0
	Interim Actions							\$0	\$0	\$0	\$0	\$0
	Design							\$0	\$0	\$0	\$0	\$0
Cleanup		3					\$0	\$0	\$0	\$0	\$0	
Total:								\$13	\$0	\$0	\$0	\$3,868
Total								\$13	\$0	\$0	\$0	\$3,868
Progress in FY94: No activities were scheduled in FY94.												
Progress in FY95-FY96: No activities are planned for FY95-96.												

FUDS — FOSTER AIR FORCE BASE / TX69799F672200												
SITES	No. with Response Complete:											
	No. in Progress:	4										
	Total:	4										
	Study	1	3					\$16	\$0	\$130	\$0	\$31
	Interim Actions							\$0	\$0	\$0	\$0	\$0
	Design		3					\$0	\$0	\$0	\$0	\$0
Cleanup		1					\$0	\$0	\$0	\$0	\$0	
Total:								\$16	\$0	\$130	\$0	\$4,916
Total								\$16	\$0	\$130	\$0	\$4,916
Progress in FY94: No activities were scheduled in FY94.												
Progress in FY95-FY96: Conduct archives search.												

Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

TEXAS

FUDS — HARLINGEN AFB / TX69799F673300										Progress in FY94: No activities were scheduled in FY94.			
SITES		Study		4			\$0	\$0	\$10	\$0	FY97	\$0	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$40	
No. In Progress:	4	Design		2			\$0	\$0	\$0	\$0	FY99	\$605	
Total:	4	Cleanup		4			\$0	\$0	\$0	\$0	FY00	\$25	
							Total	\$0	\$0	\$10	\$0	FY01	\$72
												FY95-2005†	\$5,410
										Progress in FY95-FY96: Complete Preliminary Assessment.			

FUDS — HONDO ARMY AIRFIELD / TX69799F661200										Progress in FY94: Completed Removal Action for Underground Storage Tank in FY94.			
SITES		Study	2	1		FUND	\$432	\$299	\$1,101	\$1,035	FY97	\$140	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$1,244	
No. In Progress:	3	Design	2				\$59	\$0	\$20	\$0	FY99	\$200	
Total:	3	Cleanup	1	2			\$1,512	\$70	\$0	\$0	FY00	\$0	
							Total	\$2,003	\$369	\$1,121	\$1,035	FY01	\$0
												FY95-2005†	\$5,763
										Progress in FY95-FY96: Soil and Potentially Responsible Party investigation scheduled.			

FUDS — JAMES CONNALLY AIR FORCE BASE / TX69799F660900										Progress in FY94: Continue Remedial Action.			
SITES		Study	1	2			\$26	\$0	\$0	\$0	FY97	\$0	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$6	
No. In Progress:	3	Design	1				\$33	\$0	\$20	\$0	FY99	\$0	
Total:	3	Cleanup		1	2		\$642	\$66	\$0	\$0	FY00	\$0	
							Total	\$701	\$66	\$20	\$0	FY01	\$0
												FY95-2008†	\$1,586
										Progress in FY95-FY96: Complete Preliminary Assessment.			

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status				Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)					
	Sites (Actions)													
TEXAS														
FUDS — LAREDO AIR FORCE BASE / TX69799F660300														
SITES		Study	2	2							FY97	\$0		
No. with Response Complete:	2	Interim Actions				\$34	\$21	\$335	\$0		FY98	\$0		
No. In Progress:	2	Design	1			\$0	\$0	\$0	\$0		FY99	\$0		
Total:	4	Cleanup	1		3	\$76	\$20	\$0	\$0		FY00	\$0		
						\$636	\$5	\$0	\$0		FY01	\$4,250		
						Total	\$746	\$46	\$335	\$0	FY95-2002†	\$10,490		
FUDS — MATAGORDA ISLAND AFR / TX69799F648300														
SITES		Study	3	1							FY97	\$0		
No. with Response Complete:	3	Interim Actions		1(1)		\$84	\$71	\$0	\$0		FY98	\$686		
No. In Progress:	1	Design	2	1		\$0	\$0	\$20	\$50		FY99	\$0		
Total:	4	Cleanup	2		2	\$181	\$20	\$0	\$0		FY00	\$0		
						\$1,028	\$0	\$45	\$0		FY01	\$0		
						Total	\$1,293	\$91	\$65	\$50	FY95-2008†	\$2,724		
FUDS — NAV INACT SHIP STO FAC / TX69799F675300														
SITES		Study	1	2							FY97	\$0		
No. with Response Complete:		Interim Actions				\$11	\$11	\$0	\$0		FY98	\$0		
No. In Progress:	3	Design		1	1	\$0	\$0	\$146	\$0		FY99	\$0		
Total:	3	Cleanup			3	\$0	\$0	\$3,003	\$143		FY00	\$0		
						Total	\$11	\$11	\$3,149	\$143	FY01	\$0		
											FY95-2006†	\$5,363		

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information		
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)					
	Sites (Actions)													
TEXAS														
◆ FUDS — PANTEX ORDNANCE (DOE) / TX69799F676300														
SITES		Study		3										
No. with Response Complete:		Interim Actions	1(1)											
No. in Progress:	3	Design												
Total:	3	Cleanup		3										
Total					\$16	\$0	\$250	\$50						
										FY97	\$0	Progress in FY94: No activities were scheduled in FY94. Progress in FY95-FY96: Award contract for Potentially Responsible Party investigation.		
										FY98	\$0			
										FY99	\$0			
										FY00	\$0			
										FY01	\$0			
										FY95-2009†	\$16,350			
◆ FUDS — PANTEX ORDNANCE PLANT / TX69799F655100														
										NPL		Progress in FY94: Continued Remedial Investigation and Feasibility Study (RI/FS), installed six ground-water monitoring wells, and began time-critical Removal Action for Ordnance and Explosive Waste (OEW) project. Progress in FY95-FY96: Complete final phase of RI/FS, begin Potentially Responsible Party investigation, continue Removal Action of OEW, begin Engineering Evaluation and Cost Analysis for non-time critical areas.		
SITES		Study		4										
No. with Response Complete:		Interim Actions	1(1)											
No. in Progress:	4	Design												
Total:	4	Cleanup		4										
Total					\$2,332	\$1,239	\$1,580	\$1,254						
										FY97	\$1,294			
										FY98	\$975			
										FY99	\$0			
										FY00	\$0			
										FY01	\$0			
										FY95-2007†	\$10,085			
◆ FUDS — SOUTH PLAINS ARMY AIRFIELD / TX69799F652600														
SITES		Study	3	1										
No. with Response Complete:	1	Interim Actions												
No. in Progress:	3	Design	2											
Total:	4	Cleanup		3	1									
Total					\$13	\$0	\$0	\$0						
										FY97	\$50	Progress in FY94: Initiated Removal Action of Underground Storage Tanks, completed building demolition and debris removal, and completed Site Inspection. Progress in FY95-FY96: Planned for Remedial Design and Remedial Action and planned for disposal of waste.		
										FY98	\$31			
										FY99	\$0			
										FY00	\$0			
										FY01	\$0			
										FY95-2005†	\$2,540			

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Table B-1 Defense Environmental Restoration Program

Installation / FFID	Status	Phase	Sites (Actions)		Schedule In FY94	Cost Incurred FY94 (\$000)	Funds Executed FY94 (\$000)	Planned Execution FY95 (\$000)	Planning Estimate FY96 (\$000)	Estimated Costs by Fiscal Year (\$000)	Additional Progress Information
			Completed	Underway							

TEXAS

FUDS — WEBB AIR FORCE BASE / TX69799FF645700												
SITES	No. with Response Complete:	Interim Actions	Design	Cleanup	Total	\$669	\$25	\$75	\$1,618	FY95-2008†		
										FY97	FY98	FY99
Study	1	3				\$644	\$0	\$0	\$0	\$0	\$0	
Interim Actions						\$0	\$0	\$0	\$0	\$1,612	\$0	
Design	4	1	2	4		\$0	\$20	\$25	\$55	\$0	\$0	
Cleanup	4					\$25	\$25	\$25	\$55	\$0	\$0	
Total:						\$669	\$25	\$75	\$1,618	\$5,250	\$5,250	

Progress in FY94:
Scoped Remedial Action (RA)

Progress in FY95-FY96:
Continue Remedial Design and RA award contract for building

demolition and debris removal project

† Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FFID - Funding

† The Year Represented Here is the Estimated Completion Year

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Table B-1 Defense Environmental Restoration Program

Installation / FFID	Status	Additional Progress Information	Phase	Sites (actions)			Schedule Impact in FY94	Cost Incurred thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Estimating (\$000)	Estimated Costs by Fiscal Year (\$000)
				Completed	Underway	Future						

UTAH

ARMY — DUGWAY PROVING GROUND / UT821002028300													
SITES	No. with Response Complete: 20	No. In Progress: 181	Total: 201	Study	20	181	FUND	\$24,075	\$939	\$1,000	\$0	FY97	\$0
				Interim Actions	56(61)	24(24)	\$0	\$0	\$0	FY98	\$6,200		
				Design		170	\$0	\$0	\$0	FY99	\$9,200		
				Cleanup		168	\$11,288	\$8,835	\$14,500	\$11,941	FY00	\$11,061	
											FY01	\$8,900	
Completed surface Removal Actions at 20 sites.													
Progress in FY94: Submit Phase I RCRA Facility Investigation report to state regulatory agencies for review.													
Total: \$162,959													
FY95-2024t \$162,959													

ARMY — TOOELE ARMY DEPOT, NORTH AREA / UT821002089400													
SITES	No. with Response Complete: 9	No. In Progress: 45	Total: 54	Study	12	42	FUND	\$44,459	\$4,795	\$4,423	\$1,047	FY97	\$24,430
				Interim Actions	2(2)	\$0	\$998	\$0	\$1,171	\$0	FY98	\$27,705	
				Design	1	39	\$2,058	\$77	\$333	\$3,300	FY99	\$10,500	
				Cleanup	1	40	\$18,975	\$2,565	\$2,487	\$2,885	FY00	\$10,266	
											FY01	\$2,300	
Signed Record of Decision (ROD) for six sites. Identified seven new sites in BRAC parcel and initiated RFI. Completed RFI at 17 sites and submitted two final RFI reports for review. Initiated site-wide ecological risk assessment.													
Progress in FY94: Complete all RFI reports. Initiate five Remedial Actions. Conducted full-scale treatability study on explosively contaminated soil at the TNT Washout Facility. Sign ROD for 11 additional sites.													
Total: \$209,434													
FY95-2024t \$209,434													

ARMY — TOOELE ARMY DEPOT, SOUTH AREA / UT821002026500													
SITES	No. with Response Complete: 9	No. In Progress: 18	Total: 27	Study	12	15	FUND	\$10,740	\$1,295	\$559	\$4,051	FY97	\$3,026
				Interim Actions	2(2)	\$0	\$0	\$0	\$0	\$0	FY98	\$7,926	
				Design	18	\$223	\$0	\$0	\$1,500	\$4,225	FY00	\$7,625	
				Cleanup	18	\$0	\$0	\$0	\$0	\$4,225	FY01	\$225	
As required in the RCRA Corrective Action Permit, two RCRA Facility Investigation reports were submitted to the state for review.													
Progress in FY94: Remove hazardous sludge and debris from two sites.													
Total: \$58,718													
FY95-2024t \$58,718													

Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information	
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)				
	Sites (Actions)												
UTAH													
AIR FORCE — HILL AIR FORCE BASE / UT857172435000										NPL		<p>Progress in FY94: Implemented Interim Remedial Action (IRA) and completed Remedial Investigation and Feasibility Study (RI/FS). Completed Engineering Evaluation and Cost Analysis.</p> <p>Progress in FY95-FY96: Conduct pilot test of RI/FS phases. Complete RI/FS for Operable Units 5, 6, and 8. Complete Phase II Remedial Design and Remedial Action.</p>	
SITES		Study	42	46		TECH	\$36,280	\$5,052	\$5,363	\$697	FY97		\$17,141
No. with Response Complete:	26	Interim Actions	16(16)	3(3)			\$8,809	\$4,010	\$3,710	\$1,642	FY98		\$15,381
No. In Progress:	62	Design	12	1	20		\$12,872	\$2,072	\$1,480	\$1,085	FY99		\$13,468
Total:	88	Cleanup	17	9	36		\$5,714	\$1,894	\$4,986	\$10,232	FY00		\$15,223
Total							\$63,775	\$14,028	\$15,539	\$13,656	FY01		\$17,555
											FY95-2003†		\$235,858
AIR FORCE — SALT LAKE CITY IAPT / UT857282592700										NPL		<p>Progress in FY94: Completed Site Inspection work plan, field effort, and report on site 8.</p> <p>Progress in FY95-FY96: Complete Remedial Investigation field work, work plan, and report on sites 8 and 10.</p>	
SITES		Study	1	9			\$2,763	\$973	\$110	\$0	FY97		\$348
No. with Response Complete:	1	Interim Actions					\$0	\$0	\$0	\$0	FY98		\$475
No. In Progress:	9	Design			9		\$0	\$0	\$0	\$0	FY99		\$75
Total:	10	Cleanup			9		\$0	\$0	\$0	\$1,493	FY00		\$825
Total							\$2,763	\$973	\$110	\$1,493	FY01		\$50
											FY95-2003†	\$4,801	
DEFENSE LOGISTICS AGENCY — DEFENSE DEPOT OGDEN / UT897154985500										NPL		<p>Progress in FY94: Removed contaminated soil and debris from OU 1. Remedial Action Plan for contaminated soil and debris at OU3 approved. Removal of contaminated soil and debris at OU4 80% complete.</p> <p>Progress in FY95-FY96: Run extraction and treatment system at OU1. Complete soil Removal Action and continue groundwater monitoring at OU2. Complete soil Removal Action at OU3 and OU4. Begin extraction and treatment at OU4. Begin Remedial Investigation at 13 SWMUs.</p>	
SITES		Study	36	8			\$6,158	\$1,380	\$1,200	\$497	FY97		\$723
No. with Response Complete:	29	Interim Actions	3(3)				\$300	\$0	\$0	\$0	FY98		\$250
No. In Progress:	15	Design	10		9		\$1,000	\$420	\$0	\$0	FY99		\$216
Total:	44	Cleanup	4	6	9		\$24,917	\$4,943	\$1,160	\$732	FY00		\$700
Total							\$32,375	\$6,743	\$2,360	\$1,229	FY01		\$700
											FY95-2003†	\$16,186	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Table B-1 Defense Environmental Restoration Program

Installation / FID	Status	Estimated Costs by Fiscal Year (\$000)	FY96 Planning Estimate (\$000)	FY95 Execution Planned (\$000)	FY94 Executed Funds (\$000)	Cost Incurred Thru FY94 (\$000)	Schedule Impact in FY94	Sites (Actions)		
								Completed	Underway	Future
Additional Progress Information										

UTAH

FUDS — SPEC WEAPON BMB RANGE / UT89799F861000										
SITES	No. with Response Complete:									
	No. in Progress:	3								
	Total:	3								
	Study			3						
	Interim Actions									
	Design									
Cleanup										
Total										
FY97	\$0	\$0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$4,033
FY98	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FY99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FY01	\$430	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$430
FY95-2007† \$4,033										
Progress in FY94: No activities were scheduled in FY94										
Progress in FY95-FY96: Complete Preliminary Assessment										

FUDS — WENDOVER AF AUX FLD / UT89799F503900										
SITES	No. with Response Complete:									
	No. in Progress:	3								
	Total:	3								
	Study			3						
	Interim Actions									
	Design									
Cleanup										
Total										
FY97	\$0	\$0	\$10	\$0	\$0	\$0	\$0	\$0	\$0	\$2,887
FY98	\$1,350	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,350
FY99	\$140	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$140
FY00	\$117	\$10	\$75	\$0	\$0	\$0	\$0	\$0	\$0	\$117
FY01	\$1,185	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$1,185
FY95-2007† \$2,887										
Progress in FY94: Finished inventory project report										
Progress in FY95-FY96: Remove Underground Storage Tank										

FUDS — WENDOVER BOMB & GUN RANGE / UT89799F805200										
SITES	No. with Response Complete:									
	No. in Progress:	5								
	Total:	5								
	Study			1						
	Interim Actions									
	Design									
Cleanup										
Total										
FY97	\$20	\$0	\$7	\$7	\$0	\$100	\$0	\$0	\$0	\$20
FY98	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FY99	\$60	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$60
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0
FY01	\$420	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$420
FY95-TBD† \$6,006										
Progress in FY94: Continued studies										
Progress in FY95-FY96: Plan to begin future studies										

† Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, RGS - Regulatory, FUND - Funding

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information		
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)					
	Sites (Actions)													
VERMONT														
ARMY — ETHAN ALLEN FIRING RANGE / VT121002271800														
SITES		Study		11				\$0	\$0	\$0	\$0	FY97	\$0	Progress in FY94: No funding received in FY94. Progress in FY95-FY96: No funding programmed in FY95-96.
No. with Response Complete:		Interim Actions						\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:	11	Design		2				\$0	\$0	\$0	\$0	FY99	\$500	
Total:	11	Cleanup		2				\$0	\$0	\$0	\$0	FY00	\$250	
								\$0	\$0	\$0	\$0	FY01	\$0	
		Total						\$0	\$0	\$0	\$0	FY95-2002†	\$1,300	
AIR FORCE — BURLINGTON INTERNATIONAL AIRPORT / VT157282429400														
SITES		Study	1	3				\$1,300	\$0	\$360	\$0	FY97	\$995	Progress in FY94: Completed Site Inspection addendum and Remedial Investigation (RI) field work. Progress in FY95-FY96: Continue RI and Feasibility Study.
No. with Response Complete:		Interim Actions						\$0	\$0	\$0	\$0	FY98	\$50	
No. In Progress:	4	Design	1	2				\$40	\$0	\$0	\$0	FY99	\$50	
Total:	4	Cleanup	1	3				\$200	\$0	\$0	\$0	FY00	\$50	
								\$0	\$0	\$0	\$0	FY01	\$50	
		Total						\$1,540	\$0	\$360	\$0	FY95-2002†	\$1,605	
FUDS — BURLINGTON INT-L ARPT / VT19799F217100														
SITES		Study	2	1				\$11	\$11	\$0	\$0	FY97	\$0	Progress in FY94: Performed Remedial Design and began Remedial Action (RA). Progress in FY95-FY96: Complete RA in FY95.
No. with Response Complete:	2	Interim Actions						\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:	1	Design	1					\$38	\$38	\$0	\$0	FY99	\$0	
Total:	3	Cleanup	1	1				\$48	\$48	\$0	\$0	FY00	\$0	
								\$0	\$0	\$0	\$0	FY01	\$0	
		Total						\$97	\$97	\$0	\$0	FY95-2008†	\$1,923	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID	Status	Phase	Sites (Actions)			Schedule Impact FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Estimating Planning (\$000)	Estimated Costs by Fiscal Year (\$000)	Additional Progress Information
			Completed	Underway	Future							

VERMONT

FUDS — ST ALBANS AFS Z-14 / VT19799F216900																																			
SITES	No. with Response Complete:	1	2	3	4	5	6	7	8	9	10																								
Study	1	2																																	
Interim Actions																																			
Design	1																																		
Cleanup	1	2																																	
Total:	3																																		
<table border="1"> <tr> <td>No. In Progress:</td> <td>2</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> <tr> <td>Total:</td> <td>3</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> </tr> </table>												No. In Progress:	2											Total:	3										
No. In Progress:	2																																		
Total:	3																																		
FY97	\$0	\$80	\$0	\$13																															
FY98	\$0	\$0	\$0	\$0																															
FY99	\$0	\$0	\$0	\$0																															
FY00	\$0	\$0	\$0	\$48																															
FY01	\$0	\$0	\$0	\$98																															
FY95-2008†	\$3,200	\$80	\$0	\$159	Total																														

Progress in FY94: Scoped the removal of contaminated soil.

Progress in FY95-FY96: Award contract for Site Inspection in FY95

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

VIRGINIA

ARMY — ARMY RESEARCH LABORATORY-WOODBRIDGE / VA321002098100										BRAC 1991		Progress in FY94: Completed significant portion of installation-wide Site Inspection (SI). Completed supplemental SI #1 on-site sampling. Partially completed Remedial Investigation (RI). Progress in FY95-FY96: Complete all SI activities. Complete RI, Feasibility Study, Record of Decision, and Remedial Design for Operable Units (OU) 1 and 2. Complete Removal Actions at five sites.	
SITES		Study	7	32			\$2,157	\$125	\$2,000	\$0	FY97		\$1,000
No. with Response Complete:	7	Interim Actions	1(1)				\$0	\$0	\$0	\$0	FY98		\$0
No. In Progress:	32	Design					\$0	\$0	\$0	\$0	FY99	\$0	
Total:	39	Cleanup	1				\$130	\$130	\$360	\$270	FY00	\$0	
Total							\$2,287	\$255	\$2,360	\$270	FY01	\$0	
											FY95-1997†	\$3,655	

ARMY — CAMERON STATION / VA321002013900										BRAC 1988		Progress in FY94: Completed Remedial Designs. Began implementing Remedial Actions (RA) IAW Decision Document dated June 17, 1994. Progress in FY95-FY96: All RAs will be completed or in place and working. Operation and Maintenance will follow. No environmental issues should impact transfer.	
SITES		Study	8				\$3,508	\$0	\$0	\$0	FY97		\$0
No. with Response Complete:	1	Interim Actions					\$0	\$0	\$0	\$0	FY98		\$0
No. In Progress:	7	Design	8				\$0	\$0	\$0	\$0	FY99	\$0	
Total:	8	Cleanup	1	4	2		\$2,010	\$367	\$1,413	\$0	FY00	\$0	
Total							\$5,518	\$367	\$1,413	\$0	FY01	\$0	
											FY95-2020†	\$1,443	

ARMY — FORT BELVOIR / VA321002008200										BRAC 1988		Progress in FY94: Conducted RCRA Solid Waste Management Unit (SWMU) cleanup. Progress in FY95-FY96: No funding programmed for FY95-96.	
SITES		Study	1	58			\$875	\$0	\$0	\$0	FY97		\$0
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98		\$0
No. In Progress:	59	Design		1			\$0	\$0	\$0	\$0	FY99	\$0	
Total:	59	Cleanup			1		\$508	\$435	\$0	\$0	FY00	\$0	
Total							\$1,383	\$435	\$0	\$0	FY01	\$84	
											FY95-2002†	\$2,297	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

VIRGINIA

ARMY — FORT EUSTIS / VA321002032100										PROPOSED NPL		Progress in FY94: Completed capping of formally closed Landfills 7 & 15. Completed Interim Remedial Actions at Felker Tank Farm & Waste Oil Storage Tanks. Completed Remedial Investigation (RI) field work at eight sites. Completed confirmatory sampling at two sites. Progress in FY95-FY96: Long-Term Monitoring at Landfills 1, 7 & 15. Complete RIs at remaining sites.	
SITES		Study	15	10	1	FUND	\$9,066	\$1,293	\$119	\$0	FY97		\$0
No. with Response Complete:	12	Interim Actions	2(3)				\$507	\$7	\$473	\$0	FY98		\$150
No. in Progress:	14	Design	2		9		\$901	\$269	\$135	\$555	FY99	\$48	
Total:	26	Cleanup	2		9		\$24,075	\$1,491	\$370	\$6,634	FY00	\$1,240	
Total							\$34,549	\$3,060	\$1,097	\$7,189	FY01	\$92	
											FY95-2010†	\$32,912	

ARMY — FORT LEE / VA321002050200										PROPOSED NPL		Progress in FY94: Performed preliminary studies at seven sites. Conducted cleanup activities at all 31 sites. Began joint development of demonstration project with Virginia Department of Environmental Quality. Performed RI/FS at eight sites. Progress in FY95-FY96: Begin Remedial Design for Reformatory Road Landfill, MIF Facility and Maintenance Buildings. Continue joint demonstration project.	
SITES		Study	15	16			\$5,977	\$2,102	\$617	\$0	FY97		\$7
No. with Response Complete:	14	Interim Actions	2(2)				\$243	\$0	\$0	\$0	FY98		\$7
No. in Progress:	17	Design			4		\$0	\$0	\$0	\$0	FY99	\$14	
Total:	31	Cleanup	3	1	6		\$1,289	\$36	\$7	\$12	FY00	\$8	
Total							\$7,509	\$2,138	\$624	\$12	FY01	\$8	
											FY95-2005†	\$8,246	

ARMY — FORT MYER / VA321002062600										PROPOSED NPL		Progress in FY94: No funding received in FY94 Progress in FY95-FY96: No funding programmed in FY95. In FY96, complete cleanups underway.	
SITES		Study	5	1			\$15	\$0	\$0	\$0	FY97		\$0
No. with Response Complete:	2	Interim Actions					\$1,300	\$0	\$0	\$0	FY98		\$0
No. in Progress:	4	Design		3			\$0	\$0	\$0	\$0	FY99	\$25	
Total:	6	Cleanup		3			\$160	\$0	\$0	\$100	FY00	\$0	
Total							\$1,475	\$0	\$0	\$100	FY01	\$0	
											FY95-2002†	\$1,023	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FID	Phase		Sites (Actions)		Schedule Impact in FY94	Cost Incurred thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	Additional Progress Information	
			Completed	Underway								Future

VIRGINIA

ARMY — FORT STORV / VA321002087500																
SITES	No. With Response Complete: 6	No. In Progress: 5	Total: 11	Study	7	4										
				Interim Actions	2(3)	(1)										
				Design	2	4										
				Cleanup	2	4										
				Total									\$2,839	\$716	\$59	\$0
				FY97									\$0	\$0	\$0	\$0
Completed Interim Remedial Action (IRA) at Fire Training Area and LARC 60 Maintenance Area. Began IRA at 80th Div Reserve Siles. Completed RA at Atlantic St Gas Station and Block 600 Underground Storage Tanks. Complete IRA at 80th Division Reserve Site. Complete Site Inspection at Landill 2. Complete Remedial Investigation and Feasibility Study at Fire Training Area. LARC 60 Maintenance Shop, and Auto Shop. Begin IRA at 80th Division Reserve Site.																
Progress in FY94:																
FY97 \$0 FY98 \$0 FY99 \$50 FY00 \$0 FY01 \$0 FY95-2005† \$9,118																

ARMY — RADFORD ARMY AMMUNITION PLANT / VA321002073000																
SITES	No. With Response Complete:	No. In Progress: 37	Total: 37	Study	6	31										
				Interim Actions												
				Design	32											
				Cleanup	10											
				Total									\$3,535	\$0	\$0	\$0
				FY97									\$0	\$0	\$0	\$0
Continue field work and investigations. Initiated two Interim Remedial Actions (IRA). Conducted RA at Solid Waste Management Unit 69. Initiated two Corrective Measure Studies.																
Progress in FY94:																
FY97 \$0 FY98 \$0 FY99 \$150 FY00 \$2,090 FY01 \$2,190 FY95-2010† \$40,523																

ARMY — VINT HILL FARMS STATION / VA321002093100																
SITES	No. With Response Complete:	No. In Progress: 23	Total: 23	Study	1	22										
				Interim Actions												
				Design	1	22										
				Cleanup	1	22										
				Total									\$811	\$0	\$0	\$0
				FY97									\$3,285	\$0	\$0	\$0
Enhanced Preliminary Assessment was completed in April 1994. Site characterization for AAFES service station was completed in 1994. Corrective Action Plan for Auto Craft remediation was submitted the State.																
Progress in FY94:																
FY97 \$3,285 FY98 \$6,053 FY99 \$0 FY00 \$0 FY01 \$0 FY95-1998† \$10,940																

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID	Status	Phase	Sites (Actions)			Schedule Impact FY94	Cost Incurred thru FY94 (\$000)	Funds Executed FY94 (\$000)	Planned Execution FY95 (\$000)	Estimate Planning FY96 (\$000)	Estimated Costs by Fiscal Year (\$000)	Additional Progress Information
			Completed	Underway	Future							

VIRGINIA

NAVY — ARLINGTON SERVICE CENTER / VA317009003200												
SITES		No. with Response Complete:										
SITES		No. in Progress:	3									
SITES		Total:	3									
Study	1	2										
Interim Actions												
Design												
Cleanup			3									
Total												
SITES		No. with Response Complete:										
SITES		No. in Progress:										
SITES		Total:										
Study	\$150	\$0	\$4	\$4	\$4	\$4	\$4	\$4	\$1,501	\$834		
FY97	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY98	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY99	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY00	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY01	\$36	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY95-2003†											\$2,629	
SITES		No. with Response Complete:										
SITES		No. in Progress:										
SITES		Total:										
Study	\$150	\$0	\$4	\$4	\$4	\$4	\$4	\$4	\$1,501	\$834		
FY97	\$150	\$0	\$4	\$4	\$4	\$4	\$4	\$4	\$1,501	\$834		
FY95-2003†											\$2,629	
Progress in FY94: Assessment complete and no sites identified. Progress in FY95-FY96: Assessment complete and no sites identified.												

NAVY — CHESAPEAKE NSGA NWEST / VA317002726700												
SITES		No. with Response Complete:	3									
SITES		No. in Progress:	1									
SITES		Total:	4									
Study	4											
Interim Actions												
Design												
Cleanup												
Total												
SITES		No. with Response Complete:										
SITES		No. in Progress:										
SITES		Total:										
Study	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY97	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY98	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY01	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0		
FY95-2003†											\$1,611	
Progress in FY94: Remedial Investigation and Feasibility Study completed at one site. Progress in FY95-FY96: No action planned.												

NAVY — COMMAND NAVAL BASE NORFOLK / VA317006146300												
SITES		No. with Response Complete:	28									
SITES		No. in Progress:	16									
SITES		Total:	44									
Study	2	11	31	11	2							
Interim Actions												
Design												
Cleanup												
Total												
SITES		No. with Response Complete:										
SITES		No. in Progress:										
SITES		Total:										
Study	\$1,757	\$2,620	\$2,291	\$2,291	\$10,993	\$2,291	\$2,291	\$2,291	\$2,620	\$8,745		
FY97	\$30	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$888		
FY98	\$30	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$888		
FY99	\$943	\$400	\$200	\$200	\$1,436	\$200	\$200	\$400	\$400	\$888		
FY00	\$3,642	\$6,738	\$11,905	\$11,905	\$40,136	\$11,905	\$11,905	\$6,738	\$6,738	\$888		
FY01	\$6,372	\$9,758	\$14,464	\$14,464	\$52,565	\$14,464	\$14,464	\$9,758	\$9,758	\$888		
FY95-2003†											\$49,072	
Progress in FY94: Remedial Investigation and Feasibility Study stage. Removal Actions began in FY94, while work continued on the Progress in FY95: Continue Remedial Actions in FY95 and FY96. All studies will be completed in FY95.												

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											
VIRGINIA												
NAVY — CRANEY ISLAND FISC / VA317009000500												
SITES												
No. with Response Complete:	8				\$5,812	\$32	\$0	\$0		FY97	\$0	Progress in FY94: Remedial Designs for six sites completed. Remedial Action began for two sites. Progress in FY95-FY96: No action planned.
No. in Progress:	10				\$0	\$0	\$0	\$0		FY98	\$0	
Total:	18				\$681	\$173	\$0	\$0		FY99	\$0	
					\$2,558	\$225	\$0	\$0		FY00	\$0	
					\$9,051	\$430	\$0	\$0		FY01	\$0	
Total										FY95-2003†	\$21,618	
NAVY — DAHLGREN NSWC / VA317002468400												
SITES												
No. with Response Complete:	19				\$4,593	\$2,052	\$327	\$65		FY97	\$3,536	Progress in FY94: Complete Interim Remedial Actions (IRA) at five RCRA sites, IRAs at eight CERCLA sites. Begin Site Inspection (SI) of 20 sites, Remedial Investigation and Feasibility Studies (RI/FS) at four sites, and three IRAs. Progress in FY95-FY96: In FY95 the SI, RI/FS and one IRA will be completed. The SIs for ten sites will begin in FY95 and finish in FY96. Two other IRAs will continue in FY95 and be completed in FY96. Design for six sites and RFA for site 129 are planned for FY96.
No. in Progress:	55				\$11	\$8	\$0	\$4,537		FY98	\$981	
Total:	74				\$0	\$0	\$0	\$252		FY99	\$178	
					\$1,691	\$0	\$0	\$0		FY00	\$178	
					\$6,295	\$2,060	\$327	\$4,854		FY01	\$596	
Total										FY95-2003†	\$27,465	
NAVY — NAVAL AIR STATION OCEANA / VA317002460600												
SITES												
No. with Response Complete:	12				\$3,717	\$502	\$731	\$0		FY97	\$1,871	Progress in FY94: Work continued on the RCRA Facility Investigation (RFI). Corrective Measures started at one site. Progress in FY95-FY96: RFI should be completed during FY95. Corrective Measures implementation will continue in FY95 and FY96, with completion scheduled for FY98. All tanks should be cleaned up during FY96.
No. in Progress:	24				\$0	\$0	\$0	\$144		FY98	\$1,541	
Total:	36				\$53	\$32	\$908	\$120		FY99	\$2,565	
					\$2,899	\$2,056	\$9,501	\$4,325		FY00	\$1,457	
					\$6,669	\$2,590	\$11,140	\$4,589		FY01	\$1,401	
Total										FY95-2003†	\$32,654	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com-pleted	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

VIRGINIA

NAVY — NAVAL AMPHIBIOUS BASE LITTLE CREEK / VA317002248200										Progress In FY94:		
SITES	Study	14	8			\$2,560	\$676	\$695	\$0	FY97	\$1,733	Began Corrective Measures at one site and two tank sites. Continued studies. Progress In FY95-FY96: Complete studies in FY95. Complete Corrective Actions in FY97.
No. with Response Complete:	Interim Actions		3(3)			\$0	\$0	\$0	\$0	FY98	\$2,688	
No. In Progress:	Design	1		4		\$101	\$83	\$500	\$616	FY99	\$2,151	
Total:	Cleanup	1	2	4		\$3,574	\$2,234	\$490	\$4,947	FY00	\$692	
	Total					\$6,235	\$2,993	\$1,685	\$5,563	FY01	\$692	
										FY95-2003†	\$19,726	

NAVY — NAVAL RADIO STATION DRIVER / VA317002251600										BRAC 1993		Progress In FY94:	
SITES	Study	3	8			\$1,083	\$0	\$4,183	\$2,799	FY97	\$37	Continued Remedial Investigation and Feasibility Study (RI/FS) at two sites and Preliminary Assessment and Site Inspection at 11 new sites. In preparation for closure under BRAC, completed asbestos studies. Progress In FY95-FY96: Complete RI/FS on five new sites.	
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$28		
No. In Progress:	Design	1	1	1		\$95	\$0	\$0	\$0	FY99	\$28		
Total:	Cleanup		1	2		\$942	\$0	\$0	\$0	FY00	\$0		
	Total					\$2,120	\$0	\$4,183	\$2,799	FY01	\$0		
										FY95-2003†	\$7,145		

NAVY — NAVAL SHIPYARD NORFOLK / VA317002481300										Progress In FY94:		
SITES	Study	15	11			\$2,314	\$206	\$965	\$0	FY97	\$1,110	Remedial Investigation and Feasibility Study continue at seven sites. One Engineering Evaluation and Cost Analysis (EE/CA) was completed, and began Remedial Action at one site. Progress In FY95-FY96: All studies and design work will be completed in FY95. Underground Storage Tank Corrective Measures will be completed in FY96.
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$3,705	
No. In Progress:	Design			12		\$78	\$78	\$66	\$0	FY99	\$741	
Total:	Cleanup			7		\$306	\$136	\$1,079	\$1,322	FY00	\$741	
	Total					\$2,698	\$420	\$2,110	\$1,322	FY01	\$741	
										FY95-2003†	\$57,714	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Table B-1 Defense Environmental Restoration Program

Installation / FFID	Status	Additional Progress Information	Phase	Sites (Actions)			Schedule Impact FY94	Cost Incurred Thru FY94 (\$000)	FY94 Executed Funds (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
				Completed	Underway	Future						

VIRGINIA

NAVY — NAVAL WEAPONS STATION YORKTOWN / VA317002417000																																																																																										
SITES	No. with Response Complete:	4	Interim Actions																																																																																							
	No. in Progress:	39	Design																																																																																							
	Total:	43	Cleanup																																																																																							
	<table border="1"> <tr> <td>FY97</td> <td>\$7,520</td> <td>\$2,742</td> <td>\$2,619</td> <td>\$1,884</td> <td>\$2,742</td> <td>\$4,757</td> <td>\$2,619</td> <td>\$1,884</td> <td>\$2,742</td> <td>\$7,520</td> <td></td> <td></td> </tr> <tr> <td>FY98</td> <td>\$14,509</td> <td>\$0</td> <td>\$1,122</td> <td>\$1,119</td> <td>\$1,122</td> <td>\$1,122</td> <td>\$1,119</td> <td>\$0</td> <td>\$0</td> <td>\$14,509</td> <td></td> <td></td> </tr> <tr> <td>FY99</td> <td>\$10,611</td> <td>\$571</td> <td>\$753</td> <td>\$102</td> <td>\$200</td> <td>\$571</td> <td>\$200</td> <td>\$102</td> <td>\$200</td> <td>\$10,611</td> <td></td> <td></td> </tr> <tr> <td>FY00</td> <td>\$8,490</td> <td></td> <td>\$5,516</td> <td>\$3,559</td> <td>\$1,677</td> <td>\$5,516</td> <td>\$3,559</td> <td>\$1,677</td> <td>\$1,289</td> <td>\$8,490</td> <td></td> <td></td> </tr> <tr> <td>FY01</td> <td>\$9,937</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$9,937</td> <td></td> <td></td> </tr> <tr> <td colspan="2">Total:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$128,925</td> </tr> </table>												FY97	\$7,520	\$2,742	\$2,619	\$1,884	\$2,742	\$4,757	\$2,619	\$1,884	\$2,742	\$7,520			FY98	\$14,509	\$0	\$1,122	\$1,119	\$1,122	\$1,122	\$1,119	\$0	\$0	\$14,509			FY99	\$10,611	\$571	\$753	\$102	\$200	\$571	\$200	\$102	\$200	\$10,611			FY00	\$8,490		\$5,516	\$3,559	\$1,677	\$5,516	\$3,559	\$1,677	\$1,289	\$8,490			FY01	\$9,937									\$9,937			Total:												\$128,925
	FY97	\$7,520	\$2,742	\$2,619	\$1,884	\$2,742	\$4,757	\$2,619	\$1,884	\$2,742	\$7,520																																																																															
	FY98	\$14,509	\$0	\$1,122	\$1,119	\$1,122	\$1,122	\$1,119	\$0	\$0	\$14,509																																																																															
FY99	\$10,611	\$571	\$753	\$102	\$200	\$571	\$200	\$102	\$200	\$10,611																																																																																
FY00	\$8,490		\$5,516	\$3,559	\$1,677	\$5,516	\$3,559	\$1,677	\$1,289	\$8,490																																																																																
FY01	\$9,937									\$9,937																																																																																
Total:												\$128,925																																																																														
<p>Progress in FY94: Interim Remedial Action began on three sites. Study work continued on 12 sites.</p> <p>Progress in FY95-FY96: Remedial investigation and Feasibility Studies will be completed for all original sites, and began for the 21 additional site screening areas identified in the epic survey.</p>																																																																																										

NAVY — QUANTICO MCCDC / VA317302472200																																																																																										
SITES	No. with Response Complete:	12	Interim Actions	6(7)																																																																																						
	No. in Progress:	12	Design																																																																																							
	Total:	24	Cleanup																																																																																							
	<table border="1"> <tr> <td>FY97</td> <td>\$147</td> <td>\$5,747</td> <td>\$419</td> <td>\$1,611</td> <td>\$5,747</td> <td>\$2,573</td> <td>\$419</td> <td>\$1,611</td> <td>\$5,747</td> <td>\$147</td> <td></td> <td></td> </tr> <tr> <td>FY98</td> <td>\$10,032</td> <td>\$21</td> <td>\$21</td> <td>\$21</td> <td>\$200</td> <td>\$21</td> <td>\$21</td> <td>\$200</td> <td>\$21</td> <td>\$10,032</td> <td></td> <td></td> </tr> <tr> <td>FY99</td> <td>\$2,862</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$2,862</td> <td></td> <td></td> </tr> <tr> <td>FY00</td> <td>\$4,792</td> <td>\$0</td> <td>\$95</td> <td>\$0</td> <td>\$200</td> <td>\$95</td> <td>\$0</td> <td>\$200</td> <td>\$95</td> <td>\$4,792</td> <td></td> <td></td> </tr> <tr> <td>FY01</td> <td>\$683</td> <td>\$7,834</td> <td>\$2,863</td> <td>\$203</td> <td>\$8,160</td> <td>\$2,863</td> <td>\$203</td> <td>\$8,160</td> <td>\$7,834</td> <td>\$683</td> <td></td> <td></td> </tr> <tr> <td colspan="2">Total:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$93,637</td> </tr> </table>												FY97	\$147	\$5,747	\$419	\$1,611	\$5,747	\$2,573	\$419	\$1,611	\$5,747	\$147			FY98	\$10,032	\$21	\$21	\$21	\$200	\$21	\$21	\$200	\$21	\$10,032			FY99	\$2,862									\$2,862			FY00	\$4,792	\$0	\$95	\$0	\$200	\$95	\$0	\$200	\$95	\$4,792			FY01	\$683	\$7,834	\$2,863	\$203	\$8,160	\$2,863	\$203	\$8,160	\$7,834	\$683			Total:												\$93,637
	FY97	\$147	\$5,747	\$419	\$1,611	\$5,747	\$2,573	\$419	\$1,611	\$5,747	\$147																																																																															
	FY98	\$10,032	\$21	\$21	\$21	\$200	\$21	\$21	\$200	\$21	\$10,032																																																																															
FY99	\$2,862									\$2,862																																																																																
FY00	\$4,792	\$0	\$95	\$0	\$200	\$95	\$0	\$200	\$95	\$4,792																																																																																
FY01	\$683	\$7,834	\$2,863	\$203	\$8,160	\$2,863	\$203	\$8,160	\$7,834	\$683																																																																																
Total:												\$93,637																																																																														
<p>Progress in FY94: Completed three interim Remedial Actions at two sites, RCRA Facility Assessments (RFA) and RCRA Facility Investigations (RFI) at two sites, Underground Storage Tank (UST) ISC at two sites, and one UST cleanup at site 1. Continued RI/FS of 7 sites.</p> <p>Progress in FY95-FY96: Start Corrective Action at one site. An RFA for site 1, an RFI for site 3, RI/FS for site 4, and a Remedial Action at site 7 are planned for FY96.</p>																																																																																										

NAVY — WILLIAMSBURG FISC CHEATHAM ANNEX / VA317002460500																																																																																										
SITES	No. with Response Complete:	9	Interim Actions																																																																																							
	No. in Progress:	3	Design																																																																																							
	Total:	12	Cleanup																																																																																							
	<table border="1"> <tr> <td>FY97</td> <td>\$0</td> <td>\$0</td> <td>\$844</td> <td>\$0</td> <td>\$0</td> <td>\$844</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td></td> <td></td> </tr> <tr> <td>FY98</td> <td>\$2,044</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$2,044</td> <td></td> <td></td> </tr> <tr> <td>FY99</td> <td>\$15</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$15</td> <td></td> <td></td> </tr> <tr> <td>FY00</td> <td>\$15</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$15</td> <td></td> <td></td> </tr> <tr> <td>FY01</td> <td>\$15</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$15</td> <td></td> <td></td> </tr> <tr> <td colspan="2">Total:</td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td></td> <td>\$8,252</td> </tr> </table>												FY97	\$0	\$0	\$844	\$0	\$0	\$844	\$0	\$0	\$0	\$0			FY98	\$2,044	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,044			FY99	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15			FY00	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15			FY01	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15			Total:												\$8,252
	FY97	\$0	\$0	\$844	\$0	\$0	\$844	\$0	\$0	\$0	\$0																																																																															
	FY98	\$2,044	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$2,044																																																																															
FY99	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15																																																																																
FY00	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15																																																																																
FY01	\$15	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$15																																																																																
Total:												\$8,252																																																																														
<p>Progress in FY94: No action taken.</p> <p>Progress in FY95-FY96: No action planned.</p>																																																																																										

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REGS - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status				Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)					
	Sites (Actions)													
VIRGINIA														
DEFENSE LOGISTICS AGENCY — DGSC RICHMOND / VA397152075100											NPL	Progress in FY94: Submitted final Remedial Investigation (RI) agenda for Operable Units (OU) 1 through 8. Completed design of OU 9 treatment system. Completed five Expanded Site Inspections (ESI).		
SITES	Study	16	12	3		\$8,709	\$1,958	\$650	\$249	FY97	\$3,777	Progress in FY95-FY96: Issue Record of Decision for OUs 2,3,4,6,7 and 8. Start operation of OU 9 treatment system. Remedial Design for other OUs. Complete RIs and feasibility studies at three sites with completed ESIs.		
No. with Response Complete:	Interim Actions					\$2,532	\$2,165	\$100	\$100	FY98	\$4,050			
No. in Progress:	Design	4	1	9		\$941	\$382	\$300	\$0	FY99	\$3,300			
Total:	Cleanup	5		11		\$1,762	\$0	\$2,710	\$1,951	FY00	\$3,200			
	Total					\$13,944	\$4,505	\$3,760	\$2,300	FY95-2015†	\$35,167			
FUDS — NANSEMOND ORDNANCE DEPOT ST P / VA39799F156800												Progress in FY94: Completed Remedial Design of Contaminated and Hazardous, Toxic, and Radioactive Waste (CON/HTRW) and awarded Remedial Action (RA) CON/HTRW contract.		
SITES	Study	1	2			\$13	\$0	\$0	\$0	FY97	\$0	Progress in FY95-FY96: Complete CON/HTRW RA.		
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0			
No. in Progress:	Design	1				\$15	\$15	\$0	\$0	FY99	\$0			
Total:	Cleanup		1	2		\$83	\$83	\$7	\$0	FY00	\$0			
	Total					\$111	\$98	\$7	\$0	FY95-2008†	\$5,567			
FUDS — VIRGINIA STATE FUEL FARM / VA39799F168800												Progress in FY94: Continued negotiations with Potentially Responsible Parties (PRP).		
SITES	Study		4		REG	\$443	\$27	\$145	\$50	FY97	\$50	Progress in FY95-FY96: Continue PRP negotiation.		
No. with Response Complete:	Interim Actions		1(1)			\$687	\$0	\$0	\$0	FY98	\$183			
No. in Progress:	Design			3		\$0	\$0	\$0	\$17	FY99	\$50			
Total:	Cleanup			4		\$0	\$0	\$0	\$30	FY00	\$0			
	Total					\$1,130	\$27	\$145	\$97	FY95-2008†	\$2,470			

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID						Status				Additional Progress Information		
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											
WAKE ISLAND												
AIR FORCE — WAKE ISL / WQP57302953300												
SITES		Study	22	8		\$0	\$0	\$0	\$0	FY97	\$0	Progress in FY94: No activity occurred. Progress in FY95-FY96: No activity planned.
No. with Response Complete:		Interim Actions				\$0	\$0	\$0	\$0	FY98	\$2,400	
No. in Progress:		Design		1	14	\$0	\$0	\$0	\$0	FY99	\$1,200	
Total:		Cleanup			15	\$0	\$0	\$0	\$0	FY00	\$2,874	
						\$0	\$0	\$0	\$0	FY01	\$690	
		Total				\$0	\$0	\$0	\$0	FY95-TBD †	\$13,539	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID		Status								Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	
	Sites (Actions)									

WASHINGTON

ARMY — FORT LEWIS / WA021002050600										NPL		Progress in FY94: Finalized Record of Decision for Landfill 4 and Solvent Refined Coal Pilot Plant. Began construction of Logistics Center groundwater treatment facilities. Initiated Remedial Action (RA) activities at Landfill 4.	
SITES		Study	30	18		FUND	\$13,523	\$576	\$410	\$250	FY97		\$3,946
No. with Response Complete:	26	Interim Actions	3(4)				\$381	\$0	\$0	\$0	FY98	\$11,210	
No. In Progress:	22	Design		4	2		\$1,316	\$636	\$370	\$0	FY99	\$2,055	
Total:	48	Cleanup	4	4	3		\$11,040	\$1,380	\$1,085	\$697	FY00	\$1,715	
Total							\$26,260	\$2,592	\$1,865	\$947	FY01	\$1,330	
											FY95-2025†	\$103,297	

ARMY — YAKIMA TRAINING CENTER / WA021002098900										NPL		Progress in FY94: Completed Phase 1 Site Inspection (SI).	
SITES		Study	35	16			\$0	\$0	\$0	\$0	FY97		\$0
No. with Response Complete:	35	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:	16	Design	1		5		\$0	\$0	\$0	\$0	FY99	\$0	
Total:	51	Cleanup	2		6		\$0	\$0	\$0	\$0	FY00	\$0	
Total							\$0	\$0	\$0	\$0	FY01	\$0	
											FY95-2029†	\$20,314	

NAVY — KEYPORT NUWC / WA017002341900										NPL		Progress in FY94: Conducted Remedial Investigation and Feasibility Study, conducted Corrective Action of Underground Storage Tank sites.	
SITES		Study	11	1			\$13,008	\$472	\$604	\$0	FY97		\$2,005
No. with Response Complete:	4	Interim Actions	1(3)				\$0	\$0	\$0	\$0	FY98	\$4,943	
No. In Progress:	8	Design		1	3		\$407	\$0	\$1,430	\$133	FY99	\$403	
Total:	12	Cleanup			5		\$2,584	\$1,806	\$4,567	\$5,950	FY00	\$403	
Total							\$15,999	\$2,278	\$6,601	\$6,083	FY01	\$403	
											FY95-2003†	\$24,112	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID		Status								Additional Progress Information	
Phase	Com-pleted	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)		
	Sites (Actions)										
WASHINGTON											
NAVY — NAVAL AIR STATION WHIDBEY ISLAND / WA017002336100										NPL	
SITES		Study	40	48		\$21,462	\$884	\$700	\$0	FY97	\$5,968
No. with Response Complete:	33	Interim Actions	18(20)	2(2)		\$0	\$0	\$14	\$928	FY98	\$847
No. In Progress:	55	Design	4	7	4	\$1,041	\$845	\$200	\$89	FY99	\$847
Total:	88	Cleanup	14	33	14	\$20,091	\$12,836	\$7,801	\$1,247	FY00	\$845
Total						\$42,594	\$14,568	\$8,715	\$2,264	FY95-2003†	\$23,168
Progress in FY94: Performed Remedial Investigation and Feasibility Study (RI/FS) at Operable Units (OU) 2, 3, 4, wells, Interim Remedial Action (IRA), Corrective Action for Underground Storage Tanks at OU4, 3, 1; and performed EE/CA for Removal Action.											
Progress in FY95-FY96: In FY95, perform one RI/FS, one IRA, three Remedial Designs (RD), and 33 Removal Actions. In FY96, perform two IRAs, two RDs, and four Removal Action											
NAVY — NAVAL SHIPYARD PUGET SOUND / WA017002341800										NPL	
SITES		Study	3	11		\$16,128	\$5,413	\$1,459	\$75	FY97	\$16,330
No. with Response Complete:	2	Interim Actions	1(2)			\$4,887	\$4,887	\$0	\$0	FY98	\$3,363
No. In Progress:	12	Design			10	\$284	\$0	\$0	\$106	FY99	\$565
Total:	14	Cleanup			11	\$11,489	\$6,584	\$7,111	\$4,292	FY00	\$465
Total						\$32,788	\$16,984	\$8,570	\$4,473	FY01	\$465
Progress in FY94: Performed four Remedial Investigation and Feasibility Studies (RI/FS) and three Removal Actions.											
Progress in FY95-FY96: Perform 11 RI/FSs and 11 Removal Actions in FY95. Start two Removal Actions in FY96.											
NAVY — NAVAL SUBMARINE BASE BANGOR / WA017002729100										NPL	
SITES		Study	34	4		\$23,829	\$331	\$100	\$0	FY97	\$1,272
No. with Response Complete:	21	Interim Actions	6(7)			\$2	\$2	\$0	\$0	FY98	\$1,383
No. In Progress:	17	Design		4	9	\$2,095	\$792	\$100	\$0	FY99	\$1,383
Total:	38	Cleanup	2	1	13	\$14,896	\$5,122	\$4,869	\$2,956	FY00	\$1,383
Total						\$40,822	\$6,247	\$5,069	\$2,956	FY01	\$1,160
Progress in FY94: Performed Remedial Investigation and Feasibility Study (RI/FS) at Operable Unit (OU) 6 & 2; Remedial Design and Remedial Action (RD/RA) on groundwater; Interim Remedial Action on soil; and removal of Underground Storage Tanks.											
Progress in FY95-FY96: For FY95 start one RI/FS, one RD, and 15 Removal Actions; for FY96, complete 11 Removal Actions.											

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact in FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WASHINGTON

AIR FORCE — FAIRCHILD AIR FORCE BASE / WA057212464700										NPL		Progress in FY94: Response was completed at two sites. Continued ongoing studies at eight others sites. Cleanup ongoing at one site. Continued Long-Term Monitoring (LTM) at five sites Progress in FY95-FY96: Complete study at eight sites. Design and cleanup planned at six sites. LTM planned at six sites.	
SITES		Study	21	9			\$11,855	\$0	\$150	\$2,488	FY97		\$1,190
No. with Response Complete:	16	Interim Actions		1(1)			\$54	\$0	\$0	\$0	FY98		\$3,550
No. In Progress:	14	Design	4		5		\$1,733	\$0	\$294	\$0	FY99	\$6,165	
Total:	30	Cleanup	1	3	4		\$10,344	\$7,823	\$5,059	\$3,821	FY00	\$12,304	
Total							\$23,986	\$7,823	\$5,503	\$6,309	FY01	\$9,461	
											FY95-2020†	\$157,526	

AIR FORCE — FOUR LAKES AIR NATIONAL GUARD BASE / WA057282623700										NPL		Progress in FY94: Completed the Preliminary Assessment and Site Inspection field work and draft report. Progress in FY95-FY96: Funding shortfalls will delay the Remedial Investigation.	
SITES		Study		4			\$287	\$0	\$0	\$0	FY97		\$0
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98		\$0
No. In Progress:	4	Design			4		\$0	\$0	\$0	\$0	FY99	\$0	
Total:	4	Cleanup			4		\$0	\$0	\$0	\$0	FY00	\$0	
Total							\$287	\$0	\$0	\$0	FY01	\$250	
											FY95-2008†	\$4,825	

AIR FORCE — MCCHORD AIR FORCE BASE / WA057182420000										NPL		Progress in FY94: Remedial Action (RA) initiated at two sites and studies completed at 30 sites. Progress in FY95-FY96: Plan to complete studies for the remaining sites, Interim Remedial Action for one site, and select RA for two sites.	
SITES		Study	55	10			\$9,758	\$695	\$425	\$0	FY97		\$1,140
No. with Response Complete:	52	Interim Actions					\$2,359	\$1,800	\$0	\$0	FY98		\$600
No. In Progress:	13	Design	2		4		\$951	\$0	\$0	\$0	FY99	\$400	
Total:	65	Cleanup		2	4		\$3,290	\$1,390	\$628	\$2,326	FY00	\$850	
Total							\$16,368	\$3,885	\$1,053	\$2,326	FY01	\$350	
											FY95-2030†	\$22,619	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WASHINGTON

FUDS — FORT WORDEN / WA09799F329500													
SITES		Study	1	2			\$13	\$0	\$0	\$0	FY97	\$0	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0	
No. In Progress:		Design	1				\$14	\$0	\$0	\$0	FY99	\$0	
Total:		Cleanup	1		2		\$79	\$1	\$0	\$0	FY00	\$0	
							Total	\$106	\$1	\$0	\$0	FY01	\$0
											FY95-2005†	\$3,813	

Progress in FY94:
Completed Contaminated and Hazardous, Toxic, and Radioactive Waste (CON/HTRW) project.

Progress in FY95-FY96:
No activities are planned for FY95-96.

FUDS — GEIGER AIRFIELD / WA09799F340300													
SITES		Study	1	2		FUND	\$585	\$0	\$848	\$0	FY97	\$0	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$700	
No. In Progress:		Design	1		1		\$205	\$0	\$0	\$0	FY99	\$3,562	
Total:		Cleanup	1		2		\$2,302	\$136	\$0	\$0	FY00	\$500	
							Total	\$3,093	\$136	\$848	\$0	FY01	\$1,031
											FY95-2001†	\$6,641	

Progress in FY94:
Final Removal Action of Contaminated and Hazardous, Toxic, and Radioactive Waste (CON/HTRW) completed.

Progress in FY95-FY96:
Initiate Remedial Investigation and Feasibility Study at HTRW project. Propose Potentially Responsible Part at HTRW project.

FUDS — LARSON AIR FORCE BASE / WA09799F331700												NPL	
SITES		Study	1	3			\$2,312	\$530	\$260	\$50	FY97	\$50	
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$50	
No. In Progress:		Design	1		1		\$20	\$0	\$0	\$0	FY99	\$50	
Total:		Cleanup	1		3		\$63	\$4	\$0	\$0	FY00	\$0	
							Total	\$2,395	\$534	\$260	\$50	FY01	\$0
											FY95-2004†	\$3,580	

Progress in FY94:
Continued Remedial Investigation and Feasibility Study at Hazardous, Toxic, and Radioactive Waste (HTRW) project.

Progress in FY95-FY96:
Continue RI/FS at HTRW project. Initiate Potentially Responsible Party HTRW project to share costs.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID	Status	Phase	Sites (Actions)			Schedule Impact in FY94	Cost Incurred thru FY94 (\$000)	FY94 Excluded Funds (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
			Completed	Underway	Future						
Additional Progress Information											

WASHINGTON

FUDS — MANCHESTER ANNEX / WA09799F832600											
SITES	No. with Response Complete:										
	No. in Progress:	3									
	Total:	3									
	Study	1	2								
	Interim Actions										
	Design	1	2								
Cleanup	1	2									
Total											
FY97	\$3,832	\$4,400	\$770	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY95-2001† \$10,682
FY98	\$4,400	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY99	\$770	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY01	\$300	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Progress in FY94: Initiated Remedial Investigation and Feasibility Study (RI/FS) for Hazardous, Toxic, and Radioactive Waste (HTRW) project.											
Progress in FY95-FY96: Continue RI/FS for HTRW project.											

FUDS — PAINE FIELD / WA09799F318800											
SITES	No. with Response Complete:										
	No. in Progress:	4									
	Total:	4									
	Study	2	2								
	Interim Actions										
	Design	2	1								
Cleanup	1	1									
Total											
FY97	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY95-2001† \$2,723
FY98	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY01	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Progress in FY94: Completed Contaminated and Hazardous, Toxic, and Radioactive Waste (CON/HTRW) project.											
Progress in FY95-FY96: No activities are planned for FY95-96.											

FUDS — SEATTLE NAVIAND RES PT / WA09799F338800											
SITES	No. with Response Complete:										
	No. in Progress:	3									
	Total:	3									
	Study	3									
	Interim Actions										
	Design										
Cleanup	2										
Total											
FY97	\$30	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	FY95-2001† \$2,050
FY98	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY99	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY00	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
FY01	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	\$0	
Progress in FY94: Planned Potentially Responsible Party (PRP) for Hazardous, Toxic, and Radioactive Waste project.											
Progress in FY95-FY96: Conduct PRP investigation.											

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, RES - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

WEST VIRGINIA

Installation / FID	Status	Phase	Sites (Actions)		Schedule Impact FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	Additional Progress Information
			Com- pleted	Under- way							

NAVY — ALLEGANY BALLISTICS LAB / WV317002369100																																																					
SITES	No. With Response Complete:	4																																																			
	No. In Progress:	7																																																			
	Total:	11																																																			
	Study	4	7																																																		
	Interim Actions																																																				
	Design		6																																																		
<table border="1"> <thead> <tr> <th></th> <th>FY97</th> <th>FY98</th> <th>FY99</th> <th>FY00</th> <th>FY01</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>Study</td> <td>\$3,136</td> <td>\$1,381</td> <td>\$1,353</td> <td>\$3,053</td> <td>\$1,053</td> <td>\$9,416</td> </tr> <tr> <td>Interim Actions</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$6,749</td> <td>\$6,749</td> </tr> <tr> <td>Design</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Cleanup</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Total</td> <td>\$3,136</td> <td>\$1,381</td> <td>\$1,353</td> <td>\$3,053</td> <td>\$1,053</td> <td>\$9,416</td> </tr> </tbody> </table>													FY97	FY98	FY99	FY00	FY01	Total	Study	\$3,136	\$1,381	\$1,353	\$3,053	\$1,053	\$9,416	Interim Actions	\$0	\$0	\$0	\$0	\$6,749	\$6,749	Design	\$0	\$0	\$0	\$0	\$0	\$0	Cleanup	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$3,136	\$1,381	\$1,353	\$3,053	\$1,053	\$9,416
	FY97	FY98	FY99	FY00	FY01	Total																																															
Study	\$3,136	\$1,381	\$1,353	\$3,053	\$1,053	\$9,416																																															
Interim Actions	\$0	\$0	\$0	\$0	\$6,749	\$6,749																																															
Design	\$0	\$0	\$0	\$0	\$0	\$0																																															
Cleanup	\$0	\$0	\$0	\$0	\$0	\$0																																															
Total	\$3,136	\$1,381	\$1,353	\$3,053	\$1,053	\$9,416																																															
<p>Progress in FY94: Completed Remedial Investigation and Feasibility Study (R/FS) at four sites and began Remedial Action (RA) for one site.</p> <p>Progress in FY95-FY96: Plan to begin RA at one site in FY96.</p>																																																					

AIR FORCE — EWRA SHEPHERD FIELD ANGB / WV357282845500																																																					
SITES	No. With Response Complete:	2																																																			
	No. In Progress:	2																																																			
	Total:	4																																																			
	Study	2	2																																																		
	Interim Actions		(1)																																																		
	Design		2																																																		
<table border="1"> <thead> <tr> <th></th> <th>FY97</th> <th>FY98</th> <th>FY99</th> <th>FY00</th> <th>FY01</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>Study</td> <td>\$1,122</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$1,122</td> </tr> <tr> <td>Interim Actions</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Design</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Cleanup</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Total</td> <td>\$1,122</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$1,122</td> </tr> </tbody> </table>													FY97	FY98	FY99	FY00	FY01	Total	Study	\$1,122	\$0	\$0	\$0	\$0	\$1,122	Interim Actions	\$0	\$0	\$0	\$0	\$0	\$0	Design	\$0	\$0	\$0	\$0	\$0	\$0	Cleanup	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$1,122	\$0	\$0	\$0	\$0	\$1,122
	FY97	FY98	FY99	FY00	FY01	Total																																															
Study	\$1,122	\$0	\$0	\$0	\$0	\$1,122																																															
Interim Actions	\$0	\$0	\$0	\$0	\$0	\$0																																															
Design	\$0	\$0	\$0	\$0	\$0	\$0																																															
Cleanup	\$0	\$0	\$0	\$0	\$0	\$0																																															
Total	\$1,122	\$0	\$0	\$0	\$0	\$1,122																																															
<p>Progress in FY94: Finalized draft Site Inspection (SI) report.</p> <p>Progress in FY95-FY96: Funding shortfalls may delay the completion of the SI at site 1 and source removal at site 4 and the fire training area.</p>																																																					

AIR FORCE — YEAGER AIR NATIONAL GUARD BASE / WV357282589100																																																					
SITES	No. With Response Complete:																																																				
	No. In Progress:	5																																																			
	Total:	5																																																			
	Study	5																																																			
	Interim Actions																																																				
	Design																																																				
<table border="1"> <thead> <tr> <th></th> <th>FY97</th> <th>FY98</th> <th>FY99</th> <th>FY00</th> <th>FY01</th> <th>Total</th> </tr> </thead> <tbody> <tr> <td>Study</td> <td>\$945</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$945</td> </tr> <tr> <td>Interim Actions</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Design</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Cleanup</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> </tr> <tr> <td>Total</td> <td>\$945</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$0</td> <td>\$945</td> </tr> </tbody> </table>													FY97	FY98	FY99	FY00	FY01	Total	Study	\$945	\$0	\$0	\$0	\$0	\$945	Interim Actions	\$0	\$0	\$0	\$0	\$0	\$0	Design	\$0	\$0	\$0	\$0	\$0	\$0	Cleanup	\$0	\$0	\$0	\$0	\$0	\$0	Total	\$945	\$0	\$0	\$0	\$0	\$945
	FY97	FY98	FY99	FY00	FY01	Total																																															
Study	\$945	\$0	\$0	\$0	\$0	\$945																																															
Interim Actions	\$0	\$0	\$0	\$0	\$0	\$0																																															
Design	\$0	\$0	\$0	\$0	\$0	\$0																																															
Cleanup	\$0	\$0	\$0	\$0	\$0	\$0																																															
Total	\$945	\$0	\$0	\$0	\$0	\$945																																															
<p>Progress in FY94: Developed final Site Inspection (SI) work plan.</p> <p>Progress in FY95-FY96: Funding shortfalls may delay the completion of the SI and initiation of Remedial Investigation or closeout.</p>																																																					

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, ENV - Funding

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID		Status								Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	
	Sites (Actions)									

WEST VIRGINIA

FUDS — MORGANTOWN ORDNANCE WORKS / WV39799F346200										NPL		Progress in FY94: Records search completed, began preliminary Potentially Responsible Party (PRP) work. Progress in FY95-FY96: Continue PRP investigation and negotiations.	
SITES		Study	2	1			\$676	\$34	\$66	\$0	FY97		\$0
No. with Response Complete:	1	Interim Actions					\$0	\$0	\$0	\$0	FY98		\$0
No. In Progress:	2	Design		1			\$4	\$0	\$0	\$0	FY99	\$0	
Total:	3	Cleanup	1		1		\$0	\$0	\$0	\$0	FY00	\$0	
							Total	\$680	\$34	\$66	\$0	FY01	\$2,600
												FY95-2004†	\$2,766

FUDS — WEST VIRGINIA ORDNANCE WORKS / WV39799F346100										NPL		Progress in FY94: Site management plan completed; developed site-wide groundwater model, Operation and Maintenance (O&M), Long-Term Monitoring (LTM) continued for Operable Units (OU) 1, 2, and 3, and Remedial Design completed for OU4. Progress in FY95-FY96: Update site management plan; work on groundwater model; prepare wetland plans and specifications and conduct Remedial Action; prepare Remedial Investigation reports for OUs 8, 9, 10, 11 & 12; continue O&M and LTM for OU1, 2 and 3.	
SITES		Study	6	35		REG	\$10,207	\$7,076	\$2,140	\$3,646	FY97		\$3,545
No. with Response Complete:	4	Interim Actions					\$0	\$0	\$0	\$0	FY98		\$15,530
No. In Progress:	37	Design		1	14	REG	\$389	\$279	\$0	\$289	FY99	\$4,569	
Total:	41	Cleanup	1	5	35		\$14,526	\$3,651	\$520	\$3,604	FY00	\$13,925	
							Total	\$25,122	\$11,006	\$2,660	\$7,539	FY01	\$2,578
												FY95-2015†	\$72,989

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WISCONSIN

ARMY — BADGER ARMY AMMUNITION PLANT / WI521002005600

SITES		Study	16	13		FUND	\$12,591	\$97	\$25	\$5	FY97	\$4,291
No. with Response Complete:	16	Interim Actions	1(1)	2(2)			\$4,802	\$0	\$111	\$0	FY98	\$5,711
No. In Progress:	3	Design			6		\$4,020	\$875	\$648	\$0	FY99	\$5,711
Total:	29	Cleanup			6		\$9,601	\$7,885	\$3,418	\$1,191	FY00	\$5,711
Total							\$31,014	\$8,857	\$4,202	\$4,196	FY95-2099†	\$222,783

Progress in FY94:
Finalized Feasibility Study (FS) and obtained preliminary approval from EPA, State regulators and Restoration Advisory Board. Pre-design work initiated.

Progress in FY95-FY96:
Initiate the final design once the FS has been formally approved by the regulatory agencies.

ARMY — FORT MCCOY / WI521002056300

SITES		Study	1	14			\$800	\$0	\$0	\$0	FY97	\$0
No. with Response Complete:	1	Interim Actions		2(2)			\$45	\$0	\$0	\$0	FY98	\$0
No. In Progress:	14	Design			1		\$453	\$453	\$41	\$0	FY99	\$515
Total:	15	Cleanup	1		1		\$2,435	\$1,318	\$59	\$70	FY00	\$0
Total							\$3,733	\$1,771	\$100	\$70	FY01	\$0
											FY95-2005†	\$9,370

Progress in FY94:
Initiated Removal Action for one site. Submitted final RCRA Facility Investigation (RFI) for 11 sites and draft RFI for four sites to regulators. Continued well monitoring program.

Progress in FY95-FY96:
Submit final RFI for four sites. Finalize Corrective Measures Study for 11 sites. Initiate Remedial Design and Remedial Action at four sites.

AIR FORCE — GENERAL MITCHELL ANGB / WI557282841100

SITES		Study	8	1			\$404	\$40	\$0	\$0	FY97	\$159
No. with Response Complete:	8	Interim Actions	1(1)				\$366	\$0	\$0	\$0	FY98	\$450
No. In Progress:	1	Design			1		\$0	\$0	\$0	\$0	FY99	\$1,000
Total:	9	Cleanup			1		\$177	\$177	\$0	\$0	FY00	\$50
Total							\$947	\$217	\$0	\$0	FY01	\$50
											FY95-TBD†	\$2,359

Progress in FY94:
Continued ongoing investigations.

Progress in FY95-FY96:
No activity planned.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WISCONSIN

AIR FORCE — TRUAX FIELD AIR NATIONAL GUARD BASE / WI557282424700										Progress in FY94: Began interim action at site 8.	
SITES		Study	3	5						FY97	\$0
No. with Response Complete:	3	Interim Actions		1(1)						FY98	\$75
No. In Progress:	5	Design				\$301	\$0	\$0		FY99	\$50
Total:	8	Cleanup				\$201	\$0	\$145	\$0	FY00	\$25
Total										FY01	\$625
										FY95-2003†	\$4,260

Progress in FY95-FY96:
Continue interim action at site 8. Funding shortfall may delay Remedial Investigation for sites 4,5,6,7.

AIR FORCE — VOLK FIELD AIR NATIONAL GUARD BASE / WI557282587700										Progress in FY94: Shortfall in funding prohibited restoration program activities.	
SITES		Study	14	4						FY97	\$0
No. with Response Complete:	14	Interim Actions	1(1)			\$0	\$0	\$0	\$0	FY98	\$0
No. In Progress:	4	Design			3	\$0	\$0	\$0	\$0	FY99	\$0
Total:	8	Cleanup			3	\$0	\$0	\$0	\$0	FY00	\$0
Total										FY01	\$1,900
										FY95-2002†	\$3,306

Progress in FY95-FY96:
Funding shortfall prohibits a Feasibility Study at sites 1,3,6, 10 and Long-Term Monitoring at site 9.

FUDS — ANTIGO AIR FORCE STATION / WI59799F245900										Progress in FY94: Preliminary Assessment was completed.	
SITES		Study	2	1						FY97	\$0
No. with Response Complete:		Interim Actions				\$0	\$0	\$0	\$0	FY98	\$108
No. In Progress:	3	Design	2			\$38	\$0	\$0	\$0	FY99	\$0
Total:	3	Cleanup		2	1	\$212	\$25	\$4	\$0	FY00	\$0
Total										FY01	\$0
										FY95-2003†	\$1,892

Progress in FY95-FY96:
Begin groundwater investigation.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Underway	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											
WISCONSIN												
FUDS — BADGER ARMY AMMUNITION PLANT / WI59799F246600											Progress in FY94: Continued Remedial Investigation and Feasibility Study (R/IFS). Progress in FY95-FY96: Complete R/IFS.	
SITES	Study	2	2		\$287	\$32	\$15	\$13	FY97	\$0		
No. with Response Complete:	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$5		
No. In Progress:	Design	1			\$6	\$0	\$0	\$0	FY99	\$0		
Total:	Cleanup	2		2	\$21	\$0	\$0	\$0	FY00	\$0		
									FY01	\$0		
	Total				\$314	\$32	\$15	\$13	FY95-2008†	\$3,616		
FUDS — HAVENWOODS FOR PRE&NAT / WI59799F685000											Progress in FY94: No activities were scheduled in FY94. Progress in FY95-FY96: No activities are planned for FY95-96.	
SITES	Study		3		\$13	\$0	\$0	\$0	FY97	\$0		
No. with Response Complete:	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$2		
No. In Progress:	Design			1	\$0	\$0	\$0	\$0	FY99	\$272		
Total:	Cleanup			3	\$0	\$0	\$0	\$0	FY00	\$10		
									FY01	\$0		
	Total				\$13	\$0	\$0	\$0	FY95-2008†	\$2,229		
FUDS — NIKE M-20/LAKE PARK / WI59799F244500											Progress in FY94: Investigated location of Underground Storage Tanks (UST). Progress in FY95-FY96: Begin removal of USTs.	
SITES	Study	1	2		\$67	\$0	\$0	\$0	FY97	\$0		
No. with Response Complete:	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$10		
No. In Progress:	Design		1		\$2	\$2	\$0	\$0	FY99	\$0		
Total:	Cleanup			3	\$2	\$0	\$3	\$0	FY00	\$0		
									FY01	\$0		
	Total				\$71	\$2	\$3	\$0	FY95-2008†	\$1,958		

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding

† The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WISCONSIN

FUDS — NIKE SITE M-54 / WI59799F685300										Progress In FY94: No activities were scheduled in FY94.	
SITES	Study		3			\$65	\$0	\$10	\$0	FY97	\$0
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0
No. In Progress:	Design			1		\$0	\$0	\$0	\$0	FY99	\$0
Total:	Cleanup			2		\$0	\$0	\$0	\$0	FY00	\$0
Total						\$65	\$0	\$10	\$0	FY01	\$0
										FY95-2003†	\$1,915
										Progress In FY95-FY96: Preliminary Assessment scheduled for completion.	

FUDS — NIKE SITE M-64 / WI59799F685400										Progress In FY94: Began design for Underground Storage Tank (UST) removal.	
SITES	Study	1	2			\$109	\$19	\$125	\$0	FY97	\$0
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0
No. In Progress:	Design		1	1		\$32	\$32	\$12	\$0	FY99	\$0
Total:	Cleanup			3		\$0	\$0	\$102	\$0	FY00	\$0
Total						\$141	\$51	\$239	\$0	FY01	\$0
										FY95-2003†	\$2,144
										Progress In FY95-FY96: Award contract for UST removal and investigate groundwater contamination.	

FUDS — NIKE SITE M-74 / WI59799F685500										Progress In FY94: Began design for Underground Storage Tank (UST) removal.	
SITES	Study	1	2			\$98	\$13	\$90	\$0	FY97	\$0
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0
No. In Progress:	Design		1	1		\$33	\$33	\$12	\$0	FY99	\$198
Total:	Cleanup			3		\$0	\$0	\$100	\$0	FY00	\$2
Total						\$131	\$46	\$202	\$0	FY01	\$0
										FY95-2003†	\$1,962
										Progress In FY95-FY96: Award contract for UST removal and investigate groundwater contamination.	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Presented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Com- pleted	Under- way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WISCONSIN

FUDS — NIKE SITE M-86 / WI59799F685600										Progress In FY94:		
SITES	Study		3			\$0	\$0	\$14	\$0	FY97	\$0	No activities were scheduled in FY94.
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$16	
No. In Progress:	Design			2		\$0	\$0	\$35	\$0	FY99	\$0	
Total:	Cleanup			3		\$0	\$0	\$103	\$0	FY00	\$0	
						\$0	\$0	\$103	\$0	FY01	\$0	
	Total					\$0	\$0	\$152	\$0	FY95-2003†	\$1,728	Progress In FY95-FY96: Award contract for Underground Storage Tank removal and investigate groundwater contamination.

FUDS — TRUAX ARMY AIRFIELD / WI59799F249100										Progress In FY94:		
SITES	Study	2	2		FUND	\$671	\$27	\$145	\$35	FY97	\$0	Continued Potentially Responsible Party (PRP) investigation and negotiation, and awarded contract for Underground Storage Tank (UST) removal.
No. with Response Complete:	Interim Actions					\$0	\$0	\$0	\$0	FY98	\$985	
No. In Progress:	Design			1		\$0	\$0	\$240	\$30	FY99	\$0	
Total:	Cleanup		2	2		\$1,852	\$1,285	\$20	\$0	FY00	\$0	
						\$1,852	\$1,285	\$20	\$0	FY01	\$0	
	Total					\$2,523	\$1,312	\$405	\$65	FY95-2004†	\$1,987	Progress In FY95-FY96: Continue PRP investigation and negotiation, complete UST removal, and begin investigation of groundwater contamination.

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-1 Defense Environmental Restoration Program

Status of Installations with FY95 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation / FFID										Status		Additional Progress Information
Phase	Completed	Under-way	Future	Schedule Impact In FY94	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)			
	Sites (Actions)											

WYOMING

AIR FORCE — CHEYENNE MUNICIPAL AIRPORT / WY857282588600										Progress in FY94: The Remedial Investigation (RI) work plan is complete and awaiting state regulatory agency comments.		
SITES		Study	2	3			\$810	\$0	\$3	\$0	FY97	\$0
No. with Response Complete:	2	Interim Actions	3(3)				\$0	\$0	\$3	\$0	FY98	\$0
No. In Progress:	3	Design			2		\$0	\$0	\$0	\$0	FY99	\$0
Total:	5	Cleanup			2		\$0	\$0	\$0	\$0	FY00	\$0
Total							\$810	\$0	\$6	\$0	FY01	\$2,100
											FY95-2008†	\$5,431
											Progress in FY95-FY96: Complete the RI and update the management action plan.	

AIR FORCE — FRANCIS E. WARREN AIR FORCE BASE / WY857212417900										NPL		Progress in FY94: Completed Remedial Action (RA) at two sites. Completed Remedial Investigation and Feasibility Study (RI/FS) at eight sites.	
SITES		Study	11	9			\$31,955	\$12,111	\$4,536	\$1,077	FY97	\$9,766	
No. with Response Complete:	3	Interim Actions	2(2)	1(1)			\$2,026	\$0	\$5,615	\$0	FY98	\$9,070	
No. In Progress:	17	Design		6	10		\$31	\$31	\$393	\$218	FY99	\$18,547	
Total:	20	Cleanup			17		\$19	\$19	\$965	\$5,489	FY00	\$15,647	
Total							\$34,031	\$12,161	\$11,505	\$7,784	FY01	\$14,997	
											FY95-2007†	\$117,320	
											Progress in FY95-FY96: Continue RI/FS for two sites. Conduct Remedial Design and RA for one site.		

FUDS — CASPER AFB / WY89799F087000										Progress in FY94: Preliminary Assessment was completed.		
SITES		Study		3			\$11	\$11	\$0	\$0	FY97	\$0
No. with Response Complete:		Interim Actions					\$0	\$0	\$0	\$0	FY98	\$0
No. In Progress:	3	Design			1		\$0	\$0	\$0	\$0	FY99	\$0
Total:	3	Cleanup			3		\$0	\$0	\$0	\$0	FY00	\$0
Total							\$11	\$11	\$0	\$0	FY01	\$0
											FY95-2008†	\$3,648
											Progress in FY95-FY96: Award contract for Site Inspection.	

* Schedule Impact Reason: TECH - Technical, CONT - Contracting, PERS - Personnel, REG - Regulatory, FUND - Funding
 † The Year Represented Here is the Estimated Completion Year

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ALABAMA			
◆ ARMY			
USARC ABBEVILLE / AL4210029A0100	4	0	0
USARC SHEFFIELD / AL4210029A5000	5	0	0
◆ FUDS			
AL DRYDOCK&SHIPBLDG CO / AL49799F422200	1	43	0
ALABAMA ARMY AMM PLT / AL49799F420700	1	13	1,923
ANNISTON MIL TAR RANGE / AL49799F782100	1	17	2,108
B-HAM ARMY AF / AL49799F420800	1	13	1,923
BARIN NAS / AL49799F432000	1	54	203
CAMP SHERIDAN / AL49799F786200	1	12	1,983
CAMP SIBERT / AL49799F421600	2	3,153	7,575
DAUPHIN IS AFS USCG / AL49799F422800	1	13	385
GADSDEN ORDNANCE PLANT / AL49799F420600	1	525	611
GADSEN AAF STO DEPOT / AL49799F421100	2	18	1,525
GUNTER AIR FORCE STATION / AL49799F423900	1	20	1,400
NAPIER FIELD / AL49799F421500	1	138	1,560
SOUTHERN AIRWAYS / AL49799F786300	1	12	385
THEODORE AMMO-AL ST DO / AL49799F421700	4	67	460
TUSKEGEE AAF / AL49799F420300	1	13	0
◆ ALASKA			
◆ ARMY			

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CAMP CARROLL TRAINING CENTER / AK021000204500	6	0	0
◆ NAVY			
ST LAWRENCE NCCOSC SPECIAL AREA / AK017002475001	4	0	0
TIN CITY NCCOSC SPECIAL AREA / AK017002475002	1	0	0
◆ AIR FORCE			
BEAVER CREEK RADIO RELAY STATION / AK057302862100	2	30	1,578
BULLEN / AK057302286500	8	0	0
DRIFTW R / AK057302864400	1	100	1,189
GOLD KING CREEK RADIO RELAY STATION / AK057302865800	2	93	1,970
GRANITE MOUNTAIN RRS / AK057302865900	2	814	795
KALAKARET CREEK RADIO RELAY STATION / AK057302866400	2	205	1,473
KULIS AIR NATIONAL GUARD BASE / AK057282867400	2	1,176	145
LAKE LOU / AK057302867500	1	40	199
LONELY D / AK057302867700	13	0	100
NAKNEK RECREATION CAMP I / AK057302868000	10	864	996
NIKOLSKI RADIO RELAY STATION / AK057302868400	2	1,524	1,113
NORTH RIVER RADIO RELAY STATION / AK057302868500	1	0	2,675
PILLAR MOUNTAIN RADIO RELAY STATION / AK057302869600	1	6	789
PORT HEIDEN RADIO RELAY STATION / AK057302869800	1	293	0
PT BARRO / AK057302869500	2	0	0
WEST NOME TANK FARM / AK057302868600	2	810	0
◆ DEFENSE LOGISTICS AGENCY			

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
DFSP ANCHORAGE / AK097152218500	2	4,724	1,600
DFSP FAIRBANKS / AK097152287900	1	3,224	250
DFSP WHITTIER / AK097152215700	1	1,000	2,000
FUDS			
AGATTU ISLAND / AK09799F251500	2	21	4,762
ANCHORAGE 50MM AAA / AK09799F700400	1	21	0
BADGER RD (ARCTIC SURPLUS YARD) / AK09799F299300	1	346	0
BETHEL BIA HDQRS / AK09799F699900	1	17	0
BRUHN POINT (KODIAK ISLAND) / AK09799F299700	1	212	2,369
CAINES HEAD, FORT MCGILV / AK09799F252900	2	136	1,905
CAPE NOME ACS / AK09799F277900	3	1,091	405
CAPE PRINCE WALES AWS / AK09799F256400	3	3,810	118
CAPE PROMINENCE AWS / AK09799F707300	1	12	186
CAPE RODNEY (MIL SITE) / AK09799F278000	2	202	392
CAPE SIMPSON DEW-POW A / AK09799F251100	3	1,279	411
CAPE THOMPSON NAV SITE / AK09799F249200	2	481	1,560
CHUGACH MTS-SHIP CREEK / AK09799F295000	1	12	120
COLD BAY ACS COM-FT RA / AK09799F708800	1	344	0
COLLINSON POINT DEW / AK09799F249700	3	1,512	419
CORDOVA / AK09799F257400	2	251	1,910
DAVIDSONS LANDING / AK09799F257600	3	2,339	706
ELSON LAGOON / AK09799F251000	2	1,595	1,595

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FAREWELL GRND CON INTC / AK09799F259000	1	17	0
FORT BABCOCK, SITKA / AK09799F697200	1	17	464
GERSTLE RIVER EX AREA / AK09799F869500	1	41	2,698
GULKANA PREP & ARMY / AK09799F280100	2	12	2,766
GUSTAVUS AIRPORT / AK09799F260600	1	7,104	1,934
HAINES MIL CUTOFF ROAD / AK09799F295800	2	17	2,805
KODIAK TRACKING STA / AK09799F710000	1	21	0
KOGRU DEW (POW B) / AK09799F251200	2	179	2,180
KOUGAROK AIR FORCE BASE / AK09799F263200	3	360	16
LAKE LOUISE / AK09799F709000	1	21	0
LAKE PETERS / AK09799F274700	3	189	678
MOSES POINT GARRISON / AK09799F265200	3	2,137	268
NIKE SITE BAY / AK09799F842000	2	18	1,750
NOME AREA DEFENSE REGION / AK09799F254200	3	15,357	736
NORTH RIVER RRS ANX / AK09799F252700	3	2,274	192
NORTHWAY ACS / AK09799F266700	2	90	2,323
NORTHWAY ARMY SITE / AK09799F296200	1	21	0
NUVAGAPAK POINT DEW (BAR A) / AK09799F250000	3	1,290	405
OCEAN CAPE RR SITE / AK09799F706600	2	0	3,646
PEDRO DOME / AK09799F298500	2	1,220	1,085
SEMISOPCHNOI ISL / AK09799F269800	2	21	2,080
SKULL CLIFF LORAN DEW / AK09799F270500	3	178	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ST PAUL/ST GEORGE / AK09799F710100	1	21	345	BENSON GAP FIL M92C / AZ99799F507000	1	13	44
TELLER SUPPLY / AK09799F272100	2	380	13	COLF OPER CON ANX / AZ99799F508000	1	13	2,241
UGADAGA BAY STA / AK09799F272900	1	0	1,571	COLFRED GR G RGE #2 / AZ99799F507900	1	12	1,923
UMIAT AIR FORCE STATION / AK09799F273100	2	1,866	2,425	COV WELL GFA TM181B / AZ99799F508300	1	54	22
UMIAT POL DUMP / AK09799F707200	1	12	0	CP HORN / AZ99799F507500	1	13	2,577
UNALGA ISL NAV RADIO / AK09799F250500	2	21	1,775	CP HYDER / AZ99799F507600	1	13	2,480
WALSETH AFB,MCGRATH / AK09799F273500	2	17	6,514	DATELAND AF AUX FLD / AZ99799F508500	2	358	1,963
YAKUTAT AIR FORCE BASE / AK09799F703900	2	12	1,985	DAVIS MON AFB POOR RGE / AZ99799F510000	1	12	2,401
AMERICAN SAMOA				FLORENCE AF MUX FAC / AZ99799F511100	1	0	11
FUDS				GILBERT AF AUX FLD / AZ99799F511700	1	12	1,923
AUA FUEL FARM / AQ99799F371700	1	627	95	HILLSIDE GFA M98B / AZ99799F512200	1	17	75
ARIZONA				HORN GAP FIL AX TM181A / AZ99799F512300	1	0	11
ARMY				KINGMAN A AF-FORMER / AZ99799F504300	2	12	2,793
FLORENCE MILITARY RESERVATION / AZ921000408000	4	0	0	KINGMAN AIR-AIR GUN RG / AZ99799F512500	1	12	1,923
NAVY				KINGMAN C TO G GUN RNG / AZ99799F695300	2	0	2,308
NAVAL OBSERVATORY STATION FLAGSTAFF / AZ917002385300	2	0	0	KOFA NWR / AZ99799F505000	1	12	0
SENTINEL NCCOSC / AZ917000000001	4	0	0	LAGUNA MANEUVER AREA / AZ99799F512600	1	12	1,923
AIR FORCE				LK HAV AUX FLD #6 / AZ99799F512700	1	12	1,923
GOLDWATER RANGE / AZ957212413900	42	0	0	LUKE AF AUX FLD #4 / AZ99799F513300	1	0	11
FUDS				LUKE AF AUX FLD 88 / AZ99799F514100	2	0	1,934
AJO AAF / AZ99799F506600	2	12	2,428	LUKE AFRNG /DJ / AZ99799F514200	1	0	1,934
AZTEC GRD GUN RGE #4 / AZ99799F506900	1	12	1,983	MARANA AAF / AZ99799F514400	2	0	4,486

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
MIL ORD SOUTHWEST AZ / AZ99799F504900	1	13	2,241
MOHAVE MANEUVER AREA C / AZ99799F514700	1	12	0
PALO ALTO PBR #3 / AZ99799F515300	1	13	0
PALO ALTO PBR #4 / AZ99799F515400	1	13	0
PALO ALTO PBR #5 / AZ99799F515500	1	13	0
PALO ALTO PBR #6 / AZ99799F515600	1	13	0
PAPAGO PARK POW CP / AZ99799F515800	1	0	11
PHO RAD BOMB SCO #1 / AZ99799F505600	1	13	2,187
RILLITO AUX FLD #2 / AZ99799F516300	2	0	1,934
SAHUARITA AFR / AZ99799F516500	1	12	2,023
SELLS GAP FIL AX M92A / AZ99799F516800	1	12	44
SKY HAR MUN AIRPORT / AZ99799F517000	1	0	11
TASK FORCE FURNACE / AZ99799F517500	1	12	1,923
TOPOCK GFA SM162H / AZ99799F517900	1	12	385
WHIPPLE BARR TAR RGE / AZ99799F518400	1	13	2,187
WILLCOX AFRNG / AZ99799F518600	2	0	1,934
WILLI FD BMB TAR RG#10 / AZ99799F518700	1	0	1,934
WILLI FD BMB TAR RG#12 / AZ99799F518800	1	0	1,934
WILLI FD BMB TAR RG#13 / AZ99799F518900	1	12	0
WILLI FD BMB TAR RG#15 / AZ99799F519100	1	0	11
WILLI FD BMB TAR RG#16 / AZ99799F519200	1	12	0
WILLI FD BMB TAR RG#17 / AZ99799F519300	1	12	1,923

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WILLI FD BMB TAR RG#18 / AZ99799F519400	1	0	11
WILLI FD BMB TAR RG#21 / AZ99799F519600	1	0	1,934
WILLI FD BMB TAR RG#22 / AZ99799F519700	1	12	1,923
WILLI FD BMB TAR RG#24 / AZ99799F519800	1	12	1,983
WILLI FD BMB TAR RGE#4 / AZ99799F520000	1	12	1,923
WILLI FD BMB TAR RGE#7 / AZ99799F520300	2	12	2,308
WILLI FD BMB TAR RGE#9 / AZ99799F520400	1	0	1,934
WILLIAMS STO AX / AZ99799F505800	1	13	2,173
WILMOT N G TAR RGE / AZ99799F520500	1	12	2,284
WINSLOW AFS Z-93 / AZ99799F520600	1	338	0
WINSLOW RAD BOMB SCO / AZ99799F505500	1	13	2,173
YUCCA A TO A GR RGE / AZ99799F520800	1	12	1,923
YUCCA AUX / AZ99799F805700	1	12	1,923
YUMA / AZ99799F825100	1	12	1,983
YUMA-CP LAGUNA / AZ99799F521900	1	13	2,668

ARKANSAS

ARMY			
USARC HARRISON / AR621005VA2500	9	0	0
FUDS			
ADAMS AAF (ADAMS FLD) / AR69799F605500	1	13	0
ARKANSAS ORDNANCE PLANT / AR69799F604500	1	449	10
CAMP ROBINSON / AR69799F604600	2	49	4,373

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
HOT SPR ARMY-NAVY HOSP / AR69799F607300	1	42	73
LK VIL RAD BOMB SCO / AR69799F608500	1	12	0
LK VILLAGE POW CP / AR69799F692000	2	17	1,923
LONKE AUX AF / AR69799F612400	2	0	1,638
SOUTHWESTERN PROVING GROUND / AR69799F605000	2	1,974	6,354
STUTTGART AF / AR69799F605100	1	15	43
TEXARKANA AFS Z-91 / AR69799F608400	1	17	344
WAL RIDGE AAF & POW CP / AR69799F606400	1	33	40
CALIFORNIA			
ARMY			
AFRC CONCORD / CA9210061B0800	7	0	0
RIO VISTA RESERVE TRAINING AREA / CA921006GB8500	2	0	0
SATELLITE COMMUNICATION / CA921002282300	1	0	0
NAVY			
CROWS LANDING NALF / CA917009019200	9	0	0
LONG BEACH NAVHOSP / CA917002726700	1	0	0
NAVAL STATION LONG BEACH SAN PEDRO / CA917009002800	7	1,810	0
NCCOSC MORRIS DAM FACILITY AZUSA / CA917002475001	2	0	0
PICO RIVERA MCRTC / CA917300000003	1	0	0
POINT SUR NAVFAC / CA917009001400	2	0	0
SALTON SEA TEST RANGE / CA917009001501	25	0	0
SAN DIEGO FASWTC PAC / CA917000000002	2	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
SAN DIEGO FISC / CA917002428800	4	448	358
SAN DIEGO NCTS / CA917002480400	2	5	1,651
SUNNYVALE NIROP / CA917002291500	16	147	0
WARNER SPRINGS SERE CAMP / CA917002752801	1	0	0
AIR FORCE			
HAYWARD AIR NATIONAL GUARD STATION / CA957282590800	2	377	1,216
MOUNT LAGUNA AIR FORCE STATION / CA957212420600	1	0	0
MT DISAPPOINTMENT RADIO RELAY STA / CA957282963200	6	27	247
NORTH HIGHLANDS ANGB / CA957282587800	2	243	2,050
POINT ARENA AIR FORCE STATION / CA957212428000	1	0	0
SAN PEDRO HILL RADAR SITE / CA957212886600	1	0	0
SEPULVEDA AIR NATIONAL GUARD BASE / CA957282886800	2	254	0
DEFENSE LOGISTICS AGENCY			
DEFENSE FUEL SUPPORT POINT OZOL / CA997159523600	2	2,000	4,390
DFSP ESTERO BAY / CA997152428800	1	592	1,325
FUDS			
AAA LA SITE #60 / CA99799F534900	2	0	1,934
ACC RD EL CENTRO ROCK / CA99799F754100	1	0	11
AF PLT #16 (NASA) / CA99799F530500	1	13	345
AFPLT #19 / CA99799F535400	1	12	0
AIR FORCE PLANT NO. 14 / CA99799F530400	1	648	1,171
ALMADEN AFSTA / CA99799F590000	2	572	6,734

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ANGELES NATL FOREST / CA99799F525000	1	13	192
ARBUCKLE POW CP / CA99799F569500	1	18	385
AZUSA DUMP OWL 4X PL / CA99799F524300	2	418	1,742
BAKERSFLD MUN ARPT / CA99799F535800	1	12	1,923
BANNING RIFLE RNG / CA99799F536200	1	0	11
BARRY / CA99799F689300	2	13	2,005
BEALE AFB / CA99799F736400	1	12	1,993
BENICA ARSENAL / CA99799F569900	2	13	4,063
BISHOP ARPT / CA99799F570000	1	110	0
BLYTHE AAF / CA99799F537100	1	228	0
BOLSA CHICA MIL RES / CA99799F537300	1	12	1,923
BOM TAR(SAN FELIPE#67) / CA99799F753600	1	0	1,934
BOMBING AREA, CA / CA99799F596400	1	12	1,983
BORON AFS Z-59 / CA99799F537400	2	43	350
BRAZIL STREET DEPOT / CA99799F600200	1	13	973
BROWN FLD AF / CA99799F600000	1	17	1,923
CADIZ LK ATOG GUN RGE / CA99799F537800	1	13	1,923
CADIZ LK CONIC TAR #4 / CA99799F538300	1	17	2,490
CADIZ LK SONIC TAR #1 / CA99799F537900	1	17	2,490
CADIZ LK SONIC TAR #10 / CA99799F538000	1	13	1,923
CADIZ LK SONIC TAR #2 / CA99799F538100	1	17	2,490
CADIZ LK SONIC TAR #3 / CA99799F538200	1	12	1,983

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CADIZ LK SONIC TAR #5 / CA99799F538400	1	12	1,983
CADIZ LK SONIC TAR #6 / CA99799F538500	1	13	1,923
CADIZ LK SONIC TAR #7 / CA99799F538600	1	13	1,923
CADIZ LK SONIC TAR #8 / CA99799F538700	1	13	1,923
CADIZ LK SONIC TAR #9 / CA99799F538800	1	13	1,923
CAMBRIA AFSTA / CA99799F539100	1	279	0
CAMP CALLAN / CA99799F539400	2	0	3,434
CAMP GRANITE / CA99799F813200	2	12	2,023
CAMP IRON MT. / CA99799F224600	1	12	1,923
CAMP PINEDALE / CA99799F571300	1	392	45
CANOGA AVENUE FACILITY / CA99799F530700	2	526	184
CAPETOWN GFA Z-33A / CA99799F571700	1	116	18
CARLSBAD VHF STA SKI / CA99799F541300	1	0	11
CARROLL CANY DEM AREA / CA99799F541400	1	0	1,934
CHELI AFS / CA99799F531400	1	456	0
CHICO ARMY AF / CA99799F572400	2	12	700
COYOTE WELLS GFA P76B / CA99799F542200	2	0	41
CP CACTUS / CA99799F539300	1	0	385
CP COOKE / CA99799F539500	1	12	1,923
CP COXCOMB / CA99799F539600	1	12	1,983
CP DUNLAP / CA99799F526700	1	13	1,923
CP ESCONDIDO / CA99799F539800	2	0	1,934

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CP ESSEX / CA99799F539900	1	12	2,053	FORT MASON PORT OF EMB / CA99799F582200	2	0	396
CP IBIS (CAMA) / CA99799F540200	1	12	1,923	FORWD RELAY STA 1-M S / CA99799F544300	1	12	1,923
CP LAMESA / CA99799F540300	1	12	1,923	FRANK VAL MIL RES / CA99799F574600	1	0	11
CP MANZANAR / CA99799F743900	1	12	1,560	FRAZIER MT RR AX / CA99799F544400	1	12	0
CP MCOUAIDE / CA99799F571000	2	13	2,388	FT CRONKITE / CA99799F689700	1	13	345
CP MIRAMAR / CA99799F571100	1	13	780	FT MCDOWELL / CA99799F574300	2	0	3,462
CP SEELEY / CA99799F540600	1	13	2,133	GAV PLATEAU MAN AREA / CA99799F545000	1	12	1,923
CP STONEMAN / CA99799F571400	2	12	2,268	GOFFS CPSITE / CA99799F545100	1	0	1,934
CP YOUNG (CAMA) / CA99799F541100	1	12	2,023	GOLD GATE NTL REC AREA / CA99799F522200	2	2,217	2,171
CPSLO-AMPHB TRG AREA / CA99799F688500	2	13	4,873	GRAND CENTRAL AIR TERM / CA99799F545200	3	205	385
DESERT CEN DIV CP / CA99799F542800	1	12	1,923	HALF MOON BAY FLI STRI / CA99799F575600	1	13	1,142
DESERT CNTR ARPT / CA99799F542700	1	13	385	HAMILTON MIL AF / CA99799F523000	2	13	2,839
DEWITT GENERAL HOSPITAL / CA99799F573100	2	173	1,691	HAMMOND GENERAL HOSP / CA99799F576000	2	0	3,257
DRY CANYON ARTI RGE / CA99799F543100	1	0	1,934	HAYFORK GFA SM157C / CA99799F576100	1	13	780
DURANT PARK MAN AREA / CA99799F573300	1	13	0	HAYWARD AF / CA99799F576200	2	13	2,381
EAST BOREGO BT / CA99799F545000	1	0	1,934	HEAPS PEAK RAD REL STA / CA99799F545900	1	12	0
EL CENT BMBTAR(GIL#69) / CA99799F754300	1	0	1,934	HOLTVILLE TAR(BT)NO.3 / CA99799F755600	1	0	1,934
EL CENT ROCK TAR#1#92 / CA99799F753900	1	0	1,934	HUNTERS POINT ANX / CA99799F592900	1	12	385
EL CENT ROCK TAR#2#93 / CA99799F754000	1	0	1,934	JET PROPULSION LABORATORY / CA99799F546700	1	490	360
EL SEGUNDO BAT SITE / CA99799F535000	2	0	1,934	KINNER MOTORS / CA99799F532000	1	350	0
ESTRELLA AF / CA99799F543600	1	109	0	LA AFS ANX 1 / CA99799F550800	2	17	1,963
FAMOSA AUX FLD #3 / CA99799F544200	1	0	1,934	LA DEF AREA NIKE 88 / CA99799F547700	1	153	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate:
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
LA MED DEPOT / CA99799F550900	1	12	27
LA MUN ARPT / CA99799F549000	1	0	1,934
LA ORDNANCE DEPOT / CA99799F549100	1	0	1,934
LA PORT OF EMBARKATION / CA99799F549400	1	17	0
LAWR LIVERMORE NTL LAB / CA99799F590800	2	552	41
LONG BEA MUN ARPT D / CA99799F550500	1	17	1,923
MANHATTAN BC RAILWAY / CA99799F551200	1	12	1,966
MARCH TVOR ANX / CA99799F551500	1	22	54
MCAS HOLFMILE FLD / CA99799F598700	1	12	1,560
MEXICAN BORDER FCS / CA99799F551800	1	0	1,934
MIDWAY VILLAGE / CA99799F591100	1	13	379
MILL VALLEY AFB / CA99799F688800	2	13	1,690
MINTER FIELD AIRPORT / CA99799F551900	1	193	1,560
MONTAGUE MUN ARPT / CA99799F580100	1	0	11
MOUNT LAGUNA AIR FORCE STATION / CA99799F590900	1	12	1,013
MT LAGUNA (GATR) / CA99799F524800	1	369	0
MT ORIZABA SITE 1K2 / CA99799F552700	1	13	0
MT OWEN RIFLE RGE / CA99799F580300	2	13	2,008
MUROC NAS / CA99799F599400	1	12	1,923
NAAS SANTA ROSA / CA99799F600100	2	1,857	3,672
NAS ARCATI / CA99799F573900	2	17	1,846
NAS MOFFETT FLD / CA99799F594300	1	12	30

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NAS MONTEREY / CA99799F600100	2	12	2,576
NAS OAKLAND / CA99799F594600	2	0	2,219
NASA AREA 2 / CA99799F530800	2	116	236
NAVAL NET DEPOT / CA99799F597000	2	0	399
NEEDLES DIVISION CP / CA99799F553000	1	12	1,923
NIKE BTRY 14 - SILOS / CA99799F548300	1	61	0
NIKE BTY 57 / CA99799F547800	1	12	385
NIKE BTY 70 / CA99799F547900	2	13	422
NIKE SITE 29 / CA99799F548000	1	379	100
NIRP BERKELEY / CA99799F527100	1	12	1,681
NORTHROP AIRCRAFT INC / CA99799F532700	1	0	11
NORTON RREL AX #2 / CA99799F553600	1	0	11
NWIRP POMONA / CA99799F595300	1	12	1,923
ONTARIO ANG TNG SITE / CA99799F554300	1	13	385
ONTARIO ARMY AMMUNITION FACILITY / CA99799F686800	2	34	3,096
OROVILLE ARMY AF / CA99799F581400	2	356	1,969
OTAY MESA INSTALLATION / CA99799F554500	1	0	11
OXNARD SEACOAST BAT / CA99799F555000	1	12	1,923
P VERDES WHF CONT CTR / CA99799F544100	1	12	69
PAC OVERSEA AIR SVCCOM / CA99799F581700	1	12	973
PALM SPR AAF / CA99799F555100	2	12	2,003
PALMDALE CANT AREA / CA99799F555300	1	12	385

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
POINT SAL ATG GUN RGE / CA99799F556700	1	12	1,973	SALTON SEA BMBTAR(#55) / CA99799F756800	1	12	1,923
PRESUMED BMB SAFE AREA / CA99799F758000	1	0	1,934	SALTON SEA BMBTAR(#56) / CA99799F756900	1	12	1,923
PROP SALTON SEA BMB #2 / CA99799F757700	1	0	1,934	SALTON SEA BMBTAR(#57) / CA99799F757000	1	12	1,923
PROP SALTON SEA BOMB#1 / CA99799F757600	1	0	1,934	SALTON SEA BMBTAR(#58) / CA99799F757100	1	0	1,934
PT VIC MIL RES FC S / CA99799F556800	2	0	2,319	SALTON SEA BMBTAR(#59) / CA99799F757200	1	12	1,923
PV GAP FIL AX SM162D / CA99799F555400	2	0	416	SALTON SEA BOMB TAR / CA99799F756500	1	0	1,934
PYRITE CANYON / CA99799F788600	2	0	1,934	SAN ANA ORD TNG RIF RG / CA99799F561700	1	0	1,934
RADAR SITE B-76 / CA99799F583100	2	12	2,038	SAN BER ENGR DEPOT / CA99799F558700	2	12	2,901
RED BLUFF AFS Z-157 / CA99799F583400	2	0	2,014	SAN DIEGO GUN TOWER #3 / CA99799F560300	1	0	11
REDDING ARMY AF / CA99799F583600	2	0	1,646	SAN DIEGO TUN TOWER #4 / CA99799F560400	1	0	11
REQUA RADAR STA-UST / CA99799F522400	1	160	1,090	SAN FRANCISCO NIKE 31 / CA99799F599100	1	120	40
RIALTO AMM STGE PT / CA99799F557900	1	17	2,480	SAN MON MUN ARPT / CA99799F562300	1	17	1,923
RICE AF / CA99799F558000	1	12	385	SANTA ANA AAB / CA99799F561600	1	258	0
RICE VALLEY / CA99799F525800	2	12	2,308	SANTA BARB / CA99799F799100	1	0	11
RPD / CA99799F826000	1	0	0	SANTA BARBARA MUN ARPT / CA99799F691200	1	1,487	22
SAC MUN ARPT / CA99799F584300	1	12	1,071	SANTA MARIA AAF / CA99799F562100	2	0	4,044
SADDLE PEAK NIKE / CA99799F522500	1	366	0	SANTA MONICA MTS / CA99799F590100	2	0	66
SALINAS AAB / CA99799F584500	2	108	2,268	SEARCHLIGHT BAT #35 / CA99799F562400	1	0	11
SALTON SEA BMBTAR(#50) / CA99799F756300	2	0	1,934	SF MUN ARPT / CA99799F586100	1	0	11
SALTON SEA BMBTAR(#51) / CA99799F756400	1	12	1,923	SF NIKE 08-09 / CA99799F585200	1	0	11
SALTON SEA BMBTAR(#53) / CA99799F756600	1	0	1,934	SF NIKE 25 / CA99799F585300	2	12	730
SALTON SEA BMBTAR(#55) / CA99799F756700	1	12	1,923	SF NIKE BATT 37 / CA99799F585400	1	0	11

Table B-2 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
SF NIKE BATT 59 / CA99799F585600	1	13	385
SF NIKE BATT 91 / CA99799F585800	1	197	35
SHAFTER COMM FAC ANX#2 / CA99799F529800	1	39	0
SHAFTER GAP FILLER ANX / CA99799F562800	1	12	395
SHAVERS SUMMIT AF / CA99799F562900	1	12	1,923
SODA LK A TO G TUN RGE / CA99799F563000	2	0	2,034
STINSON BEA FCS / CA99799F587000	2	12	120
TECATE GAP FILLER ANX / CA99799F563400	1	12	60
TEMECULA BOMBING RANGE / CA99799F534700	1	277	1,500
TORNEY GEN HOSP / CA99799F563900	1	12	385
TRA AFB NIKE 10 / CA99799F587900	1	195	32
TRA AFB NIKE 33 / CA99799F588000	1	13	22
TRACY AUX FLD #5 / CA99799F587700	1	13	147
TURLOCK REH CTR / CA99799F588500	1	12	1,923
U OF CAL,SANTA BARBARA / CA99799F691300	1	474	0
USARC LONG BCH / CA99799F564900	1	0	11
USARC PACDIMA / CA99799F565100	1	0	11
VAFB / CA99799F805800	1	0	11
VAN NUYS AAF / CA99799F534600	1	0	1,934
VANDENBERG ILS OMA / CA99799F565600	2	0	411
VHIF SITE 4K4 / CA99799F589200	2	0	396
VICTORVILLE PBR N-1 / CA99799F565700	1	13	2,300

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
VICTORVILLE PBR N-3 / CA99799F565900	1	13	5,493
VICTORVILLE PBR NO 1 / CA99799F566000	1	12	1,983
VICTORVILLE PBR NO 10 / CA99799F566100	1	13	1,923
VICTORVILLE PBR NO 11 / CA99799F566200	1	13	1,923
VICTORVILLE PBR NO 12 / CA99799F566300	1	13	1,923
VICTORVILLE PBR NO 13 / CA99799F566400	1	12	1,983
VICTORVILLE PBR NO 14 / CA99799F566500	1	13	1,923
VICTORVILLE PBR NO 15 / CA99799F566600	1	13	1,923
VICTORVILLE PBR NO 16 / CA99799F566700	1	13	1,923
VICTORVILLE PBR NO 19 / CA99799F567000	1	13	1,923
VICTORVILLE PBR NO 2 / CA99799F567100	1	13	1,923
VICTORVILLE PBR NO 20 / CA99799F567200	1	13	1,923
VICTORVILLE PBR NO 3 / CA99799F567300	1	13	1,923
VICTORVILLE PBR NO 4 / CA99799F567400	1	13	1,923
VICTORVILLE PBR NO 5 / CA99799F567500	1	13	1,923
VICTORVILLE PBR NO 6 / CA99799F567600	1	13	1,923
VICTORVILLE PBR NO 7 / CA99799F567700	1	17	2,323
VICTORVILLE PBR NO 8 / CA99799F567800	1	17	2,323
VICTORVILLE PBR NO 9 / CA99799F567900	1	13	1,923
VICTORVILLE PBR Y / CA99799F558000	1	12	1,983
VICTORVILLE PBR Z / CA99799F568100	1	17	2,323
VISALIA AF / CA99799F589500	2	0	2,376

Document Separator

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WEST BAS FIRE POR AREA / CA99799F568500	1	12	0
WESTERN PIPE & STEEL / CA99799F597500	1	12	0
WHITEMORE GF ANXSN157B / CA99799F524200	1	12	470
WILMINGTON CLA&HOLD YD / CA99799F569000	1	12	0
WINONA BT 1 (#90) / CA99799F755200	1	0	1,934
WINONA BT 2 (#91) / CA99799F755300	1	0	1,934
YOLO CNTY ARPT / CA99799F530000	2	13	2,716
YREKA GFA TM180A / CA99799F590700	1	13	112

COLORADO

FUDS			
AF FINANCE & ACCTG CTR / C089799F053200	1	145	40
BUCKLEY FLD / C089799F051500	1	13	2,893
BUCKLEY FLD ARC TR CTR / C089799F059700	2	82	4,901
CP HALE / C089799F051300	1	13	0
CRAIG ARMY NG TRG / C089799F055500	1	17	3,057
DENVER ORDNANCE PLANT / C089799F051200	2	719	2,561
FE WARREN AFB FAC 11 / C089799F052500	1	28	385
FE WARREN AFB FAC 12 / C089799F052700	2	174	2,219
FE WARREN AFB FAC 13 / C089799F052800	1	20	385
FE WARREN AFB FAC 9 / C089799F052400	1	106	0
FORT LOGAN / C089799F057100	1	21	3,169
FT CARSON MAN AREA / C089799F053000	1	13	2,436

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
GRANADA REL CNTR / C089799F057200	1	17	66
LAJUNTA AAF / C089799F057500	2	62	2,288
LOWRY AIR FORCE BASE S-1(COMP 1A) / C089799F694200	2	110	2,040
LOWRY AIR FORCE BASE S-1(COMP 1B) / C089799F694300	2	327	2,439
MONTROSE NG TAR RNG / C089799F057800	1	17	2,033
OR PAWNEE NATL GRASLAN / C089799F051400	1	148	75
PUEBLO AAF / C089799F058300	1	101	15
PUEBLO AIR TI GRND GUN / C089799F058200	1	13	4,567
PUEBLO PRE BOMB RGE #1 / C089799F058500	1	13	2,490
PUEBLO PRE BOMB RGE #2 / C089799F058600	1	13	2,490
TRINIDAD A TO A GUN RG / C089799F058800	1	17	0

CONNECTICUT

ARMY			
STRATFORD ARMY ENGINE PLANT / CT121002292400	9	0	0
WINDSOR LOCKS USARC / CT121002258700	11	0	250
AIR FORCE			
ORANGE AGS / CT157282845600	2	877	3,406
FUDS			
NIKE 36 / CT19799F174300	1	13	0
NIKE BR-15 / CT19799F173500	1	13	0
NIKE BR-94 / CT19799F173400	1	13	0
NIKE IIA-25 / CT19799F174200	2	165	2,484

Table B-2 Defense Environmental Restoration Program

Status Of Installation: With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PINE ISL BAT SITE / CT19799F676800	2	13	2,024
POSHEN PT AMTB 914 / CT19799F810600	1	17	2,087
PRATT & WHITNEY PLANCOR / CT19799F174800	2	39	18
STAMFORD PLANT / CT19799F864300	2	0	11
VICKERS INC PLT / CT19799F176400	1	12	0
DELAWARE			
ARMY			
USARC DOVER / DE3210015C0500	5	0	0
USARC LEWES / DE3210015C1600	5	0	0
FUDS			
DELAWARE TAR AREAS / DE39799F133400	2	45	70
DOVER AFB PRE BOMB RNG / DE39799F133500	1	13	2,003
DOVER SURVIVAL TRAINING ANNEX / DE39799F135800	2	159	3,773
DRAVO CORP / DE39799F136400	1	13	252
FORT DELAWARE / DE39799F134100	2	336	1,983
LENAPE ORD MOD CNTR / DE39799F134400	1	336	0
DISTRICT OF COLUMBIA			
ARMY			
FORT MCNAIR / DC321002100400	7	281	626
NAVY			
ANACOSTIA NS / DC317000115500	5	451	0
WASHINGTON COMNAVDIST / DC317002431000	3	0	361

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WASHINGTON DC NAVOBSY / DC317002345400	1	0	0
WASHINGTON NRL / DC317002431100	3	22	108
FUDS			
AAA FORT DUPONT / DC39799F881200	1	0	1,934
CAMP SIMMS MR / DC39799F131200	2	13	5,682
CATHOLIC UNIV, RES STA / DC39799F812500	1	12	1,968
FORT DUPONT PARK SITE / DC39799F131800	1	0	1,934
NAVAL STA, ANACOST ANX / DC39799F132900	1	17	2,092
SPRING VALLEY / DC39799F833000	1	18,736	4,078
WASH NA YARD NAV STA / DC39799F133200	2	13	1,923
FLORIDA			
ARMY			
USARC MIAMI(IAMSA 47G) / FL4210023D4000	4	0	0
USARC OCALA / FL4210023D4500	5	0	0
USARC ORLANDO (ASF 49) / FL4210023DA201	10	0	0
USARC PENSACOLA / FL4210023D5800	3	0	0
NAVY			
JACKSONVILLE FISC / FL417002204000	2	392	6,742
ORLANDO NRL UWS REF DET / FL417002265000	1	10	0
PENSACOLA NTTC CORRY STATION / FL417002440800	4	166	0
AIR FORCE			
HURLBURT AIR FORCE BASE / FL457182437500	2	890	8,982

Table B-2 Defense Environmental Restoration Program

Location / FFD	Total Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Estimate (\$000)
JACKSONVILLE INTERNATIONAL AIRPORT / FL457282844600	11	1,212	151

DEFENSE LOGISTICS AGENCY			
DEFENSE FUEL SUPPORT POINT TAMPA / FL497159000300	1	121	4,547
DFSP LYNN HAVEN / FL497152342000	1	848	2,275

FUDS			
26-MILE BEND BOMB TAR / FL49799F469800	1	12	2,380
A TO G GUN RANGE, BRONSON / FL49799F441800	1	17	2,490
AIR FORCE PLANT NO. 74 / FL49799F461800	1	510	2,561
ALACHUA AAF / FL49799F439600	1	13	4,000
ALBERT WHITTED ARPT / FL49799F679400	1	0	11
ATOG GUN RANGE, PINELLAS / FL49799F455300	1	321	234
BAKER TAR / FL49799F469300	1	0	1,923
BARTOW MUN ARPT / FL49799F455600	2	201	385
BELL FLD / FL49799F714500	1	0	1,934
BELL TAR / FL49799F469100	1	0	1,923
BLACK CREEK BOMB TARGT / FL49799F468900	1	12	2,960
BOSTWICK BOMB TAR / FL49799F471200	1	12	1,983
BROOKSVILLE AAF / FL49799F436300	2	423	5,514
BROOKSVILLE GUN RANGE / FL49799F462600	1	13	4,333
CAMP BLANDING / FL49799F434300	1	13	1,682
CAMP MURPHY / FL49799F436900	2	17	1,530
CARLSTROM FLD / FL49799F715400	2	12	3,543

Location / FFD	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Estimate (\$000)
CHAFFEE BOMB TAR / FL49799F466700	1	13	1,923
CHAPMAN FLD / FL49799F439700	1	13	104
CHASSAHOVITZKA / FL49799F805000	1	0	521
CLAY BOMB TAR / FL49799F470300	1	17	2,051
COMMERFLD TAR / FL49799F469700	1	12	1,983
DAVIE FLD TAR / FL49799F470000	1	0	0
DREW FIELD / FL49799F450600	2	122	370
ELLYSON FIELD / FL49799F839600	1	12	385
ENG AVIATION TRA AREA / FL49799F439400	1	17	0
EVERGLADES INIKE HM-69 / FL49799F433100	2	336	35
FERNANDINA AF RESERVE / FL49799F440200	1	17	1,990
FORT CLINCH / FL49799F716500	1	0	1,934
FORT PIERCE NAVAL AMPHIBIAN BASE / FL49799F461400	2	533	2,415
FORT TAYLOR / FL49799F444700	1	13	740
FT LAUD N STRAFING TAR / FL49799F714200	1	12	1,923
FT LAUD S STRAFING TAR / FL49799F714300	1	12	1,923
FT LAUDERDALE BOMB TAR#1 / FL49799F713300	1	12	1,983
FT LAUDERDALE BOMB TAR#2 / FL49799F713400	1	12	1,953
FT LAUDERDALE BOMB TAR#3 / FL49799F713500	2	12	3,906
FT LAUDERDALE BOMB TAR#4 / FL49799F713600	1	12	1,983
FT LAUDERDALE BOMB TAR#5 / FL49799F713700	1	12	1,983
FT LAUDERDALE BOMB TAR#6 / FL49799F713800	1	12	1,983

Status Of Installations: With FY95 To Completion Cost Estimate Less Than \$1,000,000 or Less Than Two Total Sites

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FT LAUDERDALE BMBTAR#7 / FL49799F713900	1	12	1,983
FT LAUDERDALE BMBTAR#8 / FL49799F714000	1	12	2,043
FT LAUDERDALE GUN / FL49799F446800	1	13	210
FT LAUDERDALE HSG / FL49799F446900	1	13	1,923
FT. MYERS BOM & GUN RG / FL49799F440300	1	17	1,687
FULLERVILLE TAR / FL49799F471000	1	12	1,983
GULF BCH GUNNERY RNG / FL49799F466600	1	13	1,150
HENDRICKS AAF / FL49799F440400	2	13	1,979
HOLOPAW BOMB TAR / FL49799F471100	1	12	1,983
IND ROCKS AWS STA #27 / FL49799F455500	1	13	2,372
KEYSTONE AAF / FL49799F440800	3	17	427
KEYSTONE HEIGHTS TARGET RANGE / FL49799F469000	1	13	3,421
LAKE CITY NAAS / FL49799F465800	2	97	3,745
LEE FIELD / FL49799F436800	2	1,366	3,818
LEESBURG AAF / FL49799F441400	2	523	817
LK BRYANT BOMB&GUN RNG / FL49799F441100	1	13	1,983
LK DISSTON TAR / FL49799F470500	1	12	1,983
LK HANCOCK SM ARMS&BMB / FL49799F718000	1	17	3,057
LKLAND SMALL ARMS RNG / FL49799F718100	1	12	2,005
LNG BT KEY BMB&GUN RNG / FL49799F718600	1	0	1,934
LODWICK FIELD / FL49799F472000	2	13	1,560
MACDILL ILS OTR MK ANX / FL49799F435200	1	0	11

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
MANNING TAR / FL49799F469400	1	0	1,923
MARCO ISL CRASH BT DKS / FL49799F718900	1	0	0
MARQUESAS KEY CWS / FL49799F441500	1	13	1,923
MELBOURNE HELIUM ANNEX / FL49799F445900	1	19	0
MIAMI COLD STO PLT / FL49799F448900	1	0	11
MIAMI CRYSTAL ICE CO / FL49799F719700	1	0	11
MIAMI EMBARKATION POST / FL49799F719800	1	0	11
MIAMI INTERNATIONAL AIRPORT / FL49799F448700	1	276	1,039
MIAMI NAVAL RES FAC / FL49799F467400	1	0	11
MULLET KEY BMB&GUN RGN / FL49799F442000	1	13	2,443
NAS ANX TRUMBO POINT / FL49799F471900	1	13	200
NAS DAYTONA BCH / FL49799F720400	1	17	0
NAS MELBOURNE / FL49799F720500	1	17	0
NAVAL IND RES SHIPYARD / FL49799F465400	1	40	452
NAVTECHTRACEN CORRY ST / FL49799F467900	1	12	1,560
NIRS TAMPA / FL49799F471600	1	17	385
NO MAN-S LD ISL BMB TA / FL49799F721000	1	0	11
NOLAN PEELER WAREHOUSE / FL49799F721100	1	0	11
OPA LOCKA HSG AREA / FL49799F742100	1	0	11
ORLANDO RADAR ANX / FL49799F454300	1	0	11
OSPRAY BOMBING RNG / FL49799F721700	1	17	2,515
PAGE FLD MIL RESERV / FL49799F436700	1	13	375

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PALM BEACH AIR FORCE BASE / FL49799F455000	2	17	3,483
PERRY BOMBING RNG / FL49799F722200	1	12	2,490
PINECASTLE JEEP RNG / FL49799F722400	1	12	1,983
PINELLAS PRA BOMB RNG / FL49799F442500	1	13	2,485
PLT PARK REPL DEPOT / FL49799F722600	1	0	11
PUNTA GORDA ARMY AAF / FL49799F442600	1	13	385
RICHMOND AF STA Z 210 / FL49799F467700	1	12	0
SANFORD ARPT / FL49799F467500	2	77	3,625
SARASOTA AAF SM ARM RG / FL49799F723100	1	17	2,571
SING Sadies RADIO MON / FL49799F723200	1	0	11
SOPCHOPPY PBR / FL49799F442800	1	13	0
SPENCER BOMB TAR SITE / FL49799F464000	1	13	2,443
SPURLING MIS TRK AX / FL49799F462300	1	17	345
ST AUGUSTINE SAT FLD / FL49799F723400	1	12	1,983
ST JOHN-S RIVER BMB TR / FL49799F723500	1	0	11
STIRLING BOMB TAR / FL49799F469900	1	12	2,380
SWITZERLAND BOMB TAR / FL49799F464400	1	13	2,443
TAVERNIER PUMPING STA / FL49799F467200	1	0	11
TEMPLE TERR RADIO BEA / FL49799F723900	1	0	11
USAF AC & W FAC / FL49799F449500	1	0	11
USAF AVON PARK RNG / FL49799F450500	1	17	2,490
USAF FELLSMORE AX # 2 / FL49799F451100	1	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
USAF HOMESTEAD HM 40 / FL49799F452900	2	56	5
USAF IMESON ARPT / FL49799F450300	2	147	1,786
USAF PONCE DE LEON ANX / FL49799F456300	1	54	3
USAF PT CANAVERAL STOR / FL49799F453500	1	12	0
USAF VALKARIA MIS AX / FL49799F446700	1	33	3
USAR NAV RGE CLE PROJ / FL49799F459400	1	12	2,079
VEINICE BOMBING RNG / FL49799F724400	1	12	2,490
VERO BCH NAVAL AIR STA / FL49799F466300	2	13	1,630
VERO BEACH TARGET #1 / FL49799F470600	1	0	1,934
WHITING FIELD / FL49799F839500	1	0	11
WITILACOOCHEE AIRFIELD / FL49799F436500	1	684	700

GEORGIA

NAVY

ATLANTA NAVMARCORESCEN / GA417002417700	1	245	0
NAVAL SUPPLY CORPS SCHOOL ATHENS / GA417002471300	1	1,183	0

AIR FORCE

SAVANN C / GA457282611900	4	0	0
---------------------------	---	---	---

FUDS

ATL B46TH AAF SP DEP / GA49799F774000	1	0	11
ATLANTA GENERAL DEPOT / GA49799F472400	1	13	0
AUGUSTA ARSENAL / GA49799F472800	1	20	41
BAINBRIDGE AAF / GA49799F479500	1	30	100

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
BAT GENERAL HOSPITAL / GA49799F476900	1	13	855
BRIDGEBORO GAP FIL ANX / GA49799F477800	1	13	25
CAMP GORDON ART RANGE / GA49799F816100	1	13	2,490
CAMP GORDON RIFLE RNGE / GA49799F816200	1	17	2,367
COCHRAN FLD / GA49799F480400	2	14	2,089
ELBERTON GFA / GA49799F478000	1	20	25
FINNEY GENERAL HOSP / GA49799F477000	1	23	67
FLINTSTONE AFS / GA49799F480900	1	20	47
FT WHEELER / GA49799F472700	1	570	4,800
HERBERT SMART AIRPORT / GA49799F789300	1	17	2,984
KENNESAW MTN ART RANGE / GA49799F827400	1	17	2,198
LEESBURG AUX FIELD #1 / GA49799F782500	1	13	0
MACON ORDNANCE PLANT / GA49799F481100	1	367	3,569
NAS ATLANTA / GA49799F481800	2	972	2,163
NIKE 88 / GA49799F473900	1	28	0
NIKE BAT 28,ROB AIR FORCE BASE DEF / GA49799F479300	1	60	1,560
TRAVIS FIELD / GA49799F480300	2	328	1,967
TURNER AFB NIKE BAT#79 / GA49799F475100	1	21	16
WARWICK RRL RELAY ANX / GA49799F827800	1	13	0
GUAM			
NAVY			
NAVAL FACILITY GUAM / G0917000000002	1	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FUDS			
CAMEL ROCK ASAN BCH / GU99799F373600	1	21	2,580
GUAM ADVENTIST ACADEMY / GU99799F374300	1	158	25
HARMON QUARRY / GU99799F373700	1	21	1,560
IBANEZ/GUERRERO PROP / GU99799F374600	2	42	2,263
PASEO DE SUSANNA / GU99799F373800	1	21	0
TUMON GUN SITE / GU99799F373900	1	21	1,095
WAR IN PACIFIC-GUAM / GU99799F373400	1	21	2,567
HAWAII			
ARMY			
ALLIAMANU MILITARY RESERVATION / HI921002219900	2	101	1,736
DILLINGHAM MILITARY RESERVATION / HI921002288900	6	99	557
KAIHUKU TRAINING AREA / HI921002221200	1	116	513
KIPAPA AMMUNITION STORAGE SITES / HI921002222000	1	0	220
KUNIA MILITARY RESERVATION / HI921002305900	2	60	363
WAIAWA GULCH / HI921001508000	3	0	0
NAVY			
CAMP H.M. SMITH, OAHU / HI917309005200	1	492	25
AIR FORCE			
PALEHUA SOLAR ORBS / HI957302878700	2	80	498
FUDS			
AEROPLANE LANDING FLD / HI99799F375600	1	21	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
AIEA AAA COMMAND POST / HI99799F376000	1	21	55
ALA WAI ARPT / HI99799F376200	1	21	0
ALEWA HEIGHTS MIL RSV / HI99799F376300	1	17	0
AMMO STO POINT NO. 2 / HI99799F376400	1	21	0
ANAHOLA-MOLOAA IMP AR / HI99799F411800	1	0	11
ARMY IMPACT RNG / HI99799F376600	1	12	2,053
AWAI PROPERTY / HI99799F411500	1	21	0
BAKER NWR / HI99799F375500	1	21	0
BAT AVERY J. COOPER / HI99799F378500	1	231	30
BAT GEORGE W. RICKER / HI99799F379100	2	0	566
BONHAM AFB / HI99799F377000	1	17	0
BOOSTER PUMP STA / HI99799F407200	1	21	0
COCONUT ISL / HI99799F380100	1	182	15
CP KILOHANA / HI99799F375700	1	21	0
DILLINGHAM AFB / HI99799F380800	1	12	2,118
DILLINGHAM ASPHALT PLT / HI99799F374900	1	21	0
DIV CP SITE & TRAINING / HI99799F381200	2	12	1,983
ENGINEER BASE YARD / HI99799F381700	1	21	125
EWA STO TANK / HI99799F382300	1	21	0
FIRING RNG & CP / HI99799F393600	1	12	2,023
FORT BARRETTE / HI99799F382800	1	21	0
FORT RUGER / HI99799F383100	2	21	1,790

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
HEEIA COMBAT TRNG CP / HI99799F385900	1	17	1,999
HEEIA FIRE CONTROL STA / HI99799F385800	1	12	105
HEEIA NAVAL RADIO STA / HI99799F386000	1	38	10
HELEMANO RADIO STA / HI99799F386200	1	21	0
HELEMANO WEAPONS TRG / HI99799F386100	1	21	0
HICKAM MIL AF / HI99799F375000	1	21	0
HIILO RESEARCH SITE / HI99799F386300	1	17	268
HONOLULU NAV STA AF / HI99799F386600	1	21	0
HONOLULU MIL RES / HI99799F386800	1	12	2,033
KA LAE MILITARY RES / HI99799F388900	1	21	0
KA-U BOMBING RNG / HI99799F390400	1	21	334
KAENA POINT MIL RES / HI99799F387800	1	226	10
KAHUAAWI GULCH STO / HI99799F388000	1	21	0
KAHUKU TRAINING CP / HI99799F388300	1	12	2,243
KAMAOLE TRAINING BASE / HI99799F389500	1	12	2,303
KAMUELA RESERVOIR / HI99799F389700	1	17	0
KANE PUU NAV BOMB RNG / HI99799F398300	1	21	615
KAUKONAHUA STO ANX / HI99799F390800	1	17	0
KEAAHALA MILITARY RES / HI99799F391200	1	21	0
KILAUEA MILITARY CP / HI99799F391700	1	21	0
KILAUEA RADAR STA / HI99799F391800	2	21	226
KIPAPA AMM STO / HI99799F392000	1	21	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
KOKEE STATE PARK / HI99799F392100	1	21	30
LANAI RADAR STA / HI99799F393700	1	21	0
MAKANALUA BOMBING RNG / HI99799F394100	1	21	2,518
MAKAPUU LIGHTHOUSE RES / HI99799F394200	1	12	2,137
MARINE COMBAT COURSE / HI99799F395100	2	0	206
MARINE OIL STO / HI99799F395500	1	21	0
MAUI COMBAT BASE TRNG / HI99799F396100	1	21	0
MAUNA LOA TRNG AREA / HI99799F396300	1	17	0
MEDICAL LABORATORY / HI99799F396500	1	12	120
MISSILE TRA STA S-PT / HI99799F377200	1	21	0
MOKUHOONIKI ISL / HI99799F397400	1	17	2,770
MOLOKAI MILITARY RES / HI99799F397600	1	21	0
MOOMOMI MILITARY RES / HI99799F397800	1	21	0
MORSE FLD / HI99799F375400	1	21	0
NANSAY HAWAII / HI99799F739600	2	0	296
NAT WILDLIFE REFUGE / HI99799F375200	1	21	0
NIKE SITE NO. 2 / HI99799F410200	1	21	0
NIKE SITE NO. 5 / HI99799F806400	1	21	0
OAHU ISLAND TAR / HI99799F399400	1	21	2,570
OLAA MILL CP / HI99799F399500	1	17	0
OPANA POINT BOMB RNG / HI99799F400200	1	21	440
PACIFIC JUNGLE COMBAT / HI99799F400400	1	12	3,703

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PAKINI BOMBING RNG / HI99799F739700	1	0	461
PALI TRAINING CP / HI99799F400700	1	0	6,136
PALMYRA ISL / HI99799F409700	1	21	2,440
PAPAHOLAHOI A COMM / HI99799F401000	1	17	415
PAPOHAKU RANCLAND SUB / HI99799F739500	2	0	406
POPOKI TAR AREA / HI99799F401700	1	21	1,325
PUNCHBOWL MILITARY RES / HI99799F402300	1	21	0
PUOLO POINT MIL RES / HI99799F402400	1	21	0
PUPUKEA FCS / HI99799F402700	1	17	28
PUPUKEA ORD STO AREA / HI99799F402900	1	17	0
PUUIKI BCH / HI99799F375100	1	21	0
PUULANI RADAR STA / HI99799F403300	1	12	560
RABBIT ISL / HI99799F404500	1	12	4,420
RADAR STA & BASE CP / HI99799F400600	2	0	351
RADIO TRANSMITTER STA / HI99799F407300	1	21	0
SAKE BREWERY & ICE CO / HI99799F386700	1	12	235
SAND ISL ASPHALT PLT / HI99799F375300	1	21	0
UNDERGRND FUEL STO / HI99799F411300	1	21	0
UNEXPLODED ORD REMOVAL / HI99799F397700	1	21	2,813
WAIAKEA FOREST RESERVE / HI99799F405500	1	21	2,423
WAIANA E AWS / HI99799F406800	1	17	0
WAIU DRUM STO / HI99799F407100	1	29	20

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WAIKGLOA MAN AREA / HI99799F407700	1	17	1,600
WAILUA TAR RNG / HI99799F407800	1	17	0
WAIMEA TRAINING SITE / HI99799F408300	1	17	345
WAR RES GASOLINE SYS / HI99799F409200	1	21	0
WHEELER ASPHALT PLT / HI99799F376700	1	21	0
IDAHO			
◆ AIR FORCE			
GOWEN FIELD, BOISE ANG / ID057282587400	13	1,969	6
◆ FUDS			
BIG SOUTHERN BUTTE / ID09799F845500	2	0	1,934
BLAINE CNTY NG TAR / ID09799F300800	1	13	2,023
BRUNEAU PBR #2 / ID09799F304500	1	13	0
BRUNEAU PBR #4 / ID09799F304700	1	13	0
FARRAGUT NAV TRNG CNTR / ID09799F143800	2	0	356
FORMER NAVAL OP / ID09799F300600	2	248	861
MT HOME AF RGE #3 / ID09799F304600	1	13	0
MT HOME AF RGE #5 / ID09799F304800	1	13	0
MT HOME AF RGE NO1 / ID09799F304400	1	13	2,023
NAT GD RIFLE RNG / ID09799F300400	1	13	0
POCATELLO BOMB RNG #2 / ID09799F302700	1	13	0
POCATELLO BOMB RNG #4 / ID09799F302800	1	13	0
POCATELLO BOMB RNG #5 / ID09799F302900	1	13	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
POCATELLO GRND GUNNERY / ID09799F302600	1	13	2,023
ILLINOIS			
◆ ARMY			
HOMWOOD ARNG / IL521001712300	1	0	0
N. RIVERSIDE MAINTENANCE CENTER / IL521001718000	5	0	400
USARC ARLINGTON HEIGHTS / IL521004N06500	6	0	0
USARC AURORA (SULLIVAN RD) / IL521004302500	5	0	0
USARC CHICAGO (BRYN MAWR AVE.) / IL521004303700	8	0	0
USARC JOLIET (RAILROAD) / IL521004302100	4	0	0
USARC ORLAND PARK (AMSA 45) / IL5210043G4500	21	0	0
USARC PEDRIA (AMSA 48) / IL5210043G4800	11	0	0
USARC QUINCY / IL521004N05500	5	0	0
USARC ROCKFORD (15TH AVE) / IL521004N05700	2	0	0
USARC SPRINGFIELD, IL / IL521004305900	4	0	0
◆ NAVY			
LIBERTYVILLE NIKE SITE / IL517002293001	7	0	0
◆ AIR FORCE			
CAPITAL MUNICIPAL AIRPORT / IL557282588200	2	878	1,183
◆ FUDS			
CAMP GRANT / IL59799F218500	2	0	5,009
CAMP GRANT RIFLE RANGE / IL59799F217400	2	712	5,457
CHANUTE RADIO BEACON / IL59799F219600	1	12	135

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate:
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CHICAGO AIRCRAFT PLANT / IL59799F219100	2	0	2,319
DECATUR SIGNAL PT D / IL59799F218800	1	75	1,560
ELWOOD ORDNANCE PLT / IL59799F217700	2	0	11
GRANITE CTY ARMY DEPOT / IL59799F224100	1	13	0
HANNA CITY AIR FORCE STATION / IL59799F219000	2	17	2,345
JACKSON PARK NIKE C-40 / IL59799F761300	1	17	205
JOLIET AAP 1 / IL59799F217600	1	12	0
KANKAKEE ORDNANCE PLANT / IL59799F217800	2	0	1,916
LINCOLN ORDNANCE DEPOT / IL59799F221500	2	378	1,479
MAYO HOSPITAL / IL59799F218600	2	12	1,705
NAVAL WEAPONS RESERVE / IL59799F767100	2	17	1,733
NIKE BATTERY C-41 / IL59799F812300	1	17	130
NIKE C-3 / IL59799F218300	1	17	305
NIKE HOUSING COMPLEX / IL59799F812100	1	0	396
NIKE SITE C-44 / IL59799F222400	2	78	2,219
NIKE SITE C-49 / IL59799F219800	1	13	20
NIKE SITE C-54 / IL59799F220000	2	85	1,805
NIKE-HERCULES C-70 / IL59799F218000	1	60	1,415
PALOS PARK FOREST PRES / IL59799F222600	1	15	345
PITTSFIELD ARMY RESRV / IL59799F819500	1	0	11
PRESBYTERIAN AUX AF / IL59799F224300	1	13	0
QUARTERMASTER / IL59799F218200	1	17	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
RADIO RNG STA / IL59799F224500	1	17	385
SENECA SHIPYARDS / IL59799F219500	2	13	2,375
TEST CELLS SITE / IL59799F219200	2	372	982
INDIANA			
ARMY			
CAMP ATTERBURY / IN521001807500	9	0	0
INDIANA ARMY AMMUNITION PLANT / IN521002044300	88	3,444	0
USARC JEFFERSONVILLE / IN521004J08800	18	0	0
USARC LAFAYETTE, IN / IN521004J09100	8	0	0
USARC SCOTTSBURG / IN521004J09800	9	0	0
AIR FORCE			
FORT WAYNE MUNICIPAL AIRPORT / IN557282590600	4	1,361	796
HULMAN REGIONAL AIRPORT / IN557282590500	6	1,157	166
FUDS			
AF PLT #46 / IN59799F360400	1	13	33
AIR FORCE PLANT NO. 26 / IN59799F360300	1	359	70
AMSA 39 / IN59799F842600	2	12	4,000
BAER FLD PREC BM RGE / IN59799F361200	2	13	1,945
COLUMBUS MUN. AIRPORT / IN59799F361100	1	13	309
CP ATTERBURY / IN59799F356800	2	336	2,697
FREEMAN AAF / IN59799F356700	1	13	115
INDIANA DUNES / IN59799F356600	1	336	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NIKE SITE C-48 / IN59799F359500	2	13	2,455
QUARTERMASTER DEPOT / IN59799F356900	1	13	0
ROCKVILLE AFS / IN59799F358000	2	32	385
IOWA			
ARMY			
AFRC WATERLOO / IA721004713700	5	0	0
USARC DECORAH / IA721004711800	7	0	0
USARC GARNER, IA / IA721004712700	6	0	0
WAVERLY TRAINING SITE / IA721009002900	1	5	50
FUDS			
FT DES MOINES TAR RG / IA79799F020400	1	13	2,443
IOWA WEST COMM COLLEGE / IA79799F021900	1	13	0
OFFUTT AFB NIK BAT10(L) / IA79799F022200	1	84	3
OFFUTT AFB NIK BAT0F10 / IA79799F022100	1	85	3
SIoux CTY AAF MOV TGTR / IA79799F020800	1	13	2,187
VILLISCA NG TAR RNG / IA79799F021200	1	13	2,111
KANSAS			
ARMY			
USARC HAYS / KS721005CE1400	5	0	0
FUDS			
AIR FORCE PLANT NO. 13 / KS79799F033400	1	103	0
CHErrYVALE AUXILLARY FIELD 9 / KS79799F024600	2	17	1,565

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
COFFEYVILLE AAF / KS79799F025500	2	15	2,055
COFFEYVILLE AUX FLD #1 / KS79799F025600	1	17	2,311
COFFEYVILLE AUX FLD #2 / KS79799F025700	1	17	2,311
COFFEYVILLE AUX FLD #4 / KS79799F025800	1	17	2,225
DODGE CITY AAF / KS79799F025900	2	17	4,251
FORBES AFB ATLAS FACS5 / KS79799F026900	1	17	1,603
FORBES AFB ATLAS FACS9 / KS79799F027200	2	17	1,701
FORBES AFB ATLAS S-2 / KS79799F026500	1	17	5
FORBES AFB ATLAS S-3 / KS79799F026600	1	17	11
FORBES AFB AF FAC S-1 / KS79799F026400	2	25	1,638
FORBES AFB AF FAC S-7 / KS79799F027000	1	13	46
FORBES AIR FORCE BASE FACILITY S-6 / KS79799F026800	1	13	1,635
FORBES AIR FORCE BASE FACILITY S-8 / KS79799F027100	2	13	1,970
GARDEN CITY AUX FLD #1 / KS79799F027400	1	17	2,328
GARDEN CITY AUX FLD #2 / KS79799F027500	2	17	46
GREAT BEND A-G GNR Y R / KS79799F027900	1	17	2,480
GREAT BEND ARMY AMMUNITION FACILITY / KS79799F027800	2	18	4,617
GREAT BEND PBR #1 / KS79799F028000	1	17	2,525
GREAT BEND PBR #2 / KS79799F028100	1	17	2,083
GREAT BEND PBR #3 / KS79799F028200	1	17	2,480
HAYS-WALKER PBR #1 / KS79799F032700	1	17	2,490
HAYS-WALKER PBR #2 / KS79799F032800	1	17	2,490

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
HAYS-WALKER PBR #3 / KS79799F032900	1	12	2,490
HUTCHINSON NAS / KS79799F034100	2	13	2,962
INDEPENDENCE AAF / KS79799F028500	2	386	47,369
JAYHAWK ORDNANCE WORKS / KS79799F024200	2	743	4,383
KAAP / KS79799F813300	1	12	1,923
KCDA NIKE BAT 60 / KS79799F024400	2	139	1,591
LIBERAL AAF / KS79799F028900	2	13	3,823
OSAGE PBR #3 / KS79799F029100	1	17	2,480
POTTAWATOMIE PBR #1 / KS79799F029200	1	17	2,525
PRATT AIR-GRND GUN RNG / KS79799F029800	1	17	2,480
PRATT ARMY AMMUNITION FACILITY / KS79799F029300	2	21	4,048
PRATT GRND GNRV RNG / KS79799F029400	1	17	2,486
PRATT PBR #1 / KS79799F029500	1	13	2,028
PRATT PBR #3 / KS79799F029700	1	17	2,475
PRATT RIFLE RNG / KS79799F029900	1	17	2,255
SCHILLING AFB FAC S-8 / KS79799F031000	1	12	33
SCHILLING AFB-FAC S-1 / KS79799F030300	1	13	10
SCHILLING AFB-FAC S-11 / KS79799F031300	3	44	493
SCHILLING AFB-FAC S-2 / KS79799F030400	1	17	1,650
SCHILLING AFB-FAC S-3 / KS79799F030500	1	12	40
SCHILLING AFB-FAC S-5 / KS79799F030700	2	74	3,160
SCHILLING AFB-FAC S-6 / KS79799F030800	1	13	2,102

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
SCHILLING AFB-FAC S-7 / KS79799F030900	2	12	2,164
SMOKY HILL A-A GNRV RG / KS79799F031600	1	17	2,490
STILLWELL COMM FAC ANX / KS79799F031700	1	13	385
STROTHER AAF EAUXFLD#1 / KS79799F031900	1	17	2,325
STROTHER AAF NAUXFLD#2 / KS79799F032000	1	17	2,363
STROTHER AAF SAUXFLD#5 / KS79799F032200	1	17	2,341
STROTHER AAF WAUXFLD#3 / KS79799F032100	1	17	2,452
TOPEKA AAF RIFLE RNG / KS79799F032300	1	17	2,211
TOPEKA AFSTA / KS79799F676900	1	13	54
WABAUNSEE PBR #2 / KS79799F032500	1	17	2,480
WALKER AIR-GRND GNRV R / KS79799F032600	1	17	2,478

KENTUCKY

AIR FORCE			
STANDIFORD FIELD ANGB / KY457282590000	1	1,122	410
FUDS			
BOWMAN AAF / KY49799F349800	1	13	82
CP BRECKINRIDGE / KY49799F348400	1	13	4,679

LOUISIANA

NAVY			
NAVAL SUPPORT ACTIVITY NEW ORLEANS / LA617002260400	5	283	254
DEFENSE LOGISTICS AGENCY			
DNOSC BATON ROUGE / LA697151010100	1	48	500

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FUDS			
AAF GUNNERY RNG-ALEX / LA69799F017300	1	12	1,983
BOMB TARS / LA69799F019500	1	12	0
BONNET CARRE SPILLWAY / LA69799F015300	1	13	0
BREEZY HILL ARTLY RG / LA69799F013600	1	0	2,708
CAMP CLAIBORNE / LA69799F013400	1	1,420	3,329
DARDENNES BEND CUTOFF / LA69799F015600	1	13	0
ESLER FLD / LA69799F019200	1	21	274
HARVEY YARD / LA69799F016400	1	13	0
LAFAYETTE NG TAR RNG / LA69799F018200	1	12	0
LOUISIANA AIR NG / LA69799F018600	1	12	0
NAD NEW ORLEANS / LA69799F019600	1	12	0
NAS N.I. / LA69799F014400	1	139	630
NAS, N.O. / LA69799F014300	2	118	2,053
NAV AIR STA (LTA)HOUMA / LA69799F016300	2	441	2,055
PLANCOR 226/651 / LA69799F019800	1	0	11
PLTERS BY-PASS CANAL / LA69799F015200	1	13	0
PORT ALLEN POW / LA69799F693500	1	0	11
MAINE			
ARMY			
AUBURN TRAINING SITE / ME121002301000	1	0	50
USARC DEXTER / ME1210014H2800	7	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
DEFENSE LOGISTICS AGENCY			
DFSP CASCO BAY / ME197159523800	1	1,433	1,040
DFSP SEARSPORT / ME197152432400	3	1,029	600
FUDS			
AIR FORCE RADAR TRACKING STATION / ME19799F207500	2	294	1,569
BAILEYS ISL / ME19799F200300	1	17	2,097
BALD HEAD CLIFF FCS / ME19799F200400	1	17	0
BANGOR HSG SITE #1 / ME19799F200500	1	17	0
BAR HARBOR NAV AIR FAC / ME19799F871800	1	0	1,934
BAT CRAVEN / ME19799F207100	2	51	385
CAP ELI FIRE CON STA / ME19799F201000	3	17	73
CAPE NED FIRE CON STA / ME19799F201100	1	17	0
CASCO BAY TOR BO DEF / ME19799F201300	1	17	2,084
CHARLESTON AFS / ME19799F201500	1	315	0
DEBLOIS PREC BOMB RNG / ME19799F207400	1	17	2,490
DIRECTION FINDER STA / ME19799F872800	1	0	11
DIVE BOMBING TAR / ME19799F206900	1	13	2,161
DOW PREC BMBG RNG / ME19799F199800	1	13	2,023
FLET NECK FIRE CON STA / ME19799F201700	1	12	0
FORMER FUEL DEPOT / ME19799F206100	1	918	28
FORT BAL FIRE CON STA / ME19799F201800	2	30	2,023
FORT GORGES / ME19799F810100	2	17	2,245

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FORT KNOX / ME19799F809800	2	12	2,268
FORT LYON / ME19799F810500	2	12	2,368
FORT POPHAM / ME19799F799300	1	17	2,032
FORT SCAMMELL / ME19799F731100	1	12	1,923
FORT SULLIVAN / ME19799F867900	1	0	1,934
GERRISH ISL FI CON STA / ME19799F202300	1	36	0
JEWELL S ISL / ME19799F202600	2	133	2,026
LONG ISL / ME19799F760600	1	17	385
LOR AFB ILS OUT MK AX3 / ME19799F203100	1	36	0
LOR AFB LAU AX / ME19799F203200	1	54	2
LORING AFB COMMO AX #2 / ME19799F202800	1	83	4
MACH GATR / ME19799F850900	2	12	730
MERRIAM PT FC STA / ME19799F203700	2	19	2,080
MON ISL TR COOU RGE / ME19799F203800	1	12	345
NAS ROCKLAND / ME19799F206200	1	12	1,983
NAVAL FUEL DEPOT / ME19799F206600	1	0	356
NAVAL ORDNANCE FAC / ME19799F206700	1	0	1,934
NIKE 58 / ME19799F200200	1	105	5
NIKE L-31 / ME19799F200100	2	119	389
NIKE LO-13 / ME19799F199400	1	229	13
NIKE LO-85 / ME19799F199200	1	169	7
OWLS HE TRI CO RGE / ME19799F204200	1	12	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PEAKS ISL MIL RESV / ME19799F207800	2	136	2,129
PEAKS ISL WHARF / ME19799F204300	1	97	0
SEAL HEAD POINT FC STA / ME19799F204900	1	12	0
SEDGWICK GAP FIL AX / ME19799F205000	1	17	385
SMALL POINT FCS / ME19799F810000	1	17	0
THOMPSONS POINT ORDNANCE PLANT / ME19799F199900	2	459	0
TODDS HEAD BATTERY / ME19799F867800	1	12	1,923
US NAVAL AUX AIR FAC / ME19799F730900	2	12	2,368
US NAVAL AUX AIR FAC / ME19799F731000	1	12	1,978
US NAVY NET DEPOT / ME19799F868000	1	12	0
USNAV MAGNET LOOP STA / ME19799F741800	1	0	11
WIN HAR NAV SEC GRO / ME19799F205600	1	12	0

MARIANA ISLANDS

FUDS

CAROLINAS / CQ99799F692800	1	115	709
FAR EAST BROADCAST CO / CQ99799F372200	1	13	0
GARAPAN FUEL PIPELINE / CQ99799F373200	2	667	2,930
HOSPITAL DUMP SITE / CQ99799F373100	1	13	950
ISLEY FLD / CQ99799F693000	2	17	230
KAGMAN AIRFIELD / CQ99799F372700	2	13	4,425
KAGMAN CAVES / CQ99799F372500	2	123	4,548
LATTE STONE SITE / CQ99799F372300	1	17	2,048

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NAFTAN ORDNANCE DISPOSAL / CQ99799F372600	1	13	1,002
ORDNANCE PLAN / CQ99799F240600	1	13	11,673
QUARTERMASTER STA / CQ99799F372403	1	250	575
TANAPAG VIL PCB CONTAM / CQ99799F711900	1	1,020	60
MARYLAND			
ARMY			
ADELPHI LABORATORY CENTER / MD321002276200	42	0	300
FORT HOLABIRD CRIMES RECORD CENTER / MD321002041900	9	304	0
FORT RITCHIE / MD321002075800	4	0	0
PHOENIX MILITARY RESERVATION / MD321002440200	4	2,557	0
NAVY			
ANNAPOLIS NRTF / MD317002349200	1	142	0
CHELTENHAM NAVCOMMU / MD317009000700	3	0	0
CHESAPEAKE BAY DET NRL / MD317002431100	9	1,181	22
INDIAN HEAD NAVEODTECHCN / MD317009000100	14	1,130	0
NAVAL RESEARCH LABORATORY WALDORF / MD317000894700	1	1,176	0
NAVAL RESERVE CENTER BALTIMORE / MD317002252600	1	126	0
NAVAL STATION ANNAPOLIS / MD317009002200	1	1,135	0
POMONKEY TEST RANGE NRL / MD317002431102	1	0	0
FUDS			
AAA SITE CEN BUREAU / MD39799F139400	1	12	1,923
AFPLT NO 11 / MD39799F141700	1	13	4,000

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ASSATEAQUE ISLAND / MD39799F143900	1	572	2,113
CP SOMERSET / MD39799F141100	2	12	2,022
E COAST RADIO REC STA / MD39799F141500	2	70	443
FORT HOLABIRD / MD39799F139200	1	27	0
FORT HOWARD / MD39799F140600	2	139	3,494
HAWKINS PT TER FAC / MD39799F140500	1	13	0
HERMANVILLE GFA / MD39799F142200	1	13	118
JOHNS HOPKINS UNIV LAB / MD39799F812800	1	12	2,016
MORTON THIOKOL (AMMUNITION PLANT) / MD39799F144200	1	383	114
NATL DEF STOR DEPOT BALT / MD39799F137300	3	42	492
NIKE BA-03 / MD39799F136800	1	13	0
NIKE BA-30/31 (TOLCHEST) / MD39799F137700	2	15	1,905
NIKE BA-43 (FT SMALLWOOD) / MD39799F138000	2	13	1,706
NIKE BA-79 (W-05) (GRANIT) / MD39799F138400	2	13	1,681
NIKE BA-92 (GRNSPNG/TWS) / MD39799F138600	2	336	1,560
NIKE BA-W-44 (WALDORF) / MD39799F138100	2	326	2,372
NIKE BAT W-93 (LAYTON) / MD39799F138700	2	13	1,845
NIKE W-25 (DAVIDSONVILL) / MD39799F137500	2	336	1,560
NIKE W-35 (CROOM) / MD39799F137900	2	19	1,905
NIKE W-36 (CROOM) / MD39799F137800	2	13	1,725
NIKE W-54 (POMONKEY) / MD39799F138300	1	13	260
NIKE W-92 (ROCKVILLE) / MD39799F138500	2	34	1,868

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NIKE W-93 CONTROL AREA / MD39799F820500	1	336	0
MASSACHUSETTS			
ARMY			
ARMY AVIATION SUPT. FAC., CHICOPEE / MA121002507500	1	0	0
NATIONAL GUARD FACILITY, REHOBOTH / MA121002525500	4	0	0
USARC WORCESTER / MA1210014F7700	8	0	0
WAYLAND ANG ARMORY / MA121002529500	8	0	0
NAVY			
NAVAL RESERVE CENTER QUINCY / MA117002207200	1	162	100
AIR FORCE			
WORCESTER AIR NATIONAL GUARD BASE / MA157282592200	1	300	2,031
FUDS			
AA BAT / MA19799F826400	1	17	2,050
AA BATTERY-BRIGHTON / MA19799F805600	1	17	2,013
AFPLT #29 / MA19799F179800	1	13	0
AIR FORCE PLANT NO. 28 / MA19799F196800	1	455	72
BARNEYS JOY BATTERY / MA19799F809100	1	17	2,087
BETHLEHEM STEEL-QUINCY / MA19799F736200	1	12	0
BLUE HILL RAD MET AX / MA19799F180300	1	17	0
BUTLERS POINT BATTERY / MA19799F809000	1	17	1,994
CJBRIDGE ELEC RES AX / MA19799F194300	1	17	0
CAMBRIDGE/MAYNARD W AX / MA19799F181700	1	0	11

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CAMP CANDOIT / MA19799F199000	2	224	1,683
CHAPMAN VALVE EXP / MA19799F196500	1	39	21
CHESNUT HIL GEO RES AX / MA19799F182200	1	12	0
E BOSTON NG TRG SITE / MA19799F182800	1	17	0
EASTERN POINT FC STA / MA19799F183000	1	12	0
FAL RADIO BEACON ANX / MA19799F867400	1	12	0
FALL RIVER NAVRESCEN / MA19799F183300	1	13	0
FMH HOMING BEACON / MA19799F867200	1	12	0
FORT ANDREW / MA19799F810300	1	17	1,976
FORT HEATH / MA19799F184300	1	143	0
FORT PHOENIX / MA19799F710400	2	17	345
FORT REVERE / MA19799F184600	2	13	2,029
FRA BIT NOISE TES FAC / MA19799F185300	1	12	0
GREAT NECK / MA19799F195200	1	13	2,133
HADLEY NIRP / MA19799F186000	1	33	0
HOLLY HILL RADAR / MA19799F710500	1	22	7
HUMMOCK POND / MA19799F195600	1	17	2,076
I ² SWICH DATA COL LABAX / MA19799F186700	2	29	16
LOWELL ORDNANCE PLANT / MA19799F177800	2	514	2,494
MARBLEHEAD ELEC RES AX / MA19799F194400	1	17	0
MARBLEHEAD MIL RES / MA19799F839400	1	12	0
MEDFORD CWS TEST SITE / MA19799F864400	2	0	11

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
MISH PT ELE ROCK AX / MA19799F193000	2	24	2,092
MONOMOY ISL GUN RGE / MA19799F187500	1	13	2,149
NAHANT SHIPS ELEC / MA19799F187800	3	13	730
NANTUCKET MEM ARPT / MA19799F198700	1	13	2,023
NANTUCKET RAD ANX / MA19799F188000	1	14	385
NAS CHEATHAM / MA19799F196000	1	12	1,983
NAUSET FLA SPOT STA / MA19799F188100	1	17	0
NAVAL TORPEDO STA / MA19799F809200	1	17	2,162
NAVY FUEL ANNEX & PIPELINE / MA19799F194900	3	5,100	769
NEW AAB / MA19799F851000	1	12	1,923
NEW SALEM GFA Z50E / MA19799F188600	1	31	1
NIKE 03 / MA19799F178400	2	291	3
NIKE 38 / MA19799F179000	1	13	0
NIKE BAT BO-38 / MA19799F177200	1	13	0
NIKE BAT BO-55 / MA19799F178200	1	20	385
NIKE BAT BO-73 / MA19799F179200	2	182	276
NIKE BO-15 / MA19799F178600	3	212	12
NIKE BO-37 / MA19799F178900	2	288	1,562
PILGRIM ORDNANCE WORKS / MA19799F691800	1	13	2,158
PINE HILL RADAR ANX / MA19799F188900	1	12	0
POINT ALLERTON MIL RES / MA19799F189200	1	25	8
PT ALLERTON FC STA / MA19799F189400	1	17	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
QUABBIN RES GUN RGE / MA19799F189600	1	13	0
SALISBURY BEACH / MA19799F811100	1	12	2,011
SANDY NECK / MA19799F195300	1	12	2,023
SAUG AAB / MA19799F851100	1	12	0
SENTINEL ABM SITE / MA19799F764200	1	17	0
SHEEP POND / MA19799F195700	1	17	2,404
SPOT POND GEO RES AX / MA19799F190300	1	12	0
SPRINGFLD ARMORY HAIL / MA19799F758900	2	41	2,077
SPRINGFLD ARMORY WATER / MA19799F758700	1	13	2,076
SQUANTUM ELE RES AX / MA19799F193500	1	22	4
STANDISH GURNET PT / MA19799F828900	1	17	2,023
STRAWBERRY PT FC STA / MA19799F190700	1	18	12
TOBE DEUTSCHMANN CORP / MA19799F196700	1	13	0
US NAVAL AUX AIR FAC / MA19799F741600	1	12	1,923
USNAV RADIO COMPASS ST / MA19799F731200	1	17	0
W FALMOUTH FIRE TOWER / MA19799F867300	1	12	0
WALTHAM-RAYTHEON MFG / MA19799F196400	1	248	104
WASHBURN ISL / MA19799F023400	1	28	385
WESTBROUGH COMMO SITE / MA19799F191500	2	12	730
WESTOVER LIGHT AX #2 / MA19799F191900	1	13	25
WESTOVER LIGHT AX #3 / MA19799F192000	1	13	25
WESTOVER REMOTE SITE / MA19799F198500	1	33	1

Table B-2 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
MICHIGAN			
ARMY			
DETROIT ARSENAL & DETROIT TANK PLT / MI521002026800	15	0	0
FORT CUSTER TRAINING CENTER / MI521002603500	4	0	100
KEWEENAW FIELD STATION / MI521002258300	5	0	0
PHILLIPS USARC JACKSON / MI52100MI01400	9	0	180
SOUTHFIELD USARC / MI52100MI02900	4	0	0
TANK AUTOMOTIVE SUPT. ACT.SELFRIDGE / MI521002683200	14	0	0
USARC BAD AXE / MI521004J22500	5	0	0
USARC BATTLE CREEK (AMSA 42) / MI521004JG1500	10	0	0
USARC KALAMAZOO / MI521004J21600	4	0	0
DEFENSE LOGISTICS AGENCY			
DEFENSE FUEL SUPPORT POINT ESCANABA / MI597152883400	1	978	8,600
FUDS			
AAA SITE 76 / MI59799F232900	2	0	57
ALPENA NATIONAL GUARD TARGET RANGE / MI59799F228900	1	17	2,194
AUTRAIN POW CPS / MI59799F683200	1	0	62
BIG BAY AAA FIRING RNG / MI59799F729400	1	12	2,897
BIG RAPIDS NATIONAL GUARD RANGE / MI59799F228000	1	17	2,194
BURNSIDE GAP FLR ANX / MI59799F229400	1	110	0
CAMP RIVER ROUGE PK / MI59799F225500	2	46	2,711
CAMP WATERLOO CORRECTIONAL FACILITY / MI59799F225400	1	13	1,923

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CHICAGO-MLWKE RDR 15 / MI59799F230200	1	0	11
CP LUCAS/FMR FT BRADY / MI59799F744500	1	12	2,170
CP/FT BRADY / MI59799F225100	1	17	2,105
FLINT NATIONAL GUARD TARGET RANGE / MI59799F228100	1	17	2,194
FORT WAYNE / MI59799F231900	2	0	818
G R ORC ARMORY / MI59799F232800	1	12	0
GRAND MARAIS AFS M-109 / MI59799F232600	1	90	68
GRAND RAPIDS NGTR / MI59799F228200	2	13	3,818
GRAYLING BOMB TAR / MI59799F235300	2	0	1,934
JACKSON NATIONAL GUARD TARGET RANGE / MI59799F228300	1	17	2,194
JESSCO CORPORATION / MI59799F777600	1	0	11
KALAMAZOO NG TRGT RG / MI59799F228600	1	17	2,194
MUSKEGON ORDNANCE PLANT / MI59799F230500	1	3,440	236
NIKE D-14-16 / MI59799F227400	2	17	385
NIKE D-51 / MI59799F227500	4	1,923	978
OAKLAND COMMUNITY COL / MI59799F227200	1	59	296
OWOSSO NGTR / MI59799F228400	1	17	1,978
PORI POW CAMP / MI59799F683800	1	0	11
RACO AAF-HIAWATHA NF / MI59799F226100	2	1,503	2,338
RIVER ROUGE PARK / MI59799F227800	1	85	20
ROMULUS AAF / MI59799F226300	2	68	18
SAGINAW NGTR / MI59799F228500	1	17	2,194

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
SAUGATUCK GFA Z34G / MI59799F229300	1	144	75
SAULT STE MARIE GATR / MI59799F236600	1	30	3
SIDNAW POW CP / MI59799F684000	1	0	11
TRAVERSE CITY BOMB TAR / MI59799F235800	2	0	1,934
TRI-CITY AAF / MI59799F231500	1	17	2,030
USARC & NIKE D-17L / MI59799F234000	1	12	387
USCG AIR STA/CH CAP AP / MI59799F224900	1	13	3,149
WILLOW RUN-PLANCOR 151 / MI59799F902100	1	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FINLAND AIR FORCE STATION Z-69 / MN59799F240100	2	308	1,560
GOPHER ORD PLT ROSEMT / MN59799F236700	2	13	1,780
GRAND RAPIDS AFS / MN59799F237300	2	57	506
MN-ST PAUL AIRPT(AF) / MN59799F237200	2	159	2,069
MONTEVIDEO RIFLE RANGE / MN59799F241000	1	17	0
NIKE MSP-90/BOY'S RNCH / MN59799F240700	2	38	1,848
USAF DULUTH MISSILE / MN59799F241700	2	68	121
WADENA AFB / MN59799F237000	2	21	123

MINNESOTA

ARMY			
AFRC ROCHESTER / MN521004726000	9	0	0
AFRC ST CLOUD / MN521004726200	3	0	0
USARC LE SUEUR / MN521004725400	2	0	0
USARC ST JOSEPH (AMSA 23) / MN5210047G2300	10	0	0
USARC WABASHA / MN521004726400	10	0	0
AIR FORCE			
DULUTH INTERNATIONAL AIRPORT / MN557212428400	6	1,585	810
FUDS			
ASKOV GAP FILLER ANX / MN59799F237900	1	13	0
AURORA GAP FILLER ANX / MN59799F238000	1	13	0
CHANDLER AFB STA Z-18 / MN59799F239400	1	13	0
DULUTH NAT-L ARPT / MN59799F237400	2	278	321

MISSISSIPPI

ARMY			
CAMP MCCAIN / MS421002818500	11	0	650
CLARKSDALE USARC / MS42100MS01200	2	0	0
GULFPORT AVCRAD / MS421002819000	1	0	0
MISSISSIPPI ARMY AMMUNITION PLANT / MS421002296600	46	0	0
USARC GULFPORT (HICKEY) / MS421002912300	4	0	0
USARC / SCAGOULA 02 / MS421002915000	3	0	0
AIR FORCE			
GULFPORT MPT AIR NATIONAL GUARD PER / MS457282593300	3	2,610	389
FUDS			
BROOKHAVEN FIELD / MS49799F813600	1	12	0
CAMP WILKES / MS49799F770800	1	12	0
CLINTON POW CP / MS49799F000900	2	562	5

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
COLUMBUS AAF / MS49799F008200	1	13	0
COLUMBUS PBR #1 / MS49799F005500	1	13	2,328
COLUMBUS PBR #3 / MS49799F005600	1	13	2,328
COLUMBUS PBR #4 / MS49799F005700	1	13	2,328
CP HILL / MS49799F008900	1	13	0
CP MCCAIN MAN AREA / MS49799F003000	1	13	2,480
CP SHELBY MANUEVER AREA / MS49799F012000	1	13	2,717
CP SHELBY RAILHEAD FAC / MS49799F000400	2	392	1,923
CP/FT MCCAIN / MS49799F000300	1	13	1,566
FLETCHER AF / MS49799F002000	1	41	0
G-PORT AAF POORMAN FLE / MS49799F003900	1	13	3,528
G-PORT AIR NATIONAL GUARD GAS BARG / MS49799F004000	1	13	2,130
GREENVILLE AIR FORCE BASE / MS49799F006600	2	623	2,201
GREENVILLE MUNIC ARPT / MS49799F000700	1	38	0
GREENVILLE POW CAMP / MS49799F813100	1	12	0
GRENADA AAF RIFLE RGE / MS49799F003100	1	17	2,490
GULFPORT ARMY AMMUNITION FACILITY / MS49799F003800	2	13	5,790
HANCOCK CO. BOMB&GUN RG / MS49799F003300	1	13	2,365
HAWKINS AF / MS49799F001200	2	33	200
HILLCREST LAKE / MS49799F815400	1	0	11
HOUSTON AIRFIELD / MS49799F812900	1	0	11
KEESLER DIR FINDER AX / MS49799F010400	1	13	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
KEESLER SMALL ARMS RGE / MS49799F010700	2	12	1,983
KEY FIELD RIFLE RNG / MS49799F805100	1	0	11
KEY MILITARY AFB / MS49799F000200	1	15	199
MEEHAN RNG / MS49799F743800	1	17	2,490
MISSISSIPPI ORD PLT / MS49799F007700	2	13	446
MOUNT BARTON / MS49799F815500	1	0	11
OXFORD AIRPORT / MS49799F813000	1	0	11
PACHUTA BOMB & GUN RNG / MS49799F013100	1	13	4,207
SMITH CO BOMB&GUN RGE / MS49799F006300	1	13	1,923
VAN DORN ARMY TRNG CP / MS49799F001700	2	14	1,229
VICKSBURG AIRFIELD / MS49799F813200	1	12	0
VICKSBURG RIFLE RANGE / MS49799F813700	1	12	0
YAZOO BOMBING RNG / MS49799F012500	1	13	1,923

MISSOURI

ARMY

NIKE KANSAS CITY 30 / M0721002233100	17	407	530
ST. LOUIS ARMY AMMUNITION PLANT / M0721002122200	6	0	0

AIR FORCE

JEFFERSON AIR NATIONAL GUARD BASE / M0757282963400	1	393	3,775
RICHARDS GEBEUR AFR / M0757122429200	7	0	0

FUDS

AF 819 SPECIAL DEPOT / M079799F037800	1	13	385
---------------------------------------	---	----	-----

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
AIR FORCE PLANT NO. 65 / M079799F037500	2	939	1,279
BELTON ISL OUT MRK AX / M079799F040700	1	13	33
FEDERAL CENTER COMPLEX / M079799F034500	2	363	1,938
FORDLAND AIR FORCE STATION P.68 / M079799F038500	1	311	42,733
FORT CROWDER / M079799F034700	2	13	5,987
GBY / M079799F842200	2	12	1,649
JEFFERSON BARRACKS / M079799F034900	2	13	3,593
JEFFERSON BKS RIF RG / M079799F035100	1	13	2,003
JEFFERSON BKS TAR RG / M079799F035200	1	13	2,490
KCDA NIKE 30 / M079799F849200	2	12	1,633
KCDA NIKE BAT 10 / M079799F035400	1	21	95
KIRKSVILLE AIR FORCE STATION P.64 / M079799F039000	2	48	1,604
MIL PERSON RECORD CNTR / M079799F035900	1	13	121
NIKE HERCULES SL.60 / M079799F041000	1	77	6
RICHARDS-GEBAUR AIR FORCE BASE / M079799F039500	1	136	421
SEDALIA AAF RIFLE RNG / M079799F040000	1	17	1,923
ST. LOUIS ORDNANCE PLT / M079799F093300	2	15	385
ST. LOUIS TANK ARMOUR / M079799F036800	1	15	1,560
VICHY AAF / M079799F040200	2	151	2,079
WHITEMAN COMMS TRANS / M079799F679600	1	13	393

MONTANA

ARMY

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FORT WILLIAM HENRY HARRISON / MT821003008000	11	0	0
USARC KALISPELL / MT821006FF1400	8	0	0
FUDS			
BROWNING GFA P-24A / MT89799F061800	1	49	5
FORT PECK AER GUN RGE / M189799F062100	1	13	2,023
FT W H HARRISON ARMY P / MT89799F061100	1	17	2,490
GALATA GFA (P-25A) / MT89799F062300	1	49	5
GLASGOW PATTERN BMB RG / MT89799F062800	1	13	1,923
GLASGOW PATTERN GUN RG / MT89799F062900	1	13	2,023
GLASGOW WAT SYS AX #2 / MT89799F063000	1	57	10
GLENDIVE GFA TM177A / MT89799F063100	1	43	5
GREAT FALLS PAT BMB RG / MT89799F063500	1	16	2,480
GREAT FALLS PAT GUN RG / MT89799F063600	1	16	2,480
HENSLEY HILL YAOK MTN / MT89799F060400	1	13	0
LEWISTOWN PAT BOMB RGE / MT89799F064100	1	16	2,480
LEWISTOWN PAT GUN RGE / M189799F064200	1	16	2,480
MALMSTROM SGRD W/LINE / MT89799F063500	1	16	0
OPHEIM AIR FORCE STATION Z-26 / MT89799F065900	2	366	1,899
SWEETGRASS GFA / MT89799F066400	1	41	5
NEBRASKA			
ARMY			
USARC COLUMBUS / NE721005CG0200	2	0	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
USARC NORTH PLATTE (AMSA 36) / NE721005CG3800	11	0	0
NAVY			
NAVAL RESERVE CENTER LINCOLN / NE717002302600	2	195	2,306
FUDS			
AINSWORTH ARMY AMMUNITION FACILITY / NE79799F041500	2	81	2,305
AINSWORTH RIFLE RNG / NE79799F041600	1	13	0
ALLIANCE ARMY AMMUNITION FACILITY / NE79799F041700	2	782	546
BROKEN BOW AIG GNRV / NE79799F041900	1	13	2,687
BRUNING ARMY AMMUNITION FACILITY / NE79799F042000	1	86	502
BRUNING TAR RNG / NE79799F042100	1	13	1,923
CASPER PREC BMG RNG #5 / NE79799F042200	1	16	2,490
FAIRMONT AAF / NE79799F042300	1	27	385
FAIRMONT PBR #2 / NE79799F042400	1	13	2,223
FE WARREN AFB FAC 8 / NE79799F041400	1	30	1,560
FORT OMAHA / NE79799F042500	1	17	385
GRAND IS TAR RNG / NE79799F043000	1	16	0
GRAND ISL PBR #1 / NE79799F042800	1	16	2,490
HARVARD AAF / NE79799F043200	2	16	2,955
HARVARD PBR #2 / NE79799F043300	1	16	2,490
HARVARD TAR RNG / NE79799F043600	1	16	1,923
KEARNEY AIR FORCE BASE / NE79799F043800	2	181	1,610
KEARNEY RIFLE RNG / NE79799F043900	2	13	2,441

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
LINCLN AFB NIKBATLI-01 / NE79799F045500	2	100	515
LINCOLN AFB AF FAC S-5 / NE79799F048100	1	56	6
LINCOLN AFB AF FACS-10 / NE79799F047300	1	104	169
LINCOLN AFB AF FACS-12 / NE79799F048400	1	59	229
LINCOLN AIR FORCE BASE FACILITY S-1 / NE79799F047800	2	63	1,048
LINCOLN AIR FORCE BASE FACILITY S-2 / NE79799F047900	2	140	908
LINCOLN AIR FORCE BASE FACILITY S-3 / NE79799F048000	1	29	603
LINCOLN AIR FORCE BASE FACILITY S-4 / NE79799F046900	2	219	40
LINCOLN AIR FORCE BASE FACILITY S-6 / NE79799F047000	1	93	169
LINCOLN AIR FORCE BASE FACILITY S-7 / NE79799F047100	1	101	284
LINCOLN AIR FORCE BASE FACILITY S-8 / NE79799F041300	2	61	290
LINCOLN AIR FORCE BASE FACILITY S-9 / NE79799F047200	1	693	684
LINCOLN AMMUNITION STORAGE ANNEX / NE79799F046500	2	245	583
LINCOLN COMM ANX #1 / NE79799F045300	1	115	0
LINCOLN RADIO BEA ANX / NE79799F045700	1	13	385
LINCOLN TVOR ANX / NE79799F045800	1	16	165
LINCLN AFB NIK BATLI50C / NE79799F695100	1	98	10
MCCOOK A TO G GUN RNG / NE79799F044000	1	13	2,480
MCCOOK ARMY AF / NE79799F047600	1	13	4,535
MCCOOK PBR NO 1 / NE79799F044100	1	13	2,480
MCCOOK PBR NO 2 / NE79799F044200	1	13	2,480
NEBRASKA ORDNANCE PLT / NE79799F041200	1	13	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
OFFUTT AFB NIK BAT60(L) / NE79799F695200	2	89	473
OFFUTT AIR FORCE BASE AF FAC S-2 / NE79799F045900	2	188	610
OFFUTT AIR FORCE BASE NIKE BATTERY / NE79799F046000	2	110	468
OMAHA AIR FORCE STATION Z-71 / NE79799F050800	2	58	701
PIERCE A TO G GNRV R / NE79799F044300	1	13	2,490
PLATTSMOUTH RIFLE RNG / NE79799F044400	1	13	2,423
SCOTTSBLUFF AAF / NE79799F044500	2	16	2,192
SCOTTSBLUFF HI BMG RG / NE79799F044500	1	13	1,923
SCOTTSBLUFF MOV TAR RG / NE79799F044700	1	13	2,923
SCRIBNER AAF / NE79799F046100	1	13	110
SIOUX ARMY DEPOT / NE79799F046700	2	730	1,690

NEVADA

ARMY			
AFRC LAS VEGAS / NV921006BK0200	11	0	0
AIR FORCE			
INDIAN SPRINGS / NV957212450200	13	838	500
TONOPAH / NV957212411200	16	800	757
FUDS			
CP DESERT ROCK / NV99799F601100	1	12	1,983
GABBS GAP FILLER ANX / NV99799F176100	1	0	395
LK MEAD BASE / NV99799F601400	1	12	1,983
NELLIS AF RNG (D) / NV99799F601800	1	12	1,923

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NELLIS COMM FACIL ANX / NV99799F601900	1	12	0
NELLIS SMALL ARMS RGE / NV99799F602000	1	12	2,123
PINE GROVE FLAT SITE / NV99799F600900	1	167	410
TONOPAH AFB / NV99799F603300	1	12	385
TONOPAH AFB / NV99799F604300	1	13	262
UNIONVILLE GAP ANX / NV99799F588700	1	12	385

NEW HAMPSHIRE

ARMY			
HOPKINTON DAM ARNG / NH121003303500	1	0	0
DEFENSE LOGISTICS AGENCY			
DFSP NEWINGTON / NH197152484700	1	1,270	860
FUDS			
CONCORD POINT RAD STA / NH19799F208800	1	16	26
CP LANGDON / NH19799F735900	2	16	2,083
FORT STARK / NH19799F208100	2	336	2,229
MASSAHEIC NG TRGT RNG / NH19799F208500	2	16	235
PEASE ILS OM ANX / NH19799F210400	1	16	0
RYE LED FIRE CON STA / NH19799F210100	1	16	0

NEW JERSEY

ARMY			
MILITARY OCEAN TERMINAL, BAYONNE / NJ221002275200	39	440	614
SIEVERS-SANDBERG USARC / NJ22100NJ01300	2	0	1,700

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
AIR FORCE				FORT MOTT / NJ29799F098300			
GIBBSBORO AIR FORCE STATION / NJ257212547100	1	0	0	GREEN CREEK / NJ29799F104100	1	12	1,923
FUDS				GREENWICH / NJ29799F104400	1	12	1,923
AAA BATTERY #30 / NJ29799F099400	1	13	0	HIGHLAND AIR DEF / NJ29799F094200	2	1,681	15
AFPLT #33 / NJ29799F096600	1	13	0	MILLVILLE BOMB & GUN RANGE / NJ29799F098500	2	13	951
AM TYPE FOUNDERS CO / NJ29799F096700	1	13	0	MILLVILLE RADAR SITE / NJ29799F098600	1	13	0
ASBURY PK WATSON LAB / NJ29799F100900	1	13	0	MONMOUTH BEA FC STA / NJ29799F098700	1	13	0
ATL OVERSEA AIR MAT DI / NJ29799F096800	1	13	0	MORGAN ORD SUP DEPOT / NJ29799F733500	2	1,438	4,960
BELLE MEAD GEN DEPOT / NJ29799F094000	2	214	68,596	N LONG BRA FC STA / NJ29799F099200	1	13	0
BETHLEHEM STEEL CO / NJ29799F103600	1	16	0	NAS CAPE MAY / NJ29799F104800	2	0	3,493
BURLINGTON AAP / NJ29799F093900	2	255	1,796	NAV EWA IND RES PL / NJ29799F101800	1	13	4,000
CAPE MAY BAT SITE / NJ29799F097300	2	13	2,278	NAV IND RES A/CRAFT PL / NJ29799F101500	1	16	0
CAPE MAY FC STA #18 / NJ29799F097400	1	13	0	NAV IND RES SHIPYARD / NJ29799F101400	1	13	4,000
CAPE MAY FC STA #21 / NJ29799F097500	1	13	0	NAV RES FAC / NJ29799F096200	1	13	0
CAPE MAY FC STA #23 / NJ29799F097700	1	13	0	NAV SHIPBLDG CORP / NJ29799F101600	1	12	189
CAVEN PT AR TER / NJ29799F692500	2	13	1,560	NAVAL AIR PROP CEN / NJ29799F100100	2	16	770
DEAL TEST SITE / NJ29799F097800	1	13	1,590	NAVESINK MIL RESERV / NJ29799F098900	1	13	0
DEL GAP NAT REC AREA / NJ29799F862800	1	0	10	NAVRESCEN / NJ29799F096500	1	13	0
DENIS CREEK / NJ29799F104000	1	12	2,157	NEWARK RADIO TUBE PLT / NJ29799F099000	1	13	0
ELBERON MILITARY RES / NJ29799F103000	1	13	0	NIKE BAT #23-25 / NJ29799F095500	2	13	730
EVANS SIGNAL CORPS LAB / NJ29799F098000	1	13	0	NIKE BAT #53 / NJ29799F099100	1	13	0
FORT MON TRG AREA / NJ29799F098200	1	13	0	NIKE BAT 93 / NJ29799F095400	1	13	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NIKE BAT NY 80 / NJ29799F094400	1	13	385
NIKE NY 54 / NJ29799F094800	1	13	0
NIKE NY 65 / NJ29799F094700	3	13	774
NIKE NY 88 / NJ29799F095300	2	13	730
NIKE NY 93/94 / NJ29799F095000	2	13	770
NIKE NY-60 / NJ29799F094600	2	13	730
NIKE NY-73 / NJ29799F095200	2	18	162
NIKE PH 32 / NJ29799F095100	3	84	782
NIKE PH 49 / NJ29799F095600	1	16	0
NIKE PH 58 / NJ29799F094500	2	13	1,223
PALERMO COMMU FAC / NJ29799F099300	2	775	1,560
PORT JOHNSON TERMINAL / NJ29799F099600	1	13	0
SHARK RIV FC STA / NJ29799F099900	1	13	0
SOMERVILLE SUB DEPOT / NJ29799F094100	1	13	0
THOMAS EDISON INC / NJ29799F101200	1	13	0
TUCKAHOE ROCKET RNG / NJ29799F104200	1	12	2,490
TWIN LIGHTS AC & W / NJ29799F100200	1	13	0
US NAVAL SHIPYARD / NJ29799F102800	1	16	0
USAC / NJ29799F100600	1	13	0
USARC / NJ29799F100400	1	13	0
USARC MONTCLAIR / NJ29799F100500	1	13	0
WATSON LABS FLD STA / NJ29799F100800	1	13	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WELLSBACH PLT NOBS 258 / NJ29799F104700	1	12	250
NEW MEXICO			
ARMY			
USARC LAS CRUCES / NM621005BH0800	4	0	0
AIR FORCE			
MELROSE / NM657212445600	1	0	0
FUDS			
CARLSBAD AAF / NM69799F614700	2	273	2,150
CARLSBAD PBR #1 / NM69799F615100	1	13	2,031
CARLSBAD PBR #2 / NM69799F615200	1	13	0
CARLSBAD PBR #3 / NM69799F615300	1	13	0
CARLSBAD PBR #4 / NM69799F615400	1	13	0
CLO AFB NARA VI PBR #1 / NM69799F617800	1	13	2,750
CLOVIS PBR #1 / NM69799F617900	1	13	1,150
CP LUNA / NM69799F613000	1	13	0
DEMING AAF PBR #1 / NM69799F618900	1	13	5,560
DEMING AAF PBR #16 / NM69799F620400	1	16	4,068
DEMING AAF PBR #17 / NM69799F620500	1	16	1,923
DEMING AAF PBR #18 / NM69799F620600	1	16	1,923
DEMING AAF PBR #19 / NM69799F620700	1	16	0
DEMING AAF PBR #20 / NM69799F620800	1	16	1,923
DEMING AAF PBR #21 / NM69799F620900	1	16	1,923

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
DEMING AAF PBR #22 / NM69799F621000	1	16	1,923
DEMING AAF PBR #23 / NM69799F621100	1	16	1,923
DEMING AAF PBR #24 / NM69799F621200	1	16	0
DEMING ARMY AMMUNITION FACILITY / NM69799F618400	2	36	365
FORT SUMNER RRS / NM69799F622000	2	0	385
GAGE GAP FIL AX M95C / NM69799F622300	1	12	50
KIRTLAND AFB DEM BMB R / NM69799F624900	1	141	180
KIRTLAND AFB PBR #S-11 / NM69799F624400	1	12	1,973
KIRTLAND AFB PBR #S-13 / NM69799F624600	1	12	2,443
KIRTLAND AFB PBR #S-14 / NM69799F624700	1	12	2,363
KIRTLAND AFB PBR #S-15 / NM69799F624800	1	12	1,973
KIRTLAND AFB PBR #S10 / NM69799F624300	1	13	2,332
KIRTLAND AFB PBR N1 N3 / NM69799F624100	1	13	2,280
SANDIA BASE,BELEN COMM / NM69799F626800	1	13	50
WAFB DEF AR NIKBATWA50 / NM69799F629900	1	13	0
WAFB DEM BOMB RGE #35 / NM69799F629400	1	13	3,023
WAFB ROSWELL N-8PBR#11 / NM69799F630800	1	12	1,983
WAFB ROSWELL N-9 PBR#9 / NM69799F630600	1	12	1,983
WAFB ROSWELL N10PBR#10 / NM69799F630700	1	12	1,983
WAFB ROSWELL PBR #12 / NM69799F630900	1	12	1,983
WAFB ROSWELL PBR #13 / NM69799F631000	1	12	1,983
WAFB ROSWELL S-10 / NM69799F629500	1	16	1,923

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
WAFB ROSWELL S12PBR#25 / NM69799F631700	1	12	2,380
WALKER AIR FORCE BASE SITE NO. 1 / NM69799F627400	1	49	30
WALKER AIR FORCE BASE SITE NO. 11 / NM69799F628400	1	134	10
WALKER AIR FORCE BASE SITE NO. 12 / NM69799F628500	2	166	1,580
WALKER AIR FORCE BASE SITE NO. 2 / NM69799F627500	2	70	1,705
WALKER AIR FORCE BASE SITE NO. 5 / NM69799F627800	1	38	40
WALKER AIR FORCE BASE SITE NO. 6 / NM69799F627900	1	47	10
WALKER AIR FORCE BASE SITE NO. 8 / NM69799F628100	1	52	10

NEW YORK

ARMY

CANTON USARC / NY22100NY01300	7	0	360
ELIHU ROOT USARC / NY22100NY06700	1	0	325
FORT HAMILTON / NY221002039500	8	429	71
ROCHESTER CSMS & USPFO WAREHOUSE / NY221003636000	8	0	0
ROCKY POINT USARC / NY22100NY07400	7	0	0
ROTTERDAM USARC AMSA 8 / NY22100NY05900	2	0	105
SEWARD AFRC / NY22100NY03900	1	0	450
SKANEATELES WET SITE / NY22100NY06100	1	0	375
USA BELLMORE MAINT. FACILITY / NY2210017M0700	10	0	0
USARC AMSA 9 / NY221001DMG300	2	0	0
USARC BULLVILLE / NY2210017M1600	11	0	0
USARC POUGHKEEPSIE / NY2210017M6200	4	0	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
USARC TAPPAN / NY2210017M7000	6	0	0
YOUNGSTOWN WETS / NY221003646500	5	0	518
NAVY			
FISHERS ISLAND NUSC / NY217002479000	1	0	0
NEW YORK NS FORT WADSWORTH / NY217002426002	5	0	0
AIR FORCE			
LOCKPORT AIR FORCE BASE / NY257212445100	1	0	0
YOUNGSTN / NY257172839100	10	0	0
DEFENSE LOGISTICS AGENCY			
DFSP VERONA / NY297152443800	1	400	800
FUDS			
AFPLT NO 18 / NY29799F111400	1	22	659
AFPLT NO 51 / NY29799F111700	2	28	2,070
AFPLT NO 68 / NY29799F111800	1	13	345
ALBANY STO YARD / NY29799F112000	1	13	0
AM MACHINE FOUNDRY / NY29799F108100	1	13	0
AMAG FIRE CON STA / NY29799F112200	1	13	0
ANDES GAP FIL AX / NY29799F112300	1	13	0
ARMY PICTURAL CEN / NY29799F112500	1	13	0
ARVERNE FIRE CON STA / NY29799F112600	1	13	0
ATL BASIN IRON WORKS / NY29799F130100	1	16	166
BANGOR GAP FIL AX / NY29799F112700	2	13	106

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
BLUE MOU LAKE GAP FIL / NY29799F113100	1	13	0
BROCKPORT GAP FIL AX / NY29799F113200	1	13	0
BUFFALO MOD CEN NO 5 / NY29799F113500	1	13	0
CARTWRIGHT IS BOMB TAR / NY29799F129700	1	16	2,004
CHARLOTTE CEN GFA / NY29799F114000	1	13	60
CLA HILL TEST AX #1 / NY29799F114100	1	13	0
COLUMBIAN BRONZE CO / NY29799F129100	1	16	0
CP HERO / NY29799F106300	2	2,909	35
CP SHANKS / NY29799F113700	1	13	0
CP UPTON NY / NY29799F113800	1	13	0
DITCH PLA FIRE CON STA / NY29799F114300	1	13	0
EAGLE HILL TEST AX / NY29799F114400	1	13	0
EAST HAM FIRE CON STA / NY29799F114500	1	16	0
EASTMAN KODAK OPT WORK / NY29799F114600	1	16	0
ELMIRA SUB DEPOT / NY29799F108900	2	13	770
FAIRCHILD ENG & APLANE / NY29799F114700	1	16	0
FLOYD BENNETT FLD / NY29799F692300	2	1,344	1,644
FORT DRUM / NY29799F108800	1	0	10
FORT H G WRIGHT / NY29799F114900	2	0	3,493
FORT JAY / NY29799F115000	1	16	0
FORT ONTARIO / NY29799F115300	2	0	3,493
FORT SLOCUM / NY29799F115500	1	49	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FORT SLOCUM-NEPTUNE / NY29799F115600	1	16	190
FT MADISON BARRACKS / NY29799F105800	1	64	0
GENERAL ELEC CO / NY29799F127600	1	0	10
GRUMMAN AIRCRAFT / NY29799F129900	1	16	0
JAMAICA SEA ARPT / NY29799F116400	1	13	0
LOCKPORT AIR FORCE STATION / NY29799F127400	3	669	775
LONG BCH MIL RES / NY29799F116900	1	13	0
LONG BEA FIRE CON STA / NY29799F116800	1	13	0
MADISON BARRACKS TARGET RANGE / NY29799F109000	2	13	1,660
MALTA TEST STATION / NY29799F128100	1	1,948	1,778
MANHATTAN BEACH AIR FORCE STATION / NY29799F117100	2	0	2,643
MARATHON BATTERY PLANT / NY29799F114200	1	6,469	10
MERG LINOTYPE CO / NY29799F117500	1	13	0
MIL MED SUP AGE / NY29799F125900	1	16	0
MILLER FLD / NY29799F105300	2	13	620
MIT COMM FAC AX #1 REC / NY29799F117900	2	13	415
MITCHEL RAD HOM BEA AX / NY29799F118000	1	13	0
MON POINT MIL RES / NY29799F118100	1	16	0
MONTGOMERY AUX FLD #1 / NY29799F118200	1	13	385
N HILL FIRE CON STA / NY29799F118900	1	16	1,923
N OCEOLA TEST AX / NY29799F119000	1	13	0
NAV RES FAC / NY29799F126900	1	16	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
NAV SUB BASE / NY29799F127000	2	12	3,483
NAV&MAR CORPS TRG CEN / NY29799F126500	1	12	0
NAVSTORHOUSE-SHIPYARD / NY29799F129500	1	12	183
NAVY BARRACKS BKLYN / NY29799F785200	1	12	385
NEW HACKENSACK AUX #3 / NY29799F118400	1	16	0
NIAGARA FALLS ARMY CHEMICAL PLANT / NY29799F109100	1	195	16
NIKE BU 09 / NY29799F108400	2	54	385
NIKE BU 51/52 / NY29799F107800	2	13	1,730
NIKE NF 03 / NY29799F107400	1	118	10
NIKE NF 41 / NY29799F107700	3	183	21
NIKE NY 04/05 / NY29799F106900	2	0	1,955
NIKE NY 09 / NY29799F108600	1	13	385
NIKE NY 24 / NY29799F107300	1	13	0
NIKE NY 99 / NY29799F107100	3	392	794
NIKE NY-25 CON AREA / NY29799F107000	1	481	0
NIRAP MINEOLA / NY29799F130800	1	16	0
NOBS 727 BISON CAST CO / NY29799F129000	1	12	0
NORTON PT SEA LIG SITE / NY29799F119100	1	13	0
ORG RES CORPS SITE / NY29799F119300	1	13	0
OSWEGATCHIE GAP FIL AX / NY29799F119400	1	16	108
PETERSBORO TEST AX / NY29799F119600	1	13	0
PLATTSBURG OTR MK AUX / NY29799F119900	1	16	10

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PLATTSBURGH ATLAS S-1 / NY29799F109200	2	0	1,595
PLATTSBURGH ATLAS S-10 / NY29799F110100	2	0	645
PLATTSBURGH ATLAS S-5 / NY29799F109600	2	0	780
PLATTSBURGH ATLAS S-8 / NY29799F109900	1	0	35
POUGHKEEPSIE NAVINDRES / NY29799F125400	1	0	10
PROSPECT HILL AWS ST#7 / NY29799F120000	1	16	0
RIWAY PT FCS #13 / NY29799F120600	1	13	0
ROADS GEN HOSP / NY29799F120300	1	0	1,570
ROCKAWAY BEA FCS / NY29799F120500	1	13	0
ROME VOR AX / NY29799F120700	1	16	0
SARATOGA AF STA 250 / NY29799F128500	1	16	850
SEA GATE F C STA / NY29799F121000	1	13	0
SHO BEA FIRE CON STA / NY29799F121100	1	13	10
STANTEN ISL BETH STEEL / NY29799F125800	1	16	0
STARR HILL TEST AX / NY29799F121300	1	16	0
STE OBS LIGHT ANX / NY29799F121900	1	0	57
STE OUTER MARK AX / NY29799F122000	1	16	80
STERLING ENGINE CO / NY29799F130700	1	12	67
STEWART AFB RADIO RNG / NY29799F121500	1	13	0
STEWART AIR FORCE BASE / NY29799F121400	2	701	58
SUFFOLK CO AAF&B&C RGE / NY29799F122300	1	13	3,023
SUFFOLK CO REC / NY29799F122500	1	16	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
SUTTON COR GAP FIL AX / NY29799F122600	1	16	156
SWINBURNE ISL S/LIGHT / NY29799F122700	2	16	730
SYOSSET NAV INDRESACFT / NY29799F125200	1	16	122
SYRACUSE AAB BOR PIT / NY29799F123100	1	13	0
SYRACUSE AAF RAD RGE / NY29799F123300	1	13	0
SYRACUSE AFS MCC-10 / NY29799F122800	1	13	385
SYRACUSE ARMY AMMUNITION FACILITY / NY29799F123200	2	16	2,570
US ARMY RES CEN BUFF / NY29799F123800	1	16	0
US ARMY RES CNTR / NY29799F124000	1	13	0
VOORHEESVILLE AREA / NY29799F105400	1	13	2,140
WATERTOWN AF STA 249 / NY29799F128600	1	16	44
WATERTOWN COMM FAC / NY29799F128700	1	16	0
ZACHS BAY FIRE CON STA / NY29799F124700	1	13	0

NORTH CAROLINA

ARMY			
MILITARY OCEAN TERMINAL, SUNNY POINT / NC421002138600	18	0	822
USARC WILMINGTON / NC4210028J7000	4	0	0
NAVY			
NAVAL RESERVE CENTER WILMINGTON / NC417002417700	1	55	0
AIR FORCE			
DOUGLAS INTERNATIONAL AIRPORT / NC457282589400	2	775	5,081
FORT FISHER AIR FORCE STATION / NC457212475000	1	0	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
◆ FUDS			
ALLEN GAP FILLER ANNEX / NC49799F486400	1	25	0
BUXTON NAVAL FAC / NC49799F482500	1	55	0
CHARLOTTE ARMY MIS PL / NC49799F483800	1	13	1,792
COROLLA NAVAL TARGET / NC49799F887400	1	0	1,933
CP BATTLE / NC49799F489000	1	13	670
CP MACKALL / NC49799F488800	2	13	2,038
DAVIS AWS STA NO. 15 / NC49799F487500	1	12	45
DUCK TARGET FACILITY / NC49799F788800	1	129	2,533
ENGLI HARD GFA / NC49799F486700	1	77	158
FORT FISHER / NC49799F489600	1	13	1,200
FORT GREEN / NC49799F483100	2	472	5,869
GREENSBORO RIFLE RANGE / NC49799F794100	1	12	1,923
KITTY HAWK AWS STA #14 / NC49799F487600	2	12	385
MANTEO NAV AUX AIR ST / NC49799F790300	1	0	396
MOORE GENERAL HOSPITAL / NC49799F487800	1	13	1,560
NAAS EDENTON / NC49799F483300	2	1,079	255
OCRACOCKE SECTION BASE / NC49799F790400	1	0	11
ROANOKE RAPIDS AFS / NC49799F484100	1	149	0
WINST-SAL NAV WEA IND / NC49799F490100	1	76	0
◆ NORTH DAKOTA			
◆ AIR FORCE			

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
HECTOR FIELD ANGB / ND857282592400	11	1,084	506
◆ DEFENSE LOGISTICS AGENCY			
DFSP GRAND FORKS / ND897152880700	1	442	1,575
◆ FUDS			
ALEX GAP FIL AX Z28E / ND89799F071200	1	336	0
DICKINSON AIR FORCE STATION Z-177 / ND89799F071000	2	283	2,239
MINOT TVOR ANX / ND89799F076800	1	0	10
NIOBE GFA Z-28A / ND89799F076900	1	12	90
REGAN GAP FIL AX Z-28D / ND89799F071400	1	336	0
◆ OHIO			
◆ ARMY			
LIMA ARMY TANK PLANT / OH521002051000	16	0	0
USARC CADIZ / OH521004163200	8	0	0
USARC COLUMBUS (300) / OH521004160500	4	0	0
USARC DAYTON / OH521004160900	9	0	0
USARC DELAWARE / OH521004161000	7	0	0
USARC KINGS MILLS (AMSA 59) / OH521004164900	11	0	0
USARC LIMA (AMSA 58 SUB 1) / OH521004166900	11	0	0
USARC MARION / OH521004161800	10	0	0
USARC MILAN / OH521004162100	13	0	0
◆ AIR FORCE			
BLUE ASH AIR NATIONAL GUARD BASE / OH557282587600	2	20	6

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
DEFENSE LOGISTICS AGENCY			
DFSP CINCINNATI / OH597152432800	1	45	1,300
FUDS			
BELLEFONTAINE AFS Z-73 / OH59799F366000	2	13	241
BROOKFLD AFS / OH59799F366500	2	13	489
CLEVELAND PLANT / OH59799F883400	2	0	1,993
CLINTON COUNTY AFB / OH59799F873200	1	12	0
COLUMBUS NAS / OH59799F862600	2	12	2,736
FLETCHER GEN HOSP / OH59799F367000	1	13	75
LEWISVILLE GFA / OH59799F367200	1	35	0
LORDSTOWN ORDNANCE DEPOT / OH59799F367400	2	13	1,258
MARBLEHEAD GFA / OH59799F363500	1	13	0
MARION ENGINEER DEPOT / OH59799F367500	1	13	409
NIKE BAT 46 / OH59799F364900	1	13	0
NIKE CL-11 / OH59799F365300	1	13	0
NIKE CL-13 / OH59799F365400	1	13	0
NIKE CL-48 / OH59799F365600	1	13	0
NIKE SITE CD-27 / OH59799F364800	1	13	0
NIKE SITE CD-78 / OH59799F365000	1	13	2,023
NIKE SITE CL-34 / OH59799F365500	1	13	0
NIKE SITE CL-59 / OH59799F365700	1	13	162
PLUM BROOK ORDNANCE WORKS / OH59799F364100	2	1,094	5,630

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PLYMOUTH USARC / OH59799F368400	1	13	1,560
ROSSFORD ARMY DEPOT / OH59799F367800	1	13	0
SCIOTO ORDNANCE PLANT / OH59799F371500	2	13	6,377
SHARONVILLE ENGINEERING DEPOT / OH59799F367900	1	13	2,507
WILKINS AFSTA / OH59799F371300	1	13	0
YOUNGSTOWN MUNICIPAL AIRPORT / OH59799F370200	1	13	1,565
OKLAHOMA			
NAVY			
BROKEN ARROW NAVMARCORESCEN / OK617000000001	1	0	0
AIR FORCE			
TULSA INTERNATIONAL AIRPORT / OK657282588700	1	400	899
FUDS			
ADVANCED TWIN ENGINE FLYING SCHOOL / OK69799F638600	1	13	1,710
ARDMORE AFB / OK69799F637600	1	336	0
ATLAS MISSILE NO. 1 / OK69799F640300	1	0	4,226
ATLAS MISSILE NO. 10 / OK69799F641200	1	13	0
ATLAS MISSILE NO. 11 / OK69799F641300	2	0	4,195
ATLAS MISSILE NO. 12 / OK69799F641400	1	13	0
ATLAS MISSILE NO. 2 / OK69799F640400	2	0	26,726
ATLAS MISSILE NO. 3 / OK69799F640500	2	215	2,097
ATLAS MISSILE NO. 4 / OK69799F640600	2	13	4,263
ATLAS MISSILE NO. 5 / OK69799F640700	1	369	0

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ATLAS MISSILE NO. 6 / OK69799F640800	2	0	4,226
ATLAS MISSILE NO. 8 / OK69799F641000	2	0	4,255
ATLAS MISSILE NO. 9 / OK69799F641100	2	13	3,960
BARTLESVILLE AFS / OK69799F637700	1	97	77
CP GRUBER / OK69799F636000	1	12	1,963
DELHI AUX AF / OK69799F643300	2	0	1,933
DRUMMOND AUX FLD NO 1 / OK69799F636700	2	0	395
EAKER AUX NAV AF / OK69799F637900	1	13	820
GAGE AUX AF / OK69799F638400	1	13	95
GR SALT PL BOMB RGE / OK69799F636900	1	13	4,033
MIDWEST AIR SCH / OK69799F638100	1	13	80
MUSKOGEE AAF / OK69799F639900	2	462	2,572
MUSKOGEE AUX AF / OK69799F639800	1	13	350
MUSKOGEE H ENG FUEL PL / OK69799F637100	2	3,385	1,299
OKLAHAMA CITY RAD BOMB / OK69799F642700	1	12	0
OKLAHOMA AIR COLLEGE / OK69799F639300	1	13	0
OLUSTEE AUX AAF / OK69799F639400	1	13	109
PAR #2 WIL BON FLY SCH / OK69799F636400	1	13	33
PORTION TINKER AFB,OK / OK69799F640200	1	12	0
RENO QUARTERMASTER DEPOT / OK69799F635800	2	133	1,886
SHAWNEE NAVAL AIR / OK69799F639100	2	13	6,222
TINKER FLD RADIO TRNS / OK69799F758300	1	12	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
VANCE OUTER MARKER ANX / OK69799F635700	1	13	53
VANCE RADIO RNG ANX / OK69799F635500	1	13	0
VANCE TRG AX GCA / OK69799F642500	1	13	10
VANCE VOR ANX / OK69799F635600	1	13	79

OREGON

ARMY			
USARC SALEM / OR0210062M2400	2	0	0
AIR FORCE			
KENO AIR FORCE STATION / OR057212521000	3	0	0
PORTLAND INTERNATIONAL AIRPORT / OR057282426400	11	2,969	930
FUDS			
ASTORIA ARPT / OR09799F136300	2	12	2,367
BAKER AFSTA / OR09799F307200	2	45	36
BOARDMAN AFRNG / OR09799F307600	1	16	1,923
BURNS AIR FORCE STATION / OR09799F307900	2	86	2,180
CENTRAL OREGON GUN RNG / OR09799F308600	1	12	2,490
COLD SPRINGS BOMB RNG / OR09799F308800	1	12	2,490
COLUMBIA BCH MIL RES / OR09799F106000	1	16	345
CONDON AFSTA / OR09799F309000	1	56	76
CORVALLIS ARMY AMMUNITION FACILITY / OR09799F309200	2	520	1,685
DOUGLAS NG GUARD TAR / OR09799F309400	1	16	2,083
FORT STEVENS MILITARY RESERVE / OR09799F308900	2	54	1,776

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
HECETA HEAD LIGHTHOUSE / OR09799F316900	1	43	41
KINGSLEY FIELD / OR09799F853900	2	11	2,080
KINGSLEY FRG RG ANNEX / OR09799F808700	1	11	2,062
NAV AIR STA, TILLAMOOK / OR09799F315200	2	368	74
NORTHWEST MAN AREA / OR09799F312000	1	12	5,153
OLD CP ABBOTT / OR09799F307000	2	12	2,023
PHILOMATH GAP FILLER / OR09799F312300	1	45	42
PORTLAND AIR BASE / OR09799F034200	1	12	1,973
ROSEBURG RIFLE RNG / OR09799F313300	2	16	1,923
S E OREGON GUN RNG / OR09799F313600	1	16	2,480
USARC ASTORIA / OR09799F314000	1	55	0
PALAU			
◆ FUDS			
MALAKAL FUEL TANKS / PS99799F412800	1	11	5,307
PELELIU SITE 2 / PS99799F412500	1	11	1,923
PENNSYLVANIA			
◆ ARMY			
AMSA 112 LOCK HAVEN / PA32100PA06000	8	0	235
AMSA 29 READING / PA32100PA14700	9	0	235
BRISTOL VETERANS USARC / PA32100PA01000	9	0	32
EDGEMONT USARC / PA32100PA02200	15	0	15

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ELRAMA ARMORY COMPLEX / PA321004215000	13	0	0
NORTH PENN USARC / PA32100PA13900	5	3	15
TACONY WAREHOUSE / PA321002279200	13	2,973	296
USARC GERMANTOWN / PA321001HN5400	11	0	0
USARC HORSHAM 01 / PA321001HN3500	9	0	0
USARC HUNTINGDON / PA321001HN3700	6	0	0
USARC INDIANA / PA3210016N3800	4	0	0
USARC MEADVILLE / PA3210016N4500	1	0	0
USARC PITTSBURGH 03 / PA3210016N6100	4	0	0
USARC STATE COLLEGE / PA3210012N6900	6	0	0
USARC WILKES-BARRE / PA3210012N7500	18	0	0
USARC WILLIAMSPORT / PA3210012N7600	6	0	0
◆ NAVY			
NAVAL HOSPITAL PHILADELPHIA / PA317002725600	2	100	0
◆ AIR FORCE			
STATE COLLEGE ANG / PA357282627300	2	477	1,861
WILLOWGR / PA357282534900	1	0	0
◆ FUDS			
AAF INTELLIGENCE SCH / PA39799F147700	1	13	49
AFPLT #45 / PA39799F153500	1	336	0
AVCO / PA39799F145100	2	274	205
BIRDSBORO ARMY TK FNDR / PA39799F147800	1	13	460

Table B-2 Defense Environmental Restoration Program

Status Of Installations: With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CONNELLSVILLE ARPT / PA39799F155900	2	16	2,577
CROSS AND H/STONE MOUN / PA39799F148300	2	16	90
CROYLAND PLANT / PA39799F825300	1	11	2,050
ESSINGTON NG TAR RNG / PA39799F154100	2	0	2,573
FEDERAL LABORATORIES / PA39799F841800	1	0	10
HANOVER GAP FILLER ANX / PA39799F150600	1	96	115
JOHNSTOWN SHELL PLANT / PA39799F808200	1	0	10
MAR CORPS TRG CEN, PA / PA39799F152900	1	11	114
MARCORESCEN / PA39799F153000	1	16	431
MARIETTA AFS / PA39799F150900	5	1,424	231
MIDDLETOWN AIR DEPOT / PA39799F144500	2	45	1,598
NAV IND RES GEAR PLT / PA39799F151700	1	13	326
NAVRESCEN / PA39799F152800	1	58	80
NEW CUMBERLAND ARMY DEPOT / PA39799F147200	1	1,892	760
NIKE BAT PH-75/78 MEDI / PA39799F146600	2	336	30
NIKE PH-15 (BRISTOL) / PA39799F146400	2	13	1,582
NIKE PH-67 (CHESTER) / PA39799F146500	2	102	3,025
NIKE PH-91 (NORRISTOWN) / PA39799F146800	1	234	0
NIKE PI-03 / PA39799F145700	2	0	740
NIKE PI-36(N.HUNTINGDO) / PA39799F145800	1	336	0
NIKE PI-43 (ELRAMA) / PA39799F146000	2	13	730
NIRS AM BRIDGE CO / PA39799F154800	1	0	10

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PLANCOR 400 BETH FGE C / PA39799F155400	1	20	75
SUSQUEHANNA ORD SUB-DE / PA39799F144900	2	16	4,643
TOBYHANNA ARTILLERY RANGE / PA39799F147000	2	13	3,783
PUERTO RICO			
ARMY			
FORT ALLEN / PR221004307700	6	0	0
FORT BUCHANAN / PR22100R032700	14	0	0
FUDS			
ARECIBO AUX AIR DROME / PR29799F414600	1	114	1,175
CAMP TORTUGUERO / PR29799F414200	1	102	0
CULEBRA ISLAND NWR / PR29799F414300	2	384	10,934
DESECHEO ISL / PR29799F414400	1	21	1,923
DORADO AUX AIRDROOME / PR29799F414900	1	105	340
FT. BROOKE / PR29799F418300	1	62	0
FT. BUCHANAN / PR29799F418400	1	16	1,923
HENRY BARRACKS / PR29799F417900	1	21	1,805
MAYAGUEZ SL AND FC / PR29799F416900	1	21	1,923
NAVAL STA SAN JUAN / PR29799F417600	2	1,443	3,450
POINT LIMA GUN EMP / PR29799F726400	2	11	62
PONCE YACHT CLUB PIER / PR29799F726500	1	0	10
SABANA SECA AMM STO AR / PR29799F415900	1	11	2,092
SAN PATRICIO HOSPITAL / PR29799F835900	1	0	135

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
RHODE ISLAND			
◆ FUDS			
ANTI-AIRCRAFT TRNG CNTR / RI19799F735700	1	16	2,051
BLUE BEACH / RI19799F215800	1	277	300
BRENTON POINT FC STA / RI19799F211900	1	16	2,073
BRISTOL NIKE 38 / RI19799F211300	2	178	385
CRINSTON ANG STA / RI19799F214600	1	11	0
DEVILS FOOT ROAD / RI19799F215700	1	406	1,335
DUTCH ISL / RI19799F215400	1	43	345
FORT CHURCH / RI19799F212500	2	16	2,192
FORT GETTY / RI19799F212600	2	13	2,122
FORT MANSFIELD / RI19799F810700	1	11	1,923
FORT VARNUM / RI19799F212900	1	13	2,077
FT ADAMS / RI19799F211200	1	1,434	3
GOULD ISLAND NUSC / RI19799F213100	2	255	4,626
HILLSGROVE AAF / RI19799F213300	1	102	0
HOPE ISL NAS / RI19799F214200	1	55	170
HULL COVE FIRE CON STA / RI19799F213400	1	28	0
NAV & MAR CORP RES CTR / RI19799F868100	1	11	0
NETC(MELVILLE IND FAC) / RI19799F215500	1	16	36
NIKE CONTROL PR-58 / RI19799F211400	1	19	385
NIKE PR-79 / RI19799F211500	3	148	948

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
OAKS INN BATTERY / RI19799F810800	1	16	2,437
PROSPECT HILL FCS / RI19799F214000	1	13	10
QUARRY DISPOSAL SITE / RI19799F215600	1	248	1,565
ROSE ISL / RI19799F214900	2	34	2,511
SEARCHLIGHT BATTERY / RI19799F805400	2	27	2,050
TIV AF POL RET DIS STA / RI19799F214400	2	11	1,800
WINDMILL HILL SITE G / RI19799F810900	1	16	0
SOUTH CAROLINA			
◆ ARMY			
USARC YORK, SC / SC421002806600	10	0	0
◆ NAVY			
CHARLESTON FISC / SC417002434300	18	0	0
CHARLESTON FLEMINEWARTRACEN / SC417002263200	1	34	0
NAVAL BASE CHARLESTON / SC417002256000	141	0	0
◆ DEFENSE LOGISTICS AGENCY			
DFSP CHARLESTON / SC497152443200	1	3,209	10,044
◆ FUDS			
AIKEN AAF / SC49799F494200	2	13	2,453
ANDERSON AAF / SC49799F500100	1	21	0
ANDREWS BMB RNG 2 / SC49799F493600	1	11	2,510
BARNWELL MUN ARPT / SC49799F494300	1	23	0
C STON BOMBING RNG 1 / SC49799F493300	1	11	2,510

Table B-2 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
CAMDEN AAF / SC49799F499600	1	13	58
CHARLESTON ARMY DEPOT / SC49799F491900	1	16	40
CHARLESTON ARMY DEPOT / SC49799F847300	2	0	1,933
CHARLESTON MINECRAFT / SC49799F498900	1	16	0
CHARLESTON NWS S ANX / SC49799F677900	1	16	1,923
CHARLESTON SM ARA / SC49799F498200	1	13	2,533
COLUMBIA AAB / SC49799F494900	1	13	4,000
CONWAY BMB&GUNRY RNG / SC49799F492900	1	11	3,665
CORONACA AAF / SC49799F494700	1	18	0
GEORGETOWN BMB&GN RG / SC49799F492800	1	11	2,103
GFA (Z-113A) / SC49799F497300	1	37	0
HIL HEAD LHOUSE RES / SC49799F500600	1	13	0
LIBERTY HILL RRL ANX / SC49799F746000	1	0	10
LK MURRAY BMB RNG / SC49799F493800	1	11	5,997
MYRTLE BCH AFB / SC49799F494800	1	13	0
MYRTLE BEACH B&G RANGE / SC49799F802300	1	11	1,923
PONTIAC BMB RNG / SC49799F493700	1	11	2,527
SAND HILLS BMB&GN RG / SC49799F492700	1	11	2,511
STARK GENERAL HOSPITAL / SC49799F497800	2	50	1,824
SOUTH DAKOTA			
FUDS			
ARMSTRONG ATG GUN RGE / SD89799F080800	1	16	2,490

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
BLACK HILLS ORDNANCE DEPOT / SD89799F077100	2	5,794	17,614
E-WORTH AFB COM AX-REC / SD89799F079900	1	16	205
E-WTH AFB NIK BAT E-01 / SD89799F077700	1	104	5
E-WTH AFB NIK BAT E-20 / SD89799F077500	2	216	1,839
E-WTH AFB NIK BAT E-40 / SD89799F077600	2	120	1,589
E-WTH AFB NIK BAT E-70 / SD89799F077800	2	191	1,839
ELLSWORTH AFB AFFACS-1 / SD89799F077900	1	60	260
ELLSWORTH AFB AFFACS2 / SD89799F078000	1	56	260
ELLSWORTH AIR FORCE BASE AFFACS-3 / SD89799F078100	2	151	1,589
GETTYSBURG FAM HSG AX / SD89799F080300	1	341	0
INTERIOR ANG SITE / SD89799F080600	1	0	395
INTERIOR RADAR BMB SCO / SD89799F079600	1	0	10
MCINTOSH GFA TM-177C / SD89799F084500	1	48	110
MITCHELL PBR #3 / SD89799F084700	1	13	2,523
MITCHELL PBR #4 / SD89799F084800	1	13	2,523
MITCHELL RIFLE RNG / SD89799F084900	1	13	2,023
PICKSTOWN AFS Z-134 / SD89799F080700	1	11	110
PIERRE ARMY AIRFIELD / SD89799F085000	1	199	2,488
PINE RIDGE GUNNERY RANGE / SD89799F077200	2	16	5,380
RAPID CITY PBR #1 / SD89799F085300	1	11	1,973
RAPID CITY PBR #2 / SD89799F085400	1	11	1,978
RAPID CITY SM ARM RGE / SD89799F079400	2	11	4,728

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
RAPID CTY A TO G GUN / SD89799F085200	1	11	1,983
SIoux CITY PBR #2 / SD89799F085500	1	11	1,973
SIoux CITY PBR #6 / SD89799F085600	1	11	0
WATERTOWN AAF / SD89799F085900	2	11	2,223
WATERTOWN ATG GUN RGE / SD89799F085800	1	11	2,018
WATERTOWN PRE BOMB RGE / SD89799F086000	1	11	1,983
WATERTOWN RIFLE RNG / SD89799F086100	1	11	1,983
YANKTON ATG GUN RGE / SD89799F086200	1	11	1,973
TENNESSEE			
ARMY			
GRUBBS/KYLE TRAINING CENTER / TN421004734000	7	0	0
USARC MEMPHIS 02 / TN421002JR4000	3	0	0
NAVY			
KNOXVILLE NAVMARCORESCEN / TN417002271000	1	791	135
AIR FORCE			
MEMPHIS INTERNATIONAL AIRPORT / TN457282430700	1	291	1,068
NASHVILLE AIR NATIONAL GUARD BASE / TN457282589000	1	495	506
FUDS			
MILLINGTON ORD WORKS / TN49799F351300	2	13	2,435
MOTLOW RNG / TN49799F353700	2	188	7,331
TULLA BMBG & GUNRY RGE / TN49799F352800	2	13	3,633
TEXAS			

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ARMY			
CAMP BULLIS / TX621002013300	7	0	0
CAMP SWIFT MILITARY RESERVATION / TX621004807000	3	0	0
CANYON LAKE RECREATION AREA / TX621002280900	1	0	0
FORT JACOB F. WOLTERS / TX621004855500	4	0	0
SAGINAW ARMY AIRCRAFT PLANT / TX621002268200	1	0	350
USARC PASADENA / TX621005BT2400	4	0	0
USARC TYLER / TX621005BT3500	4	0	0
NAVY			
LUBBOCK NAVMARCORESCEN / TX617002286600	1	101	0
NAVAL AIR STATION CHASE FIELD / TX617002473800	7	4,860	389
NAVAL AIR STATION DALLAS / TX617002278600	49	306	150
AIR FORCE			
ELLINGTON AIR NATIONAL GUARD BASE / TX657282406700	7	1,273	0
LA PORTE AIR NATIONAL GUARD BASE / TX657282588400	2	342	0
FUDS			
(TEXAS) FORT WOLTERS / TX69799F646400	1	764	250
ALAMO FLD / TX69799F649500	1	13	395
ALICE ARPT / TX69799F647300	1	11	26
AMARILLO AIR FORCE BASE / TX69799F649900	3	856	900
AMERICAN ZINC COMPANY / TX69799F848200	2	0	1,570
ATLAS AF FAC S-12 / TX69799F651400	2	323	27

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
ATLAS AF FAC S-2 / TX69799F650400	2	323	27	FANNETT GAP / TX69799F647200	1	11	76
ATLAS AF FAC S-4 / TX69799F650600	2	323	27	FORT CLARK / TX69799F644600	2	13	2,308
ATLAS AF FAC S-6 / TX69799F650800	1	11	882	FORTH WORTH ARMY DEPOT / TX69799F662800	2	229	1,970
ATLAS AIR FORCE FACILITY S-3 / TX69799F650500	2	339	895	FT RINGGOLD / TX69799F663400	1	112	20
ATLAS MISSILE NO. 7 / TX69799F648800	2	13	5,212	GARNER FIELD / TX69799F743000	1	11	53
BEAUMONT POL FAC / TX69799F647400	1	11	0	GARY (EDWARD) AIR FORCE BASE / TX69799F662100	2	1,345	2,924
BLACKLAND ARMY AIRFIELD / TX69799F651900	1	80	3,727	HEARNE ALIEN ENEMY INT / TX69799F674300	1	16	395
BLUEBONNET ORD PLT / TX69799F669900	1	13	2,423	HEREFORD POW CP / TX69799F661300	1	174	68
BREMEN PBR #1 / TX69799F669500	1	13	3,023	MIDLAND AAF TAR RGE #1 / TX69799F658900	2	13	2,423
BROWNFLD GAP FIL ANX / TX69799F743400	1	11	385	MIDLAND AAF TAR RGE #6 / TX69799F658500	1	13	0
BROWNWOOD AAF / TX69799F669300	1	13	395	MINERAL WELLS MUN ARPT / TX69799F758100	1	209	195
CHILDRESS AAF BMBRG#14 / TX69799F666300	1	11	1,923	MOORE AFB (USDA) / TX69799F804800	1	336	0
CHILDRESS AAF BMBRGE#1 / TX69799F667500	1	11	1,983	NAS HITCHCOCK (GAL CTY) / TX69799F675500	2	20	229
CHILDRESS AAF BMBRGE#5 / TX69799F667100	1	11	1,923	NAV SHIP BERTH FAC / TX69799F645600	1	11	15
COMSTOCK GFA TM1873 / TX69799F665600	1	16	32	NR CNTR / TX69799F646900	1	16	0
CP FANNIN / TX69799F648600	1	13	2,423	PAMPA AAF (K06TX016101) / TX69799F648700	1	13	770
CP HULEN (CIV HSG) / TX69799F673000	1	16	328	PAMPA AF AUX FLD NO 1 / TX69799F655500	1	13	290
CP SWIFT / TX69799F668500	3	165	976	PERRIN AIR FORCE BASE / TX69799F654900	2	2,831	4,224
DALHART GRO GUNN RNG / TX69799F664900	1	13	300	PRESTON AUX. FLD NO.2 / TX69799F684800	1	0	10
DALHART PBR 3-4 / TX69799F665000	1	13	1,100	PYOTE AAF BOMB RGE #4 / TX69799F653500	1	13	385
DUNCANVILLE AFS (P-78) / TX69799F664100	1	13	33	PYOTE AAF GUN RGE / TX69799F653900	1	13	1,923
EAGLE PASS AAF / TX69799F646000	2	0	1,709	RED RIVER ARS RIF RNG / TX69799F653300	1	13	2,023

Table B-2 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
RIVERSIDE POW CP / TX69799F742700	1	11	53
RIVIERA / TX69799F806900	1	11	0
ROCKPORT AFS (AC&W) / TX69799F673600	2	34	1,052
SAN ANTONIO NG ARMY / TX69799F653000	2	0	355
SCHOLES FLD / TX69799F647500	2	0	2,095
STINSON FLD / TX69799F652300	2	16	2,184
TWIN PARKS ESTATES / TX69799F645800	1	13	0
VAN VLECK GAP FILLER / TX69799F647000	1	11	79

UTAH

ARMY			
FORT DOUGLAS / UT821002027800	7	2,067	0
GREEN RIVER TEST SITE / UT821002263800	12	0	0
NAVY			
MAGNA NIROP / UT817002727700	16	0	0
FUDS			
BUSHNELL GENERAL HOSP / UT89799F502000	3	0	780
CARRINGTON ISL PBR / UT89799F685700	1	13	2,480
DGWYSTRI / UT89799F806800	1	597	1,262
HURRICANE MESA TEST / UT89799F501600	1	13	3,434
SHEEP BURIAL SITE / UT89799F809300	2	16	1,675
SKULL VALLEY / UT89799F805300	2	0	2,970
ST GEO RAD BOMB SCO / UT89799F586800	1	0	0

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
YELLOW JACKET / UT89799F825000	1	803	3,277

VERMONT

FUDS			
FT. ETHAN ALLEN ARTRNG / VT19799F216500	1	13	2,023
LYNDONVILLE AFSTA / VT19799F216600	2	194	1,640
PLATTSBURGH ATLAS S-2 / VT19799F216100	1	13	0
PLATTSBURGH ATLAS S-3 / VT19799F216200	1	13	0

VIRGIN ISLANDS

FUDS			
CAMP ACOSTA / VI29799F734100	2	11	64
FORMER FORT SEGARRA / VI29799F419300	2	3,231	2,589
MUHLENFELS PT GUN EMP / VI29799F727500	1	21	0

VIRGINIA

ARMY			
DEFENSE MAPPING AGENCY - HERNDON / VA321002135400	3	891	20
FORT A.P.HILL / VA321002041600	19	3,392	362
FORT MONROE / VA321002060300	4	1,807	92
USARC CHINCOTEAGUE (WALLOPS IS.) / VA3210015S1200	5	0	0
NAVY			
DAM NECK FCTC / VA317002293800	9	680	566
NAVAL HOSPITAL PORTSMOUTH / VA317002481800	2	42	1

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FUDS			
AF PLT #80 / VA39799F164700	1	11	0
ALESHIRE Q M DEPOT / VA39799F164800	1	37	0
ARMY SUPPLY BASE / VA39799F781000	1	0	10
BUCKROE BEACH / VA39799F789100	1	100	150
BYRD FLD / VA39799F165300	2	184	541
CAMP ALEXANDER / VA39799F824200	1	0	10
CAMP WALLACE / VA39799F775800	2	16	2,120
CAPE CHARLES AFS BUNK / VA39799F156500	2	13	135
CHOPAWAMIC TROOP TRG S / VA39799F166700	1	13	2,480
COMFAIR NOR-NAS OCEANA / VA39799F170400	1	13	0
ENGINEER DEPOT / VA39799F823800	1	0	10
FISHERMAN IS NWR-N F / VA39799F157300	1	13	512
FORD PLANT / VA39799F821900	1	0	10
FT LEE / VA39799F776900	1	11	1,983
FT MONROE/FT WOOL AREA / VA39799F158300	1	13	1,923
FT PICKETT A ARPT / VA39799F167400	2	28	319
JAMES RIVER SHIPBLDG / VA39799F172700	2	11	2,015
LAMB. PT GRD BARRACKS / VA39799F823900	1	0	10
MANASSAS AF COMMUNICATION FACILITY / VA39799F171800	2	18	1,720
MICROWAVE STA , VA / VA39799F165800	1	40	2
MIDLOTHIAN MICRO ST S / VA39799F159800	1	20	2

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
N-FOLK DEF NIK BATN-52 / VA39799F161000	1	13	385
NAAS CREEDS / VA39799F775200	1	16	1,923
NAAS PUNGO / VA39799F819800	1	16	0
NANSEMOND ORDNANCE DEPOT / VA39799F156700	1	969	1,070
NAVAL COMM. FAC / VA39799F854400	1	0	385
NAVY YARD / VA39799F173000	1	16	0
NEW RIVER ORD PLT / VA39799F156900	1	13	0
NIKE N-36 / VA39799F160900	1	14	343
NIKE SITE N-63 / VA39799F156600	1	163	0
NIKE W-BA-74 / VA39799F167500	1	186	0
NSY NORFOLK / VA39799F172500	1	16	0
OYSTER POINT STO AREA / VA39799F157800	1	13	385
PETERSBURG AIRPORT / VA39799F839200	2	19	389
PLUM TREE ISL RNG / VA39799F167300	2	13	2,605
Q M MARKET CNTR / VA39799F164900	1	21	2
Q.M. DEPOT, NEWPORT NW / VA39799F780800	1	0	10
RADIO REC FACILITY / VA39799F775600	1	16	0
RES TRN CENTER, USCG / VA39799F854500	1	0	395
RHOAD MIC STA SITE / VA39799F171500	1	16	0
USA RECRUITING CMD / VA39799F163100	1	15	35
VIRGINIA MICROWAVE STA / VA39799F162800	1	37	2
VIRGINIA OW / VA39799F163700	1	13	4,103

Table B-2 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
W.H. GROUP NO. 2 & 3 / VA39799F780900	1	0	10
WALLOPS ISL / VA39799F169700	1	339	0
WASH/BALT DEF NIK W-83 / VA39799F163800	1	13	470
WOODROW WILSON GEN HOS / VA39799F164300	1	13	0
WASHINGTON			
ARMY			
AFRC BELLINGHAM / WA021006G00400	7	0	0
KENT NATIONAL GUARD FACILITY / WA021002441000	4	0	0
REDMOND ANG FACILITY / WA021005312000	6	0	0
RUSTON WAY PROPERTY / WA021005300000	7	0	0
USARC SPOKANE / WA021006G03600	12	0	0
USARC YAKIMA (PENDLTON) / WA021006G06000	8	0	0
NAVY			
JACKSON PARK HOUSING, BREMERTON / WA017002341801	4	0	0
NAVAL RADIO STATION JIM CREEK / WA017002248900	9	709	45
NAVAL STATION PUGET SOUND / WA017002343000	12	1,188	41
PORT HADLOCK NOC PAC DIV DET / WA017002341901	15	0	0
PUGET SOUND FISC BREMERTON / WA017002342600	1	16,566	1,825
PUGET SOUND FISC MANCHESTER / WA017002342601	4	0	0
AIR FORCE			
BELLINGHAM MUNICIPAL AIRPORT / WA057282840200	1	178	2,075
CAMP MURRAY / WA057282882800	1	180	2,075

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
PAINÉ AIR NATIONAL GUARD BASE / WA057282426800	2	205	1,675
SEATTLE AIR NATIONAL GUARD BASE / WA057282592900	1	181	2,030
SPOKANE AIR NATIONAL GUARD BASE / WA057282429300	1	231	1,355
DEFENSE LOGISTICS AGENCY			
DEFENSE FUEL SUPPORT POINT MUKILTEO / WA097152435200	1	2,824	2,560
FUDS			
ARLINGTON ARPT / WA09799F155800	1	34	0
BELLINGHAM AAF / WA09799F322700	1	46	0
COLVILLE AFSTA / WA09799F324600	1	56	0
COUGAR MT. NIKE 20 / WA09799F317800	3	575	40
COUGAR MTN. AAA / WA09799F338200	1	39	0
CP HAYDEN / WA09799F323800	1	58	0
ELLENSBURG AAF / WA09799F325400	1	0	10
EPIRATA ARMY NG GD FAC / WA09799F325900	1	16	13
FAIRCHILD AIR FORCE BASE ATLAS S-3 / WA09799F326600	1	13	1,157
FAIRCHILD AIR FORCE BASE ATLAS S-4 / WA09799F326700	1	13	1,157
FAIRCHILD NIKE 07 / WA09799F327700	1	41	0
FAIRCHILD NIKE 45 / WA09799F327900	1	59	32
FORT CANBY / WA09799F151600	1	13	34
FORT COLUMBIA MIL RES. / WA09799F328700	2	86	2,023
FORT EBEL MIL RSV / WA09799F328800	1	13	36
FORT FLAGLER MIL RES / WA09799F328900	2	436	2,023

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
FORT WARD-BB ISLAND AAA BATTERY / WA09799F144600	2	20	298
GEORGE WRIGHT AIR FORCE BASE / WA09799F329800	2	473	1,717
IGONE GAP FILLER(P-60A) / WA09799F319900	1	77	0
KINGSTON NIKE 92 / WA09799F319100	2	225	60
LARSON TITAN S-1 / WA09799F331800	1	13	1,157
LARSON TITAN S-3 / WA09799F332000	1	13	1,157
MANCHESTER AAA SITE / WA09799F338000	2	47	2,023
NASELLE AFS / WA09799F321100	3	96	143
NAVAL RTS - BATTLE PT. / WA09799F832800	2	13	1,610
NW CENTER / WA09799F850800	1	0	152
OLALLA NIKE 62 / WA09799F319300	1	48	59
PORT ANGELES COMBAT RG / WA09799F318400	1	16	2,062
POULSBO NIKE 81 / WA09799F318700	1	60	40
RADIO RELAY ANX #2 / WA09799F320600	1	13	0
RADIO RELAY ANX NO 4 / WA09799F320400	1	13	0
RADIO RELAY ANX NO 5 / WA09799F320300	1	13	0
RADIO RELAY ANX NO 7 / WA09799F320800	1	13	0
RADIO RELAY ANX NO.3 / WA09799F320100	1	13	0
RADIO RELAY ANX NO.6 / WA09799F320200	1	13	0
REDMOND NIKE 13-14 / WA09799F319500	2	174	1,625
SEATTLE ARMY CHEM PLT / WA09799F337600	1	13	0
SEATTLE NAV IND RES SH / WA09799F338900	2	0	2,050

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
TACOMA STO. SITES,USGS / WA09799F789000	1	60	0
TULALIP MUNITIONS DEP / WA09799F318900	1	13	1,923
VASHON NIKE 61 / WA09799F319700	1	58	225
WALLA WALLA AAF / WA09799F342300	1	1,034	135
WINSLOW NIKE 82 / WA09799F319200	1	13	0
YOUNGS LAKE NIKE 32-33 / WA09799F319400	2	90	793

WEST VIRGINIA

ARMY

POINT PLEASANT OMS #6 / WV321005413500	3	0	650
USARC BLUEFIELD / WV3210016U0500	5	0	0
USARC CLARKSBURG / WV3210016U0800	3	0	0
USARC EAST RAINELLE / WV3210016U4600	4	0	0
USARC HUNTINGTON / WV3210016U2000	3	0	0
USARC PARKERSBURG (AMSA 114) / WV3210026U4300	5	0	0
USARC WEIRTON / WV3210016U6400	3	0	0

FUDS

DOLLY SODS-NATL FOR / WV39799F346000	1	13	1,620
FIKE/ARTEL CHEMICAL / WV39799F789200	2	388	2,228
GUTHRIE AFS / WV39799F346900	1	13	0
JEFFERSON CNTY RCV / WV39799F346700	1	13	0
JEFFERSON CO TRANS / WV39799F347800	1	13	0
MARSHALL ARMY CHEM PLT / WV39799F348000	1	329	205

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Table B-2 Defense Environmental Restoration Program

Location / FID	Total No. Of Sites	Costs Incurred Through FY94 Estimate (\$000)	FY95 to Completion Cost Estimate (\$000)
NAVAL ORDNANCE PLT / W39799F347700	1	13	0
SYLVANIA ELEC TRI PROD / W39799F347800	1	13	0
VET ADMIN GENERAL HOSP / W39799F346600	1	13	385
WV MANUEVER AREA / W39799F346500	1	669	12,442
YEAGER AIR NG / W39799F11600	2	16	1,877

WISCONSIN

ARMY

MILWAUKEE 4828 USARC / W152100W104300	1	0	50
USARC CHIPPEWA FALLS / W1521004740000	5	0	0
USARC DODGEVILLE / W1521004743800	5	0	0
USARC FOND DU LAC / W1521004M44100	2	0	0
USARC HURLEY (AMSA 52 SUB 1) / W1521004765300	8	0	0
USARC LADYSMITH / W1521004746700	7	0	0
USARC MANITOWOC / W1521004340800	8	0	0
USARC MILWAUKEE (SILVER SPRING) / W1521004M40300	16	0	0
USARC PEWAUKEE / W1521004M45700	3	0	0
USARC SPARTA (FT. MCCOY ECS 67) / W152100436700	14	0	0
FUDS			
BRANCH US DISPL BARR / W159799F243700	1	13	0
CAMP HAVENS / W159799F812900	2	0	1,933
COUNTY LINE NGTR / W159799F812200	1	0	10
LA CROSSE NG TAR RGE / W159799F242700	1	16	0

Location / FID	Total No. Of Sites	Costs Incurred Through FY94 Estimate (\$000)	FY95 to Completion Cost Estimate (\$000)
NIKE SITE MSP-20 / W159799F244400	2	193	1,560
OSCEOLA AFS / W159799F243500	1	148	53
OSCEOLA AFS 2-35 / W159799F247500	1	0	10
RICHARD BORG AFB / W159799F243400	1	13	0
TWO CREEKS / W159799F244200	1	13	0
TWO CREEKS GFA 219B / W159799F24800	1	0	10
WAUSAU FAM HSG SITE / W159799F245800	1	0	10
WEHR STEEL COM MIL / W159799F248700	1	11	0
WILLIAMS BAY AFS / W159799F244300	1	72	5

WYOMING

FUDS

CASPER A TO G GUN RGE / WY89799F087100	1	11	1,973
CASPER GND GUN RGE / WY89799F087200	1	11	2,573
CASPER PRE BOMB RGE #7 / WY89799F087400	1	11	2,490
CASPER PRE BOMB RGE #3 / WY89799F087500	1	11	1,978
CASPER PRE BOMB RGE #4 / WY89799F087600	1	11	1,978
FE WAR AFB AT FAC S-6 / WY89799F091200	1	154	25
FE WARREN AFB FAC 1 / WY89799F086500	1	195	0
FE WARREN AFB FAC 2 / WY89799F086600	1	247	0
FE WARREN AFB FAC 3 / WY89799F086700	1	273	0
FE WARREN AFB FAC 4 / WY89799F090800	1	243	0
FE WARREN AFB FAC 7 / WY89799F086300	1	144	25

Table B-2 Defense Environmental Restoration Program

Status Of Installations With FY95 To Completion Cost Estimate
Less Than \$1,000,000 or Less Than Two Total Sites

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
-----------------	--------------------------	---	--

FE WARREN ROCK QUARRY / WY89799F091100	1	13	0
GUENSEY CP&MAN AREA / WY89799F087900	1	16	2,490
POLE MT / WY89799F086400	1	11	2,990
SPLIT ROCK ATG GUN RGE / WY89799F088200	1	11	1,973
SUNDANCE FAM HOU AX / WY89799F091800	1	150	0
TORRINGTON NG TAR RGE / WY89799F092100	1	16	2,194

Location / FFID	Total No. Of Sites	Costs Incurred Through FY94 (\$000)	FY95 to Completion Cost Estimate (\$000)
-----------------	--------------------------	---	--

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Completed
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
ALABAMA		
◆ ARMY		
AFRC BIRMINGHAM / AL4210029A0900	4	0
AFRC CULLMAN / AL4210029A1600	5	0
AFRC GADSDEN / AL4210029A2700	3	0
COOSA RIVER STORAGE ANNEX(ANNISTON) / AL421002023100	2	0
USARC ANNISTON / AL4210029A0300	3	0
USARC BELTLINE / AL4210029A1700	5	0
USARC BIRMINGHAM 01 / AL4210029A0600	14	0
USARC BIRMINGHAM 02 / AL421002GA0800	1	0
USARC CROPWELL (ASF 155) / AL4210029A2200	9	0
USARC DOTHAN / AL4210029A1L00	2	0
USARC ELBA / AL4210029A2000	4	0
USARC ENTERPRISE / AL4210029A2100	3	0
USARC FOLEY / AL4210029A2300	1	0
USARC FORT RUCKER (ASF 157) / AL4210029A2500	6	0
USARC FORT RUCKER (ECS 143) / AL4210029AG100	10	0
USARC GADSDEN / AL4210029A2800	5	0
USARC HOLT / AL4210029A3300	1	0
USARC HUNTSVILLE (PATTON RD) / AL4210029A3200	11	0
USARC JASPER / AL4210029A3800	3	0
USARC LINCOLN (TALLADEGA) / AL4210029A5800	6	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC MARION, AL / AL4210029A4100	3	0
USARC MOBILE (WRICHT) / AL4210029A4400	12	0
USARC MONTGOMERY (MONIAC) / AL4210029A4700	10	0
USARC MONTGOMERY (SCREWS) / AL4210029A4900	3	0
USARC OPELIKA / AL4210029A5200	2	0
USARC OPP / AL4210029A5400	2	0
USARC TROY / AL4210029A6000	2	0
USARC TUSCALOOSA / AL4210029A6100	9	0
USARC TUSKEGEE / AL4210029A6700	2	0
◆ FUDS		
BATES AAF MUN AP AUTH / AL49799F422600	1	83
THOMASVILLE COM FAC AX / AL49799F422400	1	339
ALASKA		
◆ FUDS		
AMAKNAK ISL / AK09799F700500	0	21
ATKA AF AUX FLD / AK09799F709200	1	344
BELLS FLATS, KODIAK NS / AK09799F278200	1	344
BURMA ROAD / AK09799F696100	2	21
DRIFTWOOD BAY RR STA / AK09799F250600	1	1,744
DUTCH HARBOR / AK09799F708900	0	21
FAIRBANKS AACS AND ACS / AK09799F709600	1	344
FORT ROSSEAU, SITKA / AK09799F696900	1	17

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
FT. LEARNARD / AK09799F250700	2	12
JUNIPER CK FUEL DUMP / AK09799F708700	1	344
KODIAK CG SUP CNTR / AK09799F299400	1	344
KRUSENSTERN RADIO RELAY ANNEX / AK09799F252500	3	754
NIKE SITE JIG / AK09799F709400	1	344
NIKE SITE LOVE / AK09799F709500	1	344
OHLSON MOUNTAIN / AK09799F709700	1	344
PT CLARENCE LORAN STA / AK09799F708600	2	344
SCOTCH CAP / AK09799F252100	3	21
SITKINAK ISL RADIO REL / AK09799F277500	1	344
UNALASKA DEF SITE / AK09799F250400	1	344
YAKUTAT / AK09799F709100	1	344
AMERICAN SAMOA		
◆ FUDS		
UTULEI STOR TANK / AQ99799F371600	1	393
ARIZONA		
◆ ARMY		
USARC DOUGLAS / AZ921006BA0200	2	0
USARC PHOENIX / AZ921006BA0600	13	0
USARC PHOENIX 02 / AZ921006BA0700	1	0
USARC TUCSON / AZ921006BA0800	3	0
◆ FUDS		

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
NAVAL AIR STATION LITCHFIELD / AZ99799F505100	3	9,003
ARKANSAS		
◆ ARMY		
AFRC NORTH LITTLE ROCK (PIKE) / AR621005HA3300	8	0
USARC ARKADELPHIA / AR621005OA1900	1	0
USARC BLYTHEVILLE / AR621005HA4000	1	0
USARC CAMDEN / AR621005HA0100	10	0
USARC CONWAY / AR621005VA2400	10	0
USARC EL DORADO (02) / AR621005HA0900	1	0
USARC ELDORADO (GARRETT) / AR621005SA2300	5	0
USARC FAYETTEVILLE / AR621005BA0400	5	0
USARC FORT CHAFFEE (1368) / AR621005HA1000	1	0
USARC FORT CHAFFEE (241) / AR621005HA0300	1	0
USARC FORT CHAFFEE (2465) / AR621005HA0500	3	0
USARC FORT CHAFFEE (ECS 15) / AR621005HA1700	13	0
USARC FORT CHAFFEE (NCO ACADEMY) / AR621005HA2900	5	0
USARC FORT SMITH / AR621005OA2000	1	0
USARC HOT SPRINGS / AR621005VA2600	8	0
USARC JONESBORO / AR621005HA0800	7	0
USARC LITTLE ROCK (ASF 19) / AR621005HA1800	4	0
USARC LITTLE ROCK (FINKBEINER) / AR621005HA2100	5	0
USARC LITTLE ROCK (TERRY) / AR621005ZA2700	2	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1991

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC NASHVILLE, AR / AR6210050A2200	1	0
USARC PINE BLUFF / AR621005HA1100	6	0
USARC RUSSELLVILLE / AR621005HA3900	1	0
USARC TEXARKANA 01 / AR621005VA2800	3	0
USARC TEXARKANA 02 / AR621005HA1500	2	0
USARC WEST MEMPHIS / AR621005HA4200	2	0
◆ FUDS		
EL DORADO AAF / AR69799F605400	1	25
LITTLE ROCK COM TRA / AR69799F608900	1	24
CALIFORNIA		
◆ ARMY		
AFRC FRESNO / CA921006BB1300	4	0
AFRC LOS ALAMITOS (ASF 28A) / CA921006BB9400	0	0
H.F.RADIO RECEIVER, SANTA ROSA / CA921002228800	3	0
USARC BAKERSFIELD / CA921006BB0200	8	0
USARC BELL (AMSA 15) / CA921006BB0400	22	0
USARC CAMP PENDLETON / CA921006BB0500	8	0
USARC CHICO / CA9210061B0600	5	0
USARC CLOVIS / CA9210061B0700	1	0
USARC EL MONTE / CA921006BB1000	5	0
USARC FORT ORD (AMSA 14) / CA921006GB2600	9	0
USARC FRESNO (AMSA 14-G) / CA921006BB1200	11	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC LONG BEACH / CA921006BB2000	5	0
USARC LOS ALAMITOS (ECS 16) / CA921006BB9300	0	0
USARC LOS ANGELES 01 / CA921006CB2200	5	0
USARC LOS ANGELES 02 / CA921006BB2400	4	0
USARC MODESTO / CA9210061B2800	1	0
USARC MOUNTAIN VIEW / CA9210063B3000	9	0
USARC NORCO / CA921006BB3300	3	0
USARC PASADENA, CA / CA921006E33400	5	0
USARC SAN BERNARDINO (AMSA 19G) / CA921006BB4200	9	0
USARC SAN DIEGO / CA921006BB4400	3	0
USARC SAN JOSE (AMSA 12) / CA921006GB5200	8	0
USARC SAN PABLO / CA921006GB5600	12	0
USARC SANTA ANA / CA921006BB6000	5	0
USARC SANTA BARBARA / CA921006BB6200	5	0
USARC SANTA ROSA / CA9210061B6600	5	0
USARC STANTON (GARDEN GROVE) / CA921006BB7100	5	0
USARC SUNNYVALE / CA921006GB7200	1	0
USARC UPLAND / CA9210063B7600	5	0
USARC VALLEJO / CA9210061B7800	2	0
USARC VAN NUYS / CA921006BB8000	3	0
VAN NUYS MAINTENANCE SHOP / CA921002123600	1	0
◆ NAVY		

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
CHOLLAS HEIGHTS RADIO TRANSMITTER / CA91700000001	0	0	ARMY		
IMPERIAL BEACH SINGER EDUCATION DIV / CA917009036500	0	0	AFRC BOULDER / CO821006FC0300	6	0
LONG BEACH FISC DETACHMENT / CA917000000004	0	0	AFRC FORT CARSON / CO821006FC1600	1	0
MOFFETT FIELD NAS OUTLYING AREAS / CA917002323801	0	0	USARC AURORA 01 / CO821006FC0100	1	0
MONTEREY NPGS / CA917009019400	2	1,287	USARC AURORA 02 / CO821006FC0200	1	0
NOVATO DOD HOUSING FACILITY / CA917009001900	0	0	USARC COMMERCE CITY (AMSA 22) / CO821006FC3000	4	0
OAKLAND NAVMEDCOM NWREG / CA917002725400	0	0	USARC DENVER / CO821006FC1200	3	0
POMONA NIROP / CA917002309800	3	0	USARC FORT CARSON (ECS 42) / CO821006FC2700	9	0
SAN DIEGO FCTC PAC / CA917002437800	1	0	USARC FORT COLLINS (AMSA 21G) / CO821006FC1900	11	0
SAN DIEGO NAVMEDCTR / CA917002314400	1	0	USARC PUEBLO / CO821006FC2600	3	0
SAN DIEGO NISE WEST / CA917002438800	0	0	NAVY		
SAN DIEGO NUWES SOCIAL DET / CA917000000006	0	0	RIFLE NAVPETRES ANVIL POINTS FAC / CO817003187800	0	0
SEAL BEACH NWS CORONA DETACHMENT / CA917002471200	2	0	AIR FORCE		
TUPMAN NAVPETRES NUMBER 1 / CA917002441400	0	0	CHEYENNE MOUNTAIN AFB / CO857112571900	1	0
AIR FORCE			PETERSON AFB / CO857112419100	8	2,122
AIR FORCE PLANT 19 / CA957172489700	6	0	CONNECTICUT		
AIR FORCE PLANT 70 / CA957172532300	12	0	ARMY		
COSTA MESA STATION / CA957282463800	1	0	BRADLEY FIELD ARNG / CT121000910000	0	0
WILLOW G / CA957122534900	1	0	EAST WINDSOR USARC / CT121002151900	9	0
FUDS			FAMILY HOUSING MANCHESTER, CT 25 / CT121002256800	3	0
AF PLT #64 (NASA) / CA99799F530900	2	12	FAMILY HOUSING MILFORD, CT 17 / CT121002263900	2	0
COLORADO			FAMILY HOUSING NEW BRITAIN, CT 57 / CT121002266100	2	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
FAMILY HOUSING PORTLAND CT 36 / CT121002262700	3	0
FAMILY HOUSING SHELTON CT 74 / CT121002258900	6	0
FAMILY HOUSING WESTPORT CT 73 / CT121002262600	3	0
HOUSING AREA ANSONIA, CT 04 / CT121000920600	3	0
HOUSING AREA EAST WINDSOR, CT 08 / CT121000950900	2	0
HOUSING AREA FAIRFIELD, CT 65 / CT121000930600	2	0
HOUSING AREA MIDDLETOWN, CT 48 / CT121000987200	3	0
HOUSING AREA ORANGE, CT 15 / CT121000921600	3	0
HOUSING AREA PLAINVILLE, CT 67 / CT121000956800	2	0
MIDDLETON USARC / CT121002277000	5	0
USARC BRIDGEPORT / CT121002296500	9	0
USARC DANBURY / CT121001AB0800	1	0
USARC FAIRFIELD / CT121001AB1800	4	0
USARC HARTFORD / CT121001AB4200	4	0
USARC MILFORD / CT121001AB3300	9	0
USARC NEW HAVEN / CT121001AB3500	7	0
USARC WATERBURY / CT121001AB3800	4	0
NAVY		
EAST LYME NUSC / CT117002479000	1	0
NEW LONDON NUSC / CT117002218800	0	0
FUDS		
BOMBING AREA (CT) / CT19799F176700	1	13

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
NEW HAV ARMY AF / CT19799F175700	2	34
NIKE 04 / CT19799F173600	1	188
NIKE 08 / CT19799F173700	1	136
NIKE 48 / CT19799F174400	1	202
NIKE BR-23 / CT19799F174100	2	339
NIKE BR-65 / CT19799F174000	2	301
NIKE HA-67 / CT19799F174500	1	153
REHAB CNTR / CT19799F173800	1	48

DELAWARE

ARMY

NEW CASTLE TRAINING SITE / DE321001006000	0	0
USARC SEAFORD / DE3210015CZ100	2	0
USARC WILMINGTON, DE / DE3210015C3000	4	0

NAVY

LEWES NAVRESFAC / DE317005704000	0	0
----------------------------------	---	---

FLORIDA

ARMY

AFRC DAYTONA BEACH / FL4210023D0800	1	0
AVIATION SUPPLY FACILITY, 49-A / FL4210023DA200	3	0
CAPE ST. GEORGE / FL421002283100	2	0
USARC CORAL GABLES / FL4210023D0400	2	0
USARC FORT LAUDERDALE (NININGER) / FL4210023D1200	7	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC GAINSEVILLE (1300) / FL4210023D1300	1	0
USARC GAINSVILLE (LAYTON) / FL4210023D1500	3	0
USARC JACKSONVILLE (BURPEE) / FL4210023D1800	3	0
USARC JACKSONVILLE (MILAM) / FL4210023D2300	5	0
USARC JACKSONVILLE (PHILLIPS) / FL4210023D2600	1	0
USARC KISSIMMEE / FL4210023D2800	3	0
USARC LAKELAND / FL4210023D3100	7	0
USARC MELBOURNE / FL4210023D3800	4	0
USARC MILTON / FL4210023D4300	1	0
USARC ORLANDO (ECS MCCOY ANNEX) / FL4210023DG100	13	0
USARC ORLANDO (MCCOY 03) / FL4210023D4900	4	0
USARC ORLANDO (ORANGE COUNTY) / FL4210023D5000	4	0
USARC PALATKA (AMSA 55W) / FL4210023D5400	8	0
USARC PANAMA CITY / FL4210023D5600	1	0
USARC PERRY / FL4210023D6200	5	0
USARC PORT CHARLOTTE / FL4210023D6300	6	0
USARC ST. PETERSBURG (AMSA 51M) / FL4210023DM100	6	0
USARC ST. PETERSBURG / FL4210023D6400	7	0
USARC TAFT / FL4210023D5200	2	0
USARC TALLAHASSEE / FL4210023D7000	2	0
USARC TAMPA / FL4210023D7200	3	0
USARC WEST PALM BEACH (BABCOCK) / FL4210023D7400	7	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC WEST PALM BEACH (GUN CLUB) / FL4210023D7500	1	0
NAVY		
FT. LAUDERDALE NUSC / FL417002425500	0	0
HOMESTEAD NSGA / FL417002400200	0	0
RICHMOND NAS / FL417003244600	0	0
SAUFLEY FIELD NAS / FL417002447300	0	0
WEST PALM BEACH NUSC / FL417009000100	0	0
FUDS		
BAGDAD OLF / FL49799F464800	0	0
BASCOM AUX FLD #3 / FL49799F437600	1	339
BITHLO RESEARCH ANNEX / FL49799F855000	0	0
CUMMER FLD / FL49799F715700	0	0
FMR NAV AIR FAC (MCAS) / FL49799F471800	0	0
FUEL ISLAND / FL49799F812600	0	0
M-BOURNE MISSILE GD AX / FL49799F446000	0	0
NASSAU SATELLITE FLD / FL49799F720800	0	0
NEW SMYRNA SAT GUN FLD / FL49799F720900	0	0
PUTNAM SATELLITE FLD / FL49799F723000	0	0
USCG KEY WEST / FL49799F471700	0	0
VALKARIA OLF / FL49799F463100	2	17
WILLISTON MUN ARPT / FL49799F441700	1	22

GEORGIA

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Completed
At All Sites As Of September 30, 1991

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
ARMY		
AFRC WAYCROSS / GA4210023E7500	8	0
USARC ATHENS / GA4210023E0200	5	0
USARC AUGUSTA D2 / GA4210023E1000	6	0
USARC CARROLLTON / GA4210023E1200	5	0
USARC CHAMBLEE / GA4210023E1300	4	0
USARC COLUMBUS (MACON ROAD) / GA4210023E1600	1	0
USARC COLUMBUS (MIDTOWN DR.) / GA4210023E1800	1	0
USARC DOBBINS AFB / GA4210023E2000	8	0
USARC DUBLIN / GA4210023E2300	7	0
USARC EAST POINT ATLANTA / GA4210023E2700	6	0
USARC FOREST PARK / GA4210023E3100	5	0
USARC FORT VALLEY / GA4210023E3500	2	0
USARC GAINESVILLE / GA4210023E4000	7	0
USARC MACON / GA4210023E4800	7	0
USARC ROME / GA4210023E5500	2	0
USARC SAVANNAH / GA4210023E5800	6	0
USARC TIFTON / GA4210023E6800	6	0
FUDS		
BAINBRIDGE AAF # 6 / GA49799F789700	2	12
STATEBORO AAF / GA49799F479100	1	49

GUAM

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
NAVY		
GUAM NAVREGDENCEN / G0917002751300	1	0
GUAM NPPSO / G0917002439000	0	0
HAWAII		
ARMY		
FORT DERUSSY / HI921002220400	0	0
KAPALAMA MILITARY RESERVATION / HI921002221400	22	622
KAWAIIHE MILITARY RESERVATION / HI921002221500	0	0
MAKUA MILITARY RESERVATION / HI921002222700	4	0
NIKE ARNG SITE 3/4 / HI921001510500	0	0
WAIANAEE KAI MILITARY RESERVATION / HI921002224300	0	0
WAIKAKALAUAA AMMO STORAGE TUNNELS / HI921002224500	0	0
NAVY		
PEARL HARBOR FLTRNGGRA / HI917009003500	0	0
PEARL HARBOR INACTSHIPDET / HI917002477900	1	0
AIR FORCE		
KAENA POINT STATION / HI957302872400	1	0
KOKEE AFS / HI957302872500	2	0
MAUI SATELLITE TRACKING STATION / HI957112885500	13	0
PUNAMANO AFS / HI957302872800	1	0
FUDS		
FRENCH FRIGATE SHOAL / HI99799F383500	1	1,371

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
IDAHO		
ARMY		
AFRC IDAHO FALLS / ID021006FD0600	4	0
USARC BOISE (AMSA 3) / ID021006FD0200	12	0
USARC COEUR D'ALENE / ID021006FD0400	8	0
USARC REXBURG / ID021006FD1000	6	0
USARC TWIN FALLS / ID021006FD1200	8	0
FUDS		
COTTONWOOD AFSTA / ID09799F301200	2	42
ILLINOIS		
ARMY		
AFRC JOLIET (MCDONOUGH) / IL521004304800	4	0
AFRC WAUKEGAN / IL521004N06100	6	0
CHARLES MELVIN PRICE SUPPORT CENTER / IL521002037600	28	0
HOUSING AREA ADDISON, IL / IL521001757200	4	0
HOUSING AREA WORTH, IL / IL521001755200	5	0
USARC BELLEVILLE / IL521004F02700	3	0
USARC BLOOMINGTON / IL521004302800	5	0
USARC CANTON, IL / IL521004302900	9	0
USARC CENTRALIA / IL521004303000	4	0
USARC CHICAGO (GIBSON) / IL521004U03200	1	0
USARC CHICAGO (KEDZIE AVE.) / IL521004303300	1	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC CHICAGO (O'HARE FIELD) / IL521004303400	13	0
USARC CHICAGO (PULASKI) / IL521004303500	5	0
USARC DANVILLE / IL521004303900	1	0
USARC DECATUR / IL521004304000	7	0
USARC EAST ST. LOUIS / IL521004304200	7	0
USARC FAIRFIELD, IL / IL521004304300	1	0
USARC FORT SHERIDAN (B2) / IL521004302700	1	0
USARC FORT SHERIDAN (AMSA 47) / IL5210043G4700	10	0
USARC FORT SHERIDAN (N. SHORE) / IL521004Q04400	4	0
USARC GALESBURG / IL521004N04600	3	0
USARC GLENVIEW (ASF 26) / IL5210043N2600	16	0
USARC HARVEY / IL521004305100	6	0
USARC HOMEWOOD / IL521004305101	4	0
USARC KANKAKEE / IL521004304900	9	0
USARC MAHON, IL / IL521004305000	5	0
USARC MAYWOOD (AMSA 46) / IL5210043G4600	11	0
USARC PEORIA (NORTHMORE) / IL521004305300	6	0
USARC PERU (VETERANS MEMORIAL) / IL521004N03100	5	0
USARC ROCKFORD (ARTHUR AVENUE) / IL521004305600	6	0
USARC ROCKFORD (FIRST) / IL521004300700	1	0
USARC SCOTT AFB (ASF 44) / IL521004F06800	24	0
USARC URBANA / IL521004306000	7	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Completed
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC WOOD RIVER / IL521004F06200	9	0
◆ FUDS		
CARM1 AFS / IL59799F218900	2	148
NIKE BATT C-84(LAUNCH) / IL59799F220400	2	188
NIKE BATT C-94(LAUNCH) / IL59799F220500	1	82
NIKE C80/81 / IL59799F220300	1	13
NIKE SITE C-61 / IL59799F220100	2	443
NIKE SITE C-72 / IL59799F220200	2	119
INDIANA		
◆ ARMY		
AFRC BLOOMINGTON / IN521004L07600	4	0
AFRC EVANSVILLE / IN521004J08000	10	0
USARC EDINBURG / IN521004L07700	7	0
USARC FT. BENJAMIN HARRISON (MCGEE) / IN521004J08100	10	0
USARC FT. WAYNE (GILLESPIE) / IN521004L08200	4	0
USARC GARY / IN521004J08300	5	0
USARC INDIANAPOLIS / IN521004J08500	2	0
USARC LAKE STATION / IN521004J07900	7	0
USARC NORTH JUDSON / IN521004J09500	7	0
USARC PERU (GRISSOM AFB) / IN521004L09000	7	0
USARC RICHMOND / IN521004L09600	2	0
USARC RUSHVILLE / IN521004J09700	6	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC SOUTH BEND (AMSA 39) / IN521004JG3900	12	0
USARC TERRE HAUTE / IN521004T10000	5	0
◆ NAVY		
GARY NMCRC / IN517002300200	0	0
INDIANAPOLIS NAWC / IN517002349900	2	0
◆ DEFENSE LOGISTICS AGENCY		
DN5C NEW HAVEN / IN597153030300	1	45
IOWA		
◆ ARMY		
AFRC DUBUQUE / IA721004712500	8	0
USARC AMES / IA721004711100	8	0
USARC CEDAR RAPIDS / IA721004711300	4	0
USARC CHEROKEE / IA721004711400	8	0
USARC CRESTON / IA721004711600	1	0
USARC DAVENPORT / IA721004717700	4	0
USARC DES MOINES (63/64/139) / IA721004712000	2	0
USARC DES MOINES (ASF 60) / IA7210043N6000	7	0
USARC DES MOINES (BLDG. 100) / IA721004812100	12	0
USARC FORT DODGE / IA721004712600	2	0
USARC IOWA CITY / IA721004712800	1	0
USARC MIDDLETOWN / IA721004711200	8	0
USARC MT. PLEASANT / IA721004713000	4	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC MUSCATINE / IA721004713100	1	0	USARC INDEPENDENCE / KS721005CE2000	5	0
USARC OTTUMWA / IA721004713200	2	0	USARC KANSAS CITY / KS721005CE2200	3	0
USARC POCAHONTAS / IA721004713300	7	0	USARC LAWRENCE / KS721005CE2400	3	0
USARC SAC CITY / IA721004713400	4	0	USARC LENEXA / KS721005CE2300	2	0
USARC SIOUX CITY / IA721004713500	13	0	USARC MANHATTAN / KS721005CE2600	2	0
USARC WASHINGTON (AMSA 30) / IA7210047G3000	5	0	USARC NORTON / KS721005CE3000	1	0
USARC WASHINGTON, IA / IA721004713600	7	0	USARC OLATHE (ASF 37) / KS721005FE2100	12	0
KANSAS			USARC OSAGE CITY / KS721005CE3400	6	0
ARMY			USARC OSAWATOMIE / KS721005CE3600	2	0
AFRC HUTCHINSON / KS721005CE1800	2	0	USARC PARSONS / KS721005CE3800	8	0
AFRC TOPEKA (MENNINGER) / KS721005CE5000	4	0	USARC PITTSBURG / KS721005CE4000	6	0
USARC ARKANSAS CITY / KS721005CE0300	3	0	USARC SALINA / KS721005CE4400	5	0
USARC BAXTER SPRINGS / KS721005CE0100	3	0	USARC SCOTT CITY / KS721005CE4600	1	0
USARC DODGE CITY / KS721005CE0200	1	0	USARC SUNFLOWER OUTDOOR TRNG / KS721005CE4700	1	0
USARC EL DORADO / KS721005CE0400	3	0	USARC TOPEKA (AMSA 39) / KS721005CE6200	10	0
USARC EMPORIA / KS721005CE0600	2	0	USARC WELLINGTON / KS721005CE5400	3	0
USARC FORT RILEY (ECS 33) / KS721005CE5900	11	0	USARC WICHITA (WALLACE) / KS721005CE5600	8	0
USARC FT LEAVENWORTH / KS721005CE0700	2	0	AIR FORCE		
USARC FT RILEY (1695) / KS721005CE0800	1	0	FURBES FIELD ANGB / KS757282404300	11	0
USARC FT RILEY (1968) / KS721005CE0801	1	0	SMOKY HILL ANGB / KS757282451900	5	0
USARC GARDEN CITY / KS721005CE1000	1	0	DEFENSE LOGISTICS AGENCY		
USARC GREAT BEND / KS721005CE1200	1	0	DIPEF ATCHISON / KS797152424100	3	24

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
KENTUCKY			LOUISIANA		
ARMY			ARMY		
AFRC HOPKINSVILLE / KY4210021Y5900	1	0	USARC PADUCAH 02 / KY421002JY9900	1	0
AFRC LEXINGTON / KY421002JY6600	7	0	USARC PIKEVILLE / KY421002JY8100	6	0
USARC BARDSTOWN / KY421002JY3900	10	0	MILITARY OCEAN TERMINAL, NEW ORLEANS / LA621002270300	10	651
USARC BEATTYVILLE / KY4210021Y9200	1	0	PEASON RIDGE / LA621002272500	4	0
USARC BEREA / KY4210021Y9100	1	0	USARC ALEXANDRIA, LA / LA6210050L1800	2	0
USARC BOWLING GREEN / KY4210021Y4200	1	0	USARC BATON ROUGE (NORTH) / LA621005HL1500	1	0
USARC FORT KNOX (ECS 63) / KY421002JYE100	9	0	USARC BATON ROUGE (ROBERTS) / LA621005HLO200	4	0
USARC GEORGETOWN / KY4210021Y5400	1	0	USARC BATON ROUGE (SAURAGE) / LA621005VL2500	6	0
USARC HARDINSBURG / KY4210021Y5700	1	0	USARC BATON ROUGE 03 / LA621005SL2300	1	0
USARC LEBANON / KY4210021Y6400	1	0	USARC BOGALUSA / LA621005HLO300	8	0
USARC LEXINGTON (BARROW) / KY4210021Y6500	12	0	USARC BOSSIER CITY / LA6210050L2100	5	0
USARC LEXINGTON (BLUE GRASS) / KY421002JY6200	6	0	USARC FORT POLK (8610) / LA621005VL2400	6	0
USARC LOUISVILLE / KY421002JY4000	1	0	USARC FT POLK (ECS 17) / LA621005HL1600	6	0
USARC LOUISVILLE (BOWMAN HANGER 7) / KY421002JY7000	9	0	USARC HAMMOND / LA621005HLO400	4	0
USARC LOUISVILLE (CENTURY) / KY4210021Y6300	2	0	USARC HOUMA / LA621005VL2600	4	0
USARC LOUISVILLE (MAJOR) / KY421002JY6800	7	0	USARC LAFAYETTE / LA6210050L1900	4	0
USARC MADISONVILLE / KY4210021Y6900	2	0	USARC LAKE CHARLES / LA621005HLO500	2	0
USARC MAYSVILLE / KY421002JY7200	3	0	USARC MONROE / LA6210050L2000	1	0
USARC OWENSBORO / KY4210021Y7800	2	0	USARC NEW ORLEANS (DIAMOND) / LA621005SL2200	3	0
USARC PADUCAH 01 / KY4210021Y7900	1	0	USARC NEW ORLEANS (FLEMING) / LA621005HLO600	7	0

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC SHREVEPORT 02 / LA621005HL1100	2	0
USARC SLIDELL / LA621005HL1200	3	0
FUDS		
BKSDALE AFB-NIKE BD 50 / LA69799F014800	3	210
BKSDALE AFB-NIKE BD-10 / LA69799F014900	3	112
PDW CP / LA69799F014100	1	336
MAINE		
ARMY		
BANGOR ARNG / ME121002303000	0	0
BOG BROOK TRAINING SITE / ME121002304700	0	0
CAMP KEYES / ME121002302000	0	0
MOOSEHORN TRAINING SITE / ME121002307000	0	0
USARC AUBURN / ME1210014H0400	14	0
USARC BANGOR / ME1210014H1500	3	0
USARC BRIDGTON / ME1210014H2000	6	0
USARC SACO / ME1210014H5500	3	0
NAVY		
COREA NSGA / ME117002051400	0	0
WINTER HARBOR NSGA / ME117002044900	0	0
AIR FORCE		
BANGOR AIR NATIONAL GUARD BASE / ME157282453400	2	1,155
FUDS		

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
AMMO INDUSTRIAL PARK / ME19799F199500	1	87
CASWELL AIR FORCE STATION Z-80 / ME19799F201400	3	242
FORT FOSTER / ME19799F201900	2	84
FORT MCCLARY / ME19799F207600	1	90
FORT MCKINLEY / ME19799F206000	2	58
US NAVAL SECTION BASE / ME19799F871700	0	0
MARYLAND		
ARMY		
GAITHERSBURG RES FACILITY / MD321002273900	19	461
HOUSING AREA, CROOM / MD321002443500	3	0
OLNEY MILITARY RESERVATION / MD321002417500	6	0
USARC ANNAPOLIS / MD3210015G0300	4	0
USARC BALTIMORE (JECELIN) / MD321001JG1000	4	0
USARC BALTIMORE (SHERIDAN) / MD3210015G1400	3	0
USARC BALTIMORE (TURNER) / MD3210015G1800	3	0
USARC CAMP SPRINGS / MD3210015G5300	6	0
USARC CUMBERLAND / MD3210015G2400	8	0
USARC CURTIS BAY (AMSA 83) / MD3210015G6100	7	0
USARC CURTIS BAY (BRANDT) / MD3210015G0700	3	0
USARC FREDERICK (FLAIR) / MD321001JG2800	8	0
USARC GAITHERSBURG / MD3210015G4400	2	0
USARC GREENSPRING / MD3210015G5800	10	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC HAGERSTOWN (ASF 111) / MD3210015GA200	5	0	HOUSING AREA BEDFORD, MA 85 / MA121002548600	2	0
USARC HAGERSTOWN (TAGG-ZIRKLE) / MD321001JG4800	6	0	HOUSING AREA BEVERLY, MA 15 / MA121002541600	2	0
USARC RIVERDALE / MD3210015G6400	3	0	HOUSING AREA BURLINGTON, MA 84 / MA121002518000	2	0
USARC ROCKVILLE / MD3210015G6800	2	0	HOUSING AREA RANDOLPH, MA 55 / MA121002545600	2	0
USARC WESTMINSTER / MD321001JG7600	7	0	HOUSING AREA SWANSEA, MA 29 / MA121002553000	3	0
NAVY			HOUSING AREA TOPSFIELD, MA 05 / MA121002590700	4	0
ANNAPOLIS NSWC DET / MD317002468500	0	0	HOUSING AREA WAKEFIELD, MA 03 / MA121002540400	1	0
ANNAPOLIS NSWC DET BAY HEAD ANNEX / MD317000016700	1	0	USARC ATTLEBORO / MA1210014F0600	9	0
BLOODSWORTH ARCHIPELAGO BOMB RANGE / MD317009001600	0	0	USARC BROCKTON (AMSA 66) / MA1210014F2000	11	0
ST INIGOES NISE EAST COAST DET / MD317002472000	2	0	USARC PITTSFIELD / MA1210014F6200	7	0
SUITLAND NTIC / MD317002725700	0	0	USARC ROSLINDALE / MA1210014F6800	6	0
WASHINGTON DC NAF / MD317009000200	0	0	USARC TAUNTON / MA1210014F7300	6	0
FUDS			NAVY		
SUITLAND HALL ADMIN AX / MD39799F864100	0	0	BOSTON NSY / MA117002425900	0	0
MASSACHUSETTS			PITTSFIELD NIROP / MA117002201200	0	0
ARMY			AIR FORCE		
AFRC CHICOPEE / MA1210014F2600	8	0	NORTH TRURO AIR FORCE STATION / MA157212449300	1	0
BOSTON USARC / MA121002288100	0	0	FUDS		
BROCKTON #2 USARC / MA121002286000	0	0	FORT ANDREWS / MA19799F197000	1	61
DANVERS USARC / MA121002157800	0	0	FORT WARREN / MA19799F105100	2	172
FAMILY HOUSING HULL, MA 36 / MA121002028500	3	0	MANTUA S VINEYARD ARPT / MA19799F197600	3	41
FAMILY HOUSING NAHANT, MA 17 / MA121002257300	2	0	NIKE HEADQUARTERS, MA / MA19799F178000	2	257

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
NIKE 29 / MA19799F179500	1	230	CP/FT CUSTER / MI59799F225200	1	181
NIKE 63 / MA19799F179100	1	288	DELTA PROPERTIES / MI59799F236300	1	58
SPRINGFLD ARMORY-RAIL / MA19799F177600	1	13	EMPIRE AF / MI59799F235100	1	504
WOMPETUCK STATE PARK / MA19799F194800	2	258	NORWAY GAP FILLER ANX / MI59799F229700	2	17
MICHIGAN			PAINESDALE GAP FILLER / MI59799F229800	1	24
ARMY			PETOSKEY GAP FILLER / MI59799F229600	1	22
AFRC SAGINAW / MI521004L24500	1	0	SHELBY GAP FILLER ANX / MI59799F229900	1	12
HENRY GOSS USARC / MI52100MI01000	8	0	MINNESOTA		
PONTIAC STORAGE ACTIVITY / MI521002142000	10	667	ARMY		
USARC ANN ARBOR / MI521004J20600	2	0	USARC BRAINERD / MN521004723700	3	0
USARC BAY CITY / MI521004J20800	7	0	USARC BUFFALO / MN521004Q23800	6	0
USARC DETROIT / MI521004J21000	4	0	USARC CAMBRIDGE / MN521004723900	5	0
USARC FLINT / MI521004L21100	3	0	USARC CANNON FALLS / MN521004724000	2	0
USARC FRASER / MI521004L21200	4	0	USARC DULUTH / MN521004724100	5	0
USARC HIKSTER / MI521004T21400	3	0	USARC FARIBAULT (BEEBE) / MN521004724200	8	0
USARC LANSING (AMSA 40, SUB 1) / MI521004JG1600	4	0	USARC FERGUS FALLS / MN521004724300	6	0
USARC LIVONIA (AMSA 40) / MI521004JG4000	9	0	USARC FORT SNELLING (AMSA 22) / MN5210047G2200	35	0
USARC MUSKEGON (AMSA 43) / MI521004JG4300	8	0	USARC MAUKATO / MN521004725600	11	0
USARC MUSKEGON (PARSLOW) / MI521004Q22000	10	0	USARC MARSHALL / MN521004725700	5	0
USARC TRAVERSE CITY (AMSA 34) / MI521004Q22300	5	0	USARC NEW PRAGUE / MN521004725800	1	0
FUDS			USARC PAYNESVILLE / MN521004725900	4	0
AF PLT 60 PLNCR324 / MI59799F232200	2	17	USARC SO. INTERNATIONAL FALLS / MN521004725300	9	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC WALKER / MN521004726500	4	0
USARC WILLMAR / MN521004726600	8	0
USARC WINONA / MN521004726700	4	0
USARC WINTHROP / MN521004726800	8	0
USARC WORTHINGTON / MN521004726900	1	0
NAVY		
ROSEMOUNT NAVSATOPSCEN DET BRAVO / MN517002454900	0	0
ST PAUL NIROP / MN517002448500	2	0
AIR FORCE		
MINNEAPOLIS ST. PAUL / MN557282427500	2	141
FUDS		
CP SAV MIL INT SER LAN / MN59799F239600	0	0
DULUTH RADIO BEA ANX / MN59799F242700	0	0
N/FLD GAP FIL AX Z-35B / MN59799F241100	1	33
NIKE SITE BAT MSP-40 / MN59799F238100	1	101
NIKE SITE MSP #70 / MN59799F238700	2	208
SECOR STA WORTHINGTON / MN59799F239300	1	17
MISSISSIPPI		
ARMY		
AFRC JACKSON / MS421002913000	6	0
USARC BROOKHAVEN / MS421002910500	3	0
USARC GREENVILLE, MS / MS421002911600	2	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC GREENWOOD (AMSA 144) / MS421002912000	13	0
USARC HATTIESBURG / MS421002912600	3	0
USARC JACKSON (SCOTT) / MS421002913300	11	0
USARC JACKSON (TERRY ROAD) / MS421002912500	1	0
USARC LAUREL / MS421002913700	9	0
USARC LYON (CLARKSDALE) / MS421002911000	6	0
USARC MERIDIAN / MS421002914200	4	0
USARC NATCHIEZ / MS421002914600	3	0
USARC STARKVILLE / MS421002915800	2	0
USARC TUPELO / MS421002916400	6	0
USARC VICKSBURG 01 / MS421002M17000	2	0
USARC VICKSBURG 03 / MS42100291A100	9	0
USARC VICKSBURG 04 / MS421002917100	2	0
FUDS		
BAY ST. LOUIS AAF / MS49799F805300	0	12
DESOTO FOR. BIVOUAC AREA / MS49799F815000	0	0
DESOTO RIFLE RANGE / MS49799F814800	0	0
GULFPORT FAIRGROUNDS / MS49799F815100	0	12
GULFPORT FIELD U.F.S. / MS49799F814700	0	12
HINDS CNTY MUNIC ARPT / MS49799F009500	1	72
HOSPITAL PIER / MS49799F815700	0	12
RFC STORAGE DEPOT / MS49799F813400	0	12

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
MISSOURI		
ARMY		
GATEWAY AAP / MO721002081300	10	0
HOUSING AREA ST. LOUIS SPT CTR, MO / MO721002977700	4	0
ST. LOUIS ORDNANCE PLANT / MO721002245500	17	0
USARC BETHANY / MO721005FM0100	1	0
USARC CAPE GRIARDEAU / MO721005FM0400	1	0
USARC COLUMBIA / MO721005FM0300	5	0
USARC FARMINGTON / MO721005NM2600	2	0
USARC FORT LEONARD WOOD (1350) / MO721005FM1600	1	0
USARC FT LEONARD WOOD (ECS 66) / MO721005FM2000	11	0
USARC HANNIBAL / MO721005FM2400	1	0
USARC INDEPENDENCE, MO / MO721005FM0700	3	0
USARC JEFFERSON CITY / MO721005FM0500	8	0
USARC JOPLIN / MO721005FM0600	2	0
USARC KIRKSVILLE / MO721005FM2700	1	0
USARC KIRKSVILLE (GRIM-SMITH) / MO721005FM2100	1	0
USARC MARYVILLE / MO721005FM1800	1	0
USARC POPLAR BLUFF / MO721005FM0800	1	0
USARC RICHARDS GEBEUR / MO721005FM0200	5	0
USARC ROLLA / MO721005FM0900	7	0
USARC SPRINGFIELD / MO721005FM1000	16	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC ST CHARLES / MO721005FM1100	1	0
USARC ST LOUIS (AMSA 55) / MO721005FM1400	19	0
USARC ST LOUIS (HAMPTON) / MO721005FM1300	5	0
USARC ST. JOSEPH / MO721005FM1200	8	0
USARC ST. LOUIS 03 / MO721005FM1700	1	0
USARC WASHINGTON / MO721005NM2500	3	0
NAVY		
ST LOUIS NAVMARCORESCEN / MO717002305800	0	0
ST LOUIS NPR0 / MO717001896300	0	0
AIR FORCE		
LAMBERT IAPT / MO757202529000	3	325
MONTANA		
ARMY		
FORT MISSOULA ARNG / MT821003012500	0	0
USARC BILLINGS (AMSA 5-G) / MT821006FF0200	11	0
USARC BOZEMAN / MT821006FF0400	1	0
USARC BUTTE / MT821006FF0600	5	0
USARC GREAT FALLS / MT821006FF0900	5	0
USARC HELENA / MT821006FF1000	5	0
USARC HELENA (ECS 6) / MT821006FF2400	10	0
NAVY		
BILLINGS HMCRC / MT817002341600	1	0

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
BUTTE NAVRESFAC / MT817002472400	1	0	KEENE USARC / NH121002301500	8	0
NEBRASKA			USARC LONDONDERRY / NH1210014K1500	1	0
ARMY			USARC MANCHESTER / NH1210014K2800	4	0
USARC FAIRBURY / NE721005CG0400	3	0	USARC ROCHESTER / NH1210014K4800	8	0
USARC FREMONT / NE721005CG0600	5	0	FUDS		
USARC GRAND ISLAND / NE721005CG0800	2	0	FURT DEARBORN / NH19799F209000	3	276
USARC HASTINGS / NE721005CG1000	3	0	ICING RES AX N CONWAY / NH19799F209200	1	55
USARC KEARNEY / NE721005CG1200	2	0	MT WASH EQU & EXP STA / NH19799F209400	1	45
USARC LINCOLN / NE721005CG1400	2	0	MT WASH TEST SITE / NH19799F209500	1	18
USARC MCCOOK / NE721005CG2700	1	0	WRIGHT AIR DEV CEN / NH19799F210300	2	38
USARC MEADE (WET) / NE721005CG1700	1	0	NEW JERSEY		
USARC NORTH PLATTE / NE721005CG2000	2	0	ARMY		
USARC OMAHA (FT. OMAHA) / NE721005CG2100	3	0	AFRC RED BANK (MONMOUTH) / NJ221001BL7200	0	0
USARC OMAHA (WOOLWORTH ST.) / NE721005CG2200	7	0	BRITTIN USARC / NJ221001BL0500	3	0
USARC PLATTSMOUTH / NE721005CG2600	1	0	CAVEN POINT USARC / NJ22100NJ00800	0	0
USARC SYRACUSE / NE721005CG2800	1	0	HOUSING AREA CLEMENTON, NJ / NJ221003474100	3	0
USARC WYMORE / NE721005CG0100	4	0	HOUSING AREA FRANKLIN LAKES, NJ / NJ221003469300	4	0
NAVY			HOUSING AREA HOLMDEL, NJ / NJ221003465500	4	0
OMAHA NMCRC / NE717009003100	0	0	HOUSING AREA LIVINGSTON, NJ / NJ221003467900	4	0
NEW HAMPSHIRE			HOUSING AREA OLD BRIDGE, NJ / NJ221003466100	4	0
ARMY			PEDRICKTOWN SUPPORT FACILITY / NJ221002227000	5	0
GRENIER FIELD USARC / NH121002286300	0	0	STORCK USARC, NORTHFIELD / NJ221001BL6500	2	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
STRYKER USARC, TRENTON / NJ221001BL7500	3	0
USARC CAVEN POINT / NJ2210017L4000	7	0
USARC EDISON (KILMER) / NJ221001BL1200	11	0
USARC EDISON (WEIGEL) / NJ221001BL2000	1	0
USARC LODI / NJ221001BL5400	4	0
USARC MOUNT FREEDOM / NJ221001BL0900	5	0
DEFENSE LOGISTICS AGENCY		
DNSC SOMERVILLE / NJ297154040400	1	0
NEW MEXICO		
ARMY		
USARC ALBUQUERQUE / NM621005XH2000	2	0
USARC ALBUQUERQUE (JENKINS) / NM621005BH0200	6	0
USARC ARTESIA / NM621005BH0400	5	0
USARC ROSWELL / NM621005BH1900	1	0
USARC SANTE FE / NM621005BH1200	2	0
USARC SILVER CITY / NM621005BH1000	4	0
FUDS		
CONTINENTAL DIV AFS P7 / NM69799F613300	1	19
FORT WINGATE / NM69799F622200	0	0
NEW YORK		
ARMY		
AFRC ALBANY / NY2210017M0200	9	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
AFRC FT. WADSWORTH / NY2210017M6900	6	0
AFRC HORSEHEADS / NY221001DM3100	6	0
FARMINGDALE WETS / NY221003612000	0	0
FORT TILDEN / NY221002008900	3	0
HOUSING AREA DRYHILL, NY / NY221003620900	4	0
HOUSING AREA MANHATTAN BEACH, NY / NY221003645000	3	0
HOUSING AREA ROCKY POINT, NY / NY221003665000	4	0
HOUSING AREA SPRING VALLEY, NY / NY221003665900	4	0
HOUSING AREA TAPPAN, NY / NY221003657000	4	0
MCGRATH USARC / NY22100NY03700	4	0
ROOSEVELT USARC, HEMPSTEAD / NY2210017M3000	2	0
USARC AMHERST / NY221001DM1500	9	0
USARC BATAVIA / NY221001DM0600	2	0
USARC BRONX (PATTERSON) / NY2210017M1100	2	0
USARC BRONX (YONKERS) / NY2210017M1000	3	0
USARC CANANDAIGUA / NY221001DM1800	6	0
USARC CORNING / NY221001DM2000	5	0
USARC ELIZABETHTOWN / NY221001DM2300	10	0
USARC GERRY / NY221001DM2700	5	0
USARC GLENS FALLS / NY221001DM2800	1	0
USARC HORSEHEADS (AMSA 2G) / NY221001DM3300	15	0
USARC ITHACA / NY221001DM3200	1	0

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC KINGSTON / NY2210017M3700	8	0	USARC WAYLAND / NY221001DM7600	4	0
USARC LITTLE FALLS / NY221001DM3800	0	0	USARC WEBSTER (AMSA 7G) / NY221001DM8000	12	0
USARC LIVERPOOL / NY221001DM4000	10	0	NAVY		
USARC MALONE / NY2210017M4100	7	0	FLOYD BENNETT FIELD NMCRC / NY217002216800	1	0
USARC MASSENA (ECS-1 SUBSHOP A) / NY221001DMS100	10	0	FORT SCHUYLER NMCRC / NY217009002100	0	0
USARC NEWARK / NY221001DM5200	0	0	GLENS FALLS NAVRESCEN / NY217002283100	0	0
USARC NEWBURGH (ASF 10) / NY2210015MA100	5	0	NEW YORK NS / NY217002426000	0	0
USARC NEWBURGH (DUPONT) / NY2210015M4600	1	0	NEW YORK NS STAPLETON / NY217002426001	0	0
USARC NEWBURGH (STEWART FIELD) / NY2210017MG100	5	0	ROCHESTER NIROP / NY217002261000	0	0
USARC NIAGARA FALLS (AMSA 5) / NY221001DM2200	25	0	SCOTIA NAVADMINU / NY217009120600	0	0
USARC OGDENSBURG / NY221001DM5400	4	0	AIR FORCE		
USARC OLEAN / NY221001DM5500	2	0	AIR FORCE PLANT 38 / NY257172462400	9	0
USARC OSWEGO / NY221001DM5800	4	0	NIAGARA FALLS INTERNATIONAL AIRPORT / NY257282427300	3	0
USARC PENN YAN / NY221001DM6000	3	0	STEWART INTERNATIONAL AIRPORT / NY257282888200	2	3,752
USARC PLATTSBURG / NY221001DM6100	8	0	DEFENSE LOGISTICS AGENCY		
USARC QUEENS / NY2210017M3400	7	0	DN SC SCOTIA / NY297152589700	1	271
USARC SCHENECTADY (AMSA 8) / NY221001DMG600	10	0	FUDS		
USARC SCHENECTADY (BRADT) / NY221001DM6800	11	0	NIKE BAT NF16 / NY29799F100500	2	697
USARC SYRACUSE (ASF 6) / NY2210015MA200	9	0	NORTH CAROLINA		
USARC TONAWANDA / NY221001DM7200	5	0	ARMY		
USARC UTICA / NY221001DM7300	6	0	AFHC ASHEBORO / NC421002EJ0400	1	0
USARC WATERTOWN / NY221001DM7500	11	0	AFHC GREENSBORO (RIVES) / NC4210028J2400	3	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC ALBEMARLE / NC4210028J0200	4	0
USARC ASHEVILLE / NC4210028J0500	1	0
USARC BREVARD / NC421002EJ0700	2	0
USARC CHARLOTTE / NC421002EJ1100	7	0
USARC CONCORD / NC421002EJ1400	1	0
USARC DURHAM / NC421002EJ1600	3	0
USARC DURHAM D2 / NC421002EJ1700	1	0
USARC FORT BRAGG / NC4210028J1900	7	0
USARC GARNER / NC4210028J2200	4	0
USARC GRAHAM / NC421002EJ2300	1	0
USARC GREENSBORO / NC4210028J2500	3	0
USARC GREENVILLE / NC4210028J2600	6	0
USARC HICKORY / NC421002EJ2800	1	0
USARC HIGH POINT / NC421002EJ3000	1	0
USARC KINSTON / NC4210028J3700	5	0
USARC LUMBERTON / NC421002EJ3900	1	0
USARC MOREHEAD CITY / NC4210028J4100	4	0
USARC RALEIGH 01 / NC4210028J5300	2	0
USARC ROCKY MOUNT / NC4210028J5800	2	0
USARC SALISBURY / NC4210028J6200	3	0
USARC WILMINGTON (AMSA 126-G) / NC4210028J7100	5	0
USARC WINSTON-SALEM (KING) / NC421002EJ7400	4	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC WINSTON-SALEM 01 / NC4210028J7500	2	0
WILMINGTON OMS #17 / NC421003752000	0	0
NORTH DAKOTA		
♦ ARMY		
USARC BISMARCK (AMSA 23) / ND821006FJ0200	16	0
USARC FARGO / ND821006FJ0400	8	0
USARC GRAND FORKS / ND821006FJ0600	6	0
OHIO		
♦ ARMY		
MARION TRAINING SITE / OH521003929000	0	0
USARC AKRON (SCHAFFNER) / OH521004160000	9	0
USARC AKRON (WOODFORD) / OH521004160100	6	0
USARC BELLAIRE / OH521004V04000	2	0
USARC BRYAN (AMSA 72G SUB 1) / OH521004160200	9	0
USARC CANTON 01 / OH521004163600	4	0
USARC CINCINNATI (MORROW) / OH521004160400	5	0
USARC COLUMBUS (AMSA 56) / OH521004165600	11	0
USARC COLUMBUS (ASF 33) / OH5210043N3300	5	0
USARC COLUMBUS (WHITEHALL) / OH521004160600	3	0
USARC DAYTON (DESC) / OH521004164800	3	0
USARC FREMONT, OH / OH521004161200	3	0
USARC JAMESTOWN / OH521004563400	4	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC KENTON / OH521004161400	4	0	AFRC BROKEN ARROW (AMSA 20) / OK621005HK0800	10	0
USARC LIMA (FAZE) / OH521004161600	7	0	AFRC MIDWEST CITY / OK6210050K2200	8	0
USARC MANSFIELD / OH521004161700	6	0	USARC ADA / OK621005HK0200	4	0
USARC MARIETTA / OH521004V04100	7	0	USARC ANTLERS / OK621005HK0300	5	0
USARC PARMA (MOTE) / OH521004163900	7	0	USARC ARDMORE / OK621005HK0400	4	0
USARC PERRYSBURG (AMSA 72) / OH521004167200	11	0	USARC CHICKASHA / OK6210050K1300	3	0
USARC PORTSMOUTH / OH521004162000	9	0	USARC CLINTON / OK6210050K1400	2	0
USARC SHARONVILLE / OH521004162200	5	0	USARC DUNCAN / OK621005HK0100	3	0
USARC SPRINGFIELD, OH / OH521004162300	4	0	USARC DURANT / OK6210050K1500	4	0
USARC TOLEDO (PHILLIPS) / OH521004164700	1	0	USARC ENID / OK6210050K1600	2	0
USARC TROY, OH / OH521004162700	1	0	USARC FORT SILL (ECS 65) / OK621005HK1100	9	0
USARC WARREN / OH521004163500	9	0	USARC GUYMON / OK6210050K1700	2	0
USARC WARRENSVILLE HEIGHTS / OH521004163800	1	0	USARC LAWTON / OK6210050K1800	1	0
USARC WOOSTER / OH521004T62900	2	0	USARC MCALESTER / OK6210050K1900	1	0
USARC YOUNGSTOWN (KEFURT) / OH521004163300	7	0	USARC MIAMI / OK621005HK0600	3	0
USARC ZANESVILLE / OH521004T63000	3	0	USARC MUSKOGEE / OK621005HK0700	6	0
◆ NAVY			USARC NORMAN / OK6210050K2000	3	0
TOLEDO NWIRP / OH517004667700	0	0	USARC NORMAN 02 / OK621005HK0900	4	0
◆ AIR FORCE			USARC OKLAHOMA CITY (50TH STREET) / OK6210050K3100	1	0
CAMP PERRY ANGB / OH557282872600	2	0	USARC OKLAHOMA CITY (KROWSE) / OK621005YK2100	8	0
OKLAHOMA			USARC OKLAHOMA CITY (PEREZ) / OK621005XK2900	5	0
◆ ARMY			USARC OKMULGEE / OK6210050K2300	4	0

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC PONCA CITY / OK621005ZK2400	3	0	PENDLETON FLD / OR09799F312100	1	37
USARC SHAWNEE / OK6210050K2500	2	0	PENNSYLVANIA		
USARC STIGLER / OK621005HK1000	2	0	ARMY		
USARC STILLWATER / OK6210050K2600	1	0	AFRC BEAVER FALLS / PA3210016N0600	6	0
USARC TULSA (REESE) / OK6210050K2700	4	0	AFRC BELLEFONTE / PA3210012N0700	4	0
USARC TULSA 02 / OK6210050K2800	1	0	AFRC ERIE / PA3210016N2400	4	0
OREGON			AFRC FOLSOM / PA3210012N2700	6	0
ARMY			AFRC PHILADELPHIA 06 / PA3210012N5500	9	0
AFRC CDDS BAY / OR0210062M0400	3	0	CARRISLE BARRACKS / PA321002014500	4	0
AFRC ROSEBURG / OR0210062M2200	2	0	FAMILY HOUSING PITTSBURGH 43 / PA321002155900	1	0
AFRC WARRENTON / OR0210062M2600	1	0	HAYS ARMY AMMUNITION PLANT / PA321002281200	5	0
USARC BEND / OR0210062M0300	1	0	HOUSING AREA CORAOPOLIS PI-71, PA / PA321004257100	2	0
USARC CORVALLIS / OR0210062M0600	2	0	HOUSING AREA CORAOPOLIS PI-72, PA / PA321004257200	2	0
USARC EUGENE / OR0210062M0800	2	0	HOUSING AREA DORSEYVILLE PI-03, PA / PA321004250300	3	0
USARC MEDFORD / OR0210062M1200	2	0	HOUSING AREA ELIZABETH PI-42, PA / PA321004254200	3	0
USARC PORTLAND (AIRPORT) / OR0210063M2000	1	0	HOUSING AREA FINLEYVILLE, PA 52 / PA321004255200	2	0
USARC PORTLAND (SOUTH) / OR0210063M1800	11	0	HOUSING AREA HERMINIE PI-37, PA / PA321004253700	2	0
USARC PORTLAND (WEST) / OR0210062M1600	9	0	HOUSING AREA IRWIN PA-36, PA / PA321004231000	1	0
AIR FORCE			HOUSING AREA MONROEVILLE PI-25, PA / PA321004252500	2	0
NORTH BEND AGS / OR057282424100	8	0	HOUSING AREA RURAL RIDGE, PA / PA321004250100	3	0
FUDS			MANOR LAUNCH SITE / PA321002234401	1	0
BEAVER ARMY TERMINAL / OR09799F307300	3	97	READING USARC / PA32100PA08500	0	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC ALTOONA / PA3210016N0300	6	0
USARC ASHLEY / PA32100412N100	8	0
USARC BELLE VERNON / PA3210016N1000	4	0
USARC BETHLEHEM / PA321001HN0800	3	0
USARC BLOOMSBURG / PA3210012N0900	8	0
USARC BRISTOL / PA321001HN1100	0	0
USARC BROOKVILLE / PA3210016N1200	4	0
USARC BROWNSVILLE, PA / PA3210016N1300	6	0
USARC BUTLER / PA3210016N1400	4	0
USARC CHAMBERSBURG / PA321001HN1600	8	0
USARC CHESTER / PA3210012N1700	0	0
USARC CLARION / PA3210016N1800	1	0
USARC CLEARFIELD / PA3210016N1900	6	0
USARC DOWNINGTOWN / PA321001HN2100	1	0
USARC DU BOIS / PA3210016N2200	3	0
USARC EDGEMONT / PA321001HN2300	0	0
USARC ERIE / PA3210016N2500	3	0
USARC FARRELL / PA3210016N2600	2	0
USARC FRANKLIN / PA3210016N2800	2	0
USARC GETTYSBURG / PA321001HN3000	4	0
USARC GREENCASTLE (AMSA 113) / PA3210012N3100	15	0
USARC GREENSBURG / PA3210016N3200	4	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC GREENSBURG (AMSA 104) / PA3210016NG300	4	0
USARC HARRISBURG / PA3210012N3300	7	0
USARC HAZELTON / PA3210012N7400	4	0
USARC HORSHAM 02 / PA321001HN6600	1	0
USARC JOHNSTON 01 / PA3210016N3900	10	0
USARC JOHNSTON 02 / PA3210016N3400	4	0
USARC KANE / PA3210016N3600	1	0
USARC KITTANNING / PA3210016N4000	3	0
USARC LANCASTER / PA3210012N4100	6	0
USARC LEWISBURG / PA3210012N4300	7	0
USARC LEWISTOWN / PA3210012N4400	8	0
USARC LOCK HAVEN / PA321001HN4200	0	0
USARC MARCUS HOOK / PA3210015NS100	5	0
USARC NEW CASTLE (AMSA 110) / PA3210016NG400	7	0
USARC NEW CUMBERLAND / PA3210012N4700	5	0
USARC NEW KENSINGTON / PA3210016N4800	3	0
USARC NORRISTOWN / PA3210015N5000	6	0
USARC NORTH PARK / PA3210016N0200	1	0
USARC NORTHEAST PHILADELPHIA / PA321001HN5300	3	0
USARC OIL CITY / PA3210016N5200	1	0
USARC PITTSBURGH 01 / PA3210016N5800	2	0
USARC PITTSBURGH 02 / PA3210016N5900	2	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC PUNXSUTAWNEY (AMSA 106) / PA3210016NG500	7	0
USARC QUAKERTOWN / PA321001HN6000	1	0
USARC RANSHAW / PA3210012N6200	1	0
USARC READING / PA3210012N6400	0	0
USARC SCHUYLKILL HAVEN / PA3210012N6700	14	0
USARC SCRANTON / PA3210012N6800	5	0
USARC ST. MARY'S / PA3210016N6500	6	0
USARC STOCKERTOWN / PA321001HN2000	5	0
USARC TOBYHANNA / PA3210012N7000	8	0
USARC UNIONTOWN / PA3210016N7200	3	0
USARC WASHINGTON, PA / PA3210016N7300	3	0
USARC WILKES-BARRE (AMSA 32G) / PA3210012NG800	17	0
USARC WILLOW GROVE / PA321001AN8000	1	0
USARC WILLOW GROVE (ASF 28) / PA3210015NA200	0	0
USARC YORK / PA3210012N7900	4	0
NAVY		
PHILADELPHIA NASO / PA317009001800	0	0
WYOMING PA MCRC / PA317300000001	2	0
PUERTO RICO		
ARMY		
CAMP SANTIAGO / PR221004310000	4	0
NAVY		

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
ROOSEVELT ROADS NRTF ISABELA / RQ217000000001	0	0
SAN JUAN SUPSHIP / RQ217002733900	3	0
RHODE ISLAND		
ARMY		
AFRC PROVIDENCE (HOPKINS) / RI121001AP4100	1	0
CAMP FOGARTY / RI121004402500	0	0
HOUSING AREA DAVISVILLE, RI / RI121004401000	1	0
HOUSING AREA SMITHFIELD, RI / RI121004439900	3	0
NORTH SMITHFIELD ARNG / RI121004405500	0	0
USARC BRISTOL, RI / RI121001AP0700	2	0
USARC CRANSTON / RI121001AP1500	1	0
USARC FORT NATHANIEL GREENE / RI121001AP2200	4	0
USARC PROVIDENCE (HARWOOD) / RI121001AP3000	4	0
USARC WARWICK / RI121001AP5200	8	0
NAVY		
CHARLESTOWN NAS / RI117003026000	0	0
PROVIDENCE AFRC / RI117002371500	0	0
QUONSET POINT NAS / RI117002203601	0	0
FUDS		
NIKE PR 63 / RI19799F210700	2	351
SOUTH CAROLINA		
ARMY		

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC AIKEN / SC4210028Q0300	5	0
USARC ANDERSON / SC4210028Q0800	8	0
USARC CHARLESTON / SC4210028Q1600	6	0
USARC CLEMSON / SC421002EQ2000	4	0
USARC COLUMBIA (FOREST DRIVE) / SC4210028Q2200	6	0
USARC COLUMBIA 02 / SC4210028Q2700	5	0
USARC FLORENCE / SC4210028Q3200	1	0
USARC FORT JACKSON (ECS 124-G) / SC4210028QG100	5	0
USARC FORT JACKSON (LEE RD.) / SC4210028Q2500	2	0
USARC FORT JACKSON (MCWHORTER) / SC421002EQ3000	4	0
USARC GREENVILLE 01 (MAHON) / SC4210028Q3800	12	0
USARC GREENVILLE 02 (KUKOWSKI) / SC4210028Q3500	12	0
USARC MYRTLE BEACH / SC4210028Q6700	4	0
USARC ORANGEBURG / SC4210028Q4400	2	0
USARC ROCK HILL / SC4210028Q5000	6	0
USARC SPARTANBURG / SC4210028QA100	3	0
NAVY		
CHARLESTON NAVRESCEN / SC417002267000	1	0
FUDS		
AIKEN AFS / SC49799F752500	0	16
SOUTH DAKOTA		
ARMY		

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC ABERDEEN / SD821006FN0200	8	0
USARC SIOUX FALLS / SD821006FN0400	8	0
TENNESSEE		
ARMY		
AFRC JOHNSON CITY / TN421002JR2400	6	0
USARC CHATTANOOGA / TN421002JR0800	4	0
USARC CHATTANOOGA (GUERRY) / TN421002JR1400	3	0
USARC GREENEVILLE / TN421002JR1800	5	0
USARC KNOXVILLE / TN421002JR3400	6	0
USARC LYELL (AFRC) / TN421002JR5000	3	0
USARC MEMPHIS 01 / TN421002JR4400	7	0
USARC NASHVILLE / TN421002JR5100	1	0
USARC OAK RIDGE / TN421002JR6000	4	0
FUDS		
BRADYVILLE GAP FIL ANX / TN49799F350400	1	336
WILLIAM NORTHERN FLD / TN49799F350300	1	336
TEXAS		
ARMY		
AFRC AUSTIN (CAMP MAGBY) / TX621005BT0500	15	0
AFRC CORPUS CHRISTI (AMSA 7) / TX621005VT6000	8	0
AFRC MESQUITE / TX621005XT6900	4	0
AFRC MIDLAND / TX621005BT2300	5	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
BEE CAVES ARMORY / TX621004805500	5	0
BELVOIR FUELS AND LUBRICANT RES LAB / TX621002187200	2	0
USA HOUSTON ARMED FORCES CENTER / TX621005YT7400	1	0
USARC ABILENE / TX621005BT0200	14	0
USARC ALICE / TX621005BT0300	1	0
USARC AMARILLO / TX621005BT0400	2	0
USARC AMARILLO 02 / TX6210050T4800	1	0
USARC ARLINGTON / TX621005BT1600	1	0
USARC AUSTIN (CAMP MABRY) / TX621005BT0501	15	0
USARC AUSTIN 02 / TX621005XT6500	2	0
USARC AUSTIN 03 / TX621005BT0900	1	0
USARC BAY CITY, TX / TX621005BT0600	7	0
USARC BEAUMONT (AMSA 6) / TX621005BT0700	14	0
USARC BROWNSVILLE / TX621005BT0800	4	0
USARC BRYAN (MOORE) / TX621005VT5100	7	0
USARC BRYAN 02 / TX621005VT4400	1	0
USARC CONROE (ASF 62) / TX621005BT3200	4	0
USARC CORPUS CHRISTI (MEMORIAL) / TX621005BT1000	4	0
USARC DALLAS 01 (MUCHERT) / TX621005BT1100	5	0
USARC DALLAS 02 / TX621005VT5200	2	0
USARC DALLAS 03 / TX6210020T4600	1	0
USARC DENTON / TX621005BT1200	1	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC EL PASO / TX621005BT1800	1	0
USARC FORT BLISS (AMSA 12) / TX621005XT0100	12	0
USARC FORT BLISS (BIGGS FIELD PET) / TX621005BT4000	1	0
USARC FORT WORTH (HOT) / TX621005BT3700	1	0
USARC FORT WORTH 02 / TX6210050T1300	1	0
USARC FT WORTH (AMSA 5, SUB 2) / TX621005BT1400	9	0
USARC GRAND PRAIRIE (ASF 13) / TX621005BT1500	11	0
USARC HARLINGEN (AMSA 7 SUB 1) / TX621005BT1700	6	0
USARC HOUSTON 02 (AMSA 4) / TX621005BT2100	11	0
USARC HUNTSVILLE / TX621005BT1900	1	0
USARC LAREDO / TX621005BT2000	3	0
USARC LUBBOCK / TX621005BT5300	3	0
USARC LUBBOCK (AMSA 11) / TX621005BT3900	12	0
USARC LUBBOCK (HOSPITAL TNG) / TX621005XT6400	1	0
USARC MCALLEN / TX621005BT2200	2	0
USARC NORTH FORT HOOD (ESC 64) / TX621005BT4100	1	0
USARC PARIS / TX621005VT5500	6	0
USARC PORT ARTHUR / TX621005BT2500	4	0
USARC RIO GRANDE CITY / TX621005BT2600	4	0
USARC SAN ANTONIO (BOSWELL) / TX621005BT2700	5	0
USARC SAN ANTONIO (CALLAGHAN) / TX621005VT5600	3	0
USARC SAN MARCOS / TX621005BT2800	2	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC SEAGOVILLE / TX621005XT7200	6	0
USARC SINTON / TX621005BT2900	4	0
USARC TEXARKANA (AMSA 5 SUB 4) / TX621005BT3000	7	0
USARC VICTORIA / TX621005BT3100	5	0
USARC WACO (AMSA 8) / TX621005BT5701	9	0
USARC WICHITA FALLS / TX621005OT5800	6	0
USARC YOAKUM / TX621005VT5900	4	0
AIR FORCE		
GARLAND AIR NATIONAL GUARD BASE / TX657282588300	2	191
NEDERLAND AGS / TX657282591500	1	0
FUDS		
BERGSTROM BG-80 / TX69799F670300	1	50
DA-FTWOR DEF NIK BAT20 / TX69799F664700	1	46
DA-FTWOR DEF NIKE BAT1 / TX69799F664800	1	46
DALHART AF AUX FLD #2 / TX69799F743500	0	11
DELMITA GAP FILLER AX / TX69799F664400	1	33
DYESS AFB-NIKE DY10 / TX69799F648100	1	35
FORT BARKLEY, TX / TX69799F644200	1	32
FT BROWN / TX69799F663600	0	13
FT HOOD-FORMER SWG P / TX69799F645000	1	336
LUFKIN AF STA TM 193 / TX69799F660100	1	27
MOORE AFB (MFVP) / TX69799F648400	1	145

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
NAV LAB TRANSMITTER / TX69799F676100	1	119
NIKE BG-40 / TX69799F676500	1	53
NOLAN CREEK PARK / TX69799F643700	1	144
OZONA AF STA TM-187 / TX69799F655800	1	36
RANDOLPH MIL AF / TX69799F644000	1	18
UTAH		
ARMY		
USARC LOGAN / UT821006FP0400	8	0
USARC OGDEN / UT821006FP0500	9	0
USARC OGDEN (AMSA 31) / UT821006FP2800	6	0
USARC OGDEN DEPOT / UT821006FP0600	11	0
USARC PLEASANT GROVE / UT821006FP0800	4	0
USARC PROVO / UT821006FP1000	8	0
USARC SALT LAKE CITY / UT821006FP1200	8	0
USARC SALT LAKE CITY (ASF 24) / UT821006FP1800	7	0
AIR FORCE		
AIR FORCE PLANT 78 / UT857172623300	12	0
VERMONT		
ARMY		
CHESTER USARC / VT121002174600	4	0
USARC MONTPELIER / VT121001AT1600	6	0
USARC RUTLAND (COURCELLE) / VT121001AT2000	6	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC WINOOSKI / VT121001AT3000	1	0	USARC GALAX / VA321001CS2800	5	0
FUDS			USARC HAMPTON / VA321001JS3000	10	0
FORT ETHAN ALLEN / VT19799F216000	1	125	USARC HAMPTON (MARCELLA ROAD) / VA321001JS3200	7	0
VIRGIN ISLANDS			USARC MARTINSVILLE / VA321001CS4000	1	0
FUDS			USARC NORFOLK / VA3210015S4300	4	0
MARINE CORPS AIR FAC / VI29799F419200	1	196	USARC RADFORD (NEW RIVER) / VA321001CS1900	3	0
VIRGINIA			USARC RICHMOND (DERVISHIAN) / VA321001CS6000	7	0
ARMY			USARC RICHMOND 01 (MONTEITH) / VA321001CS5800	2	0
AFRC LYNCHBURG / VA321001CS3500	2	0	USARC RICHMOND, VA / VA321001CS6100	7	0
ARLINGTON HALL STATION / VA321002003100	1	0	USARC SALEM, VA / VA321001CS6400	2	0
HOUSING AREA MANASSAS, VA / VA321005132500	2	0	USARC SPRINGFIELD (AMSA 91) / VA321001CS6100	8	0
HOUSING AREA NIKE NORFOLK, VA / VA321005147000	3	0	USARC WARSAW / VA321001CS6800	1	0
HOUSING AREA WOODBRIDGE, VA / VA321005195400	1	0	USARC WAYNESBORO / VA321001CS7000	1	0
USARC ABINGDON / VA321001CS0200	5	0	VIRGINIA AVIATION SUPPORT FACILITY / VA321005123000	3	0
USARC ALEXANDRIA / VA321001CS0600	3	0	NAVY		
USARC ALEXANDRIA (JONES POINT) / VA321001JS0400	5	0	ALEXANDRIA COMNAVFACENGC0M / VA317002413200	0	0
USARC CHARLOTTESVILLE / VA321001CS1000	1	0	ARLINGTON HEADQUARTERS BATTALION / VA317302413500	1	44
USARC CHESTERFIELD (AMSA 90) / VA321001CSG300	8	0	NORFOLK LANTNAVFACENGC0M / VA317002469500	0	0
USARC CHRISTIANSBURG (AMSA 89) / VA321001CSG200	9	0	NORFOLK NAS / VA317002251300	0	0
USARC CHURCHLAND (PORTSMOUTH) / VA321001CS4800	3	0	NORFOLK NS / VA317002255601	0	0
USARC COVINGTON / VA321001CS1600	2	0	NORFOLK NWS ST. JULIENS CREEK ANNEX / VA317000018100	0	0
USARC CULPEPER / VA321001CS1800	1	0	NORFOLK PWC / VA317002251200	0	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
ROANOKE NMCRC / VA317009002600	0	0
WILLIAMSBURG AFETA CAMP PEARY / VA317002469800	0	0
FUDS		
CAMP WALLACE / VA39799F770900	0	0
CAPE CHARLES AFS / VA39799F156400	1	839
CARROLLTON NIKE PARK / VA39799F156000	1	124
USARC MARION (FORMER) / VA39799F816600	0	0
USN, ALEXANDRIA / VA39799F821300	0	0
WASHINGTON		
ARMY		
AFRC BELLINGHAM (STEVENS) / WA0210062Q0500	8	0
AFRC ELLENSBURG / WA0210062Q0700	4	0
AFRC PORT ORCHARD / WA0210062Q1800	1	0
AFRC TACOMA / WA021006GQ4400	1	0
AFRC YAKIMA / WA0210062Q5800	2	0
CAMP BONNEVILLE / WA021002011200	1	0
HOUSING AREA MIDWAY, WA / WA021005374400	3	0
HOUSING AREA YOUNGS LAKE, WA / WA021005373300	3	0
USARC B0THELL / WA0210062Q0600	3	0
USARC CLARKSTON / WA021006GQ0300	1	0
USARC EVERETT / WA021006GQ0900	7	0
USARC FORT LAWTON (AMSA 7) / WA021006GQ2400	13	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC KENNEWICK / WA021006GQ1500	7	0
USARC LONGVIEW / WA0210062Q1200	3	0
USARC MOSES LAKE / WA0210062Q1400	1	0
USARC PASCO / WA0210062Q1600	1	0
USARC REDMOND / WA021006GQ1900	1	0
USARC TRENTWOOD (AMSA 8) / WA021006GQ7800	8	0
USARC TUMWATER / WA0210062Q4800	3	0
USARC WALLA WALLA / WA0210062Q5500	1	0
USARC WENATCHEE / WA021006GQ5600	2	0
VANCOUVER BARRACKS / WAU21002092400	1	0
WATERCRAFT SUPPORT MAINT CTR, PIER23 / WA021005316000	5	0
NAVY		
NAVAL STATION EVERETT / WA017000000002	1	0
PUGET SOUND NAVHOSP BREMERTON / WA017002726800	1	0
AIR FORCE		
MICA PEAK RADAR SITE / WA057212489000	1	0
FUDS		
BLAINE AFS / WA09799F310600	3	203
FORT WHITMAN / WA09799F329400	1	45
NIKE MIDWAY 43 / WA09799F343600	1	145
SILVER LK AWS STA / WA09799F340100	1	57

WEST VIRGINIA

Table B-3 Defense Environmental Restoration Program

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
ARMY		
AFRC MORGANTOWN / WV3210016U3400	5	0
AFRC SOUTH CHARLESTON (AMSA 107) / WV3210016U6101	7	0
USARC BEAVER / WV3210016U0400	2	0
USARC ELKINS / WV3210016U1200	4	0
USARC FAIRMONT / WV3210016U1100	3	0
USARC GRAFTON / WV3210016U1500	3	0
USARC GRANTSVILLE / WV3210016U1800	4	0
USARC JANE LEW / WV3210016U7000	1	0
USARC LEWISBURG, WV / WV3210016U2700	1	0
USARC MARTINSBURG / WV3210016U3000	4	0
USARC NEW MARTINSVILLE / WV3210016U3900	4	0
USARC PARKERSBURG / WV3210016U4300	3	0
USARC RIPLEY / WV3210016U5000	3	0
USARC ROMNEY / WV3210016U5400	4	0
USARC VALLEY GROVE (AMSA 109) / WV3210016UG400	6	0
USARC WHEELING / WV3210016U7500	3	0
NAVY		
SUGAR GROVE NSGA / WV317002480500	3	0
WISCONSIN		
ARMY		
HOUSING AREA SUN PRAIRIE, WI / WI521005516500	1	0

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
USARC APPLETON / WI521004M43400	2	0
USARC BEAVER DAM / WI521004M43500	3	0
USARC BELOIT / WI521004341100	4	0
USARC DE PERE (AMSA 51) / WI5210043G5100	9	0
USARC EAU CLAIRE (AMSA 52) / WI5210043G5200	8	0
USARC EAU CLAIRE (KEITH) / WI521004743900	7	0
USARC ELLSWORTH / WI521004744000	7	0
USARC GREEN BAY / WI521004344200	1	0
USARC GREEN BAY (BUCHANAN STREET) / WI521004340500	6	0
USARC MADISON (AMSA 50) / WI5210043G5000	13	0
USARC MADISON (O'CONNELL) / WI521004M44600	3	0
USARC MADISON (PARK ST.) / WI521004344500	1	0
USARC MENASHA / WI521004M44900	3	0
USARC MILWAUKEE (AMSA 49) / WI521004MG4900	11	0
USARC MILWAUKEE (LOGAN) / WI521004M45000	3	0
USARC ONALASKA (AMSA 53) / WI5210047G5300	6	0
USARC ONALASKA (INDUSTRIAL ROAD) / WI521004740600	12	0
USARC OSHKOSH / WI521004M45800	2	0
USARC RACINE / WI521004M46000	3	0
USARC SHEBOYGAN / WI521004M45900	1	0
USARC SPARTA (FORT MCCOY 240) / WI521004346300	1	0
USARC WAUSAU / WI521004346200	4	0

Table B-3 Defense Environmental Restoration Program

Status Of Installations With Response Complete
At All Sites As Of September 30, 1994

Location / FFID	Total No. Of Sites	Costs Incurred (\$000)	Location / FFID	Total No. Of Sites	Costs Incurred (\$000)
AIR FORCE					
GENERAL MITCHELL AFB / WI557122429900	4	989			
FUDS					
ALLIS CHALMERS CO / WI59799F246400	0	0			
ANTIGO AFS / WI59799F245700	0	0			
TOMAH AAF TEC TRG SCH / WI59799F247900	0	0			
WYOMING					
ARMY					
AFRC SHERIDAN / WY821006FR0600	5	0			
USARC CHEYENNE / WY821006FR0400	2	0			

Table B-4 Defense Environmental Restoration Program

Potentially Responsible Party Status With Costs Incurred Through FY94 Greater Than \$100,000

Location	Costs Incurred Through FY94 (\$000)	Location	Costs Incurred Through FY94 (\$000)
ALABAMA		AIR FORCE	
DEFENSE LOGISTICS AGENCY		LOWRY COGENERATION STUDY SITE	165
BONE SITE	453	DELAWARE	
FUELS AND CHEMICALS SITE	335	AIR FORCE	
ALASKA		KENT CO/HOUSTON LANDFILL SITE	184
DEFENSE LOGISTICS AGENCY		FLORIDA	
ALASKA BATTERY SITE	100	NAVY	
ARCTIC SURPLUS SITE	12,929	HIPPS ROAD	3,600
ARIZONA		PIONEER SAND AND GRAVEL	2,298
AIR FORCE		DEFENSE LOGISTICS AGENCY	
TUCSON IAP	1,497	ELLIS ROAD S. SITE	1,121
CALIFORNIA		YELLOW WATER ROAD SITE	2,674
NAVY		INDIANA	
LUBRICATION CO. OF AMERICA	247	DEFENSE LOGISTICS AGENCY	
OPERATING INDUSTRIES	1,134	BIRD SITE	207
AIR FORCE		KANSAS	
PURITY OIL SALES	413	DEFENSE LOGISTICS AGENCY	
STRINGFELLOW SITE	5,124	CHEMICAL COMMODITY SITE	1,389
DEFENSE LOGISTICS AGENCY		KENTUCKY	
GARVEY AVENUE SITE	844	NAVY	
LOST HILLS DUMP SITE	153	MAXEY FLAT, LEXINGTON	5,800
COLORADO		MAINE	

Table B-4 Defense Environmental Restoration Program

Potentially Responsible Party Status With Costs Incurred Through FY94 Greater Than \$100,000

Location	Costs Incurred Through FY94 (\$000)
NAVY	
HOOPER SANDS	2,940
KEEFE SITE	132
DEFENSE LOGISTICS AGENCY	
HAZARDOUS WASTE SITE	478
MCKIN CO. SITE	145
MARYLAND	
DEFENSE LOGISTICS AGENCY	
ROGERS ELECTRIC SITE	373
MICHIGAN	
AIR FORCE	
BERLIN & FARRO NPL SITE	323
MISSISSIPPI	
AIR FORCE	
NASA STENNIS SPACE CENTER	262
NCBC GULFPORT DIOXIN SITE	850
DEFENSE LOGISTICS AGENCY	
ENTERPRISE RECOVERY SITE	116
MONTANA	
AIR FORCE	
BOOTLEGGER TRAIL	806
JACOBS DRUM SITE	183

Location	Costs Incurred Through FY94 (\$000)
WIRE MILL ROAD	200
DEFENSE LOGISTICS AGENCY	
MANGANESE PILE SITE	1,323
NEVADA	
DEFENSE LOGISTICS AGENCY	
BUCK'S WAR SURPLUS SITE	1,935
NEW HAMPSHIRE	
AIR FORCE	
GOMEZ PERCOL SITE	299
NEW MEXICO	
AIR FORCE	
SOUTH VALLEY	4,011
NEW YORK	
AIR FORCE	
PHILMAR ELECTRIC INC.	1,301
NORTH CAROLINA	
DEFENSE LOGISTICS AGENCY	
SNIPES SITE	116
OHIO	
AIR FORCE	
CLEANUP FORMER BASE	660
PRISTINE INC.	233

Table B-4 Defense Environmental Restoration Program

Potentially Responsible Party Status With Costs Incurred Through FY94 Greater Than \$100,000

Location	Costs Incurred Through FY94 (\$000)	Location	Costs Incurred Through FY94 (\$000)
DEFENSE LOGISTICS AGENCY		CALCIUM HYPOCHLORIDE SITE	129
SUMMIT SITE	8,668	UTAH	
OKLAHOMA		DEFENSE LOGISTICS AGENCY	
AIR FORCE		NORTH AMERICAN SITE	270
MOSELY ROADS	114	VIRGINIA	
PENNSYLVANIA		NAVY	
AIR FORCE		WESTERN PROCESSING SITE	1,231
SUNSET GOLF COURSE SITE	2,553	DEFENSE LOGISTICS AGENCY	
RHODE ISLAND		CYLINDERS SITE, HAMPTON ROADS	200
NAVY		WASHINGTON	
LRR SITE, SMITHFIELD	194	AIR FORCE	
SOUTH CAROLINA		COLBERT LANDFILL SITE	1,450
NAVY		WEST VIRGINIA	
AQUATECH, GREER	125	AIR FORCE	
FEDERAL SERVICE SITE	413	JF&M TRANSFORMER SITE	127
TRUMAN ANNEX EXCESS LAND	381	DEFENSE LOGISTICS AGENCY	
DEFENSE LOGISTICS AGENCY		JF&M SITE	133
AQUA-TECH SITE	125		
TEXAS			
AIR FORCE			
BIO-ECOLOGY SITE	1,380		
DEFENSE LOGISTICS AGENCY			

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

ALABAMA

DoD INSTALLATIONS

		Study	396	270		\$49,908	\$13,553	\$7,145	\$3,755	FY97	\$17,948
Total Number of Installations:	41	Interim Actions	26 (31)	10 (10)		\$9,131	\$2,701	\$10,866	\$0	FY98	\$64,139
Total No. of Sites:	666	Design	22	14	99	\$2,920	\$946	\$384	\$572	FY99	\$27,318
No. of Sites with Response Complete:	373	Cleanup	29	4	114	\$32,308	\$9,446	\$15,723	\$3,355	FY00	\$35,405
Total						\$94,267	\$26,726	\$34,118	\$7,682	FY01	\$21,231
										FY95-Comp.	\$695,990

FORMERLY USED DEFENSE SITES

		Study	15	20		\$6,783	\$3,858	\$985	\$632	FY97	\$2,737
Total Number of Installations:	16	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$2,303
Total No. of Sites:	35	Design	9	5	9	\$438	\$14	\$45	\$657	FY99	\$190
No. of Sites with Response Complete:	3	Cleanup	9	1	23	\$1,540	\$48	\$1,710	\$2,956	FY00	\$0
Total						\$8,761	\$3,950	\$2,740	\$4,285	FY01	\$185
										FY95-Comp.	\$36,283

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

ALASKA

DoD INSTALLATIONS										
Total Number of Installations: 59		Study	287	560		\$164,877	\$43,094	\$41,173	\$14,877	FY97 \$74,593
Total No. of Sites: 847		Interim Actions	77 (116)	31 (33)		\$35,307	\$8,460	\$15,017	\$7,870	FY98 \$74,359
No. of Sites with Response Complete: 197		Design	33	21	431	\$19,813	\$3,409	\$679	\$3,125	FY99 \$73,960
		Cleanup	49	16	482	\$77,163	\$34,341	\$26,903	\$71,707	FY00 \$60,415
		Total				\$297,160	\$89,304	\$83,772	\$97,579	FY01 \$16,850
										FY95-Comp. \$857,540

FORMERLY USED DEFENSE SITES										
Total Number of Installations: 556		Study	100	131		\$19,263	\$8,110	\$2,183	\$2,623	FY97 \$21,012
Total No. of Sites: 231		Interim Actions	5 (5)	3 (3)		\$1,179	\$1,179	\$1,228	\$296	FY98 \$32,570
No. of Sites with Response Complete: 29		Design	56	16	75	\$13,892	\$2,187	\$2,098	\$3,508	FY99 \$51,798
		Cleanup	26	45	143	\$57,644	\$41,296	\$24,898	\$10,363	FY00 \$54,655
		Total				\$91,978	\$52,772	\$30,407	\$16,790	FY01 \$26,847
										FY95-Comp. \$443,409

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

AMERICAN SAMOA

FORMERLY USED DEFENSE SITES

Total Number of Installations:	17	Study	2	0		\$39	\$0	\$154	\$0	FY97	\$0
Total No. of Sites:	2	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0
No. of Sites with Response Complete:	1	Design				\$0	\$0	\$0	\$0	FY99	\$0
		Cleanup		2		\$994	\$546	\$75	\$20	FY00	\$0
		Total				\$1,033	\$546	\$229	\$20	FY01	\$0
										FY95-Comp.	\$249

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

ARIZONA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>18</td> </tr> <tr> <td>Total No. of Sites:</td> <td>391</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>160</td> </tr> </table>	Total Number of Installations:	18	Total No. of Sites:	391	No. of Sites with Response Complete:	160	Study	186	205		\$76,049	\$18,210	\$8,086	\$3,397	FY97	\$13,252
	Total Number of Installations:	18														
	Total No. of Sites:	391														
	No. of Sites with Response Complete:	160														
Interim Actions	14 (14)	7 (7)		\$1,286	\$1,876	\$0	\$6,425	FY98	\$12,967							
Design	14	18	116	\$18,519	\$375	\$1,126	\$2,310	FY99	\$67,823							
Cleanup	7	11	135	\$31,592	\$12,830	\$12,163	\$18,621	FY00	\$14,955							
	Total			\$130,446	\$33,291	\$21,375	\$30,753	FY01	\$22,038							
								FY95-Comp.	\$282,896							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>184</td> </tr> <tr> <td>Total No. of Sites:</td> <td>76</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>3</td> </tr> </table>	Total Number of Installations:	184	Total No. of Sites:	76	No. of Sites with Response Complete:	3	Study	6	70		\$3,126	\$627	\$419	\$40	FY97	\$180
	Total Number of Installations:	184														
	Total No. of Sites:	76														
	No. of Sites with Response Complete:	3														
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$38							
Design		3	7	\$202	\$202	\$120	\$43	FY99	\$0							
Cleanup	2		65	\$8,180	\$190	\$1,032	\$0	FY00	\$0							
	Total			\$11,508	\$1,019	\$1,571	\$83	FY01	\$580							
								FY95-Comp.	\$91,958							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

ARKANSAS

◀ DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>30</td> </tr> <tr> <td>Total No. of Sites:</td> <td>265</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>221</td> </tr> </table>	Total Number of Installations:	30	Total No. of Sites:	265	No. of Sites with Response Complete:	221	Study	221	44		\$23,668	\$13,345	\$13,539	\$7,133	FY97	\$10,428
	Total Number of Installations:	30														
	Total No. of Sites:	265														
	No. of Sites with Response Complete:	221														
	Interim Actions	1	(1)		\$260	\$0	\$0	\$234	FY98	\$4,303						
Design	30		16	\$477	\$0	\$0	\$268	FY99	\$8,759							
Cleanup	48		17	\$3,579	\$140	\$8,827	\$10,705	FY00	\$7,550							
	Total			\$27,984	\$13,485	\$22,366	\$18,340	FY01	\$7,002							
								FY95-Comp.	\$133,307							

◀ FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>89</td> </tr> <tr> <td>Total No. of Sites:</td> <td>20</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>3</td> </tr> </table>	Total Number of Installations:	89	Total No. of Sites:	20	No. of Sites with Response Complete:	3	Study	5	15		\$2,017	\$785	\$940	\$916	FY97	\$47
	Total Number of Installations:	89														
	Total No. of Sites:	20														
	No. of Sites with Response Complete:	3														
	Interim Actions				\$932	\$932	\$887	\$1,990	FY98	\$1,052						
Design	2	3	4	\$102	\$100	\$0	\$0	FY99	\$113							
Cleanup	1		16	\$334	\$11	\$0	\$0	FY00	\$23							
	Total			\$3,385	\$1,828	\$1,827	\$2,906	FY01	\$0							
								FY95-Comp.	\$21,122							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

CALIFORNIA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>143</td> </tr> <tr> <td>Total No. of Sites:</td> <td>3,077</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>672</td> </tr> </table>	Total Number of Installations:	143	Total No. of Sites:	3,077	No. of Sites with Response Complete:	672	Study	844	2,197	36	\$951,523	\$235,043	\$212,668	\$144,010	FY97	\$326,855
	Total Number of Installations:	143														
	Total No. of Sites:	3,077														
	No. of Sites with Response Complete:	672														
Interim Actions	259 (278)	117 (121)		\$97,406	\$38,225	\$151,762	\$62,856	FY98	\$252,971							
Design	97	87	1,712	\$62,275	\$5,782	\$6,028	\$11,779	FY99	\$236,875							
Cleanup	76	67	1,822	\$398,622	\$180,277	\$217,909	\$155,038	FY00	\$242,325							
Total					\$1,509,826	\$459,327	\$588,367	\$373,683	FY01	\$253,132						
									FY95-Comp.	\$7,214,006						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>852</td> </tr> <tr> <td>Total No. of Sites:</td> <td>356</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>4</td> </tr> </table>	Total Number of Installations:	852	Total No. of Sites:	356	No. of Sites with Response Complete:	4	Study	52	301	3	\$17,459	\$5,351	\$10,198	\$488	FY97	\$13,575
	Total Number of Installations:	852														
	Total No. of Sites:	356														
	No. of Sites with Response Complete:	4														
Interim Actions		3 (3)		\$1,117	\$547	\$140	\$995	FY98	\$4,335							
Design	11	37	53	\$3,212	\$671	\$2,584	\$623	FY99	\$7,019							
Cleanup	8	19	282	\$33,522	\$16,099	\$32,744	\$1,941	FY00	\$595							
Total					\$55,310	\$22,668	\$45,666	\$4,047	FY01	\$24,866						
									FY95-Comp.	\$450,650						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

COLORADO

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>21</td> </tr> <tr> <td>Total No. of Sites:</td> <td>507</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>134</td> </tr> </table>	Total Number of Installations:	21	Total No. of Sites:	507	No. of Sites with Response Complete:	134	Study	164	343		\$333,082	\$49,752	\$35,220	\$5,512	FY97	\$64,001
	Total Number of Installations:	21														
	Total No. of Sites:	507														
	No. of Sites with Response Complete:	134														
	Interim Actions	45 (49)	20 (20)		\$319,391	\$215	\$540	\$0	FY98	\$99,634						
Design	22	6	255	\$7,342	\$1,273	\$2,560	\$51,230	FY99	\$125,598							
Cleanup	20	6	262	\$124,885	\$61,272	\$80,547	\$13,329	FY00	\$114,911							
	Total				\$784,703	\$112,512	\$118,867	\$70,071	FY01	\$204,515						
									FY95-Comp.	\$1,883,489						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>96</td> </tr> <tr> <td>Total No. of Sites:</td> <td>29</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	96	Total No. of Sites:	29	No. of Sites with Response Complete:		Study	5	24		\$2,304	\$522	\$1,650	\$200	FY97	\$1,146
	Total Number of Installations:	96														
	Total No. of Sites:	29														
	No. of Sites with Response Complete:															
	Interim Actions				\$0	\$0	\$20	\$0	FY98	\$659						
Design	2	3	11	\$309	\$219	\$80	\$0	FY99	\$50							
Cleanup		1	26	\$545	\$188	\$816	\$1,871	FY00	\$0							
	Total				\$3,158	\$1,229	\$2,566	\$2,071	FY01	\$0						
									FY95-Comp.	\$40,549						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

CONNECTICUT

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>28</td> </tr> <tr> <td>Total No. of Sites:</td> <td>142</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>96</td> </tr> </table>	Total Number of Installations:	28	Total No. of Sites:	142	No. of Sites with Response Complete:	96	Study	97	44	1	\$6,923	\$1,361	\$2,196	\$1,134	FY97	\$7,343
	Total Number of Installations:	28														
	Total No. of Sites:	142														
	No. of Sites with Response Complete:	96														
Interim Actions	2 (2)	2 (2)		\$0	\$0	\$3,890	\$0	FY98	\$189							
Design	1		32	\$2,050	\$344	\$400	\$434	FY99	\$6,689							
Cleanup	10	1	32	\$7,954	\$6,701	\$2,150	\$5,224	FY00	\$11,889							
Total				\$16,927	\$8,406	\$8,636	\$6,792	FY01	\$4,389							
									FY95-Comp.	\$131,633						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>45</td> </tr> <tr> <td>Total No. of Sites:</td> <td>28</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>14</td> </tr> </table>	Total Number of Installations:	45	Total No. of Sites:	28	No. of Sites with Response Complete:	14	Study	15	11	2	\$535	\$36	\$160	\$0	FY97	\$1,990
	Total Number of Installations:	45														
	Total No. of Sites:	28														
	No. of Sites with Response Complete:	14														
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$1,280							
Design	12	1	3	\$742	\$142	\$60	\$149	FY99	\$31							
Cleanup	9	3	11	\$1,778	\$8	\$1	\$1,075	FY00	\$0							
Total				\$3,055	\$196	\$221	\$1,224	FY01	\$0							
									FY95-Comp.	\$13,044						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

DELAWARE

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>7</td> </tr> <tr> <td>Total No. of Sites:</td> <td>83</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>34</td> </tr> </table>	Total Number of Installations:	7	Total No. of Sites:	83	No. of Sites with Response Complete:	34	Study	35	48		\$25,638	\$5,656	\$646	\$0	FY97	\$11,104
	Total Number of Installations:	7														
	Total No. of Sites:	83														
	No. of Sites with Response Complete:	34														
	Interim Actions	3 (3)	5 (5)		\$1,428	\$0	\$1,466	\$271	FY98	\$7,400						
Design	5		9	\$927	\$0	\$0	\$0	FY99	\$550							
Cleanup	4		11	\$627	\$554	\$326	\$267	FY00	\$550							
	Total				\$28,620	\$6,210	\$2,438	\$538	FY01	\$250						
									FY95-Comp.	\$35,230						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>29</td> </tr> <tr> <td>Total No. of Sites:</td> <td>22</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	29	Total No. of Sites:	22	No. of Sites with Response Complete:	1	Study	6	16		\$608	\$12	\$352	\$40	FY97	\$0
	Total Number of Installations:	29														
	Total No. of Sites:	22														
	No. of Sites with Response Complete:	1														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0						
Design	4	1	1	\$55	\$26	\$15	\$0	FY99	\$0							
Cleanup	4		16	\$992	\$0	\$55	\$0	FY00	\$0							
	Total				\$1,655	\$38	\$422	\$40	FY01	\$0						
									FY95-Comp.	\$21,599						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

DISTRICT OF COLUMBIA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>8</td> </tr> <tr> <td>Total No. of Sites:</td> <td>33</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>8</td> </tr> </table>	Total Number of Installations:	8	Total No. of Sites:	33	No. of Sites with Response Complete:	8	Study	11	22		\$4,572	\$2,258	\$848	\$0	FY97	\$67
	Total Number of Installations:	8														
	Total No. of Sites:	33														
	No. of Sites with Response Complete:	8														
	Interim Actions	4	(4)	1	(1)	\$290	\$0	\$233	\$0	FY98	\$2,602					
Design	1		7		\$28	\$0	\$0	\$0	FY99	\$2,228						
Cleanup	1	2	12		\$1,616	\$200	\$475	\$91	FY00	\$2,412						
									FY01	\$2,412						
	Total				\$6,506	\$2,458	\$1,556	\$91	FY95-Comp.	\$34,401						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>23</td> </tr> <tr> <td>Total No. of Sites:</td> <td>9</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	23	Total No. of Sites:	9	No. of Sites with Response Complete:	1	Study	1	8		\$14,586	\$6,709	\$1,116	\$70	FY97	\$0
	Total Number of Installations:	23														
	Total No. of Sites:	9														
	No. of Sites with Response Complete:	1														
	Interim Actions	1	(1)			\$4,372	\$0	\$1,000	\$0	FY98	\$2,279					
Design					\$0	\$0	\$0	\$0	FY99	\$0						
Cleanup			8		\$0	\$0	\$0	\$0	FY00	\$0						
									FY01	\$0						
	Total				\$18,958	\$6,709	\$2,116	\$70	FY95-Comp.	\$21,578						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

FLORIDA

DoD INSTALLATIONS														
Total Number of Installations:		59		Study	230	488	2	\$173,409	\$33,671	\$20,518	\$33,893	FY97	\$58,137	
Total No. of Sites:		720		Interim Actions	13	(17)	18	(18)	\$16,582	\$13,779	\$21,511	\$643	FY98	\$69,599
No. of Sites with Response Complete:		207		Design	3	3	241	\$5,382	\$654	\$1,805	\$13,635	FY99	\$50,737	
				Cleanup	5	15	299	\$23,373	\$8,296	\$16,829	\$26,446	FY00	\$58,400	
				Total				\$218,746	\$56,600	\$68,663	\$74,617	FY01	\$61,411	
												FY95-Comp.	\$1,356,952	

FORMERLY USED DEFENSE SITES													
Total Number of Installations:		565		Study	13	152		\$9,451	\$3,987	\$6,094	\$883	FY97	\$7,921
Total No. of Sites:		165		Interim Actions	1	(1)		\$10	\$0	\$35	\$517	FY98	\$5,829
No. of Sites with Response Complete:		9		Design	3	5	32	\$958	\$605	\$453	\$507	FY99	\$7,357
				Cleanup	3	4	121	\$3,692	\$1,903	\$4,376	\$2,114	FY00	\$0
				Total				\$11,311	\$6,698	\$10,958	\$4,021	FY01	\$7,408
												FY95-Comp.	\$197,406

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

GEORGIA

DoD INSTALLATIONS													
Total Number of Installations:		33		Study	217	201	2	\$47,534	\$13,875	\$11,454	\$1,693	FY97	\$20,915
Total No. of Sites:		420		Interim Actions	9 (10)	9 (12)		\$7,561	\$2,593	\$6,640	\$2,547	FY98	\$12,070
No. of Sites with Response Complete:		195		Design	12	8	63	\$14,405	\$1,955	\$3,494	\$3,682	FY99	\$22,087
				Cleanup	10	8	76	\$51,020	\$26,229	\$13,874	\$42,058	FY00	\$27,634
				Total				\$120,920	\$44,652	\$35,462	\$49,980	FY01	\$18,606
												FY95-Comp.	\$414,021

FORMERLY USED DEFENSE SITES													
Total Number of Installations:		189		Study	15	20		\$3,857	\$723	\$1,384	\$1,079	FY97	\$1,184
Total No. of Sites:		35		Interim Actions				\$0	\$0	\$0	\$0	FY98	\$2,078
No. of Sites with Response Complete:		5		Design	4	7	7	\$1,252	\$578	\$420	\$418	FY99	\$10,573
				Cleanup	1	1	25	\$4,103	\$794	\$775	\$1,094	FY00	\$1,285
				Total				\$9,212	\$2,095	\$2,579	\$2,591	FY01	\$542
												FY95-Comp.	\$43,372

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

GUAM

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>11</td> </tr> <tr> <td>Total No. of Sites:</td> <td>133</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>25</td> </tr> </table>	Total Number of Installations:	11	Total No. of Sites:	133	No. of Sites with Response Complete:	25	Study	26	107		\$57,000	\$21,975	\$12,615	\$16,055	FY97	\$25,953
	Total Number of Installations:	11														
	Total No. of Sites:	133														
	No. of Sites with Response Complete:	25														
	Interim Actions	1 (1)	1 (1)		\$1,410	\$1,410	\$2,600	\$8,403	FY98	\$24,225						
Design	3		95	\$108	\$0	\$0	\$245	FY99	\$24,687							
Cleanup	3		94	\$16,590	\$0	\$8,070	\$7,605	FY00	\$20,738							
				Total	\$75,174	\$23,385	\$23,285	\$32,308	FY01	\$55,121						
									FY95-Comp.	\$622,529						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>21</td> </tr> <tr> <td>Total No. of Sites:</td> <td>8</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	21	Total No. of Sites:	8	No. of Sites with Response Complete:	1	Study	2	6		\$192	\$24	\$121	\$0	FY97	\$898
	Total Number of Installations:	21														
	Total No. of Sites:	8														
	No. of Sites with Response Complete:	1														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0						
Design			1	\$0	\$0	\$0	\$0	FY99	\$0							
Cleanup	1	1	5	\$167	\$142	\$25	\$0	FY00	\$0							
				Total	\$359	\$166	\$146	\$0	FY01	\$403						
									FY95-Comp.	\$10,211						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

HAWAII

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>39</td> </tr> <tr> <td>Total No. of Sites:</td> <td>554</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>253</td> </tr> </table>	Total Number of Installations:	39	Total No. of Sites:	554	No. of Sites with Response Complete:	253	Study	305	241	8	\$80,757	\$30,034	\$19,746	\$25,247	FY97	\$34,498
	Total Number of Installations:	39														
	Total No. of Sites:	554														
	No. of Sites with Response Complete:	253														
	Interim Actions	9 (9)	20 (22)		\$7,145	\$3,765	\$8,424	\$4,074	FY98	\$28,595						
Design	2	2	144	\$117	\$67	\$35	\$819	FY99	\$22,250							
Cleanup	15	45	171	\$30,272	\$13,010	\$4,950	\$3,253	FY00	\$18,970							
	Total				\$118,291	\$46,876	\$33,155	\$33,393	FY01	\$7,635						
									FY95-Comp.	\$515,057						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>379</td> </tr> <tr> <td>Total No. of Sites:</td> <td>103</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	379	Total No. of Sites:	103	No. of Sites with Response Complete:	1	Study	7	96		\$1,941	\$876	\$1,089	\$239	FY97	\$2,708
	Total Number of Installations:	379														
	Total No. of Sites:	103														
	No. of Sites with Response Complete:	1														
	Interim Actions				\$0	\$0	\$0	\$647	FY98	\$6,385						
Design			11	\$0	\$0	\$200	\$0	FY99	\$391							
Cleanup	1	6	46	\$1,951	\$601	\$2,908	\$155	FY00	\$182							
	Total				\$6,892	\$1,477	\$4,197	\$1,041	FY01	\$5,113						
									FY95-Comp.	\$60,979						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

IDAHO

DoD INSTALLATIONS																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>7</td> </tr> <tr> <td>Total No. of Sites:</td> <td>83</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>50</td> </tr> </table>	Total Number of Installations:	7	Total No. of Sites:	83	No. of Sites with Response Complete:	50	Study	50	33		\$9,643	\$0	\$6	\$0	<table border="1"> <tr> <td>FY97</td> <td>\$0</td> </tr> <tr> <td>FY98</td> <td>\$1,900</td> </tr> <tr> <td>FY99</td> <td>\$1,036</td> </tr> <tr> <td>FY00</td> <td>\$400</td> </tr> <tr> <td>FY01</td> <td>\$490</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$26,832</td> </tr> </table>	FY97	\$0	FY98	\$1,900	FY99	\$1,036	FY00	\$400	FY01	\$490	FY95-Comp.	\$26,832
	Total Number of Installations:	7																									
	Total No. of Sites:	83																									
	No. of Sites with Response Complete:	50																									
	FY97	\$0																									
FY98	\$1,900																										
FY99	\$1,036																										
FY00	\$400																										
FY01	\$490																										
FY95-Comp.	\$26,832																										
Interim Actions	1	(1)		\$65	\$0	\$0	\$0																				
Design			22	\$0	\$0	\$0	\$0																				
Cleanup			22	\$0	\$0	\$0	\$0																				
Total				\$9,708	\$0	\$6	\$0																				

FORMERLY USED DEFENSE SITES																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>73</td> </tr> <tr> <td>Total No. of Sites:</td> <td>25</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>4</td> </tr> </table>	Total Number of Installations:	73	Total No. of Sites:	25	No. of Sites with Response Complete:	4	Study	6	17	2	\$1,112	\$0	\$165	\$0	<table border="1"> <tr> <td>FY97</td> <td>\$0</td> </tr> <tr> <td>FY98</td> <td>\$0</td> </tr> <tr> <td>FY99</td> <td>\$50</td> </tr> <tr> <td>FY00</td> <td>\$0</td> </tr> <tr> <td>FY01</td> <td>\$800</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$13,592</td> </tr> </table>	FY97	\$0	FY98	\$0	FY99	\$50	FY00	\$0	FY01	\$800	FY95-Comp.	\$13,592
	Total Number of Installations:	73																									
	Total No. of Sites:	25																									
	No. of Sites with Response Complete:	4																									
	FY97	\$0																									
FY98	\$0																										
FY99	\$50																										
FY00	\$0																										
FY01	\$800																										
FY95-Comp.	\$13,592																										
Interim Actions				\$0	\$0	\$0	\$0																				
Design	4		1	\$38	\$0	\$0	\$0																				
Cleanup	3	2	8	\$78	\$0	\$0	\$0																				
Total				\$1,228	\$0	\$165	\$0																				

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

ILLINOIS

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>57</td> </tr> <tr> <td>Total No. of Sites:</td> <td>609</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>352</td> </tr> </table>	Total Number of Installations:	57	Total No. of Sites:	609	No. of Sites with Response Complete:	352	Study	364	243	2	\$36,192	\$6,176	\$10,382	\$2,330	FY97	\$29,706
	Total Number of Installations:	57														
	Total No. of Sites:	609														
	No. of Sites with Response Complete:	352														
	Interim Actions	15 (15)	11 (11)		\$5,004	\$917	\$582	\$0	FY98	\$42,351						
Design	17	14	120	\$2,747	\$844	\$30	\$1,294	FY99	\$37,503							
Cleanup	15	10	141	\$41,284	\$17,468	\$30,106	\$16,027	FY00	\$40,775							
	Total				\$85,307	\$25,405	\$11,100	\$19,651	FY01	\$21,769						
									FY95-Comp.	\$463,503						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>147</td> </tr> <tr> <td>Total No. of Sites:</td> <td>87</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>14</td> </tr> </table>	Total Number of Installations:	147	Total No. of Sites:	87	No. of Sites with Response Complete:	14	Study	34	53		\$7,965	\$2,000	\$1,673	\$583	FY97	\$4,296
	Total Number of Installations:	147														
	Total No. of Sites:	87														
	No. of Sites with Response Complete:	14														
	Interim Actions		1 (1)		\$318	\$318	\$50	\$0	FY98	\$4,473						
Design	13	9	32	\$779	\$338	\$1,029	\$816	FY99	\$3,281							
Cleanup	7	8	61	\$3,403	\$1,125	\$1,296	\$3,413	FY00	\$1,075							
	Total				\$12,465	\$3,781	\$4,048	\$4,812	FY01	\$18,633						
									FY95-Comp.	\$92,618						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

INDIANA

DoD INSTALLATIONS													
Total Number of Installations:		29		Study	216	231		\$46,735	\$13,931	\$12,210	\$1,021	FY97	\$21,508
Total No. of Sites:		447		Interim Actions	6 (8)	6 (6)		\$850	\$850	\$4,968	\$0	FY98	\$1,947
No. of Sites with Response Complete:		190		Design	1	23	64	\$15	\$0	\$0	\$299	FY99	\$1,866
				Cleanup	1	1	81	\$9,022	\$1,454	\$8,101	\$14,766	FY00	\$12,492
				Total				\$56,622	\$16,235	\$25,279	\$16,086	FY01	\$5,173
												FY95-Comp.	\$347,973

FORMERLY USED DEFENSE SITES													
Total Number of Installations:		70		Study	8	26		\$3,162	\$1,297	\$2,329	\$90	FY97	\$386
Total No. of Sites:		34		Interim Actions		1 (1)		\$2,397	\$0	\$0	\$0	FY98	\$5
No. of Sites with Response Complete:		2		Design	5	2	11	\$251	\$51	\$20	\$0	FY99	\$31
				Cleanup	2	3	25	\$1,600	\$272	\$131	\$0	FY00	\$0
				Total				\$7,410	\$1,620	\$2,480	\$90	FY01	\$388
												FY95-Comp.	\$51,373

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

IOWA

DoD INSTALLATIONS											
Total Number of Installations:		28				\$16,548	\$1,409	\$1,842	\$20	FY97	\$1,542
Total No. of Sites:		189				\$23	\$0	\$0	\$0	FY98	\$4,380
No. of Sites with Response Complete:		134				\$353	\$13	\$0	\$0	FY99	\$782
						\$6,334	\$5,389	\$5,310	\$0	FY00	\$3,950
										FY01	\$100
					Total	\$23,258	\$6,811	\$7,152	\$20	FY95-Comp.	\$116,610

FORMERLY USED DEFENSE SITES											
Total Number of Installations:		35				\$904	\$46	\$326	\$10	FY97	\$0
Total No. of Sites:		24				\$1,500	\$0	\$0	\$0	FY98	\$570
No. of Sites with Response Complete:		1				\$20	\$10	\$200	\$0	FY99	\$116
						\$1,507	\$235	\$237	\$0	FY00	\$0
										FY01	\$340
					Total	\$3,931	\$291	\$763	\$10	FY95-Comp.	\$35,776

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

JOHNSTON ATOLL

DoD INSTALLATIONS											
		Study	1	8		\$1,234	\$1,234	\$415	\$0	FY97	\$199
Total Number of Installations:	1	Interim Actions	1 (1)	2 (2)		\$2,217	\$2,217	\$0	\$0	FY98	\$100
Total No. of Sites:	9	Design		1	2	\$3,619	\$3,619	\$0	\$0	FY99	\$750
No. of Sites with Response Complete:	1	Cleanup			3	\$6	\$6	\$0	\$199	FY00	\$2,250
		Total				\$7,076	\$7,076	\$415	\$199	FY01	\$978
										FY95-Comp.	\$8,291

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

KANSAS

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>39</td> </tr> <tr> <td>Total No. of Sites:</td> <td>365</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>202</td> </tr> </table>	Total Number of Installations:	39	Total No. of Sites:	365	No. of Sites with Response Complete:	202	Study	217	148		\$38,849	\$11,242	\$4,074	\$2,134	FY97	\$6,930
	Total Number of Installations:	39														
	Total No. of Sites:	365														
	No. of Sites with Response Complete:	202														
Interim Actions	11 (11)	1 (1)		\$6,476	\$3,073	\$550	\$0	FY98	\$4,377							
Design	19	5	101	\$2,593	\$2,417	\$547	\$199	FY99	\$9,358							
Cleanup	18	7	106	\$2,735	\$1,191	\$6,470	\$7,468	FY00	\$2,753							
	Total			\$50,653	\$17,923	\$11,641	\$9,801	FY01	\$1,730							
								FY95-Comp.	\$295,465							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>123</td> </tr> <tr> <td>Total No. of Sites:</td> <td>101</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>4</td> </tr> </table>	Total Number of Installations:	123	Total No. of Sites:	101	No. of Sites with Response Complete:	4	Study	12	89		\$6,365	\$3,720	\$1,872	\$3,234	FY97	\$1,903
	Total Number of Installations:	123														
	Total No. of Sites:	101														
	No. of Sites with Response Complete:	4														
Interim Actions		3 (3)		\$521	\$521	\$0	\$0	FY98	\$4,831							
Design	2	6	22	\$2,184	\$1,771	\$296	\$1,074	FY99	\$1,804							
Cleanup	1	3	93	\$6,035	\$6,010	\$4,375	\$1,008	FY00	\$30,200							
	Total			\$15,125	\$12,022	\$6,543	\$5,316	FY01	\$11,938							
								FY95-Comp.	\$203,309							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

KENTUCKY

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>28</td> </tr> <tr> <td>Total No. of Sites:</td> <td>285</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>142</td> </tr> </table>	Total Number of Installations:	28	Total No. of Sites:	285	No. of Sites with Response Complete:	142	Study	156	129		\$21,068	\$2,235	\$6,142	\$3,579	FY97	\$1,567
	Total Number of Installations:	28														
	Total No. of Sites:	285														
	No. of Sites with Response Complete:	142														
Interim Actions	1 (2)	8 (8)		\$822	\$527	\$0	\$0	FY98	\$4,206							
Design	9		63	\$278	\$253	\$199	\$199	FY99	\$5,192							
Cleanup	2	8	63	\$12,309	\$11,974	\$12,971	\$8,039	FY00	\$345							
	Total			\$37,477	\$14,989	\$19,312	\$11,817	FY01	\$345							
								FY95-Comp.	\$169,646							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>24</td> </tr> <tr> <td>Total No. of Sites:</td> <td>6</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	24	Total No. of Sites:	6	No. of Sites with Response Complete:		Study		6		\$1,971	\$1,123	\$1,080	\$0	FY97	\$219
	Total Number of Installations:	24														
	Total No. of Sites:	6														
	No. of Sites with Response Complete:															
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$190							
Design			3	\$0	\$0	\$0	\$0	FY99	\$0							
Cleanup			6	\$0	\$0	\$0	\$0	FY00	\$0							
	Total			\$1,971	\$1,123	\$1,080	\$0	FY01	\$1,280							
								FY95-Comp.	\$21,105							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

LOUISIANA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>27</td> </tr> <tr> <td>Total No. of Sites:</td> <td>208</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>141</td> </tr> </table>	Total Number of Installations:	27	Total No. of Sites:	208	No. of Sites with Response Complete:	141	Study	155	53		\$27,163	\$11,923	\$10,925	\$2,555	FY97	\$8,355
	Total Number of Installations:	27														
	Total No. of Sites:	208														
	No. of Sites with Response Complete:	141														
Interim Actions	2	(4)		\$33,015	\$0	\$0	\$0	FY98	\$4,167							
Design	4	1	37	\$168	\$105	\$0	\$109	FY99	\$1,537							
Cleanup	4	1	38	\$12,750	\$8,119	\$12,301	\$1,040	FY00	\$4,907							
				Total	\$73,096	\$20,147	\$23,226	\$3,704	FY01	\$10,801						
								FY95-Comp.	\$255,508							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>82</td> </tr> <tr> <td>Total No. of Sites:</td> <td>30</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>8</td> </tr> </table>	Total Number of Installations:	82	Total No. of Sites:	30	No. of Sites with Response Complete:	8	Study	14	16		\$1,185	\$432	\$342	\$0	FY97	\$1,055
	Total Number of Installations:	82														
	Total No. of Sites:	30														
	No. of Sites with Response Complete:	8														
Interim Actions		1	(1)	\$1,050	\$1,050	\$70	\$0	FY98	\$179							
Design	7	3	3	\$1,136	\$403	\$68	\$0	FY99	\$164							
Cleanup	8	3	9	\$3,115	\$730	\$955	\$2,134	FY00	\$110							
				Total	\$6,486	\$2,615	\$1,435	\$2,134	FY01	\$0						
								FY95-Comp.	\$14,756							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MAINE

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>15</td> </tr> <tr> <td>Total No. of Sites:</td> <td>143</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>61</td> </tr> </table>	Total Number of Installations:	15	Total No. of Sites:	143	No. of Sites with Response Complete:	61	Study	83	60		\$33,560	\$4,860	\$33,638	\$23,809	FY97	\$38,422
	Total Number of Installations:	15														
	Total No. of Sites:	143														
	No. of Sites with Response Complete:	61														
Interim Actions	7 (7)	6 (8)		\$3,523	\$20	\$20	\$0	FY98	\$20,103							
Design	9	8	40	\$3,671	\$259	\$1,661	\$0	FY99	\$7,066							
Cleanup	2	9	52	\$53,883	\$29,573	\$28,229	\$34,477	FY00	\$2,456							
	Total			\$94,637	\$34,642	\$53,548	\$58,286	FY01	\$12,515							
								FY95-Comp.	\$576,426							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>162</td> </tr> <tr> <td>Total No. of Sites:</td> <td>90</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>15</td> </tr> </table>	Total Number of Installations:	162	Total No. of Sites:	90	No. of Sites with Response Complete:	15	Study	38	52		\$2,510	\$588	\$799	\$109	FY97	\$0
	Total Number of Installations:	162														
	Total No. of Sites:	90														
	No. of Sites with Response Complete:	15														
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$396							
Design	26	2	6	\$1,098	\$194	\$178	\$267	FY99	\$5,650							
Cleanup	10	18	48	\$3,559	\$1,795	\$263	\$116	FY00	\$100							
	Total			\$7,167	\$2,577	\$1,240	\$492	FY01	\$100							
								FY95-Comp.	\$69,419							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MARIANA ISLANDS

FORMERLY USED DEFENSE SITES															
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>26</td> </tr> <tr> <td>Total No. of Sites:</td> <td>16</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	26	Total No. of Sites:	16	No. of Sites with Response Complete:		Study	3	13		\$315	\$134	\$355	\$0	FY97 \$310
	Total Number of Installations:	26													
	Total No. of Sites:	16													
	No. of Sites with Response Complete:														
	Interim Actions				\$0	\$0	\$0	\$0	FY98 \$0						
Design		3	6	\$764	\$654	\$40	\$0	FY99 \$0							
Cleanup		1	13	\$1,244	\$1,007	\$4,240	\$170	FY00 \$0							
	Total				\$2,323	\$1,795	\$4,635	\$170	FY01 \$14,121						
									FY95-Comp. \$29,260						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MARYLAND

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>52</td> </tr> <tr> <td>Total No. of Sites:</td> <td>677</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>304</td> </tr> </table>	Total Number of Installations:	52	Total No. of Sites:	677	No. of Sites with Response Complete:	304	Study	323	352	2	\$186,016	\$72,648	\$20,468	\$1,113	FY97	\$56,041
	Total Number of Installations:	52														
	Total No. of Sites:	677														
	No. of Sites with Response Complete:	304														
Interim Actions	48 (57)	27 (30)		\$47,595	\$10,223	\$1,000	\$1,990	FY98	\$62,107							
Design	14	3	271	\$13,143	\$737	\$360	\$3,218	FY99	\$70,696							
Cleanup	14	11	280	\$88,066	\$50,540	\$45,736	\$41,111	FY00	\$68,288							
				Total	\$334,820	\$134,148	\$67,564	\$47,432	FY01	\$58,309						
									FY95-Comp.	\$1,937,048						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>88</td> </tr> <tr> <td>Total No. of Sites:</td> <td>43</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	88	Total No. of Sites:	43	No. of Sites with Response Complete:		Study	9	34		\$2,185	\$774	\$697	\$245	FY97	\$30
	Total Number of Installations:	88														
	Total No. of Sites:	43														
	No. of Sites with Response Complete:															
Interim Actions				\$0	\$0	\$15	\$0	FY98	\$2,078							
Design	6	1	13	\$145	\$103	\$0	\$0	FY99	\$60							
Cleanup	4		38	\$1,071	\$88	\$200	\$5	FY00	\$0							
				Total	\$3,401	\$965	\$912	\$250	FY01	\$20						
									FY95-Comp.	\$42,462						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MASSACHUSETTS

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>35</td> </tr> <tr> <td>Total No. of Sites:</td> <td>438</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>181</td> </tr> </table>	Total Number of Installations:	35	Total No. of Sites:	438	No. of Sites with Response Complete:	181	Study	218	219	1	\$119,109	\$23,524	\$13,983	\$6,407	FY97	\$73,218
	Total Number of Installations:	35														
	Total No. of Sites:	438														
	No. of Sites with Response Complete:	181														
	Interim Actions	48 (66)	8 (8)		\$1,385	\$491	\$1,724	\$50	FY98	\$33,434						
Design	28	7	98	\$5,146	\$330	\$12,018	\$1,060	FY99	\$37,656							
Cleanup	42	13	109	\$108,150	\$18,124	\$18,056	\$60,448	FY00	\$39,516							
				Total	\$233,790	\$42,469	\$45,781	\$67,965	FY01	\$33,053						
									FY95-Comp.	\$814,357						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>286</td> </tr> <tr> <td>Total No. of Sites:</td> <td>164</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>34</td> </tr> </table>	Total Number of Installations:	286	Total No. of Sites:	164	No. of Sites with Response Complete:	34	Study	61	101	2	\$7,725	\$2,603	\$2,279	\$511	FY97	\$1,580
	Total Number of Installations:	286														
	Total No. of Sites:	164														
	No. of Sites with Response Complete:	34														
	Interim Actions	1 (1)	1 (1)		\$1,482	\$399	\$5	\$0	FY98	\$7,541						
Design	41	13	24	\$1,992	\$137	\$681	\$289	FY99	\$216							
Cleanup	20	16	99	\$12,072	\$3,350	\$4,105	\$1,056	FY00	\$0							
				Total	\$23,271	\$6,489	\$7,070	\$1,856	FY01	\$713						
									FY95-Comp.	\$116,544						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MICHIGAN

DoD INSTALLATIONS										
Total Number of Installations:		30			\$33,215	\$11,704	\$23,472	\$12,737	FY97	\$10,467
Total No. of Sites:		277			\$630	\$194	\$0	\$0	FY98	\$44,048
No. of Sites with Response Complete:		125			\$3,555	\$0	\$373	\$343	FY99	\$7,261
					\$12,897	\$2,090	\$15,933	\$8,374	FY00	\$4,046
					\$50,297	\$13,988	\$39,778	\$21,454	FY01	\$3,807
					Total				FY95-Comp.	\$142,290

FORMERLY USED DEFENSE SITES										
Total Number of Installations:		164			\$10,666	\$3,656	\$1,363	\$97	FY97	\$2,238
Total No. of Sites:		91			\$0	\$0	\$620	\$0	FY98	\$3,918
No. of Sites with Response Complete:		14			\$2,073	\$597	\$856	\$568	FY99	\$3,732
					\$6,294	\$2,697	\$2,939	\$721	FY00	\$200
					\$19,033	\$6,950	\$5,778	\$1,386	FY01	\$5,313
					Total				FY95-Comp.	\$81,034

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MIDWAY

DoD INSTALLATIONS		Study		43		\$7,035	\$6,981	\$645	\$493	FY97	\$302
Total Number of Installations:	1	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$22
Total No. of Sites:	43	Design			4	\$0	\$0	\$0	\$0	FY99	\$20
No. of Sites with Response Complete:		Cleanup			4	\$0	\$0	\$0	\$0	FY00	\$0
					Total	\$7,035	\$6,981	\$645	\$493	FY01	\$0
										FY95-Comp.	\$14,642

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MINNESOTA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>31</td> </tr> <tr> <td>Total No. of Sites:</td> <td>234</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>177</td> </tr> </table>	Total Number of Installations:	31	Total No. of Sites:	234	No. of Sites with Response Complete:	177	Study	187	47		\$26,042	\$2,046	\$2,693	\$4,232	FY97	\$51,324
	Total Number of Installations:	31														
	Total No. of Sites:	234														
	No. of Sites with Response Complete:	177														
Interim Actions	13 (17)	7 (7)		\$16,558	\$709	\$0	\$0	FY98	\$11,860							
Design	7	5	26	\$5,222	\$1,509	\$2,240	\$796	FY99	\$11,306							
Cleanup	6	6	29	\$66,818	\$23,312	\$13,016	\$36,413	FY00	\$33,807							
	Total			\$114,640	\$27,666	\$17,949	\$41,441	FY01	\$6,185							
								FY95-Comp.	\$722,116							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>69</td> </tr> <tr> <td>Total No. of Sites:</td> <td>31</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>6</td> </tr> </table>	Total Number of Installations:	69	Total No. of Sites:	31	No. of Sites with Response Complete:	6	Study	17	14		\$936	\$132	\$217	\$0	FY97	\$0
	Total Number of Installations:	69														
	Total No. of Sites:	31														
	No. of Sites with Response Complete:	6														
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$136							
Design	9	8	4	\$605	\$310	\$63	\$0	FY99	\$45							
Cleanup	4	4	17	\$619	\$22	\$1,574	\$4	FY00	\$205							
	Total			\$2,160	\$464	\$1,854	\$4	FY01	\$0							
								FY95-Comp.	\$11,552							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MISSISSIPPI

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>29</td> </tr> <tr> <td>Total No. of Sites:</td> <td>237</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>117</td> </tr> </table>	Total Number of Installations:	29	Total No. of Sites:	237	No. of Sites with Response Complete:	117	Study	131	106		\$16,519	\$52	\$12	\$0	FY97	\$2,299
	Total Number of Installations:	29														
	Total No. of Sites:	237														
	No. of Sites with Response Complete:	117														
	Interim Actions	14	(16)	2	(2)	\$1,972	\$912	\$5,134	\$0	FY98	\$3,835					
Design	16			34	\$1,123	\$0	\$289	\$149	FY99	\$1,469						
Cleanup	16		1	35	\$3,551	\$2,203	\$206	\$224	FY00	\$2,585						
	Total				\$23,165	\$3,167	\$5,641	\$373	FY01	\$1,313						
									FY95-Comp.	\$208,229						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>203</td> </tr> <tr> <td>Total No. of Sites:</td> <td>52</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>3</td> </tr> </table>	Total Number of Installations:	203	Total No. of Sites:	52	No. of Sites with Response Complete:	3	Study	9	43		\$2,163	\$401	\$506	\$0	FY97	\$2,129
	Total Number of Installations:	203														
	Total No. of Sites:	52														
	No. of Sites with Response Complete:	3														
	Interim Actions					10	\$0	\$0	\$871	FY98	\$2,210					
Design	6		1	9	\$424	\$8	\$0	\$0	FY99	\$840						
Cleanup	4		2	32	\$1,834	\$1,100	\$0	\$0	FY00	\$0						
	Total				\$4,421	\$1,515	\$506	\$871	FY01	\$1,067						
									FY95-Comp.	\$55,644						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MISSOURI

◀ DoD INSTALLATIONS																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>33</td> </tr> <tr> <td>Total No. of Sites:</td> <td>313</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>212</td> </tr> </table>	Total Number of Installations:	33	Total No. of Sites:	313	No. of Sites with Response Complete:	212	Study	219	91	3	\$25,528	\$2,142	\$1,288	\$789	<table border="1"> <tr> <td>FY97</td> <td>\$1,858</td> </tr> <tr> <td>FY98</td> <td>\$1,124</td> </tr> <tr> <td>FY99</td> <td>\$874</td> </tr> <tr> <td>FY00</td> <td>\$1,875</td> </tr> <tr> <td>FY01</td> <td>\$9,554</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$335,778</td> </tr> </table>	FY97	\$1,858	FY98	\$1,124	FY99	\$874	FY00	\$1,875	FY01	\$9,554	FY95-Comp.	\$335,778
	Total Number of Installations:	33																									
	Total No. of Sites:	313																									
	No. of Sites with Response Complete:	212																									
	FY97	\$1,858																									
FY98	\$1,124																										
FY99	\$874																										
FY00	\$1,875																										
FY01	\$9,554																										
FY95-Comp.	\$335,778																										
Interim Actions	28 (28)	11 (11)		\$20,161	\$284	\$591	\$618																				
Design	6	3	62	\$1,382	\$0	\$20	\$1,294																				
Cleanup	23	3	65	\$4,200	\$2,207	\$4,818	\$2,273																				
Total				\$51,271	\$4,633	\$6,717	\$4,974																				

◀ FORMERLY USED DEFENSE SITES																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>87</td> </tr> <tr> <td>Total No. of Sites:</td> <td>43</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>2</td> </tr> </table>	Total Number of Installations:	87	Total No. of Sites:	43	No. of Sites with Response Complete:	2	Study	13	30		\$79,762	\$42,090	\$1,562	\$797	<table border="1"> <tr> <td>FY97</td> <td>\$14,660</td> </tr> <tr> <td>FY98</td> <td>\$18,788</td> </tr> <tr> <td>FY99</td> <td>\$18,075</td> </tr> <tr> <td>FY00</td> <td>\$43,588</td> </tr> <tr> <td>FY01</td> <td>\$29,309</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$226,102</td> </tr> </table>	FY97	\$14,660	FY98	\$18,788	FY99	\$18,075	FY00	\$43,588	FY01	\$29,309	FY95-Comp.	\$226,102
	Total Number of Installations:	87																									
	Total No. of Sites:	43																									
	No. of Sites with Response Complete:	2																									
	FY97	\$14,660																									
FY98	\$18,788																										
FY99	\$18,075																										
FY00	\$43,588																										
FY01	\$29,309																										
FY95-Comp.	\$226,102																										
Interim Actions		2 (2)		\$6	\$6	\$6,919	\$1,045																				
Design	4	8	12	\$847	\$680	\$2,550	\$423																				
Cleanup	1	6	35	\$352	\$352	\$8,177	\$33,561																				
Total				\$80,967	\$43,128	\$19,208	\$35,826																				

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

MONTANA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>13</td> </tr> <tr> <td>Total No. of Sites:</td> <td>98</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>62</td> </tr> </table>	Total Number of Installations:	13	Total No. of Sites:	98	No. of Sites with Response Complete:	62	Study	64	34		\$8,030	\$445	\$368	\$374	FY97	\$1,561
	Total Number of Installations:	13														
	Total No. of Sites:	98														
	No. of Sites with Response Complete:	62														
	Interim Actions	1 (1)	5 (5)		\$303	\$34	\$0	\$0	FY98	\$5,367						
Design	1	1	15	\$138	\$0	\$105	\$0	FY99	\$2,197							
Cleanup	5	1	15	\$359	\$150	\$0	\$73	FY00	\$1,334							
									FY01	\$2,345						
	Total			\$8,830	\$629	\$473	\$447	FY95-Comp.	\$35,276							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>106</td> </tr> <tr> <td>Total No. of Sites:</td> <td>28</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>2</td> </tr> </table>	Total Number of Installations:	106	Total No. of Sites:	28	No. of Sites with Response Complete:	2	Study	10	18		\$2,966	\$1,112	\$100	\$577	FY97	\$140
	Total Number of Installations:	106														
	Total No. of Sites:	28														
	No. of Sites with Response Complete:	2														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$115						
Design	4	5	4	\$336	\$20	\$0	\$0	FY99	\$330							
Cleanup	2	1	22	\$1,475	\$1,067	\$80	\$60	FY00	\$50							
									FY01	\$50						
	Total			\$4,777	\$2,199	\$180	\$637	FY95-Comp.	\$31,178							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEBRASKA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>21</td> </tr> <tr> <td>Total No. of Sites:</td> <td>154</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>72</td> </tr> </table>	Total Number of Installations:	21	Total No. of Sites:	154	No. of Sites with Response Complete:	72	Study	134	20		\$30,287	\$4,219	\$506	\$0	FY97	\$6,375
	Total Number of Installations:	21														
	Total No. of Sites:	154														
	No. of Sites with Response Complete:	72														
	Interim Actions	59 (118)	57 (57)		\$14,434	\$0	\$757	\$0	FY98	\$2,639						
Design	4	60	13	\$2,895	\$560	\$684	\$860	FY99	\$1,816							
Cleanup	4		74	\$6,232	\$2,194	\$2,165	\$16,738	FY00	\$3,795							
	Total				\$53,848	\$7,373	\$4,112	\$17,598	FY01	\$800						
									FY95-Comp.	\$126,810						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>102</td> </tr> <tr> <td>Total No. of Sites:</td> <td>85</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>3</td> </tr> </table>	Total Number of Installations:	102	Total No. of Sites:	85	No. of Sites with Response Complete:	3	Study	21	64		\$44,103	\$11,464	\$9,507	\$2,930	FY97	\$81,331
	Total Number of Installations:	102														
	Total No. of Sites:	85														
	No. of Sites with Response Complete:	3														
	Interim Actions		1 (1)		\$420	\$378	\$11,018	\$2,429	FY98	\$25,839						
Design	13	4	32	\$5,604	\$1,621	\$3,611	\$2,822	FY99	\$12,716							
Cleanup	3	10	69	\$4,033	\$2,034	\$14,165	\$51,296	FY00	\$35,980							
	Total				\$54,250	\$16,297	\$38,301	\$59,477	FY01	\$12,330						
									FY95-Comp.	\$326,933						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEVADA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>7</td> </tr> <tr> <td>Total No. of Sites:</td> <td>253</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>57</td> </tr> </table>	Total Number of Installations:	7	Total No. of Sites:	253	No. of Sites with Response Complete:	57	Study	76	177		\$35,739	\$6,969	\$1,912	\$0	FY97	\$1,763
	Total Number of Installations:	7														
	Total No. of Sites:	253														
	No. of Sites with Response Complete:	57														
Interim Actions	9 (9)	6 (6)		\$11,041	\$328	\$1,576	\$0	FY98	\$1,877							
Design	15	2	22	\$1,516	\$78	\$359	\$0	FY99	\$5,291							
Cleanup	4	11	22	\$1,414	\$2,018	\$3,086	\$4,300	FY00	\$2,875							
Total					\$52,710	\$9,393	\$6,933	\$4,300	FY01	\$1,765						
									FY95-Comp.	\$94,427						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>46</td> </tr> <tr> <td>Total No. of Sites:</td> <td>16</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	46	Total No. of Sites:	16	No. of Sites with Response Complete:		Study	1	15		\$1,018	\$765	\$340	\$50	FY97	\$60
	Total Number of Installations:	46														
	Total No. of Sites:	16														
	No. of Sites with Response Complete:															
Interim Actions				\$0	\$0	\$0	\$0	FY98	\$145							
Design		1	2	\$204	\$204	\$185	\$0	FY99	\$250							
Cleanup			14	\$0	\$0	\$1,415	\$72	FY00	\$0							
Total					\$1,222	\$969	\$1,940	\$122	FY01	\$100						
									FY95-Comp.	\$16,454						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEW HAMPSHIRE

DoD INSTALLATIONS

Total Number of Installations:	3				\$64,637	\$10,079	\$7,319	\$520	FY97	\$299
Total No. of Sites:	108				\$24,855	\$50	\$546	\$0	FY98	\$688
No. of Sites with Response Complete:	57				\$1,300	\$0	\$0	\$0	FY99	\$948
					\$30,142	\$23,548	\$29,735	\$2,549	FY00	\$3,305
									FY01	\$5,641
				Total	\$120,934	\$33,677	\$37,600	\$3,069	FY95-Comp.	\$117,230

FORMERLY USED DEFENSE SITES

Total Number of Installations:	33				\$325	\$54	\$259	\$0	FY97	\$0
Total No. of Sites:	20				\$0	\$0	\$0	\$0	FY98	\$0
No. of Sites with Response Complete:	10				\$03	\$0	\$52	\$207	FY99	\$1,080
					\$610	\$0	\$0	\$0	FY00	\$0
									FY01	\$153
				Total	\$1,018	\$54	\$311	\$207	FY95-Comp.	\$8,659

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY 94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEW JERSEY

◀ DoD INSTALLATIONS										
Total Number of Installations:		26								
Total No. of Sites:		507								
No. of Sites with Response Complete:		164								
	Study	181	315	11	\$75,441	\$21,879	\$5,244	\$10,485	FY97	\$40,953
	Interim Actions	27 (32)	11 (13)		\$5,319	\$929	\$1,453	\$0	FY98	\$35,412
	Design	15	4	103	\$4,636	\$1,059	\$31	\$846	FY99	\$31,146
	Cleanup	17	8	108	\$34,025	\$20,524	\$16,423	\$24,319	FY00	\$48,576
	Total				\$119,421	\$44,391	\$23,151	\$35,650	FY01	\$41,239
									FY95-Comp.	\$562,418

◀ FORMERLY USED DEFENSE SITES										
Total Number of Installations:		142								
Total No. of Sites:		106								
No. of Sites with Response Complete:										
	Study	5	101		\$20,757	\$10,641	\$8,510	\$4,179	FY97	\$5,931
	Interim Actions		4 (4)		\$9,840	\$2,039	\$85	\$0	FY98	\$11,183
	Design	1	4	23	\$298	\$267	\$500	\$995	FY99	\$6,305
	Cleanup		6	64	\$10,605	\$4,080	\$6,791	\$1,558	FY00	\$30,200
	Total				\$41,500	\$17,027	\$15,886	\$6,732	FY01	\$10,414
									FY95-Comp.	\$144,904

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEW MEXICO

◀ DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>13</td> </tr> <tr> <td>Total No. of Sites:</td> <td>251</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>97</td> </tr> </table>	Total Number of Installations:	13	Total No. of Sites:	251	No. of Sites with Response Complete:	97	Study	117	133	1	\$44,340	\$8,176	\$3,625	\$2,697	FY97	\$7,834
	Total Number of Installations:	13														
	Total No. of Sites:	251														
	No. of Sites with Response Complete:	97														
	Interim Actions	4 (4)	6 (6)		\$1,236	\$481	\$6,262	\$0	FY98	\$15,541						
Design	5	8	49	\$2,194	\$146	\$0	\$1,304	FY99	\$9,798							
Cleanup	14	2	71	\$17,260	\$7,075	\$4,359	\$3,190	FY00	\$8,338							
	Total				\$65,030	\$15,878	\$14,246	\$7,191	FY01	\$5,881						
									FY95-Comp.	\$148,232						

◀ FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>226</td> </tr> <tr> <td>Total No. of Sites:</td> <td>69</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	226	Total No. of Sites:	69	No. of Sites with Response Complete:	1	Study	9	58	2	\$6,262	\$3,296	\$1,585	\$1,991	FY97	\$12,962
	Total Number of Installations:	226														
	Total No. of Sites:	69														
	No. of Sites with Response Complete:	1														
	Interim Actions		1 (1)		\$69	\$0	\$184	\$5	FY98	\$2,215						
Design		2	16	\$78	\$25	\$231	\$74	FY99	\$964							
Cleanup	1	8	54	\$731	\$503	\$1,745	\$1,843	FY00	\$160							
	Total				\$7,140	\$3,824	\$3,745	\$3,913	FY01	\$4,785						
									FY95-Comp.	\$153,553						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NEW YORK

◀ DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>92</td> </tr> <tr> <td>Total No. of Sites:</td> <td>755</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>480</td> </tr> </table>	Total Number of Installations:	92	Total No. of Sites:	755	No. of Sites with Response Complete:	480	Study	511	235	9	\$91,139	\$21,959	\$23,748	\$49,134	FY97	\$73,014
	Total Number of Installations:	92														
	Total No. of Sites:	755														
	No. of Sites with Response Complete:	480														
	Interim Actions	36 (36)	5 (8)		\$17,255	\$7,941	\$2,717	\$50	FY98	\$58,901						
Design	18	20	133	\$12,283	\$3,412	\$3,312	\$2,633	FY99	\$55,337							
Cleanup	33	3	165	\$28,243	\$10,235	\$20,965	\$21,501	FY00	\$38,599							
	Total				\$148,921	\$43,547	\$50,742	\$73,318	FY01	\$29,215						
									FY95-Comp.	\$635,944						

◀ FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>439</td> </tr> <tr> <td>Total No. of Sites:</td> <td>231</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>3</td> </tr> </table>	Total Number of Installations:	439	Total No. of Sites:	231	No. of Sites with Response Complete:	3	Study	21	210		\$11,046	\$3,125	\$2,936	\$564	FY97	\$4,028
	Total Number of Installations:	439														
	Total No. of Sites:	231														
	No. of Sites with Response Complete:	3														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$877						
Design	1	12	58	\$2,472	\$909	\$505	\$204	FY99	\$1,188							
Cleanup		11	158	\$15,232	\$5,433	\$1,439	\$10,807	FY00	\$0							
	Total				\$28,750	\$9,467	\$4,880	\$11,575	FY01	\$2,061						
									FY95-Comp.	\$172,068						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NORTH CAROLINA

◀ DoD INSTALLATIONS													
Total Number of Installations:		36		Study	268	148		\$59,471	\$10,942	\$8,204	\$7,631	FY97	\$39,331
Total No. of Sites:		416		Interim Actions	9 (10)	9 (9)		\$3,498	\$0	\$629	\$5,032	FY98	\$21,459
No. of Sites with Response Complete:		224		Design	18	19	104	\$4,010	\$2,607	\$2,891	\$4,129	FY99	\$17,740
				Cleanup	9	13	131	\$13,256	\$8,188	\$10,947	\$19,794	FY00	\$23,097
				Total				\$80,235	\$21,737	\$22,671	\$36,586	FY01	\$15,037
											FY95-Comp.	\$374,383	

◀ FORMERLY USED DEFENSE SITES													
Total Number of Installations:		172		Study	8	40		\$5,366	\$2,285	\$2,691	\$28	FY97	\$5,557
Total No. of Sites:		48		Interim Actions				\$0	\$0	\$0	\$0	FY98	\$595
No. of Sites with Response Complete:				Design	6	2	15	\$265	\$70	\$100	\$25	FY99	\$285
				Cleanup	1	6	39	\$2,253	\$1,265	\$447	\$2,219	FY00	\$0
				Total				\$7,884	\$3,620	\$3,238	\$2,272	FY01	\$5,909
											FY95-Comp.	\$48,428	

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

NORTH DAKOTA

◀ DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>9</td> </tr> <tr> <td>Total No. of Sites:</td> <td>71</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>46</td> </tr> </table>	Total Number of Installations:	9	Total No. of Sites:	71	No. of Sites with Response Complete:	46	Study	52	19		\$5,333	\$1,138	\$1,353	\$0	FY97	\$892
	Total Number of Installations:	9														
	Total No. of Sites:	71														
	No. of Sites with Response Complete:	46														
	Interim Actions	1 (1)	2 (2)		\$100	\$0	\$200	\$0	FY98	\$957						
Design	7	4	11	\$1,147	\$0	\$0	\$0	FY99	\$5,948							
Cleanup	9	2	14	\$3,750	\$909	\$1,542	\$1,143	FY00	\$580							
	Total				\$10,330	\$2,047	\$3,095	\$1,143	FY01	\$1,280						
									FY95-Comp.	\$74,029						

◀ FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>66</td> </tr> <tr> <td>Total No. of Sites:</td> <td>6</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	66	Total No. of Sites:	6	No. of Sites with Response Complete:		Study	4	2		\$1,021	\$199	\$50	\$199	FY97	\$30
	Total Number of Installations:	66														
	Total No. of Sites:	6														
	No. of Sites with Response Complete:															
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0						
Design	3	1	1	\$18	\$0	\$0	\$0	FY99	\$0							
Cleanup	2		3	\$718	\$0	\$165	\$15	FY00	\$0							
	Total				\$1,757	\$199	\$215	\$214	FY01	\$0						
									FY95-Comp.	\$2,339						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Sites (Actions)			Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Completed	Under-way	Future					

OHIO

DoD INSTALLATIONS													
Total Number of Installations:		53	Study		320	179		\$124,615	\$20,875	\$14,689	\$3,197	FY97	\$27,829
Total No. of Sites:		499	Interim Actions		10 (10)	6 (6)		\$5,371	\$2,004	\$3,852	\$100	FY98	\$16,754
No. of Sites with Response Complete:		304	Design		21	4	86	\$16,177	\$165	\$300	\$2,353	FY99	\$14,181
			Cleanup		18	7	92	\$27,347	\$12,622	\$15,859	\$25,018	FY00	\$20,484
			Total					\$173,510	\$35,666	\$34,700	\$30,668	FY01	\$30,703
												FY95-Comp.	\$314,373

FORMERLY USED DEFENSE SITES													
Total Number of Installations:		85	Study		7	46	2	\$3,863	\$1,460	\$1,870	\$717	FY97	\$1,209
Total No. of Sites:		55	Interim Actions			3 (3)		\$1,472	\$87	\$610	\$0	FY98	\$1,612
No. of Sites with Response Complete:		4	Design			2	23	\$602	\$602	\$629	\$0	FY99	\$7,739
			Cleanup		1	2	37	\$1,235	\$52	\$492	\$2,189	FY00	\$3,500
			Total					\$7,172	\$2,201	\$3,601	\$2,906	FY01	\$1,806
												FY95-Comp.	\$77,024

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

OKLAHOMA

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>36</td> </tr> <tr> <td>Total No. of Sites:</td> <td>308</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>181</td> </tr> </table>	Total Number of Installations:	36	Total No. of Sites:	308	No. of Sites with Response Complete:	181	Study	204	103	1	\$64,332	\$15,577	\$6,888	\$3,333	FY97	\$17,876
	Total Number of Installations:	36														
	Total No. of Sites:	308														
	No. of Sites with Response Complete:	181														
	Interim Actions	15 (15)	7 (7)		\$10,379	\$3,829	\$4,836	\$0	FY98	\$29,121						
Design	17	7	35	\$16,574	\$1,633	\$654	\$458	FY99	\$27,821							
Cleanup	17	5	61	\$32,694	\$8,155	\$10,607	\$10,109	FY00	\$22,151							
	Total				\$123,979	\$29,194	\$22,985	\$13,900	FY01	\$25,180						
									FY95-Comp.	\$435,946						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>116</td> </tr> <tr> <td>Total No. of Sites:</td> <td>67</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	116	Total No. of Sites:	67	No. of Sites with Response Complete:		Study	15	52		\$3,030	\$1,605	\$1,109	\$4,805	FY97	\$4,707
	Total Number of Installations:	116														
	Total No. of Sites:	67														
	No. of Sites with Response Complete:															
	Interim Actions		1 (1)		\$2,133	\$1,986	\$167	\$1,075	FY98	\$8,515						
Design	5	7	29	\$324	\$151	\$212	\$1,283	FY99	\$34,162							
Cleanup	6	6	42	\$5,549	\$1,430	\$864	\$613	FY00	\$8,020							
	Total				\$11,036	\$5,172	\$2,352	\$7,776	FY01	\$3,600						
									FY95-Comp.	\$131,465						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

OREGON

DoD INSTALLATIONS

Total Number of Installations:	16								FY97	\$199	
Total No. of Sites:	190								FY98	\$700	
No. of Sites with Response Complete:	154								FY99	\$300	
		Study	167	23		\$26,501	\$1,400	\$233	\$0	FY00	\$1,600
		Interim Actions	1	(1)		\$0	\$0	\$0	\$0	FY01	\$400
		Design	5	9	11	\$0	\$0	\$0	\$0	FY95-Comp.	\$24,235
		Cleanup	2	4	20	\$16,584	\$11,211	\$6,979	\$0		
		Total				\$43,085	\$12,611	\$7,212	\$0		

FORMERLY USED DEFENSE SITES

Total Number of Installations:	115								FY97	\$0	
Total No. of Sites:	46								FY98	\$465	
No. of Sites with Response Complete:	10								FY99	\$489	
		Study	22	24		\$2,220	\$662	\$2,887	\$139	FY00	\$132
		Interim Actions	1	(1)		\$254	\$0	\$0	\$0	FY01	\$1,961
		Design	9	8	10	\$632	\$194	\$112	\$7	FY95-Comp.	\$48,869
		Cleanup	5	3	33	\$1,660	\$569	\$518	\$0		
		Total				\$4,766	\$1,425	\$3,517	\$146		

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

PALAU

FORMERLY USED DEFENSE SITES											
Total Number of Installations:		14		2		\$33	\$33	\$110	\$0	FY97	\$45
Total No. of Sites:		2				\$0	\$0	\$0	\$0	FY98	\$0
No. of Sites with Response Complete:					1	\$0	\$0	\$90	\$0	FY99	\$0
					2	\$0	\$0	\$4,993	\$179	FY00	\$0
					Total	\$33	\$33	\$5,193	\$179	FY01	\$0
										FY95-Comp.	\$7,340

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

PENNSYLVANIA

◀ DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>108</td> </tr> <tr> <td>Total No. of Sites:</td> <td>830</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>616</td> </tr> </table>	Total Number of Installations:	108	Total No. of Sites:	830	No. of Sites with Response Complete:	616	Study	653	170	7	\$70,796	\$23,259	\$22,208	\$8,686	FY97	\$21,309
	Total Number of Installations:	108														
	Total No. of Sites:	830														
	No. of Sites with Response Complete:	616														
	Interim Actions	47 (61)	5 (5)		\$3,189	\$0	\$5,050	\$2,150	FY98	\$12,896						
Design	23	10	112	\$2,341	\$536	\$1,777	\$995	FY99	\$11,238							
Cleanup	54	10	145	\$36,050	\$4,285	\$11,620	\$10,511	FY00	\$15,661							
	Total				\$112,376	\$28,080	\$40,655	\$22,342	FY01	\$34,295						
									FY95-Comp.	\$716,179						

◀ FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>129</td> </tr> <tr> <td>Total No. of Sites:</td> <td>87</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>10</td> </tr> </table>	Total Number of Installations:	129	Total No. of Sites:	87	No. of Sites with Response Complete:	10	Study	26	61		\$8,663	\$5,102	\$970	\$957	FY97	\$2,270
	Total Number of Installations:	129														
	Total No. of Sites:	87														
	No. of Sites with Response Complete:	10														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$4,845						
Design	10	5	20	\$1,420	\$379	\$208	\$110	FY99	\$42							
Cleanup	5	2	66	\$3,335	\$1,729	\$3,195	\$9,092	FY00	\$30							
	Total				\$13,418	\$7,210	\$4,373	\$10,159	FY01	\$155						
									FY95-Comp.	\$98,561						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

PUERTO RICO

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>9</td> </tr> <tr> <td>Total No. of Sites:</td> <td>82</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>33</td> </tr> </table>	Total Number of Installations:	9	Total No. of Sites:	82	No. of Sites with Response Complete:	33	Study	35	47		\$5,821	\$762	\$1,811	\$1,344	FY97	\$2,625
	Total Number of Installations:	9														
	Total No. of Sites:	82														
	No. of Sites with Response Complete:	33														
	Interim Actions	3 (3)	2 (2)		\$1,499	\$1,477	\$350	\$0	FY98	\$2,913						
Design	1	1	16	\$728	\$132	\$759	\$356	FY99	\$6,092							
Cleanup	3	3	15	\$902	\$729	\$2,409	\$997	FY00	\$425							
									FY01	\$1,975						
				Total	\$8,950	\$3,100	\$5,329	\$2,697	FY95-Comp.	\$48,317						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>78</td> </tr> <tr> <td>Total No. of Sites:</td> <td>20</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	78	Total No. of Sites:	20	No. of Sites with Response Complete:	1	Study	1	19		\$1,196	\$176	\$190	\$139	FY97	\$3,164
	Total Number of Installations:	78														
	Total No. of Sites:	20														
	No. of Sites with Response Complete:	1														
	Interim Actions		1 (1)		\$363	\$33	\$0	\$0	FY98	\$2,135						
Design			12	\$817	\$817	\$455	\$0	FY99	\$8,890							
Cleanup			18	\$1,377	\$1,377	\$6,077	\$149	FY00	\$1,750							
									FY01	\$2,120						
				Total	\$3,753	\$2,403	\$6,722	\$288	FY95-Comp.	\$35,024						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

RHODE ISLAND

DoD INSTALLATIONS											
		Study	37	46		\$24,798	\$13,114	\$10,197	\$1,792		
Total Number of Installations:	15	Interim Actions	3 (3)	1 (1)		\$128	\$0	\$296	\$0	FY97	\$3,045
Total No. of Sites:	83	Design	4	2	30	\$998	\$0	\$592	\$1,045	FY98	\$8,005
No. of Sites with Response Complete:	34	Cleanup	3	4	32	\$20,187	\$16,208	\$242	\$3,691	FY99	\$11,105
					Total	\$46,111	\$29,322	\$11,327	\$6,528	FY00	\$1,455
										FY01	\$2,855
										FY95-Comp.	\$91,185

FORMERLY USED DEFENSE SITES											
		Study	29	42		\$6,366	\$960	\$737	\$127		
Total Number of Installations:	74	Interim Actions		1 (1)		\$17	\$0	\$0	\$0	FY97	\$2,089
Total No. of Sites:	71	Design	11	11	21	\$1,067	\$60	\$908	\$268	FY98	\$8,320
No. of Sites with Response Complete:	14	Cleanup	4	5	55	\$6,172	\$955	\$4,013	\$38	FY99	\$5,107
					Total	\$13,622	\$1,995	\$5,658	\$433	FY00	\$300
										FY01	\$100
										FY95-Comp.	\$59,542

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

SOUTH CAROLINA

DoD INSTALLATIONS											
		Study	266	410		\$36,257	\$5,972	\$17,660	\$1,160	FY97	\$12,276
Total Number of Installations:		30				\$9,978	\$3,883	\$1,509	\$515	FY98	\$19,871
Total No. of Sites:		676				\$6,987	\$122	\$939	\$1,377	FY99	\$22,185
No. of Sites with Response Complete:		252				\$13,691	\$9,072	\$13,904	\$12,728	FY00	\$19,174
										FY01	\$17,399
					Total	\$65,913	\$19,049	\$34,012	\$15,780	FY95-Comp.	\$284,013

FORMERLY USED DEFENSE SITES											
		Study	11	26	2	\$4,722	\$1,346	\$2,490	\$0	FY97	\$1,599
Total Number of Installations:		189				\$1,033	\$1,033	\$710	\$2,219	FY98	\$8,362
Total No. of Sites:		39				\$127	\$127	\$30	\$0	FY99	\$40
No. of Sites with Response Complete:						\$6,254	\$2,293	\$32	\$0	FY00	\$0
										FY01	\$2,510
					Total	\$12,136	\$4,799	\$3,262	\$2,219	FY95-Comp.	\$74,636

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

SOUTH DAKOTA

DoD INSTALLATIONS											
Total Number of Installations:		4				\$17,202	\$4,067	\$1,326	\$0	FY97	\$7,443
Total No. of Sites:		48				\$240	\$240	\$6,401	\$0	FY98	\$2,585
No. of Sites with Response Complete:		27			19	\$680	\$0	\$2,777	\$1,195	FY99	\$2,800
					18	\$5,643	\$3,381	\$13,480	\$6,667	FY00	\$2,480
										FY01	\$2,154
					Total	\$23,765	\$7,688	\$23,984	\$7,862	FY95-Comp.	\$62,058

FORMERLY USED DEFENSE SITES											
Total Number of Installations:		91				\$7,148	\$5,593	\$1,220	\$2,256	FY97	\$5,067
Total No. of Sites:		39				\$409	\$409	\$2,090	\$0	FY98	\$2,240
No. of Sites with Response Complete:		1			11	\$299	\$236	\$0	\$0	FY99	\$175
					36	\$447	\$124	\$1,290	\$4,175	FY00	\$25
										FY01	\$1,995
					Total	\$8,303	\$6,362	\$4,600	\$6,431	FY95-Comp.	\$66,067

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

TENNESSEE

◀ DoD INSTALLATIONS										
	Study	123	223	4	\$60,126	\$10,256	\$3,205	\$4,938	FY97	\$23,927
	Interim Actions	17 (21)	5 (5)		\$29,279	\$17,610	\$2,731	\$746	FY98	\$27,214
Total Number of Installations:	22								FY99	\$20,984
Total No. of Sites:	350				\$3,513	\$1,231	\$1,837	\$299	FY00	\$34,535
No. of Sites with Response Complete:	110				\$23,703	\$13,675	\$3,150	\$4,405	FY01	\$23,939
	Design	7	3	112					FY95-Comp.	\$593,876
	Cleanup	4	2	161						
	Total				\$116,621	\$42,772	\$10,923	\$10,388		

◀ FORMERLY USED DEFENSE SITES										
	Study	4	10		\$1,146	\$213	\$1,150	\$0	FY97	\$0
	Interim Actions		1 (1)		\$14	\$14	\$20	\$0	FY98	\$1,223
Total Number of Installations:	63								FY99	\$627
Total No. of Sites:	14				\$226	\$0	\$0	\$0	FY00	\$0
No. of Sites with Response Complete:	3				\$1,257	\$5	\$16	\$0	FY01	\$2,260
	Design	4		3					FY95-Comp.	\$15,661
	Cleanup	4		8						
	Total				\$2,643	\$232	\$1,166	\$0		

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

TEXAS

DoD INSTALLATIONS										
	Study	623	391	1	\$144,547	\$40,997	\$33,775	\$13,796	FY97	\$37,687
Total Number of Installations:	91								FY98	\$42,823
	Interim Actions	59 (61)	16 (16)		\$22,296	\$7,256	\$10,587	\$5,912	FY99	\$81,405
Total No. of Sites:	1,015								FY00	\$45,363
	Design	57	41	176	\$24,979	\$1,917	\$4,039	\$3,058	FY01	\$46,176
No. of Sites with Response Complete:	551								FY95-Comp.	\$792,579
	Cleanup	73	16	249	\$93,731	\$57,571	\$45,015	\$35,404		
	Total				\$285,556	\$107,741	\$93,416	\$58,170		

FORMERLY USED DEFENSE SITES										
	Study	56	102		\$8,474	\$3,191	\$6,720	\$3,288	FY97	\$5,589
Total Number of Installations:	372								FY98	\$6,972
	Interim Actions	1 (1)	4 (4)		\$2,342	\$1,517	\$120	\$289	FY99	\$11,414
Total No. of Sites:	158								FY00	\$185
	Design	35	16	34	\$1,238	\$144	\$861	\$331	FY01	\$11,028
No. of Sites with Response Complete:	26								FY95-Comp.	\$175,109
	Cleanup	32	12	105	\$13,685	\$5,700	\$5,685	\$3,634		
	Total				\$25,739	\$10,852	\$13,386	\$7,542		

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

UTAH

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>18</td> </tr> <tr> <td>Total No. of Sites:</td> <td>532</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>176</td> </tr> </table>	Total Number of Installations:	18	Total No. of Sites:	532	No. of Sites with Response Complete:	176	Study	206	326		\$125,021	\$15,444	\$12,655	\$6,292	FY97	\$45,668
	Total Number of Installations:	18														
	Total No. of Sites:	532														
	No. of Sites with Response Complete:	176														
Interim Actions	79 (84)	27 (27)		\$26,623	\$4,010	\$4,881	\$1,642	FY98	\$57,937							
Design	27	2	273	\$16,153	\$2,569	\$1,813	\$5,885	FY99	\$38,685							
Cleanup	27	15	281	\$63,215	\$20,071	\$23,838	\$31,508	FY00	\$45,700							
	Total			\$231,012	\$42,094	\$43,187	\$45,327	FY01	\$29,730							
								FY95-Comp.	\$687,956							

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>49</td> </tr> <tr> <td>Total No. of Sites:</td> <td>23</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1</td> </tr> </table>	Total Number of Installations:	49	Total No. of Sites:	23	No. of Sites with Response Complete:	1	Study	1	13	9	\$1,692	\$1,430	\$1,004	\$1,142	FY97	\$523
	Total Number of Installations:	49														
	Total No. of Sites:	23														
	No. of Sites with Response Complete:	1														
Interim Actions				\$0	\$0	\$0	\$1,115	FY98	\$1,373							
Design			4	\$0	\$0	\$75	\$10	FY99	\$210							
Cleanup			16	\$0	\$0	\$0	\$0	FY00	\$117							
	Total			\$1,692	\$1,430	\$1,079	\$2,267	FY01	\$3,051							
								FY95-Comp.	\$29,816							

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

VERMONT

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>6</td> </tr> <tr> <td>Total No. of Sites:</td> <td>32</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>17</td> </tr> </table>	Total Number of Installations:	6	Total No. of Sites:	32	No. of Sites with Response Complete:	17	Study	18	14		\$1,300	\$0	\$360	\$0	FY97	\$995
	Total Number of Installations:	6														
	Total No. of Sites:	32														
	No. of Sites with Response Complete:	17														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$50						
Design	1		4	\$40	\$0	\$0	\$0	FY99	\$550							
Cleanup	1		5	\$200	\$0	\$0	\$0	FY00	\$300							
	Total				\$1,540	\$0	\$360	\$0	FY01	\$50						
									FY95-Comp.	\$2,955						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>13</td> </tr> <tr> <td>Total No. of Sites:</td> <td>12</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>5</td> </tr> </table>	Total Number of Installations:	13	Total No. of Sites:	12	No. of Sites with Response Complete:	5	Study	5	7		\$154	\$11	\$170	\$0	FY97	\$0
	Total Number of Installations:	13														
	Total No. of Sites:	12														
	No. of Sites with Response Complete:	5														
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0						
Design	4			\$172	\$38	\$0	\$0	FY99	\$0							
Cleanup	3	1	5	\$353	\$48	\$0	\$0	FY00	\$0							
	Total				\$679	\$97	\$170	\$0	FY01	\$0						
									FY95-Comp.	\$8,796						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

VIRGIN ISLANDS

FORMERLY USED DEFENSE SITES										
	Study	2	4		\$2,563	\$1,757	\$865	\$0	FY97	\$0
Total Number of Installations:	11		1 (1)		\$187	\$0	\$0	\$0	FY98	\$15
Total No. of Sites:	6			2	\$23	\$0	\$15	\$0	FY99	\$0
No. of Sites with Response Complete:	2			3	\$828	\$676	\$49	\$149	FY00	\$0
									FY01	\$0
	Total				\$3,601	\$2,433	\$929	\$149	FY95-Comp.	\$2,653

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

VIRGINIA

DoD INSTALLATIONS													
		Study	408	397	7	\$96,081	\$19,225	\$22,946	\$13,629	FY97	\$49,464		
Total Number of Installations:		68	Interim Actions		48 (52)	17 (17)	\$6,857	\$3,454	\$773	\$5,731	FY98	\$52,205	
Total No. of Sites:		812	Design		47	10	241	\$10,893	\$1,387	\$2,709	\$5,744	FY99	\$25,185
No. of Sites with Response Complete:		338	Cleanup		37	30	238	\$97,229	\$23,693	\$44,462	\$38,672	FY00	\$26,318
						Total	\$211,060	\$47,759	\$70,890	\$63,776	FY01	\$24,354	
											FY95-Comp.	\$688,276	

FORMERLY USED DEFENSE SITES													
		Study	24	40		\$3,557	\$814	\$845	\$50	FY97	\$130		
Total Number of Installations:		288	Interim Actions		4 (4)	\$1,047	\$0	\$0	\$0	FY98	\$278		
Total No. of Sites:		64	Design		13	9	11	\$403	\$148	\$189	\$17	FY99	\$403
No. of Sites with Response Complete:		4	Cleanup		6	11	30	\$1,666	\$113	\$437	\$493	FY00	\$0
						Total	\$6,673	\$1,075	\$1,471	\$560	FY01	\$80	
											FY95-Comp.	\$34,931	

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

WAKE ISLAND

DoD INSTALLATIONS		Study	22	8		\$0	\$0	\$0	\$0	FY97	\$0
Total Number of Installations:	1	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$2,400
Total No. of Sites:	30	Design		1	14	\$0	\$0	\$0	\$0	FY99	\$1,200
No. of Sites with Response Complete:	9	Cleanup			15	\$0	\$0	\$0	\$0	FY00	\$2,874
					Total	\$0	\$0	\$0	\$0	FY01	\$690
										FY95-Comp.	\$13,539

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

WASHINGTON

◀ DoD INSTALLATIONS													
Total Number of Installations:		53	Study		362	167		\$123,399	\$10,282	\$5,648	\$2,854	FY97	\$32,351
Total No. of Sites:		529	Interim Actions		35 (42)	8 (9)		\$14,553	\$6,764	\$74	\$928	FY98	\$27,087
No. of Sites with Response Complete:		320	Design		15	18	65	\$8,144	\$2,276	\$2,544	\$378	FY99	\$13,099
			Cleanup		29	47	85	\$75,270	\$38,450	\$31,120	\$22,236	FY00	\$20,196
			Total					\$221,366	\$57,772	\$39,386	\$26,396	FY01	\$14,821
												FY95-Comp.	\$435,400

◀ FORMERLY USED DEFENSE SITES													
Total Number of Installations:		284	Study		37	47		\$8,576	\$2,278	\$3,977	\$199	FY97	\$3,942
Total No. of Sites:		84	Interim Actions		1 (1)			\$324	\$0	\$0	\$0	FY98	\$5,741
No. of Sites with Response Complete:		9	Design		30	5	19	\$904	\$0	\$84	\$0	FY99	\$4,407
			Cleanup		17	12	45	\$6,674	\$485	\$883	\$0	FY00	\$500
			Total					\$16,478	\$2,763	\$4,944	\$199	FY01	\$2,031
												FY95-Comp.	\$57,813

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

WEST VIRGINIA

DoD INSTALLATIONS																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>27</td> </tr> <tr> <td>Total No. of Sites:</td> <td>106</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>82</td> </tr> </table>	Total Number of Installations:	27	Total No. of Sites:	106	No. of Sites with Response Complete:	82	Study	82	24		\$3,309	\$871	\$33	\$0	<table border="1"> <tr> <td>FY97</td> <td>\$3,186</td> </tr> <tr> <td>FY98</td> <td>\$1,431</td> </tr> <tr> <td>FY99</td> <td>\$1,653</td> </tr> <tr> <td>FY00</td> <td>\$3,353</td> </tr> <tr> <td>FY01</td> <td>\$1,853</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$39,303</td> </tr> </table>	FY97	\$3,186	FY98	\$1,431	FY99	\$1,653	FY00	\$3,353	FY01	\$1,853	FY95-Comp.	\$39,303
	Total Number of Installations:	27																									
	Total No. of Sites:	106																									
	No. of Sites with Response Complete:	82																									
FY97	\$3,186																										
FY98	\$1,431																										
FY99	\$1,653																										
FY00	\$3,353																										
FY01	\$1,853																										
FY95-Comp.	\$39,303																										
Interim Actions		1	(1)		\$0	\$0	\$0	\$0																			
Design				13	\$0	\$0	\$525	\$0																			
Cleanup				15	\$69	\$69	\$0	\$6,749																			
				Total	\$3,378	\$940	\$558	\$6,749																			

FORMERLY USED DEFENSE SITES																											
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>24</td> </tr> <tr> <td>Total No. of Sites:</td> <td>57</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>5</td> </tr> </table>	Total Number of Installations:	24	Total No. of Sites:	57	No. of Sites with Response Complete:	5	Study	9	48		\$12,519	\$7,445	\$2,646	\$3,806	<table border="1"> <tr> <td>FY97</td> <td>\$6,489</td> </tr> <tr> <td>FY98</td> <td>\$16,840</td> </tr> <tr> <td>FY99</td> <td>\$4,639</td> </tr> <tr> <td>FY00</td> <td>\$13,925</td> </tr> <tr> <td>FY01</td> <td>\$10,106</td> </tr> <tr> <td>FY95-Comp.</td> <td>\$94,512</td> </tr> </table>	FY97	\$6,489	FY98	\$16,840	FY99	\$4,639	FY00	\$13,925	FY01	\$10,106	FY95-Comp.	\$94,512
	Total Number of Installations:	24																									
	Total No. of Sites:	57																									
	No. of Sites with Response Complete:	5																									
FY97	\$6,489																										
FY98	\$16,840																										
FY99	\$4,639																										
FY00	\$13,925																										
FY01	\$10,106																										
FY95-Comp.	\$94,512																										
Interim Actions					\$0	\$0	\$0	\$0																			
Design			2	17	\$393	\$279	\$0	\$289																			
Cleanup		2	5	44	\$14,526	\$3,651	\$520	\$3,604																			
				Total	\$27,438	\$11,375	\$3,166	\$7,699																			

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

WISCONSIN

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>39</td> </tr> <tr> <td>Total No. of Sites:</td> <td>263</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>201</td> </tr> </table>	Total Number of Installations:	39	Total No. of Sites:	263	No. of Sites with Response Complete:	201	Study	202	61		\$18,261	\$498	\$31	\$254	FY97	\$4,948
	Total Number of Installations:	39														
	Total No. of Sites:	263														
	No. of Sites with Response Complete:	201														
	Interim Actions	4 (5)	5 (5)		\$5,213	\$0	\$111	\$0	FY98	\$6,486						
Design	1		11	\$4,776	\$1,631	\$689	\$0	FY99	\$7,436							
Cleanup	1	1	11	\$12,417	\$9,380	\$3,622	\$4,261	FY00	\$6,131							
	Total				\$40,667	\$11,509	\$4,453	\$4,515	FY01	\$9,596						
									FY95-Comp.	\$254,268						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>69</td> </tr> <tr> <td>Total No. of Sites:</td> <td>44</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	69	Total No. of Sites:	44	No. of Sites with Response Complete:		Study	12	32		\$2,541	\$209	\$967	\$118	FY97	\$50
	Total Number of Installations:	69														
	Total No. of Sites:	44														
	No. of Sites with Response Complete:															
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$1,236						
Design	6	3	7	\$2,569	\$67	\$315	\$30	FY99	\$478							
Cleanup	3	6	25	\$2,310	\$1,366	\$447	\$14	FY00	\$12							
	Total				\$7,420	\$1,642	\$1,729	\$162	FY01	\$70						
									FY95-Comp.	\$24,100						

Table B-5 Defense Environmental Restoration Program

State Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

WYOMING

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>4</td> </tr> <tr> <td>Total No. of Sites:</td> <td>32</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>12</td> </tr> </table>	Total Number of Installations:	4	Total No. of Sites:	32	No. of Sites with Response Complete:	12	Study	20	12		\$32,765	\$12,111	\$4,542	\$1,077	FY97	\$9,766
	Total Number of Installations:	4														
	Total No. of Sites:	32														
	No. of Sites with Response Complete:	12														
	Interim Actions	5 (5)	1 (1)		\$2,026	\$0	\$5,615	\$0	FY98	\$9,070						
Design		6	12	\$31	\$31	\$393	\$218	FY99	\$18,547							
Cleanup			19	\$19	\$19	\$965	\$6,489	FY00	\$15,647							
	Total				\$34,841	\$12,161	\$11,515	\$7,784	FY01	\$17,097						
									FY95-Comp.	\$122,751						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total Number of Installations:</td> <td>70</td> </tr> <tr> <td>Total No. of Sites:</td> <td>20</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td></td> </tr> </table>	Total Number of Installations:	70	Total No. of Sites:	20	No. of Sites with Response Complete:		Study	5	15		\$687	\$121	\$10	\$0	FY97	\$0
	Total Number of Installations:	70														
	Total No. of Sites:	20														
	No. of Sites with Response Complete:															
	Interim Actions				\$0	\$0	\$0	\$0	FY98	\$0						
Design	5		3	\$150	\$11	\$0	\$0	FY99	\$0							
Cleanup	5		14	\$1,165	\$270	\$50	\$0	FY00	\$0							
	Total				\$2,202	\$402	\$60	\$0	FY01	\$0						
									FY95-Comp.	\$26,270						

Table B-6 Defense Environmental Restoration Program

DoD Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

DoD INSTALLATIONS																
<table border="1"> <tr> <td>Total No. of Installations:</td> <td>1,770</td> </tr> <tr> <td>Total No. of Sites:</td> <td>21,425</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>9,640</td> </tr> </table>	Total No. of Installations:	1,770	Total No. of Sites:	21,425	No. of Sites with Response Complete:	9,640	Study	10,851	10,476	98	\$4,032,010	\$934,450	\$746,535	\$451,118	FY97	\$1,441,448
	Total No. of Installations:	1,770														
	Total No. of Sites:	21,425														
	No. of Sites with Response Complete:	9,640														
	Interim Actions	1,173 (1,397)	551 (573)		\$855,649	\$153,891	\$298,724	\$118,787	FY98	\$1,355,403						
Design	716	485	6,067	\$320,511	\$46,983	\$63,977	\$130,192	FY99	\$1,298,620							
Cleanup	810	462	6,950	\$1,878,241	\$830,308	\$926,493	\$901,610	FY00	\$1,250,945							
	Total				\$7,086,411	\$1,965,632	\$2,035,729	\$1,601,707	FY01	\$1,227,184						
									FY95-Comp.	\$28,387,723						

FORMERLY USED DEFENSE SITES																
<table border="1"> <tr> <td>Total No. of Potential Properties:</td> <td>8,316</td> </tr> <tr> <td>Total No. of Sites:</td> <td>3,473</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>296</td> </tr> </table>	Total No. of Potential Properties:	8,316	Total No. of Sites:	3,473	No. of Sites with Response Complete:	296	Study	881	2,568	24	\$386,321	\$157,983	\$98,325	\$41,147	FY97	\$229,116
	Total No. of Potential Properties:	8,316														
	Total No. of Sites:	3,473														
	No. of Sites with Response Complete:	296														
	Interim Actions	11 (11)	41 (41)		\$34,808	\$12,448	\$25,993	\$13,493	FY98	\$215,264						
Design	433	251	765	\$54,332	\$16,909	\$21,423	\$16,014	FY99	\$213,526							
Cleanup	265	266	2,381	\$262,575	\$116,943	\$153,717	\$156,016	FY00	\$227,124							
	Total				\$738,036	\$304,283	\$299,458	\$226,670	FY01	\$228,641						
									FY95-Comp.	\$4,489,660						

Table B-7 Defense Environmental Restoration Program

Component Summary Status as of September 30, 1994

Phase	Completed	Under-way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)	
	Sites (Actions)								

ARMY																
<table border="1"> <tr> <td>Total No. of Installations:</td> <td>1,178</td> </tr> <tr> <td>Total No. of Sites:</td> <td>11,411</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>6,763</td> </tr> </table>	Total No. of Installations:	1,178	Total No. of Sites:	11,411	No. of Sites with Response Complete:	6,763	Study	7,244	4,119	48	\$1,372,866	\$288,076	\$148,909	\$83,149	FY97	\$440,167
	Total No. of Installations:	1,178														
	Total No. of Sites:	11,411														
	No. of Sites with Response Complete:	6,763														
	Interim Actions	451 (611)	197 (295)		\$536,417	\$25,439	\$24,221	\$100	FY98	\$458,615						
Design	211	220	1,862	\$47,960	\$24,359	\$14,759	\$60,847	FY99	\$518,754							
Cleanup	345	159	2,130	\$813,229	\$385,940	\$358,042	\$351,026	FY00	\$457,743							
	Total				\$2,770,472	\$723,814	\$545,931	\$495,122	FY01	\$444,425						
									FY95-Comp.	\$11,211,621						

NAVY																
<table border="1"> <tr> <td>Total No. of Installations:</td> <td>274</td> </tr> <tr> <td>Total No. of Sites:</td> <td>4,070</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1,043</td> </tr> </table>	Total No. of Installations:	274	Total No. of Sites:	4,070	No. of Sites with Response Complete:	1,043	Study	1,281	2,745	44	\$977,612	\$244,580	\$221,348	\$173,851	FY97	\$416,712
	Total No. of Installations:	274														
	Total No. of Sites:	4,070														
	No. of Sites with Response Complete:	1,043														
	Interim Actions	254 (294)	147 (160)		\$117,887	\$78,555	\$193,083	\$79,713	FY98	\$339,617						
Design	109	82	1,789	\$35,200	\$7,216	\$18,742	\$39,245	FY99	\$311,063							
Cleanup	71	156	2,231	\$364,044	\$142,303	\$133,680	\$184,724	FY00	\$281,286							
	Total				\$1,494,743	\$472,654	\$566,853	\$477,533	FY01	\$276,293						
									FY95-Comp.	\$8,956,766						

AIR FORCE																
<table border="1"> <tr> <td>Total No. of Installations:</td> <td>284</td> </tr> <tr> <td>Total No. of Sites:</td> <td>5,423</td> </tr> <tr> <td>No. of Sites with Response Complete:</td> <td>1,577</td> </tr> </table>	Total No. of Installations:	284	Total No. of Sites:	5,423	No. of Sites with Response Complete:	1,577	Study	2,008	3,412	3	\$1,603,795	\$379,061	\$362,210	\$185,196	FY97	\$539,978
	Total No. of Installations:	284														
	Total No. of Sites:	5,423														
	No. of Sites with Response Complete:	1,577														
	Interim Actions	407 (407)	195 (196)		\$177,150	\$46,289	\$77,774	\$37,330	FY98	\$525,720						
Design	351	159	2,239	\$226,580	\$11,908	\$26,456	\$26,517	FY99	\$440,897							
Cleanup	316	124	2,366	\$638,737	\$288,649	\$411,162	\$338,520	FY00	\$481,456							
	Total				\$2,646,262	\$725,907	\$877,602	\$587,563	FY01	\$477,541						
									FY95-Comp.	\$7,735,286						

Table B-7 Defense Environmental Restoration Program

Phase	Sites (Actions)			Cost Incurred Thru FY94 (\$000)	FY94 Executed Funds (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Completed	Underway	Future					

DEFENSE LOGISTICS AGENCY									
Total No. of Installations:	Study	318	200	3	\$77,737	\$22,733	\$14,068	\$8,922	\$44,591
	Interm Actions	61 (75)	11 (11)		\$24,195	\$3,608	\$3,646	\$1,644	\$31,451
	Design	45	24	177	\$10,771	\$3,500	\$4,020	\$3,583	\$27,906
	Cleanup	78	23	223	\$62,231	\$13,416	\$23,609	\$27,340	\$30,460
	Complete:	257							\$28,925
Total No. of Sites:	521								
Total No. of Sites with Response:	257								
Total									
	Study	200	3	\$77,737	\$22,733	\$14,068	\$8,922	\$44,591	
	Interm Actions	11 (11)		\$24,195	\$3,608	\$3,646	\$1,644	\$31,451	
	Design	24	177	\$10,771	\$3,500	\$4,020	\$3,583	\$27,906	
	Cleanup	23	223	\$62,231	\$13,416	\$23,609	\$27,340	\$30,460	
	FY97			\$77,737	\$22,733	\$14,068	\$8,922	\$44,591	
	FY98				\$3,608	\$3,646	\$1,644	\$31,451	
	FY99				\$3,500	\$4,020	\$3,583	\$27,906	
	FY00				\$10,771	\$3,500	\$4,020	\$30,460	
	FY01				\$62,231	\$13,416	\$23,609	\$27,340	\$28,925
	FY95-Comp.			\$174,934	\$43,257	\$45,343	\$41,489	\$484,050	

FUDS									
Total No. of Potential Properties:	Study	881	2,568	24	\$386,321	\$157,983	\$98,325	\$41,147	\$229,116
	Interm Actions	11 (11)	41 (41)		\$34,808	\$12,448	\$25,993	\$13,493	\$215,264
	Design	433	251	765	\$54,332	\$16,909	\$21,423	\$16,014	\$213,526
	Cleanup	265	266	2,381	\$262,575	\$116,943	\$153,717	\$156,016	\$227,124
	Complete:	296							\$228,641
Total No. of Sites:	3,473								
Total No. of Sites with Response:	296								
Total									
	Study	881	2,568	24	\$386,321	\$157,983	\$98,325	\$41,147	\$229,116
	Interm Actions	11 (11)	41 (41)		\$34,808	\$12,448	\$25,993	\$13,493	\$215,264
	Design	433	251	765	\$54,332	\$16,909	\$21,423	\$16,014	\$213,526
	Cleanup	265	266	2,381	\$262,575	\$116,943	\$153,717	\$156,016	\$227,124
	FY97				\$386,321	\$157,983	\$98,325	\$41,147	\$229,116
	FY98				\$34,808	\$12,448	\$25,993	\$13,493	\$215,264
	FY99				\$54,332	\$16,909	\$21,423	\$16,014	\$213,526
	FY00				\$262,575	\$116,943	\$153,717	\$156,016	\$227,124
	FY01				\$262,575	\$116,943	\$153,717	\$156,016	\$228,641
	FY95-Comp.				\$738,036	\$304,283	\$299,458	\$226,670	\$4489,660

Table B-8 Defense Environmental Restoration Program

DoD Operational Installation
Summary Status as of September 30, 1994

Phase	Com- pleted	Under- way	Future	Cost Incurred Thru FY94 (\$000)	FY94 Funds Executed (\$000)	FY95 Execution Planned (\$000)	FY96 Planning Estimate (\$000)	Estimated Costs by Fiscal Year (\$000)
	Sites (Actions)							

DoD INSTALLATIONS

Total Number of Installations:	1,670	Study	9,932	8,039	87	\$3,175,882	\$681,918	\$377,082	\$244,339	FY97	\$1,156,861
Total No. of Sites:	18,058	Interim Actions	984 (1,178)	441 (459)		\$780,624	\$139,953	\$246,825	\$108,488	FY98	\$1,261,236
No. of Sites with Response Complete:	8,979	Design	570	354	4,839	\$297,394	\$46,983	\$63,385	\$128,826	FY99	\$1,258,910
		Cleanup	720	358	5,473	\$1,274,826	\$517,066	\$539,933	\$680,086	FY00	\$1,216,795
		Total				\$5,528,726	\$1,385,920	\$1,227,225	\$1,161,739	FY01	\$1,192,734
										FY95-Comp.	\$25,306,273

Table B-9 Defense Environmental Restoration Program

Phase	Sites (Actions)			Cost Incurred Thru FY94 (\$000)	Funds Executed FY94 (\$000)	Execution Planned FY95 (\$000)	Planning Estimate FY96 (\$000)	Estimated Costs by Fiscal Year (\$000)
	Completed	Underway	Future					

ARMY		Total Number of Installations:	Total No. of Sites:	No. of Sites with Response Complete:
Study	6,808	3,431	47	
Interim Actions	413 (562)	173 (182)	\$536,417	\$250,099
Design	142	180	\$47,960	\$24,359
Cleanup	298	114	\$529,100	\$258,995
Total	7,661	567	\$1,120,780	\$558,892
FY97	\$391,418		\$81,712	\$136,763
FY98	\$446,857		\$100	\$24,221
FY99	\$518,754		\$60,847	\$14,759
FY00	\$457,743		\$256,656	\$240,884
FY01	\$444,425		\$399,315	\$416,627
FY95-Comp.	\$10,569,068			

NAVY		Total Number of Installations:	Total No. of Sites:	No. of Sites with Response Complete:
Study	1,142	1,668	37	
Interim Actions	183 (214)	128 (132)	\$746,427	\$154,898
Design	94	59	\$35,200	\$7,216
Cleanup	62	139	\$359,184	\$142,303
Total	1,381	1,996	\$1,243,199	\$369,955
FY97	\$305,459		\$125,679	\$125,679
FY98	\$322,043		\$69,514	\$144,736
FY99	\$300,772		\$38,739	\$183,680
FY00	\$281,286		\$184,335	\$133,680
FY01	\$276,293		\$378,384	\$422,245
FY95-Comp.	\$7,917,650			

AIR FORCE		Total Number of Installations:	Total No. of Sites:	No. of Sites with Response Complete:
Study	1,673	2,466	\$1,231,191	\$254,388
Interim Actions	335 (335)	129 (129)	\$117,624	\$45,368
Design	294	92	\$203,463	\$11,908
Cleanup	286	84	\$324,311	\$102,352
Total	2,578	3,661	\$1,776,589	\$414,016
FY97	\$415,893		\$103,372	\$103,372
FY98	\$461,085		\$37,230	\$74,222
FY99	\$411,678		\$26,017	\$26,456
FY00	\$447,306		\$211,755	\$141,760
FY01	\$443,091		\$342,911	\$342,911
FY95-Comp.	\$6,339,565			



1000

1000







Understanding the Environmental Restoration Process


The Comprehensive Environmental Response, Compensation, and Liability Act (CERCLA) and the Resource Conservation and Recovery Act (RCRA) are the primary federal laws governing the investigation and cleanup of contaminated sites. DoD installations typically have multiple contaminated sites regulated by either CERCLA or RCRA, or by both CERCLA and RCRA. State and local environmental laws and regulations also apply to investigation and cleanup of DoD sites.

The environmental restoration program carries out the investigation and cleanup or control of past contamination, pursuant to these regulatory authorities, at active and closing installations, and Formerly Used Defense Sites. The following sections provide a brief summary of these primary regulatory authorities and the BRAC environmental program.

CERCLA - CERCLA, as amended by the Superfund Amendments and Reauthorization Act (SARA) of 1986, establishes a comprehensive framework within which to identify, investigate, and clean up releases of hazardous substances to the environment. CERCLA authorizes the President to take response actions when a release or the threat of a release is discovered. Through Executive Order 12580, signed in January 1987, the President directs the Secretary of Defense to implement investigation and cleanup measures in consultation with EPA for releases of hazardous substances from facilities under the jurisdiction of the Secretary. The National Oil and Hazardous Substances Pollution Contingency Plan (NCP) establishes EPA's response policy and lays out the key response steps for implementing CERCLA.

CERCLA - RCRA Interface

Cleanup of contaminated sites may be governed by both CERCLA and RCRA statutory and regulatory authorities. Circumstances depend on many factors, including the source and cause of the contamination, the status of the installation as either an NPL or non-NPL site, and whether the installation has or is seeking a RCRA permit to manage hazardous wastes. Conflicts are not uncommon as different regulatory agencies exercise their respective authorities under these statutes. However, partnering efforts are allowing DoD, EPA, and the states to work through regulatory overlaps and inconsistencies to ensure the most effective and timely cleanup of DoD installations.



DoD refers to the program for meeting its responsibilities under CERCLA as the Installation Restoration Program, or IRP. The IRP is the major element of DoD's environmental restoration program. All DoD installations are included in this program, whether or not they are on the National Priorities List.

National Priorities List (NPL)

Using the Hazard Ranking System (HRS), EPA evaluates contaminated sites for their potential to affect human health and the environment. The HRS is a numerical scoring system which provides a means of applying uniform technical judgment regarding the potential hazards posed by a site relative to other sites. The HRS does not address the feasibility, desirability, timing, or degree of cleanup required. Sites that score 28.5 or greater are considered for placement on the NPL. For DoD, NPL status generally refers to the entire installation, not to any individual site on the installation.

■ **RCRA Corrective Action** - RCRA, as amended by the Hazardous and Solid Waste Amendments (HSWA) of 1984, establishes a comprehensive program for the management of hazardous wastes. HSWA provides authority for the investigation and cleanup of past waste sites, creating a corrective action program substantially equivalent to that under CERCLA, although differing and sometimes overlapping requirements exist. For those DoD installations requiring a RCRA permit to manage hazardous wastes, EPA or authorized states may impose corrective action requirements for all known or suspected releases of hazardous wastes or hazardous constituents from solid waste management units (SWMU) or other areas of concern at the installation. Investigation and cleanup of past contamination at SWMUs are eligible for funding under the environmental restoration program.

■ **Underground Storage Tanks** - The Underground Storage Tank (UST) program was created by HSWA to regulate both petroleum products and hazardous substances. RCRA Subtitle I establishes requirements concerning the management of USTs that contain petroleum products and any substance defined as hazardous under CERCLA. Subtitle I does not, however, regulate tanks that store RCRA hazardous wastes. Responses to releases of petroleum products are conducted in accordance with the UST regulations under RCRA Subtitle I or state laws that apply to petroleum releases. Investigation and cleanup of past contamination at UST sites are eligible for funding under the environmental restoration program.

The CERCLA, RCRA Corrective Action, and UST regulatory frameworks, although differing in many ways, generally parallel one another in terms of process. All require assessments and investigations to determine

the need for cleanup and the selection, design, and implementation of appropriate remedies to ensure protection of human health and the environment. However, each program has its own nomenclature for the various phases of study, design, and cleanup. The table on the following pages defines the terminology and compares activities under each regulatory program.

For purposes of general discussion and to better understand the measures of progress presented in this report, activities conducted under the environmental restoration program are referred to by the terms investigation, interim action, design, and cleanup. These terms are defined as follows:

- ◆ **Investigation** - investigation and analysis to characterize the nature, extent, and risk of releases of hazardous substances to the environment and to develop and select a cleanup remedy
- ◆ **Interim Action** - early measure to reduce the risk of releases of hazardous substances before the initiation of more complicated, comprehensive, and long-term cleanup remedies—for example, placing fences around contaminated areas or removing and treating or disposing of contaminated soil
- ◆ **Design** - performance specifications or detailed engineering plans and specifications to construct and implement a final cleanup remedy
- ◆ **Cleanup** - action to construct and implement a final cleanup remedy
- ◆ **Response Complete** - all actions at a site are deemed complete by DoD

Comparison of CERCLA, RCRA Corrective Action, and UST Cleanup Process Terminology ¹

Activity

CERCLA

RCRA Corrective Action

Underground Storage Tanks (UST) ²

I N V E S T I G A T I O N

Preliminary Assessment (PA) - The PA is a limited scope investigation designed to distinguish between sites that pose little or no threat to human health and the environment and sites that require further investigation. The PA typically is based on installation records searches, visual site inspections, and interviews of site personnel. (The PA formerly was referred to as an Initial Assessment Study, or IAS.)

Site Inspection (SI) - If the PA recommends further investigation, an SI is performed. SI investigations typically collect waste and environmental samples to determine the hazardous substances present at a site and whether they are being released to the environment. Screening Site Inspections (SSI) and Expanded Site Inspections (ESI) may be conducted to refine or obtain additional site characterization data to support Hazard Ranking System (HRS) scoring. (The SI formerly was referred to as a Confirmation Study, or CS.)

Remedial Investigation (RI) - An RI is a field investigation that is more extensive than an SI. Its purpose is to characterize the nature and extent of contamination at a site. The RI also assesses the risks posed by on-site contamination to human health and the environment.

Feasibility Study (FS) - Based on data collected during the RI, options for final cleanup actions are developed and evaluated in the FS. The FS is divided into two phases of evaluating remedial alternatives. The first phase is an initial screening of alternatives, which is followed by the detailed analysis of alternatives. The detailed analysis, among other things, considers cost-effectiveness, short and long-term effectiveness, and the overall protection of human health and the environment.

Engineering Evaluation/Cost Analysis (EE/CA) - An EE/CA is a study that documents the selection of a non-time critical Removal Action. An EE/CA includes site characterization data, response objectives, identification and analysis of Removal Action alternatives, and recommendation of a specific Removal Action alternative.

RCRA Facility Assessment (RFA) - An RFA is the first step in the RCRA corrective action process. The RFA acts as a screen, first identifying and then eliminating Solid Waste Management Units (SWMU), environmental media, or entire facilities from further consideration for corrective action. RFAs are performed as part of the RCRA permitting process.

RCRA Facility Investigation (RFI) - An RFI characterizes the nature, extent, and migration of, and risk posed by, releases of hazardous substances into the environment.

Corrective Measures Study (CMS) - The CMS identifies and evaluates potential cleanup measures for releases that have been investigated by an RFI.

Initial Site Characterization - This study requires an installation to submit information regarding local communities, subsurface soil conditions, climate, and land use to the appropriate state or federal regulatory agency. The data may be compiled from readily available sources or generated by site investigations.

Investigation for Soil and Groundwater Cleanup - This investigation requires an installation to determine the extent of soil and groundwater contamination at an UST site when an Initial Site Characterization shows evidence of a release.

Corrective Action Plan (CAP) - The CAP is a site-specific plan to address releases from USTs. At a minimum, CAPs include requirements for long-term monitoring, continued control of the groundwater flow at the site, and placement of a notice of continuing hazard in the property deed. However, CAPs may involve more detailed studies that establish the design and implementation of a cleanup.

¹ The process descriptions provided in this table are not intended to be all-encompassing or exact regulatory definitions. They provide a general description and comparison of the primary milestones under each regulatory program.

² The UST program generally is regulated under state, county, or other local agency authorities. Consequently, the UST cleanup process and terminology may vary from state-to-state or installation-to-installation.

Comparison of CERCLA, RCRA Corrective Action, and UST Cleanup Process Terminology ¹

Activity	CERCLA	RCRA Corrective Action	Underground Storage Tanks (UST) ²
INTERIM ACTION	<p>Removal Action - A removal action is taken to respond to a release, or threat of a release, of hazardous substances, pollutants, or contaminants so as to prevent, minimize, or mitigate harm to human health or the environment. Such actions may be taken during any phase of the site cleanup.</p> <p>Interim Remedial Action (IRA) - An IRA is an early response action that is identified and implemented at any time during the study or design phase. IRAs are limited in scope and address only areas or media for which a final remedy will be developed by the RI/FS process.</p>	<p>Interim Measures - These actions accelerate the cleanup process. Interim Measures generally are initiated to mitigate actual threats to human health and the environment from a release while comprehensive cleanup measures are being developed.</p>	<p>Initial Abatement Measures - These activities specify requirements for the management of contaminated soils and procedures to mitigate fire and safety hazards.</p> <p>Free Product Removal - This type of action requires that free or liquid product released from USTs be removed to the maximum extent possible by available and appropriate methods.</p>
DESIGN	<p>Remedial Design (RD) - An RD involves the development of the actual design of the selected cleanup remedy. It includes preparation of all technical drawings and specifications needed to implement the cleanup action.</p>	<p>Corrective Measures Design (Remedy Design) - Activities conducted in this phase involve the preparation of plans and specifications for implementing the final cleanup.</p>	<p>Design ³ - A Remedial Action Plan (RAP) may be conducted that involves the preparation of plans and specifications for implementing the cleanup of the UST site.</p>
CLEANUP	<p>Remedial Action (RA) - An RA involves the construction, operation, and implementation of the final cleanup remedy. Long-term RAs require continued monitoring, operation, and maintenance for a number of years.</p> <p>Operation and Maintenance (O&M) - O&M measures, required to maintain the effectiveness of the cleanup, are initiated after the remedy has been constructed or implemented.</p> <p>Long-Term Monitoring (LTM) - LTM is undertaken when conditions require extensive remediation or O&M activities. Examples include most groundwater remediation efforts and large-scale soil remediation.</p>	<p>Corrective Measures Implementation (CMI) - A CMI involves the construction, operation, and implementation of the final cleanup remedy. Long-term CMIs require continued monitoring, operation, and maintenance for a number of years.</p> <p>Operation and Maintenance (O&M) - O&M measures, required to maintain the effectiveness of the cleanup, are initiated after the remedy has been constructed or implemented.</p> <p>Long-Term Monitoring (LTM) - LTM is undertaken when conditions require extensive remediation or O&M activities. Examples include most groundwater remediation efforts and large-scale soil remediation.</p>	<p>Corrective Action ³ - This process involves the construction, operation, and implementation of the final cleanup process. Long-term implementation requires continued monitoring, operation, and maintenance for a number of years.</p> <p>Operation and Maintenance (O&M) - O&M measures, required to maintain the effectiveness of the cleanup, are initiated after the remedy has been constructed or implemented.</p> <p>Long-Term Monitoring (LTM) - LTM is undertaken when conditions require extensive remediation or O&M activities. Examples include most groundwater remediation efforts and large-scale soil remediation.</p>

¹ The process descriptions provided in this table are not intended to be all-encompassing or exact regulatory definitions. They provide a general description and comparison of the primary milestones under each regulatory program.

² The UST program is generally regulated under state, county, or other local agency authorities. Consequently, the UST cleanup process and terminology may vary from state-to-state or installation-to-installation.

³ No specific term is specified by UST regulations. However, upon approval of the Corrective Action Plan, each DoD installation is responsible for designing and implementing the selected corrective measure to address the leaking UST.

Environmental Restoration at BRAC Installations

Restoration efforts at BRAC installations are conducted in a manner similar to that at operational installations. However, the restoration process also is governed by economic considerations related to reuse and transfer of property.

The BRAC program utilizes several process and planning documents that focus cleanup efforts on promptly making property available for transfer. These documents include the BRAC cleanup plan (BCP), the environmental baseline survey (EBS), the community reuse/re-development plan, and National Environmental Policy Act (NEPA) analyses.

- ◆ **BCP** - The BCP, developed by the installation's cleanup team, provides a roadmap of the restoration work necessary to make property available for transfer. The BCP develops schedules and estimated costs of the environmental restoration to be implemented in support of the transfer reuse of property at an installation.
- ◆ **EBS** - An EBS is prepared at each closing and realigning installation where excess property is available for reuse by the community. The EBS documents and identifies real property that can be considered uncontaminated as defined by the Community Environmental Response Facilitation Act (CERFA) as it amends CERCLA 120(h). In addition to documenting uncontaminated property, the EBS describes the environmental condition of the remaining property according to its relative status in the restoration process. The environmental condition of property categories are described

numerically as category 1 (uncontaminated); categories 2-4 (contaminated at varying levels below action levels or undergoing approved remedial actions); and categories 5-7 (areas requiring further remediation or evaluation). The EBS is used to identify property available for transfer to the community. According to DoD policy and applicable regulations, property identified by categories 1-4 is available for transfer for community reuse.

- ◆ **Community Reuse/Re-development Plans** - Installations and local communities are cooperating in the restoration process through information sharing and public participation forums such as the Restoration Advisory Boards. Communities also are preparing community reuse plans that identify the desired and anticipated reuse of the excess installation property. Community reuse plans can help direct the environmental restoration program to areas with the greatest reuse potential and economic benefit to the community.
- ◆ **NEPA Analysis** - NEPA analysis is conducted to evaluate disposal decisions made by the installation with regard to environmental impacts. The NEPA analysis is useful to the community's ongoing planning efforts as well as the installation's property disposal decisions. NEPA analysis also is used to support DoD decisions concerning the interim outleasing of property for early reuse and other actions supporting transfer of the installation to community reuse.

Contracting Strategies

Contracting policies and strategies have evolved significantly over the last several years as the scope and magnitude of environmental restoration work began to unfold. Traditional contract vehicles, while effective for executing standard design and construction projects, are not always the best approach for carrying out cleanup investigations and remedial actions.

Clearly, there is much greater uncertainty involved in environmental restoration than in standard planning, design, and construction work. Early phases of a cleanup investigation are dominated by uncertainty because little is known about the hazards that may exist, or that might be encountered or created during intrusive activities such as drilling, sampling, and excavation. Uncertainties often continue to exist even after the investigation and design

phases have been completed because variations in contamination sources, soil conditions, hydrogeology, and transport mechanisms make it difficult to characterize and understand actual site conditions completely. The full extent of the cleanup effort may not be known entirely until the remedial action has been at least partially completed. In some cases, the effectiveness of the cleanup can be measured only after long-term monitoring is completed.

Because of these uncertainties, and the associated complexities of environmental work, investigation and cleanup of a contaminated site typically involve multimillion dollar costs spread out over a number of years. Therefore, continuity of the work and continuity of experience and knowledge about a site are critical.

In light of these challenges, contract type, length, and capacity are important considerations for ensuring the success of the restoration program. Traditional site-specific, firm-fixed-price contracts do not provide the responsiveness and flexibility necessary to handle the majority of the investigation and cleanup work. Therefore, DoD agencies have turned to large, long-term, multiphase, cost-reimbursement contracts to execute much of the restoration program. These contract vehicles are proving more responsive, effective, and efficient in meeting the challenges of environmental work, and thereby accelerating the restoration process. These provide continuity across sites at installations, and preclude hands-off ineffectiveness.

Alternative Approaches to Environmental Contracting

	Study Phases				Design	Cleanup
	PA	SI	RI	FS	RD	RA
MULTIPLE CONTRACTS						
CONTRACT A CONTRACT B						
CONTRACT A CONTRACT B						
SINGLE CONTRACT						

Site Category	Site Type	Site Description ¹	Primary Contaminants	
◆ Base Operations	Building Demolition/ Debris Removal	Building demolition/debris removal sites consist of buildings and/or debris that are unsafe or must be removed.	<ul style="list-style-type: none"> • Asbestos • Construction debris • Lead paint 	
	Contaminated Building	Contaminated building sites result from releases within or on the outside of a structure of a substance that has been contained within the building.	<ul style="list-style-type: none"> • Petroleum, oil, and lubricants (POL) • Plating waste • Metals • POL sludge • Asbestos • Polychlorinated biphenyls (PCB) • Propellants • Pesticides • Solvents • Acids 	
	Dip Tank	Dip tanks are typically metal or concrete units located in coating shops that range in size from 50 to more than 500 gallons. The tanks are used to clean parts prior to treatment, or to coat parts with various materials including metals and plastics.	<ul style="list-style-type: none"> • POLs • Chlorinated solvents • Metals • Acids 	
	Incinerator	Incinerators typically consist of a furnace and stack unit used for a variety of disposal activities including the incineration of medical waste, or an installation's dunnage. These units vary in size and may either be freestanding or part of other operations such as hospitals.	<ul style="list-style-type: none"> • Ash • Metals • Ordnance compounds 	
	Oil/Water Separator	Oil/water separators are typically small units that skim oil from storm water runoff. The oil/water separator site consists of the unit, and any associated piping.	<ul style="list-style-type: none"> • POLs • Solvents • Industrial wastewater • PCBs 	
	Storage Area	Storage areas are areas where spills and leaks occurred from stored containers or equipment.	<ul style="list-style-type: none"> • POLs • Solvents • POL sludge • Metals • Acid • PCBs 	
	Washrack	Washrack sites typically consist of a building designed for washing vehicles such as tanks, aircraft, and other military vehicles. This unit also may consist of a paved area where washing of vehicles occurs.	<ul style="list-style-type: none"> • POLs 	
	Maintenance Yard	Maintenance yards consist of paved or unpaved areas where vehicles and other maintenance equipment is stored and often serviced. Typically, maintenance supplies are stored at these units.	<ul style="list-style-type: none"> • POLs • Metals • Solvents 	
	◆ Storage Tanks	Aboveground Storage Tanks	Aboveground storage tank sites result from release of substances to surrounding areas from above ground tanks, containers, and any associated piping.	<ul style="list-style-type: none"> • POLs (for example, heating oil, jet fuel, gasoline, and POL sludges)

¹ The site descriptions provided in this table are not intended to be all-encompassing or exact regulatory definitions. They provide only general descriptions of the different categories of DoD sites.