INNOVATIVE CLEAN COAL TECHNOLOGY (ICCT)

500 MW DEMONSTRATION OF ADVANCED
WALL-FIRED COMBUSTION TECHNIQUES
FOR THE REDUCTION OF NITROGEN OXIDE (NO_x)
EMISSIONS FROM COAL-FIRED BOILERS

Technical Progress Report
Fourth Quarter 1994

DOE Contract Number
DE-FC22-90PC89651

SCS Contract Number
C-91-000027

Prepared by:

Southern Company Services, Inc.
P. O. Box 2625
Birmingham, Alabama 35202

MASTER

Cleared by DOE Patent Council on May 30, 1995

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

wa

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

LEGAL NOTICE

This report was prepared by Southern Company Services, Inc. pursuant to a cooperative agreement partially funded by the U.S. Department of Energy and neither Southern Company Services, Inc. nor any of its subcontractors nor the U.S. Department of Energy, nor any person acting on behalf of either:

- (a) Makes any warranty or representation, express or implied with respect to the accuracy, completeness, or usefulness of the information contained in this report, or process disclosed in this report may not infringe privately-owned rights; or
- (b) Assumes any liabilities with respect to the use of, or for damages resulting from the use of, any information, apparatus, method or process disclosed in this report.

Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the U.S. Department of Energy. The views and opinion of authors expressed herein do not necessarily state or reflect those of the U.S. Department of Energy.

EXECUTIVE SUMMARY

This quarterly report discusses the technical progress of an Innovative Clean Coal Technology (ICCT) demonstration of advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NO_x) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 located near Rome, Georgia. The primary goal of this project is the characterization of the low NO_x combustion equipment through the collection and analysis of long-term emissions data. The project provides a stepwise evaluation of the following NO_x reduction technologies: Advanced overfire air (AOFA), Low NO_x burners (LNB), LNB with AOFA, and Advanced Digital Controls and Optimization Strategies.

The project has completed the baseline, AOFA, LNB, and LNB+AOFA test segments, fulfilling all testing originally proposed to DOE. Analysis of the LNB long-term data collected show the full load NO_x emission levels to be near 0.65 lb/MBtu. This NO_x level represents a 48 percent reduction when compared to the baseline, full load value of 1.24 lb/MBtu. These reductions were sustainable over the long-term test period and were consistent over the entire load range. Full load, fly ash LOI values in the LNB configuration were near 8 percent compared to 5 percent for baseline. Results from the LNB+AOFA phase indicate that full load NO_x emissions are approximately 0.40 lb/MBtu with a corresponding fly ash LOI value of near 8 percent. Although this NO_x level represents a 67 percent reduction from baseline levels, a substantial portion of the incremental change in NO_x emissions between the LNB and LNB+AOFA configurations was the result of operational changes and not the result of the AOFA system.

Phase 4 of the project is now underway. Hammond Unit 4 had a scheduled outage starting October 1 and continuing until October 31. The unit resumed operation on November 1 and diagnostic, loss-on-ignition, and performance testing was conducted. The purpose of these tests was to determine the emissions and performance characteristics of the unit prior to activation of the advanced control/optimization strategies. Based on short- and long-term testing to date, full load NO_x emissions are approximately 0.44 lb/MBtu and fly ash loss-on-ignition values near 8 percent.

The methodology selected for demonstration at Hammond Unit 4 during Phase 4 of the project is the Generic NO_x Control Intelligent System (GNOCIS). The core technology is based on an artificial neural network combustion model and includes sensor validation, reconstruction, and conditioning routines. Prototype testing of GNOCIS is being conducted at Alabama Power Company's Gaston Unit 4 and PowerGen's Kingsnorth Unit 1 prior to the comprehensive at Hammond 4. Modeling efforts with data collected from Hammond 4 during the LNB+AOFA test phase continues pending collection of Phase 4A data. The version of Pavilion's Process Insights necessary for a successful demonstration is currently not available, however, a "Beta" release of this software has been made available to SCS and other project participants. One of the two on-line carbon-in-ash monitoring systems ordered for Hammond 4 is now operational. The second on-line carbon-in-ash monitoring system is now being manufactured.

TABLE OF CONTENTS

1. INTRODUCTION	9
2. PROJECT DESCRIPTION.....	11
2.1. Test Program Methodology	11
2.2. Unit Description.....	13
2.3. Advanced Overfire Air (AOFA) System	14
2.4. Low NO _x Burners.....	14
2.5. Application of Advanced Digital Control Methodologies.....	15
3. PROJECT STATUS	17
3.1. Project Summary.....	17
3.2. Current Quarter Activities.....	17
3.3. Phase 4A Testing	18
3.3.1. Diagnostic Testing	18
3.3.2. Performance Testing	28
3.3.3. Long-Term Generation and Emissions	44
3.4. On-Line Carbon-in-Ash Monitors	44
3.5. Advanced Low NO _x Digital Controls System.....	45
3.5.1. Digital Control System	46
3.5.2. Advanced Controls and Optimization.....	46
4. FUTURE PLANS	48
5. ACKNOWLEDGMENTS	49

BIBLIOGRAPHY

LIST OF TABLES

Table 1: Work Breakdown Structure	11
Table 2: Inputs to Data Acquisition System	13
Table 3: Phase 4 Milestones / Status.....	17
Table 4: Phase 4A Diagnostic Tests (to date).....	19
Table 5: NO _x Sensitivity to Excess O ₂	23
Table 6: Performance Tests Summary	29
Table 7: Mill Performance	31
Table 8: Pulverizer Air/Fuel Ratios	31
Table 9: Pulverizer Fuel Flows	32
Table 10: Burner Fuel Flows	32
Table 11: Burner Dirty Air Velocities	33
Table 12: Combustion Air Flows.....	38
Table 13: Phase 4A Performance Tests Coals	44
Table 14: Future Plans	48

LIST OF FIGURES

Figure 1: Plant Hammond Unit 4 Boiler.....	12
Figure 2: Advanced Overfire Air System	16
Figure 3: Low NO _x Burner Installed at Plant Hammond	16
Figure 4: Excess O ₂ Levels Tested	20
Figure 5: NO _x vs. Load	21
Figure 6: Comparison of Phase 3B and 4A NO _x vs. Load	21
Figure 7: 480 MW Excess O ₂ Characteristics.....	22
Figure 8: NO _x vs. Excess O ₂ - 400 MW.....	22
Figure 9: NO _x vs. Excess O ₂ - 300 MW.....	23
Figure 10: CO vs. NO _x Tradeoff - 480 MW.....	25
Figure 11: CO vs. NO _x Tradeoff - 400 MW.....	25
Figure 12: CO vs. NO _x Tradeoff - 300 MW.....	26
Figure 13: Fly Ash Loss-on-Ignition vs. Excess O ₂ at 480 MW	26
Figure 14: Fly Ash Loss-on-Ignition vs. Overfire Air Flow at 480 MW	27
Figure 15: NO _x and LOI Variation with Excess O ₂ Variations	27
Figure 16: NO _x and LOI Variation with OFA Flow Variations	28
Figure 17: Burner Locations	30
Figure 18: Measured Mill Fineness	30
Figure 19: Measured Coal Flows by Mill and Coal Pipe.....	34
Figure 20: Deviation of Coal Pipe Coal from Mill Average Flow	34
Figure 21: Measured Dirty Air Velocity by Mill and Coal Pipe	35
Figure 22: Deviation of Coal Pipe Dirty Air Velocity from Mill Average.....	35
Figure 23: Indicated vs. Measured Overfire Air Flows - Northeast Quadrant.....	38
Figure 24: Indicated vs. Measured Overfire Air Flows - Northwest Quadrant	39
Figure 25: Indicated vs. Measured Overfire Air Flows - Southeast Quadrant.....	39
Figure 26: Indicated vs. Measured Overfire Air Flows - Southwest Quadrant	40
Figure 27: Actual vs. Indicated Overfire Flow	40
Figure 28: Error in Overfire Air Flow	41
Figure 29: Comparison of Phase 3B and 4A Overfire Air Flow Rates.....	41
Figure 30: Performance Tests NO _x Emissions - All Phases	43
Figure 31: Performance Tests Fly Ash Loss-on-Ignition - All Phases	43

TABLE OF ABBREVIATIONS

acfm	actual cubic feet per minute
AMIS	All mills in service
AOFA	Advanced Overfire Air
ASME	American Society of Mechanical Engineers
C	carbon
CAA(A)	Clean Air Act (Amendments)
CEM	Continuous emissions monitor
CFSF	Controlled Flow/Split Flame
Cl	chlorine
CO	carbon moNOxide
DAS	data acquisition system
DCS	digital control system
DOE	United States Department of Energy
ECEM	extractive continuous emissions monitor
EPA	Environmental Protection Agency
EPRI	Electric Power Research Institute
ETEC	Energy Technology Consultants
F	Fahrenheit
FC	fixed carbon
FWEC	Foster Wheeler Energy Corporation
Flame	Flame Refractories
GPC	Georgia Power Company
H	hydrogen
HHV	higher heating value
HVT	High velocity thermocouple
ICCT	Innovative Clean Coal Technology
KPPH	kilo pounds per hour
lb(s)	pound(s)
LNB	low NOx burner
LOI	loss on ignition
(M)Btu	(million) British thermal unit
MOOS	Mills out of service
MW	megawatt
N	nitrogen
NOx	nitrogen oxides
NSPS	New Source Performance Standards
O, O ₂	oxygen
OFA	overfire air
PA	primary air
psig	pounds per square inch gauge
PTC	Performance Test Codes

TABLE OF ABBREVIATIONS (continued)

RSD	relative standard deviation
S	sulfur
SCS	specific collection area
SCS	Southern Company Services
SO ₂	sulfur dioxide
SoRI	Southern Research Institute
Spectrum	Spectrum Systems Inc.
THC	total hydrocarbons
UARG	Utility Air Regulatory Group
VM	volatile matter

1. INTRODUCTION

This document discusses the technical progress of a U. S. Department of Energy (DOE) Innovative Clean Coal Technology (ICCT) Project demonstrating advanced wall-fired combustion techniques for the reduction of nitrogen oxide (NOx) emissions from coal-fired boilers. The project is being conducted at Georgia Power Company's Plant Hammond Unit 4 (500 MW) near Rome, Georgia.

The project is being managed by Southern Company Services, Inc. (SCS) on behalf of the project co-funders: The Southern Company, the U. S. Department of Energy (DOE), and the Electric Power Research Institute. In addition to SCS, The Southern Company includes five electric operating companies: Alabama Power, Georgia Power, Gulf Power, Mississippi Power, and Savannah Electric and Power. SCS provides engineering, research, and financial services to The Southern Company.

The Clean Coal Technology Program is a jointly funded effort between government and industry to move the most promising advanced coal-based technologies from the research and development stage to the commercial marketplace. The Clean Coal effort sponsors projects which are different from traditional research and development programs sponsored by the DOE. Traditional projects focus on long range, high risk, high payoff technologies with the DOE providing the majority of the funding. In contrast, the goal of the Clean Coal Program is to demonstrate commercially feasible, advanced coal-based technologies which have already reached the "proof of concept" stage. As a result, the Clean Coal Projects are jointly funded endeavors between the government and the private sector which are conducted as Cooperative Agreements in which the industrial participant contributes at least fifty percent of the total project cost.

The primary objective of the Plant Hammond demonstration is to determine the long-term effects of commercially available wall-fired low NOx combustion technologies on NOx emissions and boiler performance. Short-term tests of each technology are also being performed to provide engineering information about emissions and performance trends. A target of achieving fifty percent NOx reduction using combustion modifications has been established for the project. Specifically, the objectives of the projects are:

1. Demonstrate in a logical stepwise fashion the short-term NOx reduction capabilities of the following advanced low NOx combustion technologies:
 - a. Advanced overfire air (AOFA)
 - b. Low NOx burners (LNB)
 - c. LNB with AOFA
 - d. Advanced Digital Controls and Optimization Strategies
2. Determine the dynamic, long-term emissions characteristics of each of these combustion NOx reduction methods using sophisticated statistical techniques.

3. Evaluate the progressive cost effectiveness (i.e., dollars per ton NO_x removed) of the low NO_x combustion techniques tested.
4. Determine the effects on other combustion parameters (e.g., CO production, carbon carryover, particulate characteristics) of applying the NO_x reduction methods listed above.

2. PROJECT DESCRIPTION

2.1. Test Program Methodology

In order to accomplish the project objectives, a Statement of Work (SOW) was developed which included the Work Breakdown Structure (WBS) found in Table 1. The WBS is designed around a chronological flow of the project. The chronology requires design, construction, and operation activities in each of the first three phases following project award.

Table 1: Work Breakdown Structure			
Phase	Task	Description	Date
0	0	Phase 0 Pre-Award Negotiations	
1	1	Phase 1 Baseline Characterization	
	1.1	Project Management and Reporting	8/89 - 4/90
	1.2	Site Preparation	8/89 - 10/89
	1.3	Flow Modeling	9/89 - 6/90
	1.4	Instrumentation	9/89 - 10/89
	1.5	Baseline Testing	11/89 - 4/90
2	2	Phase 2 Advanced Overfire Air Retrofit	
	2.1	Project Management and Reporting	4/90 - 3/91
	2.2	AOFA Design and Retrofit	4/90 - 5/90
	2.3	AOFA Testing	6/90 - 3/91
3	3	Phase 3 Low NOx Burner Retrofit	
	3.1	Project Management and Reporting	3/91 - 8/93*
	3.2	LNB Design and Retrofit	4/91 - 5/91
	3.3	LNB Testing with and without AOFA	5/91 - 8/93*
4*	4*	Advanced Low NOx Digital Control System*	8/93 - 9/95*
5*	5*	Final Reporting and Disposition	
	5.1	Project Management and Reporting	9/95 - 12/95*
	5.2	Disposition of Hardware	12/95*

* Indicates change from original work breakdown structure.

The stepwise approach to evaluating the NOx control technologies requires that three plant outages be used to successively install: (1) the test instrumentation, (2) the AOFA system, and (3) the LNBs. These outages were scheduled to coincide with existing plant maintenance outages in the fall of 1989, spring of 1990, and spring of 1991. The planned retrofit progression has allowed for an evaluation of the AOFA system while operating with the existing pre-retrofit burners. As shown in Figures 1, the AOFA air supply is separately ducted from the existing forced draft secondary air system. Backpressure dampers are provided on the secondary air ducts to allow for the introduction of greater quantities of higher pressure overfire air into the boiler. The burners are designed to be plug-in replacements for the existing circular burners.

Figure 1: Plant Hammond Unit 4 Boiler

The data acquisition system (DAS) for the Hammond Unit 4 ICCT project is a custom designed microcomputer based system used to collect, format, calculate, store, and transmit data derived from power plant mechanical, thermal, and fluid processes. The extensive process data selected for input to the DAS has in common a relationship with either boiler performance or boiler exhaust gas properties. This system includes a continuous emissions monitoring system (NO_x, SO₂, O₂, THC, CO) with a multi-point flue gas sampling and conditioning system, an acoustic pyrometry and thermal mapping system, furnace tube heat flux transducers, and boiler efficiency instrumentation. The instrumentation system is designed to provide data collection flexibility to meet the schedule and needs of the various testing efforts throughout the demonstration program. A summary of the type of data collected is shown in Table 2.

During each test phase, a series of four groups of tests are conducted. These are: (1) diagnostic, (2) performance, (3) long-term, and (4) verification. The diagnostic, performance, and verification tests consist of short-term data collection during carefully established operating conditions. The diagnostic tests are designed to map the effects of changes in boiler operation on NO_x emissions. The performance tests evaluate a more comprehensive set of boiler and combustion performance indicators. The results from these tests will include particulate characteristics, boiler efficiency, and boiler outlet emissions. Mill performance and air flow distribution are also tested. The verification tests are performed following the end of the long-term testing period and serve to identify any potential changes in plant operating conditions.

Table 2: Inputs to Data Acquisition System

Boiler Drum Pressure	Superheat Outlet Pressure
Cold Reheat Pressure	Hot Reheat Pressure
Barometric Pressure	Superheat Spray Flow
Reheat Spray Flow	Main Steam Flow
Feedwater Flow	Coal Flows
Secondary Air Flows	Primary Air Flows
Main Steam Temperature	Cold Reheat Temperature
Hot Reheat Temperature	Feedwater Temperature
Desuperheater Outlet Temp.	Desuperheater Inlet Temp.
Economizer Outlet Temp.	Air Heater Air Inlet Temp.
Air Heater Air Outlet Temp.	Ambient Temperature
BFP Discharge Temperature	Relative Humidity
Stack NOx	Stack SO2
Stack O2	Stack Opacity
Generation	Overfire Air Flows

As stated previously, the primary objective of the demonstration is to collect long-term, statistically significant quantities of data under normal operating conditions with and without the various NOx reduction technologies. Earlier demonstrations of emissions control technologies have relied solely on data from a matrix of carefully established short-term (one to four hour) tests. However, boilers are not typically operated in this manner, considering plant equipment inconsistencies and economic dispatch strategies. Therefore, statistical analysis methods for long-term data are available that can be used to determine the achievable emissions limit or projected emission tonnage of an emissions control technology. These analysis methods have been developed over the past fifteen years by the Control Technology Committee of the Utility Air Regulatory Group (UARG). Because the uncertainty in the analysis methods is reduced with increasing data set size, UARG recommends that acceptable 30 day rolling averages can be achieved with data sets of at least 51 days with each day containing at least 18 valid hourly averages.

2.2. Unit Description

Georgia Power Company's Plant Hammond Unit 4 is a Foster Wheeler Energy Corporation (FWEC) opposed wall-fired boiler, rated at 500 MW gross, with design steam conditions of 2500 psig and 1000/1000°F superheat/reheat temperatures, respectively. The unit was placed into commercial operation on December 14, 1970. Prior to the LNB retrofit, six FWEC Planetary Roller and Table type mills provided pulverized eastern bituminous coal (12,900 Btu/lb, 33% VM, 53% FC, 1.7% S, 1.4% N) to 24 pre-NSPS, Intervane burners. During the LNB outage, the existing burners were replaced with FWEC Control Flow/Split Flame burners. The unit was also retrofit with six Babcock and Wilcox MPS 75 mills during the course of the demonstration (two each during the spring 1991, spring 1992, and fall 1993 outages). The burners are arranged in a matrix of 12 burners (4W x 3H) on opposing walls with each mill supplying coal to 4

burners per elevation. As part of this demonstration project, the unit was retrofit with an Advanced Overfire Air System, to be described later. The unit is equipped with a coldside ESP and utilizes two regenerative secondary air preheaters and two regenerative primary air heaters. The unit was designed for pressurized furnace operation but was converted to balanced draft operation in 1977. The unit, equipped with a Bailey pneumatic boiler control system during the baseline, AOFA, LNB, and LNB+AOFA phases of the project, was retrofit with a Foxboro I/A distributed digital control system for Phase 4 of the project.

2.3. Advanced Overfire Air (AOFA) System

Generally, combustion NO_x reduction techniques attempt to stage the introduction of oxygen into the furnace. This staging reduces NO_x production by creating a delay in fuel and air mixing that lowers combustion temperatures. The staging also reduces the quantity of oxygen available to the fuel-bound nitrogen. Typical overfire air (OFA) systems accomplish this staging by diverting 10 to 20 percent of the total combustion air to ports located above the primary combustion zone. AOFA improves this concept by introducing the OFA through separate ductwork with more control and accurate measurement of the AOFA airflow, thereby providing the capability of improved mixing (Figure 2).

Foster Wheeler Energy Corporation (FWEC) was competitively selected to design, fabricate, and install the advanced overfire air system and the opposed-wall, low NO_x burners described below. The FWEC design diverts air from the secondary air ductwork and incorporates four flow control dampers at the corners of the overfire air windbox and four overfire air ports on both the front and rear furnace walls. Due to budgetary and physical constraints, FWEC designed an AOFA system more suitable to the project and unit than that originally proposed. Six air ports per wall were proposed instead of the as-installed configuration of four per wall.

2.4. Low NO_x Burners

Low NO_x burner systems attempt to stage the combustion without the need for the additional ductwork and furnace ports required by OFA and AOFA systems. These commercially-available burner systems introduce the air and coal into the furnace in a well controlled, reduced turbulence manner. To achieve this, the burner must regulate the initial fuel/air mixture, velocities and turbulence to create a fuel-rich core, with sufficient air to sustain combustion at a severely sub-stoichiometric air/fuel ratio. The burner must then control the rate at which additional air, necessary to complete combustion, is mixed with the flame solids and gases to maintain a deficiency of oxygen until the remaining combustibles fall below the peak NO_x producing temperature (around 2800°F). The final excess air can then be allowed to mix with the unburned products so that the combustion is completed at lower temperatures. Burners have been developed for single wall and opposed wall boilers.

In the FWEC Controlled Flow/Split Flame (CFSF) burner (Figure 3), secondary combustion air is divided between inner and outer flow cylinders. A sliding sleeve damper regulates the total secondary air flow entering the burner and is used to balance

the burner air flow distribution. An adjustable outer register assembly divides the burners secondary air into two concentric paths and also imparts some swirl to the air streams. The secondary air which traverses the inner path, flows across an adjustable inner register assembly that, by providing a variable pressure drop, apportions the flow between the inner and outer flow paths. The inner register also controls the degree of additional swirl imparted to the coal/air mixture in the near throat region. The outer air flow enters the furnace axially, providing the remaining air necessary to complete combustion. An axially movable inner sleeve tip provides a means for varying the primary air velocity while maintaining a constant primary flow. The split flame nozzle segregates the coal/air mixture into four concentrated streams, each of which forms an individual flame when entering the furnace. This segregation minimizes mixing between the coal and the primary air, assisting in the staged combustion process. The adjustments to the sleeve dampers, inner registers, outer registers, and tip position are made during the burner optimization process and thereafter remain fixed unless changes in plant operation or equipment condition dictate further adjustments.

2.5. Application of Advanced Digital Control Methodologies

The objective of Phase 4 of the project is to implement and evaluate an advanced digital control/optimization system for use with the combustion NOx abatement technologies installed on Plant Hammond Unit 4. The advanced system will be customized to minimize NOx production while simultaneously maintaining and/or improving boiler performance and safety margins. This project will provide documented effectiveness of an advanced digital control /optimization strategy on NOx emissions and guidelines for retrofitting boiler combustion controls for NOx emission reduction. The methodology selected for demonstration at Hammond Unit 4 during Phase 4 of the project is the Generic NOx Control Intelligent System (GNOCIS).

Figure 2: Advanced Overfire Air System

Figure 3: Low NOx Burner Installed at Plant Hammond

3. PROJECT STATUS

3.1. Project Summary

Baseline, AOFA, LNB, and LNB+AOFA test phases have been completed. Details of the testing conducted each phase can be found in the following reports:

- Phase 1 Baseline Tests Report [1],
- Phase 2 AOFA Tests Report [2],
- Phase 3A Low NOx Burner Tests Report [3], and
- Phase 3B Low NOx Burner plus AOFA Tests Report [4].

Chemical emissions testing was also conducted as part of the project and the results have been previously reported [5]. Phase 4 of the project -- evaluation of advanced low NOx digital controls / optimization strategies as applied to NOx abatement -- is now in progress. A list of the current activities and their current status can be found in Table 3.

Table 3: Phase 4 Milestones / Status	
Milestone	Status
Digital control system design, configuration, and installation	Completed
Digital control system startup	Completed
Instrumentation upgrades	In Progress
Advanced controls/optimization design	In Progress
Characterization of the unit pre- activation of advanced strategies	In Progress
Characterization of the post- activation of advanced strategies	6/95 - 9/95

3.2. Current Quarter Activities

Hammond Unit 4 had a scheduled outage starting October 1 and continuing until October 31. The unit resumed operation on November 1 and diagnostic, loss-on-ignition, and performance testing was conducted. The purpose of these tests was to determine the emissions and performance characteristics of the unit prior to activation of the advanced control/optimization strategies. Based on short- and long-term testing to date, full load NOx emissions are approximately 0.44 lb/MBtu and fly ash loss-on-ignition values of near 8 percent.

One of the two on-line carbon-in-ash monitoring systems ordered for Hammond 4 is now operational. This system, manufactured by Clyde-Sturdevant, samples from two locations at the economizer outlet and will be utilized in the closed-loop optimization strategies under development. The second on-line carbon-in-ash monitoring system, a CAMRAC Corporation CAM unit, is now being manufactured. The delivery of the CAMRAC system, originally scheduled for shipment during November 1994, has been delayed until January 1995 due to the unavailability of a critical component of the assembly. The CAM system will sample from a single location at the precipitator inlet.

Installation of the digital control system (DCS) installed during this outage and as part of this project has been completed and the system is operational. All control loops have been tuned and are in automatic. Drawings for the DCS installation are now being finalized and instruction manuals are being prepared.

Design of the advanced controls/optimization portion of the project is continuing. The methodology selected for demonstration at Hammond Unit 4 is the Generic NO_x Control Intelligent System (GNOCIS) whose development is being funded by a consortium consisting of the Electric Power Research Institute, PowerGen, The Southern Company, U.K. Department of Trade and Industry, and U.S. Department of Energy. The core technology is based on an artificial neural network combustion model and includes sensor validation, reconstruction, and conditioning routines. Prototype testing of GNOCIS is being conducted at Alabama Power Company's Gaston Unit 4 and PowerGen's Kingsnorth Unit 1 prior to the comprehensive at Hammond 4. Pavilion Technologies' Process Insights is the core software utilized in GNOCIS.

Modeling efforts with data collected from Hammond 4 during the LNB+AOFA test phase continues. Long-term data collected from Phase 4A will be used, when available, to create the final combustion models. The version of Process Insights necessary for a successful demonstration is currently not available, however, a "Beta" release of this software has been made available to SCS and other project participants.

A Wall-Fired/GNOCIS joint project review meeting was held December 8 through 9, 1994 at SCS offices in Birmingham. All project participants were represented at the meeting.

3.3. Phase 4A Testing

Diagnostic and performance tests were conducted from November 2 through November 18, 1994. To date, 51 diagnostic tests and 5 performance tests have been conducted during Phase 4A.

3.3.1. Diagnostic Testing

The emphasis of diagnostic testing is to determine the combustion characteristics of the unit. The initial Phase 4A diagnostic tests were begun on August 5, 1994 and completed on August 8, 1994. Additional diagnostic tests were conducted from November 2, 1994 to November 18, 1994. As discussed earlier, there was a one month unit outage between the August and November tests. In total, there were eleven days of testing comprising 51 various excess oxygen, mill pattern, overfire air flow rate, mill biasing, and loads. Because historic load profiles indicated much greater operating times at 400 MW and above, diagnostic testing was done more extensively at the higher loads. A summary of the diagnostic tests is presented in Table 4.

Table 4: Phase 4A Diagnostic Tests (As of December 31, 1994)

Test No.	Date	Test Condition	Load MW	MOOS Pattern	OFA Flow KPPH	O2 Dry (%)	CO Dry (%)	NOx lb/MBtu
129-1	5-Aug-94	HI-LOAD NORMAL O2	486	AMIS	664	3.0	38	0.454
129-2	5-Aug-94	HI-LOAD LOW O2	483	AMIS	648	2.7	177	0.399
129-3	5-Aug-94	HI-LOAD HIGH O2	483	AMIS	665	3.9	7	0.533
130-1	6-Aug-94	MID-LOAD LOW O2	398	B	301	2.8	128	0.368
130-2	6-Aug-94	MID-LOAD NORM O2	400	B	297	3.6	7	0.442
130-3	6-Aug-94	MID-LOAD HIGH O2	398	B	318	4.7	7	0.513
130-4	6-Aug-94	MID-LOAD NORM O2, DECR OFA	399	B	211	4.0	6	0.457
130-5	6-Aug-94	MID-LOAD NORM O2	399	E	294	3.7	6	0.451
131-1	7-Aug-94	MD/LO LOAD LOW O2	300	B,E	119	4.4	20	0.363
131-2	7-Aug-94	MD/LO LOAD NORM O2	300	B,E	134	4.8	13	0.386
131-3	7-Aug-94	MD/LO LOAD HIGH O2	302	B,E	143	5.5	10	0.421
131-4	7-Aug-94	MD/LO LOAD HIGHER O2	301	B,E	133	6.4	8	0.462
132-1	8-Aug-94	HI-LOAD LOW O2	482	AMIS	650	2.9	118	0.440
132-2	8-Aug-94	HI-LOAD NORM O2	484	AMIS	658	3.5	16	0.498
132-3	8-Aug-94	HI-LOAD HIGH O2	479	AMIS	666	4.1	15	0.556
132-4	8-Aug-94	HI-LOAD FUEL BIASED TO UPPER MILLS	476	AMIS	613	4.1	16	0.573
132-5	8-Aug-94	HI-LOAD FUEL BIASED TO UPPER MILLS	479	AMIS	596	3.4	18	0.500
133-1	2-Nov-94	MID-LOAD NORMAL O2	401	B	278	4.0	11	0.414
133-2	2-Nov-94	MID-LOAD HIGH O2	401	B	276	4.8	7	0.470
133-3	2-Nov-94	MID-LOAD NORMAL O2	400	B	284	3.6	21	0.390
133-4	2-Nov-94	MID-LOAD LOW O2	401	B	278	2.8	91	0.353
133-5	2-Nov-94	MID-LOAD LOW O2	400	E	289	3.2	168	0.346
133-6	2-Nov-94	MID-LOAD NORMAL O2	401	E	306	4.2	4	0.382
134-1	3-Nov-94	MID-LOAD NORMAL O2 BAL MILLS	400	B	285	3.6	18	0.404
134-2	3-Nov-94	MID-LOAD FUEL BIASED TO LOWER MILLS	400	B	287	3.5	30	0.398
134-3	3-Nov-94	MID-LOAD FUEL BIASED TO UPPER MILLS	400	B	276	3.7	15	0.389
134-4	3-Nov-94	MID-LOAD NORMAL O2 BAL MILLS	400	B	276	3.5	24	0.382
135-1	9-Nov-94	HIGH LOAD, AMIS, NOMINAL O2	481	AMIS	606	3.4	28	0.390
135-2	9-Nov-94	HIGH LOAD, AMIS, LOW O2	482	AMIS	653	2.9	315	0.352
135-3	9-Nov-94	HIGH LOAD, AMIS, HIGH O2	479	AMIS	675	3.9	14	0.426
136-1	10-Nov-94	HIGH LOAD, NOM O2, BALANCED MILLS	478	AMIS	582	4.0	14	0.449
136-2	10-Nov-94	HIGH LOAD, NOM O2, COAL BIASED HIGH	478	AMIS	595	4.1	17	0.448
136-3	10-Nov-94	HIGH LOAD, NOM O2, COAL BIASED LOW	479	AMIS	597	4.0	13	0.448
136-4	10-Nov-94	HIGH LOAD, NOM O2, BALANCED MILLS	480	AMIS	606	4.1	15	0.449
137-1	11-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, NOM OFA	478	AMIS	636	3.9	18	0.432
137-2	11-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, HIGH OFA	481	AMIS	872	4.1	56	0.413
137-3	11-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, MID OFA	480	AMIS	515	3.8	15	0.438
137-4	11-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, LOW OFA	480	AMIS	268	4.1	8	0.506
143-1	17-Nov-94	MAX LOAD, HIGH O2, BAL MILLS, NOM OFA	519	AMIS	780	4.0	12	0.503
143-2	17-Nov-94	MAX LOAD, NOM O2, BAL MILLS, NOM OFA	520	AMIS	774	3.3	31	0.445
14303	17-Nov-94	MAX LOAD, LOW O2, BAL MILLS, NOM OFA	521	AMIS	747	3.0	169	0.408
143-4	17-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, HIGH OFA	480	AMIS	823	3.8	46	0.412
143-5	17-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, MID OFA	479	AMIS	490	3.7	12	0.453
143-6	17-Nov-94	HIGH LOAD, NOM O2, BAL MILLS, MIN OFA	479	AMIS	280	3.7	13	0.489
144-1	18-Nov-94	LOW LOAD, HIGH O2, BAL MILLS, NOM OFA	300	B,E	117	6.7	9	0.451
144-2	18-Nov-94	LOW LOAD, NOM O2, BAL MILLS, NOM OFA	301	B,E	126	6.0	27	0.407
144-3	18-Nov-94	LOW LOAD, LOW 2, BAL MILLS, NOM OFA	301	B,E	100	5.0	200	0.352
144-4	18-Nov-94	MID LOAD, HIGH O2, BAL MILLS, NOM OFA	399	E	306	4.7	17	0.445
144-5	18-Nov-94	MID LOAD, LOW O2, BAL MILLS, NOM OFA	400	E	266	3.5	110	0.372
144-6	18-Nov-94	MID LOAD, NOM O2, BAL MILLS, NOM OFA	399	E	307	3.9	40	0.400
144-7	18-Nov-94	MID LOAD, NOM O2, BAL MILLS, HIGH OFA	399	E	492	4.0	31	0.371

As shown in Figure 4, excess O₂ levels were exercised well above and below the design excess O₂ levels yielding variations in NO_x emissions (Figure 5) from approximately 0.35 to 0.57 lb/MBtu at full load (480 MW) and 0.33 to 0.46 lb/MBtu at the low intermediate load (300 MW). As shown in Figure 6, NO_x emissions for the Phase 4A diagnostic tests were similar to the long-term emission levels observed during Phase 3B, with the Phase 4A emissions generally within the 90 percentile range of the emissions observed during Phase 3B.

Based on the O₂ variations, the NO_x vs. O₂ gradient was determined for each of the three loads tested. As can be seen in Figure 7, at 480 MW, NO_x emissions were highly dependent on excess O₂ and, apparently, to a great extent, a linear function of excess O₂ over the range tested ($R^2 \approx 0.98$). Also, NO_x emissions prior to the October outage were approximately 0.1 lb/MBtu greater than those observed following the outage for the same excess O₂ and load conditions. The cause for this discrepancy is unknown at this time. Similar NO_x vs. O₂ gradients and the change in NO_x emissions between the pre- and post- October outage were also observed at 400 MW and 300 MW load levels (Figures 8 and 9). Generally, the NO_x vs. O₂ sensitivity decreased with load (Table 5).

Figure 4: Excess O₂ Levels Tested

Figure 5: NOx vs. Load

Figure 6: Comparison of Phase 3B and 4A NOx vs. Load

Figure 7: 480 MW Excess O₂ Characteristics

Figure 8: NO_x vs. Excess O₂ - 400 MW

Figure 9: NO_x vs. Excess O₂ - 300 MW

Table 5: NO_x Sensitivity to Excess O₂

Phase 4A Preliminary Diagnostic Tests November 1994			Prior Phases NO _x Sensitivity ^{#,*} (lb/MBtu)/(% O ₂)			
Nominal Load	NO _x Sensitivity [*]	R ²	Phase			
MW	(lb/MBtu)/(% O ₂)		1	2	3A	3B
480	0.0834	0.98	~0.10	~0.09	~0.06	~0.05
400	0.0613 [^]	0.78	~0.10	~0.11	~0.05	~0.08
300	0.058	0.99	~0.08	~0.14	~0.04	~0.06

*Based on short-term diagnostic tests.

[#]See phase topical reports for a discussion on the uncertainty of these results.

[^]E Mill out of service.

For comparison, the sensitivities determined from prior phases of the project are also shown in Table 5. As can be seen, sensitivities varied greatly from phase-to-phase for a given load. The explanation for the variation is unknown at this time, however, a contributing factor is likely the relative (as compared to Phase 4A) non-repeatability of the short-term tests during prior phases (Phases 1, 2, 3A, and 3B) and the resultant influence of this non-repeatability on sensitivity determination. For the testing conducted during Phase 4A, NO_x emission characteristics were much repeatable than what had been observed in prior phases. The improvement in repeatability can be attributed largely to the improvement of unit stability as the result of the installation of the DCS. A thorough discussion of the difficulties in repeating experiments has been previously reported [1, 2, 3, 4].

CO Emissions

As experienced during prior phases, CO emissions were relatively low -- generally below 50 ppm -- at recommended excess O₂ levels. At full load, as excess O₂ levels were reduced, CO emission levels rose producing the familiar "knee" in emissions (Figure 10). A similar CO vs. O₂ characteristic was evident in the 400 MW tests (Figure 11). At the 300 MW load, excess O₂ was not reduced sufficiently to generate increased CO emissions (Figure 12).

Fly Ash Loss-on-Ignition

The results of the LOI vs. O₂ and overfire air flow can be found in Figures 13 and 14, respectively. Similar to what was seen during the Phase 3A NO_x vs. LOI tests, LOI is highly dependent on excess O₂ with sensitivities on the order of 3 percent change in LOI for every 1 percent change in oxygen [4]. The sensitivity of LOI with overfire air flow rate was much less than for excess O₂ with a change of LOI of approximately 1.5 percent over the entire usable range of overfire air flow.

NO_x vs. LOI

NO_x emissions generally increase with increased excess O₂ whereas LOI levels generally decrease thereby producing a conflict of goals; i.e. to reduce both NO_x and LOI. As can be seen in Figure 15, using excess O₂ alone, NO_x emissions could be reduced to below 0.40 lb/MBtu while maintaining LOI below 8 percent. If NO_x levels of 0.45 lb/MBtu were acceptable, LOI could potentially be reduced to near 6 percent. The range of excess O₂ represented by the solid line is approximately 1 percent. It should be stressed that this is a parametric plot where both NO_x and LOI are dependent variables.

Similarly, Figure 16 shows the relation of NO_x to LOI for variations in overfire air flow. As with variations of excess O₂, a change in overfire air flow which reduces NO_x emissions increases LOI.

Figure 10: CO vs. Excess O₂ - 480 MW

Figure 11: CO vs. Excess O₂ - 400 MW

Figure 12: CO vs. Excess O₂ - 300 MW

Figure 13: Fly Ash Loss-on-Ignition vs. Excess O₂ at 480 MW

Figure 14: Fly Ash Loss-on-Ignition vs. Overfire Air Flow at 480 MW

Figure 15: NO_x and LOI Variation with Excess O₂ Variations

Figure 16: NO_x and LOI Variation with OFA Flow Variations

3.3.2. Performance Testing

Performance testing was conducted from November 12 through November 16, 1995. As in prior phases of the project, performance tests were used (1) to establish baseline evaluation criteria for retrofits, (2) to quantify boiler characteristics for comparison with other phases of the program, and (3) for comparison with the results of the diagnostic trends. For each performance configuration (10- to 12- hour test day), the following types of data were obtained:

- Gaseous emission measurements of NO_x, O₂, and CO, each composed of at least 10 one-minute sample distribution manifold composite flue gas measurements,
- Two ASME PTC 4.1 boiler efficiency determinations,
- Isokinetic fly ash capture at the ESP inlet, and
- Inlet fuel and air measurements (primary air distribution, secondary air distribution, coal particle size, and coal flow in each coal pipe).

The performance tests for Phase 4A differed from those previously conducted for this project in that (1) fly ash resistivity, (2) flue gas SO₃, and (3) furnace temperature profiles were not evaluated and coal pipe measurements were only conducted at full-load.

Five performance tests were conducted at nominal loads of 520, 400, 300, and 180 MW. At each nominal load, the coal firing rate was kept as constant as possible and generation

allowed to swing slightly as affected by coal, boiler ash deposits, turbine cycle, and ambient variations. The coal feed rate to all in-service mills was kept as nearly equal as possible based upon digital control system readings. For each performance tests, the desired test conditions were established and allowed to stabilize at least one hour prior to commencement of testing. Normal primary air/fuel ratios and mill outlet temperatures were maintained to the extent possible. A summary of the performance tests can be found in Table 6.

Table 6: Performance Tests Summary

Test	Date	Load MW	MOOS Pattern	OFA Flow (KPPH)	DAS O ₂ Dry %	NOx lb/MBtu	CO ppm	Fly Ash LOI %	Fly Ash Carbon %
138	11/12/94	400	B	293	3.9	0.38	49	8.4	7.7
139	11/13/94	300	B,E	90	4.8	0.34	51	8.1	7.1
140	11/13/94	180	B,D,E	0	5.3	.33	9	3.6	3.3
141	11/15/95	520	None	791	3.6	.43	61	8.2	7.2
142	11/16/95	520	None	786	3.5	.45	46	8.1	6.9

As in prior project phases, combustion performance tests were performed at each performance test load level (except as noted above) to document the specific performance parameters related to the fuel and combustion systems.

Pulverizer Performance

The air flow to each mill and the particle size and mass flow distributions of coal to each burner were measured. Specific determinations were:

- Coal fineness as percentage passing 50, 100 and 200 U.S. Standard Sieve designations,
- Dirty air flow and distribution between burner lines as observed by dirty air traverse,
- Fuel flow and distribution between burner lines as observed by isokinetic sample,
- Pulverizer air to fuel ratios,
- Primary air flow, as measured at the pulverizer inlet, and
- Temperature and static pressure of the fuel and air mixture in each burner line.

Coal samples for coal fineness, fuel flow and fuel distribution were collected utilizing an isokinetic coal sampler. Plant Hammond laboratory personnel performed coal sieving for fineness analysis. For reference, the layout of the burners and the mills which supply them is shown in Figure 17. Coal fineness was ascertained during tests 141 and 142 conducted at 520 MW. Isokinetic coal samples were not collected for fineness analysis during tests at 180 MW, 300 MW or 400 MW since mill performance is generally poorest at higher mill loadings. Coal fineness was observed to be at or above typical levels. Coal fineness ranged from 73 percent to 80 percent passing 200 mesh with 0.1 percent or less remaining on 50 mesh. Table 7 and Figure 18 summarizes the results of these analysis.

Figure 17: Burner Locations

Figure 18: Measured Mill Fineness

Table 7: Mill Performance				
<i>Pulverizer</i>	<i>Test 141</i>		<i>Test 142</i>	
	%Passing 200 Mesh	% Rem. on 50 Mesh	%Passing 200 Mesh	% Rem. on 50 Mesh
A	74.48%	0.10%	73.69%	0.10%
B	77.38%	0.04%	80.03%	0.09%
C	73.30%	0.11%	76.49%	0.07%
D	76.76%	0.03%	76.73%	0.02%
E	73.48%	0.05%	75.41%	0.05%
F	74.87%	0.12%	76.58%	0.11%

Pulverizer air to fuel ratios were calculated by two methods. The first method calculates air to fuel ratio utilizing the fuel flow observed by the isokinetic sampler and measured dirty air flow. The second method utilizes readings obtained from the digital control system and primary air flow observed at the pulverizer inlet. Pulverizer air to fuel ratio observed by isokinetic sample ranged from 1.86 to 2.31 pounds of air per pound of coal. Pulverizer air to fuel ratio using primary air measured at the pulverizer inlet and feeder fuel flow ranged from 2.14 to 2.6 pounds of air per pound of coal. Table 8 summarizes the air to fuel ratios.

Table 8: Pulverizer Air/Fuel Ratios		
Test Number	141	142
A Mill Air/Fuel Ratio (Iso. Sample)	2.01	1.86
A Mill Air/Fuel Ratio (M. PA/Feeder)	2.23	2.19
B Mill Air/Fuel Ratio (Iso. Sample)	2.31	2.25
B Mill Air/Fuel Ratio (M. PA/Feeder)	2.30	2.39
C Mill Air/Fuel Ratio (Iso. Sample)	1.99	2.16
C Mill Air/Fuel Ratio (M. PA/Feeder)	2.20	2.24
D Mill Air/Fuel Ratio (Iso. Sample)	2.12	2.24
D Mill Air/Fuel Ratio (M. PA/Feeder)	2.29	2.48
E Mill Air/Fuel Ratio (Iso. Sample)	2.17	2.20
E Mill Air/Fuel Ratio (M. PA/Feeder)	2.60	2.59
F Mill Air/Fuel Ratio (Iso. Sample)	2.19	2.12
F Mill Air/Fuel Ratio (M. PA/Feeder)	2.17	2.14

Pulverizer fuel flows (Table 9) observed by isokinetic sampling were 3 to 25 percent higher than fuel flow indicated by the feeders. This variation is not untypical.

Generally, fuel and air balance between each pulverizer's burner lines was very good by industry standards (Tables 10 and 11). Fuel imbalance between the burners exceeded 10 percent of the mean during both tests on 4A pulverizer and during one of the two tests on 4C and 4F pulverizers. Dirty air velocities were within 5 percent of the mean on all pulverizers except for 4F pulverizer, which was only slightly beyond 5 percent. The results of these tests are summarized in Figures 19 through 22.

Table 9: Pulverizer Fuel Flows

Mill	Test No. 141			Test No. 142		
	Measured Fuel Flow	Feeder Fuel Flow	% Deviation	Measured Fuel Flow	Feeder Fuel Flow	% Deviation
A Mill	76,264	64,974	+17.38%	78,853	63,229	+24.71%
B Mill	69,496	65,276	+6.46%	69,811	67,607	+3.26%
C Mill	78,975	66,192	+19.31%	73,366	67,310	+9.00%
D Mill	72,193	65,208	+10.71%	73,935	63,485	+16.46%
E Mill	78,998	64,597	+22.29%	77,485	63,611	+21.81%
F Mill	70,795	66,141	+7.04%	70,708	64,223	+10.10%
Total	446,721	392,388		444,158	389,465	

Table 10: Burner Fuel Flows

Burner Line	Test 141		Test 142	
	Fuel Flow	%Deviation from Mean	Fuel Flow	%Deviation from Mean
4A-A	16,415	-13.90%	20,821	+5.62%
4A-B	20,070	+5.27%	23,244	+17.91%
4A-C	22,753	+19.34%	19,165	-2.78%
4A-D	17,026	-10.70%	15,623	-20.75%
4B-A	16,995	-2.18%	18,892	+8.25%
4B-B	16,052	-7.61%	16,824	-3.60%
4B-C	18,991	+9.31%	16,073	-7.91%
4B-D	17,458	+0.48%	18,023	+3.27%
4C-A	21,243	+7.59%	18,000	-1.86%
4C-B	18,690	-5.34%	17,731	-3.33%
4C-C	21,815	+10.49%	18,751	+2.23%
4C-D	17,228	-12.74%	18,884	+2.96%
4D-A	19,431	+7.66%	17,831	-3.53%
4D-B	16,658	-7.70%	17,629	-4.63%
4D-C	16,533	-8.40%	18,028	-2.47%
4D-D	19,571	+8.44%	20,448	+10.63%
4E-A	19,875	+0.64%	18,138	-6.37%
4E-B	20,215	+2.36%	20,527	+5.96%
4E-C	19,331	-2.12%	19,183	-0.97%
4E-D	19,576	-0.88%	19,638	+1.38%
4F-A	17,445	-1.43%	17,340	-1.92%
4F-B	18,764	+6.02%	17,343	-1.90%
4F-C	14,925	-15.67%	16,566	-6.30%
4F-D	19,661	+11.09%	19,469	+10.12%

Table 11: Burner Dirty Air Velocities				
	Test 141		Test 142	
Burner Line	Dirty Air Velocity	%Deviation from Mean	Dirty Air Velocity	%Deviation from Mean
4A-A	6,005	-1.70%	5,689	-3.68%
4A-B	6,172	+1.03%	5,883	-0.39%
4A-C	6,016	-1.52%	5,925	+0.32%
4A-D	6,243	+2.19%	6,128	+3.75%
4B-A	6,129	-3.78%	6,108	-2.90%
4B-B	6,313	-0.89%	6,093	-3.14%
4B-C	6,430	+0.95%	6,358	+1.07%
4B-D	6,607	+3.72%	6,603	+4.97%
4C-A	6,239	-1.16%	6,381	+0.17%
4C-B	6,293	-0.30%	6,424	+0.85%
4C-C	6,279	-0.52%	6,249	-1.90%
4C-D	6,437	+1.98%	6,426	+0.88%
4D-A	6,103	-0.23%	6,586	-1.20%
4D-B	6,056	-1.00%	6,471	-2.92%
4D-C	6,114	-0.05%	6,786	+1.80%
4D-D	6,195	+1.28%	6,820	+2.31%
4E-A	6,891	+0.70%	6,844	-0.41%
4E-B	6,775	-1.00%	7,153	+4.09%
4E-C	6,800	-0.63%	6,632	-3.49%
4E-D	6,907	+0.93%	6,859	-0.19%
4F-A	6,542	+5.98%	6,394	+6.44%
4F-B	5,663	-8.26%	5,790	-3.62%
4F-C	6,340	+2.71%	6,053	+0.76%
4F-D	6,147	-0.42%	5,792	-3.58%

Figure 19: Measured Coal Flows by Mill and Coal Pipe

Figure 20: Deviation of Coal Pipe Coal from Mill Average Flow

Figure 21: Measured Dirty Air Velocity by Mill and Coal Pipe

Figure 22: Deviation of Coal Pipe Dirty Air Velocity from Mill Average

Air Flow Measurement

Unit air flow was measured at the following locations:

Secondary air at east(A) and west (B) side main air venturi.

Total airflow leaving each of the air preheaters was measured at this location. Airflow measured at this location includes airflow to the burners and to the advanced overfire ports. Each venturi was traversed on an equal area measurement grid consisting of (48) traverse points (4 ports–12 points per port) by a three-hole Fecheimer probe. Secondary airflow was measured on all performance tests (Tests 138, 139, 140, 141 and 142).

Primary air at the pulverizer inlets.

Primary airflow entering the pulverizer inlet (under the pulverizer's grinding table) was measured at this location. Airflow measured at this location includes combined tempering air from the forced draft fans and hot primary air from the primary air preheater. The point of measurement for primary air is prior to introduction of seal air flow. Due to this fact, primary airflow measured at this location will be lower than total airflow observed in the fuel lines. Inlet ducting of each pulverizer was traversed on an equal grid of (40) traverse points (10 ports – 4 points per port) by a standard 90° Pitot Tube. Primary airflow to each operating pulverizer was measured during all performance tests.

Dirty airflow at the fuel lines

Dirty airflow was measured in each of the pulverizers four fuel lines. The total dirty airflow measured in each pulverizer's four fuel lines includes primary airflow (tempering and hot) and seal airflow to the pulverizer and coal feeders. Dirty airflow was measured on an equal area grid of (24) points (2 ports – 12 points per port) by a dirty air probe. Dirty air traverses were conducted to quantify pulverizer airflow and to establish isokinetic sampling rate for collection of coal samples. Dirty airflow was measured during performance tests at 520 MW (Tests 141 and 142) and Test 138 at 400 MW. The dirty air probe was also utilized to quantify airflow through each pulverizer that was off-line during performance tests at 300 MW and 180 MW.

Overfire airflow

Overfire airflow was measured in each of the four corners of the advanced overfire air windbox downstream of each louver damper assembly. Overfire airflow in each corner was traversed on an equal grid of (24) points (4 ports–6 points per port) by a three-hole Fecheimer probe. Overfire airflow was measured on all performance tests except for the test at 180 MW (Test 140). During test 140 at 180 MW, duct velocities were between 0 and 80 fpm and air flow at these velocities cannot be accurately measured using typical instrumentation. Very low duct velocities were also observed on other performance tests making repeatable and accurate test data difficult to obtain. Due to low duct velocities, a Microtector with 1/1000" w.c. resolution was required to measure the lower than typical velocities.

Total unit airflow was calculated by addition of air flow measured at the main air venturi(s), total primary air flow, seal air to the pulverizers and air flow to off-line pulverizers when applicable. Seal air to the pulverizer was ascertained by inference between dirty air flow measured in the fuel lines (which is inclusive of seal air flow) and primary air flow measured at the pulverizer inlet. Dirty air flow from the pulverizers was not measured during tests conducted at 300 MW and 180 MW. Seal air to the pulverizers is not accounted for in total unit air flow during these tests. Table 12 summarizes the total unit airflow and the distribution of unit airflow during each performance test. Two or more traverses of overfire air and secondary air were conducted during each test.

Overfire air flow measured by traverse was lower than that indicated by control room instrumentation. For all four windbox quadrants, actual overfire air flow was less than that indicated by plant instrumentation (Figures 23 - 26). In most instances, overfire air flow was 15 to 30 percent below that indicated by plant instrumentation. Higher absolute deviations between traverse measurements and plant instrumentation were observed at higher overfire air flows. The differences between the two measurements were not as pronounced in prior phases of the project in which this comparison was made [3,4]. Although significant errors exist between the two measurements, these errors appear to be partly correctable using a linear calibration (Figure 27). Figure 28 shows the design and actual overfire flow rate as a function of load if these errors were not taken into consideration. Whether this simple correction factor would be sufficient for long-term operation is unknown.

As a result of the errors discussed above, overfire air flow, in respect to total unit air flow, was lower than observed during the Phase 3B testing phase conducted in June 1993 (Figure 29). During Phase 3B, overfire air flow was observed to be 10 percent of total unit air flow at 300 MW and 21 percent of total unit air flow at 480 MW. During this test, overfire air was 5 percent of total unit air flow at 300 MW and 12 percent of total unit air flow at 520 MW. No performance tests were conducted at 480 MW (520 MW tests were run) during this testing phase. The lower overfire air flows resulted in an increase of 13 percent to 21 percent of the total unit air flow delivered to the burners, as compared to the Phase 3B tests.

Table 12: Combustion Air Flows

Test Number		138	139	140	141	142
Unit Load (MW)		400 MW	300 MW	180 MW	520 MW	520 MW
Pulverizer Primary Air	Total Flow	734,888	556,118	383,764	902,090	899,812
	% of TUA	21.60%	19.62%	19.88%	19.61%	19.98%
Pulverizer Seal Air	Total Flow	72,734	Na	Na	47,990	49,208
(Difference between dirty and P.A. airflow)	% of TUA	2.14%	Na	Na	1.04%	1.09%
Secondary Air @ Venturi(s)*	Total Flow	2,595,371	2,073,794	1,169,547	3,648,928	3,553,601
(secondary air to burners + OFA)	% of TUA	76.27%	73.17%	60.58%	79.34%	78.92%
Overfire Air *	Total Flow	220,179	139,312	Na	569,025	561,753
	% of TUA	6.47%	4.92%	Na	12.37%	12.48%
Secondary Air to Burners	Total Flow	2,375,192	1,934,482	Na	3,079,903	2,991,848
(by inference)	% of TUA	69.80%	68.25%	Na	66.97%	66.45%
Air to Off-line Mills	Total Flow	Na	204,432	377,199	0	0
	% of TUA	Na	7.21%	19.54%	0.00%	0.00%
Total Unit Air (TUA)	Total Flow	3,402,993	2,834,344	1,930,510	4,599,008	4,502,621

Note: * Air flow value represents average of individual runs.
TUA = Total Unit Airflow

Figure 23: Indicated vs. Measured Overfire Air Flows - Northeast Quadrant

Figure 24: Indicated vs. Measured Overfire Air Flows - Northwest Quadrant

Figure 25: Indicated vs. Measured Overfire Air Flows - Southeast Quadrant

Figure 26: Indicated vs. Measured Overfire Air Flows - Southwest Quadrant

Figure 27: Actual vs. Indicated Overfire Flow

Figure 28: Error in Overfire Air Flow

Figure 29: Comparison of Phase 3B and 4A Overfire Air Flow Rates

NO_x Emissions

NO_x emissions observed during the performance tests were comparable to those obtained during Phase 3B for all load levels (Figure 30). At 520 MW, NO_x emissions were near 0.44 lb/Btu, reducing to 0.33 lb/MBtu at the 180 MW level. At full-load, NO_x emission levels are between 30 to 35 percent of baseline levels.

Fly Ash Loss-on-Ignition

Fly ash loss-on-ignition levels were also similar to those observed during Phase 3B with full-load values of near 8 percent (Figure 31). Some decrease in LOI might have been expected since Phase 3B since overall mill performance has improved since that phase as a result of the installation of two mills during the outage between Phases 3B and 4A. The cause for this lack of improvement in LOI is at this time unknown, however, potential factors include:

- The mills that were replaced were not major contributors to LOI during Phase 3B,
- Changes in combustion air distribution, or
- Measurement error.

Coal Properties

As can be seen from Table 13, the coal utilized for Phase 4A has similar characteristics to that used during Phase 3B and prior phases.

Figure 30: Performance Tests NO_x Emissions - All Phases

Figure 31: Performance Tests Fly Ash Loss-on-Ignition - All Phases

Table 13: Phase 4A Performance Tests Coals

Characteristic	Units	Phase							
		1	2	3A	3B	4A			
						Mean	Max	Min	Std.Dev.
Moisture	% by Wt.	4.3	5.6	5.7	6.4	6.0	6.8	4.7	0.70
Carbon	% by Wt.	72.4	73.2	72.5	70.8	71.8	73.3	70.4	0.85
Hydrogen	% by Wt.	4.7	4.7	4.7	4.7	4.7	4.7	4.6	0.05
Nitrogen	% by Wt.	1.4	1.4	1.4	1.4	1.3	1.4	1.3	0.02
Chlorine	% by Wt.	0.0	0.1	0.0	0.0	0.0	0.1	0.0	0.01
Sulfur	% by Wt.	1.7	1.6	1.5	1.7	1.3	1.4	1.3	0.04
Ash	% by Wt.	9.8	8.9	9.4	9.5	10.1	10.7	9.5	0.31
Oxygen	% by Wt.	5.7	4.6	4.7	5.6	4.8	5.4	4.4	0.30
	TOTAL	100.0	100.0	100.0	100.1	100.0	100.1	100.0	0.01
HHV	BTU/lb	12921	13000	12869	12494	12599	12855	12416	137
Volatile	% by Wt.	33.5	33.27	32.56	33.6	32.0	32.5	31.4	0.4
Fixed C	% by Wt.	52.7	52.22	52.29	50.4	51.9	52.9	51.1	0.4
Fixed C/Volatile	Volatile	1.57	1.57	1.61	1.50	1.62	1.65	1.60	0.0
Oxygen/Nitrogen	Nitrogen	3.95	3.20	3.41	4.01	3.65	4.11	3.27	0.3

3.3.3. Long-Term Generation and Emissions

As a result of the unit outage during October and low load demand during this quarter, only 10 days of long-term data were collected. Unit operating time is expected to increase first quarter 1995.

3.4. On-Line Carbon-in-Ash Monitors

Two on-line carbon-in-ash monitoring systems are being installed as part of project. The following paragraphs give the status of both systems. Descriptions of the systems can be found in the *Third Quarter 1994 Technical Progress Report*.

Clyde-Sturdevant SEKAM

This system, manufactured by Clyde-Sturdevant, samples from two locations at the economizer outlet and will be utilized in the closed-loop optimization strategies under development. This system was delivered to the site on October 5, 1994 and installation was completed on December 14, 1994. Major activities associated with the installation of this system included:

- Placement of control unit in boiler building. The floor area required is 1600 mm (5.3 ft) x 400 mm (1.3 ft) with overhead space of 2200 mm (7.2 ft). Floor loading is

approximately 800 kg (1760 lb). The control unit is located at the rear of the furnace at elevation 684 feet.

- Installation of two sample lines and sample return line. The sample lines were insulated and heat traced to maintain the temperature of the extracted ash/gas stream above 80°C (176°F). The sample lines extract gas from the flue gas stream at the economizer outlet near elevation 653 feet. The return line enters the flue gas stream near the extraction points at the economizer outlet.
- Routing of power wiring. The control cabinet required 110 VAC at 30 amps and provides power for both cabinet electronics and heat tracing. No other power was required.
- Routing of instrument and plant air. Plant air, at 100 psi and 94 scfm, is required for the eductor. A filter was installed to clean the plant air prior to use in the SEKAM. Instrument air, at 87 psi and 10 scfm, is used for control purposes (air operated valves). Two filters (in series) were installed to clean the instrument air prior to use in the SEKAM.
- Addition of input/output points to the digital control system. Outputs from the SEKAM connected as inputs to the DCS include a (1) 4-20 ma signal representing carbon-in-ash and (2) a contact representing a fault signal. Provision was also made so that the unit could be activated and deactivated through the DCS whenever the economizer outlet temperature falls below 400°F or when no mills are in service. This precaution helps prevent moisture condensation and potential plugging of the extraction and return lines by fly ash. The signal wires between the SEKAM and the DCS are terminated at the remote termination unit of the DCS located at elevation 662 feet on the west wall of the furnace.

CAMRAC CAM

Installation of this system has been delayed due to the unavailability of the load cell necessary to complete construction of the unit. Delivery of the component to CAMRAC is expected during January 1995.

3.5. Advanced Low NOx Digital Controls System

The objective of this scope addition to the project at Plant Hammond is to evaluate and demonstrate the effectiveness of advance digital control/optimization methodologies as applied to the NOx abatement technologies installed at this site (LNB and AOFA). This scope addition will provide documented effectiveness of these control/optimization methods on NOx emissions and boiler efficiency improvements and guidelines for retrofitting boiler combustion controls for NOx emission reduction. The major tasks for this project addition included: (1) design and installation of a distributed digital control system, (2) instrumentation upgrades, (3) advanced controls/optimization design and implementation, and (4) characterization of the unit both before and after activation of the advanced strategies. Major milestones for this phase are shown in Table 3.

3.5.1. Digital Control System

An integral part of Phase 4 of the project was the design and installation of a digital control system to be the host of the advanced control/optimization strategies being developed. SCS Engineering GPC had overall responsibility for the following major activities:

- Preliminary engineering,
- Procurement,
- Detail engineering,
- Digital control system configuration, and
- Installation and checkout.

In general, the system consisted of Unit Master, Fuel Control, Air Flow Control, Furnace Pressure Control, Feedwater Control, Steam Temperature Control, Condensate Control, Auxiliary Control*, DCA Heater Level Control, Ash Handling System*, Precipitator Energy Management System*, Precipitator Fire Protection*, and Burner Management System. In total, the digital control system was configured for 2352 input/output points consisting of 572 analog inputs, 116 analog outputs, 1032 digital inputs, and 632 digital outputs with the balance being allocated spares. This digital control system has been installed and is operational.

3.5.2. Advanced Controls and Optimization

The software and methodology to be demonstrated at Hammond Unit 4 is the Generic NO_x Control Intelligent System (GNOCIS) whose development is being funded by a consortium consisting of the Electric Power Research Institute, PowerGen (a U.K. power producer), The Southern Company, U.K. Department of Trade and Industry, and U.S. Department of Energy [6]. The objective of the GNOCIS project is to develop an on-line enhancement to existing digital control systems that will result in reduced NO_x emissions, while meeting other operational constraints on the unit (principally heat rate and other regulated emissions). The core of the system is a model of the combustion characteristics of the boiler, that will reflect both short-term and longer-term shifts in boiler emission characteristics. The software applies an optimizing procedure to identify the best set points for the plant. The recommended set points can be used for closed-loop control of the process or, at the plants discretion, the set points can be conveyed to the plant operators via the DCS. The software incorporates sensor validation techniques and is able to operate during plant transients (i.e. load ramping, fuel disturbances, and others).

The GNOCIS software and methodology is currently under development and is scheduled to be implemented at PowerGen's Kingsnorth Unit 1 (a 500 MW tangentially-fired unit with an ICL Level 3 Low NO_x Concentric Firing System) and Alabama Power's Gaston Unit 4 (a 250 MW B&W unit with B&W XCL low NO_x burners) prior to comprehensive testing at Hammond. Following "re-characterization" of Hammond 4, the advanced

* Not in Wall-Fired Project scope of work.

controls and optimization strategies will be activated and run open-loop. If the results from the open-loop testing warrant, the advanced controls/optimization package will be operated closed-loop with testing (short- and long-term). Brief descriptions of the activities at the two GNOCIS prototype sites follows.

During November and December 1994, a set of parametric tests were conducted at Kingnorth Unit 1. The data from these tests is now being analyzed. During these tests, live data was passed through the GNOCIS model and the recommendations were compared with advice that combustion experts and plant engineers would have given under the same circumstances. The advice appeared sound and the model is now being finalized for a site demonstration to be conducted during January 1995. At this stage, a full-function prototype will present operational advice in the control room.

At Gaston Unit 4, during December, long-term data collection at Gaston Unit 4 was in progress. This data, along with data collected during October and November, will be used to train the combustion and sensor validation models. Preliminary short-term testing was conducted during November 1994 and additional short-term testing is scheduled for January 1995 during which isokinetic fly ash sampling will be conducted. Modifications have been completed to the Gaston Unit 4 Leeds & Northrup DCS to allow communication between the DCS and GNOCIS host platform allowing configuration, data collection, and debugging remotely from SCS offices in Birmingham. Initially, operator advisory graphics will reside on the GNOCIS host platform and then migrated to the L&N DCS displays. The GNOCIS host platform will be a PC compatible running Windows NT using WonderWare's InTouch software as the operator interface. Initial testing of GNOCIS is scheduled to commence during January 1995.

During fourth quarter 1994, discussions continued with Pavilion Technologies, provider of the core software, in an effort to enhance their product to meet the requirements of the GNOCIS project. These requirements were identified during the initial evaluation process and include combinatorial constraints and on-line retraining. Pavilion is actively pursuing the inclusion of these enhancements in a new major release of their product. Although originally scheduled for a December 1994 release, the software is now currently scheduled for commercial deployment during March 1995. PowerGen and SCS are both in receipt of the previous release of the software and a Beta version of the new software was made available to both parties during November 1994. The Beta release is undergoing testing at SCS, PowerGen, and elsewhere.

4. FUTURE PLANS

The following table is a quarterly outline of the activities scheduled for the remainder of the project:

Table 14: Future Plans	
Quarter	Activity
First Quarter 1995	• Continue Re-Baseline Unit
Second Quarter 1995	• Advanced Controls Testing
Third Quarter 1995	• Advanced Controls Testing • Final Reporting & Disposition
Fourth Quarter 1995	• Final Reporting & Disposition

5. ACKNOWLEDGMENTS

The following project participants are recognized for their dedicated efforts toward the success of this project: Mr. Ernie Padgett and Mr. W.C. Dunaway, Georgia Power Company, and Mr. Mike Nelson and Mr. Robert Kelly, Southern Company Services, for their coordination of the design and retrofit efforts and Mr. Jose Perez, full-time Instrumentation Specialist from Spectrum Systems, Inc. Also Mr. Jim Witt and Mr. Jimmy Horton of Southern Company Services for design, procurement, and installation of the instrumentation systems. The following companies have provided outstanding testing and data analysis efforts: Energy Technology Consultants, Inc., Flame Refractories, Inc., Innovative Combustion Technologies, Southern Research Institute, W. S. Pitts Consulting, and Radian Corporation. Finally, the support from Mr. Art Baldwin, DOE ICCT Project Manager, Mr. Jeff Stallings, EPRI Project Manager, Mr. Mark Perakis, EPRI Project Manager, and Mr. Stratos Tavoulareas, Energy Technologies Enterprises Corporation, is greatly appreciated.

BIBLIOGRAPHY

1. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NOx) Emissions From Coal-Fired Boilers - Phase 1 Baseline Tests Report*. Southern Company Services, Inc., Birmingham, AL: 1992.
2. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NOx) Emissions From Coal-Fired Boilers - Phase 2 Advanced Overfire Air Tests Report*. Southern Company Services, Inc., Birmingham, AL: 1992.
3. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NOx) Emissions From Coal-Fired Boilers - Phase 3A Low NOx Burner Tests Report (Draft)*. Southern Company Services, Inc., Birmingham, AL: 1993.
4. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NOx) Emissions From Coal-Fired Boilers - Phase 3B Low NOx Burner Tests & Advanced Overfire Air Report*. Southern Company Services, Inc., Birmingham, AL: 1995.
5. *500 MW Demonstration Of Advanced Wall-Fired Combustion Techniques For The Reduction Of Nitrogen Oxide (NOx) Emissions From Coal-Fired Boilers - Field Chemical Emissions Monitoring: Overfire Air and Overfire Air/Low NOx Burner Operation Final Report*. Southern Company Services, Inc., Birmingham, AL: 1993.
6. Holmes, R., Squires, R., Sorge, J., Chakraborty, R., McIlvried, T., "Progress Report on the Development of a Generic NOx Control Intelligent System (GNOCIS)," EPRI 1994 Workshop on NOx Controls for Utility Boilers, May 11-13, 1994, Scottsdale, Arizona.