UMTRA

Uranium Mill Tailings Remedial Action Project

RECEIVED
JUN 18 1995
OSTI

Fiscal Year 1995 Annual Report to Stakeholders

September 30, 1995

U.S. Department of Energy
Office of Environmental Management
Washington, DC 20545

For more information about the UMTRA Project, please write:

**UMTRA Project
Public Affairs Department
2155 Louisiana NE, Suite 10,000
Albuquerque, NM 87110**

Interested persons may also call the UMTRA Project toll free:

**1-800-523-6495 (outside New Mexico)
1-800-423-2539 (in New Mexico)**

For more information about the UMTRA Ground Water Project, please write or call:

**DOE Grand Junction Projects Office
P.O. Box 2567
Grand Junction, CO 81502
(970) 248-7727**

DOE/AL/62350--T9

FY 1995 Annual Report to Stakeholders

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

MASTER

Table of Contents

<u>Section</u>	<u>Page</u>
TABLE OF CONTENTS	i
LIST OF ACRONYMS	iii
PREFACE	iv
INTRODUCTION	1
Major FY 1995 Accomplishments: Surface Project	3
Major FY 1995 Accomplishments: Ground Water Project	4
PROGRAM ISSUES AND ACTIVITIES	7
Program Planning	7
Contractors	15
Environment, Safety and Health	15
Quality Assurance	17
Public Affairs	17
Cost Reduction/Productivity Improvement Program	18
<i>National Environmental Policy Act</i> Process	19
Other Federal Activities	19
State and Tribal Activities	20
SURFACE PROJECT STATUS	23
Vicinity Properties	23
Certification and Licensing	26
Surveillance and Monitoring	26
Real Estate Acquisition	27
GROUND WATER PROJECT STATUS	29
Programmatic Environmental Impact Statement	29
Baseline Risk Assessments	29
Site Observational Work Plans	30
Ground Water Project Responsibility	31
Independent Technical Review	31
STATUS OF DESIGNATED SITES	33
Ambrosia Lake, New Mexico	33
Belfield and Bowman, North Dakota	33
Canonsburg, Pennsylvania	33

<u>Section</u>	<u>Page</u>
Durango, Colorado	33
Edgemont, South Dakota	34
Falls City, Texas	34
Grand Junction, Colorado	34
Green River, Utah	35
Gunnison, Colorado	35
Lakeview, Oregon	36
Lowman, Idaho	36
Maybell, Colorado	36
Mexican Hat, Utah	37
Monument Valley, Arizona	37
Naturita, Colorado	37
Rifle, Colorado	38
Riverton, Wyoming	39
Salt Lake City, Utah	39
Shiprock, New Mexico	40
Slick Rock, Colorado	40
Spook, Wyoming	41
Tuba City, Arizona	41

UMTRA TECHNICAL PAPERS PUBLISHED IN FY 1995

APPENDIX

FIGURES

1. UMTRA Project Site Locations	1
2. Status of Contaminated Material	7
3. Surface Project Schedule	8
4. Certification and Licensing Schedule	9
5. Surface Project Funding by Planning Element	10
6. Surface Project Funding by Site	11
7. Ground Water Project Funding by Planning Element	13
8. Ground Water Project Funding by Site	14
9. Vicinity Property Activity Summary	24

List of Acronyms

<u>Acronym</u>	<u>Definition</u>
BLM	U.S. Bureau of Land Management
BLRA	Baseline Risk Assessment
CAA	Custodial Access Agreement
CDPHE	Colorado Department of Public Health and Environment
CR/PIP	Cost Reduction/Productivity Improvement Program
DOE	U.S. Department of Energy
EA	Environmental Assessment
EPA	U.S. Environmental Protection Agency
ER	Environmental Restoration
ES&H	Environment, Safety and Health
ESHOE	Environment, Safety and Health Operating Envelope
FONSI	Finding of No Significant Impact
FY	Fiscal Year
GJPO	DOE Grand Junction Projects Office
ITR	Independent Technical Review
JEG	Jacobs Engineering Group Inc.
LTSM	Long-Term Surveillance and Monitoring
LTSP	Long-Term Surveillance Plan
MKES	MK-Ferguson Environmental Services
NEPA	<i>National Environmental Policy Act</i>
NRC	U.S. Nuclear Regulatory Commission
ORE	Operational Readiness Evaluation
PEIS	Programmatic Environmental Impact Statement
PRID	Preliminary Requirements Identification Data Base
RAC	Remedial Action Contractor
RAP	Remedial Action Plan
RCRA	<i>Resource Conservation and Recovery Act</i>
RDC	Radon Daughter Concentration
RRM	Residual Radioactive Material
SNL	Sandia National Laboratories
SOWP	Site Observational Work Plan
S/RID	Standards/Requirements Identification Data Base
TAC	Technical Assistance Contractor
TPC	Total Project Cost
UMTRA	Uranium Mill Tailings Remedial Action
UMTRCA	<i>Uranium Mill Tailings Radiation Control Act of 1978</i>
USACE	U.S. Army Corps of Engineers
VP	Vicinity Property
WL	Working Level
WSAP	Water Sampling and Analysis Plan

Preface

This is the Fiscal Year (FY) 1995 annual report on the status of the U.S. Department of Energy's (DOE) Uranium Mill Tailings Remedial Action (UMTRA) Project. In 1978, Congress authorized the DOE to assess and clean up contamination at 24 designated former uranium processing sites. The DOE is also responsible for cleaning up properties in the vicinity of the sites where wind and water erosion deposited tailings or people removed them from the site for use in construction or landscaping projects. Cleanup is being undertaken in cooperation with state governments and Indian tribes within whose boundaries the sites are located. It is being conducted in two phases: the surface project and the ground water project. This report addresses specifics about both phases of the UMTRA Project.

DOE's UMTRA Project is the world's largest materials management project ever undertaken to reduce or eliminate risk to the general public from exposure to potentially hazardous and radioactive materials. With an estimated cost at completion of nearly \$2 billion for both phases of the UMTRA Project, and with the responsibility for encapsulating and isolating almost one-fourth of all the uranium mill tailings generated across the entire United States (more than 44 million cubic yards), the UMTRA Project and its people have achieved a long record of safely and effectively completing its mission. It continually enhances its national reputation through its diligent process and cost efficiency as well as its international recognition for its technological innovation.

The *FY 1995 Annual Report to Stakeholders* contains the information you'll need to learn more about the current status of the UMTRA Project and the progress which UMTRA Project Team members made in the past year. It outlines major accomplishments and activities and addresses both Project-wide and site-specific activities.

This year, we've added a new section to our annual report: a list of UMTRA-related technical papers published in FY 1995 by the UMTRA Project's DOE and contractor employees (Appendix). The purpose of this list is to illustrate the contributions to the advancement of environmental cleanup technologies UMTRA Project people made during the past year. We hope you'll find it informative.

Introduction

Uranium ore has been mined in significant quantities in the United States for more than 40 years. Initially, private companies mined the ore for federal government use in national defense programs. After the 1950s, the development of commercial nuclear power created a need for uranium to fuel nuclear power plants.

When the mills shut down, they left behind large piles of uranium mill tailings, the sand-like material that remains after extracting the uranium from the ore. They contain 85 percent of the radioactivity present in the unprocessed uranium ore and small concentrations of naturally occurring materials that radioactively decay to radium and produce radon, a radioactive gas.

Levels of human exposure to radioactive materials from the piles are low; however, in some cases, people used tailings as construction materials, or wind and water erosion spread them

Former uranium processing site in Rifle.

before science recognized the potential health hazards of the tailings. In homes or other structures containing tailings, the radon gas can concentrate in enclosed spaces.

After determining that uranium tailings might pose a public health hazard, Congress passed Public Law 95-604, the *Uranium Mill Tailings Radiation Control Act (UMTRCA)* of 1978, 42 USC 7901 et seq. Legislators enacted the bill to clean up inactive uranium mill sites abandoned by the late 1960s. Sites still in operation after 1978 remained the responsibility of their private owners. Congress gave DOE responsibility for carrying out the UMTRA Project at 24 abandoned sites. In 1979, DOE formed the UMTRA Project Office and assigned it to its Albuquerque Field Office.

The processing sites (Figure 1) are located in 10 states: Arizona, Colorado, Idaho, New Mexico, North Dakota, Oregon, Pennsylvania, Texas, Utah and Wyoming. In addition, a 1983

amendment to the UMTRCA gave the UMTRA Project responsibility for cleaning up vicinity properties (VPs) near Edgemont, S.D. The former Tennessee Valley Authority uranium mill site in Edgemont was remediated in the late-1980s.

The UMTRCA also called for the U.S. Environmental Protection Agency (EPA) to establish remedial action standards. Congress directed the U.S. Nuclear Regulatory Commission (NRC) to provide consultation and concurrence in the type of remedial action performed. Before remedial action, the DOE must comply with the requirements of the *National Environmental Policy*

Act (NEPA) and perform detailed studies of the environmental impacts that remedial action would have at each site.

The purpose of remedial action is to minimize or eliminate potential hazards to human health and the environment resulting from exposure of the public to tailings and residual radioactive materials (RRM) at the former processing sites and other contaminated VPs.

The UMTRA Project Team completed surface remedial action at the 13th, 14th and 15th of the 24 UMTRA sites...

The UMTRA Project achieved new milestones in FY 1995 in both the surface and ground water phases of the Project. The UMTRA Project Team completed surface remedial action at the 13th, 14th and 15th of the 24 UMTRA sites -- Mexican Hat, Utah, Monument Valley, Ariz.,

and Ambrosia Lake, N. M. -- and started surface work at Maybell and Slick Rock, Colo. The team also took a giant step forward with the ground water phase through the release of the draft UMTRA Ground Water Programmatic Environmental Impact Statement (PEIS) for public comment.

Details of these and other FY 1995 accomplishments are in other parts of this report; however, to get you started, here is a summary of those accomplishments.

Major FY 1995 Accomplishments: Surface Project

As of September 30, 1995, surface cleanup is now complete at Monument Valley and Tuba City, Ariz.; Durango and Grand Junction, Colo.; Lowman, Idaho; Ambrosia Lake and Shiprock, N. M.; Lakeview, Ore.; Canonsburg, Pa.; Falls City, Texas; Green River, Mexican Hat and Salt Lake City, Utah; and Riverton and Spook, Wyo. Remedial action is in progress at seven Colorado sites -- Gunnison, Maybell, Naturita, Rifle (two sites) and Slick Rock (two sites). All activities related to the two North Dakota sites -- Belfield and Bowman -- are on hold pending a request by the state that these two sites not be remediated.

Here is a partial list of other UMTRA Surface Project accomplishments of the past year:

- Held closing ceremonies signifying completion of remedial action at the Mexican Hat and Monument Valley (joint ceremony), and Ambrosia Lake sites.
- Completed phase I remedial action at the Naturita site.
- Completed the NEPA process with the approval of the environmental assessments (EAs) for Maybell, Naturita and Slick Rock,

and issued Findings of No Significant Impact (FONSIs) for each.

- Conducted opening ceremonies and started remedial action at Maybell and Slick Rock.
- Submitted to NRC and the state of Colorado for review the final Remedial Action Plans (RAPs) for Maybell and Slick Rock.
- Received title to the Canonsburg and Lakeview sites from the states of Pennsylvania and Oregon.
- Obtained NRC certification for Canonsburg and Riverton.
- Obtained NRC licensing for Lakeview and Lowman.
- Transferred the long-term surveillance and monitoring responsibility for Canonsburg, Lakeview and Lowman to the DOE Grand Junction Projects Office (GJPO).
- Completed cleanup of the 4,000th VP at Grand Junction.

Ambrosia Lake disposal cell.

- Finished transporting RRM from the former uranium processing site in Gunnison to the disposal cell.
- Finished hauling RRM from the Old Rifle processing site to the Estes Gulch disposal site.
- Decided to relocate the RRM from the former uranium processing site in Naturita to a disposal cell at a currently licensed Title II facility at Uravan, Colo.
- Prepared completion reports for Ambrosia Lake, Falls City, Grand Junction, Lowman, Mexican Hat, Monument Valley and Salt Lake City.
- Completed the Falls City draft Long-Term Surveillance Plan (LTSP).
- Prepared preliminary final LTSPs for Durango, Falls City, Lowman and Shiprock, and a final LTSP for Lakeview.
- Submitted the Tuba City LTSP to the NRC for review.
- Submitted ground water compliance changes for Green River to the NRC in a proposed modification to the RAP.
- Continued negotiating with the Navajo Nation for custodial access agreements (CAA) for Shiprock and Mexican Hat and with the Navajo Nation and the Hopi Tribe for Tuba City. CAAs are documents which must be included in the final LTSPs before NRC can license these sites. This documentation of perpetual access to tribal sites is necessary for NRC licensing in place of documentation of site transfer to the DOE.
- Instituted the "permit by rule" provision of the *Resource Conservation and Recovery*

Act (RCRA) for the state of Colorado to allow treatment of commingled waste properties in Grand Junction.

- Saved \$10.3 million through the Cost Reduction/Productivity Improvement Program (CR/PIP). The UMTRA Project has saved \$70 million since the beginning of the program.

Drill rig at the Chance Gulch rock quarry near Gunnison.

Major FY 1995 Accomplishments: Ground Water Project

The ground water project, although in its early stages, achieved the following milestones in FY 1995:

- Completed the draft ground water PEIS and published a Notice of Availability in the

Federal Register inviting public review of the document.

- Held public hearings on the PEIS in nine UMTRA communities to receive public feedback on the document.
- Gathered 500 verbal and written public comments on the draft PEIS.
- Completed draft Baseline Risk Assessments (BLRAs) for Durango, Lakeview, Maybell, Naturita, Rifle (2 sites) and Slick Rock (2 sites).
- Completed final BLRAs for Belfield, Durango, Grand Junction, Rifle (2 sites), Salt Lake City and Slick Rock (2 sites).
- Completed revised final BLRAs for Falls City, Grand Junction, Green River and Riverton.
- Completed the first draft of the Site Observational Work Plans (SOWPs) for Ambrosia Lake, Falls City, Mexican Hat, Monument Valley, Riverton, Shiprock, Spook and Tuba City.
- Completed the Water Sampling and Analysis Plans (WSAPs) for Falls City, Grand Junction, Green River, Gunnison, Lakeview, Rifle (2 sites), Riverton and Slick Rock (2 sites).
- In conjunction with Sandia National Laboratories (SNL), completed a major field characterization effort at Riverton. This work included the installation of monitor wells, core collection, tracer and aquifer tests and numerous sample collection efforts.

Program Issues and Activities

Program Planning

UMTRA Surface Project

While congressional authority for UMTRA Project surface remedial action ends in September 1996, DOE is seeking an extension to the end of FY 1998 to complete all remaining sites. Planning, design, engineering and NEPA documentation are complete for all sites but Naturita. Following completion of surface remedial action, all sites except Grand Junction will be licensed and transferred to the GJPO Long-Term Surveillance Program by the end of FY 1998.

Although surface remedial action at the Grand Junction processing site was completed in FY 1994 and tailings from over 4,000 VPs in the Grand Junction area cleaned up, some ongoing VP cleanup continues in Mesa County.

Contaminated materials from those properties are being transported to a specially reserved area of the Cheney disposal cell. Plans are to accept VP tailings until February 1998 and complete the cell cover by September 1998; however, the DOE is working closely with the state of Colorado and the city of Grand Junction to develop a Long-Term Radon Management Program. That would allow additional VP tailings to be placed in the disposal cell past the FY 1998 cutoff date, but not exceeding the cell capacity of 4.5 million cubic yards. If that program is not implemented, then NRC site certification and licensing will occur in FY 1999, with transfer to the GJPO Long-Term Surveillance Program by the end of FY 1999.

The amount of contaminated material to be remediated and handled at each UMTRA site is shown in Figure 2.

Figure 2
Status of Contaminated Material

Site Name	Total Material to be Remediated (cubic yards)	Total Volume to Be Handled (cubic yards)	Material Handled as of 9/30/95 (cubic yards)	FY 1995 Material Handled (cubic yards)
Belfield	58,000	58,000	0	
Bowman	100,400	100,400	0	
Grand Junction	4,425,244	4,425,244	4,425,244	
Gunnison	828,127	828,127	801,127	67,013
Maybell	4,100,000	* 535,000	139,815	43,200
Naturita	398,960	398,960	0	
Rifle (2 sites)	3,500,000	3,500,000	3,500,000	1,300,000
Slick Rock (2 sites)	632,400	632,400	28,000	28,000
Completed Sites	28,161,224	20,366,608	20,366,608	87,601
Total	42,204,355	30,844,739	29,260,794	1,525,814

(as of September 30, 1995)

* Maybell tailings are being consolidated in their present location.

Figure 3 is the completion schedule for the remaining sites under the surface phase of the UMTRA Project.

Figure 3
Surface Project Schedule

Processing Sites (Construction in process or to be started)	FY 1995				FY 1996				FY 1997				FY 1998				FY 1999			
	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q	1Q	2Q	3Q	4Q
UNDER CONSTRUCTION																				
Gunnison																				
Grand Junction																				
Grand Junction VPs																				
Rifle (2 sites)																				
Naturita																				
Slick Rock (2 sites)																				
Maybell																				
NOT YET STARTED																				
Belfield																				
Bowman																				

- Notes: 1. VP remedial action included in processing sites, except for Grand Junction.
2. The Grand Junction disposal site is complete except for reception of VP material and final cell closure.
3. 1st quarter FY 1995 construction for Naturita, represents demolition of existing mill buildings and start of vicinity property remediation.
4. Belfield and Bowman not expected to be remediated.

Figure 4 shows the actual or planned dates for obtaining NRC certification and licensing for disposal sites and transfer of those sites to GJPO for Long-Term Surveillance and Monitoring (LTSM).

Figure 4
Certification and Licensing Schedule

UMTRA Project Disposal Site *	NRC Concurrence w/DOE Certification	General License in Effect	LTSM Transfer to DOE GJPO
Ambrosia Lake	June 1996	June 1997	September 1997
Burrell	May 1994	May 1994	September 1994
Canonsburg	August 1995	January 1996	March 1996
Durango	January 1996	April 1996	July 1996
Falls City	July 1996	December 1996	August 1997
Grand Junction	July 1999	August 1999	September 1999
Green River	July 1992	May 1996	August 1996
Gunnison	September 1997	December 1997	March 1998
Lakeview	September 1993	September 1995	September 1995
Lowman	September 1994	October 1994	March 1995
Maybell	March 1998	June 1998	September 1998
Mexican Hat	October 1996	December 1996	March 1997
Naturita	May 1998	TBD	TBD
Rifle	November 1997	December 1997	March 1998
Riverton	January 1995	N/A	N/A
Salt Lake City	September 1997	April 1998	July 1998
Shiprock	May 1991	June 1996	September 1996
Slick Rock	March 1998	March 1998	June 1998
Spook	March 1992	September 1993	April 1994
Tuba City	March 1996	April 1996	October 1996

NOTE: Not all processing sites have a separate disposal site since some disposal cells have been combined. Dates are based on UMTRA Surface Project Status Report as of September 30, 1995.

The Total Project Cost (TPC) of the surface phase of the UMTRA Project is \$1,467.8 million, based upon the FY 1997 Field Budget submittal. This includes federal funding of \$1,369.8 million and \$98.0 million provided by the affected states. Figure 5 displays the surface project funding by planning element. Surface project funding by site is provided in Figure 6.

Figure 5
Surface Project Funding by Planning Element (\$000)

Planning Element	Actual Obligations		Estimated Obligations		Total
	Through FY 1994	FY 1995	FY 1996	Remaining Years	
Planning & Design Development	87,423	2,198	2,016	2,322	93,959
Engineering	113,413	2,630	2,068	135	118,246
Environment, Safety & Health	22,124	1,349	1,738	2,095	27,306
Technology Development	15,922	38	21	9	15,990
Site Acquisition	12,481	663	0	0	13,144
Remedial Action	747,077	74,684	59,118	33,321	914,200
Surveillance & Monitoring	5,740	726	1,324	2,507	10,297
Technical & Management Support	208,329	18,075	19,834	28,410	274,648
Total Funding	1,212,509	100,363	86,119	68,799	1,467,790
Federal Share	1,131,672	92,652	80,000	65,453	1,369,777
States' Share	80,837	7,711	6,119	3,346	98,013

Figure 6
Surface Project Funding by Site (\$000)

Site	Actual Obligations		Estimated Obligations		Total
	Through FY 1994	FY 1995	FY 1996	Remaining Years	
Ambrosia Lake	36,011	3,523	424	244	40,202
Belfield	9,418	272	17,385	6,476	33,551
Bowman	520	131	633	1,005	2,289
Canonsburg	47,259	153	0	0	47,412
Durango	67,532	656	164	0	68,352
Edgemont	5,552	0	0	0	5,552
Falls City	54,697	1,647	1,271	18	57,633
Grand Junction	468,431	10,978	21,372	37,059	537,840
Green River	22,048	71	0	0	22,119
Gunnison	56,407	4,692	1,618	290	63,007
Lakeview	32,626	206	0	0	32,832
Lowman	18,869	46	0	0	18,915
Maybell	12,121	13,778	13,493	1,787	41,179
Mexican Hat	52,832	1,855	691	164	55,542
Monument Valley	23,692	686	67	20	24,464
Naturita	17,250	20,371	7,114	18,146	62,881
Rifle (2 sites)	72,141	24,950	7,865	872	105,828
Riverton	48,812	0	0	0	48,812
Salt Lake City	91,846	319	173	27	92,365
Shiprock	23,263	221	0	0	23,484
Slick Rock (2 sites)	12,487	15,555	13,796	2,691	44,529
Spook	10,412	0	0	0	10,412
Tuba City	28,283	253	53	0	28,589
Total Funding	1,212,509	100,363	86,119	68,799	1,467,790
Federal Share	1,131,672	92,652	80,000	65,453	1,369,777
States' Share	80,837	7,711	6,119	3,346	98,013

UMTRA Ground Water Project

The draft PEIS presents various alternatives for complying with the final EPA cleanup standards for ground water at the 24 UMTRA sites. It lists and compares the potential human health and environmental impacts of each alternative. When an alternative is selected by the DOE in consultation with the public, the NRC, the states and the tribes, it will be applied uniformly and fairly at all sites.

One of the alternatives is called the "preferred alternative," which primarily uses potential risk to human health and the environment to identify the most appropriate way to comply with the standards at each of the sites. The preferred alternative, if finally accepted and documented in a Record of Decision (ROD), focuses the effort to reduce risk using one or more strategies to comply with the EPA standards.

The risk-based approach to ground water compliance is supported by the preparation of site-specific BLRAs, scheduled for completion by the end of FY 1996. The remainder of the activities to be performed at a site will be in support of compliance with the EPA ground water standards.

Under the authority of UMTRCA, the DOE currently has agreements with states and Indian tribes to perform remedial action at the 24 designated UMTRA Project sites; however, the language in those cooperative agreements does not specifically address ground water remedial action. Consequently, the UMTRA Project began the process of amending the existing cooperative agreements to include language tied to ground water remedial action. In some instances, the affected states and tribes have requested a new cooperative agreement rather than an amended one for ground water remedial action. In FY 1995, the UMTRA Project funded

some states and tribes to review the PEIS. After the PEIS is approved, negotiations will proceed to finalize cooperative agreements at all sites.

Students from a chemistry class at Tuba City (Ariz.) High School prepare to get hands-on experience with environmental field chemistry. The students were guests of an UMTRA Project ground water sampling team working at the Tuba City disposal cell.

The ground water project planning reflects a TPC of \$496.8 million based upon the FY 1997 Field Budget submittal. The TPC includes federal funding of \$494.2 million and state funding of \$2.5 million. Figure 7 displays the ground water project

estimated funding by planning element. Estimated funding by site is provided in Figure 8. However, the TPC figure is subject to change once the PEIS has been finalized and the FY 1998 budget is estimated.

Figure 7
Ground Water Project Funding by Planning Element (\$000)

Planning Element	Actual Obligations		Estimated Obligations		Total
	Through FY 1994	FY 1995	FY 1996	Remaining Years	
Planning & Design Development	3,009	2,234	2,790	25,788	33,821
Engineering	66	0	0	8,241	8,307
Environment, Safety & Health	141	281	480	20,163	21,065
Technology Development	298	1,098	665	2,173	4,234
Site Acquisition	10	24	32	3,085	3,151
Remedial Action	0	0	0	144,525	144,525
Surveillance & Monitoring	0	0	0	4,957	4,957
Technical & Management Support	9,966	3,007	3,870	259,870	276,713
Total Funding	13,490	6,644	7,837	468,802	496,773
Federal Share	13,477	6,621	7,800	466,346	494,244
States' Share	13	23	37	2,456	2,529

Figure 8
Ground Water Project Funding by Site (\$000)

Site	Actual Obligations		Estimated Obligations		Total
	Through FY 1994	FY 1995	FY 1996	Remaining Years*	
Ambrosia Lake	324	103	89	1,176	1,692
Belfield	253	24	79	5,338	5,694
Bowman	236	32	169	5,338	5,775
Canonsburg	755	208	365	2,261	3,589
Durango	824	202	216	14,873	16,115
Falls City	916	675	506	4,957	7,054
Grand Junction	405	216	606	13,681	14,908
Green River	510	252	167	9,468	10,397
Gunnison	637	144	468	12,979	14,228
Lakeview	587	181	84	7,906	8,758
Lowman	203	77	10	758	1048
Maybell	223	205	192	7,173	7,793
Mexican Hat	300	65	232	2,798	3,395
Monument Valley	542	84	505	161,167	162,298
Naturita	126	201	217	23,282	23,826
Rifle (2 sites)	467	443	545	15,486	16,941
Riverton	1,961	605	552	11,363	14,481
Salt Lake City	357	326	114	8,763	9,560
Shiprock	1,893	655	1,222	7,886	11,656
Slick Rock (2 sites)	596	90	235	21,410	22,331
Spook	312	110	97	1,309	1,828
Tuba City	1,063	1,746	1,167	129,430	133,406
Total Funding	13,490	6,644	7,837	468,802	496,773
Federal Share	13,477	6,621	7,800	466,346	494,244
States' Share	13	23	37	2,456	2,529

* Figures for the remaining years are only estimates used for planning purposes.

Contractors

Jacobs Engineering Group Inc.

Jacobs Engineering Group Inc. (JEG), is the technical assistance contractor (TAC) for the surface project. The TAC supports DOE by providing technical and management support to the UMTRA Project. They develop the conceptual design for remedial action at UMTRA sites. The TAC also is DOE's contractor for planning and design development; NEPA compliance documentation; environment, safety and health (ES&H) procedures; quality assurance; public affairs support; and surveillance and monitoring planning for disposal sites.

MK-Ferguson Company

The principal remedial action contractor (RAC) for the UMTRA surface project is MK-Ferguson Company. It is responsible for engineering and final design of remedial actions, managing construction activities and conducting remedial actions. The RAC has awarded competitive fixed-price subcontracts for all mill sites (except Salt Lake City, which was managed by the state of Utah) and all VPs except Grand Junction and Edgemont.

RUST Geotech Incorporated

RUST Geotech, Inc., is responsible for engineering design and remedial actions for VPs at Grand Junction and Edgemont, and radiological data acquisition for VP site characterization.

Oak Ridge National Laboratory

Another UMTRA surface project contractor, Oak Ridge National Laboratory, Oak Ridge, Tenn., performs VP inclusion surveys and independent VP cleanup verification.

Environment, Safety and Health

In FY 1995, the UMTRA Project Team revised the ES&H plan. The plan establishes ES&H policy, goals and implementing requirements, and gives guidance for the UMTRA Project. The requirements and guidance identified in the plan are designed to provide technical direction to UMTRA Project contractors and assist them to develop and implement their ES&H plans and programs. In addition, the UMTRA Project implemented the *Federal Employee Occupational Safety and*

A DOE quality assurance auditor measures the depth of erosion protection material on an UMTRA site disposal cell.

Health Plan, developed in 1994 for DOE UMTRA employees. The implementation of ES&H programs continued to go well, with the UMTRA Project maintaining a better health and safety record than industries with similar operations.

The UMTRA Project also prepared the *UMTRA Project Auditable Safety Analysis*. This document provides a systematic assessment of common hazards at UMTRA site operations and identifies controls in place to mitigate the hazards. The analysis also identifies governing documents and procedures, and provides guidelines to determine their adequacy and sufficiency.

DOE UMTRA ES&H staff members, assisted by TAC ES&H personnel, conducted Operational Readiness Evaluations (OREs) and ES&H audits at all operating UMTRA sites. The OREs validated the RAC's determination that sites or specific site operations were prepared to begin operations based on having adequate management, worker training, procedures and facility safety measures in place. Audits, both announced and unannounced, were conducted throughout the operating season on safety and health, radiation protection and environmental protection programs. These audits consisted of field inspections and reviews of contractors' written programs, procedures and records. Audit results from each site were analyzed for both site-specific trends and

programmatic problems. Lessons learned were communicated back to all sites.

The UMTRA Project completed its Environment, Safety and Health Operating Envelope (ESHOE) during FY 1995. The ESHOE is composed of two components: the Standards/Requirements Identification Database (S/RID) and the Preliminary Requirements Identification Database (PRID). The PRID, which identifies the regulatory documents applicable to the Project, was refined and completed in the first quarter of FY 1995. The S/RID, which identifies the applicable prescriptive requirements, was completed in March 1995.

DOE issued the *UMTRA Project 1993 Environmental Report* in December 1994. The report, which is prepared annually, discusses environmental compliance issues and presents environmental monitoring data collected during the previous year. The report is distributed to

UMTRA Project technicians at Naturita take samples of materials for quality control testing.

federal, state and tribal regulatory agencies. DOE also places it in public reading rooms located in communities near UMTRA sites. The 1994 environmental report was completed in August 1995 and sent to the printer. It will be distributed by the end of calendar year 1995.

Quality Assurance

The UMTRA Project continued its quality journey in FY 1995, encouraging continued quality improvements while making advances in its quality assurance and ES&H programs. Independent reviewers from DOE and the TAC conducted 15 quality assurance in-process surveillance visits of RAC construction activities, and eight audits of analytical chemistry subcontractors and participating organizations.

... any conditions discovered to be contrary to quality and the UMTRA Project requirements were addressed and corrected before the start of construction activities.

Additionally, DOE and the TAC conducted six OREs prior to the RAC's start of some phase of construction activities at active UMTRA Project sites. Conditions adverse to quality and UMTRA Project requirements identified during these reviews were addressed and corrected before the start of construction activities. Corrective actions implemented as a result of concerns identified during these audits, in-process surveillance visits and OREs resulted in increased effectiveness and quality of operations conducted in support of the UMTRA Project.

DOE and TAC representatives also performed final close-out inspections of the now-completed

Mexican Hat, Monument Valley and Ambrosia Lake sites.

During FY 1994, independent review teams from the DOE UMTRA Project staff and the TAC conducted 34 programmatic audits of the RAC's ES&H and radiological programs: 18 health and safety audits, eight environmental audits and eight radiological audits. As was the case with the OREs, any conditions discovered to be contrary to quality and UMTRA Project requirements were addressed and corrected before the start of construction activities. Corrective actions implemented as a result of concerns identified during these audits improved the overall ES&H and radiological programs conducted in support of the UMTRA Project.

Public Affairs

One of the key elements of a successful federal program is a broad-reaching effort to include affected citizens -- stakeholders -- in the decision-making process. In order to fulfill that objective, the UMTRA Project Public Affairs Department conducted an aggressive public affairs program designed to keep stakeholders informed about the Project's activities. The public affairs department also provided Project management with professional support that includes public affairs planning and counsel, media relations, employee information, community relations, public participation and communication training.

In FY 1995, public affairs activities were highlighted by 33 public meetings, hearings, public events, displays, briefings, international visits and task force meetings in 21 different locations. In addition, UMTRA Project people responded to nearly 175 public inquiries received via the Project's two toll-free telephone lines. The public affairs department also distributed 33 news releases, covering a wide variety of subjects such as site openings and

closings, site updates, public meetings and hearings, UMTRA Project milestones and the release of documents required by the NEPA process. Other activities included support of interview requests; publication of the *UMTRA Update*, the UMTRA Project's monthly employee newsletter; production of public affairs plans, fact sheets and videos; and preparation of displays for public exhibition.

history; "Nation to Nation," a video which outlined the many communication activities that have led to the UMTRA Project's current level of cooperation with the Navajo Nation and Hopi Tribe; and "Faster, Cheaper, Better Than Before," a video on the CR/PIP.

- Received three awards from the New Mexico Chapter of the Public Relations Society of America: a 1st place for the UMTRA FY 1993 annual video "Bridging Cultures... Finding Global Solutions;" a 2nd place for the *UMTRA Update* newsletter and an honorable mention for the UMTRA Project closing ceremony in Grand Junction.

Participants in the opening ceremony at the UMTRA Project site at Slick Rock symbolically turn the first shovels of dirt. A similar ceremony was conducted at Maybell, the other UMTRA Project site where remedial action began in FY 1995.

Cost Reduction / Productivity Improvement Program

In 1988, UMTRA Project management began using the CR/PIP to encourage everyone involved with the Project to develop ideas to

Some specific achievements were:

- Produced four major videos: "Retaining the Balance," the FY 1994 UMTRA annual video report; "Closing the Circle on Splitting the Atom: the History of the UMTRA Project," a 29-minute video

... the CR/PIP has realized a net benefit to the Project of over \$70 million, including \$10.3 million for FY 1995.

save money, avoid costs and improve productivity, and submit those ideas to Project managers for evaluation and potential implementation. Since that time, the CR/PIP has realized a net benefit to the Project of over \$70 million, including \$10.3 million for FY 1995.

Nancy Lindas, CR/PIP coordinator, displays the DOE Quality Team Award she accepted on behalf of all UMTRA Project CR/PIP participants.

During the past year, UMTRA Project employees from DOE, the TAC, RAC and VP RAC implemented 167 suggestions. Of all employees eligible, more than 35 percent participated in the program. In total dollar value, the UMTRA Project more than doubled its FY 1995 CR/PIP goal of \$5 million. The FY 1996 goals for the program are seven percent of federal funding, approximately \$4.6 million saved or avoided, and a 50 percent participation rate.

National Environmental Policy Act Process

The UMTRA Project complies with the NEPA by assessing the impacts of Project activities on the environment. During FY 1995, DOE finalized the EAs for surface remedial action planned at Maybell, Naturita and Slick Rock. DOE Headquarters approved these three EAs and issued FONSI's in the second quarter of FY 1995. In accordance with NEPA guidance, DOE prepared an environmental checklist to evaluate a proposed pilot study of ground water treatment systems at Riverton and Tuba City. The proposed action qualified for categorical exclusion under DOE's NEPA implementing procedures (10 CFR, Part 1021) so no NEPA document was required.

DOE also prepared a draft PEIS for the ground water phase of the UMTRA Project. It is discussed in the *Ground Water Project Status* section of this report, which begins on page 29.

Other Federal Activities

U.S. Nuclear Regulatory Commission

During FY 1995, the NRC conducted site visits at Ambrosia Lake, Gunnison, Lakeview, Maybell and Salt Lake City to view UMTRA Project activities in progress. NRC also processed and approved numerous Project interface documents outlining engineering

... NRC concurred with DOE's certification that remedial action at Canonsburg and Riverton was complete and that the sites are in compliance with EPA standards.

changes, site-specific reviews and supplemental standard applications to support ongoing remedial action activities at several UMTRA sites. The NRC continued its review of the Slick Rock, Maybell, Monument Valley and Mexican Hat remedial action and inspection plans; the Green River RAP modification; and the Canonsburg, Tuba City and Salt Lake City Vitro site completion reports. NRC also initiated reviews of the Ambrosia Lake, Falls City and Grand Junction draft completion reports and final audit reports in FY 1995.

Additionally, NRC concurred with DOE's certification that remedial action at Canonsburg and Riverton was complete and that the sites are in compliance with EPA standards. Review of the Tuba City certification summary continued in FY 1995.

On October 3, 1994, the NRC accepted the Lowman site under its general license for long-term care, and on September 15, 1995, accepted the Lakeview site. Review of the Tuba City and Falls City LTSPs progressed in FY 1995.

In support of the ground water phase of the UMTRA Project, the NRC initiated the review of SOWPs for Ambrosia Lake, Falls City, Riverton and Spook.

The DOE and NRC continued their periodic management meetings in FY 1995, with a primary goal of facilitating review of UMTRA documents in the face of NRC's increasing workload on other programs.

U.S. Environmental Protection Agency

The EPA established the standards for cleanup and disposal of tailings from inactive uranium mill sites on March 7, 1983. This fulfilled the agency's main responsibility for the UMTRA Project under Title I of the UMTRCA. On September 3, 1985, the U.S. Court of Appeals for the Tenth Circuit

remanded the ground water provisions of the standards to the EPA. The court instructed EPA to replace qualitative recommendations with quantitative standards similar to those contained in 40 CFR Part 192 for Title II sites.

... on January 11, 1995, the EPA published the final standards in the Federal Register, making only minor modifications and clarifications to the standards as they had been proposed.

On September 24, 1987, the EPA published the proposed replacement provisions in the *Federal Register* (52 FR 36000). Then, on January 11, 1995, the EPA published the final standards in the *Federal Register* (60 FR 2854) making only minor modifications and clarifications to the standards as they had been proposed. In developing the final standards, the EPA used detailed information provided by the DOE for 17 of the 24 sites covered under Title I.

State and Tribal Activities

The UMTRA Project considers coordination with state and tribal agencies to be vital to the success of the Project. Ongoing involvement of interested state and tribal agencies has been an integral part of UMTRA Project planning. The Project has worked successfully with four Indian tribes before and after surface remedial action, and during the initiation of ground water characterization activities on tribal lands.

Here is a list of some specific examples of the UMTRA Project's cooperation with Indian tribes in FY 1995:

- In conjunction with members of the Hopi Tribe, participated in the American Indian

Earth Day celebration on the Ellipse in Washington, D.C., April 21-23, 1995. The participation included a display depicting UMTRA Project activities on tribal lands.

Russel Edge, UMTRA Project site manager, demonstrates how contaminants in ground water move in the subsurface. The display was located in the UMTRA Project booth on the Ellipse in Washington during Native American Earth Day festivities.

- Exhibited the UMTRA Project display at the Navajo Nation Environmental Fair in Window Rock, Arizona, May 19-21, 1995. The content of the display emphasized cooperation between DOE and Indian tribes on environmental projects.

- Worked with the Navajo and Hopi Tribes and the University of Arizona to plan a program designed to restore native vegetation to the Tuba City disposal cell site.
- Conducted special meetings with members of the Shoshone and Arapaho tribes who make up the Joint Business Council of the Wind River Indian Reservation in Wyoming. The purpose of the meetings was to address tribal concerns about the condition of the ground water at the former uranium processing site in Riverton, which is on a state-owned parcel of land within the reservation.

Surface Project Status

Vicinity Properties

A VP is a residence, commercial building or open land area where tailings were used as construction materials before the potentially harmful effects of the tailings were recognized, or where tailings were transported and deposited away from the site by wind or water erosion.

The VP program continued simultaneously with mill site cleanup activities at Ambrosia Lake, Grand Junction, Gunnison, Maybell, Naturita, Rifle and Slick Rock in FY 1995. The number of inclusions (VPs eligible for remedial action under the UMTRA Project) increased to 5,275 as new properties were identified. Remedial action was completed at 74 VPs, with 419 certified as complete in FY 1995. To date, 5,121 VPs have been cleaned up and 4,602 have

been certified. A summary of FY 1995 VP activities, by site, is presented in Figure 9.

The UMTRA Project Team and the state of Colorado reviewed approximately 150 properties in Grand Junction where questions existed regarding EPA standards. According to EPA standard 49 CFR 192.12,

The objective of remedial action shall be, and reasonable effort shall be made to achieve, an annual average (or equivalent) radon decay product concentration (including background) not to exceed 0.02 working level (WL). In any case, the radon decay product concentration (including background) shall not exceed 0.03 WL.

A construction crew replaces sod following cleanup of a VP in Rifle.

Designated VPs *	Properties Included in VP Program		Remedial Action Completed		Properties Certified Clean	
	FY1995	To date	FY1995	To date	FY1995	To date
Ambrosia Lake 0	0	5	5	5	0	0
Belfield 11	0	7	0	0	0	0
Bowman 3	0	1	0	0	0	0
Canonsburg 111	0	163	0	163	0	160
Durango 137	0	129	0	129	1	123
Edgemont 216	0	135	0	133	0	129
Falls City 20	0	13	0	13	0	7
Grand Junction 6,905	15	4,266	46	4,186	410	3,764
Grand Junction VP Dovetails**	0	115	0	110	0	105
Green River 29	0	17	0	17	0	17
Gunnison 14	0	12	2	12	1	2
Lakeview 4	0	8	0	8	0	8
Lowman 17	0	38	0	38	3	34
Maybell 0	5	11	0	0	0	0
Mexican Hat 21	0	11	0	11	0	5
Monument Valley 17	0	4	0	4	2	2
Naturita 60	10	37	9	11	0	0
Rifle 384	2	112	12	104	2	71
Riverton 50	0	42	0	42	0	41
Salt Lake City 127	0	118	0	118	0	117
Shiprock 17	0	15	0	15	0	15
Slick Rock 4	9	13	0	0	0	0
Spook 1	0	2	0	1	0	1
Tuba City 8	0	1	0	1	0	1
Total 8,156	41	5,275	74	5,121	419	4,602
% Complete		100.0%		97.0%		87.0%

*Number of properties listed in 1983 as possibly containing material from inactive processing sites.

**Dovetails are VPs remediated under the Grand Junction Remedial Action Program.

OTHER NOTES:

"FY 1995" figures for "Remedial Action Completed" are based on milestones reported by the contractor.

"FY 1995" and "To date" figures are based on the Vicinity Properties Data Management System (VPDMS).

Changes in data from FY 1994 report are due to ongoing VPDMS validation activities, reversals or closeouts.

Figure 9
Vicinity Property Activity Summary

The DOE and Colorado Department of Public Health and Environment (CDPHE) have developed strategies to investigate and, if necessary, remediate these properties and to provide a reasonable assurance that the standards have been achieved. Property surveys and remediation of these properties will primarily be conducted in FY 1996.

In addition, DOE conducted a study in Grand Junction to determine if properties were falsely excluded from the UMTRA Project VP program using gamma survey data as the criterion, as opposed to augmenting it with radon daughter concentration (RDC) data. Called the "false exclusion study," it consisted of reviewing 4,614 VPs. By conducting a statistical analysis of gamma readings at the properties and soliciting owner participation, the study focused on 94 properties. Of the 94 properties, nine had RDC readings greater than 0.02 WL. The next step is to conduct a detailed investigation of these nine properties, using a graded approach, to see if RRM is the cause of the elevated readings. The detailed investigations will be conducted in FY 1996.

Commingled Waste

At some VPs in Grand Junction, RRM has been commingled with hazardous wastes that are regulated under the RCRA or the *Toxic Substances Control Act*. Because different regulations apply to the two types of waste, disposing of these commingled waste presents a special problem.

During 1995, CDPHE offered an alternative to obtaining regulatory approval through a commingled waste agreement. The new approach uses the "permit by rule" provision of RCRA and the Colorado Code of Regulations (6CCR 1007-3, Part 100.21) to treat hazardous waste. This approach will allow on-site treatment without a formal agreement. The

regulations required DOE to assign a generator identification number for each site and submit waste analysis plans. The CDPHE approved the waste analysis plans in FY 1995.

Adopting this provision allowed DOE to initiate planning efforts for the treatment of heavy metals on seven commingled waste properties. In addition, DOE and the city of Grand Junction completed negotiations regarding remediation of the American Auto Salvage property. The DOE has initiated the procurement for this remediation effort.

The demolition of all the structures located on the Hansen Container VP in Grand Junction was initiated and completed by the EPA in FY 1995. The resulting debris was shipped to the nearby Cheney disposal cell by the DOE. Care was taken to ensure that no hazardous materials from that VP were shipped to Cheney. The EPA is expected to complete site restoration in early 1996.

Long-Term Radon Management

DOE anticipates that RRM will be discovered, encountered or newly identified during the course of new construction and changing land use in Grand Junction and other communities associated with

The current plan being pursued consists of keeping the Cheney disposal site open until a date yet to be determined, or until it is full...

the UMTRA Project after DOE's authorization to perform remedial action under the UMTRCA expires. The current plan being pursued consists of keeping the Cheney disposal site

open until a date yet to be determined, or until it is full, to accept RRM from Mesa County and other counties in Colorado, and from UMTRA communities outside Colorado.

Certification and Licensing

NRC accepted the Lowman site under its general license for long-term care on October 3, 1994, and the Lakeview site on September 15, 1995. The UMTRA Project transferred long-term care responsibility for Lowman to the DOE GJPO on March 23, 1995, and for Lakeview on September 29, 1995. The NRC signed the site certification summary for the Riverton site on January 10, 1995, and Canonsburg on August 14, 1995. Certification signified that UMTRA Project site remedial action is complete, and that the site meets applicable EPA standards. The Riverton tailings were relocated to an UMTRCA Title II site; therefore, an NRC license for long-term care under Title I is not necessary and there is no transfer of long-term care responsibility to the GJPO.

Surveillance and Monitoring

The UMTRA Project Long-Term Surveillance Program formally begins for a disposal site after NRC brings the site under its general license. The site-specific LTSP describes in detail the Long-Term Surveillance Program, including any monitoring, unique features and emergency measures necessary to fulfill conditions of the general license.

Additional progress was made in FY 1995 on the preparation, review and acceptance of UMTRA Project LTSPs. Preparation began on a draft LTSP for Ambrosia Lake and Mexican Hat. The Tuba City, Durango, Falls City, Green River, Salt Lake City and Canonsburg LTSPs are undergoing review and revision. NRC accepted the Lakeview final LTSP, and gave conditional acceptance to the Shiprock LTSP.

Completed Ambrosia Lake disposal cell.

Real Estate Acquisition

Real estate activities in FY 1995 included the successful acquisition of public lands required for remedial action, obtaining rights-of-way use agreements and securing agreements for DOE monitor wells needed for the ground water phase of the UMTRA Project.

DOE acquired public land required for remedial

DOE acquired public land required for remedial action at Maybell and Slick Rock. This successful acquisition allowed the DOE to proceed with remedial action on schedule.

action at Maybell and Slick Rock. This successful acquisition allowed the DOE to proceed with remedial action on schedule. The UMTRA Project Team acquired the land from the U.S. Bureau of Land Management (BLM) through a permanent withdrawal and jurisdictional transfer.

Working in conjunction with the BLM, DOE also examined six unpatented mining claims at Slick Rock's Burro Canyon disposal site for validity. The mineral report concluded that the claims were null and void due to lack of discovery. This allowed the DOE to proceed with cell construction activities. The DOE and

the BLM are currently working on finalizing a validity examination and mineral report for Maybell.

In addition, DOE completed an interagency agreement modification with the U.S. Army Corps of Engineers (USACE). The modification tasks the USACE with the review of the title documentation for the Ambrosia Lake and Falls City UMTRA sites to ensure consistency with U.S. Department of Justice standards for conveying property to the federal government.

In other actions, the UMTRA Project:

- Completed the title transfer process at Lakeview and Canonsburg. The USACE completed the acquisition of four perpetual leasehold estates in Canonsburg, and two perpetual leasehold estates in Burrell, Pa. These leasehold estates were acquired to support the Long-Term Surveillance Program.
- Made significant progress in completing the title transfers for the Green River, Durango and Falls City UMTRA sites. The USACE is presently working with the respective states to finalize the deed language.
- Finalized its Real Estate Management Plan. The purpose of the document is to provide guidance and information on how the UMTRA Project carries out its real estate responsibilities.

Ground Water Project Status

Programmatic Environmental Impact Statement

DOE is in the process of preparing a PEIS for the ground water phase of the UMTRA Project. This document analyzes the potential impacts of four programmatic alternatives for conducting the ground water phase. It provides a method for determining site-specific ground water compliance strategies, and provides data and information that can be used to more efficiently prepare site-specific environmental impact analyses.

During FY 1995, the UMTRA Project Team made progress in several stages of the development of this document. The draft PEIS was revised to address the final ground water

During June 1995, DOE held public hearings at nine communities in six states to solicit comments on the draft document from all interested parties.

standards issued by EPA in January 1995. In May 1995, the Notice of Availability of the draft PEIS for public review appeared in the *Federal Register*. During June 1995, DOE held public hearings at nine communities in six states to solicit comments on the draft document from all interested parties.

During the public comment period, which ended in September 1995, the UMTRA Project received approximately 500 verbal and written comments. Project members reviewed all the

comments and began preparing responses. Many of the comments will result in improvements that will appear in the final PEIS, which will be submitted to DOE Headquarters for review and approval in FY 1996. When issued, the final PEIS will be accompanied by publication of a ROD, which will identify DOE's preferred alternative for conducting the ground water project at all UMTRA sites. This alternative will provide the basis for determining site-specific ground water compliance strategies for meeting the EPA ground water standards.

Baseline Risk Assessments

In the environmental industry, in general, potential or actual risks to human health and the environment are the key drivers for remedial action decisions or compliance strategy development. The UMTRA Project is no different. During 1993-1996, BLRAs have been or will be written, reviewed and finalized for nearly all the sites. These documents carefully lay out the physical setting and the chemical characteristics for each site. They then discuss the possible routes of contaminant migration and the possible receptors (potentially affected people or parts of the environment). Although public health is not currently affected by site-related contamination of ground water because no one is drinking it, the risk assessments discuss possible effects if land or water uses change.

During FY 1995, draft BLRAs were prepared for eight sites: Durango, Lakeview, Maybell, Naturita, Rifle (two sites) and Slick Rock (two sites). Final risk assessments were completed for eight sites: Belfield, Durango, Grand Junction, Rifle (two sites), Salt Lake City and

Slick Rock (two sites).
Revised final BLRAs were prepared for Falls City, Grand Junction, Green River and Riverton.

Risk communication and risk management issues were also identified during FY 1995. Risk assessment documents represent the first step in the process of evaluating the remedial alternatives for a site. The results of the risk assessment must be communicated effectively to stakeholders. As part of this effort, the BLRAs contain detailed summaries that convey the important aspects of the documents in language that is as simple as possible. With this risk assessment information in hand, a wide range of interested parties can participate in the management of risks. Such management is required because of the need to balance the desire for risk reduction with the costs involved in affecting that reduction.

Site Observational Work Plans

The processes affecting ground water and contaminant movement are not easy to characterize, largely because they are invisible at the surface. Therefore, the investigation of ground water contamination problems requires an orderly, flexible set of procedures that allow collection of field

... the DOE reviewed and provided comments on seven SOWPs that were delivered during FY 1994.

Drilling a ground water monitoring well at the Tuba City UMTRA Project disposal cell.

information useful for remediation planning and design. The environmental industry in general, and the UMTRA Project in particular, has embraced the Observational Method as the means of collecting needed field data and moving efficiently toward Project completion.

The Observational Method has four key elements:

- Establish a conceptual model for the site and the most likely remedy based on probable site conditions
- Identify reasonable deviations from those conditions
- Identify measurements to detect deviations during investigation and remediation testing
- Prepare contingency plans for each potential deviation.

The blueprint for use of the Observational Method at each site is embodied in the site-specific SOWPs. During FY 1995, the first version of the SOWP for Monument Valley was prepared. In addition, the DOE reviewed and provided comments on seven SOWPs that were delivered during FY 1994. These SOWPs covered the sites at Tuba City, Riverton, Shiprock, Mexican Hat, Ambrosia Lake, Falls City and Spook.

A major SOWP field effort in Riverton during the summer of 1995 included installation of numerous monitoring wells and performance of aquifer tests. In addition, large field efforts are planned for the Tuba City and Falls City sites during the fall of 1995. Field work is also scheduled for Monument Valley.

Even though the field work under the SOWPs is concentrated at a handful of sites, routine ground water monitoring continues at numerous other sites. Water quality analyses are performed and water levels are taken by individual measurements and by data loggers at sites where the SOWP efforts will begin in future years. This early data collection allows more data to be available to perform trend analyses and to provide an adequate database for ground water flow and contaminant transport modeling.

Ground Water Project Responsibility

On October 1, 1995, responsibility for conducting the ground water phase of the UMTRA Project was transferred from the DOE UMTRA Project in Albuquerque to the DOE GJPO. Since GJPO already conducts the Long-Term Surveillance Program at each completed UMTRA Project site, that office will manage all aspects of the ground water project.

Independent Technical Review

In August 1995, the Environmental Restoration Division of the DOE Albuquerque Operations Office chartered an Independent Technical Review (ITR) team to review the ground water phase of the UMTRA Project. The purpose of the review was to evaluate the approach of the technical and business practices being utilized in the Project as compared to commercial business practices.

The ITR team conducted its review in September 1995. In general, the ITR process, when conducted during the course of a project, can often be the catalyst for initiating rapid,

(The ITR team) recommended a number of improvements, several of which DOE is already taking steps to implement.

beneficial changes that are positive for the project immediately following the review. Based on their evaluations, the review team members presented their preliminary report to DOE at the end of their review. They recommended a number of improvements, several of which DOE is already taking steps to implement.

The first draft of the ITR report was scheduled to be submitted to the Albuquerque Operations Office in October 1995. Once the final report is submitted, GJPO will evaluate and consider implementing any additional beneficial suggestions for program improvement.

Status Of Designated Sites

Ambrosia Lake, New Mexico

The UMTRA Project Team completed remedial action at Ambrosia Lake ahead of schedule in FY 1995. DOE conducted a closing ceremony at the Ambrosia Lake disposal site on June 22, 1995. DOE also transmitted a draft completion report and final audit report to the NRC and the state of New Mexico for review. In addition, DOE conducted the final round of water sampling proposed under the surface phase of the UMTRA Project.

For the ground water phase of the UMTRA Project, a draft SOWP was prepared and transmitted to the NRC for review.

Workers prepare to place culvert pipe near the completed Ambrosia Lake UMTRA Project disposal cell.

Belfield and Bowman, North Dakota

At Belfield and Bowman, DOE suspended all surface and ground water activities. The state of North Dakota has proposed removing the sites from the list of sites which the UMTRCA identified for remedial action.

Canonsburg, Pennsylvania

Licensing activities continued at Canonsburg, with NRC granting its concurrence on site certification, which certifies that the completed remedial action is in compliance with the EPA standards. The

USACE has completed its deed acquisitions review and the state of Pennsylvania transferred the deed to the site to DOE. The only remaining licensing action is NRC acceptance of the LTSP.

The UMTRA Project Team prepared the revised citizen summary for the BLRA. The final BLRA is currently scheduled to be complete by the beginning of November 1995.

Durango, Colorado

Durango is in the licensing phase, and the DOE prepared a draft LTSP for the site in FY 1995. DOE will transmit the final LTSP to the NRC in November 1995.

The UMTRA Project Team completed a study of the toe drain system for the disposal cell at Bodo Canyon. DOE also developed plans to install a pilot water treatment system. The purpose of the system is to determine the effectiveness of different materials in reducing certain radioactive and heavy metals constituents from the toe drain water. Sampling for this research should be completed in FY 1996.

In support of the ground water phase, the UMTRA Project Team prepared the final BLRA for the site in FY 1995.

Edgemont, South Dakota

DOE was not required to conduct remedial action in Edgemont. All the RRM from the former processing site was stabilized on the site by the owners prior to enactment of the UMTRCA; however, the UMTRCA was amended in 1978 to include cleanup of all VPs contaminated with tailings from the Edgemont site. DOE remediated all VPs in Edgemont prior to FY 1992. To date, the NRC has certified 129 VPs of the 135 requiring certification. Two properties will not be cleaned because their owners refuse to participate in the program.

Falls City, Texas

With the completion of all Falls City site remedial activities, DOE efforts in FY 1995 focused on documenting the completion of site activities with the submittal of the disposal site completion report to the state of Texas and the NRC. This report documents the surface remedial activities conducted at the site and its current condition. Following NRC and state of Texas review and comment resolution, the DOE will finalize the completion report. NRC licensing of the site is expected in 1996. In addition, DOE completed radon

sampling at the site and removed the alpha track radon detectors and their holders. DOE also completed the draft LTSP and delivered it to the state of Texas and NRC for review.

Under the ground water phase, DOE collected domestic water samples from private properties in the vicinity of the disposal site. The samples were part of the data collection objectives identified in the SOWP, which is undergoing stakeholder review. DOE also planned for the associated SOWP field effort, which will include the installation of 12 monitoring wells to determine the extent of downgradient contamination. As part of the data collection effort at the site, a DOE contractor installed ground water elevation data loggers and collected the data, in addition to conducting slug tests at selected wells.

Grand Junction, Colorado

Following the planting of vegetation at the former Climax Mill processing site, DOE completed all surface-related activities in Grand Junction in FY 1995. Future plans for the site include a project by the state of Colorado, Mesa County and the city of Grand Junction to construct a state park facility and possibly a foot bridge across the Colorado River.

To document the completion of the site, DOE transmitted the draft completion report to the NRC and state of Colorado for review. The report documents the surface remediation activities conducted at the processing site and its

Construction activities are complete at 4,186 of the 4,266 VPs included in the cleanup...

current condition. Once NRC and the state of Colorado review and comment on the report, DOE will finalize it and ask NRC to certify that the site meets EPA standards. Certification of the processing site is expected in mid-FY 1996.

In the past year, VP assessment and remedial activities continued in Grand Junction. Construction activities are complete at 4,186 of the 4,266 VPs included in the cleanup (98 percent), and DOE has certified that 3,764 (88 percent) are complete. The remaining properties are in various stages of investigation, remediation or certification. DOE's major VP remedial action activities in FY 1995 were conducted at the Hansen Container, Colorado National Monument, Industrial Construction Corporation and Doug Jones Sawmill VPs.

At the Cheney disposal site, the RAC has continued operations and monitoring activities to ensure safe placement of contaminated materials from VPs in a reserved area of the cell. The RAC also installed two monitoring wells for long-term monitoring of the site. The wells collect daily water level measurements and semiannual analytical samples. In addition, DOE conducted a vegetation study at the site to look at plant species, their densities and their impact on the cell.

Under the ground water phase, DOE modified the final BLRA to incorporate the final EPA ground water standards and a revised risk assessment methodology. In addition, DOE initiated the processing site SOWP to build on the data gathered for the BLRA and provide a comprehensive picture of the ground water regime beneath the processing site. This document will identify

possible alternatives for ground water remediation at the site and identify potential data gaps.

Green River, Utah

In FY 1995, DOE submitted the new Green River ground water protection strategy to the NRC and the state of Utah for concurrence. The related revisions of the LTSP and RAP will be completed in FY 1996. The USACE site acquisition efforts continued through 1995.

The UMTRA Project Team completed the revised final BLRA in FY 1995, while routine ground water sampling continued at the site. The next round of sampling will be in July 1996.

Gunnison, Colorado

Construction crews in Gunnison completed hauling RRM from the former mill processing site to the disposal site in

Technicians test soil to be used for the radon barrier at the Gunnison UMTRA Project disposal cell.

October 1994. Backfilling and restoration of the processing site was nearly completed by the end of FY 1995. Seeding and planting of cottonwood trees at the site should be completed in early FY 1996. Similarly, work to reclaim the Tenderfoot Mountain haul road, the route that was used to transport the contaminated materials to the disposal site, was also nearly complete by the end of FY 1995.

Construction of the disposal cell cover progressed in FY 1995. Construction crews completed the radon barrier and frost protection layer, and neared completion of placing the erosion protection rock layer. By the end of FY 1995, Project activities at Gunnison were 94 percent complete; construction work should be completed in early FY 1996.

The UMTRA Project performed monitoring activities at nine sites which were constructed on BLM lands to mitigate the impact to wetlands and wildlife during remedial action construction.

Lakeview, Oregon

DOE resolved the remaining title transfer issues and the state of Oregon transferred the Collins Ranch disposal site title to the federal government. The NRC accepted the Lakeview site under its general license in September 1995. The UMTRA Project transferred the site to the DOE GJPO in September 1995 for LTSM. For the ground water phase, the UMTRA Project prepared a draft BLRA and updated the WSAP. The ground water at the former processing site was sampled in FY 1995; however, sampling will not be required for another four years.

Lowman, Idaho

The UMTRA Project Team transferred the Lowman site file to the DOE GJPO in March 1995 while continuing "point of compliance" ground water monitoring, as dictated by the LTSP. The results are being evaluated in support of termination of ground water activities at the Lowman site as recommended in the NRC's Technical Evaluation Report.

Large concrete blocks from an old mill building foundation uncovered during preliminary excavations at the former uranium processing site in Maybell.

Maybell, Colorado

DOE Headquarters approved the Maybell final EA in January 1995, and remedial action construction started in May 1995. The remedial action will stabilize the RRM on the existing tailings pile, i.e., consolidate windblown and mill demolition debris and reshape the tailings. Primary construction activities consisted of:

A construction worker levels the monument on the UMTRA Project disposal cell at Halchita, Utah. The cell holds the tailings and other contaminated materials from the former uranium processing sites at Mexican Hat and Monument Valley.

Mexican Hat, Utah

DOE completed all remedial action construction activities at Mexican Hat in FY 1995, including LTSM features, e.g., site fencing and survey monuments. DOE conducted a closing ceremony for the combined Mexican Hat and Monument Valley surface remedial action on October 5, 1994.

DOE finalized the draft completion report and initiated preparation of the draft LTSP for the disposal cell in FY 1995. GJPO and UMTRA Project Team personnel conducted a preclosing inspection of the site. DOE continued negotiations with the Navajo Nation for a CAA for LTSM of the disposal site.

Monument Valley, Arizona

Remedial action at the Monument Valley UMTRA Project site was completed in March 1994 following removal of the on-site RRM to the Mexican Hat disposal cell.

For the ground water phase, the DOE completed the first draft of the SOWP. The SOWP process allows for flexibility in investigating and assessing the ground water at the site, and selecting a remedial action. The process involved seeking Navajo Nation review, comments and approval.

Naturita, Colorado

Phase I of the remedial action in Naturita, which consisted of demolishing the structures at the former processing site, was completed in November 1994. DOE Headquarters approved the EA and published the FONSI in FY 1995.

Disposal of the contaminated material from the former mill site will be at an existing Title II

- Site preparation and mobilization
- Demolition of mill-related structures and placement of the debris in the disposal cell
- Cleanup of windblown contamination
- Reshaping the tailings pile
- Site grading.

As part of the ground water phase, the UMTRA Project Team prepared the draft BLRA in September 1995.

As part of the first phase of remedial action at the former Naturita uranium processing site, a piece of contaminated scrap metal is cut before being stockpiled. All contaminated materials from the site will eventually be moved to the Uravan, Colo., disposal site.

facility located at Uravan, Colo. The RAP and cell design, developed by Umetco Minerals Corporation, have been submitted to the NRC and the state of Colorado for review and approval. The actual disposal site, the Upper Burbank Repository, will be acquired by DOE prior to the placement of any contaminated materials.

Phase II of the cleanup, the relocation of the RRM from the former mill site and associated VPs to the repository, will begin in the Spring of 1996.

DOE prepared the draft BLRA for the ground water phase in FY 1995. The final document will be completed in early FY 1996.

Rifle, Colorado

DOE is remediating two former uranium processing sites along the Colorado River in Rifle: the Old Rifle site on the east side of the city and the New Rifle site to the west.

Construction crews completed surface remedial action at the Old Rifle site in FY 1995, and by the end of the fiscal year had removed most of the contaminated material from the New Rifle site. Approximately 3.5 million cubic yards of tailings and RRM were placed in the Estes Gulch disposal site. Construction of the disposal cell cover began in FY 1995. The cover is expected to be completed by mid-FY 1996.

The UMTRA Project prepared a white paper on private wells and springs in the Rifle area, and prepared responses to comments on this position paper from the state of Colorado and the city of Rifle. The white paper described the hydrochemical relationship between the New Rifle and Old Rifle processing sites and the domestic wells in the vicinity of the former processing sites.

The final BLRA for both sites was also completed in FY 1995.

Wyoming and the Northern Arapaho and Shoshone Tribes for review. The UMTRA Project Team also sent the revised final BLRA to the tribes for review, and prepared a supplemental WSAP to define the additional characterization proposed in the draft SOWP.

The Riverton draft SOWP field characterization program was conducted during the summer of 1995 with the assistance of the Tribes and SNL. A DOE contractor installed nine new monitor wells and 10 tracer study wells to further

characterize the hydrologic regime at the site. Another well was installed in response to the request of local residents northwest of the site who were concerned about the effect of the site on their ground water.

The UMTRA Project Team also collected core samples during the well installation program for SNL to use in aquifer matrix studies, and jointly

conducted aquifer and tracer tests with SNL in the latter part of the summer program. They collected sediment, surface water and biota samples throughout the site area, and sampled all of the new wells. Finally, they surveyed all new well locations, sample locations and several water level points along the river and at wetlands adjacent to the site.

Salt Lake City, Utah

Surface remedial action and prelicensing activities in Salt Lake City focused primarily on developing the completion reports for the Clive disposal site, Vitro

A liner being installed on the upslope of the Rifle UMTRA Project disposal cell at Estes Gulch.

Riverton, Wyoming

NRC signed the site certification for the Riverton site in January 1995, signifying that remedial action was complete and that the site meets applicable EPA standards.

FY 1995 was a busy year for the Riverton site under the ground water phase. DOE transmitted the draft SOWP to the NRC, the state of

processing site and Central Valley Water Treatment Facility, a nearby VP. These reports are in various stages of review by the NRC.

The UMTRA Project developed a plan to address the outstanding issues related to the licensing of the Clive site. This included an inspection of site conditions by a team consisting of people from the DOE, TAC, RAC and NRC. Unresolved issues related to the completion reports and licensing of the Clive site should be successfully addressed in FY 1996. The GJPO also conducted a prelicensing inspection of the Clive site.

Routine ground water sampling continued at the Vitro site, with the next round scheduled for late December 1995.

Quarterly monitoring of water levels at a local golf course continued and a contractor installed three additional data loggers. DOE also evaluated the potential effects and risks of proposed expansion of the golf course. The UMTRA Project prepared the final BLRA in September 1995.

Shiprock, New Mexico

The last remaining issue before the licensing of the Shiprock UMTRA site is an agreement on a CAA. Once the DOE and Navajo Nation agree to the content of the proposed CAA, DOE will insert it into the final LTSP for NRC's concurrence.

DOE completed the draft SOWP in FY 1995. The document discusses the two distinct ground

water regimes and proposals for investigating and mitigating the ground water.

Slick Rock, Colorado

DOE approved the Slick Rock final EA in January 1995 and published a FONSI in the *Federal Register* on February 23, 1995. Resolution of NRC and CDPHE comments on the preliminary final RAP continued during 1995. DOE sent the final RAP to NRC and CDPHE for final review and concurrence.

As part of the preparations for the start of remedial action at Slick Rock, the remedial action contractor sites an office trailer near the former uranium processing site. Slick Rock is one of two sites where remedial action began in FY 1995.

Slick Rock is another UMTRA Project location with two former processing sites that DOE is remediating. The North Continent site and the Union Carbide site are both adjacent to the Dolores River about one mile apart. Remedial

action and relocation of the RRM to the Burro Canyon disposal site, about six miles from the processing sites, started in March 1995.

Excavation of the cell and relocation of the RRM from the North Continent site were the primary activities initiated in FY 1995; however, the subcontractor did not make appropriate progress and the contract was terminated in September 1995. The RAC is taking steps to complete cell excavation, North Continent site material placement and Union Carbide site temporary construction facilities early in FY 1996. The RAC will also seek new bids from experienced contractors for the remaining work, and proposes to complete the remedial action on schedule in the first quarter of FY 1997.

DOE completed the ground water BLRA for both sites in FY 1995, preparing it for transmittal to stakeholders.

Spook, Wyoming

The UMTRA Project prepared the ground water draft SOWP and sent it to the NRC and state of Wyoming for review. No water sampling is proposed under the ground water phase.

Tuba City, Arizona

The CAA for the Tuba City disposal site has not yet been finalized. DOE is negotiating with the Navajo Nation and the Hopi Tribe about LTSM at the disposal cell.

DOE also submitted the Tuba City LTSP to the NRC to obtain its concurrence on the proposed ground water compliance approach.

The UMTRA Project Team finalized the completion report for the disposal site in FY 1995. The Project Team also completed the draft SOWP and sent it to stakeholders for review.

At the end of FY 1995, DOE made final preparations for the initiation of field activities at the disposal site in early FY 1996. The field activities include installation of:

- A clean water well to support a University of Arizona project to reestablish native vegetation in the area
- Seventeen ground water monitoring wells for use in the ground water phase of the UMTRA Project
- Four extraction wells for removing contaminated transient drainage moving downgradient from the cell. Transient drainage is a predicted phenomenon caused when the weight of the constructed cell “squeezes” water and contaminants into the ground below it.

In addition, DOE contractors will construct three holding ponds for containing the water pumped by the extraction wells. The water will be treated before returning it to the ground.

UMTRA FY 1995 Technical Papers, Posters and Presentations

ABC: Segue to Costing in the 90s, by Gil Archuleta, Jim Cool and Jerry Holderness, JEG, and Nancy Lindas, DOE; presented at the DOE Environmental Restoration '95 (ER '95) conference in Denver, Aug. 13-17, 1995.

Assessing the Plant Uptake Risk Pathway for UMTRA Sites, by Donald R. Metzler, DOE; Robert A. Saar, Ph.D., Geraghty and Miller, Inc.; and Donald J. Baumgartner, Ph.D., and Edward P. Glenn, Ph.D., The University of Arizona; presented at ER '95.

Assessment of Plant Biointrusion on UMTRA Project Disposal Cells, by John C. Lommler, Ph.D., P.E., AGRA Earth and Environmental, Inc., and Charles J. Burt and Mark L. Miller, Roy F. Weston, Inc.; presented at ER '95.

Cleanup Protocols When Encountering Thorium-230 at U.S. DOE UMTRA Project Sites, by Mark L. Miller and James M. Hylko, Weston, and Robert E. Cornish, DOE; published in the Proceedings of the Fifth International Conference on Radioactive Waste Management and Environmental Remediation (ICEM '95, Volume 2), pp. 1575-1578, Berlin, Germany, Sept. 3-7, 1995.

Consolidation Characteristics of Uranium Mill Tailings, by Ali M. Banani and Jayantha S. Randeni, MK-Ferguson Environmental Services (MKES); presented at ER '95.

Contaminant Distributions at Typical U.S. Uranium Facilities and Their Effect on Remedial Action Decisions, by Steve Hamp, DOE, Timothy J. Jackson, Geraghty and Miller, and Patrick W. Dotson, Weston; presented at the International Conference on Radiation Protection and Radioactive Waste Management in the Mining and Minerals Processing Industries, Johannesburg, South Africa, Feb. 20-24, 1995.

Contentious Issues Between the DOE and the State of Colorado on the UMTRA Project, by Robert E. Cornish, DOE, and Jeff Deckler, CDPHE; presented at ER '95.

Determination of Aerosol Size Distributions at UMTRA Project Sites, by George Newton and Mark Hoover, Inhalation Toxicology Research Institute, Ron Reif, CWM Federal Environmental Services, and Carey Butler, PRC Environmental; presented at ER '95.

Effective Public Communication: Key to Successful Remedial Action at UMTRA Tribal Sites, by Charles A. Hundertmark, APR, and Frederick W. Morgan, APR, JEG, and Russel Edge, DOE; presented at ER '95.

Engineering Solutions to the Long-Term Stabilization and Isolation of Uranium Mill Tailings in the United States, by Donald R. Sanders, MKES, and John C. Lommler, Ph.D., P.E., AGRA; presented at the International Conference on Radiation Protection and Radioactive Waste Management in the Mining and Minerals Processing Industries, Johannesburg, South Africa.

Appendix

Establishment of and Verification of Contaminated Material Removal for the UMTRA Project, by Robert F. Claire and Phil Mohrman, MKES; presented at ER '95.

Factors Influencing the Selection of Off-Site Versus On-Site Disposal of Uranium Mill Tailings, by John M. McBee P.E., Weston; presented at ER '95.

How You Can Use a Beneficial Suggestions Program to Save Millions Too, by Nancy Lindas, DOE; presented at ER '95.

Lessons Learned from Permitting Monitor Wells at UMTRA Project Sites, by Paul E. Martinez and Carmen Saumur, Weston; presented at ER '95.

Maturing of an Environmental Restoration Project: Lessons Learned from the UMTRA Project Experience, by Steve Hamp, DOE; presented at ER '95.

Mitigation and Monitoring of Impacts to Wetlands and Wildlife at the Gunnison UMTRA Project Site, by Charles J. Burt, Weston, Sharon Arp, DOE, and Steve W. Cox, JEG; presented at ER '95.

Natural Flushing: A Risk-Based Approach to Meeting Ground Water Cleanup Standards, by Donald R. Metzler, DOE; presented at Waste Management '95 (WM '95), Tucson, Ariz., February 26-March 2, 1995.

Preliminary Investigation of Soil Washing Alternative for Former Uranium Mill Tailings at Naturita, Colorado, by George L. Hartmann and Mark L. Miller, Weston; Larry Selby, JEG; and Robert E. Cornish, DOE; presented at ER '95.

Production and Placement of a Bentonite Amended Radon/Infiltration Barrier for the UMTRA Mexican Hat Disposal Cell, by Robert F. Claire and Don Janz, MKES; presented at ER '95.

Radiological Facility Reclassification of the DOE UMTRA Project, by Michael C. Bradshaw, Weston; presented to the Health Physics Society, Boston, July 27, 1995, and published in *Health Physics*, 68(S1), S103, THAM-D6, 1995.

Status of the Ground Water Flow Model for the UMTRA Project Shiprock, New Mexico, Site, DOE/AL/62350-166, by Greg Ruskauff, Geraghty and Miller.

Thorium 230: Cleanup Standards, Measurement and Remediation in the UMTRA Project, by Robert E. Cornish, DOE; presented at ER '95.

Transition from Traditional to Low Flow Sampling, by Robert M. Sengebush and Kim C. Smith, Weston; presented at ER '95.

UMTRA Approaches to Regulation of Uranium Mill Tailings, by Steve Hamp, DOE; presented at a multilateral meeting on Approaches to Decommissioning Uranium Mine/Mill Sites in Sudbury, Canada, June 27-29, 1995.

UMTRA Project Cost Reduction/Productivity Improvement Program, by Nancy Lindas, DOE; presented at the Investing in Human Resources Conference in Tampa, Fla., August 1995.

UMTRA Ground Water Sampling and Techniques: Comparison of the Traditional and Low Flow Methods, DOE/AL/62350-193, by Robert M. Sengebush and Kim C. Smith, Weston.

UMTRA - The U.S. Uranium Mill Tailings Remedial Action Project, by Ralph Lightner and Charles Cormier, DOE, and Denise Bierley, Weston; presented at WM '95.

U.S. Regulatory Framework for Long-Term Management of Uranium Mill Tailings, The, by Clinton Smythe, DOE, and Denise Bierley and Michael Bradshaw, Weston, presented at the International Conference on Radiation Protection and Radioactive Waste Management in the Mining and Minerals Processing Industries, Johannesburg, South Africa.