Feb 18 1997

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 617311

2. To: (Receiving Organization) WRAP 1		3. From: (Originating Organization) WRAP 1		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: W026/Solid Waste Construction		6. Design Authority/ Design Agent/Cog. Engr.: TL Watson		7. Purchase Order No.: N/A	
8. Originator Remarks: For release				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: N/A	
11. Receiver Remarks:		11A. Design Baseline Document? ☐ Yes ☒ No		12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: N/A	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	HNF-SD-W026-ATP-027		0	Plant Control System Software Plan	Q	2	1	
2	HNF-SD-W026-ATR-027		0	Plant Control System Software Report	Q	2	1	

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval	4. Review	1. Approved	4. Reviewed no/comment
		2. Release	5. Post-Review	2. Approved w/comment	5. Reviewed w/comment
		3. Information	6. Dist. (Receipt Acknow. Required)	3. Disapproved w/comment	6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Area Mgr.: TL Watson	<i>[Signature]</i>	1/17/97	4-52						
1	1	Proj. Engr.: JB Payne	<i>[Signature]</i>	1/17/97	4-02						
1	1*	Cog.Eng.: JR Weidert	<i>[Signature]</i>	1/17/97	4-52						
1	1	Cog. Mgr.: RJ Bottenus	<i>[Signature]</i>	1/30/97	4-52						
1	1	QA: JR McGee	<i>[Signature]</i>	1/17/97	4-02						
		Safety									
		Env.									
18. JB Payne			19. RJ Bottenus			20. RJ Bottenus			21. DOE APPROVAL (if required) Ctrl. No.		
Signature of EDT Originator			Authorized Representative for Receiving Organization			Design Authority/ Cognizant Manager			☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments		

W-026 Acceptance Test Plan Plant Control System Software (SUBMITTAL # 216)

TL WATSON

Flour Daniel Northwest, Inc., Richland, WA 99352-1050
U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 617311 UC:
Org Code: 04E00 Charge Code: P1JF18
B&R Code: 39EW3130020 Total Pages: *358 359 and 7/4/97*

Key Words: WRAP 1, PCS, Software, Control, RTAP, NETCOM, PLC, Allen-Bradley, OIU, X-Terminal, Server, Program, LCU

Abstract: Acceptance Testing of the WRAP 1 Plant Control System software will be conducted throughout the construction of WRAP 1 with final testing on the glovebox software being completed in December 1996. The software tests will be broken out into five sections; one for each of the four Local Control Units and one for the supervisory software modules. The acceptance test report will contain completed copies of the software tests along with the applicable test log and completed Exception Test Reports.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BES Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

[Signature]
Release Approval

2/14/97
Date

Approved for Public Release

ICOM is a trademark of Inoue Communication Equipment Corporation
WinLogic is a trademark of ICOM, Inc.
Allen-Bradley is a trademark of Allen-Bradley
HP is a trademark of Hewlett-Packard Company
cc:MAIL is a trademark of cc:Mail, Inc. a subsidiary of Lotus Development Corporation

*Systems Interface Inc.***Acceptance Test Plan**

1.0 INTRODUCTION.....	2
2.0 REFERENCES.....	2
3.0 GLOSSARY OF TERMS AND ACRONYMS.....	3
4.0 ITEMS TO BE TESTED.....	5
5.0 ITEMS NOT TO BE TESTED.....	11
6.0 TEST DOCUMENTS.....	12
7.0 TEST APPROACH.....	16
8.0 SUSPENSION CRITERIA AND RESUMPTION REQUIREMENTS	19
9.0 TEST PARTICIPANT RESPONSIBILITIES.....	20
10.0 CHANGE CONTROL.....	24
11.0 TEST EXECUTION.....	24
12.0 RISKS AND CONTINGENCIES.....	26
13.0 GENERAL TEST PREREQUISITES	27
14.0 SUPPORT EQUIPMENT AND FACILITIES	27
15.0 APPENDICES.....	27

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

1.0 Introduction

This document is to establish a procedure to execute and document all testing necessary for and as required by project criteria for the Waste Receiving and Processing (WRAP) facility. The plan presents several sections that describe each aspect of acceptance testing. Technical terms and frequently used acronyms are listed followed by a brief introduction to acceptance testing. An overview of the testing method is provided, followed by descriptions of the required test documents and the suggested test participants along with their role in testing. A test scenario is provided and includes rules for executing test procedures, the criteria used to pass or fail a test, and the requirement for stopping and resuming testing. Additional testing constraints including Safety, Schedule, Facility, and Organization responsibilities are listed. References are also provided for source materials.

This test plan is designed to support the requirements of the contract specification sections. The contract specification section will take precedence in any discrepancy between this test plan and any contract specification.

This test plan may not anticipate all contingencies present in acceptance testing. Appropriate changes in test methods, procedures, documentation, or any other testing item that are required to facilitate testing and that are consistent with contract specifications and are agreed to by Both Buyer and Seller may be made during testing.

2.0 References

Raytheon Specifications for Hanford WRAP Module 1 Project:

Section 13461, "Plant Management System Hardware", Oct 1993.

Section 13462, "Plant Management System Software", Oct 1994.

Section 01655 - Division 1 Specification ATP Requirements, Oct 1993.

IEEE Standard 829-1983, "IEEE Standard for Software Test Documentation"

"WRAP 1 PMS Hardware Requirements" by Westinghouse Hanford Co.

"WRAP 1 PMS Software Requirements" by Westinghouse Hanford Co.

Systems Interface Inc.

Acceptance Test Plan

3.0 Glossary of Terms and Acronyms

ATP	<u>Acceptance Test Procedure. The assembly of all documents required to complete a test of a particular device or software module.</u>
Buyer	<u>The company purchasing an item, component, module, or assembly. Westinghouse Hanford Company is herein referred to as the "Buyer"</u>
Cognizant Witness	<u>The person designated as the primary test witness. This person verifies that each test procedure step is correctly executed and that the output received from each step matches the output expected from each step. This person is also authorized to resolve exceptions.</u>
Exception Log	<u>The form used to record test step output that differs from the expected test step output.</u>
FAT	Factory Acceptance Test
GFE	Government Furnished Equipment
HATP	Hardware Acceptance Test Procedure (The test procedure used for both factory and plant acceptance tests).
HBFATP	Hardware Buyer Factory Acceptance Test Procedure
HBPATP	Hardware Buyer Plant Acceptance Test Procedure
HSFATP	Hardware Seller Factory Acceptance Test Procedure
HSPATP	Hardware Seller Plant Acceptance Test Procedure
ICF KEH	ICF Kaiser Engineers Hanford Company
LLW	Low Level Waste
PCS	Plant Control System
PMS	Plant Management System
Regression Test	<u>Testing resulting from changing a test procedure in a way that affects other test procedures so that the affected test procedures must also be rerun.</u>
Seller	<u>The company or organization producing an item, component, module, or assembly which must be tested.</u>

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

PCL Construction Services Inc. and its subcontractors are herein referred to as the "Seller".

SATP	Software Acceptance Test Procedure (The test procedure used for both factory and plant acceptance tests).
SBFATP	Software Buyer Factory Acceptance Test Procedure
SBPATP	Software Buyer Plant Acceptance Test Procedure
SSFATP	Software Seller Factory Acceptance Test Procedure
SSPATP	Software Seller Plant Acceptance Test Procedure
<u>Test Director</u>	<u>The person designated to facilitate and manage testing.</u>
<u>Test Operator</u>	<u>The person designated to prepare equipment for testing and perform Test Procedures.</u>
<u>Test Plan</u>	<u>The overview document which describes how testing will be performed. (This document).</u>
<u>Test Report</u>	<u>The collection of documents created when a Test Procedure is run.</u>
<u>Test Review</u>	<u>A meeting held before each test begins to discuss test objectives, test methods, safety precautions, and other items that will facilitate testing.</u>
<u>Test Recorder</u>	<u>The person designated the distribute test information to participants and to assembly final test documents.</u>
<u>Test Witness</u>	<u>A person designated to witness testing and sign off after successful test procedure completion. This person does not sign off individual test steps or resolve test exceptions.</u>
TRU	TransUranic Waste
WRAP	Waste Receiving And Processing
WLAN	WRAP Local Area Network

Systems Interface Inc.

Acceptance Test Plan

4.0 Items to be tested.

All products supplied by the Seller under Specification Sections 13406, 13407, 13461, and 13462 will be covered under this acceptance test plan and are listed below. A seller and Buyer factory acceptance test (SF, BF) along with a seller and Buyer plant acceptance test (SP, BP) will be executed for a test procedure generated for each logical item or group listed.

Hardware Acceptance Tests

HATP #	Equipment Description	Equipment ID
1.	SHIPPING/RECEIVING/ANDA/NDE LOCAL CONTROL UNIT	CNR-12-101
2.	LLW PROCESSING LOCAL CONTROL UNIT	CNR-12-102
3.	TRU PROCESSING LOCAL CONTROL UNIT	CNR-12-103
4.	HVAC/UTIL/MONS LOCAL CONTROL UNIT	CNR-12-104
5.	OPERATOR CONTROL STATIONS including:	
	A. NDE OPERATOR CONTROL STATION #1	CNS-12-101
	B. NDE OPERATOR CONTROL STATION #2	CNS-12-102
	C. TRANSPORT/ANDA OPERATOR CONTROL STATION	CNS-12-103
	D. TRANSPORT/ANDA OPERATOR CONTROL STATION	CNS-12-104
	E. DISPATCH OPERATOR CONTROL STATION (GFE)	CNS-12-105
6.	DMS CENTRAL PROCESSOR including:	CPU-12-109
	A. DMS DISK DRIVE UNIT	DRV-12-109
	B. DMS SYSTEM TERMINAL	TE-12-109
7.	PCS DATABASE SERVER including:	CPU-12-110
	A. PCS SYSTEM TERMINAL	TE-12-110
8.	GLOVEBOX PROCESS WORKSTATIONS	
	A. LLW ENTRY G.B. PROCESS WORKSTATION	OIU-12-103A
	B. LLW SORTING G.B. PROCESS WORKSTATION	OIU-12-103B
	C. LLW EXIT G.B. PROCESS WORKSTATION	OIU-12-103C
	D. TRU ENTRY G.B. PROCESS WORKSTATION	OIU-12-104A
	E. TRU SORTING G.B. PROCESS WORKSTATION	OIU-12-104B
	F. TRU COMPACTED EMPTY DRUM LOADOUT WORKSTATION	OIU-12-104C
	G. TRU LOADOUT GLOVEBOXES	OIU-12-104D
	H. LLW RWM OPERATOR WORKSTATION	OIU-12-105B
	I. TRU RWM OPERATOR WORKSTATION	OIU-12-106B

Systems Interface Inc.

Acceptance Test Plan

HATP #	Equipment Description	Equipment ID
12.	BAR CODE EQUIPMENT including:	
	A. FIXED BAR CODE INTERFACE MODULE WITHIN LCU 103	
	B. BAR CODE PRINTER at SHIPPING / RECEIVING	BP-12-120
	C. RADIO LINK CONTROLLER in NDE/NDA AREA	12-NY-104
	D. RADIO LINK CONTROLLER in PROCESS AREA	12-NY-306
	E. RADIO LINK CONTROLLER in SHIPPING / RECEIVING AREA	12-NY-105
	F. RF BAR CODE SCANNER / TERMINAL in AS/RS Area	12-NT/NE-101
	G. FIXED BAR CODE SCANNER/TERMINAL at Rev Drum Scale Cnvyr	12-NT/NE-102
	H. RF BAR CODE SCANNER / TERMINAL at TRUPACT AREA	12-NT/NE-103
	I. RF BAR CODE SCANNER / TERMINAL at TRU Process Glovebox	12-NT/NE-300
	J. FIXED BAR CODE SCANNER / TERMINAL at TRU Process Glovebox	12-NT/NE-301
	K. RF BAR CODE SCANNER / TERMINAL at TRU RWM Glovebox	12-NT/NE-303
	L. FIXED BAR CODE SCANNER / TERMINAL at TRU RWM Glovebox	12-NT/NE-304
	M. FIXED BAR CODE SCANNER / TERMINAL at TRU RWM Glovebox	12-NT/NE-305
	N. RF BAR CODE SCANNER / TERMINAL at LLW Process Glovebox	12-NT/NE-310
	O. FIXED BAR CODE SCANNER/TERMINAL at LLW Process Glovebox	12-NT/NE-311
	P. FIXED BAR CODE SCANNER/TERMINAL at LLW Process Glovebox	12-NT/NE-312
	Q. RF BAR CODE SCANNER / TERMINAL at LLW RWM Glovebox	12-NT/NE-313
	R. FIXED BAR CODE SCANNER / TERMINAL at LLW RWM Glovebox	12-NT/NE-314
	S. FIXED BAR CODE SCANNER / TERMINAL at LLW RWM Glovebox	12-NT/NE-315
	T. FIXED BAR CODE WEDGE / TERMINAL at LLW RWM Glovebox	12-NT/NE-316
	U. FIXED BAR CODE WEDGE / TERMINAL at Sample Mgmt Office	12-NT/NE-317
	V. RF BAR CODE NETWORK CONTROLLER in LCU 101	12-NY-106
13.	ANNUNCIATOR	UA-12-110
14.	MISCELLANEOUS EQUIPMENT AS REQUIRED	

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

HATP Notes:

The test procedures for HATP items #5, 6, 7, 8 (Operator Control Stations) will only include equipment supplied by Systems Interface Inc.

The Bar Code System and annunciator systems are not part of specification section 13461/13462 and, technically, not part of the acceptance test requirement. They are included here and will be tested for completeness. The tests performed for these items within this acceptance test will meet the test requirements found in specification sections 13406 and 13407.

Systems Interface Inc.

Acceptance Test Plan

Software Acceptance Tests

SATP #	Software Process / Module Description	Software Detail Design Section
1.	Receiving	7.1
	A. Receiving Dock	7.1.1
	B. Drum Infeed Conveyor A	7.1.2
	C. Drum Scale Conveyor A	7.1.3
	D. Drum Infeed Conveyor B	7.1.6
2.	Shipping	7.1
	A. Drum Scale Conveyor B	7.1.4
	B. Drum Discharge Conveyor	7.1.11
3.	Autostacking / Retrieving System	7.1.5
4.	Shipping/Receiving/NDE/NDA Internal Transport	7.1
	A. Drum Storage Carousel	7.1.7
	B. Airlift & Transfer Conveyors	7.1.8
	C. Background Drum Storage Conveyors	7.1.9
	D. Empty Drum Infeed Conveyor	7.1.10
5.	NDE/NDA Analysis	7.1
	A. Drum NDE	7.1.12
	B. PAN Systems	7.1.13
	C. GEA Systems	7.1.14
	D. BWAS	7.1.15
	E. Box NDE	7.1.16
6.	Shipping / Receiving / NDE / NDA Supervisory Control	7.1.17
7.	Process Area Internal Transport	7.2
	A. Airlift & Transfer Conveyors	7.2.1
	B. RW Drum Carousel	7.2.3
	C. Empty Drum Conveyor	7.2.2
*** 8.	LLW Process Glovebox	7.2
	A. LLW Lift Tables	7.2.2
	B. Entry Glovebox	7.2.4
	C. Sorting Glovebox	7.2.5
	D. SuperCompactor	7.2.6
	E. Exit Glovebox	7.2.7

Systems Interface Inc.

Acceptance Test Plan

SATP #	Software Process / Module Description	Software Detail Design Section
*** 9.	<u>LLW RWM Glovebox</u>	<u>7.2.8</u>
*** 10.	<u>LLW Supervisory Control</u>	<u>7.2.9</u>
*** 11.	<u>TRU Process</u>	<u>7.3</u>
	<u> A. Entry Glovebox</u>	<u>7.3.3</u>
	<u> B. Sorting Glovebox</u>	<u>7.3.4</u>
	<u> C. Empty Drum Compact Glovebox</u>	<u>7.3.5</u>
	<u> D. Empty Drum Load-out Glovebox</u>	<u>7.3.6</u>
	<u> E. Waste Load-out Glovebox</u>	<u>7.3.7</u>
*** 12.	<u>TRURW Glovebox</u>	<u>7.3.8</u>
*** 13.	<u>TRU Supervisory Control</u>	<u>7.3.9</u>
14.	<u>Fixed Bar Code Processing</u>	<u>7.3.10</u>
15.	<u>Utility Systems</u>	<u>7.4</u>
	<u> A. HVAC</u>	<u>7.4.1</u>
	<u> B. HVAC Supervisory Control</u>	<u>7.4.4</u>
	<u> C. Health Physics Monitors</u>	<u>7.4.2</u>
	<u> D. Facilities Miscellaneous</u>	<u>7.4.3</u>
16.	<u>NetCom. on PCS Server, network system communication including:</u>	<u>7.5</u>
	<u> A. Automated Guided Vehicle (AGV)</u>	<u>7.5</u>
	<u> B. Data Management System (DMS)</u>	<u>7.5</u>
	<u> C. AutoStacking / Retrieving System (AS/RS)</u>	<u>7.5</u>
	<u> D. Packet Assay Monitor (PAM)</u>	<u>7.5</u>
	<u> E. Passive Active Neutron Assay Systems (PAN)</u>	<u>7.5</u>
	<u> F. Gamma Energy Assay Systems (GEA)</u>	<u>7.5</u>
17.	<u>RF Telnet (on PCS Server, communication with all RF Barcode Terminals)</u>	<u>7.6</u>
	<u>(including communication to 12-NT/NE-101,103, 300, 303,310, 313)</u>	
18.	<u>SerCom1 (Serial Communications Co-processor located within LCU101)</u>	<u>7.7</u>
	<u> A. Drum Scale Weight Transmitters (A & B)</u>	<u>7.7.1</u>
	<u> B. Box Conveyor Scale Weight Transmitter</u>	<u>7.7.1</u>
19.	<u>SerCom2 (Serial Communications Co-processor located within LCU101)</u>	<u>7.8</u>
	<u> A. Drum Transfer Conveyor Weight Transmitters (A & B)</u>	<u>7.8.1</u>
	<u> B. Lift Table Servo Motor Controllers</u>	<u>7.8.2</u>

Systems Interface Inc.

Acceptance Test Plan

SATP #	Software Process / Module Description	Software Detail Design Section
20.	SerCom3 (Serial Communications Co-processor located within LCU101)	7.9
	A. Lift Table Weight Transmitters	7.9.1
	B. Sort Table Servo Motor Controllers	7.9.2
	C. Lift Table Servo Motor Controllers	7.9.3
21.	SerCom4 (Serial Communications Co-processor located within LCU104)	7.10
	A. HVAC Controller	7.10.1
22.	Misc. Diagnostic and Troubleshooting programmed features	Various

SATP Notes:

The software acceptance tests listed above follow the functional requirements of the systems as listed in the specifications and Detail Software Design Submittal. As each module is tested, the associated communications links will also be tested.

*** corresponds to test procedures currently covered under separate "Integrated Testing" (see below)

5.0 Items Not to be Tested

The test procedures for HATP items #5E, 9A, and 9B (Government Furnished Equipment) will be supplied by Systems Interface but execution of the tests along with Exception Resolution will be the responsibility of the Buyer.

Interface to equipment supplied by others (such as the Supercompactor) will be tested to the point of verifying that the data is appropriately received by that equipment and specifically excludes testing the functionality of that equipment. This equipment includes (among others) the Supercompactor, Gloveboxes, BWAS, NDE, GEA, PAN, SIE, DMS software, Weight transmitters, Health Physics monitors, HVAC controller, Pneumatic Valve Manifolds, Bagless Transfer Port Controllers, AGV, Lift and Sort Tables, Conveyors, Drum Storage Carousels, and Packet Assay Monitor equipment. Systems Interface will work with the vendors of this equipment, as much as possible, to help validate their equipment functionality during the plant acceptance test process. Separate integrated testing may occur under a different test plan. Test procedures covered under these integrated tests may replace or supercede those

Systems Interface Inc.

Acceptance Test Plan

covered within this test plan. In those cases, the Software Acceptance Test Procedures called for under this plan will not be created and they will be covered within the integrated test procedures. The glovebox process lines are currently part of separate integrated testing. Software Acceptance Tests #8 through #14 (shown with *** in the SATP table) are currently covered under separate integrated testing. Buyer approval is required for these omissions.

6.0 Test Documents

Several documents are used to record test information. This section describes test documents and how these documents are assembled to record test results.

The documents used to support testing are:

- Test Plan
- Test Procedure
- Test Report
- Test Procedure Cover Sheet
- Test Procedure Data Sheets (when applicable)
- Additional Supporting Documents (when applicable)
- Test Log
- Test Procedure Exception Log
- Master Test Procedure Exception List
- Test Document Package (TDP)

Document requirements and examples of selected test documents are provided in the Appendix "Examples of Test Documents". The primary test documents are described below.

6.1 Test Plan

This document is the test plan and it describes the purpose for testing, the types of test(s) to be performed, and generally, how the test procedures will be performed, witnessed, approved, along with resolution of exceptions.

Each item called out for testing in the specification sections will be tested. The type of test used to verify that specification requirements are met will vary depending on the nature of the item. Many items can be tested via simple inspection. Other items will require detailed, step-by-step test procedures.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

6.2 Test Procedures

Each item, attribute, property, or feature to be tested represents a "Test Case". Test procedures will be created to include all "test cases". Test procedures describe test case objectives, a list of the items to be tested, references, and test procedure steps. Test procedure steps describe in a step-by-step manner the actions taken and the verifications that will be made to complete testing. To reduce paperwork and simplify testing, where appropriate, multiple related "test cases" should be included in a single test procedure.

Each test procedure contains introduction sections describing the techniques used to perform the test(s), the prerequisites required for each test, special equipment required to complete the tests, and indicates the general safety precautions required during testing.

This test plan calls for both Hardware and Software Test Procedures. The Hardware Acceptance Test Procedures involve testing individual components within an assembly to ensure proper operation in accordance with specification requirements. Equipment inspections may also occur during hardware testing to ensure compliance with specifications. This testing can also be called Functional Testing.

The Software Acceptance Test Procedures involve both performance and integrated testing. The performance tests ensure all items of an assembly work together. Integrated testing demonstrate that all subassemblies of a larger assembly (such as an entire glovebox) operate as a system in accordance with specification requirements. Normal operation, interlock, safety, and error recovery features are to be tested in accordance with specification requirements.

All test procedures will include references to a Buyer supplied "traceability matrix". The **traceability matrix** directly associates each test procedure step with the relevant specification section requirement and is used by the Buyer to verify that each contract specification is addressed by a test procedure. Some test procedures will also include a "testing tree". The **testing tree** provides an overview of the testing to be performed. The **testing tree** lists every test procedure that will be run, and the order for running these procedures under the test plan.

Systems Interface Inc.

Acceptance Test Plan

6.3 Test Reports

During testing, a test report will be prepared for each test procedure executed. Test Reports will contain the following items:

Test procedure Cover Sheet

The Test Procedure Cover Sheet is used to record test-procedure specific information during testing. A completed cover sheet is required for each test procedure.

Test Procedure

Each test step requiring verification will be initialed by the cognizant test witness and a copy of the entire test procedure signed by all relevant witnesses will be included in the test report.

Data Sheet

To simplify testing, whenever a test procedure or a portion of a test procedure is repeatedly executed, or executed for different equipment items, an *optional* data sheet may be used. The data sheet lists the specific information required for each test procedure execution.

For example, if a test is conducted for four identical devices, only one test procedure is written and a data sheet is attached referencing the equipment tag numbers and other information for each device.

Test Procedure Supporting Documents.

Test Procedure Specific Supporting documents are *optional* and are used when additional information is required to complete test procedures. Examples of supporting documents would be equipment operator manuals or guides, calibration values, and other similar documents that can be used to support testing. When included in a test report, supporting documents should be

Systems Interface Inc.

Acceptance Test Plan

labeled with the associated test procedure number and each supporting document page should be sequentially numbered.

Test Procedure Exception Log

A Test Procedure Exception Log is used whenever actual output differs substantially from expected output, resulting in test failure.

A test exception occurs when actual output differs substantially from expected output in a way that materially affects test results. For example, a port door not opening on initiation of an "opening sequence" during testing would be a test exception. Every time a test exception occurs, it is recorded on a Test Procedure Exception Log along with the planned resolution initiated by the cognizant test witness.

After testing has been completed, a master list of all unresolved test exceptions is created. The exception list is included in the final test documentation.

Test Log

During testing, a logbook will be prepared to document test results. The test log serves as a repository of general testing information. Typical log entries will include the date and time the log entry is made, the test procedure being performed, and explanatory comments. An entry is made in the log each time testing using a particular test procedure begins. Test exceptions, unusual test results, reasons for cancelling or delaying testing, and other similar information is placed in the test log to provide a comprehensive record of testing.

Test Document Package

The final testing document is often called a "Test Document Package" or "TDP" and is an assembly of all testing documents relevant to the test of a particular assembly, such as the LLW Process Glovebox line.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

To produce a TDP, the test plan, the relevant test procedures, all test reports, the test log, and the exception list for a particular type of testing are assembled. A cover sheet, a table of contents, a brief introduction explaining the objectives and results of the test, and any other supporting documents are added to produce the TDP.

Appendix "Examples of Test Documents", lists the suggested contents for each testing document, and provides examples of selected testing documents.

To reduce the number of TDPs created, where appropriate, the test procedures for different levels of testing may be grouped together as separate sections in a single TDP.

7.0 Test Approach

All tests will include sufficient detail to ensure that all parts of the PMS as provided by the seller (Systems Interface) are functional as specified. All tests must be based upon a test plan and use test procedures submitted to the Buyer and approved. The equipment to be tested is to be completely assembled by the seller and have undergone any preliminary inspections.

The Hardware Acceptance Test Procedures (HATP) involve testing individual components within an assembly to ensure proper operation. For the Local Control Units, this includes the point by point testing of all Inputs and Outputs. Additionally, the Hardware Acceptance Tests will verify that the supplied equipment meets specification requirements via a referenced Requirements Matrix. This testing can also be called Functional Testing. Buyer's presence during this phase of testing is optional, at the Buyer's discretion.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

The Software Acceptance Test Procedures (SATP) involve both performance and integrated testing. The performance tests ensure all items of an assembly work together. Integrated testing demonstrate that all subassemblies of a larger assembly (such as an entire glovebox) operate as a system in accordance with specification requirements. Normal operation, interlock, safety, and error recovery features are to be tested in accordance with specification requirements. This testing includes all PCS software and PCS system interfaces including PLC ladder logic modules, PCS Server RTAP, PCS Server RF Telnet, PCS Server NetComm, along with the application software these modules are executing on.

All testing will be executed for both the seller (internal) and Buyer (pre-delivery) at both the seller's Factory and Buyer's Plant Site. Thus, the PCS system will undergo a total of eight tests, Hardware Seller Factory (HSF), Hardware Buyer Factory (HBF), Software Seller Factory (SSF), Software Buyer Factory (SBF), Hardware Seller Plant (HSP), Hardware Buyer Plant (HBP), Software Seller Plant (SSP), and Software Buyer Plant (SBP). The Seller tests are internal "dry-runs" prior to formal witnessing by a Buyer's representative and do not need any approval beyond the usage of a Buyer approved test procedure. These tests will use the same test procedures as for the formal Buyer tests except that witness(es) used for this testing will be seller supplied cognizant engineers and no Buyer approval is necessary. It is possible (and desirable by the seller, SII) for a Buyer's representative to monitor the seller testing and make informal comments in order to expedite approval and execution of the formal Buyer tests. If and when agreed to by the buyer, some Hardware Acceptance Test Procedures may only be performed at the seller's factory.

For the factory tests, simulation software will be obtained from the network host system vendors for integration into this test procedures, when possible. If these simulation packages are unavailable or can not be delivered without affecting test schedules, simulation software will be developed for those network host systems as necessary by the seller (SII) to facilitate communications and control sequence testing. The simulators will only provide verification that interface commands have "reached" system in the proper format and allow for rudimentary control sequencing of responses back. These simulators may consist entirely of a

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

communications routine ('C' program) residing on the network monitoring the pre-defined TCP port addresses for commands and / or data, logging the communication and responding to the commands. The simulators will not be formally tested beyond peer reviews and internal factory tests performed by the seller (Systems Interface Inc). Major systems requiring communication simulation software include the AGV, AS/RS, PAM, DMS, PAN, GEA, and SIE. Currently, simulation software will be generated by seller for the PAN and GEA systems. The DMS will have simulation software generated by the Buyer which includes PCS <--> DMS <--> SIE status. The AGV, AS/RS, and PAM system simulation software may be provided by those vendors. The discrete I/O control (such as NDE) simulation will be performed through separate software modules residing in the LCU's (PLC ladder). All simulation source code developed by the Seller (SII) will be provided to the Buyer for functional verification.

Additional test "tools" will be developed by the seller for the PCS server. These tools will facilitate testing by providing easy access to database entries for bar code values read, I/O point status, network communication packets, etc. These tools will be referenced in the Software Acceptance Test Procedures. These tools will become part of the delivered software package for future Buyer maintenance functions.

A test log will be used to provide a chronological record of relevant details about the execution of tests. The test log will identify items being tested with version / revision levels, the attributes of the environment such as memory and resources available, and any anomalous events with information both before and after the unexpected event.

Note that many tests involve working with 120 Volt AC power which is potentially hazardous unless appropriate safety precautions are taken. This includes basic knowledge of electricity and awareness of whether a circuit or wire is energized before beginning work with or near any exposed electrical wiring or components.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

8.0 Suspension Criteria and Resumption Requirements

The Test Director needs to be informed **IMMEDIATELY** if problems are encountered with a procedure, safety or otherwise.

If a procedure cannot be performed as written, the test will be stopped, the equipment will be returned to a safe configuration, and the Test Director will be informed that the procedure cannot be performed as written, and revision or retest is required.

The Test Director will make a determination as to whether the problem is Minor or Significant. The Test Director will get approval from the authorized Buyers cognizant witness before classifying a problem as Minor or Significant and possibly continuing testing.

A Minor problem would be anything that can be resolved with as "AS-BUILT" notes in the test procedure and might be such problems as typographical errors, missing steps, or parameters incorrectly set.

Minor problems do not require an exception report to be generated and resumption of the test can occur immediately.

A Significant problem requires an exception report to be generated and the test will be stopped until the change is approved. This does not prevent the running of another portion of the test unaffected by the problem. Changes made to software may require an impact analysis to determine what other software modules and / or test procedures may have to be re-tested to account for possible secondary effects. This analysis (or re-test list) will be approved by the Buyer's authorized representative witnessing and accepting successful test execution before test resumption may occur. The test exception report will contain this information and provide signatures authorizing disposition.

Certain tests need to be completed in their entirety for a successful execution. These tests will be identified as such in the "Safety, Precautions, and Limitations" section of each procedure.. If a test procedure is not labeled "Needs to be completed in full without interruption for a successful test", then the test procedure can be interrupted at any step and restarted at a later time without having any impact on those test steps occurring later.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

9.0 Test Participant Responsibilities**General**

Each company or organization participating in the specified test will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The personnel shall become familiar with this document and with the details of the specified test to the extent that they can perform their assigned duties.

Test Director

A cognizant engineer supplied by the seller's subcontractor (Systems Interface)

Coordinates testing with all participants and directs testing.

Acts as a liaison between the participants in the testing.

Is responsible for creation of all testing documents.

Distributes the approved testing schedule before start of testing.

Schedules and conducts a pretest kickoff meeting with the participants before the start of testing when necessary.

Notifies the persons performing and witnessing the test at least fourteen (14) days before the start of pre-shipment and performance testing, seven (7) days in advance for random assembly inspections, and two (2) days advance notice for all other tests.

Schedules a dry run when necessary (the seller tests).

Notifies affected parties when a change is made to the testing schedule.

Requests in writing from the owner those services, materials, or equipment that have been designated as being supplied by others.

Takes necessary action to clear exceptions to the test. This includes consulting with the cognizant witness and receiving concurrence describing test exceptions as minor or significant.

Confirms that field testing and inspection of the system or portion thereof to be tested has been completed.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

Stops any test which, in his judgment, may cause damage to the system or put the safety of people at risk until the problem has been resolved.

After verifying that there is no adverse impact, may alter the sequence in which systems or subsystems are tested.

Ensures that required environmental conditions are maintained.

If a test is suspended for a period of time or is completed, ensures that the system is left in a safe mode.

Before restarting a suspended test, reverifies the test prerequisites.

Initiates any documentation necessary to record required changes to the test which are incorporated into the final TDP.

Reviews recorded data, discrepancies, and exceptions.

With concurrence of the cognizant test witness, obtains information or changes necessary to clear or resolve objections during the performance of the test.

Signs Execution Test and Approval page when test has been performed.

Signs Exception form when an exception has been resolved.

Obtains required signatures on the original documentation prior to reproduction and distribution.

Cognizant Witness

A Cognizant engineer provided by the Buyer.

Witness the tests.

Review the results of testing.

Provides input and expert advice to resolve test exceptions.

Initials each test step of the Test Procedure Field copy as it is completed, or on a data sheet when provided.

Records test instrument identification numbers and calibration expiration dates.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

Authorized by the Buyer to approve:

- 1) starting, stopping, pausing, and resuming test operations as requested by the Test Director.
- 2) initials each test step
- 3) test completion.
- 4) classification of test problems as Minor or Significant as determined by the Test Director.
- 5) planned resolutions of test exception reports.
- 6) final dispositions of test exception reports.

Witness(es), Inspector

Additional Cognizant engineer(s) provided by the Buyer.

Witness the tests.

Review the results of testing.

Provides input and expert advice to assist in the resolution of test exceptions.

Authorized by the Buyer to approve:

- 1) Final test completion.

Recorder (possibly combined with a Witness or Operator)

Verifies that the test procedure used is the current revision.

Prepares a field copy of the relevant test procedures for use in testing.

Records objections and exceptions on the Test Procedure Exception Log.

Creates Final Exception List.

Updates test procedures due to changes made during testing.

Assembles test documents to produce the Test Document Package.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

Submits the completed TDP to the Test Director. The Test Director transmits a copy to the Buyer when the test has been accepted and exceptions closed.

After test is finished, assigns sequential alphanumeric page number to test documents created during testing (i.e. Test Reports, Test Procedure Exception Logs, data print-outs, etc.) Records appropriate TDP page numbers in the Table of Contents.

Checks and dates each test step on the field copy as it is completed. Records test data as directed by the Test Witnesses. The check box at the ar right of the procedure steps indicate that the step has been completed, not that the test was successful or not.

Records comments and any other relevant information in the Test Log as directed by Test Director or Test Witnesses.

Signs Test Procedure indicating the name of the Recorder.

Test Operator (maybe combined with the Test Director)

A cognizant engineer supplied by the seller. Multiple test operators may conduct testing.

Performs the test under the direction of the Test Director.

Provides labor, equipment, and test instruments required for performing tests which have not been designated as being provided by others.

Requests in writing, from various the suppliers, those services, materials, or equipment that have been designated as supplied by others.

Confirms that equipment required for performing test will be available at the start of testing.

Signs the Test Procedure Cover Sheet.

Signs the Test Procedure Exception Log.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

10.0 Change Control

All test documents will be covered under the Configuration Control Plan and Quality Assurance plans to ensure the latest versions are being used for the test procedures. Please reference these documents for further information.

11.0 Test Execution**Occupational Safety and Health**

Individuals shall carry out their assigned work in a safe manner to protect themselves and others from undue hazards and to prevent damage to property and environment. Performance of test activities shall always include safety and health aspects.

Test Process

Testing starts when the test operator and witness(es) sign the Test Execution form and note in the test log that testing for procedure XXX has started. The log is used to keep a record of all testing events for each testing phase. Major events include starting and stopping of each test procedure, success or failure of execution, and Minor problems that are resolved during testing without generating a test exception report.

The test operator proceeds through prerequisites and setup, and witnesses concur that prerequisites have been satisfied and setup is correct.

Operator starts through the test procedure, with only the cognizant witness initialing the success or failure of each test case and the Recorder checking the steps off as they are completed.

If a test fails, the Test Director classifies the failure as a Minor or Significant problem, the Recorder notes this classification in the Test log and the cognizant witness signs the test log authorizing this classification.

A Minor problem would be anything that can be resolved with as "AS-BUILT" notes in the test procedure and might be such problems as typographical errors, missing steps, or parameters incorrectly set. Minor problems do not require an exception report to be generated and resumption of the test can occur immediately if the test procedure allows for it.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

A Significant problem requires an exception report to be generated and the test will be stopped until the change is approved. This does not prevent the running of another portion of the test unaffected by the problem.

Exceptions are processed by SII by indicating a planned resolution of the exception on the Exception Report form. The planned resolution may indicate an error in the procedure (e.g., missing setup requirement), failure of equipment, or possibly an error caused by GFE, or other cause outside control of SII. If the cognizant witness accepts the planned resolution, the cognizant witness signs the Exception Report form authorizing SII to affect repairs. If the cognizant witness disagrees with the planned resolution, the cognizant witness does not sign, and indicates their reason for the disagreement.

Once repairs or other disposition is complete, SII completes the "Action Taken" section on the Exception Report form. SII and the cognizant witness sign the Exception Report accepting disposition of the problem, indicating that the test procedure is ready for retest. The cognizant witness may also indicate on the Exception Report form that regression testing is required. Regression testing is required in cases where modifications have been made that may affect the results of other test procedures. When an exception is completed, the exception entry is closed on the exception master log.

When all Exception Report forms have been signed off, indicating that a test procedure is ready for retest, the test operator and witness(es) sign a new Test Execution form and start the test at the appropriate place, as indicated in the test procedure's resumption requirements section.

When a test procedure has been executed without any exceptions outstanding, all witnesses sign the approval blocks under the "Disposition" section of the test procedure, indicating a successful test completion. All test output (including printouts, notes, or data files) are marked by date, time, procedure step, test execution number, and page number (if necessary) and are attached to the test execution form.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

For the Buyer factory and plant acceptance tests, SII and the cognizant witness sign the Test Execution form under "Test Acceptance" when all exceptions have been closed and the witness(es) have indicated that the test was successfully completed.

12.0 Risks and Contingencies

A major risk to completion of the testing effort would be the classification of *all* problems encountered in the testing effort as Significant, which requires exception reports to be completed. An exception report stops the current section of a test procedure until approval of the report dispositions and actions. This consumes a lengthy period of time and delay testing significantly, especially if the test requires extensive setup and completion without interruption.

The Minor problem classification with "AS-BUILT" corrections to the test procedure is the most expedient way to allow test continuation to occur for these problems. Minor problems will arise and interrupt the test process. If the problem can be fixed or resolved immediately and is insignificant to functionality of the system, it should not create an extensive amount of administrative paper trails. Note that proper documentation of all AS-BUILT corrections will be performed no matter how test problems are classified (Minor or Significant).

Another important requirement to successful completion of testing is a single cognizant witness. Only one person should be authorized to approve each test step and resolve problems. If multiple sign-offs were required for each step or problem, test time would be extended a considerable amount, most likely to the point of affecting the overall test completion schedule.

Additionally, a mechanism needs to be in place to ensure timely resolution of ECNs generated during the test process. Numerous required specification changes will be discovered during the Seller Software Acceptance Tests and the Seller (Systems Interface) needs to be able to generate approvable ECN's quickly without having to traverse the formal RFI process which would delay test completions significantly. This requires a Buyer's representative (cognizant test witness) present during the Seller Tests to provide engineering consultation with determination of specification changes to be made and to approve the ECN's generated during the tests.

<i>Systems Interface Inc.</i>		
	Acceptance Test Plan	

13.0 General Test Prerequisites

In addition to the test pre-requisites listed in the individual test procedures, inspection of the installation of the system component to be tested is required. The inspection will include as a minimum:

Inspection of all equipment to check for solid installation, secure wiring, safe environments, and possible damage to the equipment during shipping.

The systems to be tested have been inspected for safety.

All reference documents have been verified for the correct revision number and all changes have been noted.

The simulation software associated with the equipment is available, downloaded, and properly executing.

Power is available.

Associated lamps have been tested.

All necessary process elements are available for use and methods of disposal of spent process elements have been approved by the owner.

Voice communications are available between test locations (if witnesses in multiple locations are required to complete a test).

The Buyer may also wish to inspect the equipment for specification compliance via the traceability matrix.

14.0 Support Equipment and Facilities

The Seller shall furnish all support equipment, services, and utilities necessary to perform glovebox inspections and testing.

Typically, inspections and functional testing will be performed at Seller's facilities. Software Acceptance Testing will be performed at the Seller's facilities as much as possible (through simulation) and completely on-site at Buyer's facility.

15.0 Appendices

A sample Hardware Acceptance Test Procedure along with test documents are attached.

Test Procedure SATP 0.1	PCS Security	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐
		BPSATP ☐

Revision Status

This test procedure is based on Specification Section 13462, Attachment 1, Revision 2, 8/15/94 and has incorporated all of the applicable engineering changes received by and requests for information issued by **Systems Interface** to date.

Release/Revision Abstract:
Pre-release approval review.

Release/Revision History		
Release/Revision Number	Abstract	Release Date
0 - 0.x	Pre-release approval reviews	7/25/95
1	Formal Submittal	3/22/96

Test Procedure SATP 0.1	PCS Security		Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐	BPSATP ☐

Test Objectives

This test procedure tests the PCS functionality for security.

This test procedure includes the following test cases:

ALL TESTS INITIAL CONDITIONS	5
TEST CASE 1 : ALARM ACKNOWLEDGEMENT	5
TEST CASE 2 : SETPOINT MODIFICATION	7
TEST CASE 3 : ALARM ENABLE/DISABLE	8
TEST CASE 4 : POINT CATEGORIES	9

Test Procedure SATP 0.1	PCS Security		Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐	BPSATP ☐

WRAP Equipment Required

The following lists the minimum equipment required to perform the tests as described by this procedure. Other equipment that is not mentioned here may be utilized to aid in the testing.

NDA OCS 1	201-CNS-12-103
PCS Server	202-CPU-12-110

Test Equipment Required

The following lists the minimum equipment required to perform the tests as described by this procedure. Other equipment that is not mentioned here may be utilized to aid in the testing.

none

References

1. Specification Section 13461
2. Systems Interface Test Plan
3. Systems Interface PLC Memory Maps
4. Systems Interface WRAP Facility Management System Network Communications Protocol Document
5. WRAP 1 Computer System Interface Definition Document, Rev. 0

Safety Precautions

1. Notify personnel prior to testing of special safety precautions and conditions during testing.
2. Prior to testing assure that Test Operators are familiar with the normal operation of the equipment being tested and are instructed in the operations to be performed.
3. Ensure that all affected equipment is properly installed and operating correctly.
4. Ensure that this test procedure has been thoroughly reviewed by all persons involved in the testing prior to beginning testing.
5. Please note that Revision 0 test procedures are initial draft test procedures. Revision 0 test procedures should be thoroughly reviewed prior to actual use.
6. Ensure that all persons involved with the test are familiar and have read the Systems Interface Test Plan, Latest Revision.

Test Procedure SATP 0.1	PCS Security	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐
		BPSATP ☐

Test Procedure Notes

The next section contains the specific test procedures to be followed. The following notes pertain to all of the test procedures found herein.

1. For each test case there are a set of initial conditions which need to be met before that test case can begin. All of the initial conditions are given in step 0.
2. All references to activating (1) and deactivating (0) I/O are to be accomplished by using a PC or laptop and PLC software for the SFSATP, BFSATP and the SPSATP. For the BPSATP the plant equipment that is being interfaced to/controlled will be used to generate the required signals.
3. All references to sending and receiving NETCOM messages are to be accomplished using data entry and message monitoring screens on the PCS for the SFSATP, BFSATP and the SPSATP. The test participants can verify message transmissions by using the PCS message monitoring windows. For DMS messaging the DMS simulator can be used to transmit and check for receipt of messages if it is found to be feasible to do so.

For the BPSATP the plant equipment that is being interfaced to/controlled will be used to generate the required signals.

4. References to OCS screens are given in square [] brackets which contain the screen title. The operator will need to switch to the listed screen to verify the test step. For example, [NDE A] refers to the NDE A system screen and [NDE/NDA] refers to the NDE/NDA overview screen.
5. [Alarm Summary] refers to both the alarm summary screen and the alarm printer and the alarm log(s). As a minimum, the referenced screen must be checked to ensure that the step being tested has passed. The summary screen is located in a separate workspace which can be access via a button on the bottom of the OCS screen. The testing of the alarm handling (i.e. acknowledgment, printing and logging of alarms) is in SATP 0.2.
6. SRM # is the Software Requirements Matrix reference number.

Test Procedure SATP 0.1	PCS Security				Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐	BPSATP ☐		

STEP #	TEST PROCEDURE STEPS (SATP 0.1)	EXPECTED OUTPUT	SRM #	PASS ✓	FAIL ✓	WITNESS (Initial)
-----------	------------------------------------	-----------------	----------	-----------	-----------	----------------------

All Tests Initial Conditions

a	All required equipment is powered up.					
b	The network is up and operational. Router is on, all net lines connected.					

TEST CASE 1 : Alarm Acknowledgement

0	Initial Conditions a. Rope switch on NDE A is reset - activate I:006/12					
1	Login to any OCS as: login: monitor password: monitor	The OVERVIEW screen is shown with the ALARM SUMMARY.				
2	Pull a rope switch on the NDE A transfer conveyor. Deactivate I:006/12 "rope switch"	[DRUM NDE A] Rope switch is shown red, flash. [NDE/NDA] NDE A transfer conveyor is shown in alarm (red, flash). [OVERVIEW] NDE/NDA are is shown in alarm (red, flash). [Alarm Summary] A rope switch alarm is shown(red, flash).				
3	[Alarm Summary] Try to acknowledge the alarm.	You can't.				
4	Logout and login as: login: genop password: genop	The OVERVIEW screen is shown with the ALARM SUMMARY and the rope switch alarm from above is still unacknowledged.				
5	[Alarm Summary] Try to acknowledge the alarm.	The alarm is acknowledged. [DRUM NDE A] Rope switch is shown red, static. [NDE/NDA] NDE A transfer conveyor is shown in alarm (red, static). [OVERVIEW] NDE/NDA are is shown in alarm (red, static).				

Test Procedure SATP 0.1	PCS Security	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐
		BPSATP ☐

STEP #	TEST PROCEDURE STEPS (SATP 0.1)	EXPECTED OUTPUT	SRM #	PASS ✓	FAIL ✓	WITNESS (initial)
		[Alarm Summary] A rope switch alarm is shown(red, static).				
6	Reset the rope switch. Activate I:006/12 "rope switch"	[DRUM NDE A] Rope switch is shown normal.				
		[Alarm Summary] The rope switch alarm clears.				
		[NDE/NDA] NDE A transfer conveyor is shown normal.				
		[OVERVIEW] NDE/NDA are is shown normal.				
7	Logout and login as: login: supervisor password: supervisor	The OVERVIEW screen is shown with the ALARM SUMMARY.				
8	Pull a rope switch on the NDE A transfer conveyor. Deactivate I:006/12 "rope switch"	[DRUM NDE A] Rope switch is shown red, flash.				
		[NDE/NDA] NDE A transfer conveyor is shown in alarm (red, flash).				
		[OVERVIEW] NDE/NDA are is shown in alarm (red, flash).				
		[Alarm Summary] A rope switch alarm is shown(red, flash).				
9	[Alarm Summary] Try to acknowledge the alarm.	The alarm is acknowledged.				
		[DRUM NDE A] Rope switch is shown red, static.				
		[NDE/NDA] NDE A transfer conveyor is shown in alarm (red, static).				
		[OVERVIEW] NDE/NDA are is shown in alarm (red, static).				
		[Alarm Summary] A rope switch alarm is shown(red, static).				

Test Procedure SATP 0.1	PCS Security	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐ BFSATP ☐ SPSATP ☐ BFSATP ☐

STEP #	TEST PROCEDURE STEPS (SATP 0.1)	EXPECTED OUTPUT	SRM #	PASS ✓	FAIL ✓	WITNESS (Initial)
10	Reset the rope switch. Activate I:006/12 "rope switch"	[DRUM NDE A] Rope switch is shown normal. [Alarm Summary] The rope switch alarm clears. [NDE/ND A] NDE A transfer conveyor is shown normal. [OVERVIEW] NDE/ND A are is shown normal.				
END						

TEST CASE 2 : Setpoint Modification

0	Initial Conditions a. If not already, login to any OCS as: login: monitor password: monitor					
1	Switch to the HVAC - PROCESS EXHAUST screen. Select the flow control valve 618A.	[SETPOINT CONTROL] This window pops up for the selected flow control valve.				
2	[SETPOINT CONTROL] Change the value in the "New Setpoint" field and press APPLY. Wait 30 seconds. Press the RESET.	[SETPOINT CONTROL] The "Current Setpoint" field did not change and the "New Setpoint" field has the same value.				
3	Logout and login as: login: genop password: genop					
4	Switch to the HVAC - PROCESS EXHAUST screen. Select the flow control valve 618A.	[SETPOINT CONTROL] This window pops up for the selected flow control valve.				
5	[SETPOINT CONTROL] Change the value in the "New Setpoint" field and press APPLY. Wait 30 seconds. Press the RESET.	[SETPOINT CONTROL] The "Current Setpoint" field did not change and the "New Setpoint" field has the same value.				
6	Logout and login as:					

Test Procedure SATP 0.1	PCS Security	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐
		BPSATP ☐

STEP #	TEST PROCEDURE STEPS (SATP 0.1)	EXPECTED OUTPUT	SRM #	PASS ✓	FAIL ✓	WITNESS (initial)
	login: supervisor password: supervisor					
7	Switch to the HVAC - PROCESS EXHAUST screen. Select the flow control valve 618A.	[SETPOINT CONTROL] This window pops up for the selected flow control valve.				
8	[SETPOINT CONTROL] Change the value in the "New Setpoint" field and press APPLY. Wait 30 seconds. Press the RESET.	[SETPOINT CONTROL] Both the "Current Setpoint" and the "New Setpoint" fields have the new value.				
END						

TEST CASE 3 : Alarm Enable/Disable

0	Initial Conditions a. If not already, login to any OCS as: login: monitor password: monitor					
1	Switch to the HEALTH PHYSICS MONITORING screen. Select the alpha radiation monitor in Shipping/Receiving (RITA-511).	[HEALTH PHYSICS - ALARM LIMIT CONTROL] This window pops up with the ENABLED box depressed (i.e. the alarm is ENABLED).				
2	[HEALTH PHYSICS - ALARM LIMIT CONTROL] Select the ENABLED box.	[HEALTH PHYSICS - ALARM LIMIT CONTROL] The ENABLED box is shown out.				
3	[HEALTH PHYSICS - ALARM LIMIT CONTROL] Press APPLY. Press RESET.	[HEALTH PHYSICS - ALARM LIMIT CONTROL] The ENABLED box is shown depressed (i.e. the alarm is still enabled).				
4	Logout and login as: login: genop password: genop					
5	Switch to the HEALTH PHYSICS MONITORING screen. Select the alpha radiation monitor in Shipping/Receiving (RITA-511).	[HEALTH PHYSICS - ALARM LIMIT CONTROL] This window pops up with the ENABLED box depressed (i.e. the alarm is ENABLED).				
6	[HEALTH PHYSICS - ALARM LIMIT CONTROL] Select the ENABLED box.	[HEALTH PHYSICS - ALARM LIMIT CONTROL] The ENABLED box is shown out.				
7	[HEALTH PHYSICS - ALARM LIMIT CONTROL]	[HEALTH PHYSICS - ALARM LIMIT CONTROL]				

Test Procedure SATP 0.1	PCS Security				Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐		BPSATP ☐	

STEP #	TEST PROCEDURE STEPS (SATP 0.1)	EXPECTED OUTPUT	SRM #	PASS ✓	FAIL ✓	WITNESS (initial)
	Press APPLY. Press RESET.	The ENABLED box is shown depressed (i.e. the alarm is still enabled).				
8	Logout and login as: login: supervisor password: supervisor					
9	Switch to the HEALTH PHYSICS MONITORING screen. Select the alpha radiation monitor in Shipping/Receiving (RITA-511).	[HEALTH PHYSICS - ALARM LIMIT CONTROL] This window pops up with the ENABLED box depressed (i.e. the alarm is ENABLED).				
10	[HEALTH PHYSICS - ALARM LIMIT CONTROL] Select the ENABLED box.	[HEALTH PHYSICS - ALARM LIMIT CONTROL] The ENABLED box is shown out.				
11	[HEALTH PHYSICS - ALARM LIMIT CONTROL] Press APPLY. Press RESET.	[HEALTH PHYSICS - ALARM LIMIT CONTROL] The ENABLED box is shown out (i.e. the alarm is disabled).				
END						

TEST CASE 4 : Point Categories

1	Review the RTAP database and confirm that the points have the proper categories defined IAW SII SDD.				
END					

Test Procedure SATP 0.2	Alarm and Event Monitoring	Date/Time Executed
SFSATP ☐	BFSATP ☐	SPSATP ☐
		BPSATP ☐

Revision Status

This test procedure is based on Specification Section 13461 and 13462 requirements for the alarm system and has incorporated all of the applicable engineering changes received by and requests for information issued by **Systems Interface** to date.

Release/Revision Abstract:
Pre-release approval review.

Release/Revision History

Release/Revision Number	Abstract	Release Date
0 - 0.x	Pre-release approval reviews	2/12/96
1	Formal Submittal	3/22/96