ENGINEERING CHANGE NOTICE

Page 1 of 2

1. ECN 643804

Proj.
ECN

2. ECN Category (mark one) Supplemental ☐ Direct Revision ☒ Change ECN ☐ Temporary ☐ Standby ☐ Supersedeure ☐ Cancel/Void ☐	3. Originator's Name, Organization, MSIN, and Telephone No. Kelly G. Carothers, Process Control, R2-11, 373-4556	4. USQ Required? [X] Yes [] No ^{7/22/98} TF-98-0709	5. Date 07/20/98
	6. Project Title/No./Work Order No. Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan	7. Bldg./Sys./Fac. No. 241-C-106	8. Approval Designator S
	9. Document Numbers Changed by this ECN (includes sheet no. and rev.) HNF-SD-WM-PCP-013, Rev. 0	10. Related ECN No(s). N/A	11. Related PO No. N/A
12a. Modification Work [] Yes (fill out Blk. 12b) [X] No (NA Blks. 12b, 12c, 12d)	12b. Work Package No. N/A	12c. Modification Work Complete N/A Design Authority/Cog. Engineer Signature & Date	12d. Restored to Original Condi- tion (Temp. or Standby ECN only) N/A Design Authority/Cog. Engineer Signature & Date
13a. Description of Change This ECN is being generated in order to incorporate comments from DOE-RL, include new technical information from the revised Project W-320 Thermal Analysis and updating tank compositions to be consistent with best-basis inventories.			
13b. Design Baseline Document? [] Yes [X] No			
14a. Justification (mark one) Criteria Change [X] Design Improvement [] Environmental [] Facility Deactivation [] As-Found [] Facilitate Const [] Const. Error/Omission [] Design Error/Omission []			
14b. Justification Details Document is required to provide the basis for preparing procedures and operational plans in supporting sluicing of tank 241-C-106.			
15. Distribution (include name, MSIN, and no. of copies) See attached distribution.			RELEASE STAMP JUL 25 1998 DATE: HANFORD STA: RELEASE #4 ID: 15

ENGINEERING CHANGE NOTICE

Page 2 of 2

1. ECN (use no. from pg. 1)

ECN-643804

16. Design Verification Required
☐ Yes
☒ No

17. Cost Impact

ENGINEERING

Additional ☐ \$ *N/A*
 Savings ☐ \$ *N/A*

CONSTRUCTION

Additional ☐ \$ *N/A*
 Savings ☐ \$ *N/A*

18. Schedule Impact (days)

Improvement ☐ *N/A*
 Delay ☐ *N/A*

19. Change Impact Review: Indicate the related documents (other than the engineering documents identified on Side 1) that will be affected by the change described in Block 13. Enter the affected document number in Block 20.

SDD/DD	☐	Seismic/Stress Analysis	☐	Tank Calibration Manual	☐
Functional Design Criteria	☐	Stress/Design Report	☐	Health Physics Procedure	☐
Operating Specification	☐	Interface Control Drawing	☐	Spares Multiple Unit Listing	☐
Criticality Specification	☐	Calibration Procedure	☐	Test Procedures/Specification	☐
Conceptual Design Report	☐	Installation Procedure	☐	Component Index	☐
Equipment Spec.	☐	Maintenance Procedure	☐	ASME Coded Item	☐
Const. Spec.	☐	Engineering Procedure	☐	Human Factor Consideration	☐
Procurement Spec.	☐	Operating Instruction	☐	Computer Software	☐
Vendor Information	☐	Operating Procedure	☒ <i>7/22/98</i>	Electric Circuit Schedule	☐
OM Manual	☐	Operational Safety Requirement	☐	ICRS Procedure	☐
FSAR/SAR	☐	IEFD Drawing	☐	Process Control Manual/Plan	☐
Safety Equipment List	☐	Cell Arrangement Drawing	☐	Process Flow Chart	☐
Radiation Work Permit	☐	Essential Material Specification	☐	Purchase Requisition	☐
Environmental Impact Statement	☐	Fac. Proc. Samp. Schedule	☐	Tickler File	☐
Environmental Report	☐	Inspection Plan	☐		☐
Environmental Permit	☐	Inventory Adjustment Request	☐		☐

20. Other Affected Documents: (NOTE: Documents listed below will not be revised by this ECN.) Signatures below indicate that the signing organization has been notified of other affected documents listed below.

Document Number/Revision Document Number/Revision Document Number/Revision

N/A
 PLANT OPERATING PROCEDURES w/p 7/22/98

21. Approvals

Signature	Date	Signature	Date
Design Authority J.W. Bailey	<i>7/21/98</i>	Design Agent	
Cog. Eng. K.G. Carothers	<i>7/21/98</i>	PE	
Cog. Mgr. N.W. Kirch	<i>7/21/98</i>	QA	
QA		Safety	
Safety W.T. Dixon	<i>7/22/98</i>	Design	
Environ.		Environ.	
Other J.W. Lentsch	<i>7/21/98</i>	Other	
D.G. Baide	<i>7/22/98</i>		
G.N. Hanson	<i>7/22/98</i>		
R.G. Stickney	<i>7/22/98</i>		

DEPARTMENT OF ENERGY

Signature or a Control Number that tracks the Approval Signature

ADDITIONAL

Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan

K. G. Carothers
S. D. Estey
N. W. Kirch
L. A. Stauffer
J. W. Bailey

Lockheed Martin Hanford Corporation, Richland, WA 99352
U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: EDT-610282 UC: 2070
Org Code: 7A150 Charge Code: D2M78
B&R Code: EW 3120074 Total Pages: 203 (510B 7/25/98)

Key Words: W-320, WRSS, Retrieval, Sluicing, Process, Control, Plan,
Tank 241-C-106, Tank 241-AY-102, Mass Transfer, Temperature Limits,
Flammable Gas

Abstract: Project W-320 has installed the Waste Retrieval Sluicing System at the 200 East Area on the Hanford Site to retrieve the sludge from single-shell tank 241-C-106 and transfer it into double-shell tank 241-AY-102. Operation of the WRSS process will resolve the high-heat safety issue for tank 241-C-106 and demonstrate a technology for the retrieval of single-shell tank wastes. This process control plan coordinates the technical operating requirements (primarily mass transfer, temperature, and flammable gas) for the sluicing operation and provides overall technical guidance for the retrieval activity.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Chris Braden
Release Approval

7/25/98
Date

Release Stamp

Approved for Public Release

Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan

K. G. Carothers
S. D. Estey
N. W. Kirch
L. A. Stauffer
Lockheed Martin Hanford Corp.

J. W. Bailey
Numatec Hanford Corporation

Date Published
July 1998

Prepared for the U.S. Department of Energy
Assistant Secretary for Environmental Management

FLUOR DANIEL HANFORD, INC.

P.O. Box 1000
Richland, Washington

Hanford Management and Integration Contractor for the
U.S. Department of Energy under Contract DE-AC06-96RL13200

CONTENTS

1.0	INTRODUCTION	1-1
2.0	PROCESS PERFORMANCE CRITERIA	2-1
3.0	PROCESS DESCRIPTION	3-1
3.1	WASTE CHARACTERIZATION	3-5
3.1.1	Tank 241-C-106 Waste Chemical and Physical Properties	3-5
3.1.2	Tank 241-AY-102 Waste Chemical and Physical Properties	3-9
3.2	SLUICING PREPARATIONS	3-12
3.2.1	Tank 241-C-106 Waste Subcooling	3-12
3.2.2	Waste Retrieval Sluicing System Baseline Measurements	3-13
3.2.3	Waste Retrieval Sluicing System Supernatant Temperature Equalization	3-18
3.2.4	Tank 241-C-106 Supernatant Level Adjustment Transfer	3-19
3.2.5	Tank 241-AY-102 Supernatant Level Adjustment Transfer	3-19
3.2.6	Tank 241-AY-102 Chemical Adjustment	3-20
3.2.7	Tank 241-AY-102 Supernatant Sampling and Composition Baseline	3-20
3.2.8	Waste Retrieval Sluicing System Waste Compatibility	3-21
3.2.9	Tank 241-AY-102 Supernatant Routing Contingency	3-21
3.3	WASTE RETRIEVAL SLUICING SYSTEM OPERATION PLAN	3-22
3.4	PROCESS FLOWSHEET	3-27
3.4.1	Tank 241-C-106 Pre-Sluicing Flowsheet	3-27
3.4.2	Sluicing Operation Flowsheet	3-27
3.4.3	Post Sluicing Monitoring Period Flowsheet	3-38
3.5	EQUIPMENT DESCRIPTIONS	3-38
3.5.1	Fluid Systems	3-38
3.5.2	Ventilation Systems	3-46
3.5.3	Instrument Descriptions	3-53
3.5.4	Waste Retrieval Sluicing System Control System Arrangement	3-67
3.5.5	Utility Systems	3-72
4.0	PROCESS CONTROL	4-1
4.1	SLUICING PROCESS CONTROL	4-5
4.1.1	Slurry Concentration Control	4-5
4.1.2	Tank 241-C-106 Liquid Level Control	4-11
4.1.3	Sluice Nozzle Directional Control	4-13
4.1.4	Tank 241-C-106 Mass Transfer Control	4-15
4.1.5	Transfer Pipeline Flushing Control	4-20
4.2	TANK 241-AY-102 MASS TRANSFER VERIFICATION CONTROL	4-21
4.3	WASTE TEMPERATURE CONTROL	4-25
4.3.1	Tank 241-C-106 Sludge Temperature Control	4-26
4.3.2	Tank 241-AY-102 Waste Temperature Control	4-34
4.4	FLAMMABLE GAS RETENTION CONTROL	4-40
4.4.1	Pre-Sluicing Flammable Gas Baseline	4-41
4.4.2	Flammable Gas Controls During Sluicing Operations	4-41
4.4.3	Flammable Gas Controls During Monitoring Periods	4-42
4.4.4	Flammable Gas Controls After Completion of Tank 241-C-106 Retrieval	4-46

CONTENTS (Continued)

4.5	OTHER CONTROLS	4-49
4.5.1	Leak Detection	4-50
4.5.2	Tank 241-AY-102 Supernatant Chemical Composition	4-56
4.5.3	Criticality Safety	4-56
4.5.4	Separable Organic	4-57
4.6	PROCESS SAMPLING REQUIREMENTS AND SCHEDULE	4-58
5.0	RESPONSE TO OFF-NORMAL CONDITIONS	5-1
5.1	PROCESS UPSETS	5-1
5.1.1	Loss of Tank 241-C-106 Sludge Subcooling Margin	5-1
5.1.2	Tank 241-AY-102 Steady-State Temperature Predictions Above Limits	5-1
5.1.3	Tank 241-AY-102 Flammable Gas Retention Above Limits	5-3
5.1.4	Transfer Pipeline Plugging	5-4
5.1.5	Aerosol Formation in Tank 241-C-106	5-5
5.1.6	System Operating Temperature Limit Exceeded	5-6
5.2	FACILITY UPSETS	5-7
5.2.1	Loss of 296-C-006 Ventilation System	5-7
5.2.2	Loss of 241-AZ-702 Primary Ventilation System	5-7
5.2.3	Loss of 296-A-16 Annulus Ventilation System	5-8
5.2.4	Loss of Electric Power	5-8
5.2.5	Loss of Chilled Water Supply to HX-1361 Condenser	5-9
5.2.6	Tank or Transfer Pipeline Waste Leak	5-9
6.0	REFERENCES	6-1
APPENDIX		
A	INDEX OF TECHNICAL OPERATING REQUIREMENTS	A-1

LIST OF FIGURES

3-1	Retrieval Process Schematic.	3-2
3-2	Tank 241-C-106 Cross Section View	3-3
3-3	Tank 241-AY-102 Cross Section View	3-4
3-4	Tank 241-C-106 Heat Load Estimate.	3-7
3-5	Pre-Sluicing Activities Time-Phased Logic	3-15
3-6	Tank 241-C-106 Operational Plan	3-24
3-7	Waste Retrieval Sluicing System Process Flowsheet Tank 241-C-106 Ventilation System (296-P-16).	3-29
3-8	Process Flowsheet - Process Fluid Systems	3-31
3-9	Waste Retrieval Sluicing System Process Flowsheet Tank 241-C-106 Ventilation System (296-C-006).	3-33
3-10	Waste Retrieval Sluicing System Process Flowsheet Tank 241-AY-102 Primary Ventilation System and Annulus Supply System	3-35
3-11	Waste Retrieval Sluicing System Fluid System Equipment Arrangement	3-40
3-12	Route for Transfer Pipelines	3-41
3-13	Tank 241-C-106 Submersible Slurry Pump/Winch	3-43
3-14	Tank 241-C-106 Sluicer Installation	3-45
3-15	Tank 241-C-106 Waste Retrieval Sluicing System Ventilation System (296-C-006)	3-48
3-16	Tank 241-C-106 Existing Ventilation System (296-P-16)	3-49
3-17	Tank 241-AY-102 Primary Ventilation System (241-AZ-702)	3-51
3-18	Tank 241-AY-102 Annulus Ventilation System (296-A-16)	3-52
3-19	Slurry Pipeline Mag-Flow Meter and Closed Circuit Television System	3-55
3-20	ENRAF™ 854 ATG Liquid Level Gauge	3-56
3-21	Tank 241-AY-102 Axial Temperature Monitoring Cross Section	3-60
3-22	Tank 241-AY-102 Radial Temperature Monitoring Cross Section	3-61
3-23	Tank 241-C-106 Thermocouple Trees	3-62

LIST OF FIGURES (Continued)

3-24	Standard Hydrogen Monitoring System	3-64
3-25	MO-211 Operator Control Station Layout	3-68
3-26	MO-211 Control Station Layout	3-69
3-27	Sluicing Annunciator Panel	3-70
3-28	Waste Retrieval Sluicing System Sluicing Control Panel	3-71
3-29	241-AY Tank Farm Sluicing Operator Control Station Layout	3-74
3-30	241-AY Tank Farm Annunciator Panel	3-75
4-1	WRSS Process Control Logic Diagram	4-3
4-2	Tank 241-C-106 Slurry Booster Pump (P-1362) Curve/System Curve	4-7
4-3	Slurry Booster Pump (P-1362) Curve/System Curve - Nominal	4-8
4-4	Tank 241-C-106 Sluice Nozzle Directional Control	4-14
4-5	Slurry Solids Mass Fraction as Function of Slurry Density and Slurry Carrier Fluid Density for Solids Particulate Density of 2.61 g/mL	4-17
4-6	Slurry Solids Mass Fraction as Function of Slurry Density and Slurry Solids Particulate Density for Carrier Fluid Density of 1.0 g/mL	4-18
4-7	Saturation Pressure and Temperature	4-27
4-8	Decision Map for Hydrogen Concentration Measurements	4-47
4-9	Decision Map for Level Measurements	4-48
4-10	Assumed Thermal Expansion Factor of the WRSS Liquid and Sludge	4-54
5-1	Estimated Sluicing Stream Temperatures for Varying Sluicing Operating Durations	5-6

LIST OF TABLES

3-1	Predicted Current Inventory in Tank 241-C-106	3-5
3-2	Best-Basis Inventory Estimates for Nonradioactive Components in Tank 241-C-106	3-6
3-3	Best-Basis Inventory Estimate for Radioactive Components in Tank 241-C-106	3-8
3-4	Best Estimate Parameters for 241-C-106	3-8
3-5	Inventory Estimates for Tank 241-AY-102 Supernatant	3-9
3-6	Inventory Estimates for Tank 241-AY-102 Sludge	3-11
3-7	Inventory Estimate for Radioactive Components in Tank 241-AY-102 Sludge	3-11
3-8	Best Estimate Parameters for 241-AY-102 Waste	3-12
3-9	Tank 241-AY-102 Temperature Monitoring Locations	3-14
3-10	Presluicing Flammable Gas Baseline	3-17
3-11	Process Evaluations Performed at WRSS Monitoring Periods	3-28
4-1	Estimated Slurry Solids Loading for Slurry Pump System Flow Rates at 1,624 rpm Booster Pump Speed	4-9
4-2	Monitoring Frequency for Tank 241-AY-102 Mass Transfer Verification	4-23
4-3	Pressures and Waste Saturation Temperatures at Various Waste Depths in Tank 241-C-106	4-27
4-4	Tank 241-C-106 Waste Temperature Limits During Sluice Increments	4-30
4-5	Saturation Temperature at Location of Maximum Waste Temperature	4-33
4-6	Applicable Tank 241-AY-102 Waste Thermocouples to Comply with 91 °C (195 °F) Limit During Sluice Batches	4-36
4-7	Tank 241-AY-102 Waste Temperature Limits During Post-Sluicing Monitoring	4-38
4-8	Monitoring Requirements During Sluicing Operations	4-41
4-9	Monitoring Requirements During Monitoring Period	4-43
4-10	Decision Map	4-46

LIST OF TABLES (Continued)

4-11	Monitoring Requirements After Completion of Retrieval	4-49
4-12	WRSS Sampling Requirements.	4-59
A1-1	Project W-320 Safety SSCs and TSRs and Defense-in Depth for Representative Accidents	A-3
A2-1	Operating Specification Document Controls for Tank 241-AY-102 . . .	A-14
A2-2	Operating Specification Document Controls for Tank 241-C-106 . . .	A-20
A4-1	Industrial Safety (Tank Farm HASP) Controls for Tank 241-C-106 . .	A-25
A4-2	Industrial Safety (Tank Farm HASP) Controls for Tank 241-AY-102 . .	A-27

LIST OF TERMS

$\mu\text{Ci/g}$	microcuries per gram
$\mu\text{g/g}$	micrograms per gram
$\mu\text{g/mL}$	micrograms per milliliter
Btu/hr	British thermal units per hour
Btu/hr/°F	British thermal units per hour-Fahrenheit
Btu/lb/°F	British thermal units per pound-Fahrenheit
°C	degrees Celsius
cfm	cubic feet per minute
Ci	curie
cm	centimeter
cm^3	cubic centimeter
°F	degrees Fahrenheit
ft	feet
ft^3	cubic feet
ft/s	feet per second
gal	gallon
gal/min	gallons per minute
gpm	gallons per minute
g	gram
g/mL	grams per milliliter
hp	horsepower
in.	inch
kg	kilogram
kgal	kilogallon
kg/L	kilograms per liter
kW	kilowatt
kPa	kilopascal
L	liter
L/min	liters per minute
lbs	pounds
m	meter
m^3	cubic meters
m/s	meters per second
MPa	megapascal
NR	not reported
%	percent
psig	pounds per square inch gauge
rpm	revolutions per minute
scf	standard cubic feet
scfd	standard cubic feet per day
scfm	standard cubic feet per minute
scm	standard cubic meter
ALC	air lift circulator
AC	administrative controls
Ar	argon
BIO	Tank Waste Remediation System Basis for Interim Operation
BPE	barometric pressure effect
CAM	continuous air monitor

LIST OF TERMS (Continued)

CIU	communication interface unit
DAS	data acquisition system
DOE-RL	U.S. Department of Energy, Richland Operations Office
Ecology	Washington State Department of Ecology
HEPA	high-efficiency particulate air (filter)
LCO	Limiting Condition of Operation
LCS/LCO	Limited Control Setting/Limiting Condition of Operation
MIT	multifunctional instrument tree
PUREX	plutonium-uranium extraction (plant)
SHMS	standard hydrogen monitoring systems
TMACS	tank monitoring and control system
TRG	Tank 241-C-106 Waste Retrieval Technical Review Group
TSR	TWRS technical safety requirement
TWRS	Tank Waste Remediation System
VFI	void fraction instrument
w.g.	water gauge
WRSS	Waste Retrieval Sluicing System

1.0 INTRODUCTION

The Waste Retrieval Sluicing System (WRSS) was installed on single-shell tank 241-C-106 by Project W-320. The purpose of this system is to retrieve and transfer high-heat sludge from tank 241-C-106 to double-shell tank 241-AY-102, which is designed for high-heat waste storage. The transfer will eliminate the high-heat safety issue for tank 241-C-106 and demonstrate a technology for retrieval of single-shell tank waste.

Tank 241-C-106 is designated as a Watch-List tank because an uncontrolled high-temperature increase could result in a serious potential for the release of high-level waste if active cooling is not maintained in the tank. This designation was mandated by the *National Defense Authorization Act of Fiscal Year 1991*, Public Law 101-510, Section 3137, "Safety Measures for Waste Tanks at Hanford Nuclear Reservation" (the Wyden Amendment). The high-heat safety issue arises from the need to continue adding water (approximately 22,700 L [6,000 gal] per month) for cooling the stored sludge until about the year 2045. Tank 241-C-106 is well past its design life. Tanks of this type, built in the same time frame, currently have failure rate of approximately 50 percent. If a tank leak occurs, water additions cannot be stopped because sludge temperatures would exceed established limits and could cause structural damage to the tank concrete and a subsequent release of high-level waste to the environment. Continued water additions would further contaminate the environment.

Tank 241-C-106 has been selected to demonstrate the sluicing technique as a retrieval technology for single-shell tank waste. The planned WRSS operations will complete the U.S. Department of Energy, Richland Operations Office (DOE-RL) commitments to the *Hanford Federal Facility Agreement and Consent Order* (Ecology et al. 1996), or Tri-Party Agreement Milestone M-45-03A, "Initiate Sluicing Retrieval of 241-C-106," which states "initiate sluicing retrieval of tank 241-C-106 to resolve the high-heat issue and demonstrate waste retrieval."

The purpose of the WRSS Process Control Plan is to coordinate the technical operating controls for the sluicing operation and to provide overall technical guidance for the retrieval activity. Also, Addendum 1 of the *Tank Waste Remediation System Basis for Interim Operation* (BIO) commits to a prescribed process control plan that implements processes and controls that are contained in the flammable gas, thermal, and chemistry topical reports (FDH 1998a). The BIO specifies that a number of processing parameters be included in the plan; sluicing pump performance information, control of the pumps, mass transfer limit, maximum sluicing duration, monitoring requirements, and monitoring durations. The process control plan includes a description of the sluicing process and operating sequence; safety, environmental, and process operating limits; and process control strategy. The scope of the process control plan covers pre-sluicing waste transfers, sluicing startup support and operations, activities through completion of the transfer of waste from tank 241-C-106 to tank 241-AY-102, and subsequent storage and monitoring of the wastes in both tanks.

This page intentionally left blank.

2.0 PROCESS PERFORMANCE CRITERIA

The primary objectives of the tank 241-C-106 Waste Retrieval Sluicing System (WRSS) operation are to eliminate the radiogenic high-heat safety issue and to demonstrate a technology for retrieval of single-shell tank wastes. Therefore, the WRSS process will be considered successful when the following conditions are met.

- The amount of heat-generating waste transferred from single-shell tank 241-C-106 to double-shell tank 241-AY-102 allows discontinuing water additions to tank 241-C-106. Removing the first 0.61 m (2 ft) of sludge is projected to reduce the heat load in tank 241-C-106 enough to maintain waste temperatures within allowable limits without the continued addition of water (Ogden et al. 1998).
- The maximum feasible waste recovery from tank 241-C-106 has been achieved or, if sluicing operations are stopped for an extended period, an adequate volume of sludge has been removed from the tank to allow it to be stabilized (i.e., less than 18,900 L [5,000 gal] supernatant and less than 189,000 L [50,000 gal] interstitial liquid). The goal is to remove enough tank 241-C-106 waste to lower the heat load of the remaining sludge to less than 7.6 kW (26,000 Btu/hr). A thermal analysis has estimated the minimum amount of sludge needing to be removed is 1.6 m (5.2 ft) (Ogden et al. 1998). Maximum waste recovery is considered equivalent to the Project W-320 Justification of Mission Need criterion of retrieving 95 percent of the sludge (Lytle 1993)
- No safety concerns exist with respect to the thermal behavior in tanks 241-C-106 and 241-AY-102; and no unsafe increase in flammable gas generation, retention, and release in tank 241-AY-102 occurs as a result of the sludge transfer.

Material balance procedures will provide an initial estimate of the high-heat solids transferred from tank 241-C-106 to tank 241-AY-102 during the course of the WRSS operation. However, because of uncertainties in the distribution of radionuclides in the waste, determining the end point for the sluicing operation will depend on the performance of a thermal analysis to verify the amount of heat generating material remaining in tank 241-C-106. The in-tank temperature trends of the remaining waste and the cooling performance of the ventilation system will be monitored and the data will be used to develop an estimate of the heat load in the tank.

This page intentionally left blank.

3.0 PROCESS DESCRIPTION

The Waste Retrieval Sluicing System (WRSS) uses a modified past practice sluicing process to suspend the solids in single-shell tank 241-C-106 for subsequent transfer to double-shell tank 241-AY-102. Supernatant from tank 241-AY-102 is used as the sluicing fluid during the retrieval. Figure 3-1 shows a schematic of the sluicing process.

The major equipment items making up the WRSS include the following: two nearly identical pump systems (one for delivery of the sluice stream to tank 241-C-106 and a second for delivery of the slurry to tank 241-AY-102); a sluicer system; a slurry distributor; and interfarm piping to complete a dedicated, closed-loop sluicing system. The major process monitoring and control instrumentation includes the following: two identical flowmeters, one installed on the slurry pipeline and the other on the sluice pipeline; a coriolis mass flowmeter installed on the slurry pipeline; ENRAF¹ liquid level gauges and densitometer, thermocouples, hydrogen monitoring systems, and in-tank imaging systems. Figures 3-2 and 3-3 show cross section views of tank 241-C-106 and tank 241-AY-102 with the major tank process components. Other major equipment items are the tank 241-C-106 ventilation system and the tank 241-AY-102 primary tank and annulus ventilation systems.

In the WRSS process, supernatant near the top of tank 241-AY-102 is withdrawn with a sluice pump and transported to tank 241-C-106 to form a fluid stream at the sluicer nozzle capable of loosening and suspending the solids particles at the surface of the settled sludge. As a result of the sluicing action, a slurry is formed and migrates to the suction of the slurry pump. A tandem slurry pumping system withdraws the slurry from the tank and pumps it through the transfer pipeline as a turbulent stream keeping the solids in suspension. When the slurry reaches tank 241-AY-102, it is discharged through the submerged slurry distributor into the supernatant layer where solids particles begin to settle under the force of gravity. Clarified supernatant near the top of tank 241-AY-102 continues to be pumped to the sluice nozzle to sustain the process. The duration of the sluicing operation is constrained by the rate of sludge removal from tank 241-C-106 and the amount of sludge build-up in tank 241-AY-102.

This section describes the following: waste characteristics for sluice and receiver tanks (241-C-106 and 241-AY-102, respectively), pre-sluicing preparations, process flowsheets, retrieval activity including the time-phased logic for the retrieval process, and major equipment and instrumentation. This section also provides a description of sluicing system functions, including preparations for system startup, normal sluicing operations, measurement, and shutdown activities.

¹ENRAF is a trademark of the ENRAF Corporation, Houston, Texas.

Figure 3-1. Retrieval Process Schematic.

HG97110098.9

Figure 3-2. Tank 241-C-106 Cross Section View.

Figure 3-3. Tank 241-AY-102 Cross Section View.

HG9710098.8

3.1 WASTE CHARACTERIZATION

This section summarizes the key waste characterization information required for process control of the tank 241-C-106 WRSS. The information is taken from previous reviews of the waste data, which are documented in Lambert (1997) and Reynolds (1997) for tank 241-C-106 and by Shelton (1997) for tank 241-AV-102. Also, best estimates of parameters important to the thermal hydraulic modeling are documented in Ogden et al. (1998).

3.1.1 Tank 241-C-106 Waste Chemical and Physical Properties

Tank 241-C-106 contains 746,000 L (197 kgal) of sludge, which is predicted to contain layers from four waste sources, and a supernatant liquid that is periodically replenished for cooling purposes. Table 3-1 shows the estimated volume of these layers based on the Hanford defined waste model. These layers are presented in ascending order from the tank bottom.

Table 3-1. Predicted Current Inventory in Tank 241-C-106.¹

Waste Type	Waste Volume m ³ (kgal)	Sludge Elevation ² cm (in.)	Percent of Sludge Layer
Uranium Recovery	56.7 (15)	0 - 33 (0 - 13)	7.6
CWPI	128.7 (34)	33 - 63.5 (13 - 25)	17.3
AR	242.2 (64)	63.5 - 124 (25 - 49)	32.4
BL	75.7 (20)	124 - 142 (49 - 56)	10.3
Unk (BL)	121.1 (32)	142 - 171 (56 - 67.5)	16.2
Unk (AR)	121.1 (32)	171 - 201 (67.5 - 79)	16.2
Supernatant	variable		

Notes:

- AR = B Plant AR vault sludge
- BL = B Plant low-level waste
- CWPI = PUREX coating waste (1956 to 1960)
- Unk = Unknown waste type; this layer attributed 50 percent to BL and 50 percent to AR waste

¹Lambert (1997)

²Height in tank from bottom center

A comparison of waste sample information and Hanford defined waste information was performed to establish a best-basis inventory for tank 241-C-106 (Lambert 1997). Tables 3-2 and 3-3 list the major chemical elements and radionuclides. Bulk concentration is calculated from the total inventory value divided by the total estimated mass of wet sludge (1,160,000 kg [2,550,000 lbs]). The expected compounds are taken from the results of a thermodynamic equilibrium model in Reynolds (1997). The model estimates that greater than 90 percent (by mass) of the solids will consist of five compounds: NaAlSiO₄, Fe(OH)₃, NaHCO₃, Na₂C₂O₄, and Al(OH)₃.

Table 3-2 total inventory values include constituents of both the solids fraction and the soluble salts fraction of the sludge. Water, which makes up approximately 47.2 wt% of the sludge (Schreiber et al. 1996), is not accounted for in the Table 3-2 values. This water and the soluble salts make up the sludge interstitial liquid. Considering that the water content of the interstitial liquid is 78.6 wt% (Reynolds 1997), the sludge solids and interstitial liquid fractions are estimated at 463,000 kg and 697,000 kg, respectively.

Table 3-2. Best-Basis Inventory Estimates for Nonradioactive Components in Tank 241-C-106.

Analyte	Total Inventory ¹ (kg)	Calculated Bulk Concentration ($\mu\text{g/g}$)	Expected Compound ²
Al	36,000	31,000	NaAlSiO_4 , $\text{Al}(\text{OH})_3$
Ca	2,020	1,700	CaCO_3
TIC as CO_3	127,500	127,000	NaHCO_3
Fe	46,800	40,400	$\text{Fe}(\text{OH})_3$
Mn	1,610	1,400	MnCO_3
Na	145,000	125,000	several
NO_2	21,700	18,700	NaNO_2
NO_3	1,920	1,700	NaNO_3
OH Total	92,400	79,700	several
Pb	1,740	1,500	$\text{Pb}(\text{OH})_2$
P as PO_4	14,400	12,400	
Si	18,400	15,900	NaAlSiO_4
S as SO_4	6,080	5,200	
TOC	15,200	13,100	$\text{Na}_2\text{C}_2\text{O}_4$
U Total	1,400	1,200	

Notes:

¹Lambert (1997)

²Reynolds (1997)

The tank 241-C-106 waste heat load determined from the Table 3-3 best-basis inventory is approximately 102,000 Btu/hr decayed to August 1998, which corresponds to the earliest possible startup of the WRSS. Considerable uncertainty exists in heat load estimates based on waste sampling results. Figure 3-4 illustrates the trend in heat load since 1990 based on tank temperature and psychrometric measurements which appears consistent with the best basis. However, a best estimate heat load for tank 241-C-106 waste of 118,000 Btu/hr as of August 1998 has been determined from thermal modeling (Ogden et al. 1998).

Figure 3-4. Tank 241-C-106 Heat Load Estimate.

Table 3-3. Best-Basis Inventory Estimate for Radioactive Components in Tank 241-C-106. (Decayed to January 1, 1994)¹

Analyte	Total Inventory ² (Ci)	Calculated Bulk Concentration (μ Ci/g)	Calculated Heat Load (Btu/hr)
⁹⁰ Sr	4,770,000	4,100	109,000
¹³⁷ Cs	267,000	230	4,300
¹⁵⁴ Eu	2,300	2.0	
^{239/240} Pu	2,860	2.5	
²⁴¹ Am	1,120	1.0	
²⁴³ Cm	16.2	0.01	

Note:

¹Activities decayed to January 1, 1994, is a best-basis inventory convention.²Lambert (1997)

For the purposes of thermal hydraulic modeling, a series of best estimate physical properties were determined (see Table 3-4).

Table 3-4. Best Estimate Parameters for 241-C-106. (2 sheets)

Physical Parameter	Best Estimate Value ¹
Fluffing factor	1.4 (Range 1.0 to 1.8)
Liquid thermal conductivity	0.35 Btu/hr/ft/°F
Particle thermal conductivity	5.0 Btu/hr/ft/°F
Liquid heat capacity	0.8 Btu/lb/°F
Particle heat capacity	0.2 Btu/lb/°F
Total heat load	123,000 Btu/hr (January 1997)
Heat load distribution ³ 0 to 0.6 m (0 to 2 ft) 0.6 to 1.8 m (2 to 6 ft)	17,670 Btu/hr 105,300 Btu/hr

Table 3-4. Best Estimate Parameters for 241-C-106. (2 sheets)

Physical Parameter	Best Estimate Value ¹
Liquid density	1.17 g/mL ²
Particle density	2.61 g/mL ⁴
Sludge bulk density	1.55 g/mL ²

Notes:

¹Ogden et al. (1998)²Lambert (1997)³Distance from sludge surface

⁴The density of the solid particles within tank 241-C-106 sludge reflects the compounds in the sludge. The densities of major compounds range from 2.2 g/mL for sodium bicarbonate and 2.4 g/mL for aluminum hydroxide to over 4 g/mL for iron hydroxides. The particle density is based on the densities of the major compounds and the weight fraction of solid particles in the sludge. The assumed value for particle density in Table 3-4 will be used for initial retrieval calculations and will be adjusted, as necessary, as retrieval proceeds.

3.1.2 Tank 241-AY-102 Waste Chemical and Physical Properties

Table 3-5 lists the inventory for tank 241-AY-102 supernatant from the best basis (Shelton 1997) except as noted. Tank 241-AY-102 currently contains 83,300 L (22 kgal) of solids which are predicted to be mostly B Plant low-level waste and some PUREX low-level waste. There is a large volume of dilute (98.5 weight percent water) supernatant (3 million L [801 kgal] as of August 31, 1997) which will be used for the sluicing fluid. Some of this supernatant liquid will be removed before initial sluicing operations, resulting in a different liquid volume at that time.

Table 3-5. Inventory Estimates for Tank 241-AY-102 Supernatant.¹
(2 sheets)

Analyte	Total Supernatant Inventory (kg)	Supernatant Concentration (µg/mL)
Al	33.3	10.9
Ca	NR	NR
Cl	322	105
TIC as CO ₃	9,740	3,180
Fe	<3.58	<1.2
Mn	NR	NR
Na	73,500 ²	24,240
NO ₂	2,402	784
NO ₃	1,270	415
OH	30,250 ²	9,980 ²

Table 3-5. Inventory Estimates for Tank 241-AY-102 Supernatant.¹
(2 sheets)

Analyte	Total Supernatant Inventory (kg)	Supernatant Concentration ($\mu\text{g/mL}$)
Pb	NR	NR
P as PO_4	1,720	560
Si	36.6	11.6
S as SO_4	797	260
TOC	1,950	613
U Total	53.3	17.4

Notes:

NR = not reported

¹Shelton (1997)

²The tank 241-AY-102 supernatant chemical composition from Shelton (1997) is referenced to September 30, 1996. On October 2, 1996, 60,200 L (15,897 gal) of NaOH solution was added to the tank. Another 82,000 L (21,650 gal) of NaOH solution was added to the tank on June 30, 1998, and the tank supernatant was sampled on July 7, 1995. The results indicated the OH concentration was 0.58 molar. This value was used for the OH concentration in this table. The Na concentration was adjusted based on the total mass of Na added since the best basis.

Tables 3-6 and 3-7 list the estimated sludge chemical and radionuclide inventory for tank 241-AY-102. The sludge inventory is taken from the best basis (Shelton 1997), which uses a sludge volume of 114,000 L (30 kgal), except as noted. A solids analysis on a grab sample taken in December 1994 identified an average ⁹⁰Sr concentration of 15,500 $\mu\text{Ci/g}$ (Herting 1996b). This value better represents the sludge than the current best-basis concentration because the calculated heat load is more inline with non-sample based heat load estimates. The Table 3-7 sample-based heat load for the tank when decayed to August 1998 decreases to approximately 51,000 Btu/hr.

Ogden et al. (1998) evaluated the tank 241-AY-102 heat load using three independent methods: tank level and ventilation flow data, sample data, and thermal modeling utilizing tank level and temperature data. A heat load estimate of 45,000 Btu/hr (as of 1995) determined from the thermal modeling was selected as the best-estimate heat load because it is based on measurements of tank level and dome temperature, which are very reliable and insensitive to properties of the waste. Any sample-based heat load will have a high uncertainty because of the shallow layer of solids (<12 in.) and the difficulty experienced in sampling and analyzing the sludge and measuring the sludge level. Consequently, the project thermal analysis uses the best-estimate heat load of 45,000 Btu/hr (Ogden et al. 1998). When decayed to August 1998, the best-estimate heat load is 41,200 Btu/hr.

Table 3-6. Inventory Estimates for Tank 241-AY-102 Sludge.¹

Analyte	Total Sludge Inventory (kg)	Composite Sludge Concentration ($\mu\text{g/g}$)
Al	6,010	37,800
Ca	2,230	14,000
Cl	1,320	8,330
TIC as CO_3	NR	NR
Fe	13,300	83,800
Mn	1,400	8,790
Na	6,580	41,400
NO_2	468	2,940
NO_3	110	694
OH Total	NR	NR
Pb	NR	NR
P as PO_4	9,030	56,800
Si	1,920	12,100
S as SO_4	120	754
TOC	7,290	45,800
U Total	2,350	14,800

Note: ¹Shelton (1997)

Table 3-7. Inventory Estimate for Radioactive Components in Tank 241-AY-102 Sludge. (Decayed to January 1, 1994)¹

Analyte	Total Sludge Inventory ² (Ci)	Composite Sludge Concentration ² ($\mu\text{Ci/g}$)	Calculated Heat Load (Btu/hr)
⁹⁰ Sr	2,470,000	15,500 ³	56,600
¹³⁷ Cs	36,900	232	590
¹⁵⁴ Eu	5,140	32	160
^{239/240} Pu	574	3.61	
^{243/244} Cm	81	0.51	

Notes: ¹Activities decayed to January 1, 1994, is a best-basis inventory convention.

²Shelton (1997)

³Herting 1996b

For the purposes of thermal hydraulic modeling, a series of best estimate physical properties were determined (see Table 3-8).

Table 3-8. Best Estimate Parameters for 241-AY-102 Waste.

Physical Parameter	Best Estimate Value ¹
Sludge thermal conductivity	0.35 Btu/hr/ft/°F
Sludge heat capacity	0.8 Btu/lb/°F
Sludge heat load	41,200 Btu/hr (August 1998)
Heat load distribution ⁴ 0 to 0.3 m (0 to 1 ft) Above 0.3 m (Above 1 ft)	41,200 Btu/hr homogenized tank 241-C-106 sludge
Sludge density	1.40 g/mL ³
Supernatant density	0.99 g/mL ³

Notes:

¹Ogden et al. (1998)

²Shelton (1997)

³Distance from tank bottom

3.2 SLUICING PREPARATIONS

A number of operations and activities must be completed to prepare tanks 241-C-106 and 241-AY-102 for sluicing and acquire information needed for process control. The sequence and timing of these pre-sluicing events are important for initiating the WRSS process. Figure 3-5 illustrates the time-phased order for conducting these operations. The specific requirements for each operation are discussed below.

3.2.1 Tank 241-C-106 Waste Subcooling

The sludge in tank 241-C-106 is to be cooled before sluicing startup to prevent a potential steam release event during early stages of sludge retrieval operations. The saturation temperature (i.e., boiling point) of the waste near the tank bottom is estimated at 113 °C (235 °F). Before starting sluicing operations, waste temperatures measured by thermocouple trees 8 and 14 must be reduced and maintained below the Limiting Control Setting 3.3.1 of ≤ 96 °C (205 °F) (FDH 1998b) (see Appendix A-1). The more restrictive limit of Administrative Control (AC) 5.26 requires cooling the tank 241-C-106 sludge to its wintertime temperature (FDH 1998b). Wintertime temperatures are achieved when the waste is cooled until the temperature of thermocouple 1 on the riser 8 thermocouple tree reaches 64 °C (148 °F) (Bander et al. 1996).

Sludge cooling is accomplished by operating the tank 241-C-106 exhaustor (296-P-16) to draw air through the inlet filter system. The WRSS chiller skid supplies a chilled propylene glycol/water solution to the intake air cooling coil (CC-1361) to cool the air stream to approximately 4 °C (40 °F).

The waste subcooling operation will need to begin approximately 91 days before the scheduled date for sluicing startup. The minimum operating time is based on thermal analyses for tank 241-C-106 sluicing using a heat load determined from 1994 process data and decayed to January 1997 (Sathyanarayana 1997a and 1997b). In the analyses, the sludge cooling operation is assumed to extend for 83 days after the sludge reaches average summertime conditions. Alternately, thermal analysis may be performed to demonstrate subcooling throughout the sludge if cooling was interrupted for an extended period before starting sluicing. As seen in Figure 3-5, the startup condition of tank 241-C-106 needs to be established before beginning supernatant temperature equalization operations.

3.2.2 Waste Retrieval Sluicing System Baseline Measurements

Before starting the waste disturbing operations of the WRSS process, a minimum set of data are required to establish a baseline for process control purposes. The parameters that require baseline measurements include waste temperatures, liquid levels, and flammable gas generation and composition.

3.2.2.1 Temperature/Thermal Data Baseline. The temperatures in tanks 241-C-106 and 241-AY-102 are to be monitored for a period of not less than 30 days before the start of sluicing operations. To achieve this thermal baseline before waste disturbing operations begin, Figure 3-5 shows the latest time for initiating measurements is 38 days before the scheduled start of sluicing. Tank 241-C-106 temperature measurements will be obtained from thermocouple trees 8 and 14. Table 3-9 lists the thermocouples to be monitored on tank 241-AY-102.

The tank 241-C-106 and Table 3-9 thermocouple measurements, which make up the pre-sluicing thermal baseline, are compared to the project thermal analyses to ensure that the temperatures of the tanks are consistent with the predicted temperatures. Because the actual performance of both the 296-P-16 exhaustor with inlet air cooling and the tank 241-AY-102 ventilation systems will be determined during the pre-sluicing operations, the project thermal models will also be benchmarked as part of this baselining activity. This benchmarking involves performing a heat balance on each tank based on the waste heat load and heat removal mechanisms (i.e., the cooling supplied by the tank ventilation). Consequently, steady-state conditions are not required for the baseline/benchmark activities because these conditions are the output of the activity.

Table 3-9. Tank 241-AY-102 Temperature Monitoring Locations. (2 sheets)

Instrument	Location	Thermocouple Number
Multifunctional Instrument Tree (MIT)	Riser 5A	TE-06230 through TE-06251
Sludge Thermowells ¹		
	Riser 16C	TE-102-73
	Riser 16A	TE-102-74
Air Lift Circulator (ALC) Thermowells ²	ALC 6	TE-102-42
	ALC 8	TE-102-44
	ALC 16	TE-102-50
	ALC 21	TE-102-55
	ALC 11	TE-102-59
Profile Temperature Trees ³	Riser 13B	TE-102-60
		TE-102-61
		TE-102-62
	Riser 13C	TE-102-63
		TE-102-64
		TE-102-65
	Riser 13D	TE-102-66
		TE-102-67
		TE-102-68
	Riser 13A	TE-102-69
		TE-102-70
		TE-102-71
Tank Structure Thermocouples	Insulating concrete	TE-102-1 through TE-102-7, TE-102-10 through TE-102-17, TE-102-20 through TE-102-25
	Tank knuckle	TE-102-26 and TE-102-27

Notes:

¹Sludge thermocouples are positioned 10 cm (4 in.) above the tank bottom.²All air lift circulator thermocouples are installed in Riser 3. They extend to within 7.6 cm (3 in.) of the tank bottom.³Profile thermocouples are listed in descending order at 760 cm (300 in.), 400 cm (158 in.), and 7.10 cm (4 in.) elevations above the tank bottom.

Figure 3-5. Pre-Sludging Activities Time-Phased Logic.

The tank 241-AY-102 supernatant transfers and chemical adjustment operations that occur before beginning the baseline measurements have little bearing on the baselining activity. The supernatant is very dilute and contributes little to the heat load of the tank. Though the heat of solution from the chemical adjustment step will tend to warm the waste, no measurable temperature increase is expected because of the large heat sink of the supernatant and the small volume of the chemical addition. The effect from the operating changes to the annulus ventilation system will far outweigh any influence that the supernatant transfers and chemical adjustment will have on the baseline temperature measurements.

3.2.2.2 Waste Retrieval Sluicing System Flammable Gas Generation and Composition Baseline. The control of flammable gas releases during sluicing operations and of gas retention in tank 241-AY-102 (once tank 241-C-106 retrieval begins) are a major focus of the WRSS process. Gas release rates are determined directly by monitoring the hydrogen concentration in the headspaces of both tanks using installed standard hydrogen monitoring systems (SHMS) and by measuring the ventilation rates. Retained gas estimates are determined by several methods, all of which have significant uncertainties. As specified in the *Tank Waste Remediation System Basis for Interim Operation* (FDH 1998a), a presluicing flammable gas baseline will be established for both tanks 241-C-106 and 241-AY-102. This baseline will be established using a minimum four-week monitoring period to comply with the FDH (1998a) safety analysis requirements. Table 3-10 lists the parameters to be established during the baseline period.

The current ventilation flow rate through tank 241-C-106 is relatively high (2,700 cfm). This rate precludes an accurate estimate of gas composition from headspace grab samples. However, when ventilation flows reduced with the new system to be used in the WRSS process, the gas compositions will be measured more accurately. During June 1997, the gas composition and generation rate was measured when the tank 241-C-106 ventilation system was shutdown for 48 hours.

Like the thermal baseline, the latest time for initiating flammable gas baseline measurements is 38 days before the scheduled start of sluicing (see Figure 3-5). This start time is consistent with the WRSS authorization basis requirements (FDH 1998a). However, starting the flammable gas baseline measurements earlier than the late start date may be justifiable to meet the technical requirements for the baseline.

The baseline retained gas inventory in tank 241-C-106 has been estimated using the barometric pressure effect (BPE) model (Stewart et al. 1998). Obtaining the baseline using the barometric pressure evaluation method described in Stewart et al. (1997) required measurements to be taken during the winter months when barometric pressure variations were the greatest. Five significant barometric pressure swings that occurred between October 1997 and March 1998 provided the data for the estimate. A best-estimate retained gas inventory of 24 scm (840 scf) was obtained from the average level/pressure correlation slopes for the five pressure swings. A conservative estimate of 50 scm (1,770 scf) representing the 99% confidence level was determined from the five waste level changes and barometric conditions. These values of retained gas are well below the expected maximum value of 2,400 scf from

Table 3-10. Stewart et al. (1998) concluded that "the strategy for controlling flammable gas accumulation and release ... is conservative."

The retained gas volume in tank 241-AY-102 is far below the detection limit of the barometric pressure response method. The gas volume baseline will therefore only confirm from other indirect data, such as waste level and MIT temperature profiles, that gas volume has not measurably increased.

Table 3-10. Presluicing Flammable Gas Baseline. (2 sheets)

Control Parameter	Expected Value ¹	Instrument	Method to Determine
Flammable gas release rate for tank 241-C-106	6.5 scfd H ₂ (± 0.2 scfd)	SHMS, vent flow rate	Mathematical integration of hydrogen concentration over time
Gas composition for tank 241-C-106	H ₂ 50% N ₂ O 15% N ₂ 9% NH ₃ 3% CH ₄ 2% H ₂ O 10%	Grab samples from SHMS cabinets	Air is mathematically subtracted using Ar as tie element
Retained gas inventory for tank 241-C-106	$\leq 2,400$ ft ³	ENRAF™ surface level, Hanford weather station data	Correlation between barometric pressure and surface-level changes used to calculate
Flammable gas release rate for tank 241-AY-102	14 scfd H ₂ (± 6 scfd)	SHMS, vent flow rate	Mathematical integration of hydrogen concentration over time
Gas composition for tank 241-AY-102	H ₂ 100% N ₂ O 0% N ₂ 0% NH ₃ 0% CH ₄ 0% H ₂ O 0%	Grab samples from SHMS cabinets	Air is mathematically subtracted using Ar as tie element
Retained gas inventory for tank 241-AY-102	≤ 380 ft ³	ENRAF™ surface level, MIT temperature profile	Confirm that no significant increase in retained gas volume has occurred

Note: ¹Pasamehmetoglu et al. (1997)

The baseline time period is during the tank 241-C-106 sludge subcooling operation, which requires use of the 296-P-16 exhauster. The subcooling operation will lower bottom waste temperatures in tank 241-C-106 by 2.2 to 3.3 °C (4 to 5 °F) (Bander et al. 1996 and Sathyanarayana 1997a). The effect of this level of subcooling on gas generation and retention will be small when

compared with the ventilation effects. Consequently, the high uncertainties anticipated in the flammable gas release rate and gas composition estimates for the tank will occur because of the large dilution factor caused by the high 296-P-16 exhaust flow rate. To help reduce the uncertainty in the flammable gas baseline, grab samples from the tank dome space will be taken using the SHMS. Duplicate grab samples will be taken once per week for a three-week period and two times per week during the fourth week of the baseline period. The grab samples will be analyzed for the constituents listed in Table 3-10 and argon (Ar) using high-resolution mass spectrometry.

Like the thermal baseline, performing the tank 241-AY-102 supernatant transfers and chemical adjustment before starting the flammable gas baseline will have little effect on the measured values. The supernatant generates low amounts of gas from radiolysis and other mechanisms because of its dilute nature. The volume of retained gas is small because of the thin layer of sludge (20 cm [8 in.]) on the tank bottom (see Table 3-10).

Process Engineering will evaluate differences between the baseline measurements and the expected values for impacts on the flammable gas hazards safety analysis conclusions. The results of the evaluation and any recommendations for changes to the sluicing operation will be presented to the Tank 241-C-106 Waste Retrieval Technical Review Group (TRG) for review and concurrence.

3.2.3 Waste Retrieval Sluicing System Supernatant Temperature Equalization

Existing tank temperature operating specifications limit waste temperature transients to protect the structural integrity of tanks (LMHC 1997b and 1997c). For tank 241-AY-102, the limit for waste solution temperatures $<52^{\circ}\text{C}$ (125°F) is $\leq 5.6^{\circ}\text{C}$ (10°F) per hour. The tank 241-C-106 transient temperature limit of $\leq 11^{\circ}\text{C}$ (20°F) per day is independent of waste temperature.

Because the WRSS process requires a large volume of supernatant in tank 241-AY-102, transfer of tank 241-C-106 waste at design flow rates cannot cause the receiver tank to exceed its transient temperature limit. If the initial temperature difference between the supernatant liquids exceeds 11°C (20°F), a number of small liquid transfers from tank 241-AY-102 to tank 241-C-106 and back to tank 241-AY-102 will be required to equalize the tank liquids temperatures.

The sluice pumping system (P-0621/P-0622) will be used to transfer tank 241-AY-102 supernatant to tank 241-C-106. When the supernatant is mixed, the slurry pump system (P-1361/P1362) will transfer an equivalent amount of tank 241-C-106 supernatant back to tank 241-AY-102. During this operation, the sluicer is operated in semi-automatic mode to sweep the supernatant liquid surface to induce mixing. Also, the submersible slurry pump is positioned to minimize solids entrainment. The number and volume of transfer cycles to accomplish the equalization depends on the initial supernatant volume and initial temperature in tank 241-C-106 as well as the supernatant temperature of tank 241-AY-102. Given below is an expression relating the pumping time to the process variables to prevent exceeding the 11°C (20°F) per day limit:

$$\theta = \frac{-V_{sp}}{Q} \ln \frac{1 - \frac{T}{T_{AY}}}{1 - \frac{T_c}{T_{AY}}}$$

where

θ = pumping time (minutes)
 V_{sp} = volume of tank 241-C-106 supernatant
 Q = pumping rate (gpm)
 T_{AY} = Tank 241-AY-102 supernatant temperature
 T_c = Tank 241-C-106 initial supernatant temperature
 T = Tank 241-C-106 supernatant temperature at time θ (or $T_c \pm 11^\circ \text{C}$ [20 °F] at the transient temperature limit; + if heating is occurring and - if cooling)

As shown in Figure 3-5, the timing for starting the supernatant temperature equalization operation is at least eight days before the official start of the first sluice batch. This operation is to be scheduled as close as possible to starting sludge retrieval to avoid jeopardizing sludge subcooling and the baseline measurements, and to preclude the possibility of having to repeat the temperature equalization operation after an extended delay period.

3.2.4 Tank 241-C-106 Supernatant Level Adjustment Transfer

Just before sluicing begins, the supernatant level in tank 241-C-106 will be adjusted to 183 cm (72 in.) (FDH 1998a). At this starting level, sluicing is expected to be effective while sludge temperatures remain less than the local saturation temperature. This decant operation coincides with the final supernatant temperature equalization cycle.

3.2.5 Tank 241-AY-102 Supernatant Level Adjustment Transfer

Enough dilute noncomplexed supernatant in tank 241-AY-102 will be pumped to establish an initial liquid waste inventory of 1.67 million L (440,000 gal). This represents a liquid depth of approximately 4.1 m (13.3 ft). This supernatant inventory equates to a waste level of 4.3 m (168 in.) after accounting for the 0.2 m (8 in.) of sludge currently in the tank. At this waste level, the initial conditions for flammable gas control are satisfied (Pasamehmetoglu et al. 1997). Additionally, there will be enough space in tank 241-AY-102 to transfer all the tank 241-C-106 sludge plus the anticipated liquid additions (e.g., transfer line flushes, ventilation equipment flushes, and maintenance related pit and riser washdowns) into the tank without exceeding the maximum liquid level limit of 9.2 m (364 in.).

The supernatant transfer will lower the waste surface level in tank 241-AY-102 to approximately 4.3 m (168 in.). This transfer will follow the chemical addition and mixing operation described in Section 3.2.6 and the supernatant

sampling activity of Section 3.2.7. Only the hydroxide ion concentration determination is required before beginning the transfer. Tank 241-AW-102 is the planned receiver for this transfer (see procedure T0-230-022). To prepare for the transfer, a waste compatibility assessment will be completed and the transfer route established.

The transfer needs to be started a minimum of 42 days before sluicing startup to allow the baseline measurements to occur when minimum waste disturbances are projected (see Figure 3-5).

3.2.6 Tank 241-AY-102 Chemical Adjustment

Tank 241-AY-102 supernatant will be chemically adjusted by adding approximately 88,000 L (23,000 gal) of 50 weight percent sodium hydroxide (caustic) to adjust the hydroxide concentration to 0.57 molar. Adjustments to the amount of caustic will be made if the volume of supernatant in the tank after the first pumping stage differs by more than 26,500 L (7,000 gal). The target hydroxide concentration is needed to maintain the mixture of tank 241-AY-102 and tank 241-C-106 wastes within double-shell tank corrosion control specifications throughout WRSS operations. At the completion of sluicing operations, the expected final hydroxide ion concentration of the liquid phase in tank 241-AY-102 is 0.1 molar. The caustic addition is to be accomplished by off-loading caustic solution from a tank truck through a transfer hose connected to riser 15-0 on the tank (see procedure T0-200-010). After the caustic is added, four of five 17-ft air lift circulators will be activated and operated for a minimum of three days to ensure the concentrated caustic is uniformly mixed throughout the tank 241-AY-102 supernatant (see procedure T0-200-030). Figure 3-5 shows a late start date for beginning the caustic adjustment operation of 65 days before initiating sluicing operations.

3.2.7 Tank 241-AY-102 Supernatant Sampling and Composition Baseline

A supernatant sample of tank 241-AY-102 will be taken to establish a composition baseline for WRSS process control and to verify the end point of the chemical adjustment operation was achieved. Sufficient caustic needs to be added to the tank before the liquid level is lowered below the minimum level to operate the four operable 17-ft air lift circulators. One purpose of the sample event is to determine whether the tank 241-AY-102 supernatant transfer can proceed. If the target hydroxide ion concentration is achieved, the sample will establish the baseline chemical composition of the sluice material. The required analyses for the sample are specified in the sampling schedule (see Section 4.6). Baseline sampling of tank 241-AY-102 supernatant needs to start a minimum of 56 days before sluicing operations are scheduled to begin (see Figure 3-5).

3.2.8 Waste Retrieval Sluicing System Waste Compatibility

A Tank Waste Remediation System program exists for evaluating planned transfers of liquid wastes into and within the double-shell tank system. The requirements for such a liquid transfer are documented in Fowler (1995) and Mulkey (1997). The scope of the *Data Quality Objectives for Tank Farms Waste Compatibility Program* (Mulkey 1997) includes liquids (i.e., transfers with less than five percent solids by volume). Mulkey states, and the DOE-RL and the Washington State Department of Ecology (Ecology) have signed an agreement, that solids transfers will be evaluated on a case-by-case basis for determining compatibility.

Waste compatibility evaluations, topical reports, and safety analyses have addressed the chemistry-associated issues and overall safety of transferring the tank 241-C-106 waste into tank 241-AY-102. As a result of waste characterization and compatibility testing of the tank wastes, Reynolds (1997) concluded that the retrieval "will pose no unacceptable risk to workers, public safety, or the environment." Retrieving the sludge from tank 241-C-106 is highly beneficial because the high-heat safety issue associated with the tank is resolved, and waste is removed from a single-shell tank nearing its design life and sent to a double-shell tank designed for high-heat waste storage. Similar conclusions were reached in an earlier compatibility assessment (Sederburg 1994). The study determined no chemical reactions from commingling the wastes would result in waste incompatibility. Other laboratory studies found substantial sludge dissolution when mixed with water and sodium hydroxide solutions (PNNL 1997). Fewer solids deposited in receiver tank 241-AY-102 are anticipated to lessen concerns for flammable gas retention and sludge thermal behavior.

The compatibility studies and safety evaluations results serve as the case-specific waste compatibility evaluations for compliance with the DOE-RL and Ecology agreement on compatibility of solids transfers. The authorization to operate the WRSS process is provided by Addendum 1 of FDH (1998a) and by completing readiness review requirements. Figure 3-5 shows waste compatibility will be verified before the start of sluicing. This verification will address any changes that may have occurred since completing the current waste compatibility evaluations. The verification will begin a minimum of 30 days before the start of sluicing.

3.2.9 Tank 241-AY-102 Supernatant Routing Contingency

The transfer line routing for tank 241-AY-102 supernatant must be operable within 10 days at any time during the WRSS operations. One contingency for mitigating flammable gas retention in tank 241-AY-102 settled solids, should it occur, is removal of the supernatant to reduce the chances of a gas release event occurring and/or minimizing the consequences of such an event. The P-0621/P-0622 sluice pump system is capable of pumping the supernatant down to approximately 3.2 m (10.5 ft). The decision to transfer supernatant and the volume to pump will be based on recommendations of the TRG after evaluating all available information.

The transfer routing includes the SN-100 and SL-200 lines between tanks 241-C-106 and 241-AY-102 and the SL-503 transfer line in the 241-AY-02A pit. A jumper will be available for connecting the U11 nozzle (SL-100) to the U3 nozzle of the SL-503 transfer line. Tank 241-AP-106 is the selected receiver tank (see procedure T0-270-035). As a contingency, a waste compatibility assessment that assumes complete retrieval of tank 241-C-106 waste will be established for transferring the supernatant volume. If supernatant removal becomes necessary, the compatibility evaluation can be accepted if the waste composition of the receiver tank applies at the time, or the assessment can be updated quickly to account for the differences.

3.3 WASTE RETRIEVAL SLUICING SYSTEM OPERATION PLAN

The retrieval of tank 241-C-106 sludge will be carried out in a series of small volume sluice batches followed by monitoring periods to ensure that control of thermal and flammable gas concerns is maintained. This approach has been selected to support the start of retrieval operations. The potential impacts of several waste characterization uncertainties will be addressed in parallel.

The following definitions are used when describing planned sluicing operations:

- Batch. The sluicing batch is the smallest sluicing element. It is a single continuous or nearly continuous sluicing operation, the duration of which is controlled by the accumulated mass of transferred solids reaching the desired value or the maximum sluicing batch time limit being reached, whichever occurs first.
- Increment. The sluicing increment refers to a 124,900 L (33,000 gal) volume of sludge. The volume in a sluicing increment is equivalent to 0.3 m (1 ft) of tank level and a solids mass of 77,300 kg (170,000 lbs). The increment size was selected based on estimates of the magnitude of "worst case" thermal conditions or flammable gas releases which could be accommodated in a single transfer. If the sluicing process can operate at optimum efficiency, only one sluicing batch is required to transfer one sluicing increment. Under less optimal conditions, two or more sluicing batches may be required to complete one sluicing increment.
- Campaign. The sluicing campaign refers to the combination of sluicing increments. The nominal volume of sludge transferred in a campaign is approximately 249,800 L (66,000 gal). Therefore, two sluicing increments represent a transferred sludge volume equivalent to a nominal sluicing campaign. Each campaign is equal in size. The third campaign is intended to remove all remaining sluicable sludge in tank 241-C-106, but the volume of this campaign is expected to be <249,800 L (66,000 gal).

Figure 3-6 summarizes the planned batch processing approach. The number of sluicing batches and monitoring periods shown are based on best engineering judgments and Hanford Site past-practice sluicing experience. The actual

number of sluicing batches needed to retrieve each increment and complete each campaign is unknown. The determining factor in campaign length is the ability of the sluicer to resuspend tank 241-C-106 sludge and flush the resulting slurry across the tank into the retrieval zone where the waste can be pumped out with the submersible slurry pump. Figure 3-6 reflects the maximum length of each sluicing batch operation and the expected duration of the monitoring periods. The basis for the durations are given in Section 4.0. The duration of monitoring periods is likely to vary because of uncertainties in both the waste behavior and the process parameters being monitored for process evaluations.

The campaign-increment-batch operating strategy is a conservative approach to achieving the WRSS process performance criteria. Key elements of this strategy are to ensure 1) heat is properly managed for tanks 241-C-106 and 241-AY-102 during sluicing operations, and 2) gas retention in tank 241-AY-102 waste does not exceed expectations as the depth of settled solids increases during the sludge retrieval. During the initial stages of retrieving sludge from tank 241-C-106, the hydraulic head (waste surface level) must be controlled to keep sludge temperatures lower than the local saturation temperature, thereby preventing a possible steam release event. Similarly, as the heat load and depth of settled sludge in tank 241-AY-102 increases during the retrieval, the mass of radiogenic high-heat solids transferred from tank 241-C-106 must be controlled to ensure the waste temperatures remain below the local saturation temperature. As the retrieval progresses, the increasing sludge height in tank 241-AY-102 will also cause an increased potential for gas retention in the tank. Gas generation and gas retention must be monitored during and after the retrieval of tank 241-C-106 waste to allow timely corrective measures if a gas release event appears probable.

Conducting the retrieval process in batches assures that an excess amount of heat-generating material (i.e., greater than the 124,900 L [33,000 gal] increment volume) is not inadvertently transferred into tank 241-AY-102. As tank 241-C-106 sludge is pumped into tank 241-AY-102, the heat load and depth of settled solids in the tank increases. These changes result in increased temperatures in the solids layer. The magnitude of temperature increases will not become evident for months due to the large thermal time constant for tank 241-AY-102 (Ogden et al. 1998)). Therefore, the transient temperature response to the waste additions coupled with a thermal model for the tank, must be used to predict the peak temperatures in the tank. Uncertainties in the heat transfer parameters (heat load, heat load distribution, and waste fluffing [ratio of the thickness of deposited sludge in tank 241-AY-102 to the original thickness of sludge retrieved from tank 241-C-106]), together with the large thermal time constant of tank 241-AY-102, dictate that transfers be made in small batches to ensure that waste temperatures stay within limits. Consequently, the duration of each batch operation is limited by a solids mass transfer value or an allotted slurry pump system run time that is based on the uncertainty of online mass transfer measurements. A batch is terminated by whichever limit is reached first.

An increment size of 124,900 L (33,000 gal) achieves conservatism in the tank 241-AY-102 temperature process control. A WRSS thermal analysis predicts the initial retrieval of tank 241-C-106 sludge equivalent to twice a sluicing

Figure 3-6. Tank 241-C-106 Operational Plan.

CAMPAIGN 1

Notation: X.Y.Z

X-campaign
y-Increment
z-batch

CAMPAIGN 2

Scale; 1 day = 3°

CAMPAIGN 3

HG97110098.21a

increment [249,800 L (66,000 gal)], with a heat load and waste fluffing greater than expected, can be accommodated in tank 241-AY-102 without exceeding waste temperature limits. This can be accomplished even without enhanced annulus tank ventilation flow; no annulus blocking and low vacuum annulus operation (Ogden et al. 1998). The monitoring period following retrieval of a sluicing increment allows time for collecting tank thermal data and comparing the thermal responses of tanks 241-C-106 and 241-AY-102 to their expected behaviors. The batch approach implements the conservative process control strategy when multiple sluice batches are needed to retrieve a sluicing increment.

A sluicing campaign size of 249,800 L (66,000 gal), equivalent to 0.6 m (2 ft) of tank 241-C-106 sludge, corresponds to the amount of sludge needed to be initially retrieved from tank 241-C-106 to eliminate the need to add water to the tank to maintain temperature control (Ogden et al. 1998). Therefore, completion of the first campaign is expected to remove enough heat generating wastes to resolve the tank 241-C-106 high-heat safety issue. As noted, removing 0.6 m (2 ft) of waste to achieve this goal can be accomplished while maintaining tank 241-AY-102 within temperature limits, even assuming worst case waste thermal properties and minimum tank annulus ventilation to the bottom of the tank.

In addition to the limit imposed on the amount of material transferred, the first campaign also is characterized by the requirement to maintain a minimum hydraulic head on the tank 241-C-106 sludge. This requirement enables temperatures to remain below the local saturation temperature (boiling temperature). Subsequent campaigns will retain the limit on material transferred but drop the requirement for minimum hydraulic head.

A monitoring period follows each batch, increment, and campaign. Long term monitoring begins after the completion of WRSS operations when all sluicable solids have been removed from tank 241-C-106. These monitoring periods are described in Section 4.0. During the operational phases of the WRSS process (i.e., sluicing batches and monitoring periods), a number of process variables are monitored on a continuous basis. These variables include the following:

- Tanks 241-C-106 and 241-AY-102 headspace gas concentration
- Tank 241-AY-102 waste level (ENRAF™ liquid level gauge)
- Tank 241-AY-102 temperatures (profile thermocouple trees, sludge thermocouple probes, air lift circulators thermocouples, MIT thermocouples, and under-tank thermocouples)
- Tank 241-C-106 waste temperatures (thermocouple trees in risers R-8 and R-14)
- Tanks 241-C-106 and 241-AY-102 headspace pressures
- Tank 241-C-106 ventilation exhaust flow rate, and condenser inlet pressure, pressure drop, and outlet temperature

- Tank 241-C-106 chiller cooling solution flow rate, inlet and outlet temperatures
- Tank 241-AY-102 annulus ventilation flow rate and outlet temperatures
- Tank 241-AY-102 ventilation exhaust flow rate, outlet temperature, and relative humidity.
- Tank 241-AY-102 ventilation condenser cooling solution flow rate, inlet and outlet temperatures

In addition to the variables listed above, a number of additional process variables associated with the fluid handling equipment are monitored during the active sluicing operations. These variables include the following:

- Sluice pump system speed and flow rate
- Slurry pump system speed and flow rate
- Mass flowmeter slurry density, mass flow rate, and total solids mass transferred.
- Tank 241-AY-102 foaming (in-tank imaging system)

Other process variables are measured only during monitoring periods. They support the decision-making process on the amount of tank 241-C-106 sludge to be retrieved during the next sluice batch, if any, and on the best way to conduct the retrieval within the applicable technical constraints of the process. These variables include the following:

- Tank 241-AY-102 density profile (ENRAF™ densitometer) and solid-liquid interface (ENRAF™ densitometer and MIT validation probe)
- Tank 241-AY-102 supernatant and settled solids chemical and radionuclide composition, and physical properties obtained from grab samples
- Tank 241-AY-102 oil slick (in-tank imaging system)
- Tank 241-C-106 waste level (ENRAF™ liquid level gauge).

During each monitoring period, specific process parameters are evaluated to determine the limitations placed on the next sluicing batch. The evaluations performed depend on whether the current sluicing batch completes an increment and/or a sluicing campaign. Table 3-11 lists the parameters that are evaluated and the monitoring period in which an evaluation is performed. Detailed descriptions of the evaluations are found in Section 4.0.

Table 3-11. Process Evaluations Performed at WRSS Monitoring Periods.

Process Parameter	Monitoring Period			
	Batch	Increment	Campaign	Long Term
Mass 106-C solids transferred	X	X	X	
Heat load solids transferred	X	X	X	
Thermal response 106-C		1 st 2 Only	1 st 1 Only	
Thermal response 102-AY		X	X	X
Flammable gas released 106-C			X	
Flammable gas released 102-AY			X	X
Flammable gas retention 102-AY			X	X

3.4 PROCESS FLOWSHEET

Three operational phases characterize the WRSS process: 1) sluicing preparation, 2) startup and active sluicing concluding with the retrieval of all sluicable tank 241-C-106 solids, and 3) post-sluicing long-term monitoring. This section describes the process flowsheets for these phases, and Figures 3-7, 3-8, 3-9, and 3-10 diagram the process flow.

3.4.1 Tank 241-C-106 Pre-Sluicing Flowsheet

The high cooling rate ventilation system operation for tank 241-C-106 uses the 296-P-16 exhaustor, a high flow rate once-through system. In this mode, approximately 2,700 cfm air enters the tank through the air inlet-cooling coil system and other pathways. A chiller system operates in combination with the cooling coil to supply a constant 4.4 °C (40 °F) inlet air flow at the air intake. The same volume is drawn out of the tank and passes through a de-entrainer, heater and high-efficiency particulate air (HEPA) filters. It is then exhausted through the 296-P-16 fan and the associated stack.

This high cooling/flow rate ventilation configuration will be used to provide tank 241-C-106 waste subcooling before the start of sluicing. Other than providing high flow rate ventilation to tank 241-C-106 during large riser (12- and 36-in. diameter) opening maintenance activities, use of the 296-P-16 ventilation system after the initial waste subcooling operation has been completed is not anticipated during the WRSS process (see Figure 3-7).

3.4.2 Sluicing Operation Flowsheet

The sluicing operation process flowsheet covers the WRSS process from startup to shutdown. Active sluicing operations and monitoring periods make up this operational phase. The primary operating systems include the fluid handling systems and the tank ventilation systems for tanks 241-C-106 and 241-AY-102. In the monitoring periods that occur between sluice batches, the tank

This page intentionally left blank.

Figure 3-7. Waste Retrieval Sluicing System
Process Flowsheet Tank 241-C-106
Ventilation System (296-P-16).

Figure 3-8. Process Flowsheet -
Process Fluid Systems.

Figure 3-9. Waste Retrieval Sluicing System
Process Flowsheet Tank 241-C-106
Ventilation System (296-C-006).

Figure 3-10: Waste Retrieval Sluicing System
Process Flowsheet Tank 241-AY-102
Primary Ventilation System and Annulus Supply System.

instrumentation and ventilation systems are all that remain operational. The fluid handling systems are shut down once the pre-determined amount of sludge has been transferred, or the maximum pump run time is reached.

3.4.2.1 Fluid Systems. The WRSS batch operations involve the concurrent transfer of tank 241-AY-102 supernatant to tank 241-C-106 and the transfer of the mobilized sludge slurry from tank 241-C-106 back to tank 241-AY-102. The slurried sludge transferred into tank 241-AY-102 settles out of the bulk supernatant and adds a layer of sludge to the tank bottom before the clarified supernatant is returned to mobilize more sludge (see Figure 3-8).

3.4.2.2 Tank Ventilation Systems. During the retrieval phase of the WRSS process, ventilation systems support the waste handling and storage in tanks 241-AY-102 and 241-C-106. These ventilation systems confine radionuclides and hazardous chemicals by maintaining a negative pressure in the tanks, cool the radiogenic heat-bearing waste stored in the tanks, flush the tanks of flammable gas, control humidity to enhance visibility using remote video camera systems, and decontaminate the ventilation stream before discharging it to the atmosphere (see Figures 3-9 and 3-10).

241-C-106 Ventilation Systems. The 296-C-006 ventilation system is used during the active sluicing phase of the WRSS process. In addition to the general ventilation functions listed above, the 296-C-006 system is ideally suited for sluicing operations because it incorporates the following:

- enhanced aerosols removal capabilities
- recirculation of dehumidified air to reduce the formation of fog and improve visibility for the remote viewing camera
- simplified filter media cleaning configuration to reduce operator radiation exposure.

During routine ventilation operation, approximately 230 cfm air enters the tank through tank pits and from the cascade line from tank 241-C-105. The tank exhaust of approximate 1,220 cfm passes through a chilled condenser before splitting into two separate streams. Approximately 230 cfm of the 1,220 cfm is drawn through the process building skid (241-C-91) and the associated exhaust skid (296-C-006) for discharge to the atmosphere. The remaining 990 cfm is recirculated back to tank 241-C-106. The recirculation flow provides cooling and partial fog control, and the exhaust flow provides containment and flammable gas control in tank 241-C-106.

241-AY-102 Ventilation Systems. Two ventilation systems are connected to and support tank 241-AY-102 during sluicing operations. The new 241-AZ-702 system ventilates the primary tank and the 296-A-16 system ventilates the tank 241-AY-102 annulus.

The 241-AZ-702 ventilation system will normally operate in the recirculation mode. In this operating mode, approximately 100 cfm enters the tank through the inlet air system and other pathways. A flow of approximately 500 cfm exhausts from the tank and passes through an evaporative cooled condenser

before being split into two separate streams. Approximately 100 cfm of the 500 cfm is exhausted through the 241-AZ-702 ventilation system cleanup train to the associated stack for discharge to the atmosphere. The remaining 400 cfm is recirculated back to tank 241-AY-102 for waste cooling.

The annulus space in tank 241-AY-102 is ventilated by a dedicated, independent ventilation system. During WRSS operations, the annulus ventilation system will be operated in high vacuum mode with the annulus wall inlet blocked with blank flanges to achieve a flow of 800 to 1,300 cfm to the annulus bottom cooling channels. This annulus ventilation requirement implements Limiting Condition of Operation (LCO) 3.3.3, "Tank 241-AY-102 Annulus Ventilation System."

3.4.3 Post Sluicing Monitoring Period Flowsheet

Following the retrieval of sluicable solids from tank 241-C-106, the 296-C-006 ventilation will continue to operate indefinitely to confine radionuclides and hazardous chemicals in the tank waste (see Figure 3-9). However, based on thermal considerations, active ventilation could be eliminated for long-term storage of the remaining tank heel depending on future programmatic needs. A thermal analysis of the tank that evaluated the effects of various levels of sludge removal predicts that the high heat safety issue will be resolved, and the need for active ventilation is eliminated after the second campaign is completed (i.e., 1.2 m (4 ft) of sludge has been removed) (Sathyanarayana 1997a). Passive ventilation would be sufficient to cool the tank and maintain the waste within temperature limits. Whether passive ventilation would be sufficient to dissipate generated flammable gas would depend on the heel volume and chemical composition.

The ventilation configuration for tank 241-AY-102 is expected to be the same as that described in Section 3.4.2.2.

3.5 EQUIPMENT DESCRIPTIONS

This section describes major equipment items used by the WRSS process. The focus is on the equipment required to carry out the retrieval in a controlled manner. This equipment includes fluid systems, ventilation systems, instrument systems, control systems, and utilities. For additional equipment descriptions, refer to the approved authorization basis (FDH 1998a).

3.5.1 Fluid Systems

The equipment used to sluice the tank 241-C-106 sludge, transport the slurry to the receiver tank, and distribute the solids uniformly over the sludge heel in tank 241-AY-102 make up the WRSS fluid systems. The fluid handling equipment includes transfer pipelines, the slurry pump system, the sluice pump system, a sluicer in the source tank, and a slurry distributor in the receiving tank (see Figure 3-11).

3.5.1.1 Transfer Pipelines. Two parallel waste transfer lines, approximately 520 m (1,700 ft) long, link tanks 241-C-106 and 241-AY-102. The lines concurrently transfer slurry to tank 241-AY-102 (through the SL100 slurry pipeline) and clarified supernatant to tank 241-C-106 (through the SN200 supernatant pipeline). The slurry line runs between pits 241-C-06A and 241-AY-02A. The sluice line runs between pits 241-AY-02E and 241-C-06C. Figure 3-12 shows the transfer line routing.

Process Piping. Pipe in pipe includes a 10 cm (4 in.), Schedule 40, 304L stainless steel, pipe code M9, primary pipeline encased in a 15 cm (6 in.), Schedule 40, carbon steel, pipe code M26a, secondary pipeline. Low-end leak detection, high-end flushing capability, and cathodic protection are provided for both lines.

Reference Drawings/Specifications. Drawings H-2-818424, H-2-818426 sh 1-2, H-2-818427 sh 1-2, H-2-818482 sh 1-2, H-2-818432, H-2-181434, H-2-818532 sh 1-3, H-2-818533, H-2-818534, H-2-818535, H-2-818536, and Construction Specification W-320-C1 (inter-farm), W-320-C7 (AY Farm), and W-320-C5 (C Farm).

Operational Limitations.

Flow Rate	-	2,460 L/min (650 gpm), 5.0 m/s (16.4 ft/s) maximum (analyzed safety limit)
		1,300 L/min (350 gpm), 2.7 m/s (8.8 ft/s) nominal operating
		1,140 L/min (300 gpm), 2.3 m/s (7.6 ft/s) minimum (solids settling/line plugging)
Pressure	-	2.2 MPa (320 psig) maximum
Temperature	-	82 °C (180 °F) structural maximum, 49 °C (120 °F) operational limit
Solids Loading	-	30 weight percent slurry line, 10 weight percent sluice line (The lower limit for the sluice line is required to minimize accident consequences of a tank 241-C-106 ventilation system failure - structurally the sluice line is capable of 30 weight percent.)

3.5.1.2 Slurry Pump System. The slurry pump system is a tandem pump that includes an adjustable height, submersible slurry pump in the tank and a variable speed slurry booster pump in the pit above. The slurry pump system is located in the 241-C-06A pit in the 36 in. riser R-9.

Submersible and Booster Pumps. The submersible slurry pump is a centrifugal, direct drive, end suction, 40-hp immersible pump with a 0.6 cm (0.25 in.) mesh intake screen. It pumps waste from the tank to the 250-hp, vertical direct drive, variable speed, centrifugal slurry booster pump that includes a non-reverse rotation brake to prevent damage to the gas seal. See drawing H-2-818508, sheet 1, for a diagram of the slurry booster pump.

Figure 3-11. Waste Retrieval Sluicing System Fluid System Equipment Arrangement.

Figure 3-12. Route for Transfer Pipelines.

HG97110098.15

Pump Winch Assembly. The winch assembly supports the submersible slurry pump and enables the raising and lowering of this pump to the desired level. See drawing H-2-818494, sheet 1, for a diagram of the winch and submersible slurry pump and Figure 3-13.

Reference Drawings/Specifications/Vendor Information. Drawings H-2-818494 sh 1-4, H-2-818495, H-2-818496 sh 1-6, H-2-818497 sh 1-2, H-2-818498 sh 1-2, H-2-818499 sh 1-2, H-2-818500, H-2-818503 sh 1-3, H-2-818508 sh 1-3, Procurement Specification W-320-P17, and Vendor Information File # 22668 Supplements 50, 51, 52, 61, 62, 147, and 154.

Operational Limitations.

Temperature	-	49 °C (120 °F) operational limit 82 °C (180 °F) structural limit
Discharge pressure	-	1.91 MPa (277 psig) maximum
Flow rate/line velocity of combine submersible and booster pumps	-	2.460 L/min (650 gpm), 5.0 m/s (16.4 ft/s) design maximum 1.300 L/min (350 gpm), 2.7 m/s (8.8 ft/s) nominal operating 1.140 L/min (300 gpm), 2.3 m/s (7.6 ft/s) safety minimum (Note: the 1,500 rpm minimum pump speed may preclude operation at this low flow rate.)
Minimum rotational speed	-	1,500 rpm (booster pump only to maintain upper bearing oiling)
Solids Loading	-	0 to 50 weight percent design, 30 weight percent safety limit

The variable speed drive is a solid-state, high-performance unit that provides a continuous duty variable three-phase output at rated power. The variable speed drive varies the input frequency and voltage to the motor to obtain the desired pump speed. The variable-speed drive provides "soft start" capabilities and has been programmed to automatically ramp the pump speed to the minimum allowed 1,500 rpm. The base plate of the winch assembly is designed with a high capacity drain so the entire output of the pump system could be accommodated in case of a line break, thereby preventing the pit from flooding.

3.5.1.3 Sluice Pump System. The sluice pump system is identical to the slurry pump system except for minor differences in lengths and mounting flange details. The sluice pump system is located in the 241-AY-02E sluice pit in the 34 in. Riser 10C. Drawing H-2-818503, sheet 1, is a detailed diagram of the sluice booster pump. Drawing H-2-818494, sheet 2, shows the winch assembly and submersible sluice pump. The winch assembly inside tank 241-AY-102 incorporates an engineered feature to prevent siphoning supernatant to tank 241-C-106 when the system is shut down. Two 0.6 cm (1/4 in.) holes on

Figure 3-13. Tank 241-C-106 Submersible Slurry Pump/Winch.

① **INSTALLATION-C TANK**
 LOOKING NORTH
 PUMP ASSEMBLY ROTATED 33°
 CCW FOR CLARITY

the discharge line of the submersible sluice pump are located above the maximum allowed waste level in the tank. This feature is required because tank 241-C-106 is roughly 10.7 m (35 ft) lower in elevation than tank 241-AY-102.

3.5.1.4 Sluicer. A sluicer is installed in the 241-C-06C sluice pit riser R-3. It is used to mobilize sludge in tank 241-C-106 using clarified supernatant pumped from tank 241-AY-102 through the SN200 pipeline. The combined supernatant and sludge slurry formed by the sluice stream is then pumped to tank 241-AY-102 through the SL100 pipeline (see Figure 3-14).

The sluicer is constructed of 304L stainless steel and has a 2.5-cm (1-in.) diameter nozzle with two degrees of motion control (rotation 194 degrees and nozzle elevation 130 degrees). The nozzle pivots/rotates at a fixed elevation in the tank and can be aimed with a dedicated hydraulic system. The sluicer controls, located in the MO-211 control room, have two modes: manual and semi-automatic. The sluicer base plate also has a high-capacity drain.

Reference Drawings/Specifications/Vendor Information. Drawings H-2-818549, sheets 1-3, H-2-818550 sh 1-5, H-2-818551 sh 1-8, H-2-818553, H-2-818555, H-2-818556, H-2-818557; Procurement Specification W-320-P20; and Vendor Information File # 22668 Supplement 153.

Operational Limitations.

Flow Rate	-	2,460 L/min (650 gpm), 81 m/s (270 ft/s) maximum (analyzed safety limit)
		1,300 L/min (350 gpm), 44 m/s (140 ft/s) nominal operating
		1,140 L/min (300 gpm), 39 m/s (120 ft/s) minimum (solids settling/line plugging)
Pressure	-	1.24 MPa (180 psig) maximum
Temperature	-	82 °C (180 °F) structural maximum, 49 °C (120 °F) operational limit
Solids Loading	-	10 weight percent

3.5.1.5 Slurry Distributor. The tank 241-AY-102 slurry distributor, located in the 241-AY-02A pit, is a stainless steel, fixed-length drop leg with four opposed 2 in. nozzles that discharge below the liquid surface. The distributor is designed to provide equal distribution of slurry solids throughout the tank. Two 1.3 cm (1/2-in.) vacuum breaker holes are incorporated at the top end of the drop leg to eliminate any potential for siphoning back into tank 241-C-106. The distributor also has a high-capacity drain.

Figure 3-14. Tank 241-C-106 Sluicer Installation.

Reference Drawings/Specifications. Drawings H-2-818537 sheet 1-2, and Hanford Specification HS-BS-0084, Rev. B.

Operational Limitations.

Flow Rate	-	2,460 L/min (650 gpm), 5.5 m/s (18 ft/s) maximum (analyzed safety limit)
		1,300 L/min (350 gpm), 3.0 m/s (9.8 ft/s) nominal operating
		1,140 L/min (300 gpm), 2.6 m/s (8.4 ft/s) minimum (solids settling/line plugging)
Temperature	-	82 °C (180 °F) structural maximum, 49 °C (120 °F) operational limit
Pressure	-	1.91 MPa (277 psig) maximum
Solids Loading	-	30 weight percent

3.5.2 Ventilation Systems

The ventilation systems used to carry out the WRSS process provide multiple functions important to the handling and storage of waste. Tank 241-C-106 has two ventilation systems: one subcools the sludge before sluicing begins and the other is used during routine sluicing operations. Tank 241-AV-102 also has two ventilation systems: the 241-AZ-702 primary tank exhaust system and the 296-A-16 annulus ventilation system. A description of each ventilation system follows. In addition, contingency provisions have been made to provide a portable exhaust system to back up each of these ventilation functions. Section 3.5.2.3 describes the portable exhaust system.

3.5.2.1 Tank 241-C-106 Ventilation Systems. Tank 241-C-106 has two alternative ventilation systems: the 296-C-006 WRSS ventilation system provided by project W-320 and the existing 296-P-16 exhauster that ventilates tanks 241-C-105 and 241-C-106. Each is described below.

296-C-006 Ventilation System. The 296-C-006 ventilation system combines exhaust and recirculation functions and is designed to handle the high liquid and solids loading expected in the tank headspace during sluicing operations.

The system includes three skid assemblies: 1) the process building skid (241-C-91) includes the condenser, recirculation loop demister, heater and fan, and the high-efficiency mist eliminator and high-efficiency metal filter and their related controls; 2) the exhauster skid (296-C-006) includes the exhaust heater, HEPA filters, exhaust fan, stack, stack monitor and related instrumentation; and 3) the chiller skid that provides a chilled propylene glycol-water solution to the process building condenser or the inlet filter system cooling coil (see Figure 3-15).

Reference Drawings/Specifications/Vendor Information. Drawings H-2-818494, Procurement Specification W-320-P1, and Vendor Information File # 22668 Supplements.

Operational Limitations.

- Temperature - 93 °C (200 °F) (HEPA filter limitation)
- Pressure - -0.3 to -4.0 in. w.g.
- Flow Rate - Tank: 1,040 to 1,220 cfm; Stack: 180 to 360 cfm
- Solids Loading - 15 mg/m³

296-P-16 Ventilation System. The 296-P-16 ventilation system is a high capacity, once through exhaust system that was installed in the late 1960s to ventilate and cool tanks 241-C-105 and 241-C-106. For the retrieval process, this ventilation system serves only to pre-cool tank 241-C-106 waste in advance of starting sluicing operations. Figure 3-16 is a flow diagram for this ventilation system.

Reference Drawings. Drawings H-2-35769, H-2-95267, H-2-72286, and H-2-95451.

Operational Limitations.

- Temperature - 93 °C (200 °F) (HEPA filter limitation)
- Pressure - -0.1 to -3.0 in. w.g.
- Flow Rate - 2,400 to 4,200 cfm

The tank is protected from high negative or positive pressures by redundant seal loops installed by project W-320. If a ventilation outage occurs, passive breathing for tank 241-C-106 occurs through the 296-C-006 or 296-P-16 HEPA that is in service at the time of the outage, or through the air inlet filter that is part of the 296-P-16 system. This inlet filter is closed whenever the 296-C-006 ventilation system is operating since other flow pathways, including the tanks cascade line to tank 241-C-105, provide the necessary air flow. A breather filter assembly installed on tank 241-C-105 provides passive ventilation whenever the 296-P-16 system is shut down.

3.5.2.2 Tank 241-AY-102 Ventilation Systems. During routine operations, tank 241-AY-102 is actively ventilated by two systems: the primary tank ventilation system and the annulus ventilation system. Primary ventilation is provided by the 241-AZ-702 system the annulus ventilation system is the 296-A-19.

Figure 3-15. Tank 241-C-106 Waste Retrieval Sluicing System Ventilation System (296-C-006).

HG7110065.15

Figure 3-16. Tank 241-C-106 Existing Ventilation System (296-P-16).

HG971098.17

Primary Tank Ventilation (241-AZ-702). The basic design of the 241-AZ-702 ventilation system is similar to the ventilation system on tank 241-C-106 in that it features recirculation and exhaust features with the recirculation loop containing a condenser. The system consists of individual tank air inlet systems, individual tank recirculation equipment, and common tank exhaust equipment for the four 241-AY and 241-AZ Tank Farm waste tanks. The system is composed of five basic subsystems: 1) air inlet system, 2) tank exhaust recirculation system, 3) primary tank exhaust system, 4) 241-AZ-702 building ventilation system, and 5) monitoring and control system (see Figure 3-17).

This primary ventilation system provides three modes of operation for tank 241-AY-102: recirculation mode, high-heat mode, and bypass mode.

1. Recirculation mode is considered the "normal" mode of treating tank exhaust. All exhaust from the tank is cooled by the tank exhaust recirculation equipment. Approximately 75 percent of the cooled exhaust is returned to the tank, and 25 percent is routed to the primary tank exhaust system where it is cooled again and filtered before being exhausted through the stack.
2. High-heat mode establishes a once-through cooling flow path that uses the individual tank recirculation condenser and the primary condenser to cool tank exhaust. No tank exhaust is recirculated to the tank.
3. Bypass mode establishes a flow path that bypasses the tank recirculation cooling equipment. Tank exhaust flows from the tank through a bypass valve to the primary tank exhaust system.

Reference Drawings/Specifications/Vendor Information. Drawings H-2-818494, H-2-131063, H-2-131075, sheets 1, 3 H-2-131076, Procurement Specification W-320-P1, and Vendor Information File # 22668 Supplements.

Operational Limitations.

Temperature	-	91 °C (195 °F) (HEPA filter limitation)
Pressure	-	0 to -4 in. w.g.
Flow rate	-	See HNF-SD-RE-TI-273 (depends on configuration)

Annulus Ventilation System (296-A-16). The tank 241-AY-102 annulus ventilation system (296-A-16) has been modified by project W-320 to provide enhanced tank bottom cooling and thermal performance monitoring instrumentation. The system consists of an annulus air inlet system, HEPA filtration, control valving, and air distribution piping; and an annulus exhaust system with a heater, HEPA filtration, exhaust fan, stack and associated instrumentation and controls (see Figure 3-18).

Reference Drawings/Specifications/Vendor Information. Drawings H-2-64462, Procurement Specification WHC-S-0418, WHC-S-0424, and Vendor Information File # 17102, 17103, and 17105.

Figure 3-17. Tank 241-AZ-102 Primary Ventilation System (241-AZ-702).

Figure 3-18. Tank 241-AY-102 Annulus Ventilation System (296-A-16).

H9710096.11

Operational Limitations.

- Temperature - 93 °C (200 °F) maximum
- Pressure - -0.1 to -18.0 in. w.g.
- Flow rate - 1,000 to 1,300 cfm to annulus bottom cooling channels when annulus wall inlet blocked with blank flanges.

3.5.2.3 Portable Exhausters. If the tank 241-AY-102 or tank 241-C-106 ventilation systems become inoperable for any reason, portable exhausters will be available to restore ventilation to either the dome spaces (riser R-7 in tank 241-C-106 and riser 15K in tank 241-AY-102) or annulus (riser 19B in tank 241-AY-102). Portable exhausters POR-007-VTP/SKID E or POR-008-VTP/SKID F could be used to ventilate either 241-C-106 or 241-AY-102 dome spaces at a flow rate of up to 500 cfm or ventilate the 241-AY-102 annulus at a flow rate of 800 cfm (Sathyanarayana et al. 1998). The portable exhausters will be powered by either portable generators (HO-74-4761 and HO-74-4984) or available site power supply.

Reference Drawings/Specifications. Drawings H-14-102577, H-14-102610, and procurement specification HNF-S-0490, Rev. 1

3.5.3 Instrument Descriptions

There are three primary drivers for instrumentation: 1) flammable gas, 2) thermal control, and 3) leak detection. A secondary driver is personnel and equipment protection.

The need for instrumentation is driven by the sensitivity of the transfer system to solids in the WRSS. The basic process control requirements are to ensure that 124,900 L (33,000 gal) of sludge is removed from tank 241-C-106 in a carefully controlled manner and that the tank liquid level is held at or above a minimum level. Selected WRSS instruments are used to 1) ensure the total solids recovered and the rate of recovery meet process control requirements and, 2) provide sufficient recovery efficiency to complete the retrieval in a timely manner.

3.5.3.1 Process Control Instrumentation. During sluice batches, instruments will be used for a short time during active sluicing periods. The instrument outputs are available in a form and location where data can be collected, analyzed, and acted on quickly. The ease of information transfer is critical because a maximum of 12 hours will be allotted for any single sluicing period. During sluice batches, process control instruments provide information conveniently and collect enough process information to permit follow-on analysis. An example of this type of instrument is the mass flowmeter.

The mass flowmeter and pump performance parameters are two ways of acquiring "real-time" process information. The mass flowmeter measures online the mass and density of slurry being transferred, thereby enabling the control of the total amount of solids and slurry solids loading. The pump performance parameters indicate the solids content in the slurry. Process information

during sluice batches allows the operator time to take corrective actions before exceeding process control parameters.

Slurry Line Coriolis Mass Flowmeter. A coriolis effect mass flowmeter (UE/UT-0621) measures online the mass and density of slurry transferred thereby enabling the control of the total amount of solids and slurry solids loading. The mass flowmeter measures slurry mass flow rate, density, and temperature. The device is configured to only measure mass flow rate and density. It is equipped with a "net flow" computer that converts instrument measurements into a total mass of solids transferred through the slurry line.

Online mass flow rate and density measurements are used to maintain the solids loading in the slurry line below the 30 weight percent safety limit. The measurements are necessary to ensure the slurry transfer pipeline flow is in the turbulent flow regime to prevent plugging. The mass flowmeter on the slurry transfer pipeline increases the operational efficiency of the sluicing process by allowing an increase in the permitted pump operating time during any single sluicing pump run. At high sluicing efficiencies (between 10 and 20 percent), the slurry line mass flowmeter is expected to indicate an actual rate of solids recovery.

Instrumenting the slurry line with a mass flowmeter permits sluicing periods about five times longer than would be allowed without an online mass flow measurement. With no online measurement, the allowable sluicing time would be limited by the time to reach the mass transfer limit, assuming slurry of maximum density was being transferred. The mass flowmeter is located in the 241-AY-02A pit of tank 241-AY-102. The accuracy of the flowmeter at the nominal process solids loading (10 to 20 wt%) and volumetric flow rate (300 to 330 gal/min) is estimated at ± 0.11 percent.

Slurry Pipeline Mag-Flowmeter. The 241-C-06A pit jumper includes a magnetic flowmeter to determine the volumetric slurry flow rate to ensure that flow rates remain within the allowed range 1,140 to 2,460 L/min [300 to 650 gpm] (see Figure 3-19). A combination of the pump speed setting and flow rate data will then be used to approximate the average solids loading of the slurry in the transfer line. This is used as a backup to the 241-AY-02A pit mass flowmeter data.

Tank 241-AY-102 ENRAF™ 854 ATG Liquid Level Gauge. An ENRAF™-Nonius Series 854 level gauge (WST-LIT-602A) is used to monitor the liquid level in tank 241-AY-102 (see Figure 3-20). Its level measuring principle is based on the detection of variations in the weight of a displacer suspended in the process fluid. The displacer is connected to a wire wound on a precision measuring drum. A level change causes a change in the weight of the displacer which will be detected by the force transducer. Electronics within the gauge cause a servomotor to adjust the position of the displacer drum. The gauge displays the level in decimal inches. An analog and digital output signal transmits the level data for remote data processing. The ENRAF™ is located in riser 22A of tank 241-AY-102 and has an accuracy of ± 0.01 inches.

Figure 3-19. Slurry Pipeline Mag-Flow Meter and Closed Circuit Television System.

Figure 3-20. ENRAF™ 854 ATG Liquid Level Gauge.

3.5.3.2 Process Monitoring Instrumentation. Instruments during monitoring periods are critical for analyzing process parameters such as determining slurry behavior (e.g., solids settling) properties in the tanks, verifying new distribution of radioactive heat loads within the WRSS, verifying thermal properties of new waste distributions within the tanks, verifying thermal models developed for the WRSS, determining gas generation rates and retention, and analyzing for leaks within the system.

Because instrument indications during monitoring periods are not as critical as the mass flowmeter and pump parameters, a centralized instrument output and information interface is not required. However, the instrument outputs and information interface are still required for the process control. The instrument outputs are data-logged where applicable and available for analysis in a timely, systematic, and reliable fashion.

Tank 241-AY-102 measurements made during monitoring periods include the in-tank imaging system, ENRAF™ level, ENRAF™ densitometer, the MIT, in-tank thermocouples, dome pressure, SHMS, primary ventilation temperature, flow and humidity, chiller solution flows and temperatures, and annulus flow and exit temperature. Ventilation information, level, SHMS, and temperature can be read at anytime through the data acquisition system (DAS).

The tank 241-C-106 measurements made during monitoring periods include a closed circuit television system, in-tank thermocouples, dome pressures, SHMS, ENRAF™ level, chiller solution flows and temperatures, and ventilation flows, temperatures, and pressures.

Tank 241-AY-102 ENRAF™ Level Gauge. See the equipment description in Section 3.5.3.1. The ENRAF™ level gauge is being used for process monitoring as well as process control.

Tank 241-AY-102 ENRAF™ Densitometer. The ENRAF™ densitometer (WST-DIT-602A/DI-602A) provides an accurate measurement of density versus depth in tank 241-AY-102 so the amount of solids transferred and the degree of settling can be evaluated. The ENRAF™ provides a density profile based on the measured buoyancy of a displacer with known volume and mass at varying depths in the liquid.

The ENRAF™ densitometer is required for process control. This device provides information for making the decision on whether to continue sluicing. During the monitoring period following each sluicing batch, the evaluation of the sluicing system performance requires measuring the mass and volume of sludge transferred to tank 241-AY-102. This information is obtained from a density profile of the slurry in the tank from which the volume and mass of resident solids can be determined. Although this device is not sensitive enough to discriminate solids concentrations during sluicing operations, it is very accurate at measuring density differences as solids settle during the monitoring periods. When the slurry/supernate interface develops in the tank, the densitometer is also able to detect it. However, the measurement frequency needs to balance the need for interface level information with the possibility of excavating a depression on the solids bed, which would compromise the measurement accuracy. Setting the ENRAF™ displacer wire

tension to as high a level as possible will minimize the excavating effect of interface measurements.

The tank 241-AY-102 ENRAF™ densitometer is an ENRAF™ 854 ATG level gauge with densitometer software that enables the submerged buoyancy of the displacer to be converted to a density (see Figure 3-20). The instrument is located on riser 15-E and has an accuracy of ± 0.005 kg/L.

Tank 241-AY-102 Sludge Level Devices. Sludge level instruments are used to measure the depth of the sludge layer at the bottom of tank 241-AY-102. Each instrument has a 4-in. diameter steel "doughnut" suspended by calibrated tape from a reel. The reels are housed in plexiglass enclosures permanently mounted to the tank riser flange.

In operation, the disc is manually lowered until it comes to rest on the sludge. The tape measurement relative to a fixed mark on the plexiglass enclosure is noted. The difference between this reading and the reading obtained when the tank is empty represents the sludge depth. Tank 241-AY-102 has seven 6-in. risers to measure sludge levels. The sludge level devices are available as a backup to the primary method for determining solid-liquid interface or radial distribution of sludge in the tank (i.e., ENRAF™ densitometer and MIT).

Tank 241-AY-102 Thermocouples. Thermocouples (TE-102-1 through 102-27, TE-102-29 through 102-74, and TE-102-82 through 102-105) in tank 241-AY-102 are located at numerous positions inside the tank for measuring waste and dome space temperatures and at locations in the insulating concrete and concrete structural shell (see Figures 3-21 and 3-22). The in-tank thermocouples are mounted on separate thermocouple trees, in thermocouple wells, and at the bottom of the air lift circulators. The in-tank thermocouples are type J, which are typically attributed an accuracy of around ± 1.1 °C (± 2 °F) and a repeatability of ± 0.3 °C (± 0.5 °F) for standard limits of error grade.

Data are monitored in tank 241-AY-102 during the sluicing operation for process control and monitoring periods to update the technical information used to model the predicted thermal behavior of the tank. The radial temperature distribution is needed to evaluate the uniformity of the nonconvective waste layer and the impact of known blockages in the annulus ventilation system slot flow. Existing thermocouples are not adequate for accurately detecting the solid/liquid (convective/non-convective) interface level in the tank. Therefore, a multifunction instrument tree with provision for operating an internal validation probe has been added to the tank (see discussion below). However, the air lift circulator thermocouples and other existing thermocouples will provide adequate radial temperature data.

Tank 241-AY-102 Multifunction Instrument Tree. An upper temperature limit equivalent to 14 °C (25 °F) below local saturation temperature has been established for tank 241-AY-102 to eliminate the potential for a steam bump. This temperature limit may affect the amount of waste which can be transferred from tank 241-C-106. Data will be monitored in tank 241-AY-102 during sluicing and monitoring periods to update the technical information used to model the expected thermal behavior of the tank. Important information includes the nonconvective waste level and the tank heat load.

The MIT thermocouples (TE/TT/TI-06230 through TE/TT/TI-06251) measure temperatures at 22 elevations (see drawings H-2-85122 and H-2-828969, and Figures 3-21 and 3-22). An integral validation probe that traverses the inside of a thermowell on the MIT is capable of measuring the temperature at any elevation in the tank. The MIT has been useful in locating solid-liquid interfaces by detecting the change in slope of the temperature profile in the solids and liquids. It provides a detailed vertical temperature profile through the waste and supernatant. The temperature data is used to determine the convective and nonconvective waste interface and to provide the transient thermal gradient in the nonconvective waste. The nonconvective waste level provides information about the waste fluffing factor. The transient waste temperature gradient is used to estimate the tank heat load.

The MIT is located in riser 5A of tank 241-AY-102. It uses type K thermocouples which typically have an accuracy of around $\pm 2.2^{\circ}\text{C}$ (4°F) and a repeatability of $\pm 0.3^{\circ}\text{C}$ (0.5°F) for standard limits of error grade. The MIT thermocouples will be recorded to $\pm 0.06^{\circ}\text{C}$ (0.1°F).

Tank 241-C-106 Thermocouple Trees. Tank 241-C-106 has two thermocouple trees to monitor the waste temperature: one in riser R-8 with six thermocouples, and one in riser R-14 with 12 thermocouples (see Figure 3-23; all thermocouples not shown).

The thermocouple tree in riser R-8, which is 10.4 m (34 ft) from the center of the tank, has four thermocouples in the waste (TE-C-106-1 through TE-C-106-4). The bottom thermocouple is 0.1 m (0.3 ft) from the local bottom of the tank with the other three thermocouples spaced 0.6 m (2 ft) apart vertically up the tree. Riser R-8 also has two thermocouples in the dome air space (TE-C-106-5 and TE-C-106-6). The thermocouples in riser R-8 are of type E, which have a standard accuracy of $\pm 1.7^{\circ}\text{C}$ (3°F).

The thermocouple tree in riser R-14, which is 4.7 m (15.5 ft) from the center of the tank, has four thermocouples in the waste (TE-C-106-14-1 through TE-C-106-14-4). The bottom thermocouple is 0.34 m (1.1 ft) from the local bottom of the tank with the other three thermocouples spaced 0.6 m (2 ft) apart vertically up the tree. Riser R-14 has eight thermocouples in the dome air space (TE-C-106-14-5 through TE-C-106-14-12). The thermocouples in riser R-14 are of type J, which have a typical accuracy of $\pm 1.1^{\circ}\text{C}$ (2°F) for standard limits of error grade.

Tank 241-C-106 Submersible Slurry Pump Liquid-Level Detection. The submersible slurry pump liquid-level detection elements function to control the tank 241-C-106 liquid level as required by thermal hydraulic constraints. It consists of interlocks, switches, and displays for the slurry submersible pump and associated equipment. The submersible pump low-level indicator is equipped with an interlock that possesses a selectable 0-15 minute duration time delay, automatic resetting, and keyed bypass switch for overriding the interlock. When selected, the interlock shuts down the slurry submersible pump when the low-liquid level sensor changes state. The low-liquid level interlock is activated when the sensor detects air. A keyed lockout switch deactivates the submersible pump winch when the pump low-level detector is providing a liquid level control function.

Figure 3-21. Tank 241-AV-102 Axial Temperature Monitoring Cross Section.

HG97110098.31a

Figure 3-22. Tank 241-AV-102 Radial Temperature Monitoring Cross Section.

HG97110098.31

Figure 3-23. Tank 241-C-106 Thermocouple Trees.

HG97110098.19

Tank 241-C-106 ENRAF™ Gauge. An ENRAF™-Nonius Series 854 level gauge (WST-LIT-1306) is located in riser R-1 of tank 241-C-106. See Section 3.5.3.1 for a similar description of the gauge for the tank 241-AY-102 ENRAF™. Standard Hydrogen Monitoring System. The SHMS system enables the continuous measurement of the hydrogen concentration in a tank's headspace. If concentrations of flammable gas greater than 25 percent of the lower flammability limit are detected, work or sluicing operations are suspended until the flammable gas is removed from the system. In addition, the SHMS is used as a process control instrument to track the release of hydrogen from tanks. From this data, a better understanding of the rate of gas retention can be developed which will, in turn, be compared to the anticipated tank behavior.

SHMS units are installed on tanks 241-C-106 and 241-AY-102 (see Figure 3-24). These systems will include gas chromatographs to allow the resolution of hydrogen release at the very low concentrations expected in these tanks. The data generated will be reviewed for unusual conditions before and during operation of the sluicing system.

The tank 241-C-106 SHMS is located in C-Farm; the sample tap is on riser R-2. The tank 241-AY-102 SHMS is located in AY Farm; the sample tap is on riser 15C.

Tank Pressure Instrumentation. Existing tank 241-C-106 pressure instrumentation, located in riser R-15 (PIT-1361), measures the tank dome space pressure in inches of water. The instrument is located in tank 241-C-106 Process Building Room 2. It has an accuracy of ± 0.1 percent of the span (250 in. water) which is equal to 0.25 in. water.

A Fisher Porter Series 500 DP 4100 pressure indicator transmitter (PIT-AY102K1-1) in riser 5B is used to measure the pressure in tank 241-AY-102. It has a range from -6.0 to 4.0 in w.g.

Tank 241-AY-102 Annulus Ventilation Instrumentation. Tank 241-AY-102 data will be monitored during sluicing and monitoring periods so technical information used to model the expected thermal behavior of the tank can be updated and the waste transferred from tank 241-C-106 can be maximized. The information provides important data about the energy balance for tank 241-AY-102 and is needed to estimate the tank heat load. The energy balance must also include an estimate of the energy removed by the tank annulus ventilation system. The energy balance calculation requires data for the air flow and temperature at the annulus exhaust. No humidity measurement is necessary since the annulus ventilation only removes sensible heat.

The tank 241-AY-102 annulus ventilation system exhaust flow rate and temperature monitors consist of an Air Monitor Corporation VOLU-probe/VS Model C with Mass-tron signal conversion and a calculation module. This

Figure 3-24. Standard Hydrogen Monitoring System.

HG87110098.32

device is a pitot tube and associated temperature element that indicates flow rate corrected for temperature. The probe is installed in the ventilation duct ahead of the HEPA filters.

Tank 241-AY-102 Primary Ventilation Instrumentation. The energy balance must also include an estimate of the energy removed by the tank primary ventilation system. The primary system flow, temperature, relative humidity, and condenser heat removal data (i.e., glycol temperature in and out and flow rate) are needed for this energy balance. In addition, the evaporation rate is an important input to the flammable gas evaluation.

A relative humidity meter (AE/AIT/AI-0623) is installed to provide psychrometric information on tank 241-AY-102 exhaust. The humidity monitor is installed at a point before the air stream from tank 241-AY-102 is mixed with the air streams from other tanks connected to the ventilation system. Tank 241-AY-102 headspace humidity is determined by a Hycal Engineering temperature-compensated humidity transmitter model CT-880-C. The device accuracy is stated as ± 3.5 percent RH over the temperature range of 10 °C to 90 °C (50 °F to 194 °F) or ± 2.5 percent RH over the temperature range of 15 °C to 40 °C (59 °F to 104 °F), with a repeatability of ± 0.5 percent RH.

A MASS-tron Mass Flow transmitter¹ is installed on the tank 241-AY-102 ventilation system exhaust duct to measure the exhaust gas flow rate. This flowmeter is a microprocessor-based differential pressure transmitter with optional temperature and/or static pressure density compensation. A direct temperature reading can be obtained from the MASS-tron Mass Flow transmitter. A second means of measuring the exhaust air temperature is by a resistance temperature detector (RTD) (TI-AY2K48-1B) located between the ventilation cooling system condenser and moisture separator upstream of the flowmeter. This temperature will be recorded by the project data acquisition system.

In-Tank Imaging Systems. An in-tank imaging system is provided for tank 241-C-106 by project W-320. It provides real-time viewing of the tank's interior during sluicing operations and/or monitoring periods, whenever headspace visibility conditions permit. It will be used to help control and direct the sluicing operations. The imaging system consists of a remotely controlled television camera and an illumination source mounted in riser R-7. The system is intended to locate sludge accumulations and to enable optimal sluicer aiming while minimizing the volume of liquid in tank 241-C-106 (see Figure 3-19). The imaging system shares the riser assignment with the portable exhauster, which is a backup for ventilating the tank in the event the main ventilation system fails. Removal of the imaging system would be required to activate the portable exhauster.

A temporary mobile color camera system will be installed for surveillance in tank 241-AY-102 during transfers from tank 241-C-106. It will be installed in riser 15A and used during active sluicing operations to monitor foaming inside the tank.

¹ Air Monitor Corporation

If no foaming is observed during the first campaign, video monitoring may be discontinued. The high liquid level sensor on the immersible sluice pump could be used to detect foam buildup if the temporary camera system is removed.

Reference Drawings/Specifications/Vendor Information. Drawings H-2-818690, Procurement Specification WHC-S-0439, and Vendor Information File # 22668, supplement 105.

Operational Limitations.

Temperature - -10 °C to 80 °C (14 °F to 176 °F)

Waste Retrieval Sluicing System Leak Detection Equipment. Existing leak detection systems and newly installed leak detection instrumentation will provide monitoring and early warning capability needed to respond to a potential system failure during sluicing operations. The tanks, transfer pipelines, and process pits are all equipped with leak detection systems.

The primary means for detecting a leak from tank 241-C-106 during sluicing operations is liquid level monitoring using the ENRAF™ level gauge. The tank liquid level can be monitored continuously except for the short duration sluicing periods (i.e., <12 hours). Also, seven existing dry wells can be monitored to survey for leaks from tank 241-C-106. The wells are open-bottom, mild steel casings 15 or 20 cm (6 or 8 in.) in diameter with depths ranging from 25 to 33 m (75 to 100 ft). Radiation probes are used on a monthly schedule to determine the radiation profile in the well. A change in the baseline profile would signify a potential tank leak. Sluicing operations would be shut down in a controlled manner for evidence of a tank leak.

A leak from the primary tank 241-AY-102 vessel will be contained in the annulus between the primary and secondary tanks. The annulus is designed to collect and transmit released waste to a common point within the annulus for detection and transfer. Conductivity probes installed in the annulus and a continuous air monitor on the annulus ventilation exhaust train provide the leak detection capability for the tank.

Leakage from the primary transfer piping (inner pipe) are detected and contained by the secondary confinement system (outer pipe). The secondary confinement system is designed to drain fluid released from the primary piping to a common point for collection, detection, and removal. The alarms for the sluice pipeline leak detector (LDE-1364) at sluice pit 241-C-06C and the slurry pipeline leak detector (LDE-1363) at pump pit 241-C-06A are located in the MO-211 operator station.

Each process pit has a leak detector with an alarm function in addition to the high-capacity pit drains. If these leak detectors alarm, the sluicing operation will enter a controlled shutdown. The alarms for the tank 241-C-106 sluice pit 241-C-06C leak detector (LDE-1368) and the pump pit 241-C-06A leak detector (LDE-1366) are located in the MO-211 operator station. The alarms for the tank 241-AY-102 sluice pit 241-AY-02E leak detector (LDE-102-32) and the pump pit 241-AY-02A leak detector (LDE-102-22A) are located in the Electrical Equipment Skid, 241-AY-51.

Other Specific Waste Retrieval Sluicing System Instrumentation. The WRSS incorporates accelerometers (seismic switches) that will stop running transfer pumps if a significant seismic event is detected. This will minimize the volume of process wastes that could be released inadvertently to the environment if there is a breach in containment integrity.

3.5.3.3 Instrument List. The instrumentation discussed in Section 3.5.3 comprises some of the equipment needed for process control of the sluicing operations. For a complete list of WRSS instrumentation including calibration requirements see the W-320 instrument list in HNF-2520 (King 1998). The minimum instrumentation required to support sluicing operations are those classified as safety class and safety significant (Bevins 1998). Instrumentation required by operating procedures will be evaluated on a case-by-case basis if it becomes inoperable to determine its effect on sluicing efficiency and determine the need for repair or replacement.

3.5.4 Waste Retrieval Sluicing System Control System Arrangement

The WRSS is controlled from two main locations: the MO-211 control room trailer at C Farm and the 241-AY-51 electrical equipment skid at AY Farm. In addition, there are several auxiliary control locations at the two farms where electrical and other subsystem detailed control capabilities are provided.

The MO-211 control room has a main C Farm systems instrumentation control console, an annunciator panel, and a data acquisition system. The C Farm sluicing control console includes the sluicer and slurry pump/winch system controls, an annunciator panel, and an in-tank imaging system monitor and controls (see Figures 3-25 and 3-26). The in-tank imaging panel contains controls for positioning and illuminating the field-of-view and a television monitor displaying the view in the tank.

Figure 3-27 provides a detailed look at the sluicing annunciator panel. This panel shows process and tank conditions that require operator actions.

Figure 3-28 provides a detailed look at the sluicer and slurry pump system control panel. The control panel contains the sluicer aiming controls that direct the sluice fluid stream spray within tank 241-C-106. The sluicer control has two operating modes as follows:

- Semi-automatic Mode - Elevation and sweep range pre-set (routine sluicing)
- Manual Mode - Joystick controls sluicer aiming. Used with in-tank imaging system.

The pump controls include submersible pump elevation (winch) control, booster pump speed control, and monitoring of the pump flow rate. This panel also displays selected tank farm instrumentation readouts of temperatures and levels.

Figure 3-25. MO-211 Operator Control Station Layout.

Figure 3-26. MO-211 Control Station Layout.

Figure 3-27. Sluicing Annunciator Panel.

① INSTRUMENT CABINET CP-01 ASSEMBLY
SEE SHEET HNF-SD-0000 FOR LOCATION

ANNUNCIATOR NAMEPLATE LEGEND		
ANNUNCIATOR NUMBER	ANNUNCIATOR COLOR	ANNUNCIATOR MESSAGE (SEE NOTE 1)
1-1	RED	SLUICING SYSTEM EXCESSIVE VACUUM (PRESS. HIGH)
1-2	RED	SLUICING SYSTEM LOW VACUUM (PRESS. LOW)
1-3	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-4	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-5	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-6	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-7	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-8	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-9	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-10	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-11	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-12	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-13	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-14	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-15	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-16	RED	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-17	WHITE	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-18	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-19	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-20	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-21	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)
1-22	YELLOW	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)

PANEL NAMEPLATE LEGEND			
CODE	SIZE	MESSAGE	LETTER
A	1 x 5	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-16
B	1 x 3	ANNUNCIATOR OVERHEAT (TEMP. HIGH)	1-17
C	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-18
D	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-19
E	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-20
F	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-21
G	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-22
H	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-23
I	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-24
J	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-25
K	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-26
L	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-27
M	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-28
N	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-29
O	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-30
P	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-31
Q	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-32
R	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-33
S	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-34
T	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-35
U	1 x 3	SLUICING SYSTEM OVERHEAT (TEMP. HIGH)	1-36

Figure 3-28. Waste Retrieval Sluicing System Sluicing Control Panel.

SLUICING CABINET CB-01

The MO-211 control room operator will have remote control over the following equipment:

- aiming of the sluicer in pit 241-C-06C
- submersible slurry pump and its height adjusting winch in pit 241-C-06A
- in-tank imaging system at tank 241-C-106
- tank 241-C-106 296-C-006 ventilation system operation
- booster pump speed control and on/off.

The operator(s) will also receive indications for the following parameters:

- slurry booster pump on/off indication, and speed
- slurry pump winch position
- slurry header volumetric flow, density, mass flow
- supernatant header volumetric flow (available only to 241-AY Tank Farm operators and not in MO-211)
- graphical display of the operating sluicer position
- in-tank imaging system display from tank 241-C-106
- ventilation system instrumentation and exhaust monitoring system
- selected thermocouple readings from tank 241-AY-102
- tank level instrumentation
- WRSS transfer line leak detection instrumentation.

The C Farm inputs to the tank monitoring and control system (Tank Monitoring and Control System [TMACS]) include the following waste tank thermocouples:

- thermocouple tree in riser 8: TC-1, 2, 3, 4, 5
- thermocouple tree in riser 14: TC-1, 2, 3, 4, 5, 6, 7, 8, 9.

The tank 241-AY-51 electrical equipment skid houses the 241-AY Tank Farm sluicing control room. Figure 3-29 shows the arrangement of the sluicing operator station which includes the sluice pump system controls and annunciator panel. Figure 3-30 shows the annunciator panel in 241-AY-51.

The 241-AY-Tank Farm inputs to the DAS/TMACS include the following:

- sludge temperature: TC-73, -74
- air lift circulators (ALC) temperature: TC-42, -44, -50, 55, -59
- profile temperature: TC-60, -61, -62, -63, -64, -65, -66, -67, -68, -69, -70, -71
- tank side wall temperature: TC-26, 27
- tank bottom insulating concrete temperature: TC-1 through -7, -10 through -17, -20 through -25

3.5.5 Utility Systems

Electrical Power. The majority of the electrical power for WRSS operations is provided by two new electrical distribution systems installed at 241-AY Tank Farm and 241-C Tank Farm. These electrical systems include transformers, motor control centers, and wiring to the power equipment.

Reference Drawings/Specifications/Vendor Information. Electrical One Line Drawings H-2-820748 sheets 1-3, other project electrical drawings are identified on the project drawing lists H-2-818423. (Refer to the project master equipment list for specification and vendor information references.)

Raw Water. To meet equipment flushing and process water needs at C Farm, a raw water line was installed to the air and water service building, 241-C-73 from the 30.5 cm (12 in.) fire water line northwest of 241-C Tank Farm. Water requirements at tank AY-102 are to be met using a tank truck or over-ground hoses from existing raw water sources.

Water Pipeline. 5 cm (2 in.), carbon steel, pipe code M5.

Reference Drawings / Specifications / Vendor Information. Drawings H-2-818430, H-2-818435, H-2-818481 sh 1-6, H-2-818482 sh 1 & 3, H-2-818519 sh 1-2, H-2-818521, H-2-818531 sh 1-2, and Construction Specification W-320-C1 (to 241-C-73), and W-320-C5 (in C Farm).

Figure 3-29. 241-AY Tank Farm Sluicing Operator Control Station Layout.

Figure 3-30. 241-AY Tank Farm Annunciator Panel.

[illegible][illegible]

This page intentionally left blank.

4.0 PROCESS CONTROL

The WRSS process control establishes how tank 241-C-106 retrieval will be performed to accomplish the processing goals (see Section 2.0) and to comply with technical operating requirements such as the basis for interim operation (FDH 1998a), technical safety requirements (FDH 1998b), and the Operating Specification Document (LMHC 1996; LMHC 1997a, 1997b, and 1997c).

More specifically, the primary drivers for the design of the process control strategy relate to thermal considerations in tanks 241-C-106 and 241-AY-102 and to flammable gas behavior in tank 241-AY-102. The sluice batch-increment-campaign approach implements this strategy. Incremental sluicing with mass control followed by variable-length monitoring periods will provide the necessary temperature and flammable gas control for the retrieval process.

Figure 4-1 shows the process control logic for the WRSS process. During active sluicing, operators will have direct control over the following process variables: the liquid level in tank 241-AY-102, sluice booster pump and slurry booster pump speeds, solids loading of the slurry being transferred in the slurry pipeline (sluice nozzle and submersible slurry pump positioning), and the mass of tank 241-C-106 waste transferred to tank 241-AY-102 (slurry pump system run time and mass flowmeter totalizer). The direct control of the tank 241-AY-102 liquid level provides an indirect means for controlling the liquid level of tank 241-C-106, which in turn controls the waste temperatures in tank 241-C-106 below local saturation temperatures.

Tank 241-AY-102 waste temperatures and flammable gas parameters cannot be directly controlled by operators during sluicing operations. These parameters are controlled indirectly by limiting the mass of tank 241-C-106 solids that can be transferred into tank 241-AY-102. Changes to the tank 241-AY-102 thermal and flammable gas baselines occur during specified monitoring periods and have a bearing on how subsequent retrieval actions will be performed.

Section 4.1 describes the process control for active sluicing operations and focuses on parameters directly controlled by operators. Sections 4.2, 4.3, and 4.4 describe the process controls for tank 241-AY-102 mass transfer verification, waste temperature, and flammable gas retention; issues that require evaluation during the specific monitoring periods. Section 4.5 addresses other parameters that are important to the process but for which operators have little direct or indirect control. Finally, Section 4.6 gives the process sampling requirements and schedule needed to ensure that the retrieval process is proceeding as expected.

This page intentionally left blank.

Figure 4-1 WRSS Process Control Logic Diagram.

HNF-SD-WM-PCP-013 REV. 1

4.1 SLUICING PROCESS CONTROL

Waste retrieval from tank 241-C-106 and waste transfer to tank 241-AY-102 are conducted in sluice batches. For each sluice batch, the operator has direct control over process variables at startup, during routine sluicing, and at shutdown. These variables include tank liquid levels, sluice and slurry booster pump speeds, sluice nozzle position, submersible slurry pump elevation, and slurry pump system run time. By controlling these variables, the sluicing operation can proceed and specific parameters can be maintained within established safety and operating limits. The parameters of particular interest include slurry concentration, tank 241-C-106 waste temperatures, solids mass transfer into tank 241-AY-102, sluice nozzle movement, leak prevention/minimization, and transfer system flushing. The process control for each of these parameters is presented in the subsections below.

Other process variables (i.e., primary tank pressures, tank 241-AY-102 waste temperature, headspace hydrogen concentration, transfer system leak detectors, and ventilation system flows) which could affect the duration of a sluicing batch are continuously monitored. However, the operator has very little control over these variables except to terminate the batch. If any variable exceeds limits, the event is considered off normal.

4.1.1 Slurry Concentration Control

This section describes the method incorporated into the WRSS control process to prevent the slurry concentration from exceeding the design limit of 30 weight percent solids in the slurry transfer pipeline. Solids concentration control in the sluice stream is not required because a rapid buildup of high solids loading cannot occur in the large volume of tank 241-AY-102 supernatant. As sluicing operations proceed, most of the solids transferred into the tank are expected to settle out, adding to the solids heel. Therefore, no instrumentation has been installed on the sluice transfer pipeline to monitor and control solids loading to the 10 weight percent design limit.

The operator will control the solids content in the slurry transfer pipeline by directing the sluicer nozzle, adjusting the level of the submersible slurry pump suction (when permitted by thermal-hydraulic constraints), and setting transfer system flows with variable speed pumps based on measured slurry properties. The slurry properties are measured directly by the slurry pipeline mass flowmeter and inferred from the slurry pipeline flowmeter.

The 241-AY-02A pit mass flowmeter has been installed as the principal solids loading process control instrument. This instrument indicates the slurry mass flow rate and average slurry density at the receiver tank end of the transfer line. Knowledge of the carrier solution density (i.e., tank 241-AY-102 supernatant density), the solids particulate density (see Table 3-4 or based on grab samples laboratory measurements), and the measured slurry density are required to determine slurry solids loading. The relationship between the mass fraction of solids in the slurry and the system densities is given below.

$$C_m = 100 \frac{\rho_p (\rho_m - \rho_f)}{\rho_m (\rho_p - \rho_f)}$$

where

- C_m = mass fraction of solids in slurry (expressed as a percent)
- ρ_p = 2.61 g/mL, solids particulate density (see Table 3-4)
- ρ_f = 0.99 g/mL, carrier solution density (see Table 3-8)
- ρ_m = slurry density measured by mass flowmeter

The slurry solids mass loading can be determined from the output of the mass flowmeter. This parameter is displayed in the MO-211 control room and can be monitored to control solids loading during a sluicing batch.

The uncertainty in the solids volume fraction in the slurry as measured by the mass flowmeter was determined to be ± 3 vol% based on the derivation for the standard deviation and applicable parameter values.¹ This volume fraction uncertainty translates into a mass fraction uncertainty of approximately ± 7 wt%. Consequently, the uncertainty in the mass flowmeter is acceptable for the flowmeter to be useful in controlling the slurry solids loading to the 30 wt% limit. At the nominal 10 - 20 wt% operating range, the solids loading will remain below the safety limit.

A second indication of slurry solids loading is provided by the slurry flow rate measured by the mag-flow meter installed in the 241-C-06A pit. This flow rate measurement basically reflects the average value for the entire slurry pipeline. The solids loading is indirectly determined with knowledge of the slurry flow rate and the slurry booster pump speed setting together with the combined pump curve and system curve. The pump curve correlates the pump speed, discharge pressure, and flow rate. The pump speed and flow rate parameters are displayed in the MO-211 control room. The pump system discharge pressure is insensitive to changes in flow rate over the nominal operating range and does not need to be monitored by the operator for control purposes.

Figure 4-2 shows the slurry pump system pump curve and overlaid systems curve for the transfer route. By setting the speed of the slurry booster pump and monitoring the slurry pipeline flow rate with the mag-flow meter, the solids loading of the slurry can be estimated. Figure 4-3 focuses on the expected operating range for the pumping system. The minimum pump speed of 1,500 rpm is required to maintain the level of lubrication specified by the pump manufacturer.

Sluicing Startup. Before the start of sluicing operations, the operations described in Section 3.2 are completed including decanting tank 241-C-106

¹ See Pacific Northwest National Laboratory memorandum, C. W. Stewart to J. W. Bailey, "Transmittal of Letter Report, Uncertainty in Solids Mass Transferred from C-106 to AY-102," (PNNLW320:060898) dated June 1998.

Figure 4-2. Tank 241-C-106 Slurry Booster Pump (P-1362) Curve/System Curve.

Figure 4-3. Slurry Booster Pump (P-1362) Curve/System Curve - Nominal.

supernatant to a liquid level of 183 cm (72 in.). To start sluice batch 1.1.1 (see Figure 3-5), the P-1361 submersible slurry pump is positioned so that its low-level detector is located at 178 cm (70 in.). The P-0621/P-0622 sluice pump system is then started and the flow rate is adjusted to a nominal 1,325 L/min (350 gal/min). Once the sluicer flow is verified in tank 241-C-106, the sluice stream is aimed towards the region of the P-1361 submersible slurry pump intake. This sluicer orientation floods the region with the dilute sluicing fluid and allows startup of the slurry pumping system with a low solids content slurry.

The P-1361/P-1362 slurry pump system is started next, and the P-1362 slurry booster pump speed is set at a nominal 1,624 rpm. This pump setting is expected to give a flow of approximately 1,325 L/min (350 gal/min) at a low slurry solids loading. A lower mag-flow meter flow rate would be indicated for a higher slurry solids loading, which can be estimated by interpolation from the Figure 4-3 pump/system curve. Table 4-1 lists the estimated solids loading for various slurry pump system flow rates at the 1,624 rpm slurry booster pump speed. The solids loading can be determined directly by monitoring the tank 241-AY-02A pit mass flowmeter output once the flow is established at the receiver end of the pipeline. This takes approximately three minutes on slurry pump system startup. The anticipated flow rate on startup ranges from 1,250 L/min to 1,325 L/min (330 gal/min to 350 gal/min) corresponding to a slurry solids loading of 10 weight percent to 0 weight percent, respectively, for the pipeline completely filled with fluid. During the initial 3-minute period to fill the pipeline, the flow rate will fluctuate at higher values.

Table 4-1. Estimated Slurry Solids Loading for Slurry Pump System Flow Rates at 1,624 rpm Booster Pump Speed.

Slurry Flow Rate L/min (gpm)	Slurry Solids Concentration wt%
1003 (265)	30
1147 (303)	20
1250 (330)	10
1325 (350)	0

After the slurry pump system startup, the associated mass and slurry flowmeters are monitored continuously until a stable slurry loading is achieved. The operator adjusts the position of the sluicer nozzle, which is normally set in the semi-automatic operating mode, to gradually increase sluicing efficiency to produce a slurry stream containing 0 weight percent to 10 weight percent solids loading. Initial sluicing efficiency will be low because of the requirement to maintain the supernatant level above control limits during the first campaign. Beginning with Campaign 2, sluicing efficiency will be targeted for 10 to 20 weight percent solids loading.

Routine Sluicing. During routine sluicing, the operator continues adjusting the sluicer nozzle position to maintain a stable solids loading of 0 weight

percent to 10 weight percent (10 to 20 weight percent starting with Campaign 2). The solids loading in the slurry pipeline is monitored using the mass flowmeter installed in the 241-AY Tank Farm end of the slurry transfer piping. The slurry pipeline mag-flow meter is also monitored to indicate solids loading. At the nominal 1,624 rpm slurry booster pump setting, the expected flow rate for a 0 weight percent to 10 weight percent solids slurry ranges from 1,325 L/min to 1,250 L/min (350 gal/min to 330 gal/min), respectively. For higher solids loading, the flow rate range can be obtained from Table 4-1 and Figure 4-3.

To assist the operator in controlling the slurry loading at a level that will not potentially allow solids settling in the transfer pipeline, a 20 weight percent solids loading indicated by the mass flowmeter will cause an alarm to sound. Additionally, the flow rate from the mag-flow meter for a 20 weight percent solids loading will cause a redundant alarm to sound. At the nominal 1,624 rpm slurry booster pump speed setting, this flow rate is approximately 1,147 L/min (303 gal/min). For a different pump speed setting, the mag-flow meter alarm function will be set for the corresponding flow rate determined by Figures 4-2 and 4-3. The response to either of these alarms will be to take action to avoid a further increase in solids loading and to reduce the solids loading to below 20 weight percent. The process control actions below will reduce the solids loading to below 20 weight percent:

1. Raise the submersible slurry pump level.
2. Direct the sluice stream to the area of the submersible slurry pump intake to dilute the solids entering the pump.
3. Increase the pump speed to achieve a 1,700 L/min (450 gal/min) flow rate until the higher solids content slurry clears the transfer system. After completing this action, the slurry loading process control pump speed setting (i.e., nominally 1,624 rpm) will be reestablished to continue the sluice batch.

Sluicing Shutdown. Before the end of a sluicing batch, the submersible slurry pump height and/or sluicer aiming are adjusted to reduce the solids loading in the slurry pipeline. The WRSS shutdown is designed to minimize the amount of solids that settle out in the transfer pipeline when the slurry pump system is shut down and the piping system drains. Consequently, water flushing will not normally be required following system shutdown at the completion of a sluicing batch. The small amount of solids that settle out in the pipes are expected to be resuspended when the system starts back up during the subsequent batch.

A minimum of 15 minutes before the scheduled shutdown of a sluicing batch, the operator raises the submersible slurry pump level and directs the sluice stream to the area of the submersible slurry pump intake to dilute the solids entering the pump. At the nominal 1,624 rpm slurry booster pump speed setting, approximately 1,325 L/min (350 gal/min) of relatively solids-free solution is used to flush out the slurry transfer pipeline. After at least one-and-a-half pipeline volumes (i.e., 6,400 L [1,690 gal]) of relatively solids-free solution have been transferred, the sluice pump system and slurry pump system are shut down. At the process nominal flow rate, one-and-a-half pipeline volumes can be transferred in approximately five minutes.

Subsequent Sluicing Batches. Controlling the slurry concentration during subsequent sluicing batches is the same as that for sluice batch 1.1.1 except for the higher slurry solids loading operating target. Also, the tank 241-C-106 liquid level and submersible slurry pump elevation settings at sluicing startup can be varied to optimize sluicing effectiveness. Only during campaign 1 are tank 241-C-106 liquid level and submersible slurry pump elevation limits applicable for each sluice batch.

4.1.2 Tank 241-C-106 Liquid Level Control

There are three reasons for controlling the liquid level in tank 241-C-106 during sluicing operations: tank 241-C-106 sludge temperature control, optimum sluicing, and leak prevention. Controlling tank 241-C-106 sludge temperatures takes precedence during the early stages of the WRSS process; optimizing sluicing and leak prevention once the first sluicing campaign is complete.

Tank 241-C-106 Sludge Temperature Control. During the first sluicing campaign, the tank 241-C-106 liquid level will be controlled to maintain a hydrostatic head in the tank needed for sludge temperature control. For sluice batch 1.1.1, this liquid level limit is greater than 178 cm (70 in.) of waste in the tank. This minimum liquid level limit will prevent any regions of tank 241-C-106 sludge from reaching the local saturation temperature (boiling point) thereby eliminating the potential for a steam bump accident. The decision logic for establishing a minimum liquid level control limit for subsequent sluice batches is found in Section 4.3.1.3.

Sludge temperatures in tank 241-C-106 will drop gradually as heat generating material is transferred to tank 241-AY-102 and as layers of insulating sludge are removed. However, reducing the hydrostatic head provided by the liquid in the tank before a sufficient amount of radiogenic high-heat solids are removed and sludge cooling occurs will affect the level of subcooling in the sludge and could lead to increasing sludge temperatures if voids are allowed to form at the tank bottom. Consequently, removing the sludge in a controlled manner while maintaining the required liquid level (and therefore hydrostatic head) in tank 241-C-106 will be necessary until it can be demonstrated that saturation conditions are no longer a concern in the sludge.

The liquid level in tank 241-C-106 cannot be monitored using the ENRAF™ liquid level gauge because the instrument displacer will be retracted out of the tank during sluicing operations to avoid damage by the sluice stream. Therefore, liquid level control will be provided by the combination of the lower liquid level sensor on the submersible slurry pump and level control in tank 241-AY-102.

Section 4.1.1 described the startup of sluicing operations where the P-1361 submersible slurry pump is positioned so its low-level detector is located at the 178 cm (70 in.) limit to begin sluice batch 1.1.1. To ensure the liquid head on the sludge in the tank is not lowered below the established limit during each sluice batch of the first campaign, the pump winch is locked out to fix the elevation of its lower liquid level sensor. At startup, the tank 241-AY-102 operator will try to maintain the tank 241-AY-102 liquid level

constant by monitoring the ENRAF™ level gauge and adjusting the P-0622 sluice booster pump speeds. The operator will have to take into account the approximate 8,500 L (2,250 gal) hold up in the transfer pipeline system. This volume of material equates to approximately a 2 cm (0.8 in.) drop in the starting tank 241-AY-102 liquid level. The level in tank 241-C-106 is verified during sluicing by the absence of the submersible slurry pump level low-level alarm, which is interlocked to shutdown P-1361/P-1362 slurry pump system when activated.

Once campaign 1 is complete, sufficient cooling of the sludge should have occurred so liquid level limits for sludge temperature control purposes can be eliminated (Bander et al. 1996). Before removing the control requirement, tank 241-C-106 temperature readings will be collected during the monitoring period following both increments of campaign 1 to verify by thermal modeling that subcooled temperatures exist throughout the sludge regardless of the hydrostatic head of the liquid. Hot spots caused by sludge mounding during the sluicing are not anticipated. The supernatant layer maintained in the tank during the campaign and semi-automatic sweeping operation of the sluicer favor a more uniform retrieval.

Optimum Sluicing. After the minimum liquid cover/hydraulic head control requirement is eliminated, an increase in sluicing effectiveness is anticipated with a lower supernatant depth above the solids during subsequent sluicing batches. The operator lowers the liquid level and adjusts the position of the submersible slurry pump and sluice nozzle direction to achieve the specified retrieval conditions. Based on past practice sluicing experience, the maximum liquid level cover through which sluicing could be effectively achieved was 23 to 31 cm (9 to 12 in.). Therefore, the tank 241-C-106 liquid level is adjusted to achieve a cover of 23 cm (9 in.) or less starting with sluice batch 2.1.1. The supernatant average depth can be determined from ENRAF™ liquid level data and the estimated cumulative mass transferred during completed sluicing batches. When sluicing is conducted with little or no liquid cover, a minimum supernatant layer is reestablished before sluicing is shut down to provide the evaporative cooling needed for effective sludge cooling. The in-tank imaging system is used to determine when supernatant just covers the solids within the sluice zone.

Leak Prevention/Minimization. The liquid level in tank 241-C-106 is controlled during all phases of the WRSS process to minimize the potential for a tank leak. At all times during the process, controls will be implemented to maintain the liquid level below the maximum 2 m (79 in.) limit (LMHC 1997a). During sluice batches, this limit is met by controlling the tank 241-AY-102 liquid level to a height of ≥ 18 cm (7 in.) below the level equal to the level at sluicing startup (i.e., the level after the completion of all pre-sluicing operations) plus the volume (in.) of all water and chemical additions made to the WRSS since startup. The ENRAF™ level gauge is operated during the monitoring periods to show compliance with the limit.

Again, after removing the minimum liquid cover/hydraulic head control requirement, the volume of liquid in tank 241-C-106 during the sluicing operations is controlled to mitigate any potential tank leaks. By maintaining the liquid level required for optimum sluicing, the height of liquid above any potential leak sites is reduced, thereby slowing any potential leaks which

might occur during sluicing operations. This action also reduces the volume of liquid that could leak from the tank if a tank liner breach should occur.

4.1.3 Sluice Nozzle Directional Control

The sluicer mobilizes tank 241-C-106 sludge and directs the resulting slurry to the suction of the submersible slurry pump for transport through the slurry pipeline to the receiver tank. The tank wall adjacent to the submersible slurry pump is expected to be exposed because of the action of the sluice stream and the slurry flow into the pump intake.

To minimize the potential for damaging the tank liner during sluicing operations, the sluice nozzle will not be directed to the remaining tank wall until the end of the sluicing operations. Because sluicing the wall could cause a leak by breaching a weak point in the tank wall, the sluice stream will not be directed closer than 1.5 m (5 ft) to the tank wall during most of the sluicing operation. Figure 4-4 shows a cross-section of the tank and the "no-sluice zone", which will be administratively controlled. After the sludge located in the center of the tank has been removed to the maximum extent practical, the 1.5 m (5 ft) no-sluice zone will be removed and the wall will be sluiced to complete the retrieval.

During the first sluice campaign, the sluicer will be controlled to minimize homogenizing the tank 241-C-106 sludge. The purpose of this control is to prevent excavating a depression in the sludge near the center of the tank where sludge temperatures at the bottom are expected to be the maximum. Such an occurrence could cause a momentary reduction in the local saturation temperatures, thereby reducing the required subcooling margin. To minimize homogenizing the sludge, the sluicer will be operated in semi-automatic mode, which will sweep across the waste in a pattern similar to that reflected by Figure 4-4. The speed at which the sluicer sweeps the waste surface is set at 6° per second and is not readily adjustable. The procedure for controlling slurry concentration will apply with the operator adjusting the sluicer tilt angle and sweep cycles to achieve the desired solids loading (i.e., an expected 0 to 10 weight percent solids concentration) in the slurry transfer pipeline. Because the goal is uniform retrieval, one constraint on the sluicer operation is to sweep the entire tank cross-section (except the no-sluice zone) during the pump run time.

Routine sluicing after the first sluice campaign is also conducted in semi-automatic mode similar to Figure 4-4 and results in a non-homogenizing sluice action. Periodically, the sluicer is set to the manual mode where the operator directs the nozzle to sluice a channel directly between the sluicer and submersible slurry pump. This channel serves as the flow path for transporting the sluiced waste towards the submersible slurry pump intake.

After completing the first campaign, one sluice batch may be conducted to homogenize the sludge layers. This homogenizing operation may be beneficial to more evenly distribute the heat generating material transferred to tank 241-AY-102. Sludge homogenization is achieved by operating the sluicer in manual mode and directing the sluice stream at a fixed location for an

Figure 4-4. Tank 241-C-106 Sluice Nozzle Directional Control.

HG97110098.29

extended period. This procedure allows for greater penetration of the sluice stream below the sludge surface, which causes localized mixing both axially and radially. The nozzle must be repositioned periodically to cover the waste surface in a grid-like fashion.

During all sluicing operations, the in-tank imaging system will be used to monitor the in-tank process to the extent possible, depending on fog removal capability of the ventilation system. The greatest benefit will occur after eliminating the minimum liquid level control limit and pumping the supernatant to expose the solids topography. Then the sluicing action can be observed directly. The subsequent sluicing recovery rate operating experience will be used to adjust the sluicer aiming plans to optimize the sludge recovery.

4.1.4 Tank 241-C-106 Mass Transfer Control

Section 4.1.1 described the process control of slurry solids concentration using the 241-AY-02A pit mass flowmeter. This same instrument is the principal means for controlling the amount of tank 241-C-106 sludge that is transferred to tank 241-AY-102 during sluice batches. The monitoring and controlling of sludge transferred during a sluice batch satisfies the conservative process control strategy for the WRSS process. By conducting the sluicing operation in batches, any one transfer batch or combination of batches is limited to no more than 124,900 L (33,000 gal) of sludge (a sluice increment). Following an increment, a tank thermal analysis is performed. Flammable gas evaluations are conducted after two sluice increments (a sluice campaign) have been retrieved.

However, at startup of sluicing operations, use of the mass flowmeter will not be relied upon for mass transfer control during the very first batch, even though it is expected to be fully operational to perform its intended function. This first batch basically provides the first opportunity to operate the equipment and control instrumentation in an integrated fashion and demonstrate that all components function as intended. Therefore, the first sluice batch (1.1.1) does not take credit for process control instrumentation to prevent the transfer of more than 0.61 m (2 ft) of sludge. Project thermal and flammable gas analyses have shown that 0.61 m (2 ft) of sludge can be received into tank 241-AY-102 safely even assuming the most pessimistic conditions (Ogden et al. 1998 and Pasamehmetoglu et al. 1997).

Mass transfer control during the first sluice batch will be achieved by establishing a maximum slurry pump system run time of 4-1/2 hours. This one-time pump run time limit assures that the amount of tank 241-C-106 sludge transferred during the first batch is limited to no more than 0.61 m (2 ft) of sludge even under worst-case conditions. These worst-case conditions assume pessimistic thermal parameters for the waste (Ogden et al. 1998), that both the mass flowmeter and mag-flow meters on the transfer pipelines are not working, that the slurry and sluice pump systems unknowingly operate at maximum settings, and that a 30 wt% solids slurry (limiting transfer system solids concentration) is being pumped. At the maximum 3056 rpm slurry booster pump setting, the flow rate for transfer of a 30 wt% solids slurry is approximately 1,740 L/min (460 gpm) from the pump-systems curve (see Figure 4-3). The maximum speed of the sluice booster pump/submersible pump

system will deliver approximately 1,530 L/min (405 gpm) of solids free solution. Consequently, a sustainable transfer cannot be achieved under these conditions. The low-level limit switch on the submersible slurry pump, which is interlocked with the pumps, would actuate in roughly 100 minutes, after pumping the level in tank 241-C-106 down 5.0 cm (2 in.), and shut down the transfer after only roughly 0.25 m (10 in.) of sludge is retrieved. Therefore, the assumption is made that the 241-AY Tank Farm operator in his attempt to control the liquid level in tank 241-AY-102 causes the slurry booster pump speed to be lowered thus balancing the flow rates between the tanks at 1,530 L/min (405 gpm). This allows a sustainable transfer for the 4-1/2 hour maximum slurry pump system run time duration.

Once confidence in the process control instrumentation is gained (anticipated by the first batch but could extend into subsequent batches), the mass flowmeter will provide control for the mass of solids transferred during sluice batches. The coriolis mass flowmeter is installed on the receiver tank end of the slurry transfer pipeline. The instrument measures the instantaneous mass flow rate and slurry density during a sluicing batch. Data from the net flow computer coupled with the flowmeter allows the slurry solids loading to be determined based on a specified relationship between slurry density, carrier fluid density, and slurry solids particle density. By integrating the product of the slurry solids loading and slurry mass flow rate over time, the total mass of particulate solids transferred during sluicing can be calculated. This parameter is displayed for the current increment in the MO-211 control room and can be monitored to control sluicing to the mass transfer limit.

Section 4.1.1 described the relationship between slurry solids loading and input and measured variables. Once the carrier fluid density (ENRAFTM densitometer and grab samples) and slurry particulate density (see Table 3-4) are known, the mass flowmeter determines the solids loading in the slurry pipeline from real-time measurement of the slurry density. Figure 4-5 shows this relation for the WRSS process, given a solids density of 2.61 g/mL. At the start of sluicing, when the carrier fluid density is approximately 1.0 g/mL, the slurry density will range from 1.06 g/mL to 1.126 g/mL over the nominal sluicing operating range of 10 to 20 weight percent slurry solids loading. The supernatant density of tank 241-AY-102 is expected to range from 1.0 g/mL to 1.043 g/mL during the retrieval process. Therefore, over the course of the sluicing, the slurry density will vary from 1.06 g/mL to 1.17 g/mL for the nominal slurry solid loading range.

The slurry solids loading relationship also reflects its sensitivity to variations in the solids particulate density. Figure 4-6 plots the slurry solids loading as a function of slurry density, which is measured by the mass flowmeter, and solids particulate density for a carrier fluid density of 1.0 g/mL. For a constant slurry density within the nominal operating range, the slurry solids loading varies in direct proportion to changes in the solids particulate density. A 10 percent change in the solids particulate density results in an approximate 10 percent variation in slurry density. Therefore, obtaining an accurate measure of the carrier fluid density and slurry particulate density is important in obtaining an accurate measure of the slurry solids loading and total mass of solids transferred as determined from the mass flowmeter/net flow computer output.

Figure 4-5. Slurry Solids Mass Fraction as Function of Slurry Density and Slurry Carrier Fluid Density for Solids Particulate Density of 2.61 g/mL.

HQ97110098.25

Figure 4-6. Slurry Solids Mass Fraction as Function of Slurry Density and Slurry Solids Particulate Density for Carrier Fluid Density of 1.0 g/mL.

The uncertainty in the coriolis mass flowmeter to measure the slurry solids flowrate has been evaluated (see footnote 1). When the solids volume fraction in the slurry stream is >10 vol%, the uncertainty in solids flow drops to less than 20 percent. Below 10 vol% solids, the uncertainty increases substantially, indicating little confidence in the mass flowmeter to measure the solids transferred. Because of this large uncertainty at low solids loading, a limitation on the slurry pump system run time is required together with the mass transfer limit (determined from the mass flowmeter) to ensure that no more than 124,900 L (33,000 gal) of tank 241-C-106 sludge is transferred into tank 241-AY-102 during the batches that make up a sluicing increment.

Except as noted above for the very first sluice batch (1.1.1), the duration of time to perform all subsequent sluicing batches is limited by two parameters: (1) the total amount of sludge transferred as determined by the mass flowmeter, and (2) the slurry pump system run time based on mass flowmeter uncertainty. Based on the characterization of the tank 241-C-106 sludge (see Section 3.1 and Reynolds [1997]), a 30.5 cm (1 ft) sluicing increment contains approximately 77,300 kg (170,000 lbs) of solids. A sluice batch time limit of 12 hours was determined from the uncertainties in waste characteristics and the measured accuracy of the coriolis mass flowmeter (see footnote 1). The following equation represents the primary process control relationship for the transfer of mass during all sluicing batches except for the very first batch.

$$\theta = 12 \left[\frac{M_{ps} - (M_{hold} + M_{plc})}{M_{ps}} \right]$$

where

- θ = Remaining pump run time during a batch transfer (hours)
- M_{plc} = Total mass of tank 241-C-106 particulate solids transferred during the current batch as indicated by the tank 241-AY-02A pit mass flowmeter/net flow computer.
- M_{ps} = Mass of particulate solids contained in one sluicing increment (i.e., 77,300 kg [170,000 lbs]).
- M_{hold} = Sum of the total mass of tank 241-C-106 particulate solids transferred in all preceding batches of the current sluicing increment. M_{hold} is set to zero for the first batch in any given sluicing increment.

The interpretation of the time limit is that solid particles could be transferred at a rate equal to 30.5 cm (1 ft) of tank 241-C-106 sludge in 12 hours at 95 percent confidence even if the mass flowmeter indicated no solids were being transferred. Any indication of particulate solids transfer then reduces the remaining allowed pump run time proportional to the ratio of the measured particulate solids transfer ($M_{hold} + M_{plc}$) to the particulate solids transfer limit (M_{ps}). The mass flowmeter programmable logic controller is

located in the 241-AY-801A building. The MO-211 control room provides a direct readout of remaining pump run time during a sluice batch based on the above algorithm.

The mass of particulate solids transferred during the current batch (M_{plc}) will be overestimated by <6 percent (see footnote 1). Some very fine solid particles will almost certainly be returned to tank 241-C-106 as the sluicing fluid recirculates. Settling rate studies found that approximately three days are required before a solid-liquid interface forms. However, any fine particles that remain suspended during a sluice batch will be at low solids concentration because of the large dilution resulting from the initial supernatant volume. The 6 percent value was determined by assuming the entire first 2 ft of sludge was suspended in the tank 241-AY-102 supernatant and that 12 in. of the recirculated sluice fluid remained in the tank 241-C-106 and the solids allowed to settle after completing a batch.

After the pump run time limit is reached (12 hours or less), the slurry pump system must be shut down. As indicated in Section 4.1.1, the shutdown procedure begins a minimum of 15 minutes before the scheduled pump shutdown to allow time for performing a solution flush of the slurry pipeline.

Thereafter, sluice batches are repeated following the specified monitoring periods until approximately 30.5 cm (1 ft) of tank 241-C-106 sludge is determined to have been retrieved. Provided a measurable solids transfer was made during the previous batch, the next batch in the current 30.5 cm (1 ft) sludge retrieval increment will have a shorter pump run time because of the reduction in the amount of solids transfer needed to effect the retrieval of the desired sludge volume increment (i.e., as the value of M_{hold} increases, the fractional pump run time represented by the brackets in the above equation decreases).

4.1.5 Transfer Pipeline Flushing Control

Process supernatant flushing of the slurry pipeline is done routinely to prevent the buildup of solids in the slurry line. In addition, if a beginning solids buildup is identified during process monitoring, one of following two flushing operations would be undertaken to correct the problem.

Routine Process Solution Flushing. During routine sluicing operations, the procedure for flushing the transfer pipeline (see Section 4.1.1) is followed at system shutdown. However, if the slurry pump system shuts down unexpectedly, flushing with process solution is not possible. In this event, the pump system is restarted, generally within eight hours, then the transfer system is flushed as stated in Section 4.1.1

Water Flushing. Water flushes have three uses: 1) to prevent the potential buildup of unacceptable flammable gas concentrations in the transfer pipeline during sluicing shutdown periods, 2) to reduce personnel exposure control when jumper change operations are planned, and 3) to remove solids buildups in the transfer pipeline if process data indicate the onset of a solids plug and the routine process solution flush is not possible (e.g., the sluice pump system

becomes inoperative and the liquid level cover is too shallow for a low solids flush solution using the routine procedure).

Both the sluice and slurry transfer lines can be water-flushed from the tank 241-AY-102 end using flush connections in the sluicing system jumpers, located in the 241-AY-02A (slurry distributor) pit and 241-AY-02E (sluice pump) pit. Cover block shielding plugs are first removed from the AY Farm pit cover blocks enabling access to the flushing port blank. The blank is removed and a flushing adapter jumper is attached in its place. Water from a tank truck is pumped through the transfer line to achieve the required flush. A minimum of one-and-a-half pipeline volumes is required to flush each transfer pipeline. This volume equates to 6,400 L (1,690 gal) for each of the SN100 and SN200 transfer pipelines for a total of 12,800 L (3,380 gal).

Because of the significant volume added to the WRSS system, water flushes are to be used judiciously. Normally, water flushing should not be required unless the shutdown duration is known to exceed two weeks (e.g., at the conclusion of a sluicing campaign). A conservative hazards analysis indicates that a flammable concentration of gas will accumulate in the slurry transfer pipeline in 28 days assuming the pipeline is plugged with waste (Pasamehmetoglu et al. 1997).

4.2 TANK 241-AY-102 MASS TRANSFER VERIFICATION CONTROL

Upon the completion of each batch, monitoring takes place and verification requirements are met before the next sluice batch is performed. As shown by Figure 4-1, the performance of the slurry pipeline mass flowmeter is verified and an estimate of the heat load in the transferred waste is determined after every batch, whether or not the batch corresponds to the completion of an increment or campaign. The primary focus of this post-batch evaluation is to obtain an independent measure of the mass and volume of sludge received by tank 241-AY-102 during the batch. The primary mass transfer verification method uses the ENRAF™ densitometer installed on riser 15-E of tank 241-AY-102. Grab samples taken from riser 15-N supplement the ENRAF™ results. Additionally, the MIT will be monitored to provide supporting evidence of the liquid-solid interface.

The monitoring period between batches is a minimum of three days after each batch; the nominal duration varies from five to twelve days. The minimum duration is based on the solid-settling rate data from Reynolds (1997). A distinct supernatant-sludge interface is expected to form during the initial three-day settling period. Follow-on measurements with the ENRAF™ densitometer and the MIT, and data evaluation extend the monitoring an additional one or two days. Concurrent grab sampling and analysis and a Technical Review Group review and concurrence of subsequent sluicing plans will extend for nine days early on in the sluicing (i.e., sluice batches making up the first increment). As sluicing becomes more routine, the need for confirmatory grab sample results before restarting sluicing and the frequency of TRG reviews are anticipated to diminish. However, confirmatory grab sample results and a TRG review are required between campaigns.

The ENRAF™ densitometer in tank 241-AY-102 is used to obtain two key pieces of information: the density profile of the waste below the supernatant surface and the level of the supernatant-sludge interface. In addition to obtaining a measure of the clarified supernatant density immediately below the supernatant surface, the density in the settling solids region will be measured until the sludge mechanical strength prohibits further displacer descent (i.e., when neutral buoyancy is reached). For supernatant-solids interface level measurements, the wire tension setting will be maximized to enhance gauge performance and guard against excavating a depression in the solids bed, which would compromise the accuracy of the interface measurement.

The uncertainty in the ENRAF™ densitometer's ability to measure the sludge transferred from tank 241-C-106 based on measurement taken in tank 241-AY-102 after the transfer has been evaluated (see footnote 1). When the solids settling fraction in tank 241-AY-102 is <20 percent, the uncertainty in the sludge transferred remains below 20 percent even with significant nonuniformity in the settled solids level. For intermediate settling fractions and nonuniformity fractions, the uncertainty generally falls below 30 percent. Therefore, the best results are obtained if the densitometer measurement is made immediately after completing each batch when the highest possible fraction of solids is still suspended.

Grab samples are obtained from the tank to refine the estimated amount of tank 241-C-106 sludge that has been transferred and to estimate the radiogenic heat associated with the sludge. Section 4.6 discusses the process control sampling requirements and schedule in more detail.

The MIT provides a second measurement of the supernatant-sludge interface in tank 241-AY-102. In addition to the stationary thermocouples that measure temperature at 22 elevations, the MIT is equipped with a validation temperature probe that can be positioned at any elevation. Establishing the initial stages of a parabolic temperature profile that identifies the nonconvective layer will require at least a few weeks once sluicing starts. The MIT provides a vertical temperature profile through the waste. The approximate elevation of the interface is determined by monitoring fixed thermocouples to detect the different temperature profiles between the solid and liquid phases. Monitoring the temperatures between fixed thermocouples using the validation probe enables a more accurate identification of the interface elevation using changes in the slope of the temperature profile data. Even so, the layer depth cannot be determined with sufficient precision from the temperature profile to quantify a small volume of solids transfer (Stewart et al. 1998).

Table 4-2 lists the parameters to be monitored and the monitoring frequency used in the post-batch monitoring period. The listed monitoring requirements may be reduced after operating experience identifies the actual accuracies achieved and demonstrates the best instrumentation combination for mass transfer control.

A density profile of tank 241-AY-102 is obtained with a lap-top computer that connects to the Communication Interface Unit (CIU) located in the 241-AY-801 building. The CIU communicates with the ENRAF™ densitometer installed on the

Table 4-2. Monitoring Frequency for Tank 241-AY-102
Mass Transfer Verification.

Parameter	Instrument	Monitoring Frequency
Density profile	ENRAF™ densitometer	Immediately following batch shutdown (within 2 hours) Once per shift(6 to 10 hours) thereafter for three days
Supernatant-sludge interface	ENRAF™ densitometer, MIT fixed elements	Once a day (excluding weekends and holidays) after the three-day initial settling period until sluicing restarts (frequency may be relaxed as confidence is gained in determining mass transferred)
	MIT validation probe	One full profile of the waste (4 in. intervals) after the three day initial settling period. One full profile per week thereafter until sluicing restarts with a minimum of one profile before the start of the next batch.
Slurry physical, chemical, and radionuclide properties	Grab sampling device	Per Table 4-12 after the three-day initial settling period (this may be relaxed as confidence is gained in the ENRAF™ densitometer method)

tank. Using the portable computer, the operator enters commands to lower the displacer into the waste to obtain a density profile. This computer algorithm controls the measurement process until the displacer reaches a neutral buoyancy (as perceived by the gauge) and stops descending further into the tank. The ENRAF™ densitometer functions by measuring the weight of the submerged displacer, with a known volume and mass, in tank 241-AY-102 waste. A programming option for measuring the solids-liquid interface is also provided.

In generating a density profile, density measurements are made in 30.5 cm (12 in.) increments referenced to an elevation of 193.87 m (636.07 ft) or 3.96 m (156 in.) above the tank bottom. Therefore, at the start of sluicing when the waste level is targeted for 4.3 m (168 in.), the first density measurement will be made 30.5 cm (12 in.) below the supernatant surface. During sluice campaign 1, the waste level in tank 241-AY-102 will be kept constant during batches. After the first sluicing batch of the campaign, density profile measurements will start at the 3.96 m (156 in.) waste level and descend in 30.5 cm (12 in.) increments until neutral buoyancy is achieved. When the tank 241-AY-102 waste level begins to increase during subsequent batches, the starting elevation for the density profile measurements indexes

in 30.5 cm (12 in.) increments. The number of ascending increments depends on the new supernatant surface elevation. However, no density measurement is to be made at less than 15.2 cm (6 in.) below the waste surface to ensure total submergence of the ENRAF™ displacer. This procedure results in all density profile measurements being made at the same position in the tank during every post-batch monitoring period. Obtaining density measurements at fixed locations in the tank enables direct comparisons between batches to be made.

Because a clarified supernatant will form in the upper regions of the waste following shutdown of sluicing operations, ENRAF™ density profiles are a means of monitoring changes in the supernatant density as the retrieval progresses. Using this change of supernatant density with time, the density versus depth profiles from one measurement to another can be compared. Knowing the density of the particulate solids (assumed or measured from grab samples), a graphical integration of the density versus depth (i.e., volume) can be performed to determine the mass contained within the waste volume not attributed to the supernatant. This mass represents an estimate of the particulate solids that were transferred to tank 241-AI-102 during the preceding sluice batch.

To estimate the radiogenic heat load of the completed batch, the estimated mass transfer result is used together with the radionuclide concentrations in the solids obtained from grab sample analysis. The heat load estimates may provide a measure of the heat load distribution in the sluiced tank 241-C-106 waste. If waste stratification occurs, then waste homogenization operations can be performed in tank 241-C-106 to more uniformly distribute the heat load.

Coriolis mass flowmeter and the ENRAF™ densitometer/grab sample data are independent measures of the mass of solids transferred to tank 241-AI-102 during the preceding sluicing batch. During the first campaign, when sluicing will be done through 5 to 12 in. of liquid, the solids loading is expected to be less than 10 wt% (equivalent to 4 vol%). Consequently, the coriolis flowmeter, which has an uncertainty of 40 to 50 percent at this solids concentration, should not be used for the primary mass transfer measurement during the first campaign or when solids loading of a batch averages <10 vol% (see footnote 1). During later stages of sluicing when the batch solids loading is expected to range from 10 to 20 wt% (4 to 10 vol%), the mass flowmeter uncertainty will still remain relatively high between 10 to 40 percent. Therefore, the primary measurement method for determining mass transfer for each sluicing batch will be the ENRAF™ densitometer. The mass flowmeter will provide backup measurement in case substantial solids settling occurs before ENRAF™ measurements can be made or in case of densitometer instrument problems.

Once the mass transfer has been determined, planning can begin for the next batch. Depending on the efficiency of the preceding batch in removing sludge from tank 241-C-106, four outcomes are possible:

1. Retrieval of a sluicing increment is achieved. Further evaluations are conducted according to Figure 4-1 depending on whether the increment also completes a sluicing campaign (see Sections 4.3 and 4.4).

2. Sluicing efficiency was unacceptably low. To improve the efficiency of subsequent batches, the supernatant level in tank 241-C-106 is lowered, if this is possible given thermal-hydraulic constraints. If the minimum surface level limit is in effect, the requirements of Section 4.3 must be met to determine the minimum liquid level that is allowable in order to preclude exceeding local saturation temperatures in the sludge. Otherwise the liquid level can be adjusted to optimize the effectiveness of the sluice stream to achieve the desired slurry solids loading.
3. Sluicing efficiency was acceptable. Therefore, the subsequent sluicing batch would maintain the same supernatant level in the tank.
4. All sluicable solids retrieved from tank 241-C-106 satisfied the success criteria. Therefore, long-term monitoring of tank 241-AY-102 thermal and flammable gas conditions would be continued according to requirements in Sections 4.3 and 4.4.

Before the next sluicing batch is started, the value of M_{hold} is set equal to either the mass of particulate solids transferred during the current sluicing increment or zero (0) for the start of the new increment. The net particulate solids mass reading (M_{plc}) on the mass flowmeter net flow computer is also reset to zero (0) at the beginning of every batch.

4.3 WASTE TEMPERATURE CONTROL

The sluice batch-increment-campaign process control strategy is based primarily on thermal considerations in both tank 241-C-106 and tank 241-AY-102. The conclusions of the WRSS thermal evaluation (Ogdgen et al. 1998) for the case of no loss of evaporation are as follows.

- Adequate subcooling can be maintained in tank 241-C-106 with both pre-sluice chilling of the waste and incremental sluicing followed by monitoring periods for subsequent cooling before reducing the hydrostatic head in the tank.
- Incremental sluicing with real-time mass transfer monitoring and control will limit the thermal response of tank 241-AY-102 during the course of tank 241-C-106 retrieval operations.
- The minimum WRSS objective of retrieving 0.6 m (2 ft) of waste from tank 241-C-106 does not require operation of the tank 241-AY-102 annulus ventilation system assuming best-estimate thermal parameters.
- Blocking tank 241-AY-102 wall annulus flow and operating the secondary ventilation system at high annulus vacuum to achieve between 1,000 to 1,300 cfm floor channel flow provides a margin for waste transfers beyond the first 0.6 m (2 ft). Depending on the tank thermal behavior following the transfer of each sluicing increment, additional secondary ventilation system modifications

(air inlet blower and/or chiller) may be implemented to achieve complete retrieval of the tank 241-C-106 high-heat sludge.

- By monitoring and evaluating data with a transient thermal analyses, the steady-state temperatures of the waste accumulated in tank 241-AY-102 during the retrieval of tank 241-C-106 sludge can be predicted. Based on this prediction, sluicing can proceed without delays required to reach thermal equilibrium.

The loss of evaporation in tank 241-AY-102 caused by separation of an organic component during sluicing results in waste temperatures which exceed the local saturation temperature for 1) full waste transfer and all practicable annulus ventilation flows and 2) a two foot transfer of waste and not annulus flow (Ogden et al. 1998). Annulus ventilation completely mitigates loss of evaporation for the two foot transfer. However, forming a separable organic layer is not expected to occur in either tank 241-AY-102 or 241-C-106 (see Section 4.5.4)

This section presents the process control logic and the data evaluation associated with the waste temperature response of both tanks 241-C-106 and 241-AY-102 during the WRSS process. Included is the establishment of a pre-sluicing baseline for the tanks, the post-sluicing assessments, and decision logic for any mitigative action. This section implements the controls of *Tank Waste Remediation System Basis for Interim Operations*, Addendum 1, Section 3.4.2.11, Tank Bump and Section 3.4.2.12, Liner Breach Caused by Steam Between the Steel Liner and Concrete Shell in Tank 241-C-106 (FDH 1998a).

4.3.1 Tank 241-C-106 Sludge Temperature Control

The temperatures of the sludge in tank 241-C-106 must be controlled during the early stages of the WRSS process to prevent the potential occurrence of a tank bump caused by the generation and global release of steam from the waste near the tank bottom. The steam void fraction at the tank bottom has been shown to increase significantly as the local waste temperature approaches the saturation temperature (Bander et al. 1996). Figure 4-7 presents the relationship between the saturation pressure and temperature for the tank 241-C-106 waste based on 15 percent vapor pressure suppression of pure water (Bander et al. 1996). Table 4-3 gives the pressure and corresponding saturation temperature of the waste as a function of depth in the tank based on the Figure 4-7 relationship and the Section 3.1 waste characteristics. The controls specified below for the different phases of the waste retrieval process will keep the sludge temperature less than the saturation temperature corresponding to the local hydrostatic head (pressure) in the tank.

All operable thermocouples on the thermocouple trees installed in risers 8 and 14 of tank 241-C-106 are monitored on a continuous basis to determine the waste temperature response during all phases of the retrieval process. The minimum number of operable tank 241-C-106 thermocouples required for the WRSS process is one bottom thermocouple on either the riser 8 or riser 14 thermocouple tree and one dome space thermocouple. Thermocouple number

Figure 4-7. Saturation Pressure and Temperature.

HG97110098.28

Table 4-3. Pressures and Waste Saturation Temperatures at Various Waste Depths in Tank 241-C-106.

Sluice Increment Number	Waste Height by Sluice Increments cm (in.)	Waste Height from Tank Bottom cm (in.)	Pressure ² (psia)	Saturation Temperature ² °C (°F)
		213 (84) (liquid surface)	14.7	104.4 (220)
1.1	201 (79) (sludge surface)		14.9	105 (221)
		183 (72)	15.3	105.6 (222)
1.2	170 (67)		15.6	106.1 (223)
		152 (60)	15.9	106.7 (224)
2.1	140 (55)		16.2	107.2 (225)
		122 (48)	16.6	108.3 (227)
2.2	109 (43)		16.9	108.9 (228)
		91 (36)	17.3	109.4 (229)
3.1	79 (31)		17.6	110 (230)
		61 (24)	18.0	110.6 (231)
3.2	48 (19)		18.2	111.1 (232)
		30 (12)(liquid level ref.)	18.6	111.7 (233)
	18 (7)		18.9	112.2 (234)
		0 (tank middle bottom)	19.3	112.8 (235)

Notes:

¹Assumes a 13 cm (5 in.) supernatant depth, which corresponds to the 183 cm (72 in.) sluicing start up waste level of Section 3.2.4.

²Values given for tank waste inventory before sluicing startup.

TE-13620 up stream of the HX-1361 condenser in the 296-C-006 ventilation system ducting can serve to monitor the dome space temperature if none of the in-tank dome space thermocouples are operable.

4.3.1.1 Sludge Pre-Sluicing Temperature Baseline. The pre-sluicing waste temperature baseline for tank 241-C-106 is included in Section 3.2.2.2. This baseline is initiated following the start of tank 241-C-106 waste subcooling operations and continues concurrent with the cooling operation until the start of sluicing. The purpose of the waste cooling operation is to maximize the difference between the waste saturation (boiling) temperature at the tank bottom and the actual waste temperature (i.e., achieve maximum waste subcooling) before beginning active sluicing. The 2.2 to 3.3 °C (4 to 5 °F) tank 241-C-106 waste subcooling assumed in WRSS thermal analyses (Bander et al. 1996; Sathyanarayana 1997a and 1997b) must be maintained at all times during subsequent sluicing operations by adhering to the specified process control strategy.

Before starting sluicing operations, waste temperatures measured by thermocouple trees 8 and 14 must be reduced and maintained below the Limiting Control Setting 3.3.1 of ≤ 96 °C (205 °F) (FDH 1998b). The newer restrictive limit of Administrative Control 5.26 requires waste temperatures to be at wintertime temperature, thermocouple 1 on riser 8 thermocouple tree ≤ 64 °C (148 °F).

4.3.1.2 Sludge Temperature Control During Sluicing Operations. During the Sluice Campaign 1 batches, local waste temperatures are maintained below corresponding saturation temperatures by controlling the liquid level in tank 241-C-106 as described in the procedure presented in Section 4.1.2. Bander et al. (1996) concluded that the liquid level control requirement in the tank is expected to be eliminated once the initial campaign is completed, thus allowing sluicing to continue at optimal efficiencies.

Table 4-4 presents the in-tank thermocouples that will be monitored during all sluice batches of the WRSS process and the waste temperature limits that apply for the batches making up each of the planned sluice increments.

These temperature limits assume liquid level will be the primary determining factor of the waste saturation temperature during the first campaign. The minimum liquid level limits that apply during this period will reduce the effectiveness of the sluice stream in excavating solids. Also, sluicing procedures will be designed to operate in a manner that will evenly retrieve the sludge during the campaign. Uneven sludge removal to the degree that could affect localized sludge temperatures is not anticipated.

The temperature limits of Table 4-4 were taken from Table 4-3. For every 0.3 m (1 ft) increment retrieved from tank 241-C-106, the pressure at the tank bottom is reduced by the hydraulic head equivalent of 0.3 m (1 ft) of sludge ($\rho gh/g_c$, where ρ is the sludge bulk density, h is the height of waste, g is the gravitational constant, and g_c is Newton's conversion constant). The pressure and saturation temperature at the tank bottom prior to initiating retrieval of each sluice increment is obtained by reading the corresponding values beginning with the last entry from the third column of Table 4-3 (0 in.

Table 4-4. Tank 241-C-106 Waste Temperature Limits During Sluice Increments.

Thermocouple Tree	Thermocouple Number	Increments					
		1.1	1.2	2.1	2.2	3.1	3.2
Riser 8	1	103 °C (218 °F)	102 °C (216 °F)	101 °C (214 °F)	100 °C (212 °F)	98 °C (209 °F)	97 °C (207 °F)
	2	101 °C (214 °F)	100 °C (212 °F)	78 °C (207 °F)	97 °C (207 °F)	-	-
	3	78 °C (209 °F)	97 °C (207 °F)	-	-	-	-
	4	-	-	-	-	-	-
	5	-	-	-	-	-	-
Riser 14	1	103 °C (218 °F)	102 °C (216 °F)	101 °C (214 °F)	100 °C (212 °F)	98 °C (209 °F)	97 °C (207 °F)
	2	101 °C (214 °F)	100 °C (212 °F)	98 °C (209 °F)	97 °C (207 °F)	-	-
	3	98 °C (209 °F)	97 °C (207 °F)	-	-	-	-
	4	-	-	-	-	-	-
	5	-	-	-	-	-	-

Note:

Temperature limits assume that a 13 cm (5 in.) supernatant depth is maintained throughout the sluicing operations and that sludge is removed evenly over the cross section of the tank during sluicing increments.

waste height from tank bottom for sluice increment 1.1) and stepping up to the preceding entry for each succeeding sluice increment. The waste temperature limits of Table 4-4 provide a 8.3 °C (15 °F) safety margin to the actual saturation temperature to account for instrument and calibration accuracies and to allow time to detect and respond to an off-normal temperature increase.

The safety margin is the same as that established in the basis for LCS/LCO 3.3.1 (FDH 1998b). Tables 4-3 and 4-4 implement the waste temperature controls of AC 5.26, "Tank 241-C-106 Waste Temperature Controls," of the Tank Waste Remediation System (TWRS) technical safety requirements (TSRs) (FDH 1998b). The LCS/LCO 3.3.1 temperature limit of ≤ 96 °C (205 °F) is not applicable once sluicing starts..

If any of the temperature limits of Table 4-4 are exceeded, all transfers and activities affecting tank 241-C-106 are to be stopped and the cover blocks are to be verified installed on the pits. The 296-C-006 ventilation system will be operating because its operation is required when conducting sluicing operations. A recovery plan is to be prepared, approved and implemented immediately to restore the waste temperatures to within limits. Recovery actions may include increasing the depth of the supernatant to increase the hydraulic head at the tank bottom, which will increase the saturation temperature, or start up the 296-P-16 ventilation system and inlet air chilling system to enhance waste cooling. Sluicing operations shall not restart until thermal analysis has been conducted to show that the pre-sluicing subcooling margin has been restored.

4.3.1.3 Sludge Temperature Control During Monitoring Periods. The tank 241-C-106 in-tank thermocouples will continue to be monitored and recorded during monitoring periods following each sluice batch. The control limits are the same as those of Table 4-4. If any of the temperature limits are exceeded, the recovery is the same as that presented for sludge temperature control during sluicing operations (see Section 4.3.1.2).

Also, the tank 241-C-106 liquid level will be maintained to comply with applicable limits during the monitoring periods. Removing waste from tank 241-C-106 has three effects; reducing the heat load remaining in the tank, reducing the conduction length over which heat transfer must occur, and lowering the pressure exerted on any point in the remaining waste. Waste temperatures in the tank will decrease with time as heat-generating material is transferred to tank 241-AI-102 and as layers of insulating sludge are removed. However, waste removal immediately reduces the pressures throughout the waste depth, which causes the local saturation temperatures to drop abruptly. Initially, when the sludge is the hottest, this reduced saturation temperature can approach more closely the current temperature of the waste and could lead to formation of a significant steam void fraction near the tank bottom. During the early phases of the retrieval process, this potential loss of subcooling margin is prevented by controlling the liquid level.

From the standpoint of tank 241-C-106 sludge temperature control, the monitoring periods serve two purposes; 1) to allow time for sludge cooling, and 2) to determine the liquid level control limit for the subsequent sluice batch. The monitoring periods following each sluice batch allow time for the tank 241-C-106 sludge to cool as a result of the reduced heat load and

conduction length achieved during the preceding batches. The length of any monitoring period depends on the liquid level control limit in effect at the time.

The logic for determining the liquid level control limit for the next sluice batch is shown in Figure 4-1. If there is no liquid level control limit in effect, then an analysis would have already been completed to demonstrate that saturation conditions are no longer a concern in the sludge and sluicing can proceed with a liquid level suitable for optimum efficiency. The duration of the monitoring period in this case is determined by the time required to complete the tank 241-AY-102 mass balance verification (see Section 4.2). The same duration happens if a liquid level control limit is in effect but no change in the supernatant level in tank 241-C-106 is required to effect efficient retrieval during the next batch.

For the case where a supernate level requirement is in effect at tank 241-C-106 and a level change is desired, a thermal analysis will determine whether the thermal conditions (degree of waste subcooling) in tank 241-C-106 support lowering the supernatant level. The computer model used in the analysis calculates the temperatures at the location of the maximum waste temperature; available tank instrumentation does not measure maximum temperatures directly. The estimated waste temperatures must remain 2.8 °C to 3.3 °C (5 °F to 6 °F) less than the saturation temperatures of Table 4-5 for sluicing to continue. Before the liquid level control limit is lowered for the next sluice batch, the monitoring period must be long enough to increase the subcooling margin so the pre-sluicing subcooling margin will be maintained when the supernatant is lowered to the desired level. The subcooling margin will become evident from the actual waste temperature readings from riser 8 and riser 14 thermocouples. The amount of time needed to achieve the required degree of subcooling will be determined by computer modeling (Ogden et al. 1998)). Current estimates indicate that a 5 day monitoring period following the retrieval of the first 0.3 m (1 ft) increment will result in sufficient sludge cooling to allow lowering the liquid level 0.3 m (1 ft) without a reduction in the subcooling margin for the next batch (Ogden et al. 1998)).

Current WRSS thermal studies indicate that the removal of the equivalent of 0.3 m to 0.6 m (1 ft to 2 ft) of tank 241-C-106 sludge (i.e., sluice campaign 1) will lower the peak sludge temperatures in the tank to the point that saturation conditions can no longer occur (Ogden et al. 1998). Once this condition is verified, the liquid level control limit can be eliminated for all remaining sluice batches.

4.3.1.4 Sludge Temperature Control after Completing Retrieval Operations. The maximum temperature in tank 241-C-106 after all sluicable waste has been retrieved will depend on the amount of heat-generating material remaining in the tank. A thermal analysis will evaluate the long-term temperatures at dried-out waste conditions based on the remaining heat load in the tank. Appropriate control temperature limits will be established from the analysis, if required.

Until final control limits are established, the waste temperatures will continue to be monitored and recorded. The control limits that apply are those that implement Administrative Control 5.26, "Tank 241-C-106 WASTE

Table 4-5. Saturation Temperature at Location of Maximum Waste Temperature in Tank 241-C-106.

Waste Height from Tank Bottom cm (in.)	Increments					
	1.1	1.2	2.1	2.2	3.1	3.2
201 (79)	105 °C (221 °F)	-	-	-	-	-
193 (72)	105.6 °C (222 °F)	-	-	-	-	-
170 (67)	106.1 °C (223 °F)	105 °C (221 °F)	-	-	-	-
152 (60)	106.7 °C (244 °F)	105.6 °C (222 °F)	-	-	-	-
140 (55)	107.2 °C (225 °F)	106.1 °C (223 °F)	105 °C (221 °F)	-	-	-
122 (48)	108.3 °C (227 °F)	106.7 °C (224 °F)	105.6 °C (222 °F)	-	-	-
109 (43)	108.9 °C (228 °F)	107.2 °C (225 °F)	106.1 °C (223 °F)	105 °C (221 °F)	-	-
91 (36)	109.4 °C (229 °F)	108.3 °C (227 °F)	106.7 °C (224 °F)	105.6 °C (222 °F)	-	-
79 (31)	110 °C (230 °F)	108.9 °C (228 °F)	107.2 °C (225 °F)	106.1 °C (223 °F)	105 °C (221 °F)	-
61 (24)	110.6 °C (231 °F)	109.4 °C (229 °F)	108.3 °C (227 °F)	106.7 °C (224 °F)	105.6 °C (222 °F)	-
48 (19)	111.1 °C (232 °F)	110 °C (230 °F)	108.9 °C (228 °F)	107.2 °C (225 °F)	106.1 °C (223 °F)	105 °C (221 °F)
30 (12)	111.7 °C (233 °F)	110.6 °C (231 °F)	109.4 °C (229 °F)	108.3 °C (227 °F)	106.7 °C (224 °F)	105.6 °C (222 °F)
18 (7)	112.2 °C (234 °F)	111.1 °C (232 °F)	110 °C (230 °F)	108.9 °C (228 °F)	107.2 °C (225 °F)	106.1 °C (223 °F)
0 (tank middle bottom)	112.8 °C (235 °F)	111.7 °C (233 °F)	110.6 °C (231 °F)	109.4 °C (229 °F)	108.3 °C (227 °F)	106.7 °C (224 °F)

Note:

Assumes a 13 cm (5 in.) supernatant depth is maintained throughout the sluicing operations and that sludge is removed evenly over the cross-section of the tank during sluicing increments.

Temperature Controls." of the TSRs (FDH 1998b). The specific temperature control limits are those given in Table 4-4. Revising the temperature control limits will require an authorization basis change.

4.3.2 Tank 241-AY-102 Waste Temperature Control

The retrieval process will be controlled to ensure that waste temperatures in tank 241-AY-102 will remain below temperature limits established by TSRs (FDH 1998b). Temperature control will be accomplished by operating the primary and annulus ventilation systems and by conducting the retrieval in increments. During sluicing operations, sludge temperatures (using the existing in-tank thermocouples and MIT) and insulating concrete temperatures will be monitored and the observed temperatures correlated with heat balance data provided by ventilation system airflow rates, temperatures, and humidities. From these measurements, steady-state temperatures can be predicted and compared with the temperature limits and the expected thermal behavior as the sluicing progresses.

Ventilation of the tank 241-AY-102 primary tank and annulus during all sluicing operations will be provided by the 241-AZ-702 and 296-A-16 systems, respectively. The 241-AZ-702 primary tank ventilation system will be operated in recirculation mode, which ventilates the tank with a recirculation flow of approximately 400 cfm and an intake flow of approximately 100 cfm air. The 296-A-16 annulus system will operate at high vacuum and with the annulus wall inlet blocked to maintain a flow of 800 to 1,300 cfm of air to the annulus bottom cooling channels. Figure 3-10 shows the flowsheet for the tank 241-AY-102 ventilation system used throughout the sluicing operations and monitoring periods (see Sections 3.4.2 and 3.4.3).

The thermocouples and MIT in tank 241-AY-102 (see Table 3-9) will be continuously monitored throughout the sluicing operations to ensure that actual thermal behavior remains consistent with the estimated temperatures predicted by project thermal analysis (Ogden et al. 1998). The minimum number of operable thermocouples required for the WRSS process is one tank dome space thermocouple, one supernatant thermocouple, one sludge thermocouple, the MIT validation probe, and six insulating concrete thermocouples (TE-102-1, -3, -6, -10, -14, and -24). If at any time the sludge temperature profiles indicate a significant adverse departure from the estimates, sluicing operations will be suspended to allow for further analysis of the tank conditions and to restore waste temperatures within allowable limits.

4.3.2.1 Pre-Sluicing Waste Temperature Baseline. The pre-sluicing waste temperature baseline for tank 241-AY-102 is included in Section 3.2.2.1.

4.3.2.2 Waste Temperature Control During Sluicing Operations. The waste temperatures in tank 241-AY-102 are not expected to change appreciably during sluice batches. As sludge is transferred from tank 241-C-106, it accumulates in tank 241-AY-102. The tank 241-AY-102 sludge temperatures will increase resulting from the increasing heat load and increasing thermal resistance of the sludge settling in the tank as the mass of particulate solids increases. However, a tank transient thermal analysis concluded that following retrieval of a significant amount of sludge from tank 241-C-106, the sludge heating will

occur over long time periods, taking several months to reach thermal equilibrium (Ogden et al. 1998). In fact, the observed waste temperatures following the first 0.6 m (2 ft) of tank 241-C-106 sludge transfer may be quite low depending of the thermal properties exhibited by the actual settled sludge.

Although temperatures of concern are not anticipated during sluice batches, waste temperatures in tank 241-AY-102 will be continuously monitored to ensure compliance with temperature limits. Table 4-6 lists the in-tank thermocouples that will be monitored during sluice batches, which make up each of the planned sluice increments, and compared with the waste temperature limit. The Limited Control Setting/Limiting Condition of Operation (LCS/LCO) 3.3.2, "DST and AWF Tank WASTE Temperature Controls," limit of $\leq 91^{\circ}\text{C}$ ($\leq 195^{\circ}\text{F}$) applies to the listed thermocouples as is applicable depending on the actual waste level in the tank (FDH 1998b). At startup of sluicing, the waste level is adjusted to 4.3 m (168 in.) and the thermocouples listed in the startup column of Table 4-6 are applicable. Once sluicing begins, the waste level in tank 241-AY-102 will vary until all sluicable material has been transferred from tank 241-C-106. Table 4-6 assumes that each sluice increment adds 460 cm (18 in.) of waste to tank 241-AY-102 from all sources (i.e., sluice material, pipeline flushes, and other water additions) until the anticipated final level of 7 m (276 in.) is reached (see Figure 3-8).

If the temperature limit of Table 4-6 is exceeded by any of the applicable thermocouples, then the recovery actions of LCS/LCO 3.3.2 are to be entered into immediately. Restoring the waste temperatures to within the limit will require an approved recovery plan.

4.3.2.3. Waste Temperature Control During Monitoring Periods. The tank 241-AY-102 in-tank thermocouples and MIT will continue to be monitored and recorded during monitoring periods following each sluice batch. The waste temperature control limit for the applicable thermocouples is the same as that of Table 4-6. The recovery actions of LCS/LCO 3.3.2 are to be entered into immediately if any of the waste temperatures exceed the 91°C (195°F) limit (FDH 1998b).

The tank waste temperature limits of LCS/LCO 3.3.2 were set to prevent the waste temperatures from reaching local saturation temperatures (FDH 1998b). Allowing the radiogenic high-heat sludge transferred from tank 241-C-106 into tank 241-AY-102 to heat up to saturation temperatures would cause a significant steam void fraction to form in the sludge, which potentially could lead to a steam bump accident (Bander et al. 1996 and Sathyanarayana 1996a). Therefore, the conservative operating procedures to prevent such an occurrence are incorporated into the sludge retrieval process control strategy. Sluicing operations will occur in sluice batches-increments-campaigns followed by specified monitoring periods to verify sluicing performance and evaluate the temperature changes occurring in tank 241-AY-102 resulting from the added sludge (see Figure 4-1).

As shown in Figure 4-1, a thermal response evaluation of tank 241-AY-102 is performed after each sluice increment. During the subsequent monitoring period, sufficient data is collected to evaluate the thermal behavior of the tank 241-AY-102 sludge and ensure that the retrieval of the next increment

(77,300 kg [170,000 lbs]) of tank 241-C-106 solids will remain within the tank temperature limits. Sathyanarayana (1997a) states:

"These analyses demonstrate that the thermal time constant can be many months. Process control using the maximum steady state temperature will not be possible. However, the thermal transient response can be characterized through computer modeling and the expected steady state temperature can be evaluated from the short term transient waste-temperature response. This will allow for maximum waste transfer without delaying the project because of the large thermal time constant."

Table 4-6. Applicable Tank 241-AY-102 Waste Thermocouples to Comply with 91 °C (195 °F) Limit During Sluice Batches. (2 sheets)

Thermocouple Type	Thermocouple No.	Increment						
		Startup	1.1	1.2	2.1	2.2	3.1	3.2
ALC	TE-102-42	X	X	X	X	X	X	X
	TE-102-44	X	X	X	X	X	X	X
	TE-102-50	X	X	X	X	X	X	X
	TE-102-55	X	X	X	X	X	X	X
	TE-102-59	X	X	X	X	X	X	X
Profile	TE-102-61	X	X	X	X	X	X	X
	TE-102-62	X	X	X	X	X	X	X
	TE-102-64	X	X	X	X	X	X	X
	TE-102-65	X	X	X	X	X	X	X
	TE-102-67	X	X	X	X	X	X	X
	TE-102-68	X	X	X	X	X	X	X
	TE-102-70	X	X	X	X	X	X	X
	TE-102-71	X	X	X	X	X	X	X
	TE-102-73	X	X	X	X	X	X	X
	TE-102-74	X	X	X	X	X	X	X

Table 4-6. Applicable Tank 241-AY-102 Waste Thermocouples to Comply with 91 °C (195 °F) Limit During Sluice Batches. (2 sheets)

Thermocouple Type	Thermocouple No.	Increment						
		Startup	1.1	1.2	2.1	2.2	3.1	3.2
MIT	TE-06230 to TE-06238	X	X	X	X	X	X	X
	TE-06239		X	X	X	X	X	X
	TE-06240			X	X	X	X	X
	TE-06241				X	X	X	X
	TE-06242					X	X	X
	TE-06243					X	X	X
	TE-06244						X	X

After each sluicing increment, the thermal behavior of the solids settling in tank 241-AY-102 must be understood well enough to confidently predict that the tank temperatures will stay within control limits based upon the short-term transient temperature response in the waste. Measurement of the thermal response of the waste in tank 241-AY-102 will be made for a minimum of seven days following the completion of a sluice increment to collect the data required for computer analysis of steady-state temperatures. Tank temperature data and a heat balance around tank 241-AY-102 are required to perform the computer analysis. Analysis and documentation of the thermal modeling results will take another seven days for a total sluicing increment monitoring duration of 14 days. Data requirements include the following:

- Tank thermocouples and MIT (see Table 3-9).
- Supernatant-solids interface (see Table 4-2 for ENRAF™ densitometer, MIT fixed elements, and MIT validation probe measurements).
- Tank 241-AY-102 primary ventilation system flow rate, temperature, and humidity.
- Tank 241-AY-102 AY102-K4-8-1 condenser glycol/water flowrate and inlet and outlet temperatures.
- Tank 241-AY-102 annulus ventilation system flow rate and temperature.
- Mass of tank 241-C-106 sludge transferred (see Sections 4.1.4 and 4.2)

For the purposes of deciding whether sluicing can proceed following computer analysis to predict tank 241-AY-102 steady-state temperatures, the temperature control criteria is different than the 91 °C (195 °F) temperature limit that applies during sluicing operations. The reason for different control criteria in the thermal evaluation is because steady-state temperatures are not expected until long after completing the tank 241-C-106 sludge retrieval, which is expected to take approximately 200 days. Table 4-7 gives the temperature control limits for the long-term storage of the tank 241-C-106 sludge transferred into tank 241-AY-102. The prediction that tank 241-AY-102 steady-state temperatures comply with the Table 4-7 temperature limits is a requirement for proceeding with the next sluicing increment.

Table 4-7. Tank 241-AY-102 Waste Temperature Limits During Post-Sluicing Monitoring. (2 sheets)

Thermocouple Type	Thermocouple No.	Increment					
		1.1	1.2	2.1	2.2	3.1	3.2
ALC	TE-102-42	91 °C ¹	102 °C ²	102 °C	102 °C	102 °C	102 °C
	TE-102-44	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-50	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-55	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-59	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
Profile	TE-102-61	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-62	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-64	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-65	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-67	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-68	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-70	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-71	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
Sludge							
	TE-102-73	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-102-74	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C

Table 4-7. Tank 241-AY-102 Waste Temperature Limits During Post-Sluicing Monitoring. (2 sheets)

Thermocouple Type	Thermocouple No.	Increment					
		1.1	1.2	2.1	2.2	3.1	3.2
MIT	TE-06230 to TE-06238	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-06239	91 °C	102 °C	102 °C	102 °C	102 °C	102 °C
	TE-06240		91 °C	91 °C	91 °C	91 °C	91 °C
	TE-06241			91 °C	91 °C	91 °C	91 °C
	TE-06242				91 °C	91 °C	91 °C
	TE-06243				91 °C	91 °C	91 °C
	TE-06244					91 °C	91 °C

Notes:
¹95 °F
²115 °F

Based on the WRSS thermal analysis, retrieval of the tank 241-C-106 sludge during the first campaign (0.6 m [2 ft]) will not cause temperatures in tank 241-AY-102 to exceed control limits for the possible ranges of the thermal parameters (Ogden et al. 1998). Retrieval of the full 1.8 m (6 ft) of tank 241-C-106 sludge will likely be possible assuming optimistic values of the thermal parameters: fluffing factor of one, a thermal conductivity of 0.44 Btu/hr-ft-°F, 10 percent lower heat load and 10 percent of the 241-C-106 heat in the supernatant. Full retrieval based on the best estimate parameters of Tables 3-4 and 3-8 will require an annulus cooling channel flow of >4,000 cfm, which may not be achievable on a practical basis (Ogden et al. 1998). However, significant uncertainty exists in the thermal analysis and these uncertainties could alter the above conclusions. Therefore, modification of the annulus ventilation system may have to be made to increase its cooling capacity (i.e., increase the flow of air through the bottom cooling channels to >1,200 cfm through use of an inlet blower and chilling the airstream to provide 4 °C (40 °F) air to the floor slots) to accommodate full retrieval of the tank 241-C-106 sludge.

4.3.2.4 Waste Temperature Control after Completing Retrieval Operations.

After all sluicable waste has been retrieved from tank 241-C-106, the Table 3-9 tank 241-AY-102 temperatures will continue to be monitored and recorded. The control limits that apply to the waste temperatures are those that implement LCS/LCO 3.3.2, "DST and AWF Tank WASTE Temperature Controls," of the TSRs (FDH 1998b). The specific temperature control limits are those given in Table 4-7. The recovery actions of LCS/LCO 3.3.2 are to be entered into immediately if any of the waste temperatures exceed the temperature limits.

The data required for performing a thermal analysis of tank 241-AY-102 to predict steady-state temperatures will continue to be collected for a period of one year following completion of sluicing operations (see Section 4.3.2.3 for data requirements). If the sludge temperature profile indicates a significant adverse departure from the current estimates during this time, a new thermal analysis of the tank will be completed to rebaseline the expected thermal response and ensure compliance with temperature limits. If at the end of the one year period, the tank thermal behavior indicates that steady-state temperatures will remain less than the temperature limits, then the monitoring can be reduced to the controls of the existing authorization basis (FDH 1998a).

4.4 FLAMMABLE GAS RETENTION CONTROL

This section presents the process control logic and the data evaluation associated with flammable gas generation, retention, and release during the retrieval of tank 241-C-106 sludge to tank 241-AY-102. Included is the establishment of a pre-sluicing baseline for both tanks, the post-sluicing assessment of tank 241-AY-102, and the decision logic for further transfer and mitigative action. This section implements the controls of *Tank Waste Remediation System Basis for Interim Operations*, Addendum 1, Section 2.5.2.2.3 Flammable Gas Process Control (FDH 1998a). Supporting information on the process control strategy is contained in Stewart et al. (1997) and Pasamehmetoglu et al. (1997).

In the current configuration, tanks 241-C-106 and 241-AY-102 each generate relatively low rates of hydrogen and exhibit a relatively small retained gas inventory. It is estimated that tank 241-C-106 currently generates $0.2 \pm 0.01 \text{ m}^3/\text{day}$ ($6.5 \pm 0.2 \text{ ft}^3/\text{day}$) of hydrogen. This estimate is based on the results of a process test conducted in the tank in June 1997 (Jones 1997). Tank 241-AY-102 is estimated to generate $0.4 \pm 0.2 \text{ m}^3/\text{day}$ ($14 \pm 6 \text{ ft}^3/\text{day}$) of hydrogen. This is based on vapor grab sample analyses, and dome hydrogen concentrations from SHMS. The best estimate hydrogen concentration in the waste gas is 60 vol% in tank 241-C-106, and approximately 100 vol% in tank 241-AY-102. Because of considerable uncertainties in the prediction of the gas composition in the waste gas, Pasamehmetoglu et al. (1997) used 100 vol% hydrogen for both tanks. Both tanks currently appear to be at steady-state where the gas generation is equal to the release rate. The transfer of tank 241-C-106 sludge to tank 241-AY-102 will cause an increase in the hydrogen generation rate for tank 241-AY-102. The increase in tank 241-AY-102 is expected to be approximately equal to the sum of the current terms and gas retention is not expected to change significantly. The hydrogen generation rate and gas inventory in tank 241-C-106 are both expected to decrease to near zero by the completion of retrieval. However, uncertainties in both the parameters contributing to gas generation and the waste properties during and after the retrieval give rise to widely varying predictions of waste behavior. This section presents the parameters to be measured and the control strategy that will be implemented during the sluicing operations, during the hold periods between transfers, and after completion of sluicing operations.

4.4.1 Pre-Sluicing Flammable Gas Baseline

The presluicing flammable gas baseline for both tanks 241-C-106 and 241-AY-102 is included in Section 3.2.2.2.

4.4.2 Flammable Gas Controls During Sluicing Operations

Sluicing operations in tank 241-C-106 are expected to release the inventory of retained gas in the region that is disturbed by the sluice jet. Increased gas generation and possible gas retention could occur in tank 241-AY-102 as the nonconvective sludge layer increases from continued solids additions. The controls to prevent a possible flammable gas deflagration during sluice batches includes existing TSRs, LCOs, and ACs. Defense-in-depth controls are also included. Table A1-1 in Appendix A provides these controls from the *Tank Waste Remediation System Basis for Interim Operations*, Addendum 1 (FDH 1998a).

4.4.2.1 Monitoring Requirements. The parameters to be monitored during sluicing operations are listed in Table 4-8. The purpose(s) for monitoring these data are also listed in the table.

Table 4-8. Monitoring Requirements During Sluicing Operations. (2 sheets)

Parameter to be Measured	Expected Value	Instrument	Purpose
Flammable gas concentration in tank 241-C-106	<500 ppm	SHMS ¹	<ul style="list-style-type: none"> Used to determine gas released in tank 241-C-106 during transfer Used to compare with shutdown criteria
Ventilation exhaust flow rate in tank 241-C-106	200 cfm	Vent flowmeter	<ul style="list-style-type: none"> Used to determine gas released in tank 241-C-106 during transfer
Flammable gas concentration in tank 241-AY-102	<500 ppm	SHMS ¹	<ul style="list-style-type: none"> Used to determine gas released in tank 241-AY-102 during transfer Used to compare with shutdown criteria
Ventilation exhaust flow rate in tank 241-AY-102	100 cfm	Vent flowmeter	<ul style="list-style-type: none"> Used to determine gas released in tank 241-AY-102 during transfer
Dome pressure in tank 241-C-106	<0.1 in. w.g	Pressure gauge	<ul style="list-style-type: none"> Detect large gas release event in tank 241-C-106 Shutdown criterion
Dome pressure in tank 241-AY-102	<0.1 in. w.g.	Pressure gauge	<ul style="list-style-type: none"> Detect large gas release event in tank 241-AY-102 Shutdown criterion

Table 4-8. Monitoring Requirements During Sluicing Operations. (2 sheets)

Parameter to be Measured	Expected Value	Instrument	Purpose
Condition of waste surface in tank 241-AY-102	Minor foam that dissipates rapidly	Video camera	<ul style="list-style-type: none"> • Detect foaming, and possibility of large gas release from foam collapse • Shutdown criterion
Waste level in tank 241-AY-102	Consistent with mass transfer measurements	ENRAF TM level	<ul style="list-style-type: none"> • Compare to ensure consistency with mass balance calculations • Sudden level increase could indicate foaming

Note:

Minimum one gas chromatograph and one Whittaker cell operational.

4.4.2.2 Decision Logic for Shutdown and Restart of Sluicing. Controls to specify conditions for shutdown and restart during sluicing operations are as follows. Sluicing operations are to be shut down in less than 15 minutes upon detection of:

- Hydrogen concentrations >5000 ppm in either tank 241-C-106 or 241-AY-102.
- Ventilation failure in either tank 241-C-106 or 241-AY-102.
- Loss of negative dome space pressure in either tank 241-C-106 or 241-AY-102.
- Persistent and expanding foaming in tank 241-AY-102.

Upon detection of flammable gas above the limit and the resultant equipment shutdown, the sluicing and transfer operations will be resumed only after the dome hydrogen concentrations decrease to <500 ppm in both tanks 241-C-106 and 241-AY-102.

No operations involving the air lift circulators in tank 241-AY-102 or other waste-intrusive piping in either tank 241-C-106 or tank 241-AY-102 are permitted without an Unreviewed Safety Question screening and, if required, a safety analysis pertinent to the proposed operation.

4.4.3 Flammable Gas Controls During Monitoring Periods

A minimum waiting time of 30 days between campaigns is necessary before initiating further sluicing. During this monitoring period, flammable gas monitoring will be focused on determining if gas retention is occurring in tank 241-AY-102. Tank 241-AY-102 currently shows no indication of significant amounts of retained gas. However, since the tank contains only about 20 cm

(8 in.) of nonconvective material that could retain gas, even a 15 percent void fraction would represent a gas volume well below the minimum detection limit using barometric pressure evaluation methods (Stewart et al. 1997).

There is considerable uncertainty in current estimates of the amount of gas that can be retained in tank 241-AY-102 after the transfer of waste from tank 241-C-106 (Pasamehmetoglu et al. 1997). Without being able to bound the maximum void, it is difficult to predict the potential for large gas releases. Therefore, field data should be relied upon to make judgments on gas retention and to guide decisions on further sluicing and potential mitigative measures. The Technical Review Group is the decision-making authority. This section presents the parameters to be measured for this purpose, and the decision logic to be used to ensure the timely detection of high gas retention. The bases for the process control logic discussed here are provided by Pasamehmetoglu et al. (1997); conservative estimates of the post-sluice campaign parameters are used.

The monitoring and process control logic discussed here are for the monitoring period following a campaign. It is recognized that the campaign actually will be performed in smaller batches. However, void growth observations for smaller amounts of waste are very difficult and subject to large uncertainties. Therefore, the 30-day waiting time requirement is formulated for the monitoring periods following each campaign. However, it must be recognized that the 30-day waiting time is the minimum necessary requirement. Using longer monitoring periods after the transfer of batches or increments of waste would be in complete compliance with the monitoring and process control logic presented here.

4.4.3.1 Monitoring Requirements. The monitoring and sampling requirements during the monitoring period are listed in Table 4-9.

Table 4-9. Monitoring Requirements During Monitoring Period. (2 sheets)

Parameter to be measured	Expected Value	Instrument	Purpose
Time elapsed since end of previous transfer	-	-	<ul style="list-style-type: none"> Minimum waiting time of 30 days is required before further transfer
Sludge thickness in tank 241-AY-102	1.3 m (50 in.) after sluice campaign 1	ENRAF™ densitometer and MIT temperature profiles	<ul style="list-style-type: none"> Used to quantify fluffing after transfer
Waste level in tank 241-AY-102	5.2 m (204 in.) after sluice campaign 1	ENRAF™ level	<ul style="list-style-type: none"> Compare to ensure consistency with mass balance calculations Used in decision logic for gas retention

Table 4-9. Monitoring Requirements During Monitoring Period. (2 sheets)

Parameter to be measured	Expected Value	Instrument	Purpose
Flammable gas concentration in tank 241-AY-102	<500 ppm	SHMS	<ul style="list-style-type: none"> Used in decision logic for gas retention Used to detect large releases in tank 241-AY-102
Ventilation exhaust flow rate in tank 241-AY-102	100 cfm	Vent flowmeter	<ul style="list-style-type: none"> Used to determine gas released during hold periods
Ventilation exhaust humidity in tank 241-AY-102	-	Relative humidity probe	<ul style="list-style-type: none"> Used to estimate surface level decrease as a result of evaporation
Dome space temperature in tank 241-AY-102	-	Thermocouples	<ul style="list-style-type: none"> Used to estimate surface level decrease as a result of evaporation
Flammable gas concentration in tank 241-C-106	<500 ppm	SHMS	<ul style="list-style-type: none"> Used to determine gas release rate in tank 241-C-106¹ Used to detect large releases in tank 241-C-106
Ventilation exhaust flow rate in tank 241-C-106	200 cfm	Vent flowmeter	<ul style="list-style-type: none"> Used to determine gas release rate in tank 241-C-106¹
Vapor grab samples in tank 241-AY-102	-	Sampling	<ul style="list-style-type: none"> To monitor changes in gas composition during the waiting period.²
Sludge and supernatant liquid grab samples in tank 241-AY-102	-	Sampling	<ul style="list-style-type: none"> Sample analysis to determine densities to estimate neutral buoyancy void fractions after transfer.³

Notes:

¹The accuracy of these estimates would depend on the ventilation system in tank 241-C-106 during the hold period. Accuracy will decrease if the larger flow rates associated with the 296-P-16 system are used. However, the data will enable the detection of large releases.

²Three to four vapor grab samples must be taken toward the end of the 30-day monitoring period, with additional sampling if the monitoring period is extended beyond 30 days.

³One set of grab samples to be taken after sludge has settled; expected to be within approximately 10 to 15 days after completing campaign (see Section 4.6 for sample requirements).

4.4.3.2 Decision Logic for Further Transfer or Mitigative Actions. The proposed process control logic uses the monitoring data to make judgments on the extent of gas retention in tank 241-AY-102 following each campaign of the retrieval. The logic is based on the level rise of the waste, the rate of level rise, the hydrogen concentration in the dome space, and rate of change in the hydrogen concentration.

The level rise refers to the increase in the waste level starting from the waste level immediately after completion of a campaign. This measurement must be obtained using hourly ENRAF™ data, and the baseline must be established when the potential surface motion and intermediate foaming stop (within 1 day of completion of campaign). The rate of level rise is expressed in inches per day and must be averaged over 10 days. Thus, the rate-of-level-rise computations become meaningful after the first 10 days of the monitoring period. After that, the computations must continue using the values from the previous 10 days. The level and rate-of-level-rise computations must account for level changes resulting from evaporation. Data required for this evaluation are part of the monitoring requirements in Table 4-9.

The hydrogen concentration in the tank 241-AY-102 dome space must be baselined before the start of the first sluicing batch (1.1.1). The rate of change in the hydrogen concentration is a daily value expressed in parts per million per day and can be obtained using the daily average values between two consecutive days.

The decision maps based on hydrogen concentration and level data are shown in Figures 4-8 and 4-9, respectively, for the first campaign. Baseline values to be used in Figure 4-8 will be average measurements during the baselining period. If significant variations in the hydrogen concentration are observed during the baselining period, the data must be reviewed by the TRG and a suitable baseline value determined. It is recognized that instrument uncertainties and potential biases or drifts must be considered in implementing the decision maps shown in Figures 4-8 and 4-9. In addition, it should be recognized that Figures 4-8 and 4-9 are based on current estimates of post-sluice campaign 1 conditions. When additional data are obtained during the monitoring period following the campaign, the boundaries of the various zones in the decision maps may change. Thus, the use of Figures 4-8 and 4-9 will be reviewed and approved by the TRG.

Based on Figures 4-8 and 4-9, a decision map is given in Table 4-10. The entry GO means that further sluicing can proceed. WAIT refers to additional monitoring time to allow the computed parameters to fall within the GO regions. The monitoring time must be extended one day at a time, and the criteria must be met for two consecutive days before further sluicing can occur (Pasamehmetoglu et al. 1997).

NO GO in Table 4-10 is an indication of high gas retention. This is an off-normal condition, and actions to be taken under this scenario are discussed in Section 5.0.

Table 4-10. Decision Map.

	H1	H2	H3	H4
L1	GO	GO	WAIT	WAIT
L2	WAIT	WAIT	WAIT	NO GO
L3	WAIT	WAIT	WAIT	NO GO
L4	NO GO	NO GO	NO GO	NO GO

If the above decision logic does not preclude further sluicing, the next campaign (i.e., sluice campaign 2) will be started after the monitoring period. The flammable gas controls for this phase of the retrieval are identical to those covered in Section 4.4.2. The monitoring requirements for the monitoring period following this second campaign are identical to those discussed in Section 4.4.3.1. The decision logic for further transfer is similar to that covered in Section 4.4.3.2. However, it should be recognized that the level rise data used in Figure 4-9 refer to the cumulative level swell since the beginning of the sluice campaigns. Therefore, at this stage, the 3.8 and 7.6 cm (1.5 and 3 in.) limits are replaced by 6.4 and 12.7 cm (2.5 and 5 in.) limits. As in Section 4.4.3.2, it should be recognized that these limits are based on current estimates of post-transfer conditions. When additional data are obtained during the monitoring period following the campaign, the boundaries of the various zones in the decision maps may change. Thus, the use of Figures 4-8 and 4-9 with the new level rise limits will be reviewed and approved by the TRG.

4.4.4 Flammable Gas Controls After Completion of Tank 241-C-106 Retrieval

After completion of the WRSS operations, when all sluicable solids are removed from tank 241-C-106, the principal concern is long-term gas retention in tank 241-AY-102. Tank 241-C-106 would be controlled per the existing authorization basis controls (FDH 1998a). Tank 241-AY-102 will continue to be monitored for flammable gas retention and release. If significant gas retention is observed or if there is excessive uncertainty in the estimates of retained gas inventory, a void fraction measurement is required. If high gas retention or gas release behavior is confirmed, this will be considered an off-normal condition, and actions to be taken under this scenario are discussed in Section 5.

The monitoring of tank 241-AY-102 for gas retention will be conducted for one year following the completion of WRSS operations. If at the end of that period, the tank does not exhibit a trend toward high gas retention or a buoyancy-driven gas release, then the monitoring can be reduced to the controls of the existing authorization basis (FDH 1998a). Table 4-11 provides the flammable gas monitoring requirements for the one-year period following completion of WRSS operations.

Figure 4-8. Decision Map for Hydrogen Concentration Measurements.

Figure 4-9. Decision Map for Level Measurements.

Table 4-11. Monitoring Requirements After Completion of Retrieval.

Parameter to be Measured	Expected Value	Instrument	Purpose
Sludge thickness in tank 241-AY-102	2.7 m (108 in.) after complete transfer	ENRAF™ densitometer and MIT temperature profiles	<ul style="list-style-type: none"> Used to detect gas retention
Waste level in tank 241-AY-102	6.6 m (258 in.) after complete transfer	ENRAF™ level	<ul style="list-style-type: none"> Indicator of gas retention Used with Hanford weather station data for barometric pressure evaluation of retained gas inventory
Flammable gas concentration in tank 241-AY-102	<500 ppm	SHMS	<ul style="list-style-type: none"> Used to determine flammable gas release rate Used to detect large releases in tank 241-AY-102
Ventilation exhaust flow rate in tank 241-AY-102	100 cfm	Vent flowmeter	<ul style="list-style-type: none"> Used to determine flammable gas release rate
Ventilation exhaust humidity in tank 241-AY-102	-	Relative humidity probe	<ul style="list-style-type: none"> Used to estimate surface level decrease as a result of evaporation
Dome space temperature in tank 241-AY-102	-	Thermocouples	<ul style="list-style-type: none"> Used to estimate surface level decrease as a result of evaporation

4.5 OTHER CONTROLS

During the sluicing operations, other controls are in force to ensure that operations proceed in a safe and efficient manner. Although the controls described below are important to the success of tank 241-C-106 waste retrieval, they are not anticipated to represent limiting conditions that could preclude retrieval of all sluicable material from the tank.

4.5.1 Leak Detection

During all phases of the sluicing process, leak detection instrumentation is monitored to alert operators to the presence of a leak in the WRSS equipment. Alarm functions on the leak detection instrumentation allow timely identification of a potential leak so recovery actions can be taken to mitigate the consequences of a leak. Waste leakage that could occur during the sluicing operations can originate from tank 241-C-106, tank 241-AY-102, or the interfarm piping between the two tanks. Each of these systems has specific leak detection capabilities to provide early warning of a leak.

4.5.1.1 Tank 241-C-106. A leak from tank 241-C-106 will be prevented or minimized during sluicing operations by implementing the following procedures:

- maintaining the 1.5 m (5 ft) "no-sluice zone" at the tank wall until the majority of the tank sludge has been retrieved
- controlling liquid level ≤ 0.23 m (9 in.) to achieve optimum sluicing, when possible
- sluicing the solids level down as evenly as possible
- sluicing flow channels into the solids surface to direct the flow of slurry to the submersible slurry pump suction
- maintaining minimum liquid heel during monitoring periods.

Leakage from tank 241-C-106 will be determined using a combination of liquid level measurement, dry well measurement, and material balance estimates. The liquid level measurement can provide leakage indication that is specific to tank 241-C-106 as does dry well monitoring (although less sensitive). The material balance algorithm collects data from the entire WRSS process and determines an overall indication of potential leakage. Because the tank 241-AY-102 and transfer pipeline leak detection systems are highly reliable, any potential leakage identified from the material balance can be assigned to tank 241-C-106.

Liquid Level Monitoring. The primary leak detection method for tank 241-C-106 during the WRSS process is to monitor the liquid level using the ENRAF™ level gauge. Because the gauge could be damaged during sluice batches, the liquid level will be measured continuously only during the monitoring periods.

The occurrence of a leak from tank 241-C-106 during sluice batches is very unlikely because of the process control strategy that will be implemented in the sluicing procedures. Except for campaign 1 when the liquid level in tank 241-C-106 is maintained above a minimum limit during a sluice batch for temperature control reasons, the level during the short sluicing periods (≤ 12 hours) will be kept at a minimum to optimize the efficiency of the retrieval and reduce the possibility of a leak (see Section 4.1.2). Other factors that reduce the chance of a tank leak are listed above including controlling the sluicer nozzle to leave a 1.5 m (5 ft) "no sluice zone" next to the tank wall. Following these sluicing procedures during sluice batches will reduce exposure of liquid to the tank steel liner/waste interface level.

which is believed to be the highest risk area for a leak to occur. However, a leak that occurs during a sluice batch may be detected during the subsequent monitoring period by either direct liquid level measurements or material balance. With time, detection by the dry wells is also possible.

The monitoring periods will present the best opportunity for detecting a potential leak. After shutdown of the slurry pumping system at the conclusion of a sluice batch, a minimum liquid level is reestablished in tank 241-C-106 that just covers the solids within the sluice zone. This will ensure continued evaporative cooling of the remaining solids in the tank (see Section 4.1.2). The monitoring periods are of sufficient duration (i.e., from 3 to 30 days) to detect a trend in the surface level exceeding estimated evaporative losses that may indicate the potential for a leak. If such a trend is observed, the sluicing leak management strategy of Section 5.2.6.1 would be implemented and a leak investigation initiated. Because of the dynamics of the sluicing operation, other possible explanations for the observed trend would need to be eliminated.

At the completion of a sluice batch, the ENRAF™ gauge will be lowered immediately into tank 241-C-106 and placed in the liquid level monitoring mode. Collection of level data will begin once the gauge is placed in service. A 24 hour baselining period will be required to allow the dynamics of the process to subside (e.g., slurry and sluicing transfer pipeline draining, solids wetting, and fog reduction). Once the baseline is established, the trend in the liquid level will be monitored and recorded.

The tank 241-C-106 liquid surface is expected to exhibit a slight negative trend during sluicing monitoring periods because of evaporative losses. This trend will drop substantially below the current trend of 194 gallons per day once startup of the 296-C-006 ventilation system occurs. This new ventilation system condenses and returns the majority of water vapor generated through evaporation. However, establishing a baseline evaporation rate as a leak detection criterion similar to the current tank leak detection specification will not be practicable because of the decreasing heat load in tank 241-C-106 as the retrieval progresses. For single-shell tanks equipped with an ENRAF™ level gauge that measures a liquid surface, the leak detection criteria is that a -1.3 cm (-0.5 in.) change in liquid level will prompt a leak investigation (LMHC 1996). This same criteria will apply to tank 241-C-106 during the WRSS process monitoring periods.

When liquid level monitoring of tank 241-C-106 is in process during the monitoring periods, video recording of the wall area of the tank using the in-tank imaging system will be required once per day. This video recording will detect any solids sloughing that may occur from the "no-sluice zone" near the tank wall and cause disruption of the ENRAF™ level measurements. If this sloughing occurs or other liquid waste additions are made to the tank (e.g., pit flushes, ventilation filter flushes, or pipeline water flushes), a new baseline will have to be established for purposes of leak detection. Any equipment flushing planned for a monitoring period should be performed immediately following completion of the sluice batch to minimize disturbances to the leak detection activity.

Material Balance. Both a batch material balance and a cumulative material balance will be kept during the WRSS process to monitor the progress of the sluicing operations and to provide a secondary indication of a potential leak from tank 241-C-106. This cumulative material balance, which accounts for all sources of potential volumetric charges, will be kept current by performing a material balance for each sluice batch and monitoring period.

The material balance leak detection methods will be useful only during the first sluicing campaign and at the conclusion of the retrieval. Tank 241-C-106 will have a minimum liquid layer maintained above the sludge during the first campaign for temperature control purposes. With this liquid layer cover, the volume of tank 241-C-106 waste remaining in the tank following the campaign 1 sluice batches can be accurately determined. In this case, the material balance method can be used to provide an indication of a potential tank leak. However, the uncertainty in the tank 241-C-106 waste volume becomes too great following campaign 1 for the material balance method to be useful for leak detection. The solids that accumulate in the "no-sluice zone" next to the tank wall during the retrieval process cannot be measured and may account for up to approximately 190,000 L (50 kgal) of waste. Not until the end of the last campaign when the walls are sluiced will the material balance provide an indication whether tank 241-C-106 leaked during the sluicing operations.

When the cumulative material balance method is applicable for leak detection, previous and current material balance estimates will be combined with WRSS process data to predict the expected tank liquid levels. Inconsistencies between the predicted level values and actual levels will be evaluated as potential indications of leakage. Actual waste volumes in tanks 241-C-106 and 241-AY-102 are obtained from the ENRAF™ level gauge measurements. The predicted volumes require the following information.

1. The water mass change in the WRSS due to the circulation of air to and from the tanks. Ventilation air drawn into the tanks and circulating in and out of the tanks will transfer water due to evaporation and condensation at different temperatures and relative humidities.
2. The volume additions to the tanks. Water will be used routinely for flushing the transfer pipelines, flushing the 296-C-006 ventilation system filters or the 296-P-16 de-entrainer, flushing pit equipment, and flushing in-tank instrumentation and other equipment. The volume of any chemical additions to the process also must be accounted along with any other materials added to the WRSS that could alter the total waste volume.
3. The temperature effect on the volume. The density of an aqueous solution decreases as the temperature rises and, therefore must be taken into account. Because over 70 weight percent of the settled sludge in tank 241-AY-102 is expected to be comprised of carrier fluid (tank 241-AY-102 supernatant) with less than 10 weight percent soluble salts, the water in the sludge will be the primary contributor to the slurry density variation with temperature. Similarly, the supernatant will contain greater than 90 weight

percent water. As an approximation, the temperature coefficient of expansion of the WRSS sludge and liquid is assumed equivalent to that of pure water. Figure 4-10 shows the assumed thermal expansion of the WRSS slurry.

The data required to perform the cumulative material balance calculations are listed below. The batch material balance only requires tank liquid levels and water/material additions made to the WRSS during the batch. Except for the initial starting waste levels in the tanks, the following data are monitored throughout all phases of the WRSS process.

- liquid levels in tanks 241-C-106 and 241-AY-102 at the start of sluicing (ENRAF™ level gauges)
- tank 241-C-106 (during monitoring periods only) and tank 241-AY-102 liquid levels
- average waste temperatures
- tank 241-AY-102 supernatant density (during monitoring periods only)
- volume of water additions and other materials
- tank 241-C-106 ventilation exhaust flow rate; tank 241-AY-102 primary ventilation exhaust flow rate, temperature, and relative humidity; and atmospheric psychrometric condition
- tank 241-C-105 dome space temperature (tank monitoring and control system)
- tank 241-C-106 and 241-AY-102 dome space pressures
- 296-C-006 ventilation system condenser upstream pressure, pressure drop, and downstream temperature.

Because several instruments are required to obtain these measured quantities, the possible errors in measurements will have a cumulative effect on the accuracy of the predicted volume. Therefore, the cumulative material balance method will be based on the assumption that if a measured tank level differs from (is lower than) the expected (predicted) level by an amount exceeding the possible cumulative error total, then a potential leak will be assumed to have occurred and a leak investigation will be initiated along with the leak management strategy (Section 5.2.6.1). The amount of leakage that can be determined by material balance is currently estimated at 30,000 L (8,000 gal) (DOE 1995).

Figure 4-10. Assumed Thermal Expansion Factor of the WRSS Liquid and Sludge.

Procedure T0-320-003, Waste Retrieval Sluicing System Material Balance, implements the batch material balance performed by operations. The cumulative material balance maintained by engineering is found in the *Tank Waste Remediation System Process Engineering Instruction Manual* (LMHC 1998).

Dry Well Monitoring. In addition to the in-tank level measurement, eight dry wells located in the soil surrounding tank 241-C-106 will be monitored to provide a secondary means for detecting a possible leakage plume. These wells are open-bottom, mild steel cased, 15- or 20-cm (6- or 8-in.) in diameter, and extend to depths of 25 to 33 m (75 to 100 ft). A leakage plume that migrate within detection range of the dry wells will be caught by this method. The monitoring uses radiation probes to detect a change in the radiation profile over the length of the dry well when compared with a baseline profile.

The wells will be monitored monthly to determine radiation profiles for the soil within several inches of the outer surface of the well. The frequency is based on an estimated maximum expected leak rate that results in a dry well response time ranging from 19 to 121 days (Isaacson 1981). The eight dry wells that will be monitored include 30-00-01, 30-05-03, 30-06-02, 30-06-03, 30-06-04, 30-06-09, 30-06-10, and 30-06-12.

Because of the low percentage of soil interrogated and the long time frame required for leaks to migrate within range of the dry wells, detection of a small leakage volume is beyond the capabilities of the dry well system. However, the system would provide confirming information for the occurrence of a larger leak caused by either a continuing small leak or a large volume leak.

4.5.1.2 Tank 241-AY-102. A leak from the primary vessel of tank 241-AY-102 is detected by either a conductivity probe leak detection system installed in the annulus or a continuous air monitor (CAM) that detects airborne radionuclides entrained in the annulus ventilation exhaust stream. Detection of a leak into the annulus of the tank by either system activates an audible alarm and an annunciator panel light.

The tank annulus is designed to collect and direct waste that leaks from the primary tank to the annulus for detection and transfer. Slots cut in the insulating concrete that supports the tank at the bottom are designed to drain any leakage to the annulus floor. Three leak detection assemblies, each consisting of 17 conductivity probes, extend through an annulus riser into the annulus space. The bottom most conductivity probe on each assembly is located approximately 0.3 cm (1/8 in.) above the annulus floor. Upon contact with liquid, the leak detection element shorts, completing the electrical circuit to ground, and causes activation of an audible alarm and an annunciator panel light. The remaining conductivity probes are useful in determining the liquid level in the annulus in the event of a primary tank leak.

In addition to the conductivity probe assemblies, a radiation monitor leak detection system is installed on the annulus ventilation system to provide early warning of a potential leaking tank. An air sample is extracted from the annulus exhaust flow stream upstream of the HEPA filter and routed through a CAM, which scans the sample for radionuclide particles. An increase in radioactive particulate activity above the CAM setpoint would activate an alarm signifying a potential tank leak.

4.5.1.3 Slurry and Sluice Pipelines. Liquid waste and slurries will be transferred between the sluice and receiver tanks using a double-wall, interfarm pipeline system (see Section 3.5.1.1). Leakage from the primary transfer pipelines (inner pipes) will be contained and detected by the secondary confinement system (outer pipe). The secondary confinement system has been designed to drain any fluid released from the primary piping to a common point for collection, detection, and removal. The hydraulics of the WRSS transfer system design cause any leakage to the secondary containment to drain towards either the 241-C-06A pump pit for the SL100 slurry transfer pipeline or the 241-C-06C sluice pit for the SN200 sluice transfer pipeline.

Leak detection elements are installed at the lower end of the secondary containment pipes to actuate an alarm and an annunciator light in the control room if a leak is detected (see Section 3.5.3.2).

4.5.2 Tank 241-AY-102 Supernatant Chemical Composition

Laboratory tests on tank 241-C-106 sludge samples identified a measurable buffering reaction when the samples were treated with a dilute sodium hydroxide solution (Herting 1996a). The buffering capacity was attributed to the presence of large amounts of sodium bicarbonate and amphoteric aluminum hydroxide. The study concluded that tank 241-C-106 sludge would consume significant amounts of hydroxide ion from the double-shell tank sluice stream (tank 241-AY-102 supernatant) used for the waste retrieval. To counter this caustic demand, a chemical adjustment is made before beginning sluicing operations (see Section 3.2.6).

During WRSS retrieval, intermediate chemical adjustments may become necessary to maintain tank 241-AY-102 waste within the chemical operating specifications based on the grab sampling that is conducted during the monitoring periods. A chemical adjustment can be accomplished using the procedural approach outlined in Section 3.2.6 except for using air life circulators for mixing. Air lift circulators are disabled before the start of sluicing as a defense-in-depth control for the tank bump accident of Addendum 1 of the *Tank Waste Remediation System Basis for Interim Operations* (FDH 1998a). The mixing of chemical additions will require adding a dilute sodium hydroxide solution (≤ 5 molar) and recirculating the supernatant between tanks 241-C-106 and 241-AY-102 until adequate mixing is achieved. Natural convection currents arising from the temperature difference across the solids-liquid interface will also mix the chemicals and tank supernatant.

4.5.3 Criticality Safety

A criticality assessment of the WRSS process has been completed (Vail 1997). The assessment used current fissile material inventories and waste characterization information in the analysis. The plutonium inventories of tanks 241-C-106 and 241-AY-102 were estimated at approximately 100 kg and 8 kg, respectively. The study concluded that there were no credible mechanism that would constitute a nuclear criticality concern.

Addendum 1 of the *Tank Waste Remediation System Basis for Interim Operations* (FDH 1998a) examined a bounding criticality accident for WRSS operations and concluded that an inadvertent criticality is considered extremely unlikely. Consequently, AC 5.7 - Nuclear Criticality Safety of the TSRs (FDH 1998b), specifies that "The concentration limit and subcritical mass ratios do not apply to the sluicing of tank 241-C-106 to tank 241-AY-102 under Project W-320." The applicability of AC 5.7 furthermore exempts any transfers made between tank farm facilities. No additional controls are required from the standpoint of criticality based on the criticality assessment for transfer of all tank 241-C-106 sludge to tank 241-AY-102.

4.5.4 Separable Organic

Organic material has been identified in tank 241-C-106 sludge that can be separated into a distinct phase under extreme laboratory conditions. This "sludge oil" is mainly the sodium salt of bis (2-ethylhexyl) phosphoric acid, a low energy, largely nonreactive organic. Available data indicate that the physical forces, to which tank 241-C-106 waste will be subjected during the sluicing transfer, will be orders of magnitude less intense than those required to produce the separate organic phase. However, chemical dissolution of the solids, to which the organic liquid adheres, is postulated as a mechanism by which the sludge oil could subsequently separate from the remainder of the waste. Laboratory testing found the phase separation of the oil physically very unstable because the organic easily dispersed into the liquid layer by slight agitation. Once dispersed, there was no tendency of the oil to reseparate. During the tank 241-C-106 retrieval, the material pumped from the tank travels approximately 520 m (1,700 ft) under turbulent transport conditions before discharging below the liquid surface in tank 241-AY-102. Any tendency of the oil to separate in the slurry booster pump bowl or from solids dissolution will redisperse into the aqueous liquid phase as it flows through the transfer pipeline. No controls are required to protect against separable organic in the WRSS slurry receiver tank.

Like tank 241-AY-102, forming a separable organic phase in tank 241-C-106 is highly improbable for similar reasons. First, only a small portion of the waste is being disturbed by the sluicing actions during the retrieval before being pumped out and transferred to the receiver tank. Accumulation of the little amount of organic that could separate would be hindered by the processing operations. Also, the forces induced by the sluice stream are turbulent in nature which would act to disperse the organic as opposed to concentrate it through intense centrifugal action. Any organic extracted from the solid particles would easily disperse into the waste.

To confirm that the oil interacts as anticipated during the WRSS process, the supernatant surface in tank 241-AY-102 will be sampled periodically. The surface samples will be shipped to the 222-S Analytical Laboratories for a visual of any separable organic. One sample will be taken following each of the increments. Additionally, the surface of the waste will be inspected for an oil slick during monitoring periods using the mobile color camera system.

4.6 PROCESS SAMPLING REQUIREMENTS AND SCHEDULE

Grab samples, obtained from tank 241-AY-102 at specified intervals during the WRSS process, achieve the following objectives.

1. Supernatant samples are taken before sluicing operations begin to verify the end point of the pre-sluicing chemical addition operation and to establish a composition baseline for process control.
2. Tank 241-AY-102 supernatant and solids grab samples are taken after each sluice batch to refine the estimated amount of tank 241-C-106 sludge transferred, to estimate the heat load in the transferred solids, and to supplement the ENRAF™ densitometer measurement of supernatant density.
3. Surface samples are taken after each increment to verify the absence of an organic layer on the waste surface.
4. Periodically, samples are taken to update the chemical and radionuclide baseline of the waste.

Analyses will be performed to determine supernatant density, which is an input variable to the mass flowmeter computational algorithm, and to quantify the concentration of the major chemicals and radionuclides. During sluicing operations, some tank 241-C-106 solids dissolution is expected. This will cause a shift in the distribution of chemicals and radionuclides between the solids and liquid phases. These changes can affect tank 241-AY-102 sluicing fluid density, the distribution of the heat load in the tank, and solids fluffing. Monitoring these changes will enable adjustments to be made in the sluicing process operating parameters and in the evaluations performed to track the progress of the retrieval.

Table 4-12 lists the sampling and analysis requirements that will occur for each post-sluice batch monitoring period. Each sampling event will obtain the indicated number of grab samples using procedure TO-080-403. All sampling events will be made from the same location at riser 15-N. Each sample that is taken will be analyzed in duplicate. The turn around time for return of all sample analyses is about three to four analytical laboratory shifts from receipt of the sample shipment.

Additional sampling requirements may be specified by Process Engineering, Double-Shell Engineering, and Environmental Permits/Policy.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
After caustic addition	Pre-sluicing	4	300 in. 225 in. 150 in. 84 in.	Verify chemical adjustment and establish supernatant starting baseline characterization.	D, %H ₂ O, ICP, IC, OH ⁻ , TOC, TIC, GEA, ⁹⁰ Sr, ²³⁹ Pu, Total U	
FY98 SAMPLING ↑↑↑		FY99 SAMPLING ↓↓↓				
4	Post batch #1.1.1	2	84 in. 15 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred, and chemical makeup.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ , GEA, ⁹⁰ Sr Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr	
18	Post batch #1.1.2	2	84 in. 24 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ , GEA, ⁹⁰ Sr Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr	

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
31	Post Batch #1.1.3	2	84 in. 36 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ , GEA, ⁹⁰ Sr Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr	
44	Post batch #1.1.4	4	Surface 84 in. 36 in. ⁵ 24 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred, and re-establish chemical characterization baseline.	Surface: visual separable organic Slurry: D, % settled solids Decantate: D, OH ⁻ , GEA, ⁹⁰ Sr, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
59	Post Batch #1.2.1	2	96 in. ⁵ 36 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.
72	Post batch #1.2.2	2	96 in. ⁵ 48 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
91	Post batch #1.2.3	4	Surface 96 in. ⁵ 48 in. ⁵ 36 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred, and re-establish chemical characterization baseline.	Surface: visual separable organic Slurry: D, wt% settled solids Decantate: D, OH ⁻ , GEA, ⁹⁰ Sr, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	
116	Post batch #2.1.1	2	96 in. 65 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
122	Post batch #2.1.2	4	Surface 96 in. ₅ 65 in. ₅ 48 in.	Document solids dissolution %, solids, settling, Sr transferred.	Surface: visual separable organic Slurry: D, % settled solids Decantate: D, OH ⁻ , GEA, Sr-90, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	
137	Post batch #2.2.1	2	108 in. 80 in. ₅	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
149	Post batch #2.2.2	4	Surface 108 in. ⁵ 80 in. ⁵ 65 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred and re-establish chemical characterization baseline.	Surface: visual separable organic Slurry: D, % settled solids Decantate: D, OH ⁻ , GEA, ⁹⁰ Sr, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	
174	Post batch #3.1.1	2	108 in. ⁵ 96 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
180	Post batch #3.1.2	4	Surface 120 in. ⁵ 96 in. ⁵ 84 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred.	Surface: visual separable organic Slurry: D, % settled solids Decantate: D, OH ⁻ , GEA, ⁹⁰ Sr, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	
195	Post batch #3.2.1	2	132 in. 108 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
201	Post batch #3.2.2	2	144 in. 108 in. ⁵	Document solids dissolution %, solids, settling, Sr transferred.	Slurry: D, % settled solids Decantate: D, wt% H ₂ O, OH ⁻ Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, ⁹⁰ Sr	Assume ratio of Cs/ ⁹⁰ Sr in solids same as prior samples. Assume distribution for Cs and ⁹⁰ Sr between phases same as prior samples.
213	Post batch #3.2.3	4	Surface 162 in. ⁵ 108 in. ⁵ 96 in. ⁵	Document solids dissolution %, solids, settling, Sr/Cs transferred and establish final chemical characterization baseline.	Surface: visual separable organic Slurry: D, % settled solids Decantate: D, OH ⁻ , GEA, ⁹⁰ Sr, wt% H ₂ O, ICP, IC, TOC, TIC, ²³⁹ Pu, total U Centrifuged solids: % centrifuged solids, D, wt% H ₂ O, GEA, ⁹⁰ Sr, ICP, TOC, TIC, ²³⁹ Pu, total U	

Table 4-12. WRSS Sampling Requirements. (9 sheets)

Planning Date ¹	Sluicing Phase	Number of Samples ²	Sampling Height ³	Purpose	Analyses Required ⁴	Remarks
Total (Events/Samples)		17/48				

Notes:

D	=	Density	Sr-90	=	Strontium 90 analysis
GEA	=	Gamma Energy Analysis (Cs)	TOC	=	Total Organic Carbon
ICP	=	Inductively Coupled Plasma Spectrometer (Metals)	TIC	=	Total Inorganic Carbon
IC	=	Ion Chromatograph (Anions- F, Cl, NO ₃ , NO ₂ , etc.)	Total Alpha	=	Pu
OH	=	Hydroxide analysis			

¹Planning dates are the number of dates after the start of sluicing operations.

²All samples to be taken from riser 15-N.

³Sampling height is measured up from the tank bottom. These levels are preliminary and will be adjusted based on actual solids level measurements.

⁴All samples are analyzed in duplicate.

⁵Take the sample at this level unless it will not penetrate to the indicated level; in which case, take sample at maximum penetration level and record level sample taken.

This page intentionally left blank.

5.0 RESPONSE TO OFF-NORMAL CONDITIONS

During conduct of the WRSS process, potential process upsets and facility upsets may occur. Process upsets may include pipeline plugging, reduced subcooling margin in tank 241-C-106, tank 241-AY-102 waste temperature prediction exceeding temperature control limits, and flammable gas retention higher than control limits. Possible facility upsets include equipment failures, transfer pipeline leaks, and tank leaks. These and other off-normal conditions together with recovery actions are described in the following sections.

5.1 PROCESS UPSETS

Process-related off-normal events may occur as a result of transferring the radiogenic high-heat sludge from tank 241-C-106 into tank 241-AY-102. The single characteristic that distinguishes these events as process upsets is that sluicing operations must be discontinued until parameters associated with the waste itself return to within control limits and/or expected ranges. Process upsets for the WRSS process include reduced subcooling margin in tank 241-C-106, tank 241-AY-102 waste temperatures potentially exceed temperature control limits, flammable gas retention higher than control limits, pipeline plugging, aerosol formation in tank 241-C-106, and system operating temperature exceeding limit. The responses to these process-related off-normal events are presented in this section.

5.1.1 Loss of Tank 241-C-106 Sludge Subcooling Margin

An extended delay in sluicing operations during the first campaign could cause a reduction in the required subcooling margin of the tank 241-C-106 sludge. Depending on the quantity of sludge retrieved from the tank, sludge temperatures could increase approximately 0.03 °C (0.05 °F) per day with the 296-C-006 ventilation system operating (Bander et al. 1996 and Sathyanarayana 1997b). If the calculated pre-sluicing subcooling margin is reduced at any time during the sluicing operations or if sluicing shutdown is anticipated to extend beyond 20 days, ventilation of the tank will be aligned to operate the 296-P-16 exhauster and the inlet air chiller system. Air cooled to 4.4 °C (40 °F) will ventilate the tank until sluicing start up is desired and the required subcooling is achieved. The response to this off-normal event is applicable only for the first campaign. Sufficient sludge cooling is expected to occur by the time 0.6 m (2 ft) of sludge has been retrieved such that waste temperatures will not exceed local saturation temperatures at any location in the tank waste.

5.1.2 Tank 241-AY-102 Steady-State Temperature Predictions Above Limits

There are two possible causes for higher tank 241-AY-102 steady-state temperatures that exceed the LCS/LCO 3.3.2. "DST and AWF Tank WASTE Temperature Controls," of the TWRS technical safety requirements (FDH 1998b). First, the total radiogenic heat load of the tank may be too high for the

transport processes to dissipate the heat without causing a high temperature difference between the heating source and available heat sinks. Second, the sluiced sludge from tank 241-C-106 may deposit in layers of nonuniform heat distribution. A high-heat generating layer deposited near the middle of the settled solids bed may create a hot zone where temperatures could exceed limits because of insufficient heat transfer.

For the off-normal event where the predicted tank 241-AY-102 steady-state temperatures exceed the LCS/LCO 3.3.2 limits because of a high total heat load, the condition can occur by two separate processes. First, excessive mass transfer could occur as a result of nominal sluicing operations. This is unlikely, however, because of the conservative process control strategy adopted for the sluicing. The second process results from taking corrective action if high gas retention in the tank is indicated and the supernatant is removed to reduce the potential for a buoyancy-induced rollover (see Section 5.1.3.3). If the retrieval has progressed beyond the first campaign, then lowering the supernatant level to below 4.6 m (180 in.) causes the waste temperature control limit to resort to the more conservative 91 °C (195 °F) limit (equivalent to the increment 1.1 limits of Table 4-7 for the applicable thermocouples that monitor the waste temperatures). If steady-state temperatures had been predicted to exceed 91 °C (195 °F) but comply with the LCS/LCO 3.3.2 limits, then an off-normal condition would exist.

The response to the off-normal event where the predicted tank 241-AY-102 steady-state temperatures exceed the LCS/LCO 3.3.2 limits because a high total heat load is as follows.

1. Shutdown sluicing operations, if under way.
2. Continue to monitor the instrumentation required to collect the data needed for performing thermal analysis (see Section 4.3.2.3). The purpose of this monitoring is to determine if the physical parameters (i.e., waste fluffing and thermal conductivity) important to the thermal behavior of the tank become more favorable. As the sludge continues to consolidate and compact in the tank bottom, the waste fluffing will decrease and the thermal conductivity will increase. Both of these trends will improve heat transfer and consequently lower steady-state temperatures.
3. Calculate steady-state temperatures once every 15 days using the WRSS thermal models and compare results with the temperature limits of Table 4-7 or 91 °C (195 °F), if supernatant has been removed to below 4.6 m (180 in.) after completing the first increment. The thermal modeling results will be reviewed by the Tank 241-C-106 Waste Retrieval Technical Review Group and a decision made to either proceed with sluicing, continue monitoring/evaluation activities or implement mitigating actions.
4. Upon a recommendation of the TRG to implement mitigating actions, either a backup air blower will be installed to increase the annulus bottom flow channel cooling capacity (i.e., increase air flow rate to 1,200 cfm) or the blower together with an inlet air chiller will be installed. A thermal analysis using the most current waste

properties will determine the level of modification required and the time available for installing and starting up the equipment.

The response to the off-normal event caused by an axially varying heat load distribution in the transferred waste in tank 241-AY-102 is the same as that listed for the total high-heat load case. However, as the retrieval progresses, steps can be taken to avoid such an event. If a lower than expected heat load (as determined from sampling following each batch and thermal analysis after each increment) is transferred during the first campaign, then a nonuniform heat distribution would be anticipated in tank 241-C-106. Continuing to transfer layers of sludge may lead to an unacceptable axially varying heat load distribution in tank 241-AY-102. Therefore, an additional response to avoid an off-normal condition is warranted. In this case, actions will be taken to homogenize the tank 241-C-106 waste using the procedure outlined in Section 4.1.3. This same homogenization step can be repeated throughout the retrieval as evidence of concentrated heat generating material is encountered.

5.1.3 Tank 241-AY-102 Flammable Gas Retention Above Limits

This section presents the actions to be taken upon detection of off-normal conditions relating to flammable gas retention and release. Current estimates of post-transfer conditions in tank 241-AY-102 indicate that a high void retention that could lead to a large gas release event (GRE) is not expected to occur. Also flammable gas buildup is so slow that it is essentially unmeasurable until after one campaign, and it is virtually impossible for a GRE to occur before sluicing is complete, even under the worst possible conditions. Using the measured gas generation rates in tanks 241-C-106 and 241-AY-102, and assuming that all the gas generated is retained (not physically possible), the maximum void fraction after 100-days of sluicing would be only 13 percent. While this gas volume would probably be measurable, it would take another 130 days to reach the 23 percent void fraction required to cause a buoyant instability at the maximum fluffing factor of 1.8 (higher void is required for less fluffing). However, as discussed by Pasamehmetoglu et al. (1997), there is considerable uncertainty in the arguments. The process control logic outlined in Section 4.4 was aimed at collecting data on gas retention and identifying the potential for significant gas retention and release in tank 241-AY-102.

5.1.3.1 Off-normal Conditions During Sluicing Operations. Off-normal conditions during sluicing operations include: detection of hydrogen concentrations greater than 5,000 ppm in either tank 241-C-106 or tank 241-AY-102, ventilation failure in either tank, loss of negative pressure in either tank, and detection of excessive foaming in tank 241-AY-102. As noted in Section 4.4.2.2, the sluicing operations are required to be shut down in less than 15 minutes if any of these conditions arise. Operations should be restarted only after verifying that dome hydrogen concentrations are less than 500 ppm in both tanks.

5.1.3.2 Off-normal Conditions During Monitoring Period Following Transfer. The first measurement point for flammable gas is after the first campaign, which has been shown from thermal analysis to resolve the high-heat issue.

Significant gas retention is not expected at this point in the retrieval process as discussed above. However, the worst-case GRE after a 0.61 m (2 ft) transfer has been evaluated and determined to result in a dome space concentration much less than the lower flammability limit (LFL) (Pasamethetoglu et al. 1997). Therefore, the potential for a flammable gas off-normal condition to occur before resolving the high-heat safety issue for tank 241-C-106 is highly unlikely if not virtually impossible. As discussed in Section 4.4.3.2, if TRG evaluation of data during the monitoring period indicates that high void retention is occurring in tank 241-AY-102, no further waste transfer will be made from tank 241-C-106. Exceptions to this are if a limited additional transfer is deemed necessary to resolve the high-heat issue in tank 241-C-106, or if a leak has been detected in tank 241-C-106 and additional transfer is required to minimize the consequences of the leak. The TRG must evaluate the most recent data for anticipated gas generation and level-rise rates before deciding whether to perform an emergency transfer.

5.1.3.3 Off-normal Conditions After Completion of Transfer. After completion of the WRSS operations, when all sluicable solids are removed from tank 241-C-106, the principal concern is long-term gas retention in tank 241-AY-102. If high void retention in tank 241-AY-102 is indicated, deployment of the void fraction instrument (VFI) must be considered as a means to verify the void fraction. A contingency plan for deployment of the VFI will be in place before sluicing begins (FDH 1998a and Pasamethetoglu et al. 1997). If the VFI indicates low void, it could be assumed that the observed level changes are caused by phase changes other than gas retention.

If high gas retention is indicated, the supernatant will be removed to reduce the potential for a buoyancy induced rollover and to increase the tank headspace to reduce the consequences. The TRG will review available data and make recommendations on supernatant removal with appropriate consideration of waste temperature limits (see Section 5.1.2).

5.1.4 Transfer Pipeline Plugging

Historical experience indicates that transfer pipeline plugging due to the settling of solids occurs gradually and can be detected by monitoring the transfer flow rate and/or pressure. For the WRSS process, the flow rate is the more sensitive parameter and will be together with the mass flowmeter monitored during sluicing operations to control slurry solids concentration and the onset of plugging, if it occurs (see Section 4.1.1). Because the procedure to start batches involves starting with a dilute slurry flow and gradually increasing and controlling the solids loading in the slurry pumped from tank 241-C-106, timely corrective process control measures are expected to prevent the transfer pipeline from plugging.

In the unlikely event that design features and operating process controls are unsuccessful in preventing a pipeline plug, the following graded approach will be implemented as required to clear the plug from the pipeline.

1. At the tank 241-AY-102 end of the transfer pipeline, the cover block plug over the flush connection nozzle will be removed and the flush

adapter installed. Pressurized hot water (maximum allowable pressure is 2,206 kPa [320 psig]) is used to remove the plug.

2. The tank 241-C-106 end pit is opened and the associated jumper is removed. A pressure test jumper is connected to the plugged transfer line and pressurized hot water (maximum allowable pressure is 2,206 kPa [320 psig]) is used to remove the plug.
3. A commercially available hydrolase system will be installed to remove the plug. The hydrolase systems are special, moderate-pressure to high-pressure spray heads attached to a flexible hose. These systems are inserted into the pipeline until the spray head is in contact with the plug material. Water is then forced through the spray head to dislodge and flush the plug solids from the transfer pipeline. Because of the free-draining nature of the hydrolysing process, any pressure increase in the transfer pipeline will be limited to the design pressure of 2,206 kPa (320 psig).
4. If all attempts to remove the plug fail, bypassing the plugged section of the pipeline will be considered. In replacing the pipe section, ALARA considerations are assessed, the obstruction is located by gamma assay (or other methods), and confinement barriers are placed around the area. Waste containment considerations are also assessed before excavating the berm, cutting and removing the pipeline, and replacing and welding the new pipe section.

5.1.5 Aerosol Formation in Tank 241-C-106

Past practice seems to indicate that fog formation during sluicing is more of an operational rather than an equipment design issue. Rodenhizer (1987) reports a history of fog clearing methods attempted during past sluicing campaigns. In 241-U Tank Farm, fog was a continual problem. Attempts to control the fog with water, steam, and CO₂ additions were generally unsuccessful. The most effective method of eliminating fogging was to fill the effected tank with supernatant and then pump it back out. Spraying water into the tank to lower tank temperature 5 °C (9 °F) was also found to be effective. In tank 241-U-101, the addition of 50 lbs of CO₂ cleared fog in 20-30 minutes.

Control of fog during sluicing operations is accomplished by the design of the WRSS ventilation system (see Section 3.4.2.2). However, if excessive build-up of fog inside tank 241-C-106 occurs, sluicing may have to be interrupted to allow the ventilation system to improve in-tank visibility to acceptable levels. Fog/aerosol concentration is of concern to the WRSS process for two reasons. First, fog can directly affect the source term used in safety analysis of the 296-C-006 ventilation system. Second, fogging has the potential to interfere with the operation of the in-tank imaging system used to monitor sluicing progress and effect optimum directional control of the sluicing stream.

5.1.6 System Operating Temperature Limit Exceeded

The WRSS system transfer pipeline and pumping equipment are designed to a 82 °C (180 °F) structural limit and specified to run below a 49 °C (120 °F) operating limit. Consequently, an important consideration for the WRSS is the waste and other operating temperatures that will result from the sluicing operation. The sources of energy input to the process are the radioactive decay heat production in the tank wastes and the heat input from the process pumps. Heat will be rejected from the system by mechanisms of convection, with the tank ventilation systems removing energy by means of the sensible heat of air (transferring heat to the influent air) and the latent heat of water (evaporation), and to a lesser extent by conduction through tank and piping surfaces. The difference between the heat produced and heat rejected during system operation will result in a temperature change in the process wastes.

WRSS energy balance studies indicates that the key parameters in determining system temperatures will be the duration of sluicing operations, the length of time the transfer pumps operate, and the heat removal capacities of the tank ventilation systems (Fox 1994a and Fox 1994b). Based on the case most closely resembling the baseline flowsheet (except for near continuous pumping system operations and approximately 30 percent lower tank 241-AY-102 starting supernatant level), Table 5-1 lists the resulting supernatant temperatures that were estimated depending on the duration of sluicing operations.

Table 5-1. Estimated Sluicing Stream Temperatures for Varying Sluicing Operating Durations.

Time to Complete Sluicing (days)	Final Sluice Stream Temperature °C (°F)
30	36 (97)
60	43 (109)
120	52 (126)
365	62 (144)

These results indicate a wide margin between tank 241-AY-102 supernatant temperatures and the WRSS transfer system structural design temperature limit. Also, because of the conservative assumptions made in the energy balance studies, the actual supernatant temperatures are not expected to challenge the 49 °C (120 °F) operating limit; contrary to the conclusions explicit in the Table 5-1 values. The higher initial tank 241-AY-102 supernatant volume (i.e., 30 percent) represents a significantly larger heat sink that would mitigate the apparently high operating temperatures shown in the table. Additionally, the pumping systems are operated for only a very short time period (hours) before sluicing operations revert to lengthy monitoring periods (days). With operating efficiencies of much less than 10 percent (see

Section 3.3), the heat removal capacity of the 296-C-006 and 241-AZ-702 ventilation systems more than compensates for the heat introduced by the pumping system operations.

If a 49 °C (120 °F) tank 241-AY-102 supernatant temperature could be reached, which is highly unlikely, sluicing operations would be shut down while the tank ventilation systems operate to dissipate the high temperature condition.

5.2 FACILITY UPSETS

Facility upsets are those off-normal events that occur as a result of the non-availability of equipment and support systems necessary to continue with sluicing operations. These type of events normally do not result from the transfer of tank 241-C-106 waste but will limit the continuity of sluicing operations, if they occur. Some facility upsets for the WRSS process include loss of tank 241-C-106 and/or tank 241-AY-102 ventilation systems, loss of electrical power, loss of chilled water to the 296-C-006 ventilation system, and a leaking tank or transfer pipeline. These upsets are presented in this section.

The use of the completion time "immediate" in this section has the same meaning as found in the Tank Waste Remediation System technical safety requirements (FDN 1998b). A completion time of immediate requires action to be commenced without delay, and continuously pursued in a controlled manner until complete. A maximum completion time is established and documented based on an evaluation of the prevalent conditions.

5.2.1 Loss of 296-C-006 Ventilation System

If the tank 241-C-106 ventilation system (296-C-006) becomes inoperable for any reason, shut down of sluicing operations including the transfer pump systems will begin immediately. Follow the procedure outlined in Section 4.1.5 for transfer pipeline flushing. The recovery actions of Limiting Condition of Operation 3.2.2, "SST Ventilation System-Active," will also be implemented immediately (FDH 1998b). If the ventilation system cannot be restarted immediately, either the 296-P-16 exhauster will be re-started or, if it is unavailable, a portable exhauster will be connected to a tank riser to provide interim ventilation (see Section 3.5.2.3). The interim ventilation capability must be operational within 126 days of the shutdown of the 296-C-006 ventilation system (FDH 1998b). Sluicing shall not be restarted until the 296-C-006 ventilation system operation is restarted.

5.2.2 Loss of 241-AZ-702 Primary Ventilation System

If the tank 241-AY-102 primary ventilation system (241-AZ-702) becomes inoperable for any reason, shut down of sluicing operations will begin immediately and be completed in less than 15 minutes following the procedure outlined in Section 4.1.1. The recovery actions of LCO 3.2.1, "DST and AWF Tank Ventilation Systems," will also be implemented (FDH 1998b). If the ventilation system cannot be restarted immediately, a portable exhauster will

be connected to a tank riser to provide interim ventilation (see Section 3.5.2.3). The interim ventilation capability must be operational within 250 days of the shutdown of the 241-AZ-702 ventilation system (Ogden et al. 1998). Sluicing shall not be restarted until the 241-AZ-702 ventilation system operation is restarted.

5.2.3 Loss of 296-A-16 Annulus Ventilation System

If the tank 241-AY-102 annulus ventilation system (296-A-16) becomes inoperable for any reason, shut down of sluicing operations will begin immediately and be completed in less than 15 minutes following the procedure outlined in Section 4.1.1. Verify that the annulus conductivity leak detection system is operable. If found inoperable, implement the recovery actions of LCO 3.2.6, "Primary Tank Leak Detection Systems," (FDH 1998b). The recovery actions of LCO 3.3.3, "Tank 241-AY-102 Annulus Ventilation System," will also be implemented for a loss of ventilation event. If the ventilation system cannot be restarted immediately, a portable exhaustor will be connected to a tank riser to provide interim ventilation (see Section 3.5.2.3). The interim ventilation capacity must be operational within 25 days of the shutdown of the 296-A-16 ventilation system (Ogden et al. 1998). However, if the superantant level has been reduced in response to a high gas retention (see Section 5.1.3.3), interim ventilation must be operational within 19 days of the annulus ventilation shutdown. Sluicing shall not be restarted until the 296-A-16 ventilation system operation is restarted.

5.2.4 Loss of Electric Power

Upon loss of electric power, the sluice and slurry pump systems will de-energize. Additionally, the tank ventilation systems will de-energize and the tanks will revert to passive breathing. The responses to losses in ventilation are the same as in Sections 5.2.1, 5.2.2, and 5.2.3. Until power is restored, passive ventilation of tank 241-C-106 will occur through both the unpowered 296-C-006 ventilation system and the cascade pipeline connecting it to tank 241-C-105 but will be at a greatly reduced flow rate. Valving in the 296-P-16 ventilation equipment would provide a more effective passing breathing pathway.

If power cannot be immediately restored to the ventilation systems, actions required to connect the portable exhaustors will be initiated to provide interim ventilation (see Sections 5.2.1, 5.2.2, and 5.2.3). The priority for use of the portable exhaustor is as follows.

1. Tank 241-C-106, if the remaining heat load is greater than 50,500 Btu/hr (Ogden et al. 1998).
2. Tank 241-AY-102 annulus.
3. Tank 241-AY-102 primary tank.

5.2.5 Loss of Chilled Water Supply to HX-1361 Condenser

The supply of chilled propylene glycol-water solution to the HX-1361 condenser of the 296-C-006 ventilation system is crucial to tank 241-C-106 temperature and contamination control. To minimize the moisture and contaminant load on the ventilation system, the WRSS pumps are to be manually shutdown upon detecting a loss of the coolant supply.

5.2.6 Tank or Transfer Pipeline Waste Leak

During the WRSS process, leak detection instrumentation and procedures are implemented to identify a leak in tank 241-C-106, tank 241-AY-102, and the transfer pipeline system. The specific responses to any of these leak events are presented in this section.

5.2.6.1 Tank 241-C-106 Leak. In the event of a tank 241-C-106 leak, actions consistent with the Tank Waste Remediation System Basis for Interim Operation (FDH 1998a) and Tank Waste Remediation System Technical Safety Requirements (FDH 1998b) will be followed. Currently these actions include the following.

- Stop sluicing.
- Minimize liquid level while complying with any applicable minimum liquid level controls.
- Maintain evaporative cooling pending a thermal analysis to determine the need to continue water additions.
- Determine if leak has stopped (by liquid level and dry well monitoring).

From an overall risk perspective, removing as much material as possible from tank 241-C-106 is desirable to maintain the post-sluicing temperatures below saturation with the minimum of controls (i.e., discontinued water additions and active ventilation). Therefore, after consultation and concurrence with DOE-RL and Washington State Department of Ecology, the following decision logic/leak management strategy, which depends on the amount of sludge remaining in the tank, will be implemented if tank 241-C-106 is confirmed as a leaking tank.

- For less than 2 ft of tank 241-C-106 sludge retrieved, sluicing will continue until a minimum of 2 ft of sludge has been transferred to tank 241-AY-102. This action will resolve the high-heat safety issue for the tank and eliminate the need for ongoing routine water additions. Stopping sluicing and continuing with water additions necessary to control tank temperatures below tank structural limits would further contaminate the environment.
- For greater than 2 ft but less than 4 ft retrieved, sluicing would continue for a leak volume determined not to exceed 150,000 L (40,000 gal). This leak volume is the most conservative estimate of

release evaluated in the Project W-320 environmental assessment (DOE 1995). The assessment concluded that "No immediate human health effect are anticipated from this accident ..." Removal of 4 ft of waste will allow for the elimination of both water additions and all active cooling (i.e., forced ventilation).

- For greater than 4 ft retrieved, stop sluicing and take actions to minimize the leak volume.

In all cases, steps will be taken to control the liquid inventory in the tank to minimize the leak volume. This and other possible corrective actions are detailed in Hand et al. (1996). The above leak management strategy is consistent with the preplanned actions to respond to abnormal conditions for tank 241-C-106 that could lead to excessive waste temperatures (Hand et al. (1996). This action plan is applicable if sluicing were delayed indefinitely because of a tank leak before resolving the high-heat safety issue.

5.2.6.2 Tank 241-AY-102 Leak. If a potential leak from tank 241-AY-102 is detected, shut down of sluicing operations will begin immediately and be completed in less than 15 minutes following the procedure outlined in Section 4.1.1. The recovery actions of LCO 3.2.6, "Primary Tank Leak Detection System," will also be implemented (FDH 1998b). Sluicing shall not restart unless the detected leak is determined to be a false-positive event. In the event of a tank 241-AY-102 leak is verified, actions will be taken to place the tank in the safest possible condition while follow-on actions are determined in consultation with the DOE-RL and Ecology.

5.2.6.3 Transfer Pipeline Leak. If a leak from the WRSS transfer pipeline system is detected, shut down of sluicing operations will occur immediately (i.e., the routine pipeline flushing procedure will not be performed). Emergency response procedures which implement AC 5.14 of the TWRS technical safety requirements (FDH 1998b) are also activated. A decision on whether to perform a water flush of the pipelines will be evaluated and incorporated as appropriate into the approved recovery plan.

If considered practical, repairing or bypassing the failed section of the pipeline will be considered. In replacing the pipe section, ALARA considerations are assessed, the leak location is determined by gamma assay (or other methods), and confinement barriers are placed around the area. Waste containment considerations are also assessed before excavating the berm, cutting and removing the failed pipeline section, replacing and welding the new pipe section.

6.0 REFERENCES

- Bander, T. J., B. A. Crea, and D. M. Ogden, 1996, *Tank 241-C-106 Sluicing Evaluation*, WHC-SD-WM-ER-588, Rev. 1, Westinghouse Hanford Company, Richland, Washington.
- Bevins, R. R., 1998, *Project W-320 Safety Class and Safety-Significant Equipment Engineering Evaluation (SEL)*, HNF-2050, Rev. 0, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- Blaak, T. M., 1997, *Waste Compatibility Assessment of Tank 241-AY-102 Waste with Tank 241-AP-106 Waste*, (internal memorandum #97-005 to G. N. Hanson, February 3), Lockheed Martin Hanford Corp., Richland, Washington.
- DOE, 1995, *Environmental Assessment: Tank 241-C-106 Past-Practice Sluicing Waste Retrieval*, DOE/EA-0933, U.S. Department of Energy, Richland, Washington.
- Ecology, EPA, and DOE, 1996, *Hanford Federal Facility Agreement and Consent Order*, Washington State Department of Ecology, U.S. Environmental Protection Agency, and the U. S. Department of Energy, Olympia, Washington.
- Fowler, K. D., 1995, *Tank Farm Waste Compatibility Program*, WHC-SD-WM-OCD-015, Rev. 1, Westinghouse Hanford Company, Richland, Washington.
- Fox, J. V., 1994a, *An Analysis of Energy and Temperature Effects for Tank 241-AY-102*, TR-W-320-126, Kaiser Engineers Hanford Company, Richland, Washington.
- Fox, J. V., 1994b, *ICF Memo/Supplemental Results for W-320*, TR-W-320-140, Kaiser Engineers Hanford Company, Richland, Washington.
- FDH, 1998, *Waste Tank Summary Report for Month Ending March 31, 1998*, HNF-EP-0182-120, Fluor Daniel Hanford, Inc., Richland, Washington.
- FDH, 1998a, *Tank Waste Remediation System Basis for Interim Operation*, HNF-SD-WM-BIO-001, Rev. 0I, Fluor Daniel Hanford, Inc., Richland, Washington.
- FDH, 1998b, *Tank Waste Remediation System Technical Safety Requirements*, HNF-SD-WM-TSR-006, Rev. 0-J, Fluor Daniel Hanford, Inc., Richland, Washington.
- Hand, F. R., and G. E. Rensink, 1998, *Action Plan for Response to Excessive Temperatures in Hanford Site High-Heat Waste Tank 241-C-106*, Westinghouse Hanford Company, Richland, Washington.
- Herting, D. L., 1996a, *Caustic Demand - Tank C-106 Sludge*, (internal memorandum 75764-PCS96-071 to R. A. Esch, July 15), Westinghouse Hanford Company, Richland, Washington.

- Herting, D. L., 1996b, *Characterization of Sludge Sample from Tank 241-AY-102*, (internal memorandum 75764-PCS96-021 to J. M. Jones, March 6), Westinghouse Hanford Company, Richland, Washington.
- Isaacson, R. E., 1981, *Tank Farm Dry Well Monitoring Frequency*, (internal letter to J. L. Deichman and J. H. Roecker, May 20), Rockwell International, Richland, Washington.
- Jones, J. M., 1997, *Process Test Plan: Tank 241-C-106 296-P-16 Exhauster Outage*, HNF-SD-WM-PTP-030, Rev. 0, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- King, D. A., 1998, *Project W-320 Instrument List*, HNF-2520, Rev. 0, SGN Eurisys Services Corp., Richland, Washington.
- Lambert, S. L., 1997, *Tank Characterization Report for Single-Shell Tank 241-C-106*, WHC-SD-WM-ER-615, Rev. 0A, SGN Eurisys Services Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1996, *Tank Farms Operating Specifications Document*, "Operating Specification for Tank Farm Leak Detection and Single-Shell Tank Intrusion Detection," OSD-T-151-00031, Rev. B-4, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1997a, *Tank Farms Operating Specifications Document*, "Operating Specification for Watch List Tanks," OSD-T-151-00030, Rev. B-26, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1997b, *Tank Farms Operating Specifications Document*, "Unclassified Operating Specifications for Single-Shell Waste Storage Tanks," OSD-T-151-0013, Rev. D-15, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1997c, *Tank Farms Operating Specifications Document*, "Unclassified Operating Specifications for the 241-AN, AP, AW, AY, AZ, and SY Tank Farms," OSD-T-151-00007, Rev. H-19, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1998, *Tank Waste Remediation System Process Engineering Instruction Manual*, HNF-SD-WM-PROC-021, Rev. 1-C, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- Lytle, J. E., 1993, *Request the Approval of a Justification of Mission Need and a Summary Project Plan for the Tank 241-C-106 Sluicing Project*, U.S. Department of Energy, Washington, DC.
- Mulkey, C. H., 1997, *Data Quality Objectives for Tank Farms Waste Compatibility Program*, HNF-SD-WM-DQO-001, Rev. 2, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- National Defense Authorization Act for Fiscal Year 1991*, Public Law 101-510.

- Ogden, D. M., K. Sathyanarayana, B. A. Crea, B. C. Fryer, M. J. Thurgood, 1998, *Project W-320 SAR and Process Control Thermal Analyses*, HNF-SD-W320-ER-004, Rev. 1, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- Pasamehmetoglu, K. O., W. L. Kubic, Jr. and P. Sadasivan, 1997, *Discussion of Flammable Gas Issues for Project W-320*, LA-UR-97-1330, Rev. 1A, Los Alamos National Laboratory, Los Alamos, New Mexico.
- Peterson, T. K., 1998, *Design Basis Document, Project W-320, Tank 241-C-106 Sluicing, Project Rebaselining Change Request New Scope*, HNF-SD-W320-DB-001, Rev.1, Fluor Daniel Northwest for Fluor Daniel Hanford, Inc., Richland, Washington.
- PNNL, 1997, *Washing and Caustic Leaching of Hanford Tank C-106 Sludge*, PNNL-11381, Pacific Northwest National Laboratory, Richland, Washington.
- Reynolds, D. A., 1997, *Chemical and Chemically-Related Considerations Associated with Sluicing Tank C-106 Waste Top Tank AY-102*, HNF-SD-WM-TI-756, Rev. 2, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- Rodenhizer, D. G., 1987, *Hanford Waste Tank Sluicing History*, WHC-SD-WM-TI-302, Rev. 0, Westinghouse Hanford Company, Richland, Washington.
- Sathyanarayana, K., 1997a, *Project W-320 Thermal Evaluation*, HNF-SD-W320-ER-002, Rev. 0, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- Sathyanarayana, K., 1997b, *Project W-320 SAR and Process Control Thermal Analysis*, HNF-SD-W320-ER-004, Rev. 0, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- Sathyanarayana, K., 1996a, *Evaluation of Potential and Consequences of Steam Bump in High-Heat Waste Tanks and Assessment and Validation of GOTH Computer Code*, WHC-SD-WM-CN-022, Westinghouse Hanford Company, Richland, Washington.
- Sathyanarayana, K., 1996b, *Thermal Hydraulic Evaluation of Consolidating Tank C-106 Waste into Tank AY-102*, WHC-SD-WM-ER-534, Rev. 0, Westinghouse Hanford Company, Richland, Washington.
- Sathyanarayana, K., and D. M. Ogden, 1998, *Project W-320 Portable Exhauster Evaluation for Tank 241-AY-102*, HNF-2637, Rev. 0, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.
- Sederburg, J. P., 1994, *Chemical Compatibility Of Tank Wastes In 241-C-106, 241-AY-101, and 241-AY-102*, WHC-SD-WM-ES-290, Rev. 2, Westinghouse Hanford Company, Richland, Washington.

Shelton, L. W., 1997, *Tank Characterization Report for Double-Shell Tank 241-AY-102*, WHC-SD-WM-ER-454, Rev. 0B, Numatec Hanford Corporation for Fluor Daniel Hanford, Inc., Richland, Washington.

Stewart, C. W., F. F. Erian, P. A. Meyer, K. P. Recknagel, W. B. Gregory, Z. I. Antoniuk, and D. M., Pfund, 1997, *Monitoring Gas Retention and Slurry Transport During the Transfer of Waste from Tank 241-C-106 to Tank 241-AY-102*, PNNL-11627, Pacific Northwest National Laboratory, Richland, Washington.

Stewart, C. W and G. Chen, 1998, *Baseline Estimate of the Retained Gas Volume in Tank 241-C-106*, PNNL-11890, Pacific Northwest National Laboratory, Richland, Washington.

Vail, T. S., 1997, *Criticality Safety Assessment of Tank 241-C-106 Remediation*, HNF-SD-W320-CSA-001, Rev. 1, DE&S Hanford for Fluor Daniel Hanford, Inc., Richland, Washington.

Drawings

ARH, 1988, *Heating and Ventilating Details - Mobile Exhaust Unit*, drawing H-2-35769, Rev. 11, Atlantic Richfield Hanford Company, Richland, Washington.

ARH, 1977, *Plan & Flow Diagram Vent. Duct. Installation 241-C-105 to 241-C-106*, drawing H-2-72286, Rev. 0, Atlantic Richfield Hanford Company, Richland, Washington.

FDNW, 1997, *Multi-Functional Instrument Tree Installation*, drawing H-2-828969, Rev. 0, Fluor Daniel Northwest, Inc., Richland, Washington.

FDNW, 1998, *Drawing List*, drawing H-2-818423, Rev. 0, Fluor Daniel Northwest, Inc., Richland, Washington.

FDNW, 1998, *Piping Project W-320 Hydraulic Diagram*, drawing H-2-818536, Rev. 1, Fluor Daniel Northwest, Inc., Richland, Washington.

ICF KH, 1998, *Electrical C-Farm One Line Diagram*, drawing H-2-820748, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

ICF KH, 1998, *Piping Transfer Lines Plan #1*, drawing H-2-818533, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

ICF KH, 1998, *Piping Transfer Line Plan #2*, drawing H-2-818534, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

ICF KH, 1998, *Piping Transfer Line Details*, drawing H-2-818535, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

ICF KH, 1998, *Piping Process Building Drain and Supply Plan*, drawing H-2-818482, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

- ICF KH, 1998, *Piping Pump and Winch Install-C Tank and Drawing List*, drawing H-2-818494, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Pump and Winch Assembly*, drawing H-2-818495, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Winch Assembly*, drawing H-2-818496, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Sheave Assembly*, drawing H-2-818497, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Winch Plate*, drawing H-2-818498, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Adapter Plate C-Tank*, drawing H-2-818499, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Seismic Restraint for Slurry Booster Pump*, H-2-818500, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Jumper Assembly Pump Pit C-106 A-B-(A)*, drawing H-2-818508, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Service Piping Plan & Detail*, drawing H-2-818519, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Tank 241-C-106*, drawing H-2-818521, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Air and Water Service Building Plan and Sections*, drawing H-2-818531, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Support Details*, drawing H-2-818532, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Sluicer Installation*, drawing H-2-818549, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Sluicer Drive Assembly*, drawing H-2-818550, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Sluicer Assembly*, drawing H-2-818551, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Sluicer Drive Strong Back*, drawing H-2-818553, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Actuating Rack and Swivels*, drawing H-2-818555, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Hose Assembly*, drawing H-2-818556, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.

- ICF KH, 1998, *Piping Sluicer Drive Details*, drawing H-2-818557, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Electrical C-Farm In-Tank Imaging (CCTV)*, drawing H-2-818690, Rev. 1, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *P & ID AY102K4 Recirc Vent Cooling*, drawing H-2-131063, Rev. 3, Kaiser Engineers Hanford Company, Richland, Washington.
- ICF KH, 1998, *P & ID K1 Primary Tank Vent System*, drawing H-2-131075, Rev. 3, Kaiser Engineers Hanford Company, Richland, Washington.
- ICF KH, 1998, *P & ID K1 Prim TK Ventilation System*, drawing H-2-131076, Rev. 3, Kaiser Engineers Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil Project Site Plan*, drawing H-2-818424, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil Interfarm Transfer System Plan and Profile*, drawing H-2-818426, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil 241-C-106 Transfer System Plan and Profile*, drawing H-2-818427, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil 241-C-106 Raw Water System Plan & Profile*, drawing H-2-818430, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil 241-AY Tank Farm Site Plan*, drawing H-2-818432, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil 241-AY-102 Transfer System Plan and Profile*, drawing H-2-818434, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Civil 241-C-106 Raw Water System Sections & Details*, drawing H-2-818435, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Process Building Skid Plan*, drawing H-2-818481, Rev. 3, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Jumper Assembly Sluice Pit AY-02E-U2-A-(B)*, drawing H-2-818503, Rev. 3, ICF Kaiser Hanford Company, Richland, Washington.
- ICF KH, 1998, *Piping Distributor Assembly Plans Elevation and Details*, drawing H-2-818537, Rev. 2, ICF Kaiser Hanford Company, Richland, Washington.
- RHO, 1986, *HEPA Filtered Inlet Modifications Tank Farms*, drawing H-2-95451, Rev. 0, Rockwell Hanford Operations, Richland, Washington.
- WHC, 1994, *296-P-16 Stack Monitor Installation*, drawing H-2-95267, Rev. 2, Westinghouse Hanford Company, Richland, Washington.
- WHC, 1997, *Ventilation Equipment Schedules and Control Diagram*, drawing H-2-64462, Rev. 7, Westinghouse Hanford Company, Richland, Washington.

WHC. 1997. *Multi-Functional Instrument Tree Arrangement*, drawing H-2-85122, Rev. 5, Westinghouse Hanford Company, Richland, Washington.

This page intentionally left blank.

APPENDIX A

INDEX OF TECHNICAL OPERATING REQUIREMENTS

This page intentionally left blank.

A1.0 BASIS FOR INTERIM OPERATIONS CONTROLS

Table A1-1. Project W-320 Safety SSCs and TSRs and Defense-in-Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
1	Nuclear Criticality (3.4.2.1)	None required	SL: LCS: LCO:	None required None required None required AC 5.7 Nuclear Criticality Safety - Establish CPSS based on CSERs - Recovery actions if limits exceeded - Criticality training program	None
2	HEPA Filter Failure-Exposure to High Temperature or Pressure (3.4.2.2)	SS: CAM-interlock on tank 241-702-A ventilation system SS: CAM-interlock on tank 241-702-AZ ventilation system SS: CAM-interlock on tank 296-P-16 ventilation system SS: CAM-interlock on tank 296-C-006 ventilation system	SL: LCS: LCO 3.1.4 AC 5.12 AC 5.18	None required None required Ventilation Stack CAM Interlock Systems Transfer Controls - Material Balance (every 24 hours during transfer operations) HEPA Filter Controls - Periodic (frequency established based on rate of accumulation) radiation surveillance - Replacement at ≤ 2 mSv/h (200 mrem/h)	HEPA Filter Delta P - Low Delta P interlock across the HEPA filters on the ventilation system (where provided) - High Delta P alarm across the HEPA filters on the ventilation system - Periodic surveillance of HEPA Delta P and continuous air monitor HEPA Filter Testing - Testing of filters after installation and annually thereafter Record Sampler Heater Over Temperature - Interlock/alarm (where provided) HEPA Filter Replacement - Typically performed at 1 mSv/h (100 mrem/h)

Table A1-1. Project W-320 Safety SSCs and TSRs and Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
3	Unfiltered Release (3.4.2.3)	SS: CAM-interlock on tank 241-702-A ventilation system SS: CAM-interlock on tank 241-702-A2 ventilation system SS: CAM-interlock on tank 296-P-16 ventilation system SS: Continuous air monitor-interlock on 296-C-006 ventilation system	SL: None required LCS: None required LCO: None required AC 5.25 TSR controls in HNF (1998) Section 3.4.2.2 (HEPA filter failure) and 3.4.2.11 (tank bump) also apply	None required None required None required Ventilation Controls - Visual inspections of aboveground recirculation ventilation ductwork for tank 241-C-106 every 24 hours during sluicing (only applies after new 296-C-006 ventilation system is installed)	Transfer Controls - Waste compatibility controls Ignition Controls - Speed Limit Controls Plastic sleeves on aboveground ventilation flanges
4	Fire in Contaminated Area (3.4.2.4)	None required	SL: None required LCS: None required LCO: None required AC 5.10 AC 5.14	None required None required None required Ignition Controls - Vehicle fuel system protection - Physical barriers outside tank farms - Speed limit controls Emergency Preparedness - Response procedures	Fire Protection Program Radiation Protection Program Contamination Control Program Vehicle positioning spotters Tank Farm fences Vegetation Control Program
5	Caustic Spray Leak (3.4.2.5)	None required	SL: None required LCS: None required LCO: None required AC 5.23	None required None required None required Caustic Transfer Controls - Plastic sleeving ≥ 4 mil thickness around delivery piping - Caustic delivery system transfer pressure ≤ 125 psig or below sodium hydroxide cargo tanks specified maximum allowable operating pressure whichever is lower - Piping thickness - Sodium hydroxide cargo tanks meet applicable DOT specifications	Operator training TWRs Hazardous Material Protection Program Emergency response plans and procedures

Table A1-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements	Defense-in-Depth Controls
6	Tank Failure Due to Excessive Loads (3.4.2.6)	None required	SL: None required LCS: None required LCO: None required AC 5.16 Dome loading Controls - Bantford Site Hoisting and Rigging - Manual for critical lifts - Limits on load height - Uniform and concentrated load limits Health and Safety Plan Job Control System Operator training Operating procedures Emergency response plans and procedures	Shutdown of operations during high wind Load absorber material placed around riser when very heavy loads are installed Radiation Protection Program Health and Safety Plan Job Control System Operator training Operating procedures Emergency response plans and procedures
7	Tank Failure Due to Excessive Vacuum (3.4.2.7)	None required	SL: None required LCS: None required LCO: None required AC: None required	None

Table A1-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents BIO Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
8	Flammable Gas Deflagrations (3.4.2.8)	SC: DST/AWF ventilation SC: Primary tank leak detection systems SC: SST ventilation	SL: LCS: LCO 3.2.1 LCO 3.2.2 LCO 3.2.6 AC 5.9 AC 5.10 AC 5.11 AC 5.14	None required None required DST and AWF Tank Ventilation Systems SST Ventilation Systems - Active Primary Tank Leak Detection Systems Flammability Controls - JCO Controls Ignition Controls - JCO Controls Flammable Gas Monitoring Controls - JCO Controls Emergency Preparedness	Monitor dome pressure in tanks 241-C-106 and 241-AY-102 during sluicing. Periodic video monitoring of the waste in tank 241-AY-102. Measure background concentrations in both tanks for 3-4 weeks before sluicing. Monitor the ventilation flow rates in both tanks during and after sluicing. Monitor level growth and use barometric pressure evaluation after sluicing. Flammable gas monitoring during sluicing

Table A1-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B1D Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
9	Organic Solvent Fire (3.4.2.9)	None required	SL: LCS: LCO:	None required None required None required	Vehicle positioning spotters Tank Farm fences HEPA filter replacement typically performed at 1 mSv/h (100 mrem/h)
			AC 5.10	Ignition Controls - Lightning (stop intrusive work, secure elevated equipment) - Barrier for hot metal during flame cutting - Vehicle fuel system protection - Physical barriers outside tank farms - Speed limit controls	
			AC 5.12	Transfer Controls - Evaluate impact on organic solvent transfer - Material balance every 24 hours during transfer operations	
			AC 5.14 AC 5.18	Emergency Preparedness HEPA Filter Controls - Periodic (frequency established based on rate of accumulation) radiation surveillance - Replacement based on accumulation	
10	In-Tank Fuel Fire/Deflagration (3.4.2.10)	None required	SL: LCS: LCO:	None required None required None required	
			Note: This accident credits the same controls as the Organic solvent fire above (3.4.2.9)		

Table A1-1. Project W-320 Safety SSCs and TSRs and Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents BIO Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
11	Tank Bump (3.4.2.11)	SC: Primary ventilation systems SC: Annulus ventilation systems	SL: LCS/LCO 3.3.1: LCS/LCO 3.3.2 AC 5.12 AC 5.19 AC 5.25 AC 5.26	See main text of the BIO SST Waste Temperature Controls (before start of sluicing) - Temperature $\leq 205^{\circ}\text{F}$ DSF and AWF Tank Waste Temperature Controls - Temperature $\leq 195^{\circ}\text{F}$ (or 215 $^{\circ}\text{F}$ based on waste level) Transfer Controls - Incremental transfer with material balance every 24 hours during transfer operations - Ensure final tank state within analyzed conditions Process instrumentation and Measuring and Test Equipment - Calibrate and properly maintain Ventilation Controls - Provide cooling capability for tank AY-102 after 2 ft of waste added (primary and annulus ventilation systems) Tank 241-C-106 Waste Temperature Controls: - Establish temperature controls that are $\leq T_{\text{set}}$ for existing tank conditions [applies during and after sluicing]. - Pre-cool waste in Tank 241-C-106 to winter temperatures before sluicing. - During the first two 0.3 m transfer increments, the liquid level established before start of each sluicing increment will be maintained throughout the increment.	ALCs will be disabled before the start of sluicing Communications between tanks 241-C-106 and 241-AY-102 control trailers will be maintained during sluicing operations Pump pit and sluice pit cover blocks (including removable plugs) will be in place before any sluicing operations and before enabling of the sluice or slurry pumps The transfer pumps associated with the sluice and slurry lines will be administratively locked out except, as necessary, during the actual sluicing operations Emergency Response Plan/Procedures: - Will be in place and implemented in response to emergency conditions resulting from a tank bump - Will be in place and implemented in response to emergency conditions resulting from sitewide emergencies such as a seismic event

Table A1-1. Project W-320 Safety SSCs and TSRs and Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
12	Liner Breach due to Steam between Steel Liner and Concrete Shell in tank 241-C-106 (3.4.2.12)		SL: LCS/LCO 3.3.1	None required SST Waste Temperature Controls (before start of sluicing) - Temperature ≤ 205 °F	Active ventilation or other heat removal mechanisms will be maintained.
			AC 5.12	Transfer Controls - Ensure final tank state within analyzed conditions	Pump pit and sluice pit cover blocks (including removal plugs) will be in place whenever the conditions for initiation of a liner breach are present (i.e., leaking liner, active ventilation system down indefinitely)
			AC 5.19	Process Instrumentation and Measuring and Test Equipment - Calibrate and properly maintain	
			AC 5.26	Tank 241-C-106 Waste Temperature Controls - Establish temperature controls that are $\leq T_{DL}$ for existing tank conditions (applies during and after sluicing)	Emergency Response Plan/Procedures - Will be in place and implemented in response to emergency conditions resulting from a liner breach. - Will be in place and implemented in response to emergency conditions resulting from sitewide emergencies such as a seismic event.
					A material balance every 24 hours during transfer operations
					Level monitoring to identify leakage into the liner of tank 241-C-106
					Communication between tanks 241-C-106 and 241-AY-102 control trailers will be maintained during sluicing operations
					Raw water is metered
					Design feature - The hose is engineered to maintain integrity
					Design feature - Positive mechanical stops are provided to limit nozzle travel to <15 degree above horizontal
					Sluicing controls

Table AI-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents. (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
			None required	None required	
13	Subsurface leak Remaining Subsurface (3.4.2.13)	SS: Pipe-in-pipe encasements SS: Transfer leak detection SS: Tank level detection SS: systems	SL: LCS: LCD 3.1.3 AC 5.12	Transfer Controls - Establish communication between control rooms for tanks 241-C-106 and 241-AF-102 during sluicing operations - Material balance every 24 hours during transfer operations - Configuration management - Independent transfer route verification - Encasement Seal Loop Controls - Excavation Controls (see 3.4.2.17) Transfer Pump Administrative Lock Controls	Pressure/leak testing of transfer route before material transfer Operator training Operating procedures Emergency response plan/procedures
14	Subsurface leak Resulting in Pool (3.4.2.14)	SC: Pipe-in-pipe encasements SS: Tank level detection SS: systems SC: Transfer line leak detection	SL: LCS: LCD: AC 5.12	Transfer Controls - Material balance every 24 hours during transfer operations - Establish communications between tanks 241-C-106 and 241-AF-102 control room during sluicing operations - Configuration management - Independent route verification during transfer setup Emergency Preparedness Transfer setup - response procedures	Walkdowns are performed once/shift to detect surface leaks from transfer line HRS transfer lines are equipped with encasement leak detectors

Table A1-1. Project W-320 Safety SSCs and TSRs and Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
15	Surface Leak Resulting in Pool (3.4.2.15)	SC: Transfer leak detector alarms SS: Transfer system covers SS: Tank level detection systems SS: Primary tank leak detection system SC: Pipe-in-pipe encasements SC: Leak detectors in interfacing pits and their alarms SS: Backflow preventers	SL: LCS: LCO 3.1.3 LCO 3.2.6 AC 5.12 AC 5.14 AC 5.17 AC 5.20 AC 5.22	None required None required Transfer Leak Detection Systems Primary Tank Leak Detection System Transfer Controls - Material Balance every 24 hours during transfer operations - Establish communication between control rooms for tank 241-C-106 and 241-AV-102 during sluicing operations - Configuration management - Cap/blank nozzles when not in use - Vehicle restrictions around transfer lines Emergency Preparedness - Response procedures Excavation Controls (see 3.4.2.17) Transfer Pump Administrative Lock Controls Transfer System Cover Removal Controls	Tank farms are visually surveyed by operators at least once a day. Pit drains, where open Encasement leak detectors Backflow preventers Material balance every 24 hours during transfer operations, including total material transferred and solids loading calculation
16	Spray Leak from Structure or Overground Waste Transfer Line (3.4.2.16)	SC: Transfer system covers SS: Backflow preventers SC: Pipe-in-pipe encasements SC: Stack CAM and interlock	SL: LCS: LCO 3.1.1 LCO 3.1.4 AC 5.12 AC 5.13 AC 5.20 AC 5.22	None required None required Transfer System Covers - Removable plug installed Ventilation Stack CAM Interlock Systems Transfer Controls - Configuration management - Independent transfer route verification - Vehicle restrictions Encasement Seal Loop Controls - Encasement drain line valve not closed Transfer Pump Administrative Lock Controls Transfer System Cover Removal Controls	Repositioned jumpers are in service tested during initial sluicing. Cameras lowered through penetrations in the cover block are used to verify initial jumper integrity during the leak test. Process pit and vault pit leak detectors Material balance every 24 hours during transfer operations, including total material transferred and solids loading calculation Encasement Leak detectors Isolation valves; manual valve is closed to isolate the flush system when not in use Backflow preventers

Table A1-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
17	Spray Leak from an Underground Waste Transfer Line (3.4.2.17)	None required	SL: LCS: LCO:	None required None required None required	Access Control - T-bars and chains Material balance every 24 hours during transfer operations, including total material transferred and solids loading calculation
			AC 5.12	Transfer Controls - Encased pipe outside of the tank farm boundaries will be identified with permanent aboveground labels	
			AC 5.17	Excavation Controls - Excavation permit including Composite map, radiological evaluation, physical marking of ground surface, activity approval - Excavations within 15 ft of waste transfer are prohibited - Restrictions on waste transfer through uncovered/excavated lines (prohibited or compensatory measures) - Waste transfers will not be conducted in transfer lines located within approximately 15 ft of ongoing excavation activities - Establish emergency response actions and communication between operations and excavation personnel	

Table A1-1. Project W-320 Safety SSCs and TSRs and
Defense-in Depth for Representative Accidents.¹ (11 sheets)

#	Representative Accidents B10 Addendum	Structures, Systems, and Components	Technical Safety Requirements		Defense-in-Depth Controls
18	Natural Phenomena - Seismic Events (3.4.2.18)		SL:	None required	Seismic Shutdown Switch
			LCS:	None required	
			LCO:	None required	
			AC:	None required	
			None:	Refer to B10 main text	

Notes:

AC = administrative control
 ALC = air lift circulator
 AWF = aging waste facility
 B10 = Basis for Interim Operation
 CAM = continuous air monitor
 DOT = Department of Transportation
 DST = double-shell tank
 HEPA = high-efficiency particulate air (filter)
 JCO = Justification for Continued Operation
 LCO = Limiting Condition for Operation
 LCS = Limiting Condition for Safety
 SC = safety class
 SL = safety limit
 SSC = structures, systems, and components
 SS = safety significant
 SST = single-shell tank
 TSR = Technical Safety Requirement
 TWRS = Tank Waste Remediation System
 WRSS = Waste Retrieval Sluicing System

¹FDH (1998)

A2.0 OPERATING SPECIFICATION DOCUMENT CONTROLS

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document
Tank Composition	<p>Temperature $\leq 212^{\circ}\text{F}$ For $[\text{NO}_3^-] \leq 1.0\text{M}$ $[\text{NO}_3^-]/[\text{OH}^- + \text{NO}_2^-]$</p> <p>For $1.0\text{M} \leq [\text{NO}_3^-] \leq 3.0\text{M}$</p> <p>For $[\text{NO}_3^-] > 3.0\text{M}$</p> <p>Temperature $> 212^{\circ}\text{F}$ (AY and AZ tanks) same as above except</p>	<p>$0.01\text{M} \leq [\text{OH}^-] \leq 5.0\text{M}$ $0.01\text{M} \leq [\text{NO}_2^-] \leq 5.5\text{M}$ < 2.5 [for solutions below 167°F, the $[\text{OH}^-]$ limit is 8.0M]</p> <p>$0.1 ([\text{NO}_3^-]) \leq [\text{OH}^-] < 10\text{M}$ $[\text{OH}^-] + [\text{NO}_2^-] \geq 0.4 ([\text{NO}_3^-])$</p> <p>$0.3\text{M} \leq [\text{OH}^-] < 10\text{M}$ $[\text{OH}^-] + [\text{NO}_2^-] \geq 1.2\text{M}$ $[\text{NO}_3^-] \leq 5.5\text{M}$</p> <p>$[\text{OH}^-] < 4\text{M}$</p>	<p>Waste sampling and verification of compliance of waste transfers.</p> <p>Note: LCO 3.3.2 restricts the waste temperature to 195°F for the upper 15 ft of waste and 215°F for the waste below 15 ft.</p>	<p>OSD-T-151-00007 7.2.1.A</p> <p>7.2.1.B</p>
Hydroxide	<p>$[\text{NO}_2^-] < 1.0\text{M}$ $1.0\text{M} < [\text{NO}_2^-] < 3.0\text{M}$ $[\text{NO}_2^-] + [\text{NO}_2] > 5.5\text{M}$</p>	<p>$[\text{OH}^-] \geq 0.01\text{M}$ $[\text{OH}^-] \geq 0.8\text{M}$ $[\text{OH}^-] \geq 1.0\text{M}$</p>	Waste sample analysis and waste transfers provide basis for tank material balance.	OSD-T-151-00017 17.4.1.1.3
Liquid Levels	<p><u>Primary Tank Liquid Level</u> Minimum</p> <p>Absolute minimum (AY and AZ)</p> <p>Encasement leak detection pit liquid level</p> <p>Leak detection pit liquid level</p>	<p>Min. 306 in. (enough to submerge the 17, 22-ft long ALCs by 12 in.) Note: ALCs will be disabled.</p> <p>64 in. (when annulus vent system is operating)</p> <p>≤ 408 in. (AY and AZ)</p> <p>≤ 79 in. (AY)</p>	<p>Liquid level taken according to procedure TO-040-180. Auto liquid level measuring device and/or manual tape</p> <p>Dip tubes used to monitor liquid level in leak detection pit.</p> <p>Alarm activated if liquid level exceeds predetermined level.</p>	<p>OSD-T-151-00017 17.2.1 and OSD-T-151-00007 7.2.2</p>
Leak Detection Pit Liquid Level	<p>Waste Storage Tank Leak Detection Pit Liquid Level: AY</p> <p>Encasement Leak Detection Pit Liquid Level: AY and AZ</p>	<p>≤ 79 in.</p> <p>≤ 408 in.</p>	Weight factor dip tubes used to monitor the liquid level in the leak detection pits. TO-040-590	OSD-T-151-00017 17.2.1.2

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document ^{1,2,3,4}
Hydrostatic Head	Minimum hydrostatic head (AY and AZ) on the primary tank walls	0 in. water gauge	Liquid level measuring equipment. Min. hydrostatic head obtained by adding primary tank vapor space pressure and liquid level.	OSD-T-151-00007 7.2.3 and OSD-T-151-00017 17.2.3
	Maximum hydrostatic head at the primary tank wall	744 in. water gauge	Min. hydrostatic head recorded daily according to procedure TO-060-100.	OSD-T-151-00017 17.2.3
Vapor Space Pressure	No limits currently specified.			OSD-T-151-00007 7.2.5
Waste Temperatures	Waste temperature	≤ 195 °F in all levels of waste or ≤ 195 °F in the top 15 ft. of waste and ≤ 215 °F in the waste below 15 ft.	Thermocouple trees installed in tanks. Temperatures taken according to procedure TO-040-660.	HNF-SD-WM-TSR-006 LCO 3.3.2
	Max. solution heat-up rate for solution temp <125 °F: for solution temp >125 °F:	<10 °F/h ≤ 3 °F/day or 24 °F/day provided the tank temp. is kept constant ± 3 °F for 8 days thereafter.		OSD-T-151-00017 17.4.5
	Min. number of operational solution thermocouples:	2		
	Min. number of operational sludge thermocouples:	3 (outer) 2 (inner)		
	Min. number of operational ALC thermocouples:	11		
	Temperature gradients of solution in tanks solution solution/vapor interface	≤ 55 °F/ft ≤ 55 °F/ft		OSD-T-151-00007 7.2.6

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document ^{1,2,3,4}
Concrete Temperature	<p>Max. temperature in dome</p> <p>Temperature gradient</p> <p>Min. number of operational concrete thermocouples (in active aging waste tank)</p> <ol style="list-style-type: none"> 1. Dome @ 36 ft radius 2. Dome @ 41 ft radius 3. Middle wall 4. Bottom wall <p>Temperature change</p> <p><125 °F</p> <p>≥125 °F</p>	<p>See LCO 3.3.2 (HNF-SD-WM-TSR-006)</p> <p>≤18 °F/ft (AY and AZ)</p> <p>2 inside/2 outside 2 inside/2 outside 2 inside/2 outside 2 inside/2 outside</p> <p>≤10 °F/hr ≤20 °F/day</p>	<p>Concrete temperatures are checked once every month according to procedure TO-040-660.</p>	<p>HNF-SD-WM-TSR-006 LCO 3.3.2</p> <p>OSD-T-151-00017 17.2.6 and OSD-T-151-00007 7.2.7</p>
5 Molar Sodium Rule	<p>Max. sodium concentration tank 101-AZ:</p> <p>Other tanks:</p>	<p>5.5 M (through concentration of wastes already stored in the tank)</p> <p>5.0 M</p>	<p>Waste sample analysis and waste transfers provide basis for tank material balance.</p>	<p>OSD-T-151-00017 17.4.1.1.2</p>
Corrosion Control	<p>[NO₂] and [OH⁻] each <1.0M</p> <p>1.0M <[NO₂] <3.0M</p> <p>3.0M <[NO₂] <5.5M</p>	<p>[NO₂] ≥0.01M</p> <p>[NO₂]/([OH⁻] + [NO₂]) <2.5</p> <p>[OH⁻] + [NO₂] ≥0.4 * [NO₂]</p> <p>[OH⁻] + [NO₂] ≥1.2 M</p>	<p>Waste sample analysis and waste transfers provide basis for tank material balance.</p>	<p>OSD-T-151-00017 17.4.1.1.4</p>
Total Fuel Concentration	<p>Maximum total fuel concentration (Energetics)</p>	<p>480 joules/gram (dry basis)</p>	<p>Waste samples analyzed according to appropriate sample analysis plan</p>	<p>OSD-T-151-00007 7.2.12 and OSD-T-151-00017 17.4.9</p>
Vapor Space Pressure	<p>Primary tank max. pressure</p>	<p>Primary aging-waste tanks shall not exceed an instantaneous concentration of radionuclides released to the environment in excess of 5,000 times the Derived Concentration Guides (DCG) listed in WHC-CM-7-5, Appendix C averaged over any 4-hour period at the point of release.</p>	<p>Primary tanks equipped with differential pressure indicating alarms for both excessive and insufficient vacuum. See procedures TO-060-100 and TO-060-331</p>	<p>OSD-T-151-00017 17.4.7</p>

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document
Ventilation System Chilled Water Condenser (AZ-K1-8-1)	Air Stream Outlet Temperature (TALL for TI-AZK18-1B)	$\geq 35^{\circ}\text{F}$	An audible and visual low temp. alarm, TAL for TI-AZK18-1B, will annunciate when the air stream outlet temp. decreased to 38°F . A second alarm, TALL for TI-AZK18-1B will annunciate when the air stream temperature reached the OSD limit.	OSD-T-151-00019 19.2
High Efficiency Mist Eliminator (HEME) (AZ-K1-9-1)	Differential Pressure (PDAHH for PDI-AZK19-1)	≤ 15.0 in. water gauge	An audible and visual high differential pressure alarm, PDAH for PDI-AZK19-1, will annunciate at 10.0 in. water gauge when the pressure drop across HEME increases. A second differential pressure alarms, PDAHH for PDI-AZK19-1 will alarm at 15.0 in. water gauge which is the OSD limit.	19.3
Electric Heaters (AZ-K1-2-1A and -1B)	Differential Temperature (TDAL for TDIC-AZK12-1A or -1B)	$\geq 17^{\circ}\text{F}$	An audible and visual low differential temperature alarm, either TDAL for TDIC-AZK12-1A or TDAL for TDIC-AZK12-1B, will annunciate at 17°F when the temperature rise across the electric heater decreases to the OSD limit.	19.4.A
	Outlet Temperature (TAH for TI-AZK12-3A or -3B)	$\leq 195^{\circ}\text{F}$	An audible and visual high temperature alarm, either TAH for TI-AZK12-3A or TAH for TI-AZK12-3B, will annunciate when the outlet temperature equals the OSD limit.	19.4.B

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document ^{1,2,3,4}
High Efficiency Particulate Air (HEPA) Filters (AZ-K1-4-1A -1B, -2A, and -2B)	Differential Pressure (PDAHH for PDI-AZK14-1A, -1B, -2A, and -2B)	≤6.0 in. water gauge across either the primary or secondary filter	Audible and visual high-high differential pressure alarms for the operating filter train, either PDAHH for PDI-AZK14-1A and -2A or PDAHH for PDI-AZK14-1B and -2B, will annunciate at 3.0 in. water gauge when the differential pressure across the HEPA filter increases.	19.5.A
	Leak Test Efficiency	≥99.5% for particles between 0.1 μm and 3.0 μm with an average size of 0.5 μm	HEPA filters are aerosol tested in place to ensure they meet the efficiency requirement. A release of radionuclides can be detected by the beta/gamma radiation monitor system installed in exhaust stack 296-A-42. This monitor will annunciate an audible and visual high radiation alarm.	19.5.B
	Leak Test Frequency	Annual		19.5.C
High Efficiency Gas Absorber (HEGA) (AZ-K1-10-1A and -1B)	Differential Pressure (PDAHH for PDI-AZK110-1A and -1B)	≤3.0 in. water gauge	Audible and visual high differential pressure alarms for the operating filter train, either PDAH for PDI-AZK110-1A or PDAH for PDI-AZK110-1B, will annunciate when the differential pressure across the HEGA filter increases to 2.5 in. water gauge. A second alarm, PDAHH for PDI-AZK110-1A or PDAHH for PDI-AZK110-1B will annunciate when the differential pressure reaches the OSD limit.	19.6.A
	Leak Test Efficiency	≥99.95%		19.6.B
	Leak Test Frequency	Annually	The HEGA is tested in place using a refrigerant gas, or equivalent, to ensure it meets the specifies OSD limit.	19.6.C
Exhaust Stack (296-A-42)	Flow Rate, Maximum (FAH for FI-AZK1-3)	≤1,050 scfm	An audible and visual high flow rate alarm, FAH for FI-AZK1-3, will annunciate when the flow rate increases to the OSD limit for maximum flow rate. An audible and visual low flow rate alarm, FAL for FI-AZK1-3, will annunciate when the flow rate decreases to the OSD limit for minimum flow rate.	19.7.A
	Flow Rate, Minimum (FAL for FI-AZK1-3)	≥200 scfm		19.7.B

Table A2-1. Operating Specification Document Controls for Tank 241-AY-102. (6 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document ^{1,2,3,4}
Primary Ventilation Cell Sump	Liquid Level (LDA-702-1)	If the liquid level in the sump exceeds the level of the sump leak detection probe LDE-AZ702-1, enter the recovery actions.	Leak detection alarm LDA-702-1 will annunciate when the liquid in the sump contacts the leak detection probe or element LDE-AZ702-1. After the leak detection alarm is tripped, the liquid in the sump is manually transferred to the condensate seal pot AZ-PC-SP-1 using jet AZ-PC-J-1.	19.8

Notes:

min. = minimum
max = maximum
DCG = derived concentration guides

¹LMHC (1997d)

²LMHC (1997b)

³LMHC (1997c)

⁴FDH (1998)

Table A2-2. Operating Specification Document Controls for Tank 241-C-106. (4 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document
Waste Level	B, BX, C, T, U (100 series tanks)	Max. 185 in.	Tank equipped with waste surface level measuring device. Taken according to procedure T0-040-020.	OSD-T-151-00013 13.2.1.B
Dome Deflection	<p>Deflection limit</p> <p>Surveying</p> <p>Bench marks</p> <p>Actively jet pumping and net jet pump production <60,000 gal. Last survey <0.01 ft</p> <p>Last survey >0.01 ft</p> <p>Actively jet pumping and net jet pump production >60,000 gal. All previous surveys <0.01 ft Any previous survey other than last survey >0.01 ft Last survey >0.01 ft.</p>	<p>Max. 0.02 ft</p> <p>At least every 24 $\pm$ 2 months</p> <p>Min. of 2 bench marks on all tanks</p> <p>Survey every 20,000 $\pm$ 5,000 gal</p> <p>Survey every 10,000 $\pm$ 2,500 gal</p> <p>Survey every 50,000 $\pm$ 5,000 gal</p> <p>Survey every 20,000 $\pm$ 5,000 gal</p> <p>Survey every 10,000 $\pm$ 2,500 gal</p>	<p>Survey schedules as shown. Tank Farm Surveillance Analysis and Support and Tank Farm Engineering review survey results.</p>	OSD-T-151-00013 13.1.D
Waste Temperatures	<p>Max. temperature limit for tank C-106 waste</p> <p>Maximum change per day</p> <p>Thermocouple trees</p>	<p>205 °F (before start of Waste Retrieval Sluicing System operations)</p> <p>20 °F/day</p> <p>Installed in any SST that has a heat load greater than 40,000 Btu/hr. If 2 or more probes on a tree fail, operability shall be restored as soon as practical.</p>	<p>Readings are taken by Tank Farm Operations on frequencies specified by operating procedures. Temperatures taken according to procedure T0-040-650 and evaluated by Tank Farm Surveillance and Analysis.</p>	<p>HNF-SD-WM-TSR-006 LCO 3.3.1</p> <p>OSD-T-151-00013 13.2.1.E</p>

Table A2-2. Operating Specification Document Controls for Tank 241-C-106. (4 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document
Vapor Space Pressure	Minimum pressure relative to atmosphere Pressure gauge	1 in. water gauge minus waste height (in.) not to exceed -9 in. water gauge. Installed at tank side inlet of each exhaustor. Pressure recorded at least every 24 hours. on actively ventilated tanks.	Tank pressure within each ventilation system monitored every 2 weeks according to procedure TO-060-015.	OSD-T-151-00013 13.2.1.F
Active Ventilation	Temperature data	Tank Farm Engineering and Tank Farm Surveillance and Analysis review periodic SST temp. data at least every 3 months. Peak temps., predicted for any tank showing rising temp. trend, shall not exceed waste temp. limits specified in LCO 3.3.1.	Replaceable T/C trees installed in tanks w/high heat load history. Simulation used to predict final temperature peaks for SSTs which have not cooled, and tanks predicted to peak at above spec. maximums are equipped w/exhaustor systems. See procedure TO-060-050	OSD-T-151-00013 13.2.1.G
Radiation Containment Requirements Gaseous Effluents Concentration	<u>Radionuclides released to the environment in airborne effluents</u> Annual average concentration Weekly average concentration Max. instantaneous concentration Functional testing	Not to exceed derived concentration specified in Appendix C, WHC-CM-7-5 Not to exceed 4 times the derived concentration guides specified in Appendix C, WHC-CM-7-5 Not to exceed 5,000 times the derived concentration guides specified in Appendix C, WHC-CM-7-5. Monitors and alarms for active exhaust shall be functionally tested on a monthly frequency not to exceed 45 days.	Active ventilation systems equipped w/CAMS and record samplers. Record samples are collected continuously and analyzed weekly for gross beta/gamma and alpha	OSD-T-151-00013 13.2.2.B

Table A2-2. Operating Specification Document Controls for Tank 241-C-106. (4 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document
Gaseous Effluent Filtration	Active ventilation	All tanks on active ventilators shall have 2 stages of HEPA filtration in the outlet stream. Air inlets for active ventilation systems shall be HEPA filtered.	Loss of filtration (active and passive) indicated by failure of aerosol testing, and for active systems may be indicated by CAM which causes exhauster to shut down or alarm locally on CASS. TO-060-050	OSD-T-151-00013 13.2.2.D
	Passive ventilation	All SSTs shall be passively ventilated using HEPA breather filters even if active ventilation is temporarily installed.		
Filter Differential Pressure (drop in pressure from inlet to outlet of filter)	First filter in a series	Max. 5.9 in. water gauge Min. 0.05 in. water gauge	All active vent. systems used w/SSTs are equipped w/diff. pressure sensors between each filter and across the filter set. Alarms signal if diff. pressure is outside the operating range and each exhauster is interlocked to shutdown if overall diff. pressure is too high, or if final stage diff. pressure is too low. TO-060-015, TO-060-050	13.2.2.E
	Other filters in a series	Max. 4.0 in. water gauge Min. 0.05 in. water gauge		
	Total series of filters	Max. 5.9 in water gauge Min. 0.05 in. water gauge		
	Filter temperature	Max. 200 °F		
HEPA Filter Temperature	Efficiency	Min. 99.5% for 0.3 µm particles	Temp. sensors and controllers installed on each exhauster serving SSTs. Control shut off heaters at a set temp.	13.2.2.F
HEPA Filter Testing and Efficiency	Testing frequency	Conditions requiring system to be aerosoled tested 1. system is new 2. system is moved 3. filters replaced 4. system has been off over 60 days 5. every 12 ± 1 month during use (may be tested more often)	Records maintained by Tank Farm Engineering. Filters tested as specified. Replacement of filter systems is directed by Tank Farm Operations, as necessary.	13.2.2.G

Table A2-2. Operating Specification Document Controls for Tank 241-C-106. (4 sheets)

Requirement	Control Parameter	Control Limit	Method of Control	Source Document ^{1,2}
Water Additions	<u>Water amount allowed each addition</u> Tank 241-C-106	As necessary w/approval of TFS&O shift manager.	Water addition done via water meter if practical or estimation. Receiving tank surface level used. See procedure TO-350-200	OSD-T-151-00013 13.2.3.B
Psychrometric Data Collection	241-C Psychrometric Data Collection	From exhaust of tanks 241-C-106 and 241-C-105 on a monthly basis while ventilation system is operating.	7-GN-062 and Engineering Guidance for Collecting 241-C-105/106 Psychrometric Data.	OSD-T-151-00013 13.2.5
Total Fuel Concentration	Maximum total fuel concentration (Energetics)	480 joules/gram (dry basis)	Waste samples analyzed according to the appropriate sample analysis plan (SAP)	OSD-T-151-00013 13.2.6.C

Notes:

TFS&O = Tank Farm Surveillance and Operations

¹LMHC (1997c)

²FDH (1998)

A3.0 PROJECT W-320 ENVIRONMENTAL CONTROLS

The nonradioactive controls for W-320 are found in DOE-RL (1996a). The Washington State Department of Ecology approval is documented in Wilson (1997).

The radioactive controls for W-320 are in DOE-RL (1996b). Revision 0 of the document was approved, but the letter has expired. Revision 1 has been submitted for approval.

A4.0 INDUSTRIAL SAFETY (TANK FARM HASP) CONTROLS

Table A4-1. Industrial Safety (Tank Farm HASP) Controls for Tank 241-C-106. (2 sheets)

Hazard	Control Limit	Method of Control	Source Document Tank Farm HASP
Ferrocyanide	No control on tank 241-C-106	None	Appendix K, III.A.1
Vapor/Gas	No control on tank 241-C-106	None	Appendix K, III.A.2
High Heat	Temperature of waste <300 °F	Water added periodically	Appendix K, III.A.3
High-Level Radioactive Waste Activities	Activities involving containment breaches and intrusive work must be handled according to specific operating and safe work practice procedures and work permit processes.	Operating and safety work practice procedures and work permits	Appendix K, III.A.4
Surface Contamination	Controls specified in Tank Farm HASP, Rad Worker Permits, ALARA Worksheets.	Carls (1995), RWP, ALARA Worksheets	Appendix K, III.A.5
Noise	No stationary high-sources present in C Farm. Only required if specified in work packages or permits to control intermittent noise sources from any equipment brought into the farm.	Work packages or permits	Appendix K, III.B.1
Chemicals Caustic Additions	Prevent and mitigate the consequences of caustic spray leaks.	Delivery piping encased in transparent plastic sleeving. Maximum operating pressure ≤ 125 psig. Steel pipe with a wall thickness of no less than schedule 10. Proper eye, face, skin protection and emergency wash facilities provided.	Section 2.8.24
Confined Spaces	Listed in Table K-1 of Appendix K. See Carls (1995)		Appendix K, III.B.3
Asbestos	Anything painted pink is assumed to contain asbestos. This material is not to be disturbed.	Warning signs at C farms alert workers that asbestos material are present.	Appendix K, III.B.4
Lighting		Adequate lighting shall be provided when operations are to be performed in low light situations.	Appendix K, III.B.5

Table A4-1. Industrial Safety (Tank Farm HASP) Controls for Tank 241-C-106. (2 sheets)

Hazard	Control Limit	Method of Control	Source Document Tank Farm HASP ¹
Tank-Based Hazards		Found in work packages and work permits developed for specific tank as part of work control process.	Appendix K, III.C Section 2.0

Notes:

ALARA = as low as reasonably achievable
RWP = radiation work permit

¹Carls (1995)

Table A4-2. Industrial Safety (Tank Farm HASP) Controls for Tank 241-AY-102.

Hazard	Control Limit	Method of Control	Source Document
Noise	No stationary high-sources present in AY Farm. Only required if specified in work packages or permits to control intermittent noise sources from any equipment brought into the farm.	Work packages or permits	Appendix F, III.B.1
Chemicals Caustic Additions	Prevent and mitigate the consequences of caustic spray leaks.	Delivery piping encased in transparent plastic sleeving. Maximum operating pressure ≤ 125 psig. Steel pipe with a wall thickness of no less than schedule 10. Proper eye, face, skin protection and emergency wash facilities.	Section 2.8.24
Confined Spaces	Listing in Table F-1 of Appendix F. See Section 10 of HASP		Appendix F, III.B.3
Asbestos	Anything painted pink is assumed to contain asbestos. This material is not to be disturbed.	Warning signs at AY farms alert workers that asbestos material are present.	Appendix F, III.B.4
Lighting		Adequate lighting shall be provided when operations are to be performed in low light situations.	Appendix F, III.B.5
Tank-Based Hazards		Found in work packages and work permits developed for specific tank as part of work control process.	Appendix F, III.C Section 2.0

Note: ¹Carls (1995)

A5.0 REFERENCES

- Carls, D. R., 1995 *Tank Farms Health and Safety Plan*, WHC-SD-WM-HSP-002, Rev. 2J, Westinghouse Hanford Company, Richland, Washington.
- DOE-RL, 1996a, *Nonradioactive Air Emissions Notice of Construction Project W-320, Tank 241-C-106 Sluicing*, DOE/RL-95-45, Rev. 1, U.S. Department of Energy Richland Operations Office, Richland, Washington.
- DOE-RL, 1996b, *Radioactive Air Emissions Notice of Construction Project W-320, Tank 241-C-106 Sluicing*, DOE/RL-95-45, Rev. 1, U.S. Department of Energy Richland Operations Office, Richland, Washington.
- FDH, 1998, *Tank Waste Remediation System Technical Safety Requirements*, HNF-SD-WM-TSR-006, Rev. 0-J, Fluor Daniel Hanford, Richland, Washington.
- LMHC, 1997a, *Operating Specifications for the 241-AZ-702 Vessel Ventilation System*, OSD-T-151-00019, Rev. A-0, Lockheed Martin Hanford Company, Richland, Washington.
- LHMC, 1997b, *Operating Specification for Aging-Waste Operations in 241-AY and 241-AZ*, OSD-T-251-00017, Rev. D-10, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LHMC, 1997c, *Operating Specifications for Single-Shell Waste Storage Tanks*, OSD-T-151-00013, Rev. D-15, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- LMHC, 1997d, *Operating Specification of the 241-AN, AP, AW,AY, AZ, and SY Tank Farms*, OSD-T-151-00007, Rev. H-19, Lockheed Martin Hanford Corp. for Fluor Daniel Hanford, Inc., Richland, Washington.
- Wilson, M. A., 1997, *Notice of Construction (NOC) Rev. 1 Approval Order for Project W-320, 241-C-106 Tank Sluicing Phase II*, (letter to Ecology), Olympia, Washington.

DISTRIBUTION SHEET

To	From	Page 1 of 2			
Distribution	Process Control	Date 07/20/98			
Project Title/Work Order HNF-SD-WM-PCP-013, Rev. 1, "Tank 241-C-106 Waste Retrieval Sluicing System Process Control Plan"		EDT No. N/A			
		ECN No. ECN-643804			
Name	MSIN	Text With All Attach.	Text Only	Attach./ Appendix Only	EDT/ECN Only

COGEMA

J. R. Bellomy	S2-48	X
S. W. Shaw	S2-48	X

DE&S Hanford, Inc.

R. G. Stickney	R1-49	X
----------------	-------	---

Fluor Daniel Northwest

K. C. Conrad	S2-48	X
T. J. Kasnick	S2-47	X
M. A. Lane	S2-47	X
D. A. Smith	R1-49	X

Lockheed Martin Hanford Corp.

J. E. Andrews	S5-04	X
K. J. Anderson	S5-04	X
D. G. Baide	S5-05	X
D. A. Bragg	S5-05	X
K. G. Carothers	R2-11	5
W. T. Dixon	R3-01	X
R. A. Dodd	S5-07	X
S. D. Estey	R2-11	X
G. N. Hanson	S5-07	X
J. M. Jones	S5-13	X
T. J. Kelley	S5-07	X
N. W. Kirch	R2-11	X
J. A. Lechelt	R2-11	X
W. J. Powell	S5-13	X
R. L. Powers	S5-13	X
L. A. Stauffer	R2-11	X
G. R. Tardiff	S5-05	X
W. T. Thompson	G3-21	X
N. E. Wilkins	R2-11	X
S. U. Zaman	S5-12	X
T.C.S.R.C.	R1-10	X

Lockheed Martin Services, Inc.

Central Files	B1-07	X
Project Files	21-29	X

Numatec Hanford Corporation

J. W. Bailey	S2-48	5
R. R. Bevins	S2-48	X
A. F. Choho	H6-35	X

DISTRIBUTION SHEET

To	From	Page 2 of 2
Distribution	Process Control	Date 07/20/98
Project Title/Work Order HNF-SD-WM-PCP-013, Rev. 1, "Tank 241-C-106 Waste Retrieval Slucing System Process Control Plan"		EDT No. N/A
		ECN No. ECN-643804

Name	MSIN	Text With All Attach.	Text Only	Attach./Appendix Only	EDT/ECN Only
------	------	-----------------------	-----------	-----------------------	--------------

Numatec Hanford Corporation - continued

J. W. Lentsch	S2-48	X			
T. H. May	H5-61	X			
O. D. Nelson	H5-61	X			
D. M. Ogden	H0-34	X			
K. Sathyanarayana	H0-34	X			
J. J. Shaffer	S2-48	X			

Pacific Northwest National Laboratory

C. W. Stewart	K7-15	X			
---------------	-------	---	--	--	--

OFFSITE

Los Alamos National Laboratory
P.O. Box 1663
Los Alamos, NM 87545

P. Sadasivan		X			
--------------	--	---	--	--	--