RMIS View/Print Document Cover Sheet

This document was retrieved from the Documentation and Records Management (DRM) ISEARCH System. It is intended for Information only and may not be the most recent or updated version. Contact a Document Service Center (see Hanford Info for locations) if you need additional retrieval information.

Accession #: D196038127

Document #: SD-WM-OTR-174

Title/Desc:

OPERABILITY TEST REPORT FOR ROTARY MODE CORE
SAMPLING SYSTEM NO 3

Pages: 111

MAR 01 1996

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT

No 613806

2. To: (Receiving Organization) Characterization Project Operations (75100)		3. From: (Originating Organization) Characterization Equipment Design (75230)		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: Characterization		6. Cog. Engr.: T. R. Farris		7. Purchase Order No.: N/A	
8. Originator Remarks: ETN-94-0023 This report documents the successful completion of operability testing for the Rotary Mode Core Sampling (RMCS) system #3. The report includes the test procedure (WHC-SD-WM-OTP-174), exception resolutions, data sheets, and a test report summary.				9. Equip./Component No.: N/A	
				10. System/Bldg./Facility: 200 General	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: N/A	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date: 2/29/96	
15. DATA TRANSMITTED					
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	(F) Approval Designator
1	WHC-SD-WM-OTR-174	ALL	0	OPERABILITY TEST REPORT for ROTARY MODE CORE SAMPLING SYSTEM #3	SQ
16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	
(G)	(H)	17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)			
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Cog.Eng: TR FARRIS	<i>[Signature]</i>	2/27/96	S7-12
1	1	Cog. Mgr: DW HAMILTON	<i>[Signature]</i>	2/27/96	S7-12
1	1	QA: ML MCELROY	<i>[Signature]</i>	2/27/96	S7-07
1	1	Safety: ME HUDA	<i>[Signature]</i>	2/28/96	S7-07
1	1	CPO: JS LEE	<i>[Signature]</i>	2/28/96	S7-03
18.		19.		20.	
JE CORBETT <i>[Signature]</i> Signature of EDT Originator		JG BURTON <i>[Signature]</i> Authorized Representative for Receiving Organization		DW HAMILTON <i>[Signature]</i> Cognizant Manager	
2/29/96		2/29/96		2/27/96	
21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments					

OPERABILITY TEST REPORT for ROTARY MODE CORE SAMPLING SYSTEM #3

J. E. Corbett

Westinghouse Hanford Company, Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-87RL10930

EDT/ECN: 613806

UC: 2070

Org Code: W75230

Charge Code: N4H2B

B&R Code: E W 3120074

Total Pages: 109

Key Words: Operability Testing, OTR, OTP, Rotary Mode Core Sampling, RMCS, Core Sample Truck, System 3, Truck 3.

Abstract: This report documents the successful completion of operability testing for the Rotary Mode Core Sampling (RMCS) system #3. The report includes the test procedure (WHC-SD-WM-OTP-174), exception resolutions, data sheets, and a test report summary.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: WHC/BCS Document Control Services, P.O. Box 1970, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval
Release Stamp

3/1/96
Date

Approved for Public Release

OPERABILITY TEST REPORT
for
ROTARY MODE CORE SAMPLING
SYSTEM #3

Issued by:

J. E. Corbett

Tank Waste Remediation System
Characterization Project

February 1996

BACKGROUND

This report primarily consists of the original procedure used for the Operability Testing of the rotary mode core sampling (RMCS) system #3. Pages 1-70 is the test procedure, released as "WHC-SD-WM-OTP-174." The procedure was based on the Operability Test Procedure for RMCS system #2 because the basic design is the same for all three systems. Modifications were made from the original design only when exact duplication was not feasible or design improvements could be incorporated without affecting the operation of the system. Exception resolutions, data sheets, and the test report summary are provided as appendixes.

TERMS AND DEFINITIONS

ATP	- Acceptance Test Procedure
BAC	- Breathing Air Compressor
CA	- Change-out Assembly
COG	- Core Sampling COGNizant Engineer
CPE	- Characterization Plant Engineering
CW/CCW	- ClockWise/Counter ClockWise
DS	- Drill String
EDT	- Electrical Distribution Trailer
FC	- Flow Control
HBD	- Hydraulic Bottom Detector
HH	- Hydrostatic Head
OTP	- Operability Test Procedure
OTR	- Operability Test Report
PG	- Purge Gas
PIC	- Person In Charge
RLU	- Remote Latch Unit
PGT	- Purge Gas Trailer
QA	- Quality Assurance
QR	- Quill Rod
QRA	- Quill Rod Adapter
RMCS	- Rotary Mode Core SamPling
SEL	- Safety Equipment List
SOV	- Solenoid Operated Valve
SR	- Shielded Receiver
TWRS	- Tank Waste Remediation System

Refer to the MAJOR EQUIPMENT LISTING on page 66 for a detailed description of the components associated with the sample truck.

TABLE OF CONTENTS

1.0	PURPOSE	1
2.0	SCOPE	1
3.0	RESPONSIBILITIES	2
4.0	INFORMATION	3
4.1	TEST GUIDANCE	3
4.2	REFERENCES	3
4.3	SAFETY ISSUES	4
4.4	RADIATION AND CONTAMINATION CONTROL	4
4.5	QUALITY ASSURANCE	5
4.6	SYSTEM ALARM ACTIVATION AND CANCELLATION	5
4.7	ACCEPTANCE CRITERIA	6
5.0	RECORDS	6
6.0	PREREQUISITES	7
6.1	SUPPLIES	7
6.2	PROCEDURES	7
6.3	CONDITIONS	7
7.0	TEST PROCEDURE (EQUIPMENT)	8
7.1	EQUIPMENT IDENTIFICATION	10
7.2	ENGINE / AIR / HYDRAULIC / RELATED TESTING	11
7.3	TRUCK LIFTING / DRILL RIG MANEUVERING / ROTATION	15
7.4	SAMPLE ACTUATOR / HBD (HYDRAULIC BOTTOM DETECTOR)	20
7.5	SHIELDED RECEIVER / REMOTE LATCH UNIT	24
7.6	NITROGEN SUPPLY SYSTEM	27
7.7	CRITICAL ALARM CHECKS	35
7.8	CONNECTION VERIFICATION TEST	41
7.9	SYSTEM START UP / POWER LOADING TEST	42
7.10	EXHAUSTER TEST	43
7.11	EXHAUSTER ALARM TEST	44
7.12	SPRAY WASHER TESTING	44-A
8.0	TEST PROCEDURE (SAMPLING)	45
8.1	PREPARE TO SAMPLE	45
8.2	PERFORM CORE SAMPLING	51
8.3	RECOVER SPENT SAMPLER FROM DRILL STRING	56
8.4	INSERT EMPTY SAMPLER INTO DRILL STRING	59
8.5	WASH EQUIPMENT AND RECOVER DRILL STRING	61
8.6	TESTING FINALE	65
	Major Equipment Components	66
	Test Sample Data Sheet	68
	Core Sample / Inspection Data Sheet	68-A
	OTP Exception / Resolution Data Sheet	69
	Test Completion Sign-Off Sheet	70
	APPENDIX A: Exception Resolutions	A-1
	APPENDIX B: Test Sample Data Sheets	B-1
	APPENDIX C: Test Report Summary	C-1

1.0 PURPOSE

The purpose of this Operability Test Procedure is to provide instructions for operability testing of the third core sampling system, associated components, and equipment used to drill and recover core samples from waste tanks. The procedure follows "Operability Test Procedures and Reports", contained in WHC-CM-6-1, "Standard Engineering Practices", EP-4.2, "Testing Requirements," Rev. 5.

2.0 SCOPE

Operability testing of the Rotary Mode Core Sampling System #3, will verify that functional and operational requirements have been met. Testing will be completed in two phases. The first phase of testing (section 7) will involve operating the truck equipment to demonstrate its capabilities. The second phase of testing (section 8) will take repeated samples in a simulated operation environment. These tests will be conducted at the "Rock Slinger" test site located just south of U-Plant in the 200 West Area.

Tests will be done in a simulated tank farm environment. All testing will be non-radioactive and stand-in materials shall be used to simulate waste tank conditions. Systems will be assembled and arranged in a manner similar to that expected in the field.

3.0 RESPONSIBILITIES

Safety, QA, Core Sampling Operations, Characterization Plant Engineering, and RMCS 3&4 Project Management shall approve of this procedure prior to its release. Responsibilities are identified as follows:

Operations Test Director

Responsible for the overall performance of the OTP. Responsible for the proper conduct of operations for the entire test site as well as all personnel involved in the testing. Ensures the execution of all testing activities are within the scope of this OTP. Exercises stop work authority for unsafe activities or activities not conforming to this OTP. Directs the overall conduct and sequencing of testing activities. Ensures configuration management is properly maintained. Directs actions to be taken to prevent injury to employees or damage to equipment. Acts through the Operations PIC for the proper performance of all operations at the test site. Receives technical advice from the CPE Cognizant Engineer on system and equipment design parameters. Maintains cognizance of test exceptions as documented by the CPE Cognizant engineer and the resolution of same. Concurs with all changes and with the acceptability and reliability of the equipment by signing the OTP.

CPE Cognizant Engineer (Test Director)

Controls the sequence in which the OTP is conducted through the PIC and with concurrence of the Test Director. Provides technical expertise and advice to both the PIC and Test Director as required. Maintains configuration control during testing. Approves any changes to the OTP. Responsible for obtaining additional support from engineering. Acts as the single point of contact for all engineering matters. Notes exceptions to testing on "OTP Exception List". Resolves exceptions with the concurrence of the assigned Quality Engineer for those exceptions relating to items which initially required Quality verification. Prepares and releases the OTR at conclusion of operability testing. Concurs with the acceptability and reliability by signing the OTP. ~~Observes testing to determine if equipment operates as designed. Notes exceptions to testing on "OTP Exception List". Resolves exceptions with the concurrence of the assigned Quality Engineer. Prepares and releases OTR at conclusion of operability testing. Maintains configuration control during testing. Approves any changes to the OTP.~~

RMCS 3&4 Project Management

Reviews and approves test procedure and test report. Monitors testing to ensure tests are completed in a timely manner. Resolves any project related deficiencies.

Core Sampling Operations Management

Responsible through the Operations Test Director for the overall testing program. Reviews and approves test procedure. Ensures effective safety meeting is held prior to test start. Monitors testing to extent approval may be given for satisfactory equipment operability and reliability. ~~Reviews and approves test procedure. Conducts safety meeting prior to test start. Monitors testing to extent approval may be given for satisfactory equipment performance and operator safety.~~

Core Sampling PIC

Responsible for the assignment of personnel and directing the operation of the various systems. Control access to the test area in order to maintain a safe environment. Aids the Cognizant Engineer in maintaining configuration control. Approves changes to the OTP in terms of operational steps or equipment configuration with concurrence of the Test Director. Conducts a pre-job safety meeting at the start of each shift during the performance of the OTP. Briefs the

personnel on testing to be performed that day and associated hazards. ~~The PIC will be responsible for the assignment of personnel and directing the operation of the various systems. The PIC will control access to the test area in order to maintain a safe environment as well as an accurate simulation of personnel involved in these evolutions in the field. The PIC shall also aid the Cog engineer in maintaining configuration control. Any changes to the OTP in terms of operational steps or equipment configuration must be approved by the Cog engineer and the PIC in advance. The PIC shall conduct a pre-job safety meeting at the start of each shift during the performance of the OTP. The PIC will brief the personnel on testing to be performed that day and associated hazards.~~

Core Sampling Operators

Conducts testing according to this procedure as directed by the PIC. Notifies the Operations Test Director and Operations PIC of concerns, exceptions and off-normal conditions during testing. ~~Conduct testing according to this procedure. Notify Cognizant Engineer of concerns, exceptions and off-normal conditions during testing.~~

Quality Assurance

Reviews and approves test procedure to assure compliance with appropriate regulations. Resolves exceptions requiring quality verification jointly with CPE Cognizant Engineer. Quality verification of exceptions is only necessary for those exceptions relating to items which initially required Quality verification.

Safety

Reviews and approves test procedure to assure compliance with applicable regulations. Monitors testing as appropriate.

[This page intentionally blank]

4.0 INFORMATION

4.1 TEST GUIDANCE

Operability testing will be completed in two phases. Initial testing will confirm that the components are functional and operate over their expected range. Records for this portion of the testing will be documented in the supplied tables within the text of the procedure. The second phase of testing will involve collecting samples of differing consistencies using both push and rotary mode. The second phase of testing will follow a procedure which is similar to that currently used in the field. Portions of this procedure will be adapted and reused given the nature of the material being sampled. Pertinent operating parameters will be documented on separate "Test Sample Data Sheets" for each sample taken.

Initial instrument calibrations were conducted prior to Operability testing. Calibrations will not be reconfirmed for OTP testing as no advantage will be realized. Field validation of some Preventative maintenance and Calibration procedures may be conducted at the same time as the OTP. But, these validations will not be included as a part of the formal OTP.

Discrepancies, deviations, or irregularities involving the test procedure and equipment performance are to be noted on the "OTP Exception / Resolution Data Sheet". These exceptions shall be jointly resolved between the Cognizant Engineer for CPE and the assigned Quality Assurance Representative. Quality verification of exceptions is only necessary for those exceptions relating to items which initially required Quality verification. Project related OTP deficiencies shall be addressed by the CPE Cognizant Engineer with approval of the RMCS 3&4 Project Management. All resolutions to the exceptions must be agreed upon by the responsible personnel, documented on the exception list, and initialed.

No testing shall be done which directly involves faulty equipment. However, at the discretion of the CPE Cognizant Engineer and with approval of Core Sampling PIC, tests may proceed on equipment which is not affected by faulty equipment.

If, due to circumstances, modifications of the test procedures are warranted, written changes may be made with the concurrence of the CPE Cognizant Engineer, Core Sampling Operations Management, and Quality Assurance. Quality verification of exceptions is only necessary for those exceptions relating to items which initially required Quality verification. Amendments shall be per instructions in WHC-CM-6-1, "Standard Engineering Practices", EP-4.2, "Testing Requirements," Rev. 5, Change 1.

4.2 REFERENCES

WHC-CM-6-1, "Standard Engineering Practices", EP-4.2, "Testing Requirements," Rev. 5, Change 1.

WHC-SD-WM-TRP-123, Rev 1, "Core Drilling Operating Envelope Test Report"

EXCEPTION
NOT 6/20/95

4.3 SAFETY ISSUES

To reduce the possibility of injury, all persons in the vicinity of the test equipment must be made aware of the following concerns:

(A Safety Awareness Session will be conducted daily at the test site prior to testing.)

- Warning** - Exercise caution concerning loose clothing and pinch points while working on or near rotating equipment.
- Warning** - Personal protective equipment should be used during testing, such as safety glasses, gloves, hearing protection and safety shoes, when appropriate.
- Warning** - At times, nitrogen gas will be supplied to the sample truck at high pressure. Breaking containment of a pressurized cavity will cause a rapid release of gas. All indicators must be observed so that each cavity is vented prior to being opened.
- Warning** - Nitrogen is stored in the PGT as a liquid. The nitrogen is stored at high pressure and extremely low temperatures (-320°F). Exposure at these conditions will freeze skin causing severe "burns".
- Warning** - Venting of the propane supply on the nitrogen trailer can occur unexpectedly. The vent line for the propane supply is the copper tubing on the right side of the trailer and the outlet is below and at the rear of the trailer. All flammability warnings posted on the nitrogen trailer must be observed.
- Warning** - If engines need fuel, refuel only when the engines are cool.
- Warning** - Stand clear of exhaust pipes on the test equipment.
- Warning** - The warning sirens on the sample truck are very loud.
- Note** - Under normal conditions, periodic venting of the nitrogen trailer will occur. Venting is automatic when excessive pressure builds in the nitrogen storage tank. The vent outlet is located near the right rear of the trailer on top of the enclosure.

4.4 RADIATION AND CONTAMINATION CONTROL

All testing will be non-radioactive and stand-in materials shall be used to simulate waste tank conditions.

4.5 QUALITY ASSURANCE

Quality Assurance shall approve of this Operability Test Procedure prior to its release. A Quality Control representative shall verify all steps requiring QC verification during testing.

4.6 SYSTEM ALARM ACTIVATION AND CANCELLATION

The sample truck is equipped with two alarm systems. The hydraulic bottom detector system prevents excessive downward force from being applied to the drill bit. The sequence of events to complete should an HBD alarm go off are described within the test procedure.

The second alarm system is computer controlled. The computer will warn the operator if conditions are not acceptable. Most of the alarms function in the same way, but because some alarms are more serious than others, the required operator response will vary. The alarms which are critical and require immediate operator action will be forced to occur during testing.

The 5 computer controlled alarm conditions are identified below:

- 1) NORMAL CONDITION - No lights on or flashing.
 - Continue as is.
- 2) UNACKNOWLEDGED ALARM - Warning light flashes fast.
 - Press ACKNOWLEDGE button.
 - Make appropriate adjustment.
 - Press RESET button.
- 3) ACKNOWLEDGED ALARM - Warning light stays on.
 - Unacceptable condition is still present.
 - Make appropriate adjustment.
 - Press RESET button.
- 4) ALARM NORMALIZED - Warning light flashes slow.
 - Unacceptable condition is gone.
 - Press RESET button.
- 5) FULL ALARM - Siren and Strobe both go off.
 - Unacceptable condition exists for a critical parameter.
 - Press ACKNOWLEDGE to silence horn and strobe.
 - Correct problem or truck may shut down.
 - Press RESET when condition 4 exists.

4.7 ACCEPTANCE CRITERIA

Two portions of this test are critical in relation to the safe operating envelope as tested in WHC-SD-WM-TRP-123, Rev 1, "Core Drilling Operating Envelope Test Report". These sections are 7.4.12, Hydraulic Bottom Detector and 7.7, Critical Alarm Checks. The Hydraulic Bottom Detector shall be verified to activate within five (5) psi of the set point pressure. All of the alarm checks shall be accepted **ONLY** if they operate within the limits defined in section 7.7 of this test; i.e.: time limits shall be equal to or less than specified for each alarm.

The remainder of this test verifies basic operation functions of the equipment. The acceptance criteria for these remaining test sections is based on operability and reliability of the equipment as if it were being used in the field. Each step shall be evaluated and signed off by the cognizant engineer as well as Operations to verify that the equipment is acceptable for field use.

Reliability shall be evaluated during sampling, section 8.0, as well as throughout this test procedure. Reliability shall be based on the number of evolutions required to ensure operability of the equipment. Acceptable reliability based on these evolutions shall be determined by the judgement of the cognizant engineer and the operations manager. The acceptance of the overall reliability of the system is documented by signatures on the Test Completion Sign-Off Sheet.

5.0 RECORDS

Pertinent operating conditions will be documented where requested in this OTP. Records for the testing of equipment, (section 7), will be recorded in the tables supplied within the procedure. The operator, (and other test personnel requested to do so), will initial in the space provided in the left-hand margin upon satisfactory completion of designated tasks.

Information whose acceptance condition is designated as "For Record Only" may vary. This information may be subject to the situation at hand therefore, it is left to the equipment operator and cognizant engineer and PIC to determine whether the equipment operates acceptably.

Operating parameters for the sample collection phase of testing, (section 8), will be recorded on a separate "Test Sample Data Sheet" for each sample. All data recorded on the data sheet is designated "For Record Only".

The CPE Cognizant Engineer shall prepare and release an Operability Test Report at the conclusion of OTP testing.

6.0 PREREQUISITES

6.1 SUPPLIES

- Rotary Mode Core Sample Truck
- Rotary Mode Core Sample Exhauster
- Purge Gas Trailer
- Portable Electric Generator
- Breathing Air Compressor
- Electrical Distribution Trailer
- Portable Nitrogen Heater
- Nitrogen Chiller Trailer
- Sample Cask Transport Truck
- Support Truck with Water Barrel, Heater and Pump
- Cask Stand
- Transport Casks with Liners
- Hand Levels
- Tape Measure
- Cask Adapters and Cap
- PVC sleeves
- Drill Rod
- Core Barrel and Rotary Drill Bit
- Riser Equipment and Gaskets
- Pneumatic Foot Clamp with Controls
- Pull Rod Container
- (50) Universal Samplers
- Cable Spray Washer and Cap
- Drill String Wrenches
- Plastic Sheeting, Sleeving and Bags
- Rubber Matting
- Kraft Paper
- Permanent Ink Fine Point Marker
- Quill Rod and Drill String Kamlok Adapters and Caps
- Jack Locks
- Cable Washer and Pump System
- Proper Waste Receptacles
- Waste simulants

6.2 PROCEDURES

TO-060-345, Liquid Nitrogen Support Trailer and Indeeco Nitrogen Heater Operations.

TO-020-900, Onan 150DGFA Generator Set Operation

TO-020-056, Operate the Aeroflow Model 2AN137 Breathing Air Compressor

TO-080-090, Load/Transport the onsite Transfer Cask

WHC-SD-WM-OTP-176, Operability Test Procedure for RMCS Exhausters 3 and 4

6.3 CONDITIONS

The Job Hazard Analysis must be complete prior to testing.

Daily Pre-job meeting

Core Sample / Inspection Data sheet shall be completed EVERY time the RMCS truck is powered up

7.0 TEST PROCEDURE (EQUIPMENT)

Refer to following figures for the location of the system controls addressed within the remainder of this document.

Figure 1) System Controls and Alarms (Passenger Side).

Figure 2) System Controls and Alarms (Driver Side). Note: Drawing is of system 2, an accurate drawing for systems 3&4 is not available and Minor difference from systems 3 and 4 exist.

7.1 EQUIPMENT IDENTIFICATION

OPICE BAH TH 7.1.1 PIC or Cog Engineer, **RECORD** the identification numbers for the major components to be tested with this procedure in the below table.

COMPONENT	IDENTIFICATION NUMBER
Core sample Truck (CST)	H0-68K-4600
Exhauster	C
PGT	H0-64-4966
Breathing Air Compressor	H0-64-4963
Portable Nitrogen Chiller SEE SECTION 7.6.11	H0-6444-64-3499
Portable Generator	H0-74-4985
Electrical Distribution Trailer	H0-64-3532
Crew Support Trailer	E-57722
Support Truck	643-32184
Cask Truck	

- 1 - EXCEPTION NOT ALL COMPONENTS AVAILABLE INITIALLY.
- 2 - NO H0# FOUND ON SERVICE TRAILER USED LICENSE PLATE INSTEAD.
- 3 - EXCEPTION 6/27/85 TRF - CASK TRUCK NOT NECESSARY FOR TEST. RE-LINED OUT OF OTR.

7.2 ENGINE / AIR / HYDRAULIC / RELATED TESTING

OP/CE *BLL* 7.2.1 **POSITION** the generator, electrical distribution trailer (EDT), nitrogen supply trailer and core sample truck in a convenient location to allow testing.

OP/CE *BLL* 7.2.2 **VERIFY** that the sample truck engine operates acceptably (not drill engine).

OP/CE *BLL* 7.2.3 **VERIFY** that the sample truck backup alarm functions.

OP/CE *BLL* 7.2.4 **CONNECT** the EDT to the generator using the cable reel on the EDT.

OP/CE *BLL* 7.2.5 **CONNECT** the 120/240 volt power cable to the sample truck from the EDT. The receptacle is on the driver's side of the truck, near the ladder on the stationary platform.

OP/CE *BLL* 7.2.6 **CONNECT** the breathing air compressor to ~~EDT~~ ^{GENERATOR} with the 480 volt power cable located on the ~~EDT~~ ^{BAC}. *EXCEPTION: CABLE TOO SHORT*

OP/CE *BLL* 7.2.7 **CONNECT** the air compressor to the EDT. The air compressor is attached to the core sample truck frame on the passenger side beneath the rotating platform.

OP/CE *BLL* 7.2.8 **CONNECT** the service trailer to the EDT with the cable located on the ~~EDT~~ ^{SERVICE TRAILER}.

OP/CE *BLL* 7.2.9 **CONNECT** the PGT to the generator with an 120V cable. There is no cable reel for this connection.

OP/CE *BLL* 7.2.10 **CONNECT** the electrical grounding wires from the generator and EDT to an acceptable ground.

OP/CE *BLL* 7.2.11 **OPERATE** the generator as required throughout testing. (See operating procedure)

OP/CE *BLL* 7.2.12 **ACTIVATE** all breakers on the INSTRUMENT CORE SAMPLER POWER panel, (see Figure 3 and Figure 4 below), of the control console.

NOTE: Whenever truck electronics are powered up, a 20 min warm up period is required prior to operation.

Figure 3) Instrument Core Sampler Power

filename: console.gal 1/93

Figure 4) Control Console Panels.

OP/CE *[Signature]* 7.2.13

TURN ON the power to the shielded receiver ENCODER ASSEMBLY, LATCHING CONTROL, and MOTOR CONTROL panels.

7.2.14

TEST the air compressor as directed below:

OP/CE *[Signature]*

7.2.14.1

TURN the air compressor ON and allow it to run until it automatically shuts off.

OP/CE *[Signature]*

7.2.14.2

RECORD the maximum ^{SUPPLY} ~~tank~~ pressure in the table below.

OP/CE *[Signature]*

7.2.14.3

BLEED air from the tank until the compressor turns ON, then **RECORD** the minimum ^{SUPPLY} ~~tank~~ pressure below.

Parameter	Condition	Value
Maximum Supply Pressure (0↔200)	90 psig ± 10 psig	90
Minimum Supply Pressure (0↔200)	70 psig ± 10 psig	78

7.2.15 Refer to Figure 5 on page 14, then **START** and **TEST** the drill rig engine as directed below (operate the drill engine as required throughout testing):

- RECEPTION
2/10/05
RECEPTION
2/10/05
RECEPTION
2/10/05
- OP/CE *[Signature]* 7.2.15.1 **ENSURE** that the five (5) **HYDRAULIC JACK** leveling control valves are closed.
- OP/CE *[Signature]* 7.2.15.2 **PLACE** the 4-way manual valve in the ^{RAISE}~~HEAD~~^{FLOAT} position. ← SAME
- OP/CE *[Signature]* 7.2.15.3 **ENSURE** that the clutch is **DISENGAGED** and the chuck is **CLOSED**.
- OP/CE *[Signature]* 7.2.15.4 **TURN** the key clockwise ^{WHILE PUSHING} ~~then~~ **PUSH** the black start button to start the drill engine. **ADJUST** the throttle as necessary.
- OP/CE *[Signature]* 7.2.15.5 **RECORD** the information requested in the table below after the drill engine has warmed up. **THE 4-WAY MANUAL VALVE MUST BE PUT IN RAISE POSITION TO RECORD HYD. SUPPLY PRESSURE.** ←

PARAMETER	CONDITION	VALUE
Drill Engine Water Temperature (0+250 °F)	For Record Only	170
Drill Engine Oil Pressure (0+100 psig)	For Record Only	50
Alternator Current (-60+60 amps)	For Record Only	5
Hydraulic Supply Pressure (0+3000 psig)	For Record Only	940
Drill Engine Hours (Hobbs gage) See note below.	For Record Only	61 hours
Wash Water Operating Temperature	130 ± 5 °F	128

NOTE: There are two hour meters on the drill engine. The Hobbs gage records actual run time for the engine. The hour meter on the tachometer records the time the key is turned on. They may differ. The desired reading is the Hobbs gage.

- OP/CE *[Signature]* 7.2.16 **TURN ON** the wash water barrel heaters. **RECORD** the operating temperature of the wash water in the table above when convenient to do so, then **TURN OFF** the wash water heaters.

Figure 5) Longyear Controls and Gages. Note: Drawing is of system 2, an accurate drawing for systems 3&4 is not available and Minor difference from systems 3 and 4 exist.

7.3 TRUCK LIFTING / DRILL RIG MANEUVERING / ROTATION

The sample truck is raised by three (3) hydraulic rams located at both ends of the truck and is leveled using portable hand levels. Two additional rams, located on each side of the truck are used to stabilize the truck during platform rotation. The hydraulic controls associated with leveling are the 4-way manual control valve and the turn valves which control flow to each of the jacks (see Figure 6 below).

Figure 6) Leveling Controls.

NOTE - The center jacks are used for stabilization of the truck and are not designed to withstand heavy loads. Lower these jacks after lowering the front and rear lifting jacks. When leveling the truck, lower the rams slowly so that the truck is lifted uniformly.

- Examine the unit*
- OP/ICE BAB 7.3.1 **PLACE** the 4-way control valve in the FLOAT position. (See Figure 5)
 - OP/ICE BAB 7.3.2 **CONNECT** the hydraulic leveling hoses from the main reservoir to the leveling system. The hoses are stored and coupled near the right rear leveling ram.
 - OP/ICE BAB 7.3.3 **PLACE** the 4-way control valve in the RAISE position. (See Figure 5)
 - OP/ICE BAB 7.3.4 **LOWER** the front and rear lifting jacks to the ground using the control valves. (See Figure 6)
 - OP/ICE BAB 7.3.5 **RAISE** the truck by fully extending the leveling rams.
 - OP/ICE BAB 7.3.6 **ENSURE** that the HYDRAULIC JACK control valves are closed. (See Figure 6)
 - OP/ICE BAB 7.3.7 **PLACE** the 4-way control valve in the LOWER position. (See Figure 5)
 - OP/ICE BAB 7.3.8 **LOWER** and **LEVEL** the truck as low as is practical.
 - OP/ICE BAB 7.3.9 **LOWER** the two side stabilizer jacks to the ground.
 - OP/ICE BAB 7.3.10 **INSTALL** the jack locks on each jack.
 - OP/ICE BAB 7.3.11 **PLACE** the 4-way control valve in the FLOAT position. (See Figure 5)
 - OP/ICE BAB 7.3.12 **DISCONNECT** and **STORE** the hydraulic leveling hoses.

Figure 7) Hydraulic Positioning Controls

Figure 8) Pendant Controls and Control Select Panel

The platform was designed with 400° rotation capability as in Figure 9 below.

Figure 9) Platform Rotation from Home Position.

- NOTE - When practical, the drill rig and SR should be in the up position and traversely centered before making any rotation.
- NOTE - For the below steps (7.3.13 to 7.3.24), when testing the pendant or control console Hydraulic controls, if the control being tested is not selected on the Control Select Panel, the correct response is no movement.

OP/CE *MAC* 7.3.13

VERIFY the SLOW ROTATION mode for both the console and pendant in both the CW and CCW directions. Rotation should automatically stop at the limits.

EXCEPTION: 7.3.16 AND 7.3.21 (FAST ROTATION & TRAVERSE ARE ALWAYS LIVE O.O.) THE CONSOLE CONTROLS.

MODE SELECTED ON CONTROL SELECT PANEL	Condition	PENDANT CW ROTATION	PENDANT CCW ROTATION	CONSOLE CW ROTATION	CONSOLE CCW ROTATION
Console Control	OK/BAD	OK	OK	OK	OK
Pendant Control	OK/BAD	OK	OK	OK	OK

OP/CE *MAC* 7.3.14

VERIFY the FAST ROTATION mode for both the console and pendant in both the CW and CCW directions. Rotation should automatically stop at the limits.

EXCEPTION: 7.3.16 AND 7.3.21 (FAST ROTATION & TRAVERSE ARE ALWAYS LIVE O.O.) THE CONSOLE CONTROLS.

MODE SELECTED ON CONTROL SELECT PANEL	Condition	CONSOLE CW ROTATION	CONSOLE CCW ROTATION
Console Control	OK/BAD	OK	OK
Pendant Control	OK/BAD	OK <i>PLATFORM ARMED</i>	OK <i>PLATFORM ARMED</i>
3 Second Time Delay	OK/BAD	OK	OK
Audible alarm	OK/BAD	OK	OK

OP/CE MCC RF 7.3.15**ROTATE** the platform so that the SR is at the rear of the truck.OP/CE MCC RF 7.3.16**HOLD** the console TRAVERSE switch to FORWARD to fully extend the SR then **RETRACT**. (SR should extend 18 inches beyond the platform edge) Also **VERIFY** operation of the pendant TRAVERSE controls.Exception:
TR 6/14/95
R 2.0
EXTEND 18"

MODE SELECTED ON CONTROL SELECT PANEL	Condition	PENDANT TRAVERSE IN	PENDANT TRAVERSE OUT	CONSOLE TRAVERSE IN	CONSOLE TRAVERSE OUT
Console Control	OK/BAD	OK ^{Motion}	OK ^{Motion}	OK	OK
Pendant Control	OK/BAD	OK	OK	OK ^{Motion}	OK ^{Motion}

OP/CE MCC RF 7.3.17**EXTEND** the SR over the edge of the platform. **TEST** the SR UP/DOWN functions on the control panel and pendant.

MODE SELECTED ON CONTROL SELECT PANEL	Condition	PENDANT RECEIVER UP	PENDANT RECEIVER DOWN	CONSOLE RECEIVER UP	CONSOLE RECEIVER DOWN
Console Control	OK/BAD	OK	OK	OK	OK
Pendant Control	OK/BAD	OK	OK	OK	OK

OP/CE MCC RF 7.3.18**ROTATE** the platform to position the drill rig to the rear.OP/CE MCC RF 7.3.19**Verify** SR is in the up position.OP/CE MCC RF 7.3.20**TEST** the slew function for both console and pendant controls. (The drill should slide about 4 inches from center each way.)Exception:
TR 6/14/95
ENGINE
STALLED.

MODE SELECTED ON CONTROL SELECT PANEL	Condition	PENDANT SLEW RIGHT	PENDANT SLEW LEFT	CONSOLE SLEW RIGHT	CONSOLE SLEW LEFT
Console Control	OK/BAD	OK	OK	OK	OK
Pendant Control	OK/BAD	OK	OK	OK	OK

OPICE MAC, TRF 7.3.21

HOLD the console TRAVERSE switch in the REVERSE position to extend the drill rig then **RETRACT**. (The drill rig should extend 18 inches) Also **VERIFY** operation of the pendant TRAVERSE controls.

MODE SELECTED ON CONTROL SELECT PANEL	Condition	PENDANT TRAVERSE IN	PENDANT TRAVERSE OUT	CONSOLE TRAVERSE IN	CONSOLE TRAVERSE OUT
Console Control	OK/BAD	OK motion	OK motion	OK	OK
Pendant Control	OK/BAD	OK	OK	no motion OK	no motion OK

WARNING: Do not open the chuck while it is rotating nor start rotation while the chuck is open. Keep the chuck closed except when connecting to or from the drill string.

NOTE - Since purge gas flow is required for extended rotation, either temporarily use purge gas or **ACKNOWLEDGE** and **RESET** the alarm as it sounds.

OPICE MAC, TRF 7.3.22

ENSURE that the chuck is **CLOSED**. **PLACE** the transmission in gear, **ENGAGE** the clutch, and the drill should rotate.

OPICE MAC, TRF 7.3.23

ADJUST engine speed to idle (minimum) and **RECORD** in table below. **ADJUST** engine speed to maximum RPM. **RECORD** drill string RPM in table below.

OPICE MAC, TRF 7.3.24

REPEAT steps 7.3.22 and 7.3.23 for all gears. IF gear has been physically locked-out note in table in place of RPM value.

OPICE MAC, TRF 7.3.25

ENSURE that the chuck is **CLOSED**. **PLACE** the transmission in gear, **ENGAGE** the clutch, and the drill should rotate.

GEAR	RPM at idle		RPM at maximum throttle	
	High Range	Low Range	High Range	Low Range
1	LOCKED OUT	30	LOCKED OUT	56
2	LOCKED OUT	64	LOCKED OUT	120
3	LOCKED OUT	LOCKED OUT	LOCKED OUT	LOCKED OUT
4	LOCKED OUT	LOCKED OUT	LOCKED OUT	LOCKED OUT
REVERSE	LOCKED OUT	LOCKED OUT	LOCKED OUT	LOCKED OUT

OPICE MAC, TRF 7.3.26

DISENGAGE the clutch.

7.4 SAMPLE ACTUATOR / HED (HYDRAULIC BOTTOM DETECTOR)

OP/ICE

MPC
TKK 7.4.1 **POSITION** the platform to allow actuator testing.

Figure 10) Drill Rig Actuator Controls

NOTE: This figure is for information only. The configuration of the actual controls is slightly different.

OP/ICE

MPC
TKK 7.4.2 **PLACE** the mode switch to GRAPPLE LOWER and **HOLD** the HOIST switch in the DOWN position to lower the grapple through the quill rod adapter.

OP/ICE

MPC
TKK 7.4.3 **TEST** the hoist speed control at various settings, then **SET** a moderate hoist speed for further testing.

OP/ICE

MPC
TKK 7.4.4 **PLACE** the grapple mode switch to GRAPPLE LOWER, then **HOLD** the HOIST switch in the DOWN position to lower the grapple until slack in the cable automatically stops the hoist motor.

OP/ICE

MPC
TKK 7.4.5 **REMOVE** the slack by placing the mode switch to SAMPLING POSITION and holding the HOIST switch to UP until the hoist stops when slack is removed.

OP/ICE

MPC
TKK 7.4.6 **PLACE** the grapple mode switch to GRAPPLE LOWER then **HOLD** the HOIST switch to UP to raise the grapple into the quill rod.

OP/ICE

MPC
TKK 7.4.7 **INSERT** a pintle rod into the grapple.

OP/ICE

MPC
TKK 7.4.8 **HOLD** the HOIST switch in the UP position to raise the grapple until the pre-pintle release switch stops the hoist.

CAUTION: Downward movement of the ram, while the grapple is in the UP position, can destroy the actuator system if the hydraulic interlock does not function properly. **DO NOT** lower the rams if the HYDRAULIC INTERLOCK light turns ON.

OP/CE *MRC* 7.4.9 **VERIFY** that the HYDRAULIC INTERLOCK light is ON.

OP/CE *MRC* 7.4.10 **HOLD** the pintle release switch to the UP LIMIT BYPASS position and the HOIST switch to UP until the pintle rod releases.

OP/CE *MRC* 7.4.11 **DEPRESS** the DOWN BYPASS button then **HOLD** the HOIST switch to DOWN to lower the grapple until the HYDRAULIC INTERLOCK light goes out.

Figure 11 Video Graphic Recorder and HBD Instrumentation Controls

7.4.12 TEST the HBD (see Figure 12) as directed below:

NOTE - On the final sample, when the full ram stroke is complete or should the drill bit contact the bottom of the tank, the HBD alarm will go off and flow to the rams will automatically be reversed; thus separating the drill bit from the bottom of the tank.

Figure 12) Hydraulic Bottom Detector Controls.

2nd show. STEP unnecessary. TAC
OP/CE 7.4.12.1 ~~POSITION a clean empty drum beneath the drill head for testing.~~

OP/CE 7.4.12.2 PLACE the 4-way valve in the HEAD position.

OP/CE 7.4.12.3 ENSURE that the DOWN hydraulic control valve is CLOSED.

OP/CE 7.4.12.4 OPEN the UP ram control about 1/3 of a turn.

NOTE - Set the set point pressure about 20% below the lower ram pressure of the previous segment. For this test the previous segment will be that indicated while moving through air. The alarm set point pressure will be shown on channel 11 of the recorder and will be displayed on the LOWER RAM PRESSURE readout in the instrumentation enclosure.

OP/CE 7.4.12.5 TURN the LOWER RAM PRESSURE/SET POINT switch on the instrumentation enclosure to SET POINT, then ADJUST the LOWER RAM PRESSURE SET POINT dial as directed by the PIC/COG.

OP/CE 7.4.12.6 RECORD the set point pressure, as indicated on the LOWER RAM PRESSURE/SET POINT readout, in the table below.

OP/CE 7.4.12.7 PUSH and HOLD the START BYPASS button on the HBD Panel.(see Figure 12)

OP/CE 7.4.12.8 PLACE the 4-way control valve in the LOWER position.

OP/CE 7.4.12.9 When the UP and DOWN ram gage pressures stabilize, TURN the HBD DRILL key ON then RELEASE the START BYPASS button.(see Figure 12)

- OP/CE *[Signature]* 7.4.12.10 **TURN** the LOWER RAM PRESSURE/SET POINT switch to **PRESSURE**.
- OP/CE *[Signature]* 7.4.12.11 **LOWER** the drill head until the alarms activate as the pressure is reached. (SEE Figure 11, Figure 12)
- OP/CE *[Signature]* 7.4.12.12 **TURN** the HORN knob to **SILENCE** (see Figure 12) to quiet the siren, **POSITION** the 4-way valve to **FLOAT** to stop the rams, and **ROTATE** the **DRILL** key on the HBD panel to **OFF** to stop the strobe and disable the HBD.
- OP/CE/QC *[Signature]* 7.4.12.13 **DOCUMENT**, in the table below, whether the HBD alarms activate at the recorded pressure or not.

PARAMETER	CONDITION	TRIAL 1	TRAIL 2	TRAIL 3
HBD Set Point Pressure	psig	150	100	50
HBD Horn & Strobe Activation	OK/BAD	OK	OK	OK

- OP/CE *[Signature]* 7.4.12.14 **RETURN** to step 7.4.12 and **REPEAT** process at two additional set point pressures.

7.5 SHIELDED RECEIVER / REMOTE LATCH UNIT

OPICE *23* 7.5.1 ROTATE the platform to allow RLU testing.

NOTE: Refer to Figure 12 and Figure 14 for the RLU controls addressed below.

Figure 13) Shielded Receiver Hoist Motor Panel.

Figure 14) Encoder Panel.

- BAT* 7.5.2 **PERFORM** the following steps to test the load cell:
- OP/CE *BAT* 7.5.2.1 **LOWER** the RLU through the SR.
- OP/CE *BAT* 7.5.2.2 **RECORD** the load-cell weight in the table below.
- OP/CE *BAT* 7.5.2.3 **ATTACH** an empty sampler to the RLU.
- OP/CE *BAT* 7.5.2.4 **RECORD** the load-cell weight in the table below.
- OP/CE *BAT* 7.5.2.5 **CALCULATE** and **RECORD** below the sampler weight.

LOADING	CONDITION	LOAD-CELL WEIGHT	EXPECTED VALUE
RLU + Sampler Weight	For Record Only	67.5	55 lbs.
RLU Weight	For Record Only	56.8	45 lbs.
Sampler Weight	For Record Only	10.7	10 lbs.

7.5.3 **TEST** the latch unit (see Figure 15) as directed below:

- OP/CE *[Signature]* 7.5.3.1 **RAISE** the RLU and sampler into the SR, then **ATTACH** a core barrel and drill bit to the SR.

Figure 15) Shielded Receiver RLU Controls.

- OP/CE *[Signature]* 7.5.3.2 **LOWER** the sampler into the core barrel.
- OP/CE *[Signature]* 7.5.3.3 **PRESS** and **RELEASE** the START button on the latch panel.
- OP/CE *[Signature]* 7.5.3.4 **VERIFY** that the MOTOR ON light comes ON.
- OP/CE *[Signature]* 7.5.3.5 After about 1 minute 45 seconds, **VERIFY** that the OPEN light remains ON and the MOTOR ON light turns OFF.
- OP/CE *[Signature]* 7.5.3.6 **RAISE** the RLU into the sight glass and **VERIFY** that the sampler is not attached.
- OP/CE *[Signature]* 7.5.3.7 **PRESS** and **RELEASE** the START button on the latch panel.

- OPICE *[Signature]* 7.5.3.8 **VERIFY** that the MOTOR ON light comes ON.
- OPICE *[Signature]* 7.5.3.9 After about 1 minute 45 seconds, **VERIFY** that the CLOSED light remains ON and the MOTOR ON light turns OFF.
- OPICE *[Signature]* 7.5.3.10 **LOWER** the RLU to pick up the sampler.
- OPICE *[Signature]* 7.5.3.11 **RAISE** the sampler about 1 foot, then **REMOVE** the core barrel and sampler.
- OPICE *[Signature]* 7.5.3.12 **RAISE** the RLU into the SR.

7.5.4 **TEST** the SR cable counters as directed below:

NOTE - Testing of the SR cable counters should only be done where the RLU can be kept clean and where a continuous load can be applied to the SR cable.

- OPICE *[Signature]* 7.5.4.1 **SET** the SR hoist motor speed at 100.
- OPICE *[Signature]* 7.5.4.2 **LOWER** the RLU until it is below the SR.
- OPICE *[Signature]* 7.5.4.3 **ATTACH** a 50 foot tape measure to the RLU.
- OPICE *[Signature]* 7.5.4.4 **RECORD** in the table below, the initial mechanical and digital values and the initial tape value at a reference on the SR.
- OPICE *[Signature]* 7.5.4.5 **DISCHARGE** about 20 feet of cable.
- OPICE *[Signature]* 7.5.4.6 **RECORD** below, the final mechanical and digital cable counter values and the final cable measurement at the same reference, then compute the difference for each.
- OPICE *[Signature]* 7.5.4.7 **RAISE** the RLU to the SR, then **REMOVE** the tape measure.
- OPICE *[Signature]* 7.5.4.8 **RAISE** the RLU into the SR.

DESCRIPTION	CONDITION	Tape Measure	Encoder	Mechanical
Final Value	For Record Only	20' 8 3/4"	28.35'	28.32
Initial Value	For Record Only	0' 9"	8.36'	8.35
Difference	For Record Only	19' 11 3/4"	20.01' 7/8	19.97'

19.99' 7/8

7.6 NITROGEN SUPPLY SYSTEM

Refer to Figure 16, Figure 17, and Figure 18 to identify the instrumentation displays and controls and the purge gas controls referenced throughout the remainder of this test procedure.

Figure 16) Instrumentation Display Panel.

Figure 17 Video Graphic Recorder and HBD Instrumentation Controls

Figure 18) Purge Gas Controls.

- OP/ICE B2H 7.6.1 **CONNECT** the nitrogen supply line from the PGT to the sample truck. The receptacle on the truck is located below the platform by the driver's door.
- OP/ICE B2H 7.6.2 **CONNECT** the VENT TO TANK line to an acceptable vent device.
- OP/ICE B2H 7.6.3 **FOLLOW** the operating procedures to set up and start the PGT systems.
- 7.6.4 **TEST** the hydrostatic head system as directed below:
- OP/ICE B2H 7.6.4.1 **VERIFY** that the DS and SR pressure regulators are set to 35 ± 2.5 psi.
- OP/ICE B2H 7.6.4.2 **CONNECT** the sampler CA, cable spray washer and core barrel with sampler and bit to the SR.
- OP/ICE B2H 7.6.4.3 **CLOSE** the isolation valve on the sampler CA and SR ball valve.
- OP/ICE B2H 7.6.4.4 **VERIFY** that the green DS PRESSURE (DS VENTED light) indicators are ON.
- OP/ICE B2H 7.6.4.5 **CONNECT** the SUPPLY DRILL STRING line from the right rear of the truck to the sampler CA.
- OP/ICE B2H 7.6.4.6 **SUBMERGE** the bit in 1 to 2 feet of water.
- OP/ICE B2H 7.6.4.7 **VERIFY** that the DRILL STRING FLOW control is CLOSED.
- OP/ICE B2H 7.6.4.8 **PLACE** the purge gas MODE switch to SAMPLE REC and the DS GAS switch in the ON position.
- OP/ICE B2H 7.6.4.9 **OPEN** the DS FLOW control to establish minimum flow (about 0.3 scfm) flow through the DS.
- OP/ICE B2H 7.6.4.10 **VERIFY** that the SR flow control is CLOSED.
- OP/ICE B2H 7.6.4.11 **POSITION** the SR GAS switch to ON.
- OP/ICE B2H 7.6.4.12 **OPEN** the SR FLOW control valve. As the SR PRESSURE approaches the DS pressure, **REDUCE** the SR flow to a minimum (about 0.3 scfm).
- OP/ICE B2H 7.6.4.13 With the SR ball valve and isolation valve closed, **RECORD** the SR and DS pressures, green light status in the table below.
- OP/ICE B2H 7.6.4.14 **OPEN** the sampler CA isolation valve and SR ball valve.
- OP/ICE B2H 7.6.4.15 With the valves open, **RECORD** the SR and DS pressures and green light status in the table below.
- OP/ICE B2H 7.6.4.16 **RAISE** the sampler from the core barrel into the SR using the RLU.
- OP/ICE B2H 7.6.4.17 **RECORD** the SR and DS pressures and green light status in the table below.
- OP/ICE B2H 7.6.4.18 **CLOSE** the sampler CA isolation valve.

OP/CE 82H 207.6.4.19 **STOP** flow to the SR by placing the SR GAS FLOW switch to the OFF position.OP/CE 82H 207.6.4.20 When the green SR PRESSURE (SR VENTED) indicators turn ON, **CLOSE** the SR flow control.

PARAMETER		CONDITI ON	Pressure (psi)	Green Lights (ON/OFF)		
				SR end	DS end	Inst. Cabinet
7.6.4.13 VALVES CLOSED	DS	For Record Only	2.45	OFF	OFF	OFF
	SR	For Record Only	5.44	OFF	N/A	OFF -N/A
7.6.4.15 VALVES OPEN	DS	For Record Only	3.34	OFF	OFF	OFF
	SR	For Record Only	3.61	OFF	N/A	OFF -N/A
7.6.4.17 SAMPLER OUT	DS	For Record Only	0.58	OFF	OFF	OFF
	SR	For Record Only	0.83	OFF	N/A	OFF -N/A
7.6.4.21 SAMPLER CA CLOSED	DS	For Record Only	0.53	OFF	OFF	OFF
	SR	For Record Only	0.12 0.3 ^{0.45} <u>ON</u>	ON	N/A	ON -N/A
7.6.4.25 SAMPLER IN	DS	For Record Only	1.12	OFF	OFF	OFF
	SR	For Record Only	1.20	OFF	N/A	OFF -N/A
7.6.4.30 SAMPLER CA CLOSED	DS	For Record Only	3.12	OFF	OFF	OFF
	SR	For Record Only	0.11	ON	N/A	ON -N/A
7.6.4.33 DS FLOW OFF	DS	For Record Only	0.44	OFF	OFF	OFF
	SR	For Record Only	0.12	ON	N/A	ON -N/A
7.6.4.35 DS VENTED	DS	For Record Only	0.02	ON	ON	ON
	SR	For Record Only	0.13	ON	N/A	ON -N/A

OP/CE 82H 207.6.4.21 **RECORD** the SR and DS pressures and green light status in the table above.OP/CE 82H 207.6.4.22 **POSITION** the SR GAS switch to ON.OP/CE 82H 207.6.4.23 **OPEN** the SR FLOW control valve. As the SR PRESSURE approaches the DS pressure, **REDUCE** the SR flow to a minimum (about 0.3 scfm)OP/CE 82H 207.6.4.24 **OPEN** the sampler CA isolation valve and **LOWER** the sampler into the core barrel.OP/CE 82H 207.6.4.25 With the valves open, **RECORD** the SR and DS pressures and green light status in the table above.

OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.26	RAISE the RLU into the SR.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.27	CLOSE the sampler DA isolation valve.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.28	STOP flow to the SR by placing the SR GAS switch to the OFF position.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.29	When the green SR PRESSURE (SR VENTED) indicators turn ON, CLOSE the SR flow control valve.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.30	RECORD the SR and DS pressures and green light status in the table above.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.31	CUT-OFF the flow to the drill string by placing the DS GAS switch to the OFF position.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.32	PLACE the gas supply MODE switch to the DRILL position.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.33	RECORD the SR and DS pressures and green light status in the table above.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.34	OPEN the manual DRILL STRING VENT valve until the DS PRESSURE (DS VENTED) light turns ON, then close the valve.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.35	RECORD the SR and DS pressures and green light status in the table above.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.36	CLOSE the DS flow control valve.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.4.37	REMOVE the equipment from the SR.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.5	ROTATE the platform to position the drill head to the rear.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.6	ATTACH a core barrel with sampler and drill bit to the QR.
OP/ICE <u>B2H</u> <i>[Signature]</i>	7.6.7	VERIFY that the PG pressure regulator is set to 85 ± 5 psi.

7.6.8 PRESSURIZE the DS as directed below.

OP/CE me, TRF 7.6.8.1 VERIFY that the PG FLOW control valve is CLOSED.

OP/CE me, TRF 7.6.8.2 PLACE the MODE switch in the DRILL position.

OP/CE me, TRF 7.6.8.3 POSITION the PURGE GAS switch to ON.

NOTE - At this point, the SR is vented and PG flow may be started past the bit.

OP/CE me, TRF 7.6.8.4 VERIFY that the green PG PRESSURE (PG VENTED) indicator is ON.

OP/CE me, TRF 7.6.8.5 OPEN the PG FLOW control to medium flow (about 30 scfm).

OP/CE me, TRF 7.6.8.6 RECORD the pressure, flow rate, and temperature in the table below.

OP/CE me, TRF 7.6.8.7 VERIFY that the green PG PRESSURE (PG VENTED) indicator is OFF.

	PARAMETER	CONDITION			
MEDIUM	Pressure (psig)	For Record Only	Disp: 37.1	Gage: 9	N/A
	Flow Rate (scfm)	For Record Only	1: 35.9	2: 37.5	3: 38.0
CONDITIONS	Temperature (°F)	For Record Only	Disp: 73	N/A	N/A
MAXIMUM	Pressure (psig)	For Record Only	Disp: 36	Gage: 37	N/A
	Flow Rate (scfm)	For Record Only	1: 118	2: 120	3: 120
CONDITIONS	Temperature (°F)	For Record Only	Disp: 73	N/A	N/A

OP/CE me, TRF 7.6.8.8 Fully OPEN the PG FLOW control to obtain maximum flow.

OP/CE me, TRF 7.6.8.9 RECORD the pressure, flow rate, and temp. in the table above.

OP/CE me, TRF 7.6.8.10 PLACE the PURGE GAS switch to OFF, then CLOSE the PURGE GAS flow control valve when the green light turns ON.

OP/CE me, TRF 7.6.9 REMOVE the equipment from the quill rod.

7.6.10 TEST Nitrogen heater unit as directed below:

NOTE -

~~If ambient temperature is greater than 50°F, install and operate the nitrogen chiller upstream of the heater unit.~~

- 7.6.10.1 OPERATE CST as necessary to achieve ^{TYPICAL} maximum purge gas flow for this test.
- 7.6.10.2 CONNECT hose from PGT to heater.
- 7.6.10.3 CONNECT hose from heater to CST.
- 7.6.10.4 CONNECT power cable from EDT to heater.
- 7.6.10.5 TURN on power to heater.
- 7.6.10.6 ADJUST temperature set-point on heater, per cog engineer direction.
- 7.6.10.7 RECORD the input, output and set-point temperatures in the below table.
- 7.6.10.8 RECORD the ^{TEMPERATURE} ~~PGT~~ of gas on CST with ^{TYPICAL} maximum purge gas flow.

FOR RECORD ONLY				
INPUT TEMPERATURE	OUTPUT TEMPERATURE	SET POINT TEMPERATURE	CST PG TEMPERATURE	CST PG FLOW
73	105-110	107	71	35

HEATER B

AMBIENT TEMP 73

EXCEPTION 7.6.10 HEATER DID NOT IMPACT CST PG TEMP.

TRF
6/20/15

*Exception
mf w/ 2/1/05*

7.6.11 TEST Nitrogen chiller unit as directed below:

NOTE -

~~If ambient temperature is less than 90F, install and operate the nitrogen heater upstream of the chiller unit.~~

OP/CE /

7.6.11.1

OPERATE CST as necessary to achieve ^{TYPICAL} ~~maximum~~ purge gas flow for this test.

OP/CE /

7.6.11.2

Record Identification number from chiller unit in here.

--

OP/CE /

7.6.11.3

CONNECT hose from PGT to chiller.

OP/CE /

7.6.11.4

CONNECT hose from chiller to CST.

OP/CE /

7.6.11.5

CONNECT power cable from EDT to chiller.

OP/CE /

7.6.11.6

TURN on power to chiller.

OP/CE /

7.6.11.7

ADJUST temperature set-point on chiller, per cog engineer direction.

OP/CE /

7.6.11.8

RECORD the input, output and set-point temperatures in the below table.

OP/CE /

7.6.11.9

RECORD the ^{TEMPERATURE} ~~PGT~~ of gas on CST with ^{TYPICAL} ~~maximum~~ purge gas flow.

FOR RECORD ONLY				
INPUT TEMPERATURE	OUTPUT TEMPERATURE	SET POINT TEMPERATURE	CST PG TEMPERATURE	CST PG FLOW

OP/CE /

7.6.12

SHUT DOWN the nitrogen trailer per operating instructions.

7.7 CRITICAL ALARM CHECKS

The sample truck computer continuously monitors several conditions during operation of the truck. Some of the information is monitored to warn the operator of abnormal conditions which may be easily corrected. The most severe result of abnormal conditions of this sort is a frequent sounding of the horn and strobe. These alarm conditions have been thoroughly tested during acceptance testing and are described below. Should an alarm of this nature occur during testing, the operator should simply take action to correct the situation.

The ENCLOSURE TEMPERATURE alarms are described below:

The operating temperature of the instrumentation assembly must be maintained in order to provide accurate data. To accomplish this, the enclosure is equipped with an air conditioner and heater. If the enclosure temperature is above 90°F or below 50°F, the panel light will flash fast. If the condition persists for 60 seconds, the horn and strobe will go off.

The PURGE GAS TEMPERATURE alarms are described below:

Due to various reasons, purge gas temperatures which are too low or too high may be present given certain atmospheric conditions. If purge gas temperatures below 35°F or above 100°F are detected, the horn and strobe will go off and the panel light will flash fast.

The HYDROSTATIC HEAD DS ALARM is described below:

In order to maintain hydrostatic head in the drill string, a steady flow must be maintained. The mechanical flow valves have a continuous minimum flow rate of approximately 0.3 scfm as long as the supply pressure is at least 35 psig. If the main supply pressure drops below 60 psig, the horn and strobe will go off and the panel light will flash fast.

The HYDROSTATIC HEAD SR ALARM is described below:

In order to assure flow into the SR, if the supply pressure drops below 60 psig the horn and strobe will go off and the panel light will flash fast.

The function of the green pressure indicators is as follows:

The green SR PRESSURE (SR VENTED), DS PRESSURE (DS VENTED), and PURGE GAS PRESSURE (PG VENTED) indicators enable ground operators to know whether a valve can be opened safely. The SR PRESSURE (SR VENTED) and DS PRESSURE (DS VENTED) lights turn ON when no pressure (less than 0.1 psi) is detected. The PURGE GAS PRESSURE (PG VENTED) light turns ON when the grapple box is not pressurized (less than 0.3 psi). The platform operator must verify the "GREEN" condition by observing the pressure displays and the gages within the purge gas cabinet prior to signaling the ground operators to open the valves.

ED EXCEPTION
 7.7.1-7.7.10/3
 7/4/95

If the computer detects an operating condition which may indicate equipment failure or other unacceptable condition which may require immediate attention, the operator will be warned of the situation. If not corrected, the drill engine will shut down. These alarms are simulated below.

- OP/ICE MPC 7.7.1 **POSITION** the drill head for drilling into simulant.
- OP/ICE MPC 7.7.2 **ATTACH** a core barrel and bit to the QR.
- OP/ICE MPC 7.7.3 **PLACE** the nitrogen MODE switch to the DRILL position and the PURGE GAS switch to ON.
- OP/ICE MPC 7.7.4 **SET** PURGE GAS flow to near 40 scfm.
- OP/ICE MPC 7.7.5 **VERIFY** that the chuck is CLOSED.
- OP/ICE MPC 7.7.6 **PLACE** the transmission in gear and **ENGAGE** the clutch.
- OP/ICE MPC 7.7.7 **ADJUST** the engine throttle to set a drill speed near 45 rpm.
- 7.7.8 **COMPLETE** the steps below to test the HIGH DRILL SPEED ALARM:

Drill bit rotation is a critical operating parameter. The bit speed is limited to 55 rpm. If the rpm exceeds 55 for 10 seconds, the horn and strobe will go off. If not corrected within 45 seconds, the truck will shut down.

- OP/ICE MPC 7.7.8.1 **SET** the drill speed to 60 rpm for at least 10 seconds. **OBSERVE** that the HORN sounds, the STROBE flashes, and the HIGH RPM light flashes fast.
- OP/ICE MPC 7.7.8.2 **PRESS** the ALARM ACKNOWLEDGE button. **OBSERVE** that the HIGH RPM light stops blinking and remains lit.
- OP/ICE MPC 7.7.8.3 **REDUCE** the drill speed to near 45 rpm. **OBSERVE** that the HIGH RPM light flashes slowly.
- OP/ICE MPC 7.7.8.4 **PRESS** the ALARM RESET button. **OBSERVE** that the HIGH RPM light goes out.
- OP/ICE/QC MPC 7.7.8.5 **INCREASE** the drill speed to near 60 rpm. After 45 seconds, **OBSERVE** that the truck automatically shuts down (acknowledge the alarm as it sounds.)
- OP/ICE MPC 7.7.8.6 **DISENGAGE** the clutch and restart the engine.
- 7.7.8.7 **COMPLETE** the steps below to test the high RPM ALARM LOGIC:
- 7.7.8.7.1 Have instrument tech. **DISCONNECT** the ^{Instrument} power cable to one of the RPM sensors.
- ~~7.7.8.7.2 Have the instrument tech. **CONNECT** the test plug to the power cord to indicate zero flow.~~

ED EXCEPTION
 7/4/95
 7/4/95

M = M.C. Wingfield
 6/27/95

OP/ICE/MRC *2/27/95*

7.7.8.7.3 ENGAGE the clutch and increase the RPM to near 60 RPM. VERIFY alarm sounds for high RPM.

OP/ICE/MRC *2/27/95*

7.7.8.7.4 After 45 seconds, OBSERVE that the truck automatically shuts down (acknowledge the alarm as it sounds).

OP/ICE/MRC *2/27/95*

7.7.8.7.5 DISENGAGE clutch and RESTART equipment.

OP/ICE/MRC *2/27/95*

7.7.8.7.6 ACKNOWLEDGE and RESET alarm.

OP/ICE/MRC *2/27/95*7.7.8.7.7 ~~REMOVE plug from RPM sensor cord and~~ ^{RPM} reconnect power cord. REMOVE power cord for other sensor ~~and install test plug for cord.~~OP/ICE/MRC *2/27/95*

7.7.8.7.8 INCREASE the drill speed to near 60 rpm. After 45 seconds, OBSERVE that the truck automatically shuts down (acknowledge the alarm as it sounds).

OP/ICE/MRC *2/27/95*7.7.8.7.9 ^{Disengage clutch} RESTART equipment.OP/ICE/MRC *2/27/95*7.7.8.7.10 ~~DISENGAGE clutch,~~ ACKNOWLEDGE and RESET alarm.OP/ICE/MRC *2/27/95*7.7.8.7.11 ~~REMOVE plug from RPM sensor cord and~~ ^{RPM} reconnect power cord.OP/ICE/MRC *2/27/95*7.7.8.7.12 ENGAGE clutch and throttle engine to set low RPM (10-³⁵ RPM).

7.7.9 COMPLETE the steps below to test the PURGE GAS FLOW ALARMS:

Adequate purge gas flow must be maintained to cool the rotating drill bit. A flow of at least 30 scfm is required to keep the bit cool. If insufficient flow is detected for more than 10 seconds, the horn and strobe will go off. If this situation is not corrected within 35 seconds, the drill engine will shut down.

If a flow in excess of 100 scfm is detected for more than 10 seconds, the operator must be made aware of a possible problem with the purge system, so the horn and strobe will go off. If deemed necessary by the operator, the truck must be manually shut down.

OP/ICE/MRC *2/27/95*

7.7.9.1 SET PURGE GAS flow to greater than 100 scfm for 10 seconds. OBSERVE that the HORN sounds, the STROBE flashes, and the PURGE GAS FLOW HIGH light flashes fast.

OP/ICE/MRC *2/27/95*

7.7.9.2 PRESS the ALARM ACKNOWLEDGE button. OBSERVE that the PURGE GAS FLOW HIGH light stops blinking and remains lit.

OP/ICE/MRC *2/27/95*

7.7.9.3 REDUCE the PURGE GAS flow to near 50 scfm. OBSERVE that the PURGE GAS FLOW HIGH light flashes slowly.

OP/ICE/MRC *2/27/95*

7.7.9.4 PRESS the ALARM RESET button. OBSERVE that the PURGE GAS FLOW HIGH light goes out.

M. Wingfield 6/27/95

- OP/CE/QC MAC, 2/27, 2/28 7.7.9.5 SET PURGE GAS flow near 25 scfm for 10 seconds. **OBSERVE** that the HORN sounds, the STROBE flashes, and the PURGE GAS FLOW LOW light flashes fast.
- OP/CE/QC MAC, 2/27 7.7.9.6 PRESS the ALARM ACKNOWLEDGE button. **OBSERVE** that the PURGE GAS FLOW LOW light stops blinking and remains lit.
- OP/CE/QC MAC, 2/27 7.7.9.7 INCREASE the PURGE GAS flow near 50 scfm. **OBSERVE** that the PURGE GAS FLOW LOW light flashes slowly.
- OP/CE/QC MAC, 2/27 7.7.9.8 PRESS the ALARM RESET button. **OBSERVE** that the PURGE GAS FLOW LOW light goes out.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.9 SET PURGE GAS flow near 25 scfm. **OBSERVE** that after 35 seconds the truck automatically shuts down (acknowledge the alarm as it sounds).
- 7.7.9.10 COMPLETE the steps below to test the low flow alarm logic:

Note:

The below steps are to test the situation when one meter is not functioning and a low flow situation exists.

- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.1 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meter #1.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.2 DECREASE flow to near 20 SCFM and **OBSERVE** low flow alarm sounds.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.3 INCREASE flow to near 50 SCFM, **ACKNOWLEDGE** and **RESET** alarm.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.4 **TURN ON** power for flow meter #1.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.5 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meter #2.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.6 DECREASE flow to near 20 SCFM and **OBSERVE** low flow alarm sounds.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.7 INCREASE flow to near 50 SCFM, **ACKNOWLEDGE** and **RESET** alarm.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.8 **TURN ON** power for flow meter #2.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.9 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meter #3.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.10 DECREASE flow to near 20 SCFM and **OBSERVE** low flow alarm sounds.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.11 INCREASE flow to near 50 SCFM, **ACKNOWLEDGE** and **RESET** alarm.
- OP/CE/QC MAC, 2/27, 2/28 7.7.9.10.12 **TURN ON** power for flow meter #3.

MAC = M.C. Wingfield Q.C.
8/27/95

Note:

The below steps are to test the situation when one meter is not functioning and a **low** ~~flow~~ ^{flow} situation exists.

OPICE/QC mc 27 7/11

7.7.9.10.13 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meters #1 and #2.

OPICE/QC mc 27 7/11

7.7.9.10.14 **OBSERVE** ^{HIGH} low flow alarm sounds.

OPICE/QC mc 27 7/11

7.7.9.10.15 **TURN ON** power for flow meters #1.

OPICE/QC mc 27 7/11

7.7.9.10.16 **ACKNOWLEDGE** and **RESET** alarm.

OPICE/QC mc 27 7/11

7.7.9.10.17 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meter #3.

OPICE/QC mc 27 7/11

7.7.9.10.18 **OBSERVE** ^{HIGH} low flow alarm sounds.

OPICE/QC mc 27 7/11

7.7.9.10.19 **TURN ON** power for flow meter #2.

OPICE/QC mc 27 7/11

7.7.9.10.20 **ACKNOWLEDGE** and **RESET** alarm.

OPICE/QC mc 27 7/11

7.7.9.10.21 With the drill rotating and flow near 50 SCFM, **TURN OFF** the power to flow meter #1.

OPICE/QC mc 27 7/11

7.7.9.10.22 **OBSERVE** ^{HIGH} low flow alarm sounds.

OPICE/QC mc 27 7/11

7.7.9.10.23 **TURN ON** power for flow meters #3 and #1.

OPICE/QC mc 27 7/11

7.7.9.10.24 **ACKNOWLEDGE** and **RESET** alarm.

mc = m.c. Wingfield Q.C.
6/27/95

7.7.10 COMPLETE the steps below to test the BIT DOWN FORCE ALARM:

Drill bit downward force is a critical operating parameter. The down force limit is 1170 pounds. If an excessive force is maintained for 5 seconds, the horn and strobe will go off. If the situation is not corrected within 45 seconds, the drill engine will shut down.

OPICE <u>mel, 2/2</u>	7.7.10.1	PLACE hard saltcake simulant drum under drill head.
OPICE <u>mel, 2/2</u>	7.7.10.2	ATTACH core barrel and bit.
OPICE <u>mel, 2/2</u>	7.7.10.3	ADJUST the engine throttle to idle speed.
OPICE <u>mel, 2/2</u>	7.7.10.4	ENGAGE clutch on drill engine.
OPICE <u>mel, 2/2</u>	7.7.10.5	LOWER the rams until the bit contacts the drilling surface.
OPICE/QC <u>mel, 2/2</u>	7.7.10.6	MONITOR the downward force. OPEN the DOWN ram hydraulic valve to increase the force beyond 1170 pounds for at least 5 seconds. OBSERVE that the HORN sounds, the STROBE flashes, and the DOWN FORCE HIGH light flashes fast.
OPICE <u>mel, 2/2</u>	7.7.10.7	PRESS the ALARM ACKNOWLEDGE button. OBSERVE that the DOWN FORCE HIGH light stops blinking and remains lit.
OPICE <u>mel, 2/2</u>	7.7.10.8	DECREASE the drill bit down force below the 1170 pound limit. OBSERVE that the DOWN FORCE HIGH light flashes slowly.
OPICE <u>mel, 2/2</u>	7.7.10.9	PRESS the ALARM RESET button. OBSERVE that the DOWN FORCE HIGH light goes out.
OPICE/QC <u>mel, 2/2</u>	7.7.10.10	MONITOR the downward force. OPEN the DOWN ram hydraulic valve to increase the force beyond 1170 pounds. OBSERVE that after 45 seconds the drill automatically shuts down (acknowledge the alarm as it sounds).
OPICE <u>mel, 2/2</u>	7.7.10.11	DISENGAGE the clutch.
OPICE <u>mel, 2/2</u>	7.7.10.12	PLACE PURGE GAS switch to OFF.
OPICE <u>mel, 2/2</u>	7.7.10.13	CLOSE the PURGE GAS flow control.

*mel = m.c. Wingfield C.C.
6/27/95*

7.8 CONNECTION VERIFICATION TEST

NOTE: This test is intended to verify all fittings and receptacles mate properly. If a connection was made in a previous section **VERIFY** connection and initial step.

OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.1	CONNECT the 120/240 volt power cable to the sample truck.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.2	CONNECT the 240 volt power cable to the air compressor.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.3	CONNECT the 240 volt power cable to the water heater receptacle on the support truck.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.4	CONNECT the power cable from the service trailer to the generator.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.5	CONNECT the 480 volt power cable from the generator to the exhauster.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.6	CONNECT the 120 volt power cable from the PGT to the diesel generator (do not use the propane generator on the PGT for this test).
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.7	CONNECT the 480 volt power cable between the breathing air compressor and the generator.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.8	PLUG IN the 480 volt space heater to the EDT.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.9	CONNECT the electrical grounding wire from the generator an acceptable ground at the test site.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.10	CONNECT the electrical grounding wire from the service trailer to an acceptable ground at the test site.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.11	CONNECT the electrical grounding wire from the exhauster to an acceptable ground at test site.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.12	CONNECT the exhauster interlock cable, from the exhauster to the sample truck.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.13	CONNECT the nitrogen supply line from the PGT to the sample truck. The receptacle on the truck is located below the platform by the driver's door.
EXCEPTION 6/27/95 TRF
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.14	CONNECT the nitrogen supply line from the PGT to the exhauster. The receptacle on the exhauster is on pre-filter inlet.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.15	CONNECT the nitrogen VENT TO TANK line to the vent port on the drill rod washer.
EXCEPTION 6/27/95 TRF
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.16	CONNECT THE NITROGEN HEATER (INDGELO) INTO THE NITROGEN LINE AND CONNECT POWER CABLE.
OP/CE <u>BH</u> / <u>TRF</u>	7.8.0.17	CONNECT THE NITROGEN CHILLER INTO THE NITROGEN LINE AND CONNECT POWER CABLE.

7.9 SYSTEM START UP / POWER LOADING TEST

NOTE: The purpose of this test is to verify that the generator is capable of supplying enough power to run equipment when fully loaded.

OP/ICE BAB / TRF 7.9.1 **START** the diesel generator.

OP/ICE BAB / TRF 7.9.2 **START** the Breathing Air Compressor (operate the compressor so that the pump motor cycles frequently, i.e. vent the tank).

OP/ICE BAB / TRF 7.9.3 **START** the air compressor on the sample truck (operate the compressor so the pump motor cycles frequently, i.e. vent the tank).

OP/ICE BAB / TRF 7.9.4 **START** the exhauster using cold start-up sequence. Do not calibrate Rosemont hydrocarbon analyzer or wait two hours for unit to stabilize. (Exhauster heater should cycle frequently.)

OP/ICE BAB / TRF 7.9.5 **TURN ON** the water heater on the support truck. (The heater should be heating throughout this test. If necessary, remove the heat blankets from the exterior of the water drum.)

OP/ICE BAB / TRF 7.9.6 **TURN ON** the water pump on the PGT. (Power should be supplied to the heater from the large generator not the one attached to the PGT). Also ~~TURN ON~~ POWER TO CHILLER.

OP/ICE BAB / TRF 7.9.7 **TURN ON** flood lights on the service trailer.

OP/ICE BAB / TRF 7.9.8 **TURN ON** the 480 volt space heater.

OP/ICE BAB / TRF 7.9.9 **TURN ON** the power to all breakers on the sample truck console.

OP/ICE BAB / TRF 7.9.10 **START** the drill engine on the sample truck.

OP/ICE BAB / TRF 7.9.11 **TURN ON** the air conditioner in the service trailer (~~allow the AC to operate for 10 minutes then TURN ON the heater in the service trailer. After 10 minutes TURN~~ ON the air conditioner back on and run system for an additional 10 minutes.

OP/ICE BAB / TRF 7.9.12 **TURN ON** NITROGEN HEATER/CHILLER.

OP/ICE BAB / TRF 7.9.13 **OPERATE** CORE SAMPLE TRUCK FOR 30 MINUTES.

7.10 EXHAUSTER TEST

OPICE 7.10.1

CONDUCT exhauster test per WHC-SD-WM-OTP-176.

OPICE 7.10.2

VERIFY exhauster test has been completed and all exceptions documented.

7.11 EXHAUSTER ALARM TEST

OP/ICE MAC MF 7.11.1 **START** the Exhauster Calibration of instruments is not necessary for this section.

OP/ICE MAC MF 7.11.2 **PLACE** the Exhauster Interlock Override switch to OFF position.

7.11.3 **COMPLETE** the steps below to test the EXHAUSTER INTERLOCK ALARM:

NOTE: The exhauster is tied to the truck via an interlock cable. This interlock is intended to prevent the sample truck from pressurizing the tank in the event the exhauster fails. The operator will be warned via the horn and strobe 5 seconds prior to the interlock shutting down the truck. There is also a 5 second pre-alarm delay for temporary signal loss.

OP/ICE MAC MF 7.11.3.1 With the drill engine running **TURN ON** the PURGE GAS and increase the flow to approx 40 scfm.

7.11.3.2 **ENGAGE** the clutch and bring the drill string RPM to 40.

OP/ICE MAC MF 7.11.3.3 **SHUT OFF** the fan on the exhauster. **OBSERVE** that after 5 seconds the HORN sounds, the STROBE flashes, and the EXHAUSTER SHUTDOWN light flashes fast.

OP/ICE MAC MF 7.11.3.4 After 5 additional seconds, **OBSERVE** that the truck automatically shuts down (acknowledge the alarm as it sounds).

OP/ICE MAC MF 7.11.3.5 **VERIFY** that the purge gas is automatically cut off when the truck shuts down.

OP/ICE MAC MF 7.11.3.6 **DISENGAGE** the clutch.

OP/ICE MAC MF 7.11.3.7 **PLACE** PURGE GAS switch to OFF.

OP/ICE MAC MF 7.11.3.8 **CLOSE** the PURGE GAS flow control.

OP/ICE MAC MF 7.11.3.9 **START** exhauster fan and **ACKNOWLEDGE** exhauster alarms.

OP/ICE MAC MF 7.11.3.10 **CLEAR** the EXHAUSTER SHUTDOWN alarm by pressing RESET.

02.11.7.12

SPRAY WASHER TESTING

OP/CE

7.12.1

TURN ON the power switch for the spray wash water drum and **VERIFY** the spray wash system is able to heat 55 gallons of water to raise the water temperature a minimum of 80°F (from approximately 50°F to 130°F) within 2 hours. **RECORD** time required to heat water in the Table below.

Parameter	Start	Stop
Time:	11:15	12:45
Water Temp (°F)	40	130
Ambient Temp (°F)	80	85

OP/CE

7.12.2

TURN ON the spray wash pump and verify the system is able to deliver water at 3.8 gpm (min) and 400 psig (min) to the six spray washer nozzles. Verify flow by collecting water into graduated container. **RECORD** the water pressure and flow in the table below.

Flow Meter Flow Rate (gpm)	4.0
Measured Flow Rate (gpm)	3.9
Pressure (psig)	600+

EXCEPT. ON
4/27/95
TRF

[This page intentionally blank]

8.0 TEST PROCEDURE (SAMPLING)

This portion of the OTP is intended to be generic and flexible. As the sample medium changes, different portions of this test procedure will be used and others will be skipped entirely. It is left to the PIC/COG's discretion to use appropriate methods to obtain samples as the equipment operating parameters will depend upon the characteristics of the waste being sampled. At a minimum 5 segments will be taken with the entire complement of equipment running as detailed in section 7.9.

8.1 PREPARE TO SAMPLE

NOTE: Core Sample / Inspection data sheet shall be completed EVERY time the RMCS truck is powered up.

WARNING

Contact with rotating equipment may cause severe bodily injury.

- EXCEPTION
6/24/15
THE
WATER IN
CONNECTORS
8.0 GENERAL*
- EXCEPTION
6/24/15
THE
WATER IN
CONNECTORS
8.0 GENERAL*
- EXCEPTION
6/24/15
THE
WATER IN
CONNECTORS
8.0 GENERAL*
- 8.1.1 IF drill engine is shutoff for any reason during the performance of this work procedure, **VERIFY** clutch is disengaged prior to restarting.
 - 8.1.2 **POSITION** sample truck and support vehicles for sampling.
 - 8.1.3 **ENSURE** rotating platform edge is within 18 inches of riser center.
 - 8.1.4 **PIC REQUEST** Electrician ground generator and service trailer/auxiliary power distribution trailer.
 - 8.1.5 **PIC VERIFY** generator and service trailer/auxiliary power distribution trailer are grounded.
 - 8.1.6 **VERIFY** disconnect for 480 volt service trailer/auxiliary power distribution trailer receptacle on generator is OFF.
 - 8.1.7 **VERIFY** the 480V power cable from the service trailer/auxiliary power distribution trailer to the portable generator is connected.
 - 8.1.8 **VERIFY** the 120/240V power cable is connected from the service trailer/auxiliary power distribution trailer to the sample truck.
 - 8.1.9 **VERIFY** the air compressor switch on the truck is OFF.
 - 8.1.10 **VERIFY** the 240V power cable is connected as follows:
 - From the service trailer/auxiliary power distribution trailer to the air compressor on the sample truck.
 - 8.1.11 **VERIFY** the service trailer main disconnect switch is ON.
 - 8.1.12 IF exhauster is to be used, **ENSURE** interlock cable to exhauster is connected.
 - 8.1.13 **ENSURE** electrical cables are protected from vehicle or other mechanical damage.

- 8.1.14 **START** portable standby generator per operating procedure
- 8.1.15 **VERIFY** the 480V disconnect from the portable generator to the service trailer/auxiliary power distribution is **CLOSED**.

WARNING

Contact with rotating equipment may cause severe bodily injury.

- 8.1.16 **ENSURE** clutch is disengaged before starting drill engine.

CAUTION

Do not operate drill engine at low idle speed while hydraulics are in use.

WARNING

Do not refuel Longyear engine until engine has cooled.

- 8.1.17 **START** and **OPERATE** the drill engine and air compressor as required.

NOTE: The center of the cask sleeves should be within 18 inches of the platform edge for access by SR. The top of the cask stand frame should be no more than 56 inches below the top of the rotating platform.

- 8.1.18 **POSITION** the cask stand near the truck as shown below.

- 8.1.19 **LEVEL** cask stand.
- 8.1.20 **PREPARE** casks and samplers per operating procedure.
- 8.1.21 **MEASURE** the QUILL ROD ADAPTER to RISER FLANGE distance (as shown below), with the drill rams in the DOWN position.

NOTE: Typically, final distance is at least 32 inches.

- 8.1.22 **ADD** an additional six inches to allow for jack collar height.

Quill Rod Adapter to Riser Flange
Distance, plus 6 inches

- 8.1.23 **REPORT** measurement to the Cog Engineer.
- 8.1.24 **WHEN** drill string calculations have been completed by engineering and verified by the PIC, **OBTAIN** drill rod lengths as specified by the Cog engineer.
- 8.1.25 **ENSURE** drill rod sections are clean, damage free, and have intact O-rings.
- 8.1.26 **ENSURE** the quill rod is in the full down position.
- 8.1.27 **LEVEL** the truck height at the FINAL QUILL ROD TO RISER FLANGE DISTANCE specified by Cog engineer, by **PERFORMING** the following:
- 8.1.27.1 **REMOVE** top retaining pin from each jack.
 - 8.1.27.2 **ENSURE** each jack has a foot installed (utilize wood pads as required).
 - 8.1.27.3 **ENSURE** all five jack controls are CLOSED.
- 8.1.28 **ENSURE** both drill ram control valves are CLOSED.
- 8.1.29 **PLACE** 4-way valve in FLOAT position.
- 8.1.30 **CONNECT** hydraulic hoses to the leveling system on core sample truck.
- 8.1.31 **PLACE** 4-way valve in RAISE position.

NOTE: Center jacks are used for stabilization of truck only. Lower these jacks after lowering front and rear lifting jacks. Lower front and rear jacks slowly so truck is lifted uniformly at all points.

8.1.32 **RAISE** and **LEVEL** truck to height specified by Cog Engineer, by using front and rear jacks only.

8.1.33 **LOWER** stabilizers to ground.

8.1.34 **INSTALL** jack collars.

8.1.35 **POSITION** 4-way valve in **FLOAT**.

8.1.36 **DISCONNECT** and **STORE** hydraulic hoses.

Note: Step 8.1.37 shall be repeated at the beginning of every shift and whenever power to instrument enclosure is interrupted.

8.1.37 **TEST** visual and audible alarm indicators as follows:

8.1.37.1 **PUSH** Alarm Test button (third from the left on bottom row of instrument panel).

8.1.37.2 **VERIFY** all red alarm light indicators on the instrument inclosure panel are **ILLUMINATED**.

8.1.37.3 **VERIFY** audible horn and blue strobe are functioning.

8.1.37.4 **IF** any of the above conditions are not met, **NOTIFY** PIC.

8.1.38 **TEST** Hydraulic Bottom Detector (HBD) by performing the following:

8.1.38.1 **RAISE** rams approximately 1 inch above bottom of stroke, so HBD testing may be performed.

8.1.38.2 **PLACE** 4-way valve in **HEAD** position.

8.1.38.3 **ENSURE** DOWN ram hydraulic control valve is **CLOSED**.

8.1.38.4 **OPEN UP** ram control valve approximately 1/3 of a turn.

8.1.38.5 **PIC TURN** Lower Ram switch on instrumentation enclosure to **SET POINT** position, then **ADJUST** Lower Ram Pressure Set Point dial as necessary to adjust set point pressure to 50 psi.

8.1.38.6 **TURN** Lower Ram Pressure/Set Point switch to **PRESSURE**.

8.1.38.7 **PIC ENSURE** HBD switch in **NORMAL** position.

8.1.38.8 **PIC DEPRESS** and **HOLD** Start Bypass button on HBD Panel.

8.1.38.9 **PLACE** 4-way control valve in **LOWER** position.

- 8.1.38.10 PIC TURN HBD Drill key ON, then **RELEASE** Start Bypass button when UP and DOWN ram gage pressures stabilize.
- 8.1.38.11 **OPEN DOWN** flow control valve to lower rams.
- 8.1.38.12 PIC TURN HBD Drill key OFF to disable HBD when HBD alarms have triggered.
- 8.1.38.13 **PLACE** 4-way valve to HEAD, then **CLOSE** both flow control valves.

CAUTION

Do not exceed 500# load capacity on platform hoist.

- 8.1.39 **INSTALL** riser assembly. IF equipment weight is unknown, USE load cell when installing equipment.
- 8.1.40 **INSTALL** sampler into core barrel.
- 8.1.41 **PUSH** core barrel through frisbee, then **CLOSE** foot clamp.
- NOTE: Use electric winch and foot clamp as required.

CAUTION

Do not exceed 500# load capacity on platform hoist.

- NOTE: If equipment weight is unknown, Use load cell when installing equipment.
- NOTE: The first 19 inch section will be installed in Section 8.2.
- 8.1.42 **INSTALL** drill rods per Cog engineer direction.
- 8.1.43 **CLOSE** foot clamp.
- NOTE: Steps 8.1.44 through 8.1.46 may be performed together.
- 8.1.44 **CONNECT** nitrogen supply from nitrogen trailer to receiving port near driver's door on truck.
- 8.1.45 **ENSURE** nitrogen trailer is in OPERATION (see operating procedure)
- 8.1.46 IF required, **PLACE** Rotary Sampling System Exhauster in service (See Exhauster OTP)
- 8.1.47 **ENSURE** Purge Gas, SR Gas, and DS Gas switches are OFF and Purge Gas Mode switch to DRILL.
- 8.1.48 **ENSURE** Drill String, SR, and PG flow control valves within PG enclosure are CLOSED.

8.1.49 **OPEN** Vent Drill String valve.

8.1.50 **VERIFY** from drill string pressure gage, drill string display, and green Drill String Vented indicator light that Vent To Tank line is **VENTED**.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

8.1.51 **CONNECT** vent line (Vent To Tank) at left rear of truck to vent port on drill rod washer.

8.1.52 **CLOSE** Vent Drill String valve.

8.2 PERFORM CORE SAMPLING

8.2.1 Cog Engineer, **INITIATE** remote data collection with the Video Graphics Recorder. The table below identifies the parameters recorded. Data collection will continue at the discretion of the Cog Engineer.

Channel	Parameter Monitored (units)
1	Purge Gas Flow Rate (scfm)
2	Purge Gas Pressure (psi)
3	Drill Ram Stroke (inches)
4 5	Grapple Hoist Load Cell (lbs)
5 4	Not Used
6	Shielded Receiver Nitrogen Pressure (psi)
7	Drill String Nitrogen Pressure (psi)
8	Drill Bit Rotational Speed (rpm)
9	Drill Bit Penetration Rate (ipm)
10	Drill Bit Down Force (lbs)
11	Lower Ram Pressure Set Point (psi)
12	Lower Ram Pressure (psi)

EXCEPTION
about the
TRF

EXCEPTION
TRF
VGR
visibility

EXCEPTION
TRF
VGR
REMOTE
DOWNLOAD

8.2.2 **ATTACH** a 19 inch drill rod to the assembled drill string.

CAUTION

Do not lower rams too far with chuck open as anti-rotation bracket stud may unseat from retaining groove.

8.2.3 **LOWER** quill rod, **OPEN** chuck, and **CONNECT** to drill string.

8.2.4 **RAISE** chuck to contact quill rod stop, then **CLOSE** chuck.

8.2.5 **OPEN** foot clamp (raise rams if necessary to release).

8.2.6 **TURN** Purge Gas switch to ON.

8.2.7 **IF** sampling in push mode, **PERFORM** the following:

8.2.7.1 **ADJUST** ram for 19 inch travel.

8.2.7.2 **SET** Lower Ram Set-point to limit force applied to bit per Cog engineer.

8.2.8 **IF** sampling in rotary mode, **PERFORM** the following:

8.2.8.1 **PLACE** exhauster override switch to INTERLOCK.

8.2.8.2 **SET** Lower Ram Set-point to within 100 PSI of Ram Pressure Down per Cog engineer.

8.2.8.3 **ESTABLISH** PG flow of approximately 40 scfm or as necessary.

8.2.9 **IF** this is the first segment **AND** segment is to be taken in rotary mode, **PERFORM** the following:

8.2.9.1 **SET** Recorder Mode switch to OPERATE position.

8.2.9.2 **LOWER** rams until a rise of approximately 100 pounds is observed on downward force display, then **CLOSE** Down ram control valve.

*Exception
TFT
6/20/16*

8.2.9.3 **ENGAGE** clutch to begin drill string rotation at ²⁵/~~10~~ rpm or as necessary.

8.2.9.4 **PLACE** 4-way valve in RAISE position.

8.2.9.5 **ADJUST** Down ram control valve to obtain 1-2 ipm penetration rate for approximately 2.5 inches, then **CLOSE** Down ram control valve.

8.2.9.6 **DISENGAGE** clutch.

8.2.10 **IF** not taking first sample, adjust ram for 19 inch travel.

8.2.11 **LOWER** grapple until hoist motor automatically stops.

8.2.12 **PLACE** actuator mode switch in SAMPLING position then **HOLD** hoist directional switch in UP position. **WHEN** hoist motor stops, **RELEASE** hoist switch.

8.2.13 **IF** this is not the final sample, **PLACE** the 4-way valve in the RAISE position.

8.2.14 **IF** obtaining final sample, **ACTIVATE** hydraulic bottom by performing the following.

8.2.14.1 **PLACE** 4-way valve in HEAD position.

8.2.14.2 **ENSURE** DOWN ram hydraulic control valve is CLOSED.

8.2.14.3 **OPEN** UP ram control valve approximately 1/3 of a turn.

8.2.14.4 **PIC TURN** Lower Ram switch on instrumentation enclosure to SET-POINT position then adjust Lower Ram Pressure Set Point dial as necessary (see Section 5.9).

8.2.14.5 **RETURN** Lower Ram switch to PRESSURE.

8.2.14.6 **PIC ENSURE** HBD switch set to NORMAL.

8.2.14.7 PIC **DIEPRESS** and **HOLD** Start Bypass button on hydraulic bottom detector panel.

8.2.14.8 **PLACE** 4-way control valve in **LOWER** position.

8.2.14.9 PIC **TURN** HBD Drill key **ON** then **RELEASE** Start Bypass button when **UP** and **DOWN** ram gage pressures stabilize.

*Exception
TFF
Clutch*

8.2.15 IF sampling in rotary mode, **ENGAGE** clutch to begin drill string rotation at approximately ¹⁵₂₅ rpm or as necessary.

NOTE: Push mode operating limit is 2000 lbs downward force.

Suggested Drilling Parameters

Material	Penetration Rate (in/min)	Downforce (lbs)	RPM	Gas Flow (scfm)
ROTARY MODE				
Hard Salt Cake	2 - 7	500 - 1000	50	50
Medium Salt Cake	6 - 10	300 - 500	50	40
Soft Salt Cake	6 - 10	100 - 300	50	30
PUSH MODE				
Sludges	1 - 4	100 - 500	0	0
Liquids	1 - 4	Below 100	0	0

8.2.16 **ADJUST DOWN** ram control valve to obtain appropriate penetration rate (per above table).

NOTE: Steps 8.2.17 and 8.2.18 are performed together.

8.2.17 IF sampling in rotary mode and transition zone is noted due to large drop in force (more than 300 lbs), **OR** total downward force is less than 300 lbs, **CONTINUE DRILLING** for 1-2 inches.

8.2.18 IF force remains low and push mode conditions are suspected, change to push mode by performing the following:

8.2.18.1 **DISENGAGE** clutch.

8.2.18.2 **TURN** Purge Gas switch to **OFF**.

8.2.18.3 **CLOSE** the Purge Gas flow control valve.

8.2.18.4 **SET** Lower Ram Set-point to limit force applied to bit (per Cog engineer).

8.2.18.5 **RESUME** penetration.

8.2.19 IF sampling in push mode and downward force increases to approximately 500 lbs and rotary mode conditions are suspected, **ESTABLISH** rotary mode by performing the following:

8.2.19.1 **STOP** penetration.

8.2.19.2 **SET** Lower Ram Setpoint to within 100 PSI of Ram Pressure Down.

8.2.19.3 **ADJUST** Purge Gas Flow control to establish flow of approximately 40 scfm or as necessary.

EXCEPTING THE 6/10/14
8.2.19.4 **ENGAGE** clutch to establish drill string rotation at approximately ~~15~~²⁵ RPM or as necessary.

8.2.19.5 **RESUME** penetration.

8.2.20 **WHEN** 19 inch travel is completed, **PERFORM** the following:

8.2.20.1 **CLOSE** ram control valves.

8.2.20.2 **POSITION** 4-way valve to FLOAT.

8.2.20.3 **IF** rotating, **DISENGAGE** clutch, and **REDUCE** Purge Gas Flow to 5 scfm or as necessary.

NOTE: HBD alarms may have triggered.

8.2.20.4 **IF** hydraulic bottom detector was active, PIC **TURN** HBD Drill key OFF to disable the HBD.

8.2.21 **RECORD** typical Down Force used, as indicated on the instrumentation display, on TEST SAMPLE DATA SHEET.

8.2.22 **RECORD** typical Purge Gas Pressure and Purge Gas Flow rate used, as indicated on the instrumentation display, on item the TEST SAMPLE DATA SHEET.

8.2.23 **RECORD** Drill String RPM used, in the TEST SAMPLE DATA SHEET.

8.2.24 **RAISE** grapple and pintle rod by **PERFORMING** the following:

8.2.24.1 **POSITION** Grapple switch to GRAPPLE LOWER.

8.2.24.2 **HOLD** Hoist switch in UP position to close sampler valve and separate pintle rod from sampler.

8.2.24.3 **VERIFY** grapple load cell indicates approximately 25 lbs and proper separation has occurred after grapple has sheared wire.

8.2.24.4 **IF** separation has not occurred, **NOTIFY** PIC.

8.2.24.5 **HOLD** Hoist switch in UP position to raise grapple and pintle rod to approximately 0.4 revolutions on the cable counter.

- 8.2.25 **RAISE** DS about 1 inch to ensure trouble-free installation of the next sampler.
- 8.2.26 **CLOSE** foot clamp.
- 8.2.27 **DE-PRESSURIZE** grapple box by performing the following:
 - 8.2.27.1 **PLACE** Purge Gas switch in OFF position.
 - 8.2.27.2 **VERIFY** from Purge Gas Pressure gauge, PG Pressure display, and green PURGE GAS VENTED light that the grapple box is vented.
 - 8.2.27.3 **CLOSE** PG Flow control valve.
- 8.2.28 **OPEN** the chuck.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.2.29 **UNTHREAD** and **RAISE** quill rod adapter from drill string.
- 8.2.30 **CLOSE** the chuck.
- 8.2.31 **ROTATE** platform and **ATTACH** pintle/pull-rod overpack to quill rod adapter.
- 8.2.32 **PRESSURIZE** drill string to maintain hydrostatic head by performing the following:
 - 8.2.32.1 **CONNECT** cable spray washer and change-out assembly with cap to drill string.
 - 8.2.32.2 **ENSURE** change-out assembly isolation valve is CLOSED.
 - 8.2.32.3 **VERIFY** from DS Pressure gage, DS Pressure display, and green DRILL STRING VENTED light that Supply DS line is vented.
 - 8.2.32.4 **IF** not vented, **OPEN** manual Vent Drill String valve until green DRILL STRING VENTED light comes on, then **CLOSE** valve.
 - 8.2.32.5 **ENSURE** DS Flow control valve is CLOSED.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.2.32.6 **CONNECT** Supply Drill String line from right rear of truck to change-out assembly.

- 8.2.32.7 **PLACE** PG Mode switch to **SAMPLE RECOVERY** and DS Gas Flow switch in **ON** position.

NOTE: Gas should flow steadily. If sampling liquid or saltcake, the pressure should stabilize quickly. If sampling sludge, the pressure will likely build then may or may not drop off.

- 8.2.32.8 **OPEN** DS Flow control valve to allow approximately 1.5 scfm if rotation was used, or to a minimum (about 0.3 scfm) if sample was pushed.

- 8.2.32.9 **IF** green Drill String Vented light comes on, increase drill string flow as necessary to extinguish light.

- 8.2.33 **HOLD** Sample Actuator Hoist switch in **UP** position to raise grapple and pintle rod to the pre-pintle release.

- 8.2.34 **REDUCE** grapple speed to approximately 20% to drop pintle.

- 8.2.35 **ENGAGE** Up Limit Bypass switch and **HOLD** Hoist switch in **UP** position until pintle releases (audibly verify).

- 8.2.36 **DETACH** pintle rod overpack from quill rod adapter and **VERIFY** pintle is in the overpack.

- 8.2.37 **HOLD** Sample Down Bypass button and **HOLD** Hoist switch in **DOWN** position to lower grapple to about 0.4 revolutions on the cable counter.

8.3 RECOVER SPENT SAMPLER FROM DRILL STRING

- 8.3.1 **POSITION** SR over drill string.

- 8.3.2 **CONNECT** SR to change-out assembly.

- 8.3.3 **OPEN** SR ball valve.

- 8.3.4 **PRESSURIZE** SR to recover sampler by performing the following:

- 8.3.4.1 **POSITION** SR Gas switch to **ON**.

- 8.3.4.2 **OPEN** SR flow control valve, then **REDUCE** flow to a minimum (about 0.3 scfm) when SR pressure is greater than drill string pressure.

- 8.3.4.3 **OPEN** isolation valve on change-out assembly.

- 8.3.4.4 **ADJUST** SR and drill string flows as necessary to extinguish green lights.

- 8.3.5 **ENSURE** RLU is in **CLOSED** position.

- 8.3.6 **RAISE** RLU to full **UP** position, then **ENSURE** mechanical and digital SR cable counters are zeroed.

- 8.3.7 **LOWER** RLU at full speed until slack in cable stops the motor.

Exception (2002)
chapter
TAP
235
Exception (2002)
6/15/15
(LIGHTS)

Exception (2002)
6/15/15
sampler
hangup

8.3.8 **UNSEAT** and **RAISE** sampler by performing the following:

*EXCEPTION
THE
6 1/2 x 4
EXC. 200*

8.3.8.1 **SET** speed control on motor control panel to 0.

NOTE: If excessive pressure is not vented through SR, it may vent through drill bit when sampler is lifted. This may disturb the waste below the bit.

8.3.8.2 **IF** Drill String pressure is more than 0.5 psi x Sample #, temporarily **PLACE** SR Gas switch to OFF to vent excess pressure. (e.g: On sample #3, Drill String pressure should be no more than $0.5 \times 3 = 1.5$ psi.)

8.3.8.3 **PLACE** hoist directional switch in UP position.

NOTE: Hoist speed should not exceed 40%.

8.3.8.4 **OBSERVE** Loadcell Readout on the Control Console and slowly **INCREASE** hoist speed to unseat sampler from core barrel.

NOTE: Readout of $\geq 150\#$ may indicate waste accumulating in core barrel.

NOTE: Loadcell reading will normally be 48-55# if sampler is attached.

8.3.8.5 **RECORD** maximum loadcell reading, on TEST SAMPLE DATA SHEET.

8.3.8.6 **INCREASE** speed to 100% to raise sampler up drill string.

8.3.8.7 **INSPECT** sampler in sight glass for cleanliness.

8.3.9 **IF** excessive material is observed on the sampler, **WASH** sampler by performing the following:

8.3.9.1 **CONNECT** hot water line to cable spray washer.

8.3.9.2 **LOWER** sampler below cable spray washer.

8.3.9.3 **START** water pump and **OPEN** water flow control valve approximately 1/4 turn

8.3.9.4 **RAISE** the sampler at 50% speed. After sampler passes cable spray washer, **CLOSE** flow control valve and **STOP** the pump.

8.3.9.5 **DISCONNECT** water line from cable spray washer.

8.3.9.6 **WAIT** approximately two minutes to allow water to drain.

8.3.10 **RAISE** sampler into SR until the 0.4 ft position is reached, then **STOP** SR hoist.

8.3.11 **CLOSE** isolation valve on change-out assembly.

8.3.12 **DEPRESSURIZE** SR by performing the following:

NOTE: SR nitrogen supply will be stopped and SR will vent.

8.3.12.1 **TURN** SR Gas switch to OFF.

- 8.3.12.2 **VERIFY** SR is vented by observing SR pressure assembly gages, SR pressure display and green SR Vented light is ON.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.3.12.3 **CLOSE** SR flow control valve.

- 8.3.13 **CLOSE** ball valve on SR.
- 8.3.14 **DISCONNECT** and **RAISE** SR away from change-out assembly.
- 8.3.15 **POSITION** SR over receiving cask.
- 8.3.16 **LOWER** and **CONNECT** the SR to the cask.
- 8.3.17 **OPEN** the ball valve on SR.
- 8.3.18 **LOWER** sampler into cask until slack cable is indicated.
- 8.3.19 **UNLATCH** RLU from sampler by performing the following:
- 8.3.19.1 **ENSURE** Ready light is ON.
 - 8.3.19.2 **PUSH** then **RELEASE** START button. After approximately 1 minute, 45 seconds the Open light will turn ON.
 - 8.3.19.3 **RAISE** RLU away from sampler.
 - 8.3.19.4 **PUSH** START button on Latching Control panel to attain CLOSED position.
- 8.3.20 **RAISE** RLU into SR until 0.4 ft position is reached, then **STOP** SR hoist.
- 8.3.21 **CLOSE** ball valve on SR.
- 8.3.22 **DISCONNECT** and **RAISE** the SR away from the cask.
- 8.3.23 If this is the final sample, **GO TO** Section 8.5.

8.4 INSERT EMPTY SAMPLER INTO DRILL STRING

- 8.4.1 **ENSURE** RLU is in **CLOSED** position.
- 8.4.2 **POSITION** SR to retrieve the next empty sampler.
- 8.4.3 **CONNECT** SR to cask.
- 8.4.4 **VERIFY** segment number, sampler serial number, on **TEST SAMPLE DATA SHEET**.
- 8.4.5 **OPEN** ball valve on the SR.
- 8.4.6 **LOWER** RLU at full speed until slack cable is indicated.
- 8.4.7 **RAISE** RLU and **VERIFY** sampler is attached.
- 8.4.8 **ZERO** mechanical and digital cable counters at full up position, if necessary.
- 8.4.9 **CLOSE** ball valve on the SR.
- 8.4.10 **DISCONNECT** then **RAISE** SR away from cask.
- 8.4.11 **POSITION** SR over drill string.
- 8.4.12 **LOWER** and **CONNECT** SR to change-out assembly.
- 8.4.13 **OPEN** SR ball valve.
- 8.4.14 **PRESSURIZE** SR by performing the following:
 - 8.4.14.1 **POSITION** SR Gas Flow switch to **ON**.
 - 8.4.14.2 **OPEN** SR flow control, then **REDUCE** flow to 0.3 scfm when SR pressure is slightly greater than drill string pressure.
 - 8.4.14.3 **OPEN** isolation valve on change-out assembly.
- 8.4.15 **LOWER** RLU and sampler until slack cable is indicated.
- 8.4.16 **DISCONNECT** and **RAISE** RLU from sampler by performing the following:
 - 8.4.16.1 **ENSURE** Ready light is **ON**.
 - 8.4.16.2 **PUSH** then **RELEASE** **START** button. After about 1 minute, 45 seconds the **OPEN** light will turn **ON**.
 - 8.4.16.3 **RAISE** RLU about 1 foot and **VERIFY** by observing load cell display that sampler is not attached.
- NOTE:** RLU loadcell should indicate approximately 40 lbs without sampler or 50 lbs if sampler has not been released.
- 8.4.16.4 **PUSH** **START** button on latching panel to **CLOSE** RLU.

- 8.4.16.5 **RAISE** RLU into SR until 0.4 ft position is reached, then **STOP** SR hoist.
- 8.4.17 **CLOSE** change-out assembly isolation valve.
- 8.4.18 **DEPRESSURIZE** SR by performing the following:

NOTE: SR should vent automatically.

- 8.4.18.1 **POSITION** SR Gas switch to OFF.

- 8.4.18.2 **VERIFY** SR is vented by observing SR pressure gages, SR pressure display, and the green SR Vented light.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.4.18.3 **CLOSE** SR flow control valve.
- 8.4.19 **CLOSE** SR ball valve.
- 8.4.20 **DISCONNECT** and **RAISE** SR away change-out assembly.
- 8.4.21 **POSITION** the quill rod to the truck rear.
- 8.4.22 **DEPRESSURIZE** drill string by performing the following:
- 8.4.22.1 **PLACE** DS Gas Flow switch in OFF position.
- 8.4.22.2 **OPEN** manual Drill String Vent valve.
- 8.4.22.3 **PLACE** PG Mode switch in DRILL position.
- 8.4.22.4 **VERIFY** from drill string pressure gauge, drill string pressure display, and green Drill String Vented light that drill string is vented.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.4.22.5 **CLOSE** DS Gas Flow control valve.
- 8.4.22.6 **CLOSE** manual Drill String Vent valve.
- 8.4.22.7 **DISCONNECT** Supply Drill String line from change-out assembly.
- 8.4.23 **DISCONNECT** change-out assembly and cable spray washer from drill string.

8.4.24 **ATTACH** a 19 inch drill rod to the assembled drill string.

8.5 WASH EQUIPMENT AND RECOVER DRILL STRING

NOTE: Prior to recovery of the drill string, the PG system, combined with hot water supplied through the cable spray washer, will be used to clean the inside of drill string and bit

8.5.1 **REMOVE** cap from kamlock adapter and **CONNECT** drillhead to change-out assembly.

8.5.2 **ENSURE** wash water heaters on support truck are ON and warmed up (approximately two hours required).

8.5.3 **CONNECT** water hose to cable spray washer.

8.5.4 **TURN** DS Gas switch to OFF, and MODE switch to DRILL.

8.5.5 **OPEN** change-out assembly isolation valve.

8.5.6 **WASH** the grapple by performing the following:

8.5.6.1 **PLACE** PG switch to ON.

NOTE: PG flow assists grapple cleaning.

8.5.6.2 **IF** exhauster is not in service, **OPEN** PG flow control valve to obtain less than 10 scfm flow.

8.5.6.3 **IF** exhauster is in service, **OPEN** PG flow control valve to obtain maximum flow.

8.5.6.4 **POSITION** actuator mode switch to GRAPPLE LOWER and **HOLD** Hoist switch to DOWN. **LOWER** grapple until hoist is approximately at last recorded depth.

8.5.6.5 **SET** grapple speed to near 70.

8.5.6.6 **TURN** water pump ON.

8.5.6.7 **OPEN** water flow control valve approximately 1/4 turn.

8.5.6.8 **HOLD** Hoist switch to UP and **RAISE** grapple to 0.4 revolutions on the counter.

8.5.6.9 **TURN** water pump OFF and **CLOSE** water flow control valve.

8.5.6.10 **CONTINUE** PG flow for approximately 2 minutes after water pump is shut off.

8.5.6.11 **CLOSE** change out assembly isolation valve.

8.5.6.12 **PLACE** PG switch to OFF.

- 8.5.7 **VERIFY** PG is vented by observing PG assembly gauges, PG instrumentation pressure and green **PURGE GAS VENTED** light.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.5.8 **CLOSE** PG flow control valve.
- 8.5.9 **DISCONNECT** quill rod from change out assembly.
- 8.5.10 **POSITION** SR over drill string.
- 8.5.11 **LOWER** and **CONNECT** SR to change-out assembly.
- 8.5.12 **WASH** the RLU by performing the following:
- 8.5.12.1 **POSITION** nitrogen Mode switch to **SAMPLE RECOVERY**.
 - 8.5.12.2 **POSITION** DS Gas switch to **ON**.
 - 8.5.12.3 **IF** exhauster is not in service, **OPEN** drill string flow control to obtain less than 5 scfm flow.
 - 8.5.12.4 **IF** exhauster is in service, **OPEN** drill string flow control to obtain maximum flow.
 - 8.5.12.5 **OPEN** SR ball valve.
 - 8.5.12.6 **POSITION** SR Gas Flow switch to **ON**.
 - 8.5.12.7 **IF** exhauster is not in service, **OPEN** SR flow control to obtain less than 5 scfm flow.
 - 8.5.12.8 **IF** exhauster is in service, **OPEN** SR flow control valve to obtain maximum flow.
 - 8.5.12.9 **OPEN** change-out assembly valve.
 - 8.5.12.10 **LOWER** RLU to last recorded depth.
 - 8.5.12.11 **START** wash water pump and **OPEN** water flow control valve approximately 1/4 turn.
 - 8.5.12.12 **SET** SR hoist speed to 100.
 - 8.5.12.13 **HOLD** hoist directional switch in **UP** position.
 - 8.5.12.14 **STOP** wash water pump and **CLOSE** flow control valve after RLU passes cable spray washer.

- 8.5.12.15 **RAISE** RLU into SR until UP limit switch is reached and SR hoist automatically stops.
- 8.5.12.16 **CONTINUE** SR gas flow for approximately 2 minutes after RLU is in SR.
- 8.5.12.17 **PLACE** SR Gas and DS Gas Flow switches to OFF.
- 8.5.13 **CLOSE** change-out assembly isolation valve.
- 8.5.14 **OPEN** manual Vent Drill String valve.
- 8.5.15 **VERIFY** SR is vented by observing SR pressure assembly gages, SR pressure display and green SR Vented lights.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.5.16 **CLOSE** drill string and SR Flow control valves.
- 8.5.17 **CLOSE** ball valve on SR.
- 8.5.18 **START** wash water pump.
- 8.5.19 **ADD** quantity of water specified by Cog Engineer.
- 8.5.20 **STOP** wash water pump.
- 8.5.21 **DISCONNECT** and **RAISE** SR away from change-out assembly.
- 8.5.22 **POSITION** hoist over drill string.
- 8.5.23 **VERIFY** from drill string pressure gauge, drill string pressure display, and green Drill String Vented light that drill string is vented.

WARNING

Disconnecting equipment that is pressurized may result in severe personnel injury.

- 8.5.23.1 **CLOSE** DS Gas Flow control valve.
- 8.5.23.2 **CLOSE** manual Drill String Vent valve.
- 8.5.23.3 **DISCONNECT** Supply Drill String line from change-out assembly.
- 8.5.24 **DISCONNECT** change-out assembly and cable spray washer from drill string.

CAUTION

Do not exceed 500# load capacity on platform hoist.

- 8.5.25 IF waste is other than liquid, **USE** load cell to lift drill string until force is known.
- 8.5.26 IF load is more than 500#, lift DS using drill head until hoist is usable.
- 8.5.27 **ATTACH** lifting bail to top of drill string.
- 8.5.28 **CONNECT** drill rod hoist to drill string and **PREPARE** to lift.
- 8.5.29 **OPEN** the foot clamp.
- 8.5.30 **START** wash water pump and **OPEN** flow control valve approximately 1/2 turn.
- 8.5.31 **LIFT** drill rod from riser.
- 8.5.32 **CONTINUE** lifting drill rod until desired length is obtained.
- 8.5.33 **STOP** wash water pump and **CLOSE** flow control valve when lift is complete.
- 8.5.34 **ENSURE** foot clamp is **CLOSED** before disconnecting drill rod.
- 8.5.35 **REMOVE** lifting bail from drill rod.
- 8.5.36 **REPEAT** steps 8.5.25 through 8.5.35 as needed to recover entire drill string.
- 8.5.37 **COVER** top opening in drill rod washer assembly seal with plug **AFTER** first section of drill rod is removed.
- 8.5.38 **DISCONNECT** water hose to drill rod washer assembly.

8.6 TESTING FINALE

8.6.1 **REMOVE** the drill rod washer assembly and riser adapter.

8.6.2 **PLACE** the core sample truck in traveling mode as directed below:

NOTE - Before electrical disconnect, the core sample truck should be placed in the traveling mode.

8.6.2.1 **CENTER** the drill rig and SR on the platform.

8.6.2.2 **POSITION** the SR to the front of the truck.

8.6.2.3 **LOWER** the SR and drill as low as is practical.

8.6.2.4 **RAISE** the leveling jacks on the core sample truck.

8.6.2.5 **DISCONNECT** and **STORE** the hydraulic leveling hoses.

8.6.2.6 **TURN** the drill rig engine off.

8.6.2.7 **TURN OFF** all console power controls.

8.6.2.8 **SHUT** off the gas to the drill rig engine.

8.6.3 **STORE** the tools and various sampling equipment as appropriate.

8.6.4 **RESTORE** the work area to original condition.

EXCEPTION
UPPER
TRK

SECTION
NOT
CONDUCTED.
EQUIPMENT
TO BE LEFT
IN PLACE
TO BE USED
FOR TRAINING.

Major Equipment Components

<u>ITEM</u>	<u>PURPOSE</u>
Cable Counter (Mechanical)	Digital revolution counter. (Attached to cable sheave inside shielded receiver.)
Cable Counter (Electronic)	Digital readout in control console that tells how much cable has been lowered down drill string.
Cable Spray Washer	Used in drill string to wash internal cables. (Shielded receiver and sample actuator winch cables.)
Core Barrel/Bit Assembly	Holds sampler during sampling (Is Drill string Section #1).
Drilling Unit	Longyear ¹ Model 34 drill rig which applies rotary motion and downward force to the drill string.
Drill Rod Hoist	Hoist mounted on the rotary platform that provides on-site method to handle equipment up to 500 lbs.
Drill Rod Washer Assembly	Spray washes and wipes drill rod after during retrieval. Provides seal between tank and environment. Is location of vent port for all gases from sampling.
Drill String	Transmits power from drill unit to drill bit. Composed of various lengths of drill rod.
Foot Clamp	Holds drill string when shielded receiver and quill rod are disconnected.
Grapple	Holds sampler piston in place while sampler descends, providing suction to retain liquids in sampler.
Grapple Box	Contains hoist for lowering and raising grapple.
Kamlok Adapters	Provides quick connection of drilling components.
Load Cell	Electronic scale used to weigh RLU. (Attached to cable sheave on SR.)

¹ LONGYEAR IS A TRADEMARK OF THE LONGYEAR COMPANY.

Major Equipment Components (cont)

<u>ITEM</u>	<u>PURPOSE</u>
Nitrogen Supply System	Provides drill bit cooling and cleaning during rotary drilling. Provides method of maintaining a suppressed liquid level within the drill string.
PVC Sleeves	Disposable plastic tube inserts for cask adapters to prevent excessive contamination.
Pressure Bellows	Collapsible steel bellows. Allows drill string to be pressurized through full ram stroke.
Quill Rod	A section of drill rod which remains in the drill head and is used to transfer power from the drilling unit to the drill string. The quill rod also has a quick disconnect feature to allow addition of hydrostatic head fluid to the drill string.
Remote Latch Unit	Means to retrieve and release samplers. (Raised and lowered by shielded receiver winch.)
Riser Adapters	Provides means to connect spray washer to various sizes of risers.
Rotary Drilling Platform	Supports core drill and auxiliary equipment.
Sampler Change-Out Assembly	Provides means to maintain pressure within the drill string while samplers are exchanged.
Shielded Receiver	Retrieves sample from drill string by an internal power winch and cable. Provides interim sample shielding, and deposits sample in transfer cask; also removes clean sampler from cask and transfers it to drill string for next sample.
Transfer Cask	Provides shielding and containment for core sample during shipment to laboratory; also used to transport empty sampler to sample site.
Universal Sampler	Collects and retains multimedia samples to be transported to lab.

Test Sample Data Sheet

Item	Description	Condition	Response
1	Description of Test Medium	Saltcake/Sludge/Water	
2	Universal Sampler Number	For Record Only	
3	Segment Number	For Record Only	
4	Date of Sampling / Start Time	For Record Only	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet
		Digital	feet
6	Encoder Values at Bottom of Drill String	Mechanical	feet
		Digital	feet
7	Grapple Counter at Bottom of Drill String	revolutions	
8	Purge Gas Display	Pressure	psig
		Flow	scfm
9	Drill Speed	rpm	
10	Predicted Spent Sampler Location	Mechanical	feet
		Digital	feet
11	Indicated Spent Sampler Location	Mechanical	feet
		Digital	feet
12	Maximum Force to Unseat Sampler	lbs	
13	Loadcell Weight with Sampler Attached	lbs	
14	Cleanliness of Sampler	For Record Only	
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm
		Pressure	psig
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in this sampler.</small>	Volume	For Record Only
		Weight	For Record Only
		Length	For Record Only
17	Down Force	lbs	

COMMENTS:

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

Core Sample / Inspection Data Sheet

ENSURE THE FOLLOWING CONDITIONS FOLLOWING DRILL TRUCK POWER UP	DATE:	DATE:	DATE:	DATE:	DATE:	DATE:	DATE:	DATE:
	INITIAL:	INITIAL:	INITIAL:	INITIAL:	INITIAL:	INITIAL:	INITIAL:	INITIAL:
SR IS POSITIONED FOR SAFE OPERATION								
QUILL ROD IS POSITIONED FOR SAFE OPERATION								
DRILL HEAD RAM VALVES CLOSED								
4 WAY VALVE IN HEAD OR FLOAT POSITION								
JACK HOSES DISCONNECTED								
VISUALLY INSPECT ELECTRICAL CORDS FOR DAMAGE								
VISUALLY INSPECT HYDRAULIC LINES & FITTINGS FOR ABNORMAL LEAKAGE AND/OR DAMAGE								
VISUALLY INSPECT EXPOSED AIR/NITROGEN HOSES FOR DAMAGE								
DRILL ENGINE FUEL LEVEL SATISFACTORY								
DRILL ENGINE OIL LEVEL SATISFACTORY								
DRILL ENGINE WATER SATISFACTORY								
ALARM LIGHTS OPERATIONAL ON INSTRUMENT DISPLAY								

[This page intentionally blank]

Test Completion Sign-Off Sheet

All tests have been completed as delineated in this OTP. All exceptions have been documented and resolved as indicated on a "OTP Exception / Resolution Sheet". The core sample truck and associated equipment can be operated in a safe manner and pose no unacceptable hazards to the operator.

Signature	Date
J. S. LEE	6/30/95
Core Sampling Operations	
M. L. McElroy	6/30/95
Quality Assurance
6/30/95
Safety	
T. D. JARECKI/T.R. FARRIS	6/30/95
CPE Cognizant Engineer	
J. S. SCHOFIELD	6/30/95
CPE Engineering	
J. V. JOHNSTON	6/30/95
RMCS 3&4 Project Management
30 Jun 95
Operations Test Director	

APPENDIX A

EXCEPTION RESOLUTIONS

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
1	Page 71	EXCEPTION: noted on 06/29/95 New OTP "EXCEPTION / RESOLUTION DATA SHEET".	This format facilitates tracking of deviations and exceptions better than the previous format suggested in WHC-SD-WM-OTP-174 and will be used to document all deviations and exceptions. For those items that require resolution, this form will be used to initial off the resolution as complete and will be included in the OTR. NO FURTHER ACTION IS NECESSARY
2	4.1	EXCEPTION: noted on 06/28/95 Applicable approvals were not documented at the time deviations were written to WHC-SD-WM-OTP-174.	Separate signatures were not documented for each exception. Concurrence is implied by the initials for the step and no test steps with deviations were performed without concurrence from operation and/or quality control as applicable. The Joint Test Group, with Operations and Quality management represented, reviewed and agreed with exceptions and related resolutions prior to completion of this test. The initials on this form for each exception indicates concurrence from Operations and/or Quality as applicable. NO FURTHER ACTION IS NECESSARY
3	7.1.1	EXCEPTION: Could not enter all identification numbers into table. Some components not available for testing. They could therefore not be identified.	Available components were recorded and testing continued. Other ID numbers were entered as they became available. The only item not recorded is the Cask Truck which is not needed for the OTP. This item was redlined out and the step signed off. NO FURTHER ACTION IS NECESSARY
4	7.2.6	EXCEPTION: 06/07/95 Breathing Air Compressor (BAC) cable is not long enough to connect and a typographical error was noted in the OTP.	The Typographical error was redlined in the OTP and the BAC was moved closer to power source. For field use the BAC should also be located closer to the generator. The cog engineer and Operations shall evaluate the need to lengthen the power cable. POST START ITEM

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
5	7.2.8	EXCEPTION: 06/08/95 A typographical error was noted in the OTP. The cable that connects the electrical trailer with the service trailer is located on the Service trailer not the Electrical trailer.	The error was redlined in the OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
6	7.2.9	EXCEPTION: 06/08/95 The extension-cord that connects the Purge Gas Trailer to the generator power supply is missing	A new cord is needed. The propane generator may be used for the short term to supply electrical power to the PGT. POST START ITEM			N/A
7	7.2.14.2- 7.2.14.3	EXCEPTION: noted on 06/08/95 OTP is not correct for air compressor testing.	Redlined procedure to reflect correct steps and continued. NO FURTHER ACTION IS NECESSARY			N/A
8	7.2.15.2	EXCEPTION: noted on 06/08/95 The OTP is incorrect.	The step was redlined in the OTP and testing continued. This is the same issue as exception 10. NO FURTHER ACTION IS NECESSARY			N/A
9	7.2.15.4	EXCEPTION: noted on 06/08/95 The OTP is incorrect.	Step 7.2.15.4 was redlined to reflect the correct engine starting sequence. NO FURTHER ACTION IS NECESSARY			N/A
10	7.2.15.5	EXCEPTION: noted on 06/08/95 The OTP is incorrect on how to read the hydraulic supply pressure. The operator must first put the 4-way valve in the raise position before pressure will be supplied to the gage.	The operator placed the 4-way valve in the raise position and the supply pressure gage was read. The value recorded was approximately 940 psi. NO FURTHER ACTION IS NECESSARY			N/A
11	7.3.5	EXCEPTION: noted on 06/07/95 Insufficient clearance for lifting jacks.	Replace tires/wheels with taller ones. The same correction was implemented for system #2. Larger tires/wheels are needed. POST START ITEM			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
12	The note above 7.3.13 in the OTP.	EXCEPTION: noted on 06/08/95 The note above step 7.3.13 in the OTP stated expected results from the control select switch which differed from those observed.	During the OTP for system 4 it was learned that the Fast Rotation and Traverse functions on the console control were not locked-out when the pendant was selected. The wording in the OTP suggests that these functions should be locked out for this situation. The Note located above step 7.3.13 which states the expected response for these functions was redlined to indicate the proper response for steps 7.3.14-7.3.21 as they relate to these functions. (note: training on this issue is being tracked as a post start item for the system 4 OTP. It will not be tracked here) NO FURTHER ACTION IS REQUIRED			N/A
13	7.3.13	EXCEPTION: noted on 06/08/95 The CCW interlock stuck and the CCW function could not be conducted.	The interlock was repositioned. The rotational functions were verified and the step signed off. NO FURTHER ACTION IS REQUIRED			N/A
14	7.3.14	EXCEPTION: noted on 06/08/95 The OTP was incorrect. The design has been modified to have a 3 second delay followed by a gradual ramp up to full speed, rather than a 6 second delay as stated in the OTP.	The OTP was corrected to read 3 second delay. This was verified by the cog engineer and PIC and the step initialed as complete. NO FURTHER ACTION IS REQUIRED			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
15	7.3.16	EXCEPTION: noted on 06/08/95 SR did not extend 18 inches as stated in the OTP.	<p>The SR was replaced and the measured SR extension was 17.25 inches from the edge of the platform to the center of the SR. The measured distance from the platform to the center of the drill string was 20 inches. This is not acceptable for the long term due to the possibility that the truck could be set up on a riser, a core drilled and then the sample would not be recoverable because the needed extension of the SR could not be achieved. Investigation has revealed that this potential exists for all 4 trucks. A modification to equalize these extensions is necessary.</p> <p>The short term corrective action is operator training to emphasize this potential problem so that it will not be encountered prior to the modification being made to the equipment.</p> <p>POST START ITEM</p>	<i>[Signature]</i>	<i>[Signature]</i>	N/A
16	7.3.20	EXCEPTION: noted on 06/08/95 An unexplained engine stall was experienced.	<p>Probable cause is water in electrical connectors. See exception 44.</p> <p>NO FURTHER ACTION IS NECESSARY</p>	<i>[Signature]</i>	<i>[Signature]</i>	N/A
17	7.4.12.1	Exception: noted on 06/09/95 Unnecessary step.	<p>To improve QA verification of the subsequent steps the drill bit was pushed into the ground rather than an empty barrel. This step was redlined out of OTP.</p> <p>NO FURTHER ACTION IS NECESSARY</p>	<i>[Signature]</i>	<i>[Signature]</i>	N/A
18	7.5.4.5	Exception: noted 05/20/95 The RLU cable was noted to be kinked for truck 4. This prompted an inspection of the truck 3 RLU cable.	<p>The cable was replaced on 06/27/95 as well as the cable drum which was redesigned to include an access panel to aid in: cable change out. (See ECN 623227). The function of the RLU (open and close), Cable interlock, slack detector, depth counter, and load cell, has been verified by the cog engineer and operations and found to be acceptable.</p> <p>NO FURTHER ACTION IS NECESSARY</p>	<i>[Signature]</i>	<i>[Signature]</i>	N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
19	7.6.4- 7.6.4.35	EXCEPTION: noted on 06/09/95 Data table was incorrect, "N/A's" were in wrong location.	Redlined table and continued. NO FURTHER ACTION IS NECESSARY			N/A
20	7.6.10	EXCEPTION: noted on 06/20/95 The note below this step was not necessary.	The note was redlined out of the OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A
21	7.6.10	EXCEPTION: noted on 06/20/95 Heater unit "B" did not impact the measured temperature of the PG on the core sample truck	A corrective action needs to be identified. If it is determined that the chillers and heaters are necessary section 7.7.13 should also be conducted with the chiller, HO-64-3499. POST START ITEM			N/A
22	7.6.10.1	EXCEPTION: noted on 06/20/95 The OTP should have read "typical" flow rather than "maximum" flow.	The OTP was redlined and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
23	7.6.10.7	EXCEPTION: noted on 06/20/95 There is no input temperature gage on the heater.	The purge gas temperature indicated at the beginning of the test on the core sample truck was used instead. NO FURTHER ACTION IS NECESSARY			N/A
24	7.6.10.8	EXCEPTION: noted on 06/20/95 The OTP should have read: "RECORD the temperature of the gas on CST with typical purge gas flow."	The OTP was redlined and testing continued. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
25	7.6.11-7.6.12	EXCEPTION: noted on 06/20/95 Chiller not available for testing.	This chiller unit is not available for testing it is anticipated that the same exceptions noted above for section 7.6.12 will be noted when this section is completed. The required redlines have been made to the procedure. This chiller unit may not be delivered until after this OTP is completed. This is acceptable as this chiller is intended for use with system #2 and does not impact readiness of systems #3 and #4. Section 7.6.13 should be conducted upon receipt of the chiller. This item will be tracked as part of exception 21 and will not be tracked here. NO FURTHER ACTION IS NECESSARY			N/A
26	7.7.1-7.7.10.13	EXCEPTION: noted on 6/29/95 Steps retested on to verify proper function of critical alarms after wiring and connectors were replaced to correct the problems encountered due to water in the connectors see resolution 44.	This note was noted in the OTP on 06/29/95 to clarify that these steps were repeated to verify the critical alarms following the repair/replacement to the signal wires and connectors. This is the same as exception 44. No further action is required. NO FURTHER ACTION IS NECESSARY			N/A
27	7.7.8.7.1	EXCEPTION: noted on 06/27/95 The step is unclear as to which cable should be disconnected.	The step was redlined for clarification in the OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
28	7.7.8.7.2	EXCEPTION: noted on 06/27/95 This is an unnecessary step. If the RPM sensor is simply removed and no test plug installed the same result is achieved.	Redlined out step from OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
29	7.7.8.7.7	EXCEPTION: noted on 06/27/95 The step is unclear as to which cable should be disconnected which cable should be reconnected.	The step was redlined in the OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
30	7.7.8.7.9	EXCEPTION: noted on 06/27/95 The step is not specific as to how to restart engine.	The step was redlined in the OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
31	7.7.8.7.10	EXCEPTION: noted on 06/27/95 A Typographical error was noted in the OTP. The alarms could not be reset at written.	The step was redlined in the OTP and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
32	7.7.8.7.12	EXCEPTION: noted on 06/27/95 An expanded range of drill string RPM was requested by the cog engineer for this step.	The step was redlined to reflect this and testing continued. NO FURTHER ACTION IS NECESSARY			N/A
33	7.7.9.10.14, 7.7.9.10.18, 7.7.9.10.22	EXCEPTION: noted on 05/20/95 High flow light came on not low flow alarm.	Investigation into design verified that the OTP was incorrect and that the high flow alarm light was the correct light. This is due to that fact that the Hoffers fail to a high output condition. This high output condition is read as a high flow condition by the truck. (Note: Operator training to address this issue is being covered as a post start item for the truck 4 OTP it will not be tracked here) NO FURTHER ACTION IS NECESSARY			N/A
34	7.8.0.14	EXCEPTION: noted on 06/27/95 Step calls out to make a connection that does not exist with the new exhausters.	Step redlined out and continued with testing. NO FURTHER ACTION IS NECESSARY			N/A
35	7.8.0.16 7.8.0.17	EXCEPTION: noted on 06/27/95 Additional connections not listed in the OTP were added.	Redlined in steps and continued. NO FURTHER ACTION IS NECESSARY			N/A
36	7.9.2	EXCEPTION: noted on 06/27/95 Breathing Air Compressor could not be started.	A loose wire was found on the generator. The wiring was corrected and testing continued. NO FURTHER ACTION IS NECESSARY.			N/A
37	7.9.6	EXCEPTION: noted on 06/27/95 Step did not include turning on power to chiller unit.	Redlined in steps and continued. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
38	7.9.11	EXCEPTION: noted on 06/27/95 Due to the ambient temperature a higher electrical power draw was obtainable by running the air conditioner only.	Step was redlined to reflect only using the air conditioning unit in the service trailer and not switching back and forth between the heater and air conditioning. NO FURTHER ACTION IS NECESSARY.			N/A
39	7.9.12- 7.9.13	EXCEPTION: noted on 06/27/95 Additional items not listed in the OTP were added.	Redlined step in OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A
40	7.12.2	EXCEPTION: noted on 06/27/95 Unable to verify exact pressure.	The OTP required that the pressure be 400 psig or greater. The Test gage had a range of 0-600 psig. The actual pressure was greater than the upper limit of the test gage and it therefore met the requirement of the OTP even though an exact number could not be identified. NO FURTHER ACTION IS NECESSARY			N/A
41	8.0	EXCEPTION: noted on 06/23/95 Due to the "chuck" incident with truck 3 that resulted in major damage to the Drill head of truck 3, truck 4 was inspected for similar potential. It was found that the same manufacturer error which enhanced the severity of the damage to truck 3 existed for truck 4.	The drill head assembly was removed and repaired on 06/23/95. A functional verification of the following items was performed and found acceptable. <ul style="list-style-type: none"> - Down force was recalibrated per work package ES-95-00081 - Ram interlocks - RLU limit switches - Penetration rate - Penetration depth counter The repair was further verified by taking several additional samples. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
42	8.0	EXCEPTION: noted on several steps and dates Leaks noted in hydraulic quick disconnect fittings.	Leak proof caps on hydraulic disconnect. In addition it was noted that the nitrogen hoses are missing caps also. All these need to be attached to the hoses/fittings. POST START ITEM			N/A
43	8.0	EXCEPTION: noted on 06/30/95 While completing the resolution of exception 18, it was noted that the SR flow control valve was not functioning properly.	Trouble shooting reveal the probable cause to be dirt/sand in the valve. This problem is related to exception 42. The caps noted as necessary will reduce the potential for dirt and sand to get into the nitrogen lines. In addition Engineering will evaluate the possibility of installing a filtration system on the nitrogen lines to further reduce the potential for this problem POST START ITEM			N/A
44	8.0	EXCEPTION: noted on several steps and dates Random drill engine stalls with no indication on instrument panel.	It was identified that the rear RPM display which is not visible to the platform operator was receiving noise and gave a false reading of the RPM. The cause of this problem has been attributed to water found in the MS connectors which the signal wires run through. The wires were replaced and a verification conducted on 06/29/95 to the satisfaction of operations and engineering. This verification assures that alarms which utilize these connectors are still functioning. Those steps are: 7.7.1-7.7.8, 7.7.9 and 7.7.10. These steps were witnessed and verified by the cog engineer, Operations and WHC Quality Assurance. NO FURTHER ACTION IS NECESSARY			N/A
45	8.0	EXCEPTION: noted on 05/22/95 Hoist interferes with operator mobility.	The hoist was remounted to allow better mobility. NO FURTHER ACTION IS NECESSARY			N/A
46	8.1.17	EXCEPTION: noted on 06/07/95 Generator (HO-74-4985) load bank coils appear to be touching and overheating	Vendor separated the coils on 06/30/95. The proper function of the coils has been verified as acceptable to the cog engineer. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
47	8.1.17	EXCEPTION: noted on 06/07/95 Generator throttle damaged (HO-74-4985) during repair performance of resolution to exception 46.	The vendor repaired the generator on 06/30/95 and a functional verification was conducted by the cog engineer and operations. NO FURTHER ACTION IS NECESSARY			N/A
48	8.1.45	EXCEPTION: noted on 06/16/95 N2 trailer water pump motor has a noisy bearing. (HO-64-4966)	The vendor inspected water pump 06/26/95. The pump was replaced on 06/28/95. NO FURTHER ACTION IS NECESSARY			N/A
49	8.1.45	EXCEPTION: noted on 06/15/95 Relief valve for nitrogen trailer water discharges directly onto electric water pump.	A pipe was added to the discharge to channel it away from the electric motor. The installation was completed on 06/25/95. The cog engineer and Operations verified this installation and found it to be acceptable. NO FURTHER ACTION IS NECESSARY			N/A
50	8.2.1	EXCEPTION: noted on 06/27/95 Table incorrect. Channels 4 and 5 were swapped.	Redlined OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A
51	8.2.1	EXCEPTION: noted on several steps and dates Video graphics recorder is difficult to read in direct sunlight.	Alternate visual display is required. POST START ITEM			N/A
52	8.2.1	EXCEPTION: noted on several steps and dates Video graphics recorder remote down load function is inadequate for operations and the system does not have a freeze frame option for the trend display.	Short term fix is to obtain a dedicated lap-top computer to down load data in real time and print hard copies of sample parameters. Long term fix is to upgrade the software to allow a "freeze frame of sample parameters." POST START ITEM			N/A
53	8.2.9.3	EXCEPTION: noted on 06/20/95 OTP incorrect. Minimum rotational speed obtainable with this truck is approximately 25 RPM.	Redlined OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
54	8.2.15	EXCEPTION: noted on 06/20/95 Minimal RPM obtainable with this truck is 25 RPM.	Redlined OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A
55	8.2.19.4	EXCEPTION: noted on 06/20/95 Minimal RPM obtainable with this truck is 25 RPM.	Redlined OTP and continued. NO FURTHER ACTION IS NECESSARY			N/A
56	8.3.5- 8.4.16.5	EXCEPTION: noted on several steps and dates Door of control console does not latch in an open position. This could cause damage to the console if the door were to become caught on the stationary platform during platform rotation.	Need to install latch to hold door open. POST START ITEM			N/A
57	8.3.5- 8.4.16.5	EXCEPTION: noted 05/22/95 Indicator lights on control console are difficult to read in direct sunlight.	ECN 622861 documents required modification. Installation still required. POST START ITEM			N/A
58	8.3.7	EXCEPTION: noted on 06/15/95 Sampler hanging up in sight glass assembly.	Two cast tabs were found to be the cause of this. The tabs were ground off of the assembly 06/16/95. Further testing showed no further hang-up of sampler at this location. NO FURTHER ACTION IS NECESSARY			N/A
59	8.4.8	EXCEPTION: noted on 05/22/95 The encoder readout is receiving noise when various solenoid valves are actuated. This noise causes the readout to increase on the encoder.	A MOS varistor was installed on each Of the SOVs to alleviate the noise (ECN 622859). In addition it was noted on 06/07/95 that water had entered the solenoid valve. Water-proofing measures were also installed and the proper function of the encoder was verified and found to be acceptable to the cog engineer and operations. NO FURTHER ACTION IS NECESSARY			N/A

OTP EXCEPTION / RESOLUTION DATA SHEET

Initials in the "complete" column indicate concurrence that both the exceptions are valid, and that the resolution has been verified to be satisfactorily completed as written.

#	STEP(S) / SECTION	EXCEPTION	RESOLUTION	COMPLETE		
				OP	CE	Q
60	8.6.0	EXCEPTION: 06/17/95 Steps not necessary.	These items are needed to support continued training for system #3. They would have to be reinstalled and no value was added by removing them for this test. Deleted steps and continued. NO FURTHER ACTION IS NECESSARY	<i>RA</i>		N/A

[This page intentionally blank]

APPENDIX B

TEST SAMPLE DATA SHEETS

Test Sample Data Sheet

1.4 Interlock
RANS P. 1000

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	SALT CAKE OVER SLUDGE	
2	Universal Sampler Number	For Record Only		
3	Segment Number	For Record Only	FIRST of 2 in core.	
4	Date of Sampling / Start Time	For Record Only	12/1/95 7:00 PM	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
6	Encoder Values at Bottom of Drill String <i>START THIS SEGMENT.</i>	Mechanical	feet	N/A
		Digital	feet	N/A
7	Grapple Counter at Bottom of Drill String <i>START THIS.</i>	revolutions		9.4
8	Purge Gas Display	Pressure	psig	19
		Flow	scfm	40
9	Drill Speed	rpm		37
10	Predicted Spent Sampler Location <i>START + CATCH OF SLUGS. + 7"</i>	Mechanical	feet	N/A
		Digital	feet	N/A
11	Indicated Spent Sampler Location <i>END THIS SEG.</i>	Mechanical	feet	18.6
		Digital	feet	18.62
12	Maximum Force to Unseat Sampler <i>P. 1000'S W. 181</i>	lbs		70
13	Loadcell Weight with Sampler Attached	lbs		65
14	Cleanliness of Sampler	For Record Only		clean.
15	Drill String Hydrostatic Head <i>5</i> - with sampler removed	Flow Rate	scfm	.5
		Pressure	psig	.05
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	
		Weight	For Record Only	
		Length	For Record Only	6" SALTCAKE
17	Down Force	lbs		500

COMMENTS: *2.6" P. 1000'S*
2.6" P. 1000'S

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

1748¹/₂ 4:47PRPM
ADJUSTMENT

Test Sample Data Sheet

Item	Description	Condition	Response
1	Description of Test Medium	Saltcake/Sludge/Water	
2	Universal Sampler Number	For Record Only	
3	Segment Number	For Record Only	
4	Date of Sampling / Start Time	For Record Only	6/20/95 21:30
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet 18.6
		Digital	feet 18.62
6	Encoder Values at Bottom of Drill String	Mechanical	feet 18.6
		Digital	feet 18.62
7	Grapple Counter at Bottom of Drill String	revolutions	9.9
8	Purge Gas Display	Pressure	psig 0
		Flow	scfm .11
9	Drill Speed	rpm	
10	Predicted Spent Sampler Location 14"	Mechanical	feet 19.7
		Digital	feet 19.7
11	Indicated Spent Sampler Location	Mechanical	feet 20.5
		Digital	feet 20.5
12	Maximum Force to Unseat Sampler 21-416 SADA 31	lbs	670
13	Loadcell Weight with Sampler Attached	lbs	66
14	Cleanliness of Sampler	For Record Only	clean
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm
		Pressure	psig
16	Sample Characteristics When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.	Volume	For Record Only
		Weight	For Record Only
		Length	For Record Only
	Down Force	lbs	75

COMMENTS: DRILL STRING FLOW CONTROL CHARTER | REMOVE FLOW TO GET MAXIMUM FLOW
RPM general tubing on 22" H2O

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

need INST TUBES TO DO FLOW cal check
B-3

flow control
wide open

oil meter

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	SALT CAKE	
2	Universal Sampler Number	For Record Only	94-416	
3	Segment Number	For Record Only	1	
4	Date of Sampling / Start Time	For Record Only	6/27/95 15:20	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
6	Encoder Values at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
7	Grapple Counter at Bottom of Drill String	revolutions	8.2	
8	Purge Gas Display	Pressure	psig	61
		Flow	scfm	40
9	Drill Speed	rpm	38	
10	Predicted Spent Sampler Location	Mechanical	feet	N/A
		Digital	feet	N/A
11	Indicated Spent Sampler Location	Mechanical	feet	19.2
		Digital	feet	19.22
12	Maximum Force to Unseat Sampler	lbs	70	
13	Loadcell Weight with Sampler Attached	lbs	67	
14	Cleanliness of Sampler	For Record Only	clean	
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	.5
		Pressure	psig	.67
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	
		Weight	For Record Only	
		Length	For Record Only	~ 11" of 19
17	Down Force	lbs	100 - 200	

COMMENTS:

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	SALTCAKE	
2	Universal Sampler Number	For Record Only		
3	Segment Number	For Record Only	20F2	
4	Date of Sampling / Start Time	For Record Only	4/27/51 21:45	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	17.2
		Digital	feet	17.22
6	Encoder Values at Bottom of Drill String	Mechanical	feet	19.15
		Digital	feet	19.17
7	Grapple Counter at Bottom of Drill String	revolutions		9.1
8	Purge Gas Display	Pressure	psig	34
		Flow	scfm	40
9	Drill Speed	rpm		25
10	Predicted Spent Sampler Location <i>+ 7"</i>	Mechanical	feet	19.7
		Digital	feet	19.7
11	Indicated Spent Sampler Location	Mechanical	feet	19.6
		Digital	feet	19.60
12	Maximum Force to Unseat Sampler <i>ANNIE HEAR 108</i>	lbs		70
13	Loadcell Weight with Sampler Attached	lbs		66
14	Cleanliness of Sampler	For Record Only		clean.
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	.02
		Pressure	psig	5
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	
		Weight	For Record Only	
		Length	For Record Only	
17	Down Force	lbs		140 700

COMMENTS:

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

JL-21-99

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	Saltcake / 10 meq	
2	Universal Sampler Number	For Record Only	94-371	
3	Segment Number	For Record Only	1	
4	Date of Sampling / Start Time	For Record Only	06/20/85 09:40	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
6	Encoder Values at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
7	Grapple Counter at Bottom of Drill String	revolutions	8.2	
8	Purge Gas Display	Pressure	psig	30-35
		Flow	scfm	45
9	Drill Speed	rpm	47	
10	Predicted Spent Sampler Location	Mechanical	feet	N/A
		Digital	feet	N/A
11	Indicated Spent Sampler Location	Mechanical	feet	19.2
		Digital	feet	19.21
12	Maximum Force to Unseat Sampler / Annular Mud	lbs	68 / 78	
13	Loadcell Weight with Sampler Attached	lbs	66	
14	Cleanliness of Sampler	For Record Only	Clean	
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	1.2
		Pressure	psig	0.3
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	N/A
		Weight	For Record Only	N/A
		Length	For Record Only	10.5 / 19"
17	Down Force	lbs	500 - 1000	

COMMENTS: Annular Mud (300) at start of stroke then came up to 1000, contained in rotary mode

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

8-30-96

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	Saltcake, K-mag	
2	Universal Sampler Number	For Record Only	94-353	
3	Segment Number	For Record Only	2	
4	Date of Sampling / Start Time	For Record Only	04/28/95 10:40	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	19.2
		Digital	feet	19.21
6	Encoder Values at Bottom of Drill String	Mechanical	feet	19.2
		Digital	feet	19.18
7	Grapple Counter at Bottom of Drill String	revolutions		9.1
8	Purge Gas Display	Pressure	psig	25-30
		Flow	scfm	44
9	Drill Speed	rpm		46
10	Predicted Spent Sampler Location	Mechanical	feet	20.2
		Digital	feet	20.18
11	Indicated Spent Sampler Location	Mechanical	feet	20.2
		Digital	feet	20.2
12	Maximum Force to Unseat Sampler / <i>Pinch Rod</i>	lbs		69 / 82 232
13	Loadcell Weight with Sampler Attached	lbs		65
14	Cleanliness of Sampler	For Record Only		Clean
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	.3
		Pressure	psig	14
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	N/A
		Weight	For Record Only	N/A
		Length	For Record Only	7' / 7"
17	Down Force	lbs		800-1000

COMMENTS:

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltwater/Sludge/Water	Saltwater / K-mag	
2	Universal Sampler Number	For Record Only		
3	Segment Number	For Record Only	1	
4	Date of Sampling / Start Time	For Record Only	4/20/95 18:20	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
6	Encoder Values at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
7	Grapple Counter at Bottom of Drill String	revolutions	8.2	
8	Purge Gas Display	Pressure	psig	20
		Flow	scfm	42
9	Drill Speed	rpm	41	
10	Predicted Spent Sampler Location	Mechanical	feet	N/A
		Digital	feet	N/A
11	Indicated Spent Sampler Location	Mechanical	feet	19.2
		Digital	feet	19.23
12	Maximum Force to Unseat Sampler / Pinhole Rod	lbs	70 / 71	
13	Loadcell Weight with Sampler Attached	lbs	68	
14	Cleanliness of Sampler	For Record Only	clean	
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	~.4
		Pressure	psig	.23
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	N/A
		Weight	For Record Only	N/A
		Length	For Record Only	1/4"
17	Down Force	lbs	500 - 1000	

COMMENTS: DOWN FORCE 300-500 FOR FIRST INCH THEN CAME UP

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

Test Sample Data Sheet

Item	Description	Condition	Response	
1	Description of Test Medium	Saltcake/Sludge/Water	Saltcake	
2	Universal Sampler Number	For Record Only	95-111 94-352	
3	Segment Number	For Record Only	1	
4	Date of Sampling / Start Time	For Record Only	06/29/95 10:15	
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
6	Encoder Values at Bottom of Drill String	Mechanical	feet	N/A
		Digital	feet	N/A
7	Grapple Counter at Bottom of Drill String	revolutions	8.2	
8	Purge Gas Display	Pressure	psig	25
		Flow	scfm	43
9	Drill Speed	rpm	47	
10	Predicted Spent Sampler Location	Mechanical	feet	N/A
		Digital	feet	N/A
11	Indicated Spent Sampler Location	Mechanical	feet	19.2
		Digital	feet	19.21
12	Maximum Force to Unseat Sampler <i>(Dinthe rod)</i>	lbs	68/250	
13	Loadcell Weight with Sampler Attached	lbs	66	
14	Cleanliness of Sampler	For Record Only	Clean	
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm	~.3
		Pressure	psig	.12
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only	N/A
		Weight	For Record Only	N/A
		Length	For Record Only	20" / 19"
17	Down Force	lbs	500 - 1000	

COMMENTS: BEGAN WITH LOW (~300 LB) DOWN FORCE POTL 15" FROM INCHES - REMAINED IN DO THAT MORE

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

1711

2/2/92

Test Sample Data Sheet

Item	Description	Condition	Response
1	Description of Test Medium	Saltcake/Sludge/Water	Saltcake
2	Universal Sampler Number	For Record Only	95-119
3	Segment Number	For Record Only	2
4	Date of Sampling / Start Time	For Record Only	02/29/95 11:00
5	Encoder Values of Previous Segment at Bottom of Drill String	Mechanical	feet 19.2
		Digital	feet 19.21
6	Encoder Values at Bottom of Drill String	Mechanical	feet 19.2
		Digital	feet 19.20
7	Grapple Counter at Bottom of Drill String	revolutions	9.1
8	Purge Gas Display	Pressure	psig 35
		Flow	scfm 52
9	Drill Speed	rpm	45
10	Predicted Spent Sampler Location	Mechanical	feet 20.2
		Digital	feet 20.21
11	Indicated Spent Sampler Location	Mechanical	feet 19.2
		Digital	feet 19.24
12	Maximum Force to Unseat Sampler / <i>Phytic Root</i>	lbs	60 / 250
13	Loadcell Weight with Sampler Attached	lbs	66
14	Cleanliness of Sampler	For Record Only	Clean &
15	Drill String Hydrostatic Head - with sampler removed	Flow Rate	scfm .30
		Pressure	psig .40
16	Sample Characteristics <small>When convenient to do so, each sample should be analyzed to determine the characteristics of the waste collected in the sampler.</small>	Volume	For Record Only N/A
		Weight	For Record Only N/A
		Length	For Record Only 8' 7"
17	Down Force	lbs	800-1000

COMMENTS: *2' face of sampler clean, rest of sample sticking out from bottom*

Records contained on this data sheet are for reference only. Operability of the equipment may be determined based on this data, however, judgement of the operators and PIC/COG should be used to determine if the equipment performs adequately.

APPENDIX C

TEST REPORT SUMMARY

1.0 INTRODUCTION

Core sample truck #3, and associated ancillary equipment, completed operability testing with satisfactory results. Testing was completed in a shorter time frame than originally scheduled, in order to support a WHC readiness date of 6/30/95.

2.0 BACKGROUND

Core sample truck #3 became available for operability testing on 6/7/95. The sampling equipment had already been positioned at the "rock slinger" test site for final acceptance testing. Testing was performed by Characterization Project Operations, with Cognizant Engineer support, as outlined in section 3.0 of the OTP. The sequence of testing was determined by the Test Director and Cognizant Engineer, based on functional requirements and equipment availability.

3.0 TEST SUMMARY

The core sample truck was tested individually and as part of the rotary mode core sampling system. The system configuration included core sample truck #3, an exhauster, purge gas trailer, breathing air compressor, generator, electrical distribution trailer, support trailer and support truck. Identification of these components is recorded in section 7.1, page 10.

This summary includes discussion of significant exceptions, and test results. There was a total of sixty exceptions, eighteen of which are discussed in the following paragraphs. The majority of the remaining exceptions were simply corrections to the test procedure. For a complete listing of exceptions and exception resolutions see Appendix A.

Testing started on 6/7/95. During system connection for the engine/air/hydraulic related testing it was noted on exception #4 that the Breathing Air Compressor power cable was not long enough to reach the generator. For testing and initial deployment these items were positioned closer together. Longer cables were provided after field deployment per Engineering Change Notice (ECN) #623121.

Exception #6 noted a missing extension cord for the purge gas trailer power cable. Testing continued using the purge gas trailer on-board generator. The extension cord was fabricated and supplied after field deployment.

Electrical connections were completed and truck electronics were powered up. The air compressor, spray wash water drum heaters and the drill rig engine were started and tested. Parameters of interest are recorded on page 12 and 13. No problems of interest were encountered during this test.

The truck leveling hydraulic system performed satisfactorily during the lifting & leveling test. Exception #11 noted unacceptable clearance between the lifting jacks and road height for transportation requirements. After testing was completed, larger tires were installed to provide acceptable ground clearance.

During platform rotation tests the CCW interlock stuck (exception #13). The interlock was repositioned and normal rotation was verified.

Exception #15 was written during drill rig traverse maneuvering to document that SR extension is less than drill rig extension. Engineering and Operations agreed that this condition was acceptable for typical sampling operation configurations; however, a modified design (ECN #626631) will be provided to insure drill rig and shielded receiver extension capabilities are equal. All other aspects of drill rig maneuvering/rotation were completed without equipment problems.

Sample actuator/HBD tests were performed with excellent results. The RLU cable and drum had been redesigned to correct problems discovered on Truck #4. The upgraded cable and drum were also installed on Truck #3 (noted by exception #18). Subsequent testing verified acceptable function of the shielded receiver/RLU.

Hydrostatic head and drill string pressurization tests of the purge gas system were performed without any equipment anomalies.

During nitrogen heater unit tests, exception #21 was written to document that unit B did not impact the measured temperature of the PG on the core sample truck. Nitrogen chiller unit testing was not performed but similar results were expected. A post start analysis of temperature requirements resulted in ECN 622757, which expands the acceptable range of PG temperature. The heater and chiller units are no longer required for core sampling operations.

All equipment operated normally during critical alarm checks. The connection verification test was completed as redlined with no problems. System startup/power loading tests were completed successfully.

The exhauster was operated per WHC-SD-WM-OTP-176 and the core sample truck's exhauster alarm test was completed without anomaly.

Spray washer testing was successfully completed.

Sampling operation testing was performed between 6/19 & 6/30. A minimum of 5 samples were required to verify basic operation functions and reliability evaluations. A total of nine test sample data sheets are included in Appendix B. Five general exceptions were written in the course of sampling in Section 8.0. The first (#41) was written to document the removal and reinstallation of the drill head, due to problems encountered during the ATP. Replacement of the chuck body & hydraulic cylinders and adjustment of the preload on the yoke assembly bearings was performed prior to reinstalling the drill head. This activity, and successful retest and downforce calibration, is documented in the truck acceptance test procedure. A functional verification was successfully completed after reinstallation of the drill head.

Hydraulic fluid leakage on several QD fittings was noted by exception #42. The leakage does not affect the operation of the truck systems; however, it is desirable to have caps and plugs which provide better sealing for the hydraulic and pneumatic QD fittings. Procurement of these items is an open post start activity.

Exception #43 noted contamination problems (dirt/sand) in the SR flow control valve. The valve was cleaned and retested satisfactorily. After deployment, a filter was added to the nitrogen piping system (per ECN #622094) to preclude reoccurrence of this problem.

Random drill engine stalls were encountered during sampling, due to water in the electrical connectors. Exception #44 documents this problem, the corrective action (replaced connectors), and successful retest of associated equipment. Exception #45 was written to relocate the auxiliary hoist for increased operator mobility.

Other exceptions taken during sampling operations included the following:

Exceptions #46 and #49 were written for minor maintenance work on the generator. Exceptions #51 and #52 were written due to readability and download deficiencies in the video graphic display unit. The overall performance of the video graphic system is acceptable; however, a software/hardware upgrade to correct the above deficiencies remains an open post start activity.

A situation with potential for equipment damage was identified by exception #56. A door latch for the control console was provided (per ECN #623191) to correct this problem as a post start activity.

Exception #57 documented problems with indicator light readability in the control console. A design modification (ECN #622861) corrected this problem as a post start activity.

The OTP was completed on 6/30/95. At that time the resolutions for 49 of the exceptions were considered complete, with no further action necessary. Evaluation of the impact from the remaining 11 exceptions resulted in determining that the resolution and closure of each of these exceptions would be a post start activity. Acceptance for operation was authorized 6/30/95, with signatures recorded on page 72 of the OTP. Core sampling system #3 was then released to operations for continued operator training, followed by deployment to the tank farms for operational use.

For current status of post start exceptions, see page C-5.

Current status of post start exceptions is as follows.

EXCEPTION #	SUBJECT	STATUS
4	BAC Cable	CLOSED [ECN 623121]
6	PGT Cable	CLOSED [cable supplied]
11	CST Clearance	CLOSED [larger tires]
15	SR Extension	OPEN [ECN 626631 in process]
21	N ₂ Heater/Chiller	CLOSED [ECN 622757]
42	QD Fitting Leaks	OPEN
43	Flow Control Valve	CLOSED [ECN 622094]
51	VGR Display	OPEN
52	VGR Download	OPEN
56	Console Door Latch	CLOSED [ECN 623191]
57	Indicator Display	CLOSED [ECN 622861]