RMIS View/Print Document Cover Sheet

This document was retrieved from the Documentation and Records Management (DRM) ISEARCH System. It is intended for Information only and may not be the most recent or updated version. Contact a Document Service Center (see Hanford Info for locations) if you need additional retrieval information.

Accession #: D195062219

Document #: SD-WM-ATR-144

Title/Desc:

ACCEPTANCE TEST REPORT FOR 241AN107 MIXER PUMP
SERIAL NO N-20801 WATER FLUSH SYSTEM

Pages: 20

NOV 17 1995
Sta 3 58

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 609737

2. To: (Receiving Organization) Waste Storage Engineering K. G. Carothers		3. From: (Originating Organization) Mitigations Systems Integration W. W. Jenkins, Mgr.		4. Related EDT No.: 609706 609707	
5. Proj./Prog./Dept./Div.: Tank Waste Remediation Systems		6. Cog. Engr.: G. A. Leshikar		7. Purchase Order No.: N/A	
8. Originator Remarks: ETN-94-0010				9. Equip./Component No.: Hazleton S/N N-20801	
				10. System/Bldg./Facility: 241-AN-107	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: H-2-85264	
				13. Permit/Permit Application No.: n/a	
				14. Required Response Date: n/a	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Impact Level	Reason for Trans- mittal	Orig- inator Dispo- sition	Receiv- er Dispo- sition
1	WHC-SD-WM-ATR-144	A11	0	Acceptance Test Report for 241-AN-107 Mixer Pump Water Flush System	Q	2	1	

16. KEY		
Impact Level (F)	Reason for Transmittal (G)	Disposition (H) & (I)
1, 2, 3, or 4 (see MRP 5.43)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)										(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	1	Cog. Eng. GA Leshikar	<i>GA Leshikar</i>	11/10/95	S2-24	MD Harding			S5-10	3	
1	1	Cog. Mgr. WW Jenkins	<i>WW Jenkins</i>	11/15/95	S2-24	RE Parazin			R1-51	3	
1	1	QA JJ Verderber	<i>JJ Verderber</i>	11/17/95	S1-57	RL Triebwasser			S2-39	3	
		Safety				EG Rensink			S2-24	3	
3		GP Paintner			S4-43						
3		RS Nicholson			S5-05						
3		KG Carothers			R1-51						

18. Signature of EDT Originator <i>GA Leshikar</i> 11/8/95		19. Authorized Representative for Receiving Organization <i>KG Carothers</i> 11/15/95		20. Cognizant/Project Engineer's Manager <i>WW Jenkins</i> 11/15/95		21. DOE APPROVAL (if required) Ltr. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	--	--	--	--	--	--

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATR-144, REV 0

Document Title: Acceptance Test Report for 241-AN-107 Mixer Pump
Water Flush System

Release Date: 11/16/95

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara Broz

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy. Printed in the United States of America. To obtain copies of this report, contact:

Westinghouse Hanford Company - Document Control Services
P.O. Box 1970, Mailstop H6-08, Richland, WA 99352
Telephone: (509) 372-2420; Fax: (509) 376-4989

SUPPORTING DOCUMENT

1. Total Pages **16** / 17

2. Title

Acceptance Test Report for 241-AN-107 Mixer Pump Water Flush System

3. Number

WHC-SD-WM-ATR-144

4. Rev No.

0

5. Key Words

Hazleton, Mixer Pump, S/N N-20801, Caustic Addition, Circle Seal, ETN-94-0010, Barrett Haentgens, Water Flush

**APPROVED FOR
PUBLIC RELEASE**

KMB 11/16/95

6. Author

Name: G. A. Leshikar

G. A. Leshikar
Signature

Organization/Charge Code 74750/E49967

7. Abstract

This report presents the functional test results for the modified 241-AN-107 mixer pump water flush system and for the mixer pump vibration sensing equipment (accelerometer and cable).

8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed.

PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA.

DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

10.

RELEASE STAMP

OFFICIAL RELEASE 58
BY WHC
DATE NOV 17 1995
Sta 3

9. Impact Level Q

Westinghouse
Hanford Company

P.O. Box 1970
Richland, Washington 99352

WHC-SD-WM-ATR-144

Revision No. 0

Total Pages 15

Hanford Operations and Engineering Contractor
for the U.S. Department of Energy
under Contract No. DE-AC06-87RL10930.

ACCEPTANCE TEST REPORT FOR 241-AN-107 MIXER PUMP WATER FLUSH SYSTEM

Equipment No. HAZLETON MIXER PUMP, N-20801

Building: 241-AN

Project: 107-AN CAUSTIC ADDITION

Prepared By: G. A. Leshikar
TWRS Mechanical Systems & Equipment Engineering

SUMMARY

The acceptance criteria defined in WHC-SD-WM-ATP-144 were successfully met during testing. Testing consisted of a hydrostatic pressure test of the AN-107 mixer pump water flush system per ANSI B31.3, a flow test to ensure that the system's solenoid valves opened and closed as expected, and a functional test of the mixer pump vibration sensing equipment (accelerometer and cable). Testing was performed on the shop floor at the 272-E Rotating Equipment Shop. Electrical continuity of the solenoid valves and vibration sensing equipment was indirectly verified through the functional testing of the equipment. During fabrication, the manufacturer-installed accelerometer/cable connection was discovered to have been very poorly wired. Replacement of this connection should be a major improvement to the overall reliability of the vibration monitoring equipment.

TABLE OF CONTENTS

1.0 INTRODUCTION	2
2.0 TEST DESCRIPTION	2
3.0 TEST RESULTS	2
4.0 DISCUSSION OF VIBRATION SENSING EQUIPMENT	3

Appendix A: WHC-SD-WM-ATP-144 (signed off copy)

1.0 INTRODUCTION

An acceptance test of the water flush system and vibration sensing equipment for the 241-AN-107 mixer pump (75 horsepower Hazleton submersible, serial # N-20801) was conducted during July of 1995 in the Rotating Equipment Shop (Bldg 272E). The acceptance criteria defined in WHC-SD-WM-ATP-144 were successfully met. A copy of the work-completed test procedure is included as Appendix A of this document.

The equipment tested was installed per WHC-CM-6-1, EP-2.4, "Developmental Control Requirements", for items with facility-use potential. Work plan WHC-SD-WM-WP-301 identified tasks, material requirements, inspection/fabrication criteria, testing requirements, funding information, and a delivery date. The work package number was Kaiser Fabrication Services 2H-9500499/F.

2.0 TEST DESCRIPTION

The test consisted of a pressure test of the AN-107 mixer pump water flush system, a flow test to ensure that the system's solenoid valves open and shut as expected, and a functional test of the mixer pump vibration sensing equipment (accelerometer and cable). Background and description of the equipment involved in the test (see Figure 1) is contained in Appendix A.

3.0 TEST RESULTS

The test requirements and acceptance criteria are shown in Appendix A, along with the completed test procedure.

The test results were:

- The water flush piping passed a hydrostatic pressure test per ANSI B31.3 Section 345.4. Several leaks were discovered and fixed. Test pressure was 225 psig and hold time was 10 minutes.
- For a driving pressure of ≈ 40 psig, flow exited the mixer pump inlet screen nozzle when solenoid valves #2 (WST-SOV-140G) and #3 (WST-SOV-141G) were energized. No flow exited the discharge nozzles.

(The flow test implicitly tested electrical continuity of the solenoid valves).
- For a driving pressure of ≈ 40 psig, flow exited only one mixer pump discharge nozzle when solenoid valves #1 (WST-SOV-142G) and #3 (WST-SOV-141G) were energized. No flow exited the other discharge nozzle or the inlet screen nozzle.
- For a driving pressure of ≈ 40 psig, flow exited only one mixer pump discharge nozzle when solenoid valves #1 (WST-SOV-142G) and #2 (WST-

SOV-140G) were energized. No flow exited the other discharge nozzle or the inlet screen nozzle.

The vibration sensing equipment (accelerometer and cable) was functionally tested by attaching the cable leads atop the mixer pump flange to a vibration/sound level analyzer and rapping sharply on the bottom of the pump. The needle on the analyzer was observed to spike when the pump was rapped. Thus electrical continuity of the vibration sensing equipment was indirectly verified. See the Discussion section for important information regarding the vibration sensing equipment's original configuration.

4.0 DISCUSSION OF VIBRATION SENSING EQUIPMENT

See Figure 2 (or CVI 22528) for a drawing of the mixer pump accelerometer connection and protective casing.

During fabrication, the Hazleton-installed accelerometer/cable connection was discovered to have been very poorly wired. The solder between the wires and the connector plug to the accelerometer was extremely poor quality, the connection was not fused properly and the wires fell right out when the cable was lightly tugged; there was no strain protection on the plug (no amphenol); exposed wire (within the metal casing designed to prevent fluid intrusion and immersion of the accelerometer) was simply wrapped with electrical tape rather than with shrink-wrap; and the cable's shield was not connected. Although none of these things would pose a safety concern because the equipment is low voltage / low current instrumentation, the manufacturer's poor workmanship could have caused early failure of the mixer pump's vibration sensing capability after installation in Tank AN-107.

This knowledge also casts doubt on the theory determined during overall caustic addition system testing (see WHC-SD-WM-TRP-222) that electromagnetic interference from the motor power cable was the sole cause of bad vibration readings during variable speed operation of the pump.

The new accelerometer/cable connection should be much improved. The solder between the wires and the connector plug appeared to be better (at least the wires didn't come loose when the cable was lightly tugged); strain protection on the plug was used; exposed wire (within the metal casing designed to prevent fluid intrusion and immersion of the accelerometer) was heat shrink-wrapped; and the new cable's shield was connected to the accelerometer. Replacement of this connection should be a major improvement to the overall reliability of the vibration monitoring equipment.

Note: (This is not the first time that the manufacturer's workmanship on this mixer pump's instrumentation was discovered to be poor quality. During the pump run-in test performed in August 1993 (see WHC-SD-WM-TRP-149) the strain instrumentation did not work. The instrumentation cable

contained six wires. When the load cell / cable connection plug was examined, it was discovered that a bare, unused wire was sticking out of the plug, approximately 1/2" long. This bare wire rested against the exposed portion of a "hot" wire and shorted out the strain signal.)

Figure 1 - Water Flush System Sketch

Hazleton Mixer Pump
Serial number N-20801

Figure 2

APPENDIX A

WHC-SD-WM-ATP-144
(signed off copy)

JUL 24 1995
STA-3

ENGINEER

WHC-SD-WM-ATR-144 Rev. 0 Page A-2 of A-9
APPENDIX A

Page 1 of 1
1. EDT 609707

2. To: (Receiving Organization) Waste Storage Engineering K. G. Carothers		3. From: (Originating Organization) Mechanical Equipment R. K. Brown, Mgr.		4. Related EDT No.: 609706	
5. Proj./Prog./Dept./Div.: Tank Waste Remediation Systems		6. Cog. Engr.: G. A. Leshikar		7. Purchase Order No.: N/A	
8. Originator Remarks: ETN-94-0010 For Review For Release				9. Equip./Component No.: Hazleton S/N N-20801	
				10. System/Bldg./Facility: 241-AN-107	
11. Receiver Remarks:				12. Major Assm. Dwg. No.: H-2-85264	
				13. Permit/Permit Application No.: n/a	
				14. Required Response Date: ASAP	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Impact Level	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-WM-ATP-144	A11	0	Acceptance Test Procedure for 241-AN-107 Mixer Pump Water Flush System	Q	2	1	

16. KEY			
Impact Level (F)	Reason for Transmittal (G)		Disposition (H) & (I)
1, 2, 3, or 4 (see MRP 5.43)	1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Impact Level for required signatures)										(G)	(H)
Reason	Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(J) Name	(K) Signature	(L) Date	(M) MSIN	Reason	Disp.
1	1	Cog. Eng. GA Leshikar	<i>GA Leshikar</i>	7/24/95	82-28	WD Harding			80-09	3	
1	1	Cog. Mgr. RK Brown	<i>RK Brown</i>	7-24-95	83-27	DB Cole			83-27	3	
1	1	QA TJ Volkman	<i>TJ Volkman</i>	7/24/95	84-57	RL Triebwasser			72-08	3	
		Safety									
3		GP Paintner			82-02						
3		RS Nicholson			85-05						
3		KG Carothers			81-51						

18. Signature of EDT Originator <i>GA Leshikar</i> 7/24/95		19. Authorized Representative Date for Receiving Organization <i>RK Brown</i> 7/24/95		20. Cognizant/Project Engineer's Manager <i>RDB</i> 7/24/95		21. DOE APPROVAL (if required) Ltr. No. [] Approved [] Approved w/comments [] Disapproved w/comments	
---	--	--	--	--	--	---	--

RELEASE AUTHORIZATION

Document Number: WHC-SD-WM-ATP-144, REV 0

Document Title: Acceptance Test Procedure for 241-AN-017 Mixer Pump
Water Flush System

Release Date: 7/24/95

This document was reviewed following the
procedures described in WHC-CM-3-4 and is:

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

Kara M. Broz

7/24/95

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy. Printed in the United States of America. To obtain copies of this report, contact:

Westinghouse Hanford Company - Document Control Services
P.O. Box 1970, Mailstop H6-08, Richland, WA 99352
Telephone: (509) 372-2420; Fax: (509) 376-4989

APPENDIX A

SUPPORTING DOCUMENT

1. Total Pages 54

2. Title Acceptance Test Procedure for 241-AN-107 Mixer Pump Water Flush System	3. Number WMC-SD-WM-ATP-144	4. Rev No. 0
5. Key Words Hazleton, Mixer Pump, S/N N-20801, Caustic Addition, Circle Seal, ETN-94-0010, Barrett Haentgens, Water Flush <i>RMB 7/24/95</i>	6. Author Name: G. A. Leshikar <i>G. A. Leshikar</i> Signature Organization/Charge Code 74700/N2L11	
7. Abstract This is a procedure for testing the 107-AN mixer pump water flush system.		
8. PURPOSE AND USE OF DOCUMENT - This document was prepared for use within the U.S. Department of Energy and its contractors. It is to be used only to perform, direct, or integrate work under U.S. Department of Energy contracts. This document is not approved for public release until reviewed. PATENT STATUS - This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance of work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise disseminated or used for purposes other than specified above before patent approval for such release or use has been secured, upon request, from the Patent Counsel, U.S. Department of Energy Field Office, Richland, WA. DISCLAIMER - This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, nor any of their contractors, subcontractors or their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or any third party's use or the results of such use of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.	10. RELEASE STAMP <div style="border: 1px solid black; padding: 10px; text-align: center;"> OFFICIAL RELEASE BY WMC DATE JUL 24 1995 STA#3 </div>	
9. Impact Level Q		

ACCEPTANCE TEST PROCEDURE FOR
241-AW-107 MIXER PUMP WATER FLUSH SYSTEM

ETN-94-0010

MECHANICAL SYSTEMS & EQUIPMENT

AUTHOR: GA LSHIKAR

1.0 INTRODUCTION

A mixer pump (75 horsepower Hazleton submersible, serial # N-20801) is to be installed in the central pump pit of Double-Shell Tank (DST) 241-AN-107 for the Caustic Addition Project. The mixer pump will be used as a platform to inject, mix, and entrain caustic with the waste, in order to bring the waste OH⁻ ion concentration into compliance with Tank Farm operating specifications.

The mixer pump and caustic addition system were tested together in November of 1994. Testing revealed that the mixer pump's vibration cable picks up electromagnetic interference from the motor power cable during variable speed operation of the pump. Also it was noted that the mixer pump's water flush system may not be as effective as it could be because individual branches could not be isolated. A higher sludge level exists in the tank than previously reported making plugging of the pump discharge more likely. The pressure potentially applied to a plugged pump discharge nozzle could be greatly increased if flow out the other, open branches could be controlled. A decision was then made to modify the water flush system to provide this capability.

2.0 SCOPE

This test shall consist of a pressure test of the AN-107 mixer pump water flush system, a flow test to ensure that the system's solenoid valves open and shut as expected, and a continuity test on the mixer pump vibration sensing equipment (accelerometer and cable).

The equipment to be tested was installed per WHC-CM-6-1, EP-2.4, "Developmental Control Requirements", for items with facility-use potential. Work plan WHC-SD-WM-WP-301 identified tasks, material requirements, inspection/fabrication criteria, testing requirements, funding information, and a delivery date. The work package number is Kaiser Fabrication Services 2H-9500499/F.

3.0 CONFIGURATION

The AN-107 mixer pump water flush system has three branches: one branch sprays across the pump suction inlet screen and two other branches are routed to feed the back of each of the two discharge nozzles. Flush water flows through a jumper to the top of the mixer pump, then runs thru a flexhose down along the pump column to a header where the flow can be split three ways. Each of the three lines leaving the header enter a solenoid valve (normally open), then continue through piping and/or tubing and two check valves in series to their final destination. The header is installed on the middle section of the pump column, above the waste level. The solenoid cables are routed up thru three penetrations in the pump mounting flange. See Figure 1 for a sketch of the system.

A new vibration cable is to be routed entirely outside the mixer pump support column pipe, up thru a new penetration in the pump mounting flange. The existing penetration in the side of the pipe is to be plugged. Increasing the distance between power and vibration instrument

APPENDIX A

~~cables may reduce or eliminate electro-magnetic interference to the instrumentation.~~

TESTING REQUIREMENTS / ACCEPTANCE CRITERIA

Work plan WHC-SD-WM-WP-301 identified the following testing requirements:

- Pressure test the water flush piping per ANSI B31.3 Section 345.4. Test pressure is 225 psig. The test shall be QC verified.
- Perform a continuity test on the solenoid valves and vibration cable. The test shall be QC verified.

The acceptance criteria is as follows:

- Completion of a pressure test of the water flush piping per ANSI B31.3 Section 345.4. Test pressure is 225 psig and hold time is 10 minutes.
 - For a driving pressure of ≈ 40 psig, flow must exit the mixer pump inlet screen nozzle when solenoid valves #2 (WST-SOV-140G) and #3 (WST-SOV-141G) are energized. No flow shall exit the discharge nozzles.
 - For a driving pressure of ≈ 40 psig, flow must exit only one of the mixer pump discharge nozzle when solenoid valves #1 (WST-SOV-142G) and #3 (WST-SOV-141G) are energized. No flow shall exit the other discharge nozzle or the inlet screen nozzle.
 - For a driving pressure of ≈ 40 psig, flow must exit only one of the mixer pump discharge nozzle when solenoid valves #1 (WST-SOV-142G) and #2 (WST-SOV-140G) are energized. No flow shall exit the other discharge nozzle or the inlet screen nozzle.
- (The above three criteria implicitly tests electrical continuity of the solenoid valves).
- Electrical continuity of the mixer pump vibration sensing equipment (accelerometer and cable) is verified.

5.0 TEST PROCEDURE

The cognizant engineer shall sign after satisfactory completion of each step. QC shall sign and stamp where designated. The cognizant engineer may make changes to this test procedure as required to facilitate testing. Changes shall be made in red ink, initialed, and dated.

1. Hydrostatic test water flush system to 225 psig for 10 minutes per HS-BS-0090 with solenoid valves de-energized. See "Pressure/Leak Test Certification" sheet which is included in work package 2H-9500499/F.

QC INSPECTION RECORD

Engineer

QC

APPENDIX A

2. After hydrostatic test completion, ensure that water flush system is depressurized.

M. L. Lush

3. Ensure that each flush branch exit is unblocked and flush system reassembled per fabrication drawings.

M. L. Lush

4. Energize solenoid valves #2 (WST-SOV-140G) and #3 (WST-SOV-141G).

M. L. Lush

5. Turn on water supply (≈ 40 psig) and verify flow exits suction screen nozzle only. No flow should be exiting the discharge nozzles.

M. L. Lush
Cog Engineer

7/28/95
QC

6. De-energize solenoid valve #2.

M. L. Lush

7. Energize solenoid valve #1 (WST-SOV-142G). Verify that flow exits one discharge nozzle only. No flow should be exiting the suction screen nozzle.

M. L. Lush
Cog Engineer

7/28/95
QC

8. De-energize solenoid valve #3.

M. L. Lush

9. Energize solenoid valve #2. Verify that flow exits the other discharge nozzle. No flow should be exiting the suction screen nozzle.

M. L. Lush
Cog Engineer

7/28/95
QC

10. De-energize all three solenoids.

M. L. Lush

11. Turn off water supply.

M. L. Lush

12. Test electrical continuity of the mixer pump vibration sensing equipment (accelerometer and cable). Functional test will suffice as continuity check on equipment. Use vibration/sound level meter and set display to VEL (in/s). Rap sharply on bottom of pump and verify at .63 in/s or less.

M. L. Lush
Cog Engineer

7/28/95
QC

Instrument 110-84-05
Cal. Due Date 4-5-96

QC INSPECTION RECORD

Figure 1 - Water Flush System Sketch