Sta 4. (2)

JUN 09 1999

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 626838

2. To: (Receiving Organization) Distribution	3. From: (Originating Organization) TFRSO	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: W-314/TWRS	6. Design Authority/ Design Agent/Cog. Engr.: D.E. Bowers	7. Purchase Order No.: N/A
8. Originator Remarks: This EDT release the approved ATP's for the 241-AN-A and B packages part of Project W-314.		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: N/A
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No USA not required per HNF-IP-0842, VOL 12, section 5.4, rev 11a. The ATPs in and of themselves are not work authorizing. The ATPs will be performed as a part of a JCS work package that will be USA reviewed prior to performance of the work. These ATPs are not a design or facility modification and are not expected to result in an exposure > 1 person-REM (whole body) or > 10 person-REM (extremities) for the installation, maintenance and operation for the life of the ATPs. For the requirements of HNF-PEO-1622, PRO-1623 and HNF-IP-0842, the ALARA review will be accomplished as part of the normal Radiological Work Planning process. DEB 5-27-99		12. Major Assm. Dwg. No.: N/A
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: N/A

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	ATP-W314-001 HNF-4642		0	241-AN-A Valve Pit Manifold Valves & Position Indication ATP	ES Q DEB 5/27/99	1	1	1
1	ATP-W314-002 HNF-4644		0	241-AN-B Valve Pit Manifold Valves & Position Indication ATP	ES Q DEB 5/27/99	1	1	1
1	ATP-W314-003 HNF-4646		0	241-AN-B Pit Leak Detection ANB-WT-LDSTA-231 ATP	ES Q DEB 5/27/99	1	1	1
1	ATP-W314-004 HNF-4648		0	241-AN-A Pit Leak Detection ANA-WT-LDSTA-331 ATP	ES Q DEB 5/27/99	1	1	1
1	ATP-W314-005 HNF-4650		0	SN-268 Encasement Leak Detection ANA-WT-LDSTA-335 ATP A DU 6-2-99	ES Q DEB 5/27/99	1	1	1

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)		Disposition (H) & (I)	
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged	

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	1	Design Agent	P.J. Bedell		G3-12	1	1	Env TADilhoff		6/8/99	
1	1	Project Mgr.	M.A. Lane		G3-12	1	1	Safety O M Jaka		6/11/99	
1	1	Eng. Mgr.	J.L. Gilbert		R3-25	1	1	Rad Eng RE Elder		6/21/99	
1	1	Startup Mgr.	J.S. Hammers		R3-25	1	1	Maint OR Douville			
1	1	QA	H.M. Chafin		R3-25						
1	1	Design Authority	D.E. Bowers		SS-13						
1	1	Operations	T.W. Bohan		R3-47						

18. Signature of EDT Originator Date 5/24/99	19. N/A Authorized Representative Date for Receiving Organization	20. D.E. Bowers 5/27/99 Design Authority/ Cognizant Manager Date	21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments

241-AN-B Valve Pit Manifold Valves And Position Indication Acceptance Test Procedure

David W. VanDyke

Maintenance Concepts

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 626838

UC: 2030

Org Code: LJH20000

Charge Code: 106065

B&R Code: EW3130010

Total Pages: 48 107

06/09/99

Key Words: Acceptance Test Procedure

Abstract: This document describes the method used to test design criteria for gear actuated ball valves installed in 241-AN-B Valve Pit located at 200E Tank Farms.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

Release Approval

6/9/99
Date

Approved For Public Release

**241-AN-B VALVE PIT MANIFOLD VALVES AND POSITION INDICATION
ACCEPTANCE TEST PROCEDURE**

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	HNF-4644	0		1 of 106

TABLE OF CONTENTS**PAGE**

TEST EXECUTION SHEET	3
1.0 PURPOSE AND SCOPE	4
1.1 PURPOSE	4
1.2 SCOPE	4
2.0 INFORMATION	5
2.1 TERMS AND DEFINITIONS	5
2.2 RESPONSIBILITIES	5
2.3 RECORDS	8
2.4 REFERENCES	9
2.5 GENERAL INFORMATION	10
3.0 PRECAUTIONS AND LIMITATIONS	14
3.1 PERSONNEL SAFETY	14
3.2 RADIATION AND CONTAMINATION CONTROL	14
4.0 PREREQUISITES	15
4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	15
4.2 PERFORMANCE DOCUMENTS	15
4.3 CONSTRUCTION STATUS	15
4.4 CONDITIONS AND ACTIONS	16
5.0 TEST PROCEDURES	17
5.1 TEST 2-WAY VALVES	17
5.2 TEST 3-WAY VALVES	57
5.3 VALVE TORQUING	99
5.4 ENCASEMENT VALVE TESTING	100
ATP PERFORMANCE LOG	102
ATP EXCEPTION LOG	103
ATP EXCEPTION RECORD	104
PROCEDURE SIGNATURE SHEET	105
PROCEDURE HISTORY SIGNATURE SHEET	106

TEST EXECUTION SHEET

DATE:		DOCUMENT NUMBER:	
		HNF-4644	
DOCUMENT TITLE:			
241-AN-B VALVE PIT TRANSFER VALVES			
TEST PERSONNEL (PRINT NAMES)			
TEST DIRECTOR:		RECORDER:	
OPERATIONS ENGINEER:		AUTHORIZED INSPECTOR:	
TEST EXECUTION			
TEST DIRECTOR SIGNATURE/DATE:		FLUOR DANIELS NORTHWEST CONSTRUCTION ENGINEER SIGNATURE/DATE:	
OPERATIONS ENGINEER SIGNATURE/DATE:		RECORDER SIGNATURE/DATE:	
APPROVAL AND ACCEPTANCE OF TEST RESULTS			
WITHOUT EXCEPTION		WITH EXCEPTIONS RESOLVED WITH EXCEPTIONS REMAINING	
_____ (✓)		_____ (✓) _____ (✓)	
TEST DIRECTOR SIGNATURE/DATE:		W-314 PROJECT MANAGER SIGNATURE/DATE:	
FLUOR DANIELS NORTHWEST PROJECT MANAGER SIGNATURE/DATE:		FDNW QUALITY ASSURANCE SIGNATURE/DATE:	
LMHC QUALITY ASSURANCE SIGNATURE/DATE:		OPERATIONS ENGINEER SIGNATURE/DATE:	
AUTHORIZED INSPECTOR SIGNATURE/DATE:		DESIGN AUTHORITY SIGNATURE/DATE:	

1.0 PURPOSE AND SCOPE

1.1 PURPOSE

The purpose of this Procedure is to demonstrate the following:

- Equipment is properly installed, labeled, and documented on As-Built drawings
- New Manifold Valves in the 241-AN-B Valve Pit are fully operable using the handwheels of the valve operators
- New valve position indicators on the valve operators will show correct valve positions.
- New valve position switches will function properly
- New valve locking devices function properly.

1.2 SCOPE

This Acceptance Test Procedure will test the following valves in the 241-AN-B Valve Pit:

Two-Way Valves

- ANB-WT-V-204
- ANB-WT-V-206
- ANB-WT-V-208
- ANB-WT-V-209
- ANB-WT-V-213
- ANB-WT-V-215
- ANB-WT-V-217
- ANB-WT-V-219
- ANB-WT-V-221
- ANB-WT-V-803

Three-Way Valves

- ANB-WT-V-203
- ANB-WT-V-205
- ANB-WT-V-207
- ANB-WT-V-214
- ANB-WT-V-216
- ANB-WT-V-218

Encasement Drain Valves

- ANB-WT-V-409
- ANB-WT-V-410

2.0 INFORMATION

2.1 TERMS AND DEFINITIONS

- 2.1.1 ATR - Acceptance Test Report
- 2.1.2 ATP - Acceptance Test Procedure

2.2 RESPONSIBILITIES

- 2.2.1 Each company or organization participating in the conduct of this procedure will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The names of these designees shall be provided to the Recorder for listing on the Working Copy of the Test Execution Sheet prior to the performance of any part of this procedure.
- 2.2.2 The Fluor Daniel Northwest Project Manager is responsible for the following:
- Designation of a test director
  - Signing the Test Execution Sheet when the Acceptance Test Procedure is approved and accepted as complete
- 2.2.3 The Operations Engineer is responsible for the following:
- Setting the safe boundaries for performing this procedure
  - Ensuring plant configuration is in proper status for performing this procedure
  - Signing for operations where applicable in this procedure.
  - Performing a Post-Test Review of Acceptance Test documentation
  - Obtaining concurrence from Tank Farm Shift Manager prior to commencing the test, or upon restart of testing after a temporary suspension of testing
- 2.2.4 The Operations Representative is responsible for the following:
- Ensuring that safe work boundaries for testing are complied with
  - Coordinating all support craft and personnel in field with the Test Director and the Construction Engineer.
  - Obtaining release of this ATP for field testing from shift office.

2.2 RESPONSIBILITIES (cont.)

2.2.5 The Test Director is responsible for the following:

- Coordination of all acceptance testing
- Signing the ATP Exception Record when a test exception has been resolved
- Preparing and issuing an Acceptance Test Report for the approved and accepted Acceptance Test Procedure when testing is completed.
- Scheduling and conducting a pre-test meeting with acceptance test participants prior to start of testing
- Notification of the persons performing and witnessing the test prior to the start of testing
- Notification of all concerned parties when a change is made in the testing schedule
- Acting as liaison between the participants in acceptance testing
- Stopping any test which may cause damage to the system until the Acceptance Test Procedure has been revised.
- Approving field changes to the Acceptance Test Procedure in accordance with Section 2.5.
- Obtaining revisions to the Acceptance Test Procedure, as necessary, to comply with authorized field changes or to accommodate existing field conditions in accordance with Section 2.5.
- Taking necessary actions to clear exceptions to the Acceptance Test Procedure
- Evaluating recorded data, discrepancies, and exceptions
- Signing Test Execution Sheet when this Acceptance Test Procedure has been performed
- Signing ATP Exception Record when a retest to clear an exception has been executed and accepted
- Obtaining required signatures on the Acceptance Test Procedure Working Copy prior to reproduction and distribution

2.2 RESPONSIBILITIES (cont.)

2.2.6 The Recorder is responsible for the following:

- Performing all recording duties using black ink
- Recording the names of all designated personnel on the Working Copy of this procedure prior to start of testing
- Observing tests, recording test data, and maintaining the ATP Performance Log
- Signing the Test Execution Sheet as the Recorder
- Initialing every test verification step requiring initials on the Working Copy of this Acceptance Test Procedure as that step is successfully performed, to indicate that Acceptance Criterion has been met
- Recording authorized field changes to this Acceptance Test Procedure
- Recording Test Exceptions and individual Test Procedure steps that are not performed satisfactorily on the ATP Exception Record and ensuring that the information is transferred (in ink or typed) to the master Working Copy of ATP Exception Record(s). Additional ATP Exception Records are to be added as needed
- Notifying the Test Director at the time any objection is made during performance of the Acceptance Test Procedure
- Submitting the completed master Working Copy of this Acceptance Test Procedure to the Test Director for approval signatures and distribution.

2.2.7 The Construction Engineer is responsible for the following:

- Ensuring all equipment required for performing this Acceptance Test Procedure listed in Section 4.1 will be available at the start of testing
- Obtaining from the NHC and LMHC Project Engineer any information or changes necessary to clear or resolve objections
- Coordinating field personnel and activities with the Test Director and Operations Representative
- Ensuring that field testing and inspection of the system or portion of the system to be tested has been completed prior to start of this ATP
- Providing technical input to test personnel as needed relating to the configuration of equipment and systems to be tested and utilized in this procedure.
- Post Review of Acceptance Test Documentation.

2.2 RESPONSIBILITIES (cont.)

- 2.2.8 Fluor Daniel Northwest Quality Assurance is responsible for the following:
- Review and approval of test exception resolutions
  - Performing a Post-Test Review of Acceptance Test documentation
  - Assisting Construction Engineer in Pre-Test verification of construction documentation (i.e. CWP's, submittals, receiving reports etc.
- 2.2.9 Lockheed Martin Quality Assurance is responsible for the following:
- Review and approval of test results
  - Performing a Post-Test Review of Acceptance Test documentation
- 2.2.10 Fluor Daniel Hanford Authorized Inspector is responsible for the following:
- Witnessing test execution
  - Approval and signature of acceptance upon completion of this procedure.
- 2.2.11 Industrial Health And Safety Tech. is responsible for the following:
- Monitor for toxic and combustible gases or vapors and report out of compliance levels to TWRS Industrial Hygiene technician
  - Evaluate exposure potential using field data and according to HNF-SD-WM-HSP-002 or other industrial hygiene exposure prevention criteria and recording monitored levels in applicable steps in work package.
- 2.2.12 Quality Control is responsible for the following:
- Witness and signing, lift and records torquing, and the installation and removal of all temporary wiring and devices as applicable in this procedure.

2.3 RECORDS

- 2.3.1 The completed master "Working Copy" of this Acceptance Test Procedure, the completed "Test Execution Sheet", Acceptance test report, the completed "ATP Performance Log" and "ATP Exception Log", and all "Test Exception Sheets" generated during performance of this Acceptance Test Procedure, shall be kept as permanent records in accordance with HNF-PRO-232.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	HNF-4644	0		8 of 106

2.4 REFERENCES

2.4.1 The following documents were used to write or are referenced in this procedure:

- H-14-100942, "P & ID VALVE PIT 241-AN-B"
- H-14-100946, "JUMPER ARRANGEMENT VALVE PIT 241-AN-B"
- H-14-100970, "PIT COVER PAINTING DIAGRAM 241-AN-B"
- H-14-100975 sheet 2, "VALVE ACTUATOR ARRANGEMENT VALVE PIT 241-AN-B"
- H-14-100976 sheets 1 & 2, "VALVE ACTUATOR DETAILS"
- H-14-100987 sheets 1 -3, "INSTM VALVE POSITION SWITCHES LOOP DIAGRAM"
- H-14-100987 sheet 3, "INSTM VALVE POSITION SWITCHES VALVE PIT B LOOP DIAGRAM"
- H-14-100988 "INSTM FIELD TERMINAL BOX INTERCONNECTION DIAGRAM"
- PBM, Inc. Drawing MPH-77-BW2 MP77-97144A, "2" MPH-77 3-WAY T-PORT SIDE ENTRY NON-ADJUST-O-SEAL BALL VALVE WITH REINFORCED STOP PIN AND MOUNTING BRACKET (FLOW PATTERN #5)"
- PBM Inc., Drawing MPH-79-BW2 MP79-97145A, "3" MPH-79 3-WAY T-PORT SIDE ENTRY NON-ADJUST-O-SEAL BALL VALVE W/ REINFORCED STOP PIN & MOUNTING BRACKET (FLOW PATTERN #5)"

2.4 REFERENCES (Cont).

- PBM, Inc., Drawing SPH-37-BW2 SP37-97142A, "2" SPH-37 2-WAY NON ADJUST-O-SEAL BALL VALVE WITH BUTT WELD (SCH. 40) PIPE CONNECTIONS, KYNAR SEATS AND SEALS, AND PREPARED FOR STEM EXTENSION"
- PBM, Inc., Drawing SPH-39-BW2 SP39-97143A, "3" SPH-39 2-WAY NON ADJUST-O-SEAL BALL VALVE WITH BUTT WELD (SCH.40) PIPE CONNECTIONS, KYNAR SEATS AND SEALS, AND PREPARED FOR STEM EXTENSION"
- SUBMITTAL # W-314-C1-101A INSTALLATION AND OPERATING INSTRUCTIONS FOR WESTLOCK ACCUTRAK 1000, 2000, AND AT6.

2.5 GENERAL INFORMATION

- 2.5.1 All steps in this Acceptance Test Procedure are performed at the 241-AN-B Valve Pit unless otherwise noted.
- 2.5.2 The OPEN or CLOSED position of a 2-way valve in the valve pit, is indicated at the valve operator, by the position of flow ports on decal on the round indicating disc, attached to the valve extension handle. (Ref. H-14-100976).
- 2.5.3 The three positions (A, B, and C) of a 3-way valve in the valve pit are indicated at the valve operator by the position of flow ports on decal on the round Indicating Disc attached to the valve extension handle (see H-14-100976).
- 2.5.4 ACCEPTANCE CRITERIA. All Test Procedure steps using the word VERIFY are considered Acceptance Criteria steps, and each must have successful execution indicated by having initials and the date entered in the provided space to be considered complete.
- 2.5.5 Valves are aligned such that the stripes on decal align with stripes on housing when valve is in the fully CLOCKWISE position: (Closed for Two-Way OR "C", or 180° for Three-Way).
- 2.5.6 All entries recorded in this procedure shall be made in black ink, except for those noted using the redline method.

2.5 GENERAL INFORMATION (Cont.)

- 2.5.7 Editorial changes to this procedure may be made by the Test Director and Cognizant Engineer per HNF-IP-0842, Vol I Sect. 2.11, "Technical Procedure Requirements", as long as the changes do not impact operational facility safety function or performance, and will not compromise or influence the test data. Any technical change must be made by ECN.
- 2.5.8 Acceptance Test steps detailed in individual Test Sections shall be performed sequentially, unless otherwise noted or as directed by the Test Director.
- Individual Test Sections may be performed out of sequence at the direction of the Test Director, if the intent of the test is not compromised.
  - As required by subsection 2.2.6, as each step is completed, the Recorder will check off (or enter "N/A" for), or initial each Test step as required in the spaces provided on the Working Copy of this Acceptance Test Procedure.
  - Any step that requires verification of data must also be recorded on the Working Copy.
- 2.5.9 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the ATP Exception Log and on individual ATP Exception Records. Thus, case-by-case resolution, recording, approval, and distribution of each exception will be achieved.
- 2.5.10 When an exception is identified during testing, initiate an ATP Exception Record in the following manner (an example of a test exception would be when the system, fabricated per the design media, does not perform as expected):
- Number each exception sequentially as it occurs and record it on the ATP Exception Log
  - Enter the sequential exception number, Date, and a description of the exception on an ATP Exception Record; identify additional detail as required

2.5 GENERAL INFORMATION (Cont.)

- Enter the name and the organization of the initiator of the objecting party for each exception in the "Initiator Of Exception" section of the ATP Exception Record
- Enter a description of actions planned to resolve each exception on the ATP Exception Record when such a determination is made.

2.5.11 Resolve test exceptions in the following manner:

- Record the action taken to resolve each exception in the "Resolution of Exception" section of the ATP Exception Record (the action taken does not have to be the same as the recorded planned action).
- When the action taken results in an acceptable retest, initial and date the Correction Approval Section of the Exception Sheet
- When the action taken does not result in an acceptable retest, provide a detailed explanation of why the retest action was not acceptable, and what additional plans are required. The explanation may include why the system should be Accepted-As-Is. The NHC Project Engineer then signs and dates the Resolution of Exception Section of the ATP Exception Record, and obtains any other approvals required.
- Distribute requisite copies of the completed ATP Exception Records to the client at the completion of the Acceptance Test Procedure.

2.5.12 Upon completion of the Acceptance Test Procedure, obtain approval of the test performance. The Acceptance Test will be complete when all the test sections have been performed, all test exceptions resolved, and the Acceptance Test Report is prepared. The test will be approved by checking the proper response, with or without exceptions, on the Test Execution Sheet under the "Approval and Acceptance of Test Results" Section of the Test Execution Sheet.

NOTE - The following three sections detail the conditions that may exist at the completion of the Acceptance Test Procedure, and the steps necessary to complete Procedure acceptance in those conditions:

2.5.13 The completed test may be approved without test exceptions.

- Check applicable space on Test Execution Sheet to show that the Acceptance Test Procedure has been performed and no exceptions have been recorded
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
- Distribute requisite copies as directed by the client
- Send the Master Copy of the completed Acceptance Test Procedure to the client.

2.5 GENERAL INFORMATION (Cont.)

- 2.5.14 The completed test may be approved with exceptions resolved.
- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded and resolved.
  - Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
  - Distribute requisite copies as directed by the client
  - Send the Master Copy of the completed Acceptance Test Procedure to the client.
- 2.5.15 The completed test may be approved with exceptions outstanding.
- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded, part or all of which are presently outstanding, unresolved.
  - Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
  - Distribute requisite copies as directed by the client
  - Send the Master Copy of the completed Acceptance Test Procedure to the client.
  - All outstanding exceptions shall be added to project punchlist.
- 2.5.16 It is the intent to perform this Acceptance Test Procedure uninterrupted from beginning to end. If testing is terminated due to time constraints at the end of an individual Test Section, the system will be placed in a safe configuration by the Test Director, with concurrence of the Operations Engineer, and the terminated test configuration noted in the ATP Performance Log. The test will restart at the next scheduled shift by establishing the noted test configuration, and documenting this in ATP Performance Log.

3.0 PRECAUTIONS AND LIMITATIONS

3.1 PERSONNEL SAFETY

- 3.1.1 Individuals shall carry out their assigned work in a safe manner to protect themselves, others, and the equipment from undue hazards and to prevent damage to property and environment.
- 3.1.2 Operations Representative shall assure the safety of all activities within their areas to prevent injury, property damage, or interruption of operation.
- 3.1.3 Any hazard identified during the performance of the procedure shall be reported to the appropriate waste tank farm facility line manager.
- 3.1.4 Performance of test activities shall always include safety and health aspects as delineated in the Operations Manuals and as directed by the Test Director.
- 3.1.5 The primary safety concerns for the performance of this Acceptance Test Procedure are related to the force required to operate valve operator handwheel. Maintain proper body alignment at all times while operating valve handwheel.

3.2 RADIATION AND CONTAMINATION CONTROL

Work in Radiological Areas will be performed using an approved Radiation Work Permit, following review by Radiological Control per the ALARA Program (HNF-IP-0842, Volume VII, Section 1.1).

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

The following supplies shall be available at the test site:

- Electrician protective gloves
- Electrician protective eyewear (goggles or face shield)
- Calibrated Volt Ohm Meter (Fluke)
- Long-shank lockout padlock
- Ruler, with minimum scale markings of 1/16 inch
- Fuse Puller
- Torquing Screwdriver (17-20 inch lbs)
- 24 volt dc Power Supply.

NOTE - Calibrated electrical test equipment data shall be recorded at the beginning of each individual test section.

4.2 PERFORMANCE DOCUMENTS

The following documents are required to be at the test site, before and during the performance of this procedure:

- HNF-4644, "241-AN-B VALVE PIT MANIFOLD VALVES ACCEPTANCE TEST PROCEDURE".
- Manufacturers Specifications

4.3 CONSTRUCTION STATUS

- 4.3.1 All documentation and construction work is complete to the point of support for this ATP.

_____
Construction Engineer Signature

_____
Date

4.4 CONDITIONS AND ACTIONS

The following conditions must be met before this Acceptance Test Procedure (ATP) may commence.

NOTE-

The following shall be documented on ATP Performance Log DAILY if test is stopped and continued OR if personnel changes during performance of this ATP.

4.4.1

A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

4.4.2

Test Director VERIFY that 241-AN-A Valve Pit is isolated from all other Transfer Routes by SIGNING below.

Test Director Signature

Date

4.4.3

Test Director VERIFY that Section 4.0 has been COMPLETED by SIGNING below.

Test Director Signature

Date

5.0 TEST PROCEDURES

5.1 TEST 2-WAY VALVES

5.1.1 TEST 2-inch valve ANB-WT-V-204.

5.1.1.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.1.2 **ENSURE** that ANB-WT-V-204 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.1.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-203 to 2-inch Connector "R5".

_____
Test Director Initial

_____
Date

5.1.1.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial

_____
Date

5.1.1.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-204 handwheel.

5.1.1.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.1.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.1.5.

5.1.1.8 **REMOVE** the cover from ANB-WT-V-204 valve position sensor assembly.

5.1.1.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.1.10 **POSITION** ANB-WT-V-204 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

- _____ 5.1.1.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-203 to 2-inch blank Connector "R5".

_____
Test Director Initial

/ _____
Date

- _____ 5.1.1.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

/ _____
Date

- _____ 5.1.1.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-204 handwheel.

- _____ 5.1.1.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

/ _____
Date

- _____ 5.1.1.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

- _____ 5.1.1.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

- _____ 5.1.1.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

- _____ 5.1.1.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

/ _____
Date

- _____ 5.1.1.19 **APPLY** 24 volts dc to Terminal TB-DC4-4 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.1.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-68 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.1.21 **VERIFY** the voltage recorded in Step 5.1.1.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.1.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-67 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.1.23 **VERIFY** the voltage recorded in Step 5.1.1.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.1.24 **POSITION** ANB-WT-V-204 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.1.25 **VERIFY** that ANB-WT-V-204 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-203 to 2-inch Connector "R5".

_____
Test Director Initial

_____
Date

5.1.1.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-68 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.1.27 **VERIFY** the voltage recorded in Step 5.1.1.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.1.28 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-67 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE

5.1.1.29 VERIFY the voltage recorded in Step 5.1.1.28 is at a nominal voltage of "24" Volts dc.

Test Director Initial / Date

NOTE -

The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

5.1.1.30 REPLACE limit switch cover AND TIGHTEN bolts in preparation for torque.

5.1.1.31 POSITION valve ANB-WT-V-204 as directed by the Test Director.

5.1.1.32 RECORD the final position for valve ANB-WT-V-204 below.

OPEN	CLOSED
/	/

5.1.1.33 VERIFY by signing below that test 5.1.1 is complete.

Test Director Signature
Date

Operations Signature
Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.2 TEST 2-inch valve ANB-WT-V-206.

5.1.2.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

- _____ 5.1.2.2 **ENSURE** that ANB-WT-V-206 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.
- _____ 5.1.2.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-205 to 2-inch Connector "R7".
- _____ _____ / _____
Test Director Initial   Date
- _____ 5.1.2.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.
- _____ _____ / _____
Test Director Initial   Date
- _____ 5.1.2.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-206 handwheel.
- _____ 5.1.2.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- _____ _____ / _____
Test Director Initial   Date
- _____ 5.1.2.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.2.5.
- _____ 5.1.2.8 **REMOVE** the cover from ANB-WT-V-206 valve position sensor assembly.
- _____ 5.1.2.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.
- _____ 5.1.2.10 **POSITION** ANB-WT-V-206 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.2.11 VERIFY the indicator line is oriented to show FLOW from ANB-WT-V-205 to 2-inch blank connector "R7".

Test Director Initial / Date

5.1.2.12 VERIFY the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

Test Director Initial / Date

5.1.2.13 PLACE the long shank padlock through the locking device in the ANB-WT-V-206 handwheel.

5.1.2.14 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.

Test Director Initial / Date

5.1.2.15 REMOVE the long-shank padlock that was placed on the handwheel.

5.1.2.16 ADJUST the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.1.2.17 ENSURE top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

5.1.2.18 VERIFY installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

Test Director Initial / Date

5.1.2.19 APPLY 24 volts dc to Terminal TB-DC4-6 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.2.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-73 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.2.21 **VERIFY** the voltage recorded in Step 5.1.2.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.2.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-72 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.2.23 **VERIFY** the voltage recorded in Step 5.1.2.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.2.24 **POSITION** ANB-WT-V-206 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.2.25 **VERIFY** that ANB-WT-V-206 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-205 to 2-inch Connector "R7".

_____
Test Director Initial

_____
Date

5.1.2.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-73 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.2.27 **VERIFY** the voltage recorded in Step 5.1.2.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

____ 5.1.2.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-72 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.1.2.29 **VERIFY** the voltage recorded in Step 5.1.2.28 is at a nominal voltage of "24" Volts dc.

____ / _____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

____ 5.1.2.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

____ 5.1.2.31 **POSITION** valve ANB-WT-V-206 as directed by the Test Director.

____ 5.1.2.32 **RECORD** the final position for valve ANB-WT-V-206 below.

✓ OPEN	✓ CLOSED

5.1.2.33 **VERIFY** by signing below that test 5.1.2 is complete.

_____
Test Director Signature   Date

_____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.3 TEST 2-inch valve ANB-WT-V-208.

5.1.3.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.3.2 **ENSURE** that ANB-WT-V-208 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.3.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-207 to 2-inch Connector "R9".

_____
Test Director Initial / _____
Date

5.1.3.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial / _____
Date

5.1.3.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-208 handwheel.

5.1.3.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.1.3.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.3.5.

5.1.3.8 **REMOVE** the cover from ANB-WT-V-208 valve position sensor assembly.

5.1.3.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.3.10 **POSITION** ANB-WT-V-208 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

- 5.1.3.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-207 to 2-inch blank Connector "R9".

_____
Test Director Initial

_____
Date

- 5.1.3.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

_____
Date

- 5.1.3.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-208 handwheel.

- 5.1.3.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

- 5.1.3.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

- 5.1.3.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

- 5.1.3.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

- 5.1.3.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

_____
Date

- 5.1.3.19 **APPLY** 24 volts dc to Terminal TB-DC4-8 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.3.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-78 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.3.21 **VERIFY** the voltage recorded in Step 5.1.3.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.3.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-77 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.3.23 **VERIFY** the voltage recorded in Step 5.1.3.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.3.24 **POSITION** ANB-WT-V-208 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.3.25 **VERIFY** that ANB-WT-V-208 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-207 to 2-inch Connector "R9".

_____
Test Director Initial

_____
Date

5.1.3.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-78 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.3.27 **VERIFY** the voltage recorded in Step 5.1.3.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.3.28 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-77 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE

5.1.3.29 VERIFY the voltage recorded in Step 5.1.3.28 is at a nominal voltage of "24" Volts dc.

Test Director Initial / Date

NOTE -

The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The torque value will be between 17 and 20 inch lbs.

5.1.3.30 REPLACE limit switch cover AND TIGHTEN bolts in preparation for torque.

5.1.3.31 POSITION valve ANB-WT-V-208 as directed by the Test Director.

5.1.3.32 RECORD the final position for valve ANB-WT-V-208 below.

OPEN	CLOSED

5.1.3.33 VERIFY by signing below that test 5.1.3 is complete.

Test Director Signature

Date

Operations Signature

Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.4 TEST 2-inch valve ANB-WT-V-803.

5.1.4.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.4.2 **ENSURE** that ANB-WT-V-803 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.4.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-203 to 2-inch Connector "R20".

_____
Test Director Initial / Date

5.1.4.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial / Date

5.1.4.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-803 handwheel.

5.1.4.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / Date

5.1.4.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.4.5.

5.1.4.8 **REMOVE** the cover from ANB-WT-V-803 valve position sensor assembly.

5.1.4.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.4.10 **POSITION** ANB-WT-V-803 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.4.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-203 to 2-inch Connector "R20".

_____
Test Director Initial / _____
Date

5.1.4.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial / _____
Date

5.1.4.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-803 handwheel.

5.1.4.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.1.4.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

5.1.4.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.1.4.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

5.1.4.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial / _____
Date

5.1.4.19 **APPLY** 24 volts dc to Terminal TB-DC4-46 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.u

5.1 TEST 2-WAY VALVES (Cont.)

5.1.4.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-11 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.4.21 **VERIFY** the voltage recorded in Step 5.1.4.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.4.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-10 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.4.23 **VERIFY** the voltage recorded in Step 5.1.4.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.4.24 **POSITION** ANB-WT-V-803 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.4.25 **VERIFY** that ANB-WT-V-803 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-203 to 2-inch Connector "R20".

_____
Test Director Initial

_____
Date

5.1.4.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-11 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.4.27 **VERIFY** the voltage recorded in Step 5.1.4.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.4.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-10 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.4.29 **VERIFY** the voltage recorded in Step 5.1.4.28 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial / _____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

5.1.4.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.1.4.31 **POSITION** valve ANB-WT-V-803 as directed by the Test Director.

5.1.4.32 **RECORD** the final position for valve ANB-WT-V-803 below.

✓ OPEN	✓ CLOSED

5.1.4.33 **VERIFY** by signing below that test 5.1.4 is complete.

_____
Test Director Signature   Date

_____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.5 TEST 3-inch valve ANB-WT-V-213.

5.1.5.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.5.2 **ENSURE** that ANB-WT-V-213 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.5.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-214 to 3-inch Connector "R14".

_____
Test Director Initial

_____
Date

5.1.5.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial

_____
Date

5.1.5.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-213 handwheel.

5.1.5.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.5.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.5.5.

5.1.5.8 **REMOVE** the cover from ANB-WT-V-213 valve position sensor assembly.

5.1.5.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.5.10 **POSITION** ANB-WT-V-213 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

- _____ 5.1.5.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-214 to 3-inch blank Connector "R14".

_____ / _____
Test Director Initial

_____ / _____
Date

- _____ 5.1.5.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____ / _____
Test Director Initial

_____ / _____
Date

- _____ 5.1.5.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-213 handwheel.

- _____ 5.1.5.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____ / _____
Test Director Initial

_____ / _____
Date

- _____ 5.1.5.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

- _____ 5.1.5.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

- _____ 5.1.5.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

- _____ 5.1.5.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial

_____ / _____
Date

- _____ 5.1.5.19 **APPLY** 24 volts dc to Terminal TB-DC4-12 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.u

5.1 TEST 2-WAY VALVES (Cont.)

5.1.5.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-87 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.5.21 **VERIFY** the voltage recorded in Step 5.1.5.20 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.1.5.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-86 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.5.23 **VERIFY** the voltage recorded in Step 5.1.5.22 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.1.5.24 **POSITION** ANB-WT-V-213 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.5.25 **VERIFY** that ANB-WT-V-213 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-214 to 3-inch Connector "R14".

_____/_____
Test Director Initial   Date

5.1.5.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-87 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.5.27 **VERIFY** the voltage recorded in Step 5.1.5.26 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.1 TEST 2-WAY VALVES (Cont.)

_____ 5.1.5.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-86 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.1.5.29 **VERIFY** the voltage recorded in Step 5.1.5.28 is at a nominal voltage of "24" Volts dc.

_____ / _____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

_____ 5.1.5.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

_____ 5.1.5.31 **POSITION** valve ANB-WT-V-213 as directed by the Test Director.

_____ 5.1.5.32 **RECORD** the final position for valve ANB-WT-V-213 below.

✓ OPEN	✓ CLOSED

5.1.5.33 **VERIFY** by signing below that test 5.1.5 is complete.

_____   _____
Test Director Signature   Date

_____   _____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.6 TEST 3-inch valve ANB-WT-V-215.

5.1.6.1 **RECORD** calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.6.2 **ENSURE** that ANB-WT-V-215 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.6.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-214 to 3-inch Connector "R15".

_____
Test Director Initial / _____
Date

5.1.6.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial / _____
Date

5.1.6.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-215 handwheel.

5.1.6.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.1.6.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.6.5.

5.1.6.8 **REMOVE** the cover from ANB-WT-V-215 valve position sensor assembly.

5.1.6.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.6.10 **POSITION** ANB-WT-V-215 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

- 5.1.6.11 VERIFY the indicator line is oriented to show FLOW from ANB-WT-V-214 to 3-inch blank Connector "R15".

_____
Test Director Initial

_____
Date

- 5.1.6.12 VERIFY the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

_____
Date

- 5.1.6.13 PLACE the long shank padlock through the locking device in the ANB-WT-V-215 handwheel.

- 5.1.6.14 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

- 5.1.6.15 REMOVE the long-shank padlock that was placed on the handwheel.

- 5.1.6.16 ADJUST the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

- 5.1.6.17 ENSURE top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

- 5.1.6.18 VERIFY installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

_____
Date

- 5.1.6.19 APPLY 24 volts dc to Terminal TB-DC4-14 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.6.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-92 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.6.21 **VERIFY** the voltage recorded in Step 5.1.6.20 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.1.6.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-91 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.6.23 **VERIFY** the voltage recorded in Step 5.1.6.22 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.1.6.24 **POSITION** ANB-WT-V-215 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.6.25 **VERIFY** that ANB-WT-V-215 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-214 to 3-inch Connector "R15".

_____/_____
Test Director Initial   Date

5.1.6.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-92 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.6.27 **VERIFY** the voltage recorded in Step 5.1.6.26 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.1 TEST 2-WAY VALVES (Cont.)

____ 5.1.6.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-91 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.1.6.29 **VERIFY** the voltage recorded in Step 5.1.6.28 is at a nominal voltage of "24" Volts dc.

____ / _____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

____ 5.1.6.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

____ 5.1.6.31 **POSITION** valve ANB-WT-V-215 as directed by the Test Director.

____ 5.1.6.32 **RECORD** the final position for valve ANB-WT-V-215 below.

✓ OPEN	✓ CLOSED

5.1.6.33 **VERIFY** by signing below that test 5.1.6 is complete.

_____
Test Director Signature   Date

_____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.7 TEST 3-inch valve ANB-WT-V-217.

5.1.7.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.7.2 ENSURE that ANB-WT-V-217 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.7.3 VERIFY the indicator line is oriented to BLOCK flow from ANB-WT-V-216 to 3-inch Connector "R16".

_____
Test Director Initial / Date

5.1.7.4 VERIFY the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial / Date

5.1.7.5 PLACE the long-shank padlock through the locking device in the ANB-WT-V-217 handwheel.

5.1.7.6 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / Date

5.1.7.7 REMOVE the long-shank padlock that was placed on the handwheel in Step 5.1.7.5.

5.1.7.8 REMOVE the cover from ANB-WT-V-217 valve position sensor assembly.

5.1.7.9 ADJUST the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.7.10 POSITION ANB-WT-V-217 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

_____ 5.1.7.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-216 to 3-inch blank Connector "R16".

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.1.7.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.1.7.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-217 handwheel.

_____ 5.1.7.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.1.7.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

_____ 5.1.7.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

_____ 5.1.7.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

_____ 5.1.7.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.1.7.19 **APPLY** 24 volts dc to Terminal TB-DC4-16 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

____ 5.1.7.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-97 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.1.7.21 **VERIFY** the voltage recorded in Step 5.1.7.20 is at a nominal voltage of "24" Volts dc.

____ / _____
Test Director Initial   Date

____ 5.1.7.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-96 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.1.7.23 **VERIFY** the voltage recorded in Step 5.1.7.22 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial   Date

____ 5.1.7.24 **POSITION** ANB-WT-V-217 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

____ 5.1.7.25 **VERIFY** that ANB-WT-V-217 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-216 to 3-inch Connector "R16".

____ / _____
Test Director Initial   Date

____ 5.1.7.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-97 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.1.7.27 **VERIFY** the voltage recorded in Step 5.1.7.26 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial   Date

5.1 TEST 2-WAY VALVES (Cont.)

_____ 5.1.7.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-96 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.1.7.29 **VERIFY** the voltage recorded in Step 5.1.7.28 is at a nominal voltage of "24" Volts dc.

_____ / _____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

_____ 5.1.7.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

_____ 5.1.7.31 **POSITION** valve ANB-WT-V-217 as directed by the Test Director.

_____ 5.1.7.32 **RECORD** the final position for valve ANB-WT-V-217 below.

✓ OPEN	✓ CLOSED

5.1.7.33 **VERIFY** by signing below that test 5.1.7 is complete.

_____   _____
Test Director Signature   Date

_____   _____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.8 TEST 3-inch valve ANB-WT-V-219.

5.1.8.1 **RECORD** calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.8.2 **ENSURE** that ANB-WT-V-219 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.8.3 **VERIFY** the indicator line is oriented to BLOCK flow from ANB-WT-V-218 to 3-inch Connector "R19".

_____
Test Director Initial / _____
Date

5.1.8.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial / _____
Date

5.1.8.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-219 handwheel.

5.1.8.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.1.8.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.8.5.

5.1.8.8 **REMOVE** the cover from ANB-WT-V-219 valve position sensor assembly.

5.1.8.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.8.10 **POSITION** ANB-WT-V-219 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.8.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-218 to 3-inch blank Connector "R19".

_____
Test Director Initial

_____
Date

5.1.8.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

_____
Date

5.1.8.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-219 handwheel.

5.1.8.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.8.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

5.1.8.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.1.8.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

5.1.8.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

_____
Date

5.1.8.19 **APPLY** 24 volts dc to Terminal TB-DC4-18 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1.8.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-2 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1 TEST 2-WAY VALVES (Cont.)

5.1.8.21 **VERIFY** the voltage recorded in Step 5.1.8.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.8.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-1 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.8.23 **VERIFY** the voltage recorded in Step 5.1.8.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.8.24 **POSITION** ANB-WT-V-219 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.8.25 **VERIFY** that ANB-WT-V-219 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-218 to 3-inch Connector "R19".

_____
Test Director Initial

_____
Date

5.1.8.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-2 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.8.27 **VERIFY** the voltage recorded in Step 5.1.8.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.8.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-1 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1 TEST 2-WAY VALVES (Cont.)

5.1.8.29 VERIFY the voltage recorded in Step 5.1.8.28 is at a nominal voltage of "24" Volts dc.

Test Director Initial _____ / _____ Date _____

NOTE -

The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

5.1.8.30 REPLACE limit switch cover AND TIGHTEN bolts in preparation for torque.

5.1.8.31 POSITION valve ANB-WT-V-219 as directed by the Test Director.

5.1.8.32 RECORD the final position for valve ANB-WT-V-219 below.

OPEN	✓
CLOSED	✓

5.1.8.33 VERIFY by signing below that test 5.1.8 is complete.

Test Director Signature _____ Date _____
 Operations Signature _____ Date _____

5.1 TEST 2-WAY VALVES (Cont.)

5.1.9 TEST 3-inch valve ANB-WT-V-221.

5.1.9.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.9.2 ENSURE that ANB-WT-V-221 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.9.3 VERIFY the indicator line is oriented to BLOCK flow from ANB-WT-V-218 to 3-inch blank Connector "D".

_____
Test Director Initial

_____
Date

5.1.9.4 VERIFY the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial

_____
Date

5.1.9.5 PLACE the long-shank padlock through the locking device in the ANB-WT-V-221 handwheel.

5.1.9.6 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.9.7 REMOVE the long-shank padlock that was placed on the handwheel in Step 5.1.9.5.

5.1.9.8 REMOVE the cover from ANB-WT-V-221 valve position sensor assembly.

5.1.9.9 ADJUST the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.9.10 POSITION ANB-WT-V-221 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.9.11 **VERIFY** the indicator line is oriented to show FLOW from ANB-WT-V-218 to 3-inch blank Connector "D".

_____
Test Director Initial

_____
Date

5.1.9.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

_____
Date

5.1.9.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-221 handwheel.

5.1.9.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.9.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

5.1.9.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.1.9.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

5.1.9.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

_____
Date

5.1.9.19 **APPLY** 24 volts dc to Terminal TB-DC4-20 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.9.20 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC2-7 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.9.21 VERIFY the voltage recorded in Step 5.1.9.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.9.22 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC2-6 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.9.23 VERIFY the voltage recorded in Step 5.1.9.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.9.24 POSITION ANB-WT-V-221 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.9.25 VERIFY that ANB-WT-V-221 valve operator position indicator is oriented to BLOCK flow from ANB-WT-V-218 to 3-inch BLANK Connector "D".

_____
Test Director Initial

_____
Date

5.1.9.26 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC2-7 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.9.27 VERIFY the voltage recorded in Step 5.1.9.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

_____ 5.1.9.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC2-6 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.1.9.29 **VERIFY** the voltage recorded in Step 5.1.9.28 is at a nominal voltage of "24" Volts dc.

_____ / _____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

_____ 5.1.9.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

_____ 5.1.9.31 **POSITION** valve ANB-WT-V-221 as directed by the Test Director.

_____ 5.1.9.32 **RECORD** the final position for valve ANB-WT-V-221 below.

✓ OPEN	✓ CLOSED

5.1.9.33 **VERIFY** by signing below that test 5.1.9 is complete.

_____   _____
Test Director Signature   Date

_____   _____
Operations Signature   Date

5.1 TEST 2-WAY VALVES (Cont.)**5.1.10 TEST 2-inch valve ANB-WT-V-209.**

5.1.10.1 **RECORD** calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.1.10.2 **ENSURE** that ANB-WT-V-209 is CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.10.3 **VERIFY** the indicator line is oriented to BLOCK flow from Blank Connector "C" to Valve "ANB-WT-V-207".

_____
Test Director Initial

_____
Date

5.1.10.4 **VERIFY** the indicator line is lined up with the correct reference pins for the CLOSED position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial

_____
Date

5.1.10.5 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-209 handwheel.

5.1.10.6 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.10.7 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.1.10.5.

5.1.10.8 **REMOVE** the cover from ANB-WT-V-209 valve position sensor assembly.

5.1.10.9 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.1.10.10 **POSITION** ANB-WT-V-209 OPEN by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.10.11 **VERIFY** the indicator line is oriented to show FLOW from Blank Connector "C" to "ANB-WT-V-207".

_____
Test Director Initial

_____
Date

5.1.10.12 **VERIFY** the indicator line is lined up with the correct reference pins for the FLOW THROUGH position, AND within the RED area on the decal.

_____
Test Director Initial

_____
Date

5.1.10.13 **PLACE** the long shank padlock through the locking device in the ANB-WT-V-209 handwheel.

5.1.10.14 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.1.10.15 **REMOVE** the long-shank padlock that was placed on the handwheel.

5.1.10.16 **ADJUST** the bottom CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.1.10.17 **ENSURE** top CAM is NOT positioned at the non-contact switch for valve position A when in position B.

5.1.10.18 **VERIFY** installation of positive jumpers located within the valve position sensor terminal block. Reference drawing No. H-14-100987, sh 1, for positive lead jumper locations.

_____
Test Director Initial

_____
Date

5.1.10.19 **APPLY** 24 volts dc to Terminal TB-DC4-9 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.1 TEST 2-WAY VALVES (Cont.)

5.1.10.20 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-80 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.10.21 **VERIFY** the voltage recorded in Step 5.1.10.20 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

5.1.10.22 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-79 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.10.23 **VERIFY** the voltage recorded in Step 5.1.10.22 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1.10.24 **POSITION** ANB-WT-V-209 CLOSED by rotating the valve handwheel CLOCKWISE until the handwheel turns no farther.

5.1.10.25 **VERIFY** that ANB-WT-V-209 valve operator position indicator line is oriented to BLOCK flow from Blank Connector "C" to Valve "ANB-WT-V-207".

_____
Test Director Initial

_____
Date

5.1.10.26 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-80 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.10.27 **VERIFY** the voltage recorded in Step 5.1.10.26 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.1 TEST 2-WAY VALVES (Cont.)

5.1.10.28 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-79 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.1.10.29 **VERIFY** the voltage recorded in Step 5.1.10.28 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial / _____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

5.1.10.30 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.1.10.31 **POSITION** valve ANB-WT-V-209 as directed by the Test Director.

5.1.10.32 **RECORD** the final position for valve ANB-WT-V-209 below.

✓ OPEN	✓ CLOSED

5.1.10.33 **VERIFY** by signing below that test 5.1.10 is complete.

_____
Test Director Signature   Date

_____
Operations Signature   Date

5.1.11 Test Director **VERIFY** that Section 5.1 is **COMPLETE** by **SIGNING** below.

_____
Test Director Signature   Date

_____
Operations Signature   Date

5.2 TEST 3-WAY VALVES**5.2.1 TEST 2-inch valve ANB-WT-V-203.**

5.2.1.1 **RECORD** calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.2.1.2 **ENSURE** that 2-inch valve ANB-WT-V-203 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.1.3 **VERIFY** ANB-WT-V-203 is in Position "A" by the line indicator tee connecting ANB-WT-V-204 and ANB-WT-V-205.

_____
Test Director Initial / _____
Date

5.2.1.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.

_____
Test Director Initial / _____
Date

5.2.1.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-803.

_____
Test Director Initial / _____
Date

5.2.1.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-203 handwheel.

5.2.1.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.2.1.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.1.6.

5.2.1.9 **REMOVE** the cover from ANB-WT-V-203 valve position sensor assembly.

5.2.1.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

- 5.2.1.11 ENSURE the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.
- 5.2.1.12 POSITION ANB-WT-V-203, to allow flow from ANB-WT-V-803 to ANB-WT-V-205 by rotating the valve handwheel CLOCKWISE until the valve is at mid position.
- 5.2.1.13 VERIFY that ANB-WT-V-203 valve position indicator is aligned to ALLOW FLOW from ANB-WT-V-803 to ANB-WT-V-205.
- 5.2.1.14 VERIFY the indicator line is lined up with the correct reference pins for the "B" or "MID" position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.
- 5.2.1.15 VERIFY the indicator lines are oriented to BLOCK flow from ANB-WT-V-204.
- 5.2.1.16 ADJUST the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.
- 5.2.1.17 ENSURE the top and bottom CAMs are NOT positioned at their associated non-contact switches.
- 5.2.1.18 PLACE the long-shank padlock through the locking device in the ANB-WT-V-203 handwheel.
- 5.2.1.19 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.
- 5.2.1.20 REMOVE the long-shank padlock that was placed on the handwheel in Step 5.2.1.18.
- Test Director Initial / Date
- Test Director Initial / Date
- Test Director Initial / Date
- Test Director Initial / Date
- Test Director Initial / Date
- Test Director Initial / Date

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.1.21 **POSITION** ANB-WT-V-203, to allow flow from ANB-WT-V-204 to ANB-WT-V-803 by rotating the valve handwheel **CLOCKWISE** as far as it will go.

_____ 5.2.1.22 **VERIFY** that ANB-WT-V-203 valve position indicator is aligned to allow flow from ANB-WT-V-204 to ANB-WT-V-803.

_____ / _____
Test Director Initial Date

_____ 5.2.1.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.

_____ 5.2.1.24 **ENSURE** the top and middle CAMs are **NOT** positioned at their associated non-contact switches.

_____ 5.2.1.25 **VERIFY** the indicator lines are lined up with the correct reference pins, **AND** within the **RED** area on the decal black stripe to black stripe alignment.

_____ / _____
Test Director Initial Date

_____ 5.2.1.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-203 handwheel.

_____ 5.2.1.27 **VERIFY** that the limited movement of the handwheel does **NOT** cause valve movement in either direction.

_____ / _____
Test Director Initial Date

_____ 5.2.1.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.1.26.

_____ 5.2.1.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.1.30 APPLY 24 volts dc to Terminal TB-DC4-3 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

5.2.1.31 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-66 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.1.32 VERIFY the voltage recorded in Step 5.2.1.31 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.2.1.33 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-65 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.1.34 VERIFY the voltage recorded in Step 5.2.1.33 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.1.35 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-64 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.1.36 VERIFY the voltage recorded in Step 5.2.1.35 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.

5.2.1.37 POSITION ANB-WT-V-203, to allow flow from ANB-WT-V-803 to ANB-WT-V-205 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.1.38 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-66 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.2.1.39 **VERIFY** the voltage recorded in Step 5.2.1.38 is at a nominal voltage of "0" Volts dc.

_____ / _____
Test Director Initial Date

_____ 5.2.1.40 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-65 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.2.1.41 **VERIFY** the voltage recorded in Step 5.2.1.40 is at a nominal voltage of "24" Volts dc.

_____ / _____
Test Director Initial Date

_____ 5.2.1.42 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-64 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.2.1.43 **VERIFY** the voltage recorded in Step 5.2.1.42 is at a nominal voltage of "0" Volts dc.

_____ / _____
Test Director Initial Date

_____ 5.2.1.44 **POSITION** ANB-WT-V-203 to allow flow from ANB-WT-V-204 to ANB-WT-V-205 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

_____ 5.2.1.45 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-66 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

____ 5.2.1.46 **VERIFY** the voltage recorded in Step 5.2.1.45 is at a nominal voltage of "0" Volts dc.

____ / ____
Test Director Initial   Date

____ 5.2.1.47 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-65 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.1.48 **VERIFY** the voltage recorded in Step 5.2.1.47 is at a nominal voltage of "0" Volts dc.

____ / ____
Test Director Initial   Date

____ 5.2.1.49 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-64 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.1.50 **VERIFY** the voltage recorded in Step 5.2.1.49 is at a nominal voltage of "24" Volts dc.

____ / ____
Test Director Initial   Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

____ 5.2.1.51 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.1.52 POSITION valve ANB-WT-V-203 as directed by the Test Director.

_____ 5.2.1.53 RECORD the final position for the valve ANB-WT-V-203 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.1.54 VERIFY by signing below that test 5.2.1 is complete.

_____	_____
Test Director Signature	Date
_____	_____
Operations Signature	Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.2 TEST 2-inch valve ANB-WT-V-205.

5.2.2.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

- _____ 5.2.2.2 **ENSURE** that 2-inch valve ANB-WT-V-205 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.
- _____ 5.2.2.3 **VERIFY** ANB-WT-V-205 is in Position "A" by the line indicator tee connecting ANB-WT-V-206 and ANB-WT-V-207.
- _____ _____ / _____
Test Director Initial Date
- _____ 5.2.2.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.
- _____ _____ / _____
Test Director Initial Date
- _____ 5.2.2.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-203.
- _____ _____ / _____
Test Director Initial Date
- _____ 5.2.2.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-205 handwheel.
- _____ 5.2.2.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- _____ _____ / _____
Test Director Initial Date
- _____ 5.2.2.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.2.6.
- _____ 5.2.2.9 **REMOVE** the cover from ANB-WT-V-205 valve position sensor assembly.
- _____ 5.2.2.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

- ____ 5.2.2.11 **ENSURE** the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.
- ____ 5.2.2.12 **POSITION** ANB-WT-V-205, to allow flow from ANB-WT-V-203 to ANB-WT-V-207 by rotating the valve handwheel **CLOCKWISE** until the valve is at mid position.
- ____ 5.2.2.13 **VERIFY** that ANB-WT-V-205 valve position indicator is aligned to **ALLOW FLOW** from ANB-WT-V-203 to ANB-WT-V-207.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.2.14 **VERIFY** the indicator line is lined up with the correct reference pins for the "B" or "MID" position, **AND** black stripe within the **RED** area on the decal is aligned as to be touching the applicable line on valve housing.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.2.15 **VERIFY** the indicator lines are oriented to **BLOCK** flow from ANB-WT-V-206.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.2.16 **ADJUST** the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.
- ____ 5.2.2.17 **ENSURE** the top and bottom CAMs are NOT positioned at their associated non-contact switches.
- ____ 5.2.2.18 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-205 handwheel.
- ____ 5.2.2.19 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.2.20 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.2.18.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.2.21 **POSITION** ANB-WT-V-205, to allow flow from ANB-WT-V-206 to ANB-WT-V-203 by rotating the valve handwheel **CLOCKWISE** as far as it will go.

_____ 5.2.2.22 **VERIFY** that ANB-WT-V-205 valve position indicator is aligned to allow flow from ANB-WT-V-206 to ANB-WT-V-203.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.2.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.

_____ 5.2.2.24 **ENSURE** the top and middle CAMs are **NOT** positioned at their associated non-contact switches.

_____ 5.2.2.25 **VERIFY** the indicator lines are lined up with the correct reference pins, **AND** within the **RED** area on the decal black stripe to black stripe alignment.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.2.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-205 handwheel.

_____ 5.2.2.27 **VERIFY** that the limited movement of the handwheel does **NOT** cause valve movement in either direction.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.2.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.2.26.

_____ 5.2.2.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial

_____ / _____
Date

5.2 TEST 3-WAY VALVES (Cont.)

- ____ 5.2.2.30 **APPLY** 24 volts dc to Terminal TB-DC4-5 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.
- ____ 5.2.2.31 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-71 AND the NEGATIVE Terminal on the 24 volt power supply.
- VOLTAGE _____
- ____ 5.2.2.32 **VERIFY** the voltage recorded in Step 5.2.2.31 is at a nominal voltage of "24" Volts dc.
- ____ / _____
Test Director Initial Date
- ____ 5.2.2.33 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-70 AND the NEGATIVE Terminal on the 24 volt power supply.
- VOLTAGE _____
- ____ 5.2.2.34 **VERIFY** the voltage recorded in Step 5.2.2.33 is at a nominal voltage of "0" Volts dc.
- ____ / _____
Test Director Initial Date
- ____ 5.2.2.35 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-69 AND the NEGATIVE Terminal on the 24 volt power supply.
- VOLTAGE _____
- ____ 5.2.2.36 **VERIFY** the voltage recorded in Step 5.2.2.35 is at a nominal voltage of "0" Volts dc.
- ____ / _____
Test Director Initial Date
- NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.
- ____ 5.2.2.37 **POSITION** ANB-WT-V-205, to allow flow from ANB-WT-V-203 to ANB-WT-V-207 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

____ 5.2.2.38 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-71 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.2.39 **VERIFY** the voltage recorded in Step 5.2.2.38 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.2.40 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-70 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.2.41 **VERIFY** the voltage recorded in Step 5.2.2.40 is at a nominal voltage of "24" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.2.42 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-69 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.2.43 **VERIFY** the voltage recorded in Step 5.2.2.42 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.2.44 **POSITION** ANB-WT-V-205 to allow flow from ANB-WT-V-206 to ANB-WT-V-207 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

____ 5.2.2.45 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-71 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.2.46 **VERIFY** the voltage recorded in Step 5.2.2.45 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial / _____
Date

_____ 5.2.2.47 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-70 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.2.2.48 **VERIFY** the voltage recorded in Step 5.2.2.47 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial / _____
Date

_____ 5.2.2.49 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-69 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

_____ 5.2.2.50 **VERIFY** the voltage recorded in Step 5.2.2.49 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial / _____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

_____ 5.2.2.51 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.2.52 **POSITION** valve ANB-WT-V-205 as directed by the Test Director.

_____ 5.2.2.53 **RECORD** the final position for the valve ANB-WT-V-205 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.2.54 **VERIFY** by signing below that test 5.2.2 is complete.

_____ Test Director Signature _____ Date

_____ Operations Signature _____ Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.3 TEST 2-inch valve ANB-WT-V-207.

5.2.3.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

- ____ 5.2.3.2 **ENSURE** that 2-inch valve ANB-WT-V-207 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.
- ____ 5.2.3.3 **VERIFY** ANB-WT-V-207 is in Position "A" by the line indicator tee connecting ANB-WT-V-208 and ANB-WT-V-205.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.3.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.3.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-209.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.3.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-207 handwheel.
- ____ 5.2.3.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- ____ _____ / _____
Test Director Initial Date
- ____ 5.2.3.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.3.6.
- ____ 5.2.3.9 **REMOVE** the cover from ANB-WT-V-207 valve position sensor assembly.
- ____ 5.2.3.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

- ____ 5.2.3.11 **ENSURE** the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.
- ____ 5.2.3.12 **POSITION** ANB-WT-V-207, to allow flow from ANB-WT-V-208 to ANB-WT-V-209 by rotating the valve handwheel **CLOCKWISE** until the valve is at mid position.
- ____ 5.2.3.13 **VERIFY** that ANB-WT-V-207 valve position indicator is aligned to **ALLOW FLOW** from ANB-WT-V-208 to ANB-WT-V-209.

____ / ____
Test Director Initial   Date

- ____ 5.2.3.14 **VERIFY** the indicator line is lined up with the correct reference pins for the "B" or "MID" position, **AND** black stripe within the **RED** area on the decal is aligned as to be touching the applicable line on valve housing.

____ / ____
Test Director Initial   Date

- ____ 5.2.3.15 **VERIFY** the indicator lines are oriented to **BLOCK** flow from ANB-WT-V-205.

____ / ____
Test Director Initial   Date

- ____ 5.2.3.16 **ADJUST** the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

- ____ 5.2.3.17 **ENSURE** the top and bottom CAMs are NOT positioned at their associated non-contact switches.

- ____ 5.2.3.18 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-207 handwheel.

- ____ 5.2.3.19 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

____ / ____
Test Director Initial   Date

- ____ 5.2.3.20 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.3.18.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.3.21 **POSITION** ANB-WT-V-207, to allow flow from ANB-WT-V-205 to ANB-WT-V-209 by rotating the valve handwheel **CLOCKWISE** as far as it will go.

_____ 5.2.3.22 **VERIFY** that ANB-WT-V-207 valve position indicator is aligned to allow flow from ANB-WT-V-205 to ANB-WT-V-209.

_____ / _____
Test Director Initial   Date

_____ 5.2.3.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.

_____ 5.2.3.24 **ENSURE** the top and middle CAMs are **NOT** positioned at their associated non-contact switches.

_____ 5.2.3.25 **VERIFY** the indicator lines are lined up with the correct reference pins, **AND** within the **RED** area on the decal black stripe to black stripe alignment.

_____ / _____
Test Director Initial   Date

_____ 5.2.3.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-207 handwheel.

_____ 5.2.3.27 **VERIFY** that the limited movement of the handwheel does **NOT** cause valve movement in either direction.

_____ / _____
Test Director Initial   Date

_____ 5.2.3.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.3.26.

_____ 5.2.3.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial   Date

5.2 TEST 3-WAY VALVES (Cont.)

- ____ 5.2.3.30 **APPLY** 24 volts dc to Terminal TB-DC4-7 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.
- ____ 5.2.3.31 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-76 AND the NEGATIVE Terminal on the 24 volt power supply.
VOLTAGE _____
- ____ 5.2.3.32 **VERIFY** the voltage recorded in Step 5.2.3.31 is at a nominal voltage of "24" Volts dc.
_____/_____
Test Director Initial Date
- ____ 5.2.3.33 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-75 AND the NEGATIVE Terminal on the 24 volt power supply.
VOLTAGE _____
- ____ 5.2.3.34 **VERIFY** the voltage recorded in Step 5.2.3.33 is at a nominal voltage of "0" Volts dc.
_____/_____
Test Director Initial Date
- ____ 5.2.3.35 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-74 AND the NEGATIVE Terminal on the 24 volt power supply.
VOLTAGE _____
- ____ 5.2.3.36 **VERIFY** the voltage recorded in Step 5.2.3.35 is at a nominal voltage of "0" Volts dc.
_____/_____
Test Director Initial Date
- NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.
- ____ 5.2.3.37 **POSITION** ANB-WT-V-207, to allow flow from ANB-WT-V-209 to ANB-WT-V-208 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

5.2.3.38 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-76 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.3.39 **VERIFY** the voltage recorded in Step 5.2.3.38 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.3.40 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-75 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.3.41 **VERIFY** the voltage recorded in Step 5.2.3.40 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.2.3.42 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-74 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.3.43 **VERIFY** the voltage recorded in Step 5.2.3.42 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.3.44 **POSITION** ANB-WT-V-207 to allow flow from ANB-WT-V-205 to ANB-WT-V-208 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.3.45 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-76 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

____ 5.2.3.46 **VERIFY** the voltage recorded in Step 5.2.3.45 is at a nominal voltage of "0" Volts dc.

____ / ____
Test Director Initial Date

____ 5.2.3.47 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-75 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.3.48 **VERIFY** the voltage recorded in Step 5.2.3.47 is at a nominal voltage of "0" Volts dc.

____ / ____
Test Director Initial Date

____ 5.2.3.49 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-74 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.3.50 **VERIFY** the voltage recorded in Step 5.2.3.49 is at a nominal voltage of "24" Volts dc.

____ / ____
Test Director Initial Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC. Shall verify. The Torque value will be between 17 and 20 inch lbs.

____ 5.2.3.51 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.3.52 **POSITION** valve ANB-WT-V-205 as directed by the Test Director.

_____ 5.2.3.53 **RECORD** the final position for the valve ANB-WT-V-205 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.3.54 **VERIFY** by signing below that test 5.2.3 is complete.

_____	_____
Test Director Signature	Date
_____	_____
Operations Signature	Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.4 TEST 3-inch valve ANB-WT-V-214.

5.2.4.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.2.4.2 **ENSURE** that 2-inch valve ANB-WT-V-214 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.4.3 **ENSURE** that 2-inch valve ANB-WT-V-214 is in Position "A" by the line indicator tee connecting ANB-WT-V-215 and ANB-WT-V-216.

_____
Test Director Initial / _____
Date

5.2.4.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.

_____
Test Director Initial / _____
Date

5.2.4.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-213.

_____
Test Director Initial / _____
Date

5.2.4.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-214 handwheel.

5.2.4.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.2.4.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.4.6.

5.2.4.9 **REMOVE** the cover from ANB-WT-V-214 valve position sensor assembly.

5.2.4.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

5.2.4.11 ENSURE the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.

5.2.4.12 POSITION ANB-WT-V-214, to allow flow from ANB-WT-V-213 to ANB-WT-V-216 by rotating the valve handwheel CLOCKWISE until the valve is at mid position.

5.2.4.13 VERIFY that ANB-WT-V-214 valve position indicator is aligned to ALLOW FLOW from ANB-WT-V-213 to ANB-WT-V-216.

_____
Test Director Initial

_____
Date

5.2.4.14 VERIFY the indicator line is lined up with the correct reference pins for the "B" or "MID" position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.

_____
Test Director Initial

_____
Date

5.2.4.15 VERIFY the indicator lines are oriented to BLOCK flow from ANB-WT-V-215.

_____
Test Director Initial

_____
Date

5.2.4.16 ADJUST the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

5.2.4.17 ENSURE the top and bottom CAMs are NOT positioned at their associated non-contact switches.

5.2.4.18 PLACE the long-shank padlock through the locking device in the ANB-WT-V-214 handwheel.

5.2.4.19 VERIFY that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial

_____
Date

5.2.4.20 REMOVE the long-shank padlock that was placed on the handwheel in Step 5.2.4.18.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.4.21 **POSITION** ANB-WT-V-214, to allow flow from ANB-WT-V-215 to ANB-WT-V-213 by rotating the valve handwheel **CLOCKWISE** as far as it will go.

_____ 5.2.4.22 **VERIFY** that ANB-WT-V-214 valve position indicator is aligned to allow flow from ANB-WT-V-215 to ANB-WT-V-213.

_____ / _____
Test Director Initial Date

_____ 5.2.4.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.

_____ 5.2.4.24 **ENSURE** the top and middle CAMs are **NOT** positioned at their associated non-contact switches.

_____ 5.2.4.25 **VERIFY** the indicator lines are lined up with the correct reference pins, **AND** within the **RED** area on the decal black stripe to black stripe alignment.

_____ / _____
Test Director Initial Date

_____ 5.2.4.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-214 handwheel.

_____ 5.2.4.27 **VERIFY** that the limited movement of the handwheel does **NOT** cause valve movement in either direction.

_____ / _____
Test Director Initial Date

_____ 5.2.4.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.4.26.

_____ 5.2.4.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial Date

5.2 TEST 3-WAY VALVES (Cont.)

____ 5.2.4.30 **APPLY** 24 volts dc to Terminal TB-DC4-13 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

____ 5.2.4.31 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-90 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

____ 5.2.4.32 **VERIFY** the voltage recorded in Step 5.2.4.31 is at a nominal voltage of "24" Volts dc.

____ Test Director Initial / _____ Date

____ 5.2.4.33 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-89 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

____ 5.2.4.34 **VERIFY** the voltage recorded in Step 5.2.4.33 is at a nominal voltage of "0" Volts dc.

____ Test Director Initial / _____ Date

____ 5.2.4.35 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-88 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

____ 5.2.4.36 **VERIFY** the voltage recorded in Step 5.2.4.35 is at a nominal voltage of "0" Volts dc.

____ Test Director Initial / _____ Date

NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.

____ 5.2.4.37 **POSITION** ANB-WT-V-214, to allow flow from ANB-WT-V-213 to ANB-WT-V-216 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

5.2.4.38 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-90 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.4.39 **VERIFY** the voltage recorded in Step 5.2.4.38 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.4.40 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-89 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.4.41 **VERIFY** the voltage recorded in Step 5.2.4.40 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.2.4.42 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-88 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.4.43 **VERIFY** the voltage recorded in Step 5.2.4.42 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.4.44 **POSITION** ANB-WT-V-214 to allow flow from ANB-WT-V-215 to ANB-WT-V-216 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.4.45 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-90 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

5.2.4.46 **VERIFY** the voltage recorded in Step 5.2.4.45 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial / _____
Date

5.2.4.47 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-89 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.4.48 **VERIFY** the voltage recorded in Step 5.2.4.47 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial / _____
Date

5.2.4.49 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-88 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.4.50 **VERIFY** the voltage recorded in Step 5.2.4.49 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial / _____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC Shall verify. The Torque value will be between 17 and 20 inch lbs.

5.2.4.51 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.4.52 **POSITION** valve ANB-WT-V-214 as directed by the Test Director.

_____ 5.2.4.53 **RECORD** the final position for the valve ANB-WT-V-214 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.4.54 **VERIFY** by signing below that test 5.2.4 is complete.

_____	_____
Test Director Signature	Date
_____	_____
Operations Signature	Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.5 TEST 3-inch valve ANB-WT-V-216.

5.2.5.1 RECORD calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.2.5.2 **ENSURE** that 2-inch valve ANB-WT-V-216 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.5.3 **VERIFY** ANB-WT-V-216 is in Position "A" by the line indicator tee connecting ANB-WT-V-217 and ANB-WT-V-218.

_____
Test Director Initial / _____
Date

5.2.5.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.

_____
Test Director Initial / _____
Date

5.2.5.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-214.

_____
Test Director Initial / _____
Date

5.2.5.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-216 handwheel.

5.2.5.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.2.5.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.5.6.

5.2.5.9 **REMOVE** the cover from ANB-WT-V-216 valve position sensor assembly.

5.2.5.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.5.11 **ENSURE** the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.

_____ 5.2.5.12 **POSITION** ANB-WT-V-216, to allow flow from ANB-WT-V-214 to ANB-WT-V-218 by rotating the valve handwheel **CLOCKWISE** until the valve is at mid position.

_____ 5.2.5.13 **VERIFY** that ANB-WT-V-216 valve position indicator is aligned to **ALLOW FLOW** from ANB-WT-V-214 to ANB-WT-V-218.

_____ Test Director Initial

/ _____
Date

_____ 5.2.5.14 **VERIFY** the indicator line is lined up with the correct reference pins for the "B" or "MID" position, **AND** black stripe within the **RED** area on the decal is aligned as to be touching the applicable line on valve housing.

_____ Test Director Initial

/ _____
Date

_____ 5.2.5.15 **VERIFY** the indicator lines are oriented to **BLOCK** flow from ANB-WT-V-217.

_____ Test Director Initial

/ _____
Date

_____ 5.2.5.16 **ADJUST** the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.

_____ 5.2.5.17 **ENSURE** the top and bottom CAMs are NOT positioned at their associated non-contact switches.

_____ 5.2.5.18 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-216 handwheel.

_____ 5.2.5.19 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____ Test Director Initial

/ _____
Date

_____ 5.2.5.20 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.5.18.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.5.21 **POSITION** ANB-WT-V-216, to allow flow from ANB-WT-V-217 to ANB-WT-V-214 by rotating the valve handwheel **CLOCKWISE** as far as it will go.

_____ 5.2.5.22 **VERIFY** that ANB-WT-V-216 valve position indicator is aligned to allow flow from ANB-WT-V-217 to ANB-WT-V-214.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.5.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.

_____ 5.2.5.24 **ENSURE** the top and middle CAMs are **NOT** positioned at their associated non-contact switches.

_____ 5.2.5.25 **VERIFY** the indicator lines are lined up with the correct reference pins, **AND** within the **RED** area on the decal black stripe to black stripe alignment.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.5.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-216 handwheel.

_____ 5.2.5.27 **VERIFY** that the limited movement of the handwheel does **NOT** cause valve movement in either direction.

_____ / _____
Test Director Initial

_____ / _____
Date

_____ 5.2.5.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.5.26.

_____ 5.2.5.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.

_____ / _____
Test Director Initial

_____ / _____
Date

5.2 TEST 3-WAY VALVES (Cont.)

___ 5.2.5.30 **APPLY** 24 volts dc to Terminal TB-DC4-15 in Field Terminal Box AN241-WT-TBX-101, using the 24 vdc power supply.

___ 5.2.5.31 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-95 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

___ 5.2.5.32 **VERIFY** the voltage recorded in Step 5.2.5.31 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial / Date

___ 5.2.5.33 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-94 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

___ 5.2.5.34 **VERIFY** the voltage recorded in Step 5.2.5.33 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial / Date

___ 5.2.5.35 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-93 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

___ 5.2.5.36 **VERIFY** the voltage recorded in Step 5.2.5.35 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial / Date

NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.

___ 5.2.5.37 **POSITION** ANB-WT-V-216, to allow flow from ANB-WT-V-214 to ANB-WT-V-218 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

____ 5.2.5.38 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-95 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.5.39 **VERIFY** the voltage recorded in Step 5.2.5.38 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.5.40 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-94 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.5.41 **VERIFY** the voltage recorded in Step 5.2.5.40 is at a nominal voltage of "24" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.5.42 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-93 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

____ 5.2.5.43 **VERIFY** the voltage recorded in Step 5.2.5.42 is at a nominal voltage of "0" Volts dc.

____ / _____
Test Director Initial Date

____ 5.2.5.44 **POSITION** ANB-WT-V-216 to allow flow from ANB-WT-V-217 to ANB-WT-V-218 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

____ 5.2.5.45 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-95 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

5.2.5.46 **VERIFY** the voltage recorded in Step 5.2.5.45 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.2.5.47 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-94 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.5.48 **VERIFY** the voltage recorded in Step 5.2.5.47 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.2.5.49 **MEASURE AND RECORD** the voltage BETWEEN Terminal TB-DC1-93 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.5.50 **VERIFY** the voltage recorded in Step 5.2.5.49 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

5.2.5.51 **REPLACE** limit switch cover AND **TIGHTEN** bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.5.52 **POSITION** valve ANB-WT-V-216 as directed by the Test Director

_____ 5.2.5.53 **RECORD** the final position for the valve ANB-WT-V-216 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.5.54 **VERIFY** by signing below that test 5.2.5 is complete.

_____ Test Director Signature

_____ Date

_____ Operations Signature

_____ Date

5.2 TEST 3-WAY VALVES (Cont.)**5.2.6 TEST 3-inch valve ANB-WT-V-218.**

5.2.6.1 **RECORD** calibrated electrical test equipment data below.

ELECTRICAL TEST EQUIPMENT DATA TABLE

TOOL NAME	ID. NUMBER	CAL DUE DATE	INITIAL/DATE

5.2.6.2 **ENSURE** that valve ANB-WT-V-218 is in Position "A" by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.6.3 **VERIFY** ANB-WT-V-218 is in Position "A" by the line indicator tee connecting ANB-WT-V-216 and ANB-WT-V-219.

_____
Test Director Initial / _____
Date

5.2.6.4 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal.

_____
Test Director Initial / _____
Date

5.2.6.5 **VERIFY** the indicator lines are oriented to BLOCK flow from ANB-WT-V-221.

_____
Test Director Initial / _____
Date

5.2.6.6 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-218 handwheel.

5.2.6.7 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.

_____
Test Director Initial / _____
Date

5.2.6.8 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.6.6 .

5.2.6.9 **REMOVE** the cover from ANB-WT-V-218 valve position sensor assembly.

5.2.6.10 **ADJUST** the top CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position A.

5.2 TEST 3-WAY VALVES (Cont.)

- ____ 5.2.6.11 **ENSURE** the middle and the bottom CAMs are NOT positioned at their associated non-contact switches.
- ____ 5.2.6.12 **POSITION** ANB-WT-V-218, to allow flow from ANB-WT-V-221 to ANB-WT-V-219 by rotating the valve handwheel **CLOCKWISE** until the valve is at mid position.
- ____ 5.2.6.13 **VERIFY** that ANB-WT-V-218 valve position indicator is aligned to **ALLOW FLOW** from ANB-WT-V-221 to ANB-WT-V-219.
- ____ Test Director Initial / Date
- ____ 5.2.6.14 **VERIFY** the indicator line is lined up with the correct reference pins for the "B" or "MID" position, AND black stripe within the RED area on the decal is aligned as to be touching the applicable line on valve housing.
- ____ Test Director Initial / Date
- ____ 5.2.6.15 **VERIFY** the indicator lines are oriented to **BLOCK** flow from ANB-WT-V-216.
- ____ Test Director Initial / Date
- ____ 5.2.6.16 **ADJUST** the middle CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position B.
- ____ 5.2.6.17 **ENSURE** the top and bottom CAMs are NOT positioned at their associated non-contact switches.
- ____ 5.2.6.18 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-218 handwheel.
- ____ 5.2.6.19 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- ____ Test Director Initial / Date
- ____ 5.2.6.20 **REMOVE** the long-shank padlock that was placed on the handwheel in Step 5.2.6.18 .

5.2 TEST 3-WAY VALVES (Cont.)

- _____ 5.2.6.21 **POSITION** ANB-WT-V-218, to allow flow from ANB-WT-V-216 to ANB-WT-V-221 by rotating the valve handwheel **CLOCKWISE** as far as it will go.
- _____ 5.2.6.22 **VERIFY** that ANB-WT-V-218 valve position indicator is aligned to allow flow from ANB-WT-V-216 to ANB-WT-V-221.
- _____ / _____
 _____ Test Director Initial _____ Date
- _____ 5.2.6.23 **ADJUST** the lower CAM so that the pointer on the CAM is centered on the non-contact switch wired for valve position C.
- _____ 5.2.6.24 **ENSURE** the top and middle CAMs are NOT positioned at their associated non-contact switches.
- _____ 5.2.6.25 **VERIFY** the indicator lines are lined up with the correct reference pins, AND within the RED area on the decal black stripe to black stripe alignment.
- _____ / _____
 _____ Test Director Initial _____ Date
- _____ 5.2.6.26 **PLACE** the long-shank padlock through the locking device in the ANB-WT-V-218 handwheel.
- _____ 5.2.6.27 **VERIFY** that the limited movement of the handwheel does NOT cause valve movement in either direction.
- _____ / _____
 _____ Test Director Initial _____ Date
- _____ 5.2.6.28 **REMOVE** the long-shank padlock that was placed on the handwheel in step 5.2.6.26 .
- _____ 5.2.6.29 **VERIFY** installation of positive jumpers located on the valve position sensor terminal block. Refer to drawing H-14-100987, sh 1, for positive lead jumper locations.
- _____ / _____
 _____ Test Director Initial _____ Date

5.2 TEST 3-WAY VALVES (Cont.)

5.2.6.30 APPLY 24 volts dc to Terminal TB-DC4-17 in Field Terminal Box AN241-WT-TBX-101 using the 24 volt dc power supply.

5.2.6.31 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-100 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.6.32 VERIFY the voltage recorded in Step 5.2.6.31 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial   Date

5.2.6.33 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-99 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.6.34 VERIFY the voltage recorded in Step 5.2.6.33 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

5.2.6.35 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-98 AND the NEGATIVE Terminal on the 24 volt power supply.

VOLTAGE _____

5.2.6.36 VERIFY the voltage recorded in Step 5.2.6.35 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial   Date

NOTE- To ensure proper alignment for mid position of Three-Way Valve, When rotating in counter clockwise rotation, go past the "B" or mid position, then rotate to Mid position from a Clockwise direction.

5.2.6.37 POSITION ANB-WT-V-218, to allow flow from ANB-WT-V-221 to ANB-WT-V-219 by rotating the valve handwheel COUNTER-CLOCKWISE until the valve is at the mid position.

5.2 TEST 3-WAY VALVES (Cont.)

5.2.6.38 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-100 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.6.39 VERIFY the voltage recorded in Step 5.2.6.38 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial Date

5.2.6.40 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-99 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.6.41 VERIFY the voltage recorded in Step 5.2.6.40 is at a nominal voltage of "24" Volts dc.

_____/_____
Test Director Initial Date

5.2.6.42 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-98 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.6.43 VERIFY the voltage recorded in Step 5.2.6.42 is at a nominal voltage of "0" Volts dc.

_____/_____
Test Director Initial Date

5.2.6.44 POSITION ANB-WT-V-218 to allow flow from ANB-WT-V-216 to ANB-WT-V-219 by rotating the valve handwheel COUNTER-CLOCKWISE until the handwheel turns no farther.

5.2.6.45 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-100 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2 TEST 3-WAY VALVES (Cont.)

5.2.6.46 VERIFY the voltage recorded in Step 5.2.6.45 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.2.6.47 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-99 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.6.48 VERIFY the voltage recorded in Step 5.2.6.47 is at a nominal voltage of "0" Volts dc.

_____
Test Director Initial

_____
Date

5.2.6.49 MEASURE AND RECORD the voltage BETWEEN Terminal TB-DC1-98 AND the NEGATIVE Terminal on the 24 volt dc power supply.

VOLTAGE _____

5.2.6.50 VERIFY the voltage recorded in Step 5.2.6.49 is at a nominal voltage of "24" Volts dc.

_____
Test Director Initial

_____
Date

NOTE - The next step prepares limit switch cover for torquing. All valves will be torqued at one time at end of this ATP and QC shall verify. The Torque value will be between 17 and 20 inch lbs.

5.2.6.51 REPLACE limit switch cover AND TIGHTEN bolts in preparation for torque.

5.2 TEST 3-WAY VALVES (Cont.)

_____ 5.2.6.52 **POSITION** valve ANB-WT-V-218 as directed by the Test Director

_____ 5.2.6.53 **RECORD** the final position for the valve ANB-WT-V-218 below.

✓ POS. "A"	✓ POS. "B"	✓ POS. "C"

5.2.6.54 **VERIFY** by signing below that test 5.2.6 is complete.

_____	_____
Test Director Signature	Date
_____	_____
Operations Signature	Date

5.3 VALVE TORQUING

5.3.1 QC **VERIFY** all valve limit switch covers for valves are installed and bolts torqued between 17 and 22 inch lbs. **AND RECORD** below.

Valve Number	Limit Switch Cover (✓)	Limit Switch Cover Bolts Torqued (✓)	Valve Number	Limit Switch Cover (✓)	Limit Switch Cover Bolts Torqued (✓)
ANB-WT-V-204			ANB-WT-V-221		
ANB-WT-V-206			ANB-WT-V-803		
ANB-WT-V-208			ANB-WT-V-203		
ANB-WT-V-209			ANB-WT-V-205		
ANB-WT-V-213			ANB-WT-V-207		
ANB-WT-V-215			ANB-WT-V-214		
ANB-WT-V-217			ANB-WT-V-216		
ANB-WT-V-219			ANB-WT-V-218		

TOOL NAME

ID. NUMBER

CAL DUE DATE

INITIAL/DATE

QC. Signature

Date

5.3.2 **VERIFY** by signing below that Section 5.3 is complete.

Test Director Signature

Date

Operations Signature

Date

5.4 ENCASEMENT VALVE TESTING

5.4.1 Test Encasement Drain Valve ANB-WT-409.

___ 5.4.1.1 **ENSURE** valve labeling on "TEE" handle is correct.

___ 5.4.1.2 **ENSURE** "TEE" handle fits through coverblock, into funnel and sets into valve.

___ 5.4.1.3 **ROTATE** "TEE" handle to "DRAIN" position AND **VERIFY** valve aligns properly with applicable line on coverblock.

____ / ____
Test Director Initial   Date

___ 5.4.1.4 **ROTATE** "TEE" handle to "HYDRO" position AND **VERIFY** valve aligns properly with applicable line on coverblock.

____ / ____
Test Director Initial   Date

___ 5.4.1.5 **ROTATE** "TEE" handle to "OPERATE" position AND **VERIFY** valve aligns properly with applicable line on coverblock.

____ / ____
Test Director Initial   Date

___ 5.4.1.6 **POSITION** valve as directed by the Test Director.

___ 5.4.1.7 **RECORD** the final position for valve ANB-WT-V-409 below.

OPERATE	HYDRO	DRAIN

5.4 ENCASUREMENT VALVE TESTING (Cont).

5.4.2 Test Encasement Drain Valve ANB-WT-410.

5.4.2.1 ENSURE valve labeling on "TEE" handle is correct.

5.4.2.2 ENSURE "TEE" handle fits through coverblock, into funnel and sets into valve.

5.4.2.3 ROTATE "TEE" handle to "DRAIN" position AND VERIFY valve aligns properly with applicable line on coverblock.

5.4.2.4 ROTATE "TEE" handle to "HYDRO" position AND VERIFY valve aligns properly with applicable line on coverblock.

5.4.2.5 ROTATE "TEE" handle to "OPERATE" position AND VERIFY valve aligns properly with applicable line on coverblock.

5.4.2.6 POSITION valve as directed by the Test Director.

5.4.2.7 RECORD the final position for valve ANB-WT-410 below.

OPERATE	HYDRO	DRAIN

5.4.3 Test Director VERIFY that Section 5.4 is COMPLETE by SIGNING below.

Test Director Signature _____ Date _____

Operations Signature _____ Date _____

ATP PERFORMANCE LOG

[illegible]

ATP EXCEPTION LOG

Number	Date	Description

ATP EXCEPTION RECORD

This page may be reproduced as necessary.

Page _____ of _____

ATP Step Number:		ATP Exception Log#:	
Description of Exception:			
Initiator Name/Organization:			
Date of Exception:			
Resolution of Exception:			
Correction Approval:			
Test Director Initial:		Date:	
Date of Resolution:			
Test Director Signature:		Date:	
Project Engineer Signature:		Date:	
Quality Assurance Signature:		Date:	

INITIALS

[illegible]

PROCEDURE HISTORY SIGNATURE SHEET

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	HNF-4644	0		106 of 106