Stef. Q.
MAR 30 2000

ENGINEERING DATA TRANSMITTAL

Page 1 of 1
1. EDT 628306

2. To: (Receiving Organization) Distribution		3. From: (Originating Organization) AZ-101 Mixer Pump Engineering		4. Related EDT No.: N/A	
5. Proj./Prog./Dept./Div.: AZ-101 Mixer Pump Test		6. Design Authority/Design Agent/Cog. Engr.: G Tardiff/B Ulbricht/D Bragg		7. Purchase Order No.: N/A	
8. Originator Remarks: This EDT is for approval and release of document RPP-6104, "AZ-101 Gamma Cart Operational Test Report".				9. Equip./Component No.: AZ-101 gamma cart	
				10. System/Bldg./Facility: 241-AZ	
11. Receiver Remarks: 11A. Design Baseline Document? ☐ Yes ☒ No				12. Major Assm. Dwg. No.: H-2-79234	
				13. Permit/Permit Application No.: N/A	
				14. Required Response Date:	

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	RPP-6104		0	AZ-101 Gamma Cart OTR	Q, S	1		

16. KEY		
Approval Designator (F)	Reason for Transmittal (G)	Disposition (H) & (I)
E, S, Q, D OR N/A (See WHC-CM-3-5, Sec. 12.7)	1. Approval 2. Release 3. Information 4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)	1. Approved 2. Approved w/comment 3. Disapproved w/comment 4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN	(G) Reason	(H) Disp.	(J) Name	(K) Signature	(L) Date	(M) MSIN
1	I	Design Authority	<i>G Tardiff</i>	3/29/00	SS-05	1	I	J Bellomy	<i>Jim Bellomy</i>	3-30-00	
		Design Agent									
1	I	Cog. Eng.	<i>G Tardiff</i>	3/29/00	SS-05	1					
1	I	Cog. Mgr.	<i>D Baide</i>	3/29/00	SS-05						
1	J	QA	<i>W Adams</i>	3/29/00	36-15						
1	I	Safety	<i>R. Fogg</i>	3/29/00							
		Env.									

18. Signature of EDT Originator <i>Rub. Mendez</i> 3-28-00 Date		19. Authorized Representative for Receiving Organization <i>D Baide</i> 3/29/00 Date		20. Design Authority/Cognizant Manager <i>D Baide</i> 3/29/00 Date		21. DOE APPROVAL (if required) Ctrl No. _____ ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments	
---	--	--	--	--	--	---	--

S

AZ-101 Gamma Cart Operational Test Report

RE Mendoza

Cogema Engineering

Richland, WA 99352

U.S. Department of Energy Contract DE-AC06-96RL13200

EDT/ECN: 628306

UC:

Org Code:

Charge Code:

B&R Code:

Total Pages: 240

Key Words: AZ-101, 241-AZ-101, Mixer Pumps, Gamma Cart, Sludge Mobilization, W-151, Test Report

Abstract:

Test Report documenting the successful completion of the Operational Test Procedure for the AZ-101 Gamma Carts. Gamma carts are in support of the AZ-101 Mixer Pump Test.

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

Printed in the United States of America. To obtain copies of this document, contact: Document Control Services, P.O. Box 950, Mailstop H6-08, Richland WA 99352, Phone (509) 372-2420; Fax (509) 376-4989.

3/30/00
Release Approval Date

Approved For Public Release

RPP-6104
AZ-101 Gamma Cart
Operational Test Report

1.0 Purpose

The purpose of this test report is to document the successful completion of the gamma (also known as the Sludge Mobilization) cart system Operational Test Procedure (OTP). This OTP, OTP-260-004, *"241-AZ Gamma Cart Operational Test Procedure,"* was performed between 2/12/2000 and 3/10/2000 within work package 2E-00-00054. The completed OTP is attached as Appendix A.

This field OTP followed the successful completion of RPP-5577, *"241-AZ-101 Mixer Pump Demonstration Test Gamma Cart ATP/QTP"*.

2.0 System Description

The gamma carts were designed to provide data to help determine the effectiveness of the AZ-101 Mixer Pump Test.

There are two identical gamma cart systems, labeled A and B. Each system includes the cart itself housing the motor control unit and probe deployment cable, a gamma probe, a riser extension assembly, a data acquisition and control system, and associated communications/power cables. The gamma cart system description is documented in RPP-5576, *"241-AZ-101 Mixer Pump Gamma Cart System Description of Operation"*. The system arrangement and assemblies are shown on H-2-79234, *"TWRS Sludge Mobilization Cart Arrangement"*, H-2-79235, *"TWRS Sludge Mobilization Cart Assembly"*, and H-2-830024, *"Sheave Riser Extension Assembly"*.

The systems are used to lower the probes to various depths within drywells in the tank to measure the energies emitted by the sludge and slurry. The mixing of the sludge/slurry can be detected because the components of the sludge radiate at gamma energies greater than the slurry (greater than Cs-137 energy). The drywells are located at several positions around the tank allowing several test locations.

3.0 Test Summary

The gamma cart OTP tested each of the two complete systems including speed and position indicators, remote software and local control, and data acquisition.

Various combinations of the two carts and their modes of testing were tested in nine of the tank drywells (risers 14B, 14D, 14E, 14F, 15B, 15C, 15E, 15F, and 15I). The probes were deployed to several depths and data was acquired. The same depths were used in each of the drywells to assist in assembling tank baseline data.

4.0 Test Exceptions

There were a total of 7 test exceptions generated. These exceptions and their resolutions are summarized below. Copies of the signed off resolutions are included in Appendix A.

TE #1 – Step to route cable from gamma cart to extension tool was needed in procedure.

Resolution – Procedure was changed with a Procedure Change Authorization.

TE #2 – Incorrect amplifier was referred to, settings were incorrect.

Resolution – Accepted As-Is, correct settings were noted on exception sheet.

TE #3 – Steps 5.2.32 and 5.2.33 out of order.

Resolution - Accepted As-Is, procedure allowed Test Director to perform the steps as needed.

TE #4 – Step 5.2.32 required a hard copy of data files, no printer was available.

Resolution – Accepted after hard copies were printed from a different computer with a printer.

TE #5 – Step 5.3.3 did not include information to ensure the REAL/LIVE toggle button was set to LIVE.

Resolution – Accepted As-Is after note made on the exception sheet. Information was provided as input to the Gamma Cart Operating procedure.

TE #6 – Step 5.3.9 required a hard copy of data files, no printer was available.

Resolution – Accepted after hard copies were printed from a different computer with a printer.

TE #7 – Steps 5.2.32 and 5.2.33 out of order.

Resolution - Accepted As-Is, procedure allowed Test Director to perform the steps as needed.

5.0 Conclusions

The completion of the gamma cart OTP signifies that the gamma cart systems operate in the field as designed and are ready to perform monitoring activities during the mixer pump test.

Appendix A

Completed Operational Test Procedure

RISER 14D
GAMMA CART - B

DOCUMENT ACCEPTANCE REVIEW FORM

RPP-6104

R0

Page 1 of 1

TF-2000-025

TF-98-1201, Rev. 1

Procedure Change Number

USQ Screening No.

Approval Designator

Prepared By

Gary Tardiff

Name

TF-260-004

A-0

Document No.

Rev./Mod.

- ☒ Plant Operating Procedure ☐ Alarm Response Procedure
☐ Operator Round Sheet ☐ Facility Sampling Schedule
☐ Criticality Specifications ☐ Other Type Document
☐ Maintenance Procedure ☐ Operating Specification Document
 (Requires Checklist)

Title/Organization

☐ New or Revised - Full Review Required

☒ Procedure Change Authorization

☐ Administrative Change

241-AZ Gamma Cart Operational Test

Procedure

Document Title

☒ Procedure Changes/Changed Pages/Summary of change Page 13 & 14 Add missing steps to allow detection probe to go through the extension tool.

PROCEDURE REVIEWERS SIGNATURES

DOCUMENT IS ACCEPTABLE

As Is With Changes Noted

☒

☐

Scott L. Payton

SA Caylon

OPS

2-12-00

(Signature - Certified Operator/User) (Print Name)

Ensures that the procedure has been field validated and comments incorporated.

☐

☐

WL Adams

WL ADAMS

RPP QA

2-12-00

(Signature - QA Engineer)

(Print Name)

(Title/Org)

(Date)

☐

☐

(Signature - Safety Engineer)

(Print Name)

(Title/Org)

(Date)

☒

☒

Robert L. Jones

Robert L. Jones

SM. / KIP

2/12/00

(Signature - Shift Manager or Operations Support Manager)

(Print Name)

(Title/Org)

(Date)

Verifies documentation is complete, including Change Summary Signature Sheet and ensures Radiological review is complete or marks Radiological Controls as N/A

☐

☐

NA

(Print Name)

(Title/Org)

(Date)

(Signature - Radiological Controls)

☐

☐

(Signature - Other)

(Print Name)

(Title/Org)

(Date)

☒

☐

Gary R. Tardiff

Gary Tardiff

Cos Eng / DST

2/12/00

(Signature - Cognizant Engineer)

(Print Name)

(Title/Org)

(Date)

Ensures that the technical aspects of the procedure are correct, and that the procedure has been reviewed per the approval designator. Enters the USQ Screening No.

PROCEDURE WRITER

(Signature)

(Print Name)

(Title/Org)

(Date)

APPROVAL AUTHORITY

(Signature)

(Print Name)

(Title/Org)

(Date)

A-3

CHANGE SUMMARY AND SIGNATURE SHEET

Page 1 of 1

er, Rev/Mod Number

Procedure Title

2-1-A-0
appt

241-A2 Gamma Cart Operational Test Procedure

Effective Date of Change

Summary of ChangeReason for Change

Add 4 missing steps

Allows Gamma probe
to be put through
the extension tool.

(You may attach additional pages if necessary to cover all procedure changes.)

and understand the instruction contained in the Procedure/PCA/change listed above as required to maintain
ification currency.

SIGNATURE	DATE	SIGNATURE	DATE
<i>A. Bay</i>	2-12-00		

(If room for additional signatures is needed, they may be placed on the back.)

A-41

TANK FARM OPERATIONAL TEST PROCEDURE
AZ FARM TESTING
241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE

Last Full Revision:	A0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.O	
Approval Designator:	Q	
Current Modification:		
USQ Screening Number:		
Approval Designator:		
PCA Incorporated:		
POSITION/ORG	DELEGATE	DATE
LNPO	<u>Vicki Miller</u>	<u>02-07-2000</u>
SOM	<u>Rich Gutierrez</u>	<u>02-07-2000</u>
RAD. CON.	<u>Robert E. Elder</u>	<u>02-08-2000</u>
ECO	<u>P.C. Miller</u>	<u>02-09-2000</u>
QA	<u>W.L. Adams</u>	<u>02-08-2000</u>
Cog. Engineer	<u>David Bragg</u>	<u>02-09-2000</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>02-09-2000</u>
Approval Authority	<u>J.H. Bryce</u>	<u>02-09-2000</u>
Justification: New Procedure		
Summary of Changes: N/A		

SUPERSEDED

By Rev. A-1

2/13/00

A-5

TABLE OF CONTENTS

TEST EXECUTION SHEET	3
1.0 PURPOSE AND SCOPE	4
1.1 PURPOSE	4
1.2 SCOPE	4
2.0 INFORMATION	4
2.1 TERMS AND DEFINITIONS	4
2.2 RESPONSIBILITIES	4
2.3 REFERENCES	6
2.4 GENERAL INFORMATION	7
2.5 RECORDS	10
3.0 PRECAUTIONS AND LIMITATIONS	11
3.1 PERSONNEL SAFETY	11
3.2 RADIATION AND CONTAMINATION CONTROL	11
4.0 PREREQUISITES	12
4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES	12
4.2 PERFORMANCE DOCUMENTS	12
4.3 CONDITIONS AND ACTIONS	12
5.0 PROCEDURE	13
5.1 SETUP	13
5.2 TEST INCREMENTAL SAMPLE MODE	16
5.3 TEST USER DEFINED MODE	23
TEST LOG	26
TEST PROCEDURE EXCEPTION LOG	27
TEST PROCEDURE EXCEPTION RECORD	27
SIGNATURE VERIFICATION LOG	29
PROCEDURE HISTORY SIGNATURE SHEET	30

WORKING COPY

Print on: Feb 12, 00 7:25 am

TEST EXECUTION SHEET

DATE:	DOCUMENT NUMBER: OTP-260-004
DOCUMENT TITLE: 241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE	
TEST PERSONNEL (PRINT NAMES)	
TEST DIRECTOR: <i>Rich Gutierrez</i> mod 2/12/00 <i>Michael Long</i>	RECORDER: <i>Rich Gutierrez</i>
OPERATIONS ENGINEER: <i>J. E. Anderson</i>	
TEST EXECUTION	
TEST DIRECTOR SIGNATURE/DATE: <i>Rich Gutierrez</i> <i>mod Long</i> 2/12/00 mod 2/12/00	TEST ENGINEER SIGNATURE/DATE: <i>Ruben Mendoza</i> 3-30-00
OPERATIONS ENGINEER SIGNATURE/DATE: <i>J. E. Anderson</i> 3/30/00	RECORDER SIGNATURE/DATE: <i>Rich Gutierrez</i> 3/30/00
APPROVAL AND ACCEPTANCE OF TEST RESULTS	
WITHOUT EXCEPTION ____ (✓)	WITH EXCEPTIONS RESOLVED WITH EXCEPTIONS REMAINING ✓ (✓) _____ (✓)
TEST DIRECTOR SIGNATURE/DATE: <i>Rich Gutierrez</i> 3/30/00	PROJECT MANAGER SIGNATURE/DATE: 3-30-00 <i>Ruben Mendoza</i> for Jim Bellomy per telecon
TEST ENGINEER SIGNATURE/DATE: <i>Ruben Mendoza</i> 3-30-00	QUALITY ASSURANCE SIGNATURE/DATE: <i>W. L. Adams</i> 3/30/00
DESIGN AUTHORITY SIGNATURE/DATE: 3-30-00 <i>Ruben Mendoza</i> for David Brogg per telecon	OPERATIONS ENGINEER SIGNATURE/DATE: <i>J. E. Anderson</i> 3/30/00
AUTHORIZED INSPECTOR SIGNATURE/DATE: <i>T. L. Clarke</i> 3-30-00	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	3 of 30

1.0 PURPOSE AND SCOPE

1.1 PURPOSE

This procedure provides instructions for performing an Operational Test Procedure for the Sludge Mobilization Cart System.

1.2 SCOPE

This procedure involves testing the Instrumentation involved with the Sludge Cart System, including: speed indicators, depth indicators, profile parameters, and retrieval functions.

This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. The procedure(s) may work independently or simultaneously as work progresses in field.

2.0 INFORMATION

2.1 TERMS AND DEFINITIONS

2.1.1 ALARA - As Low As Reasonably Achievable

2.2 RESPONSIBILITIES

2.2.1 Test Engineer is responsible for the following:

- All preparations for this Test have been completed
- Support Test Director and Test Personnel with the technical information and support necessary to complete this procedure

2.2.2 Operation Personnel are responsible for operating the equipment per the Test Engineer and Test Director's direction.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	4 of 30

A-8

2.2 RESPONSIBILITIES (cont.)

2.2.3 Test Director is responsible for the following:

- The safe, efficient, and productive performance of the test
- Coordination of all testing activities
- Scheduling and conducting a pre-job meeting with test participants
- Notification of the persons performing and witnessing the test prior to the start of testing
- Notification of all involved test personnel when a change is made in the testing schedule
- Act as liaison between the participants involved with the testing
- Stopping any test or section which may cause damage to the system
- Obtaining revisions to the Test Procedure, to comply with authorized field changes or to accommodate existing field conditions
- Taking actions to resolve exceptions to the Test Procedure
- Signing the Operational Test Procedure Exception Record when a test exception has been resolved
- Evaluating recorded data, discrepancies, and exceptions
- Signing Test Execution Sheet when this Test Procedure has been performed
- Signing Exception Record when a retest to clear an exception has been executed and accepted
- Obtaining required signatures on the Test Procedure Working Copy prior to reproduction and distribution
- Preparing and issuing an Operational Test Report for the approved, accepted and completed Test Procedure

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	5 of 30

A-9

2.2 RESPONSIBILITIES (cont.)

- 2.2.4 QC Inspector is responsible for witnessing test execution and signing the completed sections of the test.
- 2.2.5 The Authorized Inspector is responsible for the following:
- Witnessing test execution
 - Approval and signature of acceptance upon completion of this procedure.

2.3 REFERENCES

- HNF-SD-WM-PTP-027, Rev 3 Mixer Pump Test Plan for Double Shell Tank AZ-101
- HNF-3839 Data Collection Plan for AZ-101 Mixer Pump Tests
- RPP-5576 Gamma Cart System Description
- H-2-78973, R1 TANK AZ-101 TEMPERATURE PROBE INST PLAN AND ELEVATION
- H-2-79319, R2 TANK 101-AZ TEMPERATURE PROBE INSTALLATION SEQUENCE
- H-2-79215, R2 TWRS SLUDGE CART ENCL ELEC ASSEMBLY
- H-2-79232, R1 TWRS SLUDGE CART ENCL ELEMENTARY DIAGRAM
- H-2-79233, R0 TWRS SLUDGE CART ENCL WIRING DIAGRAM
- H-2-79234, R3 TWRS SLUDGE MOBILIZATION CART ARRANGEMENT
- H-14-010507, R0 DOME PENETRATION SCHEDULES TANK 241-AZ-101

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	6 of 30

A-10

2.4 GENERAL INFORMATION

- 2.4.1 Procedural and technical requirement changes must be processed by Procedure Change Authorization in accordance with approved procedures. If a need for such a change is discovered in the course of running the test, the applicable portion of the test shall be stopped, and the test equipment shall be placed in a safe configuration, until the Procedure Change Authorization is approved. However, this does not prevent the running of another portion of the test unaffected by the change.
- 2.4.2 Operational Test steps detailed in individual Tests in Section 5.0 shall be performed sequentially, unless otherwise noted or as directed by the Test Director.
- Individual Test Procedure Sections may be performed out of sequence at the direction of the Test Director, if the intent of the test is not compromised
 - As each step is completed, each step will be checked off (or enter "N/A" for), as required in the spaces provided on the Working Copy of this Operational Test Procedure
 - Any step that requires verification of data must include recording data on the Working Copy.
- 2.4.3 Any non-conformance of the instrumentation, unexpected results or exceptions during testing shall be sequentially numbered and recorded in the Operational Test Procedure Exception Log and on individual Operational Test Procedure Exception Records. Thus, case-by-case resolution, recording, approval, and distribution of each exception will be achieved.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	7 of 30

A-11

2.4 GENERAL INFORMATION (Cont).**2.4.4** Resolve test exceptions in the following manner:

- Record the action taken to resolve each exception in the "Resolution of Exception" section of the Operational Test Procedure Exception Record.
- When the action taken results in an acceptable retest, initial and date the Correction Approval section of the Exception Sheet
- When the action taken does not result in an acceptable retest, provide a detailed explanation of why the retest action was not acceptable, and what additional plans are required. The Test Engineer then signs and dates the Resolution of Exception section of the Operational Test Procedure Exception Record, and obtains any other approvals required

2.4.5 Upon completion of the Operational Test Procedure, obtain approval of the test performance. Each Test Execution Sheet will stand alone as approval for the system under test. The Operational Test will be complete when all the outstanding tests have been performed and the Operational Test Report is prepared. The test will be approved by checking the proper response, with or without exceptions, on the Test Execution Sheet under the "Approval and Acceptance of Test Results" section of the Test Execution Sheet.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	8 of 30

2.4 GENERAL INFORMATION (Cont).

NOTE - The following steps detail the possible conditions that may exist at the completion of the Operational Test Procedure, and the steps necessary to complete acceptance in those conditions.

2.4.6 The completed test may be approved without test exceptions:

- Check applicable space on Test Execution Sheet to show that the Operational Test Procedure has been performed and no exceptions have been recorded
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
- Distribute requisite copies as directed by the client
- Send the Master Copy of the completed Operational Test Procedure to the client.

2.4.7 The completed test may be approved with exceptions resolved:

- Check applicable space on Test Execution Sheet to show that this procedure has been performed with exceptions recorded and resolved
- Appropriate individual Test Performers will sign and date the Test Execution Sheet in the spaces provided
- Distribute requisite copies as directed by the client
- Send the Master Copy of the completed Operational Test Procedure to the client.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	9 of 30

2.5 RECORDS

- 2.5.1 All personnel involved in the performance of this test shall sign in Procedure Signature Sheet.
- 2.5.2 Test results shall be recorded. All entries into this test procedure shall be made in black ink. Unless specific data is required, the signature or initials as applicable, of the person accepting the item will be entered in the blank provided to indicate compliance with the stated requirements or the successful completion of the given test step.
- 2.5.3 Errors shall be corrected by crossing out the incorrect data with a single line and the correct response shall be written in the direct vicinity of the original item. The person making the correction shall initial and date the correction.
- 2.5.4 A complete working copy of this procedure and any exception records generated shall be maintained as a permanent record.
- 2.5.5 An Exception Log and Exception Record sheet is attached in the event exceptions to the test are made when the test is being performed. All exceptions to the test are to be dispositioned and agreed to by all witnesses. Actions taken regarding disposition are noted on the exception sheet.
- 2.5.6 During the performance of this test, errors in test may be encountered which require correction or adjustment to complete the test. Such corrections are to be noted in the OTP and listed as an exception.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	10 of 30

A-14

3.0 PRECAUTIONS AND LIMITATIONS

3.1 PERSONNEL SAFETY

- 3.1.1 If the performance of this procedure is suspended for any reason, ensure the equipment is left in a safe state.
- 3.1.2 All lockouts and tagouts or over-tagging requirements shall be performed in accordance with Tank Farm Administration Manual, HNF-IP-0842, Vol II, Section 4.9.1.
- 3.1.3 If any equipment problem is observed during the performance of this procedure, immediately notify the Test Director.
- 3.1.4 Proper lifting techniques shall be utilized throughout the procedure and personnel shall take precautions to ensure back strain, pinchpoints and protective clothing are observed.

3.2 RADIATION AND CONTAMINATION CONTROL

- 3.2.1 Work in radiological areas will be performed using a radiation work permit following review by Radiological Control per the ALARA procedure HNF-IP-0842, Volume VII, Section 1.1.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	11 of 30

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

R. Mendoza *R. Mendoza* 2-12-00
Test Engineer Signature *R. Mendoza* Date 2/15/00

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

MD Long R. Dutney 2/12/00 2-15-00
Test Director Signature *MD Long* Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

MD Long R. Dutney 2/12/00
Test Director Signature *MD Long* Date

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	12 of 30

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-RY 403
B CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE gamma cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that the detector probe cable is resting in the gamma cart boom cable reel.

NOTE - Step 5.1.11 and 5.1.12 requires two Operators to perform continuous action until Step 5.1.12 is complete.

Test
Exception #1
RG
2/29/00
PCA
TF-2000-025
R. [signature]
2/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	13 of 30

WARNING

If sufficient tension is not held on the detector probe cable as the cable is being let-out, the cable could become entangled.

✓ 5.1.11 HOLD tension on the detector probe cable until Step 5.1.12 is completed.

✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of detector cable through riser extension collar AND into the riser drywell, AND

RELEASE "RESET" button.

✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.

✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND

INSERT probe into riser extension tool.

PCA
TF-2000-025
R. J. J. J.
3/1/00

5.1 SETUP (Cont).

- ✓ 5.1.10 **ENSURE** limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.11 **ENSURE** the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.12 **ENSURE** the emergency stop button is pulled out.
- ✓ 5.1.13 **POSITION** the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

- ✓ 5.1.14 **ENSURE** LOCAL/REMOTE switch is in the "LOCAL" position.
- ✓ 5.1.15 **ENERGIZE** the Cart.
- ✓ 5.1.16 **SET** the "SPEED" potentiometer to 2 on the GAMMA Cart.
- ✓ 5.1.17 **SET** the "RAISE -OFF- LOWER" switch to the "LOWER" position.
- ✓ 5.1.18 **PUSH** "EMERGENCY STOP" button on GAMMA CART.
- ✓ 5.1.19 **VERIFY** the system has stopped.

UMD Long R. Gutierrez 2/12/00
Test Director Signature Date

MIKE LONG Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	14 of 30

5.1 SETUP (Cont).

- ☒ 5.1.20 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ☒ 5.1.21 PULL "EMERGENCY STOP" out on GAMMA CART.
- ☒ 5.1.22 PUSH the "RESET" button on GAMMA CART to resume.
- ☒ 5.1.23 ENSURE limit switch activates when probe returns to the zero position.
- ☒ 5.1.24 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ☒ 5.1.25 SET "SPEED" potentiometer to MIN.
- ☒ 5.1.26 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ☒ 5.1.27 VERIFY by signing below section 5.1 is complete.

Mike Long Rich Gutierrez 2/12/00
Test Director Signature 2/15/00 Date

MIKE LONG Rich Gutierrez
Test Director Print Name

[Signature]
QC Signature

2/12/00
Date

Mike Long Rich Gutierrez
QC Print Name

5.2 TEST INCREMENTAL SAMPLE MODE

SETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1 IF the pushbutton for Tank 241-AZ-101 Gamma Cart A **AND/OR** B Data Collection System Central Processing Unit (CPU), **AND/OR** associated MONITOR, are **NOT ON**, **PRESS** the applicable **ON** pushbuttons.

✓ 5.2.2 **ENSURE** the following systems are **ON AND**

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3 **WHEN** WINDOWS login screen appears **CLICK ON "CANCEL"**.

Test exception
PZ
RG 2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	16 of 30

A-21

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 **VERIFY** "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A **AND/OR** B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

2-29-00
Date

Rich Gutierrez
Test Director Print Name

- ✓ 5.2.5 **SELECT** "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 **LOG-IN.**

- ✓ 5.2.7 **VERIFY** LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

2-29-00
Date

Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	17 of 30

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

TESTING

- ✓ 5.2.8 **SELECT** "config" on the "Gamma Cart Display" screen.
- ✓ 5.2.9 **ENTER** the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

- ✓ 5.2.10 **ENSURE** REAL/LIVE toggle button indicates "LIVE".
- ✓ 5.2.11 On the Data Collection Configuration window, **SELECT** the "Incremental" button.

INCREMENTAL PARAMETERS

- ✓ 5.2.12 **INPUT** the following Sample Collection Data:

Sample Start Depth:	50 55.0 ft 10.0
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

*Test 6/1/00
 03/1/00
 AG 2/29/00
 Test execution
 not needed see
 note after 5.2.14*

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

✓ 5.2.13 CLICK ON "SAVE".

✓ 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

✓ 5.2.15 CLICK ON "Start" button.

✓ 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

✓ 5.2.17 VERIFY System stopped.

Rich Gutierrez
 Test Director Signature

2-29-00
 Date

Rich Gutierrez
 Test Director Print Name

✓ 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

✓ 5.2.19 CLICK ON "ZERO" on display screen.

✓ 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

✓ 5.2.21 CLICK ON "STOP" button on display screen.

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- ✓ 5.2.22 VERIFY System stopped.
Rich Gutierrez 2-29-00
Test Director Signature Date
Rich Gutierrez
Test Director Print Name
- ✓ 5.2.23 CLICK ON "ZERO" again on display screen.
- ✓ 5.2.24 ENSURE GAMMA PROBE begins to RAISE.
- ✓ 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.
- ✓ 5.2.26 VERIFY System resumed program.
Rich Gutierrez 2-29-00
Test Director Signature Date
Rich Gutierrez
Test Director Print Name
- ✓ 5.2.27 CLICK ON "STOP" button on computer screen.
- ✓ 5.2.28 VERIFY System stopped.
Rich Gutierrez 2-29-00
Test Director Signature Date
Rich Gutierrez
Test Director Print Name
- ✓ 5.2.29 CLICK ON "ZERO" on display screen.
- ✓ 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.
- ✓ 5.2.31 VERIFY System resumed program.
Rich Gutierrez 2-29-00
Test Director Signature Date
Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	20 of 30

*Test Exception
03
R. Gutierrez
2/29/00
Test Exception
04
R. Gutierrez
2/29/00*

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

✓ 5.2.32 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.2.33 **VERIFY** system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

2/29/00
Date

Rich Gutierrez
Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

* ✓ 5.2.34 **REPEAT** applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

* 14D riser completed with this procedure.

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ✓ 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	NA, see cc mail letter from J. Bellamy
14C	NA, see cc mail letter from J. Bellamy
14D	R. Gutierrez 2/29/00
14F	R. Gutierrez 3/2/00
14G	NA see cc mail letter from J. Bellamy
14B	R. Gutierrez 3/2/00
14E	R. Gutierrez 3/1/00
15I	R. Gutierrez 3/2/00
15C	R. Gutierrez 3/1/00
15E	R. Gutierrez 3/1/00
15B	R. Gutierrez 2/29/00
15F	J. Hull / James L. Hull 3-1-00 ^{Swing shift}

- ✓ 5.2.36 VERIFY by signing below section 5.2 is complete.

Rich Gutierrez 2/29/00
Test Director Signature Date

Rich Gutierrez
Test Director Print Name

Paul H. Werner 2-29-00
QC Signature Date

Paul A. Werner
QC Print Name

Unresolved test exceptions at this time.
5:47 PM 2-29-00
PAW

Riser 14D

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8

CLICK ON Start button.

✓ 5.3.9

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10

VERIFY system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

2-29-00
Date

Rich Gutierrez
Test Director Print Name

TEST Exception
06 R. Gutierrez 2/29/00

Test Exception
07 R. Gutierrez 2/29/00

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

2/29/00
Date

Rich Gutierrez
Test Director Print Name

Paul A. Werner
QC Signature

2-29-00
Date

Paul A. Werner
QC Print Name

Unresolved test exceptions at this time.
6:45 PM 2-29-00 PAW

Riser 14D

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	25 of 30

A-30

TEST LOG		Page / of
Date	Comment	Name
5/RG 2/15/00	Test Engineers troubleshooting communication cable from Gamma test B to Monitoring system in AZ-156. We are experiencing frequency interference. Ret.	
2/29/00	Inst. Techs installed comm. cable per ECN 2E-99-0099. Started OTP 260-004 at 1430. Riser 14D	R. Huttenberg
2030	Completed testing on Riser 14D, Set up to continue on riser 15B. We will ^{2/29/00} With concurrence from Test Engineer, Test Director, QA, QC, & AI the applicable steps in 5.1 + 5.2 + 5.3 can be performed at Test Director's direction. The step in question is 5.2.34, we interpreted this step as ^{stating} reading that repeating steps in sections 5.1, 5.2 + 5.3 can be left up to Test Director's direction.	R. Huttenberg

QE Concurrence W Adams 3/1/00
per telecom concurrence dated 2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	26 of 30

TEST LOG		Page 2 of
Date	Comment	Name
3-1-00	Set up Gamma Cart "B" on Riser 15 C with probe 3. OTP-260-004 was performed with no new exceptions total time 2 hrs.	R. Gutierrez
3-1-00	A review of the OTP-260-004 was made in reference to the Revs. The OTP was started with Rev A-0, during the test 2 PCA's were generated. The current Rev is A-2. QC, AI and Test Director reviewed ^{both Rev's,} both Rev's A-0 & A-2 to ensure that test data entered on A-0 was not effected by the Rev. changes. ^{an Paul A. Cline}	
	QE CONCURRENCE <u>W. Adams</u> 3/2/00	R. Gutierrez 3/2/00
3-2-00	Set up Gamma Cart B on Riser 14 B during step 5.2.7 the display screen did not display "REMOTE". Instructed Operators in field to connect other cable (Communication)	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	① A-2	02/23/2000	27 of 31

① new test Log sheet needed to continue log

A-32

TEST LOG		Page 3 of
Date	Comment	Name
3-2-00	to cart B. We did finally receive the "REMOTE" display. Proceeding with OTP. Completed readings on 14 B Riser. Operators in field going to next riser. Set up on Riser 14 F with gamma cart B. Completed survey of Riser 14 F. Moved Gamma Cart to Riser 15 I set Gamma Cart B to Riser. Completed survey of Riser 15 I.	R. Anthony
3-2-00 1600	Started OTP on Riser 14 D with Gamma Cart A and Probe 4. Completed test on Riser 14 D. Attempted to setup Gamma Cart A on Riser 15 B and the Gamma Cart experienced problems with the top wheel not being able to turn.	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	27 of 31

A-33

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

TEST LOG		Page 4 of
Date	Comment	Name
3-2-00	step 5.1.15 Limit switch needs to be turned toward probe.	R. Gutierrez
3-2-00	steps 5.2.25 thru 5.2.31	R. Gutierrez
2015	were not performed per Test Directors direction (step 2.4.2). Steps 5.2.16 thru 5.2.22 verified that the "Emergency Stop" and "Stop" did stop the system.	
2045	Completed testing on Riser 14D with Gamma Cart A. With concurrence from Test Engineer, Test Director, QA, QC & AI the applicable steps in 5.1 + 5.2 + 5.3 can be performed at Test Directors direction. The step in question is 5.2.34, we interpreted this step as stating as stating that repeating steps in sections 5.1, 5.2 + 5.3 can be left up to Test Directors direction.	R. Gutierrez
	QE Concurrence: W. Adams 3/2/00	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	27 of 31

A-34

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	27 of 31

A-35

TEST LOG		Page 6 of
Date	Comment	Name
3/6/2000	Started OTP at 12:30 pm.	R. Luttering
	Set up Gammacart A, Probe 4 at Riser	
	15B. After set up was complete we	
	noticed the monitor was not receiving	
	data. The OTP was stopped stopped.	
	Inst. Techs performed ringing out the wire	
	and had 12 volts on each conductor, indicating	
	the cable is damaged. Test Engineers found	
	replacement cable, estimated repair date	
	is Thursday 3/9/2000. OTP was stopped	
	at step 5.3.8.	
3/10/00	Pre-job done for OTP-320-004 to	R. Luttering
	complete Riser 15 B with Cart A.	
	Operators set up on Riser 15-B w/ Cart A,	
	ran the probe and OTP went well.	
1300	Instructed operators to continue to	
	set up with riser 15C.	

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	27 of 31

Printed on: Mar 10, 00 8:09 am

[illegible]

A-37

[illegible]

WORKING CC

Pl on: Feb 12, 00 7:25 am

TEST PROCEDURE EXCEPTION RECORD			
Test Step Number:	5.9.1 ^{2/29/00} FRG 5.1.9	Test Exception Number:	59 ^{2/29/00} 126 4/1/00
Description of Exception:			
<p><i>Needed to add step to route cable from gamma cart to extension tool on riser</i></p>			
Resolution of Exception:			
<p><i>PCA was written, TF-2000-025, to complete.</i></p>			
Date of Resolution:	2/12/00		
Test Director Signature:	<i>Rich Gutierrez</i>		
Cognizant Engineer Signature:	<i>Daryl Sandif</i>		
Quality Assurance Signature:	<i>Wx Adams</i>		
Tank Farm Operations Signature:	<i>R. Gutierrez</i> <i>[Signature]</i>		

WORKING CO.

Printed on: Feb 29, 00 14:31 pm

TEST PROCEDURE EXCEPTION RECORD			
Test Step Number:	5.2.2	Test Exception Number:	02
Description of Exception:			
Settings in step 5.2.2 are to be changed per PCA due to different Amplifier to be used.			
Resolution of Exception:			
PCA will be generated. ^{RG 3/23/00} Document calls out for Model ⁶⁷² 673 478 the model we used was a newer model. The settings used were as follows: KV: 5, 0 to 1000V: +100volts, Course GAIN: 1K, FINE GAIN: 10.40, Shaping Time: 1 μ sec, PZ: Auto, BLR RATE: High, INPUT SWITCH: NORM(+) OR L INPUTS: NORM and DIFF - BNC CONN NORM, DIFF IF NOISE IS LESS.			
MINBIN & Power Supply (4001 m) Power: ON			
Date of Resolution:	3/23/00		
Test Director Signature:	R. Martinez		
Cognizant Engineer Signature:	Dary Smith		
Quality Assurance Signature:	W. Adams		
Tank Farm Operations Signature:	R. Martinez		

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	29 of 31

WORKING COPY

Printed on: Feb 29, 00 15:45 pm

TEST PROCEDURE EXCEPTION RECORD			
Test Step Number:	5.2.32 5.2.33	Test Exception Number:	Ø3
Description of Exception: <i>delete steps 5.2.18 following</i>			
<i>Steps¹⁶ 5.2.32 needs to be performed after 5.2.33.</i>			
<i>Data needs to be retrieved after system zeros.</i>			
Resolution of Exception: <i>PCA to be written to procedure.</i> <i>01/23/2000</i>			
<i>Step 2.4.2 states that individual tests in 5.0 can</i>			
<i>be performed out of order as directed by Test Director.</i>			
<i>After procedure was ran a couple of times, QC and AT</i>			
<i>and Test Director concurred that step 2.4.2 allows</i>			
<i>Test Director to perform steps as needed.</i>			
Date of Resolution:	3/13/00		
Test Director Signature:	<i>R. Gutierrez</i>		
Cognizant Engineer Signature:	<i>Daryl R. Zundiff</i>		
Quality Assurance Signature:	<i>W. Adams</i>		
Tank Farm Operations Signature:	<i>R. Gutierrez</i> <i>for</i>		

WORKING COPY

Printed on: Feb 29, 00 15:45 pm

TEST PROCEDURE EXCEPTION RECORD

Test Step Number:

5.2.32

Test Exception Number:

04

Description of Exception:

hard copy not retrieved
due to no printer being hooked up.

Resolution of Exception:

Data downloaded to disk and printed
on different computer.

Date of Resolution:

3/23/00

Test Director Signature:

Rick Gutierrez

Cognizant Engineer Signature:

Daryl Sandif

Quality Assurance Signature:

W. Adams

Tank Farm Operations Signature:

R. Gutierrez

Type

CONTINUOUS

Document No.

OTP-260-004

Rev/Mod

A-2

Release Date

02/23/2000

Page

29 of 31

A-4

WORKING COPY

Printed on: Feb 29, 00 15:45 pm

TEST PROCEDURE EXCEPTION RECORD			
Test Step Number:	5.3.3	Test Exception Number:	05
Description of Exception: step did not include to ENSURE REAL/LIVE toggle button indicates "LIVE".			
Resolution of Exception: PCA to be written R. Gutierrez 3/29/20			
Procedure TO-260-230, Rev A-D, "OPERATE TANK 241-AZ-101 GAMMA CARTS SYSTEM" steps 5.4.2 & 5.5.2 has the operator check that the "REAL/LIVE" button indicates "LIVE". Input was incorporated in TO-260-230			
Date of Resolution:	3-13-00		
Test Director Signature:	R. Gutierrez		
Cognizant Engineer Signature:	Daryl J. Judd		
Quality Assurance Signature:	W. Adams		
Tank Farm Operations Signature:	R. Gutierrez		

WORKING COPY

Printed on: Feb 29, 00 15:45 pm

TEST PROCEDURE EXCEPTION RECORD	
Test Step Number:	5.3.9
Test Exception Number:	06
Description of Exception: <i>hard copy not retrieved due to no printer being hooked up.</i>	
Resolution of Exception: <i>This Test Exception is equivalent to Test Exception #04. Steps 5.3.9 & 5.2.32 are identical asking for the same information in two different sections of the procedure. Answering Test Exception #04 will answer Test Exception #06. Hard Copy printed from a different computer after downloading to a disk.</i>	
Date of Resolution:	3/23/00
Test Director Signature:	<i>R. Gutierrez</i>
Cognizant Engineer Signature:	<i>Dary Sariff</i>
Quality Assurance Signature:	<i>W. Adams</i>
Tank Farm Operations Signature:	<i>R. Gutierrez</i>

WORKING COPY

Printed on: Feb 29, 00 15:45 pm

TEST PROCEDURE EXCEPTION RECORD			
Test Step Number:	5.3.10	Test Exception Number:	07
Description of Exception:			
step needs to be performed before 5.3.9. Data needs to be recieved after it zero's			
Resolution of Exception:			
Step 2.4.2 states that individual tests in 5.0 can be performed out of order as directed by Test Director. After procedure was ran a couple of times, QC, AI and Test Director concurred that step 2.4.2 allows Test Director to perform steps as needed.			
Date of Resolution:	3-13-00		
Test Director Signature:	R. Gutierrez		
Cognizant Engineer Signature:	Dany Noriega		
Quality Assurance Signature:	W. Adams		
Tank Farm Operations Signature:	R. Gutierrez		

WORKING CC

Pi

on: Feb 12, 00 7:25 am

SIGNATURE VERIFICATION LOG

NAME (PRINT)	EMPLOYEE #	SIGNATURE	INITIALS
RA SPICER	67203	RA Spicer	RAS
RON COWGILL	58171	Ron Cowgill	RC
Tom Clarke	67274	Tom Clarke	TC
ED ENLOE	88552	Ed Enloe	EE
Ruben Mendoza	600-05-7433	Ruben Mendoza	RM
MIKE LONG	69584	Mike Long	ML
PJ ELMENDORF	81752	PJ Elmendorf	PE
Steve Stamper	81911	Steve Stamper	SS
John H. Airdahl	81910	John H. Airdahl	JHA
DAN EDMUND	67855	Dan Edmund	DE
T.K. Fleming	82457	T.K. Fleming	TKF
T BERGEL	604124	T Bergel	TB
JE McKinney	69684	JE McKinney	JEM
SA Caylor	69840	SA Caylor	SC
CW PETKE	60481	CW Petke	CWP
Don m Slagter	82054	Don m Slagter	Dms

Rich Gutierrez

67765

Rich Gutierrez

RG

Paul A. Werner (ac)

56270

Paul A. Werner

PAW

RONALD A. ARVOT (ac)

83926

Ronald A. Arvot

RA

JAMES L. (Jim) HULL

84388

James L. (Jim) Hull

JLH

ROBERT TAYLOR

88745

Robert Taylor

RT

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	29 of 30

Gary R Tardiff

69204

Gary R Tardiff

GRT

Wendy L Adams

81875

Wendy L Adams

WLA

A-46

PROCEDURE HISTORY SIGNATURE SHEET

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-0	02/09/2000	30 of 30

A-47

BOLT TORQUING GUIDELINES

Last Full Revision: C-0

Release Date: 12/27/99

USQ Screening Number: TF-98-1201, Rev 1

Approval Designator: S

Current Modification: C-0

USQ Screening Number:

Approval Designator:

PCA Incorporated:

POSITION/ORG	DELEGATE	DATE
Pipefitter	<u>Glenn Anderson</u>	<u>12/2/99</u>
Maint Manager	<u>R.G. Lee</u>	<u>12/2/99</u>
Safety	<u>Ernie Hurst</u>	<u>12/9/99</u>
ECO	<u>P.C. Miller</u>	<u>12/7/99</u>
EQ Eng.	<u>R.S. Robinson</u>	<u>12/21/99</u>
RadCon	<u>Mark Kornish</u>	<u>12/21/99</u>
Acceptance Review	<u>K.O. Smith</u>	<u>12/27/99</u>
Approval Authority	<u>R.L. Legg</u>	<u>12/21/99</u>
Pages Affected	Summary of Change	Reason for Change
all	Reformat, full revision	2 year review

NEXT DUE DATE: 12/27/2001

RISER 15B
GAMMA CART - B

WORKING COPY

Printed on: Feb 15, 00 8:59 am

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision: A-0
 Release Date: 02-09-2000
 USQ Screening Number: TF-00-0083 R.0
 Approval Designator: Q

Current Modification: A-1
 USQ Screening Number: TF-98-1201 R1
 Approval Designator: Q
 PCA Incorporated: TF-2000-025

POSITION/ORG	DELEGATE	DATE
LNPO	<u>S.A.Caylor</u>	<u>02-12-2000</u>
SOM	<u>Robert Jones</u>	<u>02-12-2000</u>
RAD. CON.		
ECO		
QA	<u>W.L.Adams</u>	<u>02-12-2000</u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-12-2000</u>
Acceptance Review	<u>David W. VanDyke</u>	<u>02-14-2000</u>
Approval Authority	<u>L.M. Walker</u>	<u>02-12-2000</u>

Justification: Ops Request

Summary of Changes: N/A
 Page 13 & 14 Added steps to allow probe through extension tool.

Gamma Cart B
Riser 15 B

R. Duttrery 2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

 Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

 Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

 Test Director Signature Date

① already tested per OTP-260-004, rev A-D.

R. Gutierrez 2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	12 of 31

A-51

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # B WST-RY 403
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- ✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

PAW
2-29-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	13 of 31

A-55

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.

✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND

RELEASE the "RESET" button.

✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.

✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND

INSERT probe into riser extension tool.

✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.

✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.

✓ 5.1.17 ENSURE the emergency stop button is pulled out.

✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

PAW
2-29-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	14 of 31

A-52

Printed on: Feb 15, 00 8:59 am

5.1 SETUP (Cont).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

Test Director Signature

Date _____

Test Director Print Name

① already Tested per OTP-260-004, Rev A-D ..
see Test Log entry 2/29/00 2030.

R. Gutierrez 2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- 5.1.30 SET "SPEED" potentiometer to MIN.
- 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ✓ 5.1.32 VERIFY by signing below section 5.1 is complete.

①

Test Director Signature Date

①

Test Director Print Name

①

QC Signature Date

①

QC Print Name

① already tested per OTP-260-004, Rev A-D.
see Test log entry 2/29/00, 2030.

R. Gutierrez 2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

WORKING COP.

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

R. Gutierrez
Test Director Signature

2/29/00
Date

R. Gutierrez R. Gutierrez
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

R. Gutierrez
Test Director Signature

2/29/00
Date

R. Gutierrez
Test Director Print Name

PAW
2-29-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	18 of 31

A-5

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.

① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".

① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① already tested per OTP-260-004, Rev A-0,
See Test Log Entry 2/29/00, 2030.

R. Buttrick
2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① already tested per OTP-260-004, rev A-0,
see test log entry 2/29/00, 2030.

R. Luttinger 2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	20 of 31

A-5

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.22 VERIFY System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.23 CLICK ON "ZERO" again on display screen.① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.26 VERIFY System resumed program.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.27 CLICK ON "STOP" button on computer screen.① 5.2.28 VERIFY System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.29 CLICK ON "ZERO" on display screen.① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.31 VERIFY System resumed program.①
Test Director Signature

Date

①
Test Director Print Name

① already tested per OTP-260-004, rev A-0
 see Test Log entry, 2030.
 R. Mattingly 2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	21 of 31

A-6

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①
Test Director Signature

Date

①
Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE 1

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① already tested per
OTP-260-004 Rev A-0,
see Test Log entry, 2030.
R. Mottley
2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	<i>R. Satting</i> RG 2/29/00
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①

Test Director Signature

Date

①

Test Director Print Name

①

QC Signature

Date

①

QC Print Name

① already tested per OTP-260-004, Rev A-D,
see Test Log entry, 2030.

R. Satting 2/29/00

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

USER DEFINED PARAMETERS

- TEST Exception 05 RG: 2/29/00
- ✓ 5.3.4 CLICK ON "USER DEFINED".
- ✓ 5.3.5 ENTER depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 CLICK ON "SAVE" on display screen.
- ✓ 5.3.7 CLICK ON "EXIT".

A6

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8

CLICK ON Start button.

✓ 5.3.9

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10

VERIFY system automatically ZEROs and data is collected at zero position.

R. Gutierrez
Test Director Signature

2-29-00
Date

Rich Gutierrez
Test Director Print Name

TEST Exception
07
RG
2/29/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-1	02/14/2000	25 of 31

A-61

WORKING COPY

Printed on: Feb 15, 00 8:59 am

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

2/29/00
Date

Rich Gutierrez
Test Director Print Name

Paul A. Werner
QC Signature

2-29-00
Date

Paul A. Werner
QC Print Name

A6

RISER 15C
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE

AZ FARM TESTING

241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE

Last Full Revision:	A-0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.0	
Approval Designator:	Q	
Current Modification:	A-2	
USQ Screening Number:	TF-98-1201 R1	
Approval Designator:	NA	
PCA Incorporated:	ETF-2000-064	
POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>
Justification: Provide step clarity.		
Summary of Changes:		
Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.		
Added "suitable power source" to step 5.1.7.		

Gamma Cent B 15 C RISER

*3-1-00
R. Gutierrez*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-67

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

①

Test Director Signature Date

① ALREADY TESTED PER OTP-260-004, REV A-0

3-1-00
R. Mateny

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-6.

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # B WST-R4403
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to suitable power source ~~Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101~~
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- ✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

A-69

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ☒ 5.1.11 **HOLD** tension on the detector probe cable until step 5.1.12 is completed.
- ☒ 5.1.12 **PRESS AND HOLD** "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, **AND**

RELEASE the "RESET" button.
- ☒ 5.1.13 **INSTALL** the proper detector probe on the detector probe cable.
- ☒ 5.1.14 **ENSURE** that the detector probe connections are correct and tight. **AND**

INSERT probe into riser extension tool.
- ☒ 5.1.15 **ENSURE** limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ☒ 5.1.16 **ENSURE** the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ☒ 5.1.17 **ENSURE** the emergency stop button is pulled out.
- ☒ 5.1.18 **POSITION** the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

- ✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.
- ✓ 5.1.20 ENERGIZE the Cart.
- ✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.
- ✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.
- ① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.
- ① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① ALREADY TESTED PER DTP-260-004 Rev A-0
SEE TEST LOG ENTRY 229-00, 230-00, 2030 HRS 3-1-00
3-1-00
R. Duthie

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-71

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①

 Test Director Signature Date

①

 Test Director Print Name

①

 QC Signature Date

①

 QC Print Name

① ALREADY TESTED PER OTP-260-004, REV A-0
 SEE TEST LOG ENTRY 2-29-00, ~~2-30-00~~ 2030 HRS 3-1-00
 3-1-00
 R. Matheny

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1 IF the pushbutton for Tank 241-AZ-101 Gamma Cart A **AND/OR** B Data Collection System Central Processing Unit (CPU), **AND/OR** associated MONITOR, are **NOT ON**, **PRESS** the applicable **ON** pushbuttons.

✓ 5.2.2 **ENSURE** the following systems are **ON AND**

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3 **WHEN WINDOWS login screen appears CLICK ON "CANCEL".**

TEST
EXCEPTION
02
3-1-00
R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

A-72

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 **VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM"** screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

- ✓ 5.2.5 **SELECT "Login"** on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 **LOG-IN.**

- ✓ 5.2.7 **VERIFY LOCAL/REMOTE switch** on display screen is in "REMOTE" position.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2-30-00-RB
2030 HRS 3-1-00

3-1-00
R. Luty

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	19 of 31

H-75

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① ALREADY TESTED PER OTP-260-004, REV. A-0

SEE TEST LOG ENTRY 2-29-00, 2-30-00 (15)
2030 HRS

3-1-00

3-1-00
R. Anthony

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-76

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.22 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.23 CLICK ON "ZERO" again on display screen.

① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.26 VERIFY System resumed program.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.27 CLICK ON "STOP" button on computer screen.

① 5.2.28 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.29 CLICK ON "ZERO" on display screen.

① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.31 VERIFY System resumed program.

①

Test Director Signature_____
Date①

Test Director Print Name① ALREADY TESTED PER OTP 260-004, REV A-0.
SEE TEST LOG ENTRY 2-29-00, 2-30-00 RLS

2030 HRS

3-1-00

3-1-00

R. D. S. S. S.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-77

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- ① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.
- ① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①

 Test Director Signature Date

①

 Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- ① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① ALREADY TESTED PER
 OTP-260-004 REV. A-0
 SEE TEST LOG ENTRY
~~2-30-00~~ ~~2-24-00~~
~~2-27-00~~ 2030 HRS
 3-1-00 3-1-00
 3-1-00
 R. Matney

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①
Test Director Signature

Date

①
Test Director Print Name

①
QC Signature

Date

①
QC Print Name

① ALREADY TESTED FOR OTP-260-004 REV. A-0,
SEE TEST LOG ENTRY 2-29-00, 2-20-00
2020 HRS 3-1-00

3-1-00
R. Gutierrez

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

TEST EXECUTED
05
R. Baturis
3-1-00

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

CLICK ON Start button.

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

VERIFY system automatically ZEROs and data is collected at zero position.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

TEST EXCEPTION
06
R. Gutierrez 3-1-00

✓ 5.3.8
✓ 5.3.9
✓ 5.3.10

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

Ronald A. Arndt
QC Signature

3-1-00
Date

RONALD A. ARNDT
QC Print Name

RISER 14E
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE

AZ FARM TESTING

241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE

Last Full Revision: A-0
Release Date: 02-09-2000
USQ Screening Number: TF-00-0083 R.0
Approval Designator: Q

Current Modification: A-2
USQ Screening Number: TF-98-1201 R1
Approval Designator: NA
PCA Incorporated: ETF-2000-064

POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>

Justification: Provide step clarity.

Summary of Changes:

Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.
Added "suitable power source" to step 5.1.7.

*Gamma Cart B
Riser 14E*

*3-1-00
R. Gutierrez*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-84

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director **VERIFY** section 4.3 has been COMPLETED.

①

Test Director Signature Date

① ALREADY TESTED ON OTP-260-004, REV. A-0

3-1-00
R. M. M. M.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-85

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-24403
CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to ~~suitable power source Junction Box,~~
~~JB-101-100, Power Receptacle, OR Junction Box,~~
~~JB-101-101~~

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	14 of 31

A-87

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① ALREADY TEST PER OTP-260-004 REV. A-0
SEC TEST LOG ENTRY 2-29-00, 20:30 HRS, 2-30-00 #1/00

S-1-00
R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-88

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①

 Test Director Signature Date

①

 Test Director Print Name

①

 QC Signature Date

①

 QC Print Name

① ALREADY TESTED PER OTP-260-004, REV. A-D
 SEE TEST LOG ENTRY 2-29-00, 2-30-00 ^{2030 HRS} 5/1/00

3-1-00
 R. Gutierrez

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

TEST
EXCEPTION
02 R. Anthony
3-1-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

A-90

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A **AND/OR** B Data Collection System Monitor.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① ALREADY TESTED PER OTP-260-004, REV. A.0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

3-1-00
R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	19 of 31

A-92

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① AL RNDY TESTED PER OTP-260-004 REV. A-0
SOW TEST LOG ENTRY 2-29-00, 2-30-00 2030 HRS AG 3/1/00

3-1-00

R. Stuenkel

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-93

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.22 VERIFY System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.23 CLICK ON "ZERO" again on display screen.① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.26 VERIFY System resumed program.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.27 CLICK ON "STOP" button on computer screen.① 5.2.28 VERIFY System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.29 CLICK ON "ZERO" on display screen.① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.31 VERIFY System resumed program.①
Test Director Signature

Date

①
Test Director Print Name

① ALREADY TESTED PER OTP 260-004, Rev. A-0
SEE TEST LOG ENTRY 2-29-00, 2-30-00 R/S 3/1/00
2030

3-1-00 R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-94

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①

Test Director Signature

Date

①

Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① ALREADY TESTED PER
OTP-260-004 REV. A-0
SEE TEST LOG ENTRY
2-30-00 2-29-00
2030 hrs
R. Matheny
3-1-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①

 Test Director Signature Date

①

 Test Director Print Name

①

 QC Signature Date

①

 QC Print Name

① ALKATOR TESTED PER OTP-260-004 REV. A-0 2030 HRS
 SEE TEST LOG ENTRY 2-29-00, 2-30-00
R. Suter
 3-1-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 CLICK ON "USER DEFINED".
- ✓ 5.3.5 ENTER depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 CLICK ON "SAVE" on display screen.
- ✓ 5.3.7 CLICK ON "EXIT".

Test
Execution
05 R. Hutchings
3-1-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

CLICK ON Start button.

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

VERIFY system automatically ZEROs and data is collected at zero position.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

TEST EXECUTION
06
R. Gutierrez 3-1-00
✓ 5.3.8
✓ 5.3.9
✓ 5.3.10

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-98

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

Donald A. Hunt
QC Signature

3-1-00
Date

RONALD A. HUNT
QC Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	26 of 31

A-99

RISER 15E
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE
AZ FARM TESTING
241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE

Last Full Revision:	A-0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.0	
Approval Designator:	Q	
Current Modification:	A-2	
USQ Screening Number:	TF-98-1201 R1	
Approval Designator:	NA	
PCA Incorporated:	ETF-2000-064	
POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>
Justification: Provide step clarity.		
Summary of Changes:		
Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.		
Added "suitable power source" to step 5.1.7.		

Gamma Cart B
15E

R. Gutierrez 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-101

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held. and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director **VERIFY** section 4.3 has been COMPLETED.

①

Test Director Signature Date

① already tested per per OTP-260-004 Rev A-0
see test log entry 2/29/00, 2030.

R. Anthony 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-RY403
CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to ~~suitable power source Junction Box,~~
~~JB 101 100, Power Receptacle, OR Junction Box,~~
~~JB 101 101~~

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	13 of 31

A-103

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

✓ 5.1.11 **HOLD** tension on the detector probe cable until step 5.1.12 is completed.

✓ 5.1.12 **PRESS AND HOLD "RESET"** button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar **AND** into riser drywell, **AND**

RELEASE the "RESET" button.

✓ 5.1.13 **INSTALL** the proper detector probe on the detector probe cable.

✓ 5.1.14 **ENSURE** that the detector probe connections are correct and tight. **AND**

INSERT probe into riser extension tool.

✓ 5.1.15 **ENSURE** limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.

✓ 5.1.16 **ENSURE** the "Raise - Off - Lower" selector switch is in the "OFF" position.

✓ 5.1.17 **ENSURE** the emergency stop button is pulled out.

✓ 5.1.18 **POSITION** the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

- Q 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.
- Q 5.1.20 ENERGIZE the Cart.
- Q 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.
- Q 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.
- Q 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.
- Q 5.1.24 VERIFY the system has stopped.

Rich Gutierrez
Test Director Signature

3-1-00
Date

Rich Gutierrez
Test Director Print Name

Q already tested on OTP-260-004 Rev A-0
see Test Log entry 2/24/00, 2030.

R. Gutierrez 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-105

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①
Test Director Signature _____ Date _____

①
Test Director Print Name _____

①
QC Signature _____ Date _____

①
QC Print Name _____

① already tested per OTP-260-004 Rev A-0
see test log entry 2/24/00, 2030.

B. Luthering 3/1/00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A **AND/OR** B Data Collection System Central Processing Unit (CPU), **AND/OR** associated MONITOR, are **NOT ON**, **PRESS** the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON **AND**

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

*Test
Exception
#02
R. G. Gentry
3/1/00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

A-107

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-1-00
Date

Rich Gutierrez
Test Director Print Name

✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

✓ 5.2.6 LOG-IN.

✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-1-00
Date

Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	18 of 31

A-108

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ② 5.2.8 **SELECT** "config" on the "Gamma Cart Display" screen.
- ② 5.2.9 **ENTER** the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

- ② 5.2.10 **ENSURE** REAL/LIVE toggle button indicates "LIVE".
- ② 5.2.11 On the Data Collection Configuration window, **SELECT** the "Incremental" button.

INCREMENTAL PARAMETERS

- ② 5.2.12 **INPUT** the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① already tested per OTP-260-004 Rev A-D
see Test Log Entry 2/29/00, 2030.

R. Gutierrez 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	19 of 31

A-109

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① already tested on OTP-260-004 Rev A-0
See Test Log entry 2/29/00, 2030.

R. Gutierrez 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-110

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.22 VERIFY System stopped.①
Test Director Signature _____ Date _____①
Test Director Print Name _____① 5.2.23 CLICK ON "ZERO" again on display screen.① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.26 VERIFY System resumed program.①
Test Director Signature _____ Date _____①
Test Director Print Name _____① 5.2.27 CLICK ON "STOP" button on computer screen.① 5.2.28 VERIFY System stopped.①
Test Director Signature _____ Date _____①
Test Director Print Name _____① 5.2.29 CLICK ON "ZERO" on display screen.① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.31 VERIFY System resumed program.①
Test Director Signature _____ Date _____①
Test Director Print Name _____

① already tested on OTP-260-004 Rev A-0
See Test Log entry 2/29/00, 2030.

R. Matheny 3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-111

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- ① 5.2.32 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.
- ① 5.2.33 **VERIFY** system automatically ZEROs and data is collected at zero position.

①

 Test Director Signature Date

①

 Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- ① 5.2.34 **REPEAT** applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① Already tested on
 OTP-260-004 Rev A-0
 See Test log entry 2/19/00,
 2030.

R. Gutting 3/1/00

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

① 5.2.36 VERIFY by signing below section 5.2 is complete.

①
Test Director Signature

Date

①
Test Director Print Name

①
QC Signature

Date

①
QC Print Name

① already tested on OTP-260-004, Rev A-D.
See Test log entry 2/29/00, 2030.

R. L. Luthy 3/1/00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8 **CLICK ON** Start button.

✓ 5.3.9 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10 **VERIFY** system automatically ZEROs and data is collected at zero position.

R. Gutierrez
Test Director Signature

3-1-00
Date

R. Gutierrez
Test Director Print Name

*Test Exception
#06 Jd
3-1-00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-115

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

R. Gutierrez
Test Director Signature

3-1-00

Date

R. Gutierrez
Test Director Print Name

Donald A. Aarst
QC Signature

3-1-00

Date

Ronald A. Aarst
QC Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	26 of 31

A-116

RISER 15F
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision: A-0
 Release Date: 02-09-2000
 USQ Screening Number: TF-00-0083 R.0
 Approval Designator: Q

Current Modification: A-2
 USQ Screening Number: TF-98-1201 R1
 Approval Designator: NA
 PCA Incorporated: ETF-2000-064

POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	_____	_____
ECO	_____	_____
QA	_____	_____
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>

Justification: Provide step clarity.

Summary of Changes:

Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.
 Added "suitable power source" to step 5.1.7.

*Gamma Cart B
 Riser 15 F*

3/1/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-118

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

(P)

_____ Test Engineer Signature	_____ Date
----------------------------------	---------------

- 4.3.2 A pre-job briefing has been held. and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

_____ Test Director Signature	3-1-00 _____ Date
---	-------------------------

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

_____ Test Director Signature	3-1-00 _____ Date
--	-------------------------

① ALREADY TESTED PER OTP-260-004 REV. A-D
 SEE TEST LOG ENTRY 2-29-00; 2070 HRS

 3-1-00
 SWING SHIFT

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-119

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-RV 483
CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to ~~suitable power source Junction Box,~~
~~JB 101-100, Power Receptacle, OR Junction Box,~~
~~JB 101-101~~

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	13 of 31

A-120

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND

RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND

INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① Already tested per OTP-260-004 REV. A-0
See test log entry 2-29-00; 2030HRS
3-1-00 Swing Shift
James L. (Jim) Hull

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-122

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).

- (P) 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- (P) 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- (P) 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- (P) 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- (P) 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- (P) 5.1.30 SET "SPEED" potentiometer to MIN.
- (P) 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- (P) 5.1.32 VERIFY by signing below section 5.1 is complete.

(P)
 Test Director Signature _____ Date _____

(P)
 Test Director Print Name _____

(P)
 QC Signature _____ Date _____

(P)
 QC Print Name _____

*(P) already tested per OTP-260-004, REV. A-0
 See test log entry 2-29-00; 2438 hrs
 James L. (Jim) Full
 3-1-00*

5.2 TEST INCREMENTAL SAMPLE MODE

SETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+50 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

Test Exception #02 J. J. Schell 3-1-00 swing shift

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

James L. (Jim) Hull
Test Director Signature

3-1-00
Date
Survey Shift

JAMES L. (Jim) Hull
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

James L. (Jim) Hull
Test Director Signature

3-1-00
Date
Survey Shift

JAMES L. (Jim) Hull
Test Director Print Name

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ① 5.2.8 **SELECT** "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 **ENTER** the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

- ① 5.2.10 **ENSURE** REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, **SELECT** the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 **INPUT** the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① Already tested per OTP-260-004, REV. A0
See test Log Entry 2-29-00, 2030 hrs
3-1-00
J. Hull
swing shift.

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.13 CLICK ON "SAVE".① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.① 5.2.17 VERIFY System stopped.

①
Test Director Signature

Date

①
Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.① 5.2.19 CLICK ON "ZERO" on display screen.① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.① 5.2.21 CLICK ON "STOP" button on display screen.

① Already tested per OTP-260-004 Rev. A-0
See test Log entry 2-29-00, 2030 hrs
James L. Thell
3-1-00
swing shift

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-127

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.22 VERIFY System stopped.

①

Test Director Signature Date

①

Test Director Print Name

① 5.2.23 CLICK ON "ZERO" again on display screen.

① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.26 VERIFY System resumed program.

①

Test Director Signature Date

①

Test Director Print Name

① 5.2.27 CLICK ON "STOP" button on computer screen.

① 5.2.28 VERIFY System stopped.

①

Test Director Signature Date

①

Test Director Print Name

① 5.2.29 CLICK ON "ZERO" on display screen.

① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.31 VERIFY System resumed program.

①

Test Director Signature Date

①

Test Director Print Name

① Already tested per OTP-260-004. REV A-0
See Start log entry 2-29-00 200 hrs

3-1-00

James L. Helle
swing shift

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-128

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①
Test Director Signature

Date

①
Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① Already tested
per OTP-260-004 Rev. A-0
See test log entry
2-27-00, 2-28-00
J. L. Hull
swing shift

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①

Test Director Signature

Date

①

Test Director Print Name

①

QC Signature

Date

①

QC Print Name

① already tested per OTP-260-004 REV. A-0
see test log entry 2-29-00; 2030 hrs

J. J. Hill
3-1-00
swing shift.

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

*Test Exception #005
3-1-00
swing shift*

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8 **CLICK ON** Start button.

✓ 5.3.9 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10 **VERIFY** system automatically ZEROs and data is collected at zero position.

Test Exception #26 J. L. Hull 3-1-00

James L. Hull
Test Director Signature

3-1-00
Date

JAMES L. HULL
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-132

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND

STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

James L. Hull
Test Director Signature

3-1-00
Date

JAMES L. Hull
Test Director Print Name

Paul G. Smith
QC Signature

3-1-00
Date

RONALD A. ARNDT
QC Print Name

RISER 14B
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE

AZ FARM TESTING

241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE

Last Full Revision: A-0
Release Date: 02-09-2000
USQ Screening Number: TF-00-0083 R.0
Approval Designator: Q

Current Modification: A-2
USQ Screening Number: TF-98-1201 R1
Approval Designator: NA
PCA Incorporated: ETF-2000-064

POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>

Justification: Provide step clarity.

Summary of Changes:

Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.
Added "suitable power source" to step 5.1.7.

Gamma Cart B

R. SETZ 14B

*R. Gutierrez
3/2/00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-135

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

①

Test Director Signature Date

① ALREADY TESTED PER OTP-260-004, REV A-0

3-2-00
R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-136

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-24403
CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to ~~suitable power source Junction Box, JB 101-100, Power Receptacle, OR Junction Box, JB 101-101~~

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	14 of 31

A-138

5.1 SETUP (Cont).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

- ☒ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.
- ☒ 5.1.20 ENERGIZE the Cart.
- ☒ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.
- ☒ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.
- ☐ 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.
- ☐ 5.1.24 VERIFY the system has stopped.

 ①
Test Director Signature

Date

 ①
Test Director Print Name

① ALREADY TESTED PER OTP-260-004 REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Martinez
3-2-00

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①

Test Director Signature

Date

①

Test Director Print Name

①

QC Signature

Date

①

QC Print Name

① ALREADY TESTED PER OTP-260-004, REV A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. L. Lutting
3-2-00

5.2 TEST INCREMENTAL SAMPLE MODE

SETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

*TEST EXECUTION
#02 R. Dutier
3-2-00*

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

TESTING

- ① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. J. J. J.
3-2-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Gutierrez
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-144

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.22 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.23 CLICK ON "ZERO" again on display screen.

① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.26 VERIFY System resumed program.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.27 CLICK ON "STOP" button on computer screen.

① 5.2.28 VERIFY System stopped.

①

Test Director Signature_____
Date①

Test Director Print Name

① 5.2.29 CLICK ON "ZERO" on display screen.

① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

① 5.2.31 VERIFY System resumed program.

①

Test Director Signature_____
Date①

Test Director Print Name① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRSR. Gutierrez
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-145

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①

Test Director Signature

Date

①

Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① ALREADY TESTED PER
OTP-260-004 REV. A-0
SEE TEST LOG ENTRY
2-29-00, 2030 HRS
R. Hatching
3-2-000

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①

 Test Director Signature Date

①

 Test Director Print Name

①

 QC Signature Date

①

 QC Print Name

① ALREADY TESTED PER OTP-260-004 REV. A-0
 SEE TEST LOG ENTRY 2-29-00, 2030 HRS
R. Matney
 3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	23 of 31

A-147

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 **INPUT** the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

Test execution
05 R. L. L. L.
3-2-00

A-148

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

CLICK ON Start button.

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

VERIFY system automatically ZEROs and data is collected at zero position.

Rich Martinez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

*TEST EXECUTION
06 R. Martinez
3-2-00*

✓ 5.3.8

✓ 5.3.9

✓ 5.3.10

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

James G. Brown
QC Signature

3-2-00
Date

RONALD A. ARNDT
QC Print Name

RISER 14F
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision: A-0
 Release Date: 02-09-2000
 USQ Screening Number: TF-00-0083 R.0
 Approval Designator: Q

Current Modification: A-2
 USQ Screening Number: TF-98-1201 R1
 Approval Designator: NA
 PCA Incorporated: ETF-2000-064

POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	_____	_____
ECO	_____	_____
QA	_____	_____
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>

Justification: Provide step clarity.

Summary of Changes:

Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.
 Added "suitable power source" to step 5.1.7.

*GAMMA CART B**Riser 14F**R. Gutierrez 3/2/00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-152

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

①

Test Director Signature Date

① ALREADY TESTED PER OTP-260-004, REV. A-0

R. Gentry
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-153

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # B WST 4 403
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to ~~suitable power source Junction Box,~~
~~JB 101-100, Power Receptacle, OR Junction Box,~~
~~JB 101-101~~
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- ✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

5.1 SETUP (Cont).

CAUTION

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

5.1 SETUP (Cont).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-Off-Lower" Switch is Manually controlled and is Operator Dependent.

- ✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.
- ✓ 5.1.20 ENERGIZE the Cart.
- ✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.
- ✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.
- ① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.
- ① 5.1.24 VERIFY the system has stopped.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Gutierrez
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-156

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①

Test Director Signature

Date

①

Test Director Print Name

①

QC Signature

Date

①

QC Print Name

① ALKEMY TESTED RPP OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Maturing
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	16 of 31

A-157

5.2 TEST INCREMENTAL SAMPLE MODE

SETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1 IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2 ENSURE the following systems are ON AND

*Test execution
#02 R. Autrey
3-2-00*

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3 WHEN WINDOWS login screen appears CLICK ON "CANCEL".

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 **VERIFY** "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

- ✓ 5.2.5 **SELECT** "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 **LOG-IN.**

- ✓ 5.2.7 **VERIFY** LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

- ① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS
R. Gutierrez
3-2-00

A-1160

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.13 CLICK ON "SAVE".① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.① 5.2.17 VERIFY System stopped.①

Test Director Signature_____
Date①

Test Director Print Name① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.① 5.2.19 CLICK ON "ZERO" on display screen.① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.① 5.2.21 CLICK ON "STOP" button on display screen.

① ALREADY TESTED PER OTP-260-004, REV. A-1
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Stutney
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-161

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.22 **VERIFY** System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.23 **CLICK ON** "ZERO" again on display screen.① 5.2.24 **ENSURE** GAMMA PROBE begins to RAISE.① 5.2.25 When probe and system zeros, **CLICK ON** "START" on display screen.① 5.2.26 **VERIFY** System resumed program.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.27 **CLICK ON** "STOP" button on computer screen.① 5.2.28 **VERIFY** System stopped.①
Test Director Signature

Date

①
Test Director Print Name① 5.2.29 **CLICK ON** "ZERO" on display screen.① 5.2.30 When probe and system zeros, **CLICK ON** "START" on display screen.① 5.2.31 **VERIFY** System resumed program.①
Test Director Signature

Date

①
Test Director Print Name

① already tested on OTP-320-004 Rev A-D
 SEG TEST LOG ENTRY 2-29-00 12030 HRS
 R. Luthering 3/2/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-1162

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- ① 5.2.32 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.
- ① 5.2.33 **VERIFY** system automatically ZEROs and data is collected at zero position.

①

Test Director Signature

Date

①

Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- ① 5.2.34 **REPEAT** applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① already tested
on OTP-320-004 Rev A=0
see test log entry 2-29-00,
2030HRS
R. Gutierrez
3/2/00

A-163

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①
 Test Director Signature _____ Date _____

①
 Test Director Print Name _____

①
 QC Signature _____ Date _____

①
 QC Print Name _____

① already tested on OTP-320-004 Rev A-D
 SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Gentry 3/2/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	23 of 31

17-164

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 **INPUT** the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

Test Exception #05 R. H. H. 3/2/000

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8 CLICK ON Start button.

✓ 5.3.9 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10 VERIFY system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

3/2/00
Date

Rich Gutierrez
Test Director Print Name

*Test Exception
#96
R. Gutierrez
3/2/00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-166

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

<u>Rich Gutierrez</u>	<u>3-2-00</u>
Test Director Signature	Date
<u>Rich Gutierrez</u>	
Test Director Print Name	
<u>Arnold A. Arndt</u>	<u>3-2-00</u>
QC Signature	Date
<u>Ronald A. Arndt</u>	
QC Print Name	

RISER 15I
GAMMA CART - B

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision: A-0
Release Date: 02-09-2000
USQ Screening Number: TF-00-0083 R.0
Approval Designator: Q

Current Modification: A-2
USQ Screening Number: TF-98-1201 R1
Approval Designator: NA
PCA Incorporated: ETF-2000-064

POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>

Justification: Provide step clarity.

Summary of Changes:

Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.
Added "suitable power source" to step 5.1.7.

GAMMA CART B

Riser 15 I

3/1/00 R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-169

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

①

Test Director Signature Date

① ALREADY TESTED PER OTP-260-004, Rev. A-0

R. Gutierrez
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-17C

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.

GAMMA CART IDENTIFIER # B WST-24403
CPU Number

✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.

✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.

✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.

✓ 5.1.5 CHECK route to riser for obstacles and clearances.

✓ 5.1.6 LEVEL cart using jacks.

✓ 5.1.7 CONNECT gamma cart power cables, as follows:

- One end to gamma cart power receptacle
- Other end to ~~suitable power source Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101~~

✓ 5.1.8 CONNECT gamma cart communications cable, as follows:

- One end to gamma cart communications receptacle
- Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle

✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.

✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

5.1 SETUP (Cont).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① ALREADY TESTED PER OTP-260-004, REV A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

R. Muter
3-2-00

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

① _____ Test Director Signature	_____ Date
① _____ Test Director Print Name	
① _____ QC Signature	_____ Date
① _____ QC Print Name	

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-28-00, 2030 HRS
R. Gutierrez
3-2-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1 IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2 ENSURE the following systems are ON AND

*TEST EXECUTION
#02 R. Suter
3-2-00*

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3 WHEN WINDOWS login screen appears CLICK ON "CANCEL".

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

A-175

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ① 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ① 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ① 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ① 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ① 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① ALREADY TEST PER OTP-260-004, 1200 A-D
SEE TEST LOG ENTRY 2-29-00, 2030 HRS
R. Matheny
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	19 of 31

A-177

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

① 5.2.13 CLICK ON "SAVE".

① 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

① 5.2.15 CLICK ON "Start" button.

① 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

① 5.2.17 VERIFY System stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

① 5.2.19 CLICK ON "ZERO" on display screen.

① 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

① 5.2.21 CLICK ON "STOP" button on display screen.

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS
R. Gutierrez?
3-2-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

1A-178

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).① 5.2.22 VERIFY System stopped.①

Test Director Signature_____
Date①

Test Director Print Name① 5.2.23 CLICK ON "ZERO" again on display screen.① 5.2.24 ENSURE GAMMA PROBE begins to RAISE.① 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.26 VERIFY System resumed program.①

Test Director Signature_____
Date①

Test Director Print Name① 5.2.27 CLICK ON "STOP" button on computer screen.① 5.2.28 VERIFY System stopped.①

Test Director Signature_____
Date①

Test Director Print Name① 5.2.29 CLICK ON "ZERO" on display screen.① 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.① 5.2.31 VERIFY System resumed program.①

Test Director Signature_____
Date①

Test Director Print Name

① ALREADY TESTED PER OTP-260-004, REV. A-0
SEE TEST LOG ENTRY 2-29-00, 2030 HRS

3-2-00 R. Gutierrez

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-179

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- ① 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.
- ① 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

①

Test Director Signature

Date

①

Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- ① 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① ALREADY TESTED PER
OTP-260-004 REV. A-0
SEE TEST LOG ENTRY
2-24-00, 2030 HRS
R. Gutierrez 3-2-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

- ① 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

- ① 5.2.36 VERIFY by signing below section 5.2 is complete.

①

 Test Director Signature Date

①

 Test Director Print Name

①

 QC Signature Date

①

 QC Print Name

① ALWAYS TESTED PER OTP-260-004 REV. A-0
 SEE TEST LOG ENTRY 2-29-00, 2030 HRS
 R. McIntire
 3-2-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

Test execution
#05 R. Gutierrez
3-2-00

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

*Test exception
#06 R. Gutierrez
3-2-00*

✓ 5.3.8

CLICK ON Start button.

✓ 5.3.9

Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10

VERIFY system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-183

WORKING COPY

Printed on: Mar 1, 00 12:39 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
- STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
 Test Director Signature

3-2-00
 Date

Rich Gutierrez
 Test Director Print Name

James E. Smith
 QC Signature

3-2-00
 Date

Ronald A. Arnold
 QC Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	26 of 31

A-184

RISER 14D
GAMMA CART - A

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision:	A-0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.0	
Approval Designator:	Q	
Current Modification:	A-2	
USQ Screening Number:	TF-98-1201 R1	
Approval Designator:	NA	
PCA Incorporated:	ETF-2000-064	
POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	_____	_____
ECO	_____	_____
QA	_____	_____
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>
Justification: Provide step clarity.		
Summary of Changes:		
Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.		
Added "suitable power source" to step 5.1.7.		

Gamma ~~CART~~ ^{3/2/00} CART A

14 D

R. Gutierrez 3/2/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-186

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

Bill Upbricht 03/02/2000
Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held. and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

Rich Gutierrez 3-2-00
Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

Rich Gutierrez 3-2-00
Test Director Signature Date

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-187

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # A WC68789
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to ~~suitable power source Junction Box,~~
~~JB 101-100, Power Receptacle, OR Junction Box,~~
~~JB 101-101~~
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	13 of 31

A-188

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
- ✓ RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
- INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- NOTE: See log entry 3-2-00 RJJ ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

✓ 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

✓ 5.1.24 VERIFY the system has stopped.

Rich Gutierrez

Test Director Signature

3-2-00

Date

Rich Gutierrez

Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	15 of 31

A-190

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.1 SETUP (Cont).

- ☒ 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ☒ 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ☒ 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ☒ 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ☒ 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ☒ 5.1.30 SET "SPEED" potentiometer to MIN.
- ☒ 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ☒ 5.1.32 VERIFY by signing below section 5.1 is complete.

Rich Gutierrez
Test Director Signature

3/2/00
Date

Rich Gutierrez
Test Director Print Name

Russell A. Clemons
QC Signature

3-2-00
Date

Russell A. A. Bart
QC Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	16 of 31

A-191

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: 5- ()
- 0 to 1000V: ⁺¹⁰⁰ ±60 volts)
- Power: ON

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200 500
- FINE GAIN: 0.680 10.40
- SHAPING TIME: Both knobs set to 2 microseconds 1 μ sec
- PZ Adjust: ^{AUTO} Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer) is on the back.

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

Test Exception
#01
R. entry steps

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

A-192

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

✓ 5.2.6 LOG-IN.

✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ✓ 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ✓ 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ✓ 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ✓ 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ✓ 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

50

A-194

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

✓ 5.2.13 CLICK ON "SAVE".

✓ 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

✓ 5.2.15 CLICK ON "Start" button.

✓ 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen.

✓ 5.2.17 VERIFY System stopped.

Rich Matheny
Test Director Signature

3-2-00

Date

Rich Gutteny
Test Director Print Name

✓ 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen.

✓ 5.2.19 CLICK ON "ZERO" on display screen.

✓ 5.2.20 ENSURE GAMMA PROBE begins to RAISE.

✓ 5.2.21 CLICK ON "STOP" button on display screen.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-195

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

✓ 5.2.22 VERIFY System stopped.
Rich Gutierrez 3-2-00
 Test Director Signature Date

Rich Gutierrez
 Test Director Print Name

✓ 5.2.23 CLICK ON "ZERO" again on display screen.

✓ 5.2.24 ENSURE GAMMA PROBE begins to RAISE.

⊗ 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

⊗ 5.2.26 VERIFY System resumed program.

⊗
 Test Director Signature Date

⊗
 Test Director Print Name

⊗ 5.2.27 CLICK ON "STOP" button on computer screen.

⊗ 5.2.28 VERIFY System stopped.

⊗
 Test Director Signature Date

⊗
 Test Director Print Name

⊗ 5.2.29 CLICK ON "ZERO" on display screen.

⊗ 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

⊗ 5.2.31 VERIFY System resumed program.

⊗
 Test Director Signature Date

⊗
 Test Director Print Name

⊗ SEE TEST LOG ENTRY 3/2/00, 2015 entry
 2/2/00

R. Gutierrez 3/2/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-196

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

✓ 5.2.32

Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.2.33

VERIFY system automatically ZEROs and data is collected at zero position.Rich Gutierrez
Test Director Signature3-2-00
DateRich Gutierrez
Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

* ✓ 5.2.34

REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

* 14D riser completed
with this procedure.

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

✓ 5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	N/A
14C	
14D	R. Gutierrez 3/2/00
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

✓ 5.2.36 VERIFY by signing below section 5.2 is complete.

Rich Gutierrez
Test Director Signature

3-2-00
Date

Rich Gutierrez
Test Director Print Name

QC Signature

Date

QC Print Name

UNRESOLVED TEST EXECUTIONS AT THIS TIME

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 **ENTER** depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

Test
Exception
#03
R. H. H. H. H.
3/14/00

A-199

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8 CLICK ON Start button.

✓ 5.3.9 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10 **VERIFY** system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

3/2/2000
Date

Rich Gutierrez
Test Director Print Name

Test Exception
04 R. Gutierrez
3-2-2000

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-200

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

3/2/2000
Date

Rich Gutierrez
Test Director Print Name

James A. [Signature]
QC Signature

3/2/00
Date

Donaco H. HAWOT
QC Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	26 of 31

A-201

SIGNATURE VERIFICATION LOG			
NAME (PRINT)	EMPLOYEE #	SIGNATURE	INITIALS
Steve Stump	81911		SS
John H. Airola	81910		JA
Joe E. Valdez	67192		JV
Tim Plake	66461		TP
Greg Doss	84193		GD
ROBERT TAYLOR	88745		RT
RONALD A. ARMSTRONG	83926		RA
Rich Gutierrez	67765		RG

RISER 15B
GAMMA CART - A

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision:	A-0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.0	
Approval Designator:	Q	
Current Modification:	A-2	
USQ Screening Number:	TF-98-1201 R1	
Approval Designator:	NA	
PCA Incorporated:	ETF-2000-064	
POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	_____	_____
ECO	_____	_____
QA	_____	_____
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>
Justification: Provide step clarity.		
Summary of Changes:		
Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.		
Added "suitable power source" to step 5.1.7.		

GAMMA CART A (Probe 4)
Riser 15 B

R. Gutierrez
3/6/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A 204

4.0 PREREQUISITES

4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

①

Test Engineer Signature Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

①

Test Director Signature Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

①

Test Director Signature Date

① already completed on ~~OTP-260-004~~ ^{OTP-260-004}, Rev A-2, dated 3/2/00.

R. Gutierrez 3/6/2000

5.0 PROCEDURE

5.1 SETUP

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # A WCG68789
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to ~~suitable power source Junction Box, JB 101-100, Power Receptacle, OR Junction Box, JB 101-101~~
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- ✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

5.1 SETUP (Cont).

CAUTION

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 **HOLD** tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 **PRESS AND HOLD** "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND

RELEASE the "RESET" button.
- ✓ 5.1.13 **INSTALL** the proper detector probe on the detector probe cable.
- ✓ 5.1.14 **ENSURE** that the detector probe connections are correct and tight. AND

INSERT probe into riser extension tool.
- ✓ 5.1.15 **ENSURE** limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 **ENSURE** the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 **ENSURE** the emergency stop button is pulled out.
- ✓ 5.1.18 **POSITION** the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

5.1 SETUP (Cont).

CAUTION

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

Date

①

Test Director Print Name

① already tested per OTP-260-004, Rev A-2, dated 3/2/00.

R. Stutzing 3/6/2000

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①

Test Director Signature Date

①

Test Director Print Name

①

QC Signature Date

①

QC Print Name

① already tested per OTP-260-004, Rev A-2, dated 3/2/00 -

R. Gutung 3/6/2000

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1

IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2

ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- KV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3

WHEN WINDOWS login screen appears CLICK ON "CANCEL".

Reperformed 3-10-00
R. Gutierrez 3-10/00

R. Gutierrez 3-6-2000
Paul W. 3-6-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

✓ 5.2.4 **VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM"** screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-6-2000
Date

Rich Gutierrez
Test Director Print Name

✓ 5.2.5 **SELECT "Login"** on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

✓ 5.2.6 **LOG-IN.**

✓ 5.2.7 **VERIFY LOCAL/REMOTE** switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-6-2000
Date

Rich Gutierrez
Test Director Print Name

Reperformed 3-10-00
Paul H. Werner
R. Gutierrez 3/10/00

Rich Gutierrez 3-6-2000
Paul H. Werner 3-6-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	18 of 31

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- ✓ 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- ✓ 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

- ✓ 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- ✓ 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- ✓ 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① steps not needed, previously tested on
OTP-260-004 Rev A2 3/2/2000

R. Gutierrez 3/6/00

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

___ 5.2.22 VERIFY System stopped.

Test Director Signature_____
Date_____
Test Director Print Name

___ 5.2.23 CLICK ON "ZERO" again on display screen.

___ 5.2.24 ENSURE GAMMA PROBE begins to RAISE.

___ 5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

___ 5.2.26 VERIFY System resumed program.

Test Director Signature_____
Date_____
Test Director Print Name

___ 5.2.27 CLICK ON "STOP" button on computer screen.

___ 5.2.28 VERIFY System stopped.

Test Director Signature_____
Date_____
Test Director Print Name

___ 5.2.29 CLICK ON "ZERO" on display screen.

___ 5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

___ 5.2.31 VERIFY System resumed program.

Test Director Signature_____
Date_____
Test Director Print Name

① see note on Page 19

R. L. Hartung 3/6/2000

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-214

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- 5.2.32 Test Engineer **ENSURE** data is received, AND both hard-copy and electronic files can be retrieved.
- 5.2.33 **VERIFY** system automatically ZEROs and data is collected at zero position.

Test Director Signature_____
Date① _____
Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- 5.2.34 **REPEAT** applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① see note on page 19

R. L. Heston
3/6/2000

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

5.2.36 VERIFY by signing below section 5.2 is complete.

Test Director Signature

Date

Test Director Print Name

QC Signature

Date

QC Print Name

① See note on page 19. R. Gutierrez ^{3/6/2000}
 3/6/2000

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, **CLICK ON** the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal) is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 **CLICK ON** "USER DEFINED".
- ✓ 5.3.5 ENTER depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 **CLICK ON** "SAVE" on display screen.
- ✓ 5.3.7 **CLICK ON** "EXIT".

Test Exception #5
RAW 3-10-00

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

✓ 5.3.8

CLICK ON Start button.

✓ 5.3.9

Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10

VERIFY system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

3-10-00
Date

Rich Gutierrez
Test Director Print Name

Test Director
#206
R. Gutierrez
3/4/2000

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

WORKING COPY

Printed on: Mar 2, 00 15:31 pm

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
- STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

3-10/00
Date

Rich Gutierrez
Test Director Print Name

Paul A. Werner
QC Signature

3-10-00
Date

Paul A. Werner
QC Print Name

Riser 15 B

PAW
3-10-00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	26 of 31

A-219

RISER 15C
GAMMA CART - A

WORKING COPY

Printed on: Mar 10, 00 8:09 am

TANK FARM OPERATIONAL TEST PROCEDURE**AZ FARM TESTING****241-AZ GAMMA CART OPERATIONAL TEST PROCEDURE**

Last Full Revision:	A-0	
Release Date:	02-09-2000	
USQ Screening Number:	TF-00-0083 R.0	
Approval Designator:	Q.	
Current Modification:	A-2	
USQ Screening Number:	TF-98-1201 R1	
Approval Designator:	NA	
PCA Incorporated:	ETF-2000-064	
POSITION/ORG	DELEGATE	DATE
NCO/RET OPS	<u>S.R. Joseph</u>	<u>02-16-2000</u>
OE/Retrieval OPS	<u>Rich Gutierrez</u>	<u>02-16-2000</u>
RAD. CON.	<u> </u>	<u> </u>
ECO	<u> </u>	<u> </u>
QA	<u> </u>	<u> </u>
Cog. Engineer	<u>Gary Tardiff</u>	<u>02-22-2000</u>
Acceptance Review	<u>Len Ross</u>	<u>02-23-2000</u>
Approval Authority	<u>Rich Gutierrez</u>	<u>02-23-2000</u>
Justification: Provide step clarity.		
Summary of Changes:		
Page 13: Deleted "Junction Box, JB-101-100, Power Receptacle, OR Junction Box, JB-101-101" in step 5.1.7.		
Added "suitable power source" to step 5.1.7.		

Gamma Cart A
15 C
R. Gutierrez 3/10/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	1 of 31

A-221

WORKING COPY

Printed on: Mar 10, 00 8:09 am

4.0 PREREQUISITES**4.1 SPECIAL TOOLS, EQUIPMENT, AND SUPPLIES**

The following supplies may be needed to perform this procedure:

- Riser Swabbing equipment
- Riser extension tool

4.2 PERFORMANCE DOCUMENTS

The following procedures may be needed to perform this procedure:

- TO-040-333 LIQUID OBSERVATION WELL (LOW) SURVEILLANCE VAN
STARTUP AND OPERATION PROCEDURE

4.3 CONDITIONS AND ACTIONS

NOTE - All signators on this procedure shall document their signature on Procedure Signature Sheet.

- 4.3.1 All pre-testing and inspection of the system or portions of the system to be tested has been completed.

Test Engineer Signature

Date

- 4.3.2 A pre-job briefing has been held, and all participants have been thoroughly briefed on job safety, hazards, and their responsibilities before performing this ATP.

Test Director Signature

Date

- 4.3.3 Test Director VERIFY section 4.3 has been COMPLETED.

Test Director Signature

Date

① previously tested on OTP-260-004
Rev A:0.

R. Gutierrez 3/10/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	12 of 31

A-222

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.0 PROCEDURE**5.1 SETUP**

NOTE - This procedure may be repeated for either GAMMA CART A or GAMMA CART B as applicable. N/A may be entered in blocks or steps per Test Director as applicable.

- ✓ 5.1.1 RECORD GAMMA CART CPU number for the system being tested.
GAMMA CART IDENTIFIER # A WC 68789
CPU Number
- ✓ 5.1.2 PERFORM cleanliness check in applicable riser listed on TABLE II, per section 5.10 in procedure TO-040-333 latest rev, prior to mounting riser extension tool.
- ✓ 5.1.3 ENSURE GAMMA CART riser extension tool is mounted on the applicable riser.
- ✓ 5.1.4 ENSURE GAMMA CART is placed in line with riser extension tool to facilitate installation of probe and cables.
- ✓ 5.1.5 CHECK route to riser for obstacles and clearances.
- ✓ 5.1.6 LEVEL cart using jacks.
- ✓ 5.1.7 CONNECT gamma cart power cables, as follows:
- One end to gamma cart power receptacle
 - Other end to ~~suitable power source Junction Box,~~
~~JB 101-100, Power Receptacle, OR Junction Box,~~
~~JB 101-101~~
- ✓ 5.1.8 CONNECT gamma cart communications cable, as follows:
- One end to gamma cart communications receptacle
 - Other end to Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection Subsystem communications receptacle
- ✓ 5.1.9 PLACE Gamma Cart "RAISE OFF LOWER" switch in the LOWER position.
- ✓ 5.1.10 CHECK that detector probe cable is resting in the Gamma Cart boom cable reel.

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	13 of 31

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.1 SETUP (Cont).**CAUTION**

If sufficient tension is NOT held on the detector probe cable as the cable is being let out, the cable could become entangled.

NOTE - Step 5.1.11 and 5.1.12 require two operators to perform continuous action until step 5.1.12 is complete.

- ✓ 5.1.11 HOLD tension on the detector probe cable until step 5.1.12 is completed.
- ✓ 5.1.12 PRESS AND HOLD "RESET" button until enough detector probe cable is let-out that will allow placement of the detector cable through riser extension collar AND into riser drywell, AND
RELEASE the "RESET" button.
- ✓ 5.1.13 INSTALL the proper detector probe on the detector probe cable.
- ✓ 5.1.14 ENSURE that the detector probe connections are correct and tight. AND
INSERT probe into riser extension tool.
- ✓ 5.1.15 ENSURE limit switch cable is connected from limit switch on riser extension tool, to the connection point on the front of the GAMMA CART.
- ✓ 5.1.16 ENSURE the "Raise - Off - Lower" selector switch is in the "OFF" position.
- ✓ 5.1.17 ENSURE the emergency stop button is pulled out.
- ✓ 5.1.18 POSITION the "SPEED" control potentiometer to MIN speed (fully counter-clockwise).

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	14 of 31

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.1 SETUP (Cont).**CAUTION**

There is no limit switch to stop the motion when the cable is fully unwound. The cable will rewind backwards on the reel. Damage to the cable may result.

NOTE - When the cart is first powered up, or the emergency stop button has been pushed, or power has been restored after a power failure, the cable reel will not move up or down until "RESET" button is activated.

- The "Raise-OFF-Lower" Switch is Manually controlled and is Operator Dependent.

✓ 5.1.19 ENSURE LOCAL/REMOTE switch is in the "LOCAL" position.

✓ 5.1.20 ENERGIZE the Cart.

✓ 5.1.21 SET the "SPEED" potentiometer to 2 on the GAMMA Cart.

✓ 5.1.22 SET the "RAISE -OFF- LOWER" switch to the "LOWER" position.

① 5.1.23 PUSH "EMERGENCY STOP" button on GAMMA CART.

① 5.1.24 VERIFY the system has stopped.

①

Test Director Signature

①

Date

①

Test Director Print Name

① already Tested per OTP-260-004 Rev A-0

R. Gutierrez 3/10/00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.1 SETUP (Cont).

- ① 5.1.25 SET the "RAISE-OFF-LOWER" switch to the "RAISE" position.
- ① 5.1.26 PULL "EMERGENCY STOP" out on GAMMA CART.
- ① 5.1.27 PUSH the "RESET" button on GAMMA CART to resume.
- ① 5.1.28 ENSURE limit switch activates when probe returns to the zero position.
- ① 5.1.29 SET the "RAISE-OFF-LOWER" switch to the "OFF" position.
- ① 5.1.30 SET "SPEED" potentiometer to MIN.
- ① 5.1.31 POSITION The "LOCAL REMOTE" switch to "REMOTE".
- ① 5.1.32 VERIFY by signing below section 5.1 is complete.

①
 Test Director Signature

 Date

①
 Test Director Print Name

①
 QC Signature

 Date

①
 QC Print Name

① previously tested on OTP-260-004 A-D
 R. Matney 3/12/00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODESETUP

NOTE - All Steps in this section apply to either cart, except in those steps where the specific cart is indicated.

INSTRUMENT CHECK

✓ 5.2.1 IF the pushbutton for Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Central Processing Unit (CPU), AND/OR associated MONITOR, are NOT ON, PRESS the applicable ON pushbuttons.

✓ 5.2.2 ENSURE the following systems are ON AND

ENSURE settings are correct for the following:

- ORTEC MINIBIN
- POWER SUPPLY

Detector Bias Power Supply (HVPS): ORTEC Mod. 478.

- kV: .5
- 0 to 1000V: (+60 volts)

Amplifier (AMP): ORTEC Mod. 673

- COARSE GAIN: 200
- FINE GAIN: 0.680
- SHAPING TIME: Both knobs set to 2 microseconds
- PZ Adjust: Do NOT change settings (in this procedure)
- BLR: Switch in AUTO (up) position
- INPUTS: Switch in POS (up) position BNC cable on terminal (from pre amplifier)
- OUTPUTS: cable on UNIPOLAR terminal (to single channel Analyzer)

✓ 5.2.3 WHEN WINDOWS login screen appears CLICK ON "CANCEL".

*Test Exception
RG 3-10-00*

*Paul H. Werner
3-10-00*

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	17 of 31

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

NOTE - After canceling windows login, GAMMA CART software should automatically load.

- ✓ 5.2.4 VERIFY "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen is displayed on Tank 241-AZ-101 Gamma Cart A AND/OR B Data Collection System Monitor.

Rich Gutierrez
Test Director Signature

3-10-00
Date

Rich Gutierrez
Test Director Print Name

- ✓ 5.2.5 SELECT "Login" on the "GAMMA CART SPECTRUM ANALYZER AND CONTROL SYSTEM" screen.

NOTE - LOGIN passwords and information may be obtained from Test Director.

- ✓ 5.2.6 LOG-IN.

- ✓ 5.2.7 VERIFY LOCAL/REMOTE switch on display screen is in "REMOTE" position.

Rich Gutierrez
Test Director Signature

3-10-00
Date

Rich Gutierrez
Test Director Print Name

Paul M. Werner
3-10-00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).TESTING

- 5.2.8 SELECT "config" on the "Gamma Cart Display" screen.
- 5.2.9 ENTER the following data for selected riser on the "Configuration - Display" screen by pulling down applicable menu:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec.(As determined by Test Director)

- 5.2.10 ENSURE REAL/LIVE toggle button indicates "LIVE".
- 5.2.11 On the Data Collection Configuration window, SELECT the "Incremental" button.

INCREMENTAL PARAMETERS

- 5.2.12 INPUT the following Sample Collection Data:

Sample Start Depth:	55.0 ft
Interval Size:	10.0 ft
Sample End Depth:	5.0 ft

① previously tested on OTR-320-004 A-0
R. Matney 3/10/00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont). 5.2.13 CLICK ON "SAVE". 5.2.14 CLICK ON "EXIT".

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.

 5.2.15 CLICK ON "Start" button. 5.2.16 CLICK ON "EMERGENCY STOP" button on computer screen. 5.2.17 VERIFY System stopped.

(1)

Test Director Signature

Date

Test Director Print Name

 5.2.18 CLICK ON "EMERGENCY STOP" again to RESET the emergency stop button on computer screen. 5.2.19 CLICK ON "ZERO" on display screen. 5.2.20 ENSURE GAMMA PROBE begins to RAISE. 5.2.21 CLICK ON "STOP" button on display screen.

① previously tested on OTP-320-004 Rev A.0

R. Gutierrez 3/10/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	20 of 31

A-230

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

5.2.22 VERIFY System stopped.

Test Director Signature_____
Date_____
Test Director Print Name

5.2.23 CLICK ON "ZERO" again on display screen.

5.2.24 ENSURE GAMMA PROBE begins to RAISE.

5.2.25 When probe and system zeros, CLICK ON "START" on display screen.

5.2.26 VERIFY System resumed program.

Test Director Signature_____
Date_____
Test Director Print Name

5.2.27 CLICK ON "STOP" button on computer screen.

5.2.28 VERIFY System stopped.

Test Director Signature_____
Date_____
Test Director Print Name

5.2.29 CLICK ON "ZERO" on display screen.

5.2.30 When probe and system zeros, CLICK ON "START" on display screen.

5.2.31 VERIFY System resumed program.

Test Director Signature_____
Date_____
Test Director Print Name

① previously tested on OTP-260-004 Rev A-0

R. Lutz 3/10/00

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	21 of 31

A-231

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 TEST INCREMENTAL SAMPLE MODE (Cont).

- 5.2.32 Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.
- 5.2.33 VERIFY system automatically ZEROs and data is collected at zero position.

① Test Director Signature

Date

Test Director Print Name

NOTE - The steps in section 5.1, applicable to the Emergency stop, need not be repeated if completed for an individual GAMMA CART. The Emergency stop on BOTH GAMMA CART A and B, need to be tested only once.

NOTE - It is NOT necessary to do ALL risers in one procedure. Test Director is responsible for ensuring ALL risers have been profiled by one AND/OR the other GAMMA CART(S).

- 5.2.34 REPEAT applicable SETUP Steps in section 5.1 AND Incremental testing steps 5.2.1 - 5.2.15 AND Steps 5.2.32 and 5.2.33 for each of the following risers and depths per Test Director's direction.

TABLE I

RISER	Depth inches (ft)
14A	660 (55.0)
14C	660 (55.0)
14D	660 (55.0)
14F	660 (55.0)
14G	660 (55.0)
14B	660 (55.0)
14E	660 (55.0)
15I	684 (57.0)
15C	684 (57.0)
15E	684 (57.0)
15B	684 (57.0)
15F	684 (57.0)

① previously Tested
on OTP-320-004. Rev A-D
R. Gutierrez 3/10/00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.2 INCREMENTAL SAMPLE MODE (Cont).

NOTE - In the following Table, Test Director N/A blocks that are tested with a different GAMMA CART.

5.2.35 VERIFY the applicable riser in step 5.2.34 has been tested.

TABLE II

RISER	TEST DIRECTOR SIGNATURE
14A	
14C	
14D	
14F	
14G	
14B	
14E	
15I	
15C	
15E	
15B	
15F	

5.2.36 VERIFY by signing below section 5.2 is complete.

Test Director Signature

Date

Test Director Print Name

QC Signature

Date

QC Print Name

① Previously Tested on OTP-320-004 Rev A-0
R. Githens 3/10/00

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.3 TEST USER DEFINED MODE

- ✓ 5.3.1 ENSURE applicable SETUP Steps in section 5.1 are completed.

CART CONTROL SCREEN

- ✓ 5.3.2 On the Gamma Cart Control, CLICK ON the "Config." button.
- ✓ 5.3.3 INPUT the following data:

POSITION	DATA
Tank Number:	AZ-101
Cart:	A OR B
Riser ID: ft.	Selected riser number NOTE - Riser depth is automatically computed from software upon input of riser ID#.
Probe Type:	1 - 4 as applicable (Normal is 1 or 2 for Cart A and 3 or 4 for Cart B)
Survey Time:	Sec. (As determined by Test Director)

USER DEFINED PARAMETERS

- ✓ 5.3.4 CLICK ON "USER DEFINED".
- ✓ 5.3.5 ENTER depths desired for testing per Test Engineer Direction.
- ✓ 5.3.6 CLICK ON "SAVE" on display screen.
- ✓ 5.3.7 CLICK ON "EXIT".

est
exception
#05
RPP-6104R
RG

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.3 TEST USER DEFINED MODE (Cont).

NOTE - Test Engineer may manipulate parameters at any time during the following steps as necessary to ensure data retrieval and system configuration, with concurrence of Test Director.

- After the following step, the program should automatically run.
- The "EMERGENCY STOP" may be used to stop at any time during the next step if unit fails to stop at limit switch. The "RESET" button will need to be pushed to resume the program.

TEST
EXCEPTION
#06
3/10/00
R. Gutierrez

✓ 5.3.8

CLICK ON Start button.

✓ 5.3.9

Test Engineer ENSURE data is received, AND both hard-copy and electronic files can be retrieved.

✓ 5.3.10

VERIFY system automatically ZEROs and data is collected at zero position.

Rich Gutierrez
Test Director Signature

3/10/00
Date

Rich Gutierrez
Test Director Print Name

Type	Document No.	Rev/Mod	Release Date	Page
CONTINUOUS	OTP-260-004	A-2	02/23/2000	25 of 31

A-235

WORKING COPY

Printed on: Mar 10, 00 8:09 am

5.3 TEST USER DEFINED MODE (Cont).

- ✓ 5.3.11 CLICK ON "LOGOUT" on display screen.
- ✓ 5.3.12 REMOVE Probe, riser extension tool, and associated equipment AND
STORE per Test Director direction.

OR

CONTINUE in this procedure.

- ✓ 5.3.13 REPEAT the steps in this section (5.3) as directed for any risers as directed by Test Director.
- ✓ 5.3.14 VERIFY by signing below section 5.3 is complete.

Rich Gutierrez
Test Director Signature

3/10/00
Date

Rich Gutierrez
Test Director Print Name

Paul M. Werner
QC Signature

3-10-00
Date

Paul M. Werner
QC Print Name

Riser 15C