FABRICATE AND TEST AN ADVANCED NON-POLLUTING TURBINE DRIVE GAS GENERATOR

FINAL REPORT

Reporting Period Start Date: 1 September 2000

Reporting period End Date: 1 June 2003

Authors:

Eugene Baxter, Project Manager

Roger E. Anderson, Principal Investigator

Stephen E. Doyle, President, CES

JUNE 2003

Cooperative Agreement No. DE-FC26-00NT 40804

Submitted by:

Clean Energy Systems, Inc.

11330 Sunco Drive, Suite A

Rancho Cordova CA 95742

DISCLAIMER

This report was prepared as an account of the work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability of responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process or service by trade name, trademark or manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

ABSTRACT

In September 2000 the Department of Energy's National Energy Technology Laboratory (DOE/NETL) contracted with Clean Energy Systems, Inc. (CES) of Sacramento, California to design, fabricate, and test a 20 MW_t (10 MW_e) gas generator. Program goals were to demonstrate a non-polluting gas generator at temperatures up to 3000° F at 1500 psi, and to demonstrate resulting drive gas composition, comprising steam and carbon dioxide substantially free of pollutants. Following hardware design and fabrication, testing, originally planned to begin in the summer of 2001, was delayed by unavailability of the contracted test facility.

CES designed, fabricated, and tested the proposed gas generator as originally agreed. The CES process for producing near-zero-emissions power from fossil fuels is based on the near-stoichiometric combustion of a clean gaseous fuel with oxygen in the presence of recycled water, to produce a high-temperature, high-pressure turbine drive fluid comprising steam and carbon dioxide.

Tests demonstrated igniter operation over the prescribed ranges of pressure and mixture ratios. Ignition was repeatable and reliable through more than 100 ignitions. Injector design "A" was operated successfully at both low power (~20% of rated power) and at rated power (~20 MW_t) in more than 95 tests.

The uncooled gas generator configuration (no diluent injectors or cooldown chambers installed) produced drive gases at temperatures approaching 3000° F and at pressures greater than 1550 psia. The fully cooled gas generator configuration, with cooldown chambers and injector "A", operated consistently at pressures from 1100 to 1540 psia and produced high pressure, steam-rich turbine drive gases at temperatures ranging from ~3000 to as low as 600° F.

This report includes description of the intended next steps in the gas generator technology demonstration and traces the anticipated pathway to commercialization for the gas generator technology developed in this program.

TABLE OF CONTENTS

<u>Subject</u>	<u>Page</u>
DISCLAIMER	ii
ABSTRACT	iii
TABLE OF CONTENTS	iv
LISTS OF GRAPHICAL MATERIALS	vi
INTRODUCTION	1
EXECUTIVE SUMMARY	2
EXPERIMENTAL	3
Program Funding	4
Gas Generator Design	5
Gas Generator Fabrication and Assembly	13
Gas Generator Testing	18
Test Durations and Hardware Durability	19
Planned versus Completed Testing	20
Test Results	21
RESULTS AND DISCUSSION	23
Igniter Test Data	25
Detailed Gas Generator Test Run Data	25
Gas Sampling	30
RELATED PROGRAM ACTIVITIES	33
Technical Papers Produced	33
Turbine Development Cooperative Agreement	33
Remaining Materials	34
Reheater Development	35
Safety, Health & Environmental Impacts	35
Permits and Licenses	35
Safety Record	36
Environmental Compliance	36
Next Steps to Commercialization	36
Status of Technology – Current Cost Structure	36
Bases of Cost Estimates	37
Near-Term Cost Comparison	38
Competitive Position	38
Status of Marketing Activities	41

TABLE OF CONTENTS (cont.)

Premium Price Electricity Markets	41
Enhanced Hydrocarbon Recovery Applications	41
California Market	42
Foreign Markets	42
National Policy and Strategic Considerations	43
Production Readiness/Commercialization	43
Potential for Clean Coal Power	43
Buy America Policy	44
Lobbying and Other Non-Allowable Expenses	44
CONCLUSION	44
REFERENCES	45

LISTS OF GRAPHICAL MATERIALS

Figures

Figure 1.	The CES Process	3
Figure 2.	Gas Generator Design Concept	6
Figure 3.	Fully Assembled Gas Generator	6
Figure 4.	Gas Generator Igniter Design	7
Figure 5.	Injector Assembly with Fuel, Oxidizer, and Water Inlets	8
Figure 6.	Injector Face Plate, Pattern “A”	8
Figure 7.	Exploded View – Gas Generator Combustion Chamber	9
Figure 8.	Original Diluent Injector and Modified Injector Manifolds	10
Figure 9.	Cooling Water Diverter Manifold	10
Figure 10.	Exploded View – Gas Generator Cooldown Section	11
Figure 11.	In/Out Cooling Water Manifolds	12
Figure 12.	Turbine Simulator Used for Testing	12
Figure 13.	Fully Assembled Gas Generator Design	13
Figure 14.	Gas Generator Igniter Mounted for Testing, One of Two Views	14
Figure 15.	Gas Generator Igniter Mounted for Testing, One of Two Views	14
Figure 16.	Fuel and Oxygen Inlet Lines and Injector Assembly	14
Figure 17.	Injector Platelet Stack with the Faceplate, Pattern “A”	15
Figure 18.	An Internal Platelet on the Platelet Stack	15
Figure 19.	Cooldown Chamber with Brazed Liner, Ready for Final Machining	15
Figure 20.	Cooldown Chamber Liner, and Completed Chamber Assembly	16
Figure 21.	Combustion Chamber Liner (left) and Completed Assembly (right)	16
Figure 22.	For and Aft Views of the Uncooled Copper Chamber Used for Testing	17
Figure 23.	A Cooldown Section and the Turbine Simulator, Closed for Pressure Testing	17
Figure 24.	Fully Assembled Gas Generator	18
Figure 25.	Uncooled Chamber Mounted for Testing	20
Figure 26.	Fully Assembled Gas Generator on the Test Stand	21
Figures 26 a & b	Uncooled and Cooled Chamber Firings	23
Figure 27.	Operating Chamber Pressure During Uncooled Gas Generator Test #56	27
Figure 28.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #179	27
Figure 29.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #183	28
Figure 30.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #185	28
Figure 31.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #190	29
Figure 32.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #193	29
Figure 33.	Chamber Pressure and Gas Temperature Cooled Gas Generator Test #194	30
Figure 34.	NETL Developed Reheater at NASA Test Site near Sandusky OH	35

Tables

TABLE I.	SUMMARY OF GAS GENERATOR COMPONENT AND ASSEMBLY TESTS	22
TABLE II.	SUMMARY OF 10 MW _e GAS GENERATOR TESTS	24
TABLE III.	SUMMARY OF IGNITER TEST DATA	26
TABLE IV.	SUMMARY OF GAS GENERATOR TEST DATA	31
TABLE IV.	SUMMARY OF GAS GENERATOR TEST DATA (continued)	32
TABLE V.	COMPARATIVE COSTS OF ELECTRICITY, CES vs. COMBINED CYCLES	39
TABLE VI.	COMPARATIVE COSTS OF ELECTRICITY (WITH CO ₂ REVENUE)	40

INTRODUCTION

In September 2000 the Department of Energy's National Energy Technology Laboratory (DOE/NETL) contracted with Clean Energy Systems, Inc. (CES) of Sacramento, California to design, fabricate, and test a 20 MW_t (10 MW_e) gas generator. Program goals were to demonstrate a non-polluting gas generator at temperatures up to 3000° F at 1500 psi, and to demonstrate resulting drive gas composition, comprising steam and carbon dioxide substantially free of pollutants. A graphic representation showing the gas generator in the CES process is presented in Figure 1.

CES designed, fabricated, and tested the proposed gas generator. The CES process for producing near-zero-emissions power from fossil fuels is based on the near-stoichiometric combustion of a clean gaseous fuel with oxygen in the presence of recycled water, to produce a high-temperature, high-pressure turbine drive fluid comprising steam and carbon dioxide.

Tests demonstrated the gas generator igniter's operation over prescribed ranges of pressures and mixture ratios. Ignition was repeatable and reliable through more than 100 ignitions. The primary injector design was operated successfully at both low power (~20% of rated power) and at rated power (~20 MW_t) in more than 95 tests.

The uncooled gas generator configuration (no diluent injectors or cooldown chambers installed) produced drive gases at temperatures approaching 3000° F and at pressures greater than 1550 psia. The fully cooled gas generator configuration, with cooldown chambers and using the primary injector, operated consistently at pressures from 1100 to 1540 psia and produced high pressure, steam-rich turbine drive gases at temperatures ranging from ~3000 to as low as 600° F.

Figure 1 - The CES Process

Although gas generator durability could not be experimentally demonstrated in the planned, relatively short tests, steady state operations were achieved in at least five tests and maintained for a total of more than 4 minutes. Measured wall temperatures in the most critical zone (the combustion chamber) were significantly lower than design values. This indicated that the predicted life limiting failure mode, low-cycle fatigue, will be less of a problem in terms of durability and reliability than estimated during design. The gas generator successfully sustained approximately 100 starts in the course of the testing effort and thereby provided some measure of durability in terms of cycle life.

Gas samples were obtained via a gas sample probe and sampling train during testing. A gas sample examined by a quadrupole mass spectrometer was analyzed despite the presence of some water. The mass spectrometer indicated that the gas contained ~95.2%v CO₂ and ~4.8%v O₂ (dry basis) versus a predicted 96% CO₂ and 4% O₂ based on the mass flow ratio of O₂ to CH₄. Further gas analyses are planned when the 10 MWe gas generator is integrated with a complete, interactive, digital control system and retested later in 2003 in a separate program.

A need to modify cooling procedures was revealed in early November 2002, near the end of the planned testing. Relatively minor hardware modifications to accomplish the separation of water-cooling and water-injection circuits and a rework of the diluent-water injectors were completed during November and December 2002. The final series of tests was restarted in January 2003 and completed in February 2003. These tests proved the hardware modifications to be acceptable and beneficial. Test durations of three minutes (test facility limits) were completed successfully.

EXECUTIVE SUMMARY

In September 2000 the DOE's National Energy Technology Laboratory (DOE/NETL) contracted with Clean Energy Systems, Inc. (CES) of Sacramento, California to design, fabricate, and test a 20 MW_t (10 MW_e) gas generator. In succession, the constructive, always helpful DOE Project Managers were Richard A. Dennis and Tom J. George. Program objectives were to demonstrate a non-polluting gas generator operating at temperatures up to 3000° F at 1500 psi, and to demonstrate resulting drive gas composition of steam and carbon dioxide, substantially free of pollutants.

The CES process for producing near-zero-emissions power from fossil fuels is based on the near-stoichiometric combustion of a clean gaseous fuel with oxygen in the presence of recycled water, to produce a high-temperature, high-pressure turbine drive fluid comprising steam and carbon dioxide.

A clean fuel, containing primarily the elements carbon, hydrogen, and oxygen, can come from virtually any organic source, including fossil fuels, biomass, refinery residues, or land-fill gases. The main requirements for the fuel are: (1) that it is in the gaseous state and (2) that it is largely cleansed of precursors of regulated pollutants (components containing sulfur, nitrogen, mercury, etc.) Raw liquid fuels are generally reformed and cleaned as necessary prior to combustion. Solid fuels are gasified, normally by reaction with oxygen and steam, and cleaned of particulates and pollutants prior to combustion.

The oxygen for combustion is obtained by separating it from air using any of several techniques, such as cryogenic distillation, vapor pressure swing absorption, or ion transfer membranes. Combustion occurs under carefully controlled conditions with sufficient injection of water to moderate the combustion temperature and minimize the formation of carbon monoxide. Additional water is injected at stages to decrease the exiting turbine drive gas temperature to a value acceptable to the downstream high-pressure turbine.

After passing through the high-pressure turbine, the gases are reheated by direct firing with oxygen and fuel, and directed to an intermediate pressure turbine and then to a low pressure turbine. The discharge gases pass on to a heat exchanger where residual heat in the turbine exhaust is recovered by the recycled water going to the CES gas generator. The cool exhaust gases then enter a condenser where the water separates naturally from the carbon dioxide. Most of the water is recycled to the gas generator but the process is a net producer of high quality water. The carbon dioxide goes to a recovery system where it is dried and compressed to conditions necessary for use in enhanced oil recovery (EOR), enhanced coal-bed methane recovery (ECBM), sequestration, or for direct sales. A system graphic is at Figure 1, above.

CES' innovation has been to apply gas generators and high-temperature, high-pressure turbines from aerospace applications to power generation, much like the process by which aircraft jet engines were adapted for aero-derivative turbines in conventional power plants.

EXPERIMENTAL

The contracted scope of the NETL/CES Cooperative Agreement was to design, fabricate, test and evaluate a prototype gas generator. The gas generator was to be designed to demonstrate the non-polluting aspects of the CES concept. Operational performance was to be evaluated to verify the claimed operational characteristics. The prototype gas generator was to have nominal size of 10 Megawatts electric (3096 lb/hr of methane). The prototype was to burn methane with oxygen; with water injected to produce additional drive gas and to control the gas temperature. From parametric data obtained by testing, CES was to characterize the operational performance of the gas generator. Sampling techniques were to be employed to determine exhaust gas composition. Post-test inspection and assessment were to determine any observable material degradation characteristics. In addition to these programmatic objectives there were standard reporting requirements and various deliverables required to be submitted to NETL on agreed dates. Specific tasks to be performed under this broad statement of objectives included:

- 1) Develop a project plan and submit the plan on a timely basis.
- 2) Develop a formal test plan and submit the test plan on a timely basis.
- 3) Design a prototype gas generator, including a formal design review.
- 4) Fabricate required components, and do component testing and assembly.
- 5) Prepare an appropriate test facility and calibrate required sensors and equipment.
- 6) Conduct gas generator tests and record all parametric data obtained.
- 7) Evaluate test data and prepare and submit a report containing test results.
- 8) Submit as deliverables:
 - a. an approved project plan,
 - b. an approved test plan,

- c. prototype design drawings (for review only),
- d. periodic financial and technical progress reports (quarterly), and
- e. an approved Final Report.

Briefings were required to be conducted, including:

- Project Kick-off meeting in Morgantown, West Virginia,
- mid-term reports as technical papers at appropriate conference forums, and
- final project briefing in Morgantown, West Virginia.

Program Funding

This project was conducted under Cooperative Agreement No. DE-FC26-00NT 40804, dated 1 September 2000, between DOE's National Energy Technology Laboratory (NETL) at Morgantown West Virginia, and Clean Energy Systems, Inc. of Sacramento, California. The original agreement provided for the following funding structure:

Total Project Cost:	\$ 2,716,685	100.0%
Total Federal Share of Cost:	1,830,869	67.4%
Total CES Share of Cost:	885,816	32.6%

The initial project budget provided the following cost breakout:

	<u>Federal</u>	<u>Non-federal</u>
Engineering costs	\$ 324,174	\$ 250,521
Fabrication & subcontract(s)	695,750	0
Testing & subcontract(s)	697,576	495,129
Project direction	113,369	140,166
Totals	\$ 1,830,869	\$ 885,816

It was subsequently agreed between the parties that all expenditures in the program would be shared on a 67.4% federal 32.6% CES basis, regardless of expense category.

In the early summer of 2002, it became clear that, because of delays which occurred in the planned testing of the hardware, because of non-availability of the selected test site, the program would require more time and involve higher costs than originally planned. CES petitioned NETL to consider a contract modification. On 31 July 2002, NETL notified CES that the Cooperative Agreement was modified to extend the duration of work, and funding was adjusted as follows:

Total Project Cost:	\$ 3,700,081	100.0%
Total Federal Share of Cost:	2,493,678	67.4%
Total CES Share of Cost:	1,206,403	32.6%

The revised project budget was reapportioned, and provided for the following cost breakout:

	<u>Original Budget</u>	<u>Revised Budget</u>	<u>Requested Revision</u>
Personnel	\$846,833	\$502,326	\$ (344,507)
Labor Overhead	296,396	220,024	(76,372)
Travel	6,700	18,644	11,944
Contractual	1,338,052	1,411,936	73,884
Consultants	not separated	243,883	243,883

	<u>Original Budget</u>	<u>Revised Budget</u>	<u>Requested Revision</u>
Total Direct Charges	2,487,981	2,396,813	(91,168)
G&A	228,704	1,303,268	1,074,564
Total Direct and Indirect	2,716,685	3,700,081	983,396
Recipients Share (@ 32.6%)	\$ 885,816	1,206,403	320,587
Federal Share (@ 67.4%)	1,830,869	2,493,678	662,809
Totals	2,716,685	3,700,081	983,396

The substantial increase in the General and Administrative (G&A) expense was caused partly by non-commencement of a parallel contract, which had been expected to bear a share of G&A expenses, and contract stretch-out. With this increased budget, the original termination date of the period of performance was extended seven months, from 31 May 2002 to 31 December 2002.

In the final phase of gas generator testing, in early November 2002, CES discovered an anomaly in the gas generator behavior and convened a team of expert consultants to evaluate the anomaly, identify the causes, and recommend any appropriate solutions to the problem. The group completed its evaluation in two weeks, and before the end of November 2002, recommended modest redesigns of cooling circuits of the combustion chamber and diluent injectors. These recommendations resulted in redesigns of selected components in late November, and manufacture of recommended modified hardware in December 2002. In early January, testing was restarted and all testing of the gas generator concluded on 21 February 2003.

Meanwhile, realizing that the appearance of the anomaly would push the program into 2003, CES petitioned NETL for a no-cost contract extension of five months, from 31 December 2002, to 1 June 2003. This request was granted in December 2002, extending the date of project completion to 1 June 2003. Federal sharing of costs ended in December 2002, with the payout of all budgeted federal share dollars. Thereafter, all extended costs beyond planned budget were met 100% by CES. The additional costs, paid by CES, including overhead, were approximately \$300,000.

Gas Generator Design

The design of the gas generator is depicted schematically in Figure 2 and is based on the concept of near-stoichiometric combustion of a clean gaseous fuel with oxygen in the presence of water. It comprises an injector section, a combustion section, and a variable number of similar mixing/cooldown sections. The injector section includes an igniter. The primary function of the injector section is to intimately mix the oxygen, fuel, and water in precise ratios to provide a very slight excess of oxygen and sufficient water to yield a combustion temperature that minimizes the formation of volatile organic compounds (VOC's). The injector is internally cooled by the incoming oxygen, fuel, and water. The combustion chamber provides containment of the high-pressure, high-temperature reactive mixture and sufficient residence time for the reactions to approach chemical equilibrium. Generally, pressures are in the range of 1000 to 1500 psia, temperatures are in the range of 2800 to 3000° F, and the residence time in the combustion section is on the order of milliseconds. The walls of the combustion chamber are cooled with water. Each cooldown section comprises a water injector (referred to as a diluent injector) and a flanged barrel. The diluent injector disperses highly atomized water into the forward end of the section in a quantity selected to cool the gases to a selected temperature. The amount of cooling that occurs in a given section is chosen to optimize the residence time/temperature conditions

most favorable for elimination of undesired by-products of combustion. The number of cooldown sections in a given gas generator is dependent upon the temperature the high-pressure turbine can tolerate. The walls of every cooldown chamber are water cooled to provide long life.

Figure 2. Gas Generator Design Concept

Figure 3. illustrates the general configuration of the overall gas generator. Broadly, it comprises inlet manifolds for oxygen and fuel (methane) and associated plumbing, an igniter, a main chamber injector, a combustion chamber and its cooling water inlet manifold, four cooldown chambers and their associated diluent injectors, and a turbine simulator (for experimental purposes only). The forward end of the first cooldown chamber and the aft end of the fourth cooldown chamber have associated water inlet and outlet manifolds for ducting cooling water along the walls of the cooldown chambers. The turbine simulator also features a water inlet manifold to provide injected cooling water to its convergent section. The overall weight of the gas generator is approximately 844 lbs. It has an inside diameter of 4 inches, an outside diameter at the flanges of 10 inches, and an overall length of 74 inches (excluding main injector and oxygen and fuel inlets).

Figure 3. Fully Assembled Gas Generator

Figure 4. Gas Generator Igniter Design

The igniter design, depicted in Figure 4., shows a spark initiated torch which burns methane with oxygen in a very oxygen-rich regime. Oxygen enters upstream of the spark gap zone and ionizes as it passes through the spark gap. The ionized oxygen then mixes with methane at an oxygen/fuel mass ratio of approximately 18. This mixture ignites forming an O₂-rich core flow at approximately 3700° F. Additional oxygen flows through cooling passages surrounding the core and mixes with the core flow just upstream of the convergent section of a critical-flow nozzle. The O₂-rich torch exiting the critical-flow nozzle provides the ignition source for the main chamber. This torch operates at an overall oxygen/fuel mass ratio of approximately 30 and produces a flame temperature of about 2560° F. The composition of the torch flow is ~81%v O₂, ~13%v H₂O, and ~6%v CO₂.

The design of the feed inlets and the main injector is depicted in Figure 5. Oxygen feed enters a central axial manifold that separates radially into six equally spaced lines that feed an oxygen inlet manifold at the rear of the injector. Methane is fed transversely into a manifold that similarly separates radially into six equally spaced lines that feed a methane inlet manifold at the rear of the injector. The main chamber injector comprises a machined body of Monel 400 and a stack of Inconel 625 photo-etched platelets that are diffusion bonded into a monolithic structure, which is in turn diffusion bonded onto the injector body. In the original design, injection water for the main chamber entered the platelet stack from injector inlet passages, which mated with the cooling water channels of the combustion chamber.

Three different photo-etched platelet injector patterns were designed. Each of these designs used a common body with integral manifolds feeding oxygen, fuel, and water to the injector platelet stacks. Each design featured integral acoustic cavities (depicted in Figure 6 by the 36 quadrilaterals at the outer boundary). These cavities are designed to attenuate 1st through 3rd tangential combustion instability modes. The first design (referred to as injector “A”) depicted in Figure 6, has 126 fuel x-doublers under 126 oxidizer doublers as the oxygen/methane mixing elements. All the injection water flowed immediately behind the face platelet to provide

convective cooling. Ninety percent of the water exited the injector as face weep coolant via ~2000 weep holes; ten percent exited the injector at the periphery serving as a barrier coolant to

Figure 5. Injector Assembly with Fuel, Oxidizer, and Water Inlets

protect the combustion chamber walls in the very intense flame zone. The second injector (referred to as injector “B”), featured the same number of mixing elements but the elements were of a vortex type in which all the oxygen and fuel and 30% of the water were injected into the vortex elements. Sixty percent (60%) of the water was injected through face swirl elements and 10 % of the water was injected as barrier coolant near the chamber wall. Injector “C” was similar to injector “B” except the mixing elements were of a double vortex type and the water distribution was 20% through the vortex elements, 70% via face swirl elements, and 10% was as barrier coolant near the chamber wall.

Figure 6. Injector Face Plate, Pattern A

The design of the main combustion chamber is shown as an exploded view in Figure 7. The combustion chamber consists of a centrifugally cast Inconel 625 housing, an Inconel 625 liner, forward and aft flanges, a water inlet manifold, forward and aft closeout rings, lifting lugs, and instrumentation ports. The liner features 50 milled cooling water slots and is brazed into the

housing. Cooling water enters via the water inlet manifold and flows radially inward through 18 passages located between bolt holes in the aft flange. The water collects in an aft annulus that feeds forward through the 50 cooling slots in the liner. It collects in a forward annulus and exits the forward flange through 50 holes that mate with 50 water inlet passages in the main chamber injector. After the combustion chamber diverter manifold was installed in January 2003, the water exited via mating passages in the diverter manifold rather than into the main injector. Inconel 625 closeout rings are brazed into the forward and aft flanges. Lifting lugs are provided to permit safe handling. Ports leading to the interior of the combustion chamber are provided for pressure and temperature measurements and for insertion of a gas sampling probe. Ten holes are drilled through the housing and partway through the lands of the liner to accept thermocouples and thereby permit monitoring of gas-side wall temperatures.

Figure 7. Exploded View – Gas Generator Combustion Chamber

The original diluent water injectors, as shown in Figure 8 (left), featured spokes that protruded various distances toward the centerlines of the cooldown chambers. Three of the spokes protruded approximately 90% of the distance from the wall toward the centerline, three others protruded approximately 75% of the way, and six protruded approximately 50% of the way. Each spoke and a 0.2 inch wall rim contained numerous injection elements that projected fans of water droplets inward and forward against the gas flow field. The spokes and rim obstructed ~40% of the superficial flow area. The injection elements were located to provide a nearly uniform mass distribution of water over the gas flow area. The design was based on photo-etched platelet technology and diffusion bonding of the multiple platelets making up the platelet stack. The gas-side surfaces of the injectors were cooled by the incoming water prior to the water being redirected into the gas stream via the injection elements. Each injector was 0.5 in. thick and had two diametrically opposite water inlet ports.

Partway through the test program, the injector spokes were heat damaged because of operational problems that allowed them occasionally to operate dry for very short periods during the gas generator start transient. To permit an expedient return to testing, the damaged spokes were

removed from each injector, and sleeves with small water injection orifices were welded into the injector bodies. This “fix”, shown in Figure 8 (right), permitted the test program to be completed successfully with minimal delay.

Figure 8. Original Diluent Injector and Modified Injector Manifolds

Figure 9. Cooling Water Diverter Manifold

Also, partway through the test program, a diverter manifold was designed and built to fit between the combustion chamber and the main injector. The diverter manifold separated the combustion chamber cooling circuit from the injection water circuit. See Figure 9. After that modification, water was fed to the injector via the diverter manifold from a separate source while

the chamber cooling water exited via the diverter manifold and subsequently served as a supply of injection water to the turbine simulator and as coolant for the gas sampling probe.

The design of the main cooldown chambers is shown as an exploded view in Figure 10. Each cooldown chamber consists of a centrifugally cast Inconel 625 housing, an Inconel 625 liner, forward and aft flanges, forward and aft closeout rings, lifting lugs, and instrumentation ports. The liner features 36 milled cooling water slots and is brazed into the housing. Cooling water enters via a separate water inlet manifold or from an adjacent cooldown chamber and flows longitudinally through the 36 cooling water channels. It exits through 36 holes that mate with 36 water inlet passages of an adjacent cooldown chamber or with a separate water outlet manifold. Inconel 625 closeout rings are brazed into the forward and aft flanges. Lifting lugs are provided to permit safe handling. Ports leading to the interior of the combustion chamber are provided for pressure and temperature measurements and for insertion of a gas-sampling probe.

Figure 10. Exploded View – Gas Generator Cooldown Section

The design of the in/out cooling water manifolds, which supply cooling water to the jackets of the cooldown chambers, is depicted in an exploded view in Figure 11. Cooling water enters the forward end of the first cooldown chamber via a water inlet manifold and flows radially inward through 16 passages located between bolt holes in the body of the manifold. The water collects in an annulus and exits in the aft direction through 36 passages that mate with the 36 cooling channels in the liner. The cooling water continues to flow aft through crossovers in the diluent injectors and the channels in the successive cooldown chambers until it exits the last cooldown chamber. It then enters a water outlet manifold that is physically identical with the water inlet manifold. The water enters this manifold through 36 passages and collects in an annulus. The water flows radially outward through 16 passages located between bolt holes in the body of the manifold and collects in an outer annulus. Water exits the outer annulus through two diametrically opposite outlet ports.

The turbine simulator, depicted in Figure 12, provides the means for maintaining a back pressure on the gas generator similar to that encountered at the inlet of a high pressure turbine. It is used only for test purposes in the absence of a real turbine system. It consists of several parts as follows: (1) a water inlet manifold; (2) a distribution manifold with an associated inner closeout; (3) a convergent section; and (4) a series of replaceable orifice plates. Water enters the inlet manifold at two diametrically opposite inlet ports and collects in an annulus in the distribution

manifold. The water then flows radially inward and collects in an inner annulus. The inner annulus feeds 60 swirl elements that provide film cooling to the copper convergent section and the orifice plate. The replaceable, Inconel 625, orifice plates differ from one another only in the

Figure 11. In/Out Cooling Water Manifolds

Figure 12. Turbine Simulator Used for Testing

the diameters of their orifices. The orifice plates are attached to the convergent section by breakaway bolts that provide protection to the gas generator against possible over pressurization.

The fully assembled gas generator, comprising: oxygen and fuel inlet manifolds, an igniter, main injector, a combustion chamber, four cooldown sections with their associated diluent injectors and jacket cooling inlet and outlet manifolds, and the turbine simulator are assembled as shown

in the design drawing at Figure 13. The overall gas generator assembly is supported and attached to the support stand by specially designed brackets. These brackets transfer the gas generator loads (mass and thrust) to the support stand. The support stand itself is bolted to brackets anchored into the concrete within the gas generator test cell.

The design phase of the project was originally expected to extend six months from the commencement of the project in September 2000. The externally imposed delays, which arose during the project because of test facility preemption by another federal program, permitted the design phase to be extended to the end of June 2001. During the additional time, modifications and refinements of design were accomplished. The process of fabrication of the gas generator, and the process and results of its testing, are described in the following sections of this report.

Figure 13. Fully Assembled Gas Generator Design

Gas Generator Fabrication and Assembly

The gas generator was designed to be built with replaceable components for ease of field maintenance. The components were individually tested and cold flowed, where appropriate, and proof and leak checked prior to the assembly of the entire unit. Graphics following show in several cases individual testing as well as manufactured component configuration.

The photographs shown below in Figures 14 and 15, show the igniter body mounted for igniter-only testing in a special test fixture that simulates a main injector body. A spark plug enters the body of the igniter from the rear at the centerline. Oxygen and methane feed lines and instrumentation lines enter the aft portion of the igniter along its periphery.

The photograph in Figure 16 shows the manufactured inlets and manifolds for the oxygen and fuel feeds into the main injector body. The igniter (not shown here) fits into the cavity in the back of

the injector body. The injector, comprising a body and integral diffusion-bond stack of photo-etched platelets, is at the bottom of the photograph. A cooldown chamber stands at the right.

Figures 14 and 15. Gas Generator Igniter Mounted for Testing, Two Views

Figure 16. Fuel and Oxygen Inlet Lines and Injector Assembly

A face view of the diffusion-bonded stack of photo-etched platelets that make up the injector is shown in the photograph at Figure 17, prior to the bonding of the injector platelet stack to the injector body. One of the many different platelets that make up the platelet stack is shown in the photograph at Figure 18. The large openings to cavities in the lower-left corner of Figure 18, are built-in acoustic resonator cavities for mitigation of possible combustion instabilities. No instabilities were experienced. The small opening in the upper-right corner of the same photo-

graph is at the center of the injector and is the passage that ducts the hot oxygen-rich gases from the igniter through the injector and into the combustion chamber.

Figure 17. Injector Platelet Stack with the Faceplate, Pattern “A”

Figure 18. An Internal Platelet on the Platelet Stack

Figure 19 shows a cooldown chamber after the liner has been brazed into the housing, prior to final machining to remove excess liner and prepare for installation of closeout rings at each end.

Figure 19. Cooldown Chamber with Brazed Liner, Ready for Final Machining

The photograph in Figure 20 shows a completed cooldown chamber housing next to a liner with its milled cooling channels.

The photograph on the left in Figure 21 shows the liner for the combustion chamber with its milled cooling passages. The “eye” provides land space for penetration of instrumentation or gas sampling access into the interior of the combustion chamber. The photograph on the right shows

a completed combustion chamber after the liner, closeout rings, and the cooling water inlet manifold have been brazed into or onto the combustion chamber housing.

Figure 20. Cooldown Chamber Liner, and Completed Chamber Assembly

Figure 21. Combustion Chamber Liner (left) and Completed Assembly (right)

The uncooled copper chamber, shown in Figure 22, is a specialized item of test hardware used in early tests to evaluate the alternative injectors for the main combustion chamber, and to aid in defining appropriate start sequencing, system/test stand operating behavior, and “kill” parameters. This chamber permits testing of a gas generator system for short durations without

the complexity of the all-up system with its multiple cooldown chambers, diluent injectors, and cooling circuits, which involve substantial plumbing and valve operations. The photograph on the left provides a view from the forward or main injector end. The photograph on the right is the same chamber viewed from the aft or discharge (turbine simulator) end. A turbine simulator is attached to simulate the system back pressures, which would be presented by a turbine on line with the gas generator.

Figure 22. Fore and Aft Views of the Uncooled Copper Chamber Used for Testing

Figure 23. A Cooldown Section and the Turbine Simulator, Closed for Pressure Testing

The photograph on the left in Figure 23 shows a typical cooldown chamber as installed in the fully cooled gas generator with gas flow proceeding from right to left. Diluent injectors are shown sandwiched between successive cooldown chambers. The capped tubes protruding from the diluent injectors are cooling water inlet ports. The capped ports along the upper surface of the cooldown chambers are ports for inserting gas sampling probes. Similar ports (out of view) along the lower surface provide access for pressure transducers and thermocouples into the interior of the gas generator.

The turbine simulator is shown in the photograph on the right in Figure 23. The actual outlet (discharge orifice) of the simulator is covered by a leak-test closure. The port with the cap is the inlet for the injection water that provides film cooling to the convergent section of the simulator.

A similar inlet is present diametrically opposite but is out of view. Top and bottom capped ports in this view are not part of the turbine simulator, but are water outlets for cooling water to the jackets of the cooldown chambers.

Figure 24. Fully Assembled Gas Generator

Figure 24 is a photograph of the fully assembled gas generator, which was tested successfully at the facilities of National Technical Systems, in Santa Clarita, California, during September, October and November 2002, and January and February 2003.

Gas Generator Testing

Having completed design and fabrication of the 20 MW_t (10 MW_e) gas generator in 2001, CES planned originally to begin testing in the spring of 2001. The original testing was delayed. The igniter for the gas generator was successfully tested in September-October 2001. Testing of the complete gas generator was then planned to begin at the same test site in January 2002, and that date was slipped to early April 2002. In March 2002, the test facility operator informed CES that the test site would not be available before August 2002, and that later date could not be assured. CES withdrew the work from that site and put the remaining test work out for competitive re-bidding. National Technical Systems, Inc. (NTS) of Santa Clarita, California was selected to perform the remaining testing. A contract was let in May 2002 with testing planned to begin not later than 1 August. In spite of NTS' best efforts, and a contract incentive for testing earlier, the test facility buildup proved to be more time-consuming than anticipated. Actual testing began in September 2002. Hot-fire testing of the gas generator ensued at the NTS test facility from early October until 6 November 2002 when, just prior to starting the final series of tests, a hardware

anomaly was discovered. The anomaly was thoroughly evaluated by a team of expert consultants and a course of action to correct it was implemented. The action involved relatively minor hardware modifications to separate the water-cooling and water-injection circuits to the combustion chamber and modification of the diluent-water injectors as explained at pages 9-10 above. Testing was restarted in January 2003 and concluded successfully on 21 February 2003.

Despite the anomaly, during testing in November, state points were reached and held for up to a minute. Though not held nearly as long as planned, achieving these brief state points convinced CES engineers that the tests to that time demonstrated the feasibility of the technology at 10 MW scale and larger. After the gas generator was modified to separate the water-cooling and water-injection circuits to the combustion chamber, and thereby better assure positive water-cooling of all components exposed to the combustion gases during the critical start transient, in final testing, the gas generator achieved all of its design objectives.

Test Durations and Hardware Durability

Previous rocket experience with combustion devices similar to the gas generator suggested that pressures, flow rates, and gas temperatures would stabilize within a very few seconds of operation and that cooling water and wall temperatures would stabilize (reach steady state) within a few tens of seconds. It was also known that gas sampling and gas analysis instruments presented data lag times on the order of one minute because of sample line fill times and instrument response times. Thus, the original test plan and RFP's for testing services called for test times of equal to or greater than 120 seconds (2 minutes). This test duration was judged to be sufficient to achieve steady-state operation and thereby demonstrate concept feasibility, permit acquisition of limited gas analysis data, and to be economically realistic. Long-term durability and reliability were not goals of this project but, rather, were considered to be goals for subsequent projects wherein useful products (e.g., electricity and CO₂) could be produced as part of the testing to help defray costs, and other power plant components could also be evaluated.

In this program, 95% of steady-state operating pressure and essentially steady state flows of oxygen, methane, and injection water were achieved in less than 2 seconds after main fuel valve opening. The gas temperature in the last (4th) cooldown chamber approached its steady-state value within 20° F in less than 4 seconds. The cooling water and gas generator inner wall temperatures reached steady state values approximately 40 seconds after main fuel valve opened.

The test facility safely permitted a full-power test of 3-minutes duration, more than 4½ times the duration needed to achieve steady state conditions. In the final series of tests (i.e., after the modification of the cooling and injection water circuits), three of those tests were nominally 1-minute tests, one test was a 1½-minute test, and one test was a 3-minute test.

Although durability could not be experimentally demonstrated in these relatively short tests, steady-state operations were achieved in at least five tests and maintained for a total of more than 4 minutes. It is also important to note that measured wall temperatures in the most critical zone (the combustion chamber) were significantly lower than design values. This indicates the predicted life limiting failure mode, low-cycle fatigue, will be less of a problem in terms of durability and reliability than estimated during design. The gas generator successfully sustained approximately 100 starts in the course of the testing effort and thereby provided some measure of durability in terms of cycle life.

Planned versus Completed Testing

After preliminary cold flow tests were run, tests were performed using the uncooled combustion chamber to verify injector performance (see Figures 22 and 25, with associated texts), and tests were done with the fully cooled gas generator (shown at Figure 26). Components and assemblies tested include: (1) the igniter, (2) igniter/main injector assemblies, (3) cooldown chamber/diluent injector assemblies, and (4) combustion chamber assemblies.

The types of tests conducted on most of these components or assemblies included: (1) static proof tests to pressures near 3000 psia, (2) leak tests using gaseous nitrogen, (3) flow calibration of contained flow circuits to define flow rates versus differential pressures using the fluids O_2 , CH_4 , or H_2O as appropriate, (4) valve timing tests to establish the times from actuation signals to the achievement of prescribed pressure or flow responses at downstream points, (5) pattern checks of the various injectors to assure they produce the desired distributions of the fluids, and (6) hot-fire testing of the stand-alone igniter.

All planned tests of components and subassemblies were completed. The results of these tests were judged satisfactory and the hardware was deemed acceptable for hot-fire testing.

The gas generator configurations to be tested included: (1) the uncooled copper chamber with injector pattern “A”, (2) the uncooled copper chamber with injector pattern “B”, (3) fully cooled gas generator with injector “A”, and (4) fully cooled gas generator with injector “B”.

The types of hot-fire tests to be conducted on these configurations of the gas generator included: (1) tests of the igniter only installed within the combustion chamber, (2) low-fire (nominal 20% of rated full power) gas generator tests, (3) high-fire, full power ($\sim 20\text{ MW}_t$) gas generator tests of various durations: a) short duration (up to ~ 10 sec), b) extended durations (up to ~ 1 min.), and c) extended duration with gas sampling (up to ~ 4 min.).

Figure 25. Uncooled Chamber Mounted for Testing

Figure 26. Fully Assembled Gas Generator on the Test Stand

The limited test durations were a consequence of the limited cooling and fuel capacities of the test facility and the high demands for fuel, oxygen and water at the 20 MW power level. All but two of the originally planned sets of hot-fire tests described above were completed. The extended duration tests of the fully cooled chamber with injector “B” were not conducted because injector “B” failed. Thus, the only extended duration hot-fire tests were done with limited gas sampling on the fully cooled gas generator with injector “A”. The uncooled chamber mounted for testing is at Figure 25, the fully cooled gas generator is shown at Figure 26.

Test Results

A summary of the planned versus completed testing is shown in matrix form in **Table I**. The upper portion of the table is relevant to component and assemblies and non-firing tests only, except for the igniter, whereas the lower portion of **Table I** is relevant to the various gas generator configurations and the various types of hot-fire tests planned and completed. **Table I** shows that all planned tests of components and subassemblies were completed. The results of these tests were judged satisfactory and the hardware was deemed acceptable for hot-fire testing.

The lower portion of **Table I** shows that all except three of the originally planned sets of hot-fire test have been completed (shown in bold type NA’s). Those tests relate to the fully cooled chamber with injector “B” and were deemed “Not Applicable” because of the injector “B” failure. All the applicable tests of the gas generator were successfully completed.

TABLE I.
SUMMARY OF GAS GENERATOR COMPONENT AND ASSEMBLY TESTS

Component or Assembly	Proof Tests		Leak Tests		Flow Calibration		Valve Timing		Pattern Checks		Hot Fire Tests	
	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd
Igniter	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA	Yes	Yes
Igniter/Main Injector Assemblies	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA
Cooldown Cham./Diluent Inj. Assemblies	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA
Main Inj./Comb. Chamber Assemblies	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA	No	NA

Gas Generator Hot-Fire Tests

Gas Generator Configuration	Igniter Only		Low-Fire Tests^[1]		High-Fire Tests^[2]					
					Short Duration		Extended Duration		With Gas Sampling	
	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd	Plan'd	Cmplt'd
Uncooled Copper Chamber with Injector "A"	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA
Uncooled Copper Chamber with Injector "B"	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes	No	NA
Fully Cooled Gas Generator with Injector "A"	No	NA	Yes	Yes	Yes	Yes	Yes	Yes	Yes	Yes
Fully Cooled Gas Generator with Injector "B"	No	NA	Yes		Yes		Yes		No	NA

[1] Operation at a nominal 20% of rated, full power (~4 MW₀) on O₂, CH₄, and water.

[2] Operation at rated, full power (~20 MW₀) on O₂, CH₄, and water.

RESULTS AND DISCUSSION

A summary of all 10 MW_e gas generator testing is presented in **Table II**. That summary describes the types of tests conducted, the number of valid tests in each category, the cumulative test time and maximum test duration (where applicable), and the corresponding significant results and/or findings derived from those tests.

These tests have demonstrated the igniter for the gas generator operates successfully over the prescribed ranges of pressure and mixture ratios, is repeatable, and reliable through more than 100 ignitions. The key component of the gas generator is an injector, which precisely mixes the oxygen, fuel, and water. Injector “A” has been operated successfully at both low power (~20% of rated power) and at rated power (~20 MW_t) in more than 60 valid tests and 700 seconds of cumulative operation.

Figures 26 a & 26 b
Uncooled and Cooled Chambers Firings

The uncooled gas generator (i.e., without diluent injectors or cooldown chambers installed) is shown on the right undergoing testing. It has produced drive gases at temperatures in excess of 3000° F and pressures up to 1550 psia. Such high-energy gases can drive the future steam turbines in highly efficient, near-zero emissions power plants.

The fully cooled gas generator configuration with cooldown chambers and injector “A” is shown on the lower right. It has operated continuously to the duration limits of the test facility (more than three minutes) at pressures in the range from 1100 to 1650 psia and produced drive gases with temperatures in the range of 600 to 1800° F. Such drive gases can re-power existing power plants and convert them to near-zero emissions facilities, or be used to power advanced turbines in efficient, near-zero emission power plants.

These test have demonstrated CES’s gas generator to be capable of producing steam-rich turbine drive gases at very high pressures and at temperatures ranging from >3000 to as low as 600° F.

TABLE II.
SUMMARY OF 10 MW_e GAS GENERATOR TESTS

Type of Test	Valid Tests	Accumulated Time, sec.	Max. Dur.,sec.	Significant Results/Findings
Tests Conducted at Aerojet				
Igniter only	17	130	25	Demonstrated satisfactory operation over prescribed ranges of pressures and mixture ratios
Tests Conducted at NTS				
Leak tests	2	NA	NA	Assembled complete gas generator (two configurations) and passed leak tests
Water flow tests	7	NA	NA	Measured flow rates versus ΔP 's to define orifice sizes to properly balance flow circuits
CH ₄ flow tests	4	NA	NA	Measured flow rates versus ΔP 's to define restrictors to properly balance flow circuits
O ₂ flow tests	2	NA	NA	Measured flow rates versus ΔP 's to define restrictors to properly balance flow circuits
Valve timing	7	NA	NA	Measured valve actuation and line fill times to define appropriate valve sequencing
Igniter in GG	8 ^[1]	69	25	Demonstrated repeatable operation in assembled gas generator at NTS test facility
Uncooled Chamber with Injector "A"				
Low-fire tests	5	8	3.4	Demonstrated successful main chamber ignition and combustion at 20% of full power
Full power tests	8	22	7.4	Demonstrated full power gas generator operation at rated pressure (≥ 1550 psia)
Uncooled Chamber with Injector "B"				
Low-fire tests	2	8.2	4.1	Demonstrated successful main chamber ignition and combustion at 20% of full power
Full power tests	1	1.8	1.8	Successful operation at full power and pressure but injector suffered excessive damage
Cooled Chamber with Injector "A"				
Low-fire tests	24 ^[2]	13.1	1.1	Demonstrated successful main chamber ignition and combustion at 20% of full power
Full power tests	37	664 ^[3]	181	Demonstrated full power gas generator operation at pressures of 1100 to 1650 psia. Incorporated beneficial hardware modifications. Performed 3-minute test. Sampled gases.

[1] 21 additional prior tests (10 ignitions and 11 non-ignitions) were required to detect, find, and resolve a facility problem, a failed diaphragm in a fuel pressure regulator.

[2] An additional 37 "low-fire" test operations accompanied the 37 full-power tests.

[3] An additional 37 sec of "low-fire" operation was coincident with the 37 full-power tests.

As explained above, at page 18, a need to modify the gas generator was revealed in early November 2002, near the end of the planned testing. Relatively minor hardware modifications to accomplish the separation of water-cooling and water-injection circuits and rework of the diluent-water injectors were completed during November and December 2002. The final series of tests, involving longer duration tests and gas sampling, was restarted in January 2003 and was completed in February 2003. These latter tests proved the hardware modifications to be acceptable and beneficial. Test durations up to the limit of the test facilities (approximately three minutes) and gas sampling were accomplished.

Igniter Test Data

Detailed data on the igniter derived from tests conducted at both the Aerojet and NTS test sites are summarized in Table III. The data from the testing at Aerojet clearly show the capability of the igniter to operate over a range of pressures and mixture ratios and the data from the testing at NTS show the excellent repeatability of the igniter at nominally constant O₂ and CH₄ inlet conditions. The igniter functioned reliably through more than 100 ignitions of the gas generator.

Detailed Gas Generator Test Run Data

More detailed results of a typical extended-duration test of the gas generator in the uncooled configuration follow. Operating pressure data from a typical extended-duration firing of the gas generator (Run # 56, 10/2/02) with an uncooled copper chamber and injector “A” (but no diluent injectors) is shown in Figure 27. In this test, the gas generator operated in a low-fire condition (approximately 20% of rated full power) for approximately 1 second then ramped rapidly and smoothly to full power and a very stable operating pressure of ~1564 psia. The exit temperature could not be measured because the installed thermocouple had failed previously, but the calculated temperature is ~2900° F. The test was conducted essentially at stoichiometric ratio to form H₂O and CO₂ (O₂ to CH₄ equivalence ratio of 1.003). The gas generation rate was ~33,000 lb/hr at ~1564 psia and ~2900° F. This corresponds to a firing rate of ~18.6 MW_t LHV.

Operating pressures and gas temperatures are shown in Figures 28 to 33 for the final series of six long-duration firings (27 to 180 seconds) of the gas generator. In each test, the gas generator comprised a cooled chamber with injector “A”, four cooldown chambers with modified diluent injectors, and the diverter manifold that separated the combustion chamber cooling-water and injection-water circuits. In each test, the gas generator operated in the low-fire condition (approximately 20% of rated full power) for approximately 1 second, then ramped rapidly and smoothly to full power. The steady-state operating pressures ranged from approximately 1450 to 1580 psia and mean gas temperatures near the exit of the last (fourth) cooldown chamber ranged from approximately 950 to 1800° F. All these tests were conducted at oxygen/methane ratios very near the stoichiometric ratio to form H₂O and CO₂. The steady-state O₂ to CH₄ equivalence ratios ranged from approximately 0.98 to 1.08. The gas generation rates ranged from about 45,000 to 53,000 lb/hr and the heating rates (LHV) ranged from about 60 to 64 MMBtu/hr (17.7 to 18.7 MW_t). Detailed test data for these six tests at various times during the tests are summarized in Table IV.

TABLE III.
SUMMARY OF IGNITER TEST DATA

Data from Aerojet Test Site										
CES Test Matrix No.	Aerojet Test No.	Igniter Pressure, psia	Flow Rates, lb/sec				Mixture Ratio		Exhaust Temp., °F	Test Dur., sec
			Oxygen (O ₂)		CH ₄					
			Core	Coolant	Core	Total	Core	Overall		
4	109	138.5	0.00880	0.00582	0.000447	0.01506	19.7	32.7	NA	~1
5	110	138.9	0.00878	0.00577	0.000441	0.01498	19.9	33.0	NA	~1
7	115	140.4	0.00808	0.00558	0.000514	0.01418	15.7	26.6	1742	~2
6	111	141.1	0.00890	0.00583	0.000459	0.01518	19.4	32.1	1546	~2
17	128	141.8	0.00803	0.00550	0.000514	0.01404	15.6	26.3	1779	~25
8	116	142.7	0.00925	0.00624	0.000438	0.01593	21.1	35.4	1440	~2
9	117	144.0	0.00877	0.00588	0.000485	0.01513	18.1	30.2	1733	~3.8
9	118	144.9	0.00878	0.00587	0.000483	0.01513	18.2	30.3	1744	~5
16	127	147.9	0.00891	0.00636	0.000489	0.01575	18.2	31.2	1657	~25
10	120	324.2	0.02027	0.01357	0.001104	0.03494	18.4	30.7	NA	~1
13	123	325.6	0.01820	0.01287	0.001190	0.03226	15.3	26.1	2036	~2
19	131	325.8	0.01842	0.01215	0.001184	0.03175	15.6	25.8	2268	~25
20	132	342.7	0.02065	0.01407	0.001075	0.03580	19.2	32.3	1759	~2
11	122	343.7	0.02023	0.01352	0.001122	0.03486	18.0	30.1	1837	~2
15	126	344.8	0.02030	0.01373	0.001115	0.03515	18.2	30.5	2022	~5
12	121	345.4	0.02088	0.01355	0.001128	0.03556	18.5	30.5	1838	~2
18	129	348.6	0.02064	0.01367	0.001125	0.03543	18.3	30.5	1975	~25

Data from the NTS Test Site										
NTS Test No.	Data File No.	Igniter Pressure, psia	Flow Rates, lb/sec				Mixture Ratio		Exhaust Temp., °F	Test Dur., sec
			Oxygen (O ₂)		CH ₄	Total				
			Core	Coolant	Core		Core	Overall		
23	A154	328.9	0.01970	0.01234	0.0009693	0.03301	20.3	33.1	NA	~7
24	A155	328.9	0.01971	0.01234	0.0009703	0.03302	20.3	33.0	NA	~7
25	A157	328.7	0.01970	0.01234	0.0009704	0.03301	20.3	33.0	NA	~7
26	A158	328.3	0.01969	0.01233	0.0009704	0.03299	20.3	33.0	NA	~7
27	A159	329.1	0.01969	0.01233	0.0009703	0.03299	20.3	33.0	NA	~7
Avg.		329.0	0.01970	0.01233	0.0009698	0.03300	20.3	33.0		
Std Dev.		0.25	0.00001	0.00001	0.0000004	0.00001	0.01	0.02		

Figure 27. Operating Chamber Pressure During Uncooled Gas Generator Test # 56

Figure 28. Chamber Pressure and Gas Temperature Cooled Gas Generator Test # 179

Figure 29. Chamber Pressure and Gas Temperature Cooled Gas Generator Test #183

Figure 30. Chamber Pressure and Gas Temperature Cooled Gas Generator Test # 185

Figure 31. Chamber Pressure and Gas Temperature Cooled Gas Generator Test #190

Figure 32. Chamber Pressure and Gas Temperature Cooled Gas Generator Test # 193

Figure 33. Chamber Pressure and Gas Temperature Cooled Gas Generator Test # 194

Gas Sampling

Gas samples were obtained from the 2nd cooldown chamber via the gas sample probe and sampling train during Run #193 (~90-second test) and sent to O₂, CO, and NO_x analyzers, and to a quadrupole mass spectrometer. At the conclusion of the test, water contamination at the entrance to the analyzers was observed. This water carryover was attributed to incomplete separation of liquid water from the depressurized, cooled residual gases in the sampling train. The wet residual gas sample appeared to interfere with the proper operation of the O₂, CO, and NO_x analyzers and thus yielded unreliable data. The gas sample reaching the quadrupole mass spectrometer, on the other hand, was analyzed despite the presence of some water. The mass spectrometer indicated that the gas contained ~95.2% v CO₂ and ~4.8% v O₂ (dry basis) versus a predicted 96% CO₂ and 4% O₂ based on the mass flow ratio of O₂ to CH₄. More comprehensive analyses will require improvement of the gas/water separation in the gas sampling system, longer run times, and more positive control of gas generator operating conditions. Such analyses are planned when the 10 MWe gas generator is integrated with a complete, interactive control system and retested later in 2003.

TABLE IV.
SUMMARY OF GAS GENERATOR TEST DATA

Run #	179	183				185				190			
Time from Test Start Signal, sec	50	50	60	70	80	50	60	70	80	50	60	70	80
Operating Pressure, psia	1581	1500	1502	1499	1496	1503	1505	1506	1504	1451	1455	1454	1453
Gas Temp. (avg. at 4th CDC dischg), °F	1793	1482	1513	1508	1452	962	966	968	967	1587	1599	1598	1602
O ₂ Inj. Rate, lb/sec	3.463	3.229	3.231	3.231	3.224	3.213	3.219	3.220	3.217	3.122	3.144	3.146	3.147
CH ₄ Inj. Rate, lb/sec	0.8024	0.7899	0.7924	0.7953	0.7984	0.7793	0.7845	0.7899	0.7959	0.8085	0.8161	0.8209	0.8247
Mixture Ratio, O/F, lb/lb	4.315	4.088	4.077	4.063	4.038	4.123	4.103	4.077	4.042	3.862	3.853	3.833	3.816
Equivalence Ratio, O/F	1.082	1.025	1.022	1.018	1.012	1.033	1.029	1.022	1.013	0.968	0.966	0.961	0.957
Comb. Chamb. H ₂ O Inj. Rate, lb/sec	4.543	4.994	4.962	4.975	5.041	5.813	5.785	5.765	5.753	4.680	4.655	4.635	4.639
Comb. Cham. Water/Fuel Ratio, lb/lb	5.661	6.323	6.262	6.255	6.314	7.459	7.374	7.298	7.229	5.788	5.705	5.646	5.625
Total CDC H ₂ O Inj. Rate, lb/s	3.903	4.299	4.270	4.287	4.347	4.955	4.933	4.914	4.908	4.047	4.024	4.017	4.019
Total Inj. Water/Fuel Ratio, lb/lb	10.52	11.77	11.65	11.65	11.76	13.82	13.66	13.52	13.39	10.79	10.64	10.54	10.50
Gas Gen. Rate, lb/hr	45759	47927	47719	47836	48276	53134	52998	52879	52827	45567	45503	45429	45468
Heating Rate (HHV), MM Btu/hr	68.93	67.85	68.07	68.31	68.58	66.94	67.39	67.85	68.37	69.45	70.10	70.51	70.84
Heating Rate (HHV), MW _t	20.19	19.87	19.94	20.01	20.09	19.61	19.74	19.87	20.02	20.34	20.53	20.65	20.75
Heating Rate (LHV), MM Btu/hr	62.12	61.14	61.34	61.56	61.80	60.32	60.73	61.14	61.61	62.58	63.17	63.54	63.84
Heating Rate (LHV), MW _t	18.19	17.91	17.97	18.03	18.10	17.67	17.79	17.91	18.04	18.33	18.50	18.61	18.70
Heat Transfer to CC Walls, Btu/sec	249.1	216.1	220.4	220.3	219.8	210.5	213.0	212.6	215.4	224.7	219.8	221.1	222.3
Heat Flux to CC Walls, Btu/in ² -sec	1.510	1.310	1.336	1.335	1.332	1.276	1.291	1.289	1.305	1.362	1.332	1.340	1.347
Appx. Max. CC Wall Temp., °F	734	596	598	593	584	565	568	568	573	595	590	586	586
Heat Transfer to CDC Walls, Btu/sec	759.1	676.8	689.7	695.7	695.1	668.4	674.4	676.3	677.3	658.6	664.6	669.1	673.1
Heat Flux to CDC Walls, Btu/in ² -sec	1.206	1.075	1.095	1.105	1.104	1.062	1.071	1.074	1.076	1.046	1.056	1.063	1.069

Note: CDC is acronym for cooldown chamber and CC is acronym for combustion chamber

TABLE IV.
SUMMARY OF GAS GENERATOR TEST DATA (continued)

Run #	193						194							
Time from Test Start Signal, sec	50	60	70	80	90	100	60	80	100	120	140	160	180	200
Operating Pressure, psia	1512	1523	1531	1536	1541	1547	1481	1480	1473	1473	1489	1503	1482	1450
Gas Temp. (avg. at 4th CDC dischg), °F	1421	1484	1526	1544	1585	1615	1465	1467	1456	1448	1533	1602	1514	1313
O ₂ Inj. Rate, lb/sec	3.234	3.262	3.280	3.285	3.299	3.310	3.176	3.172	3.170	3.165	3.199	3.226	3.177	3.121
CH ₄ Inj. Rate, lb/sec	0.7942	0.8005	0.8059	0.8104	0.8131	0.8146	0.7904	0.7999	0.8071	0.8095	0.8118	0.8145	0.8167	0.8189
Mixture Ratio, O/F, lb/lb	4.072	4.075	4.070	4.054	4.057	4.063	4.018	3.965	3.927	3.910	3.940	3.961	3.891	3.812
Equivalence Ratio, O/F	1.021	1.022	1.020	1.017	1.017	1.019	1.007	0.994	0.984	0.980	0.988	0.993	0.975	0.956
Comb. Chamb. H ₂ O Inj. Rate, lb/sec	4.930	4.876	4.845	4.817	4.798	4.763	4.961	4.952	4.945	4.916	4.847	4.779	4.830	5.006
Comb. Cham. Water/Fuel Ratio, lb/lb	6.207	6.092	6.012	5.944	5.901	5.847	6.277	6.191	6.127	6.073	5.971	5.867	5.914	6.113
Total CDC H ₂ O Inj. Rate, lb/s	4.240	4.215	4.180	4.159	4.135	4.111	4.254	4.241	4.249	4.242	4.179	4.127	4.164	4.319
Total Inj. Water/Fuel Ratio, lb/lb	13.15	12.87	12.65	12.47	12.34	12.22	13.32	13.04	12.86	12.74	12.50	12.27	12.34	12.74
Gas Gen. Rate, lb/hr	47514	47351	47197	47060	46959	46795	47454	47393	47416	47276	46933	46606	46757	47755
Heating Rate (HHV), MM Btu/hr	68.22	68.76	69.23	69.61	69.84	69.97	67.90	68.71	69.33	69.54	69.73	69.97	70.15	70.34
Heating Rate (HHV), MW _t	19.98	20.14	20.27	20.39	20.46	20.49	19.88	20.12	20.30	20.37	20.42	20.49	20.55	20.60
Heating Rate (LHV), MM Btu/hr	61.48	61.96	62.38	62.73	62.94	63.06	61.18	61.92	62.48	62.66	62.84	63.05	63.22	63.39
Heating Rate (LHV), MW _t	18.01	18.15	18.27	18.37	18.43	18.47	17.92	18.13	18.30	18.35	18.40	18.47	18.52	18.56
Heat Transfer to CC Walls, Btu/sec	219.4	225.3	227.9	230.2	232.9	235.1	210.1	211.4	212.1	210.6	215.3	218.8	215.4	207.5
Heat Flux to CC Walls, Btu/in ² -sec	1.330	1.365	1.381	1.395	1.411	1.425	1.273	1.281	1.285	1.276	1.305	1.326	1.305	1.257
Appx. Max. CC Wall Temp., °F	616	633	645	647	668	673	634	628	617	608	613	621	612	570
Heat Transfer to CDC Walls, Btu/sec	677.6	696.7	706.8	712.9	716.6	723.5	655.4	660.1	661.1	659.4	668.7	680.8	672.2	652.5
Heat Flux to CDC Walls, Btu/in ² -sec	1.076	1.107	1.123	1.132	1.138	1.149	1.041	1.048	1.050	1.047	1.062	1.081	1.068	1.036

Note: CDC is acronym for cooldown chamber and CC is acronym for combustion chamber

RELATED PROGRAM ACTIVITIES

Technical Papers Produced

During the course of this project, CES was encouraged by staff at DOE/NETL to present papers describing the work being done at appropriate conferences and symposiums. Opportunities were presented to present papers at various stages in our work. The following papers, among others, dealing with the CES technology have been presented and published:

Anderson R., Brandt H., Doyle S., Viteri F., "A Demonstrated 20 MW_t Gas Generator for a Clean Steam Power Plant," a paper presented at the 28th International Technical Conference on Coal Utilization and Fuel Systems, March 2003, Clearwater, Florida.

Anderson R., Brandt H., Pronske K., Viteri F., "Near-Term Potential for Power Generation from Coal with Zero Atmospheric Emissions," in *Proceedings of the 27th International Technical Conference on Coal Utilization and Fuel Systems*, March 4-7, 2002, Clearwater, Florida, at page 51.

Martinez-Frias J., Aceves S., Smith J. R., Lawrence Livermore National Laboratory, "Thermodynamic Analysis of a Zero Atmospheric Emissions Power Plant," a paper presented at the ASME International Conference in New Orleans in November 2002. The paper was accepted for publication in the *Journal of Engineering for Gas Turbines and Power*.

Smith J. R., and Terry Surles, Lawrence Livermore National Laboratory; Brian Marais, Bechtel National, Inc.; Harry Brandt, and F. (Vic) Viteri, Clean Energy Systems, Inc., "Power Production with Zero Atmospheric Emissions for the 21st Century," a paper presented to the 5th International Conference on Greenhouse Gas Control Technologies, August 13-16, 2000, Cairns, Queensland, Australia.

Anderson R., Brandt H., Doyle S., Mueggenburg H., Taylor J., Viteri F., "A Unique Process for Production of Environmentally Clean Electric Power Using Fossil Fuels," a paper presented to the 8th International Symposium on Transport Phenomena and Dynamics of Rotating Machinery (ISROMAC-8), 28 March 2000, Honolulu, HI.

Turbine Development Cooperative Agreement

On 20 August 2001 Elliott Turbomachinery, of Jeannette PA, and CES signed a non-binding Letter of Intent. This document identified different collaborative opportunities for CES and Elliott, with the expectation of identifying new, mutually beneficial opportunities for each company. The original letter was updated and re-signed in February 2003. The current letter contains mutual undertakings, among the most significant of which are:

- (1) The companies will exchange information and analyses concerning different plant cycles and configurations.

(2) Using CES provided basic design criteria for “near term” turbines (i.e., within 5 years), Elliott will undertake design of a high pressure, high temperature turbine of a nominal 16 MW size with inlet conditions of approximately 1200 psig and 1200° F. An associated nominal 35 MW intermediate turbine will have inlet conditions (after reheat) of 365 psig and 2200° F. An expected nominal 17 MW low pressure turbine in this series will have inlet conditions of 17 psig and 1200° F.

For each turbine, Elliott undertakes to prepare a detailed development schedule, indicating the critical path to commercialization, the inputs required from CES, and the estimated program costs. In April 2002, CES personnel visited the Elliott plant in Jeannette, and received a progress report on the work to date. Preliminary design work and preliminary materials selection have been accomplished. 3-D ProE modeling and evaluation of the turbine’s steam end were being reviewed for influence on selection of casing materials. Candidate materials for the turbine rotating and stationary bucketing had been investigated, but no definitive design had been established. Elliott has two full-time engineers committed to this project and is seeking additional internal funding to advance the program. Preliminary, proprietary configuration drawings have been produced and have been seen by CES.

The availability of higher pressure, higher temperature steam turbines will be a significant contributor to early realization of higher efficiencies in plants using CES technology. This will be an important part of CES’ pathway to market rationale.

Remaining Materials

Following the negotiation of the contract, CES considered alternative sources for various supplies. Throughout the duration of the project, materials were sought from reliable, lowest bidding sources by CES and its subcontractors. At project conclusion, there is a body of manufactured materials, test equipment, with spare parts and material, which are stored for possible future use in follow-on programs for further development and demonstration of the CES technology. All the Remaining Materials are identified in a separate report to DOE/NETL.

During the conduct of this project, CES has been developing a separate project in conjunction with the California Energy Commission, and industrial partners American Air Liquide and Mirant Corporation of California, to build a demonstration power plant in California to obtain durability data on the gas generator developed in this DOE/NETL co-funded project. It is our current expectation that the 10 MW gas generator, built for and tested in this project, may be subjected to further testing under the State co-funded program, and eventually approved to be used in the California demonstration plant. Therefore, CES has catalogued and is storing the remaining materials and spare parts generated by this project, with the expectation that they may support the next phase of the demonstration of the gas generator, in an operational power plant.

A summary of material costs and an analysis of the full production costs will be submitted as part of the final report to the assigned property administrator.

Reheater Development

In parallel with the work of CES, DOE's National Energy Technology Laboratory (NETL) undertook, in 2002, to design, fabricate, and test a drive gas reheater to be used for turbine exhaust reheat in plants employing CES technology. The reheater is a combustion device that heats the steam/carbon dioxide stream exiting the high-pressure turbine by mixing and burning oxygen and a clean fuel in stoichiometric proportions with the steam/carbon dioxide mixture. This reheating operation increases the temperature of the gases entering the inter-mediate-pressure turbine and thereby increases the thermodynamic efficiency of the power cycle.

The design of the reheater was headed by Dr. George Richards, of the NETL, Morgantown, West Virginia laboratory, who also spearheaded its fabrication and testing. The testing was performed at NASA's Plum Brook facilities near Sandusky, Ohio under the direction of Mr. Mark Woike. The reheater was installed within a pressurized test enclosure that featured quartz windows, permitting video observation of the combustion zone. A photograph of the reheater test setup is shown in Figure 34.

Figure 34. NETL Developed Reheater at NASA Test Site near Sandusky OH.

Safety, Health and Environmental Impacts

Permits and Licenses

The conduct of this project by CES did not require permits. To the extent permits were required by subcontractors, the subcontracts were contractually required to obtain any federal, state, or local permits or licenses. To the extent that any permits or licenses were required with reference to this program, they were prior existing and in place at subcontractor locations at the time work under this program was undertaken.

Safety Record

During the conduct of this project there were no lost time accidents, injuries to employees, or illnesses reported at CES. To the best of CES' knowledge this is also true of the CES subcontractors who performed work on this project.

Environmental Compliance

At the outset of the project CES filed EPA evaluation forms describing all the work areas expected to be involved in this project and there were no indicated environmental impact issues identified. There were no unauthorized emissions, no known uses or spills of any hazardous or regulated substances. Consequently, we believe the project was completed without any adverse environmental impacts.

CES has consistently conducted its work, and has ensured that its subcontractors' work was conducted in accordance with all applicable federal, state, and local laws, including codes, ordinances, and regulations covering safety, health, and environmental protection. To the best of CES' knowledge all activities were conducted in compliance with applicable law. There were no injuries occurring during the conduct of the CES program, no hazardous materials spills or other incidents, and there were no environmental violations known to CES at federal, state or local levels.

Next Steps to Commercialization

A business plan has been developed and continues to evolve in sophistication as the markets, suppliers, strategic partners, sources of venture capital, and customers become increasingly defined. Suppliers of components and/or subsystems other than the gas generator, A&E's, hosts for small scale demonstration plants have been identified and letters of intent to support demonstration efforts have been signed by several potential strategic partners/licensees. The technology has been positively received by both the public and private sectors, as evidenced by state and federal grants of co-funding received, by articles appearing in daily papers and trade journals, and by industrial support given to and industrial participation in proposed early phase demonstration projects.

Status of Technology – Current Cost Structure

In the fourth quarter of 2000, CES successfully completed “proof of concept” testing of its application of the gas generator technology with a 110 kW prototype. CES has now progressed through the design, fabrication, and testing of the 10 MW gas generator.

CES will not itself work on the adaptation of high-temperature, high-pressure steam turbine technology to conventional power generation. CES expects, however, that steam turbine upgrading is technically achievable in a reasonable time frame and at a commercially acceptable cost, when supplemented by government co-funding. This perception has been confirmed by numerous industry sources, including turbine manufacturers with whom CES has had early discussions. In any case, until such time as advanced turbines are commercially available, CES'

technology can work with today's turbine technology to produce power without pollution, but at costs comparable to renewable energy sources such as wind turbines, solar and fuel cells. Table V. provides a cost comparison of CES technology, *using current turbine technology and current oxygen production technology*, to combined cycle plants in the sizes 10MW, 50MW, 100MW and 400MW. This cost structure is shown as a function of plant size, capital cost, fuel costs, and operating costs, with indications of net plant thermal efficiency. What can also be discovered from Table V. is that increased plant size has the largest effect on final electricity costs, due to economies of scale.

Table V. indicates that when using conventional steam turbine technology in the CES process, the cost structure is significantly higher than electricity production from combined cycle plants. What the table also shows, however, is full cost competitiveness with other forms of clean or "green" energy production, with costs comparable to wind power and significantly below solar power generation. When additional revenue streams from the beneficial use of carbon dioxide are included, CES technology is the lowest cost source of clean energy currently available.

Bases of Cost Estimates

The comparative costs of electricity of CES versus combined cycle plants shown in Table V. and Table VI. are based on the following references and information sources:

1. Performance: Power plant efficiencies are based on a computer program using Engineering Equations Solver (EES), developed jointly by CES and the Lawrence Livermore National Laboratory (LLNL). This program has been checked by NETL and Air Liquide using Aspen Plus and excellent agreement was demonstrated.
2. Air Separation plant costs were supplied by Air Products, Inc., in a proposal titled: "Cryogenic Air Separation Unit Budgetary Estimate for Clean Energy Systems, Inc.," 4/21/99; and by A. R. Smith, *et. al.*, ASME paper 98 Gas Turbines 63.
3. Gas turbine and steam turbine costs were obtained from *Gas Turbine World 2000 – 2001 Handbook*, Volume 21, A Pequot Publication.
4. Gas generator and reheater costs were generated by CES, based on experience.
5. Heat exchangers, condenser, compressor, and pump costs were generated from vendor inquiries.
6. Cost studies performed by Bechtel National Inc. for a 5 MW CES power plant presented at the Zero Emission Steam Technology (ZEST) Workshop, August 28 & 29, 2001, San Francisco, California.
7. General References:

"Evaluation of Innovative Fossil Fuel Power Plants with CO₂ Removal: Interim Report" dated December 2000, EPRI & Cosponsors, US Department of Energy/NETL.

Chiesa, P. and Lozza, P., "CO₂ Emission and Abatement in IGCC Power Plants by Semi-closed Cycles: Part B.- With Air Blown Combustion and CO₂ Physical Adsorption," Journal of Engineering for Gas Turbines and Power, Oct. 1999, Vol. 121.

Simbeck, D. (1998) "A Portfolio Selection Approach for Power Plant CO₂ Capture, Separation and R&D Options," 4th International Conference Greenhouse Gas Control Technology, Interlaken, Switzerland.

Gambini, M., Velleni, M. "CO₂ Emission Abatement from Fossil Fuel Power Plants by Exhaust Gas Treatment," ASME Journal for Gas Turbines and Power, January 2003, Vol.125.

Ruether, J, *et.al.* DOE, "Prospects for Early Deployment of Power Plants Employing Carbon Capture," Electric Utilities Environment Conference, Tucson Arizona, January 22-25, 2002.

Near-Term Cost Comparison

Table VI. provides a comparison of the cost structure of CES plants, including all costs associated with obtaining oxygen, to the costs of combined cycle plants when CO₂ revenue is taken into account. Four plant sizes are compared, showing net efficiencies ranging from 31% to 60%, depending upon timing. Over the next five years (near-term) the capital cost of CES plants and combined cycle plants is expected to be comparable, but combined cycle plants will have higher efficiencies in the larger plant sizes. By-product sales of carbon dioxide of around \$10/ton, however, can make CES technology cost-competitive, even when comparing larger plants in the 400 MW size.

Competitive Position

In addition to CES, a select few companies from the aerospace industry are probably capable of manufacturing gas generators. However, CES is unique in having worked since the early 1990s, using proprietary manufacturing methods, to adapt this technology for zero-emission power generation use. CES has protected its innovations through a strong patent strategy.

Since the CES process will be less efficient than conventional gas-fired power plants until the commercial availability of high-temperature, high-pressure steam turbines, CES will initially need to target specific markets with certain characteristics. With the introduction of the advanced turbines, however, CES expects that its technology can operate at thermal efficiencies in excess of those achievable with combined cycle plants using gas turbines. Therefore, CES believes that on a long-term basis (greater than ten years) power plants based on CES technology, including all costs associated with obtaining oxygen, will be cost-competitive with conventional gas turbine or combined cycle technology, even in an environment where there are no further requirements to reduce emissions levels.

TABLE V.
COMPARATIVE COSTS OF ELECTRICITY⁽¹⁾
CES vs COMBINED CYCLE PLANTS

	<u>CES</u> <i>Steam Turbine Technology</i>				<u>Combined Cycle</u>	
	100% CO ₂ Sequestered				No CO ₂ Seques.	85% CO ₂ Sequest
	400 MW Plant Size					
	Current	Near-Term	Advanced	Long-Term		
Unit Capital Cost - \$/kW	1162	848	797	750	712	892
Net Thermal Efficiency - %	34	50	55	60	58	48
Cost of Electricity - \$/kWh	0.058	0.041	0.037	0.035	0.035	0.042
CO ₂ Conditioning ⁽²⁾ - \$/ton	5.4	3.8	3.4	3.3	-----	19.0
	100 MW Plant Size					
Unit Capital Cost - \$/kW	1715	1367	1282	1209	1120	1423
Net Thermal Efficiency - %	33	49	54	59	53	43
Cost of Electricity - \$/kWh	0.070	0.052	0.048	0.044	0.045	0.056
CO ₂ Conditioning ⁽²⁾ - \$/ton	6.5	4.8	4.5	4.1	-----	25.3
	50 MW Plant Size					
Unit Capital Cost - \$/kW	2204	1755	1645	1550	1379	1757
Net Thermal Efficiency - %	32	48	53	58	52	42
Cost of Electricity - \$/kWh	0.081	0.060	0.055	0.051	0.050	0.063
CO ₂ Conditioning ⁽²⁾ - \$/ton	7.5	5.6	5.1	4.7	-----	28.5
	10 MW Plant Size					
Unit Capital Cost - \$/kW	4083	3119	2922	2754	2567	3431
Net Thermal Efficiency - %	31	47	52	57	41	31
Cost of Electricity - \$/kWh	0.120	0.088	0.081	0.076	0.080	0.107
CO ₂ Conditioning ⁽²⁾ - \$/ton	11.2	8.2	7.5	7.1	-----	48.4

(1) Assumptions: cost of fuel = \$3.00 per million Btu; interest @ 11% per year; plant utilization 85% per year; 20 year plant life; and operating and maintenance unit cost = 15% (capital unit cost + fuel unit cost)

(2) Energy for CO₂ separation and pumping to 2100 psia; CES = 93 kWh/ton; Combined Cycle = 452 kWh/ton

TABLE VI.
COMPARATIVE COSTS OF ELECTRICITY
CES vs COMBINED CYCLE PLANTS
(With CO₂ Revenue)

	CES				Combined Cycles	
	Steam Turbine Technology 100% CO ₂ Sequestered				No CO ₂ Seques.	85% CO ₂ Sequest
	400 MW Plant Size					
	Current	Near-Term	Advanced	Long-Term		
Unit Capital Cost - \$/kW	1162	848	797	750	712	892
Net Thermal Efficiency - %	34	50	55	60	58	48
Cost of Electricity - \$/kWh	0.058	0.041	0.037	0.035	0.035	0.042
CO ₂ Revenue - \$/kWh	0.005	0.005	0.005	0.005	-----	0.005
Cost of Electricity - \$/kWh	0.053	0.036	0.032	0.030	0.035	0.037
	100 MW Plant Size					
Unit Capital Cost - \$/kW	1715	1367	1282	1209	1120	1423
Net Thermal Efficiency - %	33	49	54	59	53	43
Cost of Electricity - \$/kWh	0.070	0.052	0.048	0.044	0.045	0.056
CO ₂ Revenue - \$/kWh	0.005	0.005	0.005	0.005	-----	0.005
Cost of Electricity - \$/kWh	0.065	0.047	0.043	0.039	0.045	0.051
	50 MW Plant Size					
Unit Capital Cost - \$/kW	2204	1755	1645	1550	1379	1757
Net Thermal Efficiency - %	32	48	53	58	52	42
Cost of Electricity - \$/kWh	0.081	0.060	0.055	0.051	0.050	0.063
CO ₂ Revenue - \$/kWh	0.005	0.005	0.005	0.005	-----	0.005
Cost of Electricity - \$/kWh	0.076	0.055	0.050	0.046	0.050	0.058
	10 MW Plant Size					
Unit Capital Cost - \$/kW	4083	3119	2922	2754	2567	3431
Net Thermal Efficiency - %	31	47	52	57	41	31
Cost of Electricity - \$/kWh	0.120	0.088	0.081	0.076	0.080	0.107
CO ₂ Revenue - \$/kWh	0.005	0.005	0.005	0.005	-----	0.00
Cost of Electricity - \$/kWh	0.115	0.083	0.076	0.071	0.080	0.102

Status of Marketing Activities

During 2003 and 2004, CES will actively market its technology based on current turbine technology. CES technology will have the most immediate interest in areas of the world where environmental pressures have a higher priority (and therefore a clean energy source will command a premium), and where the CO₂ can be sold for use in enhanced hydrocarbon recovery or other commercial purposes.

Initial target markets are primarily those areas where power purchasers are capable of paying the electricity prices shown in Table V. for a 10MW to 50 MW plant, because of desires to have zero emissions, high localized energy prices, and/or revenues available from the sale of CO₂. To move CES technology beyond this niche market, requires advances in turbine technology, discussed elsewhere in this report, which in turn will be greatly facilitated by the availability of a National Research Facility.

Premium Price Electricity Markets

Thirty-one regions in the US are considered “non-attainment,” where levels of pollution exceed federal health and safety standards. Typically, a developer of a power plant in an area that does not meet federal or state air quality standards must reach an agreement with another company such that, after introducing a new plant, the net effect will be no increase in regional emissions for several pollutants. The costs associated with these agreements continue to rise, and at times these emissions credits or offsets are simply unavailable.

Other clean sources of generation, such as wind or solar, require unique natural resources (wind) or large spaces (solar) which typically are not found in urban areas. When combined with bottlenecks in transmission capacity, insufficient capacity additions could lead to increasing risks of shortages and high, localized energy prices. The only viable options appear to be conservation efforts or new generation capacity in these constrained regions. The zero emission aspect of the CES process provides a competitive advantage because such plants will be easier to permit and can be sited near the load centers, with reduced transmission costs and losses, and in locations where energy prices are higher than national averages.

Enhanced Hydrocarbon Recovery Applications

There is a substantial market for the productive use of carbon dioxide -- beyond commercial applications such as food refrigeration and beverage carbonation -- by injecting it into exhausted oil wells to increase oil production. This Enhanced Oil Recovery (EOR) “flooding” process is in use at more than 40 oil fields domestically, and approximately four percent of the US crude oil supply is produced from CO₂ flooded fields. The benefits from this flooding in the US are estimated at 150,000 barrels per day, and oil field operators pay between \$10 and \$20 per ton of CO₂ for these purposes. The technique is also currently in use in other countries around the world. The CO₂ market, however, is constrained by required physical proximity to naturally occurring underground CO₂ reservoirs, and the associated pipeline system for its distribution, which greatly restricts its use in other parts of the country.

A similar application is the use of carbon dioxide for enhanced coal bed methane recovery. In this case, CO₂ is injected into mineable or economically unmineable coal bed seams, where it

adsorbs on the face of the coal and displaces methane gas. While there is less experience with enhanced coal bed methane recovery, the potential market is much larger than for EOR.

California Market

Southern California, in particular, offers the combination of premium pricing for electricity and a sizeable market for the sale of carbon dioxide for enhanced oil recovery (EOR). There are more than 43,000 producing oil wells in the state, producing nearly 900,000 barrels of oil per day. Of the state total, 33,000 of the wells are located in Kern County, north of Los Angeles. The Los Angeles basin also has many oil fields in the Long Beach area, and even in the cities of Venice Beach and Beverly Hills. Roughly 55% of all oil produced in California comes from injecting steam, water, or gas into oil reservoirs, and the availability of carbon dioxide in large quantities would increase production from many of these fields.

When applied to total state oil reserves of 3.75 billion barrels, an additional 15% could possibly be recovered from CO₂ flooding practices. The carbon dioxide required for this could be produced from approximately 4,000 MW of CES technology-based power plants.

To date, marketing effort for EOR applications of CES technology has focused primarily on selected operators and oil fields in Southern California. A project involving several potentially cooperating companies is being developed where an oil extractor would buy the CO₂, and some of the electricity provided. A Project Briefing Book was prepared and approved by the extractor, and was distributed to several potentially cooperating companies for consideration. Several of these companies have signed confidentiality agreements. Because of the 10 MW gas generator project delays described above, these contacts were not actively pushed during 2002, although this work is commencing again. Restructuring of the CEC project, described under Remaining Materials, at page 34, to focus on additional testing of the gas generator and controls systems, also means that the first demonstration project will not be on line until early 2004, so it is unlikely that a commercial plant can be contracted until later in 2004.

Contacts were made with an independent power producer regarding idle or mothballed power plants in California. Initial discussions focused on one power plant near Los Angeles, California, but this plant is now back in service under a multi-year power sales agreement. However, another of their plants, a small biomass plant in the south end of the California central valley, is being discussed as a possible demonstration project. CES is currently exploring activation of this mothballed plant.

Foreign Markets

Two proposals were made for feasibility studies related to CES technology in Norway, through a carbon management firm in Norway. The first proposal was made to investigate a zero emission power plant in that region. Another proposal was made to the Norwegian Research Council to do a four-year development program for zero emission power plants. In both cases, CES would be a subcontractor to CO₂ Norway for these studies. A response was expected in January 2003, but a Norwegian Government budget freeze has put all projects not already funded on hold. A meeting was held in Norway in March 2003, with attendance by several interested parties.

Development of CES technology in Norway is essentially dependent upon emergence of governmental funding there.

Contacts have also been made with a British steam turbine manufacturer interested in CES technology. The mid-sized company, similar in some respects to Elliott Turbomachinery, is studying small plants in the 10 MW to 20 MW size for possible offshore oilfield installations. It is possible that CES technology could play a role in such plants.

With the development of advanced steam turbines, CES' design is expected to be fully cost competitive with other generation technologies and, therefore, CES eventually will expand its marketing to cover the global energy market. The primary market for CES will be power plants in the range of 10 MW to 200 MW. Plants below 10 MW will be less competitive because of the higher capital cost per unit output, whereas plants above 200 MW will be initially limited in size by the maximum available oxygen separation plant size. Plants above 200 MW, however, can be constructed by using several 200 MW trains, with separate oxygen supplies.

National Policy and Strategic Considerations

CES technology responds to many, if not most, of the major state and federal policy objectives. The gas generator can readily be incorporated into fuel cell hybrid processes. The synergies between the two systems could result in very high power cycle efficiencies. Two power plant concepts that integrate the CES process with solid oxide fuel cells have been developed. In the first process, the SOFC effluent is combined with the discharge stream from the high-pressure steam turbine, heated in a CES reheater, and fed to the intermediate turbine. This process recovers waste heat from the SOFC, and can attain an overall cycle efficiency of 64%, including CO₂ sequestration. In the second process, the gas generator is operated under fuel-rich conditions, producing a hydrogen-rich reformat for the SOFC anode. The SOFC discharge stream is directed to a reheater and brought up to the operating temperature of the intermediate pressure turbine. In this scheme, cycle efficiencies of 65% are possible.

Production Readiness/Commercialization

As mentioned above, extensive industry contacts have been established, and potential licensees of CES technology have been identified. Commitments to license agreements are expected within the next 12 to 18 months.

CES is fully capable of manufacturing the enabling technology component – the gas generator. All other components are readily available from the existing equipment suppliers.

Potential for Clean Coal Power

Clean Energy Systems, Inc., (CES) has developed a coal-fueled, zero emission power plant concept that can use gasified coal to produce power without pollution. The goal of such a project would be initially to construct a small (20 MW_e) power plant to demonstrate the CES technology for zero-emission power plants using a coal syngas, either alone or co-fired with renewable fuels.

Long-term reliability and durability testing could be conducted over a multi-year operating period.

This plant would also demonstrate several critical enabling technologies that will help ensure a long-term clean, reliable and affordable electricity supply. In addition to the CES zero-emission power generation technology, the plant could use advanced steam turbines, currently under development, that are expected to operate at steam conditions of 1200° F and 1200 psig (high pressure turbine) and 2200° F and 170 psig (intermediate pressure turbine, with a reheater). Further, this plant could demonstrate a modern, efficient gasification technology. Using such technology advancements should facilitate new commercial opportunities for smaller scale zero-emission coal plants, ranging in size from 50 MW to 400 MW.

Buy America Policy

All procurement undertaken in this program was obtained from United States industrial sources and, to the best of CES' knowledge, no non-American materials, supplies or services were used.

Lobbying and Other Non-allowable Expenses

No money obtained through the federal funding of this project was used at any time to pay expenses of lobbying or for any other non-allowable activity, as non-allowability is defined in the Federal Acquisition Regulations.

CONCLUSION

1. CES technology supports the nation's strategy for addressing greenhouse gases and global climate change by:
 - a. using technological innovation to cost-effectively produce power without pollution, including use of coal,
 - b. increasing national energy security by increasing domestic oil and gas production through enhanced hydrocarbon recovery with carbon dioxide,
 - c. promoting carbon sequestration and removing environmental and cost barriers to greater coal usage, and
 - d. enabling sequestration demonstration projects within the next 12-24 months.
2. CES was an initial recipient of DOE Vision 21 Program funding, and successfully showed that modified rocket technology can be used in land-based power systems. The project demonstrated cost-effective technology for producing power without pollution.
3. CES technology has industry support. America Air Liquide and Mirant Corporation are both participants, along with the California Energy Commission, in a \$5 million demonstration project under development in Antioch, California. Other government agencies, utilities, and equipment suppliers are also supportive of CES technology.
4. Environmental Benefits Perceived. Environmental groups have been briefed on CES technology, including NRDC, Sierra Club, Center for Resource Solutions, World

Wildlife Fund, and Environmental Resources Trust. Despite CES concerns that some groups would not favor *any* use of hydrocarbons, there have been no major concerns voiced by these groups.

5. CES technology has congressional support. Selected members of Congress consistently follow and support CES technology.
6. Third party analysis (by Air Liquide) and work by DOE/NETL staff (Larry Sheldon and Ed Parsons) have verified the accuracy of CES efficiency calculations. Air Liquide published a paper with CES at the 2003 Clearwater Clean Coal Conference showing zero-emission cycle efficiencies with natural gas of 62%, and with coal of 55%, using a highly integrated, advanced CES/ASU plant. See citation at page 33, above.
7. CES technology is a FutureGen technology option – zero emission power production from coal gasification, with the capability to produce hydrogen.
8. A zero-emission plant with carbon sequestration can be developed for around \$10 million, as the “next step” toward the commercial market.

CES technology could work with today’s turbines, including gas turbines, to produce power without pollution. The first commercial generation power plants using CES technology will have energy cost structures at or below those of other clean energy sources, such as wind and solar power. Since the CES process will be less efficient than conventional combined-cycle plants until the commercial availability of high-temperature, high-pressure steam turbines, the company initially will target markets where a premium is placed on clean energy. With the introduction of the advanced turbines (which have been held back historically by boiler steam temperature constraints), CES technology will operate at efficiencies above those achievable with combined cycle plants.

There are no exhaust gases to be cleaned, and no emissions of sulfur oxides, nitrogen oxides, or other pollutants. On a long-term basis, power plants based on CES technology, including all costs associated with obtaining oxygen, are expected to be cost-competitive with conventional combined-cycle technology, producing power without pollution, without reliance on economic subsidies.

REFERENCES

Technical papers produced during the project period describing Program progress are:

Anderson R., Brandt H., Doyle S., Viteri F., “A Demonstrated 20 MW_t Gas Generator for a Clean Steam Power Plant,” a paper presented at the 28th International Technical Conference on Coal Utilization and Fuel Systems, March 2003, Clearwater, Florida.

Anderson R., Brandt H., Pronske K., Viteri F., “Near-Term Potential for Power Generation from Coal with Zero Atmospheric Emissions,” in *Proceedings of the 27th International Technical*

Conference on Coal Utilization and Fuel Systems, March 4-7, 2002, Clearwater, Florida, at page 51.

Martinez-Frias J., Aceves S., Smith J. R., Lawrence Livermore National Laboratory, “Thermodynamic Analysis of a Zero Atmospheric Emissions Power Plant,” a paper presented at the ASME International Conference in New Orleans in November 2002. The paper was accepted for publication in the *Journal of Engineering for Gas Turbines and Power*.

Smith J. R., and Terry Surles, Lawrence Livermore National Laboratory; Brian Marais, Bechtel National, Inc.; Harry Brandt, and F. (Vic) Viteri, Clean Energy Systems, Inc., “Power Production with Zero Atmospheric Emissions for the 21st Century,” a paper presented to the 5th International Conference on Greenhouse Gas Control Technologies, August 13-16, 2000, Cairns, Queensland, Australia.

Anderson R., Brandt H., Doyle S., Mueggenburg H., Taylor J., Viteri F., “A Unique Process for Production of Environmentally Clean Electric Power Using Fossil Fuels,” a paper presented to the 8th International Symposium on Transport Phenomena and Dynamics of Rotating Machinery (ISROMAC-8), 28 March 2000, Honolulu, HI.

Economic and technical reference sources used in this program are:

Performance: Power plant efficiencies are based on a computer program using Engineering Equations Solver (EES), developed jointly by CES and the Lawrence Livermore National Laboratory (LLNL). This program has been checked by NETL and Air Liquide using Aspen Plus and excellent agreement was demonstrated.

Air Separation plant costs were supplied by Air Products, Inc., in a proposal titled: “Cryogenic Air Separation Unit Budgetary Estimate for Clean Energy Systems, Inc.,” 4/21/99; and by A. R. Smith, *et al.*, ASME paper 98 Gas Turbines 63.

Gas turbine and steam turbine costs were obtained from *Gas Turbine World 2000 – 2001 Handbook*, Volume 21, A Pequot Publication.

Heat exchangers, condenser, compressor, and pump costs were generated from vendor proposals.

Cost studies performed by Bechtel National Inc. for a 5 MW CES power plant presented at the Zero Emission Steam Technology (ZEST) Workshop, August 28 & 29, 2001, San Francisco, California.

“Evaluation of Innovative Fossil Fuel Power Plants with CO₂ Removal: Interim Report” dated December 2000, EPRI & Cosponsors, US Department of Energy/NETL.

Chiesa, P. and Lozza, P., “CO₂ Emission and Abatement in IGCC Power Plants by Semi-closed Cycles: Part B.- With Air Blown Combustion and CO₂ Physical Adsorption,” *Journal of Engineering for Gas Turbines and Power*, Oct. 1999, Vol. 121.

Simbeck, D. (1998) “ A Portfolio Selection Approach for Power Plant CO₂ Capture, Separation and R&D Options,” 4th International Conference Greenhouse Gas Control Technology, Interlaken, Switzerland.

Gambini, M., Velleni, M. “ CO₂ Emission Abatement from Fossil Fuel Power Plants by Exhaust Gas Treatment,” ASME Journal for Gas Turbines and Power, January 2003, Vol.125.

Ruether, J, *et.al.* DOE, “Prospects for Early Deployment of Power Plants Employing Carbon Capture,” Electric Utilities Environment Conference, Tucson Arizona, January 22-25, 2002.

-0-