JUN 14 1995

ENGINEERING DATA TRANSMITTAL

Page 1 of 1

1. EDT 606399

2. To: (Receiving Organization) SST Retrieval Projects	3. From: (Originating Organization) Retrieval Engineering	4. Related EDT No.: N/A
5. Proj./Prog./Dept./Div.: W-320/77360	6. Cog. Engr.: W. M. Lane	7. Purchase Order No.: N/A
8. Originator Remarks: The attached specification is for approval.		9. Equip./Component No.: N/A
		10. System/Bldg./Facility: 241-C-106
11. Receiver Remarks:		12. Major Assm. Dwg. No.: N/A
		13. Permit/Permit Application No.: N/A
		14. Required Response Date: June 8, 1995

15. DATA TRANSMITTED					(F)	(G)	(H)	(I)
(A) Item No.	(B) Document/Drawing No.	(C) Sheet No.	(D) Rev. No.	(E) Title or Description of Data Transmitted	Approval Designator	Reason for Transmittal	Originator Disposition	Receiver Disposition
1	WHC-SD-W320-ATP-001	ALL	0	Cathodic Protection - Rectifier 46	SQ	1	N/A	N/A

16. KEY					
Approval Designator (F)		Reason for Transmittal (G)			Disposition (H) & (I)
E, S, Q, D or N/A (see WHC-CM-3-5, Sec.12.7)		1. Approval 2. Release 3. Information	4. Review 5. Post-Review 6. Dist. (Receipt Acknow. Required)		
					1. Approved 2. Approved w/comment 3. Disapproved w/comment
					4. Reviewed no/comment 5. Reviewed w/comment 6. Receipt acknowledged

17. SIGNATURE/DISTRIBUTION (See Approval Designator for required signatures)											
(G)	(H)	(J) Name (K) Signature (L) Date (M) MSIN				(J) Name (K) Signature (L) Date (M) MSIN				(G)	(H)
Reason	Disp.									Reason	Disp.
1,3	1	Cog.Eng.: W. M. Lane <i>W.M. Lane 6/1/95</i> S6-12				D. E. Bowers S6-01				3	
1	1	Cog. Mgr.: J. P. Harris <i>J.P. Harris 6-1-95</i> S2-48				F. W. Bradshaw S3-10				3	
1,3	1	QA: J. J. Huston <i>J.J. Huston 6-1-95</i> S6-12				T. H. May S6-12				3	
1,3	1	Safety: M. N. Islam <i>M. N. Islam 6/1/95</i> R3-08				Project W-320 Files S2-48				3	
1	1	Cathodic Cog. Eng.: J. A. Haberman <i>J.A. Haberman 6/5/95</i> R1-30				Central Files (orig. +2) L8-04				3	
3	<i>Not</i>	Env.: D. J. Carrell <i>D.J. Carrell 6/5/95</i> S7-30				OSTI (2) A3-36					
3		E. G. Allen S6-12									
3		J. W. Bailey S6-12									

18. W. M. Lane <i>W.M. Lane 6/1/95</i> Signature of EDT Originator	19. _____ Authorized Representative for Receiving Organization	20. J. P. Harris <i>J.P. Harris 6-1-95</i> Cognizant Manager	21. DOE APPROVAL (if required) Ctrl. No. ☐ Approved ☐ Approved w/comments ☐ Disapproved w/comments
--	---	---	---

BD-7400-172-2 (04/94) GEF097

BD-7400-172-1 (07/91)

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

RELEASE AUTHORIZATION

Document Number: WHC-SD-W320-ATP-001, Rev. 0

Document Title: Cathodic Protection - Rectifier 46

Release Date: June 8, 1995

**This document was reviewed following the
procedures described in WHC-CM-3-4 and is:**

APPROVED FOR PUBLIC RELEASE

WHC Information Release Administration Specialist:

V.L. Birkland
V.L. Birkland

June 8, 1995

TRADEMARK DISCLAIMER. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof or its contractors or subcontractors.

This report has been reproduced from the best available copy. Available in paper copy and microfiche. Printed in the United States of America. Available to the U.S. Department of Energy and its contractors from:

U.S. Department of Energy
Office of Scientific and Technical Information (OSTI)
P.O. Box 62
Oak Ridge, TN 37831
Telephone: (615) 576-8401

Available to the public from:

U.S. Department of Commerce
National Technical Information Service (NTIS)
5285 Port Royal Road
Springfield, VA 22161
Telephone: (703) 487-4650

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

A-6001-400.2 (09/94) WEF256

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED 85

SUPPORTING DOCUMENT1. Total Pages **29**

2. Title

Cathodic Protection - Rectifier 46

3. Number

WHC-SD-W320-ATP-001

4. Rev No.

0

5. Key Words

Project W-320, cathodic protection, rectifier

6. Author

Name: W. M. Lane

W. M. Lane
Signature

Organization/Charge Code 77360/D2M58

7. Abstract

Acceptance test procedure for Cathodic Protection - Rectifier 46 for Project W-320.

8.

RELEASE STAMP

OFFICIAL RELEASE
BY WHC

DATE JUN 14 1995

Sta. 31 #67

TEST TITLE Cathodic Protection - Rectifier 46LOCATION 200-E Area (Near corner of 7th Avenue and Buffalo Avenue)PROJECT NUMBER W-320WORK ORDER ER4319PROJECT TITLE Tank 241-C-106 Sluicing

Prepared By
ICF Kaiser Hanford Company
Richland, Washington

For the U.S. Department of Energy
Contract DE-AC06-93RL12359

PROCEDURE APPROVAL

ICF KAISER HANFORD COMPANY (ICF KH)

<u>A.R. Snowwhite</u> <i>ARH</i>	<u>4-14-95</u> <u>10-10-94</u>	<u>J.E. Breed</u> <i>SP for J.E. Breed</i>	<u>4/14/95</u> <u>10-10-94</u>
Originator	Date	Technical Documents	Date
<u>C. Rublett</u> <i>mub for e. sublett</i>	<u>4-14-95</u> <u>10-19-94</u>	<u>L. Schubert</u> <i>CDE 4/17/95</i>	<u>10-4-94</u>
Checker	Date	Safety	Date
<u>R.F. Wiering</u> <i>RFW 4/17/95</i>	<u>11-4-94</u>	<u>C.E. Norton</u> <i>4-14-95</i>	<u>11-3-94</u>
Environmental	Date	Quality Engineering	Date
<u>J.W. Baskin</u> <i>JB 4/18/95</i>	<u>11/11/94</u>		
Project Management	Date		

Westinghouse Hanford Company (WHC)

<u>William M. Lane</u>	<u>4/18/95</u>	<u>J. Winters</u>	<u>4-18-95</u>
Projects Department	Date	Quality Assurance	Date
<u>H. B.</u>	<u>4/27/95</u>	<u>T.N. Shan</u>	<u>4-19-95</u>
Safety	Date	Operations	Date

MASTER

EXECUTION AND TEST APPROVAL

EXECUTED BY

_____ Test Director/Organization	_____ Date	_____ Test Operator/Organization	_____ Date
_____ Recorder/Organization	_____ Date		

WITNESSES

_____ Witness/Organization	_____ Date	_____ Title III Inspector	_____ Date
_____ Witness/Organization	_____ Date	_____ Witness/Organization	_____ Date

A-E APPROVAL

ICF Kaiser Hanford Company (ICF KH)

Without exceptions _____	With exceptions resolved _____	With exceptions outstanding _____
--------------------------	--------------------------------	-----------------------------------

_____ Acceptance Inspection	_____ Date	_____ Design Engineer	_____ Date
_____ Project Manager	_____ Date		

TEST APPROVAL AND ACCEPTANCE

Westinghouse Hanford Company (WHC)

Without exceptions _____	With exceptions resolved _____	With exceptions outstanding _____
--------------------------	--------------------------------	-----------------------------------

_____ <Title or Department>	_____ Date	_____ <Title or Department>	_____ Date
_____ <Title or Department>	_____ Date	_____ Cathodic Protection Engineer	_____ Date

TABLE OF CONTENTS

Section

Page

TITLE/PROCEDURE APPROVAL

1

EXECUTION AND TEST APPROVAL

2

TABLE OF CONTENTS

3

1 PURPOSE

4

2 REFERENCES

4

3 RESPONSIBILITIES

4

4 CHANGE CONTROL

7

5 EXECUTION

7

6 EXCEPTIONS

7

7 PREREQUISITES, EQUIPMENT/INSTRUMENTS, AND ABBREVIATIONS

8

8 RECTIFIER, CABLES, PIPE TEST CONDUCTORS, NATIVE POTENTIALS, ANODES,
AND SYSTEM OPERATION

10

EXCEPTION FORM

28

NOTE: At completion of test, enter pages added during performance of test to this Table of Contents.

1 PURPOSE

This Acceptance Test Procedure (ATP) has been prepared to demonstrate that the cathodic protection system functions as required by project criteria.

2 REFERENCES

2.1 DRAWINGS

H-2-818706, Sh 1, Rev 0	Electrical - Cathodic Protection Plan #1
H-2-818707, Sh 1, Rev 0	Electrical - Cathodic Protection Plan #2
H-2-818709, Sh 1, Rev 0	Electrical - Cathodic Protection Details

2.2 SPECIFICATIONS

W-320-C1, Rev 0	Construction Specification (Section 16640)
-----------------	--

2.3 ENGINEERING CHANGE NOTICES (ECN)

Prior to final test approval, enter ECNs written against this ATP.

3 RESPONSIBILITIES

3.1 GENERAL

Each company or organization participating in this ATP will designate personnel to assume the responsibilities and duties as defined herein for their respective roles. The designees shall become familiar with this ATP and the systems involved to the extent that they can perform their assigned duties.

3.2 WHC PROJECT ENGINEER

- 3.2.1 Designates a Test Director.
- 3.2.2 Coordinates testing with the Facility Manager.
- 3.2.3 Acts as liaison between the participants in acceptance testing.
- 3.2.4 Distributes the approved testing schedule before start of testing.
- 3.2.5 Schedules and conducts a pretest kickoff meeting with test participants when necessary.
- 3.2.6 Notifies the persons performing and witnessing the test 2 days before the start of testing.
- 3.2.7 Schedules a dry run when necessary.
- 3.2.8 Notifies concerned parties when a change is made in the testing schedule.

- 3.2.9 Signs Execution and Test Approval page when test is approved and accepted.
- 3.2.10 Takes necessary action to clear exceptions to the test.
- 3.2.11 Signs Exception Form when exception has been resolved.
- 3.2.12 Provides a distribution list for the approved and accepted ATP(ATR).

3.3 TEST DIRECTOR

- 3.3.1 Coordinates and directs acceptance testing.
- 3.3.2 Confirms that field testing and inspection of the system or portion of the system to be tested has been completed.
- 3.3.3 Stops any test which, in his or her judgment, may cause damage to the system until the problem has been resolved.
- 3.3.4 After verifying there is no adverse impact, may alter the sequence in which systems or subsystems are tested.
- 3.3.5 Ensures that required environmental conditions are maintained.
- 3.3.6 If a test is to be suspended for a period of time, ensures that the system is left in a safe mode.
- 3.3.7 Before restarting suspended test, reverifies the test prerequisites.
- 3.3.8 Initiates ECNs to document required changes to the ATP.
- 3.3.9 Reviews recorded data, discrepancies, and exceptions.
- 3.3.10 Obtains information or changes necessary to clear or resolve objections during the performance of the test.
- 3.3.11 Signs Execution and Test Approval page when test has been performed.
- 3.3.12 Signs Exception Form when exception has been resolved.
- 3.3.13 Obtains required signatures on the ATP Master prior to reproduction and distribution.

3.4 WITNESSES (Provided by Participating Organizations. One witness shall be a Title III acceptance inspector.)

- 3.4.1 Witness the tests.
- 3.4.2 Review results of testing.
- 3.4.3 Assist the Test Director when requested.
- 3.4.4 Sign Execution and Test Approval page when test has been performed.
- 3.4.5 Sign Exception Form when exception has been resolved.

3.5 RECORDER (Provided by ICF KH)

- 3.5.1 Prepares a Field copy from the ATP Master.
- 3.5.2 Records names of all designated personnel on Field copy of ATP prior to start of testing.
- 3.5.3 Records test instrument identification numbers and calibration expiration dates.
- 3.5.4 Initials and dates every test step on the Field copy as it is completed next to the step number or on a data sheet, when provided. Records test data. On data sheets where there is not room for both the initial and date, date may be entered at bottom of column.
- 3.5.5 Records objections and exceptions on an Exception form. Uses additional Exception forms as needed. Notifies the Test Director at time the objection is made.
- 3.5.6 Signs Execution and Test Approval page when test has been performed.
- 3.5.7 After test is finished, assigns alpha numeric page numbers to added data sheets and Exception forms. Records page numbers in the Table of Contents.
- 3.5.8 Transfers Field copy entries for each step to the Master in ink or type, signs, and dates. Transmits the completed Master to the Test Director for approval signature routing. Transmits the Field copy to Construction Document Control for inclusion in the official project file.
- 3.5.9 Signs Exception Form when exception has been resolved and transmits to Test Director.

3.6 TEST OPERATOR

- 3.6.1 Performs test under direction of the Test Director.
- 3.6.2 Provides labor, equipment, and test instruments required for performing tests which have not been designated as being provided by others.
- 3.6.3 Requests in writing from the Test Director those services, materials, or equipment that have been designated as being supplied by others.
- 3.6.4 Confirms that all equipment required for performing test will be available at the start of testing.
- 3.6.5 Signs the Execution and Test Approval page.

3.7 DESIGN ENGINEER ACCEPTANCE INSPECTION

- 3.7.1 Evaluate results.
- 3.7.2 Sign for A-E Approval on Execution and Test Approval page.

4 CHANGE CONTROL

Required changes to this ATP must be processed on ECNs in accordance with company procedures. If a need for change is discovered in the course of running the test, the test shall be stopped until the ECN is approved. However, this does not prevent the running of another portion of the test unaffected by the change.

5 EXECUTION

5.1 OCCUPATIONAL SAFETY AND HEALTH

Individuals shall carry out their assigned work in a safe manner to protect themselves and others from undue hazards and to prevent damage to property and environment. Facility line managers shall assure the safety of activities within their areas to prevent injury, property damage, or interruption of operation. Performance of test activities shall always include safety and health aspects.

5.2 PERFORMANCE

5.2.1 Conduct testing in accordance with ICF KH Procedure CON 3.5 (Performance and Recording of Acceptance Test Procedures).

5.2.2 Perform test following the steps and requirements of this procedure.

6 EXCEPTIONS

6.1 GENERAL

Exceptions to the required test results are sequentially numbered and recorded on individual Exception forms. This enables case-by-case resolution and approval of each exception.

Errors/exceptions in the ATP itself shall NOT be processed as test exceptions (see Section 4 CHANGE CONTROL).

6.2 RECORDING

6.2.1 Number each exception sequentially as it occurs and record it on an Exception Form (KEH-428), sample appended.

6.2.2 Enter name and organization of objecting party for each exception.

6.2.3 Enter planned action to resolve each exception when such determination is made.

6.3 RETEST/RESOLUTION

Record the action taken to resolve each exception. Action taken may not be the same as planned action.

6.3.1 When action taken results in an acceptable retest, sign and date Retest Execution and Acceptance section of the Exception Form.

- 6.3.2 When action taken does not involve an acceptable retest, strike out the Retest Execution and Acceptance section of the Exception Form.

6.4 APPROVAL AND ACCEPTANCE

WHC provides final approval and acceptance of exceptions by checking one of the following on Exception Form:

- 6.4.1 Retest Approved and Accepted: Applicable when Retest Execution and Acceptance section is completed.
- 6.4.2 Exception Accepted-As-Is: Requires detailed explanation.
- 6.4.3 Other: Requires detailed explanation.

WHC signs and dates the Exception Form and obtains other WHC internal approvals, if required.

6.5 DISTRIBUTION

A copy of the approved Exception Form is distributed to each participant. The signed original is attached to the ATP Master.

7 PREREQUISITES, EQUIPMENT/INSTRUMENTS, AND ABBREVIATIONS

7.1 PREREQUISITES

The following conditions shall exist at start of testing for that portion of the system being tested.

- 7.1.1 Buried interfarm piping and the cathodic protection system have been inspected for compliance with construction documents.
- 7.1.2 Reference documents (including this ATP) have been verified for correct revision number and outstanding ECNs.
- 7.1.3 A Prejob Safety Analysis has been prepared and a Prejob Safety Meeting has been conducted.
- 7.1.4 Test instruments (except Waveform Analyzer) have a valid calibration stamp attached. Test instrument identification numbers and calibration expiration dates have been recorded in Para 7.2.

7.2 EQUIPMENT/INSTRUMENTS

Supplied by Test Operator unless otherwise noted. {Delete items not required. Add any additional necessary items.}

- 7.2.1 Voltohmmeter (VOM): Digital, portable, 0-150 V ac/dc.

Instrument No. _____ Expiration Date _____

- 7.2.2 Waveform Analyzer: Hand held instrument with display of ON-OFF pipe-to-soil potential, DC potential or AC potential, MCMiller Co, Model WFA-1.

7.2.3 Test leads with insulated covers for wire clips.

7.2.4 Portable test reel, containing a minimum of 200 feet of test wire, 600 V, No. 18 AWG minimum.

7.2.5 Portable copper-copper sulphate reference electrode.

7.2.6 Pipe locator.

7.3 ABBREVIATIONS

ECN Engineering Change Notice

8 RECTIFIER, CABLES, PIPE TEST CONDUCTORS, NATIVE POTENTIALS, ANODES, AND SYSTEM OPERATION

8.1 The following steps will verify (1) rectifier nameplate data, (2) rectifier input wiring is correctly terminated and color coded, and (3) anode header cable, anode loop cable, and negative return cables are labeled and connected in accordance with the design.

8.1.1 Record nameplate data for Rectifier 46.

Make	_____
Model	_____
Serial Number	_____
AC Line Input Voltage	_____
AC Line Frequency	_____
Number of Phases	_____
DC Output Voltage	_____
DC Output Current	_____

8.1.2 Verify the following on rectifier:

8.1.2.1 Tank gasket is not damaged and is in place.

8.1.2.2 There are no loose electrical connections or frayed wires.

8.1.2.3 There are no oil leaks.

8.1.3 Verify disconnect switch at rectifier is OPEN.

8.1.4 Using a VOM, verify no dc voltage at rectifier output terminals.

8.1.5 Verify rectifier case is filled with oil to the indicated level and that oil is CLEAR.

8.1.6 Verify ac supply wiring from disconnect switch is terminated on ac input terminals of rectifier.

8.1.6.1 Line 1 (Red or Black).

8.1.6.2 Neutral (White or Gray).

8.1.6.3 Ground (Green)

8.1.7 Verify rectifier output cables are properly labeled.

8.1.7.1 (+) HR46 (Anode Header Cable)

8.1.7.2 (+) LR46 (Anode Loop Cable)

- 8.1.7.3 (-) R46 (Negative return cable)
- 8.1.8 Verify Anode Header Cable and Anode Loop Cable are terminated at rectifier positive terminals.
- 8.1.8.1 (+) HR46 (Anode Header Cable)
- 8.1.8.2 (+) LR46 (Anode Loop Cable)
- 8.1.9 Verify Negative Return Cable is terminated at rectifier negative terminal.
- 8.1.9.1 (-) R46
- 8.1.10 Verify rectifier frame is connected to ground rod.
- 8.1.11 Verify Anode Header Cable (+) HR46 and Anode Loop Cable (+) LR46 are connected together at Anode Junction Box AJB (46-1) and AJB (46-2).

8.2 The following steps will verify continuity of the Anode Header Cable and the Anode Loop Cable.

8.2.1 Record the following VOM data:

Manufacturer _____

Model _____

Serial Number _____

Calibration Sticker Data _____

8.2.2 Disconnect Anode Header Cable (+) HR46 and Anode Loop Cable (+) LR46 in Anode Junction Box AJB (46-1) and AJB (46-2).

8.2.3 Using VOM, verify continuity (less than one ohm) across Anode Header Cable (+) HR46 and Anode Loop Cable (+) LR46 in Anode Junction Box AJB (46-1) and AJB (46-2).

8.2.4 Reconnect Anode Header Cable (+) HR46 and Anode Loop Cable (+) LR46 that were disconnected in Step 8.2.2.

NOTE: The steps shown in Paragraphs 8.3 and 8.4 may be done concurrently.

8.3 The following steps will verify pipe test conductors are (1) terminated on designated terminals in accordance with the Drawings and (2) labeled correctly with the pipe number or reference electrode. Record terminal number to which each conductor is connected.

8.3.1 Test Station T(46-1)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

Reference Electrode

Terminal _____

8.3.2

Test Station T(46-2)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

U.G. Line

Terminals _____ and _____

Reference Electrode

Terminal _____

8.3.3

Test Station T(46-3)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

30-inch CMP

Terminals _____ and _____

Reference Electrode

Terminal _____

8.3.4

Test Station T(46-4)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

8-inch RW

Terminals _____ and _____

Reference Electrode

Terminal _____

8.3.5

Test Station T(46-5)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

U.G. Line

Terminals _____ and _____

Reference Electrode

Terminal _____

_____ 8.3.6

Test Station T(46-6)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

12-inch RW

Terminals _____ and _____

Reference Electrode

Terminal _____

_____ 8.3.7

Test Station T(46-7)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

12-inch RW

Terminals _____ and _____

Reference Electrode

Terminal _____

_____ 8.3.8

Test Station T(46-8)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch COND DR

Terminals _____ and _____

Reference Electrode

Terminal _____

_____ 8.3.9

Test Station T(46-9)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

3-inch V113

Terminals _____ and _____

Reference Electrode

Terminal _____

_____ 8.3.10

Test Station T(46-10)

4-inch SL-100-M9
w/6" ENC-M26a

Terminals _____ and _____

4-inch SN-200-M9
w/6" ENC-M26a

Terminals _____ and _____

		4-inch COND DR	Terminals _____	and _____
		Reference Electrode	Terminal _____	
_____	8.3.11	Test Station T(46-11)		
		4-inch SL-100-M9 w/6" ENC-M26a	Terminals _____	and _____
		4-inch SN-200-M9 w/6" ENC-M26a	Terminals _____	and _____
		U.G. Line	Terminals _____	and _____
		Reference Electrode	Terminal _____	
_____	8.3.12	Test Station T(46-12)		
		4-inch SL-100-M9 w/6" ENC-M26a	Terminals _____	and _____
		4-inch SN-200-M9 w/6" ENC-M26a	Terminals _____	and _____
		12-inch RW	Terminals _____	and _____
		Reference Electrode	Terminal _____	
_____	8.3.13	Test Station T(46-13)		
		4-inch SL-100-M9 w/6" ENC-M26a	Terminals _____	and _____
		4-inch SN-200-M9 w/6" ENC-M26a	Terminals _____	and _____
		U.G. Line	Terminals _____	and _____
		U.G. Line	Terminals _____	and _____
		Reference Electrode	Terminal _____	
_____	8.3.14	Test Station T(46-14)		
		4-inch SL-100-M9 w/6" ENC-M26a	Terminals _____	and _____
		4-inch SN-200-M9 w/6" ENC-M26a	Terminals _____	and _____
		3-inch V-714 w/6" ENC	Terminals _____	and _____
		U.G. Line	Terminals _____	and _____
		Reference Electrode	Terminal _____	

8.3.15 Test Station T(46-15)

U.G. Line Terminals _____ and _____
U.G. Line Terminals _____ and _____
U.G. Line Terminals _____ and _____
Reference Electrode Terminal _____

8.4 Using a VOM, measure and record resistance between each set of pipe test conductors that are identified as being connected to the same pipe. Resistance measured shall be less than 1 ohm.

8.4.1 Record the following VOM data:

Manufacturer _____
Model _____
Serial Number _____
Calibration Sticker Data _____

8.4.2 Test Station T(46-1)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms
4-inch SN-200-M9 w/6" ENC-M26a _____ ohms

8.4.3 Test Station T(46-2)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms
4-inch SN-200-M9 w/6" ENC-M26a _____ ohms
U.G. Line _____ ohms

8.4.4 Test Station T(46-3)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms
4-inch SN-200-M9 w/6" ENC-M26a _____ ohms
30-inch CMP _____ ohms

8.4.5 Test Station T(46-4)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms
4-inch SN-200-M9 w/6" ENC-M26a _____ ohms
8-inch RW _____ ohms

8.4.6 Test Station T(46-5)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms

		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		U.G. Line	_____ ohms
_____	8.4.7	Test Station T(46-6)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		12-inch RW	_____ ohms
_____	8.4.8	Test Station T(46-7)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		12-inch RW	_____ ohms
_____	8.4.9	Test Station T(46-8)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		4-inch COND DR	_____ ohms
_____	8.4.10	Test Station T(46-9)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		3-inch V113	_____ ohms
_____	8.4.11	Test Station T(46-10)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		4-inch COND DR	_____ ohms
_____	8.4.12	Test Station T(46-11)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms
		4-inch SN-200-M9 w/6" ENC-M26a	_____ ohms
		U.G. Line	_____ ohms
_____	8.4.13	Test Station T(46-12)	
		4-inch SL-100-M9 w/6" ENC-M26a	_____ ohms

4-inch SN-200-M9 w/6" ENC-M26a _____ ohms

12-inch RW _____ ohms

8.4.14 Test Station T(46-13)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms

4-inch SN-200-M9 w/6" ENC-M26a _____ ohms

U.G. Line _____ ohms

U.G. Line _____ ohms

8.4.15 Test Station T(46-14)

4-inch SL-100-M9 w/6" ENC-M26a _____ ohms

4-inch SN-200-M9 w/6" ENC-M26a _____ ohms

3-inch V-714 w/6" ENC _____ ohms

U.G. Line _____ ohms

8.4.16 Test Station T(46-15)

U.G. Line _____ ohms

U.G. Line _____ ohms

U.G. Line _____ ohms

8.5 The following steps will provide the native potential of each new pipe using both the permanent reference electrode and a portable reference electrode for comparison.

NOTE: Connect the pipe test conductor to the positive terminal of the Wave Form Analyzer and the lead from the permanent or portable reference electrode to the common terminal of the Wave Form Analyzer. Turn the mode switch, on the Wave Form Analyzer, to the DC position. (Place the portable reference electrode directly above the pipe for those tests that require the use of the portable reference electrode).

8.5.1 Test Station T(46-1) Volts

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a _____

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a _____

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a _____

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.2

Test Station T(46-2)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.3

Test Station T(46-3)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.4

Test Station T(46-4)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.5

Test Station T(46-5)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.6

Test Station T(46-6)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.7

Test Station T(46-7)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.8

Test Station T(46-8)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.9

Test Station T(46-9)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.10

Test Station T(46-10)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.11

Test Station T(46-11)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.12

Test Station T(46-12)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.13

Test Station T(46-13)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.5.14 Test Station T(46-14)

Permanent Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Permanent Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

Portable Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

8.6 The following steps will verify proper operation of Rectifier 46.

8.6.1 Verify Rectifier 46 input circuit breaker is OPEN.

8.6.2 Verify all COARSE and FINE output transformer taps on rectifier are set at the lowest levels (Coarse - A and Fine - 1).

8.6.3 Close circuit breaker in Distribution Panelboard, Control/Lunch Trailer.

8.6.4 Close rectifier input circuit breaker and disconnect switch at rectifier. Using meter on rectifier, record volts and amperes, and then open input circuit breaker. Set fine tap to next higher setting and leave coarse tap as previously set. Close input circuit breaker again and record volts and amperes, then open the input circuit breaker. Continue adjusting the output of the rectifier in steps until either the dc volts or dc amperes (whichever is first) approaches, but does not exceed, the nameplate rating of rectifier.

<u>Transformer Taps</u>		<u>dc Output</u>	
<u>Coarse</u>	<u>Fine</u>	<u>Volts</u>	<u>Amp</u>
A	1	_____	_____
A	2	_____	_____
A	3	_____	_____
A	4	_____	_____
A	5	_____	_____
B	1	_____	_____
B	2	_____	_____
B	3	_____	_____

B	4	_____	_____
B	5	_____	_____
C	1	_____	_____
C	2	_____	_____
C	3	_____	_____
C	4	_____	_____
C	5	_____	_____
D	1	_____	_____
D	2	_____	_____
D	3	_____	_____
D	4	_____	_____
D	5	_____	_____

8.6.5 Open rectifier input circuit breaker.

8.7 The following steps will verify that if either the Anode Header Cable or the Anode Loop Cable is severed, the cathodic protection system will continue to function properly.

8.7.1 Close rectifier input circuit breaker and record the current shown on the rectifier ammeter. _____ amperes.

8.7.2 Open rectifier input circuit breaker.

8.7.3 Disconnect Anode Header Cable (+) HR46 from positive terminal of rectifier, leaving Anode Loop Cable (+) LR46 connected.

8.7.4 Close rectifier input circuit breaker and record the current shown on the rectifier ammeter. _____ amperes.

8.7.5 Open rectifier input circuit breaker and disconnect Anode Loop Cable (+) LR46 and reconnect Anode Header Cable (+) HR46.

8.7.6 Close rectifier input circuit breaker and record the current shown on the rectifier ammeter. _____ amperes.

8.7.7 Open rectifier input circuit breaker and reconnect Anode Loop Cable (+) LR46.

8.8 The following steps will verify proper operation of the ground bed system.

8.8.1 Verify the Mode switch, on the Wave Form Analyzer, is in the OFF position.

- 8.8.2 Connect positive terminal of the Wave Form Analyzer to a protected pipeline test conductor through a portable test reel at various convenient test stations for the following procedure.
- 8.8.3 Connect common terminal of the Wave Form Analyzer to a portable copper-copper sulfate reference electrode.
- 8.8.4 Turn the Mode switch, on the Wave Form Analyzer, from the OFF position to the DC position.
- 8.8.5 Record the following portable reference electrode data:
- Manufacturer _____
- Model and type _____
- 8.8.6 Close rectifier input circuit breaker, place the portable reference electrode over each anode location and measure pipe to soil potential using the Wave Form Analyzer. Record pipe to soil potential at each anode location. Values should be more negative than (-)0.85 V dc (ie, (-)0.86 V dc).

NOTE: A pipe locator may be used to locate anodes if necessary.

8.8.7

<u>Anode</u>	<u>Volts</u>	<u>Anode</u>	<u>Volts</u>
A(46-1)	_____	A(46-24)	_____
A(46-2)	_____	A(46-25)	_____
A(46-3)	_____	A(46-26)	_____
A(46-4)	_____	A(46-27)	_____
A(46-5)	_____	A(46-28)	_____
A(46-6)	_____	A(46-29)	_____
A(46-7)	_____	A(46-30)	_____
A(46-8)	_____	A(46-31)	_____
A(46-9)	_____	A(46-32)	_____
A(46-10)	_____	A(46-33)	_____
A(46-11)	_____	A(46-34)	_____
A(46-12)	_____	A(46-35)	_____
A(46-13)	_____	A(46-36)	_____
A(46-14)	_____	A(46-37)	_____
A(46-15)	_____	A(46-38)	_____
A(46-16)	_____	A(46-39)	_____

<u>Anode</u>	<u>Volts</u>	<u>Anode</u>	<u>Volts</u>
A(46-17)	_____	A(46-40)	_____
A(46-18)	_____	A(46-41)	_____
A(46-19)	_____	A(46-42)	_____
A(46-20)	_____	A(46-43)	_____
A(46-21)	_____	A(46-44)	_____
A(46-22)	_____	A(46-45)	_____
A(46-23)	_____	A(46-46)	_____

8.8.8 Turn the Mode switch, on the Wave Form Analyzer, to the OFF position and disconnect leads.

8.8.9 Open the disconnect switch at the rectifier.

8.9 The following steps will verify proper operation of the cathodic protection system:

8.9.1 Position the ten position DIP switch on the Pulse Generator (located in the rectifier control panel) as follows: SW1, 2, and 3 in the OFF position and SW4, 5, 6, 7, 8, 9, and 10 in the ON position.

8.9.2 Open the input circuit breaker on existing Rectifier 11, located approximately 50 feet south of Building 241-AN-271 and in Rectifier 14, located outside the "A" Tank Farm fence near the northwest corner.

8.9.3 Close Rectifier 46 input circuit breaker and the disconnect switch at the rectifier and verify the rectifier has been energized for 24 hours prior to the following test.

8.9.4 Measure and record the ON and OFF pipe-to-soil potential of each protected pipe by use of the Waveform Analyzer. For protected pipe the OFF values should be equal to or more negative than (-)0.85V dc or the ON values should be 100 mV more negative than the OFF values. If these values are not attainable by use of the existing permanent reference electrode a portable reference electrode may be used. For unprotected pipe, there is no criteria and the values will be recorded for record purposes. The unprotected pipes are designated below by an asterisk.

NOTE: Connect positive terminal of the Waveform Analyzer to the reference electrode terminal and the common terminal on the Waveform Analyzer to the pipe test conductor terminal. Turn the Mode switch from the OFF position to the WFA position, record values, then turn to the OFF position.

_____	8.9.4.1	Test Station T(46-1)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
_____	8.9.4.2	Test Station T(46-2)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and U.G. Line *	ON _____ Volts OFF _____
_____	8.9.4.3	Test Station T(46-3)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 30-inch CMP *	ON _____ Volts OFF _____
_____	8.9.4.4	Test Station T(46-4)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 8-inch RW *	ON _____ Volts OFF _____
_____	8.9.4.5	Test Station T(46-5)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and U.G. Line *	ON _____ Volts OFF _____
_____	8.9.4.6	Test Station T(46-6)	
		Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____ Volts OFF _____
		Reference Electrode and 12-inch RW *	ON _____ Volts OFF _____

_____ 8.9.4.7	Test Station T(46-7)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____
	Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____	OFF _____
	Reference Electrode and 12-inch RW *	ON _____	OFF _____
_____ 8.9.4.8	Test Station T(46-8)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____
	Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____	OFF _____
	Reference Electrode and 4-inch COND DR *	ON _____	OFF _____
_____ 8.9.4.9	Test Station T(46-9)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____
	Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____	OFF _____
	Reference Electrode and 3-inch V113 *	ON _____	OFF _____
_____ 8.9.4.10	Test Station T(46-10)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____
	Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____	OFF _____
	Reference Electrode and 4-inch COND DR *	ON _____	OFF _____
_____ 8.9.4.11	Test Station T(46-11)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____
	Reference Electrode and 4-inch SN-200-M9 w/6" ENC-M26a	ON _____	OFF _____
	Reference Electrode and U.G. Line *	ON _____	OFF _____
_____ 8.9.4.12	Test Station T(46-12)		
	Reference Electrode and 4-inch SL-100-M9 w/6" ENC-M26a	ON _____	Volts OFF _____

Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

ON _____ OFF _____

Reference Electrode and 12-inch RW *

ON _____ OFF _____

8.9.4.13

Test Station T(46-13)

Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Volts
ON _____ OFF _____

Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

ON _____ OFF _____

Reference Electrode and U.G. Line *

ON _____ OFF _____

Reference Electrode and U.G. Line *

ON _____ OFF _____

8.9.4.14

Test Station T(46-14)

Reference Electrode and 4-inch
SL-100-M9 w/6" ENC-M26a

Volts
ON _____ OFF _____

Reference Electrode and 4-inch
SN-200-M9 w/6" ENC-M26a

ON _____ OFF _____

Reference Electrode and 3-inch V-714
w/6" ENC *

ON _____ OFF _____

Reference Electrode and U.G. Line *

ON _____ OFF _____

8.9.4.15

Test Station T(46-15)

Reference Electrode and U.G. Line *

Volts
ON _____ OFF _____

Reference Electrode and U.G. Line *

ON _____ OFF _____

Reference Electrode and U.G. Line *

ON _____ OFF _____

8.9.4.16

Turn the Mode switch, on the Wave Form Analyzer, to the OFF position and disconnect leads.

8.9.4.17

Open disconnect switch at the rectifier.

8.9.4.18

Close the input circuit breaker on existing Rectifiers 11 and 14 that were opened in previous Step.

8.9.5

Testing complete, secure from test.

END OF TEST

EXCEPTION NO.		Project No.		ATP No.		Rev.	
Recorded by			Organization		Date Recorded		ATP Page No.
Step No.		Requirement					
Description of Problem							
Objector 1 (Name/Organization)				Objector 2 (Name/Organization)			
Planned Action							
Action Taken							
RETEST EXECUTION AND ACCEPTANCE							
Retest Installation Contractor		Date		Recorder		Date	
Witness 1 (Name/Organization)		Date		Witness 2 (Name/Organization)		Date	
Field Engineering		Date		Test Director (Name/Organization)		Date	
Design Engineering (Author of ATP)		Date		A-E Project Engineer		Date	
APPROVAL AND ACCEPTANCE – OPERATING CONTRACTOR							
☐ Retest Approved and Accepted ☐ Exception Accepted-as-is* ☐ Other*							
* Explanation							
Approver 1		Date		Approver 2		Date	
Approver 3		Date		Approver 4		Date	

KEH-428 (6-85)