D-ZERO
COLLISION HALL
VENTILATION
MEASUREMENTS

D-ZERO ENGINEERING NOTE # 3823.115-EN-567

September 5, 2002

Author: Russell A. Rucinski

Project Engineer

PPD/MSD/D0 Operations

This engineering note documents air velocity measurements taken on September 5, 2002 for the D-Zero collision hall.

These measurements were done after changes were made to the building dampers, DM-1, DM-2, and DM-14 such that the collision hall would be at a slight positive pressure.

Measurements were made by Pete Simon and Mike Sarychev. They systematically took velocity measurements across the duct cross sections. Their raw measurements are included.

ENGINEERING NOTE

FERMILAB

SECTION
PpB/MD
Dg OPS

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

D-ZERO COLLISION HALL
VENTILATION

NAME

Russ Rucinski

DATE

9-5-02

REVISION DATE

VENTILATION NUMBERS IN CFM (FLO/MIN)

{ ACTUAL MEASUREMENTS BY M. SARYCHEV & P. SIMON 9-5-02 }

ASS'Y
HALL

DPT-1
.02" H₂O

SLIGHT
POSITIVE
PRESSURE

REF. D0 COLL HALL ODH ANALYSIS EN-332, REV. B 2/2001

Russ Rucinski

From: "Russ Rucinski" <rucinski@fnal.gov>
To: "Mike Geynisman" <hope@fnal.gov>
Cc: "Mike Sarychev" <sarychev@fnal.gov>; "Dan Markley" <dmarkley@fnal.gov>; "Jim Fagan" <jefagan@fnal.gov>; "Pete Simon" <pgs@fnal.gov>
Sent: Thursday, September 05, 2002 2:37 PM
Subject: Ventilation measured for D-Zero Collision hall

Mike,

I want to update you on our ventilation since you are the D0 cryo safety panel chair and are aware of our recent concerns of getting helium from the Tev.

You will receive a sketch via lab mail of the current ventilation measurements for the D-Zero collision hall.

The ventilation rates are about twice that required for the ODH analysis (Ref. Collision hall ODH analysis 3740.510-EN-332 rev. B dated 2/2001).

A value of 2800 cfm was used in the primary (fresh air supply only) analysis. We actually measured fresh intake at 6330 cfm.

A value of 2720 cfm was used in the secondary (forced contaminated exhaust) analysis. We measured 4000 cfm out of the cryo fan, EF-7.

We now have the collision hall well sealed from the Tev tunnel and are running at a slight, 0.02 "H₂O pressure. Our collision hall helium levels are reduced to less than 50 ppm, whereas we are measure 1000 to 2000 ppm on the Tev side of our plastic barriers. We plan to keep this ventilation configuration.

There is no action required by the panel (or myself) since minimum values required by the ODH analysis are exceeded. Damper positions are limited by software such that the fresh air ventilation will stay the same or increase. There is no control on EF-7, it is just left on manually at the breaker.

Russ Rucinski, Project engineer for PPD/MD/D0 Ops

P.S. My thanks to Mike Sarychev and Pete Simon for doing the measurements.

9/5/2002

FERMILAB
ENGINEERING NOTE

SECTION

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

FRESH AIR INTAKE

NAME

DATE

9-5-02

REVISION DATE

Fresh air supply

$$2' \times 6' = 12 \text{ ft}^2$$

527 ft/min aver.

X

12

6328 ft³/min

VELOCITY
NUMBERS ARE IN FT/MIN

FERMILAB

ENGINEERING NOTE

SECTION

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

COLLISION Hall RETURN

NAME

DATE

9-5-02

REVISION DATE

AMU-1 CH Return
30" x 60" = 12.5 ft²

1203 1401 1475 1253
• • • •

1086 1382 1479 1543
• • • •

1225 1207 1506 1522
• • • •

1391 1348 1437 1157
• • • •

1379 1279 1359 1233
• • • •

1182 1239 1299 1419
• • • •

$U = 1334 \text{ ft/min}$
 $\times$
 12.5

16675 cfm

FERMILAB
ENGINEERING NOTE

SECTION

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

COLLISION HALL SUPPLY

NAME

DATE

9-5-02

REVISION DATE

CH supply
 $32'' \times 42'' = 9.33 \text{ ft}^2$

1635	1670	1944	1231	1367	1845
2097	2388	2452	2446	2291	2012
2158	2382	2446	2368	2191	1855
1757	1948	2293	2781	2889	2246
.	.	.	.	.	.
1372	1199	1388	2629	2656	2610

$V_{ave} = 2085 \text{ ft/min}$

19450 cfm

FERMILAB
ENGINEERING NOTE

SECTION

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

COLLISION HALL EXHAUST

NAME

DATE

9-5-02

REVISION DATE

exhaust DHU-1
 $3' \times 4' = 12 \text{ ft}^2$

300	434	440	366
302	273	388	246
269	186	194	382
182	223	50	100

← FLOWS (fpm)

$$\begin{array}{r} 260 \text{ ft/min ave.} \\ \times \\ 12 \\ \hline 3115 \text{ ft}^3/\text{min} \end{array}$$

FERMILAB

ENGINEERING NOTE

SECTION

PROJECT

SERIAL-CATEGORY

PAGE

SUBJECT

EF-7 EXHAUST

NAME

DATE

9-5-02

REVISION DATE