DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency Thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

NOV 16 1967

ACNP-67530

MASTER

SECOND MONTHLY OPERATIONAL REPORT
ON THE
LA CROSSE BOILING WATER REACTOR
FOR THE MONTH OF

August 1967

Contract No. AT(11-1)-850

LEGAL NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or

B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.

ALLIS-CHALMERS
Atomic Energy Division
6935 Arlington Road
Bethesda, Maryland 20014

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

CONTENTS

<u>LIST OF TABLES</u>	iv
<u>LIST OF FIGURES</u>	v
1. <u>SUMMARY</u>	1-1
2. <u>TESTING</u>	2-1
2.1 TEST 103 - CONTROL ROD CALIBRATION	2-1
2.2 TEST 104 - SHUTDOWN MARGIN	2-2
2.2.1 28-Rod Bank Criticals	2-2
2.2.2 Small Bank Criticals	2-3
2.3 TEST 105 - CORE EXCESS REACTIVITY	2-5
2.3.1 Boric Acid Addition and Removal	2-5
2.3.2 Criticality Tests	2-6
2.3.3 Bank Calibrations	2-8
2.3.4 Core Excess Reactivity	2-11
2.4 TEST 106 - NEUTRON FLUX DISTRIBUTION	2-18
2.4.1 Irradiation of Foils	2-18
2.4.2 Axial Flux Distribution	2-18
2.4.3 Radial Flux Distribution	2-26
2.4.4 Inter-pin Flux Distribution	2-26
2.4.5 Intra-element Flux Distribution	2-26
2.4.6 Edge and Corner Fluxes	2-27
2.4.7 Comparison of Measured and Calculated Flux Distributions	2-27
2.4.8 Flux Distribution in the Control Rod Bank	2-29
2.4.9 Power Level Determination	2-29
2.5 TEST 108 - INSTALLATION OF Sb-Be NEUTRON SOURCE	2-35
3. <u>OPERATIONS</u>	3-1
3.1 REACTOR PERFORMANCE	3-1
3.2 SHUTDOWN MARGIN	3-1
3.3 EQUIPMENT PERFORMANCE	3-3
3.3.1 Control Rod Drive Gas Leakage	3-3

4.	<u>RADIOLOGICAL PHYSICS AND CHEMISTRY</u>	4-1
4.1	RADIOLOGICAL PHYSICS	4-1
4.1.1	In-Plant Health Physics Monitoring Data	4-1
4.1.2	Environmental Monitoring	4-1
4.1.2.1	Environmental Surface Water Activity Measurements for June, 1967	4-1
4.1.2.2	Environmental Air Particulate Activity Measurements for June, 1967	4-2
4.1.3	Waste Disposal	4-2
4.2	WATER CHEMISTRY	4-2
5.	<u>MAINTENANCE</u>	5-1

APPENDIX A - Schedule and Status Information

TABLES

103-1	Poison Distance Above Top of Fuel (Rod Fully Inserted)	2-1
104-1	28-Rod Bank Critical Positions	2-2
104-2	3- and 4-Rod Bank Criticals	2-3
105-1	Boric Acid Concentration Data	2-5
105-2	Bank Critical Positions (Dial Indication)	2-6
105-3	Bank Calibrations Before and During the Boric Acid Test	2-11
108-1	Count Rates for Various Detector Configurations	2-36

FIGURES

105.1	Correlation of Boric Acid Concentration and Withdrawn Critical Position of the 29-Rod Bank	2-7
105.2	29-Rod Bank Calibration	2-10
105.3	Inferred Excess Reactivity vs. Boric Acid Concentration - 29-Rod Bank	2-13
105.4	Inferred Excess Reactivity vs. Boric Acid Concentration - 24-Rod Bank	2-14
105.5	Inferred Excess Reactivity vs. Boric Acid Concentration - 22-Rod Bank	2-15
105.6	k_{∞} vs. Boric Acid Concentration (PDQ Cell Calculations)	2-17
107.1	Control Rod Configuration for Initial Power Operation	2-19
107.2	Axial Flux Distribution Through Two Fuel Elements	2-20
107.3	Radial Flux Distribution at Various Heights Above the Bottom of the Fuel	2-21
107.4	Foil Locations to Obtain Inter-Pin and Intra-Element Flux Distribution	2-22
107.5	Detailed Flux Map Through Elements F-6 and F-8	2-23
107.6	Lateral Flux Traverses Through the Centerlines of Elements F-6 and H-8	2-24
107.7	Values of Corner Fuel Activities for Three Fuel Elements	2-25
107.8	Axial Flux Element F-6	2-28
107.9	Calculated and Measured Axial Flux Distribution	2-30
107.10	Calculated and Measured Axial Flux Distribution	2-31
107.11	Measured and Calculated Axial Flux Distribution in Control Rod Bank Region	2-32
108.1	Antimony Rod Calibration Performed at Test Reactor	2-37
108.2	Effect of Counter Position in Lower Tube	2-38
108.3	Effect of Source Height on Detector in Upper Tubes	2-39
108.4	Detector Inter-Calibration Curve	2-40

1. SUMMARY

This is the second of the Monthly Operating Reports which will cover the startup and operation of the La Crosse Boiling Water Reactor (LACBWR) designed and constructed by Allis-Chalmers. This reactor is being operated under Provisional Operating Authorization No. DPRA-5, issued July 3, 1967, which authorizes Allis-Chalmers to use and operate the reactor at powers up to 165 Mwt. Initial operation is limited to 1 Mwt until the completion of certain systems which are required for power levels above 1 Mwt.

The low power program continued during August until its successful completion on August 24, 1967. Tests 105 and 107 were conducted concurrently and without difficulties during the first half of the month. Five separate boric acid concentrations were utilized. From the results of Test 105 it is concluded that the core (cold, unrodded) k_{eff} is 1.20 ± 0.005 .

Additional information for use in determination of the shutdown margin was obtained (Test 104). Preliminary results indicate the shutdown margin to be in the vicinity of 3 percent Δk .

The antimony rod, activated at Babcock and Wilcox's test reactor, was received on August 9, 1967 and was placed in the reactor on August 21. Due to the low count rates obtained on one of the source range channels, provisions have been made to place a second Sb-Be source in the reactor prior to power escalation. In addition, the feasibility of using a detector of higher sensitivity is also under study in case delays or difficulties should occur in delivery of the second Sb-Be source.

Gas leakage from some of the control rod drive accumulators was the only equipment malfunction of any significance which occurred during the month. In seven out of eight cases, the leakage was slow enough so that it did not interfere with operation of the reactor. In the eighth case (rod drive number 4) it was decided to put the drive in its fully inserted position until it could be overhauled. All the drive accumulators will be disassembled and inspected during the coming final construction period.

2. TESTING

2.1 TEST 103 - CONTROL ROD CALIBRATION

During the reduction and interpretation of the low power program data, it was brought out that, on the average, there is a 1.67-in. difference between the indicated and the actual rod positions, i.e., actual rod position = dial position - 1.67 in.

All test results issued from now on will indicate whether the rod positions given are "actual" or "indicated".

Table 103-1 gives (in inches) the position above the fuel of the poison section of each rod when the dial indication is zero.

TABLE 103-1

POISON DISTANCE ABOVE TOP OF FUEL (ROD FULLY INSERTED)

<u>Rod No.</u>	<u>In.</u>	<u>Rod No.</u>	<u>In.</u>
1	1.647	16	1.590
2	1.779	17	1.594
3	1.592	18	1.668
4	1.620	19	1.627
5	1.665	20	1.672
6	1.565	21	1.651
7	1.808	22	1.532
8	1.605	23	1.793
9	1.638	24	1.710
10	1.627	25	1.720
11	1.685	26	1.815
12	1.680	27	1.672
13	1.643	28	1.605
14	1.685	29	1.792
15	1.750	avg. distance = 1.67 in.	

2.2 TEST 104 - SHUTDOWN MARGIN

A complete description of the data and method of approach used to determine the shutdown margin during fuel loading was given in the July monthly report (ACNP-67529). However, as stated there, the normalization of the computer model to measurement had not been completed. This normalization was postponed until the end of the low power testing, when more data would be available.

Subsequent to the loading of the core, further measurements were made and data obtained to facilitate this task of determining the minimum shutdown margin of the fully loaded core.

2.2.1 28-Rod Bank Criticals

The critical position of the 28-rod bank with the 29th rod fully withdrawn was measured for each differently located rod. This data is given in Table 104-1.

TABLE 104-1

28-ROD BANK CRITICAL POSITIONS

29-Rod Bank Crit. Pos. = 9.84 in.

<u>Rod Withdrawn</u>	<u>28-Rod Bank Critical Position*</u>
#1	9.388 in.
#4 (2, 3, 5)	9.286 in.
#10 (6, 8, 12)	9.135 in.
#11 (7, 9, 13)	9.051 in.
#20 (14, 17, 23)	9.705 in.
#21 (15, 16, 22, 18, 19, 24, 25)	9.303 in.
#28 (26, 27, 29)	9.749 in.

*Actual rod position. For dial reading add 1.67 in.

The rod that was actually measured is shown without parentheses at the left in the "Rod Withdrawn" column; the rods that are symmetrically located are shown in parentheses.

It should be noted that the data in Table 104-1 shows which control rod is the strongest when withdrawn from the 29-rod bank critical position; but further reduction and analysis is required to determine which rod is the strongest when withdrawn from the 29 rods fully inserted condition. This analysis is currently being performed.

From the data in Table 104-1, the configuration with the least shutdown margin will be determined by normalizing the calculational model to the measurements given in the table. The normalization of the computer model to these measured bank positions is currently being done, and it will be completed in September.

2.2.2 Small Bank Criticals

At the conclusion of Test 107, another set of measurements were made as an addendum to Test 104. These measurements had the objective of obtaining data which would aid in determining the shutdown margin. The critical position of a 4-rod bank on the periphery of the core was measured with all other rods fully inserted. The 4-rod bank consisted of rods number 10, 19, 20 and 21. A period measurement on the 4-rod bank was not practical because of the relatively high worth of this bank; instead, a period measurement was made by withdrawing rod number 20 from the bank.

In addition to the 4-rod bank measurements, 3-rod bank measurements were also performed. The critical position of rods number 10, 19, and 21 were measured with rod 20 fully withdrawn and all other rods fully inserted. As in the case of the 4-rod bank, a period measurement was made by withdrawing a single rod (rod number 10) from the bank. Table 104-2 summarizes the results of the 3- and 4-rod measurements.

TABLE 104-2

3- AND 4-ROD BANK CRITICALS

Description	Rod No. and Position*				Rod Used for Period	¢/in. of Rod
	10	19	20	21		
4-rod critical	17.1 in.	17.61 in.	16.94 in.	17.97 in.	#20	21.3¢/in.
3-rod critical	15.19 in.	15.57 in.	out	14.94 in.	#10	35¢/in.

*Actual rod position. For dial reading, add 1.67 in.

The data in Table 104-2 was used to normalize the computer calculational model to experiment in the following manner. The input constants to the computer are varied until the calculated k_{eff} with the rods at the measured position is ~ 1.00 ; then the rod (or rods) are moved, and a ¢/in. is determined and compared with the experiment results; a differential rod worth curve is generated for the partial bank to determine shutdown margin.

Currently, a set of constants have been found that will duplicate the critical positions of the 3-rod bank. (These same constants also reproduce the 29, 24 and 22 rod bank positions.) The reproduction of the ¢/in. has not been as successful and is being investigated further. However, an estimate of the shutdown margin with rod 20 fully withdrawn can still be obtained if the assumption is made that the shape of the differential rod worth curve as determined by the computer is valid.

$$\begin{aligned}
 \Delta k \text{ (actual shutdown)} &= \Delta k \text{ (calc. shutdown)} \frac{\phi/\text{in. (meas.)}}{\phi/\text{in. (calc.)}} \\
 &= 0.021 \times \frac{35}{22} \\
 &= 0.033
 \end{aligned}$$

This determination of shutdown is presently being examined to ascertain whether a closer agreement in the measured and calculational $\phi/\text{in.}$ is possible without affecting the critical position calculated, and what effect this has on the shape of the differential rod worth curve.

2.3 TEST 105 - CORE EXCESS REACTIVITY

2.3.1 Boric Acid Addition and Removal

In order to determine the excess reactivity in the 72-element core with all rods out, and to obtain a bank calibration in the process, boric acid was added to the reactor water in five steps. Another reason for boration stems from a desire to irradiate foils in a control rod configuration somewhat representative of that likely to be encountered during power operation. Finally the reactivity worth of boric acid offers another means of checking the theoretical calculation model used, since agreement between calculations and experiment here would mean the relative neutron absorptions in water versus fuel are being computed accurately.

Table 105-1 shows the steps used in acid addition. The first step consisted of weighing out only 10.2 lb of boric acid, dissolving it in a special tank, and draining the tank into the reactor during decay heat pump operation. This step was used to prove out the workability of this procedure. The system water volume was kept constant during the entire test by using reactor water pumped to the dissolving tank and returning it to the reactor. It was found that the 885 gpm-capacity decay heat pump is more than adequate for mixing. Samples from the top and bottom of the reactor water, taken as soon as 30 min. after the end of the addition, showed that an equilibrium concentration to within titration accuracy (~ 2 ppm) had been reached. Visual indication of the increase in boric acid concentration was also immediately evident from the conductivity recorder; it increased $1 \mu\text{mho/cm}$ for every 840 ppm added.

TABLE 105-1

BORIC ACID CONCENTRATION DATA

<u>Step No.</u>	<u>Total Pounds of H_3BO_3 in Reactor Water</u>	<u>Titration Result, ppm</u>	<u>Inferred System Volume, gal.</u>
1	10.2	152	8040
2	70.3	1015	8310
3	148.3	2101	8470
4	254.3	3572	8540
5	394.3	5489	8610
6	--	78	--

A discrepancy in the test appeared when the water volumes of Table 105-1, obtained from the mass and ppm, were higher than the measured volumes; before the test, 6996 gal were obtained from a primary system water fill, corrected for volume not used in this test; after the test, 6750 gal were measured leaving the system during a water dump. Also, the above table shows a gradual increase in the effective borated volume over a period of several days, as if spreading into undrainable "dead" areas, or as if stagnant volumes of water were occurring. The volume discrepancy was resolved when sampling of

the refilled primary system, after dumping 6750 gal of primary water, indicated significant concentrations of boric acid. This is further evidence that volume in the order of 1500 gal of "nondrainable" water exists (water whose exact location in the system was never firmly identified).

The sixth step in Table 105-1 is the boric acid concentration after several dumps and refills of the primary system. An additional check on this titrated result appears in Table 105-2. The critical position of the 29-rod bank at 78 ppm is essentially halfway between the 0 and 152 ppm values, indicating that at this stage the removal of boric acid was almost completed, but the presence of the still-remaining boric acid was accurately known.

2.3.2 Criticality Tests

After each acid addition, the reactor was taken to critical in order to obtain critical positions of control rod banks and to carry out calibrations of these banks by various methods. The critical position data is as follows:

TABLE 105-2

BANK CRITICAL POSITIONS (Dial Indication)*

<u>Step No.</u>	<u>ppm of H₃BO₃</u>	<u>29-rod bank, in.</u>	<u>24-rod bank, in.</u>	<u>22-rod bank, in.</u>
0	0	11.511	13.406	14.332
1	152	11.792	13.810	14.773
2	1015	13.373	16.089	17.545
3	2101	15.903	20.725	23.321
4	3572	21.732	32.920	42.298
5	5489	47.355	--	--
6	78	11.648	--	--

*All rod positions given are dial indication readings. For actual position, subtract 1.67 in.

The 24-rod bank used includes rods number 1, 6, 8, 10 and 12, which remain fully inserted; in the 22-rod bank, rods number 1, 7, 11, 18, 19, 24, and 25 remain fully inserted.

Although the furthest withdrawn position of the 29-rod bank is seen to be only a little beyond the core midplane, this position in fact represents a point quite nearly completely withdrawn in terms of reactivity. The data correlation in Fig. 105.1 shows that a fully withdrawn state requires approximately an additional 450 ppm beyond the maximum 5489 ppm added.

CORRELATION OF BORIC ACID CONCENTRATION AND
WITHDRAWN CRITICAL POSITION OF THE 29-ROD BANK

FIG. 105.1

2.3.3 Bank Calibrations

Prior to adding boric acid, calibration of 28- and 29-rod banks were obtained by the following methods (previously described and reported in the July 1967 monthly report):

- (a) Partial bank method, ratioing a period calibration of a few rods up to a full bank result by either subcritical count rates or by computer worths;
- (b) Rod-drop method, using a 2-sec insertion;
- (c) Calibrated rod trade method, using the critical position of the bank and a period method calibrated rod.

During the boric acid test, these methods were continued and were applied at various positions achieved by the banks.

The addition of known amounts of boric acid offered a fourth and presumably quite accurate method of obtaining a bank calibration: one obtains the entire shape of the calibration curve by noting distances moved by the bank per ppm of boric acid added. Then, at one point on this curve, an accurate absolute bank calibration (by the period method on the entire bank) is used to normalize the calibration curve to cents per in.

Figure 105.1 was used to correlate the bank positions at withdrawn positions H with the ppm of boric acid present. This almost straight line was a preferred method of keeping data during the test because it allowed one to make accurate predictions of expected bank positions at successive boric acid additions. The theoretical basis for the straightness of the slope in Fig. 105.1 is based on the criticality relation:

$$1 + \frac{M^2 \pi^2}{(H + \lambda)^2} + M^2 B_r^2 = \frac{k_{\infty}}{1 + \alpha c}$$

$$c = \frac{k_{\infty}}{\alpha(1 + M^2 B_r^2)} \times \frac{1}{1 + \frac{M^2 \pi^2}{(H + \lambda)^2 (1 + M^2 B_r^2)}} - \frac{1}{\alpha}$$

where c is the ppm of boric acid, α is a constant, k_{∞} is k_{∞} without any boric acid, M^2 is the migration area, B_r^2 is the radial buckling, and λ is an effective total axial

reflector savings of the unrodded height H core. Evidently, c is expected to be linear with respect to

$$\left[1 + \frac{49.2}{(H + 2)^2} \right]^{-1},$$

where H is in inches, $\lambda = 2$ in. (being somewhat arbitrarily chosen), and where a value of $M^2 = 33 \text{ cm}^2$ was used.

The 29-rod bank was calibrated by the period method only at 48.83 in., with 9.6 ¢/in. resulting. (At other bank positions, the motion of the bank would be too small to read accurately and also to give an acceptable positive period.) At this position, the slope of Fig. 105.1 is 25.3 ppm/in. Hence

$$\text{boric acid worth at 48.83 in. and 5489 ppm} = \frac{9.6 \text{ ¢/in.}}{25.3 \text{ ppm/in.}} = 0.38 \text{ ¢/ppm.}$$

In order to obtain the entire calibration curve of Fig. 105.2, the slope of Fig. 105.1 at various points in ppm/in. is multiplied by the boric acid worth at that concentration; namely

$$\frac{0.45}{1 + 0.18 \frac{c}{5489}} \text{ ¢/ppm}$$

(since at $c = 0$ ppm, the boric acid is 18 percent stronger than at 5489 ppm, due to 18 percent less absorption at $c = 0$ ppm.) The curve is therefore normalized to the period calibration of the bank at 5489 and 48.83 in.

Also shown on Fig. 105.2 are calibration points obtained by other methods. Except for the X's, which are from the partial bank method using subcritical counts (and known to have perhaps systematic errors), the agreement between the curve and other methods is good.

Prior to boric acid addition, and during the test, there were calibrations of 24-rod and 28-rod banks. Most of the values in Table 105-2 have been previously reported (see the

29-ROD BANK CALIBRATION

FIG. 105.2

July 1967 monthly report); but they are now worth comparing to the 29-rod calibration of Fig. 105.2:

TABLE 105-3

BANK CALIBRATIONS* BEFORE AND DURING THE BORIC ACID TEST

Rod configuration	Calibration for this configuration				Value of 29-rod bank cali- bration from boric acid
	By rod trade	By partial bank		By rods insert	
		using counts	using computer		
24-rod bank (#1, 6, 8, 10, & 12 inserted)		227¢/in. at 13.71 in.			200¢/in. at 13.71 in.
28-rod bank (#20 out)				191¢/in. at 11.08 in.	257¢/in. at 11.89 in.
28-rod bank (#20 out)		337¢/in. at 11.61 in.	265¢/in. at 11.61 in.		
28-rod bank (#4 out)	217¢/in. at 11.4 in.				
28-rod bank (#11 out)	283¢/in. at 11.2 in.				

*All rod positions given are dial indicated readings. For actual position, subtract 1.67 in.

Computer results for the 28- and 29-rod bank worths at the same location indicate that these should be equal to within a few percent. Recognizing this, one sees that the rod trade method above lends support to the validity of the boric acid method of rod calibration. The partial bank (based on subcritical counts) and rods insert methods again give results above and below, respectively, the results from the boric acid calibration of the 29-rod bank; while the partial bank method, using computer factors, gives a result in good agreement with results obtained by using the boric acid method.

2.3.4 Core Excess Reactivity

Preliminary estimates of core excess reactivity have been made by two semi-independent methods: analysis of the boric-acid test results, and the use of extrapolated test results together with PDQ cell calculations of k_{∞} vs. ppm. The two methods are in good agreement; accordingly, it is tentatively concluded that the core (cold, unrodded) k_{eff} is 1.20 ± 0.005 . Further analyses will be made to confirm or to adjust this number.

Boric acid test results are shown in Fig. 105.1 and Table 105-2. In order to extrapolate to the fully withdrawn ppm values for each control rod bank, the following analysis was

performed. For the 29-rod bank a radial buckling of 0.009, an M^2 of 33 cm², and a clean k_{∞} of 1.245 were assumed. (The parameters chosen were the prestartup calculated values, but the results are relatively insensitive to the values of these parameters.) The upper reflector savings required to match the 0 ppm 29-rod bank critical position was calculated as 5.4 cm from

$$k_{\text{eff}} = k_{\infty}(1 + B^2 M^2)^{-1} = 1$$

where

$$B^2 = B_r^2 + B_z^2$$

$$B_z^2 = \left(\frac{\pi}{Z + RS}\right)^2$$

Z = bank position (cm withdrawn)

For each succeeding 29-rod critical bank position, values of $k_{\text{eff}} - 1$ were calculated from the measured Z and the above constants. A curve of $k_{\text{eff}} - 1$ vs. ppm was drawn for the five measured points and extrapolated to the $k_{\text{eff}} - 1$ value corresponding to the full core height of 82.92 in. (See Fig. 105.3.) Thus, it was determined that 5940 ppm would have been required for an all-rods-out just critical core. The corresponding k_{eff} value is 1.202. The advantage of using the $k_{\text{eff}} - 1$ vs. ppm curve is that it is approximately linear, as would be expected on theoretical grounds. The bank position vs. ppm curves has too much curvature to allow unique extrapolation.

A similar procedure was used for the 24- and 22-rod banks (Figs. 105.4, 105.5) except that different radial bucklings were used, i.e., those required for criticality at the measured 0 ppm bank positions, and the corresponding axial bucklings. The difference between these radial bucklings and the actual geometric bucklings is a measure of the 5- and 7-rod worths. The corresponding reactivities were added to the extrapolated $k_{\text{eff}} - 1$ values for 82.92 in. to get the all-rods-out reactivities. The extrapolated results were $k_{\text{eff}} = 1.196$, (4860 ppm) and $k_{\text{eff}} = 1.196$, (4320 ppm), respectively, for the 24- and 22-rod banks. The average of the inferred k_{eff} values for the three different rod banks provides the best presently available estimate of core excess reactivity, which is $k_{\text{eff}} = 1.198$.

Previously calculated k_{∞} vs. ppm results may also be used to estimate core reactivity. Figure 105.6 shows PDQ cell results for Zr and s.s. shrouded elements. The slopes of these curves are -0.0360 and -0.0300 Δk per 1000 ppm, respectively. Using reactivity weighting factors of 0.40 and 0.60 for s.s. and Zr elements (these factors being determined from cold, clean unrodded FLARE power distributions), the average "core" slope is -0.0324 Δk

INFERRED EXCESS REACTIVITY VS. BORIC ACID
CONCENTRATION - 29-ROD BANK

INFERRED EXCESS REACTIVITY VS. BORIC ACID
CONCENTRATION - 24-ROD BANK

INFERRED EXCESS REACTIVITY VS. BORIC ACID
CONCENTRATION - 22-ROD BANK

FIG. 105.5

per 1000 ppm. In addition to reducing k_{∞} , the boric acid increases leakage because of increased neutron absorption in the reflector. It is estimated that 6000 ppm will reduce the reflector savings to about 1/2 of its unborated value. This is equivalent to approximately $-0.0025 \Delta k$ or $-0.0004 \Delta k$ per 1000 ppm. Hence the total boric acid reactivity effect is $-0.0328 \Delta k$ per 1000 ppm. Using the 5940 ppm all-rods-out value inferred above, the core excess reactivity is $k_{eff} = 1.195$, which is in excellent agreement with the values quoted above.

The k_{∞} vs. ppm results of Fig. 105.3, together with the M^2 vs. ppm, were the basic physics input used in FLARE calculations performed in conjunction with the boric acid tests. The other FLARE input parameters were normalized to yield the correct 0 ppm critical positions for each bank, and predictions of critical positions for various boron loadings were then calculated. These calculations were intended as preliminary estimates, to be used in guiding site personnel during the course of the tests.

During the boric acid tests, the measured parameters (such as bank positions and boric acid concentration) were used as input to the computer model, and predictions of the next step were made. As stated earlier, the difference in indicated and actual rod positions is significant, especially for the low ppm conditions; and those normalizations are being redone.

k_8 VS. BORIC ACID CONCENTRATION
(PDQ CELL CALCULATIONS)

FIG. 105.6

2.4 TEST 107 - NEUTRON FLUX DISTRIBUTION

2.4.1 Irradiation of Foils

Prior to the principal foil irradiation run, a test run (August 7, 1967) with foils in fuel element H-6 was performed to verify that a suitable count rate from a selected irradiation of 84×10^{-5} amp sec and 39×10^{-5} amp sec, according to the in-core channels B and N-6 ion chambers respectively could be obtained. The selected irradiation was based on calculations using neutron flux sensitivity of ion chambers, in combination with the time integrated flux required to adequately activate gold. It was concluded, after counting the test foils, that it was preferable to increase the exposure time by a factor of six.

The final and principal foil run (August 9, 1967) irradiated 100 foils placed in 7 elements as follows:

- 13 in F-6 to obtain an axial distribution
- 13 in H-8 to obtain an axial distribution
- 11 in F-6 to obtain an inter-pin distribution
- 10 in H-8 to obtain an inter-pin distribution
- 10 in F-6 to obtain an intra-element distribution
- 10 in H-8 to obtain an intra-element distribution
- 17 distributed among F-7, F-8, F-9, G-6 and K-6 to obtain a radial distribution
- 16 distributed among elements F-6, F-7, F-8, and H-8 to obtain fluxes on the
_____ edges and corners
- 100 total

Of these, nine foils were within cadmium covers in order to measure the epithermal flux at selected locations. The seven elements utilized for the foil measurements are shown in Fig. 107.1 (marked with the letter "F").

The irradiation run consisted of bringing the reactor critical when 3523 ppm of boric acid was present, and then proceeding to 42.863 in. on the 22-rod bank (rods number 1, 7, 11, 18, 19, 24, and 25 fully inserted) for an 81-sec period. At 0.333×10^{-5} amps on the channel No. 6 ion chamber, the reactor power rise was stopped and held constant for 600 sec. This gave an integrated current of $681 \times 0.333 \times 10^{-5} = 227 \times 10^{-5}$ amp sec.

After shutdown, the elements with foils were pulled up; the foils were taken to the counting room and were counted in a scintillation counter for the next couple of days. The count rate for each foil was corrected for decay back to the time of shutdown, and also converted to total disintegrations (of all γ energies) per min, using the counter efficiency. This, divided by the foil weight (typically 0.05 gm), is the dpm/gm plotted in the results below. (See Figs. 107.2 through 107.7.)

2.4.2 Axial Flux Distribution

An axial flux distribution was obtained in the center element F-6, and an average element H-8 from foils in a plastic holder in the element. The results for both bare and cadmium-

CONTROL ROD CONFIGURATION FOR INITIAL POWER OPERATION FIG. 107.1

AXIAL FLUX DISTRIBUTION THROUGH TWO FUEL ELEMENTS

FIG. 107.2

RADIAL FLUX DISTRIBUTION AT VARIOUS HEIGHTS ABOVE THE
BOTTOM OF THE FUEL

FIG. 107.3

FOIL LOCATIONS TO OBTAIN INTER-PIN AND INTRA-ELEMENT
FLUX DISTRIBUTION

FIG. 107.4

DETAILED FLUX MAP THROUGH ELEMENTS F-6 AND F-8

FIG. 107.5

LATERAL FLUX TRAVERSES THROUGH THE CENTERLINES OF ELEMENTS F-6 AND H-8

FIG. 107.6

VALUES OF CORNER FUEL ACTIVITIES FOR THREE FUEL ELEMENTS

FIG. 107.7

covered foils are shown in Fig. 107.2. As expected, the flux is cosine-shaped in the region between the bank tip and fuel top, and is exponentially decreasing in the rodded region below the bank tip.

A number of cold core physics characteristics are readily obtainable from Fig. 107.2. By fitting $\cos[B_z(Z - Z_0)]$ to the flux shape in the region above the bank, one finds $B_z = \pi/(H + \lambda)$ to be 0.0677 in.^{-1} , where $H = 41.4 \text{ in.}$ and $\lambda = 5 \text{ in.}$ as the (reasonably expected) effective top plus bottom reflector savings on the 41.4 in. high fuel zone above the bank. By fitting $e^{-\gamma(Z - Z_1)}$ to the rodded region, one obtains its axial buckling $\gamma^2 = 0.00388 \text{ cm}^{-2}$.

2.4.3 Radial Flux Distribution

Foils were inserted at three axial locations in elements along the north-south and the east-west directions in order to obtain radial flux distributions. The results shown in Fig. 107.3 reflect chiefly the effects of the seven inserted control rods superimposed on the usual Bessel function distribution. One can see the depressing effect of the center rod in the east-west direction, as it is three elements away from the other inserted rod number 19; this is less evident in the north-south direction, for the center rod is only two elements away from the inserted rod number 11. The highest point in Fig. 107.3 is essentially at the peak core flux location in the G-6 element, both axially and radially.

2.4.4 Inter-pin Flux Distribution

The detailed behavior of the flux between individual fuel pins was measured on the center fuel element F-6 in its corner next to the inserted center rod, and at an average element H-8 away from control rods. Tapes with foils spaced at 1/4-in. increments were located through the element as shown in Fig. 107.4 at an axial height of 69.34 in. It can be seen that alternate adjacent pairs of foils are on fuel surfaces and in water passages.

Figure 107.5 shows the flux depression effect of the center rod on foils number 12 and 73 near the rod: the outer row of pins has about 4/5 the flux of the row adjacent to it. In the case of element H-8, one can see a more representative detail of the flux away from control rods. Here, superimposed on the local coolant channel to fuel surface variations, is the overall gradient of the radial flux in the core, foil number 145 being 2 in. nearer the center of the core than foil number 68.

2.4.5 Intra-element Flux Distribution

The flux shapes across elements in a horizontal plane were measured in the center element F-6 and an average element H-8. Foils were located midway between fuel pins, and along the elements' perpendicular centerlines as indicated in Fig. 107.4.

The results in Fig. 107.6 for F-6 show the effect of the center rod depressing the flux at this element's east and south edges. Also the east-west flux gradient exceeds the north-south gradient because, in the case of the latter, the nearby inserted rod number 11 tends to allow less flux rise away from the center rod. In the case of H-8, the results tend to show more the overall radial flux pattern in the core.

2.4.6 Edge and Corner Fluxes

As shown in Fig. 107.4, four edge foils were located on outer fuel pins to obtain the flux gradient across the entire element. The results of such foils on two fuel elements are as follows:

$$\text{At 76.34 in. up on element F-6: } \frac{\text{North edge}}{\text{South edge}} = \frac{6.35 \times 10^6 \text{ dpm/gm}}{3.01 \times 10^6 \text{ dpm/gm}} = 2.11$$

$$\text{At 69.34 in. up on element H-8: } \frac{\text{East edge}}{\text{West edge}} = \frac{10.02 \times 10^6 \text{ dpm/gm}}{7.04 \times 10^6 \text{ dpm/gm}} = 1.42$$

Since there are no inserted control rods near H-8, its east-west ratio is essentially the same as the overall lateral traverse result in Fig. 107.6. However, in the F-6 element, the above data when compared to Fig. 107.6 show the flux depression effect of the inserted center rod on the edge row of fuel.

Corner foils, as indicated in Fig. 107.4, were used to give further information about flux gradients across elements, as well as to give flux levels at the in-core ion chamber thimbles number 7 and 9 at the east and north tip of rod number 10 respectively. Figure 107.7 gives the results. The effect of inserted control rod number 11 on the east sides of elements F-7 and F-8 is readily seen. The diagonal radial gradient across element H-8 is approximately $\sqrt{2}$ times the east-west gradient given above.

2.4.7 Comparison of Measured and Calculated Flux Distributions

The first comparison made was the axial flux distribution in element F-6. This comparison is shown in Fig. 107.8. Earlier in the testing program, during Test 103, the c/in. of the center rod was calculated, compared with measured values, and found to be factors of 3 to 4 different in the region from 0 to 5 in. below the top of the active core. This, coupled with the difficulties being experienced in duplicating critical positions by calculation, was inconsistent with the agreement between the measured and calculated flux at the center of the core, as shown in Fig. 107.8. By further discussions, it was determined that the actual rod positions are 1.67 in. (on the average) further inserted than the dial readings indicate. As an example, the critical position of the 29-rod bank in the clean core is 9.84 in. from the top of the active fuel, while the indicated position is 11.51 in. The calculations are being renormalized for the proper rod positions.

Comparisons of the measured flux distributions with the calculations that were done during the boric acid test were made for fuel channels other than F-6. While these do not reflect the actual rod positions, they are still useful. Figure 107.9 and 107.10 show the measured and calculated axial flux distributions in seven fuel elements normalized to the 50 in. point in element F-6. A general trend is that the calculated fluxes are higher in the elements near the core periphery, while the axial distributions agree quite well (remembering that in the calculated case the rods have to be inserted another 1.67 in.).

AXIAL FLUX ELEMENT F-6

FIG. 107.8

In the calculations being done, the correct rod positions are being incorporated and the radial leakage is being increased.

2.4.8 Flux Distribution in the Control Rod Bank

The flux distribution in the control rod bank can be expressed as,

$$\Phi(Z) = \Phi_0 e^{-BZ}$$

and hence should plot as a straight line on semilog paper. A comparison of the slope of the calculated line and measured line gives an indication as to the suitability of the nuclear constants used in the rodded portion of the core. Figure 107.11 shows the comparative plot of the measured and calculated points in element F-6 in the control rod bank. As can be seen, the slope of the bare foils, cadmium-covered foils, and calculated points are essentially the same; the nuclear constants used in calculation appear to be adequate, at least in the center of the core.

From Fig. 107.10, the ratio of cadmium-covered foil activity to bare foil activity is a constant equal to ~ 0.48 . If one takes the ratio in the unrodded part of the core, (see Fig. 107.2), the values are between 0.46 and 0.50. Thus, the ratio of activity of the cadmium-covered foils to that of the bare foils is independent of whether the region is rodded or unrodded when the foils are placed in the center of the element.

2.4.9 Power Level Determination

The reactor power level during the foil irradiation has been determined from the combination of foil data and a three-dimensional calculation.

A three-dimensional calculation using the FLARE program was done during the boric acid test for the conditions at the time of foil irradiation, i.e., 3572 ppm boron, 7 rods inserted (see Fig. 107.1) and 22 rods at the critical position. Element F-6 was arbitrarily taken as the basis for normalization of the calculations and the foil data. As shown in Fig. 107.8, the flux shape from the FLARE calculation was normalized to the foil data. For expediency, a single point was used as the normalization, and the resulting curves were compared. The agreement was satisfactory, and the calculated ratios of fluxes were used to determine power.

$$\Phi_{th} = \frac{(\text{DPS/cm}^3/\text{sec}) \text{ sub.cd.}}{\sum_a U_i}$$

$$\lambda = 3 \times 10^{-6} \text{ sec}$$

CALCULATED AND MEASURED AXIAL FLUX DISTRIBUTION

CALCULATED AND MEASURED AXIAL FLUX DISTRIBUTION

MEASURED AND CALCULATED AXIAL FLUX DISTRIBUTION
 IN CONTROL ROD BANK REGION

FIG. 107.11

$$\sum_a U = 4.0 \text{ cm}^{-1}$$

$$I_i = 680 \text{ sec (irradiation time)}$$

$$\text{DPS/cm}^3/\text{sec} = \text{DPG/MIN.} \cdot \frac{\rho}{60} = \frac{\text{DPG}}{\text{MIN.}} \times 0.322$$

The flux in the water in element F-6 at 60 in. from the bottom of the core is:

$$\bar{\Phi}_{\text{th}}^{\text{H}_2\text{O}} \left(\begin{array}{c} \text{AT 60 in.} \\ \text{IN F-6} \end{array} \right) = \frac{(6.78 \times 10^6 - 3.1 \times 10^6) 0.322}{4.0 \times 680 \times 3 \times 10^{-6}} = 1.45 \times 10^8 \text{ n/cm}^2/\text{sec}$$

The flux in fuel is:

$$\bar{\Phi}_{\text{th}}^{\text{FUEL}} \left(\begin{array}{c} \text{AT 60 in.} \\ \text{IN F-6} \end{array} \right) = \frac{1.45 \times 10^8}{1.22} = 1.2 \times 10^8 \text{ n/cm}^2/\text{sec}$$

Using calculated value of $\bar{\Phi}(60 \text{ in. IN F-6}) / \bar{\Phi}_{\text{core}}$

$$\bar{\Phi}_{\text{FUEL}} = \frac{1.2 \times 10^8 \text{ n/cm}^2/\text{sec}}{2.4} = 0.5 \times 10^8 \text{ n/cm}^2/\text{sec}$$

Finally

$$\text{Power} = \frac{\bar{\Phi} \sum_f V_{\text{FUEL}}}{3.1 \times 10^{10}}$$

where

$$\Sigma_f = 9.2$$

$$V_{\text{FUEL}} = 0.34 \times 10^5$$

$$\text{POWER} = 500 \text{ watts}$$

2.5 TEST 108 - INSTALLATION OF Sb-Be NEUTRON SOURCE

The purpose of this test was to place the Sb-Be source into the core safely and in a position which would provide optimum response of the nuclear instrumentation to reactivity changes.

The antimony rod was received from Babcock and Wilcox's test reactor on August 9, 1967 and was lowered in the spent fuel storage well on August 19. The following Monday, the source-handling crew practiced Sb rod handling and placement into the Be target using an unirradiated rod. Once a satisfactory technique was developed, the irradiated rod was removed from the shipping cask and loaded into the beryllium target. The neutron source was then transferred to the reactor core and placed in core position D-1 following the flooding of the reactor upper cavity and spent fuel storage well to approximately elevation 700 ft. At this time, the strength of the antimony rod was approximately 1900 curies (see Fig. 108.1).

The all rods fully inserted count rate on nuclear channels 1 and 2 was 1.2 cps and 11.0 cps respectively with the detectors inserted 12 ft 5 in. in their tubes (tangent to the reactor vessel). The count rate of channel 1, although satisfactory for immediate startup, would not be so for startup in November following completion of construction at the site. By fully inserting the channel 1 detector in its lower tube, the count rate was increased by a factor of 1.5 to approximately 1.8 cps. The source was then moved from core position D-1 to G-1, and the channel 2 detector was fully inserted. This gave a better detector-core-source geometry, and the final count rates obtained were: channel 1 - 7.4 cps, and channel 2 - 2.8 cps. Figure 108.2 shows the effect of moving the detectors in the lower tubes for the two source positions.

Next, an attempt to go critical was made, but it had to be discontinued after the 29-rod bank was within 1/2 in. of the predicted critical position and no significant change in the subcritical count rate had been observed. A vertical view of the core-detector geometry indicated that the startup detectors, by being in the lower tubes, were shielded from the active core by approximately 26 in. of rodged core. However, if the detectors were moved to the upper tubes, the amount of rodged core shielding was reduced to approximately 10 in.

Therefore, on August 22, the detectors for channels 1 and 2 were placed in the upper tubes and those for channels 5 and 6 were placed in the lower tubes. The rods fully inserted count rate of both detectors decreased following the move to the upper tubes. Table 108-1 gives the results of all the attempts made to increase the count rate, especially that of the channel 2 detector (source in position G-1).

TABLE 108-1

COUNT RATES FOR VARIOUS DETECTOR CONFIGURATIONS

<u>Location of detector</u>	<u>Location of paraffin</u>	<u>Ch. 1</u>	<u>Ch. 2</u>
Fully inserted - lower tube	none	7.4 cps	2.76 cps
Fully inserted - upper tube	none	--	0.67
Fully inserted - upper tube	back side to act as reflector	10.5	0.75
Tangent to vessel - upper tube	back side to act as reflector	--	0.60
Fully inserted - upper tubes	channel 1 - back side only channel 2 - all 3 sides to act as reflector and moderator	10.5	1.43

Since the move to the upper tubes had increased the source-detector distance, the source was raised to see if the count rate could be increased. Figure 108.3 shows the effect the source height has on detector count rate. As it can be seen the effect was mainly one of count rate reduction. But, in an effort to ensure that the nuclear channels would respond properly during the next approach to critical, the source was left 18 in. above its fully seated position.

In this condition, with both source and detectors much closer to the active core, a second approach to criticality was made with satisfactory results. Figure 108.4 shows the amount of channel overlap obtained between channels 1, 2, 3, 4, 5, and 6.

With the problem of the nuclear instrumentation's response to reactivity changes solved, the only problem left is that of ensuring a minimum count rate of 1 cps with the reactor shut down before rods can be withdrawn. Two possible solutions, both of which are being followed, are:

- (a) the addition of a second source, and
- (b) the use of more sensitive detectors; the present ones have a sensitivity of 12 counts/nv.

ANTIMONY ROD CALIBRATION PERFORMED AT TEST REACTOR

FIG. 108.1

EFFECT OF COUNTER POSITION IN LOWER TUBE

FIG. 108.2

EFFECT OF SOURCE HEIGHT ON DETECTOR IN UPPER TUBES

FIG. 108.3

DETECTOR INTER-CALIBRATION CURVE

FIG. 108.4

3. OPERATIONS

3.1 REACTOR PERFORMANCE

The reactor was operated for approximately 62 hr at power levels of less than 1.65 kw. (It was erroneously reported in Sec. 3.1 of last month's report that the reactor operated at power levels of less than 1 Mwt. The statement should have read "at power levels of less than one watt.")

3.2 SHUTDOWN MARGIN

Operating Time

Shutdown

August 1, 1967

0900 - 1030:

Scrammed rods 21 to 29 individually for scram time tests.

1525 - 1634:

All rod insert; shut down for night.

August 2, 1967

0851 - 0955:

Scram due to Channel N-5 being placed in "TEST" without bypassing scram. All rods at 11.8 in.

1006 - 1150:

All rod insert; shut down to add boric acid.

1353 - 1603:

All rod insert; shut down for night.

August 3, 1967

1047 - 1436:

All rod insert; test completed.

August 4, 1967

1002 - 1418:

All rod insert; test completed.

August 7, 1967

1300 - 1445:

All rod insert; test completed.

August 9, 1967

1116 - 1319:

All rod insert; foil irradiation completed.

August 10, 1967

1429 - 1651:

Scram due to Channel B noise. Rods 1, 5, 11, 22, 23, and 28 at 53 in. All others at 47 in.

1746 - 1938:

All rod insert; shut down for night.

Operating Time

Shutdown

August 17, 1967
1136 - 1223:

Scram due to noise on Channel B. All rods
at 11-3/4 in.

1250 - 1513:

All rod insert; shut down for night.

August 22, 1967
1300 - 1400:

All rod insert; test completed.

August 23, 1967
1044 - 1610:

All rod insert; shut down for night.

August 24, 1967
0850 - 1150:

All rod insert; shut down for lunch.

1323 - 1610:

All rod insert; shut down for night.

August 25, 1967
1015 - 1200:

All rod insert; shut down for lunch.

1319 - 1500:

All rod insert; shut down for shift change.

1610 - 1956:

All rod insert; shut down for night.

August 28, 1967
1427 - 1620:

All rod insert; shut down for night.

August 30, 1967
1012 - 1205:

Scram due to operator failing to upscale
Channel N-5.

1215 - 1643:

All rod insert; shut down for night.

August 31, 1967
0855 - 0919:

Scram due to noise on Channel N-6. Rods 1,
4, 7, 11, 18, 19, 24 and 25 full in. Rods 3
and 5 at 13 in. Remainder at 14 in.

1015 - 1037:

Scram due to noise on Channel N-6. Rods 1,
4, 7, 11, 18, 19, 24 and 25 full in. Rods 27,
28 and 29 at 14 in. Remainder at 12 in.

1045 - 1704:

All rod insert; shut down for night.

3.3 EQUIPMENT PERFORMANCE

The following malfunction occurred during this reporting period:

3.3.1 Control Rod Drive Gas Leakage

On August 25, 1967 control rod drive number 4 could not hold gas pressure in its accumulator. The amount of leakage (70 psi/min.) was such that continued use of that mechanism was not feasible. It was determined that the gas was leaking past the piston ring in the accumulator and venting out the piston stem. This drive was disabled with the rod in the fully inserted position. Reactor operation was continued, and the accumulator piston rings will be inspected and repaired as necessary during the shutdown in September.

During August operation, other drive mechanisms also experienced excessive gas leakage. However, this leakage was not so severe as to disable the drive. The leakage ranged from 10 to 100 psi per day on mechanisms 6, 7, 13, 14, 16, 18, and 26. All the mechanisms will therefore be inspected and repaired during the shutdown in September.

4. RADIOLOGICAL PHYSICS AND CHEMISTRY

4.1 RADIOLOGICAL PHYSICS

During the completion of the low power test program, the following maximum dose rates to personnel were recorded:

- (a) handling of irradiated fuel (Test 107) 1 rem/hr
- (b) handling of antimony source 25 mrem/hr

The second core fuel elements received at the site for storage in the new fuel storage racks gave a maximum dose rate of 4 mr/hr at contact. Alpha smears taken of all fuel elements were <250 dpm/ft².

Radiation surveys were conducted in the Reactor Containment Building during low power testing. A maximum reading of 1 rem/hr was observed over the core at the 701-ft level with the reactor critical and at a power level of ~ 1.5 kw.

4.1.1 In-Plant Health Physics Monitoring Data

Containment air average particulate beta, 30 min after sampling: 2.4×10^{-9} $\mu\text{Ci/cc}$

Containment air average particulate beta, 6 hr after sampling: 6.2×10^{-12} $\mu\text{Ci/cc}$

4.1.2 Environmental Monitoring

4.1.2.1 Environmental Surface Water Activity Measurements for June, 1967.

Sample Identification	Gross β - γ Suspended $\mu\text{Ci/ml}$	Gross β - γ Dissolved $\mu\text{Ci/ml}$	Gross α Suspended $\mu\text{Ci/ml}$	Gross α Dissolved $\mu\text{Ci/ml}$
Stoddard	$<5 \times 10^{-9}$	$<5 \times 10^{-9}$	$<1 \times 10^{-9}$	$<1 \times 10^{-9}$
Dam #8	$<5 \times 10^{-9}$	$5.1 \pm 1.7 \times 10^{-9}$	$<1 \times 10^{-9}$	$<1 \times 10^{-9}$
Boat Launch	$11.0 \pm 2.3 \times 10^{-9}$	$11.3 \pm 1.8 \times 10^{-9}$	$<1 \times 10^{-9}$	$<1 \times 10^{-9}$
Victory	$<5 \times 10^{-9}$	$11.6 \pm 1.8 \times 10^{-9}$	$<1 \times 10^{-9}$	$<1 \times 10^{-9}$
La Crosse	$<5 \times 10^{-9}$	$<5 \times 10^{-9}$	$<1 \times 10^{-9}$	$<1 \times 10^{-9}$

4.1.2.2 Environmental Air Particulate Activity Measurements for June, 1967.

Sample Identification	Minimum Radioactivity Conc. ($\mu\text{Ci/cc}$)	Average Radioactivity Conc. ($\mu\text{Ci/cc}$)	Maximum Radioactivity Conc. ($\mu\text{Ci/cc}$)
La Crosse	$0.03 \pm 0.01 \times 10^{-12}$	$0.058 \pm 0.01 \times 10^{-12}$	$0.13 \pm 0.01 \times 10^{-12}$
LACBWR	$0.03 \pm 0.01 \times 10^{-12}$	$0.058 \pm 0.01 \times 10^{-12}$	$0.09 \pm 0.01 \times 10^{-12}$

4.1.3 Waste Disposal

A total of 59,347 gal of liquid waste with a radioactivity concentration of $<1.0 \times 10^{-7}$ $\mu\text{Ci/ml}$ were discharged into the Mississippi River during August, 1967.

A total of 5400 gal of liquid waste with a radioactivity concentration of 1.455×10^{-7} $\mu\text{Ci/ml}$ were discharged into the Mississippi River during August, 1967. This discharge was diluted with low pressure service water during release.

4.2 WATER CHEMISTRY

Results of systems analyses are reviewed daily. All results were within acceptable limits.

<u>Reactor Purification Influent Sample</u>	<u>Maximum</u>	<u>Minimum</u>
pH	8.1	5.45
Conductivity ($\mu\text{mhos/cm}$)	2.7	0.45
Chloride (ppm)	0.04	<0.02
Dissolved oxygen (ppm)	8.0	4.8
Gross ($\mu\text{Ci/ml}$)	$<9.84 \times 10^{-9}$	$<1.76 \times 10^{-9}$
Radiochemical iodine ($\mu\text{Ci/ml}$)	$<4.9 \times 10^{-8}$	$<3.8 \times 10^{-10}$

Note: Above analysis reflects boric acid additions made during the low power testing program.

5. MAINTENANCE

Regular preventive maintenance was performed throughout the plant in accordance with manufacturer's instructions.

Technical Specifications tests were performed satisfactorily during the month on the following equipment:

- (a) area radiation monitors
- (b) liquid radiation monitors
- (c) gas radiation monitors
- (d) particulate radiation monitors
- (e) diesel generator
- (f) reactor water level
- (g) full scram circuits
- (h) nuclear instrumentation

APPENDIX A

SCHEDULE AND STATUS INFORMATION

This appendix includes information on the overall schedule and status of the La Crosse Boiling Water Reactor (LACBWR) program. This information, previously transmitted as the monthly schedule and status report, is being included as an appendix to the monthly operational report.

A.1 TRAINING AND LICENSING

The reactor was made available to the trainees at the completion of the low power test program on August 24. Written and oral examinations were given by the AEC during the last week of the month. Six men took the examinations for Operator's License, and three men took the examinations for Senior Operator's License.

A.2 OPERATING MANUAL

The following section of the Operating Manual was revised during August to incorporate general corrections:

Volume V - Service Systems

Section 2 Containment Building Airlock Operation and Containment Building Leak Rate Testing

A.3 PREOPERATIONAL TESTING

The following preoperational tests were prepared and submitted to the AEC-COO for review during August:

38-04-1	Alternate Core Spray System
47-35-4	Alternate Core Spray Locally Mounted Pressure Switches and Pressure Gauges
47-36-2	Differential Pressure Measuring Systems

A.4 POWER TEST PROGRAM

The following Power Test Procedures have been completed in draft form and were forwarded to the AEC-COO for review during August:

213	Plant Response to Turbine Trip
214	Reactor Building Main Steam Isolation Closure Valve
221	Plant Response to Full Scram
228	Thermal Power Calibration
230	Plant Response to Turbine Trip
231	Escalation to 100 Percent Power
232	Xenon Equilibrium
233	Shielding Survey - 100 Percent Power
234	Reactor Vessel Water Level
236	Thermal Power Calibration
237	Steady State Power - Flow Effects

Submittal of the following four procedures, anticipated for early September, will complete the initial submittal of the Power Test Program:

Reactor Noise Analysis at 25 Percent Power
Reactor Noise Analysis at 60 Percent Power
Reactor Noise Analysis at 90 Percent Power
Reactor Noise Analysis at 100 Percent Power

A.5 FUEL

During the performance of Test 107, it was discovered that the lower spacer grid of fuel element number 8 had been damaged during initial fuel loading. This damage was similar to that suffered by element number 24, reported in our monthly report for July 1967 (ACNP-67529). The damaged element number 8 was replaced with new element number 62. At the present time, efforts are being made to develop a criteria for accomplishing the loading of fuel elements in the core without damaging the spacer grids. Toward this goal, a cable tensiometer with a range of 40-600 pounds has been purchased from the Pacific Scientific Company. This device can easily detect a change of 20 pounds in the weight of our elements. During August, the tensiometer was successfully tested, using a shroud plug; it was also tested again during the performance of Test 108. The LACBWR second core, consisting of 72 fuel elements, was received at the site and stored in the new fuel racks during the period between August 14 to 24.

A.6 CONSTRUCTION

During August, construction work on the Alternate Core Spray System outside of the containment building was completed with the exception of wiring in the control room.

Following completion of the low power test program in August, work was restarted on completing installation of the Alternate Core Spray System piping in the containment building. This work was scheduled for completion by the second week in September, and performance of the system hydrostatic test was scheduled for mid-September.

Modification of the 20in. cover plate for the Alternate Core Spray System was completed by the A-C West Allis Plant, and the plate was scheduled to be returned to the site early in September.

A.7 SCHEDULE A: PROJECT MANAGEMENT AND OPERATION

Schedule A in this appendix reports the current status of the La Crosse Boiling Water Reactor Program.

•1 | •2 | •3 | •4 | •5 | •6 |

- *1 SCHEDULE FORECAST
REVISED NOVEMBER 1965
- *2 SCHEDULE FORECAST
REVISED FEBRUARY 1966
- *3 SCHEDULE FORECAST
REVISED AUGUST 1966
- *4 SCHEDULE FORECAST
REVISED NOVEMBER 1966
- *5 SCHEDULE FORECAST
REVISED FEBRUARY 1967
- *6 SCHEDULE FORECAST
REVISED MAY 1967