DOE/SF17960--T12

**ANNUAL REPORT
FY 1991**

**ENERGY EFFICIENT INDUSTRIALIZED HOUSING
RESEARCH PROGRAM**

**CENTER FOR HOUSING INNOVATION
University of Oregon
Eugene, Oregon 97403**

**PROJECT DIRECTOR:
G.Z. (Charlie) Brown
(503) 346-5647**

AND

**FLORIDA SOLAR ENERGY CENTER
300 State Route 401
Cape Canaveral, Florida 32920**

**PROJECT DIRECTOR:
Subrato Chandra
(407) 783-0300 ext. 128**

RECEIVED 0571

APR 15 1992

PREPARED FOR:

**U.S. DEPARTMENT OF ENERGY
Building Systems & Materials Division
1000 Independence Ave SW CE421
Washington, DC 20585**

**PROGRAM MANAGER:
George James
(202) 586-9472**

Contract No. DE-FC03-89SF17960

March, 1992

1.0 Industry Guidance

Task Managers: 1.1 Steering Committee
 1.2 Technical Committees
 G.Z. (Charlie) Brown (503) 346-5647
 Subrato Chandra (407) 783-0300

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

Under this element, meetings will be held with steering and technical committees in computers, housing design and manufacturing. This task area enables the program to benefit from the expertise of industry representatives and communicate research results directly to them.

PROGRESS DURING THE REPORT PERIOD:

Task 1.1 New Steering Committee members added this year include: Ruth Bennett, representing Bonneville Power Administration; and Jim Birdsong, representing NAHB Building Systems Council. We convened our steering committee in Washington D.C. in late June for the annual meeting. This location enabled John Millhone, Ted Kapus and DOE project managers to attend. We reviewed progress to date and planned activities in all task areas, receiving helpful comments regarding the future focus and emphasis of this research program. This task area enables the program to benefit from the expertise of industry representatives and communicate research results directly to them.

Task 1.2 The Design Technical Review Committee Meeting was delayed. The main agenda for this review committee concerned the performance specifications working report of the Design for Energy Efficiency task (2.1). These performance specifications are scheduled for completion January 31, 1992.

The Technical Committee meeting for the manufacturing simulation task was held October 18, 1991 at the University of Central Florida in Orlando. New members were Ray Harmon of Penn Lyon Homes and Professor Kader Mazonz of the Department of Mechanical Engineering at Florida Atlantic University. Members made useful suggestions to improve the research approach and strongly endorsed the overall scope and direction of the effort.

2.0 Design Process

- Task Managers:
- 2.1 Design for Energy Efficiency
Ronald Kellett (503) 346-3647
 - 2.2 Energy Design Software
G.Z. (Charlie) Brown (503) 346-5647
 - 2.3 Optimally Integrated Subsystems
Philip Fairey (407) 783-0300

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

(Task 2.1) Under this element, performance specifications will be developed for the future housing systems designed last year. These house designs coordinate and optimize predicted and desirable advances in computerized design processes, materials, components, and manufacturing automation to achieve energy efficiency at reduced first cost.

(Task 2.2) Also under this element, energy design software will be developed for CAD systems, stressed skin insulating core panel manufacturers; and a prototype energy sales tool.

(Task 2.3) A prototype design will be developed to integrate one or more subsystems with the building skin.

PROGRESS DURING THE REPORT PERIOD:

Task 2.1 A Progress Report summary and evaluation of eight schematic design studies for four house types was completed, printed and distributed in March. We compiled inventories of materials and systems for the hot-arid and cool climate house designs and worked toward defining desired performance characteristics. A research team developed performance specifications in areas of Process Evaluation, including manufacturing and building design; Whole Building Performance, including Energy, Cost, Codes and Regulations; and Building System Evaluation, which includes enclosure systems (walls, floors, roofs, foundations, structural frame) and services (HVAC, water and waste and PLEC). There were meetings to discuss plan and strategy.

Frances Rubenstein, Staff Scientist at Lawrence Berkeley Laboratory visited Oregon in September to consult on specifications for Power, Electrical Lighting and Communications systems. A CALPAS 3 Building Energy Use Simulation analysis that was run for each design demonstrated that the houses required less energy for space conditioning than anticipated. Previous specifications of mechanical space conditioning equipment were revised accordingly.

A refined draft of the Energy section of Whole Building Performance specifications was completed, as were the Apertures, HVAC, Water and Waste, and Power, Electric Lighting and Communication sections of Building Systems Performance. Sections are being compared and cross-referenced to ensure consistency.

G.Z. Brown presented the project overview to the Technical Research Center of Finland (VTT). In turn the VTT research staff briefed Brown on:

- Dimensional coordinating systems for industrial produced building products (Rath 2000)
- Transparent and dynamic insulation systems
- Low energy small houses
- Computerized architectural design
- Industrialized construction systems (TAT).

A subcontract was negotiated with Burt Hill Kosar Rittlemann acting on behalf of ABACoS to review and acquire reports, data, and documents relevant to EEIH work and to develop basis for work between EEIH and ABACoS.

Ron Kellett (CHI), Subrato Chandra (FSEC), Michael Mullens (UCF) and George James (DOE) traveled to ABACoS in November to review and acquire reports, data and documents relevant to EEIH work and to develop a basis for future work between EEIH and ABACoS).

G.Z. Brown and Ron Kellett traveled to Oak Ridge National Laboratory to present EEIH project activities and to meet with Marilyn Brown and other project managers involved in building envelope / materials research, and technology transfer.

CHI team members met with Anne Grete Hestnes of the University of Trondheim, Norway to present an outline of EEIH activities and to discuss an international housing and energy conservation research project.

Ron Kellett toured panelized builder and manufacturing plants in California. Included were meetings at Pacific Modern Homes, Elk Grove; Computech Lumber, Fairfield; Kellner Industries, Fresno; American Home Industries, Bakersfield; and Rastra Technologies, Riverside.

Ron Kellett met with developers and designers of model housing projects planned to meet housing demand into the year 2000. Included were visits and meetings to Transit Oriented Development at Laguna West, Sacramento; Calthorpe Associates, San Francisco; MacGuire Thomas Partners, Los Angeles; Traditional Neighborhood Development at Playa Vista, Los Angeles; and Woodbridge, Irvine.

Task 2.2 A The CAD systems energy module for industrialized housing producers continues to advance. Contact with vendors and evaluation of prospective systems progressed, with in person meetings with representatives of CAD vendors including Dr. M. Khalvati of ASG and Mr. J. Couture of Graphisoft. Evaluation copies of CAD software were donated by vendors, including ASG, AutoCAD, DataCAD, Graphisoft, ICG, Intergraph, PointLine, Schroff, and VersaCAD. We developed a means to evaluate the research and development capabilities of the vendor and rate the technical suitability of their software.

Evaluations of 12 CAD programs compatible with the design and manufacturing requirements of industrialized housing were completed. The programs were evaluated for technical capability to support dynamic analysis of energy performance. We defined the attributes of a suitable CAD system and vendor/EEIH relationship necessary to advance this task. Standards of energy code compliance have been defined for incorporation in this software development task. Selection of an optimum CAD package for integration of the Energy Tool is underway, and the Feasibility Study on Integrating an Energy Evaluation Module with a CAD Program has been completed.

A report summarizing code mandated energy requirements in various western states was completed, in order to assess the feasibility of developing code compliance software.

Task 2.2 B. G.Z. Brown presented the Stressed Skin Panel Computer Tool to Ken Franklin of DOW. Ron Kellett made a similar presentation to a steering committee of the Board of Directors of AFM Corporation, outlining features of the Stressed Skin Insulating Core panel tool.

The Energy Scheming component of the stressed skin panel tool has been upgraded (under BPA contract). Application software has been optimized to enhance speed and size characteristics of the program. Graphic routines and user-interface design have been refined. Energy Scheming portions of the panel tool now include a User Defined Climate capability, and an upgrade to the component specification's user interface. Both enhancements increase accuracy of energy calculations. The User Defined Climate feature allows users to customize the application to a specific climate. The "Detailed Design" dialog buttons allow users to directly specify component performance. Another enhancement was the automation of floor plan names, allowing users to work faster. User Defined Occupancy & Equipment features were implemented to improve calculation accuracy. Development also included the implementation of the 'Delete Skylight Area from Roof Area' option. A "Preferences" menu item was implemented to automatically generate four elevations for North, South, East, and West. The cloning tool for polygonal takeoffs was completed to allow for easy duplications of non-rectangular areas. Development of a "Duplicate Spec," and "Paste Spec." was initiated.

Task 2.2 C. Analyses were conducted to determine which manufacturers to study in connection with the Prototype Energy Sales Tool subtask. Acorn Structures (Concord, Mass.) and Ryland Homes (Columbia, Md.) were chosen based on market niche, reputation for product quality, degree of design customization possible variation in sales processes, and other considerations. Video footage, 35mm slides, and personal interviews were used to record sales and manufacturing processes. A storyboard was created for a VHS video tape to explain current practices of making and selling industrialized panel homes in the U.S. and to demonstrate the potential for improvement of energy conservation considerations using a computer-based sales tool and used to facilitate further revisions to the final tape. The accompanying report, "A Review of Exemplary Sales Procedures Used by U.S. Industrialized Housing Manufacturers", was completed in December and sent for evaluation by six reviewers.

Task 2.3 A member of the research team attended a continuing education class on Electrical Systems Design at the University of Wisconsin. The wall panel electrical distribution concept was reviewed with an electrical engineering consultant, and expanded to include the full range of branch circuits commonly found in residential construction.

A representative of FSEC met with representatives from Ryland homes to discuss task objectives. Ryland agreed to support efforts to develop new electrical systems that may simplify their operations and agreed to provide feedback on a concept paper under development. The development of a scale model to illustrate concepts was begun.

A paper is being written to compare residential electrical system innovations on the market or in development, and to point out how task 2.3 assists industrialized housing. Prototype design rules were developed to integrate the electrical systems into the exterior and interior walls. Some components were procured and assembly begun to construct a scale model to demonstrate these ideas.

3.0 Manufacturing Process

(Performed by University of Central Florida, Dept. of Industrial Engineering)

- Task Managers:
- 3.1 Manufacturing Process Simulations and Data Base
William Swart (407) 823-2204
 - 3.2 Manufacturing / Design Optimization
William Swart (407) 823-2204
 - 3.3 Design Enhancement Through Concurrent
Engineering William Swart (407) 823-2204

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

(Task 3.1) Under this element, we are developing a manufacturing process simulation and data base to help current and new entrants to the industrialized housing industry in assessing the impact of implementing new manufacturing techniques.

(Task 3.2) Recent advances in concurrent production and product design methodologies will be applied to a major house subassembly (a wall system) to demonstrate how this technique can be used to reduce cost of product while improving energy performance, quality and customer appeal.

(Task 3.3) Also under this element, we are developing manufacturing performance specifications that optimize design and manufacturing criteria for the house designs of Task 2.1.

PROGRESS DURING THE REPORT PERIOD:

Task 3.1 Functional specifications for the Integri simulation model were developed documenting desired inputs, outputs, and process specifics to be modeled. Integri reviewed and accepted the specification. A methodology was then developed to evaluate three key simulation modeling approaches which might be appropriate for developing the Generic Industrialized Housing Manufacturing Simulator. We began developing the Integri simulation model using two modeling approaches, and continued collection of manufacturing equipment information to add to equipment data base. The search widened to include international equipment manufacturers.

Model enhancements, including animation and refinement of input data, were begun in August. We began verification of data base structural assumptions (including equipment classification and critical equipment information) with industry representatives, and began collection of detailed information for wall panel manufacturing equipment for input into data base. Development began on a technical approach for a multi-media data base application.

Enhancement of the SIMFACTORY prototype model of Integri was completed, and the model demonstrated at the NAHB BSC show. Enhancement was continued of the SIMAN model, with the objective to bring it into full compliance with the Integri specification. When completed, this prototype will serve as the skeleton of the Generic Industrialized Housing Manufacturing Simulator (GIHMS). A prototype QUAD BASE application was developed and wall panel manufacturing equipment was entered.

Task 3.2 We developed factory designs to manufacture both the hot, arid climate house and the cool climate house. A problem statement for the manufacturing system design for the hot-arid climate house was developed and submitted to four design teams at UCF. Contact has been established with a number of industry members of the Precast Concrete Institute.

Task 3.3 This task began with identification of existing wall panel designs through contacts with panel manufacturers, both national and international. A design methodology for panel design was developed using Quality Function Deployment (QFD) and Design for Manufacturing and Assembly (DFMA). We identified customer requirements for wall panels and held the first practice customer focus group. A survey was developed to estimate relative weights for customer requirements.

4.0 Evaluation

Task Managers

4.1 Energy Testing of New Homes, Equipment
Monitoring Plan for Lane County Housing
Subrato Chandra (407) 783-0300

4.2 Testing of Components and Assemblies
Subrato Chandra

4.3 Laboratory Facilities
G.Z. (Charlie) Brown (503) 346-5647

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

Under this element, (Task 4.1) we will develop testing plans for six units of housing on the UO campus and the stressed skin insulating core house to be constructed in Oregon. Task 4.2) The DOW Chemical test structure will be retrofitted with a tile roof and retested to compare to the dome and conventional construction structures. (Task 4.3) Calibration of the wind tunnel will be completed so that laboratory tests can be conducted to simulate the ventilation cooling efficiency of houses in design.

PROGRESS DURING THE REPORT PERIOD:

Task 4.1 A preliminary monitoring protocol has been defined for the University of Oregon Student Family Housing project. It begins with up to a month-long period of blower door and IR camera testing after construction to identify and fix any construction defects. This would be followed by a one-week test period in winter and a one-week period in summer when the weather and houses are intensively monitored unoccupied but in a simulated occupancy mode to calibrate a computer code. Depending on budget, the occupied homes will then be monitored manually or by datalogger for the next few seasons and possibly with different tenants. The datalogger selected is a Campbell Scientific model CR-10. A prototype data acquisition system was installed in an office suite at FSEC. The system collected the following data: relative humidity, air temperature, mean radiant temperature, air-conditioner power consumption, and internal electrical load. The software used for data analysis was the Campbell Scientific PC208 and Quattro Pro.

Tests were conducted to evaluate four types of tiled roofs and two shingled roofs on six side-by-side scale models. The industry-standard tile installed on single battens proved to be the most cost effective and was retrofitted on the DOW Chemical prototype at FSEC. Side-by-side tests were conducted which showed that the tiles improved the summer cooling performance of the DOW prototype, making it comparable to the DOME prototype. Data analysis from roof models and prototype room testing was completed, and a

paper written summarizing 1990 and 1991 testing activities in this area. Copies were furnished to DOE and accepted for presentation at the 1992 EEBA conference.

Task 4.3 Due to a reorganization of lab space at the University of Oregon, we moved, reconstructed, and recalibrated the Artificial Sky instrument. We then tested an alternate method of correcting for deviations from the CIE Standard Luminous Distribution near the horizon, and modified the lamp array to remedy uneven light distribution at the edges of the ceiling. The sky calibration report was completed in December, and copies distributed to DOE officials.

The boundary layer wind tunnel was also relocated, electrical hookup of the wind tunnel was completed, and balancing of the fan and related drive components is under way. Strategies for improving security in the building are being examined prior to installation of the computer and data logger.

5.0 Research Utilization

- Task Managers:
- 5.1 Design Assistance
G.Z. (Charlie) Brown (503) 346-5647
 - 5.2 Demonstration Projects
Ron Kellett (503) 346-3647
 - 5.3 Publications
G.Z. (Charlie) Brown
 - 5.4 Industry Assistance
Subrato Chandra (407) 783-0300
 - 5.5 Exhibit Booth
Ingrid Melody (407) 783-0300

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

(Task 5.1) We will be assisting in design and testing of UO student housing, a project to demonstrate energy performance consistent with BPA Super Good Cents program using locally available methods of industrialization to achieve high levels of architectural quality and low cost. New manufacturers starting plants in Lane County Oregon will be helped to develop new products and processes.

(Task 5.2) Under this element, several projects have been developed to demonstrate or transfer energy performance, architectural design, construction and manufacturing knowledge developed in research settings. A Stressed Skin Insulating Core panel demonstration house will be designed and constructed.

(Task 5.3) We will present and publish the research results.

(Task 5.4) Plant visits will be made to evaluate manufacturing, design, and energy efficiency and make recommendations for improvements. Infrared and blower door testing will be conducted. Focus group interviews will be made to determine industry needs in development of a prototype wall system.

(Task 5.5) A display booth will support technology transfer efforts at industry and professional conferences.

PROGRESS DURING THE REPORT PERIOD:

Task 5.1 In the Experimental University Housing project, several schematic designs were developed to establish industrialization, energy, design and performance targets. Two variations of one design were analyzed, using the Energy Scheming design tool to compare the energy performance of two construction systems. Cost comparisons were prepared to estimate pay-back periods based on the two systems' differing industrialization and energy performance characteristics.

Visits were made to area manufacturers to document design determinants inherent within the respective manufacturing strategies. We documented materials and products recommended by these manufacturers, for reasons of cost, ease of installation, and durability. Product information was compiled in a database referencing energy performance and other performance indicators.

Don Corner and the UO housing design team presented work in progress to the EEIH team to review for energy performance and production efficiency. Subrato Chandra (FSEC), Bill Swart, Mike Mullens, and Tom Shipley (UCF) discussed manufacturing and monitoring strategies, and a preliminary monitoring protocol was developed under Task 4.1.

Sites were confirmed by the University, and a user group formed to represent the client at design meetings. We completed analysis of six student family housing design prototype unit designs using the program *Energy Scheming*. EEIH team members met with the designers to interpret the analysis and develop ideas for solutions to energy problems areas. As the task goals evolved, it was determined that the economic use of mass as a heating/cooling strategy was the main question of concern in the Energy Scheming runs. Numeric reports given to the CHI group indicated the use of mass in the D1.1 prototype design greatly improved its performance. The use of mass in the Polliwog house did not improve performance. The modular masonry house performed well, and requires further analysis to define quantity and placement. It was decided to reduce the design variation in this project from three building types to one - a duplex unit built three ways. This will enable the designers to better isolate test for energy and industrialization variables.

We also assisted manufacturers with interests in Lane County projects. CHI representatives visited NOVI Development Corporation (Salem, OR), production builder of wood frame residential units and developer of an energy efficient lightweight concrete panelized house building system.

G.Z. Brown and Ron Kellett met with Krister Ansgarius, President of Gullbyfors AB, a Swedish housing manufacturer interested in joint venture opportunities in Oregon. This meeting was convened at the request of the State of Oregon Economic Development Department. G.Z. Brown met with Eric Nill of Interfaber, a Swedish / US manufacturer planning to establish a panel factory in Eugene.

Don Corner and Ron Kellett made presentations to Neighborworks, Corvallis, OR and a UO architectural design studio preparing design and feasibility studies for this non-profit community development group. CHI will be invited to develop a proposal for design and technical services in two upcoming Neighborworks affordable housing projects expected to use industrialized components and processes.

Task 5.2 In the Stressed Skin Insulating Core panel demonstration subtask, agreement in principle was reached with AFM Corporation to provide R-Control panels and with St. Vincent de Paul Society to provide land and construction financing. We established an energy performance goal based on BPA's Long Term Super Good Cents program. We reviewed cost data on incremental construction costs attributed to these measures. Methods of construction cost and energy performance analysis were established. Ron Kellett met with David Wright, AIA Nevada City architect of R-Control houses in northern California to review design experience with R-Control.

Site criteria were developed and a formal request for land made to the City of Eugene. Contact was established with the City Permits and Information division and a proposal made to facilitate building code compliance. Contact was made with area window manufacturers to find or develop an energy efficient surface mounted window suited to stressed skin panel construction systems. We also visited and photographed an R-Control installation in Bend, Oregon.

We completed a literature search for infrared and air leakage tests of SSIC panel houses to establish suspected detailing and construction problems, but were unable to locate published test results of similar construction. We did, however, locate WATTSUN analyses and unpublished, informal infrared camera, blower door test results of a two story R-Control house in Oregon.

The research team continued to propose and evaluate one and two story design studies for the demonstration house. Contact was established with energy efficient vinyl window manufacturers in the region, and samples secured of Hara, Milguard, Insulate, and Mercer windows. Contact was also established with Mikron, a manufacturer of vinyl extensions and frame sections for the window industry.

Contact was established with DEC International, an integrated space heater, water heater, ventilating heat pump manufacturer. This new heat pump has been of some interest to the BPA, which has purchased 50 to test in a range of applications in the Northwest.

We secured and reviewed a detailed data summary of DOE 2 runs performed for Model Conservation basecase and test houses at the University of Washington. We will use these summaries to confirm economic and energy performance evaluation methodologies.

A schematic design was developed for the SSIC panel house demonstration. Preliminary engineering, energy, and economic analyses have been completed and evaluated. The proposed design meets Long Term Super Good Cents performance standards. Progress on this project was presented at the Building Systems Council of the National Association of Home Builders annual meeting.

Builders' Lighting, a west coast distributor of energy efficient lighting fixtures, presented their residential catalog and technical data on energy efficient fixtures. A future collaboration will be pursued at completion of design development.

Rudy Berg and Patrick Gay toured Empire Pacific Industries, an energy efficient window plant in Eugene, OR.

Ron Kellett and George James attended the annual meeting of the Structural Insulated Panel Association (SIPA) at Atlantic City, New Jersey, and reported on current and planned projects with stressed skin panel construction in progress in the EEIH program.

Ron Kellett and Rudy Berg met with Bob Liechti and Tom Miller of the Department of Civil Engineering at Oregon State University to discuss engineering analyses for this project. Liechti has developed the capability to make finite element analyses of residential structures and can precisely model thermal and structural consequences of small scale design modifications. This opportunity will be discussed further once detailed data is secured from AFM.

Ron Kellett presented the SSIC panel house to AFM Corporation. This meeting reviewed technical principles in the design and concluded negotiation for donated panels and hardware

Further engineering, energy, and economic analyses were completed for a schematic design. Energy goals at Long Term Super Good Cents performance were quantified. A construction cost goal based on comparable wood frame construction components and techniques was quantified. At this schematic level of design, estimated cost of the SSIC panel house is approximately \$1500 greater than the comparable wood frame reference house. At this level of detail, construction process and manufacturing cost assumptions have been difficult to verify.

Staff met with an AFM representatives regarding materials being provided for the demonstration house and the potential for collaborating on a Stressed Skin Panel Energy Design Tool. Technical data requested from AFM has been received.

Searches for field energy test data for R-Control houses continue, with reports on three projects having been received. Of note are the infiltration performance data points of approximately .25 ach established for R-Control construction.

Task 5.3 The following papers were published and / or presented.

- "A Concurrent Engineering Approach to Industrialized Housing" Design Productivity International Conference, Honolulu, Hawaii (Elshennawy et. al)
- "Computer Use in Industrialized Housing, Sales, Design and Manufacturing Processes", IBPSA Building Simulation '91 Conference in Nice, France, and the Building Systems Automation Integration Symposium in Madison, Wisconsin (Brown)

The following additional presentations were made:

- Testimony regarding the project to the House Interior Appropriations Subcommittee (Dave Block and Ken Franklin)
- Western Builders' Conference - Portland, Oregon
- ASTI Executive Conference - Eugene, Oregon
- Building Partnerships for Technology Transfer Conference - Washington, D.C.
- "Smart Wood" Conference - Eugene, Oregon
- "Demonstration Projects at the University of Oregon" (Kellett)

Reports completed were:

- "Progress Report: Design for Energy Efficiency"
- "Design Assistance Report, Eugene Public Library"
- "EEIH Research Program Summary of FY1990 Research Activities"
- "Annual Operating Plan FY1991"
- "Dimensional Coordinating Hierarchy"
- "Annual Operating Plan FY1991"
- "A Review of Exemplary Sales Procedures Used by U.S. Industrialized Housing Manufacturers"
- "Computer Use in Industrialized Housing Sales, Design and Manufacturing Processes"
- "Concurrent Engineering Approach to Industrializing Housing"
- "Concurrent Engineering of the Industrialized House"
- "Performance Specifications for the Design and Manufacture of Energy Efficient Housing in the 21st Century"
- "Toward the Development of a Dimensional Coordination Hierarchy for Housing Application"
- "Integration of an Energy Evaluation Module with a CAD Program: A Feasibility Study"
- "Comparison of Residential Energy Codes: Oregon, Washington, Idaho, Montana, California"
- "Manufacturing Process Innovation"
- "Energy Savings from Industrialized Housing Construction Systems and Roofing Tiles"
- "Cooling Season Tests of Industrialized Housing Cooling Systems"

- "Retrofit Options for Residential Roofs: Preliminary Results and Recommended Research"
- "EEIH Process and Energy-Efficiency Review"
- "EEIH Process and Energy review conducted for PLH Corporation"
- "Industrial Engineering Opportunities for the Industrialized Housing"
- "Application of Robotics and Automation Technology to Industrial Housing Manufacture"
- "Evaluating Simulation Approaches"

We developed the layout, distribution, and editorial content for a quarterly newsletter publication, "CenterLine", that was released in the fall by the Center for Housing Innovation. The publication presents current research activity and summarizes research results from a designated task. It was printed and distributed to approximately a thousand industry, professional and academic contacts.

Three 'Energy Trends' columns on computer use in industrialized housing have been published to date in Automated Builder, as was an article reporting on the project presentation at a Building Systems Council meeting. The column has generated approximately 90 reader responses requesting additional information on the program. Each respondent was sent a copy of the CHI newsletter summarizing project publications.

Task 5.4 Tooley and Chandra conducted IR and blower door tests on two HUD Code homes at the plant in Kansas in February and then again at SERI with Ron Judkoff in April. The components of the PEER (Product and Energy Efficiency Review) process were identified and a writeup prepared. A PEER visit was conducted at Penn Lyon Homes, Selinsgrove, PA in August. Chandra and Fairey have participated in two meetings at the North Carolina Alternative Energy Corporation to assist in their project on Energy-Efficient HUD Code homes. Chandra visited Log Structures of the South in Sanford, FL to discuss with Jerry Brown, president, blower door testing of their products.

CHI collaborated with BPA and PNL to develop a proposal to evaluate the potential of SSIC panel construction systems in HUD code manufacturing.

Deliverables from ABACoS subcontract have been received. These include: a binder of ABACoS goals, principles, and design concepts; a notebook of energy related principles and technologies; an outline of a proposed working relationship with EEIH in 1992.

Brown & Kellett represented EEIH at the monthly Manufactured Housing Technical Advisory Committee (MHTAG) meetings organized by BPA in Portland.

At the request of Penn Lyon Homes, a follow-up visit was made. Energy testing was conducted and reported to PLH and their builder/dealers.

A PEER visit was made to ACORN Structures in Acton, Massachusetts during December. The PEER team consisted of Ron Kellett, Subrato Chandra, John Tooley, Armin Rudd, Bill Swart, Mike Mullens, and Charlie Carlson. George James and Jon Stone of DOE also attended. The PEER team evaluated the energy performance of two houses by using blower door, IR camera, and tracer gas decay tests to determine natural infiltration rates. The indoor air quality was assessed by measuring Radon, CO, and CO₂ levels. The manufacturing operation was evaluated, concentrating on inventory control and purchasing decisions. The design, sales, and marketing methods were reviewed.

Task 5.5 Project members prepared a videotape program, handout materials and graphics for an exhibit booth for the NAHB-BSC Showcase in Atlantic City in October. A mail notice about the availability of design reviews during Showcase was submitted to BSC for distribution. The exhibit was a great success. Copies of the videotape were sent to Oregon, DOE and others.

6.0 Program Management

Task Managers: 6.1 Annual Operating Plan
 6.2 Monthly Progress Reports
 6.3 Annual Report

G.Z. (Charlie) Brown (503) 346-5647
Subrato Chandra (407) 783-0300

Report Period: FY '91 Annual Report: February 1991 - January 1992

ELEMENT DESCRIPTION:

Under this element, planning, management and reporting functions necessary for the Energy Efficient Industrial Housing program are provided. This element ensures that overall program objectives are met and that necessary integration occurs among projects.

PROGRESS DURING THE REPORT PERIOD:

The Annual Report for FY 1990 was completed, printed and distributed.

G.Z Brown met with DOE officials in Washington in May to review the proposed AOP for FY 1991. Approval of AOP 91 was secured and a final contract signed on July 1, 1991.

Reporting frequency and formats were changed for FY 1991. Reports of activities and progress became monthly rather than quarterly, in the format suggested by George James.

Representatives of CHI, FSEC, UCFIE met with George James in Eugene in late July to review the budget and planning parameters of AOP 92. A draft allocation of tasks and resources based on a \$1.8 million appropriation was submitted to DOE and the Steering Committee for comment.

Efforts are underway to facilitate the transition to the next fiscal year. Preparation has been made for the hiring of additional staff (a Computer Scientist and a Mechanical Engineer) to help meet FY '92 deliverables.

END

**DATE
FILMED**

5/22/92