10-3-92 JSD

ORNL/TM-12044

**OAK RIDGE
NATIONAL
LABORATORY**

MARTIN MARIETTA

**Liquid and Gaseous Waste
Operations Department
Annual Operating Report
CY 1991**

J. J. Maddox
C. B. Scott

**MANAGED BY
MARTIN MARIETTA ENERGY SYSTEMS, INC.
FOR THE UNITED STATES
DEPARTMENT OF ENERGY**

THIS DOCUMENT IS UNCLASSIFIED

This report has been reproduced directly from the best available copy.

Available to DOE and DOE contractors from the Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37831; prices available from (615) 576-8401, FTS 626-8401.

Available to the public from the National Technical Information Service, U.S. Department of Commerce, 5285 Port Royal Rd., Springfield, VA 22161.

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise, does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

LIQUID AND GASEOUS WASTE OPERATIONS DEPARTMENT

ANNUAL OPERATING REPORT

CY 1991

Date Published: March 1992

J. J. Maddox
C. B. Scott

Prepared for
Environmental Restoration and
Waste Management
EW 3010250

Prepared by
Oak Ridge National Laboratory
Oak Ridge, Tennessee 37831
managed by
Martin Marietta Energy Systems, Inc.
for the
U.S. Department of Energy
under Contract No. DE-AC05-84OR21400

MASTER

TABLE OF CONTENTS

1.0	OPERATING SUMMARY	1
1.1	Process Waste System	1
1.2	Liquid Low-Level Waste System	1
1.3	Gaseous Waste System	2
2.0	UPGRADE ACTIVITIES	3
2.1	Nonradiological Wastewater Treatment Plant	4
2.2	Process Waste Treatment Plant and the Process Waste (PW) System	5
2.3	Liquid Low-Level Waste System	6
2.4	Gaseous Waste System	7
2.5	Waste Operations Data Management and Analysis System (WODMAS)	8
2.6	WOCC Data Acquisition System	13
2.7	WOCC Distributed Control System	16
2.8	Liquid Waste Solidification Program (LWSP)	18
2.9	Evaporator Replacement at Building 2531	26
2.10	Hazard Screening for Selected LGWO and SWO Department Facilities	28
2.11	Federal Facility Agreement (FFA) Implementation – Low-Level Waste System	30
2.12	Configuration Control	31
2.13	Update of LGWOD Electrical Drawings	31
2.14	Cathodic Protection Upgrade	32
2.15	Bethel Valley Line Item	32
2.16	Miscellaneous	33
3.0	MAINTENANCE ACTIVITIES	35
3.1	Nonradiological Wastewater Treatment Plant	35
3.2	Process Waste Treatment Plant and Collection System	37

TABLE OF CONTENTS (Continued)

3.3	Liquid Low-Level Waste System	41
3.4	Gaseous Waste System	44
3.5	Miscellaneous	47
4.0	MISCELLANEOUS ACTIVITIES	49
4.1	LLLW System	49
4.2	Training and Audit Activities	49
4.3	Miscellaneous	51
4.4	Occurrence Reporting	54
4.5	Procedures and System Descriptions	55
5.0	APPENDIX	57

WASTE MANAGEMENT OPERATIONS SECTION LIQUID AND GASEOUS WASTE OPERATIONS DEPARTMENT

Operating Report — Calendar Year (CY) 1991

1.0 OPERATING SUMMARY

1.1 Process Waste System

A total of 6.63×10^7 gal of liquid waste was decontaminated by the Process Waste Treatment Plant (PWTP) ion exchange system during CY 1991. This averaged to 126 gpm throughout the year. When necessary, a wastewater sidestream of 50-80 gpm was treated through the use of a natural zeolite treatment system. An additional 9.22×10^6 gal (average of 17.5 gpm throughout the year) were treated by the zeolite system. During the year, the regeneration of the cation exchange resins resulted in the generation of 5.41×10^3 gal of liquid low-level waste (LLLW) concentrate and 8.66×10^3 gal of LLLW evaporator feed. The head-end softening process (precipitation/clarification) generated 705 drums of solid low-level waste sludge. See Table 1 for a monthly summary of activities at the PWTP. Figures 1, 2, 3, and 4 show a comparison of operations at the PWTP in 1991 with previous years. Figure 5 shows a comparison of annual rainfall at ORNL since 1986.

A total of 1.58×10^8 gal of liquid waste (average of 301 gpm throughout the year) was treated at the Nonradiological Wastewater Treatment Plant (NRWTP). Of this amount, 1.18×10^7 gal were treated by the precipitation/clarification process for removal of heavy metals. Thirty-two boxes of solid sludge generated by the precipitation/clarification process were removed from the filter press room. The NRWTP receives wastewater from the PWTP, the metals/nonmetals pumping station (collects wastewater from the 1505 and 2000 areas), Bldg. 3518 (steam plant demineralizer regenerant neutralization plant), the 190 pumping station, and the Melton Valley (MV) process waste collection tanks. The NRWTP removes particulates, heavy metals, and organics, as well as adjusts the pH of the wastewater, before discharge to White Oak Creek. See Table 2 for a monthly summary of activities at the NRWTP.

When the NRWTP was put into operation, the demineralizer regenerant from the ORNL Steam Plant was redirected from the neutralization facility (Building 3518) to the Coal Yard Runoff Treatment Facility (CYRTF), with Building 3518 maintained for backup in the event of heavy rainfall, thus resulting in the low amount of wastewater treated by the precipitation/clarification process. In early September, 1990, permitting problems relevant to the disposal of the CYRTF sludges forced this wastewater stream to be diverted back to Building 3518 for neutralization, with subsequent treatment at the NRWTP. Due to the extremely high amount of solids in this metals wastewater feedstream to the NRWTP, sludge generation from the NRWTP clarifiers increased dramatically (from three boxes in 1989 to thirty-two boxes in 1991). This wastestream will be diverted back to the CYRTF when the regulatory concerns are resolved.

1.2 Liquid Low-Level Waste System

Both the A2 and 2A2 evaporator systems operated normally during the year. A total of 3.65×10^5 gal of LLLW were processed through the A2 evaporator system and 1.77×10^5 gal

of LLLW were processed through the 2A2 evaporator system. There was 1.21×10^4 gal of concentrate transferred from the A2 system and 4.58×10^3 gal of concentrate transferred from the 2A2 system to the waste storage tanks. See Table 3 for a monthly summary of activities at the evaporator systems and Fig. 6 for a graphical representation of the amount of concentrate presently stored at ORNL awaiting disposal. See Fig. 7 for a graphical comparison of the generation of LLLW at ORNL and Figures 8 through 29 for a comparison of the generation of LLLW by individual sources over the last six years.

1.3 Gaseous Waste System

On July 8, 1991, the 3025/3026 cell ventilation electric blower was shutdown automatically due to a defective bearing sensor. The backup steam turbine started as designed. There was no loss of cell ventilation to the 3025/3026 area. This was classified as a Non-routine event (see Occurrence Report No. MMES-91-2964 X10-91-271).

On October 10, 1991, the Isotope Area cell ventilation system's steam turbine shut down when the overspeed governor tripped during two test runs. Upon investigation, this was found to have been caused by a lack of oil in the turbine's oil reservoir cup. P&E personnel were informed the deficiency in Preventive Maintenance on this equipment. This was classified as a Non-routine event (see Occurrence Report No. MMES-91-4430 X10-91-401).

2.0 UPGRADE ACTIVITIES

The Liquid Low-Level Waste Solidification Program (LWSP) was a major activity of the LGWOD during the year. The LWSP Campaign I, which was needed to provide 50,000 gallons of free space for the continued storage of LLLW concentrate, underwent an exhaustive Operational Readiness Review prior to its commencement in October. The present campaign was approximately half completed at the end of December, with completion scheduled for March 1992. Preparations for a second campaign will be started in the fall of 1992. During the present campaign, problems with the liners used in the solidification were encountered, when small leaks allowed contamination of the underside of three of the liners. This contamination was discovered when the liners were being transferred from the shipping cask to the storage cask. The liners were decontaminated before being stored. Though this problem does not affect the quality of the final product, it does cause additional personnel exposure during decontamination. A quality assurance investigation of the problem is underway, and additional testing procedures were instituted to detect any leak points prior to use (see Section 2.8 for a detailed discussion).

Another major undertaking during the previous year has been the Phase I Hazard Screening Analysis work for the LGWOD facilities. The Hazard Screening Analysis process is required for all ORNL facilities to upgrade facility safety documentation. In support of this effort, a subcontractor was brought in to perform the Phase I review process. Technical support personnel for the LGWOD have been coordinating this effort between the subcontractor and MMES personnel not only for the LGWOD, but also for the Solid Waste Operations Department. At the end of December, a rough draft of all LGWOD facility Phase I documentation had been received on schedule and incorporation of review comments was underway to meet the March, 1992 milestone to have the Phase I documentation presented to the Plant Safety Evaluation Team (see Section 2.10 for a detailed discussion).

Efforts to comply with the Federal Facility Agreement (FFA) that was effective as of January 1, 1992 were in progress throughout the year. The FFA requires the removal of any single contained underground LLLW tank system from active service if it is found to be leaking (including inleakage). The removal of these tanks from service has led to the development of a bottling/trucking system for facilities that lost use of their collection tanks. A readiness review was conducted for LGWOD operations for transporting and disposing of bottled/trucked LLLW during the fall of 1991 and the LGWOD received permission to place their system in operation. Additional readiness reviews for individual generator operations were underway at the end of the year. The LGWOD has been assisting the readiness reviews during the cold checkout of the generator facilities to gain additional training experience for LGWOD personnel (see Section 2.11 for a detailed discussion).

Work continued on the replacement of the LLLW evaporator 2A-2 at Bldg. 2531. An outside study recommended removal of the existing 2A-2 and installation of the spare evaporator presently in storage at Bldg. 2531. At the end of the year, preparation of the Statement of Work and other project documents was underway in Central Engineering (see Section 2.9 for a detailed discussion).

The Oak Ridge National Laboratory Liquid Waste Treatment Systems Waste Acceptance Criteria (WAC) was approved during July 1991. It sets limits for discharge of materials to the LGWOD treatment systems: the LLLW system, the process waste system,

and the NRWTP. The WAC also sets procedures for approving changes in generator wastewater discharges to the treatment systems. The WAC is issued and controlled by the Waste Management Coordination Office in the Waste Management and Remedial Actions Division.

Computer activities continued to play a large part in LGWOD activities. The LGWOD computer system specialist continued to oversee setup of the Waste Operations Data Management and Analysis System (WODMAS), which will provide computer services for the Waste Management Section. He also served as Waste Management's representative on a Process Improvement Performance (PIP) team developing a Centralized Waste Tracking System for use throughout MMES. In addition he reviewed upgrades to the WOOD Distributed Control System that will be performed in 1992. Due to the expanding coordination of the Waste Management Section's computer needs by the LGWOD computer system specialist, a computer system analyst was hired to assist in daily operation of the LGWOD computer systems.

2.1 Nonradiological Wastewater Treatment Plant

January

Phase II of the NRWTP upgrades were completed during the month by M. K. Ferguson. These upgrades included installing additional pump supports to eliminate vibration problems with the feed pumps and rerouting the roof drains away from the diked area to minimize treatment volumes.

April

Sample lines and drain funnels were installed on the feed pumps and the rapid mix tank at the NRWTP to provide easier sampling access to decrease the chance of contaminating the diked area.

A discharge line was installed on the air scour blower's relief valve to the trench drain to prevent possible contamination of personnel in the area if the relief valve opened.

May

The new line from the air scour blower relief valve at the NRWTP was painted safety yellow.

Two hose racks were installed at the NRWTP to improve the storage of flexible hoses used at the chemical loading/unloading area.

August

As part of the continuing effort to improve safety at LGWOD facilities, the flexible hose used to transfer acid to the air stripper at Bldg. 3608 was replaced with a hard piped system.

September

The Building 3608 acid area dike modifications were completed during the month. These modifications were the result of an audit recommendation.

October

A No Parking area was painted at Building 3608 due to recommendations from a safety report investigating a minor vehicular accident at the facility.

2.2 Process Waste Treatment Plant and the Process Waste (PW) System

January

Work continued on improvements at the PWTP. The installation of new insulation for the L-3A and B polishing filters was completed in January.

April

Sample lines were installed to provide easier access and to prevent possible contamination when sampling the ion exchange columns, and the discharge from L-3 and L-4.

May

Modifications were made to the zeolite system at the PWTP during the month. The discharge from the zeolite system was hardpiped to L-5 (replacing flexible hoses which had been used). Also, connections for the air supply and water supply were installed at the zeolite diked area to improve conditions for the zeolite unloading operations.

June

Sample taps were installed on the discharge pipes from each of the Melton Valley Process Waste Collection Tanks (Bldg. 7961) to provide for easier sampling by the operators.

In an effort to upgrade the zoning and aesthetics in the area of the inactive HFIR process waste surface impoundments (Bldgs. 7905, 7906, 7907, and 7908), work was started to erect new supports and chain. This work was approximately half completed at the end of June, with completion of the remaining work scheduled for July.

August

The control panels and the motor control center at Bldg. 3544 were painted during the month.

An air line was installed on the sludge sample lines and the sump sparge at Bldg. 3544.

A hose reel was installed at Bldg. 3544 to improve storage appearances.

September

A safety shower was installed in the column room at Building 3544 as the result of a safety suggestion.

In order to comply with OSHA requirements, the pump guards on the L-2 sludge pumps and the M-1 chemical feed pump at Building 3544 were upgraded.

November

The M-9 water softener tank at Building 3544 was replaced. The old tank was taken out of service due to corrosion.

The installation of heaters in the Building 3544 make-up area was completed.

A safety shower light was installed at Building 3544 column room's safety shower.

A Kelly Decon Booth was received at Building 3544 at the end of the month. This booth will be installed on the first floor of Building 3518 and will be used to decontaminate small tools and equipment using 250 psig superheated water. The booth is HEPA filtered and will adhere to ALARA policies by minimizing the risk of contamination spread during cleaning operations.

December

Modifications were made to Building 3518 in preparation for the installation of the new decontamination booth that arrived on site in mid-November.

2.3 Liquid Low-Level Waste System

April

Permanent barrier posts were installed around VB#1A to eliminate the temporary barrier and to give a better aesthetic view of the site.

May

A sample port was installed on the 1,000-gallon LLLW tanker during the month. This will allow for sampling of the tanker after it is filled in order to assure compliance with new transporting manifest requirements.

June

The configuration of the 2A2 condensate vent pipe was changed to provide better contamination control at Bldg. 2531.

July

The DP cell used for level indication on tank WC-9 was replaced with a newer model. This model which automatically compensates for temperature deviations, will give a more accurate level reading. These archived readings may be used as part of the plan to prove the integrity of the LLLW System.

September

The installation of an air compressor at Building 7569 was completed during the month. This compressor will greatly improve the quality of the instrument air at this facility.

In order to comply with OSHA requirements, the pump guards on the cooling tower pumps at Building 2531 were upgraded.

The conduit for the Building 2531 CAMs was painted as a result of a safety inspection.

October

Hasp locks were installed on the mixing cell door at Building 7860 due to a RCRA requirement.

The procedures for CAM inspections (WM-LGWO-610.3.2, Rev. 1; WM-LGWO-611.3.2, Rev. 1) were revised due to a requirement for shift inspections at all ORNL facilities operating under Operational Safety Requirements.

The 7830 Off-gas monitoring system was modified for the Environmental Monitoring and Compliance group.

November

Conduit and outlets were installed at Building 7863 to replace a safety hazard caused by using an extension cord for the local monitor beta.

December

An air compressor was delivered and installed at Building 7830. This air compressor is portable and can be used as a backup instrument air source at several LGWOD facilities.

2.4 Gaseous Waste System

August

Two sample ports were installed on the 3039 off-gas duct for Environmental Compliance personnel.

September

A second main power feed was installed to the 3092 Scrubber area. During this installation, power was shut down and the facility was operated using the backup steam turbines.

October

As a part of continuing Conduct of Operations activities, the 3039 Stack Area and Building 3092 underwent cleanup efforts to maintain good housekeeping throughout LGWOD facilities.

November

A temporary diesel generator was hooked up to allow for the replacement of the diesel generator at Building 3125. The present generator provides emergency power for the cell ventilation systems located in the 3039 Central Stack Area. The new generator will provide emergency power to the cell ventilation blowers, as well as additional capacity if future upgrades are warranted (such as connecting the off-gas blowers to the diesel).

December

The Site Design, Development, and Review Committee gave informal approval to proceed with the installation of an above-ground diesel fuel storage vault which will supply fuel to the emergency generator for the 3039 Central Stack Area.

The new diesel generator was mounted in Building 3125 after the removal of the old generator. Electrical tie-ins are proceeding as planned. The portable generator is currently being utilized to supply backup power to the 3039 Stack Area.

2.5 Waste Operations Data Management and Analysis System (WODMAS)

January

Repeated network communications problems caused system problems throughout the month. The cause of one problem was isolated to a network bridge in Building 4500-N. Work is still underway to isolate the cause of other symptoms.

One bid for the specified optical storage subsystem was received from Perceptics Corp. The bid was reviewed, and a recommendation to buy was made.

February

A purchase order was issued for an optical storage subsystem from Perceptics Corporation.

Network communication problems continued despite repeated attempts to isolate the problem.

March

The WOCC DAS Archival Data Analysis program was converted to run on the WODMAS. As a benchmark the first pass conversion was used to generate the FFA data originally generated on the WOCC DAS. The program executed on the baseline WOCC DAS required 105 minutes of elapsed run time per channel. The first pass conversion executed on the WODMAS required 6 minutes of elapsed run time. Even better results are expected when the program conversion is completed. The rewrite of the Archival Data Analysis program, its conversion to allow WODMAS execution, and the delivery of the optical storage device are significant steps in the development of the WODMAS resident DAS database.

The optical storage subsystem from Perceptics Inc. was delivered. The subsystem will provide 40 gigabytes (40×10^9) of digital storage. The subsystem will be connected to the WODMAS VAX 6310 allowing the data to be accessible using the inter-plant broadband network or the WOCC Local Area Network. Installation was scheduled to be performed in April.

A network analyzer was installed to trap network communications errors. At the same time the inter-plant broadband network experienced a malfunction requiring maintenance work. No network communications problems have occurred since work was performed on the inter-plant broadband network.

April

The optical storage subsystem from Perceptics Inc. was installed and tested. The subsystem provides 40 gigabytes (40×10^9) of digital storage. The subsystem is connected to the WODMAS VAX 6310 which will allow the data to be accessible using the interplant broadband network or the WOCC Local Area Network. Installation was delayed due to a defective bus terminator.

A technical meeting was held to discuss optical storage applications design considerations.

Two Waste Operations Control Center personnel were scheduled to attend two weeks of onsite training in CA:DB; the C&TD endorsed database management system that will be used to implement the WODMAS databases. One waste operations person was scheduled to attend one week of onsite training in VAX/VMS system management.

A command procedure to automatically perform nightly incremental backups was completed.

May

A meeting was held to discuss optical storage applications design consideration in light of recent information from Perceptics Corporation regarding hardware/software support. A decision was made to continue with the development effort.

Two waste operations personnel attended 4 days of onsite training in CA:DB SQL and CA:DB Generator. CA:DB is the C&TD endorsed database management system that will be

used to implement the WODMAS databases. One waste operations person was scheduled to attend one week of onsite training in VAX/VMS system management.

For archival purposes the HAZWASTE database on the PDP 10 was backed up on several different media in several different formats. One copy of the database was stored on the WODMAS in text files on both magnetic and optical media.

June

Two waste operations personnel attended 5 days of onsite training in CA:DB Program Specification Rules. CA:DB is the C&TD endorsed database management system that will be used to implement the WODMAS databases.

One waste operations person attended one week of onsite training in VAX/VMS system management.

Two meetings were held with Central Waste Management and representatives of Y-12 and K-25 to discuss the Tennessee Oversight Agreement (TOA) with the State of Tennessee which requires the development of a "comprehensive waste tracking system for all Oak Ridge Reservation (ORR) sites." The TOA planning was tied into the kickoff meeting of a PIP team to develop a common waste tracking system for all MMES sites. After much discussion a commitment was made to support the development of an integrated waste tracking system which the independent sites' waste tracking systems supply data for. The integrated system will provide MMES with a single point of data consolidation and distribution to the state and other regulatory agencies while allowing the sites to retain site specific functions. After completion of the integrated system the functional requirements of a single waste tracking system will be re-evaluated. The integrated system design concept was provided to CWMD for presentation to the state.

July

The second meeting of the PIP team supporting the design/development of the integrated waste tracking system scope was held and drafts of the system scope were presented by the various PIP subteams.

Central Waste Management Division (CWMD) presented the results of discussions with the TDEC regarding TOA requirements for development of a comprehensive waste tracking system for all Oak Ridge Reservation sites. CWMD announced that the original estimate of 3.5 years was reduced to 27 months for completion of Phase I, an integrated reporting system to fulfill the requirements of the TOA. The integrated system will provide ES with a single point of data consolidation and distribution to the state and other regulatory agencies while allowing the sites to retain site specific functions.

August

One job description was posted for a computer systems analyst within LGWOD and C&TD is interviewing people for two FTEs to provide support for current and future WODMAS development needs. The positions will relieve/assist existing support in short-term development needs thereby facilitating long-term development efforts.

One command procedure was completed for WODMAS. The procedure automatically scans the optical jukebox and mounts valid volumes on system startup.

The Wordperfect 5.1 for VAX/VMS release was received and will be installed in September. The software will be used to support Documentation Management System requirements.

A purchase requisition for a call-back modem was issued. The modem will allow WODMAS access to sites which do not have access to the intra-plant broadband network (WEAF, etc.).

The third meeting of the PIP team supporting the design/development of the integrated waste tracking reporting system was held. First drafts of terminology definitions and general system requirements were presented by the subcommittee chairpersons. The state TOA representative, John Booker, presented "State of Tennessee Expectations." Concern over the degree of state access and control over the use of information gained was raised by a number of parties. John Booker agreed to address the issue further after discussions with TDEC and CWMD.

The PIP team leader announced that a total of four FTEs funded by CWMD had been solicited from various support organizations to support the design/development of the system. In particular two FTEs are being provided by Data Systems Research Division (DSRD). DSRD will be charged with producing the Systems Requirement Document and Functional System Design Document based on input from the PIP team members.

September

Resumes for the position of computer systems analyst within LGWOD were received. Candidates for interview have been selected.

C&TD recommended candidates for the two FTEs C&TD is to provide to support current and future WODMAS development needs. The positions will relieve/assist existing support staff in short-term development needs thereby facilitating long-term development efforts. The candidates were scheduled to be interviewed by WMRA management.

The VAX/VMS PCSA software was received and scheduled for installation in October. The software will be used to support Documentation Management System requirements.

A call-back modem was received, found to be defective and was returned. The modem will allow WODMAS access to sites which do not have access to the intra-plant broadband network (WEAF, etc.).

October

Two candidates for the position of computer systems analyst within LGWOD were interviewed. One candidate remains to be interviewed.

The VAX/VMS/PCSA software was installed in October. The software was installed on the VAX/VMS system and on five of the Local Area Network PC Workstations. The software will be used to support Documentation Management System and other LAN requirements.

November

One candidate for the position of computer systems analyst within LGWOD was selected.

A kickoff meeting of the ORNL Waste Tracking System (WTS) was scheduled for December 3, 1991. The WTS will initially provide an integrated database management system to support hazardous, solid radioactive and non-rad asbestos waste tracking data. Later phases will incorporate the remaining waste categories required by the Tennessee Oversight Agreement.

December

The candidate accepted the position of computer systems analyst within LGWOD. He will assume the position January 1, 1992.

The kickoff meeting of the ORNL Waste Tracking System (WTS) was held December 3, 1991. The WTS will initially provide an integrated database management system to support hazardous, solid radioactive and non-rad asbestos waste tracking data. Later phases will incorporate the remaining waste categories required by the Tennessee Oversight Agreement. The design team members will be established and the first draft of the system scope issued in January, 1992.

The ORNL WTS design team technical members have been scheduled for Generator Training. The training will assist them in becoming familiar with procedures for completing the RFDs associated with waste generated and/or disposed of at ORNL.

A meeting was held with Digital Equipment Corporation representative to review available database management systems. The review is being done to evaluate alternatives to the CA:DB database management system.

The system software for the optical jukebox will be modified during January, 1992 to provide support for multiple platter write access by Perceptics Corporation. The software installation and testing will be done on-site by Perceptics personnel. The addition of multiple platter write access will greatly enhance the utility of the optical jukebox.

The Central Waste Tracking System scope document is nearing final draft form and will be submitted for signatures in the near future. A draft of the system requirements documents has been issued for review.

2.6 WOCC Data Acquisition System

January

A total of 19 updates were made to the database.

The LERC upgrade, which provides 100% WOCC system compatibility, was 95% complete. Completion was delayed due to complexities in Rate of Change Alarm Processing and problems with other systems.

The CPU upgrade from Quickware Engineering Design, Inc., was received for a 30-day evaluation period. The unit was scheduled for installation in early February.

February

A total of 11 updates were made to the database.

The LERC upgrade, which provides 100% WOCC system compatibility, was delayed pending completion of data generation for FFA analysis.

Work on rewriting the Archival Data Analysis program to produce data correctly formatted for FFA analysis was started.

The CPU upgrade from Quickware Engineering Design, Inc., was installed. System performance improved greatly but the unit experienced problems with rebooting. The problem was under investigation at the end of the month.

A circuit breaker tripped causing the WOCC systems to shut down on February 8. The WOCC operator moved to the LERC and used the backup computer system there until power was restored to the WOCC systems (see Occurrence Report No. MMES-91-654 X10-91-51). Upgrade of the power distribution system for the control room was undertaken to prevent future occurrences.

March

A total of 26 updates were made to the database.

Two modifications were made to the system software.

The rewrite of Archival Data Analysis program was completed. The program was used to process and generate archive data for 38 channels to be used for FFA analysis by VISTA Research Inc. of California. To expedite delivery of the data the data was generated on the WOCC DAS requiring approximately 1:45 of elapsed run time per channel. Refer to Section 2.5 for further information.

The CPU upgrade for Quickware Engineering Design, Inc. (QED) was installed and tested. The first unit experienced problems with the boot sequence. A representative from QED spent a day on-site trouble-shooting the unit. The problem was isolated resulting in an engineering change and the delivery of a new unit. The unit was installed and was

undergoing evaluation at the end of the month. The Archival Data Analysis program to generate FFA data (see above) was used as a benchmark for initial evaluation. The elapsed run time per channel was reduced from 105 minutes per channel to 53 minutes per channel. Further evaluations using other benchmarks will be performed prior to a recommendation being made.

A power system upgrade to increase the capacity of the UPS distribution system was scheduled for April 6, 1991. The upgrade was made based on recommendations from Engineering.

Storage space for WOCC DAS archive data tapes in the WOCC control room reached its limit. In addition the older tapes reached the recommended shelf life and must be duplicated. With the arrival of the WODMAS optical storage subsystem, conversion of the data from magnetic to optical media was given high priority.

April

A total of 711 updates were made to the database after an internal audit was completed.

Evaluation of the CPU upgrade from Quickware Engineering Design, Inc. (QED) was completed. The unit has operated successfully for 30 days. Performance benchmark improvements ranged from approximately 144% to 200% for typical system processes. Computer bound CPU-only benchmarks were not used because they do not typify the system applications. However, during the evaluation period there were no occurrences of accumulated data uploading due to system overloading. A recommendation to purchase the unit was made.

During a recent internal review of the WOCC DAS associated messages, it was found that several of these were out-of-date. The messages were updated, giving the operators better instructions on what to do for each alarm and provided a better contact list for facilities monitored at the WOCC.

A power system upgrade to increase the capacity of the UPS distribution system was re-scheduled for May 11, 1991. The upgrade is being made based on recommendations from Engineering.

May

A total of 162 updates were made to the database after an internal audit was completed.

A purchase order was issued for a CPU upgrade from Quickware Engineering Design, Inc. (QED). The unit was operated successfully with performance benchmark improvements ranging from approximately 144% to 200% for typical system processes.

A power system upgrade to increase the capacity of the UPS distribution system was completed on May 11, 1991 (originally scheduled for April 6). The upgrade was made based on recommendations from MMES Engineering. During the upgrade two faults within the power distribution system were discovered and corrected.

Data concentrator 2 had multiple power failures due to air conditioning outages. The problem was corrected by replacing the air conditioning units.

The LERC 901 substation had failures due to lightning induced power surges. Hardware is being installed in June to prevent re-occurrences.

June

A total of 2 updates were made to the database.

July

A total of 14 updates were made to the database.

August

A total of 4 updates were made to the database.

September

The WOCC DAS and DCS underwent a software QA assessment. The assessment is part of a plant-wide software QA assessment to provide input for revision of QA procedure QA-L-19-100. The results of the assessment were released in October.

A total of 5 updates were made to the database.

October

The results of a software QA assessment of the WOCC DAS and DCS were released. The assessment was part of a plant-wide software QA assessment to provide input for revision of ORNL QA procedure QA-L-19-100. The WOCC DAS and DCS scored above the cumulative plant average in the seven areas that the systems were rated.

A software error caused the loss of approximately 1.5 days of online trend data when the shift to Eastern Standard Time occurred. The system was recovered. The data is available offline on tape if it is needed.

A total of 45 updates were made to the database.

November

Two channels were added to the Laboratory Emergency Response Center system.

A total of 6 updates were made to the database.

December

A total of 75 updates were made to the database.

2.7 WOCC Distributed Control System

January

Definitions of 366 NRWTP tags were modified to allow operator suppression.

February

A total of 1 modification was made to the system configuration.

A two day trip was made to Bailey Controls in Atlanta to evaluate the new INFI-90 product line for future upgrades and expansions to the DCS. A draft of recommendations and system specifications was being prepared at month's end.

March

A draft of recommendations and system specifications for the Bethel Valley Line Item control system, as well as cost estimates for three upgrade options for the existing system, was submitted for initial review.

April

Trend data collected by the DCS was used to account for missing/erroneous NPDES data for four separate periods.

A meeting was held to discuss the recommendations and system specifications for the Bethel Valley Line Item control system. Three options were reviewed with emphasis on the operator interface stations. A recommendation was made to procure the latest technology for DCS expansions and additions and to upgrade the existing operator interface stations as funds become available.

May

One software modification was coded to allow the WOCC operator to control NRWTP metals/nonmetals wastewater flow based on the manhole 190 pH readings from the WOCC DAS. The modification will reduce the volume of wastewater processed by the PWTP. The software was scheduled for installation and testing in June.

A request for quotes was issued for the Bethel Valley Line Item (BVLI) control system components. The BVLI control system will be integrated into the DCS.

June

One software modification was installed and tested to allow the WOCC operator to control NRWTP metals/nonmetals wastewater flow based on the manhole 190 pH readings from the WOCC DAS. The modification reduced the volume of wastewater processed by the PWTP.

Capital funding was approved to allow the existing Operator Interface Units to be upgraded to Operator Interface Stations. The upgrade will be accomplished in parallel to the Bethel Valley Liquid Low-Level Waste line item (in 1992) to ensure a consistent man-machine interface to the DCS.

July

A request for quotation was issued to Bailey Controls for the control system components of the Bethel Valley Liquid Low-Level Waste line item project. The request included an option which will allow the Operator Interface Units to be upgraded to Operator Interface Stations. The upgrade will be accomplished in parallel to the Bethel Valley Liquid Low-Level Waste line item to ensure a consistent man-machine interface to the DCS. A response from Bailey Controls was expected in August, 1991.

August

A proposal was received from Bailey Controls in response to a request for quotation for the control system components of the Bethel Valley Liquid Low-Level Waste line item project. The proposal was significantly over the Engineering estimate and is being reviewed. A meeting was held with Bailey Controls, Engineering, and purchasing in September to review the proposal request.

September

The proposal received from Bailey Controls in response to a request for quotation for the control system components of the Bethel Valley Liquid Low-Level Waste line item project underwent a two day review in Atlanta. The proposal was revised to eliminate unnecessary components which had been included by Bailey. The revised proposal was undergoing the approval process during the month.

October

Two I&C technicians were scheduled for nine days of offsite Bailey INFI-90 system training in preparation for the upcoming Bethel Valley Line Item system expansion.

Approval of the proposal from Bailey Controls for the control system components of the BVLI was delayed, pending resolution of the spare parts inventory list.

November

One slave module was replaced at building 3608 after it began to report erroneous alarms.

One modification was made to the PWTP configuration to provide pump indicator lights for a newly installed clarifier sludge pump. This pump, a double-diaphragm type, was installed to more efficiently remove excess sludge from the clarifier bottom.

A purchase order for the Bailey Controls distributed control system components of the BVLLW Line Item has been approved. Delivery is expected in March, 1992. One additional person was provided by Engineering for programming support of the project. Training schedules were being established to coincide with the system delivery.

December

The DCS recorded no trend data December 31, 1991. Because of the symptoms a software error in the Bailey OIU consoles related to the date was suspected. The DCS resumed recording of trend data on January 1, 1992 with no action taken. The OIUs will be replaced in the spring of 1992 as part of the BVLI system upgrade.

A purchase order for the Bailey Controls distributed control system components of the BVLLW was issued on December 27, 1991. Delivery is expected in March 1992.

One additional person was provided by Engineering for programming support of the project. Training schedules were established to coincide with the system delivery.

2.8 Liquid Waste Solidification Program (LWSP)

January

On January 8 and January 22, 1991, pre-bid conferences were held to answer questions about the Request for Proposal and Statement of Work. A formal response to all the vendors' questions was prepared and transmitted to Procurement. The required drawings, documents, and answers were then sent to the bidders by the Procurement representative for this project.

The NEPA documentation for the Emergency Avoidance Solidification Campaign (EASC) in the form of the Activity Description Memorandum (ADM) was approved by DOE-OR which constitutes a Memo-to-File (MTF). As the LWSP is a continuation of the operations performed during the EASC, this ADM has been submitted to DOE-HQ for consideration as the MTF for the LWSP NEPA documentation.

The Radioactive Operations Committee (ROC) was notified about the status of the LWSP. It was decided that a subcommittee would be formed to review the Statement of Work. Subsequently, meetings would be arranged to review the operations and procedures.

The 90-day ANS 16.1 leach testing of grout cylinders containing actual nitrate-based waste from tanks W-29 and W-30 was completed. All analytical results were not yet in place due to problems with a counter in Analytical Chemistry. Results for nitrate and strontium-90 were available and were planned to be used soon to calculate leach indices for these species.

Results of biodegradation testing (ASTM G-21 and G-22) of grout cubes containing surrogate waste revealed that no culture growth was present and that the cubes passed the unconfined compressive strength test (ASTM C-109) following the growth tests. Results of the compressive strength tests were in the range of 2,000 psi. In addition, cubes of grout exposed to $10 \text{ E}+8$ rads of gamma irradiation showed the irradiation had little affect upon the cubes at these levels, causing only hairline surface cracks and no spalling. Following irradiation, these cubes also passed the unconfined compressive strength test in the range of 2,000 psi as well.

Grout cubes containing surrogate waste were also run through thermal cycling tests in accordance with ASTM Method B 553-79, and at the termination of the tests the cubes were intact. As with the gamma irradiation test, only hairline cracks were observed on these cubes and there were no signs of spalling. Following thermal cycling, the cubes also passed the unconfined compressive strength test in the range of 2,000 psi.

Grout cubes containing actual waste from both tanks were crushed and screened and submitted to the new TCLP leach test. All samples easily passed this controversial test, with near detection limits reported for all species of concern.

All performance testing in support of the MVST grouting campaign was completed. Upon receipt of final analytical data, a report summarizing all observations and test results would be written. This letter report was issued in March.

February

During the month of February, three proposals were received from qualified and interested vendors. The evaluation team reviewed the proposals independently for technical approach, corporate experience, and staff experience prior to a team meeting. This team evaluation meeting was held March 4, 1991 and technical questions were transmitted to the vendors before a Best and Final was submitted to ORNL from the vendors.

A Categorical Exclusion (CX) was drafted and transmitted to DOE-HQ to the Office of NEPA Oversight, EH-25. After extensive discussion and transmission of project information, it was determined that the proposed action (LWSP) meets the requirements for the CX (Federal Register, Vol. 55, No. 174, Page 37177, September, 1990) and will be signed by EH-25. It was expected that the NEPA documentation will be signed with no objection in March 1991.

On February 12, 1991, inspection of a storage cask containing a "hot" waste form was conducted. When the waste billet was inserted into the cask for storage, the waste form had a contact surface radiation reading of 300 mrem/h with no smearable contamination. When the waste form was pulled from the storage cask, the surface radiation reading was the same and there was no smearable contamination. The protective filament-wound vinyl ester resin liner was inspected and was in excellent condition.

The drawings and specifications for the procurement of the concrete storage casks and vinyl ester liners were sent to Procurement and a Request For Proposals was being drafted.

During February, an Internal Environmental Assessment (IEA) was drafted so core samples could be taken of the existing storage area, containing the waste forms from the EASC. These samples would determine if the existing storage pad is adequate for the additional storage casks which will be generated during the LWSP.

All of the waste form certification tests, using surrogate and actual samples, were completed. All the analytical results were available except the nitrate tests which were expected to be completed in early March, 1991. The results indicated that the waste forms meet or exceed the new draft NRC Technical Position on Waste Form, June 1990.

March

During March, the technical review and evaluation of the vendor proposals generated some questions which were sent to the vendors. The vendors provided clarifications to all the technical questions. Site visits were made to inspect the solidification equipment of all the vendors submitting proposals. The site visits cleared up any ORNL/vendor facility/equipment interface issues. The vendors were asked to submit a Best and Final proposal by April 10, 1991.

Initial discussions with the LGWOD QA Specialist concerning the Quality Assurance Plan for the LWSP were initiated. The QA plan was drafted and was be circulated to appropriate project personnel for review and comment during April. The QA plan was scheduled to be completed when the vendor had been selected as some vendor information had to be included in the final document.

The drawing for the storage cask and liner was revised and signed off and transmitted to Procurement. The contract was scheduled to be awarded in mid-July.

Due to some equipment problems, the core samples of the storage area were not taken. The NEPA certificate, IEA, was signed and posted in the storage area during core sampling.

Engineering received an Engineering Service Order (ESO) to initiate work on the Safety Summary for the LWSP. Information was provided to Engineering, including current chemical analysis of tanks W-29 and W-30, etc., along with the data and information from the Emergency Avoidance Solidification Campaign to facilitate this job. The Safety Summary was scheduled to be completed in May, 1991.

The Statement of Work was distributed to the ROC members who were on the ROC review team for the LWSP project.

April

The Best and Final bids were received from potential vendors and the evaluation was completed. The selection was made and a contract was planned to be awarded after the procurement audit, subcontract plan approval, Equal Employment Opportunity clearance, etc. had been completed. This was still scheduled to take place in June, 1991.

The first draft of the LWSP Quality Assurance Plan was reviewed and commented. The comments were incorporated and the QAP circulated to a wider distribution for comment. The final document was scheduled for completion when specifics of the solidification vendor have been included in the document.

The hazard screening safety document (Phase 1 - Task Level 2 Document) was drafted and reviewed. The comments from the initial review were incorporated and was reviewed by a wider field. The LWSP was found from this hazard screening to be of a low hazard and required a Safety Study.

The ROC review was initiated for the LWSP. Members of the ROC were escorted to the Melton Valley Storage Tank (MVST) area to view the facilities to be used during solidification. After having reviewed the Statement of Work for the solidification activity, some additional full-sized drawings and the operational procedures were requested by the ROC.

May

The NEPA documentation for this project was returned from DOE-HQ to be put in a new format. The format guidance issued to DOE-OR from HQ was dated March 19, 1991. The guidance was for the use of NEPA categorical exclusion for removal-type actions which was the type of CX to be applied to the LWSP. The NEPA Categorical Exclusion Determination document was revised for LWSP and then forwarded to DOE-HQ for their consideration and signature.

The Phase 1, Safety Analysis Report Update Program, Hazard Screening for LWSP was completed and was being circulated for signature. A presentation was scheduled to be given to the Plant Safety Evaluation Team (PSET) for their approval in June.

The vendors who were interested in bidding on the LWSP storage cask and liner visited ORNL May 22, 1991 to view the cask forms and the storage area. The Best and Finals were received for the storage casks and liner subcontract. An announcement of the winning vendor was scheduled to be made when the contract had gone through official procurement channels and had been awarded.

The initial meeting was conducted to discuss the monitoring plan for the storage casks which will be generated during the Liquid Low-Level Waste Solidification Project. Environmental Consulting Engineers, Inc., the subcontractor doing the monitoring on the specially instrumented storage casks for the Emergency Avoidance Solidification Campaign, was going to summarize the results to date on the instrumented casks. It was then decided that a new plan would be formulated for the LWSP and presented to the State of Tennessee.

A Readiness Review Board and Operational Readiness Team was selected for the LWSP.

The final report for the solidification vendor evaluation was written and approved by the evaluation team. The vendor would be announced when the letter subcontract had gone through the formal procurement channels.

The EASC storage area was core sampled and the initial results indicated that the area would accommodate the first campaign of the LWSP. The data taken from the core samples was processed through a computer program and a formal report would be issued within thirty days.

June

The solidification vendor for the LWSP was Scientific Ecology Group, Inc. (SEG). They are part of Westinghouse-Hittman, Inc. and therefore the equipment that was used for the EASC will be used for the LWSP. David McCoy will be the project manager from SEG for the LWSP and was an integral part of the vendor solidification team on the Emergency Avoidance Solidification Campaign.

An initial meeting with the LWSP Readiness Review Board (RRB) was held on June 12, 1991. Discussions included mechanics of interaction with the Operational Readiness Team (ORT), meeting minutes, and lessons learned from the EASC. The RRB requested a copy of the Statement of Work for the solidification vendor procurement. The ORT had its first meeting on June 24, 1991. The readiness review plan and logic tree were distributed to the members for their review and comments.

The LWSP presentation to the Waste Management Advisory Committee in Chattanooga on June 13, 1991 resulted in the Tennessee Department of Conservation requesting a formal extension of the EASC solidified waste storage. The request included information on the results of monitoring the EASC storage casks, the plans for the LWSP monitoring, the dependence on the definition of the disposal classification and the availability of disposal facilities.

The NEPA Categorical Exclusion Determination document had not been approved by DOE-HQ at this time.

The Phase 1, Safety Analysis Report Update Program, Hazard Screening for LWSP was approved by the PSET. The requirement for further safety documentation for the LWSP as recommended by the PSET was to revise the Safety Study that was prepared for the Emergency Avoidance Solidification Campaign.

The subcontract for the storage cask procurement was let to CPI Cement Inc. out of Memphis, Tennessee. The molds, fabricated for the Emergency Avoidance Solidification Campaign, to manufacturer the concrete storage casks were shipped to CPI so that they could begin their First Article casks.

The Functional Requirements Document for the LWSP Solidification Area II was developed and approved. The document was transmitted to Engineering to begin the Study and Estimate and determine a site location. The NEPA documentation would not be initiated until the site location was determined.

July

Completed the Quality Assurance Plan for Liquid Low-Level Waste Solidification Project. The plan was reviewed, approved, and entered into the Document Management Center LWSP project files.

During July, the logic tree for the LWSP Operational Readiness Review Process was revised to reflect comments from the ORT. The criteria for the logic tree were drafted. At the meeting on July 15, 1991 of the LWSP ORT, the LWSP Logic Tree and Readiness Review Plan were approved by the team. The draft criteria for the Logic Tree were distributed to the team and personnel were assigned responsibility for closure of the criteria.

The Operational Readiness Review Team met again on July 25, 1991 and discussed the criteria for each element of the LWSP logic tree. After discussion, some revisions were made and each criteria was approved by the ORT. The Readiness Review Plan, logic tree and criteria was then presented to the LWSP Readiness Review Board.

As a response to the readiness review meeting several actions were taken:

- * draft training plan was developed
- * revision of the Operating Safety Guidelines were initiated
- * the LWSP Checkout Procedure was revised
- * development of appropriate training modules was initiated

Several discussions were held concerning the Quality Assurance on the cask procurement. The decision was made that quality assurance concerns from the Waste Operations QAS will be coordinated through the Procurement Quality Inspection member of the procurement team.

The First Article Evaluation (FAE) storage cask was shipped from CPI Concrete Products, Memphis, Tennessee on July 30, 1991. It was received with the proper documentation and stored for use during the LWSP. During the FAE, CPI requested some deviations over the original specifications: some of the reinforced steel bars were reoriented to provide extra reinforcement at the lift points, the rock size was changed from #57 to #67 which improves the aggregate distribution and production, and the white sand originally used was changed to red sand (the white sand has had problems with lignite.).

A tour was conducted of the Melton Valley area adjacent and east of the New Hydrofracture Facility as a possible site for the Solidification Storage Area II.

A meeting was held with Environmental Consulting Engineers, Inc. (ECE) to discuss the monitoring plan for the LWSP storage casks. ECE provided a summary report of the data which was acquired on the EASC storage casks for the last two and half years. This data would be used to formulate a monitoring plan for the LWSP.

A letter was completed to the Tennessee Department of Conservation requesting an extension of the time period for storage of the EASC storage casks along with those generated during the LWSP. Along with this letter was the draft monitoring plan for the LWSP and EASC storage casks, information about the current status of the Class L-II limits for

classification of the storage casks, and the availability of disposal facilities. Also included in this package was the previously mentioned summary document of the past two and one half years of monitoring of the EASC storage casks.

The NEPA Categorical Exclusion Determination (CXED) documentation, was revised per comments received from DOE-HQ. The revised CXD was returned to DOE-HQ with a request to expedite the approval. The average turnaround on a CXD, at this point, was five weeks.

In preparation for the startup of solidification, three SEG employees took the ORNL General Employee Training (GET). The SEG personnel involved in the LWSP had already taken the Radiation Worker Training and SARA/OSHA training. Dave McCoy, the SEG Project Manager for the solidification services, served on the LWSP Operational Readiness Team to insure coordination of SEG criteria closure prior to startup.

August

During the month of August, the LWSP ORT had two meetings to close criteria and finalize documentation for the project. The LWSP had to close 175 (141 assigned to individuals) criteria before the Readiness Review Process was complete and the RRB could approve hot operation initiation. Before cold checkout occurred, there were 105 criteria (88 assigned to individuals) which were required to be closed and approved by the RRB. Seventy-seven individual criteria were closed by the ORT and reviewed and approved by the RRB. Sixty-one of the 88 individual criteria required to begin cold checkout were closed. Initiation of SEG mobilization and cold checkout was scheduled for the week of September 23, 1991. Hot operation was scheduled to begin by October 14, 1991.

Some of the project elements which were completed during this reporting period include:

- * ALARA Plan written and approved
- * Safety Study approved
- * LWSP Training Plan written
- * 10 LWSP Operating Procedures written and approved
- * LWSP Readiness Review Plan was approved by the RRB
- * SEG personnel assigned to LWSP completed GET and SARA/OSHA training
- * Training of the LGWOD personnel assigned to LWSP completed
- * Self Assessment/Lessons Learned (from EASC, TSCA, etc.) document was written
- * LWSP Facility Configuration Control was established
- * HP equipment used for the LWSP was checked out and is functional
- * Many of the facilities and equipment checkouts have been completed
- * 100-ton crane used in the storage cask transfer operation was checked out and is functional

September

During the month of September 1991, the Liquid Low-Level Waste Solidification Project ORT verified the completion of all the project criteria that were necessary to initiate cold checkout. Subsequently the ORT chairman presented this state of readiness to begin cold checkout to the LWSP Readiness Review Board (RRB). The RRB reviewed the project criteria and gave their recommendation to mobilize Scientific Ecology Group, Inc. equipment and

personnel to the ORNL site to begin cold checkout. In conjunction with the completion of "cold checkout" criteria, the notification to SEG to mobilize satisfied Award Fee Milestone W342-09H "Initiate LLLW Solidification Campaign for Solidifying 50,000 Gallons of LLLW from the Melton Valley Storage Tanks and Submit Letter Report."

Some of the LWSP project elements which were completed during this reporting period include:

- * Received approved NEPA documentation from DOE-HQ
- * ROC completed review of project operation during cold checkout and submitted letter to proceed
- * QA training for LWSP personnel was completed
- * Operational procedures (ORNL & SEG) were approved
- * Maintenance and monitoring plans completed
- * On-the-job training was completed

A total of 120 individual readiness review criteria were reviewed and approved by the ORT in order to bring the LWSP to the state of readiness to initiate cold checkout. This was accomplished by a lot of diligence and cooperation by the team and other project members.

October

During the month of October the NEPA Categorical Exclusion documentation for the LWSP was signed. Two surrogate waste forms were solidified using the solids formula mix and a surrogate liquid having essentially the same chemical characterization as the LLLW supernatant. The Readiness Review Team completed and approved all documentation requirements and readiness criteria. The Readiness Review Board met and after reviewing the newly completed documentation, readiness criteria, and the results of the two surrogate waste forms; gave approval for the solidification of two waste forms to proceed. A presentation of the LWSP and the LWSP Readiness Review was given to DOE-OR and the CWMD. Two waste forms using LLLW supernatant were solidified and the results presented to the RRB. Based on these results the RRB recommended that routine solidification operations may proceed.

A LWSP support activity was initiated during this month. The environmental review and documentation activity was initiated for the LWSP Interim Storage Cask Area.

November

Fourteen liners were solidified at Building 7877 during the LWSP.

The Environmental Review Summary (ERS) and site visit were completed. An ESO was prepared to initiate soil sampling and surveying activities at the new proposed site.

Plans were initiated for upgrading the existing Safety Study for the LWSP.

December

Sixteen solidified waste forms were generated during the month of December. This brought the total number generated at the end of December to thirty-four. It is estimated that it will take approximately sixty waste forms to complete this campaign.

A small amount of contamination was found on the bottom of liner number 24 when it was being transferred from the shipping cask to the storage cask. The cause of this contamination is thought to be a small seepage of LLLW through a bad weld in the liner. The liner was decontaminated before it was placed in the storage cask, and both Energy Systems and SEG personnel are studying the problem to assure it will not continue.

2.9 Evaporator Replacement at Building 2531

January

The revised Statement of Work was transmitted to Procurement to initiate a subcontract to develop a study and plan for the installation of the spare evaporator at Building 2531. The appropriate budget document (UCN-1127) was prepared and routed for approval signatures.

February

Procurement received the approved budget document and the Statement of Work and were in the process of writing the contract for the proposed work. The contract was scheduled to be transmitted to Ebasco in early March, 1991.

March

Ebasco sent their technical proposal for the evaporator installation study and plan to Procurement on March 15, 1991. The proposal was reviewed for technical content and comments transmitted to Procurement. Since Energy Systems had a "Technical Support" contract with Ebasco, work could begin as soon as the Procurement paperwork was in place.

April

Ebasco received the subcontract on April 30, 1991 to sign and return to Procurement. With these formalities completed, a kickoff meeting was organized for early May.

May

A kickoff meeting was held May 29, 1991 with Ebasco representatives to discuss the evaporator replacement project. Ebasco and ORNL project team members were introduced. The initial exchange of information occurred and channels of communication were established. The first deliverable would be the expanded Study and Plan report outline due June 26, 1991. A tour of the evaporator facility was conducted on May 31, 1991.

June

The first deliverable, the expanded Study and Plan report outline, was delivered on time on June 26, 1991. Historical information on the specification of the evaporator and testing results were copied and transmitted to Ebasco. It was decided that valuable information could be gained from taking radiation readings of the existing evaporator. The evaporator would be scanned in an empty condition and then filled to a four-foot depth with water. This was tentatively scheduled for July 10, 1991.

July

The shielding plug above Cell 4 at the LLLW Evaporator Facility was removed to gain information on radiation levels in the cell for the Evaporator Replacement Study being written by Ebasco. Several TLDs were spaced along the height of the evaporator vessel and were exposed for a ten minute period. The radiation readings would be used to formulate the methods of decontamination and shielding needed during the removal of the vessel for replacement.

The radiation survey document, which was drafted after the shielding plug was removed from Cell 4 at the LLLW Evaporator Facility, was transmitted to Ebasco so that they could continue the development of the Evaporator Replacement Plan.

August

Responded to several questions that Ebasco had concerning the radiation survey report which documented the removal of the shielding plug above Cell 4 at the LLLW Evaporator Facility and general questions about the project.

Ebasco gave a status update on the Evaporator Replacement Study and Plan on Friday, August 23, 1991. The team consensus was that the economical approach is to replace the existing evaporator in Cell 4, Building 2531 with the spare evaporator rather than building or installing a new evaporator facility or cell. The update was thorough with a few items still pending, for example, the path that would be taken to get the "old" evaporator to SWSA 6. The draft report was scheduled to be available by mid-September.

September

Ebasco submitted the first draft of documentation required by the subcontract Statement of Work: *Study and Plan for the Installation of the Spare Evaporator at Building 2531 and Justification for Replacement of the In-Service Evaporator in Cell #4 at Building 2531*. ORNL personnel comments and questions were collected and collated.

October

Review comments on the draft report **Study and Plan for the Installation of the Spare Evaporator at Building 2531** and the draft report **Justification for Replacement of the In-Service Evaporator in Cell #4 at Building 2531** were incorporated into the final draft of each report both of which were completed during October. Preparation of a draft Statement of Work (SOW) for the installation of the Spare Evaporator was initiated.

November

Preparation of the draft Statement of Work for the Evaporator Replacement Project continued. Detailed planning and management support activities for this project were initiated.

December

A meeting was held with Central Engineering to discuss possible alternative for obtaining a fixed price construction subcontractor for the replacement of the spare evaporator. The preparation of an Environmental Review Summary and the Project Requirements Document for the Evaporator Installation task was initiated.

2.10 Hazard Screening for Selected LGWO and SWO Department Facilities

April

A Statement of Work was prepared to initiate a subcontract to proceed with hazard screening activities for some twenty-two LGWO and SWO Department facilities. While each Division is responsible for their own safety documentation, Systems Safety Engineering is a resource who performs safety documentation functions and review. Due to the increase in safety documentation updates, Systems Safety Engineering had been overloaded. Therefore, a technical support subcontract was planned to be let to assist Waste Operations in completing the Phase I portion of the facility safety documentation upgrade.

May

The Statement of Work and the approved budget document were delivered to Procurement so that a technical subcontract with Battelle could be initiated. Initial discussions with Battelle indicated that they had the necessary expertise to conduct hazard screening for selected Waste Operations facilities.

June

After receiving the Statement of Work, Battelle requested clarifications and had a few questions. They toured some of the Waste Operations facilities. The technical proposal from Battelle was received and found acceptable.

Work on the Preliminary Hazard Screening for the LGWOD commenced during the month. This included providing input for the ERFAC database to the Office of Operational Readiness and Facility Safety (OORFS) and the preparation of Preliminary Hazard Screening Work Sheets for over 50 LGWOD facilities.

July

The subcontract with Battelle, to commence the Phase 1 Hazard Screening for selected Liquid and Gaseous Waste Operations Department and Solid Waste Operations Department facilities, was let. A kickoff meeting was held to establish lines of communications and provide Battelle with descriptions of the facilities for which the safety documentation will be developed.

August

Battelle submitted a revised schedule for the hazard screening subcontract. This was routed to the appropriate personnel from SWOD and LGWOD for their concurrence with the revised schedule. Battelle was making progress on the hazard screening by obtaining preliminary data on the SWOD and LGWOD facilities identified in the subcontract.

Personnel from Battelle were provided with existing safety documentation of LGWOD facilities and were given a tour of LGWOD facilities to assist them in their hazard screening process.

September

Battelle submitted draft hazard screening documentation for the Liquid Low-Level Waste Systems and for Buildings 7855, Remote Handled-Transuranic Waste Storage and 7827/7829, Retrievable Waste Storage Wells. These were transmitted to the appropriate personnel for their review and comment.

October

The Phase One Hazard Screening task for LGWOD facilities continued. Five draft Hazard Screening documents were received for review and comment. Review and comment on six draft screening reports was completed.

November

LGWOD personnel's participation in the Safety Analysis Report Update Program (SARUP) included the review and comment on the draft Hazard Screening Reports for the 3039 Stack and Ventilation System, the Acid Neutralization Facility (Bldg. 3518), and the Equipment Cleaning Facility (Bldg. 7935). The draft Final Hazard Screening Report for the Liquid Low-Level Waste System was submitted for final review and comment. In addition, two LGWOD personnel attended the SARUP Phase I Training on "Logic Model Development."

December

The final draft Hazard Screening Reports for the 3039 Stack and Ventilation System, the Process Waste Treatment System, the Waste Operations Control Center (Building 3130), and the Nonradiological Wastewater Treatment Plant were received for final comment. This completed the deliverables from the subcontractor for these facilities. Energy Systems Safety Systems Engineering will complete the final documents and assign hazard ratings.

Discussions were held with Safety Systems Engineering to discuss the preparation of the logic model documentation, required by the SARUP, for the LLLW System.

The revised Preliminary Hazard Screening (PHS) worksheets incorporating comments from the OORFS were transmitted to the OORFS. The PHS worksheets were reorganized to break LGWOD facilities by system rather than by individual facilities. This reduced the number of sections in the document from 51 to 20. In addition Radiation Surveys were attached for all facilities containing a Radiological Area and Material Safety Data Sheets were supplied for any chemical in facilities that were screened out.

2.11 Federal Facility Agreement (FFA) Implementation - Low-Level Waste System

April

The bottle dumping station located at Building 2531 was completed. This dumping station will be used to empty the LLLW bottles from generators to the A-2 evaporator for treatment.

May

The System Safety Assessment of On-Site Transportation of Liquid Low-Level Wastes at Oak Ridge National Laboratory was issued in May, 1991.

In preparation for the startup of bottled LLLW operations, the LLLW drums used to transport the bottles were identified with the following labels: "Radioactive LSA" and "This Side Up." In addition, the bottles were numbered with unique identifiers and the initial bottle inspection was performed (per approved procedures).

June

A drum rack was installed in the pickup truck that will be used to transport bottled LLLW after the Federal Facilities Agreement is signed.

July

The FFA Readiness Review Board was given a tour of bottle and tanker unloading areas. The Readiness Review of LGWO is progressing, with over 70% of the review completed.

August

The FFA Readiness Review Board completed their review of LGWOD operations and gave LGWOD permission to place our operations in service.

December

LLLW transfer packages for bottling operations were distributed to several waste generators in preparation for the effective date of the FFA.

LGWOD personnel were involved in the cold testing of the bottling and transfer of LLLW at Buildings 4500 North and South as part of the FFA Readiness Review of these facilities operations. This cold testing was used as an opportunity to train the LGWOD personnel whom will be transporting the bottled waste.

2.12 Configuration Control

The LGWOD issued its Configuration and Equipment Change Procedure (WM-LGWO-606.5) during early 1991. This procedure incorporated the requirements of the ORNL Interim Configuration Change Control Program. Since the procedure was issued, six changes to LGWOD facilities have been classified as meeting the requirements of a Configuration Change. In addition, nineteen changes to LGWOD facilities have been classified as meeting the requirements of an Equipment Change (a change that does not meet the ORNL definition of a Configuration Change but which the LGWOD has determined should be documented).

2.13 Update of LGWOD Electrical Drawings

June

Gilbert/Commonwealth personnel were given a tour of LGWOD facilities during the first week of June in preparation of their work to update all LGWOD's facility electrical drawings to "as-built" condition.

July

Gilbert/Commonwealth personnel began work on updating LGWOD facility electrical drawings to "as-built" condition. The first facilities they worked on were the PWTP and the 3039 Stack Area.

August

Gilbert/Commonwealth personnel continued on updating LGWOD facility electrical drawings to "as-built" condition. The facilities they worked on during the month were the PWTP, the 3039 Stack Area, the WOCC, and the LLLW evaporator facility.

September

Gilbert Commonwealth personnel continued on updating LGWOD facility electrical drawings to "as-built" condition.

October

Gilbert Commonwealth personnel completed redlining LGWOD facility electrical drawings to "as built" condition. The red-lines are now being transferred to CAD drawing for these facilities.

November

The red-lined electrical drawings for the LGWOD facilities are now being transferred to the CAD system. These drawings were red-lined by a subcontractor as part of the LGWOD as-built drawing upgrade task.

December

Transferral of the red-lined electrical drawings for the LGWOD facilities to the CAD system continued during the month. These drawings were red-lined by a subcontractor as part of the LGWOD as-built drawing upgrade task.

2.14 Cathodic Protection Upgrade

October

Initial cost estimates for the Cathodic Protection Upgrades task were received and priorities established for implementation of the upgrades. The environmental review and documentation activity was initiated for this task.

November

The Environmental Review Summary (ERS) was completed. Preparation of the bid package for procurement of a Fixed Price Subcontractor (FPSC) was initiated.

December

Preparation of the Risk Assessment for the Cathodic Protection Upgrade was initiated. This task will assure that cathodic protection on the existing LLLW transfer piping meets current standards.

2.15 Bethel Valley Line Item

NOTE

Please see Section 2.7 for activity involved in the upgrade of the Distributed Control System associated with the Bethel Valley Line Item (BVLI).

October

A first draft of the test plan for Building 2026's new Monitored Collection Station (MCS) was prepared by LGWOD personnel and sent to Engineering for review and comment. This test plan will undergo several revisions during the next several months of construction activities as physical layout considerations are added and the software configuration is approved for programming activities to commence.

Slight amounts of radioactive water were encountered during excavation activities for the new LLLW collection and transfer system for Building 2026 that is being installed under the Bethel Valley Line Item project. The contaminated groundwater was collected and transferred to the process waste system for treatment.

LGWOD personnel assisted in decontamination work at Building 2026 for a vault that was discovered during construction activities for the Bethel Valley Line Item.

2.16 Miscellaneous

May

Work continued on modifying Building 3105 (the old Waste Operations Control Center) into offices for two Health Physics personnel whom will be assigned to the LGWO department. The tile in the building was replaced, and work started on erecting partitions and installing telephone hookups.

During the month, the Liquid and Gaseous Waste Operations Department Quality Assurance (QA) Plan (QAP-X-91-WMRA/WM-027) was written, reviewed, approved, and issued. This plan covers all existing department operations. The QA Plan for the Nonradiological Wastewater Treatment Facility and Collection System was canceled since the new plan incorporated these facilities in it.

The revisions to the Operational Safety Requirements for the LLLW System (ORNL-TM-7262, Rev.2) and the 3039 Stack Ventilation System (Rev. 1) were issued to operating personnel for use on May 6 after receiving approval of the revisions within ORNL. The revisions were transmitted to DOE-OR for approval.

July

Work on remodeling Building 3105 as a Health Physics office was completed in early July; the Health Physicists assigned to the LGWO Department had begun to move their equipment to this building at the end of the month.

November

Approval was received from the Site Development and Design Review Committee to procure two Rubb Shelters for use at the New Hydrofracture facility site. These will be used for equipment storage until the Waste Operations Support Facility is built across from Building 2600 in late 1993 or early 1994.

3.0 MAINTENANCE ACTIVITIES

3.1 Nonradiological Wastewater Treatment Plant

January

The broken pump shaft on the metals feed pump (J-1001B) at the NRWTP was replaced during the month with no adverse impact on operations.

The effluent acid line at 3608, which had become plugged due to a buildup of sludge, was replaced during the month with no adverse impact on operations.

February

The insulation of the caustic line and the installation of a new rupture disc for dual-media filter F-1009 were completed during the month at the NRWTP.

One of the two transformers feeding power to the NRWTP shorted out during heavy rainfall on February 18. The backup transformer automatically started feeding power upon failure of the one in-service, resulting in minimal impact on operations. P&E estimates repairs will be completed in approximately two months.

March

The jet mixer for the metals tank (J-1001C) was repaired during the month.

The check valve on the dual-media filter (F-1010) air scour system was replaced during the month with no adverse impact on operations.

April

The relief valve on GAC column F-1020 was replaced and the column was returned to service during the week ending April 28, 1991.

Leaking seals on the filter feed pumps (J-1008 & B) were repaired with no adverse impact on operations.

The air stripper (F-1014) was cleaned using acid during the month. This is done quarterly to prevent bacteriological growth on the air stripper's packing.

May

The discharge pipe from the NRWTP to White Oak Creek was repaired during the month.

Valve HV-739C in the acid unloading system at the NRWTP was replaced after it was found to be inoperable.

The ladders at the NRWTP had a non-skid surface applied to them to provide a safer working environment.

As a result of a fire inspection at the NRWTP, a yellow identification line was painted from the east bay exit to the blacktop on the south side. The line identifies the exit route from the east door during emergencies.

A factory representative for the supplier of the jet mixers at the MV Collection Tanks made an on-site visit and evaluated the seal on jet mixer J-2020. His evaluation determined that the lubricant used by maintenance when inserting the seal should be changed to a different type.

The HEPA filters for the NRWTP filter press room failed its scheduled DOP test during the last week of May. The filters were scheduled for changeout in early June.

June

Failure of the primary and backup power supplies on the Distributed Control System at the NRWTP caused a brief shutdown on June 18. The plant shut down as designed and the power supplies were replaced before the plant was restarted (see Occurrence Report No. MMES-91-2691 X10-91-245).

The HEPA filters in the NRWTP filter press room were changed out and successfully DOP tested during the first week of June.

July

The plug valve on the caustic feed system to the rapid mix tank at the NRWTP was found to be cracked in early July; a replacement valve was ordered and installed.

A leaking union on the J-1025B caustic feed pump was repaired.

The drain valve on dual-media filter F-1010 was repaired after the valve seat was found to be corroded.

The solenoid valve on the NRWTP filter press was replaced after it was found to be malfunctioning. The valve would not allow the drip trays to close.

August

The filter feed pump J-1008A at the NRWTP was rebuilt due to a broken pump shaft.

The filter feed pump J-1008B at the NRWTP was rebuilt due to a bad bearing and a damaged pump shaft.

The HEPA filters in the Bldg. 3608 filter press room were replaced after they were found to be plugged.

September

The polymer pump at Building 3608 was repaired and the polymer line and tank was cleaned during the repair work.

November

The gear box on sludge rake J-1006A at Building 3608 was repaired.

Valve FCV-620 was reinsulated at Building 3608.

December

The air stripper at the NRWTP was cleaned using an acid solution during the month. The air stripper, which is utilized for the removal of volatile organics from the wastewater stream at the NRWTP, is cleaned with acid on a periodic basis to prevent algae buildup on the distributor and on the air stripper's interior. It was also cleaned to prevent the growth of organisms which cause Legionnaires' disease.

The filter feed recycle valve at the NRWTP was replaced.

The air scour blower at the NRWTP was found to be inoperative and was repaired.

3.2 Process Waste Treatment Plant and Collection System

January

One zeolite column was reloaded with fresh zeolite during the month.

The floors in the monitoring buildings for process waste manholes 112, 149, 190, 229, and 235 were painted during the month. This maintenance was accomplished to assure ease of decontamination after wastewater spills.

February

One zeolite column was reloaded with fresh zeolite during the month. A depleted zeolite column was unloaded.

Painting the floors in the monitoring buildings for the process waste manholes was completed during the month. This maintenance was accomplished to assure ease of decontamination after wastewater spills.

March

Two zeolite columns were reloaded with fresh zeolite during the month. A depleted zeolite column was unloaded.

The piping for the sand filter located in front of the zeolite columns at the head end of the plant was insulated during the month.

Testing of the new zeolite column continued during the month. This column is designed for easier backwashing and unloading of resin. The column was taken off-line on March 19 due to decreased hydraulic load on the Process Waste Treatment Plant.

April

The decontamination and cleanup of the Bethel Valley Storage Tanks (Bldg. 2600) diked area was completed during the month.

The acid transfer line to pumps M-8 and M-8A from the acid storage tank was replaced with no adverse impact on operations.

The transfer pump on the northwest corner of the Equalization Basin (EB) that pumps to the storm drains had its deteriorating flexible discharge hose replaced with hard piping.

May

The make-up area exhaust fan at the PWTP was repaired during the month.

LGWO personnel started work at Building 3518 to clean up the T-1 tunnel as part of ongoing facility housekeeping improvements.

Chemicals to control the growth of algae were applied to all of the LGWO department surface impoundments.

June

A spent zeolite vessel used at the PWTP was unloaded and reloaded with fresh zeolite resin. The spent resin was dewatered and turned over to the Solid Waste Operations Department for disposal.

The lines and valves on the sludge blowdown/withdrawal system on the L-1 clarifier were replaced.

The east pad at Building 3544 was painted due to fixed contamination on the pad.

The LGWOD Storage Area (Building 3594) was cleaned out during the month as a part of ongoing conduct of operations improvements.

The L-2 transfer pumps at the PWTP were repaired during the month. One had a broken shaft and the other had a buildup of calcium causing problems. The pumps were repaired with no adverse impact on operations.

The ion exchange column room floor at the PWTP was repainted during the month due to flaking of the previous chemical resistant floor coating.

Housekeeping improvements at Building 3518 continued, with excess material being removed from the tunnel.

The sludge sample lines on the L-1 clarifier at the PWTP were replaced during the month.

The sludge line from L-6 to the filter press was reinsulated.

July

A zeolite column was reloaded with fresh zeolite during early July.

The agitator for the L-1 clarifier broke down during the month. This required shutting down the ion exchange treatment system and treating a sidestream of 50 gpm through the zeolite column. The clarifier was emptied of sludge and the gear box side coupling was replaced on the agitator. The system was then brought back on-line.

The level control valve for the L-2 tank was cleaned out during the month. While this was being done, the sludge was emptied from L-2.

The valve on the line from M-9 to L-4 in the PWTP column room was replaced due to a leaking gasket.

August

As part of a continuing effort to upgrade LGWOD housekeeping, the grating at the Bldg. 3518 pump vault under the T-1 basin was changed out.

A steam leak on the L-10 evaporator at Bldg. 3544 was repaired. One coil was found to be leaking. It was planned to test L-10 using only one steam coil.

The sump pumps at Bldg. 3518 were repaired.

Caustic leaks at Bldg. 7961 were repaired by replacing faulty relief valves.

September

The door on the instrument cabinet at Building 3544's east pad was replaced.

The L-14 air regulator was repaired during the month.

The piping from the L-2 and L-3 was replaced at Building 3544. While the piping was replaced, scale buildup was removed from pump L-2 P-2.

A pin hole leak was discovered on the NaOH trailer at Building 3544. The leak was stopped by P&E personnel and WE&I personnel performed nondestructive testing on the vessel to determine the extent of deterioration of the trailer. The deterioration of the vessel was found to be localized and a patch was then welded on the vessel.

Sludge buildup was removed from the Influent Pumping Station.

A leaking valve on the M-1 NaOH tank at Building 3544 was replaced. Several hundred gallons of hydroxide salts were removed from the tank during the maintenance shutdown. The tank was returned to service with no adverse impact on operations.

October

The sump pump at the BV Storage Tanks (Building 2600) was repaired during the month.

The new piping on the L-2 system that was installed last month was reinsulated.

Repaired steam leaks at the Building 3544 steam control station during the month.

The belts on the agitator for the clarifier at the PWTP were replaced during the month.

The backflow preventers on the water supplies at Building 2600 and 7961 were successfully tested by QE&I personnel during the month.

The sump pump discharge pipe for Building 3518 (t-1) basement was replaced with a stainless steel pipe. A leaking pipe flange was also repaired.

The T-1 basin transfer pump (W-1P-1) at Building 3518 was rebuilt during the month.

Vibration analysis tests were run on several pumps at the PWTP and at process waste pumping stations in Bethel Valley. This is part of an ongoing preventive maintenance activity to detect problems while they are still very minor.

The seal water filters at Buildings 2600 and 7961 were replaced during the month.

November

A plugged line from the L-1 pump at Building 3544 was cleared during the month. The line had become plugged with thick sludge from the clarifier underflow.

The sulfuric acid dike at Building 3544 was repaired. Some of the protective coating had worn off and was recoated.

The L-10 pump at Building 3544 was replaced due to failure.

The small electrical pump in the southwest Equalization Basin return pit was replaced due to failure.

Non-skid paint was placed on the floor around the polymer addition equipment at Building 3544 as a result of a safety suggestion.

Pump W-1P-2 at Building 3518 was rebuilt during the month. Parts of the pump had corroded and needed replacement.

December

The two transfer pumps at Pumping Station #1 quit pumping and were replaced. After pulling the old pumps out, it was discovered that one pump had a worn impeller and the other pump had a dead muskrat sucked up on the suction. Pumping Station #1 is the collection/transfer point between the North and South Tank Farms and the process waste system.

The Nonmetals Collection Tank (F-2020) located at Building 7961 had a malfunctioning level transmitter repaired during the month.

The level controls that operate the pumps at the Building 1505 Pumping Station were repaired during the month. This pumping station transfers process wastewater generated at Building 1505 to the NRWTP Collection System.

The feed line supplying polymer from the polymer feed tank to the clarifier was replaced at the PWTP.

The electrical breakers at the WC-9 drywell pumping station were replaced with new breakers containing ground-fault interrupters.

The floor drains at the PWTP were found to be plugged and were subsequently cleaned out.

3.3 Liquid Low-Level Waste System

March

Modifications to the piping system at Valve Box #3 to remedy the problem of the recurring gasket leak were completed March 12. This modification made provisions for piping expansions and contractions.

April

The valve stem on the HFIR LLLW valve was replaced during the month with no adverse impact on operations.

The piping schematic on the Melton Valley Storage Tanks valve pad was repainted. This map is color coded and allows operators to visually trace the hidden piping, thus helping to prevent any errors in valving operations.

Work was started during late April on painting the LLLW Evaporator Facility's (Bldg. 2531) control room.

The plugs at Buildings 7569, 7830, and 7860 were resealed to help prevent the inleakage of rain water into the system.

May

The painting of the walls and electrical panels at the LLLW Evaporator Facility's (Bldg. 2531) control room was completed during the month.

A leaking valve at Building 2537 for vault sump 3VS-22 was repaired during the month with no adverse impact on operations.

The Steam Station for Bldg. 2531's heat and vent system was repaired during the month.

The oil solenoid valve for HFIR LLLW pump B was replaced during the month.

The well cell, the pump cell, and the mixing cell at Bldg. 7860 were labelled as RCRA areas during the month.

The air conditioning unit for the spare parts storage area at Bldg. 7860 was replaced during the month. This unit is vital to the proper storage of numerous spare parts whose reliability is very much dependent upon the environment in which they are stored.

New chains were installed around tanks WC-3, WC-5 and Valve Box 1A as part of ongoing facility housekeeping improvements.

June

The valve pad at Building 2537 was painted due to fixed contamination on the pad.

Electrical work at 2531 was performed to ensure compliance with OSHA requirements.

July

A steam leak at Building 2537 was repaired with no adverse impact on operations. This repair required replacing the main steam feed isolation valve.

The process water line to the 2531 crane bay was rerouted, replacing flexible hose with a hard piped system.

A loose connection on cell ventilation fan 4EF-2 at Building 7860 was repaired.

The west end CAM in Building 2531 was repaired after the sample pump broke down.

The exhaust fan at Building 7863 was repaired during the month.

At Building 7830, the belts were replaced on the off-gas fan (4EF-2) and the cell ventilation fan (4EF-4).

August

Replaced the HEPA filters on the pump module for the LWSP as part of the preoperational checkout.

The lead shielding on the transfer line used in LWSP operations was repaired as part of the preoperational checkout.

The crane at Bldg. 7877 was repaired and tested as part of the LWSP preoperational checkout.

The Bldg. 7877 roll-up doors were adjusted as part of the LWSP preoperational checkout.

The belts on the exhaust blower at Bldg. 7877 and fan EF-4 at Bldg. 7830 were replaced.

The oil leak at Bldg. 2531 crane drive motor located in the crane bay was repaired.

A backup level indicator was installed on the LLLW tanker.

September

The tubing for chemical addition from the chemical addition shed to the evaporator cooling tower was replaced during the month.

As part of the LWSP preoperational checkout, DOP test fittings were installed on the 7830 pump module HEPA filter. The filter was then successfully tested by QE&I personnel.

October

The stop on the suction valve from tank W-30 at the pump module was replaced. This was done after the valve was found to be leaking small amounts of LLLW through it during the LWSP cold checkout.

Tanks W-29 and W-30 were sampled for the LWSP activities.

The two surrogate casks from the LWSP cold checkout were removed from Building 7877 and some housekeeping work was performed prior to commencing hot operations.

Pressure indicator gauges at Building 2537 were replaced and calibrated.

The boot on steam jet A-2 J-1 was replaced at Building 2531.

November

The steam supply to the Isotope Area was shut down in an attempt to determine the source of non programmatically generated LLLW entering tank WC-10. The Isotope Area facility managers were notified that the level in WC-10 did not rise while the steam supply was

shut down and they were asked to check each of their facilities to stop this excess generation into WC-10. The efforts to ascertain the source were still underway at the end of the month.

The cell ventilation and off-gas HEPA filters at Buildings 7830, 7860, and 7877 were DOP tested by personnel from QE&I. All successfully passed testing except for the east bank of cell ventilation filters at Building 7830; these were replaced and were then successfully DOP tested.

A broken gauge at the WC-10 pumping station was replaced.

All of the HEPA filters at the LLLW Evaporator facility were successfully DOP tested by personnel from QE&I.

December

The HEPA filters for LLLW tank WC-20 were successfully DOP tested by personnel from QE&I during their scheduled test.

3.4 Gaseous Waste System

January

The bearings on the 7860 off-gas blower were replaced during the month with no adverse impact on operations.

The governor valve controlling the steam flow to the ORR cell ventilation turbine was replaced with no adverse impact on operations.

The belts on the 3500 cell ventilation blower were replaced during the month.

February

The regulator on the ORR Cell Ventilation pneumatic valve was replaced during the month with no adverse impact on operations.

The 4500 Cell Ventilation system was shut down twice during the month at the request of personnel in Building 4505 to perform some scheduled maintenance work.

April

The off-gas relief valve in the 3039 Stack Area was repaired with no adverse impact on operations. I&C was instructed to increase the maintenance scheduling for this valve from quarterly to monthly to help prevent similar breakdown.

A leaking gasket on the central off-gas heater was replaced with no adverse impact on operations.

The South bank of the off-gas filters at Building 3092 were replaced after they failed their scheduled DOP test by QE&I. The demister media was also changed out during this maintenance function. There was no adverse impact on operations resulting from the maintenance.

The West bank of the off-gas filters at Bldg. 7830 were replaced with no adverse impact on operations.

May

The quarterly load test of the 3039 Diesel Generator (Bldg. 3125) was conducted during the month. No problems were encountered during the test.

The broken belt on the west off-gas fan at 7830 was replaced during the month with no adverse impact on operations.

The control breaker for the 3025/3026 area cell ventilation blower was replaced with no adverse impact on operations.

The filters at Buildings 7830, 7860, and 7877 had their scheduled DOP tests performed on the 17th. All but the west bank of cell ventilation filters at 7830 passed the test. The west bank of filters at 7830 was replaced the following week with no adverse impact on operations.

An internal inspection of the 3039 Stack Area and the Waste Operations Control Center (Bldg. 3130) was conducted by LGWO department members. Several work orders were written to P&E to perform work to improve the working environments at these facilities.

July

The Building 3092 off-gas HEPA filters were successfully DOP tested by personnel from QE&I during the month.

August

The quarterly load test of the 3039 Stack Area diesel generator (Bldg. 3125) was successfully completed.

The ground wire on the 3039 Stack was repaired.

The COG sump pH meter was hard wired in during the month as part of the continuing effort to meet OSHA requirements.

The North bank of HEPA filters at Bldg. 3092 were replaced and successfully DOP tested by QE&I personnel.

September

During the scheduled test of the COG turbine, the pilot line on the electric leg was found to be partially plugged. The pilot line was cleared with no adverse impact on operations.

While repairs to a process water leak under Building 3026 were made, a temporary hose was used to provide cooling water to the COG system.

October

The 3039 Stack backflow preventer was rebuilt as a part of the preventive maintenance program.

Steam leaks were repaired at the 4500 Area and the 3500 Area steam control stations in the 3039 Stack cell ventilation system. In addition, a pneumatic operating valve at the 3500 area steam control station was replaced.

The coupling on the 4500 Area cell ventilation system steam turbine was repaired during the month with no adverse impact on operations.

The Isotope Area cell ventilation system's steam turbine shut down when the overspeed governor tripped during two test runs. Upon investigation, this was found to have been caused by a lack of oil in the turbine's oil reservoir cup. P&E personnel were informed of the deficiency in Preventive Maintenance on this equipment. This was documented as a Non-routine occurrence under the Occurrence Reporting System (see Occurrence Report No. MMES-91-4430 X10-91-401).

A pneumatic valve at Building 3092 was repaired due to a faulty relay.

Repaired steam leaks at the ORR cell ventilation system's steam turbine.

The 3092 HEPA filters were successfully DOP tested by QE&I.

The 3092 relief valve was successfully tested by QE&I personnel.

Preventative maintenance was done on the Bldg. 3092 primary off-gas blower, the ORR cell ventilation system fans, and the 3500 Area cell ventilation fans.

November

Several steam leaks in the 3039 Stack Area were repaired during the month.

An oil leak on the COG turbine was repaired.

A steam leak on the isotope area turbine's inlet flange was repaired.

December

The annual Programmed Maintenance was performed on the 3039 Stack Area's Motor Control Center. This maintenance is part of the Operating Safety Requirements for the 3039 Stack Area.

The mesh in the demisters for the Central Off Gas System in the 3039 Stack Area was replaced due to a high pressure differential across the demisters. These demisters function to remove large particles of liquid which may carry over from the caustic scrubber, thus keeping the filters from becoming wetted.

The Central Off-Gas Scrubber's recirculation pump, which circulates a caustic solution through the Central Off-Gas Scrubber, was repaired during the month.

3.5 Miscellaneous

August

A broken steam trap on the Bldg. 3130 HVAC system was repaired. In addition, the downstairs east door and the entrance floor tiles were repaired after a supervisory walk thru inspection.

4.0 MISCELLANEOUS ACTIVITIES

4.1 LLLW System

May

Tank T-12 at 7860 was sampled during the second week of May to provide information needed for the RCRA closure plan.

Tank 7860A at Bldg. 7860 was sampled during the month to provide information for the tank closure safety assessment.

August

Tanks W-1A and T-14 were sampled during the month.

September

The EASC storage casks were sampled for Solid Waste Operations personnel.

Evaporator feed tank W-22 was sampled after a transfer from the REDC collection tank, WC-20. The evaporator system was then run while a sampling campaign was carried out on the evaporator overheads and the PWTP feed. This exercise was carried out to obtain data which will help ascertain whether or not the current LLLW system will have the capability to treat future LLLW wastestreams generated by REDC during Mark 42 campaigns.

4.2 Training and Audit Activities

April

The annual review of LLLW transport operations by the Transportation Safety Committee was held on April 9 and 10. There were no major findings identified. Three findings from the last review were closed and three new findings were opened.

The 1991 Radioactive Operations Committee Review of LGWO was held in April. There were no major findings identified. Nineteen findings from previous reviews were closed and five new findings were opened (three for the LGWOD, one for P&E, and one for I&C).

May

Training of LGWO department field operations personnel on the revised procedures for transporting and disposal of bottled LLLW was completed during the month.

An additional employee successfully passed the written qualification exam and walk thru to be a qualified chemical operator in the LGWO department.

An employee received certification at Air Emissions School to observe the discharge of the 3039 Stack.

June

Two conduct of operations training classes were held for DOE personnel during the first week in June. A third class was given during the third week of June.

The NRWTP was part of a NPDES audit by the EPA. There were no deficiencies concerning the NRWTP mentioned at the closeout meeting.

July

The group leader for the DOE-OR Conduct of Operations training audit scheduled for August was given a tour of the NRWTP, where the training would be held.

A tour of the NRWTP was conducted for personnel from Linda Cabbage's office.

August

The DOE-OR on-site representative conducted a surveillance of Bldgs. 2600 and 3608 during the week ending August 11, 1991. There were no findings developed from this activity.

The DOE on-site representative conducted a surveillance of the LLLW evaporator complex during the week ending August 18, 1991. There were no findings from this surveillance.

During the week ending August 18, 1991, a DOE-OR Conduct of Operations Training tour was conducted at Bldg. 3608.

All personnel from the LGWOD completed the LWSP and 7860 shift checks training.

The DOE on-site representative conducted a surveillance of the 3039 Stack Area and Bldg. 3092 during the week ending August 25, 1991. This surveillance resulted in no findings.

Several personnel from the LGWOD attended Lockout/Tagout Training during the month.

Two persons from the LGWOD attended the SPMS/ORPS 1991 Users' Workshop in Atlanta, Ga. This workshop included updates on using the DOE-wide occurrence reporting system maintained by EG&G, Idaho.

September

One chemical operator was trained for forklift operations.

Six personnel attended the SARA/OSHA 8-hour annual refresher class.

Personnel from the LGWOD completed Lockout/Tagout Training.

Personnel from the LGWOD participating in LWSP activities received training in NQA-1 and in specific training to the LWSP QA Plan during the month.

The LGWOD Waste Disposal Supervisor and the Maintenance foreman attended a one-week Conduct of Maintenance class.

October

Sixteen personnel attended the SARA/OSHA 8-hour annual refresher class.

Two personnel attended the Radiation Worker refresher class.

Three foremen attended the Positive Discipline Training refresher class and one attended the Initial course.

Several LGWOD personnel attended the annual security clearance briefing.

Twenty-two personnel attended Emergency-squad training.

November

A surveillance by DOE-OR of Buildings 3130, 3544, and 3608 was conducted during the month. No major findings were identified during the closeout meeting.

Seven personnel attended Emergency-squad training.

One new chemical operator was qualified to work in the LGWO Department.

Five foremen completed the Train the Trainer (Instructor skills) class to become qualified to perform on-the-job training of operators.

One person attended the SARA/OSHA 8-hour annual refresher class.

December

Six LGWOD personnel attended aberrant behavior training.

Seven personnel attended ethics training.

Three LGWOD personnel attended substance abuse training.

4.3 Miscellaneous

April

The spare parts for LGWOD facilities and equipment stored at Building 7863 were inventoried during the month.

May

During the first week of May 3.5×10^3 gal of sulfuric acid were received and transferred to the acid storage tank at the NRWTP.

A load of caustic was received at the PWTP during the second week of May.

June

The Oak Ridge National Laboratory Nonradiological Wastewater Treatment Plant Optimization Report was issued in June. This report was required to be issued by the NPDES permit after one year of operation of the NRWTP.

The water collecting in the tumulus pad sump at SWSA 6 was transferred several times into the process waste tanker and transported to the main X-10 site; where it was transferred to the process waste system for treatment.

A tanker load of sulfuric acid was transferred from the NRWTP to the PWTP during the month.

A large bulldozer was decontaminated at the Equipment Cleaning Facility in late June.

An update of the LGWOD Chemical Inventory List was started due to changes in the required format and information requirements.

A load of 3500 gallons of caustic was received at the NRWTP from the vendor during the month.

July

The water collecting in the tumulus pad sump at SWSA 6 was transferred several times into the process waste tanker and transported to the main X-10 site; where it was transferred to the process waste system for treatment.

The 3544 Stack was sampled for radiochemical analysis. Personnel also assisted in sampling the ducts at the 3039 Stack Area.

An update of the LGWOD Chemical Inventory List was started due to changes in the required format and information requirements was completed.

A tanker load of caustic (3,000 gallons) was transferred to the PWTP during late July.

August

The water collecting in the tumulus pad sump at SWSA 6 was transferred several times into the process waste tanker and transported to the main X-10 site; where it was transferred to the process waste system for treatment.

A load of acid was transferred from Bldg. 3608 to Bldg. 3544.

At Bldg. 7830 the 4PRS pump room sump was pumped to the 1000 gallon tanker. In addition, 900 gallons from vault sumps 4VS27 and 4VS28 was transferred using the interconnecting pipeline to evaporator service tank W-22.

September

The water collecting in the tumulus pad sump at SWSA 6 was transferred several times into the process waste tanker and transported to the main X-10 site; where it was transferred to the process waste system for treatment.

A water tank at tower shielding was emptied into the process waste tanker and transferred to the NRWTP.

Personnel from Ebasco developing the plan for replacing evaporator 2A2 were given a tour of the route required to transport 2A2 to SWSA 6.

A portable air compressor was delivered to Building 7830 for use in the LWSP.

A dumpster truck of LLLW from Building 3074 was transported to the Central Waste Collection Header and emptied to W-22.

October

A load of sodium hydroxide from the Y-12 Plant was delivered to the PWTP and transferred to the chemical addition system. This caustic was to be disposed of as hazardous waste but instead will be used to elevate the pH of the wastewater feed to the PWTP before it enters the clarifier. A total of 5,000 gallons are scheduled to be transferred from Y-12 to the PWTP, resulting in a substantial cost savings for Energy Systems.

The water collecting in the tumulus pad sump at SWSA 6 was transferred several times into the process waste tanker and transported to the main X-10 site; where it was transferred to the process waste system for treatment.

A load of nitric acid was delivered to Building 3544.

A load of sulfuric acid was transferred from Building 3608 to Building 3544.

November

The ALARA Plan for the LGWOD was completed and approved during the month. This plan was written in response to a Radioactive Operations Committee recommendation and was completed ahead of schedule.

A second load of sodium hydroxide from the Y-12 Plant was delivered to the PWTP and transferred to the chemical addition system. This caustic was to be disposed of as hazardous waste but instead will be used to elevate the pH of the wastewater feed to the PWTP before it enters the clarifier. A total of 5,000 gallons are scheduled to be transferred from Y-12 to the PWTP, resulting in a substantial cost savings for Energy Systems.

On several occasions water collected in the tumulus pad sump at SWSA 6 was transferred into the process waste tanker and transported to the main X-10 site for transfer into the process waste system for treatment.

A load of trucked LLLW waste was transported from Building 3074 to the LLLW System during the first week of November.

Ninety six drums of process wastewater were emptied into the process waste system for treatment. These drums were generated during well drilling operations at ORNL.

The LGWOD radios were changed over to the 294 network at the request of the Plant and Equipment Division.

December

A load of sulfuric acid was delivered to the NRWTP.

Several drums of wastewater generated in SWSA 6 by the RIFS tasks were transferred into the process waste treatment system.

Five drums of waste from the Hazardous Waste Group were transported to the NRWTP and metered into the system for subsequent treatment.

A load of sodium hydroxide (3,000 gallons) was received at the NRWTP.

4.4 Occurrence Reporting

Emergency

None.

Unusual Occurrence

None.

Off-Normal

Report No.	Subject	Facility
MMES-91-2360 X10-91-196	Radioactive Frogs	Bldg. 3524
MMES-91-2580 X10-91-230	Bldg. 3544 L-1 Clarifier	Bldg. 3544
MMES-91-4786 X10-91-447	Test Equipment Piping in Building 3544's Area	Bldg. 3544

Non-Routine

Report No.	Subject	Facility
MMES-91-585 X10-91-48	Building 3608 pH Excursion	Bldg. 3608
MMES-91-654 X10-91-51	Power outage at the WOCC	Bldg. 3130
MMES-91-848 X10-91-65	Loss of primary transformer for Bldg. 3608	Bldg. 3608
MMES-91-852 X10-91-67	Diversion of process waste flow to the 3513 pond	Bldg. 3513
MMES-91-1117 X10-91-96	Valve Box 3	Valve Box 3
MMES-91-2296 X10-91-189	RCRA Storage of Hazardous Waste in inappropriate area	Bldg. 3544
MMES-91-2582 X10-91-232	Bldg. 3130 Computer System	Bldg. 3130
MMES-91-2691 X10-91-245	Bldg. 3608 DCS Computer	Bldg. 3608
MMES-91-2964 X10-91-271	Bldg. 3025/3026 Electric Blower	Bldg. 3039
MMES-91-4430 X10-91-401	Isotope Area Turbine	Bldg. 3039
MMES-91-4786 X10-91-447	Test Equipment Piping in Building 3544's Area	Bldg. 3544

4.5 Procedures and System Descriptions

New and revised procedures and system descriptions have been prepared for operations throughout the LGWO department during the previous year. These documents are listed in Table 4. To summarize:

New and revised procedures approved:	110
New and revised procedures in draft:	4
New system descriptions approved:	11
New system descriptions in draft:	1

5.0 Appendix

5.1 Tables

1. Process waste operations.
2. NRWTP operations.
3. LLLW operations.
4. LGWO procedures.
5. LLLW generation.

5.2 Figures

1. Process waste treated at ORNL. (ORNL-DWG. 92-5426)
2. Sludge generation at the PWTP. (ORNL-DWG. 92-5427)
3. Dilute LLLW from the PWTP. (ORNL-DWG. 92-5428)
4. LLLW concentrate from the PWTP. (ORNL-DWG. 92-5429)
5. Rainfall at ORNL. (ORNL-DWG. 92-5430)
6. Used storage space versus time. (ORNL-DWG. 92-5431)
7. LLLW generation at ORNL. (ORNL-DWG. 92-5432)
8. Building 2026 LLLW generation. (ORNL-DWG. 92-5433)
9. Building 3019 LLLW generation. (ORNL-DWG. 92-5434)
10. Building 3025 LLLW generation. (ORNL-DWG. 92-5435)
11. Building 3026-C LLLW generation. (ORNL-DWG. 92-5436)
12. Building 3026-D LLLW generation. (ORNL-DWG. 92-5437)
13. Building 3028 LLLW generation. (ORNL-DWG. 92-5438)
14. 3039 Stack Area LLLW generation. (ORNL-DWG. 92-5439)
15. Building 3074 LLLW generation. (ORNL-DWG. 92-5440)
16. Building 3504 LLLW generation. (ORNL-DWG. 92-5441)
17. Building 3508 LLLW generation. (ORNL-DWG. 92-5442)
18. Building 3517 LLLW generation. (ORNL-DWG. 92-5443)
19. Building 3525 LLLW generation. (ORNL-DWG. 92-5444)
20. Building 3544 LLLW concentrate generation. (ORNL-DWG. 92-5445)
21. Building 3544 LLLW feed generation. (ORNL-DWG. 92-5446)
22. 4500 Complex LLLW generation. (ORNL-DWG. 92-5447)
23. Isotopes Area LLLW generation. (ORNL-DWG. 92-5448)
24. Reactors in Bethel Valley LLLW generation. (ORNL-DWG. 92-5449)
25. WC-5 Pump Pit (tank WC-8) LLLW generation. (ORNL-DWG. 92-5450)
26. WC-5 Pump Pit (tank WC-9) LLLW generation. (ORNL-DWG. 92-5451)
27. HFIR (Building 7900) LLLW generation. (ORNL-DWG. 92-5452)
28. Building 7920 LLLW generation. (ORNL-DWG. 92-5453)
29. Abandoned tank W-1A LLLW generation. (ORNL-DWG. 92-5454)

TABLE 1 PROCESS WASTE OPERATIONS

	Process waste treated by ion exchange (gal)	Process waste treated by zeolite (gal)	Total process waste treated (gal)	Drums of sludge generated	PWTP generated LLLW concentrate to storage (gal)	PWTP generated feed (gal)	PWTP generated LLLW (gal)
January	6.70×10^6	2.23×10^6	8.93×10^6	64	280		942
February	5.86×10^6	0.85×10^6	6.71×10^6	69	792		1450
March	6.69×10^6	1.49×10^6	8.18×10^6	66	300		200
April	5.95×10^6	0.12×10^6	6.07×10^6	51	200		650
May	5.60×10^6	0.20×10^6	5.80×10^6	66	656		1505
June	4.68×10^6	1.40×10^6	6.08×10^6	51	326		400
July	4.79×10^6	0.70×10^6	5.49×10^6	61	410		550
August	5.11×10^6	—	5.11×10^6	54	383		280
September	4.94×10^6	0.22×10^6	5.16×10^6	63	375		1274
October	4.86×10^6	—	4.86×10^6	59	345		300
November	5.05×10^6	0.22×10^6	5.27×10^6	59	420		200
December	6.02×10^6	1.79×10^6	7.81×10^6	42	918		906
1991 Totals	66.25×10^6	9.22×10^6	75.47×10^6	705	5405		8657

TABLE 2 NRWTP OPERATIONS

	Metals wastewater treated (gal)	Nonmetals wastewater treated (gal)	Total wastewater treated (gal)	Boxes of sludge generated
January	1.15×10^6	1.41×10^7	1.52×10^7	7
February	1.25×10^6	1.02×10^7	1.14×10^7	2
March	1.11×10^6	1.35×10^7	1.46×10^7	2
April	1.04×10^6	1.18×10^7	1.28×10^7	3
May	1.11×10^6	1.20×10^7	1.31×10^7	3
June	1.06×10^6	1.24×10^7	1.35×10^7	3
July	0.88×10^6	1.31×10^7	1.40×10^7	3
August	0.94×10^6	1.30×10^7	1.39×10^7	2
September	0.94×10^6	1.13×10^7	1.22×10^7	2
October	1.04×10^6	1.08×10^7	1.18×10^7	2
November	1.14×10^6	1.05×10^7	1.16×10^7	2
December	1.14×10^6	1.29×10^7	1.40×10^7	1
1991 Totals	11.86×10^6	14.56×10^7	15.81×10^7	32

TABLE 3 LLLW OPERATIONS

	LLLW treated by Evaporator A2 (gal)	LLLW treated by Evaporator 2A2 (gal)	Concentrate transferred from A2 (gal)	Concentrate transferred from 2A2 (gal)
January	2.46×10^4	2.52×10^4	3000	--
February	5.22×10^4	3.92×10^4	--	--
March	5.55×10^4	1.09×10^4	2310	1740
April	0.75×10^4	2.05×10^4	--	--
May	3.70×10^4	1.75×10^4	3400	1380
June	3.28×10^4	0.65×10^4	--	--
July	0.81×10^4	0.31×10^4	--	--
August	1.01×10^4	1.85×10^4	2200	--
September	1.37×10^4	0.74×10^4	--	--
October	1.45×10^4	0.17×10^4	1160	1460
November	5.40×10^4	--	--	--
December	5.46×10^4	2.64×10^4	--	--
1991 Totals	36.46×10^4	17.69×10^4	12070	4580

Table 4 LGWO Procedures

WM-LGWO-601 OPERATING MANUAL FOR THE LIQUID WASTE SOLIDIFICATION PROJECT

System Descriptions

WM-LGWO-601.1, Rev. 0	Liquid Waste Solidification Project
WM-LGWO-601.2.2, Rev. 0	SEG Checkout Procedures for LWSP

Procedures

WM-LGWO-601.2.1, Rev. 0	LWSP Checkout Procedures
WM-LGWO-601.2.3, Rev. 0	Liner Preparation
WM-LGWO-601.2.4, Rev. 0, 1	Liquid Transfer Solidification Operations
WM-LGWO-601.2.5, Rev. 0	Storage Unit Disposal Operation
WM-LGWO-601.2.6, Rev. 0	Solidification Facility Shutdown Procedure
WM-LGWO-601.2.7, Rev. 0, 1	Contingency Planning and Operations
WM-LGWO-601.6, Rev. 0	LWSP Record Management and System Documentation

WM-LGWO-602 OPERATING MANUAL FOR THE PROCESS WASTE TREATMENT PLANT

Procedures

WM-LGWO-602.2.2, Rev. 1, 2 (DRAFT)	Clarifier System
WM-LGWO-602.2.4, Rev. 1	Ion Exchange System and L-5 Clearwell
WM-LGWO-602.2.5, Rev. 1	Evaporation System and Transfers to the LLLW Evaporator Facility
WM-LGWO-602.2.6, Rev. 1	Acid Fume Scrubber
WM-LGWO-602.2.8, Rev. 1	Nitric Acid Storage and Transfer System
WM-LGWO-602.2.10, Rev. 1	Analytical Procedures and Routine Operations
WM-LGWO-602.2.11, Rev. 1	Sodium Hydroxide Storage and Transfer System
WM-LGWO-602.2.12, Rev. 1	Sulfuric Acid Storage and Transfer System
WM-LGWO-602.5, Rev. 0	Maintenance Procedures
WM-LGWO-602.6, Rev. 0	Record Management and System Documentation for the PWTP

WM-LGWO-603 OPERATING MANUAL FOR THE NONRADIOLOGICAL WASTEWATER TREATMENT FACILITY COLLECTION SYSTEM

Procedures

(The following replace procedures beginning with WM-HRWO- and containing the same identification number)

WM-LGWO-603.2.1.1, Rev. 0	MV Diversion Boxes and Neutralization Sumps
WM-LGWO-603.2.1.2, Rev. 0	Caustic Metering System Operation
WM-LGWO-603.2.1.3, Rev. 0	Melton Valley Influent Wet Wells Operation
WM-LGWO-603.2.1.4, Rev. 0	Melton Valley Hot Tanks and Sump Operation
WM-LGWO-603.2.1.5, Rev. 0	Melton Valley Cold Tanks and Sump Operation
WM-LGWO-603.2.2.1, Rev. 0	Bethel Valley Influent Pumping Station
WM-LGWO-603.2.2.2, Rev. 0	BV Storage Tanks and Sump Operation
WM-LGWO-603.2.2.3, Rev. 0	PWTP Feed System
WM-LGWO-603.2.2.4, Rev. 0	Bethel Valley to Melton Valley Transfer
WM-LGWO-603.2.2.5, Rev. 0	BV Intertank Transfer
WM-LGWO-603.2.2.7, Rev. 2	Manhole 190 Diversion Box and Pump Station
WM-LGWO-603.2.3, Rev. 0	Distributed Control System
WM-LGWO-603.3.1, Rev. 0	Air Systems
WM-LGWO-603.3.2, Rev. 0	Potable Water Systems

WM-LGWO-603 OPERATING MANUAL FOR THE NONRADIOLOGICAL WASTEWATER TREATMENT FACILITY COLLECTION SYSTEM (Continued)

Procedures

WM-LGWO-603.3.3, Rev. 0 (Draft)	Electrical Systems
WM-LGWO-603.3.4, Rev. 0	Emergency Diesel Generator System
WM-LGWO-603.3.5, Rev. 0	Heat Tracing
WM-LGWO-603.4.1, Rev. 0	Air System Failure
WM-LGWO-603.4.2, Rev. 0	Water System Failure
WM-LGWO-603.4.3, Rev. 0	Electrical System Failure
WM-LGWO-603.4.4, Rev. 0	Diesel Generator Failure
WM-LGWO-603.6, Rev. 0	Record Management and System Documentation for the NRWTF Collection System

WM-LGWO-604 OPERATING MANUAL FOR THE NONRADIOLOGICAL WASTEWATER TREATMENT PLANT

Procedures

WM-LGWO-604.2.1, Rev. 2	Caustic Storage and Feed Operations
WM-LGWO-604.2.2, Rev. 2	Sulfuric Acid Storage and Feed Operations
WM-LGWO-604.2.3, Rev. 2, 3	Equalization Tanks and Transfer Pumps
WM-LGWO-604.2.5, Rev. 2	Filter Press Operation
WM-LGWO-604.2.7, Rev. 2	Air Stripper Operation
WM-LGWO-604.2.8, Rev. 2	Granular Activated Carbon Columns
WM-LGWO-604.2.9, Rev. 2	Effluent Holding/Backwash Operation
WM-LGWO-604.2.10, Rev. 2	Plant Sumps
WM-LGWO-604.2.11, Rev. 2	Analytical and Sampling Procedures
WM-LGWO-604.3.3, Rev. 1	Electrical Systems
WM-LGWO-604.3.4, Rev. 1	Ventilation System
WM-LGWO-604.3.5, Rev. 1	Heat Tracing
WM-LGWO-604.4.1, Rev. 1	Air System Failure
WM-LGWO-604.4.2, Rev. 1	Process Water System Failure
WM-LGWO-604.4.3, Rev. 1	Electrical System Failure
WM-LGWO-604.4.4, Rev. 1	Ventilation Systems Failure
WM-LGWO-604.5, Rev. 2	Maintenance Procedures
WM-LGWO-604.6, Rev. 2 (Draft)	Record Management and System Documentation for the NRWTP

WM-LGWO-605 OPERATING MANUAL FOR THE EQUIPMENT CLEANING FACILITY

WM-LGWO-605.6, Rev. 0	Record Management and System Documentation for the Equipment Cleaning Facility
-----------------------	--

WM-LGWO-606 LGWO DEPARTMENT-WIDE PROCEDURE MANUAL

Procedures

WM-LGWO-606.5, Rev. 0	Configuration and Equipment Change Procedure
-----------------------	--

WM-LGWO-607 OPERATING MANUAL FOR THE PROCESS WASTE COLLECTION SYSTEM - MISCELLANEOUS PROCEDURES

WM-LGWO-607.2, Rev. 0	Alternate Process Waste Storage
-----------------------	---------------------------------

WM-LGWO-608 LIQUID LOW-LEVEL WASTE MANUAL - MISCELLANEOUS PROCEDURES

Procedures

WM-LGWO-608.2, Rev. 1, 2, 3	Liquid Low-Level Waste Dumpster Tank Operating Procedure
WM-LGWO-608.3, Rev. 1, 2, 3	LLLW 1,000-gallon Tanker Transporting and Draining Operating Procedure
WM-LGWO-608.4, Rev. 1, 2, 3	LLLW 1,000-gallon Tanker Filling Operating Procedure
WM-LGWO-608.5, Rev. 1, 2, 3	Bottled Liquid Low-Level Waste Pickup and Transport
WM-LGWO-608.6, Rev. 1, 2	Disposal of Bottled Liquid Low-Level Waste

WM-LGWO-609 OPERATING MANUAL FOR THE WOCC

System Descriptions

WM-LGWO-609.1.1, Rev. 0	WOCC System Overview
WM-LGWO-609.1.2, Rev. 0	Data Acquisition System Displays
WM-LGWO-609.1.3, Rev. 0	Data Concentrator

Procedures

WM-LGWO-609.2.1, Rev. 2, 3, 4, 5	WOCC Operator Duties
WM-LGWO-609.5, Rev. 0	Maintenance Procedures
WM-LGWO-609.6, Rev. 0	Record Management and System Documentation

WM-LGWO-610 OPERATING MANUAL FOR THE LLLW AND PW COLLECTION AND TRANSFER SYSTEMS

Procedures

WM-LGWO-610.2.1, Rev. 1, 2	Bethel Valley LLLW System
WM-LGWO-610.2.2, Rev. 1, 2	Bethel Valley Process Waste System
WM-LGWO-610.2.3, Rev. 1, 2	Melton Valley Liquid Low-Level Waste System
WM-LGWO-610.2.4, Rev. 0, 1	Melton Valley Storage Tanks Facility
WM-LGWO-610.2.5, Rev. 1	Melton Valley Process Waste System
WM-LGWO-610.3.1, Rev. 0	Melton Valley Ventilation Systems
WM-LGWO-610.3.2, Rev. 1	Radiation Monitors
WM-LGWO-610.6, Rev. 0	Record Management and System Documentation

WM-LGWO-611 OPERATING MANUAL FOR THE LLLW EVAPORATOR FACILITY

System Descriptions

WM-LGWO-611.1, Rev. 0	Evaporator Facility System Description
-----------------------	--

Procedures

WM-LGWO-611.2.1, Rev. 0	Transfers from Collection Header to Tanks W-21, -22, -23, and C-1, -2
WM-LGWO-611.2.2, Rev. 0	Transfers from Tanks w-21, -22, -23, to Tanks C-1, -2
WM-LGWO-611.2.3, Rev. 0	Transfers from Tanks C-1/C-2
WM-LGWO-611.2.4, Rev. 0	Cooling Tower Operations
WM-LGWO-611.2.5, Rev. 0, 1	Evaporator Operation
WM-LGWO-611.2.6, Rev. 0	Transfers to the MVST Facility
WM-LGWO-611.3.1, Rev. 0, 1	Cell Ventilation

WM-LGWO-611 OPERATING MANUAL FOR THE LLLW EVAPORATOR FACILITY (Continued)

Procedures

WM-LGWO-611.3.2, Rev. 0, 1
WM-LGWO-611.6, Rev. 0

Radiation Monitors
Record Management and System Documentation for the LLLW
Evaporator Facility

WM-LGWO-612 OPERATING MANUAL FOR THE 3039 STACK VENTILATION SYSTEM

System Descriptions

WM-LGWO-612.1.1, Rev. 0
WM-LGWO-612.1.2, Rev. 0
WM-LGWO-612.1.3, Rev. 0
WM-LGWO-612.1.4, Rev. 0
WM-LGWO-612.1.5, Rev. 0
WM-LGWO-612.1.6, Rev. 0 (Draft)

ORR Cell Ventilation System
3500 Cell Ventilation System
4500 Cell Ventilation System
3025/3026 Cell Ventilation System
Isotope Area Cell Ventilation System
3039/3092 Off-gas System

Procedures

WM-LGWO-612.2.6, Rev. 0
WM-LGWO-612.2.7, Rev. 0, 1
WM-LGWO-612.3.1, Rev. 0 (Draft)
WM-LGWO-612.6, Rev. 0

Off-gas System Operation
3039 Stack Area Alarms
Diesel Generator Operation
Record Management and System Documentation for the 3039
Stack Ventilation System

Table 5. LLLW generation.

Bldg./Area Served	Tank	1987 Avg. (Gal/week)	1988 Avg. (Gal/week)	1989 Avg. (Gal/week)	1990 Avg. (Gal/week)	1991 Avg. (Gal/week)
Isotopes Area	WC-10	342	376	244	134	434
3039 Stack	W-22	818	778	852	813	808
Reactors	WC-19	831	329	548	560	384
Abandoned	W-1A	232	295	935	897	744
2026	2026	33	21	21	23	67
4500 Complex	WC-11	204	141	203	68	399
4500 Complex	WC-12	49	42	26	25	18
4500 Complex	WC-13	235	153	51	45	24
4500 Complex	WC-14	34	36	17	16	24
3517	W-12,W-22	487	709	306	226	456
Pump Plt	WC-8	80	126	315	271	82
WC-5 Pump Plt	WC-9	109	83	88	200	361
3508	WC-5,WC-6	31	39	63	78	68
3525	W-12	422	558	439	395	299
3544 Concentrate	W-21	86	87	69	64	104
3544 Feed	W-22	115	165	112	72	167
7920	WC-20	268	388	236	246	329
HFIR	HFIR	617	687	711	1419	2411
3028	WC-2	20	21	13	8	8
3504	WC-7	14	7	26	11	43
3026-D	W-16	152	91	31	10	28
3026-C	W-17,W-18	375	413	685	605	592
3019	W-22	499	200	23	23	20
3025	WC-3	89	5	13	0	10
3074	TRUCK	NA	76	26	24	28

Figure 1. Process waste treated at ORNL. (ORNL-DWG. 92-5426)

Figure 2. Sludge generation at the PWTP. (ORNL-DWG. 92-5427)

Figure 3. Dilute LLLW from the PWTP. (ORNL-DWG. 92-5428)

Figure 4. LLLW concentrate from the PWTP. (ORNL-DWG. 92-5429)

Figure 5. Rainfall at ORNL. (ORNL-DWG. 92-5430)

Figure 6. Used storage space versus time. (ORNL-DWG. 92-5431)

Figure 7. LLLW generation at ORNL. (ORNL-DWG. 92-5432)

Figure 8. Building 2026 LLLW generation. (ORNL-DWG. 92-5433)

Figure 9. Building 3019 LLLW generation. (ORNL-DWG. 92-5434)

Figure 10. Building 3025 LLLW generation. (ORNL-DWG. 92-5435)

Figure 11. Building 3026-C LLLW generation. (ORNL-DWG. 92-5436)

Figure 12. Building 3026-D LLLW generation. (ORNL-DWG. 92-5437)

Figure 13. Building 3028 LLLW generation. (ORNL-DWG. 92-5438)

Figure 14. 3039 Stack Area LLLW generation. (ORNL-DWG. 92-5439)

Figure 15. Building 3074 LLLW generation. (ORNL-DWG. 92-5440)

Figure 16. Building 3504 LLLW generation. (ORNL-DWG. 92-5441)

Figure 17. Building 3508 LLLW generation. (ORNL-DWG. 92-5442)

Figure 18. Building 3517 LLLW generation. (ORNL-DWG. 92-5443)

Figure 19. Building 3525 LLLW generation. (ORNL-DWG. 92-5444)

Figure 20. Building 3544 LLLW concentrate generation. (ORNL-DWG. 92-5445)

Figure 21. Building 3544 LLLW feed generation, (ORNL-DWG. 92-5446)

Figure 22. 4500 Complex LLLW generation. (ORNL-DWG. 92-5447)

Figure 23. Isotopes Area LLLW generation. (ORNL-DWG. 92-5448)

Figure 24. Reactors in Bethel Valley LLLW generation. (ORNL-DWG. 92-5449)

Figure 25. WC-5 Pump Pit (tank WC-8) LLLW generation. (ORNL-DWG. 92-5450)

Figure 26. WC-5 Pump Pit (tank WC-9) LLLW generation. (ORNL-DWG. 92-5451)

Figure 27. HFIR (Building 7900) LLLW generation. (ORNL-DWG. 92-5452)

Figure 28. Building 7920 LLLW generation. (ORNL-DWG. 92-5453)

Figure 29. Abandoned tank W-1A LLLW generation. (ORNL-DWG. 92-5454)

INTERNAL DISTRIBUTION

1. T. J. Abraham
2. J. S. Baldwin
3. P. T. Barton
4. S. E. Breeding
5. S. M. Depaoli
6. T. E. Kent
- 7-11. J. J. Maddox
12. C. P. Manrod
13. L. E. McNeese
14. J. C. Nix
15. R. C. Orrin
16. J. R. Parrott, Jr.
17. D. J. Peterson
18. A. L. Rivera
19. S. M. Robinson
20. T. F. Scanlan
- 21-23. C. B. Scott
24. R. M. Schultz
25. Waste Management Documentation Management Center
26. ORNL Central Research Library
27. Y-12 Technical Library
- 28-29. Laboratory Records Department
30. Laboratory Records, RC
31. ORNL Patent Section

EXTERNAL DISTRIBUTION

32. T. Ferre, U.S. Department of Energy, Oak Ridge Operations, Federal Building, Oak Ridge, TN 37831
33. Office of Assistant Manager, Energy Research and Development, DOE-ORO, Oak Ridge, TN 37831
- 34-45. Office of Scientific and Technical Information, P.O. Box 62, Oak Ridge, TN 37830

END

**DATE
FILMED**

4 / 28 / 92