DOE/MC/24223--2864

DE93 010975

JUNE 1990

QUARTERLY TECHNICAL PROGRESS NARRATIVE NO. 30
MARCH 1, 1990 - MAY 31, 1990

PREPARED FOR
MORGANTOWN ENERGY TECHNOLOGY CENTER
MORGANTOWN, WEST VIRGINIA 26507-0880

BY

WESTINGHOUSE ELECTRIC CORPORATION
ADVANCED ENERGY SYSTEMS
P.O. BOX 10864
PITTSBURGH, PENNSYLVANIA 15236

J. M. FERET, PROJECT MANAGER

UNDER

CONTRACT NO. DE-AC21-82MC24223

GAS COOLED FUEL CELL SYSTEMS
TECHNOLOGY DEVELOPMENT PROGRAM

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED *eb*

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, expressed or implied, or assumes any legal liability or responsibility for any third party's use or the results of such use of any information, apparatus, product or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights.

PATENT STATUS

This document copy, since it is transmitted in advance of patent clearance, is made available in confidence solely for use in performance or work under contracts with the U.S. Department of Energy. This document is not to be published nor its contents otherwise documented or used for purposes other than specified, before patent approval for such release or use has been secured, upon request, from Patent Counsel, P.O. Box E, Oak Ridge, Tennessee, 37811.

TABLE OF CONTENTS

	Page
I. INTRODUCTION.....	1-1
II. TECHNICAL PROGRESS SUMMARY.....	2-1
TASK 1101 PROGRAM MANAGEMENT.....	2-1
TASK 1103 FUEL CELL DEVELOPMENT AND TEST.....	2-2
1103-01 Subscale Fuel Cell Development.....	2-2
1103-02 10-Cell Stack Development.....	2-7
1103-04 Fuel Cell Materials Characterization and Testing....	2-7
1103-05 32 kW Short Stack Development.....	2-13
1103-06 100 kW Full Stack Development.....	2-13
1103-07 375 kW Module Development.....	2-15
1103-08 Advanced Fuel Cell Development.....	2-16
1103-09 Development Modules.....	2-21
1103-10 Technology Cost Improvement.....	2-21
TASK 1104 FACILITIES DEVELOPMENT.....	2-25
1104-01 Subscale 2x2 Inch Cell and Ten-Cell Stack Testing Facilities Development.....	2-25
III. PROBLEMS.....	3-1
IV. WORK PLANNED.....	4-1
TASK 1101 PROGRAM MANAGEMENT.....	4-1
TASK 1103 FUEL CELL DEVELOPMENT AND TEST.....	4-1
1103-01 Subscale Fuel Cell Development.....	4-1
1103-02 10-Cell Stack Development.....	4-1
1103-04 Fuel Cell Materials Characterization and Testing....	4-1
1103-05 32 kW Short Stack Development.....	4-2
1103-06 100 kW Full Stack Development.....	4-2
1103-07 375 kW Module Development.....	4-3
1103-08 Advanced Fuel Cell Development.....	4-3
1103-09 Development Modules.....	4-3
1103-10 Technology Cost Improvement.....	4-3
TASK 1104 FACILITIES DEVELOPMENT.....	4-4
1104-01 Subscale 2x2 Inch Cell and Ten-Cell Stack Testing Facilities Development.....	4-4

I. INTRODUCTION

This report addresses the fourth logical unit of work of a multiyear program whose overall objective is the development of a gas-cooled phosphoric acid fuel cell (PAFC) for electric utility power plant application. This PAFC Technology Development Program continuation is structured to build upon the current cell technology baseline so as to advance critical component technologies to meet the performance, endurance, reliability and cost goals associated with successful energy service.

The primary technical objectives established for achievement in the fourth logical unit of the program, estimated to cover the period August 24, 1987 through December, 1991 inclusive, are:

- Demonstrate performance endurance of current cell technology in 10-cell stacks at 70 psia, 190°C, and 267 mA/cm².
- Select and utilize materials, procedures, and methods that improve cell degradation rate to less than 8 mV/1000 hours.
- Develop cost-effective criteria, processes, and design configurations for stack components.
- Develop design configuration for multiple stack unit and a single 100 kW size fuel cell stack and attain performance goals.
- Develop design configuration for a 375 kW fuel cell module and demonstrate by test the average cell beginning-of-use performance objectives.
- Manufacture two 375 kW fuel cell modules and establish performance characteristics and interactions with other systems in a pilot power plant.

The fourth logical unit of work comprises twelve tasks for which specific objectives, scheduler and cost plans, and deliverables have been established.

These tasks have been integrated into a work breakdown structure (WBS) for reporting monthly progress achieved and other purposes, as follows:

- Task 1101 Program Management
- Task 1102 Systems Engineering
- Task 1103 Fuel Cell Development and Test
- Task 1104 Facilities Development

Since the WBS reporting level varies, it should be noted that progress achieved, which is discussed in the balance of this report, involves Task 1101, one task in 1102, up to nine tasks in 1103, and one task in 1104.

The work accomplished during this reporting period, March 1, 1990 through May 31, 1990, inclusive, is described in the following section.

II. TECHNICAL PROGRESS SUMMARY

TASK 1101: PROGRAM MANAGEMENT

Technical and programmatic direction for conducting, integrating, controlling, and documenting the program was provided. Coordination of efforts among the various cognizant department personnel was continued. Various informal working meetings were held for purposes of control, review, planning, and progress assessment.

The coordination of this project with the Westinghouse sponsored Utility Prototype Power Plant Program continued. Also, various data generated in this program were provided for information purposes.

A number of contract required deliverable items were submitted to the Project Manager for review and/or approval. These were: (1) Three subscale cell test specifications, and (2) Stack W010-34 design data documentation.

The Quarterly Technical Progress Narrative Report for the period March through May 1990 and the March and April 1990 Monthly Technical Progress Narrative Reports were completed and distributed. The Quarterly Contractor Financial Report for the quarter beginning April 1, 1990 was submitted. The monthly Contractor Financial Management Performance Analysis Reports and Financial Management Analysis Reports were submitted.

Technical papers and/or abstracts were prepared on various project accomplishments for presentation at the Second Annual Fuel Cells Contractors Review Meeting in May, the 25th Intersociety Energy Conversion Engineering Conference in August, the International Telecommunications Energy Conference in October and the National Fuel Cell Seminar in November, 1990.

The Quarterly Technical Review Meeting was held April 11 with DOE-METC. Weekly and monthly program highlight reports and monthly work plans were provided to the Project Manager. Meetings were held with other organizations relative to various program topics.

TASK 1103: FUEL CELL DEVELOPMENT AND TEST

This section describes the work performed during this report period for the pertinent tasks relative to the nine involved. For purposes of completeness, nonactive tasks are indicated as such.

Task 1103-01 Subscale Fuel Cell Development

The following subscale test specification revision was issued:

April 1990:

<u>Spec./Rev.</u>	<u>Test Description</u>	<u>No. Cells</u>
013/31	Quality Verification of Lots 13 and 14 Catalyst	4 (Atmospheric) 2 (Pressure)

Sixteen new subscale test cells were assembled and placed on test (eight at ERC), and 38 cells were removed from test (ten at ERC) for Tasks 1103-01, -08, and -10. These cells are identified under the applicable WBS Task.

The following eight cells related to facility and test development, baseline technology development, and quality verification were assembled and placed on test:

April 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
013/31	QAS-191 QAS-192	Quality Verification of Lot #14 Catalyst
	QPS-077 QPS-078	

May 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
013/31	QAS-193	Quality Verification of Lots #13 and
	QAS-194	#14 Catalyst
	QAS-193-S1	
	QAS-194-S1	

The following twenty-three subscale cells related to facility and test development, baseline technology development, and quality verification were removed from test (six at ERC) during the report period:

March 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
---	TAS-139	Electrode Technology (ERC)
007/6	CAS-360	Rolled Electrodes with TGP-120 Backing
	-361	Paper and Varying Teflon Loadings
	-361-S1	
	-362	
	-363	
	-364	
	-365	
	-366	
013/29	QPS-074	Quality Verification of Lot #8 Catalyst (ERC)
015/16, 16A	DAS-403	Refocused Rolled Electrodes
	DAS-405-S1	
	DPS-015-S1	Refocused Rolled Electrodes (ERC)
	DPS-019-S1	

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/16B	DAS-424	Refocused Rolled Electrodes
	DPS-023	Refocused Rolled Electrodes (ERC)
	DPS-024	

April 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
---	TAS-134	Refocused Rolled Electrodes with Vendor
	TAS-135	(DC18) Catalyst

May 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
---	TAS-136	Refocused Rolled Electrodes with Lot #12 Catalyst
---	TAS-141	Refocused Rolled Electrodes with Lot #12 Catalyst and Alternative Matrix
015/16, 16A	DAS-403-S1 DAS-404	Refocused Rolled Electrodes

Subscale Cell Data Analysis

A status summary of the subscale cell peak and present performance data is given in Table 1103-01-01.

Subscale cell quality control testing of higher platinum loaded (15% Pt/C and 0.8 mg/cm²) refocused rolled electrodes at both atmospheric and rated pressure (4.7 atmospheres) continued. Current performance of pressurized

TABLE 1103-01-01
2X2 FUEL CELL TEST FACILITIES SUMMARY REPORT

UNPRESSURIZED STATIONS

NOMINAL CONDITIONS: 200mA/cm², 190°C, 25% O₂ Util., 80% H₂ Util.

DATA PRINTED ON = 31 May 1990 at 14:57:04

TEST		INITIAL PERFORM			PEAK PERFORMANCE				PRESENT PERFORMANCE				TEST	CATHD	ANODE
STAND	CELL ID	OCV	mV	mohm	Hrs	mV	IRF	mohm	Hr	mV	IRF	mohm	SPEC	REV	ID: ID:
10	TAS_131-S0	892	636	9.2	641	658	700	8.3	4177	588	628	7.8	000	000	701-1 679-8
14	TAS_137-S0	949	652	3.9	618	684	709	4.9	2906	664	694	5.9	000	000	7131A 678-4
56	TAS_142-S0	831	660	6.4	284	678	707	5.7	2548	642	682	7.9	000	000	7131B 70212
52	CAS_345-S1	938	600	4.5	1365	671	697	5.0	6413	608	642	6.7	006	158	C8957 A9271
4	CAS_357-S0	684	909	4.8	377	685	712	5.2	4753	643	675	6.2	006	15C	C8902 A2011
6	CAS_358-S0	690	914	4.9	233	689	716	5.3	4753	659	693	6.7	006	15C	C8902 A2011
78	CAS_359-S0	679	940	4.3	545	682	704	4.4	4753	645	679	6.6	006	15C	E8901 E0505
31	QAS_185-S0	923	674	5.9	405	687	716	5.6	7277	640	679	7.6	013	028	693-1 679-3
77	QAS_191-S0	950	679	4.6	835	686	714	5.5	1035	684	712	5.5	013	031	74116 678-4
81	QAS_192-S0	946	667	5.8	835	685	714	5.7	1035	682	711	5.7	013	031	74116 678-4
58	QAS_193-S1	0	0	0.0	21	629	657	5.4	29	645	673	5.4	013	031	74116 754-8
59	QAS_193-S0	945	659	4.9	428	673	702	5.6	724	671	701	5.8	013	031	74116 754-8
54	QAS_194-S1	0	0	0.0	21	607	631	4.8	29	624	648	4.8	013	031	74116 754-8
67	QAS_194-S0	946	660	6.8	476	675	710	6.9	724	673	708	6.9	013	031	74116 754-8
75	DAS_404-S1	915	667	5.8	497	685	711	5.1	5905	642	681	7.6	015	016	701-1 697-5
51	DAS_405-S0	918	671	5.0	333	675	699	4.8	6605	588	623	6.9	015	016	693-2 679-5
63	DAS_406-S1	916	653	7.1	497	667	700	6.5	5905	605	641	7.1	015	016	693-2 679-5
68	DAS_408-S0	916	688	6.2	378	689	721	6.3	5066	627	667	7.9	015	168	704-5 679-8
70	DAS_409-S0	912	684	5.4	234	684	712	5.4	5066	627	670	8.4	015	168	705-7 679-8
72	DAS_410-S0	913	684	5.9	258	682	713	6.0	5066	599	638	7.6	015	168	705-7 679-8
1	DAS_411-S0	905	682	4.8	332	686	711	4.9	5404	576	612	7.0	015	168	704-7 679-5
71	DAS_415-S0	921	653	6.8	546	669	704	6.9	5066	627	666	7.7	015	168	701-1 702-6
73	DAS_416-S0	925	668	6.5	546	675	709	6.6	5066	599	635	7.0	015	168	701-1 702-6
65	DAS_419-S1	914	657	5.4	521	673	700	5.2	5905	607	647	7.9	015	16A	70013 679-5
69	DAS_420-S1	911	649	6.1	329	662	691	5.6	5905	593	638	8.8	015	16A	70013 679-5
74	DAS_423-S0	918	638	5.2	1002	663	695	6.3	5066	620	662	8.2	015	168	707-2 679-8
80	DAS_425-S0	932	667	5.9	18	673	704	6.0	5066	633	670	7.2	015	168	707-4 679-8
82	DAS_426-S0	935	678	5.7	42	683	712	5.7	5066	626	662	7.1	015	168	707-4 679-8
5	DAS_440-S0	910	660	5.7	381	676	705	5.6	4565	649	682	6.4	015	017	701-5 702-1
8	DAS_441-S0	911	647	6.4	381	676	704	5.5	4565	645	681	7.1	015	017	701-5 70212
15	DAS_441-S2	914	673	5.6	473	680	709	5.6	2737	651	687	7.1	015	017	701-5 70212
62	DAS_442-S0	921	688	4.2	188	689	710	4.2	2236	636	662	5.1	015	018	704-7 678-4
61	DAS_443-S0	919	690	4.2	188	689	710	4.2	2236	643	672	5.6	015	018	704-7 678-4

TABLE 1103-01-01
2X2 FUEL CELL TEST FACILITIES SUMMARY REPORT (CONT'D)

PRESSURIZED STATIONS

DATA PRINTED ON = 31 May 1990 at 15:13:43

-----INITIAL PERFORMANCE-----										-----PRESENT PERFORMANCE-----									
TEST STAND	CELL ID	PRESS PSIG	TEMP °C	%H ₂	%O ₂	mA/cm ²	VOLTS mV	IR mOHM	TIME Hrs.	PRESS PSIG	TEMP °C	%H ₂	%O ₂	mA/cm ²	VOLTS mV	IR mOHM	TEST SPEC	REV	
=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	=====	
A-1	QPS_077-S0	0	190	60	25	200	0	0.0	1012	55	187	58	39	270	717	5.3	013	031	
A-2	QPS_078-S0	0	190	60	25	200	0	0.0	1012	55	190	58	39	270	727	4.9	013	031	
A-3	DPS_015-S2	0	190	60	25	200	647	6.4	4181	55	190	58	39	270	684	5.6	015	16A	
A-4	DPS_016-S1	0	190	60	25	200	663	4.9	4181	55	190	58	39	270	658	3.9	015	16A	
B-0		0	190	60	25	200	0	4.9	0	55	190	58	39	-6	-7	3.9	----	0	
B-0		0	190	60	25	200	0	4.9	0	55	190	58	39	-6	-1	3.9	----	0	
B-0		0	190	60	25	200	0	4.9	0	55	190	58	39	-6	-1	3.9	----	0	
B-0		0	190	60	25	200	0	4.9	0	55	190	58	39	-6	-304	3.9	----	0	

TEST STAND	CELL ID	CATHODE ID:	-ANODE- ID:	MATRIX
A-1	QPS_077-S0	74116	678-4	M098
A-2	QPS_078-S0	74116	678-4	M098
A-3	DPS_015-S2	701-1	679-8	M098
A-4	DPS_016-S1	701-1	679-8	M098
B-1		0		
B-2		0		
B-3		0		
B-4		0		

cells with XC-72R support have a peak voltage of 733 mV with hydrogen and a 12.3 mV decay per 1000 hours. Refocused rolled electrodes are not consistent in meeting degradation expectations at atmospheric pressure. These subscale cells with Vulcan support show 10-15 mV less than expected (690 mV) peak performance and double the expected decay rate. However, some are over 685 mV peak at atmospheric pressure with 3.0 to 3.5 mV/1000 hour decay rate. The best pressurized cells are performing at peak levels over 740 mV (748 maximum) and 775 mV IR-free. After over 4000 hours, the quality assurance cell decay rate was less than 8 mV/1000 hours.

Subscale cells fabricated by the filter-cast process were mostly removed from test. They continued to give higher decay rates and poor repeatability.

Task 1103-02 10-Cell Stack Development

Stack E010-09R

Stack test operations were completed at ERC and reported in the March-May quarterly report. This stack has three experiments in it to check their effect on voltage decay; namely, a more corrosion resistant cathode electrode catalyst support (CRS) material, thicker anode electrodes, and sealed edges of the cathode electrode backing paper. Cells 1 through 5 and 6 through 10 contain the corrosion resistant support and baseline Vulcan catalyst support material, respectively.

The stack post test cell component material analysis was completed. The results show that the cells with the CRS support have significant less cathode thickness and weight loss compared to the Vulcan baseline as was expected. The other parameters of catalyst weight distribution, mass balance, active area changes, and acid inventory were also as expected.

The material analysis report was completed.

Task 1103-04 Fuel Cell Materials Characterization and Testing

Baseline materials characterization continued as described in the following paragraphs.

Electrode Layer Characterization

Energy dispersive x-ray examination of typical anode and cathode layers was continued and detecting the presence of platinum was not a problem. However, differentiation of anode from cathode layers could not conclusively be demonstrated.

Characterization of Post-Test Components

The characterization of cell components from Stack W010-31 was initiated and will be continued as needed to provide an understanding of the stacks performance and post-test condition. Corrosion of cathode samples from five cells was determined. Data for the catalyst layers is provided in Table 1103-04-01 and the carbon support weight loss is between 8 and 13.7 percent. Examination of the wet-proofed electrode layers support, TGP-120, did not reveal the presence of any corrosion.

Component Creep Evaluation

Operation of fifteen creep test frames continued, supplying creep data for stack components and integral edge seals.

TFE on Small Pipe Inside Diameter

Visual examination of Teflon applied to the inside diameter of 6 inch lengths of black iron pipe did not reveal any visual coating defects and this work has been terminated.

Bipolar Plate Characterization

The change from machined to molded plates has resulted in a concern due to a higher than normal plate rejection due to cracked plates. To aid in the investigation of both as molded and as heat-treated cracked plates, selected areas were examined metallographically to determine local structural details. This work will be continued as needed to support the overall plate molding program.

TABLE 1103-04-01
DATA ON STACK W010-31 CATHODE LAYERS

<u>Cell ID</u>	<u>Cathode ID</u>	<u>Cathode Loading mg/cm²</u>	<u>Manual Weight g/in²</u>	<u>Post-Test Weight gm/8.6 sq. in.</u>	<u>Percent Carbon Loss⁽¹⁾</u>
3	C690-9	0.53	0.06103	0.4920	12.2
4	C691-3	0.55	0.05868	0.4843	8.0
5	C690-2	0.53	0.06056	0.4885	11.9
6	C691-15	0.56	0.05962	0.4894	9.0
7	C690-3	0.52	0.05915	0.4728	13.7

(1) Corrected for Lots 6 and 7 Pt Loading

A four point load flexure fixture for full size bipolar plates was designed and fabricated. It will be used initially to examine the feasibility of proof testing the plates prior to use and subsequently as a requirement for the plates to be used in the first stack of the Engineering Model module.

Catalyst Characterization

Limited characterization of both the anode and cathode catalyst lots to be used in electrodes fabricated for the first module was completed. Results presented in Table 1103-04-02 indicate reasonable agreement between the vendor platinum assay and the overcheck results for both Lots 13 and 14 catalyst. In addition, the platinum particle size of both the as-received and heat-treated Lot 14 (nominally 15 w/o Pt) are similar to the previously characterized Lot 8 catalyst.

X-ray diffraction line patterns, provided in Figure 1103-04-01, illustrate the sharpening and intensity increase of the platinum diffraction peaks as a result of heat-treatment.

Electrode Layer Support Characterization

Characterization of two sheets of TGP-120 was completed and the results reported in previous reports. More variability was noted in these samples of material for module use and confirms the dimensional and weight measurement variability noted in production processing.

Matrix Characterization

Testing of subscale cell TAS-145-S0, built to determine the differential pressure capability of the present matrix configuration, was terminated. A relatively large cross leak was present due to the seal design used and cross leak pressure evaluation was not possible. This evaluation will be accomplished using the three cell Stack W003-03.

TABLE 1103-04-02
CATALYST CHARACTERIZATION DATA

Catalyst Identification	Vendor	Check	Platinum Particle	
	Assay w/o Pt	Assay w/o Pt	Size, Angstroms As Received	Heat-Treated
Lot 13 (Anode)	9.71	9.64	----	----
Lot 14 (Cathode)	14.45	14.60	25 ± 1	58 ± 2
Lot 8 (Cathode)	---	---	30	60

Figure 1103-04-01. X-Ray Diffraction Lines for Lot 14 Catalyst,
15 w/o Pt

Task 1103-05 32 kW Short Stack Development

Stack W152-04 retesting was completed after fourteen months in controlled storage. The test goal is for up to 1000 hours at 200°C. Test time prior to the storage period involved two test periods. One in a 64 kW configuration with another stack for 9 pressure cycles and 1529 hours operation. The second was alone for fourteen pressure cycles and 3140 hours test time. Taken together, the prior test exposure was for twenty-three pressure cycles and 4669 hours.

The stack performance after storage was an average of 9.5 mV/cell less than before storage. The cell performance improvement between 190 and 200°C was 13 mV. The stack has 1200 hours operation and seven pressure cycles, of which 895 hours are at 200°C. End of test performance at 267 mA/cm², 200°C, 70 psia, 75% H₂ and 25% CO₂ at 80% utilization

and air at 50% utilization was 3892 mV (649 mV/cell) for the six cell groups with a standard deviation among the 24 groups of 95 mV. The estimated voltage decay for the 200°C operating time is 7.8 mV/1000 hours. The stack is in storage with a total operating time of 5869 hours and 30 pressure cycles. The performance time line for this phase is given in Figure 1103-05-01.

Task 1103-06 100 kW Full Stack Development

Stack W446-01 reconditioning was completed. This stack will be used to checkout Loop 1 after its modification prior to testing the first module stack, W468-01.

Module Stack 468-01

This stack is the first of four scheduled for the first module, the Engineering Model Module (EMM). It is scheduled to be tested at rated conditions in modified Test Loop 1 in October of this year.

All of the non-repeating hardware manufacture is 90% complete.

Figure 1103-05-01. Stack W152-04

All cell cooler plates are in final machining. The bipolar plates were molded and heat-treated and are in final machining. A non-destructive quality verification test is being developed to assure adequate bipolar plate bending strength for stack use.

The compression spring test assembly rework was tested and found acceptable. A design modification was released to incorporate the improvement.

The stack simulator is being assembled to evaluate the compression system. After compression system evaluation, the stack lateral restraint and manifold compression system will be evaluated with assembly fixturing.

Molded manifolds were delivered and passed the dimensional and leak test inspections.

The cathodes are completed except for installing the edge seals. The anodes are complete through lamination.

Task 1103-07 375 kW Module Development

The pressure vessel and support plates were released for fabrication and are well along.

The in vessel gas distribution system required redesign to overcome interferences. Smaller manifolds with flexible tubing is being developed. The redesign is in process.

The fabrication of the central air plenum is in process.

The acid addition systems design continues.

The electrical design for power, instrumentation and fault monitoring was continued. Electrical schematics were initiated.

The design for the vessel heating and insulation systems was released for procurement quotation.

Task 1103-08 Advanced Fuel Cell Development

Subscale Cell Testing and Analysis

The following subscale test specification revisions were issued:

<u>Spec./Rev.</u>	<u>Test Description</u>	<u>No. Cells</u>
015/17	Refocused Rolled Electrodes with and without anode IES Process	3 (Atmospheric)
015/18	Refocused Rolled Electrodes with Vulcan XC-72R and Mixed Catalyst Support	2 (Atmospheric) 8 (Pressure)

The following eight subscale cells were assembled and placed on test at ERC:

March 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/18	DPS-029 -030 -032 -033 -034	Refocused Rolled Electrodes with Vulcan XC-72R and Mixed Catalyst Support (ERC)

April 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/18	DPS-027 DPS-028 DPS-031	Refocused Rolled Electrodes with Vulcan XC-72R and Mixed Catalyst Support (ERC)

May 1990:

None

The following nine subscale cells were removed from test (three at ERC):

March 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/16, 16A	DPS-017 -017-S1 -018	Vendor (DC-18) Alloyed Catalyst (ERC)

April 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/16, 16A	DAS-013-S2 DPS-014-S1	Vendor (DC-18) Alloyed Catalyst
	DAS-413-S1 DAS-414-S1	Vendor (DC-18) Alloyed Catalyst

May 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/16A	DAS-419 DAS-420	Vendor (DC-18) Alloy Catalyst

Subscale Cell Data Analysis

A summary status of the subscale cell peak and present performance data is given in Table 1103-01-01.

Effort continued in assessing refocused rolled electrodes with higher platinum loadings and a 50/50 mixture of Vulcan and heat-treated Black Pearl (BP) 2000 support to increase performance and reduce degradation. The refocused rolled electrodes show good pressurized operation peak voltage of 734 ± 5 mV. At pressure, these cells performed equivalent to the standard catalyst at beginning-of-life. However, decay rates are nearly double the expected. Rebuilds of several cells to a non-inverted configuration (SiC on the cathode) were made to assess whether this could be in difficulty in subscale cells. Two cells at pressure show improvement with expected decay rate after over 4000 hours (< 8 mV/1000).

Testing of the DC-18 alloy catalyst was terminated. Unacceptable decay rates were observed with both Vulcan and BP-2000 support and a mixture of these materials.

Stack W010-31

This stack continues to build on the cost and performance improvements of Stacks W010-29 and -30 by including lower cost assembly methods. A key element involves the heat-treatment of molded bipolar and cooling plates with the new process groove configuration.

The stack testing was terminated after 1200 hours operation and seven pressure cycles due to poor performance of Cell 5.

The stack was disassembled and several plates were found cracked, one of which explains the Cell 5 problem. Also, modest cathode side corrosion of most of the bipolar plates was observed. This corrosion was most likely due to air cross leaks to the anode because of an error in the facility instrumentation pressure control. The causes of the plate cracking is being investigated and appears to be related to the molding process.

This stack was slow in reaching peak performance, 700 hours instead of 300 to 400 hours and the anode was sensitive to the SRG components throughout the test period. Peak hydrogen performance was 703 mV with 50% air utilization at

rated conditions. Peak SRG performance was 686 mV at 80% utilization with air at 50% and rated conditions otherwise. The test period was too short to establish a decay rate.

Stack W010-34

This stack continues to build on the cost and performance improvements of Stack W010-31. Its technology is the precursor for the technology released for the first module. It has a test plan endurance goal of at least 5000 hours and up to 10,000 hours.

This stack continues with 2220 test hours of which 2090 hours are at pressure and 1230 hours on SRG. Operation is in the fourth pressure cycle.

Shortly after the stack was put on SRG fuel, Cell 7 performance began to decay at utilizations above 50%. Diagnostics indicate high anode and cathode mass transfer losses. Cell 7 recovered with acid addition by 800 hours.

The wetproofing experiment included in this stack indicates that the process used for Cells 1-5 is superior to that used for Cells 6-10 by 10 to 15 mV.

Peak performance occurred at 875 hours at the end of Cycle 2 start-up. At 60/50 anode/cathode utilizations, the performance for Cells 1-5 was 727 mV on H₂ and 711 mV on SRG. Peak for Cells 6-10 was 718 mV on H₂ and 699 mV on SRG. The SRG loss of 16 mV is normal. As shown on the performance time line Figure 1103-08-01, this peak performance did not hold.

The goal for this technology is 705 mV at 83/60% utilizations and an operating temperature up to 200°C. Cells 1-5 is 4 mV short of this goal at 190°C operating temperature. A 4°C increase in operating temperature to 194°C will satisfy the goal. Also, a goal decay rate of less than 8 mV/1000 hours is satisfied by the performance of Cells 1-5.

Current average cell performance at 50/50 utilizations on SRG is 697 mV for Cells 1-5 and 679 mV for Cells 6-10. Because there is some voltage sharing between Cells 5 and 6 across the two groups, with voltage measured at the

As of 5/25/90

*Calculated Volume @ 96 wt% conc.

Figure 1103-08-01. Stack W010-34

anode outside of the stack, the data is more favorable for Cells 1-5 and less favorable for Cells 6-10.

Stack W003-03

Stack W003-03 is a three-cell stack for atmospheric pressure testing. It will include the projected improved cell technology that are candidates for the commercial prototype. Plans to use filter cast electrodes are delayed due to process development problems. The catalyst layer process for this stack will be the rolled process with all other features unchanged; i.e., high platinum loaded cathode on a corrosion-resistant catalyst support, thin electrode support, improved acid transport matrix, integral electrode seals, more corrosion resistant cell configuration, and molded plates with cost reduced heat-treat cycle.

This stack continues operation at 190°C and 60 amp in its second cycle with a total of 1300 hours. Current performance of the three cells are 770 mV, 775 mV, and 773 mV for Cells 1, 2 and 3 respectively on H₂. The decay rate is about 2 mV/1000 hours.

Task 1103-09 Development Modules

Work was initiated to establish the design requirements.

Task 1103-10 Technology Cost Improvement

Bipolar Plates

Evaluation of a powder drop mixture continued with efforts to mold a larger quantity of plates to simulate a production run. Sixty-eight (68) plates were molded using parameters similar to those when the preform is used. Of these, 10% were cracked while 15% had unacceptable molding defects (mainly low flow in corners).

Two 900°C heat-treatment runs containing a mixture of powder drop and standard (preform) molded plates were completed. The first run containing 29

powder drop plates and 25 preform plates had seven powder drop type plates crack. Four were cracked through the middle of the plate, and three through the cathode face inlet or exit channels. None of the preform plates were cracked. The other furnace run had 2 of 22 powder drop plates crack through the cathode face inlet or exit channels while 1 of the 33 preform plates cracked in the same area. Approximately half of the powder drop molded plates were final machined. Four of nineteen machined plates failed the leak test. Leaks were mainly associated with low density corners as a result of low flow of material into these areas.

Although the percentage of the rejected powder drop plates in this first development group was higher than those made with the standard preform process, we have not concluded that the powder drop technique is unacceptable. Adjustments will be made to the molding process and tooling for the next phase of this development.

The new cooler face die was installed and a series of anode face coolers were molded using the preform processing technique. These plates were heat-treated to 900°C using a shorter heating rate schedule by several days than required for the anode or cathode/blank molded plates. Visual examination of the plates was made after heat-treatment. The surface appearance at most of the plate corners indicate insufficient flow into these areas during molding. Several of these plates will be final machined and leak tested to evaluate machining equipment set up and plate molding parameters.

Initiated development molding of 50 bipolar type plates using a less expensive graphite powder. These will be heat-treated, machined, leak tested and several plates submitted for physical and mechanical property evaluation once the equipment is operational after the facility rearrangement.

Electrodes

The wetproofing and sintering of the backing paper required for the production of electrodes for Stack W468-01 was completed. A small quantity of thinner backing paper sheets was wetproofed and sintered, and these sheets were sent to a vendor for use in a development program on filter cast electrodes.

An integral edge seal (IES) cost improvement development program was initiated, and it is focused upon production improvements that can be implemented in the near term and also on those that can be used in the production of large stacks. Among the items currently being evaluated are reusable compression frames and reduced cycle times. A reusable Teflon frame can be used in conjunction with the metal frame in place of a Teflon sheet that was discarded after each hot compression, and shorter cycle times appear feasible. Work will continue in this area.

The above concepts were incorporated into the development and modification of the IES process for Stack W010-35. A review of the seal leak test data led to an acceptance of this process for the IES hot compression of Stack W010-35 cathodes.

The above process when applied with minor changes to anodes did not yield acceptable leak test data. Although, a further modification looks promising, the work required to qualify the process cannot be completed until the equipment is relocated as part of the facility rearrangement.

Silicon carbide coating of an initial group of Stack W010-35 anodes indicated a need to tighten procedural requirements on at least two operator influenced variables in order to obtain better control of the coating thickness distribution. A second group of anodes will be processed with these requirements written into the work order. If the anticipated improvement is verified, the requirements will be incorporated into a revision of the coating procedure.

Anode specimens were coated with various thicknesses of silicon carbide for "bubble pressure" tests. These tests will help to establish minimum coating thickness requirements. Some preliminary results were obtained, and further work is planned.

A special anode was fabricated for bench scale tests to evaluate the effect of pinhole size in catalyst layers on the bubble pressure resistance of an applied silicon carbide layer. The bubble pressure tests indicated that small pinholes in the catalyst layer can be tolerated.

Thermocouple measurements were made in the continuous oven in runs that simulated both the sintering of wetproofed backing paper and the sintering of silicon carbide coated anodes. An analysis of the data on backing paper led to relaxing the time tolerance from ± 1 minute to ± 3 minutes and an acceptance of side-by-side sintering on the belt. The former increases productivity by reducing set-up time and the latter by increasing throughput by 50% or more. An analysis of the data on silicon carbide is yet to be made.

Subscale Cell Testing and Analysis

The following six subscale cells were removed from test (one at ERC) during the report period:

April 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/15, 15A	DAS-394	Westinghouse Focus Technology Process (DC-18) Vendor Catalyst (ERC)

May 1990:

<u>Spec./Rev.</u>	<u>Cell I.D.</u>	<u>Test/Description</u>
015/17	DAS-439	Refocused Rolled Electrodes - Anode IES
	DAS-439-S2	Process Evaluation
	DAS-439-S3	
	DAS-440-S1	
	DAS-441-S1	

Subscale Cell Data Analysis

A summary of the subscale cell peak and present performance data is given in Table 1103-01-01.

Atmospheric pressure testing of three subscale cells fabricated from electrodes produced by a vendor with the filter cast process continued on test. These cells had 15% Pt/C and 0.75 mg/cm² loadings. Performance after 4800 hours for these cells averaged 650 $\pm$ 10 mV with a decay rate of 5.4 $\pm$ 1 mV/1000 hours. One atmospheric test of a Westinghouse filter cast electrode cell with a 9.4% Pt/C and 0.54 mg/cm² loading continued. With over 6400 hours of operation the cell performance is 608 mV with a decay rate of 2.6 mV/1000 hours.

Inconsistencies in both peak performance and decay rates have been experienced, probably due to electrolyte mal-distribution difficulties with filter cast cells. The uncertainty has resulted in questionable use of this alternative. Also, the use of TFE-30 Teflon wetproofing material was placed on hold at this time. Most subscale cells fabricated by these processes were removed from test as they continued to give high decay rates and have poor repeatability.

The performance uncertainty experienced with the inverted cell configuration in subscale cells is continuing to be evaluated. The return of the silicon carbide layer to the cathode electrode for subscale cell testing has given peak performance improvement and better predictability with 5 to 10 mV improvement in peak voltage.

TASK 1104: FACILITIES DEVELOPMENT

Task 1104-01 Subscale 2x2 Inch Cell and Ten-Cell Stack Testing Facilities Development

Normal required maintenance for the test facilities was performed. Installation and preliminary testing of the Westinghouse acid addition system is complete. Both compressors are operative, however, subscale cell oxidant continues to be supplied by an auxiliary air trailer.

III. PROBLEMS

The molding of plates with process grooves process has come into question relative to potential cracking in the stack environment. Work is well along in defining an evaluation of molding parameters and a test method to qualify the finished plates. There appear to be no impacts at this time on the Program Work Plan schedule.

IV. WORK PLANNED

TASK 1101: PROGRAM MANAGEMENT

The required technical and programmatic direction for conducting, integrating, coordinating, and documenting the PAFC Technology Development Program will be provided. Bimonthly status review meetings will be convened to assess the status of each task.

Prepare and submit the Monthly Financial Management Performance Analysis and Technical Progress Reports, and if required, the Financial Management Analysis Report to the DOE/METC COR. Provide weekly and monthly highlight reports and the Monthly Work Plan to the DOE/METC COR.

Submit the various contract required technical deliverable items of documentation for the fourth logical unit of work.

TASK 1103: FUEL CELL DEVELOPMENT AND TEST

This section describes the work planned during the next report period for the pertinent tasks relative to the nine involved. For purposes of completeness, nonactive tasks are indicated as such.

Task 1103-01 Subscale Fuel Cell Development

Continue cell testing emphasizing cost and performance improvement.

Continue analysis of cell performance data.

Task 1103-02 10-Cell Stack Development

No work planned for this period.

Task 1103-04 Fuel Cell Materials Characterization and Testing

Continue evaluation of modified silicon carbide matrix layers, especially cross pressure capability.

Continue evaluation of compounded bipolar plate materials.

Continue evaluation of molded and heat-treated bipolar plates to investigate cracking cause.

Continue evaluation of post test stack components.

Continue evaluation of alternative catalyst support materials.

Complete development of the electrode integral edge seal directed at the fifth generation (Post Stack W010-34 Technology).

Continue mechanical properties testing of the inverted cell configuration with the electrode integral edge seal cell materials.

Complete the evaluation of the plate molding process parameters and the structural quality test method. Release these improvements for production.

Continue the second phase of the alternative electrode manufacturing process.

Task 1103-05 32 kW Short Stack Development

No work planned for this period.

Task 1103-06 100 kW Full Stack Development

Install the reconditioned Stack W446-01 in Test Loop 1 for checkout of modifications made. Complete the checkout and return the stack to storage.

Complete the first module stack (W468-01) fabrication and procurement. Initiate and nearly complete the assembly.

Complete assembly and evaluation of the compression and lateral support system on a simulated stack test assembly.

Task 1103-07 375 kW Module Development

Complete the pressure vessel procurement.

Complete the design development for this module in areas of gas piping headers, acid supply system, electrical power and instrumentation, vessel heating and insulation, and assembly. Release and initiate procurement.

Release the fabrication for the other three stacks for this module.

Task 1103-08 Advanced Fuel Cell Development

Continue evaluation of the various performance improvement work plan elements.

Continue Stack W003-03 testing.

Initiate effort for Stack W003-04.

Continue testing of Stack W010-34.

Complete fabrication of Stack W010-35 and initiate testing.

Task 1103-09 Development Modules

Complete design requirements document.

Task 1103-10 Technology Cost Improvement

Continue evaluation of the various technology cost improvement plan elements.

TASK 1104 FACILITIES DEVELOPMENT

Task 1104-01 Subscale 2 x 2 Inch Cell and Ten-Cell Stack Testing
Facilities Development

Maintain the test facilities as required.

END

DATE
FILMED
5/05/93