DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Technical Progress Report No. 6

DOE/PC/79660--T9

DE93 004033

**DEVELOPMENT OF A VORTEX COMBUSTOR
(VC) FOR SPACE/WATER HEATING APPLICATIONS
(PROOF-OF-CONCEPT MODEL DEVELOPMENT)**

To

U.S. Department of Energy
Pittsburgh Energy Technology Center
TPO: Anthony E. Mayne
(Phone) 412-892-4673
P.O. Box 10940, M.S.922-H
Pittsburgh, PA 15236

for

Project No: DE-AI22-87PC79660

by

Tim T. Fu, Principal Investigator
Energy and Environment Department
Naval Civil Engineering Laboratory
Port Hueneme, CA 93043-5000
(Phone) 805-982-4675

June 1989

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

REPRODUCED AT GOVERNMENT EXPENSE.

SUMMARY

This is the sixth quarterly Technical Progress Report for DE-AI22-87PC79660 covering the period between 1 February 1989 and 30 April 1989.

During this reporting period, major efforts have been to expand and upgrade the laboratory equipment to suit our future proof-of-concept (POC) model tests. We are now equipped to conduct such large scale tests.

The Experimental Model has been tested both before and after the above efforts and was found to have potential to increase its firing capacity to the level for POC model by manipulating the built-in flexibilities. This model is therefore regarded as the preliminary POC (PPOC). Simple modifications will be made to PPOC before systematic tests to be conducted in June 1989.

POC model design have been approved. In order to minimize any risks, its fabrication is planned to begin in August 1989 when experience gained from testing the PPOC and refinements of the design, if any, are made.

TABLE OF CONTENTS

	PAGE
SUMMARY.	i
LIST OF FIGURES	iii
INTRODUCTION.	1
COMBUSTOR DESIGN AND TEST	1
Test of the 0.6 MB/H Experimental Model.	1
The 2-4 MB/H Proof-of-Concept Model Design	5
INSTRUMENTATION	6
AUXILIARY SYSTEMS	6
FUTURE PLANS.	6

LIST OF FIGURES

	PAGE
<u>Figure</u>	
1. Equipment layout in the expanded test area.	3
2. The experimental model test setup.	4

INTRODUCTION

This is the sixth quarterly Technical Progress Report for the development of a proof-of-concept vortex combustor under interagency agreement DE-AI22-87PC79660 covering the period between 1 February 1989 and 30 April 1989.

The Vortex Combustor (VC) under development here is a device to burn either Dry Ultrafine Coal (DUC) or Coal-Water Fuel (CWF) in a high swirl and low temperature environment. Being a new concept, technical data relevant to the design of the proof-of-concept model is practically non-existent. In order to minimize the risk of uncertainties, sufficient basic design data must be generated first. To achieve this, two subscale models have been built: A 0.15 MB/H exploratory model and a 0.6 MB/H experimental model. A proof-of-concept (POC) model will then be designed and built for demonstrating the concept. Work on the exploratory model has been completed and reported in our fifth quarterly technical progress report. It will be reported also in a separate topical report.

During this reporting period, preparations for testing the experimental model have been completed and the setup satisfactorily shakedown tested. The design of POC model has been approved. The results are summarized in this report.

COMBUSTOR DESIGN AND TEST

Test of the 0.6 MB/H Experimental Model

During preliminary tests since January 1989, we have been particularly interested in determining the potential in increasing the firing capacity afforded by the flexibilities built into this model. We were able to fire up to 1 MB/H and it was limited by the capacities of the air supply and

flue gas exhaust at that time. Considering the eventual need for testing the POC model, a decision was made to upgrade the existing small firing rate test arrangements to the ultimately required capacity of ~ 3 MB/H. To this end, the following major changes have been made:

1. The size of hot gas exhaust duct was increased from 8" diameter to 18" x 18". Water is sprayed into the duct in direct contact with the hot gas stream to lower its temperature and hence the volumetric flow of the resulting stream. This enables the existing induced draft fan of the flue gas cleaning system to satisfactorily handle the flow.
2. The existing 4" and 2" air supply lines were replaced by a 6" header and three 4" feeder lines to reduce the pressure drop. This enables the existing blower to supply sufficient air for the POC combustor tests.
3. A 3,000-gallon water tank and pumping system was installed to meet the increased feedwater demands.
4. The existing DUC feeding system was modified to handle the required feed rate for POC model tests (~ 200 lbs/hr).

A 1 gpm CWF pump and feeding system will be installed in the future as the test work progresses. The overall arrangement of the equipment in our expanded test area is shown in Figure 1. All the above four major changes have been shakedown tested and confirmed to be adequate for our future POC combustor tests. The combustor and some of the changes may be seen in Figure 2.

After the above changes, the combustor was again fired, this time, to as high as 1.5 MB/H. Observations show that the combustion was stable and the flame appeared to be unduly constrained by the contraction. As a

(a) Overall view

(b) Air supply and gas exhaust

Figure 2. The experimental model test setup

result, the flame was confined very much in the lower combustion chamber and the gas temperatures in the upper chamber were significantly lower than those in the lower chamber. The firing rate was found to be limited by the high gas temperatures in the lower chamber, an indication of the heat removal capability of the present center tube arrangement.

The combustor was later opened up for inspection of the interior. The surface of the refractory wall was found to be in good condition. Before reassembly, we plan to:

1. Move the contraction up (or, eliminate) to improve combustion and temperature uniformities along the length of the combustor, and
2. Remove the radiation shield of the center tube to increase its heat removal capability and hence the firing capacity of the combustor.

These changes are relatively simple to do. After these are made, we will conduct systematic test to obtain performance data for any needed refinement of the POC model.

The 2-4 MB/H Proof-of-Concept Model Design

This design has been approved. In view of the present experience with our experimental model and the potential to upgrade its firing capacity to approximately that of the POC model, we feel justified to regard this model as our preliminary POC (PPOC). We will conduct systematic tests on this PPOC model and use the experience gained to further refine the POC model design before its fabrication. If everything goes well, we expect to begin this work sometime in August 1989.

INSTRUMENTATION

An automatic data acquisition system is being developed. A flue gas monitoring instrumentation package capable of automatic recording O_2 , CO , NO_x , SO_x is being installed.

AUXILIARY SYSTEMS

Extensive work on equipment modifications to increase the capacities and their installations have been conducted as described earlier. We are now properly equipped to test the POC model firing DUC.

FUTURE PLANS

- Conduct systematic tests on the PPOC model.
- Refining the existing POC model design for construction.
- Install CWF handling/feeding system for POC model tests.
- Complete data acquisition system development.
- Complete installation of flue gas monitoring system.
- Contact boiler makers for possible involvement in our combustor development.

END

**DATE
FILMED**

1 / 5 / 93