DOE/ER/12120-1

PROGRESS REPORT

for

DOE New Grant # DE-FG02-91ER12120

titled

THE PLASMA CENTRIFUGE (A COMPACT, LOW COST, STABLE ISOTOPE SEPARATOR)

submitted to

Dr. Walter M. Polansky, Director
Division of Advanced Energy Projects
Office of Basic Energy Sciences, ER-16
Department of Energy
Washington, DC 20585

by

Science Research Laboratory
15 Ward Street, Somerville, MA 02143

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

SCIENCE RESEARCH LABORATORY

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

Se

I: SUMMARY

This report outlines progress on New Grant # DE-FG02-91ER12120 for the project entitled "THE PLASMA CENTRIFUGE (A COMPACT, LOW COST, STABLE ISOTOPE SEPARATOR)", for the budget period 9-15-91 to 9-14-92.

The goals for the first six months of this grant period, from 9-15-91 to 3-15-92 were to:

- (1) Design the new Centrifuge Apparatus (Mark-I) [1-3 months]
- (2) Order the components [month 4]
- (3) Prepare the laboratory Test Cell [months 5 and 6]

All three of these tasks are complete. We are presently pursuing tasks 4 and 5, scheduled for the remainder of the year. These tasks were to:

- (4) Design plasma diagnostics/collection hardware/mass analyzers [months 6-8]
- (5) Assemble Mark-I Centrifuge [months 9-12]

We expect to have completed all tasks on schedule and to have begun preliminary experiments with rotation of C plasmas before the end of the first year.

II: STATUS OF THE MARK-I ASSEMBLY

Fig.1 shows an outline diagram (side view) of the Mark-I Centrifuge assembly. The electromagnet assembly is 140 cm(55") long, with a uniform magnetic field over this entire length. The stainless-steel vacuum chamber is 244 cm(96") long. The support frame is designed so that the center-line of the magnet bore is 102 cm(40") above the floor. The 0.9 J/6 ns Nd:YAG laser that is used to trigger the vacuum arc is placed in an enclosure within this frame. The laser beam is deflected by three mirrors and focussed by a lens on to the vacuum arc cathode, through a port on the underside of the vacuum chamber. This arrangement keeps the laser beam completely contained within an enclosed volume, to maximize safety. Also tucked into the magnet support frame is the roughing pump for the turbo-pump.

Fig.1: Outline drawing of the Mark-I Centrifuge assembly

Fig.2 shows an end view of the magnet assembly and vacuum chamber on the magnet support frame. The cooling water manifolds (inlet and outlet) as well as some robust gauges and interlocks for the magnet are mounted on the "water" side of the frame. The turbo and roughing pump controllers, vacuum gauge controllers, laser status monitors and other magnet controls and meters are located on the opposite side.

Fig.3 shows a cross section of the magnet assembly. There are thirteen coils of 33 cm(13") I.D., with ten gaps of 8.6 cm(3.4") each, equally spaced along the length. This assembly is rated for ≈ 7 gauss/amp. We have obtained on loan from Yale the magnet bank which was used by us in earlier research on the vacuum arc centrifuge. This bank can drive a peak current of ≈ 1 kA through the new magnet assembly, giving a peak field capability of ≈ 7 kG.

Fig.4 shows a schematic drawing of the vacuum chamber. The main chamber consists of four 51 cm(20") long segments, each with four rectangular ports as shown. These ports provide full access to the rotating plasma column for measurements along its length. The axial locations of the ports were chosen to allow these four vacuum chamber segments to be reconfigured to provide up to ten different axial measurement points along the length. This re-configuration is a simple matter of rotating individual segments about the vertical axis, or else interchanging segments axially.

At the time of writing this report, it is anticipated that all the components of the Mark-I apparatus will be delivered by July 10, 1992. Some assembly is already in progress. The magnet banks obtained from Yale are being reconfigured and will soon be tested into dummy loads. The DC charging supply for the magnet banks (also on loan from Yale) will be retro-fitted with an IEEE interface card, to allow computer control of the charging sequence. The Mark-I discharge bank and its charging supply are also on loan from Yale. These items will also be re-assembled and tested into dummy loads by June 1992. Digital data acquisition hardware and software are already in place for this project. Cabling is on order and will be installed by June 1992. Everything appears to be on track for demonstration of the first rotating plasmas of C by August 15, 1992.

Fig.2: End view of the Mark-I Centrifuge assembly

Fig.3: Cross section of the 13-coil, electromagnet assembly

Fig.4: Outline drawing of the modular vacuum chamber

END

**DATE
FILMED**

7 / 19 / 93