HW--77749

DE93 003958

DECLASSIFIED

IRRADIATION PROCESSING DEPARTMENT

MONTHLY REPORT

MAY, 1963

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

HANFORD ATOMIC PRODUCTS OPERATION

GENERAL ELECTRIC

RICHLAND, WASHINGTON

MASTER

DECLASSIFIED

DISTRIBUTION RESTRICTED TO U.S. ONLY

LEGAL NOTICE

This report was prepared as an account of Government sponsored work. Neither the United States, nor the Commission, nor any person acting on behalf of the Commission:

A. Makes any warranty or representation, expressed or implied, with respect to the accuracy, completeness, or usefulness of the information contained in this report, or that the use of any information, apparatus, method, or process disclosed in this report may not infringe privately owned rights; or

B. Assumes any liabilities with respect to the use of, or for damages resulting from the use of any information, apparatus, method, or process disclosed in this report.

As used in the above, "person acting on behalf of the Commission" includes any employee or contractor of the Commission, or employee of such contractor, to the extent that such employee or contractor of the Commission, or employee of such contractor prepares, disseminates, or provides access to, any information pursuant to his employment or contract with the Commission, or his employment with such contractor.

DECLASSIFIED [REDACTED]

HW-77749

This document consists of
16 pages. No. [REDACTED] of
[REDACTED] copies. Series [REDACTED]

IRRADIATION PROCESSING DEPARTMENT
MONTHLY REPORT
MAY, 1963

HAIR-85349

DECLASSIFIED

By Authority of

Compiled by
IPD Personnel
June 14, 1963

RICHLAND, WASHINGTON

Work performed under Contract No. AT(45-1)-1350 between the
Atomic Energy Commission and the General Electric Company.

[REDACTED]

[REDACTED]

[REDACTED]

Route To:	P. R. No.	Location	Files Route Date	Signature and Date

DECLASSIFIED

DECLASSIFIED

HW-77749

DISTRIBUTION

Copy Number

1	W. E. Johnson
2	A. B. Greninger
3	H. M. Parker
4	APD, F. E. Crever
5-6-7-8-9	RLOO-AEC, J. E. Travis
10-11-12	AEC Production Division, F. P. Baranowski
13	SROO-AEC, R. C. Blair
14	R. L. Dickenson
15	O. H. Greager
16	R. T. Jessen
17	O. C. Schroeder
18	O. P. Amacker
19	W. N. Mobley
20	C. E. Reed
21	300 Area Files
22	Records Center

TABLE OF CONTENTS

<u>SUMMARY</u>	A-1
<u>MANUFACTURING</u>	
Production Operation	B-1
Reactor Operation Statistics	B-2
Reactor Operations	B-3
Applied Reactor Engineering	B-5
<u>PRODUCTION FUELS</u>	
Manufacturing	C-1
Fuels Engineering	C-4
Quality Control	C-9
Plant Facilities	C-11
<u>RESEARCH AND ENGINEERING</u>	
Process and Reactor Development	D-1
Process Technology	D-6
Operational Physics	D-11
Testing	D-16
<u>FACILITIES ENGINEERING</u>	
Design Engineering	E-1
Equipment Development	E-4
Project Engineering	E-5
<u>FINANCIAL</u>	F-1
<u>REPORTS, TRIPS AND VISITORS</u>	G-1

DECLASSIFIED

DECLASSIFIED

HW-77749

SUMMARY

MANUFACTURING

Reactor MWD input production for May was 12.5% above forecast: 18.8% above at the six old reactors and 5.4% below at the K's. A new monthly input production record was achieved at the six old reactors exceeding the previous maximum of December, 1960 for the six reactor combine by 4.8%.

Over-all time operated efficiency was 73.9% (68.0% forecast). Efficiency at the six old reactors, 87.6, was the highest since February, 1959, and is largely attributed to excellent scram, rupture, and water leak experience. The low efficiency at the K's (33.0%) was a planned condition resulting from scheduled outages at each reactor (totaling 41.5 days) for the installation of zirconium tubes.

No new power level records were established during May. The C and D Reactors achieved new monthly production records which exceeded their own previous maximums by 10.0% and 5.2%, respectively.

Three ruptured fuel elements, two I&E enriched and one I&E natural, were removed from the reactors. The enriched ruptures were at DR (bumpered) and C Reactors; the natural rupture was at B. The ruptures at B and DR Reactors occurred at 8% and 17% of goal concentration and were attributed to mechanical damage to the slug jackets. No ruptures were incurred in material designated for the unclassified plutonium program. An N Reactor fuel element failure was removed from a KER front-to-rear test hole.

Three rear Van Stone flange leaks and two internal tube leaks were corrected. A total of 1,181 new process tubes was installed including 1,066 zirconium tubes at the K Reactors.

PRODUCTION FUELS

A total of 594 tons of natural and enriched fuel elements was produced during May, 103% of the forecast.

Production through the ALSi Shop was at the rate of nine canning lines for 13 days and ten canning lines for nine days, for a total of 207 canning line shifts. Canning line operating efficiency was 99.3% for the month. This is a new operating efficiency record.

Bare core inventory at month's end is 1,354 tons, a 2.5 months' supply. These figures do not include 180 tons of dingot material. Finished fuel inventories totaled 1,431 tons, a 2.6 months' supply. These figures do not reflect 191 tons of dingot material.

Fuel cores have been received from the feed sites for the production test evaluation of oil quenched and vacuum outgassed enriched uranium and induction heat treated natural uranium.

DECLASSIFIED

HW-77749

Test procedures have been developed and issued for the planned use of a gamma spectrometer to test one core from each natural and enriched ingot to verify fuel site isotopic (U-235 content) control data.

Irradiation of approximately 506 tons of dingot uranium remaining in inventory has been authorized in B Reactor.

A joint study with Reactor Engineering and Process Technology personnel was completed in support of an alternate product proposal for the irradiation of depleted uranium to produce high Pu-240 product for the Cm-244 program.

Preparation of 51 charges for the KW Reactor E-N demonstration loading was completed.

Of the 295 fuel elements assembled by the hot die sizing process for a preliminary irradiation test, a total of 224 pieces was finished and subjected to an 80-hour autoclave test along with 54 AlSi bonded control pieces. Three of the hot die sized fuel elements failed as a result of small pinholes in the cap weld closure; one on the outer and two in the inner welds. This confirmed a definite weakness in the integrity of the closure and cap to core bond, which requires remedial action before irradiation testing can be considered.

RESEARCH AND ENGINEERING

During May power levels at the K Reactors continued to be restricted by the AEC administrative limit; at B, DR, and F Reactors by an administrative limit which was increased in an amount corresponding to inlet water temperature increases; at D, H, and C Reactors by the bulk outlet temperature limit.

Further measurements were made on single pieces of lithium-aluminum alloy in the Hanford Test Reactor to normalize the standard test and the calibration test procedures. An experiment also was run in the HTR to determine the effect of removing the center of solid LiAl fuel elements. Results indicate that thirty per cent of the internal volume may be changed to aluminum with less than five per cent change in reactivity and tritium production.

The fourth E-N core loading in H Reactor has a slightly lower E to N ratio and the N elements are centered slightly more in the longitudinal direction. The reactivity balance indicates that this loading should approach maximum conversion efficiency.

Hazards Summary Reports (Volume 2) for the six older reactors and for the K Reactors are in the final stages of publication.

Operation of the 1706-KER recirculation loop facility continued in support of the NPR development program. Loops KER-1, KER-2, and KER-4 were discharged May 13 at the start of the KE Reactor tube outage and readied for recharging. The 13 N-fuel elements in KER-3 have reached an exposure of only 330 MWD/T and will be continued on toward a goal of 2100 MWD/T.

DECLASSIFIED

[REDACTED]
DECLASSIFIED

HW-77749

FACILITIES ENGINEERING

A total of 498 zircaloy tubes was installed in the 105-KW Reactor and 568 were installed in the 105-KE Reactor.

Five hundred process tube channels were bored during the outage at the 105-KE Reactor. Machine and boring bar performance exceeded expectations, with a boring cycle time of 12 to 15 minutes per channel. Data from the April five-channel boring test at KE Reactor had indicated insufficient graphite removal in the vicinity of tube Row 40. Therefore, two of these previously bored channels on Row 40 were rebored, confirming that less than the expected amount of graphite is being removed. A vertical transverse of these channels is to be made to permit further analysis for the cause of the problem.

On May 19 and 20, 498 zirconium process tubes at the 105-KW Reactor were charged using the Union Machine Works and HAPO-designed charging machines and an interim metal handling system. During one 13-hour period a charging rate of 33 tubes per hour was attained. At the conclusion of the normal charging, ten tubes of full goal irradiated charges were displacement discharged. Static breakaway forces were measured and ranged from 340 to 820 pounds.

The completion of the top thermal shield boring trial at 105-C Reactor has been scheduled for the next reactor outage. Additional cutter bits of an improved design are available for use in completion of the boring. Laboratory testing of the chain-cutter for VSR channel enlargement has continued with on-reactor usage scheduled for the next outage following completion of the thermal shield boring.

The design basis for the 105-K Reactor fuel handling system has been approved by the Design Council. In order to reduce the cost of the system, only three charging machines and 1,500 magazines will be provided. This will require sharing of machines and magazines by the two K Reactors.

During a routine replacement of resistance temperature detectors (RTD) at the 105-KW Reactor severe pitting corrosion of RTD stems was noted. A number of tests were run in the laboratory to determine corrosion cause and approximate corrosion rates. Tests were inconclusive and the need for further testing is indicated. A two-phase investigative program is under way.

Initial evaluation of the four prototype log picoammeters required for the fixed radiation monitor system has been completed. Each vendor's instrument has been returned for rework to conform to specification requirements. All reworked prototypes are due to be returned to HAPO early in June.

RESPONSIBILITY

There was no significant change in responsibility.

DECLASSIFIED

HW-77749

FORCE SUMMARY

	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
General	6	2	8
Research and Engineering	85	56	141
Manufacturing	402	1426*	1828
Production Fuels	110	416	526
Facilities Engineering	87	37	124
Financial	<u>21</u>	<u>13</u>	<u>34</u>
TOTAL	711	1950	2661

*Includes 32 N Reactor replacement trainees.

SAFETY, SECURITY AND RADIATION EXPERIENCE

There were 156 medical treatment injuries, eight security violations, no disabling injuries or radiation exposures exceeding operational control.

INVENTIONS

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

General Manager

AB Greninger:DLD:bm

DECLASSIFIED

DECLASSIFIED
 CONFIDENTIAL

PRODUCTION OPERATION

The target exposure for K Reactor enriched material in aluminum tubes was changed from 800 to 825 MWD/T; otherwise, the goal exposure plan remained unchanged. The discharge of the E-N core in H Reactor compensated for a small reduction in average exposure from other causes but contributed to a significant drop of 6.0% in the Pu-240 content of the May discharges as compared to those of previous months.

MAY DISCHARGE EXPOSURE (MWD/T)

<u>Regular Uranium</u>		<u>Enriched Uranium</u>	
<u>6 Old</u>	<u>2 K's</u>	<u>6 Old</u>	<u>2 K's</u>
697	649	890	831

Rail and truck shipments of Essential Materials were as follows:

Carload shipments for IPD	-	367
Carload shipments for other Depts.	-	130
Truck shipments for IPD	-	<u>54</u>
		551

MONTH	REACTOR OPERATION STATISTICS - PROCESSING									
	B	C	D	DR	F	H	KE	KW	TOTAL	
MAY, 1963										
INPUT PU (% OF FORECAST)	118.6	122.5	128.9	124.3	122.9	93.6	98.0	90.4	112.5	
TIME OPER. EFF. (% OVERALL)	87.3	95.1	94.7	90.3	87.2	70.7	35.7	30.4	73.9	
NEW TUBES INSTALLED	11	0	4	1	4	13	591	557	1181	
WATER LEAKS - TUBE	0	0	0	0	0	1	0	1	2	
- VAN STONE	1	0	0	2	0	0	0	0	3	
FUEL ELEMENT RUPTURE	1	1	0	1	0	0	0	0	3	
HELIUM CONSUMED - M CU. FT.	673.5	721.9	785.5	181.9	672.9	301.2	198.9	144.6	3680.4	
UTILIZATION OF REACTOR OUTAGE HOURS										
CHARGE - DISCHARGE	29.7	8.9	0	11.1	41.0	78.1	13.0	72.5	254.3	4.3
RUPTURE REMOVAL	3.3	1.0	0	4.7	0	0	0	0	9.0	0.1
WATER LEAK	7.9	0	0	24.2	0	68.4	0	0	100.5	1.7
TUBE REPLACEMENT	34.8	2.8	2.8	0	14.1	8.9	317.5	368.4	749.3	12.6
MAINTENANCE	14.4	1.0	28.5	32.0	33.8	54.8	20.8	20.1	205.4	3.5
STANDARD CHECK	0.4	0.3	0	0	0	6.6	0	0.3	7.6	0.1
PRODUCTION TEST	1.0	22.2	7.5	0	6.2	0	100.1	31.8	168.8	2.8
PROMPT WORK	2.5	0	0	0	0	0	0	0	2.5	0.1
OTHER	0.6	0	0.8	0	0	0.9	26.9	25.0	54.2	0.9
TOTAL	94.6	36.2	39.6	72.0	95.1	217.7	478.3	518.1	1551.6	26.1
REACTOR OPERATION STATISTICS - POWER										
RIVER WATER PUMPED - M GALS.	8538.3		7409.1		3557.5	2547.9	5926.9	3415.3	31395.0	
WATER TREATED - M GALS.	3040.9	4889.3	4391.4	2884.4	3519.3	2447.6	5883.5	3415.3	30471.7	
WATER TO REACTOR - GPM NOR.	88900	100200	87500	86500	88500	83300	205000	206000	945900	
FINISHED WATER - ANALYTICAL DATA										
TURBIDITY PPM AVG.	.003	.004	.005	.004	.004	.003	.004	.004		
PH AVG.	6.90	6.60	6.92	6.91	6.90	6.90	6.61	6.61		
CL ₂ RESIDUAL PPM AVG.	.05	.05	.15	.15	.05	.10	.20	.18		
DICHROMATE PPM AVG.	.98	1.37	1.99	.99	.99	1.01	1.86	1.84		
STEAM GENERATED M LBS.	49452		58744		29813	31512	25049	19470		
EVAPORATION RATE/LB. OF COAL	8.96		8.65		8.58	8.41				
EVAPORATION RATE/GAL. OF OIL							121.0	121.5		
TOTAL KW - HR GENERATED							1388800	1097600		2486400

DECLASSIFIED

HW-77749

B-C REACTOR OPERATION

Two outages occurred at B Reactor: a scheduled outage for charge-discharge and one to remove a failed fuel element. One outage occurred at C Reactor: a fuel element failure was removed.

A new monthly production record was achieved at C Reactor exceeding the July, 1961 record by 10.0 per cent.

At B Reactor nine air and two PCCF channels were retubed, standard hardware was installed on the PCCF tubes and all 11 tubes were charged with production metal. This work reduces the inactive channels at B Reactor to one.

The export water system from 182-B Building was used to supply D Area from May 8 to May 10, 1963.

D-DR REACTOR OPERATION

Production for May was a new record for D Reactor exceeding the previous high established during December, 1960 by 5.2 per cent. In addition to an outage in progress at the beginning of the month, D Reactor was shut down once for a brief outage to correct the orificing on a process tube. DR Reactor experienced two shutdowns. The causes of these outages were process tube water leaks and failure of an enriched fuel element.

On May 7 the column assembly on the No. 1 pump at Building 181-D broke away at the flange immediately below the pump base causing considerable damage to the unit. Foreign material found in the pump bowls is believed to have caused unusual vibration which resulted in loosening and failure of the flange bolts. During repairs, export system water from other 100 Areas was utilized to supplement the DR Reactor water supply.

In connection with a program to upgrade chlorine handling procedures and equipment, chlorine piping modifications were made at Buildings 183-D and 183-DR. This included installation of overhead pipe to replace underground lines and other pipe and fitting changes necessary to achieve desired standards.

At DR Reactor a redesigned side angle drill was used in boring the holes for foaming five bellows. The new drill permits introduction of the foaming agent into the cavity adjacent to the bellows flange, thus sealing both the bellows and the flange "O" ring seal against gas leakage. Fuel handling methods at D Reactor were improved to allow placing clips on bumper fuel elements prior to shutdowns, thus reducing overtime and outage time for this work. Prepared charge boxes are placed on pallets which are then stacked, ready for transfer to the charging carts by forklift.

F REACTOR OPERATION

Production for the month of May was the third highest on record for F Reactor and was limited by only one scheduled charge-discharge outage. After mid-month, the power level was held constant even though increased inlet

temperatures caused tube corrosion limits to be exceeded somewhat, and by month's end, the reactor was within 2 C of the bulk exit water temperature limit.

Water removal from the reactor atmosphere by the dryers continues to be favorable -- less than three gallons per day.

The 184 Building (boiler house) ash sluice line developed a leak which required excavation and repair. To gain additional use before replacement is necessary, 150 feet of line were rotated 60 degrees.

Class "A" overhaul of the No. 14 river pump at Building 181-F, including the installation of a rewound motor, was completed May 13. A pre-start check of the motor revealed the rotor to be slightly off-center. However, after thorough study by interested parties, the motor was started on May 31 and has performed satisfactorily.

Following completion of the Class "A" overhaul of the No. 2 boiler at 184-F, a third party inspection was made May 15 by a representative of the Traveler's Insurance Company. The boiler was found to be in good condition.

Maintenance activities included the installation of 187 bumper fuel nozzles (program 91% complete), overhaul of five vertical safety rod clutches (72% complete), replacement of four process tubes, minor repairs to the rear face neoprene seal, and installation of the gas chromatograph.

Improvements included completion of Design Change No. 526, "Gas Plenum Sample Line Revision," and Design Change No. 678, "Bulk Exit Temperature Monitoring".

REACTOR OPERATION

In addition to the scheduled outage in progress at the beginning of the month, production was interrupted by two outages from tube leak indications, one short duration scram when a VSR dropped into the reactor and one short outage to manually discharge poison.

The reactor was shut down twice due to leak indications. No leaks were found during the first outage, and operation was resumed after rear Van Stone flange inserts were installed in about two hundred tubes. Leak indications continued after start-up and the reactor was again shut down. The leaking process tube was located and replaced.

Thirteen process tubes were replaced. Four new graphite thermocouple stringers were installed, making a total of seven stringers in service.

The installation of rear crossheader expansion joints (MJA-53) was completed May 1.

The Building 184 deaerating feedwater heater was returned to normal service on May 1 at the completion of the vent condenser re-tube program. The Building 190 No. 1 and No. 4 annex process pump rotating assemblies were

DECLASSIFIED

DECLASSIFIED

HW-77749

inspected, with a new rotating assembly being installed in the No. 4 unit due to propagation of cracks in both stage impellers.

Certification tests for minimum boiler loadings were performed on May 10.

KE-KW REACTOR OPERATION

The one KE Reactor outage occurred on May 12 and was caused by a fuel element failure in front-to-rear test facility 3565. The ruptured element was removed and the reactor remained shut down for process tube replacement work which was scheduled to commence on May 13. As of month's end, the planned number of process tubes (568 zirconium, 23 aluminum) was installed.

Production at KW Reactor was interrupted by a scheduled outage for process tube replacement and twice briefly by Panellit trips during nonequilibrium operation following start-up. A total of 557 process tubes (498 zirconium, 59 aluminum) was installed during the 21.5 day outage.

Additional efforts to locate the water leak source at KW Reactor referred to in the April report confirmed an internal leak in flux monitor tube 4585 and revealed indications of a front Van Stone flange leak in process tube 1475. Tube 4585 was removed and the channel left empty for replacement with a zirconium tube at a subsequent outage. A zirconium tube was installed in channel 1475 as a planned replacement during this month's outage.

Replacement of Hoke valve connectors with stainless steel ferrules was completed at KW Reactor, thereby concluding a planned changeout program at both reactors designed to reduce water leaks caused by corrosion in the Panellit sensing line connections. A new Geminol sheathed side-to-side stringer was installed in RS-5 at KW Reactor for a total of five installed to date.

Decontamination efforts prior to the extended periods of tube replacement work reduced average radiation levels of the rear face to 27 mr/hr and 26 mr/hr at KE and KW Reactors, respectively.

APPLIED REACTOR ENGINEERING

MAINTENANCE PRACTICES ENGINEERING

Vertical Safety Rods

The vertical safety rod purchase order has been returned from RLOO-AEC to General Electric Company for final processing. The purchase contract was sent to the vendor on May 31.

Horizontal Control Rods

The horizontal control rod purchase order for 16 rods (5 half, 11 full) has been placed. To date, two of the five horizontal control rods which

were fabricated locally from surplus materials have been installed in the reactor.

Inlet Braided Flexible Connector Reclaiming

The procedure for inspection and reuse of connectors with broken wire strands was rewritten to include all reactors. Using this method of salvage, 42 out of 42 K connectors were returned to service at a savings of \$26 each.

Equipment Maintenance Standards

The current status for Equipment Maintenance Standards is as follows:

a. In first draft status	- 42
b. Waiting for multilith typing	- 27
c. Out for plant comment	- 16
d. Back from plant comment	- 28
e. Being routed for approval signature	- 5
f. Issued to date	- 43

Total 161

PLANT EQUIPMENT ENGINEERING

Horizontal Control Rods

A portable hardness tester was adapted for taking remote hardness readings on the horizontal rods. Eleven of the fifteen rods in H Reactor were tested. Results indicated that the neutron absorbing section of No. 8 half rod was annealed and the remainder of the rod would not register on the test equipment because of an uneven surface. This rod was replaced. Large sections of rods Nos. 4 and 5 were annealed and the rods are scheduled for replacement. Other rods tested had essentially normal hardness. The four rods not tested are normally out of the reactor during operation. Arrangements are being made to perform similar tests on the horizontal rods in B, D, DR and F Reactors.

Process Tube Corrosion Rate, 105-K

Analysis of probolog data for the K Reactors central zone process tubes showed an average corrosion rate of 1.5 mils per year during calendar year 1962. The range of the observed corrosion was -2 to +6 mils. For central zone process tubes in the older reactors with the same bottom of tube wall thickness (40 to 45 mils) at the beginning of the year, the average corrosion rate is 10 to 15 mils per year. This analysis was reported in HW-77466, 100-K Reactor Process Tube Corrosion, CY-1962, by John R. Young.

PLANT ENGINEERING

Charging Machine Training

The charging machine training material for self supported fuel elements was updated and expanded. At month's end, training of the KE crews and four supplemental crews was complete. For

DECLASSIFIED

DECLASSIFIED

HW-77749

this training, motion pictures were taken of the KW charging, and photos and descriptions of the latest charging versions were incorporated in the training manuals.

Audiographic Instruction Programs

The following five programs pertaining to K Reactor tube replacement were completed for Special Outage Services Operation:

- Compressed Air Pressure Regulation
- Stripping - Front Face
- Ring, Flange and Boot Removal - Front and Rear
- Front Gunbarrel Deburr and Re-groove
- Button-up - Front Face

The total number of audiographic programs issued to date is forty-five.

Time Lapse Films

Time lapse films were completed for analysis of the following operations:

- 105-KE Rear Face Decontamination
- 105-C Rear Face Step-off Pad Procedures

184-H Boiler Controls

An acceleration and fuel load boiler performance test was run on May 10, 1963. The results indicate good performance of the newly installed instrumentation.

Confinement Filters

A program and schedule was made to replace defective filters in the confinement system. One hundred additional filters were ordered on an emergency requisition and 315 on a regular requisition. Replacement or repair is now under way.

CGI-939 Analog to Digital Converter

Installation and acceptance testing were completed in 100-H Reactor.

Seismoscope Revisions

The seismoscope trip settings have been changed from MM 5 to MM 4 in all reactors.

C Work Platform Safety Interlock

The work order and completed drawings have been given to Central Maintenance to install the tight wire and photo-cell safety devices in all areas.

DECLASSIFIED

10,000 HP Motor Inspection, 190-KE-KW

The stator windings of No. 4 KE and KW 10,000 HP hi-lift pump motors were inspected. The inspection revealed only minor corona evidence and no serious damage or insulation deterioration. A general clean-up and application of air dry varnish was recommended.

107-KE-KW Outlet Line Inspections

The outlet lines from all 107 Basins in KE and KW were inspected on May 21 and May 22. Pitting has started under corrosion barnacles on all the lines but with varying degrees of severity. The coating on the pipe in general is in bad condition. At most places, it is ready to fall off the pipe. Indications of leaks in the tank bottoms were noted by the amount of gravel that has been washed into the tunnel.

Top Thermal Shield Monitoring - KE-KW

Inspection by Plant Engineering of representative ball 3X bellows and the Top Thermal Shield through a VSR hole was made during the KE and KW tube outages. The purpose of the inspections was to observe the condition of the top thermal shield and the bellows. In general, the bellows appear to be stretched but sound. No cooling tubes have been observed protruding from the cast iron thermal shield.

Helium Leak Detection

Upgrading the portable and fixed helium leak detectors in preparation for checking the results of mass foaming at both B and D Reactors was completed. The portable leak detectors have been improved to eliminate water saturation, to provide an audible signal when a leak is detected, and to provide an intermediate range more applicable to normal leak detection. The use of a flexible trail hose connecting the Beckman leak detector instrument with the sniffer plus an earphone attachment has increased the response by a factor of 7, and it is now possible to detect a leak in approximately three seconds.

Spline Equipment Dolly

The design for a spline dolly to handle the inserter and associated equipment is complete and has been reviewed by all areas. As a result of this review, Plant Engineering will prepare an Appropriation Request covering procurement of dollies for all areas.

Bellows Repair by Foaming, 105-B and 105-D

Considerable time was spent by Engineers reviewing the foaming techniques for repair of rear face bellows with 105-B and 105-D Processing personnel. Particular emphasis was given to establishing the leakage rate before and after foaming under standardized conditions at 105-B.

DECLASSIFIED

OC Schroeder

Manager, Manufacturing

OC Schroeder:DLD:bm

DECLASSIFIED

HW 77749

PRODUCTION FUELSMANUFACTURINGProduction

Yields and efficiency for May were as follows:

	<u>May</u>	<u>Forecast</u>	<u>Variance</u>
Eight-inch Regular	93.2	90%	+3.2%
Six-inch Regular	90.8	90%	+0.8%
Operating Efficiency	99.3	96%	+3.3%

Projection elements produced during May totaled 152 tons of six-inch material and 65 tons of eight-inch fuel. The yield was 74 per cent on both eight-inch and six-inch self-support elements. The yield on eight-inch bumpered fuel was 87 per cent and 88 per cent on the six-inch.

The welding yield on the self-support fuel was 88 per cent and 97 per cent on the bumpered fuel.

Projection production for May and to date is as follows:

	<u>May 1963</u>		<u>To Date</u>	
	<u>Natural</u>	<u>Enriched</u>	<u>Natural</u>	<u>Enriched</u>
Tons produced	65	152	2217	1263
Finished Inventory	240	195	-	-

Canning line shifts operated during the month totaled 207.

Current Month's ProductionAcceptable Fuel Elements (Tons)

<u>NATURAL</u>					<u>ENRICHED</u>					<u>Total</u>
<u>C</u>	<u>K</u>	<u>Reg.</u>	<u>Bumper</u>	<u>K5NS</u>	<u>C</u>	<u>K</u>	<u>Reg.</u>	<u>Bumper</u>	<u>K5ES</u>	
95.9	139.2	98.5	56.1	7.2	0.1	21.5	23.3	129.2	22.8	593.8

Per Cent Of Forecast

92	108	96	122	-	-	55	58	193	143	103
----	-----	----	-----	---	---	----	----	-----	-----	-----

Manufacturing Yield

<u>Current Month</u>				
95	93	93	87	74

<u>Forecast</u>				
90	90	90	75	70

<u>Previous Month</u>				
-	90	90	84	64

Inventories

Bare Core Inventory - 1354 Tons

Finished Fuel Inventory - 1431 Tons

Work In Process

At the end of May there were 243 tons of material in process.

Special Products

There was no lithium-aluminum fuel placed in finished storage during the month, although production of this fuel was resumed.

After a successful projection welding run on eight-inch fuel (15,179 pieces with an over-all welding yield of 97 per cent), the elliptical projection welder in the 306 Pilot Plant was converted for use on six-inch fuel. During the changeover, some electrical circuit improvements were made which required considerable checking; however, by the end of the month, the welder was functioning routinely with little equipment downtime.

Scrap

Two shipments of scrap were made during May totaling 70 barrels of C-6 sludge and ten tons of enriched metal. One shipment of 360 empty boxes with lids was made.

Fuel Recovery

In May the following fuel elements were processed through fuel recovery:

Eight-inch Regular - 11,205

Six-inch Enriched - 10,433

Six-inch Watermix - 30

Autoclave Failures

There were no autoclave failures experienced in regular production during May.

Component Preparation Reject Rate

The average Component Preparation reject rate on both six-inch and eight-inch cores was well below the May control limit established by Quality Control. The rate for the eight-inch material was 0.8 per cent and 0.6 per cent for the six-inch material.

DECLASSIFIED

DECLASSIFIED

HW 77749

Canning Jacks

Downtime on the canning jacks has been virtually eliminated by changing air connections to the clamping cylinders. Flexible hose connections have replaced the previously used rigid connections which were the cause of the difficulty.

Facing Lathes

There were several lost time incidents experienced with the facing lathes during the latter part of the month. The principal causes of the lost time were broken clutch rods and yokes. A maintenance engineer is evaluating the contributing factors in an effort to prevent further failures. Production losses were averted by using a spare lathe and by palletizing fuel for a backlog to be fed into the stream during the next shift.

Welders

All semiautomatic welders were changed from 12 rpm to 20 rpm during the month. This will allow a greater throughput at the welders without sacrificing quality of the weld.

Etch Machines

Expanded metal guards have been installed over the openings of both etch machine dryers. The guards will prevent the lodging of fuel elements in the dryers which in the past has created an inventory problem.

Production for K Reactor

Eight lines of material for K Reactor, canned on May 21 and 22, are being held by Quality Control for evaluation. The exceptionally high reject rates for small grain and poor internal bonding appear to be definitely associated with certain ingots and not with processing conditions. Final evaluation of this material and recommended disposition will depend upon completion of laboratory tests.

Marred Surface Reject Control

Many minor changes and additions have been made to the Finishing Area conveyors during May in an effort to reduce marred surface rejects. Teflon and polyethylene guide strips on the short radius curves have been replaced with a more durable and less expensive phenolic material. Microswitches and stops are being replaced with photocells and stops of a new design as rapidly as possible, without shutting down the production lines or working excessive overtime.

6-3

DECLASSIFIED

FUELS ENGINEERING

RUPTURE EXPERIENCE

Three standard production fuel elements failed in the reactors during May 1963.

<u>Fuel Element Type</u>	<u>Tube and Reactor</u>	<u>Exposure (MWD/T)</u>	<u>Rupture Classification</u>	<u>Failure Date</u>	<u>Canning Date</u>
Natural Non-Bumper	2080-B	46	End Mechanical Damage	5/22/63	2/25/63
Enriched Non-Bumper	2077-C	709	Side Hot Spot	5/7/63	2/9/63
Enriched Non-Bumper	3960-DR	162	Side Mechanical Damage	5/10/63	2/5/63

The frequency of non-uniform corrosion (groove and ledge) ruptures has been markedly reduced during the last three months; two since March 1, 1963, as compared to an average of over five per month for the preceding six months. Although the reasons for this trend cannot be clearly defined, probable factors include: 1) reduction in tube outlet temperatures at some reactors, 2) normal power level reductions attendant to increasing river water temperature, 3) reduced goals for high power factor bumper fuel columns, and 4) possible beneficial effects of reactor cooling water treatments under evaluation.

URANIUM TECHNOLOGY

Fuel cores have been received from the feed site for preliminary evaluation of oil quenched and vacuum outgassed enriched uranium and induction heat treated natural uranium. Metallographic examination of this material is in progress.

Because of special tooling requirements, the feed site will not be able to deliver ten-inch enriched cores for evaluation before August 1963. This program is currently being expanded to include twelve-inch natural uranium cores.

Test procedures have been developed and issued for the use of a single-channel gamma spectrometer to differentiate between natural and enriched uranium. It is planned to test one core from each ingot received to verify feed site mass spectrometer analyses of U-235 content.

Irradiation of approximately 506 tons of natural dingot uranium, which remained in the feed site and HAP0 inventories at the time dingot processing was discontinued because this material proved to be more rupture prone than ingot uranium, has been authorized in B Reactor. At an estimated usage rate of 60 tons per month, reactor charging should be completed early in 1964.

A joint study with Reactor Engineering and Process Technology personnel was completed in support of an alternate product proposal for the

DECLASSIFIED

HW-77749

irradiation of depleted uranium to produce high Pu-240 product for the Cm-244 program. Based on control measures outlined in this study, it is predicted that depleted uranium will perform satisfactorily to a minimum exposure of 1200 MWD/T, and may reach 1600 MWD/T without incurring a prohibitive number of ruptures.

USE OF GRADED FUEL ELEMENTS

A fuels utilization authorization (FUA-IP-02-I) has been drafted by the Process Technology Sub-Section covering the proposed irradiation in the upstream positions of reactor process tubes of certain categories of fuel elements, which are being routinely rejected or held in inventory for quality upgrading. This program will result in an estimated fuel manufacturing cost savings of \$35,000 for material held in inventory and an annual savings of about \$182,000 on a continuing basis. In addition, an estimated annual savings of \$247,000 in feed site uranium recycle costs will be realized through the use of small grain transformed core rejects. Necessary approvals to begin reactor charging are expected in June.

ALSI PROCESS DEVELOPMENT

An unusually high uranium core grain size reject rate (9.9 per cent) and internal bond test reject rate (17.7 per cent) were sustained during the recent production of K Reactor self-supported enriched fuel elements. Metallographic examination of the core rejects indicated the uranium was completely transformed and well within the specified grain size limits. The use of improper tester set-up standards proved to be the cause of this problem. Examination of the internal bond test rejects failed to reveal the presence of porosity or other defects in the braze that contributed to tester reject signal. Additional samples are being prepared for a more detailed examination.

Off-site recommendations for the design of suitable induction heating equipment to preheat can-sleeve assemblies in the fuel canning operation have confirmed earlier data developed at HAP0. These assemblies can be safely preheated to 537 C in 17 seconds using a 50 KW unit. Purchase specifications have been prepared for a unit to evaluate induction heating on the pilot plant canning line.

Preparation of 51 charges of self-supported enriched uranium and lithium-aluminum alloy elements for the K Reactor E-N demonstration loading was completed and reactor charged this period. Ultrasonic welding of support rails to the unbonded lithium-aluminum alloy elements was achieved without difficulty.

A comprehensive program is underway to minimize ultrasonic rail welding process and equipment variables which are contributing to excessive projection fuel rejects. The results thus far indicate variations in the soap lubricant applied to the surface of the fuel elements are the major cause of inconsistent weld quality, rather than equipment problems. Rails were recently welded on 462 etched reject fuel elements in the

AlSi Shop, omitting the soap lubricant and using the residual lubricant on the as-fabricated rails to facilitate welding, with only one incomplete weld. Average weld strength was higher than normal. Autoclave testing without cleaning resulted in only one reject. Further evaluation of this lubricant and other alternates is in progress.

During this period a total of 5,189 fuel elements was canned in the 306 Pilot Plant. Of this number, 2,951 were for reactor charging and the remainder for process development.

ALTERNATE PROCESS DEVELOPMENT

Fluid Pressure Bonding

Battelle Memorial Institute reports that the pressure bonding study being performed for HAPO under contract DDR-141 has been completed. A formal report is being prepared.

Hot Die Sizing

Fabrication of 295 hot die size bonded fuel elements for a preliminary in-reactor test was completed. A yield of 76 per cent was achieved up to the autoclave test. Three autoclave failures occurred as a result of small pinholes in the cap weld closures; one in the outer and two in the inner welds. Examination of the end closures showed that both weld penetration and cover were below AlSi bonded fuel standards. This confirmed a deficiency in closure integrity and cap to core bond, which requires remedial action before irradiation testing can be considered. In order to resolve this problem, the following studies are being made:

1. Improve cap to clad bond by increasing reduction ratio and/or introducing a diffusion medium to the cap surface.
2. Reduce surface oxidation through better control of inert gas shield or by introducing a braze medium such as AlSi to dissolve the oxides, thus improving cap to core bond.
3. Use DC current with a helium gas shield rather than AC current with an argon-helium gas mixture to weld end closures.

After extensive examination of the band of large grains observed in the aluminum cladding of hot die sized fuel elements near the cap and base ends, it was concluded that the large grain structure would not affect irradiation behavior. Large grains have not been known to have a detrimental effect upon the corrosion resistance of either C-64F or 8001 aluminum alloys, even though considered undesirable from the standpoint of product uniformity.

Electroplating Nickel on Uranium

Approximately 250 uranium cores were plated for the assembly of hot die sized fuel elements. Nickel thickness was nondestructively controlled

DECLASSIFIED

HW-77749

within 0.7 to 1.0 mils over 90 per cent of the external surface and to 1.5 mils within one-half inch of the ends, essentially repeating the experience in plating 200 cores last month. Two out of 15 cores exhibited a single oxide blister at an electrical contact point, when exposed to a 600 C air atmosphere for 20 minutes and air cooled. Uniform good adhesion was experienced except at the electrical contact points.

Plating rack performance has been improved by replacing the stainless steel electrical contact blades with titanium.

EQUIPMENT DESIGN AND DEVELOPMENT

Fuel Self-Support Program

A test was completed in the 108-D tube mock-up facility to compare the resistance of the present collapsible-bridge self-support rail designs for the K Reactor enriched and natural fuel models to charging damage. The resulting data are being analyzed.

Procurement was initiated for 1,000 each of eight different support rail designs fabricated from "T" section wire. Samples of forged "T" section rails are expected from a vendor by July 5 for approval, and delivery of 20,000 rails of this type on order is expected by August.

Elliptical Rail Welding

Demonstration of the automatic prototype elliptical bumper rail feeder on the pilot plant ultrasonic welder has been satisfactorily completed for eight-inch natural fuel elements, with an average output of 900 pieces per shift and a reject rate of approximately one per cent. A changeover to six-inch enriched fuel was accomplished; however, a multiple mechanical and electrical problems in the welder forced shutdown on May 23. Operation was resumed on May 27.

Rail Sizing and Measuring Equipment

Equipment was fabricated to evaluate (1) moving fuel piece over adjustable relief plate type rail sizing, and (2) the powered roll type sizing concept.

A proposal by the Sheffield Corporation to provide prototype gauging and sizing equipment for the self-supported fuel elements was received and is being reviewed.

AlSi Reject Program

Fabrication of an automatic machine to apply silicate solution to the outer lip of aluminum cans to minimize AlSi slopover rejects is about 60 per cent complete. Delivery of this unit is scheduled late in June.

DECLASSIFIED

Pilot Plant Activity

Design of a semiautomatic welding fixture for the manual ultrasonic welder to accommodate both standard and long fuel elements is 90 per cent complete. Design of a new semiautomatic rail weld shear tester is 40 per cent complete.

Canning baskets and sleeve cleaning baskets have also been modified to support the assembly and evaluation of longer fuel elements. Fabrication of the spire baskets will be complete to phase in with the delivery of ten-inch enriched components scheduled for June.

DECLASSIFIED

QUALITY CONTROL

DECLASSIFIED

Yield Control

	<u>April Yield</u>	<u>May Yield</u>
Eight-inch I&E natural	89.9%	93.2%
Six-inch I&E enriched	91.5	90.8
Eight-inch I&E bumpered	83.6	87.0
Six-inch I&E bumpered	88.1	88.4
Eight-inch I&E self-supported	63.8	73.8
Six-inch I&E self-supported	70.7	73.6

The over-all average yield for the month of May is up 1.5 per cent over that attained during April 1963. The primary reason for this increased yield is fewer ultrasonic closure integrity test rejects and better performance in the bumpered and self-supported fuel elements.

Nondestructive Testers

The external bond testers are being standardized using natural bond defects for all fuel element models. The instrument setup procedures have been issued for total external bond count calibration. Preliminary control charts for total external bond count are in use for each tester.

The closure integrity testers are being standardized using stainless steel "no-go" standards for the major product models. The stainless steel "no-go" standards are more precise than the drilled fuel element "no-go" standards used previously.

Hanford Test Reactor

Fifty per cent of the reactor operating time was utilized for special testing. The following services were provided:

- 1) Measured the relative blackness of 518 boron spline samples for Facilities Engineering Operation, Irradiation Processing Department.
- 2) Measured the relative blackness of one vertical and one horizontal production reactor rod section and 13 Li-Al target elements for Reactor Physics, Irradiation Processing Department.
- 3) Furnished reactor period measurements for use in calibrating one of the N Reactor sub-critical monitors for Instrumentation and Electrical Design, N-Reactor Department.

Quality Control Standards

Quality Control Standard F 407.0, "Fuel Element Identification," was revised to provide positive identification of bumper, self-support, and elliptical rail fuel elements by aluminum component vendor.

A new Quality Control Standard, F 206.1, "Coating of Can Upset Metal," was issued for the application of silicate material to the aluminum can exterior. The use of a silicate coating on the aluminum can reduces AlSi slopover rejects since the coating prevents wetting of the can with molten AlSi.

DECLASSIFIED

[REDACTED]

DECLASSIFIED

HW-77749

PLANT FACILITIES

Status of Active Construction Projects

CAF-954 - High Pressure Autoclave Development Facility

A revised design criterion is scheduled to be issued during June 1963.

CAF-961 - Consolidated 303 Area Service Facility - Phase I

Negotiations between the RLOO-AEC and an Architect-Engineer are still underway.

CAF-973 - Steam Distribution Line Modifications - 300 Area

Detailed design by the Architect-Engineer, Bovay Engineering, was completed ahead of schedule on May 10, 1963. Preparation of the construction bid package is underway.

CAF-979 - Pilot Scale Plating Equipment - 300 Area

Negotiations are still underway for a design and fabricate contract. Bid invitations have been mailed to prospective bidders with the bid opening scheduled for June 11, 1963. The project design schedule, with a September 15, 1963, completion date, was approved by RLOO-AEC.

CAI-994 - Utilities Extension - 300 Area

This project is being funded from the FY-1963 General Plant budget item. The AEC Directive authorizing total funds in the amount of \$194,000 was issued May 10, 1963. A project completion date of June 15, 1964, was established. A Work Authority issued to the General Electric Company on May 16, 1963, authorizes the expenditure of \$7,500 for the preparation of design criteria, surveys, tie-ins, and other direct services. The preparation of the design criteria is in process.

CAI-997 - Boiler Replacement for Additional Steam Generating Capacity - 384 Building - 300 Area

The revised project proposal was not approved due to funds requested being in excess of those budgeted. A resubmittal of this proposal with a reduced scope of work is scheduled during June 1963.

Plant Conditions, Incidents, and Improvements

AlSi Shop

Autoclave Hoists and Associated Equipment

Purchase orders for the modification of structural steel and procurement of a new hoist have been placed. Installation is scheduled during August 1963.

Fire Detection System - RF Barrier - Design is complete with purchase bids to be reviewed by June 1, 1963.

Modification of Existing Ultrasonic Projection Welders - The Appropriation Requests have been prepared, and design is 75 per cent complete. Accomplishment of this work will provide the necessary modifications to the three existing welders to effect the recommendations of the newly formed ultrasonic welder task force for immediate improvement.

Coextrusion Shop

Billet Pre-Heat Furnace - Installation is scheduled during the summer vacation shutdown period. Although equipment delivery on site is considered overdue, it is expected that the installation will proceed as planned.

Utilities

<u>Statistics</u>	<u>May</u>	<u>April</u>
Maximum steam generated (M lbs/hr)	81	96
Total steam generated (M lbs)	39,065	49,945
Total condensate return (M lbs)	12,243	15,159
Coal consumed (tons)	1,752	2,395
Evaporation rate	11.14	10.42
Efficiency - actual	86.5	81.4
Efficiency - optimum	86.2	86.0
Import sanitary water (M Gals)	129.6	134.3
Peak water flow (gpm)	5,400	5,300
Peak water consumed in 24 hours (M Gals)	4.9	5.1
Compressed air production (M scf)	45,723	51,779

Minor revisions were made to the specifications for the emergency generator for the powerhouse and the revised specifications mailed to prospective bidders on May 3, 1963. New bids were opened May 24, 1963. American Locomotive Company was low bidder. The overhaul of the No. 5 Boiler is approximately 90 per cent complete.

Craft Services

The entire ventilation system of the 325 Building was shut down on May 3 for internal inspection. This was the first time a complete inspection of this system was made since its installation in 1954. All dampers were found to be in good condition with only minor adjustments necessary to insure proper operation. A decontamination team cleaned all the ductwork.

Considerable preparatory work has been accomplished in anticipation of the major equipment overhauls which will be made in the manufacturing area during the first two weeks of July. A set of jigs will make it possible to bore out canning jacks on the drill press instead of the slower milling machine.

DECLASSIFIED

HW-77749

Craft Training

Two hundred thirty-four manhours of training were given during the period April 21, 1963, through May 20, 1963.

Janitorial Service

A training session on standard cleaning methods and the correct use of janitorial materials was conducted during the month.

W. N. Mobley
Manager - Production Fuels

WNM;

DECLASSIFIED

HW-77749

RESEARCH AND ENGINEERING

PROCESS AND REACTOR DEVELOPMENT

REACTOR FUELS

The ten columns of K self-supported fuel elements authorized by Production Test IP-572-A, charged in KW Reactor have an average tube exposure of 700 MWD/T of an 800 MWD/T goal. A supplement to this production test has been approved to evaluate the effect of displacement charge-discharge on the annulus coolant temperature distribution with the self-supported fuel elements. The test will be charged during the June outage at KW Reactor.

Production Test IP-586-AIE has been approved for the irradiation of 40 selected K self-supported fuel columns in KW Reactor to tube exposures of 1100 MWD/T. Two fuel columns, initially charged under Production Test IP-572-A, which are equipped with downstream thermocouple probes are included in this extended goal exposure authorization. These irradiations are specifically designed to provide high exposure fuel performances of the K self-support fuel elements.

REACTOR ENGINEERING

High Tanks

Modified high tank power level - coolant temperature limits were established for F Reactor which are about ten per cent higher than the values currently in use.

Export System

A partial analysis of the flow characteristics of the export system as modified by Project CGI-905, has been completed by the Albrook Laboratory. These results are currently being summarized for reporting.

Studies of the transient aspects of the export system and the potential for water hammer surge pressures are continuing. A document covering these analyses and possible additional export system testing is being completed for review by our technical consultant Dr. George R. Rich of the Charles T. Main Inc. and Ray S. Quick of the Pelton Division of the Baldwin, Hamilton, Lima Co.

Vertical Safety Rod Channels

To date a total of nine VSR, HCR and test holes have been photographed in DR, H, C and KW Reactors. The films are generally of good quality and are very informative in establishing the conditions of these various channels and in yielding information regarding reactor stack distortion.

STATUS REPORT OF PRODUCTION TESTS

Test No.	Type Metal	Tubes	Reactor	Goal		Remarks
				Exposure	Current Exposure	
IP-216-A	Normal Prod. natural & enriched fuel elements	68	All	Normal variable goal		Provides for monitoring the performance of a sample of all normal production material to assist in development of a Quality Index for production fuel. Test is continuous.
IP-272-A	I&E self-supported fuel overbore size	69	C	Variable +200		Provides for testing of CIVN geometry fuel in C Reactor ribless zirconium tubes.
IP-381-A & IP-431-A	I&E self-supported fuel overbore size	62	C	800 MWD/T		Provides preliminary qualitative data regarding irradiation behavior of larger fuel element designs.
IP-409-A	I&E self-supported fuel	2	KW	800 MWD/T	700 MWD/T	Provide qualitative data to confirm the fuel geometry design. Two columns discharged on 2-9-63.
IP-423-A	Oil-quenched natural uranium I&E fuel elements	175	F	Variable		Provide a comparison of dimensional stability of standard water-quenched uranium fuel cores and oil-quenched cores.
IP-572-A	I&E self-supported fuel	10	KW	Variable	700 MWD/T	Evaluation of effect on temperature distribution of eccentric placement of fuel elements in smooth process tubes.
IP-586-AIE	I&E self-supported fuel	10	KW	1100 MWD/T	700 MWD/T	Evaluation of self-support fuel element performance and fuel column discharge forces at extended exposures.

DECLASSIFIED

HW-77749

Hazards Summary Reports

Hazards Summary Report, Volume 2, for the six older reactors and the K Reactors are in the final stages of publication.

REACTOR PHYSICS

Recycle Program

The per cent of recycle fuel in the enriched fuel present in the reactors at the end of April and in the fuel discharged during April are given below.

Per Cent of Recycle Fuel in the Enriched Fuel

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>
April 30 Status	98	100	100	100	100	99	100	100
April Discharge	99	100	100	99	100	100	100	100

The recycle uranium recently being supplied is not a uniform mixture. On the basis of 400 parts, the average composition of uranium lately has been as varied as 75 parts recycle return from Hanford, 25 parts enriched uranium (1.25 weight per cent U-235), 200 parts scrap inventory at feed site, and 100 parts virgin uranium resulting in a wide variance in U-236 content. The concentration of U-235 is controlled but the U-236 composition is not measured at the feed site.

E-D Loading

Studies have been started in assessing speed-of-control aspects of enriched-depleted reactor loads. The HFN program will be used and a range of exposures will be studied, which include basic comparisons of the reactivity gain on water loss of the OIIIN lattice columns, and depleted columns surrounded by enriched columns.

Conversion Ratio Studies

Four batches of natural uranium from the C Reactor overbore block of tubes and six batches of natural and enriched fuel from the post E-N normal loading have been specially dissolved and are being chemically analyzed.

Lithium-Aluminum Studies

Further measurements were made on single pieces of lithium-aluminum in the Hanford Test Reactor to normalize the standard test procedure and the calibration test procedure which had been used on samples of known lithium content. A sample of lithium-aluminum is being reanalyzed for density, total lithium, and for lithium-6 content using the improved mass spectrometer.

The LiAl elements are fairly black to neutrons and considerable shielding is experienced by the atoms in the interior of the piece. An experiment to determine the effect of removing the center of solid mint slugs was made in

DECLASSIFIED

the HTR. Mint cores with 0.254, 0.503 and 0.750 inch diameter central aluminum slugs were tested for di. The decreases in poison worth of the various elements as compared with the solid mint elements were 0.25, 1.27 and 4.65 per cent for the 0.254, 0.503 and 0.750 inch diameter cored elements, respectively. The experimental results thus indicate that thirty per cent of the internal volume may be changed to aluminum with less than five per cent change in reactivity, and presumably in tritium production.

Control Rod Comparisons

A reactivity test was made in the Hanford Test Reactor on a section of a horizontal control rod. These rods are used in all the old reactors except C Reactor. A comparison of the reactivity worth of the dry rod section versus the section containing water was 98.5 per cent. A comparison of reactivity of the HCR section containing water but no boron carbide rings with the normal wet section was 13.4 per cent. The former is a comparison of a horizontal rod with and without cooling water while the latter is a comparison of the absorbing and non-absorbing sections of a half rod.

RADIOLOGICAL ENGINEERING

Radiation Control Experience

The following table summarizes the radiation exposure experience of critical IPD classifications through the first 16 weeks of the 1963 badge year.

<u>Classification</u>	<u>Total Dose</u>	<u>No. of Employ- ees</u>	<u>Average Dose/ Employee</u>	<u>Extrapo- lated Year End Average</u>	<u>No. of Employ- ees over 3r Extrapolated Exposure</u>
Radiation Monitors	73574 mr	79	931 mr	3026 mr	41
Processing Operators	210818	269	784	2548	78
Pipefitters	92638	129	718	2334	44
Millwrights	84346	109	774	2516	51

Lapse of Radiation Control

Distribution by Reactor and Component

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>IPD Totals</u>
Processing	1	1	0	1	2	0	0	2	7
Maintenance	0	0	1	0	0	0	0	1	2
Supplemental Crews	0	0	0	0	0	0	0	0	0
Special Outage Service	0	1	0	0	0	0	0	7	8
Central Maintenance	0	0	0	0	1	0	0	0	1
Research & Engr.	1	0	0	0	0	0	1	0	2
Facilities Engr.	0	0	0	0	0	0	0	0	0
Reactor Area	0	0	0	0	0	0	0	0	0
IPD General				1					1
Assigned Totals	2	2	1	2	2	0	1	10	20

Vertical columns do not necessarily add up to the indicated totals, because in some cases a Lapse of Control is chargeable to more than one component.

DECLASSIFIED

HW-77749

Effluent Activity Data

The table below shows average reported concentrations of selected radionuclides from reactor effluent samples taken during April, 1963. All units are 10^{-12} curies/ml.

<u>Reactor</u>	<u>P³²</u>	<u>As⁷⁶</u>	<u>Zn⁶⁵</u>	<u>Np²³⁹</u>	<u>Cr⁵¹</u>
B	5.8	75	8.3	110	230
C	5.4	71	8.8	77	280
D	11.0	160	16	170	440
DR	4.3	100	23	160	380
F	11.1	110	16	120	260
H	10.4	70	29	96	300
KE	16.2	105	19	160	440
KW	14.4	110	20	170	460

All reactor water plants except 100-F, 100-KE and 100-KW continued the nominal high alum feed rate, 18 ppm. Under a production test, alum was added to the far side 100-F coolant at one-third nominal rate. Coolant for both 100-K Reactors was treated with alum at about one-half of the nominal rate.

PROCESS TECHNOLOGY OPERATION

REACTOR POWER LEVEL LIMITATIONS

Power levels at the K Reactors continue to be restricted by the AEC limits. Power levels at B, DR, and F Reactors were restricted by administrative limits for tube corrosion control during the first part of the report period with resulting bulk outlet temperatures at these reactors ranging between 86 and 90 C. During May, the power levels at these reactors were increased in an amount corresponding to that allowed by inlet water temperature increases. D, H, and C Reactors' power levels are restricted by bulk outlet temperature limits.

PROCESS STANDARDS

HW-46000 D, Process Standards - Reactor

Four revised standards were issued during the month. These were:

Process Standard A-050 - "Panellit System Control"

A new process tube flow-measuring double orifice assembly and its associated minimum operating pressure was added to the standard.

Process Standard C-060 - "Vertical Rod Withdrawal"

Permissive bypassing of the 1X trip function of the seismoscope during a cold startup, until 2 MW is reached, was deleted.

Process Standard C-140 - "Speed-of-Control Criterion"

The standard was revised to present power level limit curves based on VSR insertion speeds and metal exposure. Included in the standard were VSR serviceability requirements, testing frequency, and approved VSR replacement drawing numbers.

Process Standard H-010 - "Storage and Handling of Unirradiated Enriched U-235 Slugs"

An extensive revision of this standard included these changes:

1. Added requirements on transporting enriched slugs between areas;
2. Added storage limits for experimental slugs containing up to five per cent U-235;
3. Restated storage limits for enriched slugs as a density limit;
4. Categorized fuel by U-235 content for ease of reference.

DECLASSIFIED

DECLASSIFIED

HW-77749

HW-46000 K, Process Standards - Reactor

Two revised standards were issued during the month. These were:

Process Standard A-010 - "Process Piping Maintenance"

Requirements on zirconium tube assemblies were added. Information on air tubes, empty channels, and minimum flow rate was deleted. Minimum flow rate data are contained in Standard A-050 - "Panellit System Control."

Process Standard C-120 - "Poison Splines"

This revision restricts the use of splines to ribbed process tubes.

PROCESS CHANGE AUTHORIZATIONS

Ten Process Change Authorizations were issued during the report period to permit temporary deviation from Process Standards - Reactor, HW-46000. These were:

PCA #3-33 - "Top Thermal Shield Temperature Limits, K Reactors"

Thermocouples close to the graphite have a higher temperature than thermocouples close to shield cooling tubes, but present standards specify the same temperature limit, 250 C, for all. This PCA raised the hot thermocouple limit 25 C and lowered the cooler thermocouple limit 50-60 C. A shutdown, at the normal rate, is required if these temperature limits are exceeded for two hours or by more than 20 C.

PCA #3-34 - "Removal of Graphite Stringers #3982 and #2785 From Service During Operation - H Reactor"

Authorization was given to disconnect the above two thermocouple stringers during reactor operation. The number of operable couples remaining on the stringers barely met standard's requirements and were to be replaced during the next outage. Disconnecting the leads during operation was expected to result in a significant saving of outage time. A reactor shutdown was specified on indication of a heat cycle into the upper portion of the reactor.

PCA #3-35 - "Ball 3X Automatic Trip Settings - K Reactors"

This PCA extended the provisions of PCA #3-7 to allow additional time for obtaining approval of a revised Process Standard. PCA #3-7 specified ball 3X water pressure trip settings compatible with process water pumping characteristics attained following Project CG-883.

PCA #3-36 - "Graphite Temperature Limits - B Reactor"

Authorization was given to operate for a maximum of 25 hours with graphite temperatures 15 C above the Process Standard's limit, provided water collec-

DECLASSIFIED

HW-77749

tion rate did not exceed 35 gallons per day.

PCA #3-37 - "Resetting of Low Sensitivity Seismoscope Pendulum Contacts - All Reactors"

This process change authorized changing the low sensitivity setting on the seismoscope from MM 5 to MM 4.

PCA #3-38 - "Gas Atmosphere - B, C, D, DR, and H Reactors"

This PCA extended the provisions of PCA #3-12 to allow additional time for obtaining approval of a revised Process Standard. PCA #3-12 provided more restrictive specifications on reactor gas contaminants and inlet dewpoints.

PCA #3-39 - "Graphite Temperature Limits - KW Reactor"

This PCA provides interim reactor atmosphere and graphite temperature operating limits associated with installing zirconium tubes in the lower section of KW Reactor.

PCA #3-40 - "Emergency Cooling Water Requirements - K Reactors"

This process change supplements the standards by additional V-72 valve requirements and specifications for improved crosstie flushing techniques.

PCA #3-41 - "Restraining Device, Process Tube 3774, D Reactor"

Authorization was given to use a cap restraining device on process tube 3774 following detection of a minor fault in one of the three bridges between the cap ear and cap body.

PCA #3-42 - "Water Leak - KW Reactor"

Water collection exceed the standard's limit on April 26, 1963, and reached an average of approximately 55 gallons per day at KW Reactor on April 27. On April 28, authorization was given to continue operation provided graphite temperatures were not significantly increased. Inlet dewpoint was maintained below -30 F and graphite temperatures were held below rapid reaction temperatures throughout the high water collection period from April 26, 1963, to May 1, 1963, when the reactor was shut down for a scheduled outage.

REACTOR AUDITS AND INSPECTION

One engineer audited conformance to Process Standards on all Processing Operations' shifts by making 19 inspections at each reactor during the report period.

RUPTURE EXPERIENCE

Dual-Character Rupture Classification System

In order to place more emphasis on the mechanism of failures so that better

DECLASSIFIED

DECLASSIFIED

HW-77749

operating decisions can be made to reduce failure frequencies, future failures will be classified by use of a dual-character code. The first character identifies the location of the failure; the second character indicates the most probable mechanism or cause of the failure. The code characters and general descriptions are listed below and are reflected in this month's record report.

First Character

C Core	Failure is characterized by cleavage or growth of the core.
E End	Failure occurred at the end of the fuel element.
H Hole	Failure occurred on the internal surface of the fuel element.
S Side	Failure occurred on the side of the fuel element.
U Unknown	Location of failure is not known.

Second Character

M Defect	Failure caused by a defect in fuel fabrication.
E Examined, not found	Suspected failure pieces were examined but no failure was found. Other evidence, Panellit, gamma monitor, etc., is conclusive proof of failure.
G Groove corrosion	Failure caused by groove pitting corrosion attack.
H Hot-spot	Failure caused by accelerated high temperature corrosion attack.
L Ledge corrosion	Failure caused by ledge or other near-uniform corrosion attack.
D Mechanical damage	Failure caused by mechanical damage to the fuel element.
N Not examined	Failure has not been examined.
P Parallel split	Failure caused by cleavage of the core in a direction parallel to the axis of the fuel element.
T Transverse split	Failure caused by cleavage of the core in a direction transverse to the axis of the fuel element.
U Unclassified	No other character logically applies to the failure.

<u>Failure Date</u>	<u>Tube Number</u>	<u>Lot Number</u>	<u>Type of Material</u>	<u>Tube Power at Failure (kw)</u>	<u>Exposure MWD/T</u>	<u>Type of Failure</u>
5/7/63	2077-C	KC-100-A	I&E E (0.94%)	1417	709	SH
5/10/63	3960-DR	GY-028-D	I&E EB (0.94%)	1129	162	SD
5/12/63	3565-KE	IP-486-D	NAN 1 ¹	754	2536	UU
5/22/63	2080-B	KZ-656-B	I&E N	1130	46	ED

Legend

I&E N - This is the symbol for internally and externally cooled production reactor fuel elements of natural uranium. The fuel is irradiated in ribbed process tubes.

I&E E - This is the symbol for internally and externally cooled production reactor fuel elements with uranium cores enriched in U-235. The fuel is irradiated in ribbed process tubes. The weight per cent U-235 in the core material is stated.

I&E EB - This is the symbol for internally and externally cooled production reactor fuel elements which have projections (bumpers) welded to the fuel element jacket. The fuel is irradiated in ribbed process tubes. The uranium cores are enriched in U-235 and the weight per cent U-235 in the core material is stated.

DECLASSIFIED

¹Internally and externally cooled NPR test fuel element of natural uranium.

DECLASSIFIED

HW-77749

OPERATIONAL PHYSICS OPERATION

PILE PHYSICS ASSISTANCE

In general, operating efficiency was quite high during the month, as reflected by long operating runs, high flattening efficiency (ECT) and low nonequilibrium losses; in addition, record average irradiated metal exposures were achieved at the H and KE Reactors. Corrosion-related limitations on specific tube powers at three of the reactors provided added flattening incentive, whereas limits at the other five reactors were restricted by total level.

Two reactor component problems observed during the month are of operational physics import: (1) softening of aluminum in the HCR cladding has been experienced at H Reactor, and (2) a routine "solids" purge for film removal at C Reactor resulted in an unexpected 1.7°C bulk temperature rise and a 70 MW power level increase, apparently due to an increase in pile reactivity (approximately 0.2 milli-k) which accompanied the sudden removal of process tube film.

The fourth E-N block has been charged into H Reactor and operation thus far has indicated that reactivity effects are about as expected. Operation was underway at KW Reactor at month end with 556 zircaloy tubes and a 51-tube block E-N test loading in the zircaloy lattice.

SUMMARY OF OPERATING DATA OF PHYSICS INTEREST
FOR THE MONTH OF MAY, 1963

Reactor	B	C	D	DR	F	H	KE	KW
ECT in May (1)	1520	1660	1515	1515	1520	1505	2535	2515
12-Month Average ECT	1505	1645	1495	1495	1485	1510	2485	2535
Equil. Scram Time (2)	20-25	20-25	15-20	18-21	15-20	25-30	20-25*	25-30*
Recording Time								
From:	4-18	4-20	4-20	4-19	4-18	4-19	4-18	4-20
To:	5-22	5-21	5-22	5-22	5-21	5-22	5-20	5-22

*Equilibrium scram recoveries are not attempted at the K Reactors.

- (1) Effective Central Tubes: This value is defined as pile power level divided by the average power of the ten most productive tubes in the reactor.
- (2) This is defined as the maximum time which may elapse between scram and first indication while still permitting a successful scram recovery.

B Reactor - J. R. Fredsall

The report period included a 23-day continuous operating run with above average ECT and low startup losses. Power level was restricted during the samarium dip by isolated high-temperature tubes; a survey of these tubes showed that the cause for high temperatures was low tube flow. It is estimated that an additional 1-2 milli-k over normal operating reactivity requirements will be needed in the future to eliminate this problem under present limits.

A special test in the Hanford Test pile indicates that the loss of water on a B-D-F HCR results in a decrease of approximately two per cent of the rod's strength. This information was obtained in conjunction with a study of the feasibility of using rod heat generation rates as an indicator of reactivity worth.

C Reactor - D. W. Constable

Only one outage interrupted operation during the report period, which was generally characterized by high ECT, low startup losses, and operation at bulk temperature limits. A routine "solids" purge (in the process tubes) during operation resulted in a 1.7C temperature rise and a 70 MW gain in power level. These effects, which indicated approximately 0.2 mk gain in reactivity, were apparently the result of washing downstream that amount of neutron absorber, which had been entrapped in the film.

D Reactor - D. G. Albertson

Operating continuity was good, with total power limited by bulk outlet temperature; flattening and startup efficiency were better than average. A new startup technique in which the supplementary poison insertion or withdrawal rate is made to correspond with the reactivity change was tested on two startups; the intent was to maintain reactivity in rods about constant, thus eliminating a real "turnaround." The method appeared to achieve the intended reduction in startup losses.

DR Reactor - S. M. Skidmore

Following an 828-tube discharge from alternate rows (semiblock discharge) the remaining rows were more limiting than those freshly charged; nevertheless, flattening efficiency was maintained above the 12-month average. Specific attention to startup efficiency and techniques by the Processing Operation and the physicist have kept nonequilibrium losses below their previous average.

F Reactor - A. W. Medcalf

A new production record corresponding to 94.2 per cent time operated efficiency (TOE) was registered in April. Flattening efficiency was above average, but nonequilibrium losses were aggravated by spline insertion problems. In line with Operational Physics responsibilities for total control administration the reactor physicist is placing added emphasis on this subject in a series of

DECLASSIFIED

DECLASSIFIED

HW-77749

operator training meetings.

Four PCCF (Poison Column Charging Facility) tubes were returned to normal production use during the May 6 outage; the remaining three will also be returned to production use shortly, leaving only splines for supplementary control at F Reactor.

H Reactor - E. L. Conner, Jr.

The reactor was shut down near the end of the report period and the third E-N block was discharged; the average exposure of the block was 869 MWD/T, and the average time-operated efficiency was approximately 96 per cent over the three-month irradiation period between (but not including) block-discharge outages.

There were two shutdowns due to reactor component problems, from which secondary cold startup and hot startup recoveries were made respectively.

1. A rear ball valve could not be operated, and consequently an outage was required to discharge a column of turnaround poison.
2. A spurious VSR drop actuated the #1 safety circuit.

Replacement has been initiated of HCR's which have been shown by hardness tests to exhibit aluminum softening. Number 8 rod was replaced with a new half-rod on the 4-27 outage, and corrective action is planned for Number 4 and 5 rods in the near future.

Two scram transient tests were conducted, one at high exposure with the third load and the other with the newly charged load, to better evaluate the E-N reactivity variables.

KE Reactor - L. L. Grumme

A shutdown on 5-12 (due to an NPR prototype fuel rupture) terminated a 30-day run. During this run the highest average exposure (approximately 670 MWD/T) ever recorded at KE was attained; operating efficiency was good, with the slight tendency to cycle easily controlled by the use of splines. Several of the new aluminum-clad splines have been successfully inserted in spline caps which previously would not accept the original type spline and were thus regarded as "no-go" spline caps.

KW Reactor - R. A. Chitwood

Flattening efficiency was slightly below the recent average, but still respectable. The reactor was shut down on 5-2 for the installation of nearly 500 zirconium tubes during a three-week outage. A total of 556 zircaloy tubes are now in the reactor; in addition, a 51-tube E-N test block was loaded in the zirconium lattice. Supplementary control measures were planned for the ensuing startup to facilitate operation without Number 19 HCR, especially in the vicinity of the two prototype loadings mentioned above; binding problems with Number 19 rod were encountered in equipment checks during the outage.

D-13

DECLASSIFIED

PROCESS PHYSICS STUDIES

Reactivity and Safety Control Studies

Parameters for plant assistance use in making reactivity predictions and administering total control in the K zirconium lattice have been provided in HW-77718, which will be published shortly. Coefficient effects are expected to be comparable in the two loadings, and the water loss effect will be smaller in the zirconium case. Although gross supplementary control requirements will be comparable, the longer melting times in the zirconium lattice will generally require somewhat earlier loading of supplementary poisons than in the aluminum case.

In the hazards study of potential excursions in the xenon-override enriched core, a translation from the cylindrical geometry to a slab case had been attempted for rod-drop timing effects. Because the translation required approximations giving nonconservative results, another approach is being attempted in which the entire calculation will be carried out in cylindrical geometry. This study is being carried out with Reactor Physics Unit.

Several runs have been made with the "trip 005" program confirming its usefulness for calculating the safety protection provided by logarithmic period instruments.

Control Efficiency Studies

The reactivity balance of the fourth E-N core loading in H Reactor indicates that this loading should approach maximum conversion efficiency. With a slightly lower E to N ratio and the N elements centered slightly more in the longitudinal direction, the excess reactivity held in rods plus supplementary control at the minimum of the samarium dip was only six milli-k.

PT IP-578-C has been written and is currently circulating for signature to authorize a test of a two-dimensional automatic flux distribution control test system in the D Reactor. Completion of rod drive switching arrangements for compatibility with the automatic system is now awaiting final test authorization.

A preliminary test for Hanford Laboratories, PT IP-569-C, for correlating rod insertion increments and timing with observed subsequent distortion and instability effects was run at D Reactor on May 10. It was apparent from test results that the allowable range of size and timing of incremental movements must be quite limited if troublesome oscillation tendencies are to be avoided. A similar test for Hanford Laboratories, PT IP-439-C, carried out in the KW Reactor with only the in-core neutron chambers in a single channel for monitoring, was completed upon discharge of those chambers due to recent tube-leak indications.

DECLASSIFIED

DECLASSIFIED

HW-77749

Reactor Fundamentals Training

The third in a four-session series of classes on reactor physics was presented twice each week to reactor operators during the month. This session covered those reactivity and control aspects affected by reactor operation.

The four-session series, including three lectures with visual aids plus a review and test session, was also presented to N Reactor operating personnel during the month in conjunction with their physics training program.

TESTING OPERATIONIRRADIATION TESTING OPERATION

Irradiations - Sample and experiment irradiations were handled as follows:

Reactor	Test Hole	Facility	Request Number	No. of Samples	Material-Purpose
KE	2D	Quickie	HAP0-184	20	Washington Designated Program
KW	2A	Quickie			
DR		PCCF	HAP0-184	7	Washington Designated Program
KE	2D	Quickie	HAP0-252	4	Arsenic (tracer isotope production)
KW	2A	Quickie			
D		Process Channel	HAP0-098	40	Graphite (burnout rate study)
H		Process Channel			
KW	2B	Bare Channel	HAP0-177	7	Graphite (radiation damage study)
KW	2C	Bare Channel			
KW	3865	General Purpose	HAP0-222	2	Uranium (swelling test capsule)
KW	3674	General Purpose			
KW	4B	Snout	NAA-115	3	Stainless steel (flux perturbation determination)
KW	3A	General Purpose	HAP0-236	4	Zirconium (creep rate study)
KW	3B	General Purpose			
KW	3D	General Purpose	HAP0-236	1	In-reactor heaters (stability determination)
KW	4C	Snout	HAP0-243	2	Molybdenum (fast neutron damage study)
C	B	Bare Channel	HAP0-250	1	Ceramics (radiation stability of candidate rod liner materials)
KE	2D	Quickie	HAP0-254	1	Phosphorus (tracer isotope production)
KE	3565	General Purpose	HAP0-266	3	Uranium (fluted element test)
F	E	Quickie	HAP0-272	1	Graphite (radioactive buildup and decay of N Reactor rod lubricant)
F	E	Quickie	HAP0-223	4	Cobalt (gamma sources)
KE	2D	Quickie	Oregon State Univ.	1	Hafnium (isotope production)
		*Gamma	HAP0-171	3	Plastics and rubber (radiation damage study)
		Gamma		1	Plastic (radiation damage study)

*Gamma irradiation facility is located in 105-KE Building storage basin

DECLASSIFIED

DECLA

HW-77749

Vertical Bowing

Traverse channel Z 2 - KW	Down 0.9" since 1-62
Traverse channel Z 3 - KW	Down 1.4" since 1-62
Traverse channel Z 4 - KW	Down 0.8" since 1-62
Test hole channel 3A - KW	No previous data

Borescoping Activities - In-reactor channels and tubes were examined with a borescope as follows:

<u>Reactor</u>	<u>Channel or Tube</u>		<u>Movie Record</u>	<u>Purpose</u>
KW	Process tube	4565	No	Leaking tube
KW	Vertical rod channel	60	Yes	Maintenance support
KW	Vertical rod channel	34	Yes	Maintenance support
KW	Horizontal rod channel	19	Yes	Track block removal
KW	Test hole channel	3A	Yes	Determine channel condition
KE	Horizontal rod channel	1	Yes	Maintenance support
DR	Vertical rod channel	27	Yes	Maintenance support
H	Vertical rod channel	22	Yes	Maintenance support

Prior to this reporting period, the following channels were recorded on movie film:

H	Horizontal rod channel	2 (Jan.)	Maintenance support
C	Vertical rod channel	28 (Feb.)	Sleeve development support
KE	Horizontal rod channel	4 (Mar.)	Maintenance support
C	Vertical rod channel	28 (Mar.)	Sleeve development support

Experimental Fuel Element Rupture - KE Reactor

An experimental fluted N Reactor inner tube fuel element ruptured on May 12 causing the KE Reactor to be shut down. After discharge, the element was weighed under water in a containment capsule and compared to the weight of a sound element in a capsule. The weight difference was 382.5 grams. The ruptured fuel element was one of three elements being irradiated under PT IP-486-D. This Production Test was charged 51.7 outage hours.

The purpose of this irradiation was to determine the advantage of the fluted outer zircaloy cladding in maintaining integrity during uranium swelling. The elements were to have been ruptured during operation at the ETR after they had reached goal exposure at KE Reactor. Less than half of goal exposure was achieved.

H-1 Loop Operation

On May 1 the corrosion samples were discharged and the H-1 Loop in-reactor section was valved to process water for one pass cooling.

DECLASSIFIED

COMPONENT TESTING OPERATION

Irradiated IPD Fuel Element Examination - 105-C Facility

Examinations were completed on fuel elements from 59 tubes requiring 211.2 fuel examination units. Individual examinations completed were 6794.

<u>No. of Tubes</u>	<u>Production Test</u>
1	IP-12-A, Evaluation of Aluminum Components from Alternate Vendors
35	IP-216-A, Evaluation of Normal Production I&E Fuel Element Performance
2	IP-409-A, Pilot Test of Self-Supported I&E Fuel Elements in K Size Smooth Bore Zirconium Process Tubes
14	IP-423-A, Evaluation of Uranium Fuel Cores Having Various Heat Treatments (Re-examination)
1	IP-449-A, Effluent Activity Studies in the 1706-KE In-reactor Facility
4	IP-476-AL, Irradiation of Dummy Fuel Elements in Tube 2952 KE
2	IP-520-A, In-Reactor Testing with Coolant Prepared in the Water Treatment Pilot Plant

Photographs were taken of three ruptured fuel elements.

Irradiated Process Tube Measurements

<u>Reactor</u>	<u>Number of Tubes Probed</u>	<u>Report Number</u>	<u>HW Number</u>
DR	506	29	77518
H	400	30	77553
F	255	31	77624
C	13	32	77634
B	223	33	77702

In-reactor wall thickness measurements of the top and bottom sectors of nine B-Reactor and two C-Reactor process tubes were made using an eddy-current tester.

<u>Reactor</u>	<u>Number of Tubes</u>	<u>Reason Examined</u>
B	3	Evaluation of sector-type eddy-current tester
D	3	1 - Leaking tube 2 - Corrosion Evaluation, IP-442-A, Half-Plant Reduction in Process Water pH, D Reactor
H	1	Routine tube corrosion evaluation

DECLASSIFIED

Critical Reactor Component Examination

An examination was made of all tube sleeve flange retaining rings on the KE Reactor charge face. No snap ring pieces were missing and none were broken. An off-reactor examination of 43 front-face flexible connectors was made. Forty-two were reusable.

Special Services

The throat diameters of eight H- and 12 B Reactor process tube venturis were measured for Process Engineering. Measurements obtained will be used for special flow tests.

Panellit System Programs

Gauges repaired, calibrated by Maintenance	-	39	
Gauges meeting calibration criteria	-	24	(62%)
-previous month	-		(83%)
In-board gauge reliability examination	-	466	
Gauges meeting examination criteria	-	451	(97%)
-previous month	-		(98%)
-average for past year	-		(96%)
Response time determination	-	466	
Gauges meeting response criteria	-	466	(100%)
-previous month	-		(99.7%)
-average for past year	-		(99.8%)
In-board Bourdon coil examination	-	5782	
Non-leaking coils	-	5778	(99.9%)
-average rate past two years	-		(99.8%)
Gauges receiving failure analysis	-	42	
2B-XI switch examination	-	706	
-acceptance rate	-		(86%)
-previous month	-		(88%)
Gauges received from vendor and examined	-	732	
-acceptance rate	-		(86%)
-previous month	-		(91%)

Gauges removed from panels to permit installation of new gauges and prepared for shipment to the vendor as exchange gauges totaled 1035.

COOLANT TESTING OPERATIONKER Loop Operation

KER-1 - A test of ammonium hydroxide as a substitute for lithium hydroxide for

coolant pH control was completed. Five 23-inch N1E1 fuel elements irradiated as authorized by PT IP-536-A, Supplement C were discharged on May 13.

KER-2 - Testing of eight 12-inch KSE5 fuel elements as authorized by PT IP-544-A was completed with the discharge of the loading on May 13. The objective of the test was to evaluate the swelling behavior of fuel elements at high uranium temperatures.

KER-3 - Testing of thirteen 23-inch NAE1 fuel elements as authorized by PT IP-477-A continued. The objective of the test is to evaluate the irradiation behavior of N Reactor fuel elements at conditions equivalent to or more severe than those expected at N Reactor.

KER-4 - Testing of fourteen 23-inch NAE1 fuel elements as authorized by PT IP-477-A was completed with the discharge of the loop on May 13. The objective of the test was to evaluate the irradiation behavior of N Reactor fuel elements at conditions equivalent to or more severe than those expected at N Reactor. The loop had been on single-pass operation since April 11 because of pump switchgear failure.

Single-Pass Tube Operation-1706-KE

<u>Tube</u>	<u>Production Test</u>	<u>Water Supplied</u>	<u>Corrosion Inhibitor</u>	<u>pH</u>
SP-1 (2952)	IP-476-AL	Process	1.8 ppm dichromate	6.6
SP-2 (3050)	IP-524-AL	Process	1.8 ppm dichromate	6.6
SP-3 (4355)	IP-520-A	Pilot Plant	1.8 ppm dichromate	7.0
SP-4 (4456)	IP-520-A	Pilot Plant	1.8 ppm dichromate	7.0
SP-5 (4557)	IP-524-AL	Service	0.2 ppm quachrom glucosate	6.6
SP-6 (4863)	IP-524-AL	Service	0.2 ppm quachrom glucosate	6.6
SP-7 (4963)	IP-541-A	Process*	1.8 ppm dichromate	6.6
SP-8 (5063)	IP-541-A	Process*	1.8 ppm dichromate	6.6

*Changed from deionized to process water supply on May 7.

KE Reactor Outage Time Requirements

No unscheduled outages were charged to production testing. A total of 27.1 outage hours was charged to production tests as listed below:

<u>Production Test</u>	<u>Description</u>	<u>Hours</u>
IP-476-AL	Charge-discharge four control tubes surrounding SP-1. Replace front block valve on SP-1.	2.9
IP-477-A	Discharge KER-4	4.2
IP-520-A	Charge-discharge SP-3 and SP-4 and replace front block valves	3.4
IP-524-AL	Charge-discharge SP-2, SP-5, SP-6 and two control tubes. Replace front block valves on SP-2, SP-5 and SP-6.	6.0

DECLASSIFIED

HW-77749

<u>Production Test</u>	<u>Description</u>	<u>Hours</u>
IP-536-A	Discharge KER-1 and remove front and rear hardware	3.1
IP-541-A	Charge-discharge SP-7 and SP-8 and replace front block valves	3.7
IP-544-A	Discharge KER-2 and remove front and rear hardware	3.8

Out-of-Reactor Facility Operation

TF-1 - Decontamination testing to determine the effect of extended decontamination solution times and extended periods of high temperature operation on various decontamination processes continued. Operating conditions are 270 C, 1700 psi and pH 10.0.

TF-4 - Cyclic decontamination testing to evaluate single-step carbon steel decontamination procedures utilizing ammonium citrate was continued. Normal operating conditions are 300 C, 1650 psi and pH 10.0.

TF-5 - Testing to determine the corrosion rates of carbon steel and stainless steel in water containing 30 to 70 cc/liter hydrogen continued. The operating conditions are 290 C, 1400 psi and pH 10.0.

TF-7 - Testing for the primary purpose of further evaluating fretting corrosion of various materials continued. The operating conditions are 530 F, 1125 psi and pH 10.0. The test sections contain the following materials:

- A PRTR fuel element with an end bracket design employing a full 360° contact area with the process tube for fretting corrosion studies.
- Two dummy Zircaloy-2 clad elements for uniform corrosion testing of supports.
- Two NIN1 fuel elements for uniform corrosion testing.
- One KSE3 fuel element for uniform corrosion testing.
- Two 23-inch NAE1 fuel elements for support fatigue and fretting corrosion testing.
- One Zircaloy-2 clad, lithium-aluminum alloy target element for determining rupture characteristics of the element and evaluating rupture detection methods.

TF-8 - Uniform corrosion testing of Zircaloy-2 was continued. Samples of A-212 carbon steel and 304 stainless steel were discharged. Operating conditions are 700 F, 3300 psi and pH 10.0.

TF-13 - Heat transfer studies continued at 700 F and 125 psi.

TF-15 - Corrosion testing continued at operating conditions of 1100 F, 3300 psi and pH 9.0 with ammonium hydroxide and hydrazine added. Coupons of 304, 316 and 406 stainless steel, welded 316 stainless steel, thoriated nickel, zirconium alloys, Hastelloy-X, Stellite and D-979 alloys are being tested.

TF-17 - Testing continued to evaluate the corrosion of A-212 carbon steel, 304 stainless steel, Admiralty metal and 70-30 cupro-nickel in steam. Operating conditions are 318 F, 72 psi and pH 9.0 adjusted with ammonium hydroxide.

Design Test 1134 - Hydrostatic Cycling of NPR Pipe Sections - Testing of the twentieth specimen was completed on May 23.

Legend

NAE1 - N Reactor, assembly - tube and tube, enriched, first model
NIE1 - N Reactor, inner tube, enriched, first model
NIN1 - N Reactor, inner tube, normal, first model
KSE3 - KER Loops - single tube, enriched, third model
KSE5 - KER Loops - single tube, enriched, fifth model

O. L. Greager

Manager, Research and Engineering

DECLASSIFIED

DECLASSIFIED

HW-77749

FACILITIES ENGINEERING

DESIGN ENGINEERING

Vertical Safety Rods - Graphite Distortion

The completion of the top thermal shield boring trial at 105-C Reactor has been scheduled for the next reactor outage. Additional cutter bits of an improved design are available for use in completion of the boring. Laboratory testing of the chain-cutter for VSR channel enlargement has continued with on-reactor usage scheduled for the outage following completion of the thermal shield boring.

Preliminary design of graphite force blocks to fit the machined C Reactor VSR channel has been completed. Physical testing of sample blocks for design verification is in progress.

Proposals for the K Reactor shield boring machine have been received from four vendors. Evaluation of a proposed design concept is in progress. The proposed boring machine costs are somewhat higher than had been previously estimated.

The design of accessory equipment to adapt the universal flexible VSR's to 105-DR, H, C, KE and KW Reactors has been completed. Much of the equipment such as gas seals, cable guides, etc., is identical to that in use at B, D, and F Reactors. However, the 105-K Reactors will require new gas and air seals. Prototype seals and a dummy VSR have been requisitioned for test purposes.

A purchase order has been placed with the National Carbon Company for samples of silicon impregnated graphites as a possible VSR channel liner. The DDR-163 contract with High Temperature Materials Inc. for pyrolytic graphite VSR sleeves has been modified to provide more prototypical liner cross section than had been previously specified. Several samples of liner sections have been received for evaluation purposes. The contract with Metallurgical Products Department of GE which was negotiated by the AEC for prototype pyrolytic graphite sleeves has been signed and initial furnace tests are underway. Thus there are three programs currently in progress in support of the development of a suitable non-ceramic VSR sleeve material.

Flexible Horizontal Control Rods

Requisitions have been written for high strength graphite for use as trial spacer blocks in the 105-K Reactor HCR channels. The development of the graphite cutting tools for installation of these blocks is proceeding.

The current design of the cooled HCR is being revised to reduce over-all costs. Requisitions have been written for sufficient sintered boron carbide-aluminum control material for fabrication of two full size prototype rods. Vendors are being contacted regarding the feasibility and their interest in fabrication of prototype rod tips.

DECLASSIFIED

HW-77749

Preliminary analyses are being performed to determine the operating environment of an uncooled flexible HCR in the K Reactors. The use of an uncooled rod would be advantageous since no cooling water would be required. However, seal and material problems will require extensive development work to demonstrate operating feasibility. This phase of the program is being conducted on a long term basis with consideration being given to the use of outside laboratories in the development effort.

105-K Reactor Zirconium Tube Program - Design

The design basis for the 105-K Reactor fuel handling system has been approved by the Design Council. In order to reduce the cost of the system, the decision has been made that only three charging machines and 1500 magazines will be provided. This will require sharing of machines and magazines by the two K Reactors. This decision is based upon the limited number of concurrent fuel charging periods at the two reactors during recent years.

During the May retubing outage at 105-KW Reactor approximately 150 of the 500 rear gunbarrels were found to be stuck. In tube Rows 9 to 19, which were retubed this is not serious since the zirconium tube life will not be limited by contraction within the expected design life. At 105-KE Reactor, where tube Rows 18 to 29 are currently being retubed, essentially the same life will result. Higher in the reactor, corrective action may be required to insure adequate tube life if additional stuck gunbarrels are encountered. Investigation of this problem is underway.

Evaluation of Radioactive Materials Shipping Casks

The design criteria for use as a basis for the evaluation of currently utilized off-site shipping casks has been completed and issued. The evaluation of the "B" casks currently utilized for "Pork Chop" material shipment has been completed. This evaluation indicates that the present casks do not meet criteria requirements in several respects.

Permanent Facilities for Low pH Process Water

A preliminary engineering study in support of possible project proposal action is being prepared as an initial step in the over-all program to provide permanent facilities for process water low pH control. The optimum acid feed point in the process water system is contingent upon an assessment of possible corrosion effects on the carbon steel process water lines. To assist in the evaluation of proposed facilities, the services of Dr. E. L. Knoedler of Sheppard T. Powell and Associates have been obtained as a consultant. Initial contacts and review of current practices have been made to determine possible problem areas and provide a basis for his recommendations.

E-2

DECLASSIFIED

DECLASSIFIED

HW-77749

Coolant Backup - Six Old Reactors

A preliminary design criteria in support of the proposed reactor last ditch coolant system improvements has been completed and issued. This document outlined the requirement for an independent 200 Area supply from 100-B, an independent B/C last-ditch system, and a system utilizing the current export pumps and piping with improvement for D/TR, F, and H. These changes have been proposed as a result of the export system deficiencies which were noted during the recent transient tests performed on the system. A more detailed design basis document in support of the planned design project proposal submission is being prepared.

DECLASSIFIED

DECLASSIFIED

HW-77749

EQUIPMENT DEVELOPMENT

105-K Reactor Zirconium Tube Program - Development

Five hundred process tube channels were bored during the outage at the 105-KE Reactor. Machine and boring bar performance exceeded expectations, with a boring cycle time of 12 to 15 minutes per channel. Data from the April five-channel boring test at KE Reactor had indicated insufficient graphite removal in the vicinity of tube Row 40. Therefore, two of these previously bored channels on Row 40 were rebored; confirming that less than the expected amount of graphite is being removed. A vertical traverse of these channels is to be made to permit further analysis for the cause of the problem.

Self-Supported Fuel Element (SSFE) Charging

On May 19 and 20, 498 zirconium process tubes at the 105-KW Reactor were charged using the Union Machine Works and HAP0-designed charging machines and an interim metal handling system. During one 13-hour period a charging rate of 33 tubes per hour was attained. Eight consecutive tubes were charged in an elapsed time of 12 minutes and 40 seconds to establish an instantaneous rate of approximately 39 tubes per hour.

At the conclusion of the normal charging, ten tubes of full goal irradiated charges were displacement discharged. Static breakaway forces were measured and ranged from 340 to 820 pounds. Maximum charging forces were in excess of 2300 pounds, measured at the charging ram.

Prototype High Speed Scanner

The high speed scanner prototype operated continuously until May 5 when a power supply failure caused a shutdown. Repairs were completed on May 9 and operation resumed. Total operating hours to date are 20,525.

K-Reactor Resistance Temperature Detector Corrosion

During a routine replacement of resistance temperature detectors (RTD) at KW Reactor severe pitting corrosion of RTD stems was noted. A number of tests were run in the laboratory to determine corrosion cause and approximate corrosion rates. Tests were inconclusive and the need for further testing was indicated. A two-phase investigative program is being formulated.

Fixed Radiation Monitoring

Initial evaluation of the four prototype log picoammeters required for the fixed radiation monitor system has been completed. Each vendor's instrument has been returned to him for rework to conform to specification requirements. All reworked prototypes are due to be returned to HAP0 by early June. Final testing will be completed in July 1963.

Design Test Service

The N-Reactor program utilized 95 hours of engineering effort for design test service.

DECLASSIFIED

DECLASSIFIEDPROJECT ENGINEERINGCGI-839, Modification of Fuel Element Test Facilities, 1706-KER

Detailed design on Phase II is 45% complete versus 100% scheduled. Design progress remains suspended pending the receipt of vendor information on the safety circuit equipment. The requisition and procurement specification for loop neutron monitoring equipment was transmitted to RLOO-AEC for procurement action on May 14. The placement of the order for safety circuit equipment has allowed preliminary work in support of design completion to be started. Two technical conferences have been held with the safety circuit equipment vendor in an attempt to expedite the receipt of the required information.

CGI-844, 100-K Area Coolant Backup

Weld repairs were completed and all radiographs were acceptable. Installation of the sodium silicate inhibitor system was completed this month. The project's Construction Completion and Cost Closing Statement has been issued and minor repair items remaining will be funded from accruals.

CGI-905, Interim Modifications for Coolant Backup, 100-B, C, D, DR, F, and H

A revised directive has been received extending the completion date to May 31, 1963, and authorizing the expenditure of \$16,000 additional capital funds. The total project cost was reduced from \$391,000 to \$381,500.

CGI-939, Analog-to-Digital Converter System for Temperature Monitoring, B, C, D, DR, F, and H Reactors

The fourth area installation has been completed at 105-H. Except for minor wiring and acceptance tests, installation has been completed at 105-B and field preparation work has been started at 105-C.

CAI-940, Installation of Oil-Burning Facilities in Lead Boiler, 184-H

A preliminary proposal for design and installation of this facility has been received from Combustion Engineering Company, Inc. There was insufficient information included for a full evaluation, and the manufacturer is preparing a more complete package.

CGI-960, "C" and "D" Work Platform Safety Improvements, All Reactors

Detailed design is 49% complete versus 53% scheduled. Fifty-nine drawings were issued for comment this month for a total of 86. A change in scope involving the elimination of all enclosure gate interlocks and position switches and reduction in fence height from 72 inches to 39 inches has been approved by the project representatives. This change has resulted in design falling temporarily behind schedule. The Advanced Technology Laboratory audit of the Title II design work is proceeding and several questionable areas have been resolved. Fund approval for construction is still pending AEC Washington action.

CGI-966, Safety Circuit Trip Identification Systems, 105-B, C, D, DR, F, and H

The revised bid package for the static stepping switch assemblies (containing both the functional specification and the alternate Westinghouse Cypak specification) was transmitted to GE Purchasing and subsequently forwarded to RLOO-AEC Procurement.

MJA-47, Pressure Monitor Modification and Repair, 105-B, D, DR, and F

Gages installed:	<u>This Period</u>	<u>To Date</u>
105-B	268	310
105-D	182	672
105-DR	137	1039
105-F	75	356
	<u>662</u>	<u>2377</u>

AR-P-25041, Portable Closed Circuit Television Systems, All 105 Buildings

An order for the television systems was placed with Industrial Television on April 25, with delivery promised in 60 days. The first inspection report received indicates this delivery promise to be unrealistic because of "manufacturer's procurement problems."

AR-P-35011, Continuous Process Gas Chromatographs for B, D, DR, F, and H Reactors and Slave Recorders for Same Reactors Plus C, KE, and KW

All units have been received. Installation has been made in 105-B, DR, and F. The services of the vendor field engineer has been arranged for the week of June 3 to aid in the startup of the equipment and the training of maintenance technicians.

R-20520, K Retubing

A total of 2069 zirconium tubes have been received from the vendor and 1700 of these have been accepted.

Tube replacement at 105-KW started on May 6 and was completed on May 18; 498 zirconium tubes and 59 aluminum tubes were installed. The propotype charging machines operated satisfactorily.

Tube replacement at 105-KE started on May 18 and was completed on May 31, 1963; 568 zirconium and 23 aluminum tubes were installed during the outage.

The project proposal for the fuel handling system at the K Areas is being routed for approval.

Project Proposals Submitted to RLOO-AEC

CAI-975, Rev. 1, Fence Relocations, 100-B, D, and K Areas.

CGI-905, Rev. 2, Interim Modifications for Improved Coolant Backup,
B, C, D, DR, F

DECLASSIFIED

Directives Received

HW-530, Mod. No. 2, Interim Modifications for Improved Coolant Backup,
B, C, D, DR, F, and H

CPFF Construction Service Contractor-Liaison

Issued 13 new work orders and supplemented seven old jobs for a total of
\$64,475 to J. A. Jones Construction Company.

Plant Forces Work Review

The Labor Standards Board approved six jobs for assignment to plant forces,
estimated to cost \$657,725.

Manager, Facilities Engineering

RT Jessen:dgm

DECLASSIFIED

[REDACTED]

DECLASSIFIED

HW-77749

OFFICIAL USE ONLY

FINANCIAL

ACCOUNTING

A revised procedure for obtaining split billings for interruptible power purchases in conjunction with the existing firm power contracts was requested and received. The procedure provides for BPA to recognize split billings for both ascending and descending interruptible power requests within a given month. Under terms of the procedure, interruptible power billings for any month will cover only that portion of the month when the interruptible power is used. Previously, interruptible power billings were based on the highest thirty-minute peak demand during the month.

AUDITING

During the month revisions of twelve Department and four HAPO OPGs were issued. One new HAPO OPG covering revisions to activities related to Architect-Engineer Services was distributed. This OPG will become effective July 1, 1963, when two OPGs governing the current situation will be cancelled. Revisions of both numerical and subject indexes were issued during the month.

A request for comments on the Commission's request to adopt a Federal standard on Identification Marking of Valves, Fittings, Flanges and Unions Used in Nuclear Reactor Systems was answered for the Department. Our reply stating our objections was similar to the Company's reply to the Commission.

Section Managers were notified of exempt employees in their Section who had not signed and submitted the Employee Patent and Confidential Information Agreements. A periodic review of payroll status changes necessitating new agreements has been established to obtain agreements currently.

Carl Reed

Acting Manager, Finance

CE Reed:slb

SIGNIFICANT REPORTS ISSUED

<u>Number</u>	<u>Class'n.</u>	<u>Author</u>	<u>Date</u>	<u>Title</u>
HW-75905	Unclass.	CE Bonham	5-7-63	Metal Handling System Zirconium Tube Program - 100-K Reactors
HW-77524	Unclass.	CC Steele	5-2-63	DT-1170 - Ball 3X Bellows Elongation Test, 105-C and 105-K
HW-77167	Unclass.	FN Fifer	5-8-63	Design Bases - Improvement to Gamma Monitoring System, 105-K Reactors
HW-76476	Unclass.	GE Peck	5-8-63	Design Criteria for Evaluation of Off-Site Shipping Casks in Current Use by IPD
HW-77340	Unclass.	WR Thorson	4-30-63	Fixed Radiation Monitoring - Project Representative Meeting No. 1
HW-77352	Secret	EL Etheridge	4-26-63	Budget Study - Improved Reactor Gas System 100-KE and KW Areas
HW-77398	Secret	EL Etheridge	4-26-63	Increased Reactor Gas Drying Capacity Six Reactors - Project Representatives Meeting No. 1, April 18, 1963
HW-77598	Secret	LB Brinkman	5-14-63	Preliminary Design Criteria Coolant Backup System Improvement - Six Old Reactors FY-65
HW-77670 RD	Secret	DL Hovorka	5-20-63	Comments on HW-77257
HW-77203	Unclass.	RW Moss	5-16-63	Design Test 1147 - Electrical Test N-Reactor Control Rod Solenoid Valve Final Report
--	Unclass.	FE Haun, Jr.	5-3-63	Spline Comparison Test
HW-77350	Unclass.	SS Jones DF Watson	4-18-63	Trip Report - Consultation Regarding the Export System - April 8-10, 1963.
HW-77500	Unclass.	HF Jensen	4-30-63	PT-IP-587-AE Chemical Decontamination Through-Reactor for Tube Replacement at 105-KE

DECLASSIFIED

Number	Class'n.	Author	Date	Title
HW-75254 Sup. 2	Unclass.	WH Clemans A Russell	5-13-63	PT IP-565-AM, Supp. 2, Installation of Zirconium Process Tubes 105-KE
HW-77676	Conf.	CA Munro	5-20-63	Information and Instruction for Use in Conjunction with Contract CA-379
HW-77631	Unclass.	RR Henderson SA Wood	4-29-63	PT-589-J Conversion of C Reactor to Partial N ₂ Atmosphere
HW-76254	Unclass.	PB McCarthy KL Hladek	5-8-63	PT-IP-565-AM, Installation of Zirconium Process Tubes 105-KW Reactor
HW-77472	Secret	HG Spencer KL Hladek PB McCarthy	5-1-63	PT IP-586-AIE Extended Goal Exposure for Selected KVNS Fuel Columns
HW-77514	Unclass.	DB Lovett	5-1-63	Insulation Resistance of Several End Seals for Mineral Insulated Cables
HW-77527	Unclass.	DB Lovett	5-3-63	Tests of Prototype Resistance Thermometers for 105-N
HW-77536	Unclass.	R Sherrard	5-3-63	Results and Conclusions Reached from Examination of RTDs Removed from 105-KW and DR
HW-77254	Unclass.	CE Frantz	4-12-63	Explosive Gas Vanstone Forming Tools
HW-77368	Unclass.	LD Gustafson ER Keplinger	4-23-63	Sodium Silicate Addition to 100-D Fire and Sanitary Water
HW-77466	Conf.	JR Young	4-30-63	100-K Reactor Process Tube Corrosion, CY-1962
HW-77608	Unclass.	RD Duncan	5-13-63	Justification for No Substitute Basis on Orders of Silicone Foam in Semkits
HW-77635	Unclass.	JD Ryan	5-15-63	Leak Repair of the 107-D Effluent Retention Basin
HW-77697	Unclass.	HC Copeland	5-22-63	Replacement and Improvement of Fixed Radiation Monitoring Instrumentation

DECLASSIFIED

HW-77749

<u>Number</u>	<u>Class'n.</u>	<u>Author</u>	<u>Date</u>	<u>Title</u>
HW-77688	Secret	CM Heeb FW Knight HG Spencer	5-21-63	Irradiation Performance of Depleted Uranium
HW-77654	Secret	AG Blasewitz	5-17-63	Radiographic Examination of Production Fuels
HW-75611	Secret	EA Weakley KL Hladek R Teats	4-26-63	C Reactor Overbore Fuel Examination
HW-77367	Conf.	EA Weakley WA Blanton	4-22-63	Proposed Irradiation of Sub- standard Fuel Elements - Phase II
HW-77637	Conf- Undoc.	GB Hansen	5-15-63	Uranium Quality Control Analytical Results
HW-77519	Unclass.	RH Smith	5-3-63	Chemical Decontamination - IPD Reactors, CY-62

TRIPS

<u>Name</u>	<u>Firm & Location</u>	<u>Date</u>	<u>Purpose</u>
V. G. Blanchette	GE Company, APED San Jose, Calif.	5/6-8/63	Discuss technical details on 1706-KER safety circuit system.
	Cutler-Hammer Co. Belmont, Calif.		Discuss problems connected with motor control equipment in the 1706-KE Building.
D. F. Watson	ASME Meeting New York City, N.Y.	5/20-21/63	Attend ASME meeting.
	Sheppard Powell & Asso. Baltimore, Md.	5/22/63	To consult with contracted consultant regarding acid feed facilities for pH control.
B. W. Herrman	IEEE Conference	4/29-30/63	Attend Electro Nuclear Conference
L. M. Keene	Richland, Wash.		
V. G. Blanchette			
F. H. Hutton	GE Engine Plant Cincinnati, Ohio	4/22/63	To resolve design problems and investigate component availability and testing facilities for new flexible horizontal control rods for the "K" reactors.
	International Nickel Co. Huntington, W. Va.	4/23/63	
	E. I. DuPont Company Wilmington, Del.	4/24/63	Same.
	General Astrometal Yonkers, New York	4/25/63	Same.
	National Carbon Co. New York City, N. Y.	4/26/63	Same.
	Sintercast West Nyack, N. Y.	4/26/63	Same.
	Materials & Processes General Electric Co. Schenectady, N. Y.	4/29/63	Same.
	General Engrg. Lab. General Electric Co. Schenectady, N. Y.	4/29/63	Same.
	Metallurgical Prod. Dept. General Electric Co. Detroit, Mich.	4/30/63	Same.

DECLASSIFIED

DECLASSIFIED

HW-77749

Name	Firm & Location	Date	Purpose
G. E. Wade	U.S. Bureau of Mines Albany, Oregon	5/23/63	Discuss development of new control rod materials with AEC and Bureau of Mines.
H. W. Heacock	WSFE Meeting Wenatchee, Wash.	5/31-6/3/63	Attend meeting.
D. B. Lovett	General Elec. Seminar Seattle, Wash.	5/17/63	Attend seminar on semi-conductor, negative resistance devices.
C. A. Munro	Pacific Steel Prod. Seattle, Wash.	5/6-7/63	Review progress of design in connection with Contract DDR-161.
P. B. McCarthy	Union Machine Works Seattle, Wash.	5/10-11/63	Inspection and testing of SSFE charging machine built on Contract DDR-150, Sup. 2.
P. B. McCarthy	Union Machine Works Seattle, Wash.	5/14/63	Witness testing and debugging of SSFE charging machine fabricated on Contract DDR-150, Sup. 2.
D. M. Diediker	General Electric Co. APED, San Jose, Cal.	5/6-7/63	Discuss engineering approach to design of safety circuit equipment.
L. P. Forby L. H. Rice	National Fire Protection Association Portland, Oregon	5/16/63	Attend pertinent business sessions of Annual Meeting of this association.
W. D. Hamilton	Lewis Engineering Co. Naugatuck, Conn.	5/24/63	Discuss RTDs and RTD leadwire at Lewis Engineering.
	Panellit, Inc. Skokie, Illinois	5/27/63	Discuss magnetic amplifiers for ZTM controllers at Panellit.
	Minco Products Minneapolis, Minn.	5/28/63	Discuss strap on RTDs and Mylar insulation at Minco.
	Gas Instrumentation Symposium Washington, D.C.	5/20-23-63	Further knowledge of gas instrumentation at the symposium.
R. A. Hemphill	ASME Design Engineering Conference, New York, N.Y.	5/12/63	Attend meeting, obtain information and recommendations for slow curing catalysts and fiber reinforced silicone rubber.
	GE Silicone Products Dept. Waterford, N.Y.		
R. M. DuPerre	GE Small Aircraft Eng. Department Lynn, Mass.	5/23/63	Interview.

Name	Firm & Location	Date	Purpose
R. E. Estes	AIIE Conference Denver, Colo.	5/9-11/63	Delegate from local Chapter of AIIE.
J. R. Carrell	Washington Society for Professional Engineers Wenatchee, Wash.	5/31/63	Board of Directors meeting.
F. W. Knight	U. S. Bureau of Mines Albany, Oregon	5/17-19/63	Obtain information on thorium health physics and metallurgical problems.
C. E. Harkins	Kansas City, Missouri	5/19-24/63	Attended American Water Works Association Conference.
T. W. Ambrose	Los Alamos Scientific Laboratory Los Alamos, N. Mex.	4/29-30/63	Consult on uranium fuel.
	AEC Div. of Production Germantown, Md.	5/1/63	Transplutonium isotope program.
	Savannah River Oper. Augusta, Ga.	5/2/63	Transplutonium isotope program.
O. H. Greager	San Jose, Calif.	5/7/63	Attend meeting of the Test and Pool Reactor Subcouncil of GETHC.
S. S. Jones	Albrook Hydraulic Lab. Pullman, Wash.	5/14/63	Consult on export system studies.
O. H. Greager	Charlevoix, Mich.	5/15-17/63	Attend GETHC meeting.
T. W. Ambrose	Argonne National Lab.	5/15-17/63	Attend Transplutonium Element symposium.
L. E. Kusler	Argonne, Ill.		
L. E. Kusler	GE Flight Propulsion Laboratory Cincinnati, Ohio	5/20/63	Discuss uranium fuel element technology.
	National Lead Co. Cincinnati, Ohio	5/21/63	Attend technical information meeting on uranium and thorium.
C. G. Hough	Chicago, Illinois	5/20-22/63	Attend ASQC National meeting.
	GE Missile & Space Div. Valley Forge, Pa.	5/23-24/63	Discuss component and system reliability methods.
P. J. Zimmerman	New York, New York	5/20-23/63	Attend ASME Design Show and Conference.
	Indian Point Power Reactor Indian Point, N.Y.	5/24/63	Tour of reactor.

DECLASSIFIED

DECLASSIFIED

HW-77749

<u>Name</u>	<u>Firm & Location</u>	<u>Date</u>	<u>Purpose</u>
L. W. Lang	Los Alamos Scientific Laboratory Los Alamos, N. Mex.	4/29-30/63	Consult on uranium fuel.
	AEC Div. of Production Germantown, Md.	5/1/63	Transplutonium isotope program.
	Savannah River Oper. Augusta, Ga.	5/2/63	Transplutonium isotope program.
	AEC Div. of Production Germantown, Md.	5/26-29/63	Discuss special loadings.

VISITORS

<u>Name</u>	<u>Firm & Location</u>	<u>Date</u>	<u>Purpose</u>
Dr. W. Gilbert	General Electric Co. Schenectady, N.Y.	5/14/63	Discuss the tube splitting problem.
W. A. Kates	W. A. Kates Company Deerfield, Ill.	5/27-31/63	Assistance in resolving problems with the Kates flow regulators.
J. C. Fryer	J. C. Fryer, Inc. Portland, Ore.	5/27-31/63	Assistance in resolving problems with the Kates flow regulators.
E.C. Valentine	Minnesota Mining & Manufacturing Co., Seattle, Wash.	5/23/63	Discussed application of new adhesive products in repair of the 107 basin leaks and 117 Building filter leaks in D Area; and potential application of new materials for repair of reactor gas leaks.
Dr. E. L. Knoedler	Sheppard T. Powell & Associates, Baltimore, Md.	5/14/63	Consultation regarding design problems of the acid feed facility.
N. H. Wood	Advanced Tech. Lab. General Electric Co., Schenectady, N.Y.	5/17-20/63	Perform a review of design work on Project CGI-960 for safety modifications of reactor process work platforms.
W. F. Rehmke	Union Machine Works Seattle, Wash.	4/30/63	Discuss charging machines fabricated by vendor on Contract DDR-150.
H. Hickling	Linde Air Products, Div. of Union Carbide Spokane, Wash.	5/9-10/63	Provide nitrogen supply for C Reactor and KW Reactor.
J. Byers J. Griffith	Linde Air Products Div. of Union Carbide Seattle, Wash.	5/9-10/63	Same.
F. Morris	Turco Products Los Angeles, Calif.	5/7/63	Discuss chemicals.
J. Scott	Avatron Mfg. Company Seattle, Wash.	5/15/63	Discuss coatings.
A. Waterhouse	RLOO-AEC Richland, Wash.	5/2/63	Remote manipulator demonstration.
J. McKinley	AEC-Idaho Operations Idaho Falls, Idaho	5/2/63	Same.

DECLASSIFIED

DECLASSIFIED

HW-77749

Name	Firm & Location	Date	Purpose
N. Myers R. J. Skilton	General Electric APED, San Jose, California	5/15/63	Discuss log picoammeter performance.
A. D. Oliveric	Keithley Instruments, Inc. Cleveland, Ohio	5/2/63	Discuss performance of vendor's logarithmic picoammeters.
W. A. Kross	E. I. DuPont Savannah River, Ga.	5/3/63	Discuss problems associated with gamma compensated thermal neutron sensitive ion chambers.
R. Bell	Westinghouse Electric Corporation, Sunnyvale, Calif.	5/23/63	Observe running of motor Serial #7 which had just been returned from Sunnyvale plant after modification.
W. Nelson	Westinghouse Electric Portland, Oregon	5/23/63	Same.
W. A. Kates	W. A. Kates Company Deerfield, Ill.	5/27-28/63	Assist in resolving problems with flow control valves manufactured by this company.
W. L. Dunbar	Alvey Conveyor Mfg. Seattle, Wash.	5/8/63	Discuss modifications to line storage conveyor.
C. J. Lynch	General Electric Co. Schenectady, N.Y.	5/14/63	Discuss services available from Manufacturing Engineering Service.
V. J. Rilley	General Electric Co. Schenectady, N.Y.	5/14/63	Discuss pallet designs.
L. L. Bowman	Betz Laboratories Olympia, Wash.	5/9/63	Consultation agreement on boiler control.
M. Weber	Electro-Motive Div., General Motors Corp. San Francisco, Calif.	4/8/63	Review specifications for diesel generators.
L. H. Flesher J. L. Leyton	American Locomotive San Francisco, Calif.	5/24/63	Review specifications for diesel generators.
H. J. Decker	Fairbanks-Morse Co. Seattle, Wash.	5/25/63	Review specifications for diesel generators.
J. C. Lowey	Diversey Corporation Chicago, Ill.	5/27-28/63	Cleaning and etching problems.
J. Foss	Bridgeport Brass Seattle, Wash.	5/13/63	Discuss aluminum caps and cans.

Name	Firm & Location	Date	Purpose
D. M. Guy	ALCOA Seattle, Wash.	5/14/63 5/23/63	Discuss aluminum caps and cans.
L. L. Becker	Bridgeport Brass Riverside, Calif.	5/20/63	Discuss aluminum caps and cans.
A. M. Miller	ALCOA Edgewater, N. J.	5/22/63	Discuss aluminum caps and cans.
W. A. Taylor	Electric Storage Battery Company Portland, Ore.	5/8/63	Inspection and consultation on battery system at 105-H.
S. S. Moore	Equipment Manufactur- ers Representatives, Portland, Ore.	5/15/63	Check equipment purchased from his company - Pennsylvania compressor.

DECLASSIFIED

END

**DATE
FILMED**

2 / 5 / 93