RECEIVED

HW--41702-Del.

DE93 009912

**DECLASSIFIED
WITH DELETIONS**

MAR 26 1956

300 AREA
CLASSIFIED BY
This document c
of 411 pages.

Classification Cancelled (Change to

Declassified with Deletions

By Authority of *CG-PR-2*

DL Lewis 5/28/92

By *B. Chapman 6/2/92*

D. Crisher 2/2/92

HANFORD

619107

MONTHLY REPORT

HANFORD ATOMIC PRODUCTS OPERATION

FOR

FEBRUARY 1956

Compiled by
DEPARTMENT MANAGERS

February 21, 1956

RICHLAND, WASHINGTON

Operated for the Atomic Energy Commission by
General Electric Company under Contract #W-31-109-Eng-52

DISCLAIMER

Energy Act of 1954
in any manner t

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

Route To:	P. R.
<i>21-109-52</i>	
<i>21-109-52</i>	
<i>21-109-52</i>	
<i>21-109-52</i>	

MASTER

DISTRIBUTION RESTRICTED TO U.S. ONLY

**DECLASSIFIED
WITH DELETIONS**

DECLASSIFIED

HW-41702

DEL

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

FEBRUARY 1956GENERAL SUMMARYPRODUCTION OPERATION

The net production of acceptable finished slugs was 387 tons, which was 3 percent over the forecast. To achieve the forecast, canning line production was increased from six to seven lines. On February 22 a new daily production record of 7801 canned slugs was established.

The plutonium input production was 96.8 percent of the official forecast. Production, as in the previous month, was adversely affected by outages for tube replacement and ruptures with a resultant overall reactor time operated efficiency of 67.6 percent.

A total of 36 slug failures, including 30 regular metal slugs, occurred during the month. Outage time for the removal of these ruptures was 271 hours.

Scheduled process tube replacement programs continued during the month with one outage at B and two each at D and F. The overall total was 245 tubes removed and replaced, 26 air channels retubed, and 20 tubes partially split or left empty.

The Purex plant operated at a 12 ton per day rate until February 20, when a shutdown was necessary because of a plug in the gravity feed line from the plutonium stripper to the plutonium concentrator. On February 22, while an operation program to unplug the line was in progress, a considerable portion of the west end of the pipe and operating gallery became grossly contaminated through inadvertent pressurization of the product receiver tank system in L Cell, which forced product into the gallery. As a consequence, the plant remained down for the remainder of the month to accomplish decontamination work. During the operating period, although considerable improvement in UNE decontamination was achieved, no material was produced that fully met the requirements of the UO_2 plant. As a result, it was necessary to rework some of the UNE through the TBP process. Most of the plutonium produced exceeded the gamma activity specification and required reworking through the Redox plant; however, the last five batches were in specification and were shipped directly to Metal Fabrication.

ENGINEERING TECHNOLOGY

Fuel element ruptures continued to be a serious process problem with the majority of failures being caused by corrosion in those cases where the exposure exceeded 600 MWD/T. Approval was received during the month to use additional metal for discharge at low exposure of selected tubes which are judged to be in a rupture-prone condition. The reduction of goal exposure in selected regions of each pile is based on tube power, past rupture history, and corrosion conditions of the process tubes.

Out-of-pile testing of Seperan 2610, a water treatment flocculation aid, has been carried to the point that a half-pile test is justified. A single basin test demonstrated that this flocculation aid was effective in concentrations as low as 0.005 gpm.

The current irradiation to rupture of 4" enriched cored slugs indicates with 95 percent confidence that slugs with a 5/8" hole are superior to those with 3/8" holes. One charge of the 5/8" cored slugs is still operating at 1000 MWD/T and a specific power of 85 kilowatts/ft.

Work continued during the month at an accelerated rate on advance engineering studies for the design of a new plutonium producing reactor embodying a recirculation cooling system (Project CG-654).

The strike by sheetmetal workers which started January 27, 1956, on the issue of increased travel pay has seriously impeded work by both Minor Construction and fixed-price contractor forces. Picket lines were maintained by sheetmetal workers from February 20 through February 27, 1956, and all crafts employed by the labor service contractor remained off the job. Between February 21 and 27 negotiations were conducted in Washington, D. C., and these led to a settlement amounting to about 60 cents per day for travel from the Richland union hall to the bus lot at Central Transportation Facility, Richland, Washington. Because of curtailed work, both General Electric and J. A. Jones Companies were obliged to make a temporary lay-off of certain nonexempt employees from February 24 through February 27. However, all nonexempt employees returned to work on February 28, 1956, in conjunction with the return of craftsmen.

GENERAL

The long-lived Cs¹³⁷ isotope was detected in ground water. This, together with rapid motion in some areas, again pointed up the need for accelerated ground water studies.

There was one disabling injury in operations, none in community. There were 355 medical treatment cases and five other accidents.

Security violations increased from 14 in January to 21 in February. Unaccounted for documents increased from 193 to 194 because of the reclassification of a document which had previously been declassified.

Work order cost reports were prepared this month for the first time by the 702 machines.

All residences within the community have been priced individually, by address, including ranges and refrigerators where applicable, with depreciation to be applied through June 30, 1956, to arrive at net book value as of the above date. The cost of land and land improvements for each individual residence will be applied at a later date.

DECLASSIFIED

STAFF

Vice President and General Manager, Atomic Products Division . . F. K. McCune

General Manager, Hanford Atomic Products Operation W. E. Johnson

Counsel E. T. Maher

Manager, Finance D. M. Johnson

Manager, Employee and Public Relations L. L. German

Director, Radiological Sciences H. M. Parker

Manager, Engineering A. B. Greninger

Manager, Manufacturing W. K. MacCready

Operations Research and Synthesis C. A. Bennett

AREA PERSONNEL DISTRIBUTION

FEBRUARY 29, 1956

		100-B	100-D	100-F	100-H	100-K	200-E	200-W	300	700-1100	Other	Total
		Area	Area	Area	Area	Area	Area	Area	Area	Plant General	Special	
ENGINEERING DEPARTMENT												
Exempt		30	47	1	4	27	53	62	255	303	3	735
Other		20	29	3	11	24	16	36	234	124	77	644
Total		50	76	4	15	51	69	98	489	427	80	1,426
MANUFACTURING DEPARTMENT												
Exempt		74	57	77	90	62	94	228	113	126	-	921
Other		296	329	269	379	259	471	1,120	532	682	-	4,387
Total		370	386	346	469	321	565	1,348	645	808	-	5,303
FINANCIAL DEPARTMENT												
Exempt		-	-	-	2	-	-	5	7	119	1	134
Other		-	-	-	6	-	-	21	13	331	-	371
Total		-	-	-	8	-	-	26	20	450	1	505
EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT												
Exempt		22	6	6	7	9	7	14	12	216	-	299
Other		66	46	43	44	52	46	118	109	845	53	1,422
Total		88	52	49	51	61	53	132	121	1,061	53	1,721
RADIOLOGICAL SCIENCES DEPARTMENT												
Exempt		1	1	30	1	-	2	21	73	5	-	134
Other		-	7	44	-	3	14	24	176	21	-	289
Total		1	8	74	1	3	16	45	249	26	-	423
GENERAL												
Exempt		-	-	-	-	-	-	-	-	8	-	8
Other		-	-	-	-	-	-	-	-	3	-	3
Total		-	-	-	-	-	-	-	-	11	-	11
Total Exempt		127	111	114	104	98	156	330	460	777	4	2,231
Total Other		382	411	359	440	338	547	1,319	1,114	2,076	130	7,115
GRAND TOTAL		509	522	473	544	436	703	1,649	1,574	2,853	134	9,397

* Includes White Bluffs and B-Y Exchange.

HANFORD ATOMIC PRODUCTS OPERATION
NUMBER OF EMPLOYEES
FEBRUARY 29, 1956

<u>DEPARTMENT</u>	<u>EXEMPT</u>		<u>OTHER</u>		<u>TOTAL</u>	
	<u>2-29-56</u>	<u>1-31-56</u>	<u>2-29-56</u>	<u>1-31-56</u>	<u>2-29-56</u>	<u>1-31-56</u>
<u>GENERAL MANAGER'S GROUP</u>	8	8	3	3	11	1
<u>EMPLOYEE & PUBLIC RELATIONS</u>						
General	9	9	7	7	16	1
Salary and Wage Administration-	11	11	10	10	21	2
Personnel Practices -	19	19	42	39	61	5
Education and Training-	6	6	65	59	71	6
Emp. Comm. & Pub. Rel.-	11	11	40	41	51	5
Union Relations -	5	5	1	1	6	
Aux. Oper. & Plant Prot.-	115	116	786	784	901	90
Community-	75	77	304	310	379	38
Health and Safety-	48	48	167	167	215	21
<u>ENGINEERING DEPARTMENT</u>						
Engineering Administration	27	27	85	87	112	11
Advance Engineering -	7	7	1	1	8	
Design -	178	176	109	113	287	28
Project -	181	180	163	162	344	34
Pile Technology -	229	227	188	187	417	41
Separations Technology-	163	162	98	100	261	26
<u>MANUFACTURING DEPARTMENT</u>						
General	24	24	8	8	32	3
Reactor -	362	354	1 537	1 533	1 899	1 88
Separations -	301	305	1 507	1 526	1 808	1 83
Metal Preparation -	112	112	582	581	694	69
Transportation -	44	44	447	447	491	49
Purchasing and Stores -	63	63	232	233	295	29
Electrical Utility -	15	15	74	76	89	9
<u>FINANCIAL DEPARTMENT -</u>						
General	9	9	5	4	14	1
Budgets and Measurements	7	7	8	8	15	1
Contract Cost	24	24	104	104	128	12
General Accounting	10	10	59	59	69	6
Property Accounting	18	18	51	51	69	6
Auditing	14	14	2	2	16	1
SS Accountability	10	10	38	37	48	4
Personnel Accounting	9	9	56	56	65	6
Procedures and Computing	33	32	48	48	81	8
<u>RADIOLOGICAL SCIENCES DEPARTMENT -</u>						
General	5	5	-	-	5	
Records and Standards	33	33	172	168	205	20
Biophysics	56	56	70	70	126	12
Biology	28	31	42	42	70	7
Engineering	9	7	1	1	10	
Adm. and Comm.	3	3	4	4	7	
GRAND TOTAL	<u>2 231</u>	<u>2 274</u>	<u>7 116</u>	<u>7 129</u>	<u>9 397</u>	<u>9 40</u>

DECLASSIFIED

HW-41702

DEL

MANUFACTURING DEPARTMENT

FEBRUARY, 1956

METAL PREPARATION SECTION

The net production of acceptable finished slugs was 387 tons, which was 3 percent over the forecast. To achieve the forecast, canning line production was increased from six to seven lines on February 14. On February 22 a new daily production record of 7801 canned slugs was established.

A composite yield of 76 percent was experienced and represents a 3 percent improvement over the previous month. The increase in yield reflects fewer rejections in such categories as marred surfaces, poor bonds and inclusions. An increase in the canning reject category was noted, however, and was attributed primarily to a new batch of sleeves that contained an oil which had not been removed during the degreasing operation.

The canned slug inventory remained at a six week supply, while the bare slug inventory varied from an eight to a one day supply.

Two hundred "I and E" slugs were canned and accepted during the month.

There were no slug failures at autoclave this month.

REACTOR SECTION

The plutonium input production was 96.8 percent of the official forecast. Production, as in the previous month, was adversely affected by outages for tube replacement and ruptures with a resultant overall reactor time operated efficiency of 67.6 percent.

Previously established maximum operating level, excluding burnout, was exceeded by a total of 144 MW with 15 at C and 129 at KW. At C Reactor, the increase resulted from replacing partially depleted enrichment, and at KW the increase was attributed to reactivity gains resulting from previous flattening changes.

The reactor output production was 85.5 percent of the forecast. The predicted output was not achieved due to the postponement of a scheduled discharge at KE, in addition to a delay in starting the program to discharge higher concentration material at a modified goal exposure for rupture control. Although the output production was below the forecasted amount, a new monthly record was established. A total of 94 and 288 tons of low and high exposed metal was discharged respectively.

A total of 36 slug failures, including 30 regular metal slugs, occurred during the month. Outage time for the removal of these ruptures was 271 hours.

There were 23 reactor scrams during the month, nine of which were due to panellit system variables.

Process tube leak testing programs were necessary at D, F and H Reactors due to abnormally high water collection rates. The D Reactor was tested on two different occasions with three leaking tubes being identified. F Reactor was tested three times with eleven tubes and one Van Stone found to be leaking. One leaking tube was located at H Reactor. In addition, five tube leaks occurred because of slug failures, three at DR and one each at C and H.

Scheduled process tube replacement programs continued during the month with one outage at B and two each at D and F. The overall total was 245 tubes removed and replaced, 26 air channels retubed, and 20 tubes partially split or left empty.

SEPARATIONS SECTION

The total production of low ngs plutonium from T, Redox and Purex plants was 157 percent of the forecast.

The Redox plant operated continuously for 25 days at a 10 ton per day rate, which resulted in the production exceeding the forecast by 23 percent. In addition, reworking of Purex plutonium was accomplished in the Redox Plant throughout the month. In anticipation of reworking both products from Purex, the facility was shut down on February 25 to clean out dissolvers, flush columns and perform necessary maintenance work. On February 29, startup preparation was in progress with the feed being composed of 50% virgin uranium and 50% Purex UNH.

The T Plant made the last dissolver charge on February 26 with final dissolving completed on February 29. Essentially, processing of plutonium runs ceased at month end and subsequent operations will be directed toward the separation of neptunium from the existing in-building waste. During the month, the product output exceeded the forecast by 58 percent and was the direct result of a request for an additional quantity of neptunium.

The Purex plant operated at a 12 ton per day rate until February 20, when a shutdown was necessary because of a plug in the gravity feed line from the plutonium stripper to the plutonium concentrator. On February 22, while an operation program to unplug the line was in progress, a considerable portion of the west end of the pipe and operating gallery became grossly contaminated through inadvertent pressurization of the product receiver tank system in L Cell, which forced product into the gallery. As a consequence, the plant remained down for the remainder of the month to accomplish decontamination work. During the operating period, although considerable improvement in UNH decontamination was achieved, no material was produced that fully met the requirements of the UO_3 plant. As a result, it was necessary to rework some of the UNH through the TBP process. Most of the plutonium produced exceeded the gamma activity specification and required reworking through the Redox plant; however, the last five batches were in specification and were shipped directly to Metal Fabrication.

The TBP facility attained only 42 percent of the forecast with production being curtailed because of low waste metal removal rates. However, 160 tons of Purex UNH were processed through the plant with a 13 ton per day rate being achieved through the second cycle.

Waste metal removal was slow during the month due to depletion of material in two underground waste tanks and the failure of two sluice pumps.

The UO_3 facility production was 101 percent of the forecast. A total of 13 cars of powder were shipped offsite, which established a new monthly record for the facility.

The forecast metal fabrication was exceeded by 54 percent with output being accelerated as a result of the continuous operation of the Redox and Purex plants ahead of the forecast schedule. All fabrication was directed to large models with feed being low ngs material.

GENERAL

Personnel

On Roll February 1, 1956	5321
Net Decrease	13
Total on Roll February 29, 1956	5308

DECLASSIFIED

W.K. Mac Cready
W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

DECLASSIFIEDMANUFACTURING DEPARTMENTPATENT REPORT SUMMARY
FOR
MONTH OF FEBRUARY, 1956

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

INVENTORTITLE

None

W.K. Mac Cready
W.K. MAC CREADY, MANAGER
MANUFACTURING DEPARTMENT

HW-41702 REL

MONTHLY OPERATING REPORT
FEBRUARY, 1956

**DECLASSIFIED
WITH DELETIONS**

HW-41702

DEL

DECLASSIFIED
WITH DELETIONS

HW-41702 DEL

DECLASSIFIED
WITH DELETIONS

HW-41702 DEL

**DECLASSIFIED
WITH DELETIONS**

HW-41702 DEL

DECLASSIFIED
WITH DELETIONS

HW-41702

DEL

DECLASSIFIED
WITH DELETIONS

HW-41702 DEL

DECLASSIFIED
WITH DELETIONS

HW-41702 [DEL]

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

March 7, 1956

MANUFACTURING DEPARTMENT
METAL PREPARATION SECTION
February, 1956

I. RESPONSIBILITY

There was no change in responsibility during this period.

II. ACHIEVEMENT1. Statistics

	<u>February</u>	<u>January</u>	<u>Year to date</u>
Total Acceptable Slugs Canned (Tons)	387	320	707
Composite Canning Yield (%)	76	73	75
Efficiency (%) (Canning Throughput)	88	81	85
Forecast Achievement (Current Commitment)	103	100	102
Net Acceptable Solid Slugs (Tons)	378	305	683
Slugs Returned from Reactor (Tons)	2.24	1.59	3.83
Canning Yield (%)	78	77	78
Net Acceptable Cored Slugs (Tons)	9	15	24
Slugs Returned from Reactor (Tons)	0.56	0.69	1.25
Canning Yield (%)	37	38	38
Autoclave Failure - Solid (No./M)	0.00	0.00	0.00
Autoclave Failure - Cored (No./M)	0.00	0.00	0.00
Acceptable C-4 Slugs Canned (Pieces)	0	0	0
Acceptable Pb-Cd Slugs Canned (Pieces)	7,330	4,629	11,959
Average Steam Generated (M lbs/hr)	76.7	70.1	
Maximum Steam Generated (M lbs/hr)	110.0	110.0	
Total Steam Generated (M lbs)	54,860	52,122	
Coal Consumed (Tons)	3,562	3,355	
Sanitary Water from 3000 Area (M Gals)	65.3	71.8	
Average Rate (GPM)	1,564	1,610	

2. Activities

Net production of 387 tons of acceptable finished slugs, achieved in 21 working days, was 103 percent of forecast. Of the 387-ton total, 9 tons were cored slugs. Canning line production was increased from six to seven canning line shifts per day on February 14, 1956. An improvement in over-all canning yield and efficiency accompanied the start-up of the seventh canning line. On February 22nd a new daily production record of 7801 canned slugs was established with an efficiency of 98 percent.

A composite yield of 76 percent was experienced in February, an improvement of three percent over previous month. The major causes for rejection were: poor bonds, marred surfaces, and canning rejects. The February yield reflects decreases in marred surface, inclusion, frost test and miscellaneous reject rates and a significant increase in canning rejects. The increase in canning rejects was due primarily to a new batch of sleeves that contained an oil which had not been removed during the degreasing operation, causing a rejection of fifteen tons of slugs for buckled cans.

The canned slug inventory in the 100 and 300 Area storage totaled approximately a six-weeks supply. It is anticipated that Reactor requirements will reduce this to an approximate four-weeks supply by the end of March. Bare slug inventory remained low during February. The inventory, excluding slugs in process, fluctuated during the month from an eight to a one-day supply.

During February, a new Metal Preparation Section Official Production Forecast (HW-41206) was issued on the basis of a change in Reactor requirements.

No autoclave failures occurred during the month.

3. Special Operations

Twelve tons of Dingot slugs were outgassed and thirty tons of solid and cored slugs were transformed in the salt bath heat treating facilities during the month.

4. Schedule Variance

Acceptable canned slug production was 103 percent of forecast, based on the February commitment of 374 tons.

B. Equipment Experience

1. Operating Continuity

The canning line "time-operated" efficiency was 88 percent, an increase of seven percent over last month. The improved efficiency is primarily attributed to a more continuous operation of the finishing lines and a sufficient supply of bare slugs. The availability of the number one Acme-Gridley lathe for use and the installation of additional electronic testers were largely responsible for the improved finishing continuity.

DECLASSIFIED

Metal Preparation Section

HW-41702 DEL

2. Inspection, Maintenance, and Replacement

The operation of the component parts conveyor was disrupted a number of times due to pin failures, the bent conveyor guides and basket hangers are being replaced. Also, the operating personnel are being educated to carefully inspect the several load and unload stations to see that all obstructions are removed.

Complete overhaul of the salt bath heat treating equipment was started during the month. The crucibles and heating elements on one furnace were in satisfactory condition. The agitator is to be completely reconditioned.

All rubber-covered wheels on the radiograph machine tables have been replaced with solid nylon wheels. The wheels serve as guides for positioning the trays against electrical contacts inside the radiograph hood, thus energizing the motor which rotates the slugs. No down-time due to improper electrical connections has been experienced since the nylon wheels have been installed.

Three new penetration testers were installed in the finishing area. The new equipment is undergoing testing, and will be available in about two weeks.

Slug recovery operations were interrupted during the month due to a burned out process tank air exhaust fan motor and a treater tank steam coil failure. Replacement of the faulty equipment resulted in a loss of 82 operating hours.

C. Improvement Experience

1. Production Tests

P.T. 313-47-MT "Cored Slugs from Extruded Blanks and Rolled Rods" (HW-33189) The preparation of eight-inch drilled cored slugs with aluminum end plugs by the lead-dip process was continued. Nine tons of finished slugs were produced with a 37 percent yield. The low yield is primarily attributed to bond porosity caused by the excessive outgassing of slugs beta heat-treated prior to canning. In January it became necessary to reheat-treat all cored slugs until the reliability of the transformation test could be established. It is now evident that this equipment is sufficiently accurate to assure the rejection of any partially transformed slugs, and heat-treating is being discontinued.

P.T. 313-56-MT "Canning of Four Tons of Dingo Uranium for Pile Irradiation" (HW-37695) The processing of dingo uranium slugs in production quantities for in-pile evaluation at low goal exposure was continued as authorized by supplement A to this production test. A total of 19 tons of finished slugs were produced with a yield of 74 percent.

Three tubes of slugs are being selected at random from each month's production for irradiation to high goal exposure.

DECLASSIFIED

Production Tests - continued

P.T. 105-615-A-63-MT "Evaluation of I and E Slugs Canned by the Lead-Dip Process" (HW-39886-A) Two hundred eight-inch internally and externally cooled slugs, canned by the lead-dip process using three aluminum components, are ready for charging in C pile next period. Tentative plans are being made to process another group of 250 I & E slugs, using standard two-piece aluminum components, the latter part of March.

P.T. 105-620-A-65-MT "Irradiation of Slugs Having Truline End Contours" (HW-40526-A) Because of a delay in the receipt of truline cans, it is not planned to start work on this test until the first week in April. The test authorizes the preparation of at least 100,000 truline solid slugs for irradiation in C pile to evaluate trulining as a possible means of preventing slug misalignment in the reactor process tubes.

P.T. 105-622-A-68-MT "In-Pile Evaluation of General Corrosion Characteristics of Ni-Al Alloy M388 Slug Jackets" (HW-41178-A). A production test was issued to prepare 64 slugs for a preliminary irradiation test using M388 aluminum alloy cans and caps. The objective of this test is to compare the in-pile corrosion characteristics of slugs canned in the M388 and standard M329 alloy jackets. It is planned to process these slugs early in March.

2. Process Tests and Revisions

Can surface inspection has been relocated and all cans are now inspected after cleaning and immediately before loading into sleeves. Initial results confirm test results which showed an overall reduction of two percent in the reject rate.

The console for the quality control reporting system has been completed and checked. Wiring of the penetration-test and hand-test station has been completed and checked. With minor exceptions the system is complete.

During the month, all in-process used sleeves were replaced with a test lot of 1600 new sleeves manufactured by the Rottler Boring Bar Company. The primary purposes of the change were to measure the sleeve cycle life, sleeve distortion and optimum mandrel size. To date, the sleeves have been processed through approximately 50 cycles and do not pass the current mandrel. No adverse effect on slug quality has been detected.

Recent revisions in the SS Accountability system have resulted in a reduction of the clerical work load. Work previously assigned to two posting clerks is now performed by one clerk.

During February sixteen new and twenty-two revised direct labor standards and two revised material standards were issued and incorporated in the Standards Manual, HW-29246.

During the past two months a steady decline in reactivity has been noted in uranium cast at the Mallinkrodt Chemical Works. Results of an investigation indicate that impurities in the metal are probably responsible, and this problem is currently under investigation at Mallinkrodt.

Process Tests and Revisions - continued

Tests indicate that no serious difficulty will be encountered in etching the bore of the I & E slugs, or in removing the jacket and bonding layer.

Vibration of the can-sleeve assembly in the canning furnace during the canning operation appears to be a feasible method of improving bond integrity. By this method, air that is trapped in the can during the short submerge cycle, will be ejected before insertion of the slug.

3. Inventions and Discoveries

Personnel in the Metal Preparation Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs1. Labor Variance

No change is anticipated in the unit cost of direct labor.

2. Material Variance

No change is anticipated in the unit cost of direct material.

3. I. M. E. (other costs)

It is estimated that I. M. E. costs will decrease 0.086 per unit below January actual as a result of a production increase of 67 tons.

E. Plant Development and Expansion1. Project Statusa. Work Orders for Exceptions to Project CA-514

All work orders for exceptions have been issued and the close-out date for all work orders has been established as April 15.

Material procurement for modification of the stamping machine was completed February 20 and modification is to be completed by March 20.

All work in the slug recovery area was completed during the month and the equipment is operating satisfactorily.

DECLASSIFIEDb. ProjectsProject CA-590 - Fly Ash Collection Equipment - 384 Building

The bids were opened on February 15 with the low bid in at \$34,500, approximately \$7,000 over the fair price estimate. As 180 days will be allowed after award of the contract for completion of the work, the directive completion date will require an extension. Since the work will be performed when the steam demand is low, this time extension will not be objectionable.

Project CA-601 - General Grounds Improvement - 300 Area

Design has been initiated by the Architect-Engineer, Nickum & Sons of Seattle. A design schedule has not as yet been released.

Project CG-614 - Hanford 4X Program

Bids for the Change House modifications are to be opened March 15. The contract will call for completion 100 days from the directive date of the contract.

All furnace area work has been completed, including ventilation. All acceptance tests are to be completed by March 1 and the equipment turned over to Operations.

Acceptance tests have been completed on all autoclave area equipment. Operational testing of six units is to begin by March 1.

Acceptance tests have been completed in the welding area with the exception of balancing the ventilation and exhaust systems. Two welding units will be completed and accepted by March 1. The remaining units will be completed when eccentricity of the slug holder can be reduced to test standards.

Project CG-640 - Noise Reduction - 300 Area

A work order was issued to Minor Construction for \$11,000 to cover the office area noise reduction work in 313 Building. The drawings are being reviewed on the vacuum system and air compressor revisions for 384 Building. The design schedule for this project was issued February 27.

Project CG-646 - Modifications to Pickle Machines - 313 Building

The project received AEC Washington approval on February 14. Commencement of the project is awaiting issuance of a directive by the local AEC. The beneficial use dates for the two machines are estimated to be September 30 and November 30, 1956.

IR-194 - Centralized Quality Reporting System

All installations have been completed and acceptance testing is currently being conducted.

IR-202 - Lighting Improvements to 1171 Building (Stores)

Commission approval of the Informal Request is being awaited.

II. ACHIEVEMENTF. Significant Reports Issued**DECLASSIFIED**1. Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-41239	Monthly Report, Process Sub-Section Metal Preparation Section, January 1956	KV Stave	2-1-56
HW-41240	Monthly Report, New Fuel Element Production Program, January 1956	WA Blanton	2-1-56
HW-41367	General Analytical Control Program I Uranium Metal Analytical Results December 1, 1955 to December 31, 1955 National Lead Company of Ohio	FR Anderson	2-9-56
HW-41368	General Analytical Control Program I Uranium Metal Analytical Results December 1, 1955 to December 31, 1955 Mallinckrodt Chemical Works	FR Anderson	2-9-56
HW-41471	Report of Uranium Accountability in Metal Preparation Processes for the Quarter Ending December 31, 1955	WG Tews	2-20-56
HW-41472	General Analytical Control Program I Uranium Metal Summary of Analytical Results, April 1 to December 31, 1955	FR Anderson	2-20-56
HW-41241 RD	Monthly Report, January 1956 Operations Sub-Section, Metal Preparation Section	WW Windsheimer	2-2-56
HW-41288	Metal Preparation Section, Monthly Production Report for January 1956	HE Berg	2-7-56
HW-41322 RD	Production Report - Metal Prepara- tion Operations, January 1956	HE Berg	2-3-56
None	Status of Projects and Informal Approval Requests	DA Snyder	1-27-56
None	Monthly Report - Contact Engineering Unit	JW Nageley	2-1-56
None	Projects and Personnel Development Sub-Section Monthly Report	DW Haught	2-3-56

DECLASSIFIED2. Non-Routine

<u>Number</u>	<u>Title</u>	<u>Author</u>	<u>Date</u>
HW-41101	Metal Preparation Section Equipment Capacity Requirements for I&E Lead-Dip Production	DL Layton-JW Nickolaus	2-2-56
HW-41264	Statistical Inspection of Canned Uranium Slugs for Length, Braze Width and Cap Thickness	JH Sako	2-3-56
HWS-5868	Specifications for System of Fully Automatic Welding Machines	TB Correy	2-14-56
None	Slug Recovery Operation	DL Layton	2-2-56

III. PERSONNELA. Organization

H. E. Anderson, Manufacturing Engineering, transferred to Purchasing and Stores Section.

W. L. Hampson, Manufacturing Engineer, joined the Metal Preparation Section.

B. Force Summary

	<u>Start of Month</u>		<u>End of Month</u>		<u>Net Change</u>	
	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>	<u>Ex.</u>	<u>N-Ex.</u>
Section General	1	1	1	1	0	0
Operations	22	175	22	174	0	-1
Power & Maintenance	37	335	37	334	0	-1
Process	38	66	38	68	0	+2
Projects & Personnel	15	4	15	5	0	+1
Section Total	113	581	113	582	0	+1
		(694)		(695)		

Force Statistics

Total Exempt Non-Supervisory & Engineering - 55

Total Exempt Supervisory - 58

Ratio Non-Exempt to Supervisory - 10.0

Ratio Non-Exempt to Exempt - 5.1

Metal Preparation Section

Acquisitions - Non-Exempt 6
Acquisitions - Exempt 1

Separations - Non-Exempt 4
Separations - Exempt 1

Manufacturing Department

Acquisitions - Non-Exempt 6
Acquisitions - Exempt 1

Separations - Non-Exempt 4
Separations - Exempt 0

C. Safety Experience

There were no disabling injuries, and no other accidents or incidents during the month.

D. Radiation Experience

No exposures in excess of 200 mrad/week and seventeen exposures in excess of 100 mrad/week were reported during the month.

Effective March 1, the Radiological Sciences Department is lowering the estimated surface dose rate from uranium 270 mrad/hour to 225 mrad/hour, and changing all their calibrations accordingly. This has the effect of lowering badge report readings by a factor of 17 percent.

E. Personnel Activities1. Visits and Visitors

R. E. Daling attended the Eighth Annual Industrial Engineering Institute in Los Angeles February 2 and 3.

T. D. Naylor visited Oak Ridge to discuss shipper-receiver variances.

R. E. Olson visited Mallinckrodt Chemical Works and National Lead Company of Ohio to discuss uranium quality control.

D. W. Haught performed Technical Recruitment services in Denver at several of the Universities there.

D. L. Layton attended the National Institute of Chemical Engineers meeting in Los Angeles.

F. E. Jochen performed Technical Recruitment services in Rapid City, South Dakota.

Two visitors from Savannah River Plant, A. Fazio and R. L. Rrontroth, contacted S. M. Gill to discuss canning process variables and control.

2. Meetings

Nineteen round table discussions, 18 information meetings, 32 staff meetings, and 34 safety-security meetings were held by members of the Section.

DECLASSIFIED

DECLASSIFIED

Richland, Washington
March 8, 1956

MANUFACTURING DEPARTMENT
REACTOR SECTION
MONTHLY REPORT
FEBRUARY, 1956

I. RESPONSIBILITY

Assigned responsibilities of the Reactor Section remained unchanged during February.

II. ACHIEVEMENT

A. Operating Experience

Reactor time operated efficiency for February was 67.6 per cent, approximately five per cent higher than in January. Major factors contributing to this continued relatively low efficiency included tube replacement (10.9 per cent of total available time), metal discharge (5.7 per cent) and rupture removal (4.9 per cent).

Reactor input production for February was 96.8 per cent of forecast because of the low time operated efficiency.

Reactor output production was 85.5 per cent of forecast. The discharge of low and production concentration material was 71.0 and 87.4 per cent of forecast, respectively. Forecast was not achieved as the combined result of postponing a scheduled discharge at KE Reactor, and a delay in starting the program to discharge higher concentration material at a modified goal exposure for rupture control as explained in "Activities." Although output forecast was not achieved, the February output production was a record high, exceeding the previous high of January, 1956, by 24.8 per cent.

DECLASSIFIED**A. Operating Experience (Continued)**

Established maximum reactor operating levels, excluding enrichment burnout, were increased a total of 144 megawatts, 15 at C Reactor and 129 at KW Reactor. At C Reactor, the increase resulted from replacing partially depleted enrichment, while at KW Reactor the increase resulted from reactivity gains, and front and rear flattening.

D and F Reactors were each shut down twice on schedule for tube replacement, B Reactor once for tube replacement, and H Reactor completed a tube replacement outage started in January. During one of the tube outages at F Reactor, the installation of gamma monitoring was completed.

Thirty-six slug failures occurred in February, only three less than the 39 failures in both January, 1956, and December, 1955, the highest frequency yet experienced for one month. Reactors sustaining ruptures were as follows:

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>Total</u>
Eight-Inch Regular		1	4	7	2	14	28
Eight-Inch Cored	1		1				2
"C" Material		2				2	4
Production Test		2*					2
	<u>1</u>	<u>5</u>	<u>5</u>	<u>7</u>	<u>2</u>	<u>16</u>	<u>36</u>

*One failure each from Production Tests:

- a. PT-105-593-A, "Irradiation of Cored Slugs With Aluminum End Plugs"
- b. PT-105-607-A-57-MT, "Irradiation of Enriched Cored Slugs With Aluminum End Plugs and of Two Core Diameters"

Reactor outage time required for the removal of these ruptures was 270.7 hours.

1. Statistics

Operating statistics are summarized in the table on Page 3.

2. Activities

In February, the use of approximately 175 tons of uranium was authorized by the AEC for the purpose of attempting to control slug failures by discharging tubes with a residual wall thickness of 35 mils or less at a modified goal exposure. The program adopted, modified to take into consideration all known factors causing ruptures, expended during February a total of 28 tons of the metal allocated.

1. Statistics

	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>Total or Ave.</u>
Reactor Time Operated Efficiency (%)	60.0	73.7	41.8	72.3	45.3	69.5	86.5	91.5	67.6
Reactor Outage Time (Hrs)									
Plutonium Production	278.3	106.8	402.7	144.3	381.0	208.1	88.0	59.0	1668.2
Special Irradiations and Tests	-	76.0	2.7	48.5	-	4.0	6.0	-	137.2
Total Outage Time	278.3	182.8	405.4	192.8	381.0	212.1	94.0	59.0	1805.4
Reactor Unscheduled Outage Time (Hrs)	33.7	182.8	140.2	192.8	59.0	171.2	45.0	59.0	883.7
Metal Discharged (Tons)	30.0	85.7	26.5	47.3	31.2	62.2	98.9	0.3	382
Water Quality (ppm Turbidity)									
Raw Water - Average	18	15	21	17	15	16	15	16	
Raw Water - Maximum	22	18	34	28	31	22	19	21	
Process Water - Average	.009	.004	.006	.008	.007	.003	.005	.003	
Process Water - Maximum	.035	.013	.011	.011	.022	.028	.028	.020	
Water Pumped (MM Gals)									
Bldg. 190 to Reactor	1378	2831	1128	1808	1082	1825	5450	5571	21123
Bldg. 182 to 200 Areas			403		46				449
Bldg. 181		4903	4118		1415	2221	5746	5838	24241
Steam Generated (MM Lbs)		143	212		105	113	24	24	621
Coal Consumed (Tons)		8861	13600		7200	6700			36361
Oil Consumed (M Gals)							247	242	489

DECLASSIFIED

Ec-3

HW-41702 DEL

DECLASSIFIED**A. Operating Experience****2. Activities (Continued)**

Six additional tubes, for a total of 30, were converted to the poison column facility at DR Reactor. This completes the number of tubes originally planned for this reactor.

Process tube replacement programs were conducted once at B Reactor and twice at D and F Reactors, with a total of 245 tubes removed and replaced, 26 air channels retubed and 20 tubes partially split or left empty. In addition, the tube replacement outage started in January at H Reactor was completed.

	<u>Tubes Removed and Replaced</u>	<u>Air Channels Retubed</u>	<u>Tubes Partially Split or Left Empty</u>
B	49	0	11
D	54		9
D	49	7	0
F	33	18	0
F	60	1	0

It is significant to note that during the second F Reactor tube replacement outage, no stuck splitters and only two stuck broaches were encountered.

The first new-type well-car was received during the month. Experience at B Reactor indicated that the length of the cars will prevent closing of transfer area doors when the car is in the loading position - a fact which may prove to be a problem in cold weather since the cars may have to be drained to prevent freezing, and the possibility of frozen water lines in the transfer area exists.

The combination of increased turbidity and low temperature of Columbia River water during February necessitated the addition of activated silica as a coagulant aid in the treatment of process water at all 100 Area filter plants for a major portion of the month. Low temperatures also caused some ice formation on sedimentation basins. To prevent restriction of normal filter flow, the re-use water systems were operated except at the K Water Plants where ice formation was inhibited by overflowing the basins.

The following table indicates activities during February associated with special irradiations other than the programs noted above.

A. Operating Experience2. Activities (Continued)**DECLASSIFIED**

	<u>Tubes Charged</u>	<u>Tubes Discharged</u>	<u>Casks Shipped</u>
Production Tests	23	9	2
Mint Flattening	32	40	0
"C" Metal	13	12	0
"B" Metal	0	0	4
Thorium	0	1	3
Totals	<u>68</u>	<u>62</u>	<u>9</u>

B. Equipment Experience

Twenty-three reactor scrams occurred in February, nine of which were caused by normal Panellit system variables. Causes of the balance of the scrams are noted below.

<u>Reactor</u>	<u>Reason</u>
C	High pressure on a ball valve resulting from malfunction of charging machine.
D	Frozen impulse line to Panellit gage monitoring the "B" test hole facility.
KW(2scrams)	Panellit gage trip due to plugged impulse line.
H	Frozen air line on the -12 level facility.
B	Unexplained trip on No. 1 Beckman.
KW	Temperature monitor trip exceeded.
KW and DR	Manual scram to control temperatures.
KW(2 scrams)	Temperature monitor circuit failure.
D	No. 2 Beckman trip caused by faulty range change switch.
KE	Building 165-KE power failure trip resulting from blown fuse.
DR	Panellit system trip when poison column charging machine was connected to a tube whose gage had not been by-passed on the board.

DECLASSIFIED

B. Equipment Experience (Continued)

Process tube leak testing programs were necessitated at D, F, and H Reactors due to abnormally high water collection rates. At D Reactor, the entire reactor was tested twice using the helium testing facility. During the first test, two leaking tubes were found. During the second test, one leaking tube was found. F Reactor was tested on three occasions using the helium detection system. The first test revealed one tube leak and one Van Stone leak, the second revealed ten tube leaks and one Van Stone leak, and the third revealed one Van Stone leak. At H Reactor, testing of three suspected headers (as indicated by graphite temperatures) revealed one leaking tube. In addition to the above, slug failures resulted in five tube leaks, three at DR Reactor and one each at C and H Reactors.

In spite of recent revisions and repairs, the vertical rod systems at the K Reactors continued to malfunction. At KE Reactor, balls were dropped into one channel during each of two outages. In addition, three faulty limit switches and one faulty latch were found. At KW Reactor, the failure of two limit switches prevented recovery from a scram.

At the K Reactors, partial plugging of some Panellit impulse lines was caused by an excess of "floc" (aluminum hydroxide) and iron particles in the water. The excess was apparently a phenomenon resulting from the effects of cold weather on the water treatment method in effect at that time. The addition of activated silica corrected the floc excess, but it was necessary to replace 145 adapters connecting the tubing to venturis at KW Reactor. At KE Reactor, extensive flushing of Panellit lines was necessary in order to maintain normal response time.

At D Reactor, 600 Panellit gages were recalibrated due to a film build-up caused by abnormal iron content in the water when coagulant feeders in the water treatment system failed and were out of service for 40 minutes. During the outage, manual feeding was accomplished, but uniformity of water quality could not be maintained as well as with automatic equipment.

The results of Panellit gage checks made in February disclosed the following gage faults:

<u>Reactor</u>	<u>High Trips</u>	<u>Low Trips</u>	<u>Mercury Separation</u>	<u>Leaks</u>	<u>Misc.</u>	<u>Total</u>
B	0	0	0	0	1	1
C	0	1	0	0	8	9
D	0	0	0	0	4	4
DR	0	0	0	4	12	16
F	3	1	0	2	0	6
H	0	0	5	2	12	19
KE	1	40	220	0	0	261
KW	0	8	45	0	0	53
Totals	4	50	270	8	37	369

B. Equipment Experience (Continued)

This represents a general performance approximately the same as in January. However, some improvement in the mercury separation problem is indicated.

At KE Reactor, the temperature monitor reported five false trips which would have resulted in scrams had the facility not been by-passed. At KW Reactor, the temperature monitor was placed in the safety circuit following the Panellit impulse line plugging noted above. Three scrams resulted, one from high temperature, and two from difficulties in the circuit wiring. Following correction of the plugging problem, the monitor was again bypassed. Since then, two thermobulb failures have occurred which would have caused scrams if the monitor had been in the safety circuit.

Two 800 hp process pump motors, No. 6 at Building 190-D and No. 7 at Building 190-H, failed on routine starts during the month, both as the result of insulation failure on windings or leads.

Three 30-inch backwash valves were replaced, two at Building 183-KE (completing replacement), and one at Building 183-KW (leaving seven to be replaced).

Repair procedures continued on No. 1 turbine generator at Building 165-KE. Stator coil replacement is being accomplished under the guidance of armature winders from Minneapolis Electric Machinery and Manufacturing Company. Coil replacement is approximately 70 per cent complete.

C. Improvement Experience

The most significant Production and Process Tests are reported below, together with other items of "Improvement" significance.

PT-105-14-MR	(Measurement of Heat Output of KE Reactor After Shutdown)
Preparations for this test, made during the outage of February 15, included installation of special nozzles and thermocouples.
PT-105-506-E	(Recirculation Studies)
A frozen air line on the instrumentation for recirculation tube 0961-H caused a low pressure trip of the H Reactor. The line was thawed, the condensate removed, and a steam line tracer line installed to prevent recurrence.
PT-105-522-E	(Examination of Pile Process Tubes)
Two tubes, 0967-C and 3381-C were replaced at C Reactor for corrosion attack examination by the Pile Coolant Studies Unit.

DECLASSIFIED

C. Improvement Experience (Continued)

PT-105-548-E

(C Pile Graphite Burnout Experiment)

A rupture survey was made on the nine J-Q tubes charged under this test by taking a smear of the dummies. It is planned to repeat this procedure periodically in an effort to detect a rupture in its early stages.

PT-105-605-A

(Horizontal Rod Calibration Test)

This test at DR Reactor was made to obtain a full system calibration of the replacement horizontal control rods installed as part of Project CG-558. The calibration will be used in determining the strength of the same type rods installed at B, D, and F Reactors. Rod strength proved to be 100 per cent greater than previously calculated. Detailed results will be issued by the Engineering Department in a separate report.

PT-105-611-A

(Determination of the Effect of Pile Variables Upon Slug Dimensional Stability)

Fourteen tubes of weighed and measured normal production material were charged into C Reactor in accordance with this test.

Five revised Process Standards - Reactor were approved and issued. These were Standards titled: "Process Tube Temperature Monitors," "Reactor Shutdown," "Emergency Evacuation of Personnel," "Distortion of Graphite Moderator, Process Tubes and Reactor Shields," and "Thimbles for Test Holes." The most significant changes accomplished by these revisions included: a. modification of trip settings for K Reactor temperature monitors to allow for instrumentation errors; b. relaxation of the allowable shutdown rate to permit faster shutdown, but retaining sufficient control on normal shutdowns to minimize thermal stresses; and c. incorporation of provisions of the latest issue of the "100 Area Master Evacuation Plan."

One new Process Standard - Reactor Cooling Water, "Emergency Evacuation of Personnel," was approved and issued.

An improved method for process tube burial has been utilized at H Reactor and in the future will be incorporated in the tube replacement programs at D and F Reactors. Tube sections are loaded under water into a cylindrical container which is raised from the storage basin and loaded into the burial cart by means of the transfer area crane. The improved method has substantially lowered exposure to personnel.

Personnel in the Reactor Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

DECLASSIFIED**D. Events Influencing Costs**

Factors adversely influencing costs during February included the continued high slug failure rate, the tube replacement program, increased chemical costs reflecting poorer quality raw water, and process tube leak-testing programs. Costs for filter plant chemicals increased approximately \$48,000 as the result of the activated silica feed needed to maintain water quality during the period of increased river water turbidity. Total costs amounted to approximately \$79,000 more than in January.

Factors beneficially influencing costs during the month included the shorter month, increased time operated efficiency which resulted in a greater input production than in January, and slightly decreased fuel costs - the latter resulting from a small increase in burning efficiency and a 0.3 per cent decrease in steam generated.

The net result of these factors is anticipated to be an increase in unit costs of approximately three per cent in February as compared to January.

E. Plant Development and Expansion**1. Project Status**

The most significant Reactor Section project activity is reported below. Further details concerning projects may be found in the report, "Status of Reactor Section Projects, Informal Requests and Budget Items, "FAR Stainken to RS Bell, dated February 20, 1956.

CA-431

100-C Area

A request has been forwarded to Project Sub-Section to replace five horizontal rods during the 100-tube charge-discharge installation outage. Disposition of funds to replace the remaining ten rods will depend upon the results of internal inspection of the five replaced rods. If the ten new rods are not required for installation at this time, they will be placed in spare parts stock.

CA-512

100-K Area

A tentative eight-day shutdown has been scheduled beginning June 4, 1956, for the tie-in of the Building 1706-KER facility. Fixed price contractor work and Minor Construction work at this facility are estimated to be 83 and 70 per cent complete, respectively. The fifth channel Beckman facility at KW Reactor has been proved satisfactory, and it will be placed in full operation during the next planned reactor outage. An Engineering Department study of the outfall lines in general has resulted in the opinion

E. Plant Development and Expansion

DECLASSIFIED

1. Project Status

CA-512 (Continued)
that these lines are adequate to handle water flows from the K Plants, and that there is not sufficient reason for spending funds at this time for repair or replacement of the lines. However, routine inspection of the lines is recommended. The Statistics Unit has submitted three recommendations (each with a degree of probable error) for examining 107 Tank bottoms for weld failure. The recommendations will be evaluated and appropriate action taken. In the meantime, a request has been forwarded to the Project Section to provide a heel of water at all times in the tanks to act as a temperature shock buffer.

CG-558 Reactor Plant Modification for Increased Production
Construction work on this project continued and included the following major items:

- a. Installation of the No. 5 Building 183-B pump, and testing of Building 190-B Annex pumps Nos. 2 and 8.
- b. Installation of No. 8 Building 181-D pump.
- c. Pouring of floor of Building 190-DR South Annex.
- d. Receipt of 60-inch 100-F Area effluent line pipe. Piping was found to be unacceptable because of exterior coating chipping.
- e. Completion of major excavation for Building 190-H Annex.

CG-553 Outlet Tube Temperature Monitoring Systems - High Speed Electric Transcribers - 105-D, DR, and F
The project is complete except for post-acceptance testing with improved Digi-Coder units and heads. The new units have not been delivered as expected.

2. Plant Engineering

A number of engineering and development studies were active in the Section during February. The studies are, in general, aimed at decreasing costs and or increasing production. Details are given in Document HW-41699. Several items of interest are reported below.

The evaluation of the use of a Super-Cel purge for in-pile decontamination of process tubes scheduled for replacement has been completed. Analysis of the data indicates that the reduction in contamination is not sufficient to justify the shutdown time required to decontaminate the tubes.

E. Plant Development and Expansion**DECLASSIFIED****2. Plant Engineering (Continued)**

A program to improve the percentage of successful rupture discharge attempts within minimum scram recovery time has been started. The program includes minor design changes to strengthen and standardize the equipment, and an investigation of methods to eliminate the stuck rear cap problem.

Engineering assistance was continued in connection with the tube replacement program. The mandrel used for insertion of new process tubes was modified with the result that all tubes were inserted successfully at B and F Reactors during the last 10 outages. Drawings of an improved spiral broach were completed. A prototype was fabricated and tested at F Reactor. This broach is shorter, less expensive to produce, and allows the channel to be vacuumed more efficiently than the previous design. A prototype hydraulic Van Stone flange extruding device has been fabricated and will be tested soon.

A project involving the construction of a K Reactor tube mock-up to study methods of removal of upstream ruptures was started.

F. Significant Reports**1. Routine**

Monthly operating reports issued for January were:

HW-41205-A	Reactor Section	R. S. Bell	2/7/56
HW-41220	Operations Sub-Section	A. R. Maguire	2/1/56
HW-41188	Process Sub-Section	O. C. Schroeder	2/1/56
HW-41259	Projects & Personnel Development	F. A. R. Stainken	2/1/56
HW-41276	Radiation Monitoring Sub-Section	P. C. Jerman	2/2/56
-	Reactor Areas Maintenance Sub-Section	R. T. Jessen	2/2/56
-	Project and Special Reactor Maintenance Sub-Section	E. E. Weyerts	2/3/56
HW-41299	Power Sub-Section	J. C. McLaughlin	2/6/56

Other routine reports issued during February included:

HW-41654	"Monthly Progress Report, Reactor Section Expansion, February, 1956"	J. P. Langan	2/29/56
-	"Status of Reactor Section Projects, Informal Requests, and Budget Items"	F.A.R. Stainken	2/20/56
HW-41228	"Reactivity Balance and Associated Data - Period January, 1956"	A. P. Vinther	2/1/56

F. Significant Reports (Continued)**DECLASSIFIED**2. Non-Routine

HW-41234	"The Reduction of Peak Electricity Loads by the use of Steam-Driven Equipment"	J. R. Young	2/1/56
HW-41396	"Reduction of Electricity Costs by Revised Scheduling of Reactor Outages"	J. R. Young	2/1/56
HW-40977	"Comparison of Estimated Radiation Exposure and Film Badge Results"	H. E. Book	1/10/56
HW-40703	"In-Pile Defilming of Process Tubes"	A. K. Hardin	1/6/56
HW-41041	"Measurement of the Sensitivities of Reactor Neutron Flux Monitors at C Reactor"	F. C. Franklin	1/24/56
HW-41411	"K Reactor Outage Time Economy"	A. P. Vinther	2/13/56
HW-41695	"Post Acceptance Report for Project CG-553, Outlet Tube Temperature Monitoring Systems-High Speed Electric Transcribers, 100-D, DR, and F"	R. S. Bell	2/29/56
HW-41289	"DR Reactor Orificing Analysis"	D. L. Moore	2/9/56
HW-41379	"Production Test 105-14-MR, Measurement of Heat Output of KE Reactor After Shutdown"	P. C. Walkup	2/10/56
Undoc.	"Comments on Design Criteria, Project CG-642, Continuous Charge-Discharge Equipment - C Reactor."	T. H. Lyons	2/24/56
HW-40462	"Determination of Minimum and Transient K Reactor Emergency Coolant Flow Rates, Process Test MR-105-30"	P. C. Walkup	1/4/56

III. PERSONNELA. Organization

There were no appointments in the Reactor Section during February.

B. Force Summary

	<u>Beginning Of Month</u>	<u>End Of Month</u>	<u>Net Change</u>
Section General	2	2	0
Operations	406	409	/ 3
Project & Special Reactor Maint.	203	195	- 8
Reactor Areas Maintenance	541	566	/ 25
Projects and Personnel	53	53	0
Power	494	495	/ 1
Process	85	77	- 8
Radiation Monitoring	107	106	- 1
Section Total	<u>1891</u>	<u>1903</u>	<u>/ 12</u>

III. PERSONNEL**DECLASSIFIED**B. Force Summary (Continued)

Changes during February included 19 transfers into the Section, five transfers out of the Section, six new hires, six terminations, four reactivations, and six deactivations.

C. Safety Experience

One Disabling Injury and three Serious Accidents or Incidents occurred during the month. Disabling Injury No. 56-117 occurred at Building 1717-F on February 29, when one-half of the first joint of the left middle finger was amputated from a sheetmetal trainee while operating a punch press. The injured was forming small cups, and the press operated while he was removing one of the cups.

Serious Accident or Incident No. 56-7 occurred at Building 105-KE on February 15, and involved approximately \$2,000 damage to equipment when a utility operator, while lowering the "C" elevator brought a metal hoist down upon a "trombone" on the work area crane cradle rack.

Serious Accident or Incident No. 56-9 occurred at Building 105-KE on February 20, and involved an Operations Sub-Section supervisor who suffered contusion and abrasion of the left thumb when it was caught between a slug and the charge machine trough wall as the result of a misunderstanding of instructions during testing of the equipment.

Serious Accident or Incident No. 56-11 occurred at the 105-B Area railroad gate and involved damage to the gate when it swung against a locomotive as it was leaving the exclusion area. Misalignment of the gates prevented the gate catch from operating properly.

D. Radiation Experience

During February, three Radiation Incidents occurred which were formally investigated and reported. Radiation Incident No. 567-C occurred at H Reactor on February 3, and involved the spread of radioactive contamination to the personal clothing of six employees in the building as the result of vapor leaking from an effluent line junction box, and being drawn into the building by the ventilation system.

Radiation Incident No. 569-C occurred at F Reactor on February 18, and involved the spread of radioactive graphite dust to large areas of the building and to the skin and clothing of seven employees during attempts to remove an obstruction in a vertical rod channel. Contamination spread was caused by escape of reactor atmosphere.

Radiation Incident No. 527-R occurred at C Reactor on February 16, and involved the movement of a loaded special request cask without proper securing of the cask lid.

DECLASSIFIED

D. Radiation Experience (Continued)

A revised procedure for the use and control of Estimated Exposure Record Cards was placed into effect in February. The revised procedure will provide the immediate supervisor with improved control of employee exposure, and will result in a more nearly accurate and complete record of exposure estimates.

E. Personnel Activities

At month end, 16 employees are receiving on-the-job training for engineering or supervisory assignments in the Section; five of these are on assignment under the rotational training program.

F. A. R. Stainken, Project and Personnel Development Sub-Section Superintendent, recruited technical personnel at Stanford University on February 13, Santa Clara University on February 14, and University of California on February 15 to 17.

R. Willing, Process Sub-Section engineer, visited Cable Craft, Inc., Tacoma, Washington, on February 13, to discuss the design and application of special steel cable.

J. E. Robb, Process Sub-Section engineer, visited Edler Industries, South Gate, California, on February 15 and 16, to provide engineering approval of CG-651 components.

W. E. Vetter, Process Sub-Section engineer, visited Panellit Inc., Skokie, Illinois, on January 30, through February 4, to discuss fabrication and inspection of Panellit gages.

R. W. Bown, Operations Sub-Section attended the thirty-third National Meeting of the A.I.Ch.E held at Los Angeles, California, February 27-29.

Four information meetings on the theory, design and operation of Project CG-558 (Reactor Plant Modification for Increased Production) equipment and facilities, held by Design Engineering personnel were attended by 33 supervisors and 79 operators of the Power Sub-Section.

Fifteen training classes for Power Sub-Section personnel in 100-B and D Areas on the subjects of "Fundamentals of Electricity" and "The Synchronous Motor" were attended by 19 supervisors and 104 operators.

A Supervisor's Welding Training Program for supervisors in the two maintenance sub-sections was started during the month.

A second series of Radiation Training Lectures began on February 10, scheduled to accommodate Radiation Monitors and Journeymen from the four rotating shifts of the Radiation Monitoring Sub-Section.

DECLASSIFIEDRichland, Washington
March 6, 1956MANUFACTURING DEPARTMENT
SEPARATIONS SECTION
FEBRUARY, 1956I. RESPONSIBILITY

Responsibilities of the Separations Section were unchanged during the month of February, 1956.

II. ACHIEVEMENTA. Operating Experience1. Statisticsa. Bismuth Phosphate Operations

	<u>February</u>		<u>January</u>	
		Acid		Acid
	<u>Normal</u>	<u>Wash</u>	<u>Normal</u>	<u>Wash</u>
Charges started in Canyon Bldgs.	29	0	18	0
Charges completed in Conc. Bldgs.	25	0	16	0
Special charges - Conc. Bldgs.	8-IP, 3-MRC		4-IP, 11-MRC	
Charges completed - Isolation Bldg.	16	2	22	
Average Waste Losses, %	3.1*		2.3	
Special charges - Isolation Bldg.	6		9	
Material balance, %	100.7*		110.3	
Yield through Process, %	97.6*		108.0	
Average cooling time (days)	213		167	
Minimum cooling time (days)	188		157	

* Includes IP runs

DECLASSIFIEDb. Redox Operations

	<u>February</u>	<u>January</u>
Tons Uranium delivered to storage	246.9	115.5
Average Production Rate per Operating day, tons	9.9	7.8
Average Daily Operating Rate for the month, tons	8.5	3.7
Average yield, %		
Uranium	101.0	98.9
Plutonium	101.0	96.7
Total Waste Loss, %		
Uranium	0.08	0.81
Plutonium	0.43	1.12
Average cooling time (days)	114	117
Minimum cooling time (days)	103	106
Percent down time	16.8	52.2

c. Purex Operations

	<u>February</u>	<u>January</u>
Tons Uranium delivered to storage	246.8	67.0
Average Production Rate per Operating day, tons	12.0	12.0
Average Daily operating Rate for the month, tons	8.5	12.0
Average yield; %		
Uranium	111.5	99.0
Plutonium	103.0	96.6
Total Waste Loss, %		
Uranium	0.99	0.46
Plutonium	5.1	0.79
Average cooling time (days)	181	151
Minimum cooling time (days)	145	138
Percent down time	31	0

d. 231

	<u>February</u>	<u>January</u>
Batches started	24	32
Batches completed	24	31
Batches awaiting processing	13	5

e. 234-5 Operations

	<u>February</u>	<u>January</u>
Batches completed through Task I	226	116
Batches completed through Task II	238	126
Runs completed through Task III	101	54

DECLASSIFIED
WITH DELETIONS

HW-41702 DEL

e. 234-5 Operations (Continued)

February January

waste disposal (units) 42.4 8.56

f. UO₃ Operations

	<u>February</u>	<u>January</u>	<u>To Date</u>
Uranium drummed, Tons	455.44	186.70	12,813.27
Uranium shipped, Tons	506.02	158.08	12,802.30
Average cooling time, days	120	123	
Minimum cooling time, days	109	112	
Waste Loss, %	0.02	0.02	

g. TBP Operations

	<u>February</u>	<u>January</u>	<u>To Date</u>
Tons received from Metal Removal	79.51	115.11	6,551.57
Tons shipped to UO ₃ Plant	63.71	102.41	6,313.99
Average Production Rate per Operating day, Tons	2.33	4.93	
Average Daily Operating Rate for the Month, Tons	2.20	3.30	
Average yield, %	96.80	98.03	
Total Waste Loss, %	0.93	2.15	
Ratio Actual Waste Volume returned to Theoretical Volume	2.55	1.46	
Percent Down Time	5.75	33.00	

h. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped, gpm	4 809	5 954
Filtered water pumped, gpm	1 005	1 125
Steam generated, lbs/hr	187 000	234 000
Maximum steam generated, lbs/hr	262 000	321 000
Total steam generated, M lbs.	130 152	162 818
Coal consumed tons (est.)	8 305	11 353

i. Waste Storage

	<u>Equivalent Tons U</u>	
	<u>Feb.</u>	<u>Jan.</u>
Metal Waste reserve storage capacity-T Plant	91	114
1st Cycle reserve storage capacity-T Plant	404	164

1. Waste Storage**DECLASSIFIED**

	<u>Equivalent Tons U</u>	
	<u>Feb.</u>	<u>Jan.</u>
Metal Waste reserve storage capacity-B Plant	685	685
1st Cycle reserve storage capacity-B Plant	74	74
Redox Waste reserve storage capacity	593	329
Purex Waste reserve storage capacity	3,203	3,374

2. Activitiesa. Redox Processing

Production rates were maintained at 10 tons of uranium per day from the beginning of the month until February 25. During this period, decontamination and waste losses were excellent despite recycling of Purex plutonium starting early in the month through the Redox process. The only equipment difficulty experienced during the above period was loss of the 2A feed rotameter. The column was operated using other instruments until the shutdown.

The primary purpose of the shutdown on February 25 was to flush the columns before decontamination fell to the point that out of specification material was produced. A cleanout of dissolvers was also made in anticipation of starting up with 100% Purex rework. When difficulties arose in Purex, this plan was abandoned in favor of a flowsheet containing 50% virgin feed and 50% Purex rework. The plutonium concentrator (L-3) steam chest sprang a leak just as the building was shutting down. This chest, in service for only a little over one month, was replaced. The shutdown was delayed further by difficulty in replacing the 2AF rotameter assembly. Repairs have been made and the building is ready to start up on the new 50-50 flowsheet at month end.

b. Metal Recovery1) TBP Processing

Low waste removal rates curtailed TBP Plant production for the month; however, the gross output due to rework of high gamma Purex UNH resulted in the highest throughput of uranium since series operations were begun. Rates up to 13 tons per day of rework material were achieved in second cycle.

2) UO₃ Processing

Improved decontamination of TBP and Redox feed material resulted in shipments within gamma specifications this month. Time cycles on the new Luckey pots were found to be about

2) UO₃ Processing (Continued)

9 to 11 hours compared to previous cycles of approximately 18 hours. This improved performance is attributed to new design clearances between agitator blades and the pot bottoms.

3) Waste Metal Removal

Waste removal was slow in February due to depletion of material in 108-U and 101-TX tanks necessitating moves of sluicing equipment to tanks 104-U and 102-TX, respectively. Equipment failures also contributed heavily to the problems. Two sludge pumps failed and were replaced. An unusual amount of difficulty was experienced in making U Farm accumulator pump repairs.

c. T Plant

Twelve of the twenty-five scheduled neptunium runs were completed and loaded into containers for off-site shipment. These twelve neptunium runs came from the neptunium extraction of twenty-four normal plutonium runs, and it is expected that they will contain a total of approximately fourteen grams of neptunium. The commitment for neptunium will be completed during the first two weeks of March.

d. Isolation and Metal Fabrication

The 231 Building processed mainly low MWD/T plutonium from T Plant which was isolated and converted to plutonium oxalate for subsequent processing in the 234-5 Building. Four batches of plutonium from the Purex Facility were processed on a test basis, and the chemical behavior of this material was entirely satisfactory. Good precipitates which had fine settling characteristics were formed and the yields were high. This feed, however, did contain higher than normal fission product radiation, and the sample cans ranged from 24 to 110 mr/hour side reading. Current shipping specifications require that the average side reading be not greater than 24 mr/hour. All of this material was recycled to the Redox Plant for decontamination.

Z Plant fabrication activities during the month were confined to producing 250 Model assemblies from low MWD/T plutonium from Redox and T Plants. Plutonium from the Purex Plant was processed in Task I of the 234-5 Building for the first time. This material behaved quite well chemically, and the yields were high. However, the radiation contained in this feed due to residual fission products was higher than normal, and the exposure rates to personnel handling

d. Isolation and Metal Fabrication (Continued)

the metal ranged from 1.8 to 8.7 R/hour. The lower values which were experienced towards month-end represents the improvement in decontamination which was made in the Purex Plant. The metal exhibiting the higher exposure rates was redissolved and recycled to the Redox Facility for further decontamination.

e. Purex

With the exception of an eight hour shutdown on February 3, due to plugging of the No. 1 acid concentrator overflow line, the extraction sections operated continuously at an average production rate of approximately 12 tons per day (capacity factor 1.44) until 6:00 P.M., February 20, when a plug in the gravity feed line from the plutonium stripper to the plutonium concentrator developed, forcing a plant shutdown. On February 22, during operations to unplug the concentrator feed line, a considerable portion of the west end of the pipe and operating gallery became grossly contaminated through inadvertent pressurization of the product receiver tank system in L Cell, forcing product into the gallery; consequently, the plant was down for the remainder of the month to carry out decontamination procedures, and it is expected that the shutdown will continue until the middle of March to bring the contamination under control.

During the operating period, precycle rates were increased to a capacity factor as high as 1.68 for short durations of time in order to maintain production rate equilibrium between extraction cycles. Although there was considerable improvement in product quality during the month, no material produced met fully the quality requirements for the UO₂ Plant. It was necessary; therefore, to rework uranium nitrate through the TBP process. Although most of the plutonium product produced during the month failed to meet gamma activity specifications and was reworked through the Redox Plant, the last five batches were in specification and were shipped to the Metal Fabrication Plant.

3. Special Operations

a. Plutonium Recovery

In the Z Plant, Hood 41 was employed during the first part of the month in the recovery of low MWD/T scrap metal for feed back to the RMA Line. It was later used for the dissolution of special high MWD/T alpha plutonium scraps belonging to the Research and Development Laboratory. At month-end, Hood 40 was starting on the recovery of low MWD/T scrap metals for feed back to the RMA Line.

DECLASSIFIED

a. Plutonium Recovery (Continued)

Cleanouts were started in the Recuplex Facility of the 234-5 Building on February 15, 1956. This equipment had been shut down in mid January following the gross contamination of an operator's hand as a result of contact with organic solvent which contained plutonium. To minimize contacts with these solvents which seriously corroded hood gloves numerous modifications to the equipment have been made.

4. Schedule Variance

Redox production exceeded forecast by 18%. A sustained operating rate of 10 was maintained during the first 25 days of the month to achieve this. Rework of Purex plutonium was carried on throughout the month in conjunction with the normal production schedule.

TBP production was 42.5 percent of commitment and the UO₃ Plant was 101 percent of commitment. Thirteen cars of UO₃ were shipped in February.

T Plant production was 158% of commitment.

Operations progressed routinely in both the 231 and 234-5 facilities of the Z Plant and production schedules were completed.

Purex exceeded production commitment by 64.5%.

B. Equipment Experience

1. Operating Continuity

Mechanical efficiency at Redox was 83%. Major causes of downtime were column flushing, replacement of the plutonium concentrator (L-3) steam chest and installing a new 2AF feed valve and rotameter assembly.

Second cycle lost 40 hours and first cycle lost 34 hours in the TBP Plant due mainly to mechanical failures and feed shortages early in the month.

In T Plant, mechanical and process difficulties were responsible for interrupting the normal continuity of operations, however, the plutonium commitment was met. Equipment failure and repair accounted for a total of 32 hours of lost production time.

In Z Plant no equipment failures which affected the continuity of operations were experienced during the month. Scheduled modifications for the Recuplex facility to increase safety factors of the operation prevented normal operating performance.

DECLASSIFIED

1. Operating Continuity (Continued)

In Purex, due to contamination problems all operations were suspended on February 20.

2. Inspection, Maintenance and Replacement

a. Cell Equipment Replacement - Redox

Jumpers were installed to split D-14 pot condensate from the D-14 cooler cooling water when it was found that if the condensate and cooling water were combined, a rather severe water hammer developed.

The 2-AF flow indicator failed early in the month probably due to a sticking bob in the rotameter. It was possible to continue operation until the scheduled shutdown for column flushing at which time this jumper was replaced.

In order to increase the general building capacity, which was limited by the rate at which organic could be pumped from the G-1 tank to O-1 tank, a new jumper was installed having a larger control valve. This plus the installation of a new G-1 pump appears to have increased the maximum flow attainable from 40 gallon per minute to approximately 70 gallons per minute.

The G-1 pump failed when an attempt was made to restart it following the shutdown for the G-1 to O-1 jumper installation.

The installation of a jumper to allow D-7 rework material to be jetted directly to H-4 was completed.

A new silver nitrate reactor was installed in C-3 as the old reactor had become too plugged for further use.

b. 60 T Crane - Redox

Decontamination is progressing on the crane with the field levels on right side of the bridge being reduced from 1500 mr to 800 mr general. Localized spots still are found to a maximum of 5 rad on the right bridge.

Both the right and left hand wrenches mechanically failed and were replaced with new wrenches.

c. Prototype Silica Gel Facility - Purex

Fabrication and installation of a prototype silica gel facility for treatment of off-standard uranium nitrate product was essentially completed by plant maintenance forces. Due to delays in receiving two centrifugal pumps and one agitator, a pump borrowed from spare parts and air sparger agitation have been provided to permit operation of the silica gel facility early in March. The pumps and agitator on order are expected in April.

DECLASSIFIEDd. Equipment Maintenance - Z Plant

Significant maintenance in the Z Plant included repairs on Task II and Task IV equipment. Repairs in Task II involved a furnace which developed a hole between the retort and the door flange as well as repairs of plugged jets and differential pressure indicators which had been corroded by contact with hydrofluoride acid. Maintenance work in Task IV included the replacement of heating elements on three of the four units. Two thermocouples and one furnace lift mechanism also required replacement. Other significant maintenance in the Z Plant included the completion of scheduled modifications in the Recuplex facility preparatory to resuming operations with an increased safety factor.

C. Improvement Experience1. Process Tests and Revisionsa. Iodine Emission1) Redox

No serious problems were encountered in the control of iodine emission during the period. The age of metal did not drop below 103 days. The individual caustic monitors have been installed on the off-gas lines and have been operated although certain operating difficulties are yet to be resolved before routine reliability is established.

2) T Plant

I^{131} emissions at T Plant continued at a low level due primarily to the increased age and the small amount of metal dissolved. During the period January 25 through February 23 a total of 27 tons of metal was dissolved with an average cooling time of 211 days and a minimum cooling time of 184 days. The average daily I^{131} emission during this same period was 0.003 curies.

3) Purex

Radio-iodine stack emissions on the order of one curie per day occurred on four occasions during the month. Using the present dissolver operating conditions, the off-gas heater exit temperature has ranged as low as 250 F. The following program is underway to level out the dissolving reaction rate and hence the heat load of the off-gas heater, thus minimizing emissions due to low off-gas temperatures to the silver reactors: 1) reduce the dissolver metal heel size; 2) use a less concentrated acid during the initial stage of dissolving;

DECLASSIFIED3) Purex (Continued)

and 3) leave the cooling water off the dissolver tower for the initial dissolving period. Evaluation of this program has not been completed. Work will continue to be expedited for the installation of radio-iodine in-line monitors.

b. Waste Scavenging

In-farm scavenging of stored TBP wastes at the 241-CR facility was continued. The third tank, which was processed in late January, was not suitable for ground disposal due to poor absorption of Sr^{90} and Cs^{137} in soil column tests. The contents of the tank will be re-sampled for analyses and additional soil column tests. If these tests are also unfavorable, it may be necessary to rework this tank.

2. Inventions and Discoveries

Personnel in the Separations Section engaged in work which might be expected to result in inventions or discoveries have reported that no inventions or discoveries were made during the period covered by this report.

D. Events Influencing Costs

In Redox, the LBX rate was reduced sufficiently to save about \$3,300 annually in essential material cost.

The Separations Section manufacturing cost for the month of February is expected to increase approximately 10% from the January level. This increase in costs is due primarily to the increased essential material and process freight costs associated with the higher level of production, as compared with January, achieved by Redox, Purex and UO_3 during the month.

E. Plant Development and Expansion1. Project Statusa. CA-513-A - Purex Facility

This project is approximately 99.99 percent complete. The principal items of work that remain to be completed are:

- 1) Repacking of two off-gas filters, which have been delayed by a sheetmetal union strike.
- 2) Modification of gamma in-line samplers to make them operable.
- 3) Clean up by Minor Construction forces of items related to the railroad tunnel extension.

DECLASSIFIED

HW-41702

DEL

a. CA-513-A - Purex Facility (Continued)

The Purex industrial burial garden was completed and accepted on February 14, 1956.

b. CA-513-E - Phase I Purex Expansion

This project is approximately 90 percent complete. Principal items remaining to be completed are iodine monitors on the dissolver off-gas systems, continuous samplers, absorptometer installation for final plutonium concentrator system, and tank farm circulation facilities. Essential equipment has still not been received to complete the absorptometer and gamma monitors. Temporary facilities will be used in order to place the gamma monitors in service in the near future. The pH monitors modifications are essentially completed and work is progressing satisfactorily. The pond and crib monitors have not been activated because of the railroad tunnel extension job and will be placed in service as soon as the lines can be thawed out.

The fixed price contractor installing the tank farm circulation facilities has overrun the scheduled completion date of February 10, 1956. Principal items arriving late were the 112 KVA transformer, instrument panelboard, and motor control center. Temporary facilities will be installed in place of the instrument panelboard so that limited operation of circulators for the 101 tank may be carried on.

Project Proposal, Revision No. 5, requesting a second remote crane has been approved by A.E.C. A maintenance platform to be located at the east end of the canyon is also included.

c. CG-598 - Purex Vacuum Acid Fractionator

This project is approximately 41 percent complete. Revision No. 2 of Project Proposal, requesting an increase of authorized funds to \$920,000, has been approved and a directive issued to General Electric February 3. Minor Construction has resumed work on this project.

A study of the TF-5 fractionator is underway as it is anticipated that a spare unit will be required approximately the same time that the vacuum fractionator is placed in service. The study will scope design modifications necessary to increase capacity in view of the present design capacity and future capacity forecasts.

d. CG-539 - Additional Waste Storage - 241-SX

Minor Construction has essentially stopped work awaiting delivery of liquid level reels and instrumentation.

d. OG-539 - Additional Waste Storage - 241-SX (Continued)

The fixed price contractor has completed outside electrical work with the exception of an emergency power line. Instrumentation, and building erection are complete. Two 40 HP compressors remain to be set and compressor piping remains to be installed.

e. OG-613 - UO₂ Expansion

Delays have continued in the procurement of the continuous calciners. As a result, Manufacturing and Engineering have agreed to revise the beneficial use date for three calciners from May 1, 1956 to June 1, 1956 and for the remaining three from May 1, 1956 to August 1, 1956. Continued delays in this project place additional hardships on existing facilities to meet interim commitments.

f. OG-621 - Redox Contamination Control

E Cell Ozonization: The safety aspects of ozone and the ozone generating system as installed in the Redox Building are being investigated by the Engineering Department. The hytor compressor, to provide oil free air for the ozone generators, has been received. Drawings for the installation of the compressor will be issued about February 29, 1956.

J-6 Precondenser: The precondenser is scheduled for delivery about April 1, 1956. Design is complete; fabrication of jumpers is 70% complete; and cold side work has been started. Completion date will be about May 1, 1956.

Canyon Wash-Down Facility: Work on this facility is progressing slowly. Scheduled completion date of this phase of the project is July 1, 1956.

g. OG-625 - 241-SY Tank Farm

The project detailed design is scheduled for approval by responsible departments in March 1956. The Project Proposal covering procurement and fabrication is scheduled for approval in April 1956.

h. OG-643 - Redox Capacity Increase, Phase III

Engineering has been requested to start preparation of Revision 2 of the project proposal. This revision will request funds for fabrication and installation of the equipment and services required to meet phase III rates. Design of this equipment is in progress.

DECLASSIFIED

DECLASSIFIED

1. CG-648 - Redox Auxiliary Iodine Removal and Nitric Acid Recovery Facility

Detail design is in progress. The project proposal for construction of the facility has been approved by the local A.E.C. and has been submitted to Washington A.E.C.

j. CG-644 - Tail End Silica Gel Treatment - Purex

Preliminary scoping of silica gel tail end treatment for Purex has been completed and a project proposal is being prepared. A silica gel prototype unit has been installed to service the Purex facility until this unit is available. Considering capacity, safety, and economics of operating this prototype unit, effort will be directed toward completion of this project within a reasonable schedule.

2. Plant Engineering

a. Maintenance Programs

The major portion of the Z Plant equipment lists have been completed and checked prior to typing the Preventive Maintenance Kardex file, and equipment data card information has been accumulated for most of the mechanical and instrument items. In Purex the major portion of the establishment of maintenance procedures and frequencies in preparation for issuance of inspectors cards is complete. Initial operation of the system is scheduled for March. Guidance and counseling of the Purex and Z Plant Sub-Section in establishing Preventive Maintenance Programs was continued.

b. Cost Reduction - 200-W Laundry

With the assistance of the representatives of three laundry machinery companies, seven industrial laundries in the San Francisco area were visited to observe and record the operation of automatic laundry equipment. This information including 16 mm movies of the loading and unloading operation is being evaluated to determine that equipment which will best suit the needs of the HAPO laundry.

c. Maintenance of Standards

An essential materials standard which is based on the revised chemical flowsheet for the 234-5 operation was issued. Calculations on the Purex Steam Standard were completed.

The time studies of the operations on the 234-5 RM Line have been completed. A model which includes recycle ratios, manpower and equipment efficiencies has been developed to calculate manpower requirements for the Operations Unit.

d. Engineering Assistance**DECLASSIFIED**1) Noise Control

A survey outlining the over tolerance noise level locations in the Purax facility has been completed. Steps are underway to devise means of correction. As an interim measure, the chairman of the Manufacturing Department Noise Committee has requested the Safety Department to include in Safety Bulletin E-4 the following locations in the Purax facility to be listed as requiring hearing protection: 1) Pipe and Operating Gallery, 2) PRV station at east end of P & O gallery, 3) compressor room, 4) process blower room, 5) service blower room, and 6) sample gallery in vicinity of sample pumps.

2) 105-B Ventilation

A complete preliminary survey was made to determine inadequacies in the 105-B Building ventilation system so that corrective action can be taken. This is the first major job performed outside of the Separations Section by the Ventilation Balance Group.

3) Design and Drafting

Progress continues on the over-all as-built program. Items completed during the period include: 202-A pump and trap pits; 224-U EBI evaporator insulation; 221-U cell diagrams; 202-A car puller revisions; and 221-B trench diagram revisions.

Designs completed include: 284-W coal car shakeout support; 202-S ultrasonic cleaning facility; and 2101-M electrical shop beam support.

F. Reports Issued1. Routine

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-41770	Separations Section Redox Plant Sub-Section Monthly Report - February 1956	C.T. Groswith
HW-41789	Separations Section Metal Recovery Sub-Section Monthly Report - February 1956	T. Prudich
HW-41726	Separations Section T Plant Sub-Section Monthly Report - February 1956	C.B. Foster
HW-41729	Separations Section Z Plant Sub-Section Monthly Report - February 1956	W.N. Mobley
HW-41788	Separations Section Radiation Monitoring Sub-Section Monthly Report - February 1956	A.R. Keene

DECLASSIFIED

1. Routine (Continued)

<u>Number</u>	<u>Subject</u>	<u>Author</u>
HW-41720	Separations Section Analytical Control Sub-Section Monthly Report - February 1956	L.M. Knights
HW-41738	Separations Section Projects & Personnel Development Sub-Section Monthly Report February 1956	O.V. Smiset
Official Use Only	Separations Section Power and Maintenance Sub-Section Monthly Report February 1956	C.P. Cabell
HW-41758	Separations Section Purex Sub-Section Monthly Report - February 1956	V.R. Chapman
HW-41317	Essential Materials Consumption for T Plant - January, 1956	M.A. Thress
HW-41318	Essential Materials Consumption for TBP Plant, January, 1956	M.A. Thress
HW-41319	Essential Materials Consumption for Redox Plant, January, 1956	M.A. Thress
HW-41321	Essential Materials Area Report to Cost and Purchasing, January 1 through January 31, 1956	M.A. Thress
HW-41320	Essential Materials Planning-February 1 through February 29, 1956	D.E. Peterson
HW-41038	Separations Section Waste Status Summary for January 1956	D.E. Peterson
HW-41220 RD	TBP - UO ₃ Buildings Production Schedule for February 1956	H.F. Tew
HW-41219 RD	221-224-T Buildings Production Schedule for February 1956	H.F. Tew
HW-41218 RD	202-S Building Production Schedule for February 1956	H.F. Tew
HW-41453 RD	202-S Building Production Schedule for February, 1956 (Revised)	H.F. Tew
HW-41221 RD	Z Plant Production Schedule for February 1956	H.F. Tew
HW-41490 RD	234-5 Building Production Schedule for February 1956 (Revised)	H.F. Tew
HW-41222 RD	Purex Plant Production Schedule for February 1956	H.F. Tew
HW-41454 RD	Purex Plant Production Schedule for February, 1956 (Revised)	H.F. Tew
HW-41328 RD	Six-Month Goal Forecast - February 1956	H.F. Tew
None	Monthly Value of Tools Purchased by Reason	A.H. Godfrey
None	Monthly Reconciliation of Overtime Lunch Account, 200 East Area	A.H. Godfrey
None	Monthly Reconciliation of Overtime Lunch Account, 200 West Area	A.H. Godfrey

DECLASSIFIED1. Routine (Continued)

<u>Number</u>	<u>Subject</u>	<u>Author</u>
None	Status of Projects, Informal Requests, Budget Items - February 1, 1956	V.D. Rouse
None	Space Occupancy Report for 200 Areas - February, 1956	V.D. Rouse

2. Non-Routine

None	Trip Report - Machine Tool Inspection and Procurement, Portsmouth, Ohio, February 7-10, 1956	V.D. Rouse
HW-41203 RD	Essential Material Standard for T Plant	R.H. Silletto
HW-41204	Essential Material Standard for the Redox Plant	R.H. Silletto
None	Analytical Service Standard for the Redox Plant	R.H. Silletto
None	Janitorial Study for Purex Plant	M. Pociluyko
HW-41646	Radiation Incident, No. 101-C	R.N. Donelson
HW-41701	Radiation Incident, No. 573-C	R.N. Donelson
HW-41520	Purex Plant Process Control (2-1-56 through 2-15-56)	C.R. Anderson
HW-41250	Process Control - Purex Plant February 1, 1956	C.R. Anderson

III. PERSONNELA. Organization

C. T. Groswith, Superintendent T Plant Sub-Section, assumed duties as Superintendent Redox Plant Sub-Section, replacing R. T. Jessen who was transferred to Reactor Section in January. The position, Superintendent T Plant Sub-Section will remain vacant.

B. Force Summary

	<u>Start of Month</u>	<u>End of Month</u>	<u>Net Change</u>
Section General	1	1	0
Redox Plant Sub-Section	220	222	+2
Metal Recovery Plant Sub-Section	246	247	+1
Z Plant Sub-Section	182	179	-3
T Plant Sub-Section	125	110	-15
Purex Plant Sub-Section	292	276	-16
Power & Maintenance Sub-Section	308	318	+10
Projects & Pers. Dev. Sub-Section	58	57	-1
Analytical Control Sub-Section	229	229	0
Radiation Monitoring Sub-Section	162	160	-2
Section Total	1823	1799	-24

DECLASSIFIED

B. Safety

There were no disabling injuries incurred by Separations Section personnel during the month of February.

C. Radiation Experience

A severe blowback of plutonium contamination into the Purex P & O gallery causing plutonium deposition in a chief operator and causing a plant shutdown of several weeks for decontamination occurred on February 22. The gross contamination of greater than 10^6 d/m Pu was deposited on all horizontal surfaces in an 80 foot long section of the P & O gallery. Low level contamination was exhausted outside the building on the R cell roof blocks through the unfiltered exhausters. Other than this contamination on the R cell roof the only other contamination escaping outside the building was that discharged to the chemical drain header from the P & O gallery floor. As much as 25 grams of Pu may have been discharged to the chemical drain header. The concentration in the swamp water east of the Purex Plant is approximately 10^{-4} uc Pu/cc (about 100 times the permissible limit for drinking water). At month's end extensive decontamination efforts were in progress.

A technical graduate in the Purex Laboratory may have received a localized dose to the skin up to 2.7 rads when coverall contamination of 130 mrad/hr went undetected for an undetermined time up to 3 days.

Decontamination of the hand of the Utility Operator, who was involved in the Recuplex incident in January, was completed. Internal deposition was estimated to be less than 5%.

Iodine emission totalled 17.1 curies from all plants; approximately 5 curies from Purex and 12 curies from Redox.

D. Personnel Activities

1. Programs

During the month the training program activities were as follows:

<u>Program</u>	<u>Attendance</u>
For Exempt Roll:	
Information on Time Cards	15
For Non-Exempt Roll:	
GE Selection Program	4 (4 Oper.)
Purex Film	0
Safety Accident Prevention Training	12
Res. of a Supv. and Job Relations Dev.	7
Pre-Supervisor Training	35

2. Reduction of Force - Separations Section

As of February 29 the complement of the Section totalled 1799 people. This is a net reduction of 24 during the month resulting from 29 removals and 5 additions to the payroll. Transfers to other Sections and Departments accounted for 16 people as follows: 7 Utility Operators, 4 Craftsmen, 1 RMU, 1 Analytical, and 3 exempt. Removals from payroll totalled 13 people as follows: 8 illness, 5 resignations. Two people transferred into the Section: 1 clerical, 1 Utility Operator. Three non-exempt were reactivated.

3. Visitations

R. A. Kennedy visited the Byron-Jackson Pump Company at Los Angeles for the purpose of expediting delivery of TBP Plant slurry pumps.

V. D. Rouse spent February 7 through 10 on a trip to Portsmouth, Ohio inspecting excess machine tools for possible procurement for HAPO.

R. E. Toczek was on a recruiting trip February 19 through 29, visiting schools in Oklahoma, Arkansas and Kansas.

P. J. Norderhus spent the entire month in Schenectady attending a six-weeks MTS course.

On February 13 and 14, R. H. Silletto and B. B. Evans visited seven industrial laundries in the San Francisco area to inspect and evaluate the operation of automatic laundry machinery.

John Kosaftis, service representative of the Applied Research Laboratories of Pasadena, California, spent February 16 and 17 in the 234-5 Laboratory checking and improving operation of the Emission Spectrograph.

Messrs. R. Roeloffs and C. Anderson of the Vitro Corporation visited Sub-Section personnel and the laboratories this month to study the operation of the Quality Control Program and methods for measuring SS materials.

DECLASSIFIED

DECLASSIFIED

NW-41702 DEL

March 7, 1956

ELECTRICAL UTILITY SECTION

MONTHLY REPORT

February, 1956

I. RESPONSIBILITY

There were no changes in Section responsibility.

II. ACHIEVEMENT

A. Operating Experience

Power Statistics (See last page for details)

Plant Contract

Probable time of February Peak . . . 9:30 - 10:00 a.m., February 7, 1956	
Telemetered peak for February	182,000
Probable Billing Demand for February	196,000
Probable energy consumption for February	111,700
Actual BPA Metered Demand for January.	178,617 KW
Actual Billing Demand for January.	196,000 KW
Actual energy consumption for January.	106,235 MWH
Average monthly energy consumption-7 months of	
Fiscal Year '56	108,485 MWH
Cost of purchased electricity for January.	\$286,466
Actual cost of purchased electricity for 7 months	
of Fiscal Year '56.	\$1,886,285

* * * *

Upon four occasions during the first half of the month, it was necessary for line crews to manually de-ice the 107 basins control and power lines.

* * * *

DECLASSIFIED

HW-41702

A series of momentary surges occurred on the 230 kv system around 9:30 a.m., February 12 due to icing on BPA's Columbia-Covington line. Other momentary surges occurred on February 14 and 27 due to trouble at the BPA Midway substation and on the Bonneville-Oregon City line. None of these incidents caused any adverse effects on plant production.

B. Equipment Experience

Chemical laboratory tests and d.c. analyzer tests on corroded 13.8 kv underground feeder cables have revealed that the damage, reported last month, is not severe and replacement will not be necessary. However, more frequent inspections and tests for accelerated deterioration will be made in the future.

During the 100-KE shut down on February 20, line crews inspected the structure, fittings, and lines on the eleven steel towers of the east 230 KV tap line. This was the first inspection of the line since construction and except for a few loose bolts, the line was in good condition. Another crew inspected crossed spans of static wire over the 100-KE substation which were rubbing slightly and these were re-sagged with 18 inch clearance.

D. Events Influencing Costs

Projects under \$500,000

Accomplishment of work contemplated by the budget item for placing the 107 Basin control and power lines underground will relieve a source of considerable trouble for us. During the past three months, we have expended over 500 man hours in manually de-icing of the lines.

Overtime hours expended were approximately 1.2 per cent of the total regular hours worked.

Attendance for the month was 98.32 per cent.

DECLASSIFIED

HW-41702

DEL

E. Plant Development and Expansion

CA-586: The contractor constructing the new 230 KV tap line has erected eighteen towers and strung and sagged the cable. Two towers remain to be erected in the 100-K Area, one at the terminal near Hanford, and one to be assembled near Hanford for erection by this Section's forces.

BPA's contractor, Parker-Schram Construction, is working the Midway terminal making line and equipment re-arrangements. Their scheduled completion date is April 1 and we have begun making arrangements with the Reactor Section for an outage on the No. 1 Hanford 230 KV line at a time necessitating a minimum cut back of production. The tentative date is April 3.

* * * *

CG-558: All new switchgear has been installed in the 151-B substation and additional secondary conductor from the No. 2 transformer has been tied into the 13.8 KV bus. This allows full utilization of the transformer's 31,250 kva capacity.

* * * *

The six-pole structure of the 13.8/2.4 KV substation serving the 181-D Building will be eliminated through a change in the 13.8 KV cabling between the two transformers and the new terminal structure being installed on CG-558. Section engineers following Construction, requested that the transformer cabling be extended underground to the new terminal structure rather than rise to a terminus on the old structure. The old structure was scheduled for replacement in 1958 at a cost of \$2,000.

III. ORGANIZATION AND PERSONNEL

A. Organization

No changes in structure or nomenclature.

B. Force Summary

	Beginning	Ending	Net
Exempt Personnel	16	16	0
Dispatchers	5	5	0
Electricians	11	11	0
Linemen	22	22	0
Substation Operators	32	31	-1
Secretary	2	1	-1
Stenographer	1	1	0
Clerks	2	2	0
Draftsman	1	1	0
	<u>92</u>	<u>90</u>	<u>-2</u>

DECLASSIFIED

HW-21702

DEL

C. Safety Experience

Six medical treatment injuries were reported during the month.

D. Radiation Experience

No incidents were reported during the month.

E. Personnel Activities

The construction film of the Purex facility was viewed by Section personnel as an item of the monthly informative meeting on February 16.

* * * *

The first business conference meeting for exempt personnel was held February 3. W. J. Dowis spoke to Section members and guests upon the future possible applications of atomic energy in power production.

ELECTRICAL UTILITY SECTION

O Mageehon:btz

DECLASSIFIED

HW41702 DEL

POWER STATISTICS
ELECTRICAL UTILITY SECTION
FOR MONTH ENDING FEBRUARY 29, 1956

696 hours

	ENERGY - MW HRS.		MAXIMUM DEMAND-KW		LOAD FACTOR-%	
	Last Month	This Month	Last Month	This Month	Last Month	This Month
230 KV System						
A-2 Out (100-B)	23650	24660	52400	51400	60.7	68.9
A-4 Out (100-D)	15000	13830	27200	28300	74.1	70.2
A-5 Out (100-H)	8830	8770	15900	15900	74.6	79.2
A-6 Out (100-F)	6590	6000	14400	14300	61.5	60.3
A-7 Out (100-KW)	19680	23424	35500	41000	74.5	82.1
A-8 Out (200 Area)	7010	7020	10950	11000	86.0	91.7
A-9 Out (100-KE)	19776	22800	38000	38500	69.9	85.1
TOTAL OUT	100536	106504	194350*	200400*	--	--
MIDWAY IN	102730	108860	172800.	178400	79.9	87.7
115 KV System (300 Area)						
BB3-S4 Out	2632	2472	4640	4640	76.2	76.5
115-66 KV System						
B7-S10 Out (W. Bluffs)	366	339	855	810	57.5	60.1
Hanford Out (7200 V.)	48	48	--	--	--	--
Hanford In	388	377	1200	1100	43.5	49.2
Project Total In	105750	111709	178640*	184140*	--	--

* Denotes Non-Coincidental Demand

Average Power Factor - 230 KV System 87.0

4W-41702-DEL

MANUFACTURING DEPARTMENT
PURCHASING AND STORES SECTION
MONTHLY REPORT FEBRUARY, 1956

I Responsibility No change

II Achievement

	<u>STATISTICS</u>			
	<u>December</u>	<u>January</u>	<u>February</u>	<u>FY 1956 Average</u>
<u>Purchasing</u>				
Emergency requisitions rec'd	477	401	370	407
Average per day	22.7	19.1	17.6	19.4
Purchase orders placed				
Number	2,147	2,693	3,051	2,403
Value	\$ 1,501,619	\$ 2,555,355	\$ 2,120,561	\$ 2,052,214
Purchase order alterations				
Number	294	281	291	271
Value	\$ 177,283	\$ 349,652	\$ 325,801	\$ 299,250
<u>Stores</u>				
General Supplies				
No. of store orders	36,185	27,458	32,470	28,921
Value of issues	\$ 357,942	\$ 287,624	\$ 323,727	\$ 306,396
Spare Parts				
No. of store orders	418	1,855	2,198	1,486
Value of issues	\$ 97,152	\$ 97,225	\$ 203,725	\$ 120,034
<u>Traffic</u>				
Savings freight bill audit	2,437	428	677	1,784
No. freight bills approved	1,714	1,714	1,753	1,579
Amount	\$ 293,263	\$ 300,529	\$ 323,107	\$ 288,215
Carload shipments received	932	889	968	865
Tonnage report				
Tons rec'd. by common carrier	58,715	58,122	63,426	55,434
Total cost	\$ 318,000	\$ 322,163	\$ 351,247	\$ 313,242
Average cost per ton	\$ 5.416	\$ 5.543	\$ 5.538	\$ 5.703

In order to acquaint the field with some of the problems and technicalities which bear upon the purchasing activity a series of Purchasing Information Memos is being sent to all requisitioners. These memos cover such subjects as lead times, drawings, emergency requisitions and organizational functions.

Harvey Aluminum Company has been authorized to complete the balance of approximately 96,000 caps on their experimental order. Harvey asked for and received an extension of approximately four months time to isolate their screw machine and extrusion presses, in order to insure cans free of metal contamination. They have agreed to ship an additional 4,000 cans for inspection and test after the plant facilities have been moved.

II Achievement (Cont.)

Eight carloads of coal tar enameled steel pipe were received in a damaged condition. Enamel was peeling from the pipe on three cars and the pipe on five cars was damaged by abrasion due to movement on the cars during transit. Since the contract called for delivery F.O.B. cars, Richland, the vendor was convinced through negotiations that he should accept full responsibility for the pipe. Three cars of pipe were shipped to Portland, Oregon for repair. On the remaining five cars a lump sum settlement was negotiated to cover cost of repairs to be performed in the field.

Continued setbacks in delivery promised for a fork-lift truck on order HWC-13671 made it necessary to insist on a liquidated damages provision of \$20 per day for each day shipment was delayed beyond February 23, 1956. Shipment was made on February 21, 1956.

Separations Section has asked for Sodium Nitrate that is practically void of iodine. This Sodium Nitrate will be used at approximately 75 tons per month and will cost some \$750 per month more than Sodium Nitrate received from Chile. However, approximately 25,000 lbs. of Chilean Nitrate will continue to be used per month in the Metal Preparations Section.

By the use of GSA and GE contracts, decreased frequency of procurement on the following items was effected. Previously these items were ordered every two months.

<u>Item</u>	<u>Period</u>
Gasoline	4 months
Burner fuel No. 5	6 months
50 Cetane fuel	6 months
Diesel fuel	6 months
Recapped tires	12 months
Safety shoes	12 months

Increased usage of Federal Sources of Supply is beginning to effect economies in procurement which were difficult to take advantage of prior to the company's assumption of responsibility for procurement from this supply source. Typical examples of some of these are as follows:

Carbon tetrachloride has previously been purchased from commercial sources under our specifications. The users agreed to accept the Federal specification stock which was available from GSA depot in Seattle. In addition to reducing the number of purchase orders placed with two ordering points, a savings of \$11.09 per 55-gal. drum was effected, for an estimated annual savings of \$1198.

Permacel tape was previously purchased on the open market. Since there is a government contract for orders placed with the Denver, Colorado office of the GSA, orders are being placed with that office for tape at a price savings of approximately \$1.15 per roll. It is estimated that this will result in an annual savings of \$2,735.

Group 2 automotive batteries had been purchased on the open market. After manufacturer contact and field discussion, it was agreed that certain batteries now on Government contract would serve the purpose. Prices had been \$12.22 to \$12.87 each, commercially. Under the contract they were bought for \$9.10 each. It is estimated this will result in annual savings of \$1,010.

II Achievement (Cont.)

McKesson & Robbins Co., Portland, Ore., has accepted a price agreement which permits use of Government scheduled prices which are less than had previously been paid for various manufacturer's items. In addition the prices on standard items ordinarily purchased from them are reduced. The savings on these items will vary between 5% and 20% and it is estimated that the number of purchase orders required will be reduced by 10 to 15 per month.

Contracts executed during month

RO-2, Mod. 1

Dated: September 14, 1954
Seller: Republic Coal Company
Material: Steam Coal
Quantity: Not to exceed 805,000 net tons
Term: October 1, 1954 - June 30, 1957
Price: \$6,494,000.00
Mod. 1 - Change in specifications and price.

RO-21

Seller: International Shoe Company
Material: Safety Shoes
Quantity: Maximum 2,480 pairs - Minimum 1,240 pairs
Term: January 1, 1956 - December 31, 1956
Price: Varies from \$6.75 to \$10.67 pair, f.o.b. Buyer's Plant Richland.

RO-22

Seller: LeHigh Safety Shoe Company, Inc.
Material: Safety Shoes
Quantity: 1,600 pairs, minimum 800 pairs
Term: January 1, 1956 - December 31, 1956
Price: Price varies from \$8.47 to \$8.62 per pair.

RO-23

Seller: Hooker Electrochemical Company
Material: Liquid Chlorine
Quantity: Not less than 325,000 nor more than 1,300,000 pounds in tank cars. Not less than 300,000 nor more than 1,650,000 pounds in one-ton containers. Not less than 6,250 nor more than 45,000 pounds in cylinders.
Term: November 1, 1955 - October 31, 1956
Price: \$970,275.00 (\$57.00 per ton; \$67.00 per ton and \$.11 per pound f.o.b. Tacoma, Washington)

G-64, Mod. 1

Dated: June 27, 1955
Seller: Recordak Corporation
Services: Microfilming images
Quantity: 650,000 microfilm images
Term: February 19, 1956
Price: \$5.40 per thousand images
Mod. 1 - Increased quantity to approx. 1,330,500 images.

SA-1

Seller: W. A. Palmer Films, Inc.
Service: Motion picture editing, processing and finishing
Quantity: Minimum of 10,000', maximum of 50,000'
Price: \$33,594.36
Term: 12 months after notice to proceed

II Achievement (Cont.)

SA-3

Seller: General Telephone Directory Company
Service: Printing of Richland telephone directory
Quantity: 3 editions of 13,000 copies each
Term: January 1, 1956 - June 30, 1958
Price: \$36,000.00 to be paid to General Electric Company

L-1, Mod. 2

Dated: November 15, 1954
Lessee: Northwest Utilities Group
Service: Rental of Office Space
Term: November 30, 1954 and continues until terminated
Price: \$112.50 per month paid to General Electric
Mod. 2 change in location of office space

Approximately 150 pieces of automotive equipment will be offered at auction on April 23, 1956. This will be the first sale conducted in the name of the General Electric Company in accordance with the agreement between the Company and the Commission pertaining to the disposal of all surplus, salvage and scrap generated at HAPO.

Delivery of material and equipment for Minor Construction was suspended on February 20th following a strike called by employees of J. A. Jones and Co. Receipts of material and equipment consigned to Minor Construction were stored in the 101 Building at Hanford. On February 27th a settlement of the strike was announced. It was felt that Minor Construction forces could take possession of the stored material at the 101 Building and with their forces move it to the desired construction location. However, since this action might jeopardize the delicate working arrangement it has been requested that operations forces move the material and equipment to the construction warehouse. The cost of double handling will be charged directly to Minor Construction.

Larger than usual shipments of material from General Services Administration were received. This increase was due to advance buying necessitated by the close-down of the GSA Seattle warehouse during the change of warehouse location.

Although the need for additional spare parts warehouse space at 2101 Building is not critical at this time, additional space may be required in the future in order to carry out some of the warehousing programs contemplated. Therefore, the 200 Area landlord has been requested to reserve 12,000 sq. ft. of space, presently occupied by Minor Construction and not to release it for other use without first consulting Stores.

III Organization & Personnel

Force Summary

Component	1-31-56			2-29-56			Change		
	Ex.	N.Ex.	T	Ex.	N.Ex.	T	Ex.	N.Ex.	T
General	2	2	4	2	2	4	-	-	-
Contract Unit	2	2	4	2	2	4	-	-	-
Traffic	3	6	9	3	6	9	-	-	-
Purchasing Sub-Section	44	65	109	44	65	109	-	-	-
Stores Sub-Section	12	158	170	12	157	169	-	(1)	(1)
	63	233	296	63	232	295	-	(1)	(1)

III Organization & Personnel (Cont.)

Safety Experience

Four medical treatment injuries were reported.

Fourteen safety and security meetings were held with a total of 286 employees attending.

[REDACTED]
TRANSPORTATION SECTION
MONTHLY REPORT
February 1956

HW-41702-De/

Transportation Section personnel forces increased from 490 to 491 by two new hires, two transfers in, one reactivation - personal illness, two terminations, and two transfers out.

Adverse weather conditions were prevalent throughout the month involving low temperatures with snow, ice, and rain. No major transportation delays or operating difficulties were experienced, but normal work has suffered because of the large amounts of time devoted to weather demands.

Transportation Section gross expenditures for the first seven months of FY 1956 totaled \$2,389,624 which is an increase of \$23,500 or 0.99% over FY 1955. Fiscal year to date costs are under the budget by \$23,457 or 0.97%. The following indicates comparative costs by major service functions:

<u>Function</u>	<u>FY 1956</u> <u>1st 7 mos.</u>	<u>FY 1955</u> <u>1st 7 mos.</u>	<u>% of</u> <u>Variance</u>
Railroad	\$ 442,685	\$ 454,638	- 2.63 %
Plant Bus	832,785	780,642	+ 6.68 %
Heavy Equipment Maintenance	346,154	327,154	+ 5.81 %
Light Equipment Maintenance	355,159	389,367	- 8.79 %
Road Maintenance	119,738	71,397	+ 67.71 %

Listed below are unit cost statistics for the first seven months compared with the performance bogeys for FY 1956 and FY 1955 actual:

	<u>FY 1956</u> <u>1st 7 mos.</u>	<u>FY 1956</u> <u>Bogey</u>	<u>FY 1955</u> <u>Actual</u>
<u>Railroad</u>			
Cost per car handled - Commercial	\$ 32.32	\$ 29.73	\$ 31.46
Process	272.79	232.40	241.89
Average	55.15	52.34	52.97
<u>Plant Bus</u>			
Cost per mile - Operating	.3958	.4173	.4043
Maintenance	.1336	.1281	.1208
Total	.5294	.5454	.5311
<u>Light Equipment</u>			
Cost per mile - Maintenance	.0621	.0689	.0614
<u>Road Maintenance</u>			
Cost per mile - Yearly	423.01	317.74	250.87
(Primary roads based on 20' roadway seal coating not included)			
Seal coating - per square yard for surfaced areas	.0905	.1108	.1134
<u>Track Maintenance</u>			
Cost per mile	2,576.40	2,577.18	2,690.82

DECLASSIFIED

Transportation Section

DECLASSIFIED

Budgetary data for the last half of FY 1956, FY 1957, and FY 1958 have been submitted on personnel, overtime, materials, overhead accounts, work order charges, civil defense expenditures, construction projects, expense projects, capital work orders, shop equipment, railroad cars, landlord costs for the 600 Area and the Consolidated Transportation Facility, office furniture, machines, and equipment.

Transportation Section representatives inspected excess equipment at Portsmouth, Ohio for the purpose of upgrading like HAP0 equipment. Arrangements have been made to obtain 66 units of which 50 are electrically driven welders. These 1953 model welders will replace 1942-1945 models. Not as much heavy equipment was secured as planned since a number of the vehicles had been withdrawn from the excess listing.

Development of the Automotive and Heavy Mobile Equipment Budgets for FY 1957 and FY 1958 has been delayed pending information from the Commission relative to the availability of equipment from the disposal of the Community. Considerable attention has been given to studying heavy construction equipment requirements from a long range point of view. It is contemplated that future replacements will be largely confined to new units, now that the left-over supply of equipment from over-all AEC construction programs is about exhausted. Replacements in the past have been almost entirely through upgrade which provided a substantial savings in capital expenditures although maintenance costs have frequently been greater and units received have not always been of the desired type to produce the most efficient performance.

Scope and timetable for the HOO Reserve Construction Equipment Pool are still in an undeveloped state although there is a general opinion that this work will not materialize to the degree that had been indicated. Several units now in pool status are beyond economical repair and upgrade replacements do not seem to be available as evidenced by the recent survey at Portsmouth, Ohio. Budget estimates at present do not provide anything in the way of manpower or materials for this program. The Commission is expected to indicate probable requirements following the completion and study of repair estimates by individual units now in progress.

Considerable work has taken place relative to the recommendations on Disabling Injury 56-115 which occurred on January 12 when locomotive 39-3731 and pickup truck 1C-14634 collided at a railroad crossing in the vicinity of the 100-K Area. Requisitions have been issued for dual horns and oscillating lights for each locomotive. This is the most up-to-date equipment available. It is being expedited for installation at the earliest possible date. The zoning of thirty-four railroad crossings is awaiting arrival of material and suitable weather conditions. A study as to the feasibility of installing automatic signals at thirty-four railroad crossings has been completed and is to be reviewed by the Central Safety Council on March 7. The estimated cost for this project is \$360,000.

Information developed for the Transportation Section Business Review has been disseminated to Section personnel through a series of thirteen meetings. Special emphasis was placed on the safety program and the over-all response exceeded expectations. The employees seemed to be genuinely interested in knowing more about the business from a section-wide standpoint. It is believed that this will foster communications and result in greater understanding of conditions and problems as they arise.

Transportation Section

DECLASSIFIED

The Auditing Section completed the annual audit of Motor Pool Operations. The report stated that the activities audited were satisfactory. Plans have been made to accomplish the recommended actions.

The annual physical inventory on automotive and heavy equipment parts, railway equipment parts, and antifreeze disclosed an over-all shortage of \$498 or 1.3% on disbursements of \$39,775 since the previous inventory.

Arrangements have been completed for the disposition of railway equipment parts at Riverland in accordance with recommendations following the annual physical inventory.

Inventory balances at 1-31-56 for Motor Vehicle Parts and Heavy Mobile and Construction Equipment Parts were higher than expected due to inventory adjustments of \$13,287 from the annual physical inventory in November 1955. The inventory balances have been understated for several months largely due to improper bookings from construction at 50%. The timing of these inventory adjustments presents a problem in the attainment of the annual goals which were based on December balances. Stock record cards are being screened for overstocking and obsolescence. Approximately 1,850 line items have been earmarked for excess so far with a total value of about \$12,000.

The transfer of 8.354 miles of temporary railroad trackage from the Commission into the Plant Railroad System has been accomplished at the present day appraised value of \$139,334.15 with an equal amount set up in the reserve account. The system now totals 158 miles, of which three miles are in inactive status. The increase in active mileage will benefit unit costs without any appreciable change in total maintenance expenditures. Future plans call for dismantling the inactive trackage and using these materials in programmed annual relays at a marked saving over market prices.

Completed a study on bus maintenance and servicing operations for comparison with yardsticks adopted by the American Transit Association as published in the Commercial Car Journal. This analysis indicated that our efficiency ratings are equal to the top rankings of the twenty-eight companies represented. An outstanding example is that only four of the twenty-eight companies are below the adopted yardstick of 18.00 equivalent man-hours/1,000 miles for maintenance, repair, and overhaul operations whereas we are expending only 14.10 man-hours. The twenty-eight companies range from a low of 14.36 to a high of 33.70 and an average of 22.03 man-hours. This study measures work output only and is not influenced by differences in wage rates, overhead costs, and accounting practices which are often found in money comparisons thereby tending to make them less meaningful.

The project proposal for a Transportation Change House Facility at the 275-W Building, 200-West Area, will be ready for approval about March 1.

Commercial rail traffic during February increased 16% over January due to higher coal receipts. The following recapitulation indicates the distribution of commercial cars handled:

DECLASSIFIED

<u>Carload Movement</u>	-	<u>Loads In</u>	<u>Empties In</u>	<u>Loads Out</u>	<u>Empties Out</u>
General Electric Company		1032	20	22	1029
L. H. Hoffman Co.		2	0	0	3
E. P. Irwin		2	0	0	0
Morrison-Knudsen		1	0	0	0
U. S. Army		7	0	0	7
		<u>1044</u>	<u>20</u>	<u>22</u>	<u>1039</u>

Railroad process service during February increased 157% over January following below normal activity in recent months due to production difficulties. Loaded cars totaled 219 which is the highest of record. The problem of delay in unloading, cleaning, and releasing cask cars was more acute with the heavier work load. In addition, switching was required at the Purex Facility on a recurring basis due to the car mover being frequently disabled.

Railroad car movements consisting of process, commercial, and special service totaled 2635 in February compared to 2278 in January.

Locomotive 39-3719 was returned to service on February 9 after having the No. 2 diesel engine overhauled.

Maintenance of railroad trackage and associated activities required 6,884 man-hours during February. This included approximately 1,535 man-hours for snow removal in keeping grade crossings and switches in usable condition.

The Plant Bus System transported 4% more passengers in February than in January. The following recapitulation indicates the volume of service rendered:

Total Passengers	190,257
Revenue - Bus Fares	\$ 9,512.94
Earnings - Transit Advertising (January)	\$ 144.76
Bus Trips	7,346
Bus Miles - Passenger Carrying	230,988

The Richland Bus System transported 24% more passengers in February than in January due to differences in the reporting periods and weather conditions. The following recapitulation indicates the volume of service rendered:

Total Passengers - Including Transfers	18,146
Revenue - Bus Fares	\$ 927.62
Earnings - Transit Advertising (January)	\$ 6.56
Bus Trips	1,113
Bus Miles - Passenger Carrying	5,899

Special transportation was furnished for Ronald Reagan and the Bio-Medical Program Directors for their recent visitations.

Off Plant chauffeured automobile trips (Company business and/or official visitors) totaled 294 which were furnished to the following locations:

Transportation Section

DECLASSIFIED

Benton City, Washington	13
Grandview, Washington	2
Hinkle, Oregon	13
Kennewick, Washington	75
Pasco, Washington	116
Pendleton, Oregon	32
Portland, Oregon	2
Prosser, Washington	9
Richland "Y", Washington	3
Spokane, Washington	2
Sunnyside, Washington	7
West Richland, Washington	12
Yakima, Washington	7
Pullman, Washington	1

The following tabulation indicates in gallons the volume of fuel distribution during February:

	<u>Gasoline</u>	<u>Diesel Fuel</u>	<u>50 Cetane</u>	<u>Kerosene</u>	<u>White Gas</u>
Stock at Start of Month	62,500	16,235	10,050	3,258	277
Received During Month	101,608	24,400	40,988	4,960	0
Disbursed During Month	108,233	20,215	39,838	4,672	27
Stock at End of Month	55,875	20,420	11,200	3,546	250

The following tabulation indicates the volume of equipment maintenance activities during February by types of service and number of jobs:

Motor Overhauls	55
Class A Inspections and Repairs	93
Class B Inspections and Lubrications	1137
Weekly Inspections - Fuel Trucks and Off Plant Vehicles	99
Semimonthly Inspections - Buses	241
Monthly Inspections - Railroad Rolling Stock	4
Front End Alignment and Wheel Balance	69
Routine Maintenance Repairs and Service Calls	2370
Accident Repairs and Paint Jobs	46
Tire Repairs	740
Wash Jobs	301
	<u>5,155</u>

Corrected a serious deficiency in the riding and handling qualities of several of the newer GMC coaches. This condition was resolved by regulating the hydraulic fluid in the leveling control valves on all vehicles having air suspension systems. These units will be checked at six month intervals to preclude a recurrence of this nature.

Effective February 1, service station attendants began checking equipment users one day each week to determine if they have a valid Government Motor Vehicle Operators Permit in their possession. Employees who do not have a valid permit are refused service and must obtain one before they can continue operating a government vehicle.

Transportation Section

DECLASSIFIED

The following tabulation indicates the number of HO mileage vehicles in service during January and the utilization of each type:

<u>Code</u>	<u>Type</u>	<u>No. of Units</u>	<u>Total Mileage</u>
1A	Sedans	343	481,959
1B	Buses	161	260,533
1C	Pickups	406	227,761
1D	Panel, Carryall, Sta. Wagon	171	154,019
1G	Jeeps	2	877
1H	Power Wagons	49	20,805
68 Series	Trucks	207	101,957
		1339	1,247,911

Reactivated the 101 Building in Hanford at the request of the Stores Sub-Section for the storage of Minor Construction material which could not be delivered to job site.

Non-routine activities in the 600 Area required 796 man-hours for the clean up and burning of construction waste lumber in the 100-K Area; removal and burning of fallen trees along area roadways; and backfilling open excavations, such as old building sites, to eliminate safety hazards.

Ice and snow control on roadways, walkways, and parking areas required 1078 man-hours.

Maintenance of Plant roads and the production of road aggregate materials required 703 man-hours.

The following tabulation indicates in tons the volume of asphaltic material handled during February.

	<u>MC 3</u>	<u>MC 5</u>
Stock at Start of Month	33.88	33.39
Received During Month	0	0
Used During Month	0	0
Stock at End of Month	33.88	33.39

The following tabulation indicates the volume of mineral aggregate and pre-mix material handled in February.

	<u>3/4" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>1/4" to 0</u> <u>Pre-mix</u> <u>Tons</u>	<u>5/8"</u> <u>Chips</u> <u>Cu. Yd.</u>	<u>1/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu. Yd.</u>	<u>3/4"</u> <u>Crushed</u> <u>Rock</u> <u>Cu. Yd.</u>
Stock at Start of Month	0	4	968	55	1,519
Made During Month	0	0	0	0	0
Used During Month	0	0	0	2	1
Stock at End of Month	0	4	968	53	1,518

ENGINEERING DEPARTMENTFEBRUARY 1956**DECLASSIFIED**PILE TECHNOLOGY SECTION

Fuel element ruptures continued to be a serious process problem with the majority of failures being caused by corrosion in those cases where the exposure exceeded 600 MWD/T. Approval was received during the month to use additional metal for discharge at low exposure of selected tubes which are judged to be in a rupture-prone condition. The reduction of goal exposure in selected regions of each pile is based on tube power, past rupture history, and corrosion conditions of the process tubes.

A complete calibration of the horizontal rod system of a 9-rod pile was obtained on an absolute basis by pile period measurements. Analysis of the data indicates that the horizontal control rod strength may be almost double that formerly used. Considerable study will be necessary before these calibrations can be applied directly to pile use. Present routine calibrations and prediction methods provide adequate protection and will continue to be used until the more recent calibrations can be confirmed and all technical factors considered.

Out-of-pile testing of Seperan 2610, a water treatment flocculation aid, has been carried to the point that a half-pile test is justified. A single basin test demonstrated that this flocculation aid was effective in concentrations as low as 0.005 ppm.

The C Pile high temperature burn-out experiment was terminated with the determination of in-pile oxidation rates ranging from 7-1/2 to 17 percent per 1000 operating days at temperatures of 650-680 C and 25 to 35 percent helium. The radiation induced oxidation was determined to be a minor factor in the overall reaction.

A gamma scintillation counter recently installed in a multicurie cell has been useful in providing information on fission production distribution across irradiated slugs. Flux asymmetries as high as 40 percent have been observed.

The current irradiation to rupture of 4" enriched cored slugs indicates with 95 percent confidence that slugs with a 5/8" hole are superior to those with 3/8" holes. One charge of the 5/8" cored slugs is still operating at 1000 MWD/T and a specific power of 85 kilowatts/ft.

Calculations on the use of heavy water as a moderator control for Hanford-type piles show that, with a stable lattice, from 1200 to 1500 inhours of control can be made available with a heavy water volume fraction of 7-1/2 percent.

SEPARATIONS TECHNOLOGY SECTION**DECLASSIFIED**

Purex operation with irradiated metal continued at a capacity factor of 1.44. Recovery and partitioning were excellent. Decontamination was improved but at the end of the period was still about 5-fold low. The products were sent to Radox and Metal Recovery for further processing. At the end of the period the plant was shut down because of a plug in the line from the plutonium stripper to the plutonium concentrator. It was found that the Purex silver reactor heaters do not provide a sufficiently high off-gas temperature for optimum iodine removal.

Purex mini mixer-settler runs are being carried out to determine ways and means to improve zirconium decontamination. The addition of sulfate was found to give some improvement but would create a waste corrosion problem. The use of zirconium nitrate as an isotope diluent has also been studied.

The prototype continuous calciner trough has been positioned above the furnace assembly and the installation of thermocouples has started.

DESIGN SECTION

Design Section effort on design development programs decreased during February while effort on Design Section-managed projects increased, due primarily to increased activity on Project CG-654, Advance Design - Reactor Plant. Total effort expended during the month on the preparation of advance engineering studies for potential FY-1958 Plant and Equipment Budget items decreased, reflecting the completion of a majority of the required study reports. Distribution of effort by major components is as follows:

	<u>Percent of Total Effort</u>
Design Development Programs	21.0
Design Section-Managed Projects	44.6
Advance Studies - FY-1958 Budget	8.6
Process Technology	8.0
Customer Work	<u>17.8</u>
	100.0

Detailed design was completed during the month for all phases of Project CG-558, Reactor Plant Modification for Increased Production, except Zone Temperature Monitoring Facilities. Detailed design of zone temperature monitoring facilities for 105-B, C, D, DR, F and H Areas was authorized late in December, and was 25% complete at the end of February.

Work continued during the month at an accelerated rate on advance engineering studies for the design of a new plutonium producing reactor embodying a recirculation cooling system (Project CG-654).

Document HW-41398-RD was issued during the month summarizing investigations of means of providing a new completely independent back-up coolant system for the 100-K Reactors.

DECLASSIFIED

Engineering Department

HW-41702 DEL

Reactor design development activity included investigation of the utilization of the water wall concept in the design of new reactors, studies of the application of pressurization or conversion to recirculation as a method of increasing production capacities of existing reactors, and evaluation of prototype flow monitoring and temperature monitoring system components.

PROJECT SECTION

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	1706 KER Recirculation Facilities	79%	78%
CA-513-E	Purex Facilities, Part E	91%	92%
CA-539	Additional Waste Storage Facilities	92%	83%
CA-546	Fuel Element Pilot Plant	97%	94%
CG-558	Reactor Plant Modifications, Phase I	44%	48%
CG-558	Reactor Plant Modifications, Phase II	4%	6%
CA-586	First Capacity Increase, 230 KV System	68%	46%
CG-613	Hanford 4X Program, Metal Conversion Plant	43%	43%

The strike by sheetmetal workers which started January 27, 1956, on the issue of increased travel pay has seriously impeded work by both Minor Construction and fixed-price contractor forces. Picket lines were maintained by sheet-metal workers from February 20 through February 27, 1956, and all crafts employed by the labor service contractor remained off the job. Between February 21 and 27 negotiations were conducted in Washington, D. C., and these led to a settlement amounting to about 60 cents per day for travel from the Richland union hall to the bus lot at Central Transportation Facility, Richland, Washington. Because of curtailed work, both General Electric and J. A. Jones Companies were obliged to make a temporary lay-off of certain nonexempt employees from February 24 through February 27. However, all non-exempt employees returned to work on February 28, 1956, in conjunction with the return of craftsmen.

ADVANCE ENGINEERING SECTION

Extensive compilations of resonance cross-sections operative in irradiated uranium systems have been made, employing theoretical relationships to extrapolate experimental data.

An unclassified report has been prepared describing an improvement in the theory of calculation of critical masses of solutions.

ENGINEERING ADMINISTRATION SECTION

The final shipment of internal HAPO documents was made to TIS on February 20, 1956. A total of 2146 documents were shipped. This number differs from

the number of documents approved for shipment (1971) since several of these documents had attachments which were necessarily receipted and included in the overall total of documents shipped.

ORGANIZATION AND PERSONNEL

Total on Roll, January 31, 1956	1,431
Net Change	0
Total on Roll, February 29, 1956	1,431

DECLASSIFIED

OH Greager

W. M. Greager
ACTING MANAGER, ENGINEERING

DECLASSIFIED

PILE TECHNOLOGY SECTION

MONTHLY REPORT

February, 1956

VISITORS

C. A. Bruch, W. M. Cashin and F. W. Kunz, KAPL-Schenectady, spent Feb. 7-9 at HAP0 for metallurgy program and radiation experiments.

J. W. Dickinson, Linde Air Products, Seattle, discussed and inspected welding equipment at HAP0 on Feb. 24.

G. Fehrenbach, Speer Carbon Company, St. Marys, Pa., visited HAP0 on Feb. 13 to discuss graphite.

R. M. Haag, KAPL-Schenectady, visited HAP0, Feb. 7-9, regarding aluminum corrosion and tritium and electro refinement. He also inspected the test loop facility.

P. Ianni, AEC-Washington, D.C., visited HAP0, Feb. 16-17, to discuss the Army gas loop study.

C. R. Kinney, AEC-Washington, D.C., visited HAP0 to discuss graphite, Feb. 21-22.

D. W. Lillie and W. E. Tragert, GE-Research Lab., Schenectady, spent Feb. 6-9 at HAP0 consulting on fuel and pile material problems.

T. R. Neville, Jr., KAPL-Schenectady, will be at HAP0 for liaison on KAPL-120 loop program, Feb. 8 through June 31.

S. G. Reque, GEL-Schenectady, discussed analog computer problems at HAP0, Feb. 15-17.

M. J. Ryan, UCRL-Livermore, Calif., spent Feb. 7-8 at HAP0 consulting on the Whitney Project.

R. H. Simon, KAPL-Schenectady, spent Feb. 13-15 at HAP0 reviewing status of KAPL-120 loop program.

DECLASSIFIED

TRIPS

J. H. Brown visited duPont-Savannah River, Augusta, Ga., Feb. 27 through March 2, regarding flux distribution problem in reactor operations.

S. H. Bush discussed zirconium tube fabrication at Nuclear Metals, Cambridge, Mass., Feb. 27-28, and attended Reactor Handbook meeting and HAPO assistance program at BMI, Columbus, Ohio, Feb. 29.

J. J. Cadwell discussed examination and testing of irradiated materials and hot lab work at GE-ANP, Idaho Falls, Feb. 21.

J. J. Cadwell and D. C. Kaulitz discussed Hanford irradiations in MIR at Phillips Petroleum, Idaho Falls, Feb. 20-21.

V. R. Cooper recruited technical personnel at the University of California, Stanford University and University of Santa Clara, Feb. 13-17.

J. M. Davidson and J. F. Fletcher spent Feb. 6-18 at MIR-Phillips Petroleum, Idaho Falls, for installation of experiment and inspection of equipment used in prior experiment.

R. L. Dickeman consulted on analog computer problems at KAPL, Schenectady, Feb. 1-3.

J. W. Dodds inspected shielding casks at General Machinery Company, Spokane, Wash., on Feb. 15.

W. T. Kattner visited ALCOA at New Kensington, Pa. and Edgewater, N.J., also National Lead, Fernald, Ohio, to discuss aluminum components, Feb. 10-16. Mr. Kattner discussed hydrogen in ingot uranium at Mallinckrodt Chemical, St. Louis, Mo. on Feb. 17.

H. W. Lefevre attended meeting of American Physical Society, New York City, Feb. 1-4. Mr. Lefevre visited KAPL-Schenectady to discuss total absorption scintillation spectrometer, Feb. 6-7, and discussed gas scintillation fission counters at ANL-Lemont, Ill., Feb. 8-9.

B. R. Leonard attended meeting of American Physical Society, New York City, Feb. 1-4.

L. H. McEwen visited W. A. Palmer, Films, San Francisco, Calif., Feb. 7-10, to render advice for training film preparation.

DECLASSIFIED

File Technology Section

HW-41702 DEL

R. Neidner visited MTR-Phillips Petroleum, Idaho Falls, Feb. 20-24, regarding the GEH-4 test program.

H. A. Paulsen recruited technical personnel at the University of Wisconsin, Madison, Feb. 13-16.

R. M. Peekema spent Feb. 1-8 at Oak Ridge regarding Civilian Application Document Declassification.

O. W. Rathbun observed uranium fabrication at Mallinckrodt Chemical, St. Louis, and National Lead, Fernald, Ohio, Feb. 27-29.

J. W. Riches observed uranium fabrication at Bridgeport Brass at Adrian, Mich. and Bridgeport, Conn., also at Tube Reducing Corp., Wallington, N. J., Feb. 23-27.

J. T. Russell attended Fifth Scintillation Counter Symposium at Washington, D.C., Feb. 28-29.

W. R. Smith presented a talk at ASM Educational Series in Spokane, Wash., Feb. 28.

W. P. Stinson served on Task Force for Civilian Application Document Declassification at Oak Ridge, Feb. 1-10.

J. W. Talbott recruited technical personnel at the University of Washington, Seattle, Feb. 1-3.

A. W. Thiele discussed analog computers and study facilities at Goodyear Company, Akron, Ohio, and GEL-Schenectady, Feb. 26 through March 2.

I. D. Thomas and D. C. Kaulitz consulted on extrusion at Nuclear Metals, Cambridge, Mass., Feb. 27-29.

DECLASSIFIED

Pile Technology Section

HW-41702 DEL

ORGANIZATION & PERSONNEL

Personnel totals:

	<u>January 31</u>	<u>February 29</u>
Administrative	2	2
Pile Engineering	102	104
Pile Materials	69	68
Fuel Technology	124	123
Physics Research	38	38
Metallurgy Research	84	85
Contact Engineering	2	3
Technical Administration	<u>10</u>	<u>10</u>
Totals	431	433

Pile Engineering: J. W. Sowards, Engineer II, transferred in from Reactor-Manufacturing, Feb. 1; G. R. Sparks, Engineering Assistant, transferred in from Pile Materials, Feb. 13; W. E. Masters, Engineering Assistant, transferred in from Separations-Manufacturing, Feb. 27; J. H. Gerety, Tech Grad, was permanently assigned to Pile Engineering from the Rotational Training Program, Feb. 10; L. W. Lang, Senior Engineer, transferred to Contact Engineering, Feb. 1; L. J. Blakeney, Technician Trainee, terminated Feb. 10.

Pile Materials: D. R. Doman, Tech Grad, was permanently assigned to Pile Materials from the Rotational Training Program, Feb. 6; G. R. Sparks, Engineering Assistant, transferred to Pile Engineering, Feb. 13.

Metallurgy Research: B. Mastel, Engineer I, transferred in from Biology-Radiological Sciences, Feb. 1; M. J. Sanderson, Unit Head, terminated Feb. 29.

Contact Engineering: L. W. Lang, Senior Engineer, transferred in from Pile Engineering, Feb. 1.

PILE ENGINEERING SUB-SECTIONMECHANICAL EQUIPMENT DEVELOPMENT**DECLASSIFIED**Graphite Miner

Modifications are being made to make this machine more suitable for on-pile use. The supporting beam is being reinforced to provide greater rigidity and the rack and pinion drive is being replaced by a chain drive which will be much more satisfactory from the decontamination standpoint.

Sub-Critical Monitor, Mark III

The mechanical components for a sub-critical monitor for test hole installation are being designed and fabrication is expected to begin during March.

Powder Metallurgy 3X Balls

Fabrication was begun on a compacting press designed to produce corrosion resistant 3X balls from powdered metals.

Heliarc Tube Splitter

The Heliarc cutting torch used successfully to split process tubing in graphite tube blocks was found to cause aluminum to fuse to the gunbarrel and arc damage to the gunbarrel. Tests with a lower amperage to avoid gunbarrel damage were unsuccessful in melting out the aluminum. Tests will continue in an attempt to determine the amperage and cutting speeds required to overcome these difficulties.

K Pile VSR Limit Switches

Modification and testing of various arrangements continued during the month in an attempt to correct the malfunctioning of these limit switches in service.

Rubber Boot For Gunbarrel Bellows Repair

An order for 24 neoprene rubber boots has been received from Huntington Rubber Mills and will be used on the piles as the opportunity arises. These boots were developed to seal the gas leaks occurring as the result of gunbarrel bellows failure and can be installed without removing any of the nozzle hardware.

Flanging Methods for Zircaloy Tubing

An annealing procedure requiring induction heating for only 15 seconds has been used successfully prior to forming Van Stone flanges on B-D-F size zircaloy-2 tubing. The short heating time is advantageous in reducing the gas pickup when this alloy is heated in air.

Work was started on methods for flanging and flaring zircaloy-2 tubing of KER loop size.

DECLASSIFIED

High Pressure - High Temperature Loop

Operation of the loop continued during the month. A new type of Flexitallic gasket is being installed in an attempt to reduce the leakage encountered to date in the Van Stone joints.

Flexible Connector Tests

Acceptability tests were completed on CG-558 connectors fabricated by Titeflex, Inc. The standard "U" shaped configuration was satisfactory, but the proposed poison column connector failed in a weld on the 90° elbow under flexure testing.

Discharge Chute Design Test

A section of the proposed discharge chute for charge-discharge during operation was fabricated and testing was begun to determine the effect of curtain design and placement on slug deflection and water splashing. It was observed that the exit velocity of the slugs decreased as flushing progressed, contrary to eyewitness reports of pile flush discharges. Front crossheader pressure variation during flushing will be measured on the mockup to determine if inadequate pump capacity is responsible for this effect.

Poison Spline

Production Test 105-618-A which authorizes pile testing of the poison spline flexible control system is being circulated for approvals.

Mockup flow tests showed that flow between the ribs was reduced 45 per cent with the spline under the full active zone charge. With the spline partially inserted, flow rate between the ribs was reduced about 20 per cent below normal at a point 10 inches beyond the end of the spline.

Hydraulic Tube Puller Design Test

A hydraulic process tube puller designed by the Design Section has been received. Development tests will be performed on the nine tube graphite mockup in the 189-D Laboratory.

Enlarged Process Tubes

A study was made of the feasibility of performing modifications to a B-D-F Pile to permit the use of about 20 process tubes of considerably increased diameter. Such a facility would permit pile testing of radically different fuel element designs. It was determined that such a modification is feasible from the engineering standpoint for process tubes up to 2.7 inches outside diameter.

Slug Cocking and Column Bowing

A Development Test at DR Pile has been approved to determine the effect of hand seating versus flow seating of slug columns on the "hot spot" type rupture rate. This test was conceived when flow mockup tests showed that cocked slugs occur as

DECLASSIFIED

HW-41702 [DEI]

File Engineering Sub-Section

a result of flow seating the column. As previously reported, cocked slugs can either cause a short column effect where the slug or slugs adjacent to the cocked piece rise off the tube ribs, or else increase the possibility of severe column bowing.

Mockup tests on anodized slugs in a "C" process tube indicate that while flow seating causes less cocking than with regular slugs, column bowing under water flow becomes more severe.

An interim report on the cocking and bowing tests to date is being prepared.

HEAT TRANSFER

Instability Limits

Documents dealing with the general topic of tube temperature and flow limits have been completed to rough draft stage with issuance planned during the month of March. Briefly, the contents of the documents are as follows:

1. Review of knowledge and concepts concerning factors affecting tube flow and temperature limits.
2. Presentation of basic experimental boiling curve data for all Hanford reactors.
3. Discussion of method for "generalizing" boiling curves and for determining temperature limits from them.
4. Presentation of temperature limits established from the generalized technique and discussion of special cases which affect the allowable temperature.

Hydraulic Studies

A document considering the operational aspects of near term I & E slug irradiation was prepared and issued. Preliminary calculations and discussions have been made concerning the use of I & E slugs in a 1706-KER loop. The low pressure drop through the KER tube makes detection of annulus or hole plugging by pressure or flow monitoring difficult, and it appears that outlet temperature monitoring of both streams via a thermocouple probe will be necessary to insure trip before boiling in either stream. A memorandum was sent to Design summarizing recommendations for orifice and Venturi sizes for post CG-558 operation.

A program of investigation of cavitation and self-pressurization effects in B-D-F rear header Parker fittings was initiated.

Shutdown Water Flow Studies

A report was prepared and issued which considered the reliability of the K Water Plant pumping components. An analysis of possible flow and temperature transients which might be induced at the K Reactors by various operational, pump, or power difficulties has resulted in three general conclusions:

1. Because of the inability of the emergency steam plants to start without electrical power and because of the possibility of loss of BPA power during reactor shutdown, it appears desirable to require two generators and boilers to be kept running in each area at all times -- including reactor shutdown.

DECLASSIFIED

DECLASSIFIED

HW-41702

DEL

2. The flow transients introduced in an operating K reactor by opening of the high pressure cross-tie line to a low pressure system are potentially hazardous and must be evaluated.
3. The opened cross-under line and the associated opening of 600 rear face nozzles on a K reactor introduces a considerably greater possibility of reactor draining than at the old reactors. A study of the effects of such a possibility is in progress.

Cooling-By-Boiling Studies

The high pressure loop operated successfully for a total of eight hours under high pressure boiling conditions during a two day open house at the 189-D Laboratory. Operating conditions during these runs were:

Pressure	- 1500 psi Tube Outlet
Temperature	- 597 F Tube Outlet
Inlet Sub-Cooling	- 100 F
Tube Power	- 600 KW
Outlet Steam Quality	- 10 per cent

Operation of the loop during these runs was generally satisfactory and quite encouraging. Some difficulty was still experienced with scuffing of the pistons in the high pressure injection pumps and this problem has been referred to the pump manufacturer. Also the air operated flow control valves produced a high frequency vibration when throttled to give low flows. This problem has also been referred to the valve manufacturer.

The growth in length of the heater rod mentioned in last month's report continued during the demonstration runs and the rod had grown some 4-1/2 inches in length over a 21-1/2 foot long active section when removed. The results of length, diameter, and X-ray measurements made thus far fairly conclusively indicate that this growth is the result of high temperature creep of the aluminum rod. The external pressure acts to reduce the rod in diameter and thereby elongates it. Arrangements are in progress to have future aluminum rods fabricated of higher strength aluminum alloys.

When the heater rod was removed it was also noted to have been damaged considerably on the surface by corrosive attack and was coated lightly with a brown film. Further investigations into the extent and nature of the corrosion and film deposit are in progress.

The loop has been shut down since the open house to permit adding facilities for flow meter calibration and to make other minor alterations and additions.

Analytical Services

A report concerning cooling of 100-C horizontal control rods at CG-600 power levels was issued. The study of uncooled control rod temperatures was revised and expanded to include the C and K Piles and was substantially completed. Additional calculations for various conditions were performed on permissible eccentricities in the MTR testing facility. Calculations for determining the probable surface temperature of a cocked

DECLASSIFIED

slug were completed. Relationships for calculating maximum cooling water temperatures as a result of inserting a poison spline have been setup and calculations can be completed when additional flow data has been obtained. Calculations to determine the maximum power level obtainable with slug surface temperatures below saturation in the MTR testing facility have been completed.

Other Studies

Study of a proposal to replace the rear header gate valves with check valves during CG-558 shutdown to prevent inadvertent close-off of a header during a "quickie" discharge indicates mixed effected power-wise. An increase in pile power would result if full advantage could be taken of the increase in allowable outlet temperature resulting from higher rear header pressures which would be one effect of the check valves. If advantage could not be taken of this increase in allowable temperature because of other temperature limits, the loss in tube flow would give a net power loss.

PILE PHYSICS

Horizontal Control Rod Calibration, PT 105-605-A

A complete calibration of the horizontal rod system of a nine-rod pile obtained during the DR pile outage of February 17 indicated a surprisingly large inhour capacity for the HCR system. This is the first complete calibration of one of these systems which has been performed on the absolute basis of pile period measurements. The results, if verified in subsequent spot checking, indicate that the calibrations in current use based on xenon transient evaluations are low by nearly a factor of two. Until spot-checked, these results must be considered tentative because of a small water leak in the lower part of the pile at the time; the effect of the water is not believed to account for this large a discrepancy, however.

Pile prediction transient and flattening adjustment values must be based for the most part on observed changes in control rod configurations at critical. Thus an error in rod evaluations in the past could be compensated by a rod-based evaluation error, and critical predictions could still be made satisfactorily. However, an incremental change in rod position which causes a change in the pile period will show up an absolute error in the rod calibration; a number of recent startup experiences have indicated these incremental rod pulls to produce a faster pile period than expected and thus tend to confirm this strong calibration.

Considerable re-evaluation of transients must be performed to make sure that the fission poison and temperature coefficient values are on a consistent basis before the new calibrations can be applied directly to pile use. Startup specifications will also require review if the new calibrations are confirmed, as the results would imply the absolute value of prediction errors to be larger than previously believed. In the meantime, however, it will be best to retain presently used calibrations and prediction methods which have provided adequate protection in the past in order to insure consistency and to avoid confusion.

DECLASSIFIED

DECLASSIFIEDGraphite Coefficient vs. Exposure Analysis

Considerable effort was expended during the month in detailed weighting calculations on the Brookhaven dry graphite coefficient data obtained during their November 1955 annealing run. The reactivity-weighted metal exposure at the time of the test has been determined to be approximately 400 MWD/ton, and the reactivity-weighted temperature at the start of the pile cooling period has been calculated to be approximately 200 C; the maximum central metal and graphite temperatures at this time exceeded 350 C.

Rod calibrations obtained in support of the KE graphite temperature coefficient tests being made as a function of metal exposure (PT 105-600-A) have been analyzed, and the coefficient test data are now being organized for IBM analysis. Because the KE rod calibrations have been made on an absolute period basis and the xenon variations during the purging tests have been calculated to be small, the DR rod calibration results reported above do not affect the KE test data.

Xenon Transient Observations - PT 105-600-A and PT 105-605-A

Two observations made during the month are quite pertinent to xenon calculation practices, lending support to the benefits of IBM reactivity weightings prior to outages. The first was the pile period evaluation of the xenon transient during the DR rod calibration measurements in the range from 30 to 60 hours down; the observed transient was approximately 20 per cent greater than that calculated on the basis of xenon tables based on the old flattening corrections; although the data have not been closely analyzed as yet, the calculated xenon transient based on flux-squared weightings should more closely match that measured.

The second observations was an evaluation of the saturation xenon and iodine values from absolute transient determinations during the August 10, 1955, rod calibrations at the KE Pile. The values obtained by a least-squares analysis of the decay transient data from 14 to 25 hours down were within 3 per cent of the values calculated on the basis of flux-squared weightings.

Temperature Cycling Problems

The production test proposed to establish whether or not existing rod control techniques were adequate to handle the K Pile cycling problem was cancelled at the request of Manufacturing.

The Savannah River plant has indicated sufficient interest in the cycling problem that they are initiating machine calculations. At their invitation a member of the Pile Physics Unit is currently visiting the Savannah River plant to investigate the applicability of their programming methods to Hanford cycling problems.

Operational Physics Studies

Indirect production losses due to reduced power levels following shutdowns and scrams were determined in support of the current pile efficiency study coordinated by the Process Technology Unit. Indirect production losses from scrams now average about 10 times the direct outage time losses, a factor of two to three increase over a few years ago when the power levels were lower.

A study of shutdown data sheet information from the past few years has been carried out in order to establish trends and absolute magnitudes of pile transients and prediction methods from critical data following pile outages. These data strongly support the recent DR rod test observations of stronger rod calibrations and increased xenon transients. The analyses of these data will be published in the near future.

Document HW-41310 was issued during the month to serve as the basis for cold start-up procedure changes. An additional five minute waiting period during the rod withdrawal procedure is recommended on the basis of recent critical prediction observations.

A review of the specification presently calling for a minimum of ten inhours available control indicates that this requirement could be withdrawn. A calculation of the startup transients encountered under existing operating conditions indicates that the pile reactivity transient is sufficiently slow that, with the help of the negative metal coefficient, the pile power level should not increase more than 10 per cent within five minutes after all horizontal rods have been inserted at time of turnaround. Thus, no safety hazard is apparent should the operator not respond immediately nor in the remote event that the safety circuit should not respond properly.

Pile Safety Studies

Further theoretical studies of sub-critical monitoring for determining safety system control strength indicate that this method would suffer from chamber positioning effects in a manner similar to that observed in the scram transient measurements.

IBM calculations of the variational calculation for determining safety system control capacity have continued to lag because of programming difficulties.

Observations of Physical Constant Test Reactor operations during the month were found to be consistent with nuclear safety specifications.

Iron-Masonite Shield Deterioration Studies

Observations were made during the month of the inner-cycle masonite rings from the D test hole at C Pile which indicate heat damage. The temperature history of the C Pile shield masonite indicates that all of the damage must have occurred since October, 1955; nearby shield temperatures were quite low, 75 to 100 C, but took a sudden jump about that time to 130 to 150 C. Several factors associated with graphite and thermal shield temperatures and with biological shield cooling system effectiveness are being investigated in an attempt to explain the observations.

Shield Flux Detection Studies

The two antimony-beryllium sources ordered from Oak Ridge for iron anti-resonance "window" studies have arrived, and planning for this experiment has begun. Plans are also being made in conjunction with Radiological Sciences to use one of these sources to check at 25 kev the dose characteristics of the long counter dose meter developed by Dr. DePangher of that organization.

DECLASSIFIED

Depleted U-238 and enriched U-235 have been located on plant for use as fission threshold foils, and arrangements have been made with the Physical Metallurgy Unit for their fabrication.

It now appears possible to obtain sufficient Np-237 for fission threshold studies using either fission chamber or photographic emulsion techniques. Agreement has been given by the Fission Product Chemistry Unit to transfer approximately 600 mg of Np-237 (currently in a mixture containing 6 grams Pu-239) to the Pile Physics Unit for shipment to Argonne. Argonne is currently about to start on a program of purifying several grams of Np-237 and has agreed to purify at the same time that which we supply at no charge to us. The timing of this request is extremely fortuitous, as the processing and purifying costs on Np-237 are ordinarily of the order of tens of thousands of dollars for one-grams quantities.

PHYSICS DEVELOPMENT

Ruptured Fuel Element Detection

Twenty-six ruptures were detected during this report period by the four completed gamma spectrometer slug rupture detection units (B, D, DR and H Piles). Of the fifteen instances in which ruptures were not stuck, only nine successful scram recoveries were made. Six of the eleven stuck ruptures occurred at DR Pile. The installation at B Pile is performing rather erratically as a result of poor selection of hydraulic components, i.e., piping and valve sizes, which makes uniform flow regulation difficult. The gamma monitor installation at F Pile will be completed late this month as the last reactor to be modified under Project CG-558. The specifications on the K Pile gamma monitor system have been completed and bids from vendors requested.

A critical evaluation of the technology on several alternate fission product detectors has been made to provide a basis for the specification of slug rupture detection systems for recirculating coolant reactors. Gamma spectrometer units similar to those currently being installed in the single pass coolant systems are capable of giving good performance in a recirculating system. However, the elevated gamma backgrounds and the short delay times desired between detector and reactor in recirculating systems make delayed neutron, ion exchange or gaseous fission product detectors relatively more attractive than in the single pass case. Specifications for a gamma monitor system to give immediate support to recirculating coolant reactor design have been developed but the advantages, if any, of specifying another type of system in a later design will be determined in KER recirculating loop studies.

The "gammascan" system, a system which remotely locates process tubes containing ruptures following shutdown on a primary monitor signal through semi-automatic scanning, is fabricated and awaiting scheduling for installation at C Pile. Another in a series of portable instruments has been designed, constructed, and loaned to the operating groups to assist in identification of tubes containing ruptures. There has been some reluctance to adopt the more sensitive systems which are an absolute requirement if the improved sensitivity of the gamma spectrometer units is to be fully exploited in increasing pile operating efficiency.

DECLASSIFIED

DECLASSIFIED

Reactor Safety - Nuclear Instrumentation

Data obtained from subcritical monitor components which operated in a process tube installation at DR Pile confirm earlier conclusions that continued mechanical vibration in that location leads to shortened life and that a test hole installation is preferable. The fabrication of a complete assembly for installation in a DR Pile test hole is underway. However, all background data and design scoping in support of the projected installation on all piles is developed.

The redesign of the compact gamma compensated ionization chamber for use in the octant monitoring system at B, D, and F Piles is now complete. This system is expected to be ready for installation at F Pile late next month. The operation of the Beckman systems currently used was reviewed and slight modification made to the process specifications to achieve a high standard of operating safety and, concurrently, a higher degree of freedom from unnecessary scrams.

Lattice Neutron Economy

Measurements of thermal utilization, resonance escape probability, fast effect and conversion ratio for internally and externally cooled fuel elements, which were made previously in the Test Pile, were repeated in the Physical Constants Test Reactor in an 8-3/8 inch lattice. The data are currently being analyzed in an attempt to isolate the discrepancy between the earlier Test Pile experimental results and calculated results.

Calculations are being made of the overall pile reactivity gain in a new reactor which would be associated with achieving a stable lattice by zoning graphite by density, i.e., using high density graphite in the fringe to yield a high reactivity fringe blanket and a low density, low reactivity, "fail-safe" core. The results indicate that the gains are quite small, less than one hundred inhours, for the buckling combinations available through graphite density adjustment alone under the requirement that a lattice with high stability must result.

Lattice calculations scoping the cold, clean initial reactivity status of a recirculating K type reactor were completed. When a 120 mil water annulus is specified, it is determined that the reactor will be about 300 inhours less reactive than the present K Piles when the graphite density is decreased to the point required to yield no more than a 150 inhour gain in the cold pile reactivity upon loss of water; this occurs at an effective graphite density of about 1.4 grams per cm³ with standard 1.34 inch O.D. solid fuel elements. The initial conversion ratio increases about three per cent above that in the present K reactors when taking into account the added enrichment required. The major portion of the reactivity cost of the stable lattice can be recovered with zirconium process tubes - 100 inhours for 0.060 inch and 325 inhours for 0.030 inch wall zirconium - and another 1 to 2 per cent improvement in conversion ratio is also made possible. The basic reactivity at stability does not vary rapidly with fuel element diameter while the conversion ratio improves. Therefore, a flexible lattice, i.e., one using large diameter massive uranium at low specific power but capable of accepting cluster elements for high power operation if the rupture experience dictates, can be provided without impairing the neutron economy in the production only application.

The physics of cluster element fueled lattices is not understood because of inadequate methods of treating the coolant. A series of experiments in which the water uranium ratios are held constant for solid, cored, internally and externally cooled, and cluster elements are ready to be initiated in a study of resonance escape probability and fast effect. Some difficulty in preparing uranium foil type neutron detectors to complement the standard pin detector techniques developed by Niemuth has delayed these measurements about a month.

Calculations have been made on the reactivity and conversion ratio of cored fuel elements for use in present piles. These data show that a five-eighths inch core hole in the standard diameter slug will cost about 150 inhours and up to about three per cent in conversion ratio.

A program to compare slug disadvantage factors, i.e., ratio of flux at the surface to the average, as calculated by three methods at several neutron temperatures is progressing. The theoretical methods include diffusion theory, successive generations, and the P₃ approximation to the transport calculation. These calculations are prompted by experimental results on irradiated fuel elements showing a much "flatter" distribution of fissions than are shown by room temperature calculations or experiment and which is in better agreement with the simple diffusion theory.

Process Assistance

The instrumentation for the horizontal rod calibration measurements at DR Pile was assembled and performed satisfactorily. During the course of the measurements considerable data were obtained on the deleterious effects of high neutron flux densities on the performance of BF₃ proportional counting systems.

Measurements were completed on a four element cluster tube used in KER loop studies indicating that the cluster would operate at the same power as the standard solid slug loaded column. The reduction in uranium volume and the increase in average flux were nearly compensating effects.

The electronic equipment to be used in the measurement of the rate at which water is ejected from process tubes following loss of pressure at full power is now fabricated, laboratory tested and calibrated. This equipment measures the change in capacitance between the process tube and heater element simulating the fuel column as the water dielectric is diminished. These measurements are very important in power excursion studies and should be initiated next month as the Heat Transfer mockup becomes available.

Analog Computer

Discussions were held with analog computer specialists from the General Engineering Laboratory and KAPL to scope a facility for use at Hanford primarily in support of reactor research, development and design programs. A basic system was scoped which is believed large and flexible enough to simulate the dynamics of the reactor and power recovery systems in a recirculating coolant reactor design. The specifications on system components are currently being prepared with the expectation of seeking bids early in March.

DECLASSIFIED

DECLASSIFIED

Test Pile - Routine Tests

The testing of uranium slugs proceeded routinely; Mallinckrodt uranium is recently of poorer quality as recent egg test results predicted. Sixteen Fernald billet egg lots yielded TDS values ranging from 14 to 18. Twenty-seven Mallinckrodt egg lots yielded TDS values ranging from 14 to 21 with quality improving at the month's end.

Test Pile - Special Tests

Sixteen of twenty-four irradiated uranium slugs have now been tested in the Test Pile in a cooperative experiment with Pile Physics personnel. The change in reactivity with exposure for slugs with exposures ranging to about 2000 MWD/ton has now been measured.

PROCESS TECHNOLOGY

Power Level Limitations

Maximum power levels at the DR and F Piles were restricted by the arbitrary 100 C tube outlet limit and at C Pile by the arbitrary 98 C limit. The B Pile was generally limited by trip before instability limits near 99.5 C. At D Pile a temporary limit of 100 C, imposed because of film buildup, has been limiting. The H Pile has been limited by the 105 C tube outlet limit but because of a large number of ruptures and several scrams it did not reach limiting conditions during the month. Maximum power levels at the K Piles were restricted by emergency water supply considerations.

Process Specification Changes

Specification 22.00 - "Charging and Discharging Process Tubes" - The time allowed for the completion of the front elevator interlock system was extended until July 1, 1956, because the work necessary to install the interlock equipment could not be completed prior to that time. Because the front elevators are being moved a few inches away from the nozzle caps the requirements for protection in downward motion, which was to have been achieved by trip wires below the elevators, was eliminated.

Specification 58.00 "Reactor Shutdowns" - The shutdown rate for normal scheduled shutdowns was increased from 25 MW per minute to ten per cent of the previous level per minute. A scram is permitted when a level of 100 MW is reached instead of 50 MW as before. Production losses incurred while shutting down will be reduced by this revision.

Pile Operation

Under the routine tube replacement program, the following numbers of tubes were removed: B-50, D-57, and F-95. All were replaced except three at D Pile which were not replaced because the maintenance crews were needed at another area and sufficient time was not available to complete the tube installation work at D. In addition to the 95 tubes removed and replaced at F Pile, 17 tubes were installed in channels from which the tubes had been removed during previous outages.

A total of 16 tube leaks occurred during the month as follows: D-3, F-12, and H-1. Not included in this list are, a leak occurring in conjunction with a C-metal rupture at C Pile, a leak caused by a slug rupture at DR Pile, and two rear Van Stone leaks found at F Pile.

On February 7, 1956, at KE Pile, a power loss of 500 MW was experienced. A control rod was found to have been inserted about 45 per cent without the operators being aware of the rod movement. A possible explanation is that the back of his chair contacted the control lever. This incident is similar to the incident of January 8, 1956, when an unexplained power drop occurred.

Inspection of the emergency generator in 165 KE which failed on January 27, 1956 revealed that the stator coil wedges were loose and that the stator coil had been drawn in against the armature, thus causing a short circuit which tripped the over-load relay. Inspection of the two remaining generators in 165 KE and the three in 165 KW showed no loose coil wedges or any other defects.

Ruptured Slugs

Thirty-five slug ruptures* occurred in the Hanford piles during February, of which 29 were regular production metal, 2 were experimental fuel elements (PT's) and 4 were C slugs.

A total of 270.7 hours of lost operating time was charged to rupture removal, which was 4.86 per cent lost operating efficiency and amounted to 7.7 hours per rupture. In the regular production metal, there were 6 cap failures, (5 of these 6 were at H Area), 9 hot spot failures, 5 normal side failures, 1 between the ribs failure, 7 unclassified and other, and 2 split core failures.

The month's rupture experience was characterized by:

1. A drop in the number of between-the-ribs ruptures (8 in January, one in February). Special discharges of 42 tons at H Area, 4 tons each at D and F Area, and low operating efficiencies at D and F Areas contributed.
2. Five cap failures at H Area, all of these charged July 19, 1955. These failures are not yet explained.
3. Seventeen ruptures total at H Area, but an average of only 4.7 operating hours were lost per rupture compared to an average of 10.6 for other areas. The 7-19 charge mentioned above was particularly rupture prone, and showed a calculated 0.1 rupture rate (one out of ten tubes would rupture) at goal. Most of this metal was discharged. An improved experience is expected as a result of this and other special discharges.
4. One rupture at B Area, which reduces the likelihood that the three ruptures experienced in January indicate an adverse trend.

*Two ruptured slugs were in one tube (3573-DR).

DECLASSIFIED

DECLASSIFIED
WITH DELETIONS

HW-41702 DEL

Recommendations were developed for the discharge of certain tubes at less than goal exposure in D, DR, F and H Areas. These discharges use extra metal which was obtained to alleviate ruptures and increase production. The cases developed were based on exposure slug type and lot, charge date, tube wall thickness, tube power, and apparent rupture prone regions of the particular pile involved. The cases, exclusive of the first 42 tons already discharged during the month at H Area, will utilize 120 tons of metal immediately. The increased throughput required by these discharges will be about 27 tons, and an estimated 80 ruptures will be saved.

The program of discharging certain high goal metal at reduced exposures to alleviate severe rupture rates will continue. Explicit recommendations for this will depend on rupture experience as conditions change, and will be worked out, evaluated and adjusted as required.

Production Tests

. (See following pages.)

SPECIAL IRRADIATIONS

KAPL-120 Loop

A cold crud cell, a system of conductivity cells, and a process water flowmeter have been added to the loop. Critical thermocouples have been repaired and others added.

A column of four inch aluminum dummies were charged in tube 2275 at H Pile (directly over the KAPL-120 in-pile tube) to obtain a relative thermal neutron traverse in the region of the KAPL-120 loop. The flux in the loop is still lower than that which can be accounted for by calculations and 305 pile tests; it is hoped that this traverse may indicate some reason for this discrepancy.

KAPL has advised of their interest in expanding this facility. This expansion would include the replacement of the in-pile stainless steel tube with a zirconium tube, rearrangement of the pumps to give a larger pressure head, increasing the capacity of the heat exchangers, the provision of an auxiliary loop to maintain water conditions in the event of failure of the primary loop, and the provision of valving to provide switching from one loop to the other during full pile operation. KAPL has been advised that this work would be first considered by the performance of a feasibility study at HAP0 and that \$10,000 and a period of two months would be required for the study.

Army Recirculating Gas Loop

Specifications have been issued, and the preliminary design of the Recirculating Gas Loop for the Army Reactors Branch is complete. The preparation of construction

DECLASSIFIED

*with
Deletions*

DECLASSIFIED

RUPTURED SLUG TABULATION

<u>Date</u>	<u>Tube No.</u>	<u>Lot No.</u>	<u>Type Metal</u>	<u>Exposure</u>	<u>Type Failure</u>
2/3/56	3581-D	DZ-9	8" Drilled Cored Reprocessed	606	Side - Hot Spot
2/4/56	3666-DR	Z-10	8" Reg. Reprocessed	692	Side
2/4/56	0967-H	M-52	8" Reg.	679	Cap
2/4/56	1482-H	M-57	8" Reg.	652	Cap
2/4/56	2184-H	K-164	8" Reg.	641	Split
2/4/56	2790-H	M-52	8" Reg.	699	Cap
2/4/56	4164-H	Z-12	8" Reg. Reprocessed	659	Cap
2/5/56	3763-D	K-91	8" Reg.	765	N.A.
2/6/56	1063-H	M-57	8" Reg.	613	Jacket Cracked
2/8/56	3665-DR	Z-10	8" Reg. Reprocessed	694	Side - Hot Spot
2/9/56	1965-C	Z-107	8" Reg. Reprocessed	255	Side - Hot Spot
2/10/56	1966-H	M-52	8" Reg.	651	Side
2/11/56	4078-B	N.A.	8" Cored	737	Side
2/11/56	3282-DR	M-41	8" Reg.	752	Cap
2/11/56	3573-DR	M-50	8" Reg. (2 ruptures)	655	1 split 1 unclassified
2/12/56	2689-H	Z-22	8" Reg. Reprocessed	705	Side
2/12/56	2363-H	M-52	8" Reg.	683	Side - Hot Spot
2/13/56	2584-F	L-89	8" Reg.	744	Side - B.R.
2/13/56	3186-F	L-90	8" Reg.	723	Side
2/14/56	4274-H	M-41	8" Reg.	622	Cap
2/16/56	1179-DR	K-182	8" Reg.	638	Side - Hot Spot
2/16/56	2890-H	N.A.	8" Reg.	709	Side - Hot Spot
2/21/56	2489-H	Z-60	8" Reg. Reprocessed	550	Side - Hot Spot
2/21/56	3961-H	Z-40	8" Reg.	597	Side - Hot Spot
2/24/56	3467-DR	N.A.	8" N.A.	N.A.	N.A.
2/24/56	3167-D	N.A.	8" Reg.	N.A.	N.A.
2/25/56	1769-H	M-71	8" Reg.	559	Side - Hot Spot
2/21/56	1475-D	L-84	8" Reg.	661	N.A.
2/21/56	3758-D	M-24	8" Reg.	579	N.A.

Production Test and C Metal Ruptures

2/2/56	0891-C	C Metal	13/tube	Base End
2/2/56	2792-H	C Metal	88/tube	Jacket Cracked
2/3/56	0990-H	C Metal	178/tube	Jacket Cracked
2/11/56	2186-C	PT 593, 8" Reg. Control	568	Side
2/17/56	3393-C	C Metal	118/tube	N.A.
2/23/56	2163-C	PT 607, 8" Reg. (Spacer for Ike)	596	Split

Legend and Notes: B.R. - between ribs
N.A. - not yet available but should be later.

Side failure not classified as "Hot Spot", or "B.R." could have failed by the following mechanisms: Pinhole penetration, "Hot Spot", "B.R.", or unknown mechanism.

DEL

PRODUCTION TESTS

Test No.	Type Metal	No. of Tubes	Pile	Goal		Present	Remarks
				Exposure	Exposure		
105-570-A	Cored-Lead Dip	4	2-C	2 ruptures	Discharged 1950-1970		Ruptured at 1115 & 1173 MWD/T
	Control	4	2-F	"	1 Discharged at 1046		1 Ruptured at 1128 MWD/T
			2-C	"			Ruptured at 1524 & 1547 MWD/T
			2-F	"			
105-586-A	U-S1 Ingots	1	B	900	Disch. at 1007 MWD/T		
	U-S1 Ingots	4		2 ruptures			Not yet charged
	U-S1 Cored	3		900			Not yet charged
	Control	4		2 ruptures			Not yet charged
105-588-A	Development Test of Extruded and Drilled Cored Slugs	3 tubes per no.	1-C	900			Discharged 1 rupture at 797 MWD/T
			3-C	1100			Discharged at 750 MWD/T
			3-D	900	870		1 ruptured at 772 MWD/T.
							1 discharged at 788.
			5-D	900	800-860		1 discharged at 807
			3-D	900	520-580		Charged 7/10/55.
			12-D	900	300-350		Charged 9/28/55.
105-590-A	Extruded Cored	4	C	Ruptures	Not yet charged		Compares performance of extruded and drilled cored slugs.
105-591-A	Cored		All but C	800			Authorizes irradiation of production quantities of cored slugs.
105-593-A Supp. A	Cored-Al End Plugs Control	4	C	2 ruptures	620-710		
		4	C	2 ruptures			1 ruptured at 568 MWD/T.
105-596-A	Dingot Slugs	9	F	2-300 2-600 5-900	Discharged 590, 1 disch. at 564 810-900		Slugs charged alternately with control slugs from rod-transformed and slug-transformed metal. 1 ruptured at 844 MWD/T. Two discharged at 880 and 900 MWD/T.
105-597-A	Mg-U Matrix 4 slugs	1	B or D	3000	Not yet loaded		2 Matrix slugs + 31 reg. slugs.
		1	B or D	6000	Not yet loaded		10 enriched matrix & 12 normal matrix slugs.

RECEIVED

DECLASSIFIED

File Engineering Sub-Section

105-601-A53-MT	Solid	12	D	6-600 6-900	310-330	Two tubes disch. at 240 MWD/T for tube replacement. Delay of 30,43,50 and 80 sec. between salt bath and water quench.
105-607-A57-MT	Cored-Enriched Welded U. and Al. End Plugs 3/8" & 5/8" Core Diameters	6	C	Ruptures	About 1100 for enriched pieces remaining. Only 5/8" hole size remain.	Compares performance of welded U. and Al. end plugs and a larger core diameter. Ruptures have occurred in one welded U. end plug slug and two Al. End plug slug 3/8" hole size at 550-600 MWD/T. Reg. metal failed in one 5/8" tube at 596 MWD/T.
105-608-A56-MT	Dingot Slugs	16	B	7-600 9-900	315-355	Compares various mechanical & heat treatments of dingot U.
105-608-A56-MT Supp. A	Dingot Slugs	3 3	D D	900 900	240 160	Authorizes irradiation of production quantities of Dingot slugs.
105-608-56-MT Supp.	Dingot Slugs Controls	4 4	C C	Ruptures Ruptures	Not yet loaded Not yet loaded	Compares performance of dingot and ingot uranium slugs.
105-610-A60-MT	Vertically Heat Treated Uranium	12		2-400 5-600 5-900	Not yet loaded	Rod heat treated in vertical position.
105-611-A	Reg. Produc.	33	19 B 14 C	500,900,1100 500,800,900	19 tubes charged 105-B, 250-280	Investigates the effects of pile variables upon slug stability. Charged 2/24/56.
105-613-A54-MT	Solid	20		4-400 8-600 8-900	Not yet loaded	Delays 35, 50 and 80 seconds between salt bath transformation and water quench. Heat treated in rod form.

HW-41702

DEL

105-614-A62-MT	Hot Press Canned Solid Slugs	8	C	200,350, 500,750 & 2 ruptures	Circulating for Approval	Evaluates hot press canned solid slugs having anodized jackets.
	Control	8	C	200,300,500 750 & 2 ruptures		
105-615-A63-MT	Lead Dip Canned I & E Control	8	C	150,300,500 & 2 ruptures	Circulating for Approval	Provides basic information on I & E performance and conversion ratio.
105-620-A65-MT	Tru-Line		C	Normal Goal	Approved	Provides for the quantity charging of Tru-Line slugs.
105-621-A67-MT	Anodized	12		600,800 MWD/T	Circulating for approval.	To determine corrosion resistance and provides for the eventual charging of anodized slugs in quantity.
DT 105-623-A	Regular		DR	Normal Goal		Provides for the hand seating of charges loaded on alternate outages. Investigates effect upon failure rates.

DECLASSIFIED

costs and schedules, operating costs, and possible interferences with pile operation is in progress. It has been determined that the valves and blowers for such a loop will have to be development items. One vendor who was contacted on these items estimates the cost for the development and manufacture of three such blowers would be approximately \$50,000.

MTR Liaison

The GEH-4 single pass test facility at the MTR was not operated during the past month due to restrictions by the MTR personnel as a result of the rupture on January 4. The modifications to this facility are currently in the design stage. Authorization has been obtained from the MTR to run high integrity tests in the facility until the modifications are finished. The first of these tests will involve the charging of solid lead slugs into the facility to determine the gamma heat generation.

In the GEH-3 program, Zircaloy-2 tensile specimens were charged in the MTR on February 6, at the beginning of cycle 65. These samples are scheduled to be discharged March 19.

In-Pile Irradiation Studies

Calculations to determine the amount of enrichment that could be permitted in UO₂ fuel samples (WAPD-114-A) to avoid any approach to the melting of these samples were completed by the Physics Development Unit. This information has been transmitted to the Bettis Plant and fabrication of samples is in progress there.

The two experimental assemblies for studying the reaction between gases and zirconium specimens at F Pile (HAPO-105) continue to operate normally. Two additional assemblies are being prepared for discharging at a later date. An effort was made to discharge zirconium samples from the X-hole at H Pile and was unsuccessful. Another attempt will be made at the next shutdown.

Equipment for assisting with evaluating the in-pile performance of I & E slugs (HAPO-159) is complete and is waiting the charging date tentatively scheduled for March 7.

Equipment has been prepared, and procedures are in progress for mock-up studies in support of the irradiation of three experimental assemblies designed to give information on the NAA Safety Fuse (HAPO-162). The experiment is scheduled to be charged into DR Pile upon the completion of the mock-up studies.

Specimens for studying the effect of radiation on U-Ni-Al and U-Ni-Fe bonds were discharged from C Pile and made available for inspection. Two additional sets of samples pertaining to the same study have been charged.

Additional samples of krypton for studies aimed at the determination of the diffusion rate of krypton in uranium were irradiated in DR Pile. Packing material used in this irradiation has given rise to unusually high activities in the discharge basin after the samples are open. A new technique for packing the samples is being developed.

DECLASSIFIED

DECLASSIFIED

HW-41702 DEL

Studies directed at studying the effects of pile radiations on thermocouples are being resumed. Instrumentation and experimental assemblies in support of this work are being prepared.

Samples of residue obtained from process water have been irradiated (HAPO-172) in support of studies directed at determining amounts and kinds of radioactive materials in the effluent water.

An experimental assembly is being fabricated for determining neutron fluxes and gamma heating by pile radiations in the K Pile Snout facilities. Discharge casks and auxiliary equipment for putting these facilities into service are scheduled to be received from the vendor in early March.

Gamma Irradiation Studies

A total of 170 samples were irradiated for customers during the month. The majority of these irradiations were directed at determining the effect of gamma rays on rubbers and plastics. Plans are in progress to expand the gamma irradiation facilities. Cobalt slugs are being prepared to charge as poison in the pile. Upon discharge these slugs will be used as gamma sources. Auxiliary equipment is also being designed and fabricated to assist customers in their gamma irradiations.

Plans for a very high intensity gamma source are proceeding. The design is complete and a cost estimate of approximately \$5,000 has been obtained. Material has been placed on order and special cobalt slugs to be irradiated in the lower front to rear test holes at the K Piles are being fabricated.

Facilities

Preliminary design for a gattling gun for the magazine facilities at KE and KW Piles has been completed.

Studies have been made to provide alterations to the heat exchangers for the test holes at the KE and KW Piles. A procedure has been devised with only minor changes in existing equipment which will avoid boiling in the test facilities immediately following a pile scram or shutdown.

Borescoping and Traversing

Vertical safety rod channel No. 31 at F Pile was borescoped to a depth of twenty feet on January 30. The vertical liner block was observed to be broken and pieces of graphite were knocked to the bottom of the channel.

Approximately two dozen process channels were borescoped at H Pile as assistance to the tube replacement program at that pile. In many cases, loose graphite was observed to completely block the channel, and separations in tube blocks up to four inches were observed.

Channel RT-3A at KE Pile was borescoped February 15 to determine if any shifting in the graphite stack could be observed. Separation between blocks were noted as follows:

<u>Distance from Side of Pile</u>	<u>Amount of Separation</u>
15 feet	1/2 inch
22 feet	1/2 inch
26 feet	1/4 inch
31 feet	1/4 inch

The channel was borescoped to a depth of 38 feet. Small graphite chips were found in the channel at about 28 feet in. No vertical misalignment of the blocks was observed.

Vertical height traverse measurements were made at C, F, and H Piles.

DECLASSIFIED

PILE MATERIALS SUB-SECTIONGRAPHITE AND MATERIALS DEVELOPMENT**DECLASSIFIED**High Temperature Graphite Irradiation GEH-9

The second GEH-9 assembly, which was to have been irradiated in the MTR L-42 position during MTR cycles 65 and 66 (February 6 - March 19) was inserted in the MTR February 6. During insertion weld failures occurred in the aluminum tube housing the test assemblies. Failure of the welds has been traced to the use of improper welding rod alloy in the Hanford shops, as a result of the inadvertent substitution by the shops of 61S alloy for 3S in several component parts of the thimble. The thimble is to be returned to HAP0 for inspection and for salvage of parts.

Recovery of samples irradiated in the first GEH-9 assembly cannot be accomplished at the MTR before the middle of April, owing to the backlog of work at the MTR hot cell. Plans are being made to ship the sample carrier to HAP0 for recovery of the samples here. A third test assembly is being fabricated in the shops and will be shipped to the MTR before March 12.

Graphite Development

Experimental samples of graphite (discussed in HW-40168) have been prepared by Battelle and shipped to Hanford. Irradiation samples have been cut from the bars and physical length measurements are completed. After thermal conductivity and X-ray determinations the samples are scheduled for high and low temperature irradiation tests.

Pile-grade graphite samples have been discharged from the B and D test holes in 105-F and from the 2 B test hole in 105-KW. A new cask was used successfully for receiving samples at the X-level and transport of the samples to 300 Area. This results in a saving of about ten manhours time and 40 mr. personnel exposure each discharge. Removal of the samples from the aluminum casings has been partially completed utilizing equipment in the new hot shop.

Graphite - Steam Reaction

In order to determine possible detrimental effects on graphite at high temperatures when it is struck with high temperature, high-pressure water or steam, the following measurement, the first of several of this type, was made. TSGBF graphite was exposed at an initial temperature of 600 F to water of 600 F for fifteen minutes. Before the exposure, the graphite was weighed, measured and the general condition of the surface noted. These measurements were made after exposure and the graphite was found to be unaffected. More measurements were attempted on other samples at higher temperatures, but it was found that the equipment was limited to the above conditions. Future work on this problem will be carried out in a different type of equipment.

Physical Properties Measurements

Sixteen thermal annealing runs were made with three C₀ X-ray analyses for each run. The control apparatus for thermal annealing was rebuilt with a simplified circuit and improved thermal shielding for leads to the projection lamp heat source. A copper furnace for removing oxygen has been added to the nitrogen line to reduce oxidation of the sample at high annealing temperatures.

DECLASSIFIED

Thermal conductivity and electrical resistivity determinations were made on twenty-five cold test-hole samples using the Kohlrausch apparatus. The disk thermal conductivity apparatus for graphite core samples has been reactivated and the conductivity determined on five sections of a core removed from 1368-D on July 6, 1955. Re-runs on samples after being turned over and resoldered gave values within four per cent agreement.

Radiation-Stable Plastics

Irradiations of materials are being carried out in the gamma pits in the F storage area to determine the combined effect of gamma radiation and temperature on a number of plastic materials. Several promising thermocouple wire insulations and sheet plastics are being exposed at room temperature and 100 C. Higher temperatures will be investigated as additional facilities become available.

The boiling water resistance is being determined for six synthetic rubber materials which appear promising for use as hot water seals. Heat aging tests at 150 C of three synthetic rubbers have been started to evaluate their resistance to dry heat.

Infra-Red Study of Pile Irradiated Materials

Arrangements have been made with the Chemical Instrumentation Unit to transfer the Model 112 Perkin-Elmer infra-red spectrometer to Room 36-B of the 326 Building. With this instrument, irradiation effects on materials subjected to pile irradiation will be studied. Changes in the infra-red spectrum following irradiation are expected to contribute information in evaluating radiation damage effects to materials such as plastics and liquid organic coolants.

PILE GRAPHITE STUDIES

PT 105-548-E, C Pile Graphite Burnout Experiment

This production test, operating C Pile with a 600 C graphite temperature limit (vice 500 C), was officially terminated February 15, and C Pile was returned to observing the 500 C graphite temperature specification limit. On January 27, graphite samples were discharged from channels 2773-C, 2785-C, and 1960-C. The follower furnace was shut off and isolated from the gas system, and the graphite samples were subsequently removed from the furnace. It was found impossible to remove the thermocouple from 2773-C remotely, since the wire became tangled in the pile. It was necessary to remove it in short sections using tongs and a guillotine. This method was rapid, however, and resulted in only moderate exposure of personnel to radiation. All channels in the pile were left empty pending examination of the samples. Present plans call for return of channel 2785-C to production, use of 1960-C for PT 105-532-E, "Graphite Burnout Monitoring Program," and leaving 2773-C empty for further graphite tests, possibly using a J-N diamond loading.

Weight losses of the samples from 2773-C, 2785-C, and the follower furnace were summarized below:

DECLASSIFIED

<u>Location</u>	<u>Approximate Temperature Range</u>	<u>Number of Operating Days</u>	<u>Weight Loss of Samples, Per Cent.</u> <u>l. to r. = upstream to downstream</u>			
2773-C	650-680 C	85	0.64	0.88	1.45	1.29
Follower Furnace	650-680 C	85	2.18	1.21	2.25	1.20
2785-C	570-600 C	85	0.214 0.096 0.109	0.215 0.095 0.086	0.072	0.066

These weight losses indicate burnout rates of 0.8 to 2.6 per cent per 1000 operating days for samples from 2785-C, 7.5 to 17 per cent per 1000 operating days in 2773-C, and 14 to 27 per cent per 1000 operating days in the follower furnace. Although it may appear surprising that burnout rates in the follower furnace are higher than in the pile, several other factors (gas flow rate, previous irradiation history of the samples, etc.) must also be considered in the final interpretations of the results. It is significant that very good agreement is shown between some of the pile and furnace samples. Also significant is the large difference in oxidation rates between channels 2773-C and 2785-C, operating at different temperatures. This is an indication that a thermally-induced chemical reaction may become important in the pile at temperatures near 600 C. A more detailed study of the test results is now being made, and an attempt will be made to correlate them with results of other burnout tests (PT's-504, 514, 532, 556, etc.).

Dimension measurements made on some of these samples indicate that changes are quite small. Individual samples exhibit either slight contraction or slight expansion. These measurements will be summarized in the final report on the production test.

Graphite Distortion

Considerable difficulty has been encountered by maintenance forces in the tube removal program. A number of bore diameter and borescoping observations have been made to determine the graphite damage contribution to the difficulties. The results are as yet inconclusive and further investigation is planned.

Bore diameter measurements of five graphite channels in B, D and F Piles were completed during the month. The maximum deviation from the nominal diameter of 1.744 was observed at 13 feet 8 inches and 15 feet 5 inches from the front Van Stone flange in channel 3561-D where the diameter in the vertical direction had decreased to 1.711 and increased horizontally to 1.782. In channel 2190-D the horizontal diameter averaged about 0.015 inches less than the vertical diameter. The minimum of 1.724 in channel 1359-B occurred at 17 feet 11 inches. Two tube blocks in channel 1359-B had longitudinal cracks running the entire length of the bar. The diameter of channel 1657-F which had contained a leaking tube was about 0.020 inches less than the nominal diameter. This channel contained a considerable amount of aluminum corrosion product which probably contributed to the low readings. The bore diameter

DECLASSIFIED

equipment has been carefully checked and the readings observed are believed to be accurate to 0.003 inch. A probe to measure the diameter of process tubes is being repaired and the possibility of obtaining both horizontal and vertical process channel diameters simultaneously is being investigated.

Graphite Burnout Monitoring - PT 105-532-E

Burnout rates were determined on the 75 graphite samples exposed to prevailing conditions of temperature, radiation intensity, and pile gas composition in uncooled process channel 1960-C from February 3, 1955, to January 27, 1956, an effective exposure period of 243 operating days. The highest burnout rate observed for virgin graphite was 1.75 per cent per 1000 operating days for a sample of CSF graphite exposed in the center of the channel. In the fringe regions, virgin CSF graphite showed an average rate of about 0.20 per cent per 1000 operating days. Virgin WSF graphite, which has about twice the surface area of CSF graphite, showed consistently higher burnout rates in all positions with one exception. In the fringe regions, an average rate of about 0.30 per cent per 1000 operating days was determined for this material, but in the center of the channel, the maximum rate was only 1.25 per cent per 1000 operating days. Previously irradiated graphite, of course, showed consistently higher rates along the channel with a maximum rate of about 1.85 per cent per 1000 operating days exhibited by TS-GBF graphite with a previous cooled test hole exposure of 1519 MWD/CT. The highest burnout rates observed were those for samples with cooled test hole exposure followed by thermal annealing. The maximum burnout rate, in the case of these samples, was shown by a sample of KC graphite with a cooled test hole exposure of 858 MWD/CT followed by thermal annealing at 450 C. This sample, which was positioned about three feet downstream from the center of the channel, exhibited a burnout rate of 7.65 per cent per 1000 operating days. No explanation can be given at present for the high burnout rates observed for samples with this past history.

During the above exposure period, cobalt flux monitors were exposed in each of the sample carriers. Preliminary measurements and calculations on these monitors indicate excellent agreement with other methods of exposure calculation.

Graphite samples charged into uncooled process channel 3478-D on July 6, 1955, were discharged on February 12 after an effective exposure period of 102.7 operating days. On December 18, 1955, however, the samples were inadvertently displaced from their initial positions. The samples therefore spent 25.2 operating days or about 25 per cent of their total exposure period in unknown positions in the channel. Burnout rates observed on virgin graphite samples, as based on the total exposure period, were about 1.2 per cent per 1000 operating days for samples originally positioned in the center of the channel and about 1.12 per cent per 1000 operating days for samples originally positioned in the rear fringe.

PILE COOLANT STUDIES

Production Tests

Document HW-41075, "Development Test 105-561-E, Water Plant Evaluation of Synthetic Coagulant Aid," was approved and issued on January 31, 1956. This document authorized the use of one water treatment basin at 183-H to test the performance of

HW-41702
DECLASSIFIED

DEL

Separan 2610 in improving settling and filtration rates in the Hanford water treatment plants. Separan concentrations and feed locations were varied during the test. Optimum feed location for Separan was shown to be at the sedimentation basin outlet (or at the inlet to the filter gullets). Optimum Separan feed concentrations at these feed locations were shown to be in line with predicted concentrations (0.005 to 0.020 ppm) based on previous tests performed in the experimental filter plant in 183-B Building. This development test was successfully completed and terminated on February 20, 1956.

File Process Tubes

Thirty-two process tubes were examined during the month. No new or unusual type of corrosion attack was observed.

Forty-four process tubes from B, D, and F Piles removed under the current tube replacement program were checked with the Probolog to determine their residual tube wall thickness. Five development test and routine examination tubes were also checked with this instrument. In-pile Probolog and calculated wall thicknesses agreed quite well except for the far-side of F-Pile where actual wall thicknesses were approximately 10 mils higher than calculated values. This systematic difference for the far side of F Pile is attributed to lower tube corrosion in this portion of the pile due to low water pH tests which started early in calendar year 1954. The "calculated" values were not corrected for the reduction in corrosion due to lowered pH.

Continued tests of a modified slug or a special insert to cause intermixing of the water in the two flow channels of a process tube have disclosed two outstanding candidates for in-pile testing. One of these is a projection, one inch long and 1/2 to 5/8 inch diameter on the end of a slug and the other is a 1-1/4 inch diameter aluminum ball inserted between normal slugs.

Fabrication of six ribless tubes (B, D, F Pile O.D. and I.D.) by Allegheny Ludlum has been quite successful to date. Extrusion of the four remaining billets on January 20 was successful and the six blanks were then shipped to Tube Reducing Corporation for an initial tube reducing operation. Tube reduction of four of the blanks was accomplished without mishap. Two blanks that had been scored on the inside surface during the extrusion operation cracked during tube reduction. However, useable tube sections can be made from the two cracked tube blanks and possibly full length tubes can be made by circumferential welding. Tube reduction to the final size is scheduled for late March at Superior Tube Company. The tube blanks will be vacuum annealed at Allegheny's Watervliet plant prior to tube reduction.

Zirconium alloys for the fabrication of strip and rod was shipped to Allegheny Ludlum during the month. The strip and rod is to be used in the fabrication of six zirconium and six Zircaloy-2 welded, ribbed process tubes by Trent Tube Company.

An extension of one week was given on the invitations to bid on an order for 250 zirconium (or Zircaloy) ribbed process tubes. Inquiries to date by vendors have indicated considerable interest but a strong reluctance to bid on the fabrication order. During the month an order was placed, through the Atomic Energy Commission,

DECLASSIFIED

for the purchase of twelve tons of zirconium sponge. This metal, to be produced at the Bureau of Mines, Albany plant, will be used for the fabrication of 250 process tubes, probably Zircaloy-3.

Twelve 63S ribless process tubes were received from Harvey Aluminum during the month. These tubes are to be used for in-pile testing of slugs having projections welded on the can surfaces for centering the slugs in ribless tubes. Preliminary out of pile tests are being made to determine charge-discharge, flow and slug rupture removal characteristics.

Laboratory Corrosion Studies

Eighteen projection and three short-railed heavy metal slugs are being exposed to 125 C, pH 7.3, 2 ppm. dichromate process water in a 1.650 inch I.D. ribless zirconium tube. The test is being performed to determine the effect of welded projections on the corrosion of the aluminum jackets. In series with the ribless tube is a regular K Pile aluminum tube containing eighteen 2S aluminum dummies and twelve heavy metal slugs canned in M-388 aluminum jackets, one per cent Ni-Al alloy.

A revision was made of the method for calculating slug surface temperature in the pile. It was found that in general the slug surface temperatures are about 5 C higher than previously calculated.

A preliminary report has been received from Radiometallurgy on "between-the-rib" rupture 3173-F. From the photographs the slug can appeared to be corroded down to the AlSi layer over most of the area that was located between the ribs.

Water Treatment Studies

A one tube in-pile test was initiated on February 7, 1956, to determine the effects of Separan 7610 in concentrations up to 0.1 ppm. on in-pile film formation, effluent radioactivity, and slug corrosion. In-pile tube 4557-KE is being used for this test with tube 4863-KE as a control tube. Only preliminary data on effluent activity are available, but these indicate that Separan concentrations as high as 0.1 ppm. have no effect on effluent radioactivity. Considerable data are now available from this test which further indicates that up to 0.1 ppm. Separan has no effect on film formation. Further testing will continue, for additional confirmation of these first indications.

Four 3/4 inch O.D. Minutubes charged with 2S aluminum minislugs (1/2 inch O.D.) are being exposed to 125 C, 7.3 pH, 2 ppm. dichromate process water. Separan is being injected into two of the tubes to given a concentration of 0.3 ppm. The minislugs will be discharged at 10 day intervals to determine the effect of Separan on the corrosion of aluminum.

RECIRCULATION TECHNOLOGY

H-Loop Recirculation Studies

In-pile testing of one per cent Ni-Al alloy jacketed slugs in high purity water at 200 C continued, A total of 29 days of a scheduled 32 day exposure has been obtained

DECLASSIFIED

HW 11702

DEL

to date. Some operating difficulty was experienced, including a pile scram due to a frozen instrument line, and a leak in the new corrosion by-pass containing carbon steel corrosion coupons. Analysis of the loop water indicates a higher build-up of iron than observed previously; this effect is probably due to the coupons. Activity samples indicate the presence of a small amount of residual fission products from the rupture last October. In general, however, loop and water activity due to this rupture is now detectable only on the more sensitive laboratory equipment.

Examination of material sent to Radiometallurgy is progressing satisfactorily. A fragment of can which came from the ruptured slug has been sectioned and definite evidence of intergranular attack on the aluminum has been found. In addition, it appears that the UAl_3 penetration observed (about 12 mils) is excessive and indicates that the slug was at a temperature well above 200 C. The fragment of can appears to be from the side of the slug approximately three inches from the start of the rupture and the intergranular penetration is 10 mils deep. Sectioning data will eventually reveal pit depth, mode of corrosion, thickness of UAl_3 penetration, thickness of Al_2O_3 corrosion product and type of corrosion product both of the slug downstream of the ruptured slug and a "normal-appearing" slug at the rear of the charge. Visual observation of the hole in the zirconium tube section in the viewing cell was made and it appears that the hole was caused by internal pressure.

A supplement to the original production test is being prepared to authorize the exposure of nickel plated aluminum fuel elements, cluster elements, and I & E slugs.

ELMO Loop Development Activities

Five Al-Si-bonded slug rupture tests were conducted in the ELMO-4 loop, in the temperature range from 160 to 280 C. The rate of flow decrease due to swelling of the ruptured slug was about six-fold lower than that observed with unbonded pieces. A correlation was obtained between operating temperature and the time for severe flow reduction to occur. By factoring in observations of the recent H Loop rupture effects, a basis was established for determining available quench times for a high temperature recirculation reactor, quench time being defined as the time available to shut down the reactor and reduce water temperature to a value at which the uranium-water reaction rate is not significant. This correlation showed that the quench time is strongly temperature dependent. At a temperature of 160 C, slightly over two hours is available for quenching, while at 260 C, quenching must be accomplished in less than four minutes. The above correlations apply to massive uranium fuel elements in old pile size process tubes.

A program was initiated to determine the feasibility of using carbon steel in recirculation reactor systems operating at intermediate temperatures. Primary emphasis is placed on determining water quality compatible with both aluminum and steel. The ranges of variables currently under study include temperatures of 150 to 200 C, pH of 5 to 6, and oxygen concentration 0.1 to 10 ppm. Tests now in progress include coupon exposures in H Loop, ELMO-2, and ELMO-5. This program will be expanded as new test facilities are brought on stream.

DECLASSIFIED

Boiling Development Program

The liquid phase test of the mock-up of the Single Pass Boiling Facility was completed and tests under boiling conditions were begun. The initial boiling test is being performed at six per cent quality (93 per cent by volume) and 172 C. Very smooth operation of the control valve is noted when entering and leaving boiling conditions. Further extensive tests of all instrumentation and equipment will be conducted prior to in-pile installation of the boiling facility.

KER Activities

Construction of the KER facility is approximately on schedule although the strike of construction personnel which began on February 20 may cause approximately two weeks' delay. Vendor fabrication progress on six ribless KER process tubes is encouraging. Six successful extrusions have been made and tube-reduction of the extrusions is underway.

Agreement was reached with interested HAP0 organizations concerning the program of fuel element testing in KER. Aluminum clad, cored slugs will be used for shake-down operations, with I & E wafer pieces scheduled for subsequent evaluation of the maximum coolant temperatures for aluminum application. Various cluster-type elements will also be exposed in one or more of the loops. Zirconium clad elements will also be scheduled for exposure.

Operation of 1706-KE Water Studies Semi-Works

Operation of the 1706-KE in-pile facilities proceeded smoothly. A new chemical addition system was installed, and the injection of a dilute Separan solution to one in-pile tube was initiated. Special rear nozzles were installed on two of the in-pile tubes to test fast-response thermocouples. The major effort was aimed at improving the reliability of chemical and pH control techniques. Most of the previous difficulty was traced to the buffering procedure on the pH instrument. Day shift training of five new engineering assistants was completed and shift assignments were made.

Installation of ELMO-6 and 7 continued. ELMO-2 operated at specified conditions during most of the month, but ELMO-5 and 9 were down for repair most of this period. Following successive regeneration of the new water softening equipment, the units were placed on the line and are producing water of the specified purity.

FUEL TECHNOLOGY SUB-SECTIONPROCESS TECHNOLOGY**DECLASSIFIED**Untransformed Uranium

The new ultrasonic test level established in January, to insure rejection of all incompletely transformed solid slugs, is apparently making the desired separation. Macro inspections of random samples from both acceptable and reject pieces indicate that no untransformed metal is being accepted for pile fuel elements. Also, the reject pieces in most cases have been found to be completely transformed but fine grained.

Hydrogen in Uranium

The concentration of hydrogen evolved from nine Al-Si samples taken from the canning bath varied from 0.3 to 14.3 cc (STP)/100 grams Al-Si. The higher values were obtained from baths in use; the lower values from standby baths. From theoretical calculations, the amount of hydrogen required to produce a total unbonded area on the slug surface of one square centimeter and 20 mils in thickness is only 0.50 cc (STP)/100 grams Al-Si.

Uranium Reactivity

A decrease in reactivity in uranium produced at Mallinckrodt was observed during the January TDS determinations on ingot eggs. Removal of surface layers of metal by machining and/or pickling revealed the loss in reactivity to be in the metal and not due to surface contamination. However, the U-235 content is still within the normal limits on production metal according to mass spectrography analyses. Data obtained so far revealed that the decreased reactivity may be due to increased amounts of rare earth elements in the ingot metal.

Vertically Heat Treated Uranium

Examination of the grain orientation of the slugs fabricated from rods vertically heat treated at Atlas Steel Ltd., revealed a strikingly uniform grain orientation in the oil quenched material. The orientation of slugs with a delay time of 5-25 seconds before oil quench corresponded to that of an air cool period (delay time) of about 40 seconds before water quenching.

Degreasing of Slugs Prior to Welding

To evaluate the effect of vapor degreasing on weld quality, sixty "F" process (lead dip canned) slugs were coated with oil and degreased with trichloroethylene. These slugs were mixed with sixty standard process slugs, and all 120 slugs were welded on one welder. Twenty-four rejects resulted, but these were equally divided between oiled and dry slugs, both as to quantity and type of reject.

Wrinkled Can and Jacket Stain Rejects

The use of new production canning sleeves treated by the vendor with a non-standard rust prevention agent that was not removed by normal preparation methods and that

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702 DEL

decomposed during the can preheat cycle, resulted in a wrinkled can and jacket stain problem. Twenty-seven percent of the material canned during the first shift was rejected because of wrinkled cans. Recycling of the sleeves during the second shift resulted in a reduced rejection rate for wrinkled cans. Approximately six percent of the cans were rejected from both shifts for stain. All slugs canned during the affected period have been rejected and will be recovered and recanned.

Inclusions in Autoclaved Canned Assemblies

The rejection rate for inclusions in autoclaved canned assemblies has decreased from approximately 3.2 percent in January to 1.3 percent. This decrease has been attributed to the change from the automatic component cleaning equipment to the manual cleaning line, and the use of recycled non-honed sleeves. Other effects noted from these process changes are that the incidence of non-wet areas on the aluminum components was reduced by changing to the manual cleaning line, and the use of new sleeves lowered the canned slug tube gage reject rate from 2.5 percent to zero.

Evaluation of Aluminum Caps and Cans from New Vendors

Six tubes of slugs were charged in 105-F on February 23, to compare the corrosion resistance of Hunter-Douglas and Alcoa caps. Preliminary examination of cans supplied by Hunter-Douglas show them to be of good quality. A lap, adjacent to the internal ring used to aid uniform flow, was found in some of the cans. However, these folds are of minor concern for they do not extend deeper into the base than the ring. The Reynolds cans are not comparable to standard Alcoa cans due to variations in wall thickness, presence of numerous surface inclusions, and a rough base with a contour unsuited to applying canned slug identifications. The Reynolds caps appear to be satisfactory; however, they do blister on the unmachined surfaces and the bottom and top faces during a furnace anneal at about 600 C.

PROCESS DEVELOPMENT

Uranium Processing

A decision was made to discontinue pile charging of dingot (direct cast ingot) uranium from Mallinckrodt until they reduce the hydrogen content from the present five ppm to the range of two ppm. All dingot material is now salt bath outgassed to remove hydrogen prior to canning at Hanford.

Reduction of the hydrogen content of beta heated dingot uranium after vacuum annealing results in an increase in grain size. Indications are that reducing the hydrogen content of dingot uranium below one to two ppm prior to beta heat treatment will result in an abnormally large grain size; hence, gross distortion of this metal would occur during irradiation.

Investigation of the orientation of dingot slugs revealed a stronger (100) orientation for the slugs transformed in rod form at Fernald than for typical as-rolled ingot or dingot slugs. This initial study was performed on 200 dingot slugs from lot V-19.

A tube of dingot slugs discharged at 600 MWD/T was examined and reported to be equivalent in dimensional stability to ingot slugs irradiated to the same exposure. Of 35,500 dingot slugs received at Hanford, about 27,500 have been shipped to the 100 Areas for irradiation.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

CEL

Warp data from seven tubes of PT 53-MT (delay quench - slug form) discharged at 400 MWD/T, were analyzed. The data revealed that the delay quench slugs had much less variation in individual slug warp (the percentage of slugs expected to warp greater than a given amount based on pile limitations) than regular metal slugs. Thus, it would be expected that five times as many regular metal slugs as delay quench slugs would warp more than 20 mils at an exposure of 400 MWD/T.

Authoradiography of each slug to be pile charged in the twenty control tubes of PT 54-MT (delay quench - rod form) is now completed. A latin square loading arrangement of slugs has been made and the twenty charges are ready for shipment to the 100 Areas for irradiation. It is anticipated that the control tubes will be pile charged by March 20, 1956.

Assembly Process Development

The preheat time required to achieve a slug core temperature of 600 C in the lead layer of the duplex bath was determined to be about 60 seconds for 1.65 inch diameter slugs. Tests are underway to determine the preheat time cycle required for slug cores with diameters up to 1.80 inch.

Evaluation of improved hot press fuel elements in C pile is planned under PT 105-614-A-62-MT. Approximately 400 solid core fuel elements will be used. Some will be destructively tested, and the rest, after appropriate non-destructive tests, will be irradiated. Sonobond testing of the pieces indicated that more than 93 percent of the finished fuel elements had no voids between the core and can. Anodizing and autoclaving of these fuel elements remain to be completed before the pieces are ready for pile charging.

The receipt of cans having tru-line end contours for PT 105-620-A-65-MT has been delayed because of fabrication difficulties. It is anticipated that the cans will be received at Hanford by mid-March.

DEVELOPMENT OF NEW FUEL ELEMENTS

Wafer Fuel Elements

According to corrected flow data the three wafer fuel elements irradiated in the Materials Testing Reactor operated at a power level of 100-105 KW/ft with exposure to approximately 1000 MWD/T. Radiometallurgical examination of these fuel elements revealed (1) one side of the fuel elements was exposed to an appreciably higher neutron flux than the other side, and (2) the Al-Si bonding between uranium wafers apparently was not damaged by the calculated maximum temperatures of approximately 350 C.

Canning equipment and procedures were developed for assembling eight-inch wafer fuel elements. The uranium wafers were 3/16" thick, with a 0.485" I.D., and a 1.370" O.D. The aluminum caps and sleeves were the same as those used in canning one-piece I&E elements. Difficulties encountered in canning these eight-inch fuel elements (i.e., cocked caps and Al-Si penetration at the bottom of the tube-cap) were eliminated by (1) modifying the tongs used to hold the elements during quenching, and (2) closing the bottoms of the tube-caps by spinning and impacting rather than by welding.

Eleven eight-inch wafer elements (3/16" washer with 0.007" Al-Si spacer) were fabricated for reactivity studies in the 305 Test Pile. One-piece I&E elements with the same core dimensions as the wafer elements were used as controls. Reactivity loss compared to

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

DEL

a standard solid element loading was approximately 272 in-hours for the wafer slugs and 172 in-hours for the one-piece I&E fuel elements.⁽¹⁾ This difference in reactivity is attributed to Al-Si penetration between uranium wafers caused by warp or roughness on the surface of the wafers.

Twelve as blanked uranium wafers, 3/16" thick, for I & E wafer fuel elements were received from NLO. The wafer finish was satisfactory except for the sheared surface condition and the presence of burrs. Four of the wafers had visible cracks (tensile fractures) on the side that entered the blanking die, and the other eight were found to have similar, but less severe, cracks when examined by two diameters magnification. Experiments revealed that such fractures could be eliminated by blanking material having a larger grain size, i.e., better ductility. The wafers were dished on the average of 0.010", also. To supply wafers which are not warped (dished), NLO is flattening the pieces after blanking and then turning the flattened blanks to the required O.D.

Internally and Externally Cooled Fuel Elements

Current anodizing procedures for I&E fuel elements produce a film at the center of the bore that is 35 percent as thick as the external surface film. By using a floating cathode (a platinum wire with no electrical connections) in the center bore during anodizing, a uniform film can be produced in the center bore that is 85 percent as thick as the external film. A film slightly thicker on the internal surface than on the external surface was found when an internal cathode with an electrical connection to the main tank was used.

Post canning processing of the hot press canned, anodized I&E fuel elements for C pile outlet water temperature tests (PT 105-625-A-70-MT) has been completed. This test will indicate if it is possible to operate an anodized I&E fuel element with balanced hole and annulus outlet water temperatures as the anodic coat wears off.

A new technique has been developed for welding I&E tru-line slugs in which vertical electrode motion is eliminated. Two welding passes are required, and presently, to prevent contour damage, no stabilization time is allowed at the starting point. Penetration and overhang requirements have been satisfactory.

Five I&E slugs were canned in the vacuum braze canning equipment. Inadequate heating or heat transfer from the hot core to the component parts of the assembly caused the Al-Si to freeze before it had completely flowed into the void between the can and core. By reducing cap thickness, Al-Si filled the void to within one-half inch of the can bottom before freezing. The non-wet bottom resulted from excessive heat being removed from the lower end of the core as it was inserted into the can. Examination of the braze layer of the slugs after stripping revealed good wetting and no braze layer porosity.

Reject fuel elements from the first dip canned I&E production test (PT 63-MT, three piece components) were examined to establish the causes of rejection. Closures accounted for the highest reject rate; 16 percent had bad welds (inclusions in the weld bead and poor bonds), and 10 percent had excessive internal weld overhang. Nineteen percent were rejected by the external sonobond test. The new two piece components should reduce both the weld and sonobond reject rates. Destructive tests

(1) Preliminary data from H. A. Fowler of the Experimental Physics Unit.

DECLASSIFIED

reveal adequate cap-core bonding, although the base of the cap was not mechanically abraded prior to assembly, as is commonly done in canning solid core fuel elements.

Initial I&E tests revealed that three operations in the assembly procedure were not applicable to production methods. These included:

1. Canning cycle. The most satisfactory canning cycle is a 45 second cycle (same as presently used in production canning of solid cores) with an extended assembly time (~27 seconds instead of ~22 seconds) and a longer can submerge (~7 seconds instead of ~5 seconds). Momentary raising of the can-sleeve assembly above the surface of the Al-Si immediately prior to slug and/or tube insertion has been eliminated to prevent bending of the tube.
2. Handling equipment. A pair of dual-purpose tongs, used during the recent canning tests, eliminated the need for an additional operator. An improved core hole stopper was incorporated in the new tongs to force more Al-Si to flow between the outside diameter of the slug and the can wall in an attempt to improve wetting and reduce porosity in the braze layer.
3. Tube assembly operation. The tube assembly problem arises from the tendency of the tube to float after it has been inserted in the core. Several methods to correct this problem are being investigated.

Self Supporting Fuel Elements

Several test fuel elements were fabricated by spot welding short lengths of ribs onto the side walls and by welding full length 2S aluminum ribs at the end caps only. One of the spot welded elements was tested in the 314 flow tube. Examination after four weeks revealed corrosion attack upstream of the projections. Other samples, with pinholes drilled through the jacket near the ribs, were autoclaved. Swelling developed on the elements away from the weld indicating that attachment of rails by welding (under the conditions of this test) is not detrimental to the underlying bond. However, previous autoclave tests had revealed that when swelling does occur beneath the rib, even a small amount is sufficient to force the projections against the process tube resulting in a stuck charge.

A 0.005" corrugated zircaloy foil tube liner used to absorb the swelling of a fuel element will be tested. This liner was designed to be removed and replaced if damaged by a failed element. Use of this tube liner would eliminate the need for a new fuel element design. A brass shim stock model of this liner will be autoclave tested.

A production test (105-616-A-64-MT) has been written to evaluate slugs having projections for use in ribless process tubes. Slugs with percussion welded projections and slugs with ultrasonically welded projections will be irradiated in ribless process tubes as follows:

1. Percussion welded projections. The original charge will consist of four ribless tubes. Schedules will be such that tubes will be discharged at increments of approximately 100 MWD/T exposure up to 800 MWD/T. One

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

DEL

ribless tube will be discharged for examination after an exposure of 500 MWD/T. Discharge difficulties caused by this type of slug at any exposure level will be cause for the discharge of charges remaining in-pile.

2. Ultrasonically welded projections. The original charge will consist of six ribless tubes. Schedules will be such that tubes will be discharged at increments of approximately 100 MWD/T exposure up to 800 MWD/T. Standard slugs will be discharged at various exposure levels to give a comparison of results. Again, discharge difficulties at any exposure may be cause for discharging the test.

MATERIALS DEVELOPMENT

Zirconium and Zirconium Alloys

Metallographic examination was performed on the re-formed (by reheating to canning temperatures) can-core bonds which had been fractured during welding of zirconium clad dip canned fuel elements. The examination revealed broader diffusion zones and more segregation of the aluminum and silicon in the braze layer in the re-formed bond than in the as-canned bond. Mechanical stripping tests revealed more brittle zirconium jackets on the reheated pieces than on as-canned pieces.

Two lengths of zircaloy-2 process tubing (approximately 30 feet and 34 feet) were received from Superior Tube Company. Both tubes were tested and found to be sound. A fifty foot length of tubing will be fabricated by welding these sections. A zircaloy-2 billet has been recanned and successfully extruded by the Bridgeport Brass Company. A 265 pound zircaloy-2 billet for use in the fabrication of a KER process tube has been received.

Aluminum and Aluminum Alloys

The aluminum dissolution rate in the oxalic acid anodizing bath was found to be approximately 0.10 grams/ampere hour of anodizing. Based on this rate, and a three percent aluminum limit in the anodizing bath, approximately sixty eight-inch fuel elements can be processed through each liter of anodizing solution before it must be discarded. During operation, approximately 150 grams of oxalic acid would have been added to the anodizing bath to maintain the original oxalic acid content of 50 grams/liter.

Uranium Alloys

The solubility of silicon in uranium is 1.5 atomic percent at 910 C. Water quenching alloys containing 1.5 percent silicon from above 910 C retains all of the silicon in solution at room temperature. Quenching from below 910 C results in partial precipitation of the silicon as a uranium-silicon compound.

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702 DEL

Corrosion of Aluminum and Aluminum Alloys

The corrosion program has been expanded to determine corrosion rates of aluminum alloys M329, M388, X2219 in deionized water at 350 C and pile water up to 200 C, and the effect of pH and flow on these corrosion rates. Twenty-three resistant alloys in two tempers are in their fourth month of corrosion testing in flowing 350 C neutral water. Facilities to compare corrosion rates of M329 (can stock) and M388 (2S and 1% Ni) in the temperature range 150-220 C are available. Tests in 200 C, pH 5 distilled water, acidified with sulfuric acid have begun. The test in pH 5 water at 150 C and neutral distilled water at 150 and 200 C are scheduled to begin by March 1.

A new equation describing the corrosion of aluminum as a function of temperature and power level has been developed. The new equation,

$$\log CR = -\frac{A}{T} + BP + C$$

where CR = corrosion rate

T = local bulk water temperature

P = power level

A, B, C = constants

appears to hold for both in-pile and out-of-pile data. Preliminary evaluation of the constants (for CR in mils penetration/month in process water at pH 7.65, T in °K, and P in KW/eight-inch slug) gives: A = 2400; B = 0.036; C = 6.11. These constants are valid only for M329 alloy in pile water. They have been evaluated over the temperature range of 65-105 C and power levels ranging from 0 to 45 KW/ft. Any extrapolation much beyond these ranges or for other systems may be in error. Additional data is being obtained for other alloys, different types of water, and other temperature ranges (100-350 C).

Typical hot spot failures can be obtained on a laboratory scale by exposing samples to 500 C steam and 400 psi pressure. While most samples did not behave consistently, one sample lot of alloy M329 was consistently resistant to attack.

Corrosion of Magnesium

Recent tests to explore the theory that magnesium jacketing alloys might be possible in pH 10-11 water revealed that the inhibiting effect of high pH (230 C, 5 percent sodium carbonate, pH 11.5) on the reaction between water and magnesium does not appear to be significant.

Bake Test

No swelling of standard lead dip or hot press slugs has been observed after three months of bake testing at 400 C. Fuel elements fabricated by single-dip, lead-dip, triple-dip, and hot press canning methods were baked at 300 C for 100 hours. Undercutting and metallographic studies are in progress to determine whether the bonding layers were damaged.

Recrystallization of Beta Quenched Uranium

The normally large, irregular grain structure of uranium quenched from the beta phase is altered by alpha phase annealing. The new structure consists of uniform, equiaxed grains formed by a process of nucleation and growth. The activation energy

SECRET

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

DEL

for 50 percent recrystallization of the structure at the center of rod heat treated uranium is 61,000 calories per mole. This value of the activation energy is comparable to the value obtained by the French metallurgists for the recrystallization of uranium after 50 percent cold work.

The mechanical properties of recrystallized, beta quenched uranium were determined in the axial and circumferential directions of a fuel core. The ultimate strength is decreased in the axial direction, but unaffected in the circumferential direction by recrystallization. The ductility in the axial direction is unaffected but is increased by a factor of three in the circumferential direction by recrystallization.

TESTING METHODS AND EQUIPMENT

Finishing Line Tests

One new unit of the ultrasonic bond tester for finishing line tests has been checked out, but is being held in the laboratory to compare with subsequent units. The transducer assembly was adapted to detect weak bonds in hot press canned elements by using two crystals and a shield. The technique is the same as the two crystal method that had been tried with the ultrasonic bond test, but with the aid of wide band width in transmitters and receivers.

Modifications are being made to the penetration test unit to avoid the use of teflon tape which has been a source of operational difficulties. With the present test the probe follows the slug surface closely, rubbing on the slug through the teflon tape which absorbs the wear between the slug and the probe. This limits the loss of sensitivity to penetrations which result from motion of the probe away from the slug surface. Development equipment using different circuits and coil arrangements has compensated for this sensitivity loss electronically without the use of teflon tape. Four penetration test units are now in operation in the 313 finishing line.

Development work continued on the automatic conveyor. Microswitches were removed from the unloading elevators and replaced with a relay timing system. The switch assembly which instructs the conveyor to unload was revised to provide more positive action. An output assembly connecting the automatic conveyor to a skate wheel was developed. Skate wheel conveyors which eliminate the need for a holdup assembly on the input and which feed the input assembly have been designed.

Bare Slug Tests

About 120 tons of material have been processed through the uranium quality tester (MIZ-2) in an effort to reduce the number of split type ruptures. The through-put rate on this test has been slow because of mechanical breakdowns in the conveyor system and because of a shortage of metal. It was found that partially transformed slugs could be rejected by the ultrasonic transformation test without incurring excessive rejection of good slugs, using settings appropriate for rejecting the present standard slug.

Internal Friction

A test of the change in internal friction after small deformation using carefully controlled temperature is being conducted. It has been postulated that the internal

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

DEL

friction after deformation is proportional to the number of dislocations produced in the metal and to the fourth power of the average dislocation length. Further, the change in elastic modulus after deformation will depend on the number of dislocations produced and the square of the average dislocation length. The decay in internal friction results from the shortening of average dislocation length as the dislocations become pinned. This theory suggests that the internal friction will decay to its initial value at a more rapid rate than the change in elastic modulus because of the exponent in the dislocation length factor. Earlier test results reveal that this may not be the case. Also, past experience with controlled temperature tests indicates that the decay rate for both properties is the same.

IRRADIATION BEHAVIOR

Examination of Cored Slugs

The current irradiation to rupture of four-inch enriched cored slugs with $3/8$ " and $5/8$ " core diameters indicates with 95 percent confidence that the slugs with the $5/8$ " holes are superior. Three failures have occurred in the slugs with the $3/8$ " core diameters at exposures estimated at about 500 MWD/T; two in slugs with pressed aluminum end plugs and one in a slug with welded uranium end plugs. No failures have been sustained in the slugs with $5/8$ " core diameters up to the current exposure estimated at 1000 MWD/T. One tube containing the $5/8$ " slugs was discharged because of a regular metal rupture. A maximum specific slug power of 82 KW/ft is estimated for the enriched pieces. The powers of the tubes containing the slugs with $5/8$ " core diameters are calculated to be about 10 percent higher than those of the tubes containing the slugs with $3/8$ " holes. Because of limitations of this test, the significance of the results cannot be evaluated.

Four stuck charges of cored slugs in 105-KE and one in 105-B have been attributed to diameter changes due to slugs splitting inside the cans and warp. Measurements of slugs from the B stuck charge showed a maximum of 107 mils warp. This, combined with a diameter increase of 27 mils due to the split in the slug, gave a total distortion sufficient to cause the slugs to stick in the 120 mil K annulus. Three tubes of cored slugs were measured after exposures to 700-800 MWD/T. Dimensional data revealed warp up to 100 mils, diameter increases up to 40 mils, and ellipticity up to 54 mils on slugs splitting inside the cans. Diameter growth of 20 mils was found on slugs that had not split.

Effect of Pile Variables on Slug Dimensional Changes (PT 611-A)

The charging of slugs under PT 611-A was completed. Thirty-three tubes were charged to determine the effect of pile exposure, pile cycling, and slug temperature on dimensional changes. The orifice pattern in the piles will be used to obtain varying conditions of power.

Fuel Element Jacket Failures

A review of the fabrication history of ruptured fuel elements during the past year has been undertaken to determine if unusual processing conditions or component quality could influence the high failure rate by jacket corrosion. A high proportion of the failures were canned during June, July, and August of 1955, when the following conditions prevailed: (1) canned slug reject rates were high for minimum residual can

DECLASSIFIED

Fuel Technology Sub-Section

HW-41702

DEL

wall thickness, braze layer porosity, unbonded areas (frost test), and post-autoclaving can-wall defects; and (2) the long-preheat - short submerge (45 second) was gradually adopted beginning in latter June and was standard on all canning lines by July 23.

FACILITIES AND EQUIPMENT DEVELOPMENT

Project Proposals

Design and installation, under Project CA-546 (Fuel Element Pilot Plant, Building 306), will proceed on a semi-works facility to be located in the north bay of the 306 Building. By 1957, this facility will produce an estimated 40-120 tons/month of dip canned I&E fuel elements. Construction of new office space in the 306 Building continued on schedule.

The revised project proposal CG-620 (Melt Plant Facility) is ready for final approval by the Financial Department before transmission to the Commission.

A project proposal has been completed for relocation and rearrangement of corrosion study equipment in the 314 Building Development Facility, and is now awaiting a determination as to the source and timing of the financial requirements.

The project proposal for 350 C Flow Loop has been completed and is in the Financial Department for their approval before transmittal to the Commission.

105-C Metal Examination Facility

Work to complete the revisions on the Basin IV equipment was continued during February. Routine operations of Basins I, II, and III was halted when it was found that the weigher contained a defective foot valve. All other equipment in these basins operated satisfactorily.

PHYSICS RESEARCH SUB-SECTION**DECLASSIFIED**Lattice Physics

During the month of February, bucklings were determined for seven different lattices in the small 4' x 4' exponential piles with 1.66" enriched uranium rods (1.007% by weight U-235). The 1.66" rod was fabricated by inserting the 0.925" slugs in the central hole of the 1.66" O.D., 0.94" I.D., hollow slugs. The results of these measurements are listed in the following table.

<u>Lattice Spacing</u>	<u>C/U Volume Ratio</u>	<u>Buckling</u>
5-3/16"	11.58	$-157 \times 10^{-6} \text{ cm}^{-2}$
6-3/16"	16.95	$163 \times 10^{-6} \text{ cm}^{-2}$
7"	22.01	$325 \times 10^{-6} \text{ cm}^{-2}$
7-1/2"	25.44	$367 \times 10^{-6} \text{ cm}^{-2}$
8-3/8"	32.00	$404 \times 10^{-6} \text{ cm}^{-2}$
10-3/8"	49.71	$370 \times 10^{-6} \text{ cm}^{-2}$
12-3/8"	71.20	$268 \times 10^{-6} \text{ cm}^{-2}$

The measurements with enriched uranium are being extended to include the 0.925" slugs and the 1.66" O.D., 0.94" I.D., hollow slugs. The data obtained from these experiments will be of value for checking the lattice theory, and also will give information on enrichment for LTR calibration purposes.

Graphite is being stacked for the 7-1/2" lattice, high-temperature, exponential experiment. This experiment is being carried out to determine the effect of temperature on the buckling (or reactivity) of a lattice. Temperatures up to 300°C are being considered.

A small BF₃ counter, especially designed for high-temperature work, has been received. Preliminary checks show that this counter operates satisfactorily up to a temperature of 300°C (the highest temperature at which the counter was tested). The counting rate was observed to increase by about 6% from the room temperature value.

A small 1/2"-diameter, cylindrical, fission chamber, with brass shell and silver solder connections, has been tested up to a temperature of 300°C. The fission chamber exhibited a decrease in counting rate of about 8% in the range from 20 - 100°C, but thereafter the counting rate remained nearly constant up to 300°C.

It has been suggested that it might be possible to obtain considerable control of a reactor by adding a small portion of D₂O to the graphite moderator of the lattice. In order to check on the feasibility of this, a series of calculations were performed in which 2.5%, 5%, and 7.5% of the graphite volume was replaced by D₂O. These preliminary calculations indicate that if the graphite density were 1.5 gm/cm³, then, with

DECLASSIFIED

HW-41702

DEL

Physics Research Sub-Section

7.5% of the graphite volume replaced by D_2O in a 6.9" lattice, the buckling would increase from 50 μB to 111 μB , or gain 61 μB ; further, that the lattice would always be safe, i.e., if the D_2O were lost, a big decrease in reactivity would occur and, if just the coolant water were lost, the reactivity would remain essentially unchanged. If both the D_2O and coolant were simultaneously lost, the multiplication constant would decrease by about 4%. The data for a 6.9" lattice (as estimated from the calculated curves) are given below.

Lattice Spacing	% D_2O	k_{∞}		Buckling (in units of 10^{-6} cm^{-2})	
		Wet	Dry	Wet	Dry
6.9"	0	1.027	1.019	50	30
	2.5	1.040	1.036	73	64
	5.0	1.051	1.048	94	85
	7.5	1.058	1.058	111	105

The designation of "wet" means that water is in the cooling annulus and "dry", the converse. The uranium slug diameter is 1.36".

The principal effect of adding D_2O to an undermoderated lattice is gained reactivity through an increase in the resonance escape probability (at the expense of conversion, but with advantage of increased control and safety). Since the slowing down power of D_2O is about three times that of graphite, the D_2O is about three times as effective a moderator as graphite.

The above results were obtained by spreading the D_2O uniformly throughout the moderator. It should be remarked that in the actual design of a system, the D_2O would have to be contained in aluminum tubes and that the increased aluminum in the lattice required to contain the D_2O would largely offset, if not entirely negate, the reactivity gains, depending upon the per cent of D_2O added.

Additional calculations are being performed to determine the effect when:

- 1) The increased aluminum required to contain the D_2O is considered.
- 2) The aluminum is replaced by zircaloy.

The thermal flux distribution in an 8-3/8", wet lattice, with the 1.36" fuel element, has been calculated by means of a three-region P_3 approximation to the transport theory. The calculated ratio of the flux at the outer edge of the water annulus to the flux at the inside edge is 1.27. This is to be compared with the measured flux ratio of 1.3 ± 0.1 .

A scoping study by Maintenance Engineering for modification of the zero-degree, drift tube on the Van de Graaf generator (to render the generator suitable for use as a neutron source for lattice studies) has been completed. Work has proceeded on the design of a time analyzer for use with the proposed Van de Graaf experiments. General design considerations for a pulsing mechanism to be used with the Van de Graaf generator are complete, and the component parts are being solicited.

DECLASSIFIED

Physics Research Sub-Section

HW-41702 DEL

Nuclear Cross Sections

Work continued on measuring the absolute fission cross section of U-235. This work has been hampered considerably by the nonequilibrium operation of DR Pile.

A Pu-240 foil was prepared by E. M. Kinderman of Chemistry Research. This foil is to be used in an experiment to determine whether Pu-240 has an observable fission cross section at thermal energies. The plutonium used in preparing the foil came from an electromagnetically separated sample produced at Oak Ridge National Laboratory.

Lattice Testing Reactor

Experimental studies of the LTR operating characteristics were continued during this month. For these experiments the core was loaded with a 3 x 3 lattice having a 7-1/2" spacing and fueled with natural uranium slugs; H-Pile-size process tubes were used. The following measurements were made:

- 1) Rod 5 was calibrated with the core in place.
- 2) Rod 2 was calibrated to see if the shape of its curve would be the same as that of 5. Within the precision of the measurement (about $\pm 1/2\%$), these two control rods had the same shape curve. It will be assumed in the future that all the rods have the same curve because Rods 2 and 5 differed more in total strength than any other pair of rods.
- 3) Considerable time was spent in studying the effect of the position of the leveling slugs on the longitudinal flux distribution in the LTR. The best location found produced a flux that was constant to about $\pm 1/2\%$ over the central 18 inches of the core.
- 4) For the optimum leveling slug position mentioned above, the cadmium ratio of a (1/v) detector was found to be constant to about $\pm 5\%$ over the central 18 inches.

In addition to these specific measurements, work continued on investigating techniques for measuring an infinite multiplication constant of a lattice section in the core.

One special run was made for the Physics Development Unit for neutron distribution data in I and E slugs in a wet H-lattice. Fuel temperature checks made during this run, at present maximum flux ($\sim 10^8$ neutron/cm²/sec), showed no change during the irradiation time of about 180 minutes. The maximum radiation readings between the faces after 16 hours down time were 60 mr/hr.

A vacuum-insulated furnace for heating the LTR core was received from the shop. This furnace will facilitate temperature coefficient of reactivity studies in the LTR.

The mechanical behavior of the reactor was satisfying during the month; however, some difficulty was encountered with residual magnetism in the safety disk magnet system which resulted in an instance where a delayed drop occurred on one of the disks; corrective measures have been taken to prevent the re-occurrence of such an event.

DECLASSIFIED

HW-41702

DEL

Physics Research Sub-Section

The shielding doors to the reactor room are being revised for power operation. The necessary equipment has been successfully demonstrated and permanent wiring is being installed.

Flux traverse equipment for remote operation, both mechanical and electrical, has been completed and pile installation is in progress.

Thermal Test Reactor

Work has continued on the wiring of the thermal test reactor components. The motor plate and DC power wiring have been completed. The fuel-tank and safety-sheet components were installed and have been manually checked. Chassis and instrument wiring are being continued. A total of 1252 of the 1688 fuel disks have been received.

Physics Problems Associated with Plant Operation

A method has been devised for calculating the vertical-rod-strength variation with enrichment. Briefly, the method consists of decomposing the flattened reactor into:

- 1) A uniform critical reactor operating in the fundamental mode.
- 2) A sub-critical driven reactor contributing zero net neutrons to the fission chain.

When the verticals are dropped in, the spatial source driving the sub-critical reactor will change and the net neutron contribution from this reactor will become nonzero. This is, directly, the change in vertical system strength.

A nuclear safety review for handling J slugs in birdcages has been made to provide a basis for specifications for 300 Area and 100 Area handling and storage (HW-41323).

An alternate to the present shipping specifications that will make car loading procedures more flexible and shipping more economical has been proposed (HW-41513).

DECLASSIFIED

HW-41702

DEL

METALLURGY RESEARCH SUB-SECTION

Fundamental Studies

The modes of deformation and fracture of beta heat-treated, furnace-cooled, dingot and normal uranium specimens have been studied at room temperature by using microscopic techniques. One specimen of each type of uranium was scribed to permit elongation measurements. The load was applied to the tensile specimen at a strain rate of approximately 0.04 inch/inch per minute. Photographs of the changes in scribed line separation taken during the test provide a record of the strain in a given grain or section of the specimen. The sample used was 0.0025 square inch in cross section; the SR-4 beam load cell can record the stress on such a specimen with an error of less than 10 percent. With the above constant strain rate maintained during the test, the dingot and normal specimens had ultimate strengths of 88,000 and 89,000 psi, respectively. As the straining was continued beyond the ultimate strength, the load was observed to drop markedly. Microscopic examination of the specimen revealed that the drop in load was associated with the formation of voids, and slow propagation of cracks. It was possible to examine the extent of these cracks microscopically from a stress near the ultimate strength down to a stress near final failure of approximately 2000 psi. One essential difference noted between the fractures of the two uranium specimens was that the normal uranium exhibited a far more irregular break than did the dingot material. Fracture in both dingot and normal uranium proceeds in a transgranular and intergranular fashion. The fracture interfaces of both specimens contain sharp facets which presumably correspond to major slip planes. Fractographic studies of impact specimens will be made to augment the low and high temperature tensile and bend studies.

Laboratory investigations on the solid state diffusion of uranium into zirconium and AlSi are continuing in order to provide a basis for the evaluation of in-pile diffusion experiments currently in progress. A U/Zr pre-bonded couple has been produced by hot pressing under an axial pressure of 2100 psi for approximately one hour at 700 C (1292 F). This couple was cross sectioned in a plane perpendicular to the diffusion interface and Bierbaum microcharacter grooves were scribed through the apparent exposed diffusion zone to ascertain whether a new phase had formed due to diffusion, or if there was a false indication due to surface stains. An abrupt depth change occurred in the grooves at the zirconium-diffusion zone interface. The diffusion zone was 0.0004-inch thick in the plane of sectioning and was more uniform than diffusion zones resulting in previous U/Zr couples. This couple is to be annealed at 450 C (842 F) to investigate the feasibility of using pre-bonded couples to determine diffusion rates.

Mechanical & Physical Properties of Fissionable Materials

In conjunction with studies to obtain and evaluate the physical properties of uranium, the thermal conductivity for one beta heat-treated specimen of uranium has been determined from 134 C to 218 C. Experimental results ranged from 0.0691 cal/cm/sec/°C at 134 C to 0.0713 cal/cm/sec/°C at 218 C compared to the range of 0.067 - 0.0712 at 134 C and 0.0696 - 0.0753 at 218 C reported by British investigators. These results confirm the results of calibration runs on the apparatus. More extensive tests are planned on preferredly oriented uranium to determine the significance of this factor on thermal conductivity.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702

DEL

Electrical resistivity measurements were obtained on a sample irradiated to 150 MWD/T as part of a production test to determine the mechanical and physical properties of uranium irradiated to 150, 300, 600, and 1000 MWD/T. The results show the resistivity of the material to be unchanged from unirradiated values after exposure to 150 MWD/T.

Reactor Structural Materials

The kinetics of recrystallization and recovery in zirconium, Zircaloy-2, and Zircaloy-3 are being determined to establish the optimum conditions of heat treatment during fabrication operations. Percent cold work, temperature, time, and heat-treat atmosphere have been selected as variables. Initial studies were made to determine optimum conditions for process annealing. Sheet samples of Zircaloy-2 were prepared with an identical rolling and intermediate annealing sequence, one group with 650 C, one hour, vacuum anneals; and the other with 750 C, one minute, salt bath anneals. The final anneal in both cases was a 600 C, one hour, vacuum anneal since this anneal produces a dead-soft Zr-2 and Zr-3 with no perceptible grain growth. Samples of this material were corrosion tested in 680 F (360 C) demineralized water to determine whether salt bath annealing adversely affects the corrosion resistance; these tests have only run to 43 hours. In this time samples of both materials exhibit a tight, gray-black oxide and weight gains of approximately 15 mg/dm². Chemical analyses were made of Zircaloy-2 after vacuum and salt bath anneals, but before the final 600 C vacuum process anneal. The hydrogen content was essentially the same (17-20 ppm) after either anneal, whereas nitrogen was 12 ppm after vacuum and 33 ppm after salt bath anneal. The latter value is not considered excessive.

Examination of films formed on zirconium upon heating in air may lead to a better understanding of the reactor mechanisms which produce the "break-away" effect. Heating zirconium in anhydrous hydrogen chloride volatilizes the zirconium tetrachloride formed and leaves the unreactive film behind. This approach is the basis for a quantitative determination of oxygen in zirconium metal. Results to date are promising although impurities in the hydrogen chloride are suspected as the source of a voluminous residue from freshly cleaned metal specimens.

A study of the scale on oxidized zirconium and zirconium alloys was undertaken for the following reasons:

1. A quantitative evaluation of the scale formed on a piece of zirconium allows one to study the reaction of zirconium exposed to one medium on one side and a different medium on the other side, i.e., a process tube in service.
2. Quantitative stripping of scale from zirconium differentiates between the oxide that forms scale and that which is taken into solid solution in the metal.
3. Oxide films, a few hundred angstroms thick and the structure of the underlying metal, can be studied by means of electron microscopy and diffraction.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702 DEL

Oxide films stripped from the metal by dissolving away the zirconium in a nitric-hydrofluoric acid solution weigh several times as much as they should according to the weight gained by the metal during oxidation. At present, this additional weight is difficult to account for unless prior reaction with air leaves an amount of zirconium proportional to the scale thickness that is susceptible to conversion to the dioxide by the stripping solution. Zircaloy-3 specimens were oxidized at different temperatures to give films covering the range of 1×10^{-3} to 1×10^{-5} grams per sq cm weight gain. When stripped from the metal, all of these films weighed from 3.5 to 6.5 times as much as the weight gain indicated they should. X-ray diffraction analysis of the films revealed them to be all ZrO_2 . Dissolving unoxidized Zircaloy-3 in the stripping solution leaves no residue. The excess film weight appears to be independent of the temperature of formation of the oxide. Films a few hundred angstroms thick give clear electron microscope transmission pictures and diffraction patterns.

Fuel Materials

In the study of the reaction kinetics between uranium and 200-300 C water, it has been noted that the corrosion of bare uranium surfaces is quite uniform, and that a specimen which has been exposed to water and then cleaned retains surface characteristics similar to those it had before corrosion. This observation made it seem probable that corrosion rate in terms of penetration of a specimen should be a function of surface finish of the specimen. Initial experiments corroborate this supposition. The specimens utilized are 0.375-inch diameter rods 5-1/4 inches in length. One of these rods was utilized with an as-machined surface and one with a polished surface:

	As <u>Machined</u>	<u>Polished</u>
Specimen Temperature	Unheated	Unheated
Water Temperature	200 C	200 C
Duration of Exposure (minutes)	200	200
Average Penetration (mils/min)	0.11	0.083

Irradiations carried out at other sites have shown that the release of gaseous fission products by irradiated UO_2 is a function of the surface area of the oxide. Material of high density exhibits greatly enhanced retention. The goal of the present work is production of densities of at least 90% of theoretical by an economical method. Material of this density is presently produced by high temperature sintering. Attempts are being carried out to produce high density UO_2 by jacketing UO_2 powder in stainless steel and reducing the diameter of the piece by swaging. In the latest test the test piece was cold swaged to a reduction of 55 percent. One section of this piece was then hot swaged at 750 C to a further 44 percent reduction, and the other section cold swaged to 42 percent reduction. Sectioning the hot swaged sample showed that the original UO_2 powder had formed coarse crystals of metallic appearance. This material was very hard and friable and contained many large cracks. The apparent density of the sample, including shrinkage cracks, was 86% of theoretical. If another reduction pass had been

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702

DEL

made on the sample, the shrinkage cracks would probably have been eliminated and the apparent density considerably increased. The hot swaging method appears to have great promise as an economical approach to the production of high density UO_2 . The cold swaged sample appeared to have partially transformed. It contained powder and numerous small needle crystallites. The apparent density of the sample was 78% of theoretical. Cold swaging will not be resumed until fused and ground UO_2 is available.

After the successful fabrication of rods from sintered and swaged spiral wound copper sheets, a uranium rod was made using the same technique. This method of fabrication offers certain potential advantages over normal methods of making fuel elements because alloy, matrix, or textural constitutions that can be produced by this technique are unobtainable by other methods. A natural uranium sheet cold rolled to 0.007-inch thickness was alpha annealed and wound on a 0.062-inch diameter uranium mandrel to an overall diameter that caused it to fit snugly into a uranium can 0.55 inch ID and 0.68 inch OD. The assembly was cold swaged down to an 83 percent reduction in area. Density of the resulting rod was 99.7 percent of that of a similarly swaged rod of solid uranium. On heating in vacuum, the piece lengthened slightly as the temperature was increased from room to 350 C. From 350 to 600 C specimen growth was just compensated by a negative thermal coefficient of expansion. Soaking at 600 C caused little additional dimensional change, then on cooling from 600 C to 100 C the average linear coefficient of thermal expansion was -4.2×10^{-6} in/in/ $^{\circ}\text{C}$. The average linear coefficient of thermal expansion for the "b" axis through that temperature range is about -9×10^{-6} in/in/ $^{\circ}\text{C}$. These dilatometric data will be compared with that of the solid rod swaged to the same reduction in area.

Samples of selected reactor materials (Al, Mg, Zr, U-Mg, and U shot) have been exposed to boiling Dowtherm "A" at 255 C for in excess of 800 hours. During the first 200 hours of this exposure period the samples retained their metallic luster and appeared unaffected. From then on they gradually accumulated a carbonaceous surface deposit that is the result of pyrolysis. Weight change data on Al, Mg, and Zr after the 800-hour period indicate nil to negligible corrosive effect. Spectrochemical analysis of the Dowtherm in which these samples were exposed confirm the nil to negligible effect. Weight change data observed with the U-Mg and U shot samples is attributed to mechanical loss of shot and not to corrosion. Spectrochemical analysis of the Dowtherm in which these two samples were exposed similarly indicates a nil to negligible effect. Perhaps the most significant effect of this test is the fouling or the formation of the carbonaceous film on the metallic surfaces. The extent of and the effect of this formation on surfaces, especially heat transfer areas, is of extreme importance and must be evaluated further if an organic such as Dowtherm "A" is to be considered as a reactor coolant. The compatible behavior of the organic and the U-Mg sample suggests the consideration of an in-pile experiment involving these materials.

Fuel Element Evaluation

Realistic calculations of the thermal stresses and strains in fuel elements must consider time and temperature effects of plastic deformation. Numerical analyses are being made using a previously proposed model of mechanical behavior. The two cases being calculated are solid fuel elements with their maximum temperature

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702

DEL

increasing 10 C per minute. Assuming the above model of mechanical behavior, the following stresses were calculated for solid fuel elements having their maximum temperature increased at the above rate for 25 minutes:

	<u>Case 1</u>	<u>Case 2</u>
Surface Temperature	100 C	350 C
Maximum Temperature	350 C	600 C
Maximum Circumferential Stress (psi)	36,100	16,400
Equivalent Maximum Tensile Stress (psi)	36,400	15,600

For Case 1, the elastic solution predicts that the equivalent maximum tensile stress increases 723 psi every 0.2 minute. In the time dependent solution this stress increases only 54 psi in the time interval 24.8 to 25.0 minutes. For Case 2, the elastic solution gives a 243 psi/0.2 min., while time dependent solution gives an equivalent maximum tensile stress increase of 4 psi in 24.8 to 25.0 minutes. The above results show the importance of the time dependence of thermal stresses. The relaxation of stresses for the above cases at steady state thermal conditions will be calculated next.

Four rod cluster fuel elements are being designed for irradiation in the KER and H-loop facilities. 305 pile measurements have been made for the geometry proposed for irradiation in KER. Power generation for this geometry is 106% of that for a solid slug of standard geometry in the same process tube. The fuel element tested was clad with 0.050 inch of aluminum - 1% nickel alloy and contained 70% of the volume of uranium contained in a standard solid slug. The fuel elements to be irradiated will be clad with 0.030 inch of stainless steel. Some reduction in power generation will be caused by design changes in the spiders supporting the rods and by substituting 30 mils of stainless steel for the 50 mils of aluminum. The assemblies to be irradiated should generate about 102% of the power generated by a solid slug. This increased power generation will be accompanied by a loss of reactivity. A measurement of this loss will be made as soon as a full tube charge is fabricated. A measurement of the reactivity of a four rod cluster intended for irradiation in the H pile loop facility is in progress. This fuel element is clad in 0.030 inch stainless steel and contains 54% of the volume of uranium in a standard slug. Twenty-eight fuel rods for irradiation in H loop and in the MTR were assembled during February.

Two 85% dense sintered uranium dioxide pieces have been shaped and canned in Zircaloy-2 for irradiation in the MTR. The annular space between oxide and can wall has been adjusted to give areas of clearance varying from 0.001" to 0.011". The purpose of the experiment is to evaluate the significance of rigid clearance tolerances. Last month it was incorrectly reported that the maximum core and oxide surface temperatures were calculated to be 2000 C and 360 C when the pieces were irradiated to produce 2.2 kw/inch heat generation. Corrected calculations give maximum core and oxide surface temperatures of 2000 C and 1140 C when irradiated to produce 0.5 kw/inch heat generation.

An UO₂ slug, 1.285" diameter and 4.00" long, sintered to 85% of theoretical density and jacketed in a 0.075" thick Zircaloy-2 can, was reported in September to have ruptured in the MTR Fuel Element Testing Facility. The rupture occurred as a

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702

DEL

hairline crack through a weld in the jacket which allowed minor amounts of fission product gas to enter the coolant stream. The fractured section of the jacket has been removed and examined microscopically. The crack is observed to have characteristics of a hot, rather than a cold, crack. It seems probable the crack occurred when positioning lugs were welded onto the jacket after can closure and autoclave testing. Due to the press of time the slug was not autoclaved a second time after addition of positioning lugs.

Hardness measurements were obtained on a cored AlSi bonded slug from MTR irradiation GEH-4-1, which had been irradiated to approximately 700 MWD/T. There appears to be a noticeable variation in hardness associated with the large amount of flux asymmetry previously observed on this slug. Hardness values across the region of lowest flux density showed a decrease from 94-97 Rockwell G scale at the edge to 89-91 Rockwell G scale at the inner surface of the core, as compared with a decrease from 99-101 Rockwell G scale to 79-82 Rockwell G scale at the region of highest flux density. Scintillation scanning has been completed on a wafer sectioned from the AlSi bonded solid slug from this irradiation, but the data has not been plotted.

Radiometallurgy Examination

Two warped, beta heat-treated, lead dip canned slugs from PT-7M have been selected for examination to determine whether hardness, flux asymmetry, and orientation may be related to warp. Hardness measurements on the slug with 0.088 inch warp varied from 96-97 Rockwell G scale at the outer edge to 89-90 Rockwell G scale at the center. No variation in hardness was observed between the concave and convex side of the warped slug. The other slug, which had 0.010 inch warp, varied in hardness from 96-97 Rockwell G scale to 92-93 Rockwell G scale at the outer edge and center, respectively. X-ray data has been obtained on a wafer from each slug, but it has not been interpreted.

Examination of two 8-inch unruptured production slugs selected to yield information concerning the current cap failure problem has been started. One of these slugs (F-11) was discharged from tube 3574-DR after an exposure of 720 MWD/T, and the second (G-3137) from tube 1185-H after an exposure of 574 MWD/T. The jacket of slug F-11 was necked down just below the cap, and an elliptically shaped hot spot was observed in the jacket at the cap end diametrically opposite the rib marks. Slug G-3137 also showed some evidence of necking just below the cap; however, this was evidenced more by the flaking off of film deposits along a narrow circumferential band rather than by any visible distortion of the jacket. Length, diameter, and end dish measurements were made of both slugs in the as-received condition and are tabulated below:

Length and Dish Measurements

Slug	Dish-mils		Axial	Length - inches			
				Peripheral			Pre-Irradiated
	Cap	Base		Avg.	Max.	Min.	
F-11	*	22	8.799	8.827	8.846	8.808	8.80-8.94
G-3137	15	19	8.778	8.812	8.827	8.794	8.80-8.94

*Cap too distorted for meaningful dish measurement.

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702 DEL

Diameter Measurements

	<u>Slug F-11</u>		<u>Slug G-3137</u>	
	<u>Length-in.</u>	<u>ΔD-mils</u>	<u>Length-in.</u>	<u>ΔD-mils</u>
Cap End	1.457	+ 17	1.451	+ 11
Center	1.452	+ 12	1.448	+ 8
Base End	1.457	+ 12	1.454	+ 14

The maximum length of slug F-11 occurred diametrically opposite the rib marks and the minimum between the rib marks. Slug F-11 was sectioned longitudinally through the cap end. The end of the uranium was found to be dished 16 mils and was detached from the surface of the cap and also from the jacket for a short distance (approximately 1/8") from the end of the uranium. The diameter of the uranium approximately 1/8" from the base end was 30 mils less than that measured one inch from the base end. No evidence of water entry was observed.

The examination was continued on the three internally and externally cooled four-inch wafer slugs which were irradiated in the MTR to an estimated 700-900 MWD/T. The three slugs were sectioned transversely and a wafer removed from each. The wafers were easy to remove from the two slugs -- one of which was the hot pressed rupture -- which had an anodized layer (Al_2O_3) on the aluminum spacers which were between the uranium wafers. There was no evidence of bonding. The slug with the AlSi bonded spacers had to be placed in caustic to dissolve part of the spacers before a wafer could be removed. A series of gamma scintillation scanner transverse were run on a wafer from the ruptured hot pressed slug. The results show a maximum difference of 19% in gamma radiation intensities at points equidistant from the center but along different sample diameters, indicating that there was a variation in average flux density around the sample of approximately 19%.

A slug rupture which occurred in the H-loop at 100-H resulted also in a rupture in the zirconium process tube. Sections of the tube were removed and shipped to Radiometallurgy for examination. Visual examination of the tube sections showed the rupture to be a hole almost rectangular in shape, with dimensions of approximately 3/8" x 1/2". The edges of the break were quite sharp with no stretching or necking down visible. There were cracks extending about one-quarter inch away from the corners of the hole. The brittle nature of the area near the rupture was further verified by the breaking away of small sections from around the hole during the cutting of samples for chemical analysis. Two other sections of the process tube were sectioned into samples for a gas reaction test, chemical analyses, and for mechanical property evaluations.

The slug upstream to the H-loop failure that had a large hole in the aluminum can wall has been sectioned transversely through the hole. Examination of the cut surfaces shows the metal to be sound without being excessively corroded and with the can wall being parted from the uranium on both sides of the hole. Metallographic examination of the can wall from the ruptured slug has shown that the outside of the can wall has had intergranular corrosion and that the remaining intermetallic layer is 0.003 inch thick.

SECRET

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702 DEL

Separations Plant Structural Materials

The potential high frequency of heat exchanger replacement in the Purex acid concentrators necessitated an investigation of the corrosivity of the acid concentrates on various materials of construction. Experiments have been conducted to evaluate the effects of time and temperature on the corrosion rate of type A-55 titanium exposed as a heat transfer surface to boiling synthetic Purex 2WW waste acid concentrate (8.0M nitric acid containing low concentrations of sodium, iron, and sulfate). The results of these studies indicate no significant change in corrosion rate with respect to time up to 336 hours when the titanium was exposed at 145 C. These data also indicate that, within the limits of experimental error, the corrosion rate of titanium exposed under the above conditions does not change significantly over the temperature range of 115 C to 165 C. The advantages of using titanium as a material of construction for Purex acid concentrator heat exchangers are readily apparent when the corrosion rates indicated by these experiments, 0.0004 ipm, are compared to the corrosion rates of type 347 stainless steel under the same conditions, 0.0030 ipm to 0.0058 ipm.

In order to complete the investigation of the corrosive attack of Purex 2WW waste acid concentrate on various materials of construction, samples of type 312 stainless steel were subjected to a sensitizing heat treatment and exposed to Purex 2WW in sealed glass capsules. These exposures were made at intervals ranging from 24 to 1000 hours and at temperatures ranging from 80 to 165 C. The particular heat of type 312 used in this investigation exhibited corrosion rates ranging from 0.00003 ipm at 80 C to 0.008 ipm at 165 C. Types 304L and 347 stainless steels gave ranges of 0.00007 to 0.03 ipm and 0.0001 to 0.02 ipm, respectively, under identical conditions of exposure. The data obtained from this investigation will also be used in the correlation of the heat transfer units with the factorially designed static corrosion tests.

For some time it has been known that significant differences in corrosion resistance existed between different heats of a given type of stainless steel, even when the composition of these different heats are within the specified limits for the material. In order to determine the variation which exists between the different heats of type 304L stainless steel being used for corrosion testing purposes by this laboratory, the following investigation was performed. Samples from four heats of type 304L were subjected to a sensitizing heat treatment and exposed to synthetic Purex 2WW waste acid concentrate for a period of 240 hours at temperatures ranging from 80 to 165 C. These exposures were made in sealed glass capsules since the information desired was comparative rather than quantitative. The results of these exposures indicate that the corrosion rates of the heats of type 304L used for testing purposes by this laboratory vary between heats, by as much as a factor of two. Work of a similar nature is planned for other materials being used by this laboratory for testing purposes.

The L-3 heat exchanger tube bundle in the Redox product concentrator, 233-S Building, failed this month. This concentrator tube bundle was placed in service November 12, 1955. Process data indicate the failure occurred about February 15, 1956. Since the Redox plant was on shut down for approximately one month during this period, this tube bundle experienced only two months' actual service time. The previous tube bundle was removed prior to failure after eight months' service. The continued high level iron pickup in the Redox product coupled with the short

DECLASSIFIED

HW-41702 DEL

Metallurgy Research Sub-Section

service life of concentrating equipment indicates a serious corrosion problem which can probably be resolved only by the judicious selection of a different material of construction such as commercially pure titanium.

Metallurgical Laboratory Examination

To obtain preliminary data on the optimum heat treatment of type 420 stainless steel fabricated for use as flange studs for remote connectors in Purex separations plant equipment, torsion impact and tensile tests were run on a series of specimens machined from two different lots of type 420 stainless steel studs in the as-received and tempered conditions. One lot of these studs experienced brittle fractures when impacted and had hardness values of 52-53 Rockwell C. Hardness values run on the other lot gave readings of 41-43 on the Rockwell C scale which indicates these studs were quench hardened and then tempered in the 800 to 1100 F range. The high carbon martensitic chromium stainless steels such as this type 420 exhibit secondary hardening characteristics when tempered between 800 to 1100 F with resulting erratic izod impact values. Vendor's literature cautions against tempering in the 800 to 1100 F range for this reason. The data indicate that neither lot of this material was received in the best condition for this application, nor is it the best selection of available material for use as flange studs. Three of the hard brittle studs were tempered at 1000 F for two hours and oil quenched, and three were tempered at 1200 F for one hour and oil quenched before machining torsion impact and tensile specimens. Specimens were also machined from this lot in the as-received condition. Specimens were machined from the softer lot of studs in the as-received condition. Included in the test for comparison purposes were specimens machined from type 1020 carbon steel, 18-8 stainless steel, type 414 stainless steel studs out of Purex, and type 416 stainless steel which had been quench hardened from 1800 F and stress relieved at 500 F. The mechanical properties determined in type 420 stainless steel specimens ranged from 114,000 psi tensile strength and 86,000 psi, 0.2% offset yield strength to 253,600 psi tensile strength and 244,300 psi, 0.2% offset yield strength with torsion impact values ranging from 102 to 48 ft/lbs. The type 420 stainless steel tempered at 1200 F gave the highest torsion impact values, i.e., 102 and 101, with corresponding lowest tensile and yield strengths. For comparison, the type 1020 carbon steel, 18-8 stainless steel, and types 414 and 416 stainless steel gave average torsion impact values of 104, 133, 57, and 52 ft/lbs, respectively.

The Hamlin mercury switches are an integral part of the Pannelit pressure monitoring system and actuate one of the primary alarm circuits of HAP0 reactors. These mercury switches consist of contacts immersed in a pool of mercury within a sealed glass tube filled with hydrogen and are operated by a magnet on the Pannelite gauge dial which attracts one of the contacts and opens an electrical circuit. The actual design of these switches has undergone considerable evolution during the past few years and many models have been installed on HAP0 reactors. Currently, under Project CG-558, a complete replacement of mercury switches on all of the reactors except KE and KW is being accomplished. The CG-558 model mercury switches contained a pivot for the movable contact which consists of a nickel shaft within a graphite bearing. A significant number of these switches have become inoperative within two to three months of operation due to "sticky" bearings. Six each of the malfunctioning CG-558 switches, CG-558 switches which perform

DECLASSIFIED

Metallurgy Research Sub-Section

HW-41702

DEL

adequately, CG-558 replacement switches, and "K" reactor replacement switches were disassembled, sectioned, and examined macroscopically to determine the source of difficulty. It appears that, in those switches which contained nickel journals, mercury was drawn into the annular space between the bearing and journal by surface tension and/or capillary forces, and subsequently, the graphite binder was dissolved by the mercury, thus causing particulate graphite to float in the mercury until a sludge formed and impaired the action of the pivot. Based on these observations, it is recommended that the journal be fabricated from stainless steel rather than nickel in future mercury switches.

Plutonium Metallurgy

A large delta-plutonium multiple casting has been made as a part of the casting development program. Ten of eleven mold cavities were filled, but the eleventh casting froze prior to filling the cavity. A tungsten wire mold heater was made to replace the lower melting nichrome heaters in use. Another large casting mold was designed and is being fabricated.

Plutonium metal samples were examined for phase identification using the x-ray diffractometer in a helium atmosphere. One sample was unalloyed metal which had been polished and cathodically vacuum etched. The surface showed concentric rings of interference colors from oxidation films after storing for some time over Drierite. A second sample was a section cut from a canned piece which had developed a loose coat. The second sample had been mechanically polished but not etched and had a blue surface oxide. Both samples gave broad diffraction lines of PuO_2 . The unalloyed sample displayed the alpha plutonium pattern, while the sectioned piece gave both the alpha and delta phase pattern. These samples were examined in less than the desired condition to indicate what precautions are needed for routine phase identification of plutonium metal on the x-ray diffractometer. After etching to remove disturbed metal, further examination of the sectioned piece will be made.

One of the problems encountered in making synthetic PCTR slugs is the plutonium alloying addition. A small amount of plutonium (less than two grams) which has a low melting point has to be added to about 1600 grams of uranium, which has a high melting point. If the small piece of plutonium is charged into the melting crucible along with the uranium, the plutonium melts first and most of it is lost as skull by the time the uranium melts. This not only gives an improper alloying percentage but prevents proper mixing as the skull surrounding the molten plutonium is often tenacious enough to form a mold, holding it in its original shape. This problem was overcome by making a 10% plutonium-uranium alloy and casting it into 3/8" diameter billets. This alloy has a melting point close to that of uranium. Thus, the proper amount of alloy can be charged with the uranium into the melting crucible. This method also gives a greater accuracy of the plutonium addition by a factor of 10.

DECLASSIFIED

HW-41702

CONTACT ENGINEERING UNIT

PROJECT ACTIVITIES

Project CA-512

The Design Section has completed a study to determine the most feasible method of providing an independent backup for the emergency coolant facilities, if such backup is ever deemed necessary. It was concluded that high tanks and diesel pumping units would be the best choice.

Revisions 3 and 4 to the K Area project, which involve fifteen modifications, are physically 56 per cent complete. Revision 5, for several further modifications, is being prepared.

Project CG-558

The addition of flushing facilities for the discharge lines of the emergency turbine pumps was approved.

Overall construction of Phase I of this project is 46 per cent complete. Phase II, F and H Areas, is only 4 per cent complete.

Tentative schedules for the major outages call for B Area to be shut down during June and July with DR and D following at eight week intervals.

Project CG-642 (Charge-Discharge at C)

Several meetings of the Project Representatives were held during the month but to date only two scope drawings have been approved. The Design criteria have been out for comment for some time but approval is being held up by lack of comment from the field organizations.

Project CG-654

This project is a design study for a recirculating K reactor with a nameplate power of 2000 megawatts. Pile Technology criteria for the reactor were issued. Preliminary discussions were held on the water plant criteria.

ETR Liaison

A request has been submitted to the Design Planning Unit for preparation of a Project Proposal, to secure funds for the design of the ETR Facilities. It is planned to perform design at the earliest possible time so that if construc-

DECLASSIFIED

Contact Engineering Unit

HW-41702

DEL

tion funds, from sources other than the FY 1958 budget become available, procurement and construction can proceed immediately.

SPECIAL STUDIES

Special studies devoted to support the "Five Year Construction Budget Document" to be issued by Advance Engineering were carried out.

PILE TECHNOLOGY SECTION

INVENTIONS

All Pile Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during February, 1956, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

N O N E

P. H. Reinker

Acting Manager - Pile Technology
ENGINEERING DEPARTMENT

PH Reinker:cvf

DECLASSIFIED

Separations Technology Section

HW-41702

VISITORS AND BUSINESS TRIPS

D. G. Karraker and T. H. Siddall of duPont Savannah River Plant, Aiken, So. Carolina visited Hanford on 2-21-56 to discuss Purex, 234-5 and iodine-131 scintillation monitor.

G. W. Matt of the University of Texas, Austin, Texas visited Hanford on 2-13 through 2-17-56 as a consultant on plant process and development problems.

R. D. Weber and V. L. Easterly of the Dow Chemical Company, Rocky Flats Plant, Boulder, Colorado visited Hanford on 2-1-56 through 2-3-56 to discuss plutonium fabrication and purification.

R. Haag of Knolls Atomic Power Laboratory, Schenectady, New York visited Hanford on 2-8-56 to discuss isotope work.

C. E. Michelson of Hanford visited Pittsburgh, Pennsylvania to present a paper at the Pittsburgh Conference on Analytical Chemistry and Applied Spectroscopy 2-27 and 2-29-56.

R. E. Connally of Hanford visited the University of Washington, Seattle, Washington to present a paper to Junior and Senior Engineers.

U. L. Upson of Hanford visited the duPont Company, Savannah River Plant, Aiken, So. Carolina on 2-23-56 and 2-24-56 to consult on in-line analysis, also Washington, D. C. on 2-25 through 2-28-56 to attend scintillation counter symposium and also visited Pittsburgh, Pennsylvania on 2-28-56 through 3-1-56 to present a paper at the Pittsburgh Conference on Analytical Chemistry and Applied Spectroscopy.

M. J. Szulinski of Hanford visited ORNL at Oak Ridge, Tenn. on 2-20 and 2-21-56 for UO_2 discussions, also the National Lead Company, Paducah, Kentucky on 2-22-56 for UO_3 discussions and also the National Lead Company, Fernald, Ohio on 2-23-56 for UO_3 discussions, and also Argonne National Laboratory, Lemont, Ill. on 2-24-56 for UO_3 discussions.

R. D. Walton of Hanford visited the AEC, Arco, Idaho on 2-3-56 to consult on extraction processes and to be interviewed.

R. E. Tomlinson of Hanford visited the Oak Ridge K-25 and X-10 plants on 2-20 and 2-21-56 and the Carbide and Carbon Plant, Paducah, Kentucky on 2-22-56 to discuss continuous UO_3 processing. R. E. Tomlinson also attended a A.I.Ch.E. meeting in Chicago, Illinois on 2-18-56.

R. G. Geier of Hanford visited the National Lead Company, Fernald, Ohio on 2-23 and Argonne National Laboratory, Lemont, Ill. on 2-24-56 to discuss continuous UO_3 processing.

W. L. Delvin of Hanford attended the Pittsburgh Conference on Analytical Chemistry and Applied Spectroscopy in Pittsburgh, Pennsylvania on 2-25-56 through 3-3-56.

SECRET

DECLASSIFIED

Separations Technology Section

HW-41702

DEL

ORGANIZATION AND PERSONNEL

	<u>January</u>	<u>February</u>
Separations Technology General	2	2
Plant Processes Sub-Section	59	64
Chemical Development Sub-Section	81	79
Chemical Research Sub-Section	60	61
Contact Engineering Unit	6	2
Analytical Laboratory Unit	34	34
Technical Shops Unit	29	28

Plant Processes Sub-Section: H. M. Jones, Engineer I and M. J. Szulinski, Senior Engineer transferred from the Chemical Development Sub-Section to Plant Processes on 2/1/56. C. E. Linderoth, Engineer I, G. J. Raab, Engineer I, G. L. O'Neill, Engineer II, and J. W. Underwood, Senior Engineer transferred to Plant Processes from Contact Engineering on 2/1/56.

Chemical Development Sub-Section: H. M. Jones, Engineer I and M. J. Szulinski, Senior Engineer transferred from the Sub-Section to Plant Processes Sub-Section on 2/1/56.

Chemical Research Sub-Section: B. M. Johnson, Engineer I was reactivated on 2/3/56.

Contact Engineering Unit: C. E. Linderoth, Engineer I, G. J. Raab, Engineer I, G. L. O'Neill, Engineer II, and J. W. Underwood, Senior Engineer transferred from the Unit to Plant Processes Sub-Section on 2/1/56.

PLANT PROCESSES SUB-SECTION, O. F. HILL**DECLASSIFIED**PUREX PROCESS TECHNOLOGYSummary

The Purex Plant was operated from January 22 to February 20 at a capacity factor of 1.44 without major interruption. Plutonium and uranium recovery were satisfactory, in general. However, approximately 1400 units of plutonium were lost on one instance as a result of a 1A Column flooding condition, and lesser amounts were lost over short periods of test operation. Partitioning of uranium and plutonium has continued to be excellent. Fission product (primary zirconium and niobium) decontamination from both uranium and plutonium was inadequate throughout the month, initially about twenty-fold low and, after steady-state operation and flowsheet modifications, about five-fold low. Several plutonium batches were shipped within specifications after a five-fold decontamination factor was obtained across the concentration equipment; this decontamination is believed to be associated with a solids formation. Approximately 20 per cent of the uranium processed can be decontaminated through silica gel tail-end treatment. The remainder of the out-of-specification plutonium and uranium were processed through the Redox and Metal Recovery Plants, respectively. A shutdown of the plant was caused by a plug in the T-L3 Plutonium Stripper to E-L4 Plutonium Concentrator line; the nature of the plug is not yet definitely known.

Feed Preparation

Irradiated uranium slugs having an average exposure of 255 MWD/T and cooled an average of 174 days since pile discharge were dissolved in A3 and B3 Dissolvers. The vent system modification made previously for B3 Dissolver was completed for A3 Dissolver.

Dissolution of metal in both dissolvers exhibited two main problems:

1. A high pressure drop occurs across the nitric acid recovery tower which has caused pressurization of the dissolvers.
2. The off-gas heaters have been unable to maintain the temperature of the heated off-gases greater than 150 C, which is a requirement for optimum iodine removal efficiency in the silver reactors.

Both of these difficulties arise during the initial phases of dissolution because of the high reaction rate. A program for improvement of dissolver operating performance has been instigated which involves reduction in heel size, reduction in the initial acid concentration coupled with acid addition after the reaction is started, and an increase in the unheated off-gas temperature. Thus, the initial reaction rate has been reduced, and the heat duty of the silver reactor heater has been minimized.

Termination of the dissolving cuts at 1.5 M HNO_3 (vice 0.5 M HNO_3) was initiated in order to investigate the effect of dissolver end point conditions on the decontamination factors of the solvent extraction batteries. This test is continuing.

DECLASSIFIEDSolvent Extraction

Metal was processed through the solvent extraction batteries at a nominal capacity factor of 1.44 without interruption until February 20. At that time, a plug developed in the line between the T-L3 Plutonium Stripper and the E-L4 Plutonium Concentrator and forced a shutdown of the entire plant.

The system, when operated steadily under Purex Plant Flowsheet I (HW-40574) conditions, effected excellent uranium and plutonium recovery and purity. However, the gamma decontamination for both product streams was low initially by a factor of about 20. The IA column, with a gross gamma decontamination factor of about 10, was the focal point of the failure to obtain adequate decontamination. Processing conditions in all solvent extraction cycles were modified in order to achieve maximum decontamination under the current conditions. The largest number (and least successful) modifications were made to the IA Column flowsheet because of the obvious lack of adequate decontamination across the Partition Cycle. As a result of these changes, the gamma activities of both the product streams were reduced approximately four-fold. Several plutonium batches were shipped within specifications after a five-fold decontamination factor was obtained across the concentration equipment, the cause of the decontamination apparently being associated with a solids formation. Approximately 20 per cent of the uranium processed can be decontaminated through silica gel tail-end treatment to produce specification product. The remainder of the out-of-specification plutonium and uranium were processed through the Redox and Metal Recovery Plants, respectively.

The Precycle columns operated very smoothly and gave satisfactory performance. The decontamination factor held fairly constant and ranged from 800 to 1600. The higher factors were attained when the HA Column was operated at a high organic saturation (relative HAX flow of 333 vice flowsheet 366). Losses for the lower organic flow remained satisfactory (less than 0.5 per cent plutonium). However, because of variations in feed concentrations, occasional high losses (maximum instantaneous plutonium losses of ten per cent) were sustained for short time intervals.

Satisfactory processing of two batches of off-standard HAF material was accomplished with no adverse effect on uranium and plutonium recovery or on the decontamination of the cycle. One off-standard feed contained 3.5 to four per cent sodium nitrate. This batch was adjusted with nitric acid to make the total nitrate ion concentration within flowsheet specifications. The second off-standard HAF batch resulted when 880 gallons of undiluted dissolver solution were transferred to the feed tank. A reduction of the HAF rate to compensate for the high uranium concentration was made, and the batch was processed successfully. Approximately 5000 units of plutonium were recycled from the PR room to the HAF Make-Up Tank E6 for rework through the Precycle because of inadequate concentration. The HAF was butted with sodium nitrite to assure plutonium valence adjustment, and the plutonium was satisfactorily recovered.

Excellent partitioning of the uranium and plutonium has been achieved in the Partition Cycle. Losses of plutonium to the uranium stream (IBU) have averaged 0.05 per cent, and uranium contamination of the plutonium has been only about 0.2

DECLASSIFIED

weight per cent. In general, plutonium and uranium losses were satisfactory. However, approximately 1400 units of plutonium were lost on one instance as a result of a IA Column flood over a 16 hour period, and lesser amounts were lost over short periods of test operation. Plutonium alpha in-line monitors (one a prototypical unit for 2AW and the other borrowed from Hot Semiworks for IAW) were installed during the month in order to prevent recurrence of large losses during future test periods. The arithmetic decontamination factors across the Partition Cycle were only eight for plutonium and 10 to 20 for uranium, the higher uranium decontamination resulting from operating with a more saturated organic product stream (similar to the Precycle). Several other modifications were made to the Partition Cycle flowsheets in an effort to improve decontamination, but full evaluation of these modifications has not been possible because of difficulties in controlling all variables in the plant simultaneously for extended periods of time; in addition, upsets of columns due to instrument failure (e.g., interface displacement) have caused large amounts of fission product activity to enter the final cycle equipment and mask the effect of any improvements. However, those changes believed to have improved performance have been retained, whereas those made for investigative purposes or those which had a deleterious effect were eliminated. A brief summary of the modifications is below:

1. The IC Column interface was raised from the bottom to the top of the column in order to move the locus of interfacial solids from the product end of the column to the waste end and also to minimize the likelihood of gross amounts of organic entering the ICU Concentrator. Similar changes were made in the HC and 2E Columns.
2. For a 24 hour period, the IA Column interface was lowered into the bore of the column to determine its effect on decontamination. Although data indicated a possible two-fold improvement in plutonium decontamination as a result, the interface was raised to its normal location in order to assure column control.
3. As indicated above, the IA Column organic saturation was increased (similar to that done in the HA Column), and a two-fold improvement in decontamination was achieved.
4. The temperature of the IAS was raised from approximately 10 C to 30 to 40 C, and the IAS inlet was changed to the extreme end of the disengagement section. Similar temperature changes in the other scrub streams have been instituted. Although there is inconclusive evidence of the amount of improvement resulting from these changes, the conditions were maintained because of their desirability.
5. Cold zirconium isotope (zirconium carbonate gel dissolved in nitric acid) was added to the HCX and IAF streams for a two-day period as a test of isotopic dilution. The test was discontinued when no benefit resulted and a deleterious effect on the HC and IO Column stability was observed.

DECLASSIFIED

6. The addition of sodium nitrite to the IAF stream was discontinued for a one day period. After no improvement in decontamination was noted and after a significant loss of plutonium was observed, the use of sodium nitrite for plutonium valence adjustment in the IAF was re-instigated. Four days after the test, it was found during a subsequent IA Column flowsheet modification that approximately 1000 units of plutonium had entered the IA Column while the sodium nitrite addition to IAF was omitted and refluxed for the four day period.
7. Following the above test, the IAS flow ratio was increased by 25 per cent, but when high losses were observed, the test was discontinued. The high losses were excessive as a result of a high plutonium reflux in the column at the time of the test.
8. Dissolving conditions were modified so the terminal nitric acid concentration for dissolving is now 1.5 M HNO_3 (vice 0.5 M HNO_3) in order to improve the species of zirconium in the HAF and, subsequently, in the IAF. Although quantitative data are not available, the trend in plant performance indicated that this change had some benefit.
9. The IA Column flowsheet was modified the day before the shutdown to the low acid flowsheet indicated below:

<u>Stream</u>	<u>Flow*</u>	<u>Composition</u>
IAF	75	U - 3.58 lb/gal HNO_3 - 0.26 lb/gal
IAX	382	30 per cent TBP
IAS	56.2	HNO_3 - 1.05 lb/gal

*Flows based on Purex Plant Flowsheet I HAF = 100.

Because of the short term of operation, no performance data are available to evaluate the flowsheet.

10. Following the shutdown, the IA Column pulse generator was replaced with one having a 1.8 inch stroke (vice 1.375 inch stroke) to permit operation with a higher amplitude and lower frequency in the column.

The Final Uranium Cycle flowsheet was changed from the Purex Plant Flowsheet I to the ORNL No. 3 flowsheet in an effort to compensate for the lack of decontamination achieved across the Partition Cycle. The flowsheet is briefly summarized below:

<u>Stream</u>	<u>Flow*</u>	<u>Composition</u>
2DF	72.8	U - 3.66 lb/gal HNO_3 - 0.45 lb/gal

DECLASSIFIED

Separations Technology Section

HW-41702

DEL

<u>Stream</u>	<u>Flow*</u>	<u>Composition</u>
2DX	324	30 per cent TBP
2DS	28.5	Demineralized water
2DIS	28.5	HNO ₃ - 1.57 lb/gal

*Flows based on Purex Plant Flowsheet I HAF = 100.

A marked improvement in decontamination (five to twenty-fold) was observed as a result; frequent changes were made in an effort to balance the chemical constituents properly, and additional minor changes are still to be made.

The Final Plutonium Cycle flowsheet was first modified to the dual scrub flowsheet (having a demineralized water 2AIS stream equal to the 2AS flow) in order to provide thorium decontamination from plutonium. However, when the zirconium-niobium decontamination needed improvement, the flowsheet was modified to a double scrub flowsheet (200 per cent 2AS flow, no 2AIS flow, and 80 per cent 2AX flow relative to Purex Plant Flowsheet I). Perhaps a two-fold increase in decontamination was achieved.

The activity of the 2BP plutonium product stream was approximately five-fold above specification at the end of the month but, as a result of decontamination achieved during the concentration step, the plutonium met shipping specifications. It is believed that the decontamination was the result of a solids accumulation in the concentration equipment as yet undefined in nature. Likely forms of the solid are: a plutonium phosphate complex, plutonium polymer, normal solids, or a combination of any of these.

Waste Concentration and Acid Recovery

Two primary difficulties were evident throughout the operating period:

1. As a result of processing organic through the waste concentrators from the IA Column flood, the E-Fll No. 1 Waste Concentrator overflow line plugged, and the concentrator was by-passed for a three day period while the plug was removed. It was believed that the plug was the ferric dibutyl phosphate complex which was found to be formed during the cold run period and, therefore, the remedial dilute sodium hydroxide flush was recommended and performed successfully.
2. The high activity waste (IWW) volume was approximately twice the flowsheet level throughout the report period except for the incident indicated above where, for the three day period, this volume was approximately eight times the flowsheet. Efforts are continuing at reducing the waste volume without jeopardizing continuity of plant operation thereby; because of the large volume reduction achieved across the waste concentration equipment, it is very easy to overconcentrate and underconcentrate by factors of two or three.

DECLASSIFIED

Separations Technology Section

HW-41702 DEL

The waste concentrator control system is being modified to one similar to the uranium concentrators (where the specific gravity of the concentrate directly controls the steam to the tube bundles) in an effort to remedy both of the difficulties mentioned above..

The 101-A Waste Storage Tank in the 241-A Tank Farm currently contains waste to 39 per cent of tank volume at a temperature of 90 C. The temperature of the waste is increasing gradually but, as a result of the high volume per ton of waste produced and the age and low exposure of the uranium processed, the tank contents are not expected to self-concentrate appreciably. It is planned to transfer this waste to another tank farm at a later date in order to reserve this waste storage space in 241-A Tank Farm for high activity waste solutions.

Organic Treatment

Both the No. 1 and No. 2 Organic Treatment Systems were operated without difficulty during the month. Organic losses from the plant have leveled out at approximately 0.2 per cent of the throughput. The quality of both organic system solutions has leveled off at approximately the following conditions:

System	No. 1	No. 2
Dilute Uranium Ea	0.016	0.016
Optical Density	7	0.6

The activity level of the organic in the No. 1 system is higher than desirable, but no laboratory data are evident to indicate that this higher activity is a major factor in the IA Column decontamination problem.

REDOX PROCESS TECHNOLOGY

Summary

The most recent three month test program, covering February, March, and April (1956), was documented and issued as "Redox Test Program Authorization", HW-41355, dated February 3, 1956.

At the start of the report period (January 26, 1956), the processing rate was raised to 120 per cent of Phase II by bringing the IS Column into parallel operation with the IA Column and, except for a period of approximately one day (following the IS feed pump failure), this rate was maintained for the balance of the report period. Due to the desire to eliminate any risk of producing off-standard products, the permanganate feed oxidation procedure was retained for the entire month.

Fission product decontamination and partition were excellent throughout the month, and neither the silica gel nor ozone tail-end treatment was needed. At approximately the end of the third week of the month, an abrupt shift in uranium decontamination from fission products was noted, resulting in two-fold and ten-fold increases in the fission product content of the first and second cycle uranium

DECLASSIFIED

product streams, respectively. This was partially offset by a marked increase in the final uranium cycle decontamination, with the net result that, although the fission product content of the final uranium product was about three-fold higher than previously, all final uranium produced still remained within specifications. During this period, the plutonium decontamination remained apparently completely unaffected, with logarithmic decontamination factors continuing to exceed 8.1.

Shortly after the first of February, the rework of plutonium product from the Purex Plant was begun in Redox and continued more or less uniformly throughout the remainder of the month. No serious problems were encountered and, if anything, Redox benefited from subsequently reduced plutonium waste loss and reduced iron impurity content of the final plutonium product.

Solvent extraction waste losses remained very low throughout the month, averaging less than 0.2 and 0.02 per cent for plutonium and uranium, respectively, across head-end and first and second cycles combined. The over-all recoveries of plutonium and uranium were 99.75 and 99.9 per cent, respectively.

The average exposure of the metal charged to the dissolvers was 247 (201 to 261) MWD/T, and its average cooling time was 114 days (103 to 186 days). Concentrated plutonium product ranged from 86.8 to 119.1 grams of plutonium per liter, with an average of 103.3 grams per liter, and the average concentration of nitric acid was 5.44 molar in this final plutonium product.

Feed Preparation

Due to a combination of circumstances, the size of the dissolver charges was reduced from seven buckets to six, thus limiting dissolving capacity to a maximum of about 150 per cent of Phase II. This imposed no restrictions inasmuch as the maximum instantaneous rate for the month was held to 120 per cent of Phase II. The permanganate feed oxidation procedure was used throughout the month and, although difficulties were again encountered in getting feed solution to the centrifuge, these did not restrict production rates.

When the plutonium product from Purex was received in Redox for rework, it was added to the virgin feed solution prior to oxidation, and the amount of permanganate used was increased 50 per cent to insure complete oxidation. Both introducing the Purex plutonium into the Redox Plant and processing it were accomplished with complete success and with no apparent adverse effects on normal capacity or product quality.

Decontamination

All uranium and plutonium products were well below specifications, with logarithmic decontamination factors averaging approximately 6.8 and 8.2, respectively, across the entire process for the month. Due to as yet unknown causes, an abrupt shift in decontamination was observed, beginning about the middle of February, characterized by a two-fold increase of fission products in the first cycle uranium product, and a ten-fold increase of fission products in the second cycle uranium product. This was accompanied by an increase in the third cycle decontamination of about

DECLASSIFIED

a factor of three. The net result was an increase of fission products in the final uranium product by about a factor of three, but all product batches were still within the specifications for processing to the oxide. The situation remained essentially unchanged through the balance of the month. Plutonium product was not affected by this shift. A sample of the IAP stream taken near the end of the month was observed to contain the by now familiar entrained solids and aqueous phase, perhaps indicating that the problem arose from a too long delayed flush of the first cycle extraction columns, followed by a more or less continuous carryover of interfacial solids into subsequent vessels and streams.

At the time the plant was shut down (on the last day of the report period), it was discovered that the IS Column interface had been riding in the disengaging section rather than down in the packing at its "normal" position. It is believed that this fact may account for the otherwise unexplained loss of decontamination, on the basis of an almost continuous entrainment of fission product bearing solids or emulsoids from an accumulation at the raised interface.

Solvent Extraction

Aside from the normal minor equipment and instrumentation difficulties, solvent extraction performance was generally smooth. The plutonium cycle flowsheet was modified slightly to compensate for the changes in plutonium concentration resulting from the rework of Purex product. The partition cycle (IB Column) flowsheet was also modified slightly by a reduction in the IBX flow of about 21 per cent for the purposes of permitting an increase in the 2B Column capacity and the reduction of consumption of essential materials. No adverse effects on products or process were observed.

The performance of the final uranium cycle in removing residual plutonium was excellent, with the average values for the month ranging from two to 2.5 parts of plutonium per billion parts of uranium.

Waste Losses

Excellent plutonium and uranium recoveries were achieved throughout the month. The plutonium losses in head-end wastes and first and second cycle raffinates averaged about 0.1 to 0.15 per cent, with corresponding uranium losses of less than 0.02 per cent. The over-all losses of each product dropped slightly after the start of Purex plutonium processing, falling to a minimum in the third week of February of about 50 per cent of the losses noted in the last week of January, viz., from 0.14 per cent for uranium and 0.33 per cent for plutonium to 0.08 and 0.15 per cent, respectively. The final week of the report period saw the plutonium losses climb again to approximately the January level. This increase can be largely attributed to the failure of the final plutonium concentrator (L-3) heat exchanger (see below), with the attendant entrainment of plutonium overhead from the concentrator to the condensate receiver and thence by way of the D-14 Backcycle Waste Concentrator to the final salt waste discard.

DECLASSIFIED

Plutonium Concentration

At the beginning of the final week of the report period, a marked increase (about three-fold) in the plutonium concentration in the concentrator condensate was noted. By the end of the week (February 24, 1956), this had risen another ten-fold, and the losses were approximating one per cent. This resulted from the failure of the concentrator heat exchanger. This heat exchanger is the Purex Plant spare which was installed on November 12, 1955, and has seen only 2.5 months of service.

It is believed that the failure must have occurred at a faulty weld (perhaps at the tube sheet(s)), and analytical data on the concentration of iron in the final product tend to supply confirmation. These data show that up to the middle of February, the iron-in-plutonium values were averaging about 35,000 parts per million. Abruptly on February 16, these values dropped to between 15,000 and 20,000 parts per million -- almost as though some soluble material had been finally essentially all dissolved -- and shortly thereafter the above mentioned jump in plutonium loss was noted.

URANIUM RECOVERY PROCESS TECHNOLOGY

Summary

During the month, the over-all process performance was good. Over-all plant uranium loss for the month was 0.9 per cent. Of this total loss, approximately 0.2 per cent was contributed by the intercycle condensates and 0.1 per cent was contributed by the RCW. These lower condensate and RCW losses come as a direct result of the recent engineering modifications which permitted operation of Section 8 and Section 6 in series as intercycle stripper-concentrators. With the modifications, increased RCX flow is possible in the RC Column, and a decreased vapor load is obtained in the Section 8 stripping tower by diverting a fair portion of the concentration load to the Section 6 concentrator.

Decontamination performance was good during the month with the uranium product fission product gamma activity averaging approximately 110 per cent of aged natural uranium activity.

During the last two weeks of the month, the plant was engaged in the reworking of large amounts of high gamma activity uranium from Purex (fission product gamma ratios ranging from 30 to 150 times aged natural uranium). This uranium was adequately decontaminated in the TBP Plant. While processing this Purex uranium, instantaneous processing rates as high as 140 per cent of instantaneous design basis (Project CG-562) have been achieved in the second solvent extraction cycle with no adverse effects noted.

Solvent Extraction

The first cycle operated at moderate rates, processing either 15 month aged 200 MWD/T Tank Farm feed, Purex rework uranium, or a blend of the two. Uranium losses from the first cycle extraction column were 0.5 to one per cent while the feed was entirely from the Tank Farms, and 0.1 to 0.2 per cent when the salt (phosphate and

DECLASSIFIED

and sulfate) concentration of the acidified metal waste was reduced by the addition of the concentrated Purex rework uranium. Stripping column losses were consistently about 0.1 per cent of the gross feed uranium.

The second cycle operated for nearly a week processing at a nominal 133 per cent of Project CG-562 instantaneous design rate (actual maximum for short periods of 140 per cent); the highest rate yet sustained through a single TBP Plant cycle. At this rate (achieved by processing one-third first cycle product concentrated in Sections 8 and 6, and two-thirds Purex rework uranium which was received as 60 per cent UNH), the stripping column (RE) volume velocity reached 930 gallons per hour per square foot, and it was necessary to reduce the pulse frequency from 85 to 55 cycles per minute and the extractant (REX) flow from 90 to 83 per cent of the flowsheet rate, to obtain stable operation. The REW losses which are normally 0.02 to 0.05 per cent rose to about 0.2 per cent at these conditions. There were no significant variations in the RD Column loss or gamma decontamination performance, however. While processing essentially pure Purex rework, the steady-state second cycle arithmetic gamma decontamination factor was 20, and the product was consistently suitable for shipment to 224-U.

The effect of phosphate ion in the second cycle scrub (RDIS) on decontamination is currently being evaluated. A stepwise approach to the desired 0.2 M RDIS phosphate concentration is being employed to minimize the possibility of high uranium losses and to minimize makeup difficulties. To date, the RDIS phosphate ion concentration has been raised to 0.1 M. No conclusions can be drawn from the test results to date since product activity reached a low level just before the test and have remained low during the test.

Intercycle Condensate Loss

During the month, intercycle condensate losses have averaged 0.2 per cent of the uranium processed through the concentrator, approximately 0.5 per cent lower than obtained in previous months. These lower losses reflect the improved performance of the intercycle concentrator system made possible by the recent modifications which permitted operation of the Section 8 and Section 6 concentrators in series. With the series concentration arrangement, a portion of the concentration is done in Section 6. Consequently, the vapor velocity in the Section 8 stripper tower is reduced, producing the lower entrained uranium loss. Improved instrumentation on the intercycle concentration system has also contributed to the lower intercycle loss. With the new instrument settings employed, boiloff rates are carefully controlled, and the frequent tower overloading previously encountered has been eliminated.

Filtration Studies

Three single element "Fulflo" test filters are installed in the plant ROS, RAS (demineralized water), and RDIS streams. Currently, the amount and nature of the solids in these streams, and the efficiency of glass-wool filter elements of various nominal pore sizes are being evaluated in the plant. The solids isolated in the plant have been sent to the laboratory for identification and characterization.

DECLASSIFIED

To date, filter elements of 20 and 30 micron pore size have been tested. The data are not yet complete nor accurate enough to show any significant changes in filter performance with variations in pore size. Data to date indicate:

1. The ROS filters plug with a dark brown slime after processing 3600 gallons of three per cent sodium carbonate.
2. The RDIS and RAS filters plug with a black slime after processing 10,000 and 75,000 gallons of solution, respectively.

RC Column

To examine the condition of the plates of the RC Column which was removed from service last September during the period of high RC Column losses, a three inch diameter hole was cut in the column shell near the bottom of the plate cartridge. The plates had the appearance of new nitric acid washed stainless steel plates. No serious plate etching was noticed nor were the plates covered with any deposits which would be likely to affect plate wetting. To confirm these observations, a clip is to be cut from the exposed plate and studied by Process Chemistry.

Waste Treatment

Scavenging operations in the 221-U Building continued in good control throughout the month, using nickel ferrocyanide and supplemental inert strontium phosphate. Concentrations of Cs-137 and Sr-90 in the last three tanks of cribbable supernatants have been extremely low at average values of 0.01 and 0.02 microcuries per milliliter, respectively. Since the phosphate ion concentration in the waste was less than the desirable 0.1 M for good soil retention of strontium while processing large quantities of Purex uranium, disodium hydrogen phosphate has been occasionally added. On the waste cribbed this month, phosphate concentrations have ranged from 0.06 to 0.1 molar.

In-Line Instrumentation

The RCU gamma monitor operated satisfactorily during the month without requiring any non-routine maintenance time. The monitor record showed column upsets very clearly and predicted activity trends without fault. However, when the laboratory analysis of control samples indicated the activity to be in the range of from 1000 to 5000 per cent that of aged natural uranium, the monitor record was consistently about 1000 aged natural uranium per cent high.

The REU gamma monitor operated smoothly during the month without requiring any non-routine maintenance. The monitor showed activity trends and column upsets accurately and was within about 40 aged natural uranium per cent of the laboratory analysis of batch samples. On the average, the monitor results were slightly (20 to 30 aged natural uranium per cent) higher than the laboratory analysis. This discrepancy is believed to be caused by entrained hot particles in the REU solution as monitor results in good agreement with laboratory results are obtained when the REU sample stream is filtered before it passes through the monitor sample cell.

DECLASSIFIED

URANIUM CONVERSION PROCESS TECHNOLOGY

Process

The quality of the UO_3 produced during the month was excellent. On the last ten carload block of UO_3 produced during the month, the following pertinent average data were obtained:

Total Metallic Impurities	143 parts per million parts of uranium
Fission Product Gamma Activity	80 per cent aged natural uranium gamma activity
Reactivity Ratio	1.1 (0.05 weight per cent sulfamic acid additive)

During the recent period of high TBP Plant production, the feed rate to the 224-U stripping tower was as high as 40 gallons per minute. Because of limitations in the auxiliary steam supply, it was necessary to operate at a tower V/L ratio of approximately 0.4, somewhat below the minimum value of 0.5 considered necessary for effective stripping. Consequently, slight pot foaming (six pots) was encountered, and it became necessary to reduce pot skin temperatures to minimize foaming. At month end, critical equipment repairs are being made which should permit suitable stripping at processing rates of current interest.

Mechanical difficulties have hampered Luckey pot production since they were recently put back in operation. However, during periods of good operation, it appears that a 14 hour time cycle is attainable with the new pots. This represents a 20 per cent reduction in time cycle over that attainable in the old Luckey pots.

Tests

In the past, Luckey pot operation has been staggered to prevent overloading of the fume recovery system. Calcination in one pot could not be started until the other pot calcination cycle had progressed approximately eight hours. Tests have indicated that the lag time could be reduced to four hours without overloading the fume recovery system, thus improving a procedure which occasionally produced production limitations.

Z PLANT (ISOLATION, PURIFICATION, AND FABRICATION) PROCESS TECHNOLOGY

Purex Coupling

With the exception of the higher than normal radiation level, 16 Purex plutonium product batches have been processed through Z Plant satisfactorily. The following observations are made from radiation data obtained to date:

1. Decontamination factors across one peroxide precipitation appear to be about 1.5 to two.

DECLASSIFIED

2. Decontamination factors across one oxalate precipitation appear to be about three to five.
3. Greater than 99 per cent of the counted fission product gamma activity in the metal is due to zirconium-niobium.
4. The UX_1 activity has accounted for less than 0.5 per cent of the counted fission product gamma activity.
5. The surface gamma activity of metal produced from Purex plutonium product has steadily decreased from 8.7 R/hr for the first batch processed to an average of 1.7 R/hr for the last batch processed. The corresponding gamma activities of the Purex product were 1.03×10^{-9} and 0.085×10^{-9} gamma microcuries/alpha counts/minute (γ/AT). A button surface gamma activity of 1.6 R/hr would meet product specifications for off-site shipment.
6. Plutonium nitrate solution product, meeting the gamma radiation product specification (25 mr/hr lot average), may be expected from Purex feed with a gamma activity of $0.09 \times 10^{-9} \gamma/AT$ and processed via a single peroxide precipitation.

Metal Reduction (Task III)

Tests of ultrasonic pickling of plutonium buttons (immersion of the button in water in an ultrasonic field) have proven successful. Fifty buttons were cleaned in this manner, with an average loss of plutonium to the solution of 0.57 gram per button, compared with an average loss of three grams per button when nitric acid is used. Starting with the bath at room temperature, the ultrasonic energy heated the water to a temperature of about 60 C. The time required per button varied from 30 minutes for buttons which were completely free of adherent crucible fragments to five hours for buttons which had crucible fragments stuck to them, with an average of about 45 minutes. The batch was changed after each twelve buttons.

234-5 DEVELOPMENT

Purex Product Coupling Studies

The current Purex PR solutions contain considerable gamma activity which carries through the process into the final plutonium button. In the PR can sampled (run P-2-10-48), > 95 per cent of the activity was due to zirconium-niobium. Attempted decontamination of this solution by filtration through sintered glass, filtration with Dicalite filter aid, and contacting with Dowex 1 anion exchange resin gave disappointing decontamination factor values of 1.2, 1.2, and 1.4, respectively. The decontamination factor values across a plutonium(IV) oxalate strike using a standard Task I procedure, Task I procedure with 0.03 M HF, and Task I procedure with excess oxalic acid concentration of 0.3 M were 1.6, 1.6, and 1.3, respectively. These results indicate that the activity is not present on solids, but also that it is not present in its normal soluble form.

DECLASSIFIED

Green, gummy solids were observed in and could be filtered out of the PR solution. These solids seemed to be suspended throughout the solution, with a greater concentration at the top. The green color was similar to that of plutonium polymer. On the other hand, most of the gummy solids were soluble in carbon tetrachloride, leaving a dark black-green residue.

Continuous Tasks I and II Prototype

Technical Specification letters to the Separations Design and Development Unit are being written to cover the continuous Task I (oxalate precipitation) and a change in recommendation from a vibrating tube to a screw conveyor for the continuous Task II (hydrofluorination) calciner.

Another Task I prototype run was completed this month. Some filtration difficulty was encountered at startup, but after 1 1/2 throughputs a granular cake was obtained. The run was made with a five liter holdup, or 225 g Pu, with a 20 minute residence (rate of 0.68 kg per hour) and 0.39 square feet of filter area on the rotating drum. Total recycle was 5.0 per cent.

The oxalate calcined readily with the expected two passes through the three foot calciner operating at 400 C. The oxide has been fluorinated successfully. Purity data on the oxalate and oxide indicate the prototype equipment is now operating satisfactorily, as the chromium, iron, nickel, and manganese are now within a range that will produce satisfactory metal. However, the spectrochemical data suggest that iron contamination may be picked up in the calciner.

An attempt was made to fluorinate plutonium oxide received from the Metallurgy Unit. The powder was processed through the continuous Task II prototype equipment twice, but with very little, if any, conversion to PuF_4 . Since the oxide originated from self-sustained combustion of metal, it evidently was the high temperature form which is known to react extremely slowly with hydrogen fluoride.

Continuous Task I Laboratory Studies

The impure oxides and metals produced from the continuous oxalate prototype equipment in the first four runs prompted further laboratory work. Tests were run to determine if the continuous process provides adequate separation factors, to determine the quantity and type of wash solution required (water was used in the third and fourth runs in place of the standard 2.0 M nitric acid-0.05 M oxalic acid), and finally to determine if the impurities were due to extraneous corrosion product contamination from the rotary drum filter or calciner.

The spectrochemical analyses of the batch-prepared and continuously produced oxalates indicate no large differences in separation factors due to the type of process. For a readily filterable or air-dried oxalate, no large differences were observed between unwashed cake, cake washed with equal volumes of water, or 2.0 molar nitric acid-0.05 molar oxalic acid, or cake washed with ten times the cake volume. Also, the values of the impurities in the oxalates are within the range reported in previous work and are satisfactory for metal production. Washing may still be necessary because, in a thixotropic or difficultly filterable slurry, as high as 50 per cent of the cake weight is liquid.

DECLASSIFIED

Life tests were run to determine the resistance of Dynel SD-9 filter cloth (as used in the continuous Task I prototype filter) to process solutions and to blinding. One sample has been immersed in three molar nitric acid for about two months without apparent deterioration. Another sample was exposed for half an hour to one per cent potassium permanganate in three molar nitric acid, representative of Task I equipment cleanout solution; a little stiffening resulted from this treatment. The sample that had been exposed to cleanout solutions was then attached to an automatic mechanism which cycled the cloth through filtration cycles in a Task I slurry equivalent to 500 hours of operation on the prototype drum filter. No significant blinding occurred.

Continuous Precipitation of Plutonium(IV) Fluoride

The plutonium(IV) fluorides prepared by continuous precipitation and reported last month have been dried in argon and Freon-12. One sample of $\text{PuF}_4 \cdot 2.5 \text{H}_2\text{O}$ was dried by drawing cylinder argon through the cake at 280 C for 30 minutes. A light grey powder was obtained. X-ray diffraction data of this powder is not positive because of the microcrystalline material obtained. There is some evidence of PuF_3 . Plutonium analysis of this material (by conversion to the oxide) is 74.2 per cent and fluoride analysis is 24.2 per cent. Tetrafluoride is 75.9 per cent plutonium. Another sample of the fluoride $\text{PuF}_4 \cdot 2.5 \text{H}_2\text{O}$ was dried by pulling Freon-12 through the powder at 380 C for 90 minutes, and a yellow powder was obtained. X-ray diffraction indicated a powder of mostly PuF_4 with some PuO_2 present and a possibility of a small amount of PuF_3 . Plutonium analysis of this material, by conversion to the oxide, is 76.5 per cent, and fluoride analysis is 18.1 per cent.

Precipitation of the $\text{PuF}_4 \cdot 2.5 \text{H}_2\text{O}$ will be discontinued in favor of continuous precipitation of the trifluoride. This process offers lower recycle and ease of drying.

Dissolution of Plutonium Oxalate

The normal method for the dissolution of plutonium oxalate (nitric acid-permanganate treatment) adds metallic ions, making the sample unsuitable for spectrographic analysis. Small samples may be conveniently and quickly dissolved in aqua-regia; however, upon cooling, a precipitate often forms. This precipitation may be avoided by adding approximately an equal volume of concentrated nitric acid to the aqua-regia plutonium solution after the oxalate has been dissolved and the hydrochloric acid boiled off. A stable plutonium nitrate solution is left, suitable for spectrographic analysis.

Dissolution of Plutonium Turnings

Alpha metal turnings may be dissolved without danger if they are first given a caustic conditioning treatment. Previous attempts to dissolve finely divided alpha metal turnings have resulted in a violent reaction and uncontrolled foaming which plugged off-gas lines and equipment, making the process impractical and unsafe. The present process consists of boiling the turnings for one hour in two N sodium hydroxide; cooling to below 50 C; filtering the sodium hydroxide from the turnings; adding nitric-hydrofluoric acid (one per cent HF); and slowly

DECLASSIFIED

bringing the mixture to a boil to complete the dissolution. Caution must be exercised when heating the mixture after the nitric-hydrofluoric acid addition to avoid overheating, as dissolution starts immediately and considerable heat is evolved.

High Purity Plutonium Program

The first reduction of high purity plutonium fluoride in a calcium oxide crucible resulted in a dark slag and very small button, with a yield of only ten per cent. A violent reduction reaction occurred, upsetting the vessel and producing a loud report. The small yield and post-reaction heating indicated that molten plutonium metal probably reacted with trace amounts of water in the calcium oxide crucible, even though the crucible had been preheated in the reduction vessel to 710 C maximum, followed by twelve minutes at 600 C. In following reductions, longer preheating under a partial vacuum will be tested. No purity figures on the buttons are available yet.

CHEMICAL DEVELOPMENT SUB-SECTION, R. E. TOMLINSON

DECLASSIFIED

HOT SEMIWORKS

Hot Semiworks activities during the month were directed towards the alteration and repair of B and C Cell equipment. Major items of maintenance work completed included:

- a. Replacement of the ruptured teflon bellows in the 2A, IC, IBX, and HA Column pulse generators.
- b. Installation of the newly-developed teflon bellows-graphite piston pulse unit in the HC and IO Column pulse generators where frequent failure of teflon bellows has been experienced. The prototype piston-bellows pulse unit has now operated through 8×10^6 trouble-free cycles. The unit operated this month pulsing process solutions in Demonstration Unit Columns with 0.5 to 1.0 std. cfh of air flow past the piston. No column malfunctioning was detected.
- c. Installation of an additional packed column for possible use in the study of alternative organic washing techniques. The 4 in. diameter 38 ft. column is packed with alternate one-foot sections of 1-in. fluoroethene and stainless steel Raschig rings.
- d. Overhaul of seven pumps including installation of new pile graphite bearings.
- e. Installation of a filter to clarify the HAF. This filter functionally replaces the inoperative centrifuge in A Cell.

Run PX-14, operating at the same conditions as Run PX-13, is currently in progress. Detailed data will be reported next month.

PUREX DEVELOPMENT

Process Chemistry

Decontamination in the Partition Cycle. A series of miniature pulse column runs was made simulating Purex IA Column conditions (HW No. 2 Flowsheet). Plant feeds and solvents were used. Results obtained are shown below. Data from a prior run which utilized HSW IAF are included for comparison.

Run	Solvent	Feed	Decontamination Factors		ICW	
			IAF-IAF	IAF-ICP	E_{Ua}^0	G, uc/gal.
1	Laboratory 30% TBP - Shell E-2342	Plant IAF (1-27-56) $G = 1.44 \times 10^5$ uc/gal.	59	63	0.009	10
2	Plant 200 (1-30-56) $G = 7$ uc/gal.	Like 1	48	62	0.009	30
3	Laboratory 30% TBP - Shell E-2342	Plant IAF (2-15-56) $G = 6.36 \times 10^4$ uc/gal.	29	43	-	6
4	Plant 100 (2-9-56) $G = 670$ uc/gal.	Like 3	11	43	0.017	230
5	HSW 30% TBP-Shell E-2342 $G = 24$ uc/gal.	HSW IAF (9-13-55) $G = 3.00 \times 10^5$ uc/gal.	162	241	0.014	-

The 100 used in Run 4 was given a carbonate wash prior to use (because of storage time) in which a gamma D.F. of two was obtained to yield the indicated activity.

The data show partition cycle decontamination to be independent of the solvents as used. An additional run is being made using fresh "as received" 100 as extractant. It is of interest to note that decontamination factors obtained with HSW IAF were four-fold higher than those obtained with Purex IAF. However, the activity of the HSW IAF was about two-fold higher than the samples of Purex IAF which may account for part of the differences in decontamination.

Effect of Temperature on Decontamination. A study has been initiated to determine the effect of temperature on IA Column decontamination performance. Preliminary data obtained via batch contacts using plant feed (IAF) and solvent (100) indicate that, in the range of 15 to 40°C., the feed-point decontamination factor decreases slightly with an increase in temperature (gross gamma D.F.'s of 30, 25, and 18 at 15, 23, and 40°C. were obtained, respectively). Scrubbing of the IAP produced at 23°C. at 10 and 23°C. gave essentially identical results (gamma D.F.'s of 3.5 and 6.5 after one and six scrub contacts). The IAP produced at 40°C. was scrubbed only at 40°C. A D.F. of 3.5 was again obtained for the initial contact, but no additional decontamination was obtained by exhaustive scrubbing.

Isotopic Dilution with Inert Zirconium. Addition of inert zirconium to the Purex HC Column to provide isotopic dilution of the radioactive zirconium present was proposed as a means to improve decontamination in the partition cycle. Laboratory studies of the procedure were made. Portions of a Purex IAF sample (later found to contain some solvent) were spiked with (a) reagent grade zirconium nitrate (0.03 lb./TU), (b) zirconium carbonate gel (0.03 lb./TU; T plant material) and (c) no zirconium (control). Portions of another sample of Purex IAF (containing no observable solvent) were spiked (d) as (a), and (e) as (c). These solutions

DECLASSIFIED

DECLASSIFIED

were all refluxed 16.5 hours to simulate concentration of HCP. Batch contacts simulating IA-IC conditions (one extraction, three scrubs, strip) were made using the digested solutions as IAF. Arithmetic gross gamma decontamination factors observed were (a) 940, (b) 24, (c) 17, (d) 4100, and (e) 3200. A gross gamma decontamination factor of about 60 was obtained when "as received" Purex IAF was used as feed for a similar batch contact sequence. These data indicate that digestion of IAF containing solvent reduces decontamination in the partition cycle while digestion of IAF in the absence of solvent markedly improves decontamination. While the data from the first three experiments indicate much improved decontamination from isotopic dilution with zirconium nitrate, differences in the amount of solvent present in the three samples may be responsible for the variations noted.

Entrainment in the IAP Stream. A sample of IBXF (taken 2-14-56) was found to be cloudy indicating aqueous entrainment as a possible cause of poor decontamination in the partition cycle. Although the solution was easily cleared by either centrifugation or contact with glass wool and York mesh, no visible second phase was formed. Clarification of the organic produced no change in its gamma activity and had no effect on its dispersion and disengaging times.

Partitioning. During the Purex Plant plutonium spike run (AC-5) poor partitioning of plutonium in the IB Column was caused by almost complete oxidation of IBX Fe II to Fe III. Postulated cause for the oxidation was the presence of nitrite in 2BW which is recycled to the IBXF stream. To test this postulate, a simulated 2AF stream containing 0.02 M NaNO_2 was used as feed material in a sequence of batch contacts with laboratory solvent approximating 2A and 2B Column conditions. The results showed that almost all of the nitrite which enters the 2A-2B system via 2AF leaves in the 2BW stream.

Rework of Purex F-8 Waste. Batch contact studies simulating the HA and HC Columns were made using as feed synthetic dissolver solution combined with material from the F-8 waste tank scheduled for rework to recover plutonium. Overall gross gamma decontamination factors and plutonium losses compared favorably with those obtained in a control experiment in which the synthetic dissolver solution was spiked with Redox dissolver solution and C.P. HNO_3 was used instead of the F-8 material. Rework of the F-8 material should be satisfactory in the plant.

Silica Gel Treatment of Product Uranium. Purex K-6 (concentrated 2EU) solution having a gamma ratio of 9 was passed through a silica gel column 0.5 inch in diameter and three feet long at a rate of 0.415 gal./min./ft.² corresponding to a solution holdup time of 20 minutes. At ambient temperature (25°C.), decontamination factors of 7, 6, and 10 were obtained for gross gamma, ruthenium, and zirconium-niobium, respectively, throughout the 30 column volumes of solution put through the column. The removal of ruthenium is probably by filtration since a layer of black, highly radioactive, particulate matter collects at the top of the column. Similar runs at 50°C. and 80°C. are in progress.

DECLASSIFIED

Chemical Engineering Development

The following documents were issued during the month:

HW-41012 "Graded Plate Cartridge for Purex A-Type Extraction Columns,"
by R. G. Geier and G. M. Hesson, January 20, 1956.

HW-40556 "Safety Aspects of Purex Plant Concentrator Operation,"
by J. J. Shefcik, December 23, 1955.

Pulse Column Studies

Extraction Section Studies. Four runs were made in a 3-inch-diameter glass column containing a 9-ft. graded sieve plate cartridge (similar to those in the Purex Plant A-type columns) to determine the effect of pulse amplitude on the flooding frequency. It was found that increasing the pulse amplitude from 1.0 to 1.5 inches decreased the flooding frequency by about 15 percent at rates between 10 and 20 tons U/day. In other words, a greater amplitude times frequency product can be obtained in the extraction section by using higher amplitudes. Test results are shown in Table I.

Scrub Section Studies. As a result of the poor decontamination in the Purex Plant IA Column, a program was inaugurated to develop an improved cartridge for the scrub section. The program includes the evaluation of flooding characteristics and efficiency of various cartridges under scrub section conditions. Studies are planned with both organic and aqueous phase continuous at processing rates of 10 and 20 tons U/day. Efficiency studies are based on the transfer of chloride ion which has a distribution ratio of approximately 0.11 (organic phase to aqueous phase) between 0.03 and 0.7 g./l. under scrub section conditions.

Twenty-three A-type column scrub section runs were made during the month in a 3-in.-diameter glass column using a 9-ft. cartridge. The following two cartridges were evaluated:

1. Stainless steel sieve plates with 1/8-in.-diameter holes, 23 percent free area, and 2-in. spacing (present plant cartridge).
2. Stainless steel nozzle plates with 1/16-in.-diameter holes, 5 percent free area and 2-in. spacing.

The results of the studies are presented in Tables II and III. Highlights of the findings are summarized below:

1. When the standard cartridge is operated with the organic phase continuous, the top 1/2 to 2/3 of the column inverts (to aqueous phase continuous) and operates stably. Complete flooding frequencies under the above conditions are 10 to 20 cycles/min. lower than those obtained with an aqueous continuous system.

2. The flooding frequency of the standard cartridge aqueous continuous is equal to the flooding frequency of the extraction section (plant diameter ratio) at about 20 tons/day and about 30 cycles/min. higher at 10 tons/day.
3. Chloride decontamination factors for the standard cartridge were approximately 10 at pulse frequencies 90 to 95 percent of the flooding frequency for both organic and aqueous continuous conditions. At frequencies between 70 and 80 percent of the flooding frequency the decontamination factor was about 7.
4. The 5 percent free area nozzle plates had flooding frequencies for either aqueous or organic continuous operation between 30 and 40 cycles/min. lower than the corresponding extraction section flooding frequency (plant diameter ratio).
5. Partial stream analyses for the 5 percent free area nozzle plate runs indicate that the chloride decontamination factors are about equal to those found for the standard cartridge at pulse frequencies close to flooding. However, at lower pulse frequencies the nozzle plates gave decontamination factors up to a factor of 3 lower than obtained at comparable conditions with the standard cartridge.
6. The nozzle plates appeared susceptible to changing wetting characteristics, causing the flooding frequencies and dispersions to vary quite markedly.

DECLASSIFIED

DECLASSIFIED

TABLE I

PUREX HA EXTRACTION COLUMN FLOODING STUDIES

Flowsheet: Purex HW #3, 0.5 M NaCl added to the HAF. Shell E-2342 diluent.
 Equipment: 3.00-in.-diameter precision bore glass column with a 9-ft. high
 graded cartridge similar to that in Purex Plant A-type columns.
 Continuous Phase: Aqueous

Run No.	Pulse Conditions			Volume Velocity, Gal./Hr.-Sq.Ft. Sum of Both Phases	Relative Rates Tons U/Day	Type of Flood
	Ampl., In.	Freq., Cyc./Min.	Ampl. x Freq., In./Min.			
3-225-AH	1.0	85 ± 5	85 ± 5	570	11.3	Cyclic Local
3-225c-AH	1.0	95 ± 5	95 ± 5	570	11.3	Complete
		95 ± 5	95 ± 5	540	10.8	Cyclic Local
		105 ± 5	105 ± 5	540	10.8	Complete
3-226-AH	1.5	75 ± 5	113 ± 8	540	10.8	Cyclic Local
3-227-AH	1.0	85 ± 5	128 ± 8	540	10.8	Complete
		75 ± 5	75 ± 5	1130	22.5	Cyclic Local
		85 ± 5	85 ± 5	1130	22.5	Complete
3-228-AH	1.5	65 ± 5	98 ± 8	1110	22.1	Cyclic Local
		75 ± 5	113 ± 8	1110	22.1	Complete

TABLE II

DECLASSIFIEDPUREX HA SCRUB COLUMN FLOODING STUDIES

Flowsheet: Purex HW #3. 0.5 M NaCl added to the HAF
Shell E-2342 diluent.
Equipment: 2 00-in.-diameter precision bore glass column
9.0-ft. high cartridge as indicated in notes.
Pulse Amplitude: 0.6 in.

<u>Run No.</u>	<u>Cartridge</u>	<u>Interface Position</u>	<u>Relative Rates, Tons U/Day^(a)</u>	<u>Pulse Freq., Cyc./Min.</u>	<u>Type of Flood</u>
3-35a-ASH	(b)	Top	10	95 ± 5	(d)
3-35a-ASH	(b)	Top	10	125 ± 5	Complete
3-36-ASH	(b)	Top	20	85 ± 5	Complete
3-37b-ASH	(b)	Bottom	20	<40	(e)
				75 ± 5	Complete
3-37c-ASH	(b)	Bottom.	10	<80	(e)
				115 ± 5	Complete
3-40d-ASH	(c)	Top	20	65 ± 5	Complete
3-41d-ASH	(c)	Top	10	75 ± 5	Complete
3-42d-ASH	(c)	Bottom	20	55 ± 5	Complete
3-43d-ASH	(c)	Bottom	10	65 ± 5	Complete

Notes

- (a) Processing rates based on a 32-in.-diameter scrub section.
- (b) Stainless steel sieve plates, 1/8-in. holes, 23% free area, 2-in. plate spacing.
- (c) Stainless steel nozzle plates, 1/16-in. holes, 5% free area, 2-in. plate spacing.
- (d) The flood was initiated by foam from the interface getting into the plate section. The interface was in a 4-in. glass section approximately one ft. above the plates. For all other runs the interface was maintained in a 4-in. glass cross 4 ft. above the plates to prevent the interface foam moving into the plate section.
- (e) From this frequency to the complete flooding frequency the column operated stably with the top 1/2 to 2/3 of the column inverted (aqueous continuous).

DECLASSIFIED

TABLE III

PUREX HA SCRUB COLUMN EFFICIENCY STUDIES

Flowsheet: Purex HW #3. 0.5 M NaCl added to the HAF.
 Shell E-2342 diluent.
 Equipment: 3.00-in.-diameter precision bore glass column.
 9.0-ft.-high column. Cartridge as indicated in notes.
 Pulse Amplitude: 0.6 in.

<u>Run No.</u>	<u>Cartridge</u>	<u>Interface Position</u>	<u>Relative Rates, Tons U/Day^(a)</u>	<u>Pulse Freq., Cyc./Min.</u>	<u>% of Flooding Frequency</u>	<u>Cl⁻ D.F.^(b)</u>
3-37b-ASH	(c)	Bottom	20	60	80	7.5
3-37c-ASH	(c)	Bottom	10	110	95	10.6
3-38b-ASH	(c)	Top	20	80	95	10.0
3-38-ASH	(c)	Top	20	60	70	6.4
3-44-ASH	(d)	Top	10	60	80	10 ^(e)
3-45-ASH	(d)	Bottom	20	50	90	5 ^(e)
3-45b-ASH	(d)	Bottom	20	40	75	2 ^(e)
3-46-ASH	(d)	Bottom	10	60	90	10 ^(e)

Notes

- (a) Processing rates based on a 32-in.-diameter scrub section.
- (b) Chloride ion decontamination factor, ratio of Cl⁻ in HASF to Cl⁻ in HAP. An additional decontamination factor of about six was obtained at the feed point.
- (c) Stainless steel sieve plates, 1/8-in. holes, 23% free area, 2-in. plate spacing.
- (d) Stainless steel nozzle plates, 1/16-in. holes, 5% free area, 2-in. plate spacing.
- (e) Approximate values based on incomplete stream analyses.

URANIUM RECOVERY DEVELOPMENT**DECLASSIFIED**Process Chemistry

Chalk River Uranium. A miniature pulse column run was made to determine the effect of back-cycling second cycle waste which would be produced if Chalk River uranium were introduced in the second uranium cycle of the Uranium Recovery Plant (see December monthly report for previous work on Chalk River uranium). A synthetic RDW was prepared by batch contact extraction of an RDF prepared from Chalk River uranium. The RDW was spiked with nitric acid to RAS composition and used in an RA-type column run in which current plant RAF was used as feed. The gross gamma D.F. (1.65×10^3), uranium waste loss (5.6 per cent), and RCW quality (as determined by "C" contacts) were essentially the same as those determined when C.P. reagents were used for RAS make-up, indicating satisfactory plant behavior. No further work on this project is contemplated.

Continuous Calcination

Reactivity Apparatus. Extensive modification (including construction of a new furnace) of the apparatus used to measure UO_3 reactivity ratios is required to attain the high reduction and hydrofluorination temperatures (925 and 600°C., respectively) called for in the revised test procedure. It is expected that the modified unit will be in operation in about two weeks.

Hydrofluorination Thermobalance. Modifications to the thermobalance (originally built to study reduction only) to permit its use for both reduction and hydrofluorination studies are expected to be complete in two or three weeks.

Additives for Improving the Quality of Continuously Produced UO_3 . Additives studied in the small-scale semi-continuous calcination unit during the month included H_2SeO_4 , $\text{Ti}_2(\text{SO}_4)_3$, AgNO_3 , and colloidal silica at 0.1% metal to uranium weight basis; UO_3 to 10%; and B_2O_3 to saturation at 0.7%. Only with saturated B_2O_3 was a powder produced which differed significantly in reduction time or reactivity ratio from UO_3 produced continuously without additives. With 0.7% B_2O_3 as additive, the UO_3 had a reactivity ratio and a surface area comparable with those of pot produced powder, but exhibited a reduction time several fold longer.

Reduction with Ammonia. In a single run in the reactivity ratio equipment in which NH_3 was used for the reduction step (two hour reduction at 800°C. and one-half hour hydrofluorination at 410°C.) three samples of UO_3 from 321 Bldg. Run 35 showed reactivity ratios 0.2 unit higher than when reduced with H_2 . Normal conversion (70 per cent) for the standard powder (Paducah) was obtained. Further study of this procedure as well as of diluting the H_2 with steam will be done when necessary equipment maintenance work has been done.

DECLASSIFIED

The rate of reduction of UO_3 powders with NH_3 was studied in the thermobalance. Rate curves obtained were very similar in form for both pot and continuously-produced powders in contrast to reduction by H_2 in which continuously-produced powders show a definite induction period while pot powders do not. Approximately eight minutes was required for 98 per cent reduction at 575°C . for pot and most continuous powders. With both types of powders, the reduction was relatively rapid until 30 to 40 per cent of the powder was reduced. Further reduction appeared to follow a phase boundary controlled rate mechanism characteristic of continuously-produced powder. Reductions with H_2 diluted with N_2 and steam will be made to determine whether these rate changes are specific for NH_3 or are produced by dilution of the hydrogen.

Chemical Engineering Development

Continuous Calcination

Continuous calciner Run B-35 made with a revised agitator produced about 4000 lb. of UO_3 under each of five different sets of operating conditions. The operating conditions and analytical data on the UO_3 are given in Table IV. Parts A-D, inclusive, in which agitator speed, discharge temperature and feed point temperature were varied produced UO_3 of essentially the same characteristics as had been produced earlier under comparable conditions. The agitator modifications (increased blade length and decreased blade width) did not significantly decrease the agitator power requirements. Part E, in which sufficient water was introduced near the discharge point to reduce the discharge temperature to 100°C ., was an attempt at hydration. Despite the fact that the product contained over 3.5 weight percent water and exhibited reduced bulk density, the reactivity (800°C . reduction - 410°C . hydrofluorination) was increased to only 0.76, about 0.1 unit above that for material made under comparable conditions without water addition.

Run B-36 was made to produce 10,000 lb. of UO_3 for fluidization studies at K-25. The run was made with a feed point temperature of 260°C ., 3000 parts of sulfate per million parts of uranium and an agitator speed of 66 rev./min. These conditions, with the exception of the sulfate content which is about a factor of three higher, are identical with those used in Run B-34 which also produced UO_3 for fluidization studies at K-25. During Run B-36, an automatic feed control system, prototypical of those to be used on the plant units, was installed on one of the three feed points. The system operated very satisfactorily.

Studies were started on a laboratory scale to define the conditions necessary to produce hydrated UO_3 by the K-25 slurry process. It is planned to produce about 2000 lb. of hydrate for evaluation at K-25.

TABLE IV

CONTINUOUS CALCINATION - RUN B-35

Operating Conditions:

1. Bed depth, 3-1/2" above center of shaft (dam height).
2. Three feed points submerged on side of downward agitator motion.
3. Baffle between feed and finishing sections.
4. Feed, nominal 100% UNH.

Run Part	A	B	C	D	E
Agitator Speed, RPM	66	76	76	76	72
SO ₄ in Feed, ppm	1500	1000	1000	1000	1000
Feed Temp., °C.	260	230	230	245	230
Discharge Temp., °C.	330	250	320	450	100
Nom. Product Rate, Lb./Hr.	170	240	230	270	310
Water Addition, Lb./Hr.	None	None	None	None	32
U %	82.0	81.8	82.9	82.9	79.3
NO ₃ %	0.48	0.72	0.22	0.29	1.12
H ₂ O %	0.35	1.24	0.33	0.19	3.74
SO ₄ ppm	2268	1425	1062	1638	1101
Bulk Density	3.98	3.90	4.34	4.12	3.50
Packed Density	4.70	4.75	5.03	4.77	4.13
Reactivity Ratio, 590 - 410 C.	0.75	0.88	0.85	--	0.97
Reactivity Ratio, 800 - 410 C.	0.64	0.69	0.66	0.53	0.76
Reduction Time, Minutes	3.75	2.5	4.75	6.0	3.0
Percent through 100 Mesh	34.8	65.4	81.8	76.4	21.8

DECLASSIFIED

WASTE TREATMENT**DECLASSIFIED**Process Chemistry

Recovery of Cs from Purex Waste. One proposal for the recovery of Cs from Purex IWW involves scavenging the Cs on Ferric ferrocyanide and metathesizing the solid to ferric hydroxide at high pH to remove the Cs (HW-31444). Methods for further purification of the Cs from the metathesis solution were not worked out. Recent success with the adsorption of Cs from highly alkaline solutions by Duolite C-3 and IR-100 cation exchange resins prompted consideration of these materials for recovery of Cs from the metathesis solution. In a run, following scavenging of Cs¹³⁷-spiked synthetic dissolver solution with ferric ferrocyanide and metathesis of the solid at pH 12, the metathesis solution and washes were combined and passed through a column of IR-100. Greater than 99.9 per cent of the cesium was retained on the column. In view of these promising results, variables in the metathesis conditions and in exchange column operation will be studied pursuant to obtaining optimum cesium purity and concentration.

Stored Redox and Coating Removal Waste. The high distribution ratios for cesium between Duolite C-3 or IR-100 (cation exchangers) and coating removal waste reported last month were confirmed using Cs¹³⁷-spiked synthetic waste. Values so determined were 140-170 for the C-3 and 300-320 for IR-100. Cesium was at or below reliable detection limits (0.0005 uc/ml.) in the effluent from a C-3 Column (24 cm. x 0.87 cm.²) while about 12 column volumes of plant coating removal waste were passed through the column. These studies will be continued and extended to include stored Redox wastes.

MISCELLANEOUS DEVELOPMENTChemical Engineering Development

Continuous Ion Exchange. The fabrication of the prototype continuous ion exchange unit is essentially complete. This unit is to be evaluated for mechanical operability as a possible means of plutonium decontamination and concentration. Initial shakedown runs are expected to start March 5.

Separations Equipment DevelopmentIn-Line Chemical Instrumentation

Purex Plant Installations. A current-type gamma scintillation monitor was installed on the LBXF pump tank sampler. This unit was placed in service on February 14 after extensive sampler debugging (degasser changes, a jumper change, and valve checking) was accomplished under the direction of Chemical Development personnel. The experience gained from making this installation should simplify future installations.

DECLASSIFIED

The pH analyzers installed on the R-2 sampler (flow cell: independently replaceable components) and G-2 sampler (probe cell: components cast in replaceable unit) are operating satisfactorily insofar as pH determinations are concerned. Considerable contamination has been encountered on the F-16 analyzer (probe cell). This unit will be converted to a flow cell if continued satisfactory operation is realized from the R-2 installation. The flow cell will minimize the possibility of leakage and consequent contamination during flushing periods.

The Hot Semiworks alpha printer was loaned to the Purex Plant and put into service on the LAW stream.

Sampling Pump. Life testing of the air-operated sampling pump continued. Design Development personnel have been requested to prepare a typical plant installation design utilizing this pump so that a prototype can be fabricated and tested.

Titanium and Tantalum Heat Exchanger Performance. Heat transfer coefficients were determined for the (1) steam - titanium - boiling 60 percent nitric acid, (2) steam - tantalum - boiling 60 percent nitric acid, and (3) steam - 304L stainless steel - boiling 60 percent nitric acid systems in the range 25 to 125°F. ΔT . The over-all heat transfer coefficient (btu/hr. - °F. - sq.ft.) for titanium ranged from 260 to 650, for tantalum ranged from 300 to 800, and for stainless steel from 140 to 250. The titanium heater was one-inch O.D. tubing having a 50 mil wall thickness, the tantalum heater was one-inch O.D. tubing having a 15 mil wall thickness and the stainless steel heater was one inch i.p.s., Schedule 40 pipe. These wall thicknesses were chosen as being typical of thicknesses used in nitric acid heat exchangers using these materials.

During these tests it was noted that the heat transfer coefficients of stainless steel decreased during the first week of service. The overall heat transfer coefficients for stainless steel ranged from 200 to 350 when first put into service, then decreased to 140 to 250 btu/hr. - °F. - sq.ft. where they remained for the duration of the test. The titanium and tantalum did not exhibit this phenomenon.

Using these heat transfer coefficient data and recent prices quoted for these metals, it was calculated that per unit of heat transferred the material costs for titanium heat exchanger surface would be about 2.2 times that of stainless steel and the material costs for tantalum heat exchanger surface about 8.0 times that of stainless steel (titanium at \$16.00/pound and tantalum at \$68.00/pound). Titanium fabrication costs are comparable with those of stainless steel, and welding facilities and techniques at HAPO are adequate to repair titanium equipment (tantalum equipment would have to be repaired off-site or discarded). Titanium has been determined to be stable in the presence of boiling nitric acid systems at concentrations less than that of fuming nitric acid. Titanium is therefore recommended for applications where corrosion data show it to be greater than three times more resistant to corrosion than stainless steel.

DECLASSIFIED

Heat Transfer Test on Pfaudler Glass. The heat transfer realized from a glass-coated bayonet with a roughened overcoat was only 85 percent of the heat transfer realized from a plain glass coated bayonet. The Pfaudler Company produced the roughened unit in an attempt to make a unit having shock resistance equal to their standard product and simultaneously having heat transfer characteristics equal to hydrogen fluoride etched glass. The etched glass has heat transfer characteristics about two times better than standard glass units.

Teflon Radiation Stability. It has been determined that beta radiation is as harmful to Teflon as gamma radiation. Eighteen strips of Teflon 1/16-in. thick by 1/4-in. wide by one-in. long were exposed in groups of three to beta (1.9 Mev) and gamma radiation (from irradiated fuel) dosages of 10^3 , 10^5 , and 10^7 roentgens. Embrittlement of the specimens at the higher dosages was evidenced by higher flexure moduli and consistent strip breakage during the flex test for the two groups (beta and gamma) irradiated to 10^7 roentgens.

Chemical Compatibility Tests. Polypenco K-51, a rigid, brown, chloride-bearing plastic (probably polyvinyl-chloride) was tested by static immersion at room temperature in 60 percent nitric acid, 10 percent nitric acid, 50 percent caustic soda, TBP, CCl_4 , and 30 percent TBP-Soltrol solution. At the end of 75 days immersion, no change in weight, dimensions, or physical appearance was detectable.

A Hypalon diaphragm supplied by the Hills-McCanna Company for their 3/8-in. Saunders type valve was tested in 60 percent nitric acid, TBP-Soltrol, 50 percent caustic soda, hexone, and TBP-Carbon tetrachloride. All organic solutions caused softening and swelling; the caustic produced no visible damage and the nitric acid caused deterioration of the reinforcing fibre (cotton) and the elastomer in the vicinity of the fibres. (Solutions do not contact the reinforcing fibres when the diaphragms are in the valves.) The 60 percent nitric acid caused little if any damage to the diaphragm face that contacts the liquid during service; however, the material does seem slightly less resistant than the material previously tested which was specially compounded for acid resistance by the Huntington Rubber Mills, Portland, Oregon.

Process Chemistry

Inert Gas System. A black oily material which collected in the Redox inert gas rotometers has been identified as carbon (from incomplete combustion of propane) suspended in lubricating oil. The material leaves no ash on ignition and is separated by filtration into a black solid and an oil resembling that used in lubricating the compressors. The filter for the inert gas stream is packed with a soft, pelleted, aluminum compound of unknown composition which can absorb about 10 percent of its weight in water but is ineffective in removing the oil mists and carbon.

DECLASSIFIED

CHEMICAL RESEARCH SUB-SECTION, W. H. REAS

PUREX

A mini run was made to test the feasibility of employing sulfate complexing to suppress the extraction of zirconium and niobium in the Purex 1A or 2D columns. The conditions employed and the results obtained are shown in Table I.

TABLE I
EFFECT OF SULFATE ON Zr-Nb DECONTAMINATION
IN PUREX "A" COLUMNS

Flow Ratios: LAF/LAS/LAX = 100/67/366
Streams: LAF: 1.35 M U, 2.0 M HNO₃ (Purex Plant 1AF)
LAS: 3.0 M HNO₃
LAX: Purex plant 100 (carbonate washed)

<u>M SO₄²⁻ in LAW</u>	<u>Zr-Nb Decontamination Factors</u>	
	<u>LAF to Feed Plate</u>	<u>LAF to 1AP</u>
0	12	42
0.03	26	52
0.06	70	138

Thus, some additional zirconium-niobium decontamination could be obtained by introducing sulfate into the Purex 1A or 2D columns. The concentrations of sulfate required to obtain a significant improvement in zirconium-niobium decontamination are so high as to make this approach unattractive, however. It is estimated that addition of sulfate to the 1A column in amounts sufficient to yield a concentration of 0.06 molar in the LAW would increase the plutonium(IV) loss to the LAW by about six-fold on the HW #3 flowsheet. Further, the waste volume reduction specified by the HW #3 flowsheet would result in a 2WW sulfate concentration of about 0.47 molar for 0.06 molar sulfate in either the LAW or 2 DW. Thus, the use of sulfate to suppress the extraction of zirconium and niobium in either the 1A or 2D columns would probably limit the waste volume reduction which could be accomplished without excessive concentrator corrosion.

A mini run was also made to test the decontamination potential of the KAPL No. 5 flowsheet as a possible alternate Purex partition cycle. Conditions employed and results obtained are summarized in Table II.

Comparing these results with those obtained in the control run of Table I, it will be noted that identical decontamination factors were observed over the 1A unit on both the KAPL No. 5 and the HW No. 3 flowsheets. However, extraction section decontamination was slightly greater with the KAPL No. 5 flowsheet, and

DECLASSIFIED

TABLE II

DECONTAMINATION OF Zr-Nb ON KAPL NO. 5 FLOWSHEET

Flow Ratios: LAF/LAX/LAS/LBX/LBS/LCX = 300/1500/250/400/400/3800
Streams: LAF: Purex Plant LAF adjusted to 1.83 M U, 0.5 M HNO_3
LAX: Purex Plant IOO (carbonate washed)
LAS: 2.0 M HNO_3
LBX: 0.6 M HNO_3 , 0.03 M Fe $(\text{NH}_2\text{SO}_3)_2$
LBS: Purex Plant IOO (carbonate washed)
LA Unit: 12 extraction stages, 7 scrub stages
LBX Unit: 12 stages
LBS Unit: 9 stages

Zr-Nb Decontamination Factors

<u>LAF to Feed Plate</u>	<u>LAF to LAF</u>	<u>LAF to LBU</u>	<u>LAF to LBP</u>	<u>LAF to LCU</u>
33	42	67	230	340*

Waste Losses 0.04% U, 36% Pu

* LCX flow 80% of flowsheet at time of sampling.

scrub section decontamination was greater with the HW No. 3 flowsheet. It may also be noted that a LC unit decontamination factor of about 8 was observed in this run as compared with a "normal" mini "C" unit decontamination factor of about 2.

Since earlier work indicated an adverse effect of elevated temperature operation on zirconium-niobium decontamination, it became of interest to evaluate the effect of current elevated temperature operation of Purex "A" columns on zirconium-niobium decontamination. Accordingly, mini runs were made at ambient temperature and at 40 C. Results obtained are summarized in Table III.

In view of the low LA unit decontamination observed in both runs, little significance can be attached to the slight variations noted in the decontamination at the two temperatures. It is of interest to note, however, that substantial decontamination was again observed over the LC unit at ambient temperature.

The low LA unit decontamination observed in these runs together with the observed retention of zirconium-niobium activity by the solvent in the LC unit has prompted a renewed search for organic complexants for zirconium-niobium in the plant LAF. The experimental techniques applied to date have not shown any evidence of significant concentrations of such complexing agents in plant LAF, however. Analysis for dibutyl phosphate in the samples of plant LAF used in the foregoing mini runs

DECLASSIFIED

TABLE III

EFFECT OF ELEVATED TEMPERATURE OPERATION ON Zr-Nb DECONTAMINATION

Flow Ratios: 1AF/1AS/1AX/1BX/1BS/1CX = 100/67/366/33/67/800
Streams: 1AF: Purex Plant 1AF (1.31 M U, 2.0 M HNO₃)
1AS: 3.0 M HNO₃
1AX,1BS: Purex Plant 100 (carbonate washed)
1BX: 0.01 M HNO₃, 0.03 M Fe (NH₂SO₃)

Zr-Nb Decontamination Factors

<u>1A Unit</u> <u>Temp. C</u>	<u>1AF to Feed Plate</u>	<u>1AF to 1AP</u>	<u>1AF to 1BU</u>	<u>1AF to 1BP</u>	<u>1AF to 1CU</u>
Ambient	3.7	15	40	23	290
40	2.3	19	65	23	125

yielded results in the range 0.003 to 0.005 grams dibutyl phosphate per liter of plant 1AF, and contacting of samples of plant 1AF with Shell E-2342 diluent resulted in no extraction of fission product activity.

There is some indication that the species of zirconium-niobium extracted from the plant 1AF are more readily stripped at elevated temperature. A mini run in which the 1A and 1B units were operated at ambient temperature and the 1C unit at 50 C with the same feeds employed in the runs of Table II resulted in decontamination factors for zirconium-niobium of 18 from 1AF to 1AP and only 43 from 1AF to 1CU. Unfortunately, the validity of this result is somewhat questionable since only about 60 percent of the zirconium-niobium activity fed in the 1AF was recovered in the effluent streams.

Effect of Intercycle Concentration on Zirconium-Niobium Behavior

Some experimental effort has been expended in evaluating the effect of altered conditions in the HCP concentration step on zirconium-niobium behavior in the subsequent 1A extraction step.

Variables which have received attention include the concentrations of uranium, nitric acid, and zirconium, and the time of reflux. Results obtained in the preliminary experiments performed to date may be summarized as follows:

1. Addition of inactive zirconyl nitrate to plant 1AF (1.36 M U, 1.8 M HNO₃) resulted in distribution coefficients for zirconium-niobium and for zirconium in a simulated 1A column feed plate extraction as follows:

DECLASSIFIED

<u>M Zr Added</u>	<u>E_d (Zr-Nb)</u>	<u>E_d (Zr)</u>
0	0.013	0.02
0.03	0.007	0.01
0.2	0.006	0.008

2. Addition of inactive zirconyl nitrate to a concentration of 10^{-4} molar in a simulated HCP concentrate (1.83 M U , 0.49 M HNO_3), followed by two hours digestion at the boiling point resulted in a decrease in the gross gamma and zirconium distribution coefficients by a factor of approximately two in the subsequent 1A feed plate extraction. In this experiment the simulated HCP concentrate was prepared by diluting plant 1AF to the designated acidity and then adding cold uranyl nitrate to give a total uranium concentration of 1.8 molar.
3. Addition of inactive zirconyl nitrate to a concentration of 10^{-4} molar in plant 1AF (1.36 M U , 1.8 M HNO_3), followed by 4.5 hours digestion at the boiling point resulted in no change in the zirconium-niobium distribution coefficient in the 1A feed plate extraction. The distribution coefficient for zirconium-niobium was 0.01 in both the control experiment and in the experiment employing the inactive zirconium spike.
4. A substantial reduction in the zirconium-niobium feed-plate distribution coefficient was observed in an experiment in which a feed 2.1 molar in uranium and 0.03 molar in nitric acid was prepared by dissolution of uranium trioxide in plant 1AF. This feed was digested for four hours at the boiling point, stored over a week-end at room temperature, and then subjected to an additional six hours digestion at the boiling point. After this treatment the zirconium-niobium distribution coefficient in the simulated 1A feed-plate extraction step was 0.0013, as compared with coefficients in the range 0.01 to 0.02 with untreated plant 1AF. It is planned to repeat this experiment under more closely controlled conditions.
5. No significant change in the zirconium-niobium feed plate distribution was noted in an experiment simulating a low acid intercycle concentration step. In this experiment the acidity of plant 1AF was reduced by addition of caustic (to a final pH of 2). The resulting solution was then digested at the boiling point for a period of twenty-four hours. Samples withdrawn after periods of four, sixteen, and twenty-four hours all gave zirconium-niobium feed-plate distribution coefficients in the range 0.008 to 0.01 as compared with a value of 0.01 for the control.

On the basis of these preliminary results, it appears unlikely that changes in inter-cycle concentration procedures which could be considered with present plant equipment would produce more than slight improvements in zirconium-niobium decontamination.

DECLASSIFIED

Further work along these lines will be concentrated on elucidating the reason for the better zirconium-niobium decontamination observed in the 1A-1B-1C mini cycle in earlier runs in which HCP resulting from a mini HA-HC cycle was subjected to a batch concentration procedure.

Chemistry of Zirconium-Niobium in Purex Systems

Diffusion coefficients for the zirconium-tributyl phosphate complex have been measured in 30 percent TBP - Soltrol systems over a range of uranium concentrations. Solutions for these measurements were prepared by stripping the zirconium - TTA complex into 10 M HNO_3 . After washing the resultant aqueous solution with benzene to remove TTA, the aqueous was contacted with 30 percent TBP in Soltrol. The resultant TBP extract was blended in various proportions with a 30 percent TBP - Soltrol solution which had been saturated with uranyl nitrate. The values obtained for the diffusion coefficient for radiozirconium in this system are shown in Table IV.

TABLE IV

THE EFFECT OF URANIUM ON THE DIFFUSION COEFFICIENT OF THE
Zr-TBP COMPLEX IN 30 PERCENT TBP - SOLTROL SOLUTIONS AT 25 C

<u>g/l U</u>	<u>Zr Diffusion Coefficient ($\text{cm}^2/\text{sec} \times 10^7$)</u>
0	16
10	11
33.6	7.6
32.9	6.9
56.2	5.9
78.5	4.4

It is apparent that the diffusion of zirconium in the organic phase is retarded by uranium. Further, it may be noted that the measured diffusion coefficients of zirconium in concentrated uranium solutions are significantly lower than the value of the self-diffusion coefficient of uranium ($12.7 \times 10^{-7} \text{ cm}^2/\text{sec}$) determined by Hahn(1) for 30 percent TBP - Amsco solutions containing 100 g/l uranium. These results are thus in keeping with earlier studies of the rate of scrubbing of zirconium.

Additional organic phase diffusion measurements are planned in which the effect of temperature will be studied as well as the effect of constituents which form weaker TBP complexes than does uranyl nitrate (e.g., nitric acid and thorium nitrate).

(1) Hahn, H. T., Self-Diffusion of Uranium and the Uranium - TBP Complex, HW-31803, 7/20/54, Declassified.

DECLASSIFIEDZirconium - Dibutyl Phosphate Complexes

In the course of previously reported studies of the partition of zirconium-dibutyl phosphate complexes between isooctane and aqueous nitric acid solutions of concentrations up to ten molar, it was noted that dibutyl phosphate distributes preferentially into the aqueous phase. In order to ascertain if this occurs via an irreversible reaction, an experiment was performed in which dibutyl phosphate was introduced into isooctane which was then contacted with ten molar nitric acid. The isooctane phase was analyzed for dibutyl phosphate before and after contacting by infrared absorption spectra. The nitric acid solution containing dibutyl phosphate was then contacted with carbon tetrachloride and the dibutyl phosphate concentration in the carbon tetrachloride phase determined by infrared absorption spectra.

It was found that approximately 96 percent of the dibutyl phosphate initially present in the isooctane transferred to the aqueous phase and of this amount approximately 75 percent was re-extracted by the carbon tetrachloride. From this observation it is inferred that the extraction of dibutyl phosphate out of isooctane into ten molar nitric acid testifies not to an irreversible reaction but merely to a not unsuspected large deviation from ideal solution behavior in this system. It is planned to repeat this experiment to determine to what extent dibutyl phosphate can be recovered from ten molar nitric acid solutions by exhaustive extraction with carbon tetrachloride.

The partition of dibutyl phosphate between aqueous nitric acid solutions and isooctane has been measured over a range of dibutyl phosphate concentrations. Results obtained to date may be summarized as follows:

<u>Initial DBP Conc. in Isooctane (g/l)</u>	<u>Residual DBP Concentration (g/l) in Isooctane after Contact with</u>	
	<u>10 M HNO₃</u>	<u>2 M HNO₃</u>
0.55	0.02	0.05
3	1.1	1.5
9.1	5.5	6.0

From these results it appears that at the low dibutyl phosphate concentrations employed in the studies of the zirconium partition behavior, the dibutyl phosphate can to a first approximation be considered to be present only in the aqueous phase.

Solvent Degradation Studies

An investigation is currently underway to assess the role of nitrous acid in the chemical degradation of TBP - hydrocarbon solvents in nitrate systems. Results obtained to date may be summarized as follows:

DECLASSIFIED

- (1) The rate of degradation of 30 percent TBP in Shell E-2342 on exposure at 70 C to 6.0 M nitric acid containing nitrous acid was essentially the same for initial sodium nitrite concentrations of 0.005, 0.05, and 0.1 molar. Further, the concentrations of nitrous acid in the aqueous and organic phases in contact were essentially the same after equal exposure times for the three cases tested. It has been previously reported that no significant degradation occurs in the absence of nitrous acid (assured by addition of urea or sulfamic acid to the nitric acid solution).

At these conditions, therefore, the rate of degradation of 30 percent TBP in Shell E-2342 is independent of the amount of nitrous acid initially present, provided that some nitrous acid is present initially to start the reaction. Once the reaction is initiated, nitrous acid is generated at a rate sufficient to sustain the reaction.

- (2) The rate of chemical degradation (as followed by the "C" contact test) of 30 percent TBP in Shell E-2342 is lower when uranium is present. Exposure of 30 percent TBP in Shell E-2342 to 6.0 molar nitric acid, 1.0 molar uranyl nitrate solutions containing initially 0.05 and 0.01 molar sodium nitrite gave products having "C" contact E_d (U) values of 0.49 and 0.39, respectively, after 48 hours exposure at 70 C. By comparison, contacting the same solvent with 6.0 molar nitric acid solutions containing initially 0.005 and 0.05 molar sodium nitrite produced solvents having "C" contact E_d (U) values of 2.13 and 2.70, respectively, after 48 hours at 70 C. The production of colored materials is accelerated in the presence of uranium, however.
- (3) Experiments were also performed in which 30 percent TBP in Shell E-2342 was degraded by exposure at 70 C to nitric acid solutions of various concentrations, all of which were made initially 0.05 molar in sodium nitrite. In all cases, it was found that the total nitrite present in both phases after an exposure of one hour comprised only about one-half of the amount initially added. However, in the case of solutions initially 3.0, 4.0, and 6.0 molar in nitric acid, the concentrations of nitrous acid in both phases increased for exposure times in excess of one hour. With initial nitric acid concentrations of 2.0 and 0.5 molar the nitrous acid concentrations in both phases decreased throughout the entire 96 hour period of exposure. The nitric acid concentrations vary in a manner consistent with the observed growth or decline of nitrous acid, i.e., with initial nitric acid concentrations of 3.0 or 4.0 molar, the nitric acid concentration decreases throughout the exposure period, whereas with initial concentrations of 2.0 or 0.5 molar nitric acid the nitric acid remains relatively constant throughout the exposure period.

The rate of solvent degradation varies with the initial nitric acid concentration as well. The solvents resulting from 48 hour exposures at 70 C to solutions initially 0.05 molar in sodium nitrite and 6.0,

DECLASSIFIED

4.0, 3.0, 2.0, and 0.5 molar nitric acid exhibited "C" contact E_d (U) values of 2.13, 0.28, 0.089, 0.020, and 0.0089, respectively.

- (4) Experiments have also been performed in which attempts were made to degrade solvents by exposure to aqueous nitric acid solutions at 25 C. No significant change in "C" contact was observed on exposing 30 percent TBP in Shell E-2342 to 6.0 molar nitric acid, 0.05 molar sodium nitrite for 120 hours at 25 C or on exposure to 10.0 molar nitric, 0.05 molar sodium nitrite for 22 hours at 25 C.

NEW PROCESSES

HNO₃ - H₂O - HF Liquid - Vapor Equilibria

Complexing agents for fluoride have been tested with regard to their ability to prevent volatilization of hydrogen fluoride under the conditions of the Purex waste concentrators. Agents tested to date include aluminum, zirconyl, thorium, and iron(III) nitrates. Of these, zirconium was by far the most effective. Addition of zirconyl nitrate to a concentration of 0.1 molar in eight molar nitric acid containing 0.1 molar fluoride reduced the fluoride concentration in the distillate to below the analytical detection limit (0.01 grams fluoride per liter).

Aluminum nitrate also reduced the volatility of fluoride but was less effective than zirconium. Results obtained with aluminum were as follows (for a solution initially 8 M HNO₃, 0.1 M F⁻):

<u>M ANN</u>	<u>K (HF)*</u>	<u>Volatility Depression (R)</u>
0	0.78	--
0.05	0.25	3
0.1	0.091	8.6
0.25	0.018	43

*K (HF) = ratio of concentration of fluoride in equilibrium condensate to that in still bottoms.

Thorium nitrate appeared to be about equally effective as aluminum nitrate. A precipitate tended to form in the still on cooling, however. Analytical data is not yet available for the ferric nitrate case.

It was noted that with aluminum, thorium, or zirconium present in the 309 SCb still corrosion was negligible and the solutions remained water-white, in marked contrast to the behavior observed in the absence of fluoride complexants.

DECLASSIFIED

Suppression of Chloride Volatilization

In the course of the foregoing work, experiments were performed in a glass apparatus to test the effectiveness of potential chloride complexants in suppressing the volatilization of chloride under the conditions of the Purex waste concentrators.

Cations tested to date (with 8 M HNO_3 , 0.035 M Cl^-) include copper(II), zinc, cadmium, mercury(II), and lead(II). Mercuric nitrate was by far the most effective, yielding results as follows:

<u>M Hg(II)</u>	<u>K(HCl)</u>	<u>Volatility Depression</u>
0	7.3	--
0.0174	2.4×10^{-2}	300
0.034	6.3×10^{-3}	1000
0.10	4×10^{-3}	2000

It is apparent that complexing by mercury(II) is highly effective in reducing the volatilization of chloride, even at mercury/chloride ratios less than unity, (e.g., the 0.0174 M Hg(II) case).

HCl - TBP Solvent Extraction System

A full-level decontamination experiment testing the feasibility of decontaminating uranium by preferentially extracting the troublesome fission products (niobium, zirconium, antimony, etc.) away from uranium(IV) chloride has been previously reported. Results obtained indicated much poorer decontamination than had been expected on the basis of earlier tracer experiments employing zirconium tracer prepared from nitrate dissolver solution.

In further experiments studying the extraction behavior of fission products out of a chloride dissolver solution into TBP - carbon tetrachloride, it was observed that the extraction coefficients for both niobium and zirconium decreased as the uranium(IV) concentration was increased, even under conditions which did not result in extraction of uranium(IV). A similar effect was noted with uranyl chloride, uranyl ion having the effect of 1) decreasing the extraction coefficient of zirconium when conditions were such as to yield poor extraction of uranyl chloride and 2) increasing the zirconium extraction coefficient under conditions such as to yield efficient extraction of uranyl chloride.

An interpretation which can be placed upon the foregoing observations is that in the chloride system zirconium and niobium are partially associated with uranium. In order to check this hypothesis, studies were made of the absorption spectra of chloride solutions containing uranyl chloride and macroamounts of inactive

DECLASSIFIED

zirconyl chloride in varying proportions. The results obtained in these studies are summarized in Table V.

TABLE V

ABSORPTION SPECTRUM OF URANYL CHLORIDE - ZIRCONYL - CHLORIDE
HYDROCHLORIC ACID SOLUTIONS

<u>M UO₂**</u>	<u>M HCl</u>	<u>M ZrOCl₂</u>	<u>Zr/U</u>	<u>E₄₂₆*</u>	<u>E₃₉₄**</u>	<u>E₄₂₆/E₃₉₄</u>
0.0046	7.0	0	0	18.0	8.8	2.04
0.0092	6.9	0.050	5	18.3	9.9	1.85
0.0046	7.0	<0.1	<22	21.7	18.1	1.20
0.0079	7.0	<0.1	<13	20.0	14.3	1.40
0.0050	6.9	<0.1	<20	19.2	13.4	1.43
0.0046	8.1	0	0	18.8	10.6	1.62
0.0040	8.0	<0.08	<20	21.6	18.2	1.19
0.0046	9.1	0	0	19.2	12.5	1.54
0.0031	9.0	<0.06	<20	21.6	21.1	1.02

* Molar Extinction Coefficient (based on U concn.) at 426 mu

** Molar Extinction Coefficient (based on U concn.) at 394 mu

(Numbers designated "less than" are upper limits, based on amount of zirconyl chloride added. Amount added exceeded the solubility in the indicated cases. The excess solid was filtered off but the resultant solutions were not analyzed for zirconium).

The observed perturbations in the uranyl absorption spectrum appear too large to be accounted for by second-order effects and may be indicative of an interaction between zirconyl ion and uranyl ion in this medium. Unfortunately, this preliminary experiment exhausted the supply of zirconyl chloride (ZrOCl₂ • 8 H₂O purchased from the Fisher Scientific Company) and attempts to repeat the experiment with zirconyl chloride from another source have been unsuccessful to the extent that no significant alteration in the uranium absorption spectrum was observed in the presence of zirconium from this source.

This latter result implies also that the extraction behavior observed with the chloride dissolver solution may not be duplicated with solutions prepared by other dissolving techniques so further decontamination studies employing other dissolving approaches will be undertaken, along with continued pursuit of the ephemeral "zirconium-uranium complex".

DECLASSIFIEDURANIUM PROCESSINGUranium Reduction

An attempt was made to reduce aluminum oxide (as a stand-in for plutonium) with lithium in an argon atmosphere using a reaction bomb having a cover modified by incorporation of an inverted "U" tube. In operation, one leg of the "U" was maintained at a temperature comparable to that of the bomb (850-900 C) while the cross member and other leg were air cooled but maintained above the melting point of lithium. It was hoped that the convection loop, so obtained, would cause circulation of the gaseous contents through the "U" tube, where, in the cooled zone, both lithium and lithium oxide would condense; the oxide remaining in the tube and the molten metal returning to the reaction zone. Little reduction occurred, although some lithium oxide was found in the charge. The presence of the oxide in the charge could be due to lack of retention in the cool zone, or a very slow removal from the reaction zone; the latter implying a process limited by heat transfer. A sublimation furnace of improved design is being fabricated.

Two further experiments were performed to demonstrate the magnitude of the temperatures attained in reduction of uranium trioxide with calcium. With reactant proportions so as to yield an equimolar $\text{UO}_2\text{-CaO}$ mixture after reduction, 2100 C was exceeded since the slag (M.P. > 2080 C) was glassy and had fused. With sufficient calcium to remove two oxygen atoms, a temperature of at least 2350 C was attained, the melting point of the resulting system. These values are in conformance with those predicted from thermodynamic considerations.

Flurex Process

Work has been continued to elucidate the factors affecting the current efficiency (for uranyl reduction) at the mercury cathode. The position of the stirrer (above, at and below the mercury-catholyte interface) did not appreciably change the current efficiency which was about 15 percent at a current density of 0.3 amp/in². Increasing the temperature from ambient temperatures to 74 C and deleting the sodium resulted in a threefold increase in the current efficiency at this same current density. Note that the experiments are not comparable, since sodium was excluded from the latter run.

The effect of alloying the mercury to increase hydrogen overvoltage is also under investigation. A 0.01 weight percent cadmium amalgam resulted in an apparent current efficiency of 35 percent at a current density of 0.34 amp/in²; however, part of the reduction was purely chemical in nature. (From stoichiometry, chemical reduction could not exceed 30 percent of the total reduction, if all the dissolved cadmium reacted. Even if this unlikely event occurred, current efficiency would still be greater than 24 percent.) Further experiments with 0.5 weight percent cadmium, tin and zinc amalgams resulted in from 8.6 to 12 times as much reduction

DECLASSIFIED

as was possible from the current passed. The rate of reduction corresponded to electro-reduction at a current density of 3 amp/in², a value which was attained without hydrogen evolution in the preparation of the amalgams by electrodeposition of the respective metals in the mercury. It may thus be possible to increase greatly the current densities (with maintenance of high current efficiencies) by using amalgamated metals as reducing agents which can be continuously regenerated electrically.

Preparation of Uranium Hexafluoride

Sintered calcium fluoride reaction vessels have proven very satisfactory in the study of the reaction of uranium tetrafluoride with oxygen. Experiments performed at an oxygen pressure of two atmospheres, linear flow rates of 0.4 and 2 cm/sec, and a temperature of 675 C resulted in uranium hexafluoride yields of 40 percent. Further experiments with oxygen pressures of 15 to 20 mm Hg. and linear flow rates of 4 and 8 cm/sec at the same temperature increased the yield to 50 percent. Extraneous residues were found in the reaction tube at conclusion of all the above experiments, but were more prevalent in those at higher pressures. Since the recovered uranyl fluoride was always less than the theoretical amount, it is hypothesized that these residues are probably polymeric species arising from the reaction of uranium hexafluoride with uranium tetrafluoride. When these "polymers" were treated with oxygen under the same conditions under which they formed, no reaction occurred; however, when the temperature was raised from 675 C to 800 C, the material converted to a black residue, probably U₃O₈. In all of these experiments, total recovery of the uranium did not exceed 80 percent. The reason for the deficiency is not known, although the possibility exists that retention of the hexafluoride by the dry ice trap is less complete than estimated. Uranium tetrafluoride prepared by decomposition of ammonium uranic fluoride was readily pelletized, but initial oxidation experiments evolved little uranium hexafluoride, although conversion to uranyl fluoride occurred.

ISOTOPE SEPARATION

Thermal Diffusion

A new column with a 0.20 mm annulus was used with the uranyl nitrate-TBP system in a twenty day thermal diffusion experiment. Conditions were similar to past refrigerated runs except that a larger heat consumption occurred. With a one milliliter take-off, steady state was attained in about nine days with a U-235 content of 0.7162 percent. Although somewhat higher than previously observed in the column with 0.25 mm annulus, the improvement was not in proportion to the increased heat uptake. Terminal samples were taken for a column profile.

A glass packed column has been operating for seven days with the uranyl nitrate - TBP system; however, no notable dilution of uranium in the top samples has so far been observed, as has been the case in most past runs in which appreciable

DECLASSIFIED

isotope separation has occurred.

Chemical Exchange

An investigation has been undertaken to determine the factors affecting the rate of exchange in the system: uranium(IV)-uranyl-uranium(IV) thenoyl trifluoroacetate. In an initial experiment at pH 2.0, the uranium(IV) in the aqueous phase converted to uranyl in a few hours, so the exchange measured was essentially that between the uranium(IV)-TTA complex and uranyl ion. The lack of an appreciable aqueous uranium(IV) concentration effectively "pinches" the exchange, resulting in the very long half time of 124 hours. At a lower pH which is more conducive to the preservation of uranium(IV), the exchange is expected to be much more rapid.

Aqueous Electromigration

With the use of sulfosalicylate as the anion in the aqueous electromigration process, it is impossible to control the escape of uranium through the cathode membrane. The replacement of part of the salicylate by sulfate counteracts this effect; in fact, the use of too high a concentration of sulfate results in a loss of uranium through the anode membrane. A run has been in operation for over three weeks using a mole ratio of sulfate to salicylate of 2:1 as the catholyte.

A new cell has been completed which will enable the use of higher current densities and, consequently, increased separation effects.

Ion Exchange

A second experiment was begun to demonstrate a possible separation of isotopes by ion exchange methods. The system will make use of the elution of plutonium(III) through a column of Dowex-50 x 12W in the copper(II) form by an eluant containing five grams per liter of ethylenediamine tetracetic acid, one gram per liter of sodium sulfite and ammonium hydroxide to adjust the pH to 8.1. The plutonium band is about 12 cm in length and will be eluted some 50 band lengths before sampling.

Fused Salt Electromigration

No fused salt run of greater than 12 hours duration has been carried out, due to consistent failure of the quartz apparatus. It is believed that failure results from the attack of the quartz by alkali metal which apparently can exist in relatively high concentrations in the melt even though chlorine is present at the surface. Attempts to remedy the situation will include the use of magnesium chloride or calcium chloride or the introduction of chlorine directly into the fused salt.

DECLASSIFIED

Since fused salt electromigration has been demonstrated in the separation of both isotopic and non-isotopic ions, it may provide the basis for a high temperature process for the separation of fission products from uranium and plutonium. As a first step in this direction, anodic conversion of uranium metal to uranium chloride in a lithium chloride-potassium chloride batch at 650 C was demonstrated.

WASTE TREATMENT

Cesium Removal from Redox Waste

Preliminary experiments using phenolic methylene sulfonic-type ion exchange resins indicate very high separation factors for radio-caesium from neutralized synthetic Redox HAW. Resin column dimensions in these tests were held constant at 0.4 cm diameter by 4.5 cm depth, and the feed solution consisted of synthetic HAW (flowsheet Redox #5) to which 40 percent by volume of 50 percent caustic was added, followed by removal of precipitated ferric hydroxide by centrifugation.

Radio-caesium concentration in the effluent was determined as a function of the volume of feed passed through the resin bed, expressed in terms of "bed volumes".

CESIUM SEPARATION BY PMS RESINS

<u>Resin</u>		<u>Flow Rate,</u> <u>ml/min/cm²(a)</u>	<u>Average DF - Bed Vol.</u>		<u>Bed volumes to</u>	
<u>Type</u>	<u>Mesh Size</u>				<u>DF = 100</u>	<u>DF = 10</u>
Duolite C-3-H	115-250	0.32	11,500	19	36	45
Duolite C-3-Na	80-115	1.6	35,000	40	>40	--
Duolite C-10-Na	80-115	1.2	4,100	30	53	81
Amberlite IR-100-H	80-115	1.4	2,600(b)	55	>55	--

(a) 1 ml/min/cm² $\approx$ 15 gal/hr/ft²

(b) Contaminated glassware suspected to be responsible for this low observed value.

Resin bed elution investigations are in progress to determine whether the conservative column capacities will constitute a serious problem.

Cesium Removal from Purex Waste

Nickel ferrocyanide scavenging at low precipitant concentration has been shown to yield radio-caesium precipitates with a specific activity in the range 2 to 5 curies per gram on a dry basis from Purex HAW and up to about 10 curies per gram from Purex IWW, according to laboratory experiments described below. These specific activities compare favorably with the values 18 and 35 curies per gram calculated for pure Ni Cs₂ Fe(CN)₆ and caesium metal, respectively. This coupled with the satisfactory yield attainable (90% or better), makes the scavenging-drying procedure a very promising one for low cost production of radiation sources.

DECLASSIFIED

Recovery of cesium from Purex HAW was determined as a function of carrier precipitant concentration, using nickel or ferric ferrocyanide or ferricyanide as precipitants. A few experiments were conducted with full activity level HAW obtained from mini runs; in the bulk of the experiments synthetic HAW was used consisting of 2.5 M nitric acid, no added nitrite and 8×10^{-5} M cesium, equivalent to that from processing 600 MWD/T material. A study of nickel ferrocyanide precipitation from water and acid solutions in the absence of cesium was also made. The results of these investigations are summarized as follows:

- (1) About 0.0005 M $\text{Ni}_2\text{Fe}(\text{CN})_6$ is the minimum concentration for 90 percent cesium recovery. The specific activity expected by drying such a precipitate at 100 C is about 2 curies per dry gram.
- (2) Addition of ammonium ion has a beneficial effect on recovery with nickel ferrocyanide, permitting reduction in concentration to about 0.0002 M, or an expected specific activity of 5 curies per dry gram.
- (3) Nickel ferricyanide yields recoveries essentially identical to those with nickel ferrocyanide at the same concentration, but addition of ammonium ion in this system reduces cesium recovery.
- (4) The mixed salt of nickel ferrocyanide with cesium or ammonium ion is less soluble in HAW's 2.5 molar acid concentration than is the nickel ferrocyanide alone.
- (5) With ferric ferrocyanide, 0.001 molar is about the minimum concentration for acceptable cesium recovery and, thus, the specific activity of the product is lower than that with nickel ferrocyanide.
- (6) Cesium recovery with ferric ferricyanide is inferior to that with ferric ferrocyanide.

It should be added that in the experiments where full activity level mini HAW was used, the precipitates were allowed to stand in contact with the solution for two weeks. No change in cesium recovery by nickel ferrocyanide, and only a slight decrease in recovery by ferric ferrocyanide was observed in this period which indicates that radiation damage to the precipitates is negligible.

Interest in recovering cesium from Purex IWW has revived in view of the prospect of processing this stream for other fission products, notably strontium. Synthetic neutralized IWW supernate was prepared to contain 6 M NaNO_3 , 0.2 M Na_2SO_4 , and 0.0004 M Cs^+ . Cesium recovery by precipitation of 0.0005 M ferrocyanide with 0.001 M nickel was found to be over 90 percent at pH less than 5, or from 8 to 10. Experiments at pH 5 to 8 resulted in cloudy supernates and recoveries of from 50 to 80 percent. Recovery at pH 11 was 50 percent, and the supernate was clear. Addition of 0.01 M ammonium ion to the solutions resulted in 95 percent recovery from the solution which started at pH 11,

DECLASSIFIED

presumably by buffering the solution to pH 9. Otherwise no effect of ammonium ion was observed. The effect of nickel to ferrocyanide ratio was investigated at pH 9. Recoveries increased with decreasing ratio, ranging from 75 percent at tenfold excess nickel to 98 percent at tenfold excess ferrocyanide, with 93 percent recovery at stoichiometric. The expected specific activity is about nine curies per dry gram of precipitate, provided sodium can be washed out of the precipitate without excessive cesium loss. Possible further reduction in precipitant concentration is being investigated.

Cesium recovery from the LWW appears to be better than recovery from HAW with respect to specific activity, expected radiochemical purity, volume of solution processed, reagent stability (no oxidation to ferricyanide), and reproducibility of precipitation. Furthermore, recovery from the LWW will not be affected by changing from flowsheet 3 to 4, whereas the large amount of iron in the HAW of flowsheet 4 will reduce the cesium recovery. The disadvantages of the LWW are the pH limitations for adequate precipitation, and the necessity of precipitating, centrifuging, and washing ferric hydroxide. However, this precipitation of ferric hydroxide appears to be desirable for the recovery of other fission products such as strontium, and may not be charged entirely to cesium recovery. Therefore, in an integrated fission product recovery flowsheet, cesium recovery from the LWW appears preferable to recovery from the HAW.

Strontium Removal from Purex Waste

Preliminary investigation has been made of the ferric hydroxide scavenging and washing procedure for recovering strontium from Purex waste solutions, following essentially the method developed in Canada. Using a synthetic Purex IWW (Flowsheet #3) and tracer Sr-Y-90, neutralization to precipitate the contained ferric as hydroxide yields a precipitate which carries from 96 to 99.9 percent of the strontium at pH 9.6 and 13, respectively.

The strontium can be washed off the precipitate (95 to 100 percent) at low pH, i.e., from 3 to 6, with three portions of solution (0.1 M NH_4NO_3 adjusted to the proper pH with nitric acid or sodium hydroxide) each equal to the original IWW volume. Above pH 6, strontium removal declines rapidly, e.g., only 20 percent being removed by three washes at pH 8. Evaporation of the resultant large volume of solution (450 gal/ton U) would be rather expensive, so minimizing its volume and other methods for strontium separation are under investigation. The centrifuged hydrous ferric oxide is bulky, occupying about 20 to 25 percent of the original IWW volume or about 30 to 35 gal/ton U. The mechanism of strontium removal by leaching is not yet known but involves more than "mother liquor" separation. The rate of removal is sufficiently fast; no further leaching was observed after the initial three minute delay between pH adjustment and centrifugation.

Digestion of the precipitate for 30 minutes at 80 C increased strontium removal by only 10 percent. The optimum pH for strontium leaching is probably about 5

DECLASSIFIED

to 6, since below pH 5 yttrium removal is observed and with mixed fission products rare earth contamination of the strontium would result. Below pH 3 the ferric hydroxide itself begins to dissolve.

Ruthenium Recovery

A method for electroplating an adherent coat of ruthenium on a copper cathode from 0.001 M $K_2Ru(NO_2)_6$, 1.5 M H_2SO_4 and 0.25 M $NaNO_2$ solution has been developed. The maximum plate thickness attainable is under investigation. Attempts to selectively plate ruthenium from aqueous solution containing relatively large concentrations of copper have been unsuccessful.

Removal of Iodine from Dissolver Off-Gas

A small-scale silver iodide-isotopic exchanger has been fabricated and installed in the Redox plant downstream from the "C" silver nitrate reactor and filter. The first test of this exchanger indicated an incremental iodine decontamination factor of 900 ± 100 , i.e., a 99.9 percent removal of the iodine which had passed through the silver nitrate reactor. Although the removal efficiency of the silver nitrate reactor is not precisely known, it has been running at 99.5 percent or better. The exchanger in this initial test was operated for only ten minutes; runs of longer duration will be conducted. The silver iodide bed was held at 200 C with the linear velocity of off-gas through the bed adjusted to approximately 0.5 ft/sec, about half that through the silver nitrate reactor.

RUTHENIUM CHEMISTRY

Homogeneous Sulfide Precipitation

Purex Extraction-Scrub. In the following table are presented data from a control Purex experiment and, for comparison, data reported last month from an experiment in which ruthenium was initially removed by a copper sulfide scavenging step from about 2 ml of Hanford dissolver solution. Results show, as in the Redox system experiments reported last month, that the residual ruthenium has a different extraction-scrub behavior from the ruthenium originally present.

Mercuric Sulfide Precipitation

Plutonium Losses. Plutonium losses were measured by successive extraction of a simulated Redox feed spiked with plutonium and previously treated with crude thioacetamide with mercuric ion as the carrier. The results are tabulated on the following page, and do not appear as promising as those obtained with copper, previously reported, and listed here for comparison.

DECLASSIFIED

RUTHENIUM EXTRACTION-SCRUB BEHAVIOR

Precipitation Conditions: 2.0 M UNH, 0.2 M HNO₃, 0.01 M Cu(NO₃)₂, 0.05 M sulfamic acid, 0.05 M thioacetamide (crude), heated to 100-105 C for 15 min., cooled, centrifuged, separated.

Feed: 1.6 M UNH, 2.0 M HNO₃, 0.06 M NaNO₂.

Organic: 30% TBP - Soltrol, equilibrated with 2.0 M HNO₃, 0.02 M NaNO₂.

Scrub: 4.5 M HNO₃.

Extraction-Scrub Conditions: Org:aq = 3:1 for extraction and scrub, mix 5 min. and centrifuge to separate phases.

Operation	Ru DF Relative to U for Operation Noted			
	Crude Thioacetamide		Control	
	S(a)	C(a)	S	C
Precipitation	4.8 x 10 ²	4.8 x 10 ²	--	--
Extraction	33	1.6 x 10 ⁴	9.0 x 10 ²	9.0 x 10 ²
1st scrub	--	--	7.3	5.6 x 10 ³
2nd scrub	8(b)	1.3 x 10 ⁵	3.8	2.1 x 10 ⁴
3rd scrub	0.65	8.2 x 10 ⁴	--	--
4th scrub	1.5	1.2 x 10 ⁵	--	--
5th scrub	2.0	2.5 x 10 ⁵	--	--

(a) S: step-wise decontamination factor, C: cumulative decontamination factor.

(b) Product of 1st and 2nd scrub DF.

(c) No precipitation pre-treatment.

PU LOSS IN REDOX EXTRACTION

Precipitation Conditions: Same as reported in preceding table, except 0.01 M Hg in place of Cu. Pu = 0.41 g/l.

Oxidizing Conditions: 1.7 M UNH, 0.016 M Cr₂O₇²⁻, -0.2 M HNO₃; 4 hrs. at 100-105 C.

Extraction: Feed = 1 AFS; hexone equilibrated with 1.2 M ANN, -0.2 M HNO₃; org:aq = 3:1.

Extraction	Fraction of Plutonium Left in Aqueous	
	Hg Expt.	Cu Expt.
1	0.26	0.185
2	0.096	0.035
3	0.018	0.0043
4	0.015	0.0018
5	0.0075	0.0002

DECLASSIFIED

Extraction-Scrub Behavior. Extraction-scrub experiments were also completed in both Redox and Purex systems on about 2 ml of HgS-scavenged Hanford dissolver solution. Conditions were those used in experiments reported above and previously.

For comparison, results of a CuS-scavenged feed are also listed. An unexpected result was the low precipitation decontamination factor with mercury compared to prior experience.

HgS SCAVENGED: EXTRACTION-SCRUB BEHAVIOR

Operation	<u>Purex</u>		<u>Purex</u>		<u>Redox</u>	
	<u>CuS, crude</u>	<u>TAA</u>	<u>HgS, crude</u>	<u>TAA</u>	<u>HgS, crude</u>	<u>TAA</u>
	<u>S</u>	<u>C</u>	<u>S</u>	<u>C</u>	<u>S</u>	<u>C</u>
Precipitation	480	480	3.1	3.1	2.7	2.7
Extraction	33	1.6×10^4	39	1.2×10^2	89	2.4×10^2
1st scrub	8	1.3×10^5	8.0	9.6×10^2	5.8	1.4×10^3
2nd scrub			(40.0)*	$(3.9 \times 10^4)*$	3.1	4.4×10^3
3rd scrub	(0.65)*	$(8.2 \times 10^4)*$	(0.18)*	$(7.2 \times 10^3)*$	1.9	8.5×10^3
4th scrub	1.5	1.2×10^5	1.2	8.6×10^3	1.2	1.0×10^4
5th scrub	2.0	2.5×10^5	1.07	9.2×10^3	1.4	1.3×10^4

* Questionable results.

ANALYTICAL DEVELOPMENT

Results with the direct reading spectrograph attachment and a hollow cathode source for uranium isotopic analysis have shown that adequate resolution of the U-238 and U-235 lines is obtained, but the lower limit of detection is presently about two or three percent U-235. This limitation is due to the low spectral intensity from the hollow cathode source. It is probably necessary to convert to an integrating rather than scanning detector although further development of the source and the direct reader may be beneficial. In experiments with hollow-cathode excitation of the uranium spectrum, metallic samples yielded four to six times the intensity of oxide samples and a magnesium, uranium oxide mixture was no better than the oxide alone.

In the development of a gas scintillation fission counter, a systematic investigation of the influence of chamber gas composition on the decay time constant and relative pulse amplitude of the chamber output was made; this study is continuing. A comparison of parallel and series connected dual triode cathode follower circuits for the pulse pre-amplifier was made, and the parallel circuit was selected as the most desirable. The pre-discriminator circuit being used at ANL for a scintillation fission counter is being tested.

The fluorescent emission from a scintillation fission counter chamber was successfully photographed with a grating spectrograph. Two spectral lines were

DECLASSIFIED

found, 3914 and 4278 angstroms, which correspond to the two main bandheads of nitrogen and confirm the theory of the fluorescence. An alpha source was used in the chamber with a 0.2 percent nitrogen in helium at one atmosphere as the chamber gas.

The study of simpler methods for determining radio-cesium in scavenged waste solutions was directed to ion exchange methods. Cation exchange for separating cesium from interfering fission products proved to be difficult, and a longer research project would be required to develop a method. Cesium was separated easily from cerium, strontium and zirconium, but ruthenium interfered and antimony split into two fractions, also causing interference. An anion exchange resin method developed in Radiological Sciences laboratories looked practical, and the procedure has been supplied to the 222-S laboratory for testing.

The development of a more rapid method for measurement of surface area of UO_3 and UO_2 was accomplished by simplifying the nitrogen adsorption (BET) method.

A derived equation, $\sigma = 4.69 \frac{v(1-x)}{m}$ was found to hold for values of x near

0.1 where $x = p/p_0$, the relative pressure; σ is the specific surface area; v is the volume of nitrogen adsorbed; and m is the weight of sample. All UO_3 and UO_2 samples measured to date fit this equation within 7 percent, and since only a single measurement of v is required, the time for a determination of σ is reduced by 30 percent from the usual procedure.

Assistance to Separations processes analytical laboratories included consultation on methods for acid by coulometry, sulfamic acid in Purex HAF, and ruthenium volatilization by periodate. Development of an improved method for UX_1 in Purex plutonium product is being attempted.

REACTIVITY OF UO_3

Four preparations of type I UO_3 , which is a hexagonal crystal with an x-ray diffraction pattern identical to U_3O_8 , were analyzed carefully, and it was found that those prepared by rapid calcination of UO_3 hydrates contained appreciable amounts of U_3O_8 , whereas the samples prepared from uranium peroxide were essentially pure UO_3 of type I.

A sample of UO_3 made in a continuous screw calciner with high boron (0.6 percent) addition has an unusually slow reduction rate. The x-ray diffraction pattern and surface area were completely typical, however, of other continuous calcined powders.

At least six samples of UO_3 of different origins have been reduced to UO_2 at two temperatures, 590 C and 925 C. All samples reduced at the lower temperature showed greater surface areas (3 to 5 times) and considerable x-ray diffraction line broadening. The Mallinckrodt pot UO_3 showed the least differences.

DECLASSIFIEDIN-LINE ANALYSIS

Two Model III uranium photometers (cadmium sulfide photocells) which were previously tested in the Hot Semi-Works and later removed because of failure have now been examined in the laboratory. The first unit was unsatisfactory because the light path was too great; but the second unit, which had worked well for two weeks in the Hot Semi-Works was found to perform entirely satisfactorily in the laboratory. The latter unit will be reinstalled in the plant.

A method for preparing a more stable organic phase uranium standard for the calibration of in-line photometers was discussed last month. Stability tests of standards in both Shell Spray base and Soltrol base solvents have been carried out with very satisfactory results. An instruction letter for preparation of these standards has been issued.

Equipment was assembled for the study of the conductances of uranyl nitrate, nitric acid solutions, and preliminary measurements have been made with two different conductance cells. The specific conductance of strongly acid solutions is dependent on acid concentration with one of the cells, and the dependence of conductance on uranium concentration is slight. Therefore, conductivity offers a promising method for monitoring nitric acid concentrations in Purex uranium streams. To obtain a precision of better than ± 5 percent for nitric acid concentration, an 8 percent variation in uranium concentration would be permissible.

Dichromate monitoring by photometry in Redox streams is being studied. An analysis of the spectral absorbancy of the constituents of a typical dichromate containing stream led to a prototype photometer design using a filter passing a band at about 490 millimicrons, and having excellent sensitivity for the dichromate in the flowsheet range. Interferences from ferric and chromic ions are possible at actual stream compositions.

The first problem in the development of an in-line method for plutonium in first-cycle waste is that of automatic pretreatment of the sample for decontamination and removal of americium and curium. Some preliminary studies with ion exchange methods were not encouraging, so methods based on selective adsorption in a lanthanum fluoride bed and on solvent extraction are being pursued.

Preliminary work on a continuous oxygen analyzer adapted from a duPont galvanic cell oxygen monitor was done several months ago. This investigation is now completed, and the results are very favorable for monitoring oxygen in trace amounts in a HAPO pile gas. The typical calibration curve is nearly linear with a cell output current of zero to 135 microamperes in an oxygen range of zero to 0.1 percent, and a variation of ± 0.001 percent oxygen can be detected. The calibration curves for oxygen in carbon dioxide, oxygen in carbon monoxide, and oxygen in a simulated pile gas of helium, nitrogen, carbon dioxide and carbon monoxide were superimposable.

SECRET

DECLASSIFIEDLABORATORY SERVICES

Laboratory Services activities may be summarized as follows: 110,000 gallons of crib-level waste was transported to 200 West Area for disposal. Average plutonium analysis was 8.3×10^{-5} uc/ml. Average gross beta analysis was 1.5×10^{-2} uc/ml.

Approximately 3,000,000 gallons of retention-level waste was discharged to the 300 Area pond. Average alpha analysis was less than 4.5×10^{-7} uc/ml. Average beta analysis was less than 8.0×10^{-7} uc/ml.

Decontamination personnel made two trips to the 300 North Burial Ground with hot waste from the "Gunk Catcher" in 327 Building. Readings on this were approximately 5 R/hr at 12 ft. This waste was placed in the burial pipes.

The 300 Area Safety and Fire Engineers made a complete inspection of the 325 Building; in general, the condition of the building was satisfactory.

All other decontamination, building services, and laundry functions were completed in a routine manner.

DECLASSIFIED

ANALYTICAL LABORATORIES UNIT - E. W. CHRISTOPHERSON

General Chemical Laboratory

Nearly half the load was represented by support given Chemical Research Sub-Section studies involving solvent quality and fluoride distribution. For the latter, titration with aluminum was employed (Chilton, J. M. and Horton, A. D., "An Improved Acidimetric Determination of Fluoride," Analytical Chemistry, Vol. 27, No. 5, pp. 842-9.). Under optimum conditions error was $\pm 2\%$; under conditions of use, with iron and zirconium interferences, error was $\pm 20\%$.

Most of the remaining load was represented by support given Chemical Development Sub-Section studies involving UO_3 runs and chloride distribution in simulated HA operation.

Radiochemical Laboratory

Zr* and Nb* activities in Purex plutonium metal were determined by standard chemical separations and gamma counting. No interferences were observed. Also, UX activities were determined by chemical separation according to a modification of the Los Alamos procedure (mentioned last month) and Beta counting with 25 mg Au/cm² absorber.

The best current coulometric plutonium method was demonstrated to be inadequate when applied to plutonium metal dissolved in hydrochloric acid. Accurate chemical assay is being obtained by subtracting spectrographic impurities from metal weight.

The Chemical Research alpha energy analyzer was used throughout the month to assess neptunium content of separated neptunium fractions prepared by Analytical Control Sub-Section.

Spectrometry Laboratory

Beside their use for analysis of pile gas and essential materials, the General Electric and Consolidated-Nier mass spectrometers have been utilized to analyze vacuum fusion off-gas, Redox inert gas; and gaseous phases in KAPL-120 coolant, ELMO-5 loop water, and Al-Si canning pots.

The determination of UO_3 surface area is being performed routinely as a service primarily to Chemical Research.

The Water Quality Laboratory sample load increased about 50% compared to the load of last month. Further increase is expected.

Sample containers for Winkler analyses of dissolved oxygen were modified to provide for more accurate addition of Mn^{++} and I^- .

DECLASSIFIED

Analytical Laboratories work volume statistics are as follows:

	JANUARY		FEBRUARY	
	<u>No. of Samples</u>	<u>No. of Determinations</u>	<u>No. of Samples</u>	<u>No. of Determinations</u>
<u>Research and Development</u>				
File Technology				
Metallurgy Research	31	355	75	994
File Engineering	3	9	-	-
File Materials	1045	2202	2035	4111
Fuel Technology	18	247	53	861
Separations Technology				
Chemical Research	761	1180	960	1680
Chemical Development	176	622	358	1242
Plant Processes	11	61	22	65
<u>Process Technology</u>	249	1091	565	1901
<u>Other Customers</u>	108	521	180	874
Total	2402	6288	4248	11,728

TECHNICAL SHOPS UNIT - L. J. LUCAS

DECLASSIFIED

Mechanical Shops

The recommendations for the safe operation of the welding facilities in 328 Building have been received from the moderator of the Technical Shops Safety Forum and are being put into effect as rapidly as possible.

For the past two months the shops have been operating with a full complement of craftsmen. The attainment of this long sought goal has permitted improved service to the customers, reduction of the backlog to a figure which is considered near the optimum, and a reduction in overtime hours worked for a nominal total of 262 hours in the month of February.

Buildings and Grounds

IR-200, Graphite Machining Facilities. The detailed design was 55% complete at month's end.

ER-3133, Alteration of Laboratory Area Buildings. The 328 Building loading dock for gas cylinders has been removed from this proposal in the interest of getting the work completed as soon as possible. The remainder of the proposal has been postponed until FY-1957 because of lack of funds.

The recommendations arising from the Technical Shops Safe Procedures Forum on Welding were compiled and distributed this month.

The Radiation Protection Section of the Standard Operating Procedures for 325 Building were completed and submitted to interested parties for comment.

The flexibility and economy of the sheet vinyl flooring in 325 Building was demonstrated when a contaminated section was replaced with matching material. This was in contrast to the expensive decontamination procedures experienced with other types of flooring.

Drafting and Design

In an effort to speed up the procurement of qualified drafting personnel the Employment Unit was contacted and advised of the increasing needs resulting from an above normal turnover the past few months. In collaboration with the Technical Recruitment Unit a series of newspaper advertisements with subsequent interviews are being arranged in various cities throughout the Southeast.

Total productive hours for the month was 2732 including 264 hours of overtime. This included the productive time of two personnel on loan from the Graphics Unit. Personnel on loan from the Design Section were recalled because of the increased workload in the parent organization which was aggravated by a decline in the available work force.

DECLASSIFIED

Glass Shop

The work load continued at a level which permitted excellent service to be rendered with a small backlog present at all times. Total productive hours for the month was 980 with no unusual jobs encountered and no overtime work necessary.

Photo Laboratory

A total of \$3,843.00 was expended by the Technology Sections during the month for this service. All requests were met promptly and completed by the required date.

CONTACT ENGINEERING UNIT - R. E. SMITH

The prototype continuous calciner trough has been positioned above the furnace assembly and the installation of thermocouples has started. Modification of the shaft agitator arms, to correct for the rotation direction change required by the prototype, is in progress.

INVENTIONS

All Separations Technology Section personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during February, 1956 except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Inventor(s)</u>	<u>Title</u>
H. H. Van Tuyl	"The Use of Ammonium-ion to Improve Carrier Precipitation of Cesium by Nickel-ferrocyanide"

R.B. Richards
Manager, Separations Technology
ENGINEERING DEPARTMENT

RB Richards:khs

MONTHLY REPORT
DESIGN SECTION**DECLASSIFIED**VISITORS AND BUSINESS TRIPS

W. E. Enns of the General Electric Company, Portland, Oregon and R. C. Raupach of Electronic Contractors, Incorporated, Portland, Oregon visited Hanford February 3rd for discussions of electronic calculators.

C. S. Slenning of the Minneapolis-Honeywell Regulator Company, Richland, Washington visited Hanford February 6th to assist in testing new recorders.

H. Gunderson of Ron Merritt Company, Seattle, Washington visited Hanford February 13th to present a proposal of Baldwin-Lima Hamilton Company for prototype flow monitor equipment.

J. J. Dietz, G. J. Bindewald, C. J. McVey, H. E. VanCleeve of Thomas A. Edison Company, Chicago, Illinois visited Hanford February 14th to discuss a revised prototype temperature monitor for the zoned temperature monitor program.

A. Lindberg of White-Rogers Company, St. Louis, Missouri visited Hanford February 20th to explain their revised proposal for temperature monitor equipment.

H. R. Hughes attended the Winter General Meetings of the American Institute of Electrical Engineers in New York City, New York January 26th thru February 3rd.

A. J. Karnie visited the General Electric Company, San Jose, California February 2nd thru 3rd to obtain information on reactor water wall design and testing; visited Washington State College, Pullman, Washington February 29th to discuss hydraulic behavior of a reactor water wall for model testing.

C. D. Swanson visited Panellit, Incorporated, Skokie, Illinois February 5th thru 8th to approve wiring drawings of instrument panels.

E. Hollister visited National Acme Company, Cleveland, Ohio, Sundstrand Company, Rockford, Illinois, Kearney and Trecker Company, Milwaukee, Wisconsin February 6th thru 9th for engineering consultation on automatic machinery design details.

H. S. Davis visited the Northwestern University, Evanston, Illinois February 3rd thru 9th and the University of Utah, Salt Lake City, Utah February 13th to present a lecture on Control and Shielding materials.

O. H. Pilkey attended the Local Sections Conference of the American Society of Civil Engineers, Dallas, Texas February 13th thru 14th.

C. A. Rohrmann visited the University of Utah, Salt Lake City, Utah and Brigham Young University, Provo, Utah February 14th to present a lecture on Process Engineering Problems in the Hanford Separations Plants.

K. L. Sanborn visited the Struthers-Wells Company, Warren, Pennsylvania February 20th thru 23rd to witness mechanical tests on a continuous calciner.

DECLASSIFIED

Design Section

HW-41702

DEL

E. Doud visited the Montana Section of American Chemical Society, Butte, Montana February 23rd to present a lecture on Process Engineering Problems in the Hanford Separations Plants.

A. B. Carson visited Reed College, Portland, Oregon February 29th to recruit technical personnel.

ORGANIZATION AND PERSONNEL

Personnel Statistics:

	January 31			February 29		
	Exempt	Non-Exempt	Total	Exempt	Non-Exempt	Total
Design Management	2	1	3	2	1	3
Process Engineering Sub-Section	72	12	84	73	12	85
Design Planning Unit	17	15	32	17	14	31
Design Engineering Sub-Section	79	10	89	80	10	90
Design Drafting Unit	7	75	82	7	72	79
Total Section Personnel	177	113	290	179	109	288
Rotational Technical Graduates	-	2	2	-	1	1
Total	177	115	292	179	110	289

Accessions - 4

Separations - 7

GENERAL

Design Section effort on design development programs decreased during February while effort on Design Section managed projects increased, due primarily to increased activity on Project CG-654, Advance Design - Reactor Plant. Total effort expended during the month on the preparation of advance engineering studies for potential FY 1958 Plant and Equipment Budget items decreased, reflecting the completion of a majority of the required study reports. Distribution of effort by major components is as follows:

	Engineering Man Months Expended	Drafting Man Months Expended	% of Section Effort
Design Development Programs	39.3	9.4	21.0
Design Section Managed Projects	64.7	40.3	44.6
Advance Studies - FY 1958 Budget	18.5	1.4	8.6
Process Technology	13.1	5.9	8.0
Customer Work	21.6	21.1	17.8
Total	157.2*	78.1*	100.0

*Equivalent man months expended include 192 hours of engineering and 64 hours of drafting overtime, which represents 0.6% of the Section based on the total available hours for a normal 40 hour week.

DECLASSIFIED

Design Section

HW-41702

DEL

The Design Drafting Unit production for February was 227 new drawings and 146 drawing revisions for an equivalent of 5.2 man days per drawing.

DESIGN DEVELOPMENT

The total number of engineering and drafting man months applied to design development activities for February were as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
Metallurgical Design Development	3.2	8.1	0.9	9.6
Reactor Design Development	15.8	40.2	1.3	13.8
Separations Design Development	16.2	41.3	2.7	28.7
Chemical Processing & Reduction				
Design Development	1.3	3.3	1.0	10.6
234-5 Design Development	2.8	7.1	3.5	37.3
Total	39.3	100.0	9.4	100.0

Metallurgical Design Development

Major metallurgical design development effort during February was expended on investigation of various aspects of the conversion of present fuel element fabrication facilities to provide for initial limited production and eventual full scale production of lead-dip processed internally-externally cooled fuel elements. Specific items which are being studied with respect to I & E fuel element production include welding, facing and inspection techniques, and slug recovery processing methods and equipment.

Other active studies include mechanization of present operations in the 313 Building such as slug unloading and non-destructive testing.

Reactor Design Development

Reactor design development activity during the month included investigation of the utilization of the water wall concept in the design of new high pressure, high temperature reactors. Work has been started on the development of the hydraulic concepts necessary to conduct flow tests with a scale model of a water wall.

Studies were continued of the application of pressurization or conversion to recirculation of the cooling systems of existing reactors as a means of achieving increased production capacities.

An interim report (Document HW-41249) was issued during February summarizing investigation of the applicability of a differential pressure flow monitoring system to the Hanford reactors.

Other development effort during the month included evaluation of prototype flow monitoring and temperature monitoring system components.

DECLASSIFIED

Design Section

HW-41702

DEL.

Separations Design Development

Work continued during the month on new separations plant studies. Architectural and equipment arrangement drawings and equipment sketches for a new plant utilizing a simplified Redox process were essentially completed.

As a means of providing flexibility in the choice of temperature at which scrub streams are introduced into the extraction columns in the Purex Plant, a scope design for a demineralized water heating system was prepared. Included in the recommended system are new steam piping, a temperature regulating valve and a steam injection ring to be installed in the demineralized water tank.

Studies are continuing of the feasibility and cost of installation of an additional crane in the Redox Plant. The two alternatives being considered are the addition of a second large crane with attendant major extension of the building to provide maintenance and "parking" space, or the addition of a minimum sized crane to be used for charging operations only.

A scope design for a new Purex tank farm was issued during the month (Document HW-41258-RD). This design incorporates a new horizontal tank design which is expected to result in considerable savings both in construction costs and in storage costs.

Other separations design development items which were active during the month include studies of the application of in-line monitoring equipment to the Redox and Purex plants, and preparation of specifications and criteria for a test program aimed at establishing optimum criteria for design of remotely impacted studs.

Chemical Processing and Reduction

Development work continued during February on methods of improving plutonium purification facilities. The objectives of the studies currently in progress are the replacement of the present Task II equipment with continuous calcination and fluorination equipment, and the development of a continuous Task I process.

234-5 Design Development

234-5 design development effort during February included testing and evaluation of prototype permanent mold casting equipment for the RMA Line, issuance of a rough draft scope document for a remotely operated final shape machining lathe, completion of a scope drawing and specification for a single gauge to simultaneously measure all critical dimensions of coated pieces, and continuation of studies of mechanization of operations in the final inspection and mating facilities.

Engineering Standards and Materials Development

The following Standards and Design Instructions were completed during February:

New Standards

- E-5-12a - Pipe Protection - Concrete Cradle Bedding
- E-5-29 - Single Post Marker or Guard Post

DECLASSIFIEDRevised Standards

- C-5-32a - Personnel and Office Nameplates, Rev. 1
- E-5-13 - Pipe Protection - Type A Encasement, Rev. 1
- E-5-14 - Pipe Protection - Type B Encasement, Rev. 1
- E-5-15 - Standard Clearances for Railroad Tracks, Rev. 1

Design Instructions

- DI-E-5-12a, 13 and 14 - Instructions to Design Engineers for Use of Pipe Cradle and Encasement Standards
- DI-E-5-29 - Instructions to Design Engineers for Use of Standard E-5-29.

PROJECTS, PROCESS TECHNOLOGY AND CUSTOMER WORKStatistics

Engineering and drafting effort of the Design Section on projects, process technology and customer work for the month of February was as follows:

	<u>Engineering</u>		<u>Drafting</u>	
	<u>Man Months</u>	<u>% of Total</u>	<u>Man Months</u>	<u>% of Total</u>
Reactor Plant Modifications for				
Increased Production	11.9	10.1	6.6	9.6
Advance Design - Reactor Plant	19.4	16.5	6.6	9.6
100-K Reactor Plants	5.2	4.4	3.0	4.4
Redox and Purex Radioiodine				
Removal Facilities	13.3	11.3	12.5	18.2
Other Design Managed Projects	14.9	12.6	11.6	16.9
Advance Studies - FY 1958 Budget	18.5	15.7	1.4	2.0
Process Technology	13.1	11.1	5.9	8.6
Customer Work	21.6	18.3	21.1	30.7
Total	117.9	100.0	68.7	100.0

FY 1958 Plant and Equipment Budget

During February, advance engineering study documents were issued for 35 potential FY 1958 Plant and Equipment Budget items, and work was initiated on the preparation of budget data sheets.

CA-512 - 100-K Area Facilities

Work continued during the month on CA-512, Revision 4, which includes the modification, and installation of various facilities for the satisfactory completion of the 100-K Reactor Area. During the month, design of Gamma Water Monitoring facilities advanced to 90% complete. Other design effort included completion of lump sum contract drawings, specifications and acceptance test procedures for the Dowtherm heater installation in the 1706-KE Water Studies Semi-Works, and review of vendor drawings for equipment for the 1706-KER Recirculation facilities.

DECLASSIFIEDCA-513 - Purex Separations Facility

Two documents comprising the scope design for the provision of a second remote crane for the Purex Plant were approved by HOO-AEC during February. Included in these documents were the scope specifications for the crane, including optics and auxiliaries, for necessary structural alterations to the 202-A Building, and for the provision of a maintenance platform for the new crane.

CG-558 - Reactor Plant Modification for Increased Production

Detailed design was completed during the month for all phases of Project CG-558, Reactor Plant Modification for Increased Production, with the exception of Zone Temperature Monitoring Facilities. Detailed design of zone temperature monitoring facilities for 105-B, C, D, DR, F and H Areas was authorized late in December, and was 25% complete at the end of February.

CG-600 - 100-C Alterations

The design completion status for Project CG-600 was 92.3% at the end of February. Further design progress is dependent upon receipt of vendor information.

CG-613 - Hanford 4X Program - Metal Conversion Plant

Detailed design for the UO_3 Plant modifications was completed during February. Specific items which were completed during the month include design of furnace support brackets, design of the shielding wall for the Maintenance Shop, and preparation of design criteria for architect-engineer design of the Maintenance Shop.

CG-616 - Installation of Acid Feed Equipment - 100-B, C, D, DR, F and H Areas

Due to major changes in the scope of Project CG-616 (including elimination of dilution facilities in all 183 Head Houses and the relocation of all acid addition facilities), and to the necessity of deleting all references to activated silica facilities from the combined drawings which were being prepared for Projects CG-616 and CG-638, a revised design progress schedule for Project CG-616 was in preparation at the end of February.

CG-621 - Redox Contamination Control Facilities

Total design for Project CG-621, Redox Contamination Control Facilities, was 99% complete at the end of the month. Contaminated Equipment Removal, the only design item which remains to be completed, is expected to be complete by the end of March.

CA-625 - Additional Waste Disposal Facilities - 200 Area

A revised design completion schedule for Project CA-625 was in preparation at the end of the month. This revised schedule will reflect the addition of drawings required to add circulation facilities as a part of the Phase I 241-SY Tank Farm design, and the elimination of Phase II design from the current official schedule pending determination of the timing and the financing of this work. Design progress on Project CA-625 on the basis of the revised schedule would be 67% at the end of February.

CG-638 - Alum-Activated Silica Water Treatment Facilities - Phase II

Design of activated silica addition facilities has been suspended pending a decision on the use of an additive other than activated silica (separan). Combined drawings which were being prepared for Projects CG-616 and CG-638 are being revised to delete references to activated silica facilities.

CG-642 - Design of Continuous Charge-Discharge Equipment - C Reactor

Detailed design of full-scale continuous charge-discharge equipment for C Reactor advanced to 10% complete during February.

CG-643 - Redox Capacity Increase - Phase III

Design is essentially complete for equipment modifications necessary to remove capacity limitations which will be imposed by process changes to be made for improved contamination control as a part of Project CG-621. A design progress schedule for this project will be prepared when the scope of the total project has been determined.

CG-644 - Silica Gel Tail-End Treatment Facilities - Purex

A design criteria for off-site architect-engineer services for detailed design of silica gel tail-end treatment facilities for the Purex Plant was issued for approval during the month.

CG-646 - Modifications to Pickling Machines - 313 Building

A revised project proposal requesting total project funds of \$55,000 for the conversion of slug pickling machines in the 313 Building, 300 Area, from a spray process to an immersion-dip process was approved by HOO-AEC during February.

CG-647 - Back-Up Radioiodine Removal Facilities - Purex

Detailed design of back-up radioiodine removal facilities for the Purex Plant advanced to 42% complete during February. Five new drawings and three revised drawings were approved, and a revised project proposal requesting total project funds of \$1,150,000 was transmitted to HOO-AEC during the month.

CG-648 - Auxiliary Radioiodine Removal and Nitric Acid Recovery Facilities - Redox

Detailed design of auxiliary radioiodine removal and nitric acid recovery facilities for the Redox Plant advanced to 55% complete during February. Thirteen new drawings were approved during the month.

CG-653 - Modifications - Redox Cooling Water Disposal

Detailed design of facilities to provide for segregation and separate disposal of Redox process cooling water and steam condensates was started during February and was 24% complete at the end of the month.

DECLASSIFIED

DECLASSIFIEDCG-654 - Advance Design - Reactor Plant

Work continued during the month at an accelerated rate on advance engineering studies for the design of a new plutonium producing reactor embodying a recirculation cooling system. Based on the assumption of a minimum completion schedule for development, design and construction of this reactor, pre-scope studies are proceeding on the basis of a K type reactor modified as necessary for recirculation of cooling water.

D.O. A-00164 - Flow Loop, 314 Building - Project Proposal (CG-664)

A project proposal, completed in January, requesting \$121,500 for the installation in the 314 Building, 300 Area, of a test loop for simulating reactor flow conditions was awaiting Management approval at the end of February.

D.O. A-00171 - Process Technology - 100-K Reliability Study

Document HW-41398-RD was issued during the month summarizing investigations of various methods of providing a new completely independent back-up coolant system for the 100-K Reactors.

D.O. A-00176 - Water Plant Component Test Loop, 1706-KE Building - Project Proposal

Approval of a project proposal requesting \$125,000 for the installation of a water plant component test loop in the 1706-KE Building has been withheld pending determination of availability of FY 1956 funds for this work.

D.O. A-00179 - Steam Driven Auxiliaries for 165-K Buildings - Project Proposal

A project proposal, completed in January, requesting \$555,000 for the provision of steam driven auxiliaries for steam generators in the 165-KE and 165-KW Buildings was awaiting Management approval at the end of the month.

D.O. A-00188 - Redox Plant Ventilation System Improvements - Project Proposal (CG-657)

A project proposal requesting \$205,000 for design, fabrication and installation of equipment for the correction of deficiencies in the Redox Plant ventilation system was forwarded to AEC-Washington for approval during February.

D.O. A-00218 - SWP Service Facilities Expansion - Redox - Project Proposal (CG-636)

During February, a project proposal requesting \$157,000 for expansion of SWP service facilities in the Redox Plant was completed and routed for Management approval.

D.O. A-00226 - Process Technology - Improved Purex Plant Silver Reactor

Design of a prototype two-stage reactor to be used as a replacement for existing silver reactors in the Purex Plant advanced to 98% complete during the month.

D.O. A-00227 - Process Technology - Water Flow Studies for 100-B, C, D, DR, F and H Areas

A study of the continuity of water flows which would exist under various emergency conditions in the 100-B - C Areas, as modified after completion of the work included in Projects CG-558 and CG-600, was completed and a study report (Document HW-41302, Pt. 1 - RD) was issued during February.

DECLASSIFIED

Design Section

HW-41702 REF

D.O. A-00228 - Metal Loading Facilities - 100-B, D, DR, F and H Areas - Project Proposal (CG-665)

A project proposal, completed in January, requesting \$150,000 for the provision of metal loading facilities for the 100-B, D, DR, F and H Areas was awaiting Management approval at the end of the month.

D.O. A-00273 - Alterations to Minor Construction Shops - White Bluffs (CG-630)

Design of miscellaneous alterations to Minor Construction Shops, White Bluffs, was 95% complete at the end of February.

D.O. A-00278 - In-Line Analytical Instrumentation for Separations Process Control - Project Proposal

A draft project proposal for the provision of in-line analytical instrumentation for separations plant process control was completed and routed for comment during the month.

D.O. A-00279 - Modifications and Additions to the Metallographic Cell, Radiometallurgy Building - Project Proposal (CG-660)

During February, a preliminary project proposal requesting \$20,000 for initiation of design and partial procurement for modifications and additions to the Metallographic cell in the Radiometallurgy Building, 300 Area, was approved by HOO-AEC. Work was initiated during the month on a revised project proposal to request total project funds.

D.O. A-00283 - Monochromatic Neutron Beam Facility - Project Proposal

A project proposal requesting \$112,000 for design and procurement of a monochromatic neutron beam facility for installation in a test hole in one of the 105-K reactors was completed and routed for Management approval during the month.

D.O. A-00285 - High Level Metallurgical Examination Cell, 327 Building - Project Proposal

Work continued during February on the preparation of a project proposal to request funds (estimated at \$16,500) for the design of a high level metallurgical examination cell for the 327 Building.

D.O. A-00329 - Graphite Machining Facilities (IR-200)

Design for the installation of graphite machining facilities in the 3730 Building was 95% complete at the end of the month.

D.O. A-00330 - Improved Conveyor System - RMA Line, 234-5 Building - Project Proposal

A project proposal requesting \$135,000 for the design and installation of an improved conveyor system for the RMA Line in the 234-5 Building was completed during February and routed for Management approval.

D.O. A-00348 - Army Gas-Cooled Test Loop

Design assistance was provided to the Project Section during the month in the preparation of a feasibility report dealing with the installation of a recirculating gas-cooled test loop in the 105-DR Reactor.

DECLASSIFIED

Design Section

HW-41702 DEL

D.O. A-00355 - Installation of Raw Water Cross-Tie Line - 105-C Building (CG-656)

Design work was initiated during February for the fabrication and installation of a raw water cross-tie line for the 105-C Building.

D.O. A-00359 - Mechanical Maintenance Shop Centralization (CA-615)

Work was initiated during the month on the preparation of detailed drawings and lump sum specifications for Project CA-615, which includes remodeling and moving the 1703-B Building to a new site in 100-H Area, construction of a storage pad and compressor house, and miscellaneous modifications to the 1717-H Shop.

Design Work Completed During February

D.O. 101398 - Feasibility Study - Dummy Decontamination - 100 Areas
D.O. 101413 - Drafting Services - Miscellaneous Jobs for Technical Shops
D.O. A-00153 - Design of Stored Energy Apparatus
D.O. A-00211 - Stores - Project Budget Reason Sheets
D.O. A-00319 - Redox Capacity Increase - Silica Gel Alteration (CG-535)
D.O. A-00327 - Painting the 100-DR Water Plant Structures (CA-639)
D.O. A-00347 - Change House Facilities - 275-W Building
D.O. A-14165 - Design for Slug Basket
D.O. A-18603 - Redox Plant - Standard Whaler Box Design
D.O. A-18624 - Redox Plant - Jumper Redesign
D.O. A-18651 - Redox Plant - Diversion Box Jumpers
D.O. C-52875 - Roof Repair - 105-D, 190-D and 190-F
D.O. C-94480 -- 1706-K Autoclave Installation

INVENTIONS

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Inventor</u>	<u>Subject</u>
H. J. Bellarts	Timer Cam
C. S. Bucholz	A copper-sulfate half-cell for underwater potential measurements in hot or cold water.
R. S. Peterson	Underwater Chemical Stripping Tank
J. L. Spencer	Slug Cleaner

RE Beaton
Manager - Design
ENGINEERING DEPARTMENT

RE Beaton:HDT:rd

SECRET
Fd-11

DEF

HW-41702

PROCESS ENGINEERING SUB-SECTION:

Description	Authorized Backlog Feb. 1, 1956	Work Scheduled during Month	Time Spent During Month	% of Total Effort	Authorized Backlog Mar. 1, 1956	Schedule of Backlog FY 1956				Anticipated Future Work FY 1957	
						Mar.	Apr.	May	June	FY 1957	FY 1957
Purex Modifications	5.4		.3	.4	5.1	1.0	1.0	1.0	1.0	1.1	
Reactor Plant Modifications	22.4		.5	.7	21.9	2.0	2.0	2.0	1.0	14.9	
Reactor Charge-Discharge	35.3		2.3	3.3	33.0	3.0	3.0	3.0	3.0	21.0	
New Reactor Design	59.9		15.5	22.4	44.4	14.4	15.0	15.0	-	-	(250)
Other Projects (Including Advance Design)	121.2	5.0	16.2	23.5	110.0	8.5	7.1	5.9	5.0	83.5	
Process Technology	24.0	6.0	6.8	9.8	23.2	5.2	6.0	6.0	6.0	-	{40.0}
Reactor Design Development	92.0		10.3	15.0	81.7	19.7	20.0	20.0	22.0	-	{256.5}
Separations Design Development	60.8		12.2	17.7	48.6	12.6	12.0	12.0	12.0	-	{160.5}
Metallurgy Design Development	14.1		2.6	3.8	11.5	2.7	2.8	3.0	3.0	-	{48.0}
Chemical Processing & Reduction Design Development	4.0		1.0	1.4	3.0	.6	.8	.8	.8	-	{15.0}
Weapons Design Development	2.5		1.4	2.0	1.1	.3	.3	.3	.2	-	{12.0}
Anticipated Future Projects	441.6	11.0	69.1	100.0	383.5	70.0	71.0	71.0	72.0	120.5	{304.4}
											(1086.4)

DESIGN ENGINEERING SUB-SECTION:

Purex Modifications	49.1		.1	.1	49.0	3.0	4.0	4.0	4.0	34.0
Reactor Plant Modifications	84.8	7.0	10.5	14.4	81.3	6.0	4.0	4.0	3.0	64.3
CG-616 and CG-638	24.3	3.0	2.3	3.2	25.0	4.0	3.0	1.0	1.0	16.0
CG-621	11.3		.8	1.1	10.5	1.0	1.0	1.0	1.0	6.5
CG-642	49.7		.6	.8	49.1	3.0	4.0	4.0	4.0	34.1
CG-643	36.7		.2	.3	36.5	2.0	5.0	5.0	4.0	20.5
CG-647	36.8		4.9	6.7	31.9	5.0	5.0	5.0	5.0	11.9
CG-648	20.5		4.9	6.7	15.6	5.0	4.0	4.0	1.0	1.6
CG-653	10.0		.1	.1	9.9	3.0	2.0	2.0	1.0	1.9
4-X Program	14.9		3.5	4.8	11.4	2.0	1.0	1.0	1.0	6.4
Other Projects (Including Advance Design)	83.5	3.0	15.2	20.8	71.3	12.0	13.0	11.0	10.0	25.3
Process Technology	20.0	2.0	5.8	7.9	16.2	4.2	4.0	4.0	4.0	-
Design Development	57.0		8.5	11.7	48.5	11.5	12.0	12.0	13.0	-
Customer Work	75.9	6.0	15.6	21.4	66.3	12.3	12.0	8.0	8.0	26.0
Anticipated Future Projects	574.5	21.0	73.0	100.0	522.5 ^a	74.0	74.0	(2.0)(15.0)	75.0	248.5
										(48.0)
										(166.0)
										(469.8)
										(683.8)

*Present total authorized backlog for the five Design Engineering Units in terms of man months is distributed as follows:

Authorized Work
FY 1956 and Later

Architectural and Civil
Mechanical
Electrical
Instrument
Standards

74.5
214.0
71.0
131.0
32.0
522.5

Design Section

Design Section

DECLASSIFIED

FD-12

DECLASSIFIEDI. SUMMARYA. Organization and Personnel

Following is a summary of personnel changes in Project Section during the month:

	<u>January 31, 1956</u>	<u>February 29, 1956</u>	<u>Net Change</u>
Employees on payroll	343	346	43
Technical Graduates, Rotational	5	11	6

The end-of-month status involved these changes:

	<u>Project Section</u>	<u>Technical Graduates Rotational</u>
Payroll additions	2	
Payroll removals	2	
Transfers into Section	4	6
Transfers from Section	1	
Transfers within Section	2	

At the end of the month there were positions open for 18 exempt and four nonexempt employees. Eight of the exempt positions are being filled by transfers to be effected during March 1956.

B. Scope of Activities

At the end of the month, completion status of major construction was as follows:

<u>Project No.</u>	<u>Title</u>	<u>Completion</u>	
		<u>Scheduled</u>	<u>Actual</u>
CA-512	100-K Area Facilities	100%	100% ^a
CA-512	1706 KER Recirculation Facilities	79%	78%
CA-513-A	Purex Facilities, Part A	100%	100% ^a
CA-513-E	Purex Facilities, Part E	91%	92% ^b
CA-539	Additional Waste Storage Facilities	92%	83%
CA-546	Fuel Element Pilot Plant	97%	94%
CG-558	Reactor Plant Modifications, Phase I	44%	48% ^c
CG-558	Reactor Plant Modifications, Phase II	4%	6%
CA-586	First Capacity Increase, 230 KV System	68%	46%
CG-613	Hanford 4X Program, Metal Conversion Plant	43%	43%

C. Craft Labor

The strike by sheetmetal workers which started January 27, 1956, on the issue of increased travel pay has seriously impeded work by both Minor Construction and

- a Complete except for nonscheduled design changes and start-up items.
- b Based on approved work now in progress; the second remote crane was authorized during the month.
- c According to revised schedule, including zone temperature monitoring.

DECLASSIFIED

HW-41702

DEL

fixed-price contractor forces. Picket lines were maintained by sheetmetal workers from February 20 through February 27, 1956, and all crafts employed by the labor service contractor remained off the job. Between February 21 and 27 negotiations were conducted in Washington, D.C., and these led to a settlement amounting to about 60 cents per day for travel from the Richland union hall to the bus lot at the Consolidated Transportation Facility. Because of curtailed work, both General Electric and J. A. Jones Companies were obliged to lay off temporarily certain nonexempt employees from February 24 through February 27. However, all nonexempt employees returned to work on February 28, 1956.

D. Safety and Security

Over 20 regular and special meetings for discussions of safety, security, and health topics were attended by all available Project Section employees. Meetings of Off-site Inspection Units have been conducted for several months. A detailed inspection was conducted in all 760 Building offices and shops occupied by Project Section personnel, and immediate corrective actions were initiated. Minor Construction conducted its regular Safety Council meeting, three area mass meetings for service contractor personnel, and various inspections to improve housekeeping and safety methods. All components of the Section reviewed safety and security procedures. Inspection Sub-Section has provided hard hats for the use of all off-site inspectors.

E. Highlights

Inspection Sub-Section

During the month, inspection was completed on 205 orders representing \$2,413,678 thus reducing the total of orders requiring inspection to 487. Of these, 458 have been assigned as follows: off-site inspectors, 368; on-site inspectors, 73; and government agencies, 16. The dollar value of assigned orders has increased slightly to about \$10,900,000. A few orders which have not been requiring much inspection effort became more active during the month, and 110 new orders were received. The workload for corrosion evaluations increased slightly to the following totals: 184 Huey tests, 112 macro-micro tests, 31 oxalic acid tests, and 54 chemical analyses. Shipment delays have been encountered on the first production unit calciner for Purex; and it has been rescheduled for early March 1956. Fabrication of the Purex acid fractionator was begun on a one-shift basis, with some work extending into a second shift. Initial shipments of risers and tunnel piping have been made for the Reactor Plant Modification project, and progress of the work is generally satisfactory. The nozzles for this project are now being shipped on a regular basis. The vendor for 1706-KER heat exchangers is having difficulty in producing tube bundles, and this problem is being followed closely.

Minor Construction Sub-Section

Total manpower of the labor service contractor increased slightly to 897 on the payroll at the end of February. However, about 120 craftsmen were on furlough until volume of work increases. The work authorized to Minor Construction amounted to \$14,594,819, of which \$6,657,469 has been expended or committed. Assigned work was completed on 21 work orders and three projects, Crib Replacement at 241-T Tank Farm, Plutonium Fabrication Laboratory, and Redox Stack Spray Piping Modification. The Sub-Section received assignments on 50 work orders and also additional work on Redox Capacity Increase, Phase III. The scheduled inventory of small tools was postponed from

DECLASSIFIED

HW-41702 DEL

February 11 to an indefinite date, principally because craftsmen were not available to assist with identification and tagging. Also as a result of the strike, two shop orders were withheld by sponsors because of the uncertainty of completion.

As of February 26, 1956, Minor Construction forces had accumulated 390,002 man-hours during 103 calendar days without a disabling injury. All SWP work has progressed with excellent special hazards control.

Project Service Sub-Section

Major personnel actions during the month were interviewing applicants, preparing position guides, and continuing work on appraisals and the 1956 salary review. Additional personnel interviews were scheduled for March and April 1956. Both Engineering Files and Reproduction Units have initiated reporting systems which afford comparisons with workloads of the previous month and the corresponding period of the preceding year. The current method is expected to provide better bases for measuring work performance and accomplishments. Reproduction output was 1818 orders amounting to \$17,675. Engineering Files distributed about 82,000 prints, including 434 classified items. Field Surveys continued its routine services to the manufacturing areas, furnished surveys and legal descriptions of four tracts outside the village plat of Richland, and completed assistance by means of optical instruments for Inspection Sub-Section. The Estimating Unit workload continued at the level of about 75 estimates on schedule, of which 32 were completed during the month. The Project Cost Control Unit completed plans for issuing a weekly project report in cooperation with Financial Department. Also, this Unit completed five property evaluations as well as performance of its regular budgetary and control functions. Workload in the Project Administration Unit was very heavy with analysis of the FY 1958 Plant and Equipment Budget and special studies added to the normal functions.

Project Engineering Sub-Section

The total business conducted by Project Engineering during January 1956 amounted to \$2,563,202, of which \$620,638 was for Minor Construction labor and services. Detailed activities are shown by projects in the following pages. A step toward standardization was attained by the establishment of the position, Senior Engineer, Pressure Vessels and Piping Codes, and the procurement of a man to fill the position. Construction work for the Reactor Plant Modification project was rescheduled, and detailed schedules were prepared for extended outages at 100-B. At the request of AEC, zone temperature monitoring is being deleted from CG-558 and issued as Project CG-666. Other engineering effort, including preparation of Revision No. 5 to the project proposal, was directed toward completion of 100-K Areas by November 1956. For Purex, the Burial Garden was completed, and the Tank Farm Circulation Facilities were completed except for some of the instrumentation. The gamma monitoring system was completed at 105-F on February, thus affording beneficial use well ahead of schedule. Construction efforts at the Metal Conversion Plant are being directed toward completing work in 224-U Building by May 1, 1956, and having at least three continuous calciners in 224-UA Building ready for operation by June 1, 1956. A new commercial product, "Separan," is being considered as a substitute for activated silica in the water treatment process.

F. Monthly Report of Inventions or Discoveries

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions

or discoveries were made in the course of their work during the period covered by this report except as listed below, such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

None.

DECLASSIFIED

Manager, Projects

II. STATISTICAL AND GENERAL

PROJECT INDEX

<u>100 Area Projects</u>		<u>200 Area Projects</u>		<u>300 Area and General Projects</u>	
<u>Project No.</u>	<u>Page</u>	<u>Project No.</u>	<u>Page</u>	<u>Project No.</u>	<u>Page</u>
CA-512*	6	CA-513-A	13	CA-546	25
CA-512**	7	CA-513-E	13	CA-555	25
CA-548	8	CA-539	14	CA-590	26
CG-578	8	CG-587	14	CA-601	26
CG-579	9	CG-598	15	CG-614	26
CA-586	9	CG-613	15	CA-615	27
CG-616	10	CG-621	17	CG-618	27
CG-638	10	CG-624	18	CG-620	27
CG-642	10	CA-625	19	CG-630	28
CG-656	11	CG-626	19	CA-633	28
ER-1219	11	CG-635	20	CA-639	28
ER-1227	11	CG-636	20	CG-646	29
ER-1230	11	CG-643	20	CG-649	29
ER-1231	11	CG-654	21	CA-650	29
ER-1234	12	CG-647	21	IR-191	29
ER-1235	12	CG-648	21	IR-200	30
ER-1236	12	CG-653	22	Job 0050	30
		CG-657	22	Job 0068	30
		CA-662	22	ER-3122	30
<u>Other 100 Area Projects</u>		IR-201	22	ER-3125	31
<u>Project No.</u>	<u>Page</u>	ER-2774	23	ER-3128	31
CG-558 Ph I	34	ER-2776	23	ER-3131	31
CG-558 Ph II	35	ER-2777	23	ER-3132	31
CG-600	35	ER-2778	23	ER-3133	31
		ER-2779	23	ER-3134	32
		ER-2780	24	ER-3135	32
		ER-2782	24	ER-3137	32
				ER-3138	32
				ER-3129	32
				ER-3141	32
				ER-3142	33
				ER-3143	33
				ER-3144	33

* Excluding 1706 KER

** 1706 KER Recirculation Facilities

DECLASSIFIED

HW 41702

DEL

A. 100 Area Projects

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities, Rev. #3 & #4

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	- - -	Not Established	- - -
Field Progress Complete:			
F.P.	8.72%	19%	0%
M.C.	43.30%	80%	80%
P.F.	47.98%	47%	46%
Total		59% *	57% *

Average Manpower:

M.C. 19
P.F. 20

Approx. Accumulated Manpower: (man-days)

M.C. 3,928
P.F. 2,774

Directive Completion Date: November 1, 1956

Total Authorized Funds: \$ 162,000,000 - G.E. \$28,210,000 - AEC \$133,790,000

Total Estimated Cost: \$ 162,000,000

* Completion percentage for Revisions #3 and #4 for which \$2,410,000 has been authorized.

Filter Plant Backwash Valves: Fifteen valves have been repaired.

Modifications to H&V in Buildings 1704-K and 1720-K: Bids have been invited for a fixed-price contract. The bid opening date has been set for March 13, 1956.

Flame Failure Detection and Ignition System for Steam Generators in 165-K Buildings:

The work order has been issued to Minor Construction. It is expected that work will commence March 15, 1956, and is dependent upon receipt of materials.

Heat Exchanger Pit Equipment Improvements: Present plans have been evaluated and, because of existing SWP conditions, the cost greatly exceeds the authorized funds. Further work awaits re-evaluation of methods of improvement.

107-K Tank Foundation Repairs: Enough steel for one tank has been received and is being processed by Minor Construction. Work was started during the last week of the month.

Solids Feed Purge System: One Cuno filter modified cartridge has been installed, and the filter was ready for temporary service. A new gear reducer is being procured for installation on this unit.

Building Vacuum System: Plans are in progress to provide a test facility to assist in the design and development of an adequate nozzle for Ball 3X ball removal.

Temperature Monitoring Controller Enclosure: All material is on order; work will begin approximately March 15, 1956.

Oil Storage Building Insulation: A procurement delay has been encountered on the insulating material for this work. The starting date was moved to March 15, 1956.

DECLASSIFIED

HW-41702 DEL

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities, Rev. #3 & #4 (Continued)

Pressure Monitoring System: Two hundred mercury switch bottles of an improved design are being tested by Design Section; two hundred more were shipped by vendor on February 10, 1956. These four hundred will be installed in 105-KE for operational testing when the design tests have been completed.

Cross-Under Drain Instrumentation: Plant Forces are installing the instrumentation for this system.

Scintillation Counter and Electrical Systems have been requisitioned. Review and approval of drawings was continued.

Outlet Face Ball Valves: These valves were removed from the 100-K reactors to enlarge the internal diameters of the balls. They will be reinstalled in conjunction with a new inlet face ball valve assembly as outage time will permit.

Install Guards on Sight Glasses: This work order has been in force since December 1, 1955; however, no work has been accomplished to date.

Total Beta Monitoring System - Building 107-K: Requisitions for materials are being completed for procurement action. Construction will be delayed until firm material delivery dates are established. Design was essentially complete.

Drainage Sewer Modifications and Dowtherm System Installation in Building 1706-KE:

Design was essentially complete. Preliminary work has started on a request to the AEC for contract services.

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities - 1706-KER, Recirculation Loop (0060

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	60%	90%	83%
M.C.	40%	63%	70%
Total		79% *	78% *
Average Manpower:	Approx. Accumulated Manpower: (man-days)		
F.P. 34			F.P. 2,279
M.C. 7			M.C. 2,528
Directive Completion Date:	September 1, 1956		
Total Authorized Funds:	\$ 162,000,000 G.E. \$ 28,210,000 - AEC \$133,790,000		
Total Estimated Cost:	\$ 162,000,000		

* For the 1706-KER work, representing \$ 1,708,300.

DECLASSIFIED

HW-41702

DEL

CA-512 - 1952 Reactor Expansion - 100-K Area Facilities - 1706-KER (Continued)

Fixed-Price Contractor:

Installation of available pumps was completed. Three pumps have not been shipped from the vendor; and because of the strike in the vendor's plant, two of these pumps probably cannot be delivered in time for installation by the fixed-price contractor.

Installation of piping and equipment in north corridor, tunnel and emergency storage was complete. This is now being tested and insulated.

Heat exchangers and degasifiers are being installed in each cell. All heat exchangers have been shipped. Pipe instrumentation work is being initiated in make-up room.

Cell conduit and wiring is being installed as equipment is placed. Installation of thermocouple assemblies in the emergency storage area has started.

Minor Construction:

Instrument panels "A" and "B" have been installed in 1706-KE, and wiring to these panels has started.

Instrumentation work in the north tunnel has started. The pipe work in this section is being tested simultaneously with the contractor's portion.

The ventilation exhaust system has been completed except for testing.

CA-548 - New VSR Test Tower

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 30%

Directive Completion Date: March 1, 1957

Total Authorized Funds: \$ 125,000

Total Estimated Cost: \$ 125,000

The architect-engineer, Nickum and Sons of Seattle, completed preliminary design at the end of February, 1956.

Comments and approval to begin detailed design are scheduled to be returned to the architect-engineer within five additional days, or about March 6, 1956.

HAPD Design Section activity is being more specifically defined for this project to aid in coordination of A-E work and HAPD design work.

CG-578 - Effluent Water Monitoring Improvements - 100-B, D, DR, F & H Areas

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100%		
Total		83%	96%

DECLASSIFIED

HW-41702

DEL

CG-578 - Effluent Water Monitoring Improvements - 100-B, D, DR, F & H Areas (Continued)

Average Manpower:

P.F. 20

Approx. Accumulated Manpower: (man-days)

P.F. 4,450

Directive Completion Date: July 1, 1956

Total Authorized Funds: \$ 532,000

Total Estimated Cost: \$ 532,000

Installation of Gamma Monitoring Facilities in 105-F is essentially complete and the estimated beneficial use date is February 27, 1956. Modifications to the 105-B Gamma System will start in early March, 1956.

CG-579 - Effluent Water Monitoring Improvements - 100-C

Directive Completion Date: April 1, 1956

Total Authorized Funds: \$ 168,000

Total Estimated Cost: \$ 168,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

No work was performed this period since Plant Forces allocated for this work are engaged in Project CG-578.

CA-586 - First Capacity Increase - 230 KV System

	<u>Weighted</u>	<u>Scheduled *</u>	<u>Actual</u>
Detailed Design Complete:		100 %	100 %
Field Progress Complete:			
BPA	44.4%	39.0%	30.0% **
F.P.	52.0%	88.0%	58.0%
M.C.	2.0%	60.0%	62.0%
P.F.	1.6%	10.0%	10.0%
Total		68.2%	46.1%

Average Manpower:

F.P. 20

M.C. 1

P.F. 0

Approx. Accumulated Manpower: (man-days)

F.P. 1,225

M.C. 225

P.F. 30

Directive Completion Date: August 1, 1956

Total Authorized Funds: \$ 1,100,000 - G.E. \$119,500 - AEC \$980,500

Total Estimated Cost: \$ 1,100,000

* Based on tentative schedule

** Estimated

DECLASSIFIED

HW-41702

DEL

CA-586 - First Capacity Increase - 230 KV System - (Continued)

W. L. Ridge Construction Company

Placement of concrete footings for tap structure "A" was complete. The contractor has estimated that about 42 man-days were lost as a result of freezing and inclement weather.

Casey Electric Company

Transmission wire from tower #20 to #12 has been sagged and spliced in. Preparation for installation of conductor between tower #3 and #12 is in progress. Sub assembly work of steel for tap structure "A" was complete.

Minor Construction

Preparations are being made to install the duplex board at 165-KE.

CG-616 - Installation of Acid Feed Equipment, 100-B, D, DR, F and H Areas

Directive Completion Date: October 1, 1956
Total Authorized Funds: \$ 400,000 (Interim Authorization)
Total Estimated Cost: \$ 470,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The Manufacturing Department has been requested to furnish a firm required completion schedule for the acid facilities in the 100 Areas, based upon the most recent process requirements.

CG-638 - Alum Activated Silica Water Treatment Facility - Phase II

Total Authorized Funds: \$ 275,000
Total Estimated Cost: \$ 275,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Work was suspended to await results from in-pile tests of "Seperan", a new commercial product that performs the same function as activated silica.

CG-642 - Continuous Charge-Discharge Facility - 105-C

Total Authorized Funds: \$ 200,000
Total Estimated Cost: Not Established

Detailed design, including procurement of equipment components for testing purposes, is the responsibility of the Design Section.

Two drawings were approved by Project Committee, and discussions were started on the criteria.

DECLASSIFIED

HW-41702

CG-656 - Installation of Raw Water Cross-Tie - 105-C (ER-1229)

Project Preparation Complete: 100% Scoping Complete: 100%

Total Estimated Cost: \$ 25,000

A design order was issued to Design Section to prepare detailed design and procurement specifications.

A meeting was held during the week of February 20, 1956, with representatives of Design and Manufacturing, to discuss the work prior to beginning detailed design. Detailed design was scheduled to start before March 3, 1956.

ER-1219 - 105-KW Laboratory

Project Preparation Complete: 100% Scoping Complete: 100%

Total Estimated Cost: \$ 45,000

The question of availability of funds for this project has not been definitely resolved.

ER-1227 - Improved Space Utilization - 105-B, D, and F Buildings

Project Preparation Complete: 100% Scoping Complete: 100%

Total Authorized Funds: \$ 1,900

Total Estimated Cost: \$ 212,000

The project proposal has been approved by the Engineering Department and is being routed for other General Electric approvals.

ER-1230 - Metal Examination Facilities; Metal Cutting Machine and Metal Etching Apparatus

Scoping Complete: 25%

Work Order No. C-79605 was approved in August 1955 for the preparation of a project proposal. Design scope drawings were prepared at the request of the Reactor Section and are being reviewed.

ER-1231 - Installation of Soundproofing Facilities in 1706-KE Building

Total Authorized Funds: \$ 600.00

The informal request has been modified and is being routed for approvals.

DECLASSIFIED

HW-41702

ER-1234 - Water Plant Component Test Loop - 1706-KE

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds: \$ 300.00

The project proposal was complete, but final approval is being delayed pending availability of funds.

ER-1235 - Steam Auxiliaries for the 165-K Steam Generators

Project Preparation Complete: 100%

The project proposal is being routed for General Electric approval signatures.

ER-1236 - Feasibility Study of Recirculating Gas Loop

Scoping Complete: 75%

Total Authorized Funds: \$ 10,000

The overall scope has now been fairly well established, and the cost estimate is being prepared. The flow and instrumentation diagram, equipment arrangement, casks and shielding, and heat exchanger designs are now being issued. The feasibility report is in preparation.

ER-E-492 - Aerial Line Relocation 107-B, C, D, DR, and F

Total Authorized Funds: \$ 1,500

Preliminary information is being prepared for the project proposal.

DECLASSIFIED

HW-41702

DEL

B. 200 Area Projects

CA-513-A - Purex Facility - Expansion of 200 Area Facilities

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	100%	100 %
Field Progress Complete:		
Total		99.99%

Total Authorized Funds: \$ 82,475,500 - GE \$5,947,500 - AEC \$76,528,000
Total Estimated Cost: \$ 82,475,500

Burial Garden Contract, AT(45-1)-1105, George A. Grant and A. R. Sime, was given final inspection and papers were signed on February 13, 1956.

Items in progress: (a) repacking of two filters (finished except for sheet metal work; (sheet metal workers out on strike); (b) installation of capacitance probes on pulse columns T-H2 and T-J2; (c) clean-up of items at West Area UNH Unloading spot and Acid Loading spot.

CA-513-E - Purex Facility - Expansion of 200 Area Facilities

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100 %
Field Progress Complete:			
F.P.	27%		98.5% *
M.C.	73%		90 %
Total		91%	92 %

Average Manpower:

F.P. 1
M.C. 1

Directive Completion Date: August 1, 1956

Total Authorized Funds: \$ 3,100,000 - GE \$3,012,000 - AEC \$88,000
Total Estimated Cost: \$ 3,100,000

* Tank Farm Circulation Facilities AT(45-1)-1104	98% Complete
A-10 Crib AT(45-1)-889	100% Complete

The Fixed Price Contractor, Hoffman Construction Company, for the Tank Farm Circulation Facilities, has completed all work except installation of a few instruments which are not expected until the latter part of April, 1956.

Revision # 5 of the project proposal was approved by the Commission. This proposal authorizes a second remote crane with an adjacent maintenance platform at the east end of the 202-A Building. Detailed design is the responsibility of the Design Section.

Iodine Monitoring (90% Complete) and Continuous Samplers (30% Complete) awaiting additional material.

DECLASSIFIEDHW-41702 DELCA-539 - Additional Waste Storage Facilities for Redox, 241-SX

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete: (New Work)			
F.P.	69%	100%	90%
M.C.	31%	73%	66%
Total		92%	83%

Average Manpower:

F.P. 20
M.C. 2

Approx. Accumulated Manpower: (man-days)

F.P. 1,900
M.C. 3,350

Directive Completion Date: April 1, 1956

Total Authorized Funds: \$ 3,897,000 - GE \$819,500 - AEC \$3,077,500

Total Estimated Cost: \$ 3,897,000

Field Progress Complete: (Basis - total project)

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
F.P.	83%		99.5%
M.C.	17%		96 %
Total		99%	99 %

Minor Construction has essentially stopped work until March 1, 1956, because of late material deliveries (liquid level reels, instrumentation).

The fixed price contractor, Hoffman Construction Company, is essentially complete with outside electrical work, instrumentation, outside piping, and building erection. The two 40 H.P. compressors have been set; compressor house piping remains to be installed.

CG-587 - TBF Waste Scavenging

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
F.P.	5%	100%	100%
M.C.	69%	100%	100%
P.F.	26%	95%	100%
Total		99%	100%

Average Manpower:

M.C. 0
P.F. 2

Approx. Accumulated Manpower: (man-days)

M.C. 1,885
P.F. 520

Directive Completion Date: March 31, 1956

Total Authorized Funds: \$ 245,000

DECLASSIFIED

HW-41702

DEL

CG-587 - TBP Waste Scavenging (Continued)

Scoping, preliminary and detailed design are the responsibility of the Design Section.

A final inspection was held on February 13, 1956, with some minor and one major exception. The minor exceptions will be completed by March 1, 1956. At that time, the project can be considered complete with one exception - the completion of piping for the strontium nitrate addition.

Information pertinent to the issuance of a Physical Completion Notice is being assembled.

CG-598 - Purex Acid Fractionator

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
F.P.	6.6%	100%	100%
M.C.	93.4%	*	38%
Total		*	42%

Average Manpower:

M.C. 10

Approx. Accumulated Manpower: (man-days)
M C. 2,450

Directive Completion Date: September 1, 1956
Total Authorized Funds: \$ 920,000
Total Estimated Cost: \$ 920,000

* A revised construction schedule is being prepared. The Lummus Company changed the completion date for the fractionator equipment from May 2 to May 7, 1956. The revised construction schedule will indicate the above date and the resumption of construction activity as of February 9, 1956.

CG-613 - Hanford 4X Program - Metal Conversion Plant

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
F.P.	28.5%	77%	74%
M.C.	70.2%	29%	30%
P.F.	1.3%	60%	75%
Total		43%	43%

Average Manpower:

F.P. 20
M.C. 50
P.F. 0

Approx. Accumulated Manpower: (man-days)
F.P. 3,300
M.C. 4,990
F.P. 280

DECLASSIFIED

HW-41702 DEL

CG-613 - Hanford 4X Program - Metal Conversion Plant (Continued)

Directive Completion Date: December 31, 1956
Total Authorized Funds: \$ 4,000,000
Total Estimated Cost: \$ 4,000,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

Procurement - General

The absorber tower and gas cooler have arrived. Practically all of the control valves and instrumentation equipment has been received. All the bag filters are scheduled for shipment by the end of February. Four gas filters have been shipped. Stainless steel fans are scheduled for delivery in early March, 1956.

Glass tubing for fabrication of bearings for the UNH feed pumps was a critical item, however, prompt expediting action by the Commission has bettered the delivery time.

The 8" pipe and fittings and 3/8" tubing continue to be critical items. An alternate source of 8" pipe is being explored. However, no alternate source for the 3/8" tubing has been found because of the heavy wall thickness required.

Phase III (Installation of Process Equipment, Building 224-UA)

The service piping is complete. The process ventilation duct work is essentially complete. The Product Handling system is being installed. Interior painting is continuing. All interior electrical equipment has been set and power and control wiring started. The scale pit in the loading room has been poured.

Phase IV Contract (Railroad Car Loading Facility, Roads)

The contractor, L. H. Hoffman Company, has secured some material, however, field work has not been started because of the inclement weather.

Phase V (Maintenance Facility)

The detailed design is being performed by an A-E, in contractual agreement with the Commission, under the direction of the Design Section. Scheduled submission of preliminary drawings slipped from February 8 to February 20, 1956. Construction is scheduled to start about June 1, 1956.

Phase VI (Railroad Car Modification)

Negotiations between the railroads and the Commission are in progress to perform the modification of 15 - 20 railroad cars.

Minor Construction Work

Building 224-U "B" & "C" Cell piping work is complete except for tie-ins. The gas cooler has been installed in "A" Cell and the absorber tower is being installed. Piping work in this cell is also progressing rapidly.

DECLASSIFIED

HW-41702

DEL

CG-613 - Hanford 4X Program - Metal Conversion Plant (Continued)

Minor Construction Work (Con't)

Instrumentation work is progressing. Control cables and tubing are being installed between 224-U and UA.

Off-gas piping is complete in Building 224-UA "G" & "H" Cells, except for installation of the filters. Supports and monorails for the filters are complete in these cells.

The UNH feed piping between the two buildings is being installed. The X-30 tank (UNH Storage) has been installed and the piping to it is progressing.

Work on the shielding wall was scheduled to start this month, however, the design is just being completed.

Work on the 224-U Unloading modifications will not start until the delivery date of the screw conveyor is determined.

Completion of the calciner feed control boxes is being delayed by the walkout of the sheetmetal workers.

Calciners

The run-in test of the #1 production unit was not made as originally scheduled because of a lack of castings. Permission was granted to make the run-in test without the agitator arms and using rejected shaft housings for testing, only. Based on this, run-in tests were made the week of February 20th, with Hanford personnel in attendance. Shipment of this unit is now scheduled for March, 1956.

Luckey Pots

Pots #19 and #20 are both in operation and performance is satisfactory. A Design Order has been issued to As-Built the field changes and modifications.

General Project Status

Currently, the project estimate is being reviewed in the light of the most up-to-date information on construction and procurement costs.

Construction efforts are being pointed towards having all work in Building 224-U complete by May 1, 1956 and at least three continuous calciners in Building 224-UA ready for operation by June 1, 1956.

CG-621 - Redox Contamination Control Facilities

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	20.8%	28%	33%
P.F.	79.2%	38%	37%
Total		36%	36%

DECLASSIFIED

HW 41702

DEL

CG-621 - Redox Contamination Control Facilities (Continued)

Average Manpower:

M.C. 9
P.F. 2

Approx. Accumulated Manpower: (man-days)

M.C. 760
P.F. 930

Directive Completion Date: December 31, 1956

Total Authorized Funds: \$ 765,000

Total Estimated Cost: \$ 765,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

In-Cell Ozonization, Phase I

The air compressor is being installed. The scope revision for the continuous monitoring system is not yet approved. Bids on the spare E-13 ozone contactor vessels are much higher than expected. The bids are under study.

Modification to J-6 Vent System

Jumper fabrication started earlier than expected and is complete. Cold side work will start after March 1, 1956. Fabrication of the J-6 pre-condenser dunnage will start by March 9, 1956. The vessel will be shipped in April, 1956.

Improvements to Vessel Vent System

Modification of the centrifuge may be deleted from the project. This is currently under discussion.

Contaminated Equipment Replacement

The bids for the H-4 tank are being held up pending clarification of questions raised by the bidders.

Canyon Washdown

Drilling of penetrations through the roof for piping is in progress as well as shop fabrication of the distribution piping.

CG-624 - Redox Railroad Tunnel Ventilation Barrier

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	100%		
Total		15%	6% *

Average Manpower:

M.C. 1

Approx. Accumulated Manpower: (man-days)

M.C. 25

DECLASSIFIED

HW-41702

CG-624 - Redox Railroad Tunnel Ventilation Barrier (Continued)

Directive Completion Date: April 30, 1956
Total Authorized Funds: \$ 57,000
Total Estimated Cost: \$ 57,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The vendor completed the machine-shop work and is assembling doors for mock-up tests. Delivery of the doors by the end of February probably will not be made because of a lost shipment of stainless steel-raw material-which had to be replaced. Anticipated delivery of doors is now mid-March, 1956.

A final estimate is being prepared, based on vendor's approved shop drawings and current information relative to time limits, availability of work area, etc.

* Because the decontamination clean up resulting from the December shutdown has taken longer than anticipated, the scheduled progress has not been attained. It is also indicated that another Redox shutdown will occur in early March for J Cell and other work which will preclude any work in the railroad tunnel. After start up, a further delay may be encountered for decontamination work. This accumulation of delays will make it improbable that the project can be completed by the physical completion date. It is, therefore, planned to request an extension of time. A revised schedule will be prepared at the same time as the proposal revision.

CA-625 - Additional Waste Disposal Facilities - 200 Area

Total Authorized Funds: \$ 115,000 - GE \$115,000 - AEC \$0
Total Estimated Cost: \$5,500,000

Preliminary and detailed design, including field surveys, are the responsibility of the Design Section.

Design work has resumed, with circulators being added to the tanks. Design work for the first eight tanks should be essentially complete in April, 1956.

CG-626 - Alteration to Redox Inert Gas Vent System

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100%		
Total		97%	99%
Average Manpower:			
P.F. 1			Approx. Accumulated Manpower: (man-days) P.F. 362
Directive Completion Date:			
April 1, 1956			
Total Authorized Funds:			
\$ 115,000			
Total Estimated Cost:			
\$ 115,000			

DECLASSIFIED

HW-41702

DEL

CG-626 - Alteration to Redox Inert Gas Vent System (Continued)

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The shop work and cold side building work is complete.

"J" Cell filters and jumpers will be installed during the forepart of March if the anticipated March 1 shutdown of the 202-S Building takes place.

CG-635 - Redox Stack Particulate Sampler

Directive Completion Date: August 1, 1956

Total Authorized Funds: \$ 40,000

Total Estimated Cost: \$ 42,000

Detailed design is the responsibility of the Design Section.

The revised project proposal is being routed for approval signatures within the General Electric Company.

The project revision, asking for increased funds and extension of time, is based on a new project estimate made from completed design.

CG-636 - SWP Service Facilities - Redox

Total Authorized Funds: \$ 100 (Project Section)

Total Estimated Cost: \$ 157,000

Project proposal preparation is the responsibility of the Design Section.

The project estimate has been reduced from \$175,000 to \$157,000 due to minor scope revisions.

The project proposal is being routed for approval signatures within the General Electric Company.

CG-643 - Redox Capacity Increase - Phase III

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	25% *	100%	75% *
P.F.	75%	90%	85%
Total		91%	83%

* The work of modifying the second 2-E column was turned over to Minor Construction on February 9, 1956. Inquiries to vendors to do the work were returned with "No Bid" quotations. The addition of this work alters the amount of work to be performed by Minor Construction. The official construction schedule will be revised shortly to reflect this change.

CG-643 - Redox Capacity Increase - Phase III (Continued)

Average Manpower:

M.C. 1
P.F. 0

Approx. Accumulated Manpower: (man-days)

M.C. 190
P.F. 179

Directive Completion Date: October 1, 1956

Total Authorized Funds: \$ 211,500

Total Estimated Cost: Not Established (Approx. \$1,000,000)**

Detailed design is the responsibility of the Design Section.

Storage of the spare D-11 vessel and cold side work remain for Plant Forces to complete; also, mock-up of the second 2-E column. Completion of cold side work is dependent upon material delivery.

** Unless production schedules are altered, no further work is presently contemplated for this project beyond that authorized and included in Revision No. 1 of the project proposal, estimated to cost \$211,500.

CG-644 - Silica Gel Tail End Treatment

Total Authorized Funds: \$ 60,000 (Interim authorization for design)
Total Estimated Cost: \$ 453,000

Initial Project Report:

Detailed design and preparation of a project proposal requesting construction funds are the responsibility of the Design Section.

CG-647 - Back-Up Radio-Iodine Removal Facilities, Purex

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	35%	38%
Total Authorized Funds: \$ 60,000 (Interim Authorization for Design)		
Total Estimated Cost: \$ 1,150,000		

Detailed design is the responsibility of the Design Section.

Revision #1 of the project proposal requesting construction funds was transmitted to the Commission on February 7, 1956, and is awaiting authorization.

CG-648 - Auxiliary Radio-Iodine Removal & Nitric Acid Recovery, Redox

Total Authorized Funds: \$ 60,000 (Interim Authorization)
Total Estimated Cost: \$ 870,000

Preliminary and detailed design are being managed by the Design Section.

Revision #1 of the project proposal was transmitted to the Commission on January 19, 1956, and is awaiting authorization.

DECLASSIFIEDCG-653 - Redox Cooling Water Disposal

Directive Completion Date: September 30, 1956
 Total Authorized Funds: \$ 225,000
 Total Estimated Cost: \$ 225,000

Scoping, preliminary and detailed design are the responsibility of the Design Section

Plant Forces began the installation of two jumpers on February 9, 1956. These jumpers are being installed immediately to permit operation of the D-14 backcycle evaporator previously installed as part of Project CA-187-D-II - Redox Production Facilities Part II.

CG-657 - Improvements to Redox Plant Ventilation

Total Authorized Funds: \$ 150 (Project Section)
 Total Estimated Cost: \$ 205,000

Project proposal preparation and detailed design are the responsibility of the Design Section.

The project proposal was approved by the local AEC and was sent to Washington for authorization as of February 3, 1956.

CA-662 - 2101-M Building Conversion - (ER-2764)

Total Authorized Funds: \$ 2,000
 Total Estimated Cost: \$ 123,500

The project proposal was transmitted to the Commission on February 13, 1956 and is awaiting authorization.

IR-201 - Steam Line to the 275-EA Building

	<u>Weighted</u>	<u>Actual</u>
Field Progress Complete: M.C.	100%	95%
Average Manpower: M.C. 10	Approx. Accumulated Manpower: (man-days)	M.C. 150
Directive Completion Date: April 15, 1956		
Total Authorized Funds: \$ 19,200		
Total Estimated Cost: \$ 19,200		

Cold weather delayed start of work and impaired progress and early completion of the work. With weather permitting, work will be completed during March, 1956.

DECLASSIFIED

HW-41702

DEL

ER-2774 - Installation of Sprinkler System - 275-EA Building

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds: \$ 2,000

Total Estimated Cost: \$ 26,000

The proposal calls for the design and construction of the facilities to be managed by the Commission, with the exception of actual replacement of the Temporary Fire Alarm Loop to the building, which is to be done by Plant Forces. The General Electric Company will provide minimum design criteria and perform Title III services on the work to be performed by Plant Forces.

The project proposal is being routed for approval signatures within the General Electric Company.

ER-2776 - Relocation of Purex Cooling Water Swamp

Total Estimated Cost: \$330,000

Preparation of the project proposal is the responsibility of the Design Section.

The project proposal is being circulated for approval signatures within the General Electric Company.

ER-2777 - Coating Waste Transfer Line, 241-S to 241-U

Project Preparation Complete: 100% Scoping Complete: 100%

Total Authorized Funds: \$ 1,500

Total Estimated Cost: \$ 17,800

The project proposal is being routed for approval signatures within the General Electric Company.

ER-2778 - In-Line Monitoring Instruments - Redox & Purex

Preparation of the project proposal is the responsibility of the Design Section.

ER-2779 - Change House Facilities, 275-W Building

Project Preparation Complete: 100% Scoping Complete: 100% Prelim Design Complete: 100%

Total Authorized Funds: \$ 2,000

DECLASSIFIED

HW-41702

DEL

ER-2779 - Change House Facilities, 275-W Building (Continued)

The project scope was approved. The work in general consists of providing central and adequate change house and lunchroom facilities for Transportation personnel based in the 200-West Area.

The project has been classified as a minor non-process plant addition to be charged to capital accounts.

The project proposal is being routed for approval signatures within the General Electric Company.

ER-2780 - Improved Conveyor System for the RMA Fabrication Line

Total Authorized Funds: \$ 150 (Project Section)

Total Estimated Cost: \$ 135,000

Project proposal preparation, preliminary and detailed design, including field surveys, are the responsibility of the Design Section.

A preliminary estimate indicates an increase in funds may be required to complete the project.

ER-2782 - Gantry Crane Facilities, 241-A Tank Farm

Project Preparation Complete: 20% Scoping Complete: 100%

Total Authorized Funds: \$ 1,500

A request has been received from the Manufacturing Department to prepare a project proposal to obtain funds for providing rails to utilize an existing Gantry Crane at the 241-A 152 diversion box, an access road to the diversion box from the east-west road located south of the tank farm, modification of present water line risers, relocation of 440 volt electrical outlet and a shielded platform for the Gantry Crane. Work has started on preparation of the requested proposal.

C. 300 Area ProjectsCA-546 - Fuel Element Pilot Plant**DECLASSIFIED**

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100 %	100 %
Field Progress Complete:			
F.P.	53.6%	98.6%	96.2%
M.C.	45.7%	95 %	92 %
P.F.	.7%	90 %	90 %
Total		97 %	94.2%

Average Manpower:

F.P. 3
M.C. 25
P.F. 0

Approx. Accumulated Manpower: (man-days)

F.P. 300
M.C. 3,950
P.F. 170

Directive Completion Date: May 1, 1956

Total Authorized Funds: \$ 1,600,000 - GE \$780,000 - AEC \$820,000

Total Estimated Cost: \$ 1,600,000

All orders for material and equipment are placed and are being expedited. Promised delivery dates are being maintained on all but two of the remaining orders. Anticipated delivery dates of these items will not seriously affect the completion schedule.

Minor Construction has relocated a majority of equipment from the 3706 Building to the 306 Building. Removal of remaining items has been delayed due to the sheetmetal craft being absent from work. Installation of cap and can facilities and plating facilities in 306 Building is complete and ready for testing except for the portion of work belonging to the sheetmetal craft. Installation of the anodizing facility was started at the end of the month.

The fixed-price contractor, Frank A. Lohse, experienced some difficulty in installing ceiling framework for the additional offices. Service tie-ins are being performed by Minor Construction.

CA-555 - Graphite Hot Shop & Storage Facility - 3730 Building

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:			100%
Field Progress Complete:			
F.P.	70%	100%	100%
M.C.	30%	95%	97%
Total		97%	99%

Average Manpower:

M.C. 2

Approx. Accumulated Manpower: (man-days)

M.C. 297

Directive Completion Date: April 1, 1956

Total Authorized Funds: \$ 83,500 - GE \$36,000 - AEC \$47,500

Total Estimated Cost: \$ 83,500

DECLASSIFIED

HW-41702

DEL

CA-555 - Graphite Hot Shop & Storage Facility - 3730 Building (Continued)

Gas service piping was scheduled for completion and testing February 24, 1956. The current work stoppage caused by the sheetmetal workers' pickets will delay this completion for a period equal to the stoppage.

CA-590 - Fly Ash Collection Equipment - Building 384

Directive Completion Date: June 30, 1956
Total Authorized Funds: \$40,000 - GE \$6,000 - AEC \$34,000
Total Estimated Cost: \$40,000

Bids were opened February 15, 1956, and the Commission has them under study. At least one bidder has qualified his offer.

CA-601 - General Grounds Improvements - 300 Area

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Directive Completion Date:	December 1, 1956	(Detailed	<u>Actual</u>
Total Authorized Funds:	\$ 60,000 - GE \$5,000 - AEC \$55,000	design complete)	5%
Total Estimated Cost:	\$ 60,000		

AEC has not received a design schedule from the Architect-Engineer. Topographical information has been transmitted by the Commission to the A-E. Design is progressing slowly.

CG-614 - Hanford 4X Program - 300 Area

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		100%	100%
Field Progress Complete:			
P.F.	100%	83%	89%
Average Manpower:			
P.F. 9		Approx. Accumulated Manpower: (man-days)	P.F. 689

Directive Completion Date: July 1, 1956
Total Authorized Funds: \$ 340,000
Total Estimated Cost: \$ 340,000

Scoping, preliminary and detailed design are the responsibility of the Design Section.

The bids for the 3707-D Change House alterations were sent out February 17, 1956. The requisition for the 100 storage pallets has been issued.

Piping in the autoclave pit is essentially complete; miscellaneous mechanical exceptions still remain. Two welders have been accepted and exceptions on the other two are being investigated.

DECLASSIFIED

HW-41702

DEL

CA-615 - Mechanical Maintenance Shop Centralization - 100 Areas

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

	<u>Weighted</u>	<u>Actual</u>
Field Progress Complete:		
F.P.	65%	
M.C.	7%	
P.F.	28%	1 %
Total		0.3%

Average Manpower:

P.F. 2

Approx. Accumulated Manpower: (man-days)

P.F. 50

Directive Completion Date: February 28, 1957

Total Authorized Funds: \$ 92,000 - GE \$42,000 - AEC \$50,000

Total Estimated Cost: \$ 92,000

Work started February 14, 1956, moving and installation of two pieces of equipment from 1717-F to 1717-H Building.

A design order has been written to the Design Section for detail design. The estimate of cost to complete indicates that the allocated funds are sufficient to perform the approved work.

CG-618 - Replacement of Steam Line Support Poles

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
M.C.	100%	100%	31% *

Approx. Accumulated Manpower: (man-days)
M.C. 460

Directive Completion Date: January 15, 1956 **

Total Authorized Funds: \$ 95,000

Total Estimated Cost: \$ 110,000

* Based on revised proposal.

** The revised proposal, requesting total funds of \$ 110,000 and extension of time to August 1, 1956, is being routed for approval signatures.

CG-620 - Melt Plant Modifications - 314 Building

Project Preparation Complete: 100%

Directive Completion Date: January 15, 1956

Total Authorized Funds: \$ 24,000

Total Estimated Cost: \$ 143,000

The revised project proposal is being routed for approval signatures within the General Electric Company.

DECLASSIFIED

HW-41702

DEL

CG-630 - Alterations to Minor Construction Fabrication Shops

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:		90%	90%
Field Progress Complete:			
F.P.	15%	0%	0%
M.C.	85%	20%	65%
Total		17%	55%

Average Manpower:

M.C. 4

Approx. Accumulated Manpower: (man-days)

M.C. 470

Directive Completion Date: October 15, 1956

Total Authorized Funds: \$ 93,000

Total Estimated Cost: \$ 93,000

Minor Construction is considering a revision to the project to request an additional building 80' x 45' x 20' eave height for jumper fabrication if sufficient funds are available in the project. A cost to complete estimate is being prepared to determine the amount of funds available for this work. It is estimated that information for the lump sum bid package will be transmitted to the AEC by March 15, 1956.

CA-633 - Remodeling of Facilities - Kadlec Hospital

Directive Completion Date: March 25, 1957

Total Authorized Funds: \$ 90,000 - GE \$3,210 - AEC \$86,790

Total Estimated Cost: \$ 90,000

The G.E. work authorization was received February 16, 1956. G.E. will prepare minimum scope and review drawings. According to the revised proposal, scoping was scheduled for completion on March 25, 1956.

CA-639 - Painting Water Plant Structures - 100-DR

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	100%	100%

Directive Completion Date: August 31, 1956

Total Authorized Funds: \$ 75,000 - GE \$8,500 - AEC \$66,500

Total Estimated Cost: \$ 75,000

Detailed design was completed during this period. The bid package material has been transmitted to the Atomic Energy Commission.

DECLASSIFIED

HW-41702

DEL

CG-646 - Modifications to Pickling Machine - 313 Building

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds: \$ 12,500

Total Estimated Cost: \$ 55,000

Preliminary and detailed design are the responsibility of the Design Section.

This project was approved by Washington, AEC on February 14, 1956. Further action is awaiting issuance of the Directive.

CA-649 - FY 1956 Water Tank Replacements

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Directive Completion Date: February 28, 1957

Total Authorized Funds: \$ 58,500 - GE \$12,000 - AEC - \$46,500

Total Estimated Cost: \$ 58,500

The GE portion of design, principally piping changes, was scheduled to be completed March 20, 1956. Tank design is to be accomplished by the fixed-price contractor.

CA-650 - Replacement, Repair and/or Removal of Valve Houses - 100-B, D, & F

Scoping Complete: 100%

Directive Completion Date: December 31, 1956

Total Authorized Funds: \$ 65,000 - GE \$3,500 - AEC \$61,500

Total Estimated Cost: \$ 65,000

The minimum design criteria were transmitted to the Atomic Energy Commission on February 17, 1956. The detailed design is to be performed by an architect-engineer.

IR-191 - Building 321 - Fire Protection

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
P.F.	100%	75%	70%
Average Manpower:			
P.F. 2		Approx. Accumulated Manpower: (man-days)	P.F. 150
Directive Completion Date: March 31, 1956			
Total Authorized Funds: \$ 19,000			
Total Estimated Cost: \$ 19,000			

The sprinkler alarm valve was received on February 17, 1956, leaving control boxes, detectors, and switches yet to be delivered. The remaining work will proceed as the necessary materials are received.

DECLASSIFIED

HW-41702

IR-200 - Graphite Machining Facilities - 300 Area

Project Preparation Complete: 100% Scoping Complete: 100%

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	60%	55%

Directive Completion Date: August 1, 1956

Total Authorized Funds: \$ 18,700 - GE \$4,850 - AEC \$13,850

Total Estimated Cost: \$ 18,700

Bid request information has been scheduled for submittal to the Commission on March 7, 1956.

Job 0050 - Painting of Two High Tanks at 105-C

	<u>Weighted</u>	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:			
F.P.	100%	100%	35% *

Total Authorized Funds: \$ 9,000

Total Estimated Cost: \$ 9,000

* Under the provisions of Contract Clause 29, Suspension of Work, the contractor's work was suspended by the Commission until further notice because of adverse weather conditions.

Job 0062 - Addition to By Telephone Exchange (ER-3140)

Total Authorized Funds: \$ 4,150

Total Estimated Cost: \$ 4,150

The Atomic Energy Commission has completed preparation of a specification for inclusion in a bid package.

ER-3122 - Replacement of Deaerator - 384 Building

Total Authorized Funds: \$ 1,000

Preparation of this project proposal, now dormant, is expected to be reactivated within the next few weeks.

DECLASSIFIEDER-3125 - Roof Repairs - Central Stores

Project Preparation Complete: 95% Scoping Complete: 100%

Actual

Detailed Design Complete:

100%

Total Authorized Funds: \$ 1,400

Total Estimated Cost: \$ 26,000

The project proposal is being routed for approval signatures within the General Electric Company.

ER-3128 - Decontamination Facilities - 100-H, 200-W & 300 Areas

Total Authorized Funds: \$ 1,000

Total Estimated Cost: \$ 60,000

The project proposal is awaiting consideration by the AEC Project Review Board.

ER-3131 - Shielded Personnel Monitoring Station - 747 Building Addition

The project proposal is awaiting consideration by the AEC Project Review Board.

ER-3132 - Corrosion Testing Facilities - 314 Building

Project Preparation Complete: 100% Scoping Complete: 100% Prelim. Design Complete: 100%

Total Authorized Funds: \$ 1,900

A project proposal for consolidation and installation of corrosion testing equipment in 314 Building has been prepared. The total amount requested is \$140,000.

ER-3133 - Alteration of Laboratory Area Buildings

Project Preparation Complete: 95% Scoping Complete: 100%

Total Authorized Funds: \$ 2,000

The sponsor, the Separations Technology Section, has requested that the proposal be submitted in FY 1957. The 328 Building loading dock work will be deleted, since it is planned to do this work by construction work order.

DECLASSIFIED

HW-41702

DEL

ER-3134 - General Improvements - Central Stores & Transportation Areas

Project Preparation Complete: 100% Scoping Complete: 100%

Total Authorized Funds: \$ 1,500

Total Estimated Cost: \$ 17,000 (1)* - \$32,000 (2)*

* (1) IR-202, Lighting Improvements, is awaiting issue of AEC Directive.

* (2) Project proposal for parking lot and storage yard improvements is being routed for approval signatures within the General Electric Company.

ER-3135 - Office Addition to 141-M Building

Project Preparation Complete: 98% Scoping Complete: 100% Prelim Design Complete: 100%

Total Authorized Funds: \$ 1,400

Total Estimated Cost: \$ 15,000

The informal request being routed for General Electric approvals.

ER-3137 - Evacuation Warning System - 300 Area

Project Preparation Complete: 90%

Total Authorized Funds: \$ 500

Total Estimated Cost: \$ 20,500

The project proposal is being routed for approval signatures within the General Electric Company.

ER-3138 - Installation of Protective Canopy over Loading Dock - 313 Building

Manufacturing Department has requested that work on this project proposal be discontinued; the cost of the installation cannot be justified at this time. The engineering request was closed out February 12, 1956.

ER-3139 - Oil, Paint, and Solvent Storage Facility - 300 Area

Manufacturing Department is considering other locations for this facility. Fire Prevention Unit does not approve Building 3734A, the proposed site.

ER-3141 - Replacement of Obsolete Radio Communications Equipment

Total Authorized Funds: \$ 1,000

Total Estimated Cost: \$ 174,000

The project proposal is being routed for approval signatures within the General Electric Company.

SECRET

Fe-32

DECLASSIFIED

HW-41702

DEL

ER-3142 - Modifications & Additions to the Metallographic Cell - Radiometallurgy Building

Total Authorized Funds: \$ 150
Total Estimated Cost: \$ 135,000

The preliminary project proposal has been approved by HOO, AEC, and is now being routed for Washington approval.

ER-3143 - Improved Calibration Facility, 3745 Building

Project Preparation Complete: 50% Scoping Complete: 50%

Total Authorized Funds: \$ 2,000
Total Estimated Cost: \$ 22,500

The project proposal is being routed for approval: signatures within the General Electric Company.

ER-3144 - Feasibility Study of Flashing Light Signals at Major Plant Railroad Crossings

Total Authorized Funds: \$ 1,000 (Work Order A-21817)

A request was received on February 7, 1956, for a study to determine the number and method of powering flashing light signals at major plant railroad crossings. This report was completed and delivered to the Transportation Section on February 17, 1956.

DECLASSIFIED

HW-41192

DEL

D. Other 100 Area Projects

CG-558, Phase I - Reactor Plant Modifications for Increased Production

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	96%	97%
Field Progress Complete:	44%	48%

Total Authorized Funds - \$26,800,000

Detailed Design drawings are being revised as necessary to reflect field conditions discovered since the start of construction activity. During the month a realignment of the raw water line between 181-H and 182-H was made.

The strike against the J. A. Jones Company caused a work stoppage of all Minor Construction forces from February 20, 1956, to February 29, 1956. This strike also delayed the testing of the fourth pump in 191-B. Concrete was being delivered to all the contractors requiring it. The strike caused an estimated loss of two days in 100-B Area.

The work to be accomplished in 100-B Area, during the extended shutdown, has been analyzed and tentatively scheduled for a ten-week period. Modification work is to be completed at the end of 49 days, and approximately 20 acceptance tests are to be run between the fiftieth and sixtieth days.

The wood liner was removed from the 105-B cushion chamber in preparation for the installation of the 66-inch effluent line. Excavation under the monitoring room was completed up to the 105-B cushion chamber wall in preparation for tie-in to the cushion chamber on the next extended outage.

Temporary switchgear is being installed in the 181-D Building for pumps No. 14, 15, and 16. The detailed schedule for replacement of pumps and switchgear during shutdown is complete.

Minor Construction forces continued the installation of the cooling water system from the suction header in the 190-DR Building. Fabrication for the process piping tie-in is progressing.

In the 190-B Annex the fixed-price contractor completed the grouting on all of the pump foundations. Pump unit No. 2 was tested satisfactorily on February 17, 1956, after an initial "bump" on February 14, 1956, was shutdown because of a faulty connection on the power factor relay.

The 100-B and 100-D 48-inch Raw Water Lines were completed on February 7, and February 21, 1956, respectively.

The underwater inspection of the first 1400 feet of the 66-inch outfall pipe of the 100-DR Outfall System is complete. All of the flanged joints were found to be satisfactory. The bedding of the pipe is sufficient.

The decision was reached at a meeting between AEC and General Electric on February 24, 1956, to withdraw Zone Temperature Monitoring from Project CG-558, Phase I, and set it up as a separate project. This agreement was to lower

DECLASSIFIED

HW-41702

DEL

CG-558, Phase I - Reactor Plant Modifications for Increased Production (Continued)

authorized funds \$900,000, making a revised total authorized funds \$25,900,000 for Phase I, Project CG-558.

CG-558, Phase II - Reactor Plant Modifications for Increased Production - 100-F and H Areas

	<u>Scheduled</u>	<u>Actual</u>
Field Progress Complete:	.4%	6%
Total Authorized Funds	- \$11,200,000	

In the 190-F Annex the contractor completed the break-out of the concrete within the existing building for the East and West pipe tunnel connections. The concrete manhole bases, for the process sewer by-pass, have been placed, and the manholes are being formed.

The contractor installed all of the General Electric furnished filter media in the 183-F Building. He is continuing with the filter media replacement using his media. Filter media for four of the filter beds have been replaced.

The contractor completed the breaking of the concrete for the north tunnel connection in the existing 190-H Building. The bulkheading is being completed in preparation for breaking out of the concrete for the south tunnel connection.

CG-600 - 100-C Alterations

	<u>Scheduled</u>	<u>Actual</u>
Detailed Design Complete:	100%	92.3%
Field Progress Complete:	1%	1%

Further design progress is dependent upon receipt of vendor information.

III. REPORT OF VISITORS

A. To Hanford, February 1956

None.

B. To Other Installations, February 1956

J. W. Clinehens visited Consolidated Western Steel Corporation, San Francisco, California, from February 1 to 14 to approve shop drawings and to arrange for release of materials.

H. H. Hubble, D. E. Newby, and W. W. Walker attended a meeting of the Society for Non-destructive Testing at Seattle, Washington, on February 10. Mr. Hubble also attended the Society symposium on February 10 to 11.

W. L. Gallagher visited Struthers Wells Corporation, Warren, Pennsylvania, from February 17 to 24 to witness tests on calciners for the Metal Conversion Plant.

DECLASSIFIED

ADVANCE ENGINEERING SECTION
MONTHLY REPORT
FEBRUARY 1956

The Safanov low temperature production reactor concept is being given preliminary study. This is a hybrid, homogeneous-heterogeneous reactor which avoids some of the major problems of both homogeneous and heterogeneous types.

Extensive compilations of resonance cross-sections operative in irradiated uranium systems have been made, employing theoretical relationships to extrapolate experimental data.

An unclassified report has been prepared describing an improvement in the theory of calculation of critical masses of solutions.

F. W. Albaugh

Manager, Advance Engineering
ENGINEERING DEPARTMENT

FW Albaugh:pk

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

MONTHLY REPORT SUMMARY - FEBRUARY 1956PERSONNEL PRACTICES SECTION

The number of applicants interviewed in February was 1,039 as compared with 1,159 for January. In addition, 92 new applicants applied by mail. Open, nonexempt, nontechnical requisitions decreased from 99 at the beginning of the month to 92 at month end. Seventy-two employees were added to the roll and 77 removed during the month. The separation rate for fiscal month of February was .80% and for fiscal month of January .77%. These rates when converted to annual rates are 10.43% and 10.04% respectively. During February, 67 new requests for transfer to other type work were received by Employment and 27 transfers were effected. Attendance recognition awards were distributed to 161 employees in February, including 10 who qualified for six-year awards.

There were three employee deaths during the month of February. One hundred and sixty-five visits were made to employees confined to Kadlec Hospital, and 26 checks were delivered to employees confined at the hospital or at home. At month end participation in the Pension Plan was 98.8%, in the Insurance Plan 99.6% and the Employee Savings and Stock Bonus Plan 54.0%. At month end there were 650 nonveterans registered under Selective Service and 712 military reservists were on the roll. Since August 1, 1950, 432 employees have terminated to enter military service, of which 177 have returned, 58 have not claimed re-employment rights, leaving 197 still in military-leave status.

One hundred and three adopted suggestions were approved for awards in February resulting in cash awards totaling \$1,420 with a total net savings of \$7,775.04. Since the beginning of the 1955-56 season, 162 offers have been extended to BS/MS graduates for the Personnel Development Program. There have been 24 acceptances to date. Acceptances have been received from 34 experienced candidates. To date 517 PhD cases have been considered, 215 have been invited to visit and 103 have accepted invitations to visit.

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS SECTION

The Press Relations Unit issued 55 releases during the month, three of which were especially planned for national publicity purposes and were sent to the Schenectady Press Relations Section. Five manuscripts were approved for publication, and nine technical papers received all required approvals. Arrangements were made for eight speaking engagements. The Community Newsletter was written and distributed to community leaders in Pasco, Kennewick and Richland.

Writer for POPULAR SCIENCE requested pictures for use in a book he is writing on the peacetime applications of atomic energy. Eighteen pictures were furnished, some showing various aspects of biology lab operations, some explaining use of radiation instruments, some showing remote operation procedures, etc.

Public Relations, International GE, New York, requested additional information concerning the THIS WEEK article "Danger -- Atomic Laundry". We furnished copy of the comprehensive write-up on the laundry previously furnished for use by INS, and additional photos.

Four editions of the abridged, export version of INSIDE HANFORD were broadcast by KIMA, Yakima.

EMPLOYEE COMMUNICATIONS AND PUBLIC RELATIONS SECTION (Contin)

Two Management NEWS Bulletins were produced during the month.

A total of 379 photographic assignments were covered for the month of February, 1956, and 21,145 prints were produced.

UNION RELATIONS SECTION

The picketing directed to the J. A. Jones Company by construction sheetmetal workers posted on all highways entering the project was withdrawn on February 27. The settlement of the four-week old dispute was reached in Washington, D.C., by representatives of the contractor and the international union. The work stoppage resulted in a temporary layoff of 68 General Electric employees whose job functions were directly related to minor construction activities.

The settlement of a dispute with the Hanford Atomic Metal Trades Council concerning the establishment of a new classification entitled, "Gauge Worker" was accomplished during the month.

HEALTH AND SAFETY SECTION

Decisions on four hearing loss claims, by the Appeal Board of the Department of Labor, were as follows: Two were dismissed as untimely, one rejection of the Department of Labor was sustained and the fourth rejection was reversed and remanded to the Department of Labor for appropriate action -- decision as to amount of disability award.

There was one disabling injury in operations, none in community. There were 355 medical treatment cases and five other accidents.

The question of disposal of Kadlec Hospital will be considered at the polls on March 13. Votes will be asked to indicate preference for two entities - Catholic or Methodist groups, or neither. If the vote is neither, a later election would be necessary to determine preference as to the type of non-religious entity favored.

The average daily census took a surprising upward surge from 53.9 to 70.9 as compared with 76.3 a year ago. This should wipe out the budgetary deficit due to the very low load for previous months.

There was a 68% increase in communicable diseases. Whooping cough was most prevalent with 58 cases being reported.

SALARY AND WAGE ADMINISTRATION SECTION

Analyses of the data accumulated on the first-line supervisory differential study continued at month end. A report on the study is in preparation and should be available shortly.

A survey was initiated to accumulate wage structure information on employees working with 702-type equipment. Only those concerns employing special IBM equipment were contacted.

EDUCATION AND TRAINING SECTION

There were ten additions to the Technical Graduate program during the month and four additions to the Technician Training Program.

Clarification of the policy concerning release of men from military service earlier than previously stipulated times indicated that the various branches of the armed forces can follow this early release directive at their own option. At the present time it is apparent that all the branches of the armed forces have elected to maintain the standard two-year service for people entering through the selective service program.

COMMUNITY SECTION

The continual freezing and thawing with heavy run-off has caused additional damage to streets. Current estimates indicate that approximately 150,000 square yards of street surfaces will require resurfacing, patching, or sealing as a result of winter damage.

The underground water table in all well areas has dropped to a point that pumping from wells must be watched closely and pumping rates cut back to prevent pump damage. Severe weather and river water conditions have prevented recharging the water table.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION

We have been informally advised that the Seattle Regional Director of General Services Administration submitted a preliminary report to Public Buildings Service in Washington on February 10, 1956, requesting approval for a lease-purchase project to construct a new office building in the HAPO Administration Area. If approval is granted, it is understood that the Seattle GSA office, in cooperation with local AEC, will proceed with detailed report, justifying building size and deciding on specific location..

Security violations increased from 14 in January to 21 in February. Unaccounted for documents increased from 193 to 194 because of the reclassification of a document which had previously been declassified.

The engineering firm, R. W. Beck and Associates, was selected to make valuation appraisals of Plant and Community telephone properties. Preliminary negotiations leading up to a contract have been completed.

Employee and Public Relations

PERSONNEL PRACTICES

General

In keeping with efforts to identify personal type supplies with General Electric identification assurance has been given that the plastic brief cases, carried as a stores stock item, will, on future orders, bear the G.E. monogram as well as General Electric. They will, of course, continue to be identified as government property.

Employment

January, 1956 February, 1956

Applicants interviewed

1,159

1,039

279 of the applicants interviewed during February were individuals who applied for employment with the Company for the first time. In addition, 92 applications were received through the mail.

January, 1956 February, 1956

Open Requisitions

Exempt

--

1

Nonexempt

99

92

Of the 99 open, nonexempt, nontechnical requisitions at the beginning of the month, 43 were covered by interim commitments. Of the 92 open, nonexempt, nontechnical, requisitions at month end, 37 were covered by interim commitments. During February 74 new requisitions were received requesting the employment of 88 nonexempt, nontechnical employees.

January, 1956 February, 1956

Employees added to the rolls

76

72

Employees removed from the rolls

80

77

NET LOSS OR GAIN - 4

- 5

Fiscal Month January, 1956		Fiscal Month February, 1956	
Male	Female	Male	Female

Separation Rate:

.41% 2.37% .53% 2.01%

Fiscal Month January, 1956		Fiscal Month February, 1956	
Male	Female	Male	Female

Over-all Separation Rate

.77%

.80%

During February, 8 employees left voluntarily to accept other employment, 4 left for business for self, and 1 left to enter military service.

Employee and Public Relations

PERSONNEL PRACTICES

Transfer Data

Accumulative total of requests for transfer received since 1-1-56	136
Number of requests for transfer received during February	67
Number interviewed in February, including promotional transfers	76
Transfers effected in February, including promotional transfers	27
Transfers effected since 1-1-56, including promotional transfers	110
Transfers effected in February for employees being laid off	4
Number of stenographers transferred out of steno pool in February	7
Transfer requests active at month end	447

ADDITIONS TO THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
New Hires	6	42	--	48
Re-engaged	-	1	--	1
Reactivates	-	21	--	21
Transfers	<u>2</u>	<u>--</u>	<u>--</u>	<u>2</u>
Total Additions	8	64	--	72

TERMINATIONS FROM THE ROLLS

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Community Firemen</u>	<u>Total</u>
Actual Terminations	4	33	--	37
Removals from rolls (de-activates)	3	34	--	37
Transfers	<u>2</u>	<u>1</u>	<u>--</u>	<u>3</u>
Total Terminations	9	68	--	77

GENERAL

	<u>1-1956</u>	<u>2-1956</u>
Photographs taken	189	537
Fingerprint impressions	98	110

PERSONNEL SECURITY QUESTIONNAIRES PROCESSED

	<u>1-1956</u>	<u>2-1956</u>
General Electric cases	66	81
Facility cases	<u>10</u>	<u>15</u>
Total	76	96

Employee and Public Relations

PERSONNEL PRACTICES

Ten excess employees were transferred from the Separations Section during the month bringing the total since the first of the year to 77.

The Employment Representative-Men spoke before two groups of senior boys, in connection with the Technician Training Program, on the 14th of February in Pasco and the 16th of February in Kennewick. In both cases, the Employment Representative was accompanied by a Technician Trainee who graduated from one of the schools visited. In addition, the following schools were contacted by telephone: North Central High School, Spokane; Lewis & Clark High School, Spokane; Central Valley High School, Spokane; West Valley High School, Spokane; and the Benson Polytechnic High School, Portland, Oregon.

The G. E. Supervisory Selection Program was used for the first time for 18 employees of the Security & Patrol Sub-Section, Fire Protection Unit. Eight employees were also tested in the Community Operations Sub-Section, Electrical Unit.

Personnel Records and Investigations

1-1956

2-1956

INVESTIGATION STATISTICS

Cases received during the month	115	208
Cases closed	350	223
Cases found satisfactory for employment	134	206
Cases found unsatisfactory for employment	39	25
Cases closed before investigation completed	24	8
Special investigation conducted	2	5

PERFECT ATTENDANCE RECOGNITION AWARDS

Total one-year awards to date since January 1, 1950	5558
One-year awards made in February	44
Total two-year awards to date since January 1, 1950	3234
Two-year awards made in February	35
Total three-year awards to date	1945
Three-year awards made in February	32
Total four-year awards to date	1044
Four-year awards made in February	26
Total five-year awards to date	363
Five-year awards made in February	14
Total six-year awards to date	28
Six-year awards made in February	10

Employee and Public Relations

PERSONNEL PRACTICES

SERVICE RECOGNITION

Total Service Recognition Pins presented to date	5615
Five-year Service Recognition Pins presented during February to Exempt personnel	15
Five-year Service Recognition Pins presented during February to Non-exempt personnel	61
Fifteen year Service Recognition Pins presented during February to Exempt personnel	1
Fifteen year Service Recognition Pins presented during February to Non-exempt personnel	1

During February, 15 people whose continuity of service was broken while in an inactive status were so informed by letter.

Employee Services

The following contacts were made with employees during the month:

Employee contacts made at Kadlec Hospital	165
Salary checks delivered to employees at Kadlec Hospital	24
Salary checks delivered to employees at home	2

At the end of the month, participation in the Benefit Plans was as follows as compared with last month's participation:

	<u>JANUARY</u>	<u>FEBRUARY</u>
Pension Plan	98.8%	98.8%
Insurance Plan	99.6%	99.6%
Savings and Stock Bonus	53.6%	54.0%
Good Neighbor Fund	70.0%	70.2%

One employee retired during the month of February, namely:

Lorenz Kreitel	W2056-4621	Normal Retirement
----------------	------------	-------------------

All matters pertinent to retirement have been discussed with this employee in order that he will be fully informed of his retirement benefits.

Three employees expired during the month of February, namely:

Pius H. Mattern	W19848-4703	2/7/56	Employee & Public Relations
John V. Mulligan	W9173-6411	2/13/56	Manufacturing
Thomas J. Harts	*(not on roll)	2/1/56	

*T. J. Harts expired while on total disability but had been removed from our payroll on November 8, 1949. Payment of the life insurance will not be included in our total figures.

Employee and Public Relations

Employee Services

Since September 1, 1946, 186 life insurance claims have been paid totaling \$1,293,636.18.

A total of 48 new employees attended Orientation Programs given by members of this group during the month of February. *100% have signed up to participate in the Pension Plan, 98% have signed up to participate in the Insurance Plan, and 98% have signed up to participate in the Good Neighbor Fund.

*One employee signed a waiver card for insurance since he is covered by Union Insurance for six months.

Sixteen letters were written in regard to matters concerning deceased employees.

Military Reserve and Selective Service

Total number of non-veteran employees subject to military service training through Selective Service System 650

Number Classified 1A	152
Number Classified 1AO	1
Number Classified 1D	56
Number Classified 2A	108
Number Classified 3A	237
Number Classified 4A	4
Number Classified 4F	89
Number Classified 2S	3
	<u>650</u>

Number of Technically Trained & Engineering Personnel for whom deferments are currently being requested 112

Number of Non-Technically Trained & Engineering Personnel for whom deferments are being requested 4
116

Accumulated Total of deferments requested 1632

Accumulated total of deferments granted 1299

Current number of deferment requests pending 28

Current number of deferment requests denied 2

Current number of deferment requests granted 8

During Month of February

Number of deferment requests pending at Local Board Level 20

Number of deferment requests pending at Appeal Board Level 7

Number of deferment requests pending at Presidential Appeal Level 1
Total 28

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Service

Number of deferment requests denied by Local Boards	2
Number of deferment requests denied by State Appeal Boards	0
Number of deferment requests denied by Presidential Appeal Board	0
Total	2
Number of deferments granted by Local Boards	8
Number of deferments granted by State Appeal Boards	0
Number of deferments granted by Presidential Appeal Board	0
Total	8
Number of Technically Trained & Engineering Personnel denied, or requesting no further appeal, now pending induction	0
Number of Technical Graduates with over two years of deferments	77
Number of Selective Service vulnerable Technical Graduates Enlisted	0
Number of Selective Service vulnerable Technical Graduates Drafted	0
Number of Technical Graduates called to active duty under R.O.T.C.	1
Reservists Data - Total Number of Reservists on Roll	
Number of Active Reservists	165
Number of Inactive Reservists	527
Number of employees in the National Guard	20
Total	712
Reservists and National Guard members subject to drills, tours of duty, Cruises, Summer Camp and/or Weekly or Monthly meetings	257
Military Service Leaves of Absence - August 1, 1950 thru Feb. 29, 1956	
Reservists	131
Selective Service System	293
Female Employees Enlisted	8
	432

Employee and Public Relations

PERSONNEL PRACTICES

Military Reserve and Selective Service

Total number returned to roll 177

Reservists 76

Sel. Serv. Sys. 101
177

Known number not claiming reemployment rights 58

Number of employees still on military leaves 197

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

<u>Suggestion Plan</u>	<u>January</u>	<u>February</u>	<u>Total Since 7-15-47</u>
Suggestions Received	297	255	19035
Acknowledgements to Suggesters	310	269	
Suggestions Pending Acknowledgement	37	23	
Suggestions Referred to Departments for Investigation	351	313	
Suggestions Pending Referral to Departments	41	34	
Investigations Completed and Suggestions Closed	236	285	
Suggestions Adopted - No Award	2	0	
Adopted Suggestions Approved by Board for Award	28	103	
Total Net Cash Savings	\$7,668.38	\$7,775.04	
Total Cash Awards	1,165.00	1,420.00	
Total Number Suggestions Outstanding to Departments	579	544	

Cumulative suggestion statistics for the first two months of 1956, compared with the same period for 1955, are:

	<u>1956</u>	<u>1955</u>	<u>Increase</u>
Received	552	519	6.3%
Adopted	133	153	-13.1%
% Adopted	24.1%	30.1%	-19.9%
Awards	\$2,585.00	\$3,360.00	-23.1%
Savings	\$15,443.00	\$24,576.00	-37.2%
Award/Savings	16.7%	13.6%	22.8%

Life Insurance

Fifty-four requests for code information were received from insurance companies and investigation agencies and furnished during the month of February, 1956. The code information is supplied in accordance with a prearranged plan whereby employees of this project may be insured on the same basis of those working elsewhere.

Insurance Statistics

Claims reported to Department of Labor

	<u>January, 1956</u>	
<u>Long Forms</u>		<u>Short Forms</u>
36		527
	<u>February, 1956</u>	
<u>Long Forms</u>		<u>Short Forms</u>
52		403

Total since September, 1946 - 31,553

Claims reported to Travelers

<u>January, 1956</u>	<u>February, 1956</u>
10	12*

Total since September, 1946 - 1,066

Of the claims reported to Travelers Insurance Company during the month of February ten were property damage and two were bodily injury claims.

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Workmen's Compensation

Operations

- a. Sadie A. Smith, 8001650 -- Date of Injury: 12-12-53; Employer: General Electric Company; Nature of Injury: Neuritis left radial nerve.

On February 15, 1956 the Department of Labor and Industries closed Mrs. Smith's industrial insurance claim with a permanent partial disability award of 20% of the amputation value of the left minor arm so near the shoulder that an artificial arm cannot be worn. A previous disability award had been issued on January 5, 1956 which, in addition to the arm award mentioned above, included another award for 5% of the amputation value of the left leg at the hip. Following our protest of the leg award, the later award for the arm disability only was issued and the leg award has been set aside. Mrs. Smith has 60 days from the date she received the order closing her claim to file an appeal to the Board of Industrial Insurance Appeals. If she fails to do so within the 60-day period, the award may be considered final.

- b. Hearing Loss Cases.

The Board of Industrial Insurance Appeals issued decisions on the four hearing loss cases which had been appealed by the claimants. The decisions and action to be taken by General Electric Company are as follows:

Charles F. Bowers' and John T. Karns' appeals were dismissed by the Board due to the fact that the Board lacked jurisdiction since the claimants had failed to file their appeal within the 60-day statutory period following closure by the Department of Labor and Industries. The appeal of A. E. Drake was dismissed by the Board for the reason that he failed to establish, by sufficient evidence, that his loss of hearing was due to noise exposure in connection with his employment. The case of Clifford T. Scofield was originally rejected by the Department of Labor and Industries and the Board of Industrial Insurance Appeals reversed the Departmental decision and recognized the claim as an occupational disease. The case was remanded to the Department to determine the extent of disability due to noise exposure while employed by General Electric Company. Our attorneys, Allen, DeGarmo and Leedy, have recommended an appeal. We have discussed the matter with our counsel and have accepted the recommendation. An appeal will be taken before March 9, 1956.

Construction

- a. William E. Taylor deceased, Beulah Taylor, claimant, 9007629 -- Date of Injury: Indefinite; Employer: V. S. Jenkins Company; Nature of Injury: Bronchial asthma, pneumonia and asbestosis.

Mr. Taylor filed a Report of Accident stating that over a period of several years he had experienced "a gradual decrease in lung power" as a result of his employment with the V. S. Jenkins Company as an asbestos mechanic. The claim was rejected by the Department of Labor and Industries on the basis that there was no proof of a specific injury and that his condition was not an occupational disease. Mr. Taylor filed an appeal to the Board of Industrial Insurance Appeals and a few months later died. His widow then applied

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT

WORKMEN'S COMPENSATION AND SUGGESTION PLAN

Workmen's Compensation (Continued)

for a Widow's Pension and her application was denied on the same basis that Mr. Taylor's claim had been denied during his lifetime. The widow then filed an appeal to the Board of Industrial Insurance Appeals. Following a conference before the Board, the claim was remanded to the Department for further investigation and the entrance of a further order. As the result of the additional investigation, the widow's application for a pension was allowed by the Department and an appeal was filed by General Electric Company. A conference on the matter was held in Vancouver on February 10, 1956. No agreement could be reached and the matter will be set for hearing before the Board. Some consideration is being given to employment of outside counsel in view of the amount involved and the complexity of the case.

Liability Insurance

- a. Milo Riste and Curtis Swearingen vs. General Electric Company, B-6835809 and B-6835841.

Following the Washington State Supreme Court's rejection of our Petition for a rehearing in the Riste and Swearingen cases, an Answer was made to the second amended complaint. By way of affirmative defense the Answer alleged that, if the plaintiffs sustained any injury, damage, or disability, their remedy would be under Workmen's Compensation. The plaintiffs moved to have the Workmen's Compensation defense stricken and the arguments were heard by Judge Horrigan on February 21, 1956. The Judge denied the plaintiffs' Motion to strike the defense. The cases will probably be heard during the spring term of Franklin County Superior Court.

Technical Personnel Placement

Personnel Development Program

Our most extensive recruiting effort was expended during the month of February with 12 recruiters visiting 26 schools during this period. A total of approximately 72 offers will be made as a result of this recruiting. During the month 60 offers were extended, 7 acceptances and 8 rejections were received and 9 candidates reported on the roll.

Fall recruiting for the Personnel Development Program may be summarized as follows:

<u>Field</u>	<u>Offers Extended</u>			<u>Acceptances</u>			<u>Open Offers</u>			<u>Rejections</u>			<u>On the roll</u>
	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total*</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	<u>BS</u>	<u>MS</u>	<u>Total</u>	
<u>Engineering:</u>													
Chemical	49	4	53	8	1	9	32	2	34	9	1	10	7
Electrical	17		17	2		2	13		13	2		2	
Mechanical	46	2	48	5		5	35	1	36	6	1	7	3
Metallurgical	7	1	8	2		2	4	1	5	1		1	2
<u>Science:</u>													
Chemistry	10	5	15	5	2	7	5	1	6		2	2	3
Physics	12	4	16	2	2	4	9		9	1	2	3	3
<u>Other:</u>	<u>12</u>	<u>2</u>	<u>14</u>	<u>2</u>	<u>1</u>	<u>3</u>	<u>8</u>	<u>1</u>	<u>9</u>	<u>2</u>	<u>—</u>	<u>2</u>	<u>2</u>
<u>*TOTALS</u>	153	18	171	26	6	32	106	6	112	21	6	27	20

*offers and acceptances totals include 9 carry-over offers from the 1954/55 season of which 8 were acceptances not on the roll as of 9/1/55.

Summer Program

On our Summer Junior program we have extended 9 offers and received 4 acceptances. Six graduate students have been made offers for summer employment and we have received 1 acceptance and 1 rejection to date. On our Summer Professor Program we have extended 6 offers and received 5 acceptances.

Experienced BS/MS Recruiting

Many of the 256 new cases considered during the month were results of newspaper advertisements for statisticians and public relations writers. Of the 147 replies to the advertisement for public relations writers, 15 cases are still under consideration, two offers have been made with two acceptances and one on the roll. Of the 55 replies to the advertisement for statisticians, there are 4 cases still under consideration, 1 visit invitation extended and all others have been signed off.

Of all new cases considered, 21 were invited to visit, 11 have visited. Twelve offers were extended, 7 accepted offers and 5 were placed on the roll.

Plans and reservations are made for field recruiting in Denver, Colorado on March 12, 13 and 14 for Manufacturing Engineers and Design Engineers. Arrangements were also made with the advertising firm of Deutsch and Shea for placing resume advertising in suitable professional newspapers and magazines. This resume advertising includes chemists, physicists, design engineers, chemical engineers, metallurgists, analog computer engineers and draftsmen.

The following table summarizes the experienced BS/MS recruiting to date:

<u>Field</u>	<u>INVITATIONS</u>				<u>OFFERS</u>				
	<u>Cases</u> <u>Consid.</u>	<u>Ext.</u>	<u>Visited</u>	<u>To</u> <u>Visit</u>	<u>Open</u> <u>Invitations</u>	<u>Ext.*</u>	<u>Acc.*</u>	<u>Open*</u>	<u>OTR</u>
<u>Engineering:</u>									
Chemical	35	18	14	1	1	10	8	1	5
Electrical	37	14	9		3	11	3	4	3
Mechanical	38	16	9	4	2	11	6	3	3
Industrial	6	3	3			4	4		2
Metallurgical	12	6	3	2	2	2	1		
Civil	14	2	2			2	2		2
Geological	7	2	2			3	3		2
<u>Science</u>									
Chemistry	35	6	5			13	11		8
Physics	34	8	3		3	3	2		2
Math-Statistics	88	9	3	4		3	2		2
<u>Other:</u>	<u>278</u>	<u>9</u>	<u>7</u>	<u>—</u>	<u>—</u>	<u>18</u>	<u>12</u>	<u>—</u>	<u>10</u>
TOTALS	584	93	60	9	9	80	54	8	39

*Offer total include 24 carry-overs from the 1954-55 season of which 20 were acceptances not on the roll as of 9/1/55, and 4 were open offers at that time.

PhD Recruiting

Plans for spring campus follow-ups by PhD coordinators have been completed. Most of these visits will be conducted during March and will be restricted to the major PhD schools in the country.

During the reporting period, 45 additional cases were considered, 36 invitations extended, 21 visitors handled, 2 offers extended and 1 acceptance received. One PhD reported on the roll. PhD recruiting for the 1955-56 season through February 29 may be summarized as follows:

	<u>Cases</u> <u>Consid.</u>	<u>Visit</u> <u>Inv.</u>	<u>Invitations</u> <u>Open</u>	<u>Acc.</u>	<u>Visited</u> <u>To Date</u>	<u>OFFERS</u>			<u>On the</u> <u>Roll</u>
						<u>Made</u>	<u>Open</u>	<u>Acc.</u>	
New PhD's	517	215	86	103	63	27	8	11	7
Experienced	<u>46</u>	<u>15</u>	<u>2</u>	<u>11</u>	<u>8</u>	<u>2</u>	<u>1</u>	—	—
Sub-totals	563	230	88	114	71	29		11	7
1954-55									
Carryovers	<u>44</u>	<u>41</u>	<u>5</u>	<u>33</u>	<u>20</u>	<u>13</u>	<u>5</u>	<u>7</u>	<u>0</u>
Feb.29/56									
Totals exclu- sive of Carry- overs	519	189	88	81	51	16	9	4	7

On February 16 the conducting of PhD interviews in the 300 Area library was discontinued at the request of AEC Security. The adverse effect upon candidates visiting after this date was obvious.

Terminations

During February there were ~~eight~~ losses of technical or major exempt employees. These include 1 who returned to school, 1 to go into business for himself, 1 for another job, 1 to enter military service, 1 for personal reasons, 1 transferred to AEC at HAPO and 2 transferred to San Jose.

Employee and Public Relations Department

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

Two programs conducted during the month of February involved the combined efforts of all the Units of the Section. These were the Ronald Reagan tour during the first two days of the month and the Section's Business Review for management held on the 22nd. Both projects were successfully staged. A final report has been compiled on the former and one is in preparation on the latter. The reports will be available for examination by interested personnel.

During the month, Press Relations issued 44 releases. The breakdown by category, distribution and content was as follows:

<u>SUBJECT</u>		<u>DISTRIBUTION</u>	
Organization Changes	1	Hanford Area	27
Employee Benefits and Pay	5	West Coast Area	14
Union Relations	1	National	3
Employment Services	7		
Safety, Fire	4	<u>CONTENT</u>	
Technology and Research	20	Information	2
Education and Library	1	Pictures	5
Good Will	3	Short	36
Richland-Hanford Protection	2	Long	1

Releases during the month, in addition to routine assignments, included announcement of the nation's first privately-financed atomic electric power to be generated in the San Francisco area; release on the meeting of 40 of the nation's top-ranking men in the field of science and medicine at Hanford; and a release on a temporary layoff of GE workers because of the J. A. Jones strike.

Approvals for five articles for publication were processed during the month, and nine papers to be delivered by Hanford speakers were cleared. Eight speaking dates were arranged for February and succeeding months. Three requests from outside organizations to supply speakers in the future are still open. These include invitations for Hanford employees to speak before the Walla Walla Kiwanis Club, the Oregon Association of Insurance Agents, and the Oakland Rotary Club.

Arrangements for the Bio-Medical directors meeting February 13-14 were made through the Section. These included coordination of all phases of transportation; meal arrangements; preparation of visual aids, name tags and placecards; photography; security clearances and physical arrangements for meeting rooms.

Two mailings were made to community leaders during the month. The Community Relations News Letter was sent to the complete list of over 400 in the Tri-City area and copies of the January issue of the General Electric Review were mailed to the Tri-City educational leaders.

Two telecasts of the Hanford Science Forum and four telecasts of This Week at Hanford as well as four broadcasts of the Forum and four editions of Inside Hanford further implemented the Section's efforts to mould favorable attitudes on the part of area residents toward the project. Currently, audio-visual presentations are being examined to determine whether future efforts will be concentrated in the

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

television medium or whether both radio and television will be used to carry the Hanford story to the community and the region.

Members of the panel and the moderation of the Science Forum will act as judges of the local Science Fair. Two other members of the Section are contributing their talents and efforts to the March Red Cross Drive, further evidence of the contributions Hanford employees are making to the community.

Nine publications were either in process or completed in employee communications during the month. Periodic publications such as the monthly health bulletin, Management NEWS Bulletin and Manufacturing Month were among these. Revisions were completed on the technical recruiting booklet, Horizons at Hanford, and copy completed for a Technician Training Program booklet. To further assist in technical recruiting efforts copies of the Fortune article, The Overhaul of General Electric, were ordered for distribution to selected prospective job candidates as well as to members of management.

Some time ago a request was made to the Section to produce two motion pictures to aid in the recruitment of technical personnel. Subsequent to receipt of the request for reimbursement for such films the AEC raised a question as to possible use of films presently in stock for which clearance had been requested. Screenings were arranged with members of the Commission and interested Section personnel to review film footage presently available as well as stock AEC films. It was agreed by all that none of these was adaptable for recruitment purposes. At this time the Commission is still considering the request for reimbursement. No production will be undertaken until a decision on reimbursement is reached.

Work is proceeding on the documentary film, Channel 4669, for engineering. Preliminary work or study has begun on four classified films for the Design Section and a work training film for the Transportation Section. The Hanford Reactor Expansion Program film already completed is being reviewed scene by scene and a report compiled containing specific recommendations for correction of processing defects.

To further the Section's efforts to improve two-way communication a report on the round table, staff, and information meetings conducted at Hanford during the fourth quarter calendar year 1955 was completed and distributed to department managers. The meeting totals, and comparisons with the figures for the third quarter of 1955, are as follows:

Round table meetings:	2714 (8% decrease)
Staff meetings:	1287 (20% increase)
Information Meetings:	1201 (27% increase)

A request was made to all department managers for monthly reports on the implementation of Mr. Cordiner's Employee Relations objectives. From these monthly reports will be compiled quarterly reports to the General Manager.

Script for a sound slidefilm is being prepared at the request of Dr. Fuqua to implement the mental health program, Understanding People.

During the month increasing emphasis was given to safety promotion.

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

The 1955 Hanford Safety Report was produced and distributed.

Articles, features and editorials concerning safety were highlighted in each issue of the GE NEWS during the month. Material included photographs on safety awards and achievements, reports on injuries and injury investigations, safety "photo quizzes," and an inquiring reporter feature.

The possibility of using a film to augment communication efforts in safety was examined during the month. A film produced by United Air Lines was reviewed by interested personnel. At the present time an outline proposal on a safety film for use at Hanford is being worked out with those responsible for the safety function.

To implement the economic objective the GE-produced film, This is Automation, was obtained for a two-week period and shown, through Plant Library, to a total of 351 employees at 18 showings.

Information pertaining to the "better living," provisions were featured in the GE NEWS and included stories concerning the BLS Index figures, and the Company's financial disposition for 1955, featuring the sum which was paid to employees in wages and benefits.

A new high in the cost liquidation of the Photography Unit was noted for this month. A total of \$12,039.00 was charged to the customer components. This is \$3,000.00 higher than our normal average of \$9,000.00. This increase is due to two factors.

1. The identification program involving the rephotographing of all employees who have not been photographed in the last five years.
2. An over-all increase of requests for photography for the month of February.

This unusual high in our liquidation program will not cause us to be over liquidated at the end of the year. Instead, this will offset approximately three months of unusually low liquidation in the spring and early summer months.

A total of 379 photographic assignments were covered for the month of February, 1956. 21,145 prints were produced of which 11,092 were identification; 10,053 were area and news. 1,482 negatives were exposed.

Further photography details are included in the attached statistical report.

Distribution of graphics assignments and a statistical summary are tabulated below:

<u>Distribution of Graphics February Assignments</u>	<u>Percent</u>
General Administrative (Including Operations Research)	3
Employee and Public Relations	37
Engineering	22
Manufacturing	9
Financial	13
Radiological Sciences	11
Atomic Energy Commission	5

EMPLOYEE COMMUNICATIONS & PUBLIC RELATIONS

	<u>January</u>	<u>February</u>	
Total assignments completed	61	50	
Total assignments backlog	55	41	
<u>Graphics Statistical Summary</u>	<u>Graphs or Charts</u>	<u>Illustrations</u>	<u>Other</u>
Report Material (Includes Technical Publications)	21	4	10
Technical or Scientific Illustrations	0	9	0
Mechanical Art (Flow charts, schematics, maps, etc. - not for publication)	34	0	52
Lecture Material (Includes plates for slides)	73	4	0
Posters	0	1	0
General (Posting of current data, assembly, revisions, etc.)	51	0	3
	<hr/>	<hr/>	<hr/>
	179	18	65

Among the assignments handled were a series of drawings to illustrate details of the 105-H moderator and other details of the graphite arrangement in the B, D and F reactors; perspective drawings of the Purex waste facilities; bar charts for the study of the ages of management and supervision; schematic drawings of the existing reactor water systems; construction of models of the Fuel Element Pilot Plant and KAPL-120 Project; and repair of existing models. These were in addition to the usual monthly load of statistical charts, preparation of plates for technical publication material, maps, and lettering assignments.

An unusually large number of rush jobs were handled in Graphics during the month. A total of 27 visual aids used in the recent production study were redrawn in a period between Thursday and Monday. Originally some of the more complex of these had taken from 40 to 80 hours to render. A rush assignment was received from the Engineering Department for eight visual aids to be used in the Reactor Safeguard Committee Meeting in Washington, D.C. Request for the work was issued on Friday for shipment on Monday. In most instances due dates on rush assignments are met, but not without the accumulation of many overtime hours.

PHOTOGRAPHY UNIT
MONTHLY REPORT
FEBRUARY, 1956

FINANCIAL 11 12 308 6 28 1 43

RADIOLOGICAL
SCIENCES

RADIOLOGICAL 7 25 20 9

RECORDS & STANDARDS 19 65 13 25 62

BIOPHYSICS 18 25 202 170 75 70

BIOLOGY 1 112 10 5

RADIOLOGICAL 3 14
ADMINISTRATION & COMMUNICATIONS

A.E.C. PROPERTY 2 12 2

A.E.C. SAFETY 3 24 20 24 24

TOTALS 379 11343 591 1242 344 1732 5844 40 0 1482 46 7 106 308 1100

TOTAL ASSIGNMENTS
TOTAL NEGATIVES
TOTAL PRINTS

DECEMBER 367
JANUARY 300
FEBRUARY 379

Employee and Public Relations

UNION RELATIONS

Pickets who had been installed on February 20 by construction sheetmetal workers covering all highways entering the project were withdrawn on February 27. The picketing, while directed to the J. A. Jones Company (minor construction), had also affected lump sum contractors performing construction work in the production areas. The settlement of the four-week old dispute was reached in Washington, D. C., by representatives of the contractor and the international union. The work stoppage resulted in a temporary layoff for 68 General Electric employees whose job functions were directly related to minor construction activities.

The settlement of a dispute with the Hanford Atomic Metal Trades Council concerning the establishment of a new classification entitled, "Gauge Worker" was accomplished during the month. This issue had caused a lawsuit to be filed by the Council when the Company refused a request for arbitration. It is expected that the suit will be withdrawn early in March.

Meetings with area supervision to discuss interpretation and application of the new union contracts were completed during the month. This program has been in progress for three months with something in excess of 80% of our exempt people participating in the discussions. This percentage would approximate 95% if only exempt personnel supervising bargaining unit employees were considered.

The Council has requested a one-year leave of absence for R. M. Lewis to act as business representative of Richland Local No. 839 of the Teamsters. March 5 is the requested effective date. The matter has been submitted to the Pension Board for their approval.

R. H. Morrill has been elected business representative for the Hanford Guards Union replacing J. H. Hughes.

Grievance Statistics:

A total of fifty-five (55) grievances were received and four (4) Step II grievance meetings were held during the month. A breakdown of the grievances received and processed follows:

	<u>ALL DEPARTMENTS</u>			<u>Total Unit</u>	<u>Total Nonunit</u>	<u>Total</u>
	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>			
Received this month	52	0	0	52	3	55
Received this year	95	2	0	97	6	103

Employee and Public Relations

UNION RELATIONS

	<u>ALL DEPARTMENTS (Cont'd.)</u>			<u>Total Unit</u>	<u>Total Nonunit</u>	<u>Total</u>
	<u>HAMTC</u>	<u>HGU</u>	<u>BSEIU</u>			
Step I						
Pending January 31	0	0	0	0	0	
Settled this month*	29	0	0	29	1	30
Settled this year	58	3	0	61	2	63
Pending February 29	0	0	0	0	0	
Step II						
Pending January 31	70	2	0	72	2	
Settled this month**	30	2	0	32	3	35
Settled this year	37	2	0	39	4	43
Pending February 29	65	0	0	65	1	
Arbitration						
Pending January 31	0	0	0	0	0	
Settled this month	0	0	0	0	0	
Settled this year	0	0	0	0	0	
Pending February 29	1	0	0	1	0	
Total settled this month	59	2	0	61	4	65
Total settled this year	95	5	0	100	6	106

BY DEPARTMENTS

	<u>Received</u>		<u>Settled Step I*</u>		<u>Settled Step II**</u>	
	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>	<u>This Mo.</u>	<u>This Year</u>
Manufacturing						
Reactor - Unit	25	42	12	25	10	13
Separations - Unit	20	34	10	23	16	19
- Nonunit	2	3	1	1	2	3
Metal Preparation - Unit	3	9	3	3	2	2
Transportation - Unit	1	3	0	1	1	2
Electrical Utilities - Unit	0	0	1	1	0	0
Employee & Public Relations						
Community - Unit	1	2	1	2	0	0
Aux. Ops. & Pl. Pro. - Unit	2	5	2	5	3	3
Radiological Sciences - Unit	0	2	0	1	0	0
Engineering - Nonunit	1	1	0	0	0	0
Financial - Nonunit	<u>0</u>	<u>2</u>	<u>0</u>	<u>1</u>	<u>1</u>	<u>1</u>
Total	55	103	30	63	35	43

*Grievances brought to Step II prior to December 1, 1955, but never processed by the Union are, for the purpose of this report, considered settled at Step I.

**Grievances which the Union formally indicated their intention to submit to arbitration but have taken no further action since December 1, 1955, are, for the purpose of this report, considered settled at Step II.

Employee and Public Relations

UNION RELATIONS

BY SUBJECTS

Unit	<u>Manufacturing</u>		<u>Emp. & Pub. Relations</u>		<u>Radiological Sciences</u>		<u>Engineering</u>		<u>Financial</u>	
	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>	<u>This</u>
	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>	<u>Mo.</u>	<u>Year</u>
Jurisdiction	25	37	1	2	0	0				
Health-Safety-San.	2	2	0	0	0	0				
Hours of Work	1	2	0	1	0	0				
Overtime Rates	11	27	1	2	0	1				
Sick Leave	3	6	0	0	0	0				
Vacations	0	1	0	0	0	0				
Seniority	2	3	0	1	0	1				
Continuity of Service	0	1	0	0	0	0				
Grievance Procedure	1	1	0	0	0	0				
Wage Rates	0	2	0	0	0	0				
Miscellaneous	4	6	1	1	0	0				
<u>Nonunit</u>										
Wage Rates	1	2	0	0	0	0	0	0	0	1
Miscellaneous	0	0	0	0	0	0	1	1	0	1
Sick Leave	1	1	0	0	0	0	0	0	0	0

Employee & Public Relations

SALARY & WAGE ADMINISTRATION

In addition to the normal flow of routine work in Salary & Wage Administration, the following work was conducted during February:

1. The revised HAPO Organization Directory was distributed to local G.E. and AEC offices and to appropriate off-site offices.
2. Approval to issue the revised Salary Administration Manual was received from G.E. officials and the concurrence of the AEC has been requested. Issuance of the Manual will begin as soon as possible after receipt of the Commission's approval.
3. A number of charts were prepared showing the relationship of HAPO non-supervisory technical salaries with those reported in the 1955 Los Alamos Salary Survey. These charts were distributed to a limited number of local management personnel.
4. An analytical report on the recent exempt employee performance appraisals was compiled and distributed.
5. Analyses of the data accumulated on the first-line supervisory differential study continued at month end. A report on the study is in preparation and should be available shortly.
6. A survey was initiated to accumulate wage structure information on employees working with 702-type equipment. Only those concerns employing special IBM and Remington Rand equipment were contacted.
7. In order to provide better service in the wage rate field, arrangements were made to establish two additional area Wage Rate offices, one in the 100 Areas and one in the 200 Areas.
8. Special studies conducted during the month included:
 - a) Comparison of spans of control in the organization in 1955 vs. 1953.
 - b) A comparison of the non-exempt to exempt ratios for HAPO and the Company over the last several years.
 - c) A study of HAPO losses of scientific and engineering personnel during 1955.
 - d) An analysis by college degree and salary level of HAPO technical exempt personnel.
9. Work continued on the secretarial and wage rate studies as time permitted.
10. Two representatives of the Research Laboratory spent two days with Section personnel exchanging salary administration information.
11. Section personnel spent some time in conference with a representative of Management Consultation Services discussing organization structuring.

February 27, 1956

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

MONTHLY REPORT FOR FEBRUARY 1956

PERSONNEL DEVELOPMENT PROGRAM FOR NUCLEAR ENERGY

I. Present Assignments

<u>Department</u>	<u>Last Month</u>	<u>This Month</u>
<u>Engineering</u>		
Pile Technology	16	13
Separations Technology	8	7
Design	1	2
Project	5	10
<u>Manufacturing</u>		
Metal Preparation	3	2
Separations	10	8
Reactor	4	8
Electric Utility	1	1
Production	0	1
<u>Radiological Sciences</u>		
Biophysics	1	0
<u>Financial</u>		
Procedures & Computing	1	2
<u>Employee & Public Relations</u>		
Education & Training	0	1*
Total	50	55

*Technical graduate reported on roll on 2/27/56 and thus had not been given an assignment.

II. Permanent Placements

There were four placements off the program as follows:

Engineering Administration	1
Pile Technology	2
Reactor	1
	<u>4</u>

EMPLOYEE AND PUBLIC RELATIONS DEPARTMENT
Education and Training Section

III. Additions

There were ten additions to the Program during the month of February as follows:

Mechanical Engineers	3
Metallurgical Engineers	2
Chemical Engineers	2
Chemists	1
Mathematician	1
Physicist	1

IV. Selective Service

One technically trained man was lost to military service during the report month.

An additional seven replies have been received from men in military service concerning our request for scientists and engineers who would be interested in and qualified for Hanford work. These replies yielded names and address of approximately 53 men.

Clarification of the policy concerning release of men from military service earlier than previously stipulated times indicated that the various branches of the armed forces can follow this early release directive at their own option. At the present time it is apparent that all the branches of the armed forces have elected to maintain the standard two-year service for people entering through the selective service program. We plan to keep in touch with this situation to realize any benefits that might result from a change in policy by the various branches of the armed forces which would release men to us earlier to fill existing openings.

V. Housing for Single Men

A survey is under way to determine what number of single men now being housed in the dormitories are desirous of living in one dorm which would be designated for technical graduates only. If the number is sufficient, a request will be entered with the Housing Section for re-establishing a dorm for this purpose. In previous years this type of arrangement proved to be popular with the graduates and was a definite factor in maintaining their morale.

TECHNICIAN TRAINING PROGRAM

Four new members were added to the Technician Training Program at the start of the second semester of studies. One member was terminated due to failure in the courses. The grades obtained by the remaining 24 members which started in September were very acceptable. Letters were written to the parents of the students who received "A's" in courses telling them of their academic accomplishments. Arrangements are being made to complete the first transfer of the initial members of this program to new work assignments during the early part of March.

Employee and Public Relations Department
EDUCATION AND TRAINING SECTION

The Following Personnel Development Courses were presented during the period between January 25 and February 25:

<u>COURSE</u>	<u>NUMBER OF TIMES PRESENTED</u>	<u>NUMBER IN ATTENDANCE</u>
Effective Human Relations	3	35
Cost Control	1	17
Job Relations Development	1	7
Labor Management Relations	1	28
Conference Leading	3	37
Principles and Methods of Supervision	1	17
Responsibilities of a Supervisor (McGregor)	2	21
Secretarial-Stenographic	2	25
Safety Consciousness	1	19

Possible application of "Creative Thinking," as presented in printed material received from the New York office, was discussed with representatives of the Manufacturing and Engineering departments.

R. M. Broughton served as coordinator for all phases of preparation for the General Manager's Report to Employees held January 24, 25, 30, 31, and February 2.

SCHOOL OF NUCLEAR ENGINEERING

Spring Semester

Twenty-nine courses are being offered this spring. Two of these had such a large enrollment that they are being given in two sections, making a total of thirty-one classes given. The fifteen graduate courses have a registration of 183 people and the sixteen college-level and vocational classes have 363 students, making a total of 546 registrations. Of this number, 183 have paid full fees.

In the fall of 1955, out of a total paid enrollment of 526, 432 students completed their courses, or 82 per cent. This compares with the Fall of 1954 when there were 277 registrations paid and 228 completions, also a completion rate of 82 per cent.

Professor B. T. McMinn, head of the Mechanical Engineering Department at the University of Washington, visited the School of Nuclear Engineering on February 2.

EMPLOYEE & PUBLIC RELATIONS DEPARTMENT
HEALTH & SAFETY SECTION
FEBRUARY 1956

General

Personnel Changes

Five additions and five deletions resulted in no change in total personnel.

Visits

L. R. Riggs attended the A.E.C. Fire Prevention meeting held in Oakland, California, February 4 - 11.

Dr. C. Dunham, Director of Biology and Medicine for A.E.C. and Dr. S. T. Cantril, member of the Advisory Committee on Biology and Medicine, were visitors.

Industrial Medicine

Dispensary visits changed little from 5547 in January to 5492 in February. Medical examinations increased from 705 to 1006.

Decisions on four hearing loss claims, by the Appeal Board of the Department of Labor were as follows: Two were dismissed as untimely, one rejection of the Department of Labor was sustained and the fourth rejection was reversed and remanded to the Department of Labor for appropriate action - decision as to amount of disability award.

Requests were again made to the A.E.C. that Industrial Medical activities be housed in the Medical Dental Building located adjacent to the hospital. The building has been nearly half empty for the last two years.

Absenteeism rate for January was as follows: Sickness 1.69% and all causes 2.27%.

Safety and Fire Prevention

With Mr. Johnson's assumption of chairmanship of the Central Safety Committee, there has been evidence of increased determination to improve the safety performance throughout the Works.

There was one disabling injury in operations, none in community. There were 355 medical treatment cases and five other accidents. The community had only ten medical treatment cases. Plans are under way to more effectively systematize Safety Standards.

A careful program is under way to see that safety responsibility is spelled out in each supervisor's job description and that each person's expected safety performance is discussed with him now in order that he be appraised at the end of the year and safety be weighed in terms of overall performance.

Kadlec Hospital

The question of disposal of Kadlec Hospital will be considered at the polls on March 13th. Votes will be asked to indicate preference of two entities - Catholic or Methodist groups, or neither. If the vote is neither, a later election would be necessary to determine preference as to the type of non-religious entity favored.

The average daily census took a surprising upward surge from 53.9 to 70.9 as compared with 76.3 a year ago. This should wipe out the budgetary deficit due to the very low load for previous months.

Mr. Bakko's resignation was announced. He will be succeeded by Mr. Quigley,

HEALTH & SAFETY SECTION

FEBRUARY 1956

General (Continued)

Kadlec Hospital (Continued)

presently assigned to Hospital Maintenance and General Personnel.

Public Health

There was a 68% increase in communicable diseases. Whooping cough was most prevalent with 58 cases being reported.

HEALTH & SAFETY SECTION

FEBRUARY 1956

Industrial Medical Services

Dispensary visits for February were 5492 as compared to 5547 for January. There were 419 new job connected cases reported and treated. General Electric employees sustained one disabling injury during the month. There were 30 nurses on the non-exempt roll providing dispensary services in ten different locations.

The total number of examinations for the month was 1006 as compared to 705 during January.

Visitors during the month of February were Dr. C. Dunham, Director of Biology and Medicine for the Atomic Energy Commission and Dr. S. T. Cantril, Director of the Tumor Clinic at Swedish Hospital, Seattle.

One information meeting for industrial physicians was held during the month.

A clinical psychologist, Dr. Conant of Portland, was interviewed for consideration in the program of the Better Understanding of People.

Decontamination of the worker's hand contaminated with plutonium in January continued during most of the month with the help of Radiological Sciences personnel. Levels were finally satisfactorily reduced and absorption through the skin was minimal. Another worker received plutonium contamination on the upper part of his body but this contamination was reduced to safe levels in about twelve hours.

A decision was reached by the Appeal Board on four claims for hearing loss due to noise exposure which resulted in two being dismissed as not timely, the rejection by the Department was sustained in another and in the fourth case the rejection by the Department of Labor and Industries was reversed and it was remanded to the Department for appropriate action.

The Health Activities Committee met on February the 16th. The Health Topic on "When is it Sick to be Sad?" was presented and material on this subject was prepared for distribution throughout the plant. The sickness absenteeism was 1.69% for the month of January.

Since over 50% of HAPO employees have been found to be fifteen or more pounds overweight, plans are being developed for an attempt to improve this situation.

A study of the advantages and disadvantages of further decentralization of Industrial Medical Services was made and presented to management during the month of February.

Net costs for the month of January decreased approximately \$2700 from the December level due mainly to lower salary costs and decreased maintenance expense. December costs had included one additional day of non-exempt salaries. After seven months of operation, net costs are approximately \$2450 (1%) less than budgeted. Gross costs are approximately \$6000 less than budgeted, however revenue has not reached the levels anticipated.

HEALTH & SAFETY SECTION

FEBRUARY 1956

Industrial Medical Services Costs-Operations

	Jan.	Dec.	Increase (Decrease)
Salaries	\$35,578	\$37,200	\$ (1,622)
Continuity of Service	3,133	3,348	(215)
Laundry	164	183	(19)
Utilities, Transportation, Maintenance	3,884	4,646	(762)
Supplies and Other	4,361	4,260	101
Total Gross Costs	47,120	49,637	(2,517)
Less: Revenue	759	751	(8)
Expense Credits	9,756	9,567	(189)
Net Cost of Operation	36,605	39,319	\$ (2,714)

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Industrial Medical Services (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
<u>Physical Examinations</u>			
<u>Operations</u>			
Pre-employment	59	67	126
Rehire	10	12	22
Annual	289	365	654
Interim	28	95	123
A.E.C.	32	27	59
Re-examination and recheck	115	115	230
Termination	70	72	142
Sub-total	603	753	1356
<u>Contractors</u>			
Annals	1	1	2
Pre-employment	2	66	68
Recheck	9	28	37
Termination and Transfer	50	73	123
Interim	40	85	125
Sub-total	102	253	355
Total Physical Examinations	705	1006	1711
<u>Laboratory Examinations-Clinical</u>			
<u>Operations</u>			
Government	135	129	264
Pre-employment, Termination, Transfer	785	747	1532
Annual	1619	2003	3622
Recheck (Area)	131	525	656
First Aid	34	22	56
Sub-total	2704	3426	6130
<u>Contractors</u>			
Pre-employment, Termination, Transfer	1217	1036	2253
Total Clinical Laboratory Examinations	3921	4462	8383
<u>X-Ray</u>			
<u>Operations</u>			
Government	11	15	26
Pre-employment, Termination, Transfer	82	91	173
Annual and interim	365	514	879
First Aid	45	35	80
Sub-total	503	655	1158
<u>Contractors</u>			
Pre-employment, Termination, Transfer	156	136	292
First Aid	6	4	10
Sub-total	162	140	302
Total X-Ray	665	795	1460
Electrocardiographs	105	129	234
Physical Therapy Cases Referred	81	67	148

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Industrial Medical Services (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
<u>First Aid Treatments</u>			
<u>Operations</u>			
New Occupational Cases	484	419	903
Occupational Case Retreatments	1732	1632	3364
Non-occupational Treatments	3189	3338	6527
Sub-total	5405	5389	10794
<u>Construction</u>			
New Occupational Cases	25	24	49
Occupational Case Retreatments	90	68	158
Non-occupational Treatments	27	11	38
Sub-total	142	103	245
Total First Aid Treatments	5547	5492	11039
<u>Disabling Injuries</u>			
General Electric	3	1	4
Contractors	0	0	0
Total	3	1	4

HEALTH & SAFETY SECTION

FEBRUARY 1956

Kadlec Hospital

The average daily adult census increased from 53.9 to 70.9 as compared with 76.3 a year ago. This represents an occupancy percentage of 65.0 broken down as follows: Mixed Service (Medical, Surgical, Pediatrics) 69.0; Obstetrical Service 48.6. A further breakdown of the Mixed Service shows an occupancy percentage of 63.2 on Medical, 76.9 on Surgical and 61.6 on Pediatrics.

The maximum and minimum daily census ranged as follows:

	<u>Minimum</u>	<u>Maximum</u>
Mixed Service	47	72
Obstetrical Service	7	16
Total Adult	54	83

The average daily newborn census increased from 6.5 to 9.9 as compared with 11.7 a year ago.

Nursing hours per patient per day:

Medical, Surgical, Pediatrics	2.83
Obstetrical	3.62
Newborn	3.56

Nursing hours during February were greatly reduced as a result of the very substantial increase in patient census (32% over January.)

The ratio of inpatient hospital employees to patients (excluding newborn) for the month of January was 2.24. When newborn infants are included, the ratio is 2.00.

The net expense for the operation of Kadlec Hospital for January was \$16,557 as compared with \$33,633 for December. Summary is as follows:

Kadlec Hospital net expense	\$16,557
-----------------------------	----------

This represents a decrease of \$17,076 from December due primarily to increased revenue from a higher patient census and lower costs resulting primarily from decreases in total salary expense and continuity of service. (32 days of non-exempt salaries had been included in December costs.) Revenue increased \$10,665, gross costs decreased \$6,652 and expense credits decreased \$241.

A luncheon meeting was held with the Governing Board and a committee of the medical staff to discuss the possibility of removing restrictions as to eligibility for admission of patients to Kadlec Hospital. This subject is under consideration at the present time.

HEALTH & SAFETY SECTION

FEBRUARY 1956

Kadlec Hospital (Continued)

Mr. O. E. Bakko announced his resignation effective March 30, 1956 to accept a hospital administrative position with the Alameda County Hospital System.

Following is a summary of employee relations meetings held in the Health and Safety Section during February.

Hospital	32	255
Industrial Medicine	3	14
Public Health	5	34
Safety & Fire Prevention	1	11
General	<u>1</u>	<u>6</u>
Total	42	320

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Hospital Unit (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
<u>Kadlec Hospital</u>			
Average Daily Adult Census	53.9	70.9	62.1
Medical	17.7	23.4	20.5
Surgical	20.5	24.6	22.5
Pediatrics	9.3	12.7	10.9
Mixed	47.5	60.7	53.9
Obstetrical	6.4	10.2	8.2
Average Daily Newborn Census	6.5	9.9	8.1
Maximum Daily Census:			
Mixed Services	65	72	72
Obstetrical	11	16	16
Total Adult Census	73	83	83
Minimum Daily Census:			
Mixed Services	26	47	26
Obstetrical Service	2	7	2
Total Adult Census	29	54	29
Admissions: Adult	366	421	787
Discharges: Adult	337	417	754
Medical	78	95	173
Surgical	150	182	332
Pediatrics	64	74	138
Mixed	292	351	643
Obstetrical	45	66	111
Newborn	42	62	104
Patient Days: Adult	1670	2055	3725
Medical	549	680	1229
Surgical	636	713	1349
Pediatrics	289	367	656
Mixed	1474	1760	3234
Obstetrical	196	295	491
Newborn	200	288	488
Average Length of Stay: Adults	5.0	3.5	4.9
Medical	7.0	7.2	7.1
Surgical	4.2	3.9	4.1
Pediatrics	4.5	5.0	4.8
Mixed	5.0	5.0	5.0
Obstetrical	4.4	4.5	4.4
Newborn	4.8	4.6	4.7
Occupancy Percentage: Adults	49.4	65.0	57.0
Medical	47.8	63.2	55.4
Surgical	64.1	76.9	70.3
Pediatrics	48.9	61.6	57.4
Mixed	54.0	69.0	61.3
Obstetrical	30.5	48.6	39.0
Newborn	25.0	38.1	31.2
(Occupancy Percentage based on 109 adult beds and 26 bassinets.)			

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Hospital Unit (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
Avg. Nursing Hours per Patient Day:			
Medical, Surgical, Pediatrics	3.56	2.83	
Obstetrics	8.18	3.62	
Newborn	5.58	3.56	
Avg. No. Employees per Patient (excluding newborn)	2.24		
Operations: Major	57	60	117
Minor	39	56	95
E.E.N.T.	61	69	130
Dental	2	1	3
Births: Live	47	62	109
Still	0	0	0
Deaths	2	5	7
Hospital Net Death Rate	0	.21%	.12%
Net Autopsy Rate	50.0	20.0	28.6
One Day Cases	77	97	174
Admission Sources:			
Richland	84.7	85.7	85.2
North Richland	.8	0	.4
Other	14.5	14.3	14.4
Admissions by Employment:			
General Electric	77.6	81.5	79.7
Government	3.0	5.2	4.2
Facility	8.5	5.5	6.9
Contractors	2.7	1.4	2.0
Schools	1.9	.2	1.0
Others	6.3	6.2	6.2
Hospital Outpatients:			
First Aid	433	395	828
Clinical Laboratory	129	165	294
Bacteriological Laboratory	72	88	160
X-Ray	116	105	221
Physical Therapy	204	299	503
Physical Therapy Treatments			
Outpatient Treatments	98	439	537
Inpatient Treatments	75	174	249
Total	173	613	786
Pharmacy			
No. of Prescriptions Filled	2369	2543	4912
No. of Store Orders Filled	494	533	1027

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Hospital Unit (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
<u>Kadlec Hospital (Continued)</u>			
<u>Clinical Laboratory Examinations</u>			
Outpatient Examinations	498	522	1020
Hospital	2994	3247	6241
Total	3492	3769	7261
<u>X-Ray Examinations</u>			
Outpatient Examinations	98	87	185
Hospital	188	247	435
Public Health	29	20	49
Total	315	354	669
<u>Electrocardiographs</u>			
Outpatient Examinations	0	0	0
Hospital	39	24	63
Total	39	24	63
<u>Bacteriological Laboratory</u>			
Treated Water Samples	209	170	379
Milk Samples (Inc. Cream & Ice Cream)	36	40	76
Other Bacteriological Tests	308	503	811
Total	553	713	1266
<u>Patient Meals</u>			
Regulars	2229	3018	5247
Children under 8	743	815	1558
Specials	754	989	1743
Softs	574	535	1109
Tonsil and Adenoid	103	111	214
Liquids	153	141	294
Surgical Liquids	56	81	137
Total	4612	5690	10302
<u>Cafeteria Meals</u>			
Noon	1411	1424	2835
Night	259	248	507
Total	1670	1672	3342

HEALTH & SAFETY SECTION

FEBRUARY 1956

Public Health Unit

A 68% increase in communicable diseases reported was noted during the month. Diseases with the highest incidence were whooping cough, 58 cases, chickenpox, 35, and German Measles, 14.

Field nursing visits were reduced slightly (8%), most of the reduction occurring in visits for school health and among infants and preschool children.

A crippled children's clinic was held with Dr. C. Don Platner, Walla Walla orthopedist, in attendance. A State Department of Health team was also on hand to assist in the evaluations. Twenty-six children were examined at the clinic and recommendations were made for their continued care.

Eleven youngsters were examined by Dr. L. F. Hulsman, Richland otologist, at a clinic held in connection with the State Conservation of Hearing Program.

A congratulatory announcement for new mothers was prepared. This will be given to mothers in the maternity ward. It announces the services available from this unit while congratulating the mother on the birth of the new baby.

The first issue of the "Public Health Newsletter" was prepared and distributed to Richland community leaders. This will provide a monthly report of activities of the unit in an effort to develop understanding and support for public health services.

A new television series titled "Dear Doctor" was introduced this month over KEPR-TV. This series, aimed at disseminating information about health and medical problems, is produced by the unit, in cooperation with the Medical Society and the Benton-Franklin Health District.

During February, 36 new families or individuals were admitted to social services for counseling. Service was completed in 14 situations while 68 families or individuals were carried over to March for care.

Of the 242 interviews held, 111 were concerned with parent-child problems, and 35 involved marital conflicts. One young woman was given counsel concerning unmarried parenthood. Individual adjustment was the focus of 78 interviews, 55 of these were with adults, 15 with adolescents, and 8 with children. The children were involved in problem behavior. The efforts in behalf of adolescent children were aimed at preventing juvenile delinquency. The adult interviews involved vocational adjustment and economic need.

Other interviews involved assistance in planning for substitute care of children, old age, physical illness and economic needs.

Since most of the foods being handled in food demonstrations or exhibitions are perishable, an effort is being made to bring these under supervision control. A permit from the health department will be required before food may be demonstrated or exhibited, in accordance with the Rules and Regulations of the State Health Department.

HEALTH & SAFETY SECTION

FEBRUARY 1956

Public Health Unit (Continued)

Routine inspection of food handling establishments was made. Results were satisfactory with one restaurant being upgraded to an "A".

Groceries and meat markets received sanitary inspections. Principle violation was found to be cleaning of walk-in refrigerators and cleaning of rest rooms. Operators were cautioned about these and improvements recommended. One new grocery and meat market was approved for operation during the month.

Bacteriological analysis of pasteurized milk samples continue to show satisfactory results.

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Public Health (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to Date</u>
<u>Education</u>			
Pamphlets distributed	9,990	10,009	19,999
News Releases	12	9	21
Staff Meetings	1	1	2
Classes	29	33	62
Attendance	233	981	1,214
Lectures & Talks	14	8	22
Attendance	1,756	139	1,895
Films Shown	11	5	16
Attendance	351	135	486
Community Conferences & Meetings	12	9	21
Radio Broadcasts	9	3	12
TV Broadcasts	5	5	10
<u>Immunizations</u>			
Diphtheria Booster	40	508	548
Smallpox	70	600	670
Tuberculin Test	53	70	123
Immune Globulin	4	25	29
<u>Social Service</u>			
Cases carried over	41	46	87
Cases admitted	14	36	50
Cases closed	9	14	23
Remaining case load	46	68	114
<u>Activities:</u>			
Home Visits	5	7	12
Office Interviews	174	235	409
Conferences	58	76	134
Meetings	53	53	106
<u>Sanitation</u>			
Inspections made	50	54	104
Conferences held	21	17	38

HEALTH & SAFETY SECTION

FEBRUARY 1956

<u>Public Health (Continued)</u>	<u>January</u>	<u>February</u>	<u>Year to date</u>
<u>Communicable Diseases</u>			
Chickenpox	23	35	58
German Measles	8	14	22
Impetigo	1	2	3
Measles	3	8	11
Mumps	22	10	32
Ringworm	1	1	2
Roseola	2	4	6
Scarlet Fever	6	7	13
Strep. Infection (Throat)	2	2	4
Thrush	1	0	1
Tuberculosis	1	1	2
Whooping Cough	15	58	73
Total	85	143	228
 Total No. Nursing Field Visits	 342	 316	 658
Total No. Nursing Office Visits	4	17	21

COMMUNITY SECTION

FEBRUARY 1956

ORGANIZATION AND PERSONNEL:

	BEGINNING OF MONTH		END OF MONTH	
	<u>EXEMPT</u>	<u>NONEXEMPT</u>	<u>EXEMPT</u>	<u>NONEXEMPT</u>
Community Administration	1	1	1	1
Maintenance & Renovations Unit	9	140	9	134
Police Unit	15	25	15	25
Commercial & Residential Property Unit	7	24	6	22
Fire Unit (Includes 33 Firemen)	50	0	50	0
Transfer Study	1	0	1	0
Community Operations Administration	1	1	1	1
Electrical Unit	5	16	5	16
Engineering Unit	6	4	5	4
Water & Sewerage Utilities Unit	6	22	6	22
Library Unit	4*	11**	4*	10**
Public Works & Recreation Unit	<u>6</u>	<u>33</u>	<u>6</u>	<u>33</u>
	111	277	109	268

	<u>Exempt</u>	<u>Nonexempt</u>
Additions to Payroll		2
Transfers In		2
Removals from Payroll		5
Transfers Out	2	10
Net decrease	<u>11</u>	

*Includes one half-time employee

**Includes two half-time employees

MAINTENANCE AND RENOVATION UNIT

February, 1956

	<u>Exempt</u>	<u>Nonexempt</u>
Employees - Beginning of month	9	140
New hires	0	1
Transfers out	0	4
Leave of absence (illness)	0	2
Deceased	0	1
Employees - End of month	9	134

INTERIOR PAINT REPORT - FY 1956

February, 1956

FOREMEN: R. A. CHAMBLISS; D. W. LUKINS; M. E. TAPPAN

TYPE UNIT	NO. UNITS SCHEDULED	COMPLETED THIS MONTH	COMPLETED TO DATE	BALANCE TO BE PAINTED
A	407	43	152	255
B	350	26	156	194
C	160	29	147	13
D	2	0	1	1
E	23	1	9	14
F	65	1	25	40
G	5	0	2	3
H	68	0	27	41
K	57	8	53	4
L	38	7	11	27
M	7	0	0	7
Q	28	1	4	24
R	24	2	6	18
S	5	0	0	5
T	0			
U	77	0	2	75
V	184	7	24	160
Y	17	2	16	1
Z	2	1	1	1
1BP	9	0	7	2
2BP	33	1	29	4
3BP	12	2	11	1
Tract	19	0	2	17
1BR Apt.	27	2	4	23
2BR Apt.	69	5	20	49
W-13 Apt.	5	1	3	2
TOTAL	1693	139	712	981

Units added: 6

Est. MH B. F.	30,124	Actual MH B. F.	30,950
Est. MH This Month	<u>7,536</u>	Actual MH This Month	<u>7,881</u>
Total Est. MH	37,660	Total Actual MH	38,841

170 manhours were expended on partial paint jobs in houses being renovated.

PLUMBING SHOP

February, 1956

FOREMAN: F. L. ELSENSOHN

Electric water heaters replaced	22
Laundry trays replaced	8
Miscellaneous plumbing work orders completed	21
Miscellaneous steam work orders completed	13
Plumbing for floor and sink linoleum	137
Plumbing for replacement of shower stalls	1
Radiators completely overhauled in dormitories and the hospital	14
Cleared major sewer stoppages caused by tree roots	91
Cleared major stoppages in main sewers for Public Works	3
Plumbing and steam repairs in hospital and Public Health buildings	74.0 hrs.
Worked on plumbing service orders (mainly frozen water pipes)	164.3 hrs.
Loaned Heavy Equipment Operator to Public Works	48.0 hrs.
Borrowed one plumber from Public Works	79.3 hrs.
Cleared snow from walks and steps at dormitories	8.0 hrs.

Made routine steam inspection once each week in Government owned commercial facilities, dormitories, and apartments.

Excavated with backhoe machine and handwork for the cleanout of roots in sewer lines, and to repair all leaking and broken underground piping, and backfilled.

SERVICE ORDER CREW

FOREMAN: L. F. CARPENTER

A. Service orders on hand at beginning of month	1531
B. Received during the month	2071
C. Completed during the month	2073
D. On hand at end of the month	1529

E. A total of 119 manhours were expended on work orders.

F. Backlog of service orders by craft:

Plumbing	846
Electrical	612
Carpentry	<u>71</u>
Total	1529

RENOVATION AND LABOR CREW AND MECHANICAL SHOP

February, 1956

FOREMAN: Z. H. MAYBERRY

Houses renovated	33
Minor carpenter repairs to renovated houses	27
Trash pickups	26
Minor repairs to dormitories	11
Houses sprayed for insect control	3
Floors cleaned and sealed in renovated houses	10
Renovated houses deodorized	2

Provided weekly service of delivering linens and janitorial supplies to occupied dormitories.

Provided weekly pickup and delivery of laundry from various General Electric Company units to Richland Laundry & Dry Cleaners.

A. Millwright Crew:

Furnace service orders	360
Routine furnace inspections	220
Stoker repairs (commercial facilities)	3

Routine work performed at Kadlec Hospital by 1 man.

B. Sheetmetal Crew:

Smoke pipes replaced	15
Shower stalls repaired	3
Gutters replaced	10
Installed ranch house bathroom flashings	60
Installed furnace duct dampers	9
Repaired cooler pad holders	10
Repaired furnace ducts	7
Miscellaneous small jobs at the hospital	6

Alteration on fire truck held up - awaiting arrival of hasps from Purchasing.

C. Service Crew:

Tree removal orders completed	40
Tree stumps removed for Electrical Distribution	21
Loads of topsoil delivered	15

Reseeding has been started at locations where trees have been removed.

LINOLEUM AND CARPENTER SHOP

February, 1956

FOREMAN: R. M. MARTIN

Replaced bath wall tile	4
Repaired bath wall tile	9
Replaced bath floor linoleum	41
Repaired bath floor linoleum	9
Replaced kitchen floor linoleum	48
Repaired kitchen floor linoleum	10
Replaced bedroom floor linoleum	3
Repaired bedroom floor linoleum	2
Replaced utility room linoleum	3
Replaced laundry room linoleum	1
Replaced living room linoleum	4
Repaired living room linoleum	2
Replaced dining room linoleum	1
Replaced hall linoleum	1
Replaced steps and landing linoleum	21
Replaced sink top linoleum	101
Repaired sink top linoleum	1
Replaced work bench linoleum	17
Replaced sinks	10
Repaired linoleum - Clinical Lab. at hospital	1
Repaired thresholds	1
Repaired exterior doors	8
Repaired siding	1
Repaired roofs	78
Replaced ranch window screens	28
Repaired walls	4
Replaced floor boards	7
Repaired basement steps	1
Made interior house repairs	185
Jack and shim	4
Touch ups	65
Chempoints	160

COMMUNITY SECTION
RICHLAND POLICE DEPARTMENT
MONTHLY REPORT
FEBRUARY 1956

ORGANIZATION

	EXEMPT	NON-EXEMPT
EMPLOYEES - BEGINNING OF MONTH	15	25
TRANSFERS IN	0	0
TRANSFERS OUT	0	0
NEW HIRES	0	0
TERMINATIONS	<u>0</u>	<u>0</u>
TOTAL - END OF MONTH	15	25

GENERAL

ON FEBRUARY 8, PATROLMAN E. L. HAWS SPOKE TO A GROUP OF EXPLORER SCOUTS AT THE L. D. S. CHURCH ON POLICE DEPARTMENT FUNCTIONS.

DETECTIVE L. M. LINKOUS MADE A NUMBER OF TALKS DURING THE MONTH, APPEARING BEFORE THE FOLLOWING GROUPS AND SPEAKING ON SUBJECTS AS INDICATED: FEBRUARY 12, RICHLAND LUTHERAN CHURCH, "RESPECT OF PROPERTY"; FEBRUARY 13, L. D. S. CHURCH, "CAUSES OF JUVENILE DELINQUENCY"; FEBRUARY 16, EXCHANGE CLUB, "CRIME PREVENTION"; FEBRUARY 13, CHIEF JOSEPH JUNIOR HIGH ASSEMBLY, "KNOW YOUR POLICE DEPARTMENT"; FEBRUARY 17, CARMICHAEL JUNIOR HIGH SCHOOL FOR 2 ASSEMBLIES, "KNOW YOUR POLICE DEPARTMENT".

TWO GROUPS OF CUB SCOUTS WERE ESCORTED ON TOURS OF POLICE HEADQUARTERS.

MEMBERS OF THE TRAFFIC CONTROL GROUP CONDUCTED 4 SAFETY MEETINGS DURING THE MONTH.

TRAFFIC

RICHLAND	1956		1955		1956	1955
	JAN.	FEB.	JAN.	FEB.	TOTAL TO DATE	TOTAL SAME PERIOD
REPORTABLE ACCIDENTS	41	49	34	17	90	51
PROPERTY DAMAGE ACCIDENTS	38	46	30	14	84	44
INJURY ACCIDENTS	3	3	4	3	6	7
TOTAL PERSONS INJURED	3	3	6	3	6	9
FATAL ACCIDENTS	0	0	0	0	0	0
ACCIDENTS-DAYLIGHT HOURS	29	35	17	12	64	29
DARKNESS "	12	14	17	5	26	22
ACCIDENTS-BUSINESS DISTRICT	10	13	5	3	23	8
RESIDENTIAL "	29	33	26	10	62	36
OTHER "	2	3	3	4	5	7
ACCIDENTS INVESTIGATED	26	30	21	10	56	31
CRIMINAL COMPLAINTS FILED	13	15	5	5	28	10
VIOLATIONS CONTRIBUTING TO ACCIDENTS:						
NEGLIGENT DRIVING	2	7	2	2	9	4
FAIL. TO YIELD RIGHT OF WAY	13	11	8	4	24	12
FOLLOWING TOO CLOSELY	4	8	3	1	12	4
DRUNK DRIVING	1	1	1	1	2	2
PEDESTRIAN VIOLATION	0	0	0	1	0	1
INATTENTION TO DRIVING	0	0	0	0	0	0
RECKLESS DRIVING	0	0	0	0	0	0
SPEEDING	0	0	1	0	0	1
UNSAFE SPEED	16	22	14	4	38	18
IMPROPER BACKING	3	0	3	2	0	5
IMPROPER PARKING	0	0	0	0	0	0
DISREGARDING STOP SIGN	0	0	0	0	0	0
HIT AND RUN	0	0	1	0	0	1
IMPROPER PASSING	1	1	0	0	2	0
IMPROPER TURN	1	1	1	1	2	2
FAILURE TO SIGNAL	0	0	0	0	0	0
DEFECTIVE EQUIPMENT	0	1	0	0	1	0
WRONG SIDE OF ROAD	0	0	0	1	0	1

RICHLAND	1956		AVE. PER ACCIDENT 1956		AVE. PER ACCIDENT 1955	
	JAN.	FEB.	JAN.	FEB.	JAN.	FEB.
ACCIDENT PROPERTY DAMAGE	\$8,514.14	\$9,996.00	\$207.60	\$204.00	\$216.49	\$346.36

TRAINING

ADVANCE TRAINING FOR RICHLAND POLICE MEMBERS AT THE SMALL ARMS RANGE FOR THE PERIOD IN FIELD INSTRUCTION WAS AS FOLLOWS:

RIOT GUN AND MACHINE GUN	$\frac{1}{2}$ HOUR
TOTAL NUMBER OF MEN REPORTING AT RANGE	4
TOTAL MEN FIRED OVER THE ARMY-L COURSE	4

THESE MEN FIRED FOR PRACTICE AND NO SCORES WERE TAKEN. (RIOT GUN & MACHINE GUN)

ACTIVITIES	DECEMBER	JANUARY	FEBRUARY
BANK ESCORTS AND DETAILS	1	4	0
BIKES IMPOUNDED	2	3	0
BICYCLES REGISTERED	25	28	9
CHILDREN LOST OR FOUND	4	17	7
COMPLAINTS INVESTIGATED	96	98	81
DEATHS REPORTED	1	0	0
DOG, CAT, LOOSE STOCK COMPLAINTS	3	4	8
DOGS, OTHER ANIMALS RPTD LOST OR FOUND	29	21	10
DOORS, WINDOWS, RPTD OPEN IN FACILITIES	35	29	45
EMERGENCY MESSAGES DELIVERED	18	10	6
LAW ENFORCEMENT AGENCIES ASSISTED	11	7	7
LETTERS OF INQUIRY	130	99	108
MISCELLANEOUS ESCORTS AND DETAILS	2	8	3
PERSONS INJURED BY DOGS	0	0	0
PLANT DEPARTMENTS ASSISTED	69	36	44
PRISONERS PROCESSED THRU JAIL	6	8	6
PRIVATE INDIVIDUALS ASSISTED	32	25	19
PROPERTY LOST OR FOUND	21	8	14
RECORDS INQUIRIES	14	25	22
REPORTS PROCESSED THRU RECORDS	249	221	238
STREET LIGHTS OUT RPTD TO ELECTRICAL	171	214	229
TRAFFIC SAFETY MEETINGS(FEB.ATTEN. 177)	6	14	6
TOTALS	940	899	885

MONTHLY REPORT
 RICHLAND POLICE DEPARTMENT
 FEBRUARY 1956

OFFENSES	KNOWN	UNFOUNDED	CLEARED OTHER*	CLEARED	ARREST
PART I					
1. Criminal Homicide					
a. Murder & Non. Neg. Mans.					
b. Mans. by Negligence					
2. Rape					
3. Robbery	1	-	1	-	-
4. Aggravated Assault	7	1	3	2	**
5. Burg-Break. & Entry	1	-	-	-	-
6. Larceny Over \$50.00	23	1	1	12	**
Under \$50.00	2	1	-	1	1
7. Auto Theft	34	3	5	15	15
TOTAL PART I CASES					
PART II					
8. Other Assaults	1	-	-	1	1
9. Forgery & Counterfeit	1	-	-	1	1
10. Embezzlement & Fraud	4	-	-	2	2
11. Stolen Prop:Buy:Receive	-	-	-	-	-
12. Weapons:Carry:Possessing	-	-	-	-	-
13. Prostitution	-	-	-	-	-
14. Sex Offenses	-	-	-	-	-
15. Offenses Ag. Fam. & Child	-	-	-	-	-
16. Narcotics	-	-	-	-	-
17. Liquor Laws	-	-	-	-	-
18. Drunkenness	1	-	1	-	-
19. Disorderly Conduct	1	-	-	1	1
20. Vagrancy	1	-	-	1	1
21. Gambling	-	-	-	-	-
22. Drunk Driving	2	-	-	2	2
23. Viol. Road & Driving Laws:					
Failure to Stop & Identify	1	-	1	-	-
Speeding	38	-	16	22	22
Stop Sign	30	-	6	24	24
Negligent Driving	11	-	-	11	11
Right of Way	8	-	-	8	8
Reckless Driving	5	-	-	4	4

<u>OFFENSES</u>	<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
Defective Equipment	11	-	7	4
Illegal Passing	2	-	-	2
Parking	17	-	7	10
24. All Other Traffic Violations	50	-	24	26
25. All Other Offenses:				
Public Nuisance	1	-	1	-
Juvenile Delinquency	2	-	1	1
Malicious Mischief	4	-	2	1
Vandalism	6	-	-	-
Illegal Shooting	2	-	2	-
Prowlors	2	-	1	-
Pickup For Outside Agency	1	-	-	1
Obscene Telephone Calls	4	-	-	-
Damage to Property	1	-	1	-
27. Suspicion	1	-	-	-
TOTAL PART II CASES	208	-	70	122
PART III				
28. Missing Persons	2	-	2	-
Lost Persons	6	-	6	-
Lost Animals	6	-	2	-
Lost Property	26	-	22	-
29. Found Persons	-	-	-	-
Found Property	3	-	1	-
Found Animals	2	-	-	-
TOTAL PART III CASES	45	-	32	-

<u>OFFENSES</u>		<u>KNOWN</u>	<u>UNFOUNDED</u>	<u>CLEARED OTHER*</u>	<u>CLEARED ARREST</u>
PART IV					
30.	Fat.M.V. Traff. Accid.	-	-	-	-
31.	Pers. Inj. M.V. Traff. Accid.	3	-	-	-
32.	Prop. Dam. M.V. Accid.	46	-	-	-
33.	Other Traffic Accidents	-	-	-	-
34.	Public Accidents)				
35.	Home Accidents)				
36.	Occupational Accidents)				
37.	Firearms Accidents	-	-	-	-
38.	Dog Bites	-	-	-	-
39.	Suicides	-	-	-	-
40.	Suicide Attempts	-	-	-	-
41.	Sud. Death & Bod. Found	-	-	-	-
42.	Sick Cared For	-	-	-	-
43.	Mental Cases	-	-	-	-
TOTAL PART IV CASES		42	-	-	-

COMPOSITE TOTALS

PART I, II, III, IV CASES

Cases listed under "Cleared Other" are those cleared by various means other than arrest, such as: order from the prosecutor, juvenile probation officer or other situations in which a mutual agreement is obtained. They are definitely "cleared" cases and differ from the arrest column only in that there was no arrest. ** Two burglaries cleared arrest for previous year, and 2 petit larcenies cleared arrest for previous year.

336	3	107	137
-----	---	-----	-----

Property reported stolen	Richland	\$1,768.14
Property recovered	Richland	\$1,579.14

MONTHLY REPORT		RICHLAND POLICE DEPARTMENT				JUVENILES INVOLVED						
						FEBRUARY 1956						
OFFENSES	NO. CASES	JUVENILES	SEX	11	12	13	14	15	16	17		
Mischief	3	5	M	1	3	1	-	-	-	-		
Larceny	8	8	M	-	-	1	1	-	6	-		
Burglary	2	5	M	-	-	-	1	1	3	-		
Disorderly Conduct	1	1	M	-	-	-	-	-	-	1		
Juvenile Delinquency	1	2	M	-	-	-	-	-	1	1		
Illegal Shooting	2	6	M	-	1	2	2	1	-	-		
Public Nuisance	1	1	M	-	-	-	-	-	-	1		
Prowlers	1	2	M	-	-	-	-	1	1	-		
TOTALS	19	30		1	4	4	4	3	11	3		

RICHLAND POLICE DEPARTMENT
RICHLAND JUSTICE COURT CASES
FEBRUARY, 1956

VIOLATIONS	NO. OF CASES		NO. OF CONV.		NO. OF FORF.		CASES CONT.		CASES DISM.		SENT. JAIL		LIC. REV.		BAIL FORF.		FINES		FINES SUSP.	
	CASES	NO. OF	CASES	NO. OF	CASES	NO. OF	CASES	CONT.	CASES	DISM.	SENT.	JAIL	SUSP.	REV.	MONTH	FORF.	FINES	FINES	SUSP.	
NO DRIVER'S LICENSE	16	10	4	1	1	1										\$30.00	\$88.50	\$17.50	(3)	
NO CERTIFICATE OF REG.	2	1	1													5.00	2.50			
DEFECTIVE EQUIPMENT	3	3															55.00	27.50	(2)	
NEGLIGENT DRIVING	14	10					2	2	2								470.00	155.00	(8)	
DRUNK DRIVING	5	3							2					2			352.50	150.00	(1)	
RECKLESS DRIVING	5	3					2							2			207.50	10.00	(1)	
SPEEDING	24	13	8				2									67.50	223.00	74.00	(6)	
STOP SIGN	24	18	6											1		40.00	213.00	86.00	(10)	
FAILURE TO YIELD RGT OF WY	9	8					1										285.00	85.00	(3)	
FOLLOWING TOO CLOSE	1		1													15.00				
IMPROPER DISPLAY OF VEH LIC	8	5	3													32.50	32.50			
ILLEGAL PARKING	13	3	10											2		35.00	11.50	2.50	(1)	
ILLEGAL USE OF TRAFFIC LANE	1	1															12.50	7.00	(1)	
FAILURE TO FLAG STALLED VEH	1						1							1						
IMPROPER PASSING	2		1				1									10.00				
INVALID VEH LIC	10	9	1													15.00	95.00	12.50	(3)	
FAILURE TO STOP & IDENTIFY	1	1															52.50			
LEWDNESS	1	1											1							
PETIT LARCENY	1	1															27.50			
PUBLIC NUISANCE	3	2	1													15.00	52.50	30.00	(2)	
VAGRANCY	1	1	1													15.00				
THIRD DEGREE ASSAULT	1	1							1								17.50			
PERMITTING VICIOUS ANIMAL TO RUN AT LARGE	1																			
TOTALS	147	92	37	8	9	3	5	11								280.00	2198.50	657.00	(41)	

1 RECKLESS DRVG - FINED \$130.00, LIC SUSP 30 DAYS

1 RECKLESS DRVG - REDUCED TO NEG DRVG - FINED \$27.50, \$10 SUSP

1 RECKLESS DRVG - FINED \$50.00, LIC SUSP 30 DAYS

1 DRUNK DRVG - FINED \$102.50, 30 DAYS JAIL SUSP

1 DRUNK DRVG - FINED \$250.00, \$150 SUSP, 5 DAYS JAIL SUSP, LIC SUSP 30 DAYS

1 FTYROW - FINED REVOKED FROM PREVIOUS MONTH - \$25.00

1 LEWDNESS - SENTENCED 30 DAYS CNTY JAIL. PLACED ON PROBATION FOR SIX MONTHS.

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT
COMMUNITY SECTION
February, 1956

PERSONNEL - COMMERCIAL AND RESIDENTIAL PROPERTY UNIT:

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees - beginning of month	7	24
Transfers In	0	1
Transfers Out	1	3
New Hires	0	0
Terminations	0	0
Employees - end of month	<u>6</u>	<u>22</u>

PERSONNEL - COMMERCIAL AND NONCOMMERCIAL FACILITIES:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
January	1,599	89	1,688
February	<u>1,592</u>	<u>87</u>	<u>1,679</u>
Net Change	-7	-2	-9

SUMMARY OF ROUTINE ITEMS PROCESSED:

	<u>Commercial</u>	<u>Noncommercial</u>	<u>Total</u>
Work Orders	54	1	55
Back Charges	1	0	1
FY Work Orders	320	26	348
FY Back Charges	11	2	13

CONTRACTS AND NEGOTIATIONS:

A. Commercial

1. Lease

Robley L. Johnson - to provide for the maintenance and operation of a photographic studio in the Government-owned building at 711 The Parkway.

2. Supplemental Agreement

E. J. Hanson - to provide for new rent, separate payment for utilities and services, and certain other changes in connection with renegotiation.

GENERAL:

A. Commercial

1. The HAPO Federal Credit Union subleased space in the Richland Investment Co. building.
2. Federal Finance Co. subleased space in the Richland Development Co. building.
3. Yakima Federal Savings and Loan Association subleased space in the Richland Investment Co. building.
4. Hurt's Apparel terminated their lease in a government-owned building in the Downtown Business District and reopened for business in the Uptown Investment Co. building.
5. A. P. Thorsness terminated his sublease agreement with Austin Wilhite for the operation of a Texaco Service Station and entered into a new sublease agreement with Udell Wagner.
6. The Green Hut Cafe terminated their sublease agreement and ceased operations in the Densow Drug Store building.
7. Robley L. Johnson terminated his lease on the government-owned building at 905 George Washington Way, and reopened for business at 711 The Parkway.
8. Richland Development Co. modified their sublease agreement with Clynch-Cobley Co.
9. E. H. Kidwell modified his sublease agreement with Utah Oil Co. who in turn modified their sublease agreement with J. K. Holmes.
10. F. E. Adell and Sam Volpentest renewed the sublease agreement for the continual operation of the Uptown Tavern.

B. Noncommercial

1. The plot of land at the intersection of Thayer Drive and Duportail Street, which had been leased to the Richland Heights Baptist Church was sold to the church on February 6, 1956.
2. A plot of land at the intersection of Thayer Drive and McCutcheon Road was sold to the Church of Jesus Christ of Latter Day Saints on February 20, 1956.
3. Two private boat moorage permits were issued.
4. One pasture permit was cancelled.

COMMERCIAL PROSPECTS:

Inquiries were received during the month concerning the establishment of the following types of enterprises in Richland:

Lumber Yard

Drive In Restaurant

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT - COMMUNITY SECTION

February, 1956

SUMMARY OF OCCUPANCY AND EXPANSION STATUS:

A. Commercial	<u>JANUARY</u>	<u>FEBRUARY</u>
1. Number of Government-Owned Buildings	41	41
a. Number of Businesses operated by Prime Lessees	36	35
(1) Number opened	0	1
(2) Number closed	0	2
b. Number of Businesses operated by Sublessees	22	22
(1) Number opened	1	0
(2) Number closed	0	0
Total Businesses in Government-Owned Buildings	58	57
2. Doctors and Dentists in Private Practice	31	31
3. Number of Privately-Owned Buildings	84	84
a. Number of Businesses operated by Prime Lessees	49	49
(1) Number opened	0	0
(2) Number closed	0	0
b. Number of Businesses operated by Sublessees	121	124
(1) Number opened	4	5
(2) Number closed	2	2
Total Businesses in Privately-Owned Buildings	170	173
4. Privately-Owned Buildings under Construction	7	7
5. Total Number of Businesses in Operation	228	230
a. Total openings	5	6
b. Total closings	2	4
B. Noncommercial		
1. Government-Owned Buildings		
a. Churches	1	1
b. Clubs and Organizations	5	5
c. Government Agencies	2	2
Total	8	8
2. Privately-Owned Buildings		
a. Completed and in Use	13	13
b. Under Construction	2	2
3. Church Plots and Buildings in Private Ownership	6	8
4. Pasture Land Permits	101	100
5. Private Boat Moorage Permits	60	62

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

PROGRESS REPORT

	Orders incomplete as of January 31, 1956	Orders issued 1-31 to 2-29	Total orders Incomplete as of February 29, 1956
Service orders	1679	2439	1822
Work orders	1416	462	1192
Service charges		233	

Principal work order loads

	Incomplete as of January 31, 1956	Incomplete as of February 29, 1956
Kitchen cabinet linoleum	173	86
Kitchen floor linoleum	67	65
Bath room tileboard	42	30
Shower stall	16	17
Laundry trays	65	69

113 alteration permits were issued as compared to 118 issued in January.

Install automatic washer	20	Install automatic dryer	20
Install TV antenna	31	Install electric heat	10
Convert to oil	2	Basement excavation	1
Install fence	8	Install outlets	2
Reverse range & refer	3	Install water softener	2
Remove laundry trays	2	Install gas range	1
Install air conditioner	2	Install tool shed	1
Install concrete walk	1	Install dishwasher	1
Install garbage disposal	2	Remove part of kitchen cabinet	2
Remove coal bin	1	Install exhaust fan	1

836 inspections were made, as compared to 1032 in January.

Alteration permits	163	Bathroom	4
Ceilings	5	Doors	2
Floors	8	Laundry trays	9
Linoleum	53	Lot lines	32
Paint	149	Porch	1
Range and refer recall	4	Steps and walks	4
Sink	13	Shower stalls	3
Toilet seat	1	Trees	1
Walls	8	Windows	2
Yard	7	Roof	1
Miscellaneous	10	Renovation rechecks	17
Dormitories	163	Cancellations	69
Shows (new tenants)	52	Renovations	55

COMMERCIAL AND RESIDENTIAL PROPERTY UNIT

TENANT RELATIONS

TENANT STORES

<u>Merchandise issued</u>	<u>Total amount</u>
Shades	738
Reflectors	13
Ice cube trays	38
Meat tenders	5
Drip trays	12
Hydrator glass	6
SC drip trays	6
Cooker pots and lids	3
Furniture recall	32
Furniture delivery	27

RECALL AND DELIVERY OF RANGES AND REFRIGERATORS -- MONTH OF FEBRUARY

	<u>DELIVERY</u>		<u>RECALLED</u>	
	<u>REFERS</u>	<u>RANGES</u>	<u>REFERS</u>	<u>RANGES</u>
A	2 TA	4 SC	2 TA	1 SC
B	4 TA	4 SC	3 TA	3 SC
E			1 GE	1 GE
H	1 TA		1 TA	
Y	1 TA			
2 BR.	5 TA	3 SC	1 TA	
3 BR.	3 TA	2 SC	3 TA	2 SC
Tract			1 TA	
Total	16	13	12	7

Excess: AB ranges--2 on February 16, 1956

IN WAREHOUSE:

GE 8' refers ----- 2
 GM 7' refers ----- 4
 TA 7' refers -----12
 GM 6' refers ----- 6
 SO 82 refers ----- 3
 AB ranges -----43
 GE ranges ----- 6
 Frigidaire ranges ----- 1

COMMERCIAL & RESIDENTIAL PROPERTY UNIT
RESIDENTIAL LEASES

FEBRUARY 1956

DORMITORY REPORT

	<u>Beds Available</u>	<u>Vacant Beds</u>	<u>Occupied Beds</u>
Men	399	66	333
Women	305*	61**	244*
Total	704*	127**	577*

*This includes 2 beds used for Dormitory Offices.

**This includes 8 beds vacant in Dormitory M 13.

Waiting list

	Single rooms	Double rooms
Men	0	0
Women	0	0

The following Dormitories are in stand-by condition;

W 11--38 beds	W 12--38 beds	W 14--50 beds	W 16--50 beds
M 6 --39 beds	M 7 --39 beds	M 8 --39 beds	

TOTAL BEDS 293

Dormitories released for temporary office use:

W 21--50 beds	W 17--50 beds
---------------	---------------

TOTAL BEDS 100

RESIDENTIAL LEASING

CANCELLATIONS

Voluntary terminations	14
Transfers	3
Move off Project	17
Turnovers	
Death	1
Move to Wherry House	1
Military Service	2
Not Eligible	3
Moves (within Richland)	23
Excessed	1
Total	65

ALLOCATIONS

New tenants	42
Moves (within Richland)	23
Turnover	1
Total	66
Houses on which leases were cancelled "Ready to rent"	29
Houses on which leases were cancelled sent to "Renovation"	32

Number persons on Master list 593

Number names on Move list 6506

RICHLAND HOUSING

HOUSING UTILIZATION AS OF MONTH ENDING FEBRUARY 29, 1956
HOUSES OCCUPIED BY FAMILY GROUPS

	Conven.	A&J	T	Pre Cut	Ranch	Pre Fab	Dorm Apt.	A&J Apt.	2BR Apt.	4th Hsg.	Tract	Total
G. E. Employees	2221	268	10	399	888	1123	7	55	59	209	26	5265
Comm. Fac.	96	17		26	46	51		4	3	8	2	253
AEC	63	26		16	33	28	3	3	4	9	2	187
Other Gov't.	11	2			3	2					1	19
Post Office	10				2	8					1	21
Schools	69			6	13	40			2	1		131
Comm. Activities	9			1	6	5						21
Med. Facilities	4	16			1	3				3		27
J. A. Jones	4	3			3							10
Minor Const.						1						1
Not Certified	3	1			3	4		1	1		2	15
Total	2490	333	10	448	998	1265	10	63	69	230	34	5950
Ready to Rent	3					2		1			1	7
In Renovation	7			2	2	9			1			21
Boarded Up											2	2
Total	2500	333	10	450	1000	1276	10	64	70	230	37	5980

	Begin Month	Moved In	Moved Out	End of Month	Difference
Conventional Type	2489	+21	-20	2490	+1
A&J Type	333	+0	-0	333	0
"T" Type	10	+0	-0	10	0
Precut Type	449	+2	-3	448	-1
Ranch Type	996	+6	-4	998	+2
Prefab Type	1265	+32	-32	1265	0
Dorm. Apts.	10	+0	-0	10	0
A&J Apts.	61	+4	-2	63	+2
2BR Apts.	68	+2	-1	69	+1
Fourth Housing	230	+0	-0	230	0
Tract	35	+0	-1	34	-1
Total	5946	+67	-63	5950	+4

COMMUNITY SECTION
RICHLAND FIRE DEPARTMENT
MONTHLY REPORT

December 1955

<u>ORGANIZATION & PERSONNEL</u>	<u>EXEMPT</u>	<u>NON- EXEMPT</u>
Employees - Beginning of Month	17	33
Transfers In	0	0
Transfers Out	0	0
Terminations	0	0
New Hires	0	0
End of Month	17	33

FIRE PROTECTION

Fire Loss (Estimated); Government	\$332.13
Personal	<u>145.00</u>
February Total	<u>\$477.13</u>
1956 Total	\$557.13

Response to Fire Alarms	35
Ambulance Responses	19
Inside Schools or Drills	28
Outside Drills	2
Safety Meetings	10
Security Meetings	5
Alarm Boxes Tested	202

While responding to an alarm on February 4, from the Central Fire Station, Engine 1 was unable to negotiate an icy corner at Fitch and Cullum, striking a rock terrace and damaging the front spring as well as steering mechanism. The truck was out of service approximately 10 days for repairs.

On February 11, ladder truck was dispatched to Uptown Theater Parking Lot to assist in flag raising ceremonies.

Artificial respiration class was conducted for Boy Scout Troop 226 (Richland "Y") at the Central Fire Station on February 29.

FIRE PREVENTION

A total of 133 buildings were inspected, resulting in 18 hazard reports being submitted. A total of 482 fire extinguishers were inspected and

FIRE PREVENTION - continued

serviced; 10 installed; 14 removed, and 3 recharged. One hundred and eight fire hose standpipes and 22 sprinkler systems were also inspected.

Investigated a minor fire that occurred on the Columbia High School Stage, the result of improper use of flash powder. Also, investigated a residential fire at 704 Wright, caused by cleaning an out-board motor in the kitchen sink with gasoline.

Attended a meeting with 700 Area Landlord Staff to revise evacuation procedures of all buildings. Later attended a meeting of 700 Area Fire Wardens and explained duties under revised evacuation procedures.

Following study of plans for addition to Central United Protestant Church building, recommended extension of basement sprinkler protection to new section.

Assisted AEC Engineers with final acceptance test of new Chief Joseph School fire alarm system. Accompanied fire company personnel on tours of school to explain system's operation.

Requested propane distributor comply with fire codes on existing and future gas installations.

Conference held with school officials relative to flammable costumes used for school dramatic plays.

Addressed 25 Accounting Section employees on fire prevention practices.

Compiled 1955 fire prevention activities record for scrapbook being entered in Inter-Chamber National Fire Safety Contest.

COMMUNITY OPERATIONS SECTION
RICHLAND ELECTRICAL UNIT
MONTHLY REPORT
FEBRUARY 1956

<u>ORGANIZATION AND PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	5	16
Transfers In		
Transfers Out		
Terminations		
Total End of Month	5	16

SYSTEM MAINTENANCE AND OPERATION

Outside Lines:

Poles set	26
Poles transferred	11
Anchors installed	15
Guys installed	21
Street lights installed	0
Mast arms installed	0
Street lights relamped - 1100 Area	215
Street lights relamped - 700 Area	8
Flood lights relamped - 1100 Area	12
Flood lights relamped - 700 Area	0
Stack lights relamped - 700 Area	0
Traffic signals relamped	2
Primary line footage added	0
Primary line footage removed	0
Transformer KVA added	473
Transformer KVA removed	531
New services installed	0
Services removed	0
Scheduled outages	18
Unscheduled outages	1
Trees trimmed	178
Stand by and Escort	3

TRAFFIC SIGNALS

Operational failures	1
Installations	0
Removals	0
Routine check R. R. signal at Van Giesen	4
Total signals in operation - automatic	19
Total signals in operation - manual auxiliary	5
Total signals in operation - flasher	3

RICHLAND ELECTRICAL UNIT

UTILITIES - ELECTRICAL MAINTENANCE

Electrical motors checked and serviced - irrigation	2
Electrical motors checked and serviced - water	74
Electrical motors checked and serviced - sewage	102

FIRE DEPARTMENT TEST AND MAINTENANCE

Inside circuit and equipment checks	11
Outside circuit checks	13
Inside faults repaired	1
New circuits placed in operation	0
Outside faults repaired	3
New boxes placed in operation	0

SUB-STATIONS

Main feeder breaker checks - BB1S1	4
Main feeder breaker checks - BB1S2	4
Secondary and pad located stations - checked jumpers, cutouts, grounds and general condition.	26

METERING - OPERATION, MAINTENANCE, CONSUMPTION AND REVENUE

Voltage and load checks	17
Meters tested - customer's requests	2
New meters shop tested	0
Faulty meters replaced or repaired	6
Damaged meters and covers	3
Residential read-ins	116
Residential read-outs	97
Residential disconnects	7
Residential reconnects	8
Radio interference checks	4
Overloaded meters changed out	10
Routine meter tests	96

Consumption and Revenue for Month of January 1956

	<u>No. of Meters</u>	<u>KWH</u>	<u>Revenue</u>
Residential - Schedule 1	6,968	7,544,284	\$70,779.12
Commercial - Schedule 2	<u>414</u>	<u>3,741,619</u>	<u>29,694.16</u>
Total	7,382	11,285,903	\$100,473.28

COMMENTS:

STREET LIGHTING

Applied grounds and gave clearances as requested to Bonneville Power Administration crew on the street light circuits along Thayer Drive. Faulty mercury vapor street light ballast shorted out in the 1171 Parking Lot blowing a fuse and removing from service all street lights on that circuit. Replaced ballast and restored circuit to normal. Repaired broken street light wire in 1171 Parking Lot. Performed routine relamping as required.

TRAFFIC SIGNAL SYSTEM

Continued routine maintenance of bearings and component parts of all traffic controllers. Changed program of traffic signals at Stevens and By-Pass and Transportation bus depot at request of Police Dept. and Transportation Section. Installed transfer relay in traffic controller at Goethals and Swift in preparation for fire warning signal soon to be installed at the Central Fire Station. Performed other routine relamping and maintenance as required.

FIRE PROTECTION SYSTEM

Performed routine maintenance and tests. Repaired defective phone jack in fire alarm box No. 812.

SEWAGE TREATMENT AND DISPOSAL SYSTEM

Performed weekly routine maintenance and servicing of all electrical installations. Reconnected comminutor motor at sewage treatment plant to reverse rotation.

GENERAL COMMUNITY MAINTENANCE

Installed switch and wiring and connected to existing buzzer circuit at Library building. Repaired Unifan motor in carpenters shop at 722 Hangar.

SUB-STATION AND METER MAINTENANCE

Performed routine transformer and sub-station maintenance as required. Made 11 disconnects so as to allow customer to install electric heat. Overhauled 18 distribution transformers as part of our routine maintenance program.

OUTSIDE LINES

The Bonneville Power Administration started the setting of poles along Thayer Drive preparatory to moving their 115 KV transmission line. Faulty house wiring caused blown transformer fuse and a call-out at 1428 Mahan. Remedied situation by disconnecting service drop to house until damage could be repaired.

OUTSIDE LINES (Continued)

Increased capacity of transformer at 6 locations and installed 3 new transformers due to increased electric heating.

Provided escort to three cranes at request of Transportation.

Rifle bullets broke insulator and wire on line 34 west of Central Stores requiring an outage of 25 minutes to two customers to repair damage.

Relocated power line to lumber and coal yard so as to allow relocation of sewer line.

Replaced broken cross arm in rear of 1429 Goethals.

Repaired service drop at 365 Wright.

Prepared jobs #7 and #8 which complete the plans for rebuilding the area south of Lee between Thayer and Wright.

CALL-OUTS

Four non-exempt employees were called out during the month on three cases of trouble.

EVENTS INFLUENCING COSTS

Residential sales of electricity reached, for the first time, a total of \$100,000 for the month of February.

COMMUNITY OPERATIONS SUB-SECTION
ENGINEERING UNIT
MONTHLY REPORT
FEBRUARY 1956

<u>PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>	<u>Total</u>
Employees Beginning of Month	6	4	10
Transfers Out	1	1	2
Transfers In	0	1	1
Terminations	0	0	0
Total End of Month	5	4	9

BUILDING PERMITS ISSUED

9 Sign Permits

NEW MUNICIPAL CONSTRUCTION STARTED

NONE

NEW PRIVATE CONSTRUCTION STARTED

NONE

ENGINEERING JOBS COMPLETED

G-02171 - Automatic Bar Screens, Sewage Lift Station

A-5108 - Furnish Plat and Legal Description for 1125 Warehouse

C-11483 - Plat and Legal Description - "Trinity U. P. Church"

C-98020 - Plat and Legal Description, Vacant Lot So. of Morgan's Warehouse

C-98054 - Legal Description "Rose Garden"

PRIVATE CONSTRUCTION COMPLETED, OR ON WHICH FINAL INSPECTION MADE

NONE

STATUS OF ENGINEERING UNIT PROJECTS

- G-03629 - Replacement of Thin-Wall Steel Water Lines (FY 1955) - 98% complete. Minor exceptions awaiting favorable weather for completion.
- G-03641 - Harris Ave., Gaillard Place & Hains Avenue Extension - Design materially complete. Plans in hands of A.E.C.
- G-03652 - Water and Sewer Facilities, Wellsian Way - Design 70% complete.
- C-0572 - Study of Drainage Ditch from Swift Blvd. to Origin on Wellsian Way - 80% complete. Design delayed for higher priority work.
- C-0580 - Design & Installation Water, Sewer on Wellsian Way - Design 70% complete.
- C-0588 - Project Proposal for Budget Item on Thin-Wall Steel Water Line - 10% complete.
- C-9455 - Retirement of Irrigation Canal - 75% complete. Design delayed for higher priority work.
- C-9457 - Retirement of Separate Irrigation System - Drawings and specifications materially complete.
- C-11460 - Plat and Legal Description, "Christian Science Society" - 90% complete.
- C-11461 - Revise Legal Description of 11 Churches - 95% complete.
- C-11486 - Plat and Legal Description "Jewish Congregation" - 90% complete.
- C-11489 - Plat and Legal Description - "Bethel Church of Nazarene" - 65% complete.
- C-81578 - Basin Located West of No. Richland Recharge Basin - Bids opened. Contract not yet awarded.
- C-81767 - Disposal - Streets, Estimate of Cost - Work materially complete. Report forwarded to A.E.C.
- C-81944 - Preliminary Studies - Field Surveys - Domestic Water Meters - Scoping work progressing under Superintendent of Public Works.
- C-95450 - Replace Lot Line Corner Stakes - an open active file. Work being performed as requested.

BUILDINGS UNDER CONSTRUCTION

- Plans, Specs., Inspections, All Saints Episcopal Addition - 97% complete.
- First Baptist Church (Richmond & Raleigh Sts.) - 92% complete. No progress this month.
- Plans, Specs., Inspections, Christ of King (Catholic) - Final inspection to be made. Building occupied.

Plans, Specs., Inspections, L. G. Cook Building - 99% complete. Final inspection to be made. The building is now occupied.

Plans, Specs., Inspections, Johnny's Drive-In Farmers Market - 99% complete. Work has been stopped by owner during the winter months.

Plans, Specs., Inspections, Parker Hansen Building - 70% complete. Work progressing slowly. The completed portions of the building are occupied.

Plans, Specs., Inspections, Moore's Service Station - 50% complete. Work has been stopped for a number of months on decision of owner.

Plans, Specs., Inspections, Parcell's Bulk Station, Wellsian Way - 95% complete. Work progressing slowly.

Plans, Specs., Inspections, Trus's Oil Company (Old "Rose Garden" site) - 70% complete. Work progressing.

Plans, Specs., Inspections, "The Mixer" (George Sing) - Remodeling work materially complete.

COMMUNITY OPERATIONS SUB-SECTION
PUBLIC WORKS AND RECREATION UNIT
MONTHLY REPORT
FEBRUARY 1956

<u>ORGANIZATION AND PERSONNEL</u>	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	33
Transfers Out	0	1
Transfers In	0	1
New Employees	0	0
Terminations	0	0
Total End of Month	6	33

ROADS AND STREETS

Inclement weather conditions continued February 1 to February 17. Maintenance work was primarily on snow and ice control and required approximately 100 cubic yards of sand spread on streets. All work was performed during the normal work day with no overtime required.

The continual freezing and thawing, with heavy run-off, caused additional damage to the streets. Current estimate indicates that approximately 150,000 square yards of street surfaces will require resurfacing, patching, or sealing as a result of this winter damage.

A rainfall of 1.1 inches on February 20 resulted in flooding of several intersections in town as well as considerable ponding in low areas. Primary cause for this flooding was due to undersized storm drain lines and plugging due to sanding of streets and winter debris that could not be cleaned up prior to this time because of snow and ice on the streets. Particular attention is being paid to the storm drains in view of the fact that additional spring rains are anticipated during the coming month. Project proposals will be submitted for correction of some of the inadequate lines as soon as possible.

Improvement work on the north boat ramp, and shoring of the extreme north end of Riverside Park, was continued during the month when crews could not be used on normal street work.

A total of 300 cubic yards of pit-run materials was hauled and placed and the site graded to prevent additional erosion from high water during the coming spring.

Due to inclement weather street sweeping was restricted to a limited operation because of snow and ice on the streets or subsequent rains. The abnormally low temperatures of the month also limited the street patching with

PUBLIC WORKS AND RECREATION UNIT

ROADS AND STREETS (Cont'd.)

cold-mix blacktop. Frost boils and other holes in the streets were patrolled and kept filled with a temporary patching as much as possible.

A total of 4 tons of blacktop was placed however and 35 yards of 3/4" minus rock and 90 yards of 1-1/2" rock were used to temporarily ~~alleviate~~ drainage. Additional materials will be required during the coming summer to correct surface drainage problems in the town.

SANITATION

Waste removal during the month required collection and disposal of the following:

Residential:	768 tons
Commercial:	202 tons
Trash Wagons:	<u>127 tons</u>
Total	1 097 tons

A Helper-Sanitation was added to the commercial trash removal operation for safety reasons.

The extremely cold weather during the first part of the month gave us additional trouble with the hydraulic equipment on the garbage collection trucks and required collections to be made by open trash trailers.

Due to the hazardous working conditions during a large part of the month safety was given particular attention.

Requests for commercial trash collection were signed by the Westgate Food Market and Bob's D & H Texaco Service.

One (1) minor accident occurred during the month when the end gate blew off from a private load of trash being dumped at the disposal grounds hitting the heavy equipment operator below the eye. The accident occurred during the time the operator was instructing the driver as to disposal of the waste.

PARKS AND PUBLIC GROUNDS

All available help assigned to parks and public grounds maintenance were required during the early part of the month for assistance on snow and ice control and relief help on waste removal.

During the latter part of the month, as weather permitted, general cleanup of assigned areas was continued. Several large areas were burned, as

PUBLIC WORKS AND RECREATION UNIT

PARKS AND PUBLIC GROUNDS (Cont'd.)

weather permitted. Final cleanup, discing, and drilling of shelterbelts was continued with approximately 90% of this work now completed.

The fertilizing program for the coming season was started with the play area at Columbia Playfield fertilized for the season.

Eight (8) portable fire places were fabricated, ready for placing in the newly developed park areas.

Twenty-four (24) anchors were installed along the river front at Riverside Park for anchorage of boat docks. These anchors are set on the 50 ft. lot corners and will serve as both dock anchors and lot markers. Approximately 1200 lineal feet of river front is now developed to a point where permanent boat dockage can be assigned.

A row of weeping willows was also planted on the river bank above the anchors to serve as a wind break for the boats.

One (1) serviceman who had previous drafting experience was utilized in the Public Works and Recreation office on a temporary basis as assistant in the preparation of project proposals.

RECREATION

General

The Policemen's Ball was held in the Social Hall of the Community House on Friday, February 3, with approximately 350 people in attendance.

The Red Cross Blood Bank held its monthly drawing on February 7 in the Social Hall of the Community House.

The Richland Boxing Association, under the sanction of the Amateur Athletic Union, held its first meeting in the Community House on February 14. The Association is being organized to promote amateur boxing in Richland for all the youth free of charge.

A newly organized group called the Richland Coin Collectors met for the first time in the Community House on Wednesday, February 14.

Five (5) organizations have applied for sites along the Riverside Park waterfront north of Bradley Road. Thirteen (13) lots have been assigned and approved by the Park Board to these organizations. Five (5) requests for individual private dockings south of Bradley Road have been received during the month. These applications are now in the process of being approved and assigned.

PUBLIC WORKS AND RECREATION UNIT

Attendance Statistics - February 1956

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
A. <u>Community House</u>				
AAU Boxing	11	226	61	287
Adult Table Tennis	2		41	41
American Red Cross	1		180	180
Arts & Crafts	6	34	7	41
Ballroom Dancing	3	59	5	64
Boy Scouts	2	112	129	241
Campfire Girls	5	6	44	50
City Council	2		75	75
Colt League	1		18	18
Columbia Basin Coin Club	2	1	25	26
Columbia Basin News	3	92	5	97
Community Council	1		56	56
Elem. & Jr. Square Dancing	4	433	48	481
Elementary Movies	4	477	50	527
Desert Ski Club, Jr. Chapt.	1	14	2	16
Fencing	3	2	20	22
Games	20	1 068	317	1 385
Girl Scouts & Leaders	2		29	29
Hi-Spot	9	2 780	29	2 809
Instrument Society	1		11	11
International Folk Dancers	4	14	60	74
Junior Sportsmen	1	14	1	15
Little Leagues	5		54	54
100 Area Chief Operators	1		10	10
Orthopedic Guild	1		75	75
Policemen's Ball	1		300	300
Pony & Colt League	1		21	21
Pony League	1		18	18
Rec-A-Teers	4		357	357
Richland Chess Club	4		34	34
Richland Jr. Women's Club	1	1	3	4
Richland Rod & Gun Club	2		135	135
Richland Women's Club	1		75	75
Richland Youth Council	1		8	8
Social Security	2		83	83
Stamp Clubs	1	5	14	19
Perry Thompson Boat Organization	1		8	8
Tumbling	4	224	37	261
United Voluntary Services	1		25	25
Total Community House	120	5 562	2 470	8 032

PUBLIC WORKS AND RECREATION UNIT

Attendance Statistics (Cont'd.)

	<u>No. of Sessions</u>	<u>Youth</u>	<u>Adults</u>	<u>Sub Total</u>
B. <u>Parks and Playgrounds</u>				
Wellsian Lake	12	350	120	470
Total Parks and Playgrounds	12	350	120	470
C. <u>Summary</u>				
Community House and Parks and Playgrounds total for February 1956	<u>132</u>	<u>5 912</u>	<u>2 590</u>	<u>8 502</u>
Calendar Year to Date				<u><u>16 675</u></u>

COMMUNITY OPERATIONS SUB-SECTION
WATER AND SEWERAGE UTILITIES UNIT
MONTHLY REPORT
FEBRUARY 1956

ORGANIZATION AND PERSONNEL

	<u>Exempt</u>	<u>Non-Exempt</u>
Employees Beginning of Month	6	23
Transfers Out	0	0
Transfers In	0	0
New Employees	0	0
Terminations	0	0
Employee on leave of Absence	0	1
Total End of Month	6	22

DOMESTIC WATER

Normal operations and routine maintenance were continued throughout the month.

A periodic fire hydrant inspection program that was commenced in January was completed during the month. Some frost damage that had occurred on four fire hydrants was repaired. All fire hydrant caps were removed and lubricated with a graphite compound.

The underground water table in all well areas has dropped to a point that pumping from wells must be watched very closely and pumping rates cut back to prevent pump damage. Severe weather and river water conditions have prevented us from recharging the water table.

DOMESTIC WATER DATA

	<u>Well Production</u>	<u>Av. Da. Prod.</u>	<u>Total Consumpt.</u>	<u>Av. Da. Consumpt.</u>
Richland	91,370,000	3,150,600	94,838,600	3,270,200
North Richland	44,700,000	1,541,300	29,794,000	1,027,300
Columbia Field	55,794,600	1,923,900		
<u>300 Area</u>			<u>65,297,000</u>	<u>2,251,600</u>
Total	191,864,600	6,615,800	189,929,600	6,549,100

Maximum daily production 8,097,200 gallons on February 8, 1956

Maximum daily consumption 7,398,400 gallons on February 6, 1956

SEWERAGE SYSTEM

Normal operations and routine maintenance was continued throughout the month.

WATER AND SEWERAGE UTILITIES UNIT

Because of a digester gas leak and the severe weather it has been difficult to maintain adequate digester temperatures.

The sewerage collection system flushing program is about 95 percent complete.

SEWERAGE DATA

Plant No. 1 Total Flow	33,630,000	Average Daily Flow	1,159,600
Plant No. 2 Total Flow	<u>67,251,000</u>	Average Daily Flow	<u>2,319,000</u>
Total Flow	100,881,000		3,478,600

IRRIGATION SYSTEMS

Maintenance work on reconditioning irrigation system pumping stations has been in progress and some irrigation canal cleaning has been commenced.

COMMUNITY OPERATIONS SUB-SECTION
 RICHLAND PUBLIC LIBRARY
 MONTHLY REPORT
 FEBRUARY 1956

<u>ORGANIZATION AND PERSONNEL</u>	<u>EXEMPT</u>	<u>NON-EXEMPT</u>
Employees beginning of month	3½	10
Transfers in	0	0
Transfers out	0	0
New hires	0	0
Terminations	0	0
End of month	3½	10

GENERAL

Circulation

Books	21,541	
Magazines	485	
Pamphlets	79	
Records	1,433	
Inter-library loans	19	
Grand total		23,557

Current Book Stock

Books added this month	531	
Books withdrawn this month	110	
Grand total		38,150

Phonograph records withdrawn	24	
------------------------------	----	--

Registration

Adult	163	
Juvenile	80	
Total	243	

Total registered borrowers		21,198
----------------------------	--	--------

Meetings in North Hall	7	
------------------------	---	--

Children's story hour attendance	1,039 (Pre-school - 844; Elementary - 195)	
----------------------------------	---	--

Two children's films were shown at the children's Valentine story hours. The films were furnished by the Richland Association of University Women as part of their sponsorship of the children's special activities program. The special story hours were attended by 326 children.

Miss Marie Golubski, Children's Librarian, participated in a panel discussion on the library profession at a workshop for high school and junior high library assistants at Chief Joseph Junior High School on February 10, 1956. The workshop was attended by approximately 200 library assistants from Kennewick, Pasco, and Richland.

Mr. Fred Brewis, Northwest district representative of Gaylord Bros., Inc., library supply firm, presented a book mending demonstration for the Richland Library staff on February 10, 1956.

AUXILIARY OPERATIONS AND PLANT PROTECTION SECTION

MONTHLY REPORT -FEBRUARY 1956

ORGANIZATION AND PERSONNEL

Number of employees on payroll:

	<u>Beginning of Month</u>	<u>End of Month</u>	<u>Increase</u>	<u>Decrease</u>
Staff	2	2		
Administration Area Maintenance	103	105	2 (a)	
Security and Patrol	469	467		2 (b)
Fire Protection	129	129		
Office Auxiliaries	116	115		1 (c)
Telephone	83	82		1 (d)
	<u>—</u>	<u>—</u>	<u>—</u>	<u>—</u>
TOTALS	902	900	2	4

NET DECREASE: 2

(a) - Administration Area Maintenance

2 New Hires
2 Transferred in
1 Transferred out
1 Termination

(b) - Security and Patrol

3 Transferred in
5 Deactivated

(c) - Office Auxiliaries

3 New Hires
1 Reactivated
1 Deactivated
8 Transferred out
1 Termination

(d) - Telephone

1 Rehire
2 Terminations

FIRE PROTECTION UNIT

Fire Responses

HAPO 3 LOSS \$40.00

Description of Fires

Engineering - Minor Projects Sub-Section - Minor Construction
White Bluffs - Time 9:02 AM - 2/1/56

Oil and grease ignited by exhaust pipe on truck motor. Minor Construction vehicle. No loss.

Manufacturing - Metal Preparations - Project and Personnel Development Sub-Section
300 Area - Time 3:52 PM - 2/2/56

Sprinkler system in Building 3706 froze and broke, actuating box No. 43. Later when the electrician was working on the alarm system, an attic exhaust fan motor burned out, igniting some wooden cross members. No loss.

Manufacturing - Transportation - Road Maintenance
Hanford - Time 10:39 AM - 2/13/56

Responded to a verbal alarm of a fire in workmen's shack at the Hanford Area asphalt plant. An overheated and unattended stove caused building wall ignition. The approximate loss of building and an extinguisher, used by employees prior to Fire Department arrival, was \$40.00.

Drills Held During February

Outside drills held: 24
Inside drills held: 221

The second monthly inspection of all fire stations was conducted by a committee of four firemen and an officer. All hazards are corrected or in process of correction.

Two classes on artificial respiration and one class on shock were held by Fire Protection officers with a total of 58 plant employees attending.

A total of 6,100 feet of fire hose and 217 feet of ladders were used for drill purposes during February.

Fire Extinguishers

Inspected	1582
Installed	9
Delivered to new locations	7
Seals broken	33
Serviced	146
Weighed	665

Gas Masks

Inspected	68
Serviced	37
Hand lines inspected	69
Hose boxes inspected	9
Sprinkler systems inspected	6

OFFICE AUXILIARIES SUB-SECTION

Plant Mail Unit

Internal mail rose to a very high volume during the past period, also the weight load was extra heavy. Outgoing postal mail increased in volume and the use of postage reached a new high for FY 1956. Contributing factors were year-end records shipped to Schenectady and the declassification program being conducted by Technical Information.

Special assignments included the preparation and mailing of the Organization Directory, a total of 42 special mailings which included Union Relations, Safety material, Monogram, Security Bulletins, Library Information, Management News letters, Public Health, etc.

The 300 Area mail room was moved from Building 3703 to 3706. This move was accomplished without interrupting the mail service.

Addressograph volume remained above normal, but the work to be collated dropped below the exceptionally heavy business of last month. Two new files were added totaling 2000 plates.

<u>Types and Pieces of Mail Handled</u>	<u>January</u>	<u>February</u>
Internal	4,452,576	5,214,600
Postal	81,334	92,406
Special	2,024	2,329
Registered	12,141	12,831
	<hr/>	<hr/>
	4,548,075	5,322,166
Total postage used	\$3,203.08	\$3,976.07
Total teletypes handled	3,299	4,090
Total store orders handled	553	660

<u>Addressograph</u>	<u>Number of Total</u>		<u>Number of Total</u>	
	<u>Runs</u>	<u>Copies</u>	<u>Runs</u>	<u>Copies</u>
Plate name list	118	197,847	117	190,182
Housing list	17	43,721	19	48,722
Payroll list	12	20,539	12	18,962
Total new plates	4,681		3,962	
Total corrected plates	5,286		6,284	
	<hr/>		<hr/>	
	9,967		10,246	
Machine Collating (sheets)	176,375		90,554	

Printing Unit

The value of work computed at commercial prices in February was \$27,040.40 making it the highest billing month since September, 1954.

Printing Unit (Contin)

The orders completed during the month varied from routine to special publications such as the 1955 Safety Annual Report, Plant Organization Directory, Congressional Hearing report, one Top Secret Production Report for AEC and fourteen orders for IBM cards, totaling 151,500 machine impressions.

Printing orders for Formal Documents continue to run heavy. Thirty-three were printed in February. Illustration and picture reduction and inserts into the final format required considerable technical application and time in preparation.

An annual saving of approximately \$650 will be effected by the acceptance of a method proposed by the Printing Unit, whereby the GE white letterhead, first and second "Copy" sheets will be printed in one color instead of two (black and red). The proposed method will save one extra press run.

<u>Work Completed</u>	<u>January</u>	<u>February</u>
Orders received	436	440
Orders completed	415	459
Average orders on hand	106.8	99.9
Copies printed	1,178,163	1,603,664
Vacuum frame plated masked	585	760
Negatives processed	617	985
Photo copy prepared	251	398
Litho plates processed	756	967

Stenographic Unit

Two stenographers and four stenographer-typists were assigned to the Stenographic Unit during the month. Eight permanent transfers were effected and twenty-five temporary assignments were made to other plant units.

A total of 88 Stenographic orders, charged to 55 different cost codes, were handled during the month. The work load in the Pool, as well as loan assignments, was consistently heavy. All priority assignments were completed within deadlines and larger assignments included 25.5 hours rough draft machine transcription of the General Manager's speech of January 24, 36.5 hours rough draft typing of report for Operations Research Section, 48 hours dictation and transcription and miscellaneous typing for Salary Administration, 43 hours duplimat typing for Process Engineering, 48 hours duplimat typing for Project Engineering Sub-Section, 46 hours duplimat typing for Chemical Development Sub-Section, 46 hours typing Shut-Down Data Sheets for Reactor Process, 83 hours duplimat typing of Radiation Attitude Surveys for Radiation Monitoring - Separations Section, 63 hours duplimat typing of Declaration of Excess lists for Stores Sub-Section, 96 hours duplimat typing of monthly reports for Manufacturing Cost Unit, 50.5 hours typing quarterly absenteeism records for Weekly Payroll, and 53 hours typing miscellaneous reports for Biophysics Section.

	<u>January</u>	<u>February</u>
Total Production Hours	1,349.5	2,196.5
Training Hours	244	241.5
Unassigned Hours	46	54
Holiday Hours	176	---
Meeting Hours	3	7
	<hr/>	<hr/>
	1,818.5	2,499

Office Equipment Unit

Office Furniture

The expendable office furniture inventory account No. 93 was valued at \$21,092 on January 31, 1956, or an average of 7.1 months supply on hand. Withdrawals for the month were \$1,582 and receipts were \$10,091. A stock of swivel chairs, lunch room chairs and tables were received during the month which is the contributing factor for the large inventory at the month end. These stocks will be worked out as rapidly as orders now on hand can be processed.

Budgets for FY-58 and review of FY-57 were submitted to Financial Department on expense and capital equipment requirements. The capital equipment budget FY-57 (revised) was \$20,645 under our original budget submitted. The revised budget was \$132,675.

The underrun was caused from a reduction on quantity of machines that will be scheduled for replacement. The total value of FY-58 budget was \$110,885 which includes both additional and replacement requirements.

A total of 106 service orders and seven work orders were issued to perform minor maintenance on office furniture and cabinet locks.

There were 487 debit and credit store orders processed during the month or an average of 22 per working day.

The following is a detail of the furniture handled during the month:

<u>Item</u>	<u>Issued</u>	<u>Received</u>
Bookcase	14	2
Blackboard	14	0
Cabinet	57	37
Card File	1	3
Costumer	14	11
Chair	336	175
Desk	50	35
Table	79	42
Miscellaneous	450	85
	<hr/> 1,015	<hr/> 390

Office Machine Repair Unit

During the month, a program was set up to systematically inspect all office machines, to be sure each machine has a ground wire and that the cap is in accordance with the Hanford Electric Standard, which calls for an ASA cap (GE 4362-1) or equal.

Special adapters were made up to take care of emergency conditions where Electrical had not yet converted the wall receptacle, also special adapters were ordered and are in shop stock that will convert a two-way wall receptacle to the new standard ASA cap. Adapters were also ordered to convert from crowfoot receptacle to ASA.

Office Machine Repair Unit (Contin)

One new Model 17 Thermo-Fax was received and installed in the General Manager's office.

The Ozamatic copying machine in Central Stores was given an annual overhaul and from this overhaul it was determined that a semi-annual check would be necessary to keep the machine in first class condition; this being due to the fact that the machine picks up considerable dirt from the large open warehouse and also because the machine is in constant use every day.

Considerable difficulty is being experienced with Underwood typewriters due to difficulty in obtaining parts. The last parts ordered required approximately four months to complete. This situation overloads our available loan equipment pool. And efforts are being made to get improved service from this manufacturer.

Instrument repair work consisted of regular routine maintenance of equipment for the period.

Repair tickets processed:	<u>January</u>	<u>February</u>
	502	557

Duplicating Unit

On February 17, a safe door obtained for use by 300 Area duplicating was moved from 200 East Area to 3706 Building. Maintenance forces have been provided specifications and installation details in order that the door may be installed in the vault of 3706 Building which will be occupied by Duplicating Unit soon.

Training and instructions relative to the operation of "Ozamatic" reproducing equipment were given to two employees by the Ozalid representative, in preparation for the inauguration of this type of service in 200 East Area.

Work loads on orders requiring the use of the Xerography process in 100-H Area duplicating are quite heavy at this time. Continuing a trend which has developed during recent months, a total of 1,029 masters were reproduced during the period reported. This is well over three times the average number processed in all other locations.

	<u>January</u>	<u>February</u>
Orders Received	3,620	4,551
Orders Completed	3,519	4,435
Orders on Hand	158	137
Offset Plates	16,500	18,054
Offset Copies	980,095	1,146,778
Verifax Masters	3,316	3,756
Verifax Copies	7,107	9,887
Ditto Masters	301	443
Ditto Copies	6,285	9,661
Xerox Plates	1,969	2,668
Ozalid Masters	117	125
Ozalid Copies	405	560
Embosograf Orders	16	20
Embosograf Copies	225	82
Number of copies duplicated	986,380	1,169,636

ADMINISTRATION AREA MAINTENANCE SUB-SECTION

A total of 31 office moves were made in February.

Seven additional job hazard breakdowns were established in February and others were reviewed.

Accident Prevention Bulletins were reviewed by all exempt personnel and suggestions made for possible clarification or revision.

Preliminary meetings were held with Fire Chief and Safety and Fire Prevention representatives in preparation for group meetings with building fire wardens on fire drill and evacuation procedures, scheduled for March 8.

Emergency temporary repairs were made to Administration Area grounds, roads and lots to offset damage resulting from unusually cold, wet weather.

Work connected with leveling ground area on former site of 722 series hutments was delayed because of weather.

Pacific Northwest Power Group vacated space in Building 701-B on February 29. This building has been assigned to AEC for occupancy by Civil Service investigating personnel, who have been occupying temporary space in North Richland.

Rooms 10 and 12, 770-B Building, have been assigned to EC&PR Section for occupancy by GE News personnel.

An order was issued to make minor air conditioning improvements in front wing of 760 Building.

Survey was made of a number of roof leaks which developed during the extended period of snow and rain. Plans for necessary repairs are underway.

Five movable partition installations were made in 700 Area and one in Central Stores office area in February. A small shipment of partition and parts is expected to arrive on or about March 15. Requisition has been issued for additional partition and doors, to fill outstanding orders.

Addition to Records Center, 712 Building, (Project CA-607) was accepted from construction on February 17, following satisfactory completion of all exceptions.

Month end review of Safety work and service orders indicated none over five days old in complete status, with exception of file cabinet orders which were delayed per agreement with issuers and Safety Unit.

Maintenance Unit

Building and Equipment Maintenance

Alterations in the drafting room section of Building 760 were completed. This job included the installation of 60 lineal feet of framed plywood partition, four doors, five fire detector heads, 12 light fixtures and painting.

Two exterior wall windows and security screens were installed in Building 762, one each in Rooms 105 and 111, to correct a deficiency of light and ventilation caused by sub-dividing of these rooms.

Maintenanc Unit (Contin)

Installation of 24 convenience outlets requiring six new circuits, application of safety-tread on stairway, and fabrication and installation of three acoustical enclosures for punch machines were completed at W-17.

Electrical circuits at the Richland barricade were revised to provide for the furnishing of emergency lighting to this location by 300 Area generators during electrical outages. Since the 300 Area could not pick up the heating load it was necessary to install circuits as necessary to isolate heating from lighting load and provide control relays to drop the heat load during an outage.

Assembly and erection of metal storage shelves at 712 has progressed and is 50% complete. Needs of the Records Storage group are temporarily satisfied and further work has been deferred until completion of other more critical sheet metal jobs.

Cycle painting completed includes: nine offices in 760; 16 offices in 703; and the two stairwells, and second floor corridor and men's room in the fourth wing of 703.

Semi-weekly inspection and testing of Civil Defense sirens was carried out with satisfactory results; 44 Evacuation Route marker signs were cut and painted.

A backlog of buzzer signal orders which had accrued from recent office moves was cleared out with the installation of 26 systems in 703, seven in 705, one in 712, two in 760 and eight in 762.

A total of 26 convenience outlets within 700 Area were converted to new ASA type during the month.

Miscellaneous items of work completed in the 700 Area included: remodeling of receptionist desks in 760 and 762; removal of a wall section in Room 136 of 703; installation of a new doorway between Rooms 106 and 108 of 703; installation of top-filler in Room 613 of 760; laying of rubber matting in lobby of 762; mounting of new door number signs in 760; assembly of 37 tables for Office Equipment; installation of six light fixtures and three convenience outlets in 703, and one light fixture in 713; replacement of two multilith motors; installation of an exhaust fan in 762; repair of electrical inter-locks on 702 elevator; inspection and repair of fire alarm system and perimeter security lights; replacement of push nipples in 25 radiators at 760; installation of two new radiators in 712 and replacement of six radiators in 761 and four in 762; cleaning and application of protective paint to all cooler pans in 713-A, W-17 and W-21; and lubrication of all swivel chairs in 703; 705, 717, 760, 761, 770 and W-10.

Service provided Central Stores included: Class "A" inspection and repair of four electric trucks which completed coverage of all trucks for this period; installation of one buzzer system and four convenience outlet circuits, removal of three floor outlets and conversion of three outlets to ASA; relamping of No. 2 Yard; installation of 150 lineal feet of Hauserman partition, and 100 square feet of acoustic tile; uncrating of large glass shipment; chocking and anchoring of four dump trucks as necessary for railroad shipment, crating of two centrifuges and miscellaneous crating utilizing 40 man hours.

Maintenance Unit (Contin)

Work performed for Transportation Section included: relocation of multi-circuit control cable on traveling crane in heavy equipment shop to allow operator to walk in clear area; installation of new "Fireye" programmer on steam boiler and shipment of faulty programmer to manufacturer for repair; installation of 15 light fixtures and three exhaust fans; hydrostatic testing of air receivers and pressure testing of relief valves on two air compressors; a 9 C.Y. concrete pour and stripping of forms for sand hopper foundation; cutting out of concrete block wall and setting of 3' x 4' sliding glass window; installation of four doors and door closers; and round-the-clock coverage on oil burning furnaces and boilers.

Routine seasonal maintenance was continued on all buildings and equipment in the 600,700, Central Stores and Transportation shops areas, and glazing and locksmith service was furnished to all areas.

Building Services

Protective floor seal was applied to all wooden floors in Buildings 705, 761, 762, 770, 770-A and 770-B, to 57 rooms in Building 760; and to stairways in wings 1, 2, 3 and 4 of Building 703.

Color seal was applied to concrete floors of Buildings 704, and 722-C; and to restrooms of Buildings 761 and 762.

Routine janitorial service was continued according to schedule in all 700 Area buildings, Central Stores and Buildings 1170 and 1171 of the Transportation Section.

Steam Operation

Numbers 2, 3 and 4 boilers were in operation, with No. 1 in reserve.

On February 1, increased heating load necessitated placing No. 1 boiler in service. Decreased heating load permitted No. 3 boiler to be removed from service on February 6.

Increased heating load on February 15 again necessitated placing No. 3 boiler in service. Decreased heating load on February 20 permitted No. 1 boiler to be removed from service.

On February 23, No. 1 boiler was placed in service and No. 3 boiler was removed from the line to permit several repairs to be made to the latter unit.

At the close of the month, Nos. 1, 2 and 4 boilers were in service, with No. 3 in reserve.

The quantity of steam generated at 784 plant was 28.6% greater than the corresponding month of the previous year.

A tank car of sulphuric acid was received on February 14 and unloaded the following day. Beginning February 25, this material will be carried in an inventory account.

Two loads of sulphuric acid were sent to 384 Power House and three loads to 200-E Area during the month.

The ash cart was repaired and reinforced.

Steam Operation (Contin)

Operations at Central Stores Heating Plant were normal during the month.

Coal consumed: 2,246.35 net tons.

Steam generated:	32,526.9 M. lbs.
Steam leaving plant:	28,340.7 M. lbs.
Steam delivered:	25,974.3 M. lbs.
Total water softened:	4,002,400 gallons
Total soft water sent to Kadlec Hospital:	89,760 gallons
Total soft water sent to 784 Heating Plant:	3,912,640 gallons

TELEPHONE SUB-SECTION

Selected the Engineering Firm, R. W. Beck and Associates of Seattle to make evaluation appraisal of Community and Plant telephone properties, and with assistance of Contract Unit personnel completed negotiations leading up to a contract for performance of the desired work.

At the request of the Atomic Energy Commission, Hanford Operations Office, officials of the Ilwaco Telephone Company and of the General Telephone Company of the Northwest were escorted on inspection tours of the Richland Community telephone properties.

Plant Telephone Operations

Installed transfer equipment and wiring in the 300 area exchange so that a standby tone and generator machine can be placed in service remotely from the 700 Area plant exchange testboard.

Relocated a cable terminal in the 3707-A Building, 300 Area, and rearranged associated inside wiring.

Three long planned changes in physical storage of telephone equipment and inventory record keeping were essentially completed during the month. These changes involved: (1) Transfer of capital type items from Inventory Account to appropriate Capital Accounts; (2) Physical relocation of the items mentioned in "1" to new storage space in the 744 Building to separate them from inventory stock items; (3) Revision of kardex records and bin labels for the inventory stock items to reflect new bin code numbers.

Approximately 10 cable crew days were expended on trunk cables performing preparatory work necessary to gas pressurizing the cables.

In the 100-K Area, located and cleared a moisture fault in an 11-pair cable which serves Minor Construction and Project Engineering activities near the 105-KE Building. The repair work required replacement of a 110-foot section of cable.

In the 100-D area, located and cleared a moisture fault in a 26-pair cable which serves the 183-DR and 190-DR Buildings.

Maintenance of the PAX and PBX systems serving the 202-A, 202-S, 271-T, and 234-5 Buildings required 115 manhours.

Plant Telephone Operations (Contin)

Completed an inventory of spare central office switching and trunking equipment stored in the 702 Building basement and worked with a representative from the Plant Accountability Unit in arranging for this equipment to be recorded as "Spare Equipment held for Future Use."

Prepared an excess list covering equipment stored in the 702 Building basement that is no longer needed.

Prepared several reports to show capital additions to and retirements of plant telephone distribution system facilities that resulted from construction and sub-section activities during the calendar year 1955.

Revised approximately 15 Plant record drawings.

Furnished specifications and other necessary information to the Contract Unit for soliciting bids on four editions of a Plant telephone directory.

Commercial Telephone Operations

Located and repaired two cases of trouble in distribution cable No. 2. Approximately 60 telephones were out of service as a result of water entering the cable through a sheath defect. Service to these telephones was restored the same day they were reported out of service.

In the vicinity of Wright, Winslow and Hoffman streets all telephone subscriber service was transferred from an old cable to a new cable as a result of work made necessary by pole replacement program of the Richland Electrical Unit.

In the Richland Exchange, a circuit selective arrangement was installed to permit changing the sequence in which battery charging motor generators are started automatically in accordance with load demand. This new circuit permits reassigning the automatic sequence of machine starting in the event a machine is out of service for maintenance purposes.

Removed key telephone systems from the premises of the Credit Bureau and the Adjustable Anchor Corporation; the Credit Bureau ceased operating in Richland and Adjustable Anchor Corporation is using a less expensive telephone arrangement.

Engineered two distribution cable improvement jobs.

Prepared a list of additions and retirements relating to Richland Telephone System outside plant for the calendar year 1955.

Installed additional control equipment in the Central Fire Station PBX switchboard for the purpose of controlling a tape recorder used for recording emergency calls.

Converted four loop dialing type repeaters for use as long subscriber line adaptors and installed them in the Richland Exchange.

Established one Foreign Exchange line between Richland and Kennewick to give Kennewick Exchange service to the Auto Machine and Supply Company of Richland, and established a second Foreign Exchange line between Richland and Pasco to give Richland Exchange service to the Smith Truck and Tractor Company of Pasco.

Commercial Telephone Operations

Prior to February there were nine trunk circuits in service between the North Richland and Richland Exchanges. Due to a very small amount of traffic between these exchanges the number of trunks were reduced to six.

Repaired aerial cable damage in the vicinity of Stevens, Williams and Farrell as a result of a "hot" down-guy coming in contact with the telephone cable. Although the cable sheath was damaged and required repairs, no service outages occurred as a result of the accidental contact.

Transferred North Richland Exchange intercepting equipment to the Richland Exchange to provide additional intercepting capacity.

Radio System Operations

Installed and operated public address and sound recording equipment in the Carmichael Junior High School for Mr. Johnson's report to employees on February 2.

Set up microphones in the Jason Lee School auditorium for a meeting of the Bio-Medical Section on February 9.

Shop serviced 26 mobile receivers, 28 mobile transmitters, four fixed-station transmitters, four fixed-station receivers, two tape recorders, four intercom units, four sound movie projectors, three audio amplifiers, five pack-type transmitter-receivers and one radio remote control console.

Field serviced 56 mobile transmitter-receiver sets and 12 fixed-station sets.

Removed three mobile transmitter-receiver units and associated auxiliary items.

Installed four mobile transmitter-receiver units and associated auxiliary items.

Installed, operated, sound and recording equipment in the Carmichael School auditorium for the Ronald Reagan meetings on February 1.

Recorded Science Forum Programs on February 15 and 22.

In the Community House, removed speaker-driver units from portable enclosures and installed them in wall-type baffles. Also installed two record changers in portable carrying cases to provide better protection to the equipment.

Worked with Transportation Section on February 29 in moving the Civil Defense mobile control center from Prosser Barricade to the Evacuation Staging Area at Whitstran and returned it to the Prosser Barricade. Moving of the mobile unit required dismantling one antenna and lowering all others.

Five radio station outages occurred during February.

Made temporary installation of public address system in the Carmichael School Cafe for Engineering Department meeting requested by J. W. Brands, Project Auxiliary Sub-Section.

TELEPHONE SUB-SECTION (Contin)

Statistical Data

	<u>At 20th of February</u>	<u>Change from Previous Month</u>	<u>Change from Year Ago</u>
Residential Subscribers	6212	✓ 39	✓ 201
Business Subscribers	421	- 4	- 61
Paystations (North Richland)	16	None	- 10
Paystation Telephones	47	None	- 25
Official Subscribers:			
Richland Exchange	131	✓ 2	- 857
700-1100 Areas	921	✓ 4	✓ 921
Process Areas Exchanges	1672	- 1	- 80
		<hr/>	<hr/>
		✓ 40	✓ 89

New Service Requests Received during the Month:

For residential service	78
For business service	5
	<hr/>
TOTAL	83

Backlog of Service Requests:

For new residential telephones	26
For new business telephones	2
For residential outside moves	7
For business outside moves	0
	<hr/>
TOTAL	35

Service Orders Processed:

In connection with business & residential service	372
In connection with plant service	206
	<hr/>
TOTAL	578

Telephone Facilities - Installed, In Service and Available

	<u>Exchange Lines</u>			<u>Party Lines</u>
	<u>Installed</u>	<u>In Service</u>	<u>Available</u>	<u>Available</u>
North Richland	600	16	584	875
Richland Community	4015	3709	306	
700-1100 Areas	1230	901	329	
Process Areas	2050	1672	378	
	<hr/>	<hr/>	<hr/>	<hr/>
	7895	6298	1597	875

Radio Stations - In Service

	<u>At 20th of February</u>	<u>Change from Previous Month</u>	<u>Change From Year Ago</u>
Fixed Stations	34	0	- 1
Mobile Stations	159	/ 1	/ 2
	—	—	—
	193	/ 1	/ 1

SECURITY AND PATROL SUB-SECTION

Document Report

Number of classified documents and prints unaccounted for as of February 1: 291
(98 of the above 291 documents are chargeable to du Pont Company)

Number of classified documents and prints reported as unaccounted for during February: 1

Number of classified documents and prints either recovered or downgraded in classification during February: 1

Number of classified documents and prints remaining unaccounted for as of March 1, 1956: 291
(97 of the above 291 documents are chargeable to du Pont Company)

The Non-Technical Document Review Board held three meetings during February and reviewed a total of 230 documents and prints. Of this number

9 had their classification retained,
15 were downgraded to "Official Use Only",
204 were declassified, and
2 were not within the scope of the Board.

Security Education

Eight security items appeared in the GE NEWS during the month.

There were 398 security meetings held and attended by 5,568 Hanford Atomic Products Operation personnel. A representative of the Plant Protection Services Unit showed one of the security films at some of these meetings or presented the tape recording of Ronald Reagan's recent lecture at Hanford as indicated below:

<u>Film Title</u>	<u>Number of Meetings</u>	<u>Average Attendance per Meeting</u>	<u>Total</u>
The Living Contract	6	24	144
Handle With Care	1	15	15
Ronald Reagan's Lecture on "Communism in Hollywood"	17	20	340

Security Education (Contin)

GE Security Bulletin No. 100, entitled "The Ex-Communist", was issued February 23.

The following security education posters were posted in the plant areas during the month:

650 copies of the poster with the slogan "As You Assemble the Future, Secure the Vital Parts"

100 copies of the poster supplied by the U. S. Department of Defense with the security slogan "Failure to Protect Information Can be Disastrous"

1,100 pamphlets with the same slogan as the poster, which were furnished by the Department of Defense, were distributed to employees.

2,000 copies of the "A-B-C" security pamphlet with the slogan "When We Reduce Holdings" were distributed in February.

Page 23 of Organization and Policy Guide 15.2 was revised February 1, 1956, changing the monthly self inventory policy of documents by custodians to a quarterly basis.

Management News Bulletin, dated February 16, was issued advising employees of "A reduction in the frequency of classified document inventories has been announced..." concerning the change in policy mentioned in the previous paragraph.

Fifty employees of the General Electric Company received a "Q" security orientation talk from either a representative of the Plant Protection Services Unit or a Patrol Supervisor, and seven employees received the "L" security orientation lecture during the reporting period.

Statistical Report of Patrol Activities

	<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>	<u>200-E</u>	<u>200-W</u>	<u>300</u>
Pat Searches	80	59	81	67	72	0	0	2
Escorts	18	14	19	25	96	0	58	8
Ambulance Runs	3	5	0	1	3	0	3	7
Passes issued:								
One day temporary	18	21	11	7	15	23	34	35
Travel	0	0	3	0	0	0	0	137
Red Tag	46	32	41	26	29	208	296	56
Telephonic	0	0	0	0	0	0	0	4
Supervisor's Post Contacts	405	178	158	125	310	240	358	207

Other Patrol Activities (computed by hours):

								300 & 700
File Check	172	225.5	236.7	443	336	264	264	2,146
Building Check	330	86	2,562	951	336	264	264	696

Arrest Report

<u>Violation</u>	<u>Number of Violations</u>	<u>Cont. Cases from Jan.</u>	<u>Cases Cleared</u>	<u>Pending</u>	<u>Fined</u>
Illegal Parking	1	2	1	2	1
Improper Passing	3	0	3	0	3
No Driver's License	1	0	1	0	1
Speeding	1	0	1	0	1
	—	—	—	—	—
TOTAL	6	2	6	2	6

Citation tickets issued: 6
Warning tickets issued: 52
Verbal warnings: 0

Patrol Training Activities

665 patrolmen attended Round Table meetings, safety and security meetings during the month. There are only 391 patrolmen, consequently some of them attended more than one meeting.

195 patrolmen attended firearms training during the same period.

Audit and Inspection

Since the second cycle concerning the audit and inspection of custodians of classified material was started September 1, 1955, Security Audit and Investigation Unit has completed 492 audits.

Security Administration

Daily Badge Log entries:	3,067
"Q" clearances:	50
"L" clearances:	7
Formal "P" clearances issued:	24
"P" Approval clearances issued:	28
Category Access granted:	48
Category Access withdrawn:	49
Category Access revised:	59
Number of photos for "A" badges:	281
Number of photos for "B" badges:	1,264
Number of persons rephotographed	223
Photo identification passes laminated and issued:	564
"A" badges assembled and distributed to the areas:	578
"A" badges received from the areas:	529
"A" badges received from the areas for repair:	41

Top Secret Clearances

Clearances cancelled during February:	13
Clearances requested:	19
Clearances granted:	34

DECLASSIFIED

HANFORD ATOMIC PRODUCTS OPERATION
General Electric Company
Richland, Washington

REPORT OF VISITORS FOR PERIOD ENDING FEBRUARY 29, 1956

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u> <u>Class.</u> <u>Unclass.</u> <u>Areas</u>
ENGINEERING DEPARTMENT - ADVANCE ENGINEERING SECTION					
I. Visits to other Installations					
R. E. Peterson to: Los Alamos Scientific Lab. Los Alamos, New Mexico	Attend a computer conference on physics problems	A. S. Householder	2-13-56	2-13-56	X
J. R. Triplett to: Knolls Atomic Power Lab. Schenectady, New York	Attend meeting on reactor physics	J. B. Sampson	2-20-56	2-22-56	X
ENGINEERING DEPARTMENT - DESIGN SECTION					
I. Visits to other Installations					
H. S. Davis to: Northwestern University Evanston, Illinois	Present lecture on control and shielding materials	S. McLain F. G. Foote	2-3-56	2-7-56	X
ENGINEERING DEPARTMENT - PILE TECHNOLOGY AND SEPARATIONS TECHNOLOGY SECTIONS					
I. Visitors to this Operation					
R. H. Brown Aluminum Company of America New Kensington, Pennsylvania	Consultation on corrosion problems in Hanford piles	R. L. Dillon	2-12-56	2-13-56	X 100-K 105-KE, KW 30C 303
C. A. Bruch Knolls Atomic Power Lab. Schenectady, New York	Discuss metallurgy programs and radiation experiments	V. R. Cooper J. J. Cadwell W. H. Clark J. A. Berberet	2-7-56	2-9-56	X 100-B 105-C 100-H 105 100-K 105-KE, KW 300 303

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
W. M. Cashin Knolls Atomic Power Lab. Schenectady, New York	Discuss metallurgy programs and radiation experiments	V. R. Cooper J. J. Cadwell W. H. Clark	2-7-56	2-9-56	X	100-B 105-C 100-H 105 100-K 105-KE, KW 300 303
V. L. Easterly Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Technical discussions on processes, plutonium fabrication, and purification	R. B. Richards O. F. Hill R. E. Isaacson K. M. Harmon J. A. Merrill	2-1-56	2-3-56	X	100-K 105-KE, KW 200-E 202-A 200-W Redox, 234, 235 300 XXI
R. M. Haag Knolls Atomic Power Lab. Schenectady, New York	Discuss aluminum corrosion and tritium and electrorefinement, loop J. M. Atwood facility. Discuss isotope work	J. A. Ayres W. R. DeHollander	2-7-56	2-9-56	X	100-D XXI 100-K 105-KE 300 303
P. Ianni Army Reactor Branch U. S. Atomic Energy Comm. Washington, D. C.	Discuss Army Gas Loop study	J. A. Berberet	2-16-56	21-17-56	X	100-D 105 100-K 105
D. G. Karracker E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Iodine-131 scintillation monitor, Purex problems	A. E. Smith G. J. Alkire H. H. Hopkins W. H. Reas	2-20-56	2-21-56	X	200-E 202-A 200-W XXI 300 XXI
C. R. Kinney U. S. Atomic Energy Comm. Washington, D. C.	Graphite discussions	D. H. Curtiss	2-22-56	2-23-56	X	100-H 105 300 XXI
F. W. Kunz Knolls Atomic Power Lab. Schenectady, New York	Discuss metallurgy programs and radiation experiments	V. R. Cooper J. J. Cadwell W. H. Clark J. A. Berberet	2-7-56	2-9-56	X	100-B 105-C 100-H 105 100-K 105-KE, KW 300 303

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
D. W. Lillie Research Laboratory Schenectady, New York	Metallurgical consulta- tion regarding fuel and pile materials and nuclear metals	J. J. Cadwell	2-6-56	2-9-56	X	100-B 105-B, 105-C 100-D 105 100-K 105-KE 300 303; 700
T. R. Neville, Jr. Knolls Atomic Power Lab. Schenectady, New York	Liaison work on KAPL- 120 Loop Program	J. A. Berberet	2-8-56	7-1-56	X	100-D XXX 100-H 105 100-K 105-KE, KW 300 303
S. G. Reque General Engineering Lab. Schenectady, New York	Assist HAP0 in writing specifications for an analog computer and in subsequent application of same.	R. L. Dickeman A. W. Thiele	2-15-56	2-17-56	X	100-D 105 300 XXX
M. J. Ryan Radiation Laboratory Livermore, California	Consultation on Whitney Q. J. Wick Project	Whitney Q. J. Wick	2-7-56	2-8-56	X	200-W 234, 235, 231
T. H. Siddal E. I. du Pont de Nemours & Co. Purex Savannah River Plant Augusta, Georgia	Process discussion on Purex	W. H. Reas H. H. Hopkins E. R. Irish	2-20-56	2-21-56	X	200-E 202-A 200-W XXX 300 XXX
R. H. Simon Knolls Atomic Power Lab. Schenectady, New York	Review status of KAPL- 120 Loop Program	J. A. Berberet	2-13-56	2-15-56	X	100-D XXX 100-H 105 100-K 105-KE 300 XXX; 700
W. E. Tragert Research Laboratory Schenectady, New York	Metallurgical consulta- tion regarding fuel and pile materials and nuclear metals	J. J. Cadwell	2-6-56	2-9-56	X	100-B 105-B, 105-C 100-D 105 100-K 105-KE 300 303; 700
G. W. Watt University of Texas Austin, Texas	Consultation on Redox, Purex, and 234-5 processes	R. B. Richards O. F. Hill W. H. Reas R. E. Tomlinson	2-13-56	2-17-56	X	200-E 202-A 200-W Redox, 234, 235 300 XXX; 700

DECLASSIFIED

CONFIDENTIAL

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
R. B. Weber Dow Chemical Company Rocky Flats Laboratory Denver, Colorado	Technical discussions on processes, plutonium fabrication, and purification	R. B. Richards O. F. Hill R. E. Isaacson K. M. Harmon J. A. Merrill	2-1-56	2-3-56	X	100-K 105-KE, KW 200-E 202-A 200-W Redox, 234, 235 300 XXX
II. Visits to other Installations						
R. B. Abrams to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	
W. K. Alexander to: Phillips Petroleum Co. Arco, Idaho	Contact work on ETR Project for HAPO	R. J. Nertney	1-5-56	8-1-56	X	
J. H. Brown to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Confer on flux distribution problem in reactor operations	G. Dessauer	2-27-56	3-2-56	X	
S. H. Bush to: Battelle Memorial Inst. Columbus, Ohio	Reactor Handbook meeting and discuss HAPO assistance program	J. R. Keeler	2-22-56	2-23-56	X	
S. H. Bush to: Nuclear Metals, Inc. Cambridge, Massachusetts	Discuss zirconium tube fabrication	P. Loewenstein	2-27-56	2-29-56	X	
S. H. Bush to: Battelle Memorial Inst. Columbus, Ohio	Reactor Handbook meeting and discuss HAPO assistance program	J. R. Keeler	2-29-56	2-29-56	X	
J. J. Cadwell to: Aircraft Nuclear Propulsion General Electric Company Idaho Falls, Idaho	Examine and test of irradiated materials and hot laboratory work	R. W. Coyle	2-20-56	2-21-56	X	

DECLASSIFIED

CONFIDENTIAL

REF ID: A60155

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
J. M. Davidson, III to: Material Testing Reactor ment Phillips Petroleum Company Idaho Falls, Idaho	Installation of experi- ment	H. T. Watanabe	2-6-56	2-18-56	X	
R. L. Dickeman to: Knolls Atomic Power Lab. Schenectady, New York	Consultation on analog computer problems	W. R. Kanne	2-1-56	2-3-56	X	
J. F. Fletcher to: Material Testing Reactor ment Phillips Petroleum Company Idaho Falls, Idaho	Installation of experi- ment	H. T. Watanabe	2-6-56	2-18-56	X	
R. G. Geier to: Oak Ridge National Lab. Oak Ridge, Tennessee	Continuous UO ₃ pro- cessing	D. C. Brater F. L. Culler	2-20-56	2-21-56	X	
R. G. Geier to: National Lead Company Fernald, Ohio	Continuous UO ₃ pro- cessing	T. C. Runion	2-22-56	2-24-56	X	
R. G. Geier to: Argonne National Lab. Lemont, Illinois	Continuous UO ₃ pro- cessing	S. Lawroski	2-22-56	2-24-56	X	
R. G. Geier to: Carbide and Carbon Paducah, Kentucky	Continuous UO ₃ pro- cessing	R. W. Levin	2-22-56	2-24-56	X	
R. C. Hoffman to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassifica- tion review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	
W. T. Kattner to: Aluminum Co. of America Edgewater, New Jersey	Consult on uranium and aluminum components of fuel elements	N. F. Wicks	2-9-56	2-17-56	X	

DECLASSIFIED

REF ID: A60155

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
W. T. Kattner to: Aluminum Company of America New Kensington, Pennsylvania	Consult on uranium and aluminum components of fuel elements	J. Willard	2-9-56	2-17-56	X	
W. T. Kattner to: Battelle Memorial Inst. Columbus, Ohio	Consult on uranium and aluminum components of fuel elements	H. A. Galler	2-9-56	2-17-56	X	
W. T. Kattner to: Mallinckrodt Chem. Wks. St. Louis, Missouri	Consult on uranium and aluminum components of fuel elements	J. A. Fellows	2-13-56	2-21-56	X	
W. T. Kattner to: National Lead Company Fernald, Ohio	Consult on uranium and aluminum components of fuel elements	C. E. Polson	2-9-56	2-17-56	X	
W. T. Kattner to: Superior Tube Company Norristown, Pennsylvania	Consult on uranium and aluminum components of fuel elements	H. W. Cooper	2-9-56	2-17-56	X	
D. C. Kaulitz to: Phillips Petroleum Co. Material Testing Reactor Idaho Falls, Idaho	Discuss Hanford irradiation techniques	F. L. McMillian	2-20-56	2-22-56	X	
D. C. Kaulitz to: Nuclear Metals, Inc. Cambridge, Massachusetts	Consultation on extrusion techniques	P. Loewenstein	2-27-56	2-29-56	X	
R. S. Kemper to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	
H. A. Kramer to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	

DECLASSIFIED

~~CONFIDENTIAL~~

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass.
H. W. Lefevre to: Knolls Atomic Power Lab. scintillation spectro-meter Schenectady, New York	Discuss total absorption scintillation spectro-meter	E. R. Gaerttner	2-6-56	2-7-56	X	X
H. W. Lefevre to: Argonne National Lab. Lemont, Illinois	Discuss gas scintillation fission counters	L. M. Bollinger	2-8-56	2-9-56	X	X
J. A. Merrill to: U. S. Atomic Energy Comm. Shipper-Receiver Oak Ridge, Tennessee	Meeting concerning variance of "j" material	C. L. Pigott	2-6-56	2-7-56	X	X
R. Neidner to: Material Testing Reactor loop discussions Phillips Petroleum Co. Idaho Falls, Idaho	Attend GEH-4 test loop discussions	D. R. Alvord	2-20-56	2-24-56	X	X
R. M. Peekema to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	X
O. W. Rathbun to: Mallinckrodt Chem. Wks. St. Louis, Missouri	Observe uranium fabrication	J. A. Fellows	2-27-56	2-28-56	X	X
O. W. Rathbun to: National Lead Company Fernald, Ohio	Observe uranium fabrication	C. E. Polson	2-28-56	3-2-56	X	X
P. H. Reinker to: Knolls Atomic Power Lab. Assistance Program Schenectady, New York	Discuss Hanford Assistance Program	R. D. Bennett	2-27-56	2-29-56	X	X
P. H. Reinker to: U. S. Atomic Energy Comm. Advisory Committee on Washington, D. C.	Attend meeting of Advisory Committee on Reactor Safeguards	C. R. McCullough	3-1-56	3-2-56	X	X

DECLASSIFIED

~~CONFIDENTIAL~~

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>	
					<u>Class.</u>	<u>Unclass.</u>
J. W. Riches to: Bridgeport Brass Co. Adrian, Michigan	Observe uranium fabrication	R. M. Treco	2-23-56	2-24-56	X	
J. W. Riches to: Tube Reducing Corp. Wellington, New Jersey	Consultation on uranium fabrication	R. M. Treco	2-26-56	2-26-56	X	
J. W. Riches to: Bridgeport Brass Co. Bridgeport, Connecticut	Consultation on uranium fabrication	R. M. Treco	2-27-56	2-27-56	X	
H. F. Soule to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	
W. P. Stinson to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56	X	
M. J. Szulinski to: Oak Ridge National Lab. Oak Ridge, Tennessee	Discussions on UO ₃ process	D. M. Lang W. Eister	2-20-56	2-21-56	X	
M. J. Szulinski to: National Lead Company Fernald, Ohio	Discussions on UO ₃ process	D. Arnold	2-22-56	2-24-56	X	
M. J. Szulinski to: Argonne National Lab. Lemont, Illinois	Discussions on UO ₃ process	S. Lawroski	2-22-56	2-24-56	X	
M. J. Szulinski to: Carbide and Carbon Co. Paducah, Kentucky	Discussions on UO ₃ process	R. W. Levin	2-22-56	2-24-56	X	

DECLASSIFIED

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data		
					Class.	Unclass.	
						Areas	
A. W. Thiele to: Oak Ridge National Lab. Oak Ridge, Tennessee	Document declassification review related to Civilian Application Document Declassification	H. F. Carroll	11-28-55	2-10-56		X	
I. D. Thomas to: Nuclear Metals, Inc. Cambridge, Massachusetts	Consultation on extrusion techniques	P. Loewenstein	2-27-56	2-29-56		X	
U. L. Upson to: E. I. du Pont de Nemours Savannah River Plant Augusta, Georgia	Consultation on in-line analysis	C. H. Ice	2-23-56	2-25-56		X	
R. D. Walton, Jr. to: U. S. Atomic Energy Comm. Arco, Idaho	Consultation on extrusion processes	J. L. Schwennessen	2-3-56	2-3-56		X	
FINANCIAL DEPARTMENT							
I. Visits to other Installations							
F. J. Gruenberger to: Radiation Laboratory University of California Livermore, California	Consultation relative to computing machines	S. Fernbach	2-6-56	2-6-56		X	
C. B. Poland to: Radiation Laboratory University of California Livermore, California	Consultation relative to computing machines	S. Fernbach	2-6-56	2-6-56		X	
C. J. Shortess, Jr. to: U. S. Atomic Energy Comm. Oak Ridge, Tennessee	SS Accountability data on shipper-receiver variance of "J" slugs	C. L. Pigott	2-6-56	2-7-56		X	

MANAGEMENT

I. Visitors to this Operation

DECLASSIFIED

NO FURTHER ACTION

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
L. B. Mackey General Electric Company New York, New York	Attend patent consul- tation	E. T. Maher	2-15-56	2-18-56	X	300-XXX 700
II. Visits to other Installations						
W. E. Johnson to: Aircraft Nuclear Propulsion Cincinnati, Ohio	Consultation on mutual problems of high integrity fuel element development	D. R. Shoults	2-26-56	2-27-56	X	
MANUFACTURING DEPARTMENT						
I. Visitors to this Operation						
A. Fazia E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Consultation on canning process variables and control	S. M. Gill	2-14-56	2-17-56	X	300-303
R. L. Frontroth E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Consultation on canning process variables and control	S. M. Gill	2-14-56	2-17-56	X	300-303
D. G. Karraker E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Purex process problems	C. A. Priode	2-20-56	2-21-56	X	200-E 202-A 200-W Redox 300 XXX; 700
J. Kosafitis Applied Research Laboratory Glendale, California	Service spectro- graphic equipment	D. H. Elderkin	2-16-56	2-17-56	X	200-W 234, 235 300 XXX
T. H. Siddall, III E. I. du Pont de Nemours & Co. Savannah River Plant Augusta, Georgia	Discuss Purex process problems	C. A. Priode	2-20-56	2-21-56	X	200-E 202-A 200-W Redox 300 XXX; 700

DECLASSIFIED

CONFIDENTIAL

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Class.</u>	<u>Unclass.</u>	<u>Areas.</u>
II. Visits to other Installations							
W. K. MacCready to: U. S. Atomic Energy Comm. scheduling matters Washington, D. C.	Discuss production	E. J. Bloch	2-6-56	2-9-56	X		
T. D. Naylor to: U. S. Atomic Energy Comm. SS materials shipped Oak Ridge, Tennessee	Discuss quantities of between sites and shipper- receiver variances	C. L. Pigott	2-6-56	2-7-56	X		
R. E. Olson to: Mallinckrodt Chem. Wks. St. Louis, Missouri	Discuss uranium quality control	J. Shepardson	2-27-56	2-28-56	X		
C. A. Priode to: U. S. Atomic Energy Comm. scheduling matters Washington, D. C.	Discuss production	E. J. Bloch	2-6-56	2-9-56	X		
R. E. Olson to: National Lead Company Fernald, Ohio	Discuss uranium quality control	J. C. Mead	2-28-56	3-1-56	X		
RADIOLOGICAL SCIENCES DEPARTMENT							
I. Visitors to this Works							
G. D. Adams Radiological Laboratory San Francisco, California	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700	
G. A. Andrews Oak Ridge Inst. of Nuclear Oak Ridge, Tennessee	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700	
G. V. Beard U. S. Atomic Energy Comm. Idaho Falls, Idaho	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700	

DECLASSIFIED

CONFIDENTIAL

~~CONFIDENTIAL~~

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Uncl.
H. A. Blair University of Rochester Rochester, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
J. F. Bonner U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
J. L. Born Radiation Laboratory University of California Berkeley, California	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
W. R. Boss U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
R. L. Butenhoff U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
S. T. Cantrill Tumor Institute Swedish Hospital Seattle, Washington	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
S. F. Carson U. S. Atomic Energy Comm. Oak Ridge, Tennessee	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
W. D. Claus U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
R. L. Corsbie U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700

DECLASSIFIED

~~CONFIDENTIAL~~

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
F. P. Cowan Brookhaven National Lab. Upton, Long Island, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
L. R. Donaldson University of Washington Seattle, Washington	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
C. L. Dunham U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
M. Eisenbud U. S. Atomic Energy Comm. New York, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
R. M. Elmo U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
L. E. Farr Brookhaven National Lab. Upton, Long Island, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
D. M. Gardiner U. S. Atomic Energy Comm. Chicago, Illinois	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
G. H. Giboney U. S. Atomic Energy Comm. Savannah River Plant Augusta, Georgia	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
J. G. Hamilton Radiation Laboratory University of California Berkeley, California	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700

DECLASSIFIED

~~CONFIDENTIAL~~

Name- Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
T. G. Hennessy University of California of L.A. Program Directors' Los Angeles, California	Attend Biomedical meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
S. P. Hicks Cancer Research Institute New York Operations Office New York, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
L. O. Jacobson Argonne Cancer Research Hosp. Program Directors' University of Chicago Chicago, Illinois	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
D. E. Koshland, Jr. Brookhaven National Lab. Upton, Long Island, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
P. S. Lavik Western Reserve University New York Operations Office New York, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
H. D. Levine U. S. Atomic Energy Comm. New York, New York	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
K. Z. Morgan U. S. Atomic Energy Comm. Oak Ridge, Tennessee	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
E. W. McGarry, Jr. U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
H. Patrick University of Tennessee Agricultural Research Program Knoxville, Tennessee	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700

DECLASSIFIED

~~CONFIDENTIAL~~

CONFIDENTIAL

Name - Organization	Purpose of Visit	Person Contacted	Arrival	Departure	Restricted Data	
					Class.	Unclass. Areas
P. B. Pearson U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
E. L. Powers Argonne National Laboratory Lemont, Illinois	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
D. P. Rudolph U. S. Atomic Energy Comm. Chicago, Illinois	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
A. H. Seymour University of Washington Seattle, Washington	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
C. W. Shilling U. S. Atomic Energy Comm. Washington, D. C.	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
T. L. Shipman Los Alamos Scientific Lab. Los Alamos, New Mexico	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
C. S. Shoup U. S. Atomic Energy Comm. Oak Ridge, Tennessee	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
J. B. Storer Los Alamos Scientific Lab. Los Alamos, New Mexico	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
G. V. Taplin University of California of L.A. Program Directors' Los Angeles, California	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700
C. A. Tobias Radiation Laboratory University of California Berkeley, California	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700

DECLASSIFIED

CONFIDENTIAL

- 16 -

ORIGINAL FILED ON

<u>Name - Organization</u>	<u>Purpose of Visit</u>	<u>Person Contacted</u>	<u>Arrival</u>	<u>Departure</u>	<u>Restricted Data</u>		<u>Areas</u>
					<u>Class.</u>	<u>Uncl.ass.</u>	
M. A. Van Dilla University of Utah Salt Lake City, Utah	Attend Biomedical Program Directors' meeting	H. M. Parker	2-13-56	2-14-56	X	100-F XXX 300 XXX 700	
E. L. Johnson U. S. Army Las Vegas, Nevada	Radiation biology orientation	L. K. Bustad	1-23-56	2-10-56		X 100-F XXX	

DECLASSIFIED

ORIGINAL FILED ON

RADIOLOGICAL SCIENCES DEPARTMENTFEBRUARY 1956**DECLASSIFIED**SUMMARY

Forty-one informal, ten Class I and one Class II radiation incidents were recorded. The Class II case involved localized exposure from contaminated clothing. This is the only Class II case this year, compared with six for the same period in 1955.

Emission of I^{131} from stacks was satisfactorily controlled. A localized deposition of ruthenium particles occurred in the 200-W Area, and there was generalized minor contamination from weapons' tests.

The long-lived Cs^{137} isotope was detected in ground water. This, together with rapid motion in some areas, again pointed up the need for accelerated ground water studies.

Good progress continued in the development of individual analyses to be compounded into an automatic analyzing monitor for the river water.

The AEC Bio-Medical Program Directors' Meeting was held here. The Columbia River Advisory Group also met.

There was considerable department activity in support of a comprehensive study of radiation problems by the National Academy of Sciences. This study may later persuade us to modify some local exposure limits.

RADIOLOGICAL SCIENCES DEPARTMENT

FEBRUARY 1956

DECLASSIFIED

The month-end force of 425 included 36 supervisors, 98 engineers and scientists, 26 clerical, and 265 other personnel.

Number of Employees on Payroll

Beginning of Month	419
End of Month	425
Net increase	6

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Name</u>	<u>Title of Invention</u>
L. F. Kocher	LK Personnel Film Badge
A. H. Keck	Wedding Ring Dosimeter

There were 52 radiation incidents, including 10 Class I and one Class II cases. The Class II case involved a localized exposure from contaminated protective clothing. This is the only Class II incident to date in 1956, compared with 6 for the same period in 1955.

The outlook for the January case of the heavily contaminated hand continued to be favorable; the current body burden is less than 3% of the accepted limit for plutonium deposition.

The new Radiographic Testing Unit acquired its equipment and the nucleus of a staff.

Cooperative studies with reactor section personnel during "discharge while operating" tests indicated that some significant hazard problems need to be overcome.

One new case of plutonium deposition was confirmed, with deposition between 20% and 50% of the permissible limit.

A blowback of plutonium-bearing material at the Purex operation fortunately produced only minor exposure of personnel. Part of the building was contaminated, and some plutonium was released to the atmosphere and to the Purex swamps. Some rearrangement of piping to divert the normally low-level drainage to cribs on such occasions is needed.

DECLASSIFIEDRadiological Sciences Department

I^{131} emission was satisfactorily limited to an average of about 4 curies per week, with no daily emission in excess of 1.5 curies. There was local contamination of vegetation in and near the 200 West Area primarily with Ru^{106} ; the contamination resulted from burial of highly contaminated material from the Redox operation. In addition, the general contamination of the Pacific Northwest by atomic weapon test debris continued.

The long-term success of waste disposal to ground is largely determined by the transmission of the long-lived isotopes Sr^{90} and Cs^{137} . For the first time, a significant movement of Cs^{137} in ground water was detected. In addition, the rate of movement of ground water in some regions is found to be much greater than was anticipated. Significantly contaminated water samples were recently found 13 miles from the injection site. There are some inconsistencies in the sampling data, but the general picture is unfavorable. The ground water studies are being pushed as rapidly as possible.

A superior procedure for the determination of Sr^{90} in the presence of calcium and other salts normally present in water was developed; this will be of great value, both in the ground water program and in Columbia River studies. Improvements were also made in analytical procedures for P^{32} , As^{76} , and I^{131} in aquatic organisms.

A new method of measuring the energy of radiation by calorimetry has been developed in the laboratory; if the early promise is justified, this will prove to be the most exact method in existence.

Biological monitoring continued without unusual findings, for the most part. However, in one case, fish were markedly distressed during a reactor shutdown period; this was traced to a release of sulfuric acid. The incident is of importance primarily in emphasizing that improper release practices not related to radiation hazards are possible; biological monitoring at all reactor areas would detect most such practices. However, the installation of such facilities on the basis of one incident does not seem to be reasonable; it would not be unreasonable to design such a facility for a new reactor that could have effluent releases to the river.

Tests were begun on animal skin to establish a decontamination procedure for a solution of plutonium in TBP- CCl_4 . This was the material involved in the troublesome January case. The department has adequately studied a number of the plutonium solutions that are probable skin contaminants. This is strictly service-type research. No general theory has been advanced, nor is it likely that one will be developed shortly. Thus one has to test the particular types of solution separately--a potentially endless process. It is therefore necessary that the department be advised in advance of the kinds of solutions with which operations personnel may be expected to contaminate their skin.

DECLASSIFIEDRadiological Sciences Department

One of the major long-term problems in radiation protection is the eventual production of cancer in exposed tissue. The problem is made difficult by ignorance of the carcinogenic process. If one reads a recent article by Dr. O. Warburg in Science, one may feel that the matter is resolved in terms of energy utilization by the two processes of cell respiration and cell fermentation. This does not resolve the basic question of radiation carcinogenesis.

Two fields of our laboratory research include the induction of cancer. In the vital area concerned with radioactive particles in the lung, this laboratory seems to have the only clear-cut cases in which cancer formation can be related to radiation from discrete particles. This may be the clue to realistic, but quite stringent, control of particle emission.

In the work on I^{131} in sheep, cancer production is also involved. The second case of thyroid tumor arising in sheep treated with 5 μ c I^{131} per day for five years was reported this month. This adds one more piece of evidence to the growing belief that the present limit for I^{131} is not absurdly conservative. This is an important decision because the maintenance of this limit is likely to require expenditures of 2 or 3 million dollars for additional protective measures.

The AEC Bio-Medical Program Directors' Meeting was held here. This meeting has a rotating venue that brings it to Hanford every 3 or 4 years. The review of the local program was well presented both at this meeting and at an AEC staff review that followed it.

Dr. Dunham, Director of the AEC Division of Biology and Medicine, addressed a general department information meeting on AEC bio-medical programs and objectives.

The Columbia River Advisory Group also met this month.

About 5 members of the department are involved in work for panels or sub-panels of a large scale review of radiation effects with special reference to atomic energy programs. The study is directed by the National Academy of Sciences--National Research Council, and is basically sponsored by the Rockefeller Foundation.

It is anticipated, from the preliminary work, that the study will lead to a tightening up of exposure limits, especially in areas related to effluent release practices. The study will be followed closely so that any necessary changes in local practice can be planned in advance. The type of change that might be desirable could be a reduction of the working limit for external radiation to 1.5 r per year instead of the present 3 r per year. This would not be done because we believe that the present limit is hazardous, but to agree most simply with the interpretations toward which informed public opinion will probably be directed.

DECLASSIFIEDRadiological Sciences Department

Obviously the annual limit will be governed somewhat by the economics of protection. Since only about 200-250 employees exceed the annual limit of 1.5 r and only isolated cases exceed 3 r, it is obvious that a force addition of 200-250 could dilute the total exposure for all below 1.5 r. This sets an upper limit to the economic factor. It is also obvious that good management could achieve the same result at considerably less expense, perhaps on the order of \$200,000 per year.

HM Parker

Director,
RADIOLOGICAL SCIENCES DEPARTMENT

HM Parker:kss

Radiological Sciences Department**DECLASSIFIED**APPENDIX1. Condensed Exposure Records

Type	Number of Readings	Potential High Results	Confirmed High Results
Pocket chambers - gamma	321,730	60	0
Pocket chambers - slow neutron	1,852	22	0
Film Badges - beta-gamma	55,221	52	0
Neutron film	750	2	0
Pu bioassay	1,426	23	1
F.P. bioassay	1,569	3	0
U bioassay	359	0	0
Alpha hand counts	50,310	0	0
Beta hand counts	58,841	0	0
Thyroid counts	63	0	0

DECLASSIFIEDRadiological Sciences Department2. Regional Monitoring Records

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Drinking Water and Related Materials</u>			
Benton City Water Company Well	alpha	1.3×10^{-8}	--
Richland, N. Richland, Benton City Wells	alpha	$(<0.5 \text{ to } 1.3) \times 10^{-8}$	--
100 Areas	beta	$(<0.05 \text{ to } 3.3) \times 10^{-6}$	--
200 Areas	beta	$(0.5 \text{ to } 1.2) \times 10^{-6}$	--
Pasco, Kennewick, McNary Dam	beta	$(<0.05 \text{ to } 1.1) \times 10^{-6}$	--
Backwash Solids - Pasco Filter Plant	beta	2.1×10^{-2} /uc/gm	--
Backwash Liquids - Pasco Filter Plant	beta	5.1×10^{-7}	--
**Anthracite, Sand Filter - Pasco Filter Plant	beta	4.0×10^{-5} /uc/gm	+2
<u>Other Waters and Related Materials</u>			
300 Area Wells #1 and #3	alpha	$(<0.5 \text{ to } 5.8) \times 10^{-8}$	--
300 Area Well #4	alpha	3.5×10^{-8}	-2
Well #4 measured as Uranium	U	2.2×10^{-8}	-3
107 and 108 Wells	beta	$(0.0023 \text{ to } 4.1) \times 10^{-4}$	--
Other Wells on the Reservation	beta	$(<0.5 \text{ to } 4.6) \times 10^{-7}$	--
Columbia River - Hanford Ferry	beta	1.7×10^{-5}	--
Columbia River - Below Reactors	beta	1.1×10^{-5}	--
Columbia River - Paterson to McNary	beta	2.1×10^{-7}	--
Columbia River - Shore Mud	beta	$(2.2 \text{ to } 7.5) \times 10^{-5}$ /uc/gm	--
Raw Water - Operating Areas	beta	$(<0.05 \text{ to } 8.7) \times 10^{-6}$	--
Reactor Effluent Retention Basins to River	beta	9,000 to 23,000 /uc/sec/reactor	--
Reactor Effluent Retention Basins to River	alpha	$(1.3 \text{ to } 4.9) \times 10^{-3}$	--
I-131 in Farm Wastes to River	I-131	<0.04 /uc/sec/reactor	--
I-131 in Columbia River - Hanford	I-131	$<5 \times 10^{-9}$	--
300 Area Pond Inlet	alpha	12 /uc/day	--
		2.3×10^{-7}	--
		2×10^{-8}	--
		1.6×10^{-6}	-2

DECLASSIFIED

 HW-41702 DEL

Radiological Sciences Department

Sample Type and Location	Activity Type	Average Activity Density /uc/ml	Trend* Factor
<u>Atmospheric Pollution</u>			
Gross Alpha Emitters	alpha	$(<4.0 \text{ to } 7.0) \times 10^{-15}$	+2
Gross Dose Rate - Separations Areas	beta - gamma	$(2.5 \text{ to } 5.8) \text{ mrad/day}$	--
Gross Dose Rate - Residential Areas	beta - gamma	$(0.66 \text{ to } 4.88) \text{ mrad/day}$	+4
Active Particles - Separations Areas	beta	$(0.31 \text{ to } 4.4) \times 10^{-12}$	+8
I-131 Separations Areas	I-131	$(0.5 \text{ to } 1.6) \times 10^{-13}$	+2
I-131 Separations Stacks	I-131	0.61 curie/day	+20
Ruthenium - Separations Stacks	Ru ¹⁰³ -106	<0.01 curie/day	--
Active Particles - Wash., Idaho, Ore., Mont.	--	0.007 to 0.006 ptle/m ³	--
Active Particles - Project	--	0.001 to 0.11 ptle/m ³	--
Tritium (as oxides) - Reactor Stacks	T	0.69 curie/day	--
<u>Vegetation</u>			
Environs of Separations Areas	I-131	$(<3 \text{ to } 4) \times 10^{-6} \text{ /uc/gm}$	--
Residential Areas	I-131	$<3 \times 10^{-6} \text{ /uc/gm}$	--
Eastern Washington and Oregon	I-131	$<3 \times 10^{-6} \text{ /uc/gm}$	--
Non-Volatile Beta Emitters - Wash. and Ore.	beta	$(1.2 \text{ to } 1.3) \times 10^{-4} \text{ /uc/gm}$	--
Alpha Emitters - Separations Areas	alpha	$(0.1 \text{ to } 2.1) \times 10^{-6} \text{ /uc/gm}$	--

* The trend factor shows the n-fold increase (+) or decrease (-) from last month, where values of n less than 2 will not be noted.

** Anthracite and sand filters have been combined by Pasco Water Department.

DECLASSIFIED

FINANCIAL DEPARTMENT MONTHLY REPORT
FEBRUARY, 1956

On February 17 the last punched card machines to be replaced by the 702 electronic data processing machines were returned to the IBM Company. From the standpoint of elimination of duplication of machine functions, the conversion to the 702 is complete.

Work order cost reports were prepared this month for the first time by the 702 machines.

Numerical analysis work was started on the problem of minimizing reactor production cost with respect to certain design and operating variables, including lattice dimensions and power level. A set of complex equations will be iterated to assure that reactivity requirements are met, and that the minimum production cost has been obtained.

A weekly report of overtime worked by nonexempt employees was issued to supervisors for the first time on February 7. It shows the overtime hours for which each employee has been paid during the previous twelve months, and is intended to assist supervisors in achieving a more equitable distribution of overtime.

During February, at the request of AEC, several meetings were held with employees of the Savannah River Operations Office and the du Pont Company to effect an exchange of information relative to General Electric and du Pont procedures and practices in cost accounting so as to enable the AEC to better understand and reconcile differences in reports from the two organizations.

With respect to Business Reviews, resumes of the following reviews which had been previously conducted were issued in February:

Transportation Section	February 2
Purchasing and Stores Section	February 7
Project Section	February 8
Pile Technology Section	February 17
Financial Department	February 29

Plant Accounting personnel completed the unitization of twelve construction projects during February and costs were closed to the appropriate classified accounts. It is anticipated that the unitization of seventeen projects will be completed during March, resulting in an \$11,000,000 reduction in the unclassified balance of Plant and Equipment in Service.

All residences within the community have been priced individually, by address, including ranges and refrigerators where applicable, with depreciation to be applied through June 30, 1956 to arrive at net book value as of the above date. The cost of land and land improvements for each individual residence will be applied at a later date.

The survey of plant instruments that has been in progress for the past month has been completed. This survey was conducted by Instrument personnel and coordinated by Capitalization and Depreciation Unit personnel.

The equipment upgrading program in connection with the close-out of the Portsmouth project has been completed. Lists of desired equipment were provided a HAP0 representative who made an on-site inspection to verify the condition and desirability of available items. Appropriation requests and requisitions have been processed covering the items selected. The plant was able to upgrade \$109,623 worth of equipment at a cost of \$23,090.

Thirty-two requests for appropriations having a dollar value of \$239,461 were investigated and processed during the month. Three project proposals and informal requests representing an aggregate of \$1,127,800 were reviewed, approved, and processed to the Commission during the month. After receipt and analysis of AEC directives and work authorities, eight project authorizations were issued for a total of \$1,220,210.

At the request of the Commission, a meeting was held February 24 to discuss the separation of zone temperature monitoring from Project CG-558, Pile Modifications. It was agreed by representatives of the Commission, the Engineering Department and the Financial Department that this work could be separated from the main project and established as a separate project so that the scheduling and reporting of CG-558 would not be unduly involved by the delayed completion of the final portions of the zone temperature monitoring work.

Approximately 100,000 lbs. of normal uranium scrap material was shipped to the National Lead Company of Ohio as returns to production channels. Of this quantity, 40,000 lbs. represented Engineering Department inactive and current scrap material returns. Arrangements have been completed for the shipment of the balance of inactives in March at which time the Metal Preparation Area operations inventory will reflect actual in current use material.

Notice was received from the Commission that additional funds had been obligated under the prime contract in February of \$10,000 to provide for work on the feasibility study of a recirculating gas loop, and \$165,000 for work on neptunium recovery.

The second semester of the Business Training Course program got under way in February, with 33 new students enrolled in the starting course and 36 students who had completed the first semester's work progressing to more advanced courses. Plans for spring recruiting call for employing an additional 18 college graduates as BTC recruits.

The January "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$7,508,150, summarized as follows:

Payrolls and payroll deductions disbursed	\$4 585 045
Materials (including orders placed on requirements contracts) and freight	2 436 446
Taxes and insurance	689 413
Subcontracts and agreements	70 303
Advances for travel and living expense	76 584
Miscellaneous	<u>82 095</u>
Gross Disbursements	7 939 886
Less: Revenue	<u>431 736</u>
Net Disbursements	<u>\$7 508 150</u>

Charges from HAPO against the overhead allowance in February were \$4,037, consisting of:

Conference expense	\$2 280
Travel and living expense variation	1 741
Cost of operating Company-owned car	<u>16</u>
	<u>\$4 037</u>

Detailed reports for the Financial Department appear on succeeding pages, as follows:

Summary of Cash Disbursements, Receipts and Advances	I - 4
Auditing Section	I - 5
Budgets and Measurements Section	I - 6
Contract Cost Section	I - 7 through I - 11
General Accounting Section	I - 12 through I - 20
Personnel Accounting Section	I - 21 through I - 23
Procedures and Computing Section	I - 24 through I - 31
Property Accounting Section	I - 32 through I - 36
SS Accountability Section	I - 37 through I - 40
Personnel and Organization Statistics	I - 41 through I - 42

SUMMARY OF CASH DISBURSEMENTS,
RECEIPTS AND ADVANCES

A summary of cash disbursements and receipts (excluding advances of \$9,004,212 and \$7,045,000 by the Atomic Energy Commission for February and January, 1956) for the months of February and January, 1956 is shown below:

<u>Disbursements</u>	<u>February</u>	<u>January</u>
Payrolls (net)	\$3 209 540	\$3 268 141
Materials and Freight	1 980 061	1 947 199
Pension Plan—Employer's Portion		
Year 1955	1 954 766	-0-
Payroll Taxes	780 998	832 126
Payments to Subcontractors	488 994	559 551
Group Insurance Premium	232 113	777 336
United States Savings Bonds	226 216	223 701
Travel Advances to Employees	75 859	76 584
Pension Plan—Employees' Portion	32 221	50 658
All Other	130 224	204 590
 Total	 9 110 992	 7 939 886
 <u>Receipts</u>		
Rent	108 923	138 547
Sales to AEC Cost-type Contractors	107 218	46 546
Electricity	92 420	98 972
Telephone	60 205	54 474
Hospital	36 725	49 816
Sundry Accounts Receivable	25 062	16 126
Refund of Travel Advances to Employees	12 644	10 883
Bus Fares	9 837	10 346
Refunds from Vendors	721	1 734
Other	5 776	4 292
 Total	 459 531	 431 736
 Net Disbursements	 \$8 651 461	 \$7 508 150

Outstanding advances as of February 29, and January 31, 1956 were as follows:

	<u>February</u>	<u>January</u>
Cash in Bank -- Contract Accounts	\$2 428 288	\$2 075 537
Cash in Bank -- Salary Accounts	20 000	20 000
 Total	 \$2 448 288	 \$2 095 537

AUDITING SECTION
MONTHLY REPORT - FEBRUARY 1956

Reports were issued for the completed audits listed below:

- Motor Pool Operations
- Classified Files
- Physical Inventories and Inventory Reserves

At month-end a report was being prepared for the audit of Management of Capital Assets.

Field work was continued on the following audits:

- Accounts Receivable
- Stores Activities
- Procurement Activities

An audit of Accounts Payable was started during the month.

Follow-ups were made to determine the extent of compliance with recommendation in reports of the following audits:

- Overtime Lunches
- Administrative Services - Office Auxiliaries Sub-Section

Five informational meetings, two of which covered safety subjects were held during the month. At one meeting two films, "Communications" and "This is Automation", were shown.

BUDGETS AND MEASUREMENTS SECTION
MONTHLY REPORT - FEBRUARY 1956

General

Suggestion Awards were approved for two members of the Financial Department. One employee of the S.S. Accountability Section received \$75.00, and an employee of Property Accounting Section received \$30.00.

Two new Business Graduates reported during the period. One was hired from Santa Clara University last May but just completed his scholastic requirements. The other is our first official BTC Recruit. Our employment offer has been accepted by a University of Utah graduate who will report early in April.

Class work for the second semester of BTC at HAPO started on February 20, with 33 new students enrolled in the starting course and 36 students from last semester progressing to more advanced work.

Plans for Spring recruiting were completed. We will endeavor to hire an additional 18 new graduates as BTC Recruits.

Budgets

The Budget for FY 1958 and Revision of Budget for FY 1957 is progressing. However, some delays are being encountered in receiving necessary information and supporting justifications. Personnel levels proposed for the budget were reviewed with the Manager - Finance and are being used as submitted by the field. Levels at fiscal year end are: FY 1956, 9,606; FY 1957, 9,618; FY 1958, 9,051. Major factors in the decrease are: (1) Community disposal, (2) closure of "T" Plant, and (3) closure of TBP Plant. These are partly offset by requirements for reactor tubing and additional canning lines.

A meeting was held with representatives of the HOC-AEC Budget Branch and Contract Cost personnel to discuss, among other items, the preparation of the equipment budget for FY 1958. In view of the Washington AEC Review Board action in the FY 1957 Budget transferring some construction budget items to the equipment budget and the findings of Mr. Ennor, Mr. Sale and Mr. Boyd on their recent trip to Savannah River and Oak Ridge, it was generally felt that using a \$5,000 installation cost as the limiting factor for equipment items is too restrictive. It was agreed that this would be looked into by Mr. Ennor and that they would advise regarding their opinion.

Measurements

A listing of general measurements applicable to all departments for calendar year 1956 was compiled and submitted to management.

The Quarterly Savings Report for the period ending December 31, 1955, was completed and distributed.

Work is progressing well on the study of measurements applicable to a profit system with preliminary recommendations acceptable to the General Manager.

CONTRACT COST SECTION
MONTHLY REPORT - FEBRUARY 1956

A major activity during the month centered around meetings held with AEC and duPont personnel from Savannah River Operations. These meetings were held at the request of HOO-AEC in connection with exchange of information concerning our accounting system and production activities. Contract Cost Section personnel have been asked to attend similar meetings at Savannah River during March.

Product cost estimates for calendar years 1956 and 1957 were prepared for the Manager of Manufacturing based on the official forecast in TS Document XX-1547. These estimates were compared with calendar year 1955 actual in order to determine whether unit cost reductions would continue during 1956 and 1957 although Reactor efficiencies during 1956 would be somewhat lower. Cost estimates were also prepared for the Manager of Manufacturing in connection with a special production study for a K Reactor. Four case studies were prepared based on previous cost estimates adjusted for changes in production requirements.

Production inventory data and cost of SS Material receipts and shipments were also furnished the Budgets and Measurements Section in connection with the preparation of a Profit and Loss Statement for calendar year 1955.

The preparation of the budget for FY 1958 and revision of FY 1957 has been progressing satisfactorily. Firm manpower figures were received early enabling the calculation of salaries to proceed without interruption.

The strike of the sheetmetal workers of the CPFF Service Contractor caused a cancellation of the scheduled inventory of Minor Construction Small Tools. This inventory will be rescheduled for later in the year.

Bulk sulphuric acid stored in the 784-A Building, 700 Area, was placed in inventory effective March 1, 1956. Custodial responsibility will remain with Auxiliary Operations and Plant Protection Section. Formerly this acid was charged directly to costs.

Employee and Public Relations Cost Unit

Several special studies for Health and Safety management were performed:

1. Hypothetical cost pattern for varying patient loads. This report was prepared for use in discussing possible future hospital policies regarding non-project connected people.
2. Salary Comparisons. A schedule relating comparative salary costs under separate methods of operation was prepared for Dr. P. A. Fuqua for use in Industrial Medical costs.

Employee and Public Relations Cost Unit (Continued)

Special studies for Health and Safety management performed (Continued)

3. A report of hospital costs for calendar year 1955 was prepared for submission to the Washington State Public Assistance Office in connection with a reimbursable cost study currently being conducted. Due to the peculiarities of the local operation, it was necessary to alter the certification requested. This involved considerable effort and a partial audit of Cost was performed to insure the accuracy of the statement.

The adult patient-day census at the hospital for February averaged 70.9, an increase of 17.0 over the January level and also considerably higher than theoretical break-even point with respect to operating within budget limitations. Although revenue per patient-day may be slightly lower because of an unusually large percentage of pediatric cases during the month, a sizeable reduction in the year-to-date budget overrun will occur.

An Information Meeting of all employees of this cost unit was held on February 24.

Engineering Cost Unit

The Obligation of Funds report for January was revised to reflect the increased obligations available under Supplemental Agreement No. 31 to Contract W-31-109-ENG-52. This modification was based on calculations at October 31, 1955 and \$5,000,000 was added to the unliquidated balance at that date. Total obligations for Plant and Equipment only, in the amount of \$46,930,837, are broken down as follows:

1955 Carry-Over of Equipment Funds	\$ 1,970,000
1956 Equipment Funds	3,000,000
Unexpended Fund for Cost Accruals	2,815,000
Unexpended Portion of Plant and Equipment Projects	<u>39,145,837</u>
Total Unliquidated Obligations at 10/31/55	<u>\$46,930,837</u>

The latest information from Washington indicates that nine (9) Hanford items totaling \$28,282,000 were submitted to Congress for review in connection with the FY 1957 Plant and Equipment Budget.

Work Authority AEC-151-B dated November 30, 1955 authorized General Electric to incur costs in the amount of \$180,000 to perform Advance Engineering Studies to support the FY 1958 Plant and Equipment Budget. Through February 26, 1956 the total cost incurred in support of this work amounted to \$92,137. To date, varying amounts of Engineering effort have been expended on approximately 52 different studies. At this time, 45 items (budget studies) are under consideration with a potential estimated cost in excess of \$160,000,000. Included in this amount are 16 items estimated to cost \$4,715,000 which appear to be within the scope of the AEC definition of "Equipment". The estimated cost of the items ranges from \$75,000 to \$610,000; however, in each case the installation cost, while estimated at more than \$5,000, represents only a minor portion of the total project cost. Discussions have been held with HOO-AEC personnel regarding

Engineering Cost Unit (Continued)

the inclusion of these items in the "Equipment Not Included In Construction Projects" budget for FY 1958. The particular problem involved is obtaining this substantial increase in equipment funds over our historical average for prior years.

During the last week in February several budget meetings were held in connection with the items to be submitted in the FY 1958 Plant and Equipment Budget. The meetings, attended by Engineering, Financial, and 100, 200, and 300 area personnel, resulted in the deletion of several items for which budget studies had been prepared. The deletions were due to timing of the projects, need for additional technology, etc. In general, the Plant and Equipment Budget is progressing satisfactorily at this time.

Sheet Metal workers of the CPFF Service Contractor went out on strike over travel agreements on January 27, 1956 and on February 20, 1956 placed pickets which resulted in all laborers and mechanics of the CPFF Service Contractor going on strike that day and all construction work not performed by Fixed Price Contractors was stopped. To reduce costs, 68 General Electric Minor Construction employees were furloughed on February 23, 1956. Agreements were reached in Washington, D.C. and all crafts of the CPFF Service Contractor and furloughed General Electric Minor Construction personnel returned to work on February 27, 1956. Costs of personnel standing by are to be absorbed in overliquidation of standard costs from prior periods.

Standard liquidating rates were reviewed with representatives of Project Section and revised upward as follows:

	<u>Basic</u>	<u>Previous</u>	<u>Revised</u>
Project Engineering	Man-Day	\$48.00	\$56.00
MC Indirect	CPFF Labor	14%	17%
Small Tools	CPFF Labor	5%	7%
CPFF Fee	CPFF Labor	2%	3%
MC Shop Indirect	Shop Labor	38%	40%

The increase of Project Engineering rates results from assignment to this organization of engineers in higher salary brackets and increases in salaries over prior years. Changes in work schedules reduced the labor base necessitating the above increases.

The new procedure for processing Property Disposal Requests for materials and equipment for which the Project Section is accountable has been developed and placed in effect jointly by Property Management, Project Section and Engineering Cost.

General and Consolidations Cost Unit

Work is well along in preparing overtime reason codes for use on time cards to furnish by tabulation the basic reasons for overtime used.

Reason codes were issued in final form to all cost units, with sufficient copies furnished for major field supervision. In order to promote use by the field supervision

General and Consolidations Cost Unit (Continued)

of the most meaningful codes, the reasons were categorized into five parts:

- I. Continuity of Operations
- II. Procurement, Movement and Storage of Material and Equipment
- III. Plant and Public Welfare
- IV. Administrative
- V. Manpower Management

In the transmittal letter accompanying the reasons the use of each of these categories was explained and stress put on the distribution of coding to specific overtime-causing programs. These programs were placed under category I, and it was urged that codes under other categories be used only in the absence of a direct relationship with programs in the first category.

Manufacturing Cost Unit

Information on Uranium cost and other Product Cost accounting data was furnished the Special Study Group of Budgets and Measurements Section. Explanations concerning the method of calculating unit costs on a current basis were provided and calculations made based on data furnished by the group.

The Financial Representative for Metal Preparation Section arranged a meeting between the supervisor of Stores and the supervision of the Metal Preparation Section for the purpose of reviewing Spare Parts and Spare Equipment Inventories. As a result of the meeting it was decided that many items now carried in the Spare Parts Inventory could be transferred to the General Supplies Inventory.

Responsibility for preparing a list of common use items which could be transferred to the General Supplies Inventory has been referred to J. E. Kaveckis. Effort will be made to complete the transfer by July 1, 1956.

The manpower utilization report which is prepared monthly for the Metal Preparation Operations Sub-Section has been revised to provide a more complete comparison of actual performance with established goals. The revised report provides a basis for measuring the effects on manpower that result from yield and efficiency variances. It is the consensus of opinion that this report will provide a valuable tool for measuring manpower utilization.

One Information Meeting was conducted by the Metal Preparations Financial Representative covering accounting procedures and cost reduction programs which is a part of the Manpower Training and Development program that was recently established for exempt personnel.

A special report was issued to the Maintenance Sub-Section Superintendent which provides a detailed breakdown of maintenance cost and distribution of this cost during the past $1\frac{1}{2}$ years. The report should be especially useful in showing the trend of maintenance charges to the six (6) old Reactors as related to the increased maintenance requirements.

Manufacturing Cost Unit (Continued)

The Cost Analyst witnessed the essential material inventory at 100-C and B and the frozen lunch at 100-H Area.

At the request of the Separations Section Process Training Supervisor the Financial Representative for Separations Section took part in a series of four "Pre-Supervisory" training sessions conducted for Chief Operators of the Power and Operations Units. These sessions covered the importance of proper coding, cost control and past and expected future cost performance.

The review of Up-Grade Equipment available from Portsmouth, Ohio has delayed the submission of the Automotive Equipment portion of the budget. Equipment items which previously had been considered as Projects and are being revised by AEC for possible inclusion as Equipment Not Included In Construction Projects has also contributed to the delay of submission of the EWIP Budget.

A review has been completed to project approximate inventory balances and related reserves through the end of FY 1956. The study indicates that reserves at year end will be adequate in terms of recommended percentages in all cases except Spare Parts. The recommended percentage of Spare Parts Reserve is 25%, and it appears that at year end there will be a 20% reserve in amount of \$875,000. Although the percentage is down from the recommended level, the value is very substantial and it is not now felt that additional provisions should be made to increase the reserve at this time. An estimated debit to the Spare Parts Reserve of \$40,000 to cover anticipated physical inventory adjustments has been taken into consideration in projecting year-end balances. Other reserves are estimated to be adequate and appear to need no adjustment. Although no unusual factors are foreseen at this time which could adversely influence the reserves, we will continue to follow the situation closely.

Effective with operating reports issued for the month of February, a separate report will be issued for each of the Special Reactor Shift Maintenance Units instead of a consolidation of these units as was done in January. The Special Maintenance and Engineering Planning Unit (Code 6154) which has been used for "cost purposes only", and reported as part of the Sub-Section General, will become a separate unit in March with its costs being reported separately. With these new pages, the number of pages of the operating report will total 155.

GENERAL ACCOUNTING SECTION
MONTHLY REPORT--FEBRUARY, 1956

ACCOUNTS PAYABLE UNIT

The volume of work processed by the Accounts Payable Unit during the month remained at a high level, 4,532 vouchers, amounting to \$5,771,687, being recorded during February.

Purchase Orders received during February numbered 2,850, which was a significant increase over the monthly average for calendar year 1955 of 2,315.

Cash discounts earned fiscal year to date amounted to \$64,466 for a monthly average of \$8,058.

Freight bills processed numbered 1,703 and amounted to \$304,396, as compared to the January figure of 1,581 bills amounting to \$298,633.

Active contracts handled by Accounts Payable, excluding requirements orders, numbered 42, and contract commitments at month end amounted to \$645,354. Payments on these contracts during February were \$73,201 of which \$9,081 applied to contracts having no fixed commitments.

Consultant Agreement No. 128 with Richard G. Tyler, covering a study of Richland sewerage system, was dropped from the report of active contracts because of completion.

Special Agreement No. 3 with General Telephone Directory Company was received during this period. This agreement provides for the solicitation of classified advertisements, preparation, printing, assembly and delivery of three editions of 13,000 copies each of the Richland telephone directory, for which General Electric shall be paid \$36,000.

Requirements contract orders placed during February numbered 16 in the amount of \$463,790, and commitments at month end totaled \$975,759. Payments under requirements contracts for February were \$413,273.

Following is a resume of Accounts Payable statistics for February and January:

Accounts Payable:

	<u>February</u>	<u>January</u>
Balance at beginning of month	\$ 575 888	\$ 438 990
Vouchers entered	5 771 687	4 533 208
Cash receipts	721	1 734
	<u>6 348 296</u>	<u>5 023 932</u>
Less: Vouchers Paid	5 675 237	4 448 044
Balance at end of month	<u>\$ 673 059</u>	<u>\$ 575 888</u>

ACCOUNTS PAYABLE UNIT (Continued)

	<u>February</u>	<u>January</u>
Number of vouchers recorded	4 532	4 809
Number of checks issued	2 841	2 763
Number of freight bills paid	1 703	1 581
Amount of freight bills paid	\$ 304 396	\$ 298 633
Number of purchase orders received	2 850	2 389
Amount of purchase orders received	\$1 739 478	\$2 804 001
Amount of cash discount earned	\$ 8 742	\$ 6 937

ACCOUNTS RECEIVABLE UNIT

A thorough review of the policy being followed in the administration of delinquent telephone accounts indicated that a revision to the existing policy was desirable and warranted. Under the former policy, positive collection action on delinquent accounts was not instigated until such accounts were 60 days old. An additional 10 days, or a total of 70 days was allowed before telephone service was suspended for nonpayment of a bill. Under the revised procedure, 35 days will be allowed before service is suspended for nonpayment of a bill. This is not the establishment of a new policy but represents enforcement of a provision of the telephone rules and regulations which has been in effect since May 1, 1951. So that all subscribers would be fully advised of this change in policy, notices to this effect were included with telephone statements forwarded to telephone subscribers on February 16, 1956.

The first draft of the Accounts Receivable Procedures Manual was submitted for review on February 20. Issuance of the manual in final form should be accomplished during March.

Eviction notices were delivered to 21 tenants occupying government housing and three dormitory tenants for nonpayment of January rent on February 8. Except for three tenants, rent payments were received by February 15, the date specified in the eviction notice. The three exceptions are:

- a. One tenant who had been granted illness leave by General Electric Company signed a written agreement whereby the rent would be paid at a later date.
- b. Two tenants, one house and one dormitory, vacated the premises.

So as to eliminate duplication and realize a savings, a procedure was prepared and forwarded to interested individuals which eliminated the use of request for billing form within the Financial Department. Under the former procedure, cost or accounting groups prepared requests for billings and forwarded such requests to the Accounts Receivable Unit for billing of customers. By utilizing the information shown on the request for billing, Accounts Receivable

ACCOUNTS RECEIVABLE UNIT (Continued)

prepared an invoice and forwarded a copy to the customer as a request for payment. Effective with business for March, cost and accounting groups will prepare and submit the actual invoice to Accounts Receivable instead of the request for billing form. Accounts Receivable will retain responsibility for the control, billing, and journalization of such charges.

In an effort to increase efficiency and eliminate peak work loads at the end of each month, statements have been revised for billing customers for tenant services and commercial facilities for utilities. In the case of utilities billed to commercial facilities, an automatic posting machine will be utilized. It is anticipated these changes will be placed in operation by April 1.

The gross accounts receivable balance at February 29 amounted to \$416,502, an increase of \$54,305 over the balance of \$362,197 at January 31. This increase results primarily from increases of \$22,467, \$21,008 and \$17,351 being reflected in the Kadlec Hospital, electricity, and AEC cost-type contractors accounts, respectively, partially offset by decreases of \$2,866 and \$2,892 in the telephone and sundry accounts. Explanations of the more significant changes in balances are given below:

Kadlec Hospital - The increase of \$22,467 reflected in this account results from increased in-patient sales and a decrease in cash receipts. In-patient sales amounted to \$57,527, an increase of \$11,799 when compared to in-patient sales for January. This increase in sales has brought about a rise in the adult patient day census to 70.9, 17 over the previous month. Decreased collections were experienced during the month as payments received from the Metropolitan Life Insurance Company were substantially smaller when compared to prior months. During February, insurance payments received amounted to \$10,406, a reduction of \$16,054 as compared with insurance payments received during January, and a reduction of \$14,942 as compared with the average of payments received during the last six months of calendar year 1955.

Electricity - Charges booked for electrical consumption was \$115,056 as compared with \$85,221 for January. This came about because meter routes comprising residences consuming electricity for heating purposes were read and billed during the month.

AEC Cost-Type Contractors - Billings to the University of California Radiation Laboratory in the amount of \$107,257 and Knolls Atomic Power Laboratory in the amount of \$12,169, account for the sizeable increase in this category. It is interesting to note that charges booked in February in the amount of \$124,569 is the highest amount recorded since July 1952.

Rent - Due to a change in accounting method, this account reflects an increase as compared to reports for prior months. So as to represent a true accounts receivable figure, this account is now relieved of all credit balances at the end of each month, such credits being transferred to a contingent liability account.

ACCOUNTS RECEIVABLE UNIT (Continued)

During the month, 374 delinquent notices and 115 final notices were mailed to electricity customers, while the service of five electricity customers was suspended due to nonpayment of bills.

Accounts receivable statistics are summarized below:

<u>Account</u>	<u>Balance 1-31-56</u>	<u>Net Charges</u>	<u>Collec- tions</u>	<u>Balance 2-29-56</u>	<u>Active Accounts</u>
Kadlec Hospital					
Active	\$ 78 275	\$ 64 856	\$ 42 157	\$100 974	1 773
Collection Agencies (83 accounts)	8 188	295	527	7 956	
Electricity	41 062	115 056	94 048	62 070	3 955
Telephone	33 042	58 573	61 439	30 176	6 793
Sundry: Active	37 379	21 873	24 927	34 325	354
Collection Agencies (140 accounts -a)	8 449	358	196	8 611	
AEC Cost-Type Contractors	107 330	124 569	107 218	124 681	29
Rents -b)	27 913	377 978	378 769	27 122	6 709
Equipment Sales to Facilities (1 account)	18 846		349	18 497	
Safety Shoes	1 265	2 307	1 909	1 663	264
Loans to Employees (2 accounts)	448		21	427	
Sub-Total	362 197	<u>\$765 865</u>	<u>\$711 560</u>	416 502	<u>19 877</u>
Reserve for Bad Debts	<u>(34 846)</u>			<u>(35 434)</u>	
General Ledger Balance	<u>\$327 351</u>			<u>\$381 068</u>	

(a- Includes all utility and rental accounts.

(b- Effective February 29, 1956, credit balances transferred to General Ledger account - Rents Collected In Advance. Balance at January 31, 1956 recasted to reflect this change.

ADMINISTRATIVE PLANNING

A total of 25 new or revised organization and policy guides were issued during February. Of these, five were instruction or policy guides, and 20 were organization guides. In addition, 14 OPGs were in the process of duplicating or distribution at the end of the month. The five instruction guides were as follows:

- 05.3.4 "Authorization for Procurement of Services, Material and Equipment From Off-Site AEC Cost-Type Contractors"
- This policy guide was revised to incorporate provisions relating to SS materials and to change the requirements for obtaining HOO-AEC approval.

ADMINISTRATIVE PLANNING (Continued)

- 13.1 "Vacation Plan"
This instruction was revised to bring it in line with recent changes in the Company's vacation plan, which were effective the first of the year.
- 15.2 "Control of Classified Documents"
This instruction was revised to provide for a three-month cyclical self-inventory of classified documents rather than the previously required thirty-day inventory.
- 22.5 "Printing and Duplicating"
This instruction was revised to redefine printing and duplicating work, and to provide for the work of this type performed by the Reproduction Unit.
- 24.2 "Responsibility for Radiation Monitoring"
This policy guide was revised to sharpen the definition of responsibility for radiation monitoring. It reflects some minor modifications in this responsibility agreed to by the Manufacturing and Radiological Sciences Departments.

A report was made summarizing AEC transmittals received within HAPO during January 1956.

A summary of organization and policy guides issued during January was sent to all section and department managers.

One complete OPG book was compiled and 524 extra copies were distributed.

The following organization and policy guides are currently being reviewed or revised:

- 04.1.1 "Performance of Project Work"
- 04.1.3 "Research and Development"
- 04.5.2 "Property Management of Special Equipment"
- 05.1 "Plant and Equipment Appropriations"
- 05.3.4.1 "Authorization for Work Performed by Battelle Memorial Institute"
- 05.3.7 "Authorizations of Work by Hanford Operations Office, AEC"
- 09.1 "Monthly Report"
- 12.1 "Reporting Inventions and Discoveries"
- 13.2 "Membership in Trade and Professional Societies or Associations"
- 13.15 "Disciplinary Action"
- 13.19 "Solicitation Among Employees"
- 14.1 "Area Evacuation"
- 14.2 "Hanford District Civil Defense"
- 15.23 "Control of Code Designations"
- 18.1 "Weekly Time Cards"
- 18.7 "Overtime"
- 21.8 "Shipping, Receiving and Acceptance Procedures"

ADMINISTRATIVE PLANNING (Continued)

The following new organization and policy guides are being circulated for review and approval:

- "Control of Hand Tools"
- "Reporting of Incidents to Safety Branch, HOO-AEC"
- "Work Schedules"
- "Excavation Permits"

CONTRACT REIMBURSEMENTS

The Commission's approval for reimbursement of expenditures for the following purposes were received in February:

Travel and living expenses of Dr. H. M. Parker in connection with his services as a member of an Atomic Industrial Forum committee on radiation standards.

Supervisory training program for maintenance areas (refresher courses in metal working, the direct costs of which are estimated at \$1500 or \$2000).

Special reclassification of employee as "Financial Analyst."

Travel and living expenses of chief nurse, Kadlec Hospital, in attending institute on nursing service administration in Portland.

Attorney's and legal fees requested by The Travelers Insurance Company in liability case--Powell vs. General Electric.

Increase in expenditures for page costs published in scientific and technical journals and costs of reprints and pamphlets for FY 1956, from \$1000 to \$2000.

Contribution of \$200 to University of Buffalo Carbon Conference Publication Fund.

Overtime pay estimated at \$500 for bus drivers and certain 100-F Area employees in connection with Civil Defense drills on March 5. The evacuation of Richland school children was involved in one exercise.

There were ten requests pending with the Commission at the end of February, including the following submitted during the month:

Cost of training a leader for GE professional business management course and of conducting courses at HAP0.

Employment of six Tri-Cities high school science teachers during the summer.

Special absence allowances (in addition to those permitted under Company policy) for employees duly elected to the Richland City Council.

CONTRACT REIMBURSEMENTS (Continued)

Increases in negotiated per diem allowances for off-site inspectors (to be effective upon signing of revised prime contract).

Memberships in associations and societies for the calendar year 1956, totaling \$3090.

The Contract Reimbursements group handled 21 inquiries concerning reimbursement problems during February, 12 of which originated outside of the Financial Department.

The January "Summary of Disbursements," transmitted to the Commission through the Director of its Finance Division, showed net expenditures of \$7,508,150, summarized as follows:

Payrolls and payroll deductions disbursed	\$4 585 045
Materials (including orders placed on requirements contracts) and freight	2 436 446
Taxes and insurance	689 473
Subcontracts and agreements	70 303
Advances for travel and living expense	76 584
Miscellaneous	82 095
Gross Disbursements	\$7 939 886
Less: Revenue	431 736
Net Disbursements	<u>\$7 508 150</u>

At the request of A. M. Waggoner, Director of HOO's Finance Division, a representative of the Contract Reimbursements group reviewed the December "Summary of Disbursements" with him, furnishing such explanations and additional information as he requested. He had advised that he would like to have such a review each month and that General Electric would then be informed of any expenditures on which he considered there was a question as to reimbursability.

Charges from HAPC against the overhead allowance in February were \$4,037, consisting of:

Conference expense	\$2 250
Travel and living expense variation	1 781
Cost of operating Company-owned car	16
	<u>\$4 037</u>

GENERAL BOOKS UNIT

An evaluation of HAPC FY 1956 attendance at meetings of professional and trade societies as compared to costs experienced by other General Electric components was completed in February. Results of this study indicate that the level of attendance at meetings by HAPC employees is lower than other components of the

GENERAL BOOKS UNIT (Continued)

Company. The cost per meeting is somewhat higher for HAPO employees which is due entirely to HAPO being situated farther from usual meeting locations. A summary of this study is detailed below:

	<u>Annual Cost</u>	<u>Number Technical Trained Employees</u>	<u>Number Meetings Attended</u>	<u>Number Meetings Per Employee</u>	<u>Employee Cost Per Year</u>	<u>Cost Per Meeting</u>
HAPO	\$60 200	1 300	360	.28	\$ 46	\$167
Research Laboratory	65 000	356	696	1.96	183	93
General Engineering Laboratory	27 000	350	380	1.09	77	71
Large Steam Turbine Generator Department	34 000	325	261	.80	105	130
Power Transformer Department	6 000	183	41	.22	33	146
Chemical Material Department	1 500	24	12	.50	63	125

At the request of the Commission, the above information was furnished them in support of HAPO's current policy for attendance of employees at meetings of professional and trade societies.

The revised procedure for daily recording and reporting of cash was made effective March 1. This procedure revision eliminates use of "Cash Books" and incorporates required information on two daily reports.

Supplemental Agreement No. 31, covering an obligation of funds, also provides that subsequently the Commission may increase the contract obligation by written notice to General Electric Company, without formal contract amendment. Under this agreement, two notices were received in February obligating additional funds of \$175,000. Obligation Notice No. 1 increased obligated funds \$10,000 to provide for work on the "Feasibility Study of Recirculating Gas Loop" and Notice No. 2, \$165,000 for work on "Neptunium Recovery."

The review and write-up of operating procedures for work performed by General Books is still in progress. The preparation of the General Ledger Manual is nearing completion and will be issued early in March. Operating procedure for travel and living expense account work is being reviewed at the present time and forms and work simplified. Revised procedure write-up will be completed in the near future.

Travel and living expense reports processed in February totaled 344, representing a gross expenditure of \$67,666. These expenses and those for January, are categorized on the following page for comparative purposes.

GENERAL BOOKS UNIT (Continued)

	<u>February</u>	<u>January</u>
Travel and Living Expenses		
HAPO Business	\$59 806	\$56 295
Billed to Others	5 563	4 563
Expenses Held in Undistributed Costs	-0-	2 496
Transfer Expense of Employee Assigned to AEC - Washington	-0-	17
Conference Expense	2 280	1 462
Cost of Company-Owned Cars	17	180
	<u>\$67 666</u>	<u>\$65 013</u>

Following are other statistics for the month of February, along with the previous month's figures:

	<u>February</u>	<u>January</u>
Advances from AEC		
Balance at beginning of month	\$ 2 095 537	\$ 2 558 687
Advances received from AEC	9 004 212	7 045 000
Other cash receipts	459 531	431 736
	<u>11 559 280</u>	<u>10 035 423</u>
Less disbursements	<u>9 110 992</u>	<u>7 939 886</u>
Balance at end of month	<u>\$ 2 448 288</u>	<u>\$ 2 095 537</u>
Advances requested for subsequent month	<u>\$ 7 100 000</u>	<u>\$ 9 000 000</u>
Travel and Living Expenses		
Travel Advances to employees		
Balance at beginning of month	\$ 74 747	\$ 72 526
Advanced to employees	75 859	78 118
	<u>150 606</u>	<u>150 644</u>
Less:		
Travel, living, and conference expenses reported by employees	67 666	65 013
Cash refunded by employees	12 643	10 884
	<u>80 309</u>	<u>75 897</u>
Balance at end of month	<u>\$ 70 297</u>	<u>\$ 74 747</u>
Outstanding Travel Advances to Employees		
Current	\$ 59 752	\$ 67 872
Outstanding over 30 days	10 545	6 875
Total	<u>\$ 70 297</u>	<u>\$ 74 747</u>
Number of expense reports submitted by employees	344	305

PERSONNEL ACCOUNTING SECTION
MONTHLY REPORT - FEBRUARY 1956

A report of overtime worked by nonexempt employees was issued to supervisors for the first time on February 7. The purpose of the report is to assist supervisors in achieving a more equitable distribution of overtime. The report will be delivered to area supervisors by Thursday of each week and shows the overtime hours for which each employee has been paid for the year ending the previous Sunday. Supervisors who have received the report have made suggestions as to how the report could be refined in order to further increase its usefulness. Consideration is being given to all these suggestions and, when practical, they are being incorporated into the report.

Meetings were conducted for Separations Section supervisors in the 200 E Area to explain the method of Weekly Time Card completion which Payroll would prefer. This assistance was requested by the Separations Section. Two meetings were held in February and four more meetings are scheduled for March.

Investigators from the Washington Employment Security Department visited Hanford to discuss interim reporting of information needed by the Employment Security Department. As a result of the discussion, Payroll will no longer complete questionnaires sent by the Employment Security Department for audit purposes.

There were 484 nonexempt employees who have a preferential salary rate at February 1, 1956.

STATISTICS

Personnel Accounting Section

<u>Number of HAPO Employees</u> <u>Changes During Month</u>	<u>Total</u>	<u>Monthly</u> <u>Payroll</u>	<u>Weekly</u> <u>Payroll</u>
Employees on payroll at beginning of month	9 403	2 307	7 096
Additions and Transfers In	72	8	64
Removals and Transfers Out	(78)	(10)	(68)
Transfers from Weekly to Monthly Payroll		10	(10)
Transfers from Monthly to Weekly Payroll		(1)	1
Employees on Payroll at End of Month	<u>9 397</u>	<u>2 314</u>	<u>7 053</u>

	<u>February</u>		<u>January</u>	
<u>Overtime Payments During Month</u>	<u>Number</u>	<u>Amount</u>	<u>Number</u>	<u>Amount</u>
Weekly Paid Employees	7 501	\$144 502-a)	7 369	\$146 183-b)
Monthly Paid Employees	454	35 711	439	36 008
Total	<u>7 955</u>	<u>\$180 213</u>	<u>7 808</u>	<u>\$182 191</u>

	<u>February</u>		<u>January</u>	
<u>Gross Payroll Paid During Month</u>				
Engineering	\$ 784 300		\$ 772 119	
Manufacturing	2 626 696		2 625 968	
Other	1 155 820		1 174 183	
Total	<u>\$4 566 816-a)</u>		<u>\$4 572 270-b)</u>	

(a- Payments to weekly paid employees are for four week periods.

(b- Payments to weekly paid employees are for four week periods.

<u>Employee Benefit Plans</u> <u>Participation in Benefit</u> <u>Plans at Month End</u>	<u>Number Participating</u>		<u>Percent Participation</u>	
	<u>February</u>	<u>January</u>	<u>February</u>	<u>January</u>
Pension Plan	8 396	8 342	99.31	99.35
Insurance Plan				
Personal Coverage	9 470	9 472	99.6	99.6
Dependent Coverage	6 726	6 733	-	-
U. S. Savings Bonds				
Stock Bonus Plan	5 077	5 039	52.0	53.6
Savings Plan	1 049	1 063	11.3	11.3
Both Plans	5 544	5 518	59.0	59.7

<u>Pension Plan</u>	<u>February</u>	<u>January</u>
Number retired	2	3
Number who became eligible for participation	88	76
Number who applied for participation	86	73
Number who elected not to participate	-	3
Replies not received	2	-
 <u>Insurance Plan - Number of Claim Payments</u>		
Employee Life Insurance	-	-
Employee Accident and Health Insurance	442	338
Dependent Accident and Health Insurance	386	347
Total	<u>828</u>	<u>685</u>
 <u>Good Neighbor Fund</u>		
Number participating	6 593	6 589
Percent of participation	70.2%	70.0%
 <u>Suggestion Awards</u>		
Number of awards	41	4
Total amount of awards	\$1 580	\$ 330
 <u>Preferential Rates</u>		
Number (eliminated) or added	-	(2)
Number currently in effect	434	434
 <u>Number of Military Allowance Payments</u>	2	-

PROCEDURES AND COMPUTING SECTION
MONTHLY REPORT - FEBRUARY 1956

GENERAL

The first routine weekly report of overtime was prepared for the week ending February 5, 1956. This report will assist in making an equitable assigning of overtime. The report shows for each employee the overtime paid and refused for the current week and the overtime paid and refused year-to-date. Employees are listed by unit in descending sequence by overtime hours.

C. B. Poland and F. J. Gruenberger attended the Western Joint Computer Conference in San Francisco, February 7 through 9th, where emphasis seemed to be on the variable word length machines, such as the 702. Visits to several installations, including the AEC Livermore project, highlighted the trip.

Work Order Cost for the 702 was put into production the first week of February and reports for the first two weeks have been turned over to customers. A simulated monthly run, using the first week's cost details, has been made and turned over to the customers for inspection.

A Type 407 Accounting Machine and a Type 519 Document Originating Machine were returned to IBM on February 17. These are the last of the major machines to be returned to IBM as a result of the 702 Conversion. Since the installation of the 702, we have released 14 pieces of IBM equipment, with a basic monthly rental of \$5,192.50. From the standpoint of elimination of duplication of machine functions, the conversion to 702 can be said to be complete.

Work has been started on the problem of minimizing reactor production cost with respect to certain design and operating variables, including lattice dimensions and power level. A set of complex equations will be iterated to assure that reactivity requirements are met, and that the minimum production cost has been obtained. It is expected that the function will have many minimums, not all of which are practically realizable; and that considerable experimenting must be done to obtain feasible solutions. The problem will use the special slug design program, with which several hundred cases have already been run, as a subroutine.

A class on the 702 machine is being conducted on Mondays from 1:00 to 3:00 p.m. for various members of the Computing Scheduling Unit. All employees in this unit are participating in a class on the punched-card machines.

The first monthly vehicle overnight parking report was processed for January. Report of extended vacation hours to be paid in 1956 was completed and delivered to Personnel Accounting. A working system for the sale of used IBM cards has been set up. Report on year-to-date pension and gross subject to pension has been processed, balanced and delivered to Personnel Accounting.

PROCEDURAL ANALYSIS

Printing Orders Received in Forms Control

473

Items Ordered:

Miscellaneous Forms	1,029,215
IBM Card Forms	913,000
IBM Continuous Forms	36,000
Envelopes	70,000

Total

2,048,215

PROCEDURAL ANALYSIS (continued)

PROCEDURES & COMPUTING SECTION

Rejections:	
Printing Orders	28
Items	51,800
Orders Increased in Quantity	3
Orders Decreased in Quantity	5
Number of Forms Obsoleted	27
Number of Forms Designed or Redesigned	91

At the request of the Oregon Extension Division, a session of a seminar on paperwork was conducted by a member of the Procedural Analysis Unit. This session consisted of a discussion of the electronic computers, punched-card equipment and common-language tape equipment.

The first request received for the preparation of a history report and mechanism for making changes in the 1956 Exempt Salary Review, was completed in February. This required analysis, report and card layouts, 702 logic, debugging with actual data, and preparation of the report. An additional request was received to prepare statistics after completion of the review; procedures have been written for this phase and submitted to Computing Operations for programming.

Weekly Payroll revision has been examined for both minimum and maximum revisions. It is probable that a minimum change will be submitted immediately in order to provide time to complete the cutover of the Monthly Payroll. The gang punch lead card layout was changed to integrate preparation of detail hours cards manually and mechanically.

A special job request was written to provide college graduate statistics for Personnel Accounting.

A report of proposals made by Procedures Analysts was submitted to Personnel Accounting covering Monthly Payroll Revision. Proposed formats of statistical reports, overtime approval list, force report, report of attendance, area location reports, deposit lists and payroll register have been drafted. The register was included in the report to Personnel Accounting.

Weekly Salary Distribution and Machine Time Distribution, formerly computed on the 605 calculator, were programmed and converted to EDFM processing on the 702, in order to release the 605 computer from rental.

The logic and debugging of the Benefits Participation Program, consisting of a count of employees participating in the Insurance, Pension and Stock Bonus program at W/E January 1, 1956, was completed during the month. Also completed and submitted were the Pension Report and cards, consisting of pension contributions for each employee to W/E August 14 and from W/E August 21 to December 25, also gross subject to pension W/E August 21 to December 25.

The alphabetical listing of the Payroll Masters for W/E February 5 was programmed and completed. This listing provided organization number and other data as requested.

The Vacation Report program, WPR 025, was revised to include W/E January 1, 1956 hours, and was programmed and debugged. The revised report was balanced and submitted.

A programmed and debugged revision to WPR 002 was completed to obtain control totals on the amount of Insurance Deductions created. This was used in regular payroll run of W/E February 12.

The conversion of the Quarterly Weighted Average reports was debugged and made ready for a production run in March. These reports show the average weekly rate for employees by organization and by job class.

The logic, program, and debugging of WPR 05A to group output Pay Records, four to a record, was completed in February.

Logic and flow charts were started for revisions to WPR 002 and WPR 005 with respect to new pension program and the transfer of the Insurance program from WPR 002 to WPR 005.

During the month of February, the Overtime Report went into production on a weekly basis. The first reports sent to all organizations in the field resulted in comments and requests for additional information to be included in the summary. Members of Union Relations, Payroll Planning and Analysis, Payroll Reports, and Procedural Analysis Units attended a meeting to summarize the requests and consider proposed changes to the Report. A number of work classifications were combined for the purposes of overtime distribution, and additional information concerning each employee, i.e., residence, telephone number, and shift assignment, was included for listing. It is expected that the revised report form will be ready for production by early March.

As requested by Office Equipment Unit, changes were designed for the Billing Reports produced during the Office Machine monthly summary. Alterations to the third pass of the monthly run is required and programming for these changes is underway.

The rough draft of a report on key punching operations was completed, involving various industrial engineering time studies, an analyzation of motion picture studies, a time utilization study and preparation of written analyzation and charts.

A safety survey and report was made of the Procedures and Computing Section and the Auditing Section and several recommendations for improved safety were made. The majority of these suggestions were enacted.

A study of the 702 room operation was initiated. A time lapse motion picture was made on two days and a sequential work sampling study completed. The rough draft for this report has been started.

A report defining the required objectives and recommending a reporting system for machine control of General Supplies inventory was issued. As a result, general agreement has been reached regarding input to the system and output information. Routines for processing inventory source data are now being reviewed and discussed.

Progress on debugging the daily operating 702 passes on Classified Files is such that the output pass is running on all tested entries. A few special cases and counters are left to test; the testing and recording pass now works for all tested cases. The inventory passes are about 50 percent debugged with the basic routine operating leaving the print line and special cases not tested. Special work was done to prepare a listing of Yellow File holdings by March 19, estimate actual savings devised from the decrease in frequency of personal inventories of classified documents, and estimates of the EAM work required to reconcile the machine and manual records of charges to the du Pont transfer file.

Mailing labels were printed for mailing information to all employees participating in the Good Neighbor Fund. These were segregated into exempt and non-exempt groups.

PROCEDURAL ANALYSIS (continued)

PROCEDURES & COMPUTING SECTION

The final phase of exempt year-to-date pension reports was completed. The data requested was transferred to census cards furnished by Schenectady and a listing also was made. These were forwarded to Personnel Accounting on February 13, 1956.

A report developed to indicate participation in the Employee Savings and Stock Bonus Plan by department, section and unit was forwarded to Employee Benefits Unit on February 16, 1956.

The proposed property accountability system is being written for the production of the necessary programs to put it into operation. All forms, charts, diagrams, proposed report formats and explanatory data have been assembled to accompany this write-up. Report formats are ready for submission to Property Accounting for consideration and approval. Consultations were held with P. D. Lee, Manager - Property Accounting, and with others in the Section relative to progress of the conversion. A memorandum was prepared and distributed setting forth some basic concepts with regard to the transmission of data through Type 884 punched paper tape. A complete list of codes for identifying operations and types of entry on input data was produced and distributed.

The annual appraisal analysis was produced for Salary Administration.

RECORDS OPERATIONS

Quantity of records received, processed and stored:

Employee and Public Relations Department	48	Standard Storage Cartons
Engineering Department	44	" " "
Financial Department	582	" " "
Manufacturing Department	97	" " "
Radiological Sciences Department	14	" " "
	<u>785</u>	

Records Retention and Disposal Schedule Number 225, "Separations Analytical Control Records", consisting of twenty-two individual records and Records Retention and Disposal Schedule Number 226, "Metal Preparation Operations and Process Records", consisting of forty individual records, were submitted for internal approval. Records Retention and Disposal Schedule Number 222, "Manufacturing Radiation Monitoring Records", consisting of fifty individual records, and Records Retention and Disposal Schedule Number 223, "Separations Operations Records", consisting of fifty-seven individual records, were submitted to the Atomic Energy Commission for approval.

One thousand eight cartons of records were transferred from North Richland Records Center to the new addition of 712 Building. This transfer completed the move and released the building at North Richland.

NUMERICAL ANALYSIS

Effective February 1, a Numerical Analyst was transferred from the Reactor Operations Physics Unit of the Manufacturing Department to the Numerical Analysis Unit. Also, two rotational trainees were assigned to the Unit.

On February 14 and 15, W. C. McGee of the Numerical Analysis Unit attended a seminar of AEC computer users at Los Alamos. The meeting was the first of its kind.

On February 7, 8, and 9, F. J. Gruenberger of the Numerical Analysis Unit and C. B. Poland of the Computing Operations Unit, attended the Western Joint Computer Conference in San Francisco. Mr. Gruenberger read a paper entitled, "Using a Variable Word-length Computer for Scientific Calculation".

Planning has been started on the analysis of a special exposure study being conducted at 100-C. This study will be similar in many respects to the Bluenose experiment, except that data will now be taken from 16 columns, instead of from one. Calculations to be made include individual tube flow by standard methods, individual tube flows corrected to match the flow of a monitored column, and individual tube exposure. Data will be supplied primarily in the form of punched paper tape. Reports will be issued showing exposure accumulated at seven-day intervals.

Two additional sets of reactor data were processed in connection with the reactivity accounting program. Negotiations are under way on establishing this processing on a routine basis for all reactors.

Flow charting and coding have been completed on the conversion of the Special Request Exposure calculation to the 702. Special forms have been obtained for preparing the necessary reports.

A request was received to generate some 16,000 card records containing serial identification for the use of the Experimental Meteorology group. Data relative to a cloud dispersion study will be transcribed into these cards by the customer as it becomes available, and the cards then returned for further processing. This particular method of data transcription was selected on account of the special nature of the data.

The transcription of five-year's weather data from punched cards to magnetic tape has been completed. This data will be edited and corrected, merged, and listed in detail before the various tabulating processes are undertaken. A correction program has been written.

The linear programming code developed in connection with the Operations Research study of production scheduling has been rewritten and assembled. Complete documentation of the project is nearing completion.

Work has been started on the calculation of flux distribution in a multi-region cell, using the P3 approximation to transport theory. This approximation is one order better than that normally used, and involves the solution of a large-order system of linear equations. The program is being designed to treat as many as five regions.

A request was received from the Exponential Physics group for the calculation of the Bessel functions K and I for orders zero through three and small arguments. The program has been written and is now being checked. In addition, additional sets of simultaneous equations have been solved, including several 15 x 15 systems, and one 27 x 27 system. The corresponding programs have been added to the service routine library, which now consists of programs for solving systems of order 6, 8, 9, 15 and 27.

Work has been started on the determination of certain reactor design and operating variables which will minimize production costs. These variables include cell dimensions and bulk outlet temperature, and are related to production costs by a set of transcendental equations which must be solved by iterative methods. One condition to be satisfied for any combination of variables is that of reactivity balances; cell reactivities will be calculated using a program developed previously for studying various cell designs. Much of the data has been presented in tabular form, and must be reduced to analytic form by curve fitting before programming can be started.

The program for the calculation of resonance escape probability has been tested, and trial results obtained. The production run will be made for 18 cross section resonances, five fuel rod radii, and 5 values of neutron temperature, requiring an estimated 12 hours 702 time. It was learned that a similar calculation, treating just one resonance, on rod radius, and one value of neutron temperature, required some fifteen hours on the UNIVAC. The Monte Carlo technique, however, was used in the latter calculation, whereas an analytical approach is being used here.

Work is proceeding on the tabulation of the neutron collision density functions. During the testing of the program for the cosine density functions, it became apparent that the complete calculation of 375 cases would require an excessive amount of 702 time, due mostly to the use of floating-point subroutines. It was determined that this time could be materially reduced by re-coding portions of the problem in fixed-decimal. At this point, however, the customer decided to reduce the number of cases to 75, thus making the machine time more reasonable. Some 60 cases have been run to date. The report pass is written and partially tested. Additional work was also done on the cosine-squared density function. A trial run yielded results which were not anticipated, apparently due to a singularity in the original formulation. There is a possibility that reprogramming may be necessary to overcome the difficulty.

An additional 140 cases of special slug design calculations were run during the month. These included a special condition under which the program was designed to run, but never actually checked. The results appear reasonable.

Additional requests have been made for the calculation of slug temperatures under loss of coolant conditions. The present method of accomplishing this has been proved successful, and will be used in filling the present request. Certain modifications of the original program, however, must be made to supply additional information.

Debugging was completed and the first production runs made on temperature-dependent stresses in a Hanford slug. The first run was unsuccessful because too large a time increment was used in the integrating procedure. The increment was reduced, and more satisfactory results obtained. Stresses were obtained in a slug being heated at a uniform rate for 25 minutes, and then held at a constant temperature for an additional 55 minutes. This will be extended to 12 hours. Two cases are being considered, one for low surface temperatures and one for high surface temperatures. In addition, the same analysis will be performed on a slug of different design; work to this end has been started.

Work on the tube wall thickness program is continuing. Debugging of the parameter estimation pass has been completed, and experimental data from four reactors will be processed in the near future. Programming of the thickness calculating pass is about 50% complete. The output of this pass will include calculated corrosion and wall thicknesses of all tubes in all reactors, including tubes removed since reactor startup, and updated corrosion calculations for the Production Scheduling tube replacement program.

Additional 702 processing of tube temperature data, accumulated for the tube wall thickness program, has been requested in connection with the problem of average corrosion temperature. The present request will require the processing of 1953 and 1954 data for certain reactors.

A program for the generation of statistical sums has been written and tested. The program will compute sums, means, sums of squares, and sums of cross products of up to 1000 observations of at most 30 variables. Provision was made to store these

quantities on tape, so that further processing (e.g., variances) could be carried out as desired. The program will be placed in the library of service routines.

COMPUTING OPERATIONS

The following problems were converted to the 702 EDPM, thus releasing the 605 calculator for shipment before the entire programming projects were completed: Classified Files pass I for updating prefix and suffix master files for coding offsite record cards; pass II for coding offsite record cards numerically for sorting; Exempt Salary Distribution calculation pass for cost accrual on days not included in month-end cost reports.

The conversion of offsite document coding to the 702 EDPM reduced the required daily operating time by approximately 1.5 hours.

The programming group of the Computing Operations Unit assumed the major responsibility for conversion to the 702 EDPM of the Weekly Salary Distribution Reports. This responsibility had formerly been assumed by IBM personnel.

Two passes of the Exempt Salary Review were programmed and the reports prepared. The first program utilizes basic exempt payroll data from Monthly Payroll to prepare a single record for each exempt employee. These records are then sorted and used in the other pass to prepare a report for use in recording results of the review.

A special listing of all vehicles in use by G. E. at HAPO by vehicle number and with descriptions was prepared for Manufacturing Cost Unit.

A program to post current week details and make corrections to the master overtime record for each non-exempt employee was written, but is not yet ready for use.

A listing of totals and counts by pay number thousands groups of regular and voucher payments, deductions, adjustments and number of persons on and off roll, is nearly complete, which will greatly facilitate the balancing of the weekly payroll.

A revision of the statistical reports pass of Weekly Payroll has been written and is ready to assemble on the 702. The new report combines and revises the old punch card type reports.

The Work Order Cost procedure was converted to the 702 beginning with the W/E February 5, 1956. Several major corrections were made to Passes 2 and 3, which produce the weekly reports, based on the first two weeks production. A simulated month-end run of Passes 4 and 5 was made and reports were found satisfactory by customer.

Monthly Stores Cost Distribution has been rewritten as two separate operations, the first preparing the Cost Distribution report and the second preparing the Manufacturing Elimination report. This job had to be redone due to the volume of detail for Manufacturing Elimination report.

A short pass to prepare a tabulation of all mileage equipment by type for the Quarterly Vehicle Report was written and debugged during February. This will be incorporated with other passes of the Quarterly Vehicle Procedure in preparing reports.

COMPUTING OPERATIONS (continued)PROCEDURES & COMPUTING SECTION

The 702 program which will supply the Biophysics Section with a daily record of environs contamination will be ready for production next week. The daily calculations are based on data supplied by the Biophysics Section on the approximately two hundred radioactive samples analyzed per day. The program for the monthly report of these results is not yet completed.

A short program to be used as a preliminary pass to the 702 matrix inversion program has been completed. This program will punch out the proper input cards for the matrix inversion, using data which can be recorded more easily and quickly by the customer. The program was used this month for the inversion of a thirty-seventh order matrix for the Operations Research and Synthesis Section. Two other matrix inversions which did not use this preliminary pass were calculated this month for the same customer.

Work has been started on a study to devise better means to accurate cost estimating for data-processing jobs.

In order to measure the amount of 702 programming that has been done during the last year, a count was made of all instructions that have been written. The total count of 140,000 was almost evenly divided between scientific and commercial programs. It is estimated that the equivalent of more than four complete payroll applications have been prepared for the 702.

Safety meetings were held on February 20 and 21, with a lecture by an IBM engineer highlighting the program.

During the month of February, the following non-routine assignments were completed for customers:

Employee & Public Relations	3
Engineering	12
Financial	22
Manufacturing	1
Radiological Sciences	<u>1</u>
	39

Service charges for the month amounted to \$133 680.03. Services by customer were as follows:

Atomic Energy Commission	\$ 658.98	*
Employee and Public Relations	1 669.05	02
Engineering	32 014.88	24
Financial	85 430.42	64
Manufacturing	7 340.92	05
Operations Research & Synthesis	2 819.14	02
Radiological Sciences	<u>3 746.64</u>	<u>03</u>
	\$133 680.03	100

*less than 1%

PROPERTY ACCOUNTING SECTION
MONTHLY REPORT - FEBRUARY 1956

PROPERTY ACCOUNTABILITY UNIT

Conversion to new functional coding system for the 200 areas was completed. The 300 and general reservation area will be converted during the month of March; this will complete conversion for all production facilities.

The monthly consolidated plant and equipment cost report furnished to the AEC was reconciled through January 1956. Discrepancies applying to various reports submitted by the cost units have or will be brought to their attention for corrective action.

At a recent meeting between representatives of AEC and GE property personnel, AEC requested that individual residences, including ranges and refrigerators where applicable, be priced including first cost with accumulated reserve through June 30, 1956 to arrive at net book value for each residence. Recording of final cost on residences was completed on February 24 and accrual depreciation is being applied on residences, ranges and refrigerators. Land and land improvement costs will be applied at a later date.

During the month of February, initial transcription was commenced and completed on two accounts, Railroad Rolling Stock and Industrial Medical which consisted of a total of some 154 items. Initial transcription and corrections thereto were also completed on Office Machines and Motor Vehicles with final reconciliation on the later commenced February 28. It is expected that final reconciliation on all of the foregoing will be completed by March 9. When these are added to accounts previously reconciled and taken over, they will represent a total of some 8000 items taken over by the Mechanization Sub-Unit, or 36 per cent of the items comprising uninstalled equipment.

A review of past and projected work requirements revealed no justification for the retention of four 884 machines. Accordingly, notification was given K. R. Wright to take necessary steps to return one of them to IBM.

CAPITALIZATION AND DEPRECIATION UNIT

The unitization of twelve construction projects was completed during February and the costs closed to the appropriate classified accounts. The estimated dollar amount of property unitized during January was less than \$3,000,000; this figure was increased to \$6,000,000 during February. It is anticipated that the \$6,000,000 monthly unitization rate will remain relatively stable for some time to come. It is anticipated that the unitization of seventeen projects will be completed during March, resulting in an \$11,000,000 reduction in the unclassified balance of Plant and Equipment in Service.

The survey of plant instruments that has been in progress for the past month has been completed. This survey was conducted by Instrument personnel, supervised by J. E. Kaveckis, and coordinated by Capitalization and Depreciation Unit personnel. The information obtained is now being reviewed with J. E. Kaveckis and J. W. Green in order to establish final nomenclature and descriptions of all plant instruments. This joint effort between Instrument and Financial personnel has produced instrument identification that could not have otherwise been obtained.

CAPITALIZATION AND DEPRECIATION UNIT (Continued)

During the month of February a listing of uncataloged property at Hanford was completed. These nomenclatures will be added to our basic listing which will provide the index for our Property Catalog for uninstalled equipment. Approximately sixty catalogs were reviewed to verify names of various items of uncataloged plant.

A full month's depreciation was charged to the Purex process for February as compared to one-half month for January. A portion of the January depreciation charge was allocated to Startup; all the February depreciation charge for Purex was distributed to Product Cost. Depreciation on General Use facilities in 200 East was re-allocated when Purex started production; the result is that depreciation expense charged to PiPO_4 (B Plant) has been reduced by \$18,000 per month and depreciation expense charged to Graphite Fabrication has been reduced by \$1000 per month. Both the BiPO_4 and Graphite Fabrication facilities are classified as being in standby status.

We have requested the 1955 annual reports from about 110 major corporations this year. About 90 of these are from the 100 largest U.S. corporations. The remaining 20 are businesses of local interest, such as Washington Water Power and Pacific Power and Light Company.

INVENTORY ACCOUNTING UNIT

Final results of the physical inventory of firearms and binoculars in the custody of Community Section and Auxiliary Operations and Plant Protection Section taken February 16 and 17, 1956 disclosed an overage of \$416. The overage consisted of two rifles, three binoculars and one telescope not recorded on Property Accountability records. Total value of equipment inventoried was \$42,163.

Reconciliation of IBM tabulations of the physical count to custodial stock records for Spare Parts, Spare Equipment and Standby accounts was completed and postings verified during the month. The reconciliation of physical inventory value to the general ledger continues, and a report of results will be issued upon completion.

Preliminary preparation for conducting the annual physical inventory of coal held in Essential Materials and at the 700 Area steam plant, scheduled to be taken March 21, 1956, was initiated during the month.

Preparatory work in connection with the physical inventory of 100 Areas uninstalled equipment was completed during February. This inventory is scheduled to commence March 12, 1956.

Several meetings were held during the month with Stores Sub-Section personnel to discuss routines and procedures and establish cut-off dates relative to the physical inventory of excess materials and equipment. Tentative date agreed on for taking the inventory was April 12, 1956.

PROPERTY MANAGEMENT UNIT

The equipment upgrading program in connection with the close-out of the Portsmouth project has been completed. Lists of desired equipment were provided a HAPO representative who made an on-site inspection to verify the condition and desirability of available items. Appropriation requests and requisitions have been processed covering the items selected. The plant was able to upgrade \$109,623 worth of equipment at a cost of \$23,090.

OPG 04.5.2 is being revised to clarify the control of reproduction equipment in its relation to printing and duplicating equipment and the requirements of the Printing and Binding Regulations issued by the Joint Committee of Congress.

The question of accounting for zirconium, in its relation to Manufacturing processes versus Research and Development programs, has been a matter of discussion with AEC Finance. As different accounting methods will be used, our control procedures, covering government furnished zirconium to fabricators and also on-site issue, are being reviewed to insure their adequacy.

The Equipment Budget for FY 1957-1958 has been under review with field activities.

Twenty-three requests for the disposal of property were investigated and processed during the month.

A total of 32 requests for appropriation having a dollar value of \$239,461 were investigated and processed during the month.

APPROPRIATIONS UNIT

At the request of the Commission, a meeting was held February 24, 1956 to discuss the separation of zone temperature monitoring from Project CG-558, Pile Modifications. It was agreed by representatives of the Commission, the Engineering Department and the Financial Department that this work could be separated from the main project and established as a separate project so that the scheduling and reporting of CG-558 would not be unduly involved by the delayed completion of the final portions of the zone temperature monitoring work.

During the month, one project planning meeting was held with representatives of the Engineering Department and one was held with Manufacturing Department representatives. Projects reviewed for scope, justification, and cost included: Radio Communication Equipment, Metal Loading Facility - 100 B, D, F, DR, and H, Modifications to SWP Facilities - Redox, and 100-K Area Coolant Back-Up.

APPROPRIATIONS UNIT

The following Plant and Equipment projects were processed through the Appropriations Unit during February. GE and AEC approval action was as indicated below.

<u>Project Number</u>	<u>Title</u>	<u>Amount of This Request</u>	<u>Total*</u>	<u>Date to AEC</u>	<u>Disposition</u>
CG-579	Effluent Water Monitoring Improvements - 100-C Area	\$ 30,000	\$ 168,000	1-30-56	HW-328, Mod. 1, dated 2-24-56 authorized GE \$168,000
CG-598 Rev. 2	Purex Acid Fractionator	330,000	920,000	12-29-55	HW-339, Mod. 2, dated 2-2-56 authorized GE \$920,000
CA-629 Rev. 1	Replacement of Thin-Wall Steel Water Lines - FY - 55	-	35,000	1-24-56	Returned unapproved by AEC 2-15-56
CA-633 Rev. 1	Kadlec Hospital Alterations	63,800	90,000	11-18-55	AEC-62, Mod. 1, dated 1-25-56 authorized AEC \$90,000; Work Authority dated 2-8-56 auth. GE \$3,210
CG-646 Rev. 1	Modification to Pickling Machines - 313 Building	42,500	55,000	1-9-56	HW-365, Mod. 1, dated 2-24-56 authorized GE \$55,000
CG-647 Rev. 1	Back-Up Radioiodine Removal Facilities - Purex	1,090,000	1,150,000	2-7-56	Fwd AEC-Washington for approval 2-27-56
CG-648 Rev. 1	Auxiliary Radioiodine Removal & Nitric Acid Recovery Facilities, Redox	810,000	870,000	1-19-56	Fwd AEC-Washington for approval 2-3-56
CA-652	Water and Sewer Facilities - Wellsian Way	133,000	133,000	12-16-55	AEC-76, dated 2-6-56 auth. AEC \$133,000. Wk. Auth. dated 2-7-56 Authorized GE \$12,000
CG-655	Crib Methods Selection Tests	100,000	100,000	1-25-56	Interim authorization approval by AEC Board 2-16-56
CG-656	Raw Water Cross-Tie - 105-C Building	25,000	25,000	1-10-56	HW-374, dated 2-3-56 Auth. GE \$25,000

<u>Project Number</u>	<u>Title</u>	<u>Amount of This Request</u>	<u>Total*</u>	<u>Date to AEC</u>	<u>Disposition</u>
CG-657	Improvements to Redox Plant Ventilation	\$ 205,000	\$ 205,00	1-19-56	Fwd AEC-Washington for approval 2-3-56
CA-658	Shielded Personnel Monitoring Station - 747 Building Addition	150,000	150,000	1-19-56	GE letter dated 2-21-56 furnished AEC information requested in their letter of 2-9-56
CA-659	Decontamination Facilities in 100-H, 200-W & 300 Areas	60,000	60,000	1-20-56	AEC letter requesting additional information in preparation
CG-660	Modifications and Additions to Metallurgic Cells	20,000	20,000	2-14-56	HW-375, dated 2-24-56 auth. GE \$20,000
CA-662	2101-M Building Conversion	123,500	123,500	2-14-56	AEC Board Meeting 3-1-56
IR-202	Lighting Improvements - Bldg. 1171	17,000	17,000	1-30-56	Approved 2-20-56
IR-	Coating Waste Transfer Line, 241-S to 241-U Farms	17,800	17,800	2-29-56	AEC Board Meeting 3-8-56

*Total previous authorizations plus this request

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - FEBRUARY, 1956

SUMMARY:

Approximately 100,000# of Normal Uranium scrap material was shipped to National Lead of Ohio as returns to production channels. Of this quantity, 40,000# represents Engineering Department's inactive and current scrap material returns. Arrangements have been completed for the shipment of the balance of inactives in March at which time the Metal Preparation Area - Operations inventory will reflect actual in current use material.

Unit Activities

Metal Preparation Area Unit

Another major inventory liquidation problem involved reject slugs canned for use in K Area start-up. These pieces were slightly irradiated before discharging. Samples were transferred to Metal Preparation to check possibility of processing through Slug Recovery operation for decanning in light of radiation problem. Radiation hazard appears to be practically nil therefore approximately 8,000 - 8" pieces will be transferred in intermittent basis from K Area Basins for recovery and off-site shipment.

Irradiated Thorium liquidation started in February. Regular monthly shipments to ORL under present conditions will require four more shipments to complete the program.

Normal Uranium Manual of SS Accountability is in final editing stage and will be issued on or prior to March 15.

Reactor Area Unit

The major portion of the Unit functions were directed to continued improvement in the quality, timing and flow of source data between Production Scheduling-Manufacturing and SS Accountability. Among the problems for which improved controls appear feasible are discharge and basin data. One of the current objectives is the development of metal content factors soon after discharge so as to eliminate the current delay in these reports.

Due to an incident at 100-F involving chute liner hold-up we had one of the initial applications of the use of the accounts devised for the control of this specific condition. These accounts are anticipated to have little application once all chute liners have been replaced.

An internal transfer of tritium accounts from Metal Preparation Area to the Reactor Area Unit - SS Accountability was made effective February 1, 1956. This change was affected for compliance with Unit assignments.

Separations Area Unit

Production Status

Redox: The plant continues processing low MWD material at substantial throughput. During the month, some Purex Pu and UNH was being recycled through Redox for processing to specification.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT-FEBRUARY 1956

Separations Area Unit - continued

Purex: Dissolving proceeded at a substantial rate during the month on low MWD material. At month-end, the plant was shutdown for several weeks as a result of a processing incident. Some product Pu was processed through Isolation but the major amount was reprocessed in Redox. Purex UNH was reprocessed in both TBP and Redox plants to obtain specification material.

T Plant: Dissolving continued at low rate on low MWD material. In addition to Pu, the processing included Neptunium recovery.

Recuplex: This recovery installation was inoperative all month for equipment revision.

Bldg. 231: Only minor quantities of Pu were received from Purex and T Plant.

RMA Line: Routine processing of low MWD material continues.

TBP: The usual uranium recovery operations plus some decontamination of Purex UNH was handled during the month.

UO₃: Operations have proceeded at a peak level during the month.

Clerical

Purex: Acceleration of the start-up schedule has created staffing problems.

UO₃: Radical production swings from low to peak rates have created peaks and valleys in the clerical office with resultant staffing problems.

RMA Line: Consolidation planning is going forward with goals outlined.

Vacations: Planning for vacations is virtually complete. Developments in the RMA line offices have an important bearing on this planning.

Office Routines

During the month of February, the so-called "operations books" for 231 Bldg., were not posted and instructions have been issued to stop the Task I operations books at the end of the February business.

Extensive procedure planning has been needed to accommodate the many Purex recycle streams at other plants.

The scheduling of the RMA study report is such that a general transition of a gradual nature is planned. The first step will be a change to the standard accounting system.

Audit

Redox: The follow-up report has been received with generally satisfactory results reported.

Bldg. 231: As mentioned above, the duplication has been stopped and source data transition is now in progress. Inventory improvements are likewise progressing.

RMA LINE: The report has been received and is under study.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT-FEBRUARY, 1956

Separations Area - continued

Internal Audit Review: Work is progressing on a new 100 Area transfer form.

General: Control of MUF is being tightened by cooperative action with the SS Measurements Unit. In addition, that Unit will supply notification of any MUF believed to be out of control.

A second revision of safety rules is complete with a total of 42 individual items covered. Job hazard breakdowns are posted.

SS Accounting Unit

A revised Material Balance Report form was received from HOO-AEC accompanied by a request for comments thereon. The Commission proposes to place the revised form in effect July 1, 1956. Comments were supplied in a letter dated February 3.

The January report of Errors and Omissions in the individual Material Balance Reports indicates considerable improvement in the quality of the Area SS Unit submissions.

A procedure was drafted for maintaining a Location Record of Unrecoverable Materials. The procedure will enable HAPD to comply with the provisions of the AEC accountability regulations.

A report of the follow-up of Redox Review recommendations was issued under date of February 21.

A Summary of the Review findings and recommendations for the 234-5 Building SS material accounting records was forwarded to the Supervisor, Separations Area-SS Accountability Unit. A date and time for a discussion meeting was requested.

SS Measurements Unit

In its first month of hot operation, Purex showed substantial shortages in both plutonium and depleted uranium. 234-5 recovered large amounts of plutonium (at estimated values) which were applicable to previous shortages across Tasks I & II, and Metal Recovery. Otherwise, 200 area balances were satisfactory during January.

The Measurements section of the Redox plutonium manual is about 60% complete in rough draft form.

A plan for evaluating the precision of plutonium in dissolver charges has been prepared. Since it makes use of Purex data, it cannot be carried out until Purex measurements become reasonably stable.

Hanford measurement and statistical methods were discussed with a second group of Vitro representatives.

Plutonium nitrate and UO_3 Shipper-Receiver variances are in excellent control except for occasional UO_3 drum weight flyers.

The Purex inventory of 1-31-56 was reviewed and its precision estimated. Several errors were uncovered in time for their corrections to be included in the January reports.

SS ACCOUNTABILITY SECTION
MONTHLY REPORT - FEBRUARY, 1956

SS Measurements Unit - continued

Control limits for Unrecoverable Materials and Measured Discards from TBP, UO_3 , and Redox were prepared and submitted.

Assistance was given to Reactor Area - SS Accountability Unit in the investigation of a shipment of supposedly low MWD/T slugs from 100-D area to the Hot Semi-Works. Yields, Am-Cm analyses, and coulometer vs. alpha count assay ratios all clearly showed that some high MWD/T slugs had been included in the shipment.

We have been notified that the analytical quality control program carried on by the Analytical Sub-Section is to be extended in the Purex plant to include sampling precisions.

A procedure has been established to supply the Separations Area-SS Accountability Unit with material balance control limits by the ninth working day of the month. These will serve as the basis for signing the adjusting Journal Entry Vouchers. Also, the Separations Area-SS Accountability Unit and custodians will receive an early opinion in writing on the state of material balance control.

A talk on measurement methods was delivered to personnel of the Separations Area - SS Accountability Unit.

A table for checking decimal point accuracy on TC to gram conversions was prepared for the Separations Area-SS Accountability Unit.

Arrangements have been made with Units of the Separations Technology Department here at GE-HAFO for the dissolution and analytical analysis of the 90 lbs. of enriched uranium turning, (less than 75% U_{235}), subject of the AEC protest of February 1, 1956 to the alleged inadequacy of storage.

Research is continuing for the location and quantities involved of all SS material classified as unrecoverable. Inadequate or destroyed source information appears to be a major factor.

Prepared three job hazard breakdowns covering job operations performed by SS Measurements Unit field personnel.

Submitted a review of the canned solid slug factor weight. Period of review, December, 1955 and January, 1956. Results indicated need for closer review of the subject to determine if the drop in factor weight shown reflects a temporary situation or is cause for recommending a revised factor weight for canned slugs.

A suggestion award of \$75 was given R. W. Doerr, for suggesting a "Control and Methods System" for obtaining and using source data needed in the preparations of graphs, charts and monthly reports.

Purex Inventory Measurement Manual has been completed and is being typed.

FINANCIAL DEPARTMENT PERSONNEL AND ORGANIZATION

FEBRUARY, 1956

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Changes During Month</u>		
Employees at beginning of month	502	502
Additions and transfers in	13	6
Removals and transfers out	(10)	(6)
Employees at end of month	<u>505</u>	<u>502</u>
<u>Personnel by Unit at Month-End</u>		
<u>General</u>	<u>11</u>	<u>10</u>
<u>Auditing Section</u>	<u>16</u>	<u>16</u>
<u>Budgets and Measurements Section</u>	<u>15</u>	<u>15</u>
<u>Contract Cost Section</u>		
General and Consolidations Cost Unit	11	11
Engineering Cost Unit		
General	3	3
Design Cost	9	9
Project Cost	22	21
Technical Cost	11	11
Employee and Public Relations Cost Unit		
General	2	2
Plant Activities Cost	10	10
Community Cost	5	5
Medical Cost	3	3
Manufacturing Cost		
General	2	2
Financial Representatives	13	13
Budgets and Control	18	18
Reports and Records	16	16
Analysis and Studies	3	4
	<u>128</u>	<u>128</u>
<u>General Accounting Section</u>		
Accounts Payable Unit	23	23
Accounts Receivable Unit	21	21
General Books Unit	16	16
Administrative Planning	3	3
Contract Reimbursements	6	6
	<u>69</u>	<u>69</u>

	<u>Current Month</u>	<u>Prior Month</u>
<u>Personnel Accounting Section</u>		
Payroll Planning and Analysis Unit	7	7
Weekly Payroll Unit	17	17
Monthly Payroll Unit	13	13
Benefit Plans Accounting Unit	13	13
Payroll Reports Unit	8	8
Weekly Payroll Records Unit	7	7
	<u>65</u>	<u>65</u>
<u>Procedures and Computing Section</u>		
Computing Operations Unit	25	26
Numerical Analysis Unit	10	9
Procedural Analysis Unit	15	14
Scheduling Unit	24	24
Records Unit	7	7
	<u>81</u>	<u>80</u>
<u>Property Accounting Section</u>		
Appropriations Unit	4	5
Inventory Accounting Unit	12	12
Property Accountability Unit	27	27
Property Management Unit	4	4
Capitalization and Depreciation Unit	22	21
	<u>69</u>	<u>69</u>
<u>SS Accountability Section</u>		
Reactor Area - SS Accountability Unit	5	4
Separations Area - SS Accountability Unit	20	20
Metal Preparation Area - SS Accountability Unit	8	8
SS Accounting Unit	7	7
SS Measurements Unit	8	8
	<u>48</u>	<u>47</u>
<u>Rotational Trainees</u>		
	<u>3</u>	<u>3</u>
	<u>505</u>	<u>502</u>

DECLASSIFIED

HW-41702 DEL

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

FEBRUARY 1956

GENERAL SUMMARY

PRODUCTION OPERATION

The net production of acceptable finished slugs was 387 tons, which was 3 percent over the forecast. To achieve the forecast, canning line production was increased from six to seven lines. On February 22 a new daily production record of 7801 canned slugs was established.

The plutonium input production was 96.8 percent of the official forecast. Production, as in the previous month, was adversely affected by outages for tube replacement and ruptures with a resultant overall reactor time operated efficiency of 67.6 percent.

A total of 36 slug failures, including 30 regular metal slugs, occurred during the month. Outage time for the removal of these ruptures was 271 hours.

Scheduled process tube replacement programs continued during the month with one outage at B and two each at D and F. The overall total was 245 tubes removed and replaced, 26 air channels retubed, and 20 tubes partially split or left empty.

The Purex plant operated at a 12 ton per day rate until February 20, when a shutdown was necessary because of a plug in the gravity feed line from the plutonium stripper to the plutonium concentrator. On February 22, while an operation program to unplug the line was in progress, a considerable portion of the west end of the pipe and operating gallery became grossly contaminated through inadvertent pressurization of the product receiver tank system in L Cell, which forced product into the gallery. As a consequence, the plant remained down for the remainder of the month to accomplish decontamination work. During the operating period, although considerable improvement in UNH decontamination was achieved, no material was produced that fully met the requirements of the UO₃ plant. As a result, it was necessary to rework some of the UNH through the TBP process. Most of the plutonium produced exceeded the gamma activity specification and required reworking through the Redox plant; however, the last five batches were in specification and were shipped directly to Metal Fabrication.

ENGINEERING TECHNOLOGY

Fuel element ruptures continued to be a serious process problem with the majority of failures being caused by corrosion in those cases where the exposure exceeded 600 MWD/T. Approval was received during the month to use additional metal for discharge at low exposure of selected tubes which are judged to be in a rupture-prone condition. The reduction of goal exposure in selected regions of each pile is based on tube power, past rupture history, and corrosion conditions of the process tubes.

CONFIDENTIAL

DECLASSIFIED

HW-41702 REL

MONTHLY REPORT
HANFORD ATOMIC PRODUCTS OPERATION

FEBRUARY 1956

GENERAL SUMMARY

PRODUCTION OPERATION

The net production of acceptable finished slugs was 387 tons, which was 3 percent over the forecast. To achieve the forecast, canning line production was increased from six to seven lines. On February 22 a new daily production record of 7801 canned slugs was established.

The plutonium input production was 96.8 percent of the official forecast. Production, as in the previous month, was adversely affected by outages for tube replacement and ruptures with a resultant overall reactor time operated efficiency of 67.6 percent.

A total of 36 slug failures, including 30 regular metal slugs, occurred during the month. Outage time for the removal of these ruptures was 271 hours.

Scheduled process tube replacement programs continued during the month with one outage at B and two each at D and F. The overall total was 245 tubes removed and replaced, 26 air channels retubed, and 20 tubes partially split or left empty.

The Purex plant operated at a 12 ton per day rate until February 20, when a shutdown was necessary because of a plug in the gravity feed line from the plutonium stripper to the plutonium concentrator. On February 22, while an operation program to unplug the line was in progress, a considerable portion of the west end of the pipe and operating gallery became grossly contaminated through inadvertent pressurization of the product receiver tank system in L Cell, which forced product into the gallery. As a consequence, the plant remained down for the remainder of the month to accomplish decontamination work. During the operating period, although considerable improvement in UNE decontamination was achieved, no material was produced that fully met the requirements of the UC₃ plant. As a result, it was necessary to rework some of the UNE through the TEP process. Most of the plutonium produced exceeded the gamma activity specification and required reworking through the Redox plant; however, the last five batches were in specification and were shipped directly to Metal Fabrication.

ENGINEERING TECHNOLOGY

Fuel element ruptures continued to be a serious process problem with the majority of failures being caused by corrosion in those cases where the exposure exceeded 600 MWD/T. Approval was received during the month to use additional metal for discharge at low exposure of selected tubes which are judged to be in a rupture-prone condition. The reduction of goal exposure in selected regions of each pile is based on tube power, past rupture history, and corrosion conditions of the process tubes.

SECRET

DECLASSIFIED

HW-41702

DISTRIBUTION

Copy Number

1	F. K. McCune
2	K. R. Van Tassel
3	W. E. Johnson
4	W. K. MacCready
5	A. B. Greninger
6	D. M. Johnson
7 - 8	Atomic Energy Commission, Hanford Operations Office, Attn: J. E. Travis, Manager
9	Atomic Energy Commission, Hanford Operations Office, Attn: V. B. Lewis
10	Atomic Energy Commission, Attn: B. M. Fry, AEC, Washington
11	W. M. Harty
12	300 File

Received CSTI

AUG 05 1992

TABLE OF CONTENTS

General Summary	A-1 and A-2
Staff	B-1
Number of Employees	C-1
Personnel Distribution	D-1
<u>Manufacturing Department</u>	E-1 through E-4 <i>includes</i>
Monthly Operating Report	Ea-1 through Ea-8
Metal Preparation Section ✓	Eb-1 through Eb-9
Reactor Section ✓	Ec-1 through Ec-14
Separations Section ✓	Ed-1 through Ed-18
Electrical Utilities Section ✓	Ee-1 through Ee-5
Purchasing and Stores Section ✓	Ef-1 through Ef-5
Transportation Section ✓	Eg-1 through Eg-6
<u>Engineering Department</u>	F-1 through F-4 <i>includes</i>
Pile Technology ✓	Fb-1 through Fb-58
Separations Technology ✓	Fc-4 through Fc-61
Design ✓	Fd-2 through Fd-12
Project ✓	Fe-2 through Fe-35
Advance Engineering ✓	Ff-1
<u>Employee and Public Relations Department</u>	G-1 through G-3 <i>includes</i>
Personnel Practices ✓	Ga-1 through Ga-13
Employee Communications and Public Relations ✓	Gb-1 through Gb-7
Union Relations ✓	Gc-1 through Gc-3
Salary and Wage Administration ✓	Gd-1
Education and Training ✓	Ge-1 through Ge-3
Health and Safety ✓	Gf-1 through Gf-15
<u>Community Section</u> ✓	Gg-1
Maintenance Renovation Unit	Gga-1 through Gga-5
Police Unit	Ggb-1 through Ggb-8
Commercial and Residential Property Unit	Ggc-1 through Ggc-7
Fire Unit	Ggd-1 through Ggd-2
<u>Community Operations Sub-Section</u>	
Electrical Unit	Ggf-1 through Ggf-4
Engineering Unit	Ggg-1 through Ggg-3
Public Works and Recreation Unit	Ggh-1 through Ggh-5
Water and Sewerage Utilities Unit	Ggi-1 through Ggi-2
Richland Public Library	Ggj-1 through Ggj-2
<u>Auxiliary Operations and Plant Protection Section</u> ✓	Gh-1 through Gh-32
<u>Radiological Sciences Department</u> ✓	H-1 through H-8 <i>includes</i>
<u>Financial Department</u> ✓	I-1 through I-42 <i>includes</i>
<u>Operations Research and Synthesis Section</u>	J-1 <i>includes</i>

DECLASSIFIED

HW -
HW - 41702-DEL

OPERATIONS RESEARCH AND SYNTHESIS SECTION

MONTHLY REPORT
FEBRUARY 1956

The following is the month end summary of personnel:

	<u>As of 1-31-56</u>			<u>As of 2-29-56</u>			<u>Net Change</u>		
	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>	<u>Ex</u>	<u>Non-Ex</u>	<u>Total</u>
General	1	1	2	1	1	2	0	0	0
Operations Research Analysts	4	0	4	4	0	4	0	0	0
TOTAL	5	1	6	5	1	6	0	0	0

* * *

Two specific suggestions have been advanced in connection with the reactor cycling problem. The first involves the possibility of utilizing a simple mathematical model to anticipate cycling effects. This approach has been discussed with the appropriate units, and one such model suggested for study. The second suggestion involves the desirability of more comprehensive system of data collection and analysis in connection with these effects.

The conclusions reached from a preliminary study of the possible application of operations research techniques to the maintenance and equipment replacement problem at Redox have been presented verbally to the Superintendent, Redox Plant, and a report is now being prepared. Due to a large number of factors, particularly the dynamic nature of the process and the equipment design, equipment life has been extremely variable, and the sound statistical prediction necessary to the quantitative determination of an optimum replacement program cannot be obtained from presently available data. As further data is developed in connection with the program started last fall, the possibility of this type of treatment will be re-examined. Several suggestions were made with respect to the measurement of maintenance performance.

Consultation with the measurements and accounting task forces of the Financial Department was continued. In this connection two extensions of the matrix method of cost allocation were developed which would permit its use in the elimination of profits to determine actual cost.

Work on the reactor model continues. In addition to the mathematical development, assistance is being given in coordinating the analytical work on slug rupture experience, tube replacement times, and similar data necessary to the quantitative use of the model.

END

**DATE
FILMED**

4 / 28 / 93