Association for Information and Image Management
 1100 Wayne Avenue, Suite 1100
 Silver Spring, Maryland 20910
 301/587-8202

Centimeter

Inches

MANUFACTURED TO AIM STANDARDS
 BY APPLIED IMAGE, INC.

1 of 1

DOE/MC/30010-3814

2

RECEIVED
ACQUISITION SERVICES
94 APR 25 PM 1:15

DOE Contract No. DE-AC21-93MC30010
RTI Project No. 96U-5666
January 1, 1994 to March 31, 1994

BENCH-SCALE DEMONSTRATION OF HOT-GAS DESULFURIZATION TECHNOLOGY

Quarterly Technical Progress Report

Submitted to

U.S. Department of Energy
Morgantown Energy Technology Center
3610 Collins Ferry Road
P.O. Box 880
Morgantown, WV 26507-0880

MASTER

RTI Project No. 96U-5666

DOE Contract No. DE-AC21-93MC30010
January 1, 1994 to March 31, 1994

BENCH-SCALE DEMONSTRATION OF HOT-GAS DESULFURIZATION TECHNOLOGY

Quarterly Technical Progress Report

Submitted to

U.S. Department of Energy
Morgantown Energy Technology Center
3610 Collins Ferry Road
P.O. Box 880
Morgantown, WV 26507-0880

Submitted by

Research Triangle Institute
P.O. Box 12194
Research Triangle Park, NC 27709

DOE COR: Thomas P. Dorchak
RTI Project Manager: Santosh K. Gangwal

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

MASTER

870

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

TABLE OF CONTENTS

Section	Page
List of Figures	iii
List of Tables	iii
1.0 Introduction and Summary	1-1
1.1 Project Objectives	1-5
1.2 Milestone Accomplishments for Current Quarter	1-5
2.0 Technical Discussion	2-1
2.1 Reactor System Fabrication (Task 2)	2-1
2.2 Mobile Laboratory Construction (Task 2)	2-1
2.3 Field Tests at METC (Task 3)	2-1
2.4 Scaled-up DSRP Reactor System (Task 6)	2-2
3.0 Plans for Next Quarter	3-1

1.0 INTRODUCTION AND SUMMARY

The U.S. Department of Energy (DOE), Morgantown Energy Technology Center (METC), is sponsoring research in advanced methods for controlling contaminants in hot coal gasifier gas (coal gas) streams of integrated gasification combined-cycle (IGCC) power systems. The programs focus on hot-gas particulate removal and desulfurization technologies that match or nearly match the temperatures and pressures of the gasifier, cleanup system, and power generator. The purpose is to eliminate the need for expensive heat recovery equipment, reduce efficiency losses due to quenching, and minimize wastewater treatment costs.

Hot-gas desulfurization research has focused on regenerable mixed-metal oxide sorbents which can reduce the sulfur in coal gas to less than 20 ppmv and can be regenerated in a cyclic manner with air for multicycle operation. Zinc titanate (Zn_2TiO_4 or ZnTiO_3), formed by a solid-state reaction of zinc oxide (ZnO) and titanium dioxide (TiO_2), is currently one of the leading sorbents. Overall chemical reactions with Zn_2TiO_4 during the desulfurization (sulfidation)-regeneration cycle are shown below:

The sulfidation/regeneration cycle can be carried out in fixed-bed, moving-bed, or fluidized-bed reactor configuration, and all three types of reactors are slated for demonstration in the DOE Clean Coal Technology program. The fluidized-bed reactor configuration is most attractive because of several potential advantages including faster kinetics and the ability to handle the highly exothermic regeneration to produce a regeneration offgas containing a constant concentration of SO_2 . However, a durable

attrition-resistant sorbent in the 100- to 400- μm size range is needed for successful fluidized-bed operation.

The SO_2 in the regeneration offgas needs to be disposed of in an environmentally acceptable manner. Options for disposal include recycle to the gasifier in which an in-bed desulfurization sorbent such as dolomite or limestone is being employed, conversion to sulfuric acid, and conversion to elemental sulfur. All three options are being pursued and/or proposed in the Clean Coal Technology program. Elemental sulfur recovery is the most attractive option because sulfur can be easily transported, stored, or disposed. However, elemental sulfur recovery using conventional methods from an offgas containing low levels of SO_2 (typically 3%) is an expensive proposition. An efficient, cost-effective method is needed to convert the SO_2 in the regenerator offgas directly to elemental sulfur.

Research Triangle Institute (RTI) with DOE/METC sponsorship has been developing zinc titanate sorbent technology since 1986. In addition, RTI has been developing the Direct Sulfur Recovery Process (DSRP) with DOE/METC sponsorship since 1988. Fluidized-bed zinc titanate desulfurization coupled to the DSRP is currently the most advanced and attractive technology for sulfur removal/recovery for IGCC systems, and it has recently been proposed in a Clean Coal Technology project.

RTI has developed a durable fluidized-bed zinc titanate sorbent, ZT-4, which has shown excellent durability and reactivity over 100 cycles of testing at 750 to 780°C. In bench-scale development tests, it consistently reduced the H_2S in simulated coal gas to <20 ppmv and demonstrated attrition resistance comparable to fluid cracking catalysts. The sorbent is manufactured by a commercially scalable granulation technique using commercial equipment available in sizes up to 1,000 L. The raw materials used are relatively

inexpensive, averaging about \$1.00/lb. It is anticipated that the impact on cost of electricity (CCE) due to sorbent replacement for attrition will be less than 0.5 mil/kWh. ZT-4 has recently been tested independently by the Institute of Gas Technology (IGT) for Enviropower/Tampella Power, and showed no reduction in reactivity and capacity after 10 cycles of testing at 650°C.

In the DSRP SO_2 is catalytically reduced to elemental sulfur using a small slip stream of the coal gas at the pressure and temperature conditions of the regenerator offgas. A near-stoichiometric mixture of offgas and raw coal gas (2 to 1 mol ratio of reducing gas to SO_2) reacts in the presence of a selective catalyst to produce elemental sulfur directly:

The above reactions occur in Stage I of the process, and convert up to 96% of the inlet sulfurous gases ($\text{H}_2\text{S} + \text{SO}_2$) to elemental sulfur, which is recovered by cooling the outlet gas to condense out the sulfur. Adjusting the stoichiometric ratio of coal gas to regenerator offgas to 2 at the inlet of the first reactor also controls the Stage I effluent stoichiometry since any H_2S and COS produced (by the reactions: $3\text{H}_2 + \text{SO}_2 \rightarrow \text{H}_2\text{S} + 2\text{H}_2\text{O}$, and $3\text{CO} + \text{SO}_2 \rightarrow \text{COS} + 2\text{CO}_2$) yields an $\text{H}_2\text{S} + \text{COS}$ to SO_2 ratio of 2 to 1. The effluent stoichiometry plays an important role in the Stage II DSRP reactor (operated at 275 to 300°C), where 80% to 90% of the remaining sulfur species is converted to elemental sulfur via $\text{COS} + \text{H}_2\text{O} \rightarrow \text{H}_2\text{S} + \text{CO}_2$ and $2\text{H}_2\text{S} + \text{SO}_2 \rightarrow (3/n)\text{S}_n + 2\text{H}_2\text{O}$. The overall sulfur recovery is projected at 99.5%.

The DSRP technology is also currently at the bench-scale development stage with

a skid-mounted system ready for field testing. Very recently, the process has been extended to fluidized-bed operation in the Stage I reactor. Fluidized-bed operation has proved to be very successful with conversions up to 94% at space velocities ranging from 8,000 to 15,000 scc/cc-h. Overall conversion in the two stages following interstage sulfur and water removal has ranged up to 99%.

A preliminary economic study in which the two-stage DSRP was compared to conventional processes indicated the economic attractiveness of the DSRP. For 1% to 3% sulfur coals the installation costs ranged from 25 to 40 \$/kW and the operating costs ranged from 1.5 to 2.7 mil/kWh.

Through bench-scale development, both fluidized-bed zinc titanate and Direct Sulfur Recovery Process (DSRP) technologies have been shown to be technically and economically attractive. The demonstrations to date, however, have only been conducted using simulated (rather than real) coal gas and simulated regeneration off-gas. Thus, the effect of trace contaminants in real coal gases on the sorbent and DSRP catalyst is currently unknown. Furthermore, the zinc titanate work to date has emphasized sorbent durability development rather than database development to permit design of large-scale reactors. Discussions with fluidized-bed experts have indicated that data from a larger reactor than the present are required for scaleup, especially if the material does not have particle sizes similar to fluid catalytic cracking catalysts (typically $\sim 80\text{ }\mu\text{m}$). The fluidized-bed zinc titanate technology uses 100- to 400- μm particles. Finally, the zinc titanate desulfurization unit and DSRP have not been demonstrated in an integrated manner.

1.1 PROJECT OBJECTIVES

The goal of this project is to continue further development of the zinc titanate desulfurization and DSRP technologies by

- Scaling up the zinc titanate reactor system;
- Developing an integrated skid-mounted zinc titanate desulfurization-DSRP reactor system;
- Testing the integrated system over an extended period with real coal-gas from an operating gasifier to quantify the degradative effect, if any, of the trace contaminants present in coal gas;
- Developing an engineering database suitable for system scaleup; and
- Designing, fabricating and commissioning a larger DSRP reactor system capable of operating on a six-fold greater volume of gas than the DSRP reactor used in the bench-scale field test.

1.2 MILESTONE ACCOMPLISHMENTS FOR CURRENT QUARTER

During this reporting period substantial progress was made in the fabrication of the skid-mounted reactor systems in the RTI shop. They are nearly ready for relocation into the mobile laboratory. The modified office trailer that will be used as the mobile laboratory was ordered and manufactured in this reporting period.

2.0 TECHNICAL DISCUSSION

2.1 REACTOR SYSTEM FABRICATION (Task 2)

All items of process equipment, and control and analysis equipment, were ordered and received. This includes the remote-control panel and the office trailer specially modified for use as a mobile laboratory (see section 2.2, below).

RTI has made substantial progress on the fabrication of the skid-mounted, bench-scale zinc titanate desulfurization (ZTFBD) reactor system. RTI has also made substantial progress on modifications (*e.g.*, installation of automatic control and shut-off valves) to the existing bench-scale Direct Sulfur Recovery Process (DSRP) reactor system. All process equipment and process piping has been installed on the skids and they are nearly ready for relocation from the RTI shop to the mobile laboratory.

2.2 MOBILE LABORATORY CONSTRUCTION (Task 2)

In this reporting period the modified office trailer was ordered, fabricated, and shipped to the Raleigh, North Carolina, area. It has a heavy duty frame and suspension, in order to support the weight of the process equipment skids, and the large-capacity heating and ventilating (HVAC) systems, as described in the previous quarterly technical progress report. (It was delivered to the RTI site on April 12, 1994, in the third quarter reporting period.)

2.3 FIELD TESTS AT METC (Task 3)

In preparation for the field tests to be conducted at METC during the fourth quarter of FY 94, RTI project team members met with the METC project team on March 11, 1994, to discuss project details. The physical interfacing of the RTI trailer and the METC process and utility lines were discussed. Also discussed were the interactions of the RTI

personnel operating at METC, safety training, and requirements for the SARS Project Operating Review package.

As part of the requirements for the SARS Project Operating Review package, RTI has been developing formal process and instrumentation diagrams (P&ID's) of the two bench-scale process units. Standard ISA (Instrument Society of America) control system documentation is being used.

2.4 SCALED-UP DSRP REACTOR SYSTEM (Task 6)

RTI personnel attended the METC-Enviropower CRADA review meeting on March 25, 1994. In a separate meeting with Enviropower and Tampella Power personnel preliminary discussions were held to formulate plans for slip stream testing of a scaled-up DSRP unit at Enviropower's Tampere, Finland, pilot plant.

3.0 PLANS FOR NEXT QUARTER

During the next reporting period RTI will progress through Tasks 2, 3, and 6 by:

1. Completing construction of the bench-scale, skid-mounted ZTFBD/DSRP process units;
2. Receiving and temporarily installing the mobile laboratory at RTI;
3. Relocating the process unit skids into the mobile lab;
4. Installing the analytical instruments, data logging computers, control panel, alarm systems, and other safety equipment in the mobile lab;
5. Testing the process unit furnaces, heaters, flow controllers, automatic shut-downs, data logging, and analyzers;
6. Disassembling and stowing small items, and preparing the mobile laboratory for transport to METC;
6. Submitting the draft SARS project operating review package;
7. Presenting a paper at "Coal-Fired Power Systems 94 - Advances in IGCC and PFBC Review Meeting"; and
8. Calculating preliminary equipment sizing of the six-fold larger DSRP reactor system for slip-stream testing at Enviropower's Tampere, Finland, pilot plant.

DATE

FILMED

8/4/94

END