DOE/PC/88400--T3

MONTHLY RESEARCH AND DEVELOPMENT TOPICAL REPORT

For The Period

March and April 1993

Contract No. DE-AC22-89PC88400

Gilbert/Commonwealth, Inc.

Prepared for the United States

Department of Energy

MASTER

Gilbert/Commonwealth engineers and consultants

GILBERT/COMMONWEALTH, INC., P.O. Box 618, Library, PA 15129

REPRODUCTION OF THIS DOCUMENT IS UNLIMITED

yp

MONTHLY TOPICAL REPORT
TASKS 30.00 to 33.00
TABLE OF CONTENTS

PART A. OVERVIEW TO TASKS 30.00 AND 32.00 AND SUBTASK 7.01	1
TASK 30 R & D SUPPORT SERVICES	2
SUBTASK 30.01 APPLIED COMBUSTION STUDIES	2
SUBTASK 30.02 FLUE GAS CLEANUP	4
LOW-TEMPERATURE DRY SCRUBBING TECHNIQUES	4
EVALUATION OF COMBINED SO ₂ /NO _x REMOVAL PROCESSES	6
SUBTASK 30.06 DIRECT LIQUEFACTION	7
SUBTASK 30.07 INDIRECT LIQUEFACTION	12
SUBTASK 30.08 ANALYTICAL CHEMISTRY SUBTASK	14
SUBTASK 30.10 COAL PREPARATION OPERATIONAL SUPPORT	16
PROCESS RESEARCH FACILITY	16
TASK 32 R&D ANCILLARY SERVICES	17
SUBTASK 32.01 CYLINDER SUPPORT	17
SUBTASK 32.02 WASTEWATER TREATMENT OPERATIONS	18
SUBTASK 32.03 TOXIC CHEMICAL AND HAZARDOUS WASTE MANAGEMENT	21
SUBTASK 32.04 INSTRUMENTATION SUPPORT	22
SUBTASK 32.05 UTILITIES SUPPORT	23
SUBTASK 7.01 COAL CONVERSION FACILITIES SUPPORT	24
TASKS 30.00 and 32.00 SAFETY	25
PART B. OVERVIEW TO TASKS 31.00 AND 33.00	28
TASK 31.00 TECHNICAL PLANNING/PROGRAM IMPLEMENTATION SUPPORT	29
SUBTASK 31.01 TECHNICAL PLANNING/PROGRAM IMPLEMENTATION SUPPORT, OFFICE OF RESEARCH AND DEVELOPMENT	29
SUBTASK 31.07 SUN WORKSTATION, SOFTWARE AND SYSTEM SUPPORT	29
TASK 33.00 TECHNOLOGY TRANSFER	29
SUBTASK 33.01 TECHNOLOGY TRANSFER	29

PART A. OVERVIEW TO TASKS 30.00 AND 32.00 AND SUBTASK 7.01

This report covers progress made by Gilbert/Commonwealth at the Pittsburgh Energy Technology Center of the U. S. Department of Energy in the provision of research and development support services under Task Orders 30.00 and 32.00 to contract No. DE-AC22-89PC88400 as well as Subtask 3.04, safety activities provided under that contract, and Subtask 7.01, Coal Conversion/Bench Scale Design. The report period runs from March 1 to April 30, 1993.

The objective of the R&D Support Services and Ancillary Services Tasks is to provide technical support for the in-house R&D effort at PETC. This comprises the necessary management, supervision, qualified personnel, facilities, training, technical expertise and services to support the operation of the individual test units, of the analytical chemistry laboratories and of ancillary equipment and utilities assigned to G/C responsibilities. This work is organized into twelve subtasks, seven concerned with operation of test units, and five concerned with general support services.

TASK 30 R & D SUPPORT SERVICES

SUBTASK 30.01 APPLIED COMBUSTION STUDIES

The objective of this research is to provide insight into the combustion of coal and deeply beneficiated coal, coal-slurry fuels, and other alternative fuels. Activities will be aimed at identifying specific problem areas that might limit or impede the use of highly processed fuels in utility and industrial boilers and at developing a sound engineering understanding of high intensity combustion processes typical of those found in some advanced combustion technologies. G/C is to provide support of predominately bench-scale and engineering-scale Federal research and development activities and of mathematical modeling work aimed at development of improved technologies in conventional and advanced combustion systems. Work will be focussed on pilot-scale studies using existing equipment in Buildings 89 and 93, particularly the 500,000 Btu/hr unit in Building 93. A new high-intensity combustor test stand will be designed. In addition, maintenance support will be provided to the various DOE/PETC laser laboratories and facilities.

Construction/Modification

Preparation of the FEF for the Rocket Research CRADA testing was completed. Following testing, the power supply for this testing was removed, and the modifications were begun for the CNG CRADA testing.

Test Program Details

Shakedown testing of the particle separator for the Rocket Research CRADA was conducted. Parametric testing under this CRADA was completed.

Shakedown of the LDV system was conducted, and LDV diagnostics support was provided during ash deposition testing in the wind tunnel.

Engineering Design

Process control programming was modified for the test program for the Rocket Research CRADA. The safety device checklist was prepared. The operating procedure was written, and operator training was conducted. A change sheet was written for closing of the eductor. Following testing, the test data for the Rocket Research CRADA was removed from the computer.

Specifications were written for flow control and shutoff valves for the CNG CRADA, and process control programming was completed. The P&ID was revised and reviewed, and electrical control specifications were written. A detailed test matrix was prepared.

A QC visit was made to Metal Tech to inspect the burner being fabricated for the FEF. A

change sheet was written for a redundant Fireye on the furnace.

Circuitry was designed for the laser doppler velocimetry (LDV) unit. The FORTRAN control program was completed.

SUBTASK 30.02 FLUE GAS CLEANUP

The purpose of the Flue Gas Cleanup Subtask is to evaluate various emissions control processes for flue gas obtained by burning coal-based fuels. Five activities are involved: Enhanced Sorbent Utilization Techniques and Sorbent Reactivities Studies, Low-Temperature Dry Scrubbing Techniques, Evaluation of Combined SO₂/NO_x Removal Processes, Emissions Control for Small-Scale Combustors, and NO_x Reduction for High NO Concentrations. Only the Low-Temperature Dry Scrubbing Techniques and Evaluation of Combined SO₂/NO_x Removal Processes projects are active at this time.

LOW-TEMPERATURE DRY SCRUBBING TECHNIQUES

The objective of this research is to evaluate flue gas cleanup processes that produce a dry by-product by contacting the sorbent with a stream of flue gas either in a spray dryer absorber or directly in the flue gas duct. Investigations will be conducted in the 500-lb/hr combustion facility on two categories of processes: spray dryer sorbents with the potential for 90 percent removal of sulfur dioxide and 70 to 90 percent removal of nitrogen oxides, and duct injection sorbents with the potential for 50 percent or greater removal of sulfur dioxide.

Construction/Modification

Subsequent to pressure-testing the convective section of the 500-lb/hr unit, the water was drained to the WWTF, and the lines were blown out with water. The venturi meter was installed upstream of the spray dryer. The installation required that a 5-ft section of ductwork be removed and used as a template for fabrication of new flanges by an outside machine shop. The venturi meter was then temporarily installed and spot-welded, then the section was removed, seal-welded, and re-installed.

The baseplates for the main coal hopper load cells were fabricated; the load cells were installed, and welded into place. Flanges for the main coal hopper vent were fabricated at the G/C machine shop.

Pressure gages for the transport air system, the steam supply system, and the nitrogen system were recalibrated. A guard was added to the shaft of the Spencer blower for personnel protection. A new gasket for the combustion air blower was fabricated and installed, and the cowling on the cover plate was modified to eliminate an interference problem on the blower. Preventive maintenance was performed on the Spencer blower, the ID fan, and the combustion air blower.

The sump pump which services the deep sink was replaced.

A strainer was added to the south cooling water system. The old north cooling water pump was removed, a support block was fabricated, and the new north cooling water pump was mounted. The plumbing for the pump was installed, with the exception of the pressure relief valve, which

requires calibration.

Engineering Design

The inventory for the preventive maintenance program was checked. Items not currently on the list were identified. The equipment categories and maintenance levels of equipment were reviewed, and recommendations were given.

A preliminary instrumentation list was assembled and given to ICL to review the status of the DAS.

Review of the P&IDs for the unit was initiated. The following drawings were reviewed and compared to the as-built condition of the unit: south cooling water system; north cooling water system; coal transfer system; natural gas system; and spray dryer. The equipment was then tagged, as appropriate.

A list of potential procurements that could be made by DOE was generated.

EVALUATION OF COMBINED SO₂/NO_x REMOVAL PROCESSES

The objective of this research is to evaluate the moving bed copper oxide process for flue gas cleanup in a long-term, continuous mode of integrated operation. A test unit will be designed and will be constructed in the new highbay of Building 84. Parametric testing will be conducted to determine both the integrity of the sorbent during repeated cycling between absorption and regeneration and the general operability of the system.

Construction/Modification

Fabrication of the new regenerator was completed. The vessel was delivered, inspected and accepted.

Engineering Design

Equipment layout drawings for the copper oxide unit were reviewed. For the sorbent loop, this included expansion movement calculations and definition of the joints required. Thermal expansion movements and actual hardware dimensions were determined. Detailed floor loading calculations were prepared, and drawings were modified to reflect the floor load calculations. Support questions were resolved, so the contract to fabricate and erect the test stand structure was written and is being processed.

P&IDs were reviewed for process control; requirements were clarified and system conditions were calculated so that equipment could be specified. The P&IDs for the unit also were reviewed with the Instrumentation Specialist. Control requirements were clarified and various system conditions were calculated so that pertinent control equipment could be specified.

A package outlining the heater requirements for the regenerator was assembled and sent to various electric heater vendors with a request for information regarding the type of heaters, installation and cost and delivery. A similar package was initiated for the absorber. Specifications for the fluid bed heater were reviewed. Piping and insulation specifications and calculations were completed. Specifications were prepared for the fluid bed heater baghouse, the fluid bed heater and the entire test stand. Specifications, orders and vendor lists were supplied to DOE for purchasing.

Orders, specifications, vendor lists and sole source justifications (as required) were supplied to DOE for purchasing. Major items included the eductor, rotary airlock and baghouse for the pulverized coal transport system, baghouse for the fluid bed heater vent, I/O components, gas sample system pumps, control valves, motor control centers and transformer for the electric power distribution system, piping, loss-in-weight coal feeder and steel for equipment supports.

SUBTASK 30.06 DIRECT LIQUEFACTION

The objective of this subtask is to develop direct coal conversion technologies including coal/oil coprocessing and the liquefaction of beneficiated coals. Research will be done to obtain fundamental process data in three areas of direct liquefaction: (1) coal/liquid hydroprocessing catalysts and catalytic options, (2) effects of preliquefaction stage conditions, and (3) liquefaction behavior of pretreated/beneficiated coals. The semibatch reactors will be used to develop an understanding of reactor performance as a function of catalytic activity, feedstock composition and concentration, and operational parameters. The continuous reactors will be used to conduct optimization studies and verify operation and yields in a continuous operating mode. In addition, support will be provided on the proposed generic direct liquefaction facility.

Construction/Modification

A new reactor was installed on HTR-4, and the unit was brought on line for future testing.

Test Program Details

Continuous dispersed catalyst tests were conducted in HTR-3. Test series CAT-43 was run from March 1 through March 11, and test series CAT-44 was run from April 19 through April 28. Non-catalytic and catalytic (molybdenum and iron) operations were performed using Illinois 6 and Black Thunder coals with V-1074 as the solvent. The test conditions are presented in Table 1 and Table 2.

Batch testing was conducted on HTR-2 and HTR-4 from March 13 through April 12. Non-catalytic and catalytic (molybdenum and iron) operations were performed using Illinois 6 and Black Thunder coals with V-1074 and tetralin as the solvents. The test conditions for these runs are presented in Tables 3 and 4.

Engineering Design

The preliminary P&ID for HTR-1 was completed. The heat tape zones for HTR-1 heat tracing was redesigned.

The operating procedure for the rotovap was written, and the lab technician was trained to operate this equipment. A change sheet was written to upgrade the heating controls for the distillation unit in order to provide better control.

The HTR property inventory was completed, and the graded approach was applied to items. The letter defining waste disposal of HTR wastes from testing and operations was issued. The ventilation for the letdowns of the test units was sized for upgrading. The gas cylinder P&ID was reviewed and updated to show relocation of the cylinders to the west wall of Building 83.

TABLE 1
TEST CONDITIONS FOR CONTINUOUS DISPERSED CATALYST RUNS
(CAT-43 SERIES) ON UNIT HTR-3
MARCH 1 to MARCH 11, 1993

RUN NUMBER	CAT-43-1	CAT-43-2	CAT-43-3	CAT-43-4	CAT-43-5	CAT-43-6	CAT-43-7
LENGTH OF RUN (hr)	36	32	36	32	32	36	32
SOLUTE (COAL)	ILLINOIS-6	ILLINOIS-6	ILLINOIS-6 (Fe-I-6)	Fe-I-6	ILLINOIS-6	BLACK THUNDER	Fe-B-6
SLURRY FEED RATE (g/hr)	240	240	240	240	240	240	240
CATALYST	AMMONIUM HEPTAMOLYBDATE (AHM)	AHM	Fe	Fe	NONE	NONE	Fe
CATALYST FEED RATE	10 g/hr	10 g/hr	ON COAL	ON COAL	---	---	ON COAL
REACTOR #1 TEMPERATURE (degC)	275	300	275	300	300	300	300
REACTOR #2 TEMPERATURE (degC)	435	435	435	435	435	425	425
REACTOR #2 PRESSURE (psig)	2500	2500	2500	2500	2500	2500	2500
REACTANT GAS FLOW	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH

TABLE 2
TEST CONDITIONS FOR CONTINUOUS DISPERSED CATALYST RUNS
(CAT-44 SERIES) ON UNIT HTR-3
APRIL 19 to APRIL 28 1993

RUN NUMBER	CAT-44-1	CAT-44-2	CAT-44-3	CAT-44-4	CAT-44-5	CAT-44-6
LENGTH OF RUN (hr)	36	32	32	32	32	36
SOLUTE (COAL)	Fe-I-6	BLACK THUNDER	BLACK THUNDER	Fe-B-8	BLACK THUNDER	ILLINOIS -6
SLURRY FEED RATE (g/hr)	240	240	240	240	240	240
CATALYST	Fe	AMMONIUM HEPTAMOLYBDATE (AHM)	AHM	Fe	NONE	NONE
CATALYST FEED RATE	ON COAL	25 g/hr	25 g/hr	ON COAL	----	---
REACTOR #1 TEMPERATURE (degC)	275	275	275	275	275	275
REACTOR #2 TEMPERATURE (degC)	435	435	425	425	425	425
REACTOR #2 PRESSURE (psig)	2500	2500	2500	2500	2500	2500
REACTANT GAS FLOW	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH	3% H ₂ S/ 97% H ₂ @ 5 SCFH

TABLE 3
TEST CONDITIONS FOR THERMAL BATCH RUNS
ON UNIT HTR-2
MARCH 19 to APRIL 13, 1992

RUN NUMBER	BCP-288	BCP-289	BCP-290	BCP-291
LENGTH OF RUN (hr)	1	1	1	.5
SOLUTE (COAL)	Fe-I-6 133 grams	BLACK THUNDER 133 grams	BLACK THUNDER 133 grams	NONE
SOLVENT	V-1074-262 267 grams	V-1074-262 267 grams	V-1074-262 267 grams	TETRALIN
CATALYST	IRON	AHM	AHM	FERRIC NITRATE + CARBON
REACTOR TEMPERATURE (degC)	425	425	425	400
REACTOR PRESSURE (psig)	2500	2500	2500	2500
REACTANT GAS FLOW 3% H ₂ S/97% H ₂ (scfh)	4	4	4	4

TABLE 4
TEST CONDITIONS FOR THERMAL BATCH RUNS
ON UNIT HTR-4
MARCH 22 to APRIL 12, 1992

RUN NUMBER	CLQ-101	CLQ-102	CLQ-103	CLQ-104
LENGTH OF RUN (hr)	1	1	1	.5
SOLUTE (COAL)	Fe-I-6 133 grams	NONE	BLACK THUNDER 133 grams	NONE
SOLVENT	V-1074-262 267 grams	TETRALIN 400 grams	V-1074-262 267 grams	TETRALIN 400 grams
CATALYST	IRON	AHM	AHM	AHM
REACTOR TEMPERATURE (degC)	425	400	425	400
REACTOR PRESSURE (psig)	2500	2500	2500	2500
REACTANT GAS FLOW 3½ H2S/97½ H2 (scfh)	4	4	4	4

SUBTASK 30.07 INDIRECT LIQUEFACTION

The objective of this subtask is to obtain data related to indirect liquefaction of coal, the production of liquids from methane and analytical research aimed at producing liquid transportation fuels from either coal-derived synthesis gas or methane. The reactor system employing the PETC process concept for methane activation at pressures greater than one atmosphere will be modified, and testing will be conducted. A state-of-the-art PDU will be designed, constructed and operated for Fischer-Tropsch synthesis. Support will be provided on the proposed generic indirect liquefaction facility.

Construction/Modification

Maintenance was conducted on the methane activation unit in support of testing. This included replacement of reactor and exit line components that had corroded and plugged, and replacement of the filament and vacuum pump chiller on the mass spectrometer. The gas chromatograph and mass spectrometer were calibrated.

Instrumentation work on the Fischer-Tropsch unit was completed along with installation of the gas monitor system. A new trim set was installed in the reactor pressure control valve (PCV-67) and worked satisfactorily throughout the range of test conditions planned for the unit.

Test Program Details

Parametric testing was conducted in the methane activation unit at the test conditions shown in Table 5.

Engineering Design

Meetings were held to establish a schedule for two weeks of additional testing in June on the methane activation unit. Materials needed were ordered.

Gilbert/Commonwealth manpower requirements for operating the Fischer-Tropsch unit were assessed and reviewed. Laser eye examinations were provided to instrumentation personnel involved in the shakedown and eventual support of this unit. Debugging of the instrumentation and controls for the unit is 75 percent complete. Calculations were performed in order to size the reactor pressure control valve trim set for the appropriate C_v , and a material requisition for the set was expedited.

TABLE 5
TEST CONDITIONS
METHANE ACTIVATION UNIT

Test Number	Reactor Temperature (°C)	Reactor Pressure (psig)	Reactant Gas Mix	Gas Feed Rate (sccm)
MC-018-1	320	60	N ₂ : 5 CH ₄ :25 HCl:25 O ₂	12.5
MC-018-2	305	60	N ₂ : 5 CH ₄ :10 HCl:10 O ₂	5
MC-018-3	340	60	N ₂ : 5 CH ₄ :50 HCl: 5 O ₂	5
MC-018-4	340	60	N ₂ : 5 CH ₄ :50 HCl: 5 O ₂	2.5
MC-018-5	340	60	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	5
MC-018-6	320	60	N ₂ : 5 CH ₄ :25 HCl:10 O ₂	2.5
MC-018-7	300	60	N ₂ : 5 CH ₄ :50 HCl: 5 O ₂	5
MC-018-8	300	60	N ₂ : 5 CH ₄ :25 HCl:10 O ₂	2.5
MC-019-1	320	120	N ₂ :10 CH ₄ :50 HCl:50 O ₂	25
MC-019-2	300	120	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	10
MC-019-3	300	120	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	5
MC-019-4	320	120	N ₂ :10 CH ₄ :50 HCl:20 O ₂	5
MC-019-5	320	120	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	10
MC-019-6	320	120	N ₂ : 5 CH ₄ :50 HCl: 5 O ₂	5
MC-019-7	340	120	N ₂ : 5 CH ₄ :50 HCl: 5 O ₂	5
MC-019-8	340	120	N ₂ :10 CH ₄ :50 HCl:20 O ₂	5
MC-019-9	340	120	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	10
MC-020-1	340	0	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	10
MC-020-2	340	0	N ₂ : 5 CH ₄ :50 HCl:10 O ₂	10
MC-020-3	340	0	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	5
MC-020-4	320	0	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	10
MC-020-5	320	0	N ₂ : 5 CH ₄ :50 HCl:10 O ₂	10
MC-020-6	320	0	N ₂ : 5 CH ₄ :50 HCl:20 O ₂	5
MC-020-7	300	0	N ₂ : 5 CH ₄ :25 HCl:10 O ₂	5
MC-020-8	300	0	N ₂ : 5 CH ₄ :25 HCl:10 O ₂	2.5
MC-020-9	300	0	N ₂ : 5 CH ₄ :25 HCl:10 O ₂	2.5

SUBTASK 30.08 ANALYTICAL CHEMISTRY SUBTASK

The objective of this subtask is to perform standardized analytical chemistry tests. Work to be performed involves chemical characterization of samples and preparation of Hardgrove Grindability Index (HGI) standards for coal users, as well as modification of existing analytical methods, and development of new ones as required for proper evaluation, quality control and quality assurance of research and development results.

During this time frame, preparation of a set of HGI SRSs was begun. Technicians were monitored for dust exposure; it was found that all levels are well below OSHA standards. Research was begun to find vendors that are capable of replacing the "Analyst" system. The following is a detailed description of the work performed by G/C staff during the months of March and April.

Sample Analysis

All samples were logged in, labeled, and delivered or mailed to the appropriate laboratories. Complete records were maintained of all transactions with outside contract laboratories. Month-end reports for the Huffman and Geochemical outside contract labs were submitted to the contract monitor as requested. The next option year for the Huffman contract begins in June.

Efforts are being made to develop a method for the determination of low-level molybdenum using the Graphite Furnace. A new method to analyze samples for anions was developed using the ion chromatograph. This development proved to be very helpful in research to determine the amount of ammonia absorbed.

G/C personnel continued to perform the contracted analyses as required. These analyses include: atomic absorption, phosphorus, carbon and hydrogen, Leco sulfur, Leco CHN, Kjeldahl nitrogen, moisture and ash, calorific value, volatile matter, forms of sulfur, eschka sulfur, pyritic sulfur, sulfite in ash, Hardgrove Grindability, pH, air drying, gas analysis, simulated distillation, BET surface area, and ion chromatography.

Support Services

During this report period, an additional 16 orders for HGI SRSs were received. The initial set was completed, and production was begun of another set. While completing the tasks necessary to prepare these standards, the technicians were monitored for dust exposure by personnel in the industrial hygiene department of Burns and Roe. Results indicated that dust levels are well below the OSHA-recommended exposure levels. The technicians were informed that G/C recommends that they continue to wear protective equipment while crushing and dedusting the coal samples.

Maintenance of all the equipment in the HGI area was completed during this period as were quality assurance checks required in the standard operating procedure. A third technician is

being trained in preparation of HGI SRS for back-up. The renewal form for the ESH permit for the HGI area was completed. As soon as the permit was issued, it was displayed as directed by DOE.

ASTM D.05 HGI Committee is continuing to solicit coal supplies for preparation of the grindability standards. To date, three companies have submitted proposals for providing specific coal grinds that will be prepared in the newly constructed Coal Preparation Process Research Facility located in Building 141.

G/C continued to assist in the daily back-up operation of "Analyst" and to perform minor maintenance on this system. Instrument repair was completed as required.

G/C was instructed to investigate the possibility of updating or replacing the current LIMS system used to track samples and analyses. An outline was developed of what the current system does, and what the analysts would like a system to do. Initial market survey was done by telephone. G/C personnel attended the Pittsburgh Conference and contacted various LIMS vendors. On-site demonstrations are being set up. Representatives from DOE (research and administration) and G/C attend these meetings. In addition, local labs will be contacted to learn what systems they are currently using and to arrange a demonstration.

Since a G/C employee is on extended leave, it was necessary to cross train employees to eliminate any delays in the operations. All employees will be assisting in completing the daily functions to keep the labs running smoothly.

SUBTASK 30.10 COAL PREPARATION OPERATIONAL SUPPORT

The objectives of this research are to prepare coals to be used in various research activities at PETC and to develop advanced coal beneficiation technologies. Activities involve operation of various test units and analytical instruments in support of development of the Micro-Mag Process, and all activities related to the operation of the Process Research Facility.

PROCESS RESEARCH FACILITY

The objectives of this research are to prepare coals to be used in coal preparation, combustion, flue gas cleanup, and direct and indirect liquefaction projects and to develop advanced coal beneficiation technologies. Support will involve plant operation and sampling; process control and instrumentation; plant maintenance, repair and modification; and procurement; waste management; design and drafting; sample analysis; and data acquisition and reporting.

Construction/Modification

The worn plastic flights on three conveyors were replaced with metal flights of a modified design to enhance operation. A strainer system was installed to scalp coarse particles from the hammermill product slurry in order to obtain a more desirable particle size distribution. The strainer plugged rapidly when tested and was removed. In order to provide a more homogenous slurry to PTI, a recirculation pump and line were installed on the slurry mix tank downstream of the hammermill. The manufacturer's representative for Mikro-Pul visited to discuss the throughput, product specifications and wear of the hammermill. At his recommendation, the unit was refurbished. During a break in testing, a series of tests were conducted to characterize the performance of the mill.

A major power outage in the 440 volt line feeding the CPPRF interrupted testing for about one week. Assistance was provided in repair of the line.

Test Program Details

The hammermill, the slurring system and the thickener were operated regularly in support of testing by PTI. The preliminary and primary multi-variable test series was completed. The bulk of the control testing for the Upper Freeport coal was nearly completed.

Engineering Design

A QC audit was conducted of operation of the slurring system; results indicated that feedstock is being provided according to PTI specifications, and that the in-house analyses are consistent with results obtained by Geochemical Laboratories.

TASK 32 R&D ANCILLARY SERVICES

SUBTASK 32.01 CYLINDER SUPPORT

The objective of this subtask is to provide cylinder management for in-house research and development facilities.

Process gases were used from the existing cylinder inventory to support testing conducted for the Rocket Research CRADA. This reduced the amount of specialty gases that were purchased to support the testing and minimized the volume of gases maintained at the cylinder pad.

Personnel were sent off-site for training on the DOT HM-181 requirements.

Several vendor-owned cylinders were returned to the vendor. Efforts continue to minimize the number of vendor-owned cylinders used at the facility.

Cylinders continue to be delivered to users in a timely fashion to support the site's activities. Emergency deliveries were performed when required to prevent delays for operating equipment.

SUBTASK 32.02 WASTEWATER TREATMENT OPERATIONS

The objective of this subtask is to maintain and operate the PETC wastewater treatment facility (WWTF), including the laboratory wastewater holding tank (LWHT) in Building 141.

Testing and Operations

The February and March analysis of the effluent from the WWTF was received from Chester Labnet. All constituents were within the Pleasant Hills Authority limits. The regular monthly WWTF samples were sent to Chester Labnet for analysis on March 31 and April 27.

The Building 141 LWHT sample analyses for February 12, February 24, March 5, and April 14 were received from Chester Labnet. All constituents were within the Pleasant Hills Authority limits. Building 141 LWHT samples were taken and sent to Chester Labnet for analysis, and the tank was drained on March 5 and April 14.

The gas holders continue to be pumped to and treated at the WWTF as necessary. During the treatment of this water, samples are periodically taken to verify that the Building 74 effluent is within the Pleasant Hills limits for total lead. The addition of anionic flocculant and ferric chloride continues, as needed.

The containment pit was entered, and a small leak was repaired in the transfer line between the equalization tank and the WWTF.

The Building 141 level recorder was removed from service, repaired, and returned to service on April 27.

The quarterly calibration of the WWTF instrumentation was performed. A Building 83 sump float was replaced, after the calibration uncovered that it was faulty.

Work was initiated on the installation of a chemical injection system to the equalization tank.

A pH meter was installed on the plate separator.

The electrical equipment required for rewiring the Building 84N sump was transferred to the contractor for the new highbay of Building 84. The contractor will install the equipment with the guidance of WWTF personnel.

Work has begun to repair the heat tracing that services the Building 74 chemical loading station safety shower and exposed piping in that area.

Engineering Design

Work on the gas holder sludge removal was completed. After a pre-work meeting, site

preparation was begun on April 12. The sludge removal began on April 13, and was completed on April 19. Table 6 details the sludge removal.

A change sheet was initiated, reviewed and approved detailing the addition of a drain from the gas holders to the storm sewer drain. The drain will prevent the gas holders from accumulating water, thus eliminating the need for pumping the gas holders to the WWTF.

On April 21, DOE conducted a safety inspection of the WWTF. Minor corrective actions were performed. Other actions will be addressed after an official report is received.

The Preventive Maintenance Plan equipment list was reviewed, and recommended equipment categories and maintenance levels were assigned to the equipment. In addition, equipment that was not on the property list but requires maintenance was identified, and equipment categories and maintenance levels were recommended.

A cost estimate was prepared for tying the high level alarms of the lab wastewater sumps, the equalization tank, and the Building 141 LWHT into the alarm notification system.

A change sheet was initiated, reviewed and approved detailing the installation of a pH meter to the plate separator. The pH meter will allow monitoring of the pH in the plate separator while recycling the effluent to the equalization tank.

TABLE 6

GAS HOLDER SLUDGE REMOVAL								
Date	State Manifest Document Number	PETC Manifest Document Number	Volume (gal)	Gross Weight (lb)	Tare Weight (lb)	Net Weight (lb)	Density (lb/gal)	
13-Apr-93	2814291	93023	3000	55200	29240	25960	8.65	
14-Apr-93	2814276	93024	2552	53800	28760	25040	9.81	
14-Apr-93	2814265	93025	1847	43640	23800	19840	10.74	
15-Apr-93	2814313	93026	2650	56620	28580	28040	10.58	
15-Apr-93	2814324	93027	1754	42760	23800	18960	10.81	
16-Apr-93	2814335	93028	2994	56140	29000	27140	9.06	
19-Apr-93	2814346	93029	787	36240	28960	7280	9.25	
TOTALS			15584			152260	9.77	

SUBTASK 32.03 TOXIC CHEMICAL AND HAZARDOUS WASTE MANAGEMENT

The objective of this subtask is to receive and dispose of toxic chemicals and hazardous waste produced at PETC.

The specification for removal of sludge from the gas holders was rewritten. Quarterly reports were prepared for DOE. Medical waste, hazardous waste and sludge shipments were sent for disposal. An audit was conducted of the facility used to dispose of waste coal.

SUBTASK 32.04 INSTRUMENTATION SUPPORT

The objectives of this subtask are to calibrate, test, install and repair process and personnel safety alarms and instruments, to provide emergency response to these safety alarms, and to support data acquisition hardware interfacing with process units (excluding that portion from remote nodes in a field system to the main computer). This extends to the alarm notification system (autocall). Work includes electrical support.

Instrumentation work at the FEF for the Rocket Research project was completed. Instrumentation was removed from the NOXSO unit in the highbay of Building 84. P&IDs were verified for the hydrotreaters and the 500-lb/hr unit. Inventory was conducted of gas monitors. Gas monitor sensors were installed in the Fischer-Tropsch unit. Alarms that were activated were investigated. These included a CO alarm in 84-108 caused by welding, an intermittent alarm in 83-233 due to a faulty sensor amplifier board. Programmable logic controllers are being installed for the gas monitor system. The vacuum pump for the direct liquefaction distillation process was upgraded.

SUBTASK 32.05 UTILITIES SUPPORT

The objective of this subtask is to operate, maintain, procure and upgrade as necessary the following R&D related systems: cryogenic equipment, cooling towers, compressed air, nitrogen, reverse osmosis water, flame stack vent and utility piping and related systems. In addition, engineering, technical writing, operations, maintenance and facility upgrade services will be provided as required.

The electrical specification for the motor control center panel for the copper oxide unit was written. Rebuilding of the backup cooling water pump was completed. Light fixtures in Building 141 were changed. A microreactor was machined for DOE. Electrical construction work was performed on hot stall 2 on the second floor of Building 83; shakedown was conducted. Faulty high-pressure valves on the site air compressor #1 were repaired. Steam leaks at the gas holders were repaired. Installation of distilled water and cooling tower water connections to the FEF were completed. All piping was removed to prevent tripping hazards. The membrane on the reverse osmosis water system was replaced.

SUBTASK 7.01 COAL CONVERSION FACILITIES SUPPORT

The objective of this research is to develop advanced coal conversion technologies for the production of environmentally acceptable fuels using the direct or indirect liquefaction of coal. A generic coal liquefaction facility design will be reviewed, and the facility will be constructed and operated. Services to be provided include assessment of quality assurance procedures, and review of all aspects of the design, construction, and operation of the proposed facility for adherence to environmental, safety and health requirements.

Drafting work was completed on the P&IDs for the offsite utilities. The process flow diagrams for the generic direct liquefaction unit were completed. Specifications for the generic packaged indirect liquefaction unit were reviewed. The flare specification was completed and was issued for review. Preliminary general arrangement drawings for the direct liquefaction unit and the offsite utilities were completed. Preliminary vessel drawings were completed. The structural design for the direct liquefaction unit was started. The P&IDs for the direct liquefaction unit and the offsites utilities were reviewed.

TASKS 30.00 and 32.00 SAFETY

New Program Safety Analysis

Site evaluation was completed for the copper oxide project. Information concerning the radiation sources for the copper oxide unit was provided to the PETC project engineer so that an ESH permit application could be prepared for purchasing the devices. The platform layout was reviewed and approved. The change sheet for the ramp at Building 89 was reviewed. The operating procedure for entry into the gas holders was finalized and implemented. Sitewide emergency response procedures were reviewed as part of participation in a PETC task group, and comments were submitted to the group. The offsite utilities P&IDs in the generic coal liquefaction project were reviewed as part of preliminary design review; comments were submitted. The offsite utilities layout was reviewed. A list was prepared of the applicable codes, standards, legislation and PETC requirements. The incinerator specification was reviewed; comments were submitted. The process P&IDs are being reviewed in preparation for a preliminary design review. The proposed coal feed system was reviewed, and comments were submitted at a design review meeting. A generic spill response procedure was prepared and is being detailed to address each location. A proposed layout for pedestrian walkways at the plateau was reviewed, and comments were submitted to AD-50. The CPPRF proposed magnetite handling system was inspected, and feedback was provided to the project engineers. Safety analysis was begun of the 500-lb/hr unit. The operating procedure for the Rocket Research CRADA was reviewed. The P&ID for the CNG CRADA was reviewed.

Inspections/Problems/Resolutions

Facility areas were toured with the site doctor as part of establishment of the site medical program. Investigation was conducted into the cause of chemical odors in the third floor office area of Building 84; mitigation procedures were implemented. Safety and health inspection was conducted in Building 84. Spill cleanup procedures were written for various areas of responsibility. Laser use at the wind tunnel in Building 94 was evaluated. A list was made of proposed precautions that should be taken in order for G/C personnel to work in the area; the list was reviewed with the G/C Technical Manager. Further discussions will be held with the PETC task monitor. G/C personnel are receiving periodic medical evaluations at the PETC medical department. Information was forwarded upon request to Burns and Roe regarding status of the G/C hearing conservation program and the use of formaldehyde and benzene by G/C personnel. The site EH&S self-assessment requirements were reviewed using a manual provided at the on-site training course. The proposed ESH/SARS program for PETC, which was written by DOE, was reviewed.

Training

The following training was provided: safety and health orientation was conducted for four new employees; a discussion was held with engineers regarding the use of change sheets, preparation of operating procedures and provision of operator training; meetings were held

with technicians to review the safe use of hand tools and grinding wheels, hand protection, safe entry procedures, the medical program, and pressure and leak checking; supervisors attended a training course on accident causes and investigations; office personnel and chemists were provided with information on electrical safety and the medical program. Discussion was held with responsible personnel regarding technician training, ways to improve such training, and ways to improve the training record keeping. A preliminary working list was prepared of all safety-related and health-related training requirements.

**MONTHLY TOPICAL REPORT, TECHNICAL PLANNING/PROGRAM
IMPLEMENTATION AND TECHNOLOGY TRANSFER**

For The Period

March and April, 1993

Contract No. DE-AC22-89PC88400

Prepared for the United States

Department of Energy

PART B. OVERVIEW TO TASKS 31.00 AND 33.00

This report covers progress made by Burns and Roe/SAIC at the Pittsburgh Energy Technology Center of the U. S. Department of Energy in the provision of research and development support services under Task Orders 31.00 and 33.00 to contract No. DE-AC22-89PC88400. The report period runs from March 1 to April 30, 1993.

The objective of the Technical Planning/Program Implementation task is to provide technical support services for activities that are not specifically covered by other tasks and that affect multiple fossil energy technologies.

TASK 31.00 TECHNICAL PLANNING/PROGRAM IMPLEMENTATION SUPPORT

SUBTASK 31.01 TECHNICAL PLANNING/PROGRAM IMPLEMENTATION SUPPORT, OFFICE OF RESEARCH AND DEVELOPMENT

TEAM and PETC personnel participated in the Interim Report Review Meeting held at CONSOL, Library, Pennsylvania on March 8. CONSOL personnel attended a site tour to determine what facilities and areas are available for analytical systems as part of their review of analytical and sampling requirements for liquefaction projects.

The assessment report on the potential or RIM techniques for model validation by Case Western Reserve University was approved by PETC.

SUBTASK 31.07 SUN WORKSTATION, SOFTWARE AND SYSTEM SUPPORT

A new program was developed to correct the ANDROX display problem as well as to consolidate previously developed programs. The vector drawing portion of the software was modified to draw all vector arrowheads pointing towards the flow stream.

TASK 33.00 TECHNOLOGY TRANSFER

SUBTASK 33.01 TECHNOLOGY TRANSFER

Evaluation was made of 215 contractor deliverables and technical papers, and 127 DOE Forms 1322.15 were completed. These forms and accompanying contractor deliverables were transmitted to OSTI. Evaluation was made of 34 DOE Forms 1430.22. These were transmitted to OSTI and the Chicago Patent Office. Patent clearances were obtained for 14 technical contractor deliverables submitted to the Chicago Patent Office. One database search was conducted on selected topics. Coordination and support continued to be provided on all OSTI- and ESTSC-related activities.

END

**DATE
FILMED**

8/27/93