DOE/PC/92207-T1

RECEIVED
JUN 14 1993
OSTI

**Quarterly Technical Progress Report
(September 21, 1992 through December 31, 1992)**

**Bench-Scale Testing of On-Line Control of Column Flotation
Using a Novel Analyzer
(Contract No. DE-AC22-92PC92207)**

January 22, 1992

Submitted To:

Document Control Center
U.S. Department of Energy
Pittsburgh Energy Technology Center
Mail Stop 921-118, Wallace Road
Pittsburgh, PA 15236

Submitted By:

Process Technology, Inc.
1122 Calumet Avenue
Calumet, MI 49913
PH: (906) 337-0020
FX: (906) 337-0023

Columbus, Ohio Office:

643 Old Coach Road
Westerville, OH 43081
PH/FX: (614) 891-7818

**PROCESS
TECH**
PROCESS TECHNOLOGY, INC.

**Quarterly Technical Progress Report
(September 21, 1992 through December 31, 1992)**

**Bench-Scale Testing of On-Line Control of Column Flotation
Using a Novel Analyzer
(Contract No. DE-AC22-92PC92207)**

January 22, 1992

Submitted To:

**Document Control Center
U.S. Department of Energy
Pittsburgh Energy Technology Center
Mail Stop 921-118, Wallace Road
Pittsburgh, PA 15236**

Submitted By:

**Process Technology, Inc.
1122 Calumet Avenue
Calumet, MI 49913
PH: (906) 337-0020
FX: (906) 337-0023**

Columbus, Ohio Office:

**543 Old Coach Road
Westerville, OH 43081
PH/FX: (614) 891-7818**

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

**PROCESS
TECH**
PROCESS TECHNOLOGY, INC.

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED *Se*

Table of Contents

<u>Section</u>	<u>Description</u>	<u>Page</u>
	Executive Summary	1
1	Task 100 - Project Planning and Management	6
2	Task 200 - Equipment and Circuit Design and Procurement	10
3	Task 300 - Equipment Fabrication, Construction and Shakedown	12
4	Task 400 - Software Development	14
5	Task 500 - Circuit Fabrication and Installation	17
6	Task 600 - Coal Procurement	22
7	Task 700 - Circuit Commissioning and Shakedown	25
8	Task 800 - ET Circuit Testing and Sample Preparation	25
9	Task 900 - PTI Analytical	26
10	Task 1000 - Circuit Decommissioning	26
11	Task 1100 - Data Evaluation	27
12	Task 1200 - Final Reporting	27

<u>Figure</u>	<u>Description</u>	<u>Page</u>
1	Project Plan and Approach	2
2	Project Schedule Timeline	3
3	ET Circuit Flowsheet and Flow Balances	5
4	Project Team Organization Chart	7
5	PTI's KEN-FLOTE™ Demo. Column	13
6	ET Circuit Electrical Layout	15
7	Vertical Skid Module and ET Circuit Equipment Layout	18
8	Layout of PTI's ET Circuit and Outside Installation	20

<u>Table</u>	<u>Description</u>	<u>Page</u>
1	Project Reporting Requirements	9
2	Major Processing, Process Control and Ancillary Equipment	11
3	ET Circuit Instrumentation, Computer Monitoring and Control Approach	16
4	ET Circuit Design, Fabrication, Construction and Installation Requirements for Lincoln Contracting	21
5	Coal Procurement Plan and Tonnage Requirements	25
6	Decommissioning Requirements for Lincoln Contracting	26

Appendices

A	PRDA Ash Monitor Preliminary Calibration Information
B	Initial 2" KEN-FLOTE™ Column Report
C	Design of Skid Modules and List of Equipment and Parts

Quarterly Technical Progress Report (September 21, 1992 through December 31, 1992)

Bench-Scale Testing of On-Line Control of Column Flotation Using a Novel Analyzer (Contract No. DE-AC22-92PC92207)

EXECUTIVE SUMMARY

This document contains the first quarterly technical progress report for PTI's Bench-Scale Testing Project of a circuit integrating PTI's KEN-FLOTE™ Column Flotation Technology and PTI's On-Line Quality Monitor Control System. The twelve-month project will involve installation of a 300 lb/hr. bench-scale testing circuit at PETC's Coal Preparation Process Research Facility (CPPRF) and testing of two bituminous coals (Upper Freeport and Pittsburgh No. 8 Seam Raw Coals). Figure 1 contains the project plan as well as the approach to completing the major tasks within the twelve-month project. The project is broken down into three phases, which include:

- Phase I - Preparation: The preparation phase was performed principally at PTI's Calumet offices from October through December, 1992. It involved building of the equipment and circuitry, as well as some preliminary design and equipment testing.
- Phase II - ET Circuit Installation and Testing: This installation and testing phase of the project will be performed at PETC's CPPRF from January through May, 1993, and will be the major focus of the project. It will involve testing of the continuous 300 lb/hr. circuit.
- Phase II - Project Finalization: The project finalization phase will occur from June through September, 1993, at PTI's Calumet offices and will involve finalizing analytical work and data evaluation, as well as final project reporting.

This quarterly progress report principally summarizes the results from the Phase I preparation work and the plan for the early portions of the Phase II installation and commissioning, which will occur in January and the first week of February, 1993.

Figure 2 contains the project schedule timeline by task series for the twelve month project, as reported in the project work plan. At the present time, all tasks are progressing according to schedule with the exception of the circuit installation which has slipped approximately one to two weeks due to limitations in R & S's schedule for installing the required structure in the CPPRF prior to PTI coming to the site. PTI and Lincoln Contracting began the circuit installation on December 28th rather than the initial December 14th target date. Therefore, the entire preliminary schedule in Figure 2 has actually slipped by two weeks, and the circuit decommissioning (Task 1000) will occur during the last two week of May, rather than the first two weeks of May. This does not create a problem, as PTI is required to complete all on-site work by the end of May. The initial schedule, in Figure 2, had a two week buffer.

Figure 1
PROJECT PLAN AND APPROACH
(Twelve Months)

Figure 2
PROJECT SCHEDULE TIMELINE
(By Month)

Figure 3 contains the flowsheet, including flow balances, for the ET Circuit being installed at PETC's CPPRF. The major pieces of equipment include:

- The agitated feed sump and pump to accept product from the existing CPPRF comminution circuit and feed it to the KEN-FLOTE™ Column at the desired capacity (gal/min and Wt% solids). PTI will target a nominal 100M topsize grind to be used for the project.
- The 12" diameter x 14' high KEN-FLOTE™ Column which will be equipped with various sleeves to test PTI's dual cylinder design option.
- The column tailings pump which will be used to control the froth/pulp interface level within the column.
- PTI's Multiplexer Sampling System which will collect samples of column feed, product and tailings and divide the samples into a split for PTI's Quality Monitor and a bypass split for ASTM analyses (five gallon bucket).
- PTI's On-Line Quality Monitor which will make nuclear measurements on the sample splits reporting to the monitor and correlate the resultant measurements to compositions obtained from the bypass split (ASTM analyses). This information will then be used to determine calibration relationships and eventually to control the column performance (yield and product quality) during the latter portions of the project.
- Circuit discharge sump and pump which will pump the circuit discharge streams to the CPPRF thickener or sludge tank for solid/liquid separation and water recycling.

The circuit, shown in Figure 1, will also contain state-of-the-art instrumentation to tightly monitor and control the material balance within the circuit from PTI's control room computer, which is not illustrated in the diagram.

All circuit equipment and the skid modules and frames on which the equipment will be mounted were constructed during the October through December time frame at PTI's Calumet facilities and Lincoln Contracting's Boswell, Pennsylvania facilities. PTI has subcontracted Lincoln Contracting to do the mechanical and electrical installation of the ET Circuit at the CPPRF site, as well as the decommissioning of the circuit at the end of the project. As mentioned, PTI and Lincoln Contracting began installation on December 28, 1992. The proposed schedule for the Phase II portion of the project (installation, commissioning, testing and decommissioning) is as follows:

- December 28, 1992 through January 20, 1993 - PTI and Lincoln Contracting complete mechanical and electrical installation of the ET Circuit at the CPPRF, including all PTI's control room equipment and mobile laboratory.
- January 21 through February 12, 1993 - PTI completes functionality testing, water commissioning and coal/water slurry commissioning on the ET Circuit. The circuit will then be prepared for testing. PTI will also submit the Operation and Maintenance Manual and Test Sampling and Analytical Plan during this period, as they must be reviewed by DOE and approved prior to beginning of the testing phase.
- February 15 through April 9, 1993 - PTI conducts multivariable and control testing for the first coal (Upper Freeport Seam Raw Coal).

Figure 3
NET CIRCUIT FLOWSHEET AND FLOW BALANCES

- April 12 through May 21, 1993 - PTI conducts multivariable and control testing for the second coal (Pittsburgh No. 8 Seam Raw Coal).
- May 24 through 28, 1993 - PTI and Lincoln Contracting decommission the circuit, removing all process equipment and the skid modules, as well as all temporary electrical installations.

The facility will then be prepared for VPI and R & S to begin installation of their equipment for the second bench-scale testing project. PTI will then work on completing the data evaluation and final reporting for the remaining four months of the project (June through September 1993).

The following discussion describes the work performed during Phase I of the project in more detail, as well as the plan for the Phase II portion of the project. The discussion is broken down by the various task series occurring within the project, shown in Figure 2.

Section 1

Task 100 - Project Planning and Management

Prior to discussing the project management and planning tasks completed during the first quarter of the project, it is worthwhile to first review the project team and structure for this bench-scale testing project. The project team has been put together to ensure that all expertise required to successfully complete the project were accounted for within the organization. The team also takes advantage of existing licensing agreements and commercial teaming arrangements that have worked well in past commercial installations and are being further organized for the future. Figure 4 contains the project team organization chart, including the PETC CPPRF personnel involved in the project. The key organizations in the project team include:

- DOE/PETC project and site management staff.
- PTI's project management and site personnel, as well as laboratory technicians for the required analytical work.
- Gilbert Commonwealth (GC) engineers and technicians to operate the existing CPPRF and to provide feed coal to PTI's ET Circuit.
- Lincoln Contracting and Equipment Company, who has been subcontracted to install, commission and decommission PTI's ET Circuit at the CPPRF site. Lincoln Contracting is the only PTI subcontractor who performed any task work during the October through December, 1992, time frame.
- University of Kentucky engineers and consultants who have been subcontracted by PTI to assist in the KEN-FLOTE™ Column dehugging and operation, as well as to perform dewatering tests to obtain economic information on dewatering for the final report.
- Stockhausen Mining Chemicals (SMC) technical consultants for guidance on flotation reagent additions and flotation control, as well as to provide assistance in developing a marketing strategy for the technology at the end of the project.

Figure 4
PROJECT TEAM ORGANIZATION CHART
(Including Key Project Personnel)

As Figure 4 illustrates, PTI's project manager is Peter Suardini, PTI's Vice President of Research and Development. He is stationed in Calumet, Michigan and is responsible for all project reporting and technical project management, as well as management of PTI's laboratory analysis efforts. He is also be responsible for all communications, reporting and contracting requirements with DOE's technical project manager (Carl Maronde) and DOE's contract specialist (Eric Bell). Mr. Suardini will be assisted by Mel Laurila, PTI's company business official on contracting and invoicing task to ensure that PTI meets all DOE contracting and invoicing documentation requirements.

PTI's Site Manager is Robert Greenlund, PTI's Senior Engineer and the KEN-FLOTE™ product manager. As PTI's Site Manager, Mr. Greenlund will be managing the majority of the day to day engineering and technical aspects of the project, including overseeing Lincoln's subcontract and PTI's engineers and technicians who will be stationed at the CPPRF site during the second phase of the project. PTI decided to split the responsibilities for overall project management and project task management because the combined responsibilities are often too much for one person to handle. Thus far, this approach has worked out well due to the aptitudes and experience of PTI's key personnel.

During the first phase of the project, conducted at PTI, PTI's Site Manager reported project progress solely to PTI's project manager. However, when PTI's Site Manager and other members of PTI's staff relocated to the PETC CPPRF site for the bench-scale circuit installation and testing portion of the project (December 28, 1992 through May 28, 1993), he began communicating directly with DOE's technical project manager (Carl Maronde) and Site Manager (Leo Makovsky) to manage day to day operations of the project. PTI's Site Manager will keep PTI's project manager abreast of all developments and day-to-day decisions occurring during the second phase of the project. PTI's Site Manager will be responsible for all on-site decisions. PTI believes this approach will minimize the likelihood of any miscommunications and confusion that can occur when the prime contractor's project manager is not located at site. PTI's project manager will still be responsible for all project reporting, but will not be the PTI staff member responsible for day-to-day operations at the CPPRF. More details on the project management approach is contained in the separate Project Management Plan, which PTI submitted during the first phase of the project.

Table 1 contains a listing of the project reporting requirements, which include:

- Part I: A number of routine contract reporting requirements (monthly).
- Part II: A number of technical reporting requirements (weekly, monthly and quarterly).
- Part III: A number of special reporting requirements which need to be submitted at certain times during the project.

With the submission of this quarterly technical progress report, the routine contract and technical reporting requirements, shown in Part I and II of Table 1, have all been completed for the months of October through December, 1992. The project spending and task accomplishments to date also closely match the cost and schedule plan submitted at the start of the project.

Although some of the special reporting requirements, shown in Part III, were submitted slightly behind schedule, PTI did submit all of Items 1-12 in the special reporting requirements in the October through December, 1992, quarterly time frame. In addition to those required reports, PTI also submitted a short report as part of a weekly status report on the results from PTI's

Table 1
PROJECT REPORTING REQUIREMENTS

I. Routine Contract Reporting Requirements:

<u>Description</u>	<u>Frequency</u>	<u>Target Variance</u>
1. Project Invoice	Monthly	± 5 Days
2. Cost Management Report (Form)	Monthly	± 5 Days
3. Milestone Schedule/Status (Form)	Monthly	± 5 Days
4. Summary Report (Form)	Monthly	± 5 Days

II. Routine Technical Reporting Requirement:

<u>Description</u>	<u>Frequency</u>	<u>Target Variance</u>
1. Schedule/Status Sheet	Weekly	None (Every Friday)
2. Project Status Report	Monthly	± 5 Days
3. Key Personnel Staffing Report	Quarterly	± 15 Days
4. Technical Progress Report	Quarterly	± 15 Days

III. Special Technical Reporting Requirements

<u>Description</u>	<u>Proposed Delivery Date</u>	<u>Proposed DOE Review/Approval Date</u>
1. Notice of Energy R&D Project	October 9, 1992	October 16, 1992
2. Draft Project Work Plan (ESH & QA/QC)	October 9, 1992	October 23, 1992
3. Final Project Work Plan (ESH & QA/QC)	October 30, 1992	November 13, 1992
4. Hazardous Substance Plan	October 9, 1992	October 30, 1992
5. NEPA Categorical Exclusion Licensing & Environmental Assessment Questions	October 9 1992	October 30, 1992
6. Milestone Schedule and Cost Plans (Forms)	October 16, 1992	October 23, 1992
7. Project Management Plan	October 16, 1992	October 30, 1992
8. Draft ET Circuit Design Report (two SSA's)	October 16, 1992	October 30, 1992
9. Final ET Circuit Design Report (two SSA's)	November 17, 1992	November 30, 1992
10. Procurement and Fabrication Plan	October 23, 1992	November 06, 1992
11. Installation and Shakedown Plan	November 13, 1992	November 27, 1992
12. Coal Procurement, Handling & Logistics Plan	November 27, 1992	December 11, 1992
13. Operation and Maintenance Manual	December 11, 1992	December 25, 1992
14. Test, Sampling and Analytical Plan	January 15, 1993	January 29, 1993
15. Decommissioning Plan	April 23, 1993	May 07, 1993
16. Draft Final Report	August 06, 1993	August 20, 1993
17. Project Final Report	September 10, 1993	September 24, 1993
18. DOE Property Report	September 10, 1993	September 24, 1993
19. Hazardous Waste Report	September 10, 1993	September 24, 1993

source/detector/block configuration testing for the pyritic sulfur measurement upgrade being incorporated into the on-line monitor. This report is enclosed as Appendix A. PTI also submitted a short report, as a separate document, on the 2" KEN-FLOTE™ Column laboratory testing we did using 100M topsize Upper Freeport Seam raw coal. These tests were conducted during the period of December 8 through December 19, 1992. This report is enclosed in Appendix B.

The goals of the 2" continuous laboratory column tests were to determine the reagent dosages and air rate required to obtain acceptable product qualities and yields for the first feed coal which will be tested during the ET Circuit testing. Secondary goals were to evaluate the ease of the froth/pulp interface detections as well as the level of pyritic sulfur removal, which were achieved in the absence of the pyrite depressant (i.e., the polyacrylic acid). The information from the tests proved very valuable in determining initial reagents and air rates for the circuit commissioning. PTI plans to conduct a further set of tests using the 2" continuous column setup, at PTI's site, using the Upper Freeport Seam Coal in January to further evaluate the flotation performance. However, this time, the tests will be conducted both in the presence and the absence of the pyrite depressant. PTI will then submit a short report in late January or early February summarizing the results from these final 2" continuous column tests on the Upper Freeport Seam coal.

The only reporting requirements in Table 1 which were scheduled for the first quarter of the project and not completed during that period is the Operation and Maintenance Manual. Due to the high level of detail with regards to circuit operation, testing, sampling and analytical, which was discussed in PTI's Final Project Work Plan, PTI has decided not to submit the Operation and Maintenance Manual and Test, Sampling and Analytical Plan until the latter part of the commissioning period. This will allow PTI to evaluate the logistics of operation of the ET Circuit for both water commissioning and the early part of the coal/water slurry commissioning and alter the initial approach described in the work plan accordingly. PTI now plans to submit the Operation and Maintenance Manual on January 28, 1993, and the Test, Sampling and Analytical Plan on February 2, 1993. This will allow PTI to incorporate the findings from the circuit commissioning into these plans and, thereby, make them more accurate, in terms of what will actually be done. It should also give the DOE technical staff enough time to review the document prior to the milestone project meeting, which will be held at PETC on February 8, 1993. Hopefully, these plans can be discussed, altered and approved by February 15, 1993, when the actual circuit testing is scheduled to begin.

Section 2

Task 200 - Equipment and Circuit Design and Procurement

The equipment and circuit design tasks occurred over the first six weeks of the project (October 1 through November 15, 1992). During this period, PTI finalized the equipment layout for the ET Circuit, including the design of the skid modules on which the equipment was to be mounted. PTI also finalized the design for the 12" diameter KEN-FLOTE™ Column (with internal cylinders) and PTI's On-Line Quality Monitor (adapted for the pyritic sulfur monitoring capabilities). Table 2 contains a list of all the major process control equipment which had to be purchased for the project, as well as all ancillary equipment which was either procured or set up to do the project. During the first month and a half of the project, PTI also researched the best and most cost effective equipment and instruments which needed to be purchased to achieve the goals of the project. PTI then submitted an ET Circuit Design Report which detailed the circuit and equipment design and listed all equipment and instruments which were required to be purchased as part of the project. PTI received

Table 2
MAJOR PROCESSING, PROCESS CONTROL AND ANCILLARY EQUIPMENT

I. Processing Equipment List

1. Column Feed Sump
2. Variable Speed Column Feed Sump Agitator
3. Variable Speed Column Feed Pump
4. KEN-FLOTE™ Column (12" x 14')
5. Variable Speed Column Tailings Pump
6. Circuit Discharge Sump
7. Circuit Discharge Pump (Air Operated)
8. Three Variable Speed Reagent Pumps

II. Process Control Equipment and Instrument List

1. PTI's 3-Stream Multiplexer Sampling System
2. PTI's On-Line Quality Monitor (Including Control Room Computer and Modem)
3. PTI's Pyritic Sulfur Monitoring Gauge
4. Column Feed Sump Level Controller (DP Cell and Valve)
5. Five Magnetic Flowmeters
 - Column Feed Sump Dilution Water Line
 - Column Feed Line
 - Column Tailings Line
 - Column Spray Water Line
 - Column Launder Water Line
6. Column Air Flowmeter and Control Valve
7. Four DP Transducers For Column Interface Detection
8. Special Input/Output Module For Computer

III. Ancillary Equipment List

1. Office Trailer Installation and Office Equipment (Fax and Phone)
2. Spare Parts (Control and Processing Equipment)
3. Mobile Laboratory Setup and Dust Collector Procurement
4. Process Frames, Gauges, Valves and Regulators (Small Manual Items)

authorization to purchase these items during that period so that they would be obtained in time for the late December installation date. A copy of PTI's Circuit Design Drawing, including the equipment and parts list from the ET Circuit Design Report and Procurement and Fabrication Report, are enclosed in Appendix C.

Section 3

Task 300 - Equipment Fabrication, Construction and Shakedown

During the period from November 1 through December 23, 1992, PTI constructed all major processing equipment for the project. Those items included:

- The 12" diameter x 14' high KEN-FLOTE™ Flotation Column, which was constructed by Calumet Machine Company in Calumet, Michigan, a local machining and fabrication shop subcontracted by PTI. A drawing of PTI's 12" diameter x 14' high KEN-FLOTE™ demonstration column that will be used for the bench-scale testing is shown in Figure 5.
- PTI's On-Line Quality Monitoring System, including the Multiplexer Sampling System, PTI's On-Line Quality Monitor, and PTI's Computer Control Panel, which were constructed at PTI's Calumet facility by PTI's staff.
- The column feed sump, including the variable speed agitator and variable speed column feed pump, which were mounted on a small platform for bolting to the floor skid module that Lincoln Contracting was constructing.
- The three variable speed reagent pumps and reagent storage rack, which would also be mounted to the floor skid module that Lincoln was constructing.
- The variable speed column tailings pump and associated framework, which would be mounted on the main skid modules.
- The circuit discharge sump and pump (air operated), which would be mounted on the main skid module.
- The frameworks for PTI's On-Line Quality Monitor, Multiplexer and the KEN-FLOTE™ Column, which would allow for proper location of the On-Line Monitor, Multiplexer and Column on the vertically stacked skid modules being constructed by Lincoln.

During the same period, Lincoln Contracting was finalizing the design and constructing the four skid modules on which PTI's equipment would be installed. On December 7, 1992, PTI shipped all of the equipment above (with the exception of the On-Line Quality Monitor and Computer Control Panel) to Lincoln Contracting for pre-installation on the skid modules prior to going to the PETC site. The On-Line Quality Monitor and Computer Control Panel were kept at PTI for additional testing and pre-calibration during the week of Christmas to ensure that all bugs were worked out of the monitor prior to the installation period (see memo in Appendix A). The On-Line Quality Monitor, Computer Control Panel, and all fragile instrumentation were taken to site for installation on December 28, 1992, in PTI's mobile laboratory.

Figure 5

Section 4

Task 400 - Software Development

The preliminary software development occurred during the second and third months of the project (November and December, 1992). PTI's Staff Engineers (Kreg Kelley and Steve Cooper) modified the software for PTI's On-Line Monitor and developed the preliminary control software for the circuit during this period. Although the control software for the combination of PTI's On-Line Quality Monitor, Multiplexer Sampling System and Computer Control Panel had already been developed, three modifications were required for this bench-scale testing project. Those modifications include:

1. Substitution of a three-way valve for the sample splitting system inside of PTI's On-Line Quality Monitor. PTI felt that accurate division of each sample into two splits, one which goes into the monitor and one which goes into an ASTM sample bucket (bypass), was not possible due to the low flow streams being used. Therefore, a toggling valve was installed; whereby, for each sample, the valve would be toggled to get six separate cuts into the monitor, as well as six separate cuts into the bypass split sample bucket. The software was altered to ensure that the valve will provide the proper amount for each location. This approach also meets ASTM sampling requirements to obtain a gross sample for coal process testing.
2. The Multiplexer interface software had to be slightly modified due to the addition of a level probe within PTI's On-Line Quality Monitor receiving sump, which will determine how long each valve is open to obtain the appropriate total sample volume for both the monitor split and the bypass split of each sample. In addition, PTI has also added a fourth valve to the Multiplexer (a washer valve) which will be sequenced to flush all the lines between the Multiplexer and On-Line Quality Monitor (including the bypass split line) and ensure that there is not cross-contamination from sample to sample (from tailings to feed to product sample).
3. The final software modification was writing the software programming, as well as nuclear monitoring and nuclear software, to make the pyritic sulfur measurement through iron k-alpha, x-ray backscatter measurement and correlation. This programming was done in the late December time frame once the final version of the pyritic sulfur gauge (source/detector/block configuration) had been designed, fabricated and tested using appropriate Upper Freeport Seam coal samples.

As mentioned, the preparation phase of the project was also used to develop preliminary control software specific to the ET Circuit being installed at the CPPRF. Figure 6 contains an illustration of all the electrical components in the field, including all instruments which will be computer monitored (CM) and computer controlled (CC). Although the circuit is fairly simple, the process monitoring and control is state-of-the-art.

In essence, the preliminary software includes signal programming for all of the computer monitored instruments (inputs) which are listed in Table 3, as well as programming for all the computer controlled instruments (outputs), also shown in Table 3. The final sequencing of information and instrument control by the associated algorithms, will be determined during the "multivariable testing" portion of the project. During that portion of the testing, most of the process control variables will merely be targeted at desired set points. Later, during the "control testing" portion of the project, the ability of the on-line control system to accurately alter these variables, based on, not only, desired

ET CIRCUIT ELECTRICAL LAYOUT

Table 3
ET CIRCUIT INSTRUMENTATION, COMPUTER MONITORING
AND CONTROL APPROACH

I. Computer Monitoring (Inputs to Computer)

	<u>Process Variable</u>	<u>Monitoring Comments</u>
1.	On-Line Monitor Instrumentation	Many Measurements and Signals
2.	Level in Feed Sump	Remote DP Signal to Computer (Controlled by local DP controller)
3.	Feed Sump Dilution Water Rate	Magnetic Flowmeter (MFM) Reading to Computer (Flow rate controlled by local DP controller)
4.	Feed Pump Flow Rate	MFM Reading to Computer
5.	Column Spray Water (Plant Water)	MFM Reading to Computer
6.	Column Launder Water (Plant Water)	MFM Reading to Computer
7.	Tailings Flow Rate	MFM Reading to Computer
8.	Air Bubble Tubes into Column	4 DP Probes with Transducers to Computer
9.	Air Flow to Column	Air Flowmeter to Computer

II. Computer Control (Outputs from Computer)

Controlling Setpoint or Variables

	<u>Process Variable</u>	<u>Multivariable Testing</u>	<u>Control Testing</u>
1.	On-Line Monitor Instruments (many)	Set Timing Pattern	Set Timing Pattern
2.	Multiplexer Control Valves (4)	Set Timing Pattern	Set Timing Pattern
3.	Column Spray Water	GPM Setpoint	GPM Setpoint
4.	Column Launder Water	GPM Setpoint	GPM Setpoint
5.	Air Flow to Column	cc/min. Setpoint	Feed Rate/Feed GPM
6.	Frother Reagent Dosage (0.14-1.40 cc/min.)	cc/min. Setpoint	Feed Rate/Yield ?/Prod. Ash ?
7.	Collector Reagent Dosage (0.0, 0.14-2.80 cc/min.)	cc/min. Setpoint	Yield/Prod. Ash/Feed Rate ?
8.	Pyrite Depressant Dosage (0.0, 0.14-2.80 cc/min)	cc/min. Setpoint	Prod. Pyr. Sulfur
9.	Feed Pump Feed Rate	GPM Setpoint	GPM Setpoint
10.	Tailings Pump Rate	DP Tube Pressure or Tailings Flow Setpoint	DP Tube Pressure or Tailings Flow Setpoint

set point targets, but also performance measurements (i.e., yield and product quality measurements) obtained through the on-line monitor and plant instrumentation will also be tested. The table below shows the proposed control approach for all circuit outputs for the two types of control testing modes, which include a primary mode where yield will be the most important performance variable and a secondary (i.e., override) mode where product ash content will become the principal performance target.

PROPOSED CONTROL APPROACH

<u>Control Variable</u>	<u>Primary Control Target Variable</u>	<u>Secondary (Override) Control Target Variable</u>
Column Feed Rate (GPM)	Feed Solids Content	Feed Solids Content
Column Air Setting	Solids Feed Rate, Feed Ash Content	Solids Feed Rate, Feed Ash Content
Frother Dosage (Betz M-150 Frother)	Solids, Feed Rate, Yield	Solids Feed Rate, Product Ash Content
Collector Dosage (No. 2 Fuel Oil)	Yield	Product Ash Content
Depressant Dosage (Polyacrylic Acid)	Product Pyritic Sulfur Content	Product Pyritic Sulfur Content

The programming done during the preparation phase developed the initial algorithms and input/output control, as well as the computer screens which provide the most current information to PTI's Computer Control Panel. As PTI begins commissioning and testing, further control and software development will be done to finalize the appropriate software for the observed behavior of both Coal #1 and Coal #2.

Section 5

Task 500 - Circuit Fabrication and Installation

The circuit fabrication and installation tasks encompassed the final design and construction of the skid modules by Lincoln Contracting at their Boswell, Pennsylvania facility, as well as the pre-installation of certain equipment and framework shipped from PTI into the skid modules. It also encompassed the three and one half week installation schedule (December 28, 1992 through January 20, 1993) for installation of the ET Circuit at PETC's CPPRF. Figure 7 contains a CAD drawing of the south side of the skid module circuit which Lincoln Contracting is presently installing at the CPPRF. The various skid modules include:

VERTICAL SKID MODULE AND ET CIRCUIT EQUIPMENT LAYOUT
(Viewed from South Side)

PROCESS TECHNOLOGY, INC
10000 W. 10TH AVE
DENVER, COLORADO 80231
TEL: 333-2017
FAX: 333-2017-0022

TECH
PROCESS
1116' ELEVATION COMPONENTS
1106' ELEVATION MODULE
1096' ELEVATION MODULE
ET CIRCUIT EQUIPMENT

PRG: SUB-DIVISION
L: 2
S: 2
M: 2
D: 2
E: 2
F: 2
G: 2
H: 2
I: 2
J: 2
K: 2
L: 2
M: 2
N: 2
O: 2
P: 2
Q: 2
R: 2
S: 2
T: 2
U: 2
V: 2
W: 2
X: 2
Y: 2
Z: 2

- The floor skid module, which will have a 5' x 8' footprint and be approximately 5' high. It will be offset from the main vertically stacked skid modules to allow for gravity flow from the CPPRF grinding circuit. It includes the column feed sump agitator and pump, as well as the reagent rack containing the three flotation reagent buckets and reagent feeders.
- The elevation 1086 skid module on the ground floor, which will have a 12' x 10' footprint and be 10' high. It includes PTI's On-Line Quality Monitor and the discharge sump and pump.
- The elevation 1096 skid module, which also has a 12' x 10' footprint and is 10' high. It will be mounted on top of the 1086 skid module and includes the lower portion of the KEN-FLOTE™ Column, the PTI Multiplexer Sampling System and the column tailings pump.
- The elevation 1106 skid module, which has an 8' x 10' footprint and is 10' high. It will be mounted on top of the 1096 skid module and contains the mounting supports for various sections of the KEN-FLOTE™ Column, as well as the KEN-FLOTE™ Column feed line.
- The elevation 1116 top framework, which also has an 8' x 10' footprint and sits on top of the 1106 skid module. It merely contains the framework for the top column sprays and launder water, as well as the mounting components for the differential pressure air bubble tubes.

The total height of the vertically mounted skid modules will be 34'9" and will be approximately 2' down from the ceiling of the building. The complete drawing package was included in the ET Circuit Design Report submitted in final version in December, 1992 (enclosed in Appendix C).

As mentioned, PTI and Lincoln Contracting began installation on December 28, 1992, and the installation of the equipment has been scheduled to be completed on January 20, 1993. Figure 8 contains the layout of PTI's ET Circuit equipment and all outside PTI installations required at the CPPRF. The final week in December concentrated on placement of PTI's main module stack and PTI's floor skid in the location shown in Figure 8. PTI and Lincoln also located PTI Control Room Computer within the Control Room during that week, as well as placing all process equipment into their locations within the skid modules, including PTI's On-Line Quality Monitor which was brought down in the mobile laboratory. During December, 1992, GELCO Space delivered the office trailer which contains PTI's office facilities, phone and fax machine. Gilbert Commonwealth provided electrical installation for the office trailer and also a drop-off point for 100 amps of 220 service for PTI's mobile laboratory during December. PTI's mobile laboratory was brought to site on December 30, 1992, in preparation for the remaining installation which will occur in January. The Mobile Laboratory was temporarily located at the position shown in Figure 8, for the duration of the project.

Beginning January 4, 1993, PTI will have three full-time personnel on-site (the Site Manager, Staff Engineer and Project Technician) for the entire duration of the installation, testing and decommissioning period (January through May, 1993). PTI will also hire a local technician to assist in sampling, sample preparation and coal ash content determinations within the mobile laboratory. Lincoln Contracting will have a four man mechanical/construction crew and a three man electrical installation crew beginning January 4, 1993. Lincoln's construction crew will be present for the entire installation period. They will also provide a welder and electrician during the early stages of the decommissioning period to assist in any modifications and repairs which must be made in the as-designed circuit as part of the commissioning task. A complete listing of Lincoln's installation subcontract responsibilities is shown in Table 4.

Figure 8
LAYOUT OF PTI'S ET CIRCUIT
AND OUTSIDE INSTALLATION

Table 4
ET CIRCUIT DESIGN, FABRICATION, CONSTRUCTION
AND INSTALLATION REQUIREMENTS FOR LINCOLN CONTRACTING

- 1) Finalize design and construction drawings for module, skid, and equipment support structure. Lincoln additions will include flooring, handrails, bracing and lighting.
- 2) Supply all process and utility piping, hoses, steel, flooring, electricals and lighting for fabrication and installation of the circuit. In general, all that is required beyond PTI's equipment list.
- 3) Fabricate structure, bracing, flooring and handrails.
- 4) Receive equipment from PTI (except Quality Monitor) via truck and install on modules skids as much as possible prior to going to PETC for installation.
- 5) Follow and abide by all applicable local, state and federal codes.
- 6) Follow the PETC Health and Safety Guidelines for the facility while on site.
- 7) Install all structure, equipment, piping, hoses, fittings, electricals, and lighting of the ET Circuit, including tie-in points to CPPRF Circuit. Final electrical connections to the Analyzer, Multiplexer and Control Room Computer will be performed by PTI.
- 8) Provide power and grounding to mobile laboratory breaker box.
- 9) Provide assistance through the Equipment Functionality Testing part of the Commissioning and Shakedown phase of the project to take corrective action for:
 - a) piping and hose leaks
 - b) equipment electrical supply problems
- 10) Clean site area of construction debris.
- 11) Correct any damage occurring through installation to CPPRF property to make whole to the acceptance of the DOE COR.

Section 6

Task 600 - Coal Procurement

PTI plans to test two coals during the three and one half month ET Circuit testing period. Based on PTI's previous experience with other DOE-sponsored projects, PTI selected two coals which have the proper characteristics required for the bench-scale testing project. The two coals were Upper Freeport Seam Raw Coal from Valley Camp's Helen Mine in Homer City, Pennsylvania and Pittsburgh No. 8 Seam Raw Coal from Ohio Valley Coal Company Preparation Plant in southeastern Ohio. The table below shows their anticipated compositions, which were obtained from sampling done at the beginning of the project. One 5-gallon drum of each coal was obtained for a series of tests that were done during the Preparation Phase of the project (October through December, 1992). The main uncertainty is the moisture content, which can vary significantly with weather and stockpiling requirements. Through strategic procurement methods, PTI is confident that bulk samples can be obtained with less than 10% moisture content. These methods are discussed in more detail in the Coal Procurement, Handling and Logistics Plan, which was submitted in December, 1992.

RAW COAL ANALYSES (Dry Basis, Except Moisture)

<u>Coal Seam</u>	<u>Size Content</u>	<u>Moisture (Wt%)</u>	<u>Ash (Wt%)</u>	<u>Sulfur (Wt%)</u>	<u>Pyritic Sulfur (Wt%)</u>	<u>Heating Value (Btu/lb.)</u>
Upper Freeport	3/4" x 0	7.0	27.09	2.48	1.77	11,080
Pittsburgh No. 8	2" x 0	7.0	28.40	5.17	2.94	10,318

The two coals were selected for a number of reasons, which include:

- They both exhibit good flotation behavior (relatively low reagent addition requirements),
- They both have ash contents between 25% and 30%, which is common in existing natural fine streams,
- They both have high pyritic sulfur contents, and the majority of the sulfur is present in the pyritic form (71% for Upper Freeport Seam, 57% for Pittsburgh No. 8 Seam).

In addition, they have an extensive data base from previous DOE-sponsored advanced coal cleaning projects conducted by PTI and other DOE contractors. In earlier studies, PTI has also found that the vast majority of the pyrite present in these coals is liberated from the coal matrix after nominal 100M topsize grinding (80-90% passing 100M). Therefore, testing the efficiency of the liberated pyrite removal will be very applicable for these coals, even at relatively coarse nominal 100M topsize grind, which will be used for the ET Circuit Testing.

As mentioned, PTI obtained one drum of each coal during the Preparation Phase of the project. The coal was used:

- To conduct 2" diameter KEN-FLOTE™ Column continuous tests to determine preliminary ranges for reagent dosages, froth height and air rates, using both coals ground to nominal 100M topsize (see Appendix B).
- To conduct source/detector block configuration tests, with the actual coal to be tested, and determine the optimum source/block design for good pyritic sulfur sensitivity. This testing was done only with Upper Freeport Seam Raw Coal. The results will be presented as part of a Phase I DOE SBIR Report, sometime in February 1993.
- To debug and test the On-Line Monitor, with the actual coal, prior to reaching the site. This testing was also done only with Upper Freeport Seam Raw Coal (see Appendix A).

All this work was done in the months of October 1992 through December 1992 for the Upper Freeport Seam Raw Coal (first coal to be tested in ET Circuit). The only preliminary tests to be performed with the Pittsburgh Seam Raw Coal will be some 2" diameter KEN-FLOTE™ Column flotation tests in early March, 1993.

In addition to the memo and report in Appendix A and B, respectively, PTI also plans to submit two short reports, not called for in the reporting requirements. They include:

- A report on final 2" Laboratory Column Test Results with Upper Freeport Seam Raw Coal (submitted in early February, 1993). This report will summarize six batches of tests which will be done in January to verify reagent requirements from initial tests, and check feasibility of pyritic sulfur depressant (polyacrylic acid) for Upper Freeport Seam Raw Coal.
- A report on final 2" Laboratory Column Test Results with Pittsburgh No. 8 Seam Raw Coal (submitted in late March, 1993). This report will summarize about six batches of tests which will be done in March to determine reagent requirements and check feasibility of pyritic sulfur depressant (polyacrylic acid) for Pittsburgh No. 8 Seam Raw Coal.

No preliminary tests will be required for the Pittsburgh No. 8 Seam Raw Coal, as the 2" KEN-FLOTE™ Column system has already been debugged.

Table 5 contains the Coal Procurement Plan and Tonnage Requirements for the bulk shipments of both coals that will be tested in the bench-scale circuit at the CPPRF. PTI will procure approximately 24-tons of Upper Freeport Seam Raw Coal from Helen Mining Company on January 18, 1993. This coal will be blended at Dillner Storage facility and gradually shipped to PETC, as needed, during the course of the 8-week multivariable and control testing for the first coal, which will occur from February 15 through April 9, 1993.

Table 5 also illustrates that an 18-ton bulk shipment of Pittsburgh No. 8 Seam raw coal will be obtained from Ohio Valley Coal Company on approximately March 30, 1993. There will be less tests for the Pittsburgh No 8 Seam coal, therefore, the tonnage requirement is less and the testing will also be reduced to only 6-weeks (April 23 through May 21, 1993). Further details on the logistics of the blending and handling of this coal in preparation for the ET Circuit testing is described in the Coal Procurement, Handling and Logistics Plan, which was submitted in late December, 1992.

Table 5
COAL PROCUREMENT PLAN AND TONNAGE REQUIREMENTS

	UPPER FREEPORT <u>SEAM RAW COAL</u>	PITTSBURGH NO. 8 <u>SEAM RAW COAL</u>
<u>MINE INFORMATION</u>		
Mine Name	Helen Mining Company	Ohio Valley Coal Company
Mine Location	Homer City, PA	Belmont County, OH
Contact Name	Paul Flynn	Joe Bourgo
Contact Title	Surface Supervisor	Plant Superintendent
Contact Phone Number	412-479-9031	614-926-1351
Coal Description	Air Table Plant Product	Run-of-Mine
Coal Size Consist	3/4" x 0	2" x 0
<u>TRANSPORT INFORMATION</u>		
Trucking Company	Earhart Trucking	Unknown
Contact Name	Bud Earhart	Unknown
Contact Phone Number	412-668-7221	Unknown
Destination	Dillner Storage Co.	Dillner Storage Co.
Destination Location	West Elizabeth, PA	West Elizabeth, PA
Tentative Pickup/Delivery Date	January 18, 1993	March 30, 1993
<u>COAL REQUIREMENTS</u>		
Number of Multivariable Tests (8 tests/day)	128	82
Number of Control Tests (5 tests/day)	20	20
Total Tests	148	102
Total Days of Testing	20	15
Total Hours of Tests (8 hrs./day)	160	120
Required Tonnage (300#/hr.)	24	18

Section 7

Task 700 - Circuit Commissioning and Shakedown

Upon completion of the circuit installation on approximately January 20, 1993, PTI and PETC staff plan to schedule an inspection by PETC's Safety and ESH Officers to observe the circuit and comment prior to beginning the commissioning. Any electrical and construction modifications will then be performed prior to beginning the commissioning task. The commissioning task will be broken down into three stages, which will include:

- **Equipment And Instrumentation Functionality Testing And Water Leak Testing:** This functionality and leak testing is scheduled to occur from January 21 through January 27, 1993, and will be the last task in which Lincoln's installation personnel will be involved. After completion of the functionality and leak testing, PTI will sign-off on Lincoln's installation responsibilities.
- **Circuit Water Commissioning:** The commissioning of the circuit with water will occur from January 28 through February 3, 1993. This testing will focus on precalibration of all flowmeters and instruments within the circuit, and ensure that a proper flow balance can be maintained with the plant instrumentation.
- **Coal Water Slurry Commissioning:** This will be the final aspect of the commissioning period, and is scheduled to occur from February 4 through February 12, 1993. The coal water slurry commissioning will focus on final calibration of all instruments and testing of not only the coal slurry flow balance within the circuit, but also the sampling consistency and reproducibility within the circuit.

There will be a series of six tests during the coal/water slurry commissioning period to observe the reliability of PTI's Sampling and On-Line Monitoring System, as well as a QA/QC program to determine the variability of the feed material and repeatability and reproducibility of PTI's sampling approach. There will also be a project milestone meeting on February 8, 1993, to review the progress of the circuit commissioning task. The milestone meeting will also be a forum to discuss the Operation and Maintenance Manual and Test, Sampling and Analytical Plan, which will have been submitted approximately one week prior to the milestone meeting.

Section 8

Task 800 - ET Circuit Testing and Sample Preparation

The ET Circuit Testing and Sample Preparation task for the first coal is scheduled to begin on February 15, 1993, and be completed for the second coal on May 21, 1993. A preliminary plan for the ET Circuit Testing is discussed in detail in the Final Project Work Plan. Therefore, it would be redundant to discuss this approach in detail in this report. The Test, Sampling and Analytical Plan, which will be submitted in the first week of February, will further detail the ET Circuit Testing and Sample Preparation task and schedule, based on the findings from the initial commissioning performed on the circuit.

Section 9

Task 900 - PTI Analytical

PTI's analytical efforts will occur over the entire duration of the ET Circuit testing period. A detailed initial estimate of PTI's analytical requirements is also included in the Final Project Work Plan. A revised version of these analytical requirements will also be included in the Test, Sampling and Analytical Plan, submitted in the first week of February, 1993.

Section 10

Task 1000 - Circuit Decommissioning

Lincoln Contracting, of Boswell, Pennsylvania, will also be subcontracted to perform the circuit decommissioning requirements at the end of the testing period (the last week of May, 1993). The decommissioning requirements, which have been incorporated into Lincoln's subcontract, are shown in Table 6. The details of the decommissioning approach will not be finalized until the Decommissioning Plan is submitted around April 23, 1993 (see Table 1). However, since VPI will probably require the space where the ET Circuit is located for their operations, PTI has assumed that all process equipment and skid modules will be removed. However, any permanent conduit runs from the control room to the main junction boxes in the plant will likely be left behind for VPI to reuse.

Table 6
DECOMMISSIONING REQUIREMENTS
FOR LINCOLN CONTRACTING

- 1) All equipment, structure, pipe, hose, and electricals that were installed as part of the project will be removed from the facility by contractor, leaving the facility and its property in the same condition as prior to construction and installation.
- 2) All decommissioning activities will follow health and safety guidelines of the DOE/PETC.
- 3) Process piping, hose, steel, and electricals will be delivered to a scrap yard chosen by Contractor.
- 4) All tie-in points to the CPPRF circuit will be corrected to make whole to original condition.
- 5) All electrical run entrance and exit points to the MCC, Control Room, and Mobile Laboratory will be made as whole as possible. openings will be closed off according to CPPRF practices (blanks, concrete fill, etc.)
- 6) All facility grounds used as part of decommissioning will be made whole. For Example, ruts caused by equipment in lay down areas should be filled and leveled.
- 7) The floor space and pavement space used as part of decommissioning shall be cleaned by contractor to the satisfaction of on-site PTI Project Management prior to the contractor leaving site.
- 8) All PETC owned equipment will be placed in location designated by PTI's Project Manager.

All of the PTI-owned equipment will be loaded onto the mobile laboratory and brought back to PTI's Calumet offices, as will the leftover flotation chemicals and other supplies and consumables, which DOE does not desire to keep. Since DOE owns the vast majority of the equipment utilized in the project (see the list in Table 2), PTI anticipates that DOE will want to set up some type of indoor storage area within PETC's facilities. However, if DOE requests PTI to relocate any items of DOE property to their Calumet facilities, PTI would be happy to oblige, as it will allow PTI to use the equipment on other DOE-sponsored projects.

Section 11

Task 1100 - Data Evaluation

The data evaluation will be a task that occurs over the entire duration of the circuit commissioning, testing and analytical periods. Therefore, there has been no effort within the data evaluation task thus far. PTI's Site Manager will compile information on the operating conditions within the circuit for each test, as well as ash and solids contents results from the testing, and fax or modem the results to PTI's Calumet offices. These results will then be put onto spreadsheets, along with the analytical results PTI obtains from its Calumet laboratories, and submitted to DOE on a weekly and monthly basis through use of the weekly status sheets and the monthly reporting requirements. More discussion of the data evaluation task will be included in the Test, Sampling and Analytical Plan.

Section 12

Task 1200 - Final Reporting

The final reporting task will occur over the eleventh and twelfth month of the project. Therefore, there has been no effort on this task to date. The Final Project Work Plan contains a detailed discussion as to the proposed contents and scope of the Project Final Report.

Appendix A

PRDA ASH MONITOR PRELIMINARY CALIBRATION INFORMATION

Main Office: 1122 Calumet Avenue • Calumet, Michigan 49913-1951 • Phone: 906-337-0020 Fax: 906-337-0023
Ohio Office: 643 Old Coach Road • Westerville, Ohio 43081 • Phone/Fax: 614-891-7818

MEMO

To: Pete Suardini
From: Mel J. Laurila
Subject: Ash Analyzer Preliminary Calibration
Date: January 6, 1993

Attached to this memorandum are the results of the preliminary calibration testing conducted just prior to the shipment of the Slurry Ash Monitoring System for the PRDA Project. The Data Sheet shows the results of Test 1 through 6, which used coal samples ranging from 5.95 to 26.36 percent ash to draw a single calibration curve. Please note that this is a larger span of ash than the analyzer is normally calibrated for and in practice at least two or three calibration curves will be setup for flotation feed, concentrate and tailings. Nonetheless, the testing produced an excellent trend with an R^2 value of 0.96 with a standard error of approximately 1.5% ash.

As shown on the scatter plot, the comparison of the lab values to the analyzer (predicted ash) values is good and well distributed about the 45° line representing a perfect correlation, thus no bias error exists and it appears that the analyzer should produce excellent calibration once additional data and more than one calibration curve is generated in the PETC test facility.

I have also attached to this memo samples of the two spectrum that are produced with the analyzer, the Attenuation Spectrum showing the ash peaks and density peak, and the Backscatter Spectrum that shows the backscattered ash peaks and the iron x-ray peak. The iron x-rays were generated by using a piece of iron pipe in the block to test the geometry of the final block design to ensure that iron is measurable in this system. Unfortunately, during the limited laboratory testing of this device before it was shipped it was not possible to discern this iron peak in the coals tested because a collimator had not been fabricated prior to shipment. The collimator is being produced this week and will be available for testing this month at the PETC facility. The only reason iron could not be monitored during this short test period is because the backscatter resulting from the uncollimated source produced too wide a spectrum of energies and "washed out" the iron peak. Our previous bench-scale experimentation shows that this system will work well for measuring iron and subsequently correlating to pyritic sulfur content. This will be verified when the analyzer is installed and further calibrations are conducted at PETC.

Test	Peak1	Peak2	Peak3	Ash		
				Lab	Pred	
1-1	56009	124728	61152	26.36	24.31	2.05
1-2	56389	123866	61537	26.36	26.45	-0.09
2-1	58139	126482	62517	17.19	15.71	1.48
2-2	58000	125843	62408	17.19	17.45	-0.26
4-1	58887	126645	62491	10.55	11.01	-0.46
4-2	58781	127306	62614	10.55	10.65	-0.10
5-1	59190	127660	62794	8.14	8.50	-0.36
5-2	59860	127632	63128	8.14	6.70	1.44
6-1	59808	128969	63697	5.95	6.83	-0.88
6-2	60776	127891	63784	5.95	4.60	1.35
3-1	58039	126049	62280	13.94	16.02	-2.08
3-2	58057	125760	62167	13.94	16.01	-2.07

Regression Statistics

Multiple R 0.981429
R Square 0.963204
Adjusted 0.949405
Standard 1.535919
Observati 12

	Coefficients	standard Error	t Statistic	P-value	Lower 95%	Upper 95%
Intercept	304.3858	86.33666	3.531359	0.004704	105.7929	503.9786
x1	-0.00555	0.001427	-3.88869	0.002525	-0.00884	-0.00226
x2	-0.00246	0.000904	-2.72497	0.019755	-0.00455	-0.00038
x3	0.005517	0.002737	2.016073	0.068879	-0.00079	0.011828

ATTENUATION SPECTRUM

BACKSCATTER SPECTRUM

Appendix B

INITIAL 2" KEN-FLOTE™ COLUMN REPORT
(Upper Freeport Seam Raw Coal)

2" KEN-FLOTE™ COLUMN INITIAL CONTINUOUS LABORATORY TESTS (Upper Freeport Seam Raw Coal)

During the two-week period of December 8, 1992 to December 19, 1992, PTI conducted a series of continuous KEN-FLOTE™ Column Flotation tests using PTI's 2" diameter by 6' high laboratory KEN-FLOTE™ Column. The testing was performed using Upper Freeport Seam Raw Coal, collected from Helen Mining Company in September 1992, and stored at PTI. A representative feed sample of the coal was split out, dry-ground to nominal 100M topsize, and split out into five test charges (13 pounds each). Table 18.A.1, in Appendix A, contains a head analysis of the feed composite, as well as the dry-basis screen analysis. It was approximately 90% passing 100M (150 microns) with essentially no plus 50M (300 microns).

The goals of these initial tests were to:

- Evaluate the ease of froth/pulp interface visual detection and manual control (using a manual valve).
- Determine reagent dosages and air rates to obtain acceptable product quality (10-12% product ash content) at desired yield levels (70-90%).
- Observe sulfur removals and pyritic sulfur removals in the separation done without assistance of pyrite depressant (i.e., polyacrylic acid).

TEST CONDITIONS

The testing was done as a series four 25-gallon test batches, all prepared at 6.0 Wt% solids (the target for the ET Circuit), using virtually identical feed charges. The main difference between the batches was reagent dosage, which were done in the following pattern:

<u>Batch #</u>	<u>Table #</u>	<u>Betz M-150 Frother Dosage (#/Ton Coal)</u>	<u>No. 2 Fuel Oil Collector Dosage (#/Ton Coal)</u>
1	18.A.2	0.50	0.50
2	18.A.3	0.50	1.00
3	18.A.4	0.75	0.75
4	18.A.5	0.75	1.50

The table numbers listed above, and included in Appendix A, contain the test conditions and results for each batch. The frother and collector shown above will be the ones used for the ET Circuit testing.

In addition, the feed rate for all tests was adjusted manually to target actual retention time of about five minutes, which matches expected retention time for ET Circuit testing. Froth wash water rate and location were set at 25-30% of feed rate and 1/2 of froth depth, respectively, which have been determined adequate for past KEN-FLOTE™ Column Flotation testing. Product launder water was kept at 300 ml/min. to promote consistent product flow for sampling purposes.

Within each batch, two variables (froth height and air rate) were adjusted for the five test conditions sampled in each batch. The test matrix for each batch was as follows:

<u>Test No.</u>	<u>Air rate (L/min.)</u>	<u>Froth Height (inches)</u>
1	2	10
2	1	10
3	3	10
4	3	14
5	1	14

At the start of each batch the feed rate was set to 550 ml/min. The Test #1 conditions were set, and a "start feed" sample was taken prior to Test #1. The circuit was allowed to stabilize at the test conditions. Product and tailings sample flow rates were checked to ensure that overall feed rate was 500 ± 50 ml/min. and feed rate was adjusted accordingly. When operations had been stable for approximately 15 minutes, three minute proportional samples of product and tailings were taken. The test conditions were then altered to the next test and the process was repeated, until all tests were completed for a batch. An "end feed" sample was taken at the end of the testing (after Test #5).

During the sample preparation, slurry weights, solids weights, solids content and ash content were determined on all product and tailings samples. The proportional sampling then allowed PTI to determine yields and reconstituted feed composition for each test, by sample weights and compositions. Pyritic sulfur content and total sulfur content were also determined for certain feed samples, as well as some product and tailings samples for optimum tests. As mentioned, complete test conditions and results from Batches 1-4 are given in Tables 18.A.2 through 18.A.5 in Appendix A.

TEST RESULTS

A number of observations and conclusions were made from the test results in Tables 18.A.2 through 18.A.5. The first is that the feed tank had poor mixing, causing segregation of feed. This problem is signified by the drop in feed solids content and ash content for progressive tests. This difference is most pronounced when comparing "start feed" and "end feed" on the actual feed samples taken at the start and end of the batch. From the Batch 3 results in Table 18.A.4, it can also be observed that this segregation problem was even more pronounced for pyritic sulfur content and by association total sulfur content. For a head pyritic sulfur content of 1.82 Wt%, the "start feed" pyritic sulfur content was 5.63 Wt% as compared to the "end feed" pyritic sulfur content of 0.94 Wt%. Essentially, a high portion of the liberated pyrite was fed to the column prior to the test sampling even commencing.

This feed segregation problem limits the conclusions that can be drawn from the results, particularly with respect to pyritic sulfur and total sulfur removal. However, we did make a number of observations which will be important for the ET Circuit testing. They include:

- The froth/pulp interface was easily detectable visually. Control of the interface, and subsequent control of column operation was easier at low air rates (1 and 2 L/min.), and at 1:1 collector-to-frother ratios (Batches 1 and 3). At higher air rates (3 L/min.) and 2:1 collector-to-frother ratios (Batches 2 and 4), operation became more difficult. The higher collector and frother dosages of 1.50 #/ton and 0.75 #/ton for Batch 4, coupled with the high air rate of 3 L/min. for Test #3 and Test #4 (see Table 18.A.5) led to extremely high yield but made the column almost impossible to control. The best results were obtained in Batches 1, 2 and 3.
- Yields in the range of 70-80% were achieved at product ash contents of 10-13% for Batches 1 through 3. More tests need to be conducted with better feed mixing, but Betz M-150 frother dosages of 0.50-0.75 #/ton are probably desired with collector-to-frother dosage ratios of between 1.0:1.0 to 1.5:1.0.

PTI plans to do additional 2" KEN-FLOTE™ Column testing in late January with these same reagents, but at slightly different dosages and ratios. PTI will also test the effects of the pyrite depressant (polyacrylic acid) at that time.

RECOMMENDATIONS

The first thing that PTI plans is to alter the 25-gallon capacity system to obtain better mixing and feed consistency. This change will include adding a recirculator to the very bottom of the tank to bring dense, segregated particles back to the upper portion of the tank. PTI will also extend the suction point for the column feed sump upward to draw from a level 1/3 of the way up in the tank. This will put the feed draw point into the area of the agitators, which should best correspond to average feed composition and solids content.

After these changes have been made, and PTI has done one batch of testing to confirm the improvements in mixing (i.e., mid-January), PTI will perform additional batches of continuous

2" KEN-FLOTE™ Column tests, using the same ground to nominal 100M Upper Freeport Seam Raw Coal. The six planned batches, all to be performed at 6.0 Wt% feed solids, will include the following reagent dosages for each batch:

<u>Batch #</u>	<u>Betz M-150 Frother Dosage (#/Ton Coal)</u>	<u>No. 2 Fuel Oil Collector Dosage (#/ton Coal)</u>	<u>Polyacrylic Acid Depressant Dosage (#/Ton Coal)</u>
5	0.60	0.60	—
6	0.50	0.75	—
7	0.60	0.60	0.10
8	0.50	0.75	0.10
9	0.60	0.60	0.20
10	0.50	0.75	0.20

Approximately four tests will be performed with each batch. At varying air rates and froth heights. The matrix will possible be as follows:

<u>Test #</u>	<u>Froth Height (inches)</u>	<u>Air Rate (L/min.)</u>
1	10	1
2	10	2
3	14	2
4	14	1

Sampling and analytical data compilation will be done in the same fashion as it was done for the test results in Tables 18.A.2 through 18.A.5. The only difference is that the feed rate will be increased to about 850 ml/min. so that, from a #/hr. ft.² perspective, the 2" KEN-FLOTE™ Column test capacity more closely matches the required 12" KEN-FLOTE™ Column capacity for the ET Circuit testing.

APPENDIX A

INITIAL 2" KEN-FLOTE™ COLUMN CONTINUOUS LABORATORY TEST CONDITIONS AND RESULTS (Batches 1 through 4)

18.A.1
 2" KEN-FLOTE COLUMN TESTS
 FEED COMPOSITE, HEAD AND SCREEN ANALYSIS
 Upper Freeport Seam Raw Coal
 (Dried at 107 C and Pulverized)

I. Head Analysis: Batch 1-5 Composite

	<u>As-Determined</u>	<u>Dry Basis</u>
Moisture (Wt%)	0.16	—
Ash (Wt%)	26.66	26.70
Sulfur (Wt%)	2.29	2.29
Pyritic Sulfur (Wt%)	1.82	1.82

II. Screen Analysis (Dry Basis): Batch 1-5 Composite

Size Fraction (USA Mesh)	Direct (Wt%)	Cum. Passing (Wt%)
Top x 30M	0.00	100.00
30M x 50M	0.30	99.70
50M x 70M	2.93	95.77
70M x 100M	6.98	89.79
100M x 200M	17.90	71.89
200M x 400M	20.53	51.36
400M x 0	51.36	—

Upper Freeport Seam Raw Coal

Batch Feed Solids = 6.0 Wt%
 Batch Frother Dosage = 0.50 #/T Betz M-150 Frother
 Batch Collector Dosages = 0.50 #/T No. 2 Fuel Oil

Batch	Test	Feed Rate (GPM)	Solids Feed Rate		Froth Height		Compressed Air Use (40 PSI)			Lauder Water		Froth Wash Water		Retention Time (min.)	
			g/min	#/hr. ft.2	inches	% height	CFM	CFM/ft.2	CFM/TPH	ml/min.	% prod. flow	ml/min.	%feed flow	rel. to feed	actual
1	1	542	37.3	224	10	14	0.070	3.18	28.4	300	404	150	28	6.9	4.3
1	2	560	34.5	207	10	14	0.035	1.59	15.4	300	637	150	27	6.6	4.2
1	3	580	31.3	188	10	14	0.105	4.77	50.8	300	361	150	26	6.4	4.1
1	4	568	29.9	179	14	19	0.105	4.77	53.2	300	332	150	26	6.5	4.2
1	5	531	27.3	164	14	19	0.035	1.59	19.4	300	750	150	28	7.0	4.4

Batch	Test	Air Rate (L/min.)	Froth Height (inches)	Froth V ash Depth (inches)	Froth Wash Water (ml/min.)	Lauder Water (ml/min.)	Diluted Solids Content (Wt%)	Actual Solids Content (Wt%)	Actual Flow Rate (ml/min.)	Solids Rate (g/min.)	Column Performance (Dry Basis)				
											Yield (Wt%)	Ash (Wt%)	Sulfur (Wt%)	Pyr. Sulfur (Wt%)	
1	—	—	—	—	—	—	—	—	—	—	—	—	—	—	1.82
1	—	—	—	—	—	—	—	14.22	—	—	—	—	59.02	—	—
1	1	2	10	5	150	300	6.21	6.89	342	37.3	100.0	77.35	—	—	—
								31.28	74	23.2	62.2	10.95	—	—	—
								2.28	618	14.1	37.8	54.34	—	—	—
1	2	1	10	5	150	300	—	6.16	560	34.5	100.0	22.92	—	—	—
								39.98	47	18.8	54.5	9.72	—	—	—
								2.37	663	15.7	45.5	38.73	—	—	—
1	3	3	10	5	150	300	—	5.40	580	31.3	100.0	21.12	—	—	—
								28.12	83	23.4	74.8	16.78	1.71	1.03	—
								1.22	647	7.9	25.2	51.80	—	—	—
1	4	3	14	7	150	300	—	5.26	568	29.9	100.0	18.94	—	—	—
								28.98	83	24.0	80.3	10.52	1.62	0.96	—
								0.93	635	5.9	19.7	53.26	—	—	—
1	5	1	14	7	150	300	—	5.14	531	27.3	100.0	18.27	—	—	—
								41.42	40	16.6	60.8	9.08	—	—	—
								1.66	641	10.7	39.2	32.52	—	—	—
1	—	—	—	—	—	—	—	4.40	—	—	—	18.43	1.45	0.90	—

Notes: - Retention time "relative to feed" is total column volume divided by volume feed rate.
 - Retention time "actual" is 80% of total column volume divided by volume feed rate and froth wash water rate.
 - Diluted solids content includes lauder water addition for product samples.
 - Actual solids content reflects product sample prior to lauder water addition.

Upper Freeport Seam Raw Coal

Batch Feed Solids = 6.0 Wt%
 Batch Frother Dosage = 0.50 #/T Betz M-150 Frother
 Batch Collector Dosages = 1.00 #/T No. 2 Fuel Oil

Batch	Test	Feed Rate		Froth Height		Compressed Air Use (40 PSI)		Launder Water		Froth Wash Water		Retention Time (min.)	
		(GPM)	g/min	#/hr. fl.2	inches	% height	CFM	CFM/ft.2	CFM/TPH	ml/min.	% prod. flow	ml/min.	% feed flow
2	1	560	37.3	224	10	14	0.070	3.18	28.4	300	299	150	27
2	2	542	34.7	208	10	14	0.035	1.59	15.3	300	372	150	28
2	3	632	32.9	197	10	14	0.105	4.77	48.4	300	233	150	24
2	4	525	28.7	172	14	19	0.105	4.77	55.4	300	337	150	29
2	5	540	27.2	163	14	19	0.035	1.59	19.5	300	428	150	28

Batch	Test	Air Rate (L/min.)	Froth Height (inches)	Froth Wash Depth (inches)	Froth Wash Water (ml/min.)	Launder Water (ml/min.)	Sample Head	Diluted Solids Content (Wt%)	Actual Solids Content (Wt%)	Actual Flow Rate (ml/min.)	Solids Rate (g/min.)	Column Performance (Dry Basis)			
												Yield (Wt%)	Ash (Wt%)	Sulfur (Wt%)	Pyr. Sulfur (Wt%)
2	—	—	—	—	—	—	—	—	—	—	—	—	27.11	2.32	1.82
2	—	—	—	—	—	—	Start Feed	—	12.44	—	—	—	55.70	—	—
2	1	2	10	5	150	300	Recon. Feed Product	6.57	6.66	560	37.3	100.0	29.66	—	—
							Tailings	—	26.20	100	26.3	70.5	14.05	—	—
								—	1.80	610	11.0	29.5	66.97	—	—
2	2	1	10	5	150	300	Recon. Feed Product	—	6.40	542	34.7	100.0	20.91	—	—
							Tailings	7.30	34.49	81	27.8	80.1	12.21	1.89	1.21
								—	1.13	611	6.9	19.9	55.94	—	—
2	3	3	10	5	150	300	Recon. Feed Product	6.65	5.21	632	32.9	100.0	20.48	1.69	1.10
							Tailings	—	22.16	128	28.5	86.6	13.43	1.79	1.11
								—	0.67	654	4.4	13.4	66.05	1.06	1.03
2	4	3	14	7	150	300	Recon. Feed Product	6.56	5.47	525	28.7	100.0	19.10	1.62	1.03
							Tailings	—	28.68	89	25.5	88.9	13.14	1.70	1.04
								—	0.55	586	3.2	11.1	66.81	0.96	0.92
2	5	1	14	7	150	300	Recon. Feed Product	5.89	5.04	540	27.2	100.0	18.91	—	—
							Tailings	—	31.10	70	21.8	80.1	10.74	—	—
								—	0.87	620	5.4	19.9	51.78	—	—
2	—	—	—	—	—	—	End Feed	—	4.67	—	—	—	18.71	1.54	1.01

Notes: - Retention time "relative to feed" is total column volume divided by volume feed rate.
 - Retention time "actual" is 80% of total column volume divided by volume feed rate and froth wash water rate.
 - Diluted solids content includes launder water addition for product samples.
 - Actual solids content reflects product sample prior to launder water addition.

Upper Freeport Seam Raw Coal

Batch Feed Solids = 6.0 Wt%
 Batch Frother Dosage = 0.75 #/T Betz M-150 Frother
 Batch Collector Dosages = 0.75 #/T No. 2 Fuel Oil

Batch	Test	Feed Rate (GPM)	Solids Feed Rate		Froth Height		Compressed Air Use (40 PSI)			Lauder Water		Froth Water Water		Retention Time (min.)	
			g/min	#/hr. ft.2	inches	% height	CFM	CFM/ft.2	CFM/TPH	ml/min.	% prod. flow	ml/min.	%feed flow	rel. to feed	actual
3	1	513	45.0	270	10	14	0.070	3.18	23.6	300	175	150	29	7.2	4.5
3	2	552	38.1	229	10	14	0.035	1.59	13.9	300	307	150	27	6.7	4.2
3	3	545	29.7	178	10	14	0.105	4.77	53.6	300	123	150	28	6.8	4.3
3	4	609	29.8	179	14	19	0.105	4.77	53.4	300	140	150	25	6.1	3.9
3	5	576	27.7	166	14	19	0.035	1.59	19.1	300	442	150	26	6.5	4.1

Batch	Test	Air Rate (L/min.)	Froth Height (inches)	Froth Wash Depth (inches)	Froth Wash Water (ml/min.)	Lauder Water (ml/min.)	Sample Head	Diluted Solids Content (Wt%)	Actual Solids Content (Wt%)	Actual Flow Rate (ml/min.)	Solids Rate (g/min.)	Column Performance (Dry Basis)			
												Yield (Wt%)	Ash (Wt%)	Sulfur (Wt%)	Pyr. Sulfur (Wt%)
3	—	—	—	—	—	—	—	—	—	—	—	—	27.14	2.35	1.82
3	—	—	—	—	—	—	Start Feed	—	12.41	—	—	—	54.58	5.83	5.63
3	1	2	10	5	150	300	Recon. Feed Product Tailings	8.18	8.77	513	45.0	100.0	30.57	2.45	2.04
								—	22.48	172	38.6	85.7	22.85	2.72	2.25
								—	1.30	491	6.4	14.3	76.87	0.86	0.79
3	2	1	10	5	150	300	Recon. Feed Product Tailings	—	6.90	552	38.1	100.0	22.97	—	—
								8.07	32.82	98	32.1	84.3	15.76	—	—
								—	0.99	604	6.0	15.7	61.68	—	—
3	3	3	10	5	150	300	Recon. Feed Product Tailings	—	5.45	545	29.7	100.0	20.29	—	—
								5.10	11.36	245	27.8	93.6	16.63	—	—
								—	0.42	450	1.9	6.4	73.80	—	—
3	4	3	14	7	150	300	Recon. Feed Product Tailings	—	4.89	609	29.8	100.0	19.02	—	—
								5.43	13.03	214	27.9	93.6	15.48	—	—
								—	0.35	545	1.9	6.4	70.87	—	—
3	5	1	14	7	150	300	Recon. Feed Product Tailings	—	4.81	576	27.7	100.0	18.72	1.49	0.92
								6.36	34.46	68	23.4	84.5	12.57	1.54	0.92
								—	0.65	658	4.3	15.5	52.24	1.20	0.90
3	—	—	—	—	—	—	End Feed	—	4.52	—	—	—	18.32	1.46	0.94

Notes: - Retention time "relative to feed" is total column volume divided by volume feed rate.
 - Retention time "actual" is 80% of total column volume divided by volume feed rate and froth wash water rate.
 - Diluted solids content includes lauder water addition for product samples.
 - Actual solids content reflects product sample prior to lauder water addition.

Batch Feed Solids = 6.0 Wt%
 Batch Frother Dosage = 0.75 #/T Betz M-150 Frother
 Batch Collector Dosages = 1.50 #/T No. 2 Fuel Oil

Batch	Test	Feed Rate (GPM)	Solids Feed Rate		Froth Height		Compressed Air Use (40 PSI)			Launder Water		Froth Wash Water		Retention Time (min.)	
			g/min	#/hr. ft. 2	inches	% height	CFM	CFM/ft. 2	CFM/TPH	ml/min.	% prod. flow	ml/min.	%feed flow	rel. to feed	actual
4	1	562	39.1	235	10	14	0.070	3.18	27.1	300	142	150	27	6.6	4.2
4	2	570	35.3	212	10	14	0.035	1.59	15.0	300	302	150	26	6.5	4.1
4	3	637	35.9	215	10	14	0.105	4.77	44.3	300	81	150	24	5.8	3.8
4	4	504	28.6	172	14	19	0.105	4.77	55.6	300	100	150	30	7.4	4.5
4	5	547	29.0	174	14	19	0.035	1.59	18.3	300	377	150	27	6.8	4.3
Batch	Test	Air Rate (L/min.)	Froth Height (inches)	Froth Wash Depth (inches)	Froth Wash Water (ml/min.)	Launder Water (ml/min.)	Sample Head	Diluted Solids Content (Wt%)	Actual Solids Content (Wt%)	Actual Flow Rate (ml/min.)	Solids Rate (g/min.)	Column Performance (Dry Basis)			Pyr. Sulfur (Wt%)
												Yield (Wt%)	Ash (Wt%)	Sulfur (Wt%)	
4	—	—	—	—	—	—	—	—	—	—	—	27.02	—	2.28	1.82
4	—	—	—	—	—	—	Start Feed	—	12.14	—	—	53.73	—	—	—
4	1	2	10	5	150	300	Recon. Feed Product Tailings	7.03	6.96	562	39.1	100.0	25.46	—	—
								—	0.62	212	36.0	92.1	21.48	2.19	1.64
								—	—	500	3.1	7.9	71.81	—	—
4	2	1	10	5	150	300	Recon. Feed Product Tailings	—	6.19	570	35.3	100.0	22.71	—	—
								7.74	31.09	99	30.9	87.5	17.31	—	—
								—	0.71	621	4.4	12.5	60.51	—	—
4	3	3	10	5	150	300	Recon. Feed Product Tailings	—	5.64	637	35.9	100.0	20.30	—	—
								5.14	9.29	371	34.5	96.1	18.09	—	—
								—	0.34	416	1.4	3.9	74.65	—	—
4	4	3	14	7	150	300	Recon. Feed Product Tailings	—	5.68	504	28.6	100.0	18.48	—	—
								4.62	9.24	300	27.7	96.8	16.69	—	—
								—	0.25	354	0.9	3.2	72.67	—	—
3	5	1	14	7	150	300	Recon. Feed Product Tailings	—	5.30	547	29.0	100.0	18.64	—	—
								6.72	32.04	80	25.5	87.9	13.94	1.59	0.98
								—	0.57	617	3.5	12.1	52.77	—	—
3	—	—	—	—	—	—	End Feed	—	4.79	—	—	—	19.88	—	—

Notes: - Retention time "relative to feed" is total column volume divided by volume feed rate.

- Retention time "actual" is 80% of total column volume divided by volume feed rate and froth wash water rate.

- Diluted solids content includes launder water addition for product samples.

- Actual solids content reflects product sample prior to launder water addition.

Appendix C

DESIGN OF SKID MODULES AND LIST OF EQUIPMENT AND PARTS

Figure A.1
ELEVATION 1116'
SKID COMPONENTS

Figure A.2
ELEVATION 1106'
SKID MODULE

Figure A.3
ELEVATION 1096'
SKID MODULE

Figure A.4
ELEVATION 1086'
SKID MODULE

EQUIPMENT LIST

FLOOR SKID

Quantity Equip/Spare	Equipment Description	Vendor	Order No.	Est.		Actual Price	Actual Total
				Equipment Parts	Spare Parts		
1	Feed Sump	PTI	---	400.00			400.00
1/1	DP Cell/Transmitter	Foxboro	Quote	1,125.00	1,125.00		2,250.00
1/1	Control Processor	Foxboro	Quote	1,606.00	1,606.00		3,212.00
1	1 1/2" Suction Line Manual Ball Valve	MMCarr	4631K16	78.35			78.35
1/1	1 1/2" Pipe Union on Suction Line	MMCarr	44605K198	6.35	6.35		12.70
1	Hex Bushing Reducer 2 x 1 1/2"	MMCarr	44605K291	2.08			2.08
1	Var. Speed Agitator (115Vac, 1/4 HP)	Cole-Palmer	L-04317-00	870.00			870.00
3/1	Reagent Pumps (115V)	Cole-Palmer	L-07331-00	3,150.00	1,050.00		4,200.00
1	Tygon Color Coded Tubing Pkg. (12T)	Cole-Palmer	L-95600-24	24.00			24.00
1	Tygon Extension Tubing (100 Ft.)	Cole-Palmer	L-95609-24	32.00			32.00
2/1	Tubing Union Pkg. (3 Units)	Cole-Palmer	L-06473-00	63.00	31.50		94.50
2/1	Sprays For Feed Sump Froth Suppression	J.C. Cox		120.00	60.00		180.00
1	Steel Rack to Store Reagents and House R. Pumps	PTI	---	400.00			400.00
1	Water Dilution Line 3/4" Control Ball Valve	Technomatic	Quote	26.00			26.00
1	Control Valve Electric Positional Activator/Controller	Technomatic		621.50			621.50
1	3/4" Magnetic Flowmeter with Transmitter	Bertsch	Quote	3,400.00			3,400.00
1	3/4" Var. Area Flowmeter	Cole-Palmer	L-03250-30	236.00			236.00
1/1	3/4" Pipe Union for Water Dilution Line	MMCarr	44605K195	2.57	2.57		5.14
1	Pressure Gauge & Seal Diaphragm Dilution Line	MMCarr	4147K23	58.15			58.15
2/2	3/4" Manual Ball Valves (Cl or City)	MMCarr	4631K23	68.68	68.68		137.36
1	Column Feed Pump w/Frequency Speed Control	HydroPower	Quote	2,517.00			2,517.00
1/1	MFG Recom. Spare Pump Parts (Moyno)	Hydropower			300.00		300.00
1	Pipe Nipples	Hardware		30.00			30.00
1	Hex Busing 2 x 1"	MMCarr	44605K293	1.78			1.78
1/1	1" Pipe Union	MMCarr	44605K196	3.77	3.77		7.54
Subtotal				\$14,842.23	\$4,253.87		\$19,096.10

EQUIPMENT LIST

MODULE 1086

Quantity Equip/Spare	Equipment Description	Vendor	Order No.	Est.	
				Equipment Parts	Spare Parts
1	Quality Slurry Monitor	PTI		90,000.00	
1	Pyrite Gauge	PTI		9,000.00	
1	I/O Module	Transition	Quote	3,300.00	
2/2	1/2" Manual Ball Valves (QM CL. City)	MMCarr	4631K22	24.65	49.30
1/2	1/2" Pipe Union (QM Waterline)	MMCarr	44605K194	2.52	5.04
1	1/2" Manual Ball Valve (QM Air)	MMCarr	4631K22	49.30	
1	1/2" Pipe Union (QM Air)	MMCarr	44605K194	2.52	
1	Circuit Discharge Sump	PTI		200.00	
1/1	1" Suction Line Man. Ball Valve	MMCarr	4631K14	43.09	43.09
1	1" x 1" Air Operated Circuit Discharge Pump	Hydropower	Quote	588.00	
1	1/2" Manual Ball Valve (CDP Air)	MMCarr	4631K22	24.65	
1	Pressure Gauge (CDP Air)	MMCarr	4090K53	29.91	
2/1	1" Pipe Unions (CDP S & DISCH)	MMCarr	44605K196	7.54	3.77
1	1/2" Pipe Union (CDP Air)	MMCarr	44605K194	2.52	
1	1/2" Manual Ball Valve (Filt. Air)	MMCarr	4631K22	24.65	
1	1/2" Pipe Union (Filt. Air)	MMCarr	44605K194	2.52	
1	1/2" Manual Ball Valve (Misc. Air)	MMCarr	4631K22	49.30	
1	1/2" Pipe Union (Misc. Air)	MMCarr	44605K194	2.52	
2	1/2" Manual Ball Valve (Misc. Water)	MMCarr	4631K22	24.65	
1	1/2" Pipe Union (Misc. Water)	MMCarr	44605K194	2.52	
/1	MFG Recom Spare Parts (W. Rupp)	Hydropower		30.00	200.00
1	Pipe Nipples	Hardware		0.00	
/1	Analyzer Spare Parts	Misc			2,000.00
Subtotal				\$103,410.86	\$2,301.20
					\$105,712.06

EQUIPMENT LIST

MODULE 1096

Quantity Equip/Spare	Equipment Description	Vendor	Order No.	Est.		Est. Spare Parts	Actual	
				Equipment Parts	Total		Price	Total
1	Multiplexer	PTI	---	9,000.00	9,000.00			
2	1/2" Manual Ball Valve (M. Water)	MMCarr	4631K22	49.30	49.30			
1	1/2" Pipe Union (M. Water)	MMCarr	44605K194	2.52	2.52			
1	1/2" Manual Ball Valve (M. Air)	MMCarr	4631K22	24.65	24.65			
1	1/2" Pipe Union (M. Air)	MMCarr	44605K194	2.52	2.52			
1	Hex Busing Reducer 1" x 3/4"	MMCarr	44605K252	1.04	1.04			
1	3/4" Manual Ball Valve (Column Tails Line)	MMCarr	4631K23	34.34	34.34			
1	Tailings Discharge Pump w/ Frequency Control	Hydropower	Quote	2,517.00	2,517.00			
1	3/4" Pipe Union (Column Tails Line)	MMCarr	44605K195	2.57	2.57			
2	Hex Bushing Reducers 2" x 3/4"	MMCarr	44605K294	3.72	3.72			
1	3/4" Magnetic Flow Meter/Transmitter	Bertsch	Quote	3,400.00	3,400.00			
1	1/2" Manual Ball Valve (C. Air)	MMCarr	4631K22	24.65	24.65			
1	1/2" Pipe Union (C. Air)	MMCarr	44605K194	2.52	2.52			
1	Air Filter (C. Air)	MMCarr	4958K73	61.41	61.41			
1	Pressure Regulator (C. Air)	MMCarr	4959K3	40.40	40.40			
1	Pressure Gauge (C. Air)	MMCarr	3850K34	25.92	25.92			
1	1/2" Var. Area Flowmeter (C. Air)	Cole-Palmer	L-03251-20	230.00	230.00			
1	1/2" Air Flowmeter/Transmitter (C. Air)	Foxboro	Quote	3,400.00	3,400.00			
1	1/2" Air Flow Control Valve (C. Air)	Technmatic	Quote	17.00	17.00			
1	Control Valve Electric Positional Actuator/Controller	Technmatic	Quote	621.50	621.50			
1/1	1/2" Check Valve (C. Air)	MMCarr	5010K64	53.26	53.26	53.26		
1	Pipe Nipple	Hardware		30.00	30.00			
Subtotal				\$19,544.32	\$53.26	\$19,597.58		

EQUIPMENT LIST

MODULE 1106

Quantity Equip/Spare	Equipment Description	Vendor	Order No.	Est. Equipment Parts	Est. Spare Parts	Est. Total	Actual Price	Actual Total
1	UK Column with Internal Cylinders and top 4' plexiglass	PTI	---	7,500.00		7,500.00		
1/1	Column Aspirators	Mott Eng.	---	400.00	400.00	800.00		
1	1" Magnetic Flowmeter with Transmitter	Bertsch	Quote	3,400.00		3,400.00		
2	1" Pipe Unions	MMCarr	44605K196	9.54		7.54		
1	Column Support Structure Box Frame	PTI	---	300.00		300.00		
	Subtotal			\$11,609.54	\$400.00	\$12,007.54		

EQUIPMENT LIST

1116 LEVEL

Quantity Equip/Spare	Equipment Description	Vendor	Order No.	Est.		Est.		Actual	
				Equipment Parts	Spare Parts	Total	Price	Total	Price
1	Support Box Frame Above Column	PTI	---	200.00		200.00			
1	Support Frame For Froth Wash Water, Launder Water & Bubble Tube Lines and Instrumentation	PTI	---	350.00		350.00			
4/1	Bubble Tube, Pressure Transmitter and Regulator	Foxboro	Quote	5,828.00	1,457.00	7,285.00			
1	1/4" Pipe Union	MMCarr	44605K192	2.96		2.96			
1	1/4" Air Filter	MMCarr	4958K71	50.21		50.21			
1	1/4" Manual Ball Valve (air)	MMCarr	4531K28	26.25		26.25			
2/2	Launder Sprays	J.C. Cox & Assoc.		80.00	80.00	160.00			
1	1/2" Magnetic Flowmeter/Transmitter	Bertsch	Quote	3,400.00		3,400.00			
1	1/2" Var. Area Flowmeter (L. Water)	Cole-Palmer	L-03250-20	230.00		230.00			
1	Pressure Gauge with Diaphragm	MMCarr	4147K23	58.15		58.15			
1	1/2" Control Valve (L. Water)	Technomatic	Quote	17.00		17.00			
1	Control Valve Actuator (L. Water)	Technomatic	Quote	621.50		621.50			
2	1/2" Manual Ball Valves	MMCarr	4631K22	49.50		99.00			
1/1	1/2" Control Valve (FW)	Technomatic	Quote	17.00	17.00	34.00			
1/1	Control Valve Actuator	Technomatic	Quote	621.50	621.50	1,243.00			
1	1/2" Magnetic Flowmeter/Transmitter	Bertsch	Quote	3,400.00		3,400.00			
1	1/2" Var. Area Flowmeter (FW)	Cole-Palmer	L-03250-20	230.00		230.00			
2	1/2" Pipe Unions	MMCarr	44605K195	5.04		10.08			
2	1/2" Manual Ball Valves	MMCarr	4631K22	49.30		98.60			
1	Pipe Nipples	Hardware		30.00		30.00			
Subtotal				\$15,266.41	\$2,175.50	\$17,441.91			

EQUIPMENT LIST

<u>COST SUMMARY</u>	<u>Est. Total</u>	<u>Est.</u>	
		<u>Spare Parts</u>	<u>Total</u>
FLOOR SKID SUBTOTAL	\$14,842.23	\$4,253.87	\$19,096.10
MODULE 1086	103,410.86	2,301.20	105,712.06
MODULE 1096	19,544.32	53.26	19,597.58
MODULE 1106	11,607.54	400.00	12,007.54
1116 LEVEL	15,266.41	2,175.50	17,441.91
MOBILE LAB DUST COLLECTION	1,000.00	---	1,000.00
OFFICE EQUIPMENT	<u>1,000.00</u>	---	<u>1,000.00</u>
EQUIPMENT TOTAL	\$166,671.36	\$9,183.83	\$175,855.19
BUDGETED TOTAL	\$178,700.00	\$12,600.00	\$191,300.00

END

**DATE
FILMED**

7 / 15 / 93

11