DECLASSIFIED

~~HW-7889~~
HW-69801

(DE93 000961

**FUELS PREPARATION
DEPARTMENT**

MONTHLY REPORT

MAY

1 9 6 1

**HANFORD ATOMIC PRODUCTS
OPERATION**

Received by OSTI
OCT 0 1992

GENERAL ELECTRIC

MASTER

DISTRIBUTION RESTRICTED TO U.S. ONLY

DECLASSIFIED

DECLASSIFIED

CLASSIFICATION CANCELLED AND CHANGED TO

HW-69801

BY AUTHORITY OF PR-24

R.M. Stern 8/6/92
J. Ballard 8/24/92

This document consists of
50 pages, [REDACTED]

78891

FUELS PREPARATION DEPARTMENT

MONTHLY REPORT - MAY 1961

Compiled by Fuels Preparation Department

June 7, 1961 - Richland, Washington

Work performed under Contract No. AT(45-1) - 1350 between the Atomic Energy Commission and General Electric Company.

[REDACTED]

Route To:	PR NO.	Location	Files Route Date:	Signature and Date
-----------	--------	----------	----------------------	-----------------------

JE Travis, Ho

CLASSIFICATION REVIEW FOR
DECLASSIFICATION BUT LEFT
UNCHANGED

R. H. Rusche
By R. H. R-AB

Date 5-15-73

U. S. AEC Division of Classification

DECLASSIFIED

DISTRIBUTION

Copy Number

1	W. E. Johnson
2	R. L. Dickeman
3	H. M. Parker
4	H. D. Tibbals
5,6,7	J. E. Travis, AEC-HOO
8,9	G. F. Quinn, Director - Division of Production Washington 25, D.C.
10	F. E. Crever
11	Savannah River Operations Office
12	F. H. Belcher - St. Louis Area Office
13	C. L. Karl - Fernald Area Office
14	J. W. Ruch - Oak Ridge Operations Office
15	E. Hilgeman
16	R. W. McCullugh
17	L. H. McEwen
18	W. N. Mobley
19	W. S. Roe
20	H. E. Berg
21	A. G. Blasewitz
22	J. T. Stringer - S. M. Gill
23	D. C. Worlton - H. F. Zuhr
24	K. Drumheller - J. C. Williamson
25	Extra Copy
26	300 Files
27	Records Center

TABLE OF CONTENTS

General Summary	A-1 through A-8
Manufacturing Operation	B-1 through B-11
Engineering Operation	C-1 through C-21
Financial Operation	D-1 through D-2
Plant Facilities Operation	E-1 through E-6
Relations Practices Operation	F-1 through F-2

PRODUCTION

The output of fuel elements during May was 107 per cent of forecast as a result of high yields and above forecast plant efficiency.

Finished inventories at month end reflect a 1.5 month supply, of which 13 per cent is bumper fuels.

Bare uranium inventories at month end reflect a 1.9 month supply.

ENGINEERING

Present Reactor Fuels

Two natural and one enriched I&E fuel elements failed in reactors during May. This was six less failures than sustained during May of 1960 and was the lowest experienced in a single month since September, 1960. Severity of service continues to be twice that of a year ago. The natural, I&E ruptures were from a large grained lot of alloyed ingot uranium specifically segregated by the UT-2 testers as part of a program to determine whether large grain uranium is more rupture prone than regular production material. The enriched rupture was an end failure and appears to be fuel quality oriented.

Instrument design criteria have been provided to the Technical Shops for the fabrication of six UT-4 testers designed for the detection of voids under the end caps which cause end failures.

Post irradiation examination of 23 columns of CIVN self-supported I&E fuel elements, irradiated to 700-900 MWD/T, has been completed. Weight losses averaged 3.1 grams as compared to normal weight losses of 4 to 6 grams for standard fuel elements irradiated under similar conditions. Average warp and tube filling capacity were about the same as the values usually found in the irradiation of standard non-supported fuel elements. Radiometallurgy examination was made of two, three rail solid bumper I&E fuel elements, exposed to 950 MWD/T without water mixers in the downstream half of high power factor tubes. The most severe corrosion occurred opposite the tube ribs and the rails in this position were nearly removed by corrosion. Residual can wall thickness was 12 to 15 mils. Use of water mixers, a five mil reduction in fuel O.D. and improved rail designs are planned. These steps are expected to further improve the operating characteristics of projection fuels by minimizing surface temperatures and flow anomalies which contribute to corrosion and weight losses.

During the month 17,600 bumper fuel elements were produced on the ultrasonic welder with a yield of 86.5 per cent. To date a total of 1300 columns of I&E bumper fuel elements have been charged in D Reactor. Of this number, 185 columns have been discharged at exposures up to 1200 MWD/T. Additional irradiation experience is still required to determine

DECLASSIFIED

HW-69801

the degree of improvement over standard production fuel. The planned design changes previously noted will consider post irradiation experience and should result in improved operating characteristics. Development work on the ultrasonic weld monitor is virtually complete and an operating brochure is being prepared to assist in the routine use of this equipment.

Irradiation of 20 tubes of overbore fuel elements in C Reactor continued without incident. One of the columns operating at 110 kw/ft will be discharged at about 600 MWD/T. A second column will reach the 800 MWD/T goal about the end of June. These columns closely approach operating goals for the proposed Plant Improvement Program. Examination of these pieces will give preliminary information regarding the stability and corrosion resistance of the AlSi braze fuel element under future reactor conditions.

Studies for an alternate overbore fuel design have been completed. This design provides for a 90 mil annulus (compared with 77 mils for the present design) to make allowances for any dimensional instability and to minimize cladding corrosion. In addition, calculated elastic stress in the uranium will be about 12 per cent less than the present design. A certain reduction in conversion ratio will result from this change. Procurement of components has been started to provide an on-the-shelf model in the event it is needed.

Approximately 257 tons of dingot uranium with iron and silicon additives are being irradiated and 468 tons have been discharged. The rupture behavior of dingot uranium has not been significantly different than ingot uranium. The use of dingot uranium will be essentially unrestricted after July, 1961.

Routine sampling of incoming core lots uncovered an enriched core that analyzed between 223 and 337 ppm iron (iron specification - maximum 185 ppm). The lot containing this core was segregated for irradiation in low power factor tubes.

The adoption and canning of 0.053 inch longer enriched cores was made during the month without incident. All normal and enriched production models are being increased to this length. The total estimated value in increased production for all reactors amounts to \$320,000 per year.

Chemical nickel plating of C-64 alloy, aluminum-jacketed OII size fuel elements for a forthcoming irradiation test continued at two commercial plating shops. Testing of the first 2,000 fuel elements received revealed generally high quality. Small scale plating studies in the 304 Building produced plating superior to that produced by commercial platers. Results indicated that a significant improvement in nickel adhesion is achieved by reducing the plating bath pH from 4.7 to 4.4. One thousand rails were plated, with nickel on the load bearing surface, to test a method for reducing friction between fuel element support rails and process tubes.

DECLASSIFIED

Development of the process for the canning of fuel elements in nickel plated components also continued. Statistical analysis of stud pulling data defined a cycle with an average bond strength which exceeded the maxima on segments of standard production tested over the past several months. Preliminary corrosion testing results for the electron beam closure welds were good.

An additional shipment of 1,800 alloyed, dingot fuel cores for the assembly of diffusion bonded fuel elements was received. The Hanford Laboratories plating line was used to prepare the initial cores for HAPO hot press canning. Their hot press furnace was also started up after several modifications to the pressing heads. The one hot-pressing run made was not successful and additional equipment modifications are now under way.

The Sylcor Division of Sylvania-Corning Nuclear Corporation has a contract to produce 1,000 CV diffusion bonded fuel elements prepared by their hot die process. Progress has been delayed because of low machining yields experienced at Mallinckrodt Chemical Works. This is due to lower surface quality when the larger cores are machined from the same diameter rolled rod as normal production cores. It appears that the 250 fuel elements required for the reactor test will be provided in the near future. The complete order for 1,000 fuel elements may not be filled, however.

The initial fuel assemblies for fluid pressure bonding of aluminum jacketed, nickel plated I&E fuel cores were shipped to the Savannah River Plant on May 9. Six different assembly techniques are being used and three different time temperature pressure cycles will be used at Savannah River Laboratory to help define the process which will ultimately be used to prepare fuel elements for irradiation.

Major efforts to improve the operability of production line testers continues. Laboratory and on-the-line investigations have identified many of the operating problems. An administrative change has been effected which will better organize the efforts of both Engineering and Manufacturing personnel to improve the operation and utilization of nondestructive testers. A new concept of applying test circuits for the express purpose of annunciating circuit troubles, maladjustment, or component failures is being evaluated.

A simple method of measuring end cap thickness of process fuel was successfully demonstrated. This technique places a coil of wire, excited by a 60 cycle line voltage, directly on the fuel element end surface.

N Reactor Fuel Development

A thermocouple fuel element in KER Loop #1 failed during reactor startup and was discharged. Heater fuel elements in this loop include four, K-single tube, natural uranium and one K-single tube, 1.6 per cent enriched uranium, fuel elements. Five, 17-inch N-inner tube, 0.946 per cent enriched fuel elements, containing 157 ppm Fe and 92 ppm Si additions, are available for

charging during the next reactor shutdown. Five N-inner tube, natural uranium fuel elements, in KER Loop #2 are at an exposure of 1150 MWD/T and four K-single tube 1.6 per cent enriched fuel elements in KER Loop #3 are at an exposure of 3550 MWD/T. Five N-inner tube, 0.946 per cent enriched fuel elements in Loop #4 were discharged because the loop is being modified to test N fuel assemblies.

Two monitor charges of coextruded I&E fuel elements (90 fuel elements) were charged in KW reactor. The number of coextruded I&E fuel elements processed during May was limited because of concentration on the production of 42 NPR fuel assemblies for segregation tests at AMF Atomics and 108 NPR fuel assemblies for N charging machine tests. I&E coextrusions were further restricted by emphasis on development work to improve the cleanliness of the zirconium-uranium interface of coextruded tubes.

The cause of poor bonding and low interface cleanliness ratings for coextruded tubes is associated with the uranium billet surface quality or condition. Acid etching appears to contribute to this problem in its residual hold over in "pores" of the uranium and later release of oxidation products during billet preheat. The exact mechanism, however, is not known and this effect could be either a physical or chemical property of the surface. Tests under way to determine the mechanisms consist primarily of preheating uranium billets with various surface preparations in a vacuum furnace.

The following extrusions were made during May: nine coextrusions, 14 zircaloy billets, 13 uranium billets, and 11 copper billets. These utilized 5.0", 6.0", 7.6" tooling to give a range of sizes for testing and development.

End closure brazing is proceeding smoothly and substantial quantities of three geometries were processed. The finishing operations lag the closure operation and it is not possible to give the reject frequency for May.

The N Pilot Plant zircaloy strip and etch cleaning lines have been modified and combined to increase line productivity by two-fold. Roller baskets are now being used in the bright etch step to eliminate weld pitting.

Chemical milling of uranium in coextruded tube ends, to provide the end cap recess, is proceeding satisfactorily with no apparent difficulty in the milling of uranium containing iron and silicon additives.

Uranium billets containing added iron-silicon to give a total of 100 ppm silicon and 150 ppm iron are beginning to fill the production stream. Billets which did not contain the additions have been returned to NLO for rework. Currently, no material is being fabricated that does not contain the iron and silicon additions.

The method of attaching side supports, with a straight resistance weld has given irregular results and produced heat affected zones in the uranium. A change to projection welding is planned. This is the normal method of attaching thin sections to thick sections. Work is under way to develop optimum projection welding methods and to compare the depth of structural changes with those associated with spike, resistance, and magnetic force welding.

The installation of the new spike welder is complete. This equipment will be tested as a potential replacement for spot welding -- the present method of attaching self supports to NPR tubes. Preliminary evaluations indicate that the heat affected zones will not be as great with spike welding.

Warp studies of beta heat treated coextruded N outer tubes showed a 97 per cent yield of acceptable pieces. The warp incurred in beta heat treated, N inner tubes, however, indicates post heat treatment straightening is needed. The change in warp of as-extruded N inner tubes, on heating to 400 C, is large. Conversely, the change in warp of beta heat treated N inner tubes on cooling from 300 C is small. If N inner tubes are straightened in the beta phase it is probable that they will be within specifications when cooled to room temperature. Confirmatory work is under way.

Two test consoles scheduled for installation in the N production plant have been delivered to the 303 Area. These units will test cladding thickness, integrity and bonds. Two additional units are scheduled for completion by the Technical Shops in early June. These will test end closures, uranium core grain size and integrity.

Test data provided by the internal cladding thickness test for N fuels have on occasions failed to agree with destructive tests. Evaluation of a new probe, designed to eliminate this difficulty, indicates markedly improved performance.

A program is in progress to evaluate the use of the Hanford Test Reactor as a test for the measurement of the boron content in poison splines. This technique promises to be speedier and less expensive than conventional chemical analyses.

GENERAL

Operating efficiency of the AlSi Shop was 94.0 per cent compared to a 92.0 per cent forecast.

No autoclave failures occurred during the month.

The processing of fuel elements with increased core lengths was initiated during the month.

The installation of pressure quench machines in the production lines was started during the month.

CONFIDENTIAL

HW-69801

PERSONNEL STATISTICS

Number of employees as of April 30, 1961 878
Number of employees as of May 31, 1961 890

	<u>Exempt</u>	<u>Nonexempt</u>	<u>Total</u>
General	2	1	3
Manufacturing	85	372	457
Engineering	39	26	65
Financial	12	6	18
Plant Facilities	45	293	338
Relations Practices	5	4	9
 TOTAL	 188	 702	 890

STAFF

General Manager, Fuels Preparation Department	R. L. Dickeman
Manager, Manufacturing Operation	W. N. Mobley
Manager, Engineering Operation	L. H. McEwen
Manager, Financial Operation	W. S. Roe
Manager, Plant Facilities	E. Hilgeman
Manager, Relations Practices	R. W. McCullugh
Special Studies Assignment	J. W. Talbott

PATENT SUMMARY - MAY 1961

All persons engaged in work that might reasonably be expected to result in inventions, or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during May except as listed below. Such persons further advise that for the period therein covered by this report, note book records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

T. B. Correy - An Improved Design of a High Current-Rated Electro-Mechanical Safety Switch to Open the Disconnect Switch on Machines.

General Manager
Fuels Preparation Department

RL Dickeman:rlm

MANUFACTURING OPERATION

May, 1961

CURRENT OPERATIONSProduction and ProductivityStatistics

	NORMAL					ENRICHED				
	8"	O				O				Total
	<u>Solid</u>	<u>C</u>	<u>K</u>	<u>Reg.</u>	<u>Bumper</u>	<u>C</u>	<u>K</u>	<u>Reg.</u>	<u>Bumper</u>	
<u>Current Month's Production</u>										
Acceptable Fuel Ele- ments Produced (Tons)	-	50.3	312.4	145.8	4.2	29.7	68.8	33.1	46.7	691.0
As % of Forecast Production	-	90	112	92	-	114	132	123	111	107
Cum. % of Forecast for Current Quarter	-	124	112	109	103	68	106	173	99	112
As % of Past 3 Month's Average Production	-	81	129	67	10	198	215	81	161	101
As % of Past 12 Month's Average Production	-	93	141	63	23	212	176	103	359	107
% of Forecast Achieved Last Fiscal Quarter	-	92	100	109	96	132	94	90	81	100
% of Forecast Achieved Last 4 Fiscal Quarters	-	105	101	108	73	98	100	78	92	101

Operating Efficiency

Current Month (%)	94.0
Forecast (%)	92.0
Previous Month(%)	91.7

Manufacturing Yield

Current Month (%)	-	91	86	88	-	90	90	90	75
Forecast (%)	-	86	86	86	82	84	84	84	80
Previous Month (%)	-	89	89	88	82	-	88	90	-

Bare Uranium Available for Processing (Tons)	1080
Finished Products in Storage (Tons)	850
Special Products Finished (Pieces) Boll	126
Uranium Utilization	99.0

DECLASSIFIED

HW 69801

Plant Operation - ALS1

The production of fuel elements in excess of that forecasted was the result of high yields and high plant operating efficiency.

The manufacturing yield for 6-inch fuel elements during May closely approached the record high attained during April, while the yield for 8-inch elements was slightly above forecast. In the past, six-inch models have characteristically had higher reject rates, however, since contour-base components were introduced and component vendors are more closely controlling up-set metal on the cans, substantial gains have been made in the shorter model yields. Some loss in the eight-inch yield resulted from an increase in the external thin wall rate due to higher than normal variation in the as-received aluminum canwall thickness. The six-inch yield reflects continued good performance of the models with improved annulus geometry, the contour base features, and the use of an improved canning basket.

The prototype ultrasonic welder was operated on a two-shift basis during three weeks in May to produce 47 tons of six-inch "O" size enriched fuel elements and 4 tons of water mixing elements with bumpers attached. The yield reported for the OIIIE bumper elements was below forecast due to problems experienced with "smashing" and "misalignment" of the rails as they are attached to fuel elements.

Processing began on two of the three models (KIVE and OIIIE) of enriched "recycle" uranium cores during May. Handling procedures were received from HOO-AEC to allow handling of this classified material on the production lines without violating security restrictions. Uranium suppliers have also begun to use regular D.F. loader cars for recycle uranium shipments instead of the obsolete refrigerator cars, which has alleviated the unloading problems previously experienced. Small amounts of the regular "400 series" fuel cores remain in the process stream for final grouping and fabrication.

Due to improved machine control and installation of length gauges on the facing lathes, the length specifications for fuel cores was increased by .053 inches without a corresponding increase in overall fuel element length. The longer cores began arriving in quantity early this month and two production runs of long-core models were canned with no difficulties noted. Introduction of the longer cores will increase production by approximately 50 tons per year with no additional cost in materials or labor.

The Special Products Facility processed 2119 fuel elements through weld reclamation with an average yield of 89 percent. Water mixing spools were also attached to 6824 fuel elements, approximately 1600 of which were bumped prior to spooling. In addition, 2911 four-inch I&E lithium-aluminum pieces were produced at a 92 percent yield. A significant improvement was noted in the surface-defect reject rate when a clarification of the standard for these pieces was obtained in regard to surface inclusions.

DECLASSIFIED

2467A-1000

HW 69801

There were no autoclave failures during May. Total failures for the year remain at nine.

The following pieces were processed through the Fuel Recovery Facilities during May:

8" I&E	22,099
6" Enriched	9,720
6" Water Mix	359
Total	<u>32,178</u>

Finished fuel element inventories at month end reflect a 1.5 month supply of which 13 percent is bumper fuels. A 1.9 month supply of bare cores was on hand at month end. Shortages in deliveries of two enriched models were experienced, and HOO-AEC was contacted to expedite shipment of needed supplies. The 41 ton shortages were related primarily to a transportation problem resulting from a track outage near the suppliers plant. There were no rail shipments made from NLO between May 4 and May 15, 1961. A railroad trestle was washed out during a storm. Also, abandonment of overtime operations in the suppliers hexafluoride step was scheduled to cause a 14 ton shortage in enriched core deliveries this month.

Five rail cars containing normal and enriched uranium scrap, and 54 boxes of OIIN cores for redrilling to OIIIN dimensions, were shipped during May. Scrap shipments were increased this month due to the heavy volume of traffic experienced during April with refrigerator car receipts of "recycle" uranium which delayed loading of scrap shipments. A total of 111,781 pounds of normal uranium solid scrap and 28,401 pounds of enriched uranium (400 series) solid scrap was shipped during May.

Plant Operation - Coextrusion

Operating personnel assigned to the Coextrusion Shop continued to work with Coextruded Product Engineering on the I&E enriched program and process development work. The I&E Program was slowed down considerably during the month due to equipment and process difficulties. A greater amount of engineering effort was directed toward the fabrication of NPR elements for flow studies and other tests.

I&E production through the individual work stations was as follows:

Extrusion	5 tubes
Cutoff	184 pieces
Chemical Mill	187 pieces
Braze	275 pieces
Heat Treat	350 pieces
Vapor Blast	304 pieces
Machining	303 pieces
Welding	318 pieces
Autoclave	150 pieces

2467A-1000

Facilities EngineeringDesign and ProjectsCAF-847 - New Fuel Cladding Facility

	<u>Scheduled</u>	<u>Actual</u>
Design	100	100
Construction	67	68

The directive authorizing an additional \$150,000 for four more autoclaves has been issued to HOO-AEC. The request for negotiation of a contract for these autoclaves was forwarded on May 15, 1961.

All major equipment has been received except the beta heat treat, vacu blast, and billet heating equipment. Of the above, the beta heat treat and vacu blast equipment are the only pieces critical to start up.

Acceptance tests on autoclaves have been started.

The low bidder on the package for exterior painting and blacktop was Frank Lohse.

Tie-in of the building electrical service has been completed.

CAF-894 - Increased Compressed Air Capacity - 384 Building

	<u>Scheduled</u>	<u>Actual</u>
Design	100	100
Construction	73	90

The compressor was delivered to the site May 9, 1961, and the major tie-in to the plant compressed air system has been completed.

CGF-903 - Projection Fuel Element Modifications

	<u>Scheduled</u>	<u>Actual</u>
Design	100	100
Construction	30	30

The mechanical portion of one support welder has been received and set in place.

CAF-915 - Increased Storage Space - 303 Area

	<u>Scheduled</u>	<u>Actual</u>
Design	100	100
Construction	--	--

The bid package was delivered to HOO-AEC May 5, 1961. The preliminary notice of invitation to bid was issued May 16, 1961.

Drafting and Files

Drafting work was performed on the following equipment:

306 Building:	AlSi Fuel Closure Tester UT-4
313 Building:	Pressure Quench - Shield Plating Rack Automatic Mandreler
333 Building:	Self Support Spotwelder Tooling Extrusion Press Tooling Cap Brazing Induction Coil Chemical Baskets, Tanks & Piping
Miscellaneous:	384 Building - Electrical As-Built

The following drafting work was completed:

New Drawings	64
Revised Drawings	89
Small Charts	19
Large Charts	0
Miscellaneous	40

PLANT CONDITIONS, INCIDENTS, AND IMPROVEMENTS

AlSi Shop

General

The operating efficiency of the AlSi Shop was 94.0 percent during May, two percent above forecast. Training of people for the Coextrusion Shop has not reached anticipated proportions, thus allowing achievement of higher AlSi Shop efficiencies. Both equipment and operational categories showed improvement this month as 57 percent of the outage time was attributed to equipment causes and the remaining 43 percent was for operational reasons. The jacks and agitators (and associated canning equipment) continued to be the major contributors to canning line downtime. At ten canning lines in operation per day, a total of 220 canning line shifts were operated during May.

One of the two production ultrasonic welding units was received this month and installation is in progress. The second unit is scheduled to arrive by June 1, 1961. Beneficial use of both machines is scheduled for July 1, 1961. The 306 prototype welder has provided operating experience while supplying initial reactor needs for projection fuel elements. Many modifications have been made to the prototype unit

which were incorporated in the production welder specifications. Development work is continuing on this equipment and upon various rail designs. Both instrument and mechanical complexities will require clarification prior to processing of substantial quantities of projection fuel elements. At the present time, "amashing" and "misalignment" of the rails are causing a major portion of the welding rejects.

The first of the pressurized quench machines was installed on canning line #6 and has been in operation since May 22. The second pressurized quench machine was placed in operation on May 31, 1961. Several problems were encountered with these first two machines. The new design of the quench basket does not provide complete alignment of the fuel element into the pressure bell. When the bell descends on a poorly aligned piece, it frequently hits the spire chimney and collapses it to one side, creating a reject. Also, the air pressure used in the quench machine has been splashing an excessive amount of water onto the floor on the load side of the machine which creates a slipping hazard. Modifications to correct these problems are now under study.

On May 8, A-2 autoclave was placed back into service. It has been out of service since August, 1960 when a hung stack caused the cable to pull through two cable clamps. Since then the autoclave has been X-rayed and pressure tested.

The efficiency of the bare core testers was increased during May due to lower reject rates, fewer mechanical and electrical failures and improved product scheduling. The lower reject rate is due to an increased amount of iron in the cores which reduces the grain size and to improved tester set-up procedures. Both of these reduced the number of large grain rejects. Scheduling 6-inch and 8-inch material of the same model at the same time has allowed more efficient use of the testers, since little or no tester set-up is required to change from 6-inch to 8-inch cores.

All external penetration testers have been modified to decrease sensitivity to non-uniform canwall thickness and erosion patterns. Variation in as-received canwall thickness resulted in excessive reject rates, even though the residual wall thickness was in the .028 - .034 inch range. This effect was caused by rapid changes in the distance of the bonding layer from the test crystal as the fuel element was rotated. Test work also indicated that spurious reject signals were received from erosion patterns with a residual wall as high as 0.031 inches. The decreased sensitivity reduces both the canwall variation effect and spurious erosion rejects while maintaining a 0.020 minimum canwall thickness.

The high frequency oscillator used to strike the fuel element welder arc causes high frequency interference with the bond testers. Since the natural frequency of the bond test is at 20 or 25 megacycles, it becomes necessary to eliminate all interference in the 15-30 megacycle band.

Experimental work has shown that a wide frequency spectrum is produced when the AC voltage across the gap at the spark gap oscillator drops from 3000 volts to ground voltage in less than one microsecond. Filters would not suppress this frequency band. Also, conversion to a DC power supply was not effective in eliminating the interference. Laboratory use of a vacuum type oscillator significantly reduced the interference to a narrow band at the 20 megacycle frequency, and it is felt that this interference can be eliminated through redesign of the amplifier equipment. This method has not yet been successfully adapted to production welding.

A new design for the six-inch canning basket has provided significant quality improvements for these fuel models. This basket eliminates a steel reinforcing ring and web at the base of the can-sleeve assembly thus improving the heating rate. Results of this change were a reduction in total bond count and male braze voids as well as reductions in the external braze layer integrity reject rate and assembly freeze-out problems.

A neoprene tired skatewheel has been on test on lines 1 and 2 during the past month. These wheels have shown no apparent wear, and down time for skatewheel replacement on these lines was eliminated this month. Based on this performance, the metal skatewheels on the remaining four lines will be replaced as soon as equipment can be made available.

The work place arrangement at the pickle inspection station has been redesigned to improve the operating conditions. In the past it has been difficult for the inspector to pull a basket loaded with cores over the roller conveyor and ball transfer table. This work station has been redesigned to provide a turntable arrangement which will permit the inspector to move materials without danger of physical injury. The design prints and work order have been issued to Manufacturing Maintenance. Modification of the work station is scheduled to begin by mid-June.

Segregation and storage of the various types and models of bare and finished fuel elements is becoming increasingly difficult with present facilities. Receipt of recycle uranium and larger length cores, each requiring physical segregations by models, has required more space and increased handling and accountability problems. To help in accomplishment of these and other segregations, a color code system was initiated

DECLASSIFIED

in May. Colored lot cards are affixed to each box to indicate the lot number and what special considerations will be required for that material.

Storage space and pallets available for enriched uranium fuel elements reached a minimum point during the latter part of May when the first E-N loading was charged into "H" reactor. Approximately 130 pallets and some storage space in "H" reactor were made available after the E-N loading. A similar situation is anticipated immediately prior to the second central zone E-N loading scheduled for September, 1961.

Revised Quality Control Standards for the AlSi Pilot Plant have been issued. Differences in operating techniques and equipment required special standards for aluminum cleaning, sleeve cleaning, bare core cleaning, and fuel element facing. All other AlSi Shop Standards are applicable for Pilot Plant use.

306 Pilot Plant

In addition to processing of bumper elements in the 306 Pilot Plant, there were approximately 1700 CIIW pieces canned for production and eight AlSi process development tests were conducted. The CIIW production represents a phase-out of caps, cans, and cores of that model. Processing this relatively small number of pieces in the Pilot Plant eliminated a mid-day set-up and short run of the phased-out model in order to consume available inventories. The development tests included in this month's activities include optimization of the canning cycle for nickel-plated components, establishment of a cycle for fabrication of "Rey" elements, evaluation of etched and non-etched heat treated spires, AlSi limitation test, component wetting tests, etc.

305 Test Reactor

Routine production testing in the 305 Test Reactor was returned to a current status this month with the backlog of reactor time being reduced to approximately three days. In addition to routine testing of incoming uranium, approximately 17 percent of the Reactor time was made available for special testing. Most of the testing was for NPR-HAPO and E.G.C.R. - Oak Ridge graphite. The NPR graphite testing program is essentially complete.

Coextrusion Shop

The end cap facing lathe was out of service the first two weeks of the month while it was being moved from the 333 Building to the 306 Pilot Plant. Chemical milling was down three days for repairs to the tank. Three days production was lost while replacing the coils in the final etch tank. The vapor blast operation has been a bottleneck all month due to the slowness of cleaning the inner bore of I&E material and mechanical problems.

Operating Plans

Instructions were received at HAPO from the AEC during May reducing the amount of PU-240 allowable in plutonium products. The HAPO Departments, including FPD, have made a preliminary appraisal of the effects of this program on fuel element requirements. Since this PU-240 limitation will reduce exposure times in the old reactors, uranium requirements will be increased substantially. A new production forecast will be prepared in June in order to establish budget funds for this program and other improvement programs being initiated by the Irradiation Processing Department.

The additional requirements must be added to a forecast which already exceeds the present 10 canning-line capacity. Therefore, utilization of the sixth canning-line-per-shift will be required on one shift, and at times on both shifts, in order to maintain adequate inventories and to meet reactor requirements. Data gathered during the six-canning-line operations in April, 1961, indicates that the 6-5 and 6-6 canning lines can be operated with a relatively small loss in operating efficiencies through close cooperation between operating and maintenance groups.

EMPLOYEE RELATIONS

Safety

Safety modifications were completed early this month on the Logan hydraulic press and the horizontal stamper located in the Special Products room.

Members of the Manufacturing Operation sustained 29 medical treatment injuries during May, a frequency of 3.99.

Radiation Control

For the four week badge period ending April 21, 1961, Manufacturing personnel received a combined total of 8246 mrad of exposure. No individual exposures in excess of 300 mrad were noted.

Security

There were no security violations in the Manufacturing Operation during May.

Training

Four orientation classes were held early in May to familiarize the new instrument craftsmen with the process and the electronic equipment to be maintained. Regular training sessions were conducted on the UT-2 and UE-1 test equipment.

Reports in Invention

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during May.

Wm Mobley
Manager - Manufacturing

WN MOBLEY:HFT:mrh

UNCLASSIFIED
STATISTICS
 1960 - 61

HW 69801

* CHANGED TO PERCENT DEFECTIVE IN MAY
 TOTALS DO NOT EQUAL 100 %

ENGINEERING OPERATION

May, 1961

VISITORS

<u>Name</u>	<u>Company</u>	<u>Contact</u>	<u>Date</u>	<u>Reason</u>
RF Hartman D Stevens	Mallinckrodt Chem. Works, St. Louis, Mo.	JT Stringer	5/25	Uranium cost.
PL Loewenstein	Nuclear Metals, Inc. Concord, Mass.	SM Gill WK Alexander CH Shaw	5/24-26	Consultation on coextrusion process.
HL Gilbert GA Moudry	Harvey Aluminum Co. Torrance, Calif.	GW Riedeman	5/17-19	Discuss Harvey's role as component supplier in N- Reactor Fuels Program.

TRIPS

<u>Name</u>	<u>Company</u>	<u>Contact</u>	<u>Date</u>	<u>Reason</u>
JT Stringer	National Lead Co. Cincinnati, Ohio Mallinckrodt Chem. Works, St. Louis, Mo..	CE Polson JA Fellows	5/1-8	Attend FEDC Working Committee Meeting. Discuss uranium technology.
DC Worlton	Montek Instrument Co., Salt Lake City, Utah	W Johnson	5/11	Assess company's capabilities for fabricating non- destructive testing equipment.
GW Riedeman	Bridgeport Brass Co. Riverside, Calif. Harvey Aluminum Co. Torrance, Calif.	C Hoehne GA Moudry	5/1-4 5/5	Price redetermina- tion negotiations. " "
AE Guay	Savannah River Plant Aiken, S.C.	WR McDonnell CL Angerman	5/15-19	Attend 15th AEC Metallography Group Meeting; discuss fuel element tech- nology.

TRIPS (Continued)

<u>Name</u>	<u>Company</u>	<u>Contact</u>	<u>Date</u>	<u>Reason</u>
CH Shaw SM Gill	National Lead Co. Cincinnati, Ohio	CE Polson	5/15-16	Discuss uranium billet manufacturing and extrusion tool fabrication.
	JBM Tool & Die Bryan, Ohio	E Johnson	5/17	Discuss extrusion tool fabrication.
	Bridgeport Brass Adrian, Mich.	DR Jefferson	5/18	Discuss uranium billet manufacturing and extrusion tool fabrication.
GW Riedeman	Wah Chang Corp. Albany, Oregon	R Graham	5/15	Zircaloy sponge problems.
GW Riedeman	National Lead Co. Cincinnati, Ohio	J Schiltz	5/23-24	Uranium billet fabrication.
G Miller	Western Gear Co. Lynwood, Calif.	Mr. McNamara	5/21-24	To inspect and accept process equipment.
CH Allen	Detroit, Mich.	---	5/21-26	Attend 1961 Design Engineering Show.
	Sonobond Corp. Westchester, Pa.	W Rosenberg		Inspect and accept process equipment.
HF Zuhr	OROO-AEC Oak Ridge, Tenn.	J Ruch	5/16-17	Attend Combined Operations Working Committee Meeting.
	National Lead Co. Cincinnati, Ohio	FL Cuthbert	5/18-19	Discuss fuel tech- nology.

PERSONNEL

<u>Name</u>	<u>From</u>	<u>Transfer To</u>	<u>Date</u>
J. E. Ruffin	Engr., Proc. & Dev.-4440	Engr., Qual. Control-4360	5/1/61
W. O. Berven	Metal Operator-4340	Technician, Fuel Tech.- 4440	5/1/61
I. Glick, Jr.	Tech., Fuel Tech.-4440	Stds Tech. Coex. Qual. Control Engr.-4360	5/1/61
L. V. Marple	Tech., Proc. Tech.-4440	Stds. Tech. Coex. Qual. Control Engr.-4360	5/1/61

INVENTIONS

All Engineering Operation personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during May, 1961, except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

T. B. Correy

An Improved Design of a High Current-Rated
Electro-Mechanical Safety Switch to Open The
Disconnect Switch on Machines.

ALSI PRODUCT ENGINEERING

Fuel Performance & Requirements

Three I&E fuel elements (two natural and one enriched) failed in the reactors during May. A summary of these ruptures is as follows:

<u>Fuel Element Type</u>	<u>Tube & Reactor</u>	<u>Exposure (MWD/T)</u>	<u>Rupture Classification</u>	<u>Canning Date</u>
I&E Natural	2370-B	491	Side Hot Spot	2/10/61
	1959-B	450	Unclassified	2/10/61
I&E Enriched	2657-DR	890	End	1/16/61

A more favorable rupture trend was indicated this period. Total ruptures experienced was six less than sustained during May 1960, and was the lowest number experienced in a single month since September 1960. Severity of service continues to be about twice (approximately 80 vs 42) that of a year ago.

Both of the natural I&E ruptures were from a UT-2 segregated, large-grain, alloyed dingot core lot (LZ-500-A). Segregation of large-grain, "O" and "K"-size natural ingot and dingot cores was initiated early this year specifically to determine if fuel elements assembled using large-grain cores would be more dimensionally unstable or rupture prone than regular production material. Examination in C Basin of approximately 45 pieces from the rupture charges did not reveal any unusual behavior of the pieces. About four mils of bumping was observed on one piece and another had warped 29 mils. Examination of a "Quality Certification" monitor charge from the same lot, exposed to 525 MWD/T in F Reactor, is in progress. Rather severe bumping, ranging from 12-19 mils, has been observed on two pieces.

The enriched rupture sustained in DR Reactor was classified as an "end" failure, and appears to be definitely fuel oriented. The base end of the can was partially separated from the fuel element, and gross swelling of the external cladding extended over about half the length of the piece.

Post-irradiation examination of 23 columns of CIVN self-supported fuel elements irradiated in C Reactor to exposures of 700-900 MWD/T has been completed. Weight losses averaged 3.1 grams, with maximums ranging from six to 22 grams in the five-to-12 positions from the downstream end of the tubes. Normal weight loss is about four to six grams for standard fuel exposed to the same irradiation conditions. Warp and tube-filling capacity of the self-supported fuel elements averaged 8.1 and 12.1 mils, respectively, with maximum values of 55 and 52 mils, respectively. These average and maximum warp and TFC values fall within the range of values usually found after irradiation of standard, non-supported fuel elements.

To date, a total of 1300 columns of I&E bumper fuel elements have been charged in D Reactor. Of this number, 185 columns have been discharged at exposures up to 1200 MWD/T. Additional irradiation experience is required to demonstrate equivalence or a significant factor of improvement at the 95 percent confidence level.

Radiometallurgical examination of two three-rail, solid bumper (OIIN), I&E fuel elements exposed to 950 MWD/T in the downstream half, high-power factor tubes without watermixer in D Reactor is essentially complete. Transverse sections show the most severe corrosion occurred opposite the tube ribs and the rails in this position were nearly removed by corrosion. Residual can-wall was in the order of 12-15 mils. Use of watermixers, a five-mil reduction in fuel OD and improved rail designs are expected to minimize surface temperatures and flow anomalies which have generally contributed to uniform corrosion and high-weight loss of projection fuels.

Examination of five charges of solid rail (40-mil high) OIIIN (five mils smaller OD than OIIN) bumper elements recently discharged at 900 MWD/T exposures from D Reactor are currently underway in C Basin. Essentially no corrosion was observed on the bumper rails of these elements. Moderate uniform corrosion had occurred on the underside of the downstream elements in the area between the tube ribs.

Irradiation of 20 tubes of overbore fuel elements in C Reactor continued without incident. According to present plans, one of the central columns operating at about 110 KW/ft. will be discharged at about 600 MWD/T during the next reactor outage. A second central column will reach the 800 MWD/T goal about the end of June. Since these columns closely approach the operating goals for the proposed plant improvement program, examination of the pieces is expected to provide preliminary information on both the stability and corrosion resistance of the present fuel design under future irradiation conditions.

Studies have been completed for a "fail-safe" overbore fuel design and procurement of components is being initiated to provide an on-the-shelf fuel model in the event that it is needed. A comparison of the nominal dimensions of the present CVIN fuel design and the proposed "fail-safe" design is shown below:

	<u>CIVN</u>	<u>"Fail-Safe Design"</u>
Core OD	1.883	1.827
Core ID	0.452	0.548
Finished Fuel OD	1.991	1.965
Finished Fuel ID	0.339	0.415
Cladding Thickness OD	45 mils	60 mils
Cladding Thickness ID	50 mils	60 mils

The "fail-safe" design provides for a 90-mil external cooling annulus compared with 77 mils on regular CVI with some sacrifice of conversion ratio (approximately ten percent) in order to make allowances for any abnormal dimensional instability and to minimize cladding corrosion. In addition, calculated elastic stress in the uranium will be reduced about 12 percent below that calculated for the present design.

Uranium Technology

Approximately 257 tons of additive dingot uranium were being irradiated and 468 tons had been discharged by mid-May. A second failure (classified as internal) occurred in late April in vacuum-outgassed dingot uranium at 761 MWD/T.

Two failures occurred this month in one large-grained

dingot lot at 491 and 450 MWD/T and were classified as a side-hot-spot and an unclassified failure. A total of eight failures have occurred to date in dingot uranium (four side-hot-spot, three unclassified, and one internal) and eight failures in the ingot control uranium. There is no evidence to date to suggest that the rupture behavior of dingot elements is significantly different from ingot elements. Dingot uranium use will be essentially unrestricted as to tonnages charged per month and to core model, provided not more than two-thirds of any one core model be dingot uranium, after June 1961. Due to the other large-scale tests in the old reactors (bumper and vendor evaluation), it is advantageous to charge future dingot elements in the K Reactors to the greatest extent possible.

The segregation of large-grained cores in OIIIN and KIVN models is continuing. At a UT-2 setting of 0.3 minimum voltage, 4.8 percent of the ingot and 8.5 percent of the dingot cores were segregated into large-grain lots this month. The grain size of ingot core lots received at HAPO has decreased the last few months and has resulted in fewer cores being segregated into large-grained lots. This decrease in grain size is attributable to an increase in the amount of dingot uranium scrap processed by NLO which increases the iron and silicon content in the ingot uranium.

By routine sampling of incoming core lots, an enriched core (OIIIE) was found that analyzed between 223 and 337 ppm iron (exceeding the specification of 185 ppm maximum iron), but which did not contain quench cracks. Unfortunately, the lot containing the high iron cores was canned before the HAPO chemical analysis had been completed or the high iron cores could have been removed from the lot. A waiver was issued limiting the use of the canned lot to low-power factor tubes.

The adoption and canning of 0.053-in. longer enriched cores was made during the month, without incident. All normal and enriched production model fuel cores are being increased 0.053 in. without changing the nominal over-all length or reducing the average aluminum end thickness. The total estimated value resulting from longer cores amounts to about \$320,000 per year for all the reactors. The conversion to the longer core in all major production models is expected to be complete in June 1961, for virgin lots, and in August 1961, for recovered lots.

IPD has relaxed the enrichment tolerance for recycled enriched uranium from 0.947 ± 0.006 percent, to 0.947 ± 0.010 percent for thirty months for all reactors other than N Reactor. A waiver is being issued for the relaxation of the producer-site specifications.

Process Development

Chemical-nickel plating of C-64 alloy, aluminum-jacketed, OII-size fuel elements for a forthcoming irradiation test continued at two commercial plating shops in the Seattle area. Testing of the first 2000 fuel elements delivered revealed generally high quality, but some lots have poorer "as-plated" adhesion than the 170 fuel elements irradiated in a previous test. However, only about ten percent of the material fails to exhibit a significant improvement in adhesion after mild heat treatment.

Development of the process for canning fuel elements in nickel-plated aluminum components included evaluation of several canning process cycles and corrosion testing of electron-beam closure welds. Statistical analysis of stud-pulling data

defined a process cycle with an average bond strength of 750 lbs. (force required to pull a 1/4-in. diameter stud), with a 450-lb. minimum. These values exceed the maxima on segments of standard production tested over the past several months. Preliminary results of corrosion testing 22 electron-beam closure welds are encouraging, with no evidence of pitting or other rapid corrosion after 500 hours in 300 Area process water at 175 C. To minimize the effect of corrosion product buildup, the water was changed three times during the test period.

Beaker-scale plating studies and limited efforts on the 304 Building plating line produced plating equal or superior to that produced by commercial vendors. Poor nickel adhesion was traced to inadvertent dilution of a caustic bath employed to deposit a thin film of zinc on the aluminum, immediately preceding the plating operation. Results also indicate that a significant improvement in nickel adhesion is achieved by reducing the plating bath pH from 4.7 to 4.4.

To test a potential method for reducing friction between aluminum fuel element support rails, and a process tube, 1000 rails were plated with chemically deposited nickel on the load-bearing surface. By masking during plating, the rail surface contacting the fuel element was not plated, and preceding tests indicate they may be attached to fuel elements employing the standard ultrasonic welding technique. These 1000 rails will be used for further experience in ultrasonic welding and for charge-discharge tests.

Exploratory corrosion testing of nickel-plated, C-64, aluminum alloy in a 360 C, pH 10 refreshed autoclave continued. Of the five intact cans reported last month, two plated by a single vendor failed catastrophically at discreet locations between 1400 and 1700 hours' exposure. The remaining three are substantially intact after 1700 hours' exposure, including 1200 hours with visible macro-cracks in the plate. In some areas where the aluminum was severely distorted in producing these macro-cracks, the nickel plate is gone, exposing as much as 1/8 in. wide by one in. long areas which are a dull charcoal-gray color, and apparently corrode at a slow rate. Presumably, this is a nickel-aluminum diffusion layer.

The Sylcor Division of Sylvania Electric Products has a contract to produce 1000 HAPO CV-size, diffusion-bonded fuel elements, prepared by the Sylcor hot-die process. The uranium for these fuel elements has been rolled from alloyed dingot at Fernald and the final machining has been completed at MCW. The final yield was only 850 acceptable cores from 8923 core blanks. The low yield was attributed to machining larger diameter cores from the same rolled rod diameter as normal fuel elements. The removal of a smaller amount of metal during machining resulted in more residual rolling defects remaining on the surface of the cores. The good cores were shipped to HAPO for uranium testing (UT-2 and SORT). There were 15 cores rejected for large-grain defects. The uranium cores were re-shipped to Sylcor's plant on May 25. Although Sylcor cannot produce the original 1000 fuel elements ordered, sufficient yields from the 835 cores remaining should be obtained to produce the 250 assembled cores required for the reactor test.

The initial fuel assemblies for fluid-pressure bonding of aluminum-jacketed, nickel-plated, I&E fuel cores were shipped to SRL on May 9, 1961. This test involves the application of various time, temperature, and pressures to fuel assemblies prepared by six assembly schemes. The test design is detailed in HW-69539, "Preliminary

Fluid Pressure Bonding Test", May 9, 1961, by C. A. Burgess. The pressure bonding of these assemblies is expected to be completed in June.

Process Technology

Design of a prototype stamper, to be installed at the quench machines to provide canning-line identification only, has been completed. A prototype unit is being fabricated and is expected to be completed by June 5. This stamper will stamp a small canning-line identification number on the side of the fuel element, in the base. If this proves successful, it will eliminate the present difficulties of maintaining line identity.

The first of six pressurized quenching units scheduled for installation on the production canning lines was placed in operation on line No. 6 May 23, 1961. A second unit was being installed on line 4 at month end. Except for minor problems normally associated with the new equipment, the unit in service appears to be performing satisfactorily. To date, 2282 test elements and 3800 control elements have been used in eight separate tests to develop and evaluate the pressure-quench technique. An overall factor of improvement in the external porosity of 2.82 and the internal porosity of 1.96 has been realized.

Twelve (12) electro-nickel plated I&E cores were canned experimentally by the AlSi process to determine if a satisfactory bond could be obtained. By lead plugging the cores and preheating for about ten seconds in the lead layer of the duplex bath, a relatively strong bond was obtained. Use of nickel-plated cores eliminated the thick, frangible, intermetallic compound layer normally formed by uranium-aluminum-silicon reaction. Further testing will be required to establish the merits, if any, of nickel plating cores for AlSi canning.

During the month, 17,649 OIIIE bumper fuel elements were produced on the automatic ultrasonic welder. The yield through the inspection station was 86.5 percent, as compared to 88.2 percent for April and 91.2 percent for March. The percent of fuel elements requiring re-welding was 14.3 percent. The major reject categories were rail alignment (4.6 percent) and rail smashing (4.7 percent). The present bumper rail design offers considerable coolant flow resistance in the reactor process tubes. There are three candidate models of bumpers designed to reduce flow resistance: (1) the elliptical rail, (2) the tear-drop rail, and (3) 1/4 in. diameter buttons. Only the elliptical design has been tested for hydraulic characteristics. The present design solid bumper rail causes a coolant flow loss of approximately 2.5 GPM. The elliptical design solid bumper rail causes a loss of only 0.5 GPM. This gain in flow is significant. Flow data on the other designs, together with data on charge-discharge characteristics, tube damage potential, and ease of fabrication and attachment, is required to enable a decision on final bumper rail design.

AlSi Pilot Plant

Five thousand, five hundred and forty-five (5545) fuel elements were canned in the Pilot Plant, of which 4945 were for reactor use. Pilot Plant activities are summarized below:

<u>PWR No.</u>	<u>Pieces</u>	<u>Type</u>	<u>Disposition</u>	<u>Purpose</u>
24-14	94	Rae Dummies	Destructive Test	Establish canning cycle for Rae elements
8-5	374	CIVE	Reactor Use	AlSi limitation test
32-18	2874	OIIN	Reactor Use	Test nickel plating
---	50	OIIN	Destructive Test	Calibration of penetration tester
35-20	25	KIV W.M.	Reactor Use	
---	1672	CII W.M.	Reactor Use	Production
37-21	132	OIIIN Dummies	Destructive Test	Machining studies
1-1	324	OIIIE	Destructive Test	Optimization of canning cycle for en- riched fuel elements

Total Pieces Canned: 5545
 Pieces for Reactor Use: 4945

Bumper Fuel Elements

<u>Type</u>	<u>No. Welded</u>	<u>Good Pieces</u>	<u>Yield</u>
OIIIE	16,522	14,759	89%
OIIIN W.M.	1,234	974	79%

COEXTRUDED PRODUCT ENGINEERINGN-Reactor Fuel Development

DECLASSIFIED

KER Loop Testing

A thermocouple fuel element in Loop 1 failed during reactor startup and had to be discharged. Heater fuel elements in the loop included four KSN-3* and one KSE-3*. Five 17 inch NIE* are available for charging during the next reactor shutdown. The uranium in these fuel elements contains small additions of iron and silicon (157 ppm Fe, 92 ppm Si).

The fuel elements in Loop 2, five NIN* are at an exposure of 1150 MWD/T as of 5/25/61 and four KSE fuel elements in Loop 3 are at 3550 MWD/T as of 5/25/61. Five NIE fuel elements were discharged from Loop 4 at an exposure of 500 MWD/T. The fuel elements were discharged because the loop is being modified to test N-fuel element assemblies.

Tests have indicated that of the five fuel elements discharged from Loop 4 last month the NIE-1 was the failure. The cause for failure has not been established. Plans are to examine the fuel element in Radio-Met as soon as possible.

I&E Program

Two monitor charges (90 fuel elements) were charged in KW reactor this month. The number of fuel elements processed has been limited since effort has been concentrated in producing 42 NPR fuel element assemblies for the Fuel Segregation Test at AMF Atomics and 108 NPR fuel element assemblies for the N-charging machine test in the 314 Building. The number of coextrusions has been limited because of development work on the interface problem and a limited supply of zircaloy shells. The throughput this month can be summarized as:

Number of I&E Coextrusions	- 7 (231 fuel elements)
Fuel Elements in Process	- 561
Acceptable Fuel Elements in Storage	- 43
Fuel Elements Charged	- 90

*KSN = K-single tube, natural uranium
KSE = K-single tube, 1.6% enriched uranium
NIE = N-inner tube, .946% enriched
NIN = N-inner tube, natural uranium

DECLASSIFIED

REF ID: A66183

HW-69801

Other Pilot Plant Production

Hydraulic Flow Test

Five prototypic NPR fuel assemblies with supports, locking devices and iron shoes are being autoclaved prior to transfer to IPD for flow testing. These assemblies will be used to evaluate flow calculations made for the NPR geometry.

Material Handling Tests

NPR assemblies for testing of the fuel segregation system are being collected and stored prior to offsite shipping date of June 15. This group of fuel elements, which will be fitted with supports, locking devices and iron shoes, consists of:

- Twenty-one - 23.13 inch assemblies
- Seven - 20.53 inch assemblies
- Seven - 17.34 inch assemblies, and
- Seven - 11.53 inch assemblies.

Offsite shipping containers have been designed and are being built for this material.

In addition to the fuel segregation system tests, seventy-two 23.13 inch NPR assemblies and thirty-six 11.53 inch NPR assemblies will be needed by July 1 for N-charging machine tests.

At the present time the status of the fuel elements for the material handling tests is:

1. NPR Outer Fuel Elements

A. In Pilot Plant

- 80 - 23.13 inch elements
- 15 - 20.53 inch elements
- 12 - 17.34 inch elements
- 12 - 11.53 inch elements

B. In Storage

- 2 - 23.13 inch elements
- 4 - 17.34 inch elements

2. NPR Inner Fuel Elements

A. In Pilot Plant

- 102 - 23.13 inch elements
- 12 - 20.53 inch elements
- 20 - 17.34 inch elements
- 13 - 11.53 inch elements

REF ID: A66183

B. In Storage

24 - 23.13 inch elements (21 of these have supports and are ready for autoclaving).

15 - 17.34 inch elements

Materials Development and Procurement

Uranium Billets

Uranium billets are beginning to fill the production stream again after it was cleaned out of non iron-silicon modified material. Currently, no material is being fabricated that does not contain silicon and iron.

The large majority of material being produced has been scheduled by Manufacturing and is to the NIE and NOE sizes. Only the KIE billets are being scheduled by Engineering.

Zircaloy Cladding Shells

All components for N-reactor fuels plant startup, except end caps, are on order. End caps are held up by AEC temporarily.

All bids were received and evaluated for stock zircaloy-2 cladding shell requisition. Purchase order has not yet been placed.

Price redetermination negotiations with Harvey and Bridgeport Brass were completed for their respective cladding shell pilot orders. A net total maximum price reduction of approximately \$15,000 was achieved.

Consideration of a problem involving hard spots in zircaloy-2 ingots introduced by carbo-nitrides in zirconium sponge is continuing. The problem has not yet been resolved.

Extrusion Process

The following coextrusions and extrusions were made during the month:

1. 5.0 Inch Tooling

10 Zircaloy Billets - Zr-87 thru Zr-96

All billets extruded bare with slight (0.2 to 0.3 mils) of copper. No die or mandrel pickup occurred on any of the extrusions. All billets extruded to 3-1/4 inch x 2-1/8 inch tubing for HLO.

2 Copper Billets

DECLASSIFIED

HW-69801

2. 6.0 Inch Tooling

7 Composites - T-211 thru T-216 and T-219

T-211 thru T-216	I&E, .94E, Fe:Si alloy
T-219	NIT, .94E, Fe:Si alloy

2 Uranium Billets - U-54 and 55

U-54	1.970 rod for test billets
U-55	NIT size tubing

6 Copper Billets

3. 7.6 Inch Tooling

2 Composites - T-217 and 218

T-217 & 218	NOT, .94E, Fe:Si alloy
-------------	------------------------

4 Zircaloy Billets - Zr-97 thru Zr-100

Zr-97	NOT Inner Clad
Zr-98 thru 100	4.850 rod for K-I&E Inner Clad

11 Uranium Billets - U-56 thru U-66

U-56	NOT size tubing
U-57 thru 66	4" x 2" tubing for NMI heat treat studies

3 Copper Billets

Interface Cleanliness and Bonding

The cause of poor bonding and low interface cleanliness ratings has been shown to be the uranium billet surface quality or condition. It was shown by numerous tests that the copper and zircaloy are not primary causes. Acid etching appears to contribute to the problem when the uranium is not as it should be. The exact mechanism by which the billet surface causes oxidation of the uranium during billet preheating is not known. This effect can be either a physical or chemical property of the uranium surface, and tests are now under way which should determine which. These tests consist primarily of preheating uranium billets with various surface preparations in a vacuum furnace.

Copper Welding

The six inch OD copper tubing being used for composite billets is causing considerable problems in cleaning and welding. This copper cannot be suitably cleaned in nitric acid and weld failures during preheating are at an all-time high.

The 1/4 and 1/2 inch plate stock used for end plates could also be causing the weld failures. The stock received on the latest shipment had very rough surfaces with apparent surface porosity.

Chemical Processing

Zircaloy Etching

The zircaloy strip and etch cleaning line has been modified so that two operations can be conducted simultaneously. This was accomplished by replacing one etch tank and adding a double compartment tank. This increased line productivity approximately two-fold.

The baskets used for final bright etching of fuel elements are causing pitting on the weld beads. Some elements have been rejected due to the depth of the pit. It may be necessary to revert to using roller baskets at this step.

Chemical Milling

A rotary basket for longitudinal milling of N-fuel elements is being designed for pilot plant processing. Present equipment is for vertical milling. Only one end is milled at a time where both ends are milled simultaneously in the rotary longitudinal basket.

Some difficulty has been experienced in sulfate concentration in chemical solution makeup. Laboratory results have been generally higher than the calculated amount added. The addition of sulphuric acid to water to a specified tank height will result in a greater than calculated sulphate content due to the partial molal volume properties of water-sulphuric acid mixtures. This will account for a bias of several hundred pounds per thousand gallons on the high side. Make up curves will be corrected.

End Closure Brazing

Brazing is proceeding smoothly. Unfortunately the finishing operations are so far behind the closure operation that it is not possible to quote statistics on reject frequency from the last several large batches of material. Substantial quantities of all three geometries have been processed during the past month and as far as is known the closures have been satisfactory.

Enough brazing alloy is on hand to carry us into July. Additional I&E braze rings are being fabricated. The Commission has placed an order with NMI for 12,000 each of the NPR inner and outer rings. Delivery on these will start late in July. It appears that there will be enough outer and inner rings in our R&D stocks to cover any needs in 333 during July.

Brush Beryllium Company has supplied us with samples of brazing alloy made by powder metallurgy methods. They sent samples of both zircaloy-5% Be and zirconium-5% Be. The former was not usable because of excessive outgassing when melted. The latter worked well during brazing and appeared comparable to our normal braze alloy when corrosion tested. Additional samples have been received made by three variations of the powder metallurgy method. These are (a) blending of pure Zr and Be powders, (b) blending of ZrH₄ and Be powder, and (c) powdered Be-Zr alloy. In each case the powders were vacuum hot pressed and then rolled into sheet from which sample rings were cut. These samples will be evaluated as soon as possible.

Beta Heat Treatment

Warp in NOT Geometry

The fuel product from seven coextruded tubes was beta heat treated during May, 1961. Seventy-one (71) total fuels, 24-in. long, were processed and there were no rejects for warp.

By the time of the recent seminar on NPR fuels (March 23, 1961), twenty-nine fuels had been beta heated and three were reported as warp rejects. Thus, the apparent yield for warp has been increased from 90% to 97%.

A statistical evaluation of the variation of the angular direction of warp has been made for as-received (R), as-beta heat treated (B₁) and received:beta heat treated (V₁). The same conclusions can now be drawn for the outer tube as have been drawn for the inner tube. These conclusions are:

- a. as-received warp is random in direction.
- b. beta heat treated warp is non random in direction.
- c. V₁ is non random. The driving force is in the direction of the second and third quadrants; there are 95% confidence limits that $70 \pm 9\%$ of the pieces will warp in a direction from 90 to 270 degrees.

Warp in NIT Geometry

Fuel product from four coextruded tubes was beta heat treated during May. Eight fuels, 12-in. long, showed warp in the range of 7 to 15.5 mils, double throw. Extrapolating these values to 24-in. lengths, 7 of the 8 would be warp rejects.

The first tube of Fe-Si modified composition metal was processed (T-192). Six fuels, 18-in. long were cut from the lead end of the tube and four of these were subsequently warp rejects after beta heat treating. These are the first 18-in. lengths to have greater than 30 mils per se. The remainder of the tube was cut into 24-in. lengths; of 9 lengths processes, 7 met warp specification. All of the acceptable lengths came from the back end of the tube.

Two 24-in. lengths were given special analysis. They were measured for warp (and change in warp) at:

- a. room temperature, as-extruded condition,
- b. 300°C, as-extruded condition,
- c. 300°C, after beta heat treatment,
- d. room temperature, after beta heat treatment.

The warp readings showed bi-metallic properties in the fuels during the heating before heat treatment and isotropic (uniform) properties during cooling after heat treatment. Further, the vector of change of warp on heating from 20° to 300°C was within 22 degrees of the vector of beta heat treating.

The same warp readings were repeated on eleven fuels, 24-in. long, from T-189. Generally, the results were:

- a. bi-metallic properties during heating before heat treatment,
- b. uniform to some anisotropic behaviour during cooling after beta heat treatment, and,
- c. a correlation of the vector of change of warp on heating from 20° to 400°C with the vector of beta heat treating. These two vectors are within 31 ± 23 degrees of each other.

Fundamental Considerations

The change in warp on heating as-coextruded pieces to 400°C is large. The change in warp on cooling as-beta heat treated pieces from 300°C is small. Thus, it is conceivable that if pieces could be straightened in the beta phase, they would be within warp specification at room temperature.

End Closure Machining

The Warner-Swasey No. 5 turret lathe has been installed in the 306 Building. A new, more adequate ventilation hood is now being designed to replace the existing hood.

Vapor Blasting:

The life of a charge of aluminum oxide abrasive, as shown by recent data, appears to be approximately 250 I&E pieces. The major difficulty encountered with vapor blasting is cleaning the ID of the N-inner tubes.

Wear of the ID nozzle has been partially eliminated by brazing a carbide bushing to the end of the nozzle. Several types of air jet arrangements were tested in an attempt to increase the efficiency of the ID nozzle. None of the air jet arrangements tried increased the ID nozzle efficiency. Additional air jet nozzle arrangements are being fabricated for testing.

DECLASSIFIED

HW-69801

Brazed Closure Welding

No change in status with no significant problems.

Side Support Attachment

The method of attaching supports with a straight resistance weld developed by HLO has given irregular results because of the surface roughness of the cladding. If enough heat was used to assure that all supports are attached with sufficient strength, a large heat affected zone was produced in the uranium. The decision was made to change to a projection weld which is the normal method of attaching thin sections to thick sections. The heat required for resistance welding was 60% of the machine rating and for projection welds 5% of the available. The projection method of attachment makes a weld of very uniform strength without evidence of metal extruding from under the support. Work remaining to be done is the development of the optimum projection and the comparison of the depth of metal structure changes with conventional resistance welding, spike welding and magnetic force welding.

Prototype production tooling design for attachment of side supports is approximately half completed. It is planned to fabricate one for semi-works use and if found satisfactory, the design will be used for the production equipment.

Support Welding

A spring loaded electrode holder for welding the locking clips in the outer tubes was completed 5/5/61 and works very well. The clip is placed on a rubber block, molded to the shape of half the clip, and is held in place by vacuum. The other end of the clip is directly over the electrode. When the one end of the clip is spot welded, the clip pulls loose from the rubber block and the electrode is then moved to spot weld the other end. With this method, the spacing and welding is consistent in all tubes.

A considerable amount of supports have been welded on inner and outer tubes. It was necessary to make minor modifications to the tooling on the Sciaky spot welder due to the changes made in the supports. Additional changes will be made in the tooling in an effort to have closer tolerances in the spacing of the supports around the tubes and also in the alignment of the supports down the tube.

A design is now being made for a rubber block molded to fit the supports. The block will be fastened to the electrode to hold the supports in place while making the weld on one end. This method will replace the method of placing the supports in the tool by hand.

The design is complete on a horizontal machine using two chucks for supporting the tube while spot welding supports. It is still necessary for the drafting engineer to detail the design before fabrication can be started.

All components for the design are on order and will be on hand by the time the detail drawings are completed.

DECLASSIFIED

DECLASSIFIED

HW-69801

Autoclaving and Surface Contamination

The first batch of N-reactor elements were autoclaved with inner tubes inside the outer tubes. The support spacer plate to be used in 333 Building autoclave basket was used during this test. Although complete inspection of the autoclave film has not been made, a cursory examination showed the usual uniformly black film.

An unusual amount of transfer and handling of a number of finished KIE fuel elements was thought to be a problem contributing to uranium surface contamination. One-half of these elements were smear tested before and after etch cleaning in nitric acid solution. No detectable uranium was found when tested in an alpha counter.

Alpha track testing of the weld beads on four autoclaved KIE fuel elements gave the following results in microgram of uranium per weld.

Inner weld, male end, .3, .3, .15, .15
Outer weld, male end, .3, .05, .02, .06

It is not yet known if these are significant amounts.

Spike Welder

The installation of the new spike welder is complete. Provisions have been made to transfer the tooling from the Sciaky spot welder to the spike welder. This transfer will be made as soon as the existing material has had supports welded on.

Solid State Diffusion Bonding

The present program calls for assembling four NOT and four NIT fuel elements five inches long for bond and pen test standards. It is hoped that this will be completed by 6/16/61 when ALSI Product Engineering will start to use the electron beam welder. They are to be finished by 7/15/61. The next tests to be prepared for bonding will have the uranium "V" grooved into which a "V" closure ring will fit. These pieces are also five inches long. If results of destructive and nondestructive tests are favorable, some of the NIT pieces will be considered for reactor charging. This test is to be followed by a similar lot that has been beta heat treated before making the closure.

DECLASSIFIED

TESTING METHODS ENGINEERING

Process Fuel Element Testing

Major effort to improve operability of production line testers continues. For the past month main emphasis has been placed upon obtaining a better understanding of the basic causes of equipment malfunction. Laboratory and on-line investigations have traced certain test inconsistencies in the UT-2 testers to power supply drifts, pointing up a need for more stable supplies as well as circuitry less sensitive to voltage fluctuations. Other tests have shown gate circuit linearity differences to be a contributing cause to non-reproducibility of test results. Circuit alterations made to alleviate these difficulties are presently being evaluated in the prototype unit.

Much trouble continues to be experienced with the bond-pen testers. Special effort has been devoted to pin-pointing the cause of internal bond test inconsistencies. Optical measurements reveal that "average" variations in crystal alignment is over six degrees in existing probes. The "master" crystal block, from which operating probes are duplicated, was also found to be in error.

A significant administrative change has been put into effect in an attempt to bring a better organized effort to bear on the problem of improving utilization of the nondestructive test equipment. A special Task Force, comprising both Manufacturing and Engineering personnel, has been organized for the specific purpose of providing solutions to problems associated with the operation and maintenance of this equipment.

N Fuel Testing

Two of the four test consoles scheduled for installation in the 333 production facility have been delivered to the 303 area. The first is being temporarily installed in the 306 Building to replace the prototype unit for the inspection of current fuel production. The other unit will be installed in the 333 Building as facilities become available. Both of these units are cladding thickness, integrity and bond testers. The remaining two consoles, which will include tests for the end closures, uranium core grain size and integrity are scheduled for completion by the Technical Shops in early June.

Recent test data provided by the internal cladding thickness test have on occasion failed to agree with destructive tests by as much as five or six mils. It now appears that the cause of this error was variations in spacing between test probe and tube wall brought about by small variations in fuel tube internal diameters. Evaluation tests of a new probe designed to eliminate this difficulty indicate markedly improved performance.

Considerable attention is being given the question of test standardization. Successful end closure standards have been made by embedding small pieces of mica in the braze zone. The closure standard currently in use consists of

one-sixteenth by three thirty-second inch piece of mica located adjacent to the internal surface.

Critical evaluation studies are being made of the internal bond test in light of operating difficulties associated with process fuel. A 25 MC single transducer arrangement is being experimented with as a possible replacement for the two crystal 20 MC Lamb wave probes currently used. To date, test results appear favorable.

New Methods Development

UT-4 Project

Schematic diagrams and other instrument design criteria have been provided Technical Shops for the fabrication of six UT-4 units. Bid quotations are at present being requested for the needed electronic materials. At the same time the mechanical portions of the stations are being divided in sub-assemblies for which bid quotations are being sought. These attempts to expedite the over-all project are being done on the assumption that project approval will be soon forthcoming.

Certain portions of the design has been re-examined - and in many instances significantly altered - with a view toward producing rugged, reliable test equipment. A new concept of applying test circuits for the express purposes of annunciating component failures or circuit maladjustments is being evaluated.

Cap Thickness Test

A simple method of measuring the end cap thickness of process fuel was successfully demonstrated in the laboratory. The technique places a coil of wire, excited by a sixty cycle line voltage, directly on the fuel element end surface. Tests indicate that thicknesses up to 0.300 inch can be measured with an accuracy in the range of five to ten percent. A prototype unit is being made ready for evaluation in the production area.

Measurement of N Fuel Rail Weld Strength

Modest effort is investigating methods of measuring weld attachment strength of support rails on N fuel.

In cooperation with Instrument Research and Development, Hanford Laboratories, a plasma jet heat source and an indium antimonite infrared detector were used to scan several test samples which had been welded under extreme conditions of weld time and current. The results were negative.

Autoradiography of N Fuels

A procedure for autoradiographic testing of N fuels has been developed and formalized in a document which is now ready for issue.

Ultrasonic Weld Monitor

Extended shut-down of the ultrasonic welder has allowed only brief operation of the ultrasonic weld monitor. Recent operating experience indicates, however, that the development work on this unit is essentially complete. An operating brochure is being prepared to assist in the routine use of the equipment.

Lamb Wave Research

The existence of Lamb waves in ultrasonic testing of thin wall zirconium tubing using single transducer reflection techniques has been better established by experiments. By setting up two transducers individually on the radius and connecting them as a send-receive system, Lamb wave modes can be propagated along the circumference of the tube. Previous attempts to perform this experiment were unsuccessful because the angles required cause a very large surface reflection which masks the Lamb wave modes. Use of close gating and sharply focused transducers as well as frequency analysis allowed these modes to be detected. A 1st IF amplifier having a 500 KC pass band at 2.25 MC was revised to use as an ultrasonic receiver. Using this with a Shockley diode pulser and lead metaniobate focused 2.25 or 5 MC transducer resulted in good defect detection down to 1.8 mil, inside defects. Some more samples are being fabricated having various wall thicknesses to evaluate this variable in defect testing.

Differences in bond test results using different Lamb wave internal probes is being investigated. Due to fabrication differences, probes give widely varying results, some very sensitive to fractured bond, some insensitive to this but able to pick up voids. Brief checks showed wide crystal angle variations and some frequency variations also. It appears that different modes and their phase velocities are generated which would account for these results. Experiments are planned to evaluate this problem.

Hanford Test Reactor

A program is in progress to evaluate the use of the Hanford Test Reactor as a test for the measurement of the boron content in poison spline. This technique promises to circumvent much of the time and expense of determining boron content by conventional chemical analysis. Several reproducibility tests have been made on one sample in order to determine the extent to which test results depend upon the geometrical position of the sample. Results now being analyzed, indicate that errors resulting from repositioning of the sample are not serious.

Additional tests are planned which will elucidate the effect of sample geometry on diaphragm readings and to determine the minimum detectable boron concentration.

LH McEwen
Manager, Engineering

LH McEwen:dl

6-21

DECLASSIFIED

FINANCIAL OPERATIONMAY, 1961

Inventory accounting and control procedures relative to the Coextrusion Shop were finally developed and were discussed with Manufacturing and Engineering personnel in detail. To insure accurate beginning inventories, a physical count of all materials on hand in the Coextrusion Shop will be made during the latter part of June.

Discussions were held with all Department maintenance managers relative to present methods of work order reporting. As a result of these discussions, a meeting has been scheduled with C&AO Work Order Control and Data Processing representatives to discuss suggested improvements in procedures and cost.

A review of returnable containers charged to the Department was completed in May. Thirty-one containers are still in use and will be retained. The balance (15) have been returned or are available for return to Stores.

A letter of instruction regarding project management was prepared for transmittal to Section Managers. The instruction covers procedures imposed by agreements made with the Commission on use of contingency funds on AEC managed projects, notification of availability of funds for lump sum contracts on G.E. managed projects and work assignments to J. A. Jones.

Travel costs for May aggregated \$9,454 based on 186 days in travel status. There were 32 trips taken and in addition costs of shipping household goods for five employees were incurred. Fiscal-year-to-date costs now stand at \$55,000 compared with the FY 1960 total of \$64,000.

Twelve Department OPGs were revised and issued during May. The numerical index is being revised to include changes evolving from recent title and numbering modifications. It is expected that the new index will be issued early in June.

Currently there are eight HAPO guides undergoing review which will be issued in the near future. Five additional FPD OPGs are under immediate review.

The proposed FY 1961 Closing Schedule was reviewed and comments referred to C&AO. The schedule as submitted was generally acceptable except for the closing date on Essential Materials. This has been changed to a more realistic date.

Analyzing and charting existing clerical procedures and paper flow within the Manufacturing Section has been completed except for updating certain information previously obtained. Concurrently, findings are being reviewed with the study representative of the Manufacturing Section and determination made as to what information should be transmitted initially to the consultant assigned to this study under the Summer Professor Program. Next step in the study will be to examine all findings carefully and make appropriate recommendations.

UNCLASSIFIED

HW-69801

Extensive contacts were made with FPD exempt employees in order to obtain a cross section of working level thinking as it pertains to the cost improvement program, and to develop means for increasing the program's effectiveness. As a result of these contacts, the following action is being taken:

1. Every issue of the Employee Newsletter and Management News Bulletin will contain some reference to the cost improvement program. Information is now being developed for this purpose.
2. Attention-getting billboards and displays will be placed in conspicuous locations and maintained on a current basis. Three displays have been developed and, as soon as drawings are complete, will be fabricated and placed in appropriate locations. Billboards depicting each subsection's contribution to the cost improvement program are currently under development.
3. Subsequent to placement of billboards and displays and inclusion of cost improvement items in the Employee Newsletter and Management News Bulletin, a letter from the FPD General Manager will be sent to each employee. Content of the letter will explain the reason for, importance, and current status of the cost improvement program.

Manager - Finance

WS Roe :mh

UNCLASSIFIED

D-2

PLANT FACILITIES OPERATIONMAY 1961I. RESPONSIBILITY CHANGES

Effective May 1, 1961, a new Sub-Section, PRTR Crafts, was established to provide the complete maintenance coverage (24-hour) for the Plutonium Recycle Test Reactor. All responsibilities in the PRTR formerly assigned to Instrument, Electrical and PR Program Crafts, now Instrument, Electrical and PFPP Crafts, have been assumed by the new component, with B. E. Page as Manager.

R. W. Walters is Acting Manager, Instrument, Electrical and PFPP Crafts until June 15, 1961 when M. G. Petersen, currently assigned to Finished Products of Chemical Processing Department will assume the management of the Sub-Section.

II. ACHIEVEMENTSA. Statistics1. Duplicating

<u>Process</u>	<u>No. of Impressions</u>
Multilith	745,132
Verifax	8,631
Ozalid	12,775
Total	766,538

A new system of accounting for and verifying production figures in the Duplicating-Printing unit has been established. The corrected total impressions for April is 893,734.

2. Utilities

	<u>May</u>	<u>April</u>
Average steam generated (M lbs/hr)	54	64
Maximum steam generated (M lbs/hr)	80	92
Total steam generated (M lbs)	39,844	46,038
Coal consumed (Tons)	1,873.00	2,159.45
Evaporation rate (steam/# coal)	10.64	10.66
Efficiency - Actual	68.0	68.0
Efficiency - Theoretical	68.2	69.0
No. of Boilers on: 3 2		
Date of Change : 20		
Sanitary water from 3000 Area (M Gals.)	137.85	139.99
Total water from 3000 Area (Avg. Rate GPM)	3,088	3,240
Total water from #3 & #4 Wells (M Gals.)	12.33	13.37
Total water from #2 Well (M Gals.)	.30	.30
Peak water consumption for 24 hrs. (M Gals.)	5.4	5.3

UNCLASSIFIED

B. Operating Experience

All four air compressors were out of service in the 384 Building for a period of 16 hours during a scheduled outage on May 13 to permit contractor forces to make piping revisions and tie-ins. Temporary compressors were brought in to supply key buildings and systems.

New motor sheaves were purchased for the 306-A Building ventilation supply fans. The existing ones were too large to permit the fan motor to operate within its load rating.

Several water outages were scheduled at the PRTR site to permit additional water tie-ins to the 300 Area grid system. These did not interfere with reactor operation as the reactor was down.

The removal from service of parts of the North Richland sanitary water system and the locating of a critical valve have resulted in increased water pressure in the 300 Area and have improved reliability of the system.

During the water line tie-in of the fourth sand separator on May 6, water line pressure was maintained through the use of Fire Protection's pumper units. The tie-in was accomplished quickly with only half of the south ground storage tank capacity being used.

C. Equipment Experience

Modifications and check-out of equipment continued at PRTR. All three primary pumps were disassembled and the seals inspected and replaced. Overheating of seals was experienced during the last period of power tests and is believed to have been due to helium evolution in the seal coolant heat exchangers. Two design changes were completed to provide a separate coolant supply for the primary pump oil heat exchangers and a seal coolant injection system. Electrical circuits were run from "A" Cell to the control room with the necessary switches, instrumentation, etc., installed to permit remote resetting of containment valves. Emergency backup air for the control room and containment vessel instruments was provided. Several modifications were completed on the light water injection system to help prevent accidental light water injection. The spare parts program for both the reactor and the gas loop is essentially complete and engineering assistance will continue to be provided as needed.

Decontamination of the FCTR room in the 305-B Building was completed. The rails from under the movable face of the reactor were decontaminated in the 200 West Area, reinstalled, aligned and leveled.

The distilled water unit in the 325-A Building is being operated manually, pending electrical work to complete overhaul of the freon compressor. This unit services the spectrographic laboratory and will be required during the summer months. Considerable electrical and instrumentation work was required for both the Fission Product Chemistry group and the Chemical Separations group.

Discharge dampers on the exhaust units in the 326 Building are being rebuilt with external bearings and linkage to permit servicing without having to schedule complete building outages. Sump pumps in the basement were out of service during a scheduled electrical distribution outage May 6, 1961 causing flooding of the pump motors. Emergency pumps were required to get rid of the retention waste water during the outage. It has been recommended to HLO that these pumps be wired to the emergency electrical feed in this building to prevent repetition of this situation.

A great many machines have been overhauled in the 328 Building and a program to move many of the machines has been in progress. Some new machines have been purchased, which adds to the problem of low voltage currently in existence in the building's electrical system. An engineering study is under way to determine what can be done to alleviate the problem.

Considerable craft time has been required in the 321 Building setting up and revising an ion exchange pulse column which is undergoing development and test. Some work continues to be performed in support of the Hot Semiworks.

A stainless steel hood in the 3706 Building was removed, decontaminated and renovated. A polyvinyl chloride plastic draft box was fabricated and installed within the hood to carry off corrosive fumes at a point nearer to the source and excessive condensate, which has been a problem in the past.

D. Inventions and Improved Methods

All personnel in the Operation engaged in work which might lead to inventions and/or discoveries advised that, to the best of their knowledge, none were made in the course of their work during May 1961.

E. Costs and Savings

Annual savings of \$6,893 were attained through suggestions and cost improvements approved during May. The backlog of suggestions showed a slight decline from the previous month.

Reutilization of materials from the turbine-driven No. 4 sanitary water pump in the 382 Building will reduce material costs for two future jobs in the 384 Building.

A pneumatic power universal socket tool was tested and proved successful at the PRTR for removing the primary pumps. This item is being evaluated as a cost reduction and will be submitted in June.

F. Status of Projects and Major Jobs

3717 Building Sheetmetal Shop Addition - All construction items completed during May.

303 Area Grounds Improvement - All construction work completed.

Project CAF-894, Increased Compressed Air Capacity, 384 Building - Major equipment has been received with the compressor and piping in place. Over-all job is 95 per cent complete. Acceptance testing is scheduled to start June 6, 1961.

PRTR Parking Lot Access Road - Construction is complete with minor exception. The new traffic flow pattern was put into effect May 29, 1961.

3717 Building Ventilation - Construction is 75 per cent complete with two new air coolers installed in the old portion of the sheetmetal shop. Delivery of the other unit is scheduled for June 1.

303-J Building Heating and Ventilation - Installation of the ventilation system is complete and system in operation. The steam coil installation for heating will be delayed until September.

Additional Sand Separator and Import Line Modifications, 382 Building - The sand separator unit has been received, installed and is in operation. The critical water line tie-in was completed, on May 6, 1961; tie-in to the discharge header performed May 22 and the inlet tie-in the following day. Completion of the work is pending delivery of valve and flow nozzle.

Corrosion Control and Roof Repair, 313 Building - Building roof repair was completed by J. A. Jones Construction Company. All work stopped on the corrosion control portion of the job pending decision in respect to pay rates to painters on graveyard shift work.

No. 6 Boiler Repair - All overhaul of the water side is completed. Hydrostatic tests were completed and no leakage observed. Work was started on the grates June 1, 1961. The completion date during the month of July should be met. Inspection of the tubes and drums indicate it would be advisable to acid clean this boiler when the overhaul is completed.

No. 4 Sanitary Water Pump Replacement, 382 Building - All equipment has arrived with the exception of electrical metering equipment. Installation was started May 29, 1961 by J. A. Jones and is approximately 40 per cent complete. Beneficial use is expected the latter part of June with completion of the work by July.

Perimeter Fence Lighting Modifications - The fixed price subcontract is scheduled to be awarded by J. A. Jones early in June.

303-J Building Renovation, North Section - Construction work is complete with the exception of installation of minor fixtures, which are awaiting delivery. The building is being occupied.

Modification to 3000 Area Water System - Minor alterations were completed in 3000 Area water grid system to improve the pressure and reliability of 300 Area water supply. Further discussion will be held with the City of Richland concerning over-all operation of the former Camp Hanford system as it affects the 300 Area.

Boiler Scale Removal, 384 Building - A contract has been negotiated with Dow Industrial Service for unit price chemical cleaning of Nos. 3, 4, 5 and 6 Boilers. Work is expected to start July 15 and be completed August 15, 1961.

Water Testing Laboratory, 384 Building - Work on the revised laboratory has been started.

Major Studies

303 Area Consolidated Facility - The budget study is to be re-scoped for an estimated \$1,000,000 to provide material handling, maintenance and analytical laboratories. This study and one covering the 300 Area Master Plan are scheduled to be issued June 15, 1961.

Janitorial Time Standards - A program to establish level of cleanliness and standard times for janitorial work in 300 Area facilities was started and is about 70 per cent complete. The work is scheduled for completion July 1, 1961.

Craft Work Sampling - The 6th annual work sampling survey was started May 15. Observations are being made to determine current utilization of Plant Facilities maintenance man-power. Approximately 3,000 observations have been made to date.

Automotive Equipment Level of Service, 300 Area - The Task Force was chairmanned by the FPD representative and a report issued on May 25 covering recommendations to improve this function.

G. Special Reports Issued

HW-68842, Alt. 1 and Alt. 2, dated May 10, 1961, Budget Study Report, FY-1963 PAC Budget, FPD, 303 Area Service Facility, by C. K. Michaelis and T. H. Whatley.

300 Area Automotive Equipment Level of Service, Task Force Report, dated May 25, 1961, by T. H. Whatley (FPD), A. J. Scott (HLO), and L. M. Warden (CE&UO).

III. PERSONNEL

A. Safety, Security and Radiation Experience

Medical Treatment Injuries	27
Frequency Rate	4.89
Disabling Injuries	0
Serious Accidents	0
Security Violations	0
Radiation Incidents	0

B. Meetings

Round Table-Staff	22
Safety and Security	27
Information	1

Manager
Plant Facilities Operation

E. Hilgeman:RTM:mkm

RELATIONS PRACTICES OPERATION
MAY, 1961

STATISTICSEMPLOYMENT

	<u>May</u>	<u>April</u>
Additions: Exempt	1	5
Nonexempt	21	18
Total	<u>22</u>	<u>23</u>
Reductions: Exempt	0	2
Nonexempt	6	7
Total	<u>6</u>	<u>9</u>

HEALTH AND SAFETY

Disabling Injuries	0	0
Serious Accidents	1	0
Medical Treatment Injuries	59	57
Medical Treatment Frequency	4.10	4.07

SECURITY

Violations - FPD	1	0
------------------	---	---

SUGGESTION PLAN PARTICIPATION

Eligible employees	702	691
FPD suggestions received	51	54
Annualized rate per 1000 eligible employees	872	938
No. of suggestions adopted	24	35
Net annual savings	\$1,472	\$10,711
Amount of awards	\$447.50	\$1,433
Per cent of total awards to savings	30.4	13.3
Average amount of awards	\$18.64	\$40.93

Employment

Eight instrument technicians were signed on the rolls during May. All eight were recruited from G.E., Idaho Falls. Since the first of the year, sixteen instrument employees have been added, eleven of which were journeyman instrument technicians.

One monthly salaried employee was signed on the rolls in May. Offers extended to three others have been accepted. Most of those who have accepted plan to arrive on site in June.

Health and Safety

The medical treatment frequency rate for May was 4.10. The CY to date frequency rate is 3.74.

Fuels Preparation Department received the National Safety Council Award of Merit for having operated without a Disabling Injury from November 11, 1959 to March 20, 1961. Total hours were 2,107,523.

A new permit for crane and hoist operation is being developed for Department employees. The permit will provide for initial training and check out on building cranes, and better assure adequate instruction for the employee with specific cranes he may be required to operate.

Twenty-one First Aid cards were presented to participants completing the course sponsored by the Program Council.

Security

One security violation was recorded in the Department in May. Violations CY to date total three.

Compensation

Due to changes in the chemical worker ratios made retroactive to October 3, 1960, it was necessary to redetermine promotion dates and rates of pay for some fifty chemical workers. With the cooperation of Manufacturing personnel, this work was completed on schedule.

An audit of the appraisals for nonunit, nonexempt employees that have been submitted since the program was established in 1960 was conducted. The audit revealed that some appraisals are overdue and a note was sent to Department management informing them of the situation.

Communications

A series of four meetings were jointly conducted by the Relations Practices staff and the Specialist, Union Contracts Administration to acquaint line management with provisions of the new 1960-63 GE-HAMTC Agreement. Plans were also made to conduct follow-up meetings after the distribution of the Agreement booklets.

Manager - Relations Practices

RW McCullugh:mfj

END

**DATE
FILMED**

10 / 28 / 92