DECLASSIFIED

HW-50089

DEC

DISTRIBUTION

Copy Number

1	W. E. Johnson
2	W. K. MacCready
3	L. L. German
4	A. B. Greninger
5	D. M. Johnson
6	H. M. Parker
7	R. H. Beaton
8	J. H. Warren
9	O. C. Schroeder
10	C. T. Groswith
11	W. N. Mobley
12	T. G. LaFollette
13	K. G. Grimm
14	H. P. Shaw
15	R. B. Richards
16	D. S. Roberts
17	C. R. Bergdahl
18	J. B. Fecht
19	C. E. Kent
20	E. L. Reed
21, 22 & 23	Atomic Energy Commission, Hanford Operations Office Attn: J. E. Travis, Manager
24 & 25	E. J. Bloch, Director, Division of Production, Washington 25, D. C.
26	Extra Copy
27	300 File
28	Record File

~~SECRET~~
DECLASSIFIED

TABLE OF CONTENTS

Distribution	A-2
Table of Contents	A-3
General Summary	A-4 through A-5
Staff	A-6
Number of Employees	A-7
Patent Summary	A-8
Production Operation	B-1 through B-5
Purex Operation	C-1 through C-6
Redox Operation	D-1 through D-14
Finished Products Operation	E-2 through E-14
Power and General Maintenance	F-2 through F-4
Financial Operation	G-1 through G-7
Facilities Engineering Operation	H-2 through H-15
Research and Engineering Operation	J-4 through J-24
Employee Relations Operation	K-2 through K-16

DECLASSIFIED
WITH DELETIONS
CHEMICAL PROCESSING DEPARTMENT
MONTHLY REPORT

HW-50089

DEL

APRIL, 1957

GENERAL SUMMARY

PRODUCTION

Two new production records were established during April. Purex plant demonstrated a Fiscal Year 1957 capacity goal and established a new plant high for uranium processed, and the separations plants established a new high for plutonium production.

Approximately 0.9 tons of sheared NRX fuel elements from Chalk River were dissolved at Redox plant on a segregated basis. The uranium assay agreed within two per cent with the AECL statement of amount shipped; however, plutonium yield was only 85 per cent of the amount claimed by the shipper. Similar discrepancies have been observed previously by the Los Alamos and Argonne laboratories, and the problem is being studied.

ENGINEERING

A status report was prepared for transmission to the Atomic Energy Commission describing a current evaluation of alternate methods of recovering neptunium. The isolation of decontaminated neptunium nitrate from either Redox or Purex is believed to be feasible, and research and development work is continuing to define the process requirements for successful operation. In Redox, the most feasible approach to date would be to utilize acid "ANL" flowsheets, co-decontaminate the neptunium and plutonium, and follow by a separation of the two products by anion exchange. In Purex, neptunium recovery from the concentrated second cycle wastes by anion exchange appears to be the most reasonable approach. Process conditions in Purex which would reliably route the neptunium with the uranium product for subsequent removal from the fluorination ash have not been defined. However, appreciable quantities of neptunium have occasionally been found in Purex uranium product. Rough estimates of capital costs for neptunium recovery for the various alternates range from \$250,000 to \$600,000, and additional operating costs range from three to thirty-five dollars per gram.

A week long run was made in the laboratory-scale continuous ion exchanger based on the tentative anion exchange Purex flowsheet. The flowsheet was shown to be chemically satisfactory, and scale-up of laboratory data indicates that required Purex capacity can be obtained in the Purex prototype facility. Because the chemistry of the anion exchange process is simpler and process

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

HW-50089

performance is superior to the cation exchange process, the decision to convert the prototype facility to the anion exchange process has been made. Thus, modifications of the prototype facility are currently being made by Minor Construction forces to convert the facility and to overcome inadequacies discovered during "cold" runs.

A complete review of alternate designs for a Purex plant miniature service dissolver including cost estimates was completed. It was concluded that the T Plant in-canyon installation using the available T Plant dissolver unit offers the cheapest and safest installation with the least over-all interference with present processing operations.

The process design for a replacement HA column for Purex Plant was completed. Demonstration of this column is considered to be a necessary first step in ultimate conversion of Purex to two-cycle operation. A directive was received on April 23, 1957, authorizing Chemical Processing Department to proceed with Project CG-742, HA Column Replacement.

The scope drawings for the RMC button line in the fabrication facility have been completed and issued for comment. The rough draft of the scope document is being reviewed and will be issued next month.

GENERAL

The proposed new operating cost statement format for FY 1958 was completed during the month and the necessary Ozomatic masters were ordered. It is expected that the new report will require only 70% of the clerical work entailed in preparing the present report, while continuing to present all major cost categories in a concise form.

During April the following items contributed to an annual increase of \$73,000 in CPD payrolls:

Cost of living increase to nonexempt personnel	\$41,000
Payment of shift differential to exempt personnel	\$32,000

April was a significant month in that there were no CPD grievances scheduled by the Union for processing at Step II.

The number of Separations Utility Operators yet to be placed as the result of the TBP forthcoming closure has dropped to 20. ROF notices were issued to seven Utility Operators during April to be effective May 3.

STAFF

Vice President and General Manager, Atomic Products Division . . F. K. McCune
General Manager, Hanford Atomic Products Operation W. E. Johnson
General Manager, Chemical Processing Department W. K. MacCready
Manager, Production Operation J. H. Warren
Manager, Purex Operation O. C. Schroeder
Manager, Redox Operation C. T. Groswith
Manager, Finished Products Operation W. N. Mobley
Manager, Power & General Maintenance Operation T. G. LaFollette
Manager, Financial Operation K. G. Grimm
Manager, Facilities Engineering Operation H. P. Shaw
Manager, Research and Engineering Operation R. B. Richards
Manager, Employee Relations Operation D. S. Roberts

CHEMICAL PROCESSING DEPARTMENT
NUMBER OF EMPLOYEES
APRIL 30, 1957

OPERATION	EXEMPT		OTHER		TOTAL	
	3-31-57	4-30-57	3-31-57	4-30-57	3-31-57	4-30-57
GENERAL MANAGER'S GROUP	10	10	1	1	11	11
PRODUCTION	7	7	4	4	11	11
PUREX	41	43	271	266	312	309
REDOX	50	52	279	291	329	343
FINISHED PRODUCTS	64	58	385	362	449	420
POWER AND GENERAL MAINTENANCE	44	45	282	283	326	328
FINANCIAL	21	21	56	52	77	73
FACILITIES ENGINEERING	75	78	31	29	106	107
RESEARCH AND ENGINEERING	71	71	24	26	95	97
EMPLOYEE RELATIONS	32	32	56	58	88	90
	415	417	1389	1372	1804	1789

UNCLASSIFIED

HW-50089

UNCLASSIFIED

UNCLASSIFIED

CHEMICAL PROCESSING DEPARTMENT

PATENT SUMMARY
FOR
MONTH OF APRIL, 1957

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any kept in the course of their work have been examined for possible inventions or discoveries.

INVENTOR

R. A. Kennedy

TITLE

"Device for Transfer of Contaminated Material From An Air Tight Hood to an Air Tight Container," dated April 30, 1957.

W. K. MacCreedy

GENERAL MANAGER
CHEMICAL PROCESSING DEPARTMENT

DECLASSIFIED
WITH DELETIONS
CHEMICAL PROCESSING DEPARTMENT
PRODUCTION OPERATION

HW-50089

DEL

April, 1957

I. RESPONSIBILITY

There were no changes in the responsibility assigned to the Production Operation during the month.

II. ACHIEVEMENT

A. Production Statistics

Plutonium production in the separations plants exceeded the monthly commitment and established a new record high output 8% greater than the previous record high which was established in September, 1956. Purex plant, operating satisfactorily through the month, demonstrated a Fiscal Year 1957 capacity goal and established a new plant high for uranium processed. The introduction of organic solvent into the process from the TBP Plant during the latter part of the month caused some difficulty with plutonium decontamination, and on April 30, 1957 the plant was shut down for flushing and clean-up of the organic extractant. Numerous equipment failures in Redox plant resulted in somewhat erratic operation of the plant; however, the relatively low monthly commitment was readily exceeded.

The production of UO_3 was 101% of the monthly commitment with all production being processed through the continuous calciners. On April 28, 1957 the operation was shut down to permit equipment inspection and repairs. During the month a FY 1957 capacity goal was demonstrated.

1. Purex Operation

	<u>April</u>	<u>March</u>
Tons uranium delivered to storage	405.85	294.9
Average Production rate per operating day (tons)	14.6	13.9
Average yield, %		
Uranium	98.0	99.3
Plutonium	97.5	96.4
Total Waste Loss, %		
Uranium	0.17	0.42
Plutonium	0.89	1.12
Average cooling time (days)	121	126
Minimum cooling time (days)	107	115
Percent operating time	92.83	69.5

DECLASSIFIED
WITH DELETIONS

2. Redox Operation

	<u>April</u>	<u>March</u>
Tons uranium delivered to storage	155.00	89.9
Average Production rate per operating day (tons)	8.8	8.6
Average yield, %		
Uranium	99.0	98.8
Plutonium	109.9	94.4
Total Waste Loss, %		
Uranium	0.40	0.23
Plutonium	0.83	0.87
Average cooling time (days)	119	128
Minimum cooling time (days)	105	107
Percent operating time	58.6	36.0

3. 234-5 Operations

	<u>April</u>	<u>March</u>
Batches completed through Task I	452	387
Batches completed through Task II	457	386
Batches completed through Task III	239	210
Reduction yield, %	98.04	98.67
Waste disposal (units)	585.87	453.27

4. UO₃ Operations

	<u>April</u>	<u>March</u>	<u>To Date</u>
Uranium drummed (tons)	494.0	410.5	20,157.36
Uranium shipped (tons)	444.15	381.61	19,957.52
Average cooling time (days)	126	134	
Minimum cooling time (days)	111	113	
Waste Loss, %		0.01	

5. Power

	<u>200 East</u>	<u>200 West</u>
Raw water pumped, gpm	7,664	3,947
Filtered water pumped, gpm	864	1,112
Maximum steam generated, lbs/hr.	201,000	142,000
Average steam generated, lbs/hr.	161,736	105,244
Total steam generated, M lbs.	116,450	75,776
Coal consumed, est. (tons)	7,134	4,711

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

HW-50089

6. Waste Storage

	<u>Equivalent Tons U</u>	
	<u>April</u>	<u>March</u>
Redox waste reserve storage capacity	4,409	4,502
Purex waste reserve storage capacity	6,566	6,691

B. Production Planning and Scheduling Operation

An official quarterly forecast was prepared covering an eighteen month period beginning April 1, 1957. The fabrication program developed in the forecast was based on the most recent Albuquerque Schedule of plutonium allocation and core fabrication, Document CXXX-1175.

A new basis for crediting production to the UO_3 plant was developed to become effective May 1, 1957. Under this concept UO_3 plant output will not be shown as production until sample results have been received and the material has been approved for shipment. The established commitments and delivery schedules will not be affected by this change.

At the request of the Operations Research Group, supplemental information was compiled as part of the study of HAPO SS Account-ability methods.

During March the self-concentration of Purex waste in tank 103-A continued at a good rate, resulting in a net reduction of 9,000 gallons. Since self-concentration began in July, 1956, the total space reclaimed in A Farm amounts to 1,839,000 gallons (58.9% of total waste sent from Purex plant to A Farm) as compared to 3,533,000 gallons (31.3%) reclaimed at SX Farm where self-concentration of Redox wastes started in November, 1954.

With respect to coating waste performance, Purex is currently storing 64% more per unit processed than Redox.

During the month, a perpetual inventory record of waste storage tank liquid levels, as determined by electrode readings, was established in anticipation that the information will be of value in detecting a leak, should one occur. Currently, inventory of the static tanks is performed on a monthly basis; however, should a trend or significant fluctuation develop, more frequent observations will be made.

On April 18, 1957 a task force was organized to perform an engineering study as to applicable methods of underground leak detection. That phase of the program assigned to Production Planning & Scheduling was completed at month-end.

Approval to layaway T, B, and TBP plants has released approximately ten million gallons (73% actual free space as of 4-1-57) of space,

SECRET

B. Production Planning and Scheduling Operation (Continued)

previously held in reserve in event these plants were reactivated. While the majority of the reclaimed storage will probably be utilized to delay the need for an additional coating waste tank farm(s), consideration will also be given to possible future fission product recovery activities which would require waste storage capacity.

The wells were removed from cask car No. 39 to permit inspection of the bottom well plates and the structural members of the car. Reinforcing of the car was found to be necessary to reduce stress on the bottom well plates which has apparently caused failure in the seams of the well plates.

C. Essential Materials

The transportation rate by truck for liquid caustic soda is expected to increase from 10 cents to 10.5 cents per 100 pounds. A study was conducted to compare the cost of transportation by railroad vs. tank truck. The study indicated that a rate differential of 2.3 cents per 100 pounds would be required to make transportation by railroad attractive. A reduction in rail rates to 8 cents per 100 pounds is now under consideration.

The first year of a three year nitric acid contract ended April 30, 1957. Terms of the contract are such that it was less expensive to take delivery of as much acid in the first year as possible. The March and April schedules were therefore increased and the May and June schedules were decreased, to effect a savings estimated to be \$9,900 over the life of the contract.

During March the inventory of essential materials decreased about \$45,000 to a value of \$1,082,185. Reductions since September 30, 1956 total \$378,169. Reductions are expected to continue as U plant chemicals are transferred to Purex and Redox plants.

D. Reports and Documents

1. Prepared and Issued

HW-49475	Essential Material Consumption - March 1957, Purex Plant, M. A. Thress
HW-49476	Essential Material Area Report to Cost and Purchasing, March 1957, M. A. Thress
HW-49477	Essential Materials Ordered, D. E. Peterson
HW-49478 RD	UO ₃ Building Production Schedule for April, 1957, B. F. Campbell
HW-49479 RD	234-5 Building Production Schedule for April, 1957, B. F. Campbell

SECRET

DECLASSIFIED
WITH DELETIONS

D. Reports and Documents

1. Prepared and Issued (Continued)

HW-49480 RD Redox Plant Production Schedule, April 1, 1957,
D. McDonald

HW-49481 RD Purex Plant Production Schedule, April 1, 1957
D. McDonald

HW-49523 Chemical Processing Department - Waste Status
Summary for March, 1957, R. E. Roberts

HW-49589 Unscheduled Outage of Redox Facility, April 8,
1957, J. H. Warren

HW-49835 Redox Plant Shutdown, April 25, 1957, J. H. Warren

2. Prepared for Signature and Issuance

HW-49554 Recent Production and Cost Performance, April 5,
1957, W. E. Johnson

HW-49847 Shipments Between Hanford and Rocky Flats,
April 29, 1957, W. K. MacCready

III. ORGANIZATION AND PERSONNEL

A. Force Summary

	<u>Beginning of Month</u>	<u>End of Month</u>
Exempt	8	8
Non-Exempt	<u>4</u>	<u>4</u>
Total	12	12

B. Safety

There were no plant injuries incurred by Production Operation personnel during April, 1957.

C. Security

There were no security violations in the Production Operation during the month.

DECLASSIFIED
WITH DELETIONS

J. H. Warren
Manager
PRODUCTION OPERATION

SECRET

CHEMICAL PROCESSING DEPARTMENT
PUREX OPERATION

April, 1957

I. RESPONSIBILITY

There was no change in the scope of the Purex Operation responsibility.

II. ACHIEVEMENT

A. Processing Experience

1. Normal Processing

Building operations were resumed on April 2, at a CF of 1.92 and continued at this rate through April 25. At this time the rate was reduced to 1.44 CF to avoid a shortage of product containers. On April 30 an unscheduled shutdown was necessitated when the fission product activity in the plutonium product stream exceeded specifications as a result of high activity in the #1 organic system. Uranium production for the month exceeded the commitment by 16 percent. The 406 tons produced is a production record for a primary separations plant. On-line efficiency was 93 percent.

The uranium waste losses of 0.17 percent were a record low, but persistently high plutonium waste losses in the HCW and 2BW streams were largely responsible for the overall 0.89 percent plutonium losses. Exact cause of these losses has not been defined; however, it is known that the organic quality affected performance.

Uranium product quality was excellent during the month. The plutonium product activity remained low until approximately 3000 gallons of used organic from the TBP Plant were blended into the #1 organic system. The addition of this organic caused a four-fold increase in the activity in the #1 organic system, and subsequently forced a plant shutdown.

Ruthenium continued to contribute approximately 50 percent of the activity to the plutonium product stream during the entire month. This was somewhat unexpected since process flowsheet conditions were similar to those used during a previous period when the ruthenium activity was negligible.

Low coating waste losses (average value .05 percent) reported last month were proved to be spurious when analysis returned to previous levels (0.15 percent) following manual corrections to the remote sampler equipment. Five canyon jumpers have been designed to permit the use of a larger dissolver water rinse volume, which is expected to reduce substantially or virtually eliminate the coating waste losses. Installation of the jumpers is scheduled to coincide with the 2WW backcycle process revision.

DECLASSIFIED
SECRET
G-1

~~SECRET~~

HW-50089 DEL

A period of abnormally high radioiodine stack emission began shortly after the April 2 startup. For three successive seven-day periods the 6-curie weekly limit for Purex was exceeded. The vessel vent system was suspected of causing the abnormal iodine release after the dissolvers were absolved. The total quantity of radioiodine emitted remained essentially unchanged when each dissolver was shut down. Special samples were taken from the vessel vent off-gas system (reactor out of service due to a leaky steam pre-heater) which confirmed this system to be a major contributor to the I_{131} problem. The condition was alleviated after mercuric nitrate was added to the co-decontamination cycle feed stream to suppress the iodine and cause its elimination with the waste stream.

On April 22 the temperature reading at one point in the sludge layer of boiling waste tank 241-A-103 peaked at 231° C after a substantial rise over a period of several days. Previous temperatures had reached 144° C on April 5. After the liquid recirculators were flushed the temperature of the sludge layer dropped to 150° C in a few days. It is presumed that the buildup in heat in the sludge layer resulted from reduced sludge movement caused by partial plugging of the recirculators. The average sludge depth in the 241-A-103 tank, as measured by radiation traverse of the tank, was approximately eight inches and the radiation level in the sludge layer was approximately 76,000 r/hr.

Waste routings to the 241-C underground waste storage farm were returned to normal following the unplugging of the coating waste line between 241-CR vault and the 104-C tank.

2. Special Processing

Two batches of plutonium product (plus a flush of the final plutonium cycle equipment) were recycled within the Purex building and one batch was processed through Recuplex because of high fission product activity.

Approximately 3,000 gallons of TBP Plant organic solvent (19 percent TBP) were introduced into the Purex #1 organic system on a test basis. Although laboratory testing of this material (samples taken at 221-U Plant) indicated acceptability for the Purex process, its use resulted in column instability and poor decontamination performance. A carbonate wash solution containing permanganate was used in a last ditch effort to clean up the organic sufficiently to continue operation. However, the short term effect of this wash was to increase the fission product content of the solvent appreciably as system residues were picked up, and it was necessary to shut down the building. Following the shutdown, the solvent was washed with a carbonate-permanganate solution which was effective in decontaminating the solvent as well as improving the quality.

~~SECRET~~

B. Radiation Experience

1. Radiation Occurrences

A process operator received a localized overexposure (1.2 rads) to the skin from coverall contamination received during process sampling. The incident is documented in Overexposure Incident Investigation report No. 114-C (HW-49734).

2. Personnel Exposure

Seven cases of skin contamination were incurred during the month. The maximum amounts of contaminant encountered were 1,000 d/m plutonium and 60 mrads/hr. fission product.

Replacement of sampling valve diaphragms continues. Radiation levels encountered at the F-7 valve pit were as follows: maximum radiation level over open pit - 10 r/hr.; dose rate, pit filled with water - 2.5 r/hr. The maximum dose rate encountered was 4 r/hr. to the hands when it was necessary, in the course of the work, to reach into the pit.

The E-A2 off-gas heater has been moved into M Cell (decontamination cell) for decontamination and repair. The radiation level at the cell door (12 feet from the heater) is 120 mrads/hr., including 60 mr/hr. Decontamination and repair of the heater will be attempted in May.

3. Contamination Experience

The Purex cooling water swamp overflowed its banks and the water ran several thousand yards in a northwesterly direction to within 200 yards of the railroad tracks. A six-foot dike was constructed, confining the water to the old swamp area. A survey of the flooded area revealed that no spread of contamination had occurred.

Removal of the faulty neutralized waste pH monitor from the sample gallery was completed. The maximum dose rate encountered in removing the equipment was 2 rads/hr., including 500 mr/hr. The contamination level has been reduced to 3 rads/hr. and decontamination efforts will be continued.

The program for reduction of canyon contamination continued throughout the month. All loose contamination has been removed from the crane maintenance platform, and the loose contamination on the remote crane catwalks has been reduced from 40,000 c/m to less than 500 c/m. An attempt to reduce the contamination level (800 mrads/hr.) on the crane cables was unsuccessful.

C. Mechanical Experience

1. E-4 Centrifuge

The E-4 centrifuge that failed on February 2 has been repaired and

DECLASSIFIED
C-3

DECLASSIFIED

HW-50089

100

test run for several days at 1500 RPM. To effect repairs, a new drivehead, designed to improve lubrication of the top bearing, was installed. It included a new type oil pickup nozzle, a reservoir of greater capacity, and a special arrangement to maintain a pool of oil in the top bearing at all times. The replacement motor was identical to the original one. An internal inspection of the original drivehead revealed a complete failure of the top bearing assembly, a damaged shaft, and a broken brake drum. The sealing compound between the junction box and the windings in the motor was damaged and the lower motor bearing contained almost no grease. While the cause of the failure is not certain, the observed condition of the centrifuge supports the theory that the trichloroethylene (used to remove water from the electrical receptacles and conduit) entered the drivehead via the motor and displaced the oil in the reservoir. The history of previous centrifuges which have failed in the troublesome E-4 position does not, however, include similar drying activity.

2. Centrifuge Rectifiers

Routine inspection of the centrifuge rectifiers (stack of three), which provide DC electrical power to brake E-2, E-4, and G-3 centrifuges, disclosed flash damage to the surface of the rectifier plates. Since two sets of rectifiers have failed in this location (May 15 and December 12, 1956) the damaged unit was replaced on a scheduled basis to avert a possible process interruption. Facilities Engineering has been requested to determine the cause of these failures and recommend corrective action.

3. C Cell Scintillation Monitor

Significant electronic circuit changes were made in the differential analyser of the C Cell I₁₃₁ scintillation monitor to eliminate or minimize the voltage shifts which have caused erratic performance. Also, the six analyser tubes and the scintillation pickup tube were replaced with select tubes of new design. A marked improvement in monitor operation was noted following these changes.

D. Analytical Control Experience

The operation of the Analytical Control Laboratory has been devoted primarily to the routine support of process. A revised method for determining the nitric acid level on the head end feed adjustment samples was instituted and has given more consistent results than previous methods. Efforts are continuing to improve the efficiency of the laboratory and the accuracy of the analyses reported.

E. Improvement Experience

1. Process Tests and Revisions

(For more detailed information on these and other items, see the Research and Engineering portion of the CPD report)

SECRET

C-4

A jet routing was installed in the canyon to permit recycling of washed organic back through the wash column (IO) and centrifuges for additional cleanup. By the use of this routing the #1 organic decontamination cycle can be operated at a higher rate than the extraction batteries.

During the outage at the first of the month, a capacity test of the final plutonium cycle 2A column was performed, using "cold" chemical streams. Results of the test indicate that the column is capable of operating at a capacity factor of 2.75 to 3.0.

A float-type interface detection instrument was installed in the partition cycle 1A column to study its reliability for application in the bottom interface position of the new HA column. Evaluation is to be made during the forthcoming run period.

2. Inventions and Discoveries

There were no inventions or discoveries reported during April.

G. Events Influencing Costs

As a result of the Metal Recovery Operation shutdown, 25,000 gallons of solvent (19 percent TBP) were made available for use in the Purex Operation. The introduction of 3,000 gallons of this material into the Purex process has the effect of saving \$3,000 in essential materials, however, the benefits derived were largely offset by the product losses and process difficulties which resulted from its use.

The high production achieved results in favorable unit costs for April. The average MWD/ton was somewhat low, however, and plutonium unit costs show less gain than uranium unit costs.

H. Plant Development and Expansion

1. Chemical Addition Systems

Five rotameters with appropriate control valves and flow recorder controllers were installed in the chemical addition systems of the process columns to replace metering pumps J1, J7, K1, K3, and L3. The sixth pump, H3, was replaced with a prototype rotameter system in October 1956. Based on operating experience of the prototype installation, a changeover to rotameters was instituted to improve control of chemical additions and to eliminate major maintenance problems. Initial results indicate control of chemical additions has been substantially improved.

2. Replacement HA Column

An AEC Directive (HW 432) authorizing \$135,000 for the design and fabrication of a replacement HA Column, (CG-742) was issued on 4-8-57. Action was initiated for detailed design, procurement of the Ziegler polyethylene plates, and the preparation of sufficient cost data for assignment of the fabrication work to CPD or Construction Engineering forces.

DECLASSIFIED

HW-50089

DEL

3. Improved #1 Organic Treatment System

Project action was requested for design scope, cost estimates, and the preparation of a project proposal for the installation of two turbomixers in the #1 organic treatment system. These mixers, when used in conjunction with the organic treatment column (IO), should produce a higher quality organic for plant reuse than is obtainable from the column alone. Further, the old IO column, removed late last year as obsolete and being held for conversion to an operating spare, will not require revision to operate successfully in the building in conjunction with the turbomixers.

III. ORGANIZATION AND PERSONNEL

A. Safety

There were no disabling injuries and no serious accidents in April. Ten medical treatment cases were reported.

B. Personnel

J. F. Newland, Supervisor, Processing, was transferred to Purex from the Finished Products Operation on April 1, 1957.

R. H. Steach was transferred to Purex from the Finished Products Operation on April 1, 1957, and assigned to the position of Analyst, Product and Material Handling Operation.

H. W. Coon was promoted to the position of Foreman - Maintenance I, Purex Operation, effective April 8, 1957.

OC Schroeder

MANAGER
PUREX OPERATION

OC Schroeder:JCG:gt

SECRET

C-6

CHEMICAL PROCESSING DEPARTMENT
REDOX OPERATION

APRIL, 1957

I. RESPONSIBILITY

On April 1, 1957 responsibility for waste scavenging and all tank farm operations (except those assigned to Purex) was transferred from the Finished Products Operation to the Redox Operation. With this change, the "Waste Handling and Decontamination Operation" was established within Redox and the "Product and Material Handling Operation" was dissolved. Because some lay-away work in the Metal Removal Operation is yet to be completed, the transfer of property and equipment will not be effective until June 1, 1957.

II. ACHIEVEMENT

A. Processing Operation

1. Production Rates and Operating Continuity

The Redox Facility was scheduled for a low production commitment during April. The facility exceeded the production commitment by 3.4% and achieved a mechanical efficiency of 93% during the period of scheduled operation. The actual on-line efficiency for the month was 59% and is attributable to the low production commitment for the month and the need of a special flush to insure the absence of product deposition in the columns.

Operations were continuous from 4-1-57 through 4-25-57 except for several short periods when the process was shut down to repair or replace failed equipment and one extended period of 126 hours (4-8 through 4-13) when the process was shut down for an acid flush of the system. This flush was made as a part of the investigation concerning a plutonium deposition problem which was encountered during the month of March. A total of 1775 units of product was recovered and represents approximately 89% of the unaccounted for plutonium as determined by daily accountability procedures.

On the basis of the information obtained from the acid flush data, several process changes were made at the time of start-up on 4-13-57. Primarily this involved rerouting the acid, required for pH adjustment in the D-14 backcycle concentrator, into the 2DW stream rather than into the 2DX stream. The effects of this change on plutonium hold-up are currently being evaluated.

Processing operations were discontinued on 4-25-57 due to the lack of feed and a second acid flush of the system was immedi-

SECRET

ately started to evaluate the process changes which were made on 4-13-57 after the first acid flush. Although complete analytical data is not available at month end, indications are that the process changes made will be effective in reducing the plutonium hold-up in the system.

All of the UNH and plutonium produced during the month met shipping specifications. Waste losses for the month represented 0.83% of the total production. The above normal waste loss is due to losses normally incurred from 60% nitric acid flushes (two during the month) and the fact that these losses represent a relatively high percentage of a low production commitment.

Iodine emission during the metal dissolution operation was in good control during the month. Only 0.6 curies of I^{131} were emitted during the entire month.

DECLASSIFIED
WITH DELETIONS

A nine bucket charge of single cast uranium ingot material, hereafter referred to as Dingo material, was charged to the B-2 dissolver on 4-28-57. At month end dissolution of the metal had not been started. Experimental data indicate that this type of material may require 1 1/2 to 2 times the dissolution time of normal material.

2. Equipment Experience

a. D-14 Pump

The D-14 backcycle pump failed on 4-3-57 during normal operation due to a seized shaft. Back flushing and steaming of the seal did not free the shaft and on 4-4-57 the pump was replaced. The new unit is now operating satisfactorily.

b. F-1 Pump (Partition Cycle Feed Pump)

On 4-7-57 the F-1 feed pump developed a leak at the shaft seal. Operation was continued until 4-8-57 when the building

DECLASSIFIED
WITH DELETIONS

DECLASSIFIED

HW-50089

DEL

was shut down for a scheduled acid flush. At this time a P-130 glass bearing pump was installed in the F-1 position. Operation to date has been satisfactory.

c. F-8 Pump (1S Feed Pump)

On 4-22-57 the F-8 pump was found leaking at the shaft seal, at the rate of approximately 10 gallons per minute.

The pump was operated until 4-25-57 at which time operations were discontinued due to the lack of feed material. On 4-28-57 a new F-8 pump was installed.

d. D-8 Agitator

On 4-19-57 the agitator in the D-8 salt waste neutralizing tank failed due to a frozen shaft. The unit was replaced on 4-20-57 and subsequent operation has been satisfactory.

e. F-2 Tube Bundle

The right hand tube bundle in the F-2, 2DF concentrator, failed due to a leak on 4-2-57. Processing operations were shut down for approximately 20 hours while a new tube bundle was installed. The work was completed without incident.

f. C-3 Silver Reactor Heater

On 4-2-57 the alternate power jumper to the C-3 silver reactor heater failed due to an internal short. The jumper was replaced on 4-9-57 and is now operating satisfactorily.

g. Air Line to 1BP Control Valve

When an attempt was made to start processing following the F-2 tube bundle change-out on 4-2-57, it was found that the 1BP valve would not open. The process was crashed down for two hours while the trouble was traced to a leaking air line to the control valve. The leak was repaired and normal processing continued.

h. 1ABS Backcycle Flow Control Jumper

On 4-4-57 the 1ABS jumper became partially plugged. Rates were adjusted on the 1-A column to compensate for the lack of flow. During the acid flush of 4-8-57 through 4-13-57 the plug was dislodged and the unit is now operating in a satisfactory manner.

i. H-4 Oxidizer Thermohm

The thermohm on the H-4 oxidizing tank failed on 4-4-57 due

SECRET

to an open circuit in the jumper. The jumper was replaced on 4-10-57 and subsequent operation has been satisfactory. Leeds Northrup thermohms were used for this installation.

j. C-2 Dissolver, Coil Outlet Jumper

On 4-6-57 the Crosby valve in the coil outlet jumper on the C-2 Dissolver froze in the closed position. All efforts to free the valve were unsuccessful and on 4-10-57 the jumper was removed to the Remote Maintenance Shop for the installation of a new valve. Repair and reinstallation were accomplished without incident.

k. Acid to 2DW Stream

During the investigation of the plutonium deposition problem, it appeared that more satisfactory processing results could be obtained if the necessary acid was added to the 2DW stream rather than the 2DX stream. A temporary connection was therefore installed from the proportioner pump located on the 7th AMU level to wall nozzle F-16 in the South Pipe Gallery. A specially designed jumper from wall nozzle F-16 to F-Cell was also required to complete the acid rerouting. If this proves to be the answer to the plutonium deposition problem, a permanent line is to be installed.

B. Maintenance Operation

1. Operating Continuity and Equipment Maintenance

The facility operated at a mechanical efficiency of 93% during the period of scheduled operation.

Canyon equipment replaced during the month included the D-8 salt waste agitator, the D-14 backcycle pump, the F-1 partition cycle feed pump, the F-8, 1S feed pump, the right hand tube bundle in the F-2, 2DF concentrator, and three jumpers. The majority of this equipment was replaced during periods of scheduled downtime and did not significantly effect the processing operation.

2. Inspection and Maintenance

A total of 252 inspection cards were issued during the month, of which 134 were returned by the respective foreman, together with 18 cards from previous months. At the present time, 144 inspection cards are outstanding, the majority of which are in the instrument group. This increase over previous months is a result of the loss of two instrument men, one man by termination and the other by illness, plus the necessity of assigning two men from the group to the calibration of instrumentation in the new nitric acid recovery station in the 293-S Building. As replacement manpower is obtained, this backlog of outstanding

DECLASSIFIED

HW-50089 Dm

inspections is expected to be reduced to a normal level.

The E-5 pump (2-A column feed pump) which failed in March due to a leak at the discharge nozzle was decontaminated in the Remote Maintenance Shop such that a close inspection of the unit could be made. It was found that the pump casting at the discharge nozzle had cracked and since repair was not economically feasible, the unit was discarded to the burial ground.

Considerable trouble was experienced this month with the left hand optic on the 60-T canyon crane. Three replacement units were installed before satisfactory operation was again established. The trouble apparently stems from under-designed solenoids which frequently burn out. Efforts are now being directed toward determining the accuracy of this supposition, and if so, a design improvement involving a higher rated solenoid will be initiated.

Considerable difficulty with the vacuum pumps in the 222-S Building has been encountered over the past several months. A complete overhaul of the pumps failed to resolve the difficulty since each of the pumps failed to start during the month. Inspections made this month revealed an accumulation of gummy sludge on the cylinder walls. Although the cause of this formation is still being investigated, a method has been developed for preventing its formation by admitting a small steam flow into the inlet manifold. This will serve as a stop-gap measure until the real source of the trouble can be resolved and corrective action taken. To date, a change in the type of oil used has failed to improve the situation.

In an effort to improve the 202-S Building ventilation, a program was inaugurated this month involving the inspection and cleaning of the turning vanes inside the ducts and the fan rotor blades of the exhaust fans. Deposits of grease and lint, which have accumulated over the years, are now being removed and a definite improvement in air flow has been noted on those units so treated. The duct work from exhaust fan No. 3 was found to be severely corroded. Temporary repairs were made and a new section of stainless steel duct work is now being fabricated.

On April 13, a P-130 glass bearing pump was installed in the F-1 position in the 202-S Building. Operation to date has been satisfactory. It is hoped that the glass bearings will prove to be the answer to the frequent pump failures in this position which have resulted in an average monthly maintenance cost of approximately \$6,000 for the past eleven months. The specially designed pumps, which were ordered from the Peerless Company as an alternate corrective action for the F-1 pump problem, have not yet arrived on-site. Latest information from the Company concerning their difficulties with the bowl and head castings indicates that May 1, 1957 will be the earliest possible delivery date.

SECRET

DECLASSIFIED

HW-50089

DEL

Some progress has been made on the problem of steam leaks in the in-concrete piping. A special internal cutting tool was obtained and a section of the #64 steam supply line removed. This is one of the failed stainless steel lines in which a boroscope examination had revealed pitting, with the possibility of complete penetration a short distance from the Pipe Gallery wall. The maximum length of straight line which could be obtained before the first bend in concrete was 12 inches. The specimen has been sent to the Hanford Laboratories Operation for determination of the cause of failure. The removal of additional sections of piping will depend upon the outcome of the findings from this specimen. A study is currently being made on the possibility of installing a new section of line by butt welding. If this method should prove to be successful, it will eliminate the costly and time consuming process of removing the concrete from around the piping to permit welding in the conventional manner.

C. Radiation Monitoring Operation

1. Radiation Occurrence Experience

Continued improvement in radiation control was demonstrated during the month with only five occurrences reported for April as compared to eight in March and eleven in February. Three of the five Radiation Occurrences involved skin contamination with a maximum of 40,000 d/m in the case of a process operator in the 233-S Building. Excessive perspiration caused the operator's protective clothing to become unusually damp and caused contamination to migrate through the coveralls to the skin. The contamination was successfully removed.

2. Other Contamination Experience

The first shipment of spent fuel elements from the Chalk River Plant was received on April 3.

Surveys of the incoming casks revealed low level smearable contamination to 4,500 c/m around the gasket edge. In view of the methods employed at the Chalk River Site to load casks, these levels of contamination were about as good as could be expected. The casks were returned in a similar condition but due to the ICC Regulations, it was necessary to install a box over each of the casks to provide physical barriers. With this box, radiation levels were reduced to an equivalent of 10 mr/24 hours as required for returnable containers under ICC Regulations.

The 202-S Building was placed on a modified radiation zone status during the performance tests on the new canyon wash-down facilities in anticipation of possible water leaks from the canyon area. This precaution was well founded as a considerable number of leaks, of a dripping nature, developed on

SECRET

D-6

both the north and south sides of the building. Small puddles of water were observed to be contaminated from 100 to 10,000 c/m and the contamination was readily removed by wiping up the water. With the exception of a few localized areas, primarily in expansion joints, the building was restored to its normal condition. In those expansion joints where the water leaked through from the canyon contamination levels developed to 30,000 c/m. To avoid a duplication of effort, decontamination of these localized areas will be withheld until the deficiencies in the canyon washdown facilities have been corrected.

An extensive decontamination program was started on the Redox crane at month end using compressed air and solvent. Results to date have been very effective. Radiation levels on the east catwalk were rather easily reduced from 400 mrad/hr to 200 mrad/hr, all at six inches. This program will be continued during the coming months as scheduled process shutdowns permit.

D. Analytical Control Operation

1. Control Statistics

<u>Month</u>	<u>Samples</u>	<u>Determinations</u>
March	2390	5963
April	3038	7374

2. Building Maintenance

Principal 222-S Building maintenance included the dismantling and cleaning of the building vacuum pumps, repair of the 103 tank gang valve, removal of junior caves from the building to the burial grounds, and change of two plugged hood filters.

3. Equipment Experience

Abnormal values obtained on standards have indicated sub-normal performance of the UO_3 reactivity apparatus. Replacement of the galvanometer and orifice failed to resolve the difficulties. Replacement of the thermocouple and checking of gas flows have now been scheduled in an effort to restore the instrument to normal performance.

Three days of down time were taken on the mass spectrometer this month. Repair of the isotron source and replacement of a broken liquid nitrogen trap were necessary.

4. Assistance to Process

An unusual sediment from a 224-U Building fume vent drain was found to contain uranium, iron, nitric acid, and an insoluble

DECLASSIFIED

SECRET

DECLASSIFIED

HW-50089

Doc

component. The latter was forwarded to the 234-5 Building Spectrographic Laboratory for further examination and results forwarded to Finished Products Technology for evaluation.

As an aid to Redox Technology in their efforts to adjust a D-7 waste for rework a special procedure was utilized. A sample was extracted with hexone and TBP to remove the ionic Pu present and the residue analyzed by thienyl trifluoroacetone extraction, with a pretreatment to break any Pu polymer which might be present. Low Pu content on the final step indicated that the Pu in the D-7 tank was in an extractable form. The laboratory practice initiated here is being studied further since it may provide a valuable analytical tool in resolution of rework and deposition problems.

Random occurrence of lots of UO_3 out of specification as to particle size has necessitated a delay in the assignment of Car-Lot numbers until ten acceptable lots are on hand. Accumulation of samples and a delay in reporting carload composite results are recognized consequences of this procedure.

5. Analytical Procedures

A change in analytical practices was adopted after a review of quality control data revealed that the use of a standard solution rather than the "spike" technique would provide a better measure of accuracy for iron assays.

Five revised models of a magnetic stirrer have been fabricated and placed in service. Preliminary results indicate better stirring with a subsequent decrease in the number of sample reruns.

E. Waste Handling and Decontamination Operation

1. Waste Handling

a. 200 East Area

	<u>Gallons</u>
Waste Scavenged	947,550
Gallons Waste to Ditches (TBP)	489,000
Waste Received (TBP)	406,000
Purex Coating Waste Received at C Farm	104,000
Purex Coating Waste from C Farm to BY Farm	704,000

b. 200 West Area

	<u>Gallons</u>
Redox Coating Waste Received at U Farm	19,250
Salt Waste Received at SX Farm	198,000
Total Gallons Boil-Off Salt Waste	121,000

2. Equipment Decontamination

SECRET
D-8

a. Automotive Equipment

A total of 14 vehicles were decontaminated during the month.

b. Railroad Maintenance

A total of 122 manhours were charged to railroad decontamination work at Riverland.

3. T and B Plant Lay-Away

Approval for the lay-away of the Bismuth Phosphate Plants (T & B) was received from the AEC this month. Final details of the lay-away are now being completed.

4. Equipment Experience

The plugged multiple jumper in the Redox 241-SX waste diversion box was removed this month and a replacement jumper installed. High radiation levels made the job extremely difficult but the removal and replacement was made without incident. The jet-out line to the 108-SX tank has now been re-activated and currently both the pump-out and jet lines from the D-8 waste tank are operable and no hold-ups in the disposal of Redox waste are anticipated.

F. Improvement Experience

1. Process Tests and Revisions

Information related to this item is covered in the Research and Engineering portion of the Department report.

2. Miscellaneous Improvement Items

A constant alpha in air monitor is now in operation in the 233-S Building, with the sampler located in the exhaust air flow of the pipe gallery. The chart recorder unit is located in the change room by the door leading into the control room and any sudden rise in air contamination in the pipe gallery will energize an audio alarm system on the recorder unit. The decision to locate the sampler in the pipe gallery was based on the potential of a process incident extending to this location as compared to the lesser potential of an incident originating in the control room. The one alpha CAM unit should provide sufficient automatic warning in the event of acute air contamination developments in the 233-S Building in areas where respiratory protection is not worn routinely.

Time, work flow, and regrouping studies in the 222-S Laboratory have been completed and the most efficient laboratory rearrangement (after TBP shutdown) has been established. The

proposed layout has been discussed with all employees and the major rearrangement moves will be made during the Redox shut-down period in May.

As a result of the Preventive Maintenance Program, improvements have been made to the electronic equipment in the 222-S Laboratory, particularly in the X-ray Spectrophotometer and the Alpha Simpson Proportional Counters, such that it has been possible to reduce the instrument work force by one Instrument Technician. This actually is in excess of 25% of the crew since the remaining personnel consists of one Technician and two Trainees.

3. Inventions or Discoveries

There were no inventions or discoveries of a patentable nature reported in the Redox Operation during the month of April, 1957.

G. Events Influencing Costs

Unit costs for the month of April will be higher than normal due to the low production quota and the excessive failure of capitol equipment (three pumps, one agitator, and one tube bundle).

Essential material costs will also be higher than normal because of the two extensive acid flushes which were made during the month in an attempt to resolve the plutonium deposition problem.

The Analytical work-load from the Uranium Reduction Operation has continued at a high level due to miscellaneous difficulties with the continuous calciner operation, hammer mills, screens, etc. During down periods at the Redox Operation, it has been possible to assign 8 - 10 additional people to this work; however, this is a temporary expedient and should this work-load continue for an extended period, it will be necessary to increase the work force in the laboratory.

A reduction of three employees has been effected since December in the Redox Maintenance forces. It is further anticipated that the 293-S Acid Recovery Facilities will be manned and maintained without additional personnel. Two Instrument men from the 202-S Building work force are presently assigned to the calibration of the 293-S instrumentation.

Two Pipefitters were sent to the main shop in order to speed up the work of salvaging \$23,000 worth of connector parts drawn out of Spare Parts on the Maintenance budget. This work will be completed by month end and the usable items will be returned to Spare Parts for credit early in May. Spare Parts Operation has indicated that it is willing to remove \$4,800 handling charges on these items which will bring the cost down to approximately \$18,000.

SECRET

DECLASSIFIED

HW-50089

DEL

H. Plant Development and Expansion

1. Design Liaison, Construction Checking

CG-621, Redox Contamination Control

Performance tests were conducted for the canyon washdown facilities on April 26 and 27th. Several deficiencies were noted which will require corrective measures before acceptance of these facilities can be made.

1. The booster pump housing broke during start-up of the fourth section sprayed by pump pressure. Cause of failure is still undetermined.
2. Several expansion joints in the vertical walls of the canyon leaked water to the north and south operating galleries.
3. Two diaphragm operated valves located on the roof leaked through when closed.
4. Malfunctioning of the electronic control system was noted.
5. A water leak was noted at the construction joint between the crane viewing room roof and the stairwell enclosure.
6. Water leaked into the crane maintenance stairwell enclosure through the upper door ventilation louvre.
7. The hose connection to the canyon hose reel leaks water.
8. It is suspected that the air hose to the reel also leaks because the air motor will not retract the extended hose.

P-98, Gang Valve Steam Header Sectionalization

A modified version of the steam header sectionalization proposed by the Redox Maintenance Operation will reduce the cost of this installation from \$8,000 to \$2,000. Small individual valves for each gang valve are to be installed instead of the proposed large sectionalizing valves. A work order has been issued for the new installation.

CG-720, Redox SWP Service Area

All comments have been made on detailed design, with a few minor changes made in space arrangement and ventilation controls. The project proposal has been approved by the Washington AEC at a total project cost of \$107,000. The local AEC is now preparing a directive to proceed with construction.

SECRET

D-11

CG-692, Modifications to Redox 233-S Concentration Building

Design of the project is complete. It has been determined that it will be necessary to revise the project proposal to indicate that all work will be performed by CPFF forces due to the presence of fixed plutonium contamination from the June, 1956 radiation incident. Facilities Planning has been requested to revise the proposal to indicate this change, as well as increase the project cost as determined by the estimate based on final design. The estimated cost of the project is now approximately \$120,000.

P-121, Test Wells for B-C Cribs

As a result of the detection of Cobalt 60 in the ground water, it has become necessary to discontinue cribbing scavenged waste in the B-C cribs and to drill four new test wells and deepen another for the evaluation of cribbing scavenged waste under relaxed Cobalt 60 tolerances. The test program will allow the B-C cribs to be reused for the disposal of an estimated ten million gallons of waste at about half the cost of disposal by ditching. A project proposal is now being prepared. It has been specified by the Chemical Effluents Technology personnel that the wells be completed six months after cribbing resumes.

I. Reports Issued

No secret reports were issued by Redox Operation personnel during the month of April, 1957.

III. ORGANIZATION AND PERSONNEL

A. Safety

There were no disabling injuries, serious accidents or incidents in the Redox Operation during April, 1957. Eleven medical treatment injuries were reported during the month.

Since the 222-S Building roof is of the same construction as one involved in a major fire at another AEC installation, a critical review of the incident and a thorough inspection of the building was conducted in conjunction with the Health and Safety Operation. Recommendations from the Health and Safety Operation are expected shortly and will determine the course of action to be followed in resolving this potential hazard.

A new type enclosure was designed and installed at the heating coil of the induction furnace used in the fluorimetric uranium assay in the 222-S Analytical Laboratory. The new installation permits one hand operation and reduces the possibility of burns being incurred during the handling of hot sodium fluoride melts.

DECLASSIFIED
SECRET

~~DECLASSIFIED~~
WITH DELETIONS

HW-50089 ~~SECRET~~

B. Security

There were no security violations in the Redox Operation during the month of April.

C. Personnel Activities

M. L. Short, Manager - Metal Removal Operation, Finished Products Operation, was transferred to the Redox Operation as Manager of the Waste Handling and Decontamination Operation, effective April 1, 1957.

B. Anderson, M-1749, Supervisor Processing Operation, terminated on 4-5-57 to accept a position with the AEC at the Argonne National Laboratories, Chicago, Illinois.

M. R. Weiler, M-17421, Analytical Chemist, was transferred to the Purex Operation on 4-1-57.

R. E. Dahl, M-20303, Control Chemist, Purex Operation, was transferred to the Redox Operation on 4-1-57.

F. A. Perkins, M-9054, Supervisor, Radiation Monitoring Operation was transferred to the Finished Products Operation on 4-1-57.

E. D. McFall, M-2999, and R. A. Wonacott, M-11549, Supervisors, Radiation Monitoring Operation in the Finished Products Operation, were transferred to the Redox Operation on 4-1-57.

J. A. Forest, M-9709, Supervisor, Metal Removal Operation in the Finished Products Operation, was transferred to the Redox Operation on 4-1-57.

B. W. Mercer, Shift Supervisor, Analytical Control Operation attended the Engineering Sessions of the "Data Processing Survey Course" at W-10 on April 8, 9, and 10.

A total of 45 Redox Operation personnel participated in the guided tours of KE and KW Reactor Operation Facilities this month as a part of their "Know Your Plant" program held during the months of March and April.

Five non-exempt personnel attended a projectionist training course offered during the month by the CPD Training Group.

Nine exempt personnel attended the course on "CPD Cost Control, Reports, Accounting and Related Functions".

~~DECLASSIFIED~~
WITH DELETIONS

Discussion meetings and work area tours were conducted with nine Rotational Technical Graduates during the month in an effort to insure a better understanding of our work, plans for the future, etc., by these individuals.

Chas. B. Swirth
 Manager
 Redox Operation

CT Groswith:rc

DECLASSIFIED

UNCLASSIFIED

DECLASSIFIED
WITH DELETIONS
CHEMICAL PROCESSING DEPARTMENT
FINISHED PRODUCTS OPERATION

HW-50089

DEL

APRIL 1957

I RESPONSIBILITY

Responsibilities assigned to the Finished Products Operation were altered slightly this month when the responsibility for certain tank farm work involving scavenging, diversion box changes and miscellaneous outside activity was transferred to the Redox Operation. Also responsibility for supervision of Radiation Monitoring on A and C Shifts at the Redox Plant was transferred to that operation.

II ACHIEVEMENT

A. Metal Finishing Operation

A new record high was established during April for the preparation of plutonium metal (13.7% above last month which was the previous high). Purex production was scheduled at a higher level in order that goal commitments relative to plant capacity made at the beginning of the fiscal year could be satisfied. Delays which were experienced in the Redox Plant in March resulted in the shifting in part of the production load for this plant from March into April. These factors made it necessary to handle unusually high feed rates from April 5 until April 25 at which time the Redox production requirements had been satisfied and this plant was shut down for flushing and maintenance. Feed continued to come from Purex until April 29, when it became necessary to shut this plant down for organic cleanouts because the fission product content of the plutonium effluent steam had increased to an intolerable level. Fortunately, enough feed was in lag storage and no interruption in the Metal Finishing Operation activities resulted. It was necessary to work two days of overtime in order to carry this unusually heavy production load.

Repair problems were rather severe early in the month, especially in the Task I, wet chemistry, phase of the processing and delays in production resulted. Most of the trouble was associated with valve and filter failures.

DECLASSIFIED
WITH DELETIONS

~~CLASSIFIED~~

HW-50089 DEL

A. Metal Finishing Operation (Continued)

~~WITH DELETIONS~~

Radiation levels in the Zone 3 work areas of the wet and dry chemistry operations have remained at a higher level than is desirable. Fortunately, the decontamination which results from processing removes enough of the fission product, which contributes to this radiation, so that the quality of the metal produced is well within accepted specifications. Since it would not be possible under existing conditions to satisfy radiation exposure goals, which have been established, it was decided to resort to the installation of transparent shielding over critical hood areas.

B. Product Recovery Operation

	<u>April</u>	<u>March</u>
Dissolver Runs Completed	54	55
Recuplex Column Operating Efficiency	89.70%	83.40%
Average Instantaneous Rate (Liters/Day)	2,102.00	1,909.00
<u>Ca.</u> Kg Processed through Recuplex	30.40	22.87
<u>Ca.</u> Kg Metal Scrap Recovered	17.40	11.40
% Waste Loss from Columns	0.93	0.95
Gms. Inventory of Recoverable Waste	46,266.10	51,753.38

The number of runs completed in April was far below schedule due to numerous mechanical problems principally relating to maintenance of adequate vacuum on the system; otherwise, performance throughout the Recuplex system was excellent. Column operating efficiency was 89.7% with an instantaneous rate of 2,100 liters per day. This tied the all-time high set last December. Column waste losses averaged 0.93% of input. A calculated ca. 30.4 Kg of plutonium were processed through Recuplex, some of which were dissolved plutonium skulls. 17.4 Kg of metallic plutonium were recovered in Hoods 40 and 41.

Miscellaneous items are noted: The K-1 organic pump in Recuplex was replaced as was the D-7 sump tank agitator shaft. Extraction column waste losses were brought into control by a column flush. Slurry losses from the dissolver were reduced by more rigid control of ANN additions to assure higher fluoride content during dissolution.

Power and ventilation work proceeded routinely except for a large number of repair items. The principal repairs effected were the replacement of bearings on exhaust fan #5 in the 234-5 Building, the replacement of the 50-foot stack on the 231 Building, and the replacement of several coils in both Z and U Plants.

~~DECLASSIFIED~~
~~WITH DELETIONS~~

**DECLASSIFIED
WITH DELETIONS**

HW-50089

DEL

C. Maintenance Operation

The major maintenance work performed in the Uranium Reduction Plant during the month consisted of the removal and cleaning of diaphragm operated valves, revisions to the piping in the UNH hot box, the re-setting of the seals of various agitator shafts (all of these items relating to the continuous calciners), and in addition repairs were made to the bag filter system, and the lay-away of the electric pots was continued. The new shop for Uranium Reduction maintenance activities was accepted during the month and maintenance personnel are presently in the process of moving the shop equipment into this new building.

No major maintenance problems were encountered in the 234-5 Building during the month, however, numerous difficulties with leaking valves and filters were encountered in Task I. In Task II difficulties were experienced with off-gas lines and furnace door leaks. In Task IV trouble was encountered with heating elements and thermocouple gauges. In Task V it was necessary to replace bearings in the hemisphere lathe rotating head. In Task VII difficulty was experienced with heat traps and the gas analyzer. The installation of the new polishing unit in the mating room has been completed.

In Recuplex the maintenance activities were routine during the month being involved mostly with defective valves and plugged dip tube lines. One Republic transmitter failed during the month and this device was found to be so contaminated that complete replacement was necessary.

In the Metallurgy and Development Labs considerable and varied installation and modification work was performed without any significant difficulties being experienced.

In Z and U Plants Buildings in general considerable overhaul activities were performed on power and ventilation equipment.

D. Analytical Control

The Analytical Control Laboratory made 5895 determinations on 2544 samples during the month. This represents a slight increase over last month. Midway through the month the laboratory began chemical assay on 100% of the parts sampled. Precision has improved to the point that only three titrations are necessary as against six previously, provided that all samples are analyzed.

**DECLASSIFIED
WITH DELETIONS**

DECLASSIFIED

HW-50089

DEL

E. Uranium Reduction Operation

All April production was made through the continuous calciners. Production during April was 102% of schedule. 64,459 gallons of recovered acid was shipped to Purex. At month end 144.75 tons of uranium as UNH solution is in storage at the various sites, awaiting processing at the Uranium Reduction Operation. All UO_3 produced during April met quality specifications, with exceptions as will be discussed.

Four calciners were in operation during April. The following chart illustrates the actual results achieved from these units during the month.

<u>Calciner</u>	<u>Days Scheduled To Operate</u>	<u>Days On The Line</u>	<u>Average Daily Production (1)</u>	<u>Efficiency (2)</u>
G	28	23	4.77 T/D	79.5%
H	28	23	4.66 T/D	77.7%
J	28	18	3.73 T/D	62.2%
L	25	20	4.49 T/D	74.8%

(1) Average daily production is calculated on output based on total days scheduled to operate.

(2) Efficiency based on output as compared to maximum design rate (6 T/D).

Calciners M and K were out of service all month. M Cell has been awaiting receipt of minor rotometer and star valve parts. K Cell was down for serious oil leakage problems early in the month, which was caused by failure of an expansion joint on the agitator. Minor Construction forces spent the balance of the month modifying this unit.

Major operating difficulties encountered during April were associated with excessive off-gas filter plugging and its related problem, failure of diaphragm operated control valves on this system. During a scheduled shutdown at month's end the effect of this problem on the fume vent header was investigated and the results were found to be quite serious. Very bad caking has occurred in this header ranging from complete plugging at one end to approximately three quarters plugging at the other. Attempts to remove the cake are under way at month's end. The Project Engineer has been notified that this system is unacceptable and has been asked to supply an adequate filter for this plant.

One major objective of the Finished Products Operation for 1957 was achieved in April when production rates from the continuous calciners exceeded 30 tons per day for a four-day period. This rate was achieved from four calciners; an improvement over the objective which was based on six operating units.

~~SECRET~~

HW-50089

DEL

E. Uranium Reduction Operation (Continued)

Cleanup of the pot room facilities has progressed very well and maintenance reconditioning of this equipment is proceeding on schedule.

Failure of a hammer mill screen during a weekend when high rates of production were being run, resulted in about 100 tons of material being out of specifications as regards to particle size. Correction has been made and all this material has been remilled and is now ready for shipment.

The C-1 tank has been modified and all incoming feed receipts have been measured. This gives the Uranium Reduction Operation an accurate incoming accountability point by which a material balance can be maintained.

F. Layaway Operation

All tank pumps and sluice pits have been opened and inventoried. The operable sluice nozzles have been stored in tank farm diversion boxes. Three operable sludge pumps have been removed from storage tanks in the tank farms and stored above ground. Work remaining to be done is decontamination of cover blocks and disposal of trash in the tank farms.

Process flushing was completed in the 221-U canyon on April 12. A total of 381# of uranium was recovered from process vessels during the flushing period, leaving a total of 2,527# of uranium lost on the system for the entire program. All dry chemicals have been removed from the building. Acid and caustic solution left over in the 211 storage tanks is to be left for use by the Waste Handling and Decontamination Operation. Canyon cells from 40 through 19 have been inventoried and steam cleaned.

Maintenance work of flushing, draining and capping process, steam, water and air lines is approximately 50% complete. Instrument and electrical layaway is 65% complete.

G. Radiation Monitoring Operation

Twenty-one radiation occurrences were documented in April as compared to fifteen in March. The breakdown for the Operations is as follows: Metal Finishing - two, Product Recovery - two, Analytical Control - one, Maintenance - six, Uranium Reduction - nine, Layaway - one, and Radiation Monitoring - none.

Seven of the radiation occurrences have been associated with equipment failures in the new 224-UA Building.

Twenty-two cases of skin contamination were reported in April as compared to twelve in March. Fourteen cases occurred in Z Plant, five in the Tank Farms and three cases in the UO₃ Plant.

~~SECRET~~

G. Radiation Monitoring Operation (Continued)

An investigation (Radiation Incident CPD-57-2) was conducted when a process operator received a contaminated injury while cleaning the floor of a sampling hood in Recuplex. A highly contaminated Allen wrench, corroded to needle sharpness, penetrated through the hood and surgical gloves and caused a puncture wound to the operator's left thumb. Results obtained from urine specimens indicate that negligible internal deposition resulted.

Radiation levels in the vicinity of Task I and Task II of the RMA Line remained undesirably high throughout April and the exposure accumulation of the operators poses an increasingly serious problem. Plate safety glass has been used as shielding on sections of the Task I hoods and additional glass will be installed as shielding as soon as it is received. An estimated 3 to 5 fold reduction in dose rates is expected when the glass installation is completed.

Contamination control during the "layaway" program in farm scavenging continued to be excellent.

H. Improvement Experience

1. Process Tests and Revisions

Information relating to this item will be covered in the Research and Engineering portion of the Department report. Other information concerning Weapon Data will be covered in a separate report to be written at a later date.

2. Inventions or Discoveries

No inventions or discoveries of a patentable nature were reported during the month.

I. Events Influencing Cost

In the Recuplex the dissolving operation cycle normally calls for a three-hour coagulation period. This is to enhance the complete removal of finely divided siliceous material and to expedite filtration. The processing of runs without coagulation was successfully tested at month end. No deleterious effect occurred in column operation or in waste losses. A gain of three hours per charge results.

Considerable funds will be expended on ventilation equipment in the U and Z Plants during the summer months. Examination of the various heating coils, condensate lines and traps has indicated that a large scale replacement program must be completed before another winter season arrives.

Credit for nitric acid recovered from Uranium Reduction Operation will be realized in the April manufacturing costs.

DECLASSIFIED

DECLASSIFIED

WITH DELETIONS

HW-50089 DEL

I. Events Influencing Cost (Continued)

In the Uranium Reduction Operation a 20% reduction in direct labor manpower was made during April. This, coupled through the fact that pot room layaway is being changed to a standby code, should result in reduced unit cost of UO_3 powder for April.

J. Plant Development and Expansion

2. Project CG-691 - Improved Task I and II

Site preparation by Minor Construction forces has been completed. Hood 9-B was moved into place as well as the graphic panelboards and associated electrical equipment. Chemical and service piping for Hood 9-B has been installed in the duct level. Equipment is generally arriving from offsite on schedule. Metering pump delivery, however, is critical. The first platinum lined fluorinator tube was received during the month.

DECLASSIFIED
WITH DELETIONS

**DECLASSIFIED
WITH DELETIONS**

HW-50089

DEL

J. Plant Development and Expansion (Continued)

3. Project CG-724 - RMC Button Line

AEC Directive, HW-426 dated 4-8-57, was received authorizing \$197,000 for detailed design work which is scheduled to start about May 1.

4. Project CG-723 - Recuplex Conversion

The design of concentrator facilities has been approved and procurement initiated. It was decided to use 304-L type stainless steel for construction of the concentrator because the originally scoped 309 sCb type stainless steel is not normally stocked and delays would be incurred in obtaining a special melt.

6. Alpha and Neutron Monitors for Task I

Prefabrication of piping to accommodate the installation of continuous alpha and neutron monitors in the supernate streams was completed. All other associated equipment is also ready for installation. This work will be scheduled early in May, if the production load permits.

7. Z Plant Filter Replacement

The preparation of a project proposal for the replacement of the CWS space filters in Z Plant with fire resistant filters was completed. This project proposal will probably be submitted to the AEC for approval on May 15.

8. Product Recovery from Grit Paper

A section of the existing open-face hood in Room 161 has been enclosed and the equipment provided for charring grit paper and other combustible waste which contains recoverable plutonium. This facility which is ready for use will make it possible to reduce the inventory of certain scrap material which has been held in inactive storage.

9. Project CG-613 - UO₃ Expansion

The new maintenance facility was accepted by the using department, with minor exceptions, on April 17, 1957.

DECLASSIFIED
E-9

9. Project CG-613 - UO₃ Expansion (Continued)

The CG-613 Project was closed out, with exceptions, on March 29, 1957. Work is continuing on exceptions including completion of the deluge system, filter installation in the UNH loop header, and modifications of the calciner base ways.

Major items preventing continuity of calciner operations include, rotary valves, calciner feed point rotometers, and calciner offgas DOV's.

10. Project CG-712 - Reduction of Airborne Noxious Fumes, 224-U

Construction Operation will complete the tie-in of necessary piping to allow plant forces to tie in a temporary stack and blower system on April 29 and 30. The project proposal requesting change in work force determination and a reduction in overall project cost is circulating within the General Electric Company for approval. It is now planned that all work will be done by Construction Operations.

11. Project CA-688 - Additional Waste Disposal Facilities - BC Cribs

All work has been completed and the physical completion notice is being issued.

12. Project Proposal - Compressed Air and Venting Facilities - 224-U and UA Buildings

The location of an equipment inspection facility at 221-U Building will result in continued use of the building and the 291-U area. Alternate air compressor and vessel venting facilities will not be required and the request for the Project Proposal will be cancelled. Action will be taken to safeguard the operation at 271-U compressors on shifts when the 221-U Building is unoccupied.

13. Project CG-722 - Utilization of 224-U Acid at Fedox and Purex

Funds amounting to \$123,000 have been authorized for modification as necessary to the 241-WR vault and 224-U Building. Detailed design is nearing completion for this work. Authorization of the work at other plants is delayed pending the revision of the project scope.

14. Project CG-725 - Rev. 1, UO₃ Plant Improvements - Liquid Waste Disposal

The preparation of revision one of the project proposal is in progress.

15. Project Proposal, UO₃ Plant Miscellaneous Improvements

A design order in the amount of \$2,000 has been issued for the scoping and preparation of a project proposal providing UO₃ Plant Miscellaneous Improvements.

~~SECRET~~

16. Capital Work Orders

A capital work order to Construction Operations on the basis of fixed fee from them, for a radiation-free access way to the 224-UA motor room and a radiation controlled walkway from the UA Cells to the motor room, has been completed. Construction Operations are completing the installation of an oil and paint storage building. This is a capital work order, fixed fee installation.

K. Reports Issued

HW-49727 Chemical Processing Department, Finished Products Operation, Z Plant Monthly Report, March 1957, by W. N. Mobley.

HW-49755 Z Plant Plutonium Accounting, April 22, 1957, by L. M. Knights.

III ORGANIZATION AND PERSONNEL

A. Organization Changes

Effective April 1 the Finished Products was reorganized as follows:

1. The Metal Removal Operation was eliminated. The employees necessary to carry on Tank Farm work such as scavenging, diversion box changes and miscellaneous outside duties were transferred to the Redox Operation. Those employees needed to follow the layaway of the Tank Farms were retained by Finished Products Operation but placed in a temporary lay-away operation which will cover all lay-away functions in both the Tank Farms and the TBP Plant. The remaining employees were made available for transfer elsewhere in HAFO or were laid off.
2. The Metal Recovery Operation was eliminated. The employees needed for follow up of layaway of the TBP Plant were retained by Finished Products Operation but were assigned to the temporary lay-away operation. The remaining employees were made available for transfer elsewhere in HAFO or were laid off.
3. The Maintenance (U) Operation and the Maintenance (Z) Operation were combined into one organization. This includes those employees needed to maintain the Uranium Reduction Plant and all aspects of the Z Plant. Additional responsibilities for this organization, above previous requirements, includes a crew to cover the additional maintenance demands of the Metallurgy and Chemical Development Laboratories, and a crew to cover project work (principally, continuous Tasks I and II). This combined operation will result in greater flexibility and possible economies resulting from this increased flexibility.

Craftsmen and foremen needed for the layaway of the Tank Farms and the TBP Plant were retained in the Finished Products Operation but will be transferred to the temporary lay-away operation.

~~SECRET~~

A. Organization Changes (Continued)

Of the four Contact Engineers in the former maintenance operations, three were reassigned, one each to the Managers, Finished Products, Metal Finishing and Uranium Reduction. One Contact Engineer is available for placement elsewhere.

4. The temporary Lay-Away Operation comprised of employees as mentioned in items 1, 2, 3, above operates under one manager. This combination of operating and craft people performing under a single head results in better coordination of effort, and the ability to make more prompt and clear-cut decisions during the layaway operations. The number of employees in this temporary organization will decrease as the work progresses and the entire organization will be eliminated prior to July 1, 1957.
5. Other minor changes include the transfer of Janitors and Power Operators from what were the U Plant organizations to the Product Recovery Operation who already had the bulk of the employees assigned to Finished Products Operation in these classifications. This change results in greater flexibility and possible economies at a later date. Also, responsibility for U Plant accountability records, property control records, and landlord functions were assigned to the Product Recovery Operation and thus taking advantage of combined record keeping and at the same time insuring uniformity of action in these functions.

Reassignments of exempt roll employees during the month to positions outside the Finished Products Operation are as follows:

M. L. Short and J. A. Forest have been transferred from the Metal Removal Operation, to the Redox Operation.

R. H. Steach and D. K. Curtis have been transferred from the Metal Removal Operation, to the Purex Operation.

J. F. Newland has been transferred from the Metal Recovery Operation to the Purex Operation.

R. A. Wonacott and E. D. McFall have been transferred from the Radiation Monitoring Operation to the Redox Operation.

R. E. Isaacson has been transferred from the Analytical Control Operation to the SS Accountability Operation, R & U.

F. A. Perkins has been transferred from the Redox Operation to the Radiation Monitoring Operation.

DECLASSIFIED

SECRET

B. Safety Experience

No disabling injuries or near-serious accidents occurred in the Finished Products Operation during the month. Seventeen medical treatment injuries were experienced this month as compared to eight in March. The frequency rate increased from 0.93 to 2.54.

In order to reduce fire potential in the 234-5 Building several steps have been taken. A project is being prepared to replace the presently installed CWS filter with non-flammable types. Also included in this project will be the installation of an automatic sprinkling system in the building store room and the installation of hose bib coupling through the 234-5 Building walls to enable firemen to lay hose lines into the building without upsetting the ventilation balance. In addition to this an outside facility for the temporary storage of waste will be installed and all flammable material will be removed from the top floor rooms. All building employees have been made aware of the degree of hazard and their responsibility for minimizing fire potential.

Two fires were reported in the Uranium Reduction Plant during the month, both of which were of a very minor nature. The first occurred when an oily rag ignited on the G calciner when it contacted a shaft which had become extremely hot due to friction. A second fire occurred in a filter of improper design at one of the power hoppers. Plugged off-gas filters caused a momentary back pressure in a calciner which forced very hot fumes back through a secondary inlet air filter. This filter was constructed of cardboard and it ignited immediately. This type of filter has been removed from the system.

C. Radiation Experience

All significant information relative to radiation experience in the Finished Products Operation is carried under Radiation Monitoring activity (Item II - G).

D. Security Experience

No security violations were experienced during the month.

E. Personnel Activities

A training program for the process and utility operators in the Product Recovery Operation has been initiated. Technical representatives are conducting classes three times a week in order to develop a better understanding of the Recuplex process.

One supervisor attended the Data Processing survey course.

Three supervisors attended four sessions each of the Professional Business Management.

Two supervisors attended an engineering activities functions and services lecture.

SECRET

DECLASSIFIED
[REDACTED]
WITH DELETIONS

HW-50089

DEL

E. Personnel Activities (Continued)

Twelve supervisors attended a cost control, accounting and related functions lecture.

Essentially all of the exempt roll people and chief operators in the Finished Products Operation and their wives attended a special dinner meeting at which D. S. Roberts, Manager, Employee Relations, discussed items of interest to all but especially intended for wives of Chemical Processing Department supervisors. The meeting and discussion were extremely well received and it is felt that loyalty to Department and Company were enhanced.

S. R. Woodruff, Jr., D. Johnstone, W. E. Fisher and P. W. Ager, all of Albuquerque AEC, who were attending meetings at Hanford visited the 234-5 Building during the month.

W. N. Mobley, Manager
Finished Products Operation

WNM:JPT:jj

DECLASSIFIED
WITH DELETIONS
[REDACTED]
E-14

DECLASSIFIED

HW-50089

CHEMICAL PROCESSING DEPARTMENT
POWER AND GENERAL MAINTENANCE OPERATION

APRIL 1957

I. RESPONSIBILITY

The responsibilities assigned this Operation remained unchanged during the month.

II. ACHIEVEMENT

A. Operating Continuity

The prime operating facilities were supplied steam, water, and emergency electrical services in a manner sufficient to maintain continuity of operations without interruption.

B. Inspection, Maintenance, and Replacement

Two steam generating units and several unfired pressure vessels in the power houses were given annual third party (Travelers Insurance Company) inspections. All units inspected were considered as being in satisfactory condition.

All septic tanks and tile fields in 200 East and 200 West Areas were inspected. As anticipated, some were in need of corrective alterations which were in progress at month end.

Ventilation and air conditioning systems at the Redox facility were restored to approximate design air flow conditions as a result of the air balance crew removing lint and corrosion from the exhaust fans, turning vanes, and duct systems.

Liaison with the prime production plants continued throughout the month. Emergency and scheduled equipment requirements for the Redox Operation were met. The experimental, glass bearing equipped, P-130 pump installed last month in the F-1 tank at Redox has rendered satisfactory service to date.

A special drive head and motor for a 48" centrifuge was assembled for use in the Purex Facility where several originally installed units have experienced mechanical failures. The vendor's representative supervised the assembly and testing of the new unit in the 272-E Shop. The unit was complete and ready for installation at month end.

A railroad gondola car was converted to a cask car as required for the handling of Chalk River material. The "fitting out" of the car included the fabrication of four stainless steel containers and sixteen aluminum liners.

OFFICIAL USE ONLY

Continued emphasis was placed on expediting the shop work on Task I and II, Project CG-691. Estimated completion date for the fluorinator is June 1, and for the permanent conveyor June 15. The portion of the work on Project CG-691 that was assigned the Shops Operation was an estimated 35% complete at month end.

Progress continued on the fabrication of the L-cell package for the Purex Facility. The two condensers for this unit are complete and were in X-Ray at month end. Fabrication of the tube bundles and dunnage is in progress. The entire job was estimated at month end to be 10% complete.

The major portion of the time and effort of the Tool and Die Shop was concentrated on development work on the Whitney Project for HLO. The portion of work currently in progress is exceedingly intricate and complicated; however, satisfactory progress has been realized to date.

Included in the services rendered the process plants by the Shops Operation were the fabrication of twenty cell pipe jumpers and modification of a T-102 down-draft dissolver tower. The latter unit was made ready and placed in stand-by status for use by the 202-S Facility.

An earthen dam 10' high and 500' long was erected near the Purex Plant to retard the surface flow of cooling water from that facility. As a result of the slowing down of natural percolation, due to silting, there had been a gradual encroachment toward a project railroad bed. The dam was necessary to stop further encroachment of waste water in that general direction. Location of dam is near coordinates N-44000 and W-43000.

The waste line from the Hot Semi-Works to the 241-CR Tank Farm developed a leak, permitting the escape of highly contaminated waste materials. A new 2" stainless steel line was installed circumventing the leaking pipe section and the surrounding contaminated ground area.

Maintenance forces continued the renovation and overhaul of equipment at the Hot Semi-Works. Accomplished this month was the overhaul of the G-6 centrifuge and the re-gasketing of numerous vessels, pipelines, etc. The overall job was an estimated 90% complete at month end.

The annual weed control program was initiated April 10. Three spray rigs completed the application of 2-4-D to approximately 20% of the ground area in 200 West and to approximately 10% of the 200 East Area.

Site work on Project CG-691 included removal of obsolete equipment and the installation of new hoods and instrument panels. Included also was the fabrication of four large boxes for use in the disposal of contaminated equipment. The burial of two boxes of contaminated equipment from the job site was completed without incident.

DECLASSIFIED

HW-50089

DEL

C. Improvement Experience

CEO forces have completed erection of a controlled atmosphere room in the Tool and Die Shop as required for housing precision equipment. A jig boring machine was imported from Switzerland and has arrived at the job site. A factory representative is supervising the installation. Procurement of the equipment was necessary to complete work on the Pitt-Whitney Project.

The Karla (consultant) report on the feasibility of converting the 200 West Area steam plant and distribution system to package units was received. The report was highly optimistic and is undergoing further study at this time.

The rearrangement of the various components within the Shops Operation is nearing completion. The electrical, sheetmetal, and boiler shops were relocated to better enable the operation to cope with the growing needs of the process facilities. May 15 is the target date for completion of this work.

Old, partially deteriorated wooden barricades around T, UR, and TXR Cribs, and around 2709 and 234-5 Tile Fields, were removed and replaced with steel posts and chain. The removal of these barricades is designed to reduce future maintenance cost and to improve the general appearance of the area. Some work of this nature was started in 200 East Area.

Analysis of P&GM spare parts inventory continued. An additional \$29,000 worth of stock items were reviewed. Reduction of inventory now totals \$6,500, or 12.5% of items reviewed to date.

III. ORGANIZATION AND PERSONNEL

A. Safety and Security

No disabling injuries were reported. Medical treatment cases recorded totaled 16, which reflects a frequency rate of 3.07.

There were no incidents reported indicating a lapse of radiation control.

No security violations were reported.

B. Personnel Activities

During the month, 210 employees attended 12 sessions in connection with the Operation's craft training program. Those attending represented 10 or more level 3 components, approximately 30 level 4 components and representing four Departments or equivalent Operations. Each of the 12 sessions, 2 of which were conducted by off-site personnel, featured different subject material.

Nineteen employee suggestions were submitted. Of the thirteen evaluated to date, seven were accepted. Cash awards were presented to seven employees during the month for suggestions previously submitted.

T. G. L. G. Smith, Manager
Power & General Maintenance

OFFICIAL USE ONLY

CHEMICAL PROCESSING DEPARTMENT
FINANCIAL OPERATION

APRIL, 1957

I. RESPONSIBILITY

There were no significant changes in the responsibilities assigned to the Financial Operation during the month.

II. ACHIEVEMENT

A. Product Cost

As a result of a series of systems improvements it was possible to issue the full operating cost statement by the tenth working day of the month. Coupled with the advantages of the early issuance of the report, no overtime was required which in itself represents a sizeable cost saving.

The proposed new operating cost statement format for FY 1958 was completed during the month and the necessary Ozomatic masters were ordered. In addition to the advantages listed in last month's report it is expected that the new report will require only 70% of the clerical work entailed in preparing the present report, yet continuing to present all major cost categories in a concise form.

A review of all FEO expense orders was instituted during the month to insure that all orders necessary for conducting FY 1958 business will be ready when required in order to avoid reporting delays in July.

Conversion of FEO costing to a McBee Keysort system was completed during the month. In cooperation with the Specialist - Procedures, a step-by-step review of the new system is being started to determine if further refinements are possible or desirable.

An analysis of overheads, comparing the third quarter of FY 1957 with the second quarter FY 1957, from other departments was issued during the month. Present plans are to further refine the analysis and publish it on a monthly basis in order to provide a firm basis for negotiation with other departments.

Detail of the \$500,000 budget reduction incorporated in the latest Financial Plan received from the AEC was issued to the Operations affected.

At the request of the Washington AEC, an analysis of the differences between second and third quarter FY 1957 costs was submitted with the monthly AEC Product Cost Report.

Final submission of the FY 1959 and FY 1958 revised operating budgets was made on schedule. These budgets were then submitted without change to the HOO-AEC by Contract Administration. Quarterly breakdown of the budgets was prepared and transmitted to all third level CPD operations.

The annual physical inventory of coal was taken as of the end of March. All necessary reconciliation documents were issued during April.

UNCLASSIFIED

G-1

Results of the coal pile survey indicate that the methods used by the Power Operation to determine coal consumption are adequate.

B. Personnel Accounting

During April the following items contributed to an annual increase of \$73,000 in CPD payrolls:

Cost of living increase to nonexempt personnel	\$41 000
Payment of shift differential to exempt personnel	\$32 000

Pursuing the idea of providing useful services to CPD components, Personnel Accounting has agreed to cooperate with Safety in reminding employees leaving on vacation of the suggested "Vacation Do's and Don'ts". This will be accomplished by attaching to each employee's vacation check pay envelope a letter-size folder which outlines a recommended policy for a safe and sane vacation.

Delivery of safety awards to CPD employees on April 26 is being followed (week ending May 12) with payroll deduction of \$.54 withholding tax and \$.07 Social Security from the weekly pay of each award recipient; a similar deduction will be made from exempt personnel earnings for May. These deductions are based on an average award value of \$2.98.

Statistics:

1. <u>Number of CPD Employees</u>	<u>Monthly</u>	<u>Weekly</u>	<u>Total</u>
Employees at Beginning of Month	415	1 389	1 804
Additions and Transfers In	1	12	13
Removals and Transfers Out	(3)	(25)	(28)
Transfers from Weekly to Monthly	4	(4)	0
Transfers from Monthly to Weekly	0	0	0
Employees at End of Month	417	1 372	1 789

2. <u>Overtime Payments During Month</u>	<u>April</u>	<u>March</u>
Nonexempt Employees	\$14 569 *	\$15 529 **
Exempt Employees	4 223	2 646
Total	<u>\$18 792</u>	<u>\$18 175</u>

* Payments to nonexempt employees cover a four-week period.

** Payments to nonexempt employees cover a five-week period.

3. <u>Gross Payroll</u>	<u>April</u>	<u>March</u>
Nonexempt Employees	\$662 093 *	\$ 838 651 **
Exempt Employees	313 108	305 198
Total	<u>\$975 201</u>	<u>\$1 143 849</u>

* Payments to nonexempt employees cover a four-week period.

** Payments to nonexempt employees cover a five-week period.

4. <u>Pension Plan</u>	<u>April</u>	<u>CY to Date</u>
Number retired	0	3
Number who became eligible for participation	3	13
Number who elected to participate	3	13
5. <u>Insurance Claims Paid</u>	<u>April</u>	<u>CY to Date</u>
Employee Life Insurance	1	3
Amount	\$19 647	\$43 961
Employee Weekly Benefit Claims Paid	17	95
Amount	\$ 2 761	\$11 478
Employees and Dependent Accident and Health Claims Paid	227	1 185
Amount	\$ 3 698	\$85 175
6. <u>Suggestion Awards</u>	<u>April</u>	<u>CY to Date</u>
Number of Awards	62	180
Total Amount of Awards	\$ 3 693	\$ 6 468
7. <u>Preferential Rates</u>	<u>April</u>	<u>CY to Date</u>
Number added	0	0
Number eliminated	1	1
Number currently in effect	57	57
8. <u>Number of Military Allowance Payments</u>	<u>April</u>	<u>CY to Date</u>
	0	0

C. General Accounting

During April, the first month the new voucher check procedure was in operation, 73 checks totaling \$360,204 were drawn by the General Books Operation.

In conjunction with Contract Administration the FY 1959 Plant Acquisition and Construction Budget was reviewed prior to its submission to HOO-AEC. The data sheet necessary to obtain the release of the Division of Military Application 9300 construction funds from the Bureau of the Budget was completed and forwarded to the AEC.

Total funds authorized on 39 active CPD projects amounted to \$19.5 million as of March 31. Total expenditures of \$13.9 million and commitments of \$1.8 million have been incurred against these funds.

The following table summarizes project expenditures and authorized funds with Advance Engineering FY 1959 Budget Preparation and projects authorized for \$500,000 or more shown individually:

(amounts in thousands)

<u>Description</u>	<u>Cost Current Month</u>	<u>Cost to Date</u>	<u>Authorized Funds</u>
Purex Facilities	\$ 8	\$ 5 319	\$ 5 948
Expansion of 200 Area Facilities	14	767	2 662
Purex Acid Fractionator	3	840	920
Hanford 4-X Program - Metal Conversion Plant	46	4 161	4 398
Redox Contamination Control Facilities	176 *	580	620
Backup Radiiodine Facilities - Purex	194	743	1 150
Redox Iodine and Nitric Acid Recovery Facility	188	524	870
In-Line Monitoring Instruments - Redox and Purex	16	63	550
Improved Task I and II Facilities - 234-5 Building	62	216	700
Advance Engineering FY 1959 Budget Preparation	9	53	57
Other	<u>92</u>	<u>651</u>	<u>1 629</u>
Total	<u>\$808</u>	<u>\$13 917</u>	<u>\$19 504</u>

* Preliminary cost closing accrual for outstanding commitments and anticipated costs.

Authorizations of \$629,500 were received during April consisting of \$197,500 for RMC Button Line - 234-5 Building (Design only); \$75,000 for RMC Fabrication Line - 234-5 Building (Design only); \$165,000 for conversion of Recuplex to a manufacturing facility; \$52,000 for Additional Facilities for Purex Tank Farm Vapor Wastes; \$5,000 for Modifications to Redox SWP Facilities; and \$135,000 for HA Column Replacement - Purex.

Preliminary Closing Costs on the following projects were transferred to Plant and Equipment in Service or the AEC during April:

<u>Name</u>	<u>Amount</u>
CG-598 Purex Acid Fractionator	\$ 847 028 *
CG-653 Redox Cooling Water Disposal Modifications	183 532
CG-625 Additional Waste Disposal Facilities - 200 Areas	<u>47 655</u>
Total Transferred	<u>\$1 078 215</u>

* Includes accruals of \$6,778 on CG-598 and \$8,444 on CG-653 for outstanding commitments and anticipated cost.

April depreciation charged to product cost amounted to \$1,010,995, including R & U general use and IPD export water assessments of \$91,417 and \$9,588, respectively. Depreciation expense charged to standby amounted to \$218,549.

Retirement of the 271-BXR Building and equipment (extensively fire damaged about a year ago) is contemplated prior to the close of the fiscal year. It is possible that most of the equipment (principally instruments in panels) will be sold in place. Dismantling and individually checking and salvaging the instruments would be an expensive undertaking, seemingly not justified by the probable returns.

Redox and Purex capitalization and depreciation experience to date clearly indicate the desirability of reviewing our capitalization policy with respect to these processes. Present procedures will pyramid depreciation costs as the processes age, resulting in the highest depreciation charges toward the end of process life. Since we can expect to experience our highest maintenance costs in these same years, the result of continuing present practices may be undesirable.

Projects CG-598, Purex Acid Fractionator; CG-621, Redox Contamination Control Facilities; CG-635, Redox Stack Particulate Sampler; and CG-653, Redox Cooling Water Disposal have been transferred to our Unclassified Property account. Unitizations should be completed on these projects by the close of fiscal year 1957.

D. Auditing

The audit report covering the S.S. Accountability activities of Contract Administration personnel in the 200 Areas has been completed and issued. Field work was resumed on the S.S. Accountability activities of CPD personnel in the 234-5 Building.

A review was made of CPD's transactions in connection with AEC Approval No. 53 - Procurement of Employee Information Booklets from Off-site Sources, and controls were established to prevent incurring nonreimbursable costs by exceeding authorized expenditures.

An audit was completed of billings to the Chemical Processing Department by Relations and Utilities Operation for services rendered under the terms of Contract SO-14 - Ray-D-Ant Cleaners. The findings were summarized in an audit report dated April 25, 1957.

An audit of Chemical Processing Department's administration of the General Electric Company Suggestion Plan was started April 22, 1957.

During the month 172 purchase requisitions were reviewed to ascertain whether or not expenditures were reimbursable. One requisition was canceled as items requisitioned (Business Cards) could not be considered as necessary for performance of the work under the provisions of the Prime Contract.

A revised schedule of audits to be performed by CPD Audit Operation during the current audit year was prepared and forwarded to Contract Administration for submission to the AEC.

E. Procedures

In collaboration with the Employee Relations Operation a procedure was developed which eliminates the necessity for exempt employees to sign in

or out when entering or leaving either of the 200 Areas at off-shift time.

A form for the recording of requests for the new identification pass and roving badge was designed and forwarded to the respective Level 3 managers. Due to the problems of preparing and distributing the new passes the managers were requested to key their requests as to priority.

F. Measurements

At the request of the Contract Study Group, estimated standby cost and operating expenses liquidated to cost capitalized were prepared and forwarded to them for inclusion in the current fee-type contract being developed.

With the receipt of the Measurements Project Report on Key Result Area 3 - Productivity, preliminary work on the establishment of an acceptable measurement for CPD was started. Copies of the report were requested for interested component managers.

III. ORGANIZATION AND PERSONNEL

A. General

In cooperation with CPD Employee Relations Operation, who is sponsoring a series of lectures designed to promote understanding of the functions of the Financial Operation, the first in a series of lectures covering organization, purpose and services of the Financial Operation was presented to a group of approximately 70 CPD employees on April 19.

B. Safety

A safety meeting for all Financial Operation personnel was held April 25, 1957.

No major or minor injuries were experienced during the month.

C. Reports Issued

Classified Documents Issued:

HW-49563 - Secret - "CPD Essential Materials Inventory and Consumption Report" by S. R. Myers
HW-49646 - Secret - "CPD March Unit Cost Information" by K. G. Grimm
HW-49655 - Secret - "March Unit Cost Information - Finished Products" by B. M. Dobbs
HW-49656 - Secret - "March Unit Cost Information - Purex Operation" by B. M. Dobbs
HW-49657 - Secret - "March Unit Cost Information - Redox Operation" by B. M. Dobbs

D. Security

One physical inventory of documents held in the TS repository was conducted during the month. The inventory was performed under the supervision of an AEC representative. All documents were accounted for and no security violations were experienced during the month.

Manager - Finance

DECLASSIFIED

HW-50089

May 8, 1957

CHEMICAL PROCESSING DEPARTMENT
FACILITIES ENGINEERING OPERATION

April, 1957

I. RESPONSIBILITY

There were no significant changes in responsibilities assigned to the Facilities Engineering Operation during the month.

II. ACHIEVEMENTS

PUREX OPERATION

A. Research and Development

Feasibility studies have continued on the Purex prototype ion exchange concentrator and condenser installation. Process design of the equipment has been completed. Installation of the equipment in the hood has been reviewed and tentatively proved for nuclear safety pending review of final layout drawings. A suitable vent system for the concentrator has not been resolved. The concentrator vent system should also vent the XAF tank to lessen the danger of contamination of the regulated shop area.

Conceptual design of a step-plate mixer-settler column, for possible use as a Purex Plant 10 Column, has been submitted to Chemical Research and Development for possible testing and developmental activities. The cost for materials, fabrication, and installation was estimated at \$1,500 with a June 1, 1957 starting date and five weeks required for engineering, fabrication, and installation.

1. Miniature Service Dissolver

A complete review of alternate designs for a Purex Plant miniature service dissolver including cost estimates was completed. The alternates considered were: an outside installation using T Plant equipment already existing, an in-canyon proposal involving new equipment, and an in-canyon proposal using the existing T Plant equipment. It was concluded that the in-canyon installation using the available T Plant dissolver unit offers the cheapest and safest installation with the least overall interference with present processing operations, as well as the future flexibility of the Purex facility. Total project costs for the three alternates considered were estimated at \$130,000, \$120,000 and \$88,000 for the outside

installation, the in-canyon installation with new equipment, and the in-canyon installation with existing equipment, respectively.

B. Process Technology

1. Purex Two-Cycle Operation

Extensive process design activity has been initiated in support of the Purex Phase II Expansion program and conversion of the Purex Plant to two-cycle operation. The flowsheet basis is now defined and the components are being integrated to effect the earliest possible completion of this work. An engineering study to form a suitable basis for requesting construction money for the two-cycle changeover has been scheduled for completion on June 6, 1957. Upon completion of this work, definite process designs will be completed for the two-cycle changeover at which time process design work in conjunction with the proposed 3.5 capacity factor expansion will be initiated. Simplified flow sketches of the new two-cycle process have been prepared to establish the major new routings required. A new tank is required in the J-2 position (in place of the present HA column) to provide means of combining the LBSU stream with fresh organic and pumping back to the HA column. The use of existing TK-F4 is being considered for this service. An engineering flow diagram and cell layout drawing are being prepared to establish the feasibility of this adaptation. The hydraulic studies are in progress to establish the capacity of minor Purex equipment, pumps, rotometers, and control valves, to ascertain the need for and the cost of minor equipment replacement for two-cycle operation.

2. Interface Monitor

The float type interface monitor prototype for the Purex Plant 1A column has been completed by 200 Area Shops and the float and coil have been calibrated by the Purex Instrument Maintenance personnel. The float, float housing, and electrical connector head are being attached to a new jumper and installation is planned for the immediate future. The possibility of fabricating and installing a second unit to monitor the 1C column interface is being investigated.

C. Plant Engineering

1. HA Column Replacement

The process design for a replacement HA column for Purex Plant was completed. Demonstration of this column is considered to be a necessary first step in ultimate conversion of Purex to two-cycle operation. The process design of the replacement HA column features the following:

RECEIVED

DECLASSIFIED

HW-50089

DEL

1. A remoteable scrub section cartridge of the zebra type consisting of alternate layers of four stainless steel sieve plates and two polyethylene sieve plates.
2. An extraction section containing stainless steel nozzle plates.
3. Enlarged top and bottom disengaging sections.
4. Additional column connections for future two-cycle flowsheet routings.
5. Provision of a float type bottom interface measurement probe.
6. A capacity factor of 4.0 as an organic continuous column or 3.5 as an aqueous continuous column.

2. Purex Centrifuges

A centrifuge drivehead recently purchased for the Purex Plant from Bird Machine Company and containing improved parts designed to increase and facilitate oil flow was assembled into a spare machine in mock-up and given extensive test runs. It has been installed in the decontaminated E-4 centrifuge in the Purex hot shop, and will be operated there until the next scheduled shutdown of 202-A. At that time the machine will be reinstalled in the E-4 position.

A possible cause of drivehead bearing failure was discovered when one of the spare driveheads with 100 hours operation was dismantled in the mock-up shop. It was found that the bearing cage retainer ring had moved downward about 1/4". This ring, which is an integral part of the bearing, was originally pressed into place and staked as a further precaution. This discovery was relayed to the bearing manufacturer, SKF, and led to a visit by Otto Neumer of SKF. No firm decision was reached as to what caused the ring to move nor whether or not this movement would lead to bearing failure. The bad bearing is being sent to the SKF factory for further examination.

Mr. George Sherrerd Jr., Vice President of Bird Machine Company, visited Richland April 15 and 16 to discuss the proposed development of an independent oiling system for centrifuge driveheads. He presented a drawing showing a design basis for the drivehead modifications such a system will entail; this appeared to be a feasible and worthy approach to the job. An estimate of cost of \$9,963 for the development work was submitted to the Contract Operation about April 26.

3. Purex Steam Condensate Disposal Crib 216-A-6

Comments were received from Process Demonstration and Analysis, Chemical Effluents Technology, on drawings SK-2-2906 and SK-2-17600 for a replacement crib for 216-A-6 and an alternate proposal for the diversion of the Purex steam condensate to the waste cooling water line. Upon review of these comments with the Purex contact engineer it appeared that the replacement crib was the most prudent choice to make. Geochemical and Geographical Research, Chemical Effluents Technology, was requested to comment on the location of the replacement crib.

Continued investigation of the 216-A-6 flow records and liquid levels indicates erroneous results from the flow meter. It is planned to curtail scope work on this order until such time as the meter can be repaired, calibrated, and reliable data developed on crib operation. The liquid level in the crib was 57 inches on April 15, 1957. It is roughly estimated at this time that a replacement crib will be needed by October 1, 1957.

4. Steam Standard

The steam standard for Purex facility was revised to comply with Purex plant flowsheet number 3 and the addition of the vacuum nitric acid fractionator. Steps are being taken immediately to correlate individual equipment use with standard use to reduce plant steam consumption.

5. Instrument Air Compressor Study

This study was started to determine the most desirable method of increasing the air supply for the Purex instrument air system. It is known that the air demand will exceed the capacity of one compressor, probably as early as this fall and winter; however, since the foreseeable demand is not anticipated to be more than 10% higher than the capacity of one compressor, it seems advisable to concentrate on increasing the output of present compressors rather than installing a new (third) compressor.

D. Project Activities¹

- - - - -

1. For complete information on Projects, refer to the following reports:

Semimonthly Status Report
AEC-HOO Monthly Progress Report of Construction Jobs

DECLASSIFIED

DECLASSIFIED

HW-50089

1. CG-721 - Chemical Processing Department Facilities In-Line Instrumentation

The feasibility of an in-canyon sampler jet and degasser on process streams requiring an air lift (to eliminate sample gallery hot maintenance on solenoid valves and degassers) was investigated with the assistance of Process Control Development. A full scale model of the jumper set up in the 300 Area operated satisfactorily, after one minor modification had been made. A clear smoothly flowing sample is provided to the monitor in less than 1-1/2 minutes from the time the jet is turned on. Even with the dilution effect within the degasser it is expected that the lag time will be less than 5 minutes. When the jet was turned off the sample cell drained completely in less than two seconds.

2. CA-683 - Relocation of Purex Cooling Water Swamps

Directive AEC-83, dated April 12, 1957 authorized total project funds in the amount of \$333,000 and AEC management of the project.

3. CG-742 - HA Column Replacement

A directive was received from Project Budgets, April 23, 1957, authorizing Chemical Processing Department to proceed with this project.

REDOX OPERATION

A. Process Technology

1. Failed Steam Pipes

Progress during the period on the failed embedded steam piping problem included the removal of a failed section, and a beginning of laboratory examination of this piece to determine cause of failure. A program has been arranged to examine the various conditions that might contribute to this type of failure. The program includes examination of several additional pipes in various types of service, procurement of a flexible borescope, and stray current analysis. A sample of failed pipe has been delivered to the radiometallurgy laboratory for sectioning and examination. Apparatus for remotely welding pipe joints recessed in the gallery wall is being devised in anticipation of a need for such welding equipment.

B. Plant Engineering

1. Leak Detection Program

An engineering work assignment and schedule was prepared in

concurrency with design order E-33518 authorized by Redox Operation to evaluate applicable methods of leak detection for existing waste storage tanks. The work assignment includes a representative group of personnel from various operations within HAPO who are intimately connected with various phases of leak detection.

C. Project Activities

1. CG-692 - Modifications to 233-S Concentration Building

A revised estimate based on completed design and performance of all construction by CPFF forces has increased the estimated cost of the project to \$120,000 from the presently authorized funds of \$98,000.

FINISHED PRODUCTS OPERATION - Z PLANT

A. Research and Development

1. RMC Button Line

All of the RMC button line scope drawings have been completed and issued for comment. The rough draft of the scope document is being reviewed and will be issued next month. Design and development studies on the architectural problems associated with the new button line were completed. The various scope drawings that were prepared for different type of barrier construction showed that the RMA type barrier would cost approximately \$200 per ft. This cost may be reduced to \$170 per ft. by using Robertson "Q" Deck walls. To build a mezzanine type barrier would increase the cost to approximately \$360 per ft. These figures are for direct cost only. On the basis of these cost estimates, it has been decided to abandon the mezzanine type barrier and utilize a vertical barrier in the RMC button line.

Preliminary recommendations have been received from the Construction Engineering Operation regarding the process ventilation for the RMC button line. On the basis of this preliminary information, it is recommended that an entirely new air dryer be installed with the button line project. This dryer should be equivalent in size to the existing RMA dryer. Although it appears that the RMA dryer has sufficient capacity to supply both lines, a new dryer is recommended for these reasons:

1. The existing air dryer would be taxed to near full capacity to supply air to both process lines.
2. The dry air requirements for the RMC fabrication line can not be accurately determined at this time.

SECRET

DECLASSIFIED

DECLASSIFIED

HW-50089

DEL

3. The processing of alpha phase plutonium requires a completely reliable dry air system. This reliability can be obtained by having two parallel air dryers in the building.

2. RMC Fabrication Line

Since the word was received last month that only \$1,000,000 would be available for installation of the new RMC Fabrication Line, originally estimated to cost \$1,600,000, several studies were made to evaluate the feasibility of providing additional equipment with other funds. By the middle of the month, no feasible method could be found to provide additional financing for this project. Accordingly, the scope of work was revised to provide as much equipment as possible for \$1,000,000. New cost estimates were obtained on the basis of this revised scope. It was determined that the casting units and equipment associated with the casting processes would have to be eliminated from the scope of work in order to comply with fund limitations.

B. Process Technology

1. Plastic Glove Port Rings

In cooperation with a representative of the Purchasing Liaison Operation, a search was made of west coast plastics fabricators, resulting in an attractive offer to fabricate by molding the 8" glove port ring for approximately \$3.15 each in lots of 300, plus a mold cost of approximately \$1000. This figure ranges from \$4.35 to \$14.85 less per unit than those now in plant usage. A letter has been sent to various HAPO units who use this type of glove port ring, to advise them of this price and request their estimate of usage to consolidate a satisfactory order.

C. Plant Engineering

1. Laboratory Labor Analysis - 234-5 Building

The study to evaluate labor requirements of the 234-5 laboratory was renewed. The information obtained will serve as a basis for determining the manpower standard for 234-5 laboratory.

D. Project Activities

1. CG-613 - Hanford 4X Program, Metal Conversion Plant

The Maintenance Facility was completed by the contractor and turned over to Finished Products Operation during the month.

SECRET

H-8

2. CG-734 - RMC Button Line

A directive was received from Project Budgets, April 15, 1957 authorizing design to proceed with this project.

3. CG-745 - RMC Fabrication Line

A directive was received authorizing an interim amount of \$75,000 for design work.

GENERAL ACTIVITIES

A. Research and Development

1. Fission Product Segregation

Design and development studies were continued throughout the month on evaluating various flow schemes for utilizing B plant equipment for the segregation of fission products. The existing flow sheets for the fission product recovery are to confine the isolation and packaging of Cesium-137. All other fission products which are precipitated in the first cycle are later slurried up and returned to the tank farm. Studies have been started on outlining a development program for methods of filtering and packaging these gross fission products.

2. Waste Storage Tank Design

The final report of structural elevation and economic comparison of alternate waste tank designs by Ammann and Whitney under consultant Agreement CA-147 was received at the end of the month and an analysis of their finding initiated.

3. Stud Testing Program

The Industrial Research Division of Washington State College is preparing, under Contract DDR-10, to test physically some 150 remote type studs. The program involves destructive testing under controlled conditions, and is expected to establish parameters for the forces involved and in-service strength requirements for canyon service.

DECLASSIFIED

~~DECLASSIFIED~~

HW-50089

Equipment has been set up which will measure and simultaneously record on a six pen recorder the following information:

- (a) Nut rotation
- (b) Stud tension
- (c) Torque induced in the stud
- (d) Stud elongation
- (e) Applied torque, produced by the torsion machine
- (f) Applied torque, produced by impact wrench

It appears probable that actual testing will start during May.

B. Process Technology

1. Power Fuel Processing

A report was issued covering interim findings with regard to power reactor fuel processing within Chemical Processing Department facilities. The economic evaluations indicated two courses to be attractive: (1) for the low-enrichment fuels, that a new critically-safe dissolver facility be installed at Redox for the stainless steel clad elements only; and (2) for the entire power fuel load, that an entirely new Chemical Processing Department separations facility be provided. It did not appear to be economically feasible to reprocess the low-enrichment zirconium-clad fuels. For the Redox dissolver facility, use of the Darex process for dissolution with nuclear safety achieved by blending with normal HAPO production prior to solvent extraction should prove feasible.

2. Measurement of Bumping Pressures

An attempt will be made to measure the rate of pressure build-up in the 241-A-103 waste storage tank due to unexpected pressure. This is a critical factor in establishing tank integrities and its determination was recommended by the engineers, Ammann and Whitney, on structural consulting agreement CA-147. Two Taylor aneroid pressure gauges are to be modified to record a pressure change at the rate of one inch of pressure change per second. This instrument was selected for the first attempt in lieu of sensitive, microsecond instruments because of availability and low cost.

3. Flexible Panel Box Hood

The design of simplified and more effective contamination barriers is being expanded from the large hood cell type of enclosure as described in document HW-49211 to include smaller enclosures of laboratory hood proportions. Drawings are currently in preparation

~~SECRET~~
H-10

for a flexible barrier box hood which permits the simplified structure of paneling.

4. Flexible Telescopic Envelopes

Preliminary work has been initiated toward design of telescoping envelopes of plastic film which permit the sheathing of contaminated pipes, shafts and other elongated articles when removed from tanks or other contaminated enclosures. A projected application is the sheathing of pumps which are removed from waste disposal tanks for transfer to other locations. Another potential application as evidenced from consultations with IPD personnel is the possible sheathing of reactor tubes upon removal from 100 Area piles.

C. Plant Engineering

1. Waste Tank 104-U

Purchase specifications are presently being prepared for a robot, 35 MM, electronic flash camera for photographing the interior of this waste storage tank. Closed circuit television equipment was considered for the work but it was concluded that lighting would be insufficient for desired picture details. The television system would be several times more expensive than photography equipment and potential results are questionable. Improved periscope equipment was also considered but again adequate lighting was the primary reason for selecting photography.

2. Steam Generation Study - 200-W Area

The final report has been received from the consultant performing this study. The consultant recommends planning for the abandonment of the present power house and replacing it with process steam generation (packaged boiler) units at the administration, "S", "U", and "Z" areas and a low pressure steam heating plant at "T" area. Although it is believed that the consultant is optimistic, it does appear that it may be possible to save considerable money by following some of his recommendations. A detailed study of his report has not yet been made.

3. Railroad Cask Car Leakage

During the period a detailed examination of the leaking cask car #HO-10-B-3639 was made after removal of the well section. A fatigue crack in the bottom of the center well and a weld failure in the bracing of the car structural members were located. Detail specifications and design for repair and prevention of future failures is underway.

TOP SECRET

DECLASSIFIED

DECLASSIFIED

HW-50089

D. Project Activities

1. CG-655 - Crib Methods Selection Tests

A progress report (HW-48495) was issued on April 3, 1957. The letter from Manager, Facilities Engineering Operation to the AEC dated March 5, 1957 proposing the construction of one type "A" infiltrometer and three type "C" infiltrometers was approved by the AEC on April 5, 1957.

Procurement and layout work was started on April 16, 1957, and construction on April 22, 1957.

2. CG-686 - Redox and Purex In-Line Instrumentation

The scope for Project CG-686 has been recently changed to reflect changes in Redox and Purex technology affecting the need, justification, or utility of in-line instrumentation included under this project. Project activity including project proposal revision preparation is in progress on all instruments with the exception of the Purex PSD alpha monitor.

3. CA-675 - Change House Facility, 275-W Building

The contract work has been completed and the building is being utilized by the Transportation Forces. The remaining work is the installation of a hand and foot counter, delivery of which is promised in May.

III. ORGANIZATION AND PERSONNEL

A. Personnel

W. H. Dixon was promoted to analyst, Material and Equipment, in the Project Engineering Operation, effective April 1, 1957.

P. S. Carr was promoted to Specialist, Unitization and Histories, in the Engineering Administration Operation, effective April 15, 1957.

D. K. Beaver, Engineering Assistant, transferred April 12, 1957 to the General Electric Computer Department at Phoenix, Arizona, where he accepted an exempt position as Technical Specialist.

R. A. Ciccarelli, Engineer, started work April 4, 1957 after a two year absence in the armed forces.

SECRET

B. Safety

There were no disabling injuries, serious accidents or incidents in the Facilities Engineering Operation during the month of April.

C. Security

It was determined after investigation, that the two security violations reported for March in the Project Engineering Operation were not formal security violations.

D. Inventions

<u>Inventor</u>	<u>Subject</u>	<u>Report of Invention</u>
R. A. Kennedy	Device for Transfer of Contaminated Material From an Air Tight Hood to an Air Tight Container	April 30, 1957

E. Reports Issued

Confidential-Undocumented	Revised Basis for Preparation of Cost Estimate, Project CG-745, RMC Fabrication Line, by E. O. Swain, dated April 24, 1957.
Draft	Power Fuel Reprocessing in Chemical Processing Department Facilities, Interim Report, by D. E. Braden, dated April 15, 1957.
HW-49434	Trip Report, Discussions with Savannah River Plant Personnel on Separations Plant Design and Operations, by L. R. Michels, dated April 5, 1957.
HW-49201	Project CG-686, In-Line Instrumentation, Redox and Purex Facilities, Scope Revision No. 1, by N. T. Hildreth.
HW-49674	Project Scope - Additional Test Wells for 216-BC Crib Area, by H. A. Moulthrop, dated April 15, 1957.
HW-48495	Crib Methods Selection Tests Progress Report, Project CG-655, by V. W. Wood, dated March 28, 1957.
Unclassified	Purex Maintenance Operation - Time Utilization Measurements, by P. J. Norderhus, dated March 29, 1957.

DECLASSIFIED

Secret RD Essential Materials Standard for the Redox Plant, April, May, June, by A. C. Morgenthauer, dated April 18, 1957.

Unclassified Revised Operating Cost Estimate, HSPR, by R. F. Corlett, dated April 22, 1957.

HW-49421 Project Proposal, Revision 1, Reduction of Air-Borne Noxious Fumes, 224-U Building, by D. A. Snyder, dated March 26, 1957.

HW-48780 Project Proposal CG-742, HA Column Replacement - Purex, by R. C. Baker, dated February 26, 1957.

HW-49098 Project Proposal, Revision 1, Fission Product Isolation (Engineering Feasibility Study and Design Scope), by R. H. Silletto, dated March 18, 1957.

F. Trips

E. L. Reed attended the Methods and Time Standards Meeting, Erie, Pennsylvania on April 23-24 and the joint conference of the management division of the American Society of Mechanical Engineers and Society for Advancement of Management in New York City on April 25-26.

R. C. Hollingshead visited the Division of Industrial Research at Washington State College on April 11, 1957 to discuss progress on Contract DDR-10 concerning testing of canyon studs.

M. E. Yates visited Manning, Maxwell & Moore, Muskegon, Michigan, on April 2, 3, and 4, 1957, to review and approve shop drawings for the second remote crane on Project CA-513-E.

G. Visits

Mr. L. F. Barron, du Pont Company, Pigments Department, visited HAPO on April 10, 1957, to discuss latest progress in titanium sponge production, fabrication procedures, material applications, and casting techniques.

Mr. G. Sherrerd of Bird Machine Company visited HAPO on April 15 and 16 to discuss a proposed development contract on Purex centrifuge oiling.

Mr. Otto Neumer of SKF Industries visited HAPO on April 8, 1957 to inspect the bearings that had failed in a Purex centrifuge, and to discuss improvements.

HW-50089

Mr. K. Topping of Bird Machine Company visited HAP0 March 27 - April 3, 1957 to assist shop personnel with the assembly of a new design of Purex centrifuge drivehead.

Manager
Facilities Engineering Operation

HP Shaw:FC:mh

DECLASSIFIED~~SECRET~~

H-15

DECLASSIFIED

DEL

CHEMICAL PROCESSING DEPARTMENT
RESEARCH AND ENGINEERING OPERATION

April - 1957ADVANCE PROCESS DEVELOPMENTNeptunium Recovery

A status report was prepared for transmission to the Atomic Energy Commission describing our current evaluation of alternate methods of recovering the neptunium which is currently being routed with the radioactive wastes. The isolation of decontaminated neptunium nitrate from either Redox or Purex is believed to be feasible, and research and development work is continuing to define the process requirements for successful operation. Process modifications were not found which would permit the routing of neptunium with the Redox uranium product for subsequent recovery from the fluorination ash. While a similar routing in Purex is possible, the process conditions would tend to reduce the decontamination obtainable and could, therefore, jeopardize the plans currently being activated for operation with a two cycle flowsheet incorporating waste backcycle. The processes which appear feasible are discussed briefly below, together with preliminary estimates of construction and operating costs.

In Redox, the neptunium and plutonium could be co-decontaminated by utilizing the acid "ANL" flowsheet, the products being separated by anion exchange. Equipment additions and modifications are estimated at about \$250,000, with additional operating costs of about \$3.00 per gram of neptunium isolated.

In Purex, the neptunium could be recovered by anion exchange from the concentrated second cycle wastes as they are backcycled to the first extraction column. Two alternate flowsheets are currently being studied for the assured extraction of neptunium in the first cycle. In the first alternate, uranium, plutonium, and neptunium are co-extracted, the oxidation potential being obtained by the use of MnO_2 or by nitrate-nitrite catalysis. The capital costs for this alternate are estimated at about \$250,000, with an operating cost of about \$20 per gram of neptunium recovered. In the second alternate, neptunium(IV) and uranium(VI) are co-extracted using ferrous ion as a reductant. Plutonium(III) is routed with the fission products, and is subsequently extracted in a separate column for separate decontamination. This flowsheet is expected to yield somewhat poorer decontamination than the first alternate, with more reliance being placed on tail-end decontamination steps. The capital costs for this alternate are estimated at about \$600,000, with additional operating costs of about \$35 per gram of neptunium recovered.

If the B plant facilities were to be activated for the recovery of fission products from concentrated Purex wastes, neptunium recovery could be incorporated in this effort. Batch solvent extraction operations followed by anion exchange appear feasible, with modifications possible to permit uranium-plutonium recovery also. Capital requirements are estimated at \$500,000, with operating costs of about \$35 per gram of neptunium. If B plant is not separately activated, the estimated costs

SECRET

J-4

of this alternate are \$750,000 capital and \$80 per gram neptunium operating costs. It is possible that the value of the uranium and plutonium recovered would compensate for the operating costs, yielding neptunium at very low net operating cost..

Enhanced Uranium Stripping

One of the capacity limitations in the Purex facility involves the uranium concentration obtainable in the 1C column. The distribution ratios of uranium in this system are such that the aqueous uranium-bearing stream is necessarily dilute, thereby requiring relatively large heat-exchange surfaces and de-entrainment towers in the subsequent concentration step. A proposal was made to increase the uranium concentration obtainable at this point by introducing an organic acid, such as butyric acid, near the product end of the 1C column. The organic acid would extract into the solvent, complexing the tributyl phosphate, and depressing the distribution ratio of the uranium. The bulk of the butyric acid would leave the column with the stripped solvent, and would be removed by the alkaline wash in the solvent recovery operation. The small portion of the additive which followed the aqueous uranium stream would be removed by steam stripping prior to the concentration step. Since the additive represents an additional operating cost, this operating plan would be activated only if it is desired to obtain a temporary increase of processing rate beyond the capacity of the concentrator.

DECLASSIFIED

PUREX PROCESS TECHNOLOGYFeed Preparation

Irradiated uranium with an exposure rate of 3.9 to 6.9 MW/T (425 to 676 MWD/T) and cooling times of 105 to 147 days was prepared as solvent extraction feed during the month. Although no gross escape of iodine in the dissolver off-gas was detected, iodine emissions from the stack increased to 1.5 curies/day. Special samples of the off-gas from the vessel vent system, where the silver reactor and heater are out of service, indicated the major portion of the iodine to be coming from this source. After control of the iodine was attempted by the addition of 5×10^{-4} M mercuric nitrate to the metal solution tanks, subsequent samples showed a five-fold reduction in the iodine concentration of both the vessel vent off-gas and the stack emissions.

Solvent Extraction

Typical performance of the solvent extraction cycles during the month is tabulated below:

Cycle	Log Decontamination Factor, dF		Instantaneous Waste Loss, Per Cent	
	Uranium	Plutonium	Uranium	Plutonium
Precycle	3.3	3.3	(a)	0.45
Partition	2.0	1.9	(a)	0.19 (IBU = 0.05)
Final	2.1	3.2	0.004	0.09
Overall	7.4	8.4	(a)	0.73

(a) No uranium analyses.

Start-up and the subsequent rate change were accomplished smoothly with very little carryover of activity in the intercycle streams. Both the initial plutonium and uranium product batches were within specifications. Plant operation during the majority of the month was characterized by an absence of process upsets and required only minor adjustments to maintain proper conditions.

However, plutonium losses to the organic from the HC and 2B Columns remained two-to four-fold above normal with the HCW and 2BW losses ranging from 0.2 to 0.6 and 0.1 to 0.5 per cent, respectively, during the majority of the operating period. Increasing the HCX nitric acid concentration to 0.08 M (0.01 M, flow-sheet) had no effect on the HCW plutonium losses, although the IAW loss was reduced two-fold. No appreciable effect on the 2BW plutonium loss resulted from any of the following:

- (a) Increased 2B Column L/V.
- (b) Increased 2B Column frequency.
- (c) Reduced 2AF temperature (from 50 to 40°C).

The unspecified alpha emitter responsible for the high alpha count reported last month in the uranium product has been identified as neptunium 237. Further analyses on several high-alpha uranium batches showed the plutonium contribution

DECLASSIFIED

Research and Engineering

HW-50089

DEL

to be only twenty per cent of the alpha count present. These data were also confirmed by reports from Paducah to the effect that the neptunium content of process "ash" had increased approximately twenty-fold. Neptunium analyses of the 2IF and 2DW during April indicated a drop in the total Np^{237} content and a purging from the system via the 2DW. The current plutonium in uranium analyses are approximately one part per billion.

As a result of blending Uranium Recovery Plant solvent into the system late in the operating period (see Organic Treatment), the IOO and all intercycle stream activities except 2IF increased four-fold. An added effect appeared as unstable operation of the HA, HC, IA and IBX Columns with an increase in the HCW loss. Increased plutonium product gamma activity, resulting from high IOO and 2AF activity, caused recycle of plutonium and eventual plant shutdown for cleanup of the organic solvent.

Plutonium Concentration

Plutonium product produced subsequent to the installation of the titanium tube bundle in the Final Plutonium Concentrator has exhibited a two-fold decrease in iron concentration over previous batches.

After a review of the advantages of the anion exchange process developed by the Chemical Research Operation and upon successful operation of the process in the bench model, continuous equipment in the 234-5 Development Laboratory, the decision was made to convert the prototype ion exchange facility from cation to anion operation. Factors affecting the decision, in favor of the anion process, were as follows:

- a. Increased fission product and ionic impurities decontamination (500 to 1000-fold improvement over cation).
- b. No thermodynamic instability or gassing in the columns.
- c. Simplified feed preparation. (No valence change of Pu required.)
- d. Simplified final concentration and lower final product acidity. (No removal of nitric acid required in the final concentration.)
- e. Reduced gamma activity retention by the resin. (Fewer shielding and personnel radiation exposure problems.)

A disadvantage of the anion process is the requirement for operation at an elevated temperature (50°C). Revision of the prototype equipment is currently underway.

Preliminary testing has indicated that the three-inch, teflon-sleeve, plug valves, installed as replacements for stainless steel valves, operate satisfactorily.

Organic Treatment

The No. 1 Organic Treatment System performed well during the first part of the month with an average decontamination factor of six in the IO Column in spite

of an inoperative interface probe and indications of emulsion within the column. The gamma activity in the washed organic averaged 2500 uc/gal. (1700 to 3000 uc/gal. range) which resulted in a 2AF gamma activity of 4000 uc/gal., the lowest in six months.

Near the end of the month 3200 gallons of carbonate-washed Uranium Recovery Plant used solvent was blended with the 14,000 gallon inventory of the No. 1 system. Although the gamma activity of the TBP Plant solvent was only 700 uc/gal., a three-fold overall increase (up to 10,000 uc/gal.) in the IOO gamma activity resulted. Despite previous tank samples of the TBP solvent, which had indicated satisfactory solvent quality, additional samples taken after shipment proved to contain excess foreign material, and analyses detected degraded solvent with a definite Zr-Nb retention property. When continuous recycle of the IOO through the No. 1 system failed to reduce the gamma activity and the 2AF gamma activity continued to climb, an eight-hour, alkaline permanganate wash (5 per cent Na_2CO_3 -0.004 M KMnO_4) was initiated in TK-G1 batch contactor. Gamma activity removed from the equipment immediately increased the IOO activity readings to 39,000 uc/gal., and plant operation was suspended temporarily in order to clean the No. 1 Solvent Treatment System equipment and solvent.

No difficulties were experienced in the operation of the No. 2 Solvent Treatment System which averaged a decontamination factor of two. Overall solvent losses during the month represented 0.29 per cent of the solvent throughput.

Installation of a continuous organic contactor, which may be used for either sodium carbonate or other washing agents, was recommended by the Purex Technology Operation. Action has been started to initiate a project for such an installation.

Waste Treatment and Acid Recovery

Performance of the Waste Treatment and Acid Recovery Systems was uneventful during the month. Waste volumes sent to the 241-A Tank Farm averaged 126, 255 and 146 gallons per ton of uranium processed for IWW, carbonate wastes, and cell drainage. The high carbonate waste volume reflects the increased frequency of carbonate changes and batch washing of the No. 1 system solvent. Coating waste volumes sent to the 241-C Tank Farm averaged 305 gallons per ton of uranium. Overall waste losses for the month were 0.99 and 0.18 per cent for plutonium and uranium, respectively, thus reflecting the high plutonium losses in the HCW and 2BW streams. Samples of the coating wastes, more representative than those of last month, proved that the plutonium and uranium losses in this solution amounted to 9 and 35 per cent, respectively, of the overall losses instead of the 2 and 5 per cent previously reported.

Approximately 3650 gallons of rework solution (metal solution tank flushes and cell drainage) containing 986 pounds of uranium and 38 units of plutonium were processed near the start of this operating period without consequence.

At the conclusion of the previous shutdown period, pressure testing of the No. 1 Acid Concentrator revealed a leak in the west tube bundle. Replacement of this bundle makes two spares that have been installed; the previous one was in the No. 2 Acid Concentrator.

Self-concentration in TK-241-A-103, which is currently 9.0 M in sodium concentration and contains 53 per cent of the terminal 12 M sodium concentration at the hydrostatic head limitation, continues at a rate of 9 gallons per minute. During this period an additional 64,000 gallons of water were added directly to the tank to maintain the liquid level above the lower recirculators, thus making a total water addition of 145,500 gallons during the past three months.

Calculations of heat generated by fission products stored in the tank indicate that the current heat source of approximately 6.9×10^6 BTU/hr. is increasing at a rate of 5×10^5 to 1×10^6 BTU/hr each month. The sludge temperature in the tank (2 in. from the bottom) increased from 135° to 160° during the month, although a maximum of 230°C was recorded during a period the tank recirculators failed for two days due to plugged air supply lines. Current estimates of sludge depth based on temperature and radiation profiles is 6 to 8 inches.

DECLASSIFIED

SECRET

DECLASSIFIED

[Stamp]

REDOX TECHNOLOGY OPERATIONFeed Preparation

The dissolvers were operated 77 percent of the month, processing metal having exposures ranging from 425 to 713 MWD/T at power levels of 3.8 to 6.2 MW/T. The iodine-131 emission to the stack averaged 0.032 curie per day of dissolver operation with metal cooling periods of 105 to 158 days. The efficiencies of the new silver reactors, installed during the latter part of March, averaged 99.92 percent and were unaffected by concurrent operation of the iodine monitors.

Approximately 0.9 ton of sheared NRX fuel elements from Chalk River (AECL) were dissolved on a segregated basis to permit accurate determination of the plutonium content. Losses due to coating removal, which was preceded by a 30 percent nitric acid wash to prevent loss of fines, amounted to approximately 0.3 percent. The uranium assay agreed within 2 percent with the AECL statement of amount shipped; however, the plutonium yield was only 83 percent of the amount calculated by the shipper. Similar discrepancies have been observed previously by the Los Alamos and Argonne laboratories.

A series of tests employing 47 percent nitric acid for uranium dissolution was made to permit evaluation of the potential effects of recovered nitric acid from the UO_3 plant on Redox dissolver processing capabilities. Time cycles obtained indicated instantaneous rates of 130 percent of Phase II for the down-draft dissolver and 117 percent of Phase II for up-draft dissolution. Since dissolving rates equivalent to approximately 150 percent of Phase II will be required to sustain the Phase III production rates, it appears that the minimum concentration of recovered acid, presently specified as 47 percent, will not permit Phase III rates to be maintained. Further testing employing 50 and 53 percent acid will be resumed following the May shutdown.

Permanganate treatment was employed exclusively in preparing the HAF batones, approximately 90 percent of which contained rework solution ranging from 10 to 20 volume percent and averaging 16 percent. The rework material resulted principally from acid flushes of process equipment and from leakage of the HSF and 2AF pump shaft seals.

Solvent Extraction

The extraction system was operated at rates up to 120 percent of Phase II with interruptions occasioned by successive failures of a LAFS evaporator tube bundle and the HAIS pump and by acid flushing required to determine the extent of plutonium deposition midway in the processing period. Changes in the process conditions during the month were aimed principally at controlling and evaluating the causes of the plutonium deposition which has been prevalent since January.

An increase in the LBS acidity from 0.15 to 0.3 molar during the latter part of March coincided with a temporary reduction in the 2AW plutonium recycle and gave rise to the suspicion that malfunctioning of the 2A Column was at least partially

DECLASSIFIED

responsible for the recurrent plutonium deposition. Subsequent abnormal 2AW recycle prompted further laboratory evaluation of the extractability of the 2AF plutonium and, in view of the presence of appreciable quantities of inextractable plutonium, led to the conclusion that the 2AW recycle was a result rather than a cause of the deposition problem.

Rerouting of the nitric acid, employed to minimize precipitation in the HAIS stream, from the 1AX to the 1AW stream was followed by significant decreases in the 1AW, 2AW and HAIS plutonium concentrations. Subsequent to this change the correlation between the 1AW and 2AW recycle ceased and the 2AW plutonium concentration remained low in comparison to that encountered during the preceding three months. Except for a test period and two instances of undersalting in the 1A Column the 1AW and HAIS plutonium concentrations remained at acceptably low levels. The improvement in control of the plutonium recycle and deposition was further substantiated by the fact that the rate of deposition during the last processing period was less than one-fifth that experienced during the preceding period of operation.

Efforts to determine the cause for the presence of tetravalent plutonium in the 1A Column were focused upon evaluating the oxidation obtained in the new 1AFS evaporator which was installed in January. Trivalent plutonium was forced from the 1B Column in the 1BU stream, by a reduction in the 1BX flow, through the 2D Column to the 1AFS evaporator and hence to the 1A Column. Coincidental plutonium recycle of corresponding magnitude in 1AW and HAIS streams pointed to inadequate oxidation of plutonium in the 1AFS evaporator. Erratic plutonium recycle in these streams during the latter part of the test, coupled with laboratory data indicating the 1AFS plutonium to be almost completely extractable, left the initial conclusion in doubt. Further effort will be required before the primary causes of the plutonium reduction and deposition can be completely evaluated.

Decontamination

One 2EU batch exceeded the specification for fission product gamma activity, and two 3BP batches required reprocessing through the plutonium cycles to remove chemical contaminants introduced when mechanical difficulties caused the 3A Column interface to overflow on two occasions.

Waste Losses

Plutonium and uranium recoveries in the solvent extraction system were excellent, averaging 99.92 and 99.95 percent, respectively. The over-all recoveries, however, were only 99.47 percent for plutonium and 99.81 percent for uranium. The relatively poor plutonium recovery was attributable primarily to (1) temporary operation without 1AW backcycle following the HAIS pump failure, (2) start-up and shutdown operations, (3) extensive flushing of process equipment and cell sumps, and (4) a failure to attain complete removal of metal solution from a dissoiver prior to coating removal.

DECLASSIFIED
J-11

~~SECRET~~
DECLASSIFIED

DEL

Waste Storage

No pressure surges were recorded in the 241-SX waste storage tank farm during April.

The prime effect of the condenser vent jet, mentioned last month, appears to be a more uniform boil-off rate. The normal month-to-month variation in total self-concentration is too great to permit a definite conclusion as to the effect of the jet on the boil-off rate; however, the fact that total boil-off has increased by roughly one-fourth since the jet was activated, in spite of low Redox production rates during the past several months, indicates a definite improvement. During April, the volumetric ratio of waste evaporated to high-level waste stored was 0.6. The solvent extraction waste volume averaged 1250 gallons per ton of uranium, exceeding the nominal flowsheet value by approximately 35 percent as a result of extensive flushing and rework. Coating waste volumes for the period averaged 140 gallons per ton of uranium.

Plugging in several branches of one of the valved manifold jumpers in the 241-SX diversion box necessitated removal of this jumper on April 11 and a return to the use of individual jumpers in the northern half of this box.

In-Farm Waste Scavenging

In-farm waste scavenging was resumed in the 241-C tank farm on March 31. The procedure being employed, developed by the Process Chemistry Operation, includes treatment of the waste with 0.003 mole of nickel sulfide per liter prior to nickel ferrocyanide and calcium nitrate scavenging in order to reduce the cobalt-60 concentration in the supernatant to less than MPC (4×10^{-4} microcurie per milliliter). The first batch scavenged by this method (9-112C-102C) had a cobalt-60 concentration of 1.2×10^{-4} uc/ml after 12 days' settling.

FINISHED PRODUCTS TECHNOLOGY OPERATIONURANIUM CONVERSION OPERATIONProcess Performance

A total of nine carloads of UO_3 were shipped during the month. Two carloads consisted of pot powder and seven were continuous calciner produced material. The pot material was the last produced prior to shut down of the pot room facility at the end of March. All shipments were within specifications with the exception of two which were slightly under specifications with respect to particle size. The total metallic impurity content (TMI) averaged 117 parts per million parts of uranium, and the gamma activity ranged from 3 to 35 percent of that of aged natural uranium. The reactivity ratio (925°C reduction and 600°C hydrofluorination) averaged 0.98 and 0.75 for the pot and continuous product respectively.

The recovered nitric acid concentration averaged 51.5 percent. Daily variations in concentration were minor and under control.

Continuous Calciners

Four calciners were operated during the month with minor difficulties from feed point pluggage or feed rotometer malfunction. A sustained rate of thirty tons per day with the four units was achieved for a period of four days. Operation was satisfactory with the possible exception of the milling equipment. The cause of difficulties with this equipment is not clear, however, since inadequate milling persisted after the rates were lowered. The mill screen size was changed from 1/8 inch to 1/16 inch, and subsequent testing gave specification particle size at a rate of 30 tons of uranium per day.

The off-gas filters in one cell were replaced after 730 hours of operation. The filter sectionalizing valves continued to present difficulties through restricted valve travel. It was possible to maintain production, however, by replacing the plug lower guide socket while in operation. The valves are being modified by removing the lower plug guide and by air purging the upper guide.

J cell was returned to service after inspection and revision to allow for external compensation for expansion. Operation has been satisfactory. Since shaft expansion joint seizure has been evident in other cells, modifications similar to that of J cell are being made in all cells. It is expected that the operation of the bearing oil seals will be improved by this design change.

METAL FINISHING OPERATIONTask I

Further work has been done to determine the plutonium content of Task I supernatants by means of a neutron counter. A series of five Task I supernatant samples ranging in concentration from 2.15 g/l to 6.32 g/l were investigated with good results. Three separate sets of readings were taken on each sample and calculated against the readings for a 1.04 g/l standard. The reproducibility between the three sets of readings averaged ± 0.13 g/l and ranged from 0.05 to 0.39 g/l. The radio assays on each of these samples was checked within ± 0.31 g/l with a range of 0.02 to 0.48 g/l.

DECLASSIFIEDRecuplex

A total of 54 runs were processed through the SC hood, including 35 combination powder and Task III crucible runs, 7 Task III crucible runs, 6 Task IV crucible runs, and 6 cleanout runs. Slurry losses averaged 4.6 percent of the recovered Pu (2.2% to the cribs and 2.3% recycled to dissolvers). Thirteen Task III fragment and powder runs were processed on a test basis without the normal three hour coagulation period. Filtration time improved and slurry losses remained substantially the same. Thus far no troubles have been encountered in operating the solvent extraction system and no serious plating of siliceous material has occurred in the glass columns. It appears that the reaction rate between fluosilicic acid and aluminum nitrate is controlling and, if a greater than 3.5/1 mole ratio of aluminum to fluoride is maintained, only an estimated 30 minutes to 1 hour (at 80 to 110°C) is necessary.

The SE hood averaged 1846 liters/day feed to the column at an operating efficiency of 90 percent giving an instantaneous rate of 2051 liters/day. The waste losses averaged 0.0048 g/l or 0.67 percent of the feed. Two waste batches were high due to oversaturation of the organic. High CAS scrub stream (recycled CCP @ 100 g/l Pu) rates caused the oversaturation.

Hydroxylamine sulfate was established as a permanent essential material for addition as a reducing agent to the H-3 column stripping solution. Its use has reduced the organic wash rework by 30 percent and has improved the efficiency of the H-3 column.

SECRET

PROCESS CHEMISTRY OPERATIONPROCESS ASSISTANCEPurex Process Studies

Plutonium losses in the Purex HCW stream continued at a higher-than-normal level during April. In investigating the cause, several plutonium recycle solutions, which were potential sources of abnormal plutonium species or plutonium complexants, were tested in the laboratory to determine their effect upon plutonium stripping behavior under simulated HC Column conditions. Plutonium from the test solutions, which included laboratory wastes, hood flushes, cleanouts, and button pickling solutions from the 234-5 Building and Purex I-cell flushes, was extracted into samples of solvent, then stripped. The plutonium remaining in the solvent following three successive contacts with double volumes of HCX was 0.1 per cent or less of the plutonium in the original samples, indicating that the high HCW losses in the plant can be attributed to streams other than these particular recycle solutions.

In an investigation of the effect of temperature upon the stripping of plutonium from Purex HCW, a series of HCW-HCX contacts was made (equal volumes, ten minute contact time), with the results given below. The results show that both the "unstrippable" plutonium and the fission product activity were more effectively removed at the higher temperatures.

Temperature, C.	Pu		Gross Gamma	
	E_a	% Removed	E_a	% Removed
15	4.1	24	24	4
25	3.2	26	16	6
33	3.2	28	11	8
40	1.6	48	7	11

Following the unusually high plutonium loss to the Purex 2BW (up to 0.6 per cent) which occurred during the April 2 start-up, samples of the Purex 20F, 200, and 2AF streams were tested for abnormal behavior. Contrary to experience with Purex HCW under similar circumstances, a normal distribution ratio ($E_a = 0.02$) was found for the distribution of plutonium between plant 20F and laboratory 2BX. Other tests with the 200 and 2AF also failed to disclose anything unusual.

The introduction of TBP-Plant, used solvent into Purex 100 was followed by a three-fold increase in activity of the solvent upon passing through the extraction cycle. Laboratory tests showed this to be caused by an unusually great affinity of the TBP-Plant solvent for Zr-Nb. For example, contacting a sample of the latter solvent with dilute Purex HAW increased the fixed Zr-Nb activity in the solvent by a factor of 100. In attempting to improve the quality of the solvent, the following tests were tried:

- 1) A sample of the TBP-Plant solvent was scrubbed with 0.1 M KMnO_4 in 3% Na_2CO_3 for 30 minutes at 50 C. Upon contacting this material with dilute HAW, the fixed Zr-Nb activity in the solvent was increased by a

factor of 20, giving a Zr-Nb content equivalent to a gross gamma concentration of about 700 $\mu\text{c/gallon}$.

- 2) A sample of the blended Purex 100 was scrubbed with 0.01 M KMnO_4 . This treatment reduced the Zr-Nb activity only by a factor of two.

The following suggestions of Advance Process Development personnel were scouted in the laboratory, with the results as shown:

- 1) Sodium triphosphate was predicted to be a useful agent for the treatment of Purex solvent. It was found, however, that 0.1 M $\text{Na}_5\text{P}_3\text{O}_{10}$ in 3% Na_2CO_3 was no more effective than 3% Na_2CO_3 alone in decontaminating Purex solvent.
- 2) It was proposed that an organic-soluble, TBP-complexant be introduced into the Purex 1C system. This would compete with the uranium for the TBP and permit an increase in the 1CU uranium concentration, with the net effect of increasing the capacity of the 1C column-concentrator equipment. The feasibility of the proposal was shown by laboratory tests in which n-butyric acid was added to synthetic 1CF. The distribution coefficients (E_a^0) for the stripping of uranium into 0.1 M HNO_3 were reduced, as follows:

<u>n-Butyric Acid</u> <u>moles/liter</u>	<u>Uranium</u> <u>E_a^0</u>
0	0.89
0.6	0.33
2.5	0.06

Redox Process Studies

Studies to determine the source and cause of plutonium deposition in the Redox 1A-1B cascade were continued. The following observations were made with plant samples:

- 1) 1AFS samples (from the F-1 tank) consistently showed good plutonium extraction characteristics. Additional high temperature digestion of the samples did not improve plutonium extractability.
- 2) One 1AFS sample was found to contain a fine white precipitate, identified spectrochemically as an aluminum oxide. This precipitate, which amounted to less than 0.01 volume per cent, contained three per cent of the total plutonium in the sample.
- 3) Nearly all of the 1AW samples contained an iron-aluminum-chromium precipitate, which carried from 35 to 75 per cent of the plutonium in the sample.
- 4) Measurement of plutonium distribution coefficients for Redox 1AW samples indicated that the plutonium was present in the tetravalent state in ionic form. Extraction into neutral hexone gave coefficients

(E_d) ranging from 0.03 to 0.1, while the use of hexone containing 0.5 M HNO_3 increased the coefficients by factors of three to four. Digestion of LAW samples at the boiling point oxidized the plutonium to the hexavalent state, as evidenced by the much higher distribution coefficients (with neutral hexone, $E_d = 3$).

- 5) All samples of 2AF and 2AW showed good extraction characteristics.

The effect of the variables involved in LAFS preparation on plutonium behavior and extractability were studied with synthetic LAFS. The following results were obtained:

- 1) The oxidation of plutonium(IV) in the LAFS concentrates was found to be rapid, over 98 per cent being oxidized in heating the solution to the boiling point.
- 2) Addition of 50% NaOH to the LAFS at 40 C to adjust the acid deficiency to -.05 M HNO_3 produced a precipitate of sodium diuranate and aluminum hydroxide. The $\text{Na}_2\text{U}_2\text{O}_7$ readily dissolved on stirring, but the $\text{Al}(\text{OH})_3$ did not completely dissolve without being heated. The precipitate contained about eight per cent of the total uranium and plutonium in the LAFS. A demonstration run with a similarly prepared LAFS solution (containing no plutonium) in a laboratory 1A-1B column cascade indicated that some of the precipitate was carried up through the 1A scrub section.
- 3) Plutonium extractability was not affected by either Nonisol 300 (an anti-foam agent added to the LAFS concentrator) or Dow-Corning Anti-foam AF emulsion, a potential replacement for the Nonisol.

UO₃ Plant Studies

The feasibility of recovering and concentrating uranium in C-2 Tank waste solution (ca. 0.06 M UO_2^{++} , 0.1 M HNO_3) by precipitation with sodium hydroxide was investigated in the laboratory. A three-fold increase in concentration (to 0.2 M) was achieved by precipitation of the diuranate, allowing the precipitate to settle for two hours, and dissolving in concentrated nitric acid. An additional two-fold increase in uranium concentration was achieved by centrifugation of the slurry. A sample of the C-2 waste was contacted with limestone pebbles, with the resultant formation of a precipitate of calcium uranyl carbonate.

Procedures were developed for the recovery of uranium from Orlon and wool UO₃-pot off-gas filters. About 99 per cent of the UO₃ was removed from Orlon bag material by two successive water washes, with most of the remaining one per cent removed by a two-hour soak in 10% HNO_3 . About 99 per cent of the UO₃ was removed from the wool bag sample by two successive two-hour soaks in 10% HNO_3 . Although higher acid concentrations reacted with the wool, neither of the filter samples appeared to be damaged by the water or 10% HNO_3 washes.

DECLASSIFIED

SECRET

J-17

ANALYTICAL ASSISTANCE

~~SECRET~~
RECLASSIFIED
WITH DELETIONS

Analysis of Plutonium and Neptunium in UO_3

A composite procedure for the separate determination of plutonium and neptunium in UO_3 powder or calcined Purex uranyl nitrate material has been developed and placed in service. The method is based on the following principles:

- a. The reduction of plutonium and neptunium to plutonium(III) and neptunium(IV) with hydroxylamine and ferrous iron at 85 C.
- b. The extraction of neptunium(IV) into TTA-Xylene, leaving plutonium(III) in the aqueous phase.
- c. The oxidation of plutonium(III) to (IV) with nitrite and the extraction of the plutonium(IV) into TTA-Xylene.

~~SECRET~~ RECLASSIFIED
J-18
WITH DELETIONS

- d. The removal of extractable uranium from both the neptunium- and plutonium-TTA-Xylene phases by scrubbing with 0.5 M nitric acid.

The chemical separation of plutonium and neptunium is quite complete, and accurate values are obtained by total alpha counting.

Sulfate Analysis of Plutonium Ion Exchange Product Solutions

A gravimetric method for the determination of sulfate in plutonium ion exchange product solutions (up to 1 M in sulfate) was developed and placed in service. Sulfate is precipitated as barium sulfate from a heated solution after the plutonium has been removed by extraction into 30% TBP-Shell Spray Base. The barium sulfate precipitate is separated by centrifugation, washed, transferred to a stainless steel dish, dried, and weighed as barium sulfate.

QUALITY CONTROL AND STANDARDS

During the month the quality control program for the Chemical Processing Department analytical laboratories was maintained as usual, and the Standards Laboratory continued the production of calibrated glassware and standard solutions.

DECLASSIFIED

UNCLASSIFIED

234-5 DEVELOPMENT OPERATION

Continuous Anion Exchange

A week long run was made in the laboratory-scale continuous ion exchanger during the past month based on the tentative Purex flowsheet (J. L. Ryan, HW-49524). The flowsheet was shown to be chemically satisfactory and to be operable at Purex flow rates.

The exchanger was operated with Dowex 1-X4 resin (nitrate form). Operation was on a five minute cycle consisting of 4.5 minutes of solution flow and 0.5 minute of resin flow. All flows were essentially flowsheet, except the XCS stream which was replaced by a larger XCIS flow. The operating conditions and results of this run are summarized in Table I.

All flow rates were based on the desired specific feed rate ($\text{mg Pu/cm}^2/\text{min}$), which was varied from 22 to 61. The resin flow rate was varied to maintain essentially saturated resin. No attempt was made to keep waste losses low in the short columns of the laboratory scale unit. The longer Purex unit columns will provide satisfactorily low waste losses. The elutant (0.35 M HNO_3) flow rate was minimized to obtain as concentrated a product as possible. Product concentrations varied from 10 to 64 g/l Pu averaging about 45 g/l. The theoretical maximum concentration of about 60 g/l could be more nearly approached with equipment modifications to separate the slip water stream (XSW) more effectively.

The separation of XSW from product in these runs was accomplished by means of a timer, which was adjusted as needed during the run to obtain a high product concentration while minimizing loss to the XSW.

The chemistry of this anion exchange process is simpler than in the cation system. Feed make-up consists of acid addition to the 2BP stream. The product contains only plutonium and nitric acid, hence will be stable in a concentrator. However, temperature control of the columns is important (50°C). If the temperature is too low, capacity and product concentration are affected adversely. With too high temperature, gassing occurs in the columns and plutonium polymer formation in the product and polymer loss to the waste may result. This was observed several times in the present runs.

Separation of XSW from XCP is important and the XCIS flow rate is critical for high product concentration. Variation of either, which permits acid build-up in the XC column, interferes with proper elution and satisfactory product concentration.

Mechanical operation of the anion exchange system may prove troublesome. The low density resin in high density liquid causes resin flow difficulties, and results in some fluidization of the resin. The very high feed flow rates cause flow control difficulties and enhanced leakage. Plugging of inlet filters and exit filters is a far more severe problem with the high pumping pressure. An additional problem is the precipitation of silica which can occur in the hot highly acid feed stream and which, in these runs, at one time plated out on the "A" column wall.

A prolonged "cold" operation with the anion exchange process in the Purex demonstration unit is desirable before going "hot" in order to determine and eliminate mechanical operating difficulties.

UNCLASSIFIED
J-20

TABLE I

SUMMARY OF ANION EXCHANGE RUN CONDITIONS

RUN	HX-4A	HX-4B	HX-4C	HX-4D	HX-4E	HX-4G
XAF Composition						
Plutonium, g/l	6.7	6.8	8.2	2.0	1.2	1.1 (4)
HNO ₃ , M	7.5	7.6	7.9	6.7	8.0	8.3
NaNO ₂ , M	0.02	0.02	0.02	---	---	---
Loading Rate, mg Pu/min/cm ² (1)	24	22	56	51	39	61
XAF Volume Processed, l	29	25	21	28	29	28
XAF Rate, l/hr (1)	1.1	0.98	2.1	7.8	10	17
Run Duration at Steady State, hr.	26	27	8	1.25	3	1.67
Waste Loss Range, g Pu/l (2)	0.02/0.08	0.01/0.3	0.03/0.4	0.03/0.06	0.02/0.2	0.02/0.1
Product Range, g Pu/l	16/65	28/59	44/60	10/50	35/46	35/44
M HNO ₃	1.0/5.0	0.59/4.6	0.40/1.4	0.69/5.2	0.95/2.6	0.60/1.8
Effective g Pu/l (3)	56	58	54	47	46	38
XSW Range, g Pu/l	0.04/2	0.03/11	0.5/27	0.06/1	0.2/0.7	0.06/0.2
Ratio: XSW/XCP	1.25	1.8	1.6		1.7	
Ratio: XSW/XAX	2.0	1.3	0.93		1.2	
Ratio: XAS/XSW	1.5	2.6	1.4		1.6	

Notes: (1) Average during steady state portion of run.

(2) No attempt was made to control waste loss. Emphasis was on resin loading rate and composition.

(3) Corrected for XSW dilution.

(4) Purex LBP added for fission products, 10 per cent by volume.

DECLASSIFIEDCation Exchange Concentration

Tests continued on the continuous concentration of ion exchange product solutions to determine the limits imposed by sulfate insolubility. Product solutions were concentrated to the following compositions:

150 g Pu/l	7 M HNO ₃	0.8 M SO ₄ ⁼
120 g Pu/l	7 M HNO ₃	0.6 M SO ₄ ⁼
100 g Pu/l	7 M HNO ₃	0.5 M SO ₄ ⁼
80 g Pu/l	5 M HNO ₃	0.6 M SO ₄ ⁼
80 g Pu/l	7 M HNO ₃	0.9 M SO ₄ ⁼

These solutions were stable at boiling temperatures (110 - 130 C) during the concentration but showed precipitate formation upon cooling. Solutions stable at room temperature ranged in composition from 65 - 81 g/l Pu, 5.4 - 6.8 M HNO₃, and 0.4 - 0.5 M SO₄⁼.

As needed, water was added to the feed to aid steam distilling nitric acid above that amount necessary to give a final heel concentration of approximately 5 or 7 M HNO₃. The original heel was made up to the final plutonium and nitric acid concentration prior to the run. After all the feed had been added during the run, the heel was further concentrated until precipitation of plutonium sulfate occurred. This occurred at a concentration of about 225 g/l Pu and 1.0 M SO₄⁼.

Continuous Plutonium Trifluoride Precipitation

Two small scale continuous trifluoride precipitation runs were made, using an improved experimental set-up. These runs are part of the last series on a small scale before moving into the prototype scale continuous equipment.

For the first run, the feed was 53 g/l Pu in 5 M HNO₃, reduced by 3.2 moles semicarbazide per mole of plutonium, and with 50,000 ppm Fe and 10,000 ppm Al as added impurities. The feed and 3 M HF addition rates were such that the effective fluoride excess was around 0.8 M and the residence time of the slurry in the reactor was 15 - 17 minutes. The slurry samples filtered very rapidly to give nice granular cakes and clear supernates containing 100 - 150 mg/l Pu (0.4 - 0.6 percent). Total run duration was about five through-puts. Upon completion of the run, the bulk slurry was filtered through a C Pyrex frit and this also filtered very rapidly (even when the cake had built up to a thickness of about one inch), giving a damp granular cake. Upon standing overnight the sample cakes dried to a very fine powder. Spectrographic analysis of the precipitate showed that significant impurities included 80 ppm Al, 200 ppm Ca, 340 ppm Fe, and 1000 ppm Na.

The feed to the second run was Pyrex product reduced by 2.4 moles semicarbazide per mole plutonium and diluted to a final concentration of 51 g/l Pu in 2.6 M HNO₃. Flow rates were such that the fluoride excess was around 1 M and the residence time 15 minutes. A total of approximately six through-puts was made. The precipitate particles obtained in this run seemed to be smaller than from the first run and the samples filtered considerably slower but, under vacuum, pulled to damp granular cakes. Filtrate losses ranged from 65 to 150 mg/l Pu, although a sample collected through Dynel SA-9 filter cloth gave a supernate containing

only 11 mg/l Pu. A large part of the bulk slurry was allowed to stand over the weekend and upon filtering this through a C Pyrex frit a considerable amount of fines passed through the filter and the final cake was quite pasty. Thus, the slurry degrades upon standing. The sample cakes, after air drying, had shrunk considerably but were fairly easy to pulverize.

Recuplex Process Assistance

Deposits on the Recuplex K-2 pump shaft were analyzed and solubility tests made with the purpose of eliminating the necessity for mechanical removal. The deposited material was found to be mostly trivalent plutonium. Recommended suitable solvent is 2 M HNO_3 .

A filtration system for separating oil from Recuplex feed was set up and used in the laboratory. Recommendations were forwarded to Product Recovery Operation for possible future use.

Solid deposited from Recuplex dissolver heel is presently being studied with the purpose of eliminating troublesome plugging of the tube used to remove the heel.

Mixed Oxide Fuel Preparation

A two gram sample of ammonium diuranate - plutonium hydroxide, prepared by an ammonium hydroxide precipitation from a uranyl nitrate - plutonium nitrate solution at room temperature was filtered, oven dried at 125 C, and reduced to a $\text{PuO}_2\text{-UO}_2$ mixed oxide at 900 C in a hydrogen - nitrogen atmosphere containing two percent hydrogen. X-ray analysis confirmed the formation of the $\text{PuO}_2\text{-UO}_2$ mixed crystal. A plutonium to uranium ratio of 1:5 was used.

DECLASSIFIED

SECRET

INVENTIONS

All Research and Engineering Operation personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during April, 1957. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Inventor(s)Title

None

None

BUSINESS TRIPS

K. M. Harmon, Manager Process Chemistry Operation attended American Chemical Society Convention in Miami, Florida from April 8 thru April 12, 1957; visited Savannah River Laboratory from April 15 thru April 17, 1957 for consultation on separations and analytical controls with J. W. Morris and F. W. Tober.

R. H. Moore of the Advance Process Development Operation visited W. K. Eister of Oak Ridge National Laboratory from April 16 thru April 18, 1957, and H. M. Feder of Argonne National Laboratories on April 19, 1957 to attend technical discussions of mutual interest (pyrochemistry).

R. B. Richards

Manager, Research and Engineering
CHEMICAL PROCESSING DEPARTMENT

RB Richards:jap

EMPLOYEE RELATIONS OPERATION

I. RESPONSIBILITIES

There were no changes in responsibilities assigned to the Operation during the month.

II. ACHIEVEMENT

FIRE PROTECTION OPERATION

A. Fire Responses

There were two fire responses during the month. Both were CPD responsibility. One was in the 222-S Building, 200 W when there was a short circuit in electrical equipment of the counting machine. The fire was out on the arrival of the fire department. The second response was to an accidental alarm in 272 U building when an employee caught part of a cardboard box he was carrying on the door of the auxiliary alarm box.

B. Fire Extinguisher Service, 200 E, 200 W, Batch Plant, Phone Exchange and Yakima Barricade.

Fire Extinguishers	-- Inspected	285
	Installed	3
	Delivered	3
	Seals broken	12
	Serviced	32
	Weighed	220

Gas Masks	-- Inspected	24
	Serviced	3

Hand lines	-- Inspected	3
------------	--------------	---

Fire protection personnel began installing decals on all fire extinguishers during the month. The decals describe the types of fires the extinguishers are to be used on. The operation is two-thirds complete and will be completed in the first part of May.

C. Training of personnel in other operations.

Fire Protection Operation conducted ten classes which were attended by 198 employees. These included Artificial Respiration which was presented to 47 people, Fire Extinguisher Training given to 54 employees, Chemox Gas Mask training for 93 men, and Emergency First Aid training for 4 employees.

D. Assistance to other Operations.

Power and General Maintenance was assisted with controlled burning in 200 E and 200 W areas.

A propane tank at 222-S was washed down by Fire Protection Operation.

CONFIDENTIAL

DECLASSIFIEDUNION RELATIONS OPERATION

April was a most unusual month in that there were no C.P.D. grievances scheduled by the Union for processing at Step II.

Work is essentially completed insofar as preparing discussion topics and pertinent material which the Union Relations' personnel will utilize in conducting round-table meetings with C.P.D. supervision. The objective is to better orient and familiarize supervision with provisions of the local Union Contract and applicable labor laws pertaining to HAPO.

There has been additional correspondence with the Union on the Wonacott (Radiation Monitor jurisdiction) arbitration case.

Within the Chemical Processing Department, the check-off system, which pertains to the deduction of union dues from employees' pay checks, is as follows:

	<u>April</u>	<u>March</u>
Bargaining unit employees in C.P.D.	1016	1021
Bargaining unit employees utilizing check-off	643	662
Percentage of total bargaining unit employees using check-off	62.69%	64.83%

Following is the summary of grievance statistics for the month of April, 1957:

	<u>Unit</u>	<u>Nonunit</u>
Grievances received year to date	60*	1
Grievances pending at Step II on 3-31-57	11	0
Grievances received during the month	5	0
Satisfactorily answered at Step I	2	0
Settled at Step I through expiration of 90-day time limit	3	0
Processed at Step II	0	0
Pending at Step II on 4-30-57	11	0
Pending at arbitration	1	0

- * 27 grievances pertaining to vacation scheduling were received in one lot, and were processed at Step II as two grievances - one for Millwrights and one for Pipefitters.

SALARY & WAGE ADMINISTRATION

A new position "Supervisor, Cost Analysis and Reports" was established in Financial's Product Cost Operation to replace the "Analyst, Cost" position which was deleted from the organization. Revaluation of an associated position "Supervisor, Cost Accumulation" was completed.

In Financial's General Accounting Operation a new position "Specialist, Property Accounting" was established and revaluation of the "Supervisor, Property Accounting" position was completed.

Three position reconciliations were completed in connection with the above changes.

We have been working closely with Redox management to assist in their current reorganization effort. The preliminary organizational analysis and functional charts have been completed, and the alignment of functions informally approved.

An informal presentation followed by discussion period, on evaluation of exempt positions was held with Purex exempt personnel.

Jobs were reviewed and classifications established for a drafting clerical job in Facilities Engineering, two field clerk jobs in Power & General Maintenance, a cost job in the Financial organization and a clerical job in Redox during the month of April.

A listing by organization code, descriptive title, assigned job number and official classification nomenclature of all non-unit nonexempt jobs in CPD was prepared and issued to Department management concerned for their use in connection with Payroll Status Change paperwork relative to these jobs.

The jobs of all Departmental secretaries immediately eligible for promotional consideration under the Secretarial Compensation Plan of January 28, 1957 have been reviewed and evaluated with management concerned and all warranted changes have been consummated.

In connection with the secretarial plan administration, an informational package explaining the administrative policies and procedures has been prepared and issued to all CPD Management.

Seven job descriptions of work in CPD which apply primarily to the atomic energy industry have been redescribed for survey purposes. These include Chemical Process Operator, Counting Room Assistant, Technologist and Engineering Assistant jobs.

DECLASSIFIED

Administratively, papers were processed and discrepancies incident there to handled with supervision concerned as listed for nonexempt employees in the statistical portion of this report.

	<u>Exempt</u>	<u>Nonexempt</u>
<u>ADDITION TO ROLL</u>		
New Hires and Rehires	1	0
Reactivations	1	3
Transfers from Other Departments		7
Nonexempt to Exempt	4	
Exempt to Nonexempt	0	
<u>REDUCTIONS FROM ROLL</u>		
Terminations		
R. O. F.		
Deactivations and Leaves		
Transfers to Other Departments or Divisions	1	9
Reassignments from Nonexempt to Exempt		4
Reassignments from Exempt to Nonexempt		
<u>CHANGES IN STATUS (NO SALARY CHANGE)</u>		
Intra-Departmental Transfers	19	76
Reassignments - Title Change	0	
Level Changes - Increase	9	
Level Changes - Decrease		
Location Changes	1	
<u>CHANGES IN SALARY</u>		
Promotions	2	20
Demotions		12
Merit - Salary Review	25	
Merit - Interim	0	
Automatics		51
Temporary Reclassifications		5
Salary Adjustments		
<u>REQUISITIONS</u>	3	8

DECLASSIFIED

PERSONNEL DEVELOPMENT AND COMMUNICATIONS

A. Measurement Statistics

Participation in Training Courses

Monthly Personnel

		142
Process and Equipment Orientation	3	
PEM-I (enrolled)	36	
Non-Exempt Personnel Development	8	
Process and Equipment	3	
Craft Training	12	
Cost Control	50	
Facilities Engineering Information	23	
Projectionist Training	2	
G.E. Supervisor Selection Program	4	
Correspondence Management	1	

Weekly Personnel

		277
Non-Exempt Personnel Development	62	
Process and Equipment	10	
Craft Training	190	
Projectionist Training	11	
Cost Control	4	

G.E. Supervisory Selection Program - Number Completed		10
Technical Graduates on Rotation		5
Technicians Training		5
Management News Bulletins issued		5
GE NEWS Items		15
Booklets and Pamphlets reviewed		1
Priority Messages		3
CPG's issued		16
General Manager's meetings with exempt employees		2
House of Magic Tickets distribution		543

B. Comments on Statistics

This is the first full month for the all-craft training program administered by Power and General Maintenance.

Approval of shift differential for exempt employees and the appointment of R. J. Schier as Manager of CEO were announced on the priority message network.

260 House of Magic tickets were sent to IPD and 183 to HLO in addition to the CPG distribution.

The number of supervisory candidate evaluations reflects increased requests for this service.

C. Employee Communications

CPD appeared in the GE NEWS fifteen times. R. N. Garoutte and his

\$2443.00 suggestion was featured on page 1. G. R. Taylor's \$450.00 suggestion award was publicized in another issue. A full page featuring the Power and General Maintenance craft training program included five pictures and a complete story. Two attendance awards and a picture and story describing Power and General Maintenance attendance performance charts were published. Safety publicity included a picture of the Safety Award distribution and "operation decal" specifying the use of fire extinguishers. CPD secretaries participated in National Secretary Week publicity and pictures of the secretaries luncheon was featured. A story on the HAPD priority message system included the picture of a CPD stenographer. A CPD-IPD production operation employees dinner meeting was the subject of another picture story.

Negotiations were started with Relations and Utilities for a CPD Health and Safety radio program. Request for AEC approval is being prepared.

D. Public Communications

The Purex Greenhouse was featured in the New York Herald Tribune.

Pictures of CPD top award suggestion winners were sent to our New York Public Communications office for use in advertising the General Electric Suggestion Award plan in high circulation magazines.

"Metal Recovery" prepared by Press Relations, Relations and Utilities has been approved by Oak Ridge for news release. It may be used for the "press tour" during May and will be sent to Schenectady for national release.

R. M. Garoutte and his suggestion award was featured in the local and regional press and on KEPR-TV.

E. Personnel Development

The craft training program administered by Power and General Maintenance received enthusiastic support from all crafts. Craftsmen prepared talks and demonstrations with the assistance of their supervisors and the Specialist-Training. Many craftsmen were doing this for the first time and generated considerable interest among their fellow tradesmen.

Two technician trainees were re-assigned to other departments and five others were assigned to CPD.

Four non-exempt employees were individually counselled by the Specialist-Training. One man requested advice for the guidance of his son who is a High School Senior.

Three non-exempt promotions were made on the basis of evaluations in the G.E. Selection Program.

Two Tech. Grads. tours were conducted in the Redox and Purex Laboratories. Two Tech. Grad. chemists were assigned as a result. Several others expressed interest in CPD since the tour.

CONFIDENTIAL

DECLASSIFIED

HA-50089

HEALTH AND SAFETY OPERATION

<u>Chemical Processing Department</u>	<u>April</u>	<u>March</u>	<u>Year to Date</u>
Disabling Injuries	0	0	0
Serious Accidents	0	0	1
Medical Treatment Injuries	58	39	226
Overexposure Incidents	1	0	1
Potential Overexposure Incidents	1	1	2
Radiation Occurrences	32	26	112
Fires	3	0	5
Security Violations	5	3*	13

*Correction: Two reported in March. One report of violation (Research and Engineering) was returned directly to GE Security; therefore, it was not tabulated by this Operation.

Comments on Statistics

Following an unusually low number of medical treatment injuries in March the upward trend approached a normal experience this month.

A Purex chemical worker received a localized skin overexposure during a routine sampling operation. A Finished Products chemical worker sustained a thumb puncture wound of potential overexposure classification during cleanup of a sampling hood.

Total loss from three minor fires was \$10.00.

Five security violations in one month marked the poorest period of control since September 1, 1956. Research and Engineering Operation reported three and Facilities Engineering Operation reported two security violations.

Safety Programs

Safety Council Awards were distributed to CPD employees.

D. B. Dabbling of the Redox Operation was selected from 26 entries as April's Who's Who in Safety. R. M. Frederick suggested Mr. Dabbling. Both men were featured in the GE News and received special recognition from the General Manager.

Two safety news bulletins were issued.

Fourteen messages were posted on the Safety Marquee boards.

A vacation booklet was reviewed and adopted for use in CPD.

Training and Instruction

Five new employees attended the Health and Safety Orientation.

Seventeen CPD people received 68 hours disaster rescue refresher instruction.

OFFICIAL USE ONLY

Training and Instruction (cont)

One hundred booklets on "Preventing Welding and Cutting Fires" were procured and distributed.

Tests Conducted or Observed

276-S Fire Fog heat actuator devices and automatic deluge tripping mechanism.

Redox 804 tank enclosure and silo sample gallery heat detector devices.

222-S automatic CO₂ system.

271-B emergency lighting.

Advice and Counsel

224-UA - Gerlinger hoist operation

224-UA - Propane gas storage layaway

202-S - SWP change room addition

271, 221-U, 224-U - Service piping change

272-E, 277-W - Compressed gas piping system

272-W - Overhead lighting installation

277-W - Stainless steel plate storage racks

234-5 - Fire Protection equipment

234-5 - Development Lab HF cylinder installation

Area General - Posting and Barricades

General - Screwdriver combustible handles

General - Auditing bioassay schedules

General - Safety meeting programming for balance of calendar year for Process Design and Development and Project Engineering Operation components

HLO - Instrumentation problems, Radiological Physics

AEC - Manual requirements on retention of radiation records

AEC - Manual requirements on special reports

Inspection, Investigation, and Audit

Emission of I-131 exceeded the 10 curies per week goal twice due to operational difficulties in the Purex Operation.

Audit of the Power and General Maintenance Operation was continued to 95 per cent completion. The Redox audit was continued to 50 percent completion.

A practice evacuation was held in the 200 East Area April 1, 1957 at 6:04 p.m. Results of the trial were satisfactory. A crash alarm phone was installed in the 221-B canyon to provide notification during shift hours.

An inventory of CPD evacuation buses by HO number was completed.

Reports Issued

HW-49734, Overexposure Incident Investigation, CPD-57-1

HW-49802, Potential Overexposure Incident Investigation, CPD-57-2

Informal - CPD Plutonium Deposition Cases

OFFICIAL COPY
DECLASSIFIED

DECLASSIFIED

HW-50089- **USE**

PERSONNEL PRACTICES OPERATION

	<u>Exempt</u>	<u>Non-exempt</u>	<u>Total</u>
<u>Additions to Payroll</u>	6	10	16
New Hires	0	0	0
Reactivates	2	3	5
Re-hires	0	0	0
Re-engages	0	0	0
Transfers into C.P.D.	0	7	7
Promotions from nonexempt to exempt	4	0	4
<u>Removals from Payroll</u>	4	32	36
R.O.F.	0	1	1
Illness	1	4	5
Leave of Absence	0	0	0
Retired	0	0	0
Deceased	0	0	0
Transfers out of C.P.D.	2	11	13
Resigned	1	12	13
E-3-U Husband left Vicinity	0	1	1
E-9-C Another Job	1	6	7
E-10-U Returned to School	0	2	2
E-21-U Ill Health	0	2	2
B-5-U Entering Military Service	0	1	1
Promotions from nonexempt to exempt	0	4	4

Requisitions for Personnel (Non-exempt)

Number on Hand 4-1-57	13
Number received	8
Number filled	15
Number on Hand 4-30-57	6

Requests for Transfers (Non-exempt)

Number on Hand 4-1-57	140
Number received	7
Number transferred	4
Number on Hand 4-30-57	143

Service Pins

A total of 39 service pins were issued as follows:

10 Yrs. Service	29 Male	0 Female
5 Yrs. Service	10 Male	0 Female

OFFICIAL USE ONLY

Attendance Awards

Pass Folders were issued to 28 persons for perfect attendance as follows:

1 Yr.	4 Persons	4 Yrs.	5 Persons
2 Yrs.	5 Persons	5 Yrs.	5 Persons
3 Yrs.	8 Persons	6 Yrs.	0 Persons
		7 Yrs.	1 Person

Nine inquiries in regard to credit references, records of employees, or other aspects of employment for C.P.D. employees were answered during the month.

With the receipt of the master tapes from Psychological Corporation of New York for conducting stenographer tests, all testing material for stenographer, craft trainees, and candidates for the General Electric Supervisor Selection Program are on hand. The testing room in the 222-B Building has been completed except for a steno desk and small accessories. It is anticipated that the complete testing facility will be ready for use by May 20, 1957. The services available will be covered in a C.P.D. Management News Bulletin.

The number of Separations Utility Operators yet to be placed as the result of the T.B.P. forthcoming closure has dropped to 20. In addition to this number, approximately 31 crafts' people will also be available for other assignments during the next six months.

During the month, eight Process Operators were downgraded to Utility Operators in order to meet the contractual ratio agreement.

R.O.F. notices were issued to seven Utility Operators during April to be effective May 3rd.

Requests for Transfers (Exempt)

Number on Hand 4-1-57	25
Number Received	2
Number Transferred	0
Number Closed Out	0
Number on Hand 4-30-57	27
Number of Interview Trips	0

Applications for Employment (Exempt)

Applications Received during April	1
Hired	0
Closed Out	4
Invited for Interviews	1
Applications on Hand 4-30-57	1
Open Requisitions	5

There has been no change in the status of the five personnel available for assignment.

OFFICIAL USE ONLY
K 11

DECLASSIFIED

HW-50089-

TEL

As a result of a meeting held last month with all chemists on the Personnel Development Program and tours conducted through the operating plants, sufficient interest was aroused to attract two chemists to the Chemical Processing Department for rotational assignments. A third person is expected early next month.

As a recruiting aid for recruiting experienced personnel and PhD candidates, a booklet is presently under preparation to provide these personnel with pertinent information on opportunities available here in their fields of training and experience.

<u>Suggestion Plan</u>	<u>March</u>	<u>April</u>
Suggestions Received	127	166
Acknowledgments to Suggesters	116	174
Suggestions Pending Acknowledgment	20	12
Suggestions Referred to Operations for Investigation	116	174
Suggestions Pending Referral to Operations	20	12
Investigations Completed and Closed	105	118
Adopted Suggestions Approved by Board	39	49
Adopted Suggestions Pending Approval by Board	27	25
Total Net Tangible Savings	\$11,085.47	\$55,085.84
Total Cash Awards Paid during Month	1,705.00	3,203.00

In addition to the above suggestions there are 52 Board approved suggestions which have not been paid, but are ready for payment or currently being audited by the Financial Operation

Total Number of Suggestions outstanding to Operations at the end of the month	232	288
---	-----	-----

Award checks delivered to 3rd level managers amounted to \$3,203.00 during April. One of these awards was for \$2,443.00 to R. M. Garoutte for suggesting a continuous sluicing procedure for one of the tank farms, to be used in recovery of product in conjunction with the T.B.P. Process.

OFFICIAL USE ONLY

101

<u>Participation in Benefit Plans</u>	<u>March</u>	<u>April</u>
Insurance Plan	99.7%	99.7%
Pension Plan	98.6	98.8
Stock Bonus Plan	56.9	57.5
Good Neighbor Fund	63.8	69.1

During April a meeting was held with approximately 65 members of Maintenance Operation and Redox Operation for the purpose of discussing and answering questions pertaining to the Insurance Plan, Pension Plan, Stock Bonus Plan, and Suggestion Plan. This meeting was held at the specific request of Redox Operation.

Two General Manager's Information Meetings were held during April with a total attendance of 43 supervisory and exempt personnel of C.P.D.

During April there were two removals from the C.P.D. non-veteran file, one of which was a termination and the other a transfer to Relations and Utilities.

C.P.D. now has a total of 75 non-veterans who are subject to military training through the Selective Service System.

The 75 non-veterans are classified as follows:

1A	14*
2A	15
3A	30
4A	1
4F	9
1S	1
1SH	1
No Classification	4
TOTAL	75

*Malin R. Weiler classified 1A (formerly 2A) pending appeal to Selective Service Local Board.

Deferments

Deferments Requested (April)	1
Deferments Granted (April)	1
Deferment requests pending	4
Routine	2
Appeal	2

No action was taken on standby reservists subject to Selective Service actions during the month of April.

During the month of April the Specialist, Employee Services, in conjunction with counterparts from other HAPO components, conducted four pre-retirement group meetings. The purpose of these group meetings, which were the "first contacts" one year prior to optional retirement age, was to explain the five-year, pre-retirement program and the desirability of beginning retirement planning now.

OFFICIAL USE ONLY
K 13

DECLASSIFIED

HW-50089-

Arrangements have been made with Peggy Baker, Women's Advisor, Relations and Utilities, for conducting a series of Plant-wide tours in which many C.P.D. women will participate. The first tour will take place May 7th and will be followed by additional tours the first Tuesday of every other month for approximately one year.

Duplicating

Orders on Hand (4-1-57)	83
Orders Received	829
Orders Completed	836
Orders on Hand (4-30-57)	76
Total Copies Produced	200,368
Embosograf Signs Made	331
Verifax Copies Produced	1,241
Ozomatic Copies Produced	11,659

The study period on the use of Xerox developer ended April 2nd with a total of 1,330 masters produced from one can of developer. However, we believe that additional copies can be produced from this can of developer when the original copy is of the type that does not require perfect developer. Therefore, we are preparing a second developer tray in which we will continue using the original can of developer and anticipate that we will be able to produce a sizable number of additional masters. We expect to have this tray in operation within the first part of May.

Addressograph plates have now been set up covering all exempt employees in C.P.D. and material destined for these employees is now being run through our Addressograph instead of Relations and Utilities' Addressograph. This address list has been set up to provide individual component services. Thus, if it is desired by any one component of C.P.D. to address material to exempt members of that component only, the run can be made without undue difficulties. The first run was completed on April 4, 1957 and it was estimated that at least one day's time was gained over the service provided by Relations and Utilities due to elimination of travel time to and from the 700 Area.

A new telephone cable to serve "B" Plant has been installed and it is anticipated that it will be spliced and placed in service within the next four weeks.

OFFICIAL USE ONLY

DEL

III. ORGANIZATION AND PERSONNEL

A. Meetings

Meetings with Messrs. Blesh and Hutchinson of Employee Compensation Services were attended on April 15th and 16th by members of Salary and Wage Administration to discuss our salary, wage, and organizational practices.

Health and Safety Operation members conducted six safety meetings. Representatives from this group attended the General Manager's meeting, Vendor Fire Alarm Equipment demonstration and Vendor Respiratory Equipment demonstration.

The Specialist, Employee Services attended a meeting for the purpose of discussing with counterparts from other HAPO components mutual problems and objectives pertaining to Employee Benefits and Services.

The regular monthly Safety meeting for Office Services Operation was held on April 10th and all members attended. Personnel Practices held an information meeting for the secretaries and clerks during the month.

Specialists in Personnel Development and Communication Operation met with their HAPO counterparts to correlate activities and exchange ideas.

The Specialist, Personnel Development, attended the two-day "Communications Management Course" presented at W-10 for Federal Government Management employees by the General Services Administration.

Fire Protection Operation held Safety, Security, Round Table, and Information meetings which were attended by all 44 members of the group.

B. Personnel Activities

The Specialist, Technical Personnel Placement, visited San Luis Obispo, California, during the month to participate in follow-up dinners with Hanford offerees at California Poly.

C. J. Sheeran made a two-week tour of other G. E. installations, as well as the Dow Chemical Plant at Denver. Information relative to procedures employed at other plants, Union Relations techniques, and so on was secured.

O. V. Smiset visited Public and Employee Relations Services, New York City, on April 29 and 30 to discuss manpower inventories, communications and personnel development.

Drills and Classes in the Fire Protection Operation

Outside drills	55
Inside drills	50

Feet of hose used on drills	14,210
Feet of ladders used on drills	614

Total man hours spent in training	514
-----------------------------------	-----

OFFICIAL USE ONLY
K 12
UNCLASSIFIED

C. Safety

One minor injury occurred during the month in Personnel Practices. The Embosograf operator was struck with the machine handle on the right jaw and in attempting to move out of the way of the handle, she twisted her body and strained her back and neck. The extent of injury was contusion of the right jaw and a pain in the neck and lumbar region. The incident occurred on April 19. No lost time was involved.

There were no disabling injuries, fires, or security violations in the Operation.

D. S. Roberts

D. S. Roberts, Manager
Employee Relations

END

**DATE
FILMED**

12 / 14 / 92