**ADVANCED WATER-COOLED PHOSPHORIC ACID
FUEL CELL DEVELOPMENT**

**Quarterly Technical Progress Report No. 47
for January - March, 1992 Activity**

DOE/MC/24221--3143

FCR-12285

DE93 003358

May 1992

Work Performed Under Contract No.

DE-AC21-88MC24221

Prepared for

**U.S. Department of Energy
Morgantown Energy Technology Center
P.O. Box 880, 3610 Collins Ferry Road
Morgantown, WV 26505-0880**

Received by OSTI

NOV 13 1992

®

EB

MASTER

TABLE OF CONTENTS

Section	Page
PROGRAM HIGHLIGHTS	iv
I. INTRODUCTION	1-1
II. STATUS	2-1
Task 1 - Conceptual Design	2-1
Task 2 - Component Development	2-2
Task 3 - Process Development	2-3
Task 4 - Stack Design	2-4
Task 5 - Fabrication	2-5
Task 6 - Stack Testing	2-6
Task 7 - Management And Documentation	2-8
Figure	
6.3-1. METC On-Site Small Area Stack	2-8
6.3-2. METC On-Site Small Area Stack	2-8
6.3-3. METC On-Site Small Area Stack	2-9
Table	
6.3-1. On-Site Small Area Stack Test Activities	2-7

PROGRAM HIGHLIGHTS

- Testing of the small area short stack was initiated and is continuing. The stack has operated up to rated power with the expected cell performance. Total load time is about 1333-hours, and average cell voltage is 0.649 volts. Testing is expected to continue at conditions typical of on-site power plants for 3000-hours.

I. INTRODUCTION

The Advanced Water Cooled Phosphoric Acid Fuel Cell Development program is being conducted by International Fuel Cells Corporation (IFC) to improve the performance and minimize the cost of water-cooled, electric utility phosphoric acid fuel cell stacks.

The program adapts the existing on-site Configuration B cell design to electric utility operating conditions and introduces additional new design features. Task 1 consists of the conceptual design of a full-scale electric utility cell stack that meets program objectives. Tasks 2 and 3 develop the materials and processes required to fabricate the components that meet the program objective. The design of the small area and two 10-ft² short stacks is conducted in Task 4. The conceptual design also is updated to incorporate the results of material and process developments, as well as results of stack tests conducted in Task 6. Fabrication and assembly of the short stacks are conducted in Task 5 and subsequent tests are conducted in Task 6. The Contractor expects to enter into a contract with the Electric Power Research Institute (EPRI) to assemble and endurance test the second 10-ft² short stack. The management and reporting functions of Task 7 provide DOE/METC with program visibility through required documentation and program reviews.

This report describes the cell design and development effort that is being conducted to demonstrate, by subscale stack test, the technical achievements made toward the above program objectives.

II. STATUS

TASK 1 - CONCEPTUAL DESIGN

Objectives

The objective in this task is to define the conceptual design for a cell stack having a performance level of at least 175-W/ft² and a manufactured cost of less than \$400/kW. The stack must be capable of operating for a minimum of 40,000 hours at electric utility conditions.

Activity

This activity was completed. Conceptual design updates are reported in Task 4 as part of the stack design activity.

TASK 2 - COMPONENT DEVELOPMENT

SUBTASK 2.1 - MATERIALS DEVELOPMENT

Objectives

The objectives of this subtask are to provide an improved substrate, verify the stability of low cost substrate and electrolyte reservoir materials at pressurized cell operating conditions, and increase the thermal conductivity of the electrolyte reservoir.

Activity

This activity was completed.

SUBTASK 2.2 - SINGLE CELL TESTING

Objectives

The objectives of this subtask are to test subscale cells to evaluate improvements in cell components consisting of substrates, electrolyte reservoir plates (ERP), catalyst and matrix; verify performance and endurance of components fabricated for short stacks; optimize the hydrophobicity of catalyst layers made from the GSB-18 and GSB-18P catalysts for operation at power densities of 200 WSF or greater; evaluate a higher performing laboratory catalyst for this application, and define the permissible range of operating conditions.

Activity

This activity was completed.

TASK 3 - PROCESS DEVELOPMENT

SUBTASK 3.1 - SUBSTRATES

Objective

The objectives of this subtask are to develop the process technologies required to produce electrode substrates and electrolyte reservoir plates that meet the technical requirements and cost objectives established in the conceptual design.

Activity

This activity was completed.

SUBTASK 3.2 - INTEGRAL SEPARATOR

Objective

The objective of this subtask is to develop the process technology to fabricate integral separators, up to 10-ft² in size, that meet the technical requirements and cost objectives established in the conceptual design.

Activity

This activity was completed.

SUBTASK 3.3 - SEALS AND MATRIX

Objective

The objective of this subtask is to develop the technology to fabricate higher integrity seals and matrices that meet the technical requirements and cost objectives established in the conceptual design.

Activity

This activity was completed.

SUBTASK 3.4 - ADVANCED COOLERS

Objective

The objective of this subtask is to develop material and process technology to fabricate coolers 10-ft² in size that meet the technical requirements and cost objectives established in the conceptual design.

Activity

This activity was completed.

TASK 4 - STACK DESIGN

Objective

The objective of this task is to update the full-scale conceptual design and to define designs for the two small area development stacks and one 10-ft² subscale stack.

Activity

Conceptual Stack Design

No activity. The stack assembly drawings are complete based on 10-ft² subscale stack experience.

10-Ft² Subscale Stack

This activity was completed.

TASK 5 - FABRICATION

SUBTASK 5.1 - REPEAT COMPONENTS

Objective

The objective of this effort is to fabricate the repeat components for two small area development stacks and one 10-ft² subscale stack each consisting of approximately 30 cells. These stacks will be of the Configuration B cell design. The repeat components consist of the substrates, electrodes, electrolyte reservoir plates, and cooler assemblies.

Activity

10-Ft² Subscale Stack

The fabrication of repeat components for the 10-ft² subscale stack is complete. See Section 6.2 for discussion of post-test inspection activities.

SUBTASK 5.2 - NON-REPEAT COMPONENTS

Objective

The objective of this effort is to fabricate the non-repeat components for two small area development stacks and one 10-ft² subscale stack each of approximately 30 cells each. These stacks will be of the Configuration B cell design. The non-repeat components consist of the reactant manifolds, coolant manifolds, axial load system, power take-off hardware and the pressure containment vessel.

Activity

10-Ft² Subscale Stack

The fabrication of non-repeat components for the 10-ft² subscale stack is complete.

SUBTASK 5.3 - STACK ASSEMBLY

Objective

The objective of this effort is to assemble two small area development stack and one 10-ft² subscale stack of Configuration B cells.

Activity

10-ft² Subscale Stack

The assembly of the first 10-ft² subscale stack is complete.

SUBTASK 5.4 - COST ASSESSMENT

Objective

Estimate the manufactured cost of the full-height 10-ft² Configuration B cell stack assembly defined in the conceptual design activities (Tasks 1 and 4).

Activity

This activity was completed.

TASK 6 - STACK TESTING

SUBTASK 6.1 - SMALL AREA DEVELOPMENT STACK TESTING

Objective

The objective of this task is to obtain early feedback on improved Configuration "B" cell packages at atmospheric and pressurized operating conditions.

Activity

This activity was completed.

SUBTASK 6.2 - TEN SQUARE FOOT SUBSCALE STACK TEST

Objective

The objective of this task is to verify the scalability of the Configuration "B" cell design and evaluate the intermediate levels of achievement from Tasks 2.0 and 3.0.

Activities

Post-test analysis of repeat components from the short stack that successfully completed 3,000 hours of pressurized operation was continued.

Repeat part inspection reports, weights, and chemical composition analyses are being reviewed (and upgraded) to obtain an accurate acid inventory and an assessment of the physical integrity and durability of various cell components.

Preliminary review showed some variability in the data requiring further clarification; additional samples are being analyzed to resolve this issue.

IFC has found graphite substrate physical integrity can be assessed by monitoring its hardness. This technique was used post-test with the 3000 hour short stack components. A new tool was fabricated which will enable hardness checking at the edge of substrates within an assembled cell stack. We plan to use this tool to monitor the integrity of the subscale stack now being tested.

SUBTASK 6.3 - ON-SITE SMALL AREA STACK TEST

Objective

The objective of this task is to provide technology verification by operating a Configuration "B" on-site short stack for an extended period of time.

Activities

Short stack parts and assembly and test stand preparations were provided by another program. The stack contains 32 cells with coolers spaced between every eight cells. The stack includes processing changes intended to improve seal integrity and performance stability at increased production rates when compared to earlier stacks on this program.

Test stand functional checks of pressure, temperature, flow control and instrumentation systems were completed prior to test initiation. A Test Readiness Review was conducted to ensure that the test stand, test facilities, and procedures are adequate and properly prepared to achieve the successful completion of testing without endangering personnel, equipment or the test article.

Stack testing was initiated during this reporting period. Total load time is 1333 hours. Six load cycles have been performed. A summary of test activities is shown in Table 6.3-1.

The test plan and test conditions simulate typical on-site cell stack operation. At rated power, operating conditions are set to 80 percent fuel utilization, 60 percent air utilization and approximately 400°F average cell temperature.

During load cycle 1, 2, and 3, factory acceptance tests for a cell stack and a power plant were simulated. Stack performance was as expected. The stack was shutdown and its electrolyte conditioned as though it were to be shipped.

Simulated power plant field operations were then begun and are still in process. As shown in Figure 6.3-1, field operation is simulated by running a two-week cycle that varies load between 50 ASF and 200 ASF.

Performance of the stack remains stable and uniform. Figure 6.3-2 shows the results of performance calibrations, and Figure 6.3-3 shows the cell-to-cell voltage variation at the 200 ASF rating. The average stack voltage at 200 ASF was 0.649-volts at the end of this reporting period.

Table 6.3-1. On-Site Small Area Stack Test Activities	
Load Time (Hours)	Test Activity
0-7	Load Cycle 1 - Cell Acceptance Test Simulation <ul style="list-style-type: none"> • Cell break-in • 50 ASF, 100 ASF
7-37	Load Cycle 2 - Cell Stack Acceptance Test Simulation (continued) <ul style="list-style-type: none"> • 50 ASF, 100ASF, 200ASF • Diagnostic tests
37-57	Load Cycle 3 - Power Plant Acceptance Test Simulation <ul style="list-style-type: none"> • 50 ASF, 100 ASF, 150 ASF, 200 ASF
57-97	Load Cycle 4 - Power Plant Shipment Simulation <ul style="list-style-type: none"> • Electrolyte Concentration Reduction
97-152	Load Cycle 5 - Simulated Power Plant Field Operation <ul style="list-style-type: none"> • 50 ASF, 100 ASF, 200 ASF
152-Present	Load Cycle 6 - Simulated Power Plant Field Operation <ul style="list-style-type: none"> • 50 ASF, 100 ASF, 200 ASF

Figure 6.3-1. METC On-Site Small Area Stack - Typical Bi-Weekly Load Profile

Figure 6.3-2. METC On-Site Small Area Stack - Performance Calibration

**Figure 6.3-3. METC On-Site Small Area Stack -
Cell and Average Substack Performance**

TASK 7 - MANAGEMENT AND DOCUMENTATION

Objectives

The objective of this task is to provide the program management necessary to maintain technical and budget control of the program activities, and to provide adequate documentation of its progress per contract requirements.

The following reports were submitted during the period January 1 through March 31, 1992.

- Management Plan Supplement for Amendment A007 (FCR-11960) was submitted on January 6, 1992.
- Monthly Status Report No. 43 for November 1991 activity (FCR-12114) was submitted on January 10, 1992.
- Quarterly Technical Report No. 44 for October - December 1991 activity (FCR-12145) was submitted on January 29, 1992
- Monthly Cost Management Report No. 44 for December 1991 activity and the Cost Plan dated January 17, 1992 (FCR-12146) was submitted on February 6, 1992.
- Monthly Cost Management Report No. 45 for January 1992 activity (FCR-12188) was submitted on February 14, 1992.
- Monthly Status Report No. 45 for January 1992 activity (FCR-12189) was submitted on March 12, 1992.
- Monthly Cost Management Report No. 46 for February 1992 activity (FCR-12231) was submitted on March 15, 1992.
- Monthly Status Report No. 46 for February 1992 activity (FCR-12232) was submitted on March 31, 1992.
- Monthly Cost Management Report No. 47 for March 1992 activity (FCR-12284) was submitted on April 22, 1992.

END

**DATE
FILMED**

12 / 22 / 92