HAN-72310

HW-60246

DECLASSIFIED

This document consists of
137 pages. Copy No. [redacted]
of [redacted] copies. Series [redacted]

SAITFORD

Classification Cancelled (Change to)
DECLASSIFIED
By Authority of [redacted]

MONTHLY RECORD REPORT

HW--60246

IRRADIATION PROCESSING DEPARTMENT

DE93 001251

APRIL, 1959

Compiled By
IPD Personnel

May 24, 1959

Received by [redacted]

OCT 0 8 1992

RICHLAND, WASHINGTON

Work performed under Contract No. 2-31-109-ENG-52 between
the Atomic Energy Commission and General Electric Company

[redacted]

[redacted]

Route To:	P.R. No.	Location	Files Route Date	Signature and Date
J. H. [redacted]		[redacted]		

MASTER

DISTRIBUTION RESTRICTED TO U.S. ONLY

-1-

DECLASSIFIED

DECLASSIFIEDDISTRIBUTIONCopy Number

1	W. E. Johnson
2	O. C. Schroeder
3	A. B. Greninger
4	H. M. Parker
5-6-7	AEC-HOO, J. E. Travis
8-9	AEC - Production Division, E. J. Bloch
10	AEC-SROO, R. C. Blair
11	300 Area File
12	Records Center

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

SECRET

HW-60246

TABLE OF CONTENTS

General Summary.	A-1 through A-5
<u>Research and Engineering Operation</u>	B-1 through B-41
Process and Reactor Development Operation	B-3 through B-21
Operational Physics Operation	B-22 through B-28
Irradiation Testing Operation	B-29 through B-33
Coolant Testing Operation.	B-34 through B-38
Component Testing Operation	B-39 through B-41
<u>Production and Reactor Operation</u>	Cb-1 through Ch-5
B-C Reactors Operation.	Cb-1 through Cb-8
D-DR Reactors Operation	Cc-1 through Cc-9
F Reactor Operation.	Cd-1 through Cd-7
H Reactor Operation.	Ce-1 through Ce-7
KE-KW Reactors Operation	Cf-1 through Cf-10
Production Operation	Cg-1 through Cg-7
Reactor Operations Statistics	Ch-1 through Ch-5
<u>Facilities Engineering Operation</u>	D-1 through D-20
<u>Employee Relations Operation</u>	E-1 through E-2
<u>Financial Operation</u>	F-1 through F-2
<u>New Production Reactor Project Operation</u>	G-1 through G-11

DECLASSIFIED

SECRET

SECRET

HW-60246

DECLASSIFIED

IRRADIATION PROCESSING DEPARTMENT
MONTHLY RECORD REPORT
APRIL, 1959

SUMMARY

RESEARCH AND ENGINEERING OPERATION

A test loading of nickel-plated fuel elements was discharged at the low exposure goal due to flaking of the nickel plate. Examination of the chemically plated elements revealed severe flaking which had resulted in exposure of up to thirty percent of the aluminum can surface.

Full size extrusions of tube-rod and tube-tube prototype NPR elements have been made by Nuclear Metals, Incorporated and are currently being evaluated by them.

Evaluation of the product from experimental runs of Zircaloy clad extrusions of the I and E geometry by each of four proposed processes indicates that the highest quality material will be produced by the "floating mandrel" process, minimum cost material by the "tipped mandrel," and the "filled billet" and "over-sized mandrel" methods will not produce material within specifications.

Out-of-pile laboratory tests of the Traveling Wire Flux Monitor have been satisfactory. An installation in the KW Reactor will be coordinated with reactor outages in accordance with Production Test IP-240-AE.

Preliminary measurements on graphite samples irradiated in the MTR (experiment GEH-9-7) indicate that the effect of temperature on the rate of contraction is considerably less than indicated by measurements made on similar samples several months ago. Irradiation of further samples is continuing in experiment GEH-9-8.

The four compressors for the DR Reactor Gas Loop have been received from the General Engineering Laboratory, tested and installed. Difficulties encountered with two of them when operated at design conditions have been corrected and appropriate procedures established to prevent recurrence.

Further examination of elements discharged from XER Loops 1, 2 and 3 because of indicated ruptures have failed to confirm the conditions.

Equipment consisting of a specially designed tube and fuel element container and hydraulic ram was constructed and assembled for use in determining the force at which elements compress to the extent of sticking in the process tube.

PRODUCTION AND REACTOR OPERATION

Reactor input production was 19.1 percent above forecast; 9.0 percent above at the six old reactors and 44.4 percent above at the K Reactors. Forecast was exceeded, particularly at the K's, due to rescheduling the KE outage with a third of the outage forecast for April occurring in May.

New maximum power levels exceeded from 15 to 75 megawatts those previously achieved at B, C, D, F and KW Reactors.

SECRET
A-1

Overall time operated efficiency was 78.4 percent (72 percent forecast); 82.9 percent at the six old reactors and 64.9 at the K Reactors.

Six ruptures were removed from the reactors, five I and E regular metal and one solid regular metal. Two of the I and E regular metal ruptures were at KW and one each occurred at C, D and DR Reactors. The solid regular metal rupture was at H Reactor.

Significant items of equipment experience were:

1. Nine water leaks were corrected - seven tube leaks and two van Stone leaks.
2. At F Reactor inspection of the river effluent line by a diver revealed a weld failure approximately 45 feet from the shore. No repair work is planned during the present high water period.
3. Leaks in 30 of the new J-type pigtails at H Reactor were corrected.
4. The installation of KAPL-120 Loop equipment was completed at H Reactor and tested.
5. The KE Reactor was shut down the last half of the month for an extended outage to replace rear face gas seals and Resistance Temperature Detectors.
6. During initial tests of the No. 1 KE Pump set, as a prototype unit for Project CG-775, overheating of the rewound low lift motor was apparent. The motor was returned to Westinghouse for inspection and repair.

There were no disabling injuries or security violations. Two technical radiation overexposures occurred; one at D Area and one at H Area.

Processing and power statistics for individual reactor areas are tabulated on pages Ch-1 through Ch-5 of this report.

FACILITIES ENGINEERING SECTION

Model test results indicate that significant flow increase may be achieved in the 105-F downcomer. Studies of additional process water back-up systems for 100-K are continuing.

A review of the status of continuous charge-discharge equipment at 105-C was initiated.

Installation and testing of the prototype process water pump modifications at 190-KE was accomplished. Test results indicate that the performance of the pump modifications are satisfactory although the suitability of the rewound low-lift motor is uncertain at month's end.

Authorization has been received for the design of KER loop modifications and design activities initiated.

Drilling of holes in the top shield of 105-KE was undertaken during the month as part of the graphite stack restoration program.

DECLASSIFIED

DECLASSIFIED

HW-60246

Portable radio transmitters and receivers were used successfully at DR Reactor to communicate between the rear-face elevator and the front-face elevator, the front-face work area, and the control room.

Testing of a projection fuel element charging machine was initiated.

Scoping of a replacement effluent facility for 100 B-C Area was initiated, continuing the concept of retention as a basic principle.

A study was initiated in regard to the filter rebuilding program for the 100 Areas in order to establish best methods and schedules for performance of the work.

Shop tests were performed on Victoreen Remote Monitors which showed them unsatisfactory.

Recommendations were made to minimize high noise levels from coal car shakers.

The power layout drawing for Metal Heat Treat Facilities was completed and issued for comment.

On Project CGI-791, "Reactor Confinement", all piping has been installed in 105-KE and the filtered water tie-ins have been made. Approximately four shifts were utilized on shutdown work. The fog spray system will be manually operable until additional control equipment is received.

Contract negotiation for the performance of the proposed halogen collector test program as part of reactor confinement are continuing. Detail design for this project is progressing rapidly.

RELATIONS PRACTICES

There was some decrease in BS/MS and PhD recruitment activity during April; also exempt transfer activities remained at a low level. Non-unit, non-exempt placement activity continued at a very high rate.

Additional mail service was started during April to the Standards Engineering Building in White Bluffs and to the 185 Building in 100-D Area.

Mass communication activities included the publication of nine Management News Bulletins, one Round Table Guide, two IPD Employee Headliners, one letter to all IPD exempt personnel, secretaries and clerks from the General Manager, one OPG and eight Advices issued during the report period. GE News coverage included seven items about IPD activities totaling 208 column inches or 30 percent of all available space. One Management Information Meeting was held during April.

Salary review activities consisting of appraisal analyses and salary recommendations, broken down into priority categories, were studied and adjusted during April.

No disabling injuries occurred during April; however, a noticeable increase in Medical-type injuries was observed the last half of April with a total of 104 reported.

Four security violations were reported during the month making a total of eight violations documented for 1959.

A comprehensive inspection of F Area was completed during April. H Area will undergo a similar intensive inspection in the month of May.

FINANCIAL SECTION

A revised allocation of FY 1959 equipment funds has been made by HAPO. IPD's cost ceiling is now \$1,015,000 comprising \$912,000 for normal equipment requirements and \$103,000 for NPR Unique Facilities. Ceiling on commitments at June 30, 1959, is \$2,509,000, which consists of \$912,000 for normal equipment requirements and \$1,597,000 for NPR Unique Facilities.

Physical inventory of fixed plant and equipment in 100-K and 100-H Areas commenced this month.

A study on radiation and safety activities within IPD was prepared for Contract Accounting.

In line with the realignment of Financial clerical functions, one exempt and eight non-exempt employees were transferred to Contract and Accounting Operation.

The cash funds maintained in the Irradiation Processing Department were counted on April 30, 1959, and a report of the findings was issued.

Revisions to nine AEC Manual Chapters were reviewed for the effect on IPD operations and for possible problems arising from AEC requests for compliance.

NEW PRODUCTION REACTOR PROJECT SECTION

The architect-engineer presented a general review of the over-all heat dissipation system design for the benefit of Hanford personnel.

Progress on NPR heat dissipation system scope design is being delayed while decisions are being reached regarding standards of reliability to be applied to process cooling system design.

Contract negotiations were initiated for process piping model testing and supporting stress computations.

Assembly of the high pressure process tube rupture test facility was essentially completed.

NPR Project Representatives and Design Council met regularly during the month. Four scope items were approved by the Council. Field and Operations Engineering was relieved of the responsibility for approval of detail design.

Preparation of position guides and position evaluations for Field and Operations Engineering was completed, and arrangements were made for reviewing candidates for vacancies in the operation.

DECLASSIFIED

DECLASSIFIED

IRRADIATION PROCESSING DEPARTMENT
MONTHLY REPORT OF INVENTIONS OR DISCOVERIES

APRIL, 1959

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report except as listed below. Such persons further advise that, for the period therein covered by this report, notebooks, records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

Name

G. C. Fullmer

Title

Automatic Flux Distribution Control For Nuclear Reactors

General Manager
IRRADIATION PROCESSING DEPARTMENT

SECRET

HW-60246

RESEARCH AND ENGINEERING SECTION

APRIL 1959

VISITORS AND BUSINESS TRIPS

R. Quadt and G. Cleveland of Bridgeport Brass Co., Riverside, Calif. and S. N. Randall and F. Heinselman of Mallory-Sharon Metals, Milledgeville, O. visited HAPO on 4/6-7/59. J. Doran, R. Quay and H. Burghoff of the Chase Brass & Copper Co., Waterbury, Conn. visited HAPO on 4/8-9/59. Contract negotiations on NPR tubes were discussed.

W. DeBoskey of Westinghouse Electric Co., Pittsburgh, Pa. visited HAPO on 4/6-11/59 to discuss fuel train thermocouple modifications. He returned to HAPO on 4/30/59 for several days to observe loading and initial operation of the KAPL-120 Loop.

F. W. Davis of Babcock & Wilcox, New York, N.Y., S. Siegel of APED, San Jose, Calif. and K. W. Newman of Turco Products, Inc., Los Angeles, Calif. visited HAPO on 4/15-17/59 for decontamination discussions.

W. Mayne of Crane Company, Chicago, Ill., visited HAPO on 4/22-24/59 to give engineering assistance on check valves.

D. H. Curtiss visited the Harvey Aluminum Co., Torrance, Calif. and the Bridgeport Brass Co., Bridgeport, Conn. and Riverside, Calif. to review development work on NPR process tubes, 3/30-4/5/59.

J. M. Fouts and P. A. Carlson, 4/4-11/59, attended the Nuclear Engineering and Science Conference of the 5th Nuclear Congress in Cleveland, Ohio. Mr. Fouts also consulted with Nela Park personnel on underwater lighting, while Mr. Carlson visited Battelle Memorial Institute, Columbus, O. to obtain information on heat transfer and fuel development problems.

O. H. Greager visited Nuclear Metals, Inc., West Concord, Mass. to discuss DDR contracts. He attended the annual meeting of the American Chemical Society in Boston, Mass. and the Atomfair in Cleveland, Ohio, 4/4-13/59.

A. G. Dunbar visited Atomic Energy of Canada, Chalk River, Ontario to participate in the Sixth Tripartite Instrumentation Conference, 4/18-26/59.

W. R. Conley and R. W. Pitman attended a meeting of the Pacific Northwest Section of the American Water Works Association, Vancouver, B.C., 4/22-25/59.

L. T. Hagie visited Savannah River Plant, Augusta, Ga. for discussion of fuel element problems and New Methods Steel Stamp Co., Detroit, Mich. for discussion of marking devices of various kinds, 4/24-5/2/59.

R. W. Benoliel visited Phillips Petroleum, Idaho Falls, Idaho to consult on graphite irradiation tests, 4/26-28/59.

E. C. Wood and T. W. Evans visited Nuclear Metals, Inc., Concord, Mass. for discussions on NPR fuel elements, 4/26-28/59.

SECRET

B-1

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

VISITORS AND BUSINESS TRIPS (continued)

W. D. Gilbert visited the Aircraft Gas Turbine Dept. of G.E., Cincinnati, O. to discuss decontamination procedures, 4/27-29/59.

R. Nilson attended the American Physical Society Meeting, Washington, D.C., and also recruited PhD candidates, 4/28-5/2/59.

ORGANIZATION AND PERSONNEL

	<u>Permanent</u>		<u>Rotational</u>	
	Mar.	Apr.	Mar.	Apr.
Management & Administration	5	5	-	-
Process & Reactor Development	43	44	4	3
Process Technology	33	33	3	2
Operational Physics	19	18	4	5
Irradiation Testing	23	23	1	1
Component Testing	17	18	0	0
Coolant Testing	25	24	0	2
	<u>165</u>	<u>165</u>	<u>12</u>	<u>13</u>

Process & Reactor Development: Bonnie C. Sarama, Secretary, deactivated because of personal illness, 3/9/59. W. S. Nechodom, Engineer I, transferred from Operational Physics, 4/1/59. Mary C. Caton, Secretary, returned from Leave of Absence (F Reactor, IPD), 4/24/59.

Operational Physics: W. S. Nechodom, Engineer I, transferred to Process and Reactor Development, 4/1/59.

Component Testing: J. C. Jochen, Engineering Assistant, transferred from B-C Reactor, IPD, 4/6/59.

Coolant Testing: D. W. Keefer, Engineering Assistant, transferred to Facilities Engrg., IPD, 4/27/59.

~~SECRET~~

PROCESS AND REACTOR DEVELOPMENT SUBSECTIONReactor FuelsPresent Reactor TechnologyNickel Plated Fuel Elements

The low exposure columns of nickel-plated fuel elements and a control column were discharged at approximately 400 MWD/T exposure on April 24, 1959. Before these could be examined in the 105-C Metal Examination Facility on the 25th, C Reactor was scrammed by a Panellit trip, apparently on the single column of electroplated fuel elements scheduled for irradiation to 800 MWD/T. This column was discharged for examination to attempt to evaluate the cause of the scram, leaving one column of chemically-plated elements and one column of control material in the reactor.

Examination of the column of chemically-plated fuel elements discharged at approximately 400 MWD/T revealed severe flaking of the nickel from the fuel surfaces; up to about thirty percent of the aluminum can surface was exposed on several of the elements. The remainder of this test has now been discharged for examination.

Uranium FabricationDelay Quenched Uranium

Evaluation of post-irradiation data from the first eight columns discharged from this test indicated that there was no difference in core stability between rod heat treated material with normal air quench and the longer 45-second air quench. These columns were discharged at 500-700 MWD/T exposure. Eight additional columns are scheduled for discharge at 900 MWD/T.

Direct Cast Cores

Preliminary evaluation of post-irradiation examination data from the first columns of elements with cast uranium cores indicated considerable diametral growth, mostly at the ends, on several elements. Examination of the remainder of the pieces is continuing.

Advanced Reactor FuelsNPR Fuel Development

The first full-size extrusions for the tube-rod prototype were made by NMI at American Brass in April. Although it does not appear at the present time that this geometry would be suitable for the NPR first load, a small experimental lot is being prepared to gain experience in fabricating large size, heavy wall tube. The extrusions produced have not yet been evaluated completely but appear to be satisfactory. The NPR size extrusions for the tube-tube prototype (made and reported on last month) are still being evaluated by NMI and have not yet been received on site.

~~SECRET~~

DECLASSIFIED
HW-60246

NMI is presently fabricating the 1.6% enriched 2 w/o Zr, alloyed material.

I & E Cladding Development

Zircaloy clad extrusions of the I & E geometry have now been made by each of four proposed processes. Evaluation of the product of the four experimental runs indicates that the conventional floating mandrel will likely produce the highest quality material. It was originally believed that the small internal diameter would make this method impractical. However, by using special steels for the mandrels, it has been possible to make good extrusions.

The extrusions made by the "tipped mandrel" technique are fairly good, although not equal to those discussed above. This process would offer the advantage of minimum cost if production quantities were made.

The other two methods tried, the "filled billet" and the "oversized mandrel", did not give entirely successful results because the internal diameter was variable and not within specifications.

Modification of 1706-KER (CGI-839)

The preliminary project proposal was approved and a work authorization for \$115,000 was issued April 6 for design and management services. The project is to be funded from NPR construction monies. Design was initiated in the latter half of the month.

Irradiation Test Experience in 1706-KER

Seven enriched Zircaloy-2 jacketed seven-rod cluster elements being irradiated in 1706-KER Loop 1 under PT IP-226-A were discharged March 29, 1959, at about 1250 MWD/T because unexplained variations in pressure drop across the tube prevented consistent operation at the elevated coolant temperatures required for the test.

Two enriched Zircaloy-2 jacketed seven-rod cluster elements were charged in a front-to-rear test hole (Tube 3674 KW) on April 24, 1959, to be irradiated to 2000 MWD/T under PT IP-237-A. The purpose of this test is to obtain irradiated cluster elements for subsequent failure testing in the ETR.

Fuel Design Studies

The status of active production tests are summarized in Table I.

The IBM Physics program being developed as a joint effort of Reactor Planning and Reactor Fuels is now in the final clean-up phase. This program will include a flattening vs. rods analyzer in addition to all the other basic lattice calculations and build-up burnout calculations.

TABLE I
PRODUCTION TESTS - FUEL DEVELOPMENT

<u>Test No.</u>	<u>Type Metal</u>	<u>Tubes</u>	<u>Reactor</u>	<u>Goal Exposure</u>	<u>Current Exposure</u>	<u>Remarks</u>
IP-56-A	Low Hydrogen Dingot U Elements	120	D, DR, F	Variable		Semi-production scale testing of low hydrogen dingot uranium fuel, solid and I & E.
IP-84-A	Projection I & E Natural Elements	13	B	400 & 600 800 MWD/T		Preliminary evaluation of self-supported fuel elements.
IP-93-A	Cast uranium I & E Natural	6	C	500 & 700 MWD/T	650 MWD/T	Preliminary evaluation of fuel elements fabricated with cast uranium cores to evaluate dimensional instability. Six columns discharged at 500 MWD/T.
IP-95-A	Lead Dip, 1.445"	4	D	800 MWD/T		Provides for corrosion monitoring of I & E elements in D Reactor.
IP-168-A	1.460" O.D. Natural I & E	4	C	Variable 800		Long term corrosion monitoring & refinement of operating limits.
IP-171-A	Solid M-388 & 1245 Clad Elements	7	B, DR, F	Variable 500	400 MWD/T	Provide for evaluation of alternate aluminum component vendors. Control columns are only ones carried special. Rest are lot charged. 5 columns discharged at goal.
IP-178-A	1.474" O.D. I & E Natural	6	KE, KW	Variable 800		Provides for irradiation testing of KIII elements, water mixers and long term tube corrosion monitoring.

HW-60246

DECLASSIFIED

TABLE 1 (Cont.)

<u>Test No.</u>	<u>Type Metal</u>	<u>Tubes</u>	<u>Reactor</u>	<u>Goal Exposure</u>	<u>Current Exposure</u>	<u>Remarks</u>
IP-179-A	OIIN geometry, 45 sec. delay quenched Natural uranium.	8	C	700,900 MWD/T	700 MWD/T	Provides for testing to optimize heat treatment of I&E fuel elements.
IP-183-A	Bumper supported CIIN with KIIIN control	19	KW	800 MWD/T	200 MWD/T	Provides for preliminary bumper fuel concept evaluation.
IP-205-A	Zr-2 Jacket Rod-and-Tube elements	1	KE	2500	1250 MWD/T	Charged Nov. 18, 1958 in KER Loop 4.
IP-207-A	Nickel Plated CIIN Fuel Elements.	0	C		400 MWD/T	To evaluate the effluent contamination problems associated with Nickel Plated Fuel Elements. Test discharged due to plate flaking problems.
IP-210-A	CIIE normal sorted as to Bond integrity	17	C	Normal	700 MWD/T	Evaluation of relationship between Bond integrity and Hot-Spots. 13 columns discharged at goal.
IP-214-A	Zircaloy jacketed 1.6% Enriched 7-Rod Cluster elements & a 3-foot, 3-rod, Zr-2 jacketed, 1.6% enriched integral end closed cluster element.	1	KE	3500	1920	Discharged March 24 because of neutron monitor indication.
IP-220-A	Blank Heat Treated OIIN and Controls	6	DR	800 MWD/T	200 MWD/T	Provides for evaluation of dimensional stability of core blank heat treated uranium.

DECLASSIFIED
HW-60246

TABLE I (Cont.)

<u>Test No.</u>	<u>Type Metal</u>	<u>Tubes</u>	<u>Reactor</u>	<u>Goal Exposure</u>	<u>Current Exposure</u>	<u>Remarks</u>
IP-226-A	Zr-2 jacketed, 1.6% enriched 7-rod cluster elements.	1	KE	4500	1240 MWD/T	Discharged March 29, because of variable flow.
IP-229-A	Dip canned al. jacketed depleted uranium solid elements; one doe thermocouple element.	1	KE	500 MWD/T	120 MWD/T	Test was charged Feb. 4, 1959 to evaluate high temperature uranium - Al-Si bond stability. Discharged March 24 because of high loop activity.
IP-231-A	CIN Depleted Uranium Fuel Elements	8	C	One year	5/12 year.	Material transferred to IP-231-A from IP-132-AC for continued irradiation.
IP-237-A	1.6% Enriched Zr-2 jacketed 7-rod cluster elements.	1	KW	2000	100	Charged April 24, 1959 to obtain exposure before failure testing in the ETR.

DECLASSIFIED

HW-60246

DECLASSIFIED
NW-60246

The IBM Tubular Element Thermal Engineering Program was completed in mid-April and is now in production. This program was put to use immediately in calculating heat splits, uranium temperatures, cladding temperatures, etc., for several natural and enriched tube-tube elements to be irradiated in KER.

One short IBM program was written, compiled, and run to produce a tabulation of 800 values of an integral used in analyzing corrosion data.

Reactor Physics

Present Reactor Technology

Heavy Metal Accountability

The new heavy metal accountability program for the 709 is in the debugging stage. Best estimates are that the program will be operable by May 1.

Production Test IP-177-A has been revised and is in routing for comments. This revised test requests that three two-ton batches of KIIN slugs be exposed to 800 MWD/Ton in KW reactor. Similar batches of OIIN slugs are requested for exposure accumulation at H reactor.

Lattice Parameter Program

Some difficulty has been met in debugging the P₃ program. The complexity of the logic in utilizing a three way indexing over taxed the compiler program and necessitated a rewriting of a portion of the program.

In addition to the above subroutines it is planned to write a POP subroutine to print out information similar to that of the 650 POP code. This will be of a simple nature and should not delay the program schedule.

Reactor Instrumentation

Production Test IP-240-AE, "Flux Monitor System Tests at KW Reactors," P. B. McCarthy, A. G. Dunbar, J. W. Green, 2-24-59, was officially accepted with approval signatures April 21, 1959. This production test authorizes in-pile installation and evaluation of TWFM (traveling wire flux monitors) and IGFM (In-core Gamma Flux Monitors).

TWFM out-of-pile laboratory tests have been satisfactorily performed and KW reactor installation will start immediately with coordinated reactor outages. IGFM prototype assemblies are expected to be completed and arrive on site by approximately May 15, 1959. Anton Electronics, Brooklyn, New York and Victoreen Instruments Company, Cleveland, Ohio, are fabricating the prototype IGFM assemblies.

Development contract, DDR-63, "Development of a Thermal Neutron Flux Monitoring System," was approved by the AEC on April 3 and work was initiated by

SECRET

HW-60246

Battelle Memorial Institute on April 6. This system, as indicated in previous reports, will monitor the thermal neutron flux in a reactor core. Anticipated delivery schedule for the first prototype detector assembly for in-pile reactor testing and evaluation is early fall of 1959.

Heat Generation in E Metal Loadings

The data in the following table were developed to illustrate the fraction of pile power level generated in E metal versus degree of enrichment. The data in the last column is the percent of pile power generated in sufficient E metal to provide 10 mk of reactivity when uniformly distributed in the active region.

<u>Pile</u>	$\frac{\Delta B^2}{B_F^2 - B_N^2}$	$\frac{\text{mk}/\mu B}{\text{Full Pile}}$	<u>No. of Active Tubes</u>	<u>Rel. Spec. Power of E</u>	<u>No. E Columns Required</u>	<u>% Power in E</u>
K	218	.535	3200	1.17	274	10 %
C	214	.618	1990	1.17	150	8.8%
Old	208	.618	1990	1.17	155	9.1%

Calculation of k_{∞} , η , ϵ , p , f for Larger Slugs

Calculations were made, using the survey program of C. A. Mansius; of k_{∞} , η , ϵ , p , f for increases up to 300 mils, in solid slug diameters for the old and K piles. Water volume was held constant and the diameter of the process tube was increased accordingly.

Comments on ν (28)

G. Venchey's, S. Blaze, et al, have reported a value of ν (28) for 14.2 Mev neutrons; their result is:

$$\nu_{28}(14.2) = 4.45 \begin{matrix} +.10 \\ -.20 \end{matrix}$$

Leachman's expression $\nu_{28}(E) = 2.40 + .119 E$ predicts a value $\nu_{28}(14.2) = 4.09$.

Bondarenko's expression $\nu_{28}(E) = 2.439 + 1.41 E$ predicts a value $\nu_{28}(14.2) = 4.44$.

Thus, more evidence is unearthed to make the larger value of ν_{28} acceptable.

Advanced Reactor Physics

NPR Transient Calculations

Preliminary calculations have been completed in an attempt to describe scram, outage, and startup transients for the various proposed fuel loadings in the NPR. Three cases were calculated; a 20 lb/ft cluster fuel element, an intermediate 24 lb/ft rod in tube element and a 26 lb/ft tube in tube fuel element. Data of interest are tabulated below:

SECRET

DECLASSIFIED

DECLASSIFIED

HW-60246

<u>Fuel Element</u>	<u>Max. Scram* Recovery Time</u>	<u>Minimum Down Time**</u>	<u>Cold Clean Stack Cold</u>	<u>Activity Stack at 200°</u>
20 lb/ft Cluster	.15 - .25 hr.	55 Hours	1 mk	7 mk
24 lb/ft R & T	.5 hr.	31 Hours	36 mk	27.5 mk
26 lb/ft T & T	∞	0	70 mk	45.5 mk

* Scram recovery time is defined as the elapsed time between scram and first indication of criticality during the recovery attempt. It was assumed that 15 mk of HCR strength was inserted at equilibrium.

** Minimum down time is defined as the elapsed time after shutdown where xenon decay permits the reactor to become supercritical with all control rods out. As used here, it is also assumed that the reactor core is at a uniform temperature of 200°C.

By proper adjustment of stack temperature the xenon transient may be overridden permitting startup at any time.

Fast Effect Calculations

A Monte-Carlo program is being programmed to compute the fast effect in simple lattices. The initial attempt will include (n , $2n$) reactions, coupling effect but not backscattering from the moderator. The first cases attempted will be the simplest cases possible, a solid fuel element in a dry graphite lattice. If the results from this are acceptable the program will be altered to include more complicated lattices and the backscattering effect will be included.

Control Rod Studies

Work continued on expanding the existing program to make it more versatile. Provision has been made to include, if desired, the epithermal absorptions in the control rod. This is taken into account by giving the extrapolation length for fast neutrons which may be greater than the rod diameter. The extrapolation length is used to determine the slope of the flux at the boundary of the rod.

It has been found by past experience that the infinite series in the first program term is extremely divergent and should be cut off at about four terms. Further terms change the accuracy by less than 1/10%. The other series converges rapidly and poses no problem. Provision has been made to satisfy the program equations by iterating either R or k_{∞} . Thus one may obtain rod strengths in either micro-bucks or milli-k units.

Temperature Dependence of the Resonance Integral

New information on the temperature dependence of the effective resonance integral was investigated. The experimental results were obtained from Eric Hellstrand's work. Hellstrand found that the temperature dependence of the resonance integral is mainly due to the effect of the surface absorption term. This is in direct contradiction to the interpretation given to the older measurements made by Rochbach, Pearce, Walker, Davis and others.

On the basis of a least squares fit to the experimental data Hellstrand wrote:

$$RI(t) = 1 + \alpha(t - 20) \frac{A}{F} + 1 + \beta(t - 20) B \frac{S}{M}$$

Where $\alpha = 0.6 \times 10^{-4}$ per $^{\circ}\text{C}$) metal
 $\beta = 2.6 \times 10^{-4}$ per $^{\circ}\text{C}$)

$\alpha = 0.1 \times 10^{-4}$ per $^{\circ}\text{C}$) oxide
 $\beta = 3.1 \times 10^{-4}$ per $^{\circ}\text{C}$)

Hellstrand's results were compared with Davis' results and it was found that the new values tended to be lower than the older results. However, for a fuel element with a large surface to mass term this result may be reversed.

NPR Loop Stability Studies

Analog computer runs are complete and the data obtained are now being reduced to graphical form. When the analysis of these runs are complete, estimates of relative stability can be completed.

HLO is attempting to obtain transport lags for the analog computer. If they are successful, the transients in the primary loop can be studied much more completely.

Studies are in progress by design to put the primary heat exchangers on the analog. After this program is operating, it is hoped that the two studies can be merged for a complete primary loop analysis. Before this can be done each program must be reduced in size due to equipment limitations.

Reactor Engineering

Heat Transfer and Hydraulics

KER Loops - Equations designed to describe the transient decay of flow and pressure of a KER loop after inadvertent opening of a dump valve have been developed. Efforts to obtain experimental confirmation have been initiated.

K Reactors - An equation has been developed which describes the allowable bulk outlet temperature at the K reactor during five-pump operation. This equation is based on the philosophy that loss of a single pump such as caused by a shaft break shall not result in a temperature surge which will damage reactor components.

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

(A small probability of effluent system damage exists.) The maximum outlet surge temperature is limited to 102°C with a 2° allowance for instrument errors and approximations in the equation.

I&E Fuel Element Design - Design basis for the determination of self-supported I&E fuel element geometry have been completed. The largest uncertainty is associated with the effect of the supporting hardware on the hydraulics. "Drag-coefficient" techniques have been used in the calculations. Efforts to obtain definite experimental data have been initiated.

Materials

Zirconium process tube contracts have been sent to all vendors. The contracts to Mallory Sharon Metals Corporation was signed by the Commission and mailed on March 25, 1959. Mallory has accepted the order but has not yet returned the signed contract. Tube Reducing Corporation and Superior Tube Company contracts were mailed on April 22, 1959. Superior has acknowledged receipt and raised some questions over wording. No word has been received from Tube Reducing Corporation. An unsigned contract was mailed to Harvey Aluminum on April 16, 1959. No word on this contract has been received.

Orders for 50 tubes each of the smooth base type C reactor size were placed with Harvey Aluminum and Bridgeport Brass Company for a price of \$1,029 per tube. Orders were placed during the week of April 13, 1959. The vendors have assured us that every attempt will be made to make delivery by June 30. However, most probable delivery will be late in July.

Safety

In connection with the contract with Lockheed Aircraft Company for earthquake studies at HAP0, Richard Graham accompanied by O. E. Adams of HAP0 inspected control and safety rod system structure at DR and KE reactors. In addition, the vertical risers on the front faces of these reactors were examined.

Advanced Reactor Technology

Heat Transfer and Hydraulics

Pressure and temperature limits have been established for the KER Loop No. 2 when fitted with a new zirconium process tube. These will permit KER Loop No. 2 to simulate approximate NPR temperatures and pressures.

Materials

Zircaloy-2 Process Tubes - On April 16, 1959, recommendations for placement of pilot order were officially transmitted to AEC-H00. On April 16 and 17 AEC selection board met and accepted recommendations. A contract to Allegheny Ludlum Steel was prepared and is in process for local authorization. Contracts to Harvey Aluminum and Chase Brass and Copper Company are being prepared. It is expected that these contracts will be mailed by week of May 4, 1959.

~~SECRET~~

HW-60246

DECLASSIFIED

Graphite

MTR Test Irradiations

Preliminary measurements on the samples of TSGBF graphite in experiment GEH-9-7 discharged from the L-42 position of the ETR on February 2, 1959, after exposure equivalent to about 5000 MWD/T at 1000°C, indicates that the effect of temperature on increase of the rate of contraction (transverse to the extrusion axis) may be considerably less than was indicated by measurements made several months ago on other samples of TSGBF. The indicated rate is about 0.03 percent/1000 MWD/T at the 1000 C temperature. The earlier measurements indicated a rate about three times as great. Best laboratory data to date indicate a rate of contraction for TSGBF graphite in the range of 400 to 700 C of about 0.02 percent/1000 MWD/T. The measurements on the recent samples are believed to be more accurate than the earlier measurements. Substantiation of a lesser effect of increased temperature on contraction rate through further laboratory tests will permit setting, or possibly even raising, graphite operating temperature limits for both existing reactors and the NPR with increased confidence.

Irradiation of further samples of TSGBF graphite in the MTR in experiment GEH-9-8 at controlled temperatures up to 1000 C is continuing.

ETR Test Irradiations

The Engineered Installation Schedule for the ETR dated March 19 indicated that there would be practically no operation of the reactor until after June 19, 1959. This schedule effectively reduces the formerly expected eight and a half months of time for test irradiation of NPR candidate graphites in the ETR to about five months. Discussions have been held with both Hanford and Washington Commission personnel in an effort to obtain 1) a higher priority than the present C priority for the GEH-13 graphite irradiation experiments in the ETR, 2) assignment of the other two corner filler locations to the GEH-13 experiments in addition to the two such locations already so assigned, 3) assurance that following the June 19 date to about the middle of November, 1959 that the ETR will be operated at substantial power levels.

Radiological Engineering

Radiation Control Experience

Two technical localized overexposures occurred during the month. One involved a radioactive particle giving a dose rate of 110 rads uncorrected for source size lodging on the protective clothing of a D Processing Operator when he was sprayed with water while inserting dummies into the rear of a process tube containing a ruptured slug. The radiation dose received by a significant skin area (1 cm) of the trunk of the employee was established at 16.5 rads including 0.5 r. The other occurred to an H Processing Operator as the result of a radioactive particle becoming imbedded in the insole of the heel of his shoe. The particle gave a corrected surface dose rate of 126 mrad/hr. It is likely the particle was in the shoe for two days, making the dose about 2.5 rad.

~~SECRET~~

HW-60246

Fifteen Reports of Lapse of Radiation Control were issued during the month. In addition to the technical overexposures reported above, there were four cases of spread of contamination to the skin or personal clothing of employees, and four cases in which employees received uncontrolled exposure to radiation. The latter cases occurred as a result of: 1) broaching a process channel without monitoring; 2) inadvertent exposure to an intense beam on X-2 level; 3) taking a water sample on X-2 level without monitoring; and 4) wiping up contamination in the transfer area without monitoring.

Other lapses involved: 1) working in a radiation zone without badge and pencils; 2) storage of highly contaminated clothing next to a rest room wall; 3) working in a radiation zone without adequate protective clothing, and smoking in a radiation zone; 4) working in a radiation zone without a required neutron badge; 5) handling contaminated clothing without wearing protective clothing and without monitoring.

	<u>Lapse of Radiation Control</u> <u>Distribution by Reactor and Operation</u>								IPD
	<u>B</u>	<u>C</u>	<u>D</u>	<u>DR</u>	<u>F</u>	<u>H</u>	<u>KE</u>	<u>KW</u>	<u>Totals</u>
Processing	1	1	2	1	1	0	0	0	
Maintenance	1	1	2	0	0	1	0	0	
Supplemental Crews	0	0	0	0	0	0	0	0	
Research & Engineering	0	0	0	0	0	1	1	0	
Facilities Engineering	0	0	0	0	0	0	0	0	
Central Maintenance	0	0	0	0	0	0	0	0	
Reactor Areas	<u>0</u>	<u>0</u>	<u>1</u>	<u>0</u>	<u>0</u>	<u>1</u>	<u>0</u>	<u>0</u>	
Assigned Totals	2	2	5	1	1	3	1	0	15
IPD General									0

Vertical columns do not necessarily add up to the indicated totals, because in some cases, a Lapse of Control may be chargeable to more than one component.

Effluent Water Statistics

These data are reported through the cooperation of the Radiation Protection Operation, HLO.

Columbia River and Sanitary Waters

100-F Area

	<u>Raw</u>				<u>Sanitary</u>			
	<u>Jan.</u>	<u>Feb.</u>	<u>Mar.</u>	<u>12 month</u> <u>average</u>	<u>Jan.</u>	<u>Feb.</u>	<u>Mar.</u>	<u>12 month</u> <u>average</u>
% MPE _{GI}	7.7	6.2	6.3	6.0	2.7	1.3	1.4	1.2
% HAP _O Limit					27	13	14	12

~~SECRET~~
B-14

DECLASSIFIED

SECRET

DECLASSIFIED

HW-60246

Pasco

	<u>Raw</u>				<u>Sanitary</u>			
	<u>Jan.</u>	<u>Feb.</u>	<u>Mar.</u>	<u>12 month average</u>	<u>Jan.</u>	<u>Feb.</u>	<u>Mar.</u>	<u>12 month average</u>
% MPE _{GI}	3.2	1.3	1.6	1.6	0.4	0.4	0.6	0.3
% HAPO Limit	64	26	32	32	8	8	12	6

Kennewick

	<u>Sanitary</u>			
	<u>Jan.</u>	<u>Feb.</u>	<u>Mar.</u>	<u>12 month average</u>
% MPE _{GI}	0.4	0.2	0.3	0.3
% HAPO Limit	8	4	6	6

Average Reactor Effluent Activity Output

	<u>April, 1959</u>	<u>March, 1959</u>	<u>April, 1958</u>
107-B	32,000 μ c/sec	31,000 μ c/sec	28,000 μ c/sec
107-C	31,000 "	47,000 "	49,000 "
107-KW	58,000 "	66,000 "	81,000 "
107-KE	46,000 "	58,000 "	30,000 "
107-D	38,000 "	36,000 "	32,000 "
107-DR	43,000 "	21,000 "	24,000 "
107-H	43,000 "	27,000 "	29,000 "
107-F	45,000 "	26,000 "	33,000 "

Radiological Training

The radiation protection information program continued. Lecture No. 5 was presented during the month with attendance by area as follows:

<u>100-B</u>	<u>100-D</u>	<u>100-F</u>	<u>100-H</u>	<u>100-K</u>
64	171	44	6	0

Training of instructors for presentation of Lecture No. 6 was carried out.

Radiation Protection Topic #13, entitled "Uranium Handling Dose Rates" was issued.

The presentation of seminars on "The Monitor's Job" was started. Three, of a total of five meetings were held. The seminars are held with Radiation Monitors and Processing exempt personnel in attendance.

SECRET

SECRET

HW-60246

PROCESS TECHNOLOGY OPERATION

REACTOR POWER LEVEL LIMITATIONS

The limits to all reactor power levels at the end of the report period were based on fuel element failure control at the goal exposure currently in effect.

WATER TREATMENT

Plant Tests

The present bauxite feeders at 183-B continue to operate 6/7 of the time.

The experimental filter at 183-B is operating well as expected.

The Production Test to determine the effects of relaxed process water turbidity limits has been approved, and the test will be performed at 100-F Area.

Alum to Diatomaceous Earth Filter

Alum addition to the diatomaceous earth filter at 183-KW has not only improved water quality and lengthened filter runs, but has reduced diatomaceous earth feeds.

PROCESS STANDARDS

HW-46000 B, Process Standards - Reactor

Two revised Standards were issued during the month. These were:

Process Standard C-030 - "Flux Monitors"

In addition to re-arranging the material to provide a more functional Standard, the revision recommends using the sub-critical monitor, after completion of Project CG-707, for monitoring neutron flux during shutdown, since this new instrument is more sensitive than the Beckman bucking voltage system. Also, the minimum Beckman flux monitor amplifier reading permitted during equilibrium operation was reduced from 50 to 40 per cent of full scale. Because the amplifiers are linear, this change represents no additional reactor risk. The change will reduce the necessity to move the flux monitor chambers to adjust the reading, which could cause an unnecessary scram.

Process Standard F-050 - "Charge-Discharge During Reactor Operation - Poison Column Control Facilities"

Based on a review of hazards associated with PCCF use, the required margins between actual tube outlet temperatures and TAI limits were revised for all methods of Poison Column Control discharge. Also, charging of uranium in PCCF tubes is no longer permitted because of the potential problems associated with inadvertent flushing of uranium slugs. It was concluded that discharging uranium during operation should only be performed in the OC-D Facility.

DECLASSIFIED

SECRET

HW-60246

DECLASSIFIED

HW-46000 D, Process Standards - Reactor

Two revised Standards were issued during the month. These were:

Process Standard C-030 - "Flux Monitors"

Numerous unnecessary outages have been caused by spurious flux monitor trips. To reduce outages from this source, the flux monitor system has been modified so that dual rather than single controller trips are necessary to cause a #1 Safety Circuit trip. The Standard was revised to include provisions for the new dual-trip system.

Process Standard F-050 - "Charge-Discharge During Reactor Operation - Poison Column Control Facilities"

The revision is identical to that issued for HW-46000 B, above.

HW-46000 F and HW-46000 H, Process Standards - Reactor

Two revised Standards were issued during the month for each manual. These were:

Process Standard C-030 - "Flux Monitors"

The revision is identical to that issued for HW-46000 D, above.

Process Standard F-050 - "Charge-Discharge During Reactor Operation - Poison Column Control Facilities"

The revision is identical to that issued for HW-46000 B, above.

HW-46000 K, Process Standards - Reactor

One revised Standards was issued during the month. This was:

Process Standard C-030 - "Flux Monitors"

The revision is identical to that issued for HW-46000 B, above.

PROCESS CHANGE AUTHORIZATIONS

Twenty-two Process Change Authorizations were issued during the month to permit temporary deviation from Process Standards. Of these, 16 were issued to permit temporary deviation from Process Standards - Reactor, HW-46000; three were issued to permit temporary deviation from both Water Plant and Reactor Standards, HW-27155 Rev1, and HW-46000; two were issued to permit temporary deviation from the Water Plant Standards, HW-27155 Rev1; and one was issued to permit temporary deviation from Process Equipment Standards, HW-41000. These were:

PCA #9-26 - "C-Elevator Photocell Installation, KE Reactor"

Current Standards require a photocell interlock to prevent movement of the C-elevator if the photocell beam is interrupted. At KE Reactor, electrical faults in the photocell circuitry make it impossible to comply with this requirement. The PCA permitted operation of the C-elevator without a photocell interlock

~~SECRET~~

HW-60246

while circuitry faults were repaired. Conditions to be observed while operating the elevator without an interlock were specified.

PCA #9-27 - "Process Tube Temperature Monitoring - C Reactor"

A combination of defective temperature monitoring insulation and water leaking from "O" ring seals in the rear face resulted in inoperable thermocouples in excess of the number permitted by Standards during operation. The PCA permitted continued operation, under specified conditions, until the next outage, at which time corrective measures would be taken.

PCA #9-28 - "Water Leak - C Reactor"

The water collection rate at C Reactor increased to an amount greater than permitted by Standards. Data indicated the leak was in the rear where graphite damage would be relatively insignificant. Based on graphite damage, the PCA permitted continued operation under specified conditions.

PCA #9-29 - "Riser Pressure Switches - F Reactor"

During operation, the Standards require that the steam turbines supplying emergency cooling water be set to accelerate automatically upon loss of electric process water pumps. To permit calibration of the reactor riser pressure switches that initiate turbine acceleration, the Process Change authorized manual control of the turbine system, if operation was necessary, during the five minute period required for calibration.

PCA #9-30 - "Removal of Export System From Service During Reactor Operation - DR Reactor"

Leaks in the DR Reactor emergency raw water line required the line be valved off for repairs. The size of the leaks were such that it was not possible to comply with the requirement of the Standard that, during testing or repairs, the export system was to be maintained in such condition that it could be restored to service within 45 minutes. The PCA permitted removing the export line from service for two hours to make repairs, provided certain conditions were observed to ensure reactor safety during the period of repair.

PCA #9-31 - "Temperature Monitoring During Start-up and Reactor Operation - KE Reactor"

The PCA extended the provisions of PCA #9-2. The expiring PCA specifies conditions under which KE Reactor could be operated with a greater number of inoperable temperature circuits than permitted by Standards.

PCA #9-32 - "Start-up with Export Line Leak - C Reactor"

On March 21, C Reactor shut down to repair several leaks in the raw water export line. By the end of the reactor's minimum down time, repairs had progressed to where system reliability was greatly improved and production losses could be minimized if start-up were permitted. The PCA permitted reactor start-up, but because export system reliability was below normal, restrictive tube powers and other conditions were specified until repairs were completed.

~~SECRET~~
B-18

DECLASSIFIED

SECRET

DECLASSIFIED

HW-60246

PCA #9-33 - "Start-up with Export Line Leak - B Reactor"

On March 21, when several large leaks occurred in the raw water export line, B Reactor was in outage status. On March 22, B Reactor desired to start-up with the line partially repaired. At this time, repairs has progressed to where system reliability was greatly improved, and production losses could be minimized if start-up were permitted. The PCA permitted reactor start-up, but because the export system reliability was below normal, restrictive tube powers and other operating conditions were specified until repairs were completed.

PCA #9-34 - "Ball 3X System - KW Reactor"

Current Standards require that the 16 outer ball hoppers at K Reactors be in service during an outage. To prevent spurious drops during Ball 3X circuitry maintenance, these hoppers must be made inoperable, either by locking out the hoppers or by blocking the relays. Of the two methods, blocking is preferable because the balls can still be rapidly inserted if needed. The PCA permitted blocking the relays during maintenance, under specified conditions.

PCA #9-35 - "C-Elevator, Photocell Interlock, D-DR Reactors"

The PCA superseded PCA #9-24. The superseded PCA required electrical interlocks for preventing C-elevator movement whenever charging machines or the spline chopper project into the tube pattern.

PCA #9-36 - "Panellit System, K Reactors"

This PCA extended the provisions of PCA #9-20. The expiring PCA pointed out a potentially unsafe condition in which a complete row of Panellit gauges would be inadvertently by-passed if an intentionally by-passed gauge was tripped. The PCA required elimination of the unsafe condition.

PCA #9-37 - "Operating Limit Changes for Five-Pump Operation - KE Reactor"

Because of pump modifications that are in progress, KE Reactor is being supplied with process water by five pumps instead of the usual six. For this reason the pressure parameters required for operation under normal TAI limits could not be met. The PCA provided reduced TAI limits applicable to the lower pressure available during five-pump operation.

PCA #9-38 - "Raw Water Screens, KE and KW Reactors"

This PCA extends the provisions of PCA #9-9. The expiring PCA permitted permanent retention of the large mesh raw water screens installed at the K Reactors. A study has shown that the K Area screens, which are of larger mesh than permitted by Standards, have adequate strength and provide the required degree of safety.

PCA #9-39 - "Ball 3X Component Testing and Seismoscope Activation of VSR's at C Reactor"

The PCA extended the provisions of PCA #9-5. The expiring PCA permitted delaying Ball 3X functional test until completion of the recovery system renovation. The renovation is complete except for acceptance testing. The PCA extends the moratorium on functional tests until acceptance tests are completed.

PCA #9-40 - "Water Leak - DR Reactor"

The water collection rate at DR Reactor increased to an amount greater than permitted by Standards. Since data indicated the leak was in the rear of the reactor where graphite damage would be relatively insignificant, the PCA authorized continued operation under specified conditions.

PCA #9-41 - "Seismoscope Circuit - KE Reactor"

This PCA extended the provisions of PCA #8-120. The expiring PCA permitted setting the Seismoscope to trip the VSR's rather than the Ball 3X system to eliminate one source of spurious ball drops. Spurious drops are avoided because of the ball recovery problem that exists in the fringe zones due to graphite separation.

PCA #9-42 - "OC-DF Empty Tube Analysis With the Rear Ball Valve Closed"

Current OC-DF Standards require that determination of whether a tube has been completely discharged be made with the rear ball valve open following any OC-DF tube discharge during reactor operation. The Standard also requires that the rear face Beckman reading return to normal background before the rear ball valve is closed.

Reactor safety can be increased by utilizing the rear face, 20 ft. Beckman to close automatically the rear ball valve as soon as its reading drops, thereby re-establishing outlet temperature and gamma activity monitoring on that tube much sooner. The PCA permitted the "empty tube" analysis to be made with the rear ball valve closed, and provided the pressure data necessary to determine whether or not a tube is empty. The PCA also permitted continued reactor operation with stuck slugs in an OC-DF tube, provided there were no rupture indications in the tube prior to, or after, the attempted discharge.

PCA #9-43 - "Panellit Gauge Oil Damping, F Reactor"

The PCA extended the provisions of PCA #8-110. The expiring PCA provided a method of reducing the viscosity of damping oil in Panellit gauge sensing lines from 160 Saybolt Universal Seconds to 80 S.U.S. to avoid restrictive TAI limits. Oil is used in sensing lines to reduce gauge fluctuation. The higher viscosity oil over-damps the gauge, thus slowing gauge response time.

PCA #9-44 - "Poison Column Control Facilities, D-DR Reactors"

A recent revision to the Standard specifies that prior to charging a PCCF tube with fissionable slugs, the valved front connector and both front and rear ball valves be removed. Since immediate compliance to this new provision of the Standard would have caused a significant increase in outage time to remove ball valves from PCCF tubes containing uranium, the PCA specified conditions which would permit a delay in ball valve removal until the tubes are re-charged with fissionable slugs.

PCA #9-45 - "Graphite Temperature - B Reactor"

Graphite temperatures at B Reactor were above limits due to an unfavorable re-activity status, and could not be brought within limits in the time allowed by Standards. The PCA extended the time allowed an additional 48 hours. Burnout during this short additional period under the conditions at the reactor was considered.

DECLASSIFIED

SECRET

DECLASSIFIED

HW-60246

PCA #9-46 - "Temperature Monitoring - KE Reactor"

During the April 7 KE Reactor startup, sufficient process tube temperature monitoring elements were operable to meet the startup provisions of Standard C-050 and PCA #9-31. However, at approximately turnaround power level, it was noted that the inoperable temperature monitoring elements were not drying out and recovering as expected so that the equilibrium provisions of the Standard and PCA could not be met. PCA #9-46 permitted continued operation at low power levels, with a large number of inoperable elements, until the provisions of PCA #9-31 could be met. Conditions under which the reactor would have to be shut down were specified.

PCA #9-47 - "Operation During Export Line Repair - B Reactor"

On April 12, while raw water export line leaks were being repaired at B and C Reactors, it became apparent that permanent repairs could not be made without removing export system backup for approximately four hours. The Standards require that it be possible to return the export line to service during testing or repairs within a period of 45 minutes if the reactor is operating. The PCA permitted B Reactor to continue operating without export backup for four hours under conditions specified to ensure reliable backup cooling from other sources. During repairs, C Reactor was down for a scheduled outage.

PROCESS ASSISTANCE

Auditing

One engineer audited conformance to Process Standards on all Processing Operation shifts.

Graphics

Graphics services prepared 20 graphs, charts, and visual aids for various IPD and HLO components.

RUPTURE EXPERIENCE

<u>Failure Date</u>	<u>Tube No.</u>	<u>Lot No.</u>	<u>Type Metal</u>	<u>Exposure</u>	<u>Type Failure</u>
4/3/59	3656D	CL-035-C	8" I&E Natural	799	Hole
4/9/59	0263H	KA-179-B	8" Solid Natural	526	Unclassified
4/20/59	3665KW	CK-817-D	8" I&E Natural	866	Hole
4/24/59	3873DR	CL-054-D	8" I&E Natural	566	Side-Hot Spot
4/26/59	2281C	CJ-074-C	8" I&E Natural	605	Side-Other
4/28/59	3091KW	CK-827-D	8" I&E Natural	432	Side-Hot Spot

Legend:

Side Other - Failure probably caused by corrosion or water penetration of the can wall or other unknown mechanism.

Hole - Failure on the internal surface of an I & E piece probably caused by water penetration through a weld or other unknown mechanism.

Unclassified - Failure mechanism could not be determined.

Side Hot Spot - Failure probably caused by accelerated corrosion in a localized region of high temperature.

SECRET

OPERATIONAL PHYSICS OPERATIONPILE PHYSICS ASSISTANCE

Flux distribution control was relatively smooth during April, due in part to lower residual exposures and in part to continued improvement in control techniques and their application. Correspondingly, the total number of effective central tubes for all reactors reached a new high slightly greater than 77 per cent of the total number of tubes. Spline usage at the D and KW piles contributed to the increased flattening; however, mechanical problems associated with start-up spline usage late in the month negated the earlier equilibrium control gains.

Several checks on minimum down time were made during March and April as a measure of the graphite reactivity coefficient as a function of exposure in the I and E loadings. Other plans for improving prediction accuracy include the application of basic buckling concepts rather than statistical weighting approximations for loading change evaluations.

Preliminary investigation of the incentives and obstacles for deliberate central zone discharge cycling (as opposed to scrambled column exposures and frequent small discharges) is continuing. Relative effectiveness of the two extremes of discharge cycling depends on many indirect factors such as frequency of unscheduled outages, availability of flexible supplementary control and enrichment, and type of limit to total pile level (bulk or specific power).

TABLE I

SUMMARY OF OPERATING DATA OF PHYSICS INTEREST
FOR THE MONTH OF APRIL, 1959

File	B	C	D	DR	F	H	KE	KW
ECT in April (1)	1470	1635	1480	1545	1505	1585	2440	2565
12 Mo. Avg. ECT	1430	1600	1450	1500	1445	1595	2420	2435
Equil. Scram Time (2)	20-23	20-25	21	26-36	15	20-25	18-20	18-24
No. of Scrams and Recoveries (3)	2/2	1/0	0/0	0/0	0/0	1/1	4/1	1/0
No. of Non-Scram Outages (4)	1/0	0/0	2/1	1/1	1/0	0/0	0/0	0/0
Report Period: From	2/0	3/2	2/0	2/0	1/0	2/0	3/0	3/1
To	3/25	3/24	3/25	3/23	3/26	3/22	3/27	3/24
	4/27	4/24	4/24	4/25	4/27	4/23	4/24	4/24

- (1) Effective Central Tubes; this value is defined as the pile power divided by the average of the ten most productive non-enrichment tubes in the pile.
- (2) This is defined as the maximum time available in minutes between scram and the first indication of startup.
- (3) The first pair of numbers shows the number of brief outages from which secondary cold startups would be made and the number of successful startups. The second pair shows the number of brief outages from which hot startups would be made and the number of successful recoveries.
- (4) The first number shows the number of ordinary outages (including those initiated by scrams followed by unsuccessful recovery attempts), and the second shows the number of additional outages to discharge temporary poison.

~~SECRET~~

DECLASSIFIED

HW-60246

B Reactor - W. R. Smit

Operation was interrupted by a shutdown to remove a PCCF charging machine, two Panellit scrams, and one rupture. Two of the shutdowns resulted in minimum outages; the other two occurred during non-equilibrium conditions. The minimum outage time was found to be 35.3 hours, or some two hours longer than had been anticipated.

A recent tube power factor investigation indicated that the radial enrichment was nearer the outside edge of the reactor than warranted. Over the next few months a steady program to move it in by one lattice unit will be carried out which will result in more reactivity without increased total control demands.

C Reactor - R. L. Ferguson

C Reactor achieved a record power level during the report period.

The reactor was shut down twice for scheduled outages in an attempt to alleviate the water collection rate. A high Panellit trip caused a third outage.

Scram transient and graphite coefficient tests were performed prior to and during the outages of 3/29 and 4/11. Data from the tests gave a metal coefficient of 0.12 ih/MW and a graphite coefficient 15 per cent lower than the one presently used.

A new rod configuration (2, 8, 14 half-rods; 4 and 10 long; 5, 11, 9 out; rest as required) was used during the short operating period between 4/2 and 4/11 to determine the effect on the front-to-rear flux distribution. Data from this test will be useful in determining the optimum rod configuration for good longitudinal flux distribution.

D Reactor - A. D. Vaughn

The operating period covered by this report was interrupted by two outages and a scram from which recovery was successful. The reactor was approaching equilibrium on 3/27 when an unbypassed Panellit gauge to a PCCF tube scrambled the reactor. Failure to reset the Beckmans resulted in a second scram from which recovery was not possible due to lack of reactivity. On 4/3/59, when the reactor was again near equilibrium, a stuck rupture occurred in a low-power tube, 3656D. Recovery was successful following a Panellit scram on 4/7.

During March and the first part of April about 700 tubes were discharged from the central zone of the reactor, dropping the residual exposure from 71.8 to 37.6 MWD/tube. The rods came out farther than expected on the basis of flux-squared weighting calculations, causing a heat pocket to develop in the center. The addition of twenty columns of enriched fuel during the April 3 outage corrected the heat distribution and reactivity problem. With the large fuel discharge cycle which currently exists, poison splines must be added when the central zone is at high exposure and enrichment must be added at low central exposures.

A recent Process Standards change required that rear face valves be removed from PCCF columns charged with natural uranium fuel. Sixteen columns were so charged at D pile. To prevent the complete loss of all of these tubes in

D Reactor (Continued)

the PCCF system, it was planned to return four of these tubes to active use in the system.

Although startup standards requirements are met, the galvanometers were not sufficiently sensitive (greater than 500 watts) to be used as back-up startup instrumentation and the period meters associated with the experimental Triple PC were not performing reliably. Efforts are currently underway to improve instrument performance.

DR Reactor - D. I. Monnie

The ECT was maintained between 1530 and 1550 during the report period; the heat distribution was relatively easy to control when watched closely.

On 4/1 the reactor was shut down to correct a water leak. Recovery was successful following a PCCF tube Panellit scram on 4/23; the subsequent recovery level was severely limited for the first 7.5 hours of operation due to limiting tube powers in the center near. The reactor was shut down on 4/24 for a rupture.

On 4/22 the Flexowriter failed at the same time nine PCCF tubes were charged with poison. Although a complete temperature map was not obtained for 24 hours, there was little heat movement and the reactor was operated smoothly.

An equation was obtained for the graphite temperature coefficient of reactivity based on the minimum down-time test and hot reactivity data from a long operating period.

F Reactor - R. A. Chitwood, G. F. Bailey

Operation was interrupted by one outage during the report period, a shutdown for a water leak on 4/10. The previous three consecutive outages had also been due to water leaks. F Reactor attained a new high power level this period.

A significant decrease in flattening efficiency was noted after the discharge on 4/10; this discharge included about 300 tubes on the outside of the central zone and caused a drop from ~1480 to ~1430 ECT.

Because of the relatively low residual exposure the rod configuration was worth only about 270 inhours, and none of the three rods from the central rod bank were in use. However, the PCCF system contained about 225 inhours of poison, about average. This combined with a relatively low helium concentration (about 40 per cent) put F Reactor in an excellent position to absorb long term reactivity gains associated with a long operating period.

Instrument sensitivity returned to normal acceptable levels; the P.C. sensitivity was about ten watts and the No. 1 Galvanometer about 400 watts.

Operational requirements interrupted an attempt to perform a graphite coefficient test. However, the rise in the subcritical neutron level indicated that the minimum down time was about 38 hours rather than the 35 hours which was expected.

DECLASSIFIED

DECLASSIFIED

HW-60246

H Reactor - G. B. Gallagher, W. L. Stiede

The pile was shut down from equilibrium on 4/7 for a scheduled outage. During the subsequent startup the selsyn on HCR No. 1 failed. It was impossible to tell the position of the rod except at the all-in or all-out position. Also, No. 4 HCR would occasionally creep out unexpectedly. The Panellit scrambled the reactor before turnaround was reached. A few hours following the secondary cold startup a rupture occurred in a fringe solid regular metal tube.

During the following equilibrium operation maximum graphite temperature variations of 75°C and tube power variations of 200 kw were observed. The problem resulted partly from faulty in-pile gas system make-up and partly from high residual exposures. Pile residual is expected to remain high during May, then to drop back with heavy discharges in June.

KE Reactor - F. C. Franklin

The reactor was scrambled five times during the month; twice because of failures in KER instrumentation (both resulting in minimum outages), once because of partial cone screen plugging, once manually because of insufficient heat distribution control on a startup. The reactor stayed down for the RTD extended outage following a Panellit scram on 4/15/59.

The manual scram occurred during the approach to turnaround on 4/7 when the region outside the rod banks became hot. Because a considerable number of thermohms were out of service in the bottom section of the reactor (prior to the RTD outage), there was a lack of knowledge of tube outlet water temperatures in the bottom section of the reactor. This combined with the magnitude of the heat movement into that region was believed to constitute a potentially unsafe condition and therefore to warrant a manual scram.

During the extended outage the number 13 half-rod was scheduled to be switched to the number 11 position. This would complete the movement of half-rods to the outboard positions. Also, installation of the poison spline removal system and the placement of a large quantity of spline caps on the unit were planned.

KW Reactor - C. E. Bowers

Operation during most of the month was smooth and cycle free; a new high power level and ECT (2565) were achieved. The versatility of the splines for trimming the flux distribution was largely responsible.

Operation was interrupted on 3-28 from a trip initiated by the KE-KW intertie system.

A rupture on 4/20 occurred in I and E regular tube 3059.

Considerable difficulty was encountered with the poison spline system at the end of the report period; after four months of smooth operation at least two splines stuck in the tubes, both requiring tube removal. Considerable spline chopper troubles have also been experienced lately. As a result spline usage was restricted except under carefully controlled conditions.

KW Reactor (Continued)

An estimate of production gains attributable to spline usage for the period 1/1/59 to 4/9/59 was presented in HW-60038, "An Economic Account of Initial Spline Usage at the KW Reactor."

PROCESS PHYSICS STUDIES

Control Safety

A second series of subcritical monitor runs under PT IP-188-C was made late in the month at D pile. The latter data, combined with that from the March 18 series, are expected to provide sufficient experimental information for standards recommendations for initial use of the subcritical installations. Supporting analytical studies are now being made prior to report preparation.

A production test to confirm expected response characteristics of the rate-of-rise instrument system has received most of the necessary signatures and will probably be carried out during the next D pile outage. Analytical studies on this system's use were described in HW-59975, published during the month.

Requirements for supplementary poison columns with respect to enrichment geometry were provided for the KE Reactor extended outage.

Pile Reactivity Studies

A report on use of the buckling concept for evaluating loading changes in place of statistical weighting approximations is in rough draft form. Work will be extended to include programming for either digital or analogue computer parameter studies upon which to base routine operational application.

Effects of mixer slugs in the C pile on front-to-rear flux distribution were calculated. The "difference" results obtained will be useful in selecting rod configurations and downstream dummy patterns compatible with mixer slug use.

A minimum outage test for determining the graphite reactivity coefficient was carried out at the C pile during the outage of 4/11. A partial test was run at the F pile; minimum down-time had to be inferred from data from the temporary subcritical instrumentation because of outage work conflicts. The instrumentation was checked out and is available now for use at the B, F, and H piles where it is needed for this test.

Control Efficiency Studies

Gains from startup and flattening control from spline usage continue to be very attractive. However, two mechanical problems negated spline effectiveness during the month: spline swelling, and chopper jamming. It is expected that the spline swelling problem, which resulted in two stuck charges, will be resolved by a sintered boron-aluminum solid spline now under test and scheduled for early order by Mechanical Development. It is expected that the chopping problem will also be improved by this change, but this cannot be established without adequate experience.

DECLASSIFIED

DECLASSIFIED

Control Efficiency Studies (Continued)

A supplementary production test is being written in preparation for the six-column poison column displacement prototype system expected to arrive on plant about July 1 and to be installed at KW as soon as possible thereafter.

A production test to permit the substitution of nitrogen for carbon dioxide at the F pile to help compensate long term gains has now received the appropriate Research and Engineering signatures.

A very preliminary outline of the possible benefits and problems associated with full-zone (as opposed to time-staggered) charge-discharge is being prepared. Certain operating features must be assumed compatible such as availability of flexible supplementary control and enrichment, flexibility for varying specific power without bulk limitations, and freedom from frequent scrams.

Startup and equilibrium efficiencies reported for March in HW-60060 showed no unusual deviations from average, but were not as favorable as February which was an unusually good month.

NPR Activities

A program for multi-region shield gamma flux calculations was converted to IBM 709 use during the month, and several cases were computed. Results were obtained for gamma flux distribution, heat source density, and dose rate throughout the reflector and shields for three types of concrete suggested by Design. These studies are in support of Reactor Physics and Design Analysis NPR work.

Considerable attention was given to rough draft comment documentation on NPR control, instrumentation, and readout. In addition to comments forwarded through the Research and Engineering contact, Document HW-60027 was published to explain a proposed system of semi-automatic flux distribution control.

Documents of Operational Physics Significance Issued During March and April, 1959:

- HW-57000 - "Pile Physics Manual of Transient Calculations," Section 6.0, H Area, G. R. Gallagher, 2-9-59, and Section 1.0, B Area, W. R. Smit, 3-16-59.
- HW-59024 - "Reactivity Trends and Prediction Problems vs Operating Trends, B, D, DR, and F Reactors - 1954 Through 1958," D. E. Goins, 3-1-59.
- HW-59441 - "Reactivity Balance and Associated Reactor Physics Data - February, 1959," D. E. Goins, 3-6-59.
- HW-59537 - "Flux Traverse Data Prior to 1955," G. P. Hanneman, March 6, 1959.
- HW-59587 - "Potential Gains and Operating Efficiencies - February, 1959," D. E. Clark and W. S. Nechodom, March 10, 1959.

Documents Issued (Continued)

"Physics and Engineering Variables Affecting Reactor Production, April through June, 1959":

HW-59589 - B Reactor - W. R. Smit and C. M. Heeb - March 31, 1959
HW-59590 - C Reactor - R. D. Carter and E. E. Leitz - March 31, 1959
HW-59591 - D Reactor - A. D. Vaughn and J. D. Agar - March 31, 1959
HW-59592 - DR Reactor - D. I. Monnie and C. C. Wheeler - March 31, 1959
HW-59593 - F Reactor - R. A. Chitwood and A. Russell - March 31, 1959
HW-59594 - H Reactor - G. R. Gallagher and M. A. Clinton - March 31, 1959
HW-59595 - KE Reactor - F. C. Franklin and J. L. Benson - March 31, 1959
HW-59596 - KW Reactor - C. E. Bowers and N. E. Fuller - March 31, 1959

HW-59025 - "Reactivity Trends and Prediction Problems vs Operating Trends, C, H, KE, and KW Reactors 1954 through 1958," D. E. Goins, March 13, 1959.

HW-59915 - "Reactivity Balance and Associated Reactor Physics Data, March, 1959," D. E. Goins, 4-9-59.

HW-59975 - "Power Rate Meter Response Characteristics," D. E. Simpson, April 13, 1959.

HW-60027 - "Short Cut to Automatic Control - NPR," G. C. Fullmer, 4-15-59.

HW-60038 - "An Economic Account of Initial Spline Usage at the KW Reactors," C. E. Bowers, 4-14-59.

HW-60060 - "Potential Gains and Operating Efficiencies - March, 1959," R. D. Carter and D. E. Clark, April 15, 1959.

HW-60135 - "Production Test IP-261-C - Determination of Power Rate Meter Response," D. E. Simpson, April 30, 1959.

HW-59906 - "Semi-Annual Summary Report Pile Potential Gains and Operating Efficiencies through December, 1958," W. S. Nechodom, April 10, 1959.

DECLASSIFIED

~~SECRET~~

HW-60246

DECLASSIFIED

IRRADIATION TESTING SUB-SECTION

KAPL-120 LOOP

The empty in-pile tube was on recirculation without fuel for six days and on process water cooling for the remainder of this report period.

Following is the status of the Loop modifications and the preparations for charging the Loop:

1. The heat exchanger piping and instrumentation are complete.
2. The lagging is complete.
3. The delayed neutron monitor piping is complete.
4. The instrument panel installation is complete.
5. The instrument calibration is 90 per cent complete.
6. The pump power supply modifications are complete.

During the recirculation run with an empty in-pile tube, it became apparent that the operation of the three system check valves was unreliable. A representative of Crane and Company, manufacturers of the valves, visited HAPD on April 22, 23 and 24 to inspect the valves and recommend corrective measures. The suggested repairs were completed and the valves were operating satisfactorily by April 27. The performance testing of the Loop components during recirculation without fuel was resumed following the repair of the system check valves.

Production Test number IP-248-D (HW-59768), which authorizes the operation of the Loop, as modified, and Production Test number IP-248-D, Supplement A (HW-59769) which authorizes the irradiation of the KAPL-120-8 fuel trains are being circulated for signatures. A compilation of the thermohydraulic analyses which support the plan of operation authorized by the Production Test was issued as Document HW-59721, "Calculations Pertaining to the KAPL-120-8 Experiment", J.E. Hanson, dated March 23, 1959.

The FWR fuel train (square flow tube) will not be charged with the two NRM fuel trains. WAPD has decided to fabricate similar fuel elements according to the standard manufacturing process which has recently been adopted for the seed core fuel. A train of these new elements will be inserted at some later date. This can be done during the -8 run since the modified loop provides for the independent charge or discharge of each of the flow tubes.

DR GAS-COOLED LOOP

The construction activity on the DR Gas-cooled Loop is now approximately three weeks behind schedule. The construction is approximately 95 per cent complete. The fourth compressor was received from General Engineering Laboratory. All four compressors were successfully test-run at full speed and atmospheric pressure before installation into the Loop.

~~SECRET~~

The delay in construction is due to the failure of two of the compressors during attempts to recirculate helium in the Loop at design conditions. A third compressor has operated satisfactorily for twenty minutes at the same conditions. The fourth compressor is installed in the Loop, but has not been operated at design conditions.

The first compressor failure occurred when the stator windings of the compressor motor overheated due to repeated start-stop cycles without sufficient cooling time between cycles. A timer has been added to the starting circuit to prevent re-occurrence of this failure. The rear bearing thrust and journal surfaces of the second compressor failed at full speed. This was apparently caused by an overpressurization and consequent distortion of the bearing while bringing the empty loop up to design pressure. Procedures have been established to prevent excessive differential pressure on the bearings in the future. Both of the compressors were returned to GEL for repairs. Two representatives from GEL were at HAPC during the assembly, installation and testing of the compressors.

Additional shielding was installed in X test hole on X-2 to reduce radiation exposure rates. The construction forces are now working on an eight-hour time limit with the neutron spectrometer operating.

A dimensional mock-up of the General Atomic fuel element assembly, MGCR-1, was received. The element passed through the in-pile tube easily, but the fit of the piston rings under compression is loose enough to permit leakage of gas under the rings. Rings with a smaller inner diameter are being fabricated for further testing.

A series of Hanford Test Pile (HTP) exposures have been completed to determine the enrichment density of the MGCR-1 fuel element. The fuel element mock-up and enrichment loadings of 10, 20, 40 and 60 grams of U-235 per foot of element were supplied by General Atomic. Based on the HTP results, an enrichment density of 10 grams of U-235 per foot of fuel element (15 grams total) has been set for the first test assembly. The heat transfer and pressure drop characteristics of the proposed fuel element with this loading is being investigated in detail.

IRRADIATION TESTING STUDIES

The cost of producing 150,000 curies of cobalt 60 in the K reactor reflector zone test holes was studied at the request of AEC-HOO. For the specific geometry proposed by the AEC, the cost ranges from five cents to ten cents per curie depending upon the various bases proposed. The results of the study were reported in HW-59852, "Study of Cobalt-60 Production Costs in K Pile Reflectors", R. E. Baars dated April 1, 1959.

An irradiation was made in the Pneumatic Facility at KE to determine the neutron flux. Gold foils indicated a thermal flux of 6.0×10^{13} n/cm² sec and cobalt foils indicated 5.2×10^{13} n/cm² sec at an adjacent tube power of 1000 KW. Sulfur foil data indicate the integrated fast flux (above 1.6 MEV) to be 1.7×10^{12} n/cm² sec. Further work is planned to resolve these values.

An irradiation of cobalt foils was made in the 2 B Magazine facility at KW. The data indicate a thermal neutron flux of 9.2×10^{13} n/cm² sec normalized to an adjacent tube power of 1000 KW in the flattened region. The same correlation cannot be used in the enrichment ring or the buckled zone.

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

HAP0 FUEL ELEMENT IRRADIATIONS

The irradiation of one three-foot-long swaged UO_2 fuel element in test hole 3865 KE (HAP0-215) continues. As of April 18, the fuel element had reached 36 per cent of goal.

Two 1.6 per cent enriched seven-rod cluster elements were charged into 3674 KW on April 22, 1959. The fuel elements will be irradiated to 2000 MWD/T, after which they will be discharged and shipped to the ETR for further irradiation testing.

OTHER IRRADIATION TESTS AND SERVICES

1. An assembly designed to provide the controlled temperature exposure of graphite samples in the 50-300 C temperature range (HAP0-124) was charged into DR reactor.
2. The irradiation of a thermocouple capsule to determine to what extent the electrical output of thermocouples is affected by the gaseous atmosphere which surrounds the thermocouple bead continues in the 2A test hole at KW reactor (HAP0-199).
3. The modifications to the nose plug of the 36" Shield Plug Facility at C reactor were completed and the NFR thermal and biological shielding sections installed. One set of flux foils (HAP0-231) were irradiated and recovered and a new set of foils installed.
4. A total of thirteen sets of activation analysis samples were irradiated in the Poison Column Control Facilities at DR pile. These samples are identified as follows:
 - a. Ten sets of HAP0-184 samples in support of a Washington Designated Program assigned to HLO.
 - b. Three sets of natural uranium samples (HAP0-218) in support of an investigation of the release of fission products from uranium at high temperatures in oxidizing atmospheres. The Fission Release investigation is being pursued by HLO.
5. A total of ten samples were irradiated or are undergoing irradiation in the Quickie Facility (E test hole) in F pile. These samples are identified as follows:
 - a. One sample of effluent water residue (HAP0-172) in support of an HLO study of radioisotopes in effluent water.
 - b. One sample of UO_2 (HAP0-227) to provide an Np^{239} tracer, in support of an HLO Chemical Separations study.
 - c. Eight samples of UO_2 (HAP0-229) in support of an HLO study of the effect of neutron irradiation and fission events on the structure of thin foils of UO_2 . The examination of the foils is being done with an electron microscope.

~~SECRET~~
B-31

SECRET

HW-60246

6. Four graphite boats (HAPO-177) were discharged from the Hot Graphite Facility (Y test hole) at C reactor. These irradiations are in support of an HLO study of irradiation damage to graphite.
7. The following activities were carried out in support of the Radioisotopes Distribution Program:
 - a. One sample of Ta^{182} and one sample of Hg^{203} were discharged from the Magazine Facility (2 D test hole) at KW reactor.
 - b. One charge, 45 pieces, of Be_3N_2 , was discharged from the front to rear General Purpose Facility (tube 3674) at KW reactor. This tube will provide an estimated 55 curies of carbon 14 for the Radioisotopes Distribution Program.
8. Eighteen baskets began exposure and seventeen baskets completed exposure in the KE gamma facilities. Three of the irradiations utilized pressurized water bombs at a temperature of 175 C. The bulk of these irradiations are sponsored by the Non-Metallic Materials Development Operation, HLO. The dose rate inside the heater-bomb assembly was determined to be 3.0×10^6 r/hr when the unperturbed dose rate is 5×10^6 r/hr. The ceric-sulfate dosimeter was used to make this determination.

TEST FACILITIES

New type step plugs which will facilitate obtaining traverse data routinely were installed in the Z2, Z3, and Z4 traverse holes at KW reactor. The step plugs for the Z holes in KE reactor will be installed during the first outage after the thermohm replacement outage.

A new step plug was installed in the 2 C test hole at KE reactor. This step plug and associated casks constitute the Hot Graphite Facility. Visual examination of the graphite channel indicates that the entrance to the channel may have shifted downstream approximately $3/8$ of an inch. A tool for aligning the step plug and channel has been fabricated for use during the extended outage.

The sample receiver cask, sample removing tool and graphite sample boats have been completed and will be checked out during the extended outage.

BORESCOPING ASSISTANCE

The following examinations were made with the borescope in an effort to assist the Maintenance Operation with problem tubes and channels:

- a. Process Channel 3487 KE - The channel was in good condition with the exception of a scored front gun barrel.
- b. Vertical Safety Rod Channel # 13 - 105-D - Broken liner block was noted at 16 feet down from the top and the channel was obstructed with broken graphite at 38 feet from the top.

DECLASSIFIED

SECRET
B-32

~~SECRET~~

DECLASSIFIED

HW-60246

- c. Vertical Safety Rod Channel # 32 - 105-D - Broken liner was noted at 25 and 33 feet down from the top. The channel appeared to be free of obstructions but had unidentified metallic appearing deposits on the sides of the channel from 16 feet to 33 feet down from the top.

VERTICAL BOWING MEASUREMENTS

A summary of the results of vertical bowing measurements follows. All distances are measured from the front vanstone.

<u>Area</u>	<u>Date</u>	<u>Tube #</u>	<u>Distance</u>	<u>Results</u>
105-C	3-31-59	4674-C	39 Ft.	down .10" at 9'8" since 9-13-58 down .18" at 17' since 9-13-58
105-H	4-8-59	4674-H	40 Ft.	down .01" at 10' since 1-7-59 down .06" at 23' since 1-7-59

SECRET

HW-60246

COOLANT TESTING UNIT

During April, 1959, activities of the Coolant Testing Unit included operation of the 1706-KE in-pile and out-of-pile equipment, operation of the 1706-KER loops, and maintenance and alterations of the KER loops and 1706-KE single-pass facilities during the KE Reactor extended outage.

A summary record of activities involving each piece of equipment follows, including significant items of performance, changes, and improvements:

KE Reactor Outage

All in-pile test equipment was shut down on April 15, and remained shut down for the balance of the month, due to the extended outage at KE Reactor, which was scheduled from April 15 to May 8. This shutdown period was used for extensive maintenance work and equipment alterations on the in-pile equipment.

1706-KE Single Pass Tubes (PT-IP-197-A)

The six central zone single pass tubes that were charged on January 14, 1959, with the I & E fuel elements canned in X-8001 aluminum alloy, including a mixing slug, continued operation until the extended outage, under the same operating conditions reported last month, namely:

4355	7.0 pH filtered water and 2 ppm dichromate
4456	7.0 pH filtered water and 1 ppm dichromate
4557	7.0 pH process water
4863	7.0 pH process water
4963 & 5063	6.5 pH process water

1706-KE Mock-Up Tubes were operated during the month for the following tests:

Tube No. 5 - Corrosion evaluation of two types of nickel-plated slugs, electroplate and chemical plate and corrosion evaluation of four types of X-8001 aluminum cans, including tests on cast blanks. The test conditions are process water, 50 gpm at 120C.

Tube No. 10 - Corrosion evaluation of chemically plated nickel-plated slugs at 165C and 40 gpm.

Tube No. 11 - This test is to evaluate several different types of coupon holders for in-pile use. The test conditions are process water at 35 gpm and 130C. A special nozzle cap with thermocouple leadouts is also being tested.

Tube No. 12 - Galvanic corrosion evaluation of two types of nickel-plated slugs, electroplate and chemical plate. The test conditions are process water, 40 gpm at 60C.

Elmo Loops

ELMO-1 - The loop remained shut down during the month.

ELMO-5 - The loop was operated during the month at 290C and pH 10.0 for corrosion tests on samples of carbon steel, Zircaloy-2, stainless steel, and Hasteloy-C.

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

Elmo Loops Continued

Hasteloy-C and carbon steel samples were discharged during the month. Carbon steel coupons previously exposed to the Turco 4512 process had a film two to three times as heavy as control samples of carbon steel not previously exposed to Turco.

ELMO-6 - The loop continued operation during the month at 300C and pH 4.5 for corrosion tests of Zircaloy-2 and stellite coupons and for particle stability tests of magnetite (Fe_3O_4), currently being studied as a filter material. Examination of the magnetite has revealed a reduction in particle size of approximately 15%, with the Fe_3O_4 apparently changing to Fe_2O_3 .

ELMO-7 - Tests completed during the month were:

- a. NPR flared nozzle-to-tube connection. This test was removed after 2250 temperature cycles between 200 - 525F and 961 cycles between 200 - 580F with no leakage.
- b. Tests on electrically nickel-plated slugs. The electro-plated slugs failed by peeling after water temperature was raised to 580F for one week. Plating failure at the can corners began on the chemically-plated slugs after a total of four weeks operation, including three weeks at 525F and one week at 580F.
- c. The test of a thermocouple in the core of a Pu-Al element was removed with no signs of failure.
- d. Test of defected Zr-2clad PRTR element. Slight swelling was noticed on the element with a slit defect. No swelling was noted on the element with a hole defect.
- e. NPR cap sealed with a Flexitallic gasket. This test was removed due to excessive leakage.

ELMO-7 - Tests continuing during the month were:

- a. Canadian rolled-joint nozzle-to-tube connection. This joint has completed 2250 cycles between 200-525F and 277 cycles between 200-572F at 1800 psi with no leakage occurring.
- b. PRTR cap and nozzle-to-tube assembly. This assembly has completed 2250 cycles between 200-525F and is showing continuous slight leakage at the cap seal and intermittent slight leakage on the nozzle-to-tube connection.
- c. NPR bell-ring cap seal. This joint is continuing operation at 525F with no leakage.
- d. PRTR full-length 19-rod zircaloy-clad element. This element has continued testing at 525F, the only failure being a broken snap-ring on the fuel element end assembly.

SECRET

HW-60246

ELMO-8 - The loop has been set into place in the new building addition.

ELMO-10 - The loop remained shut down during the month, awaiting arrival of a new pump.

Dowtherm Unit - The unit has remained out-of-service due to the power shortage in the 1706-KE, resulting from a burned-out transformer in 165-KE.

CEP-1 - The loop was started up during the month, following installation of new immersion heaters and completion of piping revisions necessary for extensive decontamination testing. The loop is being run at 300C and pH 10.0 for conditioning prior to decontamination testing.

Organic Coolant Program

ORA-1 - The loop was started up on April 1, following pump repair and piping revisions. Operation at 700F with 20 ppm water continued during the month until April 29, when a simulated heat exchanger failure test was run, in which water was injected to a concentration of 10,000 ppm. Flow became very erratic, making loop control difficult. The loop was shut down and test coupons were discharged to observe the effects of high water concentration on corrosion films.

ORA-3 - The loop has been shut down during the month. The next test will be to check leakage of MIPB with American Standard dryseal threads.

Induction Heating Apparatus

This facility is awaiting electrical revisions before final testing.

107 Basin Sealant Test

This test is being run to determine the suitability of Bentonite clay for sealing cracks in the 107 basins. Cracks up to 1/4 inch wide on a level surface have been successfully sealed with a mixture of Bentonite clay and cinders under simulated basin conditions of water temperature and flow.

1706-KE Building Additions

The contractor is approximately two weeks behind schedule due to delays in obtaining security clearances for construction personnel.

Tie-ins to all 1706-KE building services have been completed, with the exception of electrical.

KER Facility

KE Reactor Extended Outage - The KER Loops were shut down on April 15 because of the extended outage at KE Reactor, scheduled from April 15 to May 8. This time during the month has been used for minor loop modifications, extensive maintenance work, and removal and preparation for re-installation of new higher pressure zirconium reactor tubes and mock-up tubes in Loops 2 and 3. All material in loops Nos. 1, 2, 3 was discharged at the beginning of the outage. The rod-and-tube charge was left in Loop 4

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

KER Extended Outage Continued

The following are the month's activities on the KER Loops up to the beginning of the extended outage:

Loop 1 - The loop remained on single-pass operation with dummies charged until the extended outage.

Examination of all components of the previous charge in Loop 1 failed to reveal any cause for the partial plugging which occurred during the previous test run.

Loop 2 - The loop remained on single-pass operation with dummies charged until April 6, when the tube was discharged and the tube removed during the unscheduled reactor outage. The tube was successfully guillotined into short sections during removal with central zone sections reading up to 140 r/hr at 10 feet. Pushing forces for the tubes were negligible.

Examination of the fuel elements from the previous test run has not confirmed the presence of a rupture in that charge. Radioanalysis of loop water samples taken at the time of the indicated rupture has failed to reveal positive evidence of the presence of fission products resulting from a rupture.

Loop 3 - The loop remained on single-pass operation with dummies charged until the extended outage. During the extended outage the dummies were discharged and the tube removed. The tube was removed in the same manner as the Loop 2 tube with the same pushing forces and activity readings encountered.

Examination of the fuel elements from the previous aluminum bond test showed no positive indication of the presence of a rupture. Radioanalysis of loop water has also failed to produce positive evidence of a rupture.

Loop 4 - Loop operation at 220C and pH 4.5 was resumed on April 1, following reduction of outlet temperature conditions during March. The loop continued operation at these conditions until April 6, when a severe fluctuation in instrument voltage resulted in fluctuations in all loop instruments, causing a reactor scram. It was later determined that the voltage fluctuation was caused by an instrument man working on an instrument which was erroneously assumed to be de-energized. 27.3 hours of outage time were charged to KER Facilities during this outage.

1706-KE-KER Performance and Improvements

A total of 43.2 hours of KE Reactor outage time was charged to Coolant Testing Unit during the month. The following is a breakdown of time charged:

April 6 Outage

PT-IP-214-A (Loop 2) - Tube removal	14.5
PT-IP-205-A (Loop 4) - Lost time due to scram	7.8
PT-IP-216-A (Loop 1) - Loop revisions	2.5
PT-IP-229-A (Loop 3) - Loop revisions	2.5
	<hr/> 27.3

SECRET

HW-60246

1706-KE-KER Performance and Improvements Continued

Extended Outage - to May 1, 1959

Loop discharge and general maintenance

7.9

Removal of Loop 3 tube

8.0

DECLASSIFIED

SECRET

~~SECRET~~

DECLASSIFIED

HW-60246

COMPONENT TESTING UNIT

IRRADIATED MATERIAL EXAMINATION

Examinations were completed on the fuel elements from the following 37 tubes at the Metal Examination Facility during the month of April.

<u>PT No.</u>	<u>Tube No.</u>	<u>PT No.</u>	<u>Tube No.</u>	<u>PT No.</u>	<u>Tube No.</u>	<u>PT No.</u>	<u>Tube No.</u>
84A	2370-B	168A	1074-C	178A	1863-KW	207A	1469-C
	0767-B		3681-C		2275-KW		2072-C
93A	2463-C		1074-C		2566-KW		1468-C
	2263-C		2477-C	223A	1062-B	Rupt.	5148-KE
	2260-C	171A	0382-B		2761-B		2470-KE
	2760-C		0461-B		2960-B		3487-KW
	2666-C		0856-B		2963-B		2765-B
95A	2389-D		0658-B	209A*	3565-KE		3656-D
	2884-D		1055-B	207A	1675-C		3665-KW
							0263-H

* During measurement of nickel plated fuel elements from Production Test IP-207A it was observed that nickel plating was flaking off. This flaking was more serious on the fuel elements which had been chemically nickel plated than those which were nickel plated by electrolysis. In fact, the only flaking noted on the electro-plated elements was found to occur in the spire whereas flaking on the chemically plated elements was found on both the internal and external surfaces of the slugs.

SPECIAL TESTING

The Dejacketer was used to strip the aluminum can wall from lead dummies into which gold wafers had been inserted prior to irradiation. This was accomplished using a special stainless steel basket and manual operation of the Dejacketer controls.

The Dejacketer was also used to test two processes to remove the radioactive film from stainless steel triangular pieces which were exposed to 180°C, high temperature water in the KER recirculation loop. The use of 4501 Turco process was found to be more effective in removing this film than the Apace process (alkaline permanganate followed by ammonium citrate and ethylenediaminetetraacetic acid). As a result of these tests future experiments will be run using the 4501 Turco process on triangular pieces which have been exposed to various operating conditions.

NEW AND MODIFIED EQUIPMENT

A hydraulic ram and specially designed tube and fuel element container was constructed and will be used to determine the force necessary to compress a water mixing slug to the point where it would stick in a process tube. Testing this equipment using non-irradiated mixing pieces indicated forces of 31,500 pounds. The mixer portion of the slug did not collapse. However, the ends of the fuel elements mushroomed to the extent that they became stuck in the process tube. This equipment will be used upon irradiated mixer fuel elements as soon as they are available.

PROCESS TUBE CORROSION MONITORING PROGRAM

In-pile measurements of 147 tubes were made during the month. Listed below are the number of tubes measured per reactor and document numbers of the reports issued.

<u>File</u>	<u>No. of Tubes Probologged</u>	<u>Report No.</u>	<u>HW Number</u>
B	28	15	59869
H	35	16	59960
F	73	17	60044

Eleven tubes from C-Reactor will be reported at a later date.

Visual and metallurgical examinations were completed on three tubes from D-Reactor, one tube from DR-Reactor, six tubes from F-Reactor and one tube from KE-Reactor. Two additional tubes were visually examined from DR, however, no samples were taken for actual measurements because too many of the sections were missing from each tube to obtain any significant results.

Tubes examined from D-Reactor were 0287, 0864 and 2577. Tubes 0287 and 0864 were given routine examinations to check on external corrosion and actual wall thickness measurements. Tube 2577 was examined to investigate the corrosion occurring on the top wall in second generation tubes. The tube was in the pile 15 months and had an average of 12 mils removed from the top wall. The maximum corrosion occurred between 10 and 12 feet from the rear Vanstone flange.

The tube examined and sampled from DR-Reactor was 1286. This tube was removed because it was a leaker. Examination revealed the tube apparently was very thin. At 11 3/4 feet from the rear Vanstone flange the residual wall thickness was 25 mils. The section of tubing that is located between 9 1/2 and 11 1/2 feet from the rear Vanstone was found to be the thinnest; however, this section was not received for examination. The only section received from tube 2065-DR that could be identified was a 2 foot section with the rear Vanstone flange. It appeared that the Vanstone was not properly made. A small Vanstone flange was present, but the flange had flattened out to tube diameter causing the tube to go back into the rear gunbarrel. On tube 1970-DR no significant results could be obtained because all the downstream sections of the tube were missing.

Tubes examined from F-Reactor were 0160, 0494, 1570, 1481, 3082 and 4079. The tube examined from KE was 4070. These tubes and tubes examined during February and March are reported in detail in the Interim Report, HW-60188.

PANELLIT PROGRAMS

Inspection of gauges processed in individual area instrument shops totaled 807. Of those inspected 138 were rejected for non-conformance to Process Standards. This is a percentage rejection of 17.1, a reject percentage reduction over last month of 12.3 per cent.

In-Board Reliability Examinations were performed on 510 gauges. Thirty-two gauges were removed from service as sub-standard for a percentage defective rate of 6.3. This months percentage is indicative of better than anticipated

SECRET

DECLASSIFIED HW-60246

gauge service ability. A total of 5,335 gauges received In-Board Bourdon coil leak examinations. Of this total, 28 were detected as leakers for a leak rate of .52%. Leak rate, established during the past 17 months for 79,359 examinations, is .37%.

Failure Analysis Examination Procedures were applied to 19 gauge failures during the month.

In-Board Response Times were determined for 916 gauges during the month. Approximately 18 per cent were found to have response times in excess of one second and received corrective action.

The Failure Analysis Report for the period beginning February 1 and ending March 31 was published under document No. HW-60034. During this two month period, only 30 failures were experienced - the lowest number of failures for any two month period since the program was adopted in March, 1956.

Five hundred gauges were shipped off-plant for modification and calibration. The first shipment of modified gauges is expected to arrive at HAPO on or about May 15.

The KW photo-recorder coordinate scram identification system remains out of service, per recommendation of Process Technology Sub-Section personnel, pending solution of a feed-back problem which has been related adversely to reactor safety. It will remain out of service until a satisfactory solution to the feed-back problem is obtained. The foregoing applies to the F-Reactor system. However, installation in F Area is to be continued in anticipation of an eventual acceptable solution.

INVENTIONS

All Research and Engineering Operation personnel engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during April except as listed below. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

<u>Inventor</u>	<u>Title</u>
G. C. Fullmer	Automatic Flux Distribution Control for Nuclear Reactors
	<i>O. H. Greager</i> Manager, Research and Engineering IRRADIATION PROCESSING DEPARTMENT

SECRET
B-41

SECRET

HW-60246

B-C REACTOR OPERATION
APRIL, 1959

I. ORGANIZATION AND FUNCTIONS - No change.

II. PERSONNEL

A. Force Summary

	March 31			April 30			Net Change
	<u>E</u>	<u>NE</u>	<u>Total</u>	<u>E</u>	<u>NE</u>	<u>Total</u>	<u>of Total</u>
General	4	3	7	4	3	7	0
B Processing Operation	16	39	55	16	39	55	0
C Processing Operation	17	34	51	17	34	51	0
Power Operation	14	97	111	14	98	112	1
Maintenance Operation	<u>23</u>	<u>105</u>	<u>128</u>	<u>23</u>	<u>104</u>	<u>127</u>	<u>- 1</u>
TOTAL	74	278	352	74	278	352	0

B. Movement of People - Exempt movements consisted of: the transfer of C.C. Jones, Specialist, Reactor Operation, B Processing, to Supplemental Crews, KE-KW Reactor Operation, as Supervisor, 100 Operations II; the transfer of J.W. Jones, Supervisor, 100 Operations II, from Supplemental Crews to B Processing, as Specialist, Reactor Operation. Nonexempt changes included 4 transfers out, 2 transfers in, 1 rehire and 1 reactivation.

III. PERSONNEL ACTIVITIES - C.E. Harkins, Manager, B-C Power Operation met April 10th with representatives of the TelAutograph Company relative to proposed installation of inter-building visual communication systems. Messrs. Cottingham, Burns, Furzell and Ver Hagen of the Van Waters and Rogers Company toured B-C Area facilities April 9 escorted by C.G. Lewis and C.E. Harkins of B-C Reactor Operation and Robert Harmsen of A.E.C.

IV. SAFETY AND SECURITY - There were 22 medical treatment injuries; no disabling injuries, fires or security violations were reported. A Serious Accident (No. 59-8) occurred when an employee fell on the 184-B stairs and sustained a chip fracture of the hand. An area-wide survey was started to determine if additional machinery guards are needed to adequately protect personnel from moving machine parts. A six-month Safety Slogan Contest was started; winning slogans will be posted on road-side signs.

V. NON-ROUTINE REPORTS - None were issued.

VI. INVENTIONS AND DISCOVERIES - All persons engaged in work that might reasonably be expected to result in inventions and discoveries advised that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period therein covered by this report; notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

DECLASSIFIED

DECLASSIFIED

VII. COMPONENT ACTIVITIESGeneral

- A. Administrative Activities - A revised Salary Review was submitted on April 15; after some alterations at the Department level, oral approval was received. A Civil Defense Alert and Practice Evacuation was conducted at 9:30 AM, April 17.
- B. Personnel Development - Six employees continued participation in PBM-I classes. One exempt employee attended one IPD Exempt Training Program Class. 27 nonexempt employees participated in In-Plant training sessions dealing with Radiation Protection; one Technical Graduate continued a Rotational Program assignment with B Processing Operation.
- C. Cost Control Activities - Reviews were made of B-C Plants FY-to-date cost vs. budget standing in budget categories of Equipment and Operating Expense (particularly planned maintenance); review findings were discussed with component managers in a cost meeting attended by a representative of the Financial Operation. Expenditure pattern planning and procurement of authorizations were coordinated for necessary additional FY 1959 work in planned maintenance and equipment categories.
- D. Landlord - Planning continued on improvements to the Main Badge House and tiling the untiled portion of 1704-B. Improvements were started in the 1704-B Ladies Restroom. Most of the air cooling units were restored to service.
- E. Suggestions - Under study at the start of the month: 50, received for study during the month: 11, completed during the month: 7, under study at the end of the month: 54.

B PROCESSING OPERATION

- A. Production - Input production was 121.9 percent of forecast. Power level was limited by tube power, graphite and TOA considerations. TOE was 92.1 percent. A new high in power level was achieved.
- B. Operating Experience - There were no scheduled outages and one unscheduled outage. The reactor was down on the first day of the month as a continuation of the last March outage, which was unscheduled.

<u>Day</u>	<u>Outage Hours</u>	<u>Cause</u>
1	21.4 (In April)	Continuation of rupture outage.
22	35.3	Panellit scram due to valving unjumpered gauge to the Heise.

C. Equipment Experience - Twenty-five tubes were probologged; two were found thin and recharged with solid aluminum. Fifteen leaking front bellows were located using the "explosimeter"; eight of these have been corrected using the "foam" process. The Silica Gel in No. 2 Dryer was replaced; dryer performance has significantly improved.

D. Improvement Experience - An adjustable damper was installed in the air supply duct to the rear face; pressure differentials can now be set to the minimum, which will save reactor gas. Front-face nozzle tags have been installed; this should reduce errors in critical work. Project CG-780, "Improvements to 105-B Ventilation" - has advanced to about 60 percent completion. Lagging, plus balancing of air flows, is in progress. The ventilation duct under C Elevator was put in service. There has been no detectable gas in the Work Area since.

PT-IP-84A, "Evaluation of Slugs having Projections for use in Ribless Tubes" - Two tubes were discharged for inspection, and then re-charged.

The new stairway to the storage roof was completed. The Work Area Danger Zone was enlarged after removal of the old "Blue Room". It provides considerably more working space. The new timekeeping station has been completed and is now ready for use.

E. Radiation Monitoring Experience - There were two cases of personnel contamination with a maximum activity of 4,000 c/m noted; both were readily decontaminated so that the exposure received was negligible. There were two instances of shoe contamination from unknown sources; in both cases, shoe decontamination was successful. There were two instances where employees were found in radiation zones without protective clothing; checks revealed no detectable clothing or skin contamination.

Maximum personnel exposure rates for various jobs were as follows: Silica Gel removal from No. 2 Dryer Room tower, 2500 mr/hr; discharge operations, 50 mr/hr; poison charging, 40 mr/hr; dummy recovery, 125 mr/hr; tube and poison burial, 2 r/hr; front-face gas leak testing, 25 mrem/hr.

A total of 13 air samples were taken during the month; none indicated activity densities greater than the permissible limits for respiratory protection worn. Of the 70 vehicles surveyed, two were found contaminated; activities to 8,000 c/m were found in the glove compartment of one vehicle and another vehicle revealed activities to 10,000 c/m on the under-carriage; contamination was removed and the vehicles were released.

F. Events Influencing Costs - 149.2 nonexempt and 8 exempt manhours were utilized, including 16.0 nonexempt RM. The total helium used was 257,350 cubic feet as compared to 239,400 cubic feet in March. The total gas used was 334,220 cubic feet, as compared to 322,358 cubic feet in March. 11,130 process dummies were reclaimed for re-use.

DECLASSIFIED

DECLASSIFIED

HW-60246

C PROCESSING OPERATION

- A. Production - Input production was 90.9 percent of forecast. Power level was controlled in a manner aimed at holding the rupture rate constant. TOE was 70.3 percent. A new C Reactor maximum operating level record was achieved; it exceeded the previous high (March, 1959) by 20 units.
- B. Operating Experience - One scheduled and three unscheduled outages (one of which was a scram recovery) were experienced as follows:

<u>Day</u>	<u>Outage Hours</u>	<u>Cause</u>
1	49.8	Continuation of scheduled outage initiated March 29.
11	88.4	Scheduled outage.
23	39.3	Scram - High trip on panellit gauge 2072. Insufficient reactivity for recovery.
26	35.3	Rupture - tube 2281 (regular I&E slug)
28	1.4	Scram - Panellit row 24. Cause undetermined.

- C. Equipment Experience - Water Leak - During the outage at the start of the month, 1676 process tubes were hydrostatically leak tested; a front leak, caused by a cracked Vanstone, was found on ball valve tube 2572 and a new Vanstone was rolled. The thermal loop was also leak tested by closing off the exit valves and increasing the supply pressure to 110 psi; no increase in the drip leg level was noted. Two rear ball valve sample lines were found disconnected and repaired on March 24; the open lines were spraying water against the reactor face in the vicinity of the bellows. Water collection rates returned to normal following this repair.

Repairs were made to 129 faulty tube outlet thermocouples during the month. A break in the raw water export line at the B-C wye was discovered during the April 11 outage and was repaired.

- D. Improvement Experience - "PT-IP-207-A-3FP - Evaluation of Effluent Contamination Problems Associated with Nickel-Coated Fuel Elements" - A high panellit trip on tube 2072, charged under this test, resulted in a 39.3 hour shutdown. The behavior of the panellit gauge immediately after shutdown indicated an abnormality in the tube. The charge was removed for inspection by the Component Testing Unit. The remaining nickel-plated charge was discharged during the operating period following the outage. A single control tube (containing standard jacketed regular metal) remains in the reactor for completion of its production cycle. Inspection of nickel-plated fuel elements recently discharged from C Reactor showed evidence of flaking of the nickel plating.

CG-741 - "Renovation of Ball 3X System 105-C" - The ball exit trough, ball washer, ball dryer and bucket elevator were satisfactorily tested by moving a bucket of clean balls through the system. Temporary plugs were removed from the bottom of 21 ball 3X channels. All radioactive balls above the plugs were moved to the inner rod room storage hopper using the new ball recovery equipment.

Rear Face Connectors - Straight-type rear connectors and silicone "O" rings were installed on 455 tubes, making a total of 1528 installed to date.

- E. Radiation Monitoring Experience - A Maintenance employee was found working on the cask pad without personnel meters. Three test samples were removed by a Hanford Laboratories Operation employee from the 36" test hole facility, by hand, exposing the hands and body to high dose rates.

External Exposure Experience

<u>Location</u>	<u>Type of Work</u>	<u>Personnel Dose Rates</u>		
		<u>Max.</u>	<u>mrem/hr</u>	<u>Avg.</u>
Discharge Area	Rupture Removal	2,000		150
Charge Face	Rupture Removal	500		20
Ball 3X Tunnel	Remove plugs from channels	3,000		25
Metal Examination Facility	Weigh irradiat- ed pieces	1,000		15
Experimental Level	Operate 36" test hole facility	2,000		100

Twenty-three vehicles were surveyed and none were found contaminated. There were three reported cases of skin contamination and all were easily decontaminated. There was one instance of personal clothing contamination; item was decontaminated and released. 84 air samples were taken; none indicated activity densities greater than the permissible limits for respiratory protection worn.

- F. Events Influencing Costs - 64.2 nonexempt and 15.0 exempt overtime man-hours were required during the month. A rupture outage and two pannellit scrams resulted in 76.0 unscheduled outage hours.

POWER OPERATION

- A. Operating Experience - When excavating to repair the leaking Fire and Sanitary Line south of 190-B Tank Room, it was discovered that the 36 inch process header was resting on the 13.8 KVA concrete cable tunnel and the pressure had caused the tunnel to crack; further work was delayed until an extended reactor outage when ample time would be made available for repairs. Two bell-and-spigot leaks were discovered in

DECLASSIFIED

DECLASSIFIED

HW-60246

the export water line to 105-C on April 12. The leaks were repaired, two holding collars were installed, and the line was returned to service on April 13 without requiring shutdown time. Three bell-and-spigot leaks were discovered in the 8" Fire and Sanitary line south of 115-B on April 15; the leaks were recaulked and the line was returned to service on April 16. A third party inspection of No. 4 boiler was made by W.A. Elliot of Traveler's Insurance Company; he found this boiler in good condition and made no recommendations for repairs. Chlorine feed was increased for both reactors to reduce the manganese in the process water.

- B. Equipment Experience - At 181-B Building, new sleeves were installed in the spider bearings; weldings were required on the suction bell and shaft guide of No. 8 pump. The unit was returned to service on April 8. At 183-B Building, No. 13 south backwash valve was replaced. At 183-C Building, new leathers were installed in the power pistons on Nos. 8, 11 and 14 influent valves. At 190-C Building, No. 3 unit motor and fluid drive piping was modified, the motor cooler tubes were rodded out, the fluid drive was inspected and three bearings were replaced. No. 4 unit motor cooler tubes were rodded out.
- C. Improvement Experience - CG-558 - A new modified impeller with larger casing wear rings was installed in No. 2 unit pump, supervised by E.H. Budd, DeLaval Pump Company. 58-IP "Aluminum Oxide-Sulfuric Acid Feeders - 183-B" - These machines were operated almost continuously during the month; the feeders were removed from service periodically to clean out buildup in the reaction chambers.
- Project CA-696 - "Coal Car Shakers" - complete and accepted.
CGI-845 - "Increased Pumping Capacity at 181-C" - submitted to H.O.O. - A.E.C. for approval.
- D. Events Influencing Costs - Chemical costs were reduced due to the use of Bauxite feed at 183-B. Maintenance costs remained high due to work on No. 8-B at 181-B, replacement of No. 13 south backwash valve at 183-B, work on Nos. 3 and 4 units in 190-C and repair of export and Fire and Sanitary leaks.

MAINTENANCE OPERATION

- A. Equipment Experience - B Reactor - 185 10-90 trip type panellit gauges were installed, making a total of 1,674 installed to date. A scram occurred when an Instrument man valved the wrong panellit gauge. 2092 panellit gauges were rolled and 743 gauges were heised during the month; six suspect leaker gauges were replaced. Operation of all rear ball valves was checked; two leakers were repaired (broken line on 1075, and faulty coupling on 1169). A Turco mix tank was installed and outside lighting was provided for the facilities. New leads for the Geminol graphite stringers were installed from the control room to the stringer locations in anticipation of new stringer installation.

The Butler Building addition has been completed and the maintenance equipment items are being moved into location. The new radiation monitoring

SECRET

HW-60246

office-laboratory modifications are complete, and room alterations have been completed on the new sound proof timekeeping center.

A new impeller assembly, including shaft and center bushing, was installed in No. 2 Unit at 190-BA. This is the re-designed impeller and shaft assembly installed to test service life. The No. 2 speed increaser gear train was inspected and the pitted section has increased.

C Area - During the April 11th outage, 15 rows of straight nozzle connectors were installed and 78 thermocouples were repaired. During the April 23rd outage, 140 straight connectors were installed immediately under the OCD facility. This installation was made to correct significant water leakage in this zone.

Two sample line leaks in the OCD pattern were corrected and this appears to have eliminated the in-pile water leak created when this water entered defective bellows seals.

The April 26th outage was caused by a stuck rupture in 2281. A pushing force of 7000 pounds was required for removal. The tube was split and removed, and the channel was blanked off.

Repairs are in progress on 105-C vacuum producer, requiring replacement of the bearings and nine-stage impeller.

- B. Maintenance Engineering - C Reactor Effluent Water Thermocouple Replacement - A contract was negotiated with another vendor (Continental Wire Sales Corporation) on April 13th to supply the replacement thermocouple wire per Specification EWS-6355, Rev. 1; the original vendor could not meet the desired delivery schedule because of a strike.

Graphite Thermocouple Stringers - B Reactor - A conversion kit for the control room temperature indicator has been ordered. The first of the Geminol wire stringers installed will be read out on a shop-modified recorder. The first Geminol stringers are scheduled for installation during the May outage. The 12-conductor Geminol lead wire cable arrived on April 24th. Tests have been conducted using silicone foam rubber instead of mineralac as a gas seal in the front face junction box assembly.

Gunbarrel Bellows Repair - B Reactor - The design and drawings of a boot-stretching tool, which will permit boot installation by removing only the pigtail, have been completed. Prototype equipment will be fabricated and tested as soon as possible.

Switchgear Revision - 184-B - Presently, one line or fuse may be lost to the 184 Building transformer and not start the emergency generator. Design Change No. 267-B has been issued to permit correction of this problem.

- C. Productive Maintenance - 4,390 manhours of work were scheduled. This included 2,852 manhours scheduled for April and 1,538 manhours carried over from previous months. The total included 140 Class A overhauls, 406 Class B overhauls, 51 Class C overhauls, and 13 lubrications. Of this total, 2,258 manhours (52 percent) were completed. Reasons for

SECRET
Cb-7

DECLASSIFIED

DECLASSIFIED HW-60246

non-completion were: Jobs in progress: 10%, shutdown items: 6%, equipment not available: 2%, insufficient manpower: 30%; total: 48%. During this period, equipment condition dictated changing 7 Class A overhauls to Class B, 5 Class B to Class A, and 2 lubrications to Class B. The percentage of completion was low due to the large amount of work performed during outages.

- D. Events Influencing Costs - Applied labor costs were increased due to the large amount of work performed at 105-C, which required overtime and extra personnel for leak testing, straight pigtail installation, and thermocouple repair. A total of 1,333.2 hours of overtime were worked during this period.

A. R. Maguire

Manager
B-C REACTOR OPERATION

AR Maguire:ILH:mbc

D-DR REACTOR SECTION
APRIL, 1959

I. ORGANIZATION AND FUNCTIONS

There was no change in the functions assigned during April

II. PERSONNEL

A. <u>Force Summary</u>	<u>March 31, 1959</u>			<u>April 30, 1959</u>			<u>Net Change</u>
	<u>NE</u>	<u>E</u>	<u>Total</u>	<u>NE</u>	<u>E</u>	<u>Total</u>	
General	3	5	8	3	5	8	0
D Processing	39	17	56	39	16	55	- 1
DR Processing	34	16	50	34	16	50	0
Power	102	14	116	102	14	116	
Maintenance	<u>129</u>	<u>22</u>	<u>151</u>	<u>130</u>	<u>22</u>	<u>152</u>	<u>+ 1</u>
Total	307	74	381	308	73	381	0

B. Movement of People

Effective April 1, R. J. Ascherl, Analyst, Reactor Operations, D Processing Operation, was transferred to F Processing Operation in the same position.

Nonexempt personnel movement during April included three transfers in, two transfers out, one termination (retirement) and one reactivate.

III. PERSONNEL ACTIVITIES

R. J. King, Supervisor in Power Operation, attended the annual meeting of the American Water Works Association in Vancouver, B.C. on April 23 and 24.

IV. SAFETY AND SECURITY

There were 18 medical treatment injuries during April. One, an injury to an employee involving a back-hoe in operation, was investigated as Serious Accident IPD 59-7. There were no security violations.

V. INVENTIONS AND DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

VI. NON-ROUTINE REPORTS

None were issued.

DECLASSIFIED

DECLASSIFIED

VII. COMPONENT ACTIVITIESGENERALA. Administration

A revised plan for 1959 exempt salary action was made and submitted for department level approval.

Suggestion statistics for the month were:

Suggestions by D-DR Reactor Employees:

In process at beginning of month	40
Submitted	18
Reopened	0
Completed	23
In process at end of month	35

B. Personnel Development

J. F. Music, Manager, Process Technology Operation, discussed the subject "Optimizing Reactor Production" at two information meetings, one of D-DR Reactor Operation exempt employees and a second of nonexempt maintenance people.

One rotational pool technical graduate completed assignment within D-DR Reactor Operation during April. At month end no technical graduates were assigned to the operation.

C. Cost Control

Coordination was provided in preparation of a detailed forecast and schedule for maintenance and project work to be completed in 1959. The plan outlines the expenditure pattern and schedules manhours, radiation exposure and reactor outage time.

The FY-1959 equipment budget was reviewed with the concerned personnel of D-DR Reactor Operation in order to determine and firm up the expenditure plans for the two months remaining in the fiscal year.

A representative of the Financial Operation conducted a cost meeting on April 24, dealing with the affect of concentration on unit cost.

D. Landlord

Localized asphaltting to repair roads and walkways was completed during the month.

Spraying of weeds with C.M.U. (soil sterilizing agent) in appropriate areas in 100-D Area was completed and spraying of weeds with a 2-4-D mixture was started during the month. Two weed control specialists, representing the Dow and DuPont Chemical Companies, were conducted on a planned

SECRET

HW 60246

Landlord (Con't.)

inspection of 100-D Area on April 22. The intent of the inspection was to align current weed control procedures with recent commercial developments for possible cost reductions in weed control work.

D PROCESSING SUB-SECTION

A. Production

Input production was 110.1 percent of official forecast. Maximum operating levels were limited by a rupture control tube power limit. The maximum level was increased 50 units above the previous high at D Reactor during the month.

Time operated efficiency for April was 83.8 percent which was 102.1% of the official forecast.

B. Operating Experience

1. Operating Continuity

There were five outages during the month. The time of one outage, which was caused by a rupture, was utilized in removing the stuck charge and for other miscellaneous maintenance work. A second outage, caused by a swollen spline, was extended to complete a scheduled charge-discharge. The third outage resulted from a tube leak. Recoveries were successful from two Panellit scrams that occurred during the month.

<u>Date</u>	<u>Hours</u>	<u>Reason</u>
4-3-59	43.0	Stuck rupture - Tube 3656-D
4-7-59	.2	Unexplained Panellit scram on row 16
4-25-59	59.6	Spline swollen in tube 3360-D. Extended for charge-discharge.
4-29-59	.2	Scram - Panellit board struck by chisel
4-30-59	<u>13.5</u>	Water leak - Tube 2667-D.
Total	116.5	

2. Equipment Experience

A graphite obstruction, 20' from the top of #13 VSR channel, was chipped out, but the rod remains tied out because of another obstruction at 10½'. VSR #36 was returned to service after eliminating a bind in the step plug. Twenty seven tubes were probologged and two were determined to have sufficient external corrosion to be charged with solid aluminum, preparatory to replacement. Five others were found approaching the replacement stage because of wall thickness. Splines used for turnaround control following two outages presented difficulties, not in insertion but in high radiation levels when sections lodged in the

DECLASSIFIED

~~SECRET~~

HW 60246

DECLASSIFIED

2. Equipment Experience (Con't.)

chopper and hoses. A "hole" type rupture in an I & E slug was removed with difficulty after backseating, rim removal and a maximum force of 18,000 lb. Four additional tubes were equipped with ball valves for a total of 12 such tubes now in service for poison control.

C. Improvement Experience

1. Production and Process Tests

a. PT-IP-095-A-79-MT - "Irradiation of Lead Dipped Canned I & E Slugs in D Reactor"

Three tubes of this material were discharged.

b. PT-IP-6-C - "Scram Transient Measurements"

Measurements were made during the 4-30-59 shutdown to reevaluate the recovery curves. No significant changes were found to be necessary because of recent additional enrichment.

2. Projects

a. CG-780 - "Improved Ventilation, Buildings 105 and 115-B, D, and F"

Installation of duct work was begun during the month.

b. CGI-791 - "Reactor Confinement"

Measurements were made in the rear face during the 4-25-59 outage in preparation for installation of the fog spray system.

c. CG-666 - "Zone Temperature Monitoring"

The zone temperature monitoring was placed in operation during the month and is working satisfactorily at month end.

D. Radiation Monitoring Experience

1. Radiation Occurrences

Five lapses of radiation control occurred during the month. Two consisted of low level contamination to skin and clothing, two of unknown exposure in performing work without monitoring and one a skin dose of high level. The latter, occurring while inserting dummies in a stuck rupture tube from the D elevator, is detailed in HW-55977.

2. External Exposure Control

Dose rates ranging from 1 to 3 r/hr were received in removing and burying splines, repairing the spline chopper machine and removing a rear gun barrel and tube cap. A rear pigtail dose rate of 100 r/hr at 1" was recorded at a rupture tube.

SECRET

HW 60246

3. Contamination Control

Routine survey found contamination up to 900 mrad/hr at surface between the transfer area railroad tracks. The glove of a craftsman was contaminated to 2 rads/hr during a rib cutting operation. Gas velocity equipment, used at a vent of the effluent line received contamination with a dose rate of 1.5 rads/hr at surface which decayed significantly in one day. Dosage rate of 9 rads/hr at surface was found in contamination on the near rear stairwell during a rupture outage.

E. Events Influencing Costs

1. Overtime

A total of 303.5 hours of overtime was used during the month as follows:

Nonexempt Shift Overlap	15.0
Shutdown Coverage	274.5
Exempt Overtime	<u>14.0</u>
Total	303.5

DR PROCESSING SUB-SECTION

A. Production

Input production was 102.2% of the official forecast. Time operated efficiency was 80.7% which was 98.3% of the official forecast.

B. Operating Continuity

Operation was interrupted by one scram and two unscheduled outages. Details follow:

<u>Date</u>	<u>Hours</u>	<u>Cause</u>
4-1-59	41.9	Water leaks in tubes 1286-DR, 1970-DR, 2065-DR.
4-23-59	0.3	Scram caused by trip of panellit gauge 1178.
4-24-59	96.6	Gauge was not jumpered during charging of the tube. Ruptured slug in tube 3873. Outage extended by discovery and removal of stuck charges from tubes 1889, 3886, 3885, 3589.

1. Equipment Experience

Two slug ruptures were experienced in the month, one of the hot spot type, the other a suspect not identified. Metal from the same lot was discharged prematurely with four stuck charges found. Forces up to 20,000 lb. were required to discharge the most reluctant tube. Three tubes were replaced because of leakage and another which was damaged during stuck charge removal. Three traverse tubes were probed with a 15" probe to 12.5', indicating noncritical curvature conditions. An inboard inspection of Panellit rows 1-16 was

SECRET
Cc-5

DECLASSIFIED

DECLASSIFIED

1. Equipment Experience (Con't.)

performed, finding nine defective gauges. A design change was initiated for a time delay feature on Panellit gauges servicing the PCCF, in order to reduce the frequency of scrams resulting from human error.

C. Improvement Experience1. Production and Process Tests

<u>Test No.</u>	<u>Description</u>	<u>Tubes Charged</u>	<u>Tubes Discharged</u>	<u>Tubes In Reactor April 30</u>
PITA-IP-4-I	Use of I & E E-Metal	27	21	105
PITA-IP-6-I	Central Zone Loading of I & E into DR	442	444	1331
PT-IP-220-A	Evaluation of the Dimensional Instability of Core Blank Heated Treated Uranium	6	0	6
PT-IP-22-A	Supplement C, Controlled Temperature Exposure of Graphite, HAPO -124	1	0	1

2. ProjectsAEC-160 Recirculating Gas Loop

Construction of the facility is progressing according to schedule.

D. Radiation Monitoring Experience1. Radiation Occurrences

Two lapses of radiation control occurred during the month, one when an employee walked through a neutron-gamma beam and the second involving potential fission product ingestion and unknown radiation dose. The latter resulted when steam issued from a stuck rupture tube. The occurrence is detailed in HW-60257.

2. External Exposure Control

Exposures to employees ranged up to 8 rads/hr on work involving rupture removal and burial ground activities during poison recovery.

3. Contamination Control

Ten cases of skin contamination and four of clothing contamination were experienced during the month. Maximum to the skin was 200 mrad/hr and maximum clothing contamination was 20,000 c/m. There were three instances of contamination spread out of radiation zones, one when up to 10,000 c/m smearable was spread to corridors and offices from the soiled clothing room.

E. Events Influencing Costs

Recovery of poison effected a saving of approximately 1% in total DR Reactor Operation cost in April.

D-DR POWER SUB-SECTION

A. Operating Experience

Water treatment in the 100-D and DR water plants was satisfactory throughout the report period. Normal seasonal fluctuations of the river quality were experienced. Increased chlorine feed at each plant was started on April 3.

Boiler operation was satisfactory during April. The steam generating load was 81,148 pounds per hour average and 118,000 pounds per hour maximum. The average evaporation rate was 8.08 pounds of steam per pound of coal.

A surge on the export system occurred on April 12. The surge was caused when defective packing blew out of a bell joint on the 105-C line.

B. Equipment Experience

Inspections and necessary repairs were made on the 183-D-1 and 184-D-1 air receiver, the No. 5 boiler at 184-D, the No. 1, 6, and 7 process pumps at 190-D and process headerscreens at the 105-D valve pit. The No. 2 clearwell tank at 183-DR was drained and inspected by the principal engineer of FEO.

The No. 8 process pump at 190-D and the No. 7 at 190-DR were released to FEO and Construction Operation for grinding of the pump cases under direction of the DeLaval field representative. Wear rings and impellers are to be replaced with those of new design and enlarged shafts installed.

C. Improvement Experience

A cross tie between the 183 DR 16" process water line and 30" backwash line was started by Construction Operation on April 20. The line will provide backwash flexibility during the months when flow is demanding.

D. Events Influencing Costs

No unusual cost variances are expected in the April cost report.

D-DR MAINTENANCE SUB-SECTION

A. Equipment Experience

1. Instruments

A modification was made to the Triple Chamber PC in order to further minimize the time delay when switching between the Cold Start and

DECLASSIFIED

1. Instruments (Con't.)

Hot Start chambers. The 27 RPM motor in the recorder was replaced with a 180 RPM motor, reducing the time delay in switching to less than 40 seconds.

2. Mechanical

Two damaged mattress plates were replaced at 105-DR. The near downcomer, with modifications complete, was placed in service and the far downcomer isolated for inspection. Activities in the 115 Building consisted of installation of a working platform beneath valves located near the ceiling and installation of a new air compressor.

B. Maintenance Engineering

1. Instrument Engineering

Thermal Shield Flow Compensation

A revision to the Foxboro power calculator which provides continuous and automatic compensation for the thermal shield flow which was successfully installed at DR Reactor last month will be duplicated at D Reactor. This revision improves the accuracy of production accounting.

Vibration Readings on Major Pump Units

With one exception initial vibration readings on major pump units in all process pump buildings in 100-D Area have been taken. These readings will be used for comparison to detect increasing imbalance which may be indicative of impending equipment difficulties.

2. Electrical Engineering

C-Elevator Protection Devices

Design Change #282, which provides limit switches on the track of the overhead charging machine to prevent possible damage to the front face by these machines while the reactor water pressure is raised, has been completed and is approved. Installation has been started at D Reactor.

PCCF Automatic Panellit Bypass

Design Change #254, which provides remote bypass switches for poison column Panellit gauges, which was installed in 100-F is being adapted for use in both D and DR Reactors.

3. Mechanical Engineering

105-DR Downcomers

The modified rear downcomer has been in use most of April. Removal of ventilation pipings in the far downcomer was started but is being held up temporarily because of available personnel exposure.

Alternative to Crossunder Lines

A design change to accomplish the installation of an 8" drain in the bottom of the rear rear process riser at 105-D is nearly completed. Parts are on hand and prefabrication has started. It is planned to use this drain in a test to determine if the need for valving individual rear crossheaders can be eliminated.

4. Planning and Scheduling

During the month the following PM overhauls and inspections were made:

Class A	31
Class B	156
Class C	90

Third party Traveler's Insurance inspector made inspection of 105-DR gas loop and 189-D hi-pressure test facilities on April 13. On April 22 and 23 Travelers Insurance inspector inspected three air receivers in 108-D and the 195CD test tower. The elevator in 195-D was also inspected.

C. Events Influencing Costs

During the month it was necessary to use overtime as follows:

Nonexempt -	8842.1 manhours
Exempt -	223 manhours

J. H. Brown

J. H. Brown, Manager
D & DR Reactor Section

JHB:JDR:ab

DECLASSIFIED

~~SECRET~~

HW-60246

F REACTOR SECTION
APRIL, 1959

DECLASSIFIED

I. ORGANIZATION AND FUNCTIONS

No changes in assigned responsibilities.

II. PERSONNEL

A. Force Report

	<u>March 31</u>			<u>April 30</u>			<u>Net Change of Total</u>
	<u>E</u>	<u>NE</u>	<u>Total</u>	<u>E</u>	<u>NE</u>	<u>Total</u>	
General	2	2	4	2	2	4	0
Processing	15	38	53	16	38	54	+1
Power	7	50	57	7	50	57	0
Maintenance	<u>14</u>	<u>72</u>	<u>86</u>	<u>14</u>	<u>72</u>	<u>86</u>	<u>0</u>
Total	38	162	200	39	162	201	+1

B. Movement of People

R. J. Ascherl, Analyst - Reactor Operations, transferred from D Processing to F Processing.

Nonexempt moves consisted of two transfers out, two transfers in, one retirement, and one reactivate.

III. PERSONNEL ACTIVITIES

Managers and supervisors of F Reactor and Facilities Engineering recognized National Secretaries Week by serving as hosts to their secretaries and women clerks at a coffee-dessert function on April 22. Each secretary and clerk was presented with a carnation.

C. N. Gross held two Conference Table Meetings with a total of 25 non-exempt employees in attendance.

Dr. Polariezeck and H. Gartman, Chief Engineers for the DeLavel Company, visited the area on April 21 to discuss the 190-A pump modification program.

IV. SAFETY AND SECURITY

There were no disabling injuries or security violations reported. Fourteen medical treatment injuries were reported.

Serious Accident No. 59-5 occurred on April 1 when a Maintenance employee received multiple lacerations to three fingers of his left hand when he placed his fingers under a coupling guard on the No. 4 process water pump in 183 Building to check a bearing. The coupling guard, although meeting plant safety standards, has been modified to provide additional protection.

V. NONROUTINE REPORTS ISSUED

None.

VI. INVENTIONS AND DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

VII. COMPONENT ACTIVITIES

GENERAL

A. Administrative Activities

The Specialist - Suggestion Administration, conducted one seminar on suggestion evaluation problems and procedures.

F Area participated in a practice Civil Defense Alert on April 17, and one bus made the trip to the staging area.

A preliminary site survey was made of the grounds for location of the new badge house and parking lot (Project CAI-831). The design portion of the work will be completed by May 15, 1959. Project Engineering forecasts completion of Project CAI-831 by the end of September, 1959.

F Reactor Section Objectives were developed, published, and distributed to each employee.

B. Personnel Development

Two employees continued to participate in the current FPM-I class.

C. Landlord Activities

All desert coolers were placed in operating condition for summer usage. Work on Phase II of the 1717-F Maintenance Shops rearrangement is 95 per cent complete. The area weed spraying program was started and will be completed in May.

D. Suggestion Plan Activities

To be evaluated - start of month	36
Received for evaluation	20
Evaluated and returned	31
Unanswered - end of month	25

DECLASSIFIED

DECLASSIFIEDF PROCESSING SUB-SECTIONA. Production

F Reactor production was 123.5 per cent of forecast during April with a time operated efficiency of 86.8 per cent. Maximum operating levels were limited by rupture control tube power limit.

B. Operating Experience1. Operating Continuity

<u>Outage Date</u>	<u>Hours</u>	<u>Reason</u>
4-10-59	95.4	Excessive water collection and charge-discharge.

2. Equipment Experiencea. Water Leaks

An increased water collection rate necessitated an outage on April 10. The following leaks were confirmed:

- 0182 - external corrosion - tube removed and blanked.
- 1464 - tube leak - removed and blanked.
- 1468 - rear gasket leak.
- 1485 - tube leak - removed and replaced.
- 1590 - rear gasket leak.
- 2479 - rear gasket leak.
- 2591 - rear gasket leak.
- 3157 - rear Vanstone - tube removed and blanked.
- 4373 - external corrosion - tube removed and blanked.
- 4375 - external corrosion - tube removed and replaced.

At month's end, the water collection rate was constant at 6 to 8 gallons per day.

b. Tube Replacement

A total of 73 tubes were probologged for external corrosion. Fifteen tubes were found to have various degrees of external corrosion and are scheduled for removal during the May tube outage. These tubes were hydrostatically pressure tested and those with the most severe external corrosion were either short charged or loaded with B metal in an effort to strike a balance between economy and reactivity considerations since they would have to be discharged green.

c. Gas Conservation

Two leaking rear boots (Nos. 0887 and 1269) were replaced during the outage of April 10. Several loose ball hopper caps were

found and corrected. Eight front loop header bellows leaks were repaired with Huntington cement during operation. Several leaks in the neoprene expansion seal were found and repairs attempted without marked success.

d. Effluent Line

On April 24, air bubbles were observed coming from the effluent line approximately 45 feet from the shore. The river elevation was then 371 feet. Inspection by a diver indicated a weld failure. With the concurrence of Radiological Engineering, no repair work is anticipated during the present high water period. Facilities Engineering is evaluating the problem as to additional checks, necessary repairs, and recommended start of work.

C. Improvement Experience

1. Projects

Project CG-780 - Improved Ventilation, Buildings 105 and 115-B, D, and F

Work was started in the 105-F Building in preparation for installation of new duct work.

2. Other Improvements

a. Panellit

Approximately 85 per cent of the pressure monitor Panellit gages have been modified to include the 10-90 trip settings.

b. PCCF Scram Delay (D.C. No. 245)

Installation was 90 per cent complete at month's end.

D. Radiation Monitoring Activities

F Reactor Section incurred one radiation lapse of control during the month. Reactor effluent activity reached a new maximum of 3680 mrads/day as evidenced by the daily routine radiation monitoring control survey. Discharge area dose rates during shutdown were slightly higher. No personnel were exposed to dose rates in excess of 3 rads/hour. A 183 Building pump motor had up to 2000 c/m contamination imbedded in the grease and grime of the stator winding; the condition was corrected prior to shipment for off-site repairs.

F POWER SUB-SECTION

A. Operating Activities

1. No water treatment difficulties were experienced. The raw water turbidity varied from 7 ppm to 174 ppm during the period.

DECLASSIFIED

2. A fuse failure and broken fuse holder on one phase of the primary circuit supplying 440 volt power to 183 Building caused single phasing of three-phase motors and lighting failure for period of approximately six hours on April 1. However, continuity of operation was maintained under single-phase conditions on the three-phase electrical supply system. High winds and fatigue failure of the fuse were felt to be the main factors causing the incident.

B. Equipment Experience

1. Ultrasonic metal thickness measurements were taken of piping at critical locations in discharge lines for process water pumps in 190-A Building. The results are being studied.
2. Failure of the steel drive key for main oil pumps on No. 8A process water pump in 190-A Building on April 3 necessitated making a pump change. A new drive slot was cut in the pinion shaft of the speed increaser, and the deteriorated steel key was replaced by a nylon key. After 44 hours of service, the unit was again removed from service for installation of FW-1417-2 impellers on first and second stages. On April 24, the pump was placed in service and operation has been satisfactory.
3. Off-site repairs to the motor stator for No. 1 process water pump in 183 Building were completed on April 15. The impeller for this pump was found to be in good condition. This completes the repair program on the four original motors in this location.
4. The No. 8 raw water pump at 181 Building was removed from service on April 20 for a complete overhaul. The No. 10 pump at this location is still unsatisfactory and will be repaired after completion of work on No. 8.

C. Improvement Experience

1. Projects

CG-558 - 190-A Building - The installment of FW-1417-2 impellers is now under way on No. 5A pump under the direction of a field engineer from the DeLavel Company. Flow fluctuations of seven process water pumps in 190-A Building were recorded on Visicorder tape by Facilities Engineering personnel on April 23.

CA-696 - Coal Car Shake-Outs - The facility was accepted on April 24.

2. Other Improvements

Coagulant Acid Feed Equipment

Installation of feed equipment for more accurate control of Hagan material on all twelve filters was completed on April 6.

DECLASSIFIED

HW-60246

D. Events Influencing Costs

1. Repair work to No. 8 raw water pump at 181 Building, repair of No. 1 process water pump in 183 Building, and painting of equipment.
2. Coal consumption costs will be reduced due to seasonable reductions in heating steam demands.

F MAINTENANCE SUB-SECTION

A. Equipment Experience

1. Instruments

The No. 4 control room Beckman at the 105 Building was replaced with a new Beckman to eliminate an erratic operating condition.

Fourteen reactor rear face thermocouples were repaired during the month. It was necessary to drop one new lead wire from the rear face terminal board to reactivate thermocouple No. 1262.

2. Electrical

New wiring was installed in the 183 Building for the permanent installation of the new pH meters in the laboratory and revisions in the lunchroom.

All exhaust fans at the 181 Building were overhauled, including a thorough cleaning and application of a coat of insulating varnish to the motor windings.

3. Mechanical

The water seal piping to the 115 Building dryer was replaced in an effort to reduce the reactor gas losses.

Three reactor rear face ball valves were replaced due to difficulty experienced during the discharge of the related process tubes 1171, 2185, and 3685.

Work was started on safety improvements to the present work area cranes in line with the recommendations of the Ederer Engineering Company.

B. Maintenance Engineering

1. 105-F High Tank Level Controls

Replacement float-operated valves have been received for controlling level of water in the 105 high tanks. These single seat valves will ensure tight shut-off whereas the original double seats could not control level sufficiently to prevent overflow.

2. 105-F Process Water Temperature Pot

A new flow pot was fabricated and installed in the "A" sample room to aid in more accurate measurements of the effluent water temperature. The thermometer is totally immersed to eliminate errors previously experienced by partial immersion.

3. 184-F Boiler Steam Flow Meter

Problems with the No. 4 boiler steam flow meter were investigated and it was recommended that a revision be made to the condensate pot arrangement at the steam header connection.

4. Pressure Monitor Row Relay and Ground Detector Test Box

Design Change No. 267-F has been approved. Installation of this system will be held up pending arrival of special order switches, cabinet and connectors.

5. New Ball 3X System

All F Area drawings have been approved. Target date for installation remains at July.

6. No. 1 Cone Valve Adjustment, 190-F Annex

Improper synchronization of No. 1 valve operation during automatic operation caused a lag in opening time for No. 1 as compared to the other units. It is believed that the trouble was eliminated through readjustment of the geared limit controlling the close position. The affect will be determined at the next start-up for simultaneous automatic operation of the valves.

7. Control Room Air Conditioner - 105-F Building

A work review rejected this work for Plant Forces.

8. Gunbarrel Tip Modification Sleeve - 105-F

Design of a test sleeve which may correct Vanstone breaks due to stuck gunbarrels is approximately 95 per cent complete.

C. Planning and Scheduling

Approximately 25 per cent of available manpower was assigned to Productive Maintenance work which included the completion of 11 Class "A" overhauls and 317 Class "B" overhauls.

D. Events Influencing Costs

Within-area costs should reflect a downward trend due to an increased demand for loan labor from other areas.

MANAGER, F REACTOR

CN Gross:REA:det

DECLASSIFIED

~~SECRET~~

HW-60246

DECLASSIFIED

H REACTOR OPERATION

April, 1959

I. ORGANIZATION AND FUNCTIONS

No changes.

II. PERSONNEL

A. Force Summary

	<u>March 31</u>			<u>April 30</u>			<u>Net Change of Total</u>
	<u>E</u>	<u>NE</u>	<u>Total</u>	<u>E</u>	<u>NE</u>	<u>Total</u>	
General	3	2	5	2	2	4	- 1
Processing Operation	16	35	51	16	37	53	+ 2
Power Operation	8	52	60	8	52	60	0
Maintenance Operation	14	62	76	14	62	76	0
Central Maint. Oper.	<u>17</u>	<u>105</u>	<u>122</u>	<u>18</u>	<u>107</u>	<u>125</u>	<u>+ 3</u>
Total	58	256	314	58	260	318	+ 4

B. Movement of People

R. T. Jessen, Manager, H Reactor, was transferred to Facilities Engineering Operation as Manager, Facilities Engineering effective April 1, 1959. Pending appointment of a replacement, he continued as Acting Manager, H Reactor. Also effective April 1, 1959, H. W. Acker, formerly Rotational Technical Graduate, was transferred into the Central Maintenance Operation as assignment Engineer.

Nonexempt personnel movements included three transfers into the Operation, two transfers out, two reactivations and one new hire.

III. PERSONNEL ACTIVITIES

D. S. Lewis attended a meeting of subcommittee No. 6 of the committee on reactor safety standards, American Standards Association at Shippingport, Pennsylvania on April 27.

IV. SAFETY AND SECURITY

There were no disabling injuries, serious incidents, radiation incidents or security violations during the month. A total of 15 medical treatment injuries were reported.

V. NONROUTINE REPORTS

None

~~SECRET~~

Ce-1

VI. INVENTIONS AND DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

VII. COMPONENT ACTIVITIESGeneral

- A. Administrative Activities - Coordinated 100-H Area efforts related to participation in the nation-wide civil defense practice alert on April 17. Prepared a requisition for 10 instrument trainees and four radiation monitor trainees to provide available trained personnel for normal attrition and for long term NPR staffing.
- B. Personnel Development - Five exempt employees continued participation in the fifth presentation of Professional Business Management I. One employee participated in the Understanding Human Behavior course and one in the PMS and L course. Participated primarily from the Operation standpoint, in the HAPO wide study relative to integrating correspondence school courses with craft training courses for over-all development of craftsmen.
- C. Cost Control Activities - Activities were routine during April.
- D. Landlord Activities - Provided criteria for filing of bids by outside contractors on tiling of 1703-H and 1704-H Building floors. Requested that Facilities Engineering Operation scope a project to move the 100-H Area perimeter fence to decrease the size of the area and permit more efficient use of patrol manpower.
- E. Suggestion Evaluation - At start of month, 28; received for evaluation six; evaluated and returned, six; balance at month end, 28.

H Processing OperationA. Production

Input production exceeded the forecast by 8.8 per cent. Equilibrium power levels reached the record high of March, and were governed by administrative operating limits.

B. Operating Experience1. Operating Continuity

The operating continuity of H Reactor was affected by the events listed below:

DECLASSIFIED

SECRET

DECLASSIFIED

HW-60246

<u>Day</u>	<u>Hours</u>	<u>Reason</u>
7	38.9	Scheduled outage for charge-discharge.
9	0.2	Panellit scram from excessive gauge oscillation during startup.
9	21.3	Shut down for solid regular metal rupture in tube 0263-H.
28	58.8	Shut down because of excessive water collection due to tube leaks in 0280-H and 3790-H. Performed charge-discharge after removing and replacing these tubes. (The outage continued into May.)

2. Equipment Experience

- a. Rear Pigtails - During the April 7 outage, the first serious leaks in the new J-type pigtails occurred. A study of the problem was started. Preliminary evidence indicated that the leaks were caused by mechanical damage of O-ring seals due to poor alignment. A total of 30 leaks were corrected.
- b. Process Tubes - Probologing of 52 tubes revealed corrosion in certain locations to be greater by four to eight mills than calculated. Of the 52 tubes, 19 were of replacement thickness, compared to four as indicated by calculated data. Probologing will continue to receive emphasis until current tube conditions are better established.
- c. Modified Tube Orifice - Because of higher power levels, some fringe tubes have required additional cooling. A modified orifice zone was established, with a total of 32 tubes converted to the new zone.
- d. Rear Header Sample Lines - Sections of the copper sample lines in the rear sample room which were seriously corroded were replaced. A replacement bundle has been pre-fabricated and is ready for installation in the rear sample room.

C. Improvement Experience

1. Alterations to "C" elevator for improving charging rates continued.
2. A vacuum tip of new design for recovery of 3X balls was tested by removal of balls from channel 19. Further alterations which appeared advisable were incorporated in another tip which has not yet been tested.

D. Radiation Experience

Twenty-four hours after shutdown during the first April outage, dose rates on the rear face were 20 per cent higher than pre-Turco decontamination rates, and at pre-Turco rates during the second outage. Dose rates up to 500 mr/hr were encountered on initial entries. The high initial dose rates reduced with a 1.5 hour half-life, while the dose rates after 24 hours reduced with 4.2 hour half-life. These high rear face dose rates are attributed to seasonal change in chemical impurities of the Columbia River water.

~~SECRET~~

HW-60246

H Reactor Operation experienced three radiation occurrences, including two lapses of control, one of which was a technical overexposure. This resulted from a radioactive speck lodged in the insole of an operator's shoe, and caused a localized exposure estimated at 2770 mrad. There were no cases of skin or personal clothing contamination this month.

Exposure to H Maintenance Operation pipefitters and welders is still 15 per cent over the 3 r/year curve. With the exception of one millwright exposure to all other H Reactor Operation personnel is below the 3 r/yr curve.

E. Events Influencing Costs

Overtime requirements for the month consisted of 24.9 hours.

H Power Operation

A. Operating Experience

The average steam generating rate was 37,000 lbs/hr., with an evaporation rate of 7.39 pounds of steam per pound of coal. Pit coal was utilized for the entire month.

A stator coil in No. 5 190-H Building annex pump motor failed during a routine start at 1:26 p.m. on April 29. A spare stator is being installed, and the damaged stator was shipped to Seattle for repairs. Process water pressure was reduced at the time of the coil failure.

No. 8 river pump motor at 181-H Building was inspected by Facilities Engineering and H Maintenance Operations personnel on April 15 to determine cause of excessive noise and odor during routine starts. Misalignment of the rotor within the stator was observed which permitted an unequal air gap. The unit was subsequently inspected by Westinghouse service engineers who ascertained the trouble to be caused by bearing housing misalignment. The motor will be shipped to Portland, Oregon for correction by the Westinghouse Company. This is a spare unit and operating continuity will not be affected by the outage.

Standard quality water was produced throughout the month with an average alum and Separan feed of 4.7 ppm and .015 ppm, respectively. Raw water turbidity averaged 29 ppm as compared to an average of 94 ppm during March.

A heavy voltage surge occurred on the BPA system at 8:32 p.m. on April 10. Operating continuity was not affected, but a dip in process water pressure was experienced.

A draw down test of the 190-H Building process water storage tanks was conducted on April 7 to determine the accuracy of flow instrumentation. The results were very satisfactory, with errors of 0.173 and 1.46 per cent at 105-H and 190-H Buildings respectively.

B. Equipment Experience

Building 183-X - The power pistons for both raw water cone valves were repaired during April. The air diaphragm to filter controllers No. 7,

~~SECRET~~
Ce-4

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

15 and 16 ruptured the latter part of the month. Repairs were not completed due to priority work.

Building 184-H - Safety valves were tested and set on No. 3 boiler which replaced No. 2 boiler on April 10. Considerable difficulty was experienced in the operation of No. 3 boiler feedwater regulator, necessitating installation of a Copes valve from a spare boiler.

Building 190-H - No. 3 storage water tank was inspected and photographed by Facilities Engineering Operation personnel on April 8 in conjunction with a corrosion study of all 100 Areas storage water tanks. Straightening vanes were installed in the pump suction line of No. 8 annex pump unit on April 8 to improve pump characteristics. Little if any improvement in pump performance was observed however. Consequently, it is planned to alter the blank end of the 42-inch suction header adjacent to No. 8 pump lateral at the first opportunity. The drive shaft keys in all main annex oil pumps except No. 7 were inspected due to difficulties experienced at other areas. All keys were found to be in good condition with only normal wear. A new running assembly was installed in No. 4 annex pump unit on April 21. Hunting was reduced but is still evident. Noise level was also reduced.

C. Improvement Experience

Project CA-696 - Coal Car Shake Out - The project is essentially complete except for minor items that will be handled by plant forces.

H Maintenance Operation

A. Field Maintenance

1. KAPL-120 Modification - The reactor tube piping insulation was completed. Thermocouples and RTD's were installed, and all instruments calibrated. The recirculating pump discharge check valves failed to function during test operation, and corrections were made under direction of vendor's representative. Tests were conducted on the power supply system and the safety circuit. The oscillograph test on the power supply indicated that no problem should occur on transfer of pumps or electrical power from BPA to the MG set.
2. Near Downcomer - The eight-inch vent lines were removed from between the downcomer trays in accordance with Design Change 253-H. A new level indicator line was installed in the top section of the downcomer.
3. Reactor Tool Dolly - The "D" elevator was cleaned of obstructions, and the lower limit switches were adjusted to run the tool dolly on the elevator. The dolly ran partially out on the elevator and was then blocked by a rail dog on the elevator. Insufficient time was available for correcting the problem during the outage.
4. Tube Replacement - Leaking tubes 0280-H and 3790-H were replaced with an average of 1.4 hours per tube by the one-tube-at-a-time method. This indicated improvement over other tube replacements of this small magnitude, particularly considering the need for removal of the rear elevator hand rail to allow setup on 0280-H.

~~SECRET~~

5. Flexowriter - Twenty-six indexing relays were removed from service in the Flexowriter relay cabinet. Subsequent operation of the equipment has been satisfactory. Efforts were continued to finish revision checkprints and to bring the write-ups into agreement with revised drawings. Training classes are tentatively scheduled to commence in May.

B. Engineering

1. Graphite Thermocouple Stringer (2577-H) - Failure of two thermocouples in stringer 2577-H were observed this month. The failures were due to open circuits. Performance of this stringer will be monitored carefully during the next few weeks to detect any failure trend.
2. 4500-hp Motor Failure - 190-H Building - During a routine start on April 29, No. 5 motor at 190-H Building annex developed a phase-to-ground fault. Power was tripped by the instantaneous overcurrent and the differential current relays in the 151-H Building. Upon removal of the stator, melted copper and other melted components, such as varnish, were found. Very little iron damage was apparent with the stator coils intact. The motor has been shipped to Seattle for a thorough inspection and coil replacement.
3. Overhead Supported Charging Machine and C Elevator - Work was continued on the C elevator revisions, and assembly of the charging machines and overhead supports. The charging machines, with the air-powered overhead support, have been temporarily set up in the shop for testing. The new overhead hose reels for air and oil are installed on the elevator, and supporting rails will be installed soon.
4. Rear Face Cap and Tool Decontamination Facilities - A work review on the proposed installation of rear face cap and tool decontamination facilities was returned with recommendations to use outside forces. A description of the proposed installation, with sketches, was prepared for cost estimates.
5. Helium and Carbon Dioxide Piping Systems - Sketches for the proposed modifications to the helium and carbon dioxide piping at 105-H Building have been completed. Work is in progress on the preparation of a material list, equipment procurement specifications and cost estimates.

Central Maintenance Operation

A. Engineering and Planning

The Reactor Tool Manuals were recalled for revision and reclassification before distribution. Experiments with favorable results were conducted in connection with chrome plating of venturis to give them longer life. A valve cutting tool was designed and fabricated for utilization on special KAPL valve problems. Considerable effort and time was expended in planning and scheduling for the KE Reactor outage for thermohm replacement. Work included several major jobs within KE Reactor and several jobs outside the facility.

~~SECRET~~

DECLASSIFIED

HW-60246

B. Shops

A large quantity of tools from H, D, and K Reactors were reclaimed. A total of 425 venturis were resized. Hot Shop work was scheduled to permit temporarily shutdown so that supervision could be utilized in connection with the KE Reactor outage. Switch arrangements were modified in connection with the mock-up for the Ball 3X changes. During the month considerable work was performed on river and process pumps, particularly for 100-K Area. Five graphite stringers were fabricated. Work was completed on zirconium tubes and related equipment for 1706-KEER Building. Special rings were made for the damming of water in the 107-KE retention basins.

C. Projects and Special Services

Projects active this month included: CG-666, CG-706, CG-707, CG-708, CG-817 and MJA-A. The major efforts of the Central Maintenance Operation forces were directed toward the replacement of the thermohm wiring and RTD's in KE Reactor. The pump modifications required in 1706-KE Building were started and have progressed satisfactorily. Modifications to Design Test 1042 for containment in 189-F Building were continued, as required by the engineering tests. Cooling equipment for gamma monitoring was fabricated and installed at KE Reactor. Major paint programs consisted of repainting the 107-KE tanks on the outside, the hot zone corridors of 1706-KEER Building, and the water headers in the 190 Buildings in 100-H, F, and K Areas.

Acting Manager
H Reactor

RT Jessen:HCS:met

~~SECRET~~
Ce-7

SECRET

KE-KW REACTOR OPERATION
MONTHLY REPORT
APRIL, 1959

I. ORGANIZATION AND FUNCTIONS

The responsibility for coordination of hiring, transferring, terminating, reclassifying and all similar movements of Radiation Monitoring personnel was assumed by the Supplemental Crews Operation.

II. PERSONNEL

A. Force Report

	<u>March 31</u>			<u>April 30</u>			<u>Net Change</u> <u>of</u> <u>Total</u>
	<u>E</u>	<u>NE</u>	<u>Total</u>	<u>E</u>	<u>NE</u>	<u>Total</u>	
General	3	2	5	3	2	5	0
KE Processing Oper.	16	42	58	16	42	58	0
KW Processing Oper.	15	39	54	15	39	54	0
Power Oper.	13	72	85	13	72	85	0
Maintenance Oper.	23	123	146	22	123	145	-1
Supp. Crews Oper.	<u>10</u>	<u>57</u>	<u>67</u>	<u>10</u>	<u>57</u>	<u>67</u>	<u>0</u>
TOTALS	80	335	415	79	335	414	-1

B. Movement of People

C. C. Jones, Specialist, Reactor Operations, B Processing Operation, was transferred to Supplemental Crews Operation, KE-KW Reactor Operation, and assumed the duties of Supervisor, 100 Operations, effective April 1, 1959.

J. W. Jones, Supervisor, 100 Operations, Supplemental Crews Operation, was transferred to B Processing Operation, B-C Reactor Operation, and assumed the duties of Specialist. Reactor Operations, effective April 1, 1959.

H. J. Miller, Analyst, Maintenance Methods, KE-KW Maintenance Operation, resigned effective April 10, 1959 to accept employment with Boeing Aircraft.

Changes for the month included one transfer in, and two terminations.

III. PERSONNEL ACTIVITIES

S. L. Nelson, Manager KE Processing Operation, presented the paper, "Radiation and Contamination Control at Hanford Reactors", at the fifth annual Nuclear Congress.

W. A. Elliot of Travelers Insurance Company made third party inspections of four air receivers in 105-KW and two carbon dioxide storage tanks at 115-KW.

IV. SAFETY AND SECURITY

Twenty-three medical treatment injuries were incurred for a frequency rate of 3.2 per cent.

DECLASSIFIED

HW-60246

The safety program developed by the K Plant Safety Council for emphasis during the month in carrying out the 1959 theme "As Ye Sow, So Shall Ye Reap", was related to good housekeeping. A quiz was prepared and used in safety meetings as a guide for analysis of individual housekeeping habits.

One serious accident, IPD 59-6 was investigated. This involved the dropping of loaded charging machine magazines from the "C" elevator metal hoists.

A film demonstrating the proper technique for mouth-to-mouth resuscitation and use of the resusitube was shown to plant personnel.

No security violations were incurred.

V. NON-ROUTINE REPORTS

None.

VI. INVENTIONS AND DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advised, that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

VII. FUNCTIONAL ACTIVITIES

GENERAL

A. Administrative

Suggestion Plan Statistics for the month were as follows:

Suggestions at start of month	-- 53
Received for evaluation	----- 8
Replies submitted	----- 14
On hand at end of month	----- 47

A discussion-type information meeting was held with KW Instrument Personnel to review the various General Electric Benefit Plans.

To improve consistency of form of the Operations' Monthly Record Reports, a set of general rules was compiled and distributed to the various report authors.

Special arrangements were made with the Production Operation, KE Processing and K Maintenance for the reporting of extended outage work progress.

B. Personnel Development Activities

A formal plant exempt training program was initiated. The Operation Manager was course leader for the initial sessions on the philosophy and associated aspects of Union Relations. Additional sessions on selected topics are planned.

Nineteen employees began a series of group discussion meetings to study the American competitive enterprise economy.

Attendance to IPD Training Courses was as follows:

Principles & Methods of Supervision & Leadership --- E. Miner
E. Weasner
J. K. Grady

C. Cost and Measurements

To comply with a request by the services division of the Schenectady Office, Janitor costs of the five Reactor Areas for the twelve month period ending February 28, 1959 were compiled and submitted.

Graphs were compiled and issued indicating current operating expenditure status, as compared to estimated cost.

A study was made of the expenditure pattern of KE-KW Reactor Operation equipment items funded from the FY-1959 Equipment Budget to determine what items would extend beyond the end of the fiscal year.

D. Landlord Activities

Display boards for mouth-to-mouth resusitubes were installed in selected building locations.

Work was completed to provide space in the 1720-K Building for the mail room.

The 2-4 D spraying program of weed control was started.

KE PROCESSING OPERATION

A. Production

Input production was*401 per cent of forecast. Power level was limited by the rupture control point. The reactor was shut down for the last half of the month to replace resistance temperature detectors, gas seals and to accomplish other major maintenance work.

*Due to rescheduling the extended outage.

B. Operating Experience

Reactor outage time totaled 393.8 hours. Operating continuity was affected by the following events:

<u>Day</u>	<u>Hours</u>	<u>Remarks</u>
6	30.1	Scram caused by instrument power supply voltage surge at KER.
7	2.9	Manual scram due to lack of control at turnaround during cold start-up.
15	0.8	Panellit trip on the 0376 caused by partial plugging of the venturi with a crossheader strainer O ring.

DECLASSIFIED

HW-60246

16 360.0 Remained down for the remainder of the month for the RTD extended outage.

2. Equipment Experience

- a. Instrument and Circuitry - There were 995 resistance temperature detector circuits out of service at the start-up of April 7 due to water flushing from the open KER Loop 2 Crossheaders. The RTD circuits were cleared by applying the "hot shot" method.

Design change work scheduled for the extended outage was accomplished as shown by month end.

<u>Title</u>	<u>Per Cent Complete</u>
Number 155, Safety Circuit Revisions	64
Number 177, Safe to un-by-pass lights	85
Number 194, Safety Circuit Trip Modifications	83
Number 195, 1706 KER Safety Circuit Revision-2	100
Number 201, Temperature Monitor Power Supply	93
Number 240, Ball 3X System Circuit Revisions	93

- b. Horizontal Control Rod System - Borescope examination of HCR channels 16 and 19 revealed the presence of 3X balls in the channels. Plans were made for removal of balls before the rods are returned to service.
- c. Gas Seals - All rear face gas seals were replaced by month end except 134 on the bottom rows.
- d. Other Outage Work - The status of other extended outage work at month end was as follows:

<u>Item</u>	<u>Per Cent Complete</u>
<u>RTD and Lead Replacement</u>	
Cable Splicing	90
Installation of Leads	85
Bundle Dropping	95
String Pulling	80
Bundle Positioning	50
Loop Resistance Check	2
RTD Connecting	2

Miscellaneous

Design Change 268 - Downcomer Orifice	100
Design Change 241 - Venturi Reaming	100
Mattress Plate Replacement	50
Bellows Replacement	96
Painting 107 Tanks	75

- e. KER Facilities - One scram initiated by the KER facility resulted in a total of 30.1 hours outage time.

C. Improvement Experience

1. Production and Process Tests

The reactor contained 12 tubes charged with production test material at month end. One front to rear test hole was empty.

2. Projects

The fog spray system was installed in the rear face area (Project CG-79). Instrumentation and valve controls remain to be completed.

D. Radiation Monitoring Experience

1. Radiation Occurrences

There were six radiation occurrences within the Operation. Due to late submission dates, classification was incomplete at month end.

Two radiation occurrence reports were written on 1706-KER activities. One of these was classed as a Lapse of Radiation Control.

2. External Exposure Control

Turco was successfully used to internally decontaminate the rear face piping. The average dose rate of the rear face was reduced from 125 to 20 mr/hr. The pickup chutes were cleaned and flushed in an attempt to reduce the radiation level prior to personnel entry for mattress plate replacement. The maximum personnel dose rate was 300 mr/hr for cleaning and 20 to 1000 mr/hr for equipment removal. The maximum dose rate over the sump was 5 r/hr at one foot.

3. Personnel Contamination

There were five cases of personnel contamination and four cases of personal clothing contamination during the month, with a maximum skin contamination of 20,000 c/m and the maximum clothing contamination was 125 mrad/hr at the surface including 2 mr/hr at two inches. All skin contamination was successfully removed.

KW PROCESSING OPERATION

A. Production

Input production was 111.1 per cent of forecast. The maximum power level was limited by the planned power increase program. Judicious use of poison splines for long-term reactivity gains and flattening resulted in a long operating period at maximum power levels.

B. Operating Experience

DECLASSIFIED

DECLASSIFIED

HW-60246

1. Operating Continuity

Reactor outages totaled 111.6 hours. Operating continuity was affected by the following events:

<u>Day</u>	<u>Hours</u>	<u>Remarks</u>
20	75.6	Reactor shut down to discharge a ruptured slug in tube 3665. Following rupture removal, outage time was used for metal processing.
28	36.0	Reactor manually scrambled following ruptured slug indications in tube 3091.

2. Equipment Experience

- Ruptures - The first rupture in tube 3665 was discharged by the charging machine. Tube 3091 contained a poison spline which had become stuck in the tube prior to rupture slug indications. During removal of the tube and contents, a spontaneous fire occurred in a five foot section which was hanging vertically in the rear face. Duration of fire was estimated at less than ten seconds. Some contamination was evident on the exhaust fan room floor, on the caps and nozzles below the rupture tube, and in the exhaust fan ducts.
- Panellit - An abnormally high number of plugged Panellit sensing lines (124) were discovered during the April 20 outage and was attributed to the long operating periods recently experienced. Plans were made to check all of the Panellit lines during each outage.
- The lack of an aluminum washer caused a front face cap leak on tube 1671. A holding plate and jack bolts were installed to assure that the cap would not come off during reactor operation.

C. Improvement Experience

1. Production and Process Tests

- PT-IP-128-CF, Supplement C, "Poison Spline Flexible Control System"

Tests at K Piles - The following spline operations were accomplished:

Splines inserted	- 39
Splines removed	- 44
Splines stuck	- 2 (Tube and contents were removed)
Spline torn off in cap	- 1 (Removed during April 28 outage)

Considerable difficulty was experienced due to the jamming of spline choppers during removal operation. Two tubes were removed due to lodging of splines within the tube. Spline usage was discontinued for the present time.

- PITA-IP-3-I, "Charging KIII Fuel Elements Into K Reactors" - A total of 1,226 KIII N and 209 KIII E metal columns has been charged into KW Reactor to date. Total reactor flow increased approximately 4,000 gpm.

D. Radiation Experience

1. Radiation Occurrences

The classification of lapses of Radiation Control was not completed at month end.

2. External Exposure Control

During spline removal operations, the screen in the catch trough became plugged, causing water and spline cuttings to blow back into the cutter. The dose rate to repair the cutter was 2.5 r/hr.

Discharge operations were conducted at dose rates higher than normal by a factor of three. The change was attributed to increased manganese in the raw river water from spring run-off.

During the removal of a rupture from process tube 3091 and the subsequent fire which flamed from a five foot section of process tube containing irradiated metal and poison spline, some contamination spread resulted. Dose rates up to 3.5 rads/hr, including 1 r/hr, were measured on exhaust fan expansion joints. Dose rates through the lunch room and adjacent corridor floor, ranged from 5 to 50 mr/hr due to irradiated particles in the exhaust fan ducts, requiring that these areas be restricted from normal usage. The occurrence was formally investigated on May 1, and reported in document HW-60274.

3. Contamination Control

As a result of the rupture removal fire, the discharge area below tube 3091 was contaminated to 15 rad/hr. The levels were reduced to 400 mrad/hr. by decontamination efforts.

KE-KW POWER OPERATION

A. Operating Experience

The KE Reactor extended outage enabled the peak control point to be established at 310 megawatts. Use of the K generators for control purposes was required for approximately 19 hours. Maximum load generated was four megawatts for eight hours on April 15.

B. Equipment Experience

1. River Pump Overhaul - 181-KE

Overhaul of the Number 6 pump was completed on April 10. During routine testing, the shaft froze. Investigation revealed three wiped shaft bearings. New bearings were ordered and at month-end, reassembly of the pump was in progress.

2. Trip Test, 480 Volt Station Service

On April 29, trip-out tests of the 480 volt station service system were conducted in both 165-KE and KW. The test at KE was carried out without incident. At KW, the system failed to transfer on the first trip. However, the system functioned satisfactorily on several subsequent trips.

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

3. Number 1 Auxiliary Fan Turbine

As a result of the momentary power loss occasioned by the failure of the 480 volt station service to transfer, the steam auxiliary equipment on Number 1 boiler came on the line. The packing in the forced draft fan turbine overheated and burned. It was necessary to shut down the boiler temporarily to permit uncoupling the auxiliary turbine from the fan. An investigation to determine the cause of the failure was initiated.

4. Number 1 Generator, 165-KW

During routine operation on April 2, the turbine on Number 1 generator at 165-KW started "Hunting". Attempts to smooth out the operation were unsuccessful. The unit was removed from service and the standby Number 2 generator was placed on the line. An investigation indicated that faulty governor action was a factor contributing to the erratic generator operation. A replacement governor unit was installed.

C. Improvement Experience

1. CG-775-K Water Plant Expansion

During initial tests of the Number 1 KE pump set, as a prototype unit for CG-775, overheating of the rewound low lift motor was apparent. The motor was dismounted and shipped to the Westinghouse Plant at Sunnyvale, California for inspection and repair. Utilizing the Number 1 river pump motor, the Number 1 high lift (with trimmed impeller) was tested. A maximum flow of 43,000 gpm was achieved. Additional testing and alterations of the impeller were planned.

KE-KW MAINTENANCE OPERATION

A. Equipment Experience

1. Instruments

Range changes were made on 2,608 gages. Jumpers were checked in Number 4 panel in 105-KW and approximately five per cent required repairs. New jumpers were placed on order for replacement. All the resistance temperature detectors were replaced during the extended outage in 105-KE and four were replaced in 105-KW. Twenty-four controller boxes were required in 105-KW and eight in 105-KE. Installation of lead wire and harness assemblies was in progress in 105-KE by Central Maintenance at month end.

2. Electrical

Installation of the 24-Unit annunciator was completed at 105-KE in accordance with K Maintenance Engineering recommendations.

3. Mechanical

During the extended outage at 105-KE, new gas seals (bellows) were installed on all but 134 gunbarrels by month end. All the venturi throats were reamed to accommodate the increased flow requirements for 105-KE.

Other work in conjunction with the KE extended outage is summarized:

~~SECRET~~
- Cf-8

- a. Installation of new orifice plates in the downcomer (Design Change 268).
- b. Revision (Mechanical Portion) of Inner-outer ball 3X system (Design Change 240).
- c. Modification to equalize line (Design Change 274).
- d. Installation of piping for turbo internal decontamination.
- e. Revision of 1706 KE-KER Communication system.
- f. Relocation of clean-up vent valves for all KER loops.
- g. Examination and resoldering of all signal leads in the KER cells, ball 3X room, 1706 KER panel board and in all Swartout instruments in cells 1, 2, 3 and 4.

B. Engineering

1. General

A greater portion of the Maintenance Engineering effort was applied to preparations for and follow up on KE extended outage work.

Assistance was given during the CG-775 prototype pump tests of the high and low lift Number 1 pump unit. The problems of excessive vibration of the high lift pump and over heating of the re-wound low lift motor were successfully overcome with the cooperative efforts of representatives from Westinghouse, Byron Jackson and FEO. The low lift motor was removed, sent to Westinghouse in Portland for re-winding for increased horsepower, returned and re-installed. After initial tests were not satisfactory, it was again removed and shipped to the vendor's plant in Sunnyvale, California for correction of heating problems. Upon its return, it was re-installed and satisfactorily tested.

New low lift pump impeller and bowl assemblies was installed on the Number 1 low lift unit and new impeller was installed in the Number 1 high lift pump. The assembly was removed and altered by Central Shops in accordance with the vendor's recommendations. The housing profile was also modified in accordance with the vendor's recommendations.

2. Instrument Engineering

Recommendations were forwarded to the Processing Operations for the installation of a light bank read-out system in the zone temperature monitoring system.

3. Mechanical Engineering

An engineering study was completed by CEO on the 1704-K Building heating and ventilating together with alternate methods of cooling the peripheral offices. A project proposal was initiated.

DECLASSIFIED

DECLASSIFIED

HW-60246

To reduce the "C" elevator motor load, an additional 5000 pounds of counterweight was recommended. A container was designed to hold 99 lead bricks as an addition to each counter-weight column of the 105-KE-KW "C" elevators.

4. Electrical Engineering

A design change to modify the riser vent flow alarm system was prepared and routed for approvals.

C. Planning and Scheduling

Class "A" overhauls were completed on 131 items of equipment and class "B" on 87 items. The class "A" overhauls included the Number 1 high lift and low lift pumps and motors in 190-KE, Numbers 1 and 6 pumps and motors at 181-KE and the Number 1 liquid rheostat in 190-KE. The "B" overhauls included the flywheel and speed increaser for Number 1 pump in 190-KE, Number 3 generator and exciters in 190-KW and the Number 2 boiler in 165-KW.

SUPPLEMENTAL CREWS OPERATION

A. Improvement Experience

The roving badge system for Supplemental Crews was discontinued in favor of use of a single badge for all areas. The new system will eliminate the processing of 260 badges per month and improve exposure accountability.

B. Events Influencing Costs

There were 448 hours of non-exempt overtime worked for outages and extra coverage.

S L Nelson
for R S. Bell
Manager
KE-KW REACTOR OPERATION

PRODUCTION OPERATIONAPRIL, 1959I. ORGANIZATION AND FUNCTIONS

No change.

II. PERSONNELA. Force Report

	<u>March 31</u>			<u>April 30</u>			<u>Net</u>
	<u>Ex.</u>	<u>N.E.</u>	<u>Total</u>	<u>Ex.</u>	<u>N.E.</u>	<u>Total</u>	<u>Change</u>
General	2	1	3	2	1	3	0
Prod'n Reports & Statistics	1	2	3	1	2	3	0
Prod'n Forecast'g & Sched'g	5	4	9	5	4	9	0
Prod'n Computing	3	3	6	3	3	6	0
Essential Materials	1	1	2	1	1	2	0
Total	12	11	23	12	11	23	0

III. PERSONNEL ACTIVITIES

J. R. Young attended the Fifth Nuclear Congress Meeting at Cleveland, Ohio on April 6 through 10, 1959. At this meeting he presented a paper titled "Operational Problems of the Original Hanford Production Reactors".

IV. SAFETY AND SECURITY

There were no injuries or security violations. Safety and security meetings were attended as scheduled.

V. NON-ROUTINE REPORTS

<u>Doc. No.</u>	<u>Title</u>	<u>Author(s)</u>	<u>Date</u>	<u>Class.</u>
HW-60123	Forecast Routine Process Tube Replacements - FY 1960 to 1964	J. R. Young E. F. Fairweather W. S. Slippert	4/22/59	Con.-Undoc.
HW-59633	HAPO Five-Year Program	W. D. Gilbert S. Goldsmith R. E. McGrath L. M. Meeker C. A. Priode H. F. Zuhr	4/20/59	Secret

VI. INVENTIONS AND DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and

DECLASSIFIED

DECLASSIFIED HW-60246

belief no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advised, that for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

VII. FUNCTIONAL ACTIVITIES

A. Production Forecasting, Scheduling and Analysis

1. Production Forecasting

Document No. HW-59820 titled Production Computation and Scheduling for Hanford Reactors has been completed, reviewed, and typed for publication. It is presently undergoing final correction and proof-reading prior to publication.

The eighteen-month IPD production forecast was completed and issued as TS Document No. CLVI-692. Production forecasted is about one per cent higher for the period than the previous forecast.

2. Production Scheduling

a. Discharge Concentrations

The goal exposure plan was reviewed to make proper allowance for rising inlet water temperature and for tube power increases effected or planned. The resultant general plan is given in the table below. Fine adjustments to cover particular area needs will be made as they become apparent.

Variable Goal Discharge Plan

<u>Material</u>	<u>Reactor(s)</u>	<u>I</u>	<u>M</u>	<u>*Gmax</u>	<u>**Usual Dischg. Exposure</u>
Solid Regular	B,D,DR,F,H,KE,KW	1000	440		700
Solid Regular	C	1000	550		650
I & E Regular	H	1400	540		780
I & E Regular	B, D, DR, F	1400	520		725
I & E Regular	C	1400	600		725
I & E Regular	KE,KW	1500	680	900	700
Solid Enriched	B,DR,H	1800	1160	1000	850
I & E Enriched	H	2100	1030		1000
I & E Enriched	B,D,DR,F	2100	1030		900
I & E Enriched	C	1900	1100		650
I & E Enriched	KE,KW	1900	1050		575

* Where low tube factors would result in discharging well above the economic upper limit, a maximum goal has been specified.

**The exposures of individual batches can vary widely from those listed because of the timing of the outage and the powers of the tubes discharged.

Note: M values may change with inlet water temperature, tube flow rate and reactor power level.

The variable goal plan is described by the equation:

$$G = I - Mf$$

Where: G = Goal exposure in MWD/ton
I = Variable goal intercept
M = Variable goal slope
f = Tube factor (relative tube power)

With the exceptions noted below, material was discharged in accordance with the goal plan.

Below Goal Discharging - April 1959

<u>Reactor</u>	<u>Tons Disch.</u>	<u>Tons Excess Usage</u>	<u>Mat'l Type</u>	<u>Reason</u>
B	2.0	1.1	Regular	Rupture prone lot CL-831-D.
B	2.5	1.6	Regular	Rupture prone lot SL-064-D.
D	2.3	1.4	Regular	Material discharged to permit optimum placement of enrichment.
D	2.9	1.5	Regular	Further adjustments to enrichment pattern.
DR	1.1	0.5	Regular	Rupture prone lot CL-812-D.
DR	1.0	0.3	Regular	Rupture prone lots KL-050-D and CL-054-D.
KW	1.4	0.5	Regular	Rupture prone lot CK-817-D.
KW	0.9	0.2	Regular	Tubes used for temporary poison
	14.1	7.1	Totals for Regular Uranium	

There was no significant discharging of enriched metal below goal during April.

Comparison of April Discharge Exposure (MWD/ton)

<u>Month</u>	<u>Regular U</u>		<u>Enriched U</u>	
	<u>Solid</u>	<u>I & E</u>	<u>Solid</u>	<u>I & E</u>
February	706	782	1176*	755
March	704	747	914	717
April	721	774	848	751

* Less than one ton discharged.

b. Process Tube Replacement

There were no tube replacement outages during April. A number of tubes were removed from service to await future tube replacement outages. During regular maintenance work there were four tubes replaced at DR Reactor and two at F.

DECLASSIFIED

HW-60246

c. Off-Plant Shipments

Five casks of irradiated bismuth were shipped to Mound Laboratory and one cask of isotope material was shipped to ORNL.

3. Operations Analysis

Corrections and revisions to the final draft of HW-59633, Hanford Atomic Products Operation Five-Year Program, were completed and the document issued.

Process tube replacement schedules for all reactors were completed and set forth in document HW-60123, Forecast Routine Process Tube Replacements - FY 1960 to 1964. Distribution was made to all people concerned with the replacement program.

Work continued on the zirconium tube replacement program in conjunction with the Task Force assigned to this problem.

B. Production Computing

Tube-by-tube source data were processed to establish the current production and corrosion status for each tube in all reactors. Routine and emergency reports were issued to implement the scheduling, forecasting, and accountability functions of the Production Operation. Charge-discharge and tube replacement information for each reactor operation was provided in accordance with production schedules. Production data were supplied to each Pile Physicist for reactivity evaluations, and to Process Technology for EDFM processing.

Individual tube source data were supplied to the SS Accountability Operation for calculating weights of SS material in discharges and month's end inreactor inventories.

Upon request Production Computing is now prepared to furnish a machine report which presents sums of certain reactor variables in a compact, easy-to-scan, matrix format. The new report form is especially useful to the pile physicist. By dividing the reactor into zones of a convenient size, he can readily estimate reactivity changes in each zone during the operating period as well as following an outage.

C. Production Reports and Statistics

1. Daily Reporting

Routine processing of the Daily Production Report and Daily Operations Report in both summary and complete forms was continued.

2. Monthly Reporting

The combined report of Production and Reactor Operations for March was assembled and issued.

The March production summary was prepared for management.

Special monthly report information was assembled for personnel of the AEC-HOO (Process Engineering and Manufacturing Division) summarizing plant operation and related statistics for March.

3. Production Statistics

Significant production statistics work performed during April included the following:

- a) A chart book showing reactor outage time, ruptures and scrams was maintained for department management.
- b) The Product Cost and Budget Operation was furnished production data, operating efficiencies, outage hours and tube replacement information.
- c) The Radiation Protection and Analytical Laboratories Operations, HLO, were given weekly reports showing process water flows and related reactor data.
- d) The Plant and Industrial Engineering, Component Testing and Supplemental Crews Operations were supplied information each morning showing which reactors were operating.
- e) The Processing Engineering Operation, Fuels Preparation Department, was given power level, water flow and tube replacement data.
- f) The number and duration of reactor outages, exceeding minimum downtime, from January, 1958 to date was tabulated for Plant and Industrial Engineering Operation.
- g) A breakdown of reactor outage time showing the percent of time operated efficiency lost to the various causes of unscheduled outages from January, 1957 to date was tabulated for IPD management.
- h) The number of process tubes installed at each reactor during FY 1958 and 59 was given to H Reactor Operation.
- i) The number of outage hours charged to the various causes of Panellit scrams during CY 1958 was given to the Plant and Industrial Engineering Operation.
- j) The average time per month spent for charge-discharge during the last year was given to the Expansion Operation.

DECLASSIFIED

DECLASSIFIED

D. Essential Materials

Rail and truck shipments received in April were as follows:

Carload shipments for IPD	202
Carload shipments for other Depts.	177
Truck shipments for IPD	61
	<hr/>
Total	440

Helium consumption during the month of April for all reactors was as follows:

100-B	-	372,078 cu ft.
100-C	-	372,077 " "
100-D	-	309,822 " "
100-DR	-	228,872 " "
100-F	-	202,195 " "
100-H	-	204,787 " "
100-KE	-	350,665 " "
100-KW	-	280,475 " "
Total	-	2,320,971 cu ft.

In addition to the routine duties involved in the procurement and delivery of essential materials, the following items were included in the group's activities during April:

1. Fuel oil requirements for the K Areas which had been delivered by tank truck from Pasco during the cold months were changed back starting April 1 to rail tank car shipments from Cutbank, Montana. This was done according to prior agreement with the vendor.
2. One small truck load of liquid Sodium Dichromate was received from Columbus, Montana on April 15. Laboratory analysis of samples taken found the material to be of acceptable quality.

E. Miscellaneous Activities

Central assistance with the job knowledge tests used in the formalized Pile Operator selection procedure continued to be given the Reactor Operations.

Security classification matters continued to be handled for the department. New guidance from the AEC-HOO and from HLO was given appropriate dissemination within IPD. This included temporary definitions for use with the NPR Project. Special assistance was given the Technical Information Operation, HLO, in the development of procedures for implementing HAPO OPG-1.5 with respect to unclassified documents.

Discussions were held on April 27 and 28 with AEC-HOO representatives, KE-KW Reactor personnel, and two visitors associated with the N. S. Savannah Project: R. O. Mehann (States Marine Line) and E. K. Sullivan (AEC - Washington). Certain revisions in the planned Hanford (IPD) assistance with the training of the ship's personnel were considered and tentative agreements were reached. The visitors confirmed that the first group of these trainees (15) still are scheduled to arrive at Hanford on May 17 for a 5 to 8 weeks stay.

Manager
Production Operation

CA Priode/DLD/bam

DECLASSIFIED

MONTH		REACTOR OPERATIONS STATISTICS - PROCESSING																	
April 1959																			
		B		C		D		DR		F		H		KE		KW		TOTAL	
		NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.	NO.	HRS.
INPUT PROD.-Pu (% OF FORECAST)		121.9		90.9		110.1		102.2		123.5		108.8		401.4		111.1		119.1	
TIME OPER. EFF. (% OVERALL)		92.1		70.3		83.8		80.7		86.8		83.4		45.3		84.5		78.4	
NO-OF REACTOR OUTAGES & HOURS																			
SCHEDULED		0	37.5	1	141.0	0	64.3	0	50.4	0	44.7	1	60.9	0	365.2	0	63.8	2	827.8
UNSCHEDULED - SCRAMS		1	12.3	2	18.5	2	0.4	1	0.3	0	0	1	0.2	3	8.6	0	0	10	40.3
- OTHER		0	6.9	1	54.7	3	51.8	2	88.1	1	50.7	2	58.1	0	20.0	2	47.8	11	378.1
TOTAL		1	56.7	4	214.2	5	116.5	3	138.8	1	95.4	4	119.2	3	393.8	2	111.6	23	1246.2
BREAKDOWN OF REACTOR OTGE HRS.																			
PLANNED																			
CHARGE-DISCHARGE		27.5		49.3		48.0		43.2		22.0		43.1		39.3		51.4		323.8	5.6
TUBE REPLACEMENT		0		0		2.9		0		12.4		3.1		0		0		18.4	0.3
PROJECT WORK		0		0		1.8		0		2.2		2.9		0		0		6.9	0.1
PRODUCTION TEST		0		11.8		1.0		3.5		0		0		15.9		2.6		34.8	0.6
MAINTENANCE		10.0		79.9		10.6		3.7		8.1		11.8		310.0		9.8		443.9	7.7
MISCELLANEOUS		0		0		0		0		0		0		0		0		0	0
SUB - TOTAL		37.5		141.0		64.3		50.4		44.7		60.9		365.2		63.8		827.8	14.3
UNPLANNED																			
CHARGE - DISCHARGE		1.5		0		9.3		22.8		2.4		0.9		0		7.9		44.8	0.8
PRODUCTION TEST		0		23.6		0		0		0		0		27.3		0		50.9	0.9
RUPTURE REMOVAL		5.4		24.6		29.2		44.6		0		20.4		0		38.1		161.7	2.8
WATER LEAK		0		21.9		10.7		17.3		48.3		31.0		0		0		129.2	2.2
MAINTENANCE		0		1.7		2.6		4.0		0		5.8		0.5		1.8		16.4	0.3
INSTRUMENTATION		0		0		0		0		0		0		0		0		0	0
PANELLIT		12.3		1.4		0.4		0.3		0		0.2		0.8		0		15.4	0.3
MISCELLANEOUS		0		0		0		0		0		0		0		0		0	0
SUB - TOTAL		19.2		73.2		52.2		88.4		50.7		58.3		28.6		47.8		418.4	7.3
TOTAL		56.7		214.2		116.5		138.8		95.4		119.2		393.8		111.6		1246.2	21.6
NO.SLUG RUPT. (ALL TYPES)		0		1		1		1		0		1		0		2		6	
NO-NEW TUBES INSTALLED		0		0		0		4		2		2		0		2		10	
TYPE OF WATER LEAK - TUBE		0		0		0		3		2		2		0		0		7	
VAN STONE		0		1		0		0		1		0		0		0		2	

REMARKS:

- (1) Removal of stuck splines.
- (2) Removal of 5 stuck charges.
- (3) RTD & gas seal replacement.
- (4) KER Loop #4 trip and other unplanned work on KER Loops.

DECLASSIFIED

HW-60246

SECRET

ONT
April, 1959

[illegible]

BM-5000-051 (12-58) AEC-GE RICHLAND, WASH.

Ch-2

DECLASSIFIED

MONTH	REACTOR OPERATIONS STATISTICS — POWER										SHEET 1	
	100-B	100-C	100-D	100-DR	100-F	100-H	100-KE	100-KW	TOTAL			
RIVER WATER (BLDG. 181)			16672		2166	2662			24532			
TO RESERVOIR (BLDG. 182)	3032		82720		74861	75000		161100	554784			
TO FILTER PLANT (BLDG. 183)	74603		58616						146836			
TO FILTER PLANT (CSDR)	88220		203						303			
TO R & E (KER) & FEO	165855		158211		77027	77662		161100	726455			
TOTAL	7164.9		6834.7		3327.6	3355.0	3741.1	6959.5	31382.8			
RESERVOIR WATER (BLDG. 183)												
TO POWER HOUSE (BLDG. 184)	32		61		37	35			165			
TO COND. SYSTEM (BLDG. 190)	3000		1602		2129	2627			9558			
TO COND. SYSTEM (190DR & 183F)			2670		0				2670			
TO EXPORT SYSTEM	0		12339		0	0			12339			
TOTAL	131.0		720.2		93.6	115.0			1059.8			
FILTER WATER (BLDG. 183)												
TO POWER HOUSE (BLDG. 184)	154		153		92	114			513			
TO PROCESS (BLDG. 190)	75310	72850	69556	65143	72149	70200	83695	156893	665796			
TO 108	3742	6700	1718		1121	1290			14571			
TO 108DR		6417	1718						1718			
TO FILTER PLANT (BLDG. 183 & 184)			7407						(13824)			
TO F & S SYSTEM	113		327						772			
TO R & E (KER) & FEO	1701	2253	153		162	120	97	50	250			
BACKWASH	3500.1	3811.1	1688	880	1337	3276	2708	4157	18000			
TOTAL			3573.5	2852.2	3234.0	3240.0	3736.8	6959.5	30907.2			
PROCESS WATER (BLDG. 190)												
TO REACTOR	74910	72450	69156	64743	71749	69700	77900	152400	653008			
TO REACTOR	79500	93800	78600	80200	80800	80300	156200	173400	822800			
POWER HOUSE (K AREA)							38	12	50			
108 (KE - KW)							5223	4081	9304			
TO R & E (KER)							134		134			
BUILDING USAGE	400	400	400	400	400	500	400	400	3300			
TOTAL	3253.4	3147.1	3004.8	2814.2	3116.8	3032.6	3615.6	6777.8	28762.3			
RIVER DATA												
ELEVATION (MSL, FT.)	395.3		385.7		372.5	378.0		389.6				
	390.1		381.5		368.0	373.7		384.4				
	391.9		383.1		369.7	375.4		386.3				
TEMPERATURE	45.9		46.0		47.1	46.2		44.9				

DECLASSIFIED

HW-60246

MONTH
April, 1959

REACTOR OPERATIONS STATISTICS — POWER

SHEET 2

		100-B	100-C	100-D	100-DR	100-F	100-H	100-KE	100-KW	TOTAL
<u>WATER TREATMENT DATA</u>										
AT BLDG. 102 BLDG. 103	MM GALS	-		-		93.6	-			93.6
	MM GALS	3222.8	3811.1	3573.5	2532.2	3234.0	3240.0	3736.8	6959.5	30309.9
<u>CHEMICAL CONSUMPTION</u>										
CHLORINE (BLDG. 102) (BLDG. 103)	LBS.	-		-		299	-			299
	LBS	18842	24494	18790	13100	15217	18955	17100	37500	163998
	AVG PPM	0.7	0.8	0.6	0.6	0.6	0.7	0.5	0.6	0.6
Alumina		42764								42764
*										
ALUM	LBS	3756	158732	181180	131060	175769	127735	163800	340700	1282732
	AVG PPM	* 6.5	5.0	6.1	6.2	6.5	4.7	5.3	5.9	5.8
SEPARAN	LBS	571	338	550	400	701	400	590	1050	4600
	AVG PPM	.021	.011	.018	.019	.026	.015	.019	.018	.018
SULPHURIC ACID (AS 100%)	LBS	300792	312084	214994	165151	235340	271039	243500	443000	2185900
	AVG PPM	11.2	9.8	7.2	7.8	8.7	10.0	7.8	7.6	8.5
DICHROMATE	LBS	46800	45200	45060	42210	46502	44704	47900	93500	411876
<u>PURGE MATERIAL CONSUMPTION</u>										
SOLIDS	LBS	0	600	0	0	0	0	0	0	600

* Alumina and alum combined for avg. ppm.

DECLASSIFIED

REACTOR OPERATIONS STATISTICS - POWER										SHEET 3	
MONTH	100-B	100-C	100-D	100-DR	100-F	100-H	100-KE	100-KW			
ANALYTICAL DATA											
RAW WATER											
PH	8.00	7.70	8.25	8.25	8.12	8.07	7.60	7.83			
TURBIDITY	20	24	28	27	27	29	29	29			
FINISHED WATER											
PH	7.00	7.00	7.12	7.07	7.07	7.07	7.09	7.09			
TURBIDITY	.004	.005	.007	.006	.006	.007	.008	.006			
Cl ₂ RESIDUAL	.05	.05	.08	.06	.05	.10	.05	.05			
DICHROMATE	1.74	1.73	1.80	1.80	1.79	1.79	1.80	1.80			
STEAM DATA											
	100-B	100-D	100-F	100-H	B-D-F-H TOTAL	KE	KW	KE-KW TOTAL			
GENERATED (MAX)	146000	118000	76000	79000	419000	63000	55000	118000			
(NOR)	77300	78000	47000	38000	240300	--	--	--			
(AVG)	77600	81148	45758	37000	241506	43067	34000	77067			
TOTAL	55927	58427	33745	26472	174571	31008	24480	55488			
TO PLANT	47426	49546	29696	22448	149116	27907	22032	49939			
COAL RECEIVED	4706	3462	79	0	8247	--	--	--			
CONSUMED	3083	3615	2476	1791	10965	--	--	--			
IN STORAGE	37630	44318	26330	25693	133971	--	--	--			
GEN STEAM/LB. OF COAL	9.07	8.08	6.81	7.39	7.96	--	--	--			
OIL RECEIVED											
CONSUMED						197645	236939	434584			
IN STORAGE						263249	232697	495946			
GEN STEAM/GAL. OF OIL						1024002	1228920	2252922			
ELECTRICAL DATA											
TOTAL GENERATED KW HRS.						117.8	105.2	111.9			
						1517600	1612800	3130400			

DECLASSIFIED

DECLASSIFIED

FACILITIES ENGINEERING SECTION
MONTHLY RECORD REPORT

APRIL, 1959

I. ORGANIZATION AND PERSONNEL

A. Responsibility

Process Design, Expansion, one Consulting Engineer, and one Principal Engineer were transferred, effective April 1, 1959, to the newly-established NPR Project Section. The Reactor Modification Design group of Process Design will continue to function as a unit in Facilities Engineering. Responsibility of Facilities Engineering to the NPR Project Section will be on a service-type basis.

All other assigned responsibilities remained unchanged during the month.

B. Personnel Statistics

	<u>March 31,</u> <u>1959</u>	<u>April 30,</u> <u>1959</u>	<u>Net</u> <u>Change</u>
Employees on Permanent Roll	216	165	51
Technical Graduates (Rotational)	1	1	0
Technical Trainees	2	2	0

	<u>FES</u>	<u>Technical Graduates</u> <u>Rotational</u>
Transferred into Section	4	0
Transferred out of Section	53	0
Payroll Removals	2	0

C. Personnel Changes

J. L. Rusk, Engineering Assistant, transferred from Financial Section to Equipment Development on April 20, 1959.

A. D. Keefer, Engineering Assistant, transferred from Research and Engineering to Equipment Development on April 27, 1959.

J. W. McKeown, General Clerk B, transferred from Financial Section to Project Engineering on April 6, 1959.

R. T. Jessen, Manager, transferred from H Reactor Section to Facilities Engineering on April 1, 1959.

J. S. McMahon, Manager, transferred from Facilities Engineering to NPR Project on April 1, 1959.

Hazel J. McAllister, Steno-typist, died on April 21, 1959.

Jacqueline Shipp, Secretary, on leave of absence, terminated April 30, 1959.

A total of 52 employees from Process Design, Expansion, Consulting and Principal Engineers transferred from Facilities Engineering to NPR Project on April 1, 1959.

D. Personnel Development

<u>Title of Course</u>	<u>Personnel Attending</u>
Principles and Methods of Supervision	2
Understanding Human Behavior	3

E. Safety and Security Experience

Three medical treatment injuries were reported.

One security violation was reported.

II. MONTHLY REPORT OF INVENTIONS OR DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

DECLASSIFIED

~~SECRET~~

HW-60246

DECLASSIFIED

III. ACHIEVEMENT

A. Reactor Modification Design

1. Research and Development

The second phase of the existing reactor downcomer model test program at Washington State College was completed during the month. The test results indicate that significant flow increases may be achieved in the 105-F downcomer with relatively minor structural modifications. Additional generalized data regarding downcomer flow characteristics was also obtained in this series of tests. The contract modification for the third phase of the downcomer model test program has been approved and fabrication of the 105-DR downcomer model and modification of the 105-F model for the performance of additional flow and boiling studies has been started.

Preliminary design studies of the proposed K area emergency back up system modifications are continuing pending receipt of the requested project authorization. Primary attention is being given to the additional high pressure process water crosstie line, the steam driven back-up water pump in each area, and the associated steam cross-tie line between areas. The proposed 4160 volt emergency electrical crosstie will be included in the scope of CG-775 at the request of HOO-AEC. Tests to determine the 165-K boiler minimum steaming rates are underway. Studies of required pump characteristics, turbine controls and reduction gear availability are continuing, with some delays being encountered in the receipt of necessary vendor information. The contract modification for model flow studies of the effect in installation of an additional pump in the 190-K low lift pump suction wells has been approved and preparatory test work is underway. Preliminary evaluations are being made of the possibility of installing the steam crosstie line in a separate underground conduit rather than in the existing KE-KW utilities crosstie tunnel, due to anchoring and cooling problems which would be encountered in the existing tunnel. An analytical review of the back up pump and high pressure process water crosstie system requirements has been initiated in order to establish a design basis for the proposed project. These activities will permit the initiation of formal design scope preparation without unnecessary delay upon receipt of project authorization.

A review of equipment and system functional requirements and justification for the installation of full pile charge-discharge while operating facilities at 105-C has been started. The accumulation of supporting data for project proposal preparation is underway.

SECRET

HW-60246

2. Design Projects

a. CG-704 - 100-K Outfall Study

The close out notice for this project was issued during the month with an indicated funds underrun of \$5000.

b. CG-775 - 100-K Area Water Plant Modifications

Installation of the prototype process water pump modifications in 190-KE was accomplished during the month and performance testing has been partially completed. The initial test data indicates that satisfactory operation of both the high lift and low lift pumps will be achieved at flows of up to 38,000 gpm and that all performance specifications for the pump set will be met or exceeded.

A design change authorizing the necessary electrical system modifications to support the increased low lift pump horsepower was approved and issued during the month.

Several problems were encountered in installation and testing of the prototype pump modifications. The low lift pump drive motor was rewound from a 900 to 1500 HP rating by the Westinghouse Corp. at the time of replacement of the existing low lift pump by the prototype pump. Upon initial testing of the modified pump and motor, higher than normal coil temperatures were noted at a load of approximately 1400 HP in addition to smoking and sparking of the motor. Upon confirmation of this problem by additional tests the motor was removed from service and sent to the Westinghouse shops in Sunnyvale, California for examination and repair. It was determined that the apparent cause of the motor difficulties was a mechanical misalignment of the rotor which caused rubbing on the stator frame. At month's end these mechanical problems have been corrected and the motor is being returned to HAPO for reinstallation and final testing. To date the rewound motor has not demonstrated its ability to carry the rated 1500 HP load without excessive temperatures. Full load tests of this motor will be made as part of the remaining pump test program. In order not to delay the testing program beyond the available outage time, an available 1500 HP river pump motor was utilized for operating the low lift pump during the pump testing program. This motor was adapted to the pump discharge head by means of field fabricated adapter plates.

No unexpected problems were encountered in the installation of the new impeller in the presently installed high lift pump case; however, considerably more grinding of the interior of the pump case to accommodate the impeller was

SECRET
D-4

DECLASSIFIED

DECLASSIFIED

HW-60246

required than had been expected. The high lift pump impeller has been trimmed to a final diameter in preparation for an extended period of in-service operational testing after the completion of additional performance and trip out tests.

Due to the additional costs which were encountered in the pump testing program as a result of the low lift motor problems and the additional high lift case modifications, a project proposal revision has been prepared for submission to the Atomic Energy Commission requesting an increase in authorized project funds from \$250,000 to \$285,000. These additional funds have been requested in order to provide funds for continuation of the development and preliminary design programs until full project authorization is requested.

Testing of the 181-K river pump house model at Washington State College is underway. Preliminary test results indicate that the achievement of satisfactory flow distribution patterns to additional pumps in the existing structure is questionable, without structural modifications. The model testing of the 190-K low lift pump suction wells at Oregon State College has been completed. The test results indicate that no serious flow distribution problem will be encountered at increased process water flow rates. Inspection of a 183-K butterfly control valve indicated little damage from cavitation attack in the piping although the valve was severely eroded.

c. CGI-791 - Reactor Confinement

At month's end overall design progress is estimated to be 81 percent complete, with Phases I, II, and III respectively 99.5, 76, and 71 percent complete. The remaining item of design activity to be completed on Phase I is final issuance of the fog spray Acceptance Test Procedure. The design drawings for Phase IIa site clearance work are essentially complete. Additional design funds have been requested in the Phase IIa project proposal as a result of the increased scope and cost of the developmental testing associated with this project. The Phase II design criteria was approved by the Project Representatives during the month. Preparation of a topical report containing an analysis of credible incidents and degree of protection offered by the CGI-791 facilities is underway.

The uranium oxidation tests being performed at ORNL in support of this project included the initial 500 MWD/T irradiated samples this month. The data obtained generally agrees with results previously obtained by HLO. Significant

SECRET

HW-60246

increases in the oxidation rate of irradiated uranium as compared to cold or trace material were noted.

The counter-current fog nozzle tests have been completed and the facility is being modified for the concurrent air flow tests. The filter life tests have been completed on all filter material currently available and data obtained which will provide a basis for the preparation of filter media specifications.

Initial test data regarding the strength of concrete block walls and tile roofs, typical of the older reactors, has been obtained. Additional cost information regarding low pressure gas-tight doors has been received. The test data and cost information is being incorporated in the building sealing study. Ventilation flow diagrams for the K reactors were also completed during the month for inclusion in the study.

At month's end, contract negotiation with the A. D. Little Co. of Cambridge, Massachusetts for the performance of the halogen collector test program are underway. Approval of the selection of this firm for the performance of the proposed tests was received from the Atomic Energy Commission. The initially proposed CPFF contract for performance of the required testing was unacceptable to the A. D. Little Co. and the requested "time and materials" type of contract has been prepared and forwarded to them as a basis for proposal submission.

d. CGI-839 - KER Loop Conversion

Authorization of \$115,000 for design of modifications to four KER in pile loops in order to permit prototype NPR fuel testing was received during the month. Initial Project Representatives meetings have been held to define the general objectives of the project and to start establishment of the basic process requirements for the modified loops. Studies of the relative attractiveness of "canned motor" or mechanically sealed pumps for use as loop circulating pumps have been initiated, so as to permit early procurement of these long delivery items upon receipt of appropriate authorization.

e. MJA-18 - K Graphite Stack Restoration

Authorization permitting initiation of the proposed program for restoration of the K reactor graphite was received during the month. Advantage of the current KE reactor ~~thermo~~ outage is being taken to drill a series of holes in the reactor top shield. These holes are being drilled to permit observation and measurement of the actual

DECLASSIFIED

SECRET
D-6

SECRET

DECLASSIFIED

HW-60246

external distortion of the graphite stack and to develop shield drilling techniques. At month's end, the first hole is nearly completed through the B shield. Extension of this hole through the cast iron thermal shield will complete the drilling operation. Lack of available outage time may preclude the drilling of more than one additional explanatory hole during the current outage. Some difficulty with the use of available drilling equipment has been encountered, resulting in delay of the hole drilling operation.

A prototype push bag, 40 feet long, has been ordered for trial insertion through the shield hole in order to determine the feasibility of the proposed design. Design test authorizations have been issued for the graphite stack pushing and HCR ceramic sleeve tests, and the necessary supporting procurement action initiated.

3. Trips

M. H. Schack visited Washington State College on two occasions to observe model tests of the 100-F downcomer and discuss the downcomer model test program.

N. F. Fifer visited Washington State College to observe model tests of the 181-K pump house.

4. Significant Reports Issued

HW-58578 - "Design Test Request No. 1041, Stress Analysis of Existing 190 to 105 Bldg. Piping Systems for Increased Water Capacity Study, B, D, DR, F, H & C Areas", F. J. Kempf, March 31, 1959.

HW-59830 - "Performance Test of CG-558 190 Bldg. Pump with Replacement Rotating Assembly", N. F. Fifer and M. H. Schack, March 31, 1959.

HW-60107 - "Production Test IP-242-M, Performance Test of 190-DR Pump No. 7 with Replacement Rotating Assembly", M. H. Schack and S. S. Jones, April 20, 1959.

HW-60199 - "CGI-791, Reactor Confinement, Representatives Meeting No. 7, April 24, 1959", R. C. Walker, April 28, 1959.

HW-60200 - "Project CGI-839 Modification of Fuel Element Test Facilities - 1706-KER - Project Representatives Meeting #1", E. R. Rudock, April 28, 1959.

Design Change 278 - "Electrical Prototype Pump Installation Project CG-775 190 and 165-KE", M. H. Schack, April 8, 1959.

SECRET

HW-60246

B. Equipment Development

Portable radio transmitters and receivers were used successfully at DR Reactor on April 3, 1959, to communicate between the rear-face elevator and the front-face elevator, the front-face work area, and the control room. FM signals were transmitted through the reactor shielding through coaxial cable. On the rear face, a speaker and microphone were mounted in an assault mask; in the other locations conventional ear-phones and microphones were used. The compact prototypes were manufactured by RCA for the Army Signal Corps. Usefulness of the prototype is being evaluated by DR Reactor before additional units are purchased for other reactors.

Technical assistance was provided KE Reactor during its rear-face decontamination on April 18, 1959. During the 16-hour Turco 4306-B treatment the radiation level was reduced from 100-120 mr per hour to 10-25 mr per hour (average reading 15 mr per hour). Decontamination at KE Reactor was 5-10 mr per hour better than KW Reactor and was achieved by increasing the Turco 4306-B flushing period from 10 to 12 minutes while water rinsing was reduced from 5 to 3 minutes.

Testing was initiated on a projection fuel element charging machine. A standard B-D-F Reactor type charging machine was procured and the charging tube and charging tray modified. The modified charging tube holds the fuel element in a fixed, indexed position during the charging stroke. A purchase order was placed with the Teleflex Corporation for a prototype charge seater.

In the confinement development program, concrete roof tile of 212-N Building was moved at 0.15 psi and lifted free from their supports at 0.25 psi. The concrete block wall was rigid with an internal pressure of 0.15 psi but was quite porous as shown by smoke-bomb tests.

Numerous contacts were made with northwest fabricators in developing an electric winch for use in the poison column displacement program, reaming of process tube gunbarrels, replacement of existing gunbarrels with thin-walled gunbarrels, replacement nozzles for F Reactor to eliminate the effects of stuck rear gunbarrels, and an explosive process tube flanger.

Five "strap-on" resistance temperature detectors have been received from A. C. Ruge for evaluation for potential use in the zone temperature monitoring system at C Reactor. Preliminary tests indicate no marginal behavior. No failures have been encountered to date with the 630 T. A. Edison solid barstock resistance temperature detectors installed in the zone temperature monitors at D, DR and F Reactors.

One hundred solid sintered aluminum boron splines were ordered from Sintercast Corporation for evaluation in the poison spline program.

Fifty pounds of gadolinium-poisoned alumina balls have been received from the Electric Auto Lite Company for testing of nuclear and physical properties for potential use in the ball safety system.

DECLASSIFIED

DECLASSIFIED

HW-60246

An air-operated chipping hammer has been fabricated and delivered to D-DR Reactor Maintenance for evaluation of its utility in removing broken vertical safety rod, graphite channel block liners.

A quantity requisition for 360 double-clapper, double-coil solenoids was issued by Project Engineering for the Ball 3X hopper doors. Specifications were derived from development efforts over the past year. They will be powered directly from dual 120-volt battery power supplies.

Fabrication of a K Reactor graphite moderator motion monitor and step plug have been completed by Minor Construction and testing is under way in 189-D Building.

An underwater slug press was completed and delivered to Component Testing at C Reactor. The press will be used to test the compression strengths of irradiated I and E mixing slugs.

Visitors

Mr. B. Pearson of Norfin, Inc., Seattle, Washington, visited Mechanical Development A on April 24, 1959, to discuss new nozzle designs, wye fittings for pigtails, poison column hoists, and tube choppers.

The following off-site personnel visited Mechanical Development B:

Mr. J. P. Jones of the Travelers Insurance Company visited to provide third party inspection of the Prototype Concept Evaluation Loop piping system, on April 13, 1959.

Mr. J. R. Humphrey of Ingersoll-Rand Company visited on April 13, 1959, to discuss drilling techniques and equipment.

Mr. J. L. Ellis, Vice President of the Sintercast Corporation of America, visited to discuss sintered aluminum splines, on April 9, 1959.

Messrs. N. Ovuka and Louis Scheib, representing American Machine and Foundry, visited the 189-D Mechanical Development Laboratory to discuss the hydraulic drive for the NPR horizontal control rod.

Mr. P. Ohmart, President of Ohmart Corporation, visited Instrument Development on April 2, 1959, to discuss fuel rupture monitoring problems, Area monitoring problems, and the Ohmart cell principle and its possible applications at HAP0.

The following off-site personnel visited Materials Development:

Dr. K. W. Newman of Turco Products Company, Los Angeles, California, visited on April 17, 1959, to discuss metal cleaning and decontamination problems.

Mr. G. McFarland of Dow Corning Corporation, Alhambra, California, visited on April 2, 1959, to discuss matters concerned with silicone rubbers.

SECRET

HW-60246

Messrs. H. Kelley and C. Callahan, of U. S. Bureau of Mines; Seattle, Washington, and Yakima Clay Products Company, Yakima, Washington, respectively, visited on April 8, 1959, to discuss matters concerning the sealing of the 107 Basins with Bentonite Clay.

Trips

J. H. Fastabend traveled to the Los Angeles Area to visit Marman Division of Aeroquip Corporation to integrate the problem of NPR end closures, and to visit Leonard Precision Products Company to observe 37° flaring of NPR Zircaloy tubing, on April 1-4, 1959.

C. W. Botsford visited Western Gear Company and Norfin, Inc. in Seattle, Washington, on April 11-14, 1959, to discuss procurement of tube removal devices and a program to develop equipment for enlarging graphite channel bores.

J. W. Hedges (4-13-59) and R. D. Schilling (4/13-14/59) visited Norfin, Inc. in Seattle, Washington, for engineering inspection of winch parts and discussions on winch design. Also, Schilling made vendor contacts on servo system components.

J. W. Green visited the following on a trip made on 3/14-28/59: Ohmart Company in Cincinnati, Ohio, to discuss application of Ohmart cells to fuel rupture and area monitoring; Anton Electronics in New York City, to consult on in-core monitor prototypes and development; Victoreen in Cleveland, Ohio, to check on progress of Project CG-707 low level neutron monitors and in-core flux monitor prototypes; Battelle Memorial Institute in Columbus, Ohio, to consult on DDR-63, in-core neutron monitor development and silver halide halogen collector development; Radiation Counter Lab, Inc. in Skokie, Illinois, to discuss requirements of a multi-channel analyzer for gamma spectrum analysis during ETR fuel rupture tests; and W. A. Kates Company, Deerfield, Illinois, to firm up design of flow regulators for rupture monitoring systems.

R. R. Henderson attended a symposium on manufacturing of silicones and discussed decontamination materials with the Turco Products Company in Los Angeles, California, on 3/18-22/59.

M. R. Wood traveled on April 4-16, 1959, to Cleveland, Ohio, Pittsburgh, Pennsylvania, Elmira, New York, and Rochester, New York, to attend the Nuclear Congress and consult with vendors on progress of existing fabrication work for HAPO, and investigate their development work for application to HAPO instrument problems.

J. D. McCullough visited the Bristol Company in Waterbury, Conn., on April 15, 1959, and discussed modifications to be made on flow monitor prototypes previously returned to them, and discussed further development activity on differential pressure transducers; he also visited the Norwood Control Unit of American Radiator at Norwood, Mass., on April 13 and 14, 1959, on a similar subject.

R. K. Smith, on April 12-20, 1959, attended a metallurgical symposium at G. E. Metallurgical Products Department, and inspected boron steel splines at the Wolverine Tube Company in Detroit, Michigan.

SECRET
D-10

DECLASSIFIED

DECLASSIFIED

HW-60246

Significant Reports Issued

- Undocumented - "Status Report - NPR Fitting Development," J. H. Fastabend, April 13, 1959.
- Undocumented - "Investigation of Coil Failure in the G-E 12 HFA D.C. Control Relay from the 4500 HP Synchronous Motor Control Panel," W. Dalos, April 21, 1959.
- HW-59257 - "Production Test IP-128-CE, Supplement C, Poison Spline Flexible Control System at K-Piles," P. B. McCarthy and W. S. Nechodom, February 13, 1959.
- HW-59627 - "Interim Report - Production Test IP-174-IE, Evaluation of In-Pile Performance of Dummies and Poison Pieces of New and Scrap 300 Area Al-Si," D. F. Bolender and M. R. Moon, April 14, 1959.
- HW-59890 - "Interim Report No. 3 - Part A - D. T. 1024 - NPR Fuel Handling," C. W. Higby, April 24, 1959.
- HW-59895 - "Trip Report - NPR Process Piping Fittings," J. H. Fastabend, April 6, 1959.
- HW-59925 - "Report No. 1 - D. T. 1033 - NPR Diversion Valve," C. W. Higby and D. D. Wodrich, April 24, 1959.
- HW-60035 - "K Area Cap Leak Tests," P. B. McCarthy, April 14, 1959.

C. Plant and Industrial Engineering

1. Drafting Operation

Summary of Drafting Operation services provided is:

Revised or New Drawings, BFFs, Graphs and As-Builts	167
Microfilm Drawings Added or Retired	855
Film Prints Produced	200
Check Prints Produced	971
Catalogs Added	59
Total Customers Serviced	291

2. Industrial Engineering

Protective Clothing

Service tests on protective clothing are continuing in 105-F. B. B. Evans, Supervisor of Laundry Services, believes that a full-length brass zipper will be satisfactory. The zippered protective clothing could be equally applicable to all areas and to blue and brown suits, offering additional benefits to those predicted earlier.

IE Service - Reactor Operations

IEO assistance has continued on the installation of downstream dummy pre-insertion methods. A pre-marking tag was developed with the assistance of D Maintenance Operation to use with pre-insertion and charge-discharge. This tag (made of neoprene) is a fast and economical tube pre-marking device which speeds process tube preparation for charge-discharge and permits better job control.

Analyses of the outages experienced at the H Reactor during April 1959 were summarized and outage variances were reported to the Processing and Maintenance sub-section managers.

A schedule board was installed in the maintenance outage control center to assist the H Maintenance Operation in performing their functions. Scheduling of punch-list items as well as outage controlling tasks will enable the maintenance operation to record and measure their progress during the outage. Following the outage, the schedule can be analyzed and the necessary action can be initiated to improve future outages.

Standards and Measurements

As a continuation of our recent activity directed towards improving maintenance operation, a meeting was arranged with the maintenance managers and IEO personnel of IPD and CPD. At the meeting Don Hagen of CPD-IEO presented his plan and program for improvements in CPD maintenance. His usual fine presentation was well received and should prove helpful to the IPD viewpoint.

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

3. Reactor, Plant Engineering

Victoreen Remote Area Monitor

A shop test on the vendor's upgraded equipment was performed. A report dated March 23, 1959, has been prepared and issued which showed this equipment as unsatisfactory with failure to meet purchase specifications.

Noise Studies

Operation of recently installed coal car shakers in the 100 areas caused a problem of high noise levels. Methods of controlling personnel exposure have been recommended to the Power Operations. Also, methods of reducing the noise for reasons of comfort and speech interference are being provided the customer.

Charge Seater - 105-F

Approved prints for the charge seater have been issued. A work order for \$2,000 has been issued to Central Maintenance for fabrication of two assemblies. Delivery of the two seaters is scheduled for June 1, 1959. The print numbers are H-1-11688 to H-1-11704, inclusive, and H-1-11772 to H-1-11773, inclusive.

Heat Treatment Facility - 1717-H

Drawing H-1-11499, Metal Heat Treat Facilities - Power Layout, was circulated to electrical distribution, safety and Central Maintenance for approval.

An addendum was prepared on HWS-6416, Heat Treating Equipment - 1717-H, to clarify several points of difference between the vendor and the off-site inspection group.

4. Water Plant & Utilities Engineering

High Voltage Splice

A splice developed in order to minimize re-connection costs of 4500 HP stators using 13,000 volt cable and standard lugs looks satisfactory on tests to date. In addition, this splice will allow tests at two to four times rated voltage to evaluate the effects of corona.

Export Water Backup at 100-B Area

Due to several recent breaks in the 20-inch cast iron portion of the export water backup system for the B and C reactors, WP&UEO is undertaking a feasibility study to provide an all-steel backup line from the 42-inch reinforced concrete export line to both reactors. This may be accomplished by breaking the 14-inch steel line where it

Export Water Backup at 100-B Area (continued)

now passes underneath the 42-inch export line near the 105-C building and making a tie-in to both sides of the export line. Water can then be supplied from this tie-in through the 14-inch steel line to both the B and C reactors.

Increased Filtering Capacity

At the request of the D and F area power managers, WP&UEO is making a study to coordinate the filter re-building program for the 100 areas and to establish the best methods and schedules for performance of the work.

107 Basin Modification Program

An effluent routing concept for 105 B-C effluents was prepared and a rough estimate made in an attempt to provide an immediate solution to the forebay heating problem at 181-B. A minimal-sized detention tank for B effluent is visualized plus the use of one existing 107-C tank for normal C effluent routing, with diversion of either stream to the other 107-C tank on high activity signal for crib disposal.

4500 HP Motors - 190 Buildings

Inspection of these units is progressing as scheduled and the first series of inspections is essentially complete.

A section of the brace ring of unit #5, 190-H, was treated with the epoxy and Mylar as suggested by the manufacturer. A study of this modification indicates that it would be advantageous to make this treatment a part of our regular Preventive Maintenance Program.

F Area Outfall Line

At the request of F Reactor Operation, an emergency study was made to assess the extent of damage to the leaking south outfall line. The diver of McCray Marine Construction reported that the south line is cracked at the top and is partially uncovered and venting air from a limited portion of the top of the crack. Because the severe current condition and rising water would require an extensive cofferdam, it did not appear practical to attempt repairs until more favorable river conditions in September. There is additional evidence of bank settlement and steaming in the area of the junction box between the concrete and steel portions of the line. For this reason it appears that a broader program will be required, since there is a possibility that the break in the line may be associated with settlement of the junction box.

SECRET**DECLASSIFIED**5. Standards EngineeringSpare Parts

73

Stock Adjustment Requests Processed		
Maximum authorized dollar value of new items added by SAR's	\$ 17,014	
Maximum authorized dollar value of spare parts requested by letter to Project Engineering	15,060	
Maximum authorized dollar value of spare parts requested for Projects by SAR's	4,132	
Number of Engineered spare parts items reviewed		60
Number of Drawings ordered revised		5
Actual dollar value of items deleted from Spare Parts stock	1,835	
Maximum authorized dollar value of items deleted from Spare Parts stock	31,181	

Difficulty is being experienced by the Phoenix plant of Reynolds Metal Company in meeting specifications and inspection requirements on our order for 1,000 process tubes. It will be necessary to place another order soon if Reynolds is unable to deliver satisfactory tubes. Close contact is being maintained through Purchasing with the Reynolds Metal Company on this problem.

Craft Training

One class on the Poison Spline System was conducted for twelve operating employees from H and B areas.

Films on blueprint reading and engineering drawing were procured and loaned to 100-H Maintenance for possible use in their craft training program.

6. Trips

J. P. Corley and H. A. Kramer attended a meeting of the Columbia River Basin Water Forecast Committee in Portland, Oregon, on April 15, 1959, for information on anticipated river conditions for 1959.

H. A. Kramer visited Priest Rapids Dam on March 30 and April 8, 1959, and Rock Island Dam on March 31, 1959, to check the reason for increased river turbidity and to review conditions there which might affect HAPO activity.

7. Visits

Walter H. Taylor, Electric Storage Battery Company, Spokane, Washington, visited all 100 areas for inspection of storage batteries.

7. Visits (continued)

E. R. Summers, General Electric Company, Schenectady, New York, visited the plant during the week of April 6, 1959, to inspect #1 KE secondary process pump drive.

Representatives of the following vendors consulted with Standards Engineering personnel during the month:

May Smith Company, Seattle - Carbon Rings
 R. S. Hughes Company, Los Angeles - Carbon Rings
 Western Plastic, Tacoma - Plastic Sleeve for Process Tube
 U.S. Rubber Company, Seattle - Plastic Sleeve for Process Tube

8. Significant Reports

HW-59945 RD, SECRET, "Electrical Power Forecast -- Fiscal Years 1960 and 1966 For Irradiation Processing Department", by V. G. Blanchette, dated April 15, 1959.

HW-59962 RD, SECRET, "IPD Five-Year Forecast -- Fiscal Years 1960 Through 1964", by V. G. Blanchette, dated April 20, 1959.

Electric Lighting and Power Load Study - 105-C, by J. L. Deichman, dated April 6, 1959.

DECLASSIFIED

SECRET

HW-60246

DECLASSIFIED

D. Project Engineering

1. Projects

<u>Number of</u> <u>Assignments</u>	<u>Description</u>	<u>Balance</u>
19	Active Construction Projects	\$2 620 500
3	Active Design Projects	31 300
6	Active Expense Jobs	667 200
18	Completed Projects - Accrued	3 571 700
	Plant Assistance	13 300
	Customer Work Orders	32 100
	Total	<u>\$6 936 100</u>

AEC-160 - Recirculating Gas-Cooled Test Loop

The initial calibration of all instruments has been completed. The three loop compressors have been assembled and permanent installation made. During the period of attempts to make test runs with these compressors, two compressor failures were experienced. In one, the motor stator was burned out and there was a bearing failure in the other one. These two machines have been returned to Schenectady for repairs. The third Lapp diaphragm compressor has been received and is now being installed. The primary loop was successfully operated on one compressor for a very brief time on April 17, 1959.

CG-558 - Reactor Plant Modifications for Increased Production

Pump Test Stand

Bids were let on April 22, 1959 with a bid opening date set for May 13, 1959.

DeLaval Pump Status

Mr. Gartmann and Mr. Polarczyk, representatives of the DeLaval Steam Turbine Company, were here on April 20 and 21 for the purpose of reviewing test data revealing the irregularity of flow in the various DeLaval pumps and to consult with us relative to possible suction piping disturbances which might affect pump operation.

During their visit, in a meeting with representatives of HAPO Legal, Purchasing and Stores, and IPD, FEO, it was agreed that we would proceed with removing baffles as previously instructed by DeLaval. It was further agreed that straightening vanes would be installed for all DR pumps and the header would be modified at H-8.

In order to pin down the exact effects of baffle removal on top of riser pressures, measurements have been taken of all pumps and both

SECRET

SECRET

HW-60246

risers in F Area. As soon as four pumps to one riser can be modified, a test duplicating the previous one will be made to record the exact pressure fluctuations. It was agreed by DeLaval that if it is found that a baffle is required in the pump following the above steps, the location of baffles would be different from the present baffle in the first stage. A sample set of baffles and drawings has been supplied by DeLaval for trial installation if this is found necessary.

To date eleven rotating elements of the new design have been received from DeLaval and two more are enroute.

CG-674 - Water Plant Component Test Loop - Building 1706-KE

The repair work on the test loop has been completed and the loop is now being installed by the fixed-price contractor.

CG-707 - Improvements to Reactor Nuclear Instrumentation - All Reactors

All advance work required to run wire and conduit from the reactor X-levels, where the positioning devices are located, to the control rooms has been completed in all areas. This is an important phase of the project because much of the work had to be completed during reactor shutdown, and it means that as soon as vendor-supplied electronic equipment and positioner equipment is received we will be in the final installation stage on this project. Two positioners and their controllers were shipped from Victoreen Instrument Company on April 17, 1959.

CG-780 - Improved Ventilation, Buildings 105- and 115-B, D, and F

All work at 105-B has now been completed and tested with the exception of a steam controller. This controller has just been received and upon its installation, 105-B work will be complete. Other work is continuing at 105-D and F.

CGI-791 - Reactor Confinement

Phase I, Fog Spray

All piping has been installed in 105-KE and the filtered water tie-ins have been made. Approximately four shifts were utilized on shutdown work. The fog spray system will be manually operable at the completion of this seal and RTD lead replacement outage.

Electrical work is proceeding, but tie-ins cannot be made during this outage due to lack of instrumentation.

Sampling work in the fan room that requires outage time will be accomplished during this outage if possible. Fans cannot be taken

SECRET
D-18

DECLASSIFIED

~~SECRET~~

DECLASSIFIED

HW-60246

out of service until rear face work is completed. Thus bellows and RTD work will be the controlling factors.

CGI-807 - Modifications to 1713-D Building

Bids were received on the lump sum work required to complete modifications to Building 1713-D. The low bidder was Ray Britton at \$45,817, and the GE fair cost estimate was \$40,000. A Notice to Proceed was issued to the contractor by the Commission on April 22, 1959.

R-62352 - NPR-PCE Prototype Loop - 189-D Building

The loop was physically complete with exceptions on April 3.

2. Project Proposals

Project Proposals Approved

CGI-824	Remotely Operated Cap Removers, KE and KW Reactor Discharge Areas
CGI-839	Modification of Fuel Element Test Facilities, 1706-KER

Projects Awaiting AEC Approval

CGI-802, Rev. 1	Process Safety Monitoring System, High-Speed Scanning Type for Temperature Monitoring
CAI-835	Additional Office Space, 100-D Area
CGI-844	100-K Area Coolant Backup
CGI-845	Additional 181-C Pumps

Project Proposals Submitted

CGI-802, Rev. 1	Process Safety Monitoring System, High-Speed Scanning Type for Temperature Monitoring
CGI-844	100-K Area Coolant Backup
CGI-845	Additional 181-C Pumps

Requests Received for Project Preparation, Revisions, and Changes

R-20921	105-Building Crossunder Lines, B, D, DR, F, & H
R-43609	Columbia River Scale Model
CG-666, Rev. 4	Zone Temperature Monitoring, 100-B, C, D, DR, F, & H
CG-775, Rev. 1	Water Plant Expansion, 100-KE and KW Areas
CGI-791, Rev. 2	Reactor Confinement

~~SECRET~~

SECRET

HW-60246

3. Visitors

Mr. Hans Gartmann and Mr. Karol Pilarczyk of the DeLaval Steam Turbine Company visited the plant on April 20 and 21 for the purpose of consultation and examination of the DeLaval pump cases and to recommend procedures and changes to decrease the flow oscillation present in the units. Their visit required entry into the 190 Buildings in B, D, DR, F, and H Areas.

MANAGER
FACILITIES ENGINEERING

DECLASSIFIED

SECRET

~~OFFICIAL USE~~

HW-60246

DECLASSIFIED

RELATIONS PRACTICES OPERATION
APRIL 1959

PERSONNEL PLACEMENT

Experienced BS/MS and PhD recruitment decreased somewhat during the month. Exempt transfer activity remained at a low level while non-unit, non-exempt placement activity continued heavy. Two experienced BS/MS candidates were interviewed during the month with no offers being extended. Four rejections to prior offers were received leaving one remaining at month end. Four PhD candidates were interviewed during the month with three offers extended, two rejections to prior offers were received with four remaining open at month end.

There was one exempt transfer into the department, a Technical Graduate accepted permanent employment. There were eleven transfers out of the department as the result of reorganization within Employee Relations. There were three other exempt losses, all to accept outside employment.

There were four non-unit additions to the roll, fifteen removals and five transfers within the department. Nine positions were filled, with twenty-three remaining open at month end.

OFFICE SERVICE

Additional mail service was initiated during April to the Standards Engineering Building in White Bluffs and to the 185 Building in 100-D Area. Installation of additional accessory duplicating equipment was completed and its operating techniques discussed with affected employees.

COMMUNICATION

Mass communication activities included the publication of nine Management News Bulletins, one Round Table Guide, two IPD Employee Headliners, one letter to all IPD Exempt personnel and IPD secretaries and clerks from the General Manager, one OPG and 8 Advices were issued during the report period. GE NEWS coverage included seven items about IPD activities totaling 208 column inches or 30 percent of all available space. One Management Information Meeting was held during April.

SALARY ADMINISTRATION

Salary review activities consisting of appraisal analyses and salary recommendations, broken down into priority categories, were studied and adjusted throughout April. The salary changes approved reflected a more conservative over-all average than has previously been the case. The results of this review will provide 113.2 percent of position rate and an 8.1 average position level at the end of the year. These figures are based upon the current salary structure.

HEALTH AND SAFETY

There were no disabling injuries during April; however, a very near serious

~~OFFICIAL USE~~

HEALTH & SAFETY - cont'd

accident occurred in 100-D on April 21, 1959 when a power engineer narrowly escaped death as he became pinched between the moving frame of a back-hoe and a building exit door. Details are fully covered under investigation Serious Accident No. 59-7.

A noticeable increase in medical injuries was observed the last half of April with a total of 104 being reported. Simple neglect of safe working habits and outright carelessness were the principal causes for most of the minor injuries.

Four Security violations were reported during April making a total of eight violations documented for 1959

A comprehensive inspection of F Area was completed during the month. Conditions in general were found good with a better degree of employee morale manifested. H Area will undergo a similar inspection during the month of May.

E. J. Fitzmaurice

DECLASSIFIED

OFFICIAL USE ONLY

HW-60246

FINANCIAL OPERATION
MONTHLY RECORD REPORT
APRIL, 1959

DECLASSIFIED

General Accounting

A revised allocation of FY-1959 equipment funds has been made by HAPO. IPD's cost ceiling is now \$1,015,000, comprising \$912,000 for normal equipment requirements and \$103,000 for NPR Unique Facilities. Ceiling on commitments at June 30, 1959 is \$2,509,000, which consists of \$912,000 for normal equipment requirements and \$1,597,000 for NPR Unique Facilities.

Physical inventory of fixed plant and equipment in 100-K and 100-H commenced this month.

Tagging of "property of others" has been completed for that under responsibility of IPD.

Project Bluenose, a Washington-designated project, has been terminated, and 21 pieces of equipment with an estimated first cost of \$21,584 has been made available to IPD.

Construction Completion and Cost Closing Statement was issued May 5, 1959, on Project CG-741 "Renovation of the Ball 3X System 105-C."

Product Cost and Budgets

Detailed operating budgets for sections and sub-sections were distributed.

A study on radiation and safety activities within IPD was prepared for Contract Accounting for hearings by the Joint Committee on Atomic Energy.

A change was made in the isotope inventory report to conform with a request from AEC and Contract Accounting.

The quarterly report of Assigned End Function Personnel was completed and submitted to Contract Accounting.

The procedure for taking the annual physical inventory of coal was distributed to participating personnel.

Personnel Accounting

Effective April 27, Contract and Accounting Operation assumed most of the clerical work to be performed in connection with Personnel Accounting. To accomplish the work in Contract and Accounting, eight nonexempt and one exempt employees were transferred to them.

The IPD Personnel Accounting force at April 30 was one exempt and four nonexempt employees.

Auditing

An auditor observed the physical inventory of precious metals taken March 31, 1959. A report summarizing the results prepared by General Accounting was reviewed by Auditing and issued jointly.

The cash funds maintained in the Irradiation Processing Department were counted on April 30, 1959, and a report of the findings was issued.

Revisions to nine AEC Manual Chapters were reviewed for the effect on IPD operations and for possible problems arising from AEC requests for compliance.

Procedures

Based on a change in security requirements for storing classified information in plant exclusion areas, a survey has been made throughout the Department to determine how many three-way combination-lock filing cabinets could be replaced by regular key-lock files. It was found 30 combination-lock files could be replaced in this manner.

General

No inventions or discoveries were made during the month by Financial personnel.

DR MacNaughton
Manager-Finance
IRRADIATION PROCESSING DEPARTMENT

DR MacNaughton:kd

DECLASSIFIED

NPR PROJECT SECTION
MONTHLY RECORD REPORT
APRIL, 1959

DECLASSIFIED

I. ORGANIZATION AND PERSONNEL

A. Responsibility

When the Atomic Energy Commission requested HAPO to undertake a study on a dual-purpose reactor in the fall of 1957, this study was assigned to Facilities Engineering Operation in the Irradiation Processing Department. The study was assimilated into the existing organization and completed on schedule. Early in 1958 it became apparent that the study might materialize into a project, referred to as the New Production Reactor. A planning group with Facilities Engineering Operation was established. It was called Expansion Operation and has been a part of Facilities Engineering Operation since January, 1958. In October of 1958, plant acquisition and construction funds for scope and design were received from AEC. Early in the calendar year of 1959, when receipt of construction funds for the continuance of the project was indicated, it became increasingly clear that the continued execution of the NPR project required either a substantial re-orientation of duties within FEO or an organization recognition of the large and important New Production Reactor. On April 1, 1959, the NPR Project Section was established and assigned complete responsibility for functions assigned to GE by the AEC.

B. Personnel Statistics

	<u>April 1,</u> <u>1959</u>	<u>April 30,</u> <u>1959</u>	<u>Net</u> <u>Change</u>
Employees on Permanent Payroll	53	54	+1
Technical Graduates (Rotational)	0	1	+1
Technical Trainees	0	0	0

	<u>NPR</u>	<u>Technical Graduates</u> <u>(Rotational)</u>
Transferred into Section*	54	1
Transferred Out of Section	0	0
Payroll Removals	0	0

* With the establishment of the NPR Project Section, 53 people were transferred from Facilities Engineering into NPR Project Section effective April 1, 1959. The above figures exclude the level III Manager.

C. Personnel Changes

E. C. McAndrew, Field Clerk "A", transferred from Construction Engineering and Utilities Operation on April 6, 1959.

G. E. Cunningham, Technical Graduate, formerly with Research and Engineering, is on rotational assignment with Process Design effective April 20, 1959.

D. Safety and Security Experience

No medical treatment injuries were reported.

One security violation was reported.

II. MONTHLY REPORT OF INVENTIONS OR DISCOVERIES

All persons engaged in work that might reasonably be expected to result in inventions or discoveries advise that, to the best of their knowledge and belief, no inventions or discoveries were made in the course of their work during the period covered by this report. Such persons further advise that, for the period therein covered by this report, notebook records, if any, kept in the course of their work have been examined for possible inventions or discoveries.

III. SUMMARY

The architect-engineer presented a general review of the overall heat dissipation system design for the benefit of Hanford personnel.

Progress on NPR heat dissipation system scope design is being delayed while decisions are being reached regarding standards of reliability to be applied to process cooling system design.

Contract negotiations were initiated for process piping model testing and supporting stress computations.

Assembly of the high pressure process tube rupture test facility was essentially completed.

NPR Project Representatives and Design Council met regularly during the month. Four scope items were approved by the Council. Field and Operations Engineering was relieved of the responsibility for approval of detail design.

Preparation of position guides and position evaluations for Field and Operations Engineering was completed, and arrangements were made for reviewing candidates for vacancies in the operation.

DECLASSIFIED

DECLASSIFIED

IV. ACHIEVEMENTA. Process Design1. Research and Development

Machined graphite for the high pressure process tube rupture test was received and installed during the month. A manhole was added to one of the 24" pressure vessel exit lines to enable visual inspection of the test stack without disassembly of the pressure vessel. Remaining work includes installation of electrical bus bars, instrumentation manifold, and relief pit sump pump. The facility will be ready for test operation when shakedown of the Component Test Loop as the source of high pressure, high temperature water has been completed.

Curves have been constructed which present key thermal, hydraulic, and heat exchanger characteristics which must be considered in the analysis of dual-purpose reactor design and operation. Calculation of heat exchanger area requirements for the wide range of steam pressures of NPR interest requires extrapolation of available heat transfer data so that the accuracy of results is somewhat uncertain. It is understood that heat exchanger manufacturers have developed relatively refined analytical methods for such conditions. Arrangements have been made to discuss the problem with several heat exchanger manufacturers at an early date. Discussions have also been arranged with a number of water to steam exchanger users including KAPL, APPR, and PWR regarding the relation of calculated to actual heat exchanger performance.

The IBM code for analysis of reactor cooling tube pressure drop has been successfully converted for use with the new IBM-709 now available at Hanford. A number of new features have been added which make boiling and transient pressure analyses quite simple.

2. Project CAI-816

Part V of the Design Bases on Auxiliary Control and Instrumentation Systems was approved by the Reactor Plant Project Representatives during the month.

Six reactor plant design criteria were issued for comment during the month, bringing the total to twenty out of forty scheduled for the complete scope package. Reactor Plant Project Representatives approved three criteria as did the NPR Design Council while the AEC approved seven criteria. Two detail drawings have been design approved and about twenty miscellaneous detail design drawings have been issued for comment. At month's end, overall design completion of the reactor plant was estimated to be 12.5 percent complete compared to 10.4 percent at the end of last month.

In regard to heat dissipation system design, a number of area electrical service drawings were reviewed, commented upon, and returned to the A-E. Two criteria were issued for comment. Twenty scope drawings out of the total of twenty-one scheduled for the complete scope package have now been issued for comment. One criteria was approved by the AEC during the month. Principal Design Council action concerned reliability of emergency cooling water supply and of process coolant pump drives, in general. The revised design progress schedule based on current estimated scope material approval sequence has not yet been made available by the A-E. However, their current semi-monthly report to the AEC shows Title II work as 12 percent complete. By current methods of estimating design scope progress, this portion of the design program is about 47 percent complete.

Early in the month key A-E personnel presented a review of the overall heat dissipation system design for the benefit of GE Management personnel, members of the NPR Design Council, and the two Project Representatives groups.

The firm of Dames and Moore, soils engineers engaged for 100-N site studies, commenced test drilling activities late in the month.

The design development and testing program in support of NPR now numbers eighty active items. Of these, fifteen are in the planning stage and sixty-five are in progress. Nine items have been completed.

Process tube deflection tests have been completed and strain gauge data are being evaluated for final comparison with computer stress analysis program results. Preparations are now being made for performance of tube insertion tests with the full length process channel mock-up.

The in-reactor boron steel thermal shield test was initiated this month. Heat removal data indicate that the test facility is being subjected to flux levels greater than those anticipated in the NPR. Foil irradiation will be used to determine actual flux levels. Acceptable methods of welding stainless steel cooling tubes to one-inch thick boron steel plates have been demonstrated.

A contract for process piping model testing and supporting stress computations is still being negotiated.

No re-estimate of total plant capital cost is planned until scope is more completely defined and some actual vendor quotations are available on the cost of major equipment. However, a current cost evaluation has been made which itemizes plus and minus effects which have resulted since the last cost estimate was made. In general,

DECLASSIFIED

HW-60246

it was the conclusion of this evaluation that the savings from going to carbon steel in the reactor portion of the primary cooling system somewhat more than offset the changes which have been made in the design. The contingency defined as usual as the difference between the current estimate and the \$145,000,000 limit, appears to have risen slightly to a level of about seven percent. A program of monthly evaluations, each to be logically more rigorous than the one preceding, are planned up to the time that a formal project estimate can be made.

3. Visitors

Richard Graham of Lockheed Aircraft Corporation visited Process Design to discuss seismic design of reactors and critical plant structures.

J. L. Barnes and G. E. Messa of Teleflex, Inc., visited Reactor Plant Design to discuss their proposal of an inlet connector valve drive mechanism.

The following personnel of Burns and Roe, Inc. visited Hanford to present their current overall heat dissipation system design concept:

John Gronan
Michael Lizza
George Lewis
Frank Steinbrucker
Henry Gitterman

4. Trips

W. D. Bainard visited Consolidated Edison installations in New York City and attended the American Power Conference to obtain information regarding demineralizer installations. Burns and Roe, New York City, was also visited as was the Dresden Reactor site in the course of the trip.

G. R. Hosack visited the Large Motor-Generator Division of General Electric in Schenectady on NPR emergency drive design. A Reliability Symposium was also attended.

H. S. Davis attended a meeting of the Committee on Structural Materials in Reactor Design being sponsored by the American Society of Civil Engineers in Denver, Colorado. Hammond Iron Works in Provo, Utah was also visited to inspect their manufacturing facilities.

A. B. Carson and H. R. Kosmata, in company with W. J. Gartin of Field and Operations Engineering, visited the Savannah River Plant of the du Pont Company to discuss design, operation, and maintenance problems associated with their reactor cooling systems.

~~SECRET~~

HW-60246

5. Significant Reports Issued

- HW-59477 - "Fuel Oil Storage System"
- HW-59483 - "Heat Exchanger Arrangement"
- HW-59912 - "Process Design Operation - Monthly Design Test and Development Program Status Report, March 1959,"
W. J. Morris.
- HW-57014 - "Ball Safety System," J. F. Nesbitt, April 13, 1959.
- HW-57037 RD - "Irradiated Metal Handling Facilities," J. F. Nesbitt,
April 17, 1959.
- HW-57041 RD2, "100-N Design Bases - Part V - Functional Requirements
of the Plant Auxiliary Control and Instrumentation
Systems," D. L. Condotta and D. E. Sebade, March 31, 1959.
- HW-57046 RD2, "100-N Design Bases - Part IV - Functional Requirements
of the Nuclear Control and Safety Systems," C. A. Mansius,
D. L. Condotta, and D. E. Simpson, April 30, 1959.
- HW-57044 RD2, "100-N Design Bases - Part II - Functional Requirements
of the Primary Loop Control and Instrumentation Systems,"
D. L. Condotta, April 24, 1959.
- HW-59835 - "NPR Storage Basin Water Depth," D. E. Sebade, April 1, 1959.
- HW-60102 - "NPR Riser to Riser Operating Conditions, H. G. Johnson,
April 20, 1959.
- HW-60103, "Analytical Bases for Side Coolant System Criteria,"
R. F. Corlett, April 20, 1959.
- HW-59862 - "Conditions and Ground Rules for Further Optimization
Studies on NPR".

DECLASSIFIED

~~SECRET~~

SECRET

DECLASSIFIED

HW-60246

B. Development and Testing

A development contract between Battelle Memorial Institute and Hanford was approved whereby Battelle will develop a silver halide column for the separation of halogen gas from the sample flow stream of a rupture monitoring system. Such a technique could increase substantially the signal to background ratio of the system and would thus permit earlier detection of a rupture.

A prototypic, gross-gamma-sensitive, rupture-detection system was ordered from the Ohmart Corporation for evaluation for use in rupture monitoring. Ten chambers plus readout equipment were purchased. The chambers contain nitrogen or argon between two metals from opposite ends of the electromotive series and which are insulated from each other. When subjected to radiation, the gas ionizes, the ion pairs are collected on the plates, and current flows through connecting circuitry. Potential advantages include apparent long life, low initial cost, reduced cable and insulator requirements and elimination of an ionizing voltage source.

"Pull-apart" tests were performed on two rolled, zirconium tube joints. The first joint failed at 59,400 pounds at 580°F and the second at 67,200 pounds and 580°F. Wall reduction during rolling was 8% in the first case and 10% in the second case. Samples of threaded zirconium tube joints were fabricated for pull-apart tests; gripping rings are made of zirconium.

C. FIELD AND OPERATIONS ENGINEERING

1. Activities

Construction

A meeting was held on April 8, 1959 with the AEC and Burns & Roe to discuss obtaining Burns & Roe loan-labor personnel for inspection services on the 105 Building. It was agreed that such arrangements could be made. More detailed discussion on this subject will take place after the AEC has exercised their option for Title III Services on the present Burns & Roe contract.

An informal meeting was also held with the AEC to discuss the relationships of the various Field and Operation Engineering components, the AEC, and the contractor. General agreement was obtained.

The latest information available was incorporated into a more detailed schedule for 105 Building construction effort than has heretofore been published. This information was reviewed with the AEC with their general concurrence.

Graphite Procurement

The study by Research and Engineering on the radiation damage to the reflector graphite is being formalized. A meeting to arrive at definite conclusions as to the physical characteristics required for the NPR design is planned to be held in the next few weeks. A more firm commitment of procurement action may be made at that time.

There has been no action taken in the agreement on financing of movement of personnel in the 2101 Building. This item should be settled before the construction contractor settles in the facility.

Zirconium Procurement

Three vendors have been selected for the fabrication of the pilot lot of approximately 70 process tubes each. These are Harvey Aluminum Company, Allegheny-Ludlum Steel Corporation, and Chase Brass Company. Final contract negotiations are being completed by the Commission.

Installation of preparation facilities by Construction Operation for the PRTR zirconium tubes is being generally reviewed to consider future possible use for the NPR tubes.

DECLASSIFIEDAdministrative

The following material was processed by Drawing and Specification Control this month.

Drawings	41
Criteria	14
Specifications	13
Miscellaneous	<u>13</u>
	81

Manpower study charts for the K program were completed and issued. Office furniture and equipment forecasts were completed. Revised issues were made of the NPR Material and Equipment List and the Drawing Schedule.

Twenty-two position guides for Field and Operations Engineering were completed and evaluations were made. A total of twenty-nine new position guides have now been prepared to accommodate the realignment of G.E. field responsibilities. Arrangements were made to review candidates for current and future vacancies in this operation.

Design Review and Consultation

Reviews were completed and formal comments were offered on the following scope material:

HW-57025	Gas System Instrumentation
HW-57031	Basic Building Requirements
HW-59491	Communications Systems
Sk-1-26806	Containment Vent Arrangement
HW-57046	Functional Requirements of the Nuclear Control and Safety Systems
Sk-1-26797	Inlet Header-Nozzle Connector Arrangement

During the month the Heat Conversion Project Representatives attended meetings with Burns and Roe representatives concerning the over-all plan of the reactor cooling system. System reliability was given particular attention during these discussions.

On April 13, 1959, the Heat Conversion Project Representatives reached a decision that the raw water supply to the plant should be furnished by four pumps with electric drives and that these should be backed up by two additional pumps driven by quick starting diesel engines.

The Manager-NPR Project relieved Field and Operations Engineering of the responsibility for approving detail design either from the construction or the operating standpoint.

NPR Design Council

The Council considered in considerable detail the operating features and back-up arrangements for the primary and secondary cooling loop. The following items were approved by the Council:

- HW-57020-RD-3 100-N Design Criteria 1.13 - Power Calculator, Boiling Point and Bulk Coolant Flow and Temperature Measurement System.
- HW-57013-RD-3 100-N Design Criteria 1.6 - Horizontal Rod System.
- HW-57029-RD-3 100-N Design Criteria 1.22 - Pile Motion, Seismoscope, and Optical Systems.
- HW-57960-RD Heat Conversion Plant Representatives' Minutes of Meeting No. 16, held on April 13, 1959.

2. Visitors

Mr. Quadt, Vice-President and Mr. Cleveland, Engineer, of Bridgeport Brass Company, and Mr. Randle, Mallory-Sharon Metals Corporation visited the plant April 6 and 7, 1959, to negotiate NPR tube contracts.

Messrs. Burghoff and Duran, Engineers, and Quay, Legal Counsel, Chase Brass and Copper Company, visited the plant April 8, 1959, to negotiate NPR tube contracts.

Mr. McCaskie, Secretary, and Dr. Magle, Technical Director, Allegheny-Ludlum Steel Corporation visited the plant April 10, 1959 to negotiate the NPR tube contracts.

Mr. Jack Ross, Secretary-Treasurer, and Mr. Gib Mondry, Technical Director, Harvey Aluminum Company, visited the plant April 10, 1959 to negotiate the NPR tube contracts.

Messrs. Johnston, Marketing Manager, Hastings, Nuclear Engineer, and Wells, Cleveland Plant Manager, all of National Carbon Company visited the plant April 16, 1959, to discuss the NPR graphite procurement program.

Mr. McCormick of the Ingersoll-Rand Company visited the plant April 20, 1959. The economics of centralized air compressor

END

**DATE
FILMED**

12 / 9 / 92