TECHNICAL PROGRESS REPORT

DOE/MC/23167--3099

DE92 018939

DATE: April 24, 1992
REPORT NO.: TPR-36
REPORTING PERIOD: January - March 1992

CONTRACT TITLE AND NUMBER: Advanced Coal-Fueled Gas Turbine Systems
DE-AC21-86MC23167

CONTRACTOR'S NAME: Westinghouse Electric Corporation
Emerging Technologies Development
4400 Alafaya Trail
Orlando, FL 32826-2399

NOTICE

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States nor any agency thereof, nor any of their employees, make any warranty, expressed or implied, or assumes any agency thereof, nor any of their employees, make any warranty, expressed or implied, or assumes any third party use or the Results of such use of any information, apparatus, products or process disclosed in this report or represents that its use by such third party would not infringe privately owned rights.

MASTER

Received OSTI

AUG 06 1992

CW0120

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED

1.0 SUMMARY

No combustion tests for this program were conducted during this reporting period of January 1 to March 31, 1992. DOE-sponsored slagging combustor tests have been suspended since December 1991 in order to perform combustion tests on Northern States Power Company (NSP) coals. The NSP coal tests were conducted to evaluate combustor performance when burning western sub bituminous coals. The results of these tests will guide commercialization efforts, which are being promoted by NSP, Westinghouse Electric, and Textron Defense Systems.

The NSP testing has been completed and preparation of the final report for that effort is underway. Although the NSP testing program has been completed, the Westinghouse/DOE program will not be resumed immediately. The reason for this is that Textron Defense Systems (TDS) has embarked on an internally funded program requiring installation of a new liquid fuel combustor system at the Haverhill site. The facility modifications for this new system are significant and it is not possible to continue the Westinghouse/DOE testing while these modifications are being made. These facility modifications are being performed during the period February 15, 1992 through May 31, 1992. The Westinghouse/DOE program can be resumed upon completion of this work.

Combustion Turbine Generic Design Studies (Task 12) being conducted under this program have been delayed by four months. Due to a decision point by Iowa Power in considering whether or not to use a first or second generation PFB configuration for their Des Moines Energy Center, Task 12 will now not be completed until the end of April 1993.

2.0 TECHNICAL PROGRESS

2.1 Testing of Northern States Power Company Coal

Four combustion tests were conducted using Northern States Power Company (NSP) coal during this reporting period. The first two tests conducted in January burned Rochelle sub bituminous coal, and the last two tests conducted in February burned Antelope sub bituminous coal. Very steady combustion was observed with all four tests, and very good carbon conversion achieved (see Figure 1). Also, good limestone sorbent injection was achieved during these tests.

During January, installation of the Ames alkali probe was completed. Dave Eckels of the Ames Lab, Iowa State University arrived at the Haverhill facility February 9, 1992, to finalize and shakedown their alkali measurement system. During the final setup of the Ames probe, it was determined that the exhaust gas temperature where the Westinghouse and Ames alkali probes were installed on the combustor system was at a point below that required to

ensure alkali condensation would not occur. This problem was corrected by installing new ports closer to the lean-burn/quench combustor where exhaust gas temperatures are typically 1300°C.

After repositioning the probes, the Westinghouse alkali probe appeared to plug within a few minutes of operation during the third test. Observations made after system breakdown following the third test indicated that the tip of the alkali probe had plugged, but it was uncertain whether the plugging occurred during the sampling period of the test. After system breakdown following the second test in February (fourth NSP test), observations indicated that the tip of the probe had not plugged. This result implied that some other mechanism caused behavior similar to the effects of probe plugging. It is now suspected that the plugging is due to a deteriorating pressure regulator in the alkali sampling system. This regulator will be replaced prior to any additional testing.

The Ames alkali probe was used only during the last NSP test to determine both vapor-phase and solid-phase alkali concentrations for the gases leaving the lean burn/quench zone. The Westinghouse alkali probe measurements were made during all the NSP tests. Westinghouse alkali probe rinse water samples being analyzed by an outside firm were not yet available for this report.

The last NSP combustion test was the first time the Ames alkali concentration analyzer has been used. Overall, this analyzer performed very well. All systems worked well and good calibrations were established. Unfortunately, steady-state alkali measurements were not achieved. There were two problems that arose that led to this. As the sample gas enters the flow regulation part of the analyzer, the pressure is dropped to nominally ambient pressure via a throttle valve. Downstream of the throttle valve most of the flow is to be dumped from the analyzer to our exhaust stack through a second throttle valve and check valve. The flow is dumped from the analyzer system in order to maintain isokinetic conditions at the tip of the sampling probe. The flow entering the tip of the alkali probe was to be maintained at nominally 100 l/min. Approximately 90 l/min. are dumped to the exhaust stack, and the balance continues on to be analyzed for alkalis. The first problem was that the check valve in the dump circuit required nominally 10 psid to open. This pressure could not be achieved, and the 90 l/min. flow through the dump circuit was never realized. As a result, isokinetic flow at the probe tip in the exhaust gas stream was never achieved, i.e., a probe tip flow of 10 l/min., rather than 100 l/min., existed.

Since the probe tip flow was down by a factor of ten, and since the exhaust particulates will not follow exhaust gas flow streamlines in the neighborhood of the probe tip, the apparent particle loading ingested by the probe tip was much higher than characteristic of the flow in the combustor exhaust duct.

This elevated particle loading led to the second problem, which prevented steady-state operation, namely: the sample line throttle valve plugged soon after initiating sample flow through the Ames alkali analyzer, which was cleared repeatedly by back purging this valve with a nitrogen flow. These problems can be eliminated easily by removing the check valve in the sample dump line and by replacing the sample line throttle valve with one that has a much lower loss coefficient. These changes will be made before making future Ames probe alkali measurements.

On March 13, 1992, TDS received the alkali concentration letter report from Dave Eckels of the Ames Laboratory for the measurements made during the last NSP test. Due to plugging problems encountered while making these measurements, these results must be held as preliminary and nonconclusive. The Ames probe has the capability of measuring gas phase sodium and potassium concentrations and gas phase plus ash-bound levels (total alkali concentrations). During the brief times where the correct flow was established through the detector of the Ames alkali analyzer, peak gas phase sodium concentrations of nominally 120-160 ppbw and potassium concentrations of 30-40 ppbw were observed. Since these peak concentrations were measured during an analyzer flow transient, they are thought to be high since a significant portion of the signal may be due to particles being forced through the sintered filter located upstream of the alkali detector. This effect is minimal when the analyzer flow achieves steady state. We expect that much lower concentrations will be measured after the check and throttle valve modifications mentioned above have been made. When measuring total alkali concentration levels (gas phase plus ash-bound components), the alkali levels increased by two orders of magnitude. This observation implies that a significant amount of the alkalis are bound in the ash. As with the gas phase alkali results, it should be clearly understood that these results are preliminary and nonconclusive; and further measurements must be made with the analyzer operating steadily before any substantial claims can be made regarding exhaust alkali level.

As progress was made toward preparing the final report for the NSP testing effort, additional results of interest were revealed. Carbon burnout results have been derived based on analyses received for slag tapped into the quench chamber and material collected by the exhaust particle probe. The carbon burnout for all NSP tests was greater than 99.95% (Figure 1), which is exceptionally good. NO_x emissions have been derived based on data supplied by on-line gas analyzers. For operation with a primary zone equivalence ratio of $\phi = 1.2$ and an exhaust equivalence ratio of 0.4, which were the established operating conditions for all tests, NO_x exhaust emissions varied between 0.08 and 0.14 lb/MMBTU for all tests (Figure 2). This is consistent with previously observed combustor performance and is well below anticipated NSPS limits. Exhaust particulate emissions were measured to be in the range

0.13-0.27 lb/MMBTU, which is good, but nominally a factor of three to six times anticipated NSPS limits. Exhaust particle emissions varied depending on whether sorbent was injected and on the amount injected. Sulfur reduction results are not available at this point in time.

2.2 Combustion Turbine Generic Design Studies - Task 12

During this reporting period the project design specification was completed and is currently being reviewed. A four-month delay to the completion of this study has occurred due to a hold on the program while Iowa Power considered whether or not to use a topping combustor configuration for the Des Moines Energy Center project. Task 12 is now scheduled to be completed by the end of April 1993.

MEASURED CARBON CONVERSION

Figure 1

NOx EXHAUST EMISSIONS

Figure 2

END

**DATE
FILMED**

9/21/92