Base Program on Energy-Related Research

**Quarterly Report
February - April 1995**

Work Performed Under Contract No.: DE-FC21-93MC30126

For
U.S. Department of Energy
Office of Fossil Energy
Morgantown Energy Technology Center
P.O. Box 880
Morgantown, West Virginia 26507-0880

By
Western Research Institute
365 North Ninth Street
Laramie, Wyoming 82070

June 1995

MASTER

DISTRIBUTION OF THIS DOCUMENT IS UNLIMITED *DL*

DISCLAIMER

Portions of this document may be illegible in electronic image products. Images are produced from the best available original document.

ACKNOWLEDGMENT

This report was prepared with the support of the U.S. Department of Energy (DOE), Morgantown Energy Technology Center, under Cooperative Agreement Number DE-FC21-93MC30126. However, any opinions, findings, conclusions, or recommendations expressed herein are those of the authors and do not necessarily reflect the views of the DOE.

DISCLAIMER

This report was prepared as an account of work sponsored by an agency of the United States Government. Neither the United States Government nor any agency thereof, nor any of their employees, makes any warranty, express or implied, or assumes any legal liability or responsibility for the accuracy, completeness, or usefulness of any information, apparatus, product, or process disclosed, or represents that its use would not infringe privately owned rights. Reference herein to any specific commercial product, process, or service by trade name, trademark, manufacturer, or otherwise does not necessarily constitute or imply its endorsement, recommendation, or favoring by the United States Government or any agency thereof. The views and opinions of authors expressed herein do not necessarily state or reflect those of the United States Government or any agency thereof.

TABLE OF CONTENTS

	Page
TASK 1.0 OIL AND GAS	1
Subtask 1.1 CROW™ Process Modeling	1
Subtask 1.2 Miscible\Immiscible Gas Injection Processes	6
Subtask 1.3 Development of a Portable Data Acquisition System	8
Subtask 1.4 Tank Bottom Waste Processing Using the TaBoRR™ Process	9
TASK 2.0 ADVANCED SYSTEMS APPLICATIONS	12
Subtask 2.1 Development and Optimization of a Process for the Production of a Premium Solid Fuel from Western U.S. Coals	12
Subtask 2.5 Eastern Shale Oil Residue as an Asphalt Additive	13
TASK 3.0 ENVIRONMENTAL TECHNOLOGIES	17
Subtask 3.1 Solid Waste Management	17
Subtask 3.2 Remediation of Contaminated Soils (HAZ-FLOTE™)	22
Subtask 3.3 The Syn-Ag™ Process: Coal Combustion Ash Management Option	25
Subtask 3.4 The Maxi-Acid™ Process: In-Situ Amelioration of Acid Mine Drainage	28
Subtask 3.5 Spill Test Facility Data Base	32
TASK 4.0 APPLIED ENERGY SCIENCE	37
Subtask 4.1 Heavy Oil/Plastics Co-Processing	37
Subtask 4.2 Fossil Fuel and Hydrocarbon Conversion Using Hydrogen-Rich Plasmas	39
TASK 6.0 REMEDIATION	41
Subtask 6.1 North Site Remediation	41
SUBTASK STATUS REPORT (Current Year Subtasks)	43
CONTRACT STATUS REPORT (Current Year Subtasks)	49
CONTRACT STATUS REPORT (Expense Summary, All Years)	50
CONTRACT STATUS REPORT (All Years)	51
DISCLAIMER	52

TASK 1.0 OIL AND GAS

SUBTASK 1.1

CROWTM PROCESS MODELING

Lyle A. Johnson
Charles G. Mones

February – April 1995

OBJECTIVES

This task is to incorporate new physical relationships peculiar to the CROWTM process into the existing thermal simulator and to validate the simulator based on controlled laboratory simulations. The four subtasks identified and the specific objectives are:

- develop a numerical simulator through the modification of an existing thermal enhanced oil recovery (EOR) simulator to describe the transport of organic materials in aqueous environments;
- design and conduct physical simulations that will provide data for the verification of the developed numerical simulator;
- perform model verification with the data from the physical simulations; and
- project management and reporting of all efforts, including the complete documentation of the numerical simulator.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- continue the model verification effort using the results from the test simulations and relative permeability tests; and
- continue documentation of the numerical simulator.

ACCOMPLISHMENTS

- The reactor system was completed, and shakedown testing using a brine solution to track the flow paths in the reactor was also completed.
- Testing using three different nonaqueous phase liquids (NAPL) was completed. Tests used a floating or light nonaqueous phase liquid (LNAPL), a sinking or dense nonaqueous phase liquid (DNAPL), and a nonaqueous phase liquid with a density nearly the same as the water.
- Relative permeability testing was completed for a NAPL and an LNAPL.
- Model modification was begun and is continuing using the data from the two-dimensional tests and the relative permeability tests for history matching and verification.

ACTIVITIES FOR NEXT QUARTER

- Continue model verification using the results from the two-dimensional simulations and the relative permeability tests.
- Continue documentation and preparation of the final report for the numerical simulator.

PROCEDURES

The primary steps being taken in this task are:

- model development;
- physical simulations;
- model verification; and
- management and reporting.

Subtask 1

Subtask 1 is the modification of an existing thermal EOR simulator to incorporate the phenomena peculiar to the CROW process, including but not limited to the inclusion of a convection-diffusion transport mechanism. This will assist in the ability to describe the transport of organic materials in an aqueous environment. This subtask will be used initially to identify the parameters for subtask 2.

Subtask 2

Subtask 2 is the conduct of the physical simulations necessary to provide the data for the verification of the numerical simulator developed in subtask 1. The subtask includes the development and shakedown of the reactor system deemed best able to provide the required data. Three scenarios of organic contamination in an aquifer are to be investigated: LNAPL contamination floating on groundwater at the top of an aquifer, DNAPL contamination at the bottom of an aquifer, and NAPL contamination that has a density nearly identical to water, resulting in a suspended phase within an aquifer. Also in this subtask will be the determination of the relative permeabilities for the organic liquids used in the physical simulations.

Subtask 3

Subtask 3 is the verification of the developed numerical simulator using the data produced in subtask 2. Any further modifications of the numerical simulator necessary to history match the produced data will also be done under this subtask.

Subtask 4

Subtask 4 is the project management required to ensure the proper execution of the task and the reporting of the accomplishments. This subtask also includes the documentation of the numerical simulator and the inclusion of the documentation into the final task report.

RESULTS

The CROW model developed during the first year of funding extended the existing multiphase, multicomponent, three-dimensional, thermal simulator that was developed for petroleum reservoirs to describe the transport of organic materials in aqueous environments. The model has the ability to describe the fate of organic materials by Arrhenius-type, first-order kinetics, as well as phase equilibria relationships. These capabilities are necessary to describe the speciation of the oil by

bioremediation or steam stripping operations. Because of the model's thermal aspects, all reservoir and fluid properties are temperature-dependent. The model is also able to perform field simulations for one, two, and three dimensions with variable grid spacings and the use of vertical or horizontal wells.

To conduct the two-dimensional tests, two vessels 0.9 m long, 0.6 m high, and 0.79 cm thick (3 ft long, 2 ft high and 2 in. thick) were constructed. One vessel was constructed of 0.64-cm (0.25-inch) Plexiglas and the other of .64-cm (0.25-in) aluminum sheet. The plexiglass vessel was for ambient temperature tests and the aluminum vessel for elevated temperature tests. Slotted and screened pipes of varying lengths are installed at one end of the vessel from the top to simulate the injection well. Similar slotted and screened pipes are installed on the other end of the vessel from the bottom to simulate the extraction well. A throttle valve controls the extracted fluid flow rate.

For each test, the vessel is filled with both organic material and water-saturated, fine-grained, uniform 20 to 40 frac sand. This type of material has been chosen because it is similar to material found at a large number of contaminated sites. After the vessel is completely filled with sand and liquids, the vessel is sealed to establish a no-flow boundary condition, as used by the simulator. Each test was operated at a predetermined temperature, flow rate, and time to ensure that all tests were conducted in a similar manner.

Samples were taken throughout the reactor as the reactor was loaded and after the tests were completed. These samples were extracted to determine the organic saturation distribution before and after the tests. The data from all the physical simulations were compiled and material balances performed for all tests.

The apparatus for measuring relative permeability consists of a test cell, an injection system, and a production collection system. The test cell consists of a cylindrical stainless steel vessel that contains the packed, unconsolidated sand. The test cell is surrounded by guard heaters and insulated to produce isothermal conditions during the elevated temperature tests.

The fluid injection system consists of two double-headed positive displacement pumps for fluid injection. The positive displacement pumps are precalibrated to deliver the specified injection rates of organic material and water. For the elevated temperature tests, heat tapes on the injection lines and guard heaters on the cell provide sufficient capacity to heat the injected fluids to the temperatures necessary for the experiments.

The collection system for the produced fluids includes a regulating valve to maintain back pressure on the system and a series of graduated collection vessels. The series of collection vessels permits the determination of individual component production rates versus time.

The entire reactor system is equipped with pressure gauges, pressure transmitters, and thermocouples to monitor the pressure and temperature of the system. All pressure transmitter and thermocouple signals are collected, analyzed, and stored by a data acquisition and control system. The guard heaters for the test cell are also controlled by this system. The problem of measuring the small differential pressures across the cell has been resolved by adding an inclined manometer to the system.

Organic samples to be used in the physical simulations have been combined with the mineral material to ensure that any interactions between the two have stabilized before the testing occurs. The minimum contact time before use of the material in a test is 1000 hrs.

The verification of the numerical simulator has begun, as has the documentation of the simulator. Preliminary modifications of the numerical simulator have been completed, and initial runs using the data from the initial 2-D physical simulations have been completed. Based on these runs, minor modifications to the simulator have been completed.

The next step is the validation of the simulator using data from the mixed-phase NAPL and contaminants from a wood treatment facility. Also to be used, will be the relative permeability curves developed for the mixed-phase fluid.

SUBTASK 1.2

MISCIBLE\IMMISCIBLE GAS INJECTION PROCESSES

Lyle A. Johnson
Francis M. Carlson

February - April 1995

OBJECTIVE

The objective of this subtask is to develop a predictive model for the miscible\immiscible gas injection process with emphasis on the use of CO₂ as the injected gas. Data for the verification of the model will be obtained through the conduct of physical simulations designed with the use of the numerical simulator.

QUARTER OBJECTIVES

The objective for this quarter was to identify and obtain a numerical simulation to use as the basis for the final miscible\immiscible gas injection simulator.

ACCOMPLISHMENTS

The numerical simulator to be used in the subtask was selected based on availability and on the presence of the various capabilities desirable for the simulations.

ACTIVITIES NEXT QUARTER

The schedule for the start of the main efforts involving this subtask is September 1995, with the preliminary modeling effort to be conducted at the Morgantown Energy Technology Center (METC).

PROCEDURES

This subtask will comprise four parts. The first part will be the selection of a numerical simulator followed by the acquisition of the simulator. The second part will be the conduct of physical simulations to provide detailed data for the validation of the simulator. The numerical simulator will be used to develop the experimental plan and operational procedures for the physical simulations. Next will be the validation of the numerical simulator using the history matching of the physical simulations. The model will be modified as needed to provide the necessary history matches. The final part will be the documentation of the numerical and physical simulations in a final topical report.

RESULTS

The numerical simulator selected for use in this subtask is the numerical simulator developed by the Computer Modeling Group (CMG). The simulator was selected because its capability of taking into consideration the solubility of CO_2 in the aqueous phase and allowing for relative permeability hysteresis. Based on discussions with personnel at METC, it was decided that the initial simulations using the CMG simulator would be conducted by WRI personnel at the METC facilities, since the simulator is presently available there.

Based on the initial simulations, an experimental plan for the physical simulations will be developed, and the decision as to whether to continue to conduct the modeling effort at METC or to acquire the simulator at WRI will be made.

SUBTASK 1.3

DEVELOPMENT OF A PORTABLE DATA ACQUISITION SYSTEM

Charles G. Mones

February - April 1995

There has been no activity on this subtask during this quarter other than the preparation of the annual topical report in February.

SUBTASK 1.4

TANK BOTTOM WASTE PROCESSING USING THE TABORR™ PROCESS

Robert M. Satchwell

February – April 1995

OBJECTIVES

The objective of this project is to develop information for use in the successful deployment of WRI's patented TaBoRR™ technology. To accomplish this objective, work is being conducted in areas of technology support, design and operation of a laboratory process unit, numerical modeling of the process, and economic analysis.

QUARTER OBJECTIVES

The objectives for the quarter were to:

- analyze and characterize tank bottom wastes from various storage locations;
- monitor the construction and supply support for the field demonstration unit; and
- finalize construction and perform shakedown tests using the laboratory demonstration unit.

ACCOMPLISHMENTS

- Several samples of tank bottom wastes have been collected from several storage facilities. Chemical and characterization testing have been initiated.

- The construction of the field demonstration unit has been completed. Permitting clarifications by regulatory agencies are being pursued.
- Construction has been completed on the laboratory demonstration unit. Shakedown tests were performed using water and hydraulic oil.
- Experiments were performed in the laboratory unit using tank bottom wastes obtained from a Wyoming site.

ACTIVITIES FOR NEXT QUARTER

- Analyze the data obtained from the laboratory demonstration unit.
- Perform a safety analysis and review system (SARS) for the laboratory demonstration unit.
- Continue testing of tank bottom wastes in the laboratory demonstration unit with samples from different locations.
- Perform a safety analysis and review system (SARS) for the field demonstration unit before shakedown tests begin.
- Perform shakedown and operational tests of the field demonstration unit to acquire data and samples.
- Provide analysis of the data collected for the preparation of reports for permitting purposes to regulatory agencies.
- Provide assessment of the processing options and procedures for optimization purposes.

RESULTS

The following activities were conducted during the reporting period:

Several storage facilities have been located. These samples originate from a variety of production horizons. Samples vary in composition from paraffin to asphalt. Some

samples contain high quantities of sulfur and chlorides. To date, samples from three facilities have been received. Initial chemical analysis and characterization of the tank bottom wastes are underway.

In addition to standard tests that include viscosity, C, H, N, & S, and BS&W determination, additional testing is being performed. These additional tests include simulated distillation, toxicity characteristic leaching procedure testing (TCLP), and chloride analysis. Analyses indicate the feed materials are not hazardous as defined by TCLP procedures.

Wyoming's Department of Environmental (DEQ) quality has determined that treatment of an exempt exploration and production waste does not remove the exemption. DEQ ruled that treatment using TaBoRR™ does not jeopardize the exemption.

A long-term experiment was conducted using the laboratory demonstration unit. Initial difficulties were encountered in the pump system and flash system. These problems were solved by changing pumps and rapidly opening and closing the flash valve to prevent plugging. After the problems were solved, testing of the wastes continued. In this test, two different sweep gas rates were examined. Analysis of the data collected is being performed.

Construction of the field demonstration unit has been completed. Installation of the data acquisition system and wiring of the electrical components has been delayed due to poor weather conditions and lack of access to the construction site. The unit should be operational by the middle of June 1995.

This field demonstration unit is capable of processing approximately 300 barrels per day of feed material. It has been anticipated that approximately 50 to 65 wt. % can be converted to salable products with the remainder being converted to bottoms. At the present time, sale or disposal of the bottoms is being investigated by Enviroil.

TASK 2.0 ADVANCED SYSTEMS APPLICATIONS

SUBTASK 2.1

DEVELOPMENT AND OPTIMIZATION OF A PROCESS FOR THE PRODUCTION OF A PREMIUM SOLID FUEL FROM WESTERN U.S. COALS

Norm Merriam

February - April 1995

There has been no activity on this subtask during this quarter.

SUBTASK 2.5

DEVELOPMENT OF AN EASTERN SHALE OIL RESIDUE AS AN ASPHALT ADDITIVE

Ken Thomas
Mike Harnsberger

February – April 1995

TASK OBJECTIVES

The objectives of this task are to determine whether or not an asphalt modifier produced from eastern shale oil is beneficial in 1) reducing age hardening and 2) reducing moisture damage susceptibility in conventional asphalt concrete used in public roads. Several subtasks have been identified. The specific objectives are:

- preparation of an experimental plan;
- acquisition and preparation of an eastern shale oil residue suitable for evaluation;
- preparation of a sample matrix that will be the subject of testing and evaluation;
- rheological and infrared analysis and evaluation of unaged and aged samples;
- evaluation of samples that have been subjected to successive freeze-thaw cycling;
- preparation of a report that discusses the results obtained and the conclusions drawn.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- complete the rheological and infrared analysis of the aged samples;

- complete the evaluation of the moisture susceptibility of briquets prepared from the petroleum-derived asphalts and the blends; and
- begin the preparation of a report that discusses the results obtained and the conclusions drawn during the conduct of this tasks.

ACCOMPLISHMENTS

- The rheological and infrared analyses of the aged samples and the evaluation of briquets prepared from the petroleum-derived asphalts and blends were completed. In addition, the preparation of a report that discusses the results obtained during the conduct of this task was begun.

ACTIVITIES FOR NEXT QUARTER

- Complete the preparation of a report that discusses the results obtained and the conclusions drawn during the conduct of this task.

PROCEDURES

Three aging-prone petroleum-derived asphalts, AAD-1, AAK-1, and AAM-1, were blended with a stabilized eastern shale oil residue to produce blends that contained 10 and 15% eastern shale oil. The three petroleum-derived asphalts and the six blends were aged artificially to simulate both hot-mix plant aging and pavement aging using the rolling thin-film oven (RTFO) and the pressurized aging vessel (PAV) methods, T240 and PP1, respectively. In addition, the WRI-developed test for evaluating moisture susceptibility (Plancher et al. 1980) was applied to all material combinations to demonstrate any advantages that the eastern shale oil (ESO) residue may have to reduce moisture damage in asphalt-aggregate mixtures.

RESULTS

The rheological analysis of the RTFO- and RTFO/PAV-aged materials was completed. In all cases, the value for $G^*/\sin\delta$ for the RTFO-aged asphalts and the blends exceeds

the minimum required value. The minimum requirement for RTFO-aged asphalts is 220 kPa at the test temperature. However, the relative aging indexes ($G^*/\sin\delta_{\text{RTFO-Aged}}$ versus $G^*/\sin\delta_{\text{Unaged}}$) for the blends are higher than for the petroleum-derived asphalts, indicating that they are stiffer. This may imply that when in service, the blends will be more prone to pavement embrittlement and low-temperature cracking than the petroleum-derived asphalts.

The maximum requirement for RTFO/PAV-aged asphalts is 5000 kPa at the test temperature, in this case 13, 25, and 31°C (55, 77, and 88°F). The $G^*\sin\delta$ values for AAD-1 and AAM-1 and blends prepared from them satisfy this parameter at 25°C (77°F), while AAK-1 satisfies this parameter at 31°C (88°F). The relative aging indexes ($G^*/\sin\delta_{\text{RTFO/PAV-Aged}}$ versus $G^*/\sin\delta_{\text{Unaged}}$) for the RTFO/PAV-aged blends are higher than those for the petroleum-derived asphalts, indicating that they are stiffer. This means that when in service, the blends will be more prone to pavement embrittlement and low temperature cracking than the petroleum-derived asphalts. This test represents the aging that an asphalt binder experiences while in service as the result of time, temperature, and traffic. The duration of service is estimated to be about 10 years.

Infrared analyses were conducted on the three petroleum-derived asphalts and the blends before and after RTFO/PAV aging to determine changes in the concentrations of the oxygen-containing functional groups (i.e., carbonyls and sulfoxides), which are present in the samples. The objective of this phase of the study was to determine the ability of the ESO residue to reduce the propensity of these conventional petroleum-derived asphalts to undergo chemical aging as a result of RTFO/PAV aging. For the unaged samples, the addition of the ESO residue to the petroleum-derived asphalts usually results in an increase in the amounts of carbonyl and sulfoxide compound types. This is not unusual considering that the shale oil, which was produced by a thermal process, contains appreciable amounts of carbonyl and sulfoxide compound types. In general, upon RTFO/PAV aging the amounts of carbonyls and sulfoxides in the samples increases. In general, it appears that the addition of the ESO residue results in an increase in the amount of carbonyls and sulfoxides in the aged binders.

Asphalt-aggregate briquets were prepared in duplicate using the petroleum-derived asphalts and the blends. Three different aggregates were tested. These included Lithonia granite (RA), a low-absorption limestone (RD), and a silicious Gulf Coast gravel (RL). The briquets were subjected to repeated freeze-thaw cycling until breakage. The objective of this phase of the study was to evaluate the moisture

susceptibility of the prepared asphalt-aggregate samples. The briquets represent mixtures that may be used in a pavement constructed of the different binder and aggregate materials.

The results of the determination of the moisture susceptibility of the petroleum-derived asphalts and the blends when coated onto Lithonia granite (RA) demonstrate that when the ESO residue is mixed with asphalt AAM-1 some improvement is observed. While asphalt AAM-1 survived only one to two freeze-thaw cycles, the blends survived two to four cycles. However, the addition of the residue to asphalts AAD-1 and AAK-1 did not improve the moisture susceptibility of these petroleum-derived asphalt blends when coated onto Lithonia granite.

Regarding the three petroleum-derived asphalts and the blends when coated onto the low-absorption limestone (RD), the RD did quite well with respect to all asphalts and blends—having survived more than 50 cycles. As noted for aggregate RA, when blends of the residue with asphalt AAM-1 are coated onto silicious Gulf Coast gravel (RL), some improvement is also observed. While the neat asphalt did not survive one freeze-thaw cycle, the blends broke after two cycles. As in the case of Lithonia granite, the addition of the ESO residue to asphalts AAD-1 and AAK-1 did not result in the improvement of the moisture susceptibility of these petroleum-derived asphalt blends when coated onto silicious Gulf Coast gravel.

Because blends of asphalt AAM-1 and ESO appeared to improve the moisture susceptibility of the blends when coated onto aggregates RA and RL, a blend composed of 30% ESO mixed with asphalt AAM-1 was prepared. This material was coated onto the aggregates, formed into briquets, and the briquets subjected to freeze-thaw cycling. This blend survived seven cycles when coated onto RA and four cycles when coated onto RL. This significant improvement in cycles to failure for this blend substantiates the trend that was observed initially.

REFERENCES

- Plancher, H., G. Miyake, R.C. Venable, and J.C. Petersen, 1980, A Simple Laboratory Test to Indicate the Susceptibility of Asphalt-Aggregate Mixtures to Moisture Damage During Repeated Freeze-Thaw Cycling. Canadian Technical Asphalt Association, XXV: 246-262.

TASK 3.0 ENVIRONMENTAL TECHNOLOGIES

Contains Confidential and Restricted Information

SUBTASK 3.1

CONDITIONING AND HYDRATION REACTIONS ASSOCIATED WITH CLEAN COAL TECHNOLOGY ASH DISPOSAL/UTILIZATION

Alan E. Bland
Terry H. Brown

February - April, 1994

TASK OBJECTIVES

Project objectives are to develop the fundamental data and technologies by which industry can assess and implement economical and technically viable ash management strategies and plans for Clean Coal Technology (CCT) ashes.

QUARTER OBJECTIVES

The objectives for the quarter were to:

- continue to acquire ashes from selected fluidized bed combustion (FBC) facilities and conduct chemical and physical characterization and geotechnical testing of a range of available FBC ashes;
- prepare master batch of ettringite for ettringite conversion studies with carbonate and soluble silica; and
- continue the assessment of chemical and physical methods to control hydration reactions.

ACCOMPLISHMENTS

- A number of FBC facilities have been contacted and have agreed to supply ash for the geotechnical, conditioning and chemical hydration reaction testing. However, a number of these facilities have experienced operational problems, and ash collection was postponed until representative ashes could be ensured. Ash from the TVA high-sulfur bituminous coal and petroleum coke-fired FBC facility has been delivered, and chemical, physical and geotechnical testing has been initiated. Additional materials scheduled to be made available for the project include: (1) NISCO (petroleum coke-fired); (2) Tri-State Nucla (low-sulfur subbituminous coal-fired); and (3) Pt. Aconi (high-sulfur bituminous coal-fired).
- A master batch of pure ettringite was synthesized in the laboratory and analyzed by a number of analytical techniques. These techniques include XRD, TGA and SEM/EDAX. An experimental matrix has been developed to assess the conversion of ettringite to other minerals, such as thaumasite, through the introduction of carbonate and/or soluble silica into the crystal structure.
- Methods for the control of hydration reactions, including mechanical, chemical and thermal, have been addressed and invention disclosures have been written. Analysis of the effect of treatment methods on reaction chemistry has been completed. Additional treatment method tests have been designed.
- Additional testing of the use of Montana-Dakota Utility (MDU) ash in the formulation of controlled density flowable fill has been conducted. The task is designed to examine the technical feasibility of producing a controlled low-strength flowable fill material (CLSFFM) from FBC ash. Two formulations representing structural fill and excavatable fill applications have been developed. Compatibility of MDU flowable fill with various construction metals and construction materials is being initiated.
- An interim topical report covering the results of testing for FY '94 was prepared and transmitted on a confidential basis to US DOE (METC).

ACTIVITIES FOR NEXT QUARTER

- Continue acquisition, chemical characterization and geotechnical testing of ashes from a number of FBC facilities.
- Initiate the assessment of ettringite conversion to thaumasite and other minerals.
- Continue the materials compatibility testing of FBC ash-based CLSFFM

PROCEDURES

Standard ASTM procedures for the geotechnical testing are to be used, including ASTM D-698 and 1557 for moisture-density relationship, ASTM C-109 (modified) for unconfined compressive strength, and ASTM C-157 for dimensional stability (expansion/shrinkage) testing. Chemical characterization used ASTM wet chemical methods, as well as standard ICAP, XRF, TGA, DSC, SEM and XRD techniques.

RESULTS

The following activities were conducted during the reporting period:

Activity 3.1.1 - Evaluation of the Chemical, Physical and Geotechnical Properties of Various CCT Ashes

A number of FBC facilities have been contacted and have agreed to supply ash for the geotechnical, conditioning and chemical hydration reaction testing. However, a number of these facilities have experienced operational problems and ash collection was postponed until representative ashes could be ensured. Ash from the TVA high-sulfur bituminous coal and petroleum coke-fired FBC facility has been delivered and chemical, physical and geotechnical testing has been initiated. Additional materials from FBC units scheduled to be made available for the project include: (1) NISCO (petroleum coke-fired); (2) Tri-State Nucla (low-sulfur subbituminous coal-fired); and (3) Pt. Aconi (high-sulfur bituminous coal-fired).

Standard geotechnical properties of the ashes were also determined, including moisture-density relationships (Proctors), unconfined compressive strength, and dimensional stability. The Tennessee Valley Authority (TVA) ash blend shows ASTM

D-698 "optimum" moistures of 26.4% and maximum dry densities of approximately 88 pcf. Bulk density of the fly ash is approximately 51 pcf (poured) and 71 pcf (packed), while the bulk density for the ash blend are 83 pcf (poured) and 101 pcf (packed). Strength of the ash blend compacted at Proctor density and moisture contents is relatively high, in the range of 2200 psi at 90 days. Expansion (ASTM C-157) for these materials is also quite high, in the range of 0.35%. The strength development and expansion for the TVA ashes appears to be controlled by the amount of free lime available for ettringite formation and the anhydrite available for gypsum formation. Samples of the cured ashes have been acetone dried and preserved for chemical evaluations, employing techniques described earlier.

Activity 3.1.2 - Stability and Modifications of Hydration Reactions

The stability of the reaction products appears to be sensitive to pH and reactant concentrations/equilibrium. The instability of the CCT ashes results from the hydration of anhydrite to form gypsum, the formation of ettringite, and the slow conversion of ettringite to thaumasite. Evaluation of methods for the identification and/or quantification of the appropriate hydration phases (portlandite, gypsum, ettringite/thaumasite) has been conducted. Ettringite synthesized in the laboratory has been analyzed by a number of analytical techniques, of which high-resolution TGA appears to be the most promising for quantification purposes.

A master batch of ettringite was prepared for subsequent testing under carbonate and soluble silica conditions. This testing was designed to assess the conversion of pure ettringite to thaumasite or other potential hydration reaction products. Testing is expected to be initiated in the next quarter.

Activity 3.1.3 - Methods for Control of CCT Ash Hydration Reactions for Stable Ash Disposal or Use

Several methods for the stabilization of CCT ashes have been developed and appropriate invention disclosures written. The nature of these processes and their disclosures are therefore confidential and restricted to US DOE and WRI only. Copies of the disclosures have been filed with the US DOE Patent Office.

An experimental testing plan for evaluation of the stability performance of different treatment processes has been developed, and testing is expected to be initiated in the next quarter.

Activity 3.1.4 - Effect of Conditioning Media on Properties of Ashes

The use of alternate water sources for conditioning circulating fluidized bed combustion (CFBC) ashes could provide relief to often scarce fresh water supplies, as well as provide a cost savings for the treatment and disposal of the alternate water sources. Other waters being considered include coal pile runoff, cooling tower blowdown, and wastewater treatment concentrate. Preliminary testing with these materials has been conducted by Ash Management Engineering, Inc. (AME) and others for private clients. The results from earlier preliminary testing were promising, but a rigorous scientific study is required before implementation.

No work on this activity was conducted during the quarter, due to lack of availability of ash materials for the testing.

Activity 3.1.5 - Production of CLSFFM from CCT Ash

WRI/U.S. DOE and Montana Dakota Utilities have entered into a jointly funded project to examine the technical feasibility of producing controlled low-strength flowable fill material from CFBC ash from the Heskitt plant in North Dakota. Mix design testing was conducted. The CFBC ash resulted in severe retardation of the set time development, resulting in the need to use accelerators. It was also found necessary to limit the amount of CFBC ash. Two design mixes have been developed that can closely meet the strength development requirements for a structural fill and excavatable fill applications.

Materials compatibility testing using galvanized piping, copper piping, rebar and Type I portland cement with and without pozzolan addition have been initiated. Material test coupons were embedded in the MDU flowable fill. For comparative purposes, material test coupons were also embedded in the local soil material and in conventional flowable fill. The embedded materials are being allowed to cure for 14 days and then will be processed through wet/dry cycles. At pre-determined intervals, the material test coupons will be examined for evidence of corrosion.

SUBTASK 3.2

REMEDIATION OF CONTAMINATED SOILS (HAZ-FLOTE™)

Terry H. Brown

February – April 1995

OBJECTIVES

The primary objective of this task is to develop physical and chemical treatments to remove inorganic and organic toxins from contaminated materials. The project is divided into four (4) subtasks:

- the acquisition of equipment and materials for the construction of the soil washing systems to be used in the remediation tests;
- the preliminary evaluation of washing and remediation techniques for materials contaminated with metals and hydrocarbons;
- the determination of physical and chemical treatment options for remediating mercury-contaminated soils associated with oil and gas pipeline locations; and
- technical project management and reporting.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- complete the health and safety plan oriented to work with mercury removal from contaminated soils;
- conduct attrition scrubber testing of the contaminated materials using various combinations of reagents; and

- visit a pilot-scale column flotation unit operated by MinnovEX Technologies.

ACCOMPLISHMENTS

- The safety program specifically oriented to the remediation of mercury-contaminated soils was finalized, and the necessary health and safety equipment was purchased prior to the initiation of the testing program.
- The attrition scrubber testing was initiated using HCl and HNO₃ as scrubber reagents.

ACTIVITIES FOR THE NEXT QUARTER

- The attrition scrubber testing of the contaminated materials using combinations of reagents and reagent concentrations, scrubbing time, and scrubbing temperature will continue.
- Arrangements will be made to visit a pilot-scale column flotation unit to gain insight into procedures that can be used to increase efficiency of the column operation and reduce turbulence that our system is experiencing.

PROCEDURES

The procedures used to do the work accomplished during this quarter included conducting the initial scrubber tests using a wrist-action shaker with HCl and HNO₃ as scrubbing reagents.

RESULTS

The health and safety plan was completed and can be provided on request.

Laboratory methods are currently being evaluated to assure that appropriate methods are being used and to determine if efficiencies can be improved to allow good mercury

mass balance determinations. However, the initial evaluation of using HCl and HNO₃ in various concentrations as reagents for the removal of mercury from the contaminated soils during attrition scrubbing is promising. The preliminary data indicate that about half of the mercury is removed from the contaminated soils. Modifications of the procedure, including changes in time, temperature and concentration, will undoubtedly enhance the efficiencies of removal.

SUBTASK 3.3

SYN-AG™: COAL COMBUSTION ASH MANAGEMENT OPTION

Alan E. Bland

February – April 1995

TASK OBJECTIVES

Project objectives are to develop and demonstrate the technical process feasibility and economic viability of the Syn-Ag process for power plant ashes, including "off-spec" ashes. The specific objectives are to:

- develop and document the use of additives for a range of conventional coal combustion ashes;
- determine the optimum curing condition; *Missing pages Pat Simmony had requested*
- verify the properties of the aggregate *for 30126-5022 process; and (pages 25, 29, 33)*
- determine the process costs, including capital and operating costs, for the Syn-Ag process.

QUARTER OBJECTIVES

The objectives for the quarter were to:

- develop testing plan for the assessment of chemical additives for the production of lightweight Syn-Ag product;

Contains Confidential and Restricted Information

- assess a range of processing options for FBC ashes using the Syn-Ag process; and
- prepare a topical report covering the testing conducted during FY '94.

ACCOMPLISHMENTS

- Disclosures have been written and patent applications are being considered. Copies of the disclosures have been supplied to the US DOE Patent Office. As a result, all information about the Syn-Ag process remains confidential to WRI and protected therein.
- Fluidized bed combustion (FBC) ash processing tests were promising and the preliminary product appears to meet Los Angeles (LA) abrasion resistance specifications.
- Additional ash material has been obtained from Tri-State Generation and Transmission's Craig, Colorado, Plant and Basin Electric Cooperative's Laramie River Station in Wheatland, Wyoming, for lightweight Syn-Ag production and testing.
- An interim topical report covering the results of testing during FY '94 was prepared and transmitted on a confidential basis to US DOE (METC).

PROCEDURES

Standard ASTM procedures for the geotechnical testing were used, including ASTM D-698 and 1557 for moisture-density relationship, ASTM C-109 (modified) for unconfined compressive strength, and ASTM C-157 for dimensional stability (expansion/shrinkage) testing. LA abrasion resistance procedures follow ASTM C-131. Chemical characterization used ASTM wet chemical methods, as well as standard ICAP, XRF and XRD techniques.

ACTIVITIES FOR NEXT QUARTER

- Conduct testing of chemical additives for the production of lightweight Syn-Ag product.
- Assess the effect of aging on the performance of spray dryer ashes used in Syn-Ag process.

RESULTS

The following activities were conducted during the reporting period:

Activity 3.3.1 - Additive Development Tests for Range of Coal Combustion Ashes

Geotechnical testing was initiated using ash from a fluidized bed combustion facility. These tests were conducted in order to acquire the information necessary for the pelletizing trials described under Activity 3.3.3. Plans were made for the assessment of additives for the production of lightweight Syn-Ag product.

Activity 3.3.2 - Evaluation of Curing Conditions

No further activity during the quarter.

Activity 3.3.3 - Verification of the Syn-Ag Process

Additional testing using ash from fluidized bed combustion process was conducted to ascertain processing options for the bed ash material. The pelletized product was subjected to crush strength and LA abrasion resistance testing. The FBC ash-based Syn-Ag product showed high strength and was capable of meeting ASTM LA abrasion requirements.

Activity 3.3.4 - Economic Assessment of the Syn-Ag Process

No activity during the quarter.

SUBTASK 3.4

THE MAXI-ACID™ PROCESS: IN-SITU AMELIORATION OF ACID MINE DRAINAGE

Terry H. Brown

February – April 1995

TASK OBJECTIVES

The objective of this task is to develop a method for the in-situ amelioration of acid mine drainage problems by removing the readily reactive potential acidity from the system under controlled conditions followed by a treatment (or treatments) designed to prevent or reduce additional generation of acid. The overall task will be done in three (3) subtasks:

- the laboratory simulation and method development;
- the design and modeling of the processes including the containment system; and
- the application of the technology in a field trial.

QUARTER OBJECTIVES

The objective for this quarter was the initiation of the laboratory investigations.

ACCOMPLISHMENTS

The work accomplished includes:

- conducting ongoing evaluations of the acid generating capabilities of materials containing high levels of potential acidity (pyritic materials) using humidity cells; and
- evaluating the impact of hydrogen peroxide and sodium hypochlorite on soil materials that contain high levels of potential acidity using humidity cells has been evaluated. The emphasis of this work was to determine whether or not these oxidizing agents could be used for encapsulation of unoxidized potential acidity.

ACTIVITIES FOR THE NEXT QUARTER

- Continue evaluations of the influence of environmental conditions on acid and alkalinity production. Work will be done using sodium hypochlorite, hydrogen peroxide, and wet/dry cycles.
- The leaching pad will be designed and constructed.
- A modified Soxhlet apparatus will be constructed and set up for weathering evaluations.

PROCEDURES

The procedures used to do the work accomplished during this quarter included making weathering evaluations using humidity cells with hydrogen peroxide and sodium hypochlorite as oxidizing agents for the oxidation of the acid-forming materials.

RESULTS

The work accomplished includes: (1) continued evaluations of the acid-generating capabilities of materials containing high levels of potential acidity (pyritic materials) using humidity cells; and (2) the impact of H_2O_2 and sodium hypochlorite on soil materials that contain high levels of potential acidity in humidity cells.

The acid-generating capacity of the acid-forming materials is currently being evaluated using a humidity cell technique. The intention of this work is to provide a baseline for our continued effort with Maxi-Acid and to determine whether the enhancement of oxidation can result in the removal of the potential acidity from the acid-forming materials in a reasonable time frame. The acid-forming materials used in this study had an initial pH of 3.44 and an EC of 3.24 mS/cm. After 7-days of oxidation, the pH of the material decreased to 2.75 and tended to fluctuate between 2.46 and 2.84 during the following 203 days of humidity cell oxidation with no apparent tendency for increasing or decreasing values (Figure 1). The EC of the material increased to 8.87 mS/cm after seven days of oxidation and tended to decrease with time to 210 days of the humidity cell weathering (Figure 2).

Figure 1. Change in pH with Time (Oxidizing Conditions)

Figure 2. Changes in EC with Time

SUBTASK 3.5

DATA MANAGEMENT/ARCHIVAL DATA BASE FOR NATIONAL SPILL TEST FACILITY RESULTS

David Sheesley

February – April 1995

OBJECTIVES

The objectives of this subtask were to:

- archive spill test facility results from the National Liquefied Gaseous Fuels Spill Test Facility (LGFSTF), hereinafter called Spill Test Facility (STF);
- update the data base on spill control technology documents and data;
- archive and monitor literature on significant hazardous spill incidents; and
- transfer this information to Clean Air Act Amendments (CAAA) participants of the U.S. Environmental Protection Agency (EPA), EPA Contract Number 68D30018, "Research Program for the Development of Emergency Response Technologies" and the industry, other federal and state agencies, and HazMat teams.

BACKGROUND

The 1986 Title III Superfund Amendments Reauthorization Act (SARA) language directed the DOE to develop technology and a data base transfer system as part of an outreach effort for National STF-related activities. The SARA-directed data on spill technology includes the DOE STF data base. The laws also direct EPA and the U.S. Department of Energy to test and evaluate technologies that may be used to respond to liquefied gaseous and other hazardous substance spills that threaten public health

or the environment. The testing and evaluation of technologies and a system to provide the technology transfer are essential to the mission for emergency response technology development at the national spill test facility in Nevada. The national STF program is to provide a platform of testing capability to develop tools for the protection of workers, the public and the environment. The program is also to maintain data for health and safety research in the interest of the nation.

The experimental plan includes activities to convert the DOE data base to a form that can be both interactive and accessed by the public, together with the DOE, the EPA, the Desert Research Institute (DRI), the Department of Transportation (DOT), and other stakeholders. The data management/archival work this quarter has included activity in the subject-indexed bibliography; existing DOE data files from past tests; data files to be generated in future tests; and results of the EPA/DOE CAAA-STF collaborative R&D program.

ACCOMPLISHMENTS

Documents, Test Plans, Meteorology, and Chemical Properties Data

The overall objective of this task is to develop a data base for industry and the public related to the simulation of accidental releases of fuels and chemicals. The WRI chemical spills technology program for industry includes data acquisition for hydrocarbon and chemical spill prediction and mitigation development. Included is the companion objective of assuring government's Liquefied Gaseous Fuels Spill Test Facility data are made available to chemical and petrochemical industry health and safety programs.

The general activity for all the data acquisition tasks has been to capture the simulated spill or gas release data in deployment of chemical sensors under given meteorological conditions as designed by the test sponsors.

One year of data from an eight-level tower has been made available in the data base in this quarter. This has improved the capability to determine atmospheric stability and obtain good estimates for the vertical fluxes of heat and momentum. The determination of atmospheric stability from vertical heat flux from the tower showed some discrepancies with an assessment based on less rigorous weather observations. Given confidence in the former, the objective is to have a plan to determine values of

the surface roughness length, which is a major issue in the projection of dense cloud dispersion.

The EPA/WRI 1993 project provided data with a continuous CO₂ release at a known rate with good mass balance between what was released and detected in a downwind instrument array. These results allow WRI and other principal investigators to analyze scenarios of controlled chemical spills under selected meteorological conditions and simulate a physical setting approximating a typical industrial site configuration. This work attests to the ability to collect good data in experiments sponsored by industry and government.

Industrial consensus to conduct a major field experiment in August 1995 was reached in a meeting at EPA, Research Triangle Park (RTP), NC. The petroleum research environmental forum (PERF) is simulating the industrial site condition in a combined experiment to be done with EPA. Selection of an approximate one tenth industrial site scale is a significant objective of the project.

Detailed engineering and final cost estimating has been completed for a design for heterogeneous roughness elements (obstacles), and up to three different-sized homogeneous roughness elements and arrays to examine the effect with the dispersion of dense clouds of hazardous gases. A test matrix for release rate/duration, stability class, and roughness/obstacle arrays is under review.

Physical environment at the Nevada Test Site, near Mercury, Nevada, under DOE management has been assembled from the STF data base. The operations plan for conduct of experiments to simulate an industrial facility has been completed at WRI. WRI has fabricated the "Obstacles or roughness," the EPA Homogeneous Roughness Pattern and a WRI/PERF Equivalent Roughness Pattern (ERP) using the data from the site and the bibliography. Future research needs of current related programs are being met with the data base, which lends insight through instrumented array(s) installed designated distances from a CO₂ release source.

Bibliography and Document Archive

The spill bibliography has been updated continually. WRI has maintained a clearinghouse for spill test facility-related data. The bibliography activity has been further defined. WRI is also accumulating citations for the bibliography with the idea

of publishing and distributing it as widely as possible where the papers will be read by industry.

Also this quarter, WRI has collected copies of reports, published and unpublished. WRI is attempting to obtain and incorporate any publications received as a result of an exchange arrangement with the Health and Safety Executive of Great Britain or other international organizations.

Figure 1. National Spill Test Data Base Work Flow Diagram

TASK 4.0 APPLIED ENERGY SCIENCE

SUBTASK 4.1

HEAVY OIL/PLASTICS CO-PROCESSING

Frank D. Guffey
F. Alan Barbour

February – April 1995

OBJECTIVES

The project objectives are to:

- perform a series of experiments to collect data from a bench-scale reactor designed to duplicate operation of the heavy oil/plastics co-processing concept; and
- perform a preliminary economic evaluation of the concept.

QUARTER OBJECTIVES

The objectives for this quarter were to initiate the project by:

- selecting and procuring the necessary supplies and equipment to upgrade the reactor system for this effort; and
- initiate upgrade of the reactor system.

ACCOMPLISHMENTS

All of the supplies and equipment necessary to upgrade the reactor system have been selected and ordered from the appropriate suppliers. The supplies include such items as thermocouples, temperature controllers, and stirrers. The major equipment needed for the upgrade of the reactor system is a high-temperature, low-flow rate pump. A pump rated at a maximum temperature of 450° (232°F) and a flow rate of 0.6 gallons

per minute (2.3 liters per minute) was identified that will meet the needs of this project. The pump has been ordered. Upgrade of the reactor system has not yet been started because of the delay in the delivery of the required supplies and equipment.

ACTIVITIES FOR NEXT QUARTER

The activities for next quarter will be to complete the physical upgrade of the reactor system. Initiation of this activity will be contingent on the delivery of the necessary supplies and equipment to start the activity.

SUBTASK 4.2

FOSSIL FUEL AND HYDROCARBON CONVERSION USING HYDROGEN-RICH PLASMAS

Francis P. Miknis
Will Grimes

February - April 1995

TASK OBJECTIVES

The objective of this Task is to develop an innovative noncatalytic method for directly converting fossil fuel materials to hydrogen-rich fuels while simultaneously reducing the heteroatom contents.

QUARTER OBJECTIVES

The objectives for this quarter were to:

- acquire high-sulfur asphalts; and
- begin plasma desulfurization experiments.

ACCOMPLISHMENTS

An asphalt containing 5.2 wt % sulfur that was derived from Lloydminster crude oil and an asphalt containing 8.9 wt % sulfur that was derived from a Coastal crude oil were acquired for microwave plasma desulfurization experiments.

ACTIVITIES FOR NEXT QUARTER

Activities next quarter include and investigation into the effects of an inhomogeneous magnetic field on microwave desulfurization.

PROCEDURES

Fossil fuel hydrocarbon materials are exposed to microwave-generated plasmas to produce improved hydrogen-rich liquid fuels. Experiments are conducted on heavy crude oils and resids with plasmas generated from hydrogen and methane. Experiments are conducted in a pressure range of 0 to 10 torr, flow rates of 0 to 10 cc/min, and variable microwave power of 10 to 200 watts (joule/sec). Produced and distilled liquids are trapped in a dry ice/methanol bath; gases are analyzed by GC. Simulated distillations and GC/MS and NMR analyses are made on the liquid products from selected experiments to determine the extent of hydrogenation, methanation and heteroatom removal that results from exposure to different plasmas under various conditions.

RESULTS

Preliminary microwave plasma experiments were conducted on the Coastal asphalt in a batch mode to obtain mass balance and conversion data. the experiments were conducted for 120 minutes at 50 watts (joule/sec) of microwave power. The sample was positioned approximately 1 cm downstream of the plasma region. Hardly any gases or liquid products were generated using argon, hydrogen, or methane plasmas. However, some H_2S was detected by GC in the gas produced in the hydrogen plasma, but none was detected in the argon or methane plasmas.

TASK 6.0 REMEDIATION

SUBTASK 6.1

NORTH SITE REMEDIATION

Norm Merriam

November 1994 -- January 1995

OBJECTIVES

The overall objectives of this subtask are to cleanup the WRI north site in a cost effective and environmentally sound manner. The objectives for the individual phases are:

Phase I - Definition of Waste Streams

Phase II - Disposal of Hazardous Wastes

Phase III - Disposal of Nonhazardous Wastes

Phase IV - Sampling of Soil and Removal of Buried Wastes

Phase V - Decontamination and Removal of Equipment

Phase Va - Groundwater Monitoring

QUARTER OBJECTIVES

Our objectives for this quarter were to:

- begin preparation of the Phase II topical report;

- issue a purchase order for the removal of the above-ground portions of the foundations of the 136-tonne (150 ton) retort; and
- obtain a second set of groundwater samples and submit them for analysis.

ACCOMPLISHMENTS

- Phase I is complete. A topical report was submitted in March, 1994.
- Phase II is about 98% complete. A draft of the final topical report is in final WRI review.
- Phase III is about 95% complete. We have only a small amount of surface contouring, some seeding, and preparation of the final report remaining in this phase.
- Phase IV is complete.
- Phase V is about 80% complete. A purchase order was issued for the removal of the above-ground portion of the 136-tonne (150-ton) retort. Bid specs for dismantling the 9.1-tonne (10-ton) retort have been prepared. These will be sent out for bids in May.
- Phase Va - Groundwater Monitoring is about 50% complete. A second set of samples was taken in April and submitted for analysis.
- Monthly reports are submitted.
- Topical reports are prepared as phases are completed.

ACTIVITIES FOR NEXT QUARTER

- Send out for bids to dismantle the 9.1-tonne (10-ton) retort.
- Remove the above-ground portions of the foundation of the 136-tonne (150-ton) retort.
- Evaluate results from the second groundwater sampling.

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Johnson, L.
 Description: Subtask 1.2 - Miscible-Immiscible Gas Injection Processes

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	150,000.00	185,000.00	220,000.00	254,500.00
Expenditures	4507.00			
Remaining Budget	249,993.00			

EXPENDITURES VERSUS APPROVED BUDGET

Milestones		Planned	Actual	Progress	Scheduled	Delivered
95-1.2	Miscible/Immiscible Processes					
95-1.2A	Experimental Plan				▽	
95-1.2B	Topical Report					▽

Feb 1 May 1 Aug 1 Nov 1 Feb 1
1995 1996

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Bland, A.
 Description: Subtask 3.1 - Solid Waste Management

CUMULATIVE ACCRUED EXPENDITURES (\$)				
Quarter 1	Quarter 2	Quarter 3	Quarter 4	
35,500.00	70,500.00	105,500.00	139,500.00	Approved Budget
56,567.00				Expenditures
82,933.00				Remaining Budget

EXPENDITURES VERSUS APPROVED BUDGET

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Brown, T.
 Description: Subtask 3.2 - Remediation of Contaminated Soils (Haz-Flote)

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	40,500.00	81,000.00	121,500.00	162,500.00
Expenditures	25,315.00			
Remaining Budget	137,185.00			

EXPENDITURES VERSUS APPROVED BUDGET

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Bland, A.
 Description: Subtask 3.3 - Syn-Ag Process: Coal Combustion Ash Management Option

CUMULATIVE ACCRUED EXPENDITURES (\$)

Quarter 1	Quarter 2	Quarter 3	Quarter 4
21,500.00	44,500.00	66,500.00	90,500.00
Approved Budget			
17,836.00			
Expenditures			
72,662.00			
Remaining Budget			

EXPENDITURES VERSUS APPROVED BUDGET

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Brown, T.
 Description: Subtask 3.4 - Maxi-Acid Process: In-Situ Amelioration of Acid Mine Drainage Problems

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	42,500.00	84,000.00	125,500.00	164,500.00
Expenditures	17,880.00			
Remaining Budget	146,620.00			

EXPENDITURES VERSUS APPROVED BUDGET

SUBTASK STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Subtask Manager: Guffey, F.
 Description: Subtask 4.1 - Heavy Oil/Plastics Coprocessing

CUMULATIVE ACCRUED EXPENDITURES (\$)

	Quarter 1	Quarter 2	Quarter 3	Quarter 4
Approved Budget	40,000.00	82,000.00	124,000.00	164,500.00
Expenditures	28,110.00			
Remaining Budget	136,390.00			

EXPENDITURES VERSUS APPROVED BUDGET

CONTRACT STATUS REPORT

Contract No:	DE-FC21-93MC30126
Client:	U.S. Department of Energy
Contract Start:	February 2, 1993
Contract Complete:	February 1, 1998
Reporting Period:	Year 3

CUMULATIVE ACCRUED EXPENDITURES (\$)

	<u>Quarter 1</u>	<u>Quarter 2</u>	<u>Quarter 3</u>	<u>Quarter 4</u>
Approved Budget	976,000	976,000	976,000	976,000
Expenditures	150,217	—	—	—
Remaining Budget	825,783	—	—	—

EXPENDITURES VERSUS APPROVED BUDGET

CONTRACT STATUS REPORT

Contract No. DE-FC93MC30126

Contract Start: February 2, 1993

Contract Complete: February 1, 1998

Reporting Period: Through 1st Quarter, 3rd Year

20

Subtask	Budget Prior years	Budget Yr 3	Total Budget	Expenses to 12/31/94	Expenses			Total Expenses	Balance
					February	March	April		
Current Year Subtasks									
1.2	0	254,500	254,500	0	3,045	0	1,462	4,507	249,993
3.1	552,498	139,500	691,998	431,376	28,273	18,874	9,420	487,943	204,055
3.2	279,574	162,500	442,074	193,319	6,611	12,722	5,982	218,635	223,439
3.3	93,021	90,500	183,521	30,527	5,580	9,196	3,062	48,365	135,156
3.4	66,557	164,500	231,057	49,395	4,724	7,659	5,497	67,275	163,782
4.1	113,782	164,500	278,282	114,533	7,291	12,081	8,738	142,643	135,639
Subtotals	1,105,432	976,000	2,081,432	819,150	55,524	60,532	34,161	969,357	1,112,065
2nd Year Subtasks									
1.1	471,163	0	471,163	366,354	7,231	3,890	12,061	389,536	81,627
1.4	588,275	0	588,275	269,793	41,670	30,456	28,715	370,634	217,641
2.1	127,835	0	127,835	97,641	0	0	0	97,641	30,194
2.5	66,145	0	66,145	17,075	4,327	4,093	1,429	31,924	34,221
2.8	108,405	0	108,405					0	108,405
3.5	186,539	0	186,539	90,522	32,333	45,585	33,253	201,693	(15,154)
3.6	16,400	0	16,400					0	16,400
4.2	81,447	0	81,447	59,151	6,320	2,202	1,339	69,012	12,435
6.1	1,432,908	0	1,432,908	888,867	29,465	26,182	10,911	955,425	477,483
Subtotals	3,079,117	0	3,079,117	1,789,403	126,346	112,408	87,708	2,115,865	963,253
Other ⁽¹⁾	948,359	0	948,359	746,317	4,742	307	0	751,367	196,992
Totals	5,132,908	976,000	6,108,908	3,354,870	186,612	173,247	121,870	3,836,601	2,272,307

⁽¹⁾ Completed or carryover subtasks

CONTRACT STATUS REPORT

Contract No: DE-FC21-93MC30126
 Client: U.S. Department of Energy
 Contract Start: February 2, 1993
 Contract Complete: February 1, 1998
 Reporting Period: Cumulative Through 1st Quarter, 3rd Year

APPROVED BUDGET

<u>Year 1 (3/93)</u>	<u>Year 1 (12/93) Cleanup</u>	<u>Year 2 (4/94)</u>	<u>Year 2 (9/94) Cleanup</u>	<u>Year 3 (2/95)</u>
\$1,950,000	\$828,000	\$1,750,000	\$604,908	\$976,000

Total Approved Budget: \$6,108,908
 Total Expenditures Through 4/95: \$3,836,601
 Remaining Budget: \$2,272,307

EXPENDITURES VERSUS APPROVED BUDGET

DISCLAIMER

Mention of specific brand names or models of equipment is for information only and does not imply endorsement of any particular brand.